

Contract Status of Flood & Disaster Damaged Rural Road Infrastructure Rehabilitation Project (FDDRIRP), FY: 2018-2019

District : **Joypurhat**Date of Reporting: **27/Aug/19**

Sl. No.	Name of Upazila	e-Tender ID No. Package No. (If any)	Sch. Sl. No. Under Pack.	Road ID No.	Road Name	Contract's Name	Start Chainage (m)	End Chainage (m)	Effective Length (m)	Gross Estimated Cost (Taka)	Contract Amount (Taka)	Amount Paid (Taka)	Work Start Date (As per Contract)	Work Completion Date (As per Contract)	Elapse Day (%)	Phy. Progr. (%)	Contract Delayed Status	Activity/ Remarks/ Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19

A. Rehabilitation Road [Strengthening/Widening]

1	Joypurhat Sadar	W01	1	138473002	Bambu UP office -Shuktahar Bazar Road via Dharki (L = 6.80 km)	M/S Naumee Enterprise Para,Sadar,Bogura	-	3,000	3,000	15,413,038.00	14,642,386.10	14,641,172.00	6/28/2018	12/28/2018	232%	100%	-	
2	Kalai	W02	1	138582009	Kalai-Boiragipara-Matrai GC Road.	M/S Sourav Enterprise Sadar Road, Joypurhat.	6,565	9,765	3,200	21,691,509.00	20,606,933.55	20,606,291.00	6/28/2018	12/28/2018	232%	100%	-	
3	Panchbibi	W03	1	138742006	Panchbibi GC-Kotoalibag-Ratonpur-Atapara RHD	M/S Kazol Enterprise Md.Imdadul Haque JV Akkelpur,Joypurhat.	-	8,705	8,705	55,002,719.00	45,149,248.04	31,250,387.00	2/19/2019	7/11/2019	133%	80%	Time Expired	
4	Khetlal	W04	1	138613004	Tulshigonga UP -Dhantola Bazar Road.	M/S Alef Enterprise Sultangoanjpara,Bogra.	-	4,200	4,200	15,705,917.00	14,920,621.15	14,690,963.00	1/23/2019	4/22/2019	243%	100%	-	
5	Akkelpur	W05	1	138132010	Akkelpur HQ -Rukindipur Pachmatha RHD via Battali hat	M/S. Rahman Traders, Bogura	-	9,076	9,076	12,714,016.00	12,078,000.00	11,811,187.00	4/1/2019	9/1/2019	97%	100%	-	
5	Sub-Total (A):	-			Not Contacted Amount	-			28.18	120,527,199	107,397,189	93,000,000	n. Pgr. (%)	87%		92%		

B. Rehabilitation Structure [Bridges/Culverts]

-	Sub-Total (B):	-			Not Contacted Amount	-			-	-	-	-	n. Pgr. (%)	-		0		
5	Grand Total:	0			Not Contacted Amount	-				120,527,199	107,397,189	93,000,000	n. Pgr. (%)	87%		92%		

Fund Received: Structure - m Road 28.18 km Cash in Hand: 0.00

Date:																		Total:
Tk.	93,000,000																	93,000,000

Comments if any:

Total No of Scheme Nos: 05(Five)
 Completed Schemes Nos: 04(Four)
 Progress of incompleted Schemes = 80%

Tentative Carried Over Amount (Tk.)	Cancelled Contract Amount (Tk.)	Amount Required upto June'17 (Tk.)
-	-	0.00