

Work Plan

Construction of 550m Long PSC Girder Bridge over Dakatia River under Upazila: Faridgonj, District : Chandpur Project.



Project: Construction of 550m L

Date: Jan 16 '21

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Work Plan

Construction of 550m Long PSC Girder Bridge over Dakatia River under Upazila: Faridgonj, District : Chandpur Project.

ID	Task Mode	Activities Name	Start date	Finish date	% Complete	2021												2022												2023												
						1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter																					
148			Span-6 Girders(21-24) PSC work	May 31 '22	Aug 13 '22	0%																																				
149			Span-5 Girders (25-28)PSC work	Aug 14 '22	Oct 28 '22	0%																																				
150			Span-4 Girders(29-32)PSC work	Aug 14 '22	Oct 28 '22	0%																																				
151			Span-3 Girders (33-36)PSC work	Aug 14 '22	Oct 28 '22	0%																																				
152			Span-2 Girders(37-40) PSC work	Oct 29 '22	Jan 11 '23	0%																																				
153			Span-1 Girders(41-44) PSC work	Oct 29 '22	Jan 11 '23	0%																																				
154			Deck Casting Works	Mar 29 '22	Apr 12 '23	0%																																				
155			Deck of Span-11 Casting work	Jun 1 '22	Jun 30 '22	0%																																				
156			Deck of Span-10 Casting work	Jul 1 '22	Jul 30 '22	0%																																				
157			Deck of Span-9 Casting work	Aug 1 '22	Aug 30 '22	0%																																				
158			Deck of Span-8 Casting work	Sep 1 '22	Sep 30 '22	0%																																				
159			Deck of Span-7 Casting work	Oct 1 '22	Oct 30 '22	0%																																				
160			Deck of Span-6 Casting work	Nov 1 '22	Nov 30 '22	0%																																				
161			Deck of Span-5 Casting work	Dec 1 '22	Dec 30 '22	0%																																				
162			Deck of Span-4 Casting work	Dec 1 '22	Dec 30 '22	0%																																				
163			Deck of Span-3 Casting work	Jan 12 '23	Feb 10 '23	0%																																				
164			Deck of Span-2 Casting work	Feb 11 '23	Mar 12 '23	0%																																				
165			Deck of Span-1 Casting work	Mar 13 '23	Apr 12 '23	0%																																				
166			Guide post & CC block Casting work	Mar 29 '22	Apr 27 '22	0%																																				
167			Earth Works In Approaches	Feb 14 '22	Mar 30 '23	0%																																				
168			Earth work in North Approaches	Feb 14 '22	Mar 30 '23	0%																																				
169			Earth work in South Approaches	Feb 14 '22	Mar 30 '23	0%																																				
170			Road Pavement Works	Apr 15 '23	Jun 14 '23	0%																																				
171			Pavement Work	Apr 15 '23	Jun 14 '23	0%																																				
172			Drain & Guide post incl Painting	Apr 15 '23	Jun 14 '23	0%																																				
173			Closing Out	Jun 15 '23	Jun 30 '23	0%																																				
174			Mission visit & join check	Jun 15 '23	Jun 21 '23	0%																																				
175			Demobilization	Jun 22 '23	Jun 28 '23	0%																																				
176			Hand over	Jun 23 '23	Jun 30 '23	0%																																				
177			Inauguration.	Jun 23 '23	Jun 30 '23	0%																																				
178			Closing Report	Jun 23 '23	Jun 30 '23	0%																																				
179			Lesson Learned Report	Jun 23 '23	Jun 30 '23	0%																																				