

RTIP-II

**SECOND
RURAL
TRANSPORT
IMPROVEMENT
PROJECT**

**QUARTERLY PROGRESS REPORT
(QPR)**

LOCAL GOVERNMENT ENGINEERING DEPARTMENT

APRIL 2014

Background

Local Government Engineering Department (LGED) is implementing the IDA assisted Second Rural Transport Improvement Project (RTIP) under the ministry of LGRD&C. The Development Objectives of the project are to assure safe accessibility to market, non-farm economic opportunities and social services of rural populations and users of rural transport in the project area; and enhance sustainability of rural road maintenance through effective rural infrastructure investment and asset management.

The project was approved by the ECNEC on 04/10/2012. The World Bank approved the project at a board meeting held on 20/09/2012. The financial agreement was signed for the project on 23/10/2012 and the loan became effective 28/11/2012. In the meantime, the project has achieved a substantial progress, the summary of which are mentioned below:

Component wise project status

Component A: Accessibility Improvement (US\$ 338.1 million):

Sub Component A1: Rural Roads Improvement (US\$ 145.8 million): The project is aimed to finance improvement of about 750 km of Upazila roads and about 500 km of Union roads in 26 districts through upgrading earthen to paved roads standard. Appropriate road safety measures will be included in the civil works. The sub-component includes land acquisition (only for Upazila roads) and compensation of persons affected by the project, environmental mitigation measures, road safety and activities by women's groups.

Present Status:

- There are 43 UZR and 38 UNR contracts in 2nd year program.

UNR

- Estimate approved by PMU for 31 packages.
- Contract signed for 1 (one) UNR in Moulvibazar on 16 Jan 2014.
- IFT published for 16 packages.
- Evaluation is going on for 4 packages.

UZR

- The consultants have completed survey on the UZR. PMU received Bidding document of 1 package (Net/UZR-24).
- PMU has received 20 number of LA plan from the D&S Consultants which is under review by MSC.

Sub Component A2: Rural Road Rehabilitation and Maintenance¹ (US\$ 167 million):

Rehabilitation and periodic maintenance of about 3,550 km of Upazila and Union roads in 26 districts are under this component. Rehabilitation works includes appropriate road safety measures. The project will also maintain about 450 km of roads for five years through Performance Based Maintenance Contracts (PBMC).

¹ Road Rehabilitation and Maintenance includes construction activities like (i) overlay, (ii) shoulder repairing, (iii) pot hole filling, (iv) dense carpeting and (v) seal coating within carriageway and shoulders on both sides. No earth work on embankment or slope repair is included in RPM.

1st Year RPM

- 114 out of 116 RPM contracts of 1st year RPM contracts have been awarded by December 2013. Rebidding is under process for 1 contract and the estimate for the remaining one contract is being revised in accordance with the changed site condition
- Contact wise details are shown in Attachment-2. The average physical progress for 1st year RPM is 83% and 110.61 crore spent up to 15 April 2014.

2nd Year RPM

- According to the approved Procurement Plan, there are 95 RPM and 6 PBMC contracts in 2nd year program. Estimate for 94 out of 95 packages have been approved. Preparation of 1 estimate is under process (Cox's Bazar).
- IFT for 3 packages have been published. Rebidding under process for 6 packages.
- Contract signed for 76 contracts and NOA issued for 9 packages.

1st Year PBMC

- The evaluation report of Comilla's contract has been sent to the Bank on 24 March 2014 for clearance.
- The latest date for Bid submission in the re-bidding of Noakhali's contract is 16 April 2014.
- Evaluation of the received bids in the re-bidding for Cox's Bazar's contract is going on.

2nd Year PBMC

- Preparation of estimates for 2nd year contracts is at final stage.
- Mr. Abul Fazal Md. Nurul Alam has started working with PMU as PBMC Advisor since 13 April 2014.

Environmental Reports

- The final Environmental Screening report on 1st year sub-projects was sent to the Bank on 26/05/13. The Screening report for 2nd year 74 RPM sub-projects was sent on 5 September 2013. The Final Screening report for 2nd year RPM contracts has been finalized and sent to WB on 16 January 2014.
- The Environmental Monitoring Report for July-December was sent to the Bank on 24 March 2014. The report for January to March has been sent on 19 April 2014.

Sub Component A3: Rural Waterways and Ghats (US\$ 3.1 million): The project includes a pilot IWT sub-component on low impact dredging of two rural waterways using local technology. In addition, the project will finance construction of river infrastructure (ghats, jetties) at about 20 locations including 10 on the river in the pilot dredging sub-component. The following 17 Jetties are identified in the PAD:

List of River Jetties (Ghats)			
Sl. No.	Name of the Ghat	Upazila	District
1	Borni Bazar ghat	Sreepur	Gazipur
2	Kaliakoir Bazar Ghat	Kaliakoir	Gazipur
3	Kodialia Ghat	Kaliakoir	Gazipur
4	Hatubhanga Ghat adjacent to GCM	Kaliakoir	Gazipur
5	Mirzapur Ghat	Sadar	Gazipur
6	Batikandi Ghat adjacent to GCM	Sadar	Gazipur
7	Char Kumeria Ghat	Sadar	Gazipur
8	Khatalia Ghat	Sadar	Gazipur
9	Shaheed Moyezuddin ferry ghat	Kaliganj	Gazipur
10	Murapara Moterghat	Rupganj	Narayanganj
11	Fatulla GCM ghat	Sadar	Narayanganj
12	Kalmakanda ghat	Kalmakanda	Netrokona
13	Alongjuribazar ghat	Itna	Kishoreganj
14	Abdullapurbazar ghat	Austogram	Kishoreganj
15	Boriakul ghat	Sharishabari	Jamalpur
16	Sreenagar Ghat	Sreenagar	Munshiganj
17	Balucharbazar ghat	Sirajdikhan	Munshiganj

- Among the above 17 RJs, 8 RJs will be constructed in 2nd year through 5 Contracts. The names are listed in the following table. To facilitate proper design and development, Participatory Planning Session (PPS) has been organized locally for these River Jetties. Now D&SCs are preparing the design and drawings of the Ghats based on the findings from PPS.

Sl. No.	Name	Upazila	District
1	a) Borni Bazar ghat b) Shaheed Moyezuddin ferry ghat	Sreepur Kaliganj	Gazipur
2	a) Murapara Moterghat b) Fatulla GCM ghat	Rupganj Narayanganj-S	Narayanganj
3	Kalmakanda godown ghat	Kalmakanda	Netrokona
4	a) Alongjuribazar ghat b) Abdullapurbazar ghat	Itna Austogram	Kishoreganj
5	Boriakul ghat	Sarishabari	Jamalpur

- To improve year round accessibility, Two- river channels have been identified: the first channel on the Turag-Bansi river is 18.7 km long, from Kaliakoir to Mirzapur in Gazipur district; the second channel on the Titas river is 26 km long, from Kathalia to Batikandi in Comilla district
- The approval of ToR for the Rural Water Transport (RWT) Specialist was cleared from the Bank on 31 October 2013. Consequently, REOI was published on 10 November 2013 in 'The Independent' and 'The Daily Janakantha' and website of CPTU and LGED. In response, Mr. Hasan Mahmud and A.K.M. Rabiul Islam submitted their CVs. In the evaluation, Mr. Hasan Mahmud ranked first position. The evaluation report has already been cleared from the Bank. A meeting for negotiation took place on 22 January with him. The draft contract was sent to the Bank on 11 February 2014 and upon receiving no objection from the Bank, a contract has been signed with him on 13 April effective from the same date.

- The D&SC Consultant has reviewed the EIA report of Turag-Bansi river on 21 January 2014 and PMU shared it with the Bank. Now it has been sent to DOE for approval.

Sub Component A4: Growth Center Markets (GCMs) (US\$ 5.2 million): The project will support the improvement and development of 50 markets, selected by a jointly-determined selection methodology and in consultation with the beneficiaries. Five shops will be reserved for women traders in Women's Marketing Sections (WMS) of each market. Due consideration was paid in the selection process for women to operate shops in WMS and enhancing their capacity.

- The following 20 GCM (17 contracts) are in the 2nd year program:

Sl. No.	Name	Package No.	District	Upazila
1	Talsahar GCM	BRA/GCM-1	B.Barua	Ashuganj
2	a) Mohamaya GCM b) Chengarchar GCM	CHA/GCM-2	Chandpur	Chandpur-S Matlab
3	Adhunagar Khan Hat GCM	CTG/GCM-3	Chittagong	Lohagara
4	a) Badarpur GCM b) Kalir Bazar GCM	COM/GCM-4	Comilla	Chandina Comilla-S
5	Whykong GCM	COX/GCM-5	Cox's Bazar	Teknaf
6	Panchgachiya Hat GCM	FEN/GCM-6	Feni	Feni-S
7	a) Kapasata Hajipur GCM b) Durmut GCM	JAM/GCM-7	Jamalur	Jamalur-S Melandah
8	Umanandapur GCM	MAN/GCM-8	Manikganj	Saturia
9	Chandgram GCM	MOU/GCM-9	Moulvibazar	Barlekha
10	Tantor Nowapara GCM	MUN/GCM-10	Munshiganj	Sreenagar
11	Mohammadnagar GCM	MYM/GCM-11	Mymensingh	Fulbaria
12	Krishnapur GCM	NET/GCM-12	Netrokona	Khaliajuri
13	Nazirganj GCM	PAB/GCM-13	Pabna	Sujanagar
14	Jamtali GCM	SIR/GCM-14	Sirajganj	Kamarkhand
15	Biswamvarpur GCM	SUN/GCM-15	Sunamganj	Biswamvarpur
16	Ishorganj GCM	TAN/GCM-16	Tangail	Basail
17	Araihazar GCM	NARA/GCM-17	Narayanganj	Araihazar

- The D&S Consultants have submitted some typical plans for GCM. The MS Consultant is now reviewing them.
- Participatory Planning Session has been organized for 19 out of 20 GCMs to facilitate the design, drawing and estimate.

Sub Component A5: Project Supervision and monitoring consultants (US\$ 17.0 million): The subcomponent includes services of three consulting firms, two Design and Supervision Consultants (D&SC), and one Management Support Consultant (MSC). The MSC is responsible for managerial support to PMU, LGED and assistance to oversee the function and performance of the two D&SCs. The two D&SCs are responsible for field-level supervision and implementation of project works in 13 districts each.

Performance of D&SC and MSC

- The Team Leader of MSC left Bangladesh on 10/03/14 he with an excuse of his mother's illness and has not come back hitherto. In the mean time, his respective firm Yooshin has also proposed Mr. Jung-Kil Yoo as a replacement of Mr. Jong Min Hong.
- In case of D&SC for R2 region, Mr. Michael Dembinski, Team Leader, left Bangladesh on 15/12/13 on 15 days leave and has not yet come back. He joined on 10/11/13 and did not stay continuously in Bangladesh for long. Now, his respective firm GITEC has proposed Mr. Robert (Rob) Bellekens in place of Mr. Dembinski as Team Leader.
- A meeting was held on 09/04/14 at 3:00 pm to evaluate the replacement proposals for Team Leaders of both Management Support Consultant (Contract Package No. MS-1) and Design and Supervision Consultant (Contract Package No. R-2) under Second Rural Transport Improvement Project (RTIP-II) under the chairmanship of Mr. Md. Abul Kalam Azad, Additional Chief Engineer (Implementation), LGED & Chairman of the Committee for Recruitment/Replacement of Consultant in his office Chamber.
- In consideration of the scope of works as Team Leader, the PEC found both Mr. Jung-Kil Yoo and Mr. Robert (Rob) Bellekens competent and suitable for their respective assigned tasks. Consequently, it was recommended to accept the replacement proposals and forward them to the competent authority for approval.

Procurement of Goods

- There is provision of procuring different Goods for supervision and smooth implementation of project works:

Double Cabin Pickup:

IFB for 15 Double Cabin Pickup through ICB was issued on 1 October and published in the UNDB, CPTU and LGED website along with the reputed national dailies. The deadline for submission of bids was 20 November 2013. Initially 6 (Six) nos. of bidding document were issued to 6 (six) intending suppliers. 3 (three) bids were received on 20/11/2013 from the following bidders:

1. Kokusai Links Co. Ltd.
2. Navana Ltd.
3. Pacific Motors Ltd.

In the evaluation, Navana Ltd. offering Toyota was found to be the 1st lowest evaluated responsive bidder. The evaluation report has been sent to the WB on 12/12/2013 for clearance.

Sport Utility Vehicle:

IFT for procurement of 6 Sport Utility Vehicles through NCB was issued on 23 October 2013 in widely circulated dailies and concerned websites. The deadline for tender submission was 2 December 2013 till 2:00 pm. Earlier 4 (Four) nos. of

tender schedules were issued to 4 (Four) intending suppliers. 2 (two) tenders were received on 02/12/2013 from the following companies:

1. Pragoti Industries Ltd.
2. AG Automobiles Ltd.

After evaluation of the received bids, evaluation committee recommended for retendering because offered price (BDT 80,443,200) of the lowest evaluated responsive tenderer AG Automobile was excessively higher than the approved budget.

In response to the revised IFT for procurement of 6 Supervision Vehicle, 1 tender from Pragoti Industries Ltd. was received on 06/03/2014. The Tender Evaluation Committee of LGED recommended accepting the tender of Pragoti Industries Ltd. and accordingly it was sent to Ministry on 24/03/2014. Upon receiving approval from the concerned Ministry, NOA was issued to Pragoti Industries Ltd. on 10/04/2014.

Computer and Laptop:

IFT for procurement of 279 Computers with same quantity of UPS and Laser Printer (For Lot-1) and 10 Laptops (For Lot-2) was issued in widely circulated dailies and concerned websites. 8 (Eight) intending suppliers collected tender schedules from PMU and 5 (Five) tenders were received on 02/12/2013 from the following firms:

1. Techvally Solution Ltd.
2. Year 2000 Co. Pvt. Ltd.
3. Flora Ltd.
4. Computer Source Ltd.
5. Smart Technologies (BD.) Ltd.

In pursuant to the decision of the Tender Evaluation Committee, a contract was signed with lowest evaluated responsive tenderer Smart Technologies (BD.) Ltd. on 13/01/2014 for procuring 279 Desktop computers, UPS and printers at their quoted price.

In the meantime a 3-members committee has been formed to examine the quality of the delivered goods. Now the committee members are checking the supplied computer and printers.

Photocopier:

Tender Evaluation Committee (TEC) meeting was held on 01/01/2014 and 03/02/2014 for evaluating the tenders and it was decided to procure 2 heavy duty and 22 normal photocopier offered by Flora Ltd. As per decision NOA was issued to Flora Ltd. But Flora Ltd. did not submit the performance security within the stipulated time. So the tender security became forfeited as per Terms and Condition.

Under the situation, the Tender Evaluation Committee (TEC) members seat together again on 08/04/2014 and recommended to accept the offer of North Vision for procuring 2 heavy-duty and 22 normal photocopiers. North Vision is the second lowest evaluated tenderer as per the initial ranking. NOA has been issued in favor of North Vision and a performance security has been received from their end.

Multimedia Projector and Laptop:

IFT for 26 Multimedia Projector and 26 Laptop through NCB was issued in the widely circulated dailies and concerned websites. PMU issued tender document to 9 (Nine) intending suppliers. 3 (three) tenders were received by 12/12/2013 from the following companies:

1. Unique Business
2. Smart Technologies (BD.) Ltd.
3. Flora Ltd.

Flora Ltd. and Smart Technologies (BD.) became the lowest evaluated responsive bidder for Multimedia Projector and Laptop respectively. The Notification of Award (NOA) was sent to both of them on 20 January 2014. Contracts with Smart Technologies (BD.) and Flora Ltd. were sent on 16/02/2014 and 17/02/2014 respectively. Finally PMU has received the projectors and laptops followed by checking by the committee.

Others:

The Maintenance Unit of LGED is preparing the Specifications for other goods/equipments related to road maintenance. PMU will float tender notices as soon as the tender documents are prepared.

Component B: Institutional Strengthening, Capacity Building and Governance Enhancement (US\$ 11.9 million): The institutional strengthening aspect builds on and further improves the functioning of the LGED through (i) capacity building to enhance LGED performance, governance and accountability; and (ii) performance monitoring and training.

Sub Component B1: Institutional Development and Governance (US\$ 8.9 million): The sub-component supports implementation of the new post-ORA LGED Management Improvement Plan aimed at strategic enhancements in LGED's capacity, effectiveness, governance and accountability over the 2012-2016 timeframe in the following areas: Maintenance Management (Policy, Planning and Operations); Planning, Design and Quality Management (including ISO certification); Environmental and Social (Impact) Management; Performance Management including Monitoring and Evaluation; IT-ICT-MIS Technology, Facilities and Capacity Building; and Training and Human Resource Development capacity. These interventions are directly aligned with the project's Governance and Accountability Action Plan (GAAP) targets.

- The PMU received EoI for **'Project Management Services & Technical Assistance for implementation of strategy & action plan to enhance LGED IT-ICT-MIS resources & capacity'** on 30 September 2013 from the following 6 firms were short-listed by the Proposal Evaluation Committee:

1. System Resources Ltd. (Bangladesh).
2. Joint Venture of BETS-ARC-LEADS (Bangladesh).
3. Pricewaterhouse Coopers Pvt. Ltd. (India)
4. HB Consultants Ltd. (Bangladesh)
In association with
Bangladesh Internet Press Ltd. (Bangladesh) and
Bangladesh Institute of IC in Development. (Bangladesh)
5. Technohaven Company Limited. (Bangladesh)
In association with
IBCS-PRIMAX Software Ltd. (Bangladesh), and
South Asia Management and Engineering Services (SAMES) Pvt. Ltd.
(Bangladesh)
6. PADECO Co. Ltd. (Japan)
In association with
BCL Associates Ltd. (Bangladesh)

The short list of the firms was sent to WB for No Objection on 20 November 2013. In the meantime, the respective unit of LGED had requested for changing the nature of contract from Time Based to Lump-sum. Consequently, the issued RFP was taken back and a revised RFP was sent to the Bank for clearance on 15 January. After receiving the Bank's clearance the revised RFP was issued to the shortlisted firms and in response 5 firms submitted their proposal on 02/04/2014. The technical evaluation of the proposals is now going on.

- A short list of firms for **‘Technical Assistance for Operationalization of Rural Road Maintenance Policy & Strategy’** was prepared and sent to WB on 29 December 2013 for no objection. The following firms - 6 firms from developed country and 1 firm a developing country - were short-listed:

1. Roughton International Limited (UK)
2. Joint Venture of
IMC Worldwide Ltd. (UK) and
TRL Ltd. (UK)
Design Planning Management Consultants Ltd. (Bangladesh)
KS Consultants Limited (KSC), (Bangladesh)
3. Joint Venture of
CDM Smith Inc. (USA) and
Development Design Consultants Ltd. (Bangladesh) and
Resources Planning and Management Consultants (Pvt.) Ltd. (Bangladesh)
4. MMM Group Limited, (Canada) and
5. Joint Venture of
EPTISA SERVICIOS DE INGENIERIA S.L. (Spain) and
Swedish National Road Consulting AB (SweRoad), (Sweden)
South Asia Management and Engineering Services (SAMES) Pvt. Ltd. (Nepal)

- As per recommendation of the World Bank, a revised Evaluation report on the short-list of EOIs for the maintenance management TA was sent on 24 March and the Bank's clearance received on 14 April. RFP has been issued to the firms.
- RTIP-II will pilot low-impact dredging at two rural waterways using local technology and support. However, LGED doesn't have much experience and knowledge on dredging works. In consideration of the significance of the work, PMU has assigned Mr. Swapan Kanti Paul, XEN, RTIP-II as the Focal Person for this activity. He will be assisted by Mr. Mir Tanweer Husain and Mr. Humayoun Kabir, Sr. Assistant Engineer of RTIP-II. Besides, Mr. Hasan Mahmud has started working as IWT Specialist since 13/04/2014.

Trainings/Workshops:

The list of trainings organized by PMU in this quarter is enclosed in Attachment-3.

Sub Component B2: Project Implementation (US\$ 3.0 million): LGED's capacity will be strengthened in project performance monitoring and management to regularly gather information for assessing the project's effectiveness in meeting the agreed PDO. The support includes services for performance audits and socio-economic and monitoring surveys.

- Initially 14 EOIs for Integrated Performance Audit Consultant were received. Considering the evaluation outcome and also taking account the strength and weakness of the firms, the PEC recommended 5 firms for short listing.
- After receiving the clearance, a RFP was issued to the short-listed firms. Initially, proposals were scheduled to be submitted on 30 January 2014. However, due to request of the bidders in the pre-proposal meeting, the last date of submission has been extended to 12 February 2014.
- The following 3 (three) out of 5 shortlisted firms submitted their proposal on 12 Feb 2014
 01. JV of SUNJIN Engineering & Architecture (Korea)
DPC Group (Bangladesh)
SARM Associates Limited (Bangladesh)
AHMAD & AKHTAR (AA) (Bangladesh)
 02. JV of Jurutera Perunding Zaaba Sdn. Bhd. (JPZ)(Malaysia)
JPZ Consulting (Bangladesh) Ltd. (Bangladesh)
Sheltech Consultants (Pvt.) Ltd. (Bangladesh)
Toha Khan Zaman & Co., (Bangladesh)
 03. JV of SAI Consulting Engineers Pvt. Ltd. (India)
BETS Consulting Services Ltd. (BETS), (Bangladesh)

The PEC has completed evaluation of the shortlisted firms and PMU has sent the evaluation report for Bank's no objection on 30/03/2014.

Component C: Rural Transport Safety (US\$ 3.5 million):

The Component includes:

Technical assistance support for integrating road safety engineering measures and awareness building to ensure improved safety along project roads. This includes road safety audits of the designs, improving safety during civil works and public awareness and education, including training (basic and train-the-trainer levels) for representatives of participating Local Government (LG) entities and communities, police, school teachers, members of the (rural) rickshaw drivers' associations, other local road transport operators and local-level works contractors and associated advocacy, monitoring and survey activities in the concerned project districts. Costs associated with integration of road safety engineering solutions such as signs, markings, street lights, pedestrian facilities, etc. will be included as part of civil works under the first component of the project.

Technical assistance for strengthening road safety capacity of the LGED. This includes expert support to the recently established Central Road Safety Unit (CRSU), development of road safety related guidelines and manuals, revision of appropriate design standards, codes, and practices in road safety engineering, improvement of rural road accident data collection process, database and capacity analysis through piloting local accident data collection at Upazila and Union levels in eight districts, and development of a comprehensive Road Safety Training Program for LGED including rural road safety engineering, road safety auditing, monitoring and evaluation, and safety during road works.

- TORs for ARI-BUET for road safety awareness and capacity building of LGED staff has been finalized with the assistance from RSA and shared with the bank. ARI-BUET has been requested for submitting technical and financial proposal.
- TORs for community education consultancy/ road safety awareness program has been finalized and submitted to the Bank for no-objection.
- Baseline survey data for road safety piloting have been collected from 12 roads in 8 districts. Now the accident data are being collected.

Component D: Contingent Emergency Response Component (US\$ 0)

Should an adverse natural disaster event occur that causes a major calamity, the GoB may request the Bank to re-allocate project funds to support response and reconstruction. This component would draw resources from the unallocated expenditure category and/or allow the GoB to request the Bank to re-categorize and reallocate financing from other project components to partially cover emergency response and recovery costs. This component could also be used to channel additional funds should they become available as a result of the emergency.

Status of Suggestion & Complaint Mechanism (SCM)

- Social screening of 2nd year sub-projects and remaining sub-projects have been completed.
- Orientation for SCC and GRC members has been completed on 15 March 2014.
- Most of the Disclosure workshop for community has been completed in March.
- SCM register books have been provided to District and Upazila LGED Offices.
- First refresher training on social safeguard management will be arranged by DPD offices in Gazipur & Comilla by May 2014.

Complaint received: No complain received from the GRC/SCCs till date.

Financial Status (up to March 2014)

The overall financial progress of the project is **4.61%** against the physical progress of **9.20%** till March 2014. Disbursement and Expenditure up to March 2014 are shown in the subsequent tables:

Annual Disbursement

(In million US\$)

Financial Year	Total DPP Provision	Disbursement (In million US\$)		Percent of Disbursement		Cumulative Disbursement (In million US\$)	
		Target	Actual up to Mar'14 (including initial advance)	Target	Actual (up to 20 Mar'14)	Target	Actual (up to Mar'14)
2012-13	41.73	29.37	15.535	10%	5.14%	29.37	15.535
2013-14	120.38	87.37	6.693	29%	2.22%	116.74	22.228
2014-15	118.94	85.54	-	28%	-	202.28	-
2015-16	85.06	61.93	-	21%	-	264.21	-
2016-17	50.99	37.79	-	13%	-	302.00	-
Total =	417.10	302.00	19.963	100%	7.36%		

Breakdown of Expenditure

(In million US\$)

Sl. No.	Category	Expenditure up to Mar'14
1	Goods, Works (other than works under Part A.2 of the project), non-consulting services and consultants services	3.135
2	Works under Part A.2 of the project	8.293
3	Training and Workshops	0.10
	Total	11.528

The details of disbursement status up to March 2014 is shown in Attachment-4.

Progress Report

1st year schemes

As of 06/04/2014

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
1	PABNA	PAB/RPM-1		Nakhola GC - Badherhat on RHD	2.50	M/S. Rudhra Construction	3,652,339.18	0.05	30/10/12	10/12/12	04/02/13	04/03/13	11/03/13	08/03/13	07/09/13	100%	96%	Final
2	PABNA	PAB/RPM-2	RPM-2.1	Mulgram U.P- Faizana U.P	6.11	M/S. Shafique Traders	12,736,314.93	0.16	20/11/12	27/12/12	26/02/13	01/04/13	08/04/13	03/04/13	07/04/14	100%	80%	
3	PABNA	PAB/RPM-2	RPM-2.2	Mulgram U.P- Faizana U.P	6.15	M/S. Masuma Begum	11,279,467.99	0.14	20/11/12	27/12/12	03/02/13	06/03/13	13/03/13	08/03/13	12/03/14	95%	80%	
4	PABNA	PAB/RPM-3	RPM-3.1	Sahapur UP- Charkurulia hat(End of Al-Haj more)	4.72	Md. Zinnat Ali Zinna	12,028,838.41	0.15	20/11/12	27/12/12	04/02/13	06/03/13	13/03/13	08/03/13	12/03/14	100%	78%	
5	PABNA	PAB/RPM-3	RPM-3.2	Dhopaghata RHD- Dogachi GCM (Golam Murtoza)	5.33	M/S. Masuma Begum	7,263,730.97	0.09	20/11/12	27/12/12	03/02/13	06/03/13	13/03/13	02/03/13	12/03/14	100%		
6	PABNA	PAB/RPM-3	RPM-3.3	Santhia Upazila H/Q - Demra GC (Dohore jani more)	11.20	Md. Zinnat Ali Zinna	17,901,712.48	0.22	20/11/12	27/12/12	03/02/13	06/03/13	13/03/13	01/03/13	12/03/14	100%	100%	Final
7	SIRAJGA NJ	SIR/RPM-4	RPM-4.1	Simanta bazar RHD- Sonamukhi GC	4.20	M/S. Mirja Construction	8,857,121.00	0.11	15/11/12	19/12/12	29/01/13	25/02/13	01/03/13	26/02/13	28/02/14	100%	80%	
8	SIRAJGA NJ	SIR/RPM-4	RPM-4.2	Simanta bazar RHD- Sonamukhi GC	4.35	M/S. Sagor Construction	8,273,578.85	0.10	15/11/12	19/12/12	14/02/13	05/03/13	10/03/13	08/03/13	09/03/14	100%	75%	
9	SIRAJGA NJ	SIR/RPM-5		Dubil UP to Amsara Hat Via Maltinagar	7.29	Md. Hasen Ali & Md. Kabir Hossain (JV)	19,336,258.41	0.24	15/11/12	19/12/12	26/02/13	31/03/13	01/04/13	25/03/13	04/04/14	55%	42%	
10	SIRAJGA NJ	SIR/RPM-6	RPM-6.1	Tarash-Katagari hat GCC	6.00	S. M. Liakat Ali	10,273,163.00	0.13	15/11/12	19/12/12	29/01/13	27/02/13	01/03/13	27/02/13	28/02/14	95%	19%	
11	SIRAJGA NJ	SIR/RPM-6	RPM-6.2	Tarash-Katagari hat GCC	5.54	S. M. Liakat Ali	7,548,986.00	0.09	15/11/12	19/12/12	29/01/13	27/02/13	01/03/13	26/02/13	28/02/14	98%	85%	
12	GAZIPUR	GAZ/RPM-7	RPM-7.2	Kaliganj-Kapasias	9.50	M/S. Amzad Traders	20,078,838.83	0.25	27/03/13	24/04/13	09/05/13	06/12/13	18/06/13	14/06/13	06/01/14	98%	71%	e-GP
13	GAZIPUR	GAZ/RPM-8		Hotapara-Perojali Hatkhola bazar	6.70	M/S. Dhiman Construction	26,162,213.02	0.33	27/03/13	24/04/13	12/05/13	06/12/13	18/06/13	14/06/13	06/01/14	95%	85%	e-GP
14	GAZIPUR	GAZ/RPM-9	RPM-9.1	Kapasias GC- Monohordi	7.10	M/S. Dhiman Construction	20,676,833.64	0.26	27/03/13	30/04/13	21/05/13	06/12/13	18/06/13	14/06/13	06/01/14	97%	85%	e-GP
15	GAZIPUR	GAZ/RPM-9	RPM-9.2	Kapasias GC- Monohordi	6.90	M/S. Dhiman Construction	22,890,779.28	0.29	27/03/13	30/04/13	21/05/13	06/12/13	18/06/13	14/06/13	06/01/14	96%	80%	e-GP
16	JAMALPUR	JAM/RPM-11	RPM-11.1	Dewanganj- Sanandabari via Taratia	10.90	M/S. Durga Enterprise	18,627,859.50	0.23	19/03/13	17/04/13	07/05/13	14/05/13	20/05/13	16/05/13	19/05/14	100%	100%	e-GP (Final)
17	JAMALPUR	JAM/RPM-11	RPM-11.2	Dewanganj- Sanandabari via Taratia	10.70	M/S. Durga Enterprise	9,606,137.98	0.12	19/03/13	17/04/13	07/05/13	14/05/13	20/05/13	15/05/13	19/05/14	100%	100%	e-GP (Final)

Second Rural Transport Improvement Project (RTIP-II)

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
18	JAMALPUR	JAM/RPM-12	RPM-12.1	Patharshi UP-Molomgonj Bazar	4.50	M/S. S. R. S. Construction	6,102,343.90	0.08	02/01/13	12/02/13	13/03/13	04/04/13	10/04/13	05/04/13	09/04/14	100%	19%	
19	JAMALPUR	JAM/RPM-12	RPM-12.2	Melandah GC-Gobindagonj (Bazar) RHD	4.27	M/S. Dhrubo Trade Agency	5,194,663.00	0.06	02/01/13	12/02/13	13/03/13	25/03/13	01/04/13	26/03/13	31/03/14	96%	85%	
20	JAMALPUR	JAM/RPM-12	RPM-12.3	Raygonj Bazar-Adervita UP	3.50	M/S. Mitu Traders	4,008,262.50	0.05	02/01/13	12/02/13	13/03/13	03/04/13	09/04/13	04/04/13	08/04/14	100%	100%	Final
21	JAMALPUR	JAM/RPM-13	RPM-13.1	Rashidpur UP-Jamtala Bazar	6.70	M/S. Mirza Construction	10,342,487.75	0.13	02/01/13	12/02/13	13/03/13	08/04/13	14/04/13	08/04/13	13/04/14	96%	80%	
22	JAMALPUR	JAM/RPM-13	RPM-13.2	Doail UP-Shaincherpar	6.15	M/S. Saha Enterprise & Mitu Traders (JV)	14,470,180.54	0.18	02/01/13	12/02/13	18/04/13	29/04/13	06/05/13	29/04/13	05/05/14	96%	83%	
23	KISHOREGANJ	KIS/RPM-14		Sararchar-Pirijpur Bazar	5.10	M/S. Shahil Enterprise	5,335,149.75	0.07	11/12/12	14/01/13	05/02/13	20/02/13	27/02/13	24/02/13	26/02/14	100%	81%	
24	KISHOREGANJ	KIS/RPM-15	RPM-15.1	Tarail HQ-Cherang GCC	3.60	M/S. Vigilant Construction	12,343,999.00	0.15	11/12/12	14/01/13	05/02/13	25/02/13	04/03/13	02/03/13	24/02/14	95%	45%	
25	KISHOREGANJ	KIS/RPM-15	RPM-15.2	Karimganj-Gundhar GC	10.00	M/S. Mirza Construction	9,906,016.80	0.12	11/12/12	14/01/13	05/02/13	11/02/13	18/02/13	15/02/13	10/02/14	100%	76%	
26	KISHOREGANJ	KIS/RPM-16	RPM-16.1	Jalia Bazar-Josodal UP	5.35	M/S. Mirza Construction	5,471,790.00	0.07	11/12/12	14/01/13	05/02/13	11/02/13	18/02/13	15/02/13	10/02/14	100%	85%	
27	KISHOREGANJ	KIS/RPM-16	RPM-16.2	Hossainpur-Bakchanda GC	9.83	M/S. Shahil Enterprise	32,286,377.00	0.40	11/12/12	14/01/13	05/02/13	20/02/13	27/02/13	24/02/13	26/02/14	100%	81%	
28	MUNSHIGANJ	MUN/RPM-19	RPM-19.1	Dighali (Maliranka)-Nowpara-Kusumpur	3.70	M/S. Kalam Traders	7,974,066.15	0.10	27/11/12	07/01/13	10/02/13	07/03/13	16/03/13	12/03/13	15/03/14	75%	26%	
29	MUNSHIGANJ	MUN/RPM-19	RPM-19.2	Makahati-Chardumuria	1.54	M/S. Al-Aksa Trading Corporation	4,136,983.42	0.05	27/11/12	07/01/13	10/02/13	27/02/13	06/03/13	03/03/13	05/03/14	100%	100%	
30	MUNSHIGANJ	MUN/RPM-19	RPM-19.3	Tongibari-Hashail	7.55	M/S. Khan Enterprise	11,451,825.50	0.14	27/11/12	07/01/13	10/02/13	04/03/13	11/03/13	07/03/13	10/03/14	100%	80%	
31	MYMENSINGH	MYM/RPM-20	RPM-20.1	Dhaka-Mym. H/Way (Seed Store GC)-Shakhipur	6.00	Md. Saiful Islam	9,354,268.54	0.12	14/01/13	19/02/13	27/03/13	16/04/13	23/04/13	16/04/13	16/04/14	96%	85%	
32	MYMENSINGH	MYM/RPM-20	RPM-20.2	Dhaka-Mym. H/Way (Seed Store GC)-Shakhipur	7.75	DIENCO-Shapla Joint Venture	11,961,017.94	0.15	14/01/13	19/02/13	27/03/13	17/04/13	24/04/13	17/04/13	17/04/14	95%	80%	
33	MYMENSINGH	MYM/RPM-21	RPM-21.1	Ramgopalpur RHD to Shyamgonj GC via Gouripur	4.35	M/S. Babul Enterprise	8,308,756.83	0.10	20/02/13	02/04/13	24/04/13	02/05/13	09/05/13	05/05/13	02/05/14	80%	80%	
34	MYMENSINGH	MYM/RPM-21	RPM-21.2	Ramgopalpur RHD to Shyamgonj GC via Gouripur	7.73	M/S. Samiron Chowdhury	19,100,757.47	0.24	20/02/13	02/04/13	24/04/13	13/05/13	13/05/13	09/05/13	06/05/14	70%	55%	
35	MYMENSINGH	MYM/RPM-22	RPM-22.1	Pabaijuri Bailly Bridge (Nalitabari)-Dhara Road (Mymensingh part)	9.80	M/S. S. R. S. Construction	19,094,493.64	0.24	14/01/13	19/02/13	27/03/13	16/04/13	23/04/13	16/04/13	16/04/14	100%	78%	
36	MYMENSINGH	MYM/RPM-22	RPM-22.2	Bhaitkandi R&H. Road-Narayankhula G.C. Bhaitkandi G.C	5.65	M/S. S. R. S. Construction	9,067,489.36	0.11	14/01/13	19/02/13	27/03/13	16/04/13	23/04/13	18/04/13	16/04/14	65%		
37	MYMENSINGH	MYM/RPM-23		Fulbaria-Hat Kalirbajar	9.30	M/S. Shahil Enterprise	32,141,257.00	0.40	14/01/13	19/02/13	27/03/13	17/04/13	17/04/13	13/04/13	10/04/14	80%	60%	
38	MYMENSINGH	MYM/RPM-		Nandail H.Q.-	7.98	M/S. Paradise	30,507,541.33	0.38	18/03/13	29/04/13	14/05/13	10/06/13	17/08/13	10/08/13	10/06/14	65%	47%	e-GP

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
	INGH	24		Bakchanda G.C		Traders												
39	NARAYANGANJ	NARA/RPM-25	RPM-25.2	Sanmanti UP Office-Kikertek bazar Road via Darikandi, Sonakhali, Pachpir Darga	5.04	M/S Ratna Enterprise	13,300,326.42	0.17	06/12/12	10/01/13	28/02/13	12/03/13	19/03/13	13/03/13	18/03/14	95%	63%	
40	NARAYANGANJ	NARA/RPM-26	RPM-26.2	Porshi G.C.-Rupganj-Kayetpara-Demra RHD	10.06	M/S Khondaker Shahin Ahmed	30,236,100.00	0.38	05/12/12	10/01/13	28/02/13	23/03/13	30/03/13	24/03/13	29/03/14	95%	70%	
41	NARSHINGDI	NAR/RPM-28	RPM-28.1	Jangli Shibpur bazar-Dhukandi-Baznabo UP office	10.13	M/S. Mithamon Builders	14,619,972.75	0.18	24/12/12	31/01/13	28/02/13	13/03/13	26/03/13	09/03/13	25/03/14	100%	85%	
42	NARSHINGDI	NAR/RPM-28	RPM-28.2	Gazaria UP - Jangalia bazar Via Bariatola	4.70	M/S. Mominul Haque	8,395,166.04	0.10	24/12/12	31/01/13	28/02/13	12/03/13	26/03/13	08/03/13	25/03/14	100%	80%	
43	NARSHINGDI	NAR/RPM-29	RPM-29.1	Monohordi H/Q-Drinerghat R&H	6.00	M/S. Mahbub Alam	13,775,784.80	0.17	24/12/12	31/01/13	27/02/13	20/03/13	27/03/13	16/03/13	25/03/14	100%	70%	
44	NARSHINGDI	NAR/RPM-29	RPM-29.2	Monohordi H/Q-Drinerghat R&H	6.57	M/S. Tapash Traders, M/S. Parvez Enterprise & M/S. Faruk Traders Joint Venture	10,167,983.20	0.13	24/12/12	31/01/13	28/02/13	13/03/13	26/03/13	09/03/13	25/03/14	100%	100%	Final
45	NARSHINGDI	NAR/RPM-30	RPM-30.1	Sreerampur Rail gate R&H-Monipura GC	9.00	M/S. Udayan Enterprise	22,686,529.88	0.28	26/12/12	31/01/13	28/02/13	13/03/13	26/03/13	06/03/13	25/03/14	100%	99%	Final
46	NARSHINGDI	NAR/RPM-30	RPM-30.2	Sreerampur Rail gate R&H-Monipura GC	7.46	M/S. Ataur Rahman Khan	25,435,717.10	0.32	26/12/12	31/01/13	28/02/13	12/03/13	26/03/13	07/03/13	25/03/14	100%	85%	
47	NETROKONA	NET/RPM-31	RPM-31.1	Durgapur (GC)-Nazirpur(GC)	5.00	Sheikh Hemayet Ali	17,567,489.67	0.22	29/11/12	09/01/13	14/02/13	24/03/13	30/03/13	23/03/13	29/03/14	100%	85%	
48	NETROKONA	NET/RPM-31	RPM-31.2	Durgapur (GC)-Nazirpur(GC)	4.80	Md. Golam Sarwar	15,755,076.00	0.20	29/11/12	09/01/13	14/02/13	19/03/13	25/03/13	18/03/13	24/03/14	100%	75%	
49	NETROKONA	NET/RPM-32	RPM-32.1	Kalmakanda (GC)-Nazirpur GC	7.00	M/S. Howladar Builders	19,433,838.31	0.24	29/11/12	09/01/13	14/02/13	03/04/13	09/04/13	04/04/13	08/04/14	52%	21%	
50	NETROKONA	NET/RPM-32	RPM-32.2	Kalmakanda (GC)-Nazirpur GC	7.45	M/S. Priti Enterprise	18,069,635.23	0.23	29/11/12	09/01/13	14/02/13	18/03/13	24/03/13	19/03/13	23/03/14	100%	79%	
51	NETROKONA	NET/RPM-33		Madan to Kendua GC road via Kaitail & Borory Bazar	9.22	M/S. Mominul Haque	32,150,872.36	0.40	29/11/12	09/01/13	14/02/13	10/03/13	16/03/13	11/03/13	15/03/14	90%	66%	
52	SHERPUR	SHE/RPM-34	RPM-34.1	Jhenaigati-Gobindaganj	10.57	M/S. Akram Enterprise	11,827,108.10	0.15	20/01/13	12/02/13	13/03/13	01/04/13	08/04/13	03/04/13	07/04/14	100%	73%	
53	SHERPUR	SHE/RPM-34	RPM-34.2	Sherpur-Chandrakona	10.70	M/S. Dhrubo Trade Agency & M/S. Uttara Enterprise Joint Venture	21,990,785.20	0.27	20/01/13	12/02/13	13/03/13	24/03/13	31/03/13	24/03/13	30/03/14	100%	85%	
54	SHERPUR	SHE/RPM-35	RPM-35.1	Sreebordi-Karnajhora GC	7.00	Md. Ashraful Alam	14,837,763.77	0.19	30/07/13	27/08/13	15/09/13	04/12/13	13/12/13	06/12/13	05/12/14	10%		e-GP
55	SHERPUR	SHE/RPM-	RPM-	Sreebordi-	7.31	Akram	19,585,474.78	0.24	04/04/13	06/05/13	20/05/13	03/06/13	10/06/13	06/06/13	09/06/14	80%	83%	e-GP

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
	R	35	35.2	Kamajhora GC		Enterprise												
56	TANGAIL	TAN/RPM-36		Basait-Shakhipur (Nalua)	6.08	M/S. Tarafder Builders	15,030,118.00	0.19	28/11/12	03/01/13	06/02/13	04/03/13	11/03/13	08/03/13	10/03/14	100%	70%	
57	TANGAIL	TAN/RPM-37		Gopalpur-Nalin Hat	6.35	S. M. Jahangir Enterprise	13,889,459.00	0.17	28/11/12	03/01/13	06/02/13	04/03/13	11/03/13	09/03/13	10/03/14	100%	76%	
58	TANGAIL	TAN/RPM-38	RPM-38.1	Suruz G.C.-Dhalapara G.C	5.40	M/S. Taposh Traders	12,641,299.95	0.16	28/11/12	03/01/13	03/02/13	03/03/13	10/03/13	07/03/13	09/03/14	100%	100%	
59	TANGAIL	TAN/RPM-38	RPM-38.2	Suruz G.C.-Dhalapara G.C	9.89	M/S. Syed Mozibor Rahman	20,267,671.78	0.25	28/11/12	03/01/13	03/02/13	19/02/13	26/02/13	24/02/13	25/02/14	80%	80%	
60	TANGAIL	TAN/RPM-39		Shahbatpur-Batra Bazar Road via Mailjani	3.88	M/S. S. Hossain	8,759,822.50	0.11	28/11/12	03/01/13	03/02/13	20/02/13	27/02/13	25/02/13	26/02/14	100%	99%	Final
61	B.BARIA	BRA/RPM-41	RPM-41.1	Bancharampur GC-Jibonganj GC Road via Sonarampur Bazar	5.41	M/S Shaki Enterprise	8,857,782.35	0.11	25/10/12	29/11/12	24/01/13	24/02/13	03/03/13	01/03/13	02/03/14	100%	100%	
62	B.BARIA	BRA/RPM-41	RPM-41.2	Bancharampur GC-Jibonganj GC Road via Sonarampur Bazar	6.37	M/S Mamun Enterprise	17,046,660.11	0.21	25/10/12	29/11/12	24/01/13	17/02/13	20/02/13	18/02/13	19/02/14	100%	85%	
63	B.BARIA	BRA/RPM-42	RPM-42.1	Nasirnagar R&H-Haripur GC-Madhabpur R&H Road via Chairkuri GC	4.90	M/S Vigilant Construction	14,804,334.00	0.19	25/10/12	29/11/12	24/01/13	06/02/13	13/02/13	10/02/13	12/02/14	95%	80%	
64	B.BARIA	BRA/RPM-42	RPM-42.2	Nasirnagar R&H-Haripur GC-Madhabpur R&H Road via Chairkuri GC	9.16	M/S Shahil Enterprise	33,606,418.15	0.42	25/10/12	29/11/12	24/01/13	17/02/13	13/03/13	10/03/13	02/03/14	95%	80%	
65	CHANDPUR	CHA/RPM-43	RPM-43.1	Chandpur (Bagadi R&H)-Chandra GC	8.25	Mizanur Rahman Liton	17,822,843.00	0.22	06/11/12	12/12/12	29/01/13	13/02/13	20/02/13	17/02/13	19/02/14	100%	80%	
66	CHANDPUR	CHA/RPM-43	RPM-43.2	Faridganj GC-Rupsha GC	5.40	M/S. Aziz & Brothers	9,828,084.50	0.12	06/11/12	12/12/12	30/01/13	17/02/13	24/02/13	22/02/13	23/02/14	100%	76%	
67	CHANDPUR	CHA/RPM-44	RPM-44.1	Senganchar-Kalirbazar	6.00	M/S. Akkas Construction	16,284,604.39	0.20	15/11/12	19/12/12	30/01/13	11/02/13	18/02/13	15/02/13	17/02/14	100%	89%	
68	CHANDPUR	CHA/RPM-44	RPM-44.2	Senganchar-Kalirbazar	7.50	Mohammad Ali Zinnah	13,911,271.30	0.17	15/11/12	19/12/12	29/01/13	10/02/13	17/02/13	14/02/13	16/02/14	100%	85%	
69	CHANDPUR	CHA/RPM-45	RPM-45.1	Tamta U.P H/Q-Khorda Fery Ghat	3.52	M/S. Zia Enterprise	6,637,379.67	0.08	15/11/12	19/12/12	29/01/13	17/02/13	24/02/13	22/02/13	23/02/14	100%	85%	
70	CHANDPUR	CHA/RPM-45	RPM-45.2	Balakhal-Rampur-Narayanpur	5.35	M/S. Amena International	17,200,867.40	0.22	15/11/12	19/12/12	30/01/13	11/02/13	18/02/13	15/02/13	17/02/14	100%	78%	
71	CHITTAGONG	CTG/RPM-46		Bengura D.C	9.05	M/S. Mithu Enterprise	17,638,648.49	0.22	27/12/12	30/01/13	18/04/13	20/05/13	27/05/13	22/05/13	19/05/14	60%	29%	
72	CHITTAGONG	CTG/RPM-47		Chittagong Khagrachari Road to Binajhuri Road via Nazirhat GC and Majibhandar Darbar Sharip	1.10			0.00								0%		Dropped
73	CHITTAGONG	CTG/RPM-	RPM-	Parua D. C. Rd.	7.00	Omar Faruque &	17,018,516.14	0.21	15/09/13	10/10/13	05/11/13	24/11/13	01/12/13	24/11/13	01/12/14	40%		e-GP

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
	ONG	49	49.1	(From RHD # 99)		Saleha JVCA												
74	CHITTAGONG	CTG/RPM-49	RPM-49.2	Parua D. C. Rd. (From RHD # 99)	7.13		16,050,536.29	0.20								0%		IFT under process through e-GP
75	COMILLA	COM/RPM-50	RPM-50.1	Comilla-Fakir bazar-Salda Nodi	6.40	M/S. MA Zaher	25,382,222.34	0.32	05/05/13	10/06/13	18/07/13	05/08/13	12/08/13	05/08/13	11/08/14	25%		e-GP
76	COMILLA	COM/RPM-50	RPM-50.2	Burichang UP office -Anandapur via Bakshimul UP Office	7.10	M/S Islam Brothers	7,974,315.68	0.10	05/05/13	10/06/13	05/08/13	01/09/13	07/09/13	02/09/13	06/09/14	35%	29%	e-GP
77	COMILLA	COM/RPM-51		Laksam-Monohargonj	6.40	M/S. R-TA Enterprise	17,686,370.90	0.22	12/11/12	20/12/12	26/02/13	24/03/13	31/03/13	26/03/13	30/03/14	90%	71%	
78	COMILLA	COM/RPM-52		Kutumbapur-Kaliarchar Bazar	11.44	Joint Venture of M/S. Mynamoti Builders & M/S. R-TA Enterprise (MMB & MRE (JV))	35,009,600.95	0.44	12/11/12	20/12/12	26/02/13	24/03/13	31/03/13	26/03/13	30/03/14	90%	72%	
79	COX'S BAZAR	COX/RPM-54	RPM-54.1	Napith Khali-Islampur-Pokkhali-Chowfaldandi	7.00	M/S. Bazal & Brothers and M/S. Udayan Construction Joint Venture (U.B. Consortium)	30,450,966.15	0.38	03/02/13	13/03/13	03/04/13	22/04/13	06/05/13	01/05/13	05/05/14	60%	22%	
80	COX'S BAZAR	COX/RPM-54	RPM-54.2	Napith Khali-Islampur-Pokkhali-Chowfaldandi	6.95	M/S. Chakaria Development Society	18,100,433.56	0.23	03/02/13	13/03/13	03/04/13	22/04/13	06/05/13	29/04/13	05/05/14	55%	44%	
81	COX'S BAZAR	COX/RPM-55		Charapara RHD to PABT Via Sowdagarhat GC	3.63	M/S. Chakaria Development Society	9,245,966.94	0.12	11/03/13	08/04/13	23/04/13	07/05/13	15/05/13	08/05/13	15/05/14	65%		e-GP
82	FENI	FEN/RPM-56	RPM-56.1	Shebarhat-Dudmukha Bazar	6.17	M/S. Kashem Traders	13,616,797.70	0.17	21/04/13	21/05/13	06/06/13	27/06/13	10/07/13	04/07/13	09/07/14	93%	74%	e-GP
83	FENI	FEN/RPM-56	RPM-56.2	Miar Bazar-Amiruddin Munshirhat	3.89	M/S. Kashem Traders	7,746,315.75	0.10	21/04/13	21/05/13	06/06/13	27/06/13	10/07/13	04/07/13	09/07/14	95%	80%	e-GP
84	FENI	FEN/RPM-57	RPM-57.1	Parashuram-Subar Bazar-Montola-Fulgazi Bazar	6.00	M/S. Hoque Brothers	9,235,244.00	0.12	26/12/12	29/01/13	28/02/13	27/03/13	03/04/13	28/03/13	02/04/14	95%		
85	FENI	FEN/RPM-57	RPM-57.2	Parashuram-Subar Bazar-Montola-Fulgazi Bazar	6.95	M/S. The New Trade Link	12,308,098.52	0.15	26/12/12	29/01/13	28/02/13	27/03/13	03/04/13	28/03/13	02/04/14	95%	74%	
86	LAXMIPUR	LAX/RPM-58	RPM-58.2	Balua Chowmuhan-Shampur Miar hat	6.30	M/S. M.A. Engineering	17,296,150.60	0.22	02/01/13	05/02/13	28/03/13	18/04/13	25/04/13	19/04/13	24/04/14	80%	44%	
87	LAXMIPUR	LAX/RPM-59	RPM-59.2	Char Ababil-Char Ruhita Embankment	11.15	M/S. Dawn Corporation & M/S. Riasat & Brothers (DR JV)	23,711,234.94	0.30	02/01/13	05/02/13	28/03/13	18/04/13	25/04/13	20/04/13	24/04/14	100%	100%	
88	NOAKHALI	NOA/RPM-60	RPM-60.1	Bangla Bazar-Padipara-Amishapara Bazar	5.21	M/S Abdur Rob	15,966,849.37	0.20	17/01/13	19/02/13	27/03/13	18/04/13	25/04/13	21/04/13	24/04/14	40%		
89	NOAKHALI	NOA/RPM-60	RPM-60.2	Chatkhil-Chandragonj	9.66	M/S Md. Mahmudur	16,542,741.46	0.21	17/01/13	19/02/13	27/03/13	18/04/13	25/04/13	18/04/13	24/04/14	60%	47%	

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
						Rahman												
90	NOAKHALI	NOA/RPM-61	RPM-61.1	Majdee-Oterhat-Bhuiarhat (Old Hospital Road)	8.05	M/S Probal-Abdur Rob (JV)	27,266,299.50	0.34	06/01/13	11/02/13	27/03/13	18/04/13	25/04/13	19/04/13	24/04/14	35%		
91	NOAKHALI	NOA/RPM-61	RPM-61.2	Bashurhat-Moulovi Bazar Road towards Boktar Munshi GCC	5.05	M/S New Trade Link	15,767,780.00	0.20	06/01/13	11/02/13	27/03/13	18/04/13	25/04/13	20/04/13	24/04/14	95%	59%	
92	NOAKHALI	NOA/RPM-62	RPM-62.1	Kachihata-Thana-rhat Road (Paloan pool RHW-Amannullapur UP-Eadgha Amin bazar-Amishapara UP)	7.00	M/S. Md. Mahmudur Rahman	17,205,118.96	0.22	19/03/13	20/05/13	02/06/13	16/06/13	23/06/13	18/06/13	22/06/14	15%		e-GP
93	NOAKHALI	NOA/RPM-62	RPM-62.2	Kachihata-Thana-rhat Road (Paloan pool RHW-Amannullapur UP-Eadgha Amin bazar-Amishapara UP)	7.30	M/S. Md. Mahmudur Rahman	19,435,831.34	0.24	19/03/13	20/05/13	02/06/13	16/06/13	23/06/13	17/06/13	22/06/14	95%	81%	e-GP
94	HABIGANJ	HAB/RPM-63	RPM-63.1	Madhabpur-Chowmohoni Bazar	6.00	Md. Kohinoor Alam	4,692,099.60	0.06	09/01/13	12/02/13	28/03/13	24/04/13	02/05/13	25/04/13	01/05/14	85%	63%	
95	HABIGANJ	HAB/RPM-63	RPM-63.2	Madhabpur-Chowmohoni Bazar	6.05	M/S. Mozahar Enterprise	17,656,505.00	0.22	09/01/13	12/02/13	30/03/13	24/04/13	02/05/13	28/04/13	01/05/14	95%	67%	
96	HABIGANJ	HAB/RPM-64	RPM-64.1	Nabigonj-Rudragram	3.92	M/S. Rathindra Chandra Roy	9,521,417.80	0.12	09/01/13	12/02/13	28/03/13	24/04/13	08/05/13	03/05/13	07/05/14	95%	82%	
97	HABIGANJ	HAB/RPM-64	RPM-64.2	Jangalia-Katiadibazar via Nandanpur Bazar	8.75	Md. Abdulla, Kaptan Ahmed and M/S Chowdhury Enterprise (AKC Consortium)	10,242,188.80	0.13	09/01/13	12/02/13	03/04/13	24/04/13	02/05/13	25/04/13	01/05/14	95%	77%	
98	HABIGANJ	HAB/RPM-65	RPM-65.1	Chunarughat-Shakir Mohammad	3.25	M/S. Mortuja Hasan	6,843,975.48	0.09	13/03/13	17/04/13	07/05/13	10/06/13	19/06/13	12/06/13	19/06/14	85%		e-GP
99	HABIGANJ	HAB/RPM-65	RPM-65.2	Shaistanagar Bazar-Poil UP Office-Moshajan Bazar	4.47	M/S. Sucarcon Traders	10,598,572.93	0.13	14/03/13	18/04/13	12/05/13	10/06/13	19/06/13	12/06/13	19/06/14	85%	43%	e-GP
100	MOULVIBAZAR	MOU/RPM-66	RPM-66.1	Kamolgonj HQ.-Munshibazar G.C	7.00	Tufaiel Ahmed	30,291,393.56	0.38	27/11/12	02/01/13	03/02/13	05/03/13	14/03/13	28/02/13	07/03/14	80%	70%	
101	MOULVIBAZAR	MOU/RPM-67	RPM-67.1	Rajnagar-Fatepur (Balagoni)	8.00	NI-MA JV	31,378,804.78	0.39	27/11/12	02/01/13	03/02/13	05/03/13	14/03/13	27/02/13	07/03/14	55%	24%	
102	MOULVIBAZAR	MOU/RPM-67	RPM-67.2	Rajnagar-Fatepur (Balagoni)	8.81	RC MR JV	20,583,829.80	0.26	27/11/12	02/01/13	03/02/13	05/03/13	14/03/13	02/03/13	07/03/14	40%	25%	
103	SUNAMGANJ	SUN/RPM-68	RPM-68.1	Jagannathpur-Biswanath	6.00	JV of M/S. Nurul Islam & M/S. Belal Enterprise	16,126,113.71	0.20	22/11/12	31/12/12	26/02/13	21/03/13	28/03/13	23/03/13	27/03/14	95%	64%	
104	SUNAMGANJ	SUN/RPM-68	RPM-68.2	Jagannathpur-Biswanath	7.20	Prity Enterprise	22,039,165.58	0.28	22/11/12	31/12/12	26/02/13	21/03/13	28/03/13	23/03/13	27/03/14	100%	82%	
105	SUNAMGANJ	SUN/RPM-69	RPM-69.1	Jalalpur-Dularbazar-Lamarasulgani	8.30	M/S. Belal Enterprise	30,033,167.70	0.38	23/07/13	26/08/13	09/10/13	20/10/13	30/10/13	23/10/13	30/10/14	35%		e-GP
106	SUNAMGANJ	SUN/RPM-69	RPM-69.2	Jalalpur-Dularbazar-Lamarasulgani	10.70	Md. Shamsur Rahman	20,240,665.61	0.25	19/03/13	22/04/13	27/05/13	20/06/13	10/07/13	06/07/13	09/04/14	70%		e-GP
107	SYLHET	SYL/RPM-	RPM-	Atgram (R&H)-	5.00	Project Builders	15,997,853.66	0.20	15/04/13	31/12/12	27/05/13	23/06/13	09/07/13	03/07/13	08/07/14	55%	46%	e-GP

[illegible]

2nd year schemes

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
1	B.BARIA	BRA/UZR-1		Tinlacpir R&H to Shimrail GC via Chargas Bazar & Bhalabpur Road														Detail survey & estimate preparation under process
2	B.BARIA	BRA/UZR-2		Morichakandi GC - Doshani R&H Road via Kanainagar, Charmorichakandi, Santipur, Ichapur & Shibpur road. (Ch. 3000-9500)														Detail survey & estimate preparation under process
3	CHITTAGONG	CTG/UZR-3		Kalurghat-Sarandeeep-Banderjari-Sharafvatta Rd (Rangunia Part) (From RHD #96)														Detail survey & estimate preparation under process
4	CHITTAGONG	CTG/UZR-4		Uzirpur Road														Detail survey & estimate preparation under process
5	CHITTAGONG	CTG/UZR-5		Chunati pantissa via narinna chandah patial para road														Detail survey & estimate preparation under process
6	COMILLA	COM/UZR-6		Upazila H/Q (Nabagram)-Munshirhat-Kashinagar UP-Suagonj(Isshor Mazumder) Road														Detail survey & estimate preparation under process
7	COMILLA	COM/UZR-7		Baradushia R&H-Dulalpur Bazar GC Rd.														Detail survey & estimate preparation under process
8	DHAKA	DHA/UZR-8		Dhantara GC to Pakutia GC (Nagarpur, Tangail) Road														Detail survey & estimate preparation under process
9	DHAKA	DHA/UZR-9		Komorgonj G.C - Paragram G.C via Koilail U.P road.														Detail survey & estimate preparation under process
10	GAZIPUR	GAZ/UZR-10		Goshinga-Rajabari														Detail survey & estimate preparation under process
11	GAZIPUR	GAZ/UZR-11		Boardghar (R&H)-Chandabaha G.C.														Detail survey & estimate preparation under process
12	HABIGANJ	HAB/UZR-12		Hobigonj-Baniachong R&H Road (Chilapanja)-Azmirigonj GC Road via Shibpasha														Detail survey & estimate preparation under process
13	JAMALPUR	JAM/UZR-13		Islampur-Jhagrarchar GC Rd.														Detail survey & estimate preparation under process
14	JAMALPUR	JAM/UZR-14		Nandina G.C-Dhanbari G. C Road [Jamalpur part].														Detail survey & estimate preparation under process
15	JAMALPUR	JAM/UZR-15		Islampur-Benuarchar GC Rd.														Detail survey & estimate preparation under process
16	KISHOREGANJ	KIS/UZR-16		a) Tarail-Karimgonj Road b) Karimganj-Tarail GC Road														Detail survey & estimate preparation under process
17	LAXMIPUR	LAX/UZR-17		Torabganj GC - Shantirhat - Hajiganj Bazar - Banderhat - Chowdhuryhat - Ramgati Bazar Road														Detail survey & estimate preparation under process
18	MANIKGANJ	MAN/UZR-18		a) Jhitka G.C-Kanchanpur,Balla (Arua)														Detail survey & estimate preparation under process

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				G.C.road. b) Ghior-Tepra Via Baratia Bazar Road														
19	MUNSHIGANJ	MUN/UZR-19		a) Sreenagar GC- Satvita Hat GC (Dohar) via Gadighat bazar, Chatrabough Bazar road (Sreenagar Portion). b) Bausia NH road-Kali Bazar hat. (Engr.Staff College road)														Detail survey & estimate preparation under process
20	MYMENSINGH	MYM/UZR-20		Hatkalir Bazar to Patira Bazar R&H via Keshoregonj GC														Detail survey & estimate preparation under process
21	MYMENSINGH	MYM/UZR-21		Kandipara-Goyeshpur Rd.														Detail survey & estimate preparation under process
22	NARAYANGANJ	NARA/UZR-22		Damra GC-Chanpara-Baraid via Kamshair Rd.														Detail survey & estimate preparation under process
23	NETROKONA	NET/UZR-23		Netrokona-Mym.R&H (Challisha)-Simulkandi GC Road														Detail survey & estimate preparation under process
24	NETROKONA	NET/UZR-24		Kalmakanda GC-Pachgaon GC Road.														Detail survey & estimate preparation under process
25	NOAKHALI	NOA/UZR-25		a) Karamullah-Underchar-Fazumiarhat - lauranch Khasher hat Road. b) RHD (Uttar Wapda Bazar)-Karamullah road.														Detail survey & estimate preparation under process
26	PABNA	PAB/UZR-26		a) Mirjapur GCM-Chhaikola GCM via Bardanager , Langolmora & Charnabin road. b) Chatmohar R & H at Janata Bank to Mirjapur GCM Via Noornagar														Detail survey & estimate preparation under process
27	SHERPUR	SHE/UZR-27		a) Chandrakona G.C-Nurundi G.C Road. b) Gobindagonj GC-Paglarmore														Detail survey & estimate preparation under process
28	SHERPUR	SHE/UZR-28		Jhenaigati GC - Nuton Bazar Border road via Bakakura bazar road.														Detail survey & estimate preparation under process
29	SIRAJGANJ	SIR/UZR-29		Sonamukhi GC-Upazila HQ Via Alampur Chowrasta.														Detail survey & estimate preparation under process
30	SIRAJGANJ	SIR/UZR-30		a) Goyhatta GC-Kuchiamara R&H b) Nimgachi GC-Sheerpur via Shaliagari-Bhabanipur (Raigong part)														Detail survey & estimate preparation under process
31	SUNAMGANJ	SUN/UZR-31		Chattak-Doara via Ambari Rd.														Detail survey & estimate preparation under process
32	SUNAMGANJ	SUN/UZR-		Derai-Jagannathpur via														Detail survey & estimate

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
		32		Jagdal,Bhurakhali Road.														preparation under process
33	SYLHET	SYL/UZR-33		Beanibazar-Sarupar Gc - Sylhetypara RHD - Gojukata Road.														Detail survey & estimate preparation under process
34	SYLHET	SYL/UZR-34		Kasrupur bazar GC-Pailanpur-Balaganj GC Road.														Detail survey & estimate preparation under process
35	SYLHET	SYL/UZR-35		Haripur GC-Gachbari GC Road. (Kanaighat part)														Detail survey & estimate preparation under process
36	SYLHET	SYL/UZR-36		RHD Rampasa-Lamachalk-Bairagir bazar GC Road.														Detail survey & estimate preparation under process
37	TANGAIL	TAN/UZR-37		a) Dhanbari-Nandina Road b) Kalihati (Dhunail)-Shayahat-Hatia JBA Road														Detail survey & estimate preparation under process
38	TANGAIL	TAN/UZR-38		Barachowna GC-Bhandeshwar GC via Indrajani GC Road														Detail survey & estimate preparation under process
39	TANGAIL	TAN/UZR-39		Hatubhanga-Kaliakore-Fulbaria Road via Khatar Hat road.														Detail survey & estimate preparation under process
40	TANGAIL	TAN/UZR-40		Porabari-Angarkhola-Garo Bazar Rd.														Detail survey & estimate preparation under process
41	PABNA	PAB/UZR-41		Faridpur UZ H/Q-Bhangura UZ H/Q Rd. (Via B.L. Bari Up. Office)														Detail survey & estimate preparation under process
42	JAMALPUR	JAM/UZR-42		Ambaria R&H to Pachabohola GC via Ruknai bazar.														Detail survey & estimate preparation under process
43	B.BARIA	BRA/UZR-43		Bancharampur H/Q-Morichakandi GC via Dariadaulat UP & Kadamtali														Detail survey & estimate preparation under process
44	B.BARIA	BRA/UZR-44		Nabinagar-B.Baria Rd-Border of Sadekpur U.P														
45	CHANDPUR	CHA/UZR-45		Belchow-Ramchandrapur-Sameshpur-Nadighat road.														
46	B.BARIA	BRA/UNR-1		a) Salimabad UP (Asrafbad)-Rupasdi bazar Road via Hogle Kanda b) Ramrail Bazar-Sultanpur UP upto Sultanpur chawmahani Rd. c) Badair UP Office (Mandarpur Bazar)-Niamatpur Bazar via Mulogram Bazar Road	2.53 1.70		35,281,557.00	0.44	19/03/14	12/05/14								Dropped IFT invited
47	B.BARIA	BRA/UNR-2		Dharmondal UP Office-Marakut Bazar Road (Fundauk Bazar)	9.40		113,589,398.00	1.42	19/03/14	21/04/14								IFT invited
48	B.BARIA	BRA/UNR-3		Rampur Bazar-Laxmimura bazar via char Islampur Up Rd.														Detail survey & estimate preparation under process

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
49	CHANDPUR	CHA/UNR-4		a) Latifgonj Bazar-Paschim Subidpur UP (Uttali) Road via Guher Bazar b) Khila Bazar (Khila Eidgah)-Shahrasti Bazar Road via Gabtoli c) Matlab-Master Bazar Ghosherhat Road	4.70 3.67 4.53		82,130,047.00	1.03	10/03/14	10/04/14								IFT invited
50	CHITTAGONG	CTG/UNR-5		a) Abdus Sattara Road b) Puichari u.p.to Khudukkhali bazar rd.(Prem bazar-Chanua Emb.) c) Rowshan road(Mirza pur,Gumanmordon)														Detail survey & estimate preparation under process
51	COMILLA	COM/UNR-6		a) Bizra-Laksam Rd. b) Paranpur Bazar[R&H]-Payelgacha UP office Road c) Adra-Volainbazar-Chatitala-Ghoramaidan-Manikmura Road.	2.67 5.77 1.95		76,127,022.00	0.95										IFT under process
52	COMILLA	COM/UNR-7		a) Mokam UP Office-Abidpur Bazar via Mitholma road b) Purnamiti Bazar R&H-Rajapur UP Office road. c) Gunabati UP Office (bazar)-Choudhuri bazar (Sukshail) road.	3.70 4.65	M/S. R-TA Enterprise & M/S. Air Ahamed Salim [R-TA Enterprise & AAS (JV)]	68,887,399.13	0.86	21/01/14	23/02/14								Evaluation on going Dropped Evaluation on going
53	COMILLA	COM/UNR-8		Dakshin Elliotganj UP Office (Elliotganj GC)-Mohamadpur Natunbazar via Kalasona bazar Road	7.07		73,928,718.00	0.92										IFT under process
54	COMILLA	COM/UNR-9		Kurbanpur-Kaligonj Rd.														Detail survey & estimate preparation under process
55	COX'S BAZAR	COX/UNR-10		a) Chakmarkul-Montergoda (P.M Khali) Road. b) Eid Gaon G.C-Gomatoli Bazar Via Pokkali U.P c) P.M Khali U.P office-Kuruskul U.P office (X-Military Road)	1.95 1.88 4.20		68,096,845.00	0.85										Detail survey & estimate preparation under process
56	COX'S BAZAR	COX/UNR-11		a) Kakara-Surajpur Manikpur Yangacha connecting Road. b) Harbung Baraitali Road														Detail survey & estimate preparation under process
57	DHAKA	DHA/UNR-12		a) Dhamrai Pourasava to Savar Bazar via Mamura Road	2.56													Detail survey & estimate preparation under process

[illegible]

[illegible]

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
		36		hat via Dubai UP office, Bathuli hat, Fultara Hat Road														
82	MOULVIBAZAR	MOU/UNR-37		Kathaltali-Madhabkunda Road	7.00	Joint Venture of M/S. Ruhul Amin Bhuiyan & M/S. Muhibur Rahman	76,240,471.13	0.95	09/10/13	11/11/13	19/12/13	16/01/14	25/01/14	20/01/14	25/01/15	10%		
83	NARAYANGA NJ	NARA/UNR-38		Khaliarchar-Modhorchar.														Detail survey & estimate preparation under process
84	PABNA	PAB/RPM-76		a) Calico mill RHD-Dogachi GCM via Kalidha more road b) Chandva UP Office-Goruri GC road c) Mohela GCM-Sharatgonj GCM via Parshadang Hat road	5.4 5.96 1.41	Md. Jinnat Ali Zinnah	17,856,194.88	0.22	11/12/13	09/01/14	28/01/14	17/02/14	24/02/14	24/02/14	23/02/15			
85	PABNA	PAB/RPM-77		Ataikula GC - Demra GC road	15.61	Md. Jinnat Ali Zinnah	31,871,044.73	0.40	11/12/13	09/01/14	28/01/14	17/02/14	24/02/14	24/02/14	23/02/15			
86	PABNA	PAB/RPM-78		a) Shayemganj GC - Raninagar up office via Bhatshala Hat road b) Chakla bazar RHD - Nakalia GCM via Koitola Up office road	6.59 7.05	M/S. Oishy Construction	15,411,375.41	0.19	11/12/13	09/01/14	19/02/14	20/03/14	27/03/14	25/03/14	26/03/15			
87	SIRAJGANJ	SIR/RPM-79		Hatikumrui R&H-Tarash GC road	6.88	M/S. Turna Enterprise	25,304,039.52	0.32	08/12/13	08/01/14	19/02/14	10/03/14	20/03/14	17/03/14	19/03/15	10%		
88	SIRAJGANJ	SIR/RPM-80		a) Dia UZR-Jamirta GC road b) Belkuchi Upazila H/Q-Balorampur GC via Bhangabari UP, Chowbari bazar road	5.93 5.71	Md. Alamgir Zahan	29,013,447.49	0.36	08/12/13	08/01/14	12/02/14	06/03/14	15/03/14	12/03/14	14/03/15	5%		
89	SIRAJGANJ	SIR/RPM-81		a) Bahuti DR(Bhadroghat UP)-Alompur hat road b) Salanga GC-Ghurka NHH road	4.88 6.83	M/S. Turna Enterprise	31,032,177.69	0.39	08/12/13	08/01/14	18/02/14	10/03/14	20/03/14	17/03/14	19/03/15	5%		
90	SIRAJGANJ	SIR/RPM-82		Tarash-Baruhash hat GCC road	10.45	M/S. Piash Construction	46,500,652.56	0.58	08/12/13	08/01/14	12/02/14	27/02/14	05/03/14	28/02/14	04/03/15	20%		
91	SIRAJGANJ	SIR/RPM-83		a) Sonamukhi GC-Horinathpur GC road b) Upazila H/Q (Jamtoil G C) DR(near Alokdiar)-Balarampur GC road	6.03 8.30		34,281,954.87	0.43	23/12/13	23/01/14								Re-bidding under process
92	JAMALPUR	JAM/RPM-84		Melandah GC - Balijuri Gc via Mahmudpur (Melandah portion) road	11.43	M/S. Mirza Construction	20,016,942.13	0.25	07/11/13	04/12/13	18/12/13	06/01/14	12/01/04	10/01/14	11/01/15	30%		
93	JAMALPUR	JAM/RPM-85		Maderganj-Sareshabari (J-5) road (Madergonj Part)	20.90	M/S. Chowdhury Enterprise	36,983,166.25	0.46	07/11/13	04/12/13	18/12/13	30/12/13	06/01/14	04/01/14	05/01/15	30%		
94	JAMALPUR	JAM/RPM-86		a) Dewangonj UP (Dewangonj UZ)-Kasima Bazar Via Molomgonj & Jarultala Bazar road	5.60	M/S. Mitu Traders	24,816,258.23	0.31	22/01/14	17/02/14	13/03/14	25/03/14	25/03/14	25/03/14	24/03/15			

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				b) Madergonj-Melandah (J-7) road (Madergonj Part)	7.78													
95	SHERPUR	SHE/RPM-87		Nalitabari-Gazirkhamar road	7.80	Akram Enterprise	17,237,876.66	0.22	29/12/13	21/01/14	04/03/14	13/03/14	20/03/14	15/03/14	19/03/15			
96	SHERPUR	SHE/RPM-88		a) Kurua-Notun Bazar road (Jhenaigati Part) b) Kurua-Nutun Bazar (Aynapur) road	5.09 9.86	Akram Enterprise	45,958,036.93	0.57	12/01/14	06/02/14	12/03/14	23/03/14	30/03/14	25/03/14	29/03/15			
97	SHERPUR	SHE/RPM-89		a) Nakla Kalapara-Pathakata via panchkania road b) Bhatshala UP-Vurdi Banewardi road	7.55 7.79	Akram Enterprise	39,085,549.05	0.49	12/01/14	06/02/14	25/03/14							NOA issued
98	MYMENSINGH	MYM/RPM-90		a) Bailor-Fulbaria road b) Dhobaura Upazila H/Q-Goatola GC road	5.10 9.39	M/S. Tanvir Traders	43,284,105.03	0.54	24/11/13	24/12/13	22/01/14	23/02/14	02/03/14	26/02/14	01/03/15	15%		
99	MYMENSINGH	MYM/RPM-91		Shibgonj-Goyeshpur road	15.30	Md. Saiful Islam	20,191,857.06	0.25	24/11/13	24/12/13	22/01/14	05/02/14	12/02/14	05/02/14	12/02/15	5%		
100	MYMENSINGH	MYM/RPM-92		Shambugonj bazar (R&H)-Ambikagonj GC road	15.60	M/S. Nippon Engineers & Constructions	32,989,511.05	0.41	24/11/13	24/12/13	22/01/14	02/02/14	09/02/14	02/02/14	09/02/15	5%		
101	MYMENSINGH	MYM/RPM-93		Iswargonj-Royer Bazar road	12.43	M/S. Tanvir Traders	35,209,808.32	0.44	08/12/13	09/01/14	30/01/14	23/02/14	02/03/14	02/03/14	02/03/15	10%		
102	NETROKONA	NET/RPM-94		a) Netrakona-Atpara Brojer Bazar GC road (Sadar Part) b) Kendua-Madan GC road via Gog Bazar	7.63 5.92	JV of M/S. Priti Enterprise & Baset Prokousholi [PE-BP (JV)]	54,982,740.16	0.69	12/01/14	17/02/14	13/03/14							NOA issued
103	NETROKONA	NET/RPM-95		Teligati GC-Madan HQ road via Dewsee (Atpara part)	10.69	Samiran Chowdhury	22,766,553.51	0.28	18/11/13	18/12/13	29/12/13	07/01/14	12/11/14	10/01/14	11/01/15	10%		
104	NETROKONA	NET/RPM-96		Alokdia Ferryghat (Mohanganj GC)-Chandrapur Bazar road	8.72	Samiran Chowdhury	16,792,104.92	0.21	01/12/13	30/12/13	13/01/14	23/01/14	01/02/14	28/01/14	31/01/15			
105	KISHOREGANJ	KIS/RPM-97		a) Kishoregonj(Monipur Ghat) to Chawddasata UP via Joybangla bazar road b) Bajitpur-Kuliarchar road (Bajitpur part)	6.63 0.90	M/S. Mithamon Builders	18,072,494.36	0.23	01/01/14	28/01/14	19/02/14	03/03/14	03/03/14	03/03/14	02/03/15			
106	KISHOREGANJ	KIS/RPM-98		a) Tarail RHD-Nilgonj GCC road b) Karimganj-Guzadia GC road	8.76 5.86	M/S. Shahil Enterprise	38,333,796.55	0.48	26/11/13	30/12/13	12/01/14	26/02/14	26/02/14	26/02/14	25/02/15	10%		
107	KISHOREGANJ	KIS/RPM-99		Jinari UP H/Q-Gobindapur Chowrasta bazar road	10.35	M/S. Musfiqur Rahman (Kanchan)	11,459,936.06	0.14	03/11/13	27/11/13	12/12/13	29/12/13	05/01/14	29/12/13	04/01/15	90%	78%	
108	TANGAIL	TAN/RPM-100		Sakhipur-Sagardighi via Barochowna road	14.66	Nise Friends & Rahman JV	39,489,705.37	0.49	08/12/13	30/12/13	30/01/14	23/02/14	02/03/14	23/02/14	01/03/15	10%		
109	TANGAIL	TAN/RPM-101		Tangail-Aynapur road	9.29	M/S. Syed Mozibor Rahman	19,094,858.74	0.24	22/10/13	18/11/13	04/12/13	26/12/13	02/01/14	26/12/13	25/12/14	20%		
110	TANGAIL	TAN/RPM-102		a) Birtibari R&H (Modhupur Upazila) - Dhanbari GC via Zagirachala road	8.50	Md. Abdul Jalil Sarkar & M/S. Sunvee Traders JV	33,983,350.06	0.42	08/12/13	30/12/13	30/01/14	23/02/14	02/03/14	23/02/14	01/03/15	15%		

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				b) Tepibari R&H-Gopalpur via Falda Bazar road [Bhuapur portion]	5.39													
111	TANGAIL	TAN/RPM-103		a) Gopalpur-Syedpur road b) Kadim Dhalla RHD-Sawali bazar to Adabari at Natiapara NHW-Kanchanpur GC UZR road	5.22 8.08	M/S. Taposh Traders	36,295,204.99	0.45	05/01/14	27/01/14	18/02/14	24/02/14	03/03/14	24/02/14	02/03/15	5%		
112	TANGAIL	TAN/RPM-104		Suruz GC-Shakhipur Upazila road via Rampur GC road	13.00	M/S. Syed Mozibor Rahman	22,544,137.31	0.28	22/10/13	18/11/13	04/12/13	12/12/13	19/12/13	14/12/13	11/10/14	10%		
113	DHAKA	DHA/RPM-105		Kolatia GC-Amin Bazar GC via Dhalikandi & Algir char road	8.57	M/S. Hanif Enterprise	20,958,216.26	0.26	04/11/13	26/11/13	19/12/13	19/01/14	26/01/14	24/01/14	25/01/15	75%	55%	
114	DHAKA	DHA/RPM-106		Ashulia UP Office-Rustumpur bazar road	3.33	M/S. Aunica International	12,399,999.90	0.15	15/12/13	06/01/14	11/02/14	12/03/14	12/03/14	12/03/14	05/03/15			
115	DHAKA	DHA/RPM-107		a) Khelkhet-Isapur road b) Shikaripara U.P office-Jamsha Bazar via Bishompur road	6.11 6.10	M/S. Tanvir Traders	28,097,494.75	0.35	15/12/13	06/01/14	29/01/14	02/03/14	09/03/14	07/03/14	08/03/15	15%		
116	GAZIPUR	GAZ/RPM-108		Mirzapur GC-Bhabanipur bazar at Dhaka-Mymensingh NHW	2.30	M/S. Olive Enterprise	8,269,264.29	0.10	05/01/14	06/02/14	04/03/14	13/03/14	16/03/14	14/03/14	15/03/15			
117	GAZIPUR	GAZ/RPM-109		a) Goshinga-Kapasias road b) R&H Boliadi Bazar-Dhantara G.C via Dhaljora UP road	5.50 5.27	M/S. Amzad Traders	23,742,753.10	0.30	04/12/13	30/12/13	19/01/14	12/02/14	14/02/14	14/02/14	13/02/15	3%		
118	GAZIPUR	GAZ/RPM-110		a) Kapasia Union H/Q-Chandpur Union H/Q road b) Kaligonj-Jangalia road	7.40 6.50	M/S. Hanif Enterprise	49,685,064.98	0.62	06/11/12	09/12/13	12/01/14	06/02/14	10/02/14	08/02/14	09/02/15	5%		
119	NARSHINGDI	NAR/RPM-111		a) Kathalia UP Office-Rangpur Bazar via Fozurkandi Bazar Road b) Patuli UP office-Harishangoan bazar road	4.50 7.22	M/S. Udayan Enterprise	19,219,605.60	0.24	29/12/13	27/01/14	09/02/14	04/03/14	09/03/14	07/03/14	08/03/15			
120	NARSHINGDI	NAR/RPM-112		Sreerampur G.C-Nikuti R&H road	12.68	M/S. Udayan Enterprise	30,822,051.45	0.39	11/12/13	13/01/14	28/01/14	20/02/14	26/02/14	23/02/14	25/02/15	20%		
121	NARSHINGDI	NAR/RPM-113		Shibpur - Charsindur road	9.10	M/S. Faruk Traders	11,852,598.14	0.15	17/11/13	18/12/13	30/12/13	21/01/14	27/01/14	24/01/14	26/01/15	50%	47%	
122	NARSHINGDI	NAR/RPM-114		Chalakchar bazar-Belabo Border road	9.74	M/S. Faruk Traders	26,210,210.07	0.33	17/12/13	20/01/14	30/01/14	20/02/14	26/02/14	23/02/14	25/03/15			
123	NARAYANGA NJ	NARA/RPM-115		Rupshi RHD-Kanchan GC via Murapara GC road	13.69	M/S. Amzad Traders	39,745,825.29	0.50	10/12/13	09/01/14	28/01/14	09/03/14	16/03/14	14/03/14	15/03/15			
124	NARAYANGA NJ	NARA/RPM-116		a) Kutubpur UP Office (Tatkhana) to Dhaka-Narayangonj link road via Bhuighar bus stand bazar b) Dhamghar UP Office (Kuripara Bazar)-Haluapara	3.66 4.00	Ahsan Enterprise	38,306,536.11	0.48	30/01/14	27/02/14	13/03/14	01/04/14	07/04/14	31/03/14	06/04/15			

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				bazar via Jangal road c) Katchpur NHW-Mousumi Indus via Katchpur UP Office road	3.30													
125	NARAYANGA NJ	NARA/RPM-117		Araihazar-Uchitpura Via Sultanshadi Bazar road	10.80	M/S. Dhiman Construction & M/S. Anny Enterprise (MDC-MAE JVCA)	22,052,746.24	0.28	17/12/13	16/01/14	09/02/14	10/03/14	17/03/14	15/03/14	16/03/15			
126	MUNSHIGANJ	MUN/RPM-118		a) Munshigong H/Q (Loharpul)-Aldi RHD road b) Betka GC-Teghuria Dhaka Mawa road via Shaperchar GC	6.00 5.94	JV of M/S. Niaz Traders & M/S. Rana Traders (NIAZ-Rana JV)	48,775,205.40	0.61	05/01/14	04/02/14	09/03/14	25/03/14	31/03/14	28/03/14	01/04/15			
127	MUNSHIGANJ	MUN/RPM-119		Tongibari-Dhigirpar road	9.84	Joint Venture of M/S. Kalam Traders & Al_Aksa Trading Corporation (Kalamaksa JV)	26,948,752.37	0.34	06/01/14	04/02/14	20/02/14	11/03/14	18/03/14	15/03/14	17/03/15			
128	MUNSHIGANJ	MUN/RPM-120	RPM-120.1	Sreenagar-Tantar GC-Noapara GC road	8.15		21,192,875.00	0.26										1st time Re-bidding under process
129	MUNSHIGANJ	MUN/RPM-120	RPM-120.2	Kazipura-Hossaindi GC road	6.10		16,288,123.00	0.20										1st time Re-bidding under process
130	MANIKGANJ	MAN/RPM-121		Baliati D R (UZHQ)-Lowhati G C (Delduar U Z) Via Pakutia road	8.77	Joint Venture of M/S. S. Hossain & M/S. Das Traders (S. Hossain & Das JV)	26,163,458.43	0.33	01/01/14	30/01/14	18/02/14	06/03/14	12/03/14	10/03/14	11/03/15			
131	MANIKGANJ	MAN/RPM-122		a) Teota UP Office-Jhafargonj GC (Poila) road b) Ghior HQ -Zabra GC road	5.71 7.34	Saleh and Brothers	31,677,202.00	0.40	01/01/14	30/01/14	19/02/14	06/03/14	12/03/14	10/03/14	11/03/15			
132	MANIKGANJ	MAN/RPM-123		Jhitka GC-Machain GC road	8.04		12,898,576.23	0.16	01/01/14	30/01/14								Re-bidding format sent to WB
133	MANIKGANJ	MAN/RPM-124		Singair-Nowabgonj Via Charigram GC road	5.10	M/S. Nirman Prokausholy	11,134,597.84	0.14	01/01/14	30/01/14	12/02/14	16/03/14	22/03/14	20/03/14	21/03/15			
134	MANIKGANJ	MAN/RPM-125		Daulatpur-Kolia GC road														Dropped
135	CHITTAGONG	CHI/RPM-126		Raozan Noapara Sec-2 (Ramjan Ali Hat to Noapara Patherhat) road	10.00	M/S. Yakub & Brothers	37,212,983.42	0.47	04/12/13	30/12/13	19/02/14	05/03/14	12/03/14	10/03/14	11/03/15	5%		
136	COMILLA	COM/RPM-127		a) Monohorgonj - Laksam road b) Boxganj-Satbaria-Gunbati road	4.75 5.61	M/S. Zaman Traders	37,741,041.22	0.47	03/12/13	30/12/13	17/01/14	02/02/14	09/02/14	06/02/14	01/02/15			
137	COMILLA	COM/RPM-128		Madhaiya-Dollai Nowabpur-Rahimanagar road	20.70	JV of M/S. Dhiman Construction & M/S. Islam Traders (MDC-MIT JV)	70,519,807.46	0.88	30/12/13	02/02/14	27/03/14							NOA issued
138	COMILLA	COM/RPM-129		a) Kararkandi-Asadpur-Chanderchar bazar road b) Atogram-Sharifpur (Bibir)	3.67 6.06	MMB & AAS (JV)	32,864,340.13	0.41	18/11/13	19/12/13	13/01/14	19/01/14	26/01/14	19/01/14	18/01/15			

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				road														
139	COX'S BAZAR	COX/RPM-130		Gorakghata-Shaplapur Janata bazar road	25.10	RAB-RC (Pvt) Ltd. & Unnayan International [RAB-RC (Pvt) Ltd.-UI (JV)]	84,225,034.17	1.05	20/01/14	19/02/14								Evaluation on going
140	COMILLA	COM/RPM-131		Shahapur Mazar sharif (Golabari Zero point)-Chandpur bridge-Palpara road (WDB embankment)	11.98	R-TA & MME (JV)	17,740,324.21	0.22	13/11/13	18/12/13	13/01/14	26/01/14	02/02/14	28/01/14	25/01/15			
141	COMILLA	COM/RPM-132		Gonti-Metalla road	8.73	M/S. Zaman Traders	21,771,736.30	0.27	29/12/13	26/01/14	13/02/14	19/02/14	26/02/14	23/02/14	19/02/15			
142	COMILLA	COM/RPM-133		Chitoshay Rly. Station-Barura via Janora road	20.75	M/S. Ananta Enterprise	47,350,477.13	0.59	17/12/13	27/01/14	11/03/14	23/03/14	30/03/14	23/03/14	22/03/15			
143	COMILLA	COM/RPM-134		Madhaiya G.C.to Punchpokoria G.C (Debidwar Portion) road	8.30	M/S. R-TA Enterprise	21,351,433.97	0.27	12/12/13	06/01/14	29/01/14	12/02/14	19/02/14	16/02/14	11/02/15			
144	B.BARIA	BRA/RPM-135		a) Kasba-Akhaura road b) Ashugonj R&H-Kharia Road via Fire Service, Bahadurpur GC road	7.10 5.40	M/S. Mozahar Enterprise	52,387,187.30	0.65	13/11/13	18/12/13	12/01/14	12/02/14	19/02/14	14/02/14	10/12/14	8%		
145	B.BARIA	BRA/RPM-136		a) Purba SaifullaKandi UP (R&H)-Imamnagar-Ananda bazar road start from R&H b) Mogra Bazar (GC)-Satpara R&H road via Kornel Bazar, Dhaturpohela road	5.67 9.00	Mohammed Eunus & Brothers (Pvt.)	45,461,959.75	0.57	19/11/13	23/12/13	11/02/14	20/02/14	27/02/14	24/02/14	10/12/14	5%		
146	B.BARIA	BRA/RPM-137		Singerbeel-Harashpur road via paharpur UP road	17.57	M/S. Mozahar Enterprise	30,314,774.11	0.38	24/11/13	19/12/13	13/01/14	12/02/14	19/02/14	15/02/14	10/12/14			
147	CHANDPUR	CHA/RPM-138		a) Senganchar-Eklaspur road b) Charbharabi U.P Office-Shahorali Mour road	8.10 3.05	M/S. Shahid Brothers	23,687,681.92	0.30	29/12/13	04/02/14	03/03/14							Tender security forfeited due to non performing Performance Security
148	CHANDPUR	CHA/RPM-139		a) Kachua-Raghnathpur G.C road b) Bagadi U.P. to Ibrahimpur U.P. road	6.50	JV of Tania & Shahid	12,367,805.29	0.15	29/12/13	04/02/14	05/03/14	25/03/14	01/04/14	30/03/14	31/03/15			Dropped
149	CHANDPUR	CHA/RPM-140		Machuakhal-Narayanpur-Balakhal road	8.81	Mohammed Eunus & Brothers (Pvt.) Ltd.	17,412,061.92	0.22	29/12/13	04/02/14	05/03/14	25/03/14	01/04/14	30/03/14	31/03/15			
150	NOAKHALI	NOA/RPM-141		Zomider hat-Kadirpur UP-Munshirhat-Karam Box Bazar road	8.85	M/S. Md. Mahmudur Rahman	33,365,372.16	0.42	01/12/13	30/12/13	19/01/14	04/02/14	11/02/14	09/02/14	10/11/14	10%		
151	NOAKHALI	NOA/RPM-142		a) OlamaBazar-Dalta G.C. road (Munshir road) b) Somirmunshir hat-Arjuntala UP Office (Chilonia bazar) road	5.25 4.80	M/S. Md. Mahmudur Rahman	30,579,215.26	0.38	15/12/13	08/01/14	22/01/14	04/02/14	11/02/14	11/02/14	10/11/14			
152	NOAKHALI	NOA/RPM-143		RHD (Dattar Hat)-Udaysadurhat-Koromullah	25.10	M/S. Md. Mahmudur Rahman	54,661,053.88	0.68	01/12/13	30/12/13	19/01/14	04/02/14	11/02/14	11/02/14	10/02/15	5%		

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				GC-RHD road														
153	NOAKHALI	NOA/RPM-144		a) Bangla Bazar Deira Balua Gucca Gram road b) Khaserhat-Ansarmiar hat road via Soikat College road	8.10 3.89	M/S. Md. Mahmudur Rahman	30,279,915.53	0.38	01/12/13	30/12/13	19/01/14	04/02/14	11/02/14	09/02/14	10/11/14	10%		
154	LAXMIPUR	LAX/RPM-145		a) Alipur-Dalta bazar road b) Bhabanigong-Jugir hat-Jakshin road 15-17 No	8.60 7.38	JV of M/S. Dawn Corporation & M/S. Riasat & Brothers	43,177,963.74	0.54	31/12/13	30/01/14	09/03/14	02/04/14	12/04/14	10/04/14	11/04/15			
155	LAXMIPUR	LAX/RPM-146		Lawrance kasher hat-Ander char road	8.74	Md. Jahangir Alam	26,145,257.05	0.33	31/12/13	26/01/14	05/03/14							2nd time evaluation ongoing
156	LAXMIPUR	LAX/RPM-147		a) Ramgati-Chewakhali road b) Raipur-Mirgonj road	13.00 6.77	Mohammed Eunus & Brothers (Pvt.) Ltd.	40,137,432.26	0.50	31/12/13	26/01/14	06/03/14	02/04/14	12/04/14	10/04/14	11/04/15			
157	FENI	FEN/RPM-148	RPM-148.1	Motigonj UP-Dasherhat-ChardarbeshtUP-Karamotiabazar-Kazir hat road	8.87		22,563,279.00	0.28										1st time Re-bidding under process
158	FENI	FEN/RPM-148	RPM-148.2	Dula miah-Sharisadi bazar-Kaikhali-Koresmunshi road	5.60		25,770,951.00	0.32										1st time Re-bidding under process
159	FENI	FEN/RPM-149		Parashuram-Bashpadua-Guthuma Chowmuri-Box Mohammad bazar-Kahua-Bangla bazar-Goniamora R&H road	12.80	M/S. Kashem Traders	32,103,476.93	0.40	01/01/14	03/02/14	03/03/14	20/03/14	27/03/14	21/03/14	26/03/15			
160	CHITTAGONG	CHI/RPM-150		Nazirhat to Kazirhat road (Ramgar Road Section-1)	16.01		57,078,026.00	0.71	04/12/13	06/01/14								Re-bidding under process
161	COMILLA	COM/RPM-151		Natherpetua-Hasnabad road	17.31	M/S. Zaman Traders	52,162,552.29	0.65	19/09/13	27/10/13	25/11/13	01/12/13	07/12/13	05/12/13	07/12/14			
162	CHITTAGONG	CHI/RPM-152		a) Ramgotirhat-Santirhat-Pomra road (From RHD #102) b) Dewan hat-Bailtali-Barama-Patiya road (Patiya part) (From RHD #127)	6.90 8.89		44,093,771.00	0.55	27/01/14	27/02/14								Evaluation on going
163	CHITTAGONG	CHI/RPM-153		Fateabad-Ramdash hat-Modunaghat road	10.18	Mesba Associates	24,979,708.36	0.31	08/12/13	30/12/13	19/02/14	05/03/14	12/03/14	10/03/14	11/03/15	5%		
164	CHITTAGONG	CHI/RPM-154		Dewanhat-Bailtali-Barma-Patiya road	13.49	JV of Mithu Enterprise & Mesba Associates [Mithu-Mesba (JV)]	52,580,708.43	0.66	17/12/13	13/01/14	23/03/14							NOA issued
165	COX'S BAZAR	COX/RPM-155		a) Eidgaon-Eidgar road b) Eidgar Bazar-Eidgaon road	5.74 4.29													Estimate not yet received from consultant
166	COMILLA	COM/RPM-156		a) Burichang GC-Kangshanagar bazar GC road b) Brahmanpara-Dulalpur GC road	4.12 5.07	M/S. Tanvir Traders	26,840,244.29	0.34	10/11/13	05/12/13	29/12/13	09/01/14	18/01/14	13/01/14	08/01/15	12%		

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
167	COX'S BAZAR	COX/RPM-157		Sikalghat-Manikpur road	10.31	M/S. Chakaria Development Society	21,892,464.26	0.27	04/12/13	31/12/13	12/01/14	02/02/14	20/02/14	17/02/14	19/02/15	5%		
168	SYLHET	SYL/RPM-158		Doyameer GC-Dewanbazar GC road	7.00	M/S. Puspa Construction & M/S. J.R. Enterprise JV	21,327,496.60	0.27	04/12/13	30/12/13	19/01/14	03/02/14	12/02/14	05/02/14	11/02/15			
169	SYLHET	SYL/RPM-159		Biswanath GC-Perer bazar GC-Jagannathpur HQ road (Biswanath Part)	15.91	M/S. Md. Taibur Rahman & M/S. M.A. Engineering JV	51,228,016.99	0.64	16/02/14	10/03/14	01/04/14							NOA issued
170	SYLHET	SYL/RPM-160		a) Sylhet-Gachbari-Kanaighat road (Sadar portion) b) Lakhanabondh UP-Fulshaind-Porokayestha bazar road	6.85 7.20	M/S. Zafar Ahmed Gilman & M/S. MLR Trading JV	31,481,727.04	0.39	17/12/13	09/01/14	30/01/14	10/02/14	18/02/14	12/02/14	17/02/15	10%		
171	SYLHET	SYL/RPM-161		Zakigonj (GC)-Laxmibazar (GC)-Dubagbazar (GC) road	21.99		75,042,584.00	0.94	18/03/14	16/04/14								IFT invited
172	MOULVIBAZAR	MOU/RPM-162		Sreemangal-Sindurkhan Bazar road	10.15	Md. Saiful Islam	7,639,799.31	0.10	02/12/13	31/12/13	23/01/14	03/02/14	10/02/14	07/02/14	03/02/15	2%		
173	MOULVIBAZAR	MOU/RPM-163		a) Chaytraghat-Nayabazar via Shahidnagar road b) Rabirbazar-Karmadah U.P road	8.50 5.02	Ohiduzzaman Chowdhury	42,967,864.71	0.54	16/01/14	10/02/14	11/03/14							NOA issued
174	MOULVIBAZAR	MOU/RPM-164		Begum Durreh Samad Rahman road	16.96	M/S. Tanvir Traders	30,876,078.05	0.39	02/12/13	31/12/13	22/01/14	17/02/14	22/02/14	20/02/14	16/02/15			
175	MOULVIBAZAR	MOU/RPM-165		Dasherbazar-Basirpur RHD via Kanongobazar Azimganj road	16.15	Md. Habibur Rahman & M/S. Haque Construction (M.H. JV)	30,006,377.75	0.38	27/01/14	20/02/14	06/04/14							NOA issued
176	HABIGANJ	HAB/RPM-166		Sayedpur-Inathgonj road	2.88	M/S. Vigilant Construction	8,773,055.24	0.11	01/01/14	30/01/14	20/02/14	16/03/14	23/03/14	19/03/14	22/03/15			
177	HABIGANJ	HAB/RPM-167		Habigonj Baniachong R&H (Khoire par)-Sujatpur road	18.53	JV of M/S. Rathindra Chandra Roy & Mizanur Rahman Liton (RCR-MRL JV)	42,359,896.14	0.53	02/01/14	04/02/14	20/02/14	19/03/14	26/03/14	20/03/14	25/03/15			
178	HABIGANJ	HAB/RPM-168		a) Surma R&H-Montala-Chowmuhan bazar road b) Rampur(DR)-Tegoria UP-Tangirghat road	7.52 3.50	Md. Mizanur Rahman Shamim	35,568,754.48	0.44	04/02/14	05/03/14	01/04/14							NOA issued
179	SUNAMGANJ	SUN/RPM-169		Derali-Shyamerchar GCC road	19.06	Sujib Ranjan Das	68,101,073.56	0.85	26/01/14	02/03/14	01/04/14							NOA issued
180	SUNAMGANJ	SUN/RPM-170		Katair-Joynagar-Jamalgonj bazar road (Mohanpur/Shimolbak)	10.70	M/S. Nurul Islam	37,633,285.51	0.47	22/01/14	23/02/14	30/03/14							NOA issued
181	SUNAMGANJ	SUN/RPM-171		Jawa Bazar-Chhatak Road upto Andargaon road	13.16	M/S. Nurul Islam	39,073,398.64	0.49	03/02/14	26/02/14	02/04/14							NOA issued
182	NOAKHALI	NOA/PBM C-1	PBMC-1.1	a) Sonapur-Thanan hat-Akther Miar Hat Road. b) Banglabazar-Al-amin bazar-Halim bazar-Subarnachar Upazila Hq Road	15.91 5.21		113,426,588.00	1.42	18/03/14	16/04/14								IFT invited (1st time re-bidding)
183	NOAKHALI	NOA/PBM	PBMC-	a) Upazilla H.Q.-Halim	8.25		182,555,999.00	2.28	18/03/14	16/04/14								IFT invited (1st time re-

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
		C-1	1.2	Bazar-AI -Amin Bazar-Banglabazar Road b) Sonapur-Thanan hat-Akther Miar Hat Road. c) Chor Amanullah UP Office-Khaserhat-Banglabazar-Karimbazar Road. d) RHD-Khaserhat-Chomir hat Road.	15.95 8.42 1.90													bidding)
184	COMILLA	COM/PBM C-2	PBMC-2.1	Rajabazar-Alkara (Shah Fakruddin Road)	33.72		77,282,939.00	0.97	19/12/13	28/01/14								Evaluation on going
185	COMILLA	COM/PBM C-2	PBMC-2.2	Upazila H/Q (Nabagram)-Munshirhat-Kashinagar UP-Suagonj (Isshor Mazumder) Road	16.49		46,078,448.00	0.58	19/12/13	28/01/14								Evaluation on going
186	MOULVIBAZAR	MOU/PBM C-3		Brahman Bazar-Fenchugonj														Dropped
187	COX'S BAZAR	COX/PBM C-4	PBMC-4.1	Teknaf Bus Station-Shamlapur Road.	31.50		61,030,272.55	0.76										Re-bidding under process
188	COX'S BAZAR	COX/PBM C-4	PBMC-4.2	Coat bazar-Shaplapur GC Road Via-Sonarpara Monkhali Road.	32.10		69,456,138.97	0.87										Re-bidding under process
189	B.BARIA	BRA/GCM-1		Improvement of Talsahar GCM														Detail survey & estimate preparation under process
190	CHANDPUR	CHA/GCM-2		a) Improvement of Mohamaya GCM b) Improvement of Chengarchar GCM														Detail survey & estimate preparation under process
191	CHITTAGONG	CTG/GCM-3		Improvement of Adhunagar Khan Hat GCM														Detail survey & estimate preparation under process
192	COMILLA	COM/GCM-4		a) Improvement of Badarpur GCM b) Improvement of Kalir Bazar GCM														Detail survey & estimate preparation under process
193	COX'S BAZAR	COX/GCM-5		Improvement of Whykong GCM														Detail survey & estimate preparation under process
194	FENI	FEN/GCM-6		Improvement of Panchgachiya Hat GCM														Detail survey & estimate preparation under process
195	JAMALPUR	JAM/GCM-7		a) Improvement of Kapasata Hajipur GCM b) Improvement of Durmut GCM														Detail survey & estimate preparation under process
196	MANIKGANJ	MAN/GCM-8		Improvement of Umanandapur GCM														Detail survey & estimate preparation under process
197	MOULVIBAZAR	MOU/GCM-9		Improvement of Chandgram GCM														Detail survey & estimate preparation under process
198	MUNSHIGANJ	MUN/GCM-10		Improvement of Tantor GCM														Detail survey & estimate preparation under process
199	MYMENSINGH	MYM/GCM-11		Improvement of Mohammadnagar GCM														Detail survey & estimate preparation under process
200	NETROKONA	NET/GCM-		Improvement of Krishnapur														Detail survey & estimate

[illegible]

Attachment-3

Training/Workshop completed under RTIP-II

Sl. No.	Name of Training/Workshop	Duration (Date)	Participants	No. of Participants Attendance			Remarks
				Male	Female	Total	
1	Project Launching Workshop (PLW) of RTIP-II	2 Days (02/12/2012 & 03/12/2012)	CE, Addl. CEs, SEs, PDs, DPDs, XENs, Sr. AEs, AEs, UEs, Sociologists, etc.	383	37	420	
2	Training on Procurement of Works under RTIP-II	1 Day (19/12/2012)	DPDs, XENs	28	0	28	
		1 Day (20/12/2012)	Sr. AEs, UEs	33	1	34	
3	Orientation on IDA Safeguards including Social & Environmental Issues under RTIP-II	2 Days (21/04/2013 & 22/04/2013)	DPDs, Sr. AEs, AEs, UEs	38	0	38	
		2 Days (25/04/2013 & 26/04/2013)	Sociologists & Community Organizers	27	4	31	
		2 Days (28/04/2013 & 29/04/2013)	Sociologists & Community Organizers	23	2	25	
		2 Days (08/05/2013 & 09/05/2013)	Sociologists & Community Organizers	27	3	30	
		2 Days (10/05/2013 & 11/05/2013)	Sociologists & Community Organizers	26	2	28	
		2 Days (12/05/2013 & 13/05/2013)	Sociologists & Community Organizers	26	3	29	
		2 Days (19/05/2013 & 20/05/2013)	Sociologists & Community Organizers	26	3	29	
4	Training on Basic Road Safety under RTIP-II	2 Days (29/05/2013 & 30/05/2013)	Sociologists & Community Organizers	38	4	42	
5	Training on Social & Environmental Issues and Relevant Data Management under RTIP-II	2 Days (08/07/2013 & 09/07/2013)	Sr. AEs, UEs & SAEs	32	0	32	
6	Training on Performance Based Maintenance Contract (PBMC) under RTIP-II (Cox's Bazar)	1 Day (08/07/2013)	Sr. AE, AE, UE, AUE & SAE	79	0	79	
7	Workshop on Procurement of Works including e-GP and Orientation on IDA Safeguards (Social & Environmental) Issues	2 Days (25/09/2013 & 26/09/2013)	XEN, AE & UE	71	0	71	

Sl. No.	Name of Training/Workshop	Duration (Date)	Participants	No. of Participants Attendance			Remarks
				Male	Female	Total	
	under RTIP-II (Comilla)						
8	Workshop on Procurement of Works including e-GP and Orientation on IDA Safeguards (Social & Environmental) Issues under RTIP-II (Sylhet)	2 Days (28/09/2013 & 29/09/2013)	XEN, AE & UE	50	0	50	
9	Workshop on Procurement of Works including e-GP and Orientation on IDA Safeguards (Social & Environmental) Issues under RTIP-II (Mymensingh)	2 Days (06/10/2013 & 07/10/2013)	AE, UE, ARE & FE	75	2	77	
10	Workshop on Procurement of Works including e-GP and Orientation on IDA Safeguards (Social & Environmental) Issues under RTIP-II (Dhaka)	2 Days (08/10/2013 & 09/10/2013)	AE, UE, ARE & FE	82	2	84	
11	Orientation Session for Planning Workshop at Market/Ghat under RTIP-II	3 Days (07/11/2013 to 09/11/2013)	SAE, CO & FS	34	4	38	
12	Orientation Session for Planning Workshop at Market/Ghat under RTIP-II	3 Days (27/01/2014 to 29/01/2014)	SAE, CO & FS	38	2	40	
13	Participatory Planning Session at Umanandapur GCM under Saturia Upazila, Manikgonj District	1 Day (13/01/2014)					
14	Participatory Planning Session at Araihaazur GCM under Araihaazur Upazila, Narayanganj District	1 Day (16/01/2014)					
15	Participatory Planning Session at Nazirganj GCM under Sujanagar Upazila, Pabna District	1 Day (19/01/2014)					
16	Participatory Planning Session at Boriakul Ghat under Sarishabari Upazila, Jamalpur District	1 Day (20/01/2014)					
17	Participatory Planning Session at Durmut GCM under Melandah Upazila, Jamalpur District	1 Day (21/01/2014)					
18	Participatory Planning Session at Tantor GCM under Sreenagar Upazila, Munshiganj District	1 Day (25/01/2014)					
19	Participatory Planning Session at Krishnapur GCM under Khaliyajuri Upazila, Netrokona District	1 Day (27/01/2014)					
20	Participatory Planning Session at	1 Day					

Sl. No.	Name of Training/Workshop	Duration (Date)	Participants	No. of Participants Attendance			Remarks
				Male	Female	Total	
	Durmut GCM under Melandah Upazila, Jamalpur District	(11/02/2014)					
21	Participatory Planning Session at Kapasata Hajipur GCM under Sadar Upazila, Jamalpur District	1 Day (11/02/2014)					
22	Participatory Planning Session at Mohammedpur GCM under Fulbaria Upazila, Mymensingh District	1 Day (12/02/2014)					
23	Orientation Session for GRC & SCC under RTIP-II (Jamalpur)	1 Day (12/02/2014)	XEN, Sr. AE, UE & CO			28	
24	Orientation Session for GRC & SCC under RTIP-II (Mymensingh)	1 Day (13/02/2014)	XEN, Sr. AE, UE & CO			68	
	Total			1136	69	1301	

Quarterly Disbursement Plan

(In Million USD)

[illegible]

a) Goods, Materials and/or IP (Integrated Performance)	6.25	-	-	-	-	-	-	-	-	-	0.46	0.05	0.41	0.46	0.05	0.41	
b) Training / Seminar / Workshop fees	3.80	0.00	-	0.00	0.02	-	0.02	-	-	-	0.08	-	0.08	0.10	-	0.10	
c) Technical Assistance (TA) and/or Consultancy Serves	1.36	0.00	-	0.00	0.00	0.00	0.00	0.01	0.00	0.01	0.11	0.01	0.10	0.13	0.01	0.11	
2. Capacity Building	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Human Resource Development (HRD)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
b) Social monitoring surveys, integrated performance audit (IPA) consultant, other consultancies	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Component C: Road Safety	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Technical Assistance and/or Consultancy Services for Road Safety	0.41	-	-	-	0.06	0.01	0.05	-	-	-	-	-	-	0.06	0.01	0.05	
b) Goods, Materials and/or Logistics for road safety	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
c) Training, Workshops and Collaborative Research for road safety	-	0.00	-	0.00	-	-	-	0.04	-	0.04	0.01	-	0.01	0.05	-	0.05	
Component D: Contingent Emergency Response	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Other	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
8. Physical Contingency (10%)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
9. Price Contingency (4%)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Sub-Total	128.78	3.61	1.45	2.16	4.30	1.51	2.79	5.96	1.63	4.33	18.85	6.95	11.90	32.72	11.54	21.18	
10. Salary, Allowance and Operating Cost	0.91	0.08	0.08	-	0.18	0.18	-	0.07	0.07	-	0.24	0.24	-	0.56	0.56	-	
11. Land Acquisition and Resettlement	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
12. CD VAT	0.61	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Sub-Total	1.52	0.08	0.08	-	0.18	0.18	-	0.07	0.07	-	0.24	0.24	-	0.56	0.56	-	
Grand Total	130.30	3.69	1.53	2.16	4.48	1.69	2.79	6.03	1.70	4.33	19.08	7.19	11.90	33.28	12.10	21.18	

*** 1 US\$ = BDT 78.38**