

**BPIP**

# Borrower's Project Implementation Plan

## Second Rural Transport Improvement Project (RTIP-II)



**Local Government Engineering Department**

**Ministry of Local Government, Rural Development & Co-Operatives**

**Government of the People's Republic of Bangladesh**

**April 2014**



# Table of Contents

<b>1. INTRODUCTION .....</b>	<b>1</b>
A. BACKGROUND .....	1
B. PROJECT INFORMATION .....	3
C. PROJECT LOCATION .....	6
<b>2. PROJECT'S COMPONENTS .....</b>	<b>7</b>
<b>3. IMPLEMENTATION ARRANGEMENT .....</b>	<b>19</b>
A. PROJECT IMPLEMENTATION ORGANIZATIONS .....	19
B. ROLE AND RESPONSIBILITIES .....	22
<b>4. PROJECT'S PROCUREMENT.....</b>	<b>50</b>
<b>5. FINANCIAL MANAGEMENT.....</b>	<b>54</b>
<b>PROCUREMENT PLAN .....</b>	<b>75</b>
<b>PROGRESS REPORT .....</b>	<b>145</b>

## List of Tables

Table 1 : Project Cost Summary for RTIP-II .....	5
Table 2 : Involved Organizations and their function.....	19
Table 3 : Project Steering Committee of RTIP-II .....	20
Table 4 : MIP Coordination Committee .....	21
Table 5 : Committee for UFMS .....	22
Table 6 : Role and Responsibilities of Key Professionals.....	23
Table 7 : Formation of the Upazila GRC .....	44
Table 8 : Formation of the District level SCC.....	45
Table 9 : First year work program .....	52
Table 10 : Procurement Status of RPM in 1st year program.....	52
Table 11 : Second year work program (as per Procurement Plan).....	53
Table 12 : Procurement Status of RPM in 2nd year program .....	53
Table 13 : Annual Disbursement.....	55
Table 14 : Breakdown of Expenditure.....	55
Table 15 : Monitoring & Evaluation Framework .....	58
Table 16 : Project Cost Estimates (in US\$ million).....	63
Table 17 : Name & Contact details of PMU officials.....	68
Table 18 : Name and Designation of LGED Field Engineers involved with RTIP-II .....	69
Table 19 : Name & Contact details of MSC Consultants .....	70
Table 20 : Name & Contact details of D&SC Consultants (Region 1).....	71
Table 21 : Name & Contact details of D&SC Consultants (Region 2).....	73
Table 22 : Procurement Plan .....	76
Table 23 : Progress Report .....	146
Table 24 : Quarterly Disbursement Plan .....	170
Table 25 : Training/Workshop completed under RTIP-II.....	175
Table 26 : Status of Actions according to the last Aide Memoire.....	179
Table 27 : List of road for Road Safety Piloting.....	184
Table 28 : GAAP Matrix .....	185

## List of Figures

Figure 1 : Implementation Schedule .....	50
Figure 2 : Project Location Map .....	64
Figure 3 : Project Organizational Chart .....	65
Figure 4 : Project Management Organogram .....	66
Figure 5 : Government Circular of Project Steering Committee .....	67

## List of Acronyms

ADP	Annual Development Program
BEC	Bid Evaluation Committees
BOQ	Bill of Quantities
BPIP	Borrower's Project Implementation Plan
CBA	Cost-Benefit Approach
CCGP	Cabinet Committee on Government Purchasing
CE	Cost-Effectiveness
CO	Community Organizer
CONTASA	Convertible Taka Special Account
CRSU	Central Road Safety Unit
D&SC	Design and Supervision Consultant
DME	Development Monitoring and Evaluation
DSC	Design and Supervision Consultants
EA	Environmental Assessment
ECP	Environmental Codes of Practices
EIA	Environmental Impact Assessment
EIRR	Economic Internal Rate of Return
EMF	Environmental Management Framework
EMP	Environmental Management Plan
EMU	Environmental Management Unit
ERD	Economic Relations Division
ESM	Environmental Supervision Manual
FM	Financial Management
FMS	Senior Financial Management Specialist
FYWP	First Year Work Plan
GAAP	Governance and Accountability Action Plan
GAP	Gender Action Plans
GCM	Growth Centre Market
GDP	Gross Domestic Product
GIS	Geographic Information System
GOB	Government of Bangladesh

GRC	Grievance Redress Committees
ICB	International Competitive Bidding
ICR	Implementation Completion Report
IDA	International Development Association
IFRs	Interim Financial Reports
IPP	Indigenous People's Plans
IWTA	Inland Water Transport Authority
LAR	Land Acquisition and Resettlement
LCS	Labor Contracting Societies
LGED	Local Government Engineering Department
LGIP	Local Government Improvement Plan
MIS	Management Information System
MOM	Market Operation and Management Committee
MSC	Management Support Consultancy
NCB	National Competitive Bidding
ODs	Operational Directives
OP	Operational Plan
ORA	Operational Risk Assessment
PAPs	Project Affected Persons
PBMC	Performance Based Maintenance Contract
PDOs	Project Development Objectives
PFP	Procurement Focal Points
PMU	Project Management Unit
PPRP	Public Procurement Reform Project
RAP	Resettlement Action Plan
RD&I	Rural Development & Institution
RDP	Rural Development Project
RF	Resettlement Framework
RIMC	Rural Infrastructure Maintenance Cell
RJ	River Jetties
RP	Resettlement Plans
RPM	Rehabilitation/Periodic Maintenance
RRMIMP-I	First Rural Road and Market Improvement & Maintenance Project
RRMIMP-II	Second Rural Road and Market Improvement & Maintenance Project

RW	Rural Waterways
SAE	Sub-Assistant Engineer
SCM	Suggestions and Complaints Mechanism
SECs	Special Environmental Clauses
SEM&E	Socio-economic Monitoring and Evaluation
SIA	Social Impact Assessment
SIL	Specific Investment Loan
SIMF	Social Impact Management Framework
SMP	Social Management Plans
STD	Sexually Transmitted Diseases
TYRP	Three Years Rolling Plan
UFMS	Unified Financial Management System
UMMC	Union Market Management Committee
UNR	Union Road
UP	Union Parishad
UZR	Upazila Road
WMS	Women Market Sections

# **1. INTRODUCTION**

## **A. Background**

Bangladesh, with a population of about 150 million and a land area of 147,570 square kilometers is amongst the most densely-populated countries in the world. The country is vulnerable to natural disasters and extremely sensitive to climate change impacts. However, the economy of Bangladesh has grown steadily during recent years due to macroeconomic stability, trade liberalization, improved private sector investment climate and financial sector reform. Further, poverty has also decreased in the recent years, keeping Bangladesh on track to meet the Millennium Development Goal of halving extreme poverty by 2015. Improved infrastructure, particularly roads, during the last decade, has deeply supported economic growth and poverty reduction. This strong performance is expected to continue if exports continue to grow, remittances continue to recover and infrastructure services and connectivity is improved.

Bangladesh, however, still needs to overcome large issues of weak governance, urban congestion and under-investment in basic rural infrastructure. Poverty reduction remains a major challenge as 35 percent of Bangladesh's population still lives in poverty. Despite growing urbanization, the agricultural based rural economy remains critical for growth and employment. Improved rural transport infrastructure therefore, is key to meeting challenges for rural connectivity and poverty reduction, where most of the poorest population (73 percent) live.

After successful completion of earlier two IDA assisted project the GoB sought further assistances for implementation of Second Rural Transport Improvement Project (RTIP). The financing agreement for RTIP-II was signed on 23 September 2012 and the loan became effective on 28 November 2012. The project rationale is to scale up the accomplishments of the rural roads infrastructure under the ongoing RTIP-I and further expand on it by piloting improvements in the inland water transportation and introducing performance based routine and periodic maintenance of rural roads.



The Borrower's Project Implementation Plan (BPIP) for Rural Transport Improvement Project (RTIP) is essentially a blueprint and monitoring tool of the Local Government Engineering Department to implement the project with the IDA support. It contains a detailed description of the project, the activities, targets, and time required to implement all project components. It serves as a reference document throughout the life of the project.

#### ❑ **Lessons Learned Under RTIP-I**

The project design has been benefited from implementation of the recently completed RTIP-I, as well as other Bank-funded rural road projects completed in recent years. LGED has attained extensive experience through implementing three Bank-funded projects, and has capacity to implement the proposed project. The main lessons learnt and incorporated in the proposed project design are described below:

- **Project Supervision:** Effective supervision of large and dispersed rural road improvement and maintenance contracts was challenging for LGED's existing capacity. LGED's staffing should be further strengthened, and additional management supervision support should be provided. RTIP-II's implementation arrangements have incorporated these lessons learned.
- **Land Acquisition and Resettlement (LAR) aspects:** The implementation of the Upazila roads were delayed due to the resolution of the LAR actions but the road sections which did not involve any LAR actions, were implemented as planned. The land acquisition is therefore minimized in the proposed project (limited to Upazila roads under improvement component only, where required), all actions including compensation to the affected persons will be completed prior to awarding civil work contracts (covenanted).
- **Price Escalation Provision:** RTIP-I civil works contracts did not include the price escalation clause (construction period was less than 18 months). However, construction material prices did rise during the implementation period. Many contractors were forced to abandon the works and about 70 contracts were cancelled and then re-awarded. The civil work contracts under the proposed project include such a provision as required.
- **Procurement of ICB vis-a-vis NCB Contracts:** Four ICB contracts were awarded on a pilot basis each with four to five non-contiguous roads. Large geographic distribution of roads caused implementation delays and quality control issues. Two of the four contracts were cancelled and re-awarded. Therefore no ICB contracts will be proposed for RTIP-II.

## **B. Project Information**

### **❑ Project Development Objective (PDO)**

To improve rural accessibility in project areas (covering 26 districts) and strengthen institutional capacity for sustainable rural road maintenance.

### **❑ Project Beneficiaries**

Physical infrastructure improvements under RTIP-II are expected to reduce rural poverty and stimulate economic development of rural communities in the 26 districts project: 2 west and 24 east of the Jamuna river, excluding the Chittagong Hill Tracts (which are covered by an Asian Development Bank-funded project). The choice of the districts was made in coordination with other development partners to avoid geographical overlap of projects. The project is expected to have approximately 22 million beneficiaries. The project will generate substantial direct short and longer-term employment for the poor, including disadvantaged women and other vulnerable groups.

### **❑ PDO Level Results Indicators**

The following indicators are proposed to evaluate achievement of the PDO. A more detailed list of project indicators and their respective baseline and annual target values can be found in **Table 15**.

- Population living within two km of all-season roads in 26 project districts, which is an IDA rural accessibility indicator (core indicator);
- Percentage of roads in good condition in 26 project districts;
- Increase in the level of road user and community satisfaction in the influence area; and
- Maintenance funding needs are increasingly met in the project districts;

## ❑ **Results Monitoring and Evaluation**

The results monitoring and evaluation framework consists of four main activities:

- (a) Results framework as presented in **Table 15**, to measure achievement of the Project Development Objective.
- (b) Annual district performance monitoring to assess project districts' implementation based on key indicators and agreed targets. This will provide the districts with a performance incentive mechanism as well as an assistance tool to help poorer performers address major issues. Project-funds would be reallocated to other districts in cases of continuous poor performance.
- (c) Integrated performance audit to review all aspects of project implementation performance, including engineering, environmental and social safeguards and rural transport safety.
- (d) An Impact Evaluation (IE) will be designed to measure significant causal project impact on income, employment, access to social services and socio-economic welfare of the beneficiaries. Results will be disaggregated by gender to measure the impact on female beneficiaries. A baseline survey is under process of carrying out which will be followed-up at project completion. The study will implement a difference-in-difference approach for comparison between treatment (project beneficiaries) and control (non-beneficiaries) groups.

## ❑ **Project Components in brief**

### **Component A: Accessibility Improvement:**

- 1. Sub Component A1: Rural Roads Improvement
- 2. Sub Component A2: Rural Road Rehabilitation and Maintenance
- 3. Sub Component A3: Rural Waterways and Ghats
- 4. Sub Component A4: Growth Center Markets (GCMs)
- 5. Sub Component A5: Project Supervision and monitoring consultants
- 6. Component B: Institutional Strengthening, Capacity Building and Governance Enhancement
- 7. Sub Component B1: Institutional Development and Governance
- 8. Sub Component B2: Project Implementation

## Component C: Rural Transport Safety:

The Component includes:

9. Technical assistance support for integrating road safety engineering measures and awareness building to ensure improved safety along project roads.
10. Technical assistance for strengthening road safety capacity of the LGED.

## Component D: Contingent Emergency Response Component

### ☐ Project Financing

#### 1. Lending Instrument

The Bank's investment lending instrument selected for the proposed project consists of a Specific Investment Loan (SIL). LGED has substantial experience with the Bank's financial management, disbursement procedures, and financial reporting requirements. LGED is developing an effective accounting system in place for project financial management (FM) requirements. By project mid-term, LGED will develop a well-advanced comprehensive LGED-wide transaction based FMS.

#### 2. Project Cost and Financing

The total estimated project cost is US\$ 417 million (about Tk. 3,500 crores). The Bank's projected contribution is US\$ 302 million. Detailed costs estimates in US dollars are provided in the **Table 16** in the Annex.

**Table 1 : Project Cost Summary for RTIP-II**

Component	Indicative Costs (US\$M)	% of Total	GoB (US\$M) GOB	WB (US\$M) RPA	% of WB's Share
<b>Component A: Accessibility Improvement</b>	338.1	81%	83.9	254.2	75%
<b>Component B: Institutional Strengthening, Capacity Building and Governance Enhancement</b>	11.9	3%	0.8	10.6	90%
<b>Component C: Road Safety</b>	3.5	0%	0.2	3.2	90%
<b>Component D: Contingent Emergency Response Component</b>	0	0%	0.0	0.0	0%
<i>Physical Contingency (10%)</i>	32.1	8%	8.2	23.9	74%
<i>Price Contingency (4%)</i>	12.8	3%	3.3	9.6	74%
<b>Sub-Total</b>	<b>398.4</b>	<b>96%</b>	<b>96.5</b>	<b>302.0</b>	<b>76%</b>
Other GoB Overhead Costs	18.7	4%	18.7	0.0	0%
<b>Grand Total</b>	<b>417.1</b>	<b>100%</b>	<b>115.1</b>	<b>302.0</b>	<b>72%</b>

## C. Project Location

The Project is now being implemented in 26 districts out of 64 districts of Bangladesh. These districts are under four divisions of the eastern part of Bangladesh (except hill tracts districts). It includes 224 upazilas (sub districts) covering 61,000 sq.km (41% of Bangladesh's land area) and 60 million population (48.60% of total). The project area includes 26 districts : (1) Dhaka (2) Gazipur (3) Munshigonj (4) Narayangonj (5) Narsingdi (6) Manikgonj (7) Mymenshingh (8) Jamalpur (9) Netrokona (10) Kishoregonj (11) Sherpur (12) Tangail (13) Comilla (14) B-Baria (15) Chandpur (16) Sylhet (17) Hobigonj (18) Sunamgonj (19) Moulvibazar (20) Noakhali (21) Lakshmipur (22) Feni (23) Chittagong (24) Cox's Bazar (25) Pabna and (26) Sirajgonj. A map highlighting the project districts is enclosed in **Figure 2**.

Each field-based Deputy Project Director is responsible for 13 districts of each region. Region – 1 (R-1) comprises of 13 Districts namely Pabna, Sirajgonj, Tangail, Dhaka, Manikgonj, Gazipur, Narayangonj, Narsingdi, Mymensingh, Jamalpur, Sherpur, Netrokona, and Kishoregonj districts whereas Region – 2 (R-2) comprises of the remaining 13 Districts namely Munshigonj, Comilla, B-Baria, Chandpur, Sylhet, Habigonj, Sunamgonj, Moulvibazar, Noakhali, Laxmipur, Feni, Chittagong, and Cox's Bazar.

## 2. PROJECT'S COMPONENTS

The project rationale is to scale up the accomplishments in the rural roads infrastructure under the RTIP-I and to further expand it by adding improvements in the inland water transportation and introducing performance based (routine and periodic) maintenance contracts of the rural roads. Brief description of different components of the projects and their present status are mentioned below:

### **Component A: Accessibility Improvement (US\$ 338.1 million):**

***Sub Component A1: Rural Roads Improvement (US\$ 145.8 million):*** The project is aimed to finance improvement of about 750 km of Upazila roads and about 500 km of Union roads in 26 districts through upgrading earthen to paved roads standard. Appropriate road safety measures will be included in the civil works. The sub-component includes land acquisition (only for Upazila roads) and compensation of persons affected by the project, environmental mitigation measures, road safety and activities by women's groups.

### **Present Status:**

#### **UNR**

- In 2nd year program there are 38 UNR contracts for 62 roads (R1-28, R2-34) in 22 districts with a total length of 324 km costing 220.99 crore.
- Estimate approved by PMU for 32 packages.
- IFT published for 16 packages and under process for 11 packages.
- Evaluation is going on for 4 packages.
- Contract signed for 1 (one) UNR in Moulvibazar on 16 Jan 2014 where the physical progress is 10%.

#### **UZR**

- There are 45 UZR contracts for 53 roads (R1-31, R2-22) covering 22 districts with a total length of 345 km costing 416.90 crore in 2nd year program.
- Because of adding two contracts of Brahmanbaria and Chandpur in 2nd year's plan, now the number of UZR packages has increased to 45.
- The consultants have completed survey on the UZR. PMU received Bidding document of 2 packages (Netrokona -24 & Kishoreganj -16).
- PMU has received 20 number of LA plan from the D&S Consultants which is under review by MSC.

***Sub Component A2: Rural Road Rehabilitation and Maintenance<sup>1</sup> (US\$ 167 million):***

Rehabilitation and periodic maintenance of about 3,550 km of Upazila and Union roads in 26 districts are under this component. Rehabilitation works includes appropriate road safety measures. The project will also maintain about 450 km of roads for five years through Performance Based Maintenance Contracts (PBMC).

**1st Year RPM**

- According to Procurement Plan there were 116 contracts for 88 roads (R1-48, R2-42) in 25 districts. The total length of road is 777.46km and total contract amount is 181.68 crore.
- 114 out of 116 RPM contracts of 1<sup>st</sup> year RPM contracts have been awarded by December 2013. 47 contracts have achieved 100% physical progress. Rebidding is under process for 1 contract and the estimate for the remaining one contract is being revised in accordance with the changed site condition.
- Contact wise details are shown in **Table 10**. The average physical progress for 1st year RPM is 83% and 110.61 crore spent up to 15 April 2014.

**2nd Year RPM**

- 2nd year RPM program consists of 97 contracts for 135 roads (R1-68, R2-67) in all districts. Because of the splitting of two contracts into four in Munshiganj and Feni districts, the number of RPM contracts has increased from 95 to 97. Estimate for 96 out of 97 packages have been approved. Preparation of 1 estimate is under process (Cox's Bazar).
- Contract signed for 78 contracts and NOA issued for 7 packages.
- IFT for 3 packages have been published. Rebidding under process for 6 packages.

**1st Year PBMC**

- In 1st year, there are 6 PBMC contracts for 169.45 km with an estimated cost 47.15 crore in Comilla, Noakhali and Cox's bazar districts.
- The evaluation report of Comilla's contract has been sent to the Bank on 24 March 2014 for clearance. The bank cleared the BER and the concerned Executive Engineer has been requested to make contract with the bidder.
- The latest date for Bid submission in the re-bidding of Noakhali's contract is 16 April 2014.
- Evaluation of the received bids in the re-bidding for Cox's Bazar's contract is going on.

**2<sup>nd</sup> Year PBMC**

- Preparation of estimates for 2<sup>nd</sup> year contracts is at final stage.

---

<sup>1</sup> Road Rehabilitation and Maintenance includes construction activities like (i) overlay, (ii) shoulder repairing, (iii) pot hole filling, (iv) dense carpeting and (v) seal coating within carriageway and shoulders on both sides. No earth work on embankment or slope repair is included in RPM.

- Mr. Abul Fazal Md. Nurul Alam has started working with PMU as PBMC Advisor since 13 April 2014.

### Environmental Reports

- The final Environmental Screening report on 1st year sub-projects was sent to the Bank on 26/05/13. The Screening report for 2<sup>nd</sup> year 74 RPM sub-projects was sent on 5 September 2013. The Final Screening report for 2nd year RPM contracts has been finalized and sent to WB on 16 January 2014.
- The Environmental Monitoring Report for July-December was sent to the Bank on 24 March 2014. The report for January to March has been sent on 19 April 2014.

**Sub Component A3: Rural Waterways and Ghats (US\$ 3.1 million):** The project includes a pilot IWT sub-component on low impact dredging of two rural waterways using local technology. In addition, the project will finance construction of river infrastructure (ghats, jetties) at about 20 locations including 10 on the river in the pilot dredging sub-component. The following 17 Jetties are identified in the PAD:

List of River Jetties (Ghats)			
Sl. No.	Name of the Ghat	Upazila	District
1	Borni Bazar ghat	Sreepur	Gazipur
2	Kaliakoir Bazer Ghat	Kaliakoir	Gazipur
3	Kodialia Ghat	Kaliakoir	Gazipur
4	Hatubhanga Ghat adjacent to GCM	Kaliakoir	Gazipur
5	Mirzapur Ghat	Sadar	Gazipur
6	Batikandi Ghat adjacent to GCM	Sadar	Gazipur
7	Char Kumeria Ghat	Sadar	Gazipur
8	Khatalia Ghat	Sadar	Gazipur
9	Shaheed Moyezuddin ferry ghat	Kaliganj	Gazipur
10	Murapara Moterghat	Rupganj	Narayanganj
11	Fatulla GCM ghat	Sadar	Narayanganj
12	Kalmakanda ghat	Kalmakanda	Netrokona
13	Alongjuribazar ghat	Itna	Kishoreganj
14	Abdullapurbazar ghat	Austogram	Klshoreganj
15	Boriakul ghat	Sharishabari	Jamalpur
16	Sreenagar Ghat	Sreenagar	Munshigonj
17	Balucharbazar ghat	Sirajdikhan	Munshiganj

- Among the above 17 RJs, 8 RJs will be constructed in 2nd year through 5 Contracts. The names are listed in the following table. To facilitate proper design and development, Participatory Planning Session (PPS) has been organized locally for these



River Jetties. Now D&SCs are preparing the design and drawings of the Ghats based on the findings from PPS.

Sl. No.	Name	Upazila	District
1	a) Borni Bazar ghat b) Shaheed Moyezuddin ferry ghat	Sreepur Kaliganj	Gazipur
2	a) Murapara Moterghat b) Fatulla GCM ghat	Rupganj Narayanganj-S	Narayanganj
3	Kalmakanda godown ghat	Kalmakanda	Netrokona
4	a) Alongjuribazar ghat b) Abdullapurbazar ghat	Itna Austogram	Kishoreganj
5	Boriakul ghat	Sarishabari	Jamalpur

- To improve year round accessibility, Two- river channels have been identified: the first channel on the Turag-Bansi river is 18.7 km long, from Kaliakoir to Mirzapur in Gazipur district; the second channel on the Titas river is 26 km long, from Kathalia to Batikandi in Comilla district
- The approval of ToR for the Rural Water Transport (RWT) Specialist was cleared from the Bank on 31 October 2013. Consequently, REOI was published on 10 November 2013 in 'The Independent' and 'The Daily Janakantha' and website of CPTU and LGED. In response, Mr. Hasan Mahmud and A.K.M. Rabiul Islam submitted their CVs. In the evaluation, Mr. Hasan Mahmud ranked first position. The evaluation report has already been cleared from the Bank. A meeting for negotiation took place on 22 January with him. The draft contract was sent to the Bank on 11 February 2014 and upon receiving no objection from the Bank, a contract has been signed with him on 13 April effective from the same date.
- The D&SC Consultant has reviewed the EIA report of Turag-Bansi river on 21 January 2014 and PMU shared it with the Bank. Now it has been sent to DOE for approval.

**Sub Component A4: Growth Center Markets (GCMs) (US\$ 5.2 million):** The project will support the improvement and development of 50 markets, selected by a jointly-determined selection methodology and in consultation with the beneficiaries. Five shops will be reserved for women traders in Women's Marketing Sections (WMS) of each market. Due consideration was paid in the selection process for women to operate shops in WMS and enhancing their capacity.

- The following 20 GCM (17 contracts) are in the 2<sup>nd</sup> year program:

Sl. No.	Name	Package No.	District	Upazila
1	Talsahar GCM	BRA/GCM-1	B.Barua	Ashuganj
2	a) Mohamaya GCM b) Chengarchar GCM	CHA/GCM-2	Chandpur	Chandpur-S Matlab
3	Adhunagar Khan Hat GCM	CTG/GCM-3	Chittagong	Lohagara

Sl. No.	Name	Package No.	District	Upazila
4	a) Badarpur GCM b) Kalir Bazar GCM	COM/GCM-4	Comilla	Chandina Comilla-S
5	Whykong GCM	COX/GCM-5	Cox's Bazar	Teknaf
6	Panchgachiya Hat GCM	FEN/GCM-6	Feni	Feni-S
7	a) Kapasata Hajipur GCM b) Durmut GCM	JAM/GCM-7	Jamalpur	Jamalpur-S Melandah
8	Umanandapur GCM	MAN/GCM-8	Manikganj	Saturia
9	Chandgram GCM	MOU/GCM-9	Moulvibazar	Barlekha
10	Tantor Nowapara GCM	MUN/GCM-10	Munshiganj	Sreenagar
11	Mohammadnagar GCM	MYM/GCM-11	Mymensingh	Fulbaria
12	Krishnapur GCM	NET/GCM-12	Netrokona	Khaliajuri
13	Nazirganj GCM	PAB/GCM-13	Pabna	Sujanagar
14	Jamtali GCM	SIR/GCM-14	Sirajganj	Kamarkhand
15	Biswamvarpur GCM	SUN/GCM-15	Sunamganj	Biswamvarpur
16	Ishorganj GCM	TAN/GCM-16	Tangail	Basail
17	Araihazar GCM	NARA/GCM-17	Narayanganj	Araihazar

- The D&S Consultants have submitted some typical plans for GCM. The MS Consultant is now reviewing them.
- Participatory Planning Session has been organized for 19 out of 20 GCMs to facilitate the design, drawing and estimate.

**Sub Component A5: Project Supervision and monitoring consultants (US\$ 17.0 million):** The subcomponent includes services of three consulting firms, two Design and Supervision Consultants (D&SC), and one Management Support Consultant (MSC). The MSC is responsible for managerial support to PMU, LGED and assistance to oversee the function and performance of the two D&SCs. The two D&SCs are responsible for field-level supervision and implementation of project works in 13 districts each.

#### **Performance of D&SC and MSC**

- The Team Leader of MSC left Bangladesh on 10/03/14 he with an excuse of his mother's illness and has not come back hitherto. In the mean time, his respective firm Yooshin has also proposed Mr. Jung-Kil Yoo as a replacement of Mr. Jong Min Hong. Besides, the position of Procurement Specialist is still vacant.
- In case of D&SC for R2 region, Mr. Michael Dembinski, Team Leader, left Bangladesh on 15/12/13 on 15 days' leave and has not yet come back. He joined on 10/11/13 and did not stay continuously in Bangladesh for long. Now, his respective firm GITEC has proposed Mr. Robert (Rob) Bellekens in place of Mr. Dembinski as Team Leader.
- A meeting was held on 09/04/14 at 3:00 pm to evaluate the replacement proposals for Team Leaders of both Management Support Consultant (Contract Package No. MS-1)

and Design and Supervision Consultant (Contract Package No. R-2) under Second Rural Transport Improvement Project (RTIP-II) under the chairmanship of Mr. Md. Abul Kalam Azad, Additional Chief Engineer (Implementation), LGED & Chairman of the Committee for Recruitment/Replacement of Consultant in his office Chamber.

- In consideration of the scope of works as Team Leader, the PEC found both Mr. Jung-Kil Yoo and Mr. Robert (Rob) Bellekens competent and suitable for their respective assigned tasks. Consequently, it was recommended to accept the replacement proposals and forward them to the competent authority for approval.
- D&S Consultant have completed survey for UNR and UZR so far PMU received bidding documents for 36 UNR and 2 UZR packages. For UZR, D&SC has shared 20 LA plans, which is under review of MSC now. The D&SC has prepared some typical plan for GCMs and RJs, which is also being reviewed by MSC.

### **Procurement of Goods**

- There is provision of procuring different Goods for supervision and smooth implementation of project works:

#### **Double Cabin Pickup:**

IFB for 15 Double Cabin Pickup through ICB was issued on 1 October and published in the UNDB, CPTU and LGED website along with the reputed national dailies. The deadline for submission of bids was 20 November 2013. Initially 6 (Six) nos. of bidding document were issued to 6 (six) intending suppliers. 3 (three) bids were received on 20/11/2013 from the following bidders:

1. Kokusai Links Co. Ltd.
2. Navana Ltd.
3. Pacific Motors Ltd.

In the evaluation, Navana Ltd. offering Toyota was found to be the 1<sup>st</sup> lowest evaluated responsive bidder. The evaluation report has been sent to the WB on 12/12/2013 for clearance.

#### **Sport Utility Vehicle:**

IFT for procurement of 6 Sport Utility Vehicles through NCB was issued on 23 October 2013 in widely circulated dailies and concerned websites. The deadline for tender submission was 2 December 2013 till 2:00 pm. Earlier 4 (Four) nos. of tender schedules were issued to 4 (Four) intending suppliers. 2 (two) tenders were received on 02/12/2013 from the following companies:

1. Pragoti Industries Ltd.
2. AG Automobiles Ltd.

After evaluation of the received bids, evaluation committee recommended for retendering because offered price (BDT 80,443,200) of the lowest evaluated responsive tenderer AG Automobile was excessively higher than the approved budget.

In response to the revised IFT for procurement of 6 Supervision Vehicle, 1 tender from Pragoti Industries Ltd. was received on 06/03/2014. The Tender Evaluation Committee of LGED recommended accepting the tender of Pragoti Industries Ltd. and accordingly it was sent to Ministry on 24/03/2014. Upon receiving approval from the concerned Ministry, NOA was issued to Pragoti Industries Ltd. on 10/04/2014.

#### **Computer and Laptop:**

IFT for procurement of 279 Computers with same quantity of UPS and Laser Printer (For Lot-1) and 10 Laptops (For Lot-2) was issued in widely circulated dailies and concerned websites. 8 (Eight) intending suppliers collected tender schedules from PMU and 5 (Five) tenders were received on 02/12/2013 from the following firms:

1. Techvally Solution Ltd.
2. Year 2000 Co. Pvt. Ltd.
3. Flora Ltd.
4. Computer Source Ltd.
5. Smart Technologies (BD.) Ltd.

In pursuant to the decision of the Tender Evaluation Committee, a contract was signed with lowest evaluated responsive tenderer Smart Technologies (BD.) Ltd. on 13/01/2014 for procuring 279 Desktop computers, UPS and printers at their quoted price.

In the meantime a 3-members committee has been formed to examine the quality of the delivered goods. Now the committee members are checking the supplied computer and printers.

#### **Photocopier:**

Tender Evaluation Committee (TEC) meeting was held on 01/01/2014 and 03/02/2014 for evaluating the tenders and it was decided to procure 2 heavy duty and 22 normal photocopier offered by Flora Ltd. As per decision NOA was issued to Flora Ltd. But Flora Ltd. did not submit the performance security within the stipulated time. So the tender security became forfeited as per Terms and Condition.

Under the situation, the Tender Evaluation Committee (TEC) members seat together again on 08/04/2014 and recommended to accept the offer of North Vision for procuring 2 heavy-duty and 22 normal photocopiers. North Vision is the second lowest evaluated tenderer as per the initial ranking. NOA has been issued in favor of North Vision and a performance security has been received from their end.

### **Multimedia Projector and Laptop:**

IFT for 26 Multimedia Projector and 26 Laptop through NCB was issued in the widely circulated dailies and concerned websites. PMU issued tender document to 9 (Nine) intending suppliers. 3 (three) tenders were received by 12/12/2013 from the following companies:

1. Unique Business
2. Smart Technologies (BD.) Ltd.
3. Flora Ltd.

Flora Ltd. and Smart Technologies (BD.) became the lowest evaluated responsive bidder for Multimedia Projector and Laptop respectively. The Notification of Award (NOA) was sent to both of them on 20 January 2014. Contracts with Smart Technologies (BD.) and Flora Ltd. were sent on 16/02/2014 and 17/02/2014 respectively. Finally PMU has received the projectors and laptops followed by checking by the committee.

### **Others:**

The Maintenance Unit of LGED is preparing the Specifications for other goods/equipments related to road maintenance. PMU will float tender notices as soon as the tender documents are prepared.

**Component B: Institutional Strengthening, Capacity Building and Governance Enhancement (US\$ 11.9 million):** The institutional strengthening aspect builds on and further improves the functioning of the LGED through (i) capacity building to enhance LGED performance, governance and accountability; and (ii) performance monitoring and training.

***Sub Component B1: Institutional Development and Governance (US\$ 8.9 million):*** The sub-component supports implementation of the new post-ORA LGED Management Improvement Plan aimed at strategic enhancements in LGED's capacity, effectiveness, governance and accountability over the 2012-2016 timeframe in the following areas: Maintenance Management (Policy, Planning and Operations); Planning, Design and Quality Management (including ISO certification); Environmental and Social (Impact) Management; Performance Management including Monitoring and Evaluation; IT-ICT-MIS Technology, Facilities and Capacity Building; and Training and Human Resource Development capacity. These interventions are directly aligned with the project's Governance and Accountability Action Plan (GAAP) targets.

- The project's Governance and Accountability Action Plan (GAAP) and their present status have been mentioned in GAAP Matrix in Table 28 in the Annex.

- The PMU received EoI for **‘Project Management Services & Technical Assistance for implementation of strategy & action plan to enhance LGED IT-ICT-MIS resources & capacity’** on 30 September 2013 from the following 6 firms were short-listed by the Proposal Evaluation Committee:

1. System Resources Ltd. (Bangladesh).
2. Joint Venture of BETS-ARC-LEADS (Bangladesh).
3. Pricewaterhouse Coopers Pvt. Ltd. (India)
4. HB Consultants Ltd. (Bangladesh)  
In association with  
Bangladesh Internet Press Ltd. (Bangladesh) and  
Bangladesh Institute of IC in Development. (Bangladesh)
5. Technohaven Company Limited. (Bangladesh)  
In association with  
IBCS-PRIMAX Software Ltd. (Bangladesh), and  
South Asia Management and Engineering Services (SAMES) Pvt. Ltd. (Bangladesh)
6. PADECO Co. Ltd. (Japan)  
In association with  
BCL Associates Ltd. (Bangladesh)

The short list of the firms was sent to WB for No Objection on 20 November 2013. In the meantime, the respective unit of LGED had requested for changing the nature of contract from Time Based to Lump-sum. Consequently, the issued RFP was taken back and a revised RFP was sent to the Bank for clearance on 15 January. After receiving the Bank's clearance the revised RFP was issued to the shortlisted firms and in response 5 firms submitted their proposal on 02/04/2014. The technical evaluation of the proposals is now going on.

- A short list of firms for **‘Technical Assistance for Operationalization of Rural Road Maintenance Policy & Strategy’** was prepared and sent to WB on 29 December 2013 for no objection. The following firms - 6 firms from developed country and 1 firm a developing country - were short-listed:

1. Roughton International Limited (UK)
2. Joint Venture of  
IMC Worldwide Ltd. (UK) and  
TRL Ltd. (UK)  
Design Planning Management Consultants Ltd. (Bangladesh)  
KS Consultants Limited (KSC), (Bangladesh)
3. Joint Venture of  
CDM Smith Inc. (USA) and  
Development Design Consultants Ltd. (Bangladesh) and

Resources Planning and Management Consultants (Pvt.) Ltd. (Bangladesh)

4. MMM Group Limited, (Canada) and
5. Joint Venture of  
EPTISA SERVICIOS DE INGENIERIA S.L. (Spain) and  
Swedish National Road Consulting AB (SweRoad), (Sweden)
6. South Asia Management and Engineering Services (SAMES) Pvt. Ltd. (Nepal)

- As per recommendation of the World Bank, a revised Evaluation report on the short-list of EOIs for the maintenance management TA was sent on 24 March and the Bank's clearance received on 14 April. RFP has been issued to the firms.
- RTIP-II will pilot low-impact dredging at two rural waterways using local technology and support. However, LGED doesn't have much experience and knowledge on dredging works. In consideration of the significance of the work, PMU has assigned **Mr. Swapan Kanti Paul, XEN**, RTIP-II as the **Focal Person** for this activity. He will be assisted by Mr. Mir Tanweer Husain and Mr. Humayoun Kabir, Sr. Assistant Engineer of RTIP-II. Besides, Mr. Hasan Mahmud has started working as IWT Specialist since 13/04/2014.

### **Trainings/Workshops:**

The list of trainings organized by PMU in this quarter is enclosed in Table 25.

**Sub Component B2: Project Implementation (US\$ 3.0 million):** LGED's capacity will be strengthened in project performance monitoring and management to regularly gather information for assessing the project's effectiveness in meeting the agreed PDO. The support includes services for performance audits and socio-economic and monitoring surveys.

- Initially 14 EOIs for Integrated Performance Audit Consultant were received. Considering the evaluation outcome and also taking account the strength and weakness of the firms, the PEC recommended 5 firms for short listing.
- After receiving the clearance, a RFP was issued to the short-listed firms. Initially, proposals were scheduled to be submitted on 30 January 2014. However, due to request of the bidders in the pre-proposal meeting, the last date of submission has been extended to 12 February 2014.
- The following 3 (three) out of 5 shortlisted firms submitted their proposal on 12 Feb 2014
  01. JV of SUNJIN Engineering & Architecture (Korea)  
DPC Group (Bangladesh)  
SARM Associates Limited (Bangladesh )  
AHMAD & AKHTAR (AA) (Bangladesh)
  02. JV of Jurutera Perunding Zaaba Sdn. Bhd. (JPZ)(Malaysia)  
JPZ Consulting (Bangladesh) Ltd. (Bangladesh)

- Sheltech Consultants (Pvt.) Ltd. (Bangladesh)  
Toha Khan Zaman & Co., (Bangladesh)  
03. JV of SAI Consulting Engineers Pvt. Ltd. (India)  
BETS Consulting Services Ltd. (BETS), (Bangladesh)

The PEC has completed evaluation of the shortlisted firms and PMU has sent the evaluation report for Bank's no objection on 30/03/2014.

**Component C: Rural Transport Safety (US\$ 3.5 million):**

The Component includes:

**Technical assistance support for integrating road safety engineering measures and awareness building to ensure improved safety along project roads.** This includes road safety audits of the designs, improving safety during civil works and public awareness and education, including training (basic and 'train-the-trainer' levels) for representatives of participating Local Government (LG) entities and communities, police, school teachers, members of the (rural) rickshaw drivers' associations, other local road transport operators and local-level works contractors and associated advocacy, monitoring and survey activities in the concerned project districts. Costs associated with integration of road safety engineering solutions such as signs, markings, street lights, pedestrian facilities, etc. will be included as part of civil works under the first component of the project.

**Technical assistance for strengthening road safety capacity of the LGED.** This includes expert support to the recently established Central Road Safety Unit (CRSU), development of road safety related guidelines and manuals, revision of appropriate design standards, codes, and practices in road safety engineering, improvement of rural road accident data collection process, database and capacity analysis through piloting local accident data collection at Upazila and Union levels in eight districts, and development of a comprehensive Road Safety Training Program for LGED including rural road safety engineering, road safety auditing, monitoring and evaluation, and safety during road works.

- TORs for ARI-BUET for road safety awareness and capacity building of LGED staff has been finalized with the assistance from RSA and shared with the bank. ARI-BUET has been requested for submitting technical and financial proposal.
- TORs for community education consultancy/ road safety awareness program has been finalized and submitted to the Bank for no-objection.
- Baseline survey data for road safety piloting have been collected from 12 roads in 8 districts. The details of the road have been mentioned in **Table 27** in the annex. Now the accident data are being collected from these roads.



#### **Component D: Contingent Emergency Response Component (US\$ 0)**

Should an adverse natural disaster event occur that causes a major calamity, the GoB may request the Bank to re-allocate project funds to support response and reconstruction. This component would draw resources from the unallocated expenditure category and/or allow the GoB to request the Bank to re-categorize and reallocate financing from other project components to partially cover emergency response and recovery costs. This component could also be used to channel additional funds should they become available as a result of the emergency.

#### **Status of Suggestion & Complaint Mechanism (SCM)**

- Social screening of 2nd year sub-projects and remaining sub-projects have been completed.
- Orientation for SCC and GRC members has been completed on 15 March 2014.
- Most of the Disclosure workshop for community has been completed in March.
- SCM register books have been provided to District and Upazila LGED Offices.
- First refresher training on social safeguard management will be arranged by DPD offices in Gazipur & Comilla by May 2014.

**Complaint received:** No complain received from the GRC/SCCs till date.

### 3. IMPLEMENTATION ARRANGEMENT

#### A. Project Implementation Organizations

Local Government Engineering Department (LGED) under the Ministry of Local Government, Rural Development and Cooperatives (MLGRD&C) is responsible for implementation of the project. However, a number of agencies are or will be involved in the implementation process in course of time, which is shown in the following table:

**Table 2 : Involved Organizations and their function**

Organization	Function
GOB Agencies:	
Local Government Engineering Department, under the MLGRD&C. Government of Bangladesh.	Principal organization responsible for implementation of the project, which includes planning, budgeting, procurement, coordination, management and monitoring.
Revenue Department (District Administration).	Land acquisition and Resettlement & Rehabilitation activities.
Ministry of LGRD&C	Procurement decisions for larger contracts and overall administration of the project.
Ministry of Planning	Assist Ministry of Finance in issues related to Project financing
Ministry of Finance	GOB counterpart funding and project financing.
Economic Relations Division (ERD), Ministry of Finance.	Ensuring fulfillment of loan covenants and serving as the main interface with the IDA on behalf of GOB.
Accountant's General Office	Disbursement of GOB fund.
Bangladesh Bank and Janata Bank Ltd, Ramna Corporate Branch, Dhaka.	Disbursement of RPA fund.
Donor Agency:	
IDA	Ensuring terms of loan are met and standard procedures are followed in procurement of works, goods and services related to the project.

## ❑ Institutional and Implementation Arrangements

As mentioned above, Local Government Engineering Department (LGED) is responsible for the overall execution and implementation of the project. LGED has extensive experience implementing projects funded by donors including the World Bank. LGED established a Project Monitoring Unit (PMU), headed by Project Director, (ref: LGED Organogram in **Figure 3**) which is primarily responsible for carrying out day-to-day project implementation. Additionally, two Deputy Project Directors are based in the field for additional management and oversight support. The list of the officials of PMU is mentioned in **Table 17** in the Annex. One Management Support Consultant (MSC) and two Design and Supervision Consultants (DSCs) provide direct support to the PMU to monitor and evaluate the project implementation. Each DSC covers 13 of the 26 project districts. The two DSCs are responsible to prepare programs beyond the first year program.

LGED's decentralized units in the districts headed by the Executive Engineers are responsible for implementation activities on the ground. Respective DSCs are working in coordination with the Executive Engineers to support the Project Implementation Unit (PMU) in technical, social, environmental, procurement and financial issues.

A high-level empowered **Project Steering Committee (PSC)** has been established to provide oversight and undertake periodic review of project implementation and address the issues hampering the progress. The constituent of Project Steering Committee is as follows, the government circular of which is attached as **Figure 5** in the annex.

**Table 3 : Project Steering Committee of RTIP-II**

1.	Secretary, Local Government Division, Ministry of Local Government, Rural Development and Cooperatives	Chairperson
2.	Director General, Local Government Division	Member
3.	Representatives of the Agriculture, Water Resources and Rural Institutions Wing, Planning Commission	Member
4.	Representatives of the IMED, Planning Commission	Member
5.	Representatives of the Finance Division	Member
6.	Representatives of the Economic Relations Division	Member
7.	Representatives of Ministry of Land	Member

8.	Additional Secretary (Dev.), Local Govt. Division	Member
9.	Chief Engineer, LGED	Member
10.	Project Coordinator,	Member
11.	Additional Chief Engineer (Planning), LGED	Member
12.	Deputy Chief (Planning), Local Govt. Division	Member
13.	Project Director, RTIP-II	Member-Secretary

The 'Institutional Strengthening, Capacity Building and Governance Enhancement' component of RTIP-II is aimed to take up the LGED-centered recommendations of the Operational Risk Assessment (ORA) of 2007-08. In the light of that LGED adopted a Management Improvement Plan (MIP) to guide a wide range of medium-term policy and institutional reforms and interventions to be supported by RTIP-II. In regard to supervision and coordination of the activities under the institutional strengthening component, a 'MIP Coordination Committee' has been formed with the following officials:

**Table 4 : MIP Coordination Committee**

1.	Mr. Shyama Prosad Adhikari, Addl. Chief Engineer (UM & Training), LGED	Chairman
2.	Mr. Md. Roushan Kabir, Superintending Engineer (Maintenance)	Member
3.	Mr. Md. Mohsin, Superintending Engineer (Training and Quality Control)	Member
4.	Mr. Iftekhar Ahmed, Superintending Engineer (Planning)	Member
5.	Mr. Md. Anwar Hossain, Superintending Engineer (PM&E)	Member
6.	Mr. Md. Khalilur Rahman, Superintending Engineer (Design)	Member
7.	Mr. Molla Azizul Hoque, Superintending Engineer (Primary Education)	Member
8.	Mr. Md. Rezaul Karim, Executive Engineer (Admin), LGED	Member
9.	Mr. Momin Mozibul Haque Shamaji, Project Director, CHLUMP, LGED	Member
10.	Mr. Md. Mostafa Kamal, Project Director, RTIP-II, LGED	Member-secretary

LGED has earlier experience of using the Uniform Financial Management System (UFMS) for financial management. A 13 members' committee was formed on 03/07/2013 to evaluate and review the suitability or complexity involved with the usages of UFMS in GOB and donor aided projects.

**Table 5 : Committee for UFMS**

1.	Md. Abul Kalam Azad Additional Chief Engineer (Implementation)	Chairman
2.	Iftekhar Ahmed Superintending Engineer (Planning)	Member
3.	M. Azizul Hoque Superintending Engineer (Primary Education)	Member
4.	Noor Mohammed Superintending Engineer (Planning)	Member
5.	Sk. Md. Mohsin Project Director, SCBRMP	Member
6.	A. K. M. Luthfur Rahman Project Director, CCRIP	Member
7.	Md. Rezaul Karim Executive Engineer (Admin)	Member
8.	Md. Ali Akhtar Hossain Project Director, SRIIP	Member
9.	Mohammed Rafiqul Alam Executive Engineer (Audit)	Member
10.	Ms. Sonia Naz MIS Consultant	Member
11.	Md. Abdul Karim Finance Manager, SCBRMP	Member
12.	Md. Rafiqul Islam Accounts Officer, SWBRDP	Member
13.	Md. Mostafa Kamal Project Director, RTIP-II	Member-Secretary

The Government of Bangladesh adopted 'Rural Roads and Culverts Maintenance Policy' in order to ensure proper maintenance of rural roads and culverts.

## **B. Role and Responsibilities**

The Borrower's Project Implementation Plan (BPIP) guides LGED, Consultants, and others concerned with the project in carrying out their responsibilities during implementation. The BPIP serves as a living document routinely updated to accommodate ongoing implementation arrangement changes. Additional details on LGED's implementation arrangements, management structure, and organizational structure of LGED are outlined in **Figure 3**. The role of different key officials of LGED including PMU and Rural Maintenance and Road Safety Unit (RMRSU) is mentioned in the following table:

**Table 6 : Role and Responsibilities of Key Professionals**

<b>Designation</b>	<b>Role</b>
Chief Engineer	<ul style="list-style-type: none"> <li>- Supervise overall project activities</li> <li>- Monitor work of project director</li> </ul>
Additional Chief Engineer (Urban & Training)	<ul style="list-style-type: none"> <li>- Supervise and coordinate the activities under the institutional strengthening component of RTIP-II.</li> </ul>
Superintending Engineer (Design)	<ul style="list-style-type: none"> <li>- Coordinate and supervise all activities of the project.</li> </ul>
Project Director	<ul style="list-style-type: none"> <li>- Coordinate all activities of the project</li> <li>- Prepare the overall work plan &amp; budget</li> <li>- Keep liaison with different Government Organizations and Donor Agencies related to the project.</li> </ul>
Deputy Project Director (HQ)	<ul style="list-style-type: none"> <li>- Procurement Focal Points (PFP)</li> <li>- Ensure quarterly submission of procurement performance monitoring reports (PROMIS-RTIP-II), semi-annual updates on procurement plans and all procurement documents subject to Bank's prior review as well as facilitate availability of essential documents for Bank's post-review.</li> </ul>
2 Deputy Project Directors (Region-1 and Region-2)	<ul style="list-style-type: none"> <li>- Procurement Focal Point</li> <li>- Ensure quarterly submission of procurement performance monitoring reports (PROMIS-RTIP-II), semi-annual updates on procurement plans and all procurement documents subject to Bank's prior review as well as facilitate availability of essential documents for Bank's post-review.</li> </ul>
Executive Engineer	<ul style="list-style-type: none"> <li>- Implement, supervise, monitor and coordinate all development works of the project</li> <li>- Before implementation of road development works, he will also coordinate closely with the Local Government Institutions regarding their responsibility. He will maintain accounts and face audit of all works within the project district.</li> </ul>
Upazila Engineer	Assist the Executive Engineer in implementing the project works under the Upazila ensure the participation of concerned Local Government Institutions and Market Management Committee in market and ghat development work. GOB Community Organizers will assist the Upazila Engineers in respect of social, environmental and participation issues.

Mr. Shyama Prosad Adhikari, Additional Chief Engineer (Urban Management), LGED has been designated to confirm the assignment of responsibility for direction and implementation of ID&G activities to the Management Improvement Plan Steering Committee. Besides, Mr. Md. Khalilur Rahman, Superintending Engineer (Design), LGED is acting as the coordinator of the project.

#### ☐ **Role of PMU**

The PMU is responsible for overall implementation of the project, which includes planning, budgeting, procurement, coordination, management, and monitoring of various components. The name & contact details of the officials in PMU are attached in Table 11 in the annex. It's key responsibilities includes the following:

- Procurement of works, goods and services as per Annual Plan of Operation (APO) following IDA and GOB rules.
- Monitor physical and financial progress of implementation.
- Maintain financial accounts.
- Expedite the Land Acquisition process and compensation to the Project Affected Persons (PAPs) and implementation of Resettlement Action Plan (RAPs) and SIMF.
- Supervise, monitor and ensure D&SC services.
- Liaison with the ministries / planning commissions and IDA or other institutions / agencies / ministries etc., if required.
- Ensure implementation of Environmental Mitigation Plan (EMP) as set out in the Environmental Management Framework (EMF).
- Comply with the Credit Covenants.
- Prepare Implementation Completion Report (ICR) and Operational Plan (OP).

#### ☐ **Consultant's responsibility and roles:**

Two Design and Supervision Consultants (D&SCs) are rendering their assistance to the Project Director and the Executive Engineers to plan, design, prepare bidding document, monitor, supervise and implement all schemes under this project including preparation of physical and financial reports. The D&SCs and LGED engineers/officials perform in accordance to their delineation of responsibilities. They also supervise the implementation of the EMF, SIMF, EMP

and ECP. The D&SCs are responsible for preparation and following of social and environmental Supervision Manuals in the beginning of their contracts to confirm the social and environmental supervision procedures and systems including inspection, monitoring and reporting mechanisms.

Apart from this LGED has appointed Management Support Consultancy (MSC) to oversee the activities of two Design and Supervision Consultancy (D&SCs) Services so that RTIP-II could implement the project efficiently and effectively. MSC are responsible for assisting LGED to coordinate and harmonize the activities of D&SCs, consolidate project data and have an overview of the whole project.

### **Role of Management Support Consultant (MSC)**

MSC's role is to assist LGED in performing its duty in implementing RTIP-II efficiently and effectively by way of:

- (i) Overall management of the project, progress monitoring and updating overall planning of the project;
- (ii) Budget control including maintaining detailed records of payments for Contracts as certified by the Engineer and approved by the Employer;
- (iii) Provide D & S Consultants the format of periodic progress reports to be submitted by the D&S Consultant consolidation of reports and preparation of other reports as required by LGED and propose project coordination/liaison meetings as needed;
- (iv) Taking steps to ensure quality control. Periodically reviewing the Quality Control and Assurance records, tests and reports, including spot checks, to ensure that the quality assurance plan is being properly implemented and the discrepancies have been corrected. The MSC shall bring any serious discrepancies to the notice of the LGED;
- (v) Review and ensure quality of the subproject specific environmental screening and/or assessment report with the Environmental Management Plan (EMP) with mitigation and monitoring plan, EMP implementation budget prepared by the Design and Supervision Consultant described in the Environmental Management Framework(EMF);
- (vi) Design an environmental management system and environmental management action plan for the project;



- (vii) Supervise at least 10% implementation of EMP, review of the routine progress reporting and monitoring of EMP prepared by the Design and Supervision Consultant;
- (viii) Suggest the recommendations for improvement of environmental safeguard compliance and follow-up on implementations.
- (ix) Preparing and Supervision of the implementation of the environmental action plan, social action plan, including monitoring and management requirements as described in the Environmental Management Framework (EMF) and Social Impact Management Framework (SIMF);
- (x) Preparing and Supervision of the implementation of the Resettlement Action Plan including any monitoring and management requirements;
- (xi) Carry out Development Monitoring and Evaluation (DME) of RTIP-II so that the Project Development Objectives (PDOs) could be monitored at key intervals ;
- (xii) Checking bill when LGED requires verifying any payment certificate.
- (xiii) Work interface management;
- (xiv) Prepare Risk Management Framework and manage. The MSC will assist LGED to monitor and evaluate risk management plans prepared by D&S Consultant and the contractors;
- (xv) Taking steps and assist LGED in fulfilling its contractual obligations and final settlement of contracts;
- (xvi) Assist Project Director in office management, administration and records keeping;
- (xvii) Suggest LGED to settle the complains and suggestions from communities or any other stakeholders on procurement, contract management, corruption and fraud, financial management, social and environmental, health safety and other issues through a structured Suggestions and Complaints Mechanism (SCM) and Grievance Resolution Mechanism (GRM). Review the design and operations manual for RTIP-II Suggestions and Complaints Mechanism (SCM) and suggest LGED to settle the complains and suggestions from communities or any other stakeholders on procurement, contract management, corruption and fraud, financial management, social and environmental, health safety and other issues following the SCM framework.
- (xviii) Assist and Advise LGED to address the observations of the Integrated Performance Audit which will be regularly carried out by a third party for feedback to enhance quality and effectiveness.

- (xix) Prepare and assist LGED to update the Procurement Plan and Procurement Management Framework quarterly.
- (xx) Aware of LGED's institutional strengthening activities and provide professional comments and suggestions on various documents / guidelines/policies/manuals etc as and when needed.
- (xxi) Assist LGED to monitor the implementation performance targets, phase-by-phase through a set of indicators and find out the reasons in case of under-performance and suggest remedial actions.
- (xxii) Prepare, update the Procurement Performance Monitoring Report (PPMR).

### **Role of Design and Supervision Consultancy Services (D&SCs)**

#### **(a) General Requirements**

Under the guidance of GOB and following the guidelines/ Operational Directives (ODs) / Operational Policies (OPs) of the World Bank, the D&S Consultants shall carry out their tasks in accordance with accepted professional standards, utilizing sound international engineering and economic practices. The Consultant shall deliver timely sound and diligent services; any monetary loss incurred owing to their sub-standard services will be compensated from the consultant through penalizing as per conditions of the contract. In conducting this work, the D&S Consultants shall cooperate fully with Government officials related to the project who will provide the data and requirements; the D&S Consultants shall be solely responsible, however, for the analysis and interpretation of all data received and for the conclusions and recommendations contained in their reports. The Consultant will; in collaboration with MSC and LGED, but not necessarily be limited to:

- (i) Undertake social screening and assess the impacts mainstreaming the gender considerations in all aspects of the different project components on Indigenous People (OP 4.10) and Physical Cultural Resources (OP 4.11) and, if required, prepare and implement the appropriate mitigation plans by following the principles and guidelines in the relevant OPs of World Bank.
- (ii) Prepare land acquisition proposals according to the engineering design and monitor the acquisition process, and assist LGED in the preparation and implementation of the RAPs for each yearly work program.

- (iii) Prepare cost estimates and bidding documents for Upazila Road (UZR) and Union Roads (UR) improvement works including structures, Markets, Dredging including necessary excavation of rural waterways, Landing Stations/Pontoons, Maintenance and Rehabilitation of surfaced UZR and UR.
- (iv) Establish a system of Construction Supervision including setting standard procedure as per specification through demonstration and training to the contractors as well as LGED officials. Assist LGED in Carrying out construction management including verifications and certifications of all reimbursement claims ensuring quality and quantity. Also establish a method of contract management as per Contract Agreement including payment to the contractors.
- (v) Assist LGED to undertake various technical and participatory training programs for LGED staff(s) and other stakeholders on environmental management and social safeguard policies and procedure focusing preparation and implementation of impact mitigation plans as identified during project preparation. Also assist LGED to build its in-house capacity to carry out Socio-economic Monitoring and Evaluation (SEM&E) by involving them in data collection and analysis.
- (vi) Calculate EIRR, FIRR, NPV, BCR etc. and Conduct Sensitivity Analyses during MTR and EOP for all candidate Roads, and Markets.

**F. PREPARATION OF PROJECT ACTIVITIES (including environmental management plan, land acquisition plan, engineering design & bid documents):**

**(a) Social Impact Assessment and beneficiary participation aspects and Preparation of Resettlement Action Plan (RAP).**

The consultants will carry out the Social Impact Assessment as needed by GOB and World Bank Guidelines. Based on findings of the Social Impact Assessments (SIAs), major activities to be carried out will include, but not limited to the following:

- (i) Design and conduct social screening, stakeholder analysis and consultation, PAP census, baseline socio-economic survey and assess other social issues deemed necessary for better design and implementation of the project's social component. Identify the impacts that are to be mitigated and those that are to be strengthened to enhance the project's positive social outcomes. Also identify the adverse impact of the

PAPs on the socio-economic conditions due to the project facilities during construction as well as after completion.

- (ii) Prepare integrated and sequenced land acquisition and resettlement and the civil works schedule for the entire project, and phase-wise land acquisition proposals, conduct census of the affected persons / households and identify the impact details and prepare / update the RAPs and establish the management information systems to monitor the land acquisition and RAP implementation processes, according to the requirements and guidelines agreed in the Resettlement Framework.
- (iii) All LA Plan (about 350 km) of UZR must be submitted within 06 months from the date of commencement of D&S Services as per requirement of the client. The LA plans must be prepared after physical verification and finalization of proposed alignment of roads in consultation with the concerned Executive Engineer and Upazila Engineer followed by a detailed and accurate survey of LA requirements. Consultants shall be accountable for any conflict between the LA plan and actual field conditions arising further. The LA plans must be prepared within 45 (forty five) days from the date of issuance of request letter from the Project Director (PD).
- (iv) Collect basic data needed for preparation of RAP; this would include: (a) full census of affected persons—landowners (resident and non-resident), family members; (b) full inventory of assets affected—land, structures, crops, productive trees; (c) estimate of impact of loss on income of each household; (d) census of those who have already been compensated for lost assets and left the immediate area; (e) assessment of impact on income/standard of living of those who have already been compensated for lost assets and left the immediate area; (f) compilation and analysis of laws pertaining to land valuation, acquisition and expropriation; (g) analysis of standard practices for land valuation, acquisition and expropriation; (h) documentation of efforts made to minimize land acquisition/resettlement; and (i) fully articulated options available to affected persons.
- (v) Prepare cost estimates of RAP implementation separately identifying the administrative costs and compensation under major categories, such as land, houses, trees, other property, etc. The RAP would be updated and modified time to time and once a year showing the status of its implementation, changes in the RAP implementation that would be necessary due to changes on ground over the previous period;

- (vi) Assist LGED to redress the grievance of the affected persons through structured Grievance Redress Mechanism. Also assist LGED as well as MSC settle the complains and suggestions from communities or any other stakeholders on procurement, contract management, corruption and fraud, financial management, social and environmental, health safety and other issues through Suggestions and Complaints Mechanism (SCM).
- (vii) Conduct consultations with the stakeholder groups/communities relevant to the project components, on the project's social development scopes and objectives;
- (viii) Provide systematic feedback from the stakeholder/communities on the selection, design and implementation and monitoring and evaluation of the improvements related to Markets and Ghat / Jetties by using participatory approaches.
- (ix) Document the consultation process, including stakeholder groups/communities consulted and participated, issues raised and discussed, decisions made about the project's social implications.
- (x) Prepare Schedule and coordinate social screening, stakeholder analysis and consultation, PAP census and public disclosure matters in order to provide timely inputs to the project design team.
- (xi) Assess and monitor the social concerns relating to Union Roads, Operations and Management of Markets, Ghat / Jetties
- (xii) Conduct surveys to determine any “cultural property” (according to definition of GOB and United Nations) including sites having archeological, paleontological, historic, religious, and unique natural values in the project area and prepare proper documentation for such a cultural property; determine effect, if any, the project may have on the cultural project and develop plan for its preservation.
- (xiii) Provide support in implementation of RAP activities including preparation of documentation, monitoring and maintaining database at field as well as in the PMU levels.
- (xiv) Monitor progress in land acquisition by following through the legal acquisition process and assess any potential issues that LGED should resolve for timely acquisition.
- (xv) Actively participate in the RAP implementation, including market price surveys, verification and valuation of losses, grievance hearings and other tasks as and when deemed necessary.

- (xvi) Assess the impact details of land acquisition and displacement; prepare/update the Resettlement Action Plans (RAPs), resettlement budgets and the RAP implementation schedules.
- (xvii) Monitor and report the acquisition process and implementation of Re-settlement Action Plan (RAPs).
- (xviii) Assess impacts of the different project components on Indigenous People and Physical Cultural Resources and, if required, prepare and implement the appropriate mitigation plans by following the principles and guidelines in the relevant OPs.
- (xix) Apply effectively the GAD (Gender and Development) action plan of the government, which is currently underway of mainstreaming by LGED. Encourage contractors to employ at least 25 percent women in pavement works especially for the PBMC contracts.
- (xx) Assist LGED (including involvement in training) in the application and refinement of the measures developed by the preparation consultants to improve the capability of Market and Ghat Management Committees in operation and maintenance of improved facilities and to increase local revenue generation.
- (xxi) Assist Rural Infrastructure Maintenance Management Unit (RIMMU) to strengthen the system for repairing and maintenance of bridge.

**(b) Environmental Assessment, Mitigation etc.**

- (i) Carryout comprehensive environmental analysis taking into account of the direct, indirect, induced and cumulative impacts to identify any major environmental conflicts with the selected schemes. Give adequate weight in the selection and design of schemes considering all environmental and associated regulations and guidelines related to the project governing environmental quality, health and safety, protection of sensitive areas, protection of endangered species, land use control etc as set out in the Environmental Management Framework (EMF).
- (ii) Supervise and monitor the Implementation of Environmental Management Framework (EMF), inclusive of Environmental Management Plans (EMP), and / or Environmental Code of Practice (ECP) addressing the mitigation measures during construction leading to destruction or temporary or permanent degradation of existing and potential environmental assets; update / prepare mitigation measures if required.

- (iii) Periodically review the environmental specifications, standard clauses and rates in consultation with MSC and LGED and provide *Environmental Clearances Certificates* (ECC) after field verifications of each sub-project.
  - (iv) Submit biannual Environmental Monitoring and Supervision Report (in addition to monthly progress report) mentioning the changes of environmental parameters supported by laboratory tests result as set out in the Environmental Management Framework (EMF). The report shall also quantify and assess the efficacy of the environmental impact mitigation measures and recommendation of the best practices.
  - (v) Review and familiarize contractors with the LGED's Gender & HIV/AIDSs policy and strategy, and follow up and report in the monthly reports on how the contractor is implementing the alleviation program for Site staff and labour in respect of Sexually Transmitted Diseases (STD) including HIV/AIDS. In consultation with LGED's responsible environmental office, advise the contractors of new developments and additional needs in respect of the STDs and HIV-AIDS as and when they occur.
  - (vi) Ensure that all materials, tools, plant, equipment, facilities, etc, which have to be handed over to the client after completion of the works are properly Dismantled, packed, stored and maintained until the official handing over to the client. Furthermore, the consultant shall arrange for the handing over of these items to take place as provided in the works contract
- (c) **Preparation of Engineering Design and Tender Documents:** The anticipated Consultants services shall include, but not necessarily be limited to, the following:
- i) Carry out Topographic Surveys, Hydrological and Geo-technical Investigations of UZR (about 375km) and UR (about 250 km) profiles in consultation and/or association with the LGED Upazila and District level officials including appurtenant structures (around 100 bridges span >30m) under improvement; prepare detailed engineering designs based on the defined technical specifications. Special emphasis has to be given to select appropriate size and type of structures analyzing various options in order to attain cost-effective solutions after duly conducting hydrological, morphological (where applicable) and other relevant studies as required by the GoB/IDA analysis properly and addressing duly the environmental and social safeguards of IDA. In all cases the Consultant will make

close liaison with LGED's Design Cell and incorporate the best practices into the engineering design. They will also assist LGED to get the clearance from BIWTA or other relevant organizations (if required).

- ii) Assist LGED to carry out dredging operation using local technologies and construct berthing points, passenger and freight handling facilities (jetties, pontoons, bank protection, loading/ unloading areas, waiting sheds, etc.), provide navigation aids, and other support services, as per requirement.
- iii) Assist LGED to carryout planning of the annual routine and periodic maintenance programs.
- iv) Assist LGED to undertake Pilot Program for Performance Based Maintenance Contract (PBMC) on the basis of the outcome of the Danida pilots as well as international experience. The scope of the PBMC contracts will be expanded from 2-5 years with contract package of about 20km in districts with no experience of PBMC increased to about 50 km in districts with experience of PBMC acquired in Danida project or RTIP-2. The PBMC pilots will be implemented 150km of Upazila and Union Roads in 2 to 5 districts.
- v) Prepare Cost-Estimates and Bid Documents for Work Contracts of NCB and Goods Contracts of ICB in light of IDA Standard Bid Document (SBD) and assist the client in bidding process as required. Submit Bid Documents for UZR (about 100 Contracts), UR (about 65 contracts), Markets (about 25 contracts), Jetties/ghats (about 10 contracts) and Maintenance & Rehabilitation of UZR & UR (about 150 contracts) and Performance Based Maintenance Contract (PBMC) (4 contracts), improvement of rural water routes (about 1 contract) as per Procurement Plan. It is important to mention that Bid Documents for 50 percent of UZR and UR (with major and minor structures) contracts must be completed within eight months and remaining 50 percent must be submitted within eighteen months from the date of commencement of D&S Services.
- vi) Meet up GoB/IDA's requirements related to the project and assist LGED to implement the recommendations of the Aid-Memoirs.
- vii) If not otherwise mentioned, the consultant will always submit 03 (three) sets of each document (like LA plan, engineering design, cost estimate, bid documents, hydrological/ topographic/ morphological survey report, soil investigation, social and environmental report,



- viii) Carryout survey for computing Rural Accessibility Index (RAI) ,Road User Survey and analyze the data relating to the condition of roads within the influence area of the project as defined in the Project Development Objectives (PDOs).

#### **G. Construction Supervision of Physical Works**

The scope of the Services shall include all the services necessary to achieve the objectives described in Section B above and, in so doing, the Consultant shall expeditiously execute not less than the following tasks:

- i) With due diligence and efficiency supervise fully the construction of the works which are to be executed in accordance with sound technical administration, financial and economic practices. The consultant shall perform all duties associated with such tasks to ensure that only the best construction practice is followed and that the final product is in all respects equal to that specified, at the most economic costs and is executed in full compliance with the specifications
- ii) Check that the contractor follows safe working practices in all operations and immediately draw attention to any instances where this policy is not followed, directing the contractor to carry out all such works deemed necessary in case of emergency/ affecting the safety of personnel, works and adjacent property. Ensure that the minimum impediment is caused to the flow of traffic and that safe acceptable detours are provided and maintained at all times.
- iii) Organize the supervision of the works contract with proper allocation of responsibilities to individual members of the supervision team and supervise their work in order to ensure that it is effectively executed.
- iv) Establish a systematic construction procedure for different civil works set out in the specification following the GoB/Bank's environmental and social safeguards through demonstrating and conducting on the job training to the contractor and LGED officials. They shall also establish procedures for systematic on-site checking and monitoring of quality and quantities of all work items, including field checks to confirm integrity of survey data, application of improved methods for embankment, pavement construction and bridge/culvert construction. The quality control works may include performing laboratory and field tests on a) compaction, gradation etc. of embankment

and pavement layers; b) quality of bricks, aggregate and concrete materials and reinforcement; c) technical properties of bitumen and bituminous carpeting;

- v) Prepare Variation Order (VOs) in light of contract agreement and recommend for approval, if required. In this case proper attention should have to be paid during design and preparation of BOQ so that the numbers of Variations could be kept minimum. The consultant shall attach a precise technical justification with their recommendation for variation. Concerned personnel from the consultant's end will be liable if the quantum of variation exceeds 10% of the original quantities (both in individual items as well as total contract amount).
- vi) Check and verify in a regular basis the validity of all insurance/guarantees which the contractor is obliged to have in place.
- vii) Routinely and at not more than quarterly intervals, advise LGED regarding the unit cost of the each component as well as total estimated cost of the civil works in order to achieve better cost control.
- viii) Approve the Contractor's setting out of the Works and preparation for the Works, prior to issuing approval to construct the Works.
- ix) Carry out soils and materials investigations in collaboration with LGED as necessary or advisable to minimize overhaul, to optimize the use of available resources, to enhance economy etc. For all soils and materials proposed and used by the Contractor in the Works conduct all necessary and advisable inspection, sampling, testing and analysis for compliance with the Technical Specifications at source and in the laboratory and approve or reject the use of the soils or materials proposed for or used in the Works. Whenever necessary order removal and substitution of unsatisfactory material and workmanships.
- x) Routinely inspect the Works both under construction and completed, for compliance with the Specifications and the agreed method of working, as a basis for payment. Formally arrange joint inspections with LGED and the Contractor for acceptance and/or identification of defects of the works executed or under construction.
- xi) Keep and maintain up-to-date detailed Daily Site Diary and detailed records (making them available for inspection by LGED when requested to do so) of all contractual correspondence and data; all work stoppages or delays; accidents on Site; official

visitors to Site; weather records; all activities in progress at any time on site showing the start and end time and full details of the resources employed per activity.

- xii) Keep and maintain detailed records (and make available for inspection) of the Contractor's equipment on Site and its precise date of arrival or removal from Site, its date of manufacture, previous hours worked and condition, the date commissioned to commence work, its availability, and utilization. Establish equipment availability figures for each category of equipment.
- xiii) Review the Contractor's proposed work programs and associated work method statements, resource analysis and requirements in relation to the required rate of progress, and approve or reject the proposals accordingly. Identify any changes or additional resources required. Make sure that the program submitted for the execution of the works shall, in addition to the program for pure construction activities, include an alleviation program for Site staff and Labor in respect of Sexually Transmitted Diseases (STD) including HIV/AIDS.
- xiv) Continuously monitor the Contractor's progress against programme and his method of working in respect of each and all construction activities and produce a resource analysis against production needs. Advise the Contractor when additional resources or revised methods of working or revised programme of the works are deemed to be required.
- xv) Review the Contractor's proposed working drawing/plans and associated calculations. Approve or reject the proposals accordingly and identify any changes required.
- xvi) Assist LGED to monitor the performance indicators for PBMC contracts, inspect in a regular fashion and impart training to build the capacity of LGED and contractors.
- xvii) Assist LGED to review and check the Contractor's Payment Applications through verifying the accuracy of the measurement and costing calculations and the sufficiency of the supporting documentation & payment certification. Advise LGED on whether liquidated damages are due from the Contractor. Also help LGED to prepare and issue final certificate.
- xviii) Thoroughly review and analyze the Contractor's applications for extensions of time (if required) and provide necessary recommendation along with justifications in the light of the Contract Agreement.

- xix) In the event of adjudication or arbitration, provide the necessary personnel and expertise to advise and assist the Employer in any such process and prepare any further analysis of the Contractors claims submissions as may be necessary to assist the Employer in the presentation of his case.
- xx) Take digital color progress photographs throughout the duration of the Contract, keep and maintain an official photographic record (available for inspection) of monthly progress at set locations and also of any construction activity of technical or contractual interest at any time. Each photograph to be captioned with: reference number, time, date, precise location, subject, and points of particular note. All digital negative data should be stored on diskette in a record system, together with copies of the captions.
- xxi) Submit progress reports, special report (to fully acquaint the client with all aspects likely to affect the Technical and Financial implementation of the project), final reports and records, and other hard outputs regarding construction progress and the status of the Works Contract.
- xxii) Review, approve and submit two full sets of as-built drawings within two months of completion of the Works detailing all alignment and level information, position and sizes of drainage structures, services information, and structural drawings (including type and positions of reinforcement).
- xxiii) Certify the contractor's payment invoice.
- xxiv) The consultant shall establish a quality assurance system to ascertain the desired quality standards at all stages of the service. To this end a quality assurance manual needs to be developed at early stages of the service.
- xxv) The consultant shall take over the work performed during interim period from LGED.

Based on lessons learned from RTIP-1, staff roles and consultancies have been restructured and revised to improve RTIP-2 performance, particularly with oversight and accountability. Therefore, as mentioned above, two implementation support consultancies have been engaged to provide (i) management advisory support, as well as (ii) technical implementation support for carrying out key tasks at the field level. Among other responsibilities, this can include surveys, report writing, or any other tasks as necessary. As soon as the D&SC are on board, at all levels of procuring entities (LGED HQ, District and Upazila offices), the bid

evaluation committees (BEC) for civil works under RTIP-II will have at least one person from concerned D&SC as mandatory member/s of the BEC.

#### **❑ Financial Monitoring**

The PMU have a financial management section headed by Mr. M. Zahirul Alam, FCA, Senior Financial Management Specialist (FMS). He reports to the Project Director and is assisted by adequate number of Accounts Officer(s), Accountant(s) and other support staff.

#### **❑ Environmental and Social Safeguards (including Gender and Grievance Mechanism)**

An environmental management and social impact management framework have been adopted since the design and selection of the project components beyond first year program are undertaken during the implementation. Specific environmental assessment, mitigation, resettlement action plans are prepared and implemented.

The Environmental Management Unit (EMU) of the project headed by an Executive Engineer, established under RTIP-II, is coordinating the environmental management of the project. Dr. Ahmedul Hye Chowdhury was hired to support the EMU till the D&SC and MSC are on board. Two additional Junior Environmental Specialists, Mr. Jewel Kumar Golder and Mr. Mujahidur Rahman, have been hired through the D&SC Region1 and Region2 respectively, and one additional Senior Environmental Specialist through the MSC for environment screening/assessment, supervision, and monitoring. In addition, the integrated performance audit as well as the Bank's regular implementation support missions cover environmental aspects of the project and compliance with EMF/EMPs as well as World Bank safeguard policies.

#### **Reporting :**

LGED submits monthly progress by first week of each month and quarterly reports in an appropriate format to the GoB and the Bank no later than 15 days after the end of each quarter. The PD/PMU, together with the MSC, are responsible for preparation of the quarterly report on overall progress, major issues, expected completion dates for civil works, progress on institutional components, implementation of SIMF and EMF, training, road safety, M&E, procurement, and financial management issues. The report includes: (1) comparison of actual physical outputs and disbursement with updated forecasts; (2) financial statements; (3)

procurement report showing status and contract commitments. Additionally, brief monthly reports submitted by the MSC describe the ongoing activities and urgent issues requiring immediate attention. The latest Monthly Progress Report have been attached in the **Table 23** in the annex.

#### **Monitoring :**

To monitor project progress, two full implementation support missions take place annually by the Bank. The action list in accordance with the last launch mission held on with their present status has been attached in **Table 26** in the annex. Additionally, an **Integrated Performance Audit** will be undertaken, and a mid-term review of the project will be carried out by about November 2015. An Implementation Completion and Results Report (ICR) will be submitted to the Bank no later than six months after the closing date.

#### **❑ Management of Project Procurement**

##### **Project procurement**

Information on the procurement guidelines, planning, particular methods of goods, works, consultancy, non-consultancy services, prior/ post review requirements are included in the Procurement Plan (Table 22 : Procurement Plan). The Procurement Focal Points (PFP) for regular interaction with the Bank on RTIP-II are the Deputy Project Director and Executive Engineer. The PFPs ensure the quarterly submission of procurement performance monitoring reports (PROMIS-RTIP-II), semi-annual updates of procurement plans and all procurement documents subject to Bank's prior review as well as availability of essential documents for Bank's post-review. The Government's financial delegations are followed as usual in procurement approvals and the PD follows-up timely procurement approvals at the levels above LGED such as Local Government Division, MoLGRD&C and Cabinet Committee on Government Purchasing (CCGP).

#### **❑ Implementation Arrangement for Works**

Organizational set-up of LGED at district and Upazila level together with the incremental staff support from the project are responsible for physical implementation of works and reporting to the PMU. The Project Organizational chart and Management Organogram have been shown in **Figure 3** as annex. Apart from that, the PMU utilizes the services of Design and

Supervision consultants for the preparation of the designs and bidding documents. The consultants assist in implementation of all the components.

#### ❑ **Implementation Arrangement for Social and Environmental Safeguards**

The Environmental Management Unit (EMU) has been established at the LGED HQ Level to implement the Environmental Management Framework (EMF) under the PMU. The PMU office in Dhaka has a Senior Sociologist to support the Project Director to oversee social issues of the project. Additionally, each district has a Sociologist responsible for implementing all field-level social components (i.e. SCM) and overseeing all other social issues at the field level. The Executive Engineer coordinates with the Community Organizers at the Upazila Level. Community Organizers, the key persons in implementing the social component at the Upazila level, are LGED's core staff. The Environmental screening, preparation of EA and implementation of the environmental mitigation measures are the responsibility of the EMU of PMU.

The D&SC (Design, Supervision and Monitoring Consultants) are expected to have in-house capacity to prepare RAP and EA, to advise on and to supervise the implementation of the SIMF, EMF and EMPs including making decisions regarding environmental categorization of the sub-projects, to assess the applicability of relevant ECP to the sub-projects, preparation of site specific environmental designs and modifications to the mitigation and enhancement measures, as necessary, during the sub-projects' implementation. The D&SC consultants will also document an Environmental Supervision Manual at the beginning of their contract to confirm the environmental supervision procedures and systems including inspection, monitoring and reporting mechanisms to be followed by each associated parties during the sub-project implementation. The execution of the works including environmental management measures are the responsibility of the contractors.

#### ❑ **Environmental Safeguard**

The project is classified as a Category A project, due to the complexity of environmental issues associated with waterway improvement and also the uncertainty (lack of details at project preparation) for most of the sub-projects to be implemented in the widespread project area. The **Environmental Clearance** of RTIP-II except the Rural Waterways sub-component has been received from the Department of Environment (DOE) on 07/07/2013. The policies on

environment assessment (OP/BP 4.01), natural habitats (OP/BP 4.04) and physical cultural resources (OP/BP 4.11) have been triggered for the proposed operation.

### **Applicable Environmental Category and Safeguard Policies**

The proposed project will finance road improvement and maintenance activities on the existing rural road network. No significant and long-term environmental impact is expected from rural road improvement and maintenance subcomponents. However, works on rural roads in general have impacts resulting from erosion, dust and noise control, waste disposal during construction and increased access to remote areas. Road improvements will ensure proper drainage and enhance soil stability, as well as provide greater vehicular and pedestrian safety by improving road surfaces and embankments and building bridges. Other impacts can be managed effectively with known mitigation measures.

The construction of the fifty (50) growth center markets will take place in the existing market locations and no significant impact is expected from this subcomponent. However, the project will support the dredging and maintenance of two existing waterways by introducing low-impact dredging, removal of temporarily constructed earthen bunds across waterways, protection works at erosion-prone and vulnerable points along bank lines, enhancing safety by installation of navigational aids, and provision of landing facilities. The rural waterways component might have significant environmental impacts on aquatic life, human health, agriculture, land use etc.

### **Approach to Address Environmental Safeguard Issues**

Since the exact locations of the subprojects have not been finalized at the project preparation stage except for the first year RPM component and the roads under PBMC, it was not possible to carry out a full environmental assessment for the entire project prior to appraisal. Instead, an Environmental Management Framework (EMF) was prepared by the borrower describing the general baseline condition and typical environmental impacts from different types of subprojects during preconstruction, construction and operation. The EMF also provides guidelines to comply with national legislation and World Bank safeguards policies, and defines the environmental requirements needed for processing the financing of each sub-component. In addition, the EMF has laid out the procedures for screening each subproject for potential environmental impacts, and how to determine the scope of appropriate Environmental



Impact Assessment (EIA). The environmental screening/assessment will take into consideration the impact on the natural habitats and will recommend appropriate measures to reduce the disturbance to the natural habitats. Although it is highly unlikely that any designated physical cultural resources will be affected by the subprojects, the EMF has provision of 'Chance-find' procedures conforming to applicable legislations on heritage. In addition, the relevant Environmental, Health and Safety Guidelines of the World Bank Group/ International Finance Corporation (IFC) will be applicable to the project.

The subprojects (waterways improvement, growth center construction and improvement of Upazila roads) which may have potential environmental impacts are planned to implement from the second year of project implementation after proper environmental screening and assessment. Only subcomponents for maintenance of roads were carried out during the first year of the project. These subprojects are expected to require only environmental screening. According to the EMF, subproject specific Environmental Management Plans (EMP) have been prepared for all subprojects having environmental impacts and the EMPs have become an integral part of the Bill of Quantities (BOQ). The EMF also provides the Environmental Code of Practice (ECP), which are to be included in all subproject civil works contracts through a set of special environmental clauses (SECs) included in the Technical Specification of the bidding documents.

### **Borrower's capacity on environmental safeguard**

The Local Government Engineering Department (LGED) prepared the 'Environmental Assessment Guidelines for LGED Projects' with the support of the Rural Transport Improvement Project (RTIP-I) in late 2008. The guidelines aimed to provide an EIA framework for planning, implementation and subsequent operation of different sector projects undertaken by LGED. The guidelines constitute simple procedures and formats to undertake IEE and EIA of proposed projects and subprojects to identify potential negative impacts and draw up an EMP where necessary. LGED has also prepared an Environmental Code of Practice (ECP) and Environmental Supervision Manual (ESM) for the project. LGED has implemented several World Bank-funded projects and is familiar with the Bank's safeguard policies. An Environmental Cell headed by the Additional Chief Engineer (Water Resource) has been established in LGED. Further capacity development of the Environmental Unit is required to fully integrate environmental issues in LGED's projects and programs design and implementation. As part of the institutional development support, the proposed project will

support the strengthening of the Environmental Unit and also the training of the LGED officials and staff on environmental management.

### **Environmental Safeguard Supervision and Monitoring**

The field level engineers are being trained now to supervise the regular implementation of the environmental management activities. Two fulltime Junior Environment Specialists are engaged in preparing subproject specific environment screening/assessment report with EMP, supervise the implementation of EMP and support capacity building of the field level staff of LGED and contractor. A Senior Environment Specialist under the Management Support Consultancy will review the quality of the environmental screening/ assessment and EMP.

The project will implement an environmental monitoring program (i) to monitor the contractor's work during project implementation in order to check contractual compliance with specified mitigation measures, and subsequently (ii) to assess the actual environmental impacts of the project over the years following completion of the various project components. The Senior Environment Specialist is responsible for designing the detailed monitoring plan of the project and preparing a routine monitoring report based on the monitoring results by LGED and the Junior Consultants. In addition, an integrated performance audit will cover environmental aspects of the project and compliance with EMF/EMPs as well as World Bank safeguard policies. The Bank would also supervise the environmental compliance as part of regular implementation support missions.

## Grievance Redress System

Environmental issues have been integrated with the project Suggestions and Complaints Mechanism (SCM). At present Grievance Redress Committees (GRC) and Suggestion and Complaint Committees (SCC) are being formed in different upazilas and districts respectively. The Office of the Upazila Engineer and Office of the Executive Engineer at District level serve as the secretariat of each GRC and SCC respectively. All complaints are received at the Office of the Upazila Engineer through the Community Organizer. If the aggrieved persons are not satisfied with the local level resolution, the GRC forwards the case records to the SCC. Further recourse are provided by the PD and at a higher level by the MLGRD&C. A decision agreed with the aggrieved person(s) at any level of hearing is binded upon LGED. All suggestions, complaints and grievances received at SCC and at GRC are well documented. The formation of GRC and SCC has been outlined in **Table 7** and **Table 8** respectively.

**Table 7 : Formation of the Upazila GRC**

Sl. No.	Persons	Position	No.	Remarks
1	Upazila Engineer (Upazila LGED Office)	Convenor	1	The top most LGED personnel in an Upazila
2	Community Organizer (Upazila LGED Office)	Member-Secretary	1	Main social mobilization helping hand with the Upazila LGED office
3	Local UP Member/Ward Councilor (respective UP/MW)	Member	1	One elected representative will be nominated by UE from each site for GCM/RJ and each UP or Municipal Ward (MW) through which the project roads / RWs pass.
4	Teacher from Local Educational Institution	Member	1	Nominated by UE
5	Representative of Local NGO	Member	1	Nominated by UE
6	Representative from Local Women's Group	Member	1	Nominated by UE
7	Representative from the PAP Group	Member	1	One PAP representative will be nominated by UE from each site for GCM/RJ and each UP or MW through which the project roads / RWs pass.
	<b>Total</b>		<b>7</b>	

**Table 8 : Formation of the District level SCC**

<b>Sl. No</b>	<b>Persons and position</b>	<b>Qualification/Rationale</b>	<b>Number</b>
1	LGED Executive Engineer (Convener and Chair)	The top most LGED personnel in a district	1
2	Upazila Engineer (Member, respective Upazila)	Upazila Engineer as chair of the Upazila GRC	1
3	District Administration level first class officer (Member)	Representation of government's field level administration	2
4	Local Civil society members (elite persons, teachers, etc.) (Member)	Local watchdog/civil society representation	1
5	LGED Sociologist (Member secretary)	LGED Sociologists work in social issues relevant to RTIP II subprojects	1
6	Contractors or their representatives (Member, respective subproject)	Relevant stakeholder	1
	<b>Total</b>		<b>7</b>

### Consultation and Disclosure

The EMF was prepared in consultation with the key stakeholders including LGED field level staffs, contractors and communities. A national consultation workshop was organized by LGED on February 7, 2012 to share the draft EMF and SMF with all the stakeholders. Consultation with communities is mandatory for environmental screening/assessment of each subproject. Considering the piloting experience of RTIP-I, the project displays the environmental management plan with costing in a billboard at the project site. The EMF along with Bangla version was disclosed by the LGED on their website on December 22, 2011 and hardcopies are also available at LGED headquarters and district offices (project area). Advertisement requesting public comments was published in two daily Newspapers (English and Bangla). The EMF was disclosed in Infoshop on December 24, 2011. The updated EMF including the comments from national workshop has been uploaded in the LGED website on February 29, 2012. The subproject specific environmental screening/assessment is disclosed before the contract mobilization. For high-risk sub-projects having full-scale environmental assessment, the EIA report are disclosed by LGED before 120 days of contract mobilization after bank review. Generally, the screening report/initial environmental examination report of low-risk sub-projects (like maintenance) is disclosed before 30 days of contract mobilization.

## **Social Safeguard**

Social safeguard impacts relating to land acquisition are limited to the improvement of UZR only. The other components (RPM of UZR and UNR, and improvement of UNR, GCM, Ghats and RWT) are not expected to require land acquisition. However, resettlement impacts will be assessed on a case by case basis. Some project-districts have indigenous communities residing within the districts. They may experience adverse impacts, such as land acquisition, but they are also expected to be among the targeted project beneficiaries. The project is expected to trigger World Bank policies on involuntary resettlement (OP 4.12) and indigenous peoples (OP 4.10). Land acquisition and resettlement of subprojects will be financed from GoB counterpart funding.

## **Planning approach**

Considering the framework approach for the project planning and design, LGED has developed a Social Impact Management Framework (SIMF) to guide the planning and design of subprojects on social safeguard compliance during the course of project implementation. Subproject design are carried out on an annual basis when subproject activities are selected and designed for financing under the project. Social Screening and Social Impact Assessment (SIA) are carried out as part of the subproject activity design. Social Management Plans (SMP) including Resettlement Plans (RP), Indigenous People's Plans (IPP) and Gender Action Plans (GAP) will be developed in line with the SIMF, where necessary. These plans are forwarded to World Bank for review and clearance before the subprojects are accepted for financing under the project. SMPs for annual construction programs are disclosed in country and in Bank Infoshop before contract mobilization after Bank review. The first year works are of a rehabilitation and maintenance nature. These have been designed to be carried out within existing right of way. According to the social screening was carried out, no land acquisition or resettlement was required under the first year program of rehabilitation and maintenance of UZR and UNR.

## **SIMF**

Among other issues, the SIMF provides (a) a legal framework outlining the principles and guidelines to be used to acquire lands and mitigate the adverse impacts, including those on indigenous peoples; (b) facility for screening of social safeguard issues related to involuntary resettlement and indigenous peoples; (c) mitigation principles and planning guideline; (d) a grievance redress procedure for the project affected persons; (e) stakeholder consultation framework; and (f) arrangement for implementation as well as monitoring and evaluation of the implementation of SMPs. The SIMF includes a guideline and strategy for consultation with indigenous communities and development of IPP for any subprojects that impact indigenous peoples.

LGED has staff in PMU who have previous experience in managing involuntary resettlement in RTIP-I. To enhance the capacity on social safeguard, LGED conducted orientation to the Executive Engineers and Assistant Engineers of all the 26 project districts in two training workshops up to February 2012. PMU is continuing similar discussion and sharing of experience on social safeguards during project implementation.

### **❑ Environmental and social sustainability:**

All subprojects require environmental screening; sub-projects with significant impacts require further impact assessment and mitigation plans. The Environmental Management Plan (EMP) have become a part of the bidding document and LGED puts a budget for implementation of the EMP to ensure contractors are equally aware of the EMP. Implementation of the EMP are monitored by LGED and the consultants and progress are reflected in quarterly and annual reports on environmental management. In continuation of RTIP-I, RTIP-II is further building the capacity of LGED officials on environmental management. In addition, the Environmental Management Unit (EMU) is strengthened to integrate environmental management in LGED projects and programs. Social sustainability is assured by building stakeholder ownership through enhanced participation of Project Affected Persons (PAPs) and road users in project design, implementation, monitoring and evaluation. The Suggestion and Complaint Mechanism allows stakeholders to address grievances, a key contributor to project sustainability.

## ❑ **Gender Mainstreaming**

LGED has developed and adopted a Gender Strategy for its investment programs. Much experience was accumulated over the years in its implementation within LGED. LGED is following the strategy to mainstream gender in its operations under this project, with specific proposals to improve its implementation, which include:

- Continuation of the employment program of rural women in off-pavement routine maintenance through the Labor Contracting Societies (LCS) through PBMC contracts;
- Enhancing impact of Women Market Sections (WMS) in GCMs through implementing a menu of specific interventions;
- Encouraging the employment of rural women through arrangement of their employment in maintenance work of paved segments;
- Providing gender-related training to sensitize LGED officials and increase capacity of the Labour Contracting Societies.


## ❑ **Community Consultation**

During the subproject planning and implementation process extensive discussions are carried out with communities. If subproject screening determines an impact on IPs, LGED conducts free, prior and informed consultations with the affected IP communities regarding their views on selection of the program activity and their participation in the subproject design and implementation. The consultants have prepared the Bangla translation of the SIMF and LGED has ensured that copies of the translated document are available at its headquarters and district and upazila offices, MLGRD&C, public libraries and local government offices in the project districts, and other places accessible to the general public. The entitlement matrix for the project are made available to all affected persons in Bangla before civil works for UZR start.

## ❑ **Monitoring and evaluation.**

LGED has set up an internal monitoring system to report on a quarterly basis. The PMU is responsible for monitoring, reporting and evaluation. Independent reviews of the LGED land acquisition and resettlement process will be carried out at regular intervals through the RTIP-II

integrated performance audit procedure using a sample of 15 percent of the subprojects. The independent monitoring will be conducted twice a year. In addition, an independent mid-term review and end-term impact evaluation of land acquisition and resettlement are carried out for each construction phase.








## 4. PROJECT'S PROCUREMENT


The Procurement Focal Points (PFPs) (Deputy Project Director and Executive Engineer of RTIP-II) ensures quarterly submission of procurement performance monitoring reports (PROMIS-RTIP-II), semi-annual updates on procurement plans and all procurement documents subject to Bank's prior review as well as facilitate availability of essential documents for Bank's post-review. An updated procurement plan has been enclosed in Table 22 . The implementation schedule of different component of the project is shown in the bar chart below:


**Figure 1 : Implementation Schedule**





Original Target (as per DPP) 

Revised Target 

Actual 

The Government's financial delegation are followed as usual in procurement approvals and the PD follows-up timely procurement approvals at the levels above LGED such as Local Government Division, MoLGRD&C and Cabinet Committee on Government Purchasing (CCGP).

In accordance to the Procurement Plan, the work program for 1<sup>st</sup> and 2<sup>nd</sup> year have been mentioned in **Table 9** and **Table 11** below:

**Table 9 : First year work program**

Name of component	Nos. of Packages		Nos. of Contracts		Total Length (Km)		Estimated Cost (BDT in million)	
	Original	Actual	Original	Actual	Original	Actual	Original	Actual
Rehabilitation & Periodic Maintenance (RPM)	75	75	116	116	980	777.47	3,295.70	1,816.12
Performance Based Maintenance Contract (PBMC)	-	-	-	-	-	-	-	-
Improvement of UZR (preparation of Tender Document)	-	-	-	-	-	-	-	-
Improvement of UNR (preparation of Tender Document)	-	-	-	-	-	-	-	-
River Jetty (RJ)	-	-	-	-	-	-	-	-
Growth Centre Market (GCM)	-	-	-	-	-	-	-	-
Rural Waterways (RW)	-	-	-	-	-	-	-	-

Besides the procurement status of 1<sup>st</sup> year RPM have been tabulated below :

**Table 10 : Procurement Status of RPM in 1st year program  
(As of 10/04/14)**

Status	Nos. of Contracts	Total Length (Km)	Estimated cost in million BDT	Comments
IFB issued	116	777.47	1,832.17	
Re-bidding under process	1	7.13	16.05	Through e-GP
Contract signed	114	769.24	1,816.12	
Dropped	1	1.10	2.62	

**Table 11 : Second year work program (as per Procurement Plan)**

<b>Name of component</b>	<b>Nos. of Packages</b>	<b>Nos. of Contracts</b>	<b>Total Quantity (Km./No.)</b>	<b>Estimated Cost (BDT in million)</b>
Rehabilitation & Periodic Maintenance (RPM)	95	97	1,186.94 km	3,126.39
Performance Based Maintenance Contract (PBMC)	4	6	169.44 km	774.71
Improvement of UZR (preparation of Tender Document)	45	45	359.40 km	4,168.98
Improvement of UNR (preparation of Tender Document)	38	38	306.68 km	2,007.72
River Jetty (RJ)	5	5	8 no.	52.00
Growth Centre Market (GCM)	16	16	19 no.	142.50
Rural Waterways (RW)				

**Table 12 : Procurement Status of RPM in 2nd year program  
(As of 10/04/14)**

<b>Status</b>	<b>Nos. of Contracts</b>	<b>Total Length (Km)</b>	<b>Estimated cost in million BDT</b>	<b>Comments</b>
Total Contract	97	1,186.94	3,126.39	
Estimate Approved	94	1,176.91	3,049.73	
IFB issued	93	1,114.68	2,975.71	
Re-bidding under process	5	58.27	154.10	
Contract signed	10	112.73	262.47	

## **5. FINANCIAL MANAGEMENT**

### **IDA fund in a single bank account**

In regard to the weaker FM capacity of LGED District Offices and fund reconciliation issues identified in the RTIP and to facilitate timeliness and accuracy on submission of financial reports and withdrawal applications, it has been agreed that no fund will flow from the Designated Account to any other Second Generation Account/ Operating Account/ Sub-Accounts to Districts or any other location whatsoever. The summary sheet of all contractors/ consultants' bills passed for payment at the District Offices are sent to the PMU by a fast track communication for payment of IDA share of all the bills from the DA at the PMU level. The PMU makes the payments promptly through direct bank transfer to the beneficiaries' bank accounts, requiring no contacts between the beneficiaries at the districts and the PMU officials.

### **FM Staffing**

The FM section of PMU is headed by Mr. M. Zahirul Alam, Sr. Financial Management Specialist (SFMS). He is a qualified Chartered Accountant with adequate knowledge of project financial management requirements of IDA and GOB and proven experience in working with computerized accounting systems. Accountants have been assigned to each of the district offices of the project. LGED ensures that all project FM staff are in place throughout the project duration and that no staff is removed at any time until a replacement is in place. The FMS reports to the Project Director and is assisted by adequate number of Accounts Officer(s), Accountant(s) and other support staff in carrying out the FM functions of the project. The negotiation report of the FM positions would need to be cleared by IDA.

### **Financing Plan**

Assuming total project cost of US\$ 417.10 million (about Tk. 3,336.80 Crores) and a GOB counterpart funding ratio of 27.60% for the project, GOB is required to contribute about US\$ 115.12 million (about Tk. 920.96 Crores) over a five year period to implement the project.

## Disbursement

Disbursements of IDA fund shall be based on the quarterly un-audited Interim Financial Reports (IFRs). Amount equivalent to six months' forecast of projected expenditure flows to a Designated Account in the form of Convertible Taka Special Account (CONTASA) opened in Janata Bank Ltd, Ramna Corporate Branch, Dhaka, which have adequate transaction handling profile, experience, manpower and computerized environment. Further funds flow to the Designated Account on the basis of forecast of project expenditures updated at the end of each quarter. Besides, Direct Payment from IDA to the providers of goods, works and services are admissible for larger payments. The quarterly disbursement plan for the fiscal year 2013-14 has been attached in the **Table 24** as annex.

**Table 13 : Annual Disbursement**

(In million US\$)

Financial Year	Total DPP Provision	Disbursement (In million US\$)		Percent of Disbursement		Cumulative Disbursement (In million US\$)	
		Target	Actual up to Mar'14 (including initial advance)	Target	Actual (up to 20 Mar'14)	Target	Actual (up to Mar'14)
2012-13	41.73	29.37	15.535	10%	5.14%	29.37	15.535
2013-14	120.38	87.37	6.693	29%	2.22%	116.74	22.228
2014-15	118.94	85.54	-	28%	-	202.28	-
2015-16	85.06	61.93	-	21%	-	264.21	-
2016-17	50.99	37.79	-	13%	-	302.00	-
<b>Total =</b>	<b>417.10</b>	<b>302.00</b>	<b>19.963</b>	<b>100%</b>	<b>7.36%</b>		

**Table 14 : Breakdown of Expenditure**

(In million US\$)

Sl. No.	Category	Expenditure up to Mar'14
1	Goods, Works (other than works under Part A.2 of the project), non-consulting services and consultants services	3.135
2	Works under Part A.2 of the project	8.293
3	Training and Workshops	0.10
	<b>Total</b>	<b>11.528</b>

### **Computerized Accounting System**

PMU has started capturing the financial transactions and producing financial reports from a computerized accounting system from the beginning of the project. Besides, LGED is carrying on the upgrading of the Unified Financial Management System (UFMS) so that the UFMS is rolled-out and ready for use in other projects in LGED.

# **ANNEXES**



## Table 15 : Monitoring & Evaluation Framework

### Bangladesh: Second Rural Transport Improvement Project (P123828) RESULTS FRAMEWORK

#### Project Development Objective

##### PDO Statement

To improve rural accessibility in project areas (covering 26 districts) and strengthen institutional capacity for sustainable rural road maintenance.

#### Project Development Objective Indicators

Indicator Name	Core	Unit of Measure	Baseline	Cumulative Target and Actual Values						Frequency	Data Source/ Methodology	Responsibility for Data Collection	Remarks
					YR1	YR2	YR3	YR4	End Target				
Population living within 2 km of all season roads in 26 project districts	<input type="checkbox"/>	Percentage	56.4%	Target			61%		64%	Baseline, mid-term and at the end of the project	GIS in LGED	LGED	
				Actual									Will be evaluated at mid term
Increase in roads in good condition (IRI below 7) in 26 project districts (19,678 km of paved roads)	<input type="checkbox"/>	Percentage	30%	Target			36%		40%	Baseline, mid-term, and end of project	Surveys on road conditions	Road Maintenance Management Unit in LGED	
				Actual									Will be evaluated at mid term
Increase in the level of satisfaction from road users and communities in the project influence area.*	<input type="checkbox"/>	Percentage	18.86%	Target			25%		40%	Baseline, mid-term, and end of project	Road User Survey	LGED	
				Actual									Will be evaluated at mid term
Maintenance budget needs met for the rural roads	<input type="checkbox"/>	Percentage	23%	Target	26%	30%	33%	36%	40%	Every year	Budget reports	LGED	
				Actual	25%								Year 1 value comprise of values of fiscal year 2012-13 and 2013-

\* Indicator data will be disaggregated by gender.

Indicator Name	Core	Unit of Measure	Baseline	Cumulative Target and Actual Values						Frequency	Data Source/ Methodology	Responsibility for Data Collection	Remarks
					YR1	YR2	YR3	YR4	End Target				
													14. Need in 2012-13 and 2013-14 was 4406 crore and 4821.5 crore respectively. Allocation in 2012-13 and 2013-14 was 1028 crore and 1290.9 crore respectively.

#### Intermediate Results Indicators

#### Accessibility Improvement Component

Upgrading of 750 km of UZR and improvement of 500 km of URs	<input type="checkbox"/>	Km-Cumulative	0	Target	0		345 km (UZR); 323 km (UR)	598 km (UZR); 500 km (UR)	750 km (UZR); 500 km (UR)	Annually	Project Progress reports	LGED	
				Actual	0								
Rehabilitation and periodic maintenance of 3550 km roads and 450 km of Performance Based Maintenance Contract (PBMC) roads	<input type="checkbox"/>	Km-Cumulative	0	Target	0	777 km (RPM)	2048 km (RPM); 167 km (PBMC)	3048km (RPM); 325 km (PBMC)	3,550 km and 450 km of PBMC	Annually	Project Progress reports	LGED	
				Actual	93.80								
Construction of ghats	<input type="checkbox"/>	Number-Cumulative	0	Target	0	-	8	18	20	Mid-term and end of the project	Project Progress reports	LGED	
				Actual	0.00								
Rehabilitation of inland waterways (pilot)	<input type="checkbox"/>	Percentage of dredging contract completed	0	Target	0		50%		100%	Mid-term and at the end of the project	Project Progress Report	LGED	
				Actual	0.00								
Increase in direct employment in road improvement and maintenance works*	<input type="checkbox"/>	Person-years	0	Target	5,500	16,500	22,000	33000	77000	Quarterly	Project Progress reports	LGED	
				Actual	31775								
Number of women trained under PBMC component	<input type="checkbox"/>	Number Cumulative -	0	Target	150	300	450	600	650	Semi-Annually	Project Progress reports	LGED	
				Actual	0								
Improvement and	<input type="checkbox"/>	Number	0	Target	0	-	20	32	50	Quarterly	Project		

\* Indicator data will be disaggregated by gender.

Indicator Name	Core	Unit of Measure	Baseline	Cumulative Target and Actual Values						Frequency	Data Source/ Methodology	Responsibility for Data Collection	Remarks
					YR1	YR2	YR3	YR4	End Target				
development of Growth Center Markets		Cumulative -		Actual	0						Progress reports	LGED	
Roads built incorporating proper safety measures	<input type="checkbox"/>	Length in km of roads built for which designs were audited from road safety perspective	0	Target		1200	2500	3900	5250	Quarterly	Project Progress reports	LGED	
				Actual	0	10							
All 5 shops in WMS per Growth Center Markets made fully functional 3 months after completion of construction	<input type="checkbox"/>	Fully functional WMS	0	Target	0	10	100	175	250	Annual	Project Progress reports		
				Actual	0								

#### Institutional Strengthening, Capacity Building and Governance Enhancement Component

Business Plan developed on the Maintenance Policy	<input type="checkbox"/>	Number	Draft Policy	Target	Approve by the Cabinet and Business Plan Drafted	Business Plan finalized	Business Plan Implemented	BusPlan milestones met	BusPlan milestones met	Annual	Budget reports, IPA reports	LGED	
				Actual	Approved by the cabinet and Business Plan finalized								
Implementation of key MIP (ORA) actions	<input type="checkbox"/>	% of LGED targets resolved	20%	Target		25%	40%	70%	100%	Half-yearly	Project Progress Reports, IPA reports,	LGED	
				Actual	25%								
LGED implementation of Integrated Decision Support System (IDSS)	<input type="checkbox"/>	Implementation milestones met	0	Target		TOR/RFP issued	First phase [system definition]	Next phase [system trialling] underway	IDSS fully operational and utilized	Half-yearly	Project Progress Reports, IPA reports	LGED	

Indicator Name	Core	Unit of Measure	Baseline	Cumulative Target and Actual Values						Frequency	Data Source/ Methodology	Responsibility for Data Collection	Remarks
					YR1	YR2	YR3	YR4	End Target				
							completed	y and Transition of LGED systems into the IDSS					
				Actual									
LGED implementation of comprehensive IT-based maintenance management system	<input type="checkbox"/>	Technical milestones met	Functionally limited non-networked RIS	Target	Capacity building underway	Database / system upgrading finalized	MMS database populated and used	MMS outputs used in Budget processes	MMS fully integrated in IDSS-based processes	Half-yearly	Project Progress Reports, IPA reports	LGED	
				Actual	The technical evaluation of the RFP is now going on								
Increased overall Resource Efficiency of LGED	<input type="checkbox"/>	Operational costs as % of total budget annually	6.0%	Target	6.0%	5.8%	5.5%	5.2%	5%	Annual	Budget reports, IPA reports	LGED	
				Actual	5.25								In 2012-13, the annual Budget and Operating Cost was 57,381.80 and 3,012.54 million BDT. Values for 2013-14 are not yet available.

#### Rural Transport Safety Component

Number of school teachers in project areas who have been trained to deliver road safety classes	<input type="checkbox"/>	Number Cumulative r-	0	Target	40	80	250	400	500	Quarterly	Project Progress Reports	LGED	
				Actual	TORs for community education consultancy/ road								

Indicator Name	Core	Unit of Measure	Baseline	Cumulative Target and Actual Values						Frequency	Data Source/ Methodology	Responsibility for Data Collection	Remarks
					YR1	YR2	YR3	YR4	End Target				
					safety awareness program has been finalized and submitted to the Bank for no-objection.								
Pilot on data collection on community level and data analysis completed in selected districts	<input type="checkbox"/>	Number of districts for which the data was collected	0	Target	0	8	8	8	8	Quarterly	Project Progress Reports	LGED	
				Actual	Accident data collection in 12 roads is going on in 8 districts.								
Road Safety Audit Guidelines are finalized and LGED staff training	<input type="checkbox"/>	Completed deliverable, number of staff trained at LGED	0 (all guidelines developed several years ago require substantive revisions)	Target		Guidelines revised; 18 staff from LGED trained in RSA		15 Trained staff involved in RSA of designs of project roads	15 Trained staff involved in RSA of designs of project roads	Quarterly	Project Progress Reports	LGED	
				Actual	On going								

**Table 16 : Project Cost Estimates (in US\$ million)**


<b>Component</b>	<b>Indicative Costs (In million US\$)</b>	<b>Local (In million US\$)</b>	<b>Foreign (In million US\$)</b>	<b>% of IDA's Share</b>
<b>Component A</b>				
<b>1. Rural Road Improvement</b>				
a) Improvement of Upazila Road	108.75	10.88	97.88	90%
b) Improvement of Union Road	37.03	3.70	33.33	90%
<b>2. Rural Road Maintenance</b>				
a) Rehabilitation & Maintenance	153.09	61.24	91.85	60%
b) PBMC	13.92	5.57	8.35	60%
<b>3. Market Development</b>				
a) Construction of GCM (including Women Market Section)	4.69	0.47	4.22	90%
b) Market Operation and Management	0.52	0.05	0.47	90%
<b>4. Rural Waterways</b>				
a) Pilot Dredging	1.49	0.15	1.34	90%
b) River Transport Infrastructure (RJ)	1.63	0.16	1.47	90%
<b>5. Project Supervision Consultancies</b>				
a) Management Support Consultancy	2.50	0.25	2.25	90%
b) Design and Supervision Consultancies (2)	10.00	1.00	9.00	90%
c) Equipment and Supervision Vehicles/Accessories	4.50	0.45	4.05	90%
<b>Component B: Institutional Strengthening</b>				
a) Goods, Materials and /or IP (Integrated Performance) for Institutional Strengthening	2.95	0.30	2.66	90%
b) Training / Seminar / Workshop fees for Institutional Strengthening	1.20	0.00	1.20	100%
c) Technical Assistance (TA) and/or Consultancy Services for Institutional Strengthening	4.75	0.48	4.28	90%
<b>2. Capacity Building</b>				
a) Human Resource Development (HRD)	2.50	0.00	2.50	100%
b) Social monitoring surveys, integrated performance audit (IPA) consultant, other consultancies	0.50	0.05	0.45	90%
<b>Component C: Road Safety</b>				
a) Technical Assistance and/or Consultancy Services for Road Safety	1.65	0.17	1.49	90%
b) Goods, Materials and/or Logistics for road safety	0.40	0.04	0.36	90%
c) Training, Workshops and Collaborative Research for road safety	1.40	0.00	1.40	100%
<b>Other</b>				
8. Physical Contingency (10%)	32.11	8.22	23.89	
9. Price Contingency (4%)	12.84	3.29	9.56	
<b>Sub-Total</b>	<b>398.43</b>	<b>96.45</b>	<b>301.98</b>	
10. Salary, Allowance & Operating Cost	8.60	8.60	0.00	
11. Land Acquisition and Resettlement	9.72	9.72	0.00	
12. CD VAT	0.35	0.35	0.00	
<b>Sub-Total</b>	<b>18.67</b>	<b>18.67</b>	<b>0.00</b>	
<b>Grand Total</b>	<b>417.10</b>	<b>115.12</b>	<b>301.98</b>	

**Figure 2 : Project Location Map**




33(i)

**Figure 3 : Project Organizational Chart**





**Figure 4 : Project Management Organogram**



## Figure 5 : Government Circular of Project Steering Committee

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
স্থানীয় সরকার, পল্লী উন্নয়ন ও সমবায় মন্ত্রণালয়  
স্থানীয় সরকার বিভাগ  
উন্নয়ন শাখা-২

স্মারক নং-৪৬.০৬৮.০০৪.০০.০০.০৪৭.২০১৩-৪০৬

তারিখ: ০৯-০৫-২০১৩ খ্রিঃ

**পরিপত্র**

স্থানীয় সরকার প্রকৌশল অধিদপ্তর কর্তৃক বাস্তবায়নধীন সেকেন্ড রুরাল ট্রান্সপোর্ট ইমপ্রুভমেন্ট প্রজেক্ট (RTIP-II)  
-এর জন্য নিম্নরূপভাবে Project Steering Committee (PSC) গঠন করা হলো:

০১.	সচিব, স্থানীয় সরকার বিভাগ	সভাপতি
০২.	মহাপরিচালক (মইই), স্থানীয় সরকার বিভাগ	সদস্য
০৩.	কৃষি, পানি সম্পদ ও পল্লী প্রতিষ্ঠান উইং, পরিকল্পনা কমিশন এর প্রতিনিধি	সদস্য
০৪.	পরিকল্পনা মন্ত্রণালয়ের বাস্তবায়ন পরিবীক্ষণ ও মূল্যায়ন বিভাগের প্রতিনিধি	সদস্য
০৫.	অর্থ বিভাগের প্রতিনিধি	সদস্য
০৬.	অর্থনৈতিক সম্পর্ক বিভাগের প্রতিনিধি	সদস্য
০৭.	ভূমি মন্ত্রণালয়ের প্রতিনিধি	সদস্য
০৮.	অতিরিক্ত সচিব (উন্নয়ন), স্থানীয় সরকার বিভাগ	সদস্য
০৯.	যুগ্ম-সচিব (উন্নয়ন), স্থানীয় সরকার বিভাগ	সদস্য
১০.	প্রধান প্রকৌশলী, স্থানীয় সরকার প্রকৌশল অধিদপ্তর	সদস্য
১১.	অতিরিক্ত প্রধান প্রকৌশলী (প্রাণিঃ), এলজিইডি	সদস্য
১২.	উপ-প্রধান (পরিকল্পনা), স্থানীয় সরকার বিভাগ	সদস্য
১৩.	প্রকল্প পরিচালক, সেকেন্ড রুরাল ট্রান্সপোর্ট ইমপ্রুভমেন্ট প্রজেক্ট (RTIP-II)	সদস্য-সচিব

২। কমিটির কর্মপরিধি

১) প্রকল্পের আওতায় বিভিন্ন কার্যক্রম বাস্তবায়নের বিষয়ে নীতিগত দিক নির্দেশনা প্রদান।

২) প্রকল্পের অগ্রগতি পর্যালোচনা ও মনিটরিং।

৩) কমিটি প্রতি বছর কমপক্ষে একটি সভায় মিলিত হবে।

৩। উপর্যুক্ত কমিটি অবিলম্বে কার্যক্রম শুরু করবে।

(জসীম উদ্দীন হায়দার)  
সিনিয়র সহকারী সচিব  
ফোন : ৯৫৭৫৫৬৭

বিতরণ (জ্যেষ্ঠতার ভিত্তিতে নহে) : সদস্য জ্ঞাতার্থে ও কার্যার্থে

১. সিনিয়র সচিব, অর্থনৈতিক সম্পর্ক বিভাগ, শেরে বাংলা নগর, ঢাকা।

২. সচিব, বাস্তবায়ন পরিবীক্ষণ এবং মূল্যায়ন বিভাগ (আইএমইডি), শেরে বাংলা নগর, ঢাকা।

৩. সচিব, ভূমি মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।

৪. সচিব, অর্থ বিভাগ, বাংলাদেশ সচিবালয়, ঢাকা।

৫. মহাপরিচালক (মইই), স্থানীয় সরকার বিভাগ, বাংলাদেশ সচিবালয়, ঢাকা।

৬. অতিরিক্ত সচিব (উন্নয়ন), স্থানীয় সরকার বিভাগ, বাংলাদেশ সচিবালয়, ঢাকা।

৭. প্রধান প্রকৌশলী, এলজিইডি, আগারগাঁও, ঢাকা।

৮. যুগ্ম-সচিব (উন্নয়ন), স্থানীয় সরকার বিভাগ, বাংলাদেশ সচিবালয়, ঢাকা।

৯. যুগ্ম-প্রধান, কৃষি, পানি সম্পদ ও পল্লী প্রতিষ্ঠান উইং, পরিকল্পনা কমিশন, ঢাকা।

১০. অতিরিক্ত প্রধান প্রকৌশলী (প্রাণিঃ), স্থানীয় সরকার প্রকৌশল অধিদপ্তর, আগারগাঁও, ঢাকা।

১১. উপ-প্রধান (পরিকল্পনা), স্থানীয় সরকার বিভাগ, বাংলাদেশ সচিবালয়, ঢাকা।

১২. সচিবের একান্ত সচিব, স্থানীয় সরকার বিভাগ, বাংলাদেশ সচিবালয়, ঢাকা।

১৩. প্রকল্প পরিচালক, উপজেলা সড়ক উন্নয়ন প্রকল্প, এলজিইডি, আগারগাঁও, ঢাকা।

একজন উপযুক্ত প্রতিনিধি মনোনয়ন করে  
এ বিভাগকে অবহিত করার জন্য অনুরোধ  
করা হলো।

Steering Committee

**Table 17 : Name & Contact details of PMU officials**

<b>Name</b>	<b>Title</b>	<b>Contact details</b>
Mr. Md. Mostafa Kamal	Project Director	mostafalged@gmail.com pdrtip2.lged@yahoo.com Cell: 01711-187639 Tel: 9120218 (Off.)
Mr. Md. Golam Yazdani	Deputy Project Director	mdgolamyazdani@yahoo.com Cell: 01711-181991
Mr. Md. Golam Mawla	Deputy Project Director Comilla Region	tutul87064@yahoo.com Cell: 01711-359462
Mr. Md. Abdul Barek Howlader	Deputy Project Director Mymensingh Region	bareklged@yahoo.com Cell: 01715-059920
Mr. Swapan Kanti Paul	Executive Engineer	
Mir Tanweer Husain	Sr. Assistant Engineer	tanweer.husain@gmail.com Cell: 01714-130333
Mr. Md. Humayoun Kabir	Sr. Assistant Engineer	kabir_9320@yahoo.com Cell: 01711-283025
Dewan Abdus Sabur	Sr. Assistant Engineer (RS)	dasabur@yahoo.com Cell: 01912-096955
Mr. Md. Kabirul Islam	Sr. Sociologist	taslima.kabir.mahin@gmail.com Cell: 01712-214143
Mr. Md. Rafiqul Islam	Assistant Engineer	irafiqul1205@yahoo.com Cell: 01711-968647
Abinass Hossneara	Assistant Engineer	Cell: 01712-163224
Mr. Md. Motahar Hossain	Assistant Engineer (Mech.)	hossainlged@yahoo.com Cell: 01711-123343
Mr. Md. Reazul Islam	Accounts Officer	imdreaz@yahoo.com Cell: 01712-864125
Mr. Md. Solaman Hossain	Computer Programmer	ms_hossain06@yahoo.com Cell: 01716-430147
Mr. Subrata Narayan Saha	Sub-Assistant Engineer	subrata.pab@gmail.com Cell: 01711-000278
Mr. Md. Golam Kabir Khan	Sub-Assistant Engineer	Cell: 01716-669309
Mr. Md. Mahbub-ur-Rahman	Sub-Assistant Engineer	mahbub.lged@yahoo.com Cell: 01713-780748
Mr. Md. Ariful Akhter	Accountant	Cell: 01670-528748
Mr. Md. Rezaul Karim	Office Assistant Cum Computer Operator	liron_reza@yahoo.com
Ms. Nurun Nahar	Office Assistant Cum Computer Operator	Cell: 01714-263595
Mr. Md. Siddiqur Rahman	Office Assistant Cum Computer Operator	Cell: 01195-417623

**Table 18 : Name and Designation of LGED Field Engineers involved with RTIP-II**

Sl. No.	District	Executive Engineer	Sr. Assistant Engineer
1	Dhaka	Md. Nazrul Islam	Md. Firoz Alam Talukder
2	Gazipur	Md. Sharful Anam Khan	Md. Amiruzzaman
3	Narayangonj	Md. Akramul Kabir	Ms. Nurjahan
4	Manikgonj	Md. Golam Kibria	Md. Abul Kamal Azad
5	Munshigonj	Md. Shahnewaz	Md. Anwar Hossain
6	Narsingdi	Md. Salim Mia	Md. Younus Hossain
7	Pabna	Md. Golam Quader	Biswajit Kumar Kundu
8	Sirajgonj	Golam Mostafa	Md. Shariful Islam
9	Tangail	Molla Mizan	Thirthajeet Roy
10	Mymensingh	Rezaul Bari	Md. Ashraf
11	Netrokona	Kamrul Ahsan	Ferdous Ahmed
12	Kishoregonj	G. P. Chowdhury	Md. Azizur Rahman
13	Sherpur	Md. Sharif Hossain	Md. Mustafizur Rahman
14	Jamalpur	Anisul Wahab Khan	Mr. Sadeq
15	Comilla	A. S. M. Mohsin	Md. Abdul Mannan
16	B.Barua	Md. Wahiduzzaman	N. S. M. Zillur Rahman
17	Chandpur	Mohsin Laskar	Mr. Emdadul
18	Sylhet	Gopal Chandra Sarker	Md. Ibrahim
19	Moulvibazar	Nur Nabi	Md. Faruq Ahmed
20	Habigonj	Md. Rabiul Islam	Sheikh Md. Abu Zakir
21	Sunamgonj	Md. Iqbal Ahmed	Abdul Rashid Mia
22	Noakhali	Md. Nazmul Hossain	Md. Rafiul Islam
23	Laxmipur	Md. Forkan Ahmed	Shah Alam Patwary
24	Feni	Md. Abdur Rashid	Md. Mobarak Hossain
25	Chittagong	Md. Tafazzal Hossain	Md. Saniul Haque
26	Cox's Bazar	Md. Alamgir Hossain	Ahmed Shafi

**Table 19 : Name & Contact details of MSC Consultants**

Sl. No.	Name of the Employee's	Designation	Date of Joining	Remarks
	<b>Consultant</b>			
01	Jong Min Hong	Team Leader cum Senior Management Specialist	12/09/13	Unavailalable since 10 March 2014.
02	M.M.Masudul Huque	Deputy Team Leader (DTL) Lead Highway Design Engineer	01/08/13	
03.	Abu Bakr Siddique	Environment Specialist	04/11013	
04.		Procurement Specialist		
05.	TH Basunia	Social Scientist Cum Resettlement Specialist	18/07/13	
06.		Transport Specialist	17/07/13	
07.	Md. Muhibur Rahman	Development Monitoring & Evaluation Specialist	06/10/13	
08.	Dr.Md.Ashraful Islam	Market Management cum Participation Specialist	17/07/13	
09.	Md. Ahmedur Rahman Talukder	Data Analyst	17/07/13	
10.		Legal Expert		
	<b>Support Staff</b>			
11.	Mr.Ashok Sarker	Administrative Manager cum Accountant	17/07/13	
12.	A.S.M. Rafiqul Islam Siddique	Junior Financial Management Specialist	25/07/13	
13.	Mahabubul Hasan	Computer Programmer	17/07/13	
14.	Morshed Denar Alam Manna	Office Engineer	16/09/13	
15.	Faruk Matubbar	CAD Operator Estimator	17/07/13	
16	Md.Shamsul Haque	Estimator	01/10/13	
17	Jakia Sultana	PS to Team leader	15/09/13	
18.	Md. Humayun Kabir	Computer Operator	17/07/13	
19.	Sultana Akhter	Photocopy Operator	17/07/13	
20.	Md. Kamrul Hasan	Office Assistant	17/07/13	
21.	Md. Abdus Salam	Driver	17/07/13	
22.	Md. Saiful Islam	Driver	17/07/13	
23	Md. Abdul Kalam	Driver	17/07/13	

**Table 20 : Name & Contact details of D&SC Consultants (Region 1)**

Sl.	Name	Position	Place of Posting	Date of Joining	Remarks
	<b>Key Professional</b>				
1	Anil M. Perera	Team Leader	Gazipur	03/08/2013	
2	Monir Hossain	Deputy Team Leader	Gazipur		
3	Mir Kallol Iqbal	Maintenance Management Specialist	Gazipur	01/08/2013	
4	Md. Abdul Monayem	Quality Assurance Specialist	Gazipur	01/08/2013	
5	Md. Arman Ali	Procurement & Contract Management Specialist	Gazipur	01/08/2013	
	<b>Additional Staff</b>				
6	Md. Eunus Ali	Market/Hat/Physical Planner	Gazipur	03/11/2013	
7	Dr. Chowdhury Md. Amiruddin Khan	Hydrologist	Gazipur	03/11/2013	
	<b>Others Staff</b>				
8	Md. Mahfuz Hossain Chowdhury	Senior Structural Engineer (SE)	Gazipur	01/09/2013	
9	Mr. Juel Kumar Golder	Junior Environmental Specialist	Gazipur	21/10/2013	
10	Md. Abdul Kader	Junior Inland Water Transport (IWT) Expert.			Will be mobilized as per requirement
11	Md. Saydur Rahman	Social Development/ RAP Implementation Specialist	Gazipur	01/08/2013	
12	Md. Shamim Mia	Field Enumerator	Gazipur	01/08/2013	
13	Md. Shahadat Hossain	Assistant Resident Engineer-1	Gazipur	01/08/2013	
14	Shadhan Chandra Dhar	Assistant Resident Engineer-2	Tangail	01/08/2013	
15	AKM Rafiqul Islam	Assistant Resident Engineer-3	Mymensingh	01/08/2013	
16	Md.Solaiman Mia	Assistant Resident Engineer-4	Pabna	01/08/2013	
17	Md. Shakhawat Hossain	Assistant Resident Engineer-5	Sirajganj	20/11/2013	
18	Aminul Islam	Assistant Resident Engineer-6	Sherpur	18/08/2013	
19	SM Faroque/ Md. Abdur Rahim	Assistant Resident Engineer-7	Netrokona	01/08/2013	
20	Md. Abdul Hannan	Assistant Resident Engineer-8	Narayanganj	01/08/2013	
21	Md. Yousuf Uddin	Assistant Resident Engineer-9	Dhaka	01/08/2013	
22	Md. Mosharraf Hossain	Assistant Resident Engineer-10	Jamalpur	01/08/2013	
23	Md. Sher Ali	Assistant Resident Engineer-11	Manikganj	01/08/2013	
24	Md. Zahirul Islam	Assistant Resident Engineer-12	Kishoreganj	01/08/2013	
25	Md. Abul Hashem	Assistant Resident Engineer-13	Narsingdi	01/08/2013	
26	Md. Ziaul Islam	Hydrographic Surveyor-1			Will be mobilized as per requirement
27	Muhammad Nasir Uddin Bhuiyan	Hydrographic Surveyor-2			Will be mobilized as per requirement
28	Md. Nurul Amin	Hydrographic Surveyor-3			Will be mobilized as per requirement
29	Abu Said Md. Shahriar Parvez	Field Engineer-1	Tangail	01/08/2013	
30	Md. Kabir Ahmed	Field Engineer-2	Kishoreganj	01/08/2013	
31	Md. Al Nomani	Field Engineer-3	Mymensingh	05/08/2013	
32	Sudip Barua	Field Engineer-4	Dhaka	01/08/2013	
33	Md. Zahangir Alam	Field Engineer-5	Sirajganj	01/08/2013	
34	Md. Enamul Hoque Sardar	Field Engineer-6	Pabna	01/08/2013	
35	Bijoy Kumar Das	Field Engineer-7	Narsingdi	01/08/2013	
36	Md. Sadeque Ali	Field Engineer-8	Netrokona	01/08/2013	
37	Md. Sohel Rana	Field Engineer-9	Manikganj	01/08/2013	
38	Sk. Md. Shah Alam	Field Engineer-10	Jamalpur	01/08/2013	
39	Md. Latifur Rahman	Field Engineer-11	Sherpur	01/08/2013	
40	Md. Shariful Islam-1	Field Engineer-12	Narayanganj	01/08/2013	
41	Md. Mojibur Rahman	Field Engineer-13	Gazipur	02/09/2013	

Sl.	Name	Position	Place of Posting	Date of Joining	Remarks
42	Md. Hedayet Ali	Junior Highway Design Engineer-1	Gazipur	01/09/2013	
43	Kazi Mainul Alam	Junior Highway Design Engineer -2	Gazipur	01/09/2013	
44	Kazi Javed Anwar	Junior Highway Design Engineer-3	Gazipur	01/09/2013	
45	Arpan Das	Junior Highway Design Engineer-4	Gazipur	03/11/2013	
46	Abdul Malek Khondaker	Laboratory Technician-1	Khoreganj	01/08/2013	
47	Md. Ashrafuzzaman Sarker	Laboratory Technician-2	Jamalpur	01/08/2013	
48	Rafiq A. Siddique	Laboratory Technician-3	Narayagnaj	01/08/2013	
49	Md. Jakirul Islam	Laboratory Technician-4	Narsinghdi	01/08/2013	
50	Md. Ariful Islam	Laboratory Technician-5	Gazipur	01/08/2013	
51	S.K. Mohit Hossain	Laboratory Technician-6	Dhaka	12/08/2013	
52	Md. Abdul Hai	Laboratory Technician-7	Pabna	01/08/2013	
53	Md. Monowarul Murad	Laboratory Technician-8	Netrokona	01/08/2013	
54	Md. Abdul Latif	Laboratory Technician-9	Tangail	25/08/2013	
55	Md. Rezaul Karim	Laboratory Technician-10	Manikganj	01/08/2013	
56	Md. Anamol Kabir	Laboratory Technician-11	Mymensingh	01/08/2013	
57	Md. Anowar Hossain	Laboratory Technician-12	Sirajganj	01/08/2013	
58	Md. Abdul Aziz	Laboratory Technician-13	Sherpur	01/08/2013	
	<b>Office Support Staff</b>				
59	Md. Keramot Ali	Manager	Gazipur	01/08/2013	
60	Md. Tofazzal Hossain	Accountant	Gazipur	01/08/2013	
61	Md. Robeul Alam	Estimator-1	Gazipur	01/08/2013	
62	Md. Jahangir Alam	Estimator-2	Gazipur	01/08/2013	
63	Md. Monirul Islam	Surveyor-1	Gazipur	07/08/2013	
64	Md. Abul Kashem	Surveyor-2	Gazipur	05-09.2013	
65	Md. Nazir Hossain	CAD Operator-1	Gazipur	21/10/2013	
66	Md. Golam Mustafa	CAD Operator-2	Gazipur	01/08/2013	
67	Md. Golam Hossain	CAD Operator-3	Gazipur	01/08/2013	
68	Md. Noor Amin	CAD Operator-4	Gazipur	07/08/2013	
69	Marcell Baroi	Computer Operator-1	Gazipur	01/08/2013	
70	Md. Abu Naser	Computer Operator-2	Gazipur	01/08/2013	
71	Md. Delowar Hossain	Office Assistant-1	Gazipur	01/08/2013	
72	Md Shamsuddin Mondal	Office Assistant-2	Gazipur	01/08/2013	
73	Md. Azizul Hakim	Office Boy-1	Gazipur	07/08/2013	
74	Ahsan Habib	Office Boy-2	Gazipur	07/08/2013	
75	Md. Sohel Rana	Office Assistant-3	Gazipur	01/09/2013	
76	Md. Fazlul Haque	Driver-1	Gazipur	31/10/2013	
77	Md. Abul Hossain Shikder	Driver-2	Gazipur	31/10/2013	
78	Yamen	Driver-3	Gazipur	01/10/2013	



**Table 21 : Name & Contact details of D&SC Consultants (Region 2)**

Sl.	Name	Position	Place of Posting	Date of Joining	Remarks
1	Michael DEMBINSKI	Team Leader	Comilla	10/11/2013	Unavailalable since 15 December 2013.
2	Md. Altaf Hossain	Lead Highway Design Engineer (HE)/Deputy Team Leader (DTL)	Comilla	25/07/2013	
3	Md. Azharul Islam	Maintenance Management Specialist	Comilla		
4	SM Badrul Alam	Quality Assurance Specialist	Comilla	25/07/2013	
5	AHM Mainul Islam Chowdhury	Procurement & Contract Management Specialist	Comilla	25/07/2013	
6	Md. Jahangir Hossain	Senior Structural Engineer (SE)	Comilla	03/11/2013	
7	Mujahidur Rahman	Junior Environmental Specialist	Comilla	19/08/2013	
8	Md. Shamsul Alam	Junior Inland Water Transport (IWT) Expert	Comilla		
9	Abdul Mannan Mollah	Social Dev / RAP Implementation Specialist	Comilla	22/09/2013	
10	Kh. Abdur Razzak	Field Enumerator for Collection of Project Development Objectives	Comilla	22/09/2013	
11	Md. Shahjahan	Assistant Resident Engineer-1	Comilla	18/08/2013	
12	Matiul Islam Chowdhury	Assistant Resident Engineer-2	Noakhali	01/08/2013	
13	Rajib Kumar Mondol	Assistant Resident Engineer-3	B.Barua	18/08/2013	
14	Md. Aziz Mishir	Assistant Resident Engineer-4	Moulvibazar	24/09/2013	
15	AZM Abdullah	Assistant Resident Engineer-5	Luxipur	18/08/2013	
16	Rabiul Islam	Assistant Resident Engineer-6	Chittagong	18/08/2013	
17	Sohel Ahmed	Assistant Resident Engineer-7	Hobigonj	18/08/2013	
18	Mizanur Rahman	Assistant Resident Engineer-8	Sylhet	01/08/2013	
19	Gius Uddin	Assistant Resident Engineer-9	Feni	18/08/2013	
20	Abdul Matin	Assistant Resident Engineer-10	Chandpur	18/08/2013	
21	Nasir Uddin	Assistant Resident Engineer-11	Sunamgonj	18/08/2013	
22	Ameer Ali	Assistant Resident Engineer-12	Munshigonj	18/08/2013	
23	Mr. Saifuddin	Assistant Resident Engineer-13	Cox's Bazar	18/08/2013	
24	TBN	Hydrographic Surveyor-1	Comilla		Will be mobilized as per requirement
25	TBN	Hydrographic Surveyor-2	Comilla		Will be mobilized as per requirement
26	TBN	Hydrographic Surveyor-3	Comilla		Will be mobilized as per requirement
27	Bidgy Bhusan Sinha	Field Engineer-1	Comilla	20/08/2013	
28	Asafur Rahman	Field Engineer-2	Noakhali	01/09/2013	
29	Md. Niamul Haque	Field Engineer-3	Sunamgonj	01/09/2013	
30	Ripon Acharjya	Field Engineer-4	B.Barua	20/08/2013	
31	Kakon Bikash Tanchangya	Field Engineer-5	Cox's Bazar	08/09/2013	
32	Md. Ashraful Alam	Field Engineer-6	Chittagong	20/08/2013	
33	Amir Hossain	Field Engineer-7	Hobigonj	20/08/2013	
34	Atique Hasan	Field Engineer-8	Munshigonj	20/08/2013	
35	Mamun Hossen	Field Engineer-9	Feni	01/09/2013	
36	Abdus Salam	Field Engineer-10	Moulvibazar	21/08/2013	
37	Md. Sohel Proshan	Field Engineer-11	Laxmipur	01/09/2013	
38	Md. Anisur Rahman	Field Engineer-12	Chandpur	21/08/2013	
39	Md. Abdul Karim	Field Engineer-13	Sylhet	01/09/2013	
40	Md. Harunur Rashid	Jr. Highway Design Engineer-1	Comilla	18/08/2013	
41	Anirban / Md. Asifur Rahman	Jr. Highway Design Engineer-2	Comilla	01/09/2013	



Sl.	Name	Position	Place of Posting	Date of Joining	Remarks
42	Shahriar Bin Kabir	Jr. Highway Design Engineer-3	Comilla	01/09/2013	
43	TBN	Jr. Highway Design Engineer-4	Comilla		Will be mobilized as per requirement
44	SM Humayun Kabir	Laboratory Technicians-1	B.Barua	26/08/2013	
45	AKM Shahidur Rhaman Joarder	Laboratory Technicians-2	Munshigonj	01/09/2013	
46	Md. Shariful Islam	Laboratory Technicians-3	Moulvibazar	01/09/2013	
47	Md. Sofiul Alom Mia	Laboratory Technicians-4	Sunamgonj	01/09/2013	
48	Md. Likhon Mia	Laboratory Technicians-5	Chittagong	01/09/2013	
49	Md. Tozammel Hossain	Laboratory Technicians-6	Cox's Bazar	01/09/2013	
50	Md. Emran Hossen	Laboratory Technicians-7	Noakhali	01/09/2013	
51	Md. Uzzal Hosen	Laboratory Technicians-8	Chandpur	01/09/2013	
52	Md. Sajol Howlader	Laboratory Technicians-9	Feni	01/09/2013	
53	Md. Tajul Islam Bali	Laboratory Technicians-10	Hobigonj	01/09/2013	
54	Emdadul Hoq	Laboratory Technicians-11	Laxmipur	01/09/2013	
55	Mohammed Tuhin Miah	Laboratory Technicians-12	Comilla	01/09/2013	
56	Lutfar Rahman	Laboratory Technicians-13	Sylhet	01/09/2013	
57	Md. Abdul Khaleque	Office Engineer / Junior Engineer	Comilla	01/09/2013	
58	Md. Abdus Subhan	Estimator-1	Comilla	18/08/2013	
59	Mostafizur Rahman	Estimator -2	Comilla	08/09/2013	
60	Mohammed Abdur Razzak	Surveyor-1	Comilla	01/09/2013	
61	Md. Ziaul Islam	Surveyor-2	Comilla	01/09/2013	
62	Md. Mostafizur Rahman	CAD Operator/Draftsman-1	Comilla		Will be mobilized as per requirement
63	Fazlul Haque	CAD Operator/Draftsman-2	Comilla	01/09/2013	
64	Nazir Hossain	CAD Operator/Draftsman-3	Comilla	01/09/2013	
65	Md. Shamim Ahammed Mollah	CAD Operator/Draftsman-4	Comilla	01/09/2013	
66	Mansur Ahmad	Administrative Manager cum Accountant	Comilla	01/08/2013	
67	Md. Mijanur Rahman	Data Administrator/Systems Analysts	Comilla	08/09/2013	
68	Mohammad Rashel	Computer Operator	Comilla	01/08/2013	
69	Rubel Mia	Office Assistant/Peon/ Photocopier-1	Comilla	01/08/2013	
70	Nasmul Hassan (Sharif)	Office Assistant/ Peon/Photocopier-2	Comilla	25/07/2013	
71	SM Zakir Hossain	Driver-1	Comilla	01/08/2013	
72	K M Jahidul Islam	Driver-2	Comilla	23/10/2013	
73	Arifur Rahman	Driver-3	Comilla	23/10/2013	
74	Ibrahim Khalil	Cleaner	Comilla	25/08/2013	

# **Procurement Plan**

**Table 22 : Procurement Plan**

Procurement Plan for Works Contract																
Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
01.	<b>BRA/UZR-1</b>		Tinlacpir R&H to Shimrail GC via Chargas Bazar & Bhallabpur road	Km	4.19	48.60	0.61	NCB	PPA/PP R	No	15/05/14	14/07/14	15/01/16			
02.	<b>BRA/UZR-2</b>		Morichakandi GC - Doshani R&H Road via Kanainagar, Charmorichakandi, Santipur, Ichapur & Shibpur road	Km	6.50	75.40	0.94	NCB	PPA/PP R	No	31/05/14	30/07/14	31/01/16			
03.	<b>CTG/UZR-3</b>		Kalurghat-Sarandeep-Banderjari-Sharafvatta road (Rangunia Part) (From RHD #96)	Km	5.31	61.60	0.77	NCB	PPA/PP R	No	31/05/14	30/07/14	31/01/16			
04.	<b>CTG/UZR-4</b>		Uzirpur road	Km	5.99	69.48	0.87	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
05.	<b>CTG/UZR-5</b>		Chunati pantissa via narinna chandah patial para road	Km	8.33	96.63	1.21	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
06.	<b>COM/UZR-6</b>		Upazila H/Q (Nabagram)- Munshirhat-Kashinagar UP-Suagonj(Isshor Mazumder) road	Km	4.95	57.42	0.72	NCB	PPA/PP R	No	15/05/14	14/07/14	15/01/16			
07.	<b>COM/UZR-7</b>		Baradushia R&H-Dulalpur Bazar GC road	Km	5.54	64.26	0.80	NCB	PPA/PP R	No	15/07/14	13/09/14	16/03/16			
08.	<b>DHA/UZR-8</b>		Dhantara GC to	Km	7.60	88.16	1.10	NCB	PPA/PP	No	15/10/14	14/12/14	16/06/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Pakutia GC (Nagarpur, Tangail) road						R							
09.	DHA/UZR-9		Komorgonj G.C - Paragram G.C via Koilail U.P road	Km	3.20	37.12	0.46	NCB	PPA/PP R	No	14/09/14	13/11/14	16/05/16			
10.	GAZ/UZR-10		Goshinga-Rajabari road	Km	5.00	58.00	0.73	NCB	PPA/PP R	No	14/06/14	13/08/14	14/02/16			
11.	GAZ/UZR-11		Boardghar (R&H)-Chandabaha G.C. road	Km	10.80	125.28	1.57	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
12.	HAB/UZR-12		Hobigonj-Baniachong R&H Road (Chilapanja)-Azmirogonj GC Road via Shibpasha	Km	6.15	71.34	0.89	NCB	PPA/PP R	No	15/05/14	14/07/14	15/01/16			
13.	JAM/UZR-13		Islampur-Jhagrarchar GC road	Km	11.85	137.46	1.72	NCB	PPA/PP R	No	14/06/14	13/08/14	14/02/16			
14.	JAM/UZR-14		Nandina G.C-Dhanbari G. C road [Jamalpur part].	Km	4.05	46.98	0.59	NCB	PPA/PP R	No	14/09/14	13/11/14	16/05/16			
15.	JAM/UZR-15		Islampur-Benuarchar GC road	Km	13.00	150.80	1.89	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
16.	KIS/UZR-16		a) Tarail-Karimgonj road	Km	4.26	92.05	1.15	NCB	PPA/PP R	No	15/07/14	13/09/14	16/03/16			
			b) Karimganj-Tarail GC road	Km	3.68											
17.	LAX/UZR-17		Torabganj GC - Shantirhat - Hajiganj Bazar - Banderhat - Chowdhuryhat - Ramgati Bazar road	Km	12.67	146.97	1.84	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
18.	MAN/UZR-		a) Jhitka G.C-	Km	6.33	106.72	1.33	NCB	PPA/PP	No	15/07/14	13/09/14	16/03/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
	18		Kanchanpur, Balla (Arua) G.C. road						R							
			b) Ghior-Tepra Via Baratia Bazar road	Km	2.87											
19.	MUN/UZR-19		a) Sreenagar GC-Satvita Hat GC (Dohar) via Gadighat bazar, Chatrabough Bazar road (Sreenagar Portion)	Km	4.05	74.12	0.93	NCB	PPA/PP R	No	10/06/14	09/08/14	10/02/16			
			b) Bausia NH road-Kali Bazar hat (Engr. Staff College road)	Km	2.34											
20.	MYM/UZR-20		Hatkali Bazar to Patira Bazar R&H via Keshoregonj GC road	Km	12.97	150.45	1.88	NCB	PPA/PP R	No	15/05/14	14/07/14	15/01/16			
21.	MYM/UZR-21		Kandipara-Goyeshpur road	Km	12.13	140.71	1.76	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
22.	NARA/UZR-22		Damra GC-Chanpara-Baraid via Kamshair road	Km	6.10	70.76	0.88	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
23.	NET/UZR-23		Netrokona-Mym.R&H (Challisha)-Simulkandi GC road	Km	6.90	80.04	1.00	NCB	PPA/PP R	No	15/07/14	13/09/14	16/03/16			
24.	NET/UZR-24		Kalmakanda GC-Pachgaon GC road	Km	9.95	115.42	1.44	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
25.	NOA/UZR-25		a) Karamullah-Underchar-Fazumiarhat - lauranch Khasher hat road	Km	5.55	106.14	1.33	NCB	PPA/PP R	No	15/07/14	13/09/14	16/03/16			
			b) RHD (Uttar Wapda	Km	3.60											

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Bazar)-Karamullah road													
26.	PAB/UZR-26		a) Mirjapur GCM-Chhaikola GCM via Bardanager, Langolmora & Chamabin road	Km	10.00	139.20	1.74	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
			b) Chatmohar R & H at Janata Bank to Mirjapur GCM Via Noomagar road	Km	2.00											
27.	SHE/UZR-27		a) Chandrakona G.C-Nurundi G.C road	Km	2.20	56.84	0.71	NCB	PPA/PPR	No	10/06/14	09/08/14	10/02/16			
			b) Gobindagonj GC-Paglarmore road	Km	2.70											
28.	SHE/UZR-28		Jhenaigati GC - Nuton Bazar Border road via Bakakura bazar road	Km	8.65	100.34	1.25	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
29.	SIR/UZR-29		Sonamukhi GC-Upazila HQ Via Alampur Chowrasta road	Km	5.80	67.28	0.84	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
30.	SIR/UZR-30		a) Goyhatta GC-Kuchiamara R&H road	Km	3.90	83.52	1.04	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
			b) Nimgachi GC-Sheerpur via Shaliagari-Bhabanipur (Raigong part) road	Km	3.30											
31.	SUN/UZR-31		Chattak-Doara via Ambari road	Km	4.35	50.46	0.63	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
32.	SUN/UZR-32		Derai-Jagannathpur via Jagdal,Bhurakhali road	Km	10.06	116.70	1.46	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
33.	<b>SYL/UZR-33</b>		Beanibazar-Sarupar Gc - Sylhetypara RHD - Gojukata road	Km	8.48	98.37	1.23	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
34.	<b>SYL/UZR-34</b>		Kasrupur bazar GC- Pailanpur-Balaganj GC road	Km	12.52	145.23	1.82	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
35.	<b>SYL/UZR-35</b>		Haripur GC-Gachbari GC road (Kanaighat part)	Km	7.07	82.01	1.03	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
36.	<b>SYL/UZR-36</b>		RHD Rampasa-Lamachalk-Bairagir bazar GC road	Km	3.00	34.80	0.44	NCB	PPA/PP R	No	14/09/14	13/11/14	16/05/16			
37.	<b>TAN/UZR-37</b>		a) Dhanbari-Nandina road	Km	5.90	103.24	1.29	NCB	PPA/PP R	No	15/07/14	13/09/14	16/03/16			
			b) Kalihati (Dhunail)-Shayahat-Hatia JBA road	Km	3.00											
38.	<b>TAN/UZR-38</b>		Barachowna GC-Bhandeshwar GC via Indrajani GC road	Km	9.96	115.54	1.44	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
39.	<b>TAN/UZR-39</b>		Hatubhanga-Kaliakore-Fulbaria Road via Khatar Hat road	Km	6.50	75.40	0.94	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
40.	<b>TAN/UZR-40</b>		Porabari-Angarkhola-Garo Bazar road	Km	18.60	215.76	2.70	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
41.	<b>PAB/UZR-41</b>		Faridpur UZ H/Q-Bhangura UZ H/Q road (Via B.L. Bari Up. Office)	Km	7.58	87.93	1.10	NCB	PPA/PP R	No	15/10/14	14/12/14	16/06/16			
42.	<b>JAM/UZR-42</b>		Ambaria R&H to Pachabohola GC via Ruknai bazar road	Km	6.07	70.41	0.88	NCB	PPA/PP R	No	15/07/14	13/09/14	16/03/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
43.	BRA/UZR-43		Bancharampur H/Q-Morichakandi GC via Dariadaulat UP & Kadamtali road	Km	7.54	87.46	1.09	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
44.	BRA/UZR-44		Nabinagar-B.Barua Rd-Border of Sadekpur U.P	Km	6.36	73.78	0.92	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
45.	CHA/UZR-45		Belchow-Ramchandrapur-Sameshpur-Nadighat road.	Km	8.00	92.80	1.16	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
46.	BRA/UZR-47		Mogra Bazar (GC)-Satpara R&H Road via Kornel Bazar,Dhatuapohela	Km	7.02	81.44	1.02	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
47.	BRA/UZR-48		Nasirnagar R&H-Bholakot Bazar-Chatalpar GC-Aurail Road (Nasirnagar Part)	Km	8.89	103.12	1.29	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
48.	BRA/UZR-49		Nasirnagar R&H-Bholakot Bazar-Chatalpar GC-Aurail Road (Nasirnagar Part)	Km	9.00	104.40	1.31	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
49.	BRA/UZR-50	UZR-50.1	Panchabati R&H road-Akhaura Bara bazar road. (Haliday road)	Km	2.96	34.34	0.43	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
50.	BRA/UZR-52	UZR-52.1	Kharera R&H to Shimrail GC via Kheora Bazar Road	Km	3.06	35.50	0.44	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
		UZR-52.2	Sarail-Arail hat road-Rosulpur Azabpur-Notunhati	Km	5.00	58.00	0.73	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			



Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
51.	CHA/UZR-54		Thakur bazar (U.H.C) GC-Jadabpur R& H Net work.	Km	5.98	69.37	0.87	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
52.	CTG/UZR-55		Hazrat Mohsin Awolia-Gahira-Fakirhat-Dhalghat	Km	4.27	49.53	0.62	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
53.	CTG/UZR-56	UZR-56.1	Heako G.C. to Sikdarkhil Road	Km	3.50	40.60	0.51	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
		UZR-56.2	Mohammed Takirhat G.C.to Katirhat Road via Samitirhat Bazar (Fatickchari portion)	Km	2.25	26.10	0.33	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
54.	CTG/UZR-57		Borer Hat-Sitakunda Mirer Hat G.C. Road	Km	2.84	32.94	0.41	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
55.	COM/UZR-58	UZR-58.1	Comilla- Mazigacha Palpara-B. Para-Mirpur Rd	Km	7.00	81.20	1.02	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
		UZR-58.2	Comilla- Mazigacha Palpara-B. Para-Mirpur Rd	Km	7.75	89.90	1.12	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
56.	COM/UZR-59		Rajeshpur-Kamalpur-Nalkuri-Matiara-Srimantapur-Chandpur road	Km	6.49	75.28	0.94	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
57.	COM/UZR-60	UZR-60.1	Baichapukuria-Adda Bazar-Kachua Road	Km	2.96	34.34	0.43	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
		UZR-60.2	Dhaka-Chittagong highway- Comilla University	Km	3.00	34.80	0.44	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
58.	COM/UZR-61	UZR-61.1	Debidwar G.C to Dulalpur G.C via.Abdullapur (Debidwar Portion)	Km	6.00	69.60	0.87	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
		<b>UZR-61.2</b>	Debidwar G.C to Dulalpur G.C via.Abdullapur (Debidwar Portion)	Km	5.55	64.38	0.80	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
59.	<b>COM/UZR-62</b>	<b>UZR-62.1</b>	Monohorgonj GC - Laksmampur-Bipulasar R&H Rd.	Km	7.70	89.32	1.12	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
		<b>UZR-62.2</b>	Gouripur - Jiarkandi - Bakhrabad (Muradnagar)Road.(From RHD#189)	Km	6.90	80.04	1.00	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
60.	<b>DHA/UZR-63</b>		Paragram GC to Kolatia GC rd via Dhalikandi F.Ghat(N.Por).	Km	4.36	50.58	0.63	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
61.	<b>FEN/UZR-64</b>		Fazilpur-Bhorerbazar-Nababpur Road (From RHD #248)	Km	3.73	43.27	0.54	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
62.	<b>HAB/UZR-65</b>	<b>UZR-65.1</b>	Assampara Bazar-Amorote Bazar via Manik vander & saddam bazar	Km	5.00	58.00	0.73	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
		<b>UZR-65.2</b>	Assampara Bazar-Amorote Bazar via Manik vander & saddam bazar	Km	5.13	59.51	0.74	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
63.	<b>HAB/UZR-66</b>	<b>UZR-66.1</b>	Pakuria Battala-Asampara bazar Via Rema Tea garden.	Km	5.00	58.00	0.73	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
		<b>UZR-66.2</b>	Pakuria Battala-Asampara bazar Via Rema Tea garden.	Km	4.23	49.07	0.61	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
64.	<b>JAM/UZR-</b>		Bagharchar-	Km	4.78	55.47	0.69	NCB	PPA/PP	No	01/08/14	30/09/14	02/04/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
	68		Sanandabari Hat via Goalkanda Rd.						R							
65.	KIS/UZR-69	UZR-69.1	Guzadia bazar-Tarail R&H Road via Rajjani	Km	2.64	30.62	0.38	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
		UZR-69.2	Nilgonj GC to Kishorejong Mymensingh Road	Km	3.58	41.53	0.52	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
66.	MOU/UZR-70		Shindurkhan-khejuricherra bazar Road	Km	4.50	52.20	0.65	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
67.	MOU/UZR-71		Talimpur RHD-Azimganj GC via Talimpur Up Office	Km	4.75	55.10	0.69	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
68.	MYM/UZR-72	UZR-72.1	Taldighi R&H-Munshir hat GC Rd.	Km	6.00	69.60	0.87	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
		UZR-72.2	Taldighi R&H-Munshir hat GC Rd.	Km	5.58	64.73	0.81	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
69.	MYM/UZR-73		Chechua-Khamarer Bazar Road Via Mogaltola & Syedpara Bazar Road.	Km	8.81	102.20	1.28	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
70.	NARA/UZR-74		Araihazar-Elomdi-Jangalia Bazar-Uchitpura.	Km	8.49	98.48	1.23	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
71.	NAR/UZR-75		Gopinathpur-Hasnabad upto Thana Border Rd.	Km	2.00	23.20	0.29	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
72.	NET/UZR-76		Teosree GC-Taral GC (Dhankunia Ferry Ghat) road via Akarsree & Singher Bazar	Km	9.48	109.97	1.37	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
73.	SHE/UZR-78		Narayankhola GC-	Km	3.25	37.70	0.47	NCB	PPA/PP	No	01/08/14	30/09/14	02/04/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Austadhar GC Road.						R							
74.	<b>SIR/UZR-79</b>		Katagari hat G.C.-Ranir hat (Tarash Part)	Km	3.92	45.47	0.57	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
75.	<b>SIR/UZR-80</b>		Alokdiar (Jamtoil)-Shomeshpur (Belkuchi Upazila) GC Road	Km	3.70	42.92	0.54	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
76.	<b>SIR/UZR-81</b>		Shimla NHW-Katagari GC	Km	2.25	26.10	0.33	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
77.	<b>SIR/UZR-82</b>		Talgachi GC-Krishokgong GC via Nolshondha hat.	Km	3.60	41.76	0.52	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
78.	<b>SUN/UZR-83</b>		Kalipur to Pagla-Jagannathpur RHD via Haiderpur	Km	6.30	73.08	0.91	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
79.	<b>SUN/UZR-84</b>		Dharmpassa-Joysree Road.	Km	6.83	79.23	0.99	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
80.	<b>SYL/UZR-85</b>		Khadimnagar RHD-Shaheber bazar GC Road.	Km	6.00	69.60	0.87	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
81.	<b>TAN/UZR-86</b>		Barachowna GC-Bhandeshwar GC via Indrajani GC Road	Km	7.53	87.29	1.09	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
82.	<b>BRA/UZR-87</b>		Nurpur GC-Kalibari R&H (B.Barua) Rd.	Km	7.52	87.23	1.09	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
83.	<b>GAZ/UZR-88</b>	<b>UZR-88.1</b>	Latifpur Bridge (R&H)-Vowel Mirzapur G.C. via Boraibari	Km	6.00	69.60	0.87	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
		<b>UZR-88.2</b>	Latifpur Bridge (R&H)-Vowel Mirzapur G.C. via Boraibari	Km	6.90	80.04	1.00	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
84.	<b>CHA/UZR-89</b>		Haimchar Upazila H/Q-Madina market	Km	3.50	40.60	0.51	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			Dropped as the road

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			R&H via Ananda bazar Road.													has already been improved by Comilla project
85.	COM/UZR-90		Abidpur GC-Debpur bazar (Gakkhur) RHW Road.	Km	2.44	28.30	0.35	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
86.	COM/UZR-91	UZR-91.1	Debidwar-Pirgonj GC via Rosulpur UP Road.	Km	6.00	69.60	0.87	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
		UZR-91.2	Debidwar-Pirgonj GC via Rosulpur UP Road.	Km	5.49	63.68	0.80	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
87.	COM/UZR-92	UZR-92.1	Chandla GC to Sonarampur Road via Madabpur, Jangar, Dalfa, Hatbalibari	Km	5.50	63.80	0.80	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
		UZR-92.2	Chandla GC to Sonarampur Road via Madabpur, Jangar, Dalfa, Hatbalibari	Km	4.00	46.40	0.58	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
88.	MYM/UZR-93	UZR-93.1	Kalsinduri Gc-Purakandulia Gc Via Bathgashia & Moulove Bazar Rd:[st: Kolsindur Gc]	Km	8.00	92.80	1.16	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
		UZR-93.2	Kalsinduri Gc-Purakandulia Gc Via Bathgashia & Moulove Bazar Rd:[st: Kolsindur Gc]	Km	7.00	81.20	1.02	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
89.	MYM/UZR-94	UZR-94.1	Haluaghat-Nalitabari Rd.	Km	6.46	74.94	0.94	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
		<b>UZR-94.2</b>	Dapunia GC-Myn.Tangail R&H Rd. at khagdohar via Sarkari pukurpar	Km	7.44	86.30	1.08	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
90.	<b>SIR/UZR-95</b>		Shimuldair RHD-Harinathpur GC.	Km	5.41	62.76	0.78	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
91.	<b>SYL/UZR-96</b>		Khadimnagar RHD-Shaheber bazar GC Road.	Km	2.24	25.98	0.32	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
92.	<b>TAN/UZR-97</b>	<b>UZR-97.1</b>	Birtibari R&H (Modhupur Upazila) - Dhanbari GC via Zagirachala Road	Km	8.71	101.04	1.26	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
		<b>UZR-97.2</b>	Nagarpur HQ-Louhati GC Via Khamardhalla Road	Km	3.74	43.38	0.54	NCB	PPA/PP R	No	01/12/14	30/01/15	02/08/16			
93.	<b>BRA/UNR-1</b>		a) Salimabad UP (Asrafbad)-Rupasdi bazar Road via Hogla Kanda road	Km	4.45											Dropped
			b) Ramrail Bazar-Sultanpur UP upto Sultanpur chawmahani road	Km	2.53			NCB	PPA/PP R	No	14/02/14 (12/05/14)	15/04/14	17/10/15			
			c) Badair UP Office (Mandarpur Bazar)-Niamatpur Bazar via Mulogram Bazar road	Km	1.70											
94.	<b>BRA/UNR-2</b>		Dhamondal UP Office-Marakut Bazar road (Fundauk Bazar)	Km	9.40	55.74	0.70	NCB	PPA/PP R	No	17/03/14 (21/04/14)	16/05/14	17/11/15			
95.	<b>BRA/UNR-3</b>		Rampur Bazar-Laxmimura bazar via	Km	8.80	52.18	0.65	NCB	PPA/PP R	No	17/03/14	16/05/14	17/11/15			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		char Islampur UP road													
96.	CHA/UNR-4	a) Latifgonj Bazar-Paschim Subidpur UP (Uttali) Road via Guher Bazar	Km	4.70	79.46	0.99	NCB	PPA/PP R	No	14/02/14 (10/04/14)	15/04/14	17/10/15			
		b) Khila Bazar (Khila Eidgah)-Shahrasti Bazar Road via Gabtoli	Km	3.67											
		c) Matlab-Master Bazar Ghosherhat road	Km	4.53											
97.	CTG/UNR-5	a) Abdus Sattara road	Km	1.01	53.01	0.66	NCB	PPA/PP R	No	14/02/14	15/04/14	17/10/15			
		b) Puichari u.p.to Khudukkhali bazar road (Prem bazar-Chanua Emb.)	Km	3.93											
		c) Rowshan road (Mirza pur, Gumanmordon)	Km	4.00											
98.	COM/UNR-6	a) Bizra-Laksam road	Km	2.67	66.00	0.83	NCB	PPA/PP R	No	14/02/14	15/04/14	17/10/15			
		b) Parapur Bazar[ R&H]-Payelgacha UP office road	Km	5.77											
		c) Adra-Volainbazar-Chatitala-Ghoramaidan-Manikmura road	Km	1.95											
99.	COM/UNR-7	a) Mokam UP Office-Abidpur Bazar road via Mitholma	Km	3.70	86.56 (68.89)	1.08 (0.86)	NCB	PPA/PP R	No	17/03/14 (23/02/14)	16/05/14	17/11/15	M/S. R-TA Enterprise & M/S. Air		

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		b) Purnamiti Bazar R&H Rd-Rajapur UP Office road	Km	2.85									Ahamed Salim [R-TA Enterprise & AAS (JV)]		
		c) Gunabati UP Office(bazar)-Choudhuri bazar(Sukshail) road	Km	4.65											
100.	COM/UNR-8	Dakshin Elliotganj UP Office (Elliotganj G.C.)-Mohamadpur Natunbazar via Kalasona bazar road	Km	7.07	41.51	0.52	NCB	PPA/PP R	No	14/02/14	15/04/14	17/10/15			
101.	COM/UNR-9	Kurbanpur-Kaligonj road	Km	8.75	51.89	0.65	NCB	PPA/PP R	No	17/03/14	16/05/14	17/11/15			
102.	COX/UNR-10	a) Chakmarkul-Montergoda(P.M Khali) road	Km	1.95	68.64	0.86	NCB	PPA/PP R	No	14/02/14	15/04/14	17/10/15			
		b) Eid Gaon G.C-Gomatoli Bazar Via Pokkali U.P road	Km	1.88											
		c) P.M Khali U.P office-Kuruskul U.P office (X-Military Road)	Km	4.20											
103.	COX/UNR-11	a) Kakara-Surajpur Manikpur Yangacha connecting road	Km	4.23	58.00	0.73	NCB	PPA/PP R	No	17/03/14	16/05/14	17/11/15			
		b) Harbung Baraitali road	Km	5.55											



Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procurement Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
104.	<b>DHA/UNR-12</b>	a) Dhamrai Pourasava to Savar Bazar via Mamura road	Km	2.56	69.23	0.87	NCB	PPA/PPR	No	14/02/14	15/04/14	17/10/15			
		b) Dhamrai Pourasava (Bata gate) to Jalsin bazar road	Km	4.50											
		c) Dhaka-Aricha RHD. 20 Mile Army check post-Pathalaia UP (Ghugudia) road	Km	3.56											
		d) Nekrozebag R&H to Dhaka Mawa road at Abdullahpur via Muktirbag & Firm of Raton road	Km	2.78											
105.	<b>FEN/UNR-13</b>	a) Mohamaya UP (Chandgazi Bazar)-Diabibi Road via Bangla Bazar, Mohamaiya Gat Road st. Mohamaiya UP & end of Diabib Bazar	Km	2.04	55.80	0.70	NCB	PPA/PPR	No	14/02/14	15/04/14	17/10/15			
		b) Gabtala-Paithara-Munshirhat road	Km	3.00											
		c) Charcandia UP-Sonagazi Up via Via Bhuyanrhat, Modinabazar, BRRI&Bahadderhat road	Km	4.37											
106.	<b>GAZ/UNR-14</b>	Mediasolay (Chapair UP)-Bangla bazar Via Boraibari Paikpara Via kotbari Chowrasta Bazar road	Km	8.59	58.61	0.73	NCB	PPA/PPR	No	14/02/14 (19/03/14)	15/04/14	17/10/15			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
107.	GAZ/UNR-15		a) Muktarpur UP-Moisher Bazar via Chopair, Dollan Bazar road	Km	3.13	47.97	0.60	NCB	PPA/PP R	No	17/03/14	16/05/14	17/11/15			
			b) Rajendrapur-Prahladpur via Lohagachia road	Km	4.81											
108.	GAZ/UNR-16		Singhasree Union H/Q-Amraid bazar via Sohagpurbazar road	Km	11.20	65.23	0.82	NCB	PPA/PP R	No	17/03/14 (28/04/14)	16/05/14	17/11/15			
109.	GAZ/UNR-17		Sreepur-Kawraid road	Km	10.12	71.38	0.89	NCB	PPA/PP R	No	17/03/14 (06/04/14)	16/05/14	17/11/15			
110.	JAM/UNR-18		Sadurpara UP office-Jobbergonj GC road	Km	3.95	23.42	0.29	NCB	PPA/PP R	No	14/02/14 (30/04/14)	15/04/14	17/10/15			
111.	KIS/UNR-19		Banagram UP H/Q.-Sararchar GC via Magura Bazar road	Km	3.80	22.53	0.28	NCB	PPA/PP R	No	14/02/14 (09/04/14)	15/04/14	17/10/15			
112.	LAX/UNR-20		Goni Ramiz Alam Road.[From 5 No Beri to 2 No & 1 No up] road	Km	2.61	49.75	0.62	NCB	PPA/PP R	No	14/02/14	15/04/14	17/10/15			
113.	LAX/UNR-21		a) Bangla bazar-Charsekander-Sufir hat road	Km	2.54	41.17	0.51	NCB	PPA/PP R	No	17/03/14	16/05/14	17/11/15			
			b) Hazirpara-Dasherhat road	Km	3.84											
114.	MOU/UNR-22		Adampur U.P.office-Alinagarbazar Road via Changaon Jangalia	Km	11.26	66.77	0.83	NCB	PPA/PP R	No	14/02/14 (09/04/14)	15/04/14	17/10/15			
115.	MUN/UNR-		Satullah-Panchgaon	Km	1.44	9.49	0.12	NCB	PPA/PP	No	17/03/14	16/05/14	17/11/15			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	23	Bazar-Boloi-Fazusha road						R		(27/04/14)					
116.	MYM/UNR-24	a) Bhaikandi U.P. to Chargoada bazar Road via Rambhadrapur road	Km	10.38	97.92	1.22	NCB	PPA/PP R	No	14/02/14 (20/04/14)	15/04/14	17/10/15			
		b) Daowgaon U.P Office-Battola Bazar road	Km	3.49											
117.	MYM/UNR-25	a) Dhudnoy bazar-Gamaretola UP (Kolsindur Gc) road	Km	4.79	68.45	0.86	NCB	PPA/PP R	No	17/03/14 (07/04/14)	16/05/14	17/11/15			
		b) Shambugonj old bus stand bazar-Parangonj Bazar via Sirta UP. Office road	Km	5.10											
118.	NAR/UNR-26	a) Shilmandi U.P Office (South Shilmandi)-Shilmandi Natun Bazar road	Km	1.83	39.64 (41.54)	0.50 (0.52)	NCB	PPA/PP R	No	14/02/14 (25/03/14)	15/04/14	17/10/15	M/S. Mominul Hoque		
		b) Mirzapur U.P. Office-Chanderkandi U.P. Office road	Km	3.38											
119.	NET/UNR-27	Nowpara UP office-Amlitala Bazar via Bolishimul UP office road	Km	4.81	34.18	0.43	NCB	PPA/PP R	No	17/03/14 (28/04/14)	16/05/14	17/11/15			
120.	NET/UNR-28	Trimohoni (R&H)-Jamdhala Bazar road via Dhalamolgaon UP office	Km	11.34	65.82	0.82	NCB	PPA/PP R	No	17/03/14	16/05/14	17/11/15			
121.	NOA/UNR-29	a) Chor Amanullah UP Office-Khaserhat-	Km	2.92	21.69	0.27	NCB	PPA/PP R	No	17/03/14 (28/04/14)	16/05/14	17/11/15			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		Banglabazar-Karimbazar road								)					
		b) Talmohammadar hat-Pashkar hat-Char Kasspia Bhumihin Bazar road	Km	0.74											
122.	PAB/UNR-30	a) Mathurapur U.P.- D.B.gram U.P road	Km	2.52	67.20	0.84	NCB	PPA/PP R	No	17/03/14 (08/04/14)	16/05/14	17/11/15			
		b) Maligasa UP Office(Ramchandropur RHD)-Pikalhat Road Via Ataullahpur Hasimpur	Km	6.26											
123.	PAB/UNR-31	Khanmorich UP H/Q-Mirzapur G C M road	Km	11.60	68.79	0.86	NCB	PPA/PP R	No	17/03/14	16/05/14	17/11/15			
124.	SHE/UNR-32	Ranishimul U.P.- Bhatpur Bazar road	Km	6.87	48.89	0.61	NCB	PPA/PP R	No	17/03/14 (30/03/14)	16/05/14	17/11/15			
125.	SIR/UNR-33	a) Tarash U.P. Office-Nadosayedpur hat road	Km	9.60	63.45	0.79	NCB	PPA/PP R	No	17/03/14	16/05/14	17/11/15			
		b) Dhangora UP at Raigonj-Ghurka UP Office road	Km	1.10											
126.	SUN/UNR-34	Sachna hat-Ramnagor bazar via Sachna Bazar UP Office road	Km	2.88	17.39	0.22	NCB	PPA/PP R	No	17/03/14 (24/04/14)	16/05/14	17/11/15			
127.	TAN/UNR-35	Kashil UP Office-Aisara Bazar via Janjania road	Km	3.85	27.63	0.35	NCB	PPA/PP R	No	17/03/14 (28/04/14)	16/05/14	17/11/15			
128.	TAN/UNR-36	Baokhula Bazar-Nallapara hat via	Km	10.34	62.38	0.78	NCB	PPA/PP R	No	17/03/14(05/05/14)	16/05/14	17/11/15			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Dubail UP office, Bathuli hat, Fultara Hat road													
129.	MOU/UNR-37		Kathaltali-Madhabkunda road	Km	7.00	71.09 (76.24)	0.89 (0.95)	NCB	PPA/PP R	No	01/11/13 (11/11/13 )	31/12/13 (16/01/14)	04/07/15 (25/01/15)	Joint Venture of M/S. Ruhul Amin Bhuiyan & M/S. Muhibur Rahman	10%	
130.	NARA/UNR-38		Khaliarchar-Modhorchar road	Km	6.32	37.48	0.47	NCB	PPA/PP R	No	17/03/14	16/05/14	17/11/15			
131.	CHA/UNR-58		RHD to Debpur via Bardia Bazar - Bishnupur UP Road	Km	3.00	17.79	0.22	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
132.	CHA/UNR-59		(a) Rampur Bazar Kalachow road via Maramura-Parapur High School-Tarapalla road (b) Arpur Majar gate Kalachow road via Mohammadpur road	Km	3.00	17.79	0.22	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
133.	CTG/UNR-60		Bhujpur U.P. H.Q. to Mirzerhat Road via Sandip Para.	Km	9.91	58.77	0.73	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
134.	COM/UNR-61		Alkara UP office-Ranir bazar-Rajballovpur bazar Rd.	Km	2.70	16.01	0.20	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
135.	COM/UNR-62		Baradushia bazar[ R&H]-Shashidal UP Office Rd.	Km	1.99	11.80	0.15	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
136.	HAB/UNR-		Chanbangha bazar-	Km	2.50	14.83	0.19	NCB	PPA/PP	No	01/11/14	31/12/14	03/07/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
	63		Shankhola U.P Office via Barkota road.						R							
137.	HAB/UNR-64		Shatiajuri UP Office-Ranigaon UP-Mirashi notun bazar Road.	Km	2.61	15.48	0.19	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
138.	HAB/UNR-65		Montala-Kashim nagar Rail Station-Horashpur road	Km	4.15	24.61	0.31	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
139.	JAM/UNR-66		Char Goalini UP-4 No. Char Bazar Rd.	Km	6.00	35.58	0.44	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
140.	JAM/UNR-67		Char Amkhawa (Sanandabari) UP-kather Bill Bazar via Lonker Char Rd.	Km	7.50	44.48	0.56	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
141.	KIS/UNR-68		Sayedgaon chowwrastra-Hossendi UP-Modhapara Bus Stand RD(Hat)	Km	4.54	26.92	0.34	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
142.	KIS/UNR-69		Aribaria UP H/Q-Rampur bazar via SRD (Zia road) Road	Km	9.42	55.86	0.70	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
143.	KIS/UNR-70		Gajirchar UP. Office-Baliardi UP Office Via Akhra.	Km	5.02	29.77	0.37	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
144.	KIS/UNR-71		Boulai Puran bazar to Jasodal UP via Madunagar Rd	Km	3.69	21.88	0.27	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
145.	LAX/UNR-72		Kazir Char-Mitali-Bazar-Char-Kasia Road	Km	8.85	52.48	0.66	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
146.	MAN/UNR-73		Ghior GC-Ulail bazar Via Terosree road.(Ghior portion)	Km	2.37	14.05	0.18	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procurement Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
147.	MUN/UNR-74		Balurchar UP-to Taltala G.C. via Kumarkhali	Km	6.50	38.55	0.48	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
148.	NARA/UNR-76		Aukhabo RHD-Upazila HQ via Majhipara Mirkutire Saw Road	Km	3.60	21.35	0.27	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
149.	NAR/UNR-77		Mahamudabad R&H-Dulatkandi-Algi Bazar	Km	6.46	38.31	0.48	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
150.	NOA/UNR-78		Shahajir hat-Char Algi bazar Road.	Km	3.53	20.93	0.26	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
151.	PAB/UNR-79		Khanmorich UP H/Q-Mirzapur G C M road.	Km	6.00	35.58	0.44	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
152.	SHE/UNR-80		Marichpuran UP office-Madrasha Bazar-Mirzabazar road	Km	8.00	47.44	0.59	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
153.	SIR/UNR-81		Purnimaganti UP-Rajman Hat via Koyra hat road	Km	11.29	66.95	0.84	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
154.	SIR/UNR-82		Goija Bari ghat (Agboira Bazar)-Ratankandi UP via Chailgasia road	Km	2.50	14.83	0.19	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
155.	SYL/UNR-83		Jalalabad UP-Kalirgaon bazar Road.	Km	3.30	19.57	0.24	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
156.	SYL/UNR-84		Mayakhali Bazar-R&H(Barohal UP Office) Via Hatubill Madrasha Road.	Km	4.50	26.69	0.33	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
157.	TAN/UNR-85		Gobindashi UP-Nikrail Bazar Road	Km	6.72	39.85	0.50	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
158.	TAN/UNR-86		Kadamtoli (Digar UP)-Teghory-Maiderchala	Km	4.62	27.40	0.34	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Bazar Road													
159.	TAN/UNR-87		Bhaighat-Mirzabari bazar Rd	Km	4.85	28.76	0.36	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
160.	TAN/UNR-88		Tangail-Dainnya UP office/ Binnafoir Bazar Road	Km	2.55	15.12	0.19	NCB	PPA/PP R	No	01/11/14	31/12/14	03/07/16			
161.	PAB/RPM-1		Nalkhola GC - Badherhat on RHD road	Km	2.50	3.66 (3.65)	0.05 (0.05)	NCB	PPA/PP R	No	10/12/12 (10/12/12)	04/03/13 (04/03/13)	07/09/13 (07/09/13)	M/S. Rudhra Construction	100%	
162.	PAB/RPM-2	RPM-2.1	Mulgram U.P.- Failzana U.P. road	Km	6.11	12.81 (12.74)	0.16 (0.16)	NCB	PPA/PP R	No	27/12/12 (27/12/12)	01/04/13 (01/04/13)	07/04/14 (07/04/14)	M/S. Shafique Traders	100%	
		RPM-2.2	Mulgram U.P.- Failzana U.P. road	Km	6.15	12.13 (11.28)	0.15 (0.14)	NCB	PPA/PP R	No	27/12/12 (27/12/12)	06/03/13 (06/03/13)	12/03/14 (12/03/14)	M/S. Masuma Begum	95%	
163.	PAB/RPM-3	RPM-3.1	Sahapur UP- Charkurulia hat(End of Al-Haj more) road	Km	4.72	12.07 (12.03)	0.15 (0.15)	NCB	PPA/PP R	No	27/12/12 (27/12/12)	06/03/13 (06/03/13)	12/03/14 (12/03/14)	Md. Zinnat Ali Zinna	100%	
		RPM-3.2	Dhopaghata RHD-Dogachi GCM (Golam Murtoza) Road	Km	5.33	7.68 (7.26)	0.10 (0.09)	NCB	PPA/PP R	No	27/12/12 (27/12/12)	06/03/13 (06/03/13)	12/03/14 (12/03/14)	M/S. Masuma Begum	100%	
		RPM-3.3	Santhia Upazila H/Q - Demra GC (Dohore jani more)	Km	11.20	17.90 (17.90)	0.22 (0.22)	NCB	PPA/PP R	No	27/12/12 (27/12/12)	06/03/13 (06/03/13)	12/03/14 (12/03/14)	Md. Zinnat Ali Zinna	100%	
164.	SIR/RPM-4	RPM-4.1	Simanta bazar RHD-Sonamukhi GC	Km	4.20	8.89 (8.86)	0.11 (0.11)	NCB	PPA/PP R	No	19/12/12 (19/12/12)	25/02/13 (25/02/13)	28/02/14 (28/02/14)	M/S. Mirja Construction	100%	
		RPM-4.2	Simanta bazar RHD-Sonamukhi GC	Km	4.35	8.30 (8.27)	0.10 (0.10)	NCB	PPA/PP R	No	19/12/12 (19/12/12)	05/03/13 (05/03/13)	09/03/14 (09/03/14)	M/S. Sagor Construction	100%	
165.	SIR/RPM-5		Dubil UP to Amsara Hat Via Maltnagar	Km	7.29	17.53 (19.34)	0.22 (0.24)	NCB	PPA/PP R	No	19/12/12 (19/12/12)	31/03/13 (31/03/13)	04/04/14 (04/04/14)	Md. Hasen Ali & Md. Kabir	55%	



Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
														Hossain (JV)		
166.	SIR/RPM-6	RPM-6.1	Tarash-Katagari hat GCC Rd	Km	6.00	12.60 (10.27)	0.16 (0.13)	NCB	PPA/PP R	No	19/12/12 (19/12/12)	27/02/13 (27/02/13)	28/02/14 (28/02/14)	S. M. Liakat Ali	95%	
		RPM-6.2	Tarash-Katagari hat GCC Rd	Km	5.54	9.09 (7.55)	0.11 (0.09)	NCB	PPA/PP R	No	19/12/12 (19/12/12)	27/02/13 (27/02/13)	28/02/14 (28/02/14)	S. M. Liakat Ali	98%	
167.	GAZ/RPM-7	RPM-7.1	Kaliganj-Kapasias Rd	Km	0.00	0.00										Dropped
		RPM-7.2	Kaliganj-Kapasias Rd	Km	9.50	19.45 (20.08)	0.24 (0.25)	NCB	PPA/PP R	No	24/04/13 (24/04/13)	06/12/13 (06/12/13)	06/01/14 (06/01/14)	M/S. Amzad Traders	98%	e-GP
168.	GAZ/RPM-8		Hotapara-Perajali Hatkhola bazar Road	Km	6.70	22.89 (26.16)	0.29 (0.33)	NCB	PPA/PP R	No	24/04/13 (24/04/13)	06/12/13 (06/12/13)	06/01/14 (06/01/14)	M/S. Dhiman Construction	95%	e-GP
169.	GAZ/RPM-9	RPM-9.1	Kapasias GC-Monohordi Rd	Km	7.10	21.85 (20.68)	0.27 (0.26)	NCB	PPA/PP R	No	30/04/13 (30/04/13)	06/12/13 (06/12/13)	06/01/14 (06/01/14)	M/S. Dhiman Construction	97%	e-GP
		RPM-9.2	Kapasias GC-Monohordi Rd	Km	6.90	24.31 (22.89)	0.30 (0.29)	NCB	PPA/PP R	No	30/04/13 (30/04/13)	06/12/13 (06/12/13)	06/01/14 (06/01/14)	M/S. Dhiman Construction	96%	e-GP
170.	GAZ/RPM-10	RPM-10.1	Mowchak - Fulbaria Rd	Km	0.00	0.00	0.00									Dropped
		RPM-10.2	Mowchak - Fulbaria Rd	Km	0.00	0.00	0.00									Dropped
171.	JAM/RPM-11	RPM-11.1	Dewanganj-Sanandabari via Taratia Rd	Km	10.90	17.23 (18.63)	0.22 (0.23)	NCB	PPA/PP R	No	17/04/13 (17/04/13)	14/05/13 (14/05/13)	19/05/14 (07/11/13)	M/S. Durga Enterprise	100%	e-GP
		RPM-11.2	Dewanganj-Sanandabari via Taratia Rd	Km	10.70	8.80 (9.61)	0.11 (0.12)	NCB	PPA/PP R	No	17/04/13 (17/04/13)	14/05/13 (14/05/13)	19/05/14 (07/10/13)	M/S. Durga Enterprise	100%	e-GP
172.	JAM/RPM-12	RPM-12.1	Patharshi UP-Molomgonj Bazar Rd	Km	4.50	7.49 (6.10)	0.09 (0.08)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	04/04/13 (04/04/13)	09/04/14 (23/01/14)	M/S. S. R. S. Construction	100%	

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
		<b>RPM-12.2</b>	Melandah GC to Gobindagonj R& H Road	Km	4.27	6.74 (5.19)	0.08 (0.06)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	25/03/13 (25/03/13)	31/03/14 (31/03/14)	M/S. Dhrubo Trade Agency	96%	
		<b>RPM-12.3</b>	Raygonj bazar-Adervita U/P. Rd	Km	3.50	5.51 (4.01)	0.07 (0.05)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	03/04/13 (03/04/13)	08/04/14 (20/01/14)	M/S. Mitu Traders	100%	
173.	<b>JAM/RPM-13</b>	<b>RPM-13.1</b>	Rashidpur U. P to Jamtala bazar	Km	6.70	12.76 (10.34)	0.16 (0.13)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	08/04/13 (08/04/13)	13/04/14 (13/04/14)	M/S. Mirza Construction	96%	
		<b>RPM-13.2</b>	Doail U/P- Shaincherpar Road	Km	6.15	13.60 (14.47)	0.17 (0.18)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	29/04/13 (29/04/13)	05/05/14 (05/05/14)	M/S. Saha Enterprise & Mitu Traders (JV)	96%	
174.	<b>KIS/RPM-14</b>		Sararchar-Pirijpur Bazar Rd	Km	5.10	6.18 (5.34)	0.08 (0.07)	NCB	PPA/PP R	No	14/01/13 (14/01/13)	20/02/13 (20/02/13)	26/02/14 (26/02/14)	M/S. Shahil Enterprise	100%	
175.	<b>KIS/RPM-15</b>	<b>RPM-15.1</b>	Tarail HQ-Cherang GCC Road	Km	3.60	15.28 (12.34)	0.19 (0.15)	NCB	PPA/PP R	No	14/01/13 (14/01/13)	25/02/13 (25/02/13)	24/02/14 (30/05/14)	M/S. Vigilant Construction	95%	
		<b>RPM-15.2</b>	Karimganj-Gundhar GC Road	Km	10.00	12.64 (9.91)	0.16 (0.12)	NCB	PPA/PP R	No	14/01/13 (14/01/13)	11/02/13 (11/02/13)	10/02/14 (10/02/14)	M/S. Mirza Construction	100%	
176.	<b>KIS/RPM-16</b>	<b>RPM-16.1</b>	Jalia bazar-Josodal UP Rd	Km	5.35	6.95 (5.47)	0.09 (0.07)	NCB	PPA/PP R	No	14/01/13 (14/01/13)	11/02/13 (11/02/13)	10/02/14 (10/02/14)	M/S. Mirza Construction	100%	
		<b>RPM-16.2</b>	Hossainpur-Bakchanda GC	Km	9.83	34.23(32.29)	0.43(0.40)	NCB	PPA/PP R	No	14/01/13(14/01/13)	20/02/13(20/02/13)	26/02/14(26/02/14)	M/S. Shahil Enterprise	100%	
177.	<b>MAN/RPM-17</b>		Ghior HQ -Zabra GC Road	Km	0.00	0.00	0.00									Dropped
178.	<b>MAN/RPM-18</b>		Andharmanik G.C-Nayarhat G.C road	Km	0.00	0.00	0.00									Dropped
179.	<b>MUN/RPM-19</b>	<b>RPM-19.1</b>	Dighali (Maliranka)-Nowpara-Kusumpur	Km	3.70	7.25 (7.97)	0.09 (0.10)	NCB	PPA/PP R	No	07/01/13 (07/01/13)	07/03/13 (07/03/13)	15/03/14 (15/03/14)	M/S. Kalam Traders	75%	

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			(Lauhajong Portion 7.5Km) Road								)					
		RPM-19.2	Makahati-Chardumuria	Km	1.54	3.44 (4.14)	0.04 (0.05)	NCB	PPA/PP R	No	07/01/13 (07/01/13)	27/02/13 (27/02/13)	05/03/14 (05/03/14)	M/S. Al-Aksa Trading Corporation	100%	
		RPM-19.3	Tongibari-Hashail Road	Km	7.55	10.42 (11.45)	0.13 (0.14)	NCB	PPA/PP R	No	07/01/13 (07/01/13)	04/03/13 (04/03/13)	10/03/14 (10/03/14)	M/S. Khan Enterprise	100%	
180.	MYM/RPM-20	RPM-20.1	Dhaka-Mym. H/Way (Seed Store GC)-Shakhipur	Km	6.00	9.15 (9.35)	0.11 (0.12)	NCB	PPA/PP R	No	19/02/13 (19/02/13)	16/04/13 (16/04/13)	16/04/14 (16/04/14)	Md. Saiful Islam	96%	
		RPM-20.2	Dhaka-Mym. H/Way (Seed Store GC)-Shakhipur	Km	7.75	10.93 (11.96)	0.14 (0.15)	NCB	PPA/PP R	No	19/02/13 (19/02/13)	17/04/13 (17/04/13)	17/04/14 (17/04/14)	DIENCO-Shapla Joint Venture	95%	
181.	MYM/RPM-21	RPM-21.1	Ramgopalpur RHD to Shyamgonj GC via Gouripur.	Km	4.35	7.90 (8.31)	0.10 (0.10)	NCB	PPA/PP R	No	02/04/13 (02/04/13)	02/05/13 (02/05/13)	02/05/14 (02/05/14)	M/S. Babul Enterprise	80%	
		RPM-21.2	Ramgopalpur RHD to Shyamgonj GC via Gouripur.	Km	7.73	17.60 (19.10)	0.22 (0.24)	NCB	PPA/PP R	No	02/04/13 (02/04/13)	13/05/13 (13/05/13)	06/05/14 (06/05/14)	M/S. Samiron Chowdhury	70%	
182.	MYM/RPM-22	RPM-22.1	Pabaijuri Bailly Bridge (Nalitabari)-Dara Road(Mymensingh part).	Km	9.80	18.22 (19.09)	0.23 (0.24)	NCB	PPA/PP R	No	19/02/13 (19/02/13)	16/04/13 (16/04/13)	16/04/14 (16/04/14)	M/S. S. R. S. Construction	100%	
		RPM-22.2	Bhaitkandi R&H. Road-Narayankhula G.C. Bhaitkandi G.C.	Km	5.65	8.57 (9.07)	0.11 (0.11)	NCB	PPA/PP R	No	19/02/13 (19/02/13)	16/04/13 (16/04/13)	16/04/14 (16/04/14)	M/S. S. R. S. Construction	65%	
183.	MYM/RPM-23		Fulbaria-Hat kalirbajar Road.	Km	9.30	29.04 (32.14)	0.36 (0.40)	NCB	PPA/PP R	No	19/02/13 (19/02/13)	17/04/13 (17/04/13)	10/04/14 (10/04/14)	M/S. Shahil Enterprise	80%	
184.	MYM/RPM-24		Nandail H.Q.-Bakchanda G.C Rd.	Km	7.98	31.13 (30.51)	0.39 (0.38)	NCB	PPA/PP R	No	29/04/13 (29/04/13)	10/06/13 (10/06/13)	10/06/14 (10/06/14)	M/S. Paradise Traders	65%	e-GP

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
185.	NARA/RPM-25	RPM-25.1	Kutubpur UP Office (Tatkhana) to Dhaka-Narayangonj link Road via Bhuighar bus stand bazar.	Km	0.00	0.00	0.00									Dropped
		RPM-25.2	Sanmandi UP Office-Kikertek bazar Road via Darikandi, Sonakhali, Pachpir Darga	Km	5.04	13.08 (13.30)	0.16 (0.17)	NCB	PPA/PP R	No	10/01/13 (10/01/13)	12/03/13 (12/03/13)	18/03/14 (18/03/14)	M/S Ratna Enterprise	95%	
186.	NARA/RPM-26	RPM-26.1	Porshi G.C.-Rupganj-Kayetpara-Demra RHD rd.	Km	0.00	0.00	0.00									Dropped
		RPM-26.2	Porshi G.C.-Rupganj-Kayetpara-Demra RHD rd.	Km	10.06	28.77 (30.24)	0.36 (0.38)	NCB	PPA/PP R	No	10/01/13 (10/01/13)	23/03/13 (23/03/13)	29/03/14 (29/03/14)	M/S Khondaker Shahin Ahmed	95%	
187.	NARA/RPM-27		Araihazar-Purinda Rd	Km	0.00	0.00	0.00									Dropped
188.	NAR/RPM-28	RPM-28.1	Jangli Shibpur bazar-Dhukandi-Baznabo UP office Road.	Km	10.13	17.66 (14.62)	0.22 (0.18)	NCB	PPA/PP R	No	31/01/13 (31/01/13)	13/03/13 (13/03/13)	25/03/14 (25/03/14)	M/S. Mithamon Builders	100%	
		RPM-28.2	Gazaria UP - Jangalia bazar Via Bariatola.	Km	4.70	10.05(8.40)	0.13(0.10)	NCB	PPA/PP R	No	31/01/13(31/01/13)	12/03/13(12/03/13)	25/03/14(25/03/14)	M/S. Mominul Haque	100%	
189.	NAR/RPM-29	RPM-29.1	Monohordi H/Q-Drinerghat R&H	Km	6.00	15.77 (13.78)	0.20 (0.17)	NCB	PPA/PP R	No	31/01/13 (31/01/13)	20/03/13 (20/03/13)	25/03/14 (25/03/14)	M/S. Mahbub Alam	100%	
		RPM-29.2	Monohordi H/Q-Drinerghat R&H	Km	6.57	12.08 (10.17)	0.15 (0.13)	NCB	PPA/PP R	No	31/01/13 (31/01/13)	13/03/13 (13/03/13)	25/03/14 (28/11/13)	M/S. Tapash Traders, M/S. Parvez Enterprise & M/S. Faruk Traders Joint	100%	

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
														Venture		
190.	NAR/RPM-30	RPM-30.1	Sreerampur Rail gate R&H-Monipura Gc	Km	9.00	26.67 (22.69)	0.33 (0.28)	NCB	PPA/PP R	No	31/01/13 (31/01/13)	13/03/13 (13/03/13)	25/03/14 (28/11/13)	M/S. Udayan Enterprise	100%	
		RPM-30.2	Sreerampur Rail gate R&H-Monipura Gc	Km	7.46	29.12 (25.44)	0.36 (0.32)	NCB	PPA/PP R	No	31/01/13 (31/01/13)	12/03/13 (12/03/13)	25/03/14 (25/03/14)	M/S. Ataur Rahman Khan	100%	
191.	NET/RPM-31	RPM-31.1	Durgapur (GC)-Nazirpur (GC) road	Km	5.00	16.75 (17.57)	0.21 (0.22)	NCB	PPA/PP R	No	09/01/13 (09/01/13)	24/03/13 (24/03/13)	29/03/14 (29/03/14)	Sheikh Hemayet Ali	100%	
		RPM-31.2	Durgapur (GC)-Nazirpur (GC) road	Km	4.80	14.40 (15.76)	0.18 (0.20)	NCB	PPA/PP R	No	09/01/13 (09/01/13)	19/03/13 (19/03/13)	24/03/14 (24/03/14)	Md. Golam Sarwar	100%	
192.	NET/RPM-32	RPM-32.1	Kalmakanda (GC)-Nazirpur GC Road.	Km	7.00	17.73 (19.43)	0.22 (0.24)	NCB	PPA/PP R	No	09/01/13 (09/01/13)	03/04/13 (03/04/13)	08/04/14 (08/04/14)	M/S. Howladar Builders	52%	
		RPM-32.2	Kalmakanda (GC)-Nazirpur GC Road.	Km	7.45	15.48 (18.07)	0.19 (0.23)	NCB	PPA/PP R	No	09/01/13 (09/01/13)	18/03/13 (18/03/13)	23/03/14 (23/03/14)	M/S. Priti Enterprise	100%	
193.	NET/RPM-33		Madan to Kendua GC road via Kaitail & Borory Bazar.	Km	9.22	29.35 (32.15)	0.37 (0.40)	NCB	PPA/PP R	No	09/01/13 (09/01/13)	10/03/13 (10/03/13)	15/03/14 (15/03/14)	M/S. Mominul Haque	90%	
194.	SHE/RPM-34	RPM-34.1	Jhenaigati-Gobindaganj.	Km	10.57	13.74 (11.83)	0.17 (0.15)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	01/04/13 (01/04/13)	07/04/14 (07/04/14)	M/S. Akram Enterprise	100%	
		RPM-34.2	Sherpur-Chandrakona Road	Km	10.70	20.20 (21.99)	0.25 (0.27)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	24/03/13 (24/03/13)	30/03/14 (30/03/14)	M/S. Dhrubo Trade Agency & M/S. Uttara Enterprise Joint Venture	100%	
195.	SHE/RPM-	RPM-	Sreebordi-Karnajhora	Km	7.00	16.62	0.21	NCB	PPA/PP	No	27/08/13	04/12/13	00/01/00	Md. Ashraful	10%	e-GP

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
	35	35.1	GC			(14.84)	(0.19)		R		(27/08/13)	(04/12/13)	(05/12/14)	Alam		
		RPM-35.2	Sreebordi-Karnajhora GC	Km	7.31	18.55 (19.59)	0.23 (0.24)	NCB	PPA/PP R	No	06/05/13 (06/05/13)	03/06/13 (03/06/13)	09/06/14 (09/06/14)	Akram Enterprise	80%	e-GP
196.	TAN/RPM-36		Basail-Shakhipur (Nalua) Road.	Km	6.08	13.68 (15.03)	0.17 (0.19)	NCB	PPA/PP R	No	03/01/13 (03/01/13)	04/03/13 (04/03/13)	10/03/14 (10/04/14)	M/S. Tarafder Builders	100%	
197.	TAN/RPM-37		Gopalpur-Nalin Hat	Km	6.35	12.69 (13.89)	0.16 (0.17)	NCB	PPA/PP R	No	03/01/13 (03/01/13)	04/03/13 (04/03/13)	10/03/14 (10/03/14)	S. M. Jahangir Enterprise	100%	
198.	TAN/RPM-38	RPM-38.1	Suruz G.C.-Dhalapara G.C. Road	Km	5.40	11.97 (12.64)	0.15 (0.16)	NCB	PPA/PP R	No	03/01/13 (03/01/13)	03/03/13 (03/03/13)	09/03/14 (09/03/14)	M/S. Taposh Traders	100%	
		RPM-38.2	Suruz G.C.-Dhalapara G.C. Road	Km	9.89	20.15(20.27)	0.25(0.25)	NCB	PPA/PP R	No	03/01/13(03/01/13)	19/02/13(19/02/13)	25/02/14(10/04/14)	M/S. Syed Mozibor Rahman	80%	
199.	TAN/RPM-39		Shahbatpur-Batra Bazar Road via Mailjani road	Km	3.88	8.13 (8.76)	0.10 (0.11)	NCB	PPA/PP R	No	03/01/13 (03/01/13)	20/02/13 (20/02/13)	26/02/14 (28/07/13)	M/S. S. Hossain	100%	
200.	TAN/RPM-40		Dhanbari-Kendua Rd	Km	0.00	0.00	0.00									Dropped
201.	BRA/RPM-41	RPM-41.1	Bancharampur GC-Jibonganj GC Road via Sonarampur Bazar	Km	5.41	9.84 (8.86)	0.12 (0.11)	NCB	PPA/PP R	No	29/11/12 (29/11/12)	24/02/13 (24/02/13)	02/03/14 (02/03/14)	M/S Shaki Enterprise	100%	
		RPM-41.2	Bancharampur GC-Jibonganj GC Road via Sonarampur Bazar	Km	6.37	18.95 (17.05)	0.24 (0.21)	NCB	PPA/PP R	No	29/11/12 (29/11/12)	17/02/13 (17/02/13)	19/02/14 (19/02/14)	M/S Mamun Enterprise	100%	
202.	BRA/RPM-42	RPM-42.1	Nasirnagar R&H-Haripur GC-Madhabpur R&H Road via Chairkuri GC	Km	4.90	17.56 (14.80)	0.22 (0.19)	NCB	PPA/PP R	No	29/11/12 (29/11/12)	06/02/13 (06/02/13)	12/02/14 (12/02/14)	M/S Vigilant Construction	95%	
		RPM-	Nasirnagar R&H-	Km	9.16	37.60	0.47	NCB	PPA/PP	No	29/11/12	17/02/13	02/03/14	M/S Shahil	95%	

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
		<b>42.2</b>	Haripur GC-Madhabpur R&H Road via Chairkuri GC			(33.61)	(0.42)		R		(29/11/12)	(17/02/13)	(02/03/14)	Enterprise		
203.	<b>CHA/RPM-43</b>	<b>RPM-43.1</b>	Chandpur (Bagadi R&H)-Chandra GC Road.	Km	8.25	16.28 (17.82)	0.20 (0.22)	NCB	PPA/PP R	No	12/12/12 (12/12/12)	13/02/13 (13/02/13)	19/02/14 (19/02/14)	Mizanur Rahman Liton	100%	
		<b>RPM-43.2</b>	Faridganj GC-Rupsha GC Road.	Km	5.40	8.98 (9.83)	0.11 (0.12)	NCB	PPA/PP R	No	12/12/12 (12/12/12)	17/02/13 (17/02/13)	23/02/14 (23/02/14)	M/S. Aziz & Brothers	100%	
204.	<b>CHA/RPM-44</b>	<b>RPM-44.1</b>	Senganchar-Kalirbazar Road.	Km	6.00	14.94 (16.28)	0.19 (0.20)	NCB	PPA/PP R	No	19/12/12 (19/12/12)	11/02/13 (11/02/13)	17/02/14 (17/02/14)	M/S. Akkas Construction	100%	
		<b>RPM-44.2</b>	Senganchar-Kalirbazar Road.	Km	7.50	12.74 (13.91)	0.16 (0.17)	NCB	PPA/PP R	No	19/12/12 (19/12/12)	10/02/13 (10/02/13)	16/02/14 (16/02/14)	Mohammad Ali Zinnah	100%	
205.	<b>CHA/RPM-45</b>	<b>RPM-45.1</b>	Tamta U.P H/Q-Khorda Fery Ghat Road	Km	3.52	6.07 (6.64)	0.08 (0.08)	NCB	PPA/PP R	No	19/12/12 (19/12/12)	17/02/13 (17/02/13)	23/02/14 (23/02/14)	M/S. Zia Enterprise	100%	
		<b>RPM-45.2</b>	Balakhal-Rampur-Narayanpur road	Km	5.35	15.75 (17.20)	0.20 (0.22)	NCB	PPA/PP R	No	19/12/12 (19/12/12)	11/02/13 (11/02/13)	17/02/14 (17/02/14)	M/S. Amena International	100%	
206.	<b>CTG/RPM-46</b>		Bengura D.C. Road.	Km	9.05	16.05 (17.64)	0.20 (0.22)	NCB	PPA/PP R	No	30/01/13 (30/01/13)	20/05/13 (20/05/13)	19/05/14 (19/05/14)	M/S. Mithu Enterprise	60%	
207.	<b>CTG/RPM-47</b>		Chittagong Khagrachari Road to Binajhuri Road via Nazirhat GC and Maijbhandar Darbar Sharip	Km	1.10	2.62	0.03	NCB	PPA/PP R	No	00/01/00	00/01/00	00/01/00			Re-bidding under process through e-GP
208.	<b>CTG/RPM-48</b>	<b>RPM-48.1</b>	Baro Awlia Tankabati road	Km	0.00	0.00	0.00									Dropped
		<b>RPM-</b>	Baro Awlia Tankabati	Km	0.00	0.00	0.00									Dropped

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
		<b>48.2</b>	road													
209.	<b>CTG/RPM-49</b>	<b>RPM-49.1</b>	Parua D. C. Rd. (From RHD #99)	Km	7.00	14.82 (17.02)	0.19 (0.21)	NCB	PPA/PP R	No	10/10/13 (10/10/13)	24/11/13 (24/11/13)	00/01/00 (01/12/14)	Omar Faruque & Saleha JVCA	40%	Re-bidding under process through e-GP
		<b>RPM-49.2</b>	Parua D. C. Rd. (From RHD #99)	Km	7.13	16.05	0.20	NCB	PPA/PP R	No	00/01/00	00/01/00	00/01/00			Re-bidding under process through e-GP
210.	<b>COM/RPM-50</b>	<b>RPM-50.1</b>	Comilla-Fakir bazar-Salda Nodi road	Km	6.40	26.19 (25.38)	0.33 (0.32)	NCB	PPA/PP R	No	10/06/13 (10/06/13)	05/08/13 (05/08/13)	11/08/14 (11/08/14)	M/S. MA Zaher	25%	e-GP
		<b>RPM-50.2</b>	Burichang UP office - Anandapur via Bakshimul UP Office Rd.	Km	7.10	7.54 (7.97)	0.09 (0.10)	NCB	PPA/PP R	No	10/06/13 (10/06/13)	01/09/13 (01/09/13)	06/09/14 (06/09/14)	M/S Islam Brothers	35%	Contract agreement under process through e-GP
211.	<b>COM/RPM-51</b>		Laksam-Monohargonj	Km	6.40	16.08 (17.69)	0.20 (0.22)	NCB	PPA/PP R	No	20/12/12 (20/12/12)	24/03/13 (24/03/13)	30/03/14 (30/03/14)	M/S. R-TA Enterprise	90%	
212.	<b>COM/RPM-52</b>		Kutumbapur-Kaliarchar Bazar Road.	Km	11.44	31.73 (35.01)	0.40 (0.44)	NCB	PPA/PP R	No	20/12/12 (20/12/12)	24/03/13 (24/03/13)	30/03/14 (30/03/14)	Joint Venture of M/S. Mynamoti Builders & M/S. R-TA Enterprise {MMB & MRE (JV)}	90%	
213.	<b>COM/RPM-53</b>	<b>RPM-53.1</b>	Chitoshy Rly. Station-Barura via Janora	Km	0.00	0.00	0.00									Dropped



Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Road													
		RPM-53.2	Chitoshiy Rly. Station-Barura via Janora Road	Km	0.00	0.00	0.00									Dropped
214.	COX/RPM-54	RPM-54.1	Napith Khali-Islampur-Pokkhali-Chowfaldandi Road	Km	7.00	27.68 (30.45)	0.35 (0.38)	NCB	PPA/PP R	No	13/03/13 (13/03/13)	22/04/13 (22/04/13)	05/05/14 (05/05/14)	M/S. Bazal & Brothers and M/S. Udayan Construction Joint Venture (U.B. Consortium)	60%	
		RPM-54.2	Napith Khali-Islampur-Pokkhali-Chowfaldandi Road	Km	6.95	16.48 (18.10)	0.21 (0.23)	NCB	PPA/PP R	No	13/03/13 (13/03/13)	22/04/13 (22/04/13)	05/05/14 (05/05/14)	M/S. Chakaria Development Society	55%	
215.	COX/RPM-55		Charapara RHD to PABT Via Sowdagharhat GC Road.	Km	3.63	8.04 (9.25)	0.10 (0.12)	NCB	PPA/PP R	No	08/04/13 (08/04/13)	07/05/13 (07/05/13)	15/05/14 (15/05/14)	M/S. Chakaria Development Society	65%	e-GP
216.	FEN/RPM-56	RPM-56.1	Shebar hat-dudmukha bazar road	Km	6.17	12.43 (13.62)	0.16 (0.17)	NCB	PPA/PP R	No	21/05/13 (21/05/13)	27/06/13 (27/06/13)	09/07/14 (09/07/14)	M/S. Kashem Traders	93%	e-GP
		RPM-56.2	Miar Bazar-Amiruddin Munshi Rd	Km	3.89	7.13 (7.75)	0.09 (0.10)	NCB	PPA/PP R	No	21/05/13 (21/05/13)	27/06/13 (27/06/13)	09/07/14 (09/07/14)	M/S. Kashem Traders	95%	e-GP
217.	FEN/RPM-57	RPM-57.1	Parashuram-Subar bazar-Montola-Fulgazi Bazar Road	Km	6.00	8.40 (9.24)	0.11 (0.12)	NCB	PPA/PP R	No	29/01/13 (29/01/13)	27/03/13 (27/03/13)	02/04/14 (02/04/14)	M/S. Hoque Brothers	95%	
		RPM-57.2	Parashuram-Subar bazar-Montola-Fulgazi Bazar Road	Km	6.95	11.22 (12.31)	0.14 (0.15)	NCB	PPA/PP R	No	29/01/13 (29/01/13)	27/03/13 (27/03/13)	02/04/14 (02/04/14)	M/S. The New Trade Link	95%	
218.	LAX/RPM-	RPM-	Shantirhat-digholi Rd.	Km	0.00	0.00	0.00									Dropped

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
	58	58.1														
		RPM-58.2	Baluachowmuhan-Shampur Miahr hat Road.	Km	6.30	17.89(17.30)	0.22(0.22)	NCB	PPA/PP R	No	05/02/13(05/02/13)	18/04/13(18/04/13)	24/04/14(24/04/14)	M/S. M.A. Engineering	80%	
219.	LAX/RPM-59	RPM-59.1	Char Ababil Char ruhita Embank Cum Road.	Km	0.00	0.00	0.00									Dropped
		RPM-59.2	Char Ababil Char ruhita Embank Cum Road.	Km	11.15	22.40 (23.71)	0.28 (0.30)	NCB	PPA/PP R	No	05/02/13 (05/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S. Dawn Corporation & M/S. Riasat & Brothers (DR JV)	100%	
220.	NOA/RPM-60	RPM-60.1	Bangla Bazar-Padipara-Amishapara Bazar road	Km	5.21	14.58 (15.97)	0.18 (0.20)	NCB	PPA/PP R	No	19/02/13 (19/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S Abdur Rob	40%	
		RPM-60.2	Chatkhil-Chandragong road	Km	9.66	15.08 (16.54)	0.19 (0.21)	NCB	PPA/PP R	No	19/02/13 (19/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S Md. Mahmudur Rahman	60%	
221.	NOA/RPM-61	RPM-61.1	Maijdee-Oter hat-Bhuiar hat Road (Old Hospital Road).	Km	8.05	24.95 (27.27)	0.31 (0.34)	NCB	PPA/PP R	No	11/02/13 (11/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S Probal-Abdur Rob (JV)	35%	
		RPM-61.2	Bashur hat-Moulovi Bazar Road towards Boktar munshi GCC	Km	5.05	12.71 (15.77)	0.16 (0.20)	NCB	PPA/PP R	No	11/02/13 (11/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S New Trade Link	95%	
222.	NOA/RPM-62	RPM-62.1	Kachihata-Thandar hat Road (Paloan pol RHW-Amannullapur UP-Eadgha Amin bazar-Amishapara UP)	Km	7.00	13.81 (17.21)	0.17 (0.22)	NCB	PPA/PP R	No	20/05/13 (20/05/13)	16/06/13 (16/06/13)	22/06/14 (22/06/14)	M/S. Md. Mahmudur Rahman	15%	e-GP
		RPM-62.2	Kachihata-Thandar hat Road (Paloan pol	Km	7.30	15.96 (19.44)	0.20 (0.24)	NCB	PPA/PP R	No	20/05/13 (20/05/13)	16/06/13 (16/06/13)	22/06/14 (22/06/14)	M/S. Md. Mahmudur	95%	e-GP

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			RHW-Amannullapur UP-Eadgha Amin bazar-Amishapara UP)								)			Rahman		
223.	HAB/RPM-63	RPM-63.1	Madhabpur-Chowmohoni bazar road	Km	6.00	5.34 (4.69)	0.07 (0.06)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	24/04/13 (24/04/13)	01/05/14 (01/05/14)	Md. Kohinoor Alam	85%	
		RPM-63.2	Madhabpur-Chowmohoni bazar road	Km	6.05	16.92 (17.66)	0.21 (0.22)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	24/04/13 (24/04/13)	01/05/14 (01/05/14)	M/S. Mozahar Enterprise	95%	
224.	HAB/RPM-64	RPM-64.1	Nabigonj-Rudra Gram Rd.	Km	3.92	10.63 (9.52)	0.13 (0.12)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	24/04/13 (24/04/13)	07/05/14 (07/05/14)	M/S. Rathindra Chandra Roy	95%	
		RPM-64.2	Jangalia-Katiadibazar via Nandanpur Bazar	Km	8.75	11.64 (10.24)	0.15 (0.13)	NCB	PPA/PP R	No	12/02/13 (12/02/13)	24/04/13 (24/04/13)	01/05/14 (01/05/14)	Md. Abdulla, Kaptan Ahmed and M/S Chowdhury Enterprise (AKC Consortium)	95%	
225.	HAB/RPM-65	RPM-65.1	Chunarughat-Shakir Mohammad Road	Km	3.25	6.29 (6.84)	0.08 (0.09)	NCB	PPA/PP R	No	17/04/13 (17/04/13)	10/06/13 (10/06/13)	19/06/14 (19/06/14)	M/S. Mortuja Hasan	85%	e-GP
		RPM-65.2	Shaistanagar Bazar-Poil UP Office-Moshajan Bazar Rd.	Km	4.47	10.33 (10.60)	0.13 (0.13)	NCB	PPA/PP R	No	18/04/13 (18/04/13)	10/06/13 (10/06/13)	19/06/14 (19/06/14)	M/S. Sucarcon Traders	85%	e-GP
226.	MOU/RPM-66	RPM-66.1	Kamolgonj HQ.-Munshibazar G.C. Road .	Km	7.00	27.35 (30.29)	0.34 (0.38)	NCB	PPA/PP R	No	02/01/13 (02/01/13)	05/03/13 (05/03/13)	07/03/14 (07/03/14)	Tufaiel Ahmed	80%	
		RPM-66.2	Satgaon-Khairuzzaman Rd.	Km	0.00	0.00	0.00									Dropped

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
227.	MOU/RPM-67	RPM-67.1	Rajnagor-Fatepur (Balagonj)	Km	8.00	29.08 (31.38)	0.36 (0.39)	NCB	PPA/PP R	No	02/01/13 (02/01/13)	05/03/13 (05/03/13)	07/03/14 (07/03/14)	NI-MA JV	55%	
		RPM-67.2	Rajnagor-Fatepur (Balagonj)	Km	8.81	18.29 (20.58)	0.23 (0.26)	NCB	PPA/PP R	No	02/01/13 (02/01/13)	05/03/13 (05/03/13)	07/03/14 (07/03/14)	RC MR JV	40%	
228.	SUN/RPM-68	RPM-68.1	Jagannathpur-Biswanath	Km	6.00	14.80 (16.13)	0.18 (0.20)	NCB	PPA/PP R	No	31/12/12 (31/12/12)	21/03/13 (21/03/13)	27/03/14 (27/03/14)	JV of M/S. Nurul Islam & M/S. Belal Enterprise	95%	
		RPM-68.2	Jagannathpur-Biswanath	Km	7.20	20.23 (22.04)	0.25 (0.28)	NCB	PPA/PP R	No	31/12/12 (31/12/12)	21/03/13 (21/03/13)	27/03/14 (27/03/14)	Prity Enterprise	100%	
229.	SUN/RPM-69	RPM-69.1	Jalalpur-Dularbazar-Lamarasulganj	Km	8.30	27.43 (30.03)	0.34 (0.38)	NCB	PPA/PP R	No	26/08/13 (26/08/13)	20/10/13 (20/10/13)	30/10/14 (30/10/14)	M/S. Belal Enterprise	35%	Evaluation ongoing through e-GP
		RPM-69.2	Jalalpur-Dularbazar-Lamarasulganj	Km	10.70	19.13 (20.24)	0.24 (0.25)	NCB	PPA/PP R	No	22/04/13 (22/04/13)	20/06/13 (20/06/13)	09/04/14 (09/04/14)	Md. Shamsur Rahman	70%	e-GP
230.	SYL/RPM-70	RPM-70.1	Atgram (R&H)-Zakigonj (G.C) Road.	Km	5.00	16.85 (16.00)	0.21 (0.20)	NCB	PPA/PP R	No	31/12/12 (31/12/12)	23/06/13 (23/06/13)	08/07/14 (08/07/14)	Project Builders Limited	55%	e-GP
		RPM-70.2	Atgram (R&H)-Zakigonj (G.C) Road.	Km	7.00	23.50 (22.81)	0.29 (0.29)	NCB	PPA/PP R	No	31/12/12 (31/12/12)	28/03/13 (28/03/13)	12/03/14 (12/03/14)	Md. Shamsur Rahman & M/S. A. K. M. Shahabuddin Sk. Joint Venture	100%	
231.	SYL/RPM-71		Sylhet-Kamalbazar-Ponaulahbazar-Biswanath GC Road	Km	7.70	17.53 (16.11)	0.22 (0.20)	NCB	PPA/PP R	No	31/12/12 (31/12/12)	31/03/13 (31/03/13)	12/03/14 (12/03/14)	A. K. M. Delewar Hossain	85%	

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			(Sadar portion)													
232.	SYL/RPM-72	RPM-72.1	Sylhet-Gasbari GC-Kanaighat Rd (Golapgonj Portion)	Km	5.00	10.85 (10.84)	0.14 (0.14)	NCB	PPA/PPR	No	31/12/12 (31/12/12)	20/03/13 (20/03/13)	12/03/14 (12/03/14)	Shibabrata Bhowmick, M/S. Puspa Construction & Mahmudul Hossain Tufa Joint Venture	100%	
		RPM-72.2	Sylhet-Gasbari GC-Kanaighat Rd (Golapgonj Portion)	Km	6.70	15.13 (14.38)	0.19 (0.18)	NCB	PPA/PPR	No	31/12/12 (31/12/12)	20/03/13 (20/03/13)	12/03/14 (12/03/14)	Shibabrata Bhowmick, M/S. Puspa Construction & Mahmudul Hossain Tufa Joint Venture	100%	
233.	SYL/RPM-73		Shiber bazar GC-Companigonj RHD Road (Sadar Portion).	Km	6.50	18.63(17.00)	0.23(0.21)	NCB	PPA/PPR	No	31/12/12(31/12/12)	20/03/13(20/03/13)	12/03/14(12/03/14)	M/S. Ishaque & Sons Construction, M/S. Meghna Enterprise and M/S. F. Islam Construction Joint Venture	60%	
234.	DHA/RPM-74	RPM-74.1	Hasnabad Power Station-Mollarhat Road via Bibir Bazar,Mawa,Paina Bazar, purbadi	Km	5.50	11.08 (12.34)	0.14 (0.15)	NCB	PPA/PPR	No	22/05/13 (22/05/13)	11/07/13 (11/07/13)	17/07/14 (17/07/14)	M/S. Hanif Enterprise	100%	e-GP

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Ghoshbar.													
		<b>RPM-74.2</b>	Hasnabad Power Station-Mollarhat Road via Bibir Bazar, Mawa, Paina Bazar, purbadi Ghoshbar.	Km	6.30	14.34 (15.66)	0.18 (0.20)	NCB	PPA/PP R	No	02/01/13 (02/01/13)	24/04/13 (24/04/13)	01/05/14 (01/05/14)	M/S. Star Builders	95%	
235.	<b>DHA/RPM-75</b>	<b>RPM-75.1</b>	Nawabgonj-Paragramhat GC	Km	8.00	19.36 (21.68)	0.24 (0.27)	NCB	PPA/PP R	No	11/04/13 (11/04/13)	10/07/13 (10/07/13)	16/07/14 (16/07/14)	M/S. Hanif Enterprise	75%	
		<b>RPM-75.2</b>	Nawabgonj-Paragramhat GC	Km	8.43	19.78 (22.26)	0.25 (0.28)	NCB	PPA/PP R	No	11/04/13 (11/04/13)	09/07/13 (09/07/13)	15/07/14 (15/07/14)	M/S. Bashary Traders & Al Huda Enterprise (JV)	95%	
236.	<b>PAB/RPM-76</b>		a) Calico mill RHD - Dogachi GCM via Kalidha more road	Km	5.40	23.36 (17.86)	0.29 (0.22)	NCB	PPA/PP R	No	29/12/13 (09/01/14)	27/02/14 (17/02/14)	27/02/15 (23/02/15)	Md. Jinnat Ali Zinnah		
			b) Chandva U.P Office - Goruri GC road	Km	5.96											
			c) Mohela GCM - Sharatgonj GCM via Parshadang Hat road	Km	1.41											
237.	<b>PAB/RPM-77</b>		Ataikula GC - Demra GC road	Km	15.61	38.09 (31.87)	0.48 (0.40)	NCB	PPA/PP R	No	14/01/14 (09/01/14)	15/03/14 (17/02/14)	15/03/15 (23/02/15)	Md. Jinnat Ali Zinnah		
238.	<b>PAB/RPM-78</b>		a) Shayemganj GC - Raninagar up office via Bhatshala Hat road	Km	6.59	15.51 (15.41)	0.19 (0.19)	NCB	PPA/PP R	No	14/01/14 (09/01/14)	15/03/14 (20/03/14)	15/03/15 (26/03/15)	M/S. Oishy Construction		
			b) Chakla bazar RHD - Nakalia GCM via	Km	7.05											

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		Koitola Up office road													
239.	<b>SIR/RPM-79</b>	Hatikumrul R&H-Tarash GC road	Km	6.88	23.07 (25.30)	0.29 (0.32)	NCB	PPA/PP R	No	19/12/13 (08/01/14)	17/02/14 (10/03/14)	17/02/15 (19/03/15)	M/S. Turna Enterprise	10%	
240.	<b>SIR/RPM-80</b>	a) Dia UZR-Jamirta GC road	Km	5.93	29.42 (29.01)	0.37 (0.36)	NCB	PPA/PP R	No	04/01/14 (08/01/14)	05/03/14 (06/03/14)	05/03/15 (14/03/15)	Md. Alamgir Zahan	5%	
		b) Belkuchi Upazila H/Q-Balorampur GC via Bhangabari UP, Chowbari bazar road	Km	5.71											
241.	<b>SIR/RPM-81</b>	a) Bahuti DR(Bhadroghat UP)-Alompur hat road	Km	4.88	34.76 (31.03)	0.43 (0.39)	NCB	PPA/PP R	No	21/11/13 (08/01/14)	20/01/14 (10/03/14)	20/01/15 (19/03/15)	M/S. Turna Enterprise	5%	
		b) Salanga GC-Ghurka NHW road	Km	6.83											
242.	<b>SIR/RPM-82</b>	Tarash-Baruhash hat GCC road	Km	10.45	46.40(46.50)	0.58(0.58)	NCB	PPA/PP R	No	20/12/13(08/01/14)	18/02/14(27/02/14)	18/02/15(04/03/15)	M/S. Piash Construction	20%	
243.	<b>SIR/RPM-83</b>	a) Sonamukhi GC-Horinathpur GC road	Km	6.03	34.28	0.43	NCB	PPA/PP R	No	14/01/14 (23/01/14)	15/03/14	15/03/15			
		b) Upazila H/Q (Jamtoil G C) DR(near Alokdiar)-Balarampur GC road	Km	8.30											
244.	<b>JAM/RPM-84</b>	Melandah GC - Balihuri Gc via Mahmudpur (Melandah portion) road	Km	11.43	23.56 (20.02)	0.29 (0.25)	NCB	PPA/PP R	No	23/11/13 (04/12/13)	22/01/14 (06/01/14)	22/01/15 (11/01/15)	M/S. Mirza Construction	30%	
245.	<b>JAM/RPM-85</b>	Maderganj-Sareshabari (J-5) road	Km	20.90	45.66 (36.98)	0.57 (0.46)	NCB	PPA/PP R	No	23/11/13 (04/12/13)	22/01/14 (30/12/13)	22/01/15 (05/01/15)	M/S. Chowdhury	30%	

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			(Madergonj Part)								)			Enterprise		
246.	JAM/RPM-86		a) Dewangonj UP (Dewangonj UZ)-Kasima Bazar Via Molomgonj & Jarultala Bazar road	Km	5.60	31.93 (24.82)	0.40 (0.31)	NCB	PPA/PP R	No	22/11/13 (17/02/14)	21/01/14 (25/03/14)	21/01/15 (24/03/15)	M/S. Mitu Traders		
			b) Madergonj-Melandah (J-7) road (Madergonj Part)	Km	7.78											
247.	SHE/RPM-87		Nalitabari-Gazirkhamar road	Km	7.80	19.63 (17.24)	0.25 (0.22)	NCB	PPA/PP R	No	31/12/13 (21/01/14)	01/03/14 (13/03/14)	01/03/15 (19/03/15)	Akram Enterprise		
248.	SHE/RPM-88		a) Kurua-Notun Bazar road (Jhenaigati Part)	Km	5.09	40.70 (45.96)	0.51 (0.57)	NCB	PPA/PP R	No	14/01/14 (06/02/14)	15/03/14 (23/03/14)	15/03/15 (29/03/15)	Akram Enterprise		
			b) Kurua-Nutun Bazar (Aynapur) road	Km	9.86											
249.	SHE/RPM-89		a) Nakla Kalapara-Pathakata via panchkania road	Km	7.55	34.64 (39.09)	0.43 (0.49)	NCB	PPA/PP R	No	14/01/14 (06/02/14)	15/03/14	15/03/15	Akram Enterprise		
			b) Bhatshala UP-Vurdi Baneswardi road	Km	7.79											
250.	MYM/RPM-90		a) Bailor-Fulbaria road	Km	5.10	45.73 (43.28)	0.57 (0.54)	NCB	PPA/PP R	No	05/12/13 (24/12/13)	03/02/14 (23/02/14)	03/02/15 (01/03/15)	M/S. Tanvir Traders	15%	
			b) Dhobaura Upazila H/Q-Goatola GC road	Km	9.39											
251.	MYM/RPM-91		Shibgonj-Goyeshpur road	Km	15.30	22.25 (20.19)	0.28 (0.25)	NCB	PPA/PP R	No	23/11/13 (24/12/13)	22/01/14 (05/02/14)	22/01/15 (12/02/15)	Md. Saiful Islam	5%	
252.	MYM/RPM-		Shambugonj bazar	Km	15.60	37.42	0.47	NCB	PPA/PP	No	24/11/13	23/01/14	23/01/15	M/S. Nippon	5%	



Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	92	(R&H)-Ambikagonj GC road			(32.99)	(0.41)		R		(24/12/13 )	(02/02/14)	(09/02/15)	Engineers & Constructors		
253.	MYM/RPM-93	Iswargonj-Royer Bazar road	Km	12.43	32.11 (35.21)	0.40 (0.44)	NCB	PPA/PP R	No	31/12/13 (09/01/14 )	01/03/14 (23/02/14)	01/03/15 (02/03/15)	M/S. Tanvir Traders	10%	
254.	NET/RPM-94	a) Netrakona-Atpara Brojer Bazar GC road (Sadar Part)	Km	7.63	52.67 (54.98)	0.66 (0.69)	NCB	PPA/PP R	No	14/01/14 (17/02/14 )	15/03/14	15/03/15	JV of M/S. Priti Enterprise & Baset Prokousholi [PE-BP (JV)]		
		b) Kendua-Madan GC road via Gog Bazar	Km	5.92											
255.	NET/RPM-95	Teligati G.C.-Modan HQ. road via Dewsree road (Atpara part)	Km	10.69	20.75 (22.77)	0.26 (0.28)	NCB	PPA/PP R	No	07/12/13 (18/12/13 )	05/02/14 (07/01/14)	05/02/15 (11/01/15)	Samiran Chowdhury	10%	
256.	NET/RPM-96	Alokdia Ferryghat (Mohanganj GC)-Chandrapur Bazar road	Km	8.72	17.51 (16.79)	0.22 (0.21)	NCB	PPA/PP R	No	26/12/13 (30/12/13 )	24/02/14 (23/01/14)	24/02/15 (31/01/15)	Samiran Chowdhury		
257.	KIS/RPM-97	a) Kishoregonj(Monipur Ghat) to Chawddasata UP via Joybangla bazar road	Km	6.63	19.54 (18.07)	0.24 (0.23)	NCB	PPA/PP R	No	14/01/14 (28/01/14 )	15/03/14 (03/03/14)	15/03/15 (02/03/15)	M/S. Mithamon Builders		
		b) Bajitpur-Kuliarchar road (Bajitpur part)	Km	0.90											
258.	KIS/RPM-98	a) Tarail RHD-Nilgonj GCC road	Km	8.76	40.28 (38.33)	0.50 (0.48)	NCB	PPA/PP R	No	22/11/13 (30/12/13 )	21/01/14 (26/02/14)	21/01/15 (25/02/15)	M/S. Shahil Enterprise	10%	
		b) Karimganj-Guzadia	Km	5.86											

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		GC road													
259.	KIS/RPM-99	Jinari UP H/Q-Gobindapur Chowrasta bazar road	Km	10.35	13.07 (11.46)	0.16 (0.14)	NCB	PPA/PP R	No	16/11/13 (27/11/13)	15/01/14 (29/12/13)	15/01/15 (04/01/15)	M/S. Musfiquir Rahman (Kanchan)	90%	
260.	TAN/RPM-100	Sakhipur-Sagardighi via Barochowna road	Km	14.66	34.33 (39.49)	0.43 (0.49)	NCB	PPA/PP R	No	14/01/14 (30/12/13)	15/03/14 (23/02/14)	15/03/15 (01/03/15)	Nise Friends & Rahman JV	10%	
261.	TAN/RPM-101	Tangail-Aynapur road	Km	9.29	17.07 (19.09)	0.21 (0.24)	NCB	PPA/PP R	No	14/11/13 (18/11/13)	13/01/14 (26/12/13)	13/01/15 (25/12/14)	M/S. Syed Mozibor Rahman	20%	
262.	TAN/RPM-102	a) Birtibari R&H (Modhupur Upazila) - Dhanbari GC via Zagirachala road	Km	8.50	29.66 (33.98)	0.37 (0.42)	NCB	PPA/PP R	No	14/02/14 (30/12/13)	15/04/14 (23/02/14)	15/04/15 (01/03/15)	Md. Abdul Jalil Sarkar & M/S. Sunvee Traders JV	15%	
		b) Tepibari R&H-Gopalpur via Falda Bazar road [Bhuapur portion]	Km	5.39											
263.	TAN/RPM-103	a) Gopalpur-Syedpur road	Km	5.22	31.54 (36.30)	0.39 (0.45)	NCB	PPA/PP R	No	14/02/14 (27/01/14)	15/04/14 (24/02/14)	15/04/15 (02/03/15)	M/S. Taposh Traders	5%	
		b) Kadim Dhalla RHD-Sawali bazar to Adabari at Natiapara NHW-Kanchanpur GC UZR road	Km	8.08											
264.	TAN/RPM-104	Suruz G.C.-Shakhipur Upazila road via Rampur G.C. road	Km	13.00	21.06 (22.54)	0.26 (0.28)	NCB	PPA/PP R	No	14/11/13 (18/11/13)	13/01/14 (12/12/13)	13/01/15 (11/10/14)	M/S. Syed Mozibor Rahman	10%	
265.	DHA/RPM-	Kolatia GC-Amin	Km	8.57	19.65	0.25	NCB	PPA/PP	No	23/11/13	22/01/14	22/01/15	M/S. Hanif	75%	

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procurement Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	105	Bazar GC via Dhalikandi & Algir char road			(20.96)	(0.26)		R		(26/11/13)	(19/01/14)	(25/01/15)	Enterprise		
266.	DHA/RPM-106	Ashulia UP Office-Rustumpur bazar road	Km	3.33	11.07 (12.40)	0.14 (0.15)	NCB	PPA/PPR	No	14/01/14 (06/01/14)	15/03/14 (12/03/14)	15/03/15 (05/03/15)	M/S. Aunica International		
267.	DHA/RPM-107	a) Khelkhet-Isapur road	Km	6.11	26.52 (28.10)	0.33 (0.35)	NCB	PPA/PPR	No	31/12/13 (06/01/14)	01/03/14 (02/03/14)	01/03/15 (08/03/15)	M/S. Tanvir Traders	15%	
		b) Shikaripara U.P office-Jamsha Bazar via Bishompur road	Km	6.10											
268.	GAZ/RPM-108	Mirzapur GC-Bhabanipur bazar at Dhaka-Mymensingh NHW	Km	2.30	9.53(8.27)	0.12(0.10)	NCB	PPA/PPR	No	24/11/13(06/02/14)	23/01/14(13/03/14)	23/01/15(15/03/15)	M/S. Olive Enterprise		
269.	GAZ/RPM-109	a) Goshinga-Kapasias road	Km	5.50	26.64 (23.74)	0.33 (0.30)	NCB	PPA/PPR	No	14/01/14 (30/12/13)	15/03/14 (12/02/14)	15/03/15 (13/02/15)	M/S. Amzad Traders	3%	
		b) R&H Boliadi Bazar - Dhantara G.C via Dhaljora UP road	Km	5.27											
270.	GAZ/RPM-110	a) Kapasia Union H/Q-Chandpur Union H/Q road	Km	7.40	48.88 (49.69)	0.61 (0.62)	NCB	PPA/PPR	No	13/11/13 (09/12/13)	12/01/14 (06/02/14)	12/01/15 (09/02/15)	M/S. Hanif Enterprise	5%	
		b) Kaligonj-Jangalia road	Km	6.50											
271.	NAR/RPM-111	a) Kathalia U.P. Office-Rangpur Bazar via Fozurkandi bazar road	Km	4.50	20.84 (19.22)	0.26 (0.24)	NCB	PPA/PPR	No	14/02/14 (27/01/14)	15/04/14 (04/03/14)	15/04/15 (08/03/15)	M/S. Udayan Enterprise		
		b) Patuli UP office-	Km	7.22											

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Harishangoan bazar road													
272.	NAR/RPM-112		Sreerampur G.C-Nilkuti R&H road	Km	12.68	32.64 (30.82)	0.41 (0.39)	NCB	PPA/PP R	No	14/01/14 (13/01/14)	15/03/14 (20/02/14)	15/03/15 (25/02/15)	M/S. Udayan Enterprise	20%	
273.	NAR/RPM-113		Shibpur - Charsindur road	Km	9.10	14.45 (11.85)	0.18 (0.15)	NCB	PPA/PP R	No	23/11/13 (18/12/13)	22/01/14 (21/01/14)	22/01/15 (26/01/15)	M/S. Faruk Traders	50%	
274.	NAR/RPM-114		Chalakhar bazar-Belabo Border road	Km	9.74	23.31 (26.21)	0.29 (0.33)	NCB	PPA/PP R	No	14/01/14 (20/01/14)	15/03/14 (20/02/14)	15/03/15 (25/03/15)	M/S. Faruk Traders		
275.	NARA/RPM-115		Rupshi RHD-Kanchan GC via Murapara GC road	Km	13.69	41.55 (39.75)	0.52 (0.50)	NCB	PPA/PP R	No	14/01/14 (09/01/14)	15/03/14 (09/03/14)	15/03/15 (15/03/15)	M/S. Amzad Traders		
276.	NARA/RPM-116		Rupshi RHD-Kanchan GC via Murapara GC road	Km	3.66	36.56 (38.31)	0.46 (0.48)	NCB	PPA/PP R	No	14/02/14 (27/02/14)	15/04/14 (01/04/14)	15/04/15 (06/04/15)	Ahsan Enterprise		
			b) Dhamghar UP Office (Kuripara Bazar)-Haluapara bazar via Jangal road	Km	4.00											
			c) Katchpur NHW-Mousumi Indus via Katchpur UP Office road	Km	3.30											
277.	NARA/RPM-117		Araihazar-Uchitpura Via Sultanshadi Bazar road	Km	10.80	21.72 (22.05)	0.27 (0.28)	NCB	PPA/PP R	No	14/01/14 (16/01/14)	15/03/14 (10/03/14)	15/03/15 (16/03/15)	M/S. Dhiman Construction & M/S. Anny Enterprise (MDC-MAE JVCA)		
278.	MUN/RPM-118		a) Munshigong H/Q (Loharpul)-Aldi RHD	Km	6.00	51.90 (48.78)	0.65 (0.61)	NCB	PPA/PP R	No	14/02/14 (04/02/14)	15/04/14 (25/03/14)	15/04/15 (01/04/15)	JV of M/S. Niaz Traders		

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			road								)			& M/S. Rana Traders (NIAZ-Rana JV)		
			b) Betka GC-Teghuria Dhaka Mawa road via Shaperchar GC	Km	5.94											
279.	MUN/RPM-119		Tongibari-Dhigirpar road	Km	9.84	29.42(26.95)	0.37(0.34)	NCB	PPA/PPR	No	14/01/14(04/02/14)	15/03/14(11/03/14)	15/03/15(17/03/15)	Joint Venture of M/S. Kalam Traders & Al_Aksa Trading Corporation (Kalamaksa JV)		
280.	MUN/RPM-120	RPM-120.1	Sreenagar-Tantar GC-Noapara GC road	Km	8.15	21.19	0.26	NCB	PPA/PPR	No	14/01/14(04/02/14)	15/03/14	15/03/15			
		RPM-120.2	Kazipura-Hossaindi GC road	Km	6.10	16.29	0.20	NCB	PPA/PPR	No	14/01/14(04/02/14)	15/03/14	15/03/15			
281.	MAN/RPM-121		Baliati D R (UZHQ)-Lowhati G C (Delduar U Z) Via Pakutia road	Km	8.77	24.57 (26.16)	0.31 (0.33)	NCB	PPA/PPR	No	14/01/14(30/01/14)	15/03/14(06/03/14)	15/03/15(11/03/15)	Joint Venture of M/S. S. Hossain & M/S. Das Traders (S. Hossain & Das JV)		
282.	MAN/RPM-122		a) Teota UP Office-Jhafargonj GC (Poila) road	Km	5.71	30.75 (31.68)	0.38 (0.40)	NCB	PPA/PPR	No	02/01/14(30/01/14)	03/03/14(06/03/14)	03/03/15(11/03/15)	Saleh and Brothers		
			b) Ghior HQ -Zabra	Km	7.34											

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			GC road													
283.	MAN/RPM-123		Jhitka G.C-Machain G.C. road	Km	8.04	12.90	0.16	NCB	PPA/PP R	No	25/12/13 (30/01/14)	23/02/14	23/02/15			
284.	MAN/RPM-124		Singair-Nowabgonj Via Charigram GC road	Km	5.10	13.10 (11.13)	0.16 (0.14)	NCB	PPA/PP R	No	14/01/14 (30/01/14)	15/03/14 (16/03/14)	15/03/15 (21/03/15)	M/S. Nirman Prokausholy		
285.	MAN/RPM-125		Daulatpur-Kolia GC road	Km	8.89	0.00	0.00									No need to maintain by this year thus the road is dropped
286.	CHI/RPM-126		Rouzan Noapara Sec-2 (Ramjan Ali Hat to NoaparaPatherhat) road	Km	10.00	32.35 (37.21)	0.40 (0.47)	NCB	PPA/PP R	No	07/12/13 (30/12/13)	05/02/14 (05/03/14)	05/02/15 (11/03/15)	M/S. Yakub & Brothers	5%	
287.	COM/RPM-127		a) Monohorgonj - Laksam road	Km	4.75	34.40 (37.74)	0.43 (0.47)	NCB	PPA/PP R	No	21/11/13 (30/12/13)	20/01/14 (02/02/14)	20/01/15 (01/02/15)	M/S. Zaman Traders		
			b) Boxganj-Satbaria-Gunbati road	Km	5.61											
288.	COM/RPM-128		Madhaiya-Dollai Nowabpur-Rahimanagar road	Km	20.70	66.36 (70.52)	0.83 (0.88)	NCB	PPA/PP R	No	14/01/14 (02/02/14)	15/03/14	15/03/15	JV of M/S. Dhiman Construction & M/S. Islam Traders (MDC-MIT JV)		
289.	COM/RPM-129		a) Karar Kandi-Asadpur-Chanderchar bazar road	Km	3.67	29.93 (32.86)	0.37 (0.41)	NCB	PPA/PP R	No	19/12/13 (19/12/13)	17/02/14 (19/01/14)	17/02/15 (18/01/15)	MMB & AAS (JV)		

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		b) Atogram-Sharifpur (Bibir) road	Km	6.06											
290.	COX/RPM-130	Gorakghata-Shaplapur Janata bazar road	Km	25.10	77.37(84.23)	0.97(1.05)	NCB	PPA/PP R	No	14/01/14(19/02/14)	15/03/14	15/03/15	RAB-RC (Pvt) Ltd. & Unnayan International [RAB-RC (Pvt) Ltd.-UI (JV)]		
291.	COM/RPM-131	Shahapur Mazar sharif (Golabari Zero point)-Chandpur bridge-Palpara road (WDB embankment)	Km	11.98	16.10 (17.74)	0.20 (0.22)	NCB	PPA/PP R	No	23/11/13 (18/12/13)	22/01/14 (26/01/14)	22/01/15 (25/01/15)	R-TA & MME (JV)		
292.	COM/RPM-132	Gonti-Metalla road	Km	8.73	19.29 (21.77)	0.24 (0.27)	NCB	PPA/PP R	No	28/12/13 (26/01/14)	26/02/14 (19/02/14)	26/02/15 (19/02/15)	M/S. Zaman Traders		
293.	COM/RPM-133	Chitoshiy Rly. Station-Barura via Janora road	Km	20.75	41.54 (47.35)	0.52 (0.59)	NCB	PPA/PP R	No	14/01/14 (27/01/14)	15/03/14 (23/03/14)	15/03/15 (22/03/15)	M/S. Ananta Enterprise		
294.	COM/RPM-134	Madhaiya G.C.to Punchpokoria G.C (Debidwar Portion) road	Km	8.30	18.73 (21.35)	0.23 (0.27)	NCB	PPA/PP R	No	28/12/13 (06/01/14)	26/02/14 (12/02/14)	26/02/15 (11/02/15)	M/S. R-TA Enterprise		
295.	BRA/RPM-135	a) Kasba-Akhaura road	Km	7.10	52.97 (52.39)	0.66 (0.65)	NCB	PPA/PP R	No	12/12/13 (18/12/13)	10/02/14 (12/02/14)	10/02/15 (10/12/14)	M/S. Mozahar Enterprise	8%	
		b) Ashugonj R&H-Kharia Road via Fair Service, Bahadurpur GC road	Km	5.40											
296.	BRA/RPM-136	a) Purba SaifullaKandi UP (R&H)-Imamnagar-Ananda	Km	5.67	50.61 (45.46)	0.63 (0.57)	NCB	PPA/PP R	No	22/11/13 (23/12/13)	21/01/14 (20/02/14)	21/01/15 (10/12/14)	Mohammed Eunus & Brothers	5%	

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		bazar road start from R&H											(Pvt.)		
		b) Mogra Bazar (GC)-Satpara R&H road via Kornel Bazar,Dhaturopohela road	Km	9.00											
297.	<b>BRA/RPM-137</b>	Singerbeel-Harashpur road via paharpur UP road	Km	17.57	34.33 (30.31)	0.43 (0.38)	NCB	PPA/PP R	No	22/11/13 (19/12/13)	21/01/14 (12/02/14)	21/01/15 (10/12/14)	M/S. Mozahar Enterprise		
298.	<b>CHA/RPM-138</b>	a) Senganchar-Eklaspur road	Km	8.10	21.55 (23.69)	0.27 (0.30)	NCB	PPA/PP R	No	27/11/13 (04/02/14)	26/01/14	26/01/15	M/S. Shahid Brothers		
		b) Charbharabi U.P Office-Shahorali Mour road	Km	3.05											
299.	<b>CHA/RPM-139</b>	a) Kachua-Raghunathpur G.C road	Km	6.50	11.27 (12.37)	0.14 (0.15)	NCB	PPA/PP R	No	01/12/13 (04/02/14)	30/01/14 (25/03/14)	30/01/15 (31/03/15)	JV of Tania & Shahid		
		b) Bagadi U.P. to Ibrahimpur U.P. road	Km	5.25											
300.	<b>CHA/RPM-140</b>	Machuakhal-Narayanpur-Balakhal road	Km	8.81	15.84 (17.41)	0.20 (0.22)	NCB	PPA/PP R	No	23/11/13 (04/02/14)	22/01/14 (25/03/14)	22/01/15 (31/03/15)	Mohammed Eunos & Brothers (Pvt.) Ltd.		
301.	<b>NOA/RPM-141</b>	Zomider hat-Kadirpur UP-Munshirhat-Karam Box Bazar road	Km	8.85	30.39 (33.37)	0.38 (0.42)	NCB	PPA/PP R	No	08/01/14 (30/12/13)	09/03/14 (04/02/14)	09/03/15 (10/11/14)	M/S. Md. Mahmudur Rahman	10%	
302.	<b>NOA/RPM-142</b>	a) OlamaBazar-Dalta G.C. road (Munshir road)	Km	5.25	26.62(30.58)	0.33(0.38)	NCB	PPA/PP R	No	27/11/13(08/01/14)	26/01/14(04/02/14)	26/01/15(10/11/14)	M/S. Md. Mahmudur Rahman		
		b) Somirmunshir hat-Arjuntala UP Office	Km	4.80											



Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			(Chilonia bazar) road													
303.	NOA/RPM-143		RHD (Dattar Hat)-Udaysadurhat-Koromullah GC-RHD road	Km	25.10	49.89 (54.66)	0.62 (0.68)	NCB	PPA/PP R	No	08/01/14 (30/12/13)	09/03/14 (04/02/14)	09/03/15 (10/02/15)	M/S. Md. Mahmudur Rahman	5%	
304.	NOA/RPM-144		a) Bangla Bazar Deira Balua Gucca Gram road	Km	8.10	27.56 (30.28)	0.34 (0.38)	NCB	PPA/PP R	No	01/01/14 (30/12/13)	02/03/14 (04/02/14)	02/03/15 (10/11/14)	M/S. Md. Mahmudur Rahman	10%	
			b) Khaserhat-Ansarmiar hat road via Soikat College road	Km	3.89											
305.	LAX/RPM-145		a) Alipur-Dalta bazar road	Km	8.60	37.55 (43.18)	0.47 (0.54)	NCB	PPA/PP R	No	17/11/13 (30/01/14)	16/01/14	16/01/15	JV of M/S. Dawn Corporation & M/S. Riasat & Brothers		
			b) Bhabanigong-Jugir hat-Jakshin road 15-17 No	Km	7.38											
306.	LAX/RPM-146		Lawrance kasher hat-Ander char road	Km	8.74	22.74 (26.15)	0.28 (0.33)	NCB	PPA/PP R	No	13/12/13 (26/01/14)	11/02/14	11/02/15	Md. Jahangir Alam		
307.	LAX/RPM-147		a) Ramgati-Chewakhali road	Km	13.00	42.01 (40.14)	0.53 (0.50)	NCB	PPA/PP R	No	13/12/13 (26/01/14)	11/02/14	11/02/15	Mohammed Eunus & Brothers (Pvt.) Ltd.		
			b) Raipur-Mirgonj road	Km	6.77											
308.	FEN/RPM-148	RPM-148.1	Motigonj UP-Dasherhat-ChardarbeshUP-	Km	8.87	22.56	0.28	NCB	PPA/PP R	No	14/02/14 (24/02/14)	15/04/14	15/04/15			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Karamotiabazar-Kazirhat road													
		<b>RPM-148.2</b>	Dulamiah-Sharisadi bazar-Kaikhali-Koresmunshi road	Km	5.60	25.77	0.32	NCB	PPA/PPR	No	14/02/14 (24/02/14)	15/04/14	15/04/15			
309.	<b>FEN/RPM-149</b>		Parashuram-Bashpadua-Guthuma Chowmuri-Box Mohammad bazar-Kahua-Bangla bazar-Goniamora R&H road	Km	12.80	29.19 (32.10)	0.36 (0.40)	NCB	PPA/PPR	No	14/01/14 (03/02/14)	15/03/14 (20/03/14)	15/03/15 (26/03/15)	M/S. Kashem Traders		
310.	<b>CHI/RPM-150</b>		Nazirhat to Kazirhat road (Ramgar Road Section-1)	Km	16.01	57.08	0.71	NCB	PPA/PPR	No	20/12/13 (06/01/14)	18/02/14	18/02/15			
311.	<b>COM/RPM-151</b>		Natherpetua-Hasnabad road	Km	17.31	48.96 (52.16)	0.61 (0.65)	NCB	PPA/PPR	No	31/10/13 (27/10/13)	30/12/13 (01/12/13)	30/12/14 (07/12/14)	M/S. Zaman Traders		
312.	<b>CHI/RPM-152</b>		a) Ramgotirhat-Santirhat-Pomra road (From RHD #102)	Km	6.90	44.09	0.55	NCB	PPA/PPR	No	25/12/13 (27/02/14)	23/02/14	23/02/15			
			b) Dewan hat-Bailtali-Barama-Patiya road (Patiya part) (From RHD #127)	Km	8.89											
313.	<b>CHI/RPM-153</b>		Fateabad-Ramdash hat-Modunaghat road	Km	10.18	21.75 (24.98)	0.27 (0.31)	NCB	PPA/PPR	No	01/12/13 (30/12/13)	30/01/14 (05/03/14)	30/01/15 (11/03/15)	Mesba Associates	5%	
314.	<b>CHI/RPM-154</b>		Dewanhat-Bailtali-Barma-Patiya road	Km	13.49	47.61 (52.58)	0.60 (0.66)	NCB	PPA/PPR	No	20/12/13 (13/01/14)	18/02/14	18/02/15	JV of Mithu Enterprise & Mesba Associates [Mithu-Mesba (JV)]		

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
315.	COX/RPM-155		a) Eidgaon-Eidgar road	Km	5.74	41.90	0.52	NCB	PPA/PPR	No	14/02/14	15/04/14	15/04/15			
			b) Edgor Bazar-Idgaon road	Km	4.29											
316.	COM/RPM-156		a) Burichang GC-Kangshanagar bazar GC road	Km	4.12	28.97 (26.84)	0.36 (0.34)	NCB	PPA/PPR	No	17/11/13 (05/12/13)	16/01/14 (09/01/14)	16/01/15 (08/01/15)	M/S. Tanvir Traders	12%	
			b) Brahmanpara-Dulalpur GC road	Km	5.07											
317.	COX/RPM-157		Sikalghat-Manikpur road	Km	10.31	19.04 (21.89)	0.24 (0.27)	NCB	PPA/PPR	No	14/01/14 (31/12/13)	15/03/14 (02/02/14)	15/03/15 (19/02/15)	M/S. Chakaria Development Society	5%	
318.	SYL/RPM-158		Doyameer GC-Dewanbazar GC road	Km	7.00	21.87 (21.33)	0.27 (0.27)	NCB	PPA/PPR	No	14/01/14 (30/12/13)	15/03/14 (03/02/14)	15/03/15 (11/02/15)	M/S. Puspa Construction & M/S. J.R. Enterprise JV		
319.	SYL/RPM-159		Biswanath GC-Perer bazar GC-Jaganthpurpur HQ road (Biswanath Part.)	Km	15.91	48.44 (51.23)	0.61 (0.64)	NCB	PPA/PPR	No	14/01/14 (10/03/14)	15/03/14	15/03/15	M/S. Md. Taibur Rahman & M/S. M.A. Engineering JV		
320.	SYL/RPM-160		a) Sylhet-Gachbari-Kanaighat road (Sadar portion)	Km	6.85	30.42 (31.48)	0.38 (0.39)	NCB	PPA/PPR	No	14/01/14 (09/01/14)	15/03/14 (10/02/14)	15/03/15 (17/02/15)	M/S. Zafar Ahmed Gilman & M/S. MLR Trading JV	10%	
			b) Lakhanabondh UP-Fulshaind-Porokayestha bazar road	Km	7.20											

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
321.	SYL/RPM-161		Zakigonj (G.C)-Laxmibazar (G.C)-Dubagbazar (G.C) road	Km	21.99	79.33	0.99	NCB	PPA/PPR	No	14/01/14 (16/04/14)	15/03/14	15/03/15			
322.	MOU/RPM-162		Sreemangal-SindurKhah Bazar road	Km	10.15	8.90 (7.64)	0.11 (0.10)	NCB	PPA/PPR	No	29/12/13 (31/12/13)	27/02/14 (03/02/14)	27/02/15 (03/02/15)	Md. Saiful Islam	2%	
323.	MOU/RPM-163		a) Chaytraghat-Nayabazar via Shaidnagar road	Km	8.50	46.37 (42.97)	0.58 (0.54)	NCB	PPA/PPR	No	14/01/14 (10/02/14)	15/03/14	15/03/15	Ohiduzzaman Chowdhury		
			b) Rabibazar-Karmadah U.P road	Km	5.02											
324.	MOU/RPM-164		Begum Durreh Samad Rahman road	Km	16.96	31.03(30.88)	0.39(0.39)	NCB	PPA/PPR	No	29/12/13(31/12/13)	27/02/14(17/02/14)	27/02/15(16/02/15)	M/S. Tanvir Traders		
325.	MOU/RPM-165		Dasherbazar-Basirpur RHD via Kanongobazar Azimganj road	Km	16.15	33.56 (30.01)	0.42 (0.38)	NCB	PPA/PPR	No	14/01/14 (20/02/14)	15/03/14	15/03/15	Md. Habibur Rahman & M/S. Haque Construction (M.H. JV)		
326.	HAB/RPM-166		Sayedpur-Inathgonj road	Km	2.88	9.76 (8.77)	0.12 (0.11)	NCB	PPA/PPR	No	14/01/14 (30/01/14)	15/03/14 (16/03/14)	15/03/15 (22/03/15)	M/S. Vigilant Construction		
327.	HAB/RPM-167		Hobigonj Baniachong R&H (Khoire par)-Sujatpur road	Km	18.53	47.99 (42.36)	0.60 (0.53)	NCB	PPA/PPR	No	14/01/14 (04/02/14)	15/03/14 (19/03/14)	15/03/15 (25/03/15)	JV of M/S. Rathindra Chandra Roy & Mizanur Rahman Liton (RCR-MRL JV)		
328.	HAB/RPM-168		a) Surma R&H-Montala-Chowmuhani bazar road	Km	7.52	37.44 (35.57)	0.47 (0.44)	NCB	PPA/PPR	No	14/01/14 (05/03/14)	15/03/14	15/03/15	Md. Mizanur Rahman Shamim		

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			b) Rampur(DR)-Tegoria UP-Tangirghat road	Km	3.50											
329.	SUN/RPM-169		Derai-Shyamerchar GCC road	Km	19.06	68.97 (68.10)	0.86 (0.85)	NCB	PPA/PP R	No	14/01/14 (02/03/14)	15/03/14	15/03/15	Sujib Ranjan Das		
330.	SUN/RPM-170		Katair-Joynagar-Jamalganj bazar road (Mohanpur/Shimolbak)	Km	10.70	38.01 (37.63)	0.48 (0.47)	NCB	PPA/PP R	No	14/01/14 (23/02/14)	15/03/14	15/03/15	M/S. Nurul Islam		
331.	SUN/RPM-171		Jawa Bazar-Chhatak Road upto Andargaon road	Km	13.16	38.55 (39.07)	0.48 (0.49)	NCB	PPA/PP R	No	14/01/14 (26/02/14)	15/03/14	15/03/15	M/S. Nurul Islam		
332.	B.BARIA		Rehabilitation & Maintenance of UZR & UNR	Km	34.00	117.30	1.47	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
333.	CHANDPUR		Rehabilitation & Maintenance of UZR & UNR	Km	36.00	124.20	1.55	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
334.	CHITTAGO NG		Rehabilitation & Maintenance of UZR & UNR	Km	45.00	155.25	1.94	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
335.	COMILLA		Rehabilitation & Maintenance of UZR & UNR	Km	69.00	238.05	2.98	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
336.	COX'S BAZAR		Rehabilitation & Maintenance of UZR & UNR	Km	31.00	106.95	1.34	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
337.	DHAKA		Rehabilitation & Maintenance of UZR & UNR	Km	32.00	110.40	1.38	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
338.	FENI		Rehabilitation & Maintenance of UZR & UNR	Km	23.00	79.35	0.99	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
339.	<b>GAZIPUR</b>		Rehabilitation & Maintenance of UZR & UNR	Km	42.00	144.90	1.81	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
340.	<b>HABIGANJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	37.00	127.65	1.60	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
341.	<b>JAMALPUR</b>		Rehabilitation & Maintenance of UZR & UNR	Km	43.00	148.35	1.85	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
342.	<b>KISHOREGANJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	36.00	124.20	1.55	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
343.	<b>LAXMIPUR</b>		Rehabilitation & Maintenance of UZR & UNR	Km	36.00	124.20	1.55	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
344.	<b>MANIKGANJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	26.00	89.70	1.12	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
345.	<b>MOULVIBAZAR</b>		Rehabilitation & Maintenance of UZR & UNR	Km	37.00	127.65	1.60	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
346.	<b>MUNSHIGANJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	23.00	79.35	0.99	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
347.	<b>MYMENSINGH</b>		Rehabilitation & Maintenance of UZR & UNR	Km	62.00	213.90	2.67	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
348.	<b>NARAYANGANJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	31.00	106.95	1.34	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
349.	<b>NARSHINGDI</b>		Rehabilitation & Maintenance of UZR & UNR	Km	44.00	151.80	1.90	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
350.	<b>NETROKON A</b>		Rehabilitation & Maintenance of UZR & UNR	Km	32.00	110.40	1.38	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
351.	<b>NOAKHALI</b>		Rehabilitation & Maintenance of UZR & UNR	Km	47.00	162.15	2.03	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
352.	<b>PABNA</b>		Rehabilitation & Maintenance of UZR & UNR	Km	39.00	134.55	1.68	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
353.	<b>SHERPUR</b>		Rehabilitation & Maintenance of UZR & UNR	Km	33.00	113.85	1.42	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
354.	<b>SIRAJGANJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	43.00	148.35	1.85	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
355.	<b>SUNAMGA NJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	34.00	117.30	1.47	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
356.	<b>SYLHET</b>		Rehabilitation & Maintenance of UZR & UNR	Km	39.00	134.55	1.68	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
357.	<b>TANGAIL</b>		Rehabilitation & Maintenance of UZR & UNR	Km	46.00	158.70	1.98	NCB	PPA/PP R	No	01/11/14	31/12/14	31/12/15			
358.	<b>B.BARIA</b>		Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	0.86	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
359.	<b>CHANDPUR</b>		Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	0.86	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
360.	<b>CHITTAGO NG</b>		Rehabilitation & Maintenance of UZR & UNR	Km	25.00	86.25	1.08	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
361.	COMILLA		Rehabilitation & Maintenance of UZR & UNR	Km	40.00	138.00	1.73	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
362.	COX'S BAZAR		Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	0.86	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
363.	DHAKA		Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	0.86	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
364.	FENI		Rehabilitation & Maintenance of UZR & UNR	Km	15.00	51.75	0.65	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
365.	GAZIPUR		Rehabilitation & Maintenance of UZR & UNR	Km	30.00	103.50	1.29	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
366.	HABIGANJ		Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	0.86	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
367.	JAMALPUR		Rehabilitation & Maintenance of UZR & UNR	Km	25.00	86.25	1.08	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
368.	KISHOREGANJ		Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	0.86	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
369.	LAXMIPUR		Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	0.86	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
370.	MANIKGANJ		Rehabilitation & Maintenance of UZR & UNR	Km	15.00	51.75	0.65	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
371.	MOULVIBAZAR		Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	0.86	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			



Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
372.	<b>MUNSHIGANJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	15.00	51.75	0.65	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
373.	<b>MYMENSINGH</b>		Rehabilitation & Maintenance of UZR & UNR	Km	31.00	106.95	1.34	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
374.	<b>NARAYANGANJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	0.86	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
375.	<b>NARSHINGDI</b>		Rehabilitation & Maintenance of UZR & UNR	Km	22.00	75.90	0.95	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
376.	<b>NETROKONDA</b>		Rehabilitation & Maintenance of UZR & UNR	Km	16.00	55.20	0.69	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
377.	<b>NOAKHALI</b>		Rehabilitation & Maintenance of UZR & UNR	Km	25.00	86.25	1.08	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
378.	<b>PABNA</b>		Rehabilitation & Maintenance of UZR & UNR	Km	25.00	86.25	1.08	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
379.	<b>SHERPUR</b>		Rehabilitation & Maintenance of UZR & UNR	Km	18.00	62.10	0.78	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
380.	<b>SIRAJGANJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	22.00	75.90	0.95	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
381.	<b>SUNAMGANJ</b>		Rehabilitation & Maintenance of UZR & UNR	Km	17.00	58.65	0.73	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
382.	<b>SYLHET</b>		Rehabilitation & Maintenance of UZR & UNR	Km	20.60	71.07	0.89	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
383.	<b>TANGAIL</b>		Rehabilitation & Maintenance of UZR & UNR	Km	24.00	82.80	1.04	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			
384.	<b>NOA/PBMC-1</b>	<b>PBMC-1.1</b>	Sonapur-Thanar hat-Akther Miar Hat road	Km	15.91	149.47	1.87	NCB	PPA/PP R	Yes	04/12/13 (16/04/14)	02/02/14	30/06/18			
			Banglabazar-Al-amin bazar-Halim bazar-Subarnachar Upazila HQ road	Km	5.21											
		<b>PBMC-1.2</b>	Upazilla H.Q-Halim Bazar-Al -Amin Bazar-Banglabazar road	Km	8.25	371.39	4.64	NCB	PPA/PP R	Yes	04/12/13 (16/04/14)	02/02/14	30/06/18			
			Sonapur-Thanar hat-Akther Miar Hat road	Km	15.95											
			Chor Amanullah UP Office-Khaserhat-Banglabazar-Karimbazar road	Km	8.42											
			RHD-Khaserhat-Chomir hat road	Km	1.90											
385.	<b>COM/PBMC-2</b>	<b>PBMC-2.1</b>	Rajabazar-Alkara (Shah Fakruddin Road)	Km	33.72	77.28	0.97	NCB	PPA/PP R	No	14/02/14 (28/01/14)	15/04/14	30/06/18			
		<b>PBMC-2.2</b>	Upazila H/Q (Nabagram)-Munshirhat-Kashinagar UP-Suagonj (Bir Muktijoddha Mr. Mojibul Haque) Road	Km	16.49	46.08	0.58	NCB	PPA/PP R	No	01/08/13 (28/01/14)	30/09/13	30/06/18			
386.	<b>MOU/PBMC-3</b>		Brahman Bazar-Fenchugonj road	Km	15.00	0.00	0.00									Dropped

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
387.	COX/PBMC-4	PBMC-4.1	Teknaf Bus Station-Shamlapur road	Km	31.50	61.03	0.76	NCB	PPA/PPR	No	29/01/14	30/03/14	30/06/18			
		PBMC-4.2	Coat bazar-Shamlapur GC Road Via-Sonarpara Monkhali road	Km	32.10	69.46	0.87	NCB	PPA/PPR	No	01/10/14	30/11/14	30/06/18			
388.	1 Package		PBMC (NOAKHALI)	Km	28.00	69.44	0.87	NCB	PPA/PPR	No	01/10/14	30/11/14	30/06/18			
389.	1 Package		PBMC (COMILLA)	Km	50.00	124.00	1.55	NCB	PPA/PPR	No	01/10/14	30/11/14	30/06/18			
390.	1 Package		PBMC (MOULVIBAZAR)	Km	20.00	49.60	0.62	NCB	PPA/PPR	No	01/10/14	30/11/14	30/06/18			
391.	1 Package		PBMC (MYMENSINGH)	Km	30.00	74.40	0.93	NCB	PPA/PPR	No	01/10/14	30/11/14	30/06/18			
392.	1 Package		PBMC (KISHOREGANJ)	Km	30.00	74.40	0.93	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
393.	1 Package		PBMC (COMILLA)	Km	20.00	49.60	0.62	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
394.	1 Package		PBMC (SYLHET)	Km	20.00	49.60	0.62	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
395.	1 Package		PBMC (CHITTAGONG)	Km	20.00	49.60	0.62	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
396.	1 Package		PBMC (TANGAIL)	Km	30.00	74.40	0.93	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
397.	1 Package		PBMC (PABNA)	Km	15.00	37.20	0.47	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
398.	1 Package		PBMC (MYMENSINGH)	Km	20.00	49.60	0.62	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
399.	BRA/GCM-1		Improvement of Talsahar GCM	No	1	7.50	0.09	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
400.	CHA/GCM-2		a) Improvement of Mohamaya GCM	No	1	15.00	0.19	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
			b) Improvement of	No	1											

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Chengarchar GCM													
401.	CTG/GCM-3		Improvement of Adhunagar Khan Hat GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
402.	COM/GCM-4		a) Improvement of Badarpur GCM	No	1	15.00	0.19	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
			b) Improvement of Kalir Bazar GCM	No	1											
403.	COX/GCM-5		Improvement of Whykong GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
404.	FEN/GCM-6		Improvement of Panchgachiya Hat GCM	No	1	0.00	0.00									Dropped due to shortage of land and under Pourashava
405.	JAM/GCM-7		a) Improvement of Kapasata Hajipur GCM	No	1	15.00	0.19	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
			b) Improvement of Durmut GCM	No	1											
406.	MAN/GCM-8		Improvement of Umanandapur GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
407.	MOU/GCM-9		Improvement of Chandgram GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
408.	MUN/GCM-10		Improvement of Tantor Nowapara GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
409.	MYM/GCM-11		Improvement of Mohammadnagar GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
410.	NET/GCM-12		Improvement of Krishnapur GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
411.	PAB/GCM-13		Improvement of Nazirganj GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
412.	SIR/GCM-14		Improvement of Jamtali GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
413.	SUN/GCM-15		Improvement of Biswamvarpur GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
414.	TAN/GCM-16		Improvement of Ishorganj GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
415.	NARA/GCM-17		Improvement of Araihasar GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
416.	CTG/GCM-20		Improvement of Gourisanker hat GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
417.	CTG/GCM-21		Improvement of Bakter Hat GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
418.	FEN/GCM-22		Improvement of Fulgazi GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
419.	KIS/GCM-23		Improvement of Telikhai GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
420.	MOU/GCM-24		Improvement of Bhanugach GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
421.	MYM/GCM-25		Improvement of Ambitala GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
422.	MYM/GCM-26		Improvement of Chakrampur GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
423.	NET/GCM-27		Improvement of Bishorpasha GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
424.	SHE/GCM-28		Improvement of Dhala GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
425.	SUN/GCM-29		Improvement of Hyderpur GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
426.	SYL/GCM-30		Improvement of Laxmipur GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
427.	TAN/GCM-		Improvement of	No	1	7.50	0.09	NCB	PPA/PP	No	01/08/15	30/09/15	29/09/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
	<b>31</b>		Dhanbari GCM						R							
428.	<b>CTG/GCM-32</b>		Improvement of Budhpura hat GC GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/15	30/09/15	29/09/16			
429.	<b>CTG/GCM-33</b>		Improvement of Fakir Hat GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/15	30/09/15	29/09/16			
430.	<b>COM/GCM-34</b>		Improvement of Juktikhola GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/15	30/09/15	29/09/16			
431.	<b>COX/GCM-35</b>		Improvement of Beltoli Boro Bazar GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/15	30/09/15	29/09/16			
432.	<b>MUN/GCM-36</b>		Improvement of Sirajdikhan GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/15	30/09/15	29/09/16			
433.	<b>MYM/GCM-37</b>		Improvement of Dewkhola GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/15	30/09/15	29/09/16			
434.	<b>NAR/GCM-38</b>		Improvement of Jallara GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/15	30/09/15	29/09/16			
435.	<b>NET/GCM-39</b>		Improvement of Hogla GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/15	30/09/15	29/09/16			
436.	<b>SIR/GCM-40</b>		Improvement of Baghabari GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/15	30/09/15	29/09/16			
437.	<b>SUN/GCM-41</b>		Improvement of Raniganj GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/08/15	30/09/15	29/09/16			
438.	<b>SYL/GCM-42</b>		Improvement of Dewan Bazar GCM	No	1	7.50	0.09	NCB	PPA/PP R	No	01/11/13	31/12/13	04/07/15			
439.	<b>20 Packages</b>		Market Operation and Management	No	20	16.50	0.21	NCB	PPA/PP R	No	01/08/14	30/09/14	02/04/16			
440.	<b>15 Packages</b>		Market Operation and Management	No	15	12.38	0.15	NCB	PPA/PP R	No	01/08/15	30/09/15	02/04/17			
441.	<b>15 Packages</b>		Market Operation and Management	No	15	12.38	0.15	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
442.	<b>GAZ/RJ-1</b>		a) Borni Bazar ghat	No	1	13.00	0.16	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
			b) Shaheed	No	1											

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
			Moyezuddin ferry ghat													
443.	NARA/RJ-2		a) Murapara Moterghat	No	1	13.00	0.16	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
			b) Fatulla GCM ghat	No	1											
444.	NET/RJ-3		Kalmakanda godown ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
445.	KIS/RJ-4		a) Alongjiribazar ghat	No	1	13.00	0.16	NCB	PPA/PP R	No	14/04/14	13/06/14	13/06/15			
			b) Abdullapurbazar ghat	No	1											
446.	JAM/RJ-5		Boriakul ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
447.	GAZ/RJ-9		Kaliakoir Ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
448.	TAN/RJ-10		Kodaliala Ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
449.	MUN/RJ-11		Sreenagar Ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
450.	TAN/RJ-12		Hatubhanga Ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
451.	TAN/RJ-13		Mirzapur Ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
452.	COM/RJ-14		Batikandi Ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
453.	COM/RJ-15		Char Kumeria Ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
454.	COM/RJ-16		Khatalia Ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
455.	MUN/RJ-17		Balucharbazar ghat	No	1	6.50	0.08	NCB	PPA/PP R	No	01/08/14	30/09/14	30/09/15			
456.	CTG/RJ-18		Bomang hat ghat, Bazalia	No	1	6.50	0.08	NCB	PPA/PP R	No	01/04/15	31/05/15	30/05/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	PPA/BG	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
457.	<b>2 Packages</b>		Improvement of RJs	No	2	13.00	0.16	NCB	PPA/PPR	No	01/10/14	30/11/14	02/06/16			
458.	<b>1 Package</b>		Rural Waterway (COMILLA)	Km	26.00	70.20	0.88	NCB	PPA/PPR	No	01/04/15	31/05/15	01/12/16			
459.	<b>1 Package</b>		Rural Waterway (GAZIPUR)	Km	18.00	48.60	0.61	NCB	PPA/PPR	No	01/04/15	31/05/15	01/12/16			
			<b>Sub-Total :</b>			<b>23,971.05</b>	<b>299.64</b>									

PPR  
BG

<sup>12</sup>

Public Procurement  
Rules 2008  
Bank Guideline for  
Procurement  
As per "Procurement  
Threshold Table"



### Procurement Plan for Goods Contract

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Delivery (Actual Date of Delivery)	Name of Supplier	Progress of Procurement as of _____ (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
01.	G1	Bitumen Mixing Plant	No.	6	18.00	0.23	NCB	BG	No	30/07/14	30/09/14	30/11/14			Q
02.	G2.1	Supervision Vehicle (15 Double Cabin Pickup)	No.	15	80.50	1.01	ICB	BG	Yes	20/11/13	20/01/14	19/07/14			Evaluation report sent to WB for clearance
03.	G2.2	Supervision Vehicle (6 SUV)	No.	6	47.20	0.59	NCB	BG	No	02/12/13	01/02/14	31/07/14	Pragoti Ltd.		NOA under process
04.	G2.3	4 Supervision Vehicle (4 SUV)	No.	4	31.52	0.39	NCB	BG	No	31/07/14	30/09/14	29/03/15			
05.	G3	Computer and Accessories	No.	279	24.00 (19.56)	0.30 (0.24)	NCB/N S	PPA/PPR	No	02/12/13	10/02/14	07/04/14	Smart Technologies (BD) Ltd.		Contract signed
06.	G4	Photocopier	No.	25	3.75	0.05	NCB/N S	PPA/PPR	No	12/12/13	11/03/14	14/05/14	Smart Technologies (BD) Ltd.		Contract signed
07.	G5	Network Survey Vehicle	No.	1	60.00	0.75	NCB	BG	Yes	01/07/15	30/08/15	26/02/16			
08.	G6	Traffic Logging System	No.	5	15.00	0.19	NCB/N S	PPA/PPR	No	30/09/14	30/11/14	29/05/15			
09.	G7	Roughometer	No.	16	28.80	0.36	NCB/N S	PPA/PPR	No	30/03/14	30/05/14	26/11/14			
10.	G8	Portable weigh bridge	No.	5	7.50	0.09	NCB/N S	PPA/PPR	No	30/03/14	30/05/14	26/11/14			
11.	G9	Bitumen heating & distributing equipment	No.	10	7.50	0.09	NCB/N S	PPA/PPR	No	30/03/14	30/05/14	26/11/14			
12.	G10	Densometer	No.	26	24.70	0.31	ICB/N CB/NS	PPA/PPR	No	30/03/14	30/05/14	26/11/14			
13.	G11	Multimedia Video Projector (Lot-1)	No.	26	7.49 (1.95)	0.09 (0.02)	NCB/N S	PPA/PPR	No	12/12/13	17/02/14	14/04/14	Flora Ltd.		Contract signed
14.	G11	Multimedia Video Projector (Lot-2)	No.	26	0.00 (3.09)	0.00 (0.04)	NCB/N S	PPA/PPR	No	12/12/13	17/02/14	14/04/14	Smart Technologies	100%	

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Delivery (Actual Date of Delivery)	Name of Supplier	Progress of Procurement as of _____ (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
													(BD) Ltd.		
15.	G12	Local Area Network (LAN) (online UPS & other related accessories)		-	76.60	0.96	ICB	BG	Yes	31/05/14	31/07/14	27/01/15			
16.	G13	MIS Data Center		-	61.11	0.76	ICB	BG	Yes	31/05/14	30/07/14	26/01/15			
17.	G14	ICT Equipments and Software		-	50.04	0.63	ICB	BG	Yes	30/06/14	30/08/14	26/02/15			
18.	G16	Equipment for road safety		-	11.25	0.14	NCB/N S	PPA/PPR	No	31/08/14	31/10/14	29/04/15			
19.	RTIP-II/12-13/G-03	Computer including Printer & UPS	No.	5	0.50 (0.50)	0.01 (0.01)	RFQ/N S	PPA/PPR	No	28/01/13 (07/02/13)	07/02/13 (07/02/13)	12/02/13 (12/02/13)			Completed (1st year)
20.	RTIP-II/12-13/G-19	Air Condition	No.	4	0.50 (0.50)	0.01 (0.01)	RFQ/N S	PPA/PPR	No	14/03/13 (21/03/13)	21/03/13 (21/03/13)	27/03/13 (27/03/13)			Completed (1st year)
21.	RTIP-II/12-13/G-03(1)	Computer including Printer & UPS	No.	6	1.00 (1.00)	0.01 (0.01)	NCB	PPA/PPR	No	21/03/13 (28/03/13)	28/03/13 (28/03/13)	03/04/13 (03/04/13)			Completed (1st year)

**Sub-Total :**

**550.06**

**6.88**

PPR  
BG  
<sup>12</sup>  
Public Procurement Rules  
2008  
Bank Guideline for  
Procurement  
As per "Procurement  
Threshold Table"

### Procurement Plan for Consultancy Services Contract

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Proposals Submission (Actual Date of Proposals Submission)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Consultant/ Firm	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
01.	MS-1	Management Support Consultancy (MSC)	SM	278	200.00 (228.14)	2.50 (2.85)	QCBS	BG	Yes	10/12/12 (10/12/12)	10/07/13 (10/07/13)	30/06/17 (30/06/17)	Joint Venture association with Yooshin Engineering Corporation, Korea Ilshin Engineers & Consultants Co. Ltd., Korea Environment, Agriculture and Development Services Ltd., Bangladesh & Desh Engineering Consultant Limited, Bangladesh	16.67%	Personnel fully mobilized and work on going
02.	R-1	Design and Supervision Consultancy (D&SC)	SM	2362	400.00 (515.63)	5.00 (6.45)	QCBS	BG	Yes	29/11/12 (29/11/12)	16/07/13 (16/07/13)	30/06/17 (30/06/17)	Joint Venture of WilburSmith Associates Inc (Asia Region) Development Design Consultants Ltd., Bangladesh in association with HRF Engineering Co., Bangladesh	16.67%	Personnel fully mobilized and work on going
03.	R-2	Design and Supervision Consultancy (D&SC)	SM	2358	400.00 (490.74)	5.00 (6.13)	QCBS	BG	Yes	29/11/12 (29/11/12)	17/07/13 (17/07/13)	30/06/17 (30/06/17)	Joint Venture of GITEC Consult GmbH, Germany Resources Planning and Management Consultants (Pvt.) Ltd., Bangladesh	16.67%	Personnel fully mobilized and work on going
04.	IPAC-1	Integrated Performance Audit Consultant			100.00	1.25	QCBS	BG	Yes	20/01/14 (12/02/14)	15/04/14	30/06/17			Technical Evaluation Completed
05.	PBMC-1	PBMC Advisor	SM	2	0.00	0.00	IC	BG	No	23/06/13	01/07/13	30/08/13	Md. Arif Shahid		Completed

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Proposals Submission (Actual Date of Proposals Submission)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Consultant/ Firm	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
					(0.40)	(0.01)				(23/06/13)	(01/07/13)	(30/08/13)			
06.	PBMC-2	PBMC Advisor	SM	1	14.60 (0.20)	0.18 (0.00)	IC	BG	No	23/06/13 (23/06/13)	08/10/13 (08/10/13)	30/10/13 (30/10/13)	Md. Arif Shahid		Contract signed
07.	PBMC-3	PBMC Advisor	SM	35	7.00	0.09	IC	BG	No	30/12/13 (08/01/14)	29/01/14 (13/04/14)	30/06/17 (12/01/17)	Mr. Abul Fazal Md. Nurul Alam		Contract signed
08.	IWT-S1	Inland Water Transport (IWT) Specialist	SM	18	15.00	0.19	IC	BG	Yes	09/12/13 (09/12/13)	21/01/14 (13/04/14)	30/06/17 (30/06/17)	Mr. Hasan Mahmud		Contract signed
09.	TA_S2	Technical Assistance for Operationalization of Rural Road and Bridge Maintenance Policy and Strategy	SM	50	127.50	1.59	QBS	BG	Yes	15/02/14	14/08/14	07/11/15			Shortlist approved by WB
10.		Consultancy Services for Review/Upgrading of Codes, Manual & Capacity for Rural Infrastructure Design, Construction & Quality	SM	45	81.70	1.02	QBS	BG	Yes	01/12/14	28/02/15	21/08/16			
11.		Consultancy Services for Estimation of Hydro-Morphological Design Parameters for Small and Medium Bridges (less than 100 m) for Different Rivers of Bangladesh	SM	30	4.88	0.06	SSS	BG	Yes	01/12/14	28/02/15	30/06/16			
12.		Developing Bridge Health Monitoring System	SM	25	4.88	0.06	SSS	BG	Yes	01/12/14	01/03/15	24/02/16			
13.		Implementation of 'pilot' collaborative 3-years LGED / BUET program for small-to-			26.20	0.33	SSS	BG	Yes	15/01/16	01/04/16	17/06/17			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Proposals Submission (Actual Date of Proposals Submission)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Consultant/ Firm	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		medium scale Research projects determined by LGED priorities and needs													
14.		Consultancy Services for Review/Upgrading of Environmental Management System (EMS)/Environmental Management Information System (EMIS)			19.50	0.24	QCBS	BG	Yes	30/12/14	28/02/15	25/11/15			
15.		Performance Management & MIP Support			32.25	0.40	FBS	BG	Yes	30/12/14	28/02/15	25/11/15			
16.	ITICT-S1	Project Management Services & Technical Assistance for Implementation of Strategy & Action Plan to Enhance LGED IT-ICT-MIS Resources & Capacity			73.50	0.92	QCBS	BG	Yes	20/01/14 (02/04/14)	15/04/14	04/04/16			Evaluation ongoing
17.		Consultancy services: Accident data collection in 8 districts over 5 years			12.00	0.15	FBS	BG	Yes						To be decided
18.		TA / Consultancy Services: Develop and trial an IT-based RTS database under CRRSU charge (linked to AMS) for field RTS			11.25	0.14	IC	BG	Yes						To be decided

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Proposals Submission (Actual Date of Proposals Submission)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Consultant/ Firm	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		data input and HQ-level data analysis / reporting													
19.		TA / Consultancy Services: develop and conduct awareness campaigns and road safety training for schools, LGIs, drivers, etc, - in 26 districts including publication of materials			56.00	0.70	FBS	BG	Yes	15/10/14	15/05/14	04/05/16			
20.		TA for transport safety collaboration (e.g. rickshaw, water transport and/or rural vehicles' safety)			7.50	0.09	IC	BG	No						To be decided
21.	ARI-BUET-S3	Long-term framework contract with ARI-BUET to conduct training program for LGED on road safety, develop a training program for LGED training unit, develop specific modules, road safety research and development, evaluation of effectiveness of treatments			40.00	0.50	SSS	BG	Yes	15/01/14	15/02/14	10/04/17			Revised TOR sent to WB for clearance
22.	RSA-S9	Technical Assistance and/or Consultancy Services for Road	SM	9	54.75 (32.27)	0.68 (0.40)	IC	BG	Yes	21/04/13 (21/04/13)	08/10/13 (08/10/13)	30/06/16 (30/06/16)	Mr. Stein Lundebye		Contract signed

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Cost in million USD	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review <sup>2</sup> (Yes / No)	Planned Date of Proposals Submission (Actual Date of Proposals Submission)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Consultant/ Firm	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		Safety Advisor													
23.	FM-1	Senior Financial Management Specialist	SM	44	13.50 (12.24)	0.17 (0.15)	IC	BG	Yes	22/01/13 (22/01/13)	29/10/13 (29/10/13)	30/06/17 (30/06/17)	M. Zahirul Alam, FCA	12.05%	Contract signed
24.	ES-S10	Environment Specialist	No.	1	0.30 (0.30)	0.00 (0.00)	IC	BG	No	01/04/13 (01/04/13)	12/05/13 (12/05/13)	10/08/13 (10/08/13)	Dr. Ahmedul Hye Chowdhury		Completed
		<b>Sub-Total :</b>			<b>1,899.08</b>	<b>23.74</b>									

PPR	Public Procurement Rules 2008	FBS	Fixed Budget Selection	SSS	Single Source Selection
BG	Bank Guideline for Procurement	IC	Independent Consultant	QCBS	Quality & Cost Based Selection
<sup>12</sup>	As per "Procurement Threshold Table"	SM	Staff Months		

# **Progress Report**



## Table 23 : Progress Report

1st year schemes

As of 06/04/2014

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
1	PABNA	PAB/RPM-1		Nalkhola GC - Badherhat on RHD	2.50	M/S. Rudhra Construction	3,652,339.18	0.05	30/10/12	10/12/12	04/02/13	04/03/13	11/03/13	08/03/13	07/09/13	100%	96%	Final
2	PABNA	PAB/RPM-2	RPM-2.1	Mulgram U.P- Failzana U.P	6.11	M/S. Shafique Traders	12,736,314.93	0.16	20/11/12	27/12/12	26/02/13	01/04/13	08/04/13	03/04/13	07/04/14	100%	80%	
3	PABNA	PAB/RPM-2	RPM-2.2	Mulgram U.P- Failzana U.P	6.15	M/S. Masuma Begum	11,279,467.99	0.14	20/11/12	27/12/12	03/02/13	06/03/13	13/03/13	08/03/13	12/03/14	95%	80%	
4	PABNA	PAB/RPM-3	RPM-3.1	Sahapur UP- Charkurulia hat(End of Al-Haj more)	4.72	Md. Zinnat Ali Zinna	12,028,838.41	0.15	20/11/12	27/12/12	04/02/13	06/03/13	13/03/13	08/03/13	12/03/14	100%	78%	
5	PABNA	PAB/RPM-3	RPM-3.2	Dhopaghata RHD- Dogachi GCM (Golam Murtoza)	5.33	M/S. Masuma Begum	7,263,730.97	0.09	20/11/12	27/12/12	03/02/13	06/03/13	13/03/13	02/03/13	12/03/14	100%		
6	PABNA	PAB/RPM-3	RPM-3.3	Santhia Upazila H/Q - Demra GC (Dohore jani more)	11.20	Md. Zinnat Ali Zinna	17,901,712.48	0.22	20/11/12	27/12/12	03/02/13	06/03/13	13/03/13	01/03/13	12/03/14	100%	100%	Final
7	SIRAJGA NJ	SIR/RPM-4	RPM-4.1	Simanta bazar RHD- Sonamukhi GC	4.20	M/S. Mirja Construction	8,857,121.00	0.11	15/11/12	19/12/12	29/01/13	25/02/13	01/03/13	26/02/13	28/02/14	100%	80%	
8	SIRAJGA NJ	SIR/RPM-4	RPM-4.2	Simanta bazar RHD- Sonamukhi GC	4.35	M/S. Sagor Construction	8,273,578.85	0.10	15/11/12	19/12/12	14/02/13	05/03/13	10/03/13	08/03/13	09/03/14	100%	75%	
9	SIRAJGA NJ	SIR/RPM-5		Dubil UP to Amsara Hat Via Maltinagar	7.29	Md. Hasen Ali & Md. Kabir Hossain (JV)	19,336,258.41	0.24	15/11/12	19/12/12	26/02/13	31/03/13	01/04/13	25/03/13	04/04/14	55%	42%	
10	SIRAJGA NJ	SIR/RPM-6	RPM-6.1	Tarash-Katagari hat GCC	6.00	S. M. Liakat Ali	10,273,163.00	0.13	15/11/12	19/12/12	29/01/13	27/02/13	01/03/13	27/02/13	28/02/14	95%	19%	
11	SIRAJGA NJ	SIR/RPM-6	RPM-6.2	Tarash-Katagari hat GCC	5.54	S. M. Liakat Ali	7,548,986.00	0.09	15/11/12	19/12/12	29/01/13	27/02/13	01/03/13	26/02/13	28/02/14	98%	85%	
12	GAZIPUR	GAZ/RPM-7	RPM-7.2	Kaliganj-Kapasias	9.50	M/S. Amzad Traders	20,078,838.83	0.25	27/03/13	24/04/13	09/05/13	06/12/13	18/06/13	14/06/13	06/01/14	98%	71%	e-GP
13	GAZIPUR	GAZ/RPM-8		Hotapara-Perojali Hatkhola bazar	6.70	M/S. Dhiman Construction	26,162,213.02	0.33	27/03/13	24/04/13	12/05/13	06/12/13	18/06/13	14/06/13	06/01/14	95%	85%	e-GP
14	GAZIPUR	GAZ/RPM-9	RPM-9.1	Kapasias GC- Monohordi	7.10	M/S. Dhiman Construction	20,676,833.64	0.26	27/03/13	30/04/13	21/05/13	06/12/13	18/06/13	14/06/13	06/01/14	97%	85%	e-GP
15	GAZIPUR	GAZ/RPM-9	RPM-9.2	Kapasias GC- Monohordi	6.90	M/S. Dhiman Construction	22,890,779.28	0.29	27/03/13	30/04/13	21/05/13	06/12/13	18/06/13	14/06/13	06/01/14	96%	80%	e-GP
16	JAMALPUR	JAM/RPM-11	RPM-11.1	Dewanganj- Sanandabari via Taratia	10.90	M/S. Durga Enterprise	18,627,859.50	0.23	19/03/13	17/04/13	07/05/13	14/05/13	20/05/13	16/05/13	19/05/14	100%	100%	e-GP (Final)
17	JAMALPUR	JAM/RPM-11	RPM-11.2	Dewanganj- Sanandabari via	10.70	M/S. Durga Enterprise	9,606,137.98	0.12	19/03/13	17/04/13	07/05/13	14/05/13	20/05/13	15/05/13	19/05/14	100%	100%	e-GP (Final)

Second Rural Transport Improvement Project (RTIP-II)

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				Taratia														
18	JAMALPUR	JAM/RPM-12	RPM-12.1	Patharshi UP-Molomgonj Bazar	4.50	M/S. S. R. S. Construction	6,102,343.90	0.08	02/01/13	12/02/13	13/03/13	04/04/13	10/04/13	05/04/13	09/04/14	100%	19%	
19	JAMALPUR	JAM/RPM-12	RPM-12.2	Melandah GC-Gobindagonj (Bazar) RHD	4.27	M/S. Dhrubo Trade Agency	5,194,663.00	0.06	02/01/13	12/02/13	13/03/13	25/03/13	01/04/13	26/03/13	31/03/14	96%	85%	
20	JAMALPUR	JAM/RPM-12	RPM-12.3	Raygonj Bazar-Adervita UP	3.50	M/S. Mitu Traders	4,008,262.50	0.05	02/01/13	12/02/13	13/03/13	03/04/13	09/04/13	04/04/13	08/04/14	100%	100%	Final
21	JAMALPUR	JAM/RPM-13	RPM-13.1	Rashidpur UP-Jamtala Bazar	6.70	M/S. Mirza Construction	10,342,487.75	0.13	02/01/13	12/02/13	13/03/13	08/04/13	14/04/13	08/04/13	13/04/14	96%	80%	
22	JAMALPUR	JAM/RPM-13	RPM-13.2	Doail UP-Shaincherpar	6.15	M/S. Saha Enterprise & Mitu Traders (JV)	14,470,180.54	0.18	02/01/13	12/02/13	18/04/13	29/04/13	06/05/13	29/04/13	05/05/14	96%	83%	
23	KISHOREGANJ	KIS/RPM-14		Sararchar-Pirijpur Bazar	5.10	M/S. Shahil Enterprise	5,335,149.75	0.07	11/12/12	14/01/13	05/02/13	20/02/13	27/02/13	24/02/13	26/02/14	100%	81%	
24	KISHOREGANJ	KIS/RPM-15	RPM-15.1	Tarail HQ-Cherang GCC	3.60	M/S. Vigilant Construction	12,343,999.00	0.15	11/12/12	14/01/13	05/02/13	25/02/13	04/03/13	02/03/13	24/02/14	95%	45%	
25	KISHOREGANJ	KIS/RPM-15	RPM-15.2	Karimganj-Gundhar GC	10.00	M/S. Mirza Construction	9,906,016.80	0.12	11/12/12	14/01/13	05/02/13	11/02/13	18/02/13	15/02/13	10/02/14	100%	76%	
26	KISHOREGANJ	KIS/RPM-16	RPM-16.1	Jalia Bazar-Josodal UP	5.35	M/S. Mirza Construction	5,471,790.00	0.07	11/12/12	14/01/13	05/02/13	11/02/13	18/02/13	15/02/13	10/02/14	100%	85%	
27	KISHOREGANJ	KIS/RPM-16	RPM-16.2	Hossainpur-Bakchanda GC	9.83	M/S. Shahil Enterprise	32,286,377.00	0.40	11/12/12	14/01/13	05/02/13	20/02/13	27/02/13	24/02/13	26/02/14	100%	81%	
28	MUNSHIGANJ	MUN/RPM-19	RPM-19.1	Dighali (Maliranka)-Nowpara-Kusumpur	3.70	M/S. Kalam Traders	7,974,066.15	0.10	27/11/12	07/01/13	10/02/13	07/03/13	16/03/13	12/03/13	15/03/14	75%	26%	
29	MUNSHIGANJ	MUN/RPM-19	RPM-19.2	Makahati-Chardumuria	1.54	M/S. Al-Aksa Trading Corporation	4,136,983.42	0.05	27/11/12	07/01/13	10/02/13	27/02/13	06/03/13	03/03/13	05/03/14	100%	100%	
30	MUNSHIGANJ	MUN/RPM-19	RPM-19.3	Tongibari-Hashail	7.55	M/S. Khan Enterprise	11,451,825.50	0.14	27/11/12	07/01/13	10/02/13	04/03/13	11/03/13	07/03/13	10/03/14	100%	80%	
31	MYMENSINGH	MYM/RPM-20	RPM-20.1	Dhaka-Mym. H/Way (Seed Store GC)-Shakhipur	6.00	Md. Saiful Islam	9,354,268.54	0.12	14/01/13	19/02/13	27/03/13	16/04/13	23/04/13	16/04/13	16/04/14	96%	85%	
32	MYMENSINGH	MYM/RPM-20	RPM-20.2	Dhaka-Mym. H/Way (Seed Store GC)-Shakhipur	7.75	DIENCO-Shapla Joint Venture	11,961,017.94	0.15	14/01/13	19/02/13	27/03/13	17/04/13	24/04/13	17/04/13	17/04/14	95%	80%	
33	MYMENSINGH	MYM/RPM-21	RPM-21.1	Ramgopalpur RHD to Shyamgonj GC via Gouripur	4.35	M/S. Babul Enterprise	8,308,756.83	0.10	20/02/13	02/04/13	24/04/13	02/05/13	09/05/13	05/05/13	02/05/14	80%	80%	
34	MYMENSINGH	MYM/RPM-21	RPM-21.2	Ramgopalpur RHD to Shyamgonj GC via Gouripur	7.73	M/S. Samiron Chowdhury	19,100,757.47	0.24	20/02/13	02/04/13	24/04/13	13/05/13	13/05/13	09/05/13	06/05/14	70%	55%	
35	MYMENSINGH	MYM/RPM-22	RPM-22.1	Pabaijuri Bailly Bridge (Nalitabari)-Dhara Road (Mymensingh part)	9.80	M/S. S. R. S. Construction	19,094,493.64	0.24	14/01/13	19/02/13	27/03/13	16/04/13	23/04/13	16/04/13	16/04/14	100%	78%	
36	MYMENS	MYM/RPM-	RPM-	Bhaikandi R&H.	5.65	M/S. S. R. S.	9,067,489.36	0.11	14/01/13	19/02/13	27/03/13	16/04/13	23/04/13	18/04/13	16/04/14	65%		

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
	INGH	22	22.2	Road-Narayankhula G.C. Bhaikandi G.C		Construction												
37	MYMENS INGH	MYM/RPM-23		Fulbaria-Hat Kalirbajar	9.30	M/S. Shahil Enterprise	32,141,257.00	0.40	14/01/13	19/02/13	27/03/13	17/04/13	17/04/13	13/04/13	10/04/14	80%	60%	
38	MYMENS INGH	MYM/RPM-24		Nandail H.Q.-Bakchanda G.C	7.98	M/S. Paradise Traders	30,507,541.33	0.38	18/03/13	29/04/13	14/05/13	10/06/13	17/08/13	10/08/13	10/06/14	65%	47%	e-GP
39	NARAYA NGANJ	NARA/RPM-25	RPM-25.2	Sanmandi UP Office-Kikertek bazar Road via Darikandi, Sonakhali, Pachpir Darga	5.04	M/S Ratna Enterprise	13,300,326.42	0.17	06/12/12	10/01/13	28/02/13	12/03/13	19/03/13	13/03/13	18/03/14	95%	63%	
40	NARAYA NGANJ	NARA/RPM-26	RPM-26.2	Porshi G.C.-Rupganj-Kayetpara-Demra RHD	10.06	M/S Khondaker Shahin Ahmed	30,236,100.00	0.38	05/12/12	10/01/13	28/02/13	23/03/13	30/03/13	24/03/13	29/03/14	95%	70%	
41	NARSHIN GDI	NAR/RPM-28	RPM-28.1	Jangli Shibpur bazar-Dhukandi-Baznabo UP office	10.13	M/S. Mithamon Builders	14,619,972.75	0.18	24/12/12	31/01/13	28/02/13	13/03/13	26/03/13	09/03/13	25/03/14	100%	85%	
42	NARSHIN GDI	NAR/RPM-28	RPM-28.2	Gazaria UP - Jangalia bazar Via Bariatola	4.70	M/S. Mominul Haque	8,395,166.04	0.10	24/12/12	31/01/13	28/02/13	12/03/13	26/03/13	08/03/13	25/03/14	100%	80%	
43	NARSHIN GDI	NAR/RPM-29	RPM-29.1	Monohordi H/Q-Drinerghat R&H	6.00	M/S. Mahbub Alam	13,775,784.80	0.17	24/12/12	31/01/13	27/02/13	20/03/13	27/03/13	16/03/13	25/03/14	100%	70%	
44	NARSHIN GDI	NAR/RPM-29	RPM-29.2	Monohordi H/Q-Drinerghat R&H	6.57	M/S. Tapash Traders, M/S. Parvez Enterprise & M/S. Faruk Traders Joint Venture	10,167,983.20	0.13	24/12/12	31/01/13	28/02/13	13/03/13	26/03/13	09/03/13	25/03/14	100%	100%	Final
45	NARSHIN GDI	NAR/RPM-30	RPM-30.1	Sreerampur Rail gate R&H-Monipura GC	9.00	M/S. Udayan Enterprise	22,686,529.88	0.28	26/12/12	31/01/13	28/02/13	13/03/13	26/03/13	06/03/13	25/03/14	100%	99%	Final
46	NARSHIN GDI	NAR/RPM-30	RPM-30.2	Sreerampur Rail gate R&H-Monipura GC	7.46	M/S. Ataur Rahman Khan	25,435,717.10	0.32	26/12/12	31/01/13	28/02/13	12/03/13	26/03/13	07/03/13	25/03/14	100%	85%	
47	NETROK ONA	NET/RPM-31	RPM-31.1	Durgapur (GC)-Nazirpur(GC)	5.00	Sheikh Hemayet Ali	17,567,489.67	0.22	29/11/12	09/01/13	14/02/13	24/03/13	30/03/13	23/03/13	29/03/14	100%	85%	
48	NETROK ONA	NET/RPM-31	RPM-31.2	Durgapur (GC)-Nazirpur(GC)	4.80	Md. Golam Sarwar	15,755,076.00	0.20	29/11/12	09/01/13	14/02/13	19/03/13	25/03/13	18/03/13	24/03/14	100%	75%	
49	NETROK ONA	NET/RPM-32	RPM-32.1	Kaimakanda (GC)-Nazirpur GC	7.00	M/S. Howladar Builders	19,433,838.31	0.24	29/11/12	09/01/13	14/02/13	03/04/13	09/04/13	04/04/13	08/04/14	52%	21%	
50	NETROK ONA	NET/RPM-32	RPM-32.2	Kaimakanda (GC)-Nazirpur GC	7.45	M/S. Priti Enterprise	18,069,635.23	0.23	29/11/12	09/01/13	14/02/13	18/03/13	24/03/13	19/03/13	23/03/14	100%	79%	
51	NETROK ONA	NET/RPM-33		Madan to Kendua GC road via Kaitail & Borory Bazar	9.22	M/S. Mominul Haque	32,150,872.36	0.40	29/11/12	09/01/13	14/02/13	10/03/13	16/03/13	11/03/13	15/03/14	90%	66%	
52	SHERPUR	SHE/RPM-34	RPM-34.1	Jhenaigati-Gobindaganj	10.57	M/S. Akram Enterprise	11,827,108.10	0.15	20/01/13	12/02/13	13/03/13	01/04/13	08/04/13	03/04/13	07/04/14	100%	73%	

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
53	SHERPUR	SHE/RPM-34	RPM-34.2	Sherpur-Chandrakona	10.70	M/S. Dhrubo Trade Agency & M/S. Uttara Enterprise Joint Venture	21,990,785.20	0.27	20/01/13	12/02/13	13/03/13	24/03/13	31/03/13	24/03/13	30/03/14	100%	85%	
54	SHERPUR	SHE/RPM-35	RPM-35.1	Sreebordi-Kamajhora GC	7.00	Md. Ashraf Alam	14,837,763.77	0.19	30/07/13	27/08/13	15/09/13	04/12/13	13/12/13	06/12/13	05/12/14	10%		e-GP
55	SHERPUR	SHE/RPM-35	RPM-35.2	Sreebordi-Kamajhora GC	7.31	Akram Enterprise	19,585,474.78	0.24	04/04/13	06/05/13	20/05/13	03/06/13	10/06/13	06/06/13	09/06/14	80%	83%	e-GP
56	TANGAIL	TAN/RPM-36		Basail-Shakhipur (Nalua)	6.08	M/S. Tarafder Builders	15,030,118.00	0.19	28/11/12	03/01/13	06/02/13	04/03/13	11/03/13	08/03/13	10/03/14	100%	70%	
57	TANGAIL	TAN/RPM-37		Gopalpur-Nalin Hat	6.35	S. M. Jahangir Enterprise	13,889,459.00	0.17	28/11/12	03/01/13	06/02/13	04/03/13	11/03/13	09/03/13	10/03/14	100%	76%	
58	TANGAIL	TAN/RPM-38	RPM-38.1	Suruz G.C.-Dhalapara G.C	5.40	M/S. Taposh Traders	12,641,299.95	0.16	28/11/12	03/01/13	03/02/13	03/03/13	10/03/13	07/03/13	09/03/14	100%	100%	
59	TANGAIL	TAN/RPM-38	RPM-38.2	Suruz G.C.-Dhalapara G.C	9.89	M/S. Syed Mozibor Rahman	20,267,671.78	0.25	28/11/12	03/01/13	03/02/13	19/02/13	26/02/13	24/02/13	25/02/14	80%	80%	
60	TANGAIL	TAN/RPM-39		Shahbatpur-Batra Bazar Road via Majlani	3.88	M/S. S. Hossain	8,759,822.50	0.11	28/11/12	03/01/13	03/02/13	20/02/13	27/02/13	25/02/13	26/02/14	100%	99%	Final
61	B.BARIA	BRA/RPM-41	RPM-41.1	Banchampur GC-Jibonganj GC Road via Sonarampur Bazar	5.41	M/S Shaki Enterprise	8,857,782.35	0.11	25/10/12	29/11/12	24/01/13	24/02/13	03/03/13	01/03/13	02/03/14	100%	100%	
62	B.BARIA	BRA/RPM-41	RPM-41.2	Banchampur GC-Jibonganj GC Road via Sonarampur Bazar	6.37	M/S Mamun Enterprise	17,046,660.11	0.21	25/10/12	29/11/12	24/01/13	17/02/13	20/02/13	18/02/13	19/02/14	100%	85%	
63	B.BARIA	BRA/RPM-42	RPM-42.1	Nasirnagar R&H-Haripur GC-Madhabpur R&H Road via Chairkuri GC	4.90	M/S Vigilant Construction	14,804,334.00	0.19	25/10/12	29/11/12	24/01/13	06/02/13	13/02/13	10/02/13	12/02/14	95%	80%	
64	B.BARIA	BRA/RPM-42	RPM-42.2	Nasirnagar R&H-Haripur GC-Madhabpur R&H Road via Chairkuri GC	9.16	M/S Shahil Enterprise	33,606,418.15	0.42	25/10/12	29/11/12	24/01/13	17/02/13	13/03/13	10/03/13	02/03/14	95%	80%	
65	CHANDPUR	CHA/RPM-43	RPM-43.1	Chandpur (Bagadi R&H)-Chandra GC	8.25	Mizanur Rahman Liton	17,822,843.00	0.22	06/11/12	12/12/12	29/01/13	13/02/13	20/02/13	17/02/13	19/02/14	100%	80%	
66	CHANDPUR	CHA/RPM-43	RPM-43.2	Faridganj GC-Rupsha GC	5.40	M/S. Aziz & Brothers	9,828,084.50	0.12	06/11/12	12/12/12	30/01/13	17/02/13	24/02/13	22/02/13	23/02/14	100%	76%	
67	CHANDPUR	CHA/RPM-44	RPM-44.1	Senganchar-Kalirbazar	6.00	M/S. Akkas Construction	16,284,604.39	0.20	15/11/12	19/12/12	30/01/13	11/02/13	18/02/13	15/02/13	17/02/14	100%	89%	
68	CHANDPUR	CHA/RPM-44	RPM-44.2	Senganchar-Kalirbazar	7.50	Mohammad Ali Zinnah	13,911,271.30	0.17	15/11/12	19/12/12	29/01/13	10/02/13	17/02/13	14/02/13	16/02/14	100%	85%	
69	CHANDPUR	CHA/RPM-45	RPM-45.1	Tamta U.P H/Q-Khorda Fery Ghat	3.52	M/S. Zia Enterprise	6,637,379.67	0.08	15/11/12	19/12/12	29/01/13	17/02/13	24/02/13	22/02/13	23/02/14	100%	85%	

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
70	CHANDPUR	CHA/RPM-45	RPM-45.2	Balakhal-Rampur-Narayanpur	5.35	M/S. Amena International	17,200,867.40	0.22	15/11/12	19/12/12	30/01/13	11/02/13	18/02/13	15/02/13	17/02/14	100%	78%	
71	CHITTAGONG	CTG/RPM-46		Bengura D.C	9.05	M/S. Mithu Enterprise	17,638,648.49	0.22	27/12/12	30/01/13	18/04/13	20/05/13	27/05/13	22/05/13	19/05/14	60%	29%	
72	CHITTAGONG	CTG/RPM-47		Chittagong Khagrachari Road to Binajhuri Road via Nazirhat GC and Majibhandar Darbar Sharip	1.10			0.00								0%		Dropped
73	CHITTAGONG	CTG/RPM-49	RPM-49.1	Parua D. C. Rd. (From RHD # 99)	7.00	Omar Faruque & Saleha JVCA	17,018,516.14	0.21	15/09/13	10/10/13	05/11/13	24/11/13	01/12/13	24/11/13	01/12/14	40%		e-GP
74	CHITTAGONG	CTG/RPM-49	RPM-49.2	Parua D. C. Rd. (From RHD # 99)	7.13		16,050,536.29	0.20								0%		IFT under process through e-GP
75	COMILLA	COM/RPM-50	RPM-50.1	Comilla-Fakir bazar-Salda Nodi	6.40	M/S. MA Zaher	25,382,222.34	0.32	05/05/13	10/06/13	18/07/13	05/08/13	12/08/13	05/08/13	11/08/14	25%		e-GP
76	COMILLA	COM/RPM-50	RPM-50.2	Burichang UP office -Anandapur via Bakshimul UP Office	7.10	M/S Islam Brothers	7,974,315.68	0.10	05/05/13	10/06/13	05/08/13	01/09/13	07/09/13	02/09/13	06/09/14	35%	29%	e-GP
77	COMILLA	COM/RPM-51		Laksam-Monohargonj	6.40	M/S. R-TA Enterprise	17,686,370.90	0.22	12/11/12	20/12/12	26/02/13	24/03/13	31/03/13	26/03/13	30/03/14	90%	71%	
78	COMILLA	COM/RPM-52		Kutumbapur-Kaliarchar Bazar	11.44	Joint Venture of M/S. Mynamoti Builders & M/S. R-TA Enterprise (MMB & MRE (JV))	35,009,600.95	0.44	12/11/12	20/12/12	26/02/13	24/03/13	31/03/13	26/03/13	30/03/14	90%	72%	
79	COX'S BAZAR	COX/RPM-54	RPM-54.1	Napith Khali-Islampur-Pokkhali-Chowfaldandi	7.00	M/S. Bazal & Brothers and M/S. Udayan Construction Joint Venture (U.B. Consortium)	30,450,966.15	0.38	03/02/13	13/03/13	03/04/13	22/04/13	06/05/13	01/05/13	05/05/14	60%	22%	
80	COX'S BAZAR	COX/RPM-54	RPM-54.2	Napith Khali-Islampur-Pokkhali-Chowfaldandi	6.95	M/S. Chakaria Development Society	18,100,433.56	0.23	03/02/13	13/03/13	03/04/13	22/04/13	06/05/13	29/04/13	05/05/14	55%	44%	
81	COX'S BAZAR	COX/RPM-55		Charapara RHD to PABT Via Sowdagarhat GC	3.63	M/S. Chakaria Development Society	9,245,966.94	0.12	11/03/13	08/04/13	23/04/13	07/05/13	15/05/13	08/05/13	15/05/14	65%		e-GP
82	FENI	FEN/RPM-56	RPM-56.1	Shebarhat-Dudmukha Bazar	6.17	M/S. Kashem Traders	13,616,797.70	0.17	21/04/13	21/05/13	06/06/13	27/06/13	10/07/13	04/07/13	09/07/14	93%	74%	e-GP
83	FENI	FEN/RPM-56	RPM-56.2	Miar Bazar-Amiruddin Munshirhat	3.89	M/S. Kashem Traders	7,746,315.75	0.10	21/04/13	21/05/13	06/06/13	27/06/13	10/07/13	04/07/13	09/07/14	95%	80%	e-GP
84	FENI	FEN/RPM-57	RPM-57.1	Parashuram-Subar Bazar-Montola-Fulgazi Bazar	6.00	M/S. Hoque Brothers	9,235,244.00	0.12	26/12/12	29/01/13	28/02/13	27/03/13	03/04/13	28/03/13	02/04/14	95%		
85	FENI	FEN/RPM-	RPM-	Parashuram-Subar	6.95	M/S. The New	12,308,098.52	0.15	26/12/12	29/01/13	28/02/13	27/03/13	03/04/13	28/03/13	02/04/14	95%	74%	

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
		57	57.2	Bazar-Montola-Fulgazi Bazar		Trade Link												
86	LAXMIPUR	LAX/RPM-58	RPM-58.2	Balua Chowmuhan-Shampur Miar hat	6.30	M/S. M.A. Engineering	17,296,150.60	0.22	02/01/13	05/02/13	28/03/13	18/04/13	25/04/13	19/04/13	24/04/14	80%	44%	
87	LAXMIPUR	LAX/RPM-59	RPM-59.2	Char Ababil-Char Ruhita Embankment	11.15	M/S. Dawn Corporation & M/S. Riasat & Brothers (DR JV)	23,711,234.94	0.30	02/01/13	05/02/13	28/03/13	18/04/13	25/04/13	20/04/13	24/04/14	100%	100%	
88	NOAKHALI	NOA/RPM-60	RPM-60.1	Bangla Bazar-Padipara-Amishapara Bazar	5.21	M/S Abdur Rob	15,966,849.37	0.20	17/01/13	19/02/13	27/03/13	18/04/13	25/04/13	21/04/13	24/04/14	40%		
89	NOAKHALI	NOA/RPM-60	RPM-60.2	Chatkhil-Chandragonj	9.66	M/S Md. Mahmudur Rahman	16,542,741.46	0.21	17/01/13	19/02/13	27/03/13	18/04/13	25/04/13	18/04/13	24/04/14	60%	47%	
90	NOAKHALI	NOA/RPM-61	RPM-61.1	Majidee-Oterhat-Bhuiarhat (Old Hospital Road)	8.05	M/S Probal-Abdur Rob (JV)	27,266,299.50	0.34	06/01/13	11/02/13	27/03/13	18/04/13	25/04/13	19/04/13	24/04/14	35%		
91	NOAKHALI	NOA/RPM-61	RPM-61.2	Bashurhat-Moulovi Bazar Road towards Baktar Munshi GCC	5.05	M/S New Trade Link	15,767,780.00	0.20	06/01/13	11/02/13	27/03/13	18/04/13	25/04/13	20/04/13	24/04/14	95%	59%	
92	NOAKHALI	NOA/RPM-62	RPM-62.1	Kachihata-Thana-hat Road (Paloan pool RHW-Amannullapur UP-Eadgha Amin bazar-Amishapara UP)	7.00	M/S. Md. Mahmudur Rahman	17,205,118.96	0.22	19/03/13	20/05/13	02/06/13	16/06/13	23/06/13	18/06/13	22/06/14	15%		e-GP
93	NOAKHALI	NOA/RPM-62	RPM-62.2	Kachihata-Thana-hat Road (Paloan pool RHW-Amannullapur UP-Eadgha Amin bazar-Amishapara UP)	7.30	M/S. Md. Mahmudur Rahman	19,435,831.34	0.24	19/03/13	20/05/13	02/06/13	16/06/13	23/06/13	17/06/13	22/06/14	95%	81%	e-GP
94	HABIGANJ	HAB/RPM-63	RPM-63.1	Madhabpur-Chowmohoni Bazar	6.00	Md. Kohinoor Alam	4,692,099.60	0.06	09/01/13	12/02/13	28/03/13	24/04/13	02/05/13	25/04/13	01/05/14	85%	63%	
95	HABIGANJ	HAB/RPM-63	RPM-63.2	Madhabpur-Chowmohoni Bazar	6.05	M/S. Mozahar Enterprise	17,656,505.00	0.22	09/01/13	12/02/13	30/03/13	24/04/13	02/05/13	28/04/13	01/05/14	95%	67%	
96	HABIGANJ	HAB/RPM-64	RPM-64.1	Nabigonj-Rudragram	3.92	M/S. Rathindra Chandra Roy	9,521,417.80	0.12	09/01/13	12/02/13	28/03/13	24/04/13	08/05/13	03/05/13	07/05/14	95%	82%	
97	HABIGANJ	HAB/RPM-64	RPM-64.2	Jangalia-Katiadibazar via Nandanpur Bazar	8.75	Md. Abdulla, Kaptan Ahmed and M/S Chowdhury Enterprise (AKC Consortium)	10,242,188.80	0.13	09/01/13	12/02/13	03/04/13	24/04/13	02/05/13	25/04/13	01/05/14	95%	77%	
98	HABIGANJ	HAB/RPM-65	RPM-65.1	Chunarughat-Shakir Mohammad	3.25	M/S. Mortuja Hasan	6,843,975.48	0.09	13/03/13	17/04/13	07/05/13	10/06/13	19/06/13	12/06/13	19/06/14	85%		e-GP
99	HABIGANJ	HAB/RPM-65	RPM-65.2	Shaistanagar Bazar-Poil UP Office-	4.47	M/S. Sucarcon Traders	10,598,572.93	0.13	14/03/13	18/04/13	12/05/13	10/06/13	19/06/13	12/06/13	19/06/14	85%	43%	e-GP

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				Moshajan Bazar														
100	MOULVIBAZAR	MOU/RPM-66	RPM-66.1	Kamolgonj HQ.-Munshibazar G.C	7.00	Tufaiel Ahmed	30,291,393.56	0.38	27/11/12	02/01/13	03/02/13	05/03/13	14/03/13	28/02/13	07/03/14	80%	70%	
101	MOULVIBAZAR	MOU/RPM-67	RPM-67.1	Rajnagor-Fatepur (Balagonj)	8.00	NI-MA JV	31,378,804.78	0.39	27/11/12	02/01/13	03/02/13	05/03/13	14/03/13	27/02/13	07/03/14	55%	24%	
102	MOULVIBAZAR	MOU/RPM-67	RPM-67.2	Rajnagor-Fatepur (Balagonj)	8.81	RC MR JV	20,583,829.80	0.26	27/11/12	02/01/13	03/02/13	05/03/13	14/03/13	02/03/13	07/03/14	40%	25%	
103	SUNAMGANJ	SUN/RPM-68	RPM-68.1	Jagannathpur-Biswanath	6.00	JV of M/S. Nurul Islam & M/S. Belal Enterprise	16,126,113.71	0.20	22/11/12	31/12/12	26/02/13	21/03/13	28/03/13	23/03/13	27/03/14	95%	64%	
104	SUNAMGANJ	SUN/RPM-68	RPM-68.2	Jagannathpur-Biswanath	7.20	Prity Enterprise	22,039,165.58	0.28	22/11/12	31/12/12	26/02/13	21/03/13	28/03/13	23/03/13	27/03/14	100%	82%	
105	SUNAMGANJ	SUN/RPM-69	RPM-69.1	Jalalpur-Dularbazar-Lamarasulganj	8.30	M/S. Belal Enterprise	30,033,167.70	0.38	23/07/13	26/08/13	09/10/13	20/10/13	30/10/13	23/10/13	30/10/14	35%		e-GP
106	SUNAMGANJ	SUN/RPM-69	RPM-69.2	Jalalpur-Dularbazar-Lamarasulganj	10.70	Md. Shamsur Rahman	20,240,665.61	0.25	19/03/13	22/04/13	27/05/13	20/06/13	10/07/13	06/07/13	09/04/14	70%		e-GP
107	SYLHET	SYL/RPM-70	RPM-70.1	Atgram (R&H)-Zakigonj (G.C)	5.00	Project Builders Limited	15,997,853.66	0.20	15/04/13	31/12/12	27/05/13	23/06/13	09/07/13	03/07/13	08/07/14	55%	46%	e-GP
108	SYLHET	SYL/RPM-70	RPM-70.2	Atgram (R&H)-Zakigonj (G.C)	7.00	Md. Shamsur Rahman & M/S. A. K. M. Shahabuddin Sk. Joint Venture	22,812,389.59	0.29	22/11/12	31/12/12	28/02/13	28/03/13	13/03/13	10/03/13	12/03/14	100%	85%	
109	SYLHET	SYL/RPM-71		Sylhet-Kamalbazar-Ponaullahbazar-Biswanath GC Road (Sadar portion)	7.70	A. K. M. Delewar Hossain	16,114,804.18	0.20	22/11/12	31/12/12	28/02/13	31/03/13	13/03/13	08/03/13	12/03/14	85%	34%	
110	SYLHET	SYL/RPM-72	RPM-72.1	Sylhet-Gasbari GC-Kanaighat Rd (Golapgonj Portion)	5.00	Shibabrata Bhowmick, M/S. Puspa Construction & Mahmudul Hossain Tufa Joint Venture	10,844,296.00	0.14	22/11/12	31/12/12	28/02/13	20/03/13	13/03/13	07/03/13	12/03/14	100%	62%	
111	SYLHET	SYL/RPM-72	RPM-72.2	Sylhet-Gasbari GC-Kanaighat Rd (Golapgonj Portion)	6.70	Shibabrata Bhowmick, M/S. Puspa Construction & Mahmudul Hossain Tufa Joint Venture	14,382,717.00	0.18	22/11/12	31/12/12	28/02/13	20/03/13	13/03/13	06/03/13	12/03/14	100%	27%	
112	SYLHET	SYL/RPM-73		Shiber bazar GC-Companigonj RHD Road (Sadar Portion).	6.50	M/S. Ishaque & Sons Construction, M/S. Meghna Enterprise and M/S. F. Islam Construction	16,999,971.10	0.21	22/11/12	31/12/12	28/02/13	20/03/13	13/03/13	08/03/13	12/03/14	60%	47%	

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
						Joint Venture												
113	DHAKA	DHA/RPM-74	RPM-74.1	Hasnabad Power Station-Mollarhat Road via Bibir Bazar, Mawa, Paina Bazar, Purbadi Ghoshbar	5.50	M/S. Hanif Enterprise	12,338,999.63	0.15	30/04/13	22/05/13	10/06/13	11/07/13	18/07/13	13/07/13	17/07/14	100%	80%	e-GP
114	DHAKA	DHA/RPM-74	RPM-74.2	Hasnabad Power Station-Mollarhat Road via Bibir Bazar, Mawa, Paina Bazar, Purbadi Ghoshbar	6.30	M/S. Star Builders	15,660,409.80	0.20	03/12/12	02/01/13	13/03/13	24/04/13	02/05/13	27/04/13	01/05/14	95%	19%	
115	DHAKA	DHA/RPM-75	RPM-75.1	Nawabgonj-Paragramhat GC	8.00	M/S. Hanif Enterprise	21,676,959.23	0.27	11/03/13	11/04/13	16/05/13	10/07/13	17/07/13	10/07/13	16/07/14	75%	47%	
116	DHAKA	DHA/RPM-75	RPM-75.2	Nawabgonj-Paragramhat GC	8.43	M/S. Bashary Traders & Al Huda Enterprise (JV)	22,260,993.13	0.28	11/03/13	11/04/13	16/05/13	09/07/13	16/07/13	09/07/13	15/07/14	95%	85%	
Total =					777.47		183.22 Cr.	22.90										



## 2nd year schemes

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
1	B.BARIA	BRA/UZR-1		Tinlacpir R&H to Shimrail GC via Chargas Bazar & Bhallabpur Road														Detail survey & estimate preparation under process
2	B.BARIA	BRA/UZR-2		Morichakandi GC - Doshani R&H Road via Kanainagar, Charmorichakandi, Santipur, Ichapur & Shibpur road. (Ch. 3000-9500)														Detail survey & estimate preparation under process
3	CHITTAGONG	CTG/UZR-3		Kalurghat-Sarandeeep-Banderjari-Sharafvatta Rd (Rangunia Part) (From RHD #96)														Detail survey & estimate preparation under process
4	CHITTAGONG	CTG/UZR-4		Uzirpur Road														Detail survey & estimate preparation under process
5	CHITTAGONG	CTG/UZR-5		Chunati pantissa via narinna chandah patial para road														Detail survey & estimate preparation under process
6	COMILLA	COM/UZR-6		Upazila H/Q (Nabagram)-Munshirhat-Kashinagar UP-Suagonj(Isshor Mazumder) Road														Detail survey & estimate preparation under process
7	COMILLA	COM/UZR-7		Baradushia R&H-Dulalpur Bazar GC Rd.														Detail survey & estimate preparation under process
8	DHAKA	DHA/UZR-8		Dhantara GC to Pakutia GC (Nagarpur, Tangail) Road														Detail survey & estimate preparation under process
9	DHAKA	DHA/UZR-9		Komorgonj G.C - Paragram G.C via Koilail U.P road.														Detail survey & estimate preparation under process
10	GAZIPUR	GAZ/UZR-10		Goshinga-Rajabari														Detail survey & estimate preparation under process
11	GAZIPUR	GAZ/UZR-11		Boardghar (R&H)-Chandabaha G.C.														Detail survey & estimate preparation under process
12	HABIGANJ	HAB/UZR-12		Hobigonj-Baniachong R&H Road (Chilapanja)-Azmirigonj GC Road via Shibpasha														Detail survey & estimate preparation under process
13	JAMALPUR	JAM/UZR-13		Islampur-Jhagrarchar GC Rd.														Detail survey & estimate preparation under process
14	JAMALPUR	JAM/UZR-14		Nandina G.C-Dhanbari G. C Road [Jamalpur part].														Detail survey & estimate preparation under process
15	JAMALPUR	JAM/UZR-15		Islampur-Benuarchar GC Rd.														Detail survey & estimate preparation under process
16	KISHOREGANJ	KIS/UZR-16		a) Tarail-Karimgonj Road b) Karimganj-Tarail GC Road														Detail survey & estimate preparation under process
17	LAXMIPUR	LAX/UZR-		Torabganj GC - Shantirhat -														Detail survey & estimate

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
		17		Hajiganj Bazar - Banderhat - Chowdhuryhat - Ramgati Bazar Road														preparation under process
18	MANIKGANJ	MAN/UZR-18		a) Jhitka G.C- Kanchanpur,Balla (Arua) G.C.road. b) Ghior-Tepra Via Baratia Bazar Road														Detail survey & estimate preparation under process
19	MUNSHIGANJ	MUN/UZR-19		a) Sreenagar GC- Satvita Hat GC (Dohar) via Gadighat bazar, Chatrabough Bazar road (Sreenagar Portion). b) Bausia NH road-Kali Bazar hat. (Engr.Staff College road )														Detail survey & estimate preparation under process
20	MYMENSINGH	MYM/UZR-20		Hatkalir Bazar to Patira Bazar R&H via Keshoregonj GC														Detail survey & estimate preparation under process
21	MYMENSINGH	MYM/UZR-21		Kandipara-Goyeshpur Rd.														Detail survey & estimate preparation under process
22	NARAYANGANJ	NARA/UZR-22		Damra GC-Chanpara-Baraid via Kamshair Rd.														Detail survey & estimate preparation under process
23	NETROKONA	NET/UZR-23		Netrokona-Mym.R&H (Challisha)-Simulkandi GC Road														Detail survey & estimate preparation under process
24	NETROKONA	NET/UZR-24		Kalmakanda GC-Pachgaon GC Road.														Detail survey & estimate preparation under process
25	NOAKHALI	NOA/UZR-25		a) Karamullah-Underchar-Fazumiarhat - lauranch Khaser hat Road. b) RHD (Uttar Wapda Bazar)-Karamullah road.														Detail survey & estimate preparation under process
26	PABNA	PAB/UZR-26		a) Mirjapur GCM-Chhaikola GCM via Bardanager , Langolmora & Charnabin road. b) Chatmohar R & H at Janata Bank to Mirjapur GCM Via Noornagar														Detail survey & estimate preparation under process
27	SHERPUR	SHE/UZR-27		a) Chandrakona G.C-Nurundi G.C Road. b) Gobindagonj GC-Paglarimore														Detail survey & estimate preparation under process
28	SHERPUR	SHE/UZR-28		Jhenaigati GC - Nuton Bazar Border road via Bakakura bazar road.														Detail survey & estimate preparation under process
29	SIRAJGANJ	SIR/UZR-29		Sonamukhi GC-Upazila HQ Via Alampur Chowrasta.														Detail survey & estimate preparation under process

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
30	SIRAJGANJ	SIR/UZR-30		a) Goyhatta GC-Kuchiamara R&H b) Nimgachi GC-Sheerpur via Shaliagari-Bhabanipur (Raigong part)														Detail survey & estimate preparation under process
31	SUNAMGANJ	SUN/UZR-31		Chattak-Doara via Ambari Rd.														Detail survey & estimate preparation under process
32	SUNAMGANJ	SUN/UZR-32		Derai-Jagannathpur via Jagdal,Bhurakhali Road.														Detail survey & estimate preparation under process
33	SYLHET	SYL/UZR-33		Beanibazar-Sarupar Gc - Sylhetypara RHD - Gojukata Road.														Detail survey & estimate preparation under process
34	SYLHET	SYL/UZR-34		Kasrupur bazar GC-Pailanpur-Balaganj GC Road.														Detail survey & estimate preparation under process
35	SYLHET	SYL/UZR-35		Haripur GC-Gachbari GC Road. (Kanaighat part)														Detail survey & estimate preparation under process
36	SYLHET	SYL/UZR-36		RHD Rampasa-Lamachalk-Bairagir bazar GC Road.														Detail survey & estimate preparation under process
37	TANGAIL	TAN/UZR-37		a) Dhanbari-Nandina Road b) Kalihati (Dhunail)-Shayhat-Hatia JBA Road														Detail survey & estimate preparation under process
38	TANGAIL	TAN/UZR-38		Barachowna GC-Bhandeshwar GC via Indrajani GC Road														Detail survey & estimate preparation under process
39	TANGAIL	TAN/UZR-39		Hatubhanga-Kaliakore-Fulbaria Road via Khatar Hat road.														Detail survey & estimate preparation under process
40	TANGAIL	TAN/UZR-40		Porabari-Angarkhola-Garo Bazar Rd.														Detail survey & estimate preparation under process
41	PABNA	PAB/UZR-41		Faridpur UZ H/Q-Bhangura UZ H/Q Rd. (Via B.L. Bari Up. Office)														Detail survey & estimate preparation under process
42	JAMALPUR	JAM/UZR-42		Ambaria R&H to Pachabohola GC via Ruknai bazar.														Detail survey & estimate preparation under process
43	B.BARIA	BRA/UZR-43		Bancharampur H/Q-Morichakandi GC via Dariadaulat UP & Kadamtali														Detail survey & estimate preparation under process
44	B.BARIA	BRA/UZR-44		Nabinagar-B.Baria Rd-Border of Sadekpur U.P														
45	CHANDPUR	CHA/UZR-45		Belchow-Ramchandrapur-Sameshpur-Nadighat road.														
46	B.BARIA	BRA/UNR-1		a) Salimabad UP (Asrafbad)-Rupasdi bazar Road via Hogla Kanda b) Ramrail Bazar-Sultanpur UP upto Sultanpur	2.53		35,281,557.00	0.44	19/03/14	12/05/14								Dropped  IFT invited

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				chawmahani Rd. c) Badair UP Office (Mandarpur Bazar)- Niamatpur Bazar via Mulogram Bazar Road	1.70													
47	B.BARIA	BRA/UNR-2		Dharmondal UP Office- Marakut Bazar Road (Fundauk Bazar)	9.40		113,589,398.00	1.42	19/03/14	21/04/14								IFT invited
48	B.BARIA	BRA/UNR-3		Rampur Bazar-Laxmimura bazar via char Islampur Up Rd.														Detail survey & estimate preparation under process
49	CHANDPUR	CHA/UNR-4		a) Latifgonj Bazar-Paschim Subidpur UP (Uttali) Road via Guher Bazar b) Khila Bazar (Khila Eidgah)-Shahrasti Bazar Road via Gabtoli c) Matlab-Master Bazar Ghosherhat Road	4.70  3.67  4.53		82,130,047.00	1.03	10/03/14	10/04/14								IFT invited
50	CHITTAGONG	CTG/UNR-5		a) Abdus Sattara Road  b) Puichari u.p.to Khudukkhali bazar rd.(Prem bazar-Chanua Emb.) c) Rowshan road(Mirza pur,Gumanmordon)														Detail survey & estimate preparation under process
51	COMILLA	COM/UNR-6		a) Bizra-Laksam Rd.  b) Paranpur Bazar[ R&H]- Payelgacha UP office Road c) Adra-Volainbazar- Chatitala-Ghoramaidan- Manikmura Road.	2.67  5.77  1.95		76,127,022.00	0.95										IFT under process
52	COMILLA	COM/UNR-7		a) Mokam UP Office-Abidpur Bazar via Mitholma road  b) Purnamiti Bazar R&H- Rajapur UP Office road. c) Gunabati UP Office (bazar)-Choudhuri bazar (Sukshail) road.	3.70   4.65	M/S. R-TA Enterprise & M/S. Air Ahamed Salim [R-TA Enterprise & AAS (JV)]	68,887,399.13	0.86	21/01/14	23/02/14								Evaluation on going  Dropped Evaluation on going
53	COMILLA	COM/UNR-8		Dakshin Elliotganj UP Office (Elliotganj GC)-Mohamadpur Naturanbazar via Kalasona bazar Road	7.07		73,928,718.00	0.92										IFT under process
54	COMILLA	COM/UNR-9		Kurbanpur-Kaligonj Rd.														Detail survey & estimate preparation under process

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
55	COX'S BAZAR	COX/UNR-10		a) Chakmarkul-Montergoda (P.M Khali) Road. b) Eid Gaon G.C-Gomatoli Bazar Via Pokkali U.P c) P.M Khali U.P office-Kuruskul U.P office (X-Military Road)	1.95 1.88 4.20		68,096,845.00	0.85										Detail survey & estimate preparation under process
56	COX'S BAZAR	COX/UNR-11		a) Kakara-Surajpur Manikpur Yangacha connecting Road. b) Harbung Baraitali Road														Detail survey & estimate preparation under process
57	DHAKA	DHA/UNR-12		a) Dhamrai Pourasava to Savar Bazar via Mamura Road b) Dhamrai Pourasava (Bata gate) to Jalsin bazar Road c) Dhaka-Aricha RHD 20 Mile Army check post-Pathalaia UP (Ghugudia) Road d) Nekrozebag R&H to Dhaka Mawa road at Abdullahpur via Muktirbag & Firm of Raton Road	2.56 4.50 3.56 2.78													Detail survey & estimate preparation under process
58	FENI	FEN/UNR-13		a) Mohamaya UP (Chandgazi Bazar)-Diabibi Road via Bangla Bazar, Mohamaiya Gat Road st. Mohamaiya UP & end of Diabib Bazar. b) Gabtala-Paithara-Munshirhat road. c) Charcandia UP-Sonagazi Up via Via Bhuyannrhat, Modinabazar, BR R&Bahadderhat Road.														Detail survey & estimate preparation under process
59	GAZIPUR	GAZ/UNR-14		Mediasolay (Chapair UP)-Bangla bazar Via Boraibari Paikpara Via kotbari Chowrasta Bazar	8.59		58,611,225.39	0.73	18/02/14	19/03/14								Evaluation on going
60	GAZIPUR	GAZ/UNR-15		a) Muktarpur UP-Moisher Bazar via Chopair, Dollan Bazar Road b) Rajendrapur-Prahladpur via Lohagachia	3.13 4.81		54,785,219.13	0.68										IFT under process
61	GAZIPUR	GAZ/UNR-16		Singhasree Union H/Q-Amraid bazar via Sohagpurbazar Road	11.20		72,044,554.84	0.90	24/03/14	28/04/14								IFT invited
62	GAZIPUR	GAZ/UNR-		Sreepur-Kawraid	10.12		71,375,379.39	0.89	02/03/14	06/04/14								Evaluation on going

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
		17																
63	JAMALPUR	JAM/UNR-18		Sadurpara UP office-Jobbergonj GC Road	3.95		31,373,394.99	0.39	06/04/14	30/04/14								IFT invited
64	KISHOREGANJ	KIS/UNR-19		Banagram UP H/Q. - Sarachar GC via Magura Bazar Rd.	3.8		34,663,790.83	0.43	10/03/14	09/04/14								IFT invited
65	LAXMIPUR	LAX/UNR-20		Goni Ramiz Alam [From 5 No Beri to 2 No & 1 No UP] Road	2.61		16,623,379.00	0.21										IFT under process
66	LAXMIPUR	LAX/UNR-21		a) Bangla bazar-Charsekander-Sufir hat Road. b) Hazirpara-Dasherhat Road	2.54 3.84		43,766,457.00	0.55										IFT under process
67	MOULVIBAZAR	MOU/UNR-22		Adampur UP Office-Alinagarbazar Road via Changaon Jangalia	11.26		77,363,687.00	0.97	11/03/14	09/04/14								IFT invited
68	MUNSHIGANJ	MUN/UNR-23		Satullah-Panchgaon Bazar-Boloi-Fazusha Road.	1.44		10,822,602.00	0.14	23/03/14	27/04/14								IFT invited
69	MYMENSINGH	MYM/UNR-24		a) Bhaikandi U.P. to Chargoadanga bazar Road via Rambhadrapur. b) Daowgaon U.P. Office-Battola Bazar Road	10.38 3.49		97,920,337.68	1.22	19/03/14	20/04/14								IFT invited
70	MYMENSINGH	MYM/UNR-25		a) Dhudnoy bazar-Gamaretola UP (Kolsindur GC) Rd b) Shambugonj Old Bus stand bazar-Parangonj Bazar via Sirta UP Office	4.79 5.10		68,453,339.81	0.86	05/03/14	07/04/14								Evaluation on going
71	NARSHINGDI	NAR/UNR-26		a) Shilmandi U.P. Office (South Shilmandi)-Shilmandi Natun Bazar Road. b) Mirzapur U.P. Office-Chanderkandi U.P. Office Road.	1.83 3.38	M/S. Mominul Hoque	41,540,682.45	0.52	25/02/14	25/03/14								Evaluation on going
72	NETROKONA	NET/UNR-27		Nowpara UP office-Amlitala Bazar via Bolishimul UP office	4.81		34,175,023.53	0.43	19/03/14	28/04/14								IFT invited
73	NETROKONA	NET/UNR-28		Trimohoni (R&H)-Jamdhala Bazar road via Dhalamolgaon UP office	11.34													Detail survey & estimate preparation under process
74	NOAKHALI	NOA/UNR-29		a) Chor Amanullah UP Office-Khaserhat-Banglabazar-Karimbazar Road. b) Talmohammadar hat-Pashkar hat-Char Kasspia Bhumihin Bazar	2.92 0.74		24,427,912.00	0.31	06/04/14	28/04/14								IFT invited

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
75	PABNA	PAB/UNR-30		a) Mathurapur UP-DB Gram UP road. b) Maligasa UP Office (Ramchandrapur RHD)-Pikalhat Road Via Ataulahpur Hasimpur.	2.52 6.26		55,738,324.07	0.70	10/03/14	08/04/14								Evaluation on going
76	PABNA	PAB/UNR-31		Khanmorich UP H/Q-Mirzapur G C M road.														Detail survey & estimate preparation under process
77	SHERPUR	SHE/UNR-32		Ranishimul UP-Bhatpur Bazar	6.87		48,889,439.59	0.61	05/03/14	30/03/14								Evaluation on going
78	SIRAJGANJ	SIR/UNR-33		a) Tarash U.P. Office-Nadosayedpur hat Road b) Dhangora UP at Raigonj-Ghurka UP Office														Detail survey & estimate preparation under process
79	SUNAMGANJ	SUN/UNR-34		Sachna Hat-Ramnagar Bazar via Sachna Bazar UP Office Road	2.88		29,559,717.00	0.37	01/04/14	24/04/14								IFT invited
80	TANGAIL	TAN/UNR-35		Kashli UP Office-Aisara Bazar via Janjania.	3.85		28,265,945.20	0.35	06/04/14	28/04/14								IFT invited
81	TANGAIL	TAN/UNR-36		Baokhula Bazar-Nallapara hat via Dubail UP office, Bathuli hat, Fultara Hat Road	10.34		73,184,547.23	0.91	06/04/14	05/05/14								IFT invited
82	MOULVIBAZAR	MOU/UNR-37		Kathaltali-Madhabkunda Road	7.00	Joint Venture of M/S. Ruhul Amin Bhuiyan & M/S. Muhibur Rahman	76,240,471.13	0.95	09/10/13	11/11/13	19/12/13	16/01/14	25/01/14	20/01/14	25/01/15	10%		
83	NARAYANGANGA	NARA/UNR-38		Khaliarchar-Modhorchar.														Detail survey & estimate preparation under process
84	PABNA	PAB/RPM-76		a) Calico mill RHD-Dogachi GCM via Kalidha more road b) Chandva UP Office-Goruri GC road c) Mohela GCM-Sharatgonj GCM via Parshadang Hat road	5.4 5.96 1.41	Md. Jinnat Ali Zinnah	17,856,194.88	0.22	11/12/13	09/01/14	28/01/14	17/02/14	24/02/14	24/02/14	23/02/15			
85	PABNA	PAB/RPM-77		Ataikula GC - Demra GC road	15.61	Md. Jinnat Ali Zinnah	31,871,044.73	0.40	11/12/13	09/01/14	28/01/14	17/02/14	24/02/14	24/02/14	23/02/15			
86	PABNA	PAB/RPM-78		a) Shayemganj GC - Raninagar up office via Bhatshala Hat road b) Chakla bazar RHD - Nakalia GCM via Koitola Up office road	6.59 7.05	M/S. Oishy Construction	15,411,375.41	0.19	11/12/13	09/01/14	19/02/14	20/03/14	27/03/14	25/03/14	26/03/15			
87	SIRAJGANJ	SIR/RPM-79		Hatikumrui R&H-Tarash GC road	6.88	M/S. Turna Enterprise	25,304,039.52	0.32	08/12/13	08/01/14	19/02/14	10/03/14	20/03/14	17/03/14	19/03/15	10%		
88	SIRAJGANJ	SIR/RPM-80		a) Dia UZR-Jamirita GC road b) Belkuchi Upazila H/Q-	5.93 5.71	Md. Alamgir Zahan	29,013,447.49	0.36	08/12/13	08/01/14	12/02/14	06/03/14	15/03/14	12/03/14	14/03/15	5%		

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				Balorampur GC via Bhangabari UP, Chowbari bazar road														
89	SIRAJGANJ	SIR/RPM-81		a) Bahuti DR(Bhadroghat UP)-Alompur hat road b) Salanga GC-Ghurka NHW road	4.88 6.83	M/S. Turna Enterprise	31,032,177.69	0.39	08/12/13	08/01/14	18/02/14	10/03/14	20/03/14	17/03/14	19/03/15	5%		
90	SIRAJGANJ	SIR/RPM-82		Tarash-Baruhash hat GCC road	10.45	M/S. Piash Construction	46,500,652.56	0.58	08/12/13	08/01/14	12/02/14	27/02/14	05/03/14	28/02/14	04/03/15	20%		
91	SIRAJGANJ	SIR/RPM-83		a) Sonamukhi GC-Horinathpur GC road b) Upazila H/Q (Jamtoil G C) DR(near Alokdiar)-Balarampur GC road	6.03 8.30		34,281,954.87	0.43	23/12/13	23/01/14								Re-bidding under process
92	JAMALPUR	JAM/RPM-84		Melandah GC - Balijuri Gc via Mahmudpur (Melandah portion) road	11.43	M/S. Mirza Construction	20,016,942.13	0.25	07/11/13	04/12/13	18/12/13	06/01/14	12/01/04	10/01/14	11/01/15	30%		
93	JAMALPUR	JAM/RPM-85		Madergonj-Sareshabari (J-5) road (Madergonj Part)	20.90	M/S. Chowdhury Enterprise	36,983,166.25	0.46	07/11/13	04/12/13	18/12/13	30/12/13	06/01/14	04/01/14	05/01/15	30%		
94	JAMALPUR	JAM/RPM-86		a) Dewangonj UP (Dewangonj UZ)-Kasima Bazar Via Molomgonj & Jarultala Bazar road b) Madergonj-Melandah (J-7) road (Madergonj Part)	5.60 7.78	M/S. Mitu Traders	24,816,258.23	0.31	22/01/14	17/02/14	13/03/14	25/03/14	25/03/14	25/03/14	24/03/15			
95	SHERPUR	SHE/RPM-87		Nalitabari-Gazirkhamar road	7.80	Akram Enterprise	17,237,876.66	0.22	29/12/13	21/01/14	04/03/14	13/03/14	20/03/14	15/03/14	19/03/15			
96	SHERPUR	SHE/RPM-88		a) Kurua-Notun Bazar road (Jhenaigati Part) b) Kurua-Nutun Bazar (Aynapur) road	5.09 9.86	Akram Enterprise	45,958,036.93	0.57	12/01/14	06/02/14	12/03/14	23/03/14	30/03/14	25/03/14	29/03/15			
97	SHERPUR	SHE/RPM-89		a) Nakla Kalapara-Pathakata via panchkania road b) Bhatshala UP-Vurdi Banewardi road	7.55 7.79	Akram Enterprise	39,085,549.05	0.49	12/01/14	06/02/14	25/03/14							NOA issued
98	MYMENSINGH	MYM/RPM-90		a) Bailor-Fulbaria road b) Dhobaura Upazila H/Q-Goatola GC road	5.10 9.39	M/S. Tanvir Traders	43,284,105.03	0.54	24/11/13	24/12/13	22/01/14	23/02/14	02/03/14	26/02/14	01/03/15	15%		
99	MYMENSINGH	MYM/RPM-91		Shibgonj-Goyeshpur road	15.30	Md. Saiful Islam	20,191,857.06	0.25	24/11/13	24/12/13	22/01/14	05/02/14	12/02/14	05/02/14	12/02/15	5%		
100	MYMENSINGH	MYM/RPM-92		Shambugonj bazar (R&H)-Ambikagonj GC road	15.60	M/S. Nippon Engineers & Constructions	32,989,511.05	0.41	24/11/13	24/12/13	22/01/14	02/02/14	09/02/14	02/02/14	09/02/15	5%		
101	MYMENSINGH	MYM/RPM-93		Iswardgonj-Royer Bazar road	12.43	M/S. Tanvir Traders	35,209,808.32	0.44	08/12/13	09/01/14	30/01/14	23/02/14	02/03/14	02/03/14	02/03/15	10%		
102	NETROKONA	NET/RPM-94		a) Netrakona-Atpara Brojer Bazar GC road (Sadar Part)	7.63	JV of M/S. Priti Enterprise & Baset Prokousholi [PE-BP	54,982,740.16	0.69	12/01/14	17/02/14	13/03/14							NOA issued



Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				b) Kendua-Madan GC road via Gog Bazar	5.92	(JV)]												
103	NETROKONA	NET/RPM-95		Teligati GC-Madan HQ road via Dewsree (Atpara part)	10.69	Samiran Chowdhury	22,766,553.51	0.28	18/11/13	18/12/13	29/12/13	07/01/14	12/11/14	10/01/14	11/01/15	10%		
104	NETROKONA	NET/RPM-96		Alokdia Ferryghat (Mohanganj GC)-Chandrapur Bazar road	8.72	Samiran Chowdhury	16,792,104.92	0.21	01/12/13	30/12/13	13/01/14	23/01/14	01/02/14	28/01/14	31/01/15			
105	KISHOREGA NJ	KIS/RPM-97		a) Kishoregonj(Monipur Ghat) to Chawddasata UP via Joybangla bazar road b) Bajitpur-Kuliarchar road (Bajitpur part)	6.63 0.90	M/S. Mithamon Builders	18,072,494.36	0.23	01/01/14	28/01/14	19/02/14	03/03/14	03/03/14	03/03/14	02/03/15			
106	KISHOREGA NJ	KIS/RPM-98		a) Tarail RHD-Nilgonj GCC road b) Karimganj-Guzadia GC road	8.76 5.86	M/S. Shahil Enterprise	38,333,796.55	0.48	26/11/13	30/12/13	12/01/14	26/02/14	26/02/14	26/02/14	25/02/15	10%		
107	KISHOREGA NJ	KIS/RPM-99		Jinari UP H/Q-Gobindapur Chowrasta bazar road	10.35	M/S. Musfiqur Rahman (Kanchan)	11,459,936.06	0.14	03/11/13	27/11/13	12/12/13	29/12/13	05/01/14	29/12/13	04/01/15	90%	78%	
108	TANGAIL	TAN/RPM-100		Sakhipur-Sagardighi via Barochowna road	14.66	Nise Friends & Rahman JV	39,489,705.37	0.49	08/12/13	30/12/13	30/01/14	23/02/14	02/03/14	23/02/14	01/03/15	10%		
109	TANGAIL	TAN/RPM-101		Tangail-Aynapur road	9.29	M/S. Syed Mozibor Rahman	19,094,858.74	0.24	22/10/13	18/11/13	04/12/13	26/12/13	02/01/14	26/12/13	25/12/14	20%		
110	TANGAIL	TAN/RPM-102		a) Birtibari R&H (Modhupur Upazila) - Dhanbari GC via Zagirachala road b) Tepibari R&H-Gopalpur via Falda Bazar road [Bhuapur portion]	8.50 5.39	Md. Abdul Jalil Sarkar & M/S. Sunvee Traders JV	33,983,350.06	0.42	08/12/13	30/12/13	30/01/14	23/02/14	02/03/14	23/02/14	01/03/15	15%		
111	TANGAIL	TAN/RPM-103		a) Gopalpur-Syedpur road b) Kadim Dhalla RHD-Sawali bazar to Adabari at Natiapara NHW-Kanchanpur GC UZR road	5.22 8.08	M/S. Taposh Traders	36,295,204.99	0.45	05/01/14	27/01/14	18/02/14	24/02/14	03/03/14	24/02/14	02/03/15	5%		
112	TANGAIL	TAN/RPM-104		Suruz GC-Shakhipur Upazila road via Rampur GC road	13.00	M/S. Syed Mozibor Rahman	22,544,137.31	0.28	22/10/13	18/11/13	04/12/13	12/12/13	19/12/13	14/12/13	11/10/14	10%		
113	DHAKA	DHA/RPM-105		Kolatia GC-Amin Bazar GC via Dhalikandi & Algir char road	8.57	M/S. Hanif Enterprise	20,958,216.26	0.26	04/11/13	26/11/13	19/12/13	19/01/14	26/01/14	24/01/14	25/01/15	75%	55%	
114	DHAKA	DHA/RPM-106		Ashulia UP Office-Rustampur bazar road	3.33	M/S. Aunica International	12,399,999.90	0.15	15/12/13	06/01/14	11/02/14	12/03/14	12/03/14	12/03/14	05/03/15			
115	DHAKA	DHA/RPM-107		a) Khelkhet-Isapur road b) Shikaripara U.P office-Jamsha Bazar via Bishampur road	6.11 6.10	M/S. Tanvir Traders	28,097,494.75	0.35	15/12/13	06/01/14	29/01/14	02/03/14	09/03/14	07/03/14	08/03/15	15%		
116	GAZIPUR	GAZ/RPM-108		Mirzapur GC-Bhabanipur bazar at Dhaka-Mymensingh	2.30	M/S. Olive Enterprise	8,269,264.29	0.10	05/01/14	06/02/14	04/03/14	13/03/14	16/03/14	14/03/14	15/03/15			

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				NHW														
117	GAZIPUR	GAZ/RPM-109		a) Goshinga-Kapasias road b) R&H Boliadi Bazar-Dhantara G.C via Dhaljora UP road	5.50 5.27	M/S. Amzad Traders	23,742,753.10	0.30	04/12/13	30/12/13	19/01/14	12/02/14	14/02/14	14/02/14	13/02/15	3%		
118	GAZIPUR	GAZ/RPM-110		a) Kapasia Union H/Q-Chandpur Union H/Q road b) Kaligonj-Jangalia road	7.40 6.50	M/S. Hanif Enterprise	49,685,064.98	0.62	06/11/12	09/12/13	12/01/14	06/02/14	10/02/14	08/02/14	09/02/15	5%		
119	NARSHINGDI	NAR/RPM-111		a) Kathalia UP Office-Rangpur Bazar via Fozurkandi Bazar Road b) Patuli UP Office-Harishangoan bazar road	4.50 7.22	M/S. Udayan Enterprise	19,219,605.60	0.24	29/12/13	27/01/14	09/02/14	04/03/14	09/03/14	07/03/14	08/03/15			
120	NARSHINGDI	NAR/RPM-112		Sreerampur G.C-Nikuti R&H road	12.68	M/S. Udayan Enterprise	30,822,051.45	0.39	11/12/13	13/01/14	28/01/14	20/02/14	26/02/14	23/02/14	25/02/15	20%		
121	NARSHINGDI	NAR/RPM-113		Shibpur - Charsindur road	9.10	M/S. Faruk Traders	11,852,598.14	0.15	17/11/13	18/12/13	30/12/13	21/01/14	27/01/14	24/01/14	26/01/15	50%	47%	
122	NARSHINGDI	NAR/RPM-114		Chalakchar bazar-Belabo Border road	9.74	M/S. Faruk Traders	26,210,210.07	0.33	17/12/13	20/01/14	30/01/14	20/02/14	26/02/14	23/02/14	25/03/15			
123	NARAYANGA NJ	NARA/RPM-115		Rupshi RHD-Kanchan GC via Murapara GC road	13.69	M/S. Amzad Traders	39,745,825.29	0.50	10/12/13	09/01/14	28/01/14	09/03/14	16/03/14	14/03/14	15/03/15			
124	NARAYANGA NJ	NARA/RPM-116		a) Kutubpur UP Office (Tatkhana) to Dhaka-Narayangonj link road via Bhuighar bus stand bazar b) Dhamghar UP Office (Kuripara Bazar)-Haluapara bazar via Jangal road c) Katchpur NHW-Mousumi Indus via Katchpur UP Office road	3.66 4.00 3.30	Ahsan Enterprise	38,306,536.11	0.48	30/01/14	27/02/14	13/03/14	01/04/14	07/04/14	31/03/14	06/04/15			
125	NARAYANGA NJ	NARA/RPM-117		Araihazar-Uchitpura Via Sultanshadi Bazar road	10.80	M/S. Dhiman Construction & M/S. Anny Enterprise (MDC-MAE JVCA)	22,052,746.24	0.28	17/12/13	16/01/14	09/02/14	10/03/14	17/03/14	15/03/14	16/03/15			
126	MUNSHIGANJ	MUN/RPM-118		a) Munshigong H/Q (Loharpul)-Aldi RHD road b) Betka GC-Teghuria Dhaka Mawa road via Shaperchar GC	6.00 5.94	JV of M/S. Niaz Traders & M/S. Rana Traders (NIAZ-Rana JV)	48,775,205.40	0.61	05/01/14	04/02/14	09/03/14	25/03/14	31/03/14	28/03/14	01/04/15			
127	MUNSHIGANJ	MUN/RPM-119		Tongibari-Dhigirpar road	9.84	Joint Venture of M/S. Kalam Traders & Al_Aksa Trading Corporation (Kalamaksa JV)	26,948,752.37	0.34	06/01/14	04/02/14	20/02/14	11/03/14	18/03/14	15/03/14	17/03/15			

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
128	MUNSHIGANJ	MUN/RPM-120	RPM-120.1	Sreenagar-Tantar GC-Noapara GC road	8.15		21,192,875.00	0.26										1st time Re-bidding under process
129	MUNSHIGANJ	MUN/RPM-120	RPM-120.2	Kazipura-Hossaindi GC road	6.10		16,288,123.00	0.20										1st time Re-bidding under process
130	MANIKGANJ	MAN/RPM-121		Baliati D R (UZHQ)-Lowhati G C (Delduar U Z) Via Pakutia road	8.77	Joint Venture of M/S. S. Hossain & M/S. Das Traders (S. Hossain & Das JV)	26,163,458.43	0.33	01/01/14	30/01/14	18/02/14	06/03/14	12/03/14	10/03/14	11/03/15			
131	MANIKGANJ	MAN/RPM-122		a) Teota UP Office-Jhafargonj GC (Poila) road b) Ghior HQ -Zabra GC road	5.71 7.34	Saleh and Brothers	31,677,202.00	0.40	01/01/14	30/01/14	19/02/14	06/03/14	12/03/14	10/03/14	11/03/15			
132	MANIKGANJ	MAN/RPM-123		Jhitka GC-Machain GC road	8.04		12,898,576.23	0.16	01/01/14	30/01/14								Re-bidding format sent to WB
133	MANIKGANJ	MAN/RPM-124		Singair-Nowabgonj Via Charigram GC road	5.10	M/S. Nirman Prokausholy	11,134,597.84	0.14	01/01/14	30/01/14	12/02/14	16/03/14	22/03/14	20/03/14	21/03/15			
134	MANIKGANJ	MAN/RPM-125		Daulatpur-Kolia GC road														Dropped
135	CHITTAGONG	CHI/RPM-126		Raozan Noapara Sec-2 (Ramjan Ali Hat to Noapara Patherhat) road	10.00	M/S. Yakub & Brothers	37,212,983.42	0.47	04/12/13	30/12/13	19/02/14	05/03/14	12/03/14	10/03/14	11/03/15	5%		
136	COMILLA	COM/RPM-127		a) Monohorgonj - Laksam road b) Boxganj-Satbaria-Gunbati road	4.75 5.61	M/S. Zaman Traders	37,741,041.22	0.47	03/12/13	30/12/13	17/01/14	02/02/14	09/02/14	06/02/14	01/02/15			
137	COMILLA	COM/RPM-128		Madhaiya-Dollai Nowabpur-Rahimanagar road	20.70	JV of M/S. Dhiman Construction & M/S. Islam Traders (MDC-MIT JV)	70,519,807.46	0.88	30/12/13	02/02/14	27/03/14							NOA issued
138	COMILLA	COM/RPM-129		a) Kararkandi-Asadpur-Chanderchar bazar road b) Atogram-Sharifpur (Bibir) road	3.67 6.06	MMB & AAS (JV)	32,864,340.13	0.41	18/11/13	19/12/13	13/01/14	19/01/14	26/01/14	19/01/14	18/01/15			
139	COX'S BAZAR	COX/RPM-130		Gorakghata-Shaplapur Janata bazar road	25.10	RAB-RC (Pvt) Ltd. & Unnayan International [RAB-RC (Pvt) Ltd.-UI (JV)]	84,225,034.17	1.05	20/01/14	19/02/14								Evaluation on going
140	COMILLA	COM/RPM-131		Shahapur Mazar sharif (Golabari Zero point)-Chandpur bridge-Palpara road (WDB embankment)	11.98	R-TA & MME (JV)	17,740,324.21	0.22	13/11/13	18/12/13	13/01/14	26/01/14	02/02/14	28/01/14	25/01/15			
141	COMILLA	COM/RPM-132		Gonti-Metalla road	8.73	M/S. Zaman Traders	21,771,736.30	0.27	29/12/13	26/01/14	13/02/14	19/02/14	26/02/14	23/02/14	19/02/15			
142	COMILLA	COM/RPM-133		Chitoshij Rly. Station-Barura via Janora road	20.75	M/S. Ananta Enterprise	47,350,477.13	0.59	17/12/13	27/01/14	11/03/14	23/03/14	30/03/14	23/03/14	22/03/15			
143	COMILLA	COM/RPM-134		Madhaiya G.C.to Punchpokoria G.C (Debidwar Portion) road	8.30	M/S. R-TA Enterprise	21,351,433.97	0.27	12/12/13	06/01/14	29/01/14	12/02/14	19/02/14	16/02/14	11/02/15			
144	B.BARIA	BRA/RPM-		a) Kasba-Akhaura road	7.10	M/S. Mozahar	52,387,187.30	0.65	13/11/13	18/12/13	12/01/14	12/02/14	19/02/14	14/02/14	10/12/14	8%		

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
		135		b) Ashugonj R&H-Khariala Road via Fire Service, Bahadurpur GC road	5.40	Enterprise												
145	B.BARIA	BRA/RPM-136		a) Purba SaifullaKandi UP (R&H)-Imamnagar-Ananda bazar road start from R&H b) Mogra Bazar (GC)-Satpara R&H road via Kornel Bazar, Dhaturpohela road	5.67 9.00	Mohammed Eunus & Brothers (Pvt.)	45,461,959.75	0.57	19/11/13	23/12/13	11/02/14	20/02/14	27/02/14	24/02/14	10/12/14	5%		
146	B.BARIA	BRA/RPM-137		Singerbeel-Harashpur road via paharpur UP road	17.57	M/S. Mozahar Enterprise	30,314,774.11	0.38	24/11/13	19/12/13	13/01/14	12/02/14	19/02/14	15/02/14	10/12/14			
147	CHANDPUR	CHA/RPM-138		a) Senganchar-Eklaspur road b) Charbharabi U.P Office-Shahorali Mour road	8.10 3.05	M/S. Shahid Brothers	23,687,681.92	0.30	29/12/13	04/02/14	03/03/14							Tender security forfeited due to non performing Performance Security
148	CHANDPUR	CHA/RPM-139		a) Kachua-Raghunathpur G.C road b) Bagadi U.P. to Ibrahimpur U.P. road	6.50	JV of Tania & Shahid	12,367,805.29	0.15	29/12/13	04/02/14	05/03/14	25/03/14	01/04/14	30/03/14	31/03/15			Dropped
149	CHANDPUR	CHA/RPM-140		Machuakhal-Narayanpur-Balakhal road	8.81	Mohammed Eunus & Brothers (Pvt.) Ltd.	17,412,061.92	0.22	29/12/13	04/02/14	05/03/14	25/03/14	01/04/14	30/03/14	31/03/15			
150	NOAKHALI	NOA/RPM-141		Zomider hat-Kadirpur UP-Munshirhat-Karam Box Bazar road	8.85	M/S. Md. Mahmudur Rahman	33,365,372.16	0.42	01/12/13	30/12/13	19/01/14	04/02/14	11/02/14	09/02/14	10/11/14	10%		
151	NOAKHALI	NOA/RPM-142		a) OlamaBazar-Dalta G.C. road (Munshir road) b) Somirmunshir hat-Arjuntala UP Office (Chilonia bazar) road	5.25 4.80	M/S. Md. Mahmudur Rahman	30,579,215.26	0.38	15/12/13	08/01/14	22/01/14	04/02/14	11/02/14	11/02/14	10/11/14			
152	NOAKHALI	NOA/RPM-143		RHD (Dattar Hat)-Udaysadurhat-Koromullah GC-RHD road	25.10	M/S. Md. Mahmudur Rahman	54,661,053.88	0.68	01/12/13	30/12/13	19/01/14	04/02/14	11/02/14	11/02/14	10/02/15	5%		
153	NOAKHALI	NOA/RPM-144		a) Bangla Bazar Deira Balua Gucca Gram road b) Khaserhat-Ansarmiar hat road via Soikat College road	8.10 3.89	M/S. Md. Mahmudur Rahman	30,279,915.53	0.38	01/12/13	30/12/13	19/01/14	04/02/14	11/02/14	09/02/14	10/11/14	10%		
154	LAXMIPUR	LAX/RPM-145		a) Alipur-Dalta bazar road b) Bhabanigong-Jugir hat-Jakshin road 15-17 No	8.60 7.38	JV of M/S. Dawn Corporation & M/S. Riasat & Brothers	43,177,963.74	0.54	31/12/13	30/01/14	09/03/14	02/04/14	12/04/14	10/04/14	11/04/15			
155	LAXMIPUR	LAX/RPM-146		Lawrance kasher hat-Ander char road	8.74	Md. Jahangir Alam	26,145,257.05	0.33	31/12/13	26/01/14	05/03/14							2nd time evaluation ongoing
156	LAXMIPUR	LAX/RPM-147		a) Ramgati-Chewakhali road	13.00	Mohammed Eunus & Brothers (Pvt.) Ltd.	40,137,432.26	0.50	31/12/13	26/01/14	06/03/14	02/04/14	12/04/14	10/04/14	11/04/15			

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				b) Raipur-Mirgonj road	6.77													
157	FENI	FEN/RPM-148	RPM-148.1	Motigonj UP-Dasherhat-ChardarbeshUP-Karamotiabazar-Kazir hat road	8.87		22,563,279.00	0.28										1st time Re-bidding under process
158	FENI	FEN/RPM-148	RPM-148.2	Dula miah-Sharisadi bazar-Kaikhali-Koresmunshi road	5.60		25,770,951.00	0.32										1st time Re-bidding under process
159	FENI	FEN/RPM-149		Parashuram-Bashpadua-Guthuma Chowmuri-Box Mohammad bazar-Kahua-Bangla bazar-Goniamora R&H road	12.80	M/S. Kashem Traders	32,103,476.93	0.40	01/01/14	03/02/14	03/03/14	20/03/14	27/03/14	21/03/14	26/03/15			
160	CHITTAGONG	CHI/RPM-150		Nazirhat to Kazirhat road (Ramgar Road Section-1)	16.01		57,078,026.00	0.71	04/12/13	06/01/14								Re-bidding under process
161	COMILLA	COM/RPM-151		Natherpetua-Hasnabad road	17.31	M/S. Zaman Traders	52,162,552.29	0.65	19/09/13	27/10/13	25/11/13	01/12/13	07/12/13	05/12/13	07/12/14			
162	CHITTAGONG	CHI/RPM-152		a) Ramgotirhat-Santirhat-Pomra road (From RHD #102) b) Dewan hat-Bailtali-Barama-Patiya road (Patiya part) (From RHD #127)	6.90 8.89		44,093,771.00	0.55	27/01/14	27/02/14								Evaluation on going
163	CHITTAGONG	CHI/RPM-153		Fateabad-Ramdash hat-Modunaghat road	10.18	Mesba Associates	24,979,708.36	0.31	08/12/13	30/12/13	19/02/14	05/03/14	12/03/14	10/03/14	11/03/15	5%		
164	CHITTAGONG	CHI/RPM-154		Dewanhat-Bailtali-Barma-Patiya road	13.49	JV of Mithu Enterprise & Mesba Associates [Mithu-Mesba (JV)]	52,580,708.43	0.66	17/12/13	13/01/14	23/03/14							NOA issued
165	COX'S BAZAR	COX/RPM-155		a) Eidgaon-Eidgar road b) Eidgar Bazar-Eidgaon road	5.74 4.29													Estimate not yet received from consultant
166	COMILLA	COM/RPM-156		a) Burichang GC-Kangshanagar bazar GC road b) Brahmanpara-Dulalpur GC road	4.12 5.07	M/S. Tanvir Traders	26,840,244.29	0.34	10/11/13	05/12/13	29/12/13	09/01/14	18/01/14	13/01/14	08/01/15	12%		
167	COX'S BAZAR	COX/RPM-157		Sikalghat-Manikpur road	10.31	M/S. Chakaria Development Society	21,892,464.26	0.27	04/12/13	31/12/13	12/01/14	02/02/14	20/02/14	17/02/14	19/02/15	5%		
168	SYLHET	SYL/RPM-158		Doyameer GC-Dewanbazar GC road	7.00	M/S. Puspa Construction & M/S. J.R. Enterprise JV	21,327,496.60	0.27	04/12/13	30/12/13	19/01/14	03/02/14	12/02/14	05/02/14	11/02/15			
169	SYLHET	SYL/RPM-159		Biswanath GC-Perer bazar GC-Jagannathpur HQ road (Biswanath Part)	15.91	M/S. Md. Taibur Rahman & M/S. M.A. Engineering JV	51,228,016.99	0.64	16/02/14	10/03/14	01/04/14							NOA issued
170	SYLHET	SYL/RPM-160		a) Sylhet-Gachbari-Kanaighat road (Sadar portion)	6.85	M/S. Zafar Ahmed Gilman & M/S. MLR Trading JV	31,481,727.04	0.39	17/12/13	09/01/14	30/01/14	10/02/14	18/02/14	12/02/14	17/02/15	10%		

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				b) Lakhanabondh UP- Fulshaind-Porokayestha bazar road	7.20													
171	SYLHET	SYL/RPM-161		Zakigonj (GC)-Laxmibazar (GC)-Dubagbazar (GC) road	21.99		75,042,584.00	0.94	18/03/14	16/04/14								IFT invited
172	MOULVIBAZAR	MOU/RPM-162		Sreemangal-Sindurkhan Bazar road	10.15	Md. Saiful Islam	7,639,799.31	0.10	02/12/13	31/12/13	23/01/14	03/02/14	10/02/14	07/02/14	03/02/15	2%		
173	MOULVIBAZAR	MOU/RPM-163		a) Chaytraghat-Nayabazar via Shahidnagar road b) Rabirbazar-Karmadah U.P road	8.50 5.02	Ohiduzzaman Chowdhury	42,967,864.71	0.54	16/01/14	10/02/14	11/03/14							NOA issued
174	MOULVIBAZAR	MOU/RPM-164		Begum Durreh Samad Rahman road	16.96	M/S. Tanvir Traders	30,876,078.05	0.39	02/12/13	31/12/13	22/01/14	17/02/14	22/02/14	20/02/14	16/02/15			
175	MOULVIBAZAR	MOU/RPM-165		Dasherbazar-Basirpur RHD via Kanongobazar Azimganj road	16.15	Md. Habibur Rahman & M/S. Haque Construction (M.H. JV)	30,006,377.75	0.38	27/01/14	20/02/14	06/04/14							NOA issued
176	HABIGANJ	HAB/RPM-166		Sayedpur-Inathgonj road	2.88	M/S. Vigilant Construction	8,773,055.24	0.11	01/01/14	30/01/14	20/02/14	16/03/14	23/03/14	19/03/14	22/03/15			
177	HABIGANJ	HAB/RPM-167		Habigonj Baniachong R&H (Khoire par)-Sujatpur road	18.53	JV of M/S. Rathindra Chandra Roy & Mizanur Rahman Liton (RCR-MRL JV)	42,359,896.14	0.53	02/01/14	04/02/14	20/02/14	19/03/14	26/03/14	20/03/14	25/03/15			
178	HABIGANJ	HAB/RPM-168		a) Surma R&H-Montala- Chowmuhani bazar road b) Rampur(DR)-Tegoria UP- Tangirghat road	7.52 3.50	Md. Mizanur Rahman Shamim	35,568,754.48	0.44	04/02/14	05/03/14	01/04/14							NOA issued
179	SUNAMGANJ	SUN/RPM-169		Derai-Shyamerchar GCC road	19.06	Sujib Ranjan Das	68,101,073.56	0.85	26/01/14	02/03/14	01/04/14							NOA issued
180	SUNAMGANJ	SUN/RPM-170		Katair-Joynagar-Jamalgonj bazar road (Mohanpur/Shimolbak)	10.70	M/S. Nurul Islam	37,633,285.51	0.47	22/01/14	23/02/14	30/03/14							NOA issued
181	SUNAMGANJ	SUN/RPM-171		Jawa Bazar-Chhatak Road upto Andargaon road	13.16	M/S. Nurul Islam	39,073,398.64	0.49	03/02/14	26/02/14	02/04/14							NOA issued
182	NOAKHALI	NOA/PBM C-1	PBMC-1.1	a) Sonapur-Thonar hat- Akther Miar Hat Road. b) Banglabazar-Al-amin bazar-Halim bazar- Subarnachar Upazila Hq Road	15.91 5.21		113,426,588.00	1.42	18/03/14	16/04/14								IFT invited (1st time re-bidding)
183	NOAKHALI	NOA/PBM C-1	PBMC-1.2	a) Upazilla H.Q-Halim Bazar-Al -Amin Bazar- Banglabazar Road b) Sonapur-Thonar hat- Akther Miar Hat Road. c) Chor Amanullah UP Office-Khaserhat- Banglabazar-Karimbazar Road.	8.25 15.95 8.42		182,555,999.00	2.28	18/03/14	16/04/14								IFT invited (1st time re-bidding)

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
				d) RHD-Khaserhat-Chomir hat Road.	1.90													
184	COMILLA	COM/PBM C-2	PBMC-2.1	Rajabazar-Alkara (Shah Fakruddin Road)	33.72		77,282,939.00	0.97	19/12/13	28/01/14								Evaluation on going
185	COMILLA	COM/PBM C-2	PBMC-2.2	Upazila H/Q (Nabagram)-Munshirhat-Kashinagar UP-Suagonj (Isshor Mazumder) Road	16.49		46,078,448.00	0.58	19/12/13	28/01/14								Evaluation on going
186	MOULVIBAZAR	MOU/PBM C-3		Brahman Bazar-Fenchugonj														Dropped
187	COX'S BAZAR	COX/PBM C-4	PBMC-4.1	Teknaf Bus Station-Shamlapur Road.	31.50		61,030,272.55	0.76										Re-bidding under process
188	COX'S BAZAR	COX/PBM C-4	PBMC-4.2	Coat bazar-Shaplapur GC Road Via-Sonarpara Monkhali Road.	32.10		69,456,138.97	0.87										Re-bidding under process
189	B.BARIA	BRA/GCM-1		Improvement of Talsahar GCM														Detail survey & estimate preparation under process
190	CHANDPUR	CHA/GCM-2		a) Improvement of Mohamaya GCM b) Improvement of Chengarchar GCM														Detail survey & estimate preparation under process
191	CHITTAGONG	CTG/GCM-3		Improvement of Adhunagar Khan Hat GCM														Detail survey & estimate preparation under process
192	COMILLA	COM/GCM-4		a) Improvement of Badarpur GCM b) Improvement of Kalir Bazar GCM														Detail survey & estimate preparation under process
193	COX'S BAZAR	COX/GCM-5		Improvement of Whykong GCM														Detail survey & estimate preparation under process
194	FENI	FEN/GCM-6		Improvement of Panchgachiya Hat GCM														Detail survey & estimate preparation under process
195	JAMALPUR	JAM/GCM-7		a) Improvement of Kapasata Hajipur GCM b) Improvement of Durmut GCM														Detail survey & estimate preparation under process
196	MANIKGANJ	MAN/GCM-8		Improvement of Umanandapur GCM														Detail survey & estimate preparation under process
197	MOULVIBAZAR	MOU/GCM-9		Improvement of Chandgram GCM														Detail survey & estimate preparation under process
198	MUNSHIGANJ	MUN/GCM-10		Improvement of Tantor GCM														Detail survey & estimate preparation under process
199	MYMENSINGH	MYM/GCM-11		Improvement of Mohammadnagar GCM														Detail survey & estimate preparation under process
200	NETROKONA	NET/GCM-12		Improvement of Krishnapur GCM														Detail survey & estimate preparation under process
201	PABNA	PAB/GCM-13		Improvement of Nazirganj GCM														Detail survey & estimate preparation under process
202	SIRAJGANJ	SIR/GCM-		Improvement of Jamtali														Detail survey & estimate

Sl. No.	District	Package No.	Slice No.	Road Name	Length (Km.)	Name of Contractor	Contract Amount (TK)	Cost in million USD	Date of Tender Invitation	Date of Tender Submission	Date of clearance from PMU for Issuing NOA	Date of Contract Signed	Date of Commencement	Date of Mobilization	Date of Completion	Physical Progress (%)	Financial Progress (%)	Remarks
1	2	3	4	5	6	7	8	8	9	10	11	12	13	14	15	16	17	18
		14		GCM														preparation under process
203	SUNAMGANJ	SUN/GCM-15		Improvement of Biswamvarpur GCM														Detail survey & estimate preparation under process
204	TANGAIL	TAN/GCM-16		Improvement of Ishorganj GCM														Detail survey & estimate preparation under process
205	NARAYANGA NJ	NARA/GC M-17		Improvement of Araihaaz GCM														Detail survey & estimate preparation under process
206	GAZIPUR	GAZ/RJ-1		a) Bormi Bazar ghat b) Shaheed Moyezuddin ferry ghat														Detail survey & estimate preparation under process
207	NARAYANGA NJ	NARA/RJ-2		a) Murapara Moterghat b) Fatulla GCM ghat														Detail survey & estimate preparation under process
208	NETROKONA	NET/RJ-3		Kalmakanda godown ghat														Detail survey & estimate preparation under process
209	KISHOREGA NJ	KIS/RJ-4		a) Alongjuribazar ghat b) Abdullapurbazar ghat														Detail survey & estimate preparation under process
210	JAMALPUR	JAM/RJ-5		Boriakul ghat														Detail survey & estimate preparation under process
211	GAZIPUR	RW3		Rural Waterway (GAZIPUR)														

Total =

519.79 Cr.

64.97



**Table 24 : Quarterly Disbursement Plan**

(In Lac Taka)

Component	Total Contract Amount	(in Lac Taka)															Remarks
		Fiscal Year															
		2013-14															
		1st Quarter (Jul-Sept 13) (actual disbursement)			2nd Quarter (Oct-Dec 13) (Actual)			3rd Quarter (Jan-Mar'14)			4th Quarter (Apr-Jun 14) (Projected)			Grand Total			
Total	GOB	RPA	Total	GOB	RPA	Total	GOB	RPA	Total	GOB	RPA	Total	GOB	RPA			
Component A																	
1. Rural Road Improvement																	
a) Improvement of Upazila Road	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
b) Improvement of Union Road	20,800.00	-	-	-	-	-	-	-	-	-	400.00	40.00	360.00	400.00	40.00	360.00	
2. Rural Road Maintenance	-	-			-	-	-	-	-	-	-	-	-	-	-	-	
a) Rehabilitation and Maintenance	53,250.00	1,995.41	1,105.93	889.48	2,542.07	1,098.01	1,444.06	3,627.70	1,176.11	2,451.59	7,225.82	1,133.95	6,091.87	15,391.00	4,514.00	10,877.00	
b) PBMC	-	-	-	-	-	-	-	-	-	-	200.00	80.00	120.00	200.00	80.00	120.00	
3. Market Development	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Construction of GCM (including Women Market Section)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
b) Market Operation and Management	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
4. Rural Waterways	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Pilot Dredging	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
b) River Transport Infrastructure (RJ)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
5. Project Supervision Consultancies	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Management Support Consultancy	2,281.00	186.00	18.60	167.40	108.93	10.90	98.03	297.39	30.98	266.41	100.00	10.00	90.00	692.32	70.48	621.84	
b) Design and Supervision	10,063.00	641.46	15.00	626.46	656.27	67.13	589.14	708.08	70.59	637.49	446.19	52.51	393.68	2,452.00	205.23	2,246.77	

Consultancies (2)																	
c) Equipment and Supervision Vehicles/Accessories	5,275.00	-	-	-	-	-	-	-	-	-	724.00	60.00	664.00	724.00	60.00	664.00	
<b>Component B: Institutional Strengthening</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Goods, Materials and/or IP (Integrated Performance)	4,900.00	-	-	-	-	-	-	-	-	-	415.00	36.00	379.00	415.00	36.00	379.00	
b) Training / Seminar / Workshop fees	2,980.00	3.77	-	3.77	13.79	-	13.79	-	-	-	39.40	-	39.40	56.96	-	56.96	
c) Technical Assistance (TA) and/or Consultancy Serves	1,066.00	2.81	-	2.81	1.79	0.18	1.61	7.75	0.78	6.97	86.30	8.63	77.67	98.65	9.59	89.06	
<b>2. Capacity Building</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Human Resource Development (HRD)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
b) Social monitoring surveys, integrated performance audit (IPA) consultant, other consultancies	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Component C: Road Safety</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Technical Assistance and/or Consultancy Services for Road Safety	322.72	-	-	-	47.03	4.70	42.33	-	-	-	-	-	-	47.03	4.70	42.33	
b) Goods, Materials and/or Logistics for road safety	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
c) Training, Workshops and Collaborative Research for road safety	-	2.52	-	2.52	-	-	-	30.52	-	30.52	10.00	-	10.00	43.04	-	43.04	
<b>Component D: Contingent Emergency Response</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Other</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
8. Physical Contingency (10%)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
9. Price Contingency (4%)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

<b>Sub-Total</b>	<b>100,937.72</b>	<b>2,831.97</b>	<b>1,139.53</b>	<b>1,692.44</b>	<b>3,369.88</b>	<b>1,180.92</b>	<b>2,188.96</b>	<b>4,671.44</b>	<b>1,278.46</b>	<b>3,392.98</b>	<b>9,646.71</b>	<b>1,421.09</b>	<b>8,225.62</b>	<b>20,520.00</b>	<b>5,020.00</b>	<b>15,500.00</b>	
10. Salary, Allowance and Operating Cost	714.50	59.90	59.90	-	139.99	139.99	-	51.67	51.67	-	298.44	298.44	-	550.00	550.00	-	
11. Land Acquisition and Resettlement	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
12. CD VAT	477.78	-	-	-	-	-	-	-	-	-	430.00	430.00	-	430.00	430.00	-	
<b>Sub-Total</b>	<b>1,192.28</b>	<b>59.90</b>	<b>59.90</b>	<b>-</b>	<b>139.99</b>	<b>139.99</b>	<b>-</b>	<b>51.67</b>	<b>51.67</b>	<b>-</b>	<b>728.44</b>	<b>728.44</b>	<b>-</b>	<b>980.00</b>	<b>980.00</b>	<b>-</b>	
<b>Grand Total</b>	<b>102,130.00</b>	<b>2,891.87</b>	<b>1,199.43</b>	<b>1,692.44</b>	<b>3,509.87</b>	<b>1,320.91</b>	<b>2,188.96</b>	<b>4,723.11</b>	<b>1,330.13</b>	<b>3,392.98</b>	<b>10,375.15</b>	<b>2,149.53</b>	<b>8,225.62</b>	<b>21,500.00</b>	<b>6,000.00</b>	<b>15,500.00</b>	

(In Million USD)

Component	Total Contract Amount	Fiscal Year															Remarks
		2013-14															
		1st Quarter (Jul-Sept 13) (actual disbursement)			2nd Quarter (Oct-Dec 13) (Actual)			3rd Quarter (Jan-Mar'14)			4th Quarter (Apr-Jun 14) (Projected)			Grand Total			
		Total	GOB	RPA	Total	GOB	RPA	Total	GOB	RPA	Total	GOB	RPA	Total	GOB	RPA	
Component A																	
1. Rural Road Improvement																	
a) Improvement of Upazila Road	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
b) Improvement of Union Road	26.54	-	-	-	-	-	-	-	-	-	0.51	0.05	0.46	0.51	0.05	0.46	
2. Rural Road Maintenance	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Rehabilitation and Maintenance	67.94	2.55	1.41	1.13	3.24	1.40	1.84	4.63	1.50	3.13	9.22	1.45	7.77	19.64	5.76	13.88	
b) PBMC	-	-	-	-	-	-	-	-	-	-	0.26	0.10	0.15	0.26	0.10	0.15	
3. Market Development	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Construction of GCM (including Women Market Section)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
b) Market Operation and Management	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
4. Rural Waterways	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Pilot Dredging	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
b) River Transport Infrastructure (RJ)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
5. Project Supervision Consultancies	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Management Support Consultancy	2.91	0.24	0.02	0.21	0.14	0.01	0.13	0.38	0.04	0.34	0.13	0.01	0.11	0.88	0.09	0.79	
b) Design and Supervision Consultancies (2)	12.84	0.82	0.02	0.80	0.84	0.09	0.75	0.90	0.09	0.81	0.57	0.07	0.50	3.13	0.26	2.87	
c) Equipment and Supervision Vehicles/Accessories	6.73	-	-	-	-	-	-	-	-	-	0.92	0.08	0.85	0.92	0.08	0.85	
Component B: Institutional Strengthening	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Goods, Materials and/or IP (Integrated Performance)	6.25	-	-	-	-	-	-	-	-	-	0.53	0.05	0.48	0.53	0.05	0.48	

b) Training / Seminar / Workshop fees	3.80	0.00	-	0.00	0.02	-	0.02	-	-	-	0.05	-	0.05	0.07	-	0.07	
c) Technical Assistance (TA) and/or Consultancy Services	1.36	0.00	-	0.00	0.00	0.00	0.00	0.01	0.00	0.01	0.11	0.01	0.10	0.13	0.01	0.11	
<b>2. Capacity Building</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Human Resource Development (HRD)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
b) Social monitoring surveys, integrated performance audit (IPA) consultant, other consultancies	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Component C: Road Safety</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
a) Technical Assistance and/or Consultancy Services for Road Safety	0.41	-	-	-	0.06	0.01	0.05	-	-	-	-	-	-	0.06	0.01	0.05	
b) Goods, Materials and/or Logistics for road safety	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
c) Training, Workshops and Collaborative Research for road safety	-	0.00	-	0.00	-	-	-	0.04	-	0.04	0.01	-	0.01	0.05	-	0.05	
<b>Component D: Contingent Emergency Response</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Other</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
8. Physical Contingency (10%)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
9. Price Contingency (4%)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Sub-Total</b>	<b>128.78</b>	<b>3.61</b>	<b>1.45</b>	<b>2.16</b>	<b>4.30</b>	<b>1.51</b>	<b>2.79</b>	<b>5.96</b>	<b>1.63</b>	<b>4.33</b>	<b>12.31</b>	<b>1.81</b>	<b>10.49</b>	<b>26.18</b>	<b>6.40</b>	<b>19.78</b>	
10. Salary, Allowance and Operating Cost	0.91	0.08	0.08	-	0.18	0.18	-	0.07	0.07	-	0.38	0.38	-	0.70	0.70	-	
11. Land Acquisition and Resettlement	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
12. CD VAT	0.61	-	-	-	-	-	-	-	-	-	0.55	0.55	-	0.55	0.55	-	
<b>Sub-Total</b>	<b>1.52</b>	<b>0.08</b>	<b>0.08</b>	<b>-</b>	<b>0.18</b>	<b>0.18</b>	<b>-</b>	<b>0.07</b>	<b>0.07</b>	<b>-</b>	<b>0.93</b>	<b>0.93</b>	<b>-</b>	<b>1.25</b>	<b>1.25</b>	<b>-</b>	
<b>Grand Total</b>	<b>130.30</b>	<b>3.69</b>	<b>1.53</b>	<b>2.16</b>	<b>4.48</b>	<b>1.69</b>	<b>2.79</b>	<b>6.03</b>	<b>1.70</b>	<b>4.33</b>	<b>13.24</b>	<b>2.74</b>	<b>10.49</b>	<b>27.43</b>	<b>7.66</b>	<b>19.78</b>	

\* 1 US\$ = BDT 78.38

**Table 25 : Training/Workshop completed under RTIP-II**

Sl. No.	Name of Training/Workshop	Duration (Date)	Participants	No. of Participants Attendance			Remarks
				Male	Female	Total	
1	2	3	4	5	6	7	8
1	Project Launching Workshop (PLW) of RTIP-II	2 Days (02/12/2012 & 03/12/2012)	CE, Addl. CEs, SEs, PDs, DPDs, XENs, Sr. AEs, AEs, UEs, Sociologists, etc.	383	37	420	
2	Training on Procurement of Works under RTIP-II	1 Day (19/12/2012)	DPDs, XENs	28	0	28	
		1 Day (20/12/2012)	Sr. AEs, UEs	33	1	34	
3	Orientation on IDA Safeguards including Social & Environmental Issues under RTIP-II	2 Days (21/04/2013 & 22/04/2013)	DPDs, Sr. AEs, AEs, UEs	38	0	38	
		2 Days (25/04/2013 & 26/04/2013)	Sociologists & Community Organizers	27	4	31	
		2 Days (28/04/2013 & 29/04/2013)	Sociologists & Community Organizers	23	2	25	
		2 Days (08/05/2013 & 09/05/2013)	Sociologists & Community Organizers	27	3	30	
		2 Days (10/05/2013 & 11/05/2013)	Sociologists & Community Organizers	26	2	28	
		2 Days (12/05/2013 & 13/05/2013)	Sociologists & Community Organizers	26	3	29	
		2 Days (19/05/2013 & 20/05/2013)	Sociologists & Community Organizers	26	3	29	
4	Training on Basic Road Safety under RTIP-II	2 Days (29/05/2013 & 30/05/2013)	Sociologists & Community Organizers	38	4	42	

Second Rural Transport Improvement Project (RTIP-II)

Sl. No.	Name of Training/Workshop	Duration (Date)	Participants	No. of Participants Attendance			Remarks
				Male	Female	Total	
1	2	3	4	5	6	7	8
5	Training on Social & Environmental Issues and Relevant Data Management under RTIP-II	2 Days (08/07/2013 & 09/07/2013)	Sr. AEs, UEs & SAEs	32	0	32	
6	Training on Performance Based Maintenance Contract (PBMC) under RTIP-II (Cox's Bazar)	1 Day (08/07/2013)	Sr.AE, AE, UE, AUE & SAE	79	0	79	
7	Workshop on Procurement of Works including e-GP and Orientation on IDA Safeguards (Social & Environmental) Issues under RTIP-II (Comilla)	2 Days (25/09/2013 & 26/09/2013)	XEN, AE & UE	71	0	71	
8	Workshop on Procurement of Works including e-GP and Orientation on IDA Safeguards (Social & Environmental) Issues under RTIP-II (Sylhet)	2 Days (28/09/2013 & 29/09/2013)	XEN, AE & UE	50	0	50	
9	Workshop on Procurement of Works including e-GP and Orientation on IDA Safeguards (Social & Environmental) Issues under RTIP-II (Mymensingh)	2 Days (06/10/2013 & 07/10/2013)	AE, UE, ARE & FE	75	2	77	
10	Workshop on Procurement of Works including e-GP and Orientation on IDA Safeguards (Social & Environmental) Issues under RTIP-II (Dhaka)	2 Days (08/10/2013 & 09/10/2013)	AE, UE, ARE & FE	82	2	84	
11	Orientation Session for Planning Workshop at Market/Ghat under RTIP-II	3 Days (07/11/2013 to 09/11/2013)	SAE, CO & FS	34	4	38	
12	Orientation Session for Planning Workshop at Market/Ghat under RTIP-II	3 Days (27/01/2014 to 29/01/2014)	SAE, CO & FS	38	2	40	

Sl. No.	Name of Training/Workshop	Duration (Date)	Participants	No. of Participants Attendance			Remarks
				Male	Female	Total	
1	2	3	4	5	6	7	8
13	Participatory Planning Session at different market/ghat	1 Day(20 Nos. of PPS already completed avg. attendant 160 person x 20 PPS)	Market Users (Buyer & Seller), Market Management Committee (MMC), Banik Samitee, Stakeholder, concerned UP representatives and Others			3200	
14	Orientation Session for GRC & SCC under RTIP-II (Jamalpur)	1 Day (12/02/2014)	XEN, Sr. AE, UE & CO			28	
15	Orientation Session for GRC & SCC under RTIP-II (Mymensingh)	1 Day (13/02/2014)	XEN, Sr. AE, UE & CO			68	
16	Orientation Session for GRC & SCC under RTIP-II (Comilla)	1 Day (18/02/2014)	XEN, Sr. AE, UE & CO			50	
17	Orientation Session for GRC & SCC under RTIP-II (Feni)	1 Day (19/02/2014)	XEN, Sr. AE, UE & CO			44	
18	Orientation Session for GRC & SCC under RTIP-II (Chittagong)	1 Day (20/02/2014)	XEN, Sr. AE, UE & CO			46	
19	Orientation Session for GRC & SCC under RTIP-II (Habigonj)	1 Day (26/02/2014)	XEN, Sr. AE, UE & CO			48	
20	Orientation Session for GRC & SCC under RTIP-II (Sylhet)	1 Day (27/02/2014)	XEN, Sr. AE, UE & CO			34	
21	Basic Training on Road Accident Data Collection under RTIP-II	2 Days (01/03/2014 & 02/03/2014)	Sr. AE, AE & UE	33	1	34	
22	Orientation Session for GRC & SCC under RTIP-II (Gazipur)	1 Day (06/03/2014)	XEN, Sr. AE, UE & CO			50	
23	Orientation Session for GRC & SCC under RTIP-II (Dhaka)	1 Day (12/03/2014)	XEN, Sr. AE, UE & CO			48	
24	Orientation Session for GRC & SCC under RTIP-II (Sirajgonj)	1 Day (15/03/2014)	XEN, Sr. AE, UE & CO			38	
25	Training on Project Disbursement & Accounts with Computerized Financial Management under RTIP-II	2 Days (11/04/2014 & 12/04/2014)	Assistant Engineer	27	1	28	



Sl. No.	Name of Training/Workshop	Duration (Date)	Participants	No. of Participants Attendance			Remarks
				Male	Female	Total	
1	2	3	4	5	6	7	8
26	Training on Project Disbursement & Accounts with Computerized Financial Management under RTIP-II	5 Days (15/04/2014 & 19/04/2014)	Accountant & Computer Operator (R1 region)	24	3	27	
27	Training on Project Disbursement & Accounts with Computerized Financial Management under RTIP-II	5 Days (24/04/2014 & 28/04/2014)	Accountant & Computer Operator (R2 region)			26	
	<b>Total</b>					<b>4974</b>	

**Table 26 : Status of Actions according to the last Aide Memoire  
(November 17 - 28, 2013)**

No.	AM Art. No.	Issues	Activity	Deadline	By Whom	Present Status
1.	15	Rural Roads and Bridges Maintenance Policy	Business plan to be revised; comments by the Bank to be incorporated.	As soon as Consultant is on board	Maintenance TA/ LGED	The Banks comments have been incorporated. Business Plan will be revised after the Maintenance TA consultant is on board.
2.	20	Computerized accounting system	Modifications to UFMS programming agreed (see listed items in para. 20), to be presented for the Bank's review.	30 Dec. 2013	LGED	Modifications to UFMS have been reviewed by the WB.
3.	23*	2nd Year RPM & Improvement works	Contract award of 88 out of 95 RPM Packages	28 Feb. 2014	LGED	Because of splitting of two contracts into four, now there are 97 RPM in 2nd year program. Estimate for 96 out of 97 packages have been approved. Contract signed for 78 contracts and NOA issued for 7 packages. IFT for 3 packages have been published. Rebidding under process for 6 packages.
			Contract award of remaining 7 Packages	31 March 2014	LGED	
			Tendering process for 37 UNR to begin	January 2014	LGED	Estimate approved by PMU for 32 packages. IFT published for 16 packages and under process for 11 packages. Evaluation is going on for 4 packages. Contract signed for 1 (one) UNR in Moulvibazar on 16 Jan 2014.
			Tendering process for 10 UZR to begin	April 2014	LGED	Because of adding two contracts of Brahmanbaria and Chandpur in 2nd year's plan, now the number of UZR packages has increased

No.	AM Art. No.	Issues	Activity	Deadline	By Whom	Present Status
						to 45. The consultants have completed survey on the UZR. PMU received Bidding document of 2 packages (Netrokona -24 & Kishoreganj -16). PMU has received 20 number of LA plan from the D&S Consultants which is under review by MSC.
4.	24*	River Jetties (RJ) & GCM	Tendering process for 5 RJ & 17 GCM to begin	March 2014	LGED	The D&S Consultants have submitted some typical plans for RJs & GCMs. The MS Consultant is now reviewing them. Participatory Planning Session (PPS) has been organized locally for RJs & GCMs to facilitate the design, drawing and estimate. Now D&SCs are preparing the design and drawings based on the findings from PPS.
5.	25*	RWT Specialist	Award expected	15 Jan. 2014	LGED / WB	RWT Specialist has been mobilized and started working since 13 April 2014.
6.	26*	PBMC	Bidding Document to be completed	7 Jan. 2014	LGED	Preparation of bidding documents for 2nd year PBMC is under process.
7.	27	PBMC Advisor	TORs to be amended for PBMC Advisor position; for clearance by the WB.	28 Nov. 2014	PMU/ LGED	PBMC Advisor is working since 13 April 2014.
			Evaluation of the CVs to be completed; for clearance by the WB.	7 Jan. 2014	PMU/ LGED	
8.	35*	ID&G sub-component	Update Implementation/ Result Milestones for the major ID&G sub-component	As soon as possible	LGED	The milestones have been addressed and updated in the procurement plan.
9.	36*	Road Maintenance & Management	Contract signing of Maintenance Management TA	1 May	LGED	The revised Evaluation report on the short-list of EOIs for the maintenance management TA was sent on 24 March and the Bank's clearance received on 14 April. RFP has been issued to the firms.
10.	37*	Road	Procurement of equipment	Immediat	LGED	Preparation of specification

No.	AM Art. No.	Issues	Activity	Deadline	By Whom	Present Status
		Maintenance & Management	for maintenance & road condition	ely		is going on by the maintenance unit of LGED.
11.	38*	Road Maintenance & Management	Make necessary calculation for maintenance funding & maintenance needs	Before next mission	LGED	Calculated.
12.	39	Road Safety Component	TORs for ARI-BUET, for road safety awareness and capacity building of LGED staff; to be finalized and submitted to the Bank for no-objection.	30 Dec. 2013	LGED	ToR finalized with assistance from RSA and shared with the bank. ARI-BUET has submitted the technical and financial proposal on 20-4-2014
13.	41*	Road Safety	Recommendation of RSA to be incorporated in RPM contracts	Nov. 30	LGED/ RSA	Road safety issue has been addressed in all the RPM contracts. However, the comments of RSA on designs and specifications couldn't be incorporated in the 2nd year RPM works as the work estimates had already been completed before the comments of RSA received. It would spend additional time for the consultants to revise the documents resulting delay in progress. The comments will be duly addressed from next phase of RPM contracts.
			Design of UNR & UZR to be reviewed by RSA and proper guidance to be issued	Nov. 30	LGED/ RSA	The designs and specifications in bidding documents have been prepared in accordance with the comments of RSA which has reviewed by the RSA.
14.	43	Road Safety Component	TORs for ARI-BUET, for community education consultancy/ road safety awareness program; to be finalized and submitted to the Bank for no-objection.	15 Dec. 2013	LGED	TORs for community education consultancy/ road safety awareness program has been finalized and submitted to the Bank on 19/04/14 for no-objection.
15.	44	Accident Data Management, Road Safety Component	Concept proposal to be submitted for mechanism for data collection from the police and hospitals.	30 Dec. 2013	LGED	RSA has been requested to prepare concept proposal for data collection from police and hospital.
16.	44*	Road Safety	Data collection to be started	Jan. 2014	LGED	Accident data collection in 12 roads started in 8 districts.

No.	AM Art. No.	Issues	Activity	Deadline	By Whom	Present Status
17.	46*	Financial Management	Impart training to FM staff	30 Dec. 2013	LGED/WB	Training to FM staff is going on.
18.	47	Interim Financial Report (IFRs)	Fully system-generated IFRs for July-Sep. quarter to be resubmitted	20 Dec. 2013	LGED	IFR for July-Sep. quarter was re-submitted on 17 Dec 13.
19.	49*	Financial Management	To reconcile the disagreement & correct the difference between IUFRs and draft financial statement for FY 2012-13 expense	30 June, 2013	LGED	The accounting discrepancy observed in the GOB part has been reconciled which has been reflected in the IUFR and FS.
20.	50(b)*	Procurement	Update of procurement plan through SEPA	Jan. 2014	LGED	On going
21.	50(c)*		Submit implementation/ disbursement updates of large contracts	Every month	LGED	Implementation/Disbursement updates of all contracts were sent to WB on 29 Jan 2014.
22.	51	Environmental and Safeguard Management, Overall Progress	Environment Impact Assessment (EIA) report of the Mirzapur-Kaliakar Rural Water Ways has been prepared and to be sent to the Bank for final review.	15 Dec. 2013	LGED	Environment Impact Assessment (EIA) report of the Mirzapur-Kaliakar Rural Water Ways was sent to the DoE on 16 February 2014 for clearance.
			Environmental screening of remaining subprojects for 2 <sup>nd</sup> year implementation to be prepared by DSM consultants	30 Dec. 2013	DSM Consultants/ LGED	The revised screening report of 2 <sup>nd</sup> year RPM sent to WB on 7 April 2014 as per bank's comments.
23.	53*	Environment	Submit 2nd monitoring report on environmental compliance with analysis of findings of EMP compliance	15 Jan. 2014	LGED	2nd monitoring report on environmental compliance was sent on 24 Mar 2014.
24.	54*		Training on environmental management for expected contractors of 2nd year sub-projects at each project related division	30 Jan. 2014	LGED	Completed in 26 districts.
25.	56	Social screening of second year subprojects	To share updated Land Acquisition and RAP Implementation Strategy with the Bank for review.	31 Dec. 2013	LGED	Preparation of Implementation strategy is underway and will be shared with the Bank soon.
26.	59	Social Safeguard Management	To develop TORs for the SCC and GRC in national Bangla language; share with the Bank for review, as well with field offices.	31 Dec. 2013	PMU/ LGED	TOR for SCC and GRC in Bangla have been developed and shared with the Bank on 12 Jan 2014 and also distributed to the committee for implementation.
27.	60	Integrated	Bank to clear RFP document	11 Dec.	WB	Technical evaluation of the

No.	AM Art. No.	Issues	Activity	Deadline	By Whom	Present Status
		Performance Audit Consultants (IPAC)	for issuance	2013		shortlisted firms was sent on 30 March 2014 and received on 15 April 2014. The Financial proposal has been opened on 20/04/2014.
28.	61	Impact Evaluation	LGED methodology and sampling strategy document to be finalized; incorporating Bank's comments.	18 Dec. 2013	PMU/ LGED	Methodology and sampling strategy have been finalized.
29.	61*	Impact Evaluation	REOI to be prepared and submitted to bank	Dec. 2013	LGED	LGED is interested to do the baseline survey by their own.
30.	62	Training of LGED personnel	Revised training plan to be submitted to the Bank for no objection	15 Dec. 2013	LGED	Submitted on 24/09/2013.
31.	66	BPIP	Requested to send an updated BPIP based on the mission findings to the Bank.	19 Dec. 2013	PMU/ LGED	Sent
32.	Annex-5	Social Safeguard Management	Review the possibility of cluster reporting by type for each district and share with the bank	15 Dec. 2013	LGED	The format for such reporting has been shared with the Bank and report generation is going on.
33.	Annex-5		Social screening of 2nd year sub-projects and remaining sub-projects	31 Dec. 2013	LGED	Completed.
34.	Annex-5		Orientation for SCC and GRC member to be completed	31 Jan. 2014	LGED	Completed on 15 Mar 2014.
35.	Annex-5		Disclosure workshop for community to be completed	31 Mar. 2014	LGED	Disclosure workshops completed in March 2014.
36.	Annex-5		SCM register books to be provided to District and Upazila LGED Offices	15 Dec. 2013	LGED	Provided to field offices.
37.	Annex-5		First refresher training on social safeguard management to be arranged by DPD offices	15 Feb. 2014	LGED	DPD offices will arrange the first refresher training program by April.
38.	Annex-5		Report on training conducted in mid February	End of Feb. 2014	LGED	Report sent.

**Table 27 : List of road for Road Safety Piloting**

SL No	District	Upazila	Road ID	Name of Road	Length (km)	AADT	CVD	Remarks
01	Noakhali	Sadar Subarnachar	475872001 475892002	Sonapur-Thanar hat-Akther Miar Hat Road.	15.908 15.443	1098 1971		Same alignment (31km)
02	Comilla	Chandina	419272004	Madhaiya-Dollai Nowabpur-Rahimanagar Road	20.7	2459	942	
03		Sadar Burichong Brahmanpara	419672002 419182003 419152005	Comilla-Fakirbazar-Saldanadi-Bagra bazar road	8.2 11.30 4.20	2524 1741 824	413 584 28	Same alignment (25Km)
04		Ukhiya	422942001	Coat bazar-Shaplapur GC Road Via-Sonarpara Monkhali Road.	32.10	1623	538	Same alignment (63Km)
05	Cox's Bazar	Teknaf	422902002	Teknaf Bus Station-Shamlapur Road.	31.52	796	319	
06	Sylhet	Sadar Golapganj Kanaighat	691622002 691382003 691592001	Sylhet-Gachbari GC-Kanighat Upazila H/Q Road	6.80 11.70 38.05	1389 2377 3596	498 346 393	Same alignment (56Km)
07		Biswanath	691202001	Biswanath GC-Perer bazer GC-Jaganthpurpur HQ Road	13.33	1730	610	
08	Gazipur	Kapasias	333362003	Kapasias GC-Monohordi GC	14.20	4680	2647	
09		Sreepur	333862001	Sreepur-Barmi road	8.52	2573	859	
10	Tangail	Shakipur Ghatail Madhupur	393852001 393282002 393572008	Shakipur-Sagardighi-Garobazar-Kakrid Road	14.66 15.30 15.69	2351 3288 862		Same alignment (45Km)
11	Mymensingh	Phulpur Dhobaura	361812002 361162002	Tarakanda-Guatala-Dobaura Road	20.80 10.03	2262 1857	402 451	Same alignment (30.83Km)
12	Pabna	Sadar Atghoria Faridpur Bhangura	176552003 176052003 176332003 176192004	Jalalpur RHD - Ekdanto GC - Dhanuaghata GC Road	7.30 7.89 6.40 3.55	4325 1751 1582 2842	389 528 50 16	Same alignment (25Km)

**Table 28 : GAAP Matrix**

Issues / Risk	Mitigating Actions to be taken	Agency Responsible	Timeline	Present Status	Early Warning Indicators
<b>Lack of Effective Asset Management</b>					
Inefficient allocation and use of resources in rural road maintenance and asset management	Adopt and implement new maintenance policy and strategy	LGED/MLGRD &C	Approval of the ministry of MLGRD&C early February 2011	The Maintenance Policy has been approved by the Cabinet and a 3-years business plan along with the strategy has been adopted by LGED which was shared with the WB on 29/07/13.	Maintenance Policy not approved by Cabinet and Parliament. Implementation strategy not approved by LGED or MLGRD&C Annual reports on policy and strategy implementation by LGED to Secretary and Minister of MLGRD&C
	Develop and implement rural road maintenance and asset management system with support from RTIP-2 based on clear and practical devolution of resources	LGED/ MLGRD&C/ GoB	Date of approval of annual programs and budgets	Will be developed and implemented through "Technical Assistance for Operationalization of Rural Road and Bridge Maintenance Policy and Strategy"; EOI received, Evaluation is going on.	Road inventory not updated by annual road surveys. 3-year maintenance budget requirements not prepared and integrated in MTBF.
	Mainstream in LGED programs including RTIP-2 the best practices piloted under RTIP (road safety, environmental assessment guidelines, procurement risk mitigation framework)	LGED/MLGRD &C	Continuous	<ul style="list-style-type: none"> <li>- Road safety issues have been addressed in road maintenance &amp; improvement works.</li> <li>- Environmental issues have been addressed according to the developed EMF</li> <li>- Environmental clearance of the project obtained from the DoE.</li> <li>- Procurement risks are monitored through PROMIS software.</li> </ul>	Road safety and procurement risk monitoring framework not mainstreamed in LGED projects. Government environmental policy not applied in LGED projects.





Issues / Risk	Mitigating Actions to be taken	Agency Responsible	Timeline	Present Status	Early Warning Indicators
	Risk Mitigation Framework			being used for monitoring the procurement risk. In addition, World Bank's SEPA (web based software) is used for procurement monitoring. - PROMIS reports are submitted before every supervision/ review mission of WB. - SEPA data are updates always.	Procurement Risk Mitigation Framework
	Clarify responsibilities of supervision consultant as engineer for management of RTIP-2 civil works contracts instead of being adviser as in RTIP	LGED	In supervision contracts	Supervision consultants are working as Engineer.	Arrangements not in contracts of supervision consultants and civil work
	Review contract management as part of the Integrated Performance Audit	LGED	Regularly	Will be reviewed along with the Integrated Performance Audit.	
Inadequate and unreliable financial management	Make Unified Financial Management System (UFMS) fully functional or replace with new system and roll out to all LGED projects including RTIP-2	LGED		UFMS is functional and being used in different LGED projects including RTIP-II. UFMS will be upgraded to web based system.	Discrepancies between disbursements and project progress High number of audit objections in annual financial audits Inordinate delays in submitting FMRs
<b>Weak Accountability</b>					
Insufficient citizen oversight	Enhance a Suggestions and Complaints Mechanism to cover all aspects of project implementation and involve all project stakeholders	LGED	1 <sup>st</sup> year of project implementation	- SCM is now in operational stage. -	No suggestions and comments from project stakeholders

Issues / Risk	Mitigating Actions to be taken	Agency Responsible	Timeline	Present Status	Early Warning Indicators
	<p>Mainstream citizen oversight under RTIP-2 through community monitoring and Suggestions and Complaints Mechanism at local level</p> <p>Adopt disclosure policy for RTIP-2 and disclose project information on project website</p> <p>Enhance a project monitoring database with information on the financial progress (in addition to info on physical progress)</p> <p>Set up board signs with contract information and SCM contact information at each project road site for the beneficiaries to monitor progress of works</p>		Continuously	<p>- Project information is available in LGED web.</p> <p>- Project's progress including financial status is in the website.</p> <p>- Two signboards at each project site erected.</p>	<p>Absence of community monitoring</p> <p>Project information not updated</p> <p>No data on financial progress of projects disclosed on the website</p> <p>No board signs at project roads</p>
Weak internal accountability	Select RTIP-2 roads based on agreed methodology and measurable and objective selection criteria	LGED	Appraisal and at time of approval of annual programs	UZR & UNR roads are selected as per PAD/DPP and yearwise RPM roads are selected based on agreed methodology with the Bank.	Methodology not provided to World Bank. Delays in or absence of submission of list of roads in annual programs to the Bank
	<p>Strengthen internal accountability during RTIP-2 implementation by</p> <p>(a) strengthening LGED's project management capacity with project management consultant</p> <p>(b) carrying out financial audits and integrated performance audits (by external independent auditors)</p>	LGED	<p>September 2012</p> <p>February 15 and August 15 of each year</p>	<p>MS consultants' team is on board.</p> <p>Will be done according to the timeline after IPAC team is onboard.</p>	<p>Project management consultant not recruited or with delays</p> <p>Auditors not selected.</p> <p>Audit reports not provided or with delays</p> <p>Delays in addressing audit objections.</p>
	Operationalize the M&E framework	LGED	3 <sup>rd</sup> year	Guidelines for	Guidelines for

Issues / Risk	Mitigating Actions to be taken	Agency Responsible	Timeline	Present Status	Early Warning Indicators
	established under RTIP-1			operationalization of M&E framework will be adopted as per agreed timeframe.	operationalization of M&E framework not adopted.
	Improve processes and systems by preparing IT-ICT-MIS strategy and action plan and implementing the recommended actions with RTIP-2 support	LGED	Within 3 <sup>rd</sup> year	Draft IT-ICT-MIS strategy and action plan has been developed which will be finalized after the consultants are on board.	Lack of LGED-wide IT-ICT-MIS strategy. Agreed actions not implemented.
<b>Poor Quality of Service</b>					
Poor quality of works on project roads	<p>Use Performance Management in RTIP-2 with performance targets for:</p> <p>(a) project districts as decision criteria to continue allocating project resources during implementation; and</p> <p>(b) supervision consultants</p> <p>Carry out integrated performance audit to evaluate compliance with technical specifications in civil works contracts and with environmental and social safeguards</p> <p>Quality Assurance &amp; Management including ISO certification</p>	LGED	<p>Annually</p> <p>Continuous</p> <p>3<sup>rd</sup> year</p>	<p>Integrated Performance will be Audited after the IPAC is onboard.</p> <p>Will be done after the concerned consultant is onboard.</p>	<p>No performance targets determined for districts</p> <p>No annual progress reports on Performance Management</p> <p>Auditor not selected</p> <p>Audit reports not provided or with delays</p> <p>High number of audit observations</p> <p>Audit observations not addressed or with delays</p> <p>ISO certification not obtained</p>