Ministry of Local Government, Rural Development and Cooperatives

Local Government Division
Local Government Engineering Department



# Governance and Infrastructure Improvement under City Governance Project

MONTHLY PROGRESS REPORT November, 2016 GII CGP Monthly Progress Report
Consulting Service October, 2016

PADECO CO., Ltd Rendel Ltd NJS Consultants Co., Ltd Development Design Consultants Ltd BCL Associates Ltd



i

	TABLE OF CONTENTS
ABB	REVIATION
1.	Project Description
1.1	Project Objective
1.2	Necessity and Priority of the Project
1.3	Background
1.4	Development Policy, Sector Plan, National/Regional Development Plans.
1.5	Rational of Target Area Selection and Overall Project Design
	1.5.1 Needs for Inclusive Urban Development
	1.5.2 Continuity of JICA's Assistance
2. ;	Scope of Work
2.1	Project Components
2.2	Scope of GII CGP Consultants
3.	Progress of Consultancy Services During October, 2016
5	
3.1	Progress of Governance Improvement and Capacity Development (GICD)
3.2	Progress of Design, Supervision and Monitoring (DSM)
	3.2.1 Site Visits
	3.2.2 Progress Summery of Batch1 Subprojects
	3.2.3 Progress Summery of Batch2 Subprojects
	3.2.4 Environmental Clearance
3.3	Progress of Feasibility Study and Master Plan Review (FSMP)
	3.3.1 Summary of Activities by Sector in October, 2016
	3.3.2 Filed Visits

# **ATTACHMENTS**

1. List of 37 Subprojects of Batch 2 which obtained notice regarding "No Objection" from JICA

# **TABLES**

Table	2.1	Summary of Governance Activities by GICD (Original)	3
Table	2.2	Summary of Infrastructure Subprojects by DSM (Original)	4
Table	2.3	Summary of FSMP Activities Currently Underway by FSMP	4
Table	3.1.1	GICD Actions During Month of October, 2016	5
Table	3.1.2	Summery of CC's Progress on Key Milestone Tasks	7
Table	3.1.3	Problems/ Isues and Resolutions to be Undertaken or Already Undertaken/Achieved	19
Table	3.2.1	Site Visits by DSM Team During Month of October, 2016	22
Table	3.2.2	Financial Achievement by Subproject Implementation	22
Table	3.2.3	Financial Progress by CCs	22
Table	3.2.4	Summary of List of Batch2 Subprojects	22
Table	3.2.5	Progress of Batch2 Survey Work	24
		Financial Status of Batch1 by CCs	25
		Progress Summary of Batch1 Subproject by CCs	26
Table	3.3.1	Summary of Status for Feasibility Studies	31
Table	3.3.2	Sector Activities by FSMP Team -October-2016	33
Table	3.3.3	Site Visits by FSMP Team -October 2016	35
Table	3.3.4	List of Working Papers Completed up to October, 2016	37

# **ABBREVIATIONS**

	ABBREVIATIONS
ACE	Additional Chief Engineer
ADB	Asian Development Bank
ARP	Administrative Reform Plan
BDT	Bangladesh Taka
BME	Benefit Monitoring and Evaluation
CC	City Corporation
CDA	Chittagong Development Authority
CDCC	City Development Coordination Committee
CE	Chief Engineer
ChCC	Chittagong City Corporation
CoCC	Comilla City Corporation
CPTU	Central Procurement Technical Unit
CPU	Comprehensive Planning Unit
CSCC	Civil/Citizens Society Coordination Committee
DAP	Detailed Area Plan
DOE	Department of Environment
DPD	Deputy Project Director
DPHE	Department of Public Health and Engineering
DPP	Development Project Proposal
DSM	Design, Supervision, and Monitoring
DTL	Deputy Team Leader
E-GP	Electric Goods Procurement
FSMP	Feasibility Study and Master Plan Review
GCC	Gazipur City Corporation
GII	Governance and Infrastructure Improvement
GICD	Governance improvement and capacity development
GOB	Government of Bangladesh
CGP	City Governance Project
ICGIAP	Inclusive City Governance Improvement Action Program
IDPCC	Infrastructure Development Plan of the City Corporation
JICA	Japan International Cooperation Agency
LA	Loan Agreement
LGD	Local Government Division
LGED	Local Government Engineering Department
MOF	Ministry of Finance
MoLGRD&C	Ministry of Local Government Rural Development & Cooperatives
MP	Master Plan
NCC	Narayanganj City Corporation
NOC	No Objection Certificate

## GII CGP Consulting Service

ODA	Official Development Assistance
PD	Project Director
PIUCC	Project Implementation Unit at City Corporation
PR	Performance Review
PW	Procurement Work
RpCC	Rangpur City Corporation
SC	Steering Committee
TCP	Technical Cooperation Project
UMU	Urban Management Unit
WLCC	Ward Level Coordination Committee
GWG	Governance Working Group

iv

## 1. Project Description

#### 1.1 Project Objective

The objective of the "Inclusive City Governance Project" (the Project) is to improve public services and promote economic opportunities in the target five (5) City Corporations by strengthening the city governments' administrative capacity and improving urban infrastructure, thereby contributing to the economic growth and the living environment improvement in the target City Corporations.

## 1.2 Necessity and Priority of the Project

Consistency with development policy, sector plan, national/regional development plans and demand of target group and the recipient country.

## 1.3 Background

Bangladesh has experienced increased urbanization since independence. In 2012, the estimated total population of the country was 154.69 million of which 29.0 percent (44.68 million) was urban. The urban population growth rate is 2.92% per annum (World Bank 2012), much higher than total population growth rate of 1.37% (Bangladesh Bureau of Statistics 2011). At existing growth rates, it is expected that the country's urban population will reach about 110 million or half of the population by 2035. The reasons for the rapid population growth in urban area are as follows; i) the high natural increase in urban population; ii) the territorial expansion of urban areas; and iii) rural to urban migration. At present urban dwellers constitute about 30 percent of the total populations of Bangladesh, but their contribution to GDP is more than 60 percent indicating that the productivity of labor in urban areas is much higher than in rural areas.

Two types of urban local government exist in Bangladesh e.g. the City Corporation (CC) and the Pourashava. Generally, in the Divisional Level, CC functions whereas Pourashvas function in other towns. At present there are 11 (eleven) CCs and 319 Pourashvas in the country. CCs are playing an important role in the national development resulting from rapid growth in these urban centers.

## 1.4 Development policy, sector plan, national/regional development plans

(a) The Sixth Five Year Plan 2011-2015 (2010) (SFYP)

The SFYP emphasize the importance of the development of sound urban institutions and the improvement of city governance. SFYP mentions that the strategies for "urban transition management" include: improving city governance, balanced development of urban centers, urban resource mobilization, sound real estate market, facilitating NGO improvement in housing, taking steps for better urban land management, better environmental management, sustainable urban transportation, provision of infrastructure/services, reducing urban poverty.

The Draft Final Seventh Five Year Plan 2016–2021 (SFYP) emphasizes three fundamental principles of governance:

- (i) ensuring the rule of law,
- (ii) avoiding political partisanship, and
- (iii) building a society free from corruption.

These basic principles also guide the articulation and implementation of development programs thus forming the institutional framework, fundamental reforms, improvement in administration capacity and a strong anti-corruption strategy, and good governance in urban sectors.

## (b) The draft National Urban Sector Policy (2011) (NUSP)

NUSP has objectives: to ensure regionally balanced urbanization through decentralized development and hierarchically structured urban system; to devolve authority at local urban level, and strengthen local governments through appropriate powers, resources and capabilities so that local governments can take effective responsibility for a wide range of functions; and to develop and implement urban management strategies and governance arrangements for enhancing complementary roles urban and rural areas in sustainable development.

## (c) City Corporation Act (2009)

Before 2008, there were 6 (six) City Corporations in Bangladesh and there are 6 individually-formed "Act" for each CC. In 2009, for managing the rapid urbanization, LGD unified those individual Acts and newly enacted into "City Corporation Act". It is supposed, the number of CCs will be increased in near future, so that the government needs to improve the legal system on City Corporation.

## 1.5 Rationale of target area selection and overall project design

## 1.5.1 Needs for inclusive urban development

Urbanization is the key contributor to the strong growth of industries and the social development. But at the same time, urban congestion and pollution now threaten city dweller's life and future economic growth.

## (a) Needs for urban infrastructure development

The development of urban infrastructure has not kept pace with rapid urbanization, causing an acute shortage in urban infrastructure and services like piped water, sewerage, drainage, roads and bridges. As roads and bridges have insufficient capacity to meet growing traffic volume, traffic jams in city centers limit access to economic opportunities and social services. Rapid urbanization is largely attributed to immigration be in low income group settling in urban slums without access to basic services. Rapid urbanization has been posing adverse environmental and social consequences.

## (b) Weak urban governance

Although the City Corporation Act (2009) clearly mentions that CCs are the Local Government Institutions mandated to provide service to the urban citizens, CCs do not have enough capacity to provide those services to their dwellers. The reasons of CC's weak urban governance are:

- (i) shortage of manpower;
- (ii) financially vulnerability;
- (iii) incompetence of officers;
- (iv) the limited power for recruitment; and the absence of participatory planning process and system.

## (c) Lack of coordination among stakeholders

The involvement of a number of institutions in the management of affairs of city areas has resulted in gross overlapping of functions and lack of coordination. Such plurality generated by the municipality within institutions in planning, implementation and development approaches results in uncoordinated manner, which in fact create more problems.

## (d) Lack of Inclusive Urban Planning

CCs were originally created for planning and management of urban areas. Later on separate planning and development organizations were created such as Rajdhani Unnayan Kartripakkha (RAJUK) and Chittagong Development Authority (CDA). The development authorities in these cities are authorized to undertake local urban planning as well as infrastructure and site development activities for housing, commercial and industrial use. The authorities are also empowered to exert development control functions. The effectiveness of these authorities, however, is generally limited by such factors as inadequate management and financial system, multiplicity of institutions with urban development function within their jurisdictions, uncoordinated development, and lack of integration with other agencies.

## 1.5.2 Continuity of JICA's Assistance

To find out the appropriate functional and institutional structure for the CC, GOB requested the Government of Japan to implement a technical cooperation project to cover all aspects for establishing "Inclusive City Government" with a view to meeting the future demand and efficient management of urban development. Under the Record of Discussion between Japan International Cooperation Agency (JICA) and GOB, JICA dispatched the Expert Team for Technical Cooperation Project (the JICA TCP Team) and, together with Local Government Division (LGD) and Local Government Engineering Department (LGED), launched "The Project for Developing Inclusive City Government for City Corporation" (the JICA TCP) in November 2012. The JICA TCP has developed

- (i) governance improvement programs and
- (ii) infrastructure development plan based on CC's future vision through the discussion with CCs, LGD and LGED.

Based on the above mentioned outputs from the JICA TCP, LGED and JICA formed the Loan Project to establish "Inclusive City Governance".

## 2. Scope of Works

## 2.1 Project Components

The CGP comprises of four components are:

Component 1: Governance improvement and capacity development,

Component 2: Urban infrastructure development,

Component 3: Implementation support for equipment procurement, and

Component 4: Consulting service.

The project will address urban infrastructure development in parallel with governance improvement of each target CC during the project period. City Corporations focused on will be:

Narayanganj City Corporation
Comilla City Corporation
Rangpur City Corporation
Gazipur City Corporation
Chittagong City Corporation

This Monthly Progress Report summarizes the Consulting Services for Governance and Infrastructure Improvement (GII) through the current cycle of activities, problems and/or issues, and its resolutions with three sub-teams such as (1) Governance Improvement and Capacity Development (GICD), (2) Design, Supervision and Monitoring (DSM), and (3) Feasibility Study and Master Plan Review (FSMP).

## 2.2 Scope of GII CGP Consultants

## (a) Management Unit (GII)

This unit consists of the Team Leader and Financial Management Specialist with supporting staff to control over three sub-teams such as GICD, DSM and FSMP.

## (b) Governance Improvement and Capacity Development (GICD)

GICD sub-team undertakes enhancement of CC Governance through ICGIAP implementation and makes collaboration with prospective JICA Technical Cooperation Project on Governance. Two sub-components include:

Table 2.1: Summary of Governance Activities by GICD (Original)

Table 2.1: Sulfilliary of Governance Activities by GICD (Original)						
GICD Component	Contents	Description				
Sub component 1-1	Implementation of	(1) To support each CC on the governance with:				
	Inclusive City	(i) Accountability;				
	Governance	(ii) Participation;				
	Improvement Action	(iii) Legal Framework; and				
	Program (ICGIAP)	(iv) Transparency.				
		(2) To support to implement the administrative reform				
		action plan (ARP) to achieve city incisiveness.				
		(3) To be supported by JICA's Governance Technical				
		Cooperation Project through:				
		(i) Improvement of Legal Framework of each CC;				
		(ii) Restructure of organization of each CC				
		(iii) Capacity Development of each CC; and				
		(iv) Exchange of know-how among cities in				
		Bangladesh and Japan.				
Sub component 1-2	Capacity	(1) To support capacity development of:				
	Development	(i) City Officials of each CC;				
		(ii) Mayor and Councilors of each CC;				
		(iii) GOB officials; and				
		(iv) Contractors through:				
		- Sill-up Training;				
		- ICT enhancement;				
		- Establishment of CRC;				
		- Exchange visit and Best Practice Dissemination				

Program;

- Waste Management Activities; and
- Poverty Reduction Program
- (2) To be supported by JICA's Governance TCP with their pilot activities.

## (c) Design, Supervision and Monitoring (DSM)

DSM sub-team works for the preparation and implementation of the infrastructure projects categorized as Batch 2, while it will support each CC for implementation of Batch 1 sub-projects when necessary. Table 1-1 summarizes sub-component of DSM:

Table 2.2: Summary of Infrastructure Subprojects by DSM (Original)

DSM Component	Contents	Description
Sub component 2-1	Urban roads (include	Upgrading of at least 58 urban roads (Total 419.99 km) in
	bridges, flyovers and	5 CCs to provide efficient road access between economically
	culverts)	and socially important locations, such as Export Processing
		Zone (EPZ), markets, hospital, and schools.
Sub component 2-2	Drainage facilities	Improvement of drainage facilities (Total 196.47 km) in 5
		CCs to reduce inundation and water logging of rainwater,
		sewage, and wastewater.
Sub component 2-3	Water supply system	Installation of 6 water supply systems to improve citizen's
		access to safe water by:
		(1) rehabilitation and expansion of piped water
		supply system,
		(2) construction of production tube wells with pump
		house.
Sub component 2-4	Bus & truck terminal	Improvement of 2 bus and truck terminals to improve
		efficiency of passenger and freight transport, enhance
		economic potential, and mitigate traffic congestion by reducing
		the number of stopping and parking of buses and trucks at
		roadside.
Sub component 2-5	Street lights	Installation of streetlights to enhance road safety and public
		security which includes;
		(1) installation of streetlights and poles, and
		(2) switching to energy saving light bulbs.
Sub component 2-6	School cum cyclone	Construction of 8 school cum cyclone shelters in coastal area
	shelter	of Chittagong CC.

## (d) Feasibility Study and Mater Plan Review (FSMP)

FSMP sub-team will review the existing master plan and/or relevant urban development plans of CCs, and conduct feasibility studies in the target 5 CCs. The FS covers transport, water supply, drainage, sanitation, solid waste management, land reclamation and municipal facilities etc. The output of FS (probable subprojects) will be link with other investment project in planned way such as for future infrastructure development projects.

Table 2.3: Summary of FSMP Activities Currently Underway by FSMP

FSMP Component	City Corporation		Description			
Sub component 3-1:						
Feasibility Study	Narayanganj	(1)	Fourth Shitalokha River Bridge Construction			
		(2)	Water supply, solid waste management projects			
	Comilla	(3)	Gomti River Embankment Road Construction			
		(4)	Surface Water Treatment Plant, Drainage, and			
		Sewe	erage projects			
	Rangpur	(5)	Upgrading of Urban Roads			

		(6) Water Supply, Solid Waste Management Projects
	Gazipur	(7) Turag River Bridge Construction
		(8) Rail Flyover Construction
	Chittagong	(9) Drainage System Improvement
Sub component 3-1:		
Master Plan Review	Narayanganj	- RAJUK preparing a new MP for 2015-2035
		- LGED supporting the preparation of Action Area Plan
		- FS for the fourth bridge over Shitalakhya river
		- Review of Strategic Transport Plan (RSTP) for Greater Dhaka
		funded by JICA
	Comilla	A new MP has been prepared by LGED
	Rangpur	A new MP has been prepared by LGED
	Gazipur	- RAJUK is preparing a new MP for 2015-2035
		- LGED is going to support NCC to elaborate Action Area Plan
		- Review of Strategic Transport Plan (RSTP) for Greater Dhaka
		funded by JICA
	Chittagong	- MP for 1995-2015
		- WB has a plan to elaborate Strategic Transport Plan
		- ADB is planning to start MP

5

## 3. Progress of Consultancy Services During October, 2016

## 3.1 Progress of Governance Improvement and Capacity Development (GICD)

## Summary

The GICD sub-team has supported the 5 CCs as per the ICGIAP work plan for FY 2016/17. A noteworthy achievement by the GICD sub-team during the month was technical assistance to community planning in the PRAP-supported slum/poor communities. In parallel with ongoing community action planning (CAP), the 5 CCs have tentatively identified infrastructure schemes (e.g. community latrines, footpaths, drains, tube-wells and streetlights). The GICD Senior Urban Planning Specialists visited the CCs to conduct technical check of the proposed schemes including existing conditions, rationales for the proposed constructions/improvements, anticipated beneficiaries, locational suitability, compliance with technical standards and costing.

Another important progress in the GICD sub-team was finalization of the citizen survery (Citizen Report Card, CRC) methodology and questionnaire with support from the JICA CC Technical Coportation Project (TCP). The survey will be conducted in the 5 CCs in January-February 2017. The citizen survey (CRC) designed for the CCs is broader in scope than the CRC for Paurashavhas in light of greater responsibilities of the CCs as well as roles expected for citizens, who are part and parcel of good city governance.

In addition, the following were the highlights of the GICD actions during the month:

- Supported to the CCs to upload information on physical and financial progress of all ongoing Batch-1 and Batch-2 sub-projects on the CC websites in coordination with the DSM sub-team.
- Organized KAIZEN workshops for CC Councilors in RpCC and GCC to orient them on the Kaizen concept and on-going practices in the CC departments. (The same orientation had been held in the 3 other CCs in October.)
- Supported the CCs to prepare asset inventory for the headquarters and zonal offices.
- Organized training for chairpersons and vice-chairpersons of community development committees (CDCs) in NCC.
- Supported the preparation of Community Action Plans (CAPs), group savings, peimary health care and preprimary school education program in the PRAP target slum/poor communities.

Preparations are underway for trainings and workshops to be held during December-January. They are: training on 'financially independent accounting system' in water and waste management, gender action planning workshops and a workshop on developing methods & process of identifying illegal land use and orientation for Law and Discipline Standing Committee members on law enforcement issues.

Table 3.1.1: GICD Actions during the Month of October, 2016

GICD Specialists	Responsible ICGIAP	Key Actions by GICD Specialists & Facilitators
& Facilitators	Area & Activities	
IT	Area 1 (IT, openness and communications)	Supported the CCs to (i) improve e-mail communications among officials/staff, (ii) operationalize CISC with equipment installation and on-the-job computer training, (iii) prepare a database of additional 2,500 citizens registered for SMS dissemination system, (v) utilize the MSU tax, accounts and trade license software modules and (vi) update the CC website.
Governance	Areas 2 (administrative/ organizational improvement)	Supported the CCs to (i) continue implementing departmental KAIZEN as per their work plan, (ii) organize KAIZEN orientation for the Councilors and (iii) conduct function/work process/capacity analysis in each department with support from the TCP team.
Finance	Areas 3 & 4 (tax and financial management)	<ul> <li>Supported the 4 CCs to fully install and utilize the MSU software in collaboration with the IT Specialists. (Note: ChCC uses its</li> </ul>

GICD Specialists Responsible ICGIAP Key Actions by GICD Specialists & Facilitators  & Facilitators Area & Activities						
a i dominatoro	7.00 0. 7.00.	own software.)  Facilitated to (i) prepare asset inventory in each CC; (ii) conduct meeting for finance and establishment standing committee, and (iii) prepare group savings database for PRAP.				
Participation	Area 5 (citizen participation and poverty reduction)	<ul> <li>Assisted the CCs to facilitate PRAP activities (in 30 communities in each CC). Conducted a 4-day training for CDC chairperson and vice-chairperson training in NCC.</li> <li>Supported the CC to (i) run the savings program among Primary Group (PG) members, (ii) open Bank Account in the name of each PG and ensure deposit in time, (iii) run pre-primary school program for community children (10 schools in each CC), (iv) run primary health care program, (v) prepare schemes for infrastructure development (i.e. footpaths, drains, latrines, tubewells and street lights), (vi) identify potential micro-credit receivers for Income Generating Activities (IGA) among PG members, (vii) identify IGA needs and potential trainees for IGA training.</li> <li>Worked with the CCs to identify one pilot ward and conduct survey to identify existing community organizations (such as social &amp; cultural clubs and traditional groups).</li> </ul>				
Urban Planning	Area 6 (urban planning) + Area 2.1 (CDCC) + Area 2.7 (CPU) + Area 5.5 (PRAP: CAP)	5				

Table 3.1.2: Summary of CC's Progress on Key Milestone Tasks

Area/Activity	•	Key Milestone Tasks FY 2016/17	Verification	Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)  Add brief description on actions/progress in each CC				
	(June '17)		Means	NCC	CoCC	RpCC	GCC	ChCC
1.1 Initiate e- governance activities	The number of E-GP tendering increased.  Information on on-	(a) E-GP refreshing training conducted for CC officers and staff.	Training report	Р	Р	Р	Р	Р
	going projects made available on the CC website.	(b) At least 5 tendering are held through E-GP during the year.	Official letter and Tender Notice	Р	Р	Р	Р	Р
		(c) The E-GP tender notices are published on the CC website.	A screenshot of website tender notice	Р	Р	Y	Y	Р
		(d) Physical and financial progress of all ongoing Batch 1 and Batch 2 projects are available on the CC website.	A screenshot of website tender notice	Р	Y	Y	Р	Y
1	-level actions during the month training documents are being	<u>i:</u> collected & organized by the GICD Sen	ior IT Specialists	i.				
1.2 Establish & operationali Mass Communica	citizens (5,000 plus additional 2,500)	(a) MCC identifies additional 2,500 citizens to be registered in the SMS dissemination system.	Database of the 2,500 registered citizens	Р	Р	Y	Y	Y
Cell (MCC)	SMS dissemination system	(b) MCC identifies several topics and messages to disseminated through the SMS system.	Resolution of MCC meeting	Υ	Р	Р	Р	Р
		(c) SMS disseminated to 7,500 citizens at least twice a year.	Print screen of SMS delivery report with list of mobile numbers	Р	P	P	Р	Р

Noteworthy CC-level actions during the month:

MCC of NCC, CoCC & ChCC are progressing to prepare database of additional 2,500 citizens in SMS dissemination system. RpCC, GCC and ChCC prepared database of 7500 citizens in SMS dissemination system.

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification	Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)  Add brief description on actions/progress in each CC				
	(June '17)		Means	NCC	CoCC	RpCC	GCC	ChCC
1.3 Establish City Information Service	7		Official letter	Υ	Р	Р	Р	Р
Center (CISC)	least in 5 areas.	(b) At least 5 more service areas are identified.	MCC resolution	Υ		Р	Y	Р
provide the services.		Training report	Р	Р	Р			
NCC & CoCC have equipment specified for	or CISC have not been	PCO-supplied equipment have been insta	, .	CC and ChCC ha	ave not allocated	sufficient space	ce and PCO-	-supplied
1.4 Organize mass public	Mass public meeting held at least once a	(a) MCC selects issues to be discussed in mass public meetings.	Resolution of MCC meeting	Υ	Р	Р	Р	Р
meetings	year with a report describing the meeting made	(b) Topics and dates of the mass public meetings defined/decided on with consent of the Mayor.	Official Letter	Υ	Р	Р	Р	Р
	available on the CC website.	(c) At least one mass public meeting held.	Report on the meeting	Υ				
		(d) The meeting report is made available on the CC Website	Screen shot of CC website	Υ				
Noteworthy CC-level	actions during the month	<u>l:</u>						
2.1 Establish & operationalize City Development	1 <sup>st</sup> draft of revised CDCC composition and TOR discussed.	(a) 1 <sup>st</sup> meeting to discuss projects or specific issues (with selected members as appropriate).	Meeting minutes	Υ	Y	Y	Y	Y
Coordination Committee (CDCC)		(b) 2 <sup>nd</sup> meeting to review the IDP implementation (and project-specific issues as appropriate).	Meeting minutes	Р	Р	Р	Р	Р
		(c) 3 <sup>rd</sup> meeting to review draft updated IDP list of priority projects (and project-specific issues as appropriate.)	Meeting minutes					
		(d) 4 <sup>th</sup> meeting to review the	Meeting					

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification		ress (Y =completed brief description of	,	•	tarted/done)
	(June '17)		Means	NCC	CoCC	RpCC	GCC	ChCC
		original TOR & composition and discuss a revision.	minutes					
	actions during the month orted to conduct 2 <sup>nd</sup> CDC				I	l	l	
2.2 Establish Administrative Reform Committee (ARC)	Function Analysis Sheet reviewed and items for an administrative reform	(a) Each department reviews relevant part of Function Analysis Sheet (TCP/GICD team prepare the sheet for review).	Revised Function Analysis Sheet	Y	Р	Y	Y	Р
	plan proposed.	(b) ARC holds review workshop to identify items for administrative reform.	Agenda & workshop report					
		(c) ARC proposes items for administrative reform.	Report					
•	•	d CC functions, work processes and ca	pacities are being	g reviewed by the	e TCP team in	RpCC, CoCC,	NCC and G	GCC. The
2.3 Clarify vision and mission of each department	Vision & missions are reviewed.	(a) Vision & missions proposed by each department reviewed by ARC for revision and finalization.	Vision & mission final version	Y	Р	Р	Р	Р
		(b) Revised visions & missions are disseminated through different types of media such as CC website, local newspapers, radio, etc.	Record of dissemination					
Noteworthy CC-level	actions during the month	<u>:</u>						
2.4 Establish Capacity Development Unit (CDU), which will	Capacity development report produced by CDU for FY 2016/17.	(a) CDU facilitates and monitors  Kaizen implementation activities by	Report on Kaizen implementatio n	Υ	Y	Y	Y	Y

Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification		•				
(June '17)	,	Means	NCC	CoCC	RpCC	GCC	ChCC	
	each department and keep records.							
	(b) CDU facilitates organizing trainings of relevant officials/staff in line with training priorities identified for FY2016/17 and keeps records.	Training report	Р		Р	Р	Р	
actions during the month	:							
Job descriptions reviewed on key posts based on Function Analysis Sheet.	(a) ARC coordinates departmental review of Function Analysis Sheet and job descriptions of key officials/staff to identify any gaps in the job descriptions.	Meeting minutes	Р	Р	Р	P	Р	
	(b) Each department compiles gaps between functions and job descriptions of key posts and submits to ARC for compilation.	Consolidated ARC report						
actions during the month	<u>:</u>							
Report on Kaizen activity submitted by each department	(a) Each department implements one Kaizen as per work plan prepared in the March – April 2016 Kaizen refresher workshop.	Implementatio n report	Y	Y	Y	Y	Y	
	(b) Each department presents output of Kaizen activity in a workshop held by CDU for review and	Plan for FY2017/18	Р	Р			Р	
	actions during the month  Job descriptions reviewed on key posts based on Function Analysis Sheet.  actions during the month	(June '17)    each department and keep records.	Consolidated ARC report	Consolidated   Cons	Target for FY 2016/17 (June '17)    Rey Milestone Tasks FY 2016/17   Verification Means   NCC   CoCC	Target for FY 2016/17 (June '17)   Key Milestone Tasks FY 2016/17   Means   Add brief description on actions/progree   NCC   CoCC   RpCC	Cocc   Rpcc   GCC	

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification		ress (Y =completed		•	arted/done)
	(June '17)	no, minosono rasko i i za isi iz	Means	NCC	CoCC	RpCC	P P Y Y P	ChCC
2.7 Establish &	CPU initiates and	(a) CPU coordinates updating IDP	CPU Report					
operationalize	drives annual IDP	list of priority projects and O&M		Р	Р	Р	Р	Р
Comprehensive	updating.	activities.						
Planning Unit		b) CPU presents draft updated	Meeting					
(CPU)		IDP list of priority projects and O&M	minutes			P	D	
		activities to the concerned standing				F	Г	
		committee (s)						
,	actions during the month							
CCs have selected to	oics of discussion for nex	t CPU meeting.						
2.8 Activate	All standing	Standing committees hold meetings at	Meeting					
Standing Committees	committees hold	least twice a year.	minutes					
	meetings	At least one standing committee	Meeting					
		meeting is broadcasted in electronic	Record					
		media during the year.						
Noteworthy CC-level	actions during the month	<u>ı:</u>						
Kaizen orientation for	CC councilors has been	organized in 5 CCs with support from	the JICA/BPATO	C TQM project.				
2.9 Prepare and	Annual Administrative	(a) Officer in charge prepares AAR	Request					
publish Annual	Report prepared and	contents and request department	Letter	Υ	Y	Υ	V	Υ
Administrative Report	approved by City	heads to prepare departmental		ı	ı	'	ī	ľ
	Council (As per CC	reports.						
	Act)	(b) Officer in charge consolidates	Draft AAR					
		departmental inputs and prepares a		Υ	Υ	Υ	Υ	Υ
		draft AAR.						
		(c) Officer in charge submits the	Meeting					
		draft AAR to a CC meeting for	minutes	Р	Р	Р	Р	Р
		discussion & approval.						
Noteworthy CC-level	actions during the month	Ŀ						
3.1 Improve	System linking holding	(a) Construction register to be open	Photocopy of		_			
capacity/efficiency of	tax ID and	with ID number after construction	register		Υ	Y		
tax assessment	construction	permit issuance (RpCC and CoCC).						

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification		ress (Y =completed brief description d		•	tarted/done
	(June '17)		Means	NCC	CoCC	RpCC	GCC	ChCC
	registration initiated.	(b) All new construction permits	Photocopy of					
		recorded in the construction register	register and		Υ	Υ		
		(RpCC and CoCC).	sample check					
		(c) NCC, GCC and ChCC continue	Letters /					
		raising the issue (on the information	meeting				_	
		sharing by RAJUK & CDA) to the	minutes				Р	
		national government.						
Noteworthy CC-level	actions during the month	<u>:</u>	•				•	
RpCC and CoCC are	maintaining construction	registration with the necessary information	n. All new cons	struction permits a	re recorded in t	ne construction	register in	CoCC &
RpCC.								
3.2 Carry out interim	Interim tax	(a) 1st progress report on interim tax	Progress					
tax assessment and	assessment carried	assessment prepared.	report	Υ	Y	Y	Y	N
increase collection	out regularly.	(b) 2 <sup>nd</sup> progress report on interim	Progress					
		tax assessment prepared.	report					
		(c) 3 <sup>rd</sup> progress report on interim	Progress					
		tax assessment prepared.	report					
		(d) 4 <sup>th</sup> progress report on interim	Progress					
		tax assessment prepared.	report					
Noteworthy CC-level	actions during the month							l .
		 CC 58 holdings and in GCC 89 holding	s during the mo	onth ChCC is co	onducting re-tax	assessment w	hich has be	en
condunted in each af	-	ge so molamige and in acc os molamig	o damig are me		onducting to tax			
3.3 Identify other	Finance and	(a) Tax collection situation	Situation					
sources of CC taxes	Establishment	assessment report (incl. issues and	assessment					
	Standing Committee	challenges) prepared and presented	report &					
	held at least 4 times	to the Finance and Establishment	Standing	Υ	Y	Y	Υ	Y
	annually. →	Standing Committee.	Committee	-	-	-		-
	Combined with 4.2		meeting					
	001101100 11101 112		minutes					
Noteworthy CC-level	actions during the month	l  •						l
		odel Tax Schedule 2015.						
	m battery-run auto bikes							
4.1 Introduce	O&M expenditures to	(a) Bank account to be maintained	Bank	Υ	Y	Y	Y	Y

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification		ress (Y =completed brief description of	, ,	•	Blank= Not started/done) s in each CC	
	(June '17)	,	Means	NCC	CoCC	RpCC	•	ChCC	
independent account	be recorded	properly.	Statement						
system in water	accurately and water		сору						
supply and waste	& waste management	(b) O&M expenditure for water	MSU						
management	tariff to be examined.	supply prepared separately with	generated						
(CoCC, RpCC)		breakdown. (GCC, CoCC and	quarterly	Р	Y	Υ	Р	Р	
		RpCC)	account						
			statements						
		(c ) O&M expenditure for waste	Quarterly						
		management prepared separately with	account	Y	Y	Υ	Υ	Υ	
		breakdown. (all CCs)	statements						
		(d) Water tariff to be examined	Tariff						
			simulation			Р	Р		
			report						
		(e) Waste management fee/rate to	Fee/rate						
		be examined.	simulation			Р	Р		
			report						
Noteworthy CC-level	actions during the month	<u>1:</u>							
CCs have started to	use the MSU accounting	g software.							
Tariff simulation repor	t is under preparation.								
4.2 Diversify	Finance and	(a) Situation assessment report on	Situation						
earnings from CC	Establishment	fees/rates prepared and presented to	assessment	Y	Y	Y		Υ	
services (e.g.	Standing Committee	the Finance and Establishment	report	'	'	'	'	'	
markets, bus/truck	held at least 4 times	Standing Committee.							
terminals)	annually.	(b) 1st Finance and Establishment	Meeting	Y	Y	Υ	V	Υ	
		Standing Committee for the FY held	minutes	T	T	T T	T	ĭ	
		(c) 2 <sup>nd</sup> Finance and Establishment	Meeting						
		Standing Committee meeting for the	minutes	Р	Р	Р	Р	Р	
		FY held.							
		(d) 3 <sup>rd</sup> Finance and Establishment	Meeting						
		Standing Committee meeting for the	nmittee meeting for the minutes						
		FY held.							

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification		ress (Y =completed brief description of		•	tarted/done)
	(June '17)	,	Means	NCC	CoCC	RpCC	*	ChCC
		(e) 4 <sup>th</sup> Finance and Establishment	Meeting					
		Standing Committee meeting for the	minutes					
		FY held.						
	actions during the month							
CCs collect taxes and	•	nsport (buses, trucks, auto-rickshaws ar	nd rickshaws) ar	nd other sources	regularly.		ſ	1
4.3 Establish	Fixed asset register	(a) System of preparing and	Photo copy					
integrated computer-	system initiated.	updated fixed asset register	of register.	Р	Р	Р	Р	Р
based financial		established.						
management system		(b) Fixed asset register prepared at	Photo copy	Υ	Y	Р	Р	Y
(IFMS)		least partially.	of register.	•	-	-		-
	actions during the month							
CCs have started to	prepare fixed assets reg	ister.						
4.4 Prepare	Internal audit	(a) Internal Audit Department	Official letter					
financial statements	conducted for FY	established.	with the					
and conduct internal	2015/16		name/					
audit			designation	Υ	Y	Р	Р	Y
			of the					
			assigned					
			staff					
		(b) Internal audit conducted for FY	Internal audit					
		2016/17.	report					
	actions during the month							
CCs have formed Inte	ernal Audit Committee, v	which will be oriented on internal audit b		n.			ſ	1
4.5 Increase non-	Non-tax own source	(a) Collection target for each of	FY 2016/17					
tax revenues at least	revenue increased at	non-tax revenue sources for FY	collection	Υ	Y	Р	Р	Y
by the inflation rate	least by annual	2016/17 established.	targets					
in each year	inflation rate.	(b) Progress of collecting non-tax	Progress					
		revenues reviewed in a CC meeting	report &	Υ	Y	Р	Р	Y
		at least once by the end of the 3 <sup>rd</sup>	meeting	-	-	-	•	•
		Quarter.	minutes					

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification		ress (Y =completed	, ,	•	arted/done)
	(June '17)		Means	NCC	CoCC	RpCC	GCC	ChCC
4.6 All debts due to GOB and other entities paid as per the schedule	As per the Activity (and inform the PCO on the debt repayment on a quarterly basis.	(a) Debt payment status report to be submit to the PCO with proper supporting documents every quarter.	Quarterly debt payment report	Y	N/A	Р	Р	Y
· ·	actions during the month ebts (BMDF loans) reg							
4.7 Outstanding bills (incl. electricity and telephone) older than 3 months paid	Settle electricity and telephone arrears and ensure regular payments.	(a) Electricity and telephone bill arrears and settlement measures discussed in a CC meeting at least once every quarter	Payment documents and meeting minutes	Y	Y	P	P	Р
1	actions during the month heir electricity and teleph	i: ione bills regularly except for ChCC, whi	ch has outstandi	ng electricity bills	from the period	of the previo	us Mayor bu	t now pays
4.8 Budget compared with the actual expenditure	As per the Activity	(a) The FY 2016/17 budget made available to the public and on the website.	Photo	Υ	Υ	Y	Y	Y
→the role of Finance and Establishment		(b) A draft budget for FY 2017/18 prepared, reflecting ICGIAP-related costs.	Draft budget					
Committee strengthened → the information displayed at the CC office		(c) The draft budget for FY 2017/18 discussed in a CSCC meeting.	Meeting minutes					
	actions during the month discussed in the mass	ı: public meeting held in July 2016.						
5.1 Establish & operationalize Civil	4 CSCC meeting to be held once every	a) 1st CSCC meeting	Meeting minutes	Υ	Υ	Υ	Y	Υ
Society Coordination Committee (CSCC)	quarter and minutes prepared	b) 2nd CSCC meeting	Meeting minutes	Р	Р	Р	Р	Р
		c) 3rd CSCC meeting	Meeting					

Area/Activity	Target for FY 2016/17	Van Milanaan Tarka EV 004047	Verification		ress (Y =completed		•	arted/done)
	(June '17)	Key Milestone Tasks FY 2016/17	Means	NCC	CoCC	RpCC	P P	ChCC
			minutes					
		d) 4th CSCC meeting	Meeting					
		3	minutes					
Noteworthy CC-level	actions during the month	):						
	orted to conduct 2 <sup>nd</sup> CSC							
5.2 Establish &	WLCC meetings to	a) 1st WLCC meeting	Meeting					
operationalize Ward	be held once very	3	minutes	Υ	Y	Y	Y	Υ
Level Coordination	quarter and minutes	b) 2nd WLCC meeting	Meeting	_	_	_	_	_
Committee (WLCC)	prepared.	, G	minutes	Р	Р	Р	Р	Р
		c) 3rd WLCC meeting	Meeting					
		_	minutes					
		d) 4th WLCC meeting	Meeting					
			minutes					
Noteworthy CC-level	actions during the month	<u> </u>   <u>:</u>						
CCs are being suppo	orted to conduct 2 <sup>nd</sup> WLC	CC meeting in each Ward.						
5.3 Community	CG has initiated	(a) Target wards selected for	Report	Р	Р	Р	D	Р
integration and	waste collection.	piloting community waste collection.		P	Р	P	Р	Ρ
formation of		(b) CGs formed in the target	Report					
Community Group		wards.						
(CG)		(c ) CG members trained in waste	Report					
		collection (and other community						
		service activities).						
		(d) CGs have initiated waste	Report with					
		collection.	photo					
,	actions during the month							
CCs are being support	orted to identify existing of	community organizations in a pilot ward	for community-ba	ased waste collect	ion.			
5.4 Prepare Gender	GAP prepared and	a) Workshop on Gender Action Plan	Orientation	Р	Р	P	Р	Р
Action Plan (GAP)	implementation	and orientation	Report	•			<u>'</u>	'
- funded by the CC	started.	(b) GAP prepared with budget	Report					
		proposal.						
		(c) GAP implementation started.	Report					

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification		gress (Y =complete  Id brief description of			tarted/done)
	(June '17)	,	Means	NCC	CoCC	RpCC	GCC	ChCC
•	actions during the month							
	prepared for conducting	a GAP workshop.			<u> </u>			1
5.5 Prepare Poverty Reduction Action	PRAP implemented and annual report	a) PRAP implementation	Report	Р	Р	Р	Р	Р
Plan (PRAP) - funded by CGP	produced.	b) Skills build-up training	Report	Р	Р	Р	Р	Р
•	actions during the month	i: airpersons and Vice-chairpersons was he	d on 21-24 No	vember 2016 in	NCC.			
5.6 Revise Citizen Charter	The revised Citizen Charter displayed in	(a) Revised draft Citizen Charter discussed in a CSCC meeting.	Report	Р	Р	Р	Р	Р
	public.	(b) The revised Citizen Charter	Meeting					
		displayed in public and on the website.	Resolution					
Noteworthy CC-level	actions during the month	1:			•			
The Citizen Charter h	nas been updated in eac	ch CC with guidance from the Prime Min	ister's Office.					
5.7 Implement	CRC format prepared	(a) A format prepared and	Report					
Citizen Report Card	and survey initiated.	enumerators identified.		Р	Р	Р	P	Р
system (Note: IT		(b) CRC survey conducted with at least 100 citizens and organizations.	Report					
Facilitator is to support the data		(c) CRC survey results consolidated and a report prepared.	Report					
entry after the		d) CRC report discussed in a CSCC	Meeting					
survey.)		meeting	minutes					
Noteworthy CC-level	actions during the month	ŭ			<u> </u>			
,	· ·	reviewed and revised with TCP support.						
5.8 Establish &	GRC established with	(a) GR procedures and format	Meeting					
operationalize	procedures and	discussed and adopted by GRC	minutes and					
Grievance Redress	formats.	·	Report					
Cell (GRC) with		(b) A workshop on GR procedures	Workshop					
revised terms of reference		for orientation of CC Officials/Staff	Report					
		(c) Launching the GR system	Report					

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification		ress (Y =completed		•	tarted/done)
	(June '17)	,	Means	NCC	CoCC	RpCC	GCC	ChCC
Noteworthy CC-level	actions during the month	Ŀ						
6.1 Initiate/update Master Plan – in coordination with relevant authorities & agencies	Increasing accessibility of the plan through different mechanisms	(a) Information on planned & ongoing projects is available at CISC. The information may include the lists of: i) CGP Batch-1 projects ii) CGP Batch-2 projects lists iii) Sub-project lists of MGSP  (b) The above information is uploaded on the CC website and the key information communicated through	Lists of projects  Website screenshot/meeting	Р	P	P	Р	Y
	actions during the mont	mass public meetings or SMS.  h: sts to made available at CISC.	minutes/SMS screenshot					
6.2 Implement development control	Information collection on major Illegal land	(a) A report on illegal land use area prepared.	Report	Р	Р	Р	Р	Р
	use areas & improve mapping skills of the relevant CC staffs	(b) Gain understanding the 'Building Construction Rules 1996' and 'Dhaka Mohanagar Imarat Nirman Bidhimala 2008' (A workshop will be organized.)	Workshop Report	Р	Р	P	P	P
		(c) Relevant staff are trained on basics of GIS mapping.  (A workshop will be organized.)	Workshop Report					
•	actions during the month n a committee which wil	ı <u>:</u> I work on identifying the illegal land use						
6.3 Infrastructure Development Plan (IDP) reviewed & revised through	Ensuring CC budget provision for CC own sourced IDP projects	(a) CPU reviews consistency between the updated IDP and allocation in the CC budget for FY 2016/17 (incl. ADP allocations)	Meeting minutes	Р	Р		Р	Р
inter-governmental		(b) IDP priority projects for the next	Meeting					

PRAP and with CC's own funding.

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification	Cumulative progress (Y =completed, P= in progress, Blank= Not started Add brief description on actions/progress in each CC				
	(June '17)		Means	NCC	CoCC	RpCC	ges in each CC GCC GCC ive zone. Jui onsistent with P  P  egal areas.	ChCC
coordination and		cycle are discussed in CSCC and	minutes					
citizen participation		CDCC meetings (before presentation						
		to the relevant Standing Committees)						
		(c) Priority projects for FY 2017/18	Meeting					
		are discussed in connection with the	minutes					
		budget in a CC meeting.						
•	<del>-</del>	e: After the CPU meeting in October 20 Urban Planning Specialist has started to						
6.4 Prepare O&M	Inventory Database	(a) Field survey team formed and	Infrastructure					
Action Plan	preparation of all CC	mobilized.	inventory					
	infrastructures	(b)Conduct field survey.	database (at	Р	Р	Р	Р	Р
		(c) Prepare inventory database at	least partially					
		least partially.	completed)					
	actions during the month een formed in each CC	<u>ı:</u> for conducting inventory survey, awaiting	g equipment prov	vision and guidean	ce from CGP (	PCO & GICD	).	
6.5 Implement	Identification of illegal	(a) CC identify environmentally	Report			Р	D	Р
environmental laws	actions and measures	illegal situations.				'		'
& regulations	to be taken against	(b) CC identify measures as per	Report					
← assisted by	those actions	the prevailing laws related to						
DSM/CGP		environmental issues.						
Noteworthy CC-level	actions during the month	: Like activity 6.2, GCC is going to for	m a committee	which will work or	n identifying env	ironmentally ill	egal areas.	
6.6 Improve sanitary	No. of public toilets	(a) CPU reviews whether no. of	Progress					
situations - public	and community	public toilets, community latrines and	report					
toilets & drainage	latrines and waste	drainage connections have increased		Р		Р	D	
	water drainage	under different interventions.		F			F	
	connections are							
	increasing.							
Noteworthy CC-level	actions during the month	: Under PRAP, GCC & RpCC are goin	g to provide a	sufficient number of	of sanitary latrine	es to the poor	settlements,	

supplementing PRAP-funded latrines. The Slum Development Officer of each of those CCs is keeping records of the number of sanitary latrines to be constructed under

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification		ress (Y =completed	, ,	•	arted/done)
	(June '17)	,	Means	NCC	CoCC	RpCC	GCC	ChCC
6.7 Solid waste	Solid waste collection	(a) CC assesses the current	Report					
management -	coverage and	coverage and frequency of the		Р		Р	Р	Р
awareness raising &	frequency improved.	collection of solid waste.						
improving practices		(b) Training of the Community	Training					
← jointly with		Groups (CGs) (in support of	report					
Activity 5.3		Activity 5.3)						
( Community		(c) Community awareness campaign	Report					
Groups)		organized including awareness raising						
		in school (targeting children).						
_	<del>-</del>	During CPU meeting of October 2016 an Planning team of GICD will provide to				areness campa	ign on Solid	Waste
7.1 Awareness	At least one	(a) Law Officer (or officer in	Campaign					
raising campaigns	campaign to raise	charge) prepares an awareness	plan					
on specific law	citizen awareness for	campaign plan based on issues		Р	Р	Р	Р	Υ
enforcement issues	law observation	raised by departments.						
	implemented.	(b)The awareness campaign plan	Official Letter					
		endorsed by Mayor						
		©Awareness raising campaign	Report					
		implemented.						
Noteworthy CC-level	actions during the month	Li.						
7.2 Establish and	A workshop for the	(a) A workshop to train Law and	Agenda &					
operationalize Law	Law & Discipline	Discipline Standing Committee	report					
Enforcement Unit	Standing Committee	members and relevant CC		Р	Р			Р
(LEU)	conducted.	officials.						
Noteworthy CC-level	actions during the month	<u>:</u>					l	
7.3 Capacity	Proposed legal	(a) SC ensures a plan for law	SC meeting					
development of Law	actions implemented	enforcement.	minutes					
Enforcement &	and produce report	(b) SC ensure the implementation of	SC meeting					
Discipline Standing		the law enforcement plan by	minutes					
Committee		relevant departments & officials.						
		ı	21	l .	l .	1	I .	

GII-CGP

Monthly Progress Report

Consulting Service

November, 2016

Area/Activity	Target for FY 2016/17	Key Milestone Tasks FY 2016/17	Verification			d, P= in progress, Blank= Not started/done) on actions/progress in each CC				
(June '17)		Means	NCC	CoCC	RpCC	GCC	ChCC			
Noteworthy CC-level actions during the month:										

Table 3.1.2: Problems/Issues and Resolutions to be Undertaken or Already Undertaken/Achieved

Problems/Issue	Resolutions to be undertaken	Undertaken/Achieved
Establishment of City Information Service Center (CISC) in	The GICD IT Junior Facilitators and IT Senior Specialist	The GICD team and DPD-1 have continuously
GCC and ChCC:	several times requested the CC officials and have tried	raised the issues and made a request to GCC
In June 2016, PCO supplied one Computer, one Printer	to solve this issue but they failed. DTL has raised the	and ChCC as mentioned in the left column.
and one Photocopier for establishing the CISC in each CC.	issue to the Chief Engineer, CEO and Mayor of ChCC	
But GCC and ChCC didn't place them in the CISC.	and DPD-1 along with DTL have met with GCC	
Moreover, the space that has been allocated for CISC is	personnel concerned to solve the problem. But the two	
not sufficient for providing the service. No specific staff has		
been assigned for the CISC. In NCC, RpCC and CoCC,	directly raise the issue to the leadership of the two	
internet connection remains an issue. For full functioning	CCs.	
of the CISC, necessary equipment and internet connections		
are essential.		
Local conveyance of JFs:		
The local conveyance/transport for JFs should be provided	Earlier the GII management agreed to reimburse the	The GICD team and DPD-1 have been raising
by the project. This is one of crucial issues affecting the	local transport bill for JFs but the issue is yet to be	the issue a number of times but with no result.
speed and quality of CC-level activities.	solved.	
Infrastructure Inventory		
The preparation of infrastructure inventory will rely on CC	The GICD sub-team has prepared an estimate of	GICD sub-team is in close communication with
engineering support staff but in GCC and RpCC it has been	·	PCO on the proposed plan.
found that the staff have been fully engaged with the Batch-	costs, awating PCO's decision and actions.	
1 project implementation and will be fully occupied with the		
Batch 2 implementation from now on. Since infrastructure		
development is the CCs' top most priority, the Mayor may		
not permit the engineering support staff to be assigned for		
infrastructure inventory.		
Outstanding Electricity Bills of ChCC:		
ChCC has not paid outstanding electricity bills from the	, ,	N.A.
period of the previous Mayor and the current Mayor is not	with the CC leadership or discuss with the concerned	
interested. (ICGIAIP Activity - 4.7)	authority.	
Equipment for Senior Specialists and JFs		
The following are required for facilitating the GICD team's	1	Yet to be supplied.
desk & field work:	management.	
At CC Level		
1. High resolution of 5 DHL Camera (1 for each CC)		
2. Five number of scientific calculators (one for each CC),		

as there are only 3 computers for 5 JFs and the Finance JF in each CC is in need of having constant access to a calculator

3. Five number of internet modems including usage cost (one for each CC). The JFs have to visit zonal offices in each CC and internet connectivity while they're in the field will help improving intra-GICD team communications. Also, Finance and IT JFs provide hands-on support to the zonal offices on the MSU software and document generation. Their having a modem will help the zonal offices sending documents online and the zone staff learning the skills and internet connectivity potential. (The CCs are expected to introduce networks in the zonal offices in the future, but the GICD providing support in this area is very much needed as an interim measure.)

## At Dhaka Office

- 1. Two DHL Camera for Specialists
- Six internet modem including minimum cost (5 for 5 area of Specialists and one for DTL). The modems are needed for maintaining on-line communications during field visits.

#### Observation on PRAP

The cost estimate was done without getting views, ideas, and preferences from consultation with the local community. Besides, the cost estimates do not comply with the Community Action Plan (CAP). Though CAP of all CDCs are yet to be prepared due to negligence of GII Consultants (JV) for payments of travelling allowances incurred for visiting the CDCs. The CAP was needed to be prepared beforehand of the cost estimate. The cost estimator would also coordinate with the concerned Junior Urban Planning Facilitator and Senior Urban Planning Specialist as well.

- a) Some anomaly has been identified especially in some packages of CoCC, ChCC and NCC. Recommendations on remedial measures were also given to the concerned persons of CGP.
- b) Misallocations of schemes were identified at the field visit. This visit made it possible to avoid such kind of schemes.
- c) The most feasible and possible location of DTW and community Toilet were identified from this visit.

It is recommended that the CC engineer should mention location of the proposed infrastructure in the estimate documents of each scheme and package so that the CDC will be less likely to be influenced by influenatial community people. Another important point is that monitoring is crucial for both construction and implementation stages. In order to ensure prioritized development in the poor communities, CAP is the most effective tool. So necessary arrangements for preparation of CAP should be made before procurement. The same method will also be utilized in the later stage for further procurement in all CDCs.

Lack of sufficient efforts/determinations is observed among staff of GICD Sub-team especially facilitators at the CC

The concerned authorities were reminded several times verbally and e-mail communication to take measures for

DDC is arguing that they are not getting any bill of remuneration from the PCO/Lead Consultant

level due to irregular disbursement of remuneration and local	regular payment of salary. But no light of hope is found	(Here it is PADECO). That's why it is difficult
conveyance.	yet. This phenomenon has been experiencing since	for them to make regular disbursement of salary
	beginning of team mobilization, but it is acute from July	without getting that bill.
	2016. As a result, indifference is being observed among	We request all the concerned authorities to ensure
	the staff especially for those under recruitment by DDC	regular disbursement of the same so that the
	as JV partner of the GII Consultant. Besides, local	consultants can work vigorously. This is matter of
	conveyance for visiting communities under PRAP activity	meeting the basic needs of the staff. In order to
	is not paying to the JFs. The concerned authorizes has	ensure an enthusiastic working environment this
	been asked repeatedly but no feedback was found in	constraint needs to be resolved immediately.
	this respect. That's why lack of spirit among all the	
	staff recruited by DDC Ltd. is being observed.	

GII-CGP Monthly Progress Report
Consulting Service October 2016

## 3.2 Progress of Design, Supervision, and Monitoring

#### 3.2.1 Site Visits

The DSM Sub-team has conducted the following site visits in the month of October, 2016 in order for supervising the Batch 1 subprojects as well as the preparation of Batch 2 subprojects.

Table 3.2.1: Site Visits by DSM Sub-team during the Month of October, 2016

Month	Date	Destination	Activity	Attendance
October	04 & 21	GCC	Supervision of Batch 1 and Preperation of	Dtl
			Batch-2 Subprojects	
	03	NCC	Preperation of Batch-2 Subprojects	Architect
	01-03	ChCC	Preperation of Batch-2 Subprojects	Environment Specialist

## 3.2.2 Progress Summary of Batch 1 Subprojects

The financial progress of Batch 1 subprojects as of the end of October 2016 is summarized below. The total amount 5 CCs paid to their contractors was 180.45 Crore BDT which is 0.48 Crore BDT increase from the last month.

NCC shows good progress both physically and financially. CoCC shows good physical progress, and financial progress go up in this months. RpCC shows moderate progress. GCC show less progress. The progress of this CC is closely monitored. ChCC was much behind the schedule but the work has commenced for 16 subprojects. From coming months, good progress can be expected.

Table 3.2.2: Financial Achievement by Subproject Implementation

Description	Amount ( Crore BDT )	Remark		
JICA's initial disbursement to LGED	162.45	06-Mar-15		
Achievement as on the end of	190 45	111 00%		
October2016	180.45	111.08%		

Table 3.2.3: Financial Progress by CCs

Name of	Subproj	ect No	Contra	act Awarded	ct Awarded Disbursement				
City Corporation	Original	Revised	No of Packages	Amount (Tk)	Amount (Tk)	%			
NCC	3	3	3	275,169,092.65	224,130,321.87	81.45			
CoCC	9	8	8	689,246,579.29	551,952,116.00	80.08			
RpCC	18	18	18	869,977,772.85	462,692,798.00	53.18			
GCC	9	9	9	899,687,793.12	258,105,953.48	28.69			
ChCC	18	17	17	1,222,751,075.28	307,622,755.22	25.16			
Total	57	55	55	3,956,832,313.29	1,804,503,944.5 7	45.60			

Note: The number of contract completion is counted when NOA is issued, while the amount of contract completion is counted only after the contract has been signed.

## 3.2.3 Progress Summary of Batch 2 Subproject

DSM Sub-team is in the process of assessing the adequacy of proposed changes/replacements of Batch 2 subprojects as per the designated evaluation procedure in the Minutes of Discussion (M/D) between the governments of Bangladesh and JICA. The summary of such changes/replacements are shown below.

Table 3.2.4: Summery of List of Batch2 Subprojects

				As of October 51, 2010	
	Ori	ginal	Re	vised	Remarks
CC	No of Cubarciasta	Project Cost (Crore	No of Culpurainat	Project Cost (Crore	
	No of Subprojects	BDT )	No of Subproject	BDT)	-
NCC	12	302.44	12	266.20	_
GCC	14	231.04	14	224.36	
CoCC	7	234.23	9	249.53	2 Subproject added

GII-CGP Monthly Progress Report
Consulting Service October 2016

RpCC	29	223.29	25	217.23	4 Subproject deleted
ChCC	15	433.10	17	444.08	2 Subproject added
Total	77	1424.10	77	1401.40	=

JICA issued "No Objection" dated on October 3, 2016 to 37 subprojects in which 35 sub projects of the category C and 2 sub projects of category B/C. DSM team will prepare its D/D with the priority set by PCO.

DSM team have completed Subprojects draft preparation (DD) as under:

- NCC2-3, NCC2-4, NCC2-5, NCC2-6 & NCC2-11= Total 5 out of 12.
- GCC2-1, GCC2-3, GCC2-4, GCC2-9, GCC2-10 & GCC2-11= Total 6 out of 14.
- CoCC2-2, CoCC2-3, CoCC2-4, CoCC2-6 & CoCC2-7= Total 5 out of 9.
- RpCC2-5, RpCC2-8, RpCC2-9, RpCC2-14, RpCC2-15, RpCC2-16, RpCC2-17, RpCC-18 & RpCC-20=Total 9 out of 25.
- ChCC2-7, ChCC2-11, ChCC2-12, ChCC2-13, ChCC2-14, ChCC2-15, ChCC2-16 & ChCC2-17= Total 8 out of 17.


Summerisely 33 nos. Projects draft have already been completed as of October 2016. Which are being processed for e-tendering by the PCO.

DSM sub-team has finalized the specification of survey works in coordination with the design unit of LGED. The three quotations for each item have been collected for the Client's approval, and DSM sub-team officially submitted them. Based on the approval from the Client, the survey works have started. Location map for Subproject Batch 1&Batch 2 (proposed, and not finalized) has been prepared in cooperation with CCs.

## 3.2.4 Environmental Clearance

The kick-off Meeting for environmental considerations was held on 8th Nov,2015. The Environmental and Social Officer (ESO) of related five (5) City Corporations were invited to the meeting. Although the ESO of Comilla was absent, all meeting information sent to ESO later. In the meeting the international environment expert explained the expected tasks of ESO of CC including below organization chart for environmental considerations for DSM.

Out of total subprojects of batch-2, 44 subprojects were selected for IEE/EIA study resulting from the screening done by the environment experts. DSM sub-team proceeded with preparation of IEE report including data collection and field survey accordingly. Submission of final IEE report was scheduled to be in two steps and the first cluster of 10 subprojects was ready and submitted at the end of June 2016. The site clearance for the 10 sub projects in the cluster 1 was obtained on 8 September 2016. The IEE for cluster 2 for 61 sub projects was submitted to DoE for clearance on 5 September 2016. The PowerPoint presentation for IEE cluster 2 in Department of Environment has been done successfully and it is expected that Site Clearance for this 61 subprojects will be issued very soon. TOR for EIA for 3 overpasses and 3 water supply systems has been approved by DoE and all process of engagement of EIA Consultants has been completed. The EIA Consultants started field data collection in Chittagong City Corporation.



Environmental Expert has identified 44 IEE/EIA required subprojects among 77 Batch2 subprojects. The list of final 77 subprojects is attached herewith in the Attachment.

Consulting Service

Table 3.2.5: Progress of Batch 2 Survey Work

		Topographic Survey																
сс	Road cu	Road cum Road+Drain (km)			Drain(km)		c	Overpass(n	10)	ı	Bridge (no	))		Khal (km)			I cum Cyelter/Cent	
	Plan	Actual	Remaining	Plan	Actual	Remaining	Plan	Actual	Remaining	Plan	Actual	Remaining	Plan	Actual	Remaining	Plan	Actual	Remaining
Chittagong	10.2	10.2	0				3	3	0	1	1	0				8	8	0
Comilla	75.3	75.3	0	40.5	40.5	0				9	9	0	33.8	33.8	0			
Narayangonj	23.44	23.44	0	36.27	36.27	0				16	16	0	34.94	20	14.94			
Gazipur	54.8	54.8	0	35.3	35.3	0				1	1	0						
Rangpur	76.3	76.3	0	54.1	54.4	0				1	1	0						
Grand Total	240.0	240.0	0	166.17	166.17	0	3	3	0	28	28	0	68.74	53.8	14.94	8	8	0
Ciana Total	4	4	O	100.17	100.17	O	3	3	0	20	20	0	00.7 +	33.0	17.57	0	0	U
% Progress		100.00			100.00			100.00			100.00			78.26			100.00	
% Remaining			0.00			0.00			0.00			0.00			21.74			0.0

# Financial Status of Batch 1 by CCs

Name of City	Subpro	ject No	Contra	ct Awarded	Disbursen	nent
Corporation	Original	Revised	No of Packages	Amount (BDT)	Amount (BDT)	%
NCC	3	3	3	275, 169, 092.65	224, 130, 321.87	81.45
$\infty$	9	8	8	689,246,579.29	551,952,116.00	80.08
RpCC	18	18	18	869,977,772.85	462,692,798.00	53.18
GCC	9	9	9	899,687,793.12	258, 105, 953.48	28.69
ChCC	18	17	17	1,222,751,075.28	313,320,355.42	25.62
Total	57	55	55	3,956,832,313.19	1,810,201,544.77	45.75

# Progress Summary of Batch 1 Subproject by CCs

			Physical Progr	ess ( % )				Financial Progress						
Package No	Tender Status	Contract Amount	Signing date	Completion	Up to previous	Reporting	Cumulative	Pay	ment Bill Amount (l	BDT)		% Progress		
		(BDT)		Date	month	month		Up to previous month	Reporting month	Cumulative	Up to previous	Reporting month	Cumulative	
Chittagong C	ity Corporation (C	ChCC)												
ChCC1-1	Complete	41,983,136.23	07.12.2015	06.12.2016	75.00	5.00	80.00	0.00	0.00	0.00	0.00	0.00	0.00	
ChCC1-2	Complete	143, 124, 162. 10	07.12.2015	06.12.2016	80.00	5.00	85.00	85,363,556.00	0.00	85,363,556.00	59.64	0.00	59.64	
ChCC1-3	Complete	183,575,992.70	07.12.2015	06.12.2016	40.00	0.00	40.00	69,041,890.20	0.00	69,041,890.20	37.61	0.00	37.61	
ChCC1-4	Complete	101,688,179.90	08.11.2015	07.11.2016	70.00	20.00	90.00	64,334,868.32	0.00	64,334,868.32	63.27	0.00	63.27	
ChOC1-5	Developed by €	& Dropped												
ChCC1-6	Complete	69,995,195.36	14.12.2015	13.12.2016	30.00	5.00	35.00	18,469,555.00	0.00	18,469,555.00	26.39	0.00	26.39	
ChCC1-7	Complete	17,504,858.16	14.10.2015	13.10.2016	2.00	0.00	2.00	0.00	0.00	0.00	0.00	0.00	0.00	
ChCC1-8	Complete	18,497,076.31	14.10.2015	13.10.2016	10.00	0.00	10.00	0.00	0.00	0.00	0.00	0.00	0.00	
ChOC1-9	Complete	56,179,460.95	14.12.2015	13.12.2016	15.00	5.00	20.00	0.00	0.00	0.00	0.00	0.00	0.00	
ChOC1-10	Complete	40,863,270.94	14.12.2015	13.12.2016	60.00	5.00	65.00	19,507,390.00	5,697,600.00	25,204,990.00	47.74	13.94	61.68	
ChCC1-11	Complete	18,089,499.64	14.10.2015	13.10.2016	85.00	5.00	90.00	11,684,972.10	0.00	11,684,972.10	64.60	0.00	64.60	
ChOC1-12	Complete	16,343,013.63	14.10.2015	13.10.2016	80.00	10.00	90.00	11,210,091.00	0.00	11,210,091.00	68.59	0.00	68.59	
ChOC1-13	Complete	15,944,085.56	14.10.2015	13.10.2016	75.00	10.00	85.00	11,572,909.80	0.00	11,572,909.80	72.58	0.00	72.58	
ChOC1-14	Contract not yet or	ompleted												
ChOC1-15	Complete	117,899,871.68	26.04.2016	25.04.2017	5.00	5.00	10.00	0.00	0.00	0.00	0.00	0.00	0.00	
ChOC1-16	Complete	262,000,342.90	07.12.2015	06.12.2016	15.00	0.00	15.00	0.00	0.00	0.00	0.00	0.00	0.00	
ChOC1-17	Complete	49,227,694.09	05.01.2016	04.01.2017	35.00	0.00	35.00	11,869,660.00	0.00	11,869,660.00	24.11	0.00	24.11	
ChOC1-18	Complete	69,835,235.13	11.01.2016	10.01.2017	15.00	0.00	15.00	4,567,863.00	0.00	4,567,863.00	6.54	0.00	6.54	
Total		1,222,751,075.28						307,622,755.42	5,697,600.00	313,320,355.42	25.16	0.47	25.62	

			Physical Progr	ess ( % )						Financial Progre	ess		
Package No	Tender Status	Contract Amount	Signing date	Completion	Up to previous	Reporting	Cumulative	Pay	ment Bill Amount (B	BDT)		% Progress	
		(BDT)		Date	month	month		Up to previous month	Reporting month	Cumulative	Up to previous	Reporting month	Cumulative
Gazipur City C	Corporation (GCC)	ı											
G001-1	Complete	151,050,264.70	01.02.2016	31.01.2017	30.00	2.00	32.00	20,288,272.00	17,327,394.82	37,615,666.82	13.43	11.47	24.90
GOC1-2	Complete	49,071,701.17	08.09.2015	07.09.2016	73.00	1.00	74.00	19,051,710.57	5,741,425.00	24,793,135.57	38.82	11.70	50.52
GOC1-3	Complete	100,324,529.19	10.03.2016	09.03.2017	23.00	0.50	23.50	0.00	10,000,000.00	10,000,000.00	0.00	9.97	9.97
G0C1-4	Complete	107,266,391.89	24.03.2016	23.03.2017	39.00	5.00	44.00	16,047,838.00	7,882,496.36	23,930,334.36	14.96	7.35	22.31
G0C1-5	Complete	221,095,762.68	25.02.2016	24.02.2017	27.00	3.00	30.00	17,376,344.00	0.00	17,376,344.00	7.86	0.00	7.86
G0C1-6	Complete	60,793,888.83	01.02.2016	31.01.2017	70.00	8.00	78.00	21,425,229.43	16,290,632.00	37,715,861.43	35.24	26.80	62.04
G0C1-7	Complete	108,779,188.60	16.08.2015	15.08.2016	58.00	6.00	64.00	39,866,030.00	0.00	39,866,030.00	36.65	0.00	36.65
G0C1-8	Complete	44,300,448.28	02.11.2015	01.11.2016	50.00	2.00	52.00	18,936,100.01	0.00	18,936,100.01	42.74	0.00	42.74
G0C1-9	Complete	57,005,617.78	18.08.2015	17.08.2016	87.00	3.00	90.00	36,631,180.00	11,241,301.42	47,872,481.42	64.26	19.72	83.98
Total		899,687,793.12						189,622,704.01	68,483,249.60	258,105,953.61	21.08	7.61	28.69

			Physical Progr	ess ( % )						Financial Progr	ess		
Package No	Tender Status	Contract Amount	Signing date	Completion	Up to previous	Reporting	Cumulative	Pay	ment Bill Amount (E	BDT)		% Progress	
		(BDT)		Date	month	month		Up to previous month	Reporting month	Cumulative	Up to previous	Reporting month	Cumulative
Rangpur City	Corporation (RpC	CC)											
RpCC1-1	Complete	23,764,035.82	05.05.2015	04.05.2016	100.00	0.00	100.00	21,317,129.00	0.00	21,317,129.00	89.70	0.00	89.70
RpCC1-2	Complete	41,814,679.62	17.05.2015	16.05.2016	58.00	0.00	58.00	21,250,435.00	0.00	21,250,435.00	50.82	0.00	50.82
RpCC1-3	Complete	47,976,090.49	08.10.2015	07.10.2016	85.00	11.00	96.00	37,684,763.00	0.00	37,684,763.00	78.55	0.00	78.55
RpCC 1-4	Complete	61,374,086.53	03.03.2016	02.03.2017	17.00	18.00	35.00	5,439,264.00	0.00	5,439,264.00	8.86	0.00	8.86
RpCC 1-5	Complete	26,082,771.25	07.10.2015	06.10.2016	100.00	0.00	100.00	21,374,362.00	0.00	21,374,362.00	81.95	0.00	81.95
RpCC1-6	Complete	41,454,632.90	03.10.2015	02.10.2016	50.00	5.00	55.00	15,999,434.00	0.00	15,999,434.00	38.60	0.00	38.60
RpCC 1-7	Complete	14,249,501.25	17.09.2015	16.09.2016	90.00	2.00	92.00	12,380,035.00	0.00	12,380,035.00	86.88	0.00	86.88
RpCC 1-8	Complete	46,752,202.25	21.12.2015	20.12.2016	72.00	6.00	78.00	28,429,921.00	0.00	28,429,921.00	60.81	0.00	60.81
RpCC 1-9	Complete	62,011,220.87	21.12.2015	20.12.2016	65.00	20.00	85.00	39,262,882.00	0.00	39,262,882.00	63.32	0.00	63.32
RpCC 1-10	Complete	60,029,994.37	06.01.2016	05.01.2017	49.00	20.00	69.00	27,419,000.00	0.00	27,419,000.00	45.68	0.00	45.68
RpCC 1-11	Complete	52,481,296.81	29.12.2015	28.12.2016	48.00	15.00	63.00	19,709,968.00	0.00	19,709,968.00	37.56	0.00	37.56
RpCC 1-12	Complete	90,859,286.17	29.12.2015	28.12.2016	56.00	10.00	66.00	45,460,860.00	0.00	45,460,860.00	50.03	0.00	50.03
RpCC 1-13	Complete	45, 189, 751.71	06.01.2016	05.01.2017	70.00	5.00	75.00	30,613,617.00	0.00	30,613,617.00	67.74	0.00	67.74
RpCC 1-14	Complete	24,735,373.46	09.11.2015	08.11.2016	60.00	11.00	71.00	13,555,540.00	0.00	13,555,540.00	54.80	0.00	54.80
RpCC 1-15	Complete	70,794,880.19	09.11.2015	08.11.2016	48.00	20.00	68.00	27,493,936.00	10,370,064.00	37,864,000.00	38.84	14.65	53.48
RpCC 1-16	Complete	48,542,302.79	10.12.2015	09.12.2016	55.00	15.00	70.00	16,735,762.00	5,426,238.00	22,162,000.00	34.48	11.18	45.66
RpCC 1-17	Complete	39,267,304.88	09.11.2015	08.11.2016	74.00	13.00	87.00	27,744,415.00	0.00	27,744,415.00	70.66	0.00	70.66
RpCC 1-18	Complete	72,598,361.49	30.09.2015	29.09.2016	60.00	20.00	80.00	34,986,660.00	0.00	34,986,660.00	48.19	0.00	48.19
Total		869,977,772.85						446,857,983.00	15,796,302.00	462,654,285.00	51.36	1.82	53.18

			Physical Progr	ess ( % )						Financial Progr	ess		
Package No	Tender Status	Contract Amount		Completion	Up to previous	Reporting Cumulative	Payment Bill Amount (BDT)				% Progress		
		(BDT)		Date	month	month		Up to previous month	Reporting month	Cumulative	Up to previous	Reporting month	Cumulative
Comilla City C	Corporation (CoCC	C)											
©C1-1	Complete	118,259,892.06	16.09.2015	15.09.2016	81.50	10.50	92.00	90,070,268.00	4,317,303.00	94,387,571.00	76.16	3.65	79.81
©C1-2	Complete	71,967,046.99	30.08.2015	29.08.2016	79.00	7.00	86.00	49,585,159.00	6,497,893.00	56,083,052.00	68.90	9.03	77.93
©C1-3	Complete	100,935,057.19	25.06.2015	24.06.2016	85.71	7.29	93.00	68,387,655.00	13,981,199.00	82,368,854.00	67.75	13.85	81.61
0oC1-4	Complete	57,202,696.54	30.04.2015	29.04.2016	100.00	0.00	100.00	31,273,771.00	11,967,886.00	43,241,657.00	54.67	20.92	75.59
©C1-5	Complete	81,498,169.10	13.09.2015	12.09.2016	86.00	3.00	89.00	57,491,644.00	6,566,524.00	64,058,168.00	70.54	8.06	78.60
©C1-6	Complete	142,743,680.71	01.09.2015	31.08.2016	77.14	8.86	86.00	91,165,013.00	18,409,515.00	109,574,528.00	63.87	12.90	76.76
©C1-7	Complete	90,804,316.26	31.03.2015	30.03.2016	85.00	5.00	90.00	76,402,566.00	0.00	76,402,566.00	84.14	0.00	84.14
©C1-8		Developed by LGED, Co	omilla & Dropped										
©C1-9	Complete	25,835,720.44	19.04.2015	18.04.2016	100.00	0.00	100.00	25,835,720.00	0.00	25,835,720.00	100.00	0.00	100.00
Total		689,246,579.29						490,211,796.00	61,740,320.00	551,952,116.00	71.12	8.96	80.08

			Physical Progr	ess ( % )		Financial Progress								
Package No Tender Status Contract Amo			Signing date	• •		Reporting	Reporting Cumulative	Payment Bill Amount (BDT)				% Progress		
		(BDT)		Date	month	month		Up to previous month	Reporting month	Cumulative	Up to previous	Reporting month	Cumulative	
Narayanganj	City Corporation	(NCC)												
NCC1-1	Complete	97,528,637.24	08.10.2015	07.10.2016	78.00	1.15	79.15	67,804,542.54	0.00	67,804,542.54	69.52	0.00	69.52	
NCC1-2	Complete	88,782,224.13	19.04.2015	18.04.2016	98.75	0.90	99.65	77,990,845.93	0.00	77,990,845.93	87.85	0.00	87.85	
NCC1-3	Complete	88,858,231.28	19.04.2015	18.04.2016	100.00	0.00	100.00	78,334,933.40	0.00	78,334,933.40	88.16	0.00	88.16	
Total		275, 169, 092.65						224,130,321.87	0.00	224,130,321.87	81.45	0.00	81.45	

### 3.3 Progress of Feasibility Study and Master Plan Review

The FSMP team undertook mainly the following tasks in October 2016 as summarized as follows:

Preparation of list of priority projects by sector (i.e., transport, water supply, drainage, sewerage and solid waste management, and municipal facilities)

Urban planners and transport planners as well as sector specialists continued sector reviewes, site visits to the study cities, discussions with CC officials, analyses on the information collected, and updated the long list and priority project list. Project Profile Sheet has been designed and circulated among the team members. Some of the draft project sheets have been prepared and included in subsector working papers.

## Feasibility Studies

The FSMP sector specialists visited project sites for proposed feasibility studies, and made further observations. As of end of October 2016 several projects are being investigated for feasibility studies. Below list describes the current status of projects for FS in each City Corporation.

Table 3.3.1: Summary of Status for Feasibility Studies

as of October 2016

City	Project	Status
Narayanganj	Construction of Bridge over the	Topographical survey and river survey have been
	Shitalokha River	completed.
		<ul> <li>Field work for Geotechnical surveys are completed.</li> </ul>
		<ul> <li>Draft Geotechnical Investigation Report received.</li> </ul>
		<ul> <li>Traffic surveys have been completed.</li> </ul>
		<ul> <li>Alignment has been finalised and preliminary design is ongoing.</li> </ul>
		<ul> <li>Preliminary GA drawings are being developed.</li> </ul>
		<ul> <li>Roundabout junction added to eastern side and vertical alignment of main bridge raised to provide increased deck depth.</li> </ul>
		<ul> <li>Draft environmental screening was done: Category-A (JICA Guidelines), Category-Red (Bangladesh regulations)</li> </ul>
		<ul> <li>Draft IEE (Initial Environmental Examination) report is being prepared.</li> </ul>
		<ul> <li>GIS analysis of affected structures and properties is ongoing.</li> </ul>
		<ul> <li>ToR for environmental and social surveys are being</li> </ul>
		prepared.
Comilla	Gomti River Embankment Road	<ul> <li>Alignment has been broadly agreed with CoCC Engineers.</li> </ul>
		<ul> <li>Topographical survey has been completed.</li> </ul>
		<ul> <li>Geotechnical investigations have restarted. Tenders</li> </ul>
		received and under contract agreement preparation.
		<ul> <li>Details of MGSP and its implication to the FSMP projects have been investigated, and it was found that the MGSP project comprises a relatively minor improvement. The FSMP proposal involves a widened highway to higher standards.</li> </ul>
		<ul> <li>Preliminary design completed. Parking and leisure facilities being investigated/developed.</li> </ul>
		<ul> <li>Initial detailed construction estimate prepared.</li> </ul>
		<ul> <li>Traffic surveys are planned to be implemented in August 2016.</li> </ul>
		<ul> <li>Draft environmental screening was done: Category A (JICA Guidelines), Category Orange-B (Bangladesh regulations)</li> </ul>
		Draft IEE (Initial Environmental Examination) report is
		being prepared.

		•	GIS analysis of affected structures and properties was
			completed.
		•	ToR for social survey are being prepared.
	Surface Water Supply Project in Comilla	•	Comilla WS project proposal has been submitted to the BWDB for approval/recommendation
		•	Obtained approval from LGED for Comilla WTP Topo survey and GT investigations for the rubber dam.
		•	Comilla WTP GT survey has been postponed to a later
		•	stage.  Conceptual drawings for Comilla WTP and intake are being prepared.
		•	preparing quantities for the cost estimates for Comilla
		•	WSP is being started by the costing expert.  Possible site locations were identified for the elevated
		•	water towers in Comilla  Preparation of FS report of WS sector is in progress.
		•	Initial reconnaissance of environmental and social impacts Draft screening was done: Category B (JICA
	Rehabilitation of Racecourse	•	Guidelines), Category Red (Bangladesh regulations)  Base model development for Racecourse khal, Agriculture
	khal, Agriculture Institute khal & Chayabitan Residiential Drain	•	Institute khal & Chayabitan Residential Drain completed
		•	Design section development for Racecourse khal, Agriculture Institute khal & Chayabitan Residential Drain is ongoing
		•	Initial reconnaissance survey of environmental and social impacts
		•	Environmental screening is ongoing: Category Orange-A (Bangladesh regulations)
Rangpur	Construction of New Rangpur	•	Conducted junction analysis and terminal access
	Bus Terminal		conception. Topographical study of the area in progress
		•	Site visit has been made.
		•	Meeting was held with DSM team on status of old bas
			stop improvement project.
	Rehabilitation of Shymasundari	•	Option study is ongoing
	khal & Kuksha-Ghagot river	•	Alignment survey is proposed for new additional drain
Gazipur	Bridge over the Turag River	•	Topographical survey and river survey have been completed.
		•	Bridge and approach road alignment revised due to updated information on flood levels.
			Preliminary GA's for Turag River and Flood Plain
			bridges completed.
		•	Design water levels revised.
		•	Field work for Geotechnical surveys completed.
		•	Geotechnical lab tests ongoing
		•	Traffic surveys are being implemented.
		•	Draft environmental screening was done: Category B
			(JICA Guidelines), Category Red (Bangladesh
		•	regulations)  Draft IEE (Initial Environmental Examination) report is
		•	being prepared.  GIS analysis of affected structures and properties is completed.
		•	ToR for environmental and social surveys are prepared.
		•	Stakeholders meeting on 2 Nov. is in preparation.
	Construction of railway flyages		
	Construction of railway flyover	•	Topographical survey have been completed.

	in Gazipur City Centre	Field work for Geotechnical surveys completed
	in dazipai dity denite	Geotechnical lab tests continuing.
		Rail crossing point has been agreed.
		Gazipur Flyover alignment being finalised prior to
		development of GA drawings. Roundabout junction added
		on east side. U-turn facility to be investigated/developed
		,
		on west side.  Traffic surveys have been completed
		Traine surveys have been completed.
		Space availability and layout of BRT terminal reviewed.
		<ul> <li>Draft environmental screening was completed: Category A (JICA Guidelines), Category Red (Bangladesh</li> </ul>
		regulations)
		<ul> <li>Draft IEE (Initial Environmental Examination) report is being prepared.</li> </ul>
		GIS analysis of affected structures and properties is
		ongoing.
		<ul> <li>ToR for environmental and social surveys are prepared.</li> </ul>
	Surface Water Supply Project	Possible alternative site locations for WTP have been
	in Tongi and Gazipur	identified by the FSMP team and to be agreed with the client.
		<ul> <li>Gazipur CC is going to handle the land acquisition after project approval</li> </ul>
		TORs for Topo survey is being prepared
		Initial reconnaissance survey of environmental and social
		impacts
		<ul> <li>Draft screening is ongoing: Category Red (Bangladesh regulations)</li> </ul>
Chittagong	Construction of	Chittagong CC accept the proposal to proceed for
Crittagorig	Biogasification/Compost Plant	feasibility study for construction of biogasification/compost plant.
		Construction site is avairable former open dumpsite and
		existing compost plant site for new facilities
		<ul> <li>Preparation of geotechnical survey, topographic survey and environmental and social consideration surveys are</li> </ul>
		underway.
		Draft screening was completed: Category A (JICA  Citidalinas) Category Orange B (Reguladed)  On the Category Orange B (Reguladed)  On the Category Orange B (Reguladed)
		Guidelines), Category Orange-B (Bangladesh
		regulations)
		ToR and questionnaire sheets for environmental and social
		surveys are prepared.
E. 6	B. I. I. Waller and A. C.	ToR for water quality survey is prepared.
Five Cities	Rehabilitation and Construction	Verified condition of Septic Tank, Soak Pit and locate
	of Public Toilets	them in the drawings
		Water Supply, Drainage and Electricity services
		conditions
		<ul> <li>Reporting on the above conditions</li> </ul>
		<ul> <li>Correction in drawings for existing and proposed plans</li> </ul>
		<ul> <li>Draft screening was done: Category B (JICA</li> </ul>
		Guidelines), Category Orange-B (Bangladesh
		regulations)

# 3.3.1 Summary of Activities by Sector in October 2016

The Table 3.3.2 summarizes sector activities during this period:

Table 3.3.2: Sector Activities by FSMP Team - October 2016

GII-CGP Monthly Progress Report
Consulting Service October, 2016

Sector		Monthly Activity Summary
Urban Planning /	•	Finalized drawings for Feasibility study of Public Toilets in NCC
Municipal Infrastructure	•	Finalized Conceptual design of Sonakanda and Hajiganj Forts in NCC
	•	Finalized Architectural Design for Low Cost Housing at Rishipara, NCC
	•	Visited Gazipur (10th Oct) for verification of septic tank, soak well, water
		supply and electricity in existing Public Toilets
	•	Visited Tongi (18th Oct) for verification of septic tank, soak well, water
		supply and electricity in existing Public Toilets
	•	$\label{eq:pcc} \mbox{Visited RpCC (25th to 27th Oct) for verification of septic tank, soak well,}$
		water supply and electricity in existing public toilets. Listing of location
		and locational details for proposed Public Toilets. Site visit to Nachnia
		Beel Area for planning and Design
	•	Development of Public Toilets Feasibility Report Structure and Contents
	•	Editing of Working Paper on the Land Reclamation Scheme for Chittagong
	•	Editing of Working Paper on IT Park, Rangpur
Industrial Development	( No	assignment during this period)
Transport Planning	•	Revised multi-criteria evaluation for each CC based on internal comments
	•	Drafting of project sheets for initial priority projects
	•	City visit to RCC to review and collect information for the Dhaka Bus
		Stand and bus station projects and meetings with RCC and other
		stakeholders
	•	City visit to NCC to collect information on the ongoing WB eastern
		access road, information on terminal and services, station area etc and
		meetings with NCC and other stakeholders
	•	Collecting information from GCC and GDSUT (BRT Project) on
		implementation of the BRT Project.
	•	Supported demand forecasting team regarding traffic surveys and results
	•	Monitoring Data Processing of Turag Bridge Traffic Survey.
	•	Revisit to the survey locations after the comments received from the
		analysit.
	•	Help prepare Submission of Data Report by Sub-contractor 18-10-16.  Visit to NCC on 23-10-16 discussing creating Transport Hub.
	•	Preparation of NCC visit for specification of T.Hossain Road.
	•	Preparation of BIWTA meeting in NCC.
	•	Preparation of Narayangani visit Report.
	•	Preparation of Rangpur field visit by Urban Planning and Transport
		Planning Teams.
	•	Visit RpCC from 25-27 October, 2016. Conducted Data
		collection/Surveys, site inspection and meeting with RpCC officials.
	•	Preparation of report on Rangpur field visit.
	•	Collection and Review of Rangpur Bus Terminal Design from DSM.
	•	Profiling of 4 public service Bus Routes
	•	Data collection and updating of inventory of proposed Bus Routes.
	•	Preparation of Meeting with the PD, regarding Rangpur Bus Terminal.
	•	Investigated road network in Rangpur for bus route profiling.
	•	Collected data on existing road conditions of proposed 4 Routes.
	•	Identification of location of Inner Circular Road by proposed alignment
		(Cadastral Map).
	•	Preparation of response of the Memo 34010-16-0111 of the PD regarding
		the objectives and methodologies of the Traffic Survey.
Road and Bridge	•	Geotechnical Investigation Field work completed for Turag River and Turag
Engineering		Flood Plain Bridges, Gazipur Flyover and Shitalokhya River Bridge.
	•	Draft GI Report received for Shitalokha Bridge. Remaining bridge GI
		reports expected by end of October 2016.
	•	GI laboratory tests ongoing for Turag River and Turag Flood Plain

ulting Service	October, 2011
	Bridges and Gazipur Flyover.
	<ul> <li>Preliminary GA drawings completed for Turag River and Turag Flood Plain</li> </ul>
	Bridges.
	<ul> <li>Preliminary GA drawings being developed for Shitalokha Bridge.</li> </ul>
	Roundabout junction added to eastern side.
	<ul> <li>Gazipur Flyover alignment being finalised prior to development of GA</li> </ul>
	drawings. Roundabout junction added on east side. Investigation into U-
	turn facility to be investigated/developed on west side.
	<ul> <li>Proposed BRT Terminal layout reviewed.</li> </ul>
	<ul> <li>Tenders received for GI for Comilla Embankment Road.</li> </ul>
	<ul> <li>Comilla Embankment Road preliminary design complete. Parking and</li> </ul>
	leisure facilities being investigated.
Traffic Management	<ul> <li>Developed traffic management TA project to be included in the list of</li> </ul>
	priority projecgts.
	<ul> <li>Finalised the traffic management measures regarding the main</li> </ul>
	infrastructure projects (bridges and flyovers) . Submission of Traffic
	Analysis and pre-design for the Chittagong flyover. Predesign of Rangpur
	Long-Distance Bus Station and Junction Improvements.
River Engineering	<ul> <li>Study for anticipated scour depth, water level elevation and bank</li> </ul>
	protection work for Turag bridge are being commenced.
	Study for river cross section, design discharge, required waterway opening
	and anticipated scour depth for Shitalokha bridge have been started.
Geotechnical	Draft Geotechnical Investigation Report of Shitalakhya Bridge received.
Engineering	<ul> <li>Preliminary pile carrying capacities for Shitalakhya bridge are determined.</li> </ul>
	Field Geotechnical Survey works of Gazipur Flyover, Turag River bridge
	and Flood-plain bridge are completed.
	<ul> <li>Geotechnical Lab tests of Gazipur flyover site completed.</li> </ul>
	<ul> <li>Laboratory tests of Turag bridge underway.</li> </ul>
	<ul> <li>Quotations for Geotechnical Survey works of Comilla Embankment Road</li> </ul>
	and Gumti Rubber Dam site for Comilla water supply project are
	approved. Contract agreement for Comilla embankment Road under
	preparation.
Water Supply	Comilla WS project proposal has been submitted to the BWDB for
	approval/recommendation
	Obtained approval from LGED for Comilla WTP Topo survey and GT
	investigations for the rubber dam.
	<ul> <li>Comilla WTP GT survey has been postponed to a later stage.</li> </ul>
	<ul> <li>Conceptual drawings for Comilla WTP and intake are being prepared.</li> </ul>
	Preparation of quantities for the cost estimates for Comilla WSP is being
	started by the costing expert.
	Possible site locations were identified for the elevated water towers in
	Comilla
	Possible sites for the Gazipur WTP have been identified
	FS report of WS sector is being prepared
Drainage System	Proposed survey for new drain alignment in RpCC
	Base model development for Racecourse khal & Gungaijuri khal in CoCC
	complete
	Draft working paper 23 completed and distributed
	Base model development for Agriculture Institute khal & Chhayabitan drain
	in CoCC on going  • Hydrological data analysis for CoCC complete
Courage Custons	Tryanological data dilatysis for Cocc complete
Sewerage System	Updated working paper     Prepared list of data requirements for site visit to existing sentage.
	Trepared list of data requirements for site visit to existing septage
	treatment plant
	Developed preliminary design criteria for septage treatment plant

	Started developed of preliminary design for septage treatment plant
Solid Waste Management	<ul> <li>Presentation of Chittagong priority project (Biogasification/Compost plant project) to PD,</li> <li>Implementation of SWM Stakeholder meeting in Rampur and Chittagong,</li> <li>Explanation and discussion of Biogasification/Compost project to the staff of environmental, social considerations, cost estimate and financial analysis</li> <li>Formulation ISWM Plan Chapter 5,</li> <li>Calculation of required no. of waste collection vehicles for Rampur</li> <li>Fnalization of subcontracting document for topographic survey, geothehnical survey and water quality survey for feasibility study of biogasification/compost plant</li> </ul>
Demand Forecasting / Economic Analysis	<ul> <li>Review, checking and analysis of traffic survey data</li> <li>Identification of issues with traffic survey data</li> <li>Trip matrix building (for 3 of the 4 projects so far)</li> <li>Collection of vehicle cost data for input into HDM-IV RUC</li> <li>Initial discussions on whether &amp; if so how to address economic analysis of non-transport projects (e.g. liquid &amp; solid waste, water supply, toilets)</li> </ul>
Environment/Social	<ul> <li>Revised environmental and social impacts in the summary sheets for the 10 priority sub-projects</li> <li>Revising draft IEE reports for Shitalakhya bridge and Turag river bridges</li> <li>GIS analysis of social impact of Turag river bridges</li> <li>Draft questionnaire of the environmental and social consideration survey for the Biogasification/compost plant in Chittagong</li> <li>Identification of possible subcontractors for environmental analysis (water quality) required for the Biogasification/compost plant in Chittagong</li> <li>Preparation of the stakeholders meetings in cooperation with GICD</li> <li>On 25 Oct. the environmental experts had a meeting with GCC and their councillors and agreed on the 1st stakeholder meeting to be held on 2nd Nov. for the Turag river bridges project.</li> <li>On 19 Oct. the environmental and social experts made a reconnaissance survey of the proposed sites of the surface water supply project in Gazipur.</li> <li>On 26 Oct. the environmental experts made a reconnaissance survey of the drainage improvement in Comilla.</li> </ul>

## 3.3.2 Field Visits

Table 3.3.3: Site Visit by FSMP Team - October 2016

Data	CC	Agonda	Mission Member
Date		Agenda	
2-4	Comilla CC	<ul> <li>Met with CoCC officials and</li> </ul>	National Experts:
		collected detail information	1.Syed Hossain Jamal- WS Engineer
		about existing pipelines.	2. Md. Saiful Islam- WS Engineer
		<ul> <li>Existing pipelines data</li> </ul>	
		collection and followed up	
		the progress of the land	
		acquisition	
		<ul> <li>Site selection of proposed</li> </ul>	
		over head tank (at least	
		3nos)	
2-4	Rangpur CC	<ul> <li>Identified the future ISWM</li> </ul>	International Expert:
		projects	1.Masaharu Takasugi-Solid waste management
			Expert
			National Expert:
			2.Mir Rezaul Karim-Solid waste Management

consulting	Service		October, 201
			Specialist 3.Md.Zahid Hossain-Solid waste Management Specialist
3	Comilla CC	<ul> <li>Visited site of Turag F</li> <li>&amp; Gazipur Flyover, Me</li> <li>Gazipur Mayor for upd</li> <li>the progress</li> <li>Reviewed the drawing</li> </ul>	et with 1.Peter Hoffman-Bridge Engineer
5	Narayanganj CC	<ul> <li>Visited site of Shitlakh</li> <li>Bridge and Meeting w</li> <li>Narayangonj Mayor for updating the progress</li> <li>Reviewed the drawing</li> </ul>	vith 1.Peter Hoffman-Bridge Engineer
6	Gazipur CC	Selected site for SWTI collected detail informa about existing pipelines need to be replaced—length, size, material age and also mark the a map. Site selection	4.Md. Masudur Rahman- Road Engineer 5.Shahriar Kabir-Bridge Engineer P, National Experts: tion 1.Syed Hossain Jamal- WS Engineer s, 2. Md. Saiful Islam- WS Engineer their and em on
10	Comilla CC	new OHT.  - Checked the of drawin existing public toilets.  - Checked proposed des for expansion & upgra of existing toilets.	01. Urban Development Planner-Moniza ign Biswas
17-19	Chittagong CC	Visited Chittagong City corporation and discuss city officials     Participated in Day Ior Workshop	National Experts: s with 1.Mir Rezaul Karim-Solid waste Management Specialist
17	Chittagong CC	Inspected route of N1 flyover to examine tie-point and effect on exjunctions and associate constraints.	International Experts: -in 1.Trevor Godwin- Road Engineer kisting 2.Peter Hoffman-Bridge Engineer
18	Gazipur CC	<ul> <li>Checked the drawings existing public toilets</li> <li>Checked the proposed design for expansion 8 upgrading of existing t</li> <li>Checked the septic tar condition</li> </ul>	<ol> <li>Moniza Biswas-Urban Development Planner</li> <li>Md. Mizanur Rahman-Surveyor</li> <li>oilets</li> </ol>
19	Gazipur CC	<ul> <li>Identified the existing situation of the propos projects sites, availabilithe facilities &amp; infrastructure</li> </ul>	ity of (Environment Expert)

Consulting	Service		October, 2016
		and identifying major obstacles if any and finally to evaluate the environmental consideratior  – Magnitude of Environmental impacts for the water treatment plant.	Ayesha Akhter Jahan     (Social Consideration Specialist)"
23	Narayanganj CC	<ul> <li>collected information on fer terminal, station area and the WB project.</li> </ul>	ry National Experts: 1.Md.Rafiqul Islam-Transport Planning Specialist 2.Ashraful Alam Sarker-Transport Planning Specialist
25-28	Rangpur CC	<ul> <li>Checked the Improvement Bus Terminal, bus route and traffic surveys.</li> <li>Checked Public toilet desig and planning for low cost housing at Nachnia Beel and surveys.</li> </ul>	1.Md.Rafiqul Islam-Transport Planning Specialist
25-26	Gazipur & Comilla CC	Discussed with Councilors     ward # 6 & 14 for fixing     arrangement of consultation     meeting of environmental     and social aspects for Tura     Bridge	Jiro Iguchi     (Environment Expert)     Hidemasa Nobutani

# 3.3.3 FSMP Working Papers

Sector activities and findings are summarized in FSMP Working Paper(s) for internal use. These papers are to help coordinating activities being undertaken by various experts, and to inform progress made in each sector to PCO.

By the end of October 2016, the following working paper(s) have been circulated:

Table 3.3.4: List of Working Papers Completed up to This Month

Table 3.3.4: List of Working Papers Completed up to This Month			
WP01	Environmental Considerations for Infrastructure Projects in the FSMP	October 2015	
	Study Cities, Jiro Iguchi		
WP02	Initial Observation of Potential Road and Bridge Projects for Feasibility	November 2015	
	Studies, Michael Jan King and Trevor Godwin		
WP02 (Revised)	Update of Potential Road and Bridge Projects for Feasibility Studies,	February 2016	
	Trevor Godwin and Michael Jan King		
WP02 (Revision	Update of Potential Road and Bridge Projects for Feasibility Studies,	March 2016	
2)	Trevor Godwin, Michael Jan King and Gholam Ahmed		
WP03	Solid Waste Management: Existing Conditions, Issues, and Strategies for	December 2015	
	Improvement, Sampei Nakanishi		
WP03 (Revised)	Solid Waste Management: Existing Conditions, and Options for	March 2016	
	Improvement, Sampei Nakanishi		

Consulting Service		October, 201
WP03 (Revised)	Attachment: Solid Waste Management in Asian Cities, Sampei Nakanishi	March 2016
WP04	Status Updates of Ongoing and Proposed Plans, Hideo Sakamoto	December 2015
WP05	Sewerage Systems in the FSMP Study Cities: Initial Observations, Rocco	December 2015
	M. Palazzolo	
WP06	Water Supply Systems in FSMP Study Cities: Existing Conditions,	December 2015
	Issues, and Strategies for Improvement, Keerthi Athukorala	
WP07	Initial Observations of Drainage Systems in the FSMP Cities, Richard	April 2016
	Valenta, Mohammad Salahuddin Khan and Liton Barua	
WP08	Urban Planning Review in FSMP Cities, Stephen Crawhurst, Joe Wood,	February 2016
	and Golam Mortoja	
WP09	Master Plan and Initial Project Review: Transport Planning, Michael	February 2016
	Chadney, Md Rafiqul Islam, Ashraful Alam Sarkar, and Ahsanul Kabir	
WP10	Demand Forecast/ Economic Analysis: Initial Findings and	March 2016
	Recommendations, Richard di Bona	
WP11	Traffic Management Consideration to FSMP Cities and Projects, Alan	March 2016
	Cannel	
WP12	Industrial Development in the FSMP Study Cities: Initial Observations,	March 2016
	Isao Takatori	
WP13	Municipal Facilities: Existing Conditions, Issues, and Strategies for	April 2016
	Improvement, Salma Awwal Shafi, Moniza Biswas, and Golam Mortoja	
WP14	River Engineering and Hydrological Study: Initial Findings and	March 2016
	Recommendations, Yoshiyuki Akagawa	
WP14 (Revised)	River Engineering and Hydrological Study: Findings and	May 2016
	Recommendations, Yoshiyuki Akagawa	
WP15	Environmental Analysis: Methodology and Additional Observation of FSMP	March 2016
	Projects, Jiro Iguchi and Shamsur Rahman	
WP15 (Revised)	Environmental Analysis: Methodology and Additional Observation of FSMP	June 2016
	Projects, Jiro Iguchi and Shamsur Rahman	
WP16	Traffic Analysis for Port Rd Junctions with N1, and Dhaka Trunk Rd in	October 2016
	Chittagong	
WP17	Sewerage and Septage Management in the FSMP Study Cities: Findings	August 2016
	and Preliminary Recommendations, Rocco M. Palazzolo	
WP21	Drainage Systems Improvement in Rampur, Comillan and Chittagong	August 2016
WP22	Water Supply Project in Comilla utilizing Surface Water: Preliminary Design	September 2016
	and Findings	

Additional wo	orking papers shown below are being prepared and planned to be circulated in Octob	per 2016 onwards:			
WP18	Links Area Land Reclamation in Chittagong: Initial Observation, Norifumi	November 2016			
	Yamamoto, and Isao Takatori				
WP19	IT Park Development in Rangpur: Initial Observation, Isao Takatori	November 2016			
WP20	Improvement of Public Toilets in the FMSP Study Cities, Salma A. Shafi,	November 2016			
	Moniza Biswas, Dipak Saha and Mitun Talapatra	Moniza Biswas, Dipak Saha and Mitun Talapatra			
WP23	Selection of Priority Projects, Michael Chadney and Steven Crawhurst	November 2016			
WP24a	Preliminary Highway Design for Turag River Crossings, Trevor Godwin	November 2016			
WP24b	Preliminary Highway Design for Comilla Embankment Road, Trevor Godwin	November 2016			
WP24c	Preliminary Highway Design for the Fourth Shitalokhya River Bridge, Trevor	Preliminary Highway Design for the Fourth Shitalokhya River Bridge, Trevor November 2016			
	Godwin				
WP24d	Preliminary Highway Design for Gazipur Rail Flyover, Trevor Godwin	December 2016			
WP25a	Preliminary Bridge Design Report for Turag River Crossing, Michael King	December 2016			
	and Peter Hoffman				
WP25b	Preliminary Bridge Design Report for Gazipur Rail Flyover, Michael King	December 2016			
	and Peter Hoffman				
WP25c	Preliminary Bridge Design Report for the Fourth Shitalakya River Bridge,	December 2016			

	Michael King and Peter Hoffman	
WPxx	Methodology for Social Impact Analysis, Geza Teleki	December 2016
WPxx	Priority Projects and Investment Plans, TBD	May 2017

Attachment:

# 1. List of 37 Subprojects of Batch 2 which obtained notice regarding "No Objection" from JICA

No	ID No	Category Type of Works	IEE/EIA	JICA Category (Adjusted for CGP)
Narava	I anganj CC			(Adjusted for Car )
1	NCC2-4	Bridge (2 bridges: 20m span each)	IEE	С
2	NCC2-5	Bridge (4 bridges: 18m, 60m, 60m & 10m span)	IEE	C
3	NCC2-6	Bridge (2 bridges: 20m span each)	IEE	C
4	NCC2-7	Drainage Canal Improvement	IEE	C
5	NCC2-8	Drainage Canal Improvement	IEE	C
6	NCC2-9	Drainage Canal Improvement	IEE	C
7	NCC2-10	Drainage Canal Improvement	IEE	C
Gazipu	ır CC	,		
8	GCC2-4	Canal/ Drain Improvement (4.5 km)	IEE	С
9	GCC2-7	Canal / Drain Improvement	IEE	С
10	GCC2-11	Canal / Drain Improvement (3 km)	IEE	С
11	GCC2-13	Canal/ Drain Improvement (5 km)	IEE	С
Rangp	ur CC	•		
12	RPCC2-11	Bus Terminal	IEE	C/B
13	RPCC2-13	Truck Terminal	IEE	C/B
14	RPCC2-14	Bridge Construction (1 bridge: 25m span)	IEE	С
15	RPCC2-15	Canal/ Drain Improvement (4.8 km)	IEE	С
16	RPCC2-16	Canal/ Drain Improvement (4.7 km)	IEE	С
17	RPCC2-17	Canal/ Drain Improvement (4 km)	IEE	С
18	RPCC2-18	Canal/ Drain Improvement (5 km)	IEE	С
19	RPCC2-19	Canal/ Drain Improvement (3.8 km)	IEE	С
20	RPCC2- 20	Canal/ Drain Improvement (6.7 km)	IEE	С
21	RPCC2-21	Canal/ Drain Improvement (3.8 km)	IEE	С
22	RPCC2- 22	Canal/ Drain Improvement (6.2 km)	IEE	С
23	RPCC2- 23	Canal / Drain Improvement (5 km)	IEE	С
24	RPCC2- 24	Canal/ Drain Improvement (5.5 km)	IEE	С
25	RPCC2- 25	Canal/ Drain Improvement (4.6km)	IEE	С
Chittag	gong CC			
26	ChCC2-2	Road Improvement	IEE	С
27	ChCC2-3	Road Improvement	IEE	С
28	ChCC2-4	Road Improvement	IEE	С
29	ChCC2-8	Construction of School	IEE	С
30	ChCC2-9	Construction of School	IEE	С
31	ChCC2-10	Construction of School	IEE	С
32	ChCC2-11	Construction of School	IEE	С
33	ChCC2-12	Construction of School	IEE	С
34	ChCC2-13	Construction of School	IEE	С
35	ChCC2-14	Construction of School	IEE	С

GII-CGP Monthly Progress Report
Consulting Service October, 2016

36	ChCC2-15	Construction of School	IEE	С
37	ChCC2-16	Bridge Construction (Meriners, 1 bridge: 65m span)	IEE	С