

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Bhairab

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Financial Year: 2014-15

Package Name: MGSP/BHB/W-01

1	1	Road	a) Re-Construction of RCC road at Bhairab Bazaar Internal road. (Total Length=342m)	1								15	03-Dec-14	12-Jan-15	16-Mar-15	30-Mar-15	33813093	428014	M/S Mostafa Kamal	27365046	346393	07-Apr-15			30-Nov-16	100	100	27365046	100	3	Final Bill Payment	
		Drain	b) Re-Construction of RCC Central Drain at Bhairab Bazaar. (Total Length=734.5m)																							100						
		Road	c) Re-Construction of Bhairabpur South Para road (Total Length=597m)																							100						
	1	Road	d) Re-Construction & Widening of BC Road at New town Road (Dhaka-sylhet Highway to Bhairab Railway Station) (Total Length= 554m)																							100						
		1	Road																							e) Construction of RCC Road Bhairab Railway Station (Junction) to Panchabati Road. (Total Length=825m)						100
			Drain																							f) Re-Construction of RCC Central Drain from panchabatty Pokurpar to Shalam House. (Total Length=125m)						100

Package Name: MGSP/BHB/W-02

1	Road	a) Re-Construction & Widening of RCC Road from Kalipur to Ramshankkarpur road. (Total Length=1100m)	1	15	03-Dec-14	07-Jan-15	16-Mar-15	30-Mar-15	35663165	451432	M/S Mominul Hoque	30828442	390233	07-Apr-15	30-Nov-16	100	100	30828442	100	3	Final Bill Payment													
	Drain	b) Re-Construction of RCC Central Drain at Kalipur. (Total Length=1620m)														100																		
1	Road	c) Re-Construction of BC road from Laxmipur towards north direction upto Milepasha (Bhairab-Kishoreganj Highway) via Dhaka-Sylhet Highway. (Total Length=485m)														100																		
	Drain	d) Construction of RCC Central Drain at Laxmipur.(Total Length=245m)														100																		
1	Road	e) Construction of RCC road from Ghastalaghat towards north direction upto Bhairab-Kishoreganj Highway via Upazila Complex, Haji Asmat College & Stadium. (Total Length=210m)														100																		
6																2																69476258	879446	58193488

Financial Year: 2015-16

Package Name: MGSP/BHB/2015-16/W-03

1	Road	(a) Widening and reconstruction of Ferry Ghaat road, drain,footpath, divider and electrification, etc under Bhairab Pourashava, Kishoreganj (Ch.00-525 m (Road Part-A)	39400000	498734	1									16	08-Jun-16	12-Jul-16	09-Aug-16	22-Aug-16	64081690	811161	M/S Eunus & Brothers (Pvt)	52447460	663892	25-Aug-16	30-May-17	31-Jul-17	31-Mar-19	100	100	52447460	100	3	Final Bill Payment
1	Drain	(b) Widening and reconstruction of Ferry Ghaat road Including road, drain,footpath, divider and electrification, etc under Bhairab Pourashava, Kishoreganj (L/S. Ch.00-525, R/S. Ch.00.545m Cross Drain.20m.Total Length=1090m.) (Drain Part-B)																										100					
1	Environ mental Manage ment	(c) Widening and reconstruction of Ferry Ghaat road Including road, drain, footpath, divider and electrification, etc under Bhairab Pourashava, Kishoreganj (EME Part-C)																										100					
	Electricf ation	(d) Supplying, fitting & fixing of Street Light in Median for Widening and reconstruction of Ferry Ghaat road including road, drain, footpath, divider and electrification under Bhairab Pourashava, Kishoreganj (Electrification Part-D)																										100					
3			39400000	498734	1													64081690	811161		52447460	663892						100	52447460	100	3		

Financial Year: 2016-17

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Bhairab

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Finacial Progress (%)	Completed Sub-projects	Remarks				
Package Name: MGSP/BHB/2016-17/W-04																																				
1	Road	(a) (i) (Road part) Rehabilitation of the Chandibar Main Road (Ch.520-1120m) including Link Bhairab-Chandibar connecting road uptoBhairabKishoreganj Highway (Ch. 0-882m) under BhairabPourashava. Total Length=1482 m.																																		
	Drain	(ii) (Drain Part)Construction of RCC Drain &foothpath at Chandibar Main Road Link Road of Bhairab-Chandibar connecting roaduptoBhairab-Kishoreganj Highway under BhairabPourashava (Ch.0-882m, Bothside). Total Length = 1764 .m																																	100	
1	Road	b) (i) (Road part) Rehabilitation of AbdurRahmanForkaniaMadrasha Road (Ch. 0-406m)and Link road kandahati road (Ch. 0-143m) under Bhairabpourashava.																																	100	
Drain	(ii) (Drain Part)Construction of RCC Drain & footpath AbdurRahmanForkaniaMadrasha Road (Ch. 0-406m. Both side) Link of kandahati road (Ch. 0-143m, one side) &RCC Pipe drain upto Brahmaputra river of under BhairabPourashava. (ch. 0-400m, one side) TotalLength= 1355 m	100																																		
1	Road	(c) (i) (Road part)Rehabilitation of the Jagonnathpur South Para Road starting from theJagonnathpur South Para Rail gate to Salam store (Ch. 1010-1578m) under BhairabPourashava. Total length- 568 m.																																	100	
Drain	(ii) (Drain Part) Construction of RCC Covered Drain Jagonnathpur South Para Road starting from theJagonnathpur South Para rail gate to Salam store (Ch. 1030-1700m, one side) under BhairabPourashava. Total length- 670 m.	100																																		
Road Safety	d) (Road safety work)Estimate of Road safety work	100																																		
Electricfication	e) (Street Light) Street Light work	100																																		
Environmental Management	f) (Environmental work) Environmental work	100																																		
3			1															120947956	1530987	MBEL-MH (JV)	115088924	1456822					100	99189861	86	3	Completed					

Financial Year: 2017-18

Package Name: MGSP/PBG/BHB/2017-18/W-05

[illegible]

Package Name: MGSP/BHB/2017-18/W-06

[illegible]

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Bhairab

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
Package Name: MGSP/BHB/2017-18/W-07																																	
8	1	Kitchen Market	(a) Construction of Kitchen Market at Ward 1 including reconstruction of Bhairab Bazar internal roads (CIP utility-17).			1							18	15-Feb-18	19-Mar-18	10-May-18	24-May-18	30940468	391651	M/S Udayon Enterprise	28467200	360344	30-May-18			30-May-19	100	100	18500000	65	1	Final Bill Part Payment	
	Kitchen Market	(b) Construction of Bhairab Bazar internal road (ch. 00+00-0+850) Total length 850m & footpath 650m.	100																														
	Kitchen Market	Electrification of kitchen market	100																														
																		134642741	1704338		130571535	1652804					97	108632135	83	6			

Financial Year: 2018-19

Package Name: MGSP/BHB/2018-19/W-08

	1	Bridge	Construction of Foot Bridge (Light Vehicular Bridge) between Malgudam and Chandiber Muskiller Hatti with approach road (60 meter long)			1							19	21-Oct-18	27-Nov-18	09-Jan-19	04-Feb-19	18283115	231432	M/S. Monirul Haque	15325056	193988	04-Feb-19			4-Feb-20	60	60	3953357	26	Ongoing works
--	---	--------	--	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	--------	--------------------	----------	--------	-----------	--	--	----------	----	----	---------	----	---------------

Package Name: MGSP/BHB/2018-19/W- 09

1	Park	Construction of Park beside Dhaka-Sylhet Highway of Bhairab Pourashava. (a) Main Park with Service area, Wash zone, Ticket counter etc. work.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/BHB/2018-19/W-10

1	Drain	(a) Construction of RCC drain at Bhairab Bazar Internal road side drain Ch. 0+00m to 0+400m, length= 400m																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
---	-------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/PBG/BHB/2018-19/W-11

13 33	1	Road	1. Rehabilitation of Panchoboti main road up to Swashan Ghat (Cremation) in Ward no 03. (part) (Ch. 0+350-0+710.00) km.	1										19	21-Oct-18	18-Dec-18	13-Feb-19	12-Mar-19	19082162	241546	M/S. Mominul Haque	16105244	203864	19-Mar-19			31-Mar-20	5	65	5869029	36	Ongoing Works
	1	Drain	2. Construction of drain beside Gorakandha road Strating from Malek Miah'scoil factory to Jabbar Juty Mill gate (part). Ch. 0+51~ 0+243 km.																									100				
	1	Road	3. Construction of road of behind Natal in Ward no 08. (Ch. 0+145 ~ 0+295 m.)																									100				
	1	Drain	4. Construction of road of behind Natal in Ward no 08. (Ch. 0+145 ~ 0+295 m.)																									100				
	1	Road	5. Maintanance of Jaman road strating from Sarkar Bari Mosque to Sher Ali More at Kamolpur (Ch. 0+121 ~0+185) km.																									100				
	1	Drain	6. Construction of drain at Dari Chandiber. (Ch. 0+000~0+545 m).																									25				
Total: Bhairab			39400000	498734	4												221169603 610318248	2799615 7725547					197499713 553801121	2499996 7010141					56 84	61455237 379918181	31 69	18

Financial Year: 2014-15

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Bhaluka

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Package Name: MGSP/BLK/W-01

1	1	Road and Drain	a) Improvement of road by bituminous carpeting (With X-darin & Brick Palisading) starting from Dhaka -Mymensingh highway near Bhaluka Degree College to Bhaluka Bazar via Bhanadabo moor, Upazila Health Complex & truma center. (Ch.00-2150m) (Total Length: 2150m.)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
---	---	----------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2015-16

Package Name: MGSP/BLK/2015-16/W-02

1	Drain	(a) Construction of RCC drain with footpath & street light (Both side of Bhaluka- Gafforgaon road) starting from Dhaka-Mymensing highway to eastern end of Bhaluka pourashava, Mymensingh. (Total Length = 813.00 m).			1								16	18-Aug-16	20-Sep-16	13-Nov-16	11-Dec-16	18153562	229792	N H Enterprise	15140492	191652	11-Dec-16	30-Apr-17	30-Sep-17	22-Feb-18	100	100	15140492	100	1	Final Bill Payment
	Electrification	(b) Supplying, fitting & fixing of street light starting from Dhaka-Mymensingh highway to eastern end of Bhaluka pourashava. Ch.0+000 to 1+045m).																								100						
1					1													18153562	229792		15140492	191652					100		15140492	100	1	

Financial Year: 2016-17

Package Name: MGSP/BLK/2016-17/W-03

	1	Road	1. Construction of road starting from Dhaka-Mymensingh highway at Proshika more to Bania –vita via Chaporbari Dakhil Madrasha and Bakshathra more by Bituminous Carpeting Ch. 0000 to 2080m under Bhaluka Pourashava bhaluka.																								100					
		Culvert	2. Construction of 2nos. RCC Box Culvert 2.600mX1.600m at ch. 30m &425m respectively on that road under Bhaluka Pourashava bhaluka.																								100					
		Cross Drain	3. Construction of RCC cross Drain 0.600mX0.600m at Ch.655m, 1090m, 1300m, 1340m & 1540m respectively on that road under Bhaluka Pourashava bhaluka.			1							17	08-Jan-17	09-Feb-17	01-Jun-17	07-Jun-17	38025924	481341	AECL-HC (JV)	31924624	404109	07-Jun-17			19-Aug-18	100	100	31924624	100	1	Final Bill Payment
		Environ mental Manage ment	5. Environmental budget for management on Construction of road starting from Dhaka-Mymensingh highway at Proshika more to Bania –vita via Chaporbari Dakhil Madrasha and Bakshathra more by Bituminous Carpeting Ch. 0000 to 2080m under Bhaluka Pourashava bhaluka.																								100					

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Bhaluka

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks				
Package Name: MGSP/BLK/2016-17/W-04																																				
	1	Road	Construction of road starting from Dhaka-Mymensingh highway (Union gate) to Betiashangun Khal via Kana Market Ch.0+000 to 2+500km.				1						17	23-Aug-17	21-Sep-17	06-Nov-17	13-Nov-17	49240680	623300	MAE & MMNT (JV)	49200000	622785	13-Nov-17	04-Apr-18		24-Jan-19	100	100	47725398	97	1	Final Bill Part Payment				
	Culvert	Construction of 5 nos. RCC Box Culvert (0.60mX0.60mX15m, 0.60mX0.60mX10m, 1.00mX1.00mX15m & 1.60mX1.60mX15m) at ch. 00+310km, Ch. 00+770km, Ch. 1+680km, Ch. 00+700km & Ch. 00+980km respectively on that Road, under Bhaluka Pourashava.	100																																	
	Drain	Construction of RCC Drain from Ch. 0+265 to 0+340 km, Ch. 0+770 to 0+840 km & Ch. 1+600 to 1+680 km, under Bhaluka Pourashava.	100																																	
	Electrification	Supplying, fitting & fixing of Street Light starting from Dhaka-Mymensingh highway (Union gate) to Betiashangun Khal via Kana Market Ch.0+000 to 2+500km.	100																																	
	Environmental Management	Invironmental budget for Construction of road starting from Dhaka-Mymensingh highway (Union gate) to Betiashangun Khal via Kana Market Ch.0+000 to 2+500km.	100																																	
2					2													87266605	1104641		81124624	1026894					100	79650022	98	2						

	1	Road	a) Construction B.C road starting from GazariaKhal bridge to last boundary of Pourashava& Graveyard under BhalukaPourashava. Ch.00-400.00m (CIP No.-07)			1							18	07-Nov-17	07-Dec-17	06-Mar-18	20-Mar-18	5055950	63999	HC-NB (JV)	4201503	53184	20-Mar-18	22-Apr-18		25-Oct-18	100	100	4201503	100	2	Final Bill Payment
	1	Road	b) Construction B.C road starting from Tota khan vita to Chapor Bari road under BhalukaPourashava. Ch.00-285.00m																								100					
		Cross Drain	c) Construction of RCC Cross Drain (0.600m x 0.600m) at Tota khan vita to Chapor Bari road under BhalukaPourashava.																								100					
			Package Name: MGSP/BLK/2017-18/W-06																													

1	Road	(a) Construction of BC road Starting from Kathali Girls Primary School to DakhilMadrasha (Ch. 0+000 to 1+625m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

	1	Market	Mixed used building (supermarket, community center, IT Center, auditorium, guest house etc) In front of Poura bhaban Bhaluka, (CIP-3)	50000000	632911	1							05-Apr-18	07-May-18	20-Jun-18	15-Jul-18	85121871	1077492	MMB-MMH-M MNT (JV)	76675100	970571	15-Jul-18				25-Feb-20	77	77	52958383	69	Ongoing Works													
4				50000000	632911	3											125797304	1592371											115776603	1465527											83	86824886	75	2

1	Road	(a) Improvement of Bhaluka-Birunia road by RCC casting starting from Thana moor to Dakkhin Bhaluka Primary School Ch. 0.00-570m under Bhaluka Pourashava (Length=570m).	1	19	30-Oct-18	28-Nov-18	24-Feb-19	07-Mar-19	45314685	573604	MRB-MMH (JV)	42582111	539014	07-Mar-19	7-Mar-20	100	59	22150103	52	Ongoing works
	Drain	(b) Construction of RCC Drain starting from Altu Mia's House to Golashangun Khal on Bhaluka-Birunia road Ch. 0.00- 380.00m under Bhaluka Pourashava (Length= 380m)														98				
	Drain	(c) Construction of RCC Drain on T& T road starting from Major Vita to Golashanun Khal, Effective Ch. 0.00-1025m under Bhaluka Pourashava (Length= 1025m).														30				

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Bhaluka

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/PBG/BLK/2018-19/W-09																																
5	1	Road	(a) Construction of BC Road Starting from Land Boundary of Mr. Pro.Dr. M. Amanulla (Honourable Member of Parliament) on Bhaluka- Gaforgaon Road to Appollo institute of business management at Ward no-03 Under Bhaluka Pourashava, Ch. 00-300m.			1							19	18-Nov-18	20-Dec-18	24-Feb-19	10-Mar-19	6336995	80215	M/S M Nahin Traders	5709654	72274	10-Mar-19			30-Jan-20	82	66	3500324	61	Ongoing works	
	Cross Drain	(b) Construction of RCC X-Drain on the BC Road Starting from Land Boundary of Mr. Pro.Dr. M. Amanulla (Honourable Member of Parliament) on Bhaluka- Gaforgaon Road to Appollo institute of business management at Ward no-03 Under Bhaluka Pourashava, (At Ch. 199m)	81																													
	Drain	(c) Construction of RCC Drain beside the BC Road Starting from Land Boundary of Mr. Pro.Dr. M. Amanulla (Honourable Member of Parliament) on Bhaluka- Gaforgaon Road to Appollo institute of business management at Ward no-03 Under Bhaluka Pourashava Ch. 00 to 170m.	70																													
	1	Road	(d) Construction of BC Road Starting from Gazaria Khal Bridge to Poura Graveyard (Starting from Ch. 400m to 548m) (CIP No- 07)																								30					
	17	Total: Bhaluka			50000000	632911	2	9											51651680 331570156	653819 4197091		48291765 306603679	611288 3881059				60 87		25650427 253536022	53 83	10	

Financial Year: 2014-15

Package Name: MGSP/CHO/W-01

1	1	Road	a) Rehabilitation of BC Road from Thin bottola to Kazir para station via Shubahania Khom Bridge and Kosai para road under Chakaria Pourashava, Cox's Bazar (Ch.0.00-2000.00m) (Total Length: 2034m.)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
---	---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2016-17

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Chakoria

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Package Name: MGSP/CHO/2016-17/W-02

1	Road	(a) Road from Siddique Filling Station to Masghat with footpath & street light Ch.0 to 4+075m	182900000	2315190	1	20-Jun-16	26-Jul-16	10-Oct-16						17	02-Nov-16	01-Dec-16	15-Feb-17	06-Mar-17	199984613	2531451	M/s. Nipa Enterprise	181251972	2294329	12-Mar-17	30-Apr-17	01-Jun-18	30-Nov-19	95	95	163126773	90	Ongoing Works
	Protection Wall	(b)Road from Siddique Filling Station to Masghat via Fultala with footpath & street light Ch.0 to 4+075m Protection work																										100				
	Drain	(c) Drain from siddique filling station to Halkakara Khal length 780m																										100				
	Drain	(d) Drain from Thana Centre to Mogbazar on right side length 2065m																										98				
	Drain	(e) Drain from Chakaria Girl High School to Fultala culvert length 830m																										100				
	Drain	(f) Drain from Kuderikum to Swapnopuri culvert length 600m																										100				
	Culvert	(g)Road from Siddique Filling Station to Masghat ,4x4m RCC Box Culvert at Ch. 2+074 Km																										100				
	Culvert	(h) Road from Siddique Filling Station to Masghat , 4.5x4.5m RCC Box Culvert at Ch. 2+440 Km																										100				
	Culvert	(i) Construction of RCC Drain, Culvert & Road Protection wall contract pak. no.w1 RCC Box Culvert 2x2m Matamuhuri to Hajian road at Ch 1+154m(w1 Part:B)																										100				
	Culvert	(j) Construction of RCC Box Culvert contract pak. no.w1, 1x1.30m Matamuhuri Bridge to Hajian road(W1B)at Ch 0+960m(1 no).& Jahir Showdagor Kaijia Pukur road at Link-1Ch.0+185m,Ch.0+566m(2 nos) & Link-2 Ch.0+699m,Ch.1+080m(2nos)(w1Part :C)																										100				
	Protection Wall	(k) Construction of Road Protection wall contract pak. no.W1Ch.0+813 to 0+833m 20m on right side & Ch.0+245 to 0+285m on left side of Jahir Showdagor Bari to Kaijia Pukur road & at link-3 left side Ch.0+400 to 0+440m)(W1-Part :C)																										100				
	Protection Wall	(L)Construction of RCC Road Protection wall contract pak. no.W1 Ch.0+06 to 0+036m on right side of ShahOmar Ukilpara to Hajipara road(W1 Part:D)																										100				
Drain	(m)Construction of RCC Drain contract pak. no.W1 RCC Pipe drain on right side ShahOmar Ukilpara to Haji para road(W1Part D)	100																														
Road	(n)Construction of BC Road repair work contract pak. no.W1 from Ch.0 to 0+750m ShahOmar Ukilpara to Hajipara road(W1 Part D)	100																														
Electricification	(o) Supply fitting &fixing street Light from Siddique Filling Station to Masghat length 4075m	90																														

Package Name: MGSP/CHO/2016-17/W-03

1	Kitchen Market	(a) New Construction of Kitchen Market under Chakaria Pourashava, Cox's Bazar.	182900000	2315190	2								17	20-Aug-17	19-Sep-17	19-Nov-17	14-Dec-17	74732450	945980	S. Ananta Bikash Tripura	77291624	978375	20-Dec-17			30-Sep-19	95	95	63244293	82	Time ext. under process
	Kitchen Market	(b) Civil work Vertical Extension of Southside (1st Floor) of existing whole sale market under Chakaria Pourashava.																									98				
	Kitchen Market	c) RCC Road for New Kitchen market & existing whole sale market under Chakaria Pourashava.																									100				
	Kitchen Market	(d) Construction of New Kitchen market at Chakaria-Water and Plumbing part.																									95				
	Kitchen Market	(e) Sanitary work of Vertical Extension of Southside (1st Floor) of existing whole sale market under Chakaria Pourashava.																									95				
	Kitchen Market	(f) Electrical works for New Kitchen Market building including 15 Nos. Pole & Light along the boundary under Chakaria Pourashava.																									60				
	Kitchen Market	(g) Electrical works for vertical Extension of existing whole sale market under Chakaria Pourashava.																									60				
2			182900000	2315190	2													274717063	3477431		258543596	3272704				95		226371066	88		

Financial Year: 2017-18

Package Name: MGSP/CHO/2017-18/W-04

1	Road	a) Construction of Road from Poura Dighi North side to Dakkhin Para Pourashava last boundary with connecting road and culvert, Ch 0+00 to 2+260m and Link Ch. 0+00 to 0+900m.			1						18	25-Oct-17	23-Nov-17	31-Jan-18	22-Feb-18	72376218	916155	M/s. Selim & Brothers	65796597	832868	18-Feb-29			5-May-19	70	69	26794789	41	Time ext. under process	
1	Road	b) Construction of Road from Sheikh Rasel School to Palakata Primary School with connecting road and culvert, Ch 0+00 to 1+095m.																							65					

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Chakoria

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
Package Name: MGSP/PBG/CHO/2017-18/W-05																																	
	1	Road	Rehabilitation of BC road at Sabujbag Main road under ChakariaPourashava, Cox's Bazar. (CIP No-03), Ch. 0+00 to 0+430.00m, Width = 3.66m.			1							18	19-Oct-17	14-Nov-17	23-Oct-18	02-Feb-18	11358899	143784	SEHB (JV)	10222644	129401	10-Feb-18			6-Jul-18	100	100	10222644	100	3	Final Bill Payment	
	1	Drain	Construction of RCC drain at Sabujbagh area road under ChakariaPourashava, Cox's Bazar. (CIP No-33), Ch. 0+00 to 0+430.00m.																								100						
	1	Road	Improvement of HBB road from RasiderbilZahed house to NurHossain house's road under ChakariaPourashava, Cox's Bazar. (CIP No-13), Ch. 0+00 to 0+450.00m.																								100						
Package Name: MGSP/CHO/2017-18/W-06																																	
7	1	Road	(a) Construction of BC road with Drain from Fultola to Ghonashym Bazar Bottola road via Tarazghat (CIP-2) Ch. (0+000-1+250m)			1							18	16-Aug-18	11-Sep-18	01-Nov-18	26-Nov-18	84152201	1065218	S. Ananta Bikash Tripura	76374738	966769	01-Dec-18			25-Nov-19	100	95	44747447	59	Ongoing Works		
		Drain	(b) Construction of RCC Drain from Fultola to Ghonashym Bazar Bottola road via Tarazghat Ch. (0+000-1+250m) (CIP-6)																								98						
	1	Road	(c) Construction of BC road from Bhangarmuk o Pourashava Last Boundary under Chokoria Length=2050																								80						
		Culvert	(d) Construction of Box Culvert at Bhangarmuk o Pourashava Last Boundary Road under Chokoria at (ch. 0+000 to 2+050m) 1.00m x 1.00m x 15.00m at ch. 1+110m=1 no, at Bhangarmuk Road Ch. 0+000 to 2+050m																								0						
																		167887318	2125156		152393979	1929038					84	81764880	54	3			
Financial Year: 2018-19																																	
Package Name: MGSP/CHO/2018-19/W-07																																	
	1	Road	(a) Construction of Road Batua Bazar Road to Pourashava 1 no. gate via Poura Office Ch. 0+00 to 1+725m and Link Ch. 0+00 to 0+453m.			1							19	22-Oct-18	26-Nov-18	28-Jan-19	13-Feb-19	48799934	617721	S. Ananta Bikash Tripura	31760481	402031	20-Feb-19			12-Feb-20	100	100	31760481	100	2	Final Bill Payment	
	1	Road	(b) Construction of Road from Shubahaniakum to Sikder Kumer via Belal Shop Ch. 0+00 to 0+900m and Link Ch. 0+00 to 0+470m																								100						
		Culvert	(c) Construction of Box culvert (4nos.) at to Pourashava 1no. gate via Poura Office Ch. 0+00 to 1+725m and Link Ch. 0+00 to 0+453m.																								100						
Package Name: MGSP/PBG/CHO/2018-19/W-08																																	
	1	Road	(a) Rehabilitation of RCC Road and Construction of RCC Drain at Kajir Para Jamee Mosque Road under Chakaria Poruashava, Cox's Bazar.			1							19	17-Oct-18	26-Nov-18	28-Jan-19	20-Feb-19	14764135	186888	Mr. U.T Mong	12957118	164014	20-Feb-19			19-Aug-19	100	100	12957118	100	3	Final Bill Payment	
		1	Road																								(b) Rehabilitation of RCC Road from Koraiyaguna Primary School to Monaf Moulavi House's Road under Chakaria Poruashava, Cox's Bazar.						100
	1	Road and Drain	(c) Rehabilitation of RCC Road and Maintenance of Drain from Purba Nijpankhali Masjid to Mahabub Driver house under Chakaria Poruashava, Cox's Bazar																								100						
Package Name: MGSP/CHO/2018-19/W- 09																																	
	1	Kitchen Market	Vertical extension (2nd Floor) of Whole sale market under Chakaria Pourashava, Coz's Bazar (a) Civil Works			1							19	10-Feb-19	11-Mar-19	04-Apr-19	24-Apr-19	30135490	381462	Mr. U.T. Mong	27120600	343299	24-Apr-19			23-Apr-20	90	80	20754159	77	Ongoing works		
		Kitchen Market	(b) Electrical works																								50						
		Kitchen Market	(c) Plumbing works																								0						
6						3												93699559	1186070		71838199	909344					92	65471758	91	5			
19	Total: Chakoria			182900000	2315190	9												593826940	7516797		532313907	6738151				92	423145837	79	12				
Financial Year: 2014-15																																	

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Chandina

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/CND/W-01																																
1	1	Road	Improvement of road from harong H/O Anzor Ali to Abdulir par Mor road at word no. 02 &03 under Chandina Pourashava.(ch. 0.00m to 1700m)																								100					
	1	Road	Improvement of road from Tolatali Moulabi bari Jame mosque towards south baniachong bridge & Kurbanpur bridge (Ch. 0.00m to 658m).																								100					
	1	Road	Improvement of Boro-Gobindapur Nathpara H/O. Shyamshundar - via Baro-gobindapur Ali Mia High School - Dhaka-Chittagong High way road.(at word no. 06) under- Chandina Pourashava. Ch.0.0 - 316 m.																								100					
	1	Road	Improvement of road from Srimontopur High School road to Kurbanpur Mosque at ward no. 09 under Chandina Pourashava Ch:0.0 to 585m.																								100					
	1	Road	a) Chandina poura bhobon East site Culvert to southway up to Chaycot mor at word no 07(Ch:0.0 to1000m)			1							15	29-Sep-15	05-Nov-15	06-Jan-16	19-Jan-16	30745323	389181	M.K Enterprise & T.H Enterprise	28109185	355812	02-Feb-16	30-Apr-16	31-Dec-16	31-May-17	100	100	28109185	100	9	Final Bill Payment
	1	Road	b)from shahapara to kazee para road at word no 05(Ch:0.0 to 293m)																								100					
	1	Road	c) Upazila road to Chandina Bazer Ch:0.0 to 258m.																								100					
	1	Drain	Construction of a drain from jute office south gate towards east and then north way canel at word no 05 under Chandina pourashava.(ch. 0.00m to 335m).																								100					
	1	Drain	Construction of (a) R.C.C Drain from WAPDA more Mizan's Shop to Moslem Driver's Shop up to cross drain & H/O Ayat ali towards north main drain (ch. 0.00m to 250m).(b) brick drain from moharong jalal hujur house towards west up to old drain at word no.01 under Chandina Pourashava(ch. 0.00m to 233m).																								100					
93074532338918128109185355812100281091851009																																

Financial Year: 2015-16

Package Name: MGSP/CND/2015-16/W-02

	1	Road	(a) Construction of BC/RCC road and Street Lighting from Palki Cinema hall to Dhaka-Chittagong Highway via Hazi Moar BC road at Ch. 00m-1013m & Ch. 1459m-2296m																								100					
		Road	(b) Construction of BC/RCC road and Street Lighting from Palki Cinema hall to Hazi Moar RCC road at Ch. 1013m-1459m																								100					
		Drain	(c) Construction of RCC drain with footpath starting from Palki Cinema hall to thana moar link Mukum bari to Dumuria canal at Ch. 00m-3454m and Construction of RCC drain staring from Rammohan road to Kudirpur canal at Ch. 00m-1100m			1							16	25-Sep-16	27-Oct-16	11-Jan-17	01-Feb-17	176117112	2229331	RT-QC-Bithi Enterprise (JV)	115109363	1457081	06-Feb-17	31-May-17	31-Aug-17	31-Dec-18	100	100	115109363	100	1	Final Bill Payment
		Electricfication	(d) Supplying fitting & fixing of street light starting from Palki Cinema hall to Hazi Moar Link (Upazilla) at Ch. 00m-2458m under Chandina Pourashava, District:Comilla.																								100					
1176117112222933111510936314570811001151093631001																																

Financial Year: 2017-18

Package Name: MGSP/PBG/CND/2017-18/W-03

	1	Road	a) Rehabilitation of Station Road, In Word No.: 05, under ChandinaPourashava, Comilla			1																					100					
	1	Road	b) Rehabilitation of BC road st. from infront of the Post office to Poura culvert, In Word No.: 05, under ChandinaPourashava, Comilla										18	04-Oct-17	21-Nov-17	15-Jan-18	29-Jan-18	7453253	94345	M/s. Bithi Enterprise	6176719	78186	29-Jan-18			29-May-18	100	100	6176719	100	3	Final Bill Payment
	1	Drain	c) Construction of RCC drain with Slab St. from Girl's school to Poura Canal, In Word No.: 05, under ChandinaPourashava, Comilla																								100					
374532539434561767197818610061767191003																																

Financial Year: 2018-19

Package Name: MGSP/PBG/CND/2018-19/W-04

	1	Road and Drain	(a) Construction of RCC road with drain starting from Moudam Shaber Mazar at Harong to H/O Farid Mia house under Chandina Pourashava (Ch. 0.00-572m). (CIP No-37)																								100					
	1	Road	(b) Improvement of RNR CNG road and Thanga bridge road under Chandina Pourashava. (Ch. 0.00m-350m, 1410m-1806m). (CIP No-12)			1							19	15-Nov-18	24-Dec-18	24-Feb-19	07-Mar-19	9298139	117698	M/S. Bhuiyan & Co.	7785630	98552	12-Mar-19			7-Sep-19	100	100	7785630	100	2	Final Bill Payment

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Chandina

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/CND/2018-19/W- 05																																
	1	Communit y Center	(a) Construction of Chandina Poura Community Center, Chandina, Cumilla.			1							19	24-Dec-18	24-Jan-19	24-Feb-19	07-Mar-19	83823762	1061060	Kabirs Syndicate Ltd	83647719	1058832	10-Mar-19			6-Jul-20	77	73	53633994	64		Ongoing works
	Communit y Center	(b) Electrical works for Chandina Poura Community Center under Chandina Pourashava, Cumilla.	55																													
	Communit y Center	(c) Plumbing works for Chandina Poura Community Center under Chandina Pourashava, Cumilla.	55																													
3	16	Total: Chandina				2	5											93121901 307437588	1178758 3891615		91433349 240828616	1157384 3048463					75 91	61419624 210814891	67 88	2 15		

Financial Year: 2014-15

Package Name: MGSP/CHM/W-01

1	1	Road	(a) Road Work : Improvement of East Bypass Road Start from Birchandranagar Highway Road to South Side Girls School Road Under Chouddagram Pourashava, Comilla (Ch.0.00-4718.00m) (Total Length= 4710m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
---	---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2016-17

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Chouddagram

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
1	1	Road	(a) (Part:1 Road- Improvement of West by-pass from Sonakatia at Dhaka-Chittagong Highway to Lacsam road, Ch. 0+00-0+712, 0+794-1+538, 2+259-5+010, Link – 0+00-0+312 Toatl 4519m by BC.																								75					
		Road	(b) (Part:1 Road- Improvement of West by-pass from Sonakatia at Dhaka-Chittagong Highway to Lacsam road, Ch. 0+712-0+794, 1+538-1+786 Total length 330m by RCC.																								98					
		Protectio n Wall	(c) Construction of protection work besides of West by-pass from Sonakatia at Dhaka-Chittagong Highway to Lacsam road, Ch. 0+248-0+276, 0+279-0+324, 0+375-0+392, 0+450-0+461, 0+720-0+733, 0+748-0+756, 0+931-0+944, 1+736-1+786, 2+339-2+418, 2+561-2+590, 3+691-3+726, 3+737-3+779, 3+900-3+918, 4+268-4+281, 4+682-4+697, 4+957-4+998, 0+527-0+556, 1+214-1+266, 1+523-1+550, 2+259-2+339, 2+576-2+590, 2+993-3+060, 3+106-3+125, 3+333-3+380, 3+430-3+463, 4+042-4+061, 4+103-4+163, 4+195-4+261, 4+446-4+483, 4+584-4+629, 4+648-4+677, 4+667-4+677, 4+916-4+998, Link – 0+081-0+141 Total length- 1233m.																								100					
		Culvert	(d) RCC Box culvert 1 no. 4 vent 5.00m x 5.00m at Ch. 1+405m on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(e) RCC Box culvert 2 nos. 2.00m x 2.00m at Ch. 0+195 and 3+197m on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(f) RCC Box culvert 1 no. 1.60m x 1.60m at Ch. 0+450 on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(g) RCC Box culvert 1 no. 1.00m x 1.00m at Ch. 3+643 on West by-pass from Sonakatia road to Lacsam road.			1	21-Nov-16	05-Dec-16	15-Jan-17				17	05-Nov-17	07-Dec-17	28-Jan-18	11-Feb-18	159656712	2020971	M/s Hassan Buliders, M/s Majumder	167520324	2120510	12-Feb-18	12-Feb-18	12-May-18	29-Feb-20	100	85	124933796	75		Ongoing Works
		Culvert	(h) RCC Box culvert 2 nos. 4.00m x 3.00m at Ch. 2+717 and 4+678m on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(i) RCC Box culvert 1 no. 4.00m x 4.00m at Ch. 3+857m on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(j) RCC Box culvert 1 no. 2 vent 4.00m x 5.00m at Ch. 4+402m on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(k) RCC Box culvert 1 no. 2 vent 2.00m x 2.00m at Ch. 2+558m on West by-pass from Sonakatia road to Lacsam road.																								100					
		Drain	(l) Part:3 Drain at the side of West by-pass from Sonakatia road to Lacsam road, Ch. 0+328-0+449, 2+719-2+923, 3+502-3+855, 3+885-4099, 4+284-4+383, 4+405-4+635, 4+666-4+688, 4+680-4+880, Link – 0+00-0+070, Total length – 2081m under Chouddagram Pourashava, Comilla																								100					
		Protectio n Wall	(m) Construction of boundary wall besides of West by-pass from Sonakatia at Dhaka-Chittagong Highway to Lacsam road at different chainage.																								100					
		Electricific ation	(n) Supplying, fitting & fixing of Street Lights of West by-pass from Sonakatia at Dhaka-Chittagong Highway to Lacsam road (Ch. 0+00 to 5+010m) under Chouddagram Pourashava.																								98					
1						1												159656712	2020971		167520324	2120510					85		124933796	75		

Financial Year: 2017-18

Package Name: MGSP/PBG/CHM/2017-18/W-03

3	1	Road	a) Rehabilitation of road from Dhaka-Chittagong Highway road to West site PanchraKalirBazer (Nearest H/O-Harun) road under ChouddagramPourashava, Comilla (Ch. 0.00-806m)																								100					
	1	Road and Protectio n Wall	b) i) Rehabilitation of road from Dhaka-Chittagong Highway road to Chatitola Mosque under ChouddagramPourashava, Comilla (Ch. 0.00-1618.00m) ii) Maintenance of Retaining Wall from Dhaka-Chittagong Highway road to Chatitola Mosque under ChouddagramPourashava, Comilla (Ch. 0.00-1618.00m)			1							18	05-Nov-17	07-Dec-17	11-Feb-18	11-Feb-18	6655917	84252	M/s. Kamal Enterprise	6642437	84081	12-Feb-18			17-Sep-18	100	100	6642437	100	3	Final Bill Payment
	1	Road	c) Rehabilitation of road from Dhaka-Chittagong Highway road to East Site Off BEAT Noapara road under ChouddagramPourashava, Comilla (Ch. 0.00-400.00m)																								100					
3						1												6655917	84252		6642437	84081					100		6642437	100	3	

Financial Year: 2018-19

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Chouddagram

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks					
Package Name: MGSP/PBG/CHM/2018-19/W-04																																					
	1	Road	(a) (Road) - Rehabilitation of H. J High School Road from Dhaka-Chittagong Highway to West side Gajar Dighi under Chouddagram Pourashava, Comilla (Ch. 0.00-979.00m + Link – 140.00m). CIP No. 24																								100										
		Retainin g Wall	(b) (Retaining Wall) - Maintenance of H. J High School Road from Dhaka-Chittagong Highway to West side Gajar Dighi under Chouddagram Pourashava, Comilla (Ch. 0.00-979.00m + Link – 140.00m). CIP No. 10																								100										
	1	Road	(c) Maintenance of Road from Dhaka-Chittagong Highway to East side Jayantinagar Road under Chouddagram Pourashava, Comilla (Ch. 0.00-600.00+327m).			1							19	12-Nov-18	13-Dec-18	03-Feb-19	13-Feb-19	6489943	82151	M/S. Kamrul Enterprise	6487634	82122	14-Feb-19			9-Jun-19	100	100	6487634	100	3	Final Bill Payment					
	1	Road	(d) Maintenance of Road from Dhaka-Ctg Highway to East side Ramchandrapur East by pass Road under Chouddagram Pourashava, Comilla (Ch. 0.00-333.00m). CIP No. 06.																								100										
Package Name: MGSP/CHM/2018-19/W-05																																					
	1	Road	a) Improvement of East bypass Road start from Girls School Road to South side Chandipur – Atgram BGM Camp road Ch. 0+00m to 1+323 & Link 0+00 to 0+740m, Total = 2063m			1							19	23-Jun-19	23-Jul-19	25-Aug-19	05-Sep-19	52757778	667820	MAM Construction Ltd.	55808000	706430	05-Sep-19			30-Jun-20	94	85	47324660	85		Ongoing works					
		Electricific ation	(b) Supplying, fitting & fixing of street light starting from Girls School Road to South side Jayantinagar BC road Ch. 0+00 to 1+323 & Link 0+00 to 0+740m (Total Length = 2,063m) under Chouddagram Pourashava.																								0										
4	9	Total: Chouddagram				2	5											59247721 266875426	749971 3378170		62295634 279900806	788552 3543048					87 88		53812294 228830938	86 82	3 7						
Financial Year: 2014-15																																					
Package Name: MGSP/CCC/W-01																																					
1	1	Road	(a) Improvement of Nazrul Avenue BC road from (i) Kandirpar Pubali Chatter To Dharmapur East Chowmohuni via Ranir Bazar (Ch.0.00-1300m), (ii) Dharmapur West Chowmuhuni to Daulatpur via Victoria Degree College (Ch. 1500m-2300m) (Total Length =2100m)			1							15	30-Dec-14	29-Jan-15	08-Apr-15	21-Apr-15	52771417	667993	M/S. Haque Enterprise	34988638	442894	01-May-15			14-Apr-16	100	100	34988638	100	1	Final Bill Payment					
		Drain and Cross Drain	(b) Construction of Nazrul Avenue road side RCC Drain from (i) Kandirpar Pubali Chatter To Dharmapur East Chowmohuni via Ranir Bazar (Ch.0.00-1300m), (ii) Dharmapur West Chowmuhuni to Daulatpur via Victoria Degree College (Ch. 1500m-2300m) with cross Drain at Ch. 200.00m, (Total Length =2300m)																								100										
Package Name: MGSP/CCC/W-02																																					
	1	Road	(a) Improvement of BC road from Chortha Chowmohani to EPZ road (Ch.0.00-700m) (Total Length =700m)																								100										
		Drain and Cross Drain	(b) Construction of RCC Drain with slab from Chortha Chowmohani to EPZ road (Ch.0.00-700m) with cross drain at ch. 250m, 300m, 370m, 410m, 520m, 590m, 630m, (Total Length =700m)																								100										
	1	Road	(c) Improvement of Mogotoly Shah Suja Mosque BC road (Ch.0.00-750m) (Total Length =750m)			1							15	30-Dec-14	29-Jan-15	08-Apr-15	28-Apr-15	30865975	390709	M/S. Bithi Enterprise	30739396	389106	01-May-15			27-Apr-16	100	100	30739396	100	3	Final Bill Payment					
	1	Road	(d) Improvement of Othindra Mohon Roy BC Road (Ch. 0.00-530m) (Total Length =530m)																								100										
		Drain and Cross Drain	(e) Improvement of Othindra Mohon Roy Road side RCC Drain & Slab(Ch. 0.00-530) with cross drain at ch. 100m, 220m, 350m, 480m, (Total Length =530m)																								100										
Package Name: MGSP/CCC/W-03																																					
	1	Road	(a) Improvement of Station BC road from Old Dhaka-Chittagong Road Badsha Mia Bazar Portion to Dharmapur East Chowmohoni (Ch. 0.00-800m) (Total Length =800m)																								100										
		Drain and Cross Drain	(b) Construction of road side RCC Drain & Slab from Station road from Old Dhaka-Chittagong Road Badsha Mia Bazar Portion to Dharmapur East Chowmohoni (Ch. 0.00-800m) with cross drain at ch. 230m, 450m, (Total Length =800m)			1							15	30-Dec-14	29-Jan-15	18-May-15	21-May-15	34871819	441415	Md. Abdul Mannan	31994343	404992	25-May-15			7-Feb-16	100	100	31994343	100	2	Final Bill Payment					
	1	Road	(c) Improvement of Abu Jahid BC Road (Ch.0.00-1450m) (Total Length =1450m)																								100										
6						3												118509211	1500117		97722377	1236992					100		97722377	100	6						
Financial Year: 2015-16																																					
Package Name: MGSP/CCC/2015-16/W-04																																					
	1	Road	Development of Bypass road from Amtoli to Tickarchor beside river Gomoty (Ch. 0+00 to 5+150m) under Comilla City Corporation.			1							16	12-Jun-16	13-Jul-16	25-Sep-16	23-Oct-16	113419728	1435693	M/s. M.A. Engineering-M/s. Ananta	79187020	1002367	30-Oct-16	28-May-17	30-Sep-17	10-Feb-20	100	100	79187020	100	1	Final Bill Payment					

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Comilla City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks		
Package Name: MGSP/CCC/2015-16/W-06																																		
		Road	Development of Bypass road from Amtoli to Tickarchor (Vatpara to Jagonnathpur moar) beside river Gomoty (Ch. 5+150 to 10+309m) under Comilla City Corporation			1								28-Jul-16	29-Aug-16	25-Sep-16	13-Oct-16	114345329	1447409	RT-QC-Bithi Enterprise (JV)	112830763	1428238	20-Oct-16	30-May-17	15-Oct-17	19-Jan-18	100	100	112830763	100		Final Bill Payment		
1						2												227765057		2883102		192017783		2430605				100		192017783		100		1

Financial Year: 2016-17

Package Name: MGSP/CCC/2016-17/W-07

	1	Protectio n Wall	Construction of Road Protection wall from Nawab Bari Chowmohoni to Kadamtoli Bridge by the side of Katakhal Khali (Main: Ch. 0+00 to 1+750m, Ch. 3+135 to 4+115m, Link-1: Ch. 0+000 to 0+400m, Link-2: Ch. 0+000 to 0+150m) under Comilla City Corporation. (Total Length=3280m)			1							17	26-Sep-16	26-Oct-16	05-Jan-17	24-Jan-17	92716690	1173629	HE-MAHCL (JV)	83421921	1055974	01-Feb-17	15-Jun-17	18-Sep-17	30-Sep-18	100	100	83421921	100	1	Final Bill Payment
--	---	---------------------	--	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	---------	---------------	----------	---------	-----------	-----------	-----------	-----------	-----	-----	----------	-----	---	--------------------

Package Name: MGSP/CCC/2016-17/W-08

1	Road	Development of Road from Nowgaow Chowmohoni at Lacsam Road to Beltoly at Dhaka-Chittagong Highway Ch. 0+000 to 2+350m and Link Ch. 0+000 to 0+054m																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/CCC/2016-17/W-09

1	Road	Improvement of Road from Kachua-Chowmuhuni at Laksam Road to Eidgah at Dhaka-Chittagong Highway Ch. 0+000 to 2+915m.	1	17	20-Jun-17	20-Jul-17	19-Sep-17	17-Oct-17	52956789	670339	M/s. MRC	51820430	655955	20-Nov-17	3-Jan-20	100	75	23182200	45	Ongoing Works
	Drain	Construction of RCC Drain start from Kachua Chowmuhuni to Eidgah Moar at Dhaka-Chittagong Highway to existing Drain from Ch. 0+154m to 0+337m.														100				
	Culvert	Construction of 7 nos. RCC Box Culvert on Kachua Chowmuhuni to Eidgah Moar at Ch. 0+002m, 0+150m, 0+325m, 0+750m, 0+795m, 1+100m and 2+675m)														100				
	Electricf ation	Supplying, fitting & fixing of Street Light from Kachua Chowmuhuni of Laksam Road to Eidgah at Dhaka-Chittagong Highway under Comilla City Corporation, Comilla.														0				

Package Name: MGSP/CCC/2016-17/W-10

1	Protection Wall	Construction of Road Protection wall from Race course to old Dhaka-Chittagong Highway, Ch. 0+000 to 0+900 m.			1							17	23-Aug-17	03-Oct-17	28-Nov-17	18-Dec-17	31652018	400658	M/S Hassan Builders	23868860	302137	02-Jan-18			30-Mar-19	100	100	23868860	100	1	Final Bill Payment
4					4													264313296	3345738			228547826	2893010					88	183301412	80	2

Financial Year: 2017-18

Package Name: MGSP/CCC/2017-18/W-05

	1	Bus Terminal	Development of bus terminal Comilla (Ashrafpur) (CIP-2 of 2015-16)			1							18	09-Apr-18	09-May-18	20-Jun-18	27-Jun-18	98632630	1248514	Hasan Techno builders Ltd.	99691679	1261920	03-Jul-18			26-Jun-19	100	100	99691679	100	1	Final Bill Payment
--	---	--------------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	---------	----------------------------	----------	---------	-----------	--	--	-----------	-----	-----	----------	-----	---	--------------------

Package Name: MGSP/PBG/CCC/2017-18/W-11

	2	Road, Drain and Culvert	a) Re-Construction of RCC road, Brick drain & Carpating road at comilla Ramakrishna Ashrama Anath Nabish (Ch. 0+00-0+197m), L1-(0+00 to 0+92.98m) L2-(0+00 to 0+56.40m) b) Re-Construction of RCC road in south side of Raiscourse Cannel up to Badsha mia bazar at (Ch. 0+00 to 0+585.00m), with 6nos cross culvert.			1							18	19-Nov-17	20-Dec-17	18-Feb-18	05-Mar-18	20247719	256300	M/S Hque Enterprise	20247160	256293	18-Mar-18	18-Mar-18	25-Mar-18	30-Mar-19	100	100	20247160	100	2	Final Bill payment
--	---	-------------------------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	--------	---------------------	----------	--------	-----------	-----------	-----------	-----------	-----	-----	----------	-----	---	--------------------

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Comilla City Corporation

Reporting Month: 30 April 20

ULB No.	Contract Description		Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
	No of Sub Project	Type of Works																														
Package Name: MGSP/CCC/2017-18/W-12																																
5	1	Road	(a) Construction of Road from Dakbanglo to Ranir Bazar Road Ch. 0+00 to 0+740m and Link Road and Drain Ch. 0+00 to 0+560m (Main road part)			1						18	30-Nov-17	02-Jan-18	18-Feb-18	18-Mar-18	88096547	1115146	Hasan Techno BuildersLtd	87038643	1101755	18-Mar-18	18-Mar-18	25-Mar-18	17-Mar-19	100	100	87038643	100	2	Final Bill Payment	
		Road	(b) Construction of Road from Dakbanglo to Ranir Bazar Road Ch. 0+00 to 0+740m and Link Road and Drain Ch. 0+00 to 0+560m. Link road (link road part)																							100						
	1	Road	c) Improvement of Road in Victoria College Gate West Par of RanirDhegee including road side drains Ch. 0+00 to 0+775m (Road Part)																							100						
		Drain	(d) Construction of Drain from Dakbanglo to Ranir Bazar Road Ch. 0+00 to 0+740m and Link Road and Drain Ch. 0+00 to 0+560m (Drain length -1510m)																							100						
		Drain	(e) Construction of Drain in Victoria College Gate West Par of Ranir Dhegee Ch. 0+00 to 0+775m (Drain length -447m)																							100						
																		206976895	2619961		206977482	2619968					100	206977482	100	5		

Financial Year: 2018-19

Package Name: MGSP/CCC/2018-19/W- 13

1	Road	(a) Improvement of road start from Old Dhaka-Chattagram Highway via Mohespur, Dhanpur, Rajendrapur with Link road from Dhanpur Eidgha to City Boundary, Main: Ch. 0+00 to 1+949m, Link-1: Dhanpur Eidgawn to Nongonia khal up to city Boundary ch. 0+00 to 0+470 started from 1+720m of Main road, Link-2: Dhanpur Ali Mia Market to Dhanpur Madrasha Ch.0+00 to 0+360m started from 1+820m of Main road, and Branch-1: Rajendrapur Purbopara Moszid to Nangoria Khal Ch. 0+00 to 0+050m, started from Ch. 0+600m of Main road, Branch-2: Dhanpur Primary School to Dhaka Chattagram Highway Ch. 0+00 to 0+100m, started from 1+750m of Main road; Branch-3: Dhanpur Madrasha Road to Changiny Moszid Road Ch.0+00 to 0+170m, started from Ch. 0+075m of Link-2 (Total length =3099m). Estimate of BOX Culvert-1.00m x 1.00m at main road ch. 225m, 380m, 610m, 990m, 1100m, 1285m, 1460m, Link-1, (10) m=08 nos- Road Part length=3099m																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Comilla City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/PBG/CCC/2018-19/W-14																																
5	1	Road and Drain	(a) Re-Construction & Maintenance Work at Ashoktola Road and road side RCC Drain (Starting Ranir Bazar road to Rail Line) (Ch. 00+000 m to 0+700m (Drain) Road-Ch: 000+000m to 0+600m.			1							19	14-Oct-18	13-Dec-18	07-Feb-19	28-Feb-19	55444480	701829	M/S. Haque Enterprise	55396263	701219	28-Feb-19			27-Aug-19	100	100	55396263	100	4	Final Bill Payment
	1	Road	(b) Re-Construction & Maintenance Work at Kandirpar Mosque to Pubali Chattar and City Market to Central Eidhga (Extended Position) Ch. 00+000m to 0+261m.																								100					
	1	Road and Drain	c) Re-Construction & Maintenance Work at Jawtola Road to Nazrul Avenue Road Via Talpukur par Road and Bagichagone Voter goli to Fair Service Gate in Complete Drain (Road- Ch. 0+00-0+355, Link, Ch. 0+00-0+305), (Drain. Ch. 0+00-155)																								100					
	1	Road	d) Re-Construction of Road at 2nd Muradpur Chowmohoni to (Circular Road) Nomosudda Para up to Housing Road (Ch. 0+000-0+815)																								100					
21	Total: Comilla City Corporation					2	14											105865124	1340065		105812915	1339404					98	86799108	82	4		
																		923429584	11688982		831078384	10519980					96	766818162	92	18		

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Daudkandi

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/PBG/DAD/2017-18/W-04																																
	1	Road	Rehabilitation of Road from DaudkandiTuzarvangadargabari to west Hasanpur bridge (ch. 0.00-400.00) under DaudkandiPourashava. W-4.00m (CIP-16)			1							18	05-Feb-18	12-Mar-18	04-Apr-18	26-Apr-18	7230099	91520	M/S Liberty Traders	7049820	89238	30-Apr-18			30-Oct-18	100	100	7049820	100	3	Final Bill Payment
	1	Road	Rehabilitation of Road from R&H West Mizpara to Daudkandi Post office (ch. 0.00-820.00) under DaudkandiPourashava. W-4.00m (CIP-10)																								100					
	1	Road	Rehabilitation of Road from Toolplaza to Daudkandi Model Thana (ch. 805.00-875.00) under DaudkandiPourashava. L-70.00, W-6.00m (CIP-08)																								100					
		Electricfication	Supply fitting &fixing of Street lights starting from DaudkandiToolplaza to Daudkandi Model Thana (ch. 0+000 to 0+1000m) under DaudkandiPourashava (CIP-01)																								100					
Package Name: MGSP/DAD/2017-18/W-05																																
	1	Road	(a) Construction of RCC road from DaudkandiRHD to Swashanghat via KhundokerMosharraffHoussain House Ch. 00+1550m			1							18	05-Feb-18	12-Mar-18	04-Apr-18	26-Apr-18	32638995	413152	M/S. Liberty Traders	32513329	411561	30-Apr-18			12-Apr-20	55	50	5560564	17		Ongoing Works
		Electricfication	(b) Supplying, fitting & fixing of street light starting from from DaudkandiRHD to Swashanghat via KhundokerMosharraffHoussain House Ch. 00+1550m																								0					
Package Name: MGSP/DAD/2017-18/W-06																																
	1	Road	(a) Development of Road from Hasanpur College to Khalpur Bridge (Ch. 1+465 to 3+950) under Daudkandi Pourashava.			1							18	14-Sep-18	15-Oct-18	27-Nov-18	09-Dec-18	42802826	541808	M/S Shahid brothers & Liberty	46206542	584893	17-Dec-18			12-Feb-20	46	51	3168277	7		Ongoing works
	1	Road	(b) Development of Road from R&H to Nagerkandi Government Primary School via Anar Khal bridge (Ch. 0+00~0+593) under Daudkandi Pourashava.																								85					
6						3												82671920	1046480		85769691	1085692					55		15778661	18	3	
Financial Year: 2018-19																																
Package Name: MGSP/PBG/DAD/2018-19/W-07																																
	1	Road	1) Development of Road from Tuzarvanga Dargabari to West Hasanpur bridge. (Ch. 2000.00-2320.00). Length = 320.00m under Daudkandi Pourashava (CIP-16).			1							19	11-Dec-18	10-Jan-19	27-Jan-19	29-Jan-19	8561634	108375	M/S. Liberty Traders	8558441	108335	03-Feb-19			30-Apr-20	99	80	5049512	59		Ongoing Works
	1	Road	2) Development of Road from R&H to Nagerkandi Government Primary School via Anar Khal bridge. (Ch. 6920.00m-7100.00m). Length = 180.00m under Daudkandi Pourashava (CIP-06).																								70					
2						1												8561634	108375		8558441	108335					80		5049512	59		
11		Total: Daudkandi		31425219	397788	7												308996893	3911353		276279584	3497210					85		202779625	73	6	
Financial Year: 2014-15																																
Package Name: MGSP/ELN/W-01																																
1	1	Road	a) Improvement of Road by Carpeting from Baganbari Super Market near Poura Bhabon to Pouli R&H (National Highway) at Ch. 0+000-1+300m Under Ellanga Pourashava, Tangail. (Total Length: 1300m)			1							15	15-Feb-15	16-Mar-15	23-Apr-15	04-May-15	29599387	374676	KC-ZC (JV)	27762914	351429	07-May-15	08-Oct-15	28-Mar-16	27-Jun-16	100	100	27762914	100	4	Final Bill Payment
	1	Road	b) Improvement of Road by Carpeting from Mohela Moar N/S/O Ekabber to Mohela Dakhkhin Para via side of Pouli River at Ch. 0+000-1+200m Under Ellanga Pourashava, Tangail. (Total Length: 1200m)																								100					
	1	Road	c) Improvement of Road by Carpeting from Bashi N/H/O Hasan Dr. to Bashi Graveyard at Ch. 1+000-1+850m Under Ellanga Pourashava, Tangail. (Total Length: 850m)																								100					
	1	Road	d) Improvement of Road by Carpeting from Kuchuti to Fultola at Ch. 0+000-0+700m Under Ellanga Pourashava, Tangail. (Total Length: 700m)																								100					
4						1												29599387	374676		27762914	351429					100		27762914	100	4	
Financial Year: 2015-16																																
Package Name: MGSP/ELN/2015-16/W-02																																
	1	Drain	(a) Construction of RCC Drain from Ellenga Bus-stand to Pathailkandi Canal (Ch. 00-1493m (Both side))			1							16	13-Apr-15	22-May-16	22-Jun-16	30-Jun-16	122172619	1546489	SECL-KC-NC (JV)	107965666	1366654	30-Jun-16	02-Apr-17	30-Jul-17	30-Mar-18	100	100	107965666	100	1	Final Bill Payment
		Road	(b) (i) Improvement of Old Bhuapur Road (Ellenga Bus-stand to Bangobandhu Setu Road R&H) (Ch. 00-1430m)																								100					
		Electricfication	(b) (ii) Supply, fitting and Fixing of Street lights at median of Old Bhuapur Road (Ellenga Bus-stand to Bangobandhu Setu Road) (Ch. 00-1430m)																								100					
1						1												122172619	1546489		107965666	1366654					100		107965666	100	1	
Financial Year: 2016-17																																

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Elenga

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
Package Name: MGSP/ELN/2016-17/W-03																																	
1	1	Road	(a) Widening of Old Bhuapur Road by HBB with plantation (Ellenga Bus stand to Bangobandhu Setu Road R & H) Ch. 00-1430m under Ellenga Pourashava, Kalihati, Tangail			1							17	23-Nov-16	21-Dec-16	22-Feb-17	14-May-17	44626966	564898	NC-MBC-ZC (JV)	33958586	429856	14-May-17	28-Jul-17	20-Dec-17	9-Nov-18	100	100	33958586	100	1	Final Bill Payment	
	Drain	(b) Construction of RCC drain from Ellenga College moar to Louhajang River Ch. 0+620m (R/S) at Ellenga under Ellenga Pourashava, Kalihati, Tangail.																										100					
				1												44626966		564898		33958586		429856				100		33958586		100		1	

Financial Year: 2017-18

Package Name: MGSP/ELN/2017-18/W-04

1	Bridge	(a) Construction of 33m RCC Bridge at Oathalkandi Channel under Ellenga Pourashava, Kalihati, Tangail.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
---	--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2018-19

Package Name: MGSP/PBG/ELN/2018-19/W-06

1	Road	Part (a) Improvement of Road by Carpeting from old Bhuapur Road to Ellenga Bazar at Ch. 0+00-0+360m via Moshazan and Baniahari under Ellenga Pourashava, Tangail.	1	19	10-Oct-18	08-Nov-18	03-Jan-19	28-Jan-19	7855505	99437	Goodman Enterprise	7066029	89443	03-Feb-19	3-Oct-19	100	100	7066029	100	2	Final Bill Payment
	Drain	Part (b) Conatruction of RCC Drain (R/S) from Old Bhuapur Road to Ellenga Bazar at Ch. 0+00-0+360m via Moshazan and Baniahari under Ellenga Pourashava, Tangail.														100					
	1	Drain														Part (c) Conatruction of RCC Drain (R/S) from Old Bhuapur Road to (Molla Road) Pathaikandi canal at Ch. 0+140-0+300m under Ellenga Pourashava, Tangail.					
Package Name: MGSP/ELN/2018-19/W-07																					
1	Road	(a) Construction of RCC road from Ellenga College moar to Ellenga Bazzar (Ch. 00-700m) including link road 160m (Ch. 00-160m) under Ellenga Pourashava, Kalihati, Tangail.	1	19	15-Oct-18	14-Nov-18	03-Jan-19	22-Jan-19	24094221	304990	MS Khan & CO	20411100	258368	28-Jan-19	28-Jan-20	100	100	20411100	100	1	Final Bill Payment
	Drain	(b) Construction of RCC Drain in link from Ch. 00-180m, under Ellenga Pourashava, Tangail.														100					
3			2							31949725	404427	27477129		347812			100	27477129	100	3	
11	Total: Elenga		7							273578801	3463023	234360768		2966592			100	234360768	100	11	

Total: Elenga

Financial Year: 2014-15

Package Name: MGSP/FNI/W-01

1	1	Road	a) Construction of BC Road Work at Hazrat Phagla Miah road (Ch: 0.00 - 1+380km) St. from Feni-Comilla road to Dhaka - Chittagong highway at Word No.-12 (Total Length=1380m)			1								15	18-Dec-14	20-Jan-15	03-Feb-15	17-Mar-15	36277434	459208	Saleh Ahmed	36480443	461778	18-Mar-15	25-Jul-15	21-Jan-16	24-May-16	100	100	36480443	100	2	Final Bill Payment														
		Drain	b) Construction of RCC Drain Work at Hazrat Phagla Miah road side (Ch: 0.00 - 1+350km) St. from Dhaka - Chittagong highway road side to trunk road side drain in Word No.-12 (Total Length=1350m)																							100																					
	1	Road	c) Improvement of BC Road Work at East Bezoyising Lotif Bhuiyan road (Ch: 0.00 - 1+165km) St. from Sercit house road to Sona miah mosque road) (Total Length=1165m)																								100																				
Package Name: MGSP/FNI/W-02																																															
	1	Drain	a) Construction of RCC Drain at Kadal Gazi Rail Gate to Kumra Chara Khal (Besides of Accademy Road) (Ch. 0.00 to 2+410m) (Total Length=2410m)			1								15	18-Dec-14	20-Jan-15	03-Feb-15	17-Mar-15	44941609	568881	SA-SE (JV)	46965922	594505	18-Mar-15	21-Aug-15	20-Jan-16	24-May-16	100	100	46965922	100	2	Final Bill Payment														
	1	Drain	b) Construction of RCC Drain at Trunk Road East side (PTI Khal) up tp Amin Matal workshop (Ch. 0.00 to 470m) (Total Length=470m)																								100																				
4				2												81219043				1028089				83446365				1056283				100				83446365				100				4			

Financial Year: 2015-16

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Feni Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/FNI/2015-16/W-03																																
	1	Road	Construction of RCC Road Work at Rampur Bhuiyan Bari Road (Start from Dhaka-Chittagong Highway to S.S K Road link by Takia Mazar & Rampur Saowdagor para Road. Length 2,200m (main Ch 0+00 to 1+100m, Link 1- Ch 00 to 0+600m, Link 2 Ch 0+00 to 0+400m) & Link 3 Ch 0+100 to 0+200m) under Feni Pourashava, Feni	59350000	751266	1	02-Nov-15	08-Feb-16	17-Feb-16				16	27-Apr-16	07-Jun-16	18-Jun-16	22-Jun-16	50988293	645421	SA-AH (JV)	53969235	683155	22-Jun-16	20-Oct-16	15-Feb-17	9-May-17	100	100	53969235	100	1	Final Bill Payment
Package Name: MGSP/FNI/2015-16/W-04																																
	1	Drain	Constnuction of RCC Drain with Footpath at Feni-Comilla Trunk Road East side (Feni Shishu Niketon to Dewangonj Khal) Ch .0.00m to Ch. 3250.00m) & 01 No. Box Culvert at Feni – Comilla Trunk Road, Ward No.- 08 & 09 under Feni Pourashava.			1	02-Nov-15	30-Jul-16					16	31-Jul-16	31-Aug-16	06-Sep-16	07-Sep-16	164541905	2082809	Saleh Ahmed-M.A.H . Construction	172276826	2180719	15-Sep-16	31-Dec-16	05-Feb-17	15-Mar-18	100	100	172276826	100	1	Final Bill Payment
2				59350000	751266	2												215530198	2728230		226246061	2863874					100		226246061	100	2	

Financial Year: 2016-17

Package Name: MGSP/FNI/2016-17/W-05

	1	Drain	(a) Construction of RCC drain at Masterpara and Bamon Pukur Road side, Part I: Infront of Feni Jail Khana-Kanon Cinema Hall-Bentu Hazari Gymnasium Road, Ch. 0+00 to 0+250m; Part II: Infront of Feni Pourashava to Masterpara Road, Ch. 0+00 to 0+100m; Part III: Masterpara Road and Bamon Pukur Road side (Shafiq Villa to Railway Culvert), Ch. 0+00 to 0+410m; Part IV: Ramtara Shishu Park-Moulavi Bazar-Master Rafiqul Islam Road side drain up to Railway Culvert, Ch. 0+00 to 0+350m; Part V- Rail line to Dhamdhama Khal, Ch. 0+00 to 0+150m. (Total Length= 1260m)																								100					
	1	Drain	(b) Construction of RCC drain at West side of Trunk Road including Link Part I: Main drain Ch. 0+00 to 0+900m; Part II: Link 1: Ch. 0+00 to 0+390m; Part III: Link 2: Ch. 0+00 to 0+075m (Total Length= 1365m)			1							17	05-Nov-17	06-Dec-17	01-Jan-18	10-Jan-18	101951370	1290524	M/S Rahaman Engineering	104946032	1328431	10-Jan-18			11-Jan-19	100	100	104946032	100	3	Final Bill Payment
	1	Drain	C) Construction of RCC drain at South side of Feni-Noakhali Road (Mohipal Bus Terminal to Panchgachi Khal, Ch. 0+00 to 1+105m. (Total Length= 1105m)																								100					
3						1												101951370	1290524		104946032	1328431					100		104946032	100	3	

Financial Year: 2017-18

Package Name: MGSP/PBG/FNI/2017-18/W-06

	1	Road	(a) Widening and Improvement of Sultanpur Sweeper Colony Road (FeniSadar Hospital Road to SultanpurBitupika Road), Ch. 0.00m to 1235.00m at Ward no- 06 under FeniPourashava.																								100					
	1	Road and Drain	(b) Construction of RCC road and road side RCC drain with top slab and 01 no Cross drain at Feni-Chagolnaiya Road bylane (Infort of Feni Polytechnic Institute) Ch. 0.00m to 200.00m, Ward no. 05 under FeniPourashava.			1							18	10-Oct-17	09-Nov-17	01-Jan-18	11-Jan-18	24549662	310755	M/S. Anower Hossain	24533701	310553	11-Jan-18			13-Jul-18	100	100	24533701	100	4	Final Bill Payment
	1	Road	(c) i) Imrovement of Pathan Bari road (Start from MonirUddin road to HaziMoksadurRahman road) Ch. 0.00-340.00m under FeniPourashava. ii) Imrovement and Widening of Rampur Hazari road (Start from LatuMiah Bridge to FeniTrundroad) Ch. 0.00-500.00m under FeniPourashava.																								100					
	1	Road	(d) Imrovement and Widening of Pavement from BijoySinghHazari road by bituminous dense Carpeting (Start from Mehedi-SayedI road to Kutirhat road to Myazibari road) Ch. 0+00m to 1265.00m under FeniPourashava.																								100					

Package Name: MGSP/FNI/2017-18/W-07

	1	Drain	(A) Construction of RCC Drain at (a) Gazi Cross Road side (Academy Road to End of Gazi Cross Road) Ch. 0.00 to 710.00m & (b) Shahid Obayedul Hoque Road side (Feni Girls Cadet College Road to Gazi Cross Road) Ch. 0.00 to 900.00m at Ward No. 07 and Link-1: Ch. 0.00m to 135.00m, Link-2: Ch. 0.00m to 135.00m & Link-3: Ch. 0.00m to 255.00m, Total Length=2135.00m under Feni Pourashava.																								66					
	1	Drain	(B) Construction of RCC Drain at Trunk Road East side upto Daudpur Khal (Remaining Part of Package No. MGSP/FNI/W-02), Ch. 0.00 to 500.00m, Total Length=500.00m at Ward No. 01 under Feni Pourashava.			1							18	15-Jan-18	19-Feb-18	23-Apr-18	30-Apr-18	143157267	1812117	NN Builders Ltd.	148847459	1884145	30-Apr-18			31-Dec-19	62	65	77792220	52		Ongoing Works
	1	Drain	C) Construction of RCC Drain at Abu Bakkar Road side (Existing RCC Drain to Salauddin More Truck Road east side drain), Ch. 0.00m to 1655.00m, Total Length=1645.00m at Ward No. 08 & 09 Feni Pourashava, Feni																								69					

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Feni Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
Package Name: MGSP/FNI/2017-18/W-08																																	
10	1	Drain	a) Construction of RCC Drain at (a) Construction of RCC drain work at BADC North side Firm, Ch. 0~ 1675m, Link 1: 0~ 1057m & Link 2: 0~150m.			1							18	08-Feb-18	15-Mar-18	23-Apr-18	30-Apr-18	131755246	1667788	NN Builders Ltd.	138285740	1750452	30-Apr-18			31-Dec-19	62	71	83090001	60		Time ext. under process	
	1	Drain	(b) Construction of RCC drain at Mohipal to Pachgachia road in Feni-Noakhali road north side ward no. 13 Ch. 0~ 1105m.																								76						
	1	Drain	(c) Construction of road side RCC Drain at Circuit House to Feni-Noakhali Road, Main Ch. 0~ 1055m and Link1: Ch. 0~355m under Feni Pourashava																								91						
																		299462175	3790660		311666900	3945151					70	185415922	59	4			
Financial Year: 2018-19																																	
Package Name: MGSP/PBG/FNI/2018-19/W-10																																	
	1	Road	a) Improvement of Petro Bangla Road, Ch. 90.00m to 1175.00m & Link-01: Ch. 0.00m to Ch. 630.00m, Total Length= 1805.00m at Ward No. 01 & 02 Under Feni Pourashava.			1							19	08-Nov-18	13-Dec-18	28-Jan-19	11-Feb-19	18141285	229637	M/S. Tajen Islam Enterprise	18139262	229611	11-Feb-19			10-Sep-19	100	100	15420000	85	2	Completed	
	1	Drain	2) Construction of RCC drain work at Masterpara – Sahadebpur Main drain: Ch. 0.00m to 400.00m, Link: Ch. 0.00m to 200.00m, Link-2: Ch. 0.00m to 45.00m, Total Length = 645.00m Under Feni Pourashava.																								100						
Package Name: MGSP/PBG/FNI/2018-19/W-11																																	
	1	Road and Drain	(1) A) Construction of RCC Road Level drain work at Mohammad Ali Contactor Road (Start from S.S.K road to Dhaka-Chittagong highway road), Part-1: Length-165m and Part-II: Length-145m Total Length=310.00m. B) Construction of RCC Road work at Feni Commerce College Road, Ch-0+00m to 165m.Total Length=165m C) Construction of RCC Road Level drain. Length =190m, Cross drain and Rehabilitation and Maintenance of BC Road work at Counsilar Mossarof Hossain Road Ch.0+00m to 190.00m.Total Length=190m under Feni Pourashava.			1								19	08-Nov-18	13-Dec-18	28-Jan-19	07-Feb-19	18121080	229381	M/S. Anowar Hossain	18119021	229355	07-Feb-19			6-Sep-19	100	100	14842109	82	2	Completed
	1	Road and Drain	(2) A) Construction of RCC drain work at Rampur Showdagorpara road. (Start from Showdagorpara road to Phaglesora Khal) Ch.0+00m to 205.00m and. B) Construction of RCC Road work at Rampur Showdagorpara Road Ch.0+00m to 255m. C) Maintaince of BC Road work at Commerce college Link Road. Ch.0+00m to 125.00m.																									100					
4	23	Total: Feni		59350000	751266	2	10											36262365	459017		36258283	458966					100		30262109	83	4		
																		734425151	9296521		762563641	9652704					88	630316489	83	17			
Financial Year: 2014-15																																	

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Gobindaganj

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks					
Package Name: MGSP/GOB/W-01																																					
1	1	Road	a) Improvement of BC road st. from Aminer vita near Mohimagonj road to H/O Late Hadijur Rahman in Ward no. 09 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 00-1100m), Link-1=224 m. (Total Length=1324m)																									100									
	1	Road	b) Improvement of BC road st. from High way near Panthapara Eid-gah mat to Keshobpur H/O Mannan Moulovi via Rodhpara in Ward no. 08 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 0+900m), Link =136 m (Total Length = 1036m)																									100									
	1	Road	c) Improvement of BC road st. from High way near Humdard towards east upto Mohimaganj road via Panthapara in Ward no. 05 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 0+423m) (Total Length=423m)																									100									
	1	Road	d) Improvement of BC road st. from Durgapur H/O Mr. Azadul to Magura Keshobpur H/O Mr. Jafu via Taslim driver in Ward no. 07 & 09 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 00-860m) Link-1=202 m (Total Length=1062m)			1							15	15-Feb-15	19-Mar-15	08-Jun-15	29-Jun-15	29291071	370773	M/S. Aminul Momin	29018806	367327	06-Jul-15	28-Oct-15	25-Jan-16	28-Apr-16	100	100	29018806	100	7	Final Bill Payment					
	1	Road	e) Improvement of BC road st. from High way near H/O Md. Lutfar Rahman (Ex. MP) upto High way near Upaazila gate via Duegapur & Rpdh bari mor & H/O Dr. Dulu in Ward no. 07&08 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 0+560m & 0+435m) Link-1=220 m (Total Length=1215m)																								100										
	1	Road	f) Improvement of BC road st. from High way to Bot tola via rajmoti market and T&T mor (Mohimaganj road) at Masterpara in Ward no. 06 Under Gobindaganj Pourashava for FY 2013-14(Ch.0+794m+197m+245m) (Total Length=1236m)																								100										
	1	Road	g) Improvement of BC road st. from Girls High School mor to Dinajpur road Via H/O Mr. Rupu & H/O Mr. Moynul at Chashok para a in Ward no. 02 Under Gobindaganj Pourashava for FY 2013-14 (Ch.0+714m+228m) (Total Length=942m)																								100										
7						1												29291071	370773		29018806	367327					100		29018806	100	7						

Financial Year: 2016-17

Package Name: MGSP/GOB/2016-17/W-02

1	Road	(a) Rehabilitation and widening of road start from Upazila Gate to BM Girl's School via Post Office by BC (Ch. 0+000-0+920m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/GOB/2016-17/W-03

1	Drain	(a) Construction of RCC drain with cover slab from Gobindagonj Poura Bhaban to Kholshivanga Bridge via Thana more including link-1, length 75m and link-2, length 45m (Ch. 0+000 to 1+215km and Ch. 1+635 to 2+330 km, Total effective length 2030m)	35000000	443038	1	14-Feb-17	10-Mar-17	20-May-17	06-Jun-17		18-Jun-17	17	18-Jun-17	17-Jul-17	13-Sep-17	11-Oct-17	72418575	916691	M/S Mohammed Eunus &	69796079	883495	18-Oct-17	11-Feb-17	01-Aug-18	30-Nov-19	100	100	69796079	100	1	Final Bill Payment
	Electrification	(b) Supplying, fitting & fixing of Street light from Gobindaganj Poura Bhaban to Kholshivanga Bridge via Thana more Ch. 0+000 to 2+330km including link-1, length 75m and link-2, length 45m (Total length 2450m)																								100					
3			35000000	443038	2												126244446	1598031		110727007	1401608					100	110727007	100	3		

Financial Year: 2017-18

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Gobindaganj

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/GOB/2017-18/W-04																																
	1	Bridge	(a)Construction of 38m RCC Girder bridge on Korotoa (dead Korotoa) River at Chandpur Kholshi under Gobindagonj Pourashava, Gaibandha.	60000000	759494	1	13-Mar-17	29-Mar-17	22-Dec-17	02-Jan-18		19-Feb-18	18	19-Feb-18	29-Mar-18	06-May-18	12-Jun-18	59933020	758646	M/S Shihab Construction JV	59889202	758091	12-Jun-18			31-Mar-20	95	85	47587948	79	Ongoing Works	
		Bridge	(b) Construction of 48m Long RCC Girder Bridge on Korotoa River at Kalikadoba under Gobindagonj Pourashava , Gaibandha.																								96					
		Road	(c) Construction of approach road by bituminous carpeting for 38m RCC Bridge on Korotoa River at Chandpur Kholshi (Ch. 0+000 to 0+050m & 0+088 to 0+219m) under Gobindagonj Pourashava, Gaibandha.																								45					
	1	Road	(d) Construction of approach road by bituminous carpeting for 48m RCC Bridge on Korotoa River at Kaliadoba (Ch. 0+000 to 0+390m & 0+440 to 0+700m) under Gobindagonj Pourashava, Gaibandha.																							60						
		Electrication	(e) Supplying,fitting & fixing of street light from Chadpur Kholshi Primary School to Nut Mondir Moar via RCC Girder Bridge Ch.0+000 to 0+219m (Total Length 219m) under Gobindagonj Pourashava, Gaibandha	0																												
		Electrication	(f) Supplying,fitting & fixing of Street light from Kalikadoba Primary School to Gorastan Para Mosque via RCC Girder Bridge Ch. 0+000 to 0+700m (Total Length 700m) under Gobindaganj Pourashava, Gaibandha)	0																												

Package Name: MGSP/PBG/GOB/2017-18/W-05

1	Road	a) Maintenance of BC road from Latif Shops to Sarderhat Road via Jangolmara at ward no-05. Ch 0+00 to Ch 1+051m & link-1 length 739m (Total length 1790m, CIP-129) under Gobindaganj Pourashava, Gaibandha.	60000000	759494	1	01-Aug-17		15-Aug-17	24-Sep-17		17-Oct-17	18	16-Oct-17	14-Nov-17	01-Jan-18	28-Jan-18	5011043	63431	M/S Shihab Construction	4980564	63045	28-Jan-18	27-Mar-18	27-May-18	27-Jul-18	100	100	4980564	100	1	Final Bill Payment
3			120000000	1518987	2												64944063	822077		64869766	821136					86		52568512	81	1	

Financial Year: 2018-19

Package Name: MGSP/PBG/GOB/2018-19/W-06

1	Road	(a) Rehabilitation of BC Road st. from Mr. Labu House to Biddot house via Ahad House at Magura in Ward no-09 Under Gobindagonj Pourashava. Ch. 0+00 - 0+533.00m	7719006	97709	1	24-May-18	07-Jun-18	27-Aug-18	27-Sep-18		24-Oct-18	19	29-Oct-18	26-Nov-18	09-Jan-19	30-Jan-19	7719006	97709	M/S. Shihab Construction	7715069	97659	06-Feb-19				5-Aug-19	100	100	7715069	100	3	Final Bill Payment
1	Road	(b)) Rehabilitation of BC Road st. Nakai Hat Road to Abdul Alim House at Boalia Noyabari in Ward no-01 Under Gobindagonj Pourashava. Ch. 0+00 - 0+730m																									100					
1	Road	(c) Rehabilitation of BC Road st. from Arji Kholshi more to Babon Pur via Bugmara at Babon Pur in Ward no-03 Under Gobindagonj Pourashava. Ch. 0+00 - 0+54m																									100					

Package Name: MGSP/GOB/2018-19/W- 07

1	Road	(a) Rehabilitation of Bituminous carpeting road from West Chowmatha to nut Mondir via sub Registry office Ch.00- 1100m, under Gobindagonj Pourashava.	50000000	632911	1	18-Jan-18	14-May-18	18-Nov-18	09-Jan-19		28-Jan-19	19	03-Feb-19	05-Mar-19	16-Apr-19	13-May-19	42941424	543562	Md. Eunus & Brothers Pvt. Ltd	42863633	542578	21-May-19				20-May-20	15	55	10089332	24	Ongoing works			
	Drain	(b) Construction of RCC Drain & Cover Slab Starting from West Chowmatha to Chandpur Kholshi damage Bridge via Registry office L= 1100m, under Gobindagonj Pourashava																									65							
4			57719006	730620	2																		50660430	641271	50578703	640237					62	17804401	35	3
17	Total: Gobindaganj		212719006	2692646	7																		271140010	3432152	255194282	3230307					89	210118726	82	14

Financial Year: 2014-15

Package Name: MGSP/GOP/W-01

[illegible]

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Gopalganj

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Contract Description
Type of Works		
Indicative Cost in BDT (pre-preparation estimate)		
Indicative Cost in USD (pre-preparation estimate)		
Package No		
Sub-Project Request submission by ULB		
Completion of Survey		
Completion of preliminary design		
Completion of Sub-Project Appra. by PMU		
Completion of Sub-Project DED		
Completion of Bid Document preparation		
SSP taken up in FY		
Date of Tender Invitation		
Date of Tender Submission		
Date of Issuance of NOA		
Date of Contract Signing		
Approved Estimated Cost in BDT		
Approved Estimated Cost in USD		
Name of the Contractor		
Contract Amount in BDT		
Contract amount in USD		
Date of Commencement		
Physical Progress at Milestone 1 (30%)		
Physical Progress at Milestone 2 (70%)		
Completion Date		
Current Physical Progress (%)		
Av. Physical Progress (%)		
Fund Spend in BDT		
Financial Progress (%)		
Completed Sub-projects		
Remarks		

Financial Year: 2015-16

Package Name: MGSP/GOP/2015-16/W-02

1	Drain	Construction of RCC Drain from General Hospital Road (near Sheikh Alimuzzam House) to Pachuria Khal (near Pongkoj Master House) under Gopalganj Pourashava			1					16	27-Apr-16	25-May-16	19-Jun-16	27-Jun-16	30375000	384494	M/S. Lalin Travel (JV)	21307688	269718	30-Jun-16	05-Apr-17	15-May-17	24-Dec-17	100	100	21307688	100	1	Final Bill Payment
---	-------	--	--	--	---	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	--------	------------------------	----------	--------	-----------	-----------	-----------	-----------	-----	-----	----------	-----	---	--------------------

A horizontal number line with tick marks at 0, 1, 2, 3, 4, and 5. A bracket is drawn below the line, starting at 0 and ending at 1. The number 1 is written below the bracket.

Financial Year: 2016-17
Package Name: MGSP/GOP/2016-17/W-03

[illegible]

Package Name: MGSP/GOP/2016-17/W-04

[illegible]

A horizontal number line with several tick marks. A segment of the line is highlighted with a thick black bar. Below this segment is the number 2, indicating its length.

Financial Year: 2017-18
Package Name: MGSP/PBG/GOP/2017-18/W-05

1	Road and Drain	Estimate for Improvement & Construction work of Road & Drain at Samshulhaque road and road bylane under GopalganjPourashava.			1					18	16-Nov-17	14-Dec-17	16-Jan-18	01-Feb-18	8921321	112928	M/s. Lalin Traders	8824515	111703	01-Feb-18			4-Sep-18	100	100	8824515	100	1	Final Bill Payment
---	----------------	--	--	--	---	--	--	--	--	----	-----------	-----------	-----------	-----------	---------	--------	--------------------	---------	--------	-----------	--	--	----------	-----	-----	---------	-----	---	--------------------

Package Name: MGSP/GOP/2017-18/W-06

[illegible]

Package Name: MGSP/GOP/2017-18/W-07

1	Market	a) Construction of Leisure Cum-Business Center at Panchuria, Gopalganj Under Gopalganj Pourashava	60000000	759494	1							18	12-Jul-18	13-Aug-18	24-Sep-18	14-Oct-18	200413433	2536879	M/S Benojir Construction	217917747	2758452	15-Oct-18				25-Oct-19	73	72	149769561	69	Ongoing Works
	Market	b) Construction of Sanitary & Plumbing work of Leisure Cum-Business center at Panchuria, Gopalganj Under Gopalganj Pourashava																									72				
	Market	c) Construction of Electrical works for Leisure Cum-Business center at Panchuria, Gopalganj Under Gopalganj Pourashava																									90				

A horizontal number line with a segment of length 3 highlighted in red. The segment starts at 0 and ends at 3. The number 3 is written below the line at the end of the highlighted segment.

Financial Year: 2018-19
Package Name: MGSP/GOP/2018-19/W-08

1	Bridge	Construction of Fancy Charming Bridge on the Mora Modhumoti Lake at the Point of Kuadanga (CIP-52) length-27.00m Arch.	1						19	07-Oct-18	06-Nov-18	21-Nov-18	31-Dec-18	42703797	540554	RIK-ST (JV)	35632097	451039	14-Jan-19			13-Jan-20	95	95	29946037	84	Ongoing Works
---	--------	--	---	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	--------	-------------	----------	--------	-----------	--	--	-----------	----	----	----------	----	---------------

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Gopalganj

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/PBG/GOP/2018-19/W-09																																
	1	Road	1. Improvement work at Markash Moholla road starting from BB road to Upazila road via Sweeper Kaloni under Gopalganj Pourashava.			1							19	07-Nov-18	12-Dec-18	10-Jan-19	27-Jan-19	11007338	139333	M/S Kamrul & Brothers	8470616	107223	27-Jan-19			27-Jul-19	100	100	8470616	100	1	Final Bill Payment
Package Name: MGSP/GOP/2018-19/W- 10																																
	1	Market	(a) 4- Storied Poura Super Market under Gopalganj Pourashava, District:- Gopalganj			1							19	18-Nov-18	24-Dec-18	27-Jan-19	04-Feb-19	109307271	1383636	DMCL-LT JV	85254434	1079170	04-Feb-19			3-Feb-20	55		27180052	32		Ongoing Works
		Market	(b) Sanitary and plambing work in construction of Poura Super Market under Gopalganj Pourashava, Gopalganj																								35	52				
		Market	(c) Electrical works of 4- storied Poura Super Market under Gopalganj Pourashava, Gopalganj																								30					
Package Name: MGSP/GOP/2018-19/W-11																																
		Communi Centre	(a) Estimate of Interior works for False Ceiling of Community Centre at Gopalganj Pourashava			1							19	09-May-19	18-Jun-19	04-Jul-19	29-Jul-19	19452151	246230	M/s. Jakaulah & Brothers	14287907	180860	30-Jul-19			30-Jun-20	90	90	8257408	58		Ongoing Works
		Communi Centre	(b) Electrical works for Interior Lighting arrangement of Community Centre at Gopalganj Pourashava																								90					
3	14	Total: Gopalganj		60000000	759494	11												182470557 770489193	2309754 9753028		143645054 670140536	1818292 8482792					69 83	73854113 485910800	51 73	1 9		

Financial Year: 2014-15
Package Name: MGSP/MAD/W-01

[illegible]

Package Name: MGSP/MAD/W-02

[illegible]

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Madaripur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
10						2												54821204	693939		47819193	605306					100		47819193	100	10	

Financial Year: 2015-16
Package Name: MGSP/MAD/2015-16/W-03

1	Road	(a) Improvement of (BISIC road) Bachchu Sarak to main road (Ch.0+00 to 0+862m) by BC Pavement.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																</
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Financial Year: 2016-17
Package Name: MGSP/MAD/2016-17/W-04

1	1	Road	(a) Improvement of Road at Sokuni Sarak starting From College Road to Al-Amin Mosque (Ch. 0+250 to 1+875m) under Madaripur Pourashava, Madaripur.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
---	---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2017-18
Package Name: MGSP/PBG/MAD/2017-18/W-05

1	1	Road	Rehabilitation of Bir-Muktijoddah Nur-E-Alom Babu Chowdhry Sarak starting from Sayderbali Primary School to UpozilaPorishod. Ch. 0-923m. (CIP A-15) (Total length = 923.00m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					</
---	---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/MAD/2017-18/W-06

1	Communi ty Center	a) Constructin of Market with Community Center at Charmuguria Madaripur																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
---	-------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/MAD/2017-18/W-07

1	Road	(a) Improvement of T.B. Clinic road starting from Lake View Sarak to Kulpuddi Bazar (Ch. 0+000 to 2+025)			1								18	22-Nov-17	27-Dec-17	21-Jan-18	01-Feb-18	70890088	897343	Hamim & Mizan (JV)	70755000	895633	10-Feb-18			30-Nov-19	91	92	48566747	69	Ongoing Works
	Proectio n wall	(b) RCC Wall & Column with Pre-cast RCC post for Protective Works. Length 446m																									98				
	Drain	c) Improvement of T.B. Clinic Drain starting from Lake View Sarak to Kulpuddi Bazar (Ch. 0+000 to 2+025)																									94				
	Water Supply	(d) Water Supply Pipe Line at T.B. Clinic road starting from Lake View Sarak to Kulpuddi Bazar (Ch. 0+000 to 2+025)																									70				

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Madaripur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/MAD/2017-18/W-08																																
	1	Road	a) Improvement of B.C. Road at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more by BC in Madaripur Pourashava. (Ch. 0+00-1600.00m) Length-1600 m			1							18	31-Dec-17	06-Feb-18	21-Mar-18	02-Apr-18	81085912	1026404	M/S Kohinur Enterprise	69468707	879351	09-Apr-18			31-Dec-19	100	98	57574344	83		Ongoing Works
	Road	b)Construction of RCC Road at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more by RCC in Madaripur Pourashava. (Ch. 1600-2832m) Length-1232 m	100																													
	Drain	c) Construction of drain at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (Ch. 0-800m & 1275-1600m) Length-1125 m	100																													
	Protection Wall	d) RCC wall & Column with pre-cast RCC post for protective work at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (Length-465 m)	100																													
	Culvert	e) Construction of Box Culvert at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (06 Nos.) at Ch. 0+450m, 0+803m, 1+040m, 1+272m, 1+597m & 2+167m. (BOX CULVERT-1 Vent, 3.0X2.0)	100																													
	Culvert	f) Construction of Box Culvert at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (01 No.) at Ch. 0+941m. (BOX CULVERT-2 Vent, 3.0X3.0).	100																													
	Water Supply	g) Water Supply pipe line at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava.	61																													
Package Name: MGSP/MAD/2017-18/W-09																																
	1	Bus Terminal	a) Construction of 3 Storied Central BusTerminal Building at Madaripur Pourashava.			1							18	12-Jul-18	04-Sep-18	03-Oct-18	21-Oct-18	273401411	3460777	Alauddin Trading Co Ltd (JV)	239216000	3028051	01-Nov-18			24-Mar-20	72	61	113042175	47		Ongoing Works
	Bus Terminal	b) Plumbing Works for Madaripur Central BusTerminal at Madaripur Pourashava	0																													
	Bus Terminal	c) Electrical works for Madaripur Central BusTerminal at Madaripur Pourashava.	10																													
	Bus Terminal	d) Furniture for Madaripur Poura Central BusTerminal	0																													
	Bus Terminal	e) Extension & Rehabilitation of Madaripur Poura Central Bus Terminal with internal road at Madaripur Pourashava.	35																													
	Bus Terminal	f) Extension & Rehabilitation of Madaripur Poura Central Bus Terminal with internal drainage system at Madaripur Pourashava.	76																													
6				5														488028192	6177572		430566749	5450212				74	246885409	57	2			
Financial Year: 2018-19																																
Package Name: MGSP/MAD/2018-19/W-10																																
	1	Electrification	Supplying, fitting, fixing and Installation of street light with pose on four lane divider of RHD road starting from DC Bridge to Khagdi bridge at Madaripur Pourashava Under the proproject of MGSP FY 2018-19 (CIP no. E-04)			1							19	05-Aug-18	10-Sep-18	16-Oct-18	20-Oct-18	15159257	191889	M/S. Brothers Construction	11739802	148605	12-Nov-18			15-Nov-19	100	100	11739802	100	1	Final Bill Payment
Package Name: MGSP/PBG/MAD/2018-19/W-11																																
	1	Road	(a) Construction of RCC Road at Soronokar Potti Sarak. (Ch. 0+00 to 0+222m) under Madaripur Pourashava.			1							19	15-Oct-18	19-Nov-18	01-Jan-19	16-Jan-19	14299999	181013	M/S Bellal Brothers	11867065	150216	23-Jan-19			12-Dec-19	100	100	10432611	88	2	Completed
	Drain	(b) Construction of RCC Drain at Soronokar Potti Sarak. (Ch. 0+00 to 0+222m) under Madaripur Pourashava.	100																													
	1	Road	(c) Improvement of B.C road at Goni Bepari Sarak (Ch. 0+00 to 0+575m) under Madaripur Pourashava.																								100					
Package Name: MGSP/MAD/2018-19/W- 12																																
	1	Kitchen Market	(a) Construction of Puran Bazar Two Storied kitchen Market with Grocery Shop under Madaripur Pourashava.			1							19	15-Nov-18	19-Jan-18	22-Jan-19	11-Feb-19	90850386	1150005	Hamim International	90780000	1149114	18-Feb-19			15-May-20	67	52	41604091	46		Ongoing Works
	Kitchen Market	(b) Construction of Puran Bazar Two Storied kitchen Market with Grocery Shop (plumbing part) under Madaripur Pourashava.	0																													
	Kitchen Market	(c) Construction of Puran Bazar Two Storied kitchen Market with Grocery Shop (Electrical part) under Madaripur Pourashava	10																													

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Madaripur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
4	22		Total: Madaripur			3	12											120309642809782933	152290710250417		114386867712290072	14479359016330					6278	63776504477998369	5667	317		

Financial Year: 2014-15
Package Name: MGSP/MDI/W-01

1	1	Road	(a) Construction of B.C road & R.C.C road starting from Modongonj road (old rail line) upto Shaju Khalifas Majar via Siraj haji house, Sufia textile & Salma Ice-Cream factory. (i) Modongonj road (old rail line) to Sitala Bari moar via H/O Siraj haji ch.0.00-704 m (ii) H/O Siraj haji to Rubia Textile(Salma Ice-crème Factory) via H/O Hakim Master ch.0.00-350.00 m & H/O Hakim Master Palisading 36.00 m (iii) H/O Lal Mia to Cattle-Hut mor via Mater mosjid ch.375.00-710.00 m & Link- 70.00 m (iv) H/O Moli Hossain Chairman to H/O Nurul Islam at Kotawalichor ch.0.00-700.00 m (v) H/O Salim Journalist to Shrijon Textile ch.0.00-120 m. under Madhabdi Pourashava. (Total Length-2659.00 m)																								100					
		Drain	(b) Construction of R.C.C U-drain starting from Modongonj road (old rail line) upto Shaju Khalifas Majar via Siraj haji house, Sufia textile & Salma Ice-Cream factory (i) H/O Lal Mia to Cattle –Hut mor via Mater Mosjid ch.0.00-355.00 (ii)H/O Adhir Debanath to H/O Shek Farid. ch. 0.00-214.00m (iii) H/O Kiron Master to H/O Ali Hossain Babu ch0.00-94.00 m (iv) H/O Somon towards H/O Journalist Al-Amin ch.0.00-53.00 m under Madhabdi Pourashava. (Total Length-716.00 m)			1							15	26-Jan-15	23-Feb-15	02-Apr-15	12-Apr-15	51465530	651462	Ratna Enterprise & Rahman	54672461	692056	12-Apr-15			23-Jun-16	100	100	54672461	100	2	Final Bill Payment
	1	Road	(c) Construction of R.C.C road starting from the house of Mr. Selim at Birampur via Serijon Textile mill upto the old Brammaputra River (i) H/O Salim Journalist to Shrijon Textile ch0.00-375.00 m (ii) H/O Adhir Debanath to H/O Shek Farid ch0.00-214.00 m (iii) H/O Kiron Master to H/O Ali Hossain Babu ch0.00-94.00 m (iv) H/O Somon towards H/O Journalist Al-Amin ch.0.00-53.00 m (v) Algi Monohorpur Primary school (Board school) to H/o Hossain Munshi & H/o hanif master Via H/o Imran hazi, Moti, Friends Textile Ch.0-104.00 m under Madhabdi Pourashava. (Total Length-840.00 m)																51465530	651462		54672461	692056				100					
		Drain	(d) Construction work of R.C.C pipe drain road starting from the house of Mr. Selim at Birampur via Serijon Textile mill upto the old Brammaputra River . (Total length-640.00m)																								100					
		Electrification	(e) High Transmision Electric Pole Shifting (27 nos)																								100					
2						1												51465530	651462		54672461	692056					100		54672461	100	2	

Financial Year: 2015-16
Package Name: MGSP/MDI/2015-16/W-02

	1	Road	(a) Construction of RCC Road starting from Dhaka-Sylhet highway (Near H/O Vp Jasim) to H/O Akbar Miah at Tatapara under Madhabdi Pourashava, Narsingdi (Ch. 0.00-450.00)																								100					
	1	Road	(b) Construction of RCC Road starting from Dhaka-Sylhet highway (new bus stand) to H/O Raju Bhuyan via Surjer Hashi Ciinic at Tatapara under Madhabdi Pourashava, Narsingdi (Ch. 0.00-770.00)	21100000	267089	1	24-Feb-16		25-Feb-16		31-Mar-16		16	23-Mar-16	20-Apr-16	11-May-16	01-Jun-16	30579583	387083	M/S. Faruk Traders	27277243	345282	07-Jun-16	15-Feb-17	30-Mar-17	30-Apr-17	100	100	27277243	100	2	Final Bill Payment
2				21100000	267089	1												30579583	387083		27277243	345282					100		27277243	100	2	

Financial Year: 2016-17

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Madhabdi

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
Package Name: MGSP/MDI/2016-17/W-03																																	
4	1	Drain	(d) Drain Part-II: Construction of RCC pipe drain from Dhaka-Sylhet highway (near FAzlul Karim kinder garden) to H/O selim sangbadik via Rine ok Market at Birampur under Madhabdi Pourashava Ch.0-280m	61400000	777215	1		19-Sep-16	28-Feb-17	30-Jun-17			17	22-Nov-17	19-Dec-17	14-Jan-18	11-Feb-18	94371816	1194580	M/s. Udayan Builders	98753858	1250049	09-Mar-18			30-Oct-19	100	97	75987489	77		Ongoing Works	
		Drain	(a) Drain Part Construction of RCC Pipe Drain from Tatapara Bowbazar to Islam C.N.G via Mohammadia Jame Mosjid under Madhabdi Pourashava. Ch.0.00-400m .																								100						
		Drain	(b)Drain Part Construction of RCC Pipe Drain from Islam CNG to Choto Gadairchar Jame Mosjid via Bhuiyan Textile Mill and D.N Textile Mill from Ch.181 to 302 m and plus length 40 m towards outfall at Brampputtara River under Madhabdi Pourashava.																								100						
	1	Road	(c) Road Part-IConstruction of RCC Road from Old Brammaputra Nadh to H/o Sobahan driver at Birampur via Old Bus Stand under Madhabdi Pourashava in Narsingdi Ch.0-500m .																								100						
	1	Drain	(c) Drain Part-II Construction of RCC Pipe Drain from Old Brammaputra Nadh to house of Sobahan driver via Old Bus Stand at Birampur under Madhabdi Pourashava Ch.0-330m.																								100						
	1	Road	(d) Road Part-I Construction of RCC Road from Dhaka-Sylhet High Way near Fajlul Karim Kinder Garden to House of Salim Sangbadik via Rine ok Market at Birampur under Madhabdi Pourashava Ch.0-840m																								100						
		Road	(e) Road Part-I Construction of RCC Road from house of Habibur Rahaman to Back side of the house of Farid Councilor at Birampur under Madhabdi Pourashava Ch.0-300m.																								100						
		Drain	(e) Drain Part-II Construction of RCC Pipe Drain from house of Habibur Rahaman to Back side of the house of Farid Councilor at Birampur under Madhabdi Pourashava Ch.0-660m																								100						
		Electricf ation	(e) Street Light Part-III Supplying fitting & fixing of Street Lights of roadside starting from the house of Habibur Rahman at Birampur to back side of the house of Farid CouncilorCh.000 to 300m under Madhabdi Pourashava in Narshingdi District.																								10						
		Environ mental Manage ment	(f) Environmental Part MGSP/MDI/2016-17/W-03																								85						

Financial Year: 2017-18

Package Name: MGSP/MDI/2017-18/W-04

1	Drain	(a) Construction of RCC box drain from Dhaka-Sylhet Highway (Near Jalil Workshop) to H/o Abu Mia at Birampur (Ch. 00 to 630m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
---	-------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Madhabdi

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Package Name: MGSP/PBG/MDI/2017-18/W-05

1	Road	(a) Rehabilitation with both side widening of existing BC road starting from Akhra at Kasipur to Algi Bridge via girls School, KhejurTalaMoar and MonohorpurShahiEidgah Complex under MadhabdiPourashava. Part-A [KhejurTalaMoar to Algi Bridge]- (Ch. 0.00-970.00m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/MDI/2017-18/W-06

1	Bridge	(a) Construction of 40m RCC Bridge at Anandi Moor over Old Brahmaputra Nadh under Madhabdi Pourashava.	1	18	23-Oct-18	20-Nov-18	27-Jan-19	11-Feb-19	55734731	705503	BHB-FA-KT JV	58488758	740364	18-Feb-19	17-Feb-20	60	35	11487948	20	Ongoing works
1	Road	(b) Construction of BC road with Footpath starting from Manchester Chattar (Cattle Hut) to New Bus Stand (Near Dhaka-Sylhet Highway) via Anandi Moor Bridge under Madhabdi Pourashava (Ch.0+00 to 0+655).														0				
1	Manhole	(c) Improvement of Manhole & Providing Catch Pit of Existing RCC Pipe Culvert starting from Manchester Chattar (Cattle Hut) to New Bus Stand (Near Dhaka-Sylhet Highway) via Anandi Moor Bridge under Madhabdi Pourashava (Ch.0+00 to 0+655).														15				
	Electricfication	(d) Street light for 40m RCC Bridge at Anandi More over Old Brahmaputra Nadh under Madhabdi Pourashava, Narsingdi.														0				
	Road	(e) Construction and Removal of 2 Nos. Diversion Road one at U/S and other at D/S for 40m bridge at Anandi More over Old Brahmaputra Nadh under Madhabdi Pourashava.														75				
8			3						162266921	2054012		167450338	2119625			77	103539103	62	5	

Financial Year: 2018-19

Package Name: MGSP/MDI/2018-19/W- 07

1	Road	(a) Construction of Road starting from Fire Service more at khonormordi to Pourashava more via Manchestar chattror (Ch. 0+00 to 1+090) with two link (Ch. 0+00 to 0+135 & 0+00 to 0+171) and Manchestar chattror Development (Length=32m), Total Length=1428m.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/PBG/MDI/2018-19/W-08

	1	Road	Rehabilitation of R.C.C. Road on Existing BC Road Starting from Madhabdi New Bus Stand to Madhabdi Post Office under Madhabdi Pourashava (Ch. 0.00-270.00m)			1							19	11-Oct-18	30-Oct-18	08-Nov-18	20-Nov-18	9254690	117148	M/S Rahman Brothers	9203365	116498	26-Nov-18			24-May-19	100	100	9203365	100	1	Final Bill Payment
--	---	------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	---------	--------	---------------------	---------	--------	-----------	--	--	-----------	-----	-----	---------	-----	---	--------------------

Package Name: MGSP/MDI/2018-19/W- 09

1	Market	(a) Improvement of Existing Market at Madhabdi Pourashava.	1	19	16-Jul-19	02-Sep-19	25-Sep-19	17-Oct-19	22661333	286852	GI and NUC (JV)	22945565	290450	20-Oct-19	30-Aug-20	16-Apr-20	90	70	11174827	49	Ongoing Wroks		
	Market	(b) Improvement of Existing Market at Madhabdi Pourashava (Public Toilet).															10						
	Market	(c) Improvement of Existing Market at Madhabdi Pourashava (Plumbing Part).															0						
	Market	(d) Improvement of Existing Market at Madhabdi Pourashava (ElectricalPart).															0						
5	Total: Madhabdi		82500000	1044304	3							135166023	1710962		135389179	1713787			53		34408386	25	1
21					9							473849872	5998100		483543079	6120798			78		295884682	61	10

Financial Year: 2014-15

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Madhabpur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks		
Package Name: MGSP/MDP/W-01																																		
1	1	Road	a) Construction of Bituminous Carpeting road from Highway to Rajghat Road (Ch. 0+000-1+150m) (Total Length:1150m)																39925102	505381	M/S Hasan Enterprise	32825398	415511	22-Feb-15			5-May-16	100	100	32825398	100	5	Final Bill Payment	
		Drain	b) Construction of RCC Drain beside road from Highway to Rajghat Road (Ch. 0+000-0+200km) (Total Length:200m)																									100						
	1	Road	c) Construction of Bituminous Carpeting road from Highway to Sonai Abason (Guchagram) (Ch.0+000-0+700m) (Total Length:700m)																									100						
	1	Road	d) Construction of Bituminous Carpeting road from Highway to Ganganagar near house of Probesh Rishi (Ch. 0+000-0+600m) (Total Length:600m)																									100						
		Drain	e) Construction of RCC Drain Beside road from Highway to Ganganagar.(L/S: Ch. 0+040-0+120m),(R/S:Ch. 0+070-0+150m) (Total Length:200m)																									100						
		1	Drain																									f) Construction of RCC Drain beside road from Gumutia road near Gasfield to Kabarstan road around Krishnanagar.(Ch.0+000-0+530m) (Total Length:530m)						100
	1	Road	g) Construction of Bituminous Carpeting road from old Cattle market to kasti Bridge. (0+000-0+350m) (Total Length:350m)																									100						
		Drain	h) Construction of RCC Drain beside road from old Cattle market to kasti Bridge. (0+000-0+200m) (Total Length:200m)																									100						
5				1												39925102				505381		32825398		415511				100		32825398		100	5	

Financial Year: 2015-16

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Madhabpur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Road	a) Widening and rehabilitation of bituminous carpeting (BC) road including road, drain, street light and allied works starting from the Gudampara Mosque to Bualia Bridge (Ch. 0+000 to 2+075m) under Madhabpur Pourashava in Hobiganj District.(Road work)																								72					
		Cross Drain	a) Widening and rehabilitation of bituminous carpeting (BC) road including road, drain, street light and allied works starting from the Gudampara Mosque to Bualia Bridge (Ch. 0+000 to 2+075m) under Madhabpur Pourashava in Hobiganj District.(Cross drain/ Structure)																								100					
		Drain	a) Widening and rehabilitation of bituminous carpeting (BC) road including road, drain, street light and allied works starting from the Gudampara Mosque to Bualia Bridge (Ch. 0+000 to 2+075m) under Madhabpur Pourashava in Hobiganj District.(Drain work)																								80					
		Electricfiation	a) Widening and rehabilitation of bituminous carpeting (BC) road including road, drain, street light and allied works starting from the Gudampara Mosque to Bualia Bridge (Ch. 0+000 to 2+075m) under Madhabpur Pourashava in Hobiganj District.(Street light & Electrical work)																								40					
		Road	a) Widening and rehabilitation of bituminous carpeting (BC) road including road, drain, street light and allied works starting from the Gudampara Mosque to Bualia Bridge (Ch. 0+000 to 2+075m) under Madhabpur Pourashava in Hobiganj District.(HBB work at Ch. 0+000 to 0+150km)																								5					
	1	Road	(b) Wedening and Rehabilitation of bituminous carpeting(BC) road including road, drain, electrification and allied works starting from Highway road to Ganganagar road via Shamoly para (Ch. 0+000 to 0+455m) under Madhabpur Pourashava in Hobiganj District. (Road work)			1							16	26-Sep-16	25-Oct-16	29-Dec-16	25-Jan-17	91297538	1155665	M/s Nilu Enterprise	77240173	977724	01-Feb-17	30-May-17	31-Dec-17	31-Mar-19	90	74	44500000	58		Ongoing Works
		Drain	(b) Wedening and Rehabilitation of bituminous carpeting(BC) road including road, drain, electrification and allied works starting from Highway road to Ganganagar road via Shamoly para (Ch. 0+000 to 0+455m) under Madhabpur Pourashava in Hobiganj District. (Drain with Cross drain work from Ch. 0 to 300m (Both side) and Ch. 300 to 455m (only R/S) (Total length 910m)																								97					
		Electricfiation	(b) Wedening and Rehabilitation of bituminous carpeting(BC) road including road, drain, electrification and allied works starting from Highway road to Ganganagar road via Shamoly para (Ch. 0+000 to 0+455m) under Madhabpur Pourashava in Hobiganj District. (Street light & Electrical work)																								5					
		Environmental Management	a) Widening and rehabilitation of bituminous carpeting (BC) road including road, drain, street light and allied works starting from the Gudampara Mosque to Bualia Bridge (Ch. 0+000 to 2+075m) under Madhabpur Pourashava in Hobiganj District. (b) Wedening and Rehabilitation of bituminous carpeting(BC) road including road, drain, electrification and allied works starting from Highway road to Ganganagar road via Shamoly para (Ch. 0+000 to 0+455m) under Madhabpur Pourashava in Hobiganj District. (Environmental works.)																								40					
	2					1												91297538	1155665		77240173	977724						74	44500000	58		

Financial Year: 2016-17

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Madhabpur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks		
Package Name: MGSP/MDP/2016-17/W-03																																		
1	1	Road and Bridge	(a) Construction of 36.00m RCC slab bridge over Sonai River at the connecting point of Ganganagar and Noagaon road (350.00 m up-stream from the existing bgidge on Dhaka-Sylhet Highway) under Madhabpur Pourashava, Habigonj District. (Bridge Approach Road work)																		M/s. Isahil Enterprise & M/s. Tisha &	42395939	536657	15-May-17			30-Apr-19	100	100	22973765	54	1	Completed	
	Bridge	(a) Construction of 36.00m RCC slab bridge over Sonai River at the connecting point of Ganganagar and Noagaon road (350.00 m up-stream from the existing bgidge on Dhaka-Sylhet Highway) under Madhabpur Pourashava, Habigonj District. (Bridge work)	100																															
	Environ mental Manage ment	(a) Construction of 36.00m RCC slab bridge over Sonai River at the connecting point of Ganganagar and Noagaon road (350.00 m up-stream from the existing bgidge on Dhaka-Sylhet Highway) under Madhabpur Pourashava, Habigonj District. (b) Widening and replacement of the existing structure by providing 2X5.00mX5.5X8.00m RCC box culvert on the Ganganagar road adjacent 36.00m proposed RCC slab bridge under Madhabpur Pourashava, Hobigonj District. (Environmental works.)	100																															
	Culvert	(b) Widening and replacement of the existing structure by providing 2X5.00mX5.5X8.00m RCC box culvert on the Ganganagar road adjacent 36.00m proposed RCC slab bridge under Madhabpur Pourashava, Hobigonj District. (Box Culvert work.)	100																															
	Electricific ation	(i) Street light to be provided from south abutment wall of bridge towards south (Ch. 0+000 to Ch. 0+080m) (ii) Street light to be provided from north abutment wall of bridge towards east up to proposed box culvert (Ch. 0+000 to Ch. 0+030m) (iii) Street light to be provided from north abutment wall of bridge towards west up to proposed box culvert (Ch. 0+000 to Ch. 0+030m) (iv) Street light to be provided from east side of the proposed abutment wall box culvert (Ch. 0+000 to Ch. 0+030m) (v) Street light to be provided from abutment wall of proposed box culvert towards north (Ch. 0+000 to Ch. 0+030m)	100																															
	Culvert and Road	(b) Widening and replacement of the existing structure by providing 2X5.00mX5.5X8.00m RCC box culvert on the Ganganagar road adjacent 36.00m proposed RCC slab bridge under Madhabpur Pourashava, Hobigonj District. (Box culvert Approach Road work)	100																															
				1															49266817	623631			42395939	536657					100	22973765	54	1		
Financial Year: 2017-18 Package Name: MGSP/PBG/MDP/2017-18/W-04																																		
	1	Drain	Construction of RCC Pipe Drain from Noagoan Sotta Paul house to Sonia River. (length 150m)			1							18	28-Sep-17	26-Oct-17	28-Jan-18	19-Feb-18	3429605	43413	M/s. Mominul Hoque	3177641	40223	26-Feb-18			25-Aug-18	45	45	0	0		Ongoing Works		
				1															3429605	43413			3177641	40223					45	0	0			
Financial Year: 2018-19 Package Name: MGSP/MDP/2018-19/W- 05																																		
	1	Road	(a) Construction of Bituminous Carpeting Road from Gumutia Bridge to Faruk Master House with link to Mosque Ch. 0+00 to 0+985m & Link Ch. 0+00 to 0+60m (Total length – 1045m)			1								19	13-Oct-18	15-Nov-18	27-Jan-19	24-Feb-19	30752739	389275	M/S. Hasan Enterprise	31912516	403956	24-Feb-19			24-Feb-20	67	73	19413891	61		Ongoing works	
1	Drain	(b) Construction of RCC Drain from Taher Sarder house to Chargupat Khal via Basu Pathan Moar (Ch. 0+00 to 0+440), L= 440m under Madhabpur Pourashava.	100																															
1	Culvert	(c) Construction of 2- vent Box Culvert near old cattle Market at Nasirnagar road (CIP-11) under Madhabpur Pourashava.	100																															
Package Name: MGSP/PBG/MDP/2018-19/W-06																																		
	1	Road	a) Construction of Bituminous Carpeting Road from Elemuddin house to end of Pourashava (Ch. 1150-1450m) (CIP SL No: 12)			1							19	13-Oct-18	15-Nov-18	27-Jan-19	24-Feb-19	4441820	56226	M/S. Hasan Enterprise	4428578	56058	24-Feb-19			24-Aug-19	100	100	3900000	88	1	Final Bill Part Payment		
				4															35194559	445501			36341094	460014					76	23313891	64	1		
13				Total: Madhabpur	6															219113621	2773590			191980245	2430130					84	123613054	64	7	

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: **Mirsarai**

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/MIR/W-01																																
1	1	Road	a) Improvement of Chandpur Govania road by BC Under Mirsrai Pourashava, CTG (Ch. 1+632-2+055m & 2+468m-2+891m (Total Length= 846m.)			1							15	07-Jan-15	09-Feb-15	16-Mar-15	29-Mar-15	26024920	329429	M/S Raka Enterprise	28255493	357664	01-Apr-15	20-Aug-15	21-Mar-16	15-Jun-16	100	100	28255493	100	3	Final Bill Payment
		Drain	b) Construction of RCC drain at DT road to Steel bridge Under Mirsrai Pourashava, CTG (Ch. 1+760-2+285m) (Total Length= 552m)																								100					
	1	Drain	c) Construction of RCC drain starting from main road via upazila campus to extsting Matrika drain drain Under Mirsrai Pourashava, CTG (Ch. 2+315m to2+725m.)Total Length = 410m)																								100					
	1	Road	d) Construction of RCC work at Chandpur Govania road (DT road to College gate) under Mirsrai Pourashava, CTG (2+055 to 2+285m) (Total Length+ 230m)																								100					
		Road	e) Construction of RCC work at Chandpur Govania road (DT road to Court road) under Mirsrai Pourashava, CTG (2+315 to 2+468m) (Total Length= 153.00)																								100					
3				1														26024920	329429		28255493	357664				100	28255493	100	3			

Financial Year: 2015-16

Package Name: MGSP/MIR/2015-16/W-02

1	Road	(a) Improvement of Chandpur Govania road under Mirsarai Pourashava, Ch. 0+632 to 1+632 and 2+869 to 4+369, Ctg.	83361000	1055203	1	15-May-16	30-May-16	21-Jun-16					16	27-Jul-16	23-Sep-16	30-Sep-16	19-Oct-16	74732491	945981	Consonanc Engineers & Builders	17926889	226923	19-Oct-16	31-Mar-17	30-Jun-17	18-Oct-17	100	100	17926889	100	1	Cancelled
	Drain	(b) Construction of Chandpur Govania drain under Mirsarai Pourashava, Ch. 1+485 to 1+635 and 2+725 to 3+545, Ctg.																									100					
	Retainin g Wall	c) Construction of retaining wall of Mawlana Abdul Latif road, Ch. 0+350 to 0+500, under Mirsarai Pourashava, Ctg.																									100					
	Road	(d) Construction of RCC road for Mawlana Abdul Latif road, Ch. 0+350 to 0+500, under Mirsarai Pourashava, Ctg.																									100					
	Culvert	(e) Construction of Chandpur Govania culvert under Mirsarai Pourashava, Ch. 0+632 to 1+632, Ctg.																									100					
	Electricific ation	(f) Supplying, Fitting & Fixing of street light on Chandpur Govania road under Mirsarai Pourashava, Ch. 0+632 to 1+632 and 2+869 to 3+869, Ctg																									100					
	1																															

Financial Year: 2017-18

Package Name: MGSP/PBG/MIR/2017-18/W-03

[illegible]

Package Name: MGSP/MIR/2017-18/W-04

[illegible]

Package Name: MGSP/MIR/2017-18/W-05

[illegible]**Financial Year: 2018-19**

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Mirsarai

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description											Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/MIR/2016-17/W-2a																																										
		Road	(a) Improvement of Chandpur Govania road under Mirsarai Pourashava, Ch.2+869 to 4+334, Ctg.																															40								
		Drain	(b) (b) Construction of Chandpur Govania drain under Mirsarai Pourashava, Ch. 1+485 to 1+635 and 2+725 to 3+545, Ctg.																														30									
		Retainin g Wall	(c) Construction of retaining wall of Mawlana Abdul Latif road, Ch. 0+350 to 0+436, under Mirsarai Pourashava, Ctg.										19	11-Jul-19	20-Aug-19	15-Sep-19	02-Oct-19	43318552	548336	M/S. Nipa Enterprise	41971758	531288	02-Oct-19				29-Apr-20	0	30	8000000	19		Ongoing Works									
		Road	(d) Construction of RCC road for Mawlana Abdul Latif road, Ch. 0+350 to 0+500, under Mirsarai Pourashava, Ctg.																													0										
		Culvert	(e) Construction of Chandpur Govania culvert under Mirsarai Pourashava, Ch. 0+845 Ctg.																													75										
		Electrific ation	(f) Supplying, Fitting & Fixing of street light on Chandpur Govania road under Mirsarai Pourashava, Ch. 0+632 to 1+632 and 2+869 to 3+869, Ctg																													0										
Package Name: MGSP/PBG/MIR/2018-19/W-06																																										
	1	Road	a) Rehabilitation of Middle Talbaria Road By BC (DT Road to Amor Shop) at Ward No#01, Under Mirsarai Pourashava.																														100									
	1	Road	2) Improvement of Alhajj Mofizul Haque Road by R.C.C (College Road To Harun House). (Ch. 0+00-0+380m), At Ward No #04, Under Mirsarai Pourashava. CTG.										19	10-Jan-19	12-Feb-19	05-Mar-19	19-Mar-19	6355202	80446	M/S. Selim & Brothers	6284190	79547	19-Mar-19				30-Sep-19	100	100	0	0	2	Completed									
2	14	Total: Mirsarai		128361000	1624823	2	7											49673754 258467177	628782 3271736		48255948 197528197	610835 2500357					39 43		8000000 63514527	17 32	2 8											
Financial Year: 2014-15																																										
Package Name: MGSP/NCC/W-01																																										
1	1	Road	a) Construction of road by HBB along Boalia khal starting from Daradir Culvert to Golachipa Moszid in ward no. 13 & 14 Under Narayanganj City Corporation (Ch.00 to 760m) Length=760.00m																													100										
		Drain	b) Construction of RCC Drain along Boalia khal starting from Daradir Culvert to Golachipa Moszid in ward no. 13 & 14 Under Narayanganj City Corporation (Ch.460m to 760m) Length=300.00m																													100										
	1	Road	c) Rehabilitation of Mobarakshah road by BC in ward No.16 Under Narayanganj City Corporation (Ch.00m to Ch. 950.00m) Length =950.00m				1						15	13-Jan-15	11-Feb-15	27-Apr-15	07-May-15	38600000	488608	M/S. Ratna Enterprise	33187765	420098	07-May-15	15-May-16	25-Jul-16	25-Aug-16	100	100	33187765	100	3	Final Bill Payment										
	1	Road	d) Rehabilitation of Bangabondhu extension road by BC from Netaiganj Intersection to Komodini via Sadhinata Chatter in ward No.18 Under Narayanganj City Corporation (Ch.00m to Ch. 1050.00m) Length =1050.00m																													100										
Package Name: MGSP/NCC/W-02																																										
	1	Drain	a) Construction of RCC & Brick drain starting from 2 no.Rail Gate to ex BKMEA president Mr.Fazlul Haque's house beside Rail line via Golachipa Sugondha factory in ward no 13 &14. under NCC (Ch.0-352m&Link 1 to 7=531m (Total Length =1320.00m)																													100										
	1	Road	b) Construction of RCC road starting from 2 no. rail gate to Ex President of BKMWA Mr. Fazlul Haque's house beside Rail line via Golachipa Sugondha factory in ward no 13 &14. under NCC (Ch.0-352m & Link 1 to 7=531m (Total Length =883m)				1						15	29-Oct-14	27-Nov-14	11-Jan-15	10-Feb-15	49874847	631327	M/S Rana Enterprise	40869380	517334	10-Feb-15	14-Jun-15	09-Dec-15	30-Jun-16	100	100	40869380	100	2	Final Bill Payment										
		Drain	c) Construction of footpath cum drain by the side of Khalghat road. In ward no: 15 Under NCC (Ch:0.00-270m)																													100										
Package Name: MGSP/NCC/W-03																																										
	1	Drain	a) Construction of RCC Drain with footpath om both side of T-hossain road starting from Modonganj -Modonpur road to Nobiganj ghat in word no. 24 under Narayanganj CC (Ch:0.00-760m) (Total Length =1050.00m)																													100										
		Road	b) Rehabilitation of T-hossain road by RCC starting from Modonganj -Modonpur road to Nobiganj ghat in word no. 24 under Narayanganj CC (Ch:0.00-760m)				1						15	02-Mar-15	01-Apr-15	21-Jun-15	28-Jun-15	77634627	982717	J.K. Enterprise	75785604	959311	02-Jul-15	19-May-16	30-Aug-16	30-Aug-16	100	100	75785604	100	1	Final Bill Payment										

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Narayanganj City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Package Name: MGSP/NCC/W-04

1	Drain	a) Construction of footpath cum RCC Drain starting from Jimkhana bridge to Joy Gobidha School via Paikpara bridge in Ward no. 17 under NCC (Ch.-0.00-395m, Link-1 (Ch0-85, Link-2 Ch.0-120m, Drain L=600 & Fothpath =515												15	29-Oct-14	27-Nov-14	13-Jan-15	29-Jan-15	33430702	423173	M/S Ahsan Enterprise	30890355	391017	29-Jan-15	01-Jul-05	27-Oct-15	24-Nov-16	100	100	30890355	100	2	Final Bill Payment
	Road	b) Rehabilitation of Jallerpar road by RCC starting from Jimkhana bridge to Joy Gobidha School via Paikpara bridge in Ward no. 17 under NCC (Ch.-0.00-600m, Link-1 (Ch0-85, Link-3 Ch.0-25m, L=710																										100					
1	Road	c) Rehabilitation of Shah Suja road by Rcc starting from Foodland Bakery with link on Nayapara road & Link-2 Bhuyanpara road link road. in Ward no. 17 under NCC (Ch.-0.00-354m, Link-1 (Ch0-285, Link-2 Ch.0-372m, L=996m	1																								100	100	30890355	100			
	Drain	d) Construction of RCC Drain along Nayapara road (link-1), in Ward No. 17, under NCC (Link-1 Ch-0-150m)																									100						

Package Name: MGSP/NCC/W-05

10	1	Drain	(a) Construction of RCC Drain starting from Modongonj-Modonpur RHD road to Shitalakyha river via Willson road Khan bari in ward no. 22 & 23 Under NCC (Ch.00 to 1290m) Length=1290.00m	1						15	13-Jan-15	11-Feb-15	27-Apr-15	07-May-15	44669648	565439	M/S. Ratna Enterprise	46281632	585843	07-May-15	20-Dec-15	30-Apr-16	30-Jun-16	100	100	46281632	100	2	Final Bill Payment
		Road	(b)Construction of road by RCC starting from Willson road to Shitalakyha river via Khan bari in ward no. 22 & 23 Under NCC (Ch.800 to 1290m) Length=490.00m																					100					
	1	Drain	(c)Construction of RCC Drain starting from CSD Intersection to Akiz cement factory Road via Ispahani bazar in ward no. 23 Under NCC (Ch.280m to 585m) Length=305.00m																					100					
		Drain	(d)Construction of RCC Drain starting from CSD Intersection to Akiz cement factory Road via Ispahani bazar in ward no. 23 Under NCC (Ch.00m to 585m) Length=585.00m																					100					
				5						244209824				3091264	227014736				2873604	100				227014736	100	10			

Financial Year: 2015-16

Package Name: MGSP/NCC/2015-16/W-06

	1	Road and Drain	(a) Construction of Kazi Nazrul road with drain at ch. 00-700m in Ward no. 24			1							16	16-Jun-16	18-Jul-16	29-Aug-16	22-Sep-16	44978823	569352	M/s. Nur Enterprise	34392787	435352	25-Sep-16	30-Jun-17	30-Aug-17	30-Apr-18	100	100	34392787	100	2	Final Bill Payment
	1	Electrification	(b) Beautification of NCC Own pond with Cofee shop & Electrification at North Lakkhonkhola in Ward No.-25. Supply and Installation of beautification & Street lighting necessary fitting, fixing including SS Pole, SS bracket with underground electrical line along North Lakhankholla (Near Paribarik saisto clinic) with necessary works Under Narayanganj City Corporation, Narayanganj.																								100					

Package Name: MGSP/NCC/2015-16/W-07

1	Drain	1) Excavation, Landscaping, Beautification and Lighting of Shitalkyha-Dholeswary River via Baburail. (Ch.0.00-395.00m) in Ward No 15. (RCC Pipe Drain)	1	16	29-Sep-16	27-Oct-16	29-Dec-16	19-Jan-17	174200089	2205064	M/S. Ratna Enterprise	124242989	1572696	19-Jan-17	20-Oct-17	18-Mar-18	7-Nov-18	100	100	94859217	76	1	Completed																					
	Beautification	2) Excavation, Landscaping, Beautification and Lighting of Shitalkyha-Dholeswary River via Baburail. (Ch.0.00-395.00m) in Ward No 15. (Excavation Landscaping and Beautification)																100																										
	Electrification	3) Excavation, Landscaping, Beautification and Lighting of Shitalkyha-Dholeswary River via Baburail. (Ch.0.00-395.00m) in Ward No 15. (Street Light)																100																										
3																		2	219178912										2774417	158635776										2008048	100	129252004	81	3

Financial Year: 2017-18

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Narayanganj City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks					
Package Name: MGSP/PBG/NCC/2017-18/W-08																																					
	1	Drain	a) Rehabilitation of RCC drain from MizmiziHazrotSahebbari to Grave yard Connecting road via Eidgah in ward no : 02. Ch. 00-220m &Link : Ch. 00-155m.			1							18	08-Nov-17	10-Dec-17	18-Feb-18	15-Mar-18	18699885	236707	E.M Traders 7 Ali Enterprise (JV)	15771901	199644	18-Mar-18			14-Sep-18	100	100	15771901	100	4	Final Bill Payment					
	1	Road	b) Rehabilitation of RCC Road from MizmiziHazrotSahebbari to Grave yard Connecting road via Eidgah in ward no : 02. Ch. 00-220m &Link : Ch. 00-155m.																								100										
	1	Drain	c) i) Rehabilitation of RCC drain from Inter district Tract Office to Shittalakhaya river via Power house beside boundary wall ch. 00-240m ii) Rehabilitation of RCC drain from AEPZ road TatkhanaChowdhurybari to Major bari in ward no: 08 Ch. 00-140m																								100										
	1	Road	d) Rehabilitation of RCC Road from AEPZ road TatkhanaChowdhurybari to Major bari in ward no: 08 Ch. 00-130m																								100										
Package Name: MGSP/PBG/NCC/2017-18/W-09																																					
	1	Drain	a) i) Rehabilitation of RCC drain from Khanpur hospital road to Khanpur branch road in ward no-11&12 Ch. 00-310m ii) Rehabilitation of RCC drain (Outfall) from Kali bazar road to Shittalakhaya river in ward no-13 ch. 00-40m			1							18	08-Nov-17	10-Dec-17	27-Jun-18	25-Aug-18	17737258	224522	Ratna Enterprise	16991713	215085	25-Aug-18			30-May-19	100	100	16991713	100	3	Final Bill Payment					
	1	Drain	b) i) Rehabilitation of RCC new drain & rise drain from ShahidSabbirAlamKhondokar road (Masdahir bazar) to GolaChipaAllamalqbal connecting road Ward. no-13 Ch: 00-625m																								100										
	1	Road	b) ii) Rehabilitation of RCC road from ShahidSabbirAlamKhondokar road (Masdahir bazar) to GolaChipaAllamalqbal																								100										
Package Name: MGSP/PBG/NCC/2017-18/W-10																																					
	1	Drain	a) i) Rehabilitation of RCC Road & drain from Shahid Nagar road AzaherCouncilerbari to MoklesUddingbari in ward no-18 Ch. 00-150m			1							18	11-Aug-17	12-Oct-17	18-Feb-18	15-Mar-18	26284237	332712	M/S Munia Traders	25861721	327364	18-Mar-18			15-Aug-19	100	100	25861720	100	5	Final Bill Payment					
	1	Road	b) i) Rehabilitation of RCC Road from Shahid Nagar road AzaherCouncilerbari to MoklesUddingbari in ward no-18 Ch. 00-150m ii) Rehabilitation of RCC Road &Socher drain from 1 No. Ghate Police fari front road in Ward no: 15 Ch. 00-80m																								100										
	1	Road	c) Rehabilitation of RCC Road from BiddahNikaton School to GulshanCenama hall ward no-15 Ch. 00-310m																								100										
	1	Drain	d) i) Rehabilitation of RCC drain from Sayetpur main road to GMC gale No. 1&2 in ward no-18 Ch. 0.00m - 275m&ch.0.00m-295m, Linkch. 00-40m																								100										
	1	Road	d) ii) Rehabilitation of RCC Road from Sayetpur main road to GMC gale in ward no-18 Ch. 0.00m-275m&ch.0.00m-295m, Linkch. 00-40m																								100										
Package Name: MGSP/PBG/NCC/2017-18/W-11																																					
	1	Drain	a) Rehabilitation of RCC drain from ModanpurMadonganjRHD beside HaziAbulKasembari to Ram Nagar GPS road in ward no-26 Ch. 350m			1							18	11-Aug-17	12-Oct-17	18-Feb-18	15-Mar-18	17602748	222820	M/S Ripa Construction	17333223	219408	18-Mar-18			30-Jan-19	100	100	17333223	100	4	Final Bill Payment					
	1	Road	b) Rehabilitation of RCC road from ModanpurMadonganjRHD beside HaziAbulKasembari to Ram Nagar GPS road in ward no-26 Ch. 350m																								100										
	1	Drain	c) Rehabilitation of RCC Road& drain from Sayetpurmohammodi club road to Fakir bari main road in ward no-18 at Ch. 00-370m.																								100										
	1	Road	d) Rehabilitation of RCCRoad fromSayetpurmohammodi club road to Fakir bari main road in ward no-18 at Ch. 00-370m.																								100										
Package Name: MGSP/PBG/NCC/2017-18/W-12																																					
	2	Drain	(a) (i) Rehabilitation of RCC drain from Sayetpur Mohammodi Club road to Fakir bari main road in ward no: 18 at Ch. 370-750m. (ii) Rehabilitation of RCC drain from Sayetput main road to GMC gale no.-3 in ward no. 18 Ch. 00-295.00m. (iii) Rehabilitation of RCC drain (Outfall) from Sayetpur main to Shitalakhaya river in ward no. 18 Ch. 00-195m.			1							18	23-Nov-17	21-Dec-17	18-Feb-18	15-Mar-18	23097294	292371	M/S Ripa Construction & Ashan	22234533	281450	18-Mar-18			30-Jan-19	100	100	22234533	100	3	Final Bill Payment					
	1	Road	b) (i) Rehabilitation of RCC road from Sayetpur Mohammodi Club road to Fakir bari main road in ward no. 18 at Ch. 370-750m, (ii) Rehabilitation of RCC road from Sayetpur main road to GMC gale no-3 in ward no. 18 Ch. 00-295.00m.																								100										

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Narayanganj City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/PBG/NCC/2017-18/W-13																																
	1	Drain	a) (i) Rehabilitation of RCC drain from Mission para Solimulla road to Mr. Babul Saheb bari to Mission para Mr. Faruque Saeber bari road in ward no. 12 Ch. 00-140m			1							18	23-Nov-17	21-Dec-17	18-Feb-18	15-Mar-18	19832737	251047	M/S Ripa Construction & Ashan	14243138	180293	18-Mar-18			30-Jan-19	100	100	14243138	100	3	Final Bill Payment
	1	Cross Drain	(ii) Rehabilitation of RCC cross drain in Mission para Solimulla road in ward no. 12 at Ch. 00-30m																								0					
		Drain	(iii) Rehabilitation of RCC drain from Sonakanda Anayet Nagar Ali Ahmed Chunku road to Sonakanda Anayet Nagar Mr. Raza mia bari road Ch. 00-220m																								100					
		Drain	(iv) Rehabilitation of RCC drain from Madonpur Madonganj RHD beside Hazi Abul Kasem bari to Ram Nagar GPS Road in Ward no. 26 Ch. 350-600m.																								100					
	1	Road	b) i) Rehabilitation of RCC Road from Mission para Solimulla road to Mr. Babul Saheb bari to Mission para Mr. Faruque Saeber bari road in ward no. 12 Ch. 00-140m																								100					
		Road	(ii) Rehabilitation of RCC road from Sonakanda Anayet Nagar Ali Ahmed Chunku road to Sonakanda Anayet Nagar Mr. Raza mia bari road Ch. 00-220m																								100					
		Road	(iii) Rehabilitation of RCC road from Madonpur Madonganj RHD beside Hazi Abul Kasem bari to Ram Nagar GPS road in ward no. 26 Ch. 350-600m.																								100					
Package Name: MGSP/NCC/2017-18/W-14																																
	1	Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Viewing Deck, Construction of RCC Bridge, Construction of RCC Box Drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 395-732m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	189188083	2394786	M/S Munia Traders	188867948	2390734	19-Jul-18			30-May-20	70	70	98681930	52	Ongoing Works	
Package Name: MGSP/NCC/2017-18/W-15																																
		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Viewing Deck, Construction of RCC Bridge, Construction of RCC Box Drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 732-981m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	164365840	2080580	M/S Munia Traders	164041850	2076479	19-Jul-18			30-May-20	68	68	94539405	58	Ongoing Works	
Package Name: MGSP/NCC/2017-18/W-16																																
		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC,Public Toilet, Construction of RCC Bridge, Construction of RCC Box Drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 981-1300m Under Narayanganj City Corporation.			1							18	04-Apr-18	07-May-18	23-Jun-18	19-Jul-18	238286510	3016285	Ratna Enterprise	238220057	3015444	19-Jul-18			30-May-20	62	62	111272590	47	Ongoing Works	
Package Name: MGSP/NCC/2017-18/W-17																																
		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Bridge, Construction of RCC Box Drain& RCC Pipe drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 1300-1535m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	29-Jul-18	26-Aug-18	179325839	2269947	BC-TAE (JV)	172105224	2178547	26-Aug-18			7-Nov-19	70	70	87154901	51	Ongoing Works	
Package Name: MGSP/NCC/2017-18/W-18																																
		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Road widening, Construction of RCC Bridge, Construction of RCC Box Drain & RCC Pipe drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 1535-1800m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	232680733	2945326	Ratna Enterprise	232628653	2944666	19-Jul-18			30-May-20	60	60	101485213	44	Ongoing Works	
Package Name: MGSP/NCC/2017-18/W-19																																
		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Bridge, Construction of RCC Box Drain & RCC Pipe drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 1800-2000m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	186700382	2363296	M/S Munia Enterprise	203129939	2571265	19-Jul-18			30-May-19	68	68	94617813	47	Ongoing Works	

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Narayanganj City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/NCC/2017-18/W-20																																
		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of Metal Bridge, Construction of RCC Box Drain & RCC Pipe drain, Electrical & Lighting, Environmental management & Monitoring etc)Ch.2000-2340m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	215795032	2731583	Ratna Enterprise	235214820	2977403	19-Jul-18			18-Jul-19	2	2	0	0		Ongoing Works
Package Name: MGSP/NCC/2017-18/W-21																																
		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Construction of RCC Box Drain & RCC Pipe drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 2340-2804m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	258424874	3271201	Ratna Enterprise	281682215	3565598	19-Jul-18			18-Jul-19	5	5	0	0		Ongoing Works
231433792263318317880214527001880803822																																
Financial Year: 2018-19																																
Package Name: MGSP/NCC/2018-19/W-22																																
	1	Bridge	(a) Construction of 20m Bridge over Baburail Canal on Bangabandhu Sarak at Ch. 0+375			1							19	16-Apr-19	13-May-19	16-Jun-19	30-Jun-19	66128925	837075	M/S. Md. Eunus Ali Mamun	64196262	812611	30-Jun-19			29-Jun-20	2	2	0	0		Work is stopped, Utility line problem
Package Name: MGSP/PBG/NCC/2018-19/W-23																																
	1	Drain	1) Rehabilitation of RCC Drain from Mizmizy Road to H/O Sohed Ahmed Khan House Vai Aaleya Monzil Via DND Canal in Ward no- 02 at Ch. 00-300m, Link -1 Ch. 00-200m, Link-2 Ch. 00-150m, Link-3 Ch. 00-120m (Total Length =770m)			1							19	20-Nov-18	20-Dec-18	27-Jan-19	24-Feb-19	28617595	362248	M/S. ALI ENTERPRISE & M/S.	28483497	360551	24-Feb-19			16-Nov-19	100	100	28483497	100	1	Final Bill Payment
		Road	2) Rehabilitation of RCC Road from Mizmizy Road to H/O Sohed Ahmed Khan House Vai Aaleya Monzil Via DND Canal in Ward no- 02 at Ch. 00-300m, Link -1 Ch. 00-200m, Link-2 Ch. 00-150m, Link-3 Ch. 00-120m (Total Length =770m)																								100					
Package Name: MGSP/PBG/NCC/2018-19/W-24																																
	1	Drain	1) Rehabilitation of RCC Drain from Chowdhury Bary Bus-stand to 2-No Dakessori Road in Ward No-8 Ch. 00-1000m, Link-1 Ch. 00-75m, Link-2 Ch. 00-55m			1							19	20-Nov-18	20-Dec-18	27-Jan-19	24-Feb-19	53592855	678391	M/S Ahsan Enterprise & M/S Ripa	53497613	677185	24-Feb-19			30-Mar-20	100	100	42907970	80	1	Completed
		Road	2) Rehabilitation and Maintenance of RCC Road from Chowdhury Bary Bus-stand to 2-No Dakessori Road in Ward No-8 Ch. 00-1000m, Link-1 Ch (00-75m)																								100					
Package Name: MGSP/PBG/NCC/2018-19/W-25																																
	1	Drain	1) Rehabilitation of (R K Mitra Road) RCC Drain From Mandol Para Bridge to Hangso Bridge in Ward No- 15 at Ch. 00-240m.			1							19	20-Nov-18	20-Dec-18	27-Jan-19	24-Feb-19	21374813	270567	BINIMOY TRADERS-D URJOY	16025008	202848	24-Feb-19			23-Aug-19	100	100	16025008	100	1	Final Bill Payment
		Road	1) Rehabilitation of (R K Mitra Road) RCC Road From Mandol Para Bridge to Hangso Bridge in Ward No- 15 at Ch. 00-230m.																								100					
Package Name: MGSP/PBG/NCC/2018-19/W-26																																
	1	Drain	1. (a) Rehabilitation of RCC Drain from Chitta Ranjan River Ghat to Rasulbag Jame Mosque Road in Ward No- 10 at Ch. 00-180m. (b) Rehabilitation of RCC Drain at Netaigonj Morh in Ward No- 18. Ch. 00-50m			1							19	20-Nov-18	20-Dec-18	27-Jan-19	24-Feb-19	20815322	263485	BINIMOY TRADERS-D URJOY	19742564	249906	24-Feb-19			28-Feb-20	100					
		Road	2. (a) Rehabilitation of RCC Road from Chitta Ranjan River Ghat to Rasulbag Jame Mosque Road in Ward No- 10 at Ch. 00-170m. (b) Rehabilitation of RCC Road at Netaigonj Morh in Ward No- 18. Ch. 00-50m																								100	100	13939402	71	1	Completed
		Ghattla	3. Construction of RCC Ghattla at Chitta Ronjan River Ghat in Ward No-10 Under NCC.																								100					
5190529510244193969724117663091062918194494423959223912303101303281326510135587756411578106974839																																
Total: Narayanganj City Corporation																																
Financial Year: 2014-15																																

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Patiya

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks					
Package Name: MGSP/PAT/W-01																																					
1	1	Road	a) Improvement of BC Road from South Gobinder Khill Jame mosque (BOC road point) to Baholi link road with 02 Nos. X-drain under Patiya Pourashava, Chittagong, Ward No.. 08, Ch. 0.00-820m																								100										
		Road	b) Improvement of Patiya Kalishahar (Guadandi) road by BC with 02 nos. X-drain & R/W under Patiya Pourashava ,Ward No. 3, Ch. 0.00-1100m																									100									
	1	Road	c) Improvement of Dhopa Pukur Par to Suchakra dandi Primary School road by Bituminous carpeting with 1 No. X-Drain & R/W under Patiya Pourashava, Chittagong, Ward No. 02, ch. 0.00-1480m.																								100										
	1	Road	d) Improvement of Paik para Mahmud Zaman Sikder road by Bituminous Carpeting, Ward No. 06, Ch.00-860m																								100										
	1	Road	e) Improvement of road from Post Office to Sabjer Para Mosque (Master Samsul Alam road) by BC, Ward No.-05, Ch. 00-800m.																								100										
	1	Road	f) Improvement of Allay End Point to Okhara Road by Bituminous Carpeting, Ward No.-01, Ch.00-840m																								100										
	1	Road	g) Improvement of BOC road to Foillatoly (End point of Pourashava) link road by Bituminous carpeting under Patiya Pourashava, Chittagong, Ward No. 09, Ch. 0.00-750m			1							15	28-Dec-14	27-Jan-15	23-Mar-15	23-Mar-15	52923050	669912	M/S. Selim & Brothers	51454044	651317	23-Mar-15	24-Jul-15	11-Jan-16	10-Jun-16	100	100	51454044	100	12	Final Bill Payment					
	1	Road	h) Construction of RCC Road at Hazrat Moulana Nurul Hoque Shan bari Road , Ward No. 07, Ch.0.00-470m																								100										
	1	Road	i) Construction of Alam Shah road by RCC Pavement, Ward No. 06, Ch.00-542m																								100										
	1	Road	j) Construction of Prof. Maulana Ibrahim road by RCC pavement, Ward No. 01, Ch. 00-350m																								100										
	1	Road	k) Construction of Shean para Buirga Bari road by RCC pavement , Ward-04, Ch. 0.00-270m																								100										
	1	Drain	l) Construction of RCC Drain from Indrapool to Upazila Complex Ctg-Cox's Bazar main road east side, Ward No. 02, Ch. 0.00-340m																								100										
	1	Drain	m) Construction of RCC Drain at Post Office road Side from Sobjer Para Mosque to Hazir Para bridge, Ward No.05, Ch. 0.00-300m																								100										
		Drain	n) Construction of RCC Drain at Alam shah road from side boiltoly road to Anwara road bridge under Patiya Pourashava Chittagong, Ward No. 06, Ch.0.00-670m																								100										
12						1												52923050	669912		51454044	651317					100	51454044	100	12							

Financial Year: 2015-16

Package Name: MGSP/PAT/2015-16/W-02

1	Drain	(a) Construction of RCC drain & footpath on both sides Chittagong- Cox's Bazar main road from Shachand Aulia Mazar Gate to Indrpul with beautification works. (Total Length = 3110.00 m).	120000000	1518987	1	02-Apr-16	28-Apr-16	26-Jun-16				16	10-Aug-16	08-Sep-16	18-Oct-16	08-Nov-16	119923502	1518019	Mesba-Ali (JV)	109101928	1381037	15-Nov-16	15-Mar-17	30-Sep-17	30-Nov-19	99	99	92736638	85	Time extension under Process
		Electrification																								(b) Supplying, fitting & fixing of street light on Chittagong- Cox's Bazar main road from Shachand Aulia Mazar Gate to Indraul under Patiya pourashava, Chittagong.				
1			120000000	1518987	1												119923502	1518019		109101928	1381037					99	92736638	85		

Financial Year: 2016-17

Package Name: MGSP/PAT/2016-17/W-03

2	1	Road	(a) Improvement of Road from Taltoly Chowki to Barua Building (CIP-3) Ch. 0+00 to 1+230m																								60	75	64149383	74	Ongoing Works
		Drain	(b) Construction of Drain from Taltoly Chowki to Barua Building (CIP-3) at right side of road, Ch. 0+00 to 0+510m																								92				
		Drain	(c) Construction of Drain from Taltoly Chowki to Barua Building (CIP-3) at left side of road, Ch. 0+00 to 1+230m																								90				
		Electrification	(d) Supplying, fitting & fixing of Street Lights from Taltoly Chowki to Barua Building (CIP-3) Ch. 0+00 to 1+230m		1					17	22-Jun-17	26-Jul-17	18-Sep-17	09-Oct-17	98479983	1246582	Yakub & Brothers	86692786	1097377	12-Oct-17		31-Jan-20	30								
	1	Drain	(e) Construction of RCC drain at Jonab Ali road (CIP-20), Ch. 0+00 to 0+650m																								100				
		Drain	(f) Construction of RCC drain at Jonab Ali road (CIP-20) Link, Ch. 0+00 to 0+045m																								3				
				1																								75	64149383	74	

Financial Year: 2017-18

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Patiya

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Contract Description
Type of Works		
Indicative Cost in BDT (pre-preparation estimate)		
Indicative Cost in USD (pre-preparation estimate)		
Package No		
Sub-Project Request submission by ULB		
Completion of Survey		
Completion of preliminary design		
Completion of Sub-Project Appra. by PMU		
Completion of Sub-Project DED		
Completion of Bid Document preparation		
SSP taken up in FY		
Date of Tender Invitation		
Date of Tender Submission		
Date of Issuance of NOA		
Date of Contract Signing		
Approved Estimated Cost in BDT		
Approved Estimated Cost in USD		
Name of the Contractor		
Contract Amount in BDT		
Contract amount in USD		
Date of Commencement		
Physical Progress at Milestone 1 (30%)		
Physical Progress at Milestone 2 (70%)		
Completion Date		
Current Physical Progress (%)		
Av. Physical Progress (%)		
Fund Spend in BDT		
Financial Progress (%)		
Completed Sub-projects		
Remarks		

Package Name: MGSP/PAT/2017-18/W-04

[illegible]

Package Name: MGSP/PBG/PAT/2017-18/W-05

[illegible]

Package Name: MGSP/PAT/2017-18/W-06

1	Drain	a) Construction of RCC drain and footpath at both sides of Chattogram-Cox's Bazar Main Road from Indrapool to Shachand Aulia Mazar Gate with Beautification works (2nd Part), Ch. 0+000 to 1+100m at Left side, Ch. 0+000 to 1+425m at Right side, (Civil works), Under Patiya Pourashava, CTG.			1							18	19-Jul-18	28-Aug-18	16-Oct-18	14-Nov-18	85128685	1077578	Quashem-bithi	73416969	929329	20-Nov-18			31-Dec-19	36	36	14016651	19	Ongoing works
	Electrification	b) Supplying, fitting & fixing of Street Light at both sides of Chattogram-Cox's Bazar Main Road from Indrapool to Shachand Aulia Mazar Gate (2nd Part), Ch. 0+000 to 1+100m at Left side, Ch. 0+000 to 1+425m at Right side, Under Patiya Pourashava, CTG.																								0				

4

3

222958733

2822262

188804878

2389935

63

106086231

—

Financial Year: 2018-19

Package Name: MGSP/PBG/PAT/2018-19/W-07

[illegible]

5

24 **Total: Patiya**

120000000

518987

7

14378969

508664238

182012

6438788

12738858

448792494

161251

5680918

96

79

8683317

323109613

Financial Year: 2014-15

Package Name: MGSP/RAN/W-01

[illegible]

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Rangpur City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks																										
Package Name: MGSP/RAN/W-02																																																										
	1	Road	a) Rehabilitation & Widening of Nisbetgonj road (Kachari Bazaar to Badargonj road near Central Bus Terminal.) Ch 0.00-2410.00m (Total Length=2410m)			1							15	05-Nov-14	08-Dec-14	28-Jan-15	11-Feb-15	42023437	531942	Md. Khairul Kabir Rana	45780963	579506	16-Feb-15	07-May-15	30-Sep-15	10-Feb-16	100	100	45780963	100	5	Final Bill Payment																										
	1	Road	b) Rehabilitation of (a)Babupara Ashratpur road starting from Tajhat road via chakbazar upto RK road Ch 0.00-1300.00m (b) R.K road to college road. Ch 0.00-610.00m (Total Length=1910m)																								100																															
	1	Road	c) Rehabilitation & Widening of Terminal road starting from Shapla moure to Central Bus Terminal.) Ch 0.00-2150.00m (Total Length=2150m)																								100																															
	1	Road	d) Rehabilitation of RK Road Bylane Near starting from Twenty Megawat road to Bhendabary road Ch 0.00-940.00m (Total Length=940m)																								100																															
	1	Drain	e) Construction of RCC U-Drain starting from Babupara to City Biscuit Factory drain. Ch 0.00-310.00m (Total Length=310m)																								100																															
Package Name: MGSP/RAN/W-03																																																										
	1	Road	a) Rehabilitation of Mahigonj Taitola road tarting from R.K. road upto Mahigonj Taitola Mosque Ch 0.00-405.00 (Total Length=405m)			1							15	05-Nov-14	08-Dec-14	28-Jan-15	11-Feb-15	52262876	661555	Md. Khairul Kabir Rana	54777608	693387	16-Feb-15	07-May-15	30-Sep-15	24-Apr-16	100	100	54777608	100	13	Final Bill Payment																										
	1	Road	b) Improvement of (i) Angure Meya road starting from G.L. Roy Road up to Kashbag road Ch 0.00-400.00m(ii) Improvement of Kashbag road starting from Kashbag road upto Kashbag Jame Mosquech Ch 0.00-490.00m (Total Length=890m)																								100																															
	1	Road	c) Improvement of road from (a) Kanongotola Mollapara Dimla bridge to Dimia Kali MondirCh 0.00-760.00m (b) Dimla Bridge to Damdoma road Ch 0.00-1+050.00m (Total Length=1810m)																								100																															
	1	Road	d) Rehabilitation of road Topodhan UP Office starting from Fulamer more to Khalisakuri hat. Ch 0.00-1+080.00m (Total Length=1080m)																								100																															
	1	Road	e) Rehabilitation of (a) starting from Nurpur Graveyard moure to Huda Mohury's hhouse via H/O Journalist Wadud Ch0.00-440.00m(b) Improvement of road from Mahadevpur Kalam Godown to Mohadevpur Jame Mosque Ch 0.00-580.00m (Total Length=1020m)																								100																															
	1	Road	f) Improvement of Kasna Thakitari road starting from Thakarpar more Upto Thakitari H/O Mr. Sadek Ch 0.00-1+100.00m (Total Length=1100m)																								100																															
	1	Drain	g) Construction of RCC U-Drain starting from Station road Mohedebpur Kalam godown to Mohedebour Jame Mosque Ch 0.00-415.00m (Total Length=415m)																								100																															
	1	Road	h) Rehabilitation of Existing BC road starting from Burirhat moure towards Gajghanta Upto ch. 0.00-975m (Total Length=975m)																								100																															
	1	Road	i) Rehabilitation of Pakpara boro mondir road. Ch 0.00-600.00m (Total Length=600m)																								100																															
	1	Road	j) Construction of Station road bylane starting from Grand Hotel mour upto Dhakhin Guptapara mosque by RCC road and Drain & CC Road. Ch 0.00-527.00m (Total Length Road=446m, Drain=270)																								100																															
	1	Road	k) Rehabilitation of Rokeya Sarak Bylane to Harahacha road. Ch 0.00-370.00m (Total Length=370m)																								100																															
	1	Road	l) Improvement of Ex. Councilar Asakali House starting from Shadgara Jeme Mosque to Anondo Jorna House Ch0.00-575.00m (Total Length=575m)																								100																															
	1	Drain	m) i) Construction of RCC U-Drain Starting from UCEP school to Jummapara Existing Drain Via New Jummapara Puccar MathaCh 0.00-740.00m & ii) Construction of RCC U-Drain Starting from C.S Road to Jummapara Jame Mosque Via Mithu Hotel Ch 0.00-240.00m (Total Length=970m)																								100																															
26																																	3													135912419	1720410		146289502	1851766				100	146289502	100	26	

Financial Year: 2015-16

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Rangpur City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Package Name: MGSP/RAN/2015-16/W-04

1	Road	A) i) Re-habilitation Widening of Bituminous Carpeting road (Station Road) Starting from Shapla Chottor Moor via Rail gate up to R.K Road & cross drain Ch. 0+00 to 2+990,																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/RAN/2015-16/W-05

1	Road	(a) Rehabilitation and widening of road from Sodapir mazar to khatkhatia Bazar Ch. 0+000 to 1+400 including one cross drain.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

2						2												197428715	2499098		177770480	2250259					92	149468613	84	1	
---	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	-----------	---------	--	-----------	---------	--	--	--	--	----	-----------	----	---	--

Financial Year: 2016-17

Package Name: MGSP/RCC/2016-17/W-06

1	Bridge	(a) Construction of 20m RCC Bridge over Kaigili Canal at Lalpur Ucha Bridge at Ch. 0+074.5m																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
---	--------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/RCC/2016-17/W-07

1	Road	Rehabilitation and widening of Road start from Jahaj Company moar to Burirhat Road via Keranipara Chowrasta moar, Ch. 0+000-4+350m, Link-1, Length 76m, Link-2, Length 108m, Link-3, Length 350m & Link-4, Length 690m.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/RCC/2016-17/W-08

	1	Drain and Cross Drain	Construction of RCC Drain at KDC Road starting from Lalbag Rail Gate to Tajhat Ashratput Ch. 0+000 to 1+750, Link-1, Length 140m, Link-2: Length 160m, Link-3: Length 160m and including 6 nos. Cross Drains (Drain 2210m & Cross Drain 42m, Total Length 2252m)	64500000	816456	1	07-Dec-15	30-Jan-16	07-Jan-17	15-Jan-17	12-Jan-17	15-Feb-17	17	08-Feb-17	13-Mar-17	18-May-17	31-May-17	58639000	742266	RK & AZ -JV	43782675	554211	09-Jun-17		30-May-18	19-May-19	100	100	43782675	100	1	Final Bill Payment
--	---	-----------------------	--	----------	--------	---	-----------	-----------	-----------	-----------	-----------	-----------	----	-----------	-----------	-----------	-----------	----------	--------	-------------	----------	--------	-----------	--	-----------	-----------	-----	-----	----------	-----	---	--------------------

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Rangpur City Corporation

Reporting Month: 30 April 20

ULB No.		No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/RCC/2016-17/W-09																																	
	1	Road	a. Rehabilitation of road from Burirhat Eidgah to Monohar Shukanchaki by Bituminous Carpeting Ch.0000-3730km.				1							17	26-Jul-17	28-Aug-17	17-Oct-17	02-Nov-17	151291947	1915088	Md.Khurshadu zzaman-EpicB uilders&Engin	132869801	1681896	09-Nov-17			27-Feb-20	82	73	79944292	60	Ongoing Works	
	Culvert	b. Construction of 3mx2mx8m Box culvert on Burirhat Eidgah to Monohar Shukanchaki road at Ch. 1500km 2100km 2150km 2565km 2590km 2905km 6nos. & 1.6mx 1.6mx1.6mx8m Box culvert at Ch. 1895km 3580km & 3720km 3 nos. with wing wall parallel to road.Total 9 nos.	100																														
	Road	c. Rehabilitation of road from Burirhat Jute Jute Mill to Harati by RCC and Bituminous Carpeting Ch.0200-1700km.	40																														
	Drain	d. Construction of RCC Drain from Burirhat Jute Mill to Harati Ch.0000-2400km	80																														
	Electricific ation	e. Supplying fitting & fixing of Street Lights starting from Burirhat Jute Mill to Harati Ch.0000-1700km	0																														
Package Name: MGSP/RCC/2016-17/W-10																																	
	8	Drain	RCC Drains at Azaz nagar colony (790m), from Station road to Guptapara internal road (2075m), Shaipara (380m), from Milonir More to Shyamashundari Canal near Tatipara Bridge (1000m), from Gunjan moor to Taipara (500m), Shahipara to Mayamari Road (530m) (CIP-a-04 & 01)			1							17	18-Mar-18	04-Apr-18	12-Jun-18	05-Jul-18	161076851	2038947	Md. Khairul Kabir Rana	168617083	2134393	14-Jul-18			15-Aug-19	100	100	143640772	85	8	Completed	
13					64500000	816456	5												410761867	5199517		376116977	4760974					90	278656155	74	10		

Financial Year: 2017-18

Package Name: MGSP/RCC/2017-18/W-11

[illegible]

Package Name: MGSP/PBG/RCC/2017-18/W-12

1	Road	a) Rehabilitation & Widening of road from Textile more to NisbatgonjSatorongipara Mosque Ch. 0.00-2900m. (Total length = 2900m)
1	Culvert	b) Construction of (3.5 x 2.5 m) 1 No. RCC Box Culvert at Textile more to NisbatgonjSatorongipara Mosque at at Ch. 1352.00m (Total length = 3.50m)
1	Road	c) Maintenance of road from Mondolpara more to Pat Bari Rail gate Ch. 0.00-950. (Total length = 950.00m)
1	Road	d) Rehabilitation of Terminal Road BylaneBokultola Road Ch. 0.00-250m, Link 01 Ch. 0.00-150m (Total length = 400m)
1	Drian	e) Construction of RCC U drain Beside Mahigonj Graveyard to Kosipara Road Ch.0.00-530.00m (Total length = 530m)
1	Road	f) Rehabilitation of road starting from Burail Bazar to B.B.C More Jolchortho. Ch. 0.00-1255m) Total length = 1255m
1	Road	g) Maintenance of Shalbon more to G.L Ray road to Station road Ch. 0.00-1072m) Total length = 1072.00m
1	Drian	h) Construction of RCC U drain Beside Dhakiapara Road Ch. 170-610m (Total Length 440.00m)
1	Road	i) Rehabilitation of Babukha Dokkhinpara road Ch. 0.00-470m, Link 01 Ch. 0.00-450m, Link 02 Ch. 0.00-250m (Total length = 1170m)
	Road	j) Rehabilitation of road from RK road at Rampura road via Shantidhara Mosque Ch. 0.00-950m) Link 01 Ch. 0.00-390m, Link 02 Ch. 0.00-70m (Total length = 1410m)
	Culvert	k) Construction of (3.5 x 2.5 m) 1 No. RCC Box Culvert at RK road at Rampura road via Shantidhara Mosque at Ch. 395.00m Total length = 3.50m
12		

Financial Year: 2018-19

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Rangpur City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Finacial Progress (%)	Completed Sub-projects	Remarks	
Package Name: MGSP/RAN/2018-19/W-04a																																	
		Road	A) (i) Re-habilitation Widening of Bituminous Carpeting road (Station Road) Starting from Shapla Chottor Moor via Rail gate up to R.K Road & cross drain Ch. 0+00 to 2+990			1							19	10-Dec-18	10-Jan-19	24-Feb-19	13-Mar-19	90101726	1140528	Md. Khairul Kabir Rana	96148243	1217066	17-Mar-19			22-Mar-20	100	93	72707439	76		Ongoing works	
	Electricific ation	A) (ii) Supplying, fitting & fixing of Street Light in Median (Start from Shapla Chottor Moor via Rail gate up to R.K Road) Ch.0+00 to 2+990;	0																														
	Drain	B) Construction of RCC Drain and foot path at Station Road (Start from Rail gate up to Taj hat R.K Road Ch. 1+100 to 1+760 (L/S), Ch. 1+760 to 2+980 (both side) & Ch.2+980 to 3+640 (R/S)	90																														
Package Name: MGSP/RAN/2016-17/W-07(a)																																	
		Road and Drain	(a) Rehabilitation and widening of Road start from Jahaj Company moar to Burirhat Road via Keranipara Chowrasta moar, Ch. 0+000-4+350m, Link-1, Length 76m, Link-2, Length 108m, Link-3, Length 350m & Link-4, Length 690m. (b) Construction of RCC drain start from Jahaj Company moar to Burirhat Road via Keranipara Chowrasta moar, Ch. 00-385m. L/S Ch. 00-200m R/S, Link-2, Length 108m L/S, Ch. 2+372 to 2+672 R/S, Ch. 2+672 to 3+522 L/S and Ch. 3+522 to 3+722 R/S, and (including 6 nos X-drains).			1							19	18-Jun-19	18-Jul-19	29-Sep-19	15-Oct-19	159184343	2014992	Taj Manjil and Khairul Kabir Rana (JV)	166776000	2111089	15-Oct-19			16-Jun-20	37	37	24047570	14	Ongoing Works		
Package Name: MGSP/RCC/2018-19/W-13																																	
	1	Road	a) Rehabilitation of Road Starting from Paira Chattartoi RCCI School by Bituminous Carpeting (Ch. 0+00 to 4+050m) under Rangpur City Corporation.			1							19	13-Nov-18	18-Dec-18	14-Feb-19	13-Mar-19	87131748	1102934	Hakim-Nufa-J V	88793364	1123967	17-Mar-19			22-Mar-20	85	90	66972920	75	Ongoing works		
	Drain	b) Construction of RCC Drain Starting from Paira Chattar to RCCI School (Ch. 0+700 to 1+825m) under Rangpur City Corporation.	95																														
Package Name: MGSP/RCC/2018-19/W-14																																	
	1	Road	a) Rehabilitation and Widening of Bituminous carpeting road from Hunumantala to Bangladesh bank moar Ch. 00-1050m (Total length 1050) under Rangpur City Corporation.			1							19	13-Nov-18	18-Dec-18	14-Feb-19	13-Mar-19	69590268	880889	Hakim-Nufa-J V	68274200	864230	19-Mar-19			22-Mar-20	0	45	14975014	22	Ongoing Works		
	Drain	b) Construction of RCC drain from Hunumantala to Bangladesh bank more Ch. 00-1050m, Link-2 Ch. 00-150m and Link-3 Ch. 00-400 (Total Length 1950m) under Rangpur City Corporation.	52																														
	1	Road	c) Rehabilitation of station road from Shapla Chattar moar to Tajhat R.K road Police fair via Rail gate by bituminous carpeting (part-2) Ch. 2960-4190 (Total Length-1230m), under Rangpur City Corporation.																								95						
Package Name: MGSP/PBG/RCC/2018-19/W-15																																	
1134	1	Road	1) Maintenance of Batpotty moar to Zila Parshod Moar (162 meter)			1							19	13-Nov-18	18-Dec-18	17-Feb-19	13-Mar-19	48533701	614351	Md. Nowroj Hossain and M/s. Abu	44994932	569556	17-Mar-19			31-Dec-19	100	100	44994932	100	8	Final Bill Payment	
	1	Road	2) Construction of RCC Road at Tablig Mosque Road (555 meter)																								100						
	1	Road	(3) Improvement of road from Raghu Bazar to Hossain Nagar Bridge (1730 meter)																								100						
	1	Road	(4) Rehabilitation of Road Gorapir majar to Station road & Link road (630 meter)																								100						
	1	Road	(5) Maintenance of (a) Jummapara post office Goli & (b) Jummapara Polich Fari Goli. (412 meter)																								100						
	1	Road	(6) Rehabilitation & maintainance of 20 maga watt to Moricetari Moar.(1005 meter)																								100						
	1	Road	(7) Maintenance of Kamalkasna Milonir moar to Tatipara Bridge (1200 meter)																								100						
	1	Road	(8) Maintenance of road from Goneshpur Club moar to Nazrul Pathagar with link (1645 meter)																								100						
	Total: Rangpur City Corporation																										64500000						816456

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Saidpur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks															
Package Name: MGSP/SAD/W-01																																															
1	1	Road	a) Improvement of Shahid Dr. Zikrul Haque road by B.C work from Railway Crossing (2no) to G.R.P More Ch: 0.00 m-630m with Link-1 (Thanks Cloth & Muktijudah Lane Ch: 0.00m-75.00m), Link-2 (Mosque Road Ch:0.00m-65.00m), Link-3 (Front of Post Office Ch:0.00-65.00m) under Saidpur Pourashava . (Total Length=835.00m)			1							15	29-Dec-14	15-Feb-29	03-Mar-15	19-Mar-15	36452371	461422	M/S Mahbub Alam	32171967	407240	01-Apr-15			19-Mar-16	100	100	32171967	100	3	Final Bill Payment															
	1	Drain	b) Construction of Drain with Cover (Length=762.00m) at West & East side of Shahid Dr. Zikrul Haque Road and North side of Bazar Road Link-1 (Length=75.00m), Link-2 (Length=65.00) & 3Nos Cross Drain under Saidpur Pourashava. (Total Length=902.00m)																								100																				
		Road	c) Improvement of BC Road Shahid Dr. Shamsul Haque road to Zikrul Haque road to Railway Crossing (1no) Ch: 0.00m-605.00m) with Link-1 (Lovely Steadio Road Ch: 0.00m-210.00m) under Saidpur Pourashava. (Total Length=815.00m)																								100																				
	1	Road	d) Improvement of Sher-E-Bangla Road by BC work From Ch: 0.00-620.00m & 1420.00m-2480.00m under Saidpur Pourashava. (Total Length=1680.00m)																								100																				
		Drain and Cross Drain	e) Construction of RCC Drain at ch: 1450.00m-1900.00m (Length=450.00m) West side with 01 no. Cross drain of Sher-E-Bangla Road under Saidpur Pourashava.																								100																				
	Package Name: MGSP/SAD/W-02																																														
1	Road	a) Improvement of Shahid Zahurul Haque road by BC work from Dinajpur road to Bashuniapara last area of Pourashava. (Ch. 00-2985m) with Link-1(Fire Survice road Ch: 00-200m) under Saidpur Pourashava. (Total Lenth=3185.00m)			1							15	29-Dec-14	02-Feb-15	03-Mar-15	19-Mar-15	35401188	448116	Md. Mostafizur Rahman	33436364	423245	01-Apr-15			31-Mar-16	100	100	33436364	100	1	Final Bill Payment																
		Drain and Cross Drain																								b) Construction of Drain at East side of Shahid Zahurul Haque road (Length 459.00m) and RCC Drain Both side of Pourashava road (Length. 717.00m) and Fire Survice road, (Ch 270.00) with Slab & 8 Nos Cross Drain under Saidpur Pourashava. (Total Length=1446.00m)						100															
4				2												71853559				909539				65608331				830485				100				65608331				100				4			
Financial Year: 2015-16																																															
Package Name: MGSP/SAD/2015-16/W-03																																															
	1	Road	(a) Rehabilitation and widening of patchmatha moar to Upazilla road (parbotipur road) (Ch.0+00 to 2+125) and Airport to park moar ch0+000 to 1+325 under Saidpur Pourashava, Nilphamari. (Total length -3450.00m)			1	05-May-16	08-May-16	10-Jul-16	01-Aug-16	20-Jul-16	05-Aug-16	16	19-Jul-16	18-Aug-16	07-Oct-16	27-Oct-16	186616263	2362231	RAB-RC((PVT) Ltd & BC (JV)	171193039	2167000	07-Nov-16	07-Feb-17	07-Jun-17	31-May-18	100	100	171193039	100	1	Final Bill Payment															
		Drain	(b) Construction of RCC drains patchmatha moar to Upazilla road (parbotipur road) Ch.0+00 to 2+125m. Cover slab construction for Ch.0+125 to 0+840, 0+840 to 1+550, 1+550 to 1+970 (Left side) and Airport to park moar Ch0+000 to 1+325km (Both side) under Saidpur Pourashava, Nilphamari. (Total length=6620 m)																								100																				
		Electrification	c) Supplying, fitting and fixing of street lights of roadside from Patchmatha moar to Upazilla road (parbotipur road) Ch.0+000-2+125 and Airport to park moar Ch. 0+000-1+325 under Saidpur Pourashava (Total lenght-3450.00m)																								100																				
		Environmental Management	(d) Environmental works for MGSP/SAID/2015-16/W-03																								100																				
	1																																														
1				1												186616263				2362231				171193039				2167000				100				171193039				100				1			
Financial Year: 2016-17																																															

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Saidpur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks					
Package Name: MGSP/SAD/2016-17/W-04																																					
	1	Drain	(a) Construction of RCC Drain from Wapda more to China Mosque (Ch. 0+000 to 1+210km L/S, Ch. 0+000 to 1+660km R/S)			1							17	06-Jul-17	08-Aug-17	10-Sep-17	10-Oct-17	188892356	2391042	RAB-RC(PVT) Ltd & BC (JV)	166662480	2109652	24-Nov-17			20-Sep-19	100	100	141500000	85	4	Completed					
	1	Drain	(b) Construction of RCC Drain from Patchmatha moar to Alam Press moar (Ch. 0+000 to 0+881km)																								100										
	1	Drain	(c) Construction of RCC Drain from from She-r-e Bangla road to Dakbanglo via LSD Godwon -Joshim bazar -Dolapara -Nur-islam house (Ch. 0+000 to 3+350km) including Link-1, Length-575m (Total Length 3925m).																								100										
	1	Drain	(d) Construction of RCC drain from Bus Terminal to Panchanala Khal (Ch. 0+000 to 0+865km L/S and 0+450 to 0+865km R/S (Total Length 1280m)																								100										
		Electrification	(e) Supplying, fitting & fixing of Street Lights from Wapda moar to China Mosque (Ch. 0+000-1+210km & Patchmatha moar to Alam press moar (Ch. 0+000~0+881km) Total length 2091m																								100										
Package Name: MGSP/SAD/2016-17/W-05																																					
	1	Road	a) Rehabilitation of road from Patchmatha moar to Slaughter house by Bituminous Carpeting Ch. 00001370km under Saidpur Pourashava Nilphamari.			1							17	22-Aug-17	25-Sep-17	30-Oct-17	20-Nov-17	39949152	505685	Md. Mostafizur Rahman	41932960	530797	01-Dec-17			30-Dec-18	100	100	40552333	97	1	Final Bill Part Payment					
		Culvert	b) Construction of 2 Vent 3.0mx2.5m Box culvert at Ch.0243 on Patchmatha moar to Slaughter house under Saidpur Pourashava Nilphamari.																								100										
		Drain	c) Construction of RCC Drain from Patchmatha moar to Slaughter house Ch.00001370km Effective length 511m under Saidpur Pourashava Nilphamari																								100										
		Electrification	d) Supplying fitting & fixing of Street Lights from Patchmatha moar to Slaughter house Ch.00001370km Total length 1370m under Saidpur Pourashava Nilphamari.																								100										
5						2												228841508	2896728		208595441	2640449					100	182052333	87	5							

Financial Year: 2017-18

Package Name: MGSP/PBG/SAD/2017-18/W-06

	2	Road	a) Maintenance of BC Road at By pass road to last border of Pachim para, back side of PDB & Mojer More,Ward No-01, Under Saidpur Pourashava. 01) ch 00-355.00.00m (02) Ch 00-130.00m.			1							18	28-Dec-17	30-Jan-18	07-Mar-18	02-Apr-18	8814286	111573	M. Ehteshamul Haque	8607615	108957	10-Apr-18			9-Oct-18	100	100	8607615	100	8	Final Bill Payment
	1	Road	b) Maintenance of BC Road at Graveyard road and drain, Ward No-02,Under Saidpur Pourashava.(O&M) ch 00-205.00m.																								100					
	1	Road and drain	c) Maintenance of BC Road & drain from Wajed house to Shafi house & CC road in Rasulpur Camp,Ward No-03, Under Saidpur Pourashava. ch 00-340.00m & ch 00-25.00m.																								100					
	1	Road and drain	d) Maintenance of BC Road & Drain from Saidpur plaza to Livestock Hospital & Mintu Councillor House to Kayanizpara Mosque & Mobarok ali lane Ward No-04, Under Saidpur Pourashava. (360+100+415+70)= ch 00-945.00.00m.																								100					
	1	Road and drain	e) Maintenance of BC Road & drain at Munsipara from Zasad House To Nur House, Ward No-05, Under Saidpur Pourashava. ch 00-340.00m																								100					
	1	Road and drain	f) Maintenance of B.C Road & Drain at Sher-E-Bangla road to Dak Banglo Via LSD Godawn-Jasim bazar-Dolapara-Nur Islam house, ward no -7, Under Saidpur Pourashava.(ch 00-700.00m)																								100					
	1	Road and drain	g) Maintenance of BC Road & drain at Jabber Street from Shahin Prof. House to Burir Than to Dr. Sostichoron house, Ward No – 08, Under Saidpur Pourashava. Ch 00-515.00m																								100					

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Saidpur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/PBG/SAD/2017-18/W-07																																
	1	Road and Drain	a)Maintenance of BC Road & Drain from Lions School to Razzakia school via Projapati schoo,Ward No-09, Under Saidpur Pourashava.(O&M) ch 00-515.00			1							18	28-Dec-17	30-Jan-18	07-Mar-18	02-Apr-18	7785640	98552	M. Ehteshamul Haque	7543795	95491	10-Apr-18			9-Oct-18	100	100	7543795	100	6	Final Bill Payment
	1	Road and Drain	b) Maintenance of BC Road at Graveyard road and drain, Ward No-02, b) Maintenance of BC Road & Drain at Mollah road from Molla Oil mill to end of poura area, Ward No-10 Under Saidpur Pourashava Ch00-2350.oom.																								100					
	1	Road and Drain	c) Maintenance of BC Road & Drain at Mollah road from Molla Oil mill to end of poura area, Ward No-10, Under Saidpur Pourashava Ch00-635.oom																								100					
	1	Road and Drain	d) Maintenance of BC Road & Drain from kundol mosque to Beri bandh. Ward No-11, Under Saidpur Pourashava.(O&M) ch 00-230.00m																								100					
	1	Road and Drain	e) Maintenance of BC Road & Drain from Belal monzil To Police Line via Mondol Bhaban,Ward No-12, Under Saidpur Pourashava.(O&M) ch 00-435.00m																								100					
	1	Road and Drain	f) Maintenance of BC Road & Drain from Alauddin Road To Cunnu House Ward No-14, Under Saidpur Pourashava.(O&M) ch 00-260.00m																								100					
Package Name: MGSP/SAD/2017-18/W-08																																
	1	Communit Center	(a) Construction of 5 Storied Community Center Under Saidpur Pourashava, Ditstrict - Nilphamari.			1							18	20-Feb-18	28-Mar-18	06-May-18	22-May-18	88485799	1120073	Techbay International	87118325	1102764	28-May-18			23-Mar-20	98	94	71474328	82		Ongoing Works
		Communit Center	(b) Construction of 5-Storied Community Center(Water & Plumbing) at Saidpur Pourashava, District: Nilphamari																								75					
		Communit Center	(c) Electrical works for Saidpur Community Centre, District: Nilphamari																								70					
15 3 105085725 1330199 103269735 1307212 95 87625738 85 14																																
Financial Year: 2018-19																																
Package Name: MGSP/SAD/2018-19/W-09																																
	1	Market	a) Construction of Saidpur Poura Super Market, District - Nilphamari			1							19	13-Mar-19	16-Apr-19	11-Jul-19	25-Jul-19	341244000	4319544	Ataur Rahman Khan Ltd	341162665	4318515	25-Jul-19			30-Jun-20	0	0	0	0		Work Started
		Market	b) Electrical works for Saidpur Poura Super Market, Distirct-Nilphamari																								0					
		Market	c) Plumbing Works for Saidpur Poura Super Market, District-Nilphamari.																								0					
Package Name: MGSP/SAD/2018-19/W- 10																																
	1	Drain	(a) Construction of RCC Drain from Dinajpur road moar to Dohola Bridge (Ch. 00- 2000m) (Total effective length 3350m, left & right side) under Saidpur Pourashava, Nilphamari.			1							19	14-Nov-18	18-Dec-18	02-Feb-19	24-Feb-19	88090376	1115068	Md. Mustafizur Rahman &	86195567	1091083	03-Mar-19			12-May-20	75	71	38919109	45		Ongoing works
		Electricfiation	(b) Supplying, fitting & fixing of Street Light from Dinajpur road moar to Kharkharia river bridge (Ch. 0.00-2000.00m.) (Effective length 2000m) under Saidpur																								75					
Package Name: MGSP/SAD/2018-19/W- 11																																
	1	Road	(a) Construction of Moulana Vashani Road from Backbone Drain to Pachim Patwarypara Mosque via Kazirhat moar by bituminous carpeting (Ch.00-2500m) under Saidpur Pourashava, Nilphamari. Effective length-2494.00 m.			1							19	14-Nov-18	18-Dec-18	29-Jan-19	17-Feb-19	78510391	993802	M/S Belal Construction	73799768	934174	03-Mar-19			12-Apr-20	70	80	53037845	72		Ongoing works
		Culvert	(b) Construction of 2 vent 3.om x 2.5m Box Culvert at Ch. 2+ 114m in Moulana Vashani road.																								100					
		Drain	(c) Construction of RCC Drain in Moulana Vashani Road from Backbone Drain to Nur Nagar Bridge and Pachim Patwarypara Mosque to Kharkharia river. (Ch. 00-2500m), (effective length 1575m) (left & right side) under Saidpur Pourashava, Nilphamari.																								85					
		Electricfiation	(d) Supplying, fitting & fixing of Street Lights in Moulana Vashani Road from Back bone Drain to Pachim Patwarypara mosque via Kazirhat moar (Effective length 2500m) under Saidpur Pourashava, Nilphamari																								100					

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Saidpur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/PBG/SAD/2018-19/W-12																																
	1	Road	1) Rahabilitation of road from Bypass road to last border of Paschimpara backside of PDB Ward No-01 Under Saidpur Pourashava. (Ch. 00- 855.00m)																								100					
	1	Road	2) Rahabilitation of Graveyard Road from Sher-e-Bangla Road to Golahat Kobarstan Ward No-02 Under Saidpur Pourashava. (Ch. 00- 285.00m)																								100					
	1	Road	3) Rahabilitation of Begum Rokeya Road & Drain (Fida Ali Math Road), Ward No-03 Under Saidpur Pourashava. (i) Ch. 00-225.00m (ii) Ch. 00- 415.00m			1							19	22-Oct-18	26-Nov-18	24-Dec-18	14-Jan-19	17348733	219604	JV-MJ (JVCA)	16545134	209432	21-Jan-19			8-Dec-19	100	100	16545134	100	4	Final Bill Payment
	1	Road and Drain	4) Rahabilitation of Road & RCC drain from Sher-e-Bangla Road to Dakbanglo via LSD Godown – Jasim Bazar-Dolapara road (Jashim Bazar more to Rangpur Road) (Ch. 00-1410.00m), Ward No-04, 06 Under Saidpur Pourashava.																								100					
Package Name: MGSP/PBG/SAD/2018-19/W-13																																
	1	Road and Drain	1) Rehabilitation of Road & RCC Drain from Kolim Nagar Khanka to Live Stock Hospital (Khanka Road) Ward no-04, Under Saidpur Pourashava. (Road Ch. 00-210.00m) (Drain Ch. 00-315.00m)																								100					
	1	Road and Drain	2) Rehabilitation of Road & Drain Islamia School Lane from Bangobondhu Road to Sher-e-Bangla Road Ward no-05, Under Saidpur Pourashava (Ch. 00-165.00m)																								100					
	1	Road	3) Rehabilitation of Islamia School moar to Sattar Khan House & Sultan Press to Munshipara New Mosque, Ward no-05, Under Saidpur Pourashava (Ch. 00-480.00) (Link Ch.00-132.00m)																								100					
	1	Road	4) Rehabilitation of Jabbar street at Old Babu Para From (i) International School Moar to Vatupara moar (ii) Sh. Somir Uddin Road from Zabed Shop to Officers Club, Ward no-05, Under Saidpur Pourashava (i) Ch. 00-225.00m (ii) Ch.00-165.00m																								100					
	1	Road	5) Rehabilitation of Jamuna Road from Puppui Shop to Gias hotel moar & Darul Ulum Madrasa to Ekram House, (i) Ch. 00-165.00m & (ii) Ch. 00-220.00m, Ward no-08, Under Saidpur Pourashava																								100					
	1	Road	6) Rehabilitation of Road from Patchmatha Moar to Baniya Para Mosque (Azizia Govt. Primary School to Airport Road) Ward no-09, 08 Under Saidpur Pourashava (Ch. 00-1040.00m)			1							19	22-Oct-18	26-Nov-18	31-Dec-18	17-Jan-19	15339529	194171	JV-MJ (JVCA)	15317678	193895	03-Feb-19			8-Dec-19	100	100	11487344	75	10	Completed
	1	Road	7) Rehabilitation of Molla Road by Lane From Kazipara Mosque to Shukha house, Ward no-10 Under Saidpur Pourashava (Ch. 00-154.00m)																								100					
	1	Road and Drain	8) Rehabilitation of Road & Drain New Babu para B. Jaman Lane inside Sweeper colony Ch. 00-115.00m, Ward no-12 Under Saidpur Pourashava Ch. 00-115.00m																								100					
	1	Road	9) Rehabilitation of Sahebpara Mosque Road from Gate Bazar Cloth market to Salam house, Ward no-13 Under Saidpur Pourashava (Ch. 00-320.00m)																								100					
	1	Road	10) Rehabilitation of BC Road at Bansbari Mosque Road From Mofiz Chairman house to Abbas house, Ward no-14 Under Saidpur Pourashava (Ch. 00-275.00m)																								100					
17						5												540533029	6842190		533020812	6747099						29	119989432	23	14	
42	Total: Saidpur					13												1132930084	14340887		1081687358	13692245					64	626468873	58	38		

Financial Year: 2014-15

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Shaistagonj

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks					
Package Name: MGSP/STG/W-01																																					
1	1	Road and Cross Drain	a) (i) Improvement of South Lanja Para starting from R&H road to Hazi Zahir Ahmed road via Hobigonj PBS Ward-08, (Ch: 00-535m, Link-1-4 Length: 460m) 08 nos. Road X-drain, guidewall 470m (Total length=1030m)																									100									
	1	Drain	(ii) Construction of drain South Lanja Para starting from R&H road to Hazi Zahir Ahmed road via Hobigonj PBS Ward-08, (Ch: 00-930m) (Total Length=930),																									100									
	1	Road and Cross Drain	b) (i) Improvement of South Lenja Para Workshop road starting from R&H road to Hazi Zahir Ahmed road via Khairul Alam Councilor's house. Ward-08 (Ch: 00-657m), link-1 (ch: 00-30m) 09 nos. Road X-drain, guide wall 405m, (Total Length: 687m)																									100									
	1	Drain	(ii) Construction of drain South Lenja Para Workshop road starting from R&H road to Hazi Zahir Ahmed road via Khairul Alam Councilor's house. Ward-08 (Ch: 00-675m) Total Length: 675m)																									100									
	1	Road and Cross Drain	c) (i) Improvement of RCC road starting from East Borchor road to Rail Way Pond via BD Mithro Saheb's house and Palasading Construction . Ward No-03. (Ch: 00-790), Link-1-3, Ch: 00-310m, (Total Length= 1100m), 07 nos. Road X-drain.																									100									
		Culvert	(ii) 2.5mx 2.5m Double Vent Box-Culvert at Ch: 495m			1								15	03-Dec-14	31-Dec-14	04-Mar-15	25-Mar-15	45582790	576997	M/S M. Alam	40486319	512485	29-Mar-15			23-May-16	100	100	40486319	100	5	Final Bill Payment				
		Road and Cross Drain	d) Improvement of RCC road starting from Sudikhola BC road to Sudikhola Old BC road via Kodar Ali's house and Palisading, Ward No-04, 05. (Ch: 00-605m), Link 1: 180m, Link 2: 00-85m) (Total Length: 870m), 05 nos. Road X-drain, Guidewall 76m																									100									
		Road and Cross Drain	e) (i) Improvement of RCC road at Biramchar starting from Syed Elias Saheb's Boiler to Dhaka-Sylhet highway. Ward-09 (Ch:00-670m), Total Length: 670m, 04 Nos. Road X=drain, Guidewall length: 350m																									100									
		Drain	(ii) Construction of drain at Biramchar starting from Syed Elias Saheb's Boiler to Dhaka-Sylhet highway. Ward-09 (Ch: 00-400m), Total Length: 400m																									100									
		Road and Cross Drain	f) (i) Improvement of RCC road Construction starting from East Borchor BC Road to Bagunipara BC Road Via Protima House. Ward No-03 (Ch: 00-267m), Total Length: 267m, 03 Nos. Road X-drain																									100									
		Drain	(ii) Construction of drain East Borchor BC Road to Bagunipara BC Road Via Protima House. Ward No-03 (Length: 260m)																									100									
5																																					
Financial Year: 2015-16																		45582790	576997		40486319	512485					100	40486319	100	5							
Package Name: MGSP/STG/2015-16/W-02																																					
1	1	Road	a) Widening and Rehabilitation of National Highway (adjacent to Police Sation) to Noor Mansion Road.CH.00-1310 m																									100									
		Drain	b) (i) Consturction of RCC drain from National Highway (adjacent Police Station) to Koromali Plaza road via Shaistaganj Railway junction CH.00 – 1310 m (Both side)																									100									
		Drain	b(ii) Construction of secondary RCC drain with street lights starting from Noor Mansion to mondir road culvert via Shaistagonj Girl's High School and Mohalul Sonam Jame Mosque, Ch. 0 + 000 to 0 + 600m under Shaistagonj Pourashava.																									100									
		Electricfiation	c) Supplying, fitting & fixing of street lights starting from National Highway(adjacent to Shaistaganj Police Station) to Korom Ali Plaza via Shaistaganj Railway Junction Ch. 0 + 000 to 1 + 310m(Staggered)			1	10-Mar-16	15-Mar-16	31-May-16	20-Jun-16	23-Jun-16	15-Aug-16	16	26-Jul-16	29-Aug-16	16-Oct-16	30-Oct-16	108778987	1376949	MAH Construction Ltd. & MAM	91881815	1163061	06-Nov-16	30-May-17	30-Jul-17	10-Jan-18	100	100	75354618	82	1	Completed					
		Electricfiation	(d) Supplying, fitting & fixing of street lights for Construction of Secondary RCC drain with street lighting starting from Noor Mansion to Mondir Road Culvert via Shaistaganj Girl's High School and Mohalul Sonam Jame Mosque(Ch. 00 - 600m) Single side.																									100									
		Environmental Management	e) Environment works for MGSP/STG/2015-16/W-02																									100									
	1																																				
Financial Year: 2016-17																		108778987	1376949		91881815	1163061					100	75354618	82	1							

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Shaistagonj

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks				
Package Name: MGSP/STG/2016-17/W-03																																				
		Road	a) Road Part: Rehabilitation of the Road starting from Noor Mansion' Mosque at chainage Ch. 1+310 km to Puran Bazar up to 3+000 km via Shaistaganj Pourashava provide increasing of existing Road width by Bituminous Carpeting (BC) with RCC Drain, Footpath, Road Divider, Street Light and allied works under Shaistaganj Pourashava in Hobiganj District.			1							17	30-Aug-17	12-Oct-17	11-Nov-17	19-Nov-17	126348830	1599352	M/s. Ali Adnan (JV)	124000837	1569631	20-Nov-17	15-Mar-18	20-Jan-18	30-Jan-19	95	96	105400000	85	Ongoing Works					
		Drain	b) RCC Drain Part : Construction of the RCC Drain with footpath starting from Noor Mansion Mosque to Puran Bazar via Shaistaganj Pourashava under Shaistaganj Pourashava CH.1310 - 3000m (Both side Total length-3380m).																								100									
		Road	c) Intersection part at Zero point on the same Road): Rehabilitation of the Road starting from Noor Mansion' Mosque at chainage Ch. 1+310 km to Puran Bazar up to 3+000 km via Shaistaganj Pourashava provide increasing of existing Road width by Bituminous Carpeting (BC) with RCC Drain, Footpath, Road Divider, Street Light and allied works under Shaistaganj Pourashava in Hobiganj District.																								95									
		Electricific ation	d) Street Light: Rehabilitation of the Road starting from Noor Mansion' Mosque at chainage Ch. 1+310 km to Puran Bazar up to 3+000 km via Shaistaganj Pourashava provide increasing of existing Road width by Bituminous Carpeting (BC) with RCC Drain, Footpath, Road Divider, Street Light and allied works under Shaistaganj Pourashava in Hobiganj District.																								100									
		Environ mental Manage ment	e) Environmental Part):Rehabilitation of the Road starting from Noor Mansion' Mosque at chainage Ch. 1+310 km to Puran Bazar up to 3+000 km via Shaistaganj Pourashava provide increasing of existing Road width by Bituminous Carpeting (BC) with RCC Drain, Footpath, Road Divider, Street Light and allied works under Shaistaganj Pourashava in Hobiganj District.																								80									
						1																		126348830	1599352			124000837	1569631			96	105400000	85		

Financial Year: 2017-18

Package Name: MGSP/STG/2017-18/W-04

	1	Road	Part-01 (BC Road): Rehabilitation of existing road starting from Dhaka-Sylhet National Highway (Adjacent Police Station) to National Highway (at new bridge) via Korom Plaza, Railway Junction, Noor Mansion, Shaistaganj pourashava & Puran Bazar (Ch. 3+00 km to 4+110km), Providing widening of road under Shaistaganj pourashava. (Total length= 1110.00m)			1																					95	71	40413167	63	Ongoing Works
		Drain	Part-02 (RCC Drain and footpath): Construction of RCC Drain and footpath at Dhaka-Sylhet National Highway (Adjacent Police Station) to National Highway (at new bridge) via Korom Plaza, Railway Junction, Noor Mansion, Shaistaganj pourashava & Puran Bazar (Ch. 3+00 km to 4+110km) Road, Providing widening of road under Shaistaganj pourashava. (Total length= 2011.00m)										18	18-Jan-18	18-Feb-18	10-Jun-18	24-Jun-18	67613022	855861	M/S Mominul Haque	63976595	809830	24-Jul-18				95				
		Electricific ation	Part-03 (Street light): Supplying, fitting & fixing of Street Light starting from Noor Mansion Mosque from Ch. 1+310 to Dhaka-Sylhet National Highway (Adjacent Police Station) to National Highway at Shaistaganj new bridge via Puran Bazar Road Ch. 3+0.00 to 3+160 & Ch. 3+360 to 4+110= 910m. Ch. 3+160 to 3+360= 200m (sig). Total length= 1110.00m under Shaistaganj pourashava.																								0				

Package Name: MGSP/PBG/STG/2017-18/W-05

	1	Road	(a) Rehabilitation of BC road into RCC road at South Borchor Starting from Station road to Dhaka-Sylhet National Highway via South Borchoe graveyard , Ward No. 02 under ShaistaganjPouras havach. 220-460m (CIP-33)			1																					100	100	3238561	100	4	Final Bill Payment
	1	Road	(b) Rehabilitation of CC road into RCC road at Bagunipara starting from R&H road to East Bagunipara, Ward No-05 under ShaistaganjPourashava. Ch. 50-160m (CIP-14)																								100					
	1	Road	(c) Rehabilitation of BFS Road into RCC road at Daudnagar starting from BC road to railway via Bondegi Shah Mazar Ward No-04 under ShaistaganjPourashava Ch. 00-85m. (CIP-16)										18	19-Oct-17	19-Nov-17	28-Dec-17	08-Jan-18	4208922	53277	SM Construction	3238561	40994	10-Jan-18	10-Feb-18	31-Mar-18	15-Apr-18	100					
	1	Road	(d) Rehabilitation of BFS Road into RCC road at East Borchor Starting from East Borchor BC road to RCC road via Palit Bari, Ward No.-03 under ShaistaganjPourashava, Ch.00-100m. (CIP-12)																								100					

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Shaistagonj

Reporting Month: 30 April 20

ULB No.		No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks		
Package Name: MGSP/STG/2017-18/W-06																																			
9	1	Kitchen Market	a) Construction of Tin Shed kitchen Market at Aligonj Bazar ward no.2 under Shaistagonj Pourashava;												18	26-Jun-18	25-Jul-18	13-Aug-18	28-Aug-18	17604250	222839	M/S S.M Cponstruction	17641710	223313	09-Sep-18			5-Feb-19	100	100	17641710	100	4	Final Bill Payment	
		Electricfic ation	b) Electrical Works for Tin shed kitchen market at Aligonj Bazar Ward no.2 under Shaistagonj Pourashava.																										100						
	1	Kitchen Market	c) Construction of Tin Shed kitchen Market at Daudnagar Bazar ward no.4 under Shaistagonj Pourashava;																										100						
		Electricfic ation	d) Electrical works for Tin shed kitchen market at daudnagar Bazar Word no.4 under shaistagonj pourashava.																										100						
	1	Kitchen Market	e) Construction of Tin Shed kitchen Market at Puran Bazar (south) ward no.7 under Shaistagonj Pourashava;																										100						
		Electricfic ation	f) Electrical works for Tin shed Kitchen market at purana Bazar Ward no.7 under shaistagonj Pourashava.																										100						
	1	Kitchen Market	g) Construction of Tin Shed kitchen Market at Puran Bazar (North) ward no.8 under Shaistagonj Pourashava.																										100						
		Kitchen Market	h) Electrical works for Tin shed Kitchen Market at Puran Bazar Ward no. 8 under Shaistagonj Popuashava.																										100						
																													89426193						1131977

Financial Year: 2018-19

Package Name: MGSP/PBG/STG/2018-19/W-07

[illegible]**Financial Year: 2014-15**

Package Name: MGSP/SHA/W-01

[illegible]**Financial Year: 2015-16**

Package Name: MGSP/SHA/2015-16/W-02

[illegible]

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Shariatpur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Financial Year: 2017-18

Package Name: MGSP/PBG/SHA/2017-18/W-03

	1	Road	a) Rehabilitation of Carpating Road from Palong School to KurasheBalakhana under ShariatpurPourashava. Ch. 0.00-2430m			1							18	22-Oct-17	21-Nov-17	04-Jan-18	16-Jan-18	4910130	62154	M/S Mollah Enterprise	4899652	62021	18-Jan-18			1-Apr-18	100	100	4899652	100	1	Final Bill Payment
--	---	------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	---------	-------	-----------------------	---------	-------	-----------	--	--	----------	-----	-----	---------	-----	---	--------------------

Package Name: MGSP/SHA/2017-18/W-04

	1	Road	a) Construction of BC road from Shariatpur Bus Stand to KurasiBalakhana road vaiKongshobonik house under ShariatpurPourashava Ch. 0+0.00 ~ 1+315 (CIP-09)	1								18	14-Dec-17	18-Jan-18	15-Mar-18	03-Apr-18	85614489	1083728	Hazi Sheikh Progoti JV	85008282	1076054	03-Apr-18			30-Nov-19	100	100	80271215	94	3	Final Bill Part Payment
	1	Road	b) Construction of BC road from Palong School road to Premtola under ShariatpurPourashava Ch. 0+0.00 ~ 1+980m. (CIP-11)																						100						
	1	Road	c) Construction of BC road from Chowronggi to ShornoghushDighirpar road, under ShariatpurPourashava Ch. 0+0.00 ~ 2+550m. (CIP-19)																						100						
		Environ mental Manage ment	d) Environmental Management Budget																						100						

Package Name: MGSP/SHA/2017-18/W-05

	10	Culvert	Construction of RCC Box Culvert at PTI Complex Connecting road, at Char Palong School Road, at brikhatala & at Angaria Bazar to Rajgonj Bazar road, (CIP No-42,43,44 & 35)	10000000	126582	1							18	10-Jun-18	16-Jul-18	07-Oct-18	01-Nov-18	54808982	693785	M.A.H. Construction Ltd.	52445963	663873	07-Nov-18			6-Nov-19	100	100	39186415	75	10	Completed
--	----	---------	--	----------	--------	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	--------	--------------------------	----------	--------	-----------	--	--	----------	-----	-----	----------	----	----	-----------

Package Name: MGSP/SHA/2017-18/W-06

1	Road	Construction of road from DC Office to Atong end of Pourashava.	10000000	126582	1							18	03-Oct-18	08-Nov-18	27-Jan-19	14-Feb-19	92282291	1168130	RK-SE (JV)	96690875	1223935	21-Feb-19				20-Feb-20	100	100	80019782	83	2	Completed																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
	1	Road																									Construction of road from Palong School to Kanar Bazar with Palong school to Uttar Bazar link Road.						100																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
		Environ mental Manage ment																									c) Environmental Works						100																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
16			10000000	126582	4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											

Financial Year: 2018-19

Package Name: MGSP/PBG/SHA/2018-19/W-07

1	Road	(a) Rehabilitation of Carpeting Road From Police Line RHD Road To Angaria Bazar (Ch-00-1450m) (CIP-03)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/SHA/2018-19/W- 08

1	Road	(a) Construction of RCC Road From Monohor Bazar More To Angaria Bazar Ch. (00-1720m).	1	19	09-May-19	13-Jun-19	01-Aug-19	04-Aug-19	41817214	529332	KK-SE (JV)	34708202	439344	08-Aug-19	30-Jun-20	70	70	17669662	51	Ongoing Works			
	Protection Wall	(b) Side Protection work at Road From Chowrongi RHD Road To Shoronogosh Digripar (Ch. 220-460 m.)														100							
	Protection Wall	(c) Side Protection work at Shariatpur Bass- stand To Kurashe (Ch. 90 - 470m.)														30							
	Environmental Management	(d) Environmental Management Cost.														0							
4	Total: Shariatpur		10000000	126582	2															79	32495440	66	3
28				8															98	395901154	88	27	

Total: Shariatpur

Financial Year: 2014-15

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Sherpur

Reporting Month: 30 April 20

ULB No.	No of Sub Project		Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
		Type of Works																															
Package Name: MGSP/SHE/W-01																																	
1	1	Road	a) Construction of BC Road start from National Highway (Pals Clinic) to near house of Nowsher via Mottri NGO office (ch.0.00-370m & Link 130.0) in Word no-09, under Sherpur Pourashava,. Total length=500m			1							15	17-Mar-15	16-Apr-15	04-Aug-15	16-Aug-15	31526275	399067	M/S MTE & MMRM JOINT VENTURE	22681520	287108	20-Aug-15			19-Aug-16	100	100	22681520	100	4	Final Bill Payment	
	1	Drain	b) Construction of RCC drain start from National Highway (Pals Clinic) road to Baroduary poura mosque via Katcha Bazar under Sherpur Pourashava (ch.0.00-520m), Total length=520m.																								100						
	1	Drain	c) Construction of RCC Drain start from near Uttara Plaza to Korotoa river via AC-Land Office under Sherpur Pourashava (Ch. 0.00-630m). Total length = 630m																								100						
	1	Road	d) Construction of BC Road at Darkipara Existing BC road to Hazipur (Highway road) via Nayapara (ch.0.00-1600m), under Sherpur Pourashava. Total length =1600m.																								100						

Package Name: MGSP/SHE/W-02

1	Road	a) Construction of BC Road at Dhunat road Doctor Clinic to Hazipur Highway road vai Sherpur Thana (Ch. 0.00-2600m) under Sherpur Pourashava. Total length = 2600m			1							15	17-Mar-15	16-Apr-15	04-Aug-15	16-Aug-15	32597048	412621	M/S. Ataur Rahman Khan	23580370	298486	20-Aug-15			19-Aug-16	100	100	23580370	100	5	Final Bill Payment		
1	Road	b) Construction of BC Road start from College road to near house of Hamed via near house of Razu Profficer (Ch. 0.00-370m & Link 130.0) In Ward no. 06 under Sherpur Pourashava. Total length = 500m																								100							
1	Drain	c) Construction of RCC drain start from National Highway (Alamgir shop) to near Sarkar shop via Poura shishu park under Sherpur Pourashava (ch.0.00-760m) Total length=760m																								100							
1	Road	d) Construction of BC Road start from National Highway (Alamgir shop) to near house of Dinu Babu in Ward no-05 under Sherpur Pourashava (ch.0.00-90.0m) Total length=90m																								100							
1	Road	e) Construction of BC Road start from (National Highway Dhaka-Bogra) to Near Dalal office in Ward no-07 (ch.0.00-320.0m) under Sherpur Pourashava Total length=320m																								100							
9			2																64123323	811688	46261890			585594						100	46261890	100	9

Financial Year: 2015-16

Package Name: MGSP/SHE/2015-16/W-03

1	Drain	(a)Construction of RCC Drain starting from Ulipur to National highway (Sherpur Hospital Road) via Darkipara Ch.0+000-2+715 under Sherpur Pourashava, Bogra																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
---	-------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2016-17

Package Name: MGSP/SHE/2016-17/W-04

1	Drain	(a) Construction of RCC Drain starting from College Road to Korotoa River via Ulipur Madrasha (Ch. 0+000 to 1+110 km) Under Sherpur Pourashava, Bogra. (Total Length 1100 m)			1	19-Jan-17	02-Feb-17	15-Mar-17	13-Apr-17	23-Apr-17	05-Nov-17	17	23-Apr-17	23-May-17	15-Sep-17	11-Oct-17	68649373	868979	TTSL & MRM JV	54309430	687461	11-Oct-17	12-Feb-18	10-Jul-18	10-Apr-19	100	100	50292591	93	2	Final Bill Part Payment
	Electricfication	(b) Supplying, fitting & fixing of Street Light in road side from College Road to Korotoa River via Ulipur Madrasha (Ch. 0+000 to 1+110 km) Under Sherpur Pourashava, Bogra. (Total Length 1100 m)																								100					
1	Drain	c) Construction of RCC Drain starting from Bottola to Sreerampur Para (Ch. 0+000 to 0+485 km) including link road 340m under Sherpur Pourashava, Bogra. (Total Length 1310 m)																								100					
	Road	(d) Rehabilitation and widening of Road starting from Bottola to Sreerampur Para (Ch. 0+000 to 0+485 km) including link road 340m under Sherpur Pourashava, Bogra. (Total Length 825 m)																								100					
	Electricfication	(e) Supplying, fitting & fixing of Street Light in road side from Bottola to Sreerampur Para (Ch. 0+000 to 0+485 km) including link road 340m under Sherpur Pourashava, Bogra. (Total Length 1310 m)																								100					
2																										1					

Financial Year: 2017-18

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Sherpur

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Package Name: MGSP/PBG/SHE/2017-18/W-06

	1	Drain	Construction of RCC Drain start from Darkipara to AC land office via National Highway Road under SherpurPourashava, Bogra (Ch. 0+00-0+473.00m).			1	07-Mar-17	07-Oct-17	08-Mar-17	10-Aug-17	18-Oct-17	11-Jun-17	18	18-Oct-17	16-Nov-17	18-Jan-18	15-Feb-18	8513175	107762	M/S Mim Enterprise	7095727	89819	16-Feb-18	26-Mar-18	06-Jun-18	14-Aug-18	100	100	7094159	100	1	Completed
--	---	-------	---	--	--	---	-----------	-----------	-----------	-----------	-----------	-----------	----	-----------	-----------	-----------	-----------	---------	--------	--------------------	---------	-------	-----------	-----------	-----------	-----------	-----	-----	---------	-----	---	-----------

Package Name: MGSP/SHE/2017-18/W-07

	1	Drain	(a) Construction of Drain from National Highway (Nandigram Bus Stand) to Darkipara moar Ch.0 to 330m under Sherpur Pourashava, Bogra.			1	09-Mar-17	09-Oct-17	12-Oct-17	01-Apr-18	02-Aug-18	03-Jan-18	18	14-Apr-18	12-Jul-18	17-Sep-18	01-Oct-18	21582089	273191	SN JV, Sherpur Bus Stand,	17964503	227399	04-Oct-18			30-Sep-19	100		16226600	90	2	Final Bill Part Payment
	1	Road and Boundary Wall	(b) Development of 2 nos. Pourashava Graveyard at ward no.1 and 7 under Sherpur Pourashava, Bogra. (HBB road 545.4 m, Boundary wall 935.37m, 2 nos. gates and shades)			1																				100						
		Electrification	(c) Supplying, fitting & fixing of street lights in Graveyard at word no. 1 & 7 under Sherpur Pourashava , Bogra (Total Length 1015.39m)																							100						
3						2												30095264	380953		25060230	317218					100		23320759	93	3	

Financial Year: 2018-19

Package Name: MGSP/SHE/2018-19/W-05

1	Kitchen Market	(a) Construction of 4 Storied Poura Kitchen Market (Mixed use Market) under Sherpur Pourashava, Bogra																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
---	----------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/PBG/SHE/2018-19/W-08

	1	Road and Drain	1. Rehabilitation of BC Road with drain starting from National High way (Dhaka - Bogura) to Nayapara Existing BC road Length = (Ch-0+ 274.0m to Ch-620.0m) in ward no-06 under Sherpur pourashava, Bogura.			1																					100					
	1	Road and Drain	2. Rehabilitation of BC Road with RCC drain starting from National High way (Dhaka - Bogura) to (Nobomi Cinema hall more) Existing BC road Length = (Ch-0.0m to Ch-260.0m) Total length = 260m in ward no-05 under Sherpur pourashava, Bogura.																								100					
	1	Road	3. Construction of CC Road starting from College road Mosque to Nayapara Existing BC road Length = (Ch-0.0m to Ch-320.0m) Total Length = 320m in ward no-06 under Sherpur pourashava, Bogura.			1	01-Sep-18	10-Sep-18	20-Sep-18	01-Oct-18			19	06-Nov-18	06-Dec-18	23-Jan-19	30-Jan-19	17856394	226030	M/S. Mim Enterprise	12172480	154082	30-Jan-19			30-Sep-19	100	100	12172480	100	3	Final Bill Payment
		Road Drain	4. Rehabilitation of BC Road with drain starting from National High way (Dhaka - Bogura) to Darkipara Existing BC road Length = (Ch-0.0m to Ch-395.0m) in ward no-06 under Sherpur pourashava, Bogura.																								100					
4						2												165622825	2096491		143462954	1815987					88		83757891	58	3	
19		Total: Sherpur			8													442759686	5604553		352966592	4467932					93		279118011	79	17	

Financial Year: 2014-15

Package Name: MGSP/SIT/W-01

1	1	Road	a) (i) Improvement & Widening of Dhangazi road at Ward No-01 under Sitakunda Pourashava (ch 0+00-1+000m) (Total Length= 1000m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
---	---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2015-16

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Sitakunda

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/SIT/2015-16/W-02																																
2	1	Culvert	(f) Improvement of Fokirhat to ECO park road Box culvert (ch.0+04m, ch.0+197m, ch.0+620m)	109920000	1391392	1	20-Mar-16	08-Apr-16	23-Jun-16				16	17-Jul-16	22-Aug-16	10-Oct-16	25-Oct-16	109919190	1391382	M/s. Nipa Enterprise-BB (JV)	104274296	1319928	25-Oct-16	30-May-17	20-Nov-17	31-Jan-20	100	99	87922589	84	Time ext. under process	
		Road	(a) Improvement of South Edilpur –Shibpur road by RCC & BC (starting from Dhaka-Chittagong highway to shibpur primary school, ch. 0+00-0+200m, 0+200-1+610m) Total length=1610m																								100					
		Protectio n wall	(b) Improvement of South Edilpur road retaining wall (Chara side ch. 0+07-0+29m, 0+380-0+459m, 0+499-0+547m, 0+559-1+610m=1200m, Pond side ch. 0+439-0+424m,0+837-0+860m, ch.0+954-0+978&ch.1+446-1+466m=82m) Total length=1478m																								97					
	1	Electrific ation	c) South Edilpur Shibpur Road starting from Dhaka-Chittagong Highway at the west side up to Shibpur Primary School, Ch. 0+00 to 1+610m (street light) Total length =1610m																								80					
		Road	(d) Improvement of Fokirhat to ECO park road by BC (starting from Dhaka-Chittagong highway) ch.00+00-1+00m																								100					
		Protectio n wall	(e) Improvement of Fokirhat to ECO park pond side retaining wall (ch.0+274-0+294m, ch.0+330-0+347m, 0+369-0+385m) total length =53m																								100					
																											109920000					1391392

Financial Year: 2017-18

Package Name: MGSP/PBG/SIT/2017-18/W-03

	1	Road and Protection wall	Improvement of Tulatoly road by RCC and Brick guide wall at ward no-03, under SitakundaPourashava. CTG (Ch-0+00-0+285m), CIP-06			1							18	02-Oct-17	30-Oct-17	02-Jan-18	29-Jan-18	7056177	89319	M/s. Thohid & Brothers	6156790	77934	29-Jan-18	05-Apr-18	30-Apr-18	6-Jan-19	100	100	6156790	100	2	Final Bill Payment
	1	Road and Protection Wall	Improvement of Ponthicila Dhala road up to fokirtila by RCC and brick guide wall at ward no-02, under SitakundaPourashava. CTG (Ch-0+00-0+260m), CIP-02																								100					
		Drain	Construction of RCC drain at beside Golabaria Sea road at ward no-07, under SitakundaPourashava. CTG (Ch-0+000-0+100m), CIP-03																								100					

Package Name: MGSP/SIT/2017-18/W-04

1	Communi-ty Center	(a) Civil Works for Construction of Community Center at Sitakunda Pourashava																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</
---	-------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Financial Year: 2018-19

Package Name: MGSP/SIT/2018-19/W-05

1	Road	a) Improvement of Khamar Bari Road from ch. 0+00-0+650	1	19	30-Aug-18	02-Oct-18	19-Nov-18	17-Dec-18	24413307	309029	3 Star Enterprise-MN E (JV)	26656329	337422	17-Dec-18	12-Sep-19	0	40	6796833	25	Ongoing works
	Road	b) Improvement of Nunochara to ECO Park Road including RCC Retaining Wall From Ch. 0+807-1+507														0				
	Culvert	bi) 1 vent 1.0 X 1.00m Box culvert at Ch. 1+050 and Ch. 1+296m. (2Nos) under (Improvement off Nunochara to ECO Park Road including RCC Retaining Wall From Ch. 0+807 to 1+507)														80				
	Retainin g Wall	bii) Road Protection by the RCC Cantilever Retaining Wall Length 186m														92				

Package Name: MGSP/PBG/SIT/2018-19/W-06

	1	Road	(a) Improvement of Golabaria Sea Road by RCC Pavement (Starting from Habib Ullah Road) at Ward no-07, Under Sitakunda Pourashava. (Ch. 0+00 - 0+280m.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
--	---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Sitakunda

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/SIT/2018-19/W- 07																																
	1	Road	(a) Construction of Shankar Moth Mission to Bishwanath Temple Road, Ch. 0+00 to 0+110m with two vent culvert.			1							19	10-May-19	10-Jun-19	25-Oct-19	04-Nov-19	13705738	173490	M/S. Motaleb Traders	12147275	153763	05-Nov-19			30-Jun-20	80	72	6153105	51		Ongoing Works
		Retainin g Wall	(b) Construction of Cantilever Retaining wall Under Sitakunda Poruashava.																								90					
		Electricific ation	c) Supplying, fitting & fixing of street light starting from Shankar Moth Mission to Bishwanath Temple (Ch. 0+00 to 0+110m) (Total length = 110m) Under Sitakunda Poruashava. (Electrical)																								45					
5						3												49373321	624979		48871979	618633					57	15803069	32			
13		Total: Sitakunda		109920000	1391392	7												242041466	3063816		237560933	3007100					77	150446353	63	5		

Financial Year: 2014-15

Package Name: MGSP/SCC/W-01

1	1	Drain	Construction of RCC Drain at Vataliea Main Road From Boshu Khal to Osmani Medical Road to Under Sylhet City Corporation (Ch.45.00-232.00m L/S, Ch.85.00-130.00m R/S, Ch.161.00m-754.00 R/S & Ch.758.00m-1108.00m) Length=1175 m (Bothside)			1																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
---	---	-------	---	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2015-16

Package Name: MGSP/SCC/2015-16/W-02

1	Drain	Construction of R.C.C U-Type drain at Babu chara (Humayun Rashid Chatter to Bandorghat via Shibbari) under Sylhet City Corporation, Sylhet (Ch.115.00-1665.00m).	94400000	1194937	1	27-Dec-15	19-Jan-16	30-Apr-16		12-May-16		16	04-Jul-16	04-Aug-16	08-Sep-16	26-Sep-16	111392579	1410033	DC-HC (JV)	86682008	1097241	03-Oct-16	30-Apr-17	31-May-17	20-Feb-18	12	12	6591243	8	Cancelled
1			94400000	1194937	1												111392579	1410033		86682008	1097241					12		6591243	8	

Financial Year: 2016-17

Package Name: MGSP/SCC/2016-17/W-03

	1	Road	(1) (a) Construction of road starting from Keen Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation.	191400000	2422785	1	27-Dec-15	19-Jan-16	30-Apr-16				17	25-Oct-16	24-Nov-16	26-Jan-17	05-Feb-17	205198876	2597454	Rana Builders (Pvt) Ltd	179019494	2266070	24-Feb-17	30-Jun-17	31-Jan-18	28-Feb-20		83	127646010	71	Ongoing Works
		Drain	(2) (a) Construction of RCC Drain starting from Keen Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation.																												
		Electrific ation	(3) (a) Supplying, fitting & fixing of Street Light from Keen Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation.																												
		Environ mental Manage ment	(4) (a) Construction of road and Drain starting from Keen Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation. Environmental Works																												

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Sylhet City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/SCC/2016-17/W-04																																
	1	Road	(1) b) Improvement of BC road and drain from Keen bridge to Muktijodhdha chattor (Ch. 0+000-1+005m) under Sylhet City Corporation. BC Road	128600000	1627848	1	27-Dec-15	20-Feb-16	30-Apr-16		31-Jul-16		17	25-Oct-16	24-Nov-16	26-Jan-17	07-Feb-17	78450439	993044	M/s. Abdus Samad & M/s. Md. Jahed	66310145	839369	24-Feb-17	30-Jun-17	30-Nov-17	2-Oct-18	100	100	66310145	100	1	Final Bill Payment
	Drain	(2) b) Improvement of BC road and drain starting from Keen Bridge to Muktizoddha chattar (Ch. 0+000-1+005m) under Sylhet City Corporation. RCC Drain Both side	100																													
	Electrification	(3) a) Supplying, fitting & fixing of street lights from Keen bridge to Muktijoddha Chattar staggered way (Ch. 0+000-1+005m) under Sylhet City Corporation. Electrical Work.	100																													
	Environmental Management	(4) b) Improvement of BC road and drain starting from Keen Bridge to Muktizoddha chattar (Ch. 0+000-1+005m) under Sylhet City Corporation. Environmental works.	100																													
Package Name: MGSP/SCC/2016-17/W-05																																
	1	Drain	1. Construction of RCC Drain from Amberkhana to Malni Chara beside airport road extended up to Surma river Ch. 000 to 1697km Effective length 3394m both side under Sylhet City Corporation Sylhet.	320000000	4050633	3							17	13-Dec-17	10-Jan-18	25-Jan-18	06-Feb-18	194002883	2455733	RAB-RC (Pvt.) Limited & Mohibur	190287416	2408701	06-Feb-18			31-Mar-20	81	54	79105169	42	Ongoing Works	
	1	Drain	2. Construction of RCC Drain from Shibgonj Akbori Mashjid to Baluchor Road Khoradipara Ch. 0075 to 1170km Effective length 2190m both side under Sylhet City Corporation Sylhet.																								35					
	1	Drain	3. Construction of RCC Drain at Londoni Road point to Dhupa Chara Road Ch. 00.00 to 1167km under Sylhet City Corporation Sylhet.																								65					
	1	Drain	4. Construction of RCC Drain at Shahi Eidghah to Bhubi Chara at Jharnarpar Ch. 00.00 to 0345km under Sylhet City Corporation Sylhet.																								42					
632000000405063334776521986046230435617055551414073273061324631																																
Financial Year: 2017-18																																
Package Name: MGSP/PBG/SCC/2017-18/W-06																																
	1	Road	a) Development of Subhanighhat point to Mirabazar point (CIP-58)			1							18	07-Nov-17	07-Dec-17	18-Jan-18	31-Jan-18	63202508	800032	RAB-RC (Pvt.) Limited & Mohibur	55460240	702028	04-Feb-18		18-Sep-18	100	100	55460239	100	10	Final Bill Payment	
	1	Road	b) Development of Amberkhanaborobazar road by Asphalt (CIP-24)																							100						
	1	Road	c) Development of Medical point to Modina Market point by Asphalt (CIP-39)																							100						
	1	Road	d) Development of Atim School Road. (CIP-38)																							100						
	1	Road	e) Development of Picher Mukh to Beth Bazar. (CIP-41)																							100						
	1	Road	f) Development of Beth Bazar to Eidghah Bridge. (CIP-41)																							100						
	1	Road	g) Development of Eidghah Bridge to PDBMashjid. (CIP-42)																							100						
	1	Road	h) Development of TaltolaMirajajangal Raod. (CIP-44)																							100						
	1	Road	i) Development of Gashitula Boro Mashjid to Gashitula Primary School. (CIP-40)																							100						
	1	Road	j) Maintenance of Airport link road to Housing Estate (CIP-22)																							100						
Package Name: MGSP/SCC/2017-18/W-07																																
	1	Drain	a) Construction of RCC Drain from Undal Hotel Zindabazar to Jalalbad Pump to Surma River. (Length-675m)			1							18	11-Oct-18	24-Dec-18	03-Feb-19	07-Feb-19	118050000	1494304	RFL Plastics Ltd	119400988	1511405	12-Feb-19		12-Feb-20	30	50	57723357	48	Ongoing works		
	1	Drain	b) Construction of RCC Drain at Terorotan (Ch. 0-1615m) in Sylhet City Corporation.																							35						
	1	Drain	c) Construction of RCC Drain at Kalapara to Surma River (Ch. 0-1326m) under Sylhet City Corporation.																							93						
13218125250822943361748612282213433661131835966510																																
Financial Year: 2018-19																																
Package Name: MGSP/SCC/2018-19/W-09																																
	1	Solid Waste	Improvement of Solid Waste Management of existing Lalmatia existing Dumping Station of Sylhet City Corporation (Part - 1)			1							19	19-Nov-18	24-Nov-18	19-Mar-19	25-Mar-19	321591749	4070782	OTBL-DCL-M BIL JV	321591749	4070782	25-Mar-19			24-Mar-20	45	45	116744088	36	Ongoing Works	

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Sylhet City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks					
Package Name: MGSP/SCC/2018-19/W-10																																					
		Solid Waste	Improvement of Solid Waste Management of existing Lalmatia existing Dumping Station of Sylhet City Corporation (Part - 2)			1							19	19-Nov-18	24-Dec-18	13-Feb-19	27-Feb-19	278535742	3525769	OTBL-DCL-M BIL JV	299837415	3795410	27-Feb-19			27-Feb-20	32										
		Solid Waste	(b) Sanitary Work for Development of city dumping ground at Lalmatia																								6	31	81891884	27		Ongoing Works					
		Solid Waste	(c) Electrical works for development of city dumping ground at lalmatia.																								0										
Package Name: MGSP/SCC/2018-19/W- 11																																					
	1	Bus Terminal	a) Construction of Sylhet Bus terminal (Departure Terminal) at Kadomtoli Part-1			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	285271701	3611034	DCL & BBL JV	288930635	3657350	07-Feb-19			7-Apr-20	75										
		Bus Terminal	b) Construction of Sylhet Bus terminal (Departure Building truss part) at Kadomtoli Part-1																								0										
		Bus Terminal	c) Construction of Sylhet Bus terminal (Departure Terminal- Plumbing works) at Kadomtoli Part-1																								0	45	81151234	28		Ongoing works					
		Bus Terminal	d) Construction of Sylhet Bus terminal (Departure Terminal- Electrical works) at Kadomtoli Part-1																								0										
Package Name: MGSP/SCC/2018-19/W- 12																																					
		Bus Terminal	a) Construction of Sylhet Bus Terminal at Kadomtoli(Arrival Terminal) Part-2			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	274654715	3476642	DCL & BBL JV	282316128	3573622	07-Feb-19			7-Apr-20	57										
		Bus Terminal	(b) Construction of Sylhet Bus Terminal at Kadomtoli (Arrival Circular Bldg.) Part-2																								55										
		Bus Terminal	(c) Construction of Sylhet Bus Terminal at Kadomtoli (Truss of Arrival Terminal) Part-2																								0										
		Bus Terminal	(d) Construction of Sylhet Bus Terminal at Kadomtoli (Truss of Connecting Bridge) Part-2																								0	32	36650816	13		Ongoing works					
		Bus Terminal	(e) Construction of Sylhet Bus Terminal at Kadomtoli (Road & Yard) Part-2																								0										
		Bus Terminal	(f) Construction of Sylhet Bus Terminal at Kadomtoli (Storm Sewer Drainage), Length =940.50m, Part-2																								0										
		Bus Terminal	(g) Construction of Sylhet Bus Terminal at Kadomtoli (Plumbing Works of Arrival Terminal & Tower Building) Part-2																								0										
		Bus Terminal	(h) Construction of Sylhet Bus Terminal at Kadomtoli (Electrical works for Arrival Lighting) Part-2																								0										
		Bus Terminal	(i) Construction of Sylhet Bus Terminal at Kadomtoli (Electrical works for Tower Building) Part-2																								0										
Package Name: MGSP/PBG/SCC/2018-19/W-13																																					
	1	Road	(1) Development of Bongobir Road (Kazi Bazar bridge to Abdus Samad chattar via LawaL) Ch: 0.00 - 2000.00m			1																				31-Dec-19	0										
	1	Road	(2) Development of Kazolshah RIA Road by Asphalt. Ch: 0.00- 560.00m																								0										
	1	Road	(3) Development of Housig Estate Road -No. -2 by Asphalt (Ch: 0.00-1027.00m)																								80										
	1	Road	(4) Improvement of Housing State by lane -2 Chi 0.00-104.20m); Lane -3 (Ch: 0.00-81.00m) bylane-4 (Ch:0.00-91.S0m); bylane-S (Ch: 0.00-91.S0m); bylane-6 (Ch: 0.00-70.00m); bylane-7 (ch: 0.00-65.00)																								80										
	1	Road	(5) Improvement of Housing State by lane 4A: (Ch 0.00-50.00m); Lane -5A (Ch: 0.00-81.00m) bylane-6A (Ch:0.00-60.00m); bylane-7A (Ch: 0.00- 150.00m) bylane-7 (ch: 0.00-65.00)																								80										
	1	Road	(6) Development of Ambarkhana Monipuripara road. Ch: 0.00-160.oom																								90										
	1	Road	(7) Development of Elaskandi Road by Asphalt (Ch: Ch: 0.00-272.00) & Development of Elaskandi bylane at Ch:183.oo, Ch: 0.00-98.00m											19	17-Oct-18	15-Nov-18	03-Feb-19	03-Mar-19	62525997	791468	M/S. Belal & Brothers	65652566	831045	03-Mar-19			31-Dec-19	90	17	0	0		Ongoing works				
	1	Road	(8) Development of road at Syed Mugni by Asphalt (Ch: 0.00-248.00 m),																								0										
	1	Road	(9) Development of Bon Kolapara to Nurani Road (Ch: 0.00-1500.00m)																								0										
	1	Road	(10) Development of Nowapara Main Road by Asphalt. (Ch: 0.00-1155.00m).																								0										
	1	Road	(11) Development of Hawladerpara Main Road by ASphalt. (Ch: 125.00-1605.00m) length= 1480m																								0										
	1	Road	(12) Development of Bagbari Road. (Ch: 0.00-675.00m)																								0										
	1	Road	(13) Development of Surma RIA to Sunamgonj Road by Asphalt Ch: 0.00-487.00m) & 10 nos. bylane 0.00-1440.oom)																								0										

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Sylhet City Corporation

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/PBG/SCC/2018-19/W-14																																
	1	Road	(1) Development of road at Chalibandor Bridge to Law College. Ch: 0.00-285.00m																								90					
	1	Road	(2) Development of Chalibandor Road. (Ch: 0.00-460.00m)																								0					
	1	Road	(3) Development of road at Shahchat road. (Ch: 0.00-800.00 m																								0					
	1	Road	(4) Development work of Mitaly (Raynagar) Road .Ch: 0.00-1330.00m																								70					
	1	Road	(5) Development of Hazrat Shahid Sha Gagi Bhuran Uddin (Rh) Mazar Road. Starting from Mandigag to Kushheghat Bazar (Ch. 00- 2200.00)m																								90					
	1	Road	(6) Development of Muminkhola Galimpur Bypass Road by Asphalt Ch.: 0.00-700.00m.																								90					
	1	Road	(7) Construction of RCC Road at Kadamtoly Polli Bidyut Office to Surma River (Ch: 0.00-210.00m)			1							19	17-Oct-18	15-Nov-18	03-Feb-19	03-Mar-19	56835453	719436	RAB-RC (PVT) LIMITED &	60000559	759501	03-Mar-19			30-Mar-20	0	65	27844814	46	Ongoing works	
	1	Road	(8) Development of Alompur Park Road. (Ch: 0.00-300.00m)																								90					
	1	Road	(9) Development of Gonganagar Road. Ch: 0.00-700.00m.																								90					
	1	Road	(10) Development work of Kharadipara Road. (Ch: 0.00-S70.00m)																								90					
	1	Road	(11) Development work of Gupaltila (Sadipur) Road. (Ch: 0.00-630.00m)																								0					
	1	Road	(12) Development of Pathan Para Road. (Ch: 0.00-1200.00m)																								90					
Package Name: MGSP/SCC/2018-19/W-15																																
		Bus Terminal	(a) Construction of Sylhet Bus terminal (Welfare Building) at Kadomtoli Part -3																								80					
		Bus Terminal	(b) Construction of Sylhet Bus terminal (Workshop Building) at Kadomtoli Part -3																								85					
		Bus Terminal	(c) Construction of Sylhet Bus terminal (Welfare & Workshop Building Plumbing work) at Kadomtoli Part -3			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	75629693	957338	Dhaly Construction Ltd	77250787	977858	07-Feb-19			7-Apr-20	0	60	15072080	20	Ongoing Works	
		Bus Terminal	(d) Construction of Sylhet Bus terminal (Welfare & Workshop Building Electrical work) at Kadomtoli Part -3																								0					
		Bus Terminal	(e) Construction of Sylhet Bus terminal (Substation Building Electrical work) at Kadomtoli Part -3																								0					
Package Name: MGSP/SCC/2018-2019/W-16																																
		Electricf ation	a) Supply & Installation of Street Lighting System for Keane Bridge to Muktijudda Chottor Vaya Jhalopara (1425 meter) and Keane Bridge to Humayun Rashid Vaya Muktijudda Chottor (1005 meter) at 26 no Ward under Sylhet City Corporation			1							19	29-Jul-19	28-Aug-19	03-Nov-19	21-Nov-19	5131364	64954	M/S. Hai & CO	3489123	44166	21-Nov-19			21-Mar-20	0	0	0	0	Work started	
27	52	Total: Sylhet City Corporation		414400000	5245570	815												13601764142232830188	1721742328263673		13990689632178247456	1770973427572753				4050	359354916834209281	2638	16			

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Tangail

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Package Name: MGSP/TAN/W-02

	1	Road	a) Improvement of road starting from Central Graveyard R&H road to Kazipur main road via Sabujbag Ch.0+000-1+205m & link road Ch.0+644-0+844m by WBM, Carpeting & Seal coat under Tangial Pourashava. (TotalLength =1405m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
--	---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/TAN/W-03

1	Culvert	b-i) Construction of box culvert at Kagmari bridge to Dighulia bridge Bypass road under Tangail Pourashava. (4.30x4.30) Ch.110.00. (Total Length=4.30m)	1	15	06-Jul-15	06-Oct-15	08-Nov-15	12-Nov-15	60260368	762789	BC-FE (JV) Sabalia,Tangail	48734016	616886	18-Nov-15	15-Jul-16	30-Mar-16	18-Jun-17	100	100	48734016	100	5	Final Bill Payment
	Culvert	b-ii) Construction of box culvert at Kagmari bridge to Dighulia bridge Bypass road under Tangail Pourashava. (4.30x4.30) Ch.400.00. (Total Length=4.30m)																100					
1	Road	c) Rehabilitation of road starting from Zilla Sadar road pressclub morh to Kagmara Meser Market & kurtubi Madrasa by WBM & carpeting under Tangial Pourashava. Ch-0.00m-2916.00m.(TotalLength =2916m)																100					
Drain	d) Re- Construction RCC Drain at Zilla Sadar road pressclub morh to Kagmara Meser Market under Tangial Pourashava. Ch 512.00m-822.22m (TotalLength=310.00m)	100																					
1	Road	e) Rehabilitation of Kazipur Main road starting from Shantikunja morh to west Kazipur Primary School by WBM & Carpeting under Tangial Pourashava .Ch.0.00m-2000.00mTotal Length=2000.00m)																100					
1	Road	f) Rehabilitation of road starting from near the H/O Joaher Ali to Dharerbari road via Enayetpur Eidgah by WBM & Carpeting under Tangial Pourashava .Ch.0.00m-1340.00mTotal Length=1340.00m)																100					
1	Road	g) Rehabilitation of road starting LGED morh (bailla) to Tangail DC office morh & LGED morh to H/O Azmot Ali by WBM & Carpeting under Tangial Pourashava .Ch.0.00m-940.00m&Link Ch 0.00m-170.00(Total Length=1110.00m)																100					
11																		3					

Financial Year: 2015-16

Package Name: MGSP/TAN/2015-16/W-04

1	Drain	(a) Construction of RCC Drain leading from Adi Tangail Textile Mill to Boro Kalibari Central Drain via Malancha Cinema Hall with Footpath (Partli portion ch. 800-1100) on top on drain under Tangail Pourashava. Ch. 0+000 to 1+110. (Total length-1410m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
---	-------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/TAN/2015-16/W-05

1	Road	(a) Improvement of road starting from Suruj road Tintala moar to Dewla Kalighor Ch. 00-1270m, under Tangail Pourashava.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2016-17

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Tangail

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/TAN/2016-17/W-06																																
	1	Road	a) Improvement and widening of Stand road starting from Babystand to Tangail-Mymensingh road via Battala Bazar Ch. 0+000 to 2+500m including 3 links. (Total length 3400m) under Tangail Pourashava, Tangail.			1				28-Feb-17	31-Dec-18	07-May-17	17	15-Mar-17	13-Apr-17	19-Jun-17	05-Jul-17	111252048	1408254	M/S. G. K. Enterprise, Banasree,	104537000	1323253	01-Sep-17	03-Mar-18		30-Aug-19	92					
		Drain	(b) Construction of RCC drain with footpath starting from Babystand to Tangail-Mymensingh road via Battola Bazar, Ch. 0+000 to 2+500m including 3 links.(Total length 5960m) under Tangail Pourashava, Tangail.																								94	90	78544477	75		Ongoing Works
		Electricfiation	(c) Supplying, fitting & fixing of Street Lights starting from Babystand to Tangail Mymensingh road via Battala Bazar Ch. 0+000 to 2+500m including 3 links. (Total Length 3400m) under Tangail Pourashava, Tangail																								100					
Package Name: MGSP/TAN/2016-17/W-07																																
	1	Road	(a) Improvement and Widening of Dighulia Shakrail Road starting from Main road to Shakrail Bottola by Bituminous Carpeting (from Ch. 0+000 to 2+010 km) and Link-1, Starting from College Para moar to H/O Abul Hossain Length 425m (Total Length 2435m) under Tangail Pourashava, Tangail.																								59					
		Culvert	(b) Construction of 2X3.5mX3.5m Box Culvert on Dighulia Shakrail Road at Ch. 1+858 km (Length 8m)																								100					
		Drain	c) Construction of RCC Drain with footpath (from Ch. 0+000 to 2+010 km) at Dighulia Shakrail Road starting from Main road to Shakrail Bottola (Total Length 2675 m)			1				06-Dec-17	30-Oct-17	15-Sep-17	17	21-Jun-17	20-Jul-17	08-Oct-17	30-Oct-17	102220428	1293929	M/s. R.P. Construction (PVT) Ltd.	91307081	1155786	15-Nov-17			31-Mar-20	90	83	63059111	69		Ongoing Works
		Electricfiation	(d) Supplying, fitting & fixing of Street Lights at Dighulia Shakrail Road starting from Main road to Shakrail Bottola (Total Length 2435 m)																								60					
Package Name: MGSP/TAN/2016-17/W-08																																
	1	Road	1. (a) Improvement of Bazidpur Road starting from City Bank to Adi Textile Mill by Bituminous Carpeting (Ch. 0+000 to 0+930 km, Total Length 930 m) under Tangail Pourashava, Tangail.																								100					
		Drain	1. (b) Construction of RCC Drain in Bazidpur Road starting from City Bank to Adi Textile Mill (Ch. 0+000 to 0+930 km, Effective Length 1385 m) under Tangail Pourashava, Tangail.																								100					
		Electricfiation	1. c) Supplying, fitting & fixing of Street Lights at Bazidpur Road starting from City Bank to Adi Textile Mill (Ch. 0+000 to 0+930 km, Total Length 930 m) under Tangail Pourashava, Tangail.																								100					
		Road	2. (a) Improvement of Boro Kalibari Road starting from Victiria road to Alia Madrasa via Keya Cinema Hall by Bituminous Carpeting (Ch. 0+000 to 0+860 km, Total Length 860m) under Tangail Pourashava, Tangail.			1				05-Nov-17	15-Sep-17	11-Jan-17	17	22-May-17	03-Jul-17	19-Sep-17	15-Oct-17	70864350	897017	M/s. Hossain	70464175	891952	01-Nov-17			1-May-19	100	100	70464175	100	1	Final Bill Payment
		Drain	2. (b) Construction of RCC Drain in Victiria road to Alia Madrasa via Keya Cinema Hall (Ch. 0+000 to 0+860 km, Effective Length 860m) under Tangail Pourashava,																								100					
		Electricfiation	2. c) Supplying, fitting & fixing of Street Lights at Boro Kalibari Road starting from Victiria road to Alia Madrasa via Keya Cinema Hall (Ch. 0+000 to 0+860 km, Total Length 860m) under Tangail Pourashava, Tangail.																								100					
3						3												284336826	3599200		266308256	3370991					90	212067763	80	1		
Financial Year: 2017-18																																
Package Name: MGSP/PBG/TAN/2017-18/W-09																																
	1	Road	a) Rehabilitation of AlowaTarini road starting from Kagmari College mohr to Alasin road near the Brick field of Jinnot Ali by WBM& Dense Carpeting under TangailPourashava. Ch. 0+000-3+250m. (CIP-36)			1				18-Oct-17	24-Oct-17	18	05-Nov-17	05-Dec-17	25-Jan-18	20-Feb-18		16100623	203805	M/s. Flora Enterprise	12954010	163975	20-Feb-18			15-Jan-19	100	100	12954010	100	1	Final Bill Payment

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Tangail

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/PBG/TAN/2017-18/W-10																																
	1	Road	a) Rehabilitation of Rehabilitation of ThanaparaBokhari Mosque road starting from Delduar road to ThanaparaBisic road by RCC under TangailPourashava. Ch. 0+000-0+650m. (CIP-67)																								100					
	1	Road	b)Rehabilitation of BiswasBetka MES road starting from Mymensingh road to Munshipara road by WBM & Dense Carpeting under TangailPourashava. Ch. 0+000-0+790m. (CIP-43)																								100					
	1	Road	c) Rehabilitation of road Starting from Mymensingh road to ChotoKalibarimohr (near Jumuna Student Hostel) by WBM & Dense Carpeting under TangailPourashava. Ch. 0+000-0+300m. (CIP-27)			1				18-Oct-17	03-Jul-18	03-Jul-18	18	11-May-17	12-Jun-17	18-Feb-18	07-Mar-18	12969813	164175	M/s. Das Traders	13070893	165454	07-Mar-18			8-Dec-18	100	100	13070893	100	4	Final Bill Payment
	1	Road	d) Rehabilitation of Alowa Bayan para/Ghoshpara road starting from Purabari road to near the H/O. SuvasBabu by RCC& Protective work under TangailPourashava. Ch. 0+000-0+110m. (CIP-47)																								100					
Package Name: MGSP/TAN/2017-18/W-11																																
	1	Road	(a) Improvement of Milk vita road starting from New Bus Terminal R&H road to Kandila R&H road Ch. 0+000-1 + 180m & Link road 500m Deula Kalighar to LGED moar (Total length 1680m) under Tangail Pourashava, Tangail.																								95					
		Drain	(b) Construction of RCC drain in Milk vita road starting from New Bus Terminal R&H road to Kandila R&H road Ch. 0+000-1 + 180m & Link road 500m Deula Kalighar to LGED moar (Effective length 1680m) under Tangail Pourashava, Tangail																								100					
	1	Drain	(c) Construction of RCC Drain starting from Deldour road Baparipara moar to Commitment Couching Centre (Thanapara) via Bukhari Mosque Ch. O+OOO-O+8OOm, (Total length = 8OOm) under Tangail Pourashava, Tangail			1				10-Jun-18	10-Jun-18	18	14-Feb-18	15-Mar-18	22-May-18	10-Jun-18	86459920	1094429	M/S G.K. Enterprise	86388443	1093525	10-Jun-18				31-Dec-19	100	96	65121134	75		Ongoing Works
		Electricf ation	(d) Supplying, fitting & fixing of Street Lights in Milk vita road starting from New Bus Terminal R&H road to Kandila R&H road Ch. 0+000 to 1+180m & link road 500m Daula Kalighar to LGED moor under Tangail Pourashava (Total length 1680m)																								100					
Package Name: MGSP/TAN/2017-18/W-12																																
	1	Road	a) Improvement of Bindubasini Girls School road starting from Victoria road Tangail Main Post Office to Kumudini College Morh via Bindubasini Girls School, Chotokalibari by Bituminous Carpeting. Ch. 0+000 to 0+905m, Link-1: Improvement of Registry Para Road starting from Zilla Sadar road to Mymensingh road by Bituminous Carpeting (Length 530m) (Total length 1435m) under Tangail Pourashava.																								100					
		Drain	b) Construction of RCC Drain in Bindubasini Girls School road starting from Victoria road Tangail Main Post Office to Kumudini College Morh via Bindubasini Girls School, Chotokalibari Ch. 0+000 to 0+935m, Link-1: Registry Para Road starting from Zilla Sadar road to Mymensingh road traffic slab 530m R/S and footpath slab 355m L/S. total effective length 1820m under Tangail Pourashava.			1				01-Jul-18	16-Jul-18	18	18-Jul-18	20-Aug-18	24-Sep-18	10-Oct-18	71635318	906776	M/S Hossain	78440625	992919	10-Oct-18				31-Dec-19	100	100	72500000	92	1	Final Bill Part Payment
Package Name: MGSP/TAN/2017-18/W-13																																
	1	Road	a) Improvement of Akur Takur para Chotokalibari road starting from Chotokalibari moar to Shimultoli road ch. 00-225m (total length 225m) under Tangail Pourashava.																								100					
	1	Drain	b) Construction of RCC Drain starting from Mymensingh Road to Louhjong river via Taltoli Ch. 340-755m with Akur Takur Para Chotokalibari road Link 1, Length 225m (total effective length 640m) under Tangail Pourashava.			1						18	14-Oct-18	14-Nov-18	15-Jan-19	30-Jan-19	57202601	724084	M/S. Hossain	55499009	702519	30-Jan-19				29-Jan-20	100	100	50194946	90	3	Completed
	1	Retainin g Wall	c) Construction of Retaining wall & Beautification work of Soyany Pond at Thanapara under Tangail Pourashava.(Length =340m)																								100					
11						5												244368275	3093269		246352980	3118392					99		213840983	87	9	

Financial Year: 2018-19

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Tangail

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/PBG/TAN/2018-19/W-14																																
	1	Road	(a) Rehabilitation of Purbo Adalat Para Fire Service road & Kazi Office road starting from Dhaka-Tangail road to Boro Kalibari road (Ch. 0-590m) & Link-near Kazi Office to Boro Kalibari road (90m) by WBM & Dense Carpeting under Tangail Pourashava. Total length-680m (CIP-79)			1							19	14-Oct-18	14-Nov-18	06-Jan-19	23-Jan-19	15749501	199361	M/S Nabila Enterprise	15639802	197972	23-Jan-19			17-Dec-19	62	80	11713196	75		Ongoing works
		Drain	(b) Construction of R.C.C drain at Purbo Adalat Para Fire Service road & Kazi Office road starting from Dhaka-Tangail road to Boro Kalibari road (Ch. 250-590m) & Link-near Kazi Office to Boro Kalibari road. Length-75m under Tangail Pourashava. Total Effective length-415m. (CIP-79)																								100					
Package Name: MGSP/PBG/TAN/2018-19/W-15																																
	1	Road	(a) Improvement of road starting from Tangail-Mymensingh road near Razdhani Clinic to Bypass road via Khalpar by WBM & Dense Carpeting under Tangail Pourashava. Ch. 0+000-0+550m (CIP-35)			1							19	14-Oct-18	14-Nov-18	06-Jan-19	20-Jan-19	11486348	145397	M/S Timber Traders	11228320	142131	20-Jan-19			20-Oct-19	100	100	11228320	100	1	Final Bill Payment
		Road	(b) Construction of R.C.C road sabalia Residential Area at Panjabari road starting from Tangail-Mymensingh road to Suruj road under Tangail Pourashava. Ch. 0+440-0+570m=130m (CIP-74)																								100					
Package Name: MGSP/PBG/TAN/2018-19/W-16																																
	1	Road	(a) Rehabilitation of Enayetpur Graveyard road strating from Enayetpur Graveyard to Hazraghat road vaia mill of Shiraj bepari by WBM & Dense Carpeting under Tangail Pourashava. Ch. 0+000-1+380m (CIP-69)			1							19	14-Oct-18	14-Nov-18	06-Jan-19	20-Jan-19	11259590	142526	M/S Kawsar Akber	11199006	141760	20-Jan-19			20-Oct-19	100	100	11199006	100	1	Final Bill Payment
		Road	(b) Construction of Malancha Cinema Hall road starting from Keya Cinema Hall road to Saha para Culvert (Ch. 0-315m) & Link: Malancha Cinema Hall road to Commitment Coaching Center (Ch. 0-205m) by WBM& Dense Carpeting under Tangail Pourashava. (CIP-79) Total Effected Length-520m. (CIP-52)																								100					
Package Name: MGSP/TAN/2018-19/W- 17																																
	1	Road	(a) Rehabilitation of Thanapara BSCIC road Starting from Shantikunja moar to Commitment Coaching moar by Bituminous Carpeting under Tangail Pourashava Ch. 0+00 to 0+410, effective Length-410.00m.																								100					
		Drain	(b) Construction of RCC drain at Thanapara bscic road starting from Shantikunja moar to Commitment Coaching moar (Ch, 0-260m), effective length=260m, under Tangail Pourashava.																								100					
		Drain	(c) Construction of RCC drain starting from Tangail Bypass to Sontosh Science & Technology via Victoria road & main road (Ch. 0+000~0+745m) effective length= 745m, under Tangail Pourashava.																								92					
	1	Road	(d) Rehabilitation of Pocchim Akur Takur Para Housing area road by Bituminous Carpeting under Tangail Pourashava Ch. 0+00 to 0+960.			1							19	19-Nov-18	19-Dec-19	05-Feb-19	28-Feb-19	104496426	1322740	M/s. Das Traders	103298574	1307577	28-Feb-19			27-Feb-20	55	85	70573382	68		Ongoing works
		Drain	(e) Construction of RCC drain at Pocchim Akur Takur Para Housing area road under Tangail Pourashava. Ch. 0+000~1+020m, Length=1020m.																								98					
	1	Road	(f) Improvement of road Starting from Sabilia Bottola to Borai bil by Bituminous Carpeting under Tangail Pourashava (Ch. 0+00 to 0+550).																								70					
		Drain	(g) Construction of RCC drain at Sabalia Bottola to Borai Bil Under Tangail Pourashava (Ch.0+000~0+620m) Length=620m.																								96					
6	35	Total: Tangail				4												142991865	1810024		141365702	1789439					87		104713904	74	2	
		Financial Year: 2014-15				17												1023024226	12949674		980797236	12415155					95		841922948	86	27	

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Trishal

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/TRI/W-01																																
1	1	Road	a) Construction of Commissioner road by Bitumenous carpeting from Mr Lalu's shop to Dhaka-Mymensingh highway at ward No-4,5,6 under Trishal Pourashava. (Ch 0+00-0+960 m). (Total Length: 960m)			1							15	25-Nov-14	24-Dec-14	19-Mar-15	22-Mar-15	47443434	600550	UDC-SRS (JV)	45404752	574744	29-Mar-15	12-Jun-15	03-Mar-16	30-Jun-16	100	100	45404752	100	4	Final Bill Payment
		Drain	b) Construction of Both side RCC drain beside Commissioner road to Dhaka-Mymensingh highway.at ward No-4,5,6 under Trishal Pourashava (Ch 0+00-0+600 m). (Total Length: 1275m)																								100					
	1	Road	c) Improvement of Fishary road by Bitumenous carpeting work at ward no-8 under Trishal Pourashava. (Ch 0+000-1+165 m). (Total Length: 1165m)																								100					
	1	Drain	d) Construction of Road side drain starting from Shamuddin road to Main road via Hindu polly Dhanikhola road by RCC (Ch 248.00-511.00m =263.00m, & Link Ch 00-291.00m=291.00m, By Link-1 Ch.00-89.00m=89.00m, By Link-2 Ch. 00-20.70m=20.70m) (Total Length: 663.70m)																								100					
	1	Road	e) Improvement of road from Trishal Nazrul Museum to Fulbaria road by Bitumenous carpeting at ward No-01 under Trishal Pourashava. (Ch 0+00-0+800 m). (Total Length: 800m)																								100					
4																																

Municipal Governance & Services Project (MGSP)
Base Allocation & Performance Base Allocation
Progress Report

ULB Name: Trishal

Reporting Month: 30 April 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
Package Name: MGSP/PBG/TRI/2017-18/W-05																																	
	1	Road	a) Rehabilitation by Reinforced Cement Concrete work of the PouraBhaban connecting road starting from JatyaKabiNazrul Islam University Road to PouraBhaban at Ward no-3, under TrishalPourashava. Ch. 0.00-67.00m			1								18	19-Oct-17	16-Nov-17	12-Dec-17	28-Dec-17	5717943	72379	M/s. Rokeya Enterprise	5293814	67010	31-Dec-17	25-Feb-18		3-Jul-18	100					
	1	Road	b) Rehabilitation by Reinforced Cement Concrete work of Mondal Bari Road starting from Dhaka-Mymensing high way to Sutia River at Ward no-4, under TrishalPourashava. Ch. 0.00-50.00m																								3-Jul-18	100	100	5293814	100	4	Final Bill Payment
	1	Culvert	c) Construction of Single Vent RCC Box Culvert (4.00m x 3.00m7.32m Length) on Fulbaria road at Ch. 2057.00m Ward no-1 under TrishalPourashava. '																									100					
	1	Road	d) Rehabilitation by Reinforced Cement Concrete work of the road Starting from Main road to Jam-E-Mosque road at Ward no-4 under TrishalPourashava.																									100					
Package Name: MGSP/TRI/2017-18/W- 06																																	
	1	Drain	(a) Construction of RCC drain from with cover slab starting from Haji Resot Ali road from TrisalPorabari road to Islami center road and Link NurpurCinemahall&Pachpara road, (Main Drain Ch. 0.00-555.00m, Link-1 Ch.0.00-155.00m, Link-2 Ch.0.00-308.00m Total length= 1018.00m)			1								18	03-Dec-17	02-Jan-18	18-Feb-18	22-Feb-18	64987722	822629	RFL Plastics Limited	62686191	793496	25-Feb-18			18-Apr-19	100					
	1	Drain	(b) Improvement of majibari road side drain from Dhaka-Mymensing to kakchar via Balipara road. (Main Drain Ch. 0.00-1115.00m, Link-1 Ch.0.00-170.00m& Link-2 Ch.0.00-63.00m Total length= 1348.00m)																									100	100	62686191	100	2	Final Bill Payment
		Environ mental Manage ment	(c) Construction of RCC drain from with cover slab starting from Haji Resot Ali road from TrisalPorabari road to Islami center road and Link Nurpur Cinemahall &Pachpara road, (Main Drain Ch. 0.00-555.00m, Link-1 Ch.0.00-155.00m, Link-2 Ch.0.00-308.00m Total length= 1018.00m) & Improvement of majibari road side drain from Dhaka- Mymensing to kakchar via Balipara road. (Main Drain Ch. 0.00-1115.00m, Link-1 Ch.0.00-170.00m& Link-2 Ch.0.00-63.00m Total length= 1348.00m) [Environmental Works and Tree Plantation].																									100					
Package Name: MGSP/TRI/2017-18/W-07																																	
	1	Road	(a) Rehabilitation of Fulbaria road from Gohata Bazar to end of Pourashava boundary by RCC/Bituminous carpeting under Trishal Pourashava. Ch. 0+0.00-3+110 & link 0+0.00-0+100 Total length 3210m			1								18	31-Jul-18	30-Aug-18	14-Oct-18	08-Nov-18	57278764	725048	Md. Monjurul Haque (Monju)-	57272160	724964	14-Nov-18			13-Nov-19	70					
		Drain	(b) Construction of RCC Drain at Fulbaria road from Gohata Bazar to end of Pourashava boundary under Trishal Pourashava. Ch. 0+0.00-0+437m																									95					
		Culvert	(c) Construction of 2 nos. Box Culvert (2.00m x 2.00m) at Ch. 1215m and Ch. 2670m on Fulbaria road from Gohata Bazar to end of Pourashava boundary																									100	71	38917186	68		Ongoing Works
		Electrication	(d) Supplying, fitting & fixing of Street lights from Gohata Bazar to end of Pourashava boundary under Trishal Pourashava. Ch. 0+0.00-3+110 & link 0+0.00-0+100 Total length 3210m																									40					
7						3													127984429	1620056		125252165	1585470					87	106897191	85	6		
Financial Year: 2018-19																																	
Package Name: MGSP/PBG/TRI/2018-19/W-08																																	
	1	Road	Rehabilitation of Sekandar Chairman Road by Bituminous Carpeting work starting from Commissioner Road to end of Pourashava at Ward no-5 & 6 under Trishal Pourashava (Ch. 0+0.00 to 1+447.00km)			1							19	11-Oct-18	15-Nov-18	06-Jan-19	24-Jan-19	8162035	103317	M/S Rumi Construction	7986409	101094	27-Jan-19			15-Jul-19	100	100	7986409	100	1	Final Bill Payment	
15		Total: Trishal				8													8162035	103317		7986409	101094					100	7986409	100	1		
																			338755503	4288044		322584541	4083349					95	304229567	94	14		
26	611			1565475225	19816142	262													17740036541	224557425		16643399161	210675939					77	11081120000	67	437		