

Baseline Allocation and Performance Based Allocation

ULB Name: Bhairab

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Financial Year: 2014-15

Package Name: MGSP/BHB/W-01

1	1	Road	a) Re-Construction of RCC road at Bhairab Bazaar Internal road. (Total Length=342m)			1							15	03-Dec-14	12-Jan-15	16-Mar-15	30-Mar-15	33813093	428014	M/S Mostafa Kamal	27365046	346393	07-Apr-15			30-Nov-16	100	100	27365046	100	3	Final Bill Payment
		Drain	b) Re-Construction of RCC Central Drain at Bhairab Bazaar. (Total Length=734.5m)																								100					
		Road	c) Re-Construction of Bhairabpur South Para road (Total Length=597m)																								100					
	1	Road	d) Re-Construction & Widening of BC Road at New town Road (Dhaka-sylhet Highway to Bhairab Railway Station) (Total Length= 554m)																								100					
	1	Road	e) Construction of RCC Road Bhairab Railway Station (Junction) to Panchabati Road. (Total Length=825m)																								100					
		Drain	f) Re-Construction of RCC Central Drain from panchabatty Pokurpar to Shalam House. (Total Length=125m)																								100					

Package Name: MGSP/BHB/W-02

	1	Road	a) Re-Construction & Widening of RCC Road from Kalipur to Ramshankkarpur road. (Total Length= 1100m)			1							15	03-Dec-14	07-Jan-15	16-Mar-15	30-Mar-15	35663165	451432	M/S Mominul Hoque	30828442	390233	07-Apr-15			30-Nov-16	100	100	30828442	100	3	Final Bill Payment
		Drain	b) Re-Construction of RCC Central Drain at Kalipur. (Total Length=1620m)																								100					
	1	Road	c) Re-Construction of BC road from Laxmipur towards north direction upto Milepasha (Bhairab-Kishoreganj Highway) via Dhaka-Sylhet Highway. (Total Length=485m)																								100					
		Drain	d) Construction of RCC Central Drain at Laxmipur.(Total Length=245m)																								100					
	1	Road	e) Construction of RCC road from Ghastalaghat towards north direction upto Bhairab-Kishoreganj Highway via Upazila Complex, Haji Asmat College & Stadium. (Total Length=210m)																								100					

626947625887944658193488736626100581934881006

Financial Year: 2015-16

Package Name: MGSP/BHB/2015-16/W-03

	1	Road	(a) Widening and reconstruction of Ferry Ghaat road, drain,footpath, divider and electrification, etc under Bhairab Pourashava, Kishoreganj (Ch.00-525 m (Road Part-A)	39400000	498734	1							16	08-Jun-16	12-Jul-16	09-Aug-16	22-Aug-16	64081690	811161	M/S Eunus & Brothers (Pvt)	52447460	663892	25-Aug-16	30-May-17	31-Jul-17	31-Mar-19	100	100	52447460	100	3	Final Bill Payment
		Drain	(b) Widening and reconstruction of Ferry Ghaat road Including road, drain,footpath, divider and electrification, etc under Bhairab Pourashava, Kishoreganj (L/S. Ch.00-525, R/S. Ch.00.545m Cross Drain.20m.Total Length=1090m.) (Drain Part-B)																								100					
	1	Environ mental Manage ment	(c) Widening and reconstruction of Ferry Ghaat road Including road, drain, footpath, divider and electrification, etc under Bhairab Pourashava, Kishoreganj (EME Part-C)																								100					
		Electrific ation	(d) Supplying, fitting & fixing of Street Light in Median for Widening and reconstruction of Ferry Ghaat road including road, drain, footpath, divider and electrification under Bhairab Pourashava, Kishoreganj (Electrification Part-D)																								100					
	3																															

33940000049873416408169081116152447460663892100524474601003

Financial Year: 2016-17

Package Name: MGSP/BHB/2016-17/W-04

1	Road	(a) (i) (Road part) Rehabilitation of the Chandibar Main Road (Ch.520-1120m) including Link Bhairab-Chandibar connecting road uptoBhairabKishoreganj Highway (Ch. 0-882m) under BhairabPourashava. Total Length=1482 m.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Baseline Allocation and Performance Based Allocation

ULB Name: Bhairab

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
3		Drain	(ii) (Drain Part)Construction of RCC Drain & footpath AbdurRahmanForkaniaMadrasha Road (Ch. 0-406m. Both side) Link of kandahati road (Ch. 0-143m, one side) &RCC Pipe drain upto Brahmaputra river of under BhairabPourashava. (ch. 0-400m, one side) TotalLength= 1355 m			1							17	06-Jun-17	11-Jul-17	16-Aug-17	12-Sep-17	120947956	1530987	MBEL-MH (JV)	115088924	1456822	14-Sep-17	30-Mar-18	30-Sep-18	20-Jan-20	100	100	99189861	86	3	Completed
	1	Road	(c) (i) (Road part)Rehabilitation of the Jagonnathpur South Para Road starting from theJagonnathpur South Para Rail gate to Salam store (Ch. 1010-1578m) under BhairabPourashava. Total length- 568 m.																								100					
		Drain	(ii) (Drain Part) Construction of RCC Covered Drain Jagonnathpur South Para Road starting from theJagonnathpur South Para rail gate to Salam store (Ch. 1030-1700m, one side) under BhairabPourashava. Total length- 670 m.																								100					
		Road Safety	d) (Road safety work)Estimate of Road safety work																								100					
		Electricific ation	e) (Street Light) Street Light work																								100					
		Environmental Manage ment	f) (Environmental work) Environmental work																								100					
														120947956	1530987	115088924		1456822					100	99189861	86	3						

Financial Year: 2017-18
Package Name: MGSP/PBG/BHB/2017-18/W-05

	1	Drain	(1) CIP-02 (Drain):- Extention of drain from Sahi Mosque to Zabbar Jute Mill (Part) (ch. 0+587km–0+732) km			1							18	15-Nov-17	14-Dec-17	25-Jan-18	22-Feb-18	20666020	261595	M/s. Mominul Haque	21195287	268295	28-Feb-18			10-Feb-20	100	100	21195287	100	5	Final Bill Payment
	1	Road	(2) CIP-11 (Road):- A) Rehabilitation of Ex. Al- Shefa hospital road) (ch. 0+00 –0+325.0) km.																								100					
		Drain	(3) CIP-11 (Drain):- B) Extention of Ex. Al- Shefa hospital road side drain (ch. 0+00 –0+325.0) km.																								100					
	1	Road	(4) CIP-10 (Road):- Rehabilitation of Panchoboti main road up to SwahanGhat (Cremation) in ward no 03. (part) (ch. 0+00 –0+388.00) km.																								100					
	1	Road	(5) CIP-27 (Road):- Rehabilitation of Kalipur main (Rest portion) (Ch. 1+280-1+640) km.																								100					
	1	Drain	(6) CIP-24 (Drain):- Extention of Ramsankarpur road side drain. (Ch. 1+620-1+895) km.																								100					

Package Name: MGSP/BHB/2017-18/W-06

	1	Road	(a) Construction of RCC road at Bhairabpur uttar para road, (Ch. 0.00-0+815km)			1							18	29-Mar-18	30-Apr-18	02-Jul-18	23-Jul-18	83036253	1051092	M/S Mominul Haque	81450371	1031017	29-Jul-18			30-Apr-20	98	95	68936848	85		Works stop
		Drain	(b) Construction of RCC Drain at Bhairabpur Uttar para road (Ch. 0+00-0+875km) & Link 170m, under Bhairab Pourashava, Bhairab.																								100					
	1	Drain	(c) Construction of RCC drain at Chandibar road (Ch. 0.00-0+650km) under Bhairab Pourashava, Bhairab.																								98					
		Road	Construction of BC Road chandiber Road (ch. 00+1050)																								80					
		Electrication	(d) Supplying, fitting & fixing of street light for Bhairabpur Uttar para road Ch. 0.00-0+850km (Total Length 815m)																								0					

Package Name: MGSP/BHB/2017-18/W-07

1	Kitchen Market	(a) Construction of Kitchen Market at Ward 1 including reconstruction of Bhairab Bazar internal roads (CIP utility-17).	1							18	15-Feb-18	19-Mar-18	10-May-18	24-May-18	30940468	391651	M/S Udayon Enterprise	28467200	360344	30-May-18				30-May-19	100	100	18500000	65	1	Final Bill Part Payment
	Kitchen Market	(b) Construction of Bhairab Bazar internal road (ch. 00+00-0+850) Total length 850m & footpath 650m.																							100					
	Kitchen Market	Electrification of kitchen market																							100					
8			3											134642741	1704338					131112858	1659656					97	108632135	83	6	

Financial Year: 2018-19
Package Name: MGSP/BHB/2018-19/W-08

	1	Bridge	Construction of Foot Bridge (Light Vehicular Bridge) between Malgudam and Chandiber Muskiller Hatti with approach road (60 meter long)			1							19	21-Oct-18	27-Nov-18	09-Jan-19	04-Feb-19	18283115	231432	M/S. Monirul Haque	15325056	193988	04-Feb-19			4-Feb-20	85	85	3953357	26	Ongoing works
--	---	--------	--	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	--------	--------------------	----------	--------	-----------	--	--	----------	----	----	---------	----	---------------

Package Name: MGSP/BHB/2018-19/W- 09

1	Park	Construction of Park beside Dhaka-Sylhet Highway of Bhairab Pourashava. (a) Main Park with Service area, Wash zone, Ticket counter etc. work.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Baseline Allocation and Performance Based Allocation

ULB Name: Bhairab

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Park	(c) Internal Drain work.			1							19	12-Nov-18	24-Dec-18	13-Feb-19	12-Mar-19	86143179	1090420	M/S. Mominul Haque	74805072	946900	19-Mar-19			18-Mar-20	70	52	12298828	16		Ongoing Works
		Park	(d) Electrical Work.																								1					
		Park	(e) Plumbing work.																								0					

Package Name: MGSP/BHB/2018-19/W-10

	1	Drain	(a) Construction of RCC drain at Bhairab Bazar Internal road side drain Ch. 0+00m to 0+400m, length= 400m			1							19	31-Oct-18	18-Dec-18	03-Feb-19	20-Feb-19	97661146	1236217	M/S. Maisha Construction (PVT.) LTD	91264340	1155245	27-Feb-19			31-Dec-20	70	67	39334023	43	Ongoing works
	1	Road	(b) Construction of Yousuf Ali High School road at Laxmipur Ch. 0+360m to 1+286m (Effective Length= 926m)																								65				
		Drain	c) Construction of RCC drain at Yousuf Ali High School road side drain at Laxmipur Ch. 0+00m to 1+286m, effective length = 1261m.																								80				
	1	Road	(d) Construction of Takarkandi road Ch. 0+00m to 0+775m (Effective Length= 775m)																								35				
		Drain	(e) Construction of RCC drain at Takarkandi Internal road & drain Ch. 0+00m to 0+775m, length= 1470m (both side)																								62				
	1	Road	(f) Construction of Kandar hati road Ch. 0+143m to 0+563m (Effective Length= 420m)																								30				
		Drain	(g) Construction of Kandar hati road Ch. 0+143m to 0+563m (Effective Length drain Part= 420m)																								100				
	1	Drain	(h) Construction of RCC drain at Bangabandu road side drain with foot-path (Ch. 0+000m to 0+050m & Ch. 0+582 to 0+727) to complete the Drainage Network including cross drain effective length =195m. under Bhairab Pourashava, Kishoregonj.																								70				

Package Name: MGSP/PBG/BHB/2018-19/W-11

13	1	Road	1. Rehabilitation of Panchoboti main road up to Swashan Ghat (Cremation) in Ward no 03. (part) (Ch. 0+350-0+710.00) km.			1							19	21-Oct-18	18-Dec-18	13-Feb-19	12-Mar-19	19082162	241546	M/S. Mominul Haque	16015077	202722	19-Mar-19			31-Mar-20	5	70	5869029	37	Ongoing Works
	1	Drain	2. Construction of drain beside Gorakandha road Strating from Malek Miah'scoil factory to Jabbar Juty Mill gate (part). Ch. 0+51~ 0+243 km.																								100				
	1	Road	3. Construction of road of behind Natal in Ward no 08. (Ch. 0+145 ~ 0+295 m.)																								100				
	1	Drain	4. Construction of road of behind Natal in Ward no 08. (Ch. 0+145 ~ 0+295 m.)																								100				
	1	Road	5. Maintanance of Jaman road strating from Sarkar Bari Mosque to Sher Ali More at Kamolpur (Ch. 0+121 ~0+185) km.																								100				
	1	Drain	6. Construction of drain at Dari Chandiber. (Ch. 0+000~0+545 m).																								35				
33		Total: Bhairab		39400000	498734	11												221169603	2799615		197409545	2498855					63		61455237	31	
																		610318248	7725547		554252275	7015852					86		379918181	69	18

Financial Year: 2014-15

Package Name: MGSP/BLK/W-01

1	1	Road and Drain	a) Improvement of road by bituminous carpeting (With X-darin & Brick Palisading) starting from Dhaka -Mymensingh highway near Bhaluka Degree College to Bhaluka Bazar via Bhanadabo moor, Upazila Health Complex & truma center. (Ch.00-2150m) (Total Length: 2150m.)																													100
		Drain	b) Construction of RCC Surface drain beside at the BC road starting from Dhaka –Mymensingh highway near Bhaluka Degree College to Bhaluka Bazar via Bhanadabo moor, Upazila Health Complex & truma center. (Ch.800-875 & Ch. 1500-1575m) (Total Length: 150m.)																													100
		Protectio n Wall	c) Construction of RCC Retaining wall & Brick Guide wall beside at the BC road starting from Dhaka–Mymensingh highway near Bhaluka Degree College to Bhaluka Bazar via Bhanadabo moor, Upazila Health Complex & truma center. (Ch.1600-1680 Retaining wall & Ch. 700-850m Brick Guide wall) (Total Length: 230m.)																													100
		Road and Drain	d) Improvement of road by bituminous carpeting (With X-darin & Brick Palisading) starting from Dhaka -Mymensingh Highway near Russel Spening Mills to Labu Member house ward no-9. (Ch.00-570m) (Total Length: 570m.)																													100

Baseline Allocation and Performance Based Allocation

ULB Name: Bhaluka

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
5	1	Road	e) Development of road with bituminous carpeting starting from Panch Rasta moor to S.R Office Ch. 00-440m, & 118m Link road (PDB Office road) at Bhaluka Bazar (Total Length: 600m.)			1							15	20-Jan-15	09-Feb-15	20-Apr-15	05-May-15	48701006	616468	M/S Niaz Traders	46270195	585699	05-May-15	30-Nov-15	19-May-16	30-Mar-17	100	100	46270195	100	5	Final Bill Payment
	1	Road	f) Improvement of road with RCC casting starting from Bhaluka S.R Office road (Kitchen market moor) Kitchen market (Ch.00-190m) (Total Length: 190m.)																								100					
	1	Road and Drain	g) Improvement of road by bituminous carpeting (With X-darin & Brick Palisading) starting from Bhaluka -Gafforgoan highway near Fire Service moor to Bhaluka -Berunia road via Bhaluka Fazil Madrasha & Purba Bhaluka Primary School . (Ch. 00-1800m) (Total Length: 1800m.)																								100					
	1	drain	h) Construction Surface drain beside at the road starting from Bhaluka-Gafforgoan highway near Fire Service moor to Bhaluka-Berunia road via Bhaluka Fazil Madrasha & Purba Bhaluka Primary School (Ch. 700-800m & Ch. 950-1200m) (Total Length: 450m.)																								100					
		Protection Wall	i) Construction of RCC Retaining wall beside at the road starting from Bhaluka-Gafforgoan highway near Fire Service moor to Bhaluka-Berunia road via Bhaluka Fazil Madrasha & Purba Bhaluka Primary School (Ch. 840-900m) (Total Length: 60m.)																								100					
						1												48701006	616468		46270195	585699					100	46270195	100	5		

Financial Year: 2015-16
Package Name: MGSP/BLK/2015-16/W-02

1	Drain	(a) Construction of RCC drain with footpath & street light (Both side of Bhaluka- Gafforgaon road) starting from Dhaka-Mymensing highway to eastern end of Bhaluka pourashava, Mymensingh. (Total Length = 813.00 m).			1						16	18-Aug-16	20-Sep-16	13-Nov-16	11-Dec-16	18153562	229792	N H Enterprise	15140492	191652	11-Dec-16	30-Apr-17	30-Sep-17	22-Feb-18	100	100	15140492	100	1	Final Bill Payment
	Electricific ation	(b) Supplying, fitting & fixing of street light starting from Dhaka-Mymensingh highway to eastern end of Bhaluka pourashava. Ch.0+000 to 1+045m).																							100					
1					1											18153562	229792		15140492	191652					100		15140492	100	1	

Financial Year: 2016-17
Package Name: MGSP/BLK/2016-17/W-03

	1	Road	1. Construction of road starting from Dhaka-Mymensingh highway at Proshika more to Bania –vita via Chaporbari Dakhil Madrasha and Bakshathra more by Bituminous Carpeting Ch. 0000 to 2080m under Bhaluka Pourashava bhaluka.			1							17	08-Jan-17	09-Feb-17	01-Jun-17	07-Jun-17	38025924	481341	AECL-HC (JV)	31924624	404109	07-Jun-17			19-Aug-18	100	100	31924624	100	1	Final Bill Payment
		Culvert	2. Construction of 2nos. RCC Box Culvert 2.600mX1.600m at ch. 30m &425m respectively on that road under Bhaluka Pourashava bhaluka.																								100					
		Cross Drain	3. Construction of RCC cross Drain 0.600mX0.600m at Ch.655m, 1090m, 1300m, 1340m & 1540m respectively on that road under Bhaluka Pourashava bhaluka.																								100					
		Environ mental Manage ment	5. Environmental budget for management on Construction of road starting from Dhaka-Mymensingh highway at Proshika more to Bania –vita via Chaporbari Dakhil Madrasha and Bakshathra more by Bituminous Carpeting Ch. 0000 to 2080m under Bhaluka Pourashava bhaluka.																								100					

Package Name: MGSP/BLK/2016-17/W-04

1	Road	Construction of road starting from Dhaka-Mymensingh highway (Union gate) to Betiashangun Khal via Kana Market Ch.0+000 to 2+500km.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2017-18

Baseline Allocation and Performance Based Allocation

ULB Name: Bhaluka

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks					
Package Name: MGSP/PBG/BLK/2017-18/W-05																																					
	1	Road	a) Construction B.C road starting from GazariaKhal bridge to last boundary of Pourashava& Graveyard under BhalukaPourashava. Ch.00-400.00m (CIP No.-07)			1																					100										
	1	Road	b) Construction B.C road starting from Tota khan vita to Chapor Bari road under BhalukaPourashava. Ch.00-285.00m											18	07-Nov-17	07-Dec-17	06-Mar-18	20-Mar-18	5055950	63999	HC-NB (JV)	4201503	53184	20-Mar-18	22-Apr-18		25-Oct-18	100	100	4201503	100	2	Final Bill Payment				
		Cross Drain	c) Construction of RCC Cross Drain (0.600m x 0.600m) at Tota khan vita to Chapor Bari road under BhalukaPourashava.																								100										

Package Name: MGSP/BLK/2017-18/W-06

1	Road	(a) Construction of BC road Starting from Kathali Girls Primary School to DakhilMadrasha (Ch. 0+000 to 1+625m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/BLK/2017-18/W-07

	1	Market	Mixed used building (supermarket, community center, IT Center, auditorium, guest house etc) In front of Poura bhaban Bhaluka, (CIP-3)	50000000	632911	1								05-Apr-18	07-May-18	20-Jun-18	15-Jul-18	85121871	1077492	MMB-MMH-M MNT (JV)	76675100	970571	15-Jul-18			25-Feb-20	77	77	58027527	76	Ongoing Works
4				50000000	632911	3												125797304	1592371		115776603	1465527					83		91894030	79	2

Financial Year: 2018-19

Package Name: MGSP/BLK/2018-19/W-08

1	Road	(a) Improvement of Bhaluka-Birunia road by RCC casting starting from Thana moor to Dakkhin Bhaluka Primary School Ch. 0.00-570m under Bhaluka Pourashava (Length=570m).																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	</
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/PBG/BLK/2018-19/W-09

1	Road	(a) Construction of BC Road Starting from Land Boundary of Mr. Pro.Dr. M. Amanulla (Honourable Member of Parliament) on Bhaluka- Gaforgaon Road to Appollo institute of business management at Ward no-03 Under Bhaluka Pourashava, Ch. 00-300m.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										</
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Financial Year: 2014-15

Package Name: MGSP/CHO/W-01

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Baseline Allocation and Performance Based Allocation

ULB Name: Chakoria

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
1	1	Road	a) Rehabilitation of BC Road from Thin bottola to Kazir para station via Shubahania Khom Bridge and Kosai para road under Chakaria Pourashava, Cox's Bazar (Ch.0.00-2000.00m) (Total Length: 2034m.)				1						15	12-Jan-15	12-Feb-15	15-Mar-15	06-Apr-15	57523000	728139	S. Ananta Bikash Tripura and Sikder jv	49538133	627065	12-Apr-15	10-Sep-15	20-Dec-16	30-Jan-17	100	100	49538133	100	4	Final Bill Payment
	1	Road	b) Rehabilitation of BC Road from Matamohuri bridge to Hazian Road under Chakaria Pourashava, Cox's Bazar (Ch.0.00-1880.00m) (Total Length: 1800m.)																								100					
	1	Road	c) Rehabilitation of BC Road from Jahir Showdagor's Bari to Khajja Pukur via Shyed Alam Commissioner Bari and Jahir Showdagor's Bari to Mog Bazar via Khamar Para under Chakaria Pourashava, Cox's Bazar (Ch.0.00-2400.00m) (Total Length: 2544m.)																								100					
	1	Road	d) Rehabilitation of BC Road at Shah Omar Road and Ukil Para road under Chakaria Pourashava, Cox's Bazar (Ch.0.00-270.00m+Ch. 0.00-550.00m 852.00m)																								100					
4					1													57523000	728139		49538133	627065				100	100	49538133	100	4		

Financial Year: 2016-17

Package Name: MGSP/CHO/2016-17/W-02

1	Road	(a) Road from Siddique Filling Station to Masghat with footpath & street light Ch.0 to 4+145m	182900000	2315190	1	20-Jun-16	26-Jul-16	10-Oct-16						17	02-Nov-16	01-Dec-16	15-Feb-17	06-Mar-17	199984613	2531451	M/s. Nipa Enterprise	180609352	2286194	12-Mar-17	30-Apr-17	01-Jun-18	30-Nov-19	95	95	163126773	90	Works stop
	Protection Wall	(b)Road from Siddique Filling Station to Masghat via Fultala with footpath & street light Ch.0 to 4+075m Protection work																										100				
	Drain	(c) Drain from siddique filling station to Halkakara Khal length 780m																										100				
	Drain	(d) Drain from Thana Centre to Mogbazar on right side length 2065m																										98				
	Drain	(e) Drain from Chakaria Girl High School to Fultala culvert length 830m																										100				
	Drain	(f) Drain from Kuderkum to Swapnopuri culvert length 600m																										100				
	Culvert	(g)Road from Siddique Filling Station to Masghat ,4x4m RCC Box Culvert at Ch. 2+074 Km																										100				
	Culvert	(h) Road from Siddique Filling Station to Masghat , 4.5x4.5m RCC Box Culvert at Ch. 2+440 Km																										100				
	Culvert	(i) Construction of RCC Drain, Culvert & Road Protection wall contract pak. no.w1 RCC Box Culvert 2x2m Matamuhuri to Hajian road at Ch 1+154m(w1 Part:B)																										100				
	Culvert	(j) Construction of RCC Box Culvert contract pak. no.w1, 1x1.30m Matamuhuri Bridge to Hajian road(W1B)at Ch 0+960m(1 no).& Jahir Showdagor Kaijia Pukur road at Link-1Ch.0+185m,Ch.0+566m(2 nos) & Link-2 Ch.0+699m,Ch.1+080m(2nos)(w1Part :C)																										100				
	Protection Wall	(k) Construction of Road Protection wall contract pak. no.W1Ch.0+813 to 0+833m 20m on right side & Ch.0+245 to 0+285m on left side of Jahir Showdagor Bari to Kaijia Pukur road & at link-3 left side Ch.0+400 to 0+440m)(W1-Part :C)																										100				
	Protection Wall	(L)Construction of RCC Road Protection wall contract pak. no.W1 Ch.0+06 to 0+036m on right side of ShahOmar Ukilpara to Hajipara road(W1 Part:D)																										100				
Drain	(m)Construction of RCC Drain contract pak. no.W1 RCC Pipe drain on right side ShahOmar Ukilpara to Haji para road(W1Part D)	100																														
Road	(n)Construction of BC Road repair work contract pak. no.W1 from Ch.0 to 0+750m ShahOmar Ukilpara to Hajipara road(W1 Part D)	100																														
Electrification	(o) Supply fitting &fixing street Light from Siddique Filling Station to Masghat length 4075m	90																														

Package Name: MGSP/CHO/2016-17/W-03

1	Kitchen Market	(a) New Construction of Kitchen Market under Chakaria Pourashava, Cox's Bazar.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
---	----------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Chakoria

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	2	Kitchen Market	(f) Electrical works for New Kitchen Market building including 15 Nos. Pole & Light along the boundary under Chakaria Pourashava.	182900000	2315190	2													274717063	3477431		257900976	3264569				60	95	226371066	88		
		Kitchen Market	(g) Electrical works for vertical Extension of existing whole sale market under Chakaria Pourashava.																								60					

Financial Year: 2017-18
Package Name: MGSP/CHO/2017-18/W-04

	1	Road	a) Construction of Road from Poura Dighi North side to Dakkhin Para Pourashava last boundary with connecting road and culvert, Ch 0+00 to 2+260m and Link Ch. 0+00 to 0+900m.			1						18	25-Oct-17	23-Nov-17	31-Jan-18	22-Feb-18	72376218	916155	M/s. Selim & Brothers	65796597	832868	18-Feb-29				5-May-19	70	69	26794789	41	Works stop
	1	Road	b) Construction of Road from Sheikh Rasel School to Palakata Primary School with connecting road and culvert, Ch 0+00 to 1+095m.																								65				

Package Name: MGSP/PBG/CHO/2017-18/W-05

	1	Road	Rehabilitation of BC road at Sabujbag Main road under ChakariaPourashava, Cox's Bazar. (CIP No-03), Ch. 0+00 to 0+430.00m, Width = 3.66m.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
--	---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/CHO/2017-18/W-06

7	1	Road	(a) Construction of BC road with Drain from Fultola to Ghonashym Bazar Bottola road via Tarazghat (CIP-2) Ch. (0+000-1+250m)	1									18	16-Aug-18	11-Sep-18	01-Nov-18	26-Nov-18	84152201	1065218	S. Ananta Bikash Tripura	61165649	774249	01-Dec-18			25-Nov-19	100	95	51341309	84	Works stop
		Drain	(b) Construction of RCC Drain from Fultola to Ghonashym Bazar Bottola road via Tarazghat Ch. (0+000-1+250m) (CIP-6)																								98				
	1	Road	(c) Construction of BC road from Bhangarmuk o Pourashava Last Boundary under Chokoria Length=2050																								80				
		Culvert	(d) Construction of Box Culvert at Bhangarmuk o Pourashava Last Boundary Road under Chokoria at (ch. 0+000 to 2+050m) 1.00m x 1.00m x 15.00m at ch. 1+110m=1 no, at Bhangarmuk Road Ch. 0+000 to 2+050m																								0				
				3													167887318	2125156				137184891	1736518				83	88358742	64	3	

Financial Year: 2018-19
Package Name: MGSP/CHO/2018-19/W-07

	1	Road	(a) Construction of Road Batua Bazar Road to Pourashava 1 no. gate via Poura Office Ch. 0+00 to 1+725m and Link Ch. 0+00 to 0+453m.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
--	---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/PBG/CHO/2018-19/W-08

	1	Road	(a) Rehabilitation of RCC Road and Construction of RCC Drain at Kajir Para Jamee Mosque Road under Chakaria Poruashava, Cox's Bazar.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</
--	---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/CHO/2018-19/W- 09

1	Kitchen Market	Vertical extension (2nd Floor) of Whole sale market under Chakaria Pourashava, Coz's Bazar (a) Civil Works	1	19	10-Feb-19	11-Mar-19	04-Apr-19	24-Apr-19	30135490	381462	Mr. U.T. Mong	27120600	343299	24-Apr-19	23-Apr-20	90	80	20754159	77	Works stop	
	Kitchen Market	(b) Electrical works														50					
	Kitchen Market	(c) Plumbing works														0					
6				3	93699559										1186070	71838199	909344	92	65471758	91	5

Baseline Allocation and Performance Based Allocation

ULB Name: Chakoria

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
19	Total: Chakoria			182900000	2315190	9												593826940	7516797		516462199	6537496					92	429739699	83	12		

Financial Year: 2014-15

Package Name: MGSP/CND/W-01

1	1	Road	Improvement of road from harong H/O Ansor Ali to Abdulir par Mor road at word no. 02 &03 under Chandina Pourashava.(ch. 0.00m to 1700m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
---	---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2015-16

Package Name: MGSP/CND/2015-16/W-02

1	Road	(a) Construction of BC/RCC road and Street Lighting from Palki Cinema hall to Dhaka-Chittagong Highway via Hazi Moar BC road at Ch. 00m-1013m & Ch. 1459m-2296m	1	16	25-Sep-16	27-Oct-16	11-Jan-17	01-Feb-17	176117112	2229331	RT-QC-Bithi Enterprise (JV)	115109363	1457081	06-Feb-17	31-May-17	31-Aug-17	31-Dec-18	100	100	115109363	100	1	Final Bill Payment
	Road	(b) Construction of BC/RCC road and Street Lighting from Palki Cinema hall to Hazi Moar RCC road at Ch. 1013m-1459m																100					
	Drain	(c) Construction of RCC drain with footpath starting from Palki Cinema hall to thana moar link Mukum bari to Dumuria canal at Ch. 00m-3454m and Construction of RCC drain staring from Rammohan road to Kudirpur canal at Ch. 00m-1100m																100					
	Electrification	(d) Supplying fitting & fixing of street light starting from Palki Cinema hall to Hazi Moar Link (Upazilla) at Ch. 00m-2458m under Chandina Pourashava, District:Comilla.																100					
1			1						176117112	2229331		115109363	1457081					100	115109363	100	1		

Financial Year: 2017-18

Package Name: MGSP/PBG/CND/2017-18/W-03

3	1	Road	a) Rehabilitation of Station Road, In Word No.: 05, under ChandinaPourashava, Comilla	1						18	04-Oct-17	21-Nov-17	15-Jan-18	29-Jan-18	7453253	94345	M/s. Bithi Enterprise	6176719	78186	29-Jan-18			29-May-18	100	100	6176719	100	3	Final Bill Payment														
	1	Road	b) Rehabilitation of BC road st. from infront of the Post office to Poura culvert, In Word No.: 05, under ChandinaPourashava, Comilla																					100																			
	1	Drain	c) Construction of RCC drain with Slab St. from Girl's school to Poura Canal, In Word No.: 05, under ChandinaPourashava, Comilla																					100																			
3				1								7453253				94345				6176719				78186				100				6176719				100				3			

Financial Year: 2018-19

Package Name: MGSP/PBG/CND/2018-19/W-04

1	Road and Drain	(a) Construction of RCC road with drain starting from Moudam Shaber Mazar at Harong to H/O Farid Mia house under Chandina Pourashava (Ch. 0.00-572m). (CIP No-37)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														</
---	----------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/CND/2018-19/W- 05

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Chandina

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
3	1	Communit y Center	(a) Construction of Chandina Poura Community Center, Chandina, Cumilla.			1							19	24-Dec-18	24-Jan-19	24-Feb-19	07-Mar-19	83823762	1061060	Kabirs Syndicate Ltd	83647719	1058832	10-Mar-19			31-Aug-20	82	80	60700127	73		Ongoing works
		Communit y Center	(b) Electrical works for Chandina Poura Community Center under Chandina Pourashava, Cumilla.																								75					
		Communit y Center	(c) Plumbing works for Chandina Poura Community Center under Chandina Pourashava, Cumilla.																								70					
16	Total: Chandina					5												307437588	3891615		240828616	3048463				82		68485757	75	2		
																			307437588	3891615		240828616	3048463				93		217881024	90	15	

Financial Year: 2014-15

Package Name: MGSP/CHM/W-01

1	1	Road	(a) Road Work : Improvement of East Bypass Road Start from Birchandranagar Highway Road to South Side Girls School Road Under Chouddagram Pourashava, Comilla (Ch.0.00-4718.00m) (Total Length= 4710m)																								100					
		Drain	(b) Drain Work : Improvement of East Bypass Road Start from Birchandranagar Highway Road to South Side Girls School Road Chouddagram Pourashava, Comilla (Ch.0.00-4718.00m) Drain-1=250m, D-2=420m= (Total Length =907.3m)																								100					
		Culvert	(c) Culvert Work : Improvement of East Bypass Road Start from Birchandranagar Highway Road to South Side Girls School Road Chouddagram Pourashava, Comilla (Ch.0.00-4718.00m) (Ch. 750m, 3620m, 4020m, 4040m)= (Total Length =7.50m)			1							15	17-Aug-15	17-Sep-15	11-Nov-15	09-Dec-15	41315076	522976	M/S. R-TA Enterprise	43442411	549904	15-Dec-15	03-Mar-17	03-Jun-17	22-May-17	100	100	43442411	100	1	Final Bill Payment
		Protectio n Wall	(d) Retaining Wall : Improvement of East Bypass Road Start from Birchandranagar Highway Road to South Side Girls School Road Under Chouddagram Pourashava, Comilla (Ch.0.00-4718.00m) (Total Length= 149.00m)																								100					
1						1												41315076	522976		43442411	549904					100		43442411	100	1	

Financial Year: 2016-17

Package Name: MGSP/CHM/2016-17/W-02

	1	Road	(a) (Part:1 Road- Improvement of West by-pass from Sonakatia at Dhaka-Chittagong Highway to Lacsam road, Ch. 0+00-0+712, 0+794-1+538, 2+259-5+010, Link – 0+00-0+312 Toatl 4519m by BC.																								75					
		Road	(b) (Part:1 Road- Improvement of West by-pass from Sonakatia at Dhaka-Chittagong Highway to Lacsam road, Ch. 0+712-0+794, 1+538-1+786 Total length 330m by RCC.																								98					
		Protectio n Wall	(c) Construction of protection work besides of West by-pass from Sonakatia at Dhaka-Chittagong Highway to Lacsam road, Ch. 0+248-0+276, 0+279-0+324, 0+375-0+392, 0+450-0+461, 0+720-0+733, 0+748-0+756, 0+931-0+944, 1+736-1+786, 2+339-2+418, 2+561-2+590, 3+691-3+726, 3+737-3+779, 3+900-3+918, 4+268-4+281, 4+682-4+697, 4+957-4+998, 0+527-0+556, 1+214-1+266, 1+523-1+550, 2+259-2+339, 2+576-2+590, 2+993-3+060, 3+106-3+125, 3+333-3+380, 3+430-3+463, 4+042-4+061, 4+103-4+163, 4+195-4+261, 4+446-4+483, 4+584-4+629, 4+648-4+677, 4+667-4+677, 4+916-4+998, Link – 0+081-0+141 Total length- 1233m.																								100					
		Culvert	(d) RCC Box culvert 1 no. 4 vent 5.00m x 5.00m at Ch. 1+405m on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(e) RCC Box culvert 2 nos. 2.00m x 2.00m at Ch. 0+195 and 3+197m on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(f) RCC Box culvert 1 no. 1.60m x 1.60m at Ch. 0+450 on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(g) RCC Box culvert 1 no. 1.00m x 1.00m at Ch. 3+643 on West by-pass from Sonakatia road to Lacsam road.			1	21-Nov-16	05-Dec-16	15-Jan-17				17	05-Nov-17	07-Dec-17	28-Jan-18	11-Feb-18	159656712	2020971	M/s Hassan Buliders, M/s Majumder	167520324	2120510	12-Feb-18	12-Feb-18	12-May-18	29-Feb-20	100	85	124933796	75		Works stop
		Culvert	(h) RCC Box culvert 2 nos. 4.00m x 3.00m at Ch. 2+717 and 4+678m on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(i) RCC Box culvert 1 no. 4.00m x 4.00m at Ch. 3+857m on West by-pass from Sonakatia road to Lacsam road.																								100					
		Culvert	(j) RCC Box culvert 1 no. 2 vent 4.00m x 5.00m at Ch. 4+402m on West by-pass from Sonakatia road to Lacsam road.																								100					

Baseline Allocation and Performance Based Allocation

ULB Name: Chouddagram

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
1		Culvert	(k) RCC Box culvert 1 no. 2 vent 2.00m x 2.00m at Ch. 2+558m on West by-pass from Sonakatia road to Lacsam road.			1													159656712	2020971		167520324	2120510				100	85	124933796	75		
		Drain	(l) Part:3 Drain at the side of West by-pass from Sonakatia road to Lacsam road, Ch. 0+328-0+449, 2+719-2+923, 3+502-3+855, 3+885-4099, 4+284-4+383, 4+405-4+635, 4+666-4+688, 4+680-4+880, Link – 0+00-0+070, Total length – 2081m under Chouddagram Pourashava, Comilla																								100					
		Protection Wall	(m) Construction of boundary wall besides of West by-pass from Sonakatia at Dhaka-Chittagong Highway to Lacsam road at different chainage.																								100					
		Electrification	(n) Supplying, fitting & fixing of Street Lights of West by-pass from Sonakatia at Dhaka-Chittagong Highway to Lacsam road (Ch. 0+00 to 5+010m) under Chouddagram Pourashava.																								98					

Financial Year: 2017-18
Package Name: MGSP/PBG/CHM/2017-18/W-03

1	Road	a) Rehabilitation of road from Dhaka-Chittagong Highway road to West site PanchraKalirBazer (Nearest H/O-Harun) road under ChouddagramPourashava, Comilla (Ch. 0.00-806m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2018-19
Package Name: MGSP/PBG/CHM/2018-19/W-04

1	Road	(a) (Road) - Rehabilitation of H. J High School Road from Dhaka-Chittagong Highway to West side Gajar Dighi under Chouddagram Pourashava, Comilla (Ch. 0.00-979.00m + Link – 140.00m). CIP No. 24	1	19	12-Nov-18	13-Dec-18	03-Feb-19	13-Feb-19	6489943	82151	M/S. Kamrul Enterprise	6487634	82122	14-Feb-19	9-Jun-19	100	100	6487634	100	3	Final Bill Payment
	Retainin g Wall	(b) (Retaining Wall) - Maintenance of H. J High School Road from Dhaka-Chittagong Highway to West side Gajar Dighi under Chouddagram Pourashava, Comilla (Ch. 0.00-979.00m + Link – 140.00m). CIP No. 10														100					
1	Road	(c) Maintenance of Road from Dhaka-Chittagong Highway to East side Jayantinagar Road under Chouddagram Pourashava, Comilla (Ch. 0.00-600.00+327m).														100					
1	Road	(d) Maintenance of Road from Dhaka-Ctg Highway to East side Ramchandrapur East by pass Road under Chouddagram Pourashava, Comilla (Ch. 0.00-333.00m). CIP No. 06.														100					

Package Name: MGSP/CHM/2018-19/W-05

1	Road	a) Improvement of East bypass Road start from Girls School Road to South side Chandipur – Atgram BGM Camp road Ch. 0+00m to 1+323 & Link 0+00 to 0+740m, Total = 2063m	1							19	23-Jun-19	23-Jul-19	25-Aug-19	05-Sep-19	52757778	667820	MAM Construction Ltd.	55808000	706430	05-Sep-19				30-Jun-20	94	85	47324660	85	Works stop
	Electrification	(b) Supplying, fitting & fixing of street light starting from Girls School Road to South side Jayantinagar BC road Ch. 0+00 to 1+323 & Link 0+00 to 0+740m (Total Length = 2,063m) under Chouddagram Pourashava.																					0						
4			2												59247721	749971		62295634	788552							87	53812294	86	3
9	Total: Chouddagram		5												266875426	3378170		279900806	3543048							88	228830938	82	7

Total: Chouddagram

Financial Year: 2014-15
Package Name: MGSP/CCC/W-01

1	1	Road	(a) Improvement of Nazrul Avenue BC road from (i) Kandirpar Pubali Chattar To Dharmapur East Chowmohuni via Ranir Bazar (Ch.0.00-1300m), (ii) Dharmapur West Chowmuhuni to Daulatpur via Victoria Degree College (Ch. 1500m-2300m) (Total Length =2100m)			1							15	30-Dec-14	29-Jan-15	08-Apr-15	21-Apr-15	52771417	667993	M/S. Haque Enterprise	34988638	442894	01-May-15			14-Apr-16	100	100	34988638	100	1	Final Bill Payment

Baseline Allocation and Performance Based Allocation

ULB Name: Comilla City Corporation

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Drain and Cross Drain	(b) Construction of Nazrul Avenue road side RCC Drain from (i) Kandirpar Pubali Chattar To Dharmapur East Chowmohuni via Ranir Bazar (Ch.0.00-1300m), (ii) Dharmapur West Chowmuhuni to Daulatpur via Victoria Degree College (Ch. 1500m-2300m) with cross Drain at Ch. 200.00m, (Total Length =2300m)																							100						

Package Name: MGSP/CCC/W-02

1	Road	(a) Improvement of BC road from Chortha Chowmohani to EPZ road (Ch.0.00-700m) (Total Length =700m)	1								15	30-Dec-14	29-Jan-15	08-Apr-15	28-Apr-15	30865975	390709	M/S. Bithi Enterprise	30739396	389106	01-May-15			27-Apr-16	100	100	30739396	100	3	Final Bill Payment
	Drain and Cross Drain	(b) Construction of RCC Drain with slab from Chortha Chowmohani to EPZ road (Ch.0.00-700m) with cross drain at ch. 250m, 300m, 370m, 410m, 520m, 590m, 630m, (Total Length =700m)																							100					
1	Road	(c) Improvement of Mogotoly Shah Suja Mosque BC road (Ch.0.00-750m) (Total Length =750m)																							100					
1	Road	(d) Improvement of Othindra Mohon Roy BC Road (Ch. 0.00-530m) (Total Length =530m)																							100					
	Drain and Cross Drain	(e) Improvement of Othindra Mohon Roy Road side RCC Drain & Slab(Ch. 0.00-530) with cross drain at ch. 100m, 220m, 350m, 480m, (Total Length =530m)																							100					

Package Name: MGSP/CCC/W-03

1	Road	(a) Improvement of Station BC road from Old Dhaka-Chittagong Road Badsha Mia Bazar Portion to Dharmapur East Chowmohoni (Ch. 0.00-800m) (Total Length =800m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																</
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Financial Year: 2015-16

Package Name: MGSP/CCC/2015-16/W-04

1	Road	Development of Bypass road from Amtoli to Tickarchor beside river Gomoty (Ch. 0+00 to 5+150m) under Comilla City Corporation.			1							16	12-Jun-16	13-Jul-16	25-Sep-16	23-Oct-16	113419728	1435693	M/s. M.A. Engineering-M/s. Ananta	79187020	1002367	30-Oct-16	28-May-17	30-Sep-17	10-Feb-20	100	100	79187020	100	1	Final Bill Payment													
Package Name: MGSP/CCC/2015-16/W-06																																												
	Road	Development of Bypass road from Amtoli to Tickarchor (Vatpara to Jagonnathpur moar) beside river Gomoty (Ch. 5+150 to 10+309m) under Comilla City Corporation			1								28-Jul-16	29-Aug-16	25-Sep-16	13-Oct-16	114345329	1447409	RT-QC-Bithi Enterprise (JV)	112830763	1428238	20-Oct-16	30-May-17	15-Oct-17	19-Jan-18	100	100	112830763	100		Final Bill Payment													
1			2										227765057										2883102		192017783				2430605				100				192017783				100		1	

Financial Year: 2016-17

Package Name: MGSP/CCC/2016-17/W-07

	1	Protectio n Wall	Construction of Road Protection wall from Nawab Bari Chowmohoni to Kadamtoli Bridge by the side of Katakhalı Khal (Main: Ch. 0+00 to 1+750m, Ch. 3+135 to 4+115m, Link-1: Ch. 0+000 to 0+400m, Link-2: Ch. 0+000 to 0+150m) under Comilla City Corporation. (Total Length=3280m)			1							17	26-Sep-16	26-Oct-16	05-Jan-17	24-Jan-17	92716690	1173629	HE-MAHCL (JV)	83421921	1055974	01-Feb-17	15-Jun-17	18-Sep-17	30-Sep-18	100	100	83421921	100	1	Final Bill Payment
--	---	------------------	--	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	---------	---------------	----------	---------	-----------	-----------	-----------	-----------	-----	-----	----------	-----	---	--------------------

Package Name: MGSP/CCC/2016-17/W-08

1	Road	Development of Road from Nowgaow Chowmohoni at Lacsam Road to Beltoly at Dhaka-Chittagong Highway Ch. 0+000 to 2+350m and Link Ch. 0+000 to 0+054m	1										17	27-Apr-17	01-Jun-17	19-Sep-17	17-Oct-17	86987799	1101111	M/s. QC-Dithi Enterprise (JV)	66396471	840462	13-Nov-17			29-Feb-20	95	80	52828431	80	Works stop
	Drain	Road side drain on Nowgaow Chowmohoni at Lacsam Road to Beltoly at Dhaka-Chittagong Highway Ch. 0+000 to 2+350m and Link Ch. 0+000 to 0+054m																									100				
	Retainin g wall	Retaining wall on Nowgaow Chowmohoni at Lacsam Road to Beltoly at Dhaka-Chittagong Highway Ch. 0+000 to 2+350m and Link Ch. 0+000 to 0+054m																									100				
	Culvert	Construxtion of RCC Box Culvert on Nowgaow Chowmohoni at Lacsam Road to Beltoly at Dhaka-Chittagong Highway Size: 1X1.00mX1.30m at Ch. 0+265, 0+365, 0+390, 0+940, 1+050, 1+090, 1+210, 1+428, 1+720, 1+890, 1+920, 1+928, 2+010, 2+040.																									100				
	Culvert	Construxtion of RCC Box Culvert on Nowgaow Chowmohoni at Lacsam Road to Beltoly at Dhaka-Chittagong Highway Size: 2.00mX2.00m																									100				

Baseline Allocation and Performance Based Allocation

Reporting Month: 30 June 20

ULB No.		No of Sub Project		Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
				Electrification	Supplying, fitting & fixing of Street Light from Nowgaow Chowmohoni at Lacsam Road to Beltoly at Dhaka-Chittagong Highway Ch. 0+000 to 2+350m, Link Ch. 0+000 to 0+054m																							30						
				Bridge	Construction of 54m RCC Bridge at Ch. 0+820m over Katakhal on Beltoli Road																							100						
				Boundary Wall	Boundary Wall for Nowgaow Chowmohoni at Lacsam Road to Beltoly at Dhaka-Chittagong Highway Ch. 0+000 to 2+350m, Link Ch. 0+000 to 0+054m																							100						

[illegible]

1	Protection Wall	Construction of Road Protection wall from Race course to old Dhaka-Chittagong Highway, Ch. 0+000 to 0+900 m.	1						17	23-Aug-17	03-Oct-17	28-Nov-17	18-Dec-17	31652018	400658	M/S Hassan Builders	23868860	302137	02-Jan-18			30-Mar-19	100	100	23868860	100	1	Final Bill Payment
4			4											264313296	3345738		225507681	2854528					89		199430457	88	2	

1	Bus Terminal	Development of bus terminal Comilla (Ashrafpur) (CIP-2 of 2015-16)			1						18	09-Apr-18	09-May-18	20-Jun-18	27-Jun-18	98632630	1248514	Hasan Techno builders Ltd.	99691679		1261920	03-Jul-18			26-Jun-19	100	100	99691679	100	1	Final Bill Payment
---	--------------	---	--	--	---	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	---------	----------------------------	----------	--	---------	-----------	--	--	-----------	-----	-----	----------	-----	---	--------------------

2	Road, Drain and Culvert	a) Re-Construction of RCC road, Brick drain & Carpating road at comilla Ramakrishna Ashrama Anath Nabish (Ch. 0+00-0+197m), L1-(0+00 to 0+92.98m) L2-(0+00 to 0+56.40m) b) Re-Construction of RCC road in south side of Ralscourse Cannel up to Badsha mia bazar at (Ch. 0+00 to 0+585.00m), with 6nos cross culvert.	1				18	19-Nov-17	20-Dec-17	18-Feb-18	05-Mar-18	20247719		256300	M/S Hque Enterprise	20247160	256293	18-Mar-18	18-Mar-18	25-Mar-18	30-Mar-19	100	100	20247160	100	2	Final Bill payment
---	-------------------------	---	---	--	--	--	----	-----------	-----------	-----------	-----------	----------	--	--------	---------------------	----------	--------	-----------	-----------	-----------	-----------	-----	-----	----------	-----	---	--------------------

[illegible][illegible]

Baseline Allocation and Performance Based Allocation

ULB Name: Comilla City Corporation

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Road	(a) Improvement of road start from Old Dhaka-Chattagram Highway via Mohespur, Dhanpur, Rajendrapur with Link road from Dhanpur Eidgha to City Boundary, Main: Ch. 0+00 to 1+949m, Link-1: Dhanpur Eidgawn to Nongonia khal up to city Boundary ch. 0+00 to 0+470 started from 1+720m of Main road, Link-2: Dhanpur Ali Mia Market to Dhanpur Madrasha Ch.0+00 to 0+360m started from 1+820m of Main road, and Branch-1: Rajendrapur Purbopara Moszid to Nangoria Khal Ch. 0+00 to 0+050m, started from Ch. 0+600m of Main road, Branch-2: Dhanpur Primary School to Dhaka Chattagram Highway Ch. 0+00 to 0+100m, started from 1+750m of Main road; Branch-3: Dhanpur Madrasha Road to Changiny Moszid Road Ch.0+00 to 0+170m, started from Ch. 0+075m of Link-2 (Total length =3099m). Estimate of BOX Culvert-1.00m x 1.00m at main road ch. 225m, 380m, 610m, 990m, 1100m, 1285m, 1460m, Link-1, (10) m=08 nos- Road Part length=3099m																							90						
		Culvert	(b) Improvement of road start from Old Dhaka-Chattagram Highway via Mohespur, Dhanpur, Rajendrapur with Link road from Dhanpur Eidgha to City Boundary, Main: Ch. 0+00 to 1+949m, Link-1: Dhanpur Eidgawn to Nongonia khal up to city Boundary ch. 0+00 to 0+470 started from 1+720m of Main road, Link-2: Dhanpur Ali Mia Market to Dhanpur Madrasha Ch.0+00 to 0+360m started from 1+820m of Main road, and Branch-1: Rajendrapur Purbopara Moszid to Nangoria Khal Ch. 0+00 to 0+050m, started from Ch. 0+600m of Main road, Branch-2: Dhanpur Primary School to Dhaka Chattagram Highway Ch. 0+00 to 0+100m, started from 1+750m of Main road; Branch-3: Dhanpur Madrasha Road to Changiny Moszid Road Ch.0+00 to 0+170m, started from Ch. 0+075m of Link-2 (Total length =3099m). Estimate of BOX Culvert-1.00m x 1.00m at main road ch. 225m, 380m, 610m, 990m, 1100m, 1285m, 1460m, Link-1, (10) m=08 nos- Culvert Part			1							19	14-Oct-18	13-Dec-18	07-Feb-19	28-Feb-19	50420644	638236	M/S. Haque Enterprise	50416652	638185	28-Feb-19			27-Feb-20	100	95	31402845	62		Works stop
		Drain	(c) Improvement of road start from Old Dhaka-Chattagram Highway via Mohespur, Dhanpur, Rajendrapur with Link road from Dhanpur Eidgha to City Boundary, Main: Ch. 0+00 to 1+949m, Link-1: Dhanpur Eidgawn to Nongonia khal up to city Boundary ch. 0+00 to 0+470 started from 1+720m of Main road, Link-2: Dhanpur Ali Mia Market to Dhanpur Madrasha Ch.0+00 to 0+360m started from 1+820m of Main road, and Branch-1: Rajendrapur Purbopara Moszid to Nangoria Khal Ch. 0+00 to 0+050m, started from Ch. 0+600m of Main road, Branch-2: Dhanpur Primary School to Dhaka Chattagram Highway Ch. 0+00 to 0+100m, started from 1+750m of Main road; Branch-3: Dhanpur Madrasha Road to Changiny Moszid Road Ch.0+00 to 0+170m, started from Ch. 0+075m of Link-2 (Total length =3099m). Estimate of BOX Culvert-1.00m x 1.00m at main road ch. 225m, 380m, 610m, 990m, 1100m, 1285m, 1460m, Link-1, (10) m=08 nos Drain Part length=968m																							95						

Package Name: MGSP/PBG/CCC/2018-19/W-14

	1	Road and Drain	(a) Re-Construction & Maintenance Work at Ashoktola Road and road side RCC Drain (Starting Ranir Bazar road to Rail Line) (Ch. 00+000 m to 0+700m (Drain) Road-Ch: 000+000m to 0+600m.																								100					
	1	Road	(b) Re-Construction & Maintenance Work at Kandirpar Mosque to Pubali Chattar and City Market to Central Eidhga (Extended Position) Ch. 00+000m to 0+261m.																								100					
	1	Road and Drain	c) Re-Construction & Maintenance Work at Jawtola Road to Nazrul Avenue Road Via Talpukor par Road and Bagichagone Voter goli to Fair Service Gate in Complete Drain (Road- Ch. 0+00-0+355, Link, Ch. 0+00-0+305), (Drain. Ch. 0+00-155)			1							19	14-Oct-18	13-Dec-18	07-Feb-19	28-Feb-19	55444480	701829	M/S. Haque Enterprise	55396263	701219	28-Feb-19			27-Aug-19	100	100	55396263	100	4	Final Bill Payment
	1	Road	d) Re-Construction of Road at 2nd Muradpur Chowmohoni to (Circular Road) Nomosudda Para up to Housing Road (Ch. 0+000-0+815)																								100					
5						2												105865124	1340065		105812915	1339404					98		86799108	82	4	
21		Total: Comilla City Corporation				14												923429584	11688982		828038239	10481497					97		782947207	95	18	

Financial Year: 2014-15

Package Name: MGSP/DAD/W-01

1	1	Road	a) Development of road from Daudkandi R&H road to Daudkandi bazaar via old Farighat (Ch.0.00-1890.00m), Under Daudkandi Pourashava (Total Length= 1890m)	31425219	397788	1							15	06-Apr-15	12-May-15	29-Jun-15	13-Jul-15	31425219	397788	M/S. R-TA Enterprise	17117845	216682	13-Jul-15	01-Jan-16	10-May-16	13-Jul-16	100	100	17117845	100	1	Final Bill Payment
		Road	b) Development of road from Daudkandi Bazaar to Tuzarvanga KanuBepari house road(Ch. 0.00-518.00m), under Daudkandi Pourashava (Total Length= 518m)																								100					

Baseline Allocation and Performance Based Allocation

ULB Name: Daudkandi

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
1		Road	c) Development of road from Daudkandi Toolplaza to Donarchar Wood Ghat road (Ch. 0.00-793.00m) under Daudkandi Pourashava (Total Length= 793m)			1													31425219	397788		17117845	216682				100	100	17117845	100	1	
		Drain	d) Construction of Drain from Daudkandi Toolplaza to Donarchar Wood Ghat road (Ch. 107.00m-747.00m), under Daudkandi Pourashava (Total Length=640.00m)																								100					

Financial Year: 2015-16
Package Name: MGSP/DAD/2015-16/W-02

1	Drain	(a) Construction of RCC Drain from Daudkandi R&H Road to old Ferri ghat on both side of the road with footpath on top of drain (Ch. 0+000 to 1+295m) under Daudkandi Pourashava.Total length-2667 m	1	16	11-May-16	16-Jun-16	29-Aug-16	04-Sep-16	152631365	1932043	SB-LT (JV)	131286679	1661857	05-Sep-16	26-Mar-17	15-Jun-17	16-Nov-17	100	100	131286679	100	1	Final Bill Payment		
	Drain	(b) Construction of RCC Drain on both side of the road in Daudkandi Pailot High School to Old Petrol Pamp with footpath on top of drain (Ch. 0+000 to 500.00m) under Daudkandi Pourashava. Total length-1089m																100							
	Electricfication	(c) Supplying, fitting, and fixing of street light with pole from Daudkandi R&H to Daudkandi Toll Plaza via Daudkandi Bazar (Ch. 0+000 to 1+295m, & Ch. 0+000 to 0+425m) on both side under Daudkandi Pourashava.																100							
	Road	(d) Development of RCC Road from R&H Road to Motel ghat via Daudkandi Model Thana.(Ch. 0+00 to 0+1295m and Ch. 0+000 to 0+425m) under Daudkandi Pourashava. Total length-1920m, wide-6 m																100							
1		1																				100	131286679	100	1

Financial Year: 2016-17
Package Name: MGSP/DAD/2016-17/W-03

1	Road	(a) Development of road starting from hasanpur college to khalpar Bridge (ch. 0+000 to 0+1465m, Total length 1465m) under DaudkandiPourashava.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2017-18
Package Name: MGSP/PBG/DAD/2017-18/W-04

1	Road	Rehabilitation of Road from DaudkandiTuzarvangadargabari to west Hasanpur bridge (ch. 0.00-400.00) under DaudkandiPourashava. W-4.00m (CIP-16)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/DAD/2017-18/W-05

1	Road	(a) Construction of RCC road from DaudkandiRHD to Swashanghat via KhundokerMosharraffHoussain House Ch. 00+1550m	1							18	05-Feb-18	12-Mar-18	04-Apr-18	26-Apr-18	32638995	413152	M/S. Liberty Traders	32513329	411561	30-Apr-18			30-Nov-20	58	51	8693595	27	Ongoing Works
	Electricfication	(b) Supplying, fitting & fixing of street light starting from from DaudkandiRHD to Swashanghat via KhundokerMosharraffHoussain House Ch. 00+1550m																						0				

Package Name: MGSP/DAD/2017-18/W-06

1	Road	(a) Development of Road from Hasanpur College to Khalpur Bridge (Ch. 1+465 to 3+950) under Daudkandi Pourashava.			1						18	14-Sep-18	15-Oct-18	27-Nov-18	09-Dec-18	42802826	541808	M/S Shahid brothers & Liberty	46206542	584893	17-Dec-18				16-Dec-19	53	57	20059949	43	Ongoing Works			
1	Road	(b) Development of Road from R&H to Nagerkandi Government Primary School via Anar Khal bridge (Ch. 0+00~0+593) under Daudkandi Pourashava.																							99								
6			3															82671920	1046480					85769691	1085692					58	35803364	42	3

Financial Year: 2018-19
Package Name: MGSP/PBG/DAD/2018-19/W-07

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Daudkandi

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Road	1) Development of Road from Tuzarvanga Dargabari to West Hasanpur bridge. (Ch. 2000.00-2320.00). Length = 320.00m under Daudkandi Pourashava (CIP-16).			1							19	11-Dec-18	10-Jan-19	27-Jan-19	29-Jan-19	8561634	108375	M/S. Liberty Traders	8558441	108335	03-Feb-19			2-Dec-19	100	81	5049512	59		Ongoing works
	1	Road	2) Development of Road from R&H to Nagerkandi Government Primary School via Anar Khali bridge. (Ch. 6920.00m-7100.00m). Length = 180.00m under Daudkandi Pourashava (CIP-06).																								73					
2						1												8561634	108375		8558441	108335					81	5049512	59			
11		Total:	Daudkandi	31425219	397788	7												308996893	3911353		276279584	3497210					86	222804328	81	6		

Financial Year: 2014-15
Package Name: MGSP/ELN/W-01

1	1	Road	a) Improvement of Road by Carpeting from Baganbari Super Market near Poura Bhabon to Pouli R&H (National Highway) at Ch. 0+000-1+300m Under Ellanga Pourashava, Tangail. (Total Length: 1300m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
---	---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2015-16
Package Name: MGSP/ELN/2015-16/W-02

1	Drain	(a) Construction of RCC Drain from Ellenga Bus-stand to Pathaikandi Canal {Ch. 00-1493m (Both side)}	1	16	13-Apr-15	22-May-16	22-Jun-16	30-Jun-16	122172619	1546489	SECL-KC-NC (JV)	107965666	1366654	30-Jun-16	02-Apr-17	30-Jul-17	30-Mar-18	100	100	107965666	100	1	Final Bill Payment									
	Road	(b) (i) Improvement of Old Bhuapur Road (Ellenga Bus-stand to Bangobandhu Setu Road R&H) (Ch. 00-1430m)																100														
	Electrification	(b) (ii) Supply, fitting and Fixing of Street lights at median of Old Bhuapur Road (Ellenga Bus-stand to Bangobandhu Setu Road) (Ch. 00-1430m)																100														
1			1						122172619			1546489			107965666			1366654			100			107965666			100			1		
Financial Year: 2016-17																																
Package Name: MGSP/ELN/2016-17/W-03																																
1	Road	(a) Widening of Old Bhuapur Road by HBB with plantation (Ellenga Bus stand to Bangobandhu Setu Road R & H) Ch. 00-1430m under Ellenga Pourashava, Kalihati, Tangail	1	17	23-Nov-16	21-Dec-16	22-Feb-17	14-May-17	44626966	564898	NC-MBC-ZC (JV)	33958586	429856	14-May-17	28-Jul-17	20-Dec-17	9-Nov-18	100	100	33958586	100	1	Final Bill Payment									
	Drain	(b) Construction of RCC drain from Ellenga College moar to Louhajang River Ch. 0+620m (R/S) at Ellenga under Ellenga Pourashava, Kalihati, Tangail.																100														
1			1						44626966			564898			33958586			429856			100			33958586			100			1		

Financial Year: 2016-17
Package Name: MGSP/ELN/2016-17/W-03

1	Bridge	(a) Construction of 33m RCC Bridge at Oathalkandi Channel under Ellenga Pourashava, Kalihati, Tangail.	1	18	21-Nov-17	19-Dec-17	01-Feb-18	15-Feb-18	38377006	485785	M/s. JC Consultant & Alif Traders	31845349	403106	18-Feb-18	15-Mar-18	30-Jul-18	31-Oct-19	100	100	31845349	100	1	Final Bill Payment
	Road	(b) Construction of approach road by bituminous carpeting for 33m RCC Bridge at Pathalkandi Channel (Ch. 0+000 to 0+103m, 0+136 to 0+970m and Link 160m) under Ellenga Pourashava, Kalihati, Tangail.																100					
Package Name: MGSP/PBG/ELN/2017-18/W-05																							
1	Road	Improvement of Road by Carpeting from Chechua-ChinamuraEidgha math to Bolla Road Ch. 0+00-0+800m at Vill. Chechua under EllengaPourashava, Tangail.	1	18	01-Nov-17	30-Nov-17	01-Jan-18	18-Jan-18	6853098	86748	M. Enteshamul Haque	5351124	67736	21-Jan-18	04-Oct-18	30-Jun-18	20-Oct-18	100	100	5351124	100	1	Final Bill Payment
2		2								45230104	572533	37196473		470841					100	37196473	100	2	

Financial Year: 2017-18
Package Name: MGSP/ELN/2017-18/W-04

1	Road	Part (a) Improvement of Road by Carpeting from old Bhuapur Road to Ellenga Bazar at Ch. 0+00-0+360m via Moshazan and Baniahari under Ellenga Pourashava, Tangail.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																</
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/PBG/ELN/2017-18/W-05

1	Road	Improvement of Road by Carpeting from Chechua-ChinamuraEidgha math to Bolla Road Ch. 0+00-0+800m at Vill. Chechua under EllengaPourashava, Tangail.			1								18	01-Nov-17	30-Nov-17	01-Jan-18	18-Jan-18	6853098	86748	M. Ehteshamul Haque	5351124	67736	21-Jan-18	04-Oct-18	30-Jun-18	20-Oct-18	100	100	5351124	100	1	Final Bill Payment
2					2													45230104	572533		37196473	470841					100	37196473	100	2		

Financial Year: 2018-19
Package Name: MGSP/PBG/ELN/2018-19/W-06

	1	Road	Part (a) Improvement of Road by Carpeting from old Bhuapur Road to Ellenga Bazar at Ch. 0+00-0+360m via Moshazan and Baniahari under Ellenga Pourashava, Tangail.			1																					100					

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Elenga

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Drain	Part (b) Conatruction of RCC Drain (R/S) from Old Bhuapur Road to Ellenga Bazar at Ch. 0+00-0+360m via Moshazan and Baniahari under Ellenga Pourashava, Tangail.			1							19	10-Oct-18	08-Nov-18	03-Jan-19	28-Jan-19	7855505	99437	Goodman Enterprise	7066029	89443	03-Feb-19			3-Oct-19	100	100	7066029	100	2	Final Bill Payment
		Drain	Part (c) Conatruction of RCC Drain (R/S) from Old Bhuapur Road to (Molla Road) Pathailkandi canal at Ch. 0+140-0+300m under Ellenga Pourashava, Tangail.																							100						

Package Name: MGSP/ELN/2018-19/W-07

	1	Road	(a) Construction of RCC road from Ellenga College moar to Ellenga Bazzar (Ch. 00-700m) including link road 160m (Ch. 00-160m) under Ellenga Pourashava, Kalihati, Tangail.			1							19	15-Oct-18	14-Nov-18	03-Jan-19	22-Jan-19	24094221	304990	MS Khan & CO	20411100	258368	28-Jan-19			28-Jan-20	100	100	20411100	100	1	Final Bill Payment
		Drain	(b) Construction of RCC Drain in link from Ch. 00-180m, under Ellenga Pourashava, Tangail.																							100						
3						2												31949725	404427		27477129	347812					100		27477129	100	3	
11		Total: Elenga				7												273578801	3463023		234360768	2966592					100		234360768	100	11	

Financial Year: 2014-15

Package Name: MGSP/FNI/W-01

1	1	Road	a) Construction of BC Road Work at Hazrat Phagla Miah road (Ch: 0.00 - 1+380km) St. from Feni-Comilla road to Dhaka - Chittagong highway at Word No.-12 (Total Length=1380m)																								100					
		Drain	b) Construction of RCC Drain Work at Hazrat Phagla Miah road side (Ch: 0.00 - 1+350km) St. from Dhaka - Chittagong highway road side to trunk road side drain in Word No.-12 (Total Length=1350m)			1							15	18-Dec-14	20-Jan-15	03-Feb-15	17-Mar-15	36277434	459208	Saleh Ahmed	36480443	461778	18-Mar-15	25-Jul-15	21-Jan-16	24-May-16	100	100	36480443	100	2	Final Bill Payment
	1	Road	c) Improvement of BC Road Work at East Bezoyising Lotif Bhuiyan road (Ch: 0.00 - 1+165km) St. from Sercit house road to Sona miah mosque road) (Total Length=1165m)																								100					

Package Name: MGSP/FNI/W-02

	1	Drain	a) Construction of RCC Drain at Kadal Gazi Rail Gate to Kumra Chara Khal (Besides of Accademy Road) (Ch. 0.00 to 2+410m) (Total Length=2410m)			1							15	18-Dec-14	20-Jan-15	03-Feb-15	17-Mar-15	44941609	568881	SA-SE (JV)	46965922	594505	18-Mar-15	21-Aug-15	20-Jan-16	24-May-16	100	100	46965922	100	2	Final Bill Payment
	1	Drain	b) Construction of RCC Drain at Trunk Road East side (PTI Khal) up tp Amin Matal workshop (Ch. 0.00 to 470m) (Total Length=470m)																								100					
4						2												81219043	1028089		83446365	1056283					100		83446365	100	4	

Financial Year: 2015-16

Package Name: MGSP/FNI/2015-16/W-03

	1	Road	Construction of RCC Road Work at Rampur Bhuiyan Bari Road (Start from Dhaka-Chittagong Highway to S.S K Road link by Takia Mazar & Rampur Saowdagor para Road. Length 2,200m (main Ch 0+00 to 1+100m, Link 1- Ch 00 to 0+600m, Link 2 Ch 0+00 to 0+400m) & Link 3 Ch 0+100 to 0+200m) under Feni Pourashava, Feni	59350000	751266	1	02-Nov-15	08-Feb-16	17-Feb-16				16	27-Apr-16	07-Jun-16	18-Jun-16	22-Jun-16	50988293	645421	SA-AH (JV)	53969235	683155	22-Jun-16	20-Oct-16	15-Feb-17	9-May-17	100	100	53969235	100	1	Final Bill Payment
--	---	------	---	----------	--------	---	-----------	-----------	-----------	--	--	--	----	-----------	-----------	-----------	-----------	----------	--------	------------	----------	--------	-----------	-----------	-----------	----------	-----	-----	----------	-----	---	--------------------

Package Name: MGSP/FNI/2015-16/W-04

	1	Drain	Construction of RCC Drain with Footpath at Feni-Comilla Trunk Road East side (Feni Shishu Niketon to Dewangonj Khal) Ch .0.00m to Ch. 3250.00m) & 01 No. Box Culvert at Feni – Comilla Trunk Road, Ward No.- 08 & 09 under Feni Pourashava.			1	02-Nov-15	30-Jul-16					16	31-Jul-16	31-Aug-16	06-Sep-16	07-Sep-16	164541905	2082809	Saleh Ahmed-M.A.H . Construction	172276826	2180719	15-Sep-16	31-Dec-16	05-Feb-17	15-Mar-18	100	100	172276826	100	1	Final Bill Payment
2				59350000	751266	2												215530198	2728230		226246061	2863874					100		226246061	100	2	

Financial Year: 2016-17

Package Name: MGSP/FNI/2016-17/W-05

1	Drain	(a) Construction of RCC drain at Masterpara and Bamon Pukur Road side, Part I: Infront of Feni Jail Khana-Kanon Cinema Hall-Bentu Hazari Gymnasium Road, Ch. 0+00 to 0+250m; Part II: Infront of Feni Pourashava to Masterpara Road, Ch. 0+00 to 0+100m; Part III: Masterpara Road and Bamon Pukur Road side (Shafiq Villa to Railway Culvert), Ch. 0+00 to 0+410m; Part IV: Ramtara Shishu Park-Moulavi Bazar-Master Rafiquel Islam Road side drain up to Railway Culvert, Ch. 0+00 to 0+350m; Part V- Rail line to Dhamdhama Khal, Ch. 0+00 to 0+150m. (Total Length= 1260m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
---	-------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Feni

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Financial Year: 2017-18
Package Name: MGSP/PBG/FNI/2017-18/W-06

	1	Road	(a) Widening and Improvement of Sultanpur Sweeper Colony Road (FeniSadar Hospital Road to SultanpurBitupika Road), Ch. 0.00m to 1235.00m at Ward no- 06 under FeniPourashava.			1																					100					
	1	Road and Drain	(b) Construction of RCC road and road side RCC drain with top slab and 01 no Cross drain at Feni-Chagolnaiya Road bylane (Infortn of Feni Polytechnic Institute) Ch. 0.00m to 200.00m, Ward no. 05 under FeniPourashava.										18	10-Oct-17	09-Nov-17	01-Jan-18	11-Jan-18	24549662	310755	M/S. Anower Hossain	24533701	310553	11-Jan-18			13-Jul-18	100	100	24533701	100	4	Final Bill Payment
	1	Road	(c) i) Imrovement of Pathan Bari road (Start from MonirUddin road to HaziMoksadurRahman road) Ch. 0.00-340.00m under FeniPourashava. ii) Imrovement and Widening of Rampur Hazari road (Start from LatuMiah Bridge to FeniTrundroad) Ch. 0.00-500.00m under FeniPourashava.																								100					
	1	Road	(d) Imrovement and Widening of Pavement from BijoySinghHazari road by bituminous dense Carpeting (Start from Mehedi-SayedI road to Kutirhat road to Myazibari road) Ch. 0+00m to 1265.00m under FeniPourashava.																								100					

Package Name: MGSP/FNI/2017-18/W-07

1	Drain	(A) Construction of RCC Drain at (a) Gazi Cross Road side (Academy Road to End of Gazi Cross Road) Ch. 0.00 to 710.00m & (b) Shahid Obayedul Hoque Road side (Feni Girls Cadet College Road to Gazi Cross Road) Ch. 0.00 to 900.00m at Ward No. 07 and Link-1: Ch. 0.00m to 135.00m, Link-2: Ch. 0.00m to 135.00m & Link-3: Ch. 0.00m to 255.00m, Total Length=2135.00m under Feni Pourashava.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
---	-------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/FNI/2017-18/W-08

1	Drain	a) Construction of RCC Drain at (a) Construction of RCC drain work at BADC North side Firm, Ch. 0~ 1675m, Link 1: 0~ 1057m & Link 2: 0~150m.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
---	-------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2018-19
Package Name: MGSP/PBG/FNI/2018-19/W-10

1	Road	a) Improvement of Petro Bangla Road, Ch. 90.00m to 1175.00m & Link-01: Ch. 0.00m to Ch. 630.00m, Total Length= 1805.00m at Ward No. 01 & 02 Under Feni Pourashava.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/PBG/FNI/2018-19/W-11

1	Road and Drain	(1) A) Construction of RCC Road Level drain work at Mohammad Ali Contactor Road (Start from S.S.K road to Dhaka-Chittagong highway road), Part-1: Length-165m and Part-II: Length-145m Total Length=310.00m. B) Construction of RCC Road work at Feni Commerce College Road, Ch-0+00m to 165m.Total Length=165m C) Construction of RCC Road Level drain. Length =190m, Cross drain and Rehabilitation and Maintenance of BC Road work at Counsilar Mossarof Hossain Road Ch.0+00m to 190.00m.Total Length=190m under Feni Pourashava.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				</
---	----------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Feni

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Road and Drain	(2) A) Construction of RCC drain work at Rampur Showdagorpara road. (Start from Showdagorpara road to Phaglesora Khal) Ch.0+00m to 205.00m and. B) Construction of RCC Road work at Rampur Showdagorpara Road Ch.0+00m to 255m. C) Maintainece of BC Road work at Commerce college Link Road. Ch.0+00m to 125.00m.			1							19	08-Nov-18	13-Dec-18	28-Jan-19	07-Feb-19	18121080	229381	M/S. Anowar Hossain	18119021	229355	07-Feb-19			6-Sep-19	100	100	17206123	95	2	Final Bill Part Payment
4						2												36262365	459017		36258283	458966					100	34414907	95	4		
23		Total: Feni		59350000	751266	10												734425151	9296521		762563641	9652704					88	634469287	83	17		

Financial Year: 2014-15

Package Name: MGSP/GOB/W-01

1	1	Road	a) Improvement of BC road st. from Aminer vita near Mohimagonj road to H/O Late Hadijur Rahman in Ward no. 09 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 00-1100m), Link-1=224 m. (Total Length=1324m)	1										15	15-Feb-15	19-Mar-15	08-Jun-15	29-Jun-15	29291071	370773	M/S. Aminul Momin	29018806	367327	06-Jul-15	28-Oct-15	25-Jan-16	28-Apr-16	100	100	29018806	100	7	Final Bill Payment
	1	Road	b) Improvement of BC road st. from High way near Panthapara Eid-gah mat to Keshobpur H/O Mannan Moulovi via Rodhpara in Ward no. 08 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 0+900m). Link =136 m (Total Length = 1036m)																									100					
	1	Road	c) Improvement of BC road st. from High way near Humdard towards east upto Mohimaganj road via Panthapara in Ward no. 05 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 0+423m) (Total Length=423m)																									100					
	1	Road	d) Improvement of BC road st. from Durgapur H/O Mr. Azadul to Magura Keshobpur H/O Mr. Jafu via Taslim driver in Ward no. 07 & 09 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 00-860m) Link-1=202 m (Total Length=1062m)																									100					
	1	Road	e) Improvement of BC road st. from High way near H/O Md. Lutfar Rahman (Ex. MP) upto High way near Upaazila gate via Duegapur & Rpdh bari mor & H/O Dr. Dulu in Ward no. 07&08 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 0+560m & 0+435m) Link-1=220 m (Total Length=1215m)																									100					
	1	Road	f) Improvement of BC road st. from High way to Bot tola via rajmoti market and T&T mor (Mohimaganj road) at Masterpara in Ward no. 06 Under Gobindaganj Pourashava for FY 2013-14(Ch.0+794m+197m+245m) (Total Length=1236m)																									100					
	1	Road	g) Improvement of BC road st. from Girls High School mor to Dinajpur road Via H/O Mr. Rupu & H/O Mr. Moynul at Chashok para a in Ward no. 02 Under Gobindaganj Pourashava for FY 2013-14 (Ch.0+714m+228m) (Total Length=942m)																									100					
7				1														29291071	370773		29018806	367327				100	29018806	100	7				

Financial Year: 2016-17

Package Name: MGSP/GOB/2016-17/W-02

1	Road	(a) Rehabilitation and widening of road start from Upazila Gate to BM Girl's School via Post Office by BC (Ch. 0+000-0+920m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					</
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/GOB/2016-17/W-03

	1	Drain	(a) Construction of RCC drain with cover slab from Gobindagonj Poura Bhaban to Kholshivanga Bridge via Thana more including link-1, length 75m and link-2, length 45m (Ch. 0+000 to 1+215km and Ch. 1+635 to 2+330 km, Total effective length 2030m)	35000000	443038	1	14-Feb-17	10-Mar-17	20-May-17	06-Jun-17			18-Jun-17	17	18-Jun-17	17-Jul-17	13-Sep-17	11-Oct-17	72418575	916691	M/S Mohammed Eunus &	69796079	883495	18-Oct-17	11-Feb-17	01-Aug-18	30-Nov-19	100	100	69796079	100	1	Final Bill Payment
		Electrification	(b) Supplying, fitting & fixing of Street light from Gobindaganj Poura Bhaban to Kholshivanga Bridge via Thana more Ch. 0+000 to 2+330km including link-1, length 75m and link-2, length 45m (Total length 2450m)																									100					
3				35000000	443038	2													126244446	1598031		110727007	1401608					100	110727007	100	3		

Baseline Allocation and Performance Based Allocation

ULB Name: Gobindaganj

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Financial Year: 2017-18
Package Name: MGSP/GOB/2017-18/W-04

1	1	Bridge	(a)Construction of 38m RCC Girder bridge on Korotoa (dead Korotoa) River at Chandpur Kholshi under Gobindagonj Pourashava, Gaibandha.	60000000	759494	1	13-Mar-17	29-Mar-17	22-Dec-17	02-Jan-18		19-Feb-18	18	19-Feb-18	29-Mar-18	06-May-18	12-Jun-18	59933020	758646	M/S Shihab Construction JV	59889202	758091	12-Jun-18			31-Mar-20	99	93	47587948	79		(a), (b), (c) and (d) are ongoing Works
		Bridge	(b) Construction of 48m Long RCC Girder Bridge on Korotoa River at Kalikadoba under Gobindagonj Pourashava , Gaibandha.																								99					
		Road	(c) Construction of approach road by bituminous carpeting for 38m RCC Bridge on Korotoa River at Chandpur Kholshi (Ch. 0+000 to 0+050m & 0+088 to 0+219m) under Gobindagonj Pourashava, Gaibandha.																								99					
	1	Road	(d) Construction of approach road by bituminous carpeting for 48m RCC Bridge on Korotoa River at Kaliadoba (Ch. 0+000 to 0+390m & 0+440 to 0+700m) under Gobindagonj Pourashava, Gaibandha.																								85					
		Electricfication	(e) Supplying,fitting & fixing of street light from Chadpur Kholshi Primary School to Nut Mondir Moar via RCC Girder Bridge Ch.0+000 to 0+219m (Total Length 219m) under Gobindagonj Pourashava, Gaibandha																								0					
		Electricfication	(f) Supplying,fitting & fixing of Street light from Kalikadoba Primary School to Gorastan Para Mosque via RCC Girder Bridge Ch. 0+000 to 0+700m (Total Length 700m) under Gobindaganj Pourashava, Gaibandha)																								0					

Package Name: MGSP/PBG/GOB/2017-18/W-05

	1	Road	a) Maintenance of BC road from Latif Shops to Sarderhat Road via Jangolmara at ward no-05. Ch 0+00 to Ch 1+051m & link-1 length 739m (Total length 1790m, CIP-129) under GobindaganjPourashava, Gaibandha.	60000000	759494	1	01-Aug-17		15-Aug-17	24-Sep-17		17-Oct-17	18	16-Oct-17	14-Nov-17	01-Jan-18	28-Jan-18	5011043	63431	M/S Shihab Construction	4980564	63045	28-Jan-18	27-Mar-18	27-May-18	27-Jul-18	100	100	4980564	100	1	Final Bill Payment
3				120000000	1518987	2												64944063	822077		64869766	821136					94	52568512	81	1		

Financial Year: 2018-19
Package Name: MGSP/PBG/GOB/2018-19/W-06

1	Road	(a) Rehabilitation of BC Road st. from Mr. Labu House to Biddot house via Ahad House at Magura in Ward no-09 Under Gobindagonj Pourashava. Ch. 0+00 - 0+533.00m	7719006	97709	1	24-May-18	07-Jun-18	27-Aug-18	27-Sep-18		24-Oct-18	19	29-Oct-18	26-Nov-18	09-Jan-19	30-Jan-19	7719006	97709	M/S. Shihab Construction	7715069	97659	06-Feb-19			5-Aug-19	100	100	7715069	100	3	Final Bill Payment
1	Road	(b)) Rehabilitation of BC Road st. Nakai Hat Road to Abdul Alim House at Boalia Noyabari in Ward no-01 Under Gobindagonj Pourashava. Ch. 0+00 - 0+730m																								100					
1	Road	(c) Rehabilitation of BC Road st. from Arji Kholshi more to Babon Pur via Bugmara at Babon Pur in Ward no-03 Under Gobindagonj Pourashava. Ch. 0+00 - 0+54m																								100					

Package Name: MGSP/GOB/2018-19/W- 07

1	Road	(a) Rehabilitation of Bituminious carpeting road from West Chowmatha to nut Mondir via sub Registry office Ch.00- 1100m, under Gobindagonj Pourashava.	50000000	632911	1	18-Jan-18	14-May-18	18-Nov-18	09-Jan-19		28-Jan-19	19	03-Feb-19	05-Mar-19	16-Apr-19	13-May-19	42941424	543562	Md. Eunus & Brothers Pvt. Ltd	42863633	542578	21-May-19			20-May-20	30	70	19209242	45	(a) and (b) ongoing works
	Drain	(b) Construction of RCC Drain & Cover Slab Starting from West Chowmatha to Chandpur Kholshi damage Bridge via Registry office L= 1100m, under Gobindagonj Pourashava																								83				
4			57719006	730620	2												50660430	641271		50578703	640237					75	26924311	53	3	
17	Total: Gobindaganj		212719006	2692646	7												271140010	3432152		255194282	3230307					93	219238636	86	14	

Financial Year: 2014-15
Package Name: MGSP/GOP/W-01

1	1	Road	a) Construction of Chandmari Road and Mandertola road starting Post Office more to Dhaka Khulna Highway (Road Ch. 0.00-1894m). Total Length=1894.00m	1	15	13-Nov-14	18-Dec-14	15-Jan-15	22-Jan-15	51793921	655619	M/S Niaz Traders	35813618	453337	25-Jan-15	20-Apr-15	25-Aug-15	16-Jan-16	100	100	35813618	100	5	Final Bill Payment
	Drain	b) Construction of Chandmari Road and Mandertola road side drain starting from Chandmari to Panchuria Khal Drain . (Total Length =1457m)	100																					
	1	Road	c) Construction of D.C Road Starting from Chandmari road to BB road Under Gopalganj Pourashava (Ch. 0.00-247m) (Total Length =247.00m)																100					
	1	Drain	d) Construction of D.C Road side drain starting from Chandmari road to BB road Under Gopalganj Pourashava (Ch. 0.00-247m) Total Length =247.00m)																100					
	1	Road	e) Construction of Sabujbag Road Boishakhi Road and Janata road by lane starting from Chandmari road to Janata road (Road 815m+148m=963.m) Total Length =963.00m)																100					

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Gopalganj

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
5	1	Drain	f) Construction of Sabujbag Road side drain Top slab Total Length =100.00m			1												51793921	655619		35813618	453337					100					
																											100		35813618	100	5	

Financial Year: 2015-16
Package Name: MGSP/GOP/2015-16/W-02

	1	Drain	Construction of RCC Drain from General Hospital Road (near Sheikh Alimuzzam House) to Pachuria Khal (near Pongkoj Master House) under Gopalganj Pourashava			1							16	27-Apr-16	25-May-16	19-Jun-16	27-Jun-16	30375000	384494	M/S. Lalin Travel (JV)	21307688	269718	30-Jun-16	05-Apr-17	15-May-17	24-Dec-17	100	100	21307688	100	1	Final Bill Payment
	1					1												30375000	384494		21307688	269718					100		21307688	100	1	

Financial Year: 2016-17
Package Name: MGSP/GOP/2016-17/W-03

1	Road	a) Improvement of Chandmari road starting from DC court point to Dhaka-Khulna bypass by RCC and BC(ch.0+000 to 2+530m) under Gopalganj Pourashava.																									100					
	Drain	(b) Construction of RCC drain starting from DC court point ti Dhaka-Khulna bypass including footpath (ch.0+000 to 2+530m) under Gopalganj Pourashava																									100					
	Electricfication	(c) Supplying, fitting & fixing of Street Light of Chandmari Road starting from DC court point to Dhaka-Khulna Highway (ch.0+000 to 2+530m) under Gopalganj Pourashava.			1						17	27-Nov-16	09-Jan-17	12-Apr-17	30-Apr-17	110757151	1401989	RBL-MBIL (JV)	66447122	841103	30-Apr-17			3-May-18	100	100	60685797	91	1	Completed		
	Boundary Wall	(d) Construction of Boundary wall at different chainage of DC court point to Dhaka-Khulna bypass road under Gopalganj Pourashava.																									100					

Package Name: MGSP/GOP/2016-17/W-04

1	Communit y Center	(a) Construction of community center at old pourashava compound Gopalganj. (CIP-9)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
---	----------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2017-18
Package Name: MGSP/PBG/GOP/2017-18/W-05

	1	Road and Drain	Estimate for Improvement & Construction work of Road & Drain at Samshulhaque road and road bylane under GopalganjPourashava.			1							18	16-Nov-17	14-Dec-17	16-Jan-18	01-Feb-18	8921321	112928	M/s. Lalin Traders	8824515	111703	01-Feb-18			4-Sep-18	100	100	8824515	100	1	Final Bill Payment
--	---	----------------	--	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	---------	--------	--------------------	---------	--------	-----------	--	--	----------	-----	-----	---------	-----	---	--------------------

Package Name: MGSP/GOP/2017-18/W-06

		Public Place	b) Restoration amd Maintenance of the dead old Modhumoti River from Moulavipara Mosque to Server station Ch. 2+815 to 4+492m (Total Length : 1677.00m)																								100					
		Public Place	c) Restoration amd Maintenance of the dead old Modhumoti River from Server station to Chapail Bridge Ch. 4+492 to 8+272m (Total Length : 3780.00m)																								100					
		Public Place	d) Placement of RCC block in damage portion of side slope in different chainage (Total Length : 23196.00sqm)			1							18	20-Mar-18	23-Apr-18	20-May-18	24-Jun-18	106282946	1345354	M/S Benojir Construction	114798378	1453144	24-Jun-18			23-Jun-19	100	100	86547905	75	1	Completed
		Public Place	e) Construction of Ghat at police Club ch. 5650m and at Mercus Mosque ch. 6470.00m (2 Nos.)																								100					
		Public Place	f) Construction of footpath Ch. 5610 m to 6470m Total Length : 517.00m)																								100					
	1	Public Place	a) Restoration amd Improvement of the dead old Modhumoti River from Haridaspur to Moulavipara Mosque Ch. 0+000 to 2+815m (Total Length : 2815.00m)																								100					

Package Name: MGSP/GOP/2017-18/W-07

3	1	Market	a) Construction of Leisure Cum-Business Center at Panchuria, Gopalganj Under Gopalganj Pourashava	60000000	759494	1							18	12-Jul-18	13-Aug-18	24-Sep-18	14-Oct-18	200413433	2536879	M/S Benojir Construction	239425681	3030705	15-Oct-18			30-Oct-20	80	80	174781146	73	Ongoing works
	Market	b) Construction of Sanitary & Plumbing work of Leisure Cum-Business center at Panchuria, Gopalganj Under Gopalganj Pourashava	73																												
	Market	c) Construction of Electrical works for Leisure Cum-Business center at Panchuria, Gopalganj Under Gopalganj Pourashava	72																												
3				60000000	759494	3												315617700	3995161		363048574	4595552				87	270153566	74	2		

Baseline Allocation and Performance Based Allocation

Reporting Month: 30 June 20

Package Name: MGSP/GOP/2018-19/W-08

Package Name: MGSP/PBG/GOP/2018-19/W-09

Package Name: MGSP/GOP/2018-19/W- 10

Package Name: MGSP/GOP/2018-19/W-11

3

60000000

759494

11

182470557

2309754

143645054

1818292

73

87365224

61

Financial Year: 2014-15

Package Name: MGSP/MAD/W-01

Package Name: MGSP/MAD/W-02

Page 21 of 71

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Madaripur

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
	1	Road	h) Construction of RCC Road at the Nasim Nagar Charity Hospital road starting from Charmuguria Main road to Grave Yard road (Ch. 0.00-290.00m) (Total Length: 290m)																								100						
		Drain	i) Construction of drain at the Nasim Nagar Charity Hospital road starting from Charmuguria Main road to Grave Yard road (Ch. 0.00-290.00m) (Total Length: 290m)																								100						
10				2														54821204	693939		47819193	605306				100		47819193	100	10			

Financial Year: 2015-16
Package Name: MGSP/MAD/2015-16/W-03

1	Road	(a) Improvement of (BISIC road) Bachchu Sarak to main road (Ch.0+00 to 0+862m) by BC Pavement.	1	16	11-Jul-16	10-Aug-16	16-Oct-16	30-Oct-16	35397556	448070	M.A.H. Construction Ltd.	26886310	340333	06-Nov-16	19-Apr-17	18-Jul-17	29-Apr-18	100	100	26886310	100	1	Final Bill Payment
	Road	(b) Improvement of (BISIC road) Bachchu Sarak to main road by RCC Pavement (Ch.0+00 to 0+208m) by BC (bypus road)																100					
	Drain	(c) Construction of RCC Drain start from Shahid Bachchu Sarak (BISIC road side drain) (R/S) with foothpath Ch. 0+000 to 0+867m under Madaripur Pourashava.																100					
	Environ mental Manage ment	(d) Environmental work on road and drain at Bisic road starting from Bachchu Sarak to main road (Ch. 0+000m to 0+862m) under Madaripur Pourashava, Madaripur. Fixed cost-01																100					
	Environ mental Manage ment	(e) Environmental work on road and drain at Bisic road starting from Bachchu Sarak to main road (Ch. 0+000m to 0+862m) under Madaripur Pourashava, Madaripur. Fixed cost-02																100					
1	1																	100	26886310	100	1		

Financial Year: 2016-17
Package Name: MGSP/MAD/2016-17/W-04

1	Road	(a) Improvement of Road at Sokuni Sarak starting From College Road to Al-Amin Mosque (Ch. 0+250 to 1+875m) under Madaripur Pourashava, Madaripur.	1	17	20-Nov-16	26-Dec-16	31-Jan-17	16-Feb-17	111226339	1407928	Mohammad Eunus & Brothers (Pvt)	92630953	1172544	23-Feb-17	20-Jul-17	19-Nov-17	5-Dec-19	100	100	92630953	100	1	Final Bill Payment
	Drain	(b) Construction of RCC drain starting From College Road to Al-Amin Mosque including footpath (Ch. 0+000 to 2+475m) under Madaripur Pourashava, Madaripur.																100					
	Electricific ation	(c)Supplying, fitting & fixing of Street Light at Sokuni Sarak starting From College Road to Al-Amin Mosque (Ch. 0+250 to 1+875m) under Madaripur Pourashava, Madaripur.																100					
	Environ mental Manage ment	(d) Environmental work on road at Sokuni Sarak starting from College Road to Alamin Mosque (Ch. 0+250m to 1+875m) under Madaripur Pourashava, Madaripur.																100					
1			1	111226339										1407928	92630953	1172544			100	92630953	100	1	

Financial Year: 2017-18
Package Name: MGSP/PBG/MAD/2017-18/W-05

	1	Road	Rehabilitation of Bir-Muktijoddah Nur-E-Alom Babu Chowdhry Sarak starting from Sayderbali Primary School to UpozilaPorishod. Ch. 0-923m. (CIP A-15) (Total length = 923.00m)			1						18	10-Nov-17	14-Nov-17	06-Dec-17	26-Dec-17	12877615	163008	M/s. Sabrin Meccano	9744048	123342	02-Jan-18			30-Nov-19	100	100	9744048	100	2	Final Bill Payment
	1	Road	Rehabilitation of Shilbari Sarak starting from Sayderbali Sarak to end of Pourashava. Ch. 0-435m. (CIP A-23) (Total length = 435.00m)																							100					

Package Name: MGSP/MAD/2017-18/W-06

1	Communit y Center	a) Constructin of Market with Community Center at Charmuguria Madaripur																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								</
---	----------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/MAD/2017-18/W-07

	1	Road	(a) Improvement of T.B. Clinic road starting from Lake View Sarak to Kulpuddi Bazar (Ch. 0+000 to 2+025)			1							18	22-Nov-17	27-Dec-17	21-Jan-18	01-Feb-18	70890088	897343	Hamim & Mizan (JV)	70755000	895633	10-Feb-18		30-Nov-19	91	92	48566747	69		Wroks stop
		Proectio n wall	(b) RCC Wall & Column with Pre-cast RCC post for Protective Works. Length 446m																							98					
		Drain	c) Improvement of T.B. Clinic Drain starting from Lake View Sarak to Kulpuddi Bazar (Ch. 0+000 to 2+025)																							94					

Baseline Allocation and Performance Based Allocation

ULB Name: Madaripur

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DEED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Water Supply	(d) Water Supply Pipe Line at T.B. Clinic road starting from Lake View Sarak to Kulpuddi Bazar (Ch. 0+000 to 2+025)																								70					

Package Name: MGSP/MAD/2017-18/W-08

1	Road	a) Improvement of B.C. Road at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more by BC in Madaripur Pourashava. (Ch. 0+00-1600.00m) Length-1600 m																									100					
	Road	b)Construction of RCC Road at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more by RCC in Madaripur Pourashava. (Ch. 1600-2832m) Length-1232 m																									100					
	Drain	c) Construction of drain at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (Ch. 0-800m & 1275-1600m) Length-1125 m																									100					
	Protection Wall	d) RCC wall & Column with pre-cast RCC post for protective work at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (Length-465 m)				1							18	31-Dec-17	06-Feb-18	21-Mar-18	02-Apr-18	81085912	1026404	M/S Kohinur Enterprise	69468707	879351	09-Apr-18			31-Dec-19	100	100	63124259	91	1	Final Bill Part Payment
	Culvert	e) Construction of Box Culvert at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (06 Nos.) at Ch. 0+450m, 0+803m, 1+040m, 1+272m, 1+597m & 2+167m. (BOX CULVERT-1 Vent, 3.0X2.0)																									100					
	Culvert	f) Construction of Box Culvert at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (01 No.) at Ch. 0+941m. (BOX CULVERT-2 Vent, 3.0X3.0).																									100					
	Water Supply	g) Water Supply pipe line at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava.																									100					

Package Name: MGSP/MAD/2017-18/W-09

1	Bus Terminal	a) Construction of 3 Storied Central BusTerminal Building at Madaripur Pourashava.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
---	--------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2018-19

Package Name: MGSP/MAD/2018-19/W-10

	1	Electricfiation	Supplying, fitting, fixing and Installation of street light with pose on four lane divider of RHD road starting from DC Bridge to Khagdi bridge at Madaripur Pourashava Under the propject of MGSP FY 2018-19 (CIP no. E-04)			1							19	05-Aug-18	10-Sep-18	16-Oct-18	20-Oct-18	15159257	191889	M/S. Brothers Construction	11739802	148605	12-Nov-18			15-Nov-19	100	100	11739802	100	1	Final Bill Payment
--	---	-----------------	--	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	--------	----------------------------	----------	--------	-----------	--	--	-----------	-----	-----	----------	-----	---	--------------------

Package Name: MGSP/PBG/MAD/2018-19/W-11

1	Road	(a) Construction of RCC Road at Soronokar Potti Sarak. (Ch. 0+00 to 0+222m) under Madaripur Pourashava.				1							19	15-Oct-18	19-Nov-18	01-Jan-19	16-Jan-19	14299999	181013	M/S Bellal Brothers	11867065	150216	23-Jan-19			12-Dec-19	100	100	10432611	88	2	Completed
	Drain	(b) Construction of RCC Drain at Soronokar Potti Sarak. (Ch. 0+00 to 0+222m) under Madaripur Pourashava.																									100					
	Road	(c) Improvement of B.C road at Goni Bepari Sarak (Ch. 0+00 to 0+575m) under Madaripur Pourashava.																									100					

Package Name: MGSP/MAD/2018-19/W- 12

	1	Kitchen Market	(a) Construction of Puran Bazar Two Storied kitchen Market with Grocery Shop under Madaripur Pourashava.										19	15-Nov-18	19-Jan-18	22-Jan-19	11-Feb-19	90850386	1150005	Hamim International	90780000	1149114	18-Feb-19			15-Nov-20	80	75	54446508	60		(a) , (b) are ongoing Works
		Kitchen Market	(b) Construction of Puran Bazar Two Storied kitchen Market with Grocery Shop (plumbing part) under Madaripur Pourashava.			1																					0					

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Madaripur

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Kitchen Market	(c) Construction of Puran Bazar Two Storied kitchen Market with Grocery Shop (Electrical part) under Madaripur Pourashava																								20					
4						3												120309642	1522907		114386867	1447935					80		76618921	67	3	
22		Total:	Madaripur			12												809782933	10250417		712290072	9016330					82		499146126	70	18	

Financial Year: 2014-15
Package Name: MGSP/MDI/W-01

1	1	Road	(a) Construction of B.C road & R.C.C road starting from Modongonj road (old rail line) upto Shaju Khalifas Majar via Siraj haji house, Sufia textile & Salma Ice-Cream factory. (i) Modongonj road (old rail line) to Sitala Bari moar via H/O Siraj haji ch.0.00-704 m (ii) H/O Siraj haji to Rubia Textile(Salma Ice-crème Factory) via H/O Hakim Master ch.0.00-350.00 m & H/O Hakim Master Palisading 36.00 m (iii) H/O Lal Mia to Cattle-Hut mor via Mater mosjid ch.375.00-710.00 m & Link- 70.00 m (iv) H/O Moli Hossain Chairman to H/O Nurul Islam at Kotawalichor ch.0.00-700.00 m (v) H/O Salim Journalist to Shrijon Textile ch.0.00-120 m. under Madhabdi Pourashava. (Total Length-2659.00 m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
---	---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2015-16
Package Name: MGSP/MDI/2015-16/W-02

	1	Road	(a) Construction of RCC Road starting from Dhaka-Sylhet highway (Near H/O Vp Jasim) to H/O Akbar Miah at Tatapara under Madhabdi Pourashava, Narsingdi (Ch. 0.00-450.00)																								100					
	1	Road	(b) Construction of RCC Road starting from Dhaka-Sylhet highway (new bus stand) to H/O Raju Bhuyan via Surjer Hashi Ciinic at Tatapara under Madhabdi Pourashava, Narsingdi (Ch. 0.00-770.00)	21100000	267089	1	24-Feb-16		25-Feb-16		31-Mar-16		16	23-Mar-16	20-Apr-16	11-May-16	01-Jun-16	30579583	387083	M/S. Faruk Traders	27277243	345282	07-Jun-16	15-Feb-17	30-Mar-17	30-Apr-17	100	100	27277243	100	2	Final Bill Payment
2				21100000	267089	1												30579583	387083		27277243	345282					100		27277243	100	2	

Financial Year: 2016-17
Package Name: MGSP/MDI/2016-17/W-03

		Drain	(d) Drain Part-II: Construction of RCC pipe drain from Dhaka-Sylhet highway (near FAZlul Karim kinder garden) to H/O selim sangbadik via Rine ok Market at Birampur under Madhabdi Pourashava Ch.0-280m																								100					
	1	Drain	(a) Drain Part Construction of RCC Pipe Drain from Tatapara Bowbazar to Islam C.N.G via Mohammadia Jame Mosjid under Madhabdi Pourashava. Ch.0.00-400m .																								100					
		Drain	(b)Drain Part Construction of RCC Pipe Drain from Islam CNG to Choto Gadairchar Jame Mosjid via Bhuiyan Textile Mill and D.N Textile Mill from Ch.181 to 302 m and plus length 40 m towards outfall at Brammputtara River under Madhabdi Pourashava.																								100					

Baseline Allocation and Performance Based Allocation

ULB Name: Madhabdi

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
4	1	Road	(c) Road Part-IConstruction of RCC Road from Old Brammaputra Nadh to H/o Sobahan driver at Birampur via Old Bus Stand under Madhabdi Pourashava in Narsingdi Ch.0-500m .	61400000	777215	1		19-Sep-16	28-Feb-17	30-Jun-17			17	22-Nov-17	19-Dec-17	14-Jan-18	11-Feb-18	94371816	1194580	M/s. Udayan Builders	98753858	1250049	09-Mar-18			30-Oct-19	100	97	75987489	77		Works stop
	1	Drain	(c) Drain Part-II Construction of RCC Pipe Drain from Old Brammaputra Nadh to house of Sobahan driver via Old Bus Stand at Birampur under Madhabdi Pourashava Ch.0-330m.																								100					
	1	Road	(d) Road Part-I Construction of RCC Road from Dhaka-Sylhet High Way near Fajlul Karim Kinder Garden to House of Salim Sangbadik via Rine ok Market at Birampur under Madhabdi Pourashava Ch.0-840m																								100					
		Road	(e) Road Part-I Construction of RCC Road from house of Habibur Rahaman to Back side of the house of Farid Councilor at Birampur under Madhabdi Pourashava Ch.0-300m.																								100					
		Drain	(e) Drain Part-II Construction of RCC Pipe Drain from house of Habibur Rahaman to Back side of the house of Farid Councilor at Birampur under Madhabdi Pourashava Ch.0-660m																								100					
		Electricfication	(e) Street Light Part-III Supplying fitting & fixing of Street Lights of roadside starting from the house of Habibur Rahman at Birampur to back side of the house of Farid CouncilorCh.000 to 300m under Madhabdi Pourashava in Narshingdi District.																								10					
		Environmental Management	(f) Environmental Part MGSP/MDI/2016-17/W-03																								85					
																											61400000					

Financial Year: 2017-18
Package Name: MGSP/MDI/2017-18/W-04

1	Drain	(a) Construction of RCC box drain from Dhaka-Sylhet Highway (Near Jalil Workshop) to H/o Abu Mia at Birampur (Ch. 00 to 630m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
---	-------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/PBG/MDI/2017-18/W-05

	1	Road	(a) Rehabilitation with both side widening of existing BC road starting from Akhra at Kasipur to Algi Bridge via girls School, KhejurTalaMoar and MonohorpurShahiEidgah Complex under MadhabdiPourashava. Part-A [KhejurTalaMoar to Algi Bridge]- (Ch. 0.00-970.00m)																														100
	1	Road	(b) Rehabilitation with both side widening of existing BC road starting from Akhra at Kasipur to Algi Bridge via girls School, KhejurTalaMoar and MonohorpurShahiEidgah Complex under MadhabdiPourashava. Part-B [KhejurTalaMoar to AlgiNotun Bazar (Ch. 970.00-1650.00m) Length = 680.00m.											18	11-Oct-17	08-Nov-17	28-Dec-17	11-Jan-18	7749395	98094	M/s. Rahman Brothers & M/s. Ahad	7532137	95344	14-Jan-18	30-Apr-18	20-May-18	13-Jul-18	100	100	7532137	100	2	Final Bill Payment

Package Name: MGSP/MDI/2017-18/W-06

	1	Bridge	(a) Construction of 40m RCC Bridge at Anandi Moor over Old Brahmmaputra Nadh under Madhabdi Pourashava.																													82
	1	Road	(b) Construction of BC road with Footpath starting from Manchester Chattar (Cattle Hut) to New Bus Stand (Near Dhaka-Sylhet Highway) via Anandi Moor Bridge under Madhabdi Pourashava (Ch.0+00 to 0+655).																													5

Baseline Allocation and Performance Based Allocation

ULB Name: Madhabdi

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
	1	Manhole	(c) Improvement of Manhole & Providing Catch Pit of Existing RCC Pipe Culvert starting from Manchaster Chattar (Cattle Hut) to New Bus Stand (Near Dhaka-Sylhet Highway) via Anandi Moor Bridge under Madhabdi Pourashava (Ch.0+00 to 0+655).			1							18	23-Oct-18	20-Nov-18	27-Jan-19	11-Feb-19	55734731	705503	BHB-FA-KT JV	64325666	814249	18-Feb-19			28-Feb-21	25	65	28957251	45		Ongoing Works	
		Electricfication	(d) Street light for 40m RCC Bridge at Anandi More over Old Brahmaputra Nadh under Madhabdi Pourashava, Narsingdi.																									0					
		Road	(e) Construction and Removal of 2 Nos. Diversion Road one at U/S and other at D/S for 40m bridge at Anandi More over Old Brahmaputra Nadh under Madhabdi Pourashava.																										75				
8						3													162266921	2054012		173145792	2191719					87	121008406	70	5		

Financial Year: 2018-19
Package Name: MGSP/MDI/2018-19/W- 07

1	Road	(a) Construction of Road starting from Fire Service more at khonormordi to Pourashava more via Manchester chattr (Ch. 0+00 to 1+090) with two link (Ch. 0+00 to 0+135 & 0+00 to 0+171) and Manchester chattr Development (Length=32m), Total Length=1428m.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/PBG/MDI/2018-19/W-08

	1	Road	Rehabilitation of R.C.C. Road on Existing BC Road Starting from Madhabdi New Bus Stand to Madhabdi Post Office under Madhabdi Pourashava (Ch. 0.00-270.00m)			1							19	11-Oct-18	30-Oct-18	08-Nov-18	20-Nov-18	9254690	117148	M/S Rahman Brothers	9203365	116498	26-Nov-18			24-May-19	100	100	9203365	100	1	Final Bill Payment
--	---	------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	---------	--------	---------------------	---------	--------	-----------	--	--	-----------	-----	-----	---------	-----	---	--------------------

Package Name: MGSP/MDI/2018-19/W- 09

1	Kitchen Market	(a) Improvement of Existing Market at Madhabdi Pourashava.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
---	----------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2014-15
Package Name: MGSP/MDP/W-01

1	1	Road	a) Construction of Bituminous Carpeting road from Highway to Rajghat Road (Ch. 0+000-1+150m) (Total Length:1150m)	1	15	18-Nov-14	18-Dec-14	28-Jan-15	15-Feb-15	39925102	505381	M/S Hasan Enterprise	32825398	415511	22-Feb-15	5-May-16	100	100	32825398	100	5	Final Bill Payment
	Drain	b) Construction of RCC Drain beside road from Highway to Rajghat Road (Ch. 0+000-0+200km) (Total Length:200m)	100																			
	1	Road	c) Construction of Bituminous Carpeting road from Highway to Sonai Abason (Gucchagram) (Ch.0+000-0+700m) (Total Length:700m)														100					
	1	Road	d) Construction of Bituminous Carpeting road from Highway to Ganganagar near house of Proresh Rishi (Ch. 0+000-0+600m) (Total Length:600m)														100					
	Drain	e) Construction of RCC Drain Beside road from Highway to Ganganagar.(L/S: Ch. 0+040-0+120m),(R/S:Ch. 0+070-0+150m) (Total Length:200m)	100																			
	1	Drain	f) Construction of RCC Drain beside road from Gumutia road near Gasfield to Kabarstan road around Krishnanagar.(Ch.0+000-0+530m) (Total Length:530m)														100					
	1	Road	g) Construction of Bituminous Carpeting road from old Cattle market to kasti Bridge. (0+000-0+350m) (Total Length:350m)														100					
	Drain	h) Construction of RCC Drain beside road from old Cattle market to kasti Bridge. (0+000-0+200m) (Total Length:200m)	100																			

Baseline Allocation and Performance Based Allocation

ULB Name: Madhabpur

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
5						1												39925102	505381		32825398	415511					100		32825398	100	5	

Financial Year: 2015-16

Package Name: MGSP/MDP/2015-16/W-02

1	Road	a) Widening and rehabilitation of bituminous carpeting (BC) road including road, drain, street light and allied works starting from the Gudampara Mosque to Bualia Bridge (Ch. 0+000 to 2+075m) under Madhabpur Pourashava in Hobiganj District.(Road work)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								</
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Financial Year: 2016-17

Package Name: MGSP/MDP/2016-17/W-03

	1	Road and Bridge	(a) Construction of 36.00m RCC slab bridge over Sonai River at the connecting point of Ganganagar and Noagaon road (350.00 m up-stream from the existing bgidge on Dhaka-Sylhet Highway) under Madhabpur Pourashava, Habigonj District. (Bridge Approach Road work)																								100					
		Bridge	(a) Construction of 36.00m RCC slab bridge over Sonai River at the connecting point of Ganganagar and Noagaon road (350.00 m up-stream from the existing bgidge on Dhaka-Sylhet Highway) under Madhabpur Pourashava, Habigonj District. (Bridge work)																								100					

Baseline Allocation and Performance Based Allocation

ULB Name: Madhabpur

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
1		Environ mental Manage ment	(a) Construction of 36.00m RCC slab bridge over Sonai River at the connecting point of Ganganagar and Noagaon road (350.00 m up-stream from the existing bgidge on Dhaka-Sylhet Highway) under Madhabpur Pourashava, Habigonj District. (b) Widening and replacement of the existing structure by providing 2X5.00mX5.5X8.00m RCC box culvert on the Ganganagar road adjacent 36.00m proposed RCC slab bridge under Madhabpur Pourashava, Hobigonj District. (Environmental works.)			1							17	02-Jan-17	31-Jan-17	13-Apr-17	07-May-17	49266817	623631	M/s. Isahil Enterprise & M/s. Tisha &	42395939	536657	15-May-17			15-Jun-20	100	100	32000000	75	1	Final Bill Part Payment
		Culvert	(b) Widening and replacement of the existing structure by providing 2X5.00mX5.5X8.00m RCC box culvert on the Ganganagar road adjacent 36.00m proposed RCC slab bridge under Madhabpur Pourashava, Hobigonj District. (Box Culvert work.)																								100					
		Electricific ation	(i) Street light to be provided from south abutment wall of bridge towards south (Ch. 0+000 to Ch. 0+080m) (ii) Street light to be provided from north abutment wall of bridge towards east up to proposed box culvert (Ch. 0+000 to Ch. 0+030m) (iii) Street light to be provided from north abutment wall of bridge towards west up to proposed box culvert (Ch. 0+000 to Ch. 0+030m) (iv) Street light to be provided from east side of the proposed abutment wall box culvert (Ch. 0+000 to Ch. 0+030m) (v) Street light to be provided from abutment wall of proposed box culvert towards north (Ch. 0+000 to Ch. 0+030m)																								100					
		Culvert and Road	(b) Widening and replacement of the existing structure by providing 2X5.00mX5.5X8.00m RCC box culvert on the Ganganagar road adjacent 36.00m proposed RCC slab bridge under Madhabpur Pourashava, Hobigonj District. (Box culvert Approach Road work)																								100					
				1														49266817	623631			42395939	536657				100	100	32000000	75	1	

Financial Year: 2017-18
Package Name: MGSP/PBG/MDP/2017-18/W-04

	1	Drain	Construction of RCC Pipe Drain from Noagoan Sotta Paul house to Sonia River. (length 150m)			1							18	28-Sep-17	26-Oct-17	28-Jan-18	19-Feb-18	3429605	43413	M/s. Mominul Hoque	3177641	40223	26-Feb-18			25-Aug-18	45	45	0	0	Works stop
1				1														3429605	43413			3177641	40223				45	45	0	0	

Financial Year: 2018-19
Package Name: MGSP/MDP/2018-19/W- 05

	1	Road	(a) Construction of Bituminous Carpeting Road from Gumutia Bridge to Faruk Master House with link to Mosque Ch. 0+00 to 0+985m & Link Ch. 0+00 to 0+60m (Total length – 1045m)			1							19	13-Oct-18	15-Nov-18	27-Jan-19	24-Feb-19	30752739	389275	M/S. Hasan Enterprise	31912516	403956	24-Feb-19			24-Feb-20	69	75	19413891	61		Ongoing Works
	1	Drain	(b) Construction of RCC Drain from Taher Sarder house to Chargupat Khal via Basu Pathan Moar (Ch. 0+00 to 0+440), L= 440m under Madhabpur Pourashava.																								100					
	1	Culvert	(c) Construction of 2- vent Box Culvert near old cattle Market at Nasimagar road (CIP-11) under Madhabpur Pourashava.																								100					

Package Name: MGSP/PBG/MDP/2018-19/W-06

	1	Road	a) Construction of Bituminous Carpeting Road from Elemuddin house to end of Pourashava (Ch. 1150-1450m) (CIP SL No: 12)			1							19	13-Oct-18	15-Nov-18	27-Jan-19	24-Feb-19	4441820	56226	M/S. Hasan Enterprise	4428578	56058	24-Feb-19				24-Aug-19	100	100	3900000	88	1	Final Bill Part Payment
4				2														35194559	445501			36341094	460014				78	23313891	64	1			
13 Total: Madhabpur				6														219113621	2773590			191980245	2430130				85	132639289	69	7			

Financial Year: 2014-15
Package Name: MGSP/MIR/W-01

1	1	Road	a) Improvement of Chandpur Govania road by BC Under Mirsrai Pourashava, CTG (Ch. 1+632-2+055m & 2+468m-2+891m (Total Length= 846m.)			1							15	07-Jan-15	09-Feb-15	16-Mar-15	29-Mar-15	26024920	329429	M/S Raka Enterprise	28255493	357664	01-Apr-15	20-Aug-15	21-Mar-16	15-Jun-16	100	100	28255493	100	3	Final Bill Payment
		Drain	b) Construction of RCC drain at DT road to Steel bridge Under Mirsrai Pourashava, CTG (Ch. 1+760-2+285m) (Total Length= 552m)																								100					
	1	Drain	c) Construction of RCC drain starting from main road via upazila campus to extsting Matrika drain drain Under Mirsrai Pourashava, CTG (Ch. 2+315m to2+725m.)Total Length = 410m)																								100					
	1	Road	d) Construction of RCC work at Chandpur Govania road (DT road to College gate) under Mirsrai Pourashava, CTG (2+055 to 2+285m) (Total Length+ 230m)																								100					

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: **Mirsarai**

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
3		Road	e) Construction of RCC work at Chandpur Govania road (DT road to Court road) under Mirsrai Pourashava, CTG (2+315 to 2+468m) (Total Length= 153.00)			1													26024920	329429		28255493	357664				100		28255493	100	3	

Financial Year: **2015-16**
Package Name: **MGSP/MIR/2015-16/W-02**

1	Road	(a) Improvement of Chandpur Govania road under Mirsarai Pourashava, Ch. 0+632 to 1+632 and 2+869 to 4+369, Ctg.	83361000	1055203	1	15-May-16	30-May-16	21-Jun-16				16	27-Jul-16	23-Sep-16	30-Sep-16	19-Oct-16	74732491	945981	Consonanc Engineers & Builders	17926889	226923	19-Oct-16	31-Mar-17	30-Jun-17	18-Oct-17	100	100	17926889	100	1	Cancelled
	Drain	(b) Construction of Chandpur Govania drain under Mirsarai Pourashava, Ch. 1+485 to 1+635 and 2+725 to 3+545, Ctg.																								100					
	Retainin g Wall	c) Construction of retaining wall of Mawlana Abdul Latif road, Ch. 0+350 to 0+500, under Mirsarai Pourashava, Ctg.																								100					
	Road	(d) Construction of RCC road for Mawlana Abdul Latif road, Ch. 0+350 to 0+500, under Mirsarai Pourashava, Ctg.																								100					
	Culvert	(e) Construction of Chandpur Govania culvert under Mirsarai Pourashava, Ch. 0+632 to 1+632, Ctg.																								100					
	Electricific ation	(f) Supplying, Fitting & Fixing of street light on Chandpur Govania road under Mirsarai Pourashava, Ch. 0+632 to 1+632 and 2+869 to 3+869, Ctg																								100					
1			83361000	1055203	1											74732491	945981		17926889	226923						100	17926889	100	1		

Financial Year: **2017-18**
Package Name: **MGSP/PBG/MIR/2017-18/W-03**

	1	Road	Rehabilitation work at Ocemia Bridge to Shittlamandir (Shayod Mustafa) Road. Under MirsaraiPourashava. Word No-02,03 (Ch: 0+000 to 1+260)			1							18	08-Oct-17	09-Nov-17	24-Dec-17	01-Jan-18	4349612	55058	Nipa Enterprise	4332145	54837	11-Jan-18			10-May-18	100	100	4332145	100	2	Final Bill Payment
	1	Road	Rehabilitation work at Stadium to South Talbaria Mosque (Abdul LatifSikdar) Road at MirsaraiPourashava. Word No-02,03 (Ch: 0+000 to 0+973)																							100						

Package Name: **MGSP/MIR/2017-18/W-04**

1	Kitchen Market	a) Civil works for Construction of Mirsharai Kitchen Market at Mirsharai Pourashava. -5 Stored.	45000000	569620	1								18	16-May-18	19-Jun-18	16-Jul-18	13-Aug-18	55405956	701341	M/S Nipa Enterprise	51816203	655901	13-Aug-18				31-May-20	38	18	5000000	10	(a) is ongoing Works
	Kitchen Market	b) Plumbing work of Construction of Kitchen Market at Mirsharai Pourashava, Chattogram.																										0				
	Kitchen Market	c) Electrical works of Mirsharai Kitchen Market under Mirsharai Pourashava. Chattogram.																										0				

Package Name: **MGSP/MIR/2017-18/W-05**

8	1	Road	a) Construction of Muktijoddha Shaful Alam Road Ch. 0+00 - Ch. 0+630	45000000	569620	3							18	25-Apr-19	27-May-19	02-Jul-19	08-Jul-19	48280443	611145	M/S Aradhana Enterprise-Ka shem Traders	46941519	594196	08-Jul-19		15-Jun-20	60	33	5000000	11	Ongoing Works
	1	Road	b) Construction of Mukim bhuiyan Road remaining portion by BC Ch. 0+00-0+350																							10				
	1	Road	c) Construction of Bashir Ullah Road Ch. 0+00 to 0+720.																							10				
	1	Road	d) Construction of Bashir Jamadar Road Ch. 0+00 to 0+552 & link Ch. 0+00 to 0+236 and including 1 vent 3.0x1.5m culvert at Ch. 0+057m.																							25				
	1	Road	e) Construction of Ram mondal Road starting from House of Anam Master to Moulana Abdul Latif Road Ch. 0+00 - Ch. 1+050m																							60				

Financial Year: **2018-19**
Package Name: **MGSP/MIR/2016-17/W-2a**

		Road	(a) Improvement of Chandpur Govania road under Mirsarai Pourashava, Ch.2+869 to 4+334, Ctg.			1							19	11-Jul-19	20-Aug-19	15-Sep-19	02-Oct-19	43318552	548336	M/S. Nipa Enterprise	41971758	531288	02-Oct-19		29-Apr-20	72	50	20769418	49	Ongoing Works
		Drain	(b) Construction of Chandpur Govania drain under Mirsarai Pourashava, Ch. 1+485 to 1+635 and 2+725 to 3+545, Ctg.																							86				
		Retainin g Wall	(c) Construction of retaining wall of Mawlana Abdul Latif road, Ch. 0+350 to 0+436, under Mirsarai Pourashava, Ctg.																							20				
		Road	(d) Construction of RCC road for Mawlana Abdul Latif road, Ch. 0+350 to 0+500, under Mirsarai Pourashava, Ctg.																							20				
		Culvert	(e) Construction of Chandpur Govania culvert under Mirsarai Pourashava, Ch. 0+845 Ctg.																							99				

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Mirsarai

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
		Electrification	(f) Supplying, Fitting & Fixing of street light on Chandpur Govania road under Mirsarai Pourashava, Ch. 0+632 to 1+632 and 2+869 to 3+869, Ctg																								0						
Package Name: MGSP/PBG/MIR/2018-19/W-06																																	
	1	Road	a) Rehabilitation of Middle Talbaria Road By BC (DT Road to Amor Shop) at Ward No#01, Under Mirsarai Pourashava.																								100						
	1	Road	2) Improvement of Alhajj Mofizul Haque Road by R.C.C (College Road To Harun House). (Ch. 0+00-0+380m), At Ward No #04, Under Mirsarai Pourashava. CTG.			1							19	10-Jan-19	12-Feb-19	05-Mar-19	19-Mar-19	6355202	80446	M/S. Selim & Brothers	6069267	76826	19-Mar-19			30-Mar-20	100	100	6069267	100	2	Final Bill Payment	

2						2												49673754	628782		48041025	608114					56	26838685	56	2
14	Total:	Mirsarai		128361000	1624823	7												258467177	3271736		197313274	2497636					52	87353212	44	8

Financial Year: 2014-15

Package Name: MGSP/NCC/W-01

1	1	Road	a) Construction of road by HBB along Boalia khal starting from Daradir Culvert to Golachipa Moszid in ward no. 13 & 14 Under Narayanganj City Corporation (Ch.00 to 760m) Length=760.00m																							100						
		Drain	b) Construction of RCC Drain along Boalia khal starting from Daradir Culvert to Golachipa Moszid in ward no. 13 & 14 Under Narayanganj City Corporation (Ch.460m to 760m) Length=300.00m																							100						
	1	Road	c) Rehabilitation of Mobarakshah road by BC in ward No.16 Under Narayanganj City Corporation (Ch.00m to Ch. 950.00m) Length =950.00m			1							15	13-Jan-15	11-Feb-15	27-Apr-15	07-May-15	38600000	488608	M/S. Ratna Enterprise	33187765	420098	07-May-15	15-May-16	25-Jul-16	25-Aug-16	100	100	33187765	100	3	Final Bill Payment
	1	Road	d) Rehabilitation of Bangabondhu extension road by BC from Netaiganj Intersection to Komodini via Sadhinata Chatter in ward No.18 Under Narayanganj City Corporation (Ch.00m to Ch. 1050.00m) Length =1050.00m																							100						

Package Name: MGSP/NCC/W-02

	1	Drain	a) Construction of RCC & Brick drain starting from 2 no.Rail Gate to ex BKMEA president Mr.Fazlul Haque's house beside Rail line via Golachipa Sugondha factory in ward no 13 &14. under NCC (Ch.0-352m&Link 1 to 7=531m (Total Length =1320.00m)																							100						
	1	Road	b) Construction of RCC road starting from 2 no. rail gate to Ex President of BKMWA Mr. Fazlul Haque's house beside Rail line via Golachipa Sugondha factory in ward no 13 &14. under NCC (Ch.0-352m & Link 1 to 7=531m (Total Length =883m)			1							15	29-Oct-14	27-Nov-14	11-Jan-15	10-Feb-15	49874847	631327	M/S Rana Enterprise	40869380	517334	10-Feb-15	14-Jun-15	09-Dec-15	30-Jun-16	100	100	40869380	100	2	Final Bill Payment
		Drain	c) Construction of footpath cum drain by the side of Khalghat road. In ward no: 15 Under NCC (Ch:0.00-270m)																							100						

Package Name: MGSP/NCC/W-03

	1	Drain	a) Construction of RCC Drain with footpath om both side of T-hossain road starting from Modonganj -Modonpur road to Nobiganj ghat in word no. 24 under Narayanganj CC (Ch:0.00-760m) (Total Length =1050.00m)																							100						
		Road	b) Rehabilitation of T-hossain road by RCC starting from Modonganj -Modonpur road to Nobiganj ghat in word no. 24 under Narayanganj CC (Ch:0.00-760m)			1							15	02-Mar-15	01-Apr-15	21-Jun-15	28-Jun-15	77634627	982717	J.K. Enterprise	75785604	959311	02-Jul-15	19-May-16	30-Aug-16	30-Aug-16	100	100	75785604	100	1	Final Bill Payment

Package Name: MGSP/NCC/W-04

	1	Drain	a) Construction of footpath cum RCC Drain starting from Jimkhana bridge to Joy Gobidha School via Paikpara bridge in Ward no. 17 under NCC (Ch.-0.00-395m, Link-1 (Ch0-85, Link-2 Ch.0-120m, Drain L=600 & Fothpath =515																							100						
		Road	b) Rehabilitation of Jallerpar road by RCC starting from Jimkhana bridge to Joy Gobidha School via Paikpara bridge in Ward no. 17 under NCC (Ch.-0.00-600m, Link-1 (Ch0-85, Link-3 Ch.0-25m, L=710																							100						
	1	Road	c) Rehabilitation of Shah Suja road by Rcc starting from Foodland Bakery with link on Nayapara road & Link-2 Bhuyanpara road link road. in Ward no. 17 under NCC (Ch.-0.00-354m, Link-1 (Ch0-285, Link-2 Ch.0-372m, L=996m			1							15	29-Oct-14	27-Nov-14	13-Jan-15	29-Jan-15	33430702	423173	M/S Ahsan Enterprise	30890355	391017	29-Jan-15	01-Jul-05	27-Oct-15	24-Nov-16	100	100	30890355	100	2	Final Bill Payment
		Drain	d) Construction of RCC Drain along Nayapara road (link-1), in Ward No. 17, under NCC (Link-1 Ch-0-150m)																							100						

Package Name: MGSP/NCC/W-05

	1	Drain	(a) Construction of RCC Drain starting from Modonganj-Modonpur RHD road to Shitalakya river via Willson road Khan bari in ward no. 22 & 23 Under NCC (Ch.00 to 1290m) Length=1290.00m																							100						

Baseline Allocation and Performance Based Allocation

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
10		Road	(b)Construction of road by RCC starting from Willson road to Shitalakya river via Khan bari in ward no. 22 & 23 Under NCC (Ch.800 to 1290m) Length=490.00m			1							15	13-Jan-15	11-Feb-15	27-Apr-15	07-May-15	44669648	565439	M/S. Ratna Enterprise	46281632	585843	07-May-15	20-Dec-15	30-Apr-16	30-Jun-16	100	100	46281632	100	2	Final Bill Payment
	1	Drain	(c)Construction of RCC Drain starting from CSD Intersection to Akiz cement factory Road via Ispahani bazar in ward no. 23 Under NCC (Ch.280m to 585m) Length=305.00m																								100					
		Drain	(d)Construction of RCC Drain starting from CSD Intersection to Akiz cement factory Road via Ispahani bazar in ward no. 23 Under NCC (Ch.00m to 585m) Length=585.00m																								100					
																		244209824	3091264		227014736	2873604				100	227014736	100	10			

[illegible][illegible][illegible][illegible][illegible]

Baseline Allocation and Performance Based Allocation

ULB Name: Narayanganj City Corporation

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Road	b) i) Rehabilitation of RCC Road from Shahid Nagar road AzaherCouncilerbari to MoklesUddingbari in ward no-18 Ch. 00-150m ii) Rehabilitation of RCC Road &Socher drain from 1 No. Ghate Police fari front road in Ward no: 15 Ch. 00-80m																								100					
	1	Road	c) Rehabilitation of RCC Road from BiddahNikaton School to GulshanCenama hall ward no-15 Ch. 00-310m			1							18	11-Aug-17	12-Oct-17	18-Feb-18	15-Mar-18	26284237	332712	M/S Munia Traders	25861721	327364	18-Mar-18			15-Aug-19	100	100	25861720	100	5	Final Bill Payment
	1	Drain	d) i) Rehabilitation of RCC drain from Sayetpur main road to GMC gale No. 1&2 in ward no-18 Ch. 0.00m - 275m&ch.0.00m-295m, Linkch. 00-40m																								100					
	1	Road	d) ii) Rehabilitation of RCC Road from Sayetpur main road to GMC gale in ward no-18 Ch. 0.00m-275m&ch.0.00m-295m, Linkch. 00-40m																								100					

Package Name: MGSP/PBG/NCC/2017-18/W-11

	1	Drain	a) Rehabilitation of RCC drain from ModanpurMadonganjRHD beside HaziAbulKasembari to Ram Nagar GPS road in ward no-26 Ch. 350m																								100					
	1	Road	b) Rehabilitation of RCC road from ModanpurMadonganjRHD beside HaziAbulKasembari to Ram Nagar GPS road in ward no-26 Ch. 350m																								100					
	1	Drain	c) Rehabilitation of RCC Road& drain from Sayetpurmohammodi club road to Fakir bari main road in ward no-18 at Ch. 00-370m.			1							18	11-Aug-17	12-Oct-17	18-Feb-18	15-Mar-18	17602748	222820	M/S Ripa Construction	17333223	219408	18-Mar-18			30-Jan-19	100	100	17333223	100	4	Final Bill Payment
	1	Road	d) Rehabilitation of RCCRoad fromSayetpurmohammodi club road to Fakir bari main road in ward no-18 at Ch. 00-370m.																								100					

Package Name: MGSP/PBG/NCC/2017-18/W-12

	2	Drain	(a) (i) Rehabilitation of RCC drain from Sayetpur Mohammodi Club road to Fakir bari main road in ward no: 18 at Ch. 370-750m. (ii) Rehabilitation of RCC drain from Sayetput main road to GMC gale no.-3 in ward no. 18 Ch. 00-295.00m. (iii) Rehabilitation of RCC drain (Outfall) from Sayetpur main to Shitalakhaya river in ward no. 18 Ch. 00-195m.																								100					
	1	Road	b) (i) Rehabilitation of RCC road from Sayetpur Mohammodi Club road to Fakir bari main road in ward no. 18 at Ch. 370-750m, (ii) Rehabilitation of RCC road from Sayetpur main road to GMC gale no-3 in ward no. 18 Ch. 00-295.00m.			1							18	23-Nov-17	21-Dec-17	18-Feb-18	15-Mar-18	23097294	292371	M/S Ripa Construction & Ashan	22234533	281450	18-Mar-18			30-Jan-19	100	100	22234533	100	3	Final Bill Payment

Package Name: MGSP/PBG/NCC/2017-18/W-13

	1	Drain	a) (i) Rehabilitation of RCC drain from Mission para Solimulla road to Mr. Babul Saheb bari to Mission para Mr. Faruque Saeber bari road in ward no. 12 Ch. 00-140m																								100					
	1	Cross Drain	(ii) Rehabilitation of RCC cross drain in Mission para Solimulla road in ward no. 12 at Ch. 00-30m																								0					
		Drain	(iii) Rehabilitation of RCC drain from Sonakanda Anayet Nagar Ali Ahmed Chunku road to Sonakanda Anayet Nagar Mr. Raza mia bari road Ch. 00-220m																								100					
		Drain	(iv) Rehabilitation of RCC drain from Madonpur Madonganj RHD beside Hazi Abul Kasem bari to Ram Nagar GPS Road in Ward no. 26 Ch. 350-600m.			1							18	23-Nov-17	21-Dec-17	18-Feb-18	15-Mar-18	19832737	251047	M/S Ripa Construction & Ashan	14243138	180293	18-Mar-18			30-Jan-19	100	100	14243138	100	3	Final Bill Payment
	1	Road	b) i) Rehabilitation of RCC Road from Mission para Solimulla road to Mr. Babul Saheb bari to Mission para Mr. Faruque Saeber bari road in ward no. 12 Ch. 00-140m																								100					
		Road	(ii) Rehabilitation of RCC road from Sonakanda Anayet Nagar Ali Ahmed Chunku road to Sonakanda Anayet Nagar Mr. Raza mia bari road Ch. 00-220m																								100					
		Road	(iii) Rehabilitation of RCC road from Madonpur Madonganj RHD beside Hazi Abul Kasem bari to Ram Nagar GPS road in ward no. 26 Ch. 350-600m.																								100					

Package Name: MGSP/NCC/2017-18/W-14

	1	Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Viewing Deck, Construction of RCC Bridge, Construction of RCC Box Drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 395-732m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	189188083	2394786	M/S Munia Traders	188867948	2390734	19-Jul-18			30-May-20	75	75	98681930	52	Ongoing works
--	---	--------------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	-----------	---------	-------------------	-----------	---------	-----------	--	--	-----------	----	----	----------	----	---------------

Package Name: MGSP/NCC/2017-18/W-15

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Narayanganj City Corporation

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Viewing Deck, Construction of RCC Bridge, Construction of RCC Box Drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 732-981m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	164365840	2080580	M/S Munia Traders	164041850	2076479	19-Jul-18			30-May-20	75	75	94539405	58		Ongoing works

Package Name: MGSP/NCC/2017-18/W-16

		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC,Public Toilet, Construction of RCC Bridge, Construction of RCC Box Drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 981-1300m Under Narayanganj City Corporation.			1							18	04-Apr-18	07-May-18	23-Jun-18	19-Jul-18	238286510	3016285	Ratna Enterprise	238220057	3015444	19-Jul-18			30-May-20	66	66	111272590	47		Ongoing works
--	--	--------------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	-----------	---------	------------------	-----------	---------	-----------	--	--	-----------	----	----	-----------	----	--	---------------

Package Name: MGSP/NCC/2017-18/W-17

		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Bridge, Construction of RCC Box Drain& RCC Pipe drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 1300-1535m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	29-Jul-18	26-Aug-18	179325839	2269947	BC-TAE (JV)	172105224	2178547	26-Aug-18			7-Nov-19	72	72	92561791	54		Ongoing works
--	--	--------------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	-----------	---------	-------------	-----------	---------	-----------	--	--	----------	----	----	----------	----	--	---------------

Package Name: MGSP/NCC/2017-18/W-18

		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Road widening, Construction of RCC Bridge, Construction of RCC Box Drain & RCC Pipe drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 1535-1800m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	232680733	2945326	Ratna Enterprise	232628653	2944666	19-Jul-18			30-May-20	66	66	101485213	44		Ongoing works
--	--	--------------	--	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	-----------	---------	------------------	-----------	---------	-----------	--	--	-----------	----	----	-----------	----	--	---------------

Package Name: MGSP/NCC/2017-18/W-19

		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Bridge, Construction of RCC Box Drain & RCC Pipe drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 1800-2000m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	186700382	2363296	M/S Munia Enterprise	203129939	2571265	19-Jul-18			30-May-19	75	75	94617813	47		Ongoing works
--	--	--------------	--	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	-----------	---------	----------------------	-----------	---------	-----------	--	--	-----------	----	----	----------	----	--	---------------

Package Name: MGSP/NCC/2017-18/W-20

		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of Metal Bridge, Construction of RCC Box Drain & RCC Pipe drain, Electrical & Lighting, Environmental management & Monitoring etc)Ch.2000-2340m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	215795032	2731583	Ratna Enterprise	235214820	2977403	19-Jul-18			18-Jul-19	6	6	0	0		Ongoing works
--	--	--------------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	-----------	---------	------------------	-----------	---------	-----------	--	--	-----------	---	---	---	---	--	---------------

Package Name: MGSP/NCC/2017-18/W-21

		Public place	Rehabilitation/Restoration of Baburail Canal (Site Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Construction of RCC Box Drain & RCC Pipe drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 2340-2804m Under Narayanganj City Corporation.			1							18	08-Apr-18	07-May-18	23-Jun-18	19-Jul-18	258424874	3271201	Ratna Enterprise	281682215	3565598	19-Jul-18			18-Jul-19	10	10	0	0		Ongoing works
--	--	--------------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	-----------	---------	------------------	-----------	---------	-----------	--	--	-----------	----	----	---	---	--	---------------

23

14

1788021452

22633183

1828326935

23143379

55

705594970

39

22

Financial Year: 2018-19

Package Name: MGSP/NCC/2018-19/W-22

	1	Bridge	(a) Construction of 20m Bridge over Baburail Canal on Bangabandhu Sarak at Ch. 0+375			1							19	16-Apr-19	13-May-19	16-Jun-19	30-Jun-19	66128925	837075	M/S. Md. Eunus Ali Mamun	64196262	812611	30-Jun-19			29-Jun-20	2	2	0	0		Works stop
--	---	--------	--	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	--------	--------------------------	----------	--------	-----------	--	--	-----------	---	---	---	---	--	------------

Package Name: MGSP/PBG/NCC/2018-19/W-23

1	Drain	1) Rehabilitation of RCC Drain from Mizmizy Road to H/O Sohed Ahmed Khan House Vai Aaleya Monzil Via DND Canal in Ward no- 02 at Ch. 00-300m, Link -1 Ch. 00-200m, Link-2 Ch. 00-150m, Link-3 Ch. 00-120m (Total Length =770m)			1						19	20-Nov-18	20-Dec-18	27-Jan-19	24-Feb-19	28617595	362248	M/S. ALI ENTERPRISE & M/S.	28483497		360551	24-Feb-19				16-Nov-19	100	100	28483497	100	1	Final Bill Payment
	Road	2) Rehabilitation of RCC Road from Mizmizy Road to H/O Sohed Ahmed Khan House Vai Aaleya Monzil Via DND Canal in Ward no- 02 at Ch. 00-300m, Link -1 Ch. 00-200m, Link-2 Ch. 00-150m, Link-3 Ch. 00-120m (Total Length =770m)																								100						

Package Name: MGSP/PBG/NCC/2018-19/W-24

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Narayanganj City Corporation

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Drain	1) Rehabilitation of RCC Drain from Chowdhury Bary Bus-stand to 2-No Dakessori Road in Ward No-8 Ch. 00-1000m, Link-1 Ch. 00-75m, Link-2 Ch. 00-55m			1							19	20-Nov-18	20-Dec-18	27-Jan-19	24-Feb-19	53592855	678391	M/S Ahsan Enterprise & M/S Ripa	53495844	677163	24-Feb-19			30-Mar-20	100	100	42907970	80	1	Completed
		Road	2) Rehabilitation and Maintenance of RCC Road from Chowdhury Bary Bus-stand to 2-No Dakessori Road in Ward No-8 Ch. 00-1000m, Link-1 Ch (00-75m)																							100						

Package Name: MGSP/PBG/NCC/2018-19/W-25

	1	Drain	1) Rehabilitation of (R K Mitra Road) RCC Drain From Mandol Para Bridge to Hangso Bridge in Ward No- 15 at Ch. 00-240m.			1							19	20-Nov-18	20-Dec-18	27-Jan-19	24-Feb-19	21374813	270567	BINIMOY TRADERS-D URJOY	16025008	202848	24-Feb-19			23-Aug-19	100	100	16025008	100	1	Final Bill Payment
		Road	1) Rehabilitation of (R K Mitra Road) RCC Road From Mandol Para Bridge to Hangso Bridge in Ward No- 15 at Ch. 00-230m.																							100						

Package Name: MGSP/PBG/NCC/2018-19/W-26

1	Drain	1. (a) Rehabilitation of RCC Drain from Chitta Ranjan River Ghat to Rasulbag Jame Mosque Road in Ward No- 10 at Ch. 00-180m. (b) Rehabilitation of RCC Drain at Netaigonj Morh in Ward No- 18. Ch. 00-50m																									100						
	Road	2. (a) Rehabilitation of RCC Road from Chitta Ranjan River Ghat to Rasulbag Jame Mosque Road in Ward No- 10 at Ch. 00-170m. (b) Rehabilitation of RCC Road at Netaigonj Morh in Ward No- 18. Ch. 00-50m			1							19	20-Nov-18	20-Dec-18	27-Jan-19	24-Feb-19	20815322	263485	BINIMOY TRADERS-D URJOY	19742564		249906	24-Feb-19			28-Feb-20	100	100	13939402	71	1	Completed	
	Ghattla	3. Construction of RCC Ghattla at Chitta Ronjan River Ghat in Ward No-10 Under NCC.																									100						

5						5												190529510	2411766		181943175	2303078						65	101355877	56	4	
41		Total:	Narayanganj City Corporation			26												2441939697	30910629		2395920622	30328109						63	1185358370	49	39	

Financial Year: 2014-15

Package Name: MGSP/PAT/W-01

1	1	Road	a) Improvement of BC Road from South Gobinder Khill Jame mosque (BOC road point) to Baholi link road with 02 Nos. X-drain under Patiya Pourashava, Chittagong, Ward No.. 08, Ch. 0.00-820m																								100					
		Road	b) Improvement of Patiya Kalishahar (Guadandi) road by BC with 02 nos. X-drain & R/W under Patiya Pourashava ,Ward No. 3, Ch. 0.00-1100m																								100					
	1	Road	c) Improvement of Dhopa Pukur Par to Suchakra dandi Primary School road by Bituminous carpeting with 1 No. X-Drain & R/W under Patiya Pourashava, Chittagong, Ward No. 02, ch. 0.00-1480m.																								100					
	1	Road	d) Improvement of Paik para Mahmud Zaman Sikder road by Bituminous Carpeting, Ward No. 06, Ch.00-860m																								100					
	1	Road	e) Improvement of road from Post Office to Sabjer Para Mosque (Master Samsul Alam road) by BC, Ward No.-05, Ch. 00-800m.																								100					
	1	Road	f) Improvement of Allay End Point to Okhara Road by Bituminous Carpeting, Ward No.-01, Ch.00-840m																								100					
	1	Road	g) Improvement of BOC road to Foillatoly (End point of Pourashava) link road by Bituminous carpeting under Patiya Pourashava, Chittagong, Ward No. 09, Ch. 0.00-750m			1							15	28-Dec-14	27-Jan-15	23-Mar-15	23-Mar-15	52923050	669912	M/S. Selim & Brothers	51454044	651317	23-Mar-15	24-Jul-15	11-Jan-16	10-Jun-16	100	100	51454044	100	12	Final Bill Payment
	1	Road	h) Construction of RCC Road at Hazrat Moulana Nurul Hoque Shan bari Road , Ward No. 07, Ch.0.00-470m																								100					
	1	Road	i) Construction of Alam Shah road by RCC Pavement, Ward No. 06, Ch.00-542m																								100					
	1	Road	j) Construction of Prof. Maulana Ibrahim road by RCC pavement, Ward No. 01, Ch. 00-350m																								100					
	1	Road	k) Construction of Shean para Buirga Bari road by RCC pavement , Ward-04, Ch. 0.00-270m																								100					
	1	Drain	l) Construction of RCC Drain from Indrapool to Upazila Complex Ctg-Cox's Bazar main road east side, Ward No. 02, Ch. 0.00-340m																								100					
	1	Drain	m) Construction of RCC Drain at Post Office road Side from Sobjer Para Mosque to Hazir Para bridge, Ward No.05, Ch. 0.00-300m																								100					
		Drain	n) Construction of RCC Drain at Alam shah road from side boiltoly road to Anwara road bridge under Patiya Pourashava Chittagong, Ward No. 06, Ch.0.00-670m																								100					

12						1												52923050	669912		51454044	651317						100	51454044	100	12	
----	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	----------	--------	--	----------	--------	--	--	--	--	--	-----	----------	-----	----	--

Financial Year: 2015-16

Package Name: MGSP/PAT/2015-16/W-02

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Patiya

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
1	1	Drain	(a) Construction of RCC drain & footpath on both sides Chittagong- Cox's Bazar main road from Shachand Aulia Mazar Gate to Indrpul with beautification works. (Total Length = 3110.00 m).	120000000	1518987	1	02-Apr-16	28-Apr-16	26-Jun-16				16	10-Aug-16	08-Sep-16	18-Oct-16	08-Nov-16	119923502	1518019	Mesba-Ali (JV)	109101928	1381037	15-Nov-16	15-Mar-17	30-Sep-17	30-Nov-19	100	100	92736638	85	1	Completed
		Electrication	(b) Supplying, fitting & fixing of street light on Chittagong- Cox's Bazar main road from Shachand Aulia Mazar Gate to Indraul under Patiya pourashava, Chittagong.																								100					
1				120000000	1518987	1												119923502	1518019		109101928	1381037				100	92736638	85	1			

Financial Year: 2016-17
Package Name: MGSP/PAT/2016-17/W-03

2	1	Road	(a) Improvement of Road from Taltoly Chowki to Barua Building (CIP-3) Ch. 0+00 to 1+230m	1									17	22-Jun-17	26-Jul-17	18-Sep-17	09-Oct-17	98479983	1246582	Yakub & Brothers	86662807	1096998	12-Oct-17			30-Aug-20	60	90	65649383	76	Ongoing Works
		Drain	(b) Construction of Drain from Taltoly Chowki to Barua Building (CIP-3) at right side of road, Ch. 0+00 to 0+510m																								95				
		Drain	(c) Construction of Drain from Taltoly Chowki to Barua Building (CIP-3) at left side of road, Ch. 0+00 to 1+230m																								95				
		Electricific ation	(d) Supplying, fitting & fixing of Street Lights from Taltoly Chowki to Barua Building (CIP-3) Ch. 0+00 to 1+230m																								60				
	1	Drain	(e) Construction of RCC drain at Jonab Ali road (CIP-20), Ch. 0+00 to 0+650m																								100				
		Drain	(f) Construction of RCC drain at Jonab Ali road (CIP-20) Link, Ch. 0+00 to 0+045m																								100				
2			1														98479983	1246582		86662807	1096998				90	65649383	76				

Financial Year: 2017-18
Package Name: MGSP/PAT/2017-18/W-04

1	Kitchen Market	(a) Construction of Kitchen Market at new thana Hat under Patiya Pourashava: Civil Work			1						18	13-Dec-17	22-Jan-18	13-Mar-18	29-Mar-18	129180254	1635193	Abdul Khaleque Yakub &	108457652	1372882	04-Apr-18	04-Apr-18		30-Apr-20	87	85	88639323	82	Ongoing Works
	Kitchen Market	(b) Construction of Kitchen Market at new thana Hat under Patiya Pourashava: Water and Plumbing Work																							22				
	Kitchen Market	c) Construction of Kitchen Market at new thana Hat under Patiya Pourashava: Electrical Work																							62				

Package Name: MGSP/PBG/PAT/2017-18/W-05

	1	Road	Rehabilitation of Indrapool Salt Industries Road (Zia Sarak) at Ward No-2 under PatiyaPourashava, CTG (Ch 0+000-0+230m, link-1= ch.120m, link 2= 180m) CIP-54			1							18	05-Oct-17	06-Nov-17	10-Dec-17	31-Dec-17	8649794	109491	ARM & ALAM JV	6930257	87725	01-Jun-18			31-Jan-19	100	100	6930257	100	2	Final Bill Payment
	1	Road	Rehabilitation of PDB Road (Post Office moor to AbdurRahman Girls School) at Ward No-3 under PatiyaPourashava, CTG (Ch 0+000-0+370m) , CIP-81																								100					

Package Name: MGSP/PAT/2017-18/W-06

1	Drain	a) Construction of RCC drain and footpath at both sides of Chattogram-Cox's Bazar Main Road from Indropool to Shachand Aulia Mazar Gate with Beautification works (2nd Part), Ch. 0+000 to 1+100m at Left side, Ch. 0+000 to 1+425m at Right side, (Civil works), Under Patiya Pourashava, CTG.			1						18	19-Jul-18	28-Aug-18	16-Oct-18	14-Nov-18	85128685	1077578	Quashem-bithi	73416969	929329	20-Nov-18				30-Dec-20	36	36	14016651	19	Works stop
	Electrication	b) Supplying, fitting & fixing of Street Light at both sides of Chattogram-Cox's Bazar Main Road from Indropool to Shachand Aulia Mazar Gate (2nd Part), Ch. 0+000 to 1+100m at Left side, Ch. 0+000 to 1+425m at Right side, Under Patiya Pourashava, CTG.																								0				
4					3											222958733	2822262		188804878	2389935					66	109586231	58	2		

Financial Year: 2018-19
Package Name: MGSP/PBG/PAT/2018-19/W-07

	1	Drain	(a) Construction of R.C.C drain from Okhara Main road (Ninekhine road) side, Ward no-01, Under Patiya Pourashava, CTG. Ch. 0+00 to 0+450m.											19	21-Oct-18	26-Nov-18	24-Dec-18	15-Jan-19	14378969	182012	M/S. Nipa Enterprise	12738858	161251	21-Jan-19				31-Dec-19	100	100	8683317	68	5	Completed
	1	Drain	(b) Construction of R.C.C drain from Munsef Bazar to Six Storied Barua Building (Kali Bari Road), Ward no-02, Under Patiya Pourashava, CTG. Ch. 0+00 to 0+115m.																										100					
	1	Drain	(c) Construction of R.C.C drain at Sonamia Sow. Bari west side to Buckkhali Canal, Ward no-04, Under Patiya Pourashava, CTG. Ch. 0+00 to 0+250m.																										100					
	1	Drain	(d) Construction of R.C.C drain including footpath from Club road to Rail Station, Ward no-09, Under Patiya Pourashava, CTG. Ch. 0+00 to 0+230m.																										100					
	1	Road	(e) Rehabilitation of Road from Munsef Bazar to Six Storied Barua Building (Kali Bari Road), Ward no-02, Under Patiya Pourashava, CTG. Ch. 0+00 to 0+115m.																										100					

Baseline Allocation and Performance Based Allocation

ULB Name: Patiya

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
5						1												14378969	182012		12738858	161251					100		8683317	68	5	
24	Total: Patiya			120000000	1518987	7												508664238	6438788		448762515	5680538					84		328109613	73	20	

Financial Year: 2014-15

Package Name: MGSP/RAN/W-01

1	1	Drain	a) Construction of RCC U-Drain Starting from Mouvasha to KD Canel Ch 0.00-1250m & link 0.00-310.00m . (Total Length=1560m)																								100					
	1	Drain	b) Construction of RCC U-Drain Starting from Rangpur Community Centre to Pakpara Ch 0.00-470.0 & link0.00- 345.00m (Total Length=815m)																								100					
	1	Drain	c) Construction of RCC U-Drain from Dhap Hazipara to Pakamatha Ch 0.00-760.00m (Total Length=760m)																								100					
	1	Drain	d) Construction of RCC U-Drain at beside Gonganath road Vh 0.00-520.00m (Total Length=520m)																								100					
	1	Drain	e) Construction of RCC U-Drain Starting from Keranipara Nasirbad Mosque to Gariantari MoreCh 0.00-505.00m (Total Length=505m)			1							15	05-Nov-14	08-Dec-14	28-Jan-15	12-Feb-15	41626106	526913	Khairul-ujjal-Reazul(JV)	45730931	578873	16-Feb-15	07-May-15	30-Sep-15	10-Feb-16	100	100	45730931	100	8	Final Bill Payment
	1	Drain	f) Construction of RCC U-Drain from Kamarpara road to Babu Kha road & Link H/O Fazlul Haque Ch 0.00-500.00m (Total Length=500m)																								100					
	1	Drain	g) Construction of RCC U-Drain from Pirgacha Bus Stand to Tatipara Existing Drain Ch 0.00-458.00. (Total Length=458m)																								100					
	1	Road and Drain	h) Construction of RCC U-Drain and BC road from Mahigonj Bangabanddhu Hospital to Girls School. (Total Length= Road 195m, drain 120m)																								100					

Package Name: MGSP/RAN/W-02

	1	Road	a) Rehabilitation & Widening of Nisbetgonj road (Kachari Bazaar to Badargonj road near Central Bus Terminal.) Ch 0.00-2410.00m (Total Length=2410m)																								100					
	1	Road	b) Rehabilitation of (a)Babupara Ashratpur road starting from Tajhat road via chakbazar upto RK road Ch 0.00-1300.00m (b) R.K road to college road. Ch 0.00-610.00m (Total Length=1910m)																								100					
	1	Road	c) Rehabilitation & Widening of Terminal road starting from Shapla moure to Central Bus Terminal.) Ch 0.00-2150.00m (Total Length=2150m)			1							15	05-Nov-14	08-Dec-14	28-Jan-15	11-Feb-15	42023437	531942	Md. Khairul Kabir Rana	45780963	579506	16-Feb-15	07-May-15	30-Sep-15	10-Feb-16	100	100	45780963	100	5	Final Bill Payment
	1	Road	d) Rehabilitation of RK Road Bylane Near starting from Twenty Megawat road to Bhendabary road Ch 0.00-940.00m (Total Length=940m)																								100					
	1	Drain	e) Construction of RCC U-Drain starting from Babupara to City Biscuit Factory drain. Ch 0.00-310.00m (Total Length=310m)																								100					

Package Name: MGSP/RAN/W-03

	1	Road	a) Rehabilitation of Mahigonj Taltola road tarting from R.K. road upto Mahigonj Taltola Mosque Ch 0.00-405.00 (Total Length=405m)																								100					
	1	Road	b) Improvement of (i) Angure Meya road starting from G.L. Roy Road up to Kashbag road Ch 0.00-400.00m(ii) Improvement of Kashbag road starting from Kashbag road upto Kashbag Jame Mosquech Ch 0.00-490.00m (Total Length=890m)																								100					
	1	Road	c) Improvement of road from (a) Kanongotola Mollapara Dimla bridge to Dimia Kali MondirCh 0.00-760.00m (b) Dimla Bridge to Damdoma road Ch 0.00-1+050.00m (Total Length=1810m)																								100					
	1	Road	d) Rehabilitation of road Topodhan UP Office starting from Fulamer more to Khalisakuri hat. Ch 0.00-1+080.00m (Total Length=1080m)																								100					
	1	Road	e) Rehabilitation of (a) starting from Nurpur Graveyard moure to Huda Mohury's hhouse via H/O Journalist Wadud Ch0.00-440.00m(b) Improvement of road from Mahadevpur Kalam Godown to Mohadevpur Jame Mosque Ch 0.00-580.00m (Total Length=1020m)																								100					
	1	Road	f) Improvement of Kasma Thakitari road starting from Thakarpar more Upto Thakitari H/O Mr. Sadek Ch 0.00-1+100.00m (Total Length=1100m)																								100					
	1	Drain	g) Construction of RCC U-Drain starting from Station road Mohedebpur Kalam godown to Mohedebour Jame Mosque Ch 0.00-415.00m (Total Length=415m)			1							15	05-Nov-14	08-Dec-14	28-Jan-15	11-Feb-15	52262876	661555	Md. Khairul Kabir Rana	54777608	693387	16-Feb-15	07-May-15	30-Sep-15	24-Apr-16	100	100	54777608	100	13	Final Bill Payment
	1	Road	h) Rehabilitation of Existing BC road starting from Burirhat moure towards Gaighanta Upto ch. 0.00-975m (Total Length=975m)																								100					

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Rangpur City Corporation

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
26	1	Road	i) Rehabilitation of Pakpara boro mondir road. Ch 0.00-600.00m (Total Length=600m)			3													135912419	1720410		146289502	1851766				100	100	146289502	100	26	
	1	Road	j) Construction of Station road bylane starting from Grand Hotel mour upto Dhakhin Guptapara mosque by RCC road and Drain & CC Road. Ch 0.00-527.00m (Total Length Road=446m, Drain=270)																								100					
	1	Road	k) Rehabilitation of Rokeya Sarak Bylane to Harahacha road. Ch 0.00-370.00m (Total Length=370m)																								100					
	1	Road	l) Improvement of Ex. Councilar Asakali House starting from Shadgara Jeme Mosque to Anondo Jorna House Ch0.00-575.00m (Total Length=575m)																								100					
	1	Drain	m) i) Construction of RCC U-Drain Starting from UCEP school to Jummapara Existing Drain Via New Jummapara Puccar MathaCh 0.00-740.00m & ii) Construction of RCC U-Drain Starting from C.S Road to Jummapara Jame Mosque Via Mithu Hotel Ch 0.00-240.00m (Total Length=970m)																								100					

Financial Year: 2015-16

Package Name: MGSP/RAN/2015-16/W-04

1	Road	A) i) Re-habilitation Widening of Bituminous Carpeting road (Station Road) Starting from Shapla Chottor Moor via Rail gate up to R.K Road & cross drain Ch. 0+00 to 2+990,																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														</
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/RAN/2015-16/W-05

1	Road	(a) Rehabilitation and widening of road from Sodapir mazar to khatkhatia Bazar Ch. 0+000 to 1+400 including one cross drain.	1	07-Dec-15	05-Jan-16	16-Apr-16	15-May-16		20-Jun-16	16	12-Mar-17	17-Apr-17	06-Jun-17	22-Jun-17	139249458	1762651	M/S. Shahid Brothers, Elite House (7th	119591228	1513813	02-Jul-17		31-Dec-19	100	88	91289361	76	Works stop				
	Electricfication	(b) Supplying, fitting & fixing of Street Lights of roadside from Sodapir mazar to Khatkhatia Bazar Ch.0+000 to 1+400.																					0								
	Road	(c) i) Rehabilitation and widening of road from Khatkhatia road to maina Kuthi via Shamlar Bazar, Ch. 0+000 to 6+500 including 8 nos. cross drains																					100								
	Culvert	(c) ii) Construction of two culverts Ch.1309 and Ch.1482. in Shamalr Bazar road.																					100								
	Electricfication	(d) Supplying, fitting & fixing of Street Light of roadside from Khatkhatia road to Mania Kuthi via Shamlar Bazar, Ch.0+000 to 6+500.																					0								
	Road	(e) Rehabilitation and widening of Kukrul road from Shamlar bazar road (Fulamer road) to New Jummapara Pakarmatha Ch. 0+000 to 1+800 including 4 cross drains.																					100								
	Electricfication	(f) Supplying, fitting & fixing of Street Lightsof roadside from Shamlar bazar road (Foulamer road) to New Jummapara Pakarmatha Ch. 0+000 to 1+ 800.																					0								
2			2	197428715														2499098	177770480				2250259					92	149468613	84	1

Financial Year: 2016-17

Package Name: MGSP/RCC/2016-17/W-06

	1	Bridge	(a) Construction of 20m RCC Bridge over Kaigili Canal at Lalpur Ucha Bridge at Ch. 0+074.5m																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
--	---	--------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/RCC/2016-17/W-07

	1	Road	Rehabilitation and widening of Road start from Jahaj Company moar to Burirhat Road via Keranipara Chowrasta moar, Ch. 0+000-4+350m, Link-1, Length 76m, Link-2, Length 108m, Link-3, Length 350m & Link-4, Length 690m.																							100						

Baseline Allocation and Performance Based Allocation

Reporting Month: 30 June 20

Package Name: MGSP/RCC/2016-17/W-08

Package Name: MGSP/RCC/2016-17/W-09

Package Name: MGSP/RCC/2016-17/W-10

Financial Year: 2017-18

Package Name: MGSP/PBG/RCC/2017-18/W-12

Page 38 of 71

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Rangpur City Corporation

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
12		Road	j) Rehabilitation of road from RK road at Rampura road via Shantidhara Mosque Ch. 0.00-950m) Link 01 Ch. 0.00-390m, Link 02 Ch. 0.00-70m (Total length = 1410m)																								15						
		Culvert	k) Construction of (3.5 x 2.5 m) 1 No. RCC Box Culvert at RK road at Rampura road via Shantidhara Mosque at Ch. 395.00m Total length = 3.50m																								0						
				2														161030044	2038355		156267139	1978065				80		93526759	60				

Financial Year: 2018-19

Package Name: MGSP/RAN/2018-19/W-04a

		Road	A) (i) Re-habilitation Widening of Bituminous Carpeting road (Station Road) Starting from Shapla Chottor Moor via Rail gate up to R.K Road & cross drain Ch. 0+00 to 2+990																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															</
--	--	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/RAN/2016-17/W-07(a)

		Road and Drain	(a) Rehabilitation and widening of Road start from Jahaj Company moar to Burirhat Road via Keranipara Chowrasta moar, Ch. 0+000-4+350m, Link-1, Length 76m, Link-2, Length 108m, Link-3, Length 350m & Link-4, Length 690m. (b) Construction of RCC drain start from Jahaj Company moar to Burirhat Road via Keranipara Chowrasta moar, Ch. 00-385m. L/S Ch. 00-200m R/S, Link-2, Length 108m L/S, Ch. 2+372 to 2+672 R/S, Ch. 2+672 to 3+522 L/S and Ch. 3+522 to 3+722 R/S, and (including 6 nos X-drains).		1								19	18-Jun-19	18-Jul-19	29-Sep-19	15-Oct-19	159184343	2014992	Taj Manjil and Khairul Kabir Rana (JV)	166776000	2111089	15-Oct-19			16-Jun-20	55	55	74054356	44	Ongoing Works
--	--	----------------	---	--	---	--	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	-----------	---------	--	-----------	---------	-----------	--	--	-----------	----	----	----------	----	---------------

Package Name: MGSP/RCC/2018-19/W-13

	1	Road	a) Rehabilitation of Road Starting from Paira Chattartoi RCCI School by Bituminous Carpeting (Ch. 0+00 to 4+050m) under Rangpur City Corporation.		1							19	13-Nov-18	18-Dec-18	14-Feb-19	13-Mar-19	87131748	1102934	Hakim-Nufa-J V	88793364	1123967	17-Mar-19				22-Mar-20	85	90	66972920	75	works stop
	Drain	b) Construction of RCC Drain Starting from Paira Chatter to RCCI School (Ch. 0+700 to 1+825m) under Rangpur City Corporation.	95																												

Package Name: MGSP/RCC/2018-19/W-14

1	Road	a) Rehabilitation and Widening of Bituminous carpeting road from Hunumantala to Bangladesh bank moar Ch. 00-1050m (Total length 1050) under Rangpur City Corporation.																									20						
	Drain	b) Construction of RCC drain from Hunumantala to Bangladesh bank more Ch. 00-1050m, Link-2 Ch. 00-150m and Link-3 Ch. 00-400 (Total Length 1950m) under Rangpur City Corporation.										19	13-Nov-18	18-Dec-18	14-Feb-19	13-Mar-19	69590268	880889	Hakim-Nufa-J V		64834315		820688	19-Mar-19				20-Oct-20	52	50	14975014	23	Ongoing Works
	1	Road	c) Rehabilitation of station road from Shapla Chattar moar to Tajhat R.K road Police fair via Rail gate by bituminous carpeting (part-2) Ch. 2960-4190 (Total Length-1230m), under Rangpur City Corporation.																									95					

Package Name: MGSP/PBG/RCC/2018-19/W-15

11	1	Road	1) Maintenance of Batpotty moar to Zila Parshod Moar (162 meter)		1								19	13-Nov-18	18-Dec-18	17-Feb-19	13-Mar-19	48533701	614351	Md. Nowroj Hossain and M/s. Abu	44994932	569556	17-Mar-19			31-Dec-19	100	100	44994932	100	8	Final Bill Payment
	1	Road	2) Construction of RCC Road at Tablig Mosque Road (555 meter)																								100					
	1	Road	(3) Improvement of road from Raghu Bazar to Hossain Nagar Bridge (1730 meter)																								100					
	1	Road	(4) Rehabilitation of Road Gorapir majar to Station road & Link road (630 meter)																								100					
	1	Road	(5) Maintenance of (a) Jummapara post office Goli & (b) Jummapara Polich Fari Goli. (412 meter)																								100					
	1	Road	(6) Rehabilitation & maintainace of 20 maga watt to Moricetari Moar.(1005 meter)																								100					
	1	Road	(7) Maintenance of Kamalkasna Milonir moar to Tatipara Bridge (1200 meter)																								100					
	1	Road	(8) Maintenance of road from Goneshpur Club moar to Nazrul Pathagar with link (1645 meter)																								100					
				5													454541786	5753693		461546853	5842365					75	282112590	61	8			
34	Total: Rangpur City Corporation			64500000	816456	17												1359674831	17211074		1317990951	16683430				85	959534400	73	45			

Total: Rangpur City Corporation

Financial Year: 2014-15

Baseline Allocation and Performance Based Allocation

ULB Name: Saidpur

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
Package Name: MGSP/SAD/W-01																																
1	1	Road	a) Improvement of Shahid Dr. Zikrul Haque road by B.C work from Railway Crossing (2no) to G.R.P More Ch: 0.00 m-630m with Link-1 (Thanks Cloth & Muktijudah Lane Ch: 0.00m-75.00m), Link-2 (Mosque Road Ch:0.00m-65.00m), Link-3 (Front of Post Office Ch:0.00-65.00m) under Saidpur Pourashava . (Total Length=835.00m)			1							15	29-Dec-14	15-Feb-29	03-Mar-15	19-Mar-15	36452371	461422	M/S Mahbub Alam	32171967	407240	01-Apr-15			19-Mar-16	100					
	1	Drain	b) Construction of Drain with Cover (Length=762.00m) at West & East side of Shahid Dr. Zikrul Haque Road and North side of Bazar Road Link-1 (Length=75.00m), Link-2 (Length=65.00) & 3Nos Cross Drain under Saidpur Pourashava. (Total Length=902.00m)																								100					
		Road	c) Improvement of BC Road Shahid Dr. Shamsul Haque road to Zikrul Haque road to Railway Crossing (1no) Ch: 0.00m-605.00m) with Link-1 (Lovely Steadio Road Ch: 0.00m-210.00m) under Saidpur Pourashava. (Total Length=815.00m)																								100	100	32171967	100	3	Final Bill Payment
	1	Road	d) Improvement of Sher-E-Bangla Road by BC work From Ch: 0.00-620.00m & 1420.00m-2480.00m under Saidpur Pourashava. (Total Length=1680.00m)																								100					
		Drain and Cross Drain	e) Construction of RCC Drain at ch: 1450.00m-1900.00m (Length=450.00m) West side with 01 no. Cross drain of Sher-E-Bangla Road under Saidpur Pourashava.																								100					

Package Name: MGSP/SAD/W-02

1	Road	a) Improvement of Shahid Zahurul Haque road by BC work from Dinajpur road to Bashuniapara last area of Pourashava. (Ch. 00-2985m) with Link-1(Fire Survice road Ch: 00-200m) under Saidpur Pourashava. (Total Lenth=3185.00m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	</
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Financial Year: 2015-16

Package Name: MGSP/SAD/2015-16/W-03

1	Road	(a) Rehabilitation and widening of patchmatha moar to Upazilla road (parbotipur road) (Ch.0+00 to 2+125) and Airport to park moar ch0+000 to 1+325 under Saidpur Pourashava, Nilphamari. (Total length -3450.00m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							</
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Financial Year: 2016-17

Package Name: MGSP/SAD/2016-17/W-04

	1	Drain	(a) Construction of RCC Drain from Wapda more to China Mosque (Ch. 0+000 to 1+210km L/S, Ch. 0+000 to 1+660km R/S)			1																					100					
	1	Drain	(b) Construction of RCC Drain from Patchmatha moar to Alam Press moar (Ch. 0+000 to 0+881km)																								100					
	1	Drain	(c) Construction of RCC Drain from from She-r-e Bangla road to Dakbanglo via LSD Godwon -Joshim bazar -Dolapara -Nur-islam house (Ch. 0+000 to 3+350km) including Link-1, Length-575m (Total Length 3925m).										17	06-Jul-17	08-Aug-17	10-Sep-17	10-Oct-17	188892356	2391042	RAB-RC(PVT) Ltd & BC (JV)	166662480	2109652	24-Nov-17			20-Sep-19	100	100	141500000	85	4	Completed
	1	Drain	(d) Construction of RCC drain from Bus Terminal to Panchanala Khal (Ch. 0+000 to 0+865km L/S and 0+450 to 0+865km R/S (Total Length 1280m)																								100					

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Saidpur

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Electrification	e) Supplying, fitting & fixing of Street Lights from Wapda moar to China Mosque (Ch. 0+000-1+210km & Patchmatha moar to Alam press moar (Ch. 0+000~0+881km) Total length 2091m																							100						

Package Name: MGSP/SAD/2016-17/W-05

1	Road	a) Rehabilitation of road from Patchmatha moar to Slaughter house by Bituminous Carpeting Ch. 00001370km under Saidpur Pourashava Nilphamari.	1	17	22-Aug-17	25-Sep-17	30-Oct-17	20-Nov-17	39949152	505685	Md. Mostafizur Rahman	41932960	530797	01-Dec-17	30-Dec-18	100	100	40552333	97	1	Final Bill Part Payment		
	Culvert	b) Construction of 2 Vent 3.0mx2.5m Box culvert at Ch.0243 on Patchmatha moar to Slaughter house under Saidpur Pourashava Nilphamari.														100							
	Drain	c) Construction of RCC Drain from Patchmatha moar to Slaughter house Ch.00001370km Effective length 511m under Saidpur Pourashava Nilphamari														100							
	Electrification	d) Supplying fitting & fixing of Street Lights from Patchmatha moar to Slaughter house Ch.00001370km Total length 1370m under Saidpur Pourashava Nilphamari.														100							
5	2															228841508	2896728	208595441	2640449	100	182052333	87	5

Financial Year: 2017-18

Package Name: MGSP/PBG/SAD/2017-18/W-06

2	Road	a) Maintenance of BC Road at By pass road to last border of Pachim para, back side of PDB & Mojer More,Ward No-01, Under Saidpur Pourashava. 01) ch 00-355.00.00m (02) Ch 00-130.00m.	1	18	28-Dec-17	30-Jan-18	07-Mar-18	02-Apr-18	8814286	111573	M. Ehteshamul Haque	8607615	108957	10-Apr-18	9-Oct-18	100	100	8607615	100	8	Final Bill Payment
1	Road	b) Maintenance of BC Road at Graveyard road and drain, Ward No-02,Under Saidpur Pourashava.(O&M) ch 00-205.00m.														100					
1	Road and drain	c) Maintenance of BC Road & drain from Wajed house to Shafi house & CC road in Rasulpur Camp,Ward No-03, Under Saidpur Pourashava. ch 00-340.00m & ch 00-25.00m.														100					
1	Road and drain	d) Maintenance of BC Road & Drain from Saidpur plaza to Livestock Hospital & Mintu Councillor House to Kayanizpara Mosque & Mobarok ali lane Ward No-04, Under Saidpur Pourashava. (360+100+415+70)= ch 00-945.00.00m.														100					
1	Road and drain	e) Maintenance of BC Road & drain at Munsipara from Zasad House To Nur House, Ward No-05, Under Saidpur Pourashava. ch 00-340.00m														100					
1	Road and drain	f) Maintenance of B.C Road & Drain at Sher-E-Bangla road to Dak Banglo Via LSD Godawn-Jasim bazar-Dolapara-Nur Islam house, ward no -7, Under Saidpur Pourashava.(ch 00-700.00m)														100					
1	Road and drain	g) Maintenance of BC Road & drain at Jabber Street from Shahin Prof. House to Burir Than to Dr. Sostichoron house, Ward No – 08, Under Saidpur Pourashava. Ch 00-515.00m														100					

Package Name: MGSP/PBG/SAD/2017-18/W-07

1	Road and Drain	a)Maintenance of BC Road & Drain from Lions School to Razzakia school via Projapati schoo,Ward No-09, Under Saidpur Pourashava.(O&M) ch 00-515.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
---	----------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/SAD/2017-18/W-08

	1	Community Center	(a) Construction of 5 Storied Community Center Under Saidpur Pourashava, Ditstrict - Nilphamari.																							98					

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Saidpur

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks			
		Communit y Center	(b) Construction of 5-Storeied Community Center(Water & Plumbing) at Saidpur Pourashava, District: Nilphamari			1							18	20-Feb-18	28-Mar-18	06-May-18	22-May-18	88485799	1120073	Techbay International	87118325	1102764	28-May-18			23-Mar-20	75	94	71474328	82		Ongoing Works			
		Communit y Center	(c) Electrical works for Saidpur Community Centre, District: Nilphamari																								70								
15						3												105085725		1330199		103269735		1307212				95		87625738		85		14	

Financial Year: 2018-19
Package Name: MGSP/SAD/2018-19/W-09

	1	Market	a) Construction of Saidpur Poura Super Market, District - Nilphamari			1							19	13-Mar-19	16-Apr-19	11-Jul-19	25-Jul-19	341244000	4319544	Ataur Rahman Khan Ltd	341162665	4318515	25-Jul-19			30-Jun-20	0	0	0	0		Works stop
		Market	b) Electrical works for Saidpur Poura Super Market, Distirct-Nilphamari																								0					
		Market	c) Plumbing Works for Saidpur Poura Super Market, District-Nilphamari.																								0					

Package Name: MGSP/SAD/2018-19/W- 10

	1	Drain	(a) Construction of RCC Drain from Dinajpur road moar to Dohola Bridge (Ch. 00- 2000m) (Total effective length 3350m, left & right side) under Saidpur Pourashava, Nilphamari.			1							19	14-Nov-18	18-Dec-18	02-Feb-19	24-Feb-19	88090376	1115068	Md. Mustafizur Rahman &	86195567	1091083	03-Mar-19			12-May-20	75	71	58201694	68		Ongoing Works
		Electricfic ation	(b) Supplying, fitting & fixing of Street Light from Dinajpur road moar to Kharkharia river bridge (Ch. 0.00-2000.00m.) (Effective length 2000m) under Saidpur																								75					

Package Name: MGSP/SAD/2018-19/W- 11

	1	Road	(a) Construction of Moulana Vashani Road from Backbone Drain to Pachim Patwarypara Mosque via Kazirhat moar by bituminous carpeting (Ch.00-2500m) under Saidpur Pourashava, Nilphamari. Effective length-2494.00 m.			1							19	14-Nov-18	18-Dec-18	29-Jan-19	17-Feb-19	78510391	993802	M/S Belal Construction	73799768	934174	03-Mar-19			12-Apr-20	70	80	56000933	76		Ongoing Works
		Culvert	(b) Construction of 2 vent 3.om x 2.5m Box Culvert at Ch. 2+ 114m in Moulana Vashani road.																								100					
		Drain	(c) Construction of RCC Drain in Moulana Vashani Road from Backbone Drain to Nur Nagar Bridge and Pachim Patwarypara Mosque to Kharkharia river. (Ch. 00-2500m), (effective length 1575m) (left & right side) under Saidpur Pourashava, Nilphamari.																								85					
		Electricfic atioon	(d) Supplying, fitting & fixing of Street Lights in Moulana Vashani Road from Back bone Drain to Pachim Patwarypara mosque via Kazirhat moar (Effective length 2500m) under Saidpur Pourashava, Nilphamari																								100					

Package Name: MGSP/PBG/SAD/2018-19/W-12

	1	Road	1) Rahabilitation of road from Bypass road to last border of Paschimpara backside of PDB Ward No-01 Under Saidpur Pourashava. (Ch. 00- 855.00m)			1							19	22-Oct-18	26-Nov-18	24-Dec-18	14-Jan-19	17348733	219604	JV-MJ (JVCA)	16545134	209432	21-Jan-19			8-Dec-19	100	100	16545134	100	4	Final Bill Payment
	1	Road	2) Rahabilitation of Graveyard Road from Sher-e-Bangla Road to Golahat Kobarstan Ward No-02 Under Saidpur Pourashava. (Ch. 00- 285.00m)																								100					
	1	Road	3) Rahabilitation of Begum Rokeya Road & Drain (Fida Ali Math Road), Ward No-03 Under Saidpur Pourashava. (i) Ch. 00-225.00m (ii) Ch. 00- 415.00m																								100					
	1	Road and Drain	4) Rahabilitation of Road & RCC drain from Sher-e-Bangla Road to Dakbanglo via LSD Godown – Jasim Bazar-Dolapara road (Jashim Bazar more to Rangpur Road) (Ch. 00-1410.00m), Ward No-04, 06 Under Saidpur Pourashava.																								100					

Package Name: MGSP/PBG/SAD/2018-19/W-13

	1	Road and Drain	1) Rehabilitation of Road & RCC Drain from Kolim Nagar Khanka to Live Stock Hospital (Khanka Road) Ward no-04, Under Saidpur Pourashava. (Road Ch. 00-210.00m) (Drain Ch. 00-315.00m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
--	---	----------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Baseline Allocation and Performance Based Allocation

Reporting Month: 30 June 20

Financial Year: 2014-15
Package Name: MGSP/STG/W-01

Financial Year: 2015-16
Package Name: MGSP/STG/2015-16/W-02

Page 43 of 71

Baseline Allocation and Performance Based Allocation

Reporting Month: 30 June 20

Financial Year: 2016-17
Package Name: MGSP/STG/2016-17/W-03

Financial Year: 2017-18
Package Name: MGSP/STG/2017-18/W-04

Page 44 of 71

Baseline Allocation and Performance Based Allocation

ULB Name: Shaistagonj

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Electrification	Part-03 (Street light): Supplying, fitting & fixing of Street Light starting from Noor Mansion Mosque from Ch. 1+310 to Dhaka-Sylhet National Highway (Adjacent Police Station) to National Highway at Shaistaganj new bridge via Puran Bazar Road Ch. 3+0.00 to 3+160 & Ch. 3+360 to 4+110= 910m. Ch. 3+160 to 3+360= 200m (sig). Total length= 1110.00m under Shaistaganj pourashava.																								0					

Package Name: MGSP/PBG/STG/2017-18/W-05

1	Road	(a) Rehabilitation of BC road into RCC road at South Borchor Starting from Station road to Dhaka-Sylhet National Highway via South Borchoe graveyard , Ward No. 02 under ShaistaganjPouras havach. 220-460m (CIP-33)	1	18	19-Oct-17	19-Nov-17	28-Dec-17	08-Jan-18	4208922	53277	SM Construction	3238561	40994	10-Jan-18	10-Feb-18	31-Mar-18	15-Apr-18	100	100	3238561	100	4	Final Bill Payment
1	Road	(b) Rehabilitation of CC road into RCC road at Bagunipara starting from R&H road to East Bagunipara, Ward No-05 under ShaistaganjPourashava. Ch. 50-160m (CIP-14)																100					
1	Road	(c) Rehabilitation of BFS Road into RCC road at Daudnagar starting from BC road to railway via Bondegi Shah Mazar Ward No-04 under ShaistaganjPourashava Ch. 00-85m. (CIP-16)																100					
1	Road	(d) Rehabilitation of BFS Road into RCC road at East Borchor Starting from East Borchor BC road to RCC road via Palit Bari, Ward No.-03 under ShaistaganjPourashava, Ch.00-100m. (CIP-12)																100					

Package Name: MGSP/STG/2017-18/W-06

1	Kitchen Market	a) Construction of Tin Shed kitchen Market at Aligonj Bazar ward no.2 under Shaistagonj Pourashava;	1	18	26-Jun-18	25-Jul-18	13-Aug-18	28-Aug-18	17604250	222839	M/S S.M Cponstruction	17641710	223313	09-Sep-18	5-Feb-19	100	100	17641710	100	4	Final Bill Payment								
	Electrification	b) Electrical Works for Tin shed kitchen market at Aligonj Bazar Ward no.2 under Shaistagonj Pourashava.														100													
1	Kitchen Market	c) Construction of Tin Shed kitchen Market at Daudnagar Bazar ward no.4 under Shaistagonj Pourashava;														100													
	Electrification	d) Electrical works for Tin shed kitchen market at daudnagar Bazar Word no.4 under shaistagonj pourashava.														100													
1	Kitchen Market	e) Construction of Tin Shed kitchen Market at Puran Bazar (south) ward no.7 under Shaistagonj Pourashava;														100													
	Electrification	f) Electrical works for Tin shed Kitchen market at purana Bazar Ward no.7 under shaistagonj Pourashava.														100													
1	Kitchen Market	g) Construction of Tin Shed kitchen Market at Puran Bazar (North) ward no.8 under Shaistagonj Pourashava.														100													
	Kitchen Market	h) Electrical works for Tin shed Kitchen Market at Puran Bazar Ward no. 8 under Shaistagonj Popuashava.														100													
9			3			89426193			1131977			84856866			1074138			78			61293438			72			8		

Financial Year: 2018-19

Package Name: MGSP/PBG/STG/2018-19/W-07

	1	Road	(a) Rehabilitation of damaged BC road into RCC road at Mohalulsonam starting from R& H road to Girl's High School via Degshah Mazar (Ch. 00-130m) (Effective length-130.00m.)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														</
--	---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Financial Year: 2014-15

Package Name: MGSP/SHA/W-01

1	1	Road	a) Construction of RCC road starting from Pourashava BC road to (house of Mr.Onu Chaudhary) to house of Mojid Chairman via Sadar Hospital via house of Salma Councilor (Ch.0.00-270) (Total Length: 270.00m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
---	---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Shariatpur

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
5		Culvert	d) Construction of Box Culvert (3.50m*3.50mm) at Ch.1743m on Carpeting road starting from RHD Road beside BWDB Office to Nilkandi via RHD road to house of Mr.Opu Ghos.(Ch. 0.00.-1980m)			1							15	24-Nov-14	23-Dec-14	20-May-15	27-May-15	50832749	643453	M/S Waliur Rahman & KSA (JV)	47695466	603740	03-Jun-15	15-Mar-16	17-Aug-16	29-May-16	100	100	47695466	100	5	Final Bill Payment
	1	Road	e) Construction of Carpeting road starting from Police Line RHD to house of Mr.Siddik Munshi via Shariatpur Stadium via house of Mr.Abdul Hai Sikder (Ch.0.00-982m) (Total Length: 982m)																								100					
	1	Road	f) Construction of Carpeting road starting from RHD road beside BRAC Office to RHD road beside Billal Sader via H/O Iman Khan (Ch.0.00-620m) (Total Length: 620m)																								100					
		Road	g) Improvement of BC road Police Box at DC Office to Ansar VDP Barak (Uttar Bazar Mosque) via Paccar Matha, Bot-tala and Pubali Bank (Ch. 0.00-1800m) (Total Length: 1800m)																								100					
					1														50832749	643453		47695466	603740					100	47695466	100	5	

Financial Year: 2015-16
Package Name: MGSP/SHA/2015-16/W-02

1	Road	a) Improvement of carpeting road from Angaria bazar to Rajgonj bazar. (ch. 0.00- 3300.00m).																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2017-18
Package Name: MGSP/PBG/SHA/2017-18/W-03

	1	Road	a) Rehabilitation of Carpating Road from Palong School to KurasheBalakhana under ShariatpurPourashava. Ch. 0.00-2430m			1							18	22-Oct-17	21-Nov-17	04-Jan-18	16-Jan-18	4910130	62154	M/S Mollah Enterprise	4899652	62021	18-Jan-18			1-Apr-18	100	100	4899652	100	1	Final Bill Payment
--	---	------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	---------	-------	-----------------------	---------	-------	-----------	--	--	----------	-----	-----	---------	-----	---	--------------------

Package Name: MGSP/SHA/2017-18/W-04

	1	Road	a) Construction of BC road from Shariatpur Bus Stand to Kurasibalakhana road vaiKongshobonik house under ShariatpurPourashava Ch. 0+0.00 ~ 1+315 (CIP-09)			1							18	14-Dec-17	18-Jan-18	15-Mar-18	03-Apr-18	85614489	1083728	Hazi Sheikh Progoti JV	85008282	1076054	03-Apr-18		30-Nov-19		100	100	80271215	94	3	Final Bill Part Payment
	1	Road	b) Construction of BC road from Palong School road to Premtola under ShariatpurPourashava Ch. 0+0.00 ~ 1+980m. (CIP-11)																								100					
	1	Road	c) Construction of BC road from Chowronggi to ShornoghushDighirpar road, under ShariatpurPourashava Ch. 0+0.00 ~ 2+550m. (CIP-19)																								100					
		Environ mental Manage ment	d) Environmental Management Budget																								100					

Package Name: MGSP/SHA/2017-18/W-05

	10	Culvert	Construction of RCC Box Culvert at PTI Complex Connecting road, at Char Palong School Road, at brikhatala & at Angaria Bazar to Rajgonj Bazar road, (CIP No-42,43,44 & 35)	10000000	126582	1							18	10-Jun-18	16-Jul-18	07-Oct-18	01-Nov-18	54808982	693785	M.A.H. Construction Ltd.	52445963	663873	07-Nov-18			6-Nov-19	100	100	46779093	89	10	Final Bill Part Payment
--	----	---------	--	----------	--------	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	----------	--------	--------------------------	----------	--------	-----------	--	--	----------	-----	-----	----------	----	----	-------------------------

Package Name: MGSP/SHA/2017-18/W-06

16	1	Road	Construction of road from DC Office to Atong end of Pourashava.	10000000	126582	4							18	03-Oct-18	08-Nov-18	27-Jan-19	14-Feb-19	92282291	1168130	RK-SE (JV)	96690875	1223935	21-Feb-19			20-Feb-20	100	100	91856331	95	2	Final Bill Part Payment
	1	Road	Construction of road from Palong School to Kanar Bazar with Palong school to Uttar Bazar link Road.																								100					
		Environ mental Manage ment	c) Environmental Works																								100					
				10000000	126582	4																					100	223806291	94	16		

Financial Year: 2018-19
Package Name: MGSP/PBG/SHA/2018-19/W-07

	1	Road	(a) Rehabilitation of Carpeting Road From Police Line RHD Road To Angaria Bazar (Ch-00-1450m) (CIP-03)			1							19	01-Nov-18	04-Dec-18	27-Jan-19	14-Feb-19	14205240	179813	M/S. Sheikh Enterprise	14825778	187668	21-Feb-19			20-Feb-20	100	100	14825778	100	3	Final Bill Payment
	1	Road	(b)) Rehabilitation of Carpeting Road from RHD Road Bonbivag to Angaria Girls School (Ch. 0.0 to 1080m) with Linked Angaria Police Fari (Ch. 0.0 to 180m) (CIP-04)																								100					

Baseline Allocation and Performance Based Allocation

Reporting Month: 30 June 20

Financial Year: 2014-15
Package Name: MGSP/SHE/W-01

Package Name: MGSP/SHE/W-02

Financial Year: 2015-16
Package Name: MGSP/SHE/2015-16/W-03

Financial Year: 2016-17
Package Name: MGSP/SHE/2016-17/W-04

Page 47 of 71

Baseline Allocation and Performance Based Allocation

ULB Name: Sherpur

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
2		Electricfication	(b) Supplying, fitting & fixing of Street Light in road side from College Road to Korotoa River via Ulipur Madrasha (Ch. 0+000 to 1+110 km) Under Sherpur Pourashava, Bogra. (Total Length 1100 m)			1	19-Jan-17	02-Feb-17	15-Mar-17	13-Apr-17	23-Apr-17	05-Nov-17	17	23-Apr-17	23-May-17	15-Sep-17	11-Oct-17	68649373	868979	TTSL & MRM JV	54309430	687461	11-Oct-17	12-Feb-18	10-Jul-18	10-Apr-19	100	100	50292591	93	2	Final Bill Part Payment
	1	Drain	c) Construction of RCC Drain starting from Bottola to Sreerampur Para (Ch. 0+000 to 0+485 km) including link road 340m under Sherpur Pourashava, Bogra. (Total Length 1310 m)																								100					
		Road	(d) Rehabilitation and widening of Road starting from Bottola to Sreerampur Para (Ch. 0+000 to 0+485 km) including link road 340m under Sherpur Pourashava, Bogra. (Total Length 825 m)																								100					
		Electricfication	(e) Supplying, fitting & fixing of Street Light in road side from Bottola to Sreerampur Para (Ch. 0+000 to 0+485 km) including link road 340m under Sherpur Pourashava, Bogra. (Total Length 1310 m)																								100					

Financial Year: 2017-18
Package Name: MGSP/PBG/SHE/2017-18/W-06

1	Drain	Construction of RCC Drain start from Darkipara to AC land office via National Highway Road under SherpurPourashava, Bogra (Ch. 0+00-0+473.00m).			1	07-Mar-17	07-Oct-17	08-Mar-17	10-Aug-17	18-Oct-17	11-Jun-17	18	18-Oct-17	16-Nov-17	18-Jan-18	15-Feb-18	8513175	107762	M/S Mim Enterprise	7094159	89799	16-Feb-18	26-Mar-18	06-Jun-18	14-Aug-18	100	100	7094159	100	1	Final Bill Payment
---	-------	---	--	--	---	-----------	-----------	-----------	-----------	-----------	-----------	----	-----------	-----------	-----------	-----------	---------	--------	--------------------	---------	-------	-----------	-----------	-----------	-----------	-----	-----	---------	-----	---	--------------------

Package Name: MGSP/SHE/2017-18/W-07

1	Drain	(a) Construction of Drain from National Highway (Nandigram Bus Stand) to Darkipara moar Ch.0 to 330m under Sherpur Pourashava, Bogra.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
---	-------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2018-19
Package Name: MGSP/SHE/2018-19/W-05

1	Kitchen Market	(a) Construction of 4 Storied Poura Kitchen Market (Mixed use Market) under Sherpur Pourashava, Bogra			1	15-Feb-18	15-Mar-18	17-Jul-18	22-Jul-18	22-Jul-18	05-Aug-18	19	12-Aug-18	12-Sep-18	25-Sep-18	22-Oct-18	147766431	1870461	M/S Kabir Traders, Chalk Jadu	131290474	1661905	22-Oct-18			23-Apr-20	97	88	82233797	63	Ongoing Works
	Kitchen Market	(b) Electric Works of 4 Storied Poura Kitchen Market (Mixed use Market) under Sherpur Pourashava, Bogra																								85				
	Kitchen Market	(c) Plumbing Works of 4 Storied Poura Kitchen Market (Mixed use Market) under Sherpur Pourashava, Bogra																								85				

Package Name: MGSP/PBG/SHE/2018-19/W-08

1	Road and Drain	1. Rehabilitation of BC Road with drain starting from National High way (Dhaka - Bogura) to Nayapara Existing BC road Length = (Ch-0+ 274.0m to Ch-620.0m) in ward no-06 under Sherpur pourashava, Bogura.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
---	----------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2014-15
Package Name: MGSP/SIT/W-01

1	1	Road	a) (i) Improvement & Widening of Dhangazi road at Ward No-01 under Sitakunda Pourashava (ch 0+00-1+000m) (Total Length= 1000m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		</
---	---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Baseline Allocation and Performance Based Allocation

ULB Name: Sitakunda

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DEED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks		
3	1	Road	b) (i) Improvement of Samsuddin Chairman road at ward No#04 under Sitakunda Pourashava, CTG ch 0+000-1+250m (Total Length= 1250m)			1							15	17-Dec-14	14-Jan-15	24-Feb-15	12-Mar-15	30912358	391296	Nipa-Quashe m(JV)	33601089	425330	18-Mar-15	21-Jul-15	18-Dec-15	29-Jun-16	100	100	33601089	100	3	Final Bill Payment		
		Protection wall	(ii) Construction of RCC retaining wall & Brick wall at different place of Samsuddin Chairman road at (Ward No#04) under Sitakunda Pourashava, CTG (Total Length= 88m)																								100							
	1	Road	c) (i) Improvement & widening of Golam Mohiuddin road by BC & RCC starting from Dhaka-CTG highway at ward No#02,03.&04 under Sitakunda Pourashava, CTG ch 0+000-1+000m (Total Length= 1000m)																								100							
		Protection wall	(ii) Construction of Brick Masonry guide wall at Golam Mohiuddin road starting from Dhaka-CTG highway at (Ward No#02,03,&04 under Sitakunda Pourashava, CTG (Total Length= 275m)																								100							
				1																30912358	391296			33601089	425330					100	33601089	100	3	

Financial Year: 2015-16

Package Name: MGSP/SIT/2015-16/W-02

1	Culvert	(f) Improvement of Fokirhat to ECO park road Box culvert (ch.0+04m, ch.0+197m, ch.0+620m)	109920000	1391392	1	20-Mar-16	08-Apr-16	23-Jun-16				16	17-Jul-16	22-Aug-16	10-Oct-16	25-Oct-16	109919190	1391382	M/s. Nipa Enterprise-BB (JV)	104274296	1319928	25-Oct-16	30-May-17	20-Nov-17	31-Jan-20	100	99	87922589	84	(c) is ongoing works
	Road	(a) Improvement of South Edilpur –Shibpur road by RCC & BC (starting from Dhaka-Chittagong highway to shibpur primary school, ch. 0+00-0+200m, 0+200-1+610m) Total length=1610m																								100				
	Protection wall	(b) Improvement of South Edilpur road retaining wall (Chara side ch. 0+07-0+29m, 0+380-0+459m, 0+499-0+547m, 0+559-1+610m=1200m, Pond side ch. 0+439-0+424m,0+837-0+860m, ch.0+954-0+978&ch.1+446-1+466m=82m) Total length=1478m																								97				
1	Electrification	c) South Edilpur Shibpur Road starting from Dhaka-Chittagong Highway at the west side up to Shibpur Primary School, Ch. 0+00 to 1+610m (street light) Total length =1610m	109920000	1391392	1	20-Mar-16	08-Apr-16	23-Jun-16				16	17-Jul-16	22-Aug-16	10-Oct-16	25-Oct-16	109919190	1391382	M/s. Nipa Enterprise-BB (JV)	104274296	1319928	25-Oct-16	30-May-17	20-Nov-17	31-Jan-20	100	99	87922589	84	(c) is ongoing works
	Road	(d) Improvement of Fokirhat to ECO park road by BC (starting from Dhaka-Chittagong highway) ch.00+00-1+00m																								100				
	Protection wall	(e) Improvement of Fokirhat to ECO park pond side retaining wall (ch.0+274-0+294m, ch.0+330-0+347m, 0+369-0+385m) total length =53m																								100				
2			109920000	1391392	1												109919190	1391382		104274296	1319928					99	87922589	84		

Financial Year: 2017-18

Package Name: MGSP/PBG/SIT/2017-18/W-03

1	Road and Protection wall	Improvement of Tulatoly road by RCC and Brick guide wall at ward no-03, under SitakundaPourashava. CTG (Ch-0+00-0+285m), CIP-06																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
---	--------------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/SIT/2017-18/W-04

1	Communit y Center	(a) Civil Works for Construction of Community Center at Sitakunda Pourashava																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
---	----------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Financial Year: 2018-19

Package Name: MGSP/SIT/2018-19/W-05

1	Road	a) Improvement of Khamar Bari Road from ch. 0+00-0+650																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Sitakunda

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Culvert	bi) 1 vent 1.0 X 1.00m Box culvert at Ch. 1+050 and Ch. 1+296m. (2Nos) under (Improvement off Nunochara to ECO Park Road including RCC Retaining Wall From Ch. 0+807 to 1+507)			1							19	30-Aug-18	02-Oct-18	19-Nov-18	17-Dec-18	24413307	309029	3 Star Enterprise-MN E (JV)	26656329	337422	17-Dec-18			12-Sep-19	80	40	6796833	25		Works stop
		Retainin g Wall	bii) Road Protection by the RCC Cantilever Retaining Wall Length 186m																							92						

Package Name: MGSP/PBG/SIT/2018-19/W-06

1	Road	(a) Improvement of Golabaria Sea Road by RCC Pavement (Starting from Habib Ullah Road) at Ward no-07, Under Sitakunda Pourashava. (Ch. 0+00 - 0+280m.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/SIT/2018-19/W- 07

1	Road	(a) Construction of Shankar Moth Mission to Bishwanath Temple Road, Ch. 0+00 to 0+110m with two vent culvert.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

5						3												49373321	624979		48871979	618633						64	17949938	37	1
13		Total: Sitakunda		109920000	1391392	7												242041466	3063816		237560933	3007100						79	158630406	67	6

Financial Year: 2014-15

Package Name: MGSP/SCC/W-01

1	1	Drain	Construction of RCC Drain at Vataliea Main Road From Boshu Khal to Osmani Medical Road to Under Sylhet City Corporation (Ch.45.00-232.00m L/S, Ch.85.00-130.00m R/S, Ch.161.00m-754.00 R/S & Ch.758.00m-1108.00m) Length=1175 m (Bothside)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</
---	---	-------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Financial Year: 2015-16

Package Name: MGSP/SCC/2015-16/W-02

	1	Drain	Construction of R.C.C U-Type drain at Babu chara (Humayun Rashid Chatter to Bandorghat via Shibbari) under Sylhet City Corporation, Sylhet (Ch.115.00-1665.00m).	94400000	1194937	1	27-Dec-15	19-Jan-16	30-Apr-16		12-May-16		16	04-Jul-16	04-Aug-16	08-Sep-16	26-Sep-16	111392579	1410033	DC-HC (JV)	86682008	1097241	03-Oct-16	30-Apr-17	31-May-17	20-Feb-18	12	12	6591243	8		Cancelled
1				94400000	1194937	1												111392579	1410033		86682008	1097241					12		6591243	8		

Financial Year: 2016-17

Package Name: MGSP/SCC/2016-17/W-03

	1	Road	1. (a) Construction of road starting from Keen Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation.																								88						

Baseline Allocation and Performance Based Allocation

ULB Name: Sylhet City Corporation

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Drain	2. (a) Construction of RCC Drain starting from Keen Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation.	191400000	2422785	1	27-Dec-15	19-Jan-16	30-Apr-16		31-Aug-16		17	25-Oct-16	24-Nov-16	26-Jan-17	05-Feb-17	205198876	2597454	Rana Builders (Pvt) Ltd	151461183	1917230	24-Feb-17	30-Jun-17	31-Jan-18	28-Feb-20	100	84	127646010	84		Works stop
		Electrication	3. (a) Supplying, fitting & fixing of Street Light from Keen Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation.																								25					
		Environmental Management	4. (a) Construction of road and Drain starting from Keen Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation. Environmental Works																								83					

Package Name: MGSP/SCC/2016-17/W-04

1	Road	(1) b) Improvement of BC road and drain from Keen bridge to Muktijodhdha chattror (Ch. 0+000-1+005m) under Sylhet City Corporation. BC Road	128600000	1627848	1	27-Dec-15	20-Feb-16	30-Apr-16		31-Jul-16		17	25-Oct-16	24-Nov-16	26-Jan-17	07-Feb-17	78450439	993044	M/s. Abdus Samad & M/s. Md. Jahed	66310145	839369	24-Feb-17	30-Jun-17	30-Nov-17	2-Oct-18	100	100	66310145	100	1	Final Bill Payment
	Drain	(2) b) Improvement of BC road and drain starting from Keen Bridge to Muktizoddha chattror (Ch. 0+000-1+005m) under Sylhet City Corporation. RCC Drain Both side																								100					
	Electrication	(3) a) Supplying, fitting & fixing of street lights from Keen bridge to Muktijodhdha Chattror staggered way (Ch. 0+000-1+005m) under Sylhet City Corporation. Electrical Work.																								100					
	Environmental Management	(4) b) Improvement of BC road and drain starting from Keen Bridge to Muktizoddha chattror (Ch. 0+000-1+005m) under Sylhet City Corporation. Environmental works.																								100					

Package Name: MGSP/SCC/2016-17/W-05

1	Drain	1. Construction of RCC Drain from Amberkhana to Malni Chara beside airport road extended up to Surma river Ch. 000 to 1697km Effective length 3394m both side under Sylhet City Corporation Sylhet.			1							17	13-Dec-17	10-Jan-18	25-Jan-18	06-Feb-18	194002883	2455733	RAB-RC (Pvt.) Limited & Mohibur	190287416	2408701	06-Feb-18			30-Dec-20	81	54	79105169	42	Works stop
1	Drain	2. Construction of RCC Drain from Shibgonj Akbori Mashjid to Baluchor Road Khoradipara Ch. 0075 to 1170km Effective length 2190m both side under Sylhet City Corporation Sylhet.																								35				
1	Drain	3. Construction of RCC Drain at Londoni Road point to Dhupa Chara Road Ch. 00.00 to 1167km under Sylhet City Corporation Sylhet.																								65				
1	Drain	4. Construction of RCC Drain at Shahi Eidghah to Bhubi Chara at Jharnarpar Ch. 00.00 to 0345km under Sylhet City Corporation Sylhet.																								42				
6			320000000	4050633	3												477652198	6046230		408058745	5165301				73	273061324	67	1		

Financial Year: 2017-18

Package Name: MGSP/PBG/SCC/2017-18/W-06

1	Road	a) Development of Subhanighhat point to Mirabazar point (CIP-58)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Package Name: MGSP/SCC/2017-18/W-07

1	Drain	a) Construction of RCC Drain from Undal Hotel Zindabazar to Jalalbad Pump to Surma River. (Length-675m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
---	-------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Municipal Governance & Services Project (MGSP)

Base Allocation, Performance Based Allocation and Rohingya Influx

Monthly Progress Report

Baseline Allocation and Performance Based Allocation

ULB Name: Sylhet City Corporation

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
13	1	Drain	c) Construction of RCC Drain at Kalapara to Surma River (Ch. 0-1326m) under Sylhet City Corporation.			2												181252508	2294336		174861228	2213433					93	73	122097074	70	10	

Financial Year: 2018-19
Package Name: MGSP/SCC/2018-19/W-09

	1	Solid Waste	Improvement of Solid Waste Management of existing Lalmatia existing Dumping Station of Sylhet City Corporation (Part - 1)			1							19	19-Nov-18	24-Nov-18	19-Mar-19	25-Mar-19	321591749	4070782	OTBL-DCL-M BIL JV	321591749	4070782	25-Mar-19			24-Mar-20	47	47	137000000	43		Ongoing Works
--	---	-------------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	-----------	---------	-------------------	-----------	---------	-----------	--	--	-----------	----	----	-----------	----	--	---------------

Package Name: MGSP/SCC/2018-19/W-10

		Solid Waste	(a) Improvement of Solid Waste Management of existing Lalmatia existing Dumping Station of Sylhet City Corporation (Part - 2)			1							19	19-Nov-18	24-Dec-18	13-Feb-19	27-Feb-19	278535742	3525769	OTBL-DCL-M BIL JV	299837415	3795410	27-Feb-19			30-Apr-21	40					
		Solid Waste	(b) Sanitary Work for Development of city dumping ground at Lalmatia			1							19	19-Nov-18	24-Dec-18	13-Feb-19	27-Feb-19	278535742	3525769	OTBL-DCL-M BIL JV	299837415	3795410	27-Feb-19			30-Apr-21	6	38	104837226	35		Ongoing Works
		Solid Waste	(c) Electrical works for development of city dumping ground at lalmatia.			1							19	19-Nov-18	24-Dec-18	13-Feb-19	27-Feb-19	278535742	3525769	OTBL-DCL-M BIL JV	299837415	3795410	27-Feb-19			30-Apr-21	0					

Package Name: MGSP/SCC/2018-19/W- 11

	1	Bus Terminal	a) Construction of Sylhet Bus terminal (Departure Terminal) at Kadomtoli Part-1			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	285271701	3611034	DCL & BBL JV	288930635	3657350	07-Feb-19			30-Apr-21	75					
		Bus Terminal	b) Construction of Sylhet Bus terminal (Departure Building truss part) at Kadomtoli Part-1			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	285271701	3611034	DCL & BBL JV	288930635	3657350	07-Feb-19			30-Apr-21	0					
		Bus Terminal	c) Construction of Sylhet Bus terminal (Departure Terminal- Plumbing works) at Kadomtoli Part-1			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	285271701	3611034	DCL & BBL JV	288930635	3657350	07-Feb-19			30-Apr-21	0	45	81151234	28		Works stop
		Bus Terminal	d) Construction of Sylhet Bus terminal (Departure Terminal- Electrical works) at Kadomtoli Part-1			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	285271701	3611034	DCL & BBL JV	288930635	3657350	07-Feb-19			30-Apr-21	0					

Package Name: MGSP/SCC/2018-19/W- 12

		Bus Terminal	a) Construction of Sylhet Bus Terminal at Kadomtoli(Arrival Terminal) Part-2			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	274654715	3476642	DCL & BBL JV	282316128	3573622	07-Feb-19			30-Apr-21	70					
		Bus Terminal	(b) Construction of Sylhet Bus Terminal at Kadomtoli (Arrival Circular Bldg.) Part-2			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	274654715	3476642	DCL & BBL JV	282316128	3573622	07-Feb-19			30-Apr-21	60					
		Bus Terminal	(c) Construction of Sylhet Bus Terminal at Kadomtoli (Truss of Arrival Terminal) Part-2			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	274654715	3476642	DCL & BBL JV	282316128	3573622	07-Feb-19			30-Apr-21	0					
		Bus Terminal	(d) Construction of Sylhet Bus Terminal at Kadomtoli (Truss of Connecting Bridge) Part-2			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	274654715	3476642	DCL & BBL JV	282316128	3573622	07-Feb-19			30-Apr-21	0	35	36650816	13		Ongoing works
		Bus Terminal	(e) Construction of Sylhet Bus Terminal at Kadomtoli (Road & Yard) Part-2			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	274654715	3476642	DCL & BBL JV	282316128	3573622	07-Feb-19			30-Apr-21	0					
		Bus Terminal	(f) Construction of Sylhet Bus Terminal at Kadomtoli (Storm Sewer Drainage), Length =940.50m, Part-2			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	274654715	3476642	DCL & BBL JV	282316128	3573622	07-Feb-19			30-Apr-21	14					
		Bus Terminal	(g) Construction of Sylhet Bus Terminal at Kadomtoli (Plumbing Works of Arrival Terminal & Tower Building) Part-2			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	274654715	3476642	DCL & BBL JV	282316128	3573622	07-Feb-19			30-Apr-21	0					
		Bus Terminal	(h) Construction of Sylhet Bus Terminal at Kadomtoli (Electrical works for Arrival Lighting) Part-2			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	274654715	3476642	DCL & BBL JV	282316128	3573622	07-Feb-19			30-Apr-21	0					
		Bus Terminal	(i) Construction of Sylhet Bus Terminal at Kadomtoli (Electrical works for Tower Building) Part-2			1							19	19-Nov-18	24-Dec-18	24-Jan-19	07-Feb-19	274654715	3476642	DCL & BBL JV	282316128	3573622	07-Feb-19			30-Apr-21	0					

Package Name: MGSP/PBG/SCC/2018-19/W-13

1	Road	(1) Development of Bongobir Road (Kazi Bazar bridge to Abdus Samad chattar via LawaL) Ch: 0.00 - 2000.00m																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
---	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Baseline Allocation and Performance Based Allocation

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Road	(10) Development of Nowapara Main Road by Asphalt. (Ch: 0.00-1155.00m).																								0					
	1	Road	(11) Development of Hawladerpara Main Road by ASphalt. (Ch: 125.00-1605.00m) length= 1480m																								0					
	1	Road	(12) Development of Bagbari Road. (Ch: 0.00-675.00m)																								0					
	1	Road	(13) Development of Surma R/A to Sunamgonj Road by Asphalt Ch: 0.00-487.00m) & 10 nos. bylane 0.00-1440.00m)																								0					

[illegible][illegible]

		Electric ation	a) Supply & Installation of Street Lighting System for Keane Bridge to Muktijudda Chottor Vaya Jhalopara (1425 meter) and Keane Bridge to Humayun Rashid Vaya Muktijudda Chottor (1005 meter) at 26 no Ward under Sylhet City Corporation			1							19	29-Jul-19	28-Aug-19	03-Nov-19	21-Nov-19	5131364	64954	M/S. Hai & CO	3489123	44166	21-Nov-19			21-Mar-20	0	0	0	0	Works stop
--	--	-------------------	---	--	--	---	--	--	--	--	--	--	----	-----------	-----------	-----------	-----------	---------	-------	---------------	---------	-------	-----------	--	--	-----------	---	---	---	---	------------

52

52

Total: Sylhet City Corporation

414400000

5245570

15

1360176414

17217423

13990689

17709734

42

402556

29

Financial Year: 2014-15

Package Name: MGSP/TAN/W-01

[illegible]

Baseline Allocation and Performance Based Allocation

ULB Name: Tangail

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Package Name: MGSP/TAN/W-02

	1	Road	a) Improvement of road starting from Central Graveyard R&H road to Kazipur main road via Sabujbag Ch.0+000-1+205m & link road Ch.0+644-0+844m by WBM, Carpeting & Seal coat under Tangial Pourashava. (TotalLength =1405m)																								100					
	1	Road	b) Improvement of road starting from Alowa R&H road to Bayanpara morh by WBM, Carpeting & Seal coat under Tangial Pourashava.Ch.0+000-0+810m (TotalLength=810m)																								100					
	1	Road	c) Improvement of Sakrail Saruti road starting from Omarpur road to Sakrail Bazar by WBM ,Carpeting & Seal coat under Tangial Pourashava .Ch.0+000-1+710m (Total Length=1710.00m)			1							15	02-Nov-14	15-Dec-14	18-Jan-15	28-Jan-15	37681613	476982	Classic Bulders and Khan &Co.	38323212	485104	05-Feb-15	01-Jun-15	05-Nov-15	4-Feb-16	100	100	38323212	100	4	Final Bill Payment
	1	Road	d) Improvement of road starting from Hazraghat morh to Bailla Madrasa morh by WBM ,Carpeting & Seal coat under Tangial Pourashava.Ch.0+000-1+350m (TotalLength=1350m)																								100					

Package Name: MGSP/TAN/W-03

	1	Culvert	b-i) Construction of box culvert at Kagmari bridge to Dighulia bridge Bypass road under Tangail Pourashava. (4.30x4.30) Ch.110.00. (Total Length=4.30m)																								100					
		Culvert	b-ii) Construction of box culvert at Kagmari bridge to Dighulia bridge Bypass road under Tangail Pourashava. (4.30x4.30) Ch.400.00. (Total Length=4.30m)																								100					
	1	Road	c) Rehabilitation of road starting from Zilla Sadar road pressclub morh to Kagmara Meser Market & kurtubi Madrasa by WBM & carpeting under Tangial Pourashava. Ch-0.00m-2916.00m.(TotalLength =2916m)			1							15	06-Jul-15	06-Oct-15	08-Nov-15	12-Nov-15	60260368	762789	BC-FE (JV) Sabalia,Tangail	48734016	616886	18-Nov-15	15-Jul-16	30-Mar-16	18-Jun-17	100	100	48734016	100	5	Final Bill Payment
		Drain	d) Re- Construction RCC Drain at Zilla Sadar road pressclub morh to Kagmara Meser Market under Tangial Pourashava. Ch 512.00m-822.22m (TotalLength=310.00m)																								100					
	1	Road	e) Rehabilitation of Kazipur Main road starting from Shantikunja morh to west Kazipur Primary School by WBM & Carpeting under Tangial Pourashava .Ch.0.00m-2000.00mTotal Length=2000.00m)																								100					
	1	Road	f) Rehabilitation of road starting from near the H/O Joaher Ali to Dharerbari road via Enayetpur Eidgah by WBM & Carpeting under Tangial Pourashava .Ch.0.00m-1340.00mTotal Length=1340.00m)																								100					
	1	Road	g) Rehabilitation of road starting LGED morh (bailla) to Tangail DC office morh & LGED morh to H/O Azmot Ali by WBM & Carpeting under Tangial Pourashava .Ch.0.00m-940.00m&Link Ch 0.00m-170.00(Total Length=1110.00m)																								100					
	11					3												141908156	1796306		132082651	1671932						100	132082651	100	11	

Financial Year: 2015-16

Package Name: MGSP/TAN/2015-16/W-04

	1	Drain	(a) Construction of RCC Drain leading from Adi Tangail Textile Mill to Boro Kalibari Central Drain via Malancha Cinema Hall with Footpath (Partli portion ch. 800-1100) on top on drain under Tangail Pourashava. Ch. 0+000 to 1+110. (Total length-1410m)																								100					
	1	Drain	(b) Construction of RCC Drain leading from Adalat para Biddut Office morh to Central Drain under Tangail Pourashava. Ch. 0+000 to 0+400. (Total length-400.00m)			1	15-Jan-16	01-Feb-16	20-Feb-16	30-Mar-16	25-Mar-16	11-Apr-16	16	21-Apr-16	25-May-16	26-Jun-16	12-Jul-16	62562882	791935	Mohammad Eunus & Brothers (Pvt)	61217647	774907	01-Sep-16	30-Mar-17	30-Jun-17	31-Oct-18	100	100	61217647	100	3	Final Bill Payment
	1	Drain	(c) Construction of RCC Drain starting from Delduar road to Kachuadanga morh via Berabosna Water Tank with waste water treatment facilities near outfall under Tangail Pourashava. Ch. 0+000 to 0+995. (Total length-995.00m)																								100					

Package Name: MGSP/TAN/2015-16/W-05

	1	Road	(a) Improvement of road starting from Suruj road Tintala moar to Dewla Kalighor Ch. 00-1270m, under Tangail Pourashava.																								100					
		Drain	(b) Construction of RCC drains with footpath starting from Suruj road Tintala moar to DewlaKalighor Ch. 00-1270(R/S) and Ch. 00-1330(L/S) under Tangail Pourashava.			1	15-Jan-16	01-Feb-16	20-Mar-16	30-Apr-16	25-Apr-16	10-May-16	16	24-May-16	30-Jun-16	26-Jul-16	17-Aug-16	146856222	1858940	M/s. G.K. Enterprise	131088949	1659354	01-Sep-16	30-Jan-17	30-Jul-17	30-Mar-19	100	100	131088949	100	1	Final Bill Payment
		Electricfication	(c) Supplying, fitting & fixing of Street Lights starting from Suruj road Tintala moar to Dewla Kalighor Ch. 00-1270m in median under Tangail Pourashava.																								100					
4						2												209419104	2650875		192306596	2434261						100	192306596	100	4	

Baseline Allocation and Performance Based Allocation

ULB Name: Tangail

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Financial Year: 2016-17

Package Name: MGSP/TAN/2016-17/W-06

1	Road	a) Improvement and widening of Stand road starting from Babystand to Tangail-Mymensingh road via Battala Bazar Ch. 0+000 to 2+500m including 3 links. (Total length 3400m) under Tangail Pourashava, Tangail.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/TAN/2016-17/W-07

	1	Road	(a) Improvement and Widening of Dighulia Shakrail Road starting from Main road to Shakrail Bottola by Bituminous Carpeting (from Ch. 0+000 to 2+010 km) and Link-1, Starting from College Para moar to H/O Abul Hossain Length 425m (Total Length 2435m) under Tangail Pourashava, Tangail.			1				06-Dec-17	30-Oct-17	15-Sep-17	17	21-Jun-17	20-Jul-17	08-Oct-17	30-Oct-17	102220428	1293929	M/s. R.P. Construction (PVT) Ltd.	91307081	1155786	15-Nov-17	31-Mar-20	75	90	75314745	82		Ongoing Works
		Culvert	(b) Construction of 2X3.5mX3.5m Box Culvert on Dighulia Shakrail Road at Ch. 1+858 km (Length 8m)																						100					
		Drain	c) Construction of RCC Drain with footpath (from Ch. 0+000 to 2+010 km) at Dighulia Shakrail Road starting from Main road to Shakrail Bottola (Total Length 2675 m)																						100					
		Electricfication	(d) Supplying, fitting & fixing of Street Lights at Dighulia Shakrail Road starting from Main road to Shakrail Bottola (Total Length 2435 m)																						60					

Package Name: MGSP/TAN/2016-17/W-08

	1	Road	1. (a) Improvement of Bazidpur Road starting from City Bank to Adi Textile Mill by Bituminous Carpeting (Ch. 0+000 to 0+930 km, Total Length 930 m) under Tangail Pourashava, Tangail.			1				05-Nov-17	15-Sep-17	11-Jan-17	17	22-May-17	03-Jul-17	19-Sep-17	15-Oct-17	70864350	897017	M/s. Hossain	70464175	891952	01-Nov-17	1-May-19	100	100	70464175	100	1	Final Bill Payment
		Drain	1. (b) Construction of RCC Drain in Bazidpur Road starting from City Bank to Adi Textile Mill (Ch. 0+000 to 0+930 km, Effective Length 1385 m) under Tangail Pourashava, Tangail.																						100					
		Electricfication	1. c) Supplying, fitting & fixing of Street Lights at Bazidpur Road starting from City Bank to Adi Textile Mill (Ch. 0+000 to 0+930 km, Total Length 930 m) under Tangail Pourashava, Tangail.																						100					
		Road	2. (a) Improvement of Boro Kalibari Road starting from Victiria road to Alia Madrasa via Keya Cinema Hall by Bituminous Carpeting (Ch. 0+000 to 0+860 km, Total Length 860m) under Tangail Pourashava, Tangail.																						100					
		Drain	2. (b) Construction of RCC Drain in Victiria road to Alia Madrasa via Keya Cinema Hall (Ch. 0+000 to 0+860 km, Effective Length 860m) under Tangail Pourashava, Tangail.																						100					
		Electricfication	2. c) Supplying, fitting & fixing of Street Lights at Boro Kalibari Road starting from Victiria road to Alia Madrasa via Keya Cinema Hall (Ch. 0+000 to 0+860 km, Total Length 860m) under Tangail Pourashava, Tangail.																						100					

332843368263599200266308256337099196224323397841

Financial Year: 2017-18

Package Name: MGSP/PBG/TAN/2017-18/W-09

	1	Road	a) Rehabilitation of AlowaTarini road starting from Kagmari College mohr to Alasin road near the Brick field of Jinnot Ali by WBM& Dense Carpeting under TangailPourashava. Ch. 0+000-3+250m. (CIP-36)			1				18-Oct-17	24-Oct-17	18	05-Nov-17	05-Dec-17	25-Jan-18	20-Feb-18	16100623	203805	M/s. Flora Enterprise	12954010	163975	20-Feb-18			15-Jan-19	100	100	12954010	100	1	Final Bill Payment
--	---	------	--	--	--	---	--	--	--	-----------	-----------	----	-----------	-----------	-----------	-----------	----------	--------	-----------------------	----------	--------	-----------	--	--	-----------	-----	-----	----------	-----	---	--------------------

Package Name: MGSP/PBG/TAN/2017-18/W-10

	1	Road	a) Rehabilitation of Rehabilitation of ThanaparaBokhari Mosque road starting from Delduar road to ThanaparaBisic road by RCC under TangailPourashava. Ch. 0+000-0+650m. (CIP-67)			1				18-Oct-17	03-Jul-18	03-Jul-18	18	11-May-17	12-Jun-17	18-Feb-18	07-Mar-18	12969813	164175	M/s. Das Traders	13070893	165454	07-Mar-18	8-Dec-18	100	100	13070893	100	4	Final Bill Payment
	1	Road	b)Rehabilitation of BiswasBetka MES road starting from Mymensingh road to Munshipara road by WBM & Dense Carpeting under TangailPourashava. Ch. 0+000-0+790m. (CIP-43)																						100					
	1	Road	c) Rehabilitation of road Starting from Mymensingh road to ChotoKalibarimohr (near Jumuna Student Hostel) by WBM & Dense Carpeting under TangailPourashava. Ch. 0+000-0+300m. (CIP-27)																						100					

Baseline Allocation and Performance Based Allocation

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Road	d) Rehabilitation of Alowa Bayan para/Ghoshpara road starting from Purabari road to near the H/O. SuvasBabu by RCC& Protective work under TangailPourashava. Ch. 0+000-0+110m. (CIP-47)																							100						

[illegible][illegible][illegible]

1	Road	(a) Rehabilitation of Purbo Adalat Para Fire Service road & Kazi Office road starting from Dhaka-Tangail road to Boro Kalibari road (Ch. 0-590m) & Link-near Kazi Office to Boro Kalibari road (90m) by WBM & Dense Carpeting under Tangail Pourashava. Total length-680m (CIP-79)			1						19	14-Oct-18	14-Nov-18	06-Jan-19	23-Jan-19	15749501	199361	M/S Nabila Enterprise	15639802	197972	23-Jan-19				17-Dec-19	70	83	11713196	75	Ongoing Works
	Drain	(b) Construction of R.C.C drain at Purbo Adalat Para Fire Service road & Kazi Office road starting from Dhaka-Tangail road to Boro Kalibari road (Ch. 250-590m) & Link-near Kazi Office to Boro Kalibari road. Length-75m under Tangail Pourashava. Total Effective length-415m. (CIP-79)																							100					

[illegible]

Baseline Allocation and Performance Based Allocation

ULB Name: Tangail

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
---------	-------------------	---------------	----------------------	---	---	------------	---------------------------------------	----------------------	----------------------------------	---	-------------------------------	--	-------------------	---------------------------	---------------------------	-------------------------	--------------------------	--------------------------------	--------------------------------	------------------------	------------------------	------------------------	----------------------	--	--	-----------------	-------------------------------	---------------------------	-------------------	------------------------	------------------------	---------

Package Name: MGSP/PBG/TAN/2018-19/W-16

	1	Road	(a) Rehabilitation of Enayetpur Graveyard road strating from Enayetpur Graveyard to Hazraghat road vaia mill of Shiraj bepari by WBM & Dense Carpeting under Tangail Pourashava. Ch. 0+000-1+380m (CIP-69)			1							19	14-Oct-18	14-Nov-18	06-Jan-19	20-Jan-19	11259590	142526	M/S Kawsar Akber	11199006	141760	20-Jan-19			20-Oct-19	100	100	11199006	100	1	Final Bill Payment
		Road	(b) Construction of Malancha Cinema Hall road starting from Keya Cinema Hall road to Saha para Culvert (Ch. 0-315m) & Link: Malancha Cinema Hall road to Commitment Coaching Center (Ch. 0-205m) by WBM& Dense Carpeting under Tangail Pourashava. (CIP-79) Total Effected Length-520m. (CIP-52)																								100					

Package Name: MGSP/TAN/2018-19/W- 17

	1	Road	(a) Rehabilitation of Thanapara BSCIC road Starting from Shantikunja moar to Commitment Coaching moar by Bituminous Carpeting under Tangail Pourashava Ch. 0+00 to 0+410, effective Length-410.00m.																								100					
		Drain	(b) Construction of RCC drain at Thanapara bscic road starting from Shantikunja moar to Commitment Coaching moar (Ch, 0-260m), effective length=260m, under Tangail Pourashava.																								100					
		Drain	(c) Construction of RCC drain starting from Tangail Bypass to Sontosh Science & Technology via Victoria road & main road (Ch. 0+000~0+745m) effective length= 745m, under Tangail Pourashava.																								96					
	1	Road	(d) Rehabilitation of Pocchim Akur Takur Para Housing area road by Bituminous Carpeting under Tangail Pourashava Ch. 0+00 to 0+960.			1							19	19-Nov-18	19-Dec-19	05-Feb-19	28-Feb-19	104496426	1322740	M/s. Das Traders	103298574	1307577	28-Feb-19			27-Feb-20	62	92	81211899	79		Ongoing Works
		Drain	(e) Construction of RCC drain at Pocchim Akur Takur Para Housing area road under Tangail Pourashava. Ch. 0+000~1+020m, Length=1020m.																								100					
	1	Road	(f) Improvement of road Starting from Sabilia Bottola to Borai bil by Bituminous Carpeting under Tangail Pourashava (Ch. 0+00 to 0+550).																								100					
		Drain	(g) Construction of RCC drain at Sabalia Bottola to Borai Bil Under Tangail Pourashava (Ch.0+000~0+620m) Length=620m.																								100					
6						4												142991865	1810024		141365702	1789439						92	115352421	82	2	
35		Total: Tangail				17												1023024226	12949674		976279309	12357966						98	887013860	91	29	

Financial Year: 2014-15

Package Name: MGSP/TRI/W-01

1	1	Road	a) Construction of Commissioner road by Bitumenous carpeting from Mr Lalu's shop to Dhaka-Mymensingh highway at ward No-4,5,6 under Trishal Pourashava. (Ch 0+00-0+960 m). (Total Length: 960m)																								100					
		Drain	b) Construction of Both side RCC drain beside Commissioner road to Dhaka-Mymensingh highway.at ward No-4,5,6 under Trishal Pourashava (Ch 0+00-0+600 m). (Total Length: 1275m)																								100					
	1	Road	c) Improvement of Fishary road by Bitumenous carpeting work at ward no-8 under Trishal Pourashava. (Ch 0+000-1+165 m). (Total Length: 1165m)			1							15	25-Nov-14	24-Dec-14	19-Mar-15	22-Mar-15	47443434	600550	UDC-SRS (JV)	45404752	574744	29-Mar-15	12-Jun-15	03-Mar-16	30-Jun-16	100	100	45404752	100	4	Final Bill Payment
	1	Drain	d) Construction of Road side drain starting from Shamuddin road to Main road via Hindu polly Dhanikhola road by RCC (Ch 248.00-511.00m =263.00m, & Link Ch 00-291.00m=291.00m, By Link-1 Ch.00-89.00m=89.00m, By Link-2 Ch. 00-20.70m=20.70m) (Total Length: 663.70m)																								100					
	1	Road	e) Improvement of road from Trishal Nazrul Museum to Fulbaria road by Bitumenous carpeting at ward No-01 under Trishal Pourashava. (Ch 0+00-0+800 m). (Total Length: 800m)																								100					
4						1												47443434	600550		45404752	574744						100	45404752	100	4	

Financial Year: 2015-16

Package Name: MGSP/TRI/2015-16/W-02

	1	Drain	(a) Construction of RCC Cover Slab on Existing Drain beside from Lalus Shop to Dhaka- Mymensingh Highway Road (Comissioner Road) Ch: 0.00-600 m with Drain (Nupur Chinema Hall Road) Ch : 0.00-112.00 m Under Trishal Pourashava, Mymensingh. (Total length of cover slab = 1048 m and drain = 112 m)			1							16	15-Jun-16	18-Jul-16	16-Aug-16	08-Sep-16	6392603	80919	Md. Jahangir Alam	4288662	54287	15-Sep-16	02-Dec-16	22-Mar-17	5-Aug-17	100	100	4288662	100	1	Final Bill Payment
1						1												6392603	80919		4288662	54287					100	4288662	100	1		

Financial Year: 2016-17

Package Name: MGSP/TRI/2016-17/W-03

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Baseline Allocation and Performance Based Allocation

ULB Name: Trishal

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Road	(a) Rehabilitation of Trishal Jatiya Nazrul Islam University road from Trishal Kacha Bazar to End of Pourashava Border by RCC road and bituminous Carpeting under Trishal Pourashava.																							100						
		Drain	(b) Rehabilitation of Trishal Jatiya Nazrul Islam University road side drain from Trishal Kacha Bazar to End of Pourashava Border by RCC.																							100						
		Culvert	(c) Construction of 2 Nos. Box Culvert (3.00mX3.00m and2.00mX2.00m) at Ch. 1226m and Ch. 2029m on Trishal Jatiya Nazrul Islam road from Trishal Kacha Bazar to End of Pourashava Border under Trishal Pourashava.			1							17	29-Sep-16	31-Oct-16	27-Nov-16	01-Dec-16	80414257	1017902	M/s. Ajit Kumar Bose	74515338	943232	04-Dec-16	02-May-17	12-Oct-17	2-Jun-18	100	100	74515338	100	1	Final Bill Payment
		Electrication	(d) Supplying, fitting & fixing of Street Lights from Trishal Bazar to Kazi Nazrul Islam Road Ch. 0+000 to 1+700m under Trishal Pourashava, Mymensingh.																							100						
		Environmental Management	(e) Rehabilitation of Trishal Jatiya Nazrul Islam University road and drain from Trishal Kacha Bazar to End of Pourashava Border by RCC road and bituminous Carpeting under Trishal Pourashava. Environmental Works and Tree Plantation.																							100						

Package Name: MGSP/TRI/2016-17/W-04

	1	Road	(a) Improvement of Kakchar Road from Dhaka-Mymensingh Highway to end point of Pourashava Boundary (Ch. 0+000 to 2+216 km) under Trishal Pourashava.																							100						
		Drain	(b) Construction of RCC Drain at Kakchar Road from Dhaka-Mymensingh Highway to end point of Pourashava Boundary (Ch. 0+000 to 0+961 km) under Trishal Pourashava.			1							17	07-Jun-17	06-Jul-17	03-Aug-17	16-Aug-17	68358745	865301	AKB-MRE (JV)	65137215	824522	17-Aug-17			15-May-19	100	100	65137215	100	1	Final Bill Payment
		Electrication	c) Supplying, fitting & fixing of Street Lights starting at Kakchar Road from Dhaka-Mymensingh Highway to end point of Pourashava Boundary (Ch. 0+000 to 2+216 km) under Trishal Pourashava.																							100						
2						2												148773002	1883203		139652553	1767754					100		139652553	100	2	

Financial Year: 2017-18

Package Name: MGSP/PBG/TRI/2017-18/W-05

	1	Road	a) Rehabilitation by Reinforced Cement Concrete work of the PouraBhaban connecting road starting from JatyaKabiNazrul Islam University Road to PouraBhaban at Ward no-3, under TrishalPourashava. Ch. 0.00-67.00m																							100						
	1	Road	b) Rehabilitation by Reinforced Cement Concrete work of Mondal Bari Road starting from Dhaka-Mymensing high way to Sutia River at Ward no-4, under TrishalPourashava. Ch. 0.00-50.00m			1							18	19-Oct-17	16-Nov-17	12-Dec-17	28-Dec-17	5717943	72379	M/s. Rokeya Enterprise	5293814	67010	31-Dec-17	25-Feb-18		3-Jul-18	100	100	5293814	100	4	Final Bill Payment
	1	Culvert	c) Construction of Single Vent RCC Box Culvert (4.00m x 3.00m7.32m Length) on Fulbaria road at Ch. 2057.00m Ward no-1 under TrishalPourashava. '																							100						
	1	Road	d) Rehabilitation by Reinforced Cement Concrete work of the road Starting from Main road to Jam-E-Mosque road at Ward no-4 under TrishalPourashava.																							100						

Package Name: MGSP/TRI/2017-18/W- 06

	1	Drain	(a) Construction of RCC drain from with cover slab starting from Haji Resot Ali road from TrisalPorabari road to Islami center road and Link NurpurCinemahall&Pachpara road, (Main Drain Ch. 0.00-555.00m, Link-1 Ch.0.00-155.00m, Link-2 Ch.0.00-308.00m Total length= 1018.00m)																								100						
	1	Drain	(b) Improvement of majibari road side drain from Dhaka-Mymensing to kakchar via Balipara road. (Main Drain Ch. 0.00-1115.00m, Link-1 Ch.0.00-170.00m& Link-2 Ch.0.00-63.00m Total length= 1348.00m)			1						18	03-Dec-17	02-Jan-18	18-Feb-18	22-Feb-18	64987722	822629	RFL Plastics Limited	62686191	793496	25-Feb-18		18-Apr-19	100	100	62686191	100	2	Final Bill Payment			
		Environmental Management	(c) Construction of RCC drain from with cover slab starting from Haji Resot Ali road from TrisalPorabari road to Islami center road and Link Nurpur Cinemahall &Pachpara road, (Main Drain Ch. 0.00-555.00m, Link-1 Ch.0.00-155.00m, Link-2 Ch.0.00-308.00m Total length= 1018.00m) & Improvement of majibari road side drain from Dhaka- Mymensing to kakchar via Balipara road. (Main Drain Ch. 0.00-1115.00m, Link-1 Ch.0.00-170.00m& Link-2 Ch.0.00-63.00m Total length= 1348.00m) [Environmental Works and Tree Plantation].																							100							

Package Name: MGSP/TRI/2017-18/W-07

	1	Road	(a) Rehabilitation of Fulbaria road from Gohata Bazar to end of Pourashava boundary by RCC/Bituminous carpeting under Trishal Pourashava. Ch. 0+0.00-3+110 & link 0+0.00-0+100 Total length 3210m																							100						

Baseline Allocation and Performance Based Allocation

ULB Name: Trishal

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Drain	(b) Construction of RCC Drain at Fulbaria road from Gohata Bazar to end of Pourashava boundary under Trishal Pourashava. Ch. 0+0.00-0+437m																								100					
		Culvert	(c) Construction of 2 nos. Box Culvert (2.00m x 2.00m) at Ch. 1215m and Ch. 2670m on Fulbaria road from Gohata Bazar to end of Pourashava boundary			1							18	31-Jul-18	30-Aug-18	14-Oct-18	08-Nov-18	57278764	725048	Md. Monjurul Haque (Monju)-	57272160	724964	14-Nov-18			13-Nov-19	100	100	38917186	68	1	Completed
		Electrification	(d) Supplying, fitting & fixing of Street lights from Gohata Bazar to end of Pourashava boundary under Trishal Pourashava. Ch. 0+0.00-3+110 & link 0+0.00-0+100 Total length 3210m																							100						
7						3												127984429	1620056		125252165	1585470					100		106897191	85	7	

Financial Year: 2018-19

Package Name: MGSP/PBG/TRI/2018-19/W-08

	1	Road	Rehabilitation of Sekandar Chairman Road by Bituminous Carpeting work starting from Commissioner Road to end of Pourashava at Ward no-5 & 6 under Trishal Pourashava (Ch. 0+0.00 to 1+447.00km)			1							19	11-Oct-18	15-Nov-18	06-Jan-19	24-Jan-19	8162035	103317	M/S Rumi Construction	7986409	101094	27-Jan-19			15-Jul-19	100	100	7986409	100	1	Final Bill Payment
1						1												8162035	103317		7986409	101094					100		7986409	100	1	
15		Total:	Trishal			8												338755503	4288044		322584541	4083349					100		304229567	94	15	

Rohinga Influx

ULB Name: Chakoria

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohinga Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks																													
	1	Road	a) Road Improvement work from Magbazar Mohila Madrasa to jahangir Sikdar's House Including Street Light (Ch.0+00 to 1+035m)=1035.00m (RCC Road)																								15																																		
		Culvert	(b) Box Culvert in Road Improvement work from Magbazar Mohila Madrasa to jahangir Sikdar's House Including Street Light (Ch. 0+00 to 1+0 35m) = 1035.00m. Box Culvert in Ch.0+975; 1 Vent (4m X 3m) RCC Box Culvert. (Part: Box Culvert)																								0																																		
	1	Road	(c) Improvement work of Road BC with Footpath from Siddique filling Station to Mash Ghat Via Fultola and Thana center including Street Light Ch. (0+00 to 1+630). (Part: BC Road)																								0																																		
		Road	(d) RCC Road Part in Improvement work of Road with Footpath from Siddique filling Station to Mash Ghat Via Fultola and Thana center including Street Light Ch. (1+200 -1+260 = 60m & 1+410 to 1+630=220m) Total 280m. (Part: RCC Road)																								20																																		
	Culvert	e) RRC Box Culvert Part in Improvement Work of Road with Footpath from Siddique filling Station to Mash Ghat Via Fultola and Thana center including Street Light. RCC Box Culvert in Ch.0+000 ; 1 Vent 7m long, RCC Box Culvert size- (3m X 3m). (Part: Box Culvert)	0																																																										
	Retainin g Waill	(f) Retaning Wall Part in Improvement Work of Road with Footpath from Siddique filling Station to Mash Ghat Via Fultola and Thana center including Street Light. Retaining Wall Ch. 1+602-1+612 L/S, and 1.605-1+612 R/S = 17m. (Part: Retaning Wall)	0																																																										
	Drain	(g) RCC Box Drain Part in Improvement work of Road with Footpath from Siddique filling Station to Mash Ghat Via Fultola and Thana center including Street Light Ch. (0+00-1+630) . RCC Box Drain at Ch.0+445, L=8.00m (Part: RCC Box Drain)	0																																																										
	1	Road	(h) RCC Road Part in Improvement Work of Road with Foot Path from Kochpara to Jaliapara Sluice Gate Via Matamuhuri Bridge With Culvert and Recreational Center.(Ch.0+00 to 3+280) RCC Road Part.																								10																																		
		Culvert	(i) RCC Box Culvert with Flap Gate Part in Improvement work of Road with FootPath from Kochpara to Jaliapara Sluice Gate Via Matamuhuri Bridge with Culvert. Ch.0+00- 3+280 Total =3280m. RCC Box Culvert with Flap Gate in Ch.3+255; 2 Vent (1.00m X 1.50m) . (Part: RCC Box Culvert)																								0																																		
		Retainin g Wall	j) Retaning Wall Road L/S Part in Improvement work of Road with foot Path from Kochpara to Jaliapara Sluice Gate Via Matamuhuri Bridge With Culvert. Ch.0+275-0+593, Road L/S Retaning Wall. Total 318m. (Part: RCC Retaning Wall)																								5																																		
	Drain	(k) RCC Box Drain Part in Improvement work from Kochpara to Jaliapara Sluice Gate Via Matamuhuri Bridge With Culvert. Ch.0+00- 3+280 Total =3280m. RCC Box Dr, in Ch.0+593 L=15.00m (Part: RCC Box Culvert)	0																																																										
	1	Road	(l) Construction Road from Bashghata Station to Asian Hospital via Nur Hossain Commissioner's house (Ch.0+00 to 0+470m) including street light. (Part: Road)																								0							1	19	06-Aug-19	09-Sep-19	16-Jan-20	10-Feb-20	263199618	3331641	MSB & SABT (JV)	261537520	3310602	10-Feb-20	9-Aug-20	10	8000000	3	Ongoing works											
	1	Road	(m) Construction Road & Drain from Rajdhani para Mojamel's house to Moulovir para Jame mosque via Baitus Saraf mosque including street light (Ch.0+00 to 0+400m) (Part: Road & Drain)																								20																																		
	1	Road & Drain	(n) Improvement Road & Drain from Barura Para to Baro-Awlia Mosque via Samsu Member's House including street light (Ch.0+00 to 1+405m), Link-1: Samsu member house road Ch.0+00 to 0+270m & Link 2: Hasem master house road 0+00 to 0+295m. (Part: Road and drain)																								15																																		
	1	Road	(o) Improvement of Batakhali Shahid Abul Kalam Sarak including Street Light (Ch. 0+00m to 1+290m) and Link 1: Toroshghat road Ch. 0+00 to 0+300m & Link 2: Toroshpara to Fultala 0+00 to 0+250m & culvert at Ch. 0+230, 1+248(main), ch. 0+004(Link2), Ch. 0+150m (Link1). (Part: Road)																								0																																		
1	Road	(p) Improvement of Road and drain including street light from Arakan Sarak to Girl's high school road, Hospital para Bojo Mahajon's house to Chakaria Eye Hospital via Cambrian School Ch. 0+00 to 0+795m & Ch. 0+940 to 1+700m and Link1: 40m, Link2: 320m, Link3: 52m, Link4: 516m, Link5: 30m, Total=2513m. (Road part & cross drain at Ch. 0+625m.) (Part: Road)	10																																																										

Rohinga Influx

ULB Name: Chakoria

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohinga Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Drain	(q) Improvement of RCC Drain from Arakan Sarak to Girl's high school road, Hospital para Bojo Mahajon's house to Chakaria Eye Hospital via Cambrain School Ch. 0+00 to 1 +695m & Link Younus house to Grameen bank Ch. 0+00 to 0+510m including street light (Ch. 0-2130m). (Drain part)																								40					
		Electricfication	(r) Supplying, fitting & fixing of Street Light starting from Magbazar Mohila Madrasa to Jahangir Sikdar's house Ch. 0+00 to 1+035 m (Total Length 1035 m) Under Chakoria Pourashava (Part: Street Light)																								0					
		Electricfication	(s) Supplying, fitting & fixing of Street Light starting from Siddique filling station to Mashghat via Fultola and Thana center Ch.0+00 to 1630m (Total Length 1630 m) under Chakoria Pourashava (Part: Street Light)																								0					
		Electricfication	(t) Supplying, fitting & fixing of Street Light starting from Bashghata Station to Asian Hospital via Nur Hossain Commissioner's house Ch.0+00 to 0+470m (Total Length 470 m) under Chakoria Pourashava (Part: Street Light)																								0					
		Electricfication	(u) Supplying, fitting & fixing of Street Light starting from Rajdhani para Mojjamel's house to Moulovir para Jame mosque via Baitus Saraf mosque Ch.0+00 to 0+ 700 m (Total Length 700 m) under Chakoria Pourashava(Part: Street Light)																								0					
		Electricfication	(v) Supplying, fitting & fixing of Street Light starting from Barura Para to Baro-Awlia Mosque via Samsu Member's house Ch.0+00 to 1+405 m, Link-1: Samsu member house road ch.0+00 to 0+270m & Link-2: Hasem master house road Ch.0+00 to 0+295m (Total Length 1970m) under Chakoria Pourashava (Part: Street Light)																								0					
		Electricfication	(w) Supplying, fitting & fixing of Street Light for Batakhali Shahid Abul Kalam Sarak Ch..0+00 to 1+290 m and Link-1: Toroshghat road ch.0+00 to 0+280m & Link-2: Toroshpara to Fultala Ch.0+00 to 0+250m (Total Length 1820 m) under Chakoria Pourashava (Part: Street Light)																								0					
		Electricfication	(x) Supplying, fitting & fixing of Street Light starting from Arakan Sarak to Girl's high school road, Hospital para Bojo Mahajon's house to Chakoria Eye hospital via Cambrian school Ch.0+00 to 1+700m and unk-1: 40m, Link-2: 320m, Link-3: 52m, Link-4: 516m and Link-5: 30m (Total Length 2658 m) under Chakoria Pourashava (Part: Street Light)																								10					
		Environmental Management	(y) Environmental Management Budget for MGSP-CHO-W-10. (Part: Environmental Safeguard)																								50					

Package Name: MGSP/CHO/2018-19/W-11

1	Road	a) Road Improvement work from Koraighona Hossain Chairman's house to Siraj Master House Ch. 0+00 to 0+820 m and 3m x 3m culvert and Koraighona Link road Ch. 0+00 to 0+900 km (Road Part)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Rohinga Influx

ULB Name: Chakoria

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohinga Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks	
	5	Drain	h) Construction of RCC Drain from Sub Register Office to Halkakara Ben Bundh Via Baitur Rahman jame Mosjid Including Street Pole Ch. 0+00 ~ 0+775 m, Effective length = 660 m Under Chokoria Pourashava, - Construction of RCC Drain from Swampnopuri Culvert to Khodarkum Via SobujBag including Street Pole Ch. 0+000m to 0+280 m, Effective Length = 280 m Under Chokoua Pourashava - Construction of RCC Drain & Cross Drain from Ghonosam Bazar to Sobhaniakum including Street Pole Ch. 0+000m to 0+850m, Effective Length = 850m Under Chokona Pourashava - Construction of RCC Drain from Palakata Central Jame Mosque to Roton Building via Kali Monder. Luding Street Pole Ch. 0+000m to 0+410m, Effective Length = 410 m Under Chokona Pourashava - Construction of RCC Drain from Bhoramuhuri Hazi Para Road Luding Street Pole Ch. 0+000m to 0+490m, Effective Length = 490m Under Chokona Pourashava Total Length = 2690.00 m.																									0					
		Electricfiation	i) Supplying, fitting & fixing of Street Light starting from Koralghona Hossain Chairman's house to Siraj Master house Ch,0+00 to 0+820m (Total Length 820m) under Chakoria Pourashava																									10					
		Electricfiation	j) Supplying, fitting & fixing of Street Light starting from Koraiqhona Kalu Maji house to Moghpara via Sonkholapara Ch, 0+00 to 1+000 m (Total Length 1000 m) under Chakona Pourashava																									0					
		Electricfiation	k) Supplying, fitting & fixing of Street Light starting from Koraighona Omar house to Abdul Hakim house via Moulovi Monjur house Ch, 0+00 to 0+350 m (Total Length 350 m) under Chakona Pourashava																									0					
		Electricfiation	l) Supplying, fitting & fixing of Street Light starting from Abbas Master's house to Balagul Mobin Madrasa via Rajarbeel Ch,0+00 to 1+250m (Total Length 1250m) under Chakona Pourashava.																									0					
		Electricfiation	m) Supplying, fitting & fixing of Street Light for Chiringa Station para road Ch, 0+00 to 0+416m (Total Length 416m) under Chakoria Pourashava																									0					
		Electricfiation	n) Supplying, fitting & fixing of Street Light starting from Binamara Eddipara Mostak Ahmed's shop to Nurul Kabir's (Abbas Khalifa) house Ch,0+00 to 0+600 m and Link Ch. 0+00 to 0+222m (Total Length 822 m) under Chakoria Pourashava																									0					
		Electricfiation	o) Supplying, fitting & fixing of Street Light starting from Sub Register office to Halkakara beri bundh via Baitur Rahmat Jame mosjid Ch, 0+00 to 0+775m (Total Length 775 m) under Chakoria Pourashava																									0					

Package Name: MGSP/CHO/2018-19/W-12

	1	Road	(ai) Construction of road from Chattagram - Cox's Bazar Road to Palakata Jetty Road via MP Shahibs house under Chakoria Pourashava, Ch. 0+00 to 2+250m (Length 2250m)																								17					
		Electricfiation	(aii) Supplying, fitting & fixing of Street Light starting from Chattagram - Cox's Bazar Road to Palakata Jetty Road via MP Shahibs house under Chakoria Pourashava, Ch. 0+00 to 2+250m (Total Length 2250m) Under Chakoria Pourashava.																								45					
	1	Road	(bi) (road part) Construction of RCC road and Drain from Moghbazar to Moulavirkum Bazar including Barua para mondhir road under Chakaria pourashava,Cox's bazar.Ch.00-1200.00m, Link-l 00-290.00m, Link-2 Ch.00-70.00m (Road Part), 02 nos box culvert.																								1					
		Drain	((bii) (drain part) Construction of RCC Drain from Mogbazar to Moulavirkum Bazar and Barua para mondhir & Barried under Chakaria pourashava,Cox's bazar.																								0					
		Electricfiation	(b) Supplying, fitting & fixing of Street Light starting from Moghbazar to Moulavirkum Bazar including Barua para mondhir road under Chakaria pourashava, Ch.0+00 to 1+200m, Link 1 Length 290m and Link 2 length 70m. (total length 1560m) under Chakaria pourashava.																								0					
	1	Road	c-l, road part) Constuction of RCC road and Drain from Chakaria Government Pilot high school Jam-E-Mosque to road behind Chakaria shopping complex via station para,under Chakaria pourashava,Coxs bazar.Ch.0+00+260 and Link:behind Chakaria shopping complex Lenth 220m (Total length= 480m). (Road part)																								20					

Rohinga Influx

ULB Name: Chakoria

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohinga Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
29	1	Drain	c-I,drain part) Constuction of RCC road and Drain from Chakaria Government Pilot high school Jam-E-Mosque to road behind Chakaria shopping complex via station para, under Chakaria pourashava,Coxs bazar. And Link:behind Chakaria shopping complex (Drain part).Ch.0+00-0+210Km & Link=90.00m			1							19	06-Aug-19	09-Sep-19	15-Jan-20	10-Feb-20	286609853	3627973	M/S. Selim & Brothers	295556754	3741225	10-Feb-20			9-Aug-20	67	23	22000000	7		Ongoing Works
		Electricfiation	(c) Supplying, fitting & fixing of Street Light starting from Chakaria Government Pilot High School Jame mosque to road behind Chakaria shopping complex via Station para road Ch. 0+00 to 0+260m and Link length 220m (Total Length 480m) Under Chakoria Pourashava																								0					
		Electricfiation	(d) Fitting & fixing of Tiles on drain slab & Street Light starting from Fultala to Ghonasham Bazar via Tarzaghat Ch. 0+00 to 1 +250m (Total Length 1250m) Under Chakoria Pourashava.																								70					
		Road & Drain	Improvement of RCC Drain at west side of poura bus terminal (Ch.0+00 to 360.00 m) & Construction of RCC Road & Drain from Lama Ali kadam jeep station to culvert near Flower Aratunder Chakaria pourashava,Cox's Bazar.(Ch.0+00 to 175.00 m)																								25					
		Electricfiation	(e) Supplying, fitting & fixing of Street Light starting from Lama Ali Kadam Jeep Station to culvert near Foler Arat Ch. 0+00 to 0+175m (Total Length 175m) Under Chakoria Pourashava																								0					
		Drain	Construction of RCC Drain from Pourashava number 1 gate to Betua Bazar connecting road,underr Chakaria pourashava,Coxs Bazar.Ch.0+00-I+700Km, Link-I= 730.00m & Link-2= 260.00m, Total=2690m																								20					
		Drain	Construction of RCC Drain from Puk Pukuria Al-Balagul Mobin Madrasa to Badha Khal underr Chakaria pourashava,Coxs Bazar.																								25					
		Drain	Construction of RCC Drain from Chiringa Doctor Tejendra house mur to Grammer School under Chakaria pourashava,Coxs Bazar.																								50					
		Road	Constuction of RCC road from Betua Bazar road to Sobhaniarkum culvert via Aman para under Chakaria pourashava,Coxs bazar.Ch.0+0 to 2+000m.																								20					
		Electricfiation	(i) Supplying, fitting & fixing of Street Light from Betua Bazar Road to Shubhaniakum culvert via Amanpara Ch. 0+00 to 2+000m (Total Length 2000m) Under Chakoria Pourashava																								15					
		Road & Drain	(j) Constuction of RCC Road and Drain at WAPDA road under Chakaria pourashava, Coxs bazar.																								0					
		Electricfiation	(j) Supplying, fitting & fixing of Street Light for WAPDA road Ch. 0+00 to 0+250m (Total Length 250m) Under ChakoriaPourashava																								0					
		Road	Constuction of RCC road from Bozandra Mohazan ghate to Olisha Bazar Ch.0+00 to 0+900m under Chakaria pourashava,Coxs bazar.																								35					
		Electricfiation	(k) Supplying, fitting & fixing of Street Light from Boz Mohazon Ghata to Oliikha Bazar Ch. 0+00 to 0+900m (Total Length 900m) Under Chakoria Pourashava																								0					
29				3														754058471	9545044			756356975	9574139				13	31000000	4			

Financial Year: 2019-20
Package Name: MGSP/CHO/2019-20/W-13

	1	Commun ity Center	Construction of Poura Community Center at Mouloubirkum in Ward No.7 under Chakoria Pourashava			1							20	22-Dec-19	20-Jan-20	02-Jun-20	30-Jun-20	86101024	1089886	Selim & Brothers	73079156	925053	30-Jun-20			17-Feb-21	0	0	0	0		Ongoing works
		Commun ity Center	Construction of Poura Community Center at Mouloubirkum in Ward No.7 under Chakoria Pourashava (Plumbing part)																								0					
		Commun ity Center	Electrical Works for Construction of Poura Community Center at Mouloubirkum in Ward No.7 under Chakoria Pourashava (electrical works)																								0					

Package Name: MGSP/CHO/2019-20/W-14

1	Road	a) Construction of RCC Road from Aman Para road to Batua Bazar Road including street light under Chakaria Pourashava, Cox's Bazar, Ch.0+00 to 0+445m & Link-Rahim house road 0+00 to 0+035m																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

ULB Name: Chakoria

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohinga Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks				
	1	Road	d) Construction of RCC Road from Arkan Road Janata Market to Poura last Boundary including street light under Chakaria Pourashava, Cox's Bazar, Ch.0+00 to 4+000m			1							20	22-Dec-19	20-Jan-20	04-May-20	01-Jun-20	211071810	2671795	Selim & Brothers	235434845	2980188	01-Jun-20			17-Feb-21	0	0	0	0	0		Ongoing works			
	1	Road	e) Construction of RCC Pavement on existing WBM from Batua Bazar Road to Pourashava 1 no gate via Poura office Ch. 0+00 to 1+725 m., Link-1 (Pourashava Office) Ch. 0+00 to 0+27.50m & Construction of RCC Pavement on existing WBM from Shubahaniakum to Sikder Kumer via belal shop ch. 0+00 to 900m.																								0									
	1	Road	f) Construction of RCC Road from Showdagor Para Ghonoshym Bazar road to Halkakara Jame Mosque road under Chakaria Pourashava, Cox's Bazar, Ch.0+00 to 0+300m & Link Halkakara road to Batua bazar road 0+00 to 0+60 m																																	
	1	Road and Drain	g) Construction of RCC Road and Drain from Nathpara moar to Kosaipara road under Chakaria Pourashava, Cox's Bazar Ch.0+00 to 0+ 410m and Link Drama road Ch. 0+00 to 0+090m																								0									
		Electricfiation	(h) Supplying, fitting & fixing of Street Light starting from Aman para Road to Batua Bazzar road Ch. 0+00 to 0+875m & Link 0+00 to 0+035m (total 910m) under Chakoria Pourashava																								0									
		Electricfiation	(i) Supplying, fitting & fixing of Street Light starting from Sabet para to Aman para Road via Mosjid para road Ch. 0+00 to 0+860m (total 860m) under Chakoria Pourashava																								0									
		Electricfiation	(j) Supplying, fitting & fixing of Street Light starting from Arkan Road Janata market to Poura last Boundary Ch. 0+00 to 4+000m (total 4000m) under Chakoria Pourashava																								0									
	1	Road RCC Pavement work	k) Construction of RCC road from Fultala to Ghonashym Bazar Bottola Road via Tarozghat under Chakoria Pourashava. ch. 0+750m to 1+250m																								0									
	1	Road RCC Pavement work	l) Construction of RCC road from Bhangermuk to Pourashava Last boundary under Chakoria Pourashava. ch 0+000 to 2+050m																																	
Package Name: MGSP/CHO/2019-20/W-15																																				
	1	Road	a) Construction of RCC Road at Torozghat Sikder Para Nurul Islam Sikderroad under Chakaria Pourashava, Cox'sBazar Ch. 0+00 to 0+135m and Link :Kabir Hossain road Ch. 0+00 to 0+050m																									0								
	1	Road	b) Construction of RCC Road from Batakhali Master Para to Noiya Para road under Chakaria Pourashava, Cox's Bazar. including culvert, Ch. 0+00 to 0+675m, Link 1:Anowar Hossain road Ch. 0+00 to 0+405m and Link2: Jalapara link road Ch. 0+00 to 0+120m																									0								
	1	Road and Drain	c) Construction of RCC Road & Drain from Shawpnapuri to Badarkhali road under Chakaria Pourashava, Cox's Bazar, Ch. 0+00 to 0+525m and Link: Batakhali link road Ch. 0+00 to 0+085m																									0								
	1	Electricfiation	d) Supplying Fitting and Fixing Paving Tiles on Drain Top Slab with street light work at Sabugbagh R/A under Chakaria Pourashava, Cox's Bazar Ch. 0+00 to 0+430m																									0								
	1	Road	e) Construction of RCC Road at Hazipara under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+535m and Link: Boromohuri link Ch. 0+00 to 0+150m																									0								
	1	Road	f) Construction of RCC Road from Khamar Para Masjid road under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+205m, Link 1: Saiful link road Ch. 0+00 to 0+080m Link 2: Rabbi house link road Ch. 0+00 to 0+030m																									0								
	1	Road	g) Construction of RCC Road at Biju Belal road under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+150m																									0								
	1	Road	h) Construction of RCC Road at Palakata Mohammadia Para road under Chakaria Pourashava, Cox's Bazar Ch. 0+00 to 0+480m, Link : Ram Babu link road Ch. 0+00 to 0+040m																									0								
	1	Road	(i) Construction of RCC road from Palakata Dakhil Madrasa to Universal Primary School under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+530m																									0								
	1	Road	j) Construction of RCC Road from Hasem Master para Samsu Alam house to Lal Bura house road under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+270m and Link : Ali Road Ch. 0+00 to 0+100m																									0								

Rohinga Influx

ULB Name: Chakoria

Reporting Month: 30 June 20

Financial Year: 2018-19
Package Name: MGSP/COX/2018-19/W-01

Financial Year: 2018-19

Package Name: MGSP/COX/2018-19/W-01

[illegible]

Package Name: MGSP/COX/2018-19/W-02

[illegible]

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
		Electricfication	(c) Supplying, fitting & fixing of street light starting at Sahid Sarani Road Ch. 0+00 to 1+495m Link-1: Salam Mia Road Ch. 0+00 to 0+345m, Link-2: Baharchora Golchottor Road Ch. 0+00 to 0+230m, Link-3: South RRRC Office Road Ch. 0+00 to 0+160m, Link-4: Sub-Register Office Road Ch. 0+00 to 0+150m, (Total length 2380m) under Cox's Bazar Pourashava. (Electrical Part)																								0					

Package Name: MGSP/COX/2018-19/W-03

8	Road	(a) Improvement of Road with drain including street light from Bailla-para to Shahid Sarani road via Goal-dighir par, Ch. 0+00 to 1+390m Plus Link1: Cox market road, Ch. 0+00 to 0+115m, Link2: Sankor Mot Mission road, Ch. 0+00 to 0+660m, Link3: Sweeper colony road, Ch. 0+00 to 0+270m, Link4: Central Jame mosque road, Ch. 0+00 to 0+330m including bylane Khankha road Ch. 0+00 to 0+190m, Link5: Mohazer para road, Ch. 0+00 to 0+345m, Link6: Zia Parisad road, Ch. 0+00 to 0+250m, Link7: BK Paul road, Ch. 0+00 to 0+304m, Total=3854m.(Road Part)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/COX/2018-19/W-04

2	Road	(a) Improvement of RCC road with drain including street light at Jelepark to Air force gate and Riduan Jame Mosque to Sutki Mahal, Ch. 0+00 to 1+500m and Ch. 2+250 to 4+030 including Link-1: Nazirar tack old bazar road Ch. 0+00 to 0+300m, Total = 3310m. (Road Part)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Package Name: MGSP/COX/2018-19/W-05

8	Road	(a) Improvement of Road, Drain with footpath including street Light works from Thana Road to Khuruskul Road Ch. 0+00 to 2+045, Plus Link-1: Central Moha Shawsman Road Ch. 0+00 to 0+265m, Link-2, Poura Market Road Ch. 0+00 to 0+110m, Link-3, Fulbag Road Ch. 0+00 to 0+300m, Link-4, Barmiz School road Ch. 0+00 to 0+130m, Link-5, Old Malaria Road Ch. 0+00 to 0+185m, Link-6, Peshker Para Road Ch. 0+000 ti 0+150m, Link-7, Tack Para Road Ch. 0+00 to 0+245m, Total = 3430m, under Cox's Bazar Pourashava. (Road Part)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									</
---	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Rohinga Influx

ULB Name: Cox's Bazar

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks		
29		Electrification	(c) Supplying, fitting & fixing of street light starting Thana road to Khuruskul Road Ch. 0+00 to 2+045, Plus Link -1: Central Moha Shawsman Road Ch. 0+00 to 0+265m, Link-2, Poura Market Road Ch. 0+00 to 0+110m, Link-3, Fulbag Road Ch. 0+00 to 0+300m, Link-4, Barmiz School road Ch. 0+00 to 0+130m, Link-5, Old Malaria Road Ch. 0+00 to 0+185m, Link-6, Peshker Para Road Ch. 0+000 ti 0+150m, Link-7, Tack Para Road Ch. 0+00 to 0+245m, Total = 3430m, under Cox's Bazar Pourashava. (Electrical Part)			5													866818846	10972390		849764736	10756516				0				12	0	0	

Financial Year: 2019-20
Package Name: MGSP/COX/2019-20/W06

	1	Road	(a) Construction of RCC Road at Laboni Point to Hotel Prince via Sugondha point (Ch. 0+00 to 1+080) and Construction of 4 nos. RCC Link Road, Link-1: Ch. 0+00 to 0+180, Link-2: 0+00 to 0+100, Link-3: Ch. 0+00 to 0+500 & Link-4: Ch. 0+00 to 0+330 (Sugondha Point to Sugondha Point Main Road) Under Cox's Bazar Pourashava.(Total Length, L=2190m) (Road Part)																								0						
		Drain	(b) Construction of RCC Drain at Laboni Point to Hotel Prince via Sugondha point (Ch. 0+00 to 1+080, length=1387m) and Link-1: Ch. 0+00 to 0+180, Link-2: 0+00 to 0+100 and Link:4 Sugondha Point to Sugondha Point Main Road (Ch. 0+00 to 0+330 m) Under Cox's Bazar Pourashava.(Total Length, L=2327m) (Drain Part)			1							20	23-Dec-19	23-Jan-20	10-Jun-20	07-Jul-20	239519769	3031896	R.P Construction Pvt. Ltd	220620649	2792666	17-Jul-20			14-Apr-21	0	0		0	0	Ongoing Works	
		Electrification	(c) Supplying, fitting & fixing of street light starting from Laboni Point to Hotel prince via Sugondha point (Ch.0+00 to 1+060) and Link-1:Ch.0+00 to 0+180, Link-2: Ch.0+00 to 0+100, Link-3: Ch.0+00 to 0+500m, Link-4: Ch.0+00 to 0+330m (Sugondha point to Sugondha point main road) under Coks Bazar Pourashava.(Total length=2170m) (Electrical)																								0						

Package Name: MGSP/COX/2019-20/W07

1	Road and Drain	(a) Construction of RCC Road,Drain,Street light & Culvert from Coxs Bazar Main Road to Khurushkul via Tarabonia chara. Ch , 0+00 to 0+450m.L=450m with 3 links.Link-1: Chowdhuri Bhabon to Main Road Ch , 0+00 to 0+440m. Link-2: Main Road to Baitul Radhuyan Mosque, Ch , 0+00 to 0+200m. L=200m. Link-3: Main Road to Paddy land, Ch: 0+00 to 0+110m. L=110m.(Total Length, Road=1200m, Drain=1200m)																										0						
1	Road and Drain	(b) Construction of RCC Road, Drain & Street light at Muktiyuddha Sarini Road Ch, 0+00 to 0+950m), with 2 Links. Link -1: PTI Road, Ch, 0+00 to 0+165m.Link-2, Siraj Nazir Road. Ch, 0+00 to 0+254m under Cox's Bazar Pourashava.(Total Length, Road=1369m, Drain=2043m)			1							20	23-Dec-19	23-Jan-20	07-Jun-20	30-Jun-20	169547457		2146170	R.P Construction Pvt. Ltd	156659233		1983028	10-Jul-20			10-Apr-21	0	0		0	0	Ongoing Works	
	Electrification	(a) Supplying, fitting & fixing of Street Light starting from Coxs Bazar Main Road to Khurushkul via Tarabonia chara. Ch , 0+00 to 0+450m.L=450m with 3 links.Link-1: Chowdhuri Bhabon to Main Road Ch , 0+00 to 0+440m. Link-2: Main Road to Baitul Radhuyan Mosque, Ch , 0+00 to 0+200m. L=200m. Link-3: Main Road to Paddy land, Ch: 0+00 to 0+110m. L=110m. Under Cox's Bazar Pourashava. (Total Length=1200m) (Electrical)																										0						
	Electrification	(b) Supplying, fitting & fixing of Street Light at Muktiyuddha Sarini Road Ch, 0+00 to 0+950m), with 2 Links. Link -1: PTI Road, Ch, 0+00 to 0+165m.Link-2, Siraj Nazir Road. Ch, 0+00 to 0+254m under Cox's Bazar Pourashava. (Total Length=1369m) (Electrical)																										0						
1	Electrification	(c) Supplying, fitting & fixing of Street Light works at surrounding area of Cox's Bazar Poura Bus Terminal under Cox's Bazar Pourashava.(Total Length=1200m) (Electrical)																										0						

Package Name: MGSP/COX/2019-20/W08

	1	Road and Drain	(a) Construction of RCC Road, Drain & Street light work at Badsha Ghona road connects with light house road with one link: Ch, 0+ 00 to 0+165m), L=165m. Link -1: Existing light house road Ch, 0+00 to 0+115m.L=115m under Cox's Bazar Pourashava.(Total Length, Road=280m, Drain=280m)																								0						

Rohinga Influx

ULB Name: Cox's Bazar

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohingya Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks		
6	1	Road and Drain	(b) Construction of RCC Road, Drain with footpath including street light work at Saron Residential area,L=270m with 3 links . Link -1: Prince Resort Road,Ch, 0+00 to 0+052m), L=52m. Link -2: Dimond Angle Road, Ch, 0+00 to 0+263m, L=263m Link -3: Amir Ali House Road. Ch, 0+00 to 0+185m, L=185m and Saikat Residential Area, L=125m with 5 links . Link -1: Saikat Residential Area, Ch, 0+00 to 0+127m), L=127m. Link -2: Saikat Residential Area, Ch, 0+00 to 0+132m, L=132m Link -3. Saikat Residential Area Ch, 0+00 to 0+127m, L=127m Link -4. Saikat Residential Area Ch, 0+00 to 0+132m, L=132m Link -5 Saikat para road. Ch, 0+00 to 0+260m, L=260m.(Total Length, Road=1673m, Drain=2672m)			1							20	01-Jun-20	02-Jul-20			157426570	1992741									0	0	0		0	0	Under tendering process
	Electrification	(a) Supplying, fitting & fixing of Street Light starting at Badsha Ghona road connects with light house road with one link: Ch, 0+ 00 to 0+165m), L=165m. Link -1: Existing light house road Ch, 0+00 to 0+115m.L=115m Under Cox's Bazar Pourashava.(Total Length, 1673m) (Electrical)	0																															
	Electrification	b) Supplying, fitting & fixing of Street Light starting Saron Residential area,L=270m with 3 links . Link -1: Prince Resort Road,Ch, 0+00 to 0+052m), L=52m. Link -2: Dimond Angle Road, Ch, 0+00 to 0+263m, L=263m Link -3: Amir Ali House Road. Ch, 0+00 to 0+185m, L=185m and Saikat Residential Area, L=125m with 5 links . Link -1: Saikat Residential Area, Ch, 0+00 to 0+127m), L=127m. Link -2: Saikat Residential Area, Ch, 0+00 to 0+132m, L=132m Link -3. Saikat Residential Area Ch, 0+00 to 0+127m, L=127m Link -4. Saikat Residential Area Ch, 0+00 to 0+132m, L=132m Link -5 Saikat para road. Ch, 0+00 to 0+260m, L=260m Under Cox's Bazar Pourashava. (Electrical)	0																															
35	Total: Cox's Bazar					8												1433312642	18143198		1227044618	15532210				8			0	0				

Financial Year: 2018-19
Package Name: MGSP/TEK/2018-19/W-01

1	1	Road	(a) (RCC Road Part) Improvement of Road & Drain (with Cover Slab) Construction from Kulalpara Jeep Station to Bus Station Fuara Via Lamar Bazar Bridge including Street Light (Ch. 0+00 to 0+815m)=815.00 m (RCC Road)																								0					
		Drain	(b) (RCC Drain Part) Improvement of Road & Drain (with Cover Slab) Construction from Kulalpara Jeep Station to Bus Station Fuara Via Lamar Bazar Bridge including Street Light (Ch. 0+00 to 0+815m) = 815.00 m. RCC (Drain Part).																								0					
	1	Road	(c) (RCC Road Part) Improvement of Road from East side of Chowdhury Para BGB Sub-Camp to Sluice Gate No.-1 Via Jetty Including Street Light (Ch. 0+00 to 1+250m)=1250.00 m (RCC Road)																								0					
	1	Road	(d) (RCC Road Part) Improvement of Road from Teknaf Post Office to Krishi Bank Including Street Light (Ch. 0+00 to 0+275m)=275.00 m (RCC Road)																								0					
	1	Road	(e) (RCC Road Part) Construction of RCC Road and Primary Drain from Uttor Jalipara Foyaz Alams House to Berry Bandh Including Street Light (Ch. 0+00 to 0+575m)=575.00 m (RCC Road).																								0					
		Drain	(f) Construction of RCC Road Cross Drain Box Type RCC Road & Primary Drain from Uttor Jalipara Foyaz Alams House to Berry Bandh Including Street Light (Ch. 0+00 to 0+575m)=575 m : RCC Road Cross Drain; Box Type; Size:- 0.750mx 0.750m; L=6.00m, Ch.0+515 m. (X-Drain)																								0					
		Culvert	(g)) Special Culvert at Ch. 0+336, 0+348, 0+352m = 3 nos. (Culvert)																								0					
		Drain	(h) RCC Drain Part Construction of RCC Road & Primary Drain from Uttor Jalipara Foyaz Alams House to Berry Bandh Including Street Light (Ch. 0+00 to 0+575m)=575 m: RCC Drain Part Length =825.00m. (Drain)																								0					
		Culvert	(i) Construction of RCC Road Cross Culvert Box Type RCC Road & Primary Drain from Uttor Jalipara Foyaz Alams House to Berry Bandh Including Street Light (Ch. 0+00 to 0+575m)=575 m: 3.00 nos RCC Road Cross Culvert; Box Type; Size:-2.00m X 1.50m; L=10.00m : Ch.- 0+005,0+120, and 0+215 m. (Culvert)																								0					

Rohinga Influx

ULB Name: Tekhnaf

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohinga Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Road	(j) Improvement of Road and drain from Sona Miah shop near Coxs Bazar main road to Sukkurs Bari via Naitangpara Budda Chita including streeth light Ch. 0+00 to 0+615m and Link Ch. 0+00 to 0+335m. (Road Part)			1							19	17-Feb-20	16-Mar-20			163718159	2072382								0	0	0			Tender underprocess
		Drain	(k) Improvement of road and drain from Sona Miah shop near Coxs Bazar main road to Sukkurs Bari via Naitangpara Budda Chita including street light Ch. 0+00 to 0+615m (Protection work from 0+291m to 0+587m right side) and Link-1 Ch. 0+00 to 0+335m. (Drain part)																								0					
	1	Road	(l) Improvement of Road from Naitangpara Najmuls house to Nurul Haq house including Street Light (Ch. 0+00 to 0+27Sm). (Road Part)																								0					
		Drain	(m) Improvement of Road and road level drain from Naitangpara Najmuls house to Nurul Haq house including Street Light (Ch. 0+00 to 0+275m). (Drain part)																								0					
		Electricfiation	(n) Supplying, fitting & fixing of Street Light starting from Kulalpara Jeep Station to Bus Station Fuara via Lamar Bazar Bridge Ch. 0+00 to 815m (Total Length 815 m) Under Teknaf Pourashava (Street Light)																								0					
		Electricfiation	o) Supplying, fitting & fixing of Street Light starting from east side of Chowdhury para BGB Sub-camp to sluice gate No.1 via Jetty Ch.0+00 to 1+250m (Total Length 1250 m) under Teknaf Pourashava (Street Light Part)																								0					
		Electricfiation	(p) Supplying, fitting & fixing of Street Light starting from Teknaf Post Office to Krishi Bank Ch.0+00 to 0+275 m (Total Length 275 m) under Teknaf Pourashava (Street Light Part)																								0					
		Electricfiation	(q) Supplying, fitting & fixing of Street Light starting from Uttar Jaliapara Foyaz Alams house to Berry bandh Ch.0+00 to 0+575 m (Total Length 575 m) under Teknaf Pourashava (Street Light-Part)																								0					
		Electricfiation	(r) Supplying, fitting & fixing of Street Light starting from Sana Miah shop near Coxs Bazar main road to Sukkurs Bari via Naitangpara Budda Chita Ch.0+00 to 0+615 m & Link Ch. 0+00 to 0+335m (Total Length 950m) under Teknaf Pourashava (Street Light-Part)																								0					
		Electricfiation	(s) Supplying, fitting & fixing of Street Light starting from Naitangpara Najmuls house to Nurul Hoq house Ch.0+00 to 0+275 m (Total Length 275m) under Teknaf Pourashava (Street Light- Part)																								0					
6						1												163718159	2072382										0			

Financial Year: 2019-20
Package Name: MGSP/TEK/2019-20/W02

	1	Road	(a) Improvement of Upazilla Shahid Minar to Lengur bill connecting road by RCC, Ch. 0+00 to 0+680m and Lengur Link, Ch. 0+00 to 0+125m (Length=805m, width=4m) including street light, drain & guide wall																								0					
	1	Road	b) Improvement of Kulal Para Mir Kasem House to Sea-Beach road by RCC. Ch.0+00-0+240m (length=240m, width=3.66m) including street light & drain.																								0					
	1	Road	(c) Improvement of K.K Para house of Abdur Sattar to Hindu Sashan road by RCC, Ch. 0+00 to 0+250m (Length =250m, width=3.66m) including street light.																								0					
	1	Road	d) Improvement of Oliabad Chowmohoni to Arif House road by RCC, Ch.0+00-0+400m (Length=400m, width=3.66m) including street light.																								0					
	1	Road	e) Improvement of Oliabad Haji Imam House to bridge near Weather forecast Office by RCC, Ch0+00-0+190m (Length=190m, width=3.66m) including street light.																								0					
	1	Road	f) Improvement of K.K Para D.G.F.I Office to Russian Fishery road by RCC, Ch.0+00-0+200m (Length=200m, width=3.66m) including street light.																								0					
	1	Road	g) Improvement of Islamabad Chowmohoni to Haji Mohammad Karim House road by RCC, Ch.0+00-0+300m (Length=300m, width=3.05m) including street light.																								0					
	1	Road	h) Improvement of Puran Pallan Para Nur Hossain House to Monaf Para Abdur Motlob House road by RCC, Ch0+00-0+280m (Length=280m, width=3.05m) including street light & guide wall.																								0					

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohinga Influx
Monthly Progress Report

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks
	1	Road	i) Improvement of Kulal Para Chowmohoni to Hangordeil F.S.T Project road by RCC, Ch.0+00-1+505m, Link1: FST link road Ch.0+00 to 0+125m including street light. (Total Length=1630m, width=3.66m)																								0					
	1	Road	j) Improvement of Puran Pallan Para Rahamat Ullah's shop to Nur Nabi's House road by RCC, Ch.0+00-0+400m (Length-400m, width-3.66m) including street light & guide wall.																								0					
	1	Road and drain	k) Construction of RCC road and drain from Shilboniya Para Chowmohoni to Hangor Deil Chowmohoni Ch.0+00-0+280m (Length=280m)			1							20	31-Dec-19	30-Jan-20	04-May-20	20-May-20	107647029	1362621	M/S. Jakaullah & Brothers	96918316	1226814	20-May-20			20-Feb-21	0	0	0	0	0	Wroks Stop
		Electricfiation	(l)Supplying, fitting & fixing of Street Light starting from Upazilla Shahid Minar to Lengurbill connenting road ch. 0+00-0+680m and Link ch. 0+00 to 0+125m (total Length 805m under Teknaf Pourashava.																								0					
		Electricfiation	(m)Supplying, fitting & fixing of Street Light starting from Kulal para Mir Kasem House to Sea-Beach road ch. 0+00-0+240 (total Length 240m) under Teknaf Pourashava.																								0					
		Electricfiation	(n)Supplying, fitting & fixing of Street Light starting from K.K para House of Abdur Sattar to Hindu Sashan Road ch. 0+00-0+250 (total Length 250m) under Teknaf Pourashava.																								0					
		Electricfiation	(o)Supplying, fitting & fixing of Street Light starting from Oliabad chowmohoni to Arif House Road ch. 0+00-0+400 (total Length 400m) under Teknaf Pourashava.																								0					
		Electricfiation	(p)Supplying, fitting & fixing of Street Light starting from Oliabad Haji Imam House to Bridge near Weather forecast office Road ch. 0+00-0+190 (total Length 190m) under Teknaf Pourashava.																								0					
		Electricfiation	(q)Supplying, fitting & fixing of Street Light starting from K.K Para D.G.F.I. Office to Russian fishery Road ch. 0+00-0+200 (total Length 200m) under Teknaf Pourashava.																								0					
		Electricfiation	(r)Supplying, fitting & fixing of Street Light starting from Islamabad Chowmohoni to Haji Mohammad Karim House Road ch. 0+00-0+300 (total Length 300m) under Teknaf Pourashava.																								0					
		Electricfiation	(q)Supplying, fitting & fixing of Street Light starting from Puran Palan Para Nur Hossain House to Monaf Para Abdur Motlab House Road ch. 0+00-0+300 (total Length 300m) under Teknaf Pourashava.																								0					
		Electricfiation	(q)Supplying, fitting & fixing of Street Light starting from Kulal Para Chowmohoni toHangordeil F.S. T Project Road ch. 0+00-1+650 (total Length 1650m) under Teknaf Pourashava.																								0					
		Electricfiation	(q)Supplying, fitting & fixing of Street Light starting from Puran Palan Para Rahmat Ullahs shop to Nur Nabis House Road ch. 0+00-0+400 (total Length 400m) under Teknaf Pourashava.																								0					

Package Name: MGSP/TEK/2019-20/W-03

	1	Road	a) Improvement of road from Naf petrol pump at Teknaf main road to New Bridge via Sayed Alam's House by RCC. Ch. 0+00-0+180m (Length=180m, width=3.66m) including street light.																								0					
	1	Road	b) Improvement of road at north side of Chowdhury Para Ajahar Company's house by RCC. Ch. 0+00-0+267m (Length= 267m,width=3.66m) including street light.																								0					
	1	Road	c) Improvement of road from Upazilla gate to New Upazilla Parishad Bhaban by RCC including street light, Ch. 0+00 to 0+325m,(Length 325m, width= 6.00m)																								0					
	1	Road	d) Improvement of road at Word No.9 from Moddayom Jaliya Para Ismail's House to the east side upto Ibrahim House by RCC, Ch.0+00 to 0+170m, (length 170m and width= 3.05m) including street light.																								0					
	1	Drain	e) Construction of RCC drain from Milky resort at west side of main road to Upazilla gate including footpath and street light Ch. 0+00 to 1+000m (Segment 1: L=426m, Segment 2: L=152m Segment 3: L=345m Segment 4: L=77m, total length= 1000m)																								0					
	1	Drain	f) Construction of RCC drain from Upazilla Gate to Hechcha khal including footpath and street light Ch. 0+00 to 0+315m (length 315m)																								0					

ULB Name: Tekhnaf

Municipal Governance & Services Project (MGSP)
Base Allocation, Performance Based Allocation and Rohinga Influx
Monthly Progress Report

Reporting Month: 30 June 20

ULB No.	No of Sub Project	Type of Works	Contract Description	Indicative Cost in BDT (pre-preparation estimate)	Indicative Cost in USD (pre-preparation estimate)	Package No	Sub-Project Request submission by ULB	Completion of Survey	Completion of preliminary design	Completion of Sub-Project Appra. by PMU	Completion of Sub-Project DED	Completion of Bid Document preparation	SP taken up in FY	Date of Tender Invitation	Date of Tender Submission	Date of Issuance of NOA	Date of Contract Signing	Approved Estimated Cost in BDT	Approved Estimated Cost in USD	Name of the Contractor	Contract Amount in BDT	Contract amount in USD	Date of Commencement	Physical Progress at Milestone 1 (30%)	Physical Progress at Milestone 2 (70%)	Completion Date	Current Physical Progress (%)	Av. Physical Progress (%)	Fund Spend in BDT	Financial Progress (%)	Completed Sub-projects	Remarks		
	1	Drain	g) Construction of RCC drain from Alo Shopping center at east side of main road to Russian fishery road including footpath and street light Ch. 0+00 to 1+280m, (Segment 1: L=706m, Segment 2: L=152m Segment 3: L=345m Segment 4: L=77m, total length= 1280m)			1							20	31-Dec-19	30-Jan-20	04-May-20	20-May-20	90898437	1150613	M/S. Jakaullah & Brothers	83559621	1057717	20-May-20			20-Feb-21	0	0	0	0		Wroks Stop		
		Electricf ation	a) Supplying, fitting & fixing of street Light starting from Teknaf main road to new Bridge via Sayed Alam's House Ch. 0+00-0+180m (total length 180m) under Teknaf Pourashava																									0						
		Electricf ation	b) Supplying, fitting & fixing of street Light starting from North side of Chodhury para Ajahar Company's House Ch. 0+00-0+267m (total length 267m) under Teknaf Pourashava																									0						
		Electricf ation	c) Supplying, fitting & fixing of street Light starting from Upazilla gate to New Upazilla Parishad Bhaban Ch. 0+00-0+325m (total length 325m) under Teknaf Pourashava																									0						
		Electricf ation	d) Supplying, fitting & fixing of street Light starting from Madham Jalia para Islamail's House to the east east side upto Ibrahim House Ch. 0+00-0+170m (total length 170m) under Teknaf Pourashava																									0						
		Electricf ation	e) Supplying, fitting & fixing of street Light starting from Milky resort at west side of main road to Upazilla gate Ch. 0+00-1+000m (total length 1000m) under Teknaf Pourashava																									0						
		Electricf ation	f) Supplying, fitting & fixing of street Light starting from Upazilla Gate to Hechcha Khal Ch. 0+00-0+315m (total length 315m) under Teknaf Pourashava																									0						
		Electricf ation	g) Supplying, fitting & fixing of street Light starting from Alo Shopping center at east side of main road to Russian Fishery Road Ch. 0+00-1+280m (total length 1280m) under Teknaf Pourashava																									0						
	18									2												198545466	2513234		180477937	2284531					0		0	0
24				Total: Tekhnaf				3												362263625	4585616		180477937	2284531					0		0	0		
28 726				1565475225 19816142 279																20792748301	263199346		19275933369	243999157					69	11578512900	60	449		