

Procurement Plan for Works Contract														
Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of <i>(date)</i>	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
01.	BRA/UZR-1	Tinlapir R&H to Shimrail GC via Chargas Bazar & Bhallabpur road	Km	4.19	48.60	NCB	PPA/PPR	No	15/05/14	14/07/14	15/01/16			
02.	BRA/UZR-2	Morichakandi GC - Doshani R&H Road via Kanainagar, Charmorichakandi, Santipur, Ichapur & Shibpur road	Km	6.50	75.40	NCB	PPA/PPR	No	31/05/14	30/07/14	31/01/16			
03.	CTG/UZR-3	Kalurghat-Sarandeeep-Banderjari-Sharafvatta road (Rangunia Part) (From RHD #96)	Km	5.31	61.60	NCB	PPA/PPR	No	31/05/14	30/07/14	31/01/16			
04.	CTG/UZR-4	Uzirpur road	Km	5.99	69.48	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
05.	CTG/UZR-5	Chunati pantissa via narinna chandah patial para road	Km	8.33	96.63	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
06.	COM/UZR-6	Upazila H/Q (Nabagram)-Munshirhat-Kashinagar UP-Suagonj(Isshor Mazumder) road	Km	4.95	57.42	NCB	PPA/PPR	No	15/05/14	14/07/14	15/01/16			
07.	COM/UZR-7	Baradushia R&H-Dulalpur Bazar GC road	Km	5.54	64.26	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
08.	DHA/UZR-8	Dhantara GC to Pakutia GC (Nagarpur, Tangail) road	Km	7.60	88.16	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
09.	DHA/UZR-9	Komorgonj G.C - Paragram G.C via Koilail U.P road	Km	3.20	37.12	NCB	PPA/PPR	No	14/09/14	13/11/14	16/05/16			
10.	GAZ/UZR-10	Goshinga-Rajabari road	Km	5.00	58.00	NCB	PPA/PPR	No	14/06/14	13/08/14	14/02/16			
11.	GAZ/UZR-11	Boardghar (R&H)-Chandabaha G.C. road	Km	10.80	125.28	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
12.	HAB/UZR-12	Hobigonj-Baniachong R&H Road (Chilapanja)-Azmiregonj GC Road via Shibpasha	Km	6.15	71.34	NCB	PPA/PPR	No	15/05/14	14/07/14	15/01/16			
13.	JAM/UZR-13	Islampur-Jhagrarchar GC road	Km	11.85	137.46	NCB	PPA/PPR	No	14/06/14	13/08/14	14/02/16			
14.	JAM/UZR-14	Nandina G.C-Dhanbari G. C road [Jamalpur part].	Km	4.05	46.98	NCB	PPA/PPR	No	14/09/14	13/11/14	16/05/16			
15.	JAM/UZR-15	Islampur-Benuarchar GC road	Km	13.00	150.80	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
16.	KIS/UZR-16	a) Tarail-Karimgonj road	Km	4.26	92.05	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
		b) Karimganj-Tarail GC road	Km	3.68										
17.	LAX/UZR-17	Torabganj GC - Shantirhat - Hajiganj Bazar - Banderhat - Chowdhuryhat - Ramgati Bazar road	Km	12.67	146.97	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
18.	MAN/UZR-18	a) Jhitka G.C-Kanchanpur,Balla (Arua) G.C.road	Km	6.33	106.72	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
		b) Ghior-Teptra Via Baratia Bazar road	Km	2.87										

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
19.	MUN/UZR-19	a) Sreenagar GC- Satvita Hat GC (Dohar) via Gadighat bazar, Chatrabough Bazar road (Sreenagar Portion)	Km	4.05	74.12	NCB	PPA/PPR	No	10/06/14	09/08/14	10/02/16			
		b) Bausia NH road-Kali Bazar hat (Engr.Staff College road)	Km	2.34										
20.	MYM/UZR-20	Hatkali Bazar to Patira Bazar R&H via Keshoregonj GC road	Km	12.97	150.45	NCB	PPA/PPR	No	15/05/14	14/07/14	15/01/16			
21.	MYM/UZR-21	Kandipara-Goyeshpur road	Km	12.13	140.71	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
22.	NARA/UZR-22	Damra GC-Chanpara-Baraid via Kamshair road	Km	6.10	70.76	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
23.	NET/UZR-23	Netrokona-Mym.R&H (Challisha)- Simulkandi GC road	Km	6.90	80.04	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
24.	NET/UZR-24	Kalmakanda GC-Pachgaon GC road	Km	9.95	115.42	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
25.	NOA/UZR-25	a) Karamullah-Underchar- Fazumiarhat - lauranch Khasher hat road	Km	5.55	106.14	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
		b) RHD (Uttar Wapda Bazar)-Karamullah road	Km	3.60										
26.	PAB/UZR-26	a) Mirjapur GCM-Chhaikola GCM via Bardanagar, Langolmora & Charnabin road	Km	10.00	139.20	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
		b) Chatmohar R & H at Janata Bank to Mirjapur GCM Via Noornagar road	Km	2.00										
27.	SHE/UZR-27	a) Chandrakona G.C-Nurundi G.C road	Km	2.20	56.84	NCB	PPA/PPR	No	10/06/14	09/08/14	10/02/16			
		b) Gobindagonj GC-Paglarnmore road	Km	2.70										
28.	SHE/UZR-28	Jhenaihati GC - Nuton Bazar Border road via Bakakura bazar road	Km	8.65	100.34	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
29.	SIR/UZR-29	Sonamukhi GC-Upazila HQ Via Alampur Chowrasta road	Km	5.80	67.28	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
30.	SIR/UZR-30	a) Goyhatta GC-Kuchiamara R&H road	Km	3.90	83.52	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
		b) Nimgachi GC-Sheerpur via Shaliagari-Bhabanipur (Raigong part) road	Km	3.30										
31.	SUN/UZR-31	Chattak-Doara via Ambari road	Km	4.35	50.46	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
32.	SUN/UZR-32	Derai-Jagannathpur via Jagdal,Bhurakhali road	Km	10.06	116.70	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
33.	SYL/UZR-33	Beanibazar-Sarupar Gc - Sylhetypara RHD - Gojukata road	Km	8.48	98.37	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
34.	SYL/UZR-34	Kasrupur bazar GC-Pailanpur-Balaganj GC road	Km	12.52	145.23	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
35.	SYL/UZR-35	Haripur GC-Gachbari GC road (Kanaighat part)	Km	7.07	82.01	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
36.	SYL/UZR-36		RHD Rampasa-Lamachalk-Bairagir bazar GC road	Km	3.00	34.80	NCB	PPA/PPR	No	14/09/14	13/11/14	16/05/16			
37.	TAN/UZR-37		a) Dhanbari-Nandina road	Km	5.90	103.24	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
			b) Kalihati (Dhunail)-Shayahat-Hatia JBA road	Km	3.00										
38.	TAN/UZR-38		Barachowna GC-Bhandeshwar GC via Indrajani GC road	Km	9.96	115.54	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
39.	TAN/UZR-39		Hatubhanga-Kaliakore-Fulbaria Road via Khatar Hat road	Km	6.50	75.40	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
40.	TAN/UZR-40		Porabari-Angarkhola-Garo Bazar road	Km	18.60	215.76	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
41.	PAB/UZR-41		Faridpur UZ H/Q-Bhangura UZ H/Q road (Via B.L. Bari Up. Office)	Km	7.58	87.93	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
42.	JAM/UZR-42		Ambaria R&H to Pachabohola GC via Ruknai bazar road	Km	6.07	70.41	NCB	PPA/PPR	No	15/07/14	13/09/14	16/03/16			
43.	BRA/UZR-43		Bancharampur H/Q-Morichakandi GC via Dariadaulat UP & Kadamtali road	Km	7.54	87.46	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
44.	BRA/UZR-44		Nabinagar-B.Barua Rd-Border of Sadekpur U.P	Km	6.36	73.78	NCB	PPA/PPR	No	15/10/14	14/12/14	16/06/16			
45.	CHA/UZR-45		Belchow-Ramchandrapur-Sameshpur-Nadighat road.	Km	8.00	92.80	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
46.	BRA/UZR-47		Mogra Bazar (GC)-Satpara R&H Road via Kornel Bazar,Dhatupohela	Km	7.02	81.44	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
47.	BRA/UZR-48		Nasirnagar R&H-Bholakot Bazar-Chatalpar GC-Aurail Road (Nasirnagar Part)	Km	8.89	103.12	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
48.	BRA/UZR-49		Nasirnagar R&H-Bholakot Bazar-Chatalpar GC-Aurail Road (Nasirnagar Part)	Km	9.00	104.40	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
49.	BRA/UZR-50	UZR-50.1	Panchabati R&H road-Akhaura Bara bazar road. (Holiday road)	Km	2.96	34.34	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
50.	BRA/UZR-52	UZR-52.1	Kharera R&H to Shimrail GC via Kheora Bazar Road	Km	3.06	35.50	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
		UZR-52.2	Sarail-Arail hat road-Rosulpur Azabpur-Notunhati	Km	5.00	58.00	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
51.	CHA/UZR-54		Thakur bazar (U.H.C) GC-Jadabpur R& H Net work.	Km	5.98	69.37	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
52.	CTG/UZR-55		Hazrat Mohsin Awolia-Gahira-Fakirhat-Dhalghat	Km	4.27	49.53	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
53.	CTG/UZR-56	UZR-56.1	Heako G.C. to Sikdarkhil Road	Km	3.50	40.60	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
		UZR-56.2	Mohammed Takirhat G.C.to Katirhat Road via Samitirhat Bazar (Fatickchari portion)	Km	2.25	26.10	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
54.	CTG/UZR-57		Borer Hat-Sitakunda Mirer Hat G.C. Road	Km	2.84	32.94	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
55.	COM/UZR-58	UZR-58.1	Comilla- Mazigacha Palpara-B. Para-Mirpur Rd	Km	7.00	81.20	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
		UZR-58.2	Comilla- Mazigacha Palpara-B. Para-Mirpur Rd	Km	7.75	89.90	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
56.	COM/UZR-59		Rajeshpur-Kamalpur-Nalkuri-Matiara-Srimantapur-Chandpur road	Km	6.49	75.28	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
57.	COM/UZR-60	UZR-60.1	Baichapukuria-Adda Bazar-Kachua Road	Km	2.96	34.34	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
		UZR-60.2	Dhaka-Chittagong highway- Comilla University	Km	3.00	34.80	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
58.	COM/UZR-61	UZR-61.1	Debidwar G.C to Dulalpur G.C via.Abdullapur (Debidwar Portion)	Km	6.00	69.60	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
		UZR-61.2	Debidwar G.C to Dulalpur G.C via.Abdullapur (Debidwar Portion)	Km	5.55	64.38	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
59.	COM/UZR-62	UZR-62.1	Monohorgonj GC -Laksmanpur- Bipulasar R&H Rd.	Km	7.70	89.32	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
		UZR-62.2	Gouripur - Jiarkandi - Bakhrabad (Muradnagar)Road.(From RHD#189)	Km	6.90	80.04	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
60.	DHA/UZR-63		Paragram GC to Kolatia GC rd via Dhalikandi F.Ghat(N.Por).	Km	4.36	50.58	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
61.	FEN/UZR-64		Fazilpur-Bhorerbazar-Nababpur Road (From RHD #248)	Km	3.73	43.27	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
62.	HAB/UZR-65	UZR-65.1	Assampara Bazar-Amorote Bazar via Manik vander & saddam bazar	Km	5.00	58.00	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
		UZR-65.2	Assampara Bazar-Amorote Bazar via Manik vander & saddam bazar	Km	5.13	59.51	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
63.	HAB/UZR-66	UZR-66.1	Pakuria Battala-Asampara bazar Via Rema Tea garden.	Km	5.00	58.00	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
		UZR-66.2	Pakuria Battala-Asampara bazar Via Rema Tea garden.	Km	4.23	49.07	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
64.	JAM/UZR-68		Bagharchar-Sanandabari Hat via Goalkanda Rd.	Km	4.78	55.47	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
65.	KIS/UZR-69	UZR-69.1	Guzadia bazar-Tarail R&H Road via Raijani	Km	2.64	30.62	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
		UZR-69.2	Nilgonj GC to Kishorejong Mymensingh Road	Km	3.58	41.53	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
66.	MOU/UZR-70		Shindurkhan-khejuricherra bazar Road	Km	4.50	52.20	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
67.	MOU/UZR-71		Talimpur RHD-Azimganj GC via Talimpur Up Office	Km	4.75	55.10	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
68.	MYM/UZR-72	UZR-72.1	Taldighi R&H-Munshir hat GC Rd.	Km	6.00	69.60	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
		UZR-72.2	Taldighi R&H-Munshir hat GC Rd.	Km	5.58	64.73	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
69.	MYM/UZR-73		Chechua-Khamarer Bazar Road Via Mogaltola & Syedpara Bazar Road.	Km	8.81	102.20	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
70.	NARA/UZR-74		Araihazar-Elomdi-Jangalia Bazar-Uchitpura.	Km	8.49	98.48	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		
71.	NAR/UZR-75		Gopinathpur-Hasnabad upto Thana Border Rd.	Km	2.00	23.20	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16		

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
72.	NET/UZR-76		Teosree GC-Taral GC (Dhankunia Ferry Ghat) road via Akarsree & Singher Bazar	Km	9.48	109.97	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
73.	SHE/UZR-78		Narayankhola GC-Austadhar GC Road.	Km	3.25	37.70	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
74.	SIR/UZR-79		Katagari hat G.C.-Ranir hat (Tarash Part)	Km	3.92	45.47	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
75.	SIR/UZR-80		Alokdiar (Jamtoil)-Shomeshpur (Belkuchi Upazila) GC Road	Km	3.70	42.92	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
76.	SIR/UZR-81		Shimla NHW-Katagari GC	Km	2.25	26.10	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
77.	SIR/UZR-82		Talgachi GC-Krishokgong GC via Nolshondha hat.	Km	3.60	41.76	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
78.	SUN/UZR-83		Kalipur to Pagla-Jagannathpur RHD via Haiderpur	Km	6.30	73.08	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
79.	SUN/UZR-84		Dharmpassa-Joysree Road.	Km	6.83	79.23	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
80.	SYL/UZR-85		Khadimnagar RHD-Shaheber bazar GC Road.	Km	6.00	69.60	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
81.	TAN/UZR-86		Barachowna GC-Bhandeshwar GC via Indrajani GC Road	Km	7.53	87.29	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
82.	BRA/UZR-87		Nurpur GC-Kalibari R&H (B.Baria) Rd.	Km	7.52	87.23	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16			
83.	GAZ/UZR-88	UZR-88.1	Latifpur Bridge (R&H)-Vowel Mirzapur G.C. via Boraibari	Km	6.00	69.60	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16			
		UZR-88.2	Latifpur Bridge (R&H)-Vowel Mirzapur G.C. via Boraibari	Km	6.90	80.04	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16			
84.	CHA/UZR-89		Haimchar Upazila H/Q-Madina market R&H via Ananda bazar Road.	Km	3.50	40.60	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16			Dropped as the road has already been improved by Comilla project
85.	COM/UZR-90		Abidpur GC-Debpur bazar (Gakkhur) RHW Road.	Km	2.44	28.30	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16			
86.	COM/UZR-91	UZR-91.1	Debidwar-Pirgonj GC via Rosulpur UP Road.	Km	6.00	69.60	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16			
		UZR-91.2	Debidwar-Pirgonj GC via Rosulpur UP Road.	Km	5.49	63.68	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16			
87.	COM/UZR-92	UZR-92.1	Chandla GC to Sonarampur Road via Madabpur, Jangar, Dalfa, Hatbalibari	Km	5.50	63.80	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16			
		UZR-92.2	Chandla GC to Sonarampur Road via Madabpur, Jangar, Dalfa, Hatbalibari	Km	4.00	46.40	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16			
88.	MYM/UZR-93	UZR-93.1	Kalsinduri Gc-Purakandulia Gc Via Bathgashia & Moulove Bazar Rd:[st: Kolsindur Gc]	Km	8.00	92.80	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
		UZR-93.2	Kalsinduri Gc-Purakandulia Gc Via Bathgashia & Moulove Bazar Rd:[st: Kolsindur Gc]	Km	7.00	81.20	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16		
89.	MYM/UZR-94	UZR-94.1	Haluaghat-Nalitabari Rd.	Km	6.46	74.94	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16		
		UZR-94.2	Dapunia GC-Myn.Tangail R&H Rd. at khagdohar via Sarkari pukurpar	Km	7.44	86.30	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16		
90.	SIR/UZR-95		Shimuldair RHD-Harinathpur GC.	Km	5.41	62.76	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16		
91.	SYL/UZR-96		Khadimnagar RHD-Shaheber bazar GC Road.	Km	2.24	25.98	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16		
92.	TAN/UZR-97	UZR-97.1	Birtibari R&H (Modhupur Upazila) - Dhanbari GC via Zagirachala Road	Km	8.71	101.04	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16		
		UZR-97.2	Nagarpur HQ-Louhati GC Via Khamardhalla Road	Km	3.74	43.38	NCB	PPA/PPR	No	01/12/14	30/01/15	02/08/16		
93.	BRA/UNR-1	a) Salimabad UP (Asrafbad)-Rupasdi bazar Road via Hogla Kanda road	Km	4.45										Dropped
		b) Ramrail Bazar-Sultanpur UP upto Sultanpur chawmahani road	Km	2.53		NCB	PPA/PPR	No	14/02/14 (12/05/14)	15/04/14	17/10/15			
		c) Badair UP Office (Mandarpur Bazar)- Niamatpur Bazar via Mulogram Bazar road	Km	1.70										
94.	BRA/UNR-2		Dharmondal UP Office-Marakut Bazar road (Fundauk Bazar)	Km	9.40	55.74	NCB	PPA/PPR	No	17/03/14 (21/04/14)	16/05/14	17/11/15		
95.	BRA/UNR-3		Rampur Bazar-Laxmimura bazar via char Islampur UP road	Km	8.80	52.18	NCB	PPA/PPR	No	17/03/14	16/05/14	17/11/15		
96.	CHA/UNR-4	a) Latifgonj Bazar-Paschim Subidpur UP (Uttali) Road via Guher Bazar	Km	4.70	79.46	NCB	PPA/PPR	No	14/02/14 (10/04/14)	15/04/14	17/10/15			
		b) Khila Bazar (Khila Eidgah)-Shahrasti Bazar Road via Gabtoli	Km	3.67										
		c) Matlab-Master Bazar Ghosherhat road	Km	4.53										
97.	CTG/UNR-5	a) Abdus Sattara road	Km	1.01	53.01	NCB	PPA/PPR	No	14/02/14	15/04/14	17/10/15			
		b) Puichari u.p.to Khudukkhali bazar road (Prem bazar-Chanua Emb.)	Km	3.93										
		c) Rowshan road (Mirza pur,Gumanmordon)	Km	4.00										
98.	COM/UNR-6	a) Bizra-Laksam road	Km	2.67	66.00	NCB	PPA/PPR	No	14/02/14	15/04/14	17/10/15			
		b) Paranpur Bazar[R&H]-Payelgacha UP office road	Km	5.77										
		c) Adra-Volainbazar-Chatitala-Ghoramaidan-Manikmura road	Km	1.95										

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
99.	COM/UNR-7	a) Mokam UP Office-Abidpur Bazar road via Mitholma	Km	3.70	86.56 (68.89)	NCB	PPA/PPR	No	17/03/14 (23/02/14)	16/05/14	17/11/15	M/S. R-TA Enterprise & M/S. Air Ahamed Salim [R-TA Enterprise & AAS (JV)]		
		b) Purnamiti Bazar R&H Rd-Rajapur UP Office road	Km	2.85										
		c) Gunabati UP Office(bazar)-Choudhuri bazer(Sukshail) road	Km	4.65										
100.	COM/UNR-8	Dakshin Elliotganj UP Office (Elliotganj G.C.)-Mohamadpur Natunbazar via Kalasona bazar road	Km	7.07	41.51	NCB	PPA/PPR	No	14/02/14	15/04/14	17/10/15			
101.	COM/UNR-9	Kurbanpur-Kaligonj road	Km	8.75	51.89	NCB	PPA/PPR	No	17/03/14	16/05/14	17/11/15			
102.	COX/UNR-10	a) Chakmarkul-Montergoda(P.M Khali) road	Km	1.95	68.64	NCB	PPA/PPR	No	14/02/14	15/04/14	17/10/15			
		b) Eid Gaon G.C-Gomatoli Bazar Via Pokkali U.P road	Km	1.88										
		c) P.M Khali U.P office-Kuruskul U.P office (X-Military Road)	Km	4.20										
103.	COX/UNR-11	a) Kakara-Surajpur Manikpur Yangacha connecting road	Km	4.23	58.00	NCB	PPA/PPR	No	17/03/14	16/05/14	17/11/15			
		b) Harbung Baraitali road	Km	5.55										
104.	DHA/UNR-12	a) Dhamrai Pourasava to Savar Bazar via Mamura road	Km	2.56	69.23	NCB	PPA/PPR	No	14/02/14	15/04/14	17/10/15			
		b) Dhamrai Pourasava (Bata gate) to Jalsin bazar road	Km	4.50										
		c) Dhaka-Aricha RHD. 20 Mile Army check post-Pathalaia UP (Ghugudia) road	Km	3.56										
		d) Nekrozebag R&H to Dhaka Mawa road at Abdullapur via Muktirbag & Firm of Raton road	Km	2.78										
105.	FEN/UNR-13	a) Mohamaya UP (Chandgazi Bazar)-Diabibi Road via Bangla Bazar, Mohamaiya Gat Road st. Mohamaiya UP & end of Diabib Bazar	Km	2.04	55.80	NCB	PPA/PPR	No	14/02/14	15/04/14	17/10/15			
		b) Gabtala-Paithara-Munshirhat road	Km	3.00										
		c) Charcandia UP-Sonagazi Up via Via Bhuyanrhat,Modinabazar,BRRI&Bahadderh at road	Km	4.37										
106.	GAZ/UNR-14	Mediasolay (Chapair UP)-Bangla bazar Via Boraibari Paikpara Via kotbari Chowrasta Bazar road	Km	8.59	58.61	NCB	PPA/PPR	No	14/02/14 (19/03/14)	15/04/14	17/10/15			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
107.	GAZ/UNR-15	a) Muktarpur UP-Moisher Bazar via Chopair, Dollan Bazar road	Km	3.13	47.97	NCB	PPA/PPR	No	17/03/14	16/05/14	17/11/15			
		b) Rajendrapur-Prahladpur via Lohagachia road	Km	4.81										
108.	GAZ/UNR-16	Singhasree Union H/Q-Amraid bazar via Sohagpurbazar road	Km	11.20	65.23	NCB	PPA/PPR	No	17/03/14 (28/04/14)	16/05/14	17/11/15			
109.	GAZ/UNR-17	Sreepur-Kawraid road	Km	10.12	71.38	NCB	PPA/PPR	No	17/03/14 (06/04/14)	16/05/14	17/11/15			
110.	JAM/UNR-18	Sadurpara UP office-Jobbergonj GC road	Km	3.95	23.42	NCB	PPA/PPR	No	14/02/14 (30/04/14)	15/04/14	17/10/15			
111.	KIS/UNR-19	Banagram UP H/Q.-Sararchar GC via Magura Bazar road	Km	3.80	22.53	NCB	PPA/PPR	No	14/02/14 (09/04/14)	15/04/14	17/10/15			
112.	LAX/UNR-20	Goni Ramiz Alam Road.[From 5 No Beri to 2 No & 1 No up] road	Km	2.61	49.75	NCB	PPA/PPR	No	14/02/14	15/04/14	17/10/15			
113.	LAX/UNR-21	a) Bangla bazar-Charsekander-Sufir hat road	Km	2.54	41.17	NCB	PPA/PPR	No	17/03/14	16/05/14	17/11/15			
		b) Hazirpara-Dasherhat road	Km	3.84										
114.	MOU/UNR-22	Adamur U.P.office-Alinagarbazar Road via Changaon Jangalia	Km	11.26	66.77	NCB	PPA/PPR	No	14/02/14 (09/04/14)	15/04/14	17/10/15			
115.	MUN/UNR-23	Satullah-Panchgaon Bazar-Boloi-Fazusha road	Km	1.44	9.49	NCB	PPA/PPR	No	17/03/14 (27/04/14)	16/05/14	17/11/15			
116.	MYM/UNR-24	a) Bhaitkandi U.P. to Chargoadanga bazar Road via Rambhadrapur road	Km	10.38	97.92	NCB	PPA/PPR	No	14/02/14 (20/04/14)	15/04/14	17/10/15			
		b) Daowgaon U.P Office-Battola Bazar road	Km	3.49										
117.	MYM/UNR-25	a) Dhudnoy bazar-Gamaretola UP (Kolsindur Gc) road	Km	4.79	68.45	NCB	PPA/PPR	No	17/03/14 (07/04/14)	16/05/14	17/11/15			
		b) Shambugonj old bus stand bazar-Parangonj Bazar via Sirta U.P. Office road	Km	5.10										
118.	NAR/UNR-26	a) Shilmandi U.P Office (South Shilmandi)-Shilmandi Natun Bazar road	Km	1.83	39.64 (41.54)	NCB	PPA/PPR	No	14/02/14 (25/03/14)	15/04/14	17/10/15	M/S. Mominul Hoque		
		b) Mirzapur U.P. Office-Chanderkandi U.P. Office road	Km	3.38										
119.	NET/UNR-27	Nowpara UP office-Amlitala Bazar via Bolishimul UP office road	Km	4.81	34.18	NCB	PPA/PPR	No	17/03/14 (28/04/14)	16/05/14	17/11/15			
120.	NET/UNR-28	Trimohoni(R&H)-Jamdhala Bazar road via Dhalamolgaon UP office	Km	11.34	65.82	NCB	PPA/PPR	No	17/03/14	16/05/14	17/11/15			
121.	NOA/UNR-29	a) Chor Amanullah UP Office-Khaserhat-Banglabazar-Karimbazar road	Km	2.92	21.69	NCB	PPA/PPR	No	17/03/14 (28/04/14)	16/05/14	17/11/15			
		b) Talmohammadar hat-Pashkar hat-Char Kasspia Bhumihin Bazar road	Km	0.74										
122.	PAB/UNR-30	a) Mathurapur U.P.-D.B.gram U.P road	Km	2.52	67.20	NCB	PPA/PPR	No	17/03/14 (08/04/14)	16/05/14	17/11/15			
		b) Maligasa UP Office(Ramchandrapur RHD)-Pikalhat Road Via Ataullahpur Hasimpur	Km	6.26										

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
123.	PAB/UNR-31	Khanmorich UP H/Q-Mirzapur G C M road	Km	11.60	68.79	NCB	PPA/PPR	No	17/03/14	16/05/14	17/11/15			
124.	SHE/UNR-32	Ranishimul U.P.-Bhatpur Bazar road	Km	6.87	48.89	NCB	PPA/PPR	No	17/03/14 (30/03/14)	16/05/14	17/11/15			
125.	SIR/UNR-33	a) Tarash U.P. Office-Nadosayedpur hat road	Km	9.60	63.45	NCB	PPA/PPR	No	17/03/14	16/05/14	17/11/15			
		b) Dhangora UP at Raigonj-Ghurka UP Office road	Km	1.10										
126.	SUN/UNR-34	Sachna hat-Ramnagar bazar via Sachna Bazar UP Office road	Km	2.88	17.39	NCB	PPA/PPR	No	17/03/14 (24/04/14)	16/05/14	17/11/15			
127.	TAN/UNR-35	Kashil UP Office-Aisara Bazar via Janjania road	Km	3.85	27.63	NCB	PPA/PPR	No	17/03/14 (28/04/14)	16/05/14	17/11/15			
128.	TAN/UNR-36	Baokhula Bazar-Nallapara hat via Dubail UP office, Bathuli hat, Fultara Hat road	Km	10.34	62.38	NCB	PPA/PPR	No	17/03/14 (05/05/14)	16/05/14	17/11/15			
129.	MOU/UNR-37	Kathaltali-Madhabkunda road	Km	7.00	71.09 (76.24)	NCB	PPA/PPR	No	01/11/13 (11/11/13)	31/12/13 (16/01/14)	04/07/15 (25/01/15)	Joint Venture of M/S. Ruhul Amin Bhuiyan & M/S. Muhibur Rahman	10%	
130.	NARA/UNR-38	Khaliarchar-Modhorchar road	Km	6.32	37.48	NCB	PPA/PPR	No	17/03/14	16/05/14	17/11/15			
131.	CHA/UNR-58	RHD to Debpur via Bardia Bazar - Bishnupur UP Road	Km	3.00	17.79	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
132.	CHA/UNR-59	(a) Rampur Bazar Kalachow road via Maramura-Parapur High School-Tarapalla road (b) Arpur Majar gate Kalachow road via Mohammadpur road	Km	3.00	17.79	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
133.	CTG/UNR-60	Bhujpur U.P. H.Q. to Mirzerhat Road via Sandip Para.	Km	9.91	58.77	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
134.	COM/UNR-61	Alkara UP office-Ranir bazar-Rajballovpur bazar Rd.	Km	2.70	16.01	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
135.	COM/UNR-62	Baradushia bazar[R&H]-Shashidal UP Office Rd.	Km	1.99	11.80	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
136.	HAB/UNR-63	Chanbangha bazar-Shankhola U.P Office via Barkota road.	Km	2.50	14.83	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
137.	HAB/UNR-64	Shatijuri UP Office-Ranigaon UP-Mirashi notun bazar Road.	Km	2.61	15.48	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
138.	HAB/UNR-65	Montala-Kashim nagar Rail Station-Horashpur road	Km	4.15	24.61	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
139.	JAM/UNR-66	Char Goalini UP-4 No. Char Bazar Rd.	Km	6.00	35.58	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
140.	JAM/UNR-67	Char Amkhawa (Sanandabari) UP-kather Bill Bazar via Lonker Char Rd.	Km	7.50	44.48	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
141.	KIS/UNR-68	Sayedgaon chowwra-Hossendi UP-Modhapara Bus Stand RD(Hat)	Km	4.54	26.92	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
142.	KIS/UNR-69		Aribaria UP H/Q-Rampur bazar via SRD (Zia road) Road	Km	9.42	55.86	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
143.	KIS/UNR-70		Gajirchar UP. Office-Baliardi UP Office Via Akhra.	Km	5.02	29.77	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
144.	KIS/UNR-71		Boulai Puran bazar to Jasodal UP via Madunagar Rd	Km	3.69	21.88	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
145.	LAX/UNR-72		Kazir Char-Mitali-Bazar-Char-Kasia Road	Km	8.85	52.48	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
146.	MAN/UNR-73		Ghior GC-Ulail bazar Via Terosree road.(Ghior portion)	Km	2.37	14.05	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
147.	MUN/UNR-74		Balurchar UP-to Taltala G.C. via Kumarkhali	Km	6.50	38.55	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
148.	NARA/UNR-76		Aukhabo RHD-Upazila HQ via Majhipara Mirkutire Saw Road	Km	3.60	21.35	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
149.	NAR/UNR-77		Mahamudabad R&H-Dulatkandi-Algi Bazar	Km	6.46	38.31	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
150.	NOA/UNR-78		Shahajir hat-Char Algi bazar Road.	Km	3.53	20.93	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
151.	PAB/UNR-79		Khanmorich UP H/Q-Mirzapur G C M road.	Km	6.00	35.58	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
152.	SHE/UNR-80		Marichpuran UP office-Madrasha Bazar-Mirzabazar road	Km	8.00	47.44	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
153.	SIR/UNR-81		Purnimaganti UP-Rajman Hat via Koyra hat road	Km	11.29	66.95	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
154.	SIR/UNR-82		Goija Bari ghat (Agboira Bazar)-Ratankandi UP via Chailgas road	Km	2.50	14.83	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
155.	SYL/UNR-83		Jalalabad UP-Kalirgaon bazar Road.	Km	3.30	19.57	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
156.	SYL/UNR-84		Mayakhali Bazar-R&H(Barohal UP Office) Via Hatubill Madrasha Road.	Km	4.50	26.69	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
157.	TAN/UNR-85		Gobindashi UP-Nikrail Bazar Road	Km	6.72	39.85	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
158.	TAN/UNR-86		Kadamtoli (Digar UP)-Teghory-Maiderchala Bazar Road	Km	4.62	27.40	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
159.	TAN/UNR-87		Bhaighat-Mirzabari bazar Rd	Km	4.85	28.76	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
160.	TAN/UNR-88		Tangail-Dainnya UP office/ Binnafoir Bazar Road	Km	2.55	15.12	NCB	PPA/PPR	No	01/11/14	31/12/14	03/07/16			
161.	PAB/RPM-1		Nalkhola GC - Badherhat on RHD road	Km	2.50	3.66 (3.65)	NCB	PPA/PPR	No	10/12/12 (10/12/12)	04/03/13 (04/03/13)	07/09/13 (07/09/13)	M/S. Rudhra Construction	100%	
162.	PAB/RPM-2	RPM-2.1	Mulgram U.P.-Failzana U.P. road	Km	6.11	12.81 (12.74)	NCB	PPA/PPR	No	27/12/12 (27/12/12)	01/04/13 (01/04/13)	07/04/14 (07/04/14)	M/S. Shafique Traders	100%	
		RPM-2.2	Mulgram U.P.-Failzana U.P. road	Km	6.15	12.13 (11.28)	NCB	PPA/PPR	No	27/12/12 (27/12/12)	06/03/13 (06/03/13)	12/03/14 (12/03/14)	M/S. Masuma Begum	95%	
163.	PAB/RPM-3	RPM-3.1	Sahapur UP-Charkurulia hat(End of Al-Haj more) road	Km	4.72	12.07 (12.03)	NCB	PPA/PPR	No	27/12/12 (27/12/12)	06/03/13 (06/03/13)	12/03/14 (12/03/14)	Md. Zinnat Ali Zinna	100%	
		RPM-3.2	Dhopaghata RHD-Dogachi GCM (Golam Murtoza) Road	Km	5.33	7.68 (7.26)	NCB	PPA/PPR	No	27/12/12 (27/12/12)	06/03/13 (06/03/13)	12/03/14 (12/03/14)	M/S. Masuma Begum	100%	

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
		RPM-3.3	Santhia Upazila H/Q - Demra GC (Dohore jani more)	Km	11.20	17.90 (17.90)	NCB	PPA/PPR	No	27/12/12 (27/12/12)	06/03/13 (06/03/13)	12/03/14 (12/03/14)	Md. Zinnat Ali Zinna	100%	
164.	SIR/RPM-4	RPM-4.1	Simanta bazar RHD-Sonamukhi GC	Km	4.20	8.89 (8.86)	NCB	PPA/PPR	No	19/12/12 (19/12/12)	25/02/13 (25/02/13)	28/02/14 (28/02/14)	M/S. Mirja Construction	100%	
		RPM-4.2	Simanta bazar RHD-Sonamukhi GC	Km	4.35	8.30 (8.27)	NCB	PPA/PPR	No	19/12/12 (19/12/12)	05/03/13 (05/03/13)	09/03/14 (09/03/14)	M/S. Sagor Construction	100%	
165.	SIR/RPM-5		Dubil UP to Amsara Hat Via Maltinagar	Km	7.29	17.53 (19.34)	NCB	PPA/PPR	No	19/12/12 (19/12/12)	31/03/13 (31/03/13)	04/04/14 (04/04/14)	Md. Hasen Ali & Md. Kabir Hossain (JV)	55%	
166.	SIR/RPM-6	RPM-6.1	Tarash-Katagari hat GCC Rd	Km	6.00	12.60 (10.27)	NCB	PPA/PPR	No	19/12/12 (19/12/12)	27/02/13 (27/02/13)	28/02/14 (28/02/14)	S. M. Liakat Ali	95%	
		RPM-6.2	Tarash-Katagari hat GCC Rd	Km	5.54	9.09 (7.55)	NCB	PPA/PPR	No	19/12/12 (19/12/12)	27/02/13 (27/02/13)	28/02/14 (28/02/14)	S. M. Liakat Ali	98%	
167.	GAZ/RPM-7	RPM-7.1	Kaliganj-Kapasias Rd	Km	0.00	0.00									Dropped
		RPM-7.2	Kaliganj-Kapasias Rd	Km	9.50	19.45 (20.08)	NCB	PPA/PPR	No	24/04/13 (24/04/13)	06/12/13 (06/12/13)	06/01/14 (06/01/14)	M/S. Amzad Traders	98%	e-GP
168.	GAZ/RPM-8		Hotapara-Perojali Hatkhola bazar Road	Km	6.70	22.89 (26.16)	NCB	PPA/PPR	No	24/04/13 (24/04/13)	06/12/13 (06/12/13)	06/01/14 (06/01/14)	M/S. Dhiman Construction	95%	e-GP
169.	GAZ/RPM-9	RPM-9.1	Kapasias GC-Monohordi Rd	Km	7.10	21.85 (20.68)	NCB	PPA/PPR	No	30/04/13 (30/04/13)	06/12/13 (06/12/13)	06/01/14 (06/01/14)	M/S. Dhiman Construction	97%	e-GP
		RPM-9.2	Kapasias GC-Monohordi Rd	Km	6.90	24.31 (22.89)	NCB	PPA/PPR	No	30/04/13 (30/04/13)	06/12/13 (06/12/13)	06/01/14 (06/01/14)	M/S. Dhiman Construction	96%	e-GP
170.	GAZ/RPM-10	RPM-10.1	Mowchak - Fulbaria Rd	Km	0.00	0.00									Dropped
		RPM-10.2	Mowchak - Fulbaria Rd	Km	0.00	0.00									Dropped
171.	JAM/RPM-11	RPM-11.1	Dewanganj-Sanandabari viaTaratia Rd	Km	10.90	17.23 (18.63)	NCB	PPA/PPR	No	17/04/13 (17/04/13)	14/05/13 (14/05/13)	19/05/14 (07/11/13)	M/S. Durga Enterprise	100%	e-GP
		RPM-11.2	Dewanganj-Sanandabari viaTaratia Rd	Km	10.70	8.80 (9.61)	NCB	PPA/PPR	No	17/04/13 (17/04/13)	14/05/13 (14/05/13)	19/05/14 (07/10/13)	M/S. Durga Enterprise	100%	e-GP
172.	JAM/RPM-12	RPM-12.1	Patharshi UP-Molomgonj Bazar Rd	Km	4.50	7.49 (6.10)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	04/04/13 (04/04/13)	09/04/14 (23/01/14)	M/S. S. R. S. Construction	100%	
		RPM-12.2	Melandah GC to Gobindagonj R& H Road	Km	4.27	6.74 (5.19)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	25/03/13 (25/03/13)	31/03/14 (31/03/14)	M/S. Dhrubo Trade Agency	96%	
		RPM-12.3	Raygonj bazar-Adervita U/P. Rd	Km	3.50	5.51 (4.01)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	03/04/13 (03/04/13)	08/04/14 (20/01/14)	M/S. Mitu Traders	100%	

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
173.	JAM/RPM-13	RPM-13.1	Rashidpur U. P to Jamtala bazar	Km	6.70	12.76 (10.34)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	08/04/13 (08/04/13)	13/04/14 (13/04/14)	M/S. Mirza Construction	96%	
		RPM-13.2	Doail U/P-Shaincherpar Road	Km	6.15	13.60 (14.47)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	29/04/13 (29/04/13)	05/05/14 (05/05/14)	M/S. Saha Enterprise & Mitu Traders (JV)	96%	
174.	KIS/RPM-14		Sararchar-Pirijpur Bazar Rd	Km	5.10	6.18 (5.34)	NCB	PPA/PPR	No	14/01/13 (14/01/13)	20/02/13 (20/02/13)	26/02/14 (26/02/14)	M/S. Shahil Enterprise	100%	
175.	KIS/RPM-15	RPM-15.1	Tarail HQ-Cherang GCC Road	Km	3.60	15.28 (12.34)	NCB	PPA/PPR	No	14/01/13 (14/01/13)	25/02/13 (25/02/13)	24/02/14 (30/05/14)	M/S. Vigilant Construction	95%	
		RPM-15.2	Karimganj-Gundhar GC Road	Km	10.00	12.64 (9.91)	NCB	PPA/PPR	No	14/01/13 (14/01/13)	11/02/13 (11/02/13)	10/02/14 (10/02/14)	M/S. Mirza Construction	100%	
176.	KIS/RPM-16	RPM-16.1	Jalia bazar-Josodal UP Rd	Km	5.35	6.95 (5.47)	NCB	PPA/PPR	No	14/01/13 (14/01/13)	11/02/13 (11/02/13)	10/02/14 (10/02/14)	M/S. Mirza Construction	100%	
		RPM-16.2	Hossainpur-Bakchanda GC	Km	9.83	34.23 (32.29)	NCB	PPA/PPR	No	14/01/13 (14/01/13)	20/02/13 (20/02/13)	26/02/14 (26/02/14)	M/S. Shahil Enterprise	100%	
177.	MAN/RPM-17		Ghior HQ -Zabra GC Road	Km	0.00	0.00									Dropped
178.	MAN/RPM-18		Andharmanik G.C-Nayarhat G.C road	Km	0.00	0.00									Dropped
179.	MUN/RPM-19	RPM-19.1	Dighali (Maliranka)-Nowpara-Kusumpur (Lauhajong Portion 7.5Km) Road	Km	3.70	7.25 (7.97)	NCB	PPA/PPR	No	07/01/13 (07/01/13)	07/03/13 (07/03/13)	15/03/14 (15/03/14)	M/S. Kalam Traders	75%	
		RPM-19.2	Makahati-Chardumuria	Km	1.54	3.44 (4.14)	NCB	PPA/PPR	No	07/01/13 (07/01/13)	27/02/13 (27/02/13)	05/03/14 (05/03/14)	M/S. Al-Aksa Trading Corporation	100%	
		RPM-19.3	Tongibari-Hashail Road	Km	7.55	10.42 (11.45)	NCB	PPA/PPR	No	07/01/13 (07/01/13)	04/03/13 (04/03/13)	10/03/14 (10/03/14)	M/S. Khan Enterprise	100%	
180.	MYM/RPM-20	RPM-20.1	Dhaka-Mym. H/Way (Seed Store GC)-Shakhipur	Km	6.00	9.15 (9.35)	NCB	PPA/PPR	No	19/02/13 (19/02/13)	16/04/13 (16/04/13)	16/04/14 (16/04/14)	Md. Saiful Islam	96%	
		RPM-20.2	Dhaka-Mym. H/Way (Seed Store GC)-Shakhipur	Km	7.75	10.93 (11.96)	NCB	PPA/PPR	No	19/02/13 (19/02/13)	17/04/13 (17/04/13)	17/04/14 (17/04/14)	DIENCO-Shapla Joint Venture	95%	
181.	MYM/RPM-21	RPM-21.1	Ramgopalpur RHD to Shyamgonj GC via Gouripur.	Km	4.35	7.90 (8.31)	NCB	PPA/PPR	No	02/04/13 (02/04/13)	02/05/13 (02/05/13)	02/05/14 (02/05/14)	M/S. Babul Enterprise	80%	
		RPM-21.2	Ramgopalpur RHD to Shyamgonj GC via Gouripur.	Km	7.73	17.60 (19.10)	NCB	PPA/PPR	No	02/04/13 (02/04/13)	13/05/13 (13/05/13)	06/05/14 (06/05/14)	M/S. Samiron Chowdhury	70%	
182.	MYM/RPM-22	RPM-22.1	Pabaijuri Bailly Bridge (Nalitabari)-Dara Road(Mymensingh part).	Km	9.80	18.22 (19.09)	NCB	PPA/PPR	No	19/02/13 (19/02/13)	16/04/13 (16/04/13)	16/04/14 (16/04/14)	M/S. S. R. S. Construction	100%	
		RPM-22.2	Bhaitkandi R&H. Road-Narayankhula G.C. Bhaitkandi G.C.	Km	5.65	8.57 (9.07)	NCB	PPA/PPR	No	19/02/13 (19/02/13)	16/04/13 (16/04/13)	16/04/14 (16/04/14)	M/S. S. R. S. Construction	65%	
183.	MYM/RPM-23		Fulbaria-Hat kalirbajar Road.	Km	9.30	29.04 (32.14)	NCB	PPA/PPR	No	19/02/13 (19/02/13)	17/04/13 (17/04/13)	10/04/14 (10/04/14)	M/S. Shahil Enterprise	80%	
184.	MYM/RPM-24		Nandail H.Q-Bakchanda G.C Rd.	Km	7.98	31.13 (30.51)	NCB	PPA/PPR	No	29/04/13 (29/04/13)	10/06/13 (10/06/13)	10/06/14 (10/06/14)	M/S. Paradise Traders	65%	e-GP

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
185.	NARA/RPM-25	RPM-25.1	Kutubpur UP Office (Tatkhana) to Dhaka-Narayangonj link Road via Bhuighar bus stand bazar.	Km	0.00	0.00									Dropped
		RPM-25.2	Sanmandi UP Office-Kikertek bazar Road via Darikandi, Sonakhali, Pachpir Darga	Km	5.04	13.08 (13.30)	NCB	PPA/PPR	No	10/01/13 (10/01/13)	12/03/13 (12/03/13)	18/03/14 (18/03/14)	M/S Ratna Enterprise	95%	
186.	NARA/RPM-26	RPM-26.1	Porshi G.C.-Rupganj-Kayetpara-Demra RHD rd.	Km	0.00	0.00									Dropped
		RPM-26.2	Porshi G.C.-Rupganj-Kayetpara-Demra RHD rd.	Km	10.06	28.77 (30.24)	NCB	PPA/PPR	No	10/01/13 (10/01/13)	23/03/13 (23/03/13)	29/03/14 (29/03/14)	M/S Khondaker Shahin Ahmed	95%	
187.	NARA/RPM-27		Araihazar-Purinda Rd	Km	0.00	0.00									Dropped
188.	NAR/RPM-28	RPM-28.1	Jangli Shibpur bazar-Dhukandi-Baznabo UP office Road.	Km	10.13	17.66 (14.62)	NCB	PPA/PPR	No	31/01/13 (31/01/13)	13/03/13 (13/03/13)	25/03/14 (25/03/14)	M/S. Mithamon Builders	100%	
		RPM-28.2	Gazaria UP - Jangalia bazar Via Bariatola.	Km	4.70	10.05 (8.40)	NCB	PPA/PPR	No	31/01/13 (31/01/13)	12/03/13 (12/03/13)	25/03/14 (25/03/14)	M/S. Mominul Haque	100%	
189.	NAR/RPM-29	RPM-29.1	Monohordi H/Q-Drinerghat R&H	Km	6.00	15.77 (13.78)	NCB	PPA/PPR	No	31/01/13 (31/01/13)	20/03/13 (20/03/13)	25/03/14 (25/03/14)	M/S. Mahbub Alam	100%	
		RPM-29.2	Monohordi H/Q-Drinerghat R&H	Km	6.57	12.08 (10.17)	NCB	PPA/PPR	No	31/01/13 (31/01/13)	13/03/13 (13/03/13)	25/03/14 (28/11/13)	M/S. Tapash Traders, M/S. Parvez Enterprise & M/S. Faruk Traders Joint Venture	100%	
190.	NAR/RPM-30	RPM-30.1	Sreerampur Rail gate R&H-Monipura Gc	Km	9.00	26.67 (22.69)	NCB	PPA/PPR	No	31/01/13 (31/01/13)	13/03/13 (13/03/13)	25/03/14 (28/11/13)	M/S. Udayan Enterprise	100%	
		RPM-30.2	Sreerampur Rail gate R&H-Monipura Gc	Km	7.46	29.12 (25.44)	NCB	PPA/PPR	No	31/01/13 (31/01/13)	12/03/13 (12/03/13)	25/03/14 (25/03/14)	M/S. Ataur Rahman Khan	100%	
191.	NET/RPM-31	RPM-31.1	Durgapur (GC)-Nazirpur(GC) road	Km	5.00	16.75 (17.57)	NCB	PPA/PPR	No	09/01/13 (09/01/13)	24/03/13 (24/03/13)	29/03/14 (29/03/14)	Sheikh Hemayet Ali	100%	
		RPM-31.2	Durgapur (GC)-Nazirpur(GC) road	Km	4.80	14.40 (15.76)	NCB	PPA/PPR	No	09/01/13 (09/01/13)	19/03/13 (19/03/13)	24/03/14 (24/03/14)	Md. Golam Sarwar	100%	
192.	NET/RPM-32	RPM-32.1	Kalmakanda (GC)-Nazirpur GC Road.	Km	7.00	17.73 (19.43)	NCB	PPA/PPR	No	09/01/13 (09/01/13)	03/04/13 (03/04/13)	08/04/14 (08/04/14)	M/S. Howladar Builders	52%	
		RPM-32.2	Kalmakanda (GC)-Nazirpur GC Road.	Km	7.45	15.48 (18.07)	NCB	PPA/PPR	No	09/01/13 (09/01/13)	18/03/13 (18/03/13)	23/03/14 (23/03/14)	M/S. Priti Enterprise	100%	
193.	NET/RPM-33		Madan to Kendua GC road via Kaitail & Borory Bazar.	Km	9.22	29.35 (32.15)	NCB	PPA/PPR	No	09/01/13 (09/01/13)	10/03/13 (10/03/13)	15/03/14 (15/03/14)	M/S. Mominul Haque	90%	
194.	SHE/RPM-34	RPM-34.1	Jhenaigati-Gobindaganj.	Km	10.57	13.74 (11.83)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	01/04/13 (01/04/13)	07/04/14 (07/04/14)	M/S. Akram Enterprise	100%	

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	RPM-34.2	Sherpur-Chandrakona Road	Km	10.70	20.20 (21.99)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	24/03/13 (24/03/13)	30/03/14 (30/03/14)	M/S. Dhrubo Trade Agency & M/S. Uttara Enterprise Joint Venture	100%	
195.	SHE/RPM-35	RPM-35.1	Sreebordi-Karnajhora GC	Km	7.00	16.62 (14.84)	NCB	PPA/PPR	No	27/08/13 (27/08/13)	04/12/13 (04/12/13)	00/01/00 (05/12/14)	Md. Ashraful Alam	10%	e-GP
		RPM-35.2	Sreebordi-Karnajhora GC	Km	7.31	18.55 (19.59)	NCB	PPA/PPR	No	06/05/13 (06/05/13)	03/06/13 (03/06/13)	09/06/14 (09/06/14)	Akram Enterprise	80%	e-GP
196.	TAN/RPM-36		Basail-Shakhipur (Nalua) Road.	Km	6.08	13.68 (15.03)	NCB	PPA/PPR	No	03/01/13 (03/01/13)	04/03/13 (04/03/13)	10/03/14 (10/04/14)	M/S. Tarafder Builders	100%	
197.	TAN/RPM-37		Gopalpur-Nalin Hat	Km	6.35	12.69 (13.89)	NCB	PPA/PPR	No	03/01/13 (03/01/13)	04/03/13 (04/03/13)	10/03/14 (10/03/14)	S. M. Jahangir Enterprise	100%	
198.	TAN/RPM-38	RPM-38.1	Suruz G.C.-Dhalapara G.C. Road	Km	5.40	11.97 (12.64)	NCB	PPA/PPR	No	03/01/13 (03/01/13)	03/03/13 (03/03/13)	09/03/14 (09/03/14)	M/S. Taposh Traders	100%	
		RPM-38.2	Suruz G.C.-Dhalapara G.C. Road	Km	9.89	20.15 (20.27)	NCB	PPA/PPR	No	03/01/13 (03/01/13)	19/02/13 (19/02/13)	25/02/14 (10/04/14)	M/S. Syed Mozibor Rahman	80%	
199.	TAN/RPM-39		Shahbatpur-Batra Bazar Road via Mailjani road	Km	3.88	8.13 (8.76)	NCB	PPA/PPR	No	03/01/13 (03/01/13)	20/02/13 (20/02/13)	26/02/14 (28/07/13)	M/S. S. Hossain	100%	
200.	TAN/RPM-40		Dhanbari-Kendua Rd	Km	0.00	0.00									Dropped
201.	BRA/RPM-41	RPM-41.1	Bancharampur GC-Jibonganj GC Road via Sonarampur Bazar	Km	5.41	9.84 (8.86)	NCB	PPA/PPR	No	29/11/12 (29/11/12)	24/02/13 (24/02/13)	02/03/14 (02/03/14)	M/S Shaki Enterprise	100%	
		RPM-41.2	Bancharampur GC-Jibonganj GC Road via Sonarampur Bazar	Km	6.37	18.95 (17.05)	NCB	PPA/PPR	No	29/11/12 (29/11/12)	17/02/13 (17/02/13)	19/02/14 (19/02/14)	M/S Mamun Enterprise	100%	
202.	BRA/RPM-42	RPM-42.1	Nasirnagar R&H-Haripur GC-Madhabpur R&H Road via Chairkuri GC	Km	4.90	17.56 (14.80)	NCB	PPA/PPR	No	29/11/12 (29/11/12)	06/02/13 (06/02/13)	12/02/14 (12/02/14)	M/S Vigilant Construction	95%	
		RPM-42.2	Nasirnagar R&H-Haripur GC-Madhabpur R&H Road via Chairkuri GC	Km	9.16	37.60 (33.61)	NCB	PPA/PPR	No	29/11/12 (29/11/12)	17/02/13 (17/02/13)	02/03/14 (02/03/14)	M/S Shahil Enterprise	95%	
203.	CHA/RPM-43	RPM-43.1	Chandpur (Bagadi R&H)-Chandra GC Road.	Km	8.25	16.28 (17.82)	NCB	PPA/PPR	No	12/12/12 (12/12/12)	13/02/13 (13/02/13)	19/02/14 (19/02/14)	Mizanur Rahman Liton	100%	
		RPM-43.2	Faridganj GC-Rupsha GC Road.	Km	5.40	8.98 (9.83)	NCB	PPA/PPR	No	12/12/12 (12/12/12)	17/02/13 (17/02/13)	23/02/14 (23/02/14)	M/S. Aziz & Brothers	100%	
204.	CHA/RPM-44	RPM-44.1	Senganchar-Kalirbazar Road.	Km	6.00	14.94 (16.28)	NCB	PPA/PPR	No	19/12/12 (19/12/12)	11/02/13 (11/02/13)	17/02/14 (17/02/14)	M/S. Akkas Construction	100%	
		RPM-44.2	Senganchar-Kalirbazar Road.	Km	7.50	12.74 (13.91)	NCB	PPA/PPR	No	19/12/12 (19/12/12)	10/02/13 (10/02/13)	16/02/14 (16/02/14)	Mohammad Ali Zinnah	100%	
205.	CHA/RPM-45	RPM-45.1	Tamta U.P H/Q-Khorda Fery Ghat Road	Km	3.52	6.07 (6.64)	NCB	PPA/PPR	No	19/12/12 (19/12/12)	17/02/13 (17/02/13)	23/02/14 (23/02/14)	M/S. Zia Enterprise	100%	

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
		RPM-45.2	Balakhil-Rampur-Narayanpur road	Km	5.35	15.75 (17.20)	NCB	PPA/PPR	No	19/12/12 (19/12/12)	11/02/13 (11/02/13)	17/02/14 (17/02/14)	M/S. Amena International	100%	
206.	CTG/RPM-46		Bengura D.C. Road.	Km	9.05	16.05 (17.64)	NCB	PPA/PPR	No	30/01/13 (30/01/13)	20/05/13 (20/05/13)	19/05/14 (19/05/14)	M/S. Mithu Enterprise	60%	
207.	CTG/RPM-47		Chittagong Khagrachari Road to Binajhuri Road via Nazirhat GC and Maijbhandar Darbar Sharip	Km	1.10	2.62	NCB	PPA/PPR	No	00/01/00	00/01/00	00/01/00			Re-bidding under process through e-GP
208.	CTG/RPM-48	RPM-48.1	Baro Awlia Tankabati road	Km	0.00	0.00									Dropped
		RPM-48.2	Baro Awlia Tankabati road	Km	0.00	0.00									Dropped
209.	CTG/RPM-49	RPM-49.1	Parua D. C. Rd. (From RHD #99)	Km	7.00	14.82 (17.02)	NCB	PPA/PPR	No	10/10/13 (10/10/13)	24/11/13 (24/11/13)	00/01/00 (01/12/14)	Omar Faruque & Saleha JVCA	40%	Re-bidding under process through e-GP
		RPM-49.2	Parua D. C. Rd. (From RHD #99)	Km	7.13	16.05	NCB	PPA/PPR	No	00/01/00	00/01/00	00/01/00			Re-bidding under process through e-GP
210.	COM/RPM-50	RPM-50.1	Comilla-Fakir bazar-Salda Nodi road	Km	6.40	26.19 (25.38)	NCB	PPA/PPR	No	10/06/13 (10/06/13)	05/08/13 (05/08/13)	11/08/14 (11/08/14)	M/S. MA Zaher	25%	e-GP
		RPM-50.2	Burichang UP office -Anandapur via Bakshimul UP Office Rd.	Km	7.10	7.54 (7.97)	NCB	PPA/PPR	No	10/06/13 (10/06/13)	01/09/13 (01/09/13)	06/09/14 (06/09/14)	M/S Islam Brothers	35%	Contract agreement under process through e-GP
211.	COM/RPM-51		Laksam-Monohargonj	Km	6.40	16.08 (17.69)	NCB	PPA/PPR	No	20/12/12 (20/12/12)	24/03/13 (24/03/13)	30/03/14 (30/03/14)	M/S. R-TA Enterprise	90%	
212.	COM/RPM-52		Kutumbapur-Kaliarchar Bazar Road.	Km	11.44	31.73 (35.01)	NCB	PPA/PPR	No	20/12/12 (20/12/12)	24/03/13 (24/03/13)	30/03/14 (30/03/14)	Joint Venture of M/S. Mynamoti Builders & M/S. R-TA Enterprise {MMB & MRE (JV)}	90%	
213.	COM/RPM-53	RPM-53.1	Chitoshiy Rly. Station-Barura via Janora Road	Km	0.00	0.00									Dropped
		RPM-53.2	Chitoshiy Rly. Station-Barura via Janora Road	Km	0.00	0.00									Dropped

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
214.	COX/RPM-54	RPM-54.1	Napith Khali-Islampur-Pokkhali-Chowfaldandi Road	Km	7.00	27.68 (30.45)	NCB	PPA/PPR	No	13/03/13 (13/03/13)	22/04/13 (22/04/13)	05/05/14 (05/05/14)	M/S. Bazal & Brothers and M/S. Udayan Construction Joint Venture (U.B. Consortium)	60%	
		RPM-54.2	Napith Khali-Islampur-Pokkhali-Chowfaldandi Road	Km	6.95	16.48 (18.10)	NCB	PPA/PPR	No	13/03/13 (13/03/13)	22/04/13 (22/04/13)	05/05/14 (05/05/14)	M/S. Chakaria Development Society	55%	
215.	COX/RPM-55		Charapara RHD to PABT Via Sowdagarhat GC Road.	Km	3.63	8.04 (9.25)	NCB	PPA/PPR	No	08/04/13 (08/04/13)	07/05/13 (07/05/13)	15/05/14 (15/05/14)	M/S. Chakaria Development Society	65%	e-GP
216.	FEN/RPM-56	RPM-56.1	Shebar hat-dudmukha bazar road	Km	6.17	12.43 (13.62)	NCB	PPA/PPR	No	21/05/13 (21/05/13)	27/06/13 (27/06/13)	09/07/14 (09/07/14)	M/S. Kashem Traders	93%	e-GP
		RPM-56.2	Miar Bazar-Amiruddin Munshi Rd	Km	3.89	7.13 (7.75)	NCB	PPA/PPR	No	21/05/13 (21/05/13)	27/06/13 (27/06/13)	09/07/14 (09/07/14)	M/S. Kashem Traders	95%	e-GP
217.	FEN/RPM-57	RPM-57.1	Parashuram-Subar bazar-Montola-Fulgazi Bazar Road	Km	6.00	8.40 (9.24)	NCB	PPA/PPR	No	29/01/13 (29/01/13)	27/03/13 (27/03/13)	02/04/14 (02/04/14)	M/S. Hoque Brothers	95%	
		RPM-57.2	Parashuram-Subar bazar-Montola-Fulgazi Bazar Road	Km	6.95	11.22 (12.31)	NCB	PPA/PPR	No	29/01/13 (29/01/13)	27/03/13 (27/03/13)	02/04/14 (02/04/14)	M/S. The New Trade Link	95%	
218.	LAX/RPM-58	RPM-58.1	Shantirhat-digholi Rd.	Km	0.00	0.00									Dropped
		RPM-58.2	Baluachowmuhani-Shampur Miah hat Road.	Km	6.30	17.89 (17.30)	NCB	PPA/PPR	No	05/02/13 (05/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S. M.A. Engineering	80%	
219.	LAX/RPM-59	RPM-59.1	Char Ababil Char ruhita Embank Cum Road.	Km	0.00	0.00									Dropped
		RPM-59.2	Char Ababil Char ruhita Embank Cum Road.	Km	11.15	22.40 (23.71)	NCB	PPA/PPR	No	05/02/13 (05/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S. Dawn Corporation & M/S. Riasat & Brothers (DR JV)	100%	
220.	NOA/RPM-60	RPM-60.1	Bangla Bazar-Padipara-Amishapara Bazar road	Km	5.21	14.58 (15.97)	NCB	PPA/PPR	No	19/02/13 (19/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S Abdur Rob	40%	
		RPM-60.2	Chatkhil-Chandragong road	Km	9.66	15.08 (16.54)	NCB	PPA/PPR	No	19/02/13 (19/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S Md. Mahmudur Rahman	60%	
221.	NOA/RPM-61	RPM-61.1	Maijdee-Oter hat-Bhuiar hat Road (Old Hospital Road).	Km	8.05	24.95 (27.27)	NCB	PPA/PPR	No	11/02/13 (11/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S Probal-Abdur Rob (JV)	35%	
		RPM-61.2	Bashur hat-Moulouvi Bazar Road towards Boktar munshi GCC	Km	5.05	12.71 (15.77)	NCB	PPA/PPR	No	11/02/13 (11/02/13)	18/04/13 (18/04/13)	24/04/14 (24/04/14)	M/S New Trade Link	95%	
222.	NOA/RPM-62	RPM-62.1	Kachihata-Thanan hat Road (Paloan pol RHW-Amannullapur UP-Eadgha Amin bazar-Amishapara UP)	Km	7.00	13.81 (17.21)	NCB	PPA/PPR	No	20/05/13 (20/05/13)	16/06/13 (16/06/13)	22/06/14 (22/06/14)	M/S. Md. Mahmudur Rahman	15%	e-GP

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
		RPM-62.2	Kachihata-Thandar hat Road (Paloan pol RHW-Amannullapur UP-Eadgha Amin bazar-Amishapara UP)	Km	7.30	15.96 (19.44)	NCB	PPA/PPR	No	20/05/13 (20/05/13)	16/06/13 (16/06/13)	22/06/14 (22/06/14)	M/S. Md. Mahmudur Rahman	95%	e-GP
223.	HAB/RPM-63	RPM-63.1	Madhabpur-Chowmohoni bazar road	Km	6.00	5.34 (4.69)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	24/04/13 (24/04/13)	01/05/14 (01/05/14)	Md. Kohinoor Alam	85%	
		RPM-63.2	Madhabpur-Chowmohoni bazar road	Km	6.05	16.92 (17.66)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	24/04/13 (24/04/13)	01/05/14 (01/05/14)	M/S. Mozahar Enterprise	95%	
224.	HAB/RPM-64	RPM-64.1	Nabigonj-Rudra Gram Rd.	Km	3.92	10.63 (9.52)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	24/04/13 (24/04/13)	07/05/14 (07/05/14)	M/S. Rathindra Chandra Roy	95%	
		RPM-64.2	Jangalia-Katiadibazar via Nandanpur Bazar	Km	8.75	11.64 (10.24)	NCB	PPA/PPR	No	12/02/13 (12/02/13)	24/04/13 (24/04/13)	01/05/14 (01/05/14)	Md. Abdulla, Kaptan Ahmed and M/S Chowdhury Enterprise (AKC Consortium)	95%	
225.	HAB/RPM-65	RPM-65.1	Chunarughat-Shakir Mohammad Road	Km	3.25	6.29 (6.84)	NCB	PPA/PPR	No	17/04/13 (17/04/13)	10/06/13 (10/06/13)	19/06/14 (19/06/14)	M/S. Mortuja Hasan	85%	e-GP
		RPM-65.2	Shaistanagar Bazar-Poil UP Office-Moshajan Bazar Rd.	Km	4.47	10.33 (10.60)	NCB	PPA/PPR	No	18/04/13 (18/04/13)	10/06/13 (10/06/13)	19/06/14 (19/06/14)	M/S. Sucarcon Traders	85%	e-GP
226.	MOU/RPM-66	RPM-66.1	Kamolgonj HQ.-Munshibazar G.C. Road .	Km	7.00	27.35 (30.29)	NCB	PPA/PPR	No	02/01/13 (02/01/13)	05/03/13 (05/03/13)	07/03/14 (07/03/14)	Tufaiel Ahmed	80%	
		RPM-66.2	Satgaon-Khairuzzaman Rd.	Km	0.00	0.00									Dropped
227.	MOU/RPM-67	RPM-67.1	Rajnagor-Fatepur (Balagonj)	Km	8.00	29.08 (31.38)	NCB	PPA/PPR	No	02/01/13 (02/01/13)	05/03/13 (05/03/13)	07/03/14 (07/03/14)	NI-MA JV	55%	
		RPM-67.2	Rajnagor-Fatepur (Balagonj)	Km	8.81	18.29 (20.58)	NCB	PPA/PPR	No	02/01/13 (02/01/13)	05/03/13 (05/03/13)	07/03/14 (07/03/14)	RC MR JV	40%	
228.	SUN/RPM-68	RPM-68.1	Jagannathpur-Biswanath	Km	6.00	14.80 (16.13)	NCB	PPA/PPR	No	31/12/12 (31/12/12)	21/03/13 (21/03/13)	27/03/14 (27/03/14)	JV of M/S. Nurul Islam & M/S. Belal Enterprise	95%	
		RPM-68.2	Jagannathpur-Biswanath	Km	7.20	20.23 (22.04)	NCB	PPA/PPR	No	31/12/12 (31/12/12)	21/03/13 (21/03/13)	27/03/14 (27/03/14)	Prity Enterprise	100%	
229.	SUN/RPM-69	RPM-69.1	Jalalpur-Dularbazar-Lamarasulganj	Km	8.30	27.43 (30.03)	NCB	PPA/PPR	No	26/08/13 (26/08/13)	20/10/13 (20/10/13)	30/10/14 (30/10/14)	M/S. Belal Enterprise	35%	Evaluation ongoing through e-GP
		RPM-69.2	Jalalpur-Dularbazar-Lamarasulganj	Km	10.70	19.13 (20.24)	NCB	PPA/PPR	No	22/04/13 (22/04/13)	20/06/13 (20/06/13)	09/04/14 (09/04/14)	Md. Shamsur Rahman	70%	e-GP
230.	SYL/RPM-70	RPM-70.1	Atgram (R&H)-Zakigonj (G.C) Road.	Km	5.00	16.85 (16.00)	NCB	PPA/PPR	No	31/12/12 (31/12/12)	23/06/13 (23/06/13)	08/07/14 (08/07/14)	Project Builders Limited	55%	e-GP

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	RPM-70.2	Atgram (R&H)-Zakigonj (G.C) Road.	Km	7.00	23.50 (22.81)	NCB	PPA/PPR	No	31/12/12 (31/12/12)	28/03/13 (28/03/13)	12/03/14 (12/03/14)	Md. Shamsur Rahman & M/S. A. K. M. Shahabuddin Sk. Joint Venture	100%	
231.	SYL/RPM-71		Sylhet-Kamalbazar-Ponaullahbazar-Biswanath GC Road (Sadar portion)	Km	7.70	17.53 (16.11)	NCB	PPA/PPR	No	31/12/12 (31/12/12)	31/03/13 (31/03/13)	12/03/14 (12/03/14)	A. K. M. Delewar Hossain	85%	
232.	SYL/RPM-72	RPM-72.1	Sylhet-Gasbari GC-Kanaighat Rd (Golapgonj Portion)	Km	5.00	10.85 (10.84)	NCB	PPA/PPR	No	31/12/12 (31/12/12)	20/03/13 (20/03/13)	12/03/14 (12/03/14)	Shibabrata Bhowmick, M/S. Puspa Construction & Mahmudul Hossain Tufa Joint Venture	100%	
		RPM-72.2	Sylhet-Gasbari GC-Kanaighat Rd (Golapgonj Portion)	Km	6.70	15.13 (14.38)	NCB	PPA/PPR	No	31/12/12 (31/12/12)	20/03/13 (20/03/13)	12/03/14 (12/03/14)	Shibabrata Bhowmick, M/S. Puspa Construction & Mahmudul Hossain Tufa Joint Venture	100%	
233.	SYL/RPM-73		Shiber bazar GC-Companigonj RHD Road (Sadar Portion).	Km	6.50	18.63 (17.00)	NCB	PPA/PPR	No	31/12/12 (31/12/12)	20/03/13 (20/03/13)	12/03/14 (12/03/14)	M/S. Ishaque & Sons Construction, M/S. Meghna Enterprise and M/S. F. Islam Construction Joint Venture	60%	
234.	DHA/RPM-74	RPM-74.1	Hasnabad Power Station-Mollarhat Road via Bibir Bazar,Mawa,Paina Bazar, purbadi Ghoshbar.	Km	5.50	11.08 (12.34)	NCB	PPA/PPR	No	22/05/13 (22/05/13)	11/07/13 (11/07/13)	17/07/14 (17/07/14)	M/S. Hanif Enterprise	100%	e-GP
		RPM-74.2	Hasnabad Power Station-Mollarhat Road via Bibir Bazar,Mawa,Paina Bazar, purbadi Ghoshbar.	Km	6.30	14.34 (15.66)	NCB	PPA/PPR	No	02/01/13 (02/01/13)	24/04/13 (24/04/13)	01/05/14 (01/05/14)	M/S. Star Builders	95%	
235.	DHA/RPM-75	RPM-75.1	Nawabgonj-Paragramhat GC	Km	8.00	19.36 (21.68)	NCB	PPA/PPR	No	11/04/13 (11/04/13)	10/07/13 (10/07/13)	16/07/14 (16/07/14)	M/S. Hanif Enterprise	75%	
		RPM-75.2	Nawabgonj-Paragramhat GC	Km	8.43	19.78 (22.26)	NCB	PPA/PPR	No	11/04/13 (11/04/13)	09/07/13 (09/07/13)	15/07/14 (15/07/14)	M/S. Bashary Traders & Al Huda Enterprise (JV)	95%	
236.	PAB/RPM-76		a) Calico mill RHD - Dogachi GCM via Kalidha more road	Km	5.40	23.36 (17.86)	NCB	PPA/PPR	No	29/12/13 (09/01/14)	27/02/14 (17/02/14)	27/02/15 (23/02/15)	Md. Jinnat Ali Zinnah		
			b) Chandva U.P Office - Goruri GC road	Km	5.96										

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of <i>(date)</i>	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
		c) Mohela GCM - Sharatgonj GCM via Parshadang Hat road	Km	1.41										
237.	PAB/RPM-77	Ataikula GC - Demra GC road	Km	15.61	38.09 (31.87)	NCB	PPA/PPR	No	14/01/14 (09/01/14)	15/03/14 (17/02/14)	15/03/15 (23/02/15)	Md. Jinnat Ali Zinnah		
238.	PAB/RPM-78	a) Shayemganj GC - Raninagar up office via Bhatshala Hat road	Km	6.59	15.51 (15.41)	NCB	PPA/PPR	No	14/01/14 (09/01/14)	15/03/14 (20/03/14)	15/03/15 (26/03/15)	M/S. Oishy Construction		
		b) Chakla bazar RHD - Nakalia GCM via Koitola Up office road	Km	7.05										
239.	SIR/RPM-79	Hatikumrul R&H-Tarash GC road	Km	6.88	23.07 (25.30)	NCB	PPA/PPR	No	19/12/13 (08/01/14)	17/02/14 (10/03/14)	17/02/15 (19/03/15)	M/S. Turna Enterprise	10%	
240.	SIR/RPM-80	a) Dia UZR-Jamirta GC road	Km	5.93	29.42 (29.01)	NCB	PPA/PPR	No	04/01/14 (08/01/14)	05/03/14 (06/03/14)	05/03/15 (14/03/15)	Md. Alamgir Zahan	5%	
		b) Belkuchi Upazila H/Q-Balorampur GC via Bhangabari UP, Chowbari bazar road	Km	5.71										
241.	SIR/RPM-81	a) Bahuti DR(Bhadroghat UP)-Alompur hat road	Km	4.88	34.76 (31.03)	NCB	PPA/PPR	No	21/11/13 (08/01/14)	20/01/14 (10/03/14)	20/01/15 (19/03/15)	M/S. Turna Enterprise	5%	
		b) Salanga GC-Ghurka NHW road	Km	6.83										
242.	SIR/RPM-82	Tarash-Baruhash hat GCC road	Km	10.45	46.40 (46.50)	NCB	PPA/PPR	No	20/12/13 (08/01/14)	18/02/14 (27/02/14)	18/02/15 (04/03/15)	M/S. Piash Construction	20%	
243.	SIR/RPM-83	a) Sonamukhi GC-Horinathpur GC road	Km	6.03	34.28	NCB	PPA/PPR	No	14/01/14 (23/01/14)	15/03/14	15/03/15			
		b) Upazila H/Q (Jamtoil G C) DR(near Alokdiar)-Balarampur GC road	Km	8.30										
244.	JAM/RPM-84	Melandah GC - Balijuri Gc via Mahmudpur (Melandah portion) road	Km	11.43	23.56 (20.02)	NCB	PPA/PPR	No	23/11/13 (04/12/13)	22/01/14 (06/01/14)	22/01/15 (11/01/15)	M/S. Mirza Construction	30%	
245.	JAM/RPM-85	Maderganj-Sareshabari (J-5) road (Madergonj Part)	Km	20.90	45.66 (36.98)	NCB	PPA/PPR	No	23/11/13 (04/12/13)	22/01/14 (30/12/13)	22/01/15 (05/01/15)	M/S. Chowdhury Enterprise	30%	
246.	JAM/RPM-86	a) Dewangonj UP (Dewangonj UZ)-Kasima Bazar Via Molomgonj & Jarultala Bazar road	Km	5.60	31.93 (24.82)	NCB	PPA/PPR	No	22/11/13 (17/02/14)	21/01/14 (25/03/14)	21/01/15 (24/03/15)	M/S. Mitu Traders		
		b) Madergonj-Melandah (J-7) road (Madergonj Part)	Km	7.78										
247.	SHE/RPM-87	Nalitabari-Gazirkhamar road	Km	7.80	19.63 (17.24)	NCB	PPA/PPR	No	31/12/13 (21/01/14)	01/03/14 (13/03/14)	01/03/15 (19/03/15)	Akram Enterprise		
248.	SHE/RPM-88	a) Kurua-Notun Bazar road (Jhenaigati Part)	Km	5.09	40.70 (45.96)	NCB	PPA/PPR	No	14/01/14 (06/02/14)	15/03/14 (23/03/14)	15/03/15 (29/03/15)	Akram Enterprise		
		b) Kurua-Nutun Bazar (Aynapur) road	Km	9.86										
249.	SHE/RPM-89	a) Nakla Kalapara-Pathakata via panchkania road	Km	7.55	34.64 (39.09)	NCB	PPA/PPR	No	14/01/14 (06/02/14)	15/03/14	15/03/15	Akram Enterprise		

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
		b) Bhatshala UP-Vurdi Baneswardi road	Km	7.79										
250.	MYM/RPM-90	a) Bailor-Fulbaria road	Km	5.10	45.73 (43.28)	NCB	PPA/PPR	No	05/12/13 (24/12/13)	03/02/14 (23/02/14)	03/02/15 (01/03/15)	M/S. Tanvir Traders	15%	
		b) Dhobaura Upazila H/Q-Goatola GC road	Km	9.39										
251.	MYM/RPM-91	Shibgonj-Goyeshpur road	Km	15.30	22.25 (20.19)	NCB	PPA/PPR	No	23/11/13 (24/12/13)	22/01/14 (05/02/14)	22/01/15 (12/02/15)	Md. Saiful Islam	5%	
252.	MYM/RPM-92	Shambugonj bazar (R&H)-Ambikagonj GC road	Km	15.60	37.42 (32.99)	NCB	PPA/PPR	No	24/11/13 (24/12/13)	23/01/14 (02/02/14)	23/01/15 (09/02/15)	M/S. Nippon Engineers & Constructions	5%	
253.	MYM/RPM-93	Iswargonj-Royer Bazar road	Km	12.43	32.11 (35.21)	NCB	PPA/PPR	No	31/12/13 (09/01/14)	01/03/14 (23/02/14)	01/03/15 (02/03/15)	M/S. Tanvir Traders	10%	
254.	NET/RPM-94	a) Netrakona-Atpara Brojer Bazar GC road (Sadar Part)	Km	7.63	52.67 (54.98)	NCB	PPA/PPR	No	14/01/14 (17/02/14)	15/03/14	15/03/15	JV of M/S. Priti Enterprise & Baset Prokousholi [PE-BP (JV)]		
		b) Kendua-Madan GC road via Gog Bazar	Km	5.92										
255.	NET/RPM-95	Teligati G.C.-Modan HQ. road via Dewsree road (Atpara part)	Km	10.69	20.75 (22.77)	NCB	PPA/PPR	No	07/12/13 (18/12/13)	05/02/14 (07/01/14)	05/02/15 (11/01/15)	Samiran Chowdhury	10%	
256.	NET/RPM-96	Alokdia Ferryghat (Mohanganj GC)-Chandrapur Bazar road	Km	8.72	17.51 (16.79)	NCB	PPA/PPR	No	26/12/13 (30/12/13)	24/02/14 (23/01/14)	24/02/15 (31/01/15)	Samiran Chowdhury		
257.	KIS/RPM-97	a) Kishoregonj(Monipur Ghat) to Chawddasata UP via Joybangla bazar road	Km	6.63	19.54 (18.07)	NCB	PPA/PPR	No	14/01/14 (28/01/14)	15/03/14 (03/03/14)	15/03/15 (02/03/15)	M/S. Mithamon Builders		
		b) Bajitpur-Kuliarchar road (Bajitpur part)	Km	0.90										
258.	KIS/RPM-98	a) Tarail RHD-Nilgonj GCC road	Km	8.76	40.28 (38.33)	NCB	PPA/PPR	No	22/11/13 (30/12/13)	21/01/14 (26/02/14)	21/01/15 (25/02/15)	M/S. Shahil Enterprise	10%	
		b) Karimganj-Guzadia GC road	Km	5.86										
259.	KIS/RPM-99	Jinari UP H/Q-Gobindapur Chowrasta bazar road	Km	10.35	13.07 (11.46)	NCB	PPA/PPR	No	16/11/13 (27/11/13)	15/01/14 (29/12/13)	15/01/15 (04/01/15)	M/S. Musfiqur Rahman (Kanchan)	90%	
260.	TAN/RPM-100	Sakhipur-Sagardighi via Barochowna road	Km	14.66	34.33 (39.49)	NCB	PPA/PPR	No	14/01/14 (30/12/13)	15/03/14 (23/02/14)	15/03/15 (01/03/15)	Nise Friends & Rahman JV	10%	
261.	TAN/RPM-101	Tangail-Aynapur road	Km	9.29	17.07 (19.09)	NCB	PPA/PPR	No	14/11/13 (18/11/13)	13/01/14 (26/12/13)	13/01/15 (25/12/14)	M/S. Syed Mozibor Rahman	20%	

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
262.	TAN/RPM-102	a) Birtibari R&H (Modhupur Upazila) - Dhanbari GC via Zagirachala road	Km	8.50	29.66 (33.98)	NCB	PPA/PPR	No	14/02/14 (30/12/13)	15/04/14 (23/02/14)	15/04/15 (01/03/15)	Md. Abdul Jalil Sarkar & M/S. Sunvee Traders JV	15%	
		b) Tepibari R&H-Gopalpur via Falda Bazar road [Bhuapur portion]	Km	5.39										
263.	TAN/RPM-103	a) Gopalpur-Syedpur road	Km	5.22	31.54 (36.30)	NCB	PPA/PPR	No	14/02/14 (27/01/14)	15/04/14 (24/02/14)	15/04/15 (02/03/15)	M/S. Taposh Traders	5%	
		b) Kadim Dhalla RHD-Sawali bazar to Adabari at Natiapara NHW-Kanchanpur GC UZR road	Km	8.08										
264.	TAN/RPM-104	Suruz G.C.-Shakhipur Upazila road via Rampur G.C. road	Km	13.00	21.06 (22.54)	NCB	PPA/PPR	No	14/11/13 (18/11/13)	13/01/14 (12/12/13)	13/01/15 (11/10/14)	M/S. Syed Mozibor Rahman	10%	
265.	DHA/RPM-105	Kolatia GC-Amin Bazar GC via Dhalikandi & Algir char road	Km	8.57	19.65 (20.96)	NCB	PPA/PPR	No	23/11/13 (26/11/13)	22/01/14 (19/01/14)	22/01/15 (25/01/15)	M/S. Hanif Enterprise	75%	
266.	DHA/RPM-106	Ashulia UP Office-Rustumpur bazar road	Km	3.33	11.07 (12.40)	NCB	PPA/PPR	No	14/01/14 (06/01/14)	15/03/14 (12/03/14)	15/03/15 (05/03/15)	M/S. Aunica International		
267.	DHA/RPM-107	a) Khelkhet-Isapur road	Km	6.11	26.52 (28.10)	NCB	PPA/PPR	No	31/12/13 (06/01/14)	01/03/14 (02/03/14)	01/03/15 (08/03/15)	M/S. Tanvir Traders	15%	
		b) Shikaripara U.P office-Jamsha Bazar via Bishompur road	Km	6.10										
268.	GAZ/RPM-108	Mirzapur GC-Bhabanipur bazar at Dhaka-Mymensingh NHW	Km	2.30	9.53 (8.27)	NCB	PPA/PPR	No	24/11/13 (06/02/14)	23/01/14 (13/03/14)	23/01/15 (15/03/15)	M/S. Olive Enterprise		
269.	GAZ/RPM-109	a) Goshinga-Kapasias road	Km	5.50	26.64 (23.74)	NCB	PPA/PPR	No	14/01/14 (30/12/13)	15/03/14 (12/02/14)	15/03/15 (13/02/15)	M/S. Amzad Traders	3%	
		b) R&H Boliadi Bazar - Dhantara G.C via Dhaljora UP road	Km	5.27										
270.	GAZ/RPM-110	a) Kapasia Union H/Q-Chandpur Union H/Q road	Km	7.40	48.88 (49.69)	NCB	PPA/PPR	No	13/11/13 (09/12/13)	12/01/14 (06/02/14)	12/01/15 (09/02/15)	M/S. Hanif Enterprise	5%	
		b) Kaligonj-Jangalia road	Km	6.50										
271.	NAR/RPM-111	a) Kathalia U.P. Office-Rangpur Bazar via Fozurkandi bazar road	Km	4.50	20.84 (19.22)	NCB	PPA/PPR	No	14/02/14 (27/01/14)	15/04/14 (04/03/14)	15/04/15 (08/03/15)	M/S. Udayan Enterprise		
		b) Patuli UP office-Harishangoan bazar road	Km	7.22										
272.	NAR/RPM-112	Sreerampur G.C-Nilkuti R&H road	Km	12.68	32.64 (30.82)	NCB	PPA/PPR	No	14/01/14 (13/01/14)	15/03/14 (20/02/14)	15/03/15 (25/02/15)	M/S. Udayan Enterprise	20%	
273.	NAR/RPM-113	Shibpur - Charsindur road	Km	9.10	14.45 (11.85)	NCB	PPA/PPR	No	23/11/13 (18/12/13)	22/01/14 (21/01/14)	22/01/15 (26/01/15)	M/S. Faruk Traders	50%	
274.	NAR/RPM-114	Chalakchar bazar-Belabo Border road	Km	9.74	23.31 (26.21)	NCB	PPA/PPR	No	14/01/14 (20/01/14)	15/03/14 (20/02/14)	15/03/15 (25/03/15)	M/S. Faruk Traders		

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of <i>(date)</i>	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
275.	NARA/RPM-115		Rupshi RHD-Kanchan GC via Murapara GC road	Km	13.69	41.55 (39.75)	NCB	PPA/PPR	No	14/01/14 (09/01/14)	15/03/14 (09/03/14)	15/03/15 (15/03/15)	M/S. Amzad Traders		
276.	NARA/RPM-116		Rupshi RHD-Kanchan GC via Murapara GC road	Km	3.66	36.56 (38.31)	NCB	PPA/PPR	No	14/02/14 (27/02/14)	15/04/14 (01/04/14)	15/04/15 (06/04/15)	Ahsan Enterprise		
			b) Dhamghar UP Office (Kuripara Bazar)-Haluapara bazar via Jangal road	Km	4.00										
			c) Katchpur NHW-Mousumi Indus via Katchpur UP Office road	Km	3.30										
277.	NARA/RPM-117		Araihasar-Uchitpura Via Sultanshadi Bazar road	Km	10.80	21.72 (22.05)	NCB	PPA/PPR	No	14/01/14 (16/01/14)	15/03/14 (10/03/14)	15/03/15 (16/03/15)	M/S. Dhiman Construction & M/S. Anny Enterprise (MDC-MAE JVCA)		
278.	MUN/RPM-118		a) Munshigong H/Q (Loharpul)-Aldi RHD road	Km	6.00	51.90 (48.78)	NCB	PPA/PPR	No	14/02/14 (04/02/14)	15/04/14 (25/03/14)	15/04/15 (01/04/15)	JV of M/S. Niaz Traders & M/S. Rana Traders (NIAZ-Rana JV)		
			b) Betka GC-Teghuria Dhaka Mawa road via Shaperchar GC	Km	5.94										
279.	MUN/RPM-119		Tongibari-Dhigirpar road	Km	9.84	29.42 (26.95)	NCB	PPA/PPR	No	14/01/14 (04/02/14)	15/03/14 (11/03/14)	15/03/15 (17/03/15)	Joint Venture of M/S. Kalam Traders & Al_Aksa Trading Corporation (Kalamaksa JV)		
280.	MUN/RPM-120	RPM-120.1	Sreenagar-Tantar GC-Noapara GC road	Km	8.15	21.19	NCB	PPA/PPR	No	14/01/14 (04/02/14)	15/03/14	15/03/15			
		RPM-120.2	Kazipura-Hossaindi GC road	Km	6.10	16.29	NCB	PPA/PPR	No	14/01/14 (04/02/14)	15/03/14	15/03/15			
281.	MAN/RPM-121		Baliati D R (UZHQ)-Lowhati G C (Delduar U Z) Via Pakutia road	Km	8.77	24.57 (26.16)	NCB	PPA/PPR	No	14/01/14 (30/01/14)	15/03/14 (06/03/14)	15/03/15 (11/03/15)	Joint Venture of M/S. S. Hossain & M/S. Das Traders (S. Hossain & Das JV)		
282.	MAN/RPM-122		a) Teota UP Office-Jhafargonj GC (Poila) road	Km	5.71	30.75 (31.68)	NCB	PPA/PPR	No	02/01/14 (30/01/14)	03/03/14 (06/03/14)	03/03/15 (11/03/15)	Saleh and Brothers		
			b) Ghior HQ -Zabra GC road	Km	7.34										
283.	MAN/RPM-123		Jhitka G.C-Machain G.C. road	Km	8.04	12.90	NCB	PPA/PPR	No	25/12/13 (30/01/14)	23/02/14	23/02/15			
284.	MAN/RPM-124		Singair-Nowabgonj Via Charigram GC road	Km	5.10	13.10 (11.13)	NCB	PPA/PPR	No	14/01/14 (30/01/14)	15/03/14 (16/03/14)	15/03/15 (21/03/15)	M/S. Nirman Prokausholy		

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
285.	MAN/RPM-125	Daulatpur-Kolia GC road	Km	8.89	0.00									No need to maintain by this year thus the road is dropped
286.	CHI/RPM-126	Rouzan Noapara Sec-2 (Ramjan Ali Hat to NoaparaPatherhat) road	Km	10.00	32.35 (37.21)	NCB	PPA/PPR	No	07/12/13 (30/12/13)	05/02/14 (05/03/14)	05/02/15 (11/03/15)	M/S. Yakub & Brothers	5%	
287.	COM/RPM-127	a) Monohorgonj - Laksam road	Km	4.75	34.40 (37.74)	NCB	PPA/PPR	No	21/11/13 (30/12/13)	20/01/14 (02/02/14)	20/01/15 (01/02/15)	M/S. Zaman Traders		
		b) Boxganj-Satbaria-Gunbati road	Km	5.61										
288.	COM/RPM-128	Madhaiya-Dollai Nowabpur-Rahimanagar road	Km	20.70	66.36 (70.52)	NCB	PPA/PPR	No	14/01/14 (02/02/14)	15/03/14	15/03/15	JV of M/S. Dhiman Construction & M/S. Islam Traders (MDC-MIT JV)		
289.	COM/RPM-129	a) Karar Kandi-Asadpur-Chanderchar bazar road	Km	3.67	29.93 (32.86)	NCB	PPA/PPR	No	19/12/13 (19/12/13)	17/02/14 (19/01/14)	17/02/15 (18/01/15)	MMB & AAS (JV)		
		b) Atogram-Sharifpur (Bibir) road	Km	6.06										
290.	COX/RPM-130	Gorakghata-Shaplapur Janata bazar road	Km	25.10	77.37 (84.23)	NCB	PPA/PPR	No	14/01/14 (19/02/14)	15/03/14	15/03/15	RAB-RC (Pvt) Ltd. & Unnayan International [RAB-RC (Pvt) Ltd.-UI (JV)]		
291.	COM/RPM-131	Shahapur Mazar sharif (Golabari Zero point)-Chandpur bridge-Palpara road (WDB embankment)	Km	11.98	16.10 (17.74)	NCB	PPA/PPR	No	23/11/13 (18/12/13)	22/01/14 (26/01/14)	22/01/15 (25/01/15)	R-TA & MME (JV)		
292.	COM/RPM-132	Gonti-Metalla road	Km	8.73	19.29 (21.77)	NCB	PPA/PPR	No	28/12/13 (26/01/14)	26/02/14 (19/02/14)	26/02/15 (19/02/15)	M/S. Zaman Traders		
293.	COM/RPM-133	Chitoshiy Rly. Station-Barura via Janora road	Km	20.75	41.54 (47.35)	NCB	PPA/PPR	No	14/01/14 (27/01/14)	15/03/14 (23/03/14)	15/03/15 (22/03/15)	M/S. Ananta Enterprise		
294.	COM/RPM-134	Madhaiya G.C.to Punchpokoria G.C (Debidwar Portion) road	Km	8.30	18.73 (21.35)	NCB	PPA/PPR	No	28/12/13 (06/01/14)	26/02/14 (12/02/14)	26/02/15 (11/02/15)	M/S. R-TA Enterprise		
295.	BRA/RPM-135	a) Kasba-Akhaura road	Km	7.10	52.97 (52.39)	NCB	PPA/PPR	No	12/12/13 (18/12/13)	10/02/14 (12/02/14)	10/02/15 (10/12/14)	M/S. Mozahar Enterprise	8%	
		b) Ashugonj R&H-Khariaala Road via Fair Service, Bahadurpur GC road	Km	5.40										
296.	BRA/RPM-136	a) Purba SaifullaKandi UP (R&H)-Imamnagar-Ananda bazar road start from R&H	Km	5.67	50.61 (45.46)	NCB	PPA/PPR	No	22/11/13 (23/12/13)	21/01/14 (20/02/14)	21/01/15 (10/12/14)	Mohammed Eunos & Brothers (Pvt.)	5%	

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of <i>(date)</i>	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
		b) Mogra Bazar (GC)-Satpara R&H road via Kornel Bazar,Dhaturpohela road	Km	9.00										
297.	BRA/RPM-137	Singerbeel-Harashpur road via paharpur UP road	Km	17.57	34.33 (30.31)	NCB	PPA/PPR	No	22/11/13 (19/12/13)	21/01/14 (12/02/14)	21/01/15 (10/12/14)	M/S. Mozahar Enterprise		
298.	CHA/RPM-138	a) Senganchar-Eklaspur road	Km	8.10	21.55 (23.69)	NCB	PPA/PPR	No	27/11/13 (04/02/14)	26/01/14	26/01/15	M/S. Shahid Brothers		
		b) Charbharabi U.P Office-Shahorali Mour road	Km	3.05										
299.	CHA/RPM-139	a) Kachua-Raghunathpur G.C road	Km	6.50	11.27 (12.37)	NCB	PPA/PPR	No	01/12/13 (04/02/14)	30/01/14 (25/03/14)	30/01/15 (31/03/15)	JV of Tania & Shahid		
		b) Bagadi U.P. to Ibrahimpur U.P. road	Km	5.25										
300.	CHA/RPM-140	Machuakhal-Narayanpur-Balakhal road	Km	8.81	15.84 (17.41)	NCB	PPA/PPR	No	23/11/13 (04/02/14)	22/01/14 (25/03/14)	22/01/15 (31/03/15)	Mohammed Eunos & Brothers (Pvt.) Ltd.		
301.	NOA/RPM-141	Zomider hat-Kadirpur UP-Munshirhat-Karam Box Bazar road	Km	8.85	30.39 (33.37)	NCB	PPA/PPR	No	08/01/14 (30/12/13)	09/03/14 (04/02/14)	09/03/15 (10/11/14)	M/S. Md. Mahmudur Rahman	10%	
302.	NOA/RPM-142	a) OlamaBazar-Dalta G.C. road (Munshir road)	Km	5.25	26.62 (30.58)	NCB	PPA/PPR	No	27/11/13 (08/01/14)	26/01/14 (04/02/14)	26/01/15 (10/11/14)	M/S. Md. Mahmudur Rahman		
		b) Somirmunshir hat-Arjuntala UP Office (Chilonia bazar) road	Km	4.80										
303.	NOA/RPM-143	RHD (Dattar Hat)-Udaysadurhat-Koromullah GC-RHD road	Km	25.10	49.89 (54.66)	NCB	PPA/PPR	No	08/01/14 (30/12/13)	09/03/14 (04/02/14)	09/03/15 (10/02/15)	M/S. Md. Mahmudur Rahman	5%	
304.	NOA/RPM-144	a) Bangla Bazar Deira Balua Gucca Gram road	Km	8.10	27.56 (30.28)	NCB	PPA/PPR	No	01/01/14 (30/12/13)	02/03/14 (04/02/14)	02/03/15 (10/11/14)	M/S. Md. Mahmudur Rahman	10%	
		b) Khaserhat-Ansarmiar hat road via Soikat College road	Km	3.89										
305.	LAX/RPM-145	a) Alipur-Dalta bazar road	Km	8.60	37.55 (43.18)	NCB	PPA/PPR	No	17/11/13 (30/01/14)	16/01/14	16/01/15	JV of M/S. Dawn Corporation & M/S. Riasat & Brothers		
		b) Bhabanigong-Jugir hat-Jakshin road 15-17 No	Km	7.38										

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
306.	LAX/RPM-146		Lawrance kasher hat-Ander char road	Km	8.74	22.74 (26.15)	NCB	PPA/PPR	No	13/12/13 (26/01/14)	11/02/14	11/02/15	Md. Jahangir Alam		
307.	LAX/RPM-147		a) Ramgati-Chewakhali road	Km	13.00	42.01 (40.14)	NCB	PPA/PPR	No	13/12/13 (26/01/14)	11/02/14	11/02/15	Mohammed Eunus & Brothers (Pvt.) Ltd.		
			b) Raipur-Mirgonj road	Km	6.77										
308.	FEN/RPM-148	RPM-148.1	Motigonj UP-Dasherhat-Chardarbesb UP-Karamotiabazar-Kazir hat road	Km	8.87	22.56	NCB	PPA/PPR	No	14/02/14 (24/02/14)	15/04/14	15/04/15			
		RPM-148.2	Dula miah-Sharisadi bazar-Kaikhali-Koresmunshi road	Km	5.60	25.77	NCB	PPA/PPR	No	14/02/14 (24/02/14)	15/04/14	15/04/15			
309.	FEN/RPM-149		Parashuram-Bashpadua-Guthuma Chowmuri-Box Mohammad bazar-Kahua-Bangla bazar-Goniamora R&H road	Km	12.80	29.19 (32.10)	NCB	PPA/PPR	No	14/01/14 (03/02/14)	15/03/14 (20/03/14)	15/03/15 (26/03/15)	M/S. Kashem Traders		
310.	CHI/RPM-150		Nazirhat to Kazirhat road (Ramgar Road Section-1)	Km	16.01	57.08	NCB	PPA/PPR	No	20/12/13 (06/01/14)	18/02/14	18/02/15			
311.	COM/RPM-151		Natherpetua-Hasnabad road	Km	17.31	48.96 (52.16)	NCB	PPA/PPR	No	31/10/13 (27/10/13)	30/12/13 (01/12/13)	30/12/14 (07/12/14)	M/S. Zaman Traders		
312.	CHI/RPM-152		a) Ramgotirhat-Santirhat-Pomra road (From RHD #102)	Km	6.90	44.09	NCB	PPA/PPR	No	25/12/13 (27/02/14)	23/02/14	23/02/15			
			b) Dewan hat-Bailtali-Barama-Patiya road (Patiya part) (From RHD #127)	Km	8.89										
313.	CHI/RPM-153		Fateabad-Ramdash hat-Modunaghat road	Km	10.18	21.75 (24.98)	NCB	PPA/PPR	No	01/12/13 (30/12/13)	30/01/14 (05/03/14)	30/01/15 (11/03/15)	Mesba Associates	5%	
314.	CHI/RPM-154		Dewanhat-Bailtali-Barma-Patiya road	Km	13.49	47.61 (52.58)	NCB	PPA/PPR	No	20/12/13 (13/01/14)	18/02/14	18/02/15	JV of Mithu Enterprise & Mesba Associates [Mithu-Mesba (JV)]		
315.	COX/RPM-155		a) Eidgaon-Eidgar road	Km	5.74	41.90	NCB	PPA/PPR	No	14/02/14	15/04/14	15/04/15			
			b) Edgor Bazar-Idgaon road	Km	4.29										
316.	COM/RPM-156		a) Burichang GC- Kangshanagar bazar GC road	Km	4.12	28.97 (26.84)	NCB	PPA/PPR	No	17/11/13 (05/12/13)	16/01/14 (09/01/14)	16/01/15 (08/01/15)	M/S. Tanvir Traders	12%	
			b) Brahmanpara-Dulalpur GC road	Km	5.07										

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
317.	COX/RPM-157	Sikalghat-Manikpur road	Km	10.31	19.04 (21.89)	NCB	PPA/PPR	No	14/01/14 (31/12/13)	15/03/14 (02/02/14)	15/03/15 (19/02/15)	M/S. Chakaria Development Society	5%	
318.	SYL/RPM-158	Doyameer GC-Dewanbazar GC road	Km	7.00	21.87 (21.33)	NCB	PPA/PPR	No	14/01/14 (30/12/13)	15/03/14 (03/02/14)	15/03/15 (11/02/15)	M/S. Puspa Construction & M/S. J.R. Enterprise JV		
319.	SYL/RPM-159	Biswanath GC-Perer bazer GC-Jaganthpurpur HQ road (Biswanath Part.)	Km	15.91	48.44 (51.23)	NCB	PPA/PPR	No	14/01/14 (10/03/14)	15/03/14	15/03/15	M/S. Md. Taibur Rahman & M/S. M.A. Engineering JV		
320.	SYL/RPM-160	a) Sylhet-Gachbari-Kanaighat road (Sadar portion)	Km	6.85	30.42 (31.48)	NCB	PPA/PPR	No	14/01/14 (09/01/14)	15/03/14 (10/02/14)	15/03/15 (17/02/15)	M/S. Zafar Ahmed Gilman & M/S. MLR Trading JV	10%	
		b) Lakanabondh UP-Fulshaind-Porokayestha bazar road	Km	7.20										
321.	SYL/RPM-161	Zakigonj (G.C.)-Laxmibazar (G.C.)-Dubagbazar (G.C) road	Km	21.99	79.33	NCB	PPA/PPR	No	14/01/14 (16/04/14)	15/03/14	15/03/15			
322.	MOU/RPM-162	Sreemangal-SindurKhah Bazar road	Km	10.15	8.90 (7.64)	NCB	PPA/PPR	No	29/12/13 (31/12/13)	27/02/14 (03/02/14)	27/02/15 (03/02/15)	Md. Saiful Islam	2%	
323.	MOU/RPM-163	a) Chaytraghat-Nayabazar via Shaidnagar road	Km	8.50	46.37 (42.97)	NCB	PPA/PPR	No	14/01/14 (10/02/14)	15/03/14	15/03/15	Ohiduzzaman Chowdhury		
		b) Rabibazar-Karmadah U.P road	Km	5.02										
324.	MOU/RPM-164	Begum Durreh Samad Rahman road	Km	16.96	31.03 (30.88)	NCB	PPA/PPR	No	29/12/13 (31/12/13)	27/02/14 (17/02/14)	27/02/15 (16/02/15)	M/S. Tanvir Traders		
325.	MOU/RPM-165	Dasherbazar-Basirpur RHD via Kanongobazar Azimganj road	Km	16.15	33.56 (30.01)	NCB	PPA/PPR	No	14/01/14 (20/02/14)	15/03/14	15/03/15	Md. Habibur Rahman & M/S. Haque Construction (M.H. JV)		
326.	HAB/RPM-166	Sayedpur-Inathgonj road	Km	2.88	9.76 (8.77)	NCB	PPA/PPR	No	14/01/14 (30/01/14)	15/03/14 (16/03/14)	15/03/15 (22/03/15)	M/S. Vigilant Construction		
327.	HAB/RPM-167	Hobigonj Baniachong R&H (Khoire par)-Sujatpur road	Km	18.53	47.99 (42.36)	NCB	PPA/PPR	No	14/01/14 (04/02/14)	15/03/14 (19/03/14)	15/03/15 (25/03/15)	JV of M/S. Rathindra Chandra Roy & Mizanur Rahman Liton (RCR-MRL JV)		
328.	HAB/RPM-168	a) Surma R&H-Montala-Chowmuhani bazar road	Km	7.52	37.44 (35.57)	NCB	PPA/PPR	No	14/01/14 (05/03/14)	15/03/14	15/03/15	Md. Mizanur Rahman Shamim		
		b) Rampur(DR)-Tegoria UP-Tangirghat road	Km	3.50										

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
329.	SUN/RPM-169	Derai-Shyamerchar GCC road	Km	19.06	68.97 (68.10)	NCB	PPA/PPR	No	14/01/14 (02/03/14)	15/03/14	15/03/15	Sujib Ranjan Das		
330.	SUN/RPM-170	Katair-Joynagar-Jamalgonj bazar road (Mohanpur/Shimolbak)	Km	10.70	38.01 (37.63)	NCB	PPA/PPR	No	14/01/14 (23/02/14)	15/03/14	15/03/15	M/S. Nurul Islam		
331.	SUN/RPM-171	Jawa Bazar-Chhatak Road upto Andargaon road	Km	13.16	38.55 (39.07)	NCB	PPA/PPR	No	14/01/14 (26/02/14)	15/03/14	15/03/15	M/S. Nurul Islam		
332.	B.BARIA	Rehabilitation & Maintenance of UZR & UNR	Km	34.00	117.30	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
333.	CHANDPUR	Rehabilitation & Maintenance of UZR & UNR	Km	36.00	124.20	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
334.	CHITTAGONG	Rehabilitation & Maintenance of UZR & UNR	Km	45.00	155.25	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
335.	COMILLA	Rehabilitation & Maintenance of UZR & UNR	Km	69.00	238.05	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
336.	COX'S BAZAR	Rehabilitation & Maintenance of UZR & UNR	Km	31.00	106.95	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
337.	DHAKA	Rehabilitation & Maintenance of UZR & UNR	Km	32.00	110.40	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
338.	FENI	Rehabilitation & Maintenance of UZR & UNR	Km	23.00	79.35	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
339.	GAZIPUR	Rehabilitation & Maintenance of UZR & UNR	Km	42.00	144.90	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
340.	HABIGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	37.00	127.65	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
341.	JAMALPUR	Rehabilitation & Maintenance of UZR & UNR	Km	43.00	148.35	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
342.	KISHOREGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	36.00	124.20	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
343.	LAXMIPUR	Rehabilitation & Maintenance of UZR & UNR	Km	36.00	124.20	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
344.	MANIKGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	26.00	89.70	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
345.	MOULVIBAZAR	Rehabilitation & Maintenance of UZR & UNR	Km	37.00	127.65	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
346.	MUNSHIGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	23.00	79.35	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
347.	MYMENSINGH	Rehabilitation & Maintenance of UZR & UNR	Km	62.00	213.90	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
348.	NARAYANGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	31.00	106.95	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
349.	NARSHINGDI	Rehabilitation & Maintenance of UZR & UNR	Km	44.00	151.80	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
350.	NETROKONA	Rehabilitation & Maintenance of UZR & UNR	Km	32.00	110.40	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
351.	NOAKHALI	Rehabilitation & Maintenance of UZR & UNR	Km	47.00	162.15	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
352.	PABNA	Rehabilitation & Maintenance of UZR & UNR	Km	39.00	134.55	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
353.	SHERPUR	Rehabilitation & Maintenance of UZR & UNR	Km	33.00	113.85	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
354.	SIRAJGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	43.00	148.35	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
355.	SUNAMGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	34.00	117.30	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
356.	SYLHET	Rehabilitation & Maintenance of UZR & UNR	Km	39.00	134.55	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
357.	TANGAIL	Rehabilitation & Maintenance of UZR & UNR	Km	46.00	158.70	NCB	PPA/PPR	No	01/11/14	31/12/14	31/12/15			
358.	B.BARIA	Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
359.	CHANDPUR	Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
360.	CHITTAGONG	Rehabilitation & Maintenance of UZR & UNR	Km	25.00	86.25	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
361.	COMILLA	Rehabilitation & Maintenance of UZR & UNR	Km	40.00	138.00	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
362.	COX'S BAZAR	Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
363.	DHAKA	Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
364.	FENI	Rehabilitation & Maintenance of UZR & UNR	Km	15.00	51.75	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
365.	GAZIPUR	Rehabilitation & Maintenance of UZR & UNR	Km	30.00	103.50	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
366.	HABIGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
367.	JAMALPUR	Rehabilitation & Maintenance of UZR & UNR	Km	25.00	86.25	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
368.	KISHOREGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
369.	LAXMIPUR	Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
370.	MANIKGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	15.00	51.75	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
371.	MOULVIBAZAR	Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
372.	MUNSHIGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	15.00	51.75	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
373.	MYMENSINGH	Rehabilitation & Maintenance of UZR & UNR	Km	31.00	106.95	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
374.	NARAYANGANJ	Rehabilitation & Maintenance of UZR & UNR	Km	20.00	69.00	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
375.	NARSHINGDI	Rehabilitation & Maintenance of UZR & UNR	Km	22.00	75.90	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			

Sl. No.	Contract Package Number		Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of (date)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15
376.	NETROKONA		Rehabilitation & Maintenance of UZR & UNR	Km	16.00	55.20	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
377.	NOAKHALI		Rehabilitation & Maintenance of UZR & UNR	Km	25.00	86.25	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
378.	PABNA		Rehabilitation & Maintenance of UZR & UNR	Km	25.00	86.25	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
379.	SHERPUR		Rehabilitation & Maintenance of UZR & UNR	Km	18.00	62.10	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
380.	SIRAJGANJ		Rehabilitation & Maintenance of UZR & UNR	Km	22.00	75.90	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
381.	SUNAMGANJ		Rehabilitation & Maintenance of UZR & UNR	Km	17.00	58.65	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
382.	SYLHET		Rehabilitation & Maintenance of UZR & UNR	Km	20.60	71.07	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
383.	TANGAIL		Rehabilitation & Maintenance of UZR & UNR	Km	24.00	82.80	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			
384.	NOA/PBMC-1	PBMC-1.1	Sonapur-Thandar hat-Akther Miar Hat road	Km	15.91	149.47	NCB	PPA/PPR	Yes	04/12/13 (16/04/14)	02/02/14	30/06/18			
			Banglabazar-Al-amin bazar-Halim bazar-Subarnachar Upazila HQ road	Km	5.21										
		PBMC-1.2	Upazilla H.Q-Halim Bazar-Al -Amin Bazar-Banglabazar road	Km	8.25	371.39	NCB	PPA/PPR	Yes	04/12/13 (16/04/14)	02/02/14	30/06/18			
			Sonapur-Thandar hat-Akther Miar Hat road	Km	15.95										
			Chor Amanullah UP Office-Khaserhat-Banglabazar-Karimbazar road	Km	8.42										
			RHD-Khaserhat-Chomir hat road	Km	1.90										
385.	COM/PBMC-2	PBMC-2.1	Rajabazar-Alkara (Shah Fakruddin Road)	Km	33.72	77.28	NCB	PPA/PPR	No	14/02/14 (28/01/14)	15/04/14	30/06/18			
		PBMC-2.2	Upazila H/Q (Nabagram)-Munshirhat-Kashinagar UP-Suagonj (Bir Muktijoddha Mr. Mojibul Haque) Road	Km	16.49	46.08	NCB	PPA/PPR	No	01/08/13 (28/01/14)	30/09/13	30/06/18			
386.	MOU/PBMC-3		Brahman Bazar-Fenchugonj road	Km	15.00	0.00									Dropped
387.	COX/PBMC-4	PBMC-4.1	Teknaf Bus Station-Shamlapur road	Km	31.50	61.03	NCB	PPA/PPR	No	29/01/14	30/03/14	30/06/18			
		PBMC-4.2	Coat bazar-Shaplapur GC Road Via-Sonarpara Monkhali road	Km	32.10	69.46	NCB	PPA/PPR	No	01/10/14	30/11/14	30/06/18			
388.	1 Package		PBMC (NOAKHALI)	Km	28.00	69.44	NCB	PPA/PPR	No	01/10/14	30/11/14	30/06/18			
389.	1 Package		PBMC (COMILLA)	Km	50.00	124.00	NCB	PPA/PPR	No	01/10/14	30/11/14	30/06/18			
390.	1 Package		PBMC (MOULVIBAZAR)	Km	20.00	49.60	NCB	PPA/PPR	No	01/10/14	30/11/14	30/06/18			
391.	1 Package		PBMC (MYMENSINGH)	Km	30.00	74.40	NCB	PPA/PPR	No	01/10/14	30/11/14	30/06/18			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of <i>(date)</i>	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
392.	1 Package	PBMC (KISHOREGANJ)	Km	30.00	74.40	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
393.	1 Package	PBMC (COMILLA)	Km	20.00	49.60	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
394.	1 Package	PBMC (SYLHET)	Km	20.00	49.60	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
395.	1 Package	PBMC (CHITTAGONG)	Km	20.00	49.60	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
396.	1 Package	PBMC (TANGAIL)	Km	30.00	74.40	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
397.	1 Package	PBMC (PABNA)	Km	15.00	37.20	NCB	PPA/PPR	No	01/10/15	30/11/15	30/06/19			
398.	1 Package	PBMC (MYMENSINGH)	Km	20.00	49.60	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
399.	BRA/GCM-1	Improvement of Talsahar GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
400.	CHA/GCM-2	a) Improvement of Mohamaya GCM	No	1	15.00	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
		b) Improvement of Chengarchar GCM	No	1										
401.	CTG/GCM-3	Improvement of Adhunagar Khan Hat GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
402.	COM/GCM-4	a) Improvement of Badarpur GCM	No	1	15.00	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
		b) Improvement of Kalir Bazar GCM	No	1										
403.	COX/GCM-5	Improvement of Whykong GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
404.	FEN/GCM-6	Improvement of Panchgachiya Hat GCM	No	1	0.00									Dropped due to shortage of land and under Pourashava
405.	JAM/GCM-7	a) Improvement of Kapasata Hajipur GCM	No	1	15.00	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
		b) Improvement of Durmut GCM	No	1										
406.	MAN/GCM-8	Improvement of Umanandapur GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
407.	MOU/GCM-9	Improvement of Chandgram GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
408.	MUN/GCM-10	Improvement of Tantor Nowapara GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
409.	MYM/GCM-11	Improvement of Mohammadnagar GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
410.	NET/GCM-12	Improvement of Krishnapur GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
411.	PAB/GCM-13	Improvement of Naziranj GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of <i>(date)</i>	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
412.	SIR/GCM-14	Improvement of Jamtali GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
413.	SUN/GCM-15	Improvement of Biswamvarpur GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
414.	TAN/GCM-16	Improvement of Ishorganj GCM	No	1	7.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
415.	NARA/GCM-17	Improvement of Araihaaz GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
416.	CTG/GCM-20	Improvement of Gourisanker hat GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
417.	CTG/GCM-21	Improvement of Bakter Hat GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
418.	FEN/GCM-22	Improvement of Fulgazi GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
419.	KIS/GCM-23	Improvement of Telikhai GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
420.	MOU/GCM-24	Improvement of Bhanugach GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
421.	MYM/GCM-25	Improvement of Ambitala GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
422.	MYM/GCM-26	Improvement of Chakrampur GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
423.	NET/GCM-27	Improvement of Bishorpasha GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
424.	SHE/GCM-28	Improvement of Dhala GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
425.	SUN/GCM-29	Improvement of Hyderpur GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
426.	SYL/GCM-30	Improvement of Laxmipur GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
427.	TAN/GCM-31	Improvement of Dhanbari GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			
428.	CTG/GCM-32	Improvement of Budhpura hat GC GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			
429.	CTG/GCM-33	Improvement of Fakir Hat GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			
430.	COM/GCM-34	Improvement of Juktikhola GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			
431.	COX/GCM-35	Improvement of Beltoli Boro Bazar GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			
432.	MUN/GCM-36	Improvement of Sirajdikhan GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			
433.	MYM/GCM-37	Improvement of Dewkhola GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			
434.	NAR/GCM-38	Improvement of Jallara GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			
435.	NET/GCM-39	Improvement of Hogla GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of <i>(date)</i>	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
436.	SIR/GCM-40	Improvement of Baghabari GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			
437.	SUN/GCM-41	Improvement of Raniganj GCM	No	1	7.50	NCB	PPA/PPR	No	01/08/15	30/09/15	29/09/16			
438.	SYL/GCM-42	Improvement of Dewan Bazar GCM	No	1	7.50	NCB	PPA/PPR	No	01/11/13	31/12/13	04/07/15			
439.	20 Packages	Market Operation and Management	No	20	16.50	NCB	PPA/PPR	No	01/08/14	30/09/14	02/04/16			
440.	15 Packages	Market Operation and Management	No	15	12.38	NCB	PPA/PPR	No	01/08/15	30/09/15	02/04/17			
441.	15 Packages	Market Operation and Management	No	15	12.38	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
442.	GAZ/RJ-1	a) Borni Bazar ghat	No	1	13.00	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
		b) Shaheed Moyezuddin ferry ghat	No	1										
443.	NARA/RJ-2	a) Murapara Moterghat	No	1	13.00	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
		b) Fatulla GCM ghat	No	1										
444.	NET/RJ-3	Kalmakanda godown ghat	No	1	6.50	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
445.	KIS/RJ-4	a) Alongjuribazar ghat	No	1	13.00	NCB	PPA/PPR	No	14/04/14	13/06/14	13/06/15			
		b) Abdullapurbazar ghat	No	1										
446.	JAM/RJ-5	Boriakul ghat	No	1	6.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
447.	GAZ/RJ-9	Kaliakoir Ghat	No	1	6.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
448.	TAN/RJ-10	Kotalia Ghat	No	1	6.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
449.	MUN/RJ-11	Sreenagar Ghat	No	1	6.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
450.	TAN/RJ-12	Hatubhanga Ghat	No	1	6.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
451.	TAN/RJ-13	Mirzapur Ghat	No	1	6.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
452.	COM/RJ-14	Batikandi Ghat	No	1	6.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
453.	COM/RJ-15	Char Kumeria Ghat	No	1	6.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
454.	COM/RJ-16	Khatalia Ghat	No	1	6.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
455.	MUN/RJ-17	Balucharbazar ghat	No	1	6.50	NCB	PPA/PPR	No	01/08/14	30/09/14	30/09/15			
456.	CTG/RJ-18	Bomang hat ghat, Bazalia	No	1	6.50	NCB	PPA/PPR	No	01/04/15	31/05/15	30/05/16			

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA/BG	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Procurement as of <i>(date)</i>	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
457.	2 Packages	Improvement of RJs	No	2	13.00	NCB	PPA/PPR	No	01/10/14	30/11/14	02/06/16			
458.	1 Package	Rural Waterway (COMILLA)	Km	26.00	70.20	NCB	PPA/PPR	No	01/04/15	31/05/15	01/12/16			
459.	1 Package	Rural Waterway (GAZIPUR)	Km	18.00	48.60	NCB	PPA/PPR	No	01/04/15	31/05/15	01/12/16			
		Sub-Total :			23,971.05									

PPR
BG
²

Public Procurement Rules 2008
Bank Guideline for Procurement
As per "Procurement Threshold Table"

Procurement Plan for Goods Contract														
Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Delivery (Actual Date of Delivery)	Name of Supplier	Progress of Procurement as of 06/04/2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
01.	G1	Bitumen Mixing Plant	No.	6	18.00	NCB	BG	No	30/07/14	30/09/14	30/11/14			Q
02.	G2.1	Supervision Vehicle (15 Double Cabin Pickup)	No.	15	80.50	ICB	BG	Yes	20/11/13	20/01/14	19/07/14			Evaluation report sent to WB for clearance
03.	G2.2	Supervision Vehicle (6 SUV)	No.	6	47.20	NCB	BG	No	02/12/13	01/02/14	31/07/14	Pragoti Ltd.		NOA under process
04.	G2.3	4 Supervision Vehicle (4 SUV)	No.	4	31.52	NCB	BG	No	31/07/14	30/09/14	29/03/15			
05.	G3	Computer and Accessories	No.	279	24.00 (19.56)	NCB/NS	PPA/PPR	No	02/12/13	10/02/14	07/04/14	Smart Technologies (BD) Ltd.		Contract signed
06.	G4	Photocopier	No.	25	3.75	NCB/NS	PPA/PPR	No	12/12/13	11/03/14	14/05/14	Smart Technologies (BD) Ltd.		Contract signed
07.	G5	Network Survey Vehicle	No.	1	60.00	NCB	BG	Yes	01/07/15	30/08/15	26/02/16			
08.	G6	Traffic Logging System	No.	5	15.00	NCB/NS	PPA/PPR	No	30/09/14	30/11/14	29/05/15			
09.	G7	Roughometer	No.	16	28.80	NCB/NS	PPA/PPR	No	30/03/14	30/05/14	26/11/14			
10.	G8	Portable weigh bridge	No.	5	7.50	NCB/NS	PPA/PPR	No	30/03/14	30/05/14	26/11/14			
11.	G9	Bitumen heating & distributing equipment	No.	10	7.50	NCB/NS	PPA/PPR	No	30/03/14	30/05/14	26/11/14			
12.	G10	Densometer	No.	26	24.70	ICB/NCB/ NS	PPA/PPR	No	30/03/14	30/05/14	26/11/14			
13.	G11	Multimedia Video Projector (Lot-1)	No.	26	7.49 (1.95)	NCB/NS	PPA/PPR	No	12/12/13	17/02/14	14/04/14	Flora Ltd.		Contract signed
14.	G11	Multimedia Video Projector (Lot-2)	No.	26	0.00 (3.09)	NCB/NS	PPA/PPR	No	12/12/13	17/02/14	14/04/14	Smart Technologies (BD) Ltd.	100%	
15.	G12	Local Area Network (LAN) (online UPS & other related accessories)		-	76.60	ICB	BG	Yes	31/05/14	31/07/14	27/01/15			
16.	G13	MIS Data Center		-	61.11	ICB	BG	Yes	31/05/14	30/07/14	26/01/15			
17.	G14	ICT Equipments and Software		-	50.04	ICB	BG	Yes	30/06/14	30/08/14	26/02/15			
18.	G16	Equipment for road safety		-	11.25	NCB/NS	PPA/PPR	No	31/08/14	31/10/14	29/04/15			
19.	RTIP-II/12-13/G-03	Computer including Printer & UPS	No.	5	0.50 (0.50)	RFQ/NS	PPA/PPR	No	28/01/13 (07/02/13)	07/02/13 (07/02/13)	12/02/13 (12/02/13)			Completed (1st year)
20.	RTIP-II/12-13/G-19	Air Condition	No.	4	0.50 (0.50)	RFQ/NS	PPA/PPR	No	14/03/13 (21/03/13)	21/03/13 (21/03/13)	27/03/13 (27/03/13)			Completed (1st year)
21.	RTIP-II/12-13/G-03(1)	Computer including Printer & UPS	No.	6	1.00 (1.00)	NCB	PPA/PPR	No	21/03/13 (28/03/13)	28/03/13 (28/03/13)	03/04/13 (03/04/13)			Completed (1st year)
		Sub-Total :			550.06									

PPR Public Procurement Rules 2008
BG Bank Guideline for Procurement
² As per "Procurement Threshold Table"

Procurement Plan for Consultancy Services Contract														
Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review ² (Yes / No)	Planned Date of Proposals Submission (Actual Date of Proposals Submission)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Consultant/ Firm	Progress of Procurement as of 06/04/2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
01.	MS-1	Management Support Consultancy (MSC)	SM	278	200.00 (228.14)	QCBS	BG	Yes	10/12/12 (10/12/12)	10/07/13 (10/07/13)	30/06/17 (30/06/17)	Joint Venture association with Yooshin Engineering Corporation, Korea Ilshin Engineers & Consultants Co. Ltd., Korea Environment, Agriculture and Development Services Ltd., Bangladesh & Desh Engineering Consultant Limited, Bangladesh	16.67%	Personnel fully mobilized and work on going
02.	R-1	Design and Supervision Consultancy (D&SC)	SM	2362	400.00 (515.63)	QCBS	BG	Yes	29/11/12 (29/11/12)	16/07/13 (16/07/13)	30/06/17 (30/06/17)	Joint Venture of WilburSmith Associates Inc (Asia Region) Development Design Consultants Ltd., Bangladesh in association with HRF Engineering Co., Bangladesh	16.67%	Personnel fully mobilized and work on going
03.	R-2	Design and Supervision Consultancy (D&SC)	SM	2358	400.00 (490.74)	QCBS	BG	Yes	29/11/12 (29/11/12)	17/07/13 (17/07/13)	30/06/17 (30/06/17)	Joint Venture of GITEC Consult GmbH, Germany Resources Planning and Management Consultants (Pvt.) Ltd., Bangladesh	16.67%	Personnel fully mobilized and work on going
04.	IPAC-1	Integrated Performance Audit Consultant			100.00	QCBS	BG	Yes	20/01/14 (12/02/14)	15/04/14	30/06/17			Technical Evaluation Completed
05.	PBMC-1	PBMC Advisor	SM	2	0.00 (0.40)	IC	BG	No	23/06/13 (23/06/13)	01/07/13 (01/07/13)	30/08/13 (30/08/13)	Md. Arif Shahid		Completed
06.	PBMC-2	PBMC Advisor	SM	1	14.60 (0.20)	IC	BG	No	23/06/13 (23/06/13)	08/10/13 (08/10/13)	30/10/13 (30/10/13)	Md. Arif Shahid		Contract signed
07.	PBMC-3	PBMC Advisor	SM	35	7.00	IC	BG	No	30/12/13 (08/01/14)	29/01/14 (13/04/14)	30/06/17 (12/01/17)	Mr. Abul Fazal Md. Nurul Alam		Contract signed
08.	IWT-S1	Inland Water Transport (IWT) Specialist	SM	18	15.00	IC	BG	Yes	09/12/13 (09/12/13)	21/01/14 (13/04/14)	30/06/17 (30/06/17)	Mr. Hasan Mahmud		Contract signed
09.	TA_S2	Technical Assistance for Operationalization of Rural Road and Bridge Maintenance Policy and Strategy	SM	50	127.50	QBS	BG	Yes	15/02/14	14/08/14	07/11/15			Shortlist approved by WB

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review ² (Yes / No)	Planned Date of Proposals Submission (Actual Date of Proposals Submission)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Consultant/ Firm	Progress of Procurement as of 06/04/2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
10.		Consultancy Services for Review/Upgrading of Codes, Manual & Capacity for Rural Infrastructure Design, Construction & Quality	SM	45	81.70	QBS	BG	Yes	01/12/14	28/02/15	21/08/16			
11.		Consultancy Services for Estimation of Hydro-Morphological Design Parameters for Small and Medium Bridges (less than 100 m) for Different Rivers of Bangladesh	SM	30	4.88	SSS	BG	Yes	01/12/14	28/02/15	30/06/16			
12.		Developing Bridge Health Monitoring System	SM	25	4.88	SSS	BG	Yes	01/12/14	01/03/15	24/02/16			
13.		Implementation of pilot collaborative 3-years LGED / BUET program for small-to-medium scale Research projects determined by LGED priorities and needs			26.20	SSS	BG	Yes	15/01/16	01/04/16	17/06/17			
14.		Consultancy Services for Review/Upgrading of Environmental Management System (EMS)/Environmental Management Information System (EMIS)			19.50	QCBS	BG	Yes	30/12/14	28/02/15	25/11/15			
15.		Performance Management & MIP Support			32.25	FBS	BG	Yes	30/12/14	28/02/15	25/11/15			
16.	ITICT-S1	Project Management Services & Technical Assistance for Implementation of Strategy & Action Plan to Enhance LGED IT-ICT-MIS Resources & Capacity			73.50	QCBS	BG	Yes	20/01/14 (02/04/14)	15/04/14	04/04/16			Evaluation ongoing
17.		Consultancy services: Accident data collection in 8 districts over 5 years			12.00	FBS	BG	Yes						To be decided
18.		TA / Consultancy Services: Develop and trial an IT-based RTS database under CRRSU charge (linked to AMS) for field RTS data input and HQ- level data analysis / reporting			11.25	IC	BG	Yes						To be decided
19.		TA / Consultancy Services: develop and conduct awareness campaigns and road safety training for schools, LGIs, drivers, etc, - in 26 districts including publication of materials			56.00	FBS	BG	Yes	15/10/14	15/05/14	04/05/16			
20.		TA for transport safety collaboration (e.g. rickshaw, water transport and/or rural vehicles safety)			7.50	IC	BG	No						To be decided

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price (in million Taka) (Actual Contract Price in Contract Currency)	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review ² (Yes / No)	Planned Date of Proposals Submission (Actual Date of Proposals Submission)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Consultant/ Firm	Progress of Procurement as of 06/04/2014	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
21.	ARI-BUET-S3	Long-term framework contract with ARI-BUET to conduct training program for LGED on road safety, develop a training program for LGED training unit, develop specific modules, road safety research and development, evaluation of effectiveness of treatments			40.00	SSS	BG	Yes	15/01/14	15/02/14	10/04/17			Revised TOR sent to WB for clearance
22.	RSA-S9	Technical Assistance and/or Consultancy Services for Road Safety Advisor	SM	9	54.75 (32.27)	IC	BG	Yes	21/04/13 (21/04/13)	08/10/13 (08/10/13)	30/06/16 (30/06/16)	Mr. Stein Lundebye		Contract signed
23.	FM-1	Senior Financial Management Specialist	SM	44	13.50 (12.24)	IC	BG	Yes	22/01/13 (22/01/13)	29/10/13 (29/10/13)	30/06/17 (30/06/17)	M. Zahirul Alam, FCA	12.05%	Contract signed
24.	ES-S10	Environment Specialist	No.	1	0.30 (0.30)	IC	BG	No	01/04/13 (01/04/13)	12/05/13 (12/05/13)	10/08/13 (10/08/13)	Dr. Ahmedul Hye Chowdhury		Completed
		Sub-Total :			1,899.08									

PPR Public Procurement Rules 2008
BG Bank Guideline for Procurement
¹² As per "Procurement Threshold Table"

FBS Fixed Budget Selection
IC Independent Consultant
SM Staff Months

SSS Single Source Selection
QCBS Quality & Cost Based Selection