



Government of the people's
Republic of Bangladesh

Local Government
Engineering Department

SUNAMGONJ COMMUNITY BASED RESOURCE MANAGEMENT PROJECT (SCBRMP)



COMPONENT COMPLETION REPORT

LABOR INTENSIVE INFRASTRUCTURE DEVELOPMENT

May 2014

**Government of the People's Republic of Bangladesh
Local Government Engineering Department**

**COMPONENT COMPLETION REPORT
LABOR INTENSIVE INFRASTRUCTURE DEVELOPMENT**

**SUNAMGONJ COMMUNITY BASED RESOURCE MANAGEMENT PROJECT
(SCBRMP)
(IFAD LOAN NO: BD 567)**

APRIL 2014


TABLE OF CONTENTS

	Page No.
Abbreviation and glossary	3
Project Location map	4
Introduction	5
The context of the component/activity	5
Objective of the component and key elements	7
The performance of the component	7
Sustainability	10
Innovation	11
Gender aspects	12
Roles of partners	14
Overall achievement	14
Conclusion	15
Recommendations	15
Annexure	
Annexure -1 SWOT	15
Annexure -2 Road Impact Study Attached	16
Annexure -2.1 Population Estimation at Catchment of SCBRMP Road	26
Annexure -2.2 Road Impact Survey	28
Annexure -2.3 List of Interviewer for Road Impact Survey	33
Annexure -3 Road & Village Protection Wall	86
Annexure -4 Sanitary Latrine Installation Report	87
Annexure -5 Tube Well Installation Report	153
Annexure -6 List of Village Protection Wall	250
Annexure -7 List of Agriculture Infrastructure Development (DAM & Buried Pipe	251
Annexure -8 List of Multipurpose Village Center	252

Abbreviation and Glossary

BARI	Bangladesh Agricultural Research Institute
Beel	Water body
BMC	Beel management Committee
BRRRI	Bangladesh Rice Research Institute
BUG	Beel User Group
CBRMP	Community Based Resource Management Project
CDF	Community Development Facilitator
CO	Credit Organization
DCC	District Coordination Committee
Haor	Water body bowl shape
GOB	Government of Bangladesh
HH	Household
IFAD	International Fund for Agricultural Development
IMC	Infrastructure Management Committee
LCS	Labour Contracting Society
LGED	Local Government Engineering Department
PIC	Project Implementation Committee
PRA	Participatory Rural Appraisal
SMS	Subject Matter Specialist
SO	Social Organizer
MOL	Ministry of Land
MVC	Multi-purpose Village Centre
MTR	Mid-term Review
IMED	Implementation, Monitoring and Evaluation Department
Khal	Canal
UCC	Union Coordination Committee
UNO	Upazial Nirbahi Officer

Project Location Map



Introduction:

Sunamganj Community Based Resource Management Project (SCBRMP) implemented by the Local Government Engineering Department (LGED) under the Local Government Division of the Ministry of Local Government, Rural Development and Cooperatives, was designed to implement in three phases: phase 1 from January 2003 to December 2007, phase 2 from January 2008 to December 2011, and phase 3 from January 2011 to June 2014. Through CBRMP LGED implemented labor intensive infrastructure development work by direct involvement of local people specially poor and disadvantage destitute woman groups in rural area and so that a remarkable achievement with quality work and found satisfactory performance level.

Main features of the component :

- * Installing tube-well for safe drinking water;
- * Constructing village road and village protection structure to connect villages with mainstream road network and protecting villages from wave action;

- * Constructing Multipurpose Village Centre (MVC) using for seed storage, flood shelter, training, meeting, social gathering and other activities required for socio-economic development of the community;
- * Installing water sealed ring latrine to promote hygienic environment for the community; and
- * Employing rural poor in infrastructural construction and maintenance for increased income.

The involvement of rural infrastructure works ensure people an alternative employment opportunities and buildup their capacity through receiving training before work started. Through infrastructure activities CBRMP created employment opportunity for the rural Sunamgonj people and bring confident among poor people. CBRMP discovered potential of unity how people become united and performed even many critical structures with satisfactory quality.

The context of the component/activity :

Sunamganj district is one of the most undeveloped districts in Bangladesh. The district consists of 11 (eleven) Upazilas, about 2800 villages where 3,50,000 households with a total population found more than 2 million. Out of the total households, 51% are landless and mostly day labor, among them 35% are marginal farmers owning less than 2.5 acre of land. Initially project planned to cover 246000 HHs to get benefit from the project but MTR revised the target household 90000 from nine upazilas except Jagonathpur and Chatak upazila as comparatively found developed the two upazilas.

The road communication system in Sunamganj district found very different situation than other region in Bangladesh due to haor basin consisting more than thousand of water body where almost 6 months in a year remain inundated and most of the road alignment and paddy field remain under water. During rainy season most of the villages and upazila boundary/ area become isolated island and isolated from main land road network. During monsoon they use boat but in dry season having no proper road network that they have to depend on the traditional means of transportations. The poor communication has further negative impact on overall developments in this area such as education, water and sanitation, technology extension along with other essential support services. With all those limitations the socio-economic progress in Sunamganj is very slow.

The poor people in rural area have to live on very uncertain and short duration seasonal activities for their livelihoods. The men usually commute particularly during wet season to nearer cities to find employments, while women remain without any means of income. Malnutrition and high unemployment among the majority people are very prominently visible in all upazilas of Sunamganj.

The low lying land of Sunamganj is highly prone to flood particularly to flash flood rushes down the Meghalaya mountainous during early April and hits the standing boro rice awaits harvesting. Siltation of rivers and khals is also a major problem in Sunamgonj. Siltation leads to raise riverbeds and increase the intensity of flooding and other effects that have high impact on economic cycle of the rural area.

Considering all the situation described above SCBRMP project took initiatives and deeply analyzed situation through huge people participation in village level and decided to implement community based infrastructure implementation idea where villagers themselves identified their problems, prioritized and ranking need. In connection with the participatory approach in scheme selection, planning, designing and implementing process project authority bring innovative ideas that labor intensive infrastructure implementation system will be the best option to make more participatory and hence project operated labor intensive infrastructure activities in developing infrastructure for the wellbeing of the people and involving them in construction work to ensure alternative employment; developing opportunities for rural poor to access into natural resources; and capacity building by enhancing construction knowledge by receiving training .

During the project period the project has largely realized the objectives and the components achievement is significant.

The following table shows the project achievements towards its objectives:

Table 1: Achievements of the Infrastructure component of the project

Sl. No	Items	Unit		Project Target (revised)	Status as of April 2014			Remarks
					Target	Achieved	%	
Infrastructure Development:								
1	HH served by infrastructure	Tube-wells	HH	90000	90000	90000	100	
		village protection cum road work	HH	93940	92750	139342	148	
		MVC	HH	13500	13500	13500	100	
		Latrine	HH	78406	77543	78406	101	
2	Infrastructure functional	Tube wells	No.	2595	2595	2595	100	
		Sono filter	No.	1261	1261	1261	100	
		village protection cum road work	km.	350	350	352.152	101	
		Village protection wall	km	5.00	5.00	6.30	126	
		MVC	No.	30	29	29	100	
		Latrine	No.	78406	78406	78406	100	

Objective of the component and key elements :

The objective of this component is to build basic infrastructures and provide employment to the poorest population group particularly during the slack period. Under this component four activities are being implemented: village roads village protecting work, village multipurpose centers, installing tube-wells, and setting latrines. Except large packages for roads and village multipurpose centers those are being implemented by LGED's enlisted contractors through open tender and other works are being implemented by Labour Contracting Society (LCS) formed by the community. The works are demand-driven. From planning to supervision and in maintenance community participation is highly ensured.

The performance of the component :

The outputs and outcomes of Labor intensive infrastructure component are rated highly satisfactory by different mission reviewed in their supervision period in different financial

year. IFAD president visited the project infrastructure activities specially block road and village protection wall in Sunamgonj Sadar and Biswamverpur Upazila.

A team of national journalist both mass and print media visited the project activities regarding labor intensive activities specially block road and village protection wall activities and telecast the success episode of intervention.

The cumulative financial and physical achievement of this component found 100% and the annual achievement towards 2012-13 AWPB was 100% by end of June 2013. The physical achievement rates for most of the activities under this component were 100%. The rural infrastructure placed the essential basis for the other, livelihood development components to generate the desired impact on the rural poor.

This component achieved its target by 100% by forming 423 Infrastructure Management Committees (IMCs) and training for 3966 IMC members by end of the project. Project formed of 5176 Nos LCS groups by end of June 2014. Infrastructure related training in the part of capacity building in infrastructure implementation process was provided to 77253 LCS members which is found 223% achieved against target. A total of 2,595 hand tube-wells (HTWs) were installed for beneficiaries, which was equivalent to an achievement rate of 100% against the project target. The depth of the HTWs varied from 350 to 450 feet, which was generally expected to provide arsenic free water which will largely be benefited the community people, particularly the women may reduced time of women in collecting water. But unfortunately when all the installed TWs were tested to identify arsenic presence it was found 1261 nos TW is arsenic contaminate. It is noted that 1,261 out of total 2595 HTWs had arsenic-contaminated water. The project addressed this problem in a very satisfactory manner by providing 1,261 SONO water filters to the beneficiaries which resulted to obtain arsenic free water.

The project constructed 496 Nos village roads, with a total length of 352.152 km by April 2014 involving of community based LCS groups. Construction of village roads using cement concrete blocks was an innovation and proved to be successful. The quality of “block roads” was not inferior to roads built with reinforced cement concrete (RCC), while the cost for block roads was about 20% lower as compared to RCC roads. In addition, construction of block roads was exclusively done by LCS and thus, it serves as an important income opportunity for destitute women. The project also constructed 6.30 km of village protection walls in 21 villages by April 2014. The construction of village protection walls was valued as a useful initiative for protecting lives and properties of very poor Haor communities. Apart from roads, this component has also distributed 78406 numbers of slab-latrines (one slab and three rings per package), or better sanitation the intensity of many common diseases have decreased, and constructed 29 numbers of Multi-purpose Village Centers (MVC) for sitting for group meeting and other social gathering has become easy having MVC at locality.

Water Supply:

The acute problem of rural Sunamgonj is no available safe drinking water in dry wet season. The water collecting sources of the villagers are mainly TWs located far distance from HHs from haor and beel which are about 500m average distance from every HHs but in rainy season only they use haor water which is apparently not suitable for drinking and in dry season (January-May) as water sources dry up, villagers have to go at 700m distance from the village for water collection. It takes average about one hrs going to water source and

coming back to home in dry season. In dry season (January-May) haor water dries up and started tremendous shortage of drinking water. Women folk have to stay waiting for hours to collect water which is common phenomenon in rural Sunamgonj that female are responsible to fetch water for households use. So, mostly women have to suffer much for fetching water. In rainy season water is available from haor near the village but, water gets polluted and not safe for drinking.

Economic analysis of TWs for one CO(considered 30HHs per CO):

Before installation of TWs the average distance of water sources from each HHs is minimum 700 meters and it takes 60 minutes to come back home after water collection. After installation of the TW, it is known from women at different areas in rural Sunamgonj in CO level that average distance from each HHs become 200 meters and it will take 30 minutes to come back home after water collection. If 30 minutes is saved from per trip and if average trips are three per HH in a day it may save 90 minutes per family in a day in Fetching water. In five months (January- May) per HH can save $90 \times 150 = 13500$ minutes = 225 hrs. Normally in Bangladesh, daily working hour is 8 hrs. So, 225 hrs is equal 28 working days. Per day wage rate is 300 taka and for 28 days earning is 8400 taka. So, in terms of economic benefit after installation of TW per HH will save 8400.00 and one CO will save $8400 \times 30 = 252000$ Taka regarding Water fetching.

For road maintenance a total of 310 length-persons, all are destitute women and being engaged could earn an average Tk. 2,500 per month. This opportunities provided by the project in its project period bring positive impact of poor people and their livelihoods security in terms of food education and health care.

Village road:

From road schemes it is observed that in terms of economic benefit people got multidimensional support from road schemes that people receive from road found from impact survey. From the impact survey it is found that major impact areas is transport cost has reduced, time is saved in average 60 minutes, education facilities has increased, health care is developed, agricultural produced prices has increased and women mobility increased.

For elucidation of economic benefits a table has been given below.

In the table carrying cost of goods is prepared on the basis of actual situation and reduced carrying cost after construction of the road is on the basis of anticipation in consultation with local people who were CO members as a direct beneficiaries of the constructed road intervention.

Before improvement of the road	After improvement of the road
Means of carrying goods from main road to inside of the village/near every HH by head carrying/porter and boat.	Means of carrying goods by vehicle like; 3-wheeled vehicles, motor bike, by-cycle
Carrying cost of per kg goods 0.80 taka.	Carrying cost of goods per kg 0.45 Taka
Carrying cost of 20 quintal (in a year) goods 1600.00 taka (carrying goods of average per HH is 20 quintal yearly).	Carrying cost of 20 quintal goods (in a year) 900.00 taka (carrying goods of average per HH is 20 quintal yearly).

Notes: From the above table it is analyzed that, every household can save 700.00 Taka per year for carrying purpose of goods. There are average 300 HHs direct beneficiaries of the road side scheme. So, 300 HHs beneficiaries could save per year $300 \times 700.00 = 210000.00$ Taka for the purpose of carrying goods.

Village protection wall:

Project constructed 6.30 km of village protection walls in 21 villages by April 2014. The construction of village protection walls was valued as a useful initiative for protecting lives and properties of very poor Hoar communities. Those protection walls were constructed following some criteria and among them one important criteria was HH coverage. The

average HH number must be 120 in each VPW village. Before implementation of those VPW, villagers informed during consultation meeting held or FGD time every year every HH have to spend large amount of money which is in average 20000-25000 taka for house repairing purpose because every year they have to faced serious flood water and wave action in hoar area. The village people told that, after construction of VPW the repairing cost will save and their human, livestock and homestead farm also will save and automatically their living standard will increase.

Economic analysis of VPW:

If each HH spend 20000Taka per year in house repairing purpose and before construction of VPW, the total cost in a village will be $120 \times 20000 = 2400000$ Taka. So, after construction of VPW the same amount of cost TK.2400000 will save every year. Not only will save the repairing cost but the land price of the village will tremendously increase and automatically other related items like; health care, education facilities, production of homestead garden and livestock protection will increase.

Introduction of concrete block-road with its innovative features like simple design; built by locally available materials; higher scope of community involvement, particularly for women - at all stages of road construction and maintenance; cost effectiveness; scope of higher safety; and resilience to survive in submergible condition in haor area has brought a major breakthrough to address the communication problem in project area and generated additional opportunities of employments for the poor.

- * 352.152 Km of rural road have been built and directly connected 1291 villages with mainstream road network
- * Around 334908 numbers of households have got direct access to better communication and thereby increased their access to market, school, hospital and other civic facilities.
- * 21 numbers of village protection walls have been built to protect around 3600 number of households live isolated in deep haor areas
- * Around 36176 numbers of poor group members have been employed by infrastructural activities of which 50% are women.
- * Around 77850 numbers of households have got access to safe drinking water.
- * Around 78406 numbers of households have got access to better sanitation facilities.

Sustainability:

Project constructed total 352.152 km village road where 146.39 km out of 352.152 km constructed by community based labor society. This road construction through LCS brings to the community an opportunity of employment for the poor people so that it created 1247400 man days scope of work. Community people specially destitute and poor women involved with LCS groups created great job opportunity with capacity building through receiving training. Women involved both construction and maintenance work is more than male which was always encouraging to the project and this is highly rated by mission and other institutions. Women Length person maintained road shoulder by filling of earth and plantation keep the road always movable where 310 destitute women received 2500 taka monthly wage salary bring those women confident conducive for their family that they could contribute for their children education and health care.

This concept is being replicated to another IFAD project but need to scaling up to other region in Bangladesh for women employment and capacity building.

Project innovated Block road concept in road construction work specially in haor area where construction material like; stone chips and sand is easily available found comparatively less expensive than RCC should bring consideration and replicated to other region in Bangladesh for creating job opportunity and for that reason LGED authority is responsible to replicate.

Project also constructed 6.3km village protection wall to save community property and to enhance livelihood in haor area and this turn another successful item which is highly appreciated by IFAD Government of Bangladesh. So, this should be definitely replicated in other region in Bangladesh and for that purpose LGED should come forward with strong leadership through convincing development partner to increase human capital and save community property.

Innovations

Cement Concrete Block Road (CCB):

Project innovated Block road concept in haor area where construction material like; stone chips and sand is easily available and found comparatively less expensive than RCC. In Sunamgonj district, haor based area very different situation in environment and weather condition where more than 6 month remain inundated in rainy season so that most of contracted scheme through open tendering system awarded found never could deliver timely or expected completion time need to extension of award several successive financial year which is very much hazardous for development project not achieved timely. To avoid this situation and to match objectives of the project so that people should get job opportunity and to ensure their active participation CC block road were innovated.

Length person in road maintenance activities:

Project introduced Length person system to maintain road shoulder constructed during project period under regular maintenance program . Project recruited total 310 poor women who were disadvantaged, poor and widow in society. The amount provided against the maintenance work in every month was so helpful for them that it brings many mercies in their life in managing household's consumption like; child education, health care and food security purpose etc. The length persons not only maintain the road but also they look after the road side tree plantation by watering, cleaning and controlling cattle from damaging the plants. So, this was also best concept that project innovated women in road maintenance activities.

LCS in road construction work:

LGED is the pioneer of LCS system in Bangladesh and being practicing in different program specially road maintenance work. But, in SCBRMP project directly involved the LCS groups in construction work. The LCS groups become the SHG where they themselves manage the implementation system from planning to construction work including accounting, book keeping, writing resolution and decision making etc. SCBRMP form almost 5176 LCS groups to implement road construction, road maintenance, construction of village protection wall and excavation works. So, to involve local people in construction work and to make sustain implemented schemes the concept of LCS is more effective in SCBRMP and it is a innovation of CBRMP.

Village protection wall:

Project constructed 6.3km village protection wall to save community property and to enhance livelihood in haor area and this turn another successful item which is highly appreciated by IFAD Government of Bangladesh. In haor area every year villages damaged by wave action and flood water and people has to suffer by losing house, cattle and properties. SCBRMP consulted with the villagers, identified problems, find out solutions and implemented the VPW through huge involvement of local people through LCS.

Gender aspects For Infrastructure Component

Activity	Indicators	Achievement up to April 2014			Female to Male ratio (%)	
		Female	Male	Total	Female (%)	Male (%)
Member enrollment in Infrastructure Monitoring Committees (IMC)	No. of IMC members Enrolled	2023	1943	3966	51	49
Training provided to Infrastructure Monitoring Committees (IMC)	No. of IMC members trained	2023	1943	3966	51	49
Road maintenance by length-persons	No. of Length persons	310	0	310	100	0
LCS involved in Road maintenance work	No. of LCS enrolled	199	150	349	57	43
LCS groups involved in labour intensive construction work	No. of LCS enrolled	2692	2484	5176	52	48
Poor group member engaged/worked in labour intensive construction work	No. of LCS member enrolled	27097	25012	52109	52	48
Rural poor engaged/worked in labour intensive construction work	No. of person-days of employment	158408	146222	304630	52	48
LCS groups involved in village protection wall work	No. of LCS enrolled	68	49	117	58	42
LCS members involved in village protection wall work	No. of LCS members enrolled	1020	735	1755	58	42

Women LCS groups engaged in Construction work found 2692 nos of female and male LCS found 2484 nos; in percentage female 52% and male 48%. In road maintenance work there were formed 349 nos up to April 2014 where Female LCS were 199 nos (57%) and male LCS were 150 nos (43%). Under regular road maintenance program a length person concept were introduced in the project where 310 person selected following specific criteria and it was found all 310 length person were women from different upazila in Sunamgonj district. The 310 women was basically day labor, widow, women headed house hold and destitute women. They used received some 2500 Taka per month against regular road maintenance program which bring as a mercy for their family.

Roles of partners :

Sunamganj Community Based Resource Management Project (SCBRMP) implemented by the Local Government Engineering Department (LGED) under the Local Government Division of the Ministry of Local Government, Rural Development and Cooperatives. For Better and easy access to services in Government agencies for the project beneficiary and

to develop accountability, transparency and coordination between different ministry to bring all facilities under an umbrella project developed partner agency is as follows:

- Ministry of Land- Water body under project transferred to LGED authority through MOU between Deputy Commissioner and LGED XEN in District level and in Upazila level between UNO and UE.
- Bangladesh Krishi Bank (BKB)-Project micro-credit operation in conducted under BKB.
- Bangladesh Agriculture Research Institute(BARI)-Project hire technologies about agricultural related services from BARI.
- Bangladesh Rice Research Institute (BRRI)-Project conducted research for identification of early varieties of rice to avoid early flush flood in Sunamgonj district.
- Bangladesh Livestock Research Institute(BLRI)-Project implemented mass vaccination program by supporting BLRI.
- Department of Agricultural Extension (DAE)-Project training program specially agriculture related issues implemented with collaboration of DAE.
- Department of Livestock Services (DLS)-Mass vaccination program conducted.
- Department of Fisheries (DoF)-Project coordinated with DoF in Beel development process and technology support for fishery development activities and
- The WorldFish Center (an international fisheries research institute)-Conduct research activities specially impact of fish production and habitat restoration of fish and bio-diversity study.

Overall achievement :

	Items	Indicators	Project target	Project total as of April 2014	
				Achieved	%
1	No. of IMC & LCS formed	IMC	335	423	126%
		LCS	2311	5176	224%
2	IMC and LCS members trained	IMC members	2345	3966	169%
		LCS members	34665	77253	223%
3	No. of Tube-wells installed	Installed	2595	2595	100%
4	SONO water filter distributed	Set	-	1261	
5	Village road constructed	Km	350	352.152	101%
		No.	350	496	142%
6	MVC constructed	no.	29	29	100%
7	Village Protection wall	km	5.00	6.3	126%
8	Latrine installed	No.	78406	78406	100%

Under Labor intensive infrastructure component project achieved 100% against all target. Construction of village protection embankment cum road implemented through open tender system and LCS based construction process. 50% road had been constructed by LCS system and through that job employment opportunity has been created for poor people. From the above data it is found that 5176 nos LCS were formed and involved about 77253 person labor directly where more than 50% women labor involved in this process. Project also introduced length person concept under regular road maintenance purposes where 310 person poor women were involved around the year that they used to received monthly 2500 taka against their labor investment in road maintenance was very effective program for the destitute women in rural Sunamgonj area. Project targeted to installed 2595 set hand tube well and target were achieved 100% where 77895 households got direct accessed to safe drinking water but it was found in 1261 nos tube well arsenic contaminated and project replaced the same amount of tube well by SONO filter for arsenic free water. Project installed 78848 set ring slab latrine helped the rural people to be habituated with hygienic environment in household level. In last phase of project duration 6.37km village protection wall constructed in 21 villages in different upazilas is a holistic approach by which villages saved their properties, live stocks and human lives from wave action and flood water which people never imagine that they will be protected.

Conclusion

Project fulfilled the target of total 90,000 households which is almost 450000 population most of them are landless and marginal farmers (with less than 2.5 acres). Through infrastructure activities so far community directly benefited 52109 rural households which is equivalent 218525 in total targeted population. Those households were directly involved in road construction work, village protection wall and road maintenance activities. Project focussed poor, very poor, specially women headed households and disadvantaged people and enrolled in the LCS groups for construction activities. Project constructed 6.3 km length of village protection wall in 21 villages in different upazilas in its last phase which is very much holistic approach for the project by saving their property, live stocks and human from the damage of flood and wave action every year. By implementing this village protection wall more or less 3600HHs benefited directly by involving in construction work.

Recommendations

Need to influence LGED, DC, upazila and union level authority to plan maintenance work after closing of project .

1. To involve the Old LCS member in construction and maintenance activities under HILIP project.
2. LGED should replicate CBRMP concept of community based infrastructure work in other development project in other district to give employment opportunity for the poor people.

I. SWOT (in table)

SWOT analysis for Infrastructure Component

Strength	1. LCS formation and capacity building through technical training 2. Strong role played by project management unit 3. Project man power in grass root level 4. Availabilities of project logistic support like; motor bike, boat, bi cycle, internet, telephone etc. 5. Labor intensive infrastructure implementation 6. Developed strong road communication through project 7. Gender sensitive scheme implementation
Weakness	1. To maintain quality of LCS work 2. Selection criteria
Opportunity	1. Job employment opportunity created through infrastructure work 2. Capacity building through receiving training 3. Women length person got regular job during project oeriod 4. Male and female labor received equal wage amount 5. Creation of leadership among community people 6. Establish linkage with national and GOB institutions
Threads	1. To ensure operation and maintenance of constructed road by project specially LCS based village roads. 2. Unemployment after closing of project

Road impact study Attached

Sunamgonj Community Based Resource Management Project (SCBRMP)
Road Impact Survey Report of 10 Roads.

For the RIS(Road impact Survey) of SCBRMP, 10 nos of road were randomly selected from 500nos roads constructed during project period. In selecting the roads considered both tendered and LCS based from 8 upazilas, construction period considered within 2004 to 2012. After selecting the 10 roads, identified the village coverage through having concurrence from upazila offices where 55 Nos of village covering the 10 nos roads, identified 3616 HHs from project COs formed by project and 7610HHs is from non COs. So, considering both category of HHs total 11226 were primarily identified and from that 210 nos HHs finalized for the HHs survey and FGD(Attached Annexure-1). The RIS(Road Impact survey) was scheduled on 4-5 March 2014 in 8 upazilas and for that purpose 20 members from 8 upazilas were selected to conduct FGD and individual interview (Attach annexure-2). Before held of field survey, a one day orientation program were arranged at PMU where all selected interviewer participated and oriented with the format developed for questionnaire (Annexure-3).

Methodologies followed in the impact survey:

Selection of Roads for Impact survey followed criteria stated below:

1. Prioritized older upazila to newer upazila; likewise prioritized older road to newer one
2. Considered two types of implementation system; Tendered and LCS based
3. Randomly Selection of 5 Nos tendered road from 197 nos and 5 Nos from 291Nos LCS road .
4. From Sadar upazila-2, South Sunamgonj-1, Biswamverpur-2, Jamalgonj-1, Derai-1, Tahirpur-1, Dowara Bazar-1, Sulla-1
5. Selection of HH for Interview and FGD
 - Maximum 20 HH for one road
 - 50% from nearest HH
 - 25% from mid range and
 - 25% from comparatively apart from selected road

Sample selection methodology for impact study:

The survey covered five RCC roads and five CCB roads constructed in Financial year 2004 – 2012. These roads were the following:

Effects

SCBRMP constructed 500 nos of village road and an effect on livelihood of rural road investment is the direct employment generated by the construction of the roads. The next crucial link is transport of goods and people. It is important to ensure that opportunities created by investment in improved rural roads are visualized through changes in transport services. There is an assumption that a change in road conditions will be accompanied by an increase in demand for transport services and a corresponding decreases in the vehicle operating cost . In the ideal case, this in turn will trigger competition and an associated decrease in transport prices – under the assumption that affordable means of transport are available in the first place and decreases as vehicle operating costs are passed on to the customers

Impacts

All of the impacts found from the selected roads listed below based on interviewed and

respondent that the above-mentioned transport changes appear. From the analysis of data base that agriculture is the main economic activity in the road influence areas, a productivity increase is overall assessment by all respondent and they realized that by constructing the roads reduced cost of acquiring farm inputs (including extension services) and increasing output prices . It is noted that rural roads are the first priority to link farmers to towns to facilitate market entry of smallholders. It is found a significant increase in agricultural production, wage and output prices, alongside decreasing input and transport costs. The improved access also created opportunities in terms of permitting entry into employment outside agriculture, i.e. non-farm employment. Crucially, income and poverty-related impacts have increased as a result of the above-mentioned employment and productivity-related changes and a link to social development impacts such as benefits derived from increased access to and use of health and education services is increased. From the analysis of database, it is very clear that even women mobility to nearby upazila and district town increases 19% to 49%. Agriculture related transport cost like; fertilizer and crops decreases 50% in average stated 30 taka to 15 taka per mond decreased transport cost. Most of the respondent told that their living standard increases by 70% than before by improving their household pattern changes with semi pacca and tinshed roof house. After construction of roads much visual things changes like, access to education increases by 70%, access to market increases by 56% and access to health service increases by 50% than before. During project period, people got direct employment opportunities from construction work like; LCS based implementation, length person and maintenance works and from other activities in project.

From the table-3, after analyzing of data base it is found that, before road construction 95% people use to walk to reach upazila town, union parisad,bazar or district town but after construction of roads the pedestrians decreased and become 3%. In that case after construction of road people willingly agree to spend money to save time by average one hour and if it is calculated to determine the economic benefit the one hour saved by individual and its monetary value is more higher than the spend amount of money for transport purpose. Before construction of road 85% people used boat as a means of transport but after construction of road boat used only 15%. So, mode of transport also changed like; cart use was 34% before construction but now it become 6%, people use 7% by cycle before construction and now it become 85%, rikshaw use increased by 90% etc. From the analysis it is found that before construction of road women mobility towards upazila and district town was 19% but after construction of road women mobility increased by 49%. Agricultural wage value increased by 55% than before and transport cost of agricultural related issues decreased by 52% after road construction.

Road 1

Upazila: Sadar		
Name of road: Sunamgonj Chhatak main road to Alampur via Mohonpur Shapur CBRMP road		
Length of road: 3.44 km	Type of road: RCC	Width: 2.6 m
Date built: 2004/7		
Details: connects six villages of two unions in a good agricultural area, high level of traffic, big economic impact.		

Road 2

Upazila: Sadar		
Name of road: Ampara bazaar to Puraton Gudigoan MVC road		
Length of road: 2.32 km	Type of road: CCB	Width: 2.0 m
Date built: 2006/7		
Details: connects ten villages of two unions, border market in a good agricultural area, high level of traffic, big economic impact.		

Road 3

Upazila: South Sunamganj		
Name of road: Tanakhali Bazar To Taila Village Via Thakurbuk CBRMP Road		
Length of road: 1 km	Type of road: RCC,	width: 2 m

Date built: 2007/8	
Details: connects five beels and six remote villages with a growth centre market, significant amount is seasonally submerged.	

Road 4

Upazila: Bishwambarpur	
Name of road: Biswamverpur Natun LGED road to DB collage Via Sudamkhali Nodi CBRMP Road	
Length of road: 1.8 km	Type of road: CCB Width: 2 m
Date built: 2007/8	
Details: connects 07villages and a CBRMP Beel, College, growth centre market in 2 union, high level of traffic	

Road 5

Upazila: Bishwambarpur	
Name of road: Paddhonagor To Dhanpur Via Rajghat CBRMP Road	
Length of road: 1.6 km	Type of road: RCC Width: 2 m
Date built: 2005/6	
Details: connects 05villages and a CBRMP Beel, growth centre market in 2 union, high level of traffic	

Road 6

Upazila: Jamalganj	
Route of road: Kalagoja Primary School to Sharifpur Primary School CBRMP Road	
Length of road: 1.1km	Type of road: CCB Width: 2 m
Date built: 2009/10	
Details: connects Six villages in two unions	

Road 7

Upazila: Tahirpur	
Route of road: Jamlabaz to Ujan Jamalgor Via Gazipur CBRMP Road	
Length of road: 1.4 Km	Type of road: Submergible , CCB Width: 2.6 m
Date built: 2008/9	
Details: connects four villages and 3 unions and 1 beel.	

Road 8

Upazila: Derai	
Route of road: Gochia Bazar to Kaima Pry. School CBRMP Road	
Length of road: 2 km	Type of road: RCC Width: 2.6 m
Date built: 2010/11	
Details: connects Five villages in two unions and many High school and primary school	

Road 9

Upazila: Dowara Bazar	
Route of road: Proamasarpur to Proamasarpur Club CBRMP Road	
Length of road: 1km	Type of road: CCB Width: 2.0 m
Date built: 2008/09	
Details: connects four villages, main road, upazila and sadar upazila	

Road 10

Upazila: Sulla	
Route of road: Mahmudnagar Bazar to High School CBRMP Road	
Length of road: 2.1 km	Type of road: CCB Width: 2.6 m
Date built: 2010/11	
Details: connects three villages, school, bazaar .	

The survey interviewed a total of 210 people living along the ten roads – in between 20 to 24 per road (Table 1). Of the total respondents, only 54 were male and rest of the respondent were female because most of the male involve different income activities like; farm and off farm business, labor work and temporary job nearby district and upazila towns and women involve house hold work. Almost three-quarters of respondents gave the main occupation of their head of household as farming (Table 2).

Table 1: Number of survey respondents

Road no:	1	2	3	4	5	6	7	8	9	10	total
no.of respondents	20	25	20	24	21	20	20	20	20	20	210
male	4	7	6	1	6	2	13	2	3	10	54
female	16	18	14	23	15	18	7	18	17	10	156

Table 2: Occupation of respondent households

Road	1	2	3	4	5	6	7	8	9	10	total
Farmers	75%	72%	55%	87.5%	76%	85%	90%	80%	50%	70%	74%
trader/business	25%	16%	30%	12.5%	14%	15%	10%	20%	40%	25%	21%
Transport	0%	0%	0%	0%	0%	0%	0%	0%	5%	0%	0.5%
service	0%	8%	15%	0%	10%	0%	0%	0%	5%	5%	4.5%
Other	0%	4%	0%	0%	0%	0%	0%	0%	0%	0%	0%
total*	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%

Respondents reported a remarkable shift in the mode of transport using the ten roads. Before improvement, most traffic was pedestrian and boat during rainy season , with a significant number reporting carts (human or animal powered) and rickshaws. After improvement there has been a great increase in rickshaws, motor-cycle and light motor vehicles. Over a third of respondents mentioned that the roads were now used by tractors (2 wheel tractor pulling a light trolley) (Table 3).

Table 3: Mean of transport reported as using sample roads

	percent household reporting								
	pedestrians	boat (in flood)	cart	bicycle	rickshaw / van	motor-cycle	light motor*	tractor	bus truck
Before	95%	84%	34%	7%	0%	5%	1%	0%	0%
After	3%	15%	6%	88%	99%	90%	89%	98%	1%

* auto-rickshaw, CNG, tempo, laguna, micro-bus

Almost all respondents reported that project roads had resulted in improvements in employment opportunities, household income and access to education, health services, markets and town. Over half of respondents said access to markets, education and health was much better (Table 4). Even before roads were built, women from almost all households visited their local town, however the frequency of visits has increased, from an average of 4 times per month.

Table 4: Changes attributed to sample roads

	percent household reporting				
	worse	same	little better	lot better	total
Employment opportunities	0.5%	4.5%	53%	42%	100%
Household income	0%	5%	60%	35%	100%
Access to education	0%	0.5%	41%	58.5%	100%
Access to health service	0%	0%	49%	51%	100%
Access to markets	0%	6%	50%	44%	100%
Access to town	0%	6%	57%	37%	100%

Table 5 shows how people have switched from travelling on foot to using motorised transport. However this table omits rickshaws and motor-cycles (important modes of transport) and people also report that it is now easier to travel by foot on the roads – with women travelling more than before.

Table 5: Net change in use of modes of transport

percent household reporting							
foot	bicycle	tempo	CNG	tractor	bus	boat	other
-80%	62%	96%	47%	34%	3%	-6%	37%

With the development of roads around three-quarters of respondents report increasing the area of crops grown (Table 6). Production of crops undoubtedly increased due to developed road communication established.

Table 6: Change in area of crops

	percent household reporting				
	less	same	more	not grown	total
Paddy	2%	24%	71%	3%	100%
Vegetable & potato	1%	25%	64%	10%	100%
Pulse & oilseed	6%	42%	26%	26%	100%
Other crops	5%	38%	32%	24%	100%

With intensification of agriculture, farmers are hiring more labour. While 83% of respondents reported hiring labour before road development, this increased to 79% after development. respondents said that 122 persons before development and 154 after development. Average daily wages paid have increased from Tk 150 to Tk250-300. Farm transport costs to bring fertiliser to the farm and send crops to market have halved (Table 7).

Table 7: Change in farm transport cost

		before	now	change
fertilizer	Tk per 50 kg	37	18	-49%
crops	Tk per 40 kg	29	16	-55%

There has only been a small increase (from 18% to 22%) in the proportion of households reporting non-farm businesses. However on average their sales have increased by 159% and profits by 162%. The proportion of businesses employing workers increased from 49% to 58%, the number employed increased by 130% and average daily wages increased from Tk119 to Tk164. Better roads meant the cost of transporting one load from an upazila town fell by 49%, and from the district headquarters the cost fell by 62%.

Road construction has enhanced the value of land within reach of the road. All respondents reported increases in land prices, with the average price of homestead land increasing by 264%, road side land increased by 231% and agricultural land by 335%, and roadside land suitable for a business increasing by 190%.

Average 68% of total respondent given opinion improvements of overall standard of living using four indicators, with most reporting moderate improvements (Table 8).

Table 8: Change in living standards

Indicators	Percentage of respondents reporting:				
	worse	same	bit better	much better	Total
Quantity of food	0%	6%	64%	30%	100%
Quality of food	0%	1%	64%	35%	100%
Housing	0%	3%	66%	31%	100%
Household assets	0%	1%	75%	24%	100%

The results of this study show that the vast majority of people living along the line of roads developed by the project thought that the road development had resulted in significant benefits in terms of livelihoods and standard of income. There has been a significant switch to wheeled and motorised transport and the cost of transporting goods has halved.

Respondent told that 78% household asset value increased and 70% household quality improved and food quality and quantity also improved by 73%.

Data on individual sample roads

Types of traffic		Sadar	South	Bish'pur	Jam'ganj	Tahirpur	Derai	DBazar	Sulla	total
before	Foot	86%	50%	91%	95%	80%	88%	93%	98%	85%
	Boat	85%	95%	71%	80%	88%	74%	79%	96%	83%
	Cart	5%	10%	30%	5%	25%	10%	20%	40%	18%
	Bicycle	60%	53%	51%	45%	28%	40%	48%	15%	42%
	rickshaw / van	50%	60%	39%	46%	0%	2%	25%	0%	28%
	motorcycle	30%	30%	20%	15%	20%	35%	24%	20%	24%
	light motor	0%	0%	5%	0%	0%	8%	5%	0%	2%
after	Foot	9%	50%	15%	25%	13%	14%	18%	78%	6%
	Boat	70%	80%	26%	70%	55%	51%	60%	80%	6%
	Cart	0%	0%	5%	0%	5%	0%	0%	30%	6%
	Bicycle	95%	90%	95%	60%	64%	60%	62%	45%	63%
	rickshaw / van	90%	90%	94%	81%	95%	81%	81%	25%	95%
	motorcycle	78%	80%	85%	70%	73%	75%	76%	35%	54%
	light motor	95%	90%	61%	20%	20%	55%	45%	15%	48%
	Tractor	0%	3%	25%	21%	19%	35%	25%	8%	36%
	bus or truck	0%	3%	0%	15%	0%	48%	24%	3%	1%

Impact on households

		Sadar	South	Bish'pur	Jam'ganj	Tahirpur	Derai	DBazar	Sulla	Total
Employment opportunities										
	Worse	0%	0%	0%	0%	0%	0%	5%	45%	6%
	Same	0%	0%	0%	0%	20%	0%	0%	20%	5%
	little better	17%	100%	27%	60%	50%	60%	95%	35%	56%
	lot better	83%	0%	73%	40%	30%	40%	0%	0%	33%
		100%	100%	100%	100%	100%	100%	100%	100%	100%
Household income										
	Worse	0%	0%	0%	0%	0%	0%	0%	0%	0%
	Same	0%	0%	0%	0%	5%	0%	0%	45%	5%
	little better	31%	100%	43%	60%	70%	80%	100%	50%	68%
	lot better	69%	0%	57%	40%	25%	20%	0%	5%	27%
		100%	100%	100%	100%	100%	100%	100%	100%	100%
Access to education										
	Worse	0%	0%	0%	0%	0%	0%	0%	0%	0%
	Same	0%	0%	0%	0%	5%	0%	0%	0%	1%
	little better	7%	100%	13%	30%	55%	40%	80%	85%	51%
	lot better	93%	0%	87%	70%	40%	60%	20%	15%	48%
		100%	100%	100%	100%	100%	100%	100%	100%	100%
Access to health service										
	Worse	0%	0%	0%	0%	0%	0%	0%	0%	0%
	Same	0%	0%	0%	0%	0%	0%	0%	0%	0%
	little better	20%	100%	33%	10%	35%	75%	95%	80%	44%
	lot better	80%	0%	67%	90%	65%	25%	5%	20%	56%
		100%	100%	100%	100%	100%	100%	100%	100%	100%
Access to markets										
	Worse	0%	0%	0%	0%	0%	0%	0%	0%	0%
	Same	0%	0%	0%	0%	0%	0%	60%	0%	8%
	little better	13%	100%	53%	15%	80%	80%	40%	70%	56%
	lot better	87%	0%	47%	85%	20%	20%	0%	30%	36%
		100%	100%	100%	100%	100%	100%	100%	100%	100%
Access to town										
	worse	0%	0%	0%	0%	0%	0%	0%	0%	0%
	same	0%	5%	0%	0%	0%	0%	60%	0%	6%
	little better	27%	95%	51%	50%	90%	75%	40%	75%	56%
	lot better	73%	0%	49%	50%	10%	25%	0%	25%	39%
		100%	100%	100%	100%	100%	100%	100%	100%	100%
Visits by women to town										
before	percent HH	20%	19%	36%	15%	27%	13%	8%	11%	19%
	avg visits	0.9	2	1.68	1.55	2.28	1.35	0.85	1.15	1.47
now	percent HH	78%	35%	85%	42%	44%	52%	25%	28%	49%
	avg visits	3.65	3.7	4	4.45	4.65	5.45	2.6	2.9	4

Mood of Transport		Sadar	South	Bish'pur	Jam'ganj	Tahirpur	Derai	DBazar	Sulla	Total
foot	less	80%	100%	100%	100%	100%	100%	100%	95%	97%
	same	9%	0%	0%	0%	0%	0%	0%	0%	1%
	more	11%	0%	0%	0%	0%	0%	0%	5%	2%
bicycle	less	0%	0%	0%	0%	0%	25%	50%	0%	9%
	same	0%	0%	0%	0%	0%	35%	0%	0%	4%
	more	100%	100%	100%	100%	100%	40%	50%	100%	87%
tempo	less	0%	0%	0%	0%	0%	0%	0%	0%	0%
	same	0%	0%	0%	0%	0%	0%	0%	100%	13%
	more	100%	100%	100%	100%	100%	100%	100%	0%	87%
CNG	less	0%	0%	0%	0%	0%	0%	0%	0%	0%
	same	0%	0%	0%	0%	0%	0%	0%	100%	13%
	more	100%	100%	100%	100%	100%	100%	100%	0%	87%
tractor	less	0%	0%	0%	0%	0%	5%	0%	0%	1%
	same	0%	0%	0%	0%	0%	10%	0%	0%	1%
	more	100%	100%	100%	100%	100%	85%	100%	100%	98%
truck	less	0%	0%	0%	0%	0%	0%	0%	0%	0%
	same	0%	0%	0%	0%	0%	0%	0%	0%	0%
	more	100%	0%	0%	0%	0%	100%	0%	0%	25%
bus	less	0%	0%	0%	0%	0%	0%	0%	0%	0%
	same	0%	0%	0%	0%	0%	0%	0%	0%	0%
	more	0%	0%	0%	0%	0%	0%	0%	0%	0%
boat	less	50%	100%	71%	100%	100%	95%	100%	100%	90%
	same	50%	0%	29%	0%	0%	5%	0%	0%	10%
	more	0%	0%	0%	0%	0%	0%	0%	0%	0%
other	less	50%	0%	0%	0%	0%	25%	0%	0%	9%
	same	50%	100%	5%	0%	0%	5%	0%	0%	20%
	more	0%	0%	49%	100%	100%	30%	0%	100%	47%
Crop areas										
paddy	less	0%	0%	0%	0%	0%	15%	0%	10%	3%
	same	22%	0%	0%	20%	95%	15%	10%	55%	27%
	more	73%	100%	100%	80%	5%	55%	90%	20%	65%
veg&pot	less	0%	0%	0%	0%	0%	0%	0%	10%	1%
	same	17%	60%	15%	5%	35%	25%	15%	45%	27%
	more	83%	40%	85%	95%	30%	30%	85%	25%	59%
pulse, oil	less	2%	0%	0%	45%	0%	10%	0%	0%	7%
	same	53%	95%	71%	15%	30%	15%	5%	0%	35%
	more	42%	0%	27%	30%	20%	0%	65%	0%	23%
other	less	0%	0%	0%	40%	0%	10%	0%	0%	6%
	same	50%	100%	53%	25%	30%	20%	10%	0%	36%

		Sadar	South	Bish'pur	J/ganj	T/pur	Deraï	DBaza	Sulla	Total
High value crops										
avg area	before	110	567	95	294	160	136	123	119	189
	now	183	720	207	458	181	218	204	125	287
% HH grow		71%	65%	93%	100%	100%	100%	95%	85%	89%
% HH increase		76%	65%	93%	100%	100%	100%	95%	85%	89%
Crop sales										
before	% HH	69%	65%	93%	100%	100%	85%	95%	85%	87%
	avg Tk	69065	115692	30333	120363	35525	53008	56848	28353	63648
now	% HH	73%	65%	93%	100%	100%	85%	95%	85%	87%
	avg Tk	139091	184154	69881	278175	61090	134792	132653	58224	132258
increase		101%	59%	130%	131%	72%	154%	133%	105%	108%
Hiring of agric labour										
before	% HH	53%	60%	89%	100%	100%	85%	95%	85%	83%
	no. hired	189	137	93	272	22	154	49	59	122
now	% HH	62%	60%	73%	100%	100%	85%	95%	85%	83%
	no. hired	385	187	205	267	98	30	49	10	154
increased employment		103%	36%	120%	-2%	345%	-80%	0%	-83%	55%
wage	Before	150	170	132	135	203	180	155	230	170
Tk/day	Now	250	215	265	252	308	230	233	290	255
	Increase	67%	26%	100%	87%	52%	28%	50%	26%	55%
Transport cost										
fertiliser	before Tk	38	36	39	25	60	28	47	20	38
per bag	now Tk	21	29	19	8	22	22	13	17	20
	Change	-45%	-16%	-51%	-68%	-63%	-22%	-72%	-15%	-47%
crop	before Tk	41	32	38	15	41	17	47	20	31
per md.	now Tk	19	27	20	8	20	15	13	19	18
	change	-54%	-40%	-47%	-47%	-51%	-12%	-72%	-5%	-34%
Busines										
% of HH	before	9%	30%	47%	15%	10%	10%	30%	25%	22%
	now	22%	30%	60%	15%	10%	15%	35%	25%	26%
sales	increase	277%	26%	63%	85%	0%	185%	133%	20%	99%
profit	increase	114%	26%	101%	97%	0%	608%	733%	140%	227%
employ workers %										
business	before	0%	5%	50%	10%	10%	0%	30%	20%	16%
	now	11%	10%	65%	15%	10%	5%	35%	25%	22%
	increase no. of workers	11%	5%	0%	5%	0%	5%	5%	5%	5%
wages	before	150	150	130	130	150	150	150	150	145
	now	250	250	250	250	250	250	300	300	262
	increase	67%	67%	92%	92%	67%	67%	100%	100%	80%

transport cost change									
to upazila	-13%	-15%	-55%	-50%	-74%	-11%	-59%	-10%	-36%
to district	-14%	-17%	-49%	-91%	-43%	-77%	-29%	-37%	-45%

Increase in land value

homestead	247%	17%	610%	499%	143%	226%	132%	236%	264%
agric	115%	22%	761%	165%	205%	1265%	99%	49%	335%
roadside	203%	20%	664%	516%	158%	155%	98%	35%	231%

	Sadar	South	Bish'pur	Jam'ganj	Tahirpur	Derai	DBazar	Sulla	Total
Overall standard of living									
quantity of food									
worse	0%	0%	0%	0%	0%	0%	0%	0%	0%
same	0%	0%	0%	5%	0%	10%	15%	0%	4%
bit better	20%	100%	51%	70%	100%	85%	85%	65%	72%
much better	80%	0%	49%	25%	0%	5%	0%	35%	24%
quality of food									
worse	0%	0%	0%	0%	0%	0%	0%	0%	0%
same	0%	0%	0%	5%	0%	0%	0%	10%	2%
bit better	64%	100%	5%	60%	85%	90%	95%	85%	73%
much better	36%	0%	95%	35%	15%	10%	5%	5%	25%
housing									
worse	0%	0%	0%	0%	0%	0%	0%	0%	0%
same	0%	0%	0%	0%	0%	0%	0%	30%	4%
bit better	69%	100%	42%	40%	65%	75%	95%	70%	70%
much better	31%	0%	58%	60%	35%	25%	5%	0%	26%
household assets									
less	0%	0%	0%	0%	0%	0%	0%	0%	0%
same	0%	0%	0%	0%	0%	0%	0%	20%	3%
bit more	58%	100%	62%	55%	80%	95%	95%	80%	78%
much more	42%	0%	38%	45%	20%	5%	5%	0%	19%

SCBRMP
ROAD IMPACT SURVEY
Guideline for Interview and FGD

1. HH interview:

Sample size or interview to be taken from **annex-01**
Use prescribed Questionnaire (**annex-02**) for interview

2. HH selection for interview:

Only farmers: 70%
Farmers and other business: 20%
Other business: 5%
Service: 5%

3. Venue for HH interview:

Market/hat
School/college
Shop
Other gathering places in the road

4. FGD interview:

Use FGD check-list (**annex-03**)
At least two FGD at each road
5-10 persons in one FGD interview

5. Venue for FGD:

Market/hat, school/college, shop or other gathering places in the road

SCBRMP ROAD IMPACT SURVEY QUESTIONNAIRE

1. Road identification:

Name of roadDate of completion

Location: Upazila Union Village

Linkage: from to

Type of vehicles using road: before construction

After construction

2. Household identification

Name of respondent: M / F Relationship to HH head

Occupation of HH head Occupation of respondent

Did you move to your current location after road was constructed yes / no. If yes: date

3. Assessment of impact of road on this household (all hh)

Indicator		Change		Comments and remarks
Opportunities for employment		Code:		
Overall household income		Code:		
Access to schools/college/Madrasha		Code:		
Access to health service		Code:		
Access to market		Code:		
Access to town		Code:		
Women's mobility		Before road	After road	
Times per month visit town				
Changes in mode of transport used for all household journeys	Foot	Less / same / more		
	Bicycle	Less / same / more		
	Rickshaw/van	Less / same / more		
	Tempo	Less / same / more		
	CNG	Less / same / more		
	Tractor-trailer	Less / same / more		
	Truck	Less / same / more		
	Bus	Less / same / more		
	Boat	Less / same / more		
	Other	Less / same / more		

Code: 0= not applicable, 1=worse, 2=same, 3=little better, 4=lot better

Change in crop area			Comments and remarks
Paddy crops	Code		
Vegetables & potatoes	Code		
Pulses, oilseed etc	Code		
Wheat, maize, other crops	Code		
Area of high value crops	Before road	After road	
Total decimal grown per year			
Change in sales of crops	Before road	After road	
Total sales: Taka per year			
Labour employed on farm	Before road	After road	
No. of workers hired			
X number of days per yr.			
= person-days per year			
Wage rate Tk/day			
Transport cost to market	Before road	After road	
Fertiliser: per 50 kg bag	Tk	Tk	
Crops: per maund	Tk	Tk	

4. Farmers only

Code for change in crop area: 0=not applicable (never grown), 1=area decreased, 2=area same, 3=area increased

5. Other type of business only

Type of business	Name:		Comments and remarks
Was it established in this location after the road was built?	Yes (after road built) No (before road built)		
If yes: is it a new business or moved from another location?	New business Moved from another location		
If new business: what was previous occupation?	Code		
Change in business after road built	Before road	After road	
Total sales: Taka per year			
Total margin/profit: Tk per year			

No. of workers hired			
Wage rate Tk/day			
Transport cost to/from town	Before road	After road	
Per trip or load to uz. town	Tk	Tk	
Per trip or load to dist. town	Tk	Tk	

6. Asset value

Type	Change in value		Comments and remarks
	Before road improvement (Tk/acre)	After road improvement (Tk/acre)	
Homestead land			
Agriculture land			
Road side land for market. trade			
Other (specify)			

7. Overall standard of living

Indicator	Change	Comments and remarks
Quantity of food	Code	
Quality of food	Code	
Housing	Code	
Household assets	Code	
Other (specify)	Code	

Code for change: 0=not applicable, 1=decreased/worse, 2=same, 3=small increase/improvement, 4=big increase /improvement

8. Negative impacts of the road

Have there been any negative impacts or disadvantages of the new road? Yes / No

If yes: what are these?

Interviewer Name:

Signature :

Annex-2.3

List of Interviewer for Road Impact Survey Data Collection Date: 04.03.2014 to 05.03.2014

SI #	Name	Designation	Upazila	HHs #	Remarks
1	Kazi Golam Mowla	SMS (Fish)	Sadar	65	
2	Raju Talukder	SAE	Sadar		
3	Md Saydur Rahman	SO	Sadar		
4	Prodip Kumer Nandi	SO	Sadar		Posting Dbazar
5	Tofazzal Hossain	SO	Sadar		Posting Jgonj
6	Ashis Roaja	SAE	Bpur	45	
7	Mohsin Ali Mondol	SO	Bpur		
8	Ruhul Amin	SO	Bpur		
9	Sumon Sheikh	SAE	Jgonj	20	
10	Md. Asaduzzam	SO	Jgonj		
11	Abdul Mosabbir	SAE	Dera	20	
12	Gopal Chandra Talukder	SO	Dera		
13	Prodip Kumer Das	CrC	Dera		
14	Sharif Khorshadul Hossain	SAE	Tpur	20	
15	Abu Rayhan	SO	Tpur		
16	Md Rafiqul Islam	SO	Tpur		
17	Asraful Alom	SMS (Fish)	Dbazar	20	
18	Foyez Ahmed	SO	Dbazar		
19	Abdul Mannan Khan	SAE	Sulla	20	
20	Md Zakaria	SO	Sulla		
Total				210	

SCBRMP
ROAD IMPACT SURVEY
FGD CHECK-LIST

1. Road identification:

Name of roadDate of completion

Location: Upazila Union Village

Linkage: from to

Type of vehicles using road: before construction

After construction

2. Farmers only

Labour employed on farm	Before road	After road	
Wage rate Tk/day			
Transport cost to market	Before road	After road	
Fertiliser: per 50 kg bag	Tk	Tk	
Crops: per maund	Tk	Tk	

3. Other type of business only

Wage rate Tk/day	Before road	After road	
Transport cost to/from town	Before road	After road	
Per trip or load to uz. town	Tk	Tk	
Per trip or load to dist. town	Tk	Tk	

4. Asset value

Type	Change in value		Comments and remarks
	Before road improvement (Tk/acre)	After road improvement (Tk/acre)	
Homestead land			
Agriculture land			
Road side land for market. trade			
Other (specify)			

5. Negative impacts of the road

Have there been any negative impacts or disadvantages of the new road? Yes / No

If yes: what are these?

Interviewer Name:

Signature :

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU),
Progress Report on Concrete block road.

Upazila Sadar

SL. No.	Name of Road	Financial Year	Union	Road Type	Estimated Cost(Taka)	Length(km)	Final Payment(Tk)	No. of Village Coverage	No. of HH Benefited	Mandays generated		Wage Paid(TK)		Profit Distributed(TK)		Physical Progress	LCS/Tender
										Male	Female	Male	Female	Male	Female		
1	Construction of Barigaon-Ampara via Krishna Nagar High School village protection embankment cum Road (Ch: 00-2300m)	2004-05	Surma	1	5051369	2.3	4941581.00	9	2475	3460	1482	692000.00	296400.00	0.00	0	100%	Tender
2	Construction of Sunamgonj-Chatok Road to Alampur via Manuharpur-Sahapur village protection embankment cum Road (Ch: 00-3440m)	2004-05	Aftabnagar/Mollapara	1	7611721	3.44	7481032.00	3	900	5236	2244	1047200.00	448800.00	0.00	0	100%	Tender
3	Construction of RHD Gourarong-harinagar via Umedsree village protection embankment cum Road (Ch: 00-2185m)	2004-05	Gourarang	1	5979572	2.185	5745035.00	5	2250	4021	1723	804200.00	344600.00	0.00	0	100%	Tender
4	Construction of Gourarong RHD (Union Parishad Office) to natun Khamartuk via Upendranagar primary school village protection embankment cum Road (Ch: 00-1700m)	2004-05	Gourarang	2	2503191	1.7	2273420.00	5	1500	1590	682	318000.00	136400.00	0.00	0	100%	Tender
5	Construction of Narayantala to Choumuhani Chalti river via clinic & GPH village protection embankment cum Road (Ch: 00-1000m)	2004-05	Jahangir Nagar	2	1470738	1	1471213.00	2	700	1029	441	205800.00	88200.00	0.00	0	100%	Tender

6	Construction of Pucca Road to Shreenathpur Mosque village protection embankment cum Road (Ch: 500-1000m)	2004-05	Molla Para	2	735369	0.5	318010.00	1	250	222	95	44400.00	19000.00	0.00	0	100%	Tender
7	Construction of Jalapur HBB Road to Mosque village protection embankment cum Road (Ch: 00-400m)	2004-05	Molla Para	2	588750	0.4	588616.00	2	400	411	176	82200.00	35200.00	0.00	0	100%	Tender
8	Construction of Gourarong RHD (Berazali Bazar) to Noagaon village protection embankment cum Road (Ch: 00-1800m)	2004-05	Gourarang	2	2649375	1.8	2611175.00	2	1500	1827	783	365400.00	156600.00	0.00	0	100%	Tender
9	Const. Of Krishnonagar school-Rajanagar via Surma MVC side village protection embankment cum road (Ch. 2400-3900.00m.)	2005-06	Surma	2	2423022.00	1.5	2301870.90	3	825	1611	690	322000.00	138000.00	0.00	0	100%	Tender
10	Const. Of Brahmmonoan Pucca Road- Brahmmonoan village protection embankment cum road (Ch. 00-500.00m.)	2005-06	Aptab Nagar	2	807674.00	0.5	863690.00	1	300	603	259	120600.00	51800.00	0.00	0	100%	Tender
11	Const. Of Bodipur- Maizbari Main road village protection embankment cum road (Ch. 00-500.00m.)	2005-06	Aptab Nagar	2	807674.00	0.5	820331.00	2	500	573	246	114600.00	49200.00	0.00	0	100%	Tender
12	Const. Of Krishnonagar Pucca road-Krishnagar south Mosque village protection embankment cum road (Ch. 00-500.00m.)	2005-06	Surma	2	807674.00	0.5	819845.00	1	300	574	245	114800.00	49000.00	0.00	0	100%	Tender
13	Const. Of RHD (Gourarong) Rice Mil - Purangoan via Kandigoan village protection embankment road (Ch. 00-1500.00m.)	2005-06	Gourarang	2	2423022.00	1.5	2444815.00	3	1100	1710	733	342000.00	146600.00	0.00	0	100%	Tender
14	Const. Of RHD Ahmedabad-Batergoan village protection embankment cum road (Ch. 00-1500.00m.)	2005-06	Gourarang	2	2423111.00	1.5	1888692.00	3	750	1321	566	264200.00	113200.00	0.00	0	100%	Tender

15	Const. Of Narayantola Bazar-VMC on Jahangir nagar UP village protection embankment cum road (Ch.00-1000.00m.)	2005-06	Jahangirnagar	2	1615348.00	1	1643656.00	3	800	1149	493	229800.00	98600.00	0.00	0	100%	Tender
16	Const. Of Kandapara Pucca road-Kamervita village protection embankment cum road(Ch.00-600.00m.)	2005-06	Jahangirnagar	2	969208.00	0.6	920747.00	2	500	643	276	128600.00	55200.00	0.00	0	100%	Tender
17	Const. Of Rameshorpur road-VMC on Mullahpara UP village protection embankment cum road (Ch. 00-250.00m.)	2005-06	Mollapara	2	4038773.00	0.25	410392.00	2	400	286	123	57200.00	24600.00	0.00	0	100%	Tender
18	Const. Of RHD-Janigaon Indoor village protection embankment cum road (Ch. 00-1000.00m.)	2005-06	Laxmanshree	2	1615348.00	1	1605592.00	1	450	1124	481	224800.00	96200.00	0.00	0	100%	Tender
19	Const. Of RHD -Rabarbari Indoor village protection embankment cum road (Ch. 00-700.00m.)	2005-06	Laxmanshree	2	1108555.00	0.7	1101374.00	2	480	770	330	154000.00	66000.00	0.00	0	100%	Tender
20	Const. Of RHD Lal Gobindpur-Village Ending point village protection embankment cum road (Ch. 00-700.00m.)	2005-06	Laxmanshree	2	1174106.00	0.7	949004.00	1	290	664	284	132800.00	56800.00	0.00	0	100%	Tender
21	Const. Of Radha Nagar road-Lalpur Primary School village protection embankment cum road (Ch.00-2000.00m.)	2005-06	Gourarang	2	3230963.00	2	3281849.00	2	800	2296	984	459200.00	196800.00	0.00	0	100%	Tender
22	Const. Of Jalalpur CBRMP road-Jalalpur Mosque village protection embankment cum road (Ch. 00-100.00m.)	2005-06	Mollapara	2	161535.00	0.1	164197.00	1	200	114	50	22800.00	10000.00	0.00	0	100%	Tender
23	Const. Of Nurpur-Buristal Pucca road village protection embankment cum road (Ch.00-2500.00m.)	2005-06	Mollapara	1	6017782.00	2.5	6092197.00	4	600	4264	1827	852800.00	365400.00	0.00	0	100%	Tender

24	Const. Of Khaitarmor Pucca road-Kreshnonagar school village protection embankment cum road (Ch: 00-1100.00m.)	2005-06	Jahangirnagar	1	1738601.00	1.1	2585694.00	1	300	1809	775	361800.00	155000.00	0.00	0	100%	Tender
25	Const. of Ampara-Zhorgaria road village protection embankment cum road(Ch:00-1000m)	2006-07	Zahangirnagar	1	2782555.00	1	2774719.00	2	450	1941	832	388200.00	166400.00	0.00	0	100%	Tender
26	Const. of New Godigaon to Fenibill village protection embankment cum road(Ch:00-500m).	2006-07	Zahangirnagar	2	950802.00	0.5	950617.00	2	400	664	285	132800.00	57000.00	0.00	0	100%	Tender
27	Const. of Maizbari HBB to Maizbari village protection embankment cum road(Ch:00-300m)	2006-07	Aptab Nagar	2	570481.00	0.3	541555.00	1	300	378	162	75600.00	32400.00	0.00	0	100%	Tender
28	Const. of Habatpur Ferryghat to the end of the Habatpur village protection embankment cum road(Ch:00-1000m).	2006-07	Laxmanshree	2	1901602.00	1	1591616.00	1	390	1113	477	222600.00	95400.00	0.00	0	100%	Tender
29	Const. of RHD to upto the end point of Nurulla village protection embankment cum road(Ch:00-1500m).	2006-07	Mohanpur	2	2852406.00	1.5	2850392.00	3	890	1994	855	398800.00	171000.00	0.00	0	100%	Tender
30	Construction of road by Installation of CC block from Rajzanagar to Ampara bazar Via puraton gudigaon road.(Ch:00-600m)	2006-07	Jahangirnagar	2	3291928	1.920	3055901.00	2	420	650	278	130000.00	55600.00	0.00	0	100%	LCS
31	Construction of road by cc block from Kamargaon to Puratan Gudigaon MVC road village protection embankment cum road (ch: 00-400m).	2007-08	Jahangirnagar	2	715712	0.400	697566.00	2	350	457	196	91400.00	39200.00	0.00	0	100%	LCS
32	Construction of road by cc block from Khagergaon to Islampur Poschim Para road village protection embankment cum road(ch: 00-1000 m).	2007-08	Jahangirnagar	2	1789280	1.000	1743500.00	3	550	1173	502	234600.00	100400.00	0.00	0	100%	LCS
33	Construction of road by cc block from Toker Bazar to Jugirgaon village protection embankment cum road (ch: 00-1000m).	2007-08	Gourarang	2	1789280	1.000	1779500.00	4	1100	1173	502	234600.00	100400.00	0.00	0	100%	LCS

34	Construction of road by cc block from Haluaghat to End point of the Moinpur village protection embankment cum road (ch: 00-1000m).	2007-08	Surma	2	1789280	1.000	1770500.00	2	550	1145	491	229000.00	98200.00	0.00	0	100%	LCS
35	Construction of road by cc block from Mazarget to Monfor house village protection embankment cum road (ch: 00-800 m).	2007-08	Aftabnagar	2	1431424	0.800	1412663.00	1	200	916	392	183200.00	78400.00	0.00	0	100%	LCS
36	Construction of road by cc block from Haluaghat-Mongalkata to Purbo Shaheb Nagar village protection embankment cum road (ch: 00-200 m).	2007-08	Surma	2	357856	0.200	357700.00	1	200	400	171	80000.00	34200.00	0.00	0	100%	LCS
37	Construction of road by cc block from Boishber Nadir Par to End point of Boishber village, village protection embankment cum road(ch: 00-1000 m).	2007-08	Mohanpur	2	1789280	1.000	1743500.00	1	400	916	392	229000.00	98000.00	0.00	0	100%	LCS
38	Construction of road by Installation of concrete block from RHD Derai road to Choto Beel Via Narayonpur village protection embankment cum road.(Ch:00-500m)	2008-09	Mohanpur	2	949940	0.500	868685.00	4	600	486	208	121500.00	52000.00	0.00	0	100%	LCS
39	Construction of road by Installation of concrete block from RHD Gourarong to Puarjaor Beel Via Kandigaon Purangaon Primary School CBRMP Road village protection embankment cum road.(Ch:1500-1850m)	2008-09	Gourarong	2	665042	0.350	608512.00	1	250	339	146	84750.00	36500.00	0.00	0	100%	LCS
40	Construction of road by Installation of concrete block from Nurpur Buristal road to Lalarchar village Via Khagail Beel village protection embankment cum road.(Ch:00-800m)	2008-09	Aftabnagar	2	1519736	0.800	1390560.00	2	250	778	333	194500.00	83250.00	0.00	0	100%	LCS
41	Construction of road by Installation of cc block from Nurpur to Buristal Village protection embankment cum road(Ch 2500-2750)	2008-09	Aftabnagar	2	477048	0.250	436400.00	1	250	254	104	63500.00	26000.00	0.00	0	100%	LCS

42	Construction of Aung Gung Beel Connecting road from Jamalgonj road to Nuagaon Non Govt primary school Village protection embankment cum road(Ch:00-780m)	2008-09	Mohonpur	2	1479405	0.780	1353500.00	1	350	1134	486	283500.00	121500.00	0.00	0	100%	LCS
43	Construction of road by Installation of cc block from Islampur CBRMP road to Vairobhati CBRMP Village protection embankment cum road(Ch 1000-1280)	2008-09	Jahanggirma gor	2	540543	0.280	494500.00	2	500	276	118	69000.00	29500.00	0.00	0	100%	LCS
44	Construction of road by Installation of cc block from RHD road to Fenibeel Village protection embankment cum road(Ch 1000-1224)	2008-09	Jahanggirma gor	2	426970	0.224	392000.00	2	450	218	93	54500.00	23250.00	0.00	0	100%	LCS
45	Construction of road by Installation of cc block from LGED road to MonggolKata purbopara Village protection embankment cum road(Ch 00-200)	2008-09	Jahanggirma gor	2	388098	0.200	355000.00	1	250	298	85	74500.00	21250.00	0.00	0	100%	LCS
46	Construction of road by Installation of cc block from CBRMP pacca road to Kamarvita purbopara Village protection embankment cum road(Ch 600-830)	2008-09	Jahanggirma gor	2	445266	0.230	407400.00	2	400	227	97	56750.00	24250.00	0.00	0	100%	LCS
47	Construction of 50m approach RCC road at Ch:1200m in Sunamgonj Sylhet RHD to Nurulla Village protection embankment cum road .	2008-09	Mohanpur	2	112928	0.050	112900.00	1	180	90	30	18000.00	6000.00	0.00	0	100%	LCS
48	Construction of 14m approach RCCroad at Ch:200m in Sunamgonj Sylhet RHD to Nurulla Village protection embankment cum road	2008-09	Mohanpur	2	33879	0.014	33800.00	1	120	23	10	4600.00	2000.00	0.00	0	100%	LCS
49	Construction of CC block road from Mollapara MVC road to Jalal pur Village protection embankment cum road (ch 00-500m)	2009-10	Mollapara	2	1120593	0.5	1020000.00	2	400	574	240	143500.00	61500.00	0.00	0	100%	LCS

50	Construction of CC block road from Banipur Nodir Ghat to Ram nagar Bormoutterpur Village protection embankment cum road (ch 00-450m)	2009-10	Mohonpur	2	1008621	0.45	900000.00	4	600	646	276	129200.00	55200.00	0.00	0	100%	LCS
51	Construction of CC block road from Noidar khamar to Khaiyergaon Village protection embankment cum road (ch 00-1000m)	2009-10	Jahangirnagar	2	2242059	1	2028000.00	2	620	1140	500	500000.00	121000.00	0.00	0	100%	LCS
52	Construction of Village Protection Embankment Cum CC Block road at gap between Gorarang to Purangaon CBRMP road. (Ch:350-390m),	2010-11	Gourarang	2	89868	0.04	80000.00	1	100	45	19	11250.00	4750.00	0	0	100%	LCS
53	Construction of Village Protection Embankment Cum RCC road from Olir Bazar to Gozaria Nodirpar Via Shakter River under Gourarang union at sadar upazila. (Ch:00-1655m),	2010-11	Gourarang	1	6631456	1.655	5837000.00	6	1200	3269	1401	817250.00	350250.00	0	0	100%	LCS
54	Construction of CC Block road from Noidar Khamar to Kaiargaon CC Block road under Jahangirnagar union at gap. (Ch:700-3727, 1000-1328m),	2011-12	Jahangirnagar	2	919309	0.355	840000.00	5	1100	470	201	117500.00	50250.00	0	0	100%	LCS
55	Construction of CC Block road from Poinda tolar ghat to Poinda Bazar Mohanpur union at. (Ch:00-500m,)	2011-12	Mohanpur	2	1294340	0.5	1184200.00	3	650	662	289	165500.00	71000.00	24000.00	12000	100%	LCS
56	Construction of CC Block road from Jokjibonpur point to Hurmuth nagar Mosque under Mollapara union at (Ch:00-500m)	2011-12	Mollapara	2	1294340	0.5	1184200.00	4	450	665	285	166250.00	71250.00	0	0	100%	LCS
57	Construction of CC Block road from Boisber puraton Mosque to Boisber pochim para under Mohanpur union at (Ch:00-300m)	2011-12	Mohanpur	2	776680	0.3	710600.00	1	250	434	186	86800.00	37200.00	0	0	100%	LCS
58	Construction of CC Block road from Kandapara LGED road to Mission school under Jahangirnagar union at (Ch:00-200,),	2011-12	Jahangirnagar	2	518038	0.2	474000.00	2	450	266	113	66500.00	28250.00	5000.00	5000	100%	LCS

59	Construction of village protection embankment cum CC Block road from Tukerbazar madrasa to Tukergaon village road at Sadar Upazila.(Ch.00-500m). Type-2	2011-12	Gourarang	2	1375921	0.5	1258000.00	2	500	700	300	175000.00	75000.00	0	0	100%	LCS
60	Construction of village protection embankment cum CC Block road from Khagargaon LGED road to Nuruzpur village road at Sadar Upazila.(Ch.00-500m). Type-2	2011-12	Jahangirnagar	2	1375921	0.5	1258000.00	2	380	704	301	176000.00	75250.00	0	0	100%	LCS
61	Construction of village protection embankment cum RCC Block road from Echagori bazaar LGED road to Abdullapur village protection wall connecting road under Mollapara union at Sadar Upazila.(Ch.00-500m). Type-1	2011-12	Mollapara	1	1914044	0.5	1751200.00	3	700	918	393	229500.00	98250.00	0	0	100%	LCS
62	Construction of village protection embankment cum CC Block road from Daowan nagar nodirpar to Daowan nagar mosque under Mohanpur union at Sadar Upazila.(Ch.00-500m). Type-2	2011-12	Mohanpur	2	1375921	0.5	1200000.00	1	280	420	180	84000.00	36000.00	0	0	100%	LCS
63	Construction of RCC Block road from Jokjibonpur point to Hurmuth nagar Mosque under Mollapara union at (Ch:00-500m)Type-2	2012-13	Mollapara	2	1858518	0.5	1695000.00	3	210	650	170	195000.00	51000.00	0	0	100%	LCS
64	Construction of CC Block road from Noidar Khamar to Kaiargaon CC Block road under Jahangirnagar union at gap 16m	2012-13	Jahangirnagar	2	63683	0.016	58000.00	1	250	30	20	7500.00	5000.00	0	0	100%	LCS
65	Construction of RCC Block road from Shreenathpur Govt: primary school to Kandigoan Village under Mollapara union at (Ch:00-800m)Type-2	2012-13	Mollapara	2	2973628	0.8	2720000.00	3	180	600	258	180000.00	77400.00	0	0	100%	LCS
	Sub-Total				11383616 2	53.389	105245213. 90	149	36690	66543	2836 5	14366850	6018250	29000	170 00		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU),
Progress Report on Concrete block road.

Upazila: South Sunamgonj

SL.No.	Name of Road	Financial Year	Union	Road Type	Estimated Cost(Taka)	Length (km)	Final Payment(T k)	No. of Village Coverage	No. of HH Benefited	Mandays generated		Wage Paid (TK)		Profit Distributed (TK)		Physical Progress	Remarks
										Male	Female	Male	Female	Male	Female		
1	Construction of Sunamgonj - Sylhet RHD (North side of Joiklash Bridge) to end of village by the river side and toward north to HBB Road near Thakurghar (Ch:00-1000m)	2004-05	Joykalo	2	1471876	1	1421744	2	700	1225	650	183750	97500			100%	Tender
2	Construction of Sunamgonj - Sylhet RHD (East side of Shantigonj Baar to end of village by the river side and toward north to HBB Road near Thakurghar (Ch: 00-1000m)	2004-05	Joykalo	2	1471876	1	1471374	2	900	1216	645	182400	96750			100%	Tender
3	Construction of Ganigonj Bazar RHD to Muradpur via Tehokia Bazar village protection embankment cum Road (Ch: 00-2100m)	2004-05	Patharia	2	3146409	2.1	2935557	2	1100	2500	950	375000	142500			100%	Tender
4	Construction of Shatrur Rahman pucca Road to Palpara village protection embankment cum Road (Ch: 00-500m)	2004-05	West Pagla	2	1048803	0.5	731455	2	350	600	255	90000	38250			100%	Tender
5	Construction of Shahgonipara school to laua river village protection embankment cum Road (Ch: 00-400m)	2004-05	West Pagla	2	585369	0.4	543937	2	250	400	284	60000	42600			100%	Tender
6	Construction of Hossainpur Road to end of Nidanpur village protection embankment cum Road (Ch: 00-1000m)	2004-05	West Pagla	2	1623498	1	1600000	2	800	1300	410	195000.00	61500.00			100%	Tender
7	Const. Of Last Sultanpur village-Parbattipur Mosque village protection embankment cum road (Ch. 00-1500.00m.)	2005-06	Purba pagla	2	2423022.00	1.5	2475974.00	2	550	2000	565	300000.00	84750.00			100%	Tender
8	Const. Of Damodhartopi-Dekarkandi village protection embankment cum road (Ch. 00-1580.00m.)	2005-06	Purba pagla	2	3230696.00	1.58	2751729.00	2	600	1700	878	255000.00	131700.00			100%	Tender
9	Const. of road from Vimkhali bazar to Kittar house via MPVC and Primary School village protection embankment cum road(Ch:00-1200m).	2006-07	Shimulbak	2	2281925.00	1.2	2280216.00	3	850	1400	652	210000.00	97800.00			100%	Tender
10	Const. of road Gazinagar to Pachgasia Beel village protection embankment cum	2006-07	Patharia	2	1001604.00	1	1738796.00	2	700	1000	620	150000.00	93000.00			100%	Tender

	road(Ch:00-1000m).																
11	Construction of road from Syhet-Sunamgonj main road to Satrumardhan Village Protection embankment cum road.(ch:00-200)	2006-07	Paschim Pagla	2	373786	0.200	356000.00	1	80	450	202	67500.00	30300.00			100%	LCS
12	Construction of road by cc block from Pagla bazar-Islampur Village protection embankment cum road (ch:000-150)	2006-07	Paschim Pagla	2	280416	0.150	268000.00	1	120	225	100	45000.00	20000.00			100%	LCS
13	Construction of road by cc block from Sylhet-Sunamgonj main road to Damodhortopi MVC Village protection embankment cum road (ch:00-100)	2006-07	Purba Pagla	2	121412	0.060	121400.00	1	0	100	30	15000.00	4500.00			100%	LCS
14	Construction of road by cc block from Sylhet-Sunamgonj main road to end pont of Monir House at Damodhortopi village protection embankment cum road (ch:00-300)	2006-07	Purba Pagla	2	560526	0.300	514842.00	1	90	400	250	60000.00	37500.00			100%	LCS
15	Construction of road by cc block from Derai-Sunamgonj main road to Fulbari village protection embankment cum road (ch:00-500)	2006-07	Patharia	2	934005	0.500	877228.00	2	160	900	188	135000.00	28200.00			100%	LCS
16	Const.of Sunamgonj Derai RHD to Alampur village via Sunamgonj Derai pacca road village protection embankment cum road(ch:00-1000m)	2007-08	Joykolosh	1	2756278.00	1	2698316.00	3	600	1000	588	170000.00	99960.00			100%	Tender
17	Const. of Sunamgonj sylhet main road to end point of Chandrapur (Enathnagar) village protection embankment cum road(Ch:00-1000m).	2007-08	Purba Pagla	1	2814237.00	1	2681249.00	2	450	1200	600	180000.00	90000.00			100%	Tender
18	(a)Const. of CBRMP Hasnabad road to Kutubpur Kittar Hathi village protection embankment cum road(Ch. 00-1500m), (b) Const. of 3nos. 1mx1m box-culvert length 6.70m at ch.500m, 1000m & 1070m.	2007-08	Shimulbag	2	3085453.00	1.5	2424603.00	4	1200	1500	750	270000.00	135000.00			100%	Tender
19	Const. of Sunamgonj Sylhet Main Road to end point of Mahmudpur village, village protection embankment cum road(Ch:00-600m)	2007-08	Purba Pagla	2	1166764.00	0.6	1150438.00	2	1200	600	300	108000.00	54000.00			100%	Tender
20	Const. of Sunamgonj Sylhet Main Road to Mahmudpur Govt. primary School, village protection embankment cum road(Ch:00-150m)	2007-08	Purba Pagla	2	289462.00	0.15	288990.00	2	350	150	75	27000.00	135000.00			100%	Tender
21	Const. of Sunamgonj Sylhet Main Road to end point of Damodhartapi village, village protection embankment cum	2007-08	Purba Pagla	2	192974.00	0.1	192510.00	1	30	100	50	18000.00	9000.00			100%	Tender

	road(Ch.00-100m)																
22	Const. of Sunamgonj Sylhet Main Road to end point of Rekha Rani House, village protection embankment cum road(Ch.00-200m)	2007-08	Purba Pagla	2	385950.00	0.2	384863.30	1	250	190	110	34200.00	19800.00			100%	Tender
23	Const. of Joykalah CBRMP road to end point of Joykalah village, village protection embankment cum road(Ch.00-500m)	2007-08	Joykolosh	2	950800.00	0.5	950698.00	2	400	600	150	108000.00	27000.00			100%	Tender
24	Const. of Sunamgonj Sylhet main road to side of Chinamara beel via Kakiar village, village protection embankment cum road (Ch.00-500m)	2007-08	Joykolosh	2	950800.00	0.5	950454.00	3	350	545	205	98100.00	36900.00			100%	Tender
25	(a)Const of Kathoir Jamalgonj main road to end point of Dhanpur village, village protection embankment cum road(Ch.00-700m), (b) Const. of 2 nos.1mx1m box culvert length 6.70m at Ch.60m & 80m.	2007-08	Shimulbag	2	1505752.00	0.7	1466283.00	3	280	800	250	144000.00	45000.00			100%	Tender
26	Const of Talukgaon village to Patharia bazar village protection embankment cum road(Ch.500-900m)	2007-08	Patharia	2	756134.00	0.4	739000.00	2	310	410	190	73800.00	34200.00			100%	Tender
27	Const of Tana Khali bazar to Tailla village via end point of Thakurbhog village, village protection embankment cum road(Ch.00-1000m)	2007-08	Patharia	2	1890336.00	1	1791016.00	3	400	900	600	162000.00	108000.00			100%	Tender
28	Const of Patharia bazar to Kandigaon village, village protection embankment cum road(Ch.00-500m)	2007-08	Patharia	2	945168.00	0.5	895418.00	2	460	450	300	81000.00	63000.00			100%	Tender
29	Construction of road by Installation of concrete block from Kutubpur CBRMP Road to Moinpur Beel village protection embankment cum road.(Ch:00-400m)	2007-08	Shimulbag	2	760008	0.400	695400.00	2	250	870	338	156600.00	60840.00			100%	LCS
30	Construction of road by Installation of concrete block from Birgaon Road to Terajani Beel village protection embankment cum road.(Ch:00-150m)	2007-08	Paschim Pagla	2	285177	0.150	260937.00	2	130	350	103	63000.00	18540.00			100%	LCS
31	Construction of road by Installation of concrete block from Sunamgonj-Derai main Road to Gagli village protection embankment cum road.(Ch:00-207m)	2007-08	Joykolosh	2	390867	0.207	357600.00	2	200	500	125	90000.00	22500.00			100%	LCS

32	Const.of road from Jamlabaz Khalpar to Jamlabaz village, village protection embankment cum road.(ch:00-1000m)	2008-09	Joykalosh	2	1953480.00	1.000	1953388.00	2	600	2000	1022	360000.0 0	183960.00			100%	Tender
33	Construction of road from Tukurbazar to Mougua village Protection embankment cum CC Block road.(ch:00-400m)	2008-09	Dargapasha	2	781448.00	0.400	714800.00	3	300	400	204	72000.00	36720.00			100%	LCS
34	Construction of road from Banglabazer to Holderkandi village Protection embankment cum CC Block road.(ch:00-1002m)	2008-09	Dargapasha	2	2497980	1.002	2285400.00	2	220	1900	1128	342000.0 0	203040.00			100%	LCS
35	Construction of road from Sunamgonj Jogannathpur Main road to Chohara Primary School village Protection embankment cum CC Block road.(ch:00-300m)	2008-09	Dargapasha	2	586158	0.300	536200.00	2	600	500	406	90000.00	73080.00			100%	LCS
36	Construction of road from Chikarkandi Bazar to Chikarkandi village protection embankment cum CC Block road (ch:00-700m)	2008-09	Purba Pagla	1	1734912	0.700	1587200.00	2	320	800	469	144000.0 0	84420.00			100%	LCS
37	Construction of road from Shantigonj- Rajanigonj road to Boromoha joyshiddi village protection embankment cum CC Block road (ch:350-1300m)	2008-09	Paschim Birgaon	2	2440528	0.950	2233000.00	3	400	1500	222	270000.0 0	39960.00			100%	LCS
38	Construction of road from Haskuri MVC to Koiakhali road village protection embankment cum CC Block road &'U' drain(ch:00-1000m).	2008-09	Purbo Birgaon	2	2565385	1.000	2347000.00	3	550	1200	613	216000.0 0	110340.00			100%	LCS
39	Construction of road from Sunamgonj Derai main road to Bhabonia village protection embankment cum CC Block road (ch:00-1000m).	2008-09	Patharia	2	2478125	1.000	2265700.00	3	380	1100	713	198000.0 0	128340.00			100%	LCS
40	Construction of road from Sunamgonj Sylhet main road to Sadar pur village protection embankment cum CC Block road (ch:00-500m).	2008-09	Joykhalash	2	976740	0.500	893700.00	2	250	511	395	91980.00	71100.00			100%	LCS
41	Construction of village protection embankment cum road by installation of Pre-cast Concrete Block from Dungria Bazar to Dungria Gorua Village. (Ch:00-500m), Type-1	2009-10	Joykolosh	2	1630892	0.5	1492000.0	2	180	600	216	120000.0 0	43200.00		38000.0 0	100%	LCS
42	Construction of village protection embankment cum Beel Based CC Block road from Kararai Madrasa to Babonpoi Beepar at S.Sunamgonj Upazilla.(Ch.00-500m)	2010-11	Purba Pagla	2	1120014	0.5	1008000.0	1	500	700	116	140000.0 0	23200.00			100%	LCS

43	Construction of village protection embankment cum RCC road at Dungria Primary School road at Joykolosh Union under South Sunamgonj Upazilla.(Ch.00-85m)70m	2010-11	Joykolosh	1	269266	0.07	250000.0	2	1500	72	22	14400.00	4400.00		18000.00	100%	LCS
44	Const. of CC Block road from Rogonigonj road to Shotrumordon village under West Pagla union at Ch: 00-200 m	2011-12	W.Pagla	2	518038.00	0.200	474000.00	1	300	420	124	84000.00	24800.00			100%	LCS
45	Const. of CC Block road from Sadarpur CBRMP CC Block road to Sadarpur Mosque under Joykolosh union at Ch: 00-300 m	2011-12	Joykolosh	2	776680.00	0.300	710000.00	2	500	600	216	120000.00	43200.00			100%	LCS
46	Const. of CC Block road from Derai RHD road to Alampur CBRMP RCC road under Patharia union at Ch: 00-50 m	2011-12	Patharia	2	129697.00	0.050	118000.00	3	600	40	27	8000.00	5400.00			100%	LCS
47	Construction of village protection embankment cum R CC road from Churkhai village to Betkona road under Purba pagla union at S.Sunamgonj Upazilla.(Ch.00-1000m)	2011-12	Purba Pagla	1	3702759.00	1.000	3388000.00	3	2000	1000	687	200000.00	137400.00			100%	LCS
48	Construction of village protection embankment cum R CC road from Dungria high school to MP house road under Joykalos union at S.Sunamgonj Upazilla.(Ch.370-400m)	2011-12	Joykolosh	2	43768.00	0.030	40000.00	2	1500	25	15	5000.00	3000.00			100%	LCS
48	Sub-total				63887253	30.899	60312415.300		24810	38949	18008	6582730.000	3181150.000	0.000	56000.000		

Local Government Engineering Department
Community Based Resource Management Project
Upazila: Biswamverpur

Reporting date: 11/11/2013

SL. No.	Name of Road	Financial Year	Union	Road Type	Estimated Cost(Taka)	Length (km)	Final Payment (Tk)	No. of Village Coverage	No. of HH benefited	Mandays generated		Wage Paid (TK)		Profit Distributed (TK)		Physical Progress	Road LCS /Tender
										Male	Female	Male	Female	Male	Female		
1	Construction of Islampur pacca Road to Meruakhola pucca village protection embankment cum Road (Ch: 00-1200m)	2004-05	Dhonpur	2	1766250	1.200	1765581.00	3	310							100%	Tender
2	Construction of RHD Jagnnthpur reg.primaryschool to koula river village protection embankment cum Road (Ch: 00-500m)	2004-05	Salukabad	2	1471876	1	1469623	2	340							100%	Tender
3	Construction of RHD Chalbond point to Chalbond Eidgah village protection embankment cum Road (Ch: 00-600m)	2004-05	Salukabad	2	883125	0.6	872989	4	405							100%	Tender
4	Construction of RHD Gulikitta to Dhalarpur village protection embankment cum Road (Ch: 00-700m)	2004-05	Salukabad	2	1030313	0.7	872989	3	302							100%	Tender
5	Construction of Alipur Bazar RHD to Koularpur Mosque village protection embankment cum Road (Ch: 00-1000m)	2004-05	Palash	2	1377139	1	1469375	3	310							100%	Tender
6	Construction of Mallikpur RHD to west side of para village protection embankment cum Road (Ch: 00-500m)	2004-05	Palash	2	735938	0.5	538875	3	286							100%	Tender
7	Construction of Mazumdri Mosque to Lalargaon village protection embankment cum Road (Ch: 00-700m)	2004-05	Palash	2	1030313	0.7	1029547	4	305							100%	Tender

8	Construction of Bishwambarpur-katakhali via Baghmara Loliarpur village protection embankment cum Road (Ch: 00-3500m)	2004-05	South Badaghat	1	7824415	3.5	7837446	5	510							100%	Tender
9	Construction of Janata Bazer pucca Road to Piarinagar via Dharepar village protection embankment cum Road (Ch: 00-1300m)	2004-05	Palash	1	2778539	1.3	2764421	4	401							100%	Tender
10	Const. Of RHD polash Bachurbar-Kapana village protection embankment cum road(Ch00-2500.00m.)	2005-06	Palash	2	4404742.00	2.5	4231953.00	4	386							100%	Tender
11	Const. Of Padma Nagar-Dhanpur Via Rajghat village protection embankment cum road(Ch.00-1600m.)	2005-06	Palash	2	3741750.00	1.6	2527779.00	3	397							100%	Tender
12	Const. Of Bashantapur Bazar-Ulas Nagar village protection embankment cum road (Ch.00-1000.00m.)	2005-06	S.Badaghat	2	2494500.00	1	1579550.00	3	401							100%	Tender
13	Const. Of RHD Alipur-Gazirgaon village protection embankment cum road (Ch. 00-1000.00m.)	2005-06	Palash	2	2494500.00	1	1579567.00	2	175							100%	Tender
14	Const. Of RHD Jagannathpur -West para village protection embankment cum road (Ch. 00-700.00m.)	2005-06	Sholokabad	2	1247250.00	0.7	1106230.00	3	225							100%	Tender
15	Const. Of Sangrampur Paca road-Sangrampur Mosque village protection embankment road (Ch. 00-1000.00m.)	2005-06	Fatepur	2	2494500.00	1	1579511.00	3	300							100%	Tender
16	Const. Of Chinakandi BDR Camp-Gamirola village protection embankment cum road (Ch.00-1500m.)	2005-06	Dhanpur	2	2494500.00	1.5	2368983.00	3	311							100%	Tender
17	Const. Of Jinarpur PWDB river Embankment - Majhertek village protection embankment cum road (Ch. 00-500.00m.)	2005-06	Sholokabad	2	1247250.00	0.5	789944.00	3	395							100%	Tender

18	Const. Of RHD Laka-Rajendrapur village protection embankment cum road (Ch. 00-1000.00m.)	2005-06	Fatepur	1	2309204.00	1	2341459.00	3	301							100%	Tender
19	Const. of Shahapur to Shatagaon bazar village protection embankment cum road (Ch:1000-1900m).	2006-07	Fotepur	1	2541102.00	0.9	2335131.00	4	402							100%	Tender
20	Const. of road from RHD Talertal steel bridge to Alipur Culvert via Polash union VMC village protection embankment cum road(Ch:00-700m).	2006-07	Polash	2	1337164.00	0.7	1335938.00	2	210							100%	Tender
21	Const. of road from Chinakandi Bazar to Momin bazar via Dhanpur union village protection embankment cum road(Ch:00-2200m).	2006-07	Dhanpur	2	4202525.00	2.2	4126418.00	3	295							100%	Tender
22	Const. of road from RHD Kachirghathi to Chanpur Primary School village protection embankment cum road(Ch:00-850).	2006-07	Polash	2	1623702.00	0.85	1589997.00	4	320							100%	Tender
23	Const. of road from RHD Talertal to Gazirgaon village protection embankment cum road(Ch:00-1000).	2006-07	Polash	2	1910242.00	1	1858827.00	3	238							100%	Tender
24	Const. of road from Fazlul Moural house to Dhanpur primary school via Tarangia villege protection embankment cum road(Ch:00-1000).	2006-07	Dhanpur	2	1910241.00	1	1688114.00	3	225							100%	Tender
25	Const. of road from Shaktiarkola bazar to Shaktiarkola primary school village protection embankment cum road(Ch:00-1000m).	2006-07	Dakhin Bhadaghat	2	1910242.00	1	1908653.00	2	186							100%	Tender
26	Const. of road from Chaihara Nandhumiar bari to Anfarmian bari village protection embankment cum road(Ch:00-500m).	2006-07	Polash	2	955121.00	0.5	953889.00	3	218							100%	Tender

27	Construction of road by Installation of CC block from Talertal steel bridge to Alipur village.(Ch:700-1200m)	2006-07	Palash	2	846810	0.500	774832.00	2	350	570	382	8835 0.00	39210.0 0			100%	LCS
28	Construction of road by Installation of CC block from Padmanagar Dhanpur to Rajghat village.(Ch:1000-1006m)	2006-07	Palash	2	10348	0.006	10441.00	1	50	0	35	0.00	5600.00			100%	LCS
29	Construction of road by Installation of CC block from Chalbon Eidgah to Chalbon Mathurkandi village.(Ch:700-1200m)	2006-07	Sholakabad	2	846808	0.500	774830.00	2	312	620	760	9610 0.00	117800. 00	27000 .00	33000 .00	100%	LCS
30	Const.of Choyhara LGED road to Kurihati village protection embankment cum road(ch:00-600m)	2007-08	Polash	2	1146156.00	0.6	1140465.00	4	320	0	0	0.00	0.00	0.00	0.00	100%	Tender
31	Const.of Gazirgaon Uttarpara CBRMP road to Gazirgaon Dakkinpara CBRMP road village protection embankment cum road(ch:00-600m)	2007-08	Polash	2	1146156.00	0.6	1140465.00	3	315	0	0	0.00	0.00	0.00	0.00	100%	Tender
32	Const.of Karmantar Bazar LGED road to Dosghor School village protection embankment cum road(ch:00-500m)	2007-08	Polash	2	955120.00	0.5	907043.00	2	195	0	0	0.00	0.00	0.00	0.00	100%	Tender
33	Construction of road by Installation of concrete block from B-pur LGED Road adjacent Market to B-pur High school Via Ghotghotia Nodi village protection embankment cum road.(Ch:00-450m)	2007-08	Polash	2	857595	0.450	714000.00	3	220	320	544	5600 0.00	95200.0 0	13000 .00	22000 .00	100%	LCS
34	Construction of road by Installation of concrete block from B-pur Notunpara LGED Road to DB College Via Sudamkhali Nodi village protection embankment cum road.(Ch:00-1800m)	2007-08	Polash	2	3429549	1.800	3097760.00	4	560	1206	1386	2170 80.00	249480. 00	40200 .00	45600 .00	100%	LCS
35	Construction of road by Installation of concrete block from Alipur Culvert of CBRMP Road to End Point of village protection embankment cum road.(Ch:700-1000m)	2007-08	Polash	2	576210	0.300	527232.00	1	75	500	364	9000 0.00	65520.0 0	0.00	0.00	100%	LCS

36	Construction of road by Installation of concrete block from Padma Nagar to Dhanpur Via Rajghat village protection embankment cum road.(Ch:800-820m)	2007-08	Polash	2	38670	0.020	35383.00	1	80	30	18	6000.00	3600.00	0.00	0.00	100%	LCS
37	Construction of road by Installation of concrete block from Alipur to Gazirgaon village protection embankment cum road.(Ch:00-32m)	2007-08	Polash	2	61707	0.032	61707.00	1	103	48	36	9600.00	7200.00	0.00	0.00	100%	LCS
38	Construction of road by Installation of concrete block from RHD Gulikitta to Dhalarpur village protection embankment cum road.(Ch:500-523m)	2007-08	Solukabad	2	44429	0.023	44429.00	1	80	35	18	7000.00	3600.00	0.00	0.00	100%	LCS
39	Construction of road by Installation of concrete block from Polash to Bachurbari village protection embankment cum road.(Ch:00-49m)	2007-08	Polash	2	94344	0.049	94344.00	1	75	70	40	1400.00	8000.00	0.00	0.00	100%	LCS
40	Construction of road by Installation of concrete block from Mollikpur RHD to Mollikpur Southpara village protection embankment cum road.(Ch:00-220m)	2007-08	Polash	2	422628	0.220	386000.00	1	90	402	302	7236.00	54360.00	7500.00	7500.00	100%	LCS
41	Construction of road by Installation of concrete block from Fazlul Moral house to Dhanpur Primary school via Tarongia village protection embankment cum road.(Ch:1000-1550m)	2008-09	Dhonpur	2	1037243	0.550	940000.00	2	140	980	520	1760.00	93600.00	0.00	0.00	100%	LCS
42	Construction of road by Installation of concrete block from Chinakandi Machimpur road to Sonatola Primary School village protection embankment cum road.(Ch: 00-500m)	2008-09	Dhonpur	2	982065	0.500	896000.00	3	320	540	900	9720.00	162000.00	0.00	0.00	100%	LCS
43	Construction of road by Installation of concrete block from Miarchar Bazar to Chatrisgram village protection embankment	2008-09	South Badaghat	2	982065	0.500	896000.00	2	270	620	620	1116.00	111600.00	0.00	0.00	100%	LCS

	cum road.(Ch: 00-500m)																
44	Gojaria Nodi connecting Road - Monipur Ghat to Chalbond point via Badhertek Bazar (ch: 00-1924m)	2009-10	Solukabad	1	7122929	1.924	6517480.0	5	790	1166	1920	209840.00	345540.00	257600.00	319200.00	100%	LCS
45	Gojaria Nodi connecting Road - Monipur Ghat to Chalbond point via Badhertek Bazar ch:(1924-2661m)	2010-11	Solukabad	1	2686025	0.737	2457713.0	2	480	1538	554	147320.00	293030.00	110250.00	94500.00	100%	LCS
46	LGED Road to DB College connecting road with pipe culvert ch: (00-61m)	2010-11	S.Badaghat	1	213056	0.061	194000.0	1	70	54	102	10260.00	19380.00	6000.00	6000.00	100%	LCS
47	Choyhara Nandumia House to Anfor Mia's House ch: (500-551m)	2010-11	Polash	1	120352	0.051	110000.0	3	210	60	65	11400.00	12350.00	0.00	0.00	100%	LCS
48	Badhertek Bazar to Badhertek P. School CC Block Road ch:(00-700 m)	2010-11	Solukabad	1	1974240	0.7	1799487.0	1	95	1128	552	219200.00	102000.00	48000.00	72000.00	100%	LCS
49	Construction of village protection embankment cum CC block road from Ghotgotia Nodi to Moheshpurar Beel via Chandergaon-Gopalpur connecting road (Ch.3330-4830m)	2010-11	Fotepur	1	9309434	2.45	8470000.0	5	590	1234	1930	246800.00	386000.00	116800.00	140000.00	100%	LCS
50	Const. of RCC road from Dhonpur Laurargor via Torongia Ananda Bazar under Dhonpur union at Bpur upazila. Ch: 1650-2100 m	2011-12	Dhonpur	1	1899428	0.45	1737900.0	3	240	120	1045	24000.00	209000.00	99000.00	181000.00	100%	LCS
51	Const. of RCC road from Ananda Bazar to Dhonpur road under Dhonpur union at Bpur upazila. Ch: 700-1300 m	2011-12	Dhonpur	1	2532570	0.6	2317200.0	3	190	528	1050	105600.00	210000.00	140000.00	180000.00	100%	LCS
52	Const. of Village Protection embankment cum RCC road from Ghotgotia nadi to Moheshpurar Beel via Chandergaon-Gopalpur village. Ch. 580-2910 m)	2011-12	Fotepur	1	9587738	2.33	8657000.0	4	520	883	1687	220750.00	421750.00	90000.00	130500.00	100%	LCS

53	Const. of Village Protection embankment cum RCC road from Ghotghotia nadi to Moheshpurar Beel via Chandergaon-Gopalpur village. Ch. 00-440 m)	2011-12	Fotepur	1	1834143	0.44	1677000.0	2	220	180	378	4500 0.00	90000.0 0	35000 .00	70000 .00	100%	LCS
54	Const. of Village Protection embankment cum RCC road from Ghotghotia nadi to Foodgodown-Bagmarapoint-Katakali village. Ch. 00-1020 m)	2012-13	Fatepur	1	5349477	1.02										100%	LCS
53	Sub-Total				114323738	47.363	98901500.00	145	15114	12832	15208	2281 460.0 0	310582 0.00	99035 0.00	13013 00.00		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU),
Progress Report on Concrete block road.

Upazila: Jamalgonj

SL. No.	Name of Road	Financial Year	Union	Road Type	Estimated Cost(Taka)	Length(km)	Final Payment (Tk)	No. of Village Coverage	No. of HH benefited	Mandays generated		Wage Paid (TK)		Profit Distributed (TK)		Physical Progress	Remarks
										Male	Female	Male	Female	Male	Female		
1	Construction of Jaamlgonj-Ganadharpur Road to Selia ahamudpur village protection embankment cum Road (Ch: 00-700m)	2004-05	Vimkhali	2	1030313.00	0.7	1028627.00	4	300	1000	428	180000	77000	0	0	100%	Tender
2	Construction of Sachnabazer-Beheli Road to Betal Alipur Got Pond village protection embankment cum Road (Ch: 00-700m)	2004-05	J. gonj Sadar	2	1030313.00	0.7	1000000.00	3	150	972	417	175000	75000	0	0	100%	Tender
	Sub-total				2060626.00	1.40	2028627.00	7.00	450.00	1972.00	845.00	355000.00	152000.00	0.00	0.00		
3	Const.Of Kalibari-LalpurBazar to Lalpur village protection embankment cum road (Ch. 00-300.00m.)	2005-06	J. gonj Sadar	2	863222.00	0.3	877422.00	2	120	853	365	153000	65800	0	0	100%	Tender
4	Const.Of Ramnagar-Sukdebpur road sukdebpur school to maral Bari Ghat village protection embankment cum road (Ch. 00-800.00m.)	2005-06	Schna Bazar	2	1255020.00	0.8	1212314.00	3	300	1122	555	202000	100000	0	0	100%	Tender
5	Const.Of Vimkhali road to Vimkali pry.school village protection embankment cum road (Ch. 00-190.00m.)	2005-06	Vimkhali	2	299311.00	0.19	303876.00	2	100	295	127	53100	22800	0	0	100%	Tender
6	Const.Of Vimkali road to Bishna Bridge village protection embankment cum road (Ch. 00-270.00m.)	2005-06	Vimkhali	2	425336.00	0.27	432239.00	2	120	420	180	75600	32400	0	0	100%	Tender
7	Const.Of Kalkhatkha Road to kamlabaj village protection embankment cum road (Ch. 00-190.00m.)	2005-06	Vimkhali	2	299311.00	0.19	303876.00	3	100	295	126	53200	22700	0	0	100%	Tender
8	Const.Of End of pucca Road of Durloppurbazar to Durloppur village, village protection embankment cum road (Ch. 2800-3800.00m.)	2005-06	Schna Bazar	1	2312162.00	1	2312162.00	2	300	2247	963	404600	173400	0	0	100%	Tender
	Sub-total				5454362.00	2.75	5441889.00	14.00	1040.00	5232.00	2316.00	941500.00	417100.00	0.00	0.00		

9	Const.of Korom Ali Talukder house-Hasim Master village protection embankment cum road(Ch.00-1000m)	2006-07	J. gonj Sadar	1	2823472.00	1	2725792.00	6	500	2650	1136	477050	204400	0	0	100%	Tender
10	Const of Durlavpur Pakarmatha to village Border village protection embankment cum road(Ch.00-300m)	2006-07	Schna Bazar	1	847049.00	0.3	846898.00	2	150	823	353	148190	63500	0	0	100%	Tender
11	Const. of road from Kolkotkha Bazar to Madrasa village protection embankment cum road(Ch. 00-500m)	2006-07	Vimkhali	2	955120.00	0.5	907043.00	3	150	878	378	158000	68000	0	0	100%	Tender
12	Const. of Rajapur Behily Main Road to Ramanond Talukder house village protection embankment cum road(Ch.00-280m)	2006-07	Beheli	2	534847.65	0.28	534857.00	4	200	520	222	93600	40100	0	0	100%	Tender
13	Const.of road from Behily Tahirpur Road to Tilkoti Anondo House-via Behily Primary School village protection embankment cum road(Ch.00-350m)	2006-07	Beheli	2	668581.00	0.35	635009.00	3	150	616	264	111000	47550	0	0	100%	Tender
14	Const. of Rajapur Bazar to Matergoan School village protection embankment cum road (Ch.00-600m)	2006-07	Fenarbak	2	1146156.00	0.6	1142315.00	4	500	1110	475	199800	85650	0	0	100%	Tender
15	Const. of Ramnagar School to Mosque village protection embankment cum road (Ch.00-250m)	2006-07	Schna Bazar	2	477545.47	0.25	477546.00	3	350	464	198	83500	35800	0	0	100%	Tender
16	Const. of Sujatpur Purbapara to Barobari Mosque village protection embankment cum road(Ch.00-400m)	2006-07	Schna Bazar	2	764084.39	0.4	769720.00	3	180	748	320	134700	57700	0	0	100%	Tender
17	Const. of Sukdevpur Pakarmatha to Radhanagar village via Rangamatia village protection embankment cum road(Ch.00-500m)	2006-07	Schna Bazar	2	955120.00	0.5	906664.00	4	500	2632	1128	473800	203000	0	0	100%	Tender
18	Const. of Noyahalot Purbapara Eidgah to Chanmia village protection embankment cum road(Ch.00-200m).	2006-07	J. gonj Sadar	2	382042.00	0.2	262870.00	1	300	255	109	46000	19700	0	0	100%	Tender
19	Const.of Behily Gudaraghat (ghat) to Jahangir house (Radhanagar) village protection embankment cum road(Ch.00-600m)	2006-07	Beheli	2	1146156.00	0.6	1085200.00	3	180	1055	452	189900	81390	0	0	100%	Tender
20	Const. of Inath Nagar Bazer to Fenarbak village protection embankment cum road(Ch.00-1.292m)	2006-07	Fenarbak	2	2483318.00	1.292	2462266.00	6	600	2394	1026	430960	184700	24500	10500	100%	Tender

21	Const. of Laxmipur Bazar to Nazimnagar Village protection embankment cum road (Ch.00-1000m)	2006-07	Fenarbak	2	1910240.00	1	1849083.00	4	300	1999	769	323790	138480	3500	1500	100%	Tender
	Sub-total				15093731.51	7.27	14605263.00	46.00	4060.00	16144.00	6830.00	2870290.00	1229970.00	28000.00	12000.00		
22	Const. of Teranagar Pucca road to Rajapur village protection embankment cum road(ch:00-900m)	2007-08	Vimkhali	2	1703370.00	0.9	1568619.00	2	200	1524	653	274400	117600	0	0	100%	Tender
23	Construction of road by Installation of CC block from Lalpur CBRMP road to Lalpur bazar .(Ch:250-326m)	2007-08	J. gonj Sadar	2	141922.30	0.076	141922.00	2	100	137	60	24800	10640	28000	12000	100%	LCS
24	Const. of Sukdevpur Pakarmatha to Radhanagar village via Rangamatia village protection embankment cum road(Ch500-1000m)	2007-08	Schna Bazar	2	946244.00	0.5	842231.00	4	500	2632	1128	473800	203000	0	0	100%	Tender
25	Const. of Sukdevpur Pakarmatha to Radhanagar village via Rangamatia village protection embankment cum road(Ch.1000-1500m)	2007-08	Schna Bazar	2	946244.00	0.5	889416.00	4	500	2632	1128	473800	203000	0	0	100%	Tender
26	Const. of Kashipur Madrasha to Mannanghat village protection embankment cum road(ch:00-500m)	2007-08	J. gonj Sadar	2	946244.00	0.5	946244.00	5	300	1142	394	205550	70950	0	0	100%	Tender
27	Const. of Noyagaon Madrasha to Chandoobari village protection embankment cum road(ch:00-1000m)	2007-08	Vimkhali	2	1892488.00	1	1684312.00	3	300	1637	701	294700	126300	0	0	100%	Tender
28	Const. of Beheli Pacca road to Rahimapur Sukumer house village protection embankment cum road(ch:00-610m)	2007-08	Beheli	2	1154460.00	0.61	1154460.00	4	350	1122	481	202020	86580	0	0	100%	Tender
29	Const. of Uttar Kamlabaz puccar matha to Siddique house village protection embankment cum road(ch:00-517m)	2007-08	J. gonj Sadar	1	2198328.00	0.517	1420669.00	5	250	1380	591	248500	106500	30000	20000	100%	Tender
	Sub-total				9929300.30	4.60	8647873.00	29.00	2500.00	12206.00	5136.00	2197570.00	924570.00	58000.00	32000.00		
30	Const. of Salimgonj Bazar to Kashipur village protection embankment cum road(ch:00-1573m)	2008-09	J. gonj Sadar	2	3752781.00	1.573	3446280.00	4	600	3352	1436	603500	258450	0	0	100%	Tender
31	Construction of road by Installation of CC block from Radhanagar CBRMP road to Radhanagar village.(Ch:600-1600m)	2008-09	Beheli	2	1867399.00	1.000	1792702.00	2	120	1742	191	313600	134400	0	0	100%	LCS

32	Construction of Village Protection Embankment Cum CC Block Road from Enayetnagar Village CBRMP Road to Fenarbak Village at Jamalgonj Upazilla.(Ch.1292-3192m)	2008-09	Fenarbak	2	5815549.00	1.900	4817131.00	5	300	4682	2006	842800	361200	40000	40000	100%	Tender
33	Construction of Village Protection Embankment Cum CC Block Road from Radhanagar Village CBRMP Road to Shippur at Jamalgonj Upazilla.(Ch.00-400m)	2008-09	Beheli	2	999137.00	0.400	1093174.00	2	150	1520	506	250000	150000	0	0	100%	LCS
34	Construction of Village Protection Embankment Cum CC Block Road from Mollikpur Village CBRMP Road to Makorkhola Village at Jamalgonj Upazilla.(Ch.00-500m)	2008-09	Vimkhali	1	1239063.00	0.500	1361686.00	4	250	1322	566	238000	102000	30000	15000	100%	Tender
35	Construction of Village Protection Embankment Cum CC Block Road from Mollikpur Village CBRMP Road to Makorkhola Village at Jamalgonj Upazilla.(Ch.500-1000m)	2008-09	Vimkhali	1	1239063.00	0.500	1361686.00	4	250	1322	566	238000	102000	30000	15000	100%	Tender
36	Construction of Village Protection Embankment Cum CC Block Road from Fenarbak Village CBRMP CC Block Road to Fenarbak Village(Paddy Land) at Jamalgonj Upazilla.(Ch.2292-3192m)	2008-09	Fenarbak	1	3317847.00	0.09	2088138.00	2	150	1520	506	250000	150000	0	0	100%	LCS
37	Construction of Village Protection Embankment Cum CC Block Road from Ramnagar Village LGED Road to Sukhdevpur Village CBRMP Road Curve of Bridge at Jamalgonj Upazilla.(Ch.1400-1913m)	2008-09	Sachna Bazar	1	1271270.00	0.513	1391941.00	4	400	1353	579	243530	104300	0	0	100%	Tender
38	Construction of village protection embankment cum Concrete block road from Chanpur village to river Ghat via Harun market at Jamalgonj Upazilla .(Ch.00-700m) (type-1)	2008-09	J. gonj Sadar	1	1736045.00	0.700	1736045.00	3	250	1687	728	303800	130200	100000	25000	100%	LCS
39	Construction of village protection embankment cum Concrete block road from Lalpur mosque CBRMP road to Lalpur bazar river ghat at	2008-09	J. gonj Sadar	2	270859.00	0.144	270859.00	2	100	263	112	47400	203000	8400	3600	100%	LCS

	Jamalgonj Upazila .(Ch:326-470m) (type-2)																
	Sub-total				21509013.00	7.32	19359642.00	32.00	2570.00	18763.00	7196.00	3330630.00	1695550.00	208400.00	98600.00		
40	Construction of Village Protection Embankment Cum CC Block Road from Rupabaly Village Road to Jamalgonj Main Road at Jamalgonj Upazilla.(Ch.00-400m)	2009-10	Sachna Bazar	2	939433.00	0.400	821474.00	2	100	798	342	143710	61590	40000	20000	100%	Tender
41	Construction of Village Protection Embankment Cum CC Block Road from Radhanagar Village CBRMP Road to Shibpur at Jamalgonj Upazilla.(Ch.400-1100m)	2009-10	Beheli	2	2036227.00	0.7	1935427.00	4	200	2922	1252	526000	225450	50000	40000	100%	Tender
42	Construction of Village Protection Embankment Cum CC Block Road from Laximpur Village CBRMP Road to Hothmara Village at Jamalgonj Upazilla.(Ch.984-2184m)	2009-10	Fenarbak	2	3490429.00	1.200	981860.00	4	300	859	368	171800	73600	80000	50000	100%	Tender
43	Construction of Sachna - Durlabpur Main Road to Fotapur Village Protection Embankment Cum Road.(Ch00m-210m)	2009-10	Sachna Bazar	2	493365.00	0.21	392628.00	2	100	343	147	68600	29400	20000	5000	100%	Tender
44	Construction of Sachna Bazar R.C.C road to Pollok Village to Sachna High School Village Protection Embankment Cum Road.(Ch00m-560m)	2009-10	Sachna Bazar	2	1315069.00	0.56	1267538.00	2	120	1109	475	221800	95000	0	0	100%	Tender
45	Construction of Lalbazar R.C.C Main road to Mahmudpur Village Protection Embankment Cum Road.(Ch00m-500m)	2009-10	Vimkhali	2	1174206.00	0.5	237889.00	3	200	210	89	42000	17800	0	0	100%	Tender
46	Construction of Sreepur village Abdul Malek House to Choto Ghagutia(Joful House) Village Protection Embankment Cum Road.(Ch:00-500m)	2009-10	Vimkhali	2	1174206.00	0.5	1091900.00	3	150	955	409	191000	81870	0	0	100%	Tender
47	Construction of Sachna Bazar-Kalipur village Main Road to Uttar Kamlabaz Primary School to Guilarhati Village Protection Embankment Cum Road.(Ch:00-350m)	2009-10	J. gonj Sadar	2	822047.00	0.35	780189.00	2	120	682	292	136500	58500	0	0	100%	Tender

48	Construction of Kalaguja(Kashipur) Primary School To Shorifpur Community Primary School Village Protection Embankment Cum Road.(Ch:3392m-4492m)	2009-10	Fenerbak	2	2582840.00	1.1	2535879.00	3	250	2218	950	443700	190170	50000	30000	100%	Tender
49	Construction of Gangadhorpur village to Soyhara Village to Laxmipur Village(Khaya Ghat) Kamergaon Village Protection Embankment Cum Road.(Ch:00-1800m)	2009-10	Fenerbak	1	6635694.00	1.8	6407996.00	5	600	5607	2403	1126400	480600	0	0	100%	Tender
50	Construction Village Protection Embankment Cum Road from Lambabak village CBRMP R.C.C road to Kalipur Village via Sodar Kandi village.(Ch:1000-2500m)	2009-10	J. gonj Sadar	1	4693692.00	1.5	4008000.00	6	650	3507	1503	701400	300600	0	0	100%	LCS
51	Construction of Beheli Rajapur Main Road to Baghati Village Protection Embankment Cum Road.(Ch:00-700m)	2009-10	Beheli	2	1645125.00	0.7	1335000.00	2	250	1668	500	233600	100100	63000	27000	100%	LCS
52	Construction of Sachna Bazer MVC/School to Shermostopur Mosque Village Protection Embankment Cum Road.(Ch:00-250m)	2009-10	Sachna Bazer	2	587618.00	0.25	587618.00	2	100	514	220	102800	44000	30000	20000	100%	LCS
53	Construction of Village protection Embankment Cum road from Matergaon village CBRMP RCC road to Kuzergaon bridge connecting road(Ch:600-1100m)	2009-10	Fenarbak	2	1175236.00	0.5	964000.00	4	300	844	361	168700	72300	50000	20000	100%	LCS
	Sub-total				28765187.00	10.27	23347398.00	44.00	3440.00	22236.00	9311.00	4278010.00	1830980.00	383000.00	21200.00		
54	Construction Of Gojariahati to Kodomtoly Village More Protection Embankment Cum C.C Block Road .(Ch:00-560m)	2010-11	J. gonj Sadar	2	1316100.00	0.56	1188000.00	2	300	1039	445	207900	89100	40000	30000	100%	LCS
55	Construction of Taranagor village Cbrmp R.c.c Road Via Primary School to Rajapur Beheli Rajapur Village Protection Embankment Cum C.C Block Road.(Ch:900-1400m)	2010-11	Fenerbak	2	1127937.00	0.5	927000.00	3	250	811	387	162200	69500	30000	20000	100%	LCS
56	Construction Of Sachna -Behali main road to Kalibari Soshanghat Village Protection Embankment CumC.C Block Road.(Ch:00-560m)	2010-11	J. gonj Sadar	2	1378216.00	0.56	1048000.00	3	400	917	393	183400	78600	45000	25000	100%	LCS

57	Construction Of Uttar Kamlabaz Village Cbrmp R.c.c Road To Lambabak Village (Primary School)Protection Embankment Cum C.C Block Road .(Ch:517-1002m)	2010-11	J. gonj Sadar	1	1519218.00	0.485	1383958.00	4	500	1206	517	241150	103350	30000	15000	100%	LCS
	Sub-total				5341471.000	2.105	4546958.000	12.000	1450.000	3973.000	1742.000	794650.000	340550.000	145000.000	90000.000		
58	Construction Of CC Block road from Sachna RHD road via Shermostopur Eidgha Math to FIVDB school at Ch. (00-500m)	2011-12	Sachna Bazer	1	1728740.00	0.5	1575000.00	5	500	1377	590	275500	118100	100000	50000	100%	LCS
59	Construction Of CC Block road from Kashipur Koborthan via FIVDB achool to Mannarghat at ch (00-500)m	2011-12	J. gonj Sadar	2	1294716.00	0.5	1120000.00	4	500	980	420	196000	84000	60000	25000	100%	LCS
60	Construction Of CC Block road from Kadamtoli CBRMP road to LGED Main road at ch(00-400)m	2011-12	J. gonj Sadar	2	1035697.00	0.4	946000.00	2	400	664	283	166200	70900	20000	10000	100%	LCS
61	Construction Of CC Block road from Noyagaon Main road to Primary School at ch(00-350)m	2011-12	Vimkhali	2	906377.00	0.35	801000.00	3	250	560	240	140000	60000	10500	4500	100%	LCS
62	Construction Of CC Block road from LGED Main road to Chanpur Primary School at ch(00-100)m	2011-12	J. gonj Sadar	2	370000.00	0.1	235000.00	3	150	161	70	40300	17600	10000	0	100%	LCS
63	Const. of Village Protection Embankment cum CCB road from Sachna Kalibazar CBRMP CCB road to Sachna mosque CC Block road. Ch.00-31 m.(Type-2)	2011-12	Sachna Bazer	2	79000.00	0.031	720000.00	3	200	504	21	12600	5400	0	8000	100%	LCS
64	onstruction of village protection embankment cum CC Block road from Shermostopur Primary School Via Nirobodi to Dormalan Village.(Ch.00-500m). Type-2	2011-12	Sachna Bazer	2	1294716.00	0.5	1084000.00	5	600	558	325	189700	81300	0	0	100%	LCS
65	Construction of village protection embankment cum CC Block road from Sujatpur Wapda to Sujatpur Nadirghat.(Ch.00-300m). Type-2	2011-12	Sachna Bazer	2	777057.00	0.3	657000.00	3	400	522	224	130600	56000	0	0	100%	LCS
66	Construction of village protection embankment cum CC Block road from DCCR main road to Taliya Notun para.(Ch.00-114m). Type-2	2011-12	Sachna Bazer	2	295303.00	0.114	247000.00	2	220	172	74	43100	18500	0	0	100%	LCS

67	Construction of village protection embankment cum CC Block road from Sreepur to Chotogagotia.(Ch.00-500m). Type-2	2011-12	Vimkhali	2	1294716.00	0.5	644000.00	3	400	450	193	112700	48300	0	0	100%	LCS
68	Construction of village protection embankment cum CC Block road from DCCR Main road to Laxmipur Boro Msaid.(Ch.00-335m). Type-2	2011-12	J. gonj Sadar	2	867581.00	0.335	431000.00	3	350	301	129	75400	32300	0	0	100%	LCS
69	Construction of village protection embankment cum CC Block road from Ramnagar Fazilpur pacca Road to Haripur village ch(00-1000m). Type-2	2012-2013	Sachna Bazar	2	3365315.00	1	2975000.00	4	600	400	200	400000	200000	0	0	100%	LCS
70	Construction of village protection embankment cum CC Block road from CBRMP RCC road to Horihorpur Village.(Ch.00-400m). Type-2	2013-14	Sachna Bazar	2	1346414.00	0.4	70000.00	3	300	0	0	0	0	0	0	100%	LCS
	Sub-total				14655632.000	5.030	11505000.000	43.000	4870.000	6649.000	2769.000	1782100.000	792400.000	200500.000	97500.000		
	Sub-Total				102809322.81	40.75	89482650.00	227.00	20380.00	87175.00	36145.00	16549750.00	7383120.00	102290.000	542100.00		

**Subject: Road Data Based of Tahirpur
Upazila
CBRMP- LGED**

SL	Name of Roads	Block/R CC/CC	Type	Fy: Year	Name of Union	Approved Length(km)	Name of Contractor/ LCS	Estimated Cost (tk.)	Contract amount(Tk.)	Payment (Taka)	Physical Progress %	Remarks
1	Const.OfShohala-Badhaghat road to Fazilpur via Yousufpur village, village protection embankment cum road (Ch. 00-500.00m.)	RCC	2	2005-06	Badaghat	0.500	Dipangkor Barmon	759421.00	813474.00	813473.52	100%	
2	Const.OfShohala-Badhaghat road to Fazilpur via Yousufpur village, village protection embankment cum road (Ch. 500-1000.00m.)	RCC	2	2005-06	Badaghat	0.500	Dipangkor Barmon	759421.00	813573.00	813573.00	100%	
	Sub Total					1.000		1518842.00	1627047.00	1627046.52		
3	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 00-300m)	RCC	1	2007-08	Dakkin Bordal	0.300	M/S.Shahadat Enterprize	1067756.00	1096556.00	1096004.17	100%	
4	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 300-600m)	RCC	1	2007-08	Dakkin Bordal	0.300	M/s.Moazzem Enterprize	1126495.00	1155295.00	1154936.80	100%	
5	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 600-900m)	RCC	1	2007-08	Dakkin Bordal	0.300	Bashir Enterprise	1067756.00	1096556.00	1096105.14	100%	
6	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 900-1200m)	RCC	1	2007-08	Dakkin Bordal	0.300	M/S.B.M Enterprize	1009017.00	1037817.00	1012956.99	100%	
7	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 1200-1500m)	RCC	1	2007-08	Dakkin Bordal	0.300	M/S.B.M Enterprize	1009017.00	1037817.00	1036243.00	100%	

8	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 1500-1800m)	RCC	1	2007-08	Dakkin Bordal	0.300	M/S.Rahman Enterprise	1009017.00	1037817.00	1037748.99	100%	
9	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 1800-2100m)	RCC	1	2007-08	Dakkin Bordal	0.300	M/S.Suruj Miah	1067756.00	1096556.00	1095235.00	100%	
10	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 2100-2400m)	RCC	1	2007-08	Dakkin Bordal	0.300	M/S.Shampa & Shifa Construction	1067756.00	1096556.00	1062497.00	100%	
11	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 2400-2700m)	RCC	1	2007-08	Dakkin Bordal	0.300	M/S.Shampa & Shifa Construction	1067756.00	1096556.00	1096002.00	100%	
12	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 2700-3000m)	RCC	1	2007-08	Dakkin Bordal	0.300	M/S.Joynal Enterprise	1067756.00	1096556.00	1095217.77	100%	
13	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 3000-3300m)	RCC	1	2007-08	Dakkin Bordal	0.300	M/S.Basu Nirman Sanstha	1126495.00	1155295.00	1153522.42	100%	
14	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 3300-3650m)	RCC	1	2007-08	Dakkin Bordal	0.350	Mr.Bijon Kumar Dev	1178795.00	1212395.00	1103226.40	100%	
15	Const. of road from Ratansree to Kawkandi village, village protection embankment cum road(Ch. 3650-4000m)	RCC	1	2007-08	Dakkin Bordal	0.350	M/S.Rajib Enterprise	1101322.00	1131273.00	1149118.00	100%	
16	Const.of Anowarpur Badaghat road to Dakkhinkol village, village protection embankment cum road(ch:00-400m)	RCC	1	2007-08	Balijuri	0.400	M/S.Babul Purkayastoo	1095448.00	992008.00	991291.00	100%	
17	Const.of Anowarpur Badaghat road to Dakkhinkol village, village protection embankment cum road(ch:800-1200m)	RCC	1	2007-08	Balijuri	0.400	M/S.Jeny Enterprise	1095448.00	1007802.00	1007634.91	100%	

18	Badaghat bazar -Laurerghar road to Eskon village protection embankment cum road(Ch:00-300m).	RCC	1	2007-08	Badaghat	0.300	M/S.Amol Kanti Chy	821586.00	745974.00	745974.00	100%	
19	Badaghat bazar -Laurerghar road to Eskon village protection embankment cum road(Ch:300-600m).	RCC	1	2007-08	Badaghat	0.300	M/S.Monir Enterprize	821586.00	757343.00	756839.00	100%	
20	(a) Const. of Patargaon-Badaghat road to Eunuspur village protection embankment cum road(Ch:00-300m),	RCC	1	2007-08	Badaghat	0.300	M/S.Monir Enterprize	821586.00	757343.00	1256360.00	100%	
21	Const. of Patargaon-Badaghat road to Eunuspur village protection embankment cum road(Ch:300-750m)	RCC	1	2007-08	Badaghat	0.450	M/S.Ranu Mia	1231474.00	1195961.00	1195961.00	100%	
22	(a)Const. of Wachkhali-Tahirpur road to thana village protection embankment cum road(Ch:00-220m),	RCC	2	2007-08	Sadar	0.220	M/S.Bormon Construction	334145.00	334145.00	361009.00	100%	
	Sub Total					6.370		20187967.00	20137621.00	20503882.59		
23	Construction of Ratonsree to Kawkandi Village Protection Embankment Cum CC Block Road Via Baser Sako at Tahirpur Upazilla.(Ch.00-300m)	Block	2	2008-09	Sadar	0.300	Hossen Construction(9.03% Above)	749425.00	817085.45	817060.25	100%	
24	Construction of Ratonsree to Kawkandi Village Protection Embankment Cum CC Block Road Via Hospital Road at Tahirpur Upazilla.(Ch.00-300m)	Block	2	2008-09	Sadar	0.300	M/S Hossen Const(9.45% Above).	749425.00	820228.00	820201.88	100%	
25	Construction of Ratonsree to Kawkandi Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.4000-4400m)	Block	1	2008-09	Dakkin Bordal	0.400	M/S Razu Const.	1209015.00	1320984.96	1310046.00	100%	
26	Construction of Ratonsree to Kawkandi Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.4400-4800m)	Block	1	2008-09	Dakkin Bordal	0.400	M/S Rajib Enterprize	1209015.00	1390186.75	1336337.00	100%	

27	Construction of Ratonsree to Kawkandi Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.4800-5200m)	Block	1	2008-09	Dakkin Bordal	0.400	Md. Suruz Mia	1209015.00	1387452.97	1342326.00	100%	
28	Construction of Ratonsree to Kawkandi Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.5200-5500m)	Block	1	2008-09	Dakkin Bordal	0.300	Md. Suruz Mia(10.78% above with 3.50% discount)	906855.00	1004580.13	1004554.00	100%	
29	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.00-400m)	Block	1	2008-09	Dakkin Sreepur	0.400	M/S Kofil Ahmed (9.05% above)	1209015.00	1318478.00	1313620.15	100%	
30	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.400-800m)	Block	1	2008-09	Dakkin Sreepur	0.400	M/S Kofil Ahmed (9.21% above)	1209015.00	1320332.00	1310276.08	100%	
31	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.800-1200m)	Block	1	2008-09	Dakkin Sreepur	0.400	Md. Suruz Mia(10.74% above with 1.10% discount)	1209015.00	1338859.24	1328569.00	100%	
32	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.1200-1600m)	Block	1	2008-09	Dakkin Sreepur	0.400	M/S Raju Construction (9.26% above)	1209015.00	1320984.96	1267828.08	100%	
33	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.1600-2000m)	Block	1	2008-09	Dakkin Sreepur	0.400	Kazi Nasim Uddin (10.77% above with 3.75% discount)	1209015.00	1339269.25	1330620.00	100%	
34	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.2000-2400m)	Block	1	2008-09	Dakkin Sreepur	0.400	Hossen Construction(9.40% above)	1209015.00	1322633.88	1317774.63	100%	

35	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.2400-2800m)	Block	1	2008-09	Dakkin Sreepur	0.400	Raju Construction(9.32% above)	1209015.00	1321685.42	1310565.00	100%	
36	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.2800-3200m)	Block	1	2008-09	Dakkin Sreepur	0.400	Ray Enterprise(10.71% above with 1.10% discount)	1209015.00	1338520.88	1328243.00	100%	
37	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.3200-3600m)	Block	1	2008-09	Dakkin Sreepur	0.400	M/S Jeny Enterprise(9.93% above)	1209015.00	1329038.35	1329006.23	100%	
38	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.3600-4000m)	Block	1	2008-09	Dakkin Sreepur	0.400	M/S Raju Construction(9.22% above)	1209015.00	1320492.13	1315015.13	100%	
39	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.4000-4400m)	Block	1	2008-09	Dakkin Sreepur	0.400	Jahangir Alam(9.48% above)	1209015.00	1323683.37	1323650.00	100%	
40	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.4400-4800m)	Block	1	2008-09	Dakkin Sreepur	0.400	M/S Sajib Construction (10.80% above with 1.10% discount)	1209015.00	1339547.07	1274229.00	100%	
41	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.4800-5200m)	Block	1	2008-09	Dakkin Sreepur	0.400	M/S Isak Mia(9.45% above)	1209015.00	1323252.88	1320428.78	100%	

42	Construction of Tahirpur to Solaimanpur Bazar Village Protection Embankment Cum CC Block Road at Tahirpur Upazilla.(Ch.5200-5500m)	Block	1	2008-09	Dakkin Sreepur	0.300	M/S Jamal Construction(9.91% above)	906855.00	996744.70	989196.78	100%	
43	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(00-100M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Balda bell userse group.	302253.00	302253.00	302253.00	100%	
44	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(100-200M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Jamlabaj hindu para Female Co.	302253.00	302253.00	302253.00	100%	
45	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(200-300M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Gzjipur Female Co.	302253.00	302253.00	302253.00	100%	
46	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(300-400M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Takatukia Uttarpara Female Co-2.	302253.00	302253.00	302253.00	100%	
47	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(400-500M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Takatukia Bara para Female Co-2.	302253.00	302253.00	302253.00	100%	
48	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(500-600M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Takatukia Bara para Female Co.	302253.00	302253.00	302253.00	100%	

49	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(600-700M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Takatukia Khalahati Male Co.	302253.00	302253.00	302253.00	100%	
50	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(700-800M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Takatukia dakkin para Male Co.	302253.00	302253.00	302253.00	100%	
51	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(800-900M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Ujan amalgar Female Co.	302253.00	302253.00	302253.00	100%	
52	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(900-1000M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Ujanjamalgar Fisherman Male Co.	302253.00	302253.00	302253.00	100%	
53	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(1000-1100M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Vati jamalgar Dakkinpara Male Co.	302253.00	302253.00	302253.00	100%	
54	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(1100-1200M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Vati jamalgar Barmanpara Male Co.	302253.00	302253.00	302253.00	100%	
55	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(1200-1300M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Chotokhal-Barokhal Bell userse group.	302253.00	302253.00	302253.00	100%	

56	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(1300-1400M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Takatukia Uttar para Female Co.	302253.00	302253.00	302253.00	100%	
57	Construction of Road by installation of concrete block from Jamlabaj to Ujanjamalgar via Gajzipur at Ch.(1400-1500M). Under Tahirpur upazila, Sunamgonj.	Block	2	2008-09	Sadar	0.100	Vati jamalgar Uttarpara Male Co.	302253.00	302253.00	302253.00	100%	
Sub Total						9.100		27190595.00	29527835.39	29223341.99		

58	Construction of village protection embankment cum road from Pathabuka to Chapaipati bazar at Tahirpur Upazilla.(Ch.5500-6500m)	Block	1	2009-10	Dakkin Sreepur	1.000	M/S.Rajib Enterprize	3680825.00	3680825.00	3680192.40	100%	
59	Construction of village protection embankment cum road from Pathabuka to Chapaipati bazar at Tahirpur Upazilla.(Ch.6500-7500m)	Block	1	2009-10	Dakkin Sreepur	1.000	M/S.Arzu Construction	3680825.00	3678147.49	3294126.40	100%	
60	Construction of village protection embankment cum road from Pathabuka to Chapaipati bazar at Tahirpur Upazilla.(Ch.7500-8500m)	Block	1	2009-10	Dakkin Sreepur	1.000	Mr.Abul Kashem Jakir	3680825.00	3676819.70	3338998.80	100%	
61	Construction of village protection embankment cum road from Mahtabpur paschim khal to Gorer ghat at Tahirpur Upazilla.(Ch.00-1000m)	Block	1	2009-10	Balijuri	1.000	M/S.Rahman Enterprize	3680825.00	3675407.20	3675407.20	100%	
62	Construction of village protection embankment cum road from Borkhola Horidas house to kandapara at Tahirpur Upazilla.(Ch.00-1000m)	Block	1	2009-10	Balijuri	1.000	Mr.Amal Kanti chy	3680825.00	3680379.66	3495821.00	100%	
63	Construction of village protection embankment cum road from Borkhola Horidas house to kandapara at Tahirpur Upazilla.(Ch.1000-2000m)	Block	1	2009-10	Balijuri	1.000	Mr.Dipankar Bormon	3680825.00	3675941.00	3671752.00	100%	

64	Construction of village protection embankment cum road from Rajai road to Barokhal via Jalalpur village at Tahirpur Upazilla.(Ch.00-1000m)	Block	1	2009-10	Uttar Bordal	1.000	M/S Jamal Construction	3680825.00	3680391.00	3680300.00	100%	
65	Construction of village protection embankment cum road from Rajai road to Barokhal via Jalalpur village at Tahirpur Upazilla.(Ch.1000-2000m)	Block	1	2009-10	Uttar Bordal	1.000	Md. Ranu Mia	3680825.00	3680785.00	3472513.51	100%	
66	Construction of village protection embankment cum road from Ratansree to kawkandi bazar at Tahirpur Upazilla.(Ch.5500-5600m)	Block	1	2009-10	Dakkin Bordal	0.100	Kowkandi Uttorpara FCO-2	368515.00	368515.00	368515.00	100%	
67	Construction of village protection embankment cum road from Ratansree to kawkandi bazar at Tahirpur Upazilla.(Ch.5600-5700m)	Block	1	2009-10	Dakkin Bordal	0.100	Kowkandi Uttorpara FCO-1	368515.00	368515.00	368515.00	100%	
68	Construction of village protection embankment cum road from Ratansree to kawkandi bazar at Tahirpur Upazilla.(Ch.5700-5800m)	Block	1	2009-10	Dakkin Bordal	0.100	Kowkandi Moddopara FCO	368515.00	368515.00	368515.00	100%	
69	Construction of village protection embankment cum road from Ratansree to kawkandi bazar at Tahirpur Upazilla.(Ch.5800-5900m)	Block	1	2009-10	Dakkin Bordal	0.100	Kowkandi Masjidhati FCO	368515.00	368515.00	368515.00	100%	
70	Construction of village protection embankment cum road from Ratansree to kawkandi bazar at Tahirpur Upazilla.(Ch.5900-6000m)	Block	1	2009-10	Dakkin Bordal	0.100	Kamakandi Purbopara MCO	368515.00	368515.00	368515.00	100%	
71	Construction of village protection embankment cum road from Ratansree to kawkandi bazar at Tahirpur Upazilla.(Ch.6000-6100m)	Block	1	2009-10	Dakkin Bordal	0.100	Chaturbuj Paschimpara FCO	368515.00	368515.00	368515.00	100%	
72	Construction of village protection embankment cum road from Ratansree to kawkandi bazar at Tahirpur Upazilla.(Ch.6100-6200m)	Block	1	2009-10	Dakkin Bordal	0.100	Chaturbuj Masjidhati FCO	368515.00	368515.00	368515.00	100%	

73	Construction of village protection embankment cum road from Anowarpur bazar to Dokkinkul village at Tahirpur Upazilla.(Ch.400-500m)	Block	1	2009-10	Balijuri	0.100	Dokhinkul Poschimpura MCO	368515.00	368515.00	316580.00	100%	
74	Construction of village protection embankment cum road from Anowarpur bazar to Dokkinkul village at Tahirpur Upazilla.(Ch.500-600m)	Block	1	2009-10	Balijuri	0.100	Dokhinkul Modhopara FCO	368515.00	368515.00	316580.00	100%	
75	Construction of village protection embankment cum road from Anowarpur bazar to Dokkinkul village at Tahirpur Upazilla.(Ch.600-700m)	Block	1	2009-10	Balijuri	0.100	Dokhinkul Poschimpura FCO	368515.00	368515.00	316580.00	100%	
76	Construction of village protection embankment cum road from Anowarpur bazar to Dokkinkul village at Tahirpur Upazilla.(Ch.700-800m)	Block	1	2009-10	Balijuri	0.100	Dokhinkul Barmonpara FCO	368515.00	368515.00	316580.00	100%	
77	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.500-600m)	Block	1	2009-10	Badaghat	0.100	Kamrabond Purbopara FCO	368515.00	368515.00	316580.00	100%	
78	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.600-700m)	Block	1	2009-10	Badaghat	0.100	Kamrabond Paschimpura FCO	368515.00	368515.00	316580.00	100%	
79	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.700-800m)	Block	1	2009-10	Badaghat	0.100	Kamrabond Dakkinpara FCO	368515.00	368515.00	316580.00	100%	
80	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.800-900m)	Block	1	2009-10	Badaghat	0.100	Kamrabond Modhopara FCO	368515.00	368515.00	316580.00	100%	
81	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.900-1000m)	Block	1	2009-10	Badaghat	0.100	Mollapara Dakkinpara FCO	368515.00	368515.00	316580.00	100%	

82	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.1000-1100m)	Block	1	2009-10	Badaghat	0.100	Mollapara Joshprotap FCO	368515.00	368515.00	316580.00	100%	
83	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.1100-1200m)	Block	1	2009-10	Badaghat	0.100	Mollapara Paschimpara FCO	368515.00	368515.00	316580.00	100%	
84	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.1200-1300m)	Block	1	2009-10	Badaghat	0.100	Ghagra Uttarpara FCO	368515.00	368515.00	316580.00	100%	
85	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.1300-1400m)	Block	1	2009-10	Badaghat	0.100	Ghagra Dakkinpara FCO	368515.00	368515.00	316580.00	100%	
86	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.1400-1500m)	Block	1	2009-10	Badaghat	0.100	Ghagra FCO	368515.00	368515.00	316580.00	100%	
87	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.1500-1600m)	Block	1	2009-10	Badaghat	0.100	Joitapur FCO	368515.00	368515.00	316580.00	100%	
88	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.1600-1700m)	Block	1	2009-10	Badaghat	0.100	Joitapur Purbopara FCO	368515.00	368515.00	316580.00	100%	
89	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.1700-1800m)	Block	1	2009-10	Badaghat	0.100	Garkati FCO	368515.00	368515.00	316580.00	100%	
90	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.1800-1900m)	Block	1	2009-10	Badaghat	0.100	Dighirpar MCO	368515.00	368515.00	316580.00	100%	
91	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.1900-2000m)	Block	1	2009-10	Badaghat	0.100	KunahatchoraUttarpara FCO	368515.00	368515.00	316580.00	100%	

92	Construction of village protection embankment cum road from Anowarpur badaghat to Nurpur village at Tahirpur Upazilla.(Ch.00-100m)	Block	1	2009-10	Badaghat	0.100	Lamapara FCO	368515.00	368515.00	316580.00	100%	
93	Construction of village protection embankment cum road from Anowarpur badaghat to Nurpur village at Tahirpur Upazilla.(Ch.100-200m)	Block	1	2009-10	Badaghat	0.100	Kamrabond FCO	368515.00	368515.00	316580.00	100%	
94	Construction of village protection embankment cum road from Anowarpur badaghat to Nurpur village at Tahirpur Upazilla.(Ch.200-300m)	Block	1	2009-10	Badaghat	0.100	Nonay Dokhinpara FCO	368515.00	368515.00	316580.00	100%	
95	Construction of village protection embankment cum road from Anowarpur badaghat to Nurpur village at Tahirpur Upazilla.(Ch.300-400m)	Block	1	2009-10	Badaghat	0.100	Nurpur FCO	368515.00	368515.00	316580.00	100%	
96	Construction of village protection embankment cum road from Anowarpur badaghat to Nurpur village at Tahirpur Upazilla.(Ch.400-500m)	Block	1	2009-10	Badaghat	0.100	Suhala FCO	368515.00	368515.00	316580.00	100%	
	Sub Total					11.100		40870565.00	40852661.05	38486636.31		
97	Construction of village protection embankment cum road from Mahtabpur paschim khal to Gorer ghat at Tahirpur Upazilla.(Ch.00-200m)	Block	1	2010-11	Balijuri	0.200	Mahtabpur paschimpara FCO	737030.00	737030.00	737030.00	100%	
98	Construction of village protection embankment cum road from Mahtabpur paschim khal to Gorer ghat at Tahirpur Upazilla.(Ch.200-400m)	Block	1	2010-11	Balijuri	0.200	Mahtabpur Maddapara FCO	737030.00	737030.00	737030.00	100%	
99	Construction of village protection embankment cum road from Mahtabpur paschim khal to Gorer ghat at Tahirpur Upazilla.(Ch.400-500m)	Block	1	2010-11	Balijuri	0.100	Mahtabpur Purbapara FCO	368515.00	368515.00	368515.00	100%	
100	Construction of village protection embankment cum road from Badaghat bazar to Pathanpara Kheyaghat at Tahirpur Upazilla.(Ch.2000-2120m)	Block	1	2010-11	Badaghat	0.120	Kamrabanda Dakkinpara FCO	441641.00	441641.00	395000.00	100%	

101	Construction of village protection embankment cum road from Anowarpur bazar to Dokkinkul village at Tahirpur Upazilla.(Ch.800-880m)	Block	1	2010-11	Balijuri	0.080	Dakkinkul Paschimpara MCO	294908.00	294908.00	260000.00	100%	
102	Construction of village protection embankment cum road from Anowarpur RHD to Loharchura mondir at Tahirpur Upazilla.(Ch.00-300m)	Block	2	2010-11	Balijuri	0.300	Lohachura MCO	705348.00	705348.00	630000.00	100%	
103	Construction of village protection embankment cum road from Anowarpur RHD to Loharchura mondir at Tahirpur Upazilla.(Ch.300-500m)	Block	2	2010-11	Balijuri	0.200	Anowarpur Natunpara FCO	470232.00	470232.00	415000.00	100%	
104	Construction of village protection embankment cum road from Tahirpur-Anowarpur RHD to Mymonsingh hati at Tahirpur Upazilla.(Ch.00-220m)	Block	2	2010-11	Sadar	0.220	Maddatahirpur Uttarpara FCO	517186.00	517186.00	517186.00	100%	
105	Construction of village protection embankment cum road from Patabuka to Chapatibazar at Tahirpur Upazilla.(Ch.8500-8700m)	Block	1	2010-11	Dakkin Sreepur	0.200	Sautoshpur Janjail FCO	737030.00	737030.00	737030.00	100%	
106	Construction of village protection embankment cum road from Patabuka to Chapatibazar at Tahirpur Upazilla.(Ch.8700-8900m)	Block	1	2010-11	Dakkin Sreepur	0.200	Sarifpur MCO	737030.00	737030.00	737030.00	100%	
107	Construction of village protection embankment cum road from Patabuka to Chapatibazar at Tahirpur Upazilla.(Ch.8900-9100m)	Block	1	2010-11	Dakkin Sreepur	0.200	Hukumpur MCO	737030.00	737030.00	737030.00	100%	
108	Construction of village protection embankment cum road from Patabuka to Chapatibazar at Tahirpur Upazilla.(Ch.9100-9300m)	Block	1	2010-11	Dakkin Sreepur	0.200	Lamagaon Uttarpara MCO	737030.00	737030.00	737030.00	100%	
109	Construction of village protection embankment cum road from Patabuka to Chapatibazar at Tahirpur Upazilla.(Ch.9300-9500m)	Block	1	2010-11	Dakkin Sreepur	0.200	Doumal Uttarpara FCO	737030.00	737030.00	737030.00	100%	

110	Construction of village protection embankment cum CC Block road from Natun Bazar to Sreepur bazar at Tahirpur Upazilla.(Ch.00-200m)	Block	1	2010-11	Uttor Sreepur	0.200	Baliaghat Nalerbonda FCO	737030.00	737030.00	670000.00	100%	
111	Construction of village protection embankment cum CC Block road from Natun Bazar to Sreepur bazar at Tahirpur Upazilla.(Ch.200-400m)	Block	1	2010-11	Uttor Sreepur	0.200	Baniagaon Paschim FCO	737030.00	737030.00	670000.00	100%	
112	Construction of village protection embankment cum CC Block road from Natun Bazar to Sreepur bazar at Tahirpur Upazilla.(Ch.400-600m)	Block	1	2010-11	Uttor Sreepur	0.200	Teligaon Purba FCO	737030.00	737030.00	670000.00	100%	
113	Construction of village protection embankment cum CC Block road from Natun Bazar to Sreepur bazar at Tahirpur Upazilla.(Ch.600-800m)	Block	1	2010-11	Uttor Sreepur	0.200	Teligaon Madda FCO	737030.00	737030.00	670000.00	100%	
114	Construction of village protection embankment cum CC Block road from Natun Bazar to Sreepur bazar at Tahirpur Upazilla.(Ch.800-1000m)	Block	1	2010-11	Uttor Sreepur	0.200	Teligaon School FCO	737030.00	737030.00	670000.00	100%	
115	Construction of village protection embankment cum CC Block road from Borokhola Mondir to Fazilpur Nowkaghat at Tahirpur Upazilla.(Ch.00-200m)	Block	2	2010-11	Balijuri	0.200	Borokhola Kholahati MCO	470232.00	470232.00	430000.00	100%	
116	Construction of village protection embankment cum CC Block road from Borokhola Mondir to Fazilpur Nowkaghat at Tahirpur Upazilla.(Ch.200-450m)	Block	2	2010-11	Balijuri	0.250	Borokhola FCO	587595.00	587595.00	530000.00	100%	
117	Construction of village protection embankment cum CC Block road from Badaghat-Sunamgonj road to Badaghat-Ghorkati Escon Connecting road at Tahirpur Upazilla.(Ch.00-135m)	Block	2	2010-11	Badaghat	0.135	Kamrabonda Purbapara FCO	317377.00	317377.00	290115.00	100%	
118	Construction of village protection embankment cum CC Block road from Badaghat-Sunamgonj road to Badaghat-Ghorkati Escon Connecting road at Tahirpur Upazilla.(Ch.135-335m)	Block	2	2010-11	Badaghat	0.200	Kamrabonda Maddapara FCO	470232.00	470232.00	429885.00	100%	

119	Construction of village protection embankment cum CC Block road from Dakinkul MVC road to Dakinkul Model high school road at Tahirpur Upazilla.(Ch.00-80m)	Block	2	2010-11	Balijuri	0.080	Dakkinkul Paschimpara MCO	188161.00	188161.00	172000.00	100%	
120	Construction of village protection embankment cum CC Block road from Ratansree kowkandi CBRMP road to Kowkandi Hospital at Tahirpur Upazilla.(Ch.00-80m)	Block	2	2010-11	Dakkin Bordal	0.080	Kamrabonda Purbapara FCO	188161.00	188161.00	188161.00	100%	
121	Construction of CC Block connecting road from Tpur RHD to sadar MVC road(Ch:00-30.5m)	Block	2	2010-11	Sadar	0.030	Madda T.pur FCO	76692.00	76692.00	76692.00	100%	
	Sub Total					4.395		13940640.00	13940640.00	13211764.00		
122	Construction of village protection embankment cum CC Block road from Badhaghat Pathanpara road to Ghagra Nowkaghat at Tahirpur Upazilla.(Ch.00-120m), Type-01	Block	1	2011-12	Badaghat	0.120	Ghagra North Female CO	441641.00	441641.00	400000.00	100%	
123	Construction of village protection embankment cum CC Block road from Badhaghat Pathanpara road to Ghagra Nowkaghat at Tahirpur Upazilla.(Ch.120-220m), Type-01	Block	1	2011-12	Badaghat	0.100	Ghagra South Female CO	441641.00	441641.00	400000.00	100%	
124	Construction of village protection embankment cum CC Block road from Badhaghat Pathanpara road to Ghagra Nowkaghat at Tahirpur Upazilla.(Ch.220-350m), Type-01	Block	1	2011-12	Badaghat	0.130	Kamrabond North Female CO	405309.00	405309.00	350000.00	100%	
125	Construction of village protection embankment cum CC Block road from Badhaghat Pathanpara road to Ghagra Nowkaghat at Tahirpur Upazilla.(Ch.350-450m), Type-01	Block	1	2011-12	Badaghat	0.100	Ghagra Female CO	368515.00	368515.00	330000.00	100%	

126	Construction of village protection embankment cum RCC road from Lawrergor Bazar to Sunamgonj road at Tahirpur Upazilla.(Ch.00-200m), Type-01	RCC	1	2011-12	Badaghat	0.200	Rajargaon Purbo Female CO	832746.00	832746.00	753300.00	100%	
127	Construction of village protection embankment cum RCC road from Lawrergor Bazar to Sunamgonj road at Tahirpur Upazilla.(Ch.200-400m), Type-01	RCC	1	2011-12	Badaghat	0.200	Rajargaon Pachim Female CO	832746.00	832746.00	753300.00	100%	
128	Construction of village protection embankment cum RCC road from Lawrergor Bazar to Sunamgonj road at Tahirpur Upazilla.(Ch.400-600m), Type-01	RCC	1	2011-12	Badaghat	0.200	Modergaon Purbo Female CO	832746.00	832746.00	753300.00	100%	
129	Construction of village protection embankment cum RCC road from Lawrergor Bazar to Sunamgonj road at Tahirpur Upazilla.(Ch.600-800m), Type-01	RCC	1	2011-12	Badaghat	0.200	Modergaon Male CO	832746.00	832746.00	753300.00	100%	
130	Construction of village protection embankment cum RCC road from Lawrergor Bazar to Sunamgonj road at Tahirpur Upazilla.(Ch.800-1000m), Type-01	RCC	1	2011-12	Badaghat	0.200	Puran Lawargor Female CO	832746.00	832746.00	753300.00	100%	
131	Construction of village protection embankment cum RCC road from Lawrergor Bazar to Sunamgonj road at Tahirpur Upazilla.(Ch.1000-1200m), Type-01	RCC	1	2011-12	Badaghat	0.200	Rahamotpur Moddha para Male CO	832746.00	832746.00	753300.00	100%	
132	Construction of village protection embankment cum RCC road from Lawrergor Bazar to Sunamgonj road at Tahirpur Upazilla.(Ch.1200-1400m), Type-01	RCC	1	2011-12	Badaghat	0.200	Mollapara Joshprotap Female CO	832746.00	832746.00	753300.00	100%	
133	Construction of village protection embankment cum RCC road from Lawrergor Bazar to Sunamgonj road at Tahirpur Upazilla.(Ch.1400-1678m), Type-01	RCC	1	2011-12	Badaghat	0.278	Nanay Dakkinpara Female CO	1157514.00	1157514.00	1046500.00	100%	
134	Construction of village protection embankment cum CC Block road from Patabuka to Chapati Bazar Road at Tahirpur Upazilla.(Ch.9500-9700m), Type-01	Block	1	2011-12	Dakkin Sreepur	0.200	Latippur Female CO	758360.00	758360.00	670000.00	100%	

135	Construction of village protection embankment cum CC Block road from Patabuka to Chapati Bazar Road at Tahirpur Upazilla.(Ch.9700-9900m), Type-01	Block	1	2011-12	Dakkin Sreepur	0.200	Patabuka Uttarpara Female CO	758360.00	758360.00	670000.00	100%	
136	Construction of village protection embankment cum CC Block road from Patabuka to Chapati Bazar Road at Tahirpur Upazilla.(Ch.9900-10100m), Type-01	Block	1	2011-12	Dakkin Sreepur	0.200	Patabuka Dakkinpara Female CO	758360.00	758360.00	670000.00	100%	
137	Construction of village protection embankment cum CC Block road from Patabuka to Chapati Bazar Road at Tahirpur Upazilla.(Ch.10100-10300m), Type-01	Block	1	2011-12	Dakkin Sreepur	0.200	Sontoshpur Janjail Female CO	758360.00	758360.00	670000.00	100%	
138	Construction of village protection embankment cum CC Block road from Patabuka to Chapati Bazar Road at Tahirpur Upazilla.(Ch.10300-10500m), Type-01	Block	1	2011-12	Dakkin Sreepur	0.200	Sontoshpur Janjail Male CO	758360.00	758360.00	670000.00	100%	
139	Construction of village protection embankment cum CC Block road from Patabuka to Chapati Bazar Road at Tahirpur Upazilla.(Ch.10500-10700m), Type-01	Block	1	2011-12	Dakkin Sreepur	0.200	Ramshinapur Male CO	758360.00	758360.00	670000.00	100%	
140	Construction of village protection embankment cum CC Block road from Patabuka to Chapati Bazar Road at Tahirpur Upazilla.(Ch.10700-10900m), Type-01	Block	1	2011-12	Dakkin Sreepur	0.200	Domal Uttarpara Female CO	758360.00	758360.00	670000.00	100%	
141	Construction of village protection embankment cum CC Block road from Patabuka to Chapati Bazar Road at Tahirpur Upazilla.(Ch.10900-11100m), Type-01	Block	1	2011-12	Dakkin Sreepur	0.200	Domal Dakkinpara Female CO	758360.00	758360.00	670000.00	100%	
142	Construction of village protection embankment cum CC Block road from Patabuka to Chapati Bazar Road at Tahirpur Upazilla.(Ch.11100-11300m), Type-01	Block	1	2011-12	Dakkin Sreepur	0.200	Para Bekhey Purbobpara Female CO	758360.00	758360.00	670000.00	100%	

143	Construction of village protection embankment cum CC Block road from Patabuka to Chapati Bazar Road at Tahirpur Upazilla.(Ch.11300-11500m), Type-01	Block	1	2011-12	Dakkin Sreepur	0.200	Mahammadpur Bekhey para Female CO	758360.00	758360.00	670000.00	100%	
	Sub Total					4.128		16227442.00	16227442.00	14499600.00		
144	Construction of village protection embankment cum CC block road from Tahirpur Bazar to Ratonshee Village at Tahirpur Upazilla.(Ch.00-200m)	Block	1	2012-13	Sadar	0.200	Vati Jamalgor Bormonpara Male CO	1057000.00	1057000.00	820000.00	100%	
145	Construction of village protection embankment cum CC block road from Tahirpur Bazar to Ratonshee Village at Tahirpur Upazilla.(Ch.200-400m)	Block	1	2012-13	Sadar	0.200	Gobinda shree West para F. CO	1057000.00	1057000.00	820000.00	100%	
146	Construction of village protection embankment cum CC block road from Tahirpur Bazar to Ratonshee Village at Tahirpur Upazilla.(Ch.400-600m)	Block	1	2012-13	Sadar	0.200	Uzan Tahirpur Dakkin para F. CO	1057000.00	1057000.00	820000.00	100%	
147	Construction of village protection embankment cum CC block road from Tahirpur Bazar to Ratonshee Village at Tahirpur Upazilla.(Ch.600-800m)	Block	1	2012-13	Sadar	0.200	Vati Tahirpur Mosjit para F. CO	1057000.00	1057000.00	820000.00	100%	
148	Construction of village protection embankment cum CC block road from Tahirpur Bazar to Ratonshee Village at Tahirpur Upazilla.(Ch.800-1000m)	Block	1	2012-13	Sadar	0.200	Uzan Tahirpur Purbo Para F. CO	1057000.00	1057000.00	820000.00	100%	
149	Construction of village protection embankment cum CC block road from Tahirpur Bazar to Ratonshee Village at Tahirpur Upazilla.(Ch.800-1000m)	Block	1	2013-14	Sadar	1.000	Uzan Tahirpur Purbo Para F. CO	5208000.00	4765320.00	4765320.00	100%	
	Sub Total					2.000		10493000.00	10050320.00	8865320.00		
	G.Total					38.093		130429051.00	132363566.44	126417591.41		

Local Government Engineering Department
Community Based Resource Management Project

Upazila : Derai

No of Road	SL.N o.	Name of Road	Financial Year	Union	Road Type	Width	Estimated Cost(Taka)	Length(km)	Final Payment(Tk)	Physical Progress	Remarks	
1	1	Const. of road from Badalpur RHD to Modhupur bazar via Kazaura, Khezaura & Kaima village, village protection embankment cum road.(Ch. 3500-4000m, 4500-5000m, 5000-5500m)	2007-08	Rajanagar	1	2.6	4110747	1.500	3886033	100%	RCC	Tender
1(a)	2	Construction of Road from Badalpur RHD to Modhupur Bazar via Kezaura & Kaima Village Protection Embankment Cum Road at Derai Upazilla.(Ch.00-470m)	2008-09	Karimpur	1	2.6	1313945	0.470	1467918	100%	RCC	Tender
2	3	Construction of Village Protection Embankment Cum CC Block road from end point of Sukunnagar village to Derai-Sulla main road via side of debatter tree at Sormongol Union under Derai Upazila.(Ch:00-500m)	2008-09	Sormongol	2	2.075	976741	0.500	1048003	100%	CC Block	Tender
3	4	Construction of Village Protection Embankment Cum CC Block road from Gochia Feryghat to Jotichor via Mirzapur village under Derai Upazila.(Ch:00-1125m)	2008-09	Rajanagar	1	2.825	2930220	1.125		100%	CC Block	Tender
4	5	Construction of Village Protection Embankment Cum CC Block road from Pachgashia beel CBRMP road to end of Dulokor under Derai Upazila.(Ch:00-1000m)	2008-09	Bhatipara	2	2.075	1953480	1.000	2141360	100%	CC Block	Tender
5	6	Construction of village protection embankment cum Concrete block road from Kazaura CBRMP road to Surma river Ghat at Derai Upazila .(Ch:00-300)	2008-09	Rajanagar	2	2.075	585886	0.300	536000.00	100%	CC Block	LCS
6	7	Construction of village protection embankment cum road from kadamtali main road to kadamtali govt. primary school.(Ch:00-300m)	2008-09	Rajanagar	2	2.075	586594	0.300	536000	100%	CC Block	LCS
7	8	Construction of village protection embankment cum road from MVC to Sundarban para(Ch:00-85m)	2008-09	Rajanagar	2	2.075	166325	0.085	152000	100%	CC Block	LCS
8	9	Construction of Village Protection Embankment Cum CC Block Road from RHD to Sharifpur purba para nadir ghat at Bhatipara Union Under Derai Upazila.(Ch.00-400m)	2009-10	Bhatipara	2	2.075	940645	0.400	934245	100%	CC Block	Tender
9	10	Construction of Village protection Embankment Cum road from Dhal Bazar to Uzan Dhal Village.Ch:00-500m	2009-10	Tarol	2	2.075	1174206	0.500	1050313	100%	CC Block	Tender

10	11	Construction of Village Protection Embankment Cum CC Block Road from Ghagutia main road to Chitolia feryghat under Derai Upazilla.(Ch.00-820m)	2009-10	Sormongol	1	2.825	7369316	0.820	3365772	100%	CC Block	Tender
11	12	Construction of Village protection Embankment Cum road from Tanakhali Govt Primary School to Sree narayanpur Village.Ch:00-1000m	2009-10	Karimpur	1	2.825	3131701	1.000	3119539	100%	CC Block	Tender
12	13	Construction of Village protection Embankment Cum road from Kallayni Govt Primary School to HMP High School(Ch:00-680m)	2009-10	Sormongol	2	2.075	1567532	0.680	1400000	100%	CC Block	LCS
13	14	Construction of Village protection Embankment Cum road from Chandpur paschim para Feri ghat to Chandpur Govt Primary School.(Ch:00-500m)	2009-10	Karimpur	2	2.075	1174893	0.500	1073000	100%	CC Block	LCS
14	15	Construction of Village protection Embankment Cum road from Patharia - Banglabazar main road to Dattagram Govt primary School.(Ch:00-550m)	2009-10	Bhatipara	2	2.075	1292620	0.550	1160000	100%	CC Block	LCS
15	16	Construction of Village protection Embankment Cum road from Shamarchar Bazar to Shamarchar Noahati village(Ch:00-500m)	2009-10	Charnarchar	2	2.075	1174893	0.500	1073000	100%	CC Block	LCS
16	17	Construction of village protection Embankment Cum CC block road Derai -Shamarchar main road to House of Azizul Haque Ch 00-250m)	2009-10	Charnarchar	2	2.075	586134	0.250	530000	100%	CC Block	LCS
17	18	Construction of village protection Embankment Cum CC block road from Chornarchor -Shamarchar main to Nayarchar primary School (Ch 00-450m)	2009-10	Charnarchar	2	2.075	1054833	0.450	900000	100%	CC Block	LCS
18	19	Construction of Village protection Emankment Cum CC block road from Derai- Shamarchar main road to Kazuabad Village(Ch 00-300m)	2009-10	Rajanagar	2	2.075	703222	0.300	620000	100%	CC Block	LCS
6(a)	20	Construction of Village protection Embankment Cum CC block road from Kodomtali main road to CBRMP CC block road (Ch 00-100m)	2009-10	Rajanagar	2	2.075	234179	0.100	210000	100%	CC Block	LCS
19	21	Construction of Village protection Embankment Cum CC block road from Derai-Shamarchar main road to Rajanagar Charana hati. (00-250m)	2010-11	Rajanagar	2	2.075	586134	0.250	536000	100%	CC Block	LCS
20	22	Construction of Village protection Embankment Cum CC block road form Ronorchar Village to Ronorchor kanda hati Village, Under Rajanagar (00-500m)Unoin.	2010-11	Rajanagar	1	2.825	1564564	0.500	1200000	100%	CC Block	LCS
15(a)	23	Construction of Village protection Embankment Cum CC block road form Shamarchar Bazar to Shamarchar Noya hati Village. Under Charanarchor Union.(500-875)	2010-11	Charnarchar	2	2.075	879201	0.375	780000	100%	CC Block	LCS

21	24	Construction of Village protection Embankment Cum CC block road form Shamarchar –Charanarchar main road to Katrikpur Mosque , Under Charanarchar Union.(00-100)	2010-11	Chamarchar	2	2.075	234179	0.100	210000	100%	CC Block	LCS
22	25	Construction of Village Protection Embankment Cum CC block road form Sujanagor-Golopngor main road to Golopnagor village (Ch 00-150m)	2010-11	Karimpur	2	2.075	351611	0.150	320000	100%	CC Block	LCS
23	26	Construction of Village Protection Embankment Cum CC block road form Sujanagor-Golopngor main road to Sujanagor village (Ch 00-125m)	2010-11	Karimpur	2	2.075	293067	0.125	260000	100%	CC Block	LCS
1(b)	27	Construction of Village protection Embankment Cum CC Block road form Kajaura CBRMP RCC road to Khajara Primary School.(Ch 00-300m)	2010-11	Rajanagar	2	2.075	703222	0.300	630000	100%	CC Block	LCS
24	28	Construction of Village protection Embankment Cum CC block form Kodomtali main road to Umad nagor Village. Ch 00-200m	2010-11	Rajanagar	2	2.075	469044	0.200	428000	100%	CC Block	LCS
18(a)	29	Construction of Village protection embankment Cum CC block road Derai-Shamarchar main road to Kajauya bad Village.(and Fathamanagor village) Ch 300m-600m	2010-11	Rajanagar	2	2.075	703222	0.300	642000	100%	CC Block	LCS
25	30	Construction of Village Protection Embankment Cum CC block road form Gochia CBRMP CC Block road to Jotichor Village Via Gochia Mosque. (Ch 00-400m)	2010-11	Rajanagar	2	2.075	937744	0.400	840000	100%	CC Block	LCS
10(a)	31	Construction of Village protection Embankment Cum CC block Road form Ghagutia main road to Chitalia fery ghat . Ch 2000m-2500m)	2010-11	Sormongol	1	2.825	1803545	0.500	175000	100%	CC Block	LCS
26	32	Construction of Village protection Embankment Cum CC block road form Pathria – Banglabazar main road to Pangoan Village, (Ch 00-400m)	2010-11	Bhatipara	2	2.075	937744	0.400	840000	100%	CC Block	LCS
16(a)	33	Construction of village protection Embankment Cum CC Block road form Derai-Shamarchar main road to CBRMP CC block road Via H/H of Azizul Haq. (Ch 250m-500m)	2010-11	Chamarchar	2	2.075	586134	0.250	840000	100%	CC Block	LCS
27	34	Construction of Village Protection Embankment Cum CC block road form Derai-Shamarchar main road to Lalurchar Village, Via Community Clinic. Ch 00- 300m)	2010-11	Chamarchar	2	2.075	703222	0.300	630000	100%	CC Block	LCS
28	35	Construction of Village Protection Embankment Cum CC Block road from katrikpur purbo para to katrikpur Govt Primary School. Ch 00-450m)	2010-11	Chamarchar	2	2.075	1054833	0.450	960000	100%	CC Block	LCS
29	36	Construction of village protection embankment cum CC Block road from Tuk-Derai main road to Tajpur village under Karimpur union.(Ch:00-500m)	2010-11	Karimpur	1	2.825	1564564	0.500	1400000	100%	CC Block	LCS

30	37	Construction of village protection embankment cum CC Block road from Derai-Chomarchor main road to CBRMP block road Under Sormongal Union(Ch:00-300m)	2010-11	Sormongol	1	2.825	939027	0.300	858000	100%	CC Block	LCS
31	38	Construction of village protection embankment cum CC Block road from Dhol-Derai road to Ronobhumi under tarol union(Ch:00-500m)	2010-11	Tarol	1	2.825	1564564	0.500	1400000	100%	CC Block	LCS
32	39	Construction of village protection embankment cum CC Block road from Derai-Shamarchor main road to Hazaripur village under Chomarchor union(Ch:00-450m)	2010-11	Sormongol	2	2.075	1054833	0.450	963000	100%	CC Block	LCS
9(a)	40	Construction of village protection embankment cum CC Block road from Derai-Dhal Bazar main road to Ujan Dhal Primary School under Tarol union(Ch:00-450m)	2010-11	Tarol	2	2.075	1054833	0.450	945000	100%	CC Block	LCS
27(a)	41	Construction of village protection embankment cum CC Block road from Loluarchor CBRMP road to Loluarchor Gangparhati under Charnarchor union(Ch:00-100m)	2010-11	Charnarchar	2	2.075	234522	0.100	210000	100%	CC Block	LCS
33	42	Construction of village protection embankment cum CC Block road from Noyabazar to Noyagaon High School under Chomarchor union(Ch:00-475m)	2010-11	Charnarchar	2	2.075	1113378	0.475	980000	100%	CC Block	LCS
34	43	Construction of village protection embankment cum CC Block road from Samarchor Bazar CBRMP road to Doulotpur village under Chomarchor union (Ch:00-200m)	2010-11	Charnarchar	2	2.075	469044	0.200	420000	100%	CC Block	LCS
35	44	Construction of village protection embankment cum CC Block road from Patharia-Samarchor main road to Urdanpur village under Bhatipara union (Ch:00-140m)	2010-11	Bhatipara	2	2.075	328194	0.140	300000	100%	CC Block	LCS
24(a)	45	Construction of village protection embankment cum CC Block road from Kadamtoli main road to Umednagar village road under Rajanagar union (Ch:200-285m)	2010-11	Rajanagar	2	2.075	199395	0.085	182000	100%	CC Block	LCS
36	46	Construction of village protection embankment cum CC Block road from Derai-Samarchor road to Rajanagar village under Rajanagar union(Ch:00-500m)	2010-11	Rajanagar	2	2.075	1135923	0.500	1035000	100%	CC Block	LCS
37	47	Construction of village protection embankment cum CC Block road from Derai-Chandipur main road to Borobari under Karimpur union(Ch:00-100m)	2010-11	Karimpur	2	2.075	234522	0.100	214500	100%	CC Block	LCS
38	48	Construction of village protection embankment cum CC Block road from Kezaura RCC road to Kezaura Govt. Pry School under Rajanagar union(Ch:00-100m)	2010-11	Rajanagar	2	2.075	234522	0.100	210000	100%	CC Block	LCS
18(b)	49	Construction of village protection embankment cum CC Block road from Derai Samarchor main road to Kajuabad village via Fatemanagar Pry School under Rajanagar union(Ch:600-780m)	2010-11	Rajanagar	2	2.075	421865	0.180	386000	100%	CC Block	LCS

39	50	Construction of village protection embankment cum CC Block road from Derai Sulla main road to Noruttompur village via Daudpur village under Tarolunion(Ch:00-450m)	2010-11	Tarol	2	2.075	1054833	0.450	979500	100%	CC Block	LCS
40	51	Construction of RCC road from Gochia bazar-Modhupur road to Kaima Primary School under Rajanagor union at Derai upazila.(Ch:00-2000m)	2010-11	Rajanagar	1	2.825	7657696	2.000	6800000	100%	RCC	LCS
41	52	Construction of Village Protection embankment cum CC block road from Gochia bazar-Modhupur road to Gochia Madda para Nadirghat under Rajanagor union at Derai upazila.(Ch:00-120m)	2010-11	Rajanagar	2	2.075	281358	0.120	257000	100%	CC Block	LCS
42	53	Construction of RCC road from Derai-Sunamgonj main road to Natun Bagbari under Karimpur union at Derai upazila.(Ch:00-500m)	2010-11	Karimpur	2	2.00	1195239	0.500	1055000	100%	RCC	LCS
1©	54	Construction of RCC road from Moksadpur CBRMP RCC road to end point of Moksadpur village under Karimpur Union at Derai Upazila (Ch 00-1630m).	2011-12	Karimpur	1	2.6	6287820	1.630	5520000	100%	RCC	LCS
3(a)	55	Construction of RCC road from Jatichar CBRMP CC block road to Jahanpur village under Rajanagar Union at Derai Upazila.(Ch 00-1000m).	2011-12	Rajanagar	1	2.825	4191880	1.000	3680000	100%	RCC	LCS
29(a)	56	Construction of Village Protection Embankment Cum CC Block road from Tuk Derai Main road to Taj pur Village Under Karimpur Union at Derai Upazila (Ch.500-600m)	2011-12	Karimpur	1	2.825	346430	0.100	303000	100%	CC Block	LCS
43	57	Construction of Village protection embankment cum CC Block road from Laularchar Govt. Pry School to Laularchar Jugihati village Under Charnarchar Union at Derai Upazila.(Ch.00-300m)	2011-12	Charnarchar	2	2.075	778724	0.300	710000	100%	CC Block	LCS
34(a)	58	Construction of Village protection embankment cum CC Block road from Daulatpur CBRMP road to Daulatpur Primary School Under Charnarchar Union at Derai Upazila.(Ch.00-100m)	2011-12	Charnarchar	2	2.075	259700	0.100	237000	100%	CC Block	LCS
17(a)	59	Construction of Village protection embankment cum CC Block road from Noarchar Village to Karticpur Primary School Under Charnarchar Union at Derai Upazila.(Ch.00-500m)	2011-12	Charnarchar	2	2.075	1297747	0.500	1185000	100%	CC Block	LCS
44	60	Construction of Village protection embankment cum CC Block road from Derai -Dhal main road to Union Health Center Under Tarol Union at Derai Upazila.(Ch.00-300m)	2011-12	Tarol	2	2.075	778724	0.300	670000	100%	CC Block	LCS
45	61	Construction of Village protection embankment cum CC Block road from Tuk Derai Dakkhin hati to Tuk Derai Gangpar hati village Under Karimpur Union at Derai Upazila.(Ch.00-440m)	2011-12	Karimpur	2	2.075	1142154	0.440	990000	100%	CC Block	LCS
13(a)	62	Construction of Village protection embankment cum CC Block road from Chanpur CBRMP road to Chanpur Primary School Under Karimpur Union at Derai Upazila.(Ch.00-100m)	2011-12	Karimpur	2	2.075	259700	0.100	230000	100%	CC Block	LCS

46	63	Construction of Village protection embankment cum CC Block road from Derai- Sunamgong main road to Sujanagar village Under Karimpur Union at Derai Upazila.(Ch.00-300m)	2011-12	Karimpur	2	2.075	778724	0.300	670000	100%	CC Block	LCS
47	64	Construction of Village protection embankment cum CC Block road from Ranarchar Nadiqhat to Shirarchar village Under Rajanagar Union at Derai Upazila.(Ch.00-1000m)	2011-12	Rajanagar	2	2.075	2595494	1.000	2200000	100%	CC Block	LCS
48	65	Construction of Village protection embankment cum CC Block road from Jahanpur - Banglabazzer main road to Jahanpur Reg. Primary School. Under Rajanagar Union at Derai Upazila.(Ch.00-300m)	2011-12	Rajanagar	2	2.075	778724	0.300	670000	100%	CC Block	LCS
49	66	Construction of Village protection embankment cum CC Block road from Derai-Shamarchar main road to Voregaon village Under Sharmongal Union at Derai Upazila.(Ch.00-450m)	2011-12	Sormongol	2	2.225	1168086	0.450	1062000	100%	CC Block	LCS
50	67	Construction of Village protection embankment cum CC Block road from Ghagutia to Ghagutia Natunpara village Under Sharmongal Union at Derai Upazila.(Ch.00-300m)	2011-12	Sormongol	2	2.225	778724	0.300	708000	100%	CC Block	LCS
42(a)	68	Construction of RCC road from Derai-Sunamgonj main road to Natun Bagbari under Karimpur Union at Derai Upazila (Ch 500-855m).	2011-12	Karimpur	2	2.000	464539	0.355	850000	100%	RCC	LCS
51	69	Construction of RCC road from Chandipur Govt. Pry. School to Abdur Rob's house under Karimpur Union at Derai Upazila Ch.(00-1000m).	2011-12	Karimpur	2	2.000	2600685	1.000	1070000	100%	RCC	LCS
52	70	Construction of RCC road from Derai Chandipur road to Dhal road via Shoshanghat under Karimpur Union at Derai Upazila Ch.(00-540m).	2011-12	Karimpur	2	2.600	2085464	0.540	1908000	100%	RCC	LCS
53	71	Construction of RCC road from Chamarchar Bazar to Noargoan Bazar under Chamarchar Union at Derai Upazila Ch.(00-1500m).	2011-12	Chamarchar	2	2.600	5730384	1.500	5223000	100%	RCC	LCS
54	72	Construction of RCC road from Derai Sunamganj main road to Upazila Hospital under Karimpur Union at Derai Upazila (Ch 00-100m).	2011-12	Karimpur	2	2.000	260068	0.100	236000	100%	RCC	LCS
30(a)	73	Construction of Village protection embankment cum CC Block road from Derai Shamarchar main road to Hashimpur Village Under Sharmangal Union at Derai Upazila.(Ch. 300-380m)	2011-12	Sormongol	2	2.825	284183	0.080	259000	100%	CC Block	LCS
55	74	Construction of Village protection embankment cum CC Block road from Ronarchar Nadiqhat to Shirarchar Village Under Rajanagar Union at Derai Upazila.(Ch.00-500m)	2011-12	Rajanagar	2	2.075	1378367	0.500	1257000	100%	CC Block	LCS

56	75	Construction of Village protection embankment cum CC Block road from Kajaura Primary school to Begompur Madrasa under Rajanagar Union at Derai Upazila.(Ch.400-900m)	2011-12	Rajanagar	2	2.225	1378367	0.500	1257000	100%	CC Block	LCS
9(b)	76	Construction of Village protection embankment cum CC Block road Derai Dhal Main road to Dhal Bazar and Ujan Dhal village under Tarol Union at Derai Upazila.(Ch.450-1250m)	2011-12	Tarol	2	2.225	2301985	0.800	2100000	100%	CC Block	LCS
45(a)	77	Construction of Village protection embankment cum CC Block road from Tuk Derai Dakkhin hati to Tuk Derai Gangpar hati village Under Karimpur Union at Derai Upazila.(Ch.440-540m)	2011-12	Karimpur	2	2.225	275836	0.100	247000	100%	CC Block	LCS
43(a)	78	Construction of Village protection embankment cum CC Block road from Derai Shamarchar Main road to Loularchar village under Chamarchar Union at Derai Upazila.(Ch.300-800m)	2011-12	Chamarchar	2	2.225	1378367	0.500	1248000	100%	CC Block	LCS
57	79	Construction of Village protection embankment cum CC Block road from Derai Sunamganj Main road to Sujanagar village under Karimpur Union at Derai Upazila.(Ch.00-115m)	2011-12	Karimpur	2	2.225	317151	0.115	288000	100%	CC Block	LCS
48(a)	80	Construction of Village protection embankment cum CC Block road from Jahanpur - Banglabazzer main road to Jahanpur Reg. Primary School. Under Rajanagar Union at Derai Upazila.(Ch.300-500m)	2011-12	Rajanagar	2	2.225	524358	0.200	477000	100%	CC Block	LCS
17(b)	81	Construction of Village protection embankment cum CC Block road from Noarchar Village to Karticpur Primary School Under Chamarchar Union at Derai Upazila.(Ch.500-1100m)	2011-12	Chamarchar	2	2.225	1654204	0.600	1504000	100%	CC Block	LCS
58	82	Construction of Village protection embankment cum CC Block road from Shamarchar Bazar to Madrasa road Under Chamarchar Union at Derai Upazila.(Ch.00-150m)	2011-12	Chamarchar	2	2.225	413551	0.150	376000	100%	CC Block	LCS
56(a)	83	Construction of Village protection embankment cum CC Block road from Kajuara Primary School to Begompur Madrasa Under Rajanagar Union at Derai Upazila.(Ch.900-1100m)	2011-12	Rajanagar	2	2.225	553686	0.200	276000	100%	CC Block	LCS
59	84	Construction of Village protection embankment cum CC Block road from Gochia-Modhupur road to Gochia khalparhati village Under Rajanagar Union at Derai Upazila.(Ch.00-80m)	2011-12	Rajanagar	2	2.225	221718	0.080	110000	100%	CC Block	LCS
60	85	Construction of Village protection embankment cum CC Block road from Derai-Sulla main road to end of the Sukurnagar village Under Sormongal Union at Derai Upazila.(Ch.00-300m)	2011-12	Sormongol	2	2.225	830732	0.300	414000	100%	CC Block	LCS
12(a)	86	Construction of Village protection embankment cum CC Block road from Kallani Government Primary School to HMP High school Under Sormongal Union at Derai Upazila.(Ch.680-950m)	2011-12	Sormongol	2	2.225	747740	0.270	372000	100%	CC Block	LCS

61	87	Construction of Village protection embankment cum CC Block road from Derai-Sunamgonj main road to Sujanagar village under Korimpur Union at Derai Upazila.(Ch.00-160m)	2011-12	Karimpur	2	2.225	443030	0.160	221000	100%	CC Block	LCS
62	88	Construction of RCC road from Derai Sullah main road to Sharmangal Ferry ghat via Sukurnagar village under Sharmangal union(Ch. 3600-5370m)	2011-12	Sormongol	1	3.000	7872926	1.770	7203727	100%	RCC	Tender.
53(a)	89	Construction of RCC road from Noagaon bazar CBRMP RCC Road road to Perua village under Chamarchar union at Derai upazila.(Ch:1500-2500m) Type-1.	2012-13	Chamarchar	1	2.600	4828143	1.000	4417751	100%	RCC	LCS
51(a)	90	Construction of RCC road from Chandipur CBRMP RCC road to end point of the Chandipur Village under Karimpur union at Derai upazila.(Ch:1000-1870m) Type-2.	2012-13	Karimpur	2	2.000	2829757	0.870	2589228	100%	RCC	LCS
42(b)	91	Construction of RCC road from Natun Bagbari CBRMP RCC road to end point of the Natun Bagbari Village under Karimpur union at Derai upazila.(Ch:855-955m) Type-2.	2012-13	Karimpur	2	2.000	324570	0.100	296982	100%	RCC	LCS
63	92	Construction of Village protection embankment cum RCC road from Majlishpur Govt.Pond to Majlishpur Village via Shashanghat under Karimpur union at Derai upazila.(Ch:00-500m) Type-2.	2012-13	Sormongol	2	2.300	1892264	0.500	1731422	100%	RCC	LCS
52(a)	93	Construction of Village protection embankment cum CC block road from Shashanghat CBRMP RCC road to Shashanghat under Karimpur union at Derai upazila.(Ch:500-533m) Type-2.	2012-13	Karimpur	2	2.225	119360	0.033	109214	100%	CC Block	LCS
12(b)	94	Construction of Village protection embankment cum CC block road from Kollani Hashimpur CBRMP CC Block road to Hashimpur high School under Sharmangal union at Derai upazila.(Ch:950-1200m) Type-2.	2012-13	Sormongol	2	2.225	900834	0.250	824263	100%	CC Block	LCS
47(a)	95	Construction of Village protection embankment cum CC block road from Ronarchar Shirarchar CBRMP CC Block road to Haranpur Village under Rajanagar union at Derai upazila.(Ch:1000-1400m) Type-2.	2012-13	Rajanagar	2	2.225	1441024	0.400	1318537	100%	CC Block	LCS
64	96	Construction of RCC road from Mothurapur bazar to end point of the Mothurapur Village under Vatipara union at Derai upazila.(Ch:00-1000m) Type-2.	2012-13	Bhatipara	2	2.000	3245697	1.000	2969813	100%	RCC	LCS
60(a)	97	Construction of Village protection embankment cum CC block road from Shukurnagar CBRMP CC Block road to end point of the Shukurnagar Village under Sharmangal union at Derai upazila.(Ch:300-460m) Type-2.	2012-13	Sormongol	2	2.225	576720	0.160	527699	100%	CC Block	LCS
		Sub-total					134892231	44.033	98820910			

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU),
Progress Report on Concrete block road.

Upazila: Dowarabazar

SL. No.	Name of Road	Financial Year	Union	Road Type	Estimated Cost(Taka)	Length (km)	Final Payment (Tk)	No of Village Coverage	No. of HH Coverage	Mandays generated		Wage Paid (TK)		Profit Distributed (TK)		Physical Progress	Remarks
										Male	Female	Male	Female	Male	Female		
1	Const. of road by Installing CCb from East side of Azampur Mosque to end point Edhanpur village. Village protection embankment cum road(ch:00-1500m)	2008-09	Mannargaon	2	3091269	1.500	3308071	3	1020	1929	827	347220	148860	0.00	0	100%	Tender
2	Const.of road by Installing CC Block from Paramesaripur chowrasta to Paramesaripur club house, Village protection embankment cum road(ch:0-1000m)	2008-09	Sadar	2	2060846	1.000	2145463	2	350	1500	526	270000	94680	0.00	0	100%	Tender
3	Const.of road by Installing CC Block from Edhonpur Primary School to Shamol Bazar, Village protection embankment cum road(ch:00-1000m)	2008-09	Mannargaon	2	2060846	1.000	2120421	2	670	1484	636	267120	114480	0.00	0	100%	Tender
4	Const.of road by Installing CC Block from Pandergaon Bottala to Pandergaon godaraghat Bazar, Village protection embankment cum road(ch:00-1000m)	2008-09	Pandargaon	2	2060846	1.000	2009479	2	770	1407	602	253260	108360	0.00	0	100%	Tender
5	Const.of road by Installing CC Block from Sibpur Chairman house to Sibpur Mosque, Village protection embankment cum road(ch:00-700m)	2008-09	Dowalia	2	1442762	0.700	1489231	4	1250	1042	447	187560	80460	0.00	0	100%	Tender
6	Const.of road by Installing CC Block from Menda to Dhupakhai Primary school, Village protection embankment cum road(ch:00-1000m)	2008-09	Dowalia	2	2060846	1.000	2147806	5	1100	1503	645	270540	116100	0.00	0	100%	Tender
7	Const.of road by Installing CC Block from Connecting point of Tengra road to end point of Amorpur village, Village protection embankment cum road(ch:00-500m)	2008-09	Laxipur	2	1030423	0.500	979220	2	330	730	250	131400	45000	0.00	0	100%	Tender
8	Const.of road by Installing CC Block from Dowarabazar collage road to end point of Monglargaon village, Village protection embankment cum road(ch:00-300m)	2008-09	Sadar	2	618368	0.300	659675	2	250	460	200	82800	36000	0.00	0	100%	Tender

9	Const.of road by Installing CC Block from Dowarabazar Kheya ghat to Jonglesree road, Village protection embankment cum road(ch:00-150m)	2008-09	Dowalia	2	390960	0.150	299983	8	2000	210.00	90.00	37800	16200.00	0.00	0	100%	Tender
10	Const. of village protection embankment cum CC block road from Bastola Sluice gate to Jhumgaon village. (Ch:00-820m)	2008-09	Banglabazar	2	1874583	0.820	1715100	3	790	1400.00	315.00	252000	56700	0.00	0	100%	LCS
11	Construction of village protection embankment cum CC block road from Nurpur mosque to Nurpur primary school. (Ch:00-500m)	2008-09	Surma	2	979830	0.500	896400	2	265	1046.00	448.00	188280	80640	0.00	0	100%	LCS
12	Construction of village protection embankment cum road from Bastola to Shahid Smriti Shauda road. (Ch:00-1600m)	2009-10	Banglabazar	1	6643320	1.6	6617352	2	170	4000.00	1500	720000	270000	0.00	0	100%	Tender
13	Construction of village protection embankment cum road(in/c step) from Jhumgaon to Christianpara road. (Ch:00-360m)	2009-10	Banglabazar	1	1744420	0.36	1461615	2	175	3000.00	1000			0.00	0	100%	Tender
14	Const.of road by Installing CC Block from Lamasania chowrasta to Lamasania Madrasa, Village protection embankment cum road(ch:00-1000m)	2009-10	Sadar	2	2348069	1.000	2348000	4	1790	2500.00	1000			0.00	0	100%	Tender
15	Construction of village protection embankment cum road from Mathgaon Mission School to Khasia mara river bank via Mathgaon BDR camp. (Ch:00-1000m)	2009-10	Laxmipur	2	2345159	1	2338286	4	950	2000.00	500.00			0.00	0	100%	Tender
16	Construction of village protection embankment cum road from Chokbazar Horinapati road to Tilora kandi mosque road. (Ch:00-382m)	2009-10	Laxmipur	2	896063	0.382	895160.44	3	480					0.00	0	100%	Tender
17	Construction of village protection embankment cum road from Aruyakhai Chokbazar to Aruyakhai school road. (Ch:00-500m)	2009-10	Laxmipur	2	1172752	0.5	1172752	2	500					0.00	0	100%	Tender
18	Construction of village protection embankment cum road from Tengra to Alipur road. (Ch:00-800m)	2009-10	Laxmipur	2	1876196	0.8	1871395	3	620					0.00	0	100%	Tender
19	Construction of village protection embankment cum road from Vogla bazar to Bhanga para road. (Ch:00-500m)	2009-10	Laxmipur	2	1172752	0.5	934249	5	1260					0.00	0	100%	Tender
20	Construction of village protection embankment cum road from Chandpur bridge to Akilpur sluiceway. (Ch:00-1000m)	2009-10	Laxmipur	2	2345159	1	2366402	3	380					0.00	0	100%	Tender
21	Construction of village protection embankment cum road from Sunamgonj-Chatak road to Bajitpur village via Kumarkandi school. Ch:00-500m)	2009-10	Dohalia	2	1172752	0.5	1097499	4	1400					0.00	0	100%	Tender

22	Construction of village protection embankment cum road from Mongalpur bazar bridge to Mokam village.(Ch:00-500m)	2009-10	Pandargaon	2	1172752	0.5	1169010	4	920					0.00	0	100%	Tender
23	Construction of 10M long RCC Low-Cost bridge on Jhomgaon-Christian para road at Ch.140m.	2009-10	Banglabazar	Bridge	790242	0.01	361836	2	180					0.00	0	100%	Tender
24	Construction of village protection embankment cum road from Sonapur Mosque of Monowarer house.(Ch:00-500m)	2009-10	Surma	2	1172752	0.485	1136677	4	1020					0.00	0	100%	Tender
25	Const: of village protection embankment cum road from Tilagaon to Tangra bazar.Ch:00-800m). Type-2	2009-10	Surma	2	1884330	0.8	1720000	3	620					0.00	0	100%	LCS
26	Construction of village protection embankment cum road from Trum road to Buring Govt. Pry School.Ch:00-1000m),Type-2	2009-10	Sadar	2	2355329	1	1800000	3	765					0.00	0	100%	LCS
27	Const: of village protection embankment cum road from Mathgaon rasta mour to Doulotpur mission school. (Ch:00-1100m)	2009-10	Laxmipur	2	2591340	1.1	2320000	3	780					0.00	0	100%	LCS
28	Banglabazar Jhumgaon Bridge approach road(Ch:00-14m)	2009-10	B.Bazar	2	330066	0.14	300000	9	2280					0.00	0	100%	LCS
29	Ajompur Mosque to end point Edhanpur Village(Ch:00-256m).	2009-10	Mannargaon	2	610302	0.256	557000	1	360					0.00	0	100%	LCS
30	Construction of village protection embankment cum road from Menda to Dharmapur Bridge(Ch:1000-1800 m)	2009-10	Dohalia	2	1892815	0.8	1642500	5	1100					0.00	0	100%	LCS
31	Construction of RCC road (In/Step) Jhumgaon - Khristanpara ring well T.W connecting road (Ch:00-45m)	2009-10	B.Bazar	2	425184	0.045	389040	1	38					0.00	0	100%	LCS
32	Construction of village protection embankment cum road from Vogla bazar to Bhanga para road. (Ch:00-1000m)	2010-11	Vogla	2	2193452	1	1860000	5	1260					10000.00	25500	100%	LCS
33	Const: of village protection embankment cum CC Block road from Sonapur to Mongolpur Village (ch: 00-1000 m)	2010-11	Pandergaon	2	2193452	1	1740000	4	920					15000.00	5000	100%	LCS
34	Const: of village protection embankment cum road from Choudhrypara Sohidsmriti School (ch: 00-1000 m)	2010-11	Banglabazar	2	2251144	1	2050000	3	450					3000.00	3000	100%	LCS
35	Construction of village protection embankment cum CC Block road from Colaura main road to end side of (North side) Colaura village (ch: 00-500 m), Type-2	2010-11	Banglabazar	2	1096726	0.5	950000	3	365					21700.00	26000	100%	LCS

36	Construction of village protection embankment cum CC Block road from Chackbazar to Nowagaon(ch: 00-500 m)	2010-11	Loxkipur	2	1096726	0.5	870000	3	450					0.00	0	100%	LCS
37	Construction of village protection embankment cum CC Block road from Jalalpur Kheyaghat to main road of Sunamgonj Chatak road(ch: 00-750m)	2010-11	Mannargaon	2	1645089	0.75	1415000	2	480					46000.00	21000	100%	LCS
38	Const: of village protection embankment cum CCb road from Kandagaon main road to Siraz house at bazar road(ch:0-500 m)	2010-11	Vogla	2	1096726	0.5	930000	2	360					10000.00	10000	100%	LCS
39	Construction of village protection embankment cum CC Block road from Biroising to Siraz Rakhalkandi(ch:00-500m)	2010-11	Sadar	2	1096726	0.5	850000	3	765					0.00	0	100%	LCS
40	Construction of village protection embankment cum CC block road from Bongabandu bazar to Kandagaon village via Noyagaon primary School.(Ch.00-800m)	2010-11	Dohalia	2	1869964	0.8	1380000	3	420					7500.00	5500	100%	LCS
41	Construction of village protection embankment cum road from Tengra to Alipur CCB road at Ch: 800-1500m	2010-11	Surma	2	2440528	0.7	1290000	3	620					0.00	45000	100%	LCS
42	Construction of village protection embankment cum road from Jhumgaon to Mokamshora CCB road at Ch: 00-300m	2010-11	Banglabazar	2	684530	0.3	630000	2	380					0.00	10000	100%	LCS
43	Construction of village protection embankment cum road from Telagaon to Tengra Bazar CCB road at Ch: 800-1500m	2010-11	Surma	2	1753155	0.7	1290000	3	620					0.00	15000	100%	LCS
44	Construction of village protection embankment cum road from Chandpur to Deloamagar CCB road at Ch: 00-500m	2010-11	Laxipur	2	1167770	0.5	1050000	2	340					0.00	5000	100%	LCS
45	Construction of village protection embankment cum road from Vobanipur to rogurampur Kumanikandi CCB road at Ch: 00-500m	2010-11	Dohalia	2	1167770	0.5	1075000	3	580					10000.00	0	100%	LCS
46	Construction of Village protection Embankment Cum RCC road from Baliura(Chatok) to Dowarabazar road.Ch:9356-9664m	2011-12	Sadar	2	1408879	0.308	1405262	4	370					0.00	0	100%	Tender

47	Construction of village protection embankment cum RCC+CCB road from Katakhal Bazar RCC road to Azompur mosque under Mannargaon union at.(Ch:155-555m)	2011-12	Mannargaon	2	1035000	0.4	917000	4	1180					18000.00	22000	100%	LCS
48	Construction of village protection embankment cum CCB road from Mongolpur to Sonapur road under Pandergaon union at(Ch:500-1000m)	2011-12	Pandergaon	2	1290129	0.5	1159000	4	920					5000.00	0	100%	LCS
49	Construction of village protection embankment cum RCC road from Katakhal Bazar RCC road to Azompur mosque under Mannargaon union at.(Ch:305-375m)	2011-12	Mannargaon	2	181134	0.07	165000	5	900					5000.00	0	100%	Lcs
50	Const: of village protection embankment cum CCB road from Chowdhuripara Cbrmp ccb road to Anonpara village under Banglabazar union at(Ch:00-350m)	2012-13	Banglabazar	2	903054	0.35	790000	3	600							100%	Lcs
51	Const: of village protection embankment cum Rcc road from Dhulpushi village Kamergaonr road under Mannargaon union at(Ch:800-1300m)	2012-13	Mannargaon	2	1293774	0.5	1170000	4	875					15000.00	5000	100%	Lcs
52	Const: of village protection embankment cum CCB road from Dhupakhi to dharmopuri village under Dohalia union at(Ch:1800-2300m)	2011-12	Dohalia	2	1290131	0.5	1038000	6	950							100%	Lcs
52	Total				81769192	33.126	74293884.44	173.00	38388.00								

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU),
Progress Report on Concrete block road.

Upazila: Sulla

Sulla

SL. No.	Name of Road	Financial Year	Union	Road Type	Estimated Cost(Taka)	Length (km)	Final Payment(Tk)	No.of Village Coverage	No. of HH coverage	Mandays generated		Wage Paid (TK)		Profit Distributed (TK)		Physical Progress	Remarks
										Male	Female	Male	Female	Male	Female		
1	a) Construction of road by installation of concrete block from Sulla head quarter to Adittapur G.C road. (Ch:153-1270m,9100-13300m, 4550 - 5600m, 7700-9100m, 1180-10500m)	2008-12	Sulla sadar	1	30041000.00	13.059	23939609	15	2850	11490	3830	2872500	957500	0	0	100%	Tender
2	a)Construction of road by installation of concrete block from Sulla head quarter to Protappur G.C Road (Ch.400 - 6350m)	2008-12	Bahara	1	20072120.00	5.395	20196195	9	1620	9215	3710	2303750	927500	0	0	100%	Tender
3	a)Construction of road by installation of concrete block from Sulla head quarter to Anandapur G.C Road (Ch.00 - 5950m)	2008-12	Bahara	1	21532183.00	4.75	16395928.00	13	2535	7157	2780	1717680	667200	0	0	100%	Tender
4	Construction of village protection embankment cum CC block road from Milon Bazer to Chakua Moheshpur hati (Ch:00-1300m)	2010-11	Hobibpur	2	4726163.00	1.30	4192500.00	3	572	1922	1207	480500	301750	8810	10690	100%	LCS
5	Construction of village protection embankment cum CC block road from Mahmud NagarBazer to Mahmud Nagar High School (Ch:00-2100m)	2010-11	Atgaon	1	7634576.00	2.10	6345000.00	6	1250	3680	920	920000	230000	0	0	100%	Lcs Profit does not Distribute
6	Construction of village protection embankment cum CC block road from Dumra Onita Dasher Bari to Sulla Adittapur GC Rpad. (Ch:00-100m)	2010-11	Sulla	1	363551.00	0.10	310000.00	1	215	100	86	25000	21500	10000	0	100%	LCS
7	Construction of village protection embankment cum CC block road from Sulla-Anandapur G.C road to Giridor high School via Noagaon two hati connecting road.(Ch.00-250m)	2010-11	Bahara	1	1090653.00	0.25	815000.00	2	365	430	86	107500	21500	0	25000	100%	LCS
8	Construction of village protection embankment cum CCB road from Sulla Head Quarter to Protappur GC Road.(Ch:3450-4250m)	2011-12	Hobibpur	1	345949.00	0.61	1630000.00	9	1620	1010	0	252500	0	0	0	100%	

9	Construction of village protection embankment cum CCB road from Sulla Head Quarter to Adittapur GC Road.(Ch:547-5600m)	2011-12	Hobibpur	1	1724933.00	0.50	1418000.00	15	2850	907	0	226750	0	0	0	100%	
10	Construction of village protection embankment cum CCB road from Tukchanpur bazar to Markuli Road.(Ch:00-1050m)	2011-12	Atgaon	1	2719780.00	1.05	2170000.00	6	960	1388	0	347000	0	0	0	100%	
	a) Construction of road by installation of concrete block from Sulla head quarter to Adittapur G.C road.	2011-12	Sulla	1	4000000.00	1.14	4000000.00	7	2000	1000						100%	
	Construction of village protection embankment cum RCC road Sulla head quarter to Adittapur G.C road.	2012-13	Sulla	1	52000000.00	0.80	4680000.00	7	2000	1000						100%	
11	Construction of village protection embankment cum RCC road from Sulla village to Dampur	2012-13	Sulla	1	3200000.00	0.50	2920000.00	4	1200	900	0					100%	
10	Sub-Total				146250908.00	31.550	81412232.00										

Community Based Resource Management Project

Project Management Unit(PMU), Sunamgonj.

Upazila:

Jamalgonj Dharmapasha

SL.No	Name of Road	Financial Year	Union	Road Type	Estimated Cost (taka)	Length(km)	Final Payment(t k)	No of Village coverage	No .of HH coverage	Mandays generated		Wage Paid		Profit Distributed(t k)		Physical Progress	Remarks
										Male	Female	Male	Female	Male	Female		
1	.	2008-09	Shelbarash	2	1992822.0	1.02	2206870.0	5	3500	682	292	149989.0	64281.0	0.0	0.0	100%	Tender CC Block
2	Construction of village protection embankment cum CC Block Road from Joysree bazar to Badeharipur madrasa village Under Dhormapasha Upazilla(ch. 00-500m)	2008-09	Joysree	1	1248850.0	0.5	1235153.0	7	4200	337	225	74106.0	49404.0	0.0	0.0	100%	Tender CC Block
3	Construction of village protection embankment cum CC Block Road from Matikata masjid to Nagarpara village Under Dhormapasha Upazilla(ch. 00-300m)	2008-09	Shelbarash	2	586158.0	0.3	643192.0	4	2700	180	88	45024.0	19296.0	0.0	0.0	100%	Tender CC Block
4	Construction of village protection embankment cum CC Block Road from Dharam bell to Doulatpur launch ghat village Under Dhormapasha Upazilla(ch. 00-800,1600-2000m)	2008-09	Joysree	1	3627042.0	1.2	2784981.0	12	6200	780	379	194943.0	83547.0	0.0	0.0	100%	Tender CC Block
5	Construction of village protection embankment cum CC Block Road from Dharam bell Pacca road to Ghalua bazar village Under Dhormapasha Upazilla(ch. 00-400m)	2008-09	Joysree	1	1209014.0	0.4	1288680.0	12	6200	361	176	90207.0	38658.0	0.0	0.0	100%	Tender CC Block
6	Construction of village protection embankment cum CC Block Road from Maddanagar nadir par to Khalishakanda village Under Dhormapasha Upazilla(ch.500-1600m)	2008-09	Maddanagar	1	3161979.0	1.1	3084919.0	11	4950	740	561	185094.0	123396.0	0.0	0.0	100%	Tender CC Block
7	Construction of village protection embankment cum CC Block Road from Nowabon Pucca road to Nowabon village Under Dhormapasha Upazilla(ch.00-300m)	2008-09	Dhormapasha	1	980409.0	0.3	829171.0	4	5500	301	96	75620.0	24000.0	0.0	3225.0	100%	LCS CC Block
8	Construction of village protection embankment cum CC Block Road from Paikurati bazar to Daspara village Under Dhormapasha Upazilla(ch.00-500m)	2009-10	Paikurati	2	1174206.0	0.5	1163365.0	8	2800	326	159	81435.0	34899.0	0.0	0.0	100%	Tender CC Block
9	Construction of village protection embankment cum CC Block Road from Paikurati bazar to Kurikhania village Under Dhormapasha Upazilla(ch.00-751m)	2009-10	Paikurati	1	2294755.0	0.75 1	2294624.0	9	2880	642	312	160623.0	68838.0	0.0	0.0	100%	Tender CC Block

10	Construction of village protection embankment cum CC Block Road from Khairdirchar pacca road to lonka patharia vilge Under Dhormapasha Upazilla(ch. 00-5500m)	2009-10	Shelbarash	1	15804488.0	4.9	15804488.0	18	6300	3457	1896	1106314.0	474132.0	0.0	0.0	100%	Tender CC Block
11	Construction of village protection embankment cum CC Block Road from Dhormapasha pacca road to Dhormapasha vilge Under Dhormapasha Upazilla(ch. 00-500m)	2009-10	Dhormapasha	2	1174893.0	0.5	1075000.0	2	2800	291	104	72750.0	26000.0	0.0	2957 0.0	100%	LCS CC Block
12	Construction of village protection embankment cum CC Block Road from Maddanagar bazar to Zamsedpur village Under Dhormapasha Upazilla(ch. 00-860m)	2009-10	Maddanagar	1	3309708.0	0.86	3024000.0	8	8000	1099	160	241710.0	35200.0	0.0	6475 0.0	100%	LCS CC Block
13	Construction of village protection embankment cum CC Block Road from Dharam bell to Doulatpur launch ghat village Under Dhormapasha Upazilla(ch. 800-1600m)	2009-10	Sukhai Razapur	1	3047554.0	0.8	2758400.0	10	7700	1088	179	239360.0	39380.0	0.0	5716 8.0	100%	LCS CC Block
14	Construction of village protection embankment cum CC Block Road from Paikurati pacca road to Noudhar village Under Dhormapasha Upazilla(ch. 00-560m)	2009-10	Paikurati	1	1750640.0	0.56	1601990.0	1	1000	1048	120	230560.0	26400.0	0.0	0.0	100%	Tender CC Block
15	Construction of village protection embankment cum CC Block Road from Paikurati DC road to Rajapur via Balijuri road village Under Dhormapasha Upazilla(ch. 00-3000m)	2010-11	Paikurati	1	11042475.0	3.0	10708345.0	6	2100	2342	1284	749584.0	321249.0	0.0	0.0	100%	Tender CC Block
16	Construction of village protection embankment cum CC Block Road from Badshagonj RHD to Procherpara village Under Dhormapasha Upazilla(ch. 00-250m)	2010-11	Shelbarash	2	587274.0	0.25	530000.0	4	1250	242	92	60280.0	23000.0	0.0	1391 0.0	100%	LCS CC Block
17	Construction of village protection embankment cum CC Block Road from Dhormapasha CBRMP road to Badshagonj RHD Under Dhormapasha Upazilla(ch. 500-660m)	2010-11	Dhormapasha	2	352502.0	0.16	320000.0	2	210	51	21	12750.0	5250.0	0.0	1364 0.0	100%	LCS CC Block
18	Construction of village protection embankment cum CC Block Road from Kandapara to Radhanagar Under Dhormapasha Upazilla(ch. 00-174m)	2010-11	Dhormapasha	2	872865.0	0.17 4	620000.0	1	750	257	50	64250.0	12500.0	0.0	9260. 0	100%	LCS CC Block
19	Construction of village protection embankment cum CC Block Road from Ghalua CBRMP road to Ghalua bazar Under Dhormapasha Upazilla(ch. 400-520m)	2010-11	Sukhai RazapurDkin	1	442796.0	0.12	405000.0	11	7700	110	66	30800.0	18480.0	7250 .0	0.0	100%	LCS CC Block
20	Construction of village protection embankment cum CC Block Road from Nuabon CBRMP road to Nuabon Under Dhormapasha Upazilla(ch. 300-600m)	2010-11	Dhormapasha	1	938065.0	0.3	855000.0	4	2500	328	106	91840.0	29680.0	0.0	2456 0.0	100%	LCS CC Block
21	Construction of village protection embankment cum CC Block Road from Khairdirchar CBRMP road to Bhatukpur village Under Dhormapasha Upazilla(ch. 1020-1170m)	2010-11	Shelbarash	2	352502.0	0.15	319000.0	2	2500	89	37	24920.0	10360.0	6930 .0	0.0	100%	LCS CC Block

22	Construction of village protection embankment cum CC Block Road from Paikurati RHD to Boulam village Under Dhormapasha Upazilla(ch.00-200m)	2010-11	Paikurati	2	469888.0	0.2	429000.0	1	250	76	59	21280.0	16520.0	0.0	6775.0	100%	LCS CC Block
23	Construction of village protection embankment cum CC Block Road from Badshagonj RHD to Mudahorpur village Under Dhormapasha Upazilla(ch.00-600m)	2010-11	Shelbarash	2	1409319.0	0.6	1260000.0	1	850	568	98	159040.0	27440.0	0.0	3513.0	100%	LCS CC Block
24	Construction of village protection embankment cum CC Block Road from Nuabon CBRMP road to Sonadana village Under Dhormapasha Upazilla(ch.600-700m)	2010-11	Dhormapasha	1	312688.0	0.1	270000.0	4	200	78	42	21840.0	11760.0	0.0	6778.0	100%	LCS CC Block
25	Construction of village protection embankment cum CC Block Road from Maddanagar nadir par to Khalishakanda CBRMProad Under Dhormapasha Upazilla(ch.00-500m)	2010-11	Maddanagar	1	1563443.0	0.5	1350000.0	5	6000	488	123	136640.0	35280.0	0.0	3753.0	100%	LCS CC Block
26	Construction of village protection embankment cum CC Block Road from Paikurati DC road to Baulam village Under Dhormapasha Upazilla(ch.00-150m)	2010-11	Paikurati	2	352330.0	0.15	320000.0	1	150	173	0	48440.0	0.0	0.0	8530.0	100%	LCS CC Block
27	Construction of village protection embankment cum CC Block Road from Nuabon CBRMP road to Sonadana village Under Dhormapasha Upazilla(ch.700-1000m)	2010-11	Dhormapasha	1	938066.0	0.3	840000.0	4	2000	254	101	76200.0	30300.0	0.0	2181.9	100%	LCS CC Block
28	Construction of village protection embankment cum CC Block Road from lonka patharia Rajapur CBRMP road to Rajapur vilge Under Dhormapasha Upazilla(ch.5500-6000m)	2010-11	Shelbarash	2	1451576.0	0.5	1320000.0	8	700	301	112	93310.0	34720.0	0.0	3100.0	100%	LCS CC Block
29	Construction of village protection embankment cum CC Block Road from Balijuri Nodirpar to Balijuri village Under Dhormapasha Upazilla(ch.00-200m)	2010-11	Paikurati	1	625536.0	0.2	540000.0	1	470	105	80	31500.0	24000.0	0.0	1393.0	100%	LCS CC Block
30	Construction of village protection embankment cum CC Block Road from Paikurati Kurikahania CBRMP road to Kurikahania village Under Dhormapasha Upazilla(ch.751-1551m)	2010-11	Paikurati	1	2500704.0	0.8	2280000.0	6	3200	720	245	223200.0	75950.0	0.0	6042.8	100%	LCS CC Block
31	Construction of village protection embankment cum CC Block Road from Maddanagar nadir par to Khalishakanda village Under Dhormapasha Upazilla(ch.1600-1800m)	2010-11	Maddanagar	1	658112.0	0.2	600000.0	5	1200	208	110	64480.0	34100.0	0.0	1480.0	100%	LCS CC Block
32	Construction of village protection embankment cum CC Block Road from lonka patharia to Banarsipur via Rajapur vilge Under Dhormapasha Upazilla(ch. 6000-8000m)	2011-12	Paikurati	2	5714480.0	2.0	5090000.0	8	4500	1585	228	507200.0	72960.0	0.0	1293.10	100%	LCS CC Block

33	Construction of village protection embankment cum RCC Road from Paikurati RHD road to Nawdhar village Under Dhormapasha Upazilla(ch.560-1060m)	2011-12	Paikurati	1	2125975.0	0.5	1942900.0	1	250	514	161	164480.0	51520.0	0.0	5340.0	100%	LCS RCC
34	Construction of village protection embankment cum CC Block Road from Paikurati RHD road to Jinglipara village Under Dhormapasha Upazilla(ch.00-300m)	2011-12	Paikurati	2	760875.0	0.3	696000.0	5	2800	237	114	73470.0	35340.0	0.0	2390.0	100%	LCS CC Block
35	Construction of village protection embankment cum RCC Road from Paikurati UP to Jamalpur village Under Dhormapasha Upazilla(ch.1550-2350m)	2011-12	Paikurati	1	3401560.0	0.8	3102400.0	6	2500	887	354	283840.0	113280.0	0.0	8306.0	100%	LCS RCC
36	Construction of village protection embankment cum RCC Road from Mohishakanda bazar to Salop palpara village Under Dhormapasha Upazilla(ch.00-500m)	2011-12	Shelbarash	1	2106659.0	0.5	1910000.0	4	1900	520	152	166400.0	48640.0	0.0	4800.0	100%	LCS RCC
37	Construction of village protection embankment cum RCC Road from Vatgayo Shcool to Nijampur village Under Dhormapasha Upazilla(ch.00-200m)	2011-12	Paikurati	2	576051.0	0.2	520000.0	5	800	218	80	40000.0	12000.0	0.0	1600.0	100%	LCS RCC
38	Construction of village protection embankment cum RCC Road from Badshagonj pacca road to Badshagonj purbapara mosjid Under Dhormapasha Upazilla(ch.00-100m)	2011-12	Paikurati	2	288025.0	0.1	260000.0	1	50	94	0	30080.0	0.0	0.0	1200.0	100%	LCS RCC
39	Construction of village protection embankment cum RCC Road from Zamshadpur road to Boitakhali village Under Dhormapasha Upazilla(ch.00-100m)	2011-12	Maddanagar	2	288025.0	0.1	260000.0	1	50	94	0	30080.0	0.0	0.0	1000.0	100%	LCS RCC
40	Construction of village protection embankment cum RCC road from Paikurati pacca to Soni village. (Ch.00-300m)	2012-13	Paikurati	2	1105584.0	0.3	1010000.0	1	1050	89	70	58000.0	35000.0	0.0	2500.0	100%	LCS RCC
40			Total		82599893.0	26.195	77552478.0	209	110660	21960	8532	6211639.0	2186760.0	1418.0	882498.0		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU),
Progress Report on Concrete block road.

Upazila: Jagannathpur

Road ID No	Name of Road	Financial Year	Union	Road Type	Estimated Cost(Taka)	Length (km)	Atual length	Final Payment(Tk)	No. of Village Coverage	No. of HH Benefited	Man days generated		Wage Paid (TK)		Profit Distributed (TK)		Physical Progress	Remarks
											Male	Female	Male	Female	Male	Female		
690475096	Construction of village protection Embankment cum CC Block road from RHD road to Waridulla Reg Primary School Via Nadampur(Ch:00-1100m) Type-01	2010-11	Kolkoli	1	3470763	1.1	1.1		7	1225	650	450	97500				100%	Tender, Raning
690475097	Construction of Village protection Embankment cum RCC road from Jagannathpur-Lama-Tuker bazar road near Pueblo basuntapur jame Masque to Kachurkandi govt primary school under Jagannathpur Upazila (Ch: 00-500m)	2011-12	Pakli	1	1914168	0.5	0.5	19,11,927	6	1216	645	430	96750				100%	Tender
690475098	Construction of village protection embankment cum CC Block road from Rowail village road to House of kuddus Master bari (Ch: 00-.584m)	2010-11	Ranigonj	1	3117030	0.999	0.934	1950000	3	2500	950	374	56000				100%	LCS
690475098	Construction of village protection embankment cum CC Block road from Rowail village road to House of kuddus Master bari (Ch: 584-.934m)	2013-14	Ranigonj	2	1257464	0.35	0.35	1150000	3	2500	950	374	56000				100%	LCS
	Sub Total					2.949	2.884	3100000	19	7441								

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU),
Progress Report on Concrete block road.

Upazila: Chattak

SL.No.	Name of Road	Financial Year	Union	Road Type	Estimated Cost(Taka)	Length(km)	Final Payment(Tk)	Physical Progress	Remarks
1	Const.of road by Installing CC Block from Nasimpur Jamura to Islampur, Village protection embankment cum road(ch:00-1170m)	2010-2011	Islampur	2	2566339	1.170	2566339	100%	Tender
2	Const.of road by Installing CC Block from Nasimpur Jamura to Islampur, Village protection embankment cum road(ch:1170-2670m)	2011-2012	Islampur	2	3870387	1.500	3870387	100%	Tender
3	Const.of road by Installing RCC Road of Alampurpur to Islampur village. Village protection embankment cum road(ch:00-1200m)	2012-2013	Islampur	1	5793773	1.200	5793773	100%	Tender
3	Total				12230499	3.870	12230498.64		

Compile report on road & Village protection wall

CBRMP-LGED

Reporting date: 11.11.2013

Sl.#	Upazila Name	Work Type	Road Type						Total Road (KM)	VPW				Remarks
			RCC (KM)			CC Block (KM)				Village #	Village Name	KM	Type	
			Type-1	Type-2	Sub. Total	Type-1	Type-2	Sub. Total						
1	Sunamgonj Sadar	Tender	13.340	20.950	34.290	0.000	0.000	0.000	53.389	1	1. Abdullapur	0.26	Block	
		LCS	2.320	1.000	3.320	0.000	15.779	15.779						
2	South Sunamgonj	Tender	2.000	17.930	19.930	0.000	0.500	0.500	30.899	1	1. Degarkandi	0.20	Brick	
		LCS	1.070	0.230	1.300	1.200	7.969	9.169						
3	Bishwamberpur	Tender	6.700	24.450	31.150	0.000	0.000	0.000	47.363	4	1. Khola Chanpur, 2. Dhorarpar, 3. Brojonathpur, 4. Piarenagar	1.476	Block-1.76	
		LCS	6.089	0.000	6.089	4.674	5.450	10.124					Brick- .400	
4	Jamalgonj	Tender	2.817	12.653	15.470	3.313	8.993	12.306	40.750	3	1. Gopalpur, 2. Ahasanpur, 3. Rajandrapur	1.381	Block-.250	
		LCS	0.000	0.000	0.000	3.275	9.699	12.974					Brick 1.131	
5	Tahirpur	Tender	6.150	1.220	7.370	15.000	0.600	15.600	38.093	5	1. Vati Tahirpur, 2. Annandonagar, 3. Nayanagar, 4. Selani Tahirpur, 5. Joypur	1.25	Block-.750	
		LCS	1.678	0.000	1.678	10.250	3.195	13.445					Brick- .500	
6	Derai	Tender	3.740	0.000	3.740	2.945	2.400	5.345	44.033	4	1. Kochuia, 2. Joypur,3. Alipur,4. Maidi Karimpur	0.985	Block-.500	
		LCS	7.670	4.950	12.620	2.480	19.848	22.328					Brick- .485	
7	Doarabazar	Tender	2.268	0.140	2.408	0.000	13.817	13.817	33.126	1	1. Taganga	0.25	Block	
		LCS	0.000	0.941	0.941	0.000	15.960	15.960						
8	Dhamapasha	Tender	0.000	0.000	0.000	8.951	4.720	13.671	26.195	0				
		LCS	1.800	0.700	2.500	5.040	4.984	10.024			0.00			
9	Sulla	Tender	4.920	0.000	4.920	19.425	0.000	19.425	31.550	2	1. Sultanpur, 2. Kashipur	0.5	Block-.250	
		LCS	1.800	0.000	1.800	4.355	1.050	5.405					Brick- .250	
10	Chattak	Tender	0.000	1.200	1.200	0.000	2.670	2.670	3.870	0		0		
		LCS	0.000	0.000	0.000	0.000	0.000	0.000						
11	Jogonathpur	Tender	0.500	0.000	0.500	1.450	0.000	1.450	2.884	0		0		
		LCS	0.000	0.000	0.000	0.584	0.350	0.934						
Project Total		Tender	42.435	78.543	120.978	51.084	33.700	84.784	352.152	21			Block-4.02	
		LCS	22.427	7.821	30.248	31.858	84.284	116.142			6.302	Brick- 2.282		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Sanitary Latrine instalation report.

Name of Upazila:Sadar

SL No.	Union	Name of CO	No. of installed Latrine	BKB branch & CO account No	Fund Released(TK)	Amount Spent (TK)	Excess Expenditure borne by COs	Completion date of installation	Remarks
1	Surma	Banipur Female CO	30	8413	13600	16600	3000		
2	Surma	Krisnanagor Female CO	30	8353	13500	16500	3000		
3	Surma	Naluya Male CO	21	8369	9200	9700	500		
4	Surma	Banipur Male CO	30	8375	15000	15000	0		
5	Surma	Naluya Female CO	25	8412	11100	11900	800		
6	Surma	Bagmara Female CO	15	8495	6000	6400	400		
7	Surma	Krisnanagor South FCO	30	8456	13500	13500	0		
8	Surma	Konagaon Male CO	22	8457	11000	11600	600		
9	Surma	Bagmara Male CO	30	8496	13500	15000	1500		
10	Surma	Krisnanagor Male CO	27	8329	12100	13300	1200		
11	Surma	Konagaon FCO	26	8532	13000	14300	1300		
12	Surma	Barigaon Male CO	28	8600	14000	17000	3000		
13	Surma	Ebrahimpur Female CO	21	8621	9300	9300	0		
14	Surma	Dhalagoan Male CO	33	8920	16500	17500	1000		
15	Surma	Berigaon East Male CO	30	8951	13500	15500	2000		
16	Surma	Vaisherper pur Male CO	30	8965	15000	15800	800		
17	Surma	Dhalagaon Female CO	26	8966	11700	11700	0		
18	Surma	Sayedudpur West MCO	30	8994	13500	14000	500		
19	Surma	Krishnonagae Uttor MCO	15	9028	6000	7500	1500		
20	Surma	Beri Gaon Female CO	12	9052	4800	4800	0		
21	Surma	Vhaisher Per Female CO	15	9049	7500	7500	0		

22	Surma	Sayedudpur Utto para MCO	30	9064	13500	13500	0		
23	Surma	Moinpur Male CO	25	9189	11200	13700	2500		
24	Surma	East Shahav Nogor FCO	30	9147	15000	16200	1200		
25	Surma	Balikandi Female CO	30	9226	15000	15900	900		
26	Surma	Pononogor Male CO	30	9233	15000	15450	450		
27	Surma	Sayedpur Moddhoy FCO	45	9101	21000	22500	1500		
28	Surma	Berigaon East F CO	30	9259	15000	15000	0		
29	Surma	Sayedpur North FCO	15	9321	7500	7500	0		
30	Surma	Krishnonagor Moddhopara FCO	30	9370	15000	16400	1400		
31	Surma	Moinpur FCO	30	9389	15000	16350	1350		
32	Surma	Punnagar FCO	30	9391	15000	16275	1275		
33	Surma	Sayedpur Moddhopara MCO	28	9414	14000	14800	800		
34	Surma	Muslimpur MCO	30	9445	15000	15725	725		
35	Surma	Balikandi MCO	28	9483	14000	15800	1800		
36	Surma	Terapur FCO	30	9508	15000	15000	0		
37	Surma	Konagaon Uttor FCO	30	9530	15000	16500	1500		
38	Surma	Jagannathpur FCO	30	9531	15000	16500	1500		
39	Surma	Terapur Paschim FCO	30	9616	15000	18000	3000		
40	Surma	Banipur North MCO	13	9673	6500	7000	500		
41	Surma	Sayedpur Fakirbari MCO	30	9758	15000	0	0		
42	Surma	Sayedpur East MCO	30	9684	15000	15900	900		
43	Surma	Moslimpur FCO	30	9709	15000	15600	600		
44	Surma	Okhynagar FCO	30	9734	15000	15700	700		
45	Surma	Balikandi Moddopara MCO	28	9736	14000	14000	0		
46	Surma	Okhynagar MCO	25	9678	12500	15000	2500		
47	Surma	Ibrahimpur Kanda bari FCO	30	9782	15000	15000	0		
48	Surma	Parbotypur MCO	30	9803	15000	15000	0		
49	Surma	Balikandi Moddopara FCO	30	9804	15000	15800	800		
50	Surma	ShahabnagorFCO	30	9819	15000	16200	1200		
51	Surma	Belaborhati F Co	30	9836	15000	16500	1500		

52	Surma	Sholghar M.CO	30	9892	15000	16500	1500		
53	Surma	Sayed Pur West F.CO	30	9849	15000	16500	1500		
54	Surma	Haluargou FCO	30	9837	15000	15000	0		
55	Surma	Ibrahimpur West FCO	30	9818	15000	16200	1200		
49		Sub-Total	1513		732500	771400			
1	Rangarchor	Khashati FCO	30	9595	15000	15500	500		
2	Rangarchor	Birampur Paschim FCO	30	9627	15000	15000	0		
3	Rangarchor	Sarerpar FCO	30	9628	15000	15400	400		
4	Rangarchor	Rangpur MCO	30	9629	15000	15000	0		
5	Rangarchor	Birampur MCO	30	9630	15000	16000	1000		
6	Rangarchor	Rongarchor MCO	30	9707	15000	15000	0		
7	Rangarchor	Birampur Purbopara FCO	30	9708	15000	15000	0		
8	Rangarchor	Rongarchor FCO	30	9728	15000	17500	2500		
9	Rangarchor	Kodomtoly FCO	30	9815	15000	16000	1000		
10	Rangarchor	Chenaura FCO	30	9816	15000	16400	1400		
11	Rangarchor	Birampur Mohohopara Mco	30	9833	15000	15000	0		
12	Rangarchor	Rongpur Mco	30	9884	15000	16000	1000		
13	Rangarchor	Bongoan Mco	30	9885	15000	15000	0		
14	Rangarchor	Rongarchor south FCO	30	9800	15000	15900	900		
15	Rangarchor	Roangarchar majpara MCO	30	9894	15000	15000	0		
16	Rangarchor	Rongarchor islampur mco	30	9905	15000	15000	0		
17	Rangarchor	Horinapati morolpara FCO	30	9904	15000	15800	800		
18	Rangarchor	Rongarchar notonhati FCO	30	9757	15000	15700	700		
19	Rangarchor	Birampur morolbari FCO	30	9883	15000	16200	1200		
19		Sub-Total	570		285000	296400			
1	Aftabnagar	Nurpur Female CO	23	8015	10700	11200	500		
2	Aftabnagar	Nurpur Male CO	25	8113	12500	12500	0		
3	Aftabnagar	Nurpur Nayahati FCO	30	8124	13600	13600	0		
4	Aftabnagar	Alampur Uttor FCO	21	8160	9400	10300	900		
5	Aftabnagar	Alampur Uttor MCO	13	8220	5800	6450	650		

6	Aftabnagar	Alampur Dakkhin FCO	29	8288	13100	13100	0		
7	Aftabnagar	Nurpur South Female CO	26	8335	11700	11700	0		
8	Aftabnagar	Kandagaon FCO	23	8376	10300	10300	0		
9	Aftabnagar	Badipur FCO	18	8438	9000	9000	0		
10	Aftabnagar	Maizbari East FCO (1)	28	8448	12500	13700	1200		
11	Aftabnagar	Maizbari East FCO (2)	14	8447	5600	6300	700		
12	Aftabnagar	Maizbari West FCO	16	8459	8000	8800	800		
13	Aftabnagar	Badipur North Female CO	27	8468	12200	12200	0		
14	Aftabnagar	Badipur South FCO	25	8508	11100	12350	1250		
15	Aftabnagar	Maizbari East FCO (3)	30	8469	13500	13500	0		
16	Aftabnagar	Monohorpur FCO-1	23	8540	10100	10100	0		
17	Aftabnagar	Monohorpur FCO-2	29	8541	13000	16000	3000		
18	Aftabnagar	Poyail Para Female CO	30	8517	13500	13500	0		
19	Aftabnagar	Shanti Para Male CO	27	8592	12200	12200	0		
20	Aftabnagar	Maizbari East Male CO-1	25	8597	12500	15000	2500		
21	Aftabnagar	Maizbari East Male CO 2	30	8669	15000	15800	800		
22	Aftabnagar	Shahapur FCO	30	8864	13500	13500	0		
23	Aftabnagar	Shahapur Male CO	27	8871	12100	12100	0		
24	Aftabnagar	Shahapur South MCO	29	8953	13000	13500	500		
25	Aftabnagar	Alompur Naya Gaon FCO	23	9011	11500	12700	1200		
26	Aftabnagar	Badipur Male CO	28	9012	14000	14000	0		
27	Aftabnagar	Khamtior MCO	30	9029	13500	13500	0		
28	Aftabnagar	Brammon Gaon MCO-2	30	9039	15000	15000	0		
29	Aftabnagar	Brammon Gaon MCO-3	30	9040	15000	15000	0		
30	Aftabnagar	Brammon Gaon MCO-1	30	9041	15000	15600	600		
31	Aftabnagar	Hason Pur MCO	15	9075	6000	6750	750		
32	Aftabnagar	Brammon Gaon MCO-4	30	9119	15000	16500	1500		
33	Aftabnagar	Brammongaon FCO	30	9156	15000	16500	1500		
34	Aftabnagar	Rajnogor FCO	22	9241	11000	11000	0		
35	Aftabnagar	Brahmongaon Modopara FCO	31	9257	15500	17100	1600		

36	Aftabnagar	Brahmongaon South FCO	31	9155	14000	14800	800		
37	Aftabnagar	Brahmongaon North FCO	28	9190	12600	13500	900		
38	Aftabnagar	Khamtior Female CO	27	9330	13500	13500	0		
39	Aftabnagar	Godhargaon MCO	30	9387	15000	15000	0		
40	Aftabnagar	Wazednagar MCO	25	9437	12500	12500	0		
41	Aftabnagar	Achintopur MCO	30	9442	15000	15600	600		
42	Aftabnagar	Lalar Char MCO	27	9444	13500	13500	0		
43	Aftabnagar	Shekhergaon MCO	30	9463	15000	15000	0		
44	Aftabnagar	Godhargaon FCO	30	9502	15000	15000	0		
45	Aftabnagar	Kandagaon MCO	30	9509	15000	15750	750		
46	Aftabnagar	Hasonbahar MCO	30	9527	15000	16500	1500		
47	Aftabnagar	Hasonbahar FCO	30	9579	15000	15600	600		
48	Aftabnagar	Hasonbahar Morolbari MCO	30	9607	15000	16500	1500		
49	Aftabnagar	Brahmongaon North MCO	47	9606	23500	23500	0		
50	Aftabnagar	Hamilpur MCO	31	9680	15500	15500	0		
51	Aftabnagar	Maizbari West MCO	28	9743	14000	15400	1400		
52	Aftabnagar	Lalar Char Fco	17	9796	8500	9700	1200		
53	Aftabnagar	Monohorpur MCO	24	8956	10800	11700	900		
54	Aftabnagar	Dharar goan F.CO	20	9811	10000	10500	500		
55	Aftabnagar	Notun Brahmongaon Mco	30	9940	15000	15700	700		
56	Aftabnagar	Dharar goan West F.CO	28	9842	14000	14700	700		
56		Sub-Total	1500		717800	749800	32000		
1	Laxmansree	Zanigaon Dakkhin FCO	25	8342	11500	12500	1000		
2	Laxmansree	Zanigaon Dakkhin MCO	23	8346	10400	10900	500		
3	Laxmansree	Zanigaon East FCO	21	8378	9300	9300	0		
4	Laxmansree	Rabar Bari East FCO	31	8439	14000	14700	700		
5	Laxmansree	Zanigaon North FCO	27	8409	12300	13150	850		
6	Laxmansree	Rabar Bari West FCO	30	8454	13500	14400	900		
7	Laxmansree	Sreepur Female CO	21	8460	9500	9500	0		
8	Laxmansree	Nilpur Female. CO	30	8518	13500	13500	0		

9	Laxmansree	Hobatpur Male CO	30	8960	13500	13950	450		
10	Laxmansree	Gobindapur Female CO	29	8623	13100	13600	500		
11	Laxmansree	Lal Gobindapur M CO	36	8664	16900	16900	0		
12	Laxmansree	Shreepur South FCO	26	8666	11700	12450	750		
13	Laxmansree	Modonpur Male CO	25	8847	12500	12500	0		
14	Laxmansree	Haluargaon FCO	30	8876	13500	13500	0		
15	Laxmansree	Hobatpur Female CO	30	8972	13500	14200	700		
16	Laxmansree	Haluargaon Male CO	30	8978	13500	13500	0		
17	Laxmansree	Fakir Nagar Female CO	27	9034	12200	12200	0		
18	Laxmansree	Hobot Pur Purbo FCO	30	9078	13600	13600	0		
19	Laxmansree	Bahadurpur Male CO	24	9193	12000	12500	500		
20	Laxmansree	Bahadur pur Female CO	30	9223	15000	15200	200		
21	Laxmansree	Rabarbari Male CO	30	9238	15000	15200	200		
22	Laxmansree	Janigoan Male CO	28	9244	14000	14000	0		
23	Laxmansree	Hobotpur south MCO	15	9292	7500	7500	0		
24	Laxmansree	Tazpur Male CO	31	9291	15500	15500	0		
25	Laxmansree	Gobindopur North FCO	28	9383	14000	14500	500		
26	Laxmansree	Sreepur MCO	30	9395	15000	15600	600		
27	Laxmansree	Fakir Nagar Uttor FCO	30	9438	15000	15000	0		
28	Laxmansree	Madunpur Dakkhin MCO	30	9461	15000	15000	0		
29	Laxmansree	Bahadurpur Uttor MCO	30	9480	15000	15000	0		
30	Laxmansree	Barogor FCO	31	9507	15500	15950	450		
31	Laxmansree	Fakir Nagar Purbo FCO	30	9505	15000	15500	500		
32	Laxmansree	Haluargaon Purbo FCO	31	9538	15500	15500	0		
33	Laxmansree	Tazpur FCO	27	9617	13500	14200	700		
34	Laxmansree	Gobindopur MCO	30	9618	15000	15500	500		
35	Laxmansree	Islampur FCO	15	9664	7500	7500	0		
36	Laxmansree	Islampur MCO	15	9665	7500	7500	0		
37	Laxmansree	Shirpur South MCO	15	9666	7500	7500	0		
38	Laxmansree	Haluargaon Dakkhin MCO	31	9686	15500	15500	0		

39	Laxmansree	Solimour MCO	29	9687	14500	15300	800		
40	Laxmansree	Nilpur South FCO	26	9750	13000	13400	400		
41	Laxmansree	Islampur North FCO	30	9751	15000	15000	0		
42	Laxmansree	Nilpur MCO	30	9752	15000	15500	500		
43	Laxmansree	Bahadurpur notunpara M CO	30	9823	15000	0	0		
44	Laxmansree	Bahadurpur Mohodopara FCO	28	9792	14000	14000	0		
45	Laxmansree	Lal Gobindapur F CO	30	9777	15000	15800	800		
46	Laxmansree	Bahadurpur South FCO	28	9727	14000	14700	700		
47	Laxmansree	Solimpur F CO	30	9847	15000	15000	0		
48	Laxmansree	Zanigaon FCO	26	9802	13000	13000	0		
48		Sub-Total	1319		637000	635700	13700		
1	Mohanpur	Narayanpur Male CO	30	520	13500	13500	0		
2	Mohanpur	Kathoir Male CO	30	524	13500	14500	1000		
3	Mohanpur	Noagaon East MCO	30	532	15000	15500	500		
4	Mohanpur	Narkila Male CO	23	543	10300	11300	1000		
5	Mohanpur	Narulla male CO	30	563	15000	16200	1200		
6	Mohanpur	Nuralla Female CO	29	601	14500	15300	800		
7	Mohanpur	Vaisber Female CO	30	605	15000	15600	600		
8	Mohanpur	Vaisber Male CO	30	604	15000	15200	200		
9	Mohanpur	Noagaon West MCO	27	632	13500	14850	1350		
10	Mohanpur	Vaisber West FCO	28	623	14000	14200	200		
11	Mohanpur	Vaisber West MCO	30	619	15000	15500	500		
12	Mohanpur	Kathoir FCO	19	624	9500	9500	0		
13	Mohanpur	Narayanpur FCO	30	649	15000	15000	0		
14	Mohanpur	Kaliya Purbopara MCO	30	651	15000	15600	600		
15	Mohanpur	Golairgaon North para FCO	25	650	12500	12800	300		
16	Mohanpur	Golairgaon South para FCO	25	652	12500	12500	0		
17	Mohanpur	Kaliya Purbopara FCO	30	661	15000	15500	500		
18	Mohanpur	Kaliya South MCO	30	660	15000	15000	0		
19	Mohanpur	Poyenda Bazar MCO	31	659	15500	15500	0		

20	Mohanpur	Dewan Nagar MCO	30	674	15000	15200	200		
21	Mohanpur	Vaisber Natunpara F CO	26	690	13000	13000	0		
22	Mohanpur	Narulla Purbopara MCO	30	689	15000	15000	0		
23	Mohanpur	Puraton Poyenda FCO	29	709	14500	14800	300		
24	Mohanpur	Narulla Moddhopara M CO	28	708	14000	14000	0		
25	Mohanpur	Narulla Paschimpara MCO	30	707	15000	15200	200		
26	Mohanpur	Narayanpur Dakkhinpara MCO	30	718	15000	15000	0		
27	Mohanpur	Dewannagar Moddhopara MCO	30	719	15000	16500	1500		
28	Mohanpur	Poyenda Purbopara MCO	30	727	15000	16000	1000		
29	Mohanpur	Brahmongaon MCO	30	728	15000	15000	0		
30	Mohanpur	Dewan Nagar Paschimpara MCO	29	729	14500	15700	1200		
31	Mohanpur	Dewan Nagar F CO	30	730	15000	15000	0		
32	Mohanpur	Banipur MCO	13	819	6500	6500	0		
33	Mohanpur	Dewan Nagar Moddon Para FCO	28	853	14000	14200	200		
34	Mohanpur	Jog Jibonpur Dakkin Para MCO	30	870	15000	16200	1200		
35	Mohanpur	Jog Jibonpur Uttor Para MCO	30	871	15000	15000	0		
36	Mohanpur	Ulotulu Uttor Para MCO	26	869	13000	13000	0		
37	Mohanpur	Joynagar MCO	30	886	15000	15000	0		
38	Mohanpur	Banipur FCO	30	888	15000	15200	200		
39	Mohanpur	Chuapur MCO	30	904	15000	15600	600		
40	Mohanpur	Koliaya Uttor MCO	30	887	15000	15400	400		
41	Mohanpur	Mohonpur FCO	30	920	15000	15000	0		
42	Mohanpur	Notun Painsa Pashimpara MCO	30	907	15000	15000	0		
43	Mohanpur	Puran Shakhiti F Co	21	905	10500	11000	500		
44	Mohanpur	Notun Shakhiti F Co	20	906	10000	10000	0		
45	Mohanpur	Koliaya Uttor F CO	22	948	11000	11000	0		
46	Mohanpur	Koliaya South F CO	30	923	15000	15500	500		
47	Mohanpur	Koliaya Notunpara F CO	24	959	12000	12200	200		
48	Mohanpur	Koliaya hindupara FCO	28	966	14000	14000	0		
49	Mohanpur	Nutun Shakhiti M Co	27	968	13500	13500	0		

50	Mohanpur	Nuralla Parcimpapa Female CO	31	890	15500	16100	600		
51	Mohanpur	Sardarpur F Co	31	930	15500	16000	500		
52	Mohanpur	Paında Maddapara F Co	25	952	12500	13300	800		
53	Mohanpur	Rasnagar F Co	25	967	12500	13500	1000		
54	Mohanpur	Noykakhali F Co	25	975	12500	12700	200		
55	Mohanpur	Murarband Fco	28	947	14000	15000	1000		
56	Mohanpur	Tatuia Fco	30	960	15000	15000	0		
57	Mohanpur	Murarband Maddapara Fco	30	950	15000	15000	0		
56		Sub-Total	1593		792300	813350	21050		
1	Gourarang	Gourarang Hindu para FCO	30	290	15000	15000	0		
2	Gourarang	Upandronagor FCO	25	289	11300	11300	0		
3	Gourarang	Gourarang North FCO	24	299	12000	12000	0		
4	Gourarang	Enatnagar Male CO	18	316	9000	9000	0		
5	Gourarang	Gourarang W. FCO	28	324	12700	13200	500		
6	Gourarang	Kandigaon Male CO	21	339	9800	10400	600		
7	Gourarang	Kandigaon F CO	35	349	16700	16700	0		
8	Gourarang	Neyamotpur FCO	30	358	13700	13700	0		
9	Gourarang	Enatnagar FCO	30	364	15000	15800	800		
10	Gourarang	Tukgaon Male CO	28	376	12600	13200	600		
11	Gourarang	Ahamedabad FCO	24	379	10900	11500	600		
12	Gourarang	Echarchar Female CO	29	380	13000	13000	0		
13	Gourarang	Ahamedabad Male CO	30	405	13900	13900	0		
14	Gourarang	Echarchar Purbo FCO	18	421	9000	9000	0		
15	Gourarang	Gourarang Kanda ati MCO	30	422	13500	13500	0		
16	Gourarang	Neyamotpur Natun Ati FCO	23	440	10700	11200	500		
17	Gourarang	Barigaon Male CO	8	465	3200	3200	0		
18	Gourarang	Purangaon Male CO	30	501	14200	14200	0		
19	Gourarang	Niamotpur Male CO	29	503	14500	15100	600		
20	Gourarang	Borgat Male CO	30	511	13500	14400	900		
21	Gourarang	Boroghat Female CO	35	515	16100	16700	600		

22	Gourarang	Achintopur Male CO	30	521	14300	14300	0		
23	Gourarang	Goger Gaon Noya Ati MCO	30	541	13500	13500	0		
24	Gourarang	Zoger Gaon Male CO	30	546	13500	13500	0		
25	Gourarang	Neyamotpur Natun Ati south FCO	13	593	6500	6500	0		
26	Gourarang	Echarchar South F CO	28	617	14000	14800	800		
27	Gourarang	Shanpara F CO	26	620	13000	13500	500		
28	Gourarang	GP Jogonnath pur Male CO	30	612	15000	15600	600		
29	Gourarang	Puran Laxmansree south FCO	33	625	16500	16500	0		
30	Gourarang	Goger Gaon Naya Ati F CO	28	626	14000	14000	0		
31	Gourarang	Jagannathpur F CO	30	643	15000	15000	0		
32	Gourarang	Puran Laxmansree west FCO-1	29	642	14500	15400	900		
33	Gourarang	Puran Laxmansree north FCO	30	644	15000	15000	0		
34	Gourarang	Senpara M CO	23	697	11500	11500	0		
35	Gourarang	Jagannathpur Natunpara FCO	33	698	16500	17200	700		
36	Gourarang	Hossainpur FCO	24	706	12000	12600	600		
37	Gourarang	Hossainpur MCO	28	755	14000	14950	950		
38	Gourarang	Diber Boroghat FCO	27	840	13500	13500	0		
39	Gourarang	Boitakhaly FCO	26	897	13000	13000	0		
40	Gourarang	Borghat Purbopara FCO	30	900	15000	15000	0		
41	Gourarang	Noluar Par MCO	30	915	15000	15800	800		
42	Gourarang	Chanpur West FCO	31	913	15500	15500	0		
43	Gourarang	Noyagoan East FCO	8	297	3200	3200	0		
44	Gourarang	Noyagaon West FCO	15	298	6700	6700	0		
45	Gourarang	Khamartok MCO	17	326	8500	8500	0		
46	Gourarang	Umedshree Male CO	7	325	2800	2800	0		
47	Gourarang	Noyagaon West MCO	7	337	2800	2800	0		
48	Gourarang	Umedshree FCO	23	344	10700	11000	300		
49	Gourarang	Khamartok FCO	27	346	12100	12500	400		
50	Gourarang	Uzan Shapela FCO	28	360	12600	12600	0		
51	Gourarang	Dampara Female CO	23	373	10000	10100	100		

52	Gourarang	Nedirchar Female CO	9	374	3600	3850	250		
53	Gourarang	Horinagor Female CO	20	382	9300	10100	800		
54	Gourarang	Horinagor Male CO	20	383	9500	9500	0		
55	Gourarang	Umedshree West FCO	23	412	10400	10900	500		
56	Gourarang	Aumrityshree Shekati FCO	22	409	10400	11300	900		
57	Gourarang	Aumrityshree Female CO	30	410	15000	15800	800		
58	Gourarang	Lalpur North F CO	30	429	13500	14400	900		
59	Gourarang	Lalpur East FCO	30	430	13500	13500	0		
60	Gourarang	Shaktar Para FCO	30	448	14200	14200	0		
61	Gourarang	Uzan Shafeal MCO	28	466	12600	12600	0		
62	Gourarang	Lalpur Male CO	28	480	12600	13300	700		
63	Gourarang	Chanpur Female CO	30	484	13700	13700	0		
64	Gourarang	Youshuf pur Male CO	23	504	10200	10600	400		
65	Gourarang	Ichubpur Female CO	20	509	8900	8900	0		
66	Gourarang	Dulposy Female CO	20	518	9000	9000	0		
67	Gourarang	Saktarper Male CO	14	517	5600	5600	0		
68	Gourarang	Berazali Female CO	30	519	13500	13500	0		
69	Gourarang	Nidhirchar Male CO	30	522	13500	13500	0		
70	Gourarang	Rangamaty East FCO	30	549	13500	13800	300		
71	Gourarang	Rangamaty North FCO	30	551	13500	13500	0		
72	Gourarang	Aumritshue East FCO	19	561	8400	8400	0		
73	Gourarang	Nidhirchar Paschim F CO	30	590	15000	15000	0		
74	Gourarang	Rangamati Male CO	30	602	15000	15000	0		
75	Gourarang	Gourarang Moddahopara FCO	20	629	10000	10400	400		
76	Gourarang	Horinagar East Male CO	30	628	15000	15300	300		
77	Gourarang	Vatisafala Male CO	15	630	7500	8300	800		
78	Gourarang	Vatisafala Female CO	29	627	14500	14500	0		
79	Gourarang	Uzan Shafala west F CO	12	656	6000	6000	0		
80	Gourarang	Lalpur Dakkhin MCO	31	715	15500	15500	0		
81	Gourarang	Lalpur Dakkhin FCO	31	726	15500	16400	900		

82	Gourarang	Razargaon MCO	20	767	10000	10200	200		
83	Gourarang	Gobindopur FCO	27	833	13500	13800	300		
84	Gourarang	Lalpur Kandahaty FCO	25	851	12500	12500	0		
85	Gourarang	Vatisafala East Female CO	25	938	12500	13000	500		
86	Gourarang	Nayagoan M.CO	25	313	12500	0	0		
87	Gourarang	Tukgaon South Male CO	25	936	12500	12500	0		
88	Gourarang	Vatisafala Nayahati M. CO	30	962	15000	0	0		
89	Gourarang	Noluarpar West. M.CO	30	976	15000	15000	0		
90	Gourarang	Radhanagor M.CO	28	935	14000	14500	500		
91	Gourarang	Vatisafala Uttar FCO	27	937	13500	13900	400		
91		Sub-Total	2305		1099900	1094600	22200		
1	Jahangirnagar	Fenibil Female CO	30	7939	13500	13500	0		
2	Jahangirnagar	New Gudigaon Male CO	22	8096	9500	9950	450		
3	Jahangirnagar	Kona para male CO	18	8138	8000	8500	500		
4	Jahangirnagar	SouthDulora male CO	0	8216	0	1000	1000		
5	Jahangirnagar	SouthDulora Female CO	23	8214	11500	12700	1200		
6	Jahangirnagar	Fenibil Male CO	30	7931	13500	14250	750		
7	Jahangirnagar	Old Gudigaon male CO	32	8306	14600	15400	800		
8	Jahangirnagar	Old Gudigaon Female CO	30	8226	13500	13500	0		
9	Jahangirnagar	Kayergaon male CO	30	8373	13800	13800	0		
10	Jahangirnagar	Kayergaon Female CO	19	8522	9500	10450	950		
11	Jahangirnagar	Kamargaon Female CO	29	8356	13100	13100	0		
12	Jahangirnagar	Kamargaon N. Female CO	27	8361	12200	12200	0		
13	Jahangirnagar	Jharjaria male CO	30	8419	13500	13950	450		
14	Jahangirnagar	Jharjaria Female CO	32	8451	14500	14750	250		
15	Jahangirnagar	Raza Nagor male CO	29	8513	13000	13350	350		
16	Jahangirnagar	New Gudigaon Female CO	30	8744	13500	13500	0		
17	Jahangirnagar	New Gudigaon S. Female CO	30	8914	13500	14150	650		
18	Jahangirnagar	New GudigaonSouth male CO	30	8893	13500	14200	700		
19	Jahangirnagar	Old Gudigaon w. Female CO	25	8784	11300	11300	0		

20	Jahangirnagar	Raza Nagor Female CO	30	8634	13800	14800	1000		
21	Jahangirnagar	kamarvita Male CO	23	8520	10600	11000	400		
22	Jahangirnagar	kamarvita Female CO	14	8521	5600	5600	0		
23	Jahangirnagar	kamarvita Female North CO	30	8950	13500	13500	0		
24	Jahangirnagar	Mongolkota male CO	30	8913	13500	14000	500		
25	Jahangirnagar	Mongolkota Female CO	30	9003	13500	14500	1000		
26	Jahangirnagar	Mongolkota (Dalarpar) Female CO	30	9026	13500	13500	0		
27	Jahangirnagar	Mongolkota South Female CO	40	9506	20000	20000	0		
28	Jahangirnagar	Islampur male CO	30	9025	13500	14100	600		
29	Jahangirnagar	Islampur Female CO	30	9237	15000	15000	0		
30	Jahangirnagar	Islampur w. Fco CO	30	9256	15000	15500	500		
31	Jahangirnagar	Islampur w. male CO	31	9118	14000	14000	0		
32	Jahangirnagar	Khagergaon male CO	13	9057	6500	6500	0		
33	Jahangirnagar	KhagergaonFemaleCO	30	9058	15000	15800	800		
34	Jahangirnagar	Dolairpar FemaleCO	31	9191	14000	14700	700		
35	Jahangirnagar	Gasigoan male CO	30	9236	15000	15000	0		
36	Jahangirnagar	Gasigoan Female CO	30	9347	15000	15700	700		
37	Jahangirnagar	Jharjaria South male CO	27	9379	13500	13500	0		
38	Jahangirnagar	Jharjaria South Female CO	30	9378	15000	16200	1200		
39	Jahangirnagar	Jahangir Nagor male CO	30	9439	15000	15000	0		
40	Jahangirnagar	Jahangir Nagor Female CO	30	9587	15000	15000	0		
41	Jahangirnagar	Nayther khamar male CO	30	9588	15000	15400	400		
42	Jahangirnagar	Jharjaria west Male CO	30	9669	15000	15000	0		
43	Jahangirnagar	Jharjaria west Female CO	30	9668	15000	15350	350		
44	Jahangirnagar	Ampara Female CO	30	9670	15000	15450	450		
45	Jahangirnagar	Jahangirnagar West Female CO	30	9667	15000	15000	0		
46	Jahangirnagar	Mongol kata South M CO	30	9671	15000	15000	0		
47	Jahangirnagar	Nuruzpur Male Co	45	9765	22500	22500	0		
48	Jahangirnagar	Narayantala varabhathi male co	30	9789	15000	15400	400		
49	Jahangirnagar	Nuruzpur female co	31	9795	15500	15500	0		

50	Jahangirnagar	Kandipara Female Co	30	9838	15000	15450	450		
51	Jahangirnagar	Narayantala varabhathi female co	30	9843	15000	15500	500		
52	Jahangirnagar	Nuruzpur South female co	31	9848	15500	15500	0		
53	Jahangirnagar	Narayantala Lambahati female co	30	9844	15000	15000	0		
54	Jahangirnagar	Mogaipar female co	22	9852	11000	11600	600		
54		Sub-Total	1524		725500	744100	18600		
1	Mollapara	Sreenathpur MCO	20	7947	10000	11200	1200		
2	Mollapara	Sreenathpur FCO	20	8094	8700	9700	1000		
3	Mollapara	Rameswharपुर FCO	23	8114	10600	10600	0		
4	Mollapara	Sadakpur Female CO	21	8161	10500	10500	0		
5	Mollapara	Rameswharपुर P. FCO	23	8322	10500	11000	500		
6	Mollapara	Khagura FCO	22	8331	9800	10300	500		
7	Mollapara	Lalpur Nayahati FCO	29	8325	13000	13000	0		
8	Mollapara	Shadakpur Male CO	22	8327	9900	9900	0		
9	Mollapara	Jalalpur West Female CO	12	8350	4800	5800	1000		
10	Mollapara	Jalalpur South Female CO	29	8371	13200	13200	0		
11	Mollapara	Khagura M. Para FCO	30	8380	13600	14400	800		
12	Mollapara	Lalpur Male CO	25	8806	11300	11300	0		
13	Mollapara	Lalpur Nayahati Male CO	9	8892	3600	4800	1200		
14	Mollapara	Jalalpur Male CO	9	8955	3600	4100	500		
15	Mollapara	Mollapara Female CO	27	8971	12800	12900	100		
16	Mollapara	Dariabaz Uttorpara MCO	29	9015	14500	15500	1000		
17	Mollapara	Durlobpur Female CO	27	9192	13500	13500	0		
18	Mollapara	Jogonnath pur Male CO	30	9225	15000	15000	0		
19	Mollapara	Volobpur Female CO	23	9240	11500	11500	0		
20	Mollapara	Kolaura Female CO	30	9248	15000	15500	500		
21	Mollapara	Abdullahpur Male CO	30	9289	15000	15600	600		
22	Mollapara	Bade Sadekpur F CO	30	9290	15000	15000	0		
23	Mollapara	Jalalpur Dakkhin MCO	30	9443	15000	15000	0		
24	Mollapara	Durlobpur MCO	30	9481	15000	15800	800		

25	Mollapara	Horipur MCO	28	9482	14000	15000	1000		
26	Mollapara	Lalpur Dakkhin MCO	30	9569	15000	15000	0		
27	Mollapara	Kolaura Purbo MCO	25	9650	12500	12500	0		
28	Mollapara	Abdullahpur Uttorpara MCO	27	9620	13500	14000	500		
29	Mollapara	Hobipur MCO	27	9679	13500	14000	500		
30	Mollapara	Monohorpur Mullapara MCO	30	9663	15000	15000	0		
31	Mollapara	Ichagory FCO	31	9674	15500	15500	0		
32	Mollapara	Nagargaon MCO	28	9691	14000	15000	1000		
33	Mollapara	Monohorpur Mullapara FCO	30	9704	15000	15000	0		
34	Mollapara	Hormotnagar FCO	31	9705	15500	16000	500		
35	Mollapara	Sordabaz FCO	24	9726	12000	12500	500		
36	Mollapara	Gouchara MCO	30	9781	15000	15600	600		
37	Mollapara	Monohorpur Uttar Para FCO	13	9753	6500	7200	700		
38	Mollapara	Talikona FCO	27	9754	13500	13500	0		
39	Mollapara	Doriabaz FCO	28	9755	14000	14300	300		
40	Mollapara	Rotonpur FCO	11	9756	5500	5500	0		
41	Mollapara	Abdullapur FCO	30	9805	15000	15350	350		
42	Mollapara	Jugirgoan F Co	28	9834	14000	14450	450		
43	Mollapara	Uchargoan F Co	23	9835	11500	12150	650		
44	Mollapara	Joyforpur Fco	30	9793	15000	15000	0		
45	Mollapara	Buristal Fco	21	9839	10500	11500	1000		
45		Sub-Total	1132		551400	569150	17750		
418		Total	11456		5541400	5674500	125300		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Sanitary Latrine instalation report.
Name of Upazila:S.Sunamgonj

Sl.No	Union	Name of CO	No of Installed Latrine	BKB branch & CO account No	Fund Released (TK)	Amount Spent (Tk.)	Completion date of Installation	Remarks
1	Purbo Pagla	Damodhartopi MCO	30	1001	14600	14600	01.10.07	
2	Purbo Pagla	Degarkandi MCO	18	1005	9500	9500	17.07.08	
3	Purbo Pagla	Degarkandi FCO	14	1017	7000	7000	20.07.08	
4	Purbo Pagla	Degarkandi Paschim para MCO	20	1016	10000	0		
5	Purbo Pagla	Damodhartopi MCO (2)	26	1024	13000	13000	30.04.08	
6	Purbo Pagla	Chorkye Male CO	12	1029	4800	4800	28.02.07	
7	Purbo Pagla	Damodhartopi East MCO	9	1041	3600	3600	28.09.06	
8	Purbo Pagla	Damodhartopi FCO	30	1040	12500	12500	28.09.06	
9	Purbo Pagla	Bathkuna Male CO	30	1056	15000	15000	7.10.06	
10	Purbo Pagla	Khara Rai Male CO	30	1061	15000	15000	23.04.09	
11	Purbo Pagla	Mohammedpur FCO	25	1072	11700	11700	26.07.07	
12	Purbo Pagla	Kararai 2 Male CO	20	1078	10000	0		
13	Purbo Pagla	Chorkye Female CO	25	1102	12500	12500	09.07.07	
14	Purbo Pagla	Damodhartopi Paschim FCO	14	1124	5600	5600	20.07.06	
15	Purbo Pagla	Mohammadpur purba FCO	23	1126	11000	11000	12.09.07	
16	Purbo Pagla	Chiker Kandi MCO	30	1152	7500	7500	04.12.07	
17	Purbo Pagla	Ranshi FCO	24	1150	12000	12000	31.03.07	
18	Purbo Pagla	Churkhai Paschimpara FCO	20	1172	10000	10000	10.09.07	
19	Purbo Pagla	Mahomodpur paschimpara FCO	26	1176	11400	11400	29.03.07	
20	Purbo Pagla	Chiker Kandi West Male CO	22	1171	4800	4800	29.03.07	
21	Purbo Pagla	Churkhai Paschim Para MCO	24	1175	12000	12000	10.09.07	
22	Purbo Pagla	Mohammadpur Moddhapara FCO	23	1192	11500	11500	30.12.07	
23	Purbo Pagla	Mohammadpur MCO	24	1207	12000	12000	22.08.07	
24	Purbo Pagla	Damodhartopi Moddho FCO	28	1232	14000	14000	05.07.07	
25	Purbo Pagla	Damodhartopi Purbo FCO	28	1229	13500	13500	29.10.07	

26	Purbo Pagla	Mahomodpur utorpara FCO	22	1242	11000	11000	18.12.08	
27	Purbo Pagla	Mohammadpur South FCO	27	1272	13500	13500	15.04.07	
28	Purbo Pagla	Damodhartopi Paschim MCO	10	1326	5000	0		CO Problem
29	Purbo Pagla	Damodhartopi Moddho MCO	20	1327	10000	10000	26.05.08	
30	Purbo Pagla	Degarkandi Moddhoypara FCO	22	1344	11000	11000	13.09.07	
31	Purbo Pagla	Degarkandi Utorpara FCO	30	1345	15000	15000	10.09.07	
32	Purbo Pagla	Alampur F CO -1	26	1380	11000	11000	13.07.08	
33	Purbo Pagla	Chiker Kandi FCO-1	31	1367	15500	15500	07.10.07	
34	Purbo Pagla	Ghoradumbur FCO	25	1372	12500	12500	20.09.07	
35	Purbo Pagla	Chiker Kandi Moddho FCO	26	1381	13000	13000	29.05.08	
36	Purbo Pagla	Chiker Kandi Utor FCO	31	1382	15500	15500	12.03.08	
37	Purbo Pagla	Chiker Kandi Agar Bari FCO	31	1383	15500	15500	31.11.07	
38	Purbo Pagla	Kudirai MCO	31	1389	15500	15500	19.09.07	
39	Purbo Pagla	Ranshi MCO	31	1426	15500	15500	14.05.08	
40	Purbo Pagla	Kudirai FCO	31	1435	15500	15500	19.12.07	
41	Purbo Pagla	Kudirai South Fco	32	1437	16000	16000	07.07.08	
42	Purbo Pagla	Kudirai Chairman Bari Mco	31	1448	15500	15500	27.04.08	
43	Purbo Pagla	Kudirai South M CO	31	1449	15000	15000	05.02.08	
44	Purbo Pagla	Ranshi Purbo Male CO	31	1456	15500	15500	07.05.08	
45	Purbo Pagla	Ronshi Purbo Para FCO	30	1473	15000	15000	11.05.08	
46	Purbo Pagla	Churkhai Maddo FCO	30	1480	15000	0		CO Problem
47	Purbo Pagla	Ronshi M. Female CO	25	1514	12500	12500	07.07.08	
48	Purbo Pagla	Badulla Pur Mco	31	1532	15500	15500	20.07.08	
49	Purbo Pagla	Ronshi Hagi Bari Mco	30	1533	15000	15000	31.07.08	
50	Purbo Pagla	Monbeg Male CO	30	1541	15000	15000	04.11.08	
51	Purbo Pagla	Ronshi West F. CO	30	1543	14500	14500	14.03.09	
52	Purbo Pagla	Churkhi Moddha Male CO	22	1546	11000	11000	20.05.09	
53	Purbo Pagla	Nazimpur Female CO	31	1549	15500	15500	28.07.09	
54	Purbo Pagla	Kararai F CO	30	1562	14000	14000	23.04.09	
55	Purbo Pagla	Kararai West F CO	28	1561	15000	15000	23.04.09	
56	Purbo Pagla	Badulla Pur Fco	31	1563	15500	15500	11.03.09	
57	Purbo Pagla	Mohammadpur South MCO	26	1578	13000	13000	26.04.09	
58	Purbo Pagla	Ronshi South F. CO	31	1577	15500	15500	11.08.09	
59	Purbo Pagla	Badulla Pur North Fco	31	1586	15500	15500	11.08.09	
60	Purbo Pagla	Ronshi North F. CO	31	1587	12500	12500	26.08.09	

60		Sub-Total	1561		751500	711500		
1	Patharia	Talukgaon South FCO	31	1601	14000	14000	1.07.07	
2	Patharia	Patharia FCO	30	1611	13500	13500	1.07.07	
3	Patharia	Gazinagor FCO	26	1639	12000	12000	23.06.08	
4	Patharia	Talukgaon Female CO	30	1733	13600	13600	20.12.06	
5	Patharia	Sreenathpur FCO	15	1729	14000	14000	13.07.06	
6	Patharia	Uttor Gazinagor MCO	30	1744	13500	13500	21.04.08	
7	Patharia	Sreenathpur MCO	31	1773	13500	13500	3.07.08	
8	Patharia	Tehokia Paschimpara MCO	31	1793	12500	12500	22.08.07	
9	Patharia	Tehokia Tatipara FCO	24	1801	10800	10800	11.12.07	
10	Patharia	Kumrail FCO	31	1824	14000	14000	19.03.08	
11	Patharia	Hashar Char Namarhati FCO	31	1807	14000	14000	31.08.07	
12	Patharia	Nagar Paschim FCO	30	1805	12500	12500	26.08.07	
13	Patharia	Nogor Purbo FCO	34	1857	15500	15500	13.03.08	
14	Patharia	Hashar chor Daxin FCO	31	1856	14000	14000	19.03.08	
15	Patharia	Patharia Morolbari FCO	25	1865	11200	11200	2.08.06	
16	Patharia	Gonigonj FCO	30	1900	13800	13800	27.07.07	
17	Patharia	Kandigaon Moddho Para F CO	31	1907	15500	15500	3.01.08	
18	Patharia	Kandigaon South Para FCO	30	1908	15000	15000	6.02.08	
19	Patharia	Gonigong Natunpara FCO	25	1962	11000	11000	18.06.07	
20	Patharia	Kandigon East FCO	30	1963	15000	15000	27.04.08	
21	Patharia	Patharia Male CO	30	1985	15000	15000	29.10.07	
22	Patharia	Hashar Chor Uttor FCO	30	1986	15000	15000	18.06.07	
23	Patharia	Fulbari F CO	30	2018	15000	15000	03.07.07	
24	Patharia	Goniganj Bonder Hati FCO	36	2037	15000	15000	30.05.07	
25	Patharia	Amdabaz Purbopara FCO	30	2058	15000	15000	05.03.08	
26	Patharia	Amdabaz Uttorpara FCO	30	2064	11000	11000	05.03.08	
27	Patharia	Goniganj Purbo FCO	37	2088	15000	15000	20.04.08	
28	Patharia	Goniganj Uttor FCO	32	2089	14500	14500	27.03.08	
29	Patharia	Kandigaon Male CO	31	2098	15500	15500	24.07.08	
30	Patharia	Hashar Char Nur Pur Female CO	30	2106	15000	15000	27.08.08	
31	Patharia	Nam Nagor Female CO	30	2109	15000	15000	20.08.08	
32	Patharia	Asammura FemaleCO	30	2111	15000	15000	14.04.08	
33	Patharia	Puran Kandigaon Male CO	30	2170	15000	15000	13.07.08	
34	Patharia	Narayankuri Female CO	30	2171	15000	15000	24.07.08	

35	Patharia	Babaniya Male CO	30	2179	15000	15000	25.08.08	
36	Patharia	Uttar Gazinagor Female CO	30	2190	15000	15000	25.08.08	
37	Patharia	Ashamura Uttar Para FCO	30	2191	15000	15000	14.07.08	
38	Patharia	Horipur Female CO	27	2193	13500	13500	23.09.08	
39	Patharia	Durgapur Female CO	25	2194	12500	12500	27.08.08	
40	Patharia	Puran Jahanpur Female CO	31	2202	15500	15500	28.09.08	
41	Patharia	Kanugaon Female CO	25	2205	12500	12500	20.4.08	
42	Patharia	Baboniya Female CO	25	2210	12500	12500	17.01.08	
43	Patharia	Gazinagor East Female CO	30	2211	15000	15000	11.01.08	
44	Patharia	Puran Jahanpur North F CO	31	2225	15500	15500	15.01.08	
45	Patharia	Horipur South Female CO	25	2263	12500	12500	31.05.09	
46	Patharia	Gazi Nogar Nadir Par F CO	27	2265	13500	13500	7.05.09	
47	Patharia	Asamura F. CO	30	2268	15000	15000	25.08.09	
48	Patharia	Andabaj Hidu Para Female CO	25	2269	12500	12500	10.06.09	
48		Sub-Total	1403		670400	670400		
1	W. Birgaon	Durgapur MCO	27	1761	13500			
2	W. Birgaon	Durgapur FCO	31	1767	15000	15000	05.07.07	
3	W. Birgaon	Taila MCO	30	1768	15000	15000	15.09.06	
4	W. Birgaon	Thakur Bug MCO	28	1794	14000	14000	10.09.06	
5	W. Birgaon	Shaperkona FCO	30	2040	15000	15000	15.07.07	
6	W. Birgaon	Shaperkona M CO	30	2099	15000	15000	30.04.08	
7	W. Birgaon	Durbakanda F CO	30	2129	15000	15000	30.08.08	
8	W. Birgaon	Dublakanta West F. CO	30	2141	15000	15000	27.08.08	
9	W. Birgaon	Joyshiddi West F. CO	30	2153	15000	15000	16.07.08	
10	W. Birgaon	Shem nagor Eastpara MCO	30	2160	15000	15000	25.08.08	
11	W. Birgaon	Barmuha Male CO	30	2166	15000	15000	25.08.08	
12	W. Birgaon	Shem nagor Male CO	30	2169	15000	15000	25.07.08	
13	W. Birgaon	Uktirpar South Male CO	30	2173	15000	15000	18.07.08	
14	W. Birgaon	Thakur Bhoug West MCO	30	2174	15000	15000	15.07.08	
15	W. Birgaon	Uktirpar North M CO	30	2178	15000	15000	15.07.07	
16	W. Birgaon	Takur Bug Purb Para M CO	30	2182	15000	15000	22.07.08	
17	W. Birgaon	Khagria Male CO	30	2189	15000	15000	08.07.3058	
18	W. Birgaon	Barmuha Purbopara MCO	30	2195	15000	15000	11.12.08	
19	W. Birgaon	Durgapur Westpara F CO	30	2197	15000	15000	03.09.08	
20	W. Birgaon	Bogiya kawri FCO	30	2196	15000	15000	25.11.08	

21	W. Birgaon	Thakur Bog FCO	30	2199	15000	15000	06.09.08	
22	W. Birgaon	Joyshiddi (Sunpur) F CO	30	2201	15000	15000	10.12.09	
23	W. Birgaon	Shamnagor West F CO	25	2209	12500	12500	3.02.09	
24	W. Birgaon	Shemmogar Purbo Fco	23	2216	11500	11500	24.05.09	
25	W. Birgaon	khagria F CO	22	2226	11000	11000	19.05.09	
26	W. Birgaon	JoyshiddiBorohati F CO	20	2255	10000	10000	19.08.09	
26		Sub-Total	746		372500	359000		
1	Joykalash	Uzanigaon South MCO	23	962	10300	10300	17.07.07	
2	Joykalash	Uzanigaon North MCO	29	964	13000	13000	24.05.07	
3	Joykalash	Uzanigaon Female CO	23	969	3200	3200	17.06.06	
4	Joykalash	Joykalash South MCO	21	972	9500	9500	17.04.07	
5	Joykalash	Joykalash South FCO	25	971	11200	11200	20.05.08	
6	Joykalash	Joykalash North FCO	24	988	4800	4800	28.09.07	
7	Joykalash	Sultanpur Male CO	24	986	4800	4800	12.07.07	
8	Joykalash	Joykalash West FCO	21	996	9200	9200	01.03.07	
9	Joykalash	Uzanigaon East Male CO	30	997	13600	13600	20.03.07	
10	Joykalash	Uzanigaon Dakkhin FCO	25	1007	11600	11600	29.06.07	
11	Joykalash	Sultanpur Modhapara MCO	17	1006	3200	3200	10.05.07	
12	Joykalash	Sultanpur Female CO	18	1030	8100	8100	09.07.06	
13	Joykalash	Kamrup Dalong FCO	30	1058	14200	13700	10.01.07	
14	Joykalash	Tagaria Male CO	30	1032	13500	13500	28.02.07	
15	Joykalash	Tagaria Female CO	28	1048	13600	13600	14.09.06	
16	Joykalash	Dungria Male CO	27	1055	13500	13500	04.04.08	
17	Joykalash	Kakiarpar Male CO	31	1074	15500	15500	25.06.07	
18	Joykalash	Parboti Pur Male CO	30	1073	13500	13500	31.07.06	
19	Joykalash	Alampur Female CO	30	1105	13600	8000	29.02.07	
20	Joykalash	Jamlabaj North FCO	31	1111	12600	9000	15.05.07	
21	Joykalash	Jamlabaj Male CO	29	1116	14500	14500	28.11.06	
22	Joykalash	Jamlabaj South Male CO	28	1129	14000	14000	02.02.07	
23	Joykalash	Chinamara Daxin MCO	25	1136	11500	4000	21.08.06	
24	Joykalash	Sadar Pur Male CO	26	1144	12100	12100	07.03.09	
25	Joykalash	Dungria Female CO	30	1157	14000	14000	23.06.07	
26	Joykalash	Kumrupdulong east FCO	22	1227	11000	11000	05.12.07	
27	Joykalash	Dungria Shippur FCO	23	1228	11000	11000	09.07.06	
28	Joykalash	Hasnabad Female CO	32	1244	15500	15500	18.02.07	

29	Joykalash	Parbortipur FCO	26	1286	13000	13000	20.08.07	
30	Joykalash	Jamlabaj South FCO	31	1290	15500	15500	28.11.06	
31	Joykalash	Jamlabaj Moddhopara FCO	31	1291	15500	15500	20.02.07	
32	Joykalash	Imamnagar South FCO	31	1329	11000	11000	21.02.07	
33	Joykalash	Hasnabad South FCO	26	1333	14000	14000	06.05.07	
34	Joykalash	Mirzapur F CO	30	1343	15000	15000	21.05.07	
35	Joykalash	Manikpur FCO	30	1371	15000	15000	23.07.07	
36	Joykalash	Dungria North kanda FCO	27	1379	13500	13500	15.04.07	
37	Joykalash	Dungria Nayagaon FCO	20	1391	8000	8000	06.05.07	
38	Joykalash	Dungria Natunpara FCO	30	1398	8000	8000	07.06.07	
39	Joykalash	Noakhali FCO	26	1407	14500	14500	20.05.07	
40	Joykalash	Fatahpur MCO	22	1418	11000	11000	21.11.08	
41	Joykalash	Parbortipur Purbo FCO	30	1419	15000	15000	28.02.07	
42	Joykalash	Joykolash north Male co	31	1446	10500	10500	21.03.08	
43	Joykalash	Gaqli Female co	23	1447	10500	10500	13.04.08	
44	Joykalash	Gaqli Male co	28	1452	14000	14000	28.08.08	
45	Joykalash	Mirzapur Male CO	28	1453	14000	14000	23.06.08	
46	Joykalash	Dunria South Male CO	29	1471	14500	14500	20.06.08	
47	Joykalash	Dabogram M CO	28	1482	16000	16000	21.05.08	
48	Joykalash	Parboti Pur Talukgoan F CO	30	1516	15000	15000	15.12.08	
49	Joykalash	Alampur Maddah Female CO	26	1534	13000	13000	03.05.09	
50	Joykalash	Joykalash Ganpar Hati F CO	22	1540	11000	11000	18.06.09	
51	Joykalash	Dabogram Female CO	30	1548	15000			
52	Joykalash	Dunria Noyagaon Weat FCO	23	1547	11500	11500	12.08.09	
53	Joykalash	Asampur Female CO	21	1544	10500	10500	10.09.09	
54	Joykalash	Ashampur Moddho para FCO	24	1553	12000	12000	25.08.09	
55	Joykalash	Ashampur West Female CO	25	1552	12500	12500	14.02.09	
56	Joykalash	SadarPur Moddopara M CO	24	1566	12000	12000	23.03.09	
57	Joykalash	Kamrup Dalong North fm CO	31	1572	15500	15500	12.08.09	
58	Joykalash	SadarPur Westpara M CO	22	1576	11000	11000	5.07.09	
59	Joykalash	Dunria ShippurMCO	31	1583	15500	15500	5.07.09	
60	Joykalash	Fotapur South Mco	20	1584	10000	10000	15.07.09	
61	Joykalash	Gagli Schoolpara Mco	25					Proposal Submit Very soon
62	Joykalash	Gagli Uttar Mco	30	1594	15000	15000	16.07.09	
62		Sub-Total	1643	78000	744100	711900		

1	W. Pagla	Satrumordon MCO-1	26	957	13000	13000	25.05.05	
2	W. Pagla	Satrumordon MCO-2	30	958	13000	13000	25.05.05	
3	W. Pagla	Satrumordon FCO	30	956	11600	11600	20.06.05	
4	W. Pagla	Satrumordon South FCO-1	24	960	9600	9600	26.06.05	
5	W. Pagla	Kandigaon Male CO	24	961	12000	12000	26.05.05	
6	W. Pagla	Satrumordon Palpara FCO-1	30	974	13600	13600	20.06.05	
7	W. Pagla	Nithonpur FCO	23	973	11500	11500	20.06.05	
8	W. Pagla	Brammongaon MCO	26	994	13000	12000	20.06.05	
9	W. Pagla	Hosainpur MCO	30	995	15000	15000	20.6.05	
10	W. Pagla	Hosainpur FCO	29	1008	10500	10500	20.08.05	
11	W. Pagla	Noagaon MCO	29	1009	12600	12600	20.10.05	
12	W. Pagla	Satrumordon Palpara FCO-2	30	1021	13600	13000	10.09.05	
13	W. Pagla	Brahmongaon FCO-1	26	1025	10500	10500	20.08.05	
14	W. Pagla	Brahmongaon FCO-2	20	1034	10000	10000	25.08.05	
15	W. Pagla	Chandrapara Male CO	30	1054	11200	11200	22.05.06	
16	W. Pagla	Islampur Female CO	22	1053	12100	12100	20.06.06	
17	W. Pagla	Brammongaon West MCO	20	1062	10000			(CO Problem)
18	W. Pagla	Satrumordon Muslimpara FCO	29	1077	13000	13000	25.07.06	
19	W. Pagla	Nidoupur Notonpara FCO	26	1076	11000	11000	20.06.06	
20	W. Pagla	Satrumordon South FCO-2	30	1113	13500	13500	25.06.06	
21	W. Pagla	Brahmongaon Chowdhurypara MCO	25	1123	14000	14000	15.05.06	
22	W. Pagla	Satrumordon Sutrodharpara MCO	30	1139	14000	14000	25.06.06	
23	W. Pagla	Satrumordon Sutrodharpara MCO-2	28	1146	14000	14000	20.5.07	
24	W. Pagla	Brammon Gaon Male CO-2	30	1153	15000	15000	20.8.07	
25	W. Pagla	Satrumordon Ramkrisnapara FCO	29	1241	14500	14500	20.01.08	
26	W. Pagla	Satrumordon Purbopara FCO	20	1243	11500	11500	20.06.07	
27	W. Pagla	Satrumordon Sutrodharpara FCO-1	21	1194	13500	13500	20.06.07	
28	W. Pagla	Satrumordon Sutrodharpara FCO-2	20	1271	10000	10000	20.07.07	
29	W. Pagla	Satrumordon Nathpara FCO	20	1297	12000	12000	10.07.07	
30	W. Pagla	Raypur M CO	25	1312	12000	1200	5.10.07	
31	W. Pagla	Satrumordon Kumarpara FCO	26	1350	11000	11000	5.09.07	
32	W. Pagla	Raypur M CO-2	30	1378	15000	15000	18.09.07	

33	W. Pagla	Satrumordon FCO-2	30	1385	15000	15000	15.08.07	
34	W. Pagla	Enath Nagar MCO	30	1386	15000	15000	15.09.07	
35	W. Pagla	Enath Nagar FCO	30	1406	15000	15000	30.08.07	
36	W. Pagla	Enath Nagar FCO-2	30	1412	14500	14500	30.08.07	
37	W. Pagla	Brammon Gaon Puranpara FCO	22	1409	12000	12000	25.09.07	
38	W. Pagla	Kandigaon FCO	25	1413	10000	10000	30.10.07	
39	W. Pagla	Brammongaon Natunpara FCO	16	1424	8000	4000	25.03.08	
40	W. Pagla	Chandrapara FCO	30	1420	14500	14500	6.10.07	
41	W. Pagla	S. kayesta para F CO	16	1444	8000	8000	2.03.08	
42	W. Pagla	Kadipur Male CO	20	1445	9500	9000	20.12.07	
43	W. Pagla	Enathnagor N. Para F. CO	24	1450	12000	10000	12.12.07	
44	W. Pagla	Enath Nagar Female CO - 3	29	1455	14500	14500	3.08.09	
45	W. Pagla	Kadipur Female CO	26	1466	13000	13000	25.08.07	
46	W. Pagla	Islampur Male CO	30	1472	14000	14000	30.08.07	
47	W. Pagla	Enathnagor N. Para F. CO - 4	28	1481	14000	14000	31.08.09	
48	W. Pagla	Islampur Female CO - 2	27	1522	11500	11500	24.08.09	
49	W. Pagla	Kadipur South Female CO	20	1537	10000			(CO Problem)
50	W. Pagla	Raypur Female CO	28	1542	14000	14000	31.05.09	
51	W. Pagla	Enathnagor Male CO - 2	27	1545	13500	13500	6.11.08	
52	W. Pagla	Enatnagor Male CO - 3	26	1554	13000	13000	24.05.09	
53	W. Pagla	Kadipur Uttor Female CO	22	1565	11000	11000	22.06.09	
54	W. Pagla	Kadipur Mosjidpara F CO	24	1581	12000	12000	21.07.09	
55	W. Pagla	Satrumordon Akrahati FCO	16	1585	8000	8000	19.05.09	
56	W. Pagla	Satrumordon Kormokerpara FCO	19	1595	9500	9500	31.05.09	
56		Sub-Total	1433		688300	649400		
1	Shimulbak	Kathalia East MCO	30	1616	13500	13500	15.08.05	
2	Shimulbak	Kathalia East FCO	29	1617	13300	13500	30.08.05	
3	Shimulbak	Kathalia Male CO	22	1638	9900	9900	31.09.05	
4	Shimulbak	Aktapara Male CO	24	1648	4800	4800	25.11.05	
5	Shimulbak	Shimulbak Male CO	30	1650	13500	13500	10.09.05	
6	Shimulbak	Shimulbak Modhapara MCO	30	1743	13100	13100	16.10.05	
7	Shimulbak	Kutubpur Male CO	30	499	13500	13500	15.07.07	
8	Shimulbak	Kutubpur Female CO	31	498	14000	14000	15.03.07	
9	Shimulbak	Shimulbak Uttarpara MCO	30	1760	5600	5600	14.06.06	

10	Shimulbak	Shimulbak MCO-1	11	1766	5500	0		(CO Problem)
11	Shimulbak	Terohal Male CO	32	1783	14500	14500	15.06.06	
12	Shimulbak	KutubPur Paschim MCO	15	538	7500	7500	3.08.06	
13	Shimulbak	Akta Para Female CO	30	1795	13500	13500	25.07.07	
14	Shimulbak	Toler Bondh South MCO	30	1845	13500	13500	25.03.07	
15	Shimulbak	Toler Bondh North MCO	30	1826	13500	13500	16.10.06	
16	Shimulbak	Dhonpur Male CO	30	589	15000	15000	30.08.06	
17	Shimulbak	Dhonpur Female CO	24	588	12000	12000	10.04.07	
18	Shimulbak	Kotubpur Hindopara FCO	32	611	16000	16000	23.10.07	
19	Shimulbak	Toler Bondh FCO	22	1954	11000	11000	15.07.07	
20	Shimulbak	Dhonpur Moddhopara FCO	29	615	14500	14500	23.10.07	
21	Shimulbak	Terohal FCO	25	2009	6000	6000	14.12.06	
22	Shimulbak	Kathalia Moddhopara FCO	25	1917	12500	12500	8.07.07	
23	Shimulbak	Sharderpur F CO	32	648	16000	16000	5.02.08	
24	Shimulbak	Kathalia Oshohai F CO	22	1996	11000	5500	25.07.07	
25	Shimulbak	Lalokhali MCO	32	2022	16000	16000	11.07.07	
26	Shimulbak	Jibdara MCO	32	2035	16000	16000	8.12.07	
27	Shimulbak	Sharderpur Paschim FCO	20	724	10000	10000	20.03.08	
28	Shimulbak	Kidirpur MCO	32	733	16000	16000	27.10.07	
29	Shimulbak	Bahadurpur MCO	30	2055	15000	15000	27.08.07	
30	Shimulbak	Bahadurpur Paschim MCO	30	2060	15000	15000	27.08.07	
31	Shimulbak	Okargaon MCO	31	2078	15500	15500	20.10.07	
32	Shimulbak	Muktakhai MCO	32	2079	16000	16000	13.10.07	
33	Shimulbak	Kidirpur FCO	27	797	13500	13500	3.10.07	
34	Shimulbak	Okargaon Pschim MCO	32	2087	16000	16000	15.11.08	
35	Shimulbak	Dalagoan Male CO	32	818	16000	16000	14.02.08	
36	Shimulbak	Kandagaon Female CO	30	835	15000	15000	5.08.08	
37	Shimulbak	Amria Male CO	40	850	14500	14500	27.08.09	
38	Shimulbak	Mokta khai Notun Para Male CO	32	2107	16000	16000	9.04.08	
39	Shimulbak	Muctakhiai Mohagon bari MCO	32	2118	16000	16000	15.03.08	
40	Shimulbak	Jibdara Paschim F CO	28	2121	14000	14000	13.07.08	
41	Shimulbak	Jibdara M. Female CO	20	0	10000			(CO Problem)
42	Shimulbak	Moktaky South M CO	30	2128	15000	15000	13.08.08	
43	Shimulbak	Ukargaon Female CO	32	2152	16000	16000	16.06.08	

44	Shimulbak	Jibdhara Sha Male CO	30	2151	15000	15000	15.04.09	
45	Shimulbak	Amria kandarhati Female CO	21	916	10500	10500	5.08.08	
46	Shimulbak	Amria Female CO	25	914	12500	12500	4.08.08	
47	Shimulbak	Ramasharpur Female CO	21	909	10500	10500	5.08.08	
48	Shimulbak	Mutakhi Female CO	20		10000			(CO Problem)
49	Shimulbak	kandagaon m. CO	29	924	14500	14500	30.07.08	
50	Shimulbak	Chanpur Female CO	30	2203	15000	15000	15.05.08	
51	Shimulbak	Chanpur Male CO	32	2204	16000	16000	12.9.08	
52	Shimulbak	Donpur Weat Para Female CO	25	931	12500	12500	25.08.08	
53	Shimulbak	Donpur Surmar Para Female CO	26	939	13000	13000	15.02.09	
54	Shimulbak	Donpur Noayahati Female C O	24	940	12000	12000	30.03.09	
55	Shimulbak	Amria Purbo para Fco	25	949	12500	12500	25.02.09	
56	Shimulbak	Ramasharpur male CO	20		10000			(CO Problem)
57	Shimulbak	Mutakhi Taj MCO	32	2223	16000	16000	13.07.09	
58	Shimulbak	Dalagoan Female CO	20	956	10000	10000	8.09.09	
59	Shimulbak	Muradpur Fco	31	2230	15500	15500	23.04.09	
60	Shimulbak	Terohal Dakkinhati MCO	31	2253	15500	15500	16.05.09	
60		Sub-Total	1661		785700	744900		
1	East Birgaon	Hashkuri Barahati MCO -1	28	1844	12500	12500	14.08.07	
2	East Birgaon	Birgaon North Khalpar MCO	15	0	6000	6000	20.11.07	
3	East Birgaon	Hashkuri School para MCO	28	1857	12500	12500	23.11.07	
4	East Birgaon	Birgaon Purbohati MCO-1	20					(CO Problem)
5	East Birgaon	Birgaon Purbohati MCO-2	20					(CO Problem)
6	East Birgaon	Hashkury South MCO	23	1891	10400	10400	29.05.07	
7	East Birgaon	Hashkuri Para MCO - 2	30	1874	13500	13500	28.03.07	
8	East Birgaon	Hashkury Nayahati MCO	32	1892	16000	16000	27.07.09	
9	East Birgaon	Birgaon Khalpar MCO-1	29	1925	14500	14500	15.07.09	
10	East Birgaon	Dholmoisha FCO	30	1949	15000	15000	12.06.07	
11	East Birgaon	Moddho Hashkury FCO	30	1966	15000	15000	8.07.07	
12	East Birgaon	Hashkury Purbopara FCO	30	1967	15000	15000	8.07.07	
13	East Birgaon	Birgaon Khalpar MCO-2	27	1968	13500	13500	3.10.07	
14	East Birgaon	Birgaon West Male CO	30	2004	15000	15000	24.07.08	
15	East Birgaon	Birgaon Khalpar F CO	20	2016	10000	10000	28.07.08	
16	East Birgaon	Shalop Fco	30	2032	15000	15000	7.09.09	
16		Sub-Total	422		183900	183900		

1	Dorgapasha	Beer Kalash MCO	30	1882	15000	15000	1.11.07	
2	Dorgapasha	Haldarkandi Ponchogram MCO	30	1881	13500	13500	16.03.07	
3	Dorgapasha	Haldarkandi MCO -1	26	1883	13000	13000	24.05.07	
4	Dorgapasha	Haldarkandi MCO -2	31	1886	15500	15500	18.06.07	
5	Dorgapasha	Soyhara Male CO	30	1908	15000	15000	24.03.07	
6	Dorgapasha	Kablakhay Male CO	32	1911	16000	16000	27.11.07	
7	Dorgapasha	Borompur Matsayjibi MCO	30	1916	15000	15000	12.07.07	
8	Dorgapasha	Borompur M CO	30	1919	15000	15000	12.02.08	
9	Dorgapasha	Amria MCO	28	1943	14000	14000	19.07.07	
10	Dorgapasha	Soyhara Male CO-2	30	1954	15000	15000	16.07.07	
11	Dorgapasha	Beer Kalash FCO	31	1959	15500	15500	31.07.08	
12	Dorgapasha	Soyhara FCO	30	1960	15000	15000	10.04.08	
13	Dorgapasha	Borompur Moddhopara MCO	26	1964	13000	13000	15.07.07	
14	Dorgapasha	Mougaon MCO	30	1969	15000	15000	16.05.08	
15	Dorgapasha	Chouka FCO	31	1970	15500	15500	22.11.07	
16	Dorgapasha	Noyagaon FCO	32	1971	16000	16000	27.03.08	
17	Dorgapasha	Soyhara North FCO	30	1976	15000	15000	24.03.08	
18	Dorgapasha	Aktapara Female CO	30	1977	15000	15000	27.02.08	
19	Dorgapasha	Saidpur M CO	20	1978	10000	10000	31.03.08	
20	Dorgapasha	Holder Kandi Female CO	30	1987	15000	15000	10.01.08	
21	Dorgapasha	Bager kona Male CO	25	1988	12500	12500	12.03.08	
22	Dorgapasha	Holder Kandi Sarish pur Female CO	39	1989	19500	19500	24.01.08	
23	Dorgapasha	Bagercona Female CO	30	1992	15000	15000	5.09.08	
24	Dorgapasha	Bagercona South Female CO	31	1993	15500	15500	31.04.08	
25	Dorgapasha	Amria Drem Male CO	32	1994	16000	16000	4.04.08	
26	Dorgapasha	Amria South F CO	30	1996	15000	15000	5.04.08	
27	Dorgapasha	Akta para Male CO	31	1997	15500	15500	23.08.08	
28	Dorgapasha	Aktapara East F. CO	30	1998	15000	15000	22.05.08	
29	Dorgapasha	Nurpur Male CO	30	2005	15000	15000	26.12.08	
30	Dorgapasha	Amria Maddha Male CO	31	2006	15500	15500	7.07.08	
31	Dorgapasha	Peikapon Male CO	30	2007	15000	15000	13.07.08	
32	Dorgapasha	Shayedpur East Male CO	30	2010	15000	15000	22.07.08	
33	Dorgapasha	Shayedpur West Female CO	30	2011	15000	15000	15.07.08	
34	Dorgapasha	Shaidpur North Female CO	30	2013	15000	15000	17.07.08	
35	Dorgapasha	Soyhara South Female CO	30	2014	15000	15000	16.09.08	

36	Dorgapasha	Lalpur Male CO	30	2015	15000	15000	5.09.08	
37	Dorgapasha	Aktapara Female CO - 2	29	2017	14500	14500	3.09.08	
38	Dorgapasha	Gandidowar Female CO	30	2021	15000	15000	16.09.08	
39	Dorgapasha	Moygaon South Male CO	31	2022	15500	15500	25.08.09	
40	Dorgapasha	Aktapara East Male CO	31	2023	15500	15500	3.08.08	
41	Dorgapasha	Amria North Fco	30	2025	15000	15000	16.07.09	
42	Dorgapasha	Nurpur F CO	23	2026	11500	11500	4.12.08	
43	Dorgapasha	Shisni Shantipur Fco	31	2027	15500	15500	20.03.09	
44	Dorgapasha	Shisni Fco	30	2033	15000	15000	7.09.09	
45	Dorgapasha	Amria West Fco	30	2034	15000	15000	25.04.09	
46	Dorgapasha	Shaidpur South Female CO	30	2047	15000	15000	7.09.09	
46		Sub-Total	1371		684000	684000		
374		Total	10240		4880400	4715000		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Sanitary Latrine installation report.
Name of Upazila:Biswamverpur

SL.No	Union	Name of CO	No. of Latrine Received	No. of Latrine Installed	BKB branch & account No	Fund Released (TK)	Amount Spent (Tk.)	Completion date of Installation	Remarks
1	Dhonpur	Islampur Modho Para Female CO	28	28	4755	12600	12600	27/08/07	
2	Dhonpur	Islampur Modho Para Male CO	23	23	4756	11500	11500	27/08/07	
3	Dhonpur	Islampur Dhaskin Para Male CO	18	18	4758	9000	9000	27/08/07	
4	Dhonpur	Islampur Purbo Para Female CO	24	22	4803	9600	9600	18/11/06	
5	Dhonpur	Islampur Poschem Para Female CO	12	12	4804	4800	4800	12/06/09	
6	Dhonpur	Maruakhola West Para Male CO	17	17	4927	8500	8500	22/09/07	
7	Dhonpur	Marualhola WestFemale CO	19	19	4929	8100	8100	25/05/07	
8	Dhonpur	Chargong modha Para FemaleCO	25	25	4984	11200	11200	25/05/07	
9	Dhonpur	South Dhanpur Female Co	20	20	4992	8000	8000	18/11/06	
10	Dhonpur	Maruakhola Eest Para Female CO	20	20	5026	8000	8000	18/11/06	
11	Dhonpur	Gamairtola Female CO	15	15	5033	6000	6000	26/09/06	
12	Dhonpur	Modha Gamira tala Female CO	10	10	5044	4000	4000	25/06/06	
13	Dhonpur	West Rajnagar Female CO	30	30	5068	12000	12000	18/11/06	
14	Dhonpur	Goalgaon Male CO	29	29	5139	11600	11600	18/11/06	
15	Dhonpur	Chanakhandi Male CO	15	15	5169	6000	6000	26/09/06	
16	Dhonpur	Sonathala Female CO	31	31	5170	13100	13100	18/11/06	
17	Dhonpur	Mashampur Female CO	32	32	5180	14200	14200	30/07/07	
18	Dhonpur	Suriesnagar Female CO -1	34	34	5182	14100	14100	18/11/06	
19	Dhonpur	Jagathala Male CO	26	26	5190	10400	10400	18/11/06	
20	Dhonpur	Suriesnagar Female CO -2	21	21	5199	9100	9100	22/09/07	
21	Dhonpur	Latar Gaon Male CO	31	31	5215	12400	12400	18/11/06	
22	Dhonpur	Purba Rajnagor Male CO	30	30	5221	12000	12000	18/11/06	
23	Dhonpur	Sattarkona Male CO	31	31	5236	12400	12400	18/11/06	
24	Dhonpur	Sildoare Female CO	31	31	5267	12400	12400	18/11/06	
25	Dhonpur	Chargaon Male CO	28	26	5268	11200	11200	18/11/06	
26	Dhonpur	Halhabdy Male CO	31	31	5286	12400	12400	18/11/06	

27	Dhonpur	Katcona Male & Female CO	30	30	5323	12000	12000	18/11/06	
28	Dhonpur	Chandergonj Female CO	31	31	5341	12400	12400	18/11/06	
29	Dhonpur	Tarangia Female CO	32	32	5356	12800	12800	18/11/06	
30	Dhonpur	East Sattercona Male CO	31	31	5388	13900	13900	25/05/07	
31	Dhonpur	Halhabdy West Male CO	29	29	5411	13000	13000	25/05/07	
32	Dhonpur	Lakherpea Female CO	9	9	5422	4500	4500	12/02/10	
33	Dhonpur	Modronager Female CO	21	21	5458	10500	10500	22/09/07	
34	Dhonpur	Satterkona Female	30	30	5462	15000	15000	22/09/07	
35	Dhonpur	Chandergaon Male CO	22	22	5493	9300	9300	22/09/07	
36	Dhonpur	BathagaonFemale CO	30	30	5497	13500	13500	30/07/2007 18-11-6	
37	Dhonpur	West Mashampur Female CO	25	25	5530	12500	12500	30/07/07	
38	Dhonpur	Shrupgonj Female CO	26	26	5533	13000	13000	22/09/07	
39	Dhonpur	Modho Satterkona Female CO	25	25	5537	12500	12500	30/07/07	
40	Dhonpur	Chargaon WestPara MaleCO	31	31	5559	15500	15500	27/08/07	
41	Dhonpur	Halhabdy Westpara Female CO	29	29	5560	14500	14500	25/05/07	
42	Dhonpur	Chargaon East Para MaleCO	29	29	5564	14500	14500	22/09/07	
43	Dhonpur	East Chandergaon Male CO	22	22	5565	11000	11000	27/08/07	
44	Dhonpur	Dhonpur Southpara Male CO	26	26	5582	13000	13000	22/09/07	
45	Dhonpur	East Goalgoan Male CO	30	30	5583	15000	15000	25/05/07	
46	Dhonpur	West Satterkona Female CO	31	31	5604	15500	15500	25/05/07	
47	Dhonpur	Sarupganj Purbapara Female CO	32	32	5625	16000	16000	30/07/07	
48	Dhonpur	Toroinga Purba para Female CO	30	30	5650	15000	15000	27/08/07	
49	Dhonpur	Machimpur Purbapara Female CO	17	17	5684	8500	8500	30/07/07	
50	Dhonpur	Modhyanagar Westpara Female CO	23	23	5693	11500	11500	30/07/07	
51	Dhonpur	Halabadi Modhyapara Female CO	23	23	5700	11500	11500	30/07/07	
52	Dhonpur	Halabadi Uttarpada Female CO	27	27	5725	13500	13500	09/05/08	
53	Dhonpur	Sureshnagar Female CO -3	25	25	5726	12500	12500	27/08/07	
54	Dhonpur	Laxmirpar Chowdhury Para Female CO	27	27	5728	13500	13500	27/08/07	
55	Dhonpur	Sonatola Uttarpada Female CO	29	29	5737	14500	14500	27/08/07	
56	Dhonpur	Boalia Female CO	33	33	5739	16500	16500	12/08/09	
57	Dhonpur	Dhonpur Madho para Female CO	21	21	5758	10500	6500	09/05/08	
58	Dhonpur	Mohendrinager Female CO	24	24	5765	12000	7500	09/05/08	
59	Dhonpur	Sureshnagar Female CO -04	20	20	5766	10000	10000	09/05/08	
60	Dhonpur	East Goalgoan Female CO	22	22	5777	11000	11000	09/05/08	

61	Dhonpur	Sureshnagar Female CO-05	31	31	5786	15500	14500	09/05/08	
62	Dhonpur	Satarkona Male CO - 02	19	19	5802	9500	9500	22/08/08	
63	Dhonpur	Machimpur Modhopara Female CO	20	20	5805	10000	10000	09/05/08	
64	Dhonpur	Dhonpur Pashchimpra Female CO	30	30	5806	15000	15000	09/05/08	
65	Dhonpur	Halabadi Bonpara Female CO	24	24	5822	12000	10000	25/07/11	
66	Dhonpur	Gamairtola Male CO	30	30	5833	15000	15000	26/02/10	
67	Dhonpur	Halabadi Natunpara Female CO	31	31	5834	15500	15500	22/08/08	
68	Dhonpur	Halabadi Mokampara Female CO	21	21	5835	10500	10500	22/08/08	
69	Dhonpur	Machimpur Paschim Para Akota Female CO	21	21	5837	10500	10500	18/03/10	
70	Dhonpur	Sureshnagar Female CO-06	28	28	5838	14000	14000	22/08/08	
71	Dhonpur	Sureshnagar Female CO-07	30	30	5862	15000	15000	22/08/08	
72	Dhonpur	Meruakhola Uttarpura Female CO	20	20	5870	10000	10000	22/08/08	
73	Dhonpur	Dohnpur westpara Female CO-2	26	26	5884	13000	13000	15/03/10	
74	Dhonpur	Meruakhola westpara Female CO-2	27	27	5886	13500	13500	25/07/09	
75	Dhonpur	Bathagora Female CO-2	27	27	5892	13500	13500	25/07/09	
76	Dhonpur	West Chander gawn Female CO	31	31	5896	15500	15500	12/08/09	
77	Dhonpur	East Halbady Female CO	30	30	5898	15000	15000	25/07/09	
78	Dhonpur	West Sildoar Female CO	22	22	5899	11000	11000	25/07/09	
79	Dhonpur	Halhabidy Kona bari Female CO	30	30	5923	15000	15000	12/08/09	
80	Dhonpur	Kalakhali Female CO-2	28	28	5924	14000	7000	25/07/09	
81	Dhonpur	Satarkuna Female CO	30	30	5952	15000	15000	25/07/09	
82	Dhonpur	Masimpur North FemaleCO	30	30	5965	15000	15000	06/03/10	
83	Dhonpur	Maddhaynagar West FemaleCO-2	26	26	5966	13000	13000	25/07/09	
84	Dhonpur	Maddhanagar FemaleCO-3	20	20	5968	10000	10000	25/07/09	
85	Dhonpur	Gasgora Female CO	20	20	5978	10000	10000	12/12/10	
86	Dhonpur	Dhonpur Uttar para Female CO	30	30	5979	15000	15000	25/07/09	
87	Dhonpur	Boalia West Female CO	20	20	5987	10000	9000	28/06/11	
88	Dhonpur	Boalia North Female CO	20	20	5988	10000	10000	25/07/09	
88	Sub-Total		2245	2241		1056000	1036500		
1	Fotepur	Fulvory Female CO	38	38	4704	17500	17500	12/08/09	
2	Fotepur	**Fathepur Uttarpura Female CO	21	21	4805	9600	9600	12/08/09	
3	Fotepur	**Fathepur Dhakin para Female CO	29	29	4806	13400	13400	30/07/07	
4	Fotepur	Omedpur Female CO	18	18	4815	7200	7200	18/11/06	
5	Fotepur	**Bahadurpur Female	28	28	4822	14000	14000	26/04/10	
6	Fotepur	Rangiar Char Female CO	23	23	4827	10200	5200	09/05/08	

7	Fotepur	**Bahadurpur Female CO-2	22	22	4848	11000	11000	05/04/10	
8	Fotepur	Nowagaon Female CO	24	24	4856	10000	10000	12/08/09	
9	Fotepur	**Raipur Female CO	43	43	4908	17200	17200	12/11/06	
10	Fotepur	**Khalachanpur west Female CO	30	30	4941	13500	13500	30/07/07	
11	Fotepur	**Khalachanpur East Female CO	36	36	4942	16800	16800	30/07/07	
12	Fotepur	**Kochokhali Female CO	30	30	4982	12000	12000	12/11/06	
13	Fotepur	**Koya Female Co	31	31	5024	14000	14000	27/08/07	
14	Fotepur	**Bishwamverpur East Female CO	15	15	5045	6000	6000	26/09/06	
15	Fotepur	Chandargonj Female CO-1	29	29	5049	13000	13000	09/05/08	
16	Fotepur	**Bishwamverpur West Female CO	26	26	5054	11700	11700	25/05/07	
17	Fotepur	**Bahadurpur Male CO	28	28	5086	12800	12800	27/08/07	
18	Fotepur	Sangrampur Female CO	29	29	5106	13000	13000	30/07/07	
19	Fotepur	Baguha Modhapara Female CO	29	29	5115	13300	9300	09/05/08	
20	Fotepur	Baguha Southpara Female CO	23	23	5116	10000	10000	30/07/07	
21	Fotepur	Baguha Westpara Female CO	21	21	5117	9400	9400	30/07/07	
22	Fotepur	**Koaua Male CO	15	15	5136	6000	6000	26/09/06	
23	Fotepur	Bashantapur Male CO	14	14	5146	5600	5600	26/09/06	
24	Fotepur	Radanager Female CO	31	31	5167	12400	12400	12/11/06	
25	Fotepur	Sanggrampur Male CO	31	31	5177	14000	14000	30/07/07	
26	Fotepur	Shalmara Female CO	31	31	5200	14000	14000	25/05/07	
27	Fotepur	Gopalpur Female CO	30	30	5247	13400	13400	09/05/08	
28	Fotepur	Shalmara Female CO	33	33	5269	15000	15000	20/11/08	
29	Fotepur	**Bashantapur Female CO	27	27	5322	13500	7500	09/05/08	
30	Fotepur	**Kochokhali Female CO	28	28	5325	12700	12700	25/05/07	
31	Fotepur	Lokkipur Male CO	29	29	5329	13000	13000	22/09/07	
32	Fotepur	Pirizpur Female CO	29	29	5330	12900	6400	09/05/08	
33	Fotepur	Nayabaronka South Female CO	31	31	5346	14200	14200	09/05/08	
34	Fotepur	Almador FemaleCO	28	28	5347	11200	11200	12/11/06	
35	Fotepur	Shapur Female CO	27	27	5348	10800	10800	12/11/06	
36	Fotepur	Nayabarukka East Female CO	32	32	5360	12900	12900	18/11/06	
37	Fotepur	Shapur Male CO	29	29	5363	13000	13000	27/08/07	
38	Fotepur	Bishwamverpur Newpara Female CO	25	25	5380	11000	11000	30/07/07	
39	Fotepur	Radhanager Male CO	30	30	5394	15000	15000	30/07/07	
40	Fotepur	Nayabarukka Modapara Female CO	32	32	5407	14400	14400	12/08/09	
41	Fotepur	Anantapur Male CO-1	45	45	5412	19400	19400	18/11/06	

42	Fotepur	Anntapur East Male CO-2	22	22	5413	9400	9400	22/09/07	
43	Fotepur	Shapur Southpara Male CO	32	32	5445	14400	14400	25/05/07	
44	Fotepur	Khedorpur Male CO	29	29	5450	12900	12900	25/05/07	
45	Fotepur	Baguha Modhapara Male CO	27	27	5456	13500	13500	22/09/07	
46	Fotepur	Bishwamberpur South Female CO	25	25	5463	11400	11400	30/07/07	
47	Fotepur	Chandargoan Male CO	30	30	5465	15000	15000	30/07/07	
48	Fotepur	Khedorpur Male CO -2	25	25	5475	12500	12500	25/05/07	
49	Fotepur	Shapur Newpara Male CO	30	30	5479	13500	13500	25/05/07	
50	Fotepur	Omedpur Female CO-2	22	22	5483	9500	9500	30/07/2007 18-11-6	
51	Fotepur	Durbarchar Female CO	17	17	5485	8500	8500	25/05/07	
52	Fotepur	Nayabaronka West para Female CO	22	22	5539	11000	11000	30/07/07	
53	Fotepur	Gagotia Male CO	31	31	5547	15500	15500	27/08/07	
54	Fotepur	Lakha Female CO	23	23	5596	11500	11500	25/05/07	
55	Fotepur	Gopalpur (Barokure) Male CO	43	43	5603	21500	21500	30/07/07	
56	Fotepur	Kolaiya Male CO	26	26	5611	13000	13000	30/07/07	
57	Fotepur	Khatakhali Male CO	30	30	5631	15000	15000	30/07/07	
58	Fotepur	Kolaia Female CO	26	26	5655	13000	13000	30/07/07	
59	Fotepur	Rajnagar Female CO	24	24	5686	12000	12000	30/07/07	
60	Fotepur	Rajnagar Male CO	30	30	5690	15000	15000	30/07/07	
61	Fotepur	Gopalpur Male CO	27	27	5699	13500	13500	30/07/07	
62	Fotepur	Bishwamberpur Notun Para Female CO-01	34	34	5741	17000	17000	27/08/07	
63	Fotepur	Songrampur Uttar para Female CO-2	17	17	5757	8500	8500	15/04/10	
64	Fotepur	Bishwamberpur Notun Para Female CO	17	17	5762	8500	8500	09/05/08	
65	Fotepur	Bishwamberpur Male CO	31	31	5779	15500	15500	15/03/10	
66	Fotepur	Fatepur Utttarpara Male CO	30	30	5780	15000	15000	20/11/08	
67	Fotepur	Lahshipur Female CO	22	22	5793	11000	11000	24/03/10	
68	Fotepur	Shapur Female CO	27	27	5823	13500	13500	26/04/10	
69	Fotepur	Katakhali Female CO	31	31	5824	15500	15500	25/07/09	
70	Fotepur	Biswamberpur Schoolpara Female CO	19	19	5825	9500	9500	22/08/08	
71	Fotepur	Haripur Female CO	31	31	5847	15500	15500	12/08/09	
72	Fotepur	Ghagotia Female CO	30	30	5850	15000	15000	20/11/08	
73	Fotepur	Katakhali Female CO-02	31	31	5852	15500	15500	20/11/08	
74	Fotepur	Sangrampur Fe Male CO-3	31	31	5872	15500	15500	20/11/08	
75	Fotepur	Lakha Modhapara Female CO	27	27	5874	13500	13500	25/02/10	

76	Fotepur	Gagotia North Female CO	31	31	5877	15500	15500	20/11/08	
77	Fotepur	Anontapur Modhapara Female CO	14	14	5881	7000	7000	26/03/10	
78	Fotepur	Fulvory westpara Female CO	31	31	5883	15500	15500	20/11/08	
79	Fotepur	Gopalganj barocor Female CO	31	31	5885	15500	7500	20/11/08	
80	Fotepur	Nowagaon West female Co	28	28	5925	14000	14000	24/03/10	
81	Fotepur	Nayabaronka Male CO	31	31	5933	15500	15500	12/08/09	
82	Fotepur	Sangrampur NatunPara Female CO	23	23	5934	11500	11000	05/04/10	
83	Fotepur	Gopalganj FemaleCO-2	30	30	5959	15000	15000	07/01/10	
84	Fotepur	Shalmara South Female	23	23	5961	11500	11500	23/04/10	
85	Fotepur	Ananatapur FemaleCO-2	30	30	5962	15000	15000	12/08/09	
86	Fotepur	Gopal pur Natun Hati FemaleCO	30	30	5964	15000	15000	12/08/09	
87	Fotepur	Duvlarchor Dakshin Female CO	30	30	5985	15000	15000	24/05/10	
87	Sub-Total		2401	2401		1126600	1096600		
1	Polash	**Mallikpur South Female CO	30	30	4693	12000	12000	12/11/06	
2	Polash	**Lalargoan Female CO	30	30	4810	12000	12000	12/11/06	
3	Polash	Kaolarpar Male CO	23	23	4812	11500	11500	28/03/10	
4	Polash	Kaolarpar Female CO	24	24	4814	10800	10800	30/07/07	
5	Polash	**Mallikpur Male CO	15	15	4816	6000	6000	25/03/10	
6	Polash	Majumdari Female CO	29	29	4817	11600	11600	12/11/06	
7	Polash	Majumdari Male CO	28	28	4819	11200	11200	12/11/06	
8	Polash	Gazirgaon Dokkhin para MaleCO	25	25	4914	10000	10000	12/11/06	
9	Polash	Alipur Utarpara Female CO	30	30	4934	12000	12000	12/11/06	
10	Polash	North Majair Female CO	19	19	4940	7600	7600	18/11/06	
11	Polash	Talartal Female CO	30	30	4978	12000	12000	12/11/06	
12	Polash	Gajir Gaon Female	25	25	4988	10000	10000	12/11/06	
13	Polash	Razghat Female CO	27	27	5025	12000	6000	22/08/08	
14	Polash	Ranabidda Female CO	34	34	5028	14000	12000	22/08/08	
15	Polash	Paddamanagar South para Female CO	30	30	5042	12000	12000	12/11/06	
16	Polash	Paddamanagar North para Female CO	24	24	5043	9600	9600	12/11/06	
17	Polash	Baggow Female Co	31	31	5082	13900	13900	25/05/07	
18	Polash	Adukhali North Female CO	31	31	5109	12400	12400	12/11/06	
19	Polash	Moktikhola Male CO-1	23	23	5132	9200	9200	12/11/06	
20	Polash	Krishnanagor Male CO	12	12	5150	4800	4800	12/11/06	
21	Polash	Baggaon Male CO	35	35	5155	14500	14500	30/07/07	
22	Polash	Moktikhala Male CO-2	25	25	5166	10000	10000	12/11/06	

23	Polash	Pukurpar Female CO	27	27	5188	10800	10800	12/11/06	
24	Polash	Adukhali South Female CO	31	31	5196	12400	12400	12/11/06	
25	Polash	Mazhair Modhapara Male CO	25	25	5223	11300	11300	30/07/2007 12-11-6	
26	Polash	Chanpur Male CO	22	22	5237	9500	9500	30/07/2007 12-11-6	
27	Polash	Polasgaon Sarokpar Female CO	30	30	5246	12000	12000	12/11/06	
28	Polash	Chanpur Female CO	28	28	5249	12500	12500	30/07/2007 12-11-6	
29	Polash	Kagawora Male CO	32	32	5259	14700	14700	30/07/2007 12-11-6	
30	Polash	Doshgar Female CO	39	39	5261	16900	13400	30/07/07	
31	Polash	Talartal Male CO	30	30	5262	12000	12000	12/11/06	
32	Polash	Gazirgaon Utterpara Male CO	30	30	5271	12000	12000	12/11/06	
33	Polash	New Goalgaon Male CO	16	16	5282	6400	6400	26/09/06	
34	Polash	Alipur Male CO	30	30	5293	12000	12000	12/11/06	
35	Polash	Digerpar Female CO	37	37	5295	15500	12000	22/08/08	
36	Polash	Dariapar Brammon Para Male CO	27	27	5296	12100	12100	30/07/2007 12-11-6	
37	Polash	Pariynager Male CO	16	16	5304	6400	6400	12/11/06	
38	Polash	Caoihara Female CO-1	31	31	5326	12400	12400	12/11/06	
39	Polash	Dariapar Eastpara Female CO	14	14	5328	5600	5600	12/11/06	
40	Polash	Parinager Female CO	16	16	5408	6400	6400	14/10/09	
41	Polash	Kurihatia Male CO	16	16	5421	6400	6400	12/11/06	
42	Polash	Gobinthenoger South Female CO	26	26	5444	11700	11700	30/07/07	
43	Polash	Gobinthenoger North Female CO	31	31	5455	13900	13900	30/07/07	
44	Polash	Kagawora Female CO	24	24	5503	12000	12000	09/05/08	
45	Polash	Doshgar Utterpara Female CO	26	26	5528	13000	13000	09/05/08	
46	Polash	Caoihara Female CO-2	30	30	5535	15000	15000	09/05/08	
47	Polash	Alipur South para Female CO	28	28	5536	14000	14000	30/07/07	
48	Polash	Gazirgaon Utterpara Female CO	31	31	5551	15500	15500	30/07/07	
49	Polash	Bajitpur Female CO	31	31	5554	15500	15500	05/04/10	
50	Polash	Digerpar Eastpara Female CO	25	25	5567	12500	12500	09/05/08	
51	Polash	Digerpar Male CO	30	30	5568	15000	15000	30/07/07	
52	Polash	Majumdari Female-2	25	25	5586	12500	12500	22/09/07	
53	Polash	Hocucona Female CO	30	30	5607	15000	15000	25/07/09	

54	Polash	Kathalbari Female CO	31	31	5627	15500	15500	25/07/09	
55	Polash	Rasulpur Female CO-1	29	29	5658	14500	9500	22/08/08	
56	Polash	Joynagar Female CO	15	15	5677	7500	7500	30/07/07	
57	Polash	Rasulpur Female CO-2	30	30	5704	15000	15000	22/09/07	
58	Polash	Mojumdari Male CO-2	40	40	5740	20000	20000	22/09/07	
59	Polash	Hacucona South Female CO-02	21	21	5764	10500	10500	22/08/08	
60	Polash	Kachirgati Female CO	28	28	5767	14000	14000	09/05/08	
61	Polash	Polashgaon Female CO	31	31	5774	15500	15500	09/05/08	
62	Polash	Kachirgati Female CO-02	28	28	5781	14000	14000	22/08/08	
63	Polash	Kachirgati Male CO	30	30	5788	15000	15000	25/07/09	
64	Polash	Krishnanagar Female CO	26	26	5820	13000	13000	24/12/09	
65	Polash	Doshgar Natunpara Female CO	33	33	5842	16500	13000	22/08/08	
66	Polash	Doshghor Male CO	25	25	5846	12500	12500	25/07/09	
67	Polash	Gajir Gaon Dakkhin Para Female CO	31	31	5848	15500	15500	22/08/08	
68	Polash	Gajirgaon Moddho Para Female CO	31	31	5849	15500	15500	22/08/08	
69	Polash	Koularpar Female CO-2	22	22	5851	11000	11000	25/07/09	
70	Polash	East Kachirgati Female CO	20	20	5853	10000	10000	22/08/08	
71	Polash	Dariapar East M CO	29	29	5856	14500	14500	12/04/10	
72	Polash	Dosghor West Female CO	22	22	5860	11000	11000	20/11/08	
73	Polash	Upzila westpara Female CO	28	28	5887	14000	13000	20/11/08	
74	Polash	Chanpur South Female CO	26	26	5889	13000	13000	25/12/09	
75	Polash	Doshgher Moddapara Female CO	20	20	5893	10000	10000	20/11/08	
76	Polash	Rangpur South para Female CO	25	25	5894	12500	12500	25/07/09	
77	Polash	Rangpur Northpara Female CO	30	30	5895	15000	15000	25/07/09	
78	Polash	Chanpur Female CO-2	28	28	5900	14000	14000	23/04/10	
79	Polash	Rasulpur Moddapara Female Co	25	25	5901	12500	12500	24/04/10	
80	Polash	Razghat Male CO	22	22	5926	11000	11000	25/07/09	
81	Polash	Kolarper Female CO	22	22	5932	11000	11000	25/07/09	
82	Polash	Kutipara Female CO	24	24	5955	12000	12000	25/07/09	
83	Polash	Dasghor East FemaleCO	22	22	5963	11000	11000	25/07/09	
84	Polash	Dakshin Dasghor FemaleCO	22	22	5970	11000	11000	25/07/09	
85	Polash	Telikona Daskhin FemaleCO	20	20	5973	10000	10000	25/07/09	
86	Polash	Telikona FemaleCO	28	28	5981	14000	14000	28/01/10	
87	Polash	Mallikpur Uttar Female CO	20	20	5984	10000	10000	23/04/10	
87	Sub-Total		2298	2298		1054000	1029500		

1	S.Badaghat	**Puraton Bag Mara Male CO	24	24	4690	10900	9900	25/07/09	
2	S.Badaghat	**Puraton Bag Mara Female CO	18	18	4691	9000	9000	25/05/07	
3	S.Badaghat	**Notun Bag Mara Female CO	22	22	4694	9600	9600	30/07/07	
4	S.Badaghat	**Notun Bag Mara Male CO	20	20	4698	8000	8000	18/11/06	
5	S.Badaghat	Durgapur P .para Female CO	26	26	4824	11300	11300	25/05/07	
6	S.Badaghat	**Loliapur Female CO	28	28	4899	12700	12700	30/07/07	
7	S.Badaghat	Durgapur Kittar Hati Male CO	25	25	4902	10000	10000	18/11/06	
8	S.Badaghat	**Laliapur Male CO	27	27	4913	12000	12000	12/11/09	
9	S.Badaghat	Brajanathpur Southpara Male CO	10	10	4943	4000	4000	26/09/06	
10	S.Badaghat	Modhupur Male CO	30	30	4986	13500	13500	26/09/06	
11	S.Badaghat	**Brajanathpur Female CO	30	30	5029	13500	13500	30/07/07	
12	S.Badaghat	Jagannathpur Female CO	24	24	5055	9600	9600	18/11/06	
13	S.Badaghat	Basantapur Female CO	30	30	5071	13500	13500	30/07/07	
14	S.Badaghat	Olasnagar Female CO-1	30	30	5108	13500	13500	25/05/07	
15	S.Badaghat	**Sreedorpur Male CO	16	16	5120	6400	6400	26/09/06	
16	S.Badaghat	Olasnagar Female CO-2	30	30	5145	13500	13500	25/05/07	
17	S.Badaghat	Porangaon Female CO	30	30	5171	13900	13900	30/07/07	
18	S.Badaghat	Nowagaon Male CO	30	30	5181	15000	15000	30/07/07	
19	S.Badaghat	Jalilpur Female CO	45	45	5197	21000	21000	30/07/07	
20	S.Badaghat	Rahimpur Female CO	32	32	5230	14700	12700	09/05/08	
21	S.Badaghat	Ecor Atia Female CO	31	31	5250	13900	13900	30/07/07	
22	S.Badaghat	Omarpur Female CO	29	29	5315	11600	11600	18/11/06	
23	S.Badaghat	Asamgonj Male CO	17	17	5339	6800	6800	26/09/06	
24	S.Badaghat	Ulasnagor Westpara Female CO	31	31	5343	12400	12400	18/11/06	
25	S.Badaghat	Katakhali Female CO	29	29	5355	13000	13000	12/08/09	
26	S.Badaghat	Durgapur Westpara Male CO	32	32	5410	14400	14400	25/05/07	
27	S.Badaghat	Sreedorpur Female CO	24	24	5419	12000	12000	09/05/08	
28	S.Badaghat	Jagannathpur Male CO	42	42	5435	19700	19700	30/07/07	
29	S.Badaghat	Purangoan North paraFemaleCO	30	30	5449	13400	13400	30/07/07	
30	S.Badaghat	Jamalpur Female	30	30	5460	13300	13300	25/05/07	
31	S.Badaghat	Saktiar khola Female CO	38	38	5466	17500	17500	09/05/08	
32	S.Badaghat	Sirajpur Modha para Female CO	30	30	5484	13300	13300	30/07/2007 18-11-6	
33	S.Badaghat	Saktiar khola Modhapara Female CO	30	30	5508	13300	13300	30/07/2007 18-11-6	

34	S.Badaghat	Katakhali Male CO	31	31	5509	15500	15500	30/07/07	
35	S.Badaghat	Sirajpur Eastpara Female CO	30	30	5538	15000	15000	30/07/07	
36	S.Badaghat	Chargaon SouthPara FemaleCO	21	21	5544	10500	10500	30/07/07	
37	S.Badaghat	Purangoan East para FemaleCO	30	30	5549	15000	15000	30/07/07	
38	S.Badaghat	Gondamara Male CO	31	31	5556	15500	15500	30/07/07	
39	S.Badaghat	Sirajpur Southpara Female CO	25	25	5592	12500	12500	30/07/07	
40	S.Badaghat	Sirajpur Northpara Female CO-2	30	30	5601	15000	15000	27/08/07	
41	S.Badaghat	Miarchar Female CO	31	31	5628	15500	15500	12/08/09	
42	S.Badaghat	Purangaon Uttarpara Female CO-02	17	17	5653	8500	8500	30/07/07	
43	S.Badaghat	Omarpur Madhapara Female CO	28	28	5668	14000	14000	09/05/08	
44	S.Badaghat	Baggaon Dakkhin Para Female CO	30	30	5729	15000	13000	04/05/10	
45	S.Badaghat	Baggaon Uttar Para Female CO	30	30	5730	15000	15000	09/05/08	
46	S.Badaghat	Baggaon Dakkhin Para Male CO	30	30	5735	15000	15000	09/05/08	
47	S.Badaghat	East Amria Female CO	30	30	5742	15000	15000	22/09/07	
48	S.Badaghat	Bosontopur Natunpur Female CO	24	24	5769	12000	12000	26/04/10	
49	S.Badaghat	Sirajpur Baggaon Male CO	28	28	5770	14000	14000	09/05/08	
50	S.Badaghat	Sirajpur Boropara Female CO	30	30	5775	15000	15000	23/03/10	
51	S.Badaghat	Saktiarkhola Uttarpara Female CO-2	30	30	5785	15000	15000	25/07/09	
52	S.Badaghat	Amria Female CO	31	31	5792	15500	15500	09/05/08	
53	S.Badaghat	Saktiar khola Westpara Female CO	31	31	5804	15500	15500	09/05/08	
54	S.Badaghat	Amria Modha para Female CO	31	31	5818	15500	10000	20/11/08	
55	S.Badaghat	Amria South para Female CO	20	20	5827	10000	10000	22/08/08	
56	S.Badaghat	Halabadi Westpara Female CO	25	25	5830	12500	12500	22/08/08	
57	S.Badaghat	Miarchar Female CO-02	31	31	5836	15500	15500	22/08/08	
58	S.Badaghat	Saktiarkhola Dakkhin Para Female CO	31	31	5843	15500	15500	22/08/08	
59	S.Badaghat	Miarchar Female CO-03	24	24	5854	12000	12000	25/07/09	
60	S.Badaghat	Miarchar Eastpara Female CO	21	21	5857	10500	10500	23/03/10	
61	S.Badaghat	Nuton Para Female CO	20	20	5865	10000	10000	08/03/10	
62	S.Badaghat	Miarchar modhapara Female CO	20	20	5867	10000	10000	13/03/10	
63	S.Badaghat	Chatrish Female CO	31	31	5868	15500	15500	25/07/09	
64	S.Badaghat	Miarchar puranhati Female CO-1	20	20	5869	10000	10000	22/08/08	
65	S.Badaghat	Miarchar puranhati Female CO-2	21	21	5873	10500	10500	22/08/08	
66	S.Badaghat	Gondamara Female CO	24	24	5876	12000	12000	25/07/09	
67	S.Badaghat	Monubag Female CO	21	21	5882	10500	10500	12/06/10	
68	S.Badaghat	Miarchar Maddopara Female CO-2	31	31	5888	15500	15500	25/07/09	

69	S.Badaghat	Gondamara Female CO -2	30	30	5897	15000	15000	20/04/10	
70	S.Badaghat	Purangaon Modhapara Female CO	15	15	5905	7500	7500	12/01/10	
71	S.Badaghat	Chatrish Female CO-3	27	27	5908	13500	13500	25/07/09	
72	S.Badaghat	Shapur Female CO	25	25	5909	12500	12500	25/07/09	
73	S.Badaghat	Miarchar Conapara Female CO	31	31	5910	15500	15500	25/07/09	
74	S.Badaghat	Chatrish Female CO-2	23	23	5912	11500	11500	13/06/10	
75	S.Badaghat	Miarchar Uttarpara Female CO	15	15	5918	7500	7500	12/02/10	
76	S.Badaghat	Kachirgati Sarokpar Female CO	20	20	5921	10000	10000	20/11/08	
77	S.Badaghat	Mearchah Male CO	24	24	5935	12000	12000	09/02/10	
78	S.Badaghat	Purangoan Purba Para Female CO-2	24	24	5949	12000	12000	10/01/10	
79	S.Badaghat	Shaktiarkhula Passim Para Female CO	30	30	5951	15000	15000	13/03/10	
80	S.Badaghat	Amria Uttar Para Female CO	22	22	5953	11000	11000	12/02/10	
81	S.Badaghat	Amria Dhashin Para Female CO-2	30	30	5954	15000	15000	14/04/10	
82	S.Badaghat	Durgapur Kittar Hati female CO	21	21	5956	10500	10500	08/03/10	
83	S.Badaghat	Amria Male CO	22	22	5958	11000	11000	13/04/10	
84	S.Badaghat	Sonapur FemaleCO-2	29	29	5967	14500	14500	24/06/10	
85	S.Badaghat	Sonapur FemaleCO-1	28	28	5982	14000	14000	25/06/10	
85	Sub-Total		2275	2275		1087700	1077200		
1	Solukabad	Jagannathpur Male CO	30	30	4933	12000	12000	12/11/06	
2	Solukabad	Jagannathpur Female CO	28	28	4947	11200	11200	12/11/06	
3	Solukabad	Chalband Gulikitta Male CO	28	28	4971	11200	11200	12/11/06	
4	Solukabad	Chalband Male CO	15	15	4979	6000	6000	25/06/06	
5	Solukabad	Jinarpar Male CO	30	30	4983	12000	12000	18/11/06	
6	Solukabad	Chalband Gulikitta Female CO	30	30	4987	12000	12000	12/11/06	
7	Solukabad	Chalband Female CO	30	30	4991	12000	12000	12/11/06	
8	Solukabad	Jinarpur Female CO	30	30	5035	12000	12000	12/11/06	
9	Solukabad	Chalband North Para Female CO	30	30	5066	12000	12000	12/11/06	
10	Solukabad	Bagber Male CO	15	15	5110	6000	6000	26/09/06	
11	Solukabad	Bagber Female CO	15	15	5112	6000	6000	26/09/06	
12	Solukabad	Jaganatpur west Female CO	26	26	5165	10400	10400	18/11/06	
13	Solukabad	Lamapara Female CO	30	30	5179	13500	13500	25/05/07	
14	Solukabad	Akta Para Male CO	30	30	5216	12000	12000	18/11/06	
15	Solukabad	Aktapara Female CO	15	15	5266	6000	6000	26/09/06	
16	Solukabad	Badertack Male CO	30	30	5300	13500	13500	25/05/07	
17	Solukabad	Ratergaon Female CO	30	30	5303	12000	12000	18/11/06	

18	Solukabad	Badertack Female CO	30	30	5335	12000	12000	12/11/06	
19	Solukabad	BadertackSouthpara Male CO	34	34	5336	13600	13600	12/11/06	
20	Solukabad	Badertack Modapara Male CO	30	30	5337	12000	12000	18/11/06	
21	Solukabad	Badertack Southpara Male CO-2	30	30	5357	12000	12000	12/11/06	
22	Solukabad	Rttergaon Male CO	29	29	5358	11600	11600	18/11/06	
23	Solukabad	South Mokora Male CO	26	26	5364	11700	11700	30/07/07	
24	Solukabad	Rttergaon 2no Male CO	30	30	5370	12000	12000	18/11/06	
25	Solukabad	Badertack Northpara Male CO	32	32	5373	12800	12800	12/11/06	
26	Solukabad	Majdertake Female CO	32	32	5457	14400	14400	30/07/2007 18-11-6	
27	Solukabad	Moninager Male CO	29	29	5464	13000	13000	09/05/08	
28	Solukabad	Mothirkhandi Female CO	45	45	5501	19500	19500	18/11/06	
29	Solukabad	Adhang Female CO-1	32	32	5502	14400	14400	25/05/07	
30	Solukabad	Mothori khandi Male CO	30	30	5513	13500	13500	30/07/07	
31	Solukabad	Adhang Female CO-2	30	30	5514	13500	13500	25/05/07	
32	Solukabad	Badertack westpara Female CO	45	45	5532	21000	21000	25/05/07	
33	Solukabad	Mothurkandi Modhyapara Female CO	31	31	5540	15500	15500	22/08/08	
34	Solukabad	Mokora Modha para Male CO	30	30	5541	15000	15000	30/07/07	
35	Solukabad	Lama Chalbond Male CO	31	31	5543	15500	15500	25/05/07	
36	Solukabad	Mokora Pulerghat Male CO	30	30	5557	15000	15000	30/07/07	
37	Solukabad	Amragor Male CO	30	30	5562	15000	15000	30/07/07	
38	Solukabad	Kashipur Hajong Male CO	25	25	5563	12500	12500	09/05/08	
39	Solukabad	Kafna Male CO	30	30	5572	15000	15000	30/07/07	
40	Solukabad	Goarargow Male CO	30	30	5595	15000	7500	20/11/08	
41	Solukabad	Kafna modh Para Male CO	17	17	5599	8500	8500	25/05/07	
42	Solukabad	Gorergaon Male CO - 02	30	30	5624	15000	15000	30/07/07	
43	Solukabad	Kafna Female CO	31	31	5657	15500	15500	22/08/08	
44	Solukabad	Jinarpur Purbapara Female CO	26	26	5671	13000	13000	30/07/07	
45	Solukabad	Salamur Male CO	15	15	5710	7500	7500	30/07/07	
46	Solukabad	Mothurkandi Uttar para Female CO	20	20	5732	10000	10000	27/08/07	
47	Solukabad	Majertek Uttarpara Female CO	20	20	5736	10000	10000	22/09/07	
48	Solukabad	Moninager 2 No Female CO	26	26	5772	13000	8500	25/07/09	
49	Solukabad	Gorergaon Female CO	17	17	5773	8500	8500	09/05/08	
50	Solukabad	Moninagar Female CO	24	24	5776	12000	12000	25/07/09	
51	Solukabad	Gorergaon West Para Male CO	30	30	5783	15000	15000	29/03/10	

52	Solukabad	Rotargaon Purbopara Female CO	32	32	5796	16000	8500	22/08/08	
53	Solukabad	Rotargaon Southpara Female CO	18	18	5803	9000	9000	12/08/09	
54	Solukabad	Lamachalbond Female CO	30	30	5819	15000	15000	12/09/09	
55	Solukabad	Monipur Hati Male CO	32	32	5821	16000	16000	12/01/10	
56	Solukabad	Rampur Male CO	15	15	5839	7500	7500	22/08/08	
57	Solukabad	Sonapara Female CO-1	30	30	5840	15000	15000	20/11/08	
58	Solukabad	Adang Male CO	20	20	5844	10000	10000	12/11/09	
59	Solukabad	Rampur Male CO-2	32	32	5855	16000	7000	22/08/08	
60	Solukabad	Sonapara Female CO-2	30	30	5861	15000	15000	20/11/08	
61	Solukabad	Rampur PashchimparaFemale CO	29	29	5866	14500	14500	25/04/10	
62	Solukabad	Rampur Purbopara Female CO	30	30	5871	15000	15000	12/02/10	
63	Solukabad	Monipur Hati Female CO	25	25	5891	12500	12500	12/03/10	
64	Solukabad	Monipur hati South Male CO	33	33	5906	16500	16500	12/08/2009 20-11-8	
65	Solukabad	Majhertec East Female CO	28	28	5907	14000	14000	25/01/10	
66	Solukabad	Rotargaon Southpara Male CO	21	21	5911	10500	10500	23/05/10	
67	Solukabad	Rotargaon Southpara Female CO-2	22	22	5913	11000	11000	25/04/10	
68	Solukabad	Monipur hati East Female CO	30	30	5922	15000	15000	19/04/10	
69	Solukabad	Monipur South Female CO	30	30	5929	15000	7500	25/07/09	
70	Solukabad	Monipur North Female CO	32	32	5930	16000	16000	22/04/10	
71	Solukabad	Vadertak North FemaleCO	23	23	5969	11500	11500	04/02/10	
72	Solukabad	Aktapara Female CO-2	30	30	5971	15000	15000	25/07/09	
73	Solukabad	Vatertak Maddha FemaleCO	20	20	5972	10000	10000	12/08/09	
74	Solukabad	Berergoan Female	25	25	5983	12500	12500	24/03/10	
74	Sub-Total		2036	2036		941800	905800		
421	Total		11255	11251		5266100	5145600		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Sanitary Latrine instalation report.
Name of Upazila:Jamalgonj

SL No	Union	Name of CO	No of Installed latrine	BKB Brench & CO account No	Fund Released (TK)	Amount Spent (TK)	Completion date of installation	Remarks
1	Fenerbak	Santipur F CO	31	6873	15500	15500	11.03.08/11.08.08	
2	Fenerbak	Vhutierpur F CO	29	6893	14500	14500	12.03.08/13.07.08	
3	Fenerbak	Shorifpur Banderhati F CO	31	6861	15500	15500	11.3.08/3.03.09	
4	Fenerbak	Shorifpur Moddhapara F CO	31	6867	15500	15500	12.03.08/03.03.08	
5	Fenerbak	Sujatpur F CO	30	6407	15000	15000	18.10.06/28.03.07	
6	Fenerbak	Sujatpur Uttarpara F CO	30	6667	15000	15000	24.07.07/02.12.07	
7	Fenerbak	Santipur M CO	29	6396	14500	14500	15.02.07/11.04.07	
8	Fenerbak	Santipur Paschimpara M CO	31	6656	15500	15500	11.006.07/12.08.07	
9	Fenerbak	Santipur Notunpara F CO	31	6741	15500	15500	03.10.07/24.10.07	
10	Fenerbak	Paschim Rajapur F CO	31	6602	15500	15500	16.4.07/24.10.07	
11	Fenerbak	Rajapur Kandahati M CO	31	6518	13900	13900	19.2.7/31.5.7	
12	Fenerbak	Rajapur Muslim M CO	32	6252	12800	12800	27.2.8	
13	Fenerbak	Rajapur Hindu Choto Hati F CO	31	6264	15500	15500	16.8.7/28.8.7	
14	Fenerbak	Fenerbak Moddhapara F CO	27	6449	13500	13500	20.3.07/6.5.07	
15	Fenerbak	Fenerbak Moddhapara M CO	27	6300	13500	13500	9.10.06/14.2.07	
16	Fenerbak	Fenerbak Paschimpara F CO	31	6382	14000	14000	24.9.6/25.2.7	
17	Fenerbak	Fenerbak Paschimpara M CO	15	6286	6000	6000	24.9.06	
18	Fenerbak	Fenerbak Purbopara M CO	28	6345	14000	14000	4.12.6/13.3.7	
19	Fenerbak	Fenerbak Purbopara F CO	27	6453	13500	13500	4.12.06/18.2.07	
20	Fenerbak	Fenerbak Uttarpara M CO	28	6560	14000	14000	22.2.07/24.4.7	
21	Fenerbak	Fenerbak Uttarpara F CO	28	6536	14000	14000	18.2.07/22.4.07	

22	Fenerbak	Tagharia M CO	28	6201	12600	12600	12.07.07/19.09.07	
23	Fenerbak	Daskhin Soyhara M CO	12	6234	4800	4800	11.10.06	
24	Fenerbak	Soyhara Uttarpara F CO	24	6269	10900	10900	29.11.06/19.04.07	
25	Fenerbak	Gangadhorpur Schoolpara F CO	26	6229	13000	13000	22.02.07/24.04.07	
26	Fenerbak	Gangadhorpur Daskhinpara F CO	31	6725	15500	15500	06.08.07/25.10.07	
27	Fenerbak	Gangadhorpur Moddhapara F CO	27	6216	13500	13500	16.04.07/26.04.07	
28	Fenerbak	Gangadhorpur Uttarpara F CO	29	6202	13100	13100	15.04.07/07.05.07	
29	Fenerbak	Rajabaj F CO	22	6393	10600	10600	30.04.06/09.11.06	
30	Fenerbak	Rajabaj M CO	23	6293	10300	10300	29.04.06	
31	Fenerbak	Ujan Doulotpur F CO	30	6742	15000	15000	30.09.07/22.10.07	
32	Fenerbak	Binajura Uttarpara F CO	24	6332	10700	10700	30.05.06	
33	Fenerbak	Binajura Daskhinpara F CO	24	6365	12000	12000	22.04.06	
34	Fenerbak	Puraton Binajura F CO	31	6383	14000	14000	3.06.08	
35	Fenerbak	Matergaon Purbopara M CO	22	6262	11000	11000	08.01.07/26.02.07	
36	Fenerbak	Laskmipur Gangpara F CO	31	6733	15500	15500	20.09.07/16.08.07	
37	Fenerbak	Kamergaon F CO	31	6630	15500	15500	29.03.07/11.06.07	
38	Fenerbak	Laskmipur Notunpara F CO	31	6698	15500	15500	4.07.07/12.08.07	
39	Fenerbak	Laskmipur Moddhapara F CO	31	6931	15500	15500	23.12.08/16.04.09	
40	Fenerbak	Santipur Notunpara M CO	31	6898	15500	15500	24.03.08/11.08.08	
41	Fenerbak	Vhaderpur M CO	31	6889	15500	15500	12.8.8	
42	Fenerbak	Binajura Moddhapara F CO	30	6818	15000	15000	15.05.08	
43	Fenerbak	Laskmipur Tinpara F CO	31	6921	15500	15500	30.03.09/16.04.09	
44	Fenerbak	suatpur uttar para FCO	31	6667	15500	15500	12.05.09	
45	Fenerbak	Laskmipur Notunpara F CO	30	6888	15000	15000	08.04.08	
46	Fenerbak	Rajapur Majpara F CO	31	6797	15500	15500	21.05.08	
47	Fenerbak	Suatpur F CO	31	6944	15500	15500	12.06.08	
48	Fenerbak	Khujergaon Notunpara F CO	30	6935	15000	15000	31.03.09	
49	Fenerbak	Laskmipur M CO	31	6363	14000	14000	06.05.06	
50	Fenerbak	Hotamara M CO	31	6567	14000	14000	18.02.07/14.04.07	

51	Fenerbak	Hotamara F CO	31	6744	15500	15500	25.10.07/22.08.07	
52	Fenerbak	Uttar Najimnagor M CO	31	6411	13900	13900	26.11.06/04.10.07	
53	Fenerbak	Uttar Najimnagor Moddhapara M CO	31	6426	15500	15500	31.03.08	
54	Fenerbak	Innathnagor F CO	31	6424	14000	14000	31.07.06/12.11.06	
55	Fenerbak	Kamergaon M CO	30	6943	15000	15000	31.05.09	
56	Fenerbak	Kamergaon Notunpara M CO	30	6948	15000	15000	01.06.09	
57	Fenerbak	Shorifpur purbopara F CO	30	6944	15000	15000	08.06.09/15.06.09	
58	Fenerbak	Rampur Notunpara F CO	30	7077	15000	15000	17.06.09/ 29.03.10	
59	Fenerbak	Luxmipur moszid para FCO	30	6998	15000	15000	20.07.09	
60	Fenerbak	Sayed nagar FCO	30	7026	15000	15000	1.10.09/ 09.12.09	
61	Fenerbak	Najim nagar FCO	30	7027	15000	15000	24.11.09	
62	Fenerbak	Vati doulat pur School para Fco	28	7024	14000	14000	20.12.09	
63	Fenerbak	Rampur M CO	30	7153	15000	15000	24.02.10,03.05.11	
64	Fenerbak	Sayhara Pacshim para FCO	31	7109	15500	15500	24.03.10	
65	Fenerbak	Udaypur MCO	31	7122	15500	15500	01.04.10	
66	Fenerbak	Rampur Dakhin ParaFCO	30	7060	15000	15000	02.05.10	
67	Fenerbak	Daskhin Jamlabaj FCO	30	7182	15000	15000	26.04.10	
68	Fenerbak	Rampur shapla FCO	24	7223	12000	12000	31.05.10/ 17.06.10	
69	Fenerbak	Gojaria MCO	31	7178	15500	15500	22.05.10/13.06.10	
70	Fenerbak	Tayebnagor M CO	30	7227	15000	15000	26.06.10	
71	Fenerbak	Tajpur FCO	31	7069	15500	15500	02.06.10,02.0.11	
72	Fenerbak	Dakkhin Jamlabaj Shpla FCO	23	7248	11500	11500	14.3.10,02.02.11	
73	Fenerbak	Rampur FCO	31	6917	15500	15500	14.8.09	
74	Fenerbak	Botiarpur Notun para FCO	29	6895	14500	14500	05.6.09	
75	Fenerbak	Kisnopur Kisnokoli F CO	30	7286	15000	15000	02.08.11	
76	Fenerbak	Kamdorpur Purbo Para F CO	15	12633	7500	7500	21.06.1	
77	Fenerbak	Vati Doulatpur Notun Para Fco	30	7070	15000	15000	03.05.11,26.04.11	
78	Fenerbak	Kojargoan Char Para F CO	26	12634	13000	13000	28.04.11	
79	Fenerbak	Sarifpur Uttar Para F CO	31	12605	15500	15500	21.04.11	
80	Fenerbak	Kamargoan Hindo Para F CO	25	7056	12500	12500	25.01.11	

81	Fenerbak	Kashipur F CO	30	7087	15000	15000	24.01.11	
82	Fenerbak	Tayebnagor F CO	30	7227	15000	15000	19.12.10	
83	Fenerbak	Gozaria Boro Para F CO	15	12609	7500	7500	15.12.10	
84	Fenerbak	Dhakkin Josomontopur F CO	31	7253	15500	15500	05.12.10	
85	Fenerbak	Uttar Josomantopur F CO	31	7254	15500	15500	05.12.10	
86	Fenerbak	Sarifpur Paschim Para F CO	30	7289	15000	15000	28.11.10	
87	Fenerbak	Sarifpur Dhakkin Para F CO	27	7281	13500	13500	28.10.10	
88	Fenerbak	Uzan Doluatpur Dhakkin Para F CO	25	7136	12500	12500	05.10.10,19.07.10	
89	Fenerbak	Gozaria Uttar Para F CO	30	7191	15000	15000	02.09.10	
90	Fenerbak	Sayhodnagor M CO	30	6951	15000	15000	22.08.10	
90		Sub-Total	2573		1263100	1263100		
1	Beheli	Bagahati Uttar para Fe CO	27	6497	13500	13500	05.08.07/11.11.07	
2	Beheli	Rahimapur Fe CO	24	6720	12000	12000	2.9.07/30.09.07	
3	Beheli	Rahimapur Uttarpara Fe CO	24	6753	12000	12000	11.11.07/19.2.08	
4	Beheli	Gosshagram Fe CO	26	6575	11700	11700	3.7.7/25.10.07	
5	Beheli	Solachura F CO	25	6473	11000	11000	27.3.07/30.7.7	
6	Beheli	Islampur F CO	26	6887	13000	13000	22.6.08/25.11.08	
7	Beheli	Islampur Moddhapara F CO	23	6900	11500	11500	21.4.08/21.9.08	
8	Beheli	Islampur Boro Bari F CO	24	6912	12000	12000	22.6.08/25.11.08	
9	Beheli	Radhanagor Purbopara Fe CO	27	6655	13500	13500	5.9.07/2.12.07	
10	Beheli	Radhanagor M CO	21	6348	9000	9000	23.8.06/22.4.07	
11	Beheli	Radhanagor Daskhin para M CO	24	6561	9600	9600	05.09.07	
12	Beheli	Islampur paschimpara F CO	25	6899	12500	12500	21.4.08/25.11.08	
13	Beheli	Bodar pur M CO	31	6405	14200	14200	18.07.07/10.06.06	
14	Beheli	Bodar pur Moddhapara F CO	30	6725	15000	15000	6.9.07/10.6.06	
15	Beheli	Innathnagor Paschim Para F CO	30	6738	15000	15000	12.11.07/28.1.08	
16	Beheli	Notun Moshalghat F CO	30	6535	15000	15000	24.01.07/03.06.07	
17	Beheli	Notun Moshalghat Purbopara F CO	30	6628	15000	15000	24.04.07/22.07.07	
18	Beheli	Moshalghat Tilkoi Paschim Para F CO	29	6451	13100	13100	31.10.07/20.8.06/24.6.08	
19	Beheli	Moshalghat Tilkoi DaskhinPara F CO	20	6472	8700	8700	28.01.08/29.09.07	
20	Beheli	Shibpur F CO	31	6402	14000	14000	23.08.07/02.08.06	
21	Beheli	Shibpur M CO	30	6306	15000	15000	25.07.07/29.7.07	
22	Beheli	Rajapur Purbopara F CO	27	6480	11800	11800	5.9.07/8.3.07	
23	Beheli	Rajapur F CO	25	6516	12500	12500	7.10.07/4.07.07	

24	Beheli	Bagani F CO	23	6695	11500	11500	25.07.07/11.11.07	
25	Beheli	Bagahati Daskhin para F CO	28	6500	11200	11200	17.7.07/16.01.07	
26	Beheli	Horinogor Moddhopara F CO	31	6621	15500	15500	28.1.08	
27	Beheli	Horinogor Doskhinpara F CO	27	6754	13500	13500	13.08.08/29.5.09	
28	Beheli	Putia Purbopara F CO	26	6668	13000	13000	24.10.07/16.08.07	
29	Beheli	Putia Paschimpara F CO	28	6587	14000	14000	16.8.07/24.10.07	
30	Beheli	Bodarpur Paschimpara F CO	31	6905	15500	15500	2.6.09/4.2.09	
31	Beheli	Kumria F CO	24	6936	12000	12000	16.02.09/31.03.09	
32	Beheli	Gopalpur M CO	30	6864	15000	15000	5.2.08	
33	Beheli	Gopalpur Schoolpara M CO	28	6880	14000	14000	5.11.08/28.1.09	
34	Beheli	Chandipur F CO	30	6677	15000	15000	25.02.08/22.03.10	
35	Beheli	Nitaipur F CO	27	6737	13500	13500	11.11.07/28.11.07	
36	Beheli	Notun Moshalghat Purbopara F CO	30	6628	15000	15000	22.07.07	
37	Beheli	Beheli M CO	30	6367	13500	13500	24.08.06/21.05.07	
38	Beheli	Chinamara F CO	24	6479	12000	12000	18.7.7/4.3.07	
39	Beheli	Bagani Ekota M CO	27	7008	13500	13500	16.2.09/31.3.09	
40	Beheli	Beheli F CO	15	6387	6000	6000	05.09.06	
41	Beheli	Beheli Palpara M CO	26	6420	11500	11500	28.10.07/10.08.06	
42	Beheli	Moshalghat Tilkoi PurboPara F CO	28	6452	12500	12500	20.08.06/29.07.07	
43	Beheli	Notun Moshalghat Daskhinpara F CO	30	6753	15000	15000	06.05.09	
44	Beheli	Bodarpur purbopara F CO	30	6949	15000	15000	27.05.09	
45	Beheli	Radhanagor Notunpara F CO	30	6926	15000	15000	17.06.09	
46	Beheli	Rohomotpur Modhapara F CO	15	7077	7500	7500	17.06.09	
47	Beheli	Bagani Nodirpar F CO	24	6696	12000	12000	28.04.09	
48	Beheli	Rajapur Shaapla M CO	21	7020	10500	10500	27.05.09	
49	Beheli	Bodar pur unnayn mokhi MCO	30	7126	15000	15000	10.08.09/ 05.11.09	
50	Beheli	Bodar pur akota MCO	30	7128	15000	15000	20.08.09/ 22/02/10	
51	Beheli	Nitaipur MCO	30	7240	15000	15000	808.06.10	
52	Beheli	Gopalpur FCO	30	7236	15000	15000	8.6.10	
53	Beheli	Arshi nagar FCO	24	7052	12000	12000	13.07.09	
54	Beheli	Rahmat pur pacshim para FCO	24	7068	12000	12000	20.12.09	
55	Beheli	Ulokandi talukdar para FCO	30	7201	15000	15000	17.02.10	
56	Beheli	Ulokandi Purbo para FCO	30	7202	15000	15000	17.02.10	
57	Beheli	Hawria alipurMCo	30	7203	15000	15000	18.02.10	

58	Beheli	Rahmapur FCO	24	7086	12000	12000	24.02.10	
59	Beheli	Ulokandi dakkhin para FCO	24	7204	12000	12000	07.03.10	
60	Beheli	Ulokandi Modda para FCO	21	7205	10500	10500	16.05.10	
61	Beheli	Ulokandi Notun Para F CO	22	7265	11000	11000	27.09.10	
62	Beheli	Jotindopur Uttar Para F CO	30	7230	15000	15000	27.09.10	
63	Beheli	Jotindopur School Para F O	31	7228	15500	15500	27.90.10	
64	Beheli	Jotindopur Dhakkin Para F CO	22	7229	11000	11000	27.0.10	
65	Beheli	Horinakandi School Para M CO	30	7225	15000	15000	5.09.10	
66	Beheli	Notun Mosalgat Modha Para F CO	22	7288	12000	12000	30.08.10	
67	Beheli	Beheli Alipur Paschim Para F CO	30	6996	15000	15000	30.08.10	
68	Beheli	Bagahati Akota M O	22	7128	11000	11000	30.08.10	
69	Beheli	Horinakandi F CO	30	12613	15000	15000	30.08.10	
70	Beheli	Horinakandi Purbo Para F CO	30	7866	15000	15000	30.08.10	
70	Beheli	Sub-Total	1868		912300	912300		
1	Sachna	Nojatpur Daskhin Para F CO	29	6154	13000	13000	21.9.6/11.4.7	
2	Sachna	Vharotpur Ujan para F CO	28	6653	11200	11200	30.07.07/17.09.006	
3	Sachna	Shermostopur M CO	26	6207	13000	13000	17.4.7/29.8.6	
4	Sachna	Shermostopur Purbopara F CO	24	6210	10800	10800	7.8.06/20.2.07	
5	Sachna	Kandagaon F CO	28	6428	12700	12700	3.7.6/9.4.7	
6	Sachna	Kandagaon M CO	30	6233	13600	13600	27.7.06/15.4.07	
7	Sachna	Chanpur Daskinpara F CO	27	6139	10800	10800	7.6.05/13.8.06	
8	Sachna	Polok Uttarpara F CO	30	6670	14500	14500	19.08.07/31.7.07	
9	Sachna	Polok Daskhinpara F CO	30	6721	15000	15000	19.08.07/17.9.7	
10	Sachna	Polok Moddhapara F CO	30	6652	12000	12000	12.6.7/22.7.7	
11	Sachna	Radhanogar Ekota F CO	30	6606	15000	15000	15.4.07/27.11.07	
12	Sachna	Rangamatia Uttarpara F CO	24	6577	12000	12000	29.4.7/02.12.05	
13	Sachna	Noya Sukdevpur Moddhapara F CO	26	6227	6000	6000	28.05.07	
14	Sachna	Noya Sukdevpur Purbopara F CO	30	6253	4800	4800	26.07.06	
15	Sachna	Mofiz Nagor F CO	28	6284	12600	12600	21.6.7/13.7.6	
16	Sachna	Fotapur Paschimpara F CO	30	6631	15000	15000	20.5.9/19.4.9	
17	Sachna	Fotapur Daskhinpara F CO	28	6862	14000	14000	29.04.09/13.09.07	
18	Sachna	Sujatpur Boro Bari F CO	28	6278	12600	12600	08.04.07/12.04.07	
19	Sachna	Sujatpur Moddhapara M CO	26	6556	10300	10300	14.12.06/4.4.07	
20	Sachna	Sujatpur Purbopara F CO	30	6386	14300	14300	2.8.06/27.11.07/11.4.07	
21	Sachna	Ramnagor Notun Para F CO	27	6812	6500	6500	31.1.07	

22	Sachna	Jamlabaz Shapla F CO	31	6735	15500	15500	10.3.08/25.3.08	
23	Sachna	Durlobpur Daskhinpara F CO	30	6299	13500	13500	22.8.6/17.4.7	
24	Sachna	Durlobpur Notunpara F CO	30	6313	13500	13500	27.3.7/17.7.6	
25	Sachna	Durlobpur Moddhapara F CO	30	6358	13500	13500	15.4.7/17.9.6	
26	Sachna	Durlobpur Lamapara F CO	29	6545	15000	15000	8.4.7/17.7.6	
27	Sachna	Ramnagor Purbopara F CO	30	6772	15000	15000	11.03.08/09.05/10	
28	Sachna	Rupaboli M CO	30	6902	15000	15000	1.04.08/19.4.07	
29	Sachna	Brammon Gaon F CO	25	6594	12500	12500	17.12.07/14.06.10	
30	Sachna	Shorif pur F CO	31	6846	15500	15500	13.3.8/9.7.8	
31	Sachna	Ramnagor Paschimpara F CO	30	6886	15000	15000	11.08.08/07.03.09	
32	Sachna	kokraporshi moddhapara F Co	30	6955	15000	15000	19.04.09	
33	Sachna	Horipur F CO	27	7025	13500	13500	13.05.09/30.05.09	
34	Sachna	Rupaboli Surma F CO	30	7041	15000	15000	16.05.09	
35	Sachna	Radhanagor Moddhapara M CO	31	6517	15500	15500	30.01.08/05.08.07	
36	Sachna	Durlobpur Uttarpur F CO	26	6734	13000	13000	15.11.08/26.11.07	
37	Sachna	Shermostopur Udoyun M CO	15	7133	7500	7500	1/10/2010	
38	Sachna	Rupaboli F CO	31	7085	15500	15500	1/20/2010	
39	Sachna	Bhorotpur Lama Para F CO	15	7059	7500	7500	1/21/2010	
40	Sachna	Shukdeb pur uttar para FCO	30	7163	15000	15000	15.02.10/21.04.10	
41	Sachna	Ramnagor Modhapara F CO	30	7132	15000	15000	17.2.10/9.05.10	
42	Sachna	Kukraposi Paschim Para F CO	24	6537	12000	12000	12.12.06	
43	Sachna	Norpur Pachimpara F Co	24	7110	12000	12000	5/25/2010	
44	Sachna	Kukraposi F CO	31	6685	15500	15500	5.7.07	
45	Sachna	Ragamatia M CO	30	6391	15000	15000	17.10.07	
46	Sachna	Rangamatia Modha Para F CO	30	6517	15000	15000	19.6.08	
47	Sachna	Polokpur School Para F CO	30	6484	15000	15000	9.6.06	
48	Sachna	Ramnagor Shapla F CO	30	6450	15000	15000		
49	Sachna	Nayasukdevpur M CO	30	6239	15000	15000		
50	Sachna	Sukdevpur M CO	27	6456	10800	10800		
51	Sachna	Radhanagor Uttar Para F CO	30	6491	12000	12000		
52	Sachna	Hripur F CO	28	7025	14000	14000	18.4.10	
53	Sachna	Fatepur Purbo Para F CO	30	6471	12000	12000	12.7.06	
54	Sachna	Fazilpur Modha Para F CO	30	12628	15000	15000	24.07.11	
55	Sachna	Fazilpur Dhakkin Para F CO	15	126121	7500	7500	24.07.11	
56	Sachna	Norpur Purbo Para F CO	25	7295	12500	12500	28.04.11	

57	Sachna	Sukdevpur Purbo Para F CO	31	12606	15500	15500	24.04.11	
57		Sub-Total	1595		740000	740000		
1	J.Sadar	Sonapur M CO	12	6589	6000	6000	15.11.06	
2	J.Sadar	Chandpur Paschim Para F CO	25	6749	12500	12500	16.6.08/08.06.09	
3	J.Sadar	Chandpur Abur Hati M CO	31	6910	15500	15500	22.7.08/5.1.07	
4	J.Sadar	Chandpur Abur Hati F CO	29	6634	14500	14500	8.4.07/12.6.7	
5	J.Sadar	Kalagoza F CO	27	6416	13500	13500	30.8.06/15.3.7	
6	J.Sadar	Lalpur Shapla M CO	27	6282	13500	13500	31.8.06/9.4.07	
7	J.Sadar	Lalpur Uttar Para F CO	28	6294	14000	14000	6.9.06	
8	J.Sadar	Lalpur Moszid Hati F CO	28	6499	14000	14000	22.11.07,24.10.10	
9	J.Sadar	Hossinpur M CO	27	6303	13500	13500	18.10.06/27.9.07	
10	J.Sadar	Insunpur Purbo Para M CO	12	6384	6000	6000	4.10.06	
11	J.Sadar	Umedpur M CO	27	6370	13500	13500	28.9.6/15.6.7	
12	J.Sadar	Songbadpur M CO	24	6427	12000	12000	20.12.06,14.07.11	
13	J.Sadar	Lombabak Boro Bari F CO	26	6483	11700	11700	10.2.7/10.11.07	
14	J.Sadar	Lombabak Uttar Para F CO	30	6533	15000	15000	26.2.08	
15	J.Sadar	Lombabak Surma M CO	31	6658	15500	15500	11.12.07	
16	J.Sadar	Kalipur Modha Para F CO	27	6385	13500	13500	19.03.07	
17	J.Sadar	Lombabak Modha Para F CO	28	6246	12700	12700	15.9.8/17.9..08	
18	J.Sadar	Lomabak Purbo Para F CO	30	6205	13500	13500	21.9.6/24.5.7	
19	J.Sadar	Nayahalot Paschim Para F CO	27	6147	10800	10800	17.6.6/27.1.8	
20	J.Sadar	Nayahalot Modha Para F CO	31	6620	15500	15500	5.8.07/20.9.7	
21	J.Sadar	Dhakkin Kamlabaz Modha Para F CO	30	6228	15000	15000	10.08.07	
22	J.Sadar	Dhakkin Kamlabaz M CO	13	6164	6500	6500	30.5.07	
23	J.Sadar	Kalipur Shapla F CO	30	6875	15000	15000	26.11.08	
24	J.Sadar	Chandpur Modha Para M CO	31	6576	15500	15500	27.3.7/6.6.07	
25	J.Sadar	Kalipur Bandar Hati F CO	31	6732	15500	15500	23.10.7/22.11.7	
26	J.Sadar	Paschim Kalipur F CO	15	6392	7500	7500	31.5.07	
27	J.Sadar	Kalipur Dhaskkin Para F CO	31	6857	15500	15500	31.3.08	
28	J.Sadar	Uttar Kamlabaz Namahati F CO	31	6722	15500	15500	16.8.7	
29	J.Sadar	Uttar Kamlabaz Purbopara F CO	29	6723	14500	14500	9.08.07/16.5.07	
30	J.Sadar	Kalibari Daskhin Para F CO	30	6839	15000	15000	10.01.09	
31	J.Sadar	Sachna Pal PaaraF Co	30	6417	15200	15200	20.01.09	
32	J.Sadar	Sachna Muslim Hati F CO	25	6277	12500	12500	29.4.7	
33	J.Sadar	Rampur UttarPara F CO	30	6512	15000	15000	16.5.7/7.2.7	

34	J.Sadar	Lambanak Purbo Para M CO	27	6173	13500	13500	12.9.06	
35	J.Sadar	Kashipur Daskin Para M CO	31	6916	15500	15500	20.1.9/31.3.9	
36	J.Sadar	Kalaguja Uttarpara F CO	31	6878	15500	15500	10.3.08/31.3.9	
37	J.Sadar	Noyahalot PurboPara F CO	30	6436	15000	15000	11.4.07	
38	J.Sadar	Uttar Kamlabaz Dhanuakhali FCO	30	6800	15000	15000	7.3.9	
39	J.Sadar	Uttar Kamlabaz Sorotpur FCO	31	6904	15500	15500	23.4.9/23.04.09	
40	J.Sadar	Sachna M CO	30	6257	15000	15000	19.12.07	
41	J.Sadar	Kashipur Paschimpara F CO	31	6997	15500	15500	21.4.9	
42	J.Sadar	Vatilalpur Moddhapara F CO	31	7048	15500	15500	08.06.09	
43	J.Sadar	Kashipur Uttarpara M Co	30	6333	13500	13500	11.07.06/08.11.06	
44	J.Sadar	Sachna shapla F CO	30	6635	15000	15000	15.04.07/18.12.07	
45	J.Sadar	Sonapur Shapla M CO	31	6881	15500	15500	28.05.09	
46	J.Sadar	Sonapur Hindupara F CO	31	7022	15500	15500	27.05.09	
47	J.Sadar	Kodomtoli Shapla F CO	31	7012	15500	15500	25.05.09	
48	J.Sadar	Durgapur F CO	31	7040	15500	15500	28.05.09	
49	J.Sadar	Chandpur Shekpara M CO	15	6674	7500	7500	18.02.09	
50	J.Sadar	Lambabak Paschimpara F CO	31	6922	15500	15500	22.04.09	
51	J.Sadar	Purbolaxmipur Notunpara F Co	31	7071	15500	15500	9/7/09/22.11.09	
52	J.Sadar	Kaminipur Paschim para F CO	30	7098	15000	15000	7/28/2009	
53	J.Sadar	Kaminipur Purbopara F CO	31	7072	15500	15500	3.08.03	
54	J.Sadar	Vatilalpur Daskhinpara F CO	16	7058	8000	8000	15.09.09	
55	J.Sadar	Dhakkin Kamlabaz Paschim Para F CO	30	6559	15000	15000	30.09.09	
56	J.Sadar	Durgapur F CO	31	7040	15500	15500	30.09.09	
57	J.Sadar	Lambabak Paschimpara F CO	30	6922	15500	15500	17.11.09	
58	J.Sadar	Laxmipur M CO	31	7134	15500	15500	23.11.09/15.12.09	
59	J.Sadar	Talia F CO	30	6680	15000	15000	26.11.09	
60	J.Sadar	Chanpur Shapla M CO	30	7148	15000	15000	09.12.09	
61	J.Sadar	Kalibari Moddha Para F CO	30	6877	15000	15000	8.02.10	
62	J.Sadar	Laxmipur Paschimpara F CO	30	7115	15000	15000	11.02.10	
63	J.Sadar	Vatilalpur F CO	28	7131	14000	14000	18.02.10	
64	J.Sadar	Betal Alipur Purbo para F Co	24	6885	12000	12000	24.02.10	
65	J.Sadar	Kashipur Surma F CO	30	7113	15000	15000	24.02.10	
66	J.Sadar	Kashipur Dakhin para F CO	31	6916	15500	15500	10.01.09	
67	J.Sadar	Chanpur shekh para M CO	15	6674	7500	7500	2/28/2010	
68	J.Sadar	Kalaguja Uttar para F CO	30	6878	15000	15000	20.01.09	

69	J.Sadar	Uttar Kamlabaz Dhanuakhali FCO	31	6800	15500	15500	31.03.09	
70	J.Sadar	Mominpur ShormaFCO	30	7243	15000	15000	30.05.10	
71	J.Sadar	Mominpurdakkhinpara FCO	31	7251	15500	15500	30.05.10	
72	J.Sadar	Uttar Kamlabz Golarhati F CO	31	7049	15500	15500	29.06.10	
73	J.Sadar	Bhuierhati F Co	30	7226	15000	15000	14.03.10	
74	J.Sadar	Chanpur Gozariahati F CO	15	12623	7500	7500	17.07.11	
75	J.Sadar	Hindokalipur F CO	15	12608	7500	7500	14.06.11	
76	J.Sadar	Paschim Laxmipur Sorma M CO	16	7259	8000	8000	8.06.11	
77	J.Sadar	Kashipur Gochugram M CO	30	12621	15000	15000	31.05.11	
78	J.Sadar	Kashipur Modha Para F CO	27	7114	13500	13500	29.03.11	
79	J.Sadar	Lombabak Bogirhati F CO	30	7262	15000	15000	26.10.10	
80	J.Sadar	Vatilalpur Dhakkin Para F CO	13	7058	6500	6500	26.10.10	
81	J.Sadar	Betal Alipur Purbo Para F CO	17	6885	8500	8500	02.09.10	
82	J.Sadar	Moslim Kodomtoli F CO	30	7258	15000	15000	22.08.10	
82	J.Sadar	Sub-Total	2239		1111900	1111900		
1	Vimkhali	Molinagor uttar paraF CO	28	6333	14000	14000	22.07.07	
2	Vimkhali	Hasnabaz F co	22	6589	11000	11000	17.03.08	
3	Vimkhali	Kalipur F CO	30	6749	13300	13300	18.07.07	
4	Vimkhali	Mirzapur F CO	31	6910	12400	12400	16/08/06	
5	Vimkhali	jallabaz Paschimpara F CO	28	6634	11200	11200	11/12/2006	
6	Vimkhali	jallabaz Purbopara F CO	27	6416	11200	11200	17.08.06/20.03.07	
7	Vimkhali	jallabaz Moddhapara F CO	16	6282	8000	8000	24.03.08	
8	Vimkhali	Mahamudpur F CO	16	6294	8000	8000	27/9/7	
9	Vimkhali	Mahamudpur Paschimpara F CO	25	6499	11500	11500	29.05.07/30.09.07	
10	Vimkhali	Teranagor Purbopara F CO	16	6303	8000	8000	27.09.07	
11	Vimkhali	Teranagor Paschimpara F CO	30	6384	15000	15000	30.10.07	
12	Vimkhali	Nowagaon Daskhinpara F CO	31	6370	15500	15500	28/11/07	
13	Vimkhali	Chandbari Purbopara F CO	13	6427	7000	7000	7/8/2007	
14	Vimkhali	Chandbari M CO	28	6483	12800	12800	13/05/07	
15	Vimkhali	Kolkothkha Gangpara M CO	28	6533	12800	12800	10/7/2007	
16	Vimkhali	Kolkothkha Uttarpara M CO	28	6658	12800	12800	12/7/2007	
17	Vimkhali	Kalipur F CO	13	6385	6500	6500	18/07/07	
18	Vimkhali	Choto Ghagotia F CO	14	6205	7000	7000	11/5/2007	
19	Vimkhali	Choto Ghagotia Purbopara F CO	30	6147	13500	13500	6.8.07	
20	Vimkhali	Boro Ghagotia F CO	28	6620	11900	11900	12.02.08	

21	Vimkhali	Ujjalpur Purbopara F CO	29	6228	13200	13200	4.10.06/2.04.07	
22	Vimkhali	Ujjalpur Moddhapara F CO	26	6164	13000	13000	11.02.08	
23	Vimkhali	Chando bari Uttarpara F CO	30	6875	13400	13400	7.8.07	
24	Vimkhali	Chando bari Daskhinpara F CO	28	6576	12200	12200	27.06.07	
25	Vimkhali	Molinagor School para F CO	16	6732	8000	8000		
26	Vimkhali	Nowagaon Daskhinpara F CO	30	6392	15000	15000	28.11.07	
27	Vimkhali	Nowagaon F CO	30	6857	15000	15000	05.12.07	
28	Vimkhali	Sreepur F CO	24	6722	11000	11000	19/04/07	
29	Vimkhali	Sreepur purbopara F CO	15	6723	7500	7500	15.04.08	
30	Vimkhali	Sreepur Boropara F CO	31	6877	15500	15500	27.09.07/23.10.07	
31	Vimkhali	Mahamudpur purbopara F CO	31	6839	15500	15500	17.09.07/27.09.07	
32	Vimkhali	Saliaya Paschimpara F CO	16	6417	6400	6400	17/07/06	
33	Vimkhali	Saliaya Moddhapara F CO	15	6277	6000	6000	18/07/07	
34	Vimkhali	Ahemedabad Paschimpara F CO	30	6512	12000	12000	02.04.07	
35	Vimkhali	Ahemedabad Purbopara F CO	29	6173	11600	11600	27.07.06/28.03.07	
36	Vimkhali	Manigaon Purbopara F CO	28	6910	11200	11200	22/3/07	
37	Vimkhali	Chandernogar F CO	25	6680	10000	10000	18/3/07	
38	Vimkhali	Golamipur F CO	26	6881	13000	13000	28.11.07	
39	Vimkhali	Golamipur M CO	15	6922	7500	7500	29.07.07	
40	Vimkhali	Charer Bari F CO	27	6916	13500	13500	12/2/2008	
41	Vimkhali	Kamlabaz M CO	28	6878	12800	12800	31.07.07	
42	Vimkhali	Vanda Uttarpara F CO	30	6924	15000	15000	29.08.08/ 12.11.09	
43	Vimkhali	Vanda F CO	30	6913	15000	15000	7.5.08,29.07.08	
44	Vimkhali	Vanda Daskhinpara F CO	22	6933	11000	11000	14.01.09	
45	Vimkhali	Mollikpur F CO	15	6894	7500	7500	22/07/07	
46	Vimkhali	Manigaon Paschimpara F CO	20	6174	8600	8600	27.07.06/06.06.07	
47	Vimkhali	Hasnabad Notunpara F CO	10	6879	5000	5000	16/01/09	
48	Vimkhali	Mahamudpur Schoolpara F CO	31	6952	15500	15500	31/3/09,016.05.10	
49	Vimkhali	Ujjalpur dakhin para FCO	30	7044	15000	15000	6.7.09/ 20.08.09	
50	Vimkhali	Makhar Khala FCO	31	7066	15500	15500	20.10.09	
51	Vimkhali	hasnabaj porbo para FCO	22	7038	11000	11000	29.10.09	
52	Vimkhali	Taranagar school para FCO	31	7047	15500	15500	14.12.09	
53	Vimkhali	Mowlinogog MCO	30	7179	15000	15000	17.02.10	
54	Vimkhali	Kamlabaz F CO	19	7023	9500	9500	08.03.10	
55	Vimkhali	Facol mahmod pur FCO	25	7135	12500	12500	08.03.10	

56	Vimkhali	Bahadur pur modda para FCO	21	7073	10500	10500	23.03.10	
57	Vimkhali	Mowlinogog Dakkhin para FCO	30	7150	15000	15000	23.03.10	
58	Vimkhali	Bahadur pur Nuton para FCO	24	7021	12000	12000	008.04.10	
59	Vimkhali	Makhar Khala DaKhin ParaFCO	16	7067	8000	8000	19.04.10	
60	Vimkhali	Kandagoan akota MCO	31	7224	15500	15500	19.04.10	
61	Vimkhali	Kirtonpur FCO	12	7054	6000	6000	17.06.10	
62	Vimkhali	Kamlabaz Modhapara F Co	22	7046	11000	11000	25.6.10	
63	Vimkhali	HasnabazPurbopara F co	10	7038	5000	5000	28.6.10	
64	Vimkhali	Molinagor Notun Para F CO	21	12641	10500	10500	23.09.10	
65	Vimkhali	Poratun Chandobari F CO	30	7242	15000	15000	01.03.11	
66	Vimkhali	Facol Mahmoodpur Modha Para Shpla FCO	19	12639	9500	9500	03.03.11	
67	Vimkhali	Nayagoan M CO	30	12626	15000	15000	18.05.11	
68	Vimkhali	Mollinagor Shpla F CO	15	12641	7500	7500	19.07.11	
69	Vimkhali	Kalkhatka Um Para F CO	15	12626	7500	7500	20.07.11	
70	Vimkhali	Kandagoan F CO	15	12615	7500	7500	20.07.11	
70		Sub-Total	1668		793800	793800		
369		Total	9943		4821100	4821100		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Sanitary Latrine instalation report.
Name of Upazila: Tahirpur

Sl. No.	Name of CO	BKB Account NO	Union	No. of Latrine installed	Fund Released(No)	Fund Released (TK)	Amount Spent (TK)	Unspent money	Excess expenditure born by CO's	Completion date of installation	Remarks
1	Gazipur Female CO	3297	Sadar	28	28	12500	15680	0	3180	8/4/2007	
2	Ujan Jamal Gar Male CO	3301	Sadar	27	27	10800	15120	0	4320	20-12-06	
3	Ujan Jamal Gar Female CO	3302	Sadar	30	30	13500	16800	0	3300	6/4/2007	
4	Thakurhati (Vati Tahirpur) Female CO	3308	Sadar	26	26	11700	14560	0	2860	14-03-07	
5	Ratansri Madhya Hati Female CO	3310	Sadar	30	30	13500	16800	0	3300	14-02-07	
6	Ratansri Puran Hati Female CO	3311	Sadar	30	30	15000	16800	0	1800	9/5/2007	
7	Ratansri Purbopara Female CO	3320	Sadar	30	30	13700	16500	0	2800	12/11/2006	
8	Ratansri Male CO	3345	Sadar	15	15	7500	8400	0	900	10/6/2007	
9	Vati Jamalgor Barman Para MCO	3357	Sadar	26	26	11900	14560	0	2660	9/12/2009	
10	Vati Jamalgor Dakhin Para MCO	3358	Sadar	30	30	13600	16800	0	3200	3/2/2008	
11	Joynagar Female CO	3363	Sadar	30	30	13500	16800	0	3300	10/4/2007	
12	BirNagar Female CO	3374	Sadar	29	29	14500	16240	0	1740	8/5/2007	
13	UjanTahirpur Pachim Para Female CO	3386	Sadar	30	30	15000	16800	0	1800	9/8/2009	
14	UjanTahirpur Purbo Para Female CO	3390	Sadar	25	25	12500	14000	0	1500	6/8/2007	
15	Dutma Female CO	3403	Sadar	25	25	12500	14000	0	1500	19-08-07	
16	Vati Jamalgor Uttor Para Male CO	3413	Sadar	25	25	12500	14000	0	1500	14-03-07	
17	Surjergoan Pashimpara F CO	3431	Sadar	30	30	15000	16800	0	1800	5/2/2009	
18	Dutma Purbapara F CO	3437	Sadar	23	23	11500	12880	0	1380	3/12/2007	
19	UjanTahirpur Dakkin Para Female CO	3444	Sadar	30	30	15000	16800	0	1800	21-08-08	
20	Gobindosree Female CO	3445	Sadar	27	27	13500	15120	0	1620	5/26/2008	
21	Lakkepur Purbopara Female CO	3455	Sadar	28	28	14000	15680	0	1680	6/9/2009	
22	BirNagar Uttor Female CO	3460	Sadar	24	24	12000	13440	0	1440	13-07-08	
23	Chiksha purbapara F CO	3467	Sadar	26	26	13000	14560	0	1560	1/20/2009	
24	Chiksha pachimpara F CO	3468	Sadar	30	30	15000	16800	0	1800	18-08-09	
25	Chiksha Moddopara F CO	3484	Sadar	23	23	11500	12880	0	1380	22-10-07	

26	Chiksha Schoolpara F CO	3485	Sadar	25	25	12500	14000	0	1500	16-09-08	
27	Modho Tahirpur Das.para F. CO	3519	Sadar	30	30	15000	16800	0	1800	6/16/2008	
28	Modho Tahirpur U.para F. CO	3521	Sadar	31	31	15500	17360	0	1860	9/6/2009	
29	Modho Tahirpur Khalahati F. CO	3529	Sadar	26	26	13000	14560	0	1560	3/6/2008	
30	Vati Tahirpur Masjid para F CO	3531	Sadar	30	30	15000	16800	0	1800	4/29/2008	
31	Vati Tahirpur Female CO	3535	Sadar	25	25	12500	14000	0	1500	11/16/2008	
32	Vati Tahirpur Naya para Female CO	3544	Sadar	29	29	14500	16240	0	1740	12/21/2008	
33	Chiksha Uttorpara Female CO	3571	Sadar	30	30	15000	16800	0	1800	8/18/2009	
34	Vati Tahirpur Uttor para Female CO	3572	Sadar	30	30	15000	16800	0	1800	1/31/2010	
35	UjanTahirpur M. Para Female CO	3586	Sadar	25	25	12500	14000	0	1500	5/24/2009	
36	Modho Tahirpur Notunhati F. CO	3597	Sadar	30	30	15000	16800	0	1800	6/10/2009	
37	Chiksha Kandapara F.Co	3607	Sadar	28	28	14000	15680	0	1680	8/9/2009	
38	Modho Tahirpur SchoolPara F. CO	3608	Sadar	30	30	15000	16800	0	1800	7/29/2009	
39	Modho Tahirpur Roy Para F. CO	3619	Sadar	27	27	13500	15120	0	1620	12/9/2009	
40	Chiksha Notunpara F.Co	3720	Sadar	30	30	15000	16800	0	1800	2/2/2010	
41	Vati Tahirpur Dakkhin para Female CO	3721	Sadar	30	30	15000	16800	0	1800	9.12.09	
42	Surjergoan Moddhyahati F CO	3723	Sadar	30	30	15000	16800	0	1800	10/28/2009	
43	Moddhya Tahirpur Purbopara F. CO	3731	Sadar	25	25	12500	14000	0	1500	12/9/2009	
44	Surjergaon Kandapara F. CO	3732	Sadar	30	30	15000	15000	0	0	10/26/2009	
45	Lakhipur Kandapara F.Co	3738	Sadar	23	23	11500	12880	0	1380	11/22/2009	
46	Moddhya Tahirpur F. CO	3751	Sadar	30	30	15000	16800	0	1800	17.05.10	
47	Vati Tahirpur Moddhyapara F. CO	3757	Sadar	28	28	14000	14000	0	0	10/21/2009	
48	Gobindashree Poschimpara F. CO	3767	Sadar	30	30	15000	16800	0	1800	17.05.10	
49	Lakhipur Poschim para Female CO	3792	Sadar	22	22	11000	11000	0	0	28.09.10	
50	Vatitahirpur Pascimpara F. CO	3800	Sadar	31	31	15500	15500	0	0	16.06.10	
51	Surjergaon Schoolhati F. CO	3805	Sadar	30	30	15000	16800	0	1800	23.09.10	
52	Chiksha F. CO	3810	Sadar	30	30	15000	16800	0	1800	20.09.10	
53	Vati tahirpur Fulerhati F. CO	3857	Sadar	25	25	12500	14000	0	1500	15.06.11	
54	Moddhya tahirpur roypara F. CO-2	3858	Sadar	25	25	12500	12500	0	0	06.07.11	
55	vati Jamalgor F. CO-2	3843	Sadar	27	27	13500	13500	0	0	06.07.11	
56	Chiksha Tukurpara F. CO	3826	Sadar	30	30	15000	16800	0	1800	15.06.11	
56	Sub-Total			1549	1549	760700	857360	0	96660		
1	Manik Khila Madhaypara Male CO	3299	S. Sreepur	26	26	12700	14560	0	1860	7/8/2007	
2	Anandanagar Male CO	3303	S. Sreepur	28	28	12800	15680	0	2880	21-05-07	
3	Omedpur Male CO	3309	S. Sreepur	30	30	13500	16800	0	3300	18-03-07	

4	Manikkhila Purbopara Male CO	3318	S. Sreepur	29	29	13600	16240	0	2640	8/4/2009	
5	Sontoshpur-Zanzail Male CO	3326	S. Sreepur	28	28	12800	15680	0	2880	14-02-07	
6	Sreepur Madhyapara Female CO	3329	S. Sreepur	30	30	14100	16800	0	2700	27-05-09	
7	Hukumpur Male CO	3332	S. Sreepur	30	30	13800	16800	0	3000	18-02-07	
8	Bhobanipur Male CO	3333	S. Sreepur	27	27	10800	15120	0	4320	15-12-06	
9	Sreepur Male CO	3342	S. Sreepur	30	30	13500	16800	0	3300	14-03-07	
10	Anandanagar Fisherman Male CO	3366	S. Sreepur	23	23	11500	12880	0	1380	21-01-10	
11	Sontoshpur-Zanzail Female CO	3371	S. Sreepur	23	23	11500	12880	0	1380	25-11-08	
12	Solamanpur Pachim Para Female CO	3387	S. Sreepur	22	22	11000	12320	0	1320	8/4/2009	
13	Solamanpur Purbo Para Female CO	3389	S. Sreepur	23	23	11500	12880	0	1380	1/11/2007	
14	Lamagoan Purbopara Male CO	3407	S. Sreepur	30	30	15000	16800	0	1800	3/10/2007	
15	Lamagoan Pachim para Male CO	3426	S. Sreepur	30	30	15000	16800	0	1800	3/10/2007	
16	Marala Female CO	3434	S. Sreepur	30	30	15000	16800	0	1800	21-09-08	
17	Lamagoan Lambahati F CO	3438	S. Sreepur	30	30	15000	16800	0	1800	3/10/2007	
18	Solamanpur Moddo Para Female CO	3440	S. Sreepur	22	22	11000	12320	0	1320	26-05-08	
19	Dumal Dakkin Para Female CO	3447	S. Sreepur	27	27	13500	15120	0	1620	9/12/2009	
20	Dumal Uttar Para Female CO	3462	S. Sreepur	29	29	14500	16240	0	1740	15-01-08	
21	Solamanpur Notunhati Female CO	3470	S. Sreepur	22	22	11000	12320	0	1320	4/8/2009	
22	Mahmudpur Bakhaipara F CO	3487	S. Sreepur	28	28	14000	15680	0	1680	31-08-08	
23	Mahmudpur F CO	3488	S. Sreepur	23	23	11500	12880	0	1380	21-10-08	
24	Shagonj Pochimpara Female CO	3491	S. Sreepur	30	30	15000	16800	0	1800	9/16/2008	
25	Sreepur Purbopara Female CO	3499	S. Sreepur	27	27	13500	15120	0	1620	8/31/2008	
26	Patabuka Uttarpara Female CO	3534	S. Sreepur	30	30	15000	16800	0	1800	10/21/2008	
27	Para Bakhai Purba Para F.CO.	3540	S. Sreepur	22	22	11000	12320	0	1320	22.09.10	
28	Lamagoan Dhokkin para Female CO	3560	S. Sreepur	30	30	15000	16800	0	1800	3/16/2009	
29	Poindub Purbo Para Female CO	3563	S. Sreepur	30	30	15000	16800	0	1800	1/4/2009	
30	Patabuka Dhokkinpara Female CO	3577	S. Sreepur	30	30	15000	16800	0	1800	3/16/2009	
31	Gopinath Noagoan F. CO	3578	S. Sreepur	30	30	15000	16800	0	1800	5/27/2009	
32	Ramjibonpur F. CO	3610	S. Sreepur	30	30	15000	16800	0	1800	5/31/2009	
33	Poindub Uttar Para Female CO	3612	S. Sreepur	28	28	14000	15680	0	1680	19.07.10	
34	Gopinath Noagoan M. Para F. CO	3617	S. Sreepur	30	30	15000	16800	0	1800	09.06.10	
35	Ramjibonpur Purbopara F. CO	3687	S. Sreepur	26	26	13000	14560	0	1560	12/9/2009	
36	Shagonj Purbopara Female CO	3709	S. Sreepur	28	28	14000	15680	0	1680	11/19/2009	
37	Noyanagar Dakkhin Para Female CO	3722	S. Sreepur	30	30	15000	16800	0	1800	3/15/2010	
38	Noyanagar Nayahati Female CO	3733	S. Sreepur	23	23	11500	12880	0	1380	12/9/2009	

39	Nischintapur Moddhyapur Female CO	3742	S. Sreepur	29	29	14500	16240	0	1740	3/8/2010	
40	Nischintapur Purbo Para F. CO	3747	S. Sreepur	22	22	11000	12320	0	1320	3/8/2010	
41	Jogodispur Male CO	3748	S. Sreepur	28	28	14000	15680	0	1680	10/18/2009	
42	Ikrampur Female CO	3754	S. Sreepur	30	30	15000	16800	0	1800	1/24/2010	
43	Ramsinghapur M. CO	3763	S. Sreepur	28	28	14000	15680	0	1680	3/29/2010	
44	Ramjibonpur Male CO	3769	S. Sreepur	31	31	15500	17360	0	1860	27.09.10	
45	Poindup Male CO	3770	S. Sreepur	24	24	12000	13440	0	1440	06.09.10	
46	Latifpur F. CO	3783	S. Sreepur	20	20	10000	11200	0	1200	10.05.10	
47	Durlovpur Moddhya para M. CO	3801	S. Sreepur	27	27	13500	15120	0	1620	20.05.10	
48	Kamdevpur F. CO	3807	S. Sreepur	30	30	15000	16800	0	1800	08.08.10	
49	Patabuka Kandapara F. CO	3818	S. Sreepur	30	30	15000	16800	0	1800	08.08.10	
50	Sharifpur Male CO	3839	S. Sreepur	31	31	15500	15500	0	0	22.06.11	
51	Iamagaon Uttar para Male CO	3837	S. Sreepur	30	30	15000	16500	0	1500	22.06.11	
52	Shahebnogor Purbo Female CO	3781	S. Sreepur	23	23	11500	12500	0	1000	24.06.11	
52	Sub-Total			1427	1427	702100	796580	0	94480		
1	Lamakata Male CO	3305	U. Sreepur	27	27	12000	15120	0	3120	17-05-07	
2	Sonapur Male CO	3307	U. Sreepur	9	9	3600	5040	0	1440	25-09-06	
3	Matian Male CO	3328	U. Sreepur	30	30	13500	16800	0	3300	14-06-09	
4	Jungle Bari Male CO	3360	U. Sreepur	28	28	12500	15680	0	3180	30-05-07	
5	Shibrampur Male CO	3362	U. Sreepur	25	25	12500	14000	0	1500	23-10-07	
6	Islampur Purbopara Female CO	3510	U. Sreepur	26	26	13000	14560	0	1560	2/26/2007	
7	Gulokpur Dakkin Para Female CO	3511	U. Sreepur	30	30	15000	15460	0	460	4/8/2009	
8	Amritopur Modhopara Para Female CO	3522	U. Sreepur	30	30	15000	16800	0	1800	7/13/2008	
9	Sreelan Tahirpur Male CO	3525	U. Sreepur	30	30	15000	16800	0	1800	9/6/2009	
10	Omretopur Female CO	3569	U. Sreepur	28	28	14000	15680	0	1680	11/6/2008	
11	Matian Notun Bari Male CO	3574	U. Sreepur	25	25	12500	14000	0	1500	12/21/2008	
12	Sreelan Tahirpur U. Para Male CO	3581	U. Sreepur	30	30	15000	16800	0	1800	1/4/2009	
13	Khalisajury M. Para Female CO	3592	U. Sreepur	24	24	12000	13440	0	1440	11/25/2008	
14	Khalisajury Poschim. Para Female CO	3596	U. Sreepur	30	30	15000	16800	0	1800	8/9/2009	
15	Baliaghat Notunhati F. CO	3609	U. Sreepur	30	30	15000	16800	0	1800	9/6/2009	
16	Baliaghat Nodipara F. CO	3620	U. Sreepur	30	30	15000	16800	0	1800	6/10/2009	
17	Baliaghat Modhapara F. CO	3621	U. Sreepur	30	30	15000	16800	0	1800	3/24/2009	
18	Baliaghat Puranhati F. CO	3705	U. Sreepur	30	30	15000	15950	0	950	20.08.10	
19	Buraghat F. CO	3718	U. Sreepur	25	25	12500	14000	0	1500	9/6/2009	
20	Krishnata F. CO	3726	U. Sreepur	30	30	15000	16800	0	1800	9/6/2009	

21	Khalisajury Purbo Para Female CO	3730	U. Sreepur	21	21	10500	11760	0	1260	21.09.10	
22	Teligaon Paschimpara Female CO.	3737	U. Sreepur	26	26	13000	14560	0	1560	9/12/2009	
23	Burarghat Paschim Para F. CO	3743	U. Sreepur	25	25	12500	14000	0	1500	10/28/2009	
24	Baliaghat Nalerbondh F. CO	3744	U. Sreepur	24	24	12000	13440	0	1440	10/28/2009	
25	Teligaon Dakkhin Para F. CO	3746	U. Sreepur	30	30	15000	16800	0	1800	20.07.10	
26	Mondiata Poschimpara F. CO	3756	U. Sreepur	25	25	12500	14000	0	1500	10/26/2009	
27	Krishntala Uttarpara F. CO	3758	U. Sreepur	27	27	13500	15120	0	1620	04.08.10	
28	Ialampur P. Para F. CO	3841	U. Sreepur	23	23	11500	11500	0	0	11.07.11	
29	Teligaon Purbo F. CO	3780	U. Sreepur	30	30	15000	16500	0	1500	11.07.11	
30	Baliagahat Purbo F. CO	3861	U. Sreepur	23	23	11500	12800	0	1300	11.07.11	
31	Dutherultra Purbo F. CO	3840	U. Sreepur	30	30	15000	16500	0	1500	11.07.11	
32	Nababpur U. Para F. CO	3856	U. Sreepur	24	24	12000	13200	0	1200	28.07.11	
33	Dutheulta Mosjied F. CO	3855	U. Sreepur	30	30	15000	17300	0	2300	28.07.11	
34	Jamalpur Maddah Para F. CO	3860	U. Sreepur	21	21	10500	11800	0	1300	28.07.11	
35	Teligaon School Para F. CO	3802	U. Sreepur	24	24	12000	13800	0	1800	28.07.11	
36	Teligaon Maddah Para F. CO	3812	U. Sreepur	30	30	15000	16500	0	1500	28.07.11	
37	Jamalpur East Para F. CO	3842	U. Sreepur	30	30	15000	16500	0	1500	28.07.11	
38	Baliagaon West Para F. CO	3772	U. Sreepur	30	30	15000	16500	0	1500	14.08.11	
38	Sub-Total			1020	1020	504600	566710	0	62110		
1	Barokhola Kholahati Male CO	2071	Balijury	30	30	13500	16800	0	3300	19-08-09	
2	Loharchora Male CO	2078	Balijury	29	29	13000	13000	0	0	3/29/2010	
3	Borokhola Female CO	2100	Balijury	30	30	13500	16800	0	3300	9/12/2009	
4	Rogonathpur Female CO	2108	Balijury	30	30	13500	16800	0	3300	2/5/2007	
5	Anwarpur Purbo Female CO	2171	Balijury	30	30	13500	16800	0	3300	27-05-07	
6	Noya Hat Female CO	2179	Balijury	30	30	15000	16800	0	1800	17-12-07	
7	Anwarpur Modhhopara F CO	2181	Balijury	30	30	15000	16800	0	1800	21-05-07	
8	Anwarpur Pachim para Female CO	2196	Balijury	30	30	15000	16800	0	1800	18-12-08	
9	Dakhinkul Pachim para M CO	2231	Balijury	30	30	15000	16800	0	1800	11/12/2007	
10	Dakhinkul Modhho para F CO	2260	Balijury	30	30	15000	16800	0	1800	18-08-09	
11	Balijury Lamahati Female CO	2268	Balijury	31	31	15500	17360	0	1860	9/12/2009	
12	Balijury Poschim Para Female CO	2271	Balijury	31	31	15500	17360	0	1860	17.05.10	
13	Balijury Kanibary Female CO	2278	Balijury	29	29	14500	16240	0	1740	24-05-09	
14	Borokhola Uzanhati Female CO	2284	Balijury	30	30	15000	16800	0	1800	12/9/2009	
15	Balijury Jamipara Female CO	2294	Balijury	30	30	15000	16800	0	1800	18-12-08	
16	Balijury Majhati Female CO	2295	Balijury	30	30	15000	16800	0	1800	5/24/2009	

17	Dakhinkul Purbohati Female CO	2305	Balijury	23	23	11500	12880	0	1380	11/25/2008	
18	Balijury Khala Para Female CO	2311	Balijury	31	31	15500	17360	0	1860	12/21/2008	
19	Dakhinkul Barmon para Female CO	2331	Balijury	31	31	15500	17360	0	1860	5/3/2008	
20	Balijury Lambahati Female CO	2337	Balijury	31	31	15500	17050	0	1550	3/24/2009	
21	Balijury Khondol para Female CO	2345	Balijury	31	31	15500	17360	0	1860	12/21/2008	
22	Dakhinkul Purbopara Female CO	2356	Balijury	31	31	15500	17360	0	1860	3/16/2009	
23	Balijury Mondol Hati Female CO	2368	Balijury	28	28	14000	15680	0	1680	5/24/2009	
24	Menjergoan Kaikorpara F. CO	2378	Balijury	30	30	15000	16800	0	1800	27.09.10	
25	Hosenpur D. para Female CO	2379	Balijury	26	26	13000	14560	0	1560	3/16/2009	
26	Loharchora Poschim Para Female CO	2390	Balijury	30	30	15000	16800	0	1800	6/14/2009	
27	Dakhinkul School para Female CO	2404	Balijury	30	30	15000	16800	0	1800	12/9/2009	
28	Balijury Nayahati F. CO	2411	Balijury	30	30	15000	16800	0	1800	12/9/2009	
29	Mahtabpur PurboPara F. CO	2412	Balijury	30	30	15000	16800	0	1800	8/9/2009	
30	Hosenpur U. para Female CO	2421	Balijury	20	20	10000	11200	0	1200	7/29/2009	
31	Dakhinkul Pochim para Female CO	2479	Balijury	30	30	15000	16800	0	1800	12/9/2009	
32	Pirispur Moddhopara F. CO	2494	Balijury	30	30	15000	16800	0	1800	12/9/2009	
33	Pirispur Lamarhati F. CO	2495	Balijury	30	30	15000	16800	0	1800	12/26/2009	
34	Balijury Purbohati Female CO	2517	Balijury	30	30	15000	16800	0	1800	12/9/2009	
35	Balijury Kalapara Mosjidhati F. CO	2522	Balijury	30	30	15000	16800	0	1800	12/28/2009	
36	Balijury Kalapara Nayahati F. CO	2523	Balijury	30	30	15000	16800	0	1800	2/1/2010	
37	Puran Barungka Mosjidhati F. CO	2535	Balijury	20	20	10000	11200	0	1200	02.06.10	
38	Balijury Purangaon Female CO	2553	Balijury	30	30	15000	16800	0	1800	12/9/2009	
39	Puran Barungka Lamarhati F. CO	2554	Balijury	24	24	12000	13440	0	1440	17.05.10	
40	Puran Barungka Majhhati F. CO	2555	Balijury	25	25	12500	14000	0	1500	20.05.10	
41	Anowerpur Dakkhinpara F. CO	2560	Balijury	30	30	15000	16800	0	1800	3/29/2010	
42	Menjergaon Duarerpar F.CO	2563	Balijury	30	30	15000	16800	0	1800	20.05.10	
43	Balijury School Para F. CO	2585	Balijury	27	27	13500	15120	0	1620	27.09.10	
44	Balijury Chandapara F. CO	2594	Balijury	25	25	12500	14000	0	1500	27.09.10	
45	Balijury Nodirpar F. CO	2605	Balijury	30	30	15000	16000	0	1000	30.06.11	
46	Puran Barungka Morolbari F. CO	2685	Balijury	25	25	12500	13500	0	1000	31.08.11	
47	Balijuri Nutunpara F. co	2722	Balijury	30	30	15000	16500	0	1500	08.07.11	
48	Mahatabpur m. para F. co	2616	Balijury	24	24	12000	13200	0	1200	30.06.11	
49	Anoarpur nutun para F. co	2702	Balijury	30	30	15000	16500	0	1500	20.05.11	
50	Balijury Chandapara Kalibari F. CO	2736	Balijury	23	23	11500	13120	0	1620	24.08.11	
51	Mahtabpur West Para F. CO	2643	Balijury	31	31	15500	16550	0	1050	08.07.11	

52	Menjergaon F.CO	2703	Balijury	31	31	15500	16500	0	1000	31.08.11	
53	Kanibari F. CO	2704	Balijury	30	30	15000	16000	0	1000	31.08.11	
53	Sub-Total			1527	1527	756000	847200	0	91200		
1	Boddal Notun Hati Male CO-1	3312	S. Bordal	30	30	13500	16800	0	3300	27-05-07	
2	Boddal Notun Hati Male CO-2	3315	S. Bordal	30	30	13500	16800	0	3300	15-02-07	
3	Boddal Notun Hati Female CO	3319	S. Bordal	30	30	13500	16800	0	3300	2/4/2007	
4	Boddal Puraton Hati Male CO	3321	S. Bordal	30	30	13500	16800	0	3300	10/4/2007	
5	Boddal Natun Hati Adarso Female CO	3327	S. Bordal	30	30	13500	16800	0	3300	2/4/2007	
6	Kamarkandi Female CO	3331	S. Bordal	30	30	15000	16800	0	1800	6/9/2009	
7	Kamarkandi U. P. Male CO	3335	S. Bordal	28	28	14000	15680	0	1680	18-08-09	
8	Kawkandi Dakhin Female CO	3336	S. Bordal	30	30	13400	16800	0	3400	21-05-07	
9	Bordol Nothon hati utor Female CO	3364	S. Bordal	30	30	13500	16800	0	3300	18-07-07	
10	Taka-Tukia Khalahati Male CO	3375	S. Bordal	27	27	13500	15120	0	1620	26-05-08	
11	Taka-Tukia Dakhin Male CO	3383	S. Bordal	25	25	12500	14000	0	1500	8/4/2007	
12	Tukergoan M CO	3429	S. Bordal	22	22	11000	12320	0	1320	9/12/2009	
13	ChoturbuJ Masjidhati F CO	3436	S. Bordal	30	30	15000	16800	0	1800	28-06-07	
14	Bordol purathonhati F CO	3449	S. Bordal	25	25	12500	14000	0	1500	10/5/2007	
15	Rasulpur Moddapara F CO	3489	S. Bordal	30	30	15000	16800	0	1800	10.05.10	
16	Boddal Puraton Hati M.Para Male CO	3498	S. Bordal	25	25	12500	14000	0	1500	4/28/2008	
17	ChoturbuJ Pashim Para F CO	3532	S. Bordal	30	30	15000	16800	0	1800	7/3/2010	
18	Rasulpur Purbopara F CO	3537	S. Bordal	25	25	12500	14000	0	1500	6/30/2008	
19	ChoturbuJ Purba Para F CO	3541	S. Bordal	30	30	15000	16800	0	1800	3/24/2009	
20	Taka-Tukia Boropara Female CO	3557	S. Bordal	30	30	15000	16800	0	1800	10/23/2008	
21	Taka-Tukia Utor Para Female CO	3558	S. Bordal	31	31	15500	17360	0	1860	12/9/2009	
22	Kawkandi Utorpara Female CO	3579	S. Bordal	30	30	15000	16800	0	1800	12/21/2008	
23	Taka-Tukia U.para Female CO-2	3582	S. Bordal	25	25	12500	14000	0	1500	17.06.10	
24	Nalerbond P. para Female CO	3595	S. Bordal	25	25	12500	14000	0	1500	5/20/2009	
25	Kawkandi Utorpara Female CO-2	3618	S. Bordal	30	30	15000	16800	0	1800	4/8/2009	
26	Holholia purbapara F.CO	3622	S. Bordal	23	23	11500	12880	0	1380	7/27/2009	
27	JamlabaJ Hindupara Female CO	3656	S. Bordal	31	31	15500	17360	0	1860	02.05.10	
28	Gobindopur F. CO	3703	S. Bordal	24	24	12000	13440	0	1440	8/18/2009	
29	Taka-Tukia Boropara Female CO-2	3719	S. Bordal	20	20	10000	11200	0	1200	9/6/2009	
30	Tukergaon DakkhinPara F. CO	3728	S. Bordal	30	30	15000	16800	0	1800	12/9/2009	
31	Rasulpur Paschimpara F. CO	3729	S. Bordal	24	24	12000	13440	0	1440	11/18/2009	
32	Rasulpur Majhati F. CO	3735	S. Bordal	28	28	14000	15680	0	1680	12/9/2009	
33	Saderkhola F. CO	3741	S. Bordal	30	30	15000	16800	0	1800	12/9/2009	

34	Kukurkandi Notunhati M. CO	3749	S. Bordal	30	30	15000	16800	0	1800	12/9/2009	
35	Kukurkandi Paschimpara M. CO	3750	S. Bordal	30	30	15000	16800	0	1800	12/9/2009	
36	Kukurkandi ModdhyaPara M. CO	3752	S. Bordal	30	30	15000	16800	0	1800	12/9/2009	
37	Kawkandi ModdhyaPara F. CO	3753	S. Bordal	30	30	15000	16800	0	1800	12/9/2009	
38	Kamarkandi Purbo Para F. CO	3755	S. Bordal	30	30	15000	16800	0	1800	12/9/2009	
39	Kawkandi Mosjidhati F. CO	3766	S. Bordal	29	29	14500	16240	0	1740	02.05.10	
40	Saderkhola Male. CO	3771	S. Bordal	30	30	15000	16800	0	1800	08.08.10	
41	Lederbondh DakkhinPara F. CO	3782	S. Bordal	30	30	15000	16800	0	1800	3/8/2010	
42	Lederbondh Moddhya Para F. CO	3791	S. Bordal	30	30	15000	16800	0	1800	2/23/2010	
43	Kukurkandi Notunhati F. CO	3799	S. Bordal	31	31	15500	17360	0	1860	10.05.10	
44	Lederbondh Uttarpara Adorsh F.CO	3803	S. Bordal	31	31	15500	17360	0	1860	07.06.10	
45	Kukurkandi Puranhati F. CO	3804	S. Bordal	30	30	15000	16800	0	1800	10.05.10	
46	Kawkandi Paschimpara F. CO	3808	S. Bordal	30	30	15000	16800	0	1800	02.05.10	
47	Pagalpur F. CO	3809	S. Bordal	30	30	15000	16800	0	1800	10.05.10	
48	Tukergaon Uttar Para F. CO	3814	S. Bordal	23	23	11500	12880	0	1380	03.08.10	
49	Rasulpur Notunpara F. CO	3815	S. Bordal	28	28	14000	15680	0	1680	26.07.10	
50	Hapania F.CO	3870	S. Bordal	20	20	10000	10000	0	0	19.06.11	
51	Lederbondh Bazarhati M. CO	3859	S. Bordal	29	29	14500	14500	0	0	19.06.11	
52	Lederbondh M. CO	3838	S. Bordal	30	30	15000	15000	0	0	11.06.11	
53	Kawkandi bazarhati F. CO	3836	S. Bordal	25	25	12500	12500	0	0	19.06.11	
53	Sub-Total			1494	1494	736400	830400	0	94000		
1	Khashtall Uttor Para Female CO	2341	U. Bordal	28	28	14000	15400	0	1400	6/20/2008	
2	Khashtall Poschim Para Female CO	2343	U. Bordal	27	27	13500	15120	0	1620	1/30/2008	
3	Gutula Moddhya Para F. CO	2537	U. Bordal	26	26	13000	14300	0	1300	3/15/2010	
4	Gutula UttarPara F. CO	2546	U. Bordal	26	26	13000	14560	0	1560	3/15/2010	
5	Brahmangaon Nauwa Para F. CO	2551	U. Bordal	23	23	11500	12880	0	1380	10/18/2009	
6	Digholbac U. Para F CO	2557	U. Bordal	30	30	15000	16800	0	1800	25.05.10	
7	Brahmangaon Akadosh F. CO	2558	U. Bordal	27	27	13500	15120	0	1620	1/26/2010	
8	Brahmangaon NauwaPara Paschim F.CO	2564	U. Bordal	22	22	11000	12320	0	1320	1/26/2010	
9	Digholbac Purbo Para F CO	2581	U. Bordal	20	20	10000	11200	0	1200	2/3/2010	
10	Puranghat Moddhya Para F. CO	2582	U. Bordal	23	23	11500	12880	0	1380	25.05.10	
11	Amtol Moddhya Para F. CO	2591	U. Bordal	20	20	10000	11200	0	1200	2/16/2010	
12	Barahl F. Co	2700	U. Bordal	31	31	15500	15500	0	0	02.05.11	
13	Puranghat East F. CO	2739	U. Bordal	29	29	14500	14500	0	0	02.05.09	
14	Amtoli F. CO	2721	U. Bordal	25	25	12500	12500	0	0	11.05.11	

15	Barmmongaon F. CO	2617	U. Bordal	22	22	11000	11000	0	0	11.05.11	
16	Barmmongaon Tetiapa F. CO	2637	U. Bordal	22	22	11000	11000	0	0	11.05.11	
17	Puranghat F. CO	2598	U. Bordal	20	20	10000	10000	0	0	16.05.11	
18	Digolbak Dakkinpara F. CO	2636	U. Bordal	29	29	14500	14500	0	0	11.05.11	
18	Sub-Total			450	450	225000	240780	0	15780		
1	Ichhabpur Uttar Para M CO	2069	Badhaghat	28	28	12500	15680	0	3180	25-03-07	
2	Ichhabpur Dakhin Para M CO	2076	Badhaghat	12	12	4800	6720	0	1920	15-02-07	
3	KonahatChara Uttarpa F. CO	2099	Badhaghat	30	30	13400	16800	0	3400	3/6/2007	
4	Younospur puran Hati Male CO	2109	Badhaghat	31	31	14000	17360	0	3360	26-08-08	
5	Durun Male CO	2115	Badhaghat	25	25	12500	14000	0	1500	20-05-09	
6	Ichhabpur Female CO	2123	Badhaghat	24	24	10600	13440	0	2840	3/6/2007	
7	Kanchanpur Male CO	2127	Badhaghat	30	30	13600	16800	0	3200	28-05-08	
8	Suhala Female CO	2128	Badhaghat	24	24	10500	13440	0	2940	26-09-06	
9	Sonapur Adarso Male CO	2161	Badhaghat	30	30	13400	16800	0	3400	2/4/2007	
10	Younospur puran hati Female CO	2162	Badhaghat	33	33	15000	18480	0	3480	20-04-08	
11	Islamapur Male CO	2178	Badhaghat	27	27	12100	15120	0	3020	21-05-07	
12	Nurpur Female CO	2186	Badhaghat	26	26	13000	14560	0	1560	25-03-07	
13	Islamapur Female CO	2207	Badhaghat	30	30	15000	16800	0	1800	30-06-08	
14	Modergoan Purbo Para Female CO	2210	Badhaghat	30	30	15000	16800	0	1800	29-07-07	
15	Nagurpur Poshim Para Male CO	2220	Badhaghat	31	31	15500	17360	0	1860	1/26/2010	
16	Pathergown Female CO	2228	Badhaghat	25	25	12500	14000	0	1500	22-09-07	
17	Nagurpur Poshim Para Female CO	2229	Badhaghat	28	28	14000	15680	0	1680	6/9/2009	
18	Gurkate Ranapara Female CO	2232	Badhaghat	23	23	11500	12880	0	1380	2/12/2007	
19	Rahmatpur Moddapara M CO	2233	Badhaghat	27	27	13500	15120	0	1620	20-05-07	
20	Modergoan Male CO	2234	Badhaghat	29	29	14500	16240	0	1740	21-05-07	
21	Nagorpur Tenderpara Female CO	2266	Badhaghat	27	27	13500	13500	0	0	22-09-07	
22	Nowgoan Female CO	2267	Badhaghat	30	30	15000	16800	0	1800	8/4/2008	
23	Modergoan Poschim Para Female CO	2279	Badhaghat	29	29	14500	16240	0	1740	20-04-08	
24	Nanie Dakhin Para Female CO	2280	Badhaghat	30	30	15000	16800	0	1800	02.08.10	
25	Kalipur Female CO	2286	Badhaghat	20	20	10000	11200	0	1200	4/3/2008	
26	Nagorpur Moddopara Female CO	2297	Badhaghat	29	29	14500	16240	0	1740	24-03-09	
27	Gurkate Dakkin para Female CO	2298	Badhaghat	24	24	12000	13440	0	1440	16-04-08	
28	Kalipur Male CO	2303	Badhaghat	30	30	15000	16800	0	1800	20-05-08	
29	Rahmatpur Poshim Para Male CO	2304	Badhaghat	31	31	15500	17360	0	1860	14-11-07	
30	Rajargown purbopara Femeal CO	2321	Badhaghat	24	24	12000	12000	0	0	4/20/2008	

31	Sonapur Adarso Female CO	2322	Badhaghat	24	24	12000	13440	0	1440	4/20/2008	
32	Ghagra Female CO	2323	Badhaghat	31	31	15500	17360	0	1860	4/8/2008	
33	Dighirpar Male CO	2327	Badhaghat	30	30	15000	16800	0	1800	7/31/2008	
34	Nanie Uttor Para Female CO	2348	Badhaghat	30	30	15000	16800	0	1800	10/18/2009	
35	Ghagra Dakhin para Female CO	2355	Badhaghat	26	26	13000	14560	0	1560	8/26/2008	
36	Ghagra Uttar para Female CO	2367	Badhaghat	31	31	15500	17360	0	1860	4/21/2009	
37	Gorkathi M. para Female CO	2371	Badhaghat	20	20	10000	11200	0	1200	8/26/2008	
38	Uttor Lawargor Dokkin para F CO	2382	Badhaghat	30	30	15000	16800	0	1800	5/24/2009	
39	Badlarpar F. CO	2394	Badhaghat	26	26	13000	14560	0	1560	5/20/2009	
40	Uttor Lawargor uttor para F CO	2395	Badhaghat	31	31	15500	15500	0	0	5/24/2009	
41	Kamrabond Moddhopara F. CO	2398	Badhaghat	31	31	15500	17360	0	1860	3/16/2009	
42	Rajargown poschimpara Femele CO	2400	Badhaghat	30	30	15000	16800	0	1800	6/19/2009	
43	Gorkathi Female CO	2422	Badhaghat	31	31	15500	17360	0	1860	10/18/2009	
44	Kamrabond Dokkinpara F. CO	2481	Badhaghat	24	24	12000	13440	0	1440	6/16/2009	
45	Kamrabond Purbopara F. CO	2490	Badhaghat	30	30	15000	16800	0	1800	17.05.10	
46	Jaitapur F. CO	2503	Badhaghat	30	30	15000	16800	0	1800	9/6/2009	
47	Jaitapur Purbo Para F. CO	2520	Badhaghat	25	25	12500	14000	0	1500	9/30/2009	
48	Kamrabond Paschimpara F. CO	2536	Badhaghat	30	30	15000	16800	0	1800	9/30/2009	
49	Mollapara Dakkhin F. CO	2552	Badhaghat	23	23	11500	12880	0	1380	25.05.10	
50	Mollapara jashpratap F. CO	2559	Badhaghat	31	31	15500	17360	0	1860	17.05.10	
51	Mollapara Poschim F. CO	2562	Badhaghat	30	30	15000	16800	0	1800	17.05.10	
52	Lamapara F. CO	2584	Badhaghat	30	30	15000	16800	0	1800	17.05.10	
53	Kamrabondh F. CO	2599	Badhaghat	31	31	15500	17360	0	1860	17.05.10	
54	Gorkathi Noagaon F. CO	2604	Badhaghat	25	25	12500	14000	0	1500	17.05.10	
55	Kamrabond U. F.CO	2705	Badhaghat	30	30	15000	15000	0	0	02.05.11	
56	Mollikpur East F. CO	2757	Badhaghat	29	29	14500	14500	0	0	02.05.11	
57	Puran L.gor F. CO	2618	Badhaghat	31	31	15500	15500	0	0	13.06.11	
58	Puran L.gor Dakkin F. CO	2697	Badhaghat	31	31	15500	15500	0	0	13.06.11	
59	Islampur Purbo para F. CO	2729	Badhaghat	27	27	13500	13500	0	0	20.06.11	
59	Sub-Total			1645	1645	807900	907400	0	99500		
329	Total			9112	9112	4492700	5046430	0	553730		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Sanitary Latrine instalation report.
Name of Upazila:Derai

Sl.No	union	Name of Co	No of Latrine Installed	BKB Branch and CO account No	Fund Released (TK)	Amount Spent (Tk)	Completion date of installation	Remarks
1	Rajanogor	Kaima Male CO	15	BKB,Derai branch:-5763	6000	6000	15/12/06	complete
2	Rajanogor	Kaima Male CO	15	BKB,Derai branch:-5763	7500	7500	20/02/07	complete
3	Rajanogor	Modhupur Eidga para Female Co	10	BKB,Derai branch:5728	4000	4000	21/11/06	complete
4	Rajanogor	Modhupur Eidga para Female Co	11	BKB,Derai branch:5728	5500	5500	5/3/2007	complete
5	Rajanogor	Modhupur Male Co	15	BKB,Derai branch:5727	6000	6000	8/11/2006	complete
6	Rajanogor	Modhupur Male Co	15	BKB,Derai branch:5727	7500	7500	17/03/07	complete
7	Rajanogor	Modhupur Das para Female Co	15	BKB,Derai branch:5751	6000	6000	16/11/06	complete
8	Rajanogor	Modhupur Das para Female Co	12	BKB,Derai branch:5751	6000	6000	24/03/07	complete
9	Rajanogor	Rajanogor Pachimpara Female Co	15	BKB,Derai branch: 5803	7500	7500	19/03/07	complete
10	Rajanogor	Rajanogor Modhopara Female Co	15	BKB,Derai branch: 5804	7500	7500	13/03/07	complete
11	Rajanogor	Rajanogor Modhopara Female Co	17	BKB,Derai branch:5804	8500	8500	5/6/2007	complete
12	Rajanogor	Rajanogor Morzid hati Female Co	10	BKB,Derai branch:5810	5000	5000	16/03/07	complete
13	Rajanogor	Kalinogor Pachimpara Female Co	11	BKB,Derai branch:5813	5500	5500	19/04/07	complete
14	Rajanogor	Kalinogor Pachimpara Female Co	14	BKB,Derai branch:5813	7000	7000	9/6/2007	complete
15	Rajanogor	Kajurabad Purbo para Female Co	24	BKB,Derai branch:5868	12000	12000	29/06/07	complete
16	Rajanogor	Kajura Modho para Male Co	30	BKB,Derai branch:5916	15000	15000	21/06/07	complete
17	Rajanogor	Gochia uttar para Female Co	30	BKB,Derai branch:5895	15000	15000	26/06/07	complete
18	Rajanogor	Kajura Pachim para Male Co	30	BKB,Derai branch:5940	15000	15000	21/06/07	complete
19	Rajanogor	Kajura Pachim para Female Co	30	BKB,Derai branch:5929	15000	15000	21/06/07	complete
20	Rajanogor	Kajura Purbo para male Co	30	BKB,Derai branch:5923	15000	15000	26/06/07	complete
21	Rajanogor	Kajura Sukurnogor hati Male Co	30	BKB,Derai branch:5924	15000	15000	21/06/07	complete
22	Rajanogor	Kajura Pataria Hati Male Co	31	BKB,Derai branch: 5935	15500	15500	25/06/07	complete
23	Rajanogor	Jahanpur Mirzapur hati Female Co	17	BKB,Derai branch:5897	8500	8500	24/06/07	complete
24	Rajanogor	Dalua Male Co	30	BKB,Derai branch:5845	15000	15000	24/08/07	complete
25	Rajanogor	Dalua Female Co	30	BKB,Derai branch:-5871	15000	15000	15/09/07	complete
26	Rajanogor	Kajuara Boro para Female Co	30	BKB,Derai branch:5949	15000	15000	15/09/07	complete
27	Rajanogor	Kajura Male Co	23	BKB,Derai branch:-5950	11500	11500	16/09/07	complete

28	Rajanogor	Rananogor Pachim para Female Co	14	BKB,Derai branch:-5803	7000	7000	15/09/07	complete
29	Rajanogor	Rajanogor Morzid hati Female Co	11	BKB,Derai branch:5810	5500	5500	14/09/07	complete
30	Rajanogor	Gochia Surma para Female Co	27	BKB,Derai branch:5970	13500	13500	25/12/07	complete
31	Rajanogor	Ronorchor Female Co	30	BKB,Derai branch:5969	15000	15000	16/01/08	complete
32	Rajanogor	Gochia Modho para Female Co	15	BKB,Derai branch:5966	7500	7500	24/01/07	complete
33	Rajanogor	Ronorchor 02 Female Co	32	BKB,Derai branch:6009	16000	16000	24/05/08	complete
34	Rajanogor	Ronorchor Purbo para 01 Female Co	25	BKB,Derai branch:6008	12500	12500	34/05/08	complete
35	Rajanogor	Mirzapur Female Co	32	BKB,Derai branch:5993	16000	16000	14/05/08	complete
36	Rajanogor	Jhotichor Uttar para Female Co	24	BKB,Derai branch:-5998	12000	12000	24/05/08	complete
37	Rajanogor	Gochia Modho para male Co	31	BKB,Derai branch:-6071	15500	15500	24/07/08	complete
38	Rajanogor	Gochia Dakkin hati Female Co	20	BKB,Derai branch:-6045	10000	10000	24/07/08	complete
39	Rajanogor	Kalinogor Pachimpara Female Co	6	BKB,Derai branch:5813	3000	3000	22/07/08	complete
40	Rajanogor	Kaima Modho para Female Co	31	BKB,Derai branch:-6043	15500	15500	21/07/08	complete
41	Rajanogor	Kaima dakkin par Female Co	29	BKB,Derai branch:-6042	14500	14500	21/07/08	complete
42	Rajanogor	Begum pur Female Co	30	BKB,Derai branch:5957	15000	15000	1/11/2008	complete
43	Rajanogor	Onontopur Female Co	20	BKB,Derai branch:6094	10000	10000	24/03/09	complete
44	Rajanogor	Umad nogor Female Co	32	BKB,Derai branch:7035	16000	16000	16/03/09	complete
45	Rajanogor	Rajanogor Charana hati Female Co	20	BKB,Derai branch:7034	10000	10000	16/03/09	complete
46	Rajanogor	Kadambo tali male Co	21	BKB,Derai branch:-5971	10500	10500	21/03/09	complete
47	Rajanogor	Jhatichor Kandi hati Female Co	21	BKB,Derai branch:-7036	10500	10500	28/03/09	complete
48	Rajanogor	Dapkhy kander hati Female Co	20	BKB,Derai branch:7152	10000	10000	15/11/09	complete
49	Rajanogor	Ranarchar kander hati Female Co	28	BKB,Derai branch:7145	14000	14000	5/12/2009	complete
50	Rajanogor	Dapkhy Modho hati Female Co	31	BKB,Derai branch:7161	15500	15500	20/11/09	complete
51	Rajanogor	Dapkhy Paschim para female Co	31	BKB,Derai branch:7146	15500	15500	18/12/09	complete
52	Rajanogor	Jatichar modho para male co	22	BKB,Derai branch:7133	11000	11000	7/4/2010	complete
53	Rajanogor	Kadamtali Uttar para male co	22	BKB,Derai branch:7151	11000	11000	31/12/09	complete
54	Rajanogor	Fathama nagor male Co	32	BKB,Derai branch:7266	16000	16000	20/03/10	complete
55	Rajanogor	Kadamtali dakkin para male Co	25	BKB,Derai branch:7196	12500	12500	28/03/09	complete
56	Rajanogor	Anwarpur naya hati female Co	30	BKB,Derai branch:7207	15000	15000	18/03/09	complete
57	Rajanogor	Kadamtali female Co	20	BKB,Derai branch:7169	10000	10000	28/02/09	complete
58	Rajanogor	Jahanpur Mirzapur hati Female Co	12	BKB,Derai branch:-5897	6000	6000	28/09/09	complete
59	Rajanogor	Fathamanagor Female Co	27	BKB,Derai branch:-7124	13500	13500	6/7/2009	complete
60	Rajanogor	Jahanpur Female Co	26	BKB,Derai branch :-7121	13000	13000	12/8/2009	complete
61	Rajanogor	Ranarchar Shimul hati Female Co	31	BKB,Derai branch :-7085	15500	15500	11/5/2009	complete
62	Rajanogor	Naya jahanpur Female Co	32	BKB,Derai branch :-6080	16000	16000	11/5/2009	complete

63	Rajanogor	Rajanagor Bhati para Female Co	28	BKB,Derai branch :-7070	14000	14000	11/5/2009	complete
64	Rajanogor	Umadnagor mazar hati female Co	26	BKB,Derai branch :-7067	13000	13000	12/5/2009	complete
65	Rajanogor	Jagoronarchar female CO	22	BKB,Derai branch :-7016	11000	11000	12/5/2009	complete
66	Rajanogor	Ranarchar Naya hati Female CO	27	BKB,Derai branch :-7087	13500	13500	17/05/09	complete
67	Rajanogor	Jahanpur Female Co	6	BKB,Derai branch:7121	3000	3000	30/06/2010	complete
68	Rajanogor	Jagoranarchar Kandirhati Female Co	7	BKB,Derai branch:7016	3500	3500	28/06/2010	complete
69	Rajanogor	Jakinagor Female Co	32	BKB,Derai branch:7240	16000	16000	5/7/2010	complete
70	Rajanogor	Ronorchor Kander hati male Co	30	BKB,Derai branch:7224	15000	15000	20/06/2010	complete
71	Rajanogor	Ronorchor male Co	30	BKB,Derai branch:7217	15000	15000	22/06/2010	complete
72	Rajanogor	Kadambotaly purbopara FCO	28	BKB,Derai branch:7283	14000	14000	20/11/2010	complete
73	Rajanogor	Anwarpur purbopaaara MCO	32	BKB,Derai branch:7304	16000	16000	24/11/2010	complete
74	Rajanogor	Jakinagar FCO	30	BKB,Derai branch:7294	15000	15000	24/11/2010	complete
75	Rajanogor	Kajuabad paschim para FCO	31	BKB,Derai branch:7295	15500	15500	29/11/2010	complete
76	Rajanogor	Jahanpur purbo hati FCO	24	BKB,Derai branch:7285	12000	12000	20/03/2011	complete
77	Rajanogor	Modhupur Uttar para FCO	24	BKB,Derai branch:7132	12000	12000	20/03/2011	complete
77	Sub Total		1792		890500	890500		
1	Sormongol	Nachni Male Co	13	BKB,Derai branch:5697	5200	5200	19/10/2007	complete
2	Sormongol	Nachni Male Co	12	BKB,Derai branch:5697	6000	6000	28/05/2007	complete
3	Sormongol	Chandipur male Co	12	BKB,Derai branch: 5798	6000	6000	14/02/2007	complete
4	Sormongol	Chandipur Female Co	14	BKB,Derai branch:5806	7000	7000	16/03/07	complete
5	Sormongol	Chandipur Dakkin para Female Co	14	BKB,Derai branch:5809	7000	7000	19/03/07	complete
6	Sormongol	Dhanpur Male Co	10	BKB,Derai branch:5830	5000	5000	25/03/07	complete
7	Sormongol	Nachnigoan boro hati Male Co	16	BKB,Derai branch:5835	8000	8000	29/03/07	complete
8	Sormongol	Sormongol Male Co	15	BKB,Derai branch:5846	7500	7500	26/03/07	complete
9	Sormongol	Sukur nogor Male Co	15	BKB,Derai branch:5872	7500	7500	21/03/07	complete
10	Sormongol	Sukur Nogor Male Co	13	BKB,Derai branch:5872	6500	6500	21/06/07	complete
11	Sormongol	Sukur nogor Female Co	20	BKB,Derai branch:5889	10000	10000	26/06/07	complete
12	Sormongol	Jurulia Male Co	20	BKB,Derai branch:5911	10000	10000	29/06/07	complete
13	Sormongol	Nachni gon 02 Female Co	25	BKB,Derai branch:5915	12500	12500	26/06/07	complete
14	Sormongol	Kallyani Sorker hati Female Co	23	BKB,Derai branch:-5961	11500	11500	15/01/08	complete
15	Sormongol	Dhonpur Purbo para Male Co	24	BKB,Derai branch:-5951	12000	12000	27/01/08	complete
16	Sormongol	Jarulia naya hati Male Co	30	BKB,Derai branch:5922	15000	15000	26/01/08	complete
17	Sormongol	Jarulia uttar para Female Co	22	BKB,Derai branch:5952	11000	11000	29/01/08	complete
18	Sormongol	Rangamati Dakkin para Female Co	22	BKB,Derai branch:5932	11000	11000	24/01/08	complete
19	Sormongol	Chandipur Dakkin Para Female Co	14	BKB,Derai branch:5909	7000	7000	24/01/08	complete

20	Sormongol	Sormongol Modho para male Co	29	BKB,Derai branch:5930	14500	14500	23/01/08	complete
21	Sormongol	Jarulia Takur para Female Co	22	BKB,Derai branch:5938	11000	11000	23/01/08	complete
22	Sormongol	Sukurnogor dakkin para Female Co	20	BKB,Derai branch:5953	10000	10000	5/4/2008	complete
23	Sormongol	Ghagutia Female Co	30	BKB,Derai branch:6003	15000	15000	21/07/08	complete
24	Sormongol	Ghagutia Male Co	30	BKB,Derai branch:-5992	15000	15000	23/07/08	complete
25	Sormongol	Chitalia gung para hati Female Co	24	BKB,Derai branch:6044	12000	12000	21/07/08	complete
26	Sormongol	Chitalia Boro Hati 02 Female Co	25	BKB,Derai branch:-6034	12500	12500	25/07/08	complete
27	Sormongol	Chitalia Tukur hati Male Co	21	BKB,Derai branch:6055	10500	10500	22/07/08	complete
28	Sormongol	Chitalia Boro Hati Female Co	22	BKB,Derai branch:-6019	11000	11000	19/07/08	complete
29	Sormongol	Chitalia Naya hati Male Co	24	BKB,Derai branch:-6020	12000	12000	20/07/08	complete
30	Sormongol	Rangamati Modho para Female co	24	BKB,Derai branch:-5979	12000	12000	12/4/2008	complete
31	Sormongol	Rangamati school hati Female co	21	BKB,Derai branch:5980	10500	10500	11/4/2008	complete
32	Sormongol	Sormonjol Male Co	15	BKB,Derai branch:5846	7500	7500	28/07/08	complete
33	Sormongol	Kallyani Naya hati Female Co	20	BKB,Derai branch:-6086	10000	10000	14/11/08	complete
34	Sormongol	Bhorogoan Dakkin Para Female Co	30	BKB,Derai branch:6017	15000	15000	4/11/2008	complete
35	Sormongol	Kallyani Naya hati 02 Female Co	23	BKB,Derai branch:-6091	11500	11500	7/11/2008	complete
36	Sormongol	Kallyani Chowdhory hati Female co	22	BKB,Derai branch:-7030	11000	11000	16/03/09	complete
37	Sormongol	Kallyani Sarkur hati Female co	9	BKB,Derai branch:-5961	4500	4500	28/06/10	complete
38	Sormongol	Kallyani dakkin hati Female Co	26	BKB,Derai branch:7014	13000	13000	21/03/09	complete
39	Sormongol	Kallyani kandi hati Female Co	22	BKB,Derai branch:-6084	11000	11000	23/03/09	complete
40	Sormongol	Ghagutia Uttar para Female Co	28	BKB,Derai branch: 6079	14000	14000	24/03/09	complete
41	Sormongol	Mahatabpur naya hati FCO	27	BKB,Derai branch:7156	13500	13500	28/11/10	complete
42	Sormongol	Noyagoan uttar hati Female Co	20	BKB,Derai branch:7128	10000	10000	20/11/10	complete
43	Sormongol	Bharargoan purbo para Female Co	26	BKB,Derai branch:7134	13000	13000	8/4/2010	complete
44	Sormongol	Hashimpur Pachghor hati Female Co	28	BKB,Derai branch:7199	14000	14000	8/4/2010	complete
45	Sormongol	Dhanpur Khar par male Co	20	BKB,Derai branch :-6057	10000	10000	21/10/09	complete
46	Sormongol	Gogutia naya hati Female Co	22	BKB,Derai branch :-6069	11000	11000	18/05/09	complete
47	Sormongol	Kallani school hati Female Co	20	BKB,Derai branch:-6092	10000	10000	21/05/09	complete
48	Sormongol	Noyagoan Female Co	24	BKB,Derai branch:7072	12000	12000	15/03/10	complete
49	Sormongol	Hazaripur Female Co	27	BKB,Derai branch:-7089	13500	13500	7/9/2010	complete
50	Sormongol	Anwar pur naton para male Co	30	BKB,Derai branch:7184	15000	15000	22/02/10	complete
51	Sormongol	Mohatubpur naya hati male co	20	BKB,Derai branch:-7052	10000	10000	25/05/09	complete
52	Sormongol	Boroyargoan Pachimpara Female Co	30	BKB,Derai branch:7228	15000	15000	7/7/2010	complete
53	Sormongol	Boroyargoan Purbo para Female Co	24	BKB,Derai branch:7222	12000	12000	22/06/2010	complete

54	Sormongol	Noyagoan uttar hati Female Co	4	BKB,Derai branch:7128	2000	2000	28/06/2010	complete
55	Sormongol	Hasimpur Noya hati FCO	29	BKB,Derai branch:7286	14500	14500	28/11/2010	complete
56	Sormongol	Jarolia Borohati FCO	22	BKB,Derai branch:7264	11000	11000	29/11/2010	complete
57	Sormongol	Hasimpur Borohati FCO	25	BKB,Derai branch:7272	12500	12500	3/12/2010	complete
58	Sormongol	Jarolia Mondirpara FCO	25	BKB,Derai branch:7157	12500	12500	25/03/2011	complete
59	Sormongol	Hasimpur Doctor hati FCO	24	BKB,Derai branch:7090	12000	12000	25/03/2011	complete
60	Sormongol	Durgapur Noyahati FCO	22	BKB,Derai branch:7296	11000	11000	27/03/2011	complete
61	Sormongol	Chitalia Rajapur hati FCO	18	BKB,Derai branch:7125	9000	9000	16/03/2011	complete
62	Sormongol	Chitalia Kholahati FCO	23	BKB,Derai branch:7241	11500	11500	1/4/2011	complete
62	Sub Total		1331		664200	664200		
1	Tarol	Diayaragoan male Co	23	BKB,Derai branch:5959	11500	11500	26/01/07	complete
2	Tarol	Jalalnogor Female Co (Noyagoan Purbo)	23	BKB,Derai branch:6004	11500	11500	12/4/2008	complete
3	Tarol	Bhangadohor Noton purbo para Female Co	20	BKB,Derai branch:6015	10000	10000	25/04/08	complete
4	Tarol	Bhangadohor Purbo para Female Co	20	BKB,Derai branch:6016	10000	10000	30/04/08	complete
5	Tarol	Diayaragoan Female Co	22	BKB,Derai branch:6012	11000	11000	27/08/09	complete
6	Tarol	Bhangadohor Kandahati Female Co	22	BKB,Derai branch:6029	11000	11000	24/05/08	complete
7	Tarol	Jalalnogor Male Co (Purbo Noyagoan)	23	BKB,Derai branch:6000	11500	11500	15/04/8	complete
8	Tarol	Noyagoan uttar para Female Co	31	BKB,Derai branch:-6051	15500	15500	24/07/08	complete
9	Tarol	Noyagoan Pachim para Female Co	31	BKB,Derai branch:6027	15500	15500	24/07/08	complete
10	Tarol	Bhangadohor Kandihati purbo Female Co	22	BKB,Derai branch:6028	11000	11000	30/05/08	complete
11	Tarol	Tulboushi Pachim para Female Co	30	BKB,Derai branch:6065	15000	15000	4/11/2008	complete
12	Tarol	Bhangadohor Pachim para Female Co	27	BKB,Derai branch:6037	13500	13500	4/11/2008	complete
13	Tarol	Bhatidal Female Co	24	BKB,Derai branch:-6072	12000	12000	3/11/2008	complete
14	Tarol	Uzan dal Female Co 02	29	BKB,Derai branch:7003	14500	14500	23/03/09	complete
15	Tarol	Baushi Female Co	23	BKB,Derai branch:7018	11500	11500	24/03/09	complete
16	Tarol	Dul achrom Female Co	27	BKB,Derai branch:7050	13500	13500	30/03/09	complete
17	Tarol	Uzan boushi female Co	23	BKB,Derai branch:7051	11500	11500	30/03/09	complete
18	Tarol	Bangadohor Modho para Female co	26	BKB,Derai branch:7054	13000	13000	16/03/09	complete
19	Tarol	Uzan dal Female Co 01	30	BKB,Derai branch:-6093	15000	15000	24/03/09	complete
20	Tarol	Diayaragoan Pachim para Female Co	28	BKB,Derai branch:-6088	14000	14000	24/03/09	complete
21	Tarol	Dhal purb Asrom Female cO	24	BKB,Derai branch:7122	12000	12000	27/06/10	complete
22	Tarol	Uzan boushi Female Co	25	BKB,Derai branch:7111	12500	12500	27/03/10	complete
23	Tarol	Ronobhomi male Co	31	BKB,Derai branch:7186	15500	15500	10/3/2010	complete
24	Tarol	Ronobhomi male Co 02	31	BKB,Derai branch:7210	15500	15500	10/3/2010	complete
25	Tarol	Kadirpur male co	31	BKB,Derai branch:7214	15500	15500	30/03/10	complete

26	Tarol	Rajapur Female Co	25	BKB,Derai branch:7163	12500	12500	16/06/10	complete
27	Tarol	Dadpur Female Co	30	BKB,Derai branch:7156	15000	15000	3/2/2010	complete
28	Tarol	Narattampur male Co	27	BKB,Derai branch:-7101	13500	13500	10/6/2010	complete
29	Tarol	Boushi Female CO 02	25	BKB,Derai branch :-7062	12500	12500	30/06/10	complete
30	Tarol	Noagoan Purbo para Female Co	8	BKB,Derai branch :-6004	4000	4000	8/9/2010	complete
31	Tarol	Noagoan Paschimpara male Co	31	BKB,Derai branch :-7102	15500	15500	15/07/09	complete
32	Tarol	Norattam pur Female Co	29	BKB,Derai branch;:-7099	14500	14500	17/09/10	complete
33	Tarol	Dhal assrom female co	23	BKB,Derai branch:-7082	11500	11500	14/05/09	complete
34	Tarol	Rajapur male co	25	BKB,Derai branch:-7053	12500	12500	25/05/09	complete
35	Tarol	Bhangadohor kandarhati purbo female Co	5	BKB,Derai branch :-6028	2500	2500	26/05/09	complete
36	Tarol	Bhatidhal purbo para Female Co	25	BKB,Derai branch :-7065	12500	12500	1/6/2009	complete
37	Tarol	Dhal Chan pur Female co	30	BKB,Derai branch:7127	15000	15000	20/01/10	complete
38	Tarol	Uzan boushi Female Co	7	BKB,Derai branch:-6051	3500	3500	3/8/2009	complete
39	Tarol	Noyagoan Dakkin hati Female Co	25	BKB,Derai branch:7239	12500	12500	12/8/2010	complete
40	Tarol	Talboush Female Co	26	BKB,Derai branch:7220	13000	13000	20/06/2010	complete
41	Tarol	Dhal Banayat Female Co	24	BKB,Derai branch:7249	12000	12000	12/6/2010	complete
42	Tarol	Kalirdrom Female Co\	26	BKB,Derai branch:7246	13000	13000	12/6/2010	complete
43	Tarol	Norouttom Pur dakkin para Female Co	20	BKB,Derai branch:7197	10000	10000	30/06/2010	complete
44	Tarol	Dhal Pachim Aschrom Female Co	22	BKB,Derai branch:7159	11000	11000	2/7/2010	complete
45	Tarol	Dhal purbo aschrom Femle Co	11	BKB,Derai branch:7082	5500	5500	5/7/2010	complete
46	Tarol	Tarol MCO	30	BKB,Derai branch:7269	15000	15000	3/12/2010	complete
47	Tarol	Kolidram FCO	30	BKB,Derai branch:7297	15000	15000	5/12/2010	complete
48	Tarol	Kadirpur FCO	29	BKB,Derai branch:7226	14500	14500	5/12/2010	complete
49	Tarol	Tarol MCO-2	30	BKB,Derai branch:7306	15000	15000	2/4/2011	complete
50	Tarol	Ronovumi MCO-3	32	BKB,Derai branch:7266	16000	16000	5/4/2011	complete
51	Tarol	Naruttampur dakkinpara FCO	7	BKB,Derai branch:7197	3500	3500	5/4/2011	complete
52	Tarol	Dhal Chanpur FCO	2	BKB,Derai branch:7127	1000	1000	15/04/2011	complete
53	Tarol	Dhal assrom female co	2	BKB,Derai branch:7050	1000	1000	15/04/2011	complete
53	Sub Total		1252		626000	626000		
1	Karimpur	Bodolpur uttar para Female Co	10	BKB Rajanignj Branch :- 678	4000	4000	25/11/06	complete
2	Karimpur	Bodolpur uttar para Female Co	10	BKB Rajanignj Branch :-678	5000	5000	24/03/07	complete
3	Karimpur	Chanpur Boro hati Female Co	16	BKB,Derai branch: 5787	8000	8000	24/03/07	complete
4	Karimpur	Chanpur Boro hati Female Co	15	BKB,Derai branch:5787	7500	7500	14/06/07	complete

5	Karimpur	Purbo Chanpur Female Co	15	BKB,Derai branch:5850	7500	7500	9/3/2007	complete
6	Karimpur	Purbo Chanpur Female Co	14	BKB,Derai branch:5850	7000	7000	6/6/2007	complete
7	Karimpur	Chanpur Modhohati Female Co	13	BKB,Derai branch:5790	6500	6500	2/4/2007	complete
8	Karimpur	Chanpur modhohati Female Co	13	BKB,Derai branch:5790	6500	6500	6/6/2007	complete
9	Karimpur	Chanpur Shorok hati Female Co	16	BKB,Derai branch:5801	8000	8000	16/03/07	complete
10	Karimpur	Uttar Chanpur tarakandi Female Co	15	BKB,Derai branch:5788	7500	7500	16/03/07	complete
11	Karimpur	Uttar Chanpur tarakandi Female Co	16	BKB,Derai branch:5788	8000	8000	29/06/07	complete
12	Karimpur	Chanpur naya hati Female Co	12	BKB,Derai branch:5792	6000	6000	16/03/07	complete
13	Karimpur	Chanpur Naya hati Female Co	12	BKB,Derai branch:-5792	6000	6000	24/01/07	complete
14	Karimpur	Chanpur shorok hati Female Co	15	BKB,Derai branch:5801	7500	7500	28/01/08	complete
15	Karimpur	Moksidpur dakkin para Male Co	31	BKB Rajanignj Branch :-689	15500	15500	23/01/08	complete
16	Karimpur	Notun Bagbari Female Co	25	BKB,Derai branch:5977	12500	12500	19/01/08	complete
17	Karimpur	Chanpur Pachimpara Male Co	18	BKB,Derai branch:5931	9000	9000	18/01/08	complete
18	Karimpur	Chandipur Pachim para Female Co	30	BKB,Derai branch:5997	15000	15000	24/5/2008	complete
19	Karimpur	Tuk derai Uttar para Female Co	22	BKB,Derai branch:5988	11000	11000	24/05/08	complete
20	Karimpur	Tuk derai Gun para hati female Co	22	BKB,Derai branch:6023	11000	11000	21/05/08	complete
21	Karimpur	Tuk derai purbo para Female Co	30	BKB,Derai branch:6031	15000	15000	21/05/08	complete
22	Karimpur	Purbo Chandipur Female Co	25	BKB,Derai branch:-6007	12500	12500	21/04/08	complete
23	Karimpur	Chanpur Modho hati Female Co	5	BKB,Derai branch:5790	2500	2500	21/06/08	complete
24	Karimpur	Purbo chandipur male Co	28	BKB,Derai branch:6002	14000	14000	24/05/08	complete
25	Karimpur	Moksudpur uttar para Female Co	24	BKB Rajanignj Branch :-716	12000	12000	30/05/08	complete
26	Karimpur	Bagbari uttar Para Female Co	29	BKB,Derai branch:-6070	14500	14500	21/07/08	complete
27	Karimpur	Anowerpur Uttar hati Female Co	32	BKB,Derai branch:6046	16000	16000	24/07/08	complete
28	Karimpur	Nagargoan Purbo para Female Co	26	BKB Rajanignj Branch :-720	13000	13000	11/11/2008	complete
29	Karimpur	Anower pur Kandi hati Female Co	20	BKB,Derai branch:-6089	10000	10000	7/11/2008	complete
30	Karimpur	Tuk derai ray hati Female Co	24	BKB,Derai branch:-6087	12000	12000	21/03/09	complete
31	Karimpur	Nachirnogor Naya hati Female Co	21	BKB,Derai branch:-6058	10500	10500	24/03/09	complete
32	Karimpur	Anower pur dakkin hati Female Co	31	BKB,Derai branch:-7005	15500	15500	17/11/08	complete
33	Karimpur	Rajnogor Male Co	30	BKB Rajanignj Branch :-693	15000	15000	21/06/07	complete
34	Karimpur	Tuk derai dakkin para Female Co	20	BKB,Derai branch:-6081	10000	10000	16/03/09	complete
35	Karimpur	Karimpur Paschim para Female co	20	BKB,Derai branch:7153	10000	10000	22/10/09	complete
36	Karimpur	Kajaura Modho para Female Co	22	BKB,Derai branch:7113	11000	11000	20/10/09	complete
37	Karimpur	Kajua Islam jobo hati Female Co	21	BKB,Rajani gonj branch:767	10500	10500	15/03/09	complete

38	Karimpur	Sree narayan pur Dakkin para Female co	26	BKB,Rajani gonj branch:763	13000	13000	20/12/10	complete
39	Karimpur	Sree narayan pur Modho hati Female co	25	BKB,Rajani gonj branch:761	12500	12500	20/12/09	complete
40	Karimpur	Halimpur uttar para Female Co	25	BKB,Rajanigonj branch:772	12500	12500	20/02/10	complete
41	Karimpur	Matiapur Modho para Female Co	20	BKB rajunigonj branch :776	10000	10000	13/12/09	complete
42	Karimpur	Shri narayanpur das para Female co	26	BKB rajunigonj Branch : 783	13000	13000	14/09/9	complete
43	Karimpur	Matiapur Naton para Female Co	20	BKB Rajanigonj Branch 775	10000	10000	13/12/09	complete
44	Karimpur	Matiapur nayagoan Female co	20	BKB,Derai branch:7111	10000	10000	10/12/2009	complete
45	Karimpur	Tuk deari Uttar para female Co	4	BKB,Derai branch :-5988	2000	2000	12/6/2009	complete
46	Karimpur	Anwarpur modho hati Female CO	25	BKB,Derai branch:-7063	12500	12500	12/6/2009	complete
47	Karimpur	Tajpur Female CO	30	BKB,Derai branch :-7064	15000	15000	24/06/09	complete
48	Karimpur	Golap nagor Female CO	26	BKB,Derai branch :-7084	13000	13000	6/7/2009	complete
49	Karimpur	Jaynagor uttar para Female CO	26	BKB,Derai branch;:-7057	13000	13000	11/9/2009	complete
50	Karimpur	Sree narayanpur Uttar hit female Co	31	BKB,Derai branch:-736	15500	15500	15/07/09	complete
51	Karimpur	Chadipur male co	27	BKB,Derai branch:-7103	13500	13500	16/08/09	complete
52	Karimpur	Bodolpur uttar para Female Co	4	BKB Rajanigonj barnch 678	2000	2000	24/07/09	complete
53	Karimpur	Purbo chadipur Female Co	3	BKB,Derai branch:-6007	1500	1500	21/06/09	complete
54	Karimpur	Karnogoan Uttar para Female Co	25	BKB,Rajani gonj branch:787	12500	12500	12/6/2010	complete
55	Karimpur	Kajuya Islampur Dakkin hati Female Co	30	BKB,Rajani gonj branch:799	15000	15000	16/08/2010	complete
56	Karimpur	Gobinda pur dakkin par Female co	24	BKB,Rajani gonj branch:777	12000	12000	9/7/2010	complete
57	Karimpur	Anwarpur Noyahati MCO	1	BKB,Derai branch:7207	500	500	7/12/2010	complete
58	Karimpur	Golap Nagor FCO	3	BKB,Derai branch:7084	1500	1500	19/12/2010	complete
59	Karimpur	Sujanagar FCO	20	BKB,Derai branch:7300	10000	10000	27/12/2010	complete
60	Karimpur	Sree Narayanpur Masjidhati MCO	20	BKB Rajanigonj Branch 810	10000	10000	29/12/2010	complete
61	Karimpur	Sree Narayanpur Maral hati FCO	31	BKB Rajanigonj Branch 2301	15500	15500	21/12/2010	complete
62	Karimpur	Halimpur Noyapara FCO	20	BKB Rajanigonj Branch 2318	10000	10000	28/12/2010	complete
63	Karimpur	Tajpur Porbo Para F CO	22	BKB,Derai branch:7291	11000	11000	19/03/2011	complete
64	Karimpur	Took Derai Uttar F CO	5	BKB,Derai branch:5988	2500	2500	22/03/2011	complete
65	Karimpur	Halimpur dakkin paraa FCO	25	BKB Rajanigonj Branch 794	12500	12500	15/04/2011	complete
66	Karimpur	Kornogaon (Puraton) Uttar hati F CO	6	BKB Rajanigonj Branch 787	3000	3000	18/04/2011	complete

67	Karimpur	Badalpur Uttar para FCO	2	BKB Rajanigonj Branch 678	1000	1000	12/4/2011	complete
68	Karimpur	Anwarpur Modhopara Female CO	2	BKB, Derai branch:7063	1000	1000	18/04/2011	complete
69	Karimpur	Anwarpur Kandahati Female CO	2	BKB, Derai branch:6089	1000	1000	18/04/2011	complete
70	Karimpur	Bagbari uttar Para Female Co	3	BKB, Derai branch:6070	1500	1500	25/04/2011	complete
70	Sub Total		1327		662500	662500		
1	Charanarchar	Paruaia Female Co	31	BKB shamarchor branch 2557	15500	15500	20/02/2010	complete
2	Charanarchar	katrikpur masjid hati Female Co	31	BKB shamarchor branch 2541	15500	15500	2/3/2010	complete
3	Charanarchar	Paruaia Paschim hati male Co	30	BKB shamarchor branch 2530	15000	15000	25/02/2010	complete
4	Charanarchar	Shamarchar maiz hati Female co	31	BKB shamarchor branch 2566	15500	15500	15/03/10	complete
5	Charanarchar	Maity Paschim hati Female Co	31	BKB, Shamarchar branch:2538	15500	15500	20/10/09	complete
6	Charanarchar	Maity Kander hati male co	31	BKB, Shamarchar branch:2532	15500	15500	25/10/09	complete
7	Charanarchar	Shamarchar Baghati Female CO	30	BKB shamarchor branch :2478	15000	15000	12/7/2009	complete
8	Charanarchar	Shamarchar Naya hati Female Co	25	BKB shamarchor branch :2487	12500	12500	12/7/2009	complete
9	Charanarchar	Lalarchar Jugi hati Female Co	24	BKB shamarchor branch :2483	12000	12000	12/7/2009	complete
10	Charanarchar	Shamarchar Boyragihati FCO	24	BKB shamarchor branch :2477	12000	12000	20/02/10	complete
11	Charanarchar	Kanupur FCO	25	BKB shamarchor branch :2523	12500	12500	5/1/2010	complete
12	Charanarchar	Lalarchar Takurhati FCO	24	BKB shamarchor branch :2476	12000	12000	5/1/2010	complete
13	Charanarchar	Kartrik pur MCO	30	BKB shamarchor branch :2540	15000	15000	12/1/2009	complete
14	Charanarchar	Noarchar Female Co	26	BKB shamarchor branch :2491	13000	13000	10/8/2009	complete
15	Charanarchar	Golappur Female co	24	BKB shamarchor branch :2510	12000	12000	15/08/09	complete

16	Charanarchar	Katrikpur Dakkin hati Female Co	30	BKB shamarchor branch :2511	15000	15000	10/8/2009	complete
17	Charanarchar	Lolarchar gung par hati Female Co	30	BKB shamarchor branch :2492	15000	15000	15/08/09	complete
18	Charanarchar	Golappur Boro hati Female Co	30	BKB,shamarchar branch:2592	15000	15000	27/06/2010	complete
19	Charanarchar	Shantipur sarak hati Female Co	31	BKB,shamarchar branch:2567	15500	15500	20/06/010	complete
20	Charanarchar	Parua Baktarpur Female Co	30	BKB,shamarchar branch:2628	15000	15000	11/7/2010	complete
21	Charanarchar	Katikpur Female Co	31	BKB,shamarchar branch:2603	15500	15500	5/6/2010	complete
22	Charanarchar	shamarchar Boro hati Female Co	32	BKB,shamarchar branch:2522	16000	16000	10/6/2010	complete
23	Charanarchar	Shamarchar Khalpar hati Female Co	31	BKB,shamarchar branch:2584	15500	15500	20/05/10	complete
24	Charanarchar	Katrikpur purbo hati Female Co	32	BKB,shamarchar branch:2604	16000	16000	5/6/2010	complete
25	Charanarchar	Shanti pur Female Co	30	BKB,shamarchar branch:2568	15000	15000	1/6/2010	complete
26	Charanarchar	Gopalpur Female Co	6	BKB,shamarchar branch:2510	3000	3000	11/7/2010	complete
27	Charanarchar	Paruya Bazar hati male Co	30	BKB,shamarchar branch:2639	15000	15000	5/7/2010	complete
28	Charanarchar	Paruya Hasnabad Female Co	31	BKB,shamarchar branch:2613	15500	15500	15/05/2010	complete
29	Charanarchar	Modupur male Co	31	BKB,shamarchar branch:2590	15500	15500	30/05/10	complete
30	Charanarchar	Maity Karimpur FCO	27	BKB,shamarchar branch:5664	13500	13500	20/12/2010	complete
31	Charanarchar	Shamarchar FCO	30	BKB,Shamarchar branch:4652	15000	15000	2/1/2011	complete
32	Charanarchar	Kamalpur FCO	32	BKB,shamarchar branch:2638	16000	16000	2/1/2011	complete
33	Charanarchar	Sherpur FCO	31	BKB,shamarchar branch:2615	15500	15500	5/1/2011	complete

34	Charanarchar	Perua Hasnabad Maijhati FCO	31	BKB,Shamarchar branch:2622	15500	15500	17/04/2011	complete
35	Charanarchar	Perua Noorpur FCO	31	BKB,Shamarchar branch:4651	15500	15500	17/04/2011	complete
36	Charanarchar	Kamalpuri Maijhati FCO	31	BKB,Shamarchar branch:5942	15500	15500	22/04/2011	complete
37	Charanarchar	Alipur Borohati FCO	27	BKB,Shamarchar branch:5943	13500	13500	22/04/2011	complete
38	Charanarchar	Kamalpuri Pashchim hati FCO	28	BKB,Shamarchar branch:5663	14000	14000	25/04/2011	complete
39	Charanarchar	Shamarchar Noyahati FCO	4	BKB,Shamarchar branch:2487	2000	2000	27/04/2011	complete
40	Charanarchar	Noyar char FCO	13	BKB,Shamarchar branch:2491	6500	6500	26/04/2011	complete
41	Charanarchar	Doulatpur MCO	20	BKB,Shamarchar branch:	10000	10000	29/04/2011	complete
41	Sub Total		1127		563500	563500		
1	Vatipara	Shifpur Pal para Female Co	28	BKB,Derai branch:-5958	14000	14000	30/01/08	complete
2	Vatipara	Shrifpur Purbo para Female Co	28	BKB,Derai branch:5962	14000	14000	25/01/08	complete
3	Vatipara	Shrifpur Modho para Female Co	22	BKB,Derai branch:5965	11000	11000	24/01/08	complete
4	Vatipara	Dulkpushi dukkin para Male Co	31	BKB,Derai branch:6011	15500	15500	24/04/08	complete
5	Vatipara	Dulkur male Co	31	BKB,Derai branch:-6005	15500	15500	14/04/08	complete
6	Vatipara	Dulkutub Male Co	30	BKB,Derai branch:-6036	15000	15000	7/11/2008	complete
7	Vatipara	Dattagram Boro hati Female Co	27	BKB,Derai branch :7058	13500	13500	20/10/09	complete
8	Vatipara	Chatal par uttar para Female Co	24	BKB,Derai branch:7155	12000	12000	21/01/09	complete
9	Vatipara	urdon pur dakkin para Female co	25	BKB,Derai branch:7150	12500	12500	21/01/09	complete
10	Vatipara	Vatipara Paschim para male co	31	BKB,Derai branch:7104	15500	15500	8/2/2009	complete
11	Vatipara	Chatal par dakkin para Female Co	23	BKB,Derai branch:7130	11500	11500	23/11/09	complete
12	Vatipara	Dattagram noton hati Female Co	5	BKB,Derai branch:7049	2500	2500	11/4/2010	complete
13	Vatipara	Dattagram morol hati Female Co	31	BKB,Derai branch:7205	15500	15500	28/02/010	complete
14	Vatipara	Bhatipara murza hati Female co	31	BKB,Derai branch:7212	15500	15500	11/4/2010	complete
15	Vatipara	Dattagram Talgurhati Female CO	25	BKB,Derai branch :-7075	12500	12500	7/8/2009	complete
16	Vatipara	Dattagram uttar hati male Co	28	BKB,Derai branch :7068	14000	14000	21/08/09	complete
17	Vatipara	Pangoan Uttar hati Female OC	25	BKB,Derai branch:-7086	12500	12500	25/010/09	complete
18	Vatipara	Pangoan dakkin para Female co	26	BKB,Derai branch:-7118	13000	13000	6/10/2009	complete
19	Vatipara	Dulpushi uttar para Female CO	25	BKB,Derai branch:6018	12500	12500	20/07/09	complete
20	Vatipara	Dattagram naton hati Female Co	21	BKB,Derai branch:-7049	10500	10500	07/010/09	complete

21	Vatipara	Dattagram Khala hati Female Co	25	BKB,Derai branch:-7059	12500	12500	08/010/09	complete
22	Vatipara	Modhurapur Pajuyahati Female Co 02	24	BKB,Derai branch:7227	12000	12000	28/06/2010	complete
23	Vatipara	Sharifpur Palpar female Co	3	BKB,Derai branch:5958	1500	1500	30/06/2010	complete
24	Vatipara	Dattagram uttar hati male Co 02	26	BKB,Derai branch:7216	13000	13000	28/06/2010	complete
25	Vatipara	Ali nagor Uttar Para Female Co	32	BKB,Derai branch:7202	16000	16000	30/06/2010	complete
26	Vatipara	Pan goan uttar Female Co	5	BKB,Derai branch:7086	2500	2500	4/7/2010	complete
27	Vatipara	Modhurapur pajuarhati FCO	23	BKB,Derai branch:7221	11500	11500	5/1/2011	complete
28	Vatipara	Noor nagar paschimpara FCO	31	BKB,Derai branch:7248	15500	15500	8/1/2011	complete
29	Vatipara	Alinagar purbopara FCO	30	BKB,Derai branch:7245	15000	15000	10/12/2010	complete
30	Vatipara	Dattagram purbopara FCO	26	BKB,Derai branch:7288	13000	13000	10/12/2010	complete
31	Vatipara	Noornagar FCO	31	BKB,Derai branch:7235	15500	15500	18/12/2010	complete
32	Vatipara	Sutargaon Natunhati FCO	25	BKB,Derai branch:7307	12500	12500	18/12/2010	complete
33	Vatipara	Sharifpur Kandahati FCO	21	BKB,Derai branch:7287	10500	10500	20/12/2010	complete
34	Vatipara	Shrif pur Modha para F CO	5	BKB,Derai branch:5965	2500	2500	30/04/2011	complete
35	Vatipara	Urddan Pur Dakkhin Para FCO	2	BKB,Derai branch:7150	1000	1000	1/5/2011	complete
36	Vatipara	Dhal Kutubpur Purbo para MCO	31	BKB,Derai branch:6040	15500	15500	3/6/2011	complete
37	Vatipara	Vatipara kandahati MCO	32	BKB,Derai branch:7236	16000	16000	5/6/2011	complete
38	Vatipara	Alinagar MCO	32	BKB,Derai branch:7203	16000	16000	30/04/2011	complete
38	Sub Total		921		460500	460500		
1	Kulanjh	Suriar par FCO	30	BKB,Derai branch:7289	15000	15000	2/5/2011	complete
2	Jagdhal	Chandrapur MCO	30	BKB,Derai branch:779	15000	15000	10/5/2011	complete
2	Sub Total		60		30000	30000		
343	Total		7810		3897200	3897200		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Sanitary Latrine instalation report.

Name of Upazila: Dowarabazar

Date:08.09.11

SL No.	Union	Name of CO	No of Released latrine from H/Q	No of Installed latrine	BKB branch & CO account No	Fund Released(TK)	Amount Spent (TK)	Completion date of installation	Remarks
1	Mannargaon	Chondipur utor FCO	31	31	Dowara-5014	15500	15500	30/03/08	
2	Mannargaon	Chondipur Notunpara MCO	30	30	Dowara-5032	15000	15000	30/06/08	
3	Mannargaon	Ajompur Pochim MCO	27	27	Dowara-5039	13500	13500	29/07/08	
4	Mannargaon	Ajompur Moddo FCO	30	30	Dowara-5044	15000	15000	15/08/08	
5	Mannargaon	Edonpur Purbo FCO	30	30	Dowara-5050	15000	15000	20/08/08	
6	Pandergaon	Pantargaon Utor FCO	30	30	Dowara-5098	15000	15000	29/01/09	
7	Mannargaon	Ajompur Purbo FCO	30	30	Dowara-5065	15000	15000	26/01/09	
8	Mannargaon	Edonpur Dakhin FCO	30	30	Dowara-6022	15000	15000	30/01/09	
9	Mannargaon	Edonpur Utor FCO	30	30	Dowara-6031	15000	15000	15/02/09	
10	Mannargaon	Chandipur Purbo FCO	30	30	Dowara-6002	15000	15000	20/01/09	
11	Mannargaon	Jalalpur Purbo FCO	30	30	Dowara-6112	15000	15000	15/03/09	
12	Mannargaon	Jalalpur Purbo MCO	30	30	Dowara-6082	15000	15000	18/03/09	
13	Mannargaon	Rajargaon FCO	30	30	Dowara-6095	15000	15000	20/03/9	
14	Mannargaon	Chondipur Pochim FCO	30	30	Dowara-6065	15000	15000	25/03/09	
15	Mannargaon	Ajompur notun FCO	29	29	Dowara-6068	14500	14500	4/4/2009	
16	Mannargaon	Jalalpur Pochim FCO	30	30	6133	15000	15000	25/04/09	
17	Mannargaon	kamargaon Purbo FCO	30	30	6100	15000	15000	23/04/09	
18	Mannargaon	kamargaon Utor FCO	30	30	6151	15000	15000	5/5/2009	
19	Mannargaon	Noagaon FCO	30	30	6147	15000	15000	8/5/2009	
20	Mannargaon	Dumbondo FCO	30	30	6124	15000	15000	15/05/09	
21	Mannargaon	Dulposhi Konapara MCO	31	31	6131	15500	15500	28/05/09	
22	Mannargaon	Bazargaon FCO	30	30	6217	15000	15000	10.11.2009	
23	Mannargaon	Dulposhi Dokhin FCO	26	26	6157	13000	13000	05.11.2009	
24	Mannargaon	Dulposhi Purbo FCO	30	30	6189	15000	15000	29.01.2010	
25	Mannargaon	Katakhali Modho FCO	30	30	6196	15000	15000	08.02.2009	
26	Mannargaon	Mannargaon Pochim FCO	27	27	6292	13500	13500	07.07.2010	
27	Mannargaon	Bahadur Uttar MCO	30	30	6227	15000	15000	20.02.2010	

28	Mannargaon	Dulposi Modo FCO	30	30	6274	15000	15000	20.04.2010	
29	Mannargaon	Jalalpur Uttar FCO	30	30	6263	15000	15000	28.02.2010	
30	Mannargaon	Ulukandi Pochim Fco	30	30	6265	15000	15000	25.05.2010	
31	Mannargaon	Durgapur FCO	28	28	6266	14000	14000	28.02.2010	
32	Mannargaon	MannargaonModho MCO	30	30	6271	15000	15000	30.04.2010	
33	Mannargaon	Putiposhi FCO	30	30	6293	15000	15000	20.06.2010	
34	Mannargaon	Azobpur dakkhinFCO	30	30	6349	15000	15000	04.01.2011	
35	Mannargaon	Bahadurpur FCO	30	30	6314	15000	15000	04.01.2011	
36	Mannargaon	Hazarigaon Purbo FCO	25	25	6371	12500	12500	15.01.2011	
37	Mannargaon	Putiposhi Maddhya MCO	30	30	6402	15000	15000	12.02.2011	
38	Mannargaon	Mannargaon Moddhyapara FCO	30	30	6393	15000	15000	12.02.2011	
39	Mannargaon	Mannargaon Nuton para FCO	30	30	6381	15000	15000	15.02.2011	
40	Mannargaon	Mannargaon Purbopara FCO	30	30	6394	15000	15000	25.01.2011	
41	Mannargaon	Ambari Uttarpara FCO	15	15	9246	7500	7500	2.11.2011	
42	Mannargaon	Shaudargon Purbo FCO	13	13	9548	6500	6500	2.11.2011	
43	Mannargaon	Shaudargon Maddo MCO	15	15	9549	7500	7500	2.11.2011	
44	Mannargaon	Hazarigaon Uttar FCO	15	15	6436	7500	7500	2.11.2011	
45	Mannargaon	Ganargon Maddopara MCO	14	14	6395	7000	7000	2.11.2011	
45	Sub-Total		1256	1256		628000	628000		
1	D.Sadar	Noingaon Paschimpara Fco	30	30	5016	15000	15000	9/10/2008	
2	D.Sadar	Dakkhin Baroban Paschim FCO	27	27	6219	13500	13500	17/10/8	
3	D.Sadar	Noingaon Purbo Fco	30	30	6007	15000	15000	4/2/2009	
4	D.Sadar	Promassorypur FCO	28	28	5053	14000	14000	13/3/9	
5	D.Sadar	Tablai FCO	25	25	5099	12500	12500	12/12/2008	
6	D.Sadar	Tablai MCO	26	26	6005	13000	13000	12/12/2008	
7	D.Sadar	Lamasania FCO	30	30	6059	15000	15000	11/2/2009	
8	D.Sadar	Bazitpur FCO	30	30	6070	15000	15000	19/03/09	
9	D.Sadar	Rakhal kandi FCO	30	30	5038	15000	15000	15.05.2009	
10	D.Sadar	Rakhal kandi MCO	23	23	5037	11500	11500	20.05.2009	
11	D.Sadar	Monglargaon FCO	30	30	5064	15000	15000	18.03.2009	
12	D.Sadar	Uttor Borobon MCO	30	30	6058	15000	15000	25.01.2001	
13	D.Sadar	Bagitpur Purbo FCO	30	30	6092	15000	15000	14.02.2009	
14	D.Sadar	Lamasania Uttor FCO	30	30	6107	15000	15000	05.08.2009	
15	D.Sadar	Poromassorpur MCO	30	30	6057	15000	15000	26.06.2009	

16	D.Sadar	Dokhin borobon FCO	30	30	6194	15000	15000	24/08/09	
17	D.Sadar	Berosing MCO	30	30	6220	15000	15000	24/08/09	
18	D.Sadar	Berosing FCO	30	30	6226	15000	15000	24/08/09	
19	D.Sadar	Mayejkhola FCO	30	30	6149	15000	15000	15.06.2009	
20	D.Sadar	Mayejkhola MCO	30	30	6148	15000	15000	20.06.2009	
21	D.Sadar	Purbo Masimpur FCO	13	13	6121	6500	6500	15.05.2009	
22	D.Sadar	Bagitpur MCO	30	30	6069	15000	15000	15.06.2009	
23	D.Sadar	Dokhin borobon MCO	30	30	6195	15000	15000	20.10.2010	
24	D.Sadar	Mayjkhola Dokhin FCO	30	30	6237	15000	15000	16.09.2009	
25	D.Sadar	Lamasania Pochim FCO	30	30	6240	15000	15000	13.07.2009	
26	D.Sadar	Dokhin Borobon Dokhinpara FCO	33	33	6219	16500	16500	10.09.2009	
27	D.Sadar	Dolergaon FCO	30	30	6399	15000	15000	06.08.2010	
28	D.Sadar	Moradpur FCO	30	30	6346	15000	15000	20.08.2010	
29	D.Sadar	Uttarborobon FCO	26	26	6354	13000	13000	25.08.2010	
30	D.Sadar	Tabli Pacchimpara MCO	4	4	6432	2000	2000	21.11.2011	
31	D.Sadar	Purbo Masimpur FCO	13	13	6221	6500	6500	21.11.2011	
32	D.Sadar	Raynagor FCO	15	15	6433	7500	7500	21.11.2011	
33	D.Sadar	Noingaon FCO	15	15	6202	7500	7500	21.11.2011	
34	D.Sadar	Raynagor MCO	14	14	6443	7000	7000	21.11.2011	
35	D.Sadar	Muradpur Paschim FCO	30	30	6385	15000	15000	21.11.2011	
36	D.Sadar	Tabli Pacchimpara FCO	26	26	9557	13000	13000	21.11.2011	
37	D.Sadar	Majergaon Paschimpara FCO	30	30	9149	15000	15000	21.11.2011	
38	D.Sadar	Mazargon FCO	15	15	6424	7500	7500	21.11.2011	
38	Sub-Total		993	993		415500	415500		
1	Dohalia	Panail Puraton FCO	30	30	Dowara-5020	15000	15000	25/8/8	
2	Dohalia	Ship pur MCO	30	30	Dowara-5049	15000	15000	17/8/8	
3	Dohalia	Ship pur FCO	30	30	Dowara-5068	15000	15000	25/9/8	
4	Dohalia	Koralia FCO	30	30	Dowara-5094	15000	15000	28/12/08	
5	Dohalia	Rajonpur MCO	30	30	Dowara-5097	15000	15000	1/1/2009	
6	Dohalia	Dhupa Khai Purbo FCO	30	30	Dowara-6009	15000	15000	11/1/2009	
7	Dohalia	Angang FCO	30	30	Dowara-6010	15000	15000	11/2/2009	
8	Dohalia	Dhpakhai Pochim FCO	30	30	Dowara-6033	15000	15000	25/2/9	
9	Dohalia	Menda FCO	30	30	Dowara-6062	15000	15000	27/2/9	
10	Dohalia	Menda Pochim Fco	25	25	Dowara-6066	12500	12500	24/3/9	
11	Dohalia	Dhupakhai MCO	31	31	Dowara-6098	15500	15500	12.10.09	

12	Dohalia	Panail Dokhin FCO	30	30	Dowara-6102	15000	15000	10.11.09	
13	Dohalia	Kanchonpur FCO	25	25	Dowara-6103	12500	12500	10.10.09	
14	Dohalia	Kanchonpur Modho FCO	25	25	Dowara-6120	12500	12500	27-10-09	
15	Dohalia	Vobanipur FCO	30	30	6171	15000	15000	10/10/2009	
16	Dohalia	Rajonpur Uttor MCO	26	26	6088	13000	13000	11/10/2009	
17	Dohalia	Nolua FCO	30	30	6142	15000	15000	10/12/2009	
18	Dohalia	Panail Notun FCO	30	30	5026	15000	15000	2/1/2010	
19	Dohalia	Alampur FCO	25	25	6143	12500	12500	24/07/09	
20	Dohalia	Panail Purbopara FCO	30	30	6156	15000	15000	28/07/09	
21	Dohalia	Panail Modho FCO	40	40	6251	20000	20000	1/8/2009	
22	Dohalia	Menda Magirhati FCO	24	24	6144	12000	12000	8/8/2009	
23	Dohalia	Bhobanipur Modho FCO	28	28	6232	14000	14000	22/08/9	
24	Dohalia	Ulura FCO	25	25	6142	12500	12500	10.07.2010	
25	Dohalia	Dhupakhai Modho FCO	26	26	6281	13000	13000	20.11.2010	
26	Dohalia	Kumarkandi FCO	28	28	6312	14000	14000	25.05.10	
27	Dohalia	Bhobanipur Kurilla FCO	30	30	6347	15000	15000	02.03.2010	
28	Dohalia	Bhobanipur Dokhin FCO	25	25	6307	12500	12500	21.08.2010	
29	Dohalia	Jebonpur FCO	26	26	6256	13000	13000	12.04.2010	
30	Dohalia	Protabpur Dokin FCO	28	28	6350	14000	14000	22.08.2010	
31	Dohalia	Protabpur FCO	30	30	6206	15000	15000	10/4/2010	
32	Dohalia	Neamotpur Fco	26	26	6208	13000	13000	30.12.2009	
33	Dohalia	Bhavanipur MCO	27	27	6228	13500	13500	12.07.2010	
34	Dohalia	Neamotpur Mco	30	30	6370	15000	15000	06.03.2011	
35	Dohalia	Jibonpur MCO	27	27	6360	13500	13500	14.03.2011	
36	Dohalia	Koralia Paschim FCO	30	30	6411	15000	15000	07.04.2011	
37	Dohalia	Jebonpur Uttorpara FCO	30	30	6268	15000	15000	18.01.2010	
38	Dohalia	Ramnagar FCO	30	30	6425	15000	15000	17.01.2011	
39	Dohalia	Fanail Uttorpara FCO	30	30	9188	15000	15000	22.03.2011	
40	Dohalia	Ramnagar Uttorpara FCO	30	30	9183	15000	15000	02.03.2011	
41	Dohalia	Kanchanpur Uttotpara FCO	28	28	9555	14000	14000	10.03.2011	
42	Dohalia	Komarkandi MCO	5	5	9551	2500	2500	15.11.2011	
43	Dohalia	Shibpur Mazarhati FCO	15	15	6447	7500	7500	20.12.2011	
44	Dohalia	Panail Pacchimpara FCO	15	15	9599	7500	7500	20.12.2011	
45	Dohalia	Koralia MCO	15	15	6410	7500	7500	20.12.2011	
46	Dohalia	Panail Maddopara FCO	15	15	6251	7500	7500	20.12.2011	

47	Dohalia	Ulora Dakkinpara FCO	15	15	9601	7500	7500	20.12.2011	
48	Dohalia	Roghurampur MCO	30	30	6439	15000	15000	20.12.2011	
49	Dohalia	Zibonpur Purbopara FCO	29	29	8004	14500	14500	20.12.2011	
49	Sub-Total		1314	1314		657000	657000		
1	Surma	Sonapur MCO	30	30	5092	15000	15000	05.06.2009	
2	Surma	Omorpur MCO	28	28	5047	14000	14000	21/11/08	
3	Surma	Vujna FCO	30	30	5027	15000	15000	21/09/08	
4	Surma	Nurpur MCO	30	30	5041	15000	15000	24/01/09	
5	Surma	Kalikapur MCO	30	30	5069	15000	15000	23/04/09	
6	Surma	Nurpur FCO	29	29	5042	14500	14500	12/2/2009	
7	Surma	Vujna MCO	30	30	5017	15000	15000	5/3/2008	
8	Surma	Nurpur Moddo MCO	30	30	6024	15000	15000	5/4/2009	
9	Surma	Nurpur Moddo FCO	30	30	6027	15000	15000	12/4/2009	
10	Surma	Sorifpur MCO	30	30	6056	15000	15000	16/05/09	
11	Surma	Sorifpur FCO	30	30	6063	15000	15000	16/05/09	
12	Surma	Sorifpur Pochim FCO	30	30	6067	15000	15000	22/04/09	
13	Surma	Tilagaon MCO	31	31	6135	15500	15500	20/07/09	
14	Surma	Tengra Modhopara FCO	30	30	6180	15000	15000	25/08/09	
15	Surma	Pochim Telagaon FCO	30	30	6224	15000	15000	20/08/09	
16	Surma	Girsnagar Pochim FCO	30	30	6096	15000	15000	30/07/09	
17	Surma	Girsnagar FCO	30	30	6086	15000	15000	15/07/09	
18	Surma	Girsnagar Dokhin FCO	30	30	6123	15000	15000	25/08/09	
19	Surma	Girsnagar Modho FCO	26	26	6160	13000	13000	25/08/09	
20	Surma	Rajnogor MCO	30	30	6106	15000	15000	10/8/2009	
21	Surma	Ajobpur FCO	22	22	6132	11000	11000	15/07/09	
22	Surma	Sonapur FCO	24	24	6008	12000	12000	15/08/09	
23	Surma	Rajnagar FCO	30	30	6104	15000	15000	16/08/09	
24	Surma	Islampur FCO	30	30	6117	15000	15000	07.07.2009	
25	Surma	Ajobpur Pochim FCO	30	30	6205	15000	15000	13.11.2009	
26	Surma	Mohobbotpur FCO	30	30	6264	15000	15000	15.07.2010	
27	Surma	Telagaon FCO	30	30	6223	15000	15000	07.01.2011	
28	Surma	Dokhin Telagaon FCO	25	25	6287	12500	12500	20.06.2010	
29	Surma	Pochim Tengra FCO	27	27	6225	13500	13500	25.02.2010	
30	Surma	Purbo Telagaon FCO	30	30	6254	15000	15000	15.03.2010	
32	Surma	Alipur Uttarpara FCO	15	15	6448	7500	7500	20.03.2011	

33	Surma	Alipur Dakkinpara FCO	10	10	6440	5000	5000	20.03.2011	
34	Surma	Sharifpur Dakkinpara MCO	15	15	6372	7500	7500	20.03.2011	
35	Surma	Azabpur Dakkin FCO	15	15	8375	7500	7500	20.03.2011	
36	Surma	Uttar Tilagon FCO	15	15	6261	7500	7500	20.03.2011	
37	Surma	Purbo Gireshnagor FCO	14	14	6358	7000	7000	20.03.2011	
38	Surma	Azabpur Uttor FCO	30	30	6302	15000	15000	30.01.2011	
39	Surma	Kawaghar FCO	30	30	6313	15000	15000	07.05.2010	
40	Surma	Alipur FCO	30	30	6408	15000	15000	26.11.2011	
41	Surma	Alipur Paschimpara FCO	26	26	6413	13000	13000	26.11.2011	
40	Sub-Total		1072	1072		436000	436000		
1	B.Bazar	Bagmara MCO	30	30	Banglabazar-1711	15000	15000	25/05/09	
2	Norsingpur	Terapur Purbo FCO	30	30	Banglabazar-1712	15000	15000	4/6/2009	
3	Norsingpur	Terapur Pochim FCO	30	30	Banglabazar-1784	15000	15000	4/6/2009	
4	B.Bazar	Kolonypara Bastola MCO	30	30	Banglabazar-1728	15000	15000	27/7/09	
5	B.Bazar	Kolony Uttor FCO	30	30	1754	15000	15000	24.06.2009	
6	B.Bazar	Kolony Dokhin MCO	30	30	1753	15000	15000	10.02.2009	
7	B.Bazar	Kolony Dokhin FCO	30	30	1768	15000	15000	15.03.2010	
8	B.Bazar	Jhumgaon Tila MCO	25	25	1755	12500	12500	21.04.2009	
9	B.Bazar	Jhumgaon FCO	30	30	1735	15000	15000	12.05.2009	
10	B.Bazar	Ustengargaon FCO	30	30	1763	15000	15000	28.06.2009	
11	B.Bazar	Jhumgaon Dokhin MCO	30	30	1752	15000	15000	15.03.2009	
12	B.Bazar	Jhumgaon Dokhin FCO	30	30	1751	15000	15000	20.04.2009	
13	B.Bazar	Kolonipara FCO	30	30	1772	15000	15000	18.03.2009	
14	Norsingpur	Shamargaon MCO	30	30	1762	15000	15000	19.05.2009	
15	B.Bazar	Vauali Modho FCO	30	30	1731	15000	15000	23.06.2009	
16	B.Bazar	Bagmara FCO	30	30	1738	15000	15000	28.07.2009	
17	B.Bazar	Purbo Pakpara FCO	30	30	1770	15000	15000	28.08.2009	
18	B.Bazar	Purbo Pakpara MCO	30	30	1771	15000	15000	20.03.2009	
19	B.Bazar	Uttar Pakpara FCO	30	30	1746	15000	15000	15.05.2009	
20	B.Bazar	Bastola MCO	30	30	1781	15000	15000	20.04.2009	
21	B.Bazar	Mokamsora FCO	30	30	1776	15000	15000	11.06.2009	
22	B.Bazar	Mokamsora MCO	30	30	1780	15000	15000	12.08.10	

23	B.Bazar	Ghorua MCO	30	30	1786	15000	15000	19.03.2010	
24	B.Bazar	Islampur MCO	30	30	1787	15000	15000	24.04.2009	
25	B.Bazar	Borokhal Modddhya Fco	30	30	1764	15000	15000	10.02.2009	
26	B.Bazar	Ghelatoly Pochim Fco	30	30	1723	15000	15000	06.01.2009	
27	B.Bazar	Uttar Kolaura FCO	15	15	3299	7500	7500	02.04.2011	
28	B.Bazar	Dakkin Chuduripara FCO	15	15	1822	7500	7500	02.04.2011	
29	B.Bazar	Dakkin Chuduripara MCO	15	15	1835	7500	7500	02.04.2011	
30	B.Bazar	Mowlarpar FCO	15	15	1821	7500	7500	02.04.2011	
31	B.Bazar	Jumgon Pacchim FCO	15	15	1812	7500	7500	02.04.2011	
32	B.Bazar	Gilatoli Uttarpara MCO	15	15	1840	7500	7500	02.04.2011	
33	B.Bazar	Gilatoli Uttarpara FCO	15	15	3157	7500	7500	02.04.2011	
34	B.Bazar	Ustengargaon Purbo FCO	12	12	3371	6000	6000	02.04.2011	
35	B.Bazar	Gilatoli Maddopara FCO	15	15	1839	7500	7500	02.04.2011	
36	B.Bazar	Gilatoli Purbo FCO	15	15	1838	7500	7500	02.04.2011	
37	B.Bazar	Puran Bashtola FCO	15	15	3005	7500	7500	02.04.2011	
38	B.Bazar	Chilaipar FCO	15	15	3004	7500	7500	02.04.2011	
39	B.Bazar	Ururgaon Dakhin FCO	30	30	1800	15000	15000	15.12.2011	
40	B.Bazar	Ururgaon Maddhya FCO	30	30	1801	15000	15000	15.12.2011	
41	B.Bazar	Kironpara FCO	30	30	1803	15000	15000	15.12.2011	
42	B.Bazar	Barakhal Moddhya MCO	30	30	1834	15000	15000	15.12.2011	
43	B.Bazar	Barakhal Uttor FCO	30	30	1820	15000	15000	15.12.2011	
44	B.Bazar	Barakhal Purbo FCO	30	30	1798	15000	15000	15.12.2011	
45	B.Bazar	Chowdhurypara FCO	30	30	1817	15000	15000	15.12.2011	
46	B.Bazar	Chowdhurypara MCO	30	30	1816	15000	15000	15.12.2011	
47	B.Bazar	Anonpara FCO	30	30	1804	15000	15000	15.12.2011	
48	B.Bazar	Koloni Dakkhin FCO	30	30	1768	15000	15000	15.12.2011	
49	Norsingpur	Shamargaon Paschim FCO	30	30	1807	15000	15000	15.12.2011	
50	Norsingpur	Shamargaon Purbo FCO	30	30	1806	15000	15000	15.12.2011	
51	Norsingpur	Rogarpar MCO	15	15	1784	7500	7500	15.12.2011	
51	Sub-Total		1327	1327		387500	387500		
1	Laxmanpur	Boktarpur Noya FCO	31	31	6213	15500	15500	24.05.2009	
2	Laxmanpur	Solemanpur FCO	30	30	6159	15000	15000	10.06.2009	
3	Laxmanpur	Nowagaon FCO	30	30	6191	15000	15000	12.07.2009	
4	Laxmanpur	Fotapur FCO	30	30	6234	15000	15000	15.07.2009	
5	Laxmanpur	Suregaon FCO	30	30	6207	15000	15000	10.08.2009	

6	Laxmanpur	Aruakhai Chackbazar FCO	30	30	6181	15000	15000	12.07.2009	
7	Laxmanpur	Ranavomi FCO	15	15	6422	7500	7500	20.07.2011	
8	Laxmanpur	Aruakhai Moddopara FCO	15	15	9603	7500	7500	20.07.2011	
9	Laxmanpur	Fatapur MCO	15	15	9550	7500	7500	20.07.2011	
10	Laxmanpur	Aruakhai Purbopara FCO	15	15	9556	7500	7500	20.07.2011	
11	Laxmanpur	Aruakhai Tilura FCO	15	15	6197	7500	7500	20.07.2011	
12	Laxmanpur	Anuarpur FCO	15	15	6437	7500	7500	20.07.2011	
13	Laxmanpur	Eruakhai MCO	30	30	6158	15000	15000	26.12.2011	
14	Laxmanpur	Kaliura MCO	30	30	6267	15000	15000	26.12.2011	
15	Laxmanpur	Mathgaon Fco	30	30	6277	15000	15000	09.08.2009	
16	Laxmanpur	Chanpur MCO	30	30	6291	15000	15000	26.12.2011	
17	Laxmanpur	Chanpur Chargaon FCO	30	30	6298	15000	15000	26.12.2011	
18	Laxmanpur	Delowear Nagar FCO	30	30	6299	15000	15000	26.12.2011	
19	Laxmanpur	Dowlatur FCO	30	30	6334	15000	15000	26.12.2011	
20	Laxmanpur	Mathgaon Moddhyapara Fco	30	30	6335	15000	15000	26.12.2011	
21	Laxmanpur	CokhirGhat MCO	25	25	6348	12500	12500	26.12.2011	
22	Laxmanpur	Boktarpur FCO	25	25	6361	12500	12500	26.12.2011	
23	Laxmanpur	Zirargaon FCO	25	25	6384	12500	12500	26.12.2011	
24	Laxmanpur	Mathgaon Moddhyapara Mco	32	32	8002	16000	16000	26.12.2011	
25	Laxmanpur	Paschim Surigaon FCO	30	30	9415	15000	15000	26.12.2011	
26	Laxmanpur	Eruakhai FCO	30	30	9589	15000	15000	26.12.2011	
28	Laxmanpur	Zirargaon Uttarpara FCO	14	14	9594	7000	7000	26.12.2011	
27	Sub-Total		692	692		90500	90500		
1	Pandergaon	Dungria Mongolpur FCO	30	30	6247	15000	15000	14.04.2009	
2	Pandergaon	Changia MCO	30	30	6203	15000	15000	15.07.2009	
3	Pandergaon	Rati Nagar Fco	30	30	6209	15000	15000	20.08.2009	
4	Pandergaon	Sonapur MCO	30	30	6211	15000	15000	20.05.2009	
5	Pandergaon	Nolua MCO	30	30	6248	15000	15000	24.09.2009	
6	Pandergaon	Pantargaon Pochimpara FCO	27	27	Dowara-6001	13500	13500	26/01/09	
7	Pandergaon	Pandergaon Modho FCO	30	30	Dowara-6175	15000	15000	24.05.2010	
8	Pandergaon	Dungria Uttarpara FCO	15	15	6423	7500	7500	22.07.2011	
9	Pandergaon	Pandergaon Dakkhinpara FCO	30	30	6438	15000	15000	26.12.2011	
10	Pandergaon	Sonapur FCO	30	30	8001	15000	15000	26.12.2011	
11	Pandergaon	Jolsi MCO	30	30	9225	15000	15000	26.12.2011	
12	Pandergaon	Sonapur Majpur MCO	30	30	6222	15000	15000	26.12.2011	

13	Pandergaon	Nolua FCO	30	30	9602	15000	15000	26.12.2011	
13		Sub-Total	372	372		88500	88500		
1	Vogla	Nowagaon FCO	15	15	9604	7500	7500	15.12.2011	
2	Vogla	Chandarghat FCO	15	15	6351	7500	7500	15.12.2011	
3	Vogla	Chandarghat MCO	15	15	9558	7500	7500	15.12.2011	
4	Vogla	Andergaon MCO	30	30	6353	15000	15000	15.12.2011	
	Vogla	Dharmopur peshkergaon FCO	30	30	6382	15000	15000	26.12.2011	
5	Vogla	Mollapara FCO	15	15	9245	7500	7500	15.12.2011	
4		Sub Total	120	120		30000	30000		
267		Total	7146	7146		2703000	2703000		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Sanitary Latrine instalation report.
Name of Upazila:Dhormpasha

SL No.	Union	Name of CO	No. of sanctioned latrine	No. of Installed latrine	BKB branch & CO account No	Fund Released(TK)	Amount Spent (TK)	Completion date of installation	Remarks
1	Darmapasha.	Nama Mewhari W.para FCO	15	15	Darmapasha - 7290	7500	7500	7/7/2008	
2	Darmapasha.	Dashdari S.para FCO	14	14	Darmapasha - 7302	7000	7000	21/07/08	
3	Darmapasha.	Avuarchar S.para FCO	30	30	Darmapasha - 7323	15000	15000	22/03/09	
4	Darmapasha.	Dudbaher palpara FCO	30	30	Darmapasha - 7333	15000	15000	11/6/2008	
5	Darmapasha.	Khandapara W.para FCO	30	30	Darmapasha - 7331	15000	15000	16/03/09	
6	Darmapasha.	Dashdari S.para FCO	16	16	Darmapasha - 7302	8000	8000	1/6/2009	
7	Darmapasha.	Nama Mewhari W.para FCO	15	15	Darmapasha - 7290	7500	7500	4/3/2009	
8	Darmapasha.	Radanagar FCO	15	15	Darmapasha - 7437	7500	7500	18/02/09	
9	Darmapasha.	Nalgara FCO	15	15	Darmapasha - 7433	7500	7500	1/2/2009	
10	Darmapasha.	Rajnagarnagar S.para FCO	30	30	Darmapasha-7438	15000	15000	6/4/2009	
11	Darmapasha.	Halidakanda M.para FCO	30	30	Darmapasha-7432	15000	15000	3/8/2009	
12	Darmapasha.	Bahutia Khanda FCO	16	16	Darmapasha-7454	8000	8000	22/04/09	
13	Darmapasha.	Rajnagarnagar E.para FCO	30	30	Darmapasha-7443	15000	15000	16/06/09	
14	Darmapasha.	Nalgara FCO	15	15	Darmapasha - 7433	7500	7500	3/5/2009	
15	Darmapasha.	Khandapara W.para FCO-2	25	25	Darmapasha - 7487	12500	12500	16/11/09	
16	Darmapasha.	Radanagar FCO	13	13	Darmapasha - 7437	6500	6500	16/06/09	
17	Darmapasha.	Halidakanda S.para FCO	30	30	Darmapasha - 7502	15000	15000	13/12/09	
18	Darmapasha.	Khandapara E.para FCO	30	30	Darmapasha - 7566	15000	15000	23/02/10	
19	Darmapasha.	Avuarchar N.para FCO	30	30	Darmapasha - 7558	15000	15000	4/1/2010	
20	Darmapasha.	Avuarchar kha.para FCO	25	25	Darmapasha - 7538	12500	12500	20/10/2009	
21	Darmapasha.	Nama Mewhari E.para FCO-2	25	25	Darmapasha - 7535	12500	12500	9/12/2009	
22	Darmapasha.	Moguarchar FCO	30	30	Darmapasha - 7478	15000	15000	1/11/2009	
23	Darmapasha.	Nama Mewhari E.para FCO-1	25	25	Darmapasha - 7534	12500	12500	9/12/2009	
24	Darmapasha.	Atkapara Daspara FCO	30	30	Darmapasha - 7431	15000	15000	14/12/10	
25	Darmapasha.	Avuarchar Madda para FCO	15	15	Darmapasha - 7521	7500	7500	24/02/10	
26	Darmapasha.	Durbakanda FCO	25	25	Darmapasha-7435	12500	12500	9/9/2009	
27	Darmapasha.	Avuarchar Madda para FCO	15	15	Darmapasha - 7521	7500	7500	30/07/09	

28	Darmapasha.	Radanagar S. para FCO	25	25	Darmapasha - 7580	12500	12500	24/02/10	
29	Darmapasha.	Namameuhary W. para FCO-2	30	30	Darmapasha - 7545	15000	15000	24/02/10	
30	Darmapasha.	Bahutia Khanda FCO	14	14	Darmapasha - 7454	7000	7000	5/1/2010	
31	Darmapasha.	Darmapasha N.para FCO	25	25	Darmapasha - 7592	12500	12500	5/4/2010	
32	Darmapasha.	Rajnagarnagar W.para FCO	27	27	Darmapasha - 7617	13500	13500	25/07/10	
33	Darmapasha.	Bahutia Uttarpara FCO	25	25	Darmapasha - 7615	12500	12500	3/2/2010	
34	Darmapasha.	Atkapara Uttarpara FCO	25	25	Darmapasha - 7603	12500	12500	4/4/2010	
35	Darmapasha.	Atkapara Maddapara FCO	25	25	Darmapasha - 7604	12500	12500	3/2/2010	
36	Darmapasha.	Kabilkha Nowagao FCO	29	29	Darmapasha - 7636	14500	14500	5/1/2010	
37	Darmapasha.	Lonkapatharia FCO	30	30	Darmapasha - 7620	15000	15000	25/07/10	
38	Darmapasha.	Halidakanda E.para FCO	25	25	Darmapasha - 7643	12500	12500	25/7/2010	
39	Darmapasha.	Darmapasha Uttarpara FCO-2	30	30	Darmapasha - 7685	15000	15000	23/5/2010	
40	Darmapasha.	Halidakanda Uttar.para FCO-2	25	25	Darmapasha - 7691	12500	12500	4/1/2011	
41	Darmapasha.	Halidakanda Uttar.para FCO-1	25	25	Darmapasha - 7690	12500	12500	13/07/10	
42	Darmapasha.	Namameuhary E. para FCO-3	26	26	Darmapasha - 7703	13000	13000	16/2/2010	
43	Darmapasha.	Nauabon FCO	30	30	Darmapasha - 7631	15000	15000	22/06/10	
44	Darmapasha.	Tannameuhary FCO	30	30	Darmapasha - 7708	15000	15000	4/11/2010	
45	Darmapasha.	Halidakanda S.para FCO-2	25	25	Darmapasha - 7723	12500	12500	25/10/10	
46	Darmapasha.	Halidakanda Maddapara FCO-2	28	28	Darmapasha - 7750	14000	14000	27/3/11	
47	Darmapasha.	Halidakanda W.para FCO	28	28	Darmapasha - 7791	14000	14000	6/7/2011	
48	Darmapasha.	Rajnagarnagar FCO	30	30	Darmapasha - 7872	15000	15000	25/4/11	
49	Darmapasha.	Darmapasha W.para FCO-2	25	25	Darmapasha - 7918	12500	12500	25/4/11	
50	Darmapasha.	Okilpara FCO	25	25	Darmapasha - 7790	12500	12500	25/4/11	
50		Sub-Total	1226	1226		559000	559000		
1	Paikurati	Dhubala Nathpara FCO	14	14	Darmapasha - 7303	7000	7000	22/07/08	
2	Paikurati	Paikurati E.para FCO	13	13	Darmapasha - 7291	6500	6500	29/07/08	
3	Paikurati	Nowdher Morolpara FCO	30	30	Darmapasha - 7330	15000	15000	7/8/2008	
4	Paikurati	Boulam Maijpara FCO	13	13	Darmapasha - 7321	6500	6500	6/6/2008	
5	Paikurati	Paikurati S.para FCO	30	30	Darmapasha-7409	15000	15000	27/08/08	
6	Paikurati	Dhubala Shakepara FCO	30	30	Darmapasha - 7412	15000	15000	11/9/2008	
7	Paikurati	Boulam Uttarpara FCO	15	15	Darmapasha - 7304	7500	7500	14/09/08	
8	Paikurati	Paikurati E.para FCO	13	13	Darmapasha - 7291	6500	6500	21/09/08	
9	Paikurati	Dhubala Nathpara FCO	14	14	Darmapasha - 7303	7000	7000	26/11/08	
10	Paikurati	Vatgawh W.para MCO	30	30	Darmapasha - 7354	15000	15000	6/4/2009	
11	Paikurati	Boulam Maijpara FCO	17	17	Darmapasha - 7321	8500	8500	28/04/09	

12	Paikurati	Boulam Uttarpara FCO	15	15	Darmapasha - 7304	7500	7500	8/6/2009	
13	Paikurati	Jinglygara Barabary FCO	30	30	Darmapasha - 7302	15000	15000	2/3/2009	
14	Paikurati	Dashpara S FCO	15	15	Darampasha-7439	7500	7500	26/02/09	
15	Paikurati	Kurikhahanua E.para FCO	15	15	Darampasha-7436	7500	7500	20/07/09	
16	Paikurati	Sunoi N.para FCO	15	15	Darampasha-7446	7500	7500	11/3/2009	
17	Paikurati	Dash para Baro Bari FCO	15	15	Darmapasha - 7447	7500	7500	6/4/2009	
18	Paikurati	Kurikhahanua Maijpara FCO	15	15	Darmapasha - 7426	7500	7500	3/10/2010	
19	Paikurati	Noudher S.para FCO	15	15	Darampasha-7440	7500	7500	11/3/2009	
20	Paikurati	Dashpara S FCO	15	15	Darampasha-7439	7500	7500	17/03/09	
21	Paikurati	Dash para Baro Bari FCO	15	15	Darmapasha - 7447	7500	7500	6/5/2009	
22	Paikurati	Paikurati Maijpara FCO	28	28	Darampasha-7484	14000	14000	31/03/09	
23	Paikurati	Sunoi N.para FCO	15	15	Darampasha-7446	7500	7500	15/04/09	
24	Paikurati	Kuri Kahnia S.para FCO	15	15	Darampasha-7425	7500	7500	7/5/2009	
25	Paikurati	Kurikhahanua E.para FCO	15	15	Darampasha-7436	7500	7500	27/05/09	
26	Paikurati	Noudher S.para FCO	15	15	Darampasha-7440	7500	7500	25/02/09	
27	Paikurati	Bowlam Maijpara Uttar FCO	30	30	Darampasha-7477	15000	15000	10/6/2009	
28	Paikurati	Kuri Kahnia S.para FCO	11	11	Darampasha-7425	5500	5500	9/6/2009	
29	Paikurati	Kuri Kahnia Maijpara FCO	15	15	Darampasha-7426	7500	7500	16/04/09	
30	Paikurati	Sunoi Dash para FCO	30	30	Darmapasha-7501	15000	15000	3/10/2010	
31	Paikurati	Bowlam S.para FCO	30	30	Darmapasha-7524	15000	15000	5/7/2009	
32	Paikurati	Kuri Kahnia Shapla FCO	27	27	Darmapasha-7512	13500	13500	13/07/09	
33	Paikurati	Noudher S.para Shapla FCO	29	29	Darmapasha-7515	14500	14500	12/7/2009	
34	Paikurati	Bowlam E.para 5No. FCO	30	30	Darmapasha-7537	15000	15000	9/7/2009	
35	Paikurati	Kuri Kahnia E.para Uttar FCO	30	30	Darmapasha-7485	15000	15000	13/07/09	
36	Paikurati	Borkhale FCO-1	27	27	Darmapasha-7543	13500	13500	13/09/09	
37	Paikurati	Bowlam FCO-6	28	28	Darmapasha-7564	14000	14000	27/07/09	
38	Paikurati	Belijury FCO-1	30	30	Darmapasha-7582	15000	15000	23/08/09	
39	Paikurati	Sunoi Maddapara FCO -3	30	30	Darmapasha-7565	15000	15000	27/8/2009	
40	Paikurati	Borkhale FCO-2	30	30	Darmapasha-7544	15000	15000	25/08/09	
41	Paikurati	Razepur MCO-1	31	31	Darmapasha-7583	15500	15500	27/08/09	
42	Paikurati	Belijury MCO-2	29	29	Darmapasha-7596	14500	14500	4/1/2010	
43	Paikurati	Mokimpur FCO -1	30	30	Darmapasha-7621	15000	15000	4/1/2010	
44	Paikurati	Belijury FCO-4	25	25	Darmapasha-7640	12500	12500	17/01/10	
45	Paikurati	Belijury FCO-3	30	30	Darmapasha-7609	15000	15000	27/01/10	
46	Paikurati	Mokimpur MCO -2	15	15	Darmapasha-7665	7500	7500	30/05/10	

47	Paikurati	Nijampur FCO-2	25	25	Darmapasha-7610	12500	12500	17/02/10	
48	Paikurati	Nijampur FCO-1	25	25	Darmapasha-7597	12500	12500	17/02/10	
49	Paikurati	Shartholi FCO-1	25	25	Darmapasha-7628	12500	12500	14/3/10	
50	Paikurati	Belijury FCO-4	4	4	Darmapasha-7640	2000	2000	30/05/10	
51	Paikurati	Thanure FCO-1	25	25	Darmapasha-7619	12500	12500	24/02/10	
52	Paikurati	Barikhandy FCO-1	25	25	Darmapasha-7626	12500	12500	13/03/10	
53	Paikurati	Sunoi FCO -4	30	30	Darmapasha-7689	15000	15000	29/03/10	
54	Paikurati	Paikurati Uttarpara FCO	28	28	Darmapasha-7662	14000	14000	18/5/10	
55	Paikurati	Belijury FCO-6	31	31	Darmapasha-7712	15500	15500	14/6/10	
56	Paikurati	Belijury FCO-5	30	30	Darmapasha-7709	15000	15000	14/7/10	
57	Paikurati	Mokimpur FCO -3	31	31	Darmapasha-7767	15500	15500	25/10/2010	
58	Paikurati	Borkhala Nutonpara FCO-3	30	30	Darmapasha-7799	15000	15000	26/10/10	
59	Paikurati	Borkhala FCO-2	1	1	Darmapasha-7544	500	500	3/8/2011	
60	Paikurati	Barikhandy FCO-3	25	25	Darmapasha-7741	12500	12500	1/11/2010	
61	Paikurati	Barikhandy FCO-2	28	28	Darmapasha-7740	14000	14000	25/10/10	
62	Paikurati	Borkhala FCO-3	30	30	Darmapasha-7727	15000	15000	9/8/2011	
63	Paikurati	Belijury FCO-5	1	1	Darmapasha-7709	500	500	3/8/2011	
64	Paikurati	Paikurati E.para FCO-2	27	27	Darmapasha-7911	13500	13500	16/8/11	
65	Paikurati	Paikurati N.para FCO-2	27	27	Darmapasha-7867	13500	13500	16/8/11	
66		Thanure FCO-3	25	25	Darmapasha-7892	12500	12500	9/8/2011	
67	Paikurati	Mokimpur FCO -4	27	27	Darmapasha-7912	13500	13500	25/4/11	
68	Paikurati	Jinglygara Nutonpara FCO	30	30	Darmapasha-7925	15000	15000	25/7/11	
69	Paikurati	Mokimpur FCO -5	27	27	Darmapasha-7924	13500	13500	25/7/11	
70	Paikurati	Belijury FCO-7	26	26	Darmapasha-7851	13000	13000	12.05.12	
71	Paikurati	chokiachapor FCO	31	31	Darmapasha-7852	15500	15500	15.07.12	
71		Sub-Total	1623	1623		715000	701000		
1	Salbarash	Pracharpara FCO	15	15	Darmapasha - 7297	7500	7500	10/8/2008	
2	Salbarash	Khairdirchar Morolbari FCO	14	14	Darmapasha - 7310	7000	7000	12/8/2008	
3	Salbarash	Shaodpur N.para FCO	30	30	Darmapasha-7400	15000	15000	2/3/2009	
4	Salbarash	Pracharpara FCO	15	15	Darmapasha - 7297	7500	7500	18/08/08	
5	Salbarash	Khairdirchar FCO	13	13	Darmapasha - 7298	6500	6500	21/08/08	
6	Salbarash	Vatokpur MCO	30	30	Darmapasha - 7350	15000	15000	10/9/2008	
7	Salbarash	Khairdirchar Morolbari FCO	15	15	Darmapasha - 7310	7500	7500	16/06/09	
8	Salbarash	Khairdirchar FCO	16	16	Darmapasha - 7298	8000	8000	16/02/09	
9	Salbarash	Singpur S.para FCO	14	14	Darmapasha - 7417	7000	7000	29/04/09	

10	Salbarash	Shoadpur S.para FCO	15	15	Darampasha-7401	7500	7500	25/03/09	
11	Salbarash	Matikata Nagarpada FCO	15	15	Darampasha-7423	7500	7500	26/07/09	
12	Salbarash	Singpur S.para FCO	13	13	Darmapasha - 7417	6500	6500	12/8/2009	
13	Salbarash	Matikata Nagarpada FCO	15	15	Darampasha-7423	7500	7500	26/07/09	
14	Salbarash	Matikata E.para FCO	30	30	Darmapasha - 7479	15000	15000	14/07/09	
15	Salbarash	Bir Dakkin Gangper FCO	30	30	Darmapasha - 7445	15000	15000	14/9/2009	
16	Salbarash	Kaheardirchar E.para FCO	30	30	Dharmapasha-7471	15000	15000	12/7/2009	
17	Salbarash	Matikata Madda para FCO	30	30	Darmapasha - 7480	15000	15000	4/8/2009	
18	Salbarash	Bir Dakkin Nutunbari FCO	30	30	Darmapasha - 7468	15000	15000	2/7/2009	
19	Salbarash	Shoadpur E.para FCO	30	30	Darampasha-7424	15000	15000	21/04/09	
20	Salbarash	Modhearpur S.para FCO	30	30	Dharmapasha-7518	15000	15000	12/8/2009	
21	Salbarash	Bir Dakkin Maddapara FCO	30	30	Darampasha-7410	15000	15000	20/07/09	
22	Salbarash	Ahammadpur S.para FCO	30	30	Darampasha-7548	15000	15000	10/11/2009	
23	Salbarash	Ahammadpur Maddapara FCO	30	30	Darampasha-7549	15000	15000	4/10/2009	
24	Salbarash	Shoadpur S.para FCO	15	15	Darampasha-7401	7500	7500	18/06/09	
25	Salbarash	Kaheardirchar Beelpara FCO	30	30	Darampasha-7532	15000	15000	6/9/2009	
26	Salbarash	Matikata W. para FCO	30	30	Darampasha-7554	15000	15000	3/3/2010	
27	Salbarash	Vatokpur N.para FCO	27	27	Darampasha-7533	13500	13500	2/2/2010	
28	Salbarash	Kaheardirchar N.para FCO	31	31	Darampasha-7523	15500	15500	19/10/09	
29	Salbarash	Modeharpur Morolbari FCO	25	25	Darampasha-7556	12500	12500	20/01/10	
30	Salbarash	Bir Dakkin W.para FCO	30	30	Darampasha-7581	15000	15000	17/02/10	
31	Salbarash	Singpur N.para FCO	30	30	Darampasha-7629	15000	15000	27/01/10	
32	Salbarash	Shoadpur baskr.para FCO	28	28	Darampasha-7613	14000	14000	8/7/2010	
33	Salbarash	Uttar Bir padpara FCO	27	27	Darampasha-7616	13500	13500	15.02.12	
34	Salbarash	Modeharpur Nutonbari FCO	22	22	Darampasha-7500	11000	11000	27/01/10	
35	Salbarash	BirDakkin Uttar.para FCO	30	30	Darampasha-7655	15000	15000	8/11/2010	
36	Salbarash	Shoadpur kandarbari FCO	25	25	Darampasha-7600	12500	12500	12/12/2010	
37	Salbarash	BirDakkin E.para FCO	30	30	Darampasha-7650	15000	15000	12/12/2010	
38	Salbarash	Modeharpur Maijpara FCO	25	25	Darampasha-7601	12500	12500	8/12/2010	
39	Salbarash	Khalapara FCO	30	30	Darampasha-7606	15000	15000	29/4/10	
40	Salbarash	Shalop W.para FCO	27	27	Darampasha-7682	13500	13500	29/4/10	
41	Salbarash	Matikata Bagicha. para FCO	30	30	Darampasha-7683	15000	15000	16/03/10	
42	Salbarash	Singpur Nutonpara FCO	30	30	Darampasha-7701	15000	15000	28/09/10	
43	Salbarash	Sharisem FCO-1	31	31	Darampasha-7692	15500	15500	22/09/10	
44	Salbarash	Nijgabi Bagbari FCO	31	31	Darampasha-7721	15500	15500	22/09/10	

45	Salbarash	Uttar Bir Goalpara FCO	31	31	Darampasha-7726	15500	15500	20/3/11	
46	Salbarash	Uttar Bir Shakpara FCO	30	30	Darampasha-7747	15000	15000	21/3/11	
47	Salbarash	BirDakkin Purenbari FCO	30	30	Darampasha-7746	15000	15000	19/7/11	
48	Salbarash	Matikata Masjidpara FCO	31	31	Darampasha-7916	15500	15500	3/8/2011	
49	Salbarash	Maijbary FCO	30	30	Darampasha-7774	15000	15000	27/11	
50	Salbarash	Maijbary SchoolparaFCO	31	31	Darampasha-7818	15500	15500	8/8/2011	
51	Salbarash	Shoadpur MCO	16	16	Darampasha-7574	8000	8000	23/8/11	
52	Salbarash	Uttar Bir Sahpara FCO	30	30	Darampasha-7796	15000	15000	19/7/11	
53	Salbarash	Vatapara Nutonpara FCO	30	30	Darampasha-7706	15000	15000	1/8/2011	
54	Salbarash	Habibpur FCO	25	25	Darampasha-7846	12500	12500	13/6/11	
54		Sub-Total	1388	1388		597500	597500		
1	Joysree	Baghaucha Joysree FCO	15	15	Darmapasha - 7312	7500	7500	18/09/08	
2	Joysree	Shekergaon FCO-1	15	15	Darmapasha - 7315	7500	7500	18/09/08	
3	Joysree	Bade Horipur MCO	30	30	Darmapasha - 7353	15000	15000	30/11/08	
4	Joysree	Joysree E.para FCO-1	29	29	Darmapasha - 7334	14500	14500	26/11/08	
5	Joysree	Baghaucha Joysree FCO	15	15	Darmapasha - 7312	7500	7500	23/10/08	
6	Joysree	Joysree E.para FCO-2	26	26	Darmapasha - 7396	13000	13000	23/10/08	
7	Joysree	Kurerpar FCO	15	15	Darmapasha - 7292	7500	7500	7/9/2009	
8	Joysree	Shekergaon FCO-1	15	15	Darmapasha - 7315	7500	7500	9/6/2009	
9	Joysree	Kurerpar FCO	13	13	Darmapasha - 7292	6500	6500	7/9/2009	
10	Joysree	Kandapara N FCO	15	15	Darampasha-7395	7500	7500	4/3/2009	
11	Joysree	Joysree Chawdhary para FCO	15	15	Darmapasha - 7405	7500	7500	13/01/09	
12	Joysree	Rajandrapur MCO	15	15	Darampasha-7420	7500	7500	18/07/10	
13	Joysree	Molloysree FCO	15	15	Darampasha-7421	7500	7500	15/02/09	
14	Joysree	Shekergaon FCO-2	15	15	Darmapasha - 7406	7500	7500	12/3/2009	
15	Joysree	Molloysree FCO	15	15	Darampasha-7421	7500	7500	15/02/09	
16	Joysree	Shekergaon FCO-2	15	15	Darmapasha - 7406	7500	7500	25.3.12	
17	Joysree	Mohes pur S.para FCO	25	25	Darampasha-7504	12500	12500	5/4/2009	
18	Joysree	Joysree E.para FCO-2	4	4	Darmapasha - 7396	2000	2000	4/1/2010	
19	Joysree	Bagaucha shukipara FCO	15	15	Darmapasha - 7293	7500	7500	5/4/2009	
20	Joysree	Joysree Chawdhary para FCO	15	15	Darmapasha - 7405	7500	7500	2/3/2009	
21	Joysree	Durgapur E.para MCO	30	30	Darmapasha - 7406	15000	15000	5/4/2009	
22	Joysree	Kandapara N FCO	15	15	Darampasha-7395	7500	7500	22/02/09	
23	Joysree	Rajandrapur MCO	15	15	Darmapasha-7420	7500	7500	17/01/10	
24	Joysree	Mafijnagar FCO -2	25	25	Darmapasha-7531	12500	12500	20/07/09	

25	Joysree	Joysree Gopynagar FCO	27	27	Darmapasha-7519	13500	13500	6/8/2009	
26	Joysree	Mafijnagar FCO -1	25	25	Darmapasha-7525	12500	12500	30/07/09	
27	Joysree	Durgapur E.para FCO	15	15	Darmapasha-7546	7500	7500	16/06/09	
28	Joysree	Chanpur N.para FCO	15	15	Darmapasha-7559	7500	7500	13/07/09	
29	Joysree	Mohes pur Morol.para FCO	15	15	Darmapasha-7557	7500	7500	23/08/09	
30	Joysree	Durgapur W.para MCO	15	15	Darmapasha-7461	7500	7500	2/8/2009	
31	Joysree	Durgapur W.para FCO	27	27	Darmapasha-7584	13500	13500	24/8/2009	
32	Joysree	Durgapur W.para MCO	15	15	Darmapasha-7461	7500	7500	31/08/09	
33	Joysree	Bakarpur FCO	30	30	Darmapasha-7571	15000	15000	24/8/2009	
34	Joysree	Chanpur N.para FCO	10	10	Darmapasha-7559	5000	5000	12/8/2009	
35	Joysree	Durgapur E.para FCO	11	11	Darmapasha-7546	5500	5500	1/10/2009	
36	Joysree	Mohes pur Morol.para FCO	15	15	Darmapasha-7557	7500	7500	4/8/2009	
37	Joysree	Chanpur School.para FCO	25	25	Darmapasha-7602	12500	12500	24/8/2009	
38	Joysree	Hripur FCO	30	30	Darmapasha-7607	15000	15000	17/01/10	
39	Joysree	Bade Horipur FCO-2	25	25	Darmapasha-7608	12500	12500	9/12/2009	
40	Joysree	Baghaucha Mondirpara FCO	25	25	Darmapasha-7625	12500	12500	2/8/2010	
41	Joysree	Mohes pur Uttar.para FCO	26	26	Darmapasha-7622	13000	13000	4/1/2010	
42	Joysree	Lakhankula FCO	30	30	Darmapasha-7634	15000	15000	10/12/2009	
43	Joysree	Billelpur FCO	25	25	Darmapasha-7654	12500	12500	17/12/2009	
44	Joysree	Bagaucha shukipara FCO	10	10	Darmapasha-7293	5000	5000	18/07/10	
45	Joysree	Gulua Maijpara FCO	25	25	Darmapasha-7664	12500	12500	4/1/2010	
46	Joysree	Durgapur E.para FCO	5	5	Darmapasha-7546	2500	2500	26/8/11	
47	Joysree	Hripur FCO-02	25	25	Darmapasha-7687	12500	12500	26/8/11	
48	Joysree	Mafijnagar FCO -1	5	5	Darmapasha-7525	2500	2500	26/8/11	
49	Joysree	Gajinagar FCO-1	30	30	Darmapasha-7704	15000	15000	21/6/10	
50	Joysree	Gajinagar FCO-2	30	30	Darmapasha-7705	15000	15000	8/7/2010	
51	Joysree	Rangpur FCO	30	30	Darmapasha-7722	15000	15000	18/07/10	
52	Joysree	Bakarpur E.para FCO	31	31	Darmapasha-7731	15500	15500	18/07/10	
53	Joysree	Bakarpur Moshjid para FCO	30	30	Darmapasha-7732	15000	15000	11/7/2010	
54	Joysree	Bakarpur Madda para FCO	30	30	Darmapasha-7735	15000	15000	12/7/2010	
55	Joysree	Bakarpur Barou para FCO	31	31	Darmapasha-7789	15500	15500	11/7/2010	
56	Joysree	Lakhankula FCO-3	29	29	Darmapasha-7788	14500	14500	18/07/10	
57	Joysree	Baroimokshedpur FCO	29	29	Darmapasha-7787	14500	14500	18/07/10	
58	Joysree	Lakhankula FCO-2	31	31	Darmapasha-7688	15500	15500	18/07/10	
59	Joysree	Bade Horipur FCO	6	6	Darmapasha-7608	3000	3000	05.05.12	

60	Joysree	Baghaucha Maijpara FCO	25	25	Darmapasha-7713	12500	12500	3/10/2010	
61	Joysree	Boroi kandarpara FCO	31	31	Darmapasha-7870	15500	15500	26/8/11	
62	Joysree	Boroi Uttarpara FCO	27	27	Darmapasha-7932	13500	13500	16/8/11	
63	Joysree	Boroi Nayeheti FCO	31	31	Darmapasha-7915	15500	15500	24/8/11	
64	Joysree	Lakhankula Bajipur FCO	30	30	Darmapasha-7855	15000	15000	8/8/2011	
65	Joysree	Mohes pur S.para FCO	5	5	Darmapasha-7504	2500	2500	23/2/11	
65		Sub-Total	1354	1354		659500	615000		
1	Maddinagar	Khalashakanda Maddapara MCO	30	30	Maddinagar- 3217	15000	15000	17/03/09	
2	Maddinagar	Khalashakanda Uttarpara MCO	28	28	Maddinagar- 3216	14000	14000	3/3/2009	
3	Maddinagar	Piprakanda s.para FCO	28	28	Maddinagar-3240	14000	14000	4/5/2009	
4	Maddinagar	Maddinagar Barashakepara FCO	30	30	Maddinagar-3243	15000	15000	26/8/11	
5	Maddinagar	Maddinagar SunoiPara S FCO	31	31	Maddinagar-3241	15500	15500	4/5/2009	
6	Maddinagar	Maddinagar SunoiPara N FCO	30	30	Maddinagar-3248	15000	15000	1/7/2009	
7	Maddinagar	Badropara FCO	30	30	Maddinagar-3250	15000	15000	1/7/2009	
8	Maddinagar	Nouapara FCO	30	30	Maddinagar-3245	15000	15000	1/7/2009	
9	Maddinagar	Telipara FCO	30	30	Maddinagar-3246	15000	15000	2/7/2009	
10	Maddinagar	Galuikhaly Maddapara FCO	25	25	Maddinagar-3258	12500	12500	10/8/2009	
11	Maddinagar	Telipara N.para FCO	31	31	Maddinagar-3251	15500	15500	17/08/09	
12	Maddinagar	Galuikhaly S.para FCO	25	25	Maddinagar-3253	12500	12500	10/8/2009	
13	Maddinagar	Piprakanda N.para FCO	30	30	Maddinagar-3259	15000	15000	18/08/09	
14	Maddinagar	Buithekhaly FCO	30	30	Maddinagar-3247	15000	15000	4/1/2010	
15	Maddinagar	Balorempur E.paraFCO	30	30	Maddinagar-3267	15000	15000	21/01/10	
16	Maddinagar	Faruqnagar FCO	25	25	Maddinagar-3269	12500	12500	21/01/10	
17	Maddinagar	Haurpara FCO	25	25	Maddinagar-3264	12500	12500	2/2/2010	
18	Maddinagar	Shampadpur FCO	26	26	Maddinagar-3263	13000	13000	16/6/10	
19	Maddinagar	Balorempur FCO-2	25	25	Maddinagar-3285	12500	12500	25/4/10	
20	Maddinagar	Jamsedpur E.para FCO	25	25	Maddinagar-3272	12500	12500	18/07/10	
21	Maddinagar	Jamsedpur kandarbari FCO	25	25	Maddinagar-3271	12500	12500	12/7/2010	
22	Maddinagar	Balorempur FCO-4	31	31	Maddinagar-3288	15500	15500	29/4/2010	
23	Maddinagar	Balorempur FCO-3	29	29	Maddinagar-3289	14500	14500	25/07/10	
24	Maddinagar	Telipara S.para FCO -2	25	25	Maddinagar-3291	12500	12500	16/6/10	
25	Maddinagar	Kolapara FCo	30	30	Maddinagar-3262	15000	15000	16/6/10	
26	Maddinagar	Balorempur W.para FCO-3	25	25	Maddinagar-3290	12500	12500	26/8/11	

27	Maddinagar	Jamsedpur Nutonpara FCO	30	30	Maddinagar-3276	15000	15000	26/07/10	
28	Maddinagar	Jamsedpur Maddapara FCO	26	26	Maddinagar-3275	13000	13000	26/07/10	
29	Maddinagar	Balorempur FCO-6	25	25	Maddinagar-3325	12500	12500	24/4/11	
30	Maddinagar	Rasulpur FCO-1	31	31	Maddinagar-3332	15500	15500	5/4/2011	
31	Maddinagar	Sararkune FCO-1	30	30	Maddinagar-3305	15000	15000	7/3/2011	
32	Maddinagar	Buithekhaly FCO-2	25	25	Maddinagar-3310	12500	12500	8/8/2011	
33	Maddinagar	Maskande Maddapara FCO	30	30	Maddinagar-3316	15000	15000	24/8/11	
34	Maddinagar	Maskande W.para FCO	25	25	Maddinagar-3314	12500	12500	24/8/11	
35	Maddinagar	Maskande E.para FCO	25	25	Maddinagar-3311	12500	12500	9/6/2011	
36	Maddinagar	Telipara Maddapara FCO	26	26	Maddinagar-3295	13000	13000	31/7/11	
37	Maddinagar	Maddinagar puranpara FCO	29	29	Maddinagar-3304	14500	14500	26/7/11	
37		Sub-Total	1031	1031		420500	392500		
277		Total	6622	6622		3311000	3311000		

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Sanitary Latrine instalation report.

Name of Upazila:Sulla

SL No.	Union	Name of CO	No of Installed latrine	BKB branch & CO account No	Fund Released(TK)	Amount Spent (TK)	Completion date of installation	Remarks
1	Sulla	Kandigaon noahati F	25	4031	12500	12500	28.05.08	
2	Sulla	Rowa borohati F	28	4044	14000	14000	31.08.09	
3	Sulla	Rowa borohati M	30	4043	15000	15000	12.11.08	
4	Sulla	Rowa Chhotohati F	29	4080	14500	14500	13.11.09	
5	Sulla	Kandigaon borohati F	32	4060	16000	16000	13.11.08	
6	Sulla	Rohomatpur F	32	4221	16000	16000	08.09.09	
7	Sulla	Chobia Moddhohati F	28	4160	14000	14000	08.09.09	
8	Sulla	Kandigaon Lombahati F	29	4131	14500	14500	08.09.09	
9	Sulla	Kandigaon Lombahati M	32	4078	16000	16000	08.09.09	
10	Sulla	Kartikpur Chottohati F	30	2341	15000	15000	15.09.09	
11	Sulla	Earabad F	30	4223	15000	15000	08.09.09	
12	Sulla	Dampur F	30	4178	15000	15000	08.09.09	
13	Sulla	Kandigaon chanpur hati F	30	4127	15000	15000	08.09.09	
14	Sulla	Srehail hossenpur M	29	4278	14500	14500	12.12.09	
15	Sulla	Ishakpur M	30	4310	15000	15000	01.04.10	
16	Sulla	Nasirpur F	30	4342	15000	15000	05.09.09	
17	Sulla	Srehail inatabad F	30	4275	15000	15000	29.03.10	
18	Sulla	Srehail Paschim hati M	30	4274	15000	15000	10.03.10	
19	Sulla	Srehail bager hati M	30	4276	15000	15000	29.03.10	
20	Sulla	Srehail hossenpur F	30	4277	15000	15000	14.05.11	
21	Sulla	Sohadevpash MCO	30	4347	15000	0		
22	Sulla	Sobia Uttorhati FCO	32	4104	16000	0		
23	Sulla	Nasirpur MCO	26	4158	13000	13000	18.08.11	
23		Sub-Total	682		341000	310000		
1	Atgaon	Sarifpur hinduhati M	30	4107	15000	15000	19.02.09	
2	Atgaon	Mahmudnagar purbohati M	31	4181	15500	15500	15.02.09	

3	Atgaon	Surma uttarhati M	32	4161	16000	16000	16.02.09	
4	Atgaon	Sarifpur noahati M	32	4115	16000	16000	15.02.09	
5	Atgaon	Mahmoodnagar Narayonhati F	30	4188	15000	15000	17.08.09	
6	Atgaon	Mahmodnagar Bazarhati F	30	4173	15000	15000	20.08.09	
7	Atgaon	Ujangaon Khalpar hati F	30	4191	15000	15000	17.08.09	
8	Atgaon	Ujangaon Hindu hati F	28	4214	14000	14000	17.08.09	
9	Atgaon	Shasharkanda Dakkin Hati F	28	4239	14000	14000	17.08.09	
10	Atgaon	Mahmudnagar Noahati F	28	4172	14000	14000	20.08.09	
11	Atgaon	Ujangaon Kamar hati F	32	4313	16000	16000	06.09.09	
12	Atgaon	Surma Maij hati F	25	4334	12500	12500	06.09.09	
13	Atgaon	Gobinda Nagar Maiz hati F	30	4348	15000	15000	25.06.10	
14	Atgaon	Kashipur Purbopara F	30	4314	15000	15000	26.10.10	
15	Atgaon	ShasharkandaBagar Hati F	30	4392	15000	15000	25.06.10	
16	Atgaon	Ujangaon Bondder hati F	30	4256	15000	15000	01.04.10	
17	Atgaon	Mahmud nagar Bitalonj hati F	31	4179	15500	15500	01.07.10	
18	Atgaon	Shasharkanda Fgaon Hati F	31	4280	15500	15500	31.03.10	
19	Atgaon	Kasipur Naya hati MCO	30	4318	15000	15000	26.03.11	
20	Atgaon	Doulodpur FCO-2	32	16228	16000	16000	14.08.11	
21	Atgaon	Doulodpur FCO-1	32	16227	16000	16000	14.08.11	
22	Atgaon	Mahmudnagar Faridpur Hati FCO 1	30	4456	15000	15000	13.08.11	
23	Atgaon	Mahmudnagar Faridpur Hati FCO 2	28	4454	14000	14000	13.08.11	
24	Atgaon	Mahmudnagar Juramhati FCO	30	4213	15000	15000	24.07.11	
25	Atgaon	Mahmudnagar Misturihati FCO	31	4457	15500	15500	12.08.11	
26	Atgaon	Sosarkanda Kandahati FCO	32	4450	16000	16000	12.08.11	
27	Atgaon	Sosarkanda Kanda Vitorhati FCO	30	4143	15000	15000	15.08.11	
28	Atgaon	Sosarkanda Bagerhati FCO 2	26	4503	13000	13000	14.08.11	
29	Atgaon	Mahmudnagar Bager hati FCO	30	4435	15000	15000	14.08.11	
30	Atgaon	Surma Maij hati MCO	32	4343	16000	16000	18.08.11	
30		Sub-Total	901		450500	450500		
1	Hobibpur	Anondopur muslimhati F	32	4057	16000	16000	12.07.08	
2	Hobibpur	Anondopur jalkahati F	31	4042	15500	15500	12.07.08	
3	Hobibpur	Hobibpur Boro Hati F	30	4040	15000	15000	12.07.08	
4	Hobibpur	Mohespurhati F	26	4058	13000	13000	12.12.08	

5	Hobibpur	Anondopur dakxinhati F-.1	30	4059	15000	15000	12.12.08	
6	Hobibpur	Anondopur dakxinhati F-.2	26	4075	13000	13000	12.12.08	
7	Hobibpur	Kasipur hindu borohati M	32	4090	16000	16000	12.11.08	
8	Hobibpur	Kasipur hindu borohati F	31	4111	15500	15500	12.11.08	
9	Hobibpur	Anondopur purbohatai M	25	4088	12500	12500	12.03.09	
10	Hobibpur	Kasipur muslimhati M	29	4091	14500	14500	12.11.08	
11	Hobibpur	Bhulanagar F	32	4089	16000	16000	12.02.09	
12	Hobibpur	Rampur notunpara F	25	4292	12500	12500	27.05.09	
13	Hobibpur	Chakua borohati F-1	30	4260	15000	15000	15.06.09	
14	Hobibpur	Chakua M -01	30	4241	15000	15000	20.05.09	
15	Hobibpur	Chakua poschimpara F -01	28	4261	14000	14000	20.05.09	
16	Hobibpur	Chakua poschimpara F -03	26	4307	13000	13000	20.05.09	
17	Hobibpur	Anondopur patnihati F	29	4148	14500	14500	27.05.09	
18	Hobibpur	Kasipur muslimborohati F	32	4211	16000	16000	07.06.09	
19	Hobibpur	Rampur F -2	25	4240	12500	12500	27.05.09	
20	Hobibpur	Hobibpur didpur hati F	27	4210	13500	13500	25.07.09	
21	Hobibpur	Hobibpur Poschimpara M	30	4263	15000	15000	07.06.09	
22	Hobibpur	Hobibpur notunhati F-1	25	4155	12500	12500	25.05.09	
23	Hobibpur	Niamotpur borohati F -01	28	4143	14000	14000	27.05.09	
24	Hobibpur	Kasipur noyahati M-1	32	4100	16000	16000	19.05.09	
25	Hobibpur	Rampur poschimpara F	31	4180	15500	15500	27.05.09	
26	Hobibpur	Niamotpur kalibarihati F	31	4145	15500	15500	27.05.09	
27	Hobibpur	Hobibpur vatihati F	32	4146	16000	16000	25.05.09	
28	Hobibpur	Hobibpur puranhati F	28	4147	14000	14000	05.06.09	
29	Hobibpur	Chakua borohati F -02	26	4311	13000	13000	03.08.09	
30	Hobibpur	Kasipur uttarpara M	31	4102	15500	15500	18.05.09	
31	Hobibpur	Chakua mohespur M	30	4259	15000	15000	20.05.09	
32	Hobibpur	Anondopur borohati F	28	4135	14000	14000	20.05.09	
33	Hobibpur	Anondopur maizhati F	29	4136	14500	14500	08.06.09	
34	Hobibpur	Chakua poschimpara M	25	4269	12500	12500	03.08.09	
35	Hobibpur	Chakua poschimpara F -02	25	4293	12500	12500	03.08.09	
36	Hobibpur	Naraonpur Paschim hati F	26	4299	13000	13000	10.11.09	
37	Hobibpur	Naraonpur Barohati M	26	4243	13000	13000	10.11.09	
38	Hobibpur	Rampur Purbohatai M	30	4309	15000	15000	12.10.09	
39	Hobibpur	Neamotpur Chotohati F	32	4142	16000	16000	10.10.09	

40	Hobibpur	Tukchanpur Bazarhati F	32	4270	16000	16000	07.06.09	
41	Hobibpur	Kashipur Purbopara M	25	4262	12500	12500	10.10.09	
42	Hobibpur	Chokua Vatihati M	29	4297	14500	14500	10.10.09	
43	Hobibpur	Narayanpur Barohati F	25	4238	12500	12500	10.11.09	
44	Hobibpur	Anandapur Muslim Hati F-2	28	4301	14000	14000	12.10.09	
45	Hobibpur	Kashipur Noahati M-2	31	4339	15500	15500	12.10.09	
46	Hobibpur	Kashipur Natun para M	26	4337	13000	13000	12.10.09	
47	Hobibpur	Kashipur Hindu Barohati F-2	26	4344	13000	13000	12.10.09	
48	Hobibpur	Chakua Natun para M	25	4308	12500	12500	10.10.09	
49	Hobibpur	Kashipur Mosjid Hati M	29	4345	14500	14500	18.12.09	
50	Hobibpur	Kshipur Muslim Barohati M	32	4103	16000	16000	15.11.09	
51	Hobibpur	Hobibpur paschim para F	25	4338	12500	12500	17.11.09	
52	Hobibpur	Tukchanpur Noahati F	30	4271	15000	15000	15.11.09	
53	Hobibpur	Tukchanpur Noahati M	31	4242	15500	15500	15.11.09	
54	Hobibpur	Hobibpur Natun hati F-2	27	4350	13500	13500	17.11.09	
55	Hobibpur	Niamotpur Barohati F-2	27	4144	13500	13500	01.11.09	
56	Hobibpur	Niamotpur Noagoanhati M	27	4335	13500	13500	20.12.09	
57	Hobibpur	Anandapur Uttor para M	30	4325	15000	15000	15.11.09	
58	Hobibpur	Kashipur Noahati F	24	4353	12000	12000	17.11.09	
59	Hobibpur	Narkhila Barohati M	28	4356	14000	14000	18.12.09	
60	Hobibpur	Markola Noa hati M	29	4399	14500	14500	18.12.09	
61	Hobibpur	Rampur Paschimpara MCO	23	4372	11500	6000	18.05.11	
62	Hobibpur	Anandapur Hiral Hati Fco	31	4458	15500	0		
63	Hobibpur	Hobibpur Borohati MCO	28	4555	14000	0		
64	Hobibpur	Noagaon Borohati FCO	28	4446	14000	0		
65	Hobibpur	Noagaon Noahati FCO	31	4371	15500	0		
65		Sub-Total	1848		924000	859500		
1	Bahara	Meghnapura modhohati M	28	4013	14000	14000	26.04.08	
2	Bahara	Meghnapura noahati F	25	4030	12500	12500	06.09.09	
3	Bahara	Vatijatrapur F	32	4034	16000	16000	08.06.08	
4	Bahara	Meda Puranhati F	32	4094	16000	16000	03.03.09	
5	Bahara	Vhatgaon uttarhati F	31	4069	15500	15500	17.12.08	
6	Bahara	Vhatgaon dakxinhati F	31	4077	15500	15500	17.12.08	
7	Bahara	Vatgaon noapuranhati M	31	4099	15500	15500	17.12.08	
8	Bahara	Noagaon noyahati M	31	4245	15500	15500	17.12.08	

9	Bahara	Angaura noyagaon borohati F	27	4246	13500	13500	14.07.09	
10	Bahara	Meda modhohati M	30	4162	15000	15000	14.07.09	
11	Bahara	Rupsha M	29	4132	14500	14500	15.07.09	
12	Bahara	Rupsha F	27	4133	13500	13500	15.07.09	
13	Bahara	Mirzakanda borohati F	25	4247	12500	12500	15.07.09	
14	Bahara	Sibpur Purbohathi F	25	4249	12500	12500	19.01.10	
15	Bahara	Angaroa Boro Dokkinhati F	32	4248	16000	16000	31.08.09	
16	Bahara	Sultanpur Moddo M	30	4322	15000	15000	06.09.09	
17	Bahara	Meda Lambahati F	30	4093	15000	15000	12.10.09	
18	Bahara	Nainda M	30	4177	15000	15000	06.09.09	
19	Bahara	Sultanpu M	31	4321	15500	15500	29.09.09	
20	Bahara	Angaruia Nutun hati F	29	4216	14500	14500	06.09.09	
21	Bahara	Horinagar Baro hati F-1	25	4230	12500	12500	29.09.09	
22	Bahara	Suklain Boro Hati F	29	4207	14500	11000	06.09.09	
23	Bahara	Ujan jatra pur F	31	4166	15500	15500	06.09.09	
24	Bahara	Angaruia Boro Hati F	29	4175	14500	14500	06.09.09	
25	Bahara	Horinagar Baro hati F-2	32	4258	16000	16000	06.09.09	
26	Bahara	Jatgaon M	28	4304	14000	14000	27.06.10	
27	Bahara	Bahara Bazar hati M	32	4442	16000	16000	06.11.09	
28	Bahara	Protabpur Boro Hati F-2	22	4340	11000	11000	07.06.10	
29	Bahara	Protabpur nutunhati F	30	4254	15000	15000	07.06.10	
30	Bahara	Angaroa Boro hati MCO 1	27	4383	13500	13500		
31	Bahara	Angaroa Boro hati MCO 2	27	4420	13500	7000	26.05.11	
32	Bahara	Angaroa ChotohatiFCO	29	4255	14500	14500	13.08.11	
33	Bahara	Domra Borohati MCO	30	9874	15000	15000	17.08.11	
34	Bahara	Domra Borohati FCO-2	32	9878	16000	8000	29.05.11	
35	Bahara	Domra Paschimhati FCO	32	9877	16000	8000	26.05.11	
36	Bahara	Domra Purbahati FCO	31	9879	15500	15500	11.09.11	
37	Bahara	Domra Borohati FCO 1	30	9876	15000	15000	11.09.11	
38	Bahara	Shippur Paschimhati FCO	30	4330	15000	7500	05.06.11	
39	Bahara	Bheradahar Dakkhin Tokerhati FCO	30	4439	15000	15000	11.09.11	
40	Bahara	Kandakhala FCO	24	4460	12000	12000	08.09.11	
41	Bahara	Angaroa Noagaon Puran Uttorhati FCO	30	4328	15000	15000	06.09.11	

42	Bahara	Purar Borohati FCO	26	4473	13000	6500	06.06.11	
43	Bahara	Sultanpur Hajibari FCO	31	4522	15500	15500	10.08.11	
44	Bahara	Bheradahar Tokerhati FCO	30	4331	15000	7500	11.05.11	
45	Bahara	Protappur Kalimpur FCO	26	4164	13000	13000	08.09.11	
46	Bahara	Mirjakanda Paschimhati FCO	28	4437	14000	14000	09.08.11	
47	Bahara	Musapur Dakkhinhati FCO	32	4513	16000	16000	21.08.11	
48	Bahara	Protapur Borohati FCO 1	26	5257	13000	13000	08.09.11	
49	Bahara	Kandakhala Paschimhati FCO	20	4498	10000	10000	06.09.11	
50	Bahara	Muktarpur Noahati FCO 1	24	4475	12000	12000	11.09.11	
51	Bahara	Muktarpur Noahati FCO 2	27	4509	13500	13500	06.09.11	
52	Bahara	Muktarpur Borohati FCO	29	4190	14500	14500	04.09.11	
53	Bahara	Suklaine Borohati FCO 1	25	4208	12500	12500	08.09.11	
54	Bahara	Mirakanda Notunhati FCO	16	4437	8000	8000		
54		Sub-Total	1536		768000	720500		
172		Total	4967		2483500	2340500		

Local Government Engineering Department
Community Based Resource Management Project
Summary Sheet of Latrine Installation

Reporting Date:

SL	Upazila	Union Coverage	No. of Installed Latrine	Fund released from H/Q(TK)	Actual Expenditure(Tk)	Remarks
1	Sadar	8	11456	5541400	5674500	
2	South Sunamgonj	8	10240	4880400	4715000	
3	Biswamverpur	5	11251	5266100	5145600	
4	Jamalganj	5	9943	4821100	4821100	
5	Tahirpur	7	9112	4492700	5046430	
6	Deraï	6	7810	3897200	3897200	
7	Dowarabazar	8	7146	2703000	2703000	
8	Dhormapasha	5	6622	3311000	3311000	
9	Sulla	4	4967	2483500	2340500	
Total		56	78547	37396400	37654330	

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.

Tube well instalation report.

Name of Upazila:Sadar

SL No.	Union	Name of CO	BKB branch & CO account No	Fund Released from H/q(TK)	Actual Expenditure (TK)	Excess Expenditure borne by COs	0	Completion date of installation	Location	Remar ks/CO contrib ution/B ank deposit
1	Surma	Banipur Female CO	8413	18300	18300	0	0	20.08.05	Fatema's house	
2	Surma	Krisnanagor Female CO	8353	18300	18300	0	0	26.04.05	Samsun's house	
3	Surma	Naluya Male CO	8369	18300	18300	0	0	31.05.05	Mostak's house	
4	Surma	Banipur Male CO	8375	18300	18300	0	0	21.06.06	Mahiuddin's house	
5	Surma	Naluya Female CO	8412	18300	18300	0	0	20.05.05	Anowara's house	
6	Surma	Bagmara Female CO	8495	18300	18300	0	0	26.05.05	Samsun's house	
7	Surma	Krisnanagor South FCO	8456	18300	18300	0	0	28.07.05	Fulbanu's house	
8	Surma	Konagaon Male CO	8457	18300	18300	0	0	12.04.05	Abdul high house	
9	Surma	Bagmara Male CO	8496	18300	18300	0	0	20.05.06	Hossain Ali's house	
10	Surma	Krisnanagor Male CO	8329	18300	18300	0	0	20.04.05	Akkas's house(place of mosque)	
11	Surma	Konagaon FCO	8532	18300	18300	0	0	10.02.05	Seria's house	
12	Surma	Barigaon Male CO	8600	20078	18300	0	1778	23.02.06	Sufian's house	
13	Surma	Ebrahimpur Female CO	8621	20078	17000	0	3078	14.06.06	Amina's house	
14	Surma	Dhalagoan Male CO	8920	20078	18325	0	1753	22.02.06	Hasim's house	
15	Surma	Berigaon East Male CO	8951	20078	14695	0	5383	23.02.06	Mojnumia's house	
16	Surma	Vaisherper pur Male CO	8965	20078	18000	0	2078	15.04.05	Shahajahan's house	
17	Surma	Dhalagaon Female CO	8966	20078	13165	0	6913	23.02.06	Parul's house	
18	Surma	Sayedudpur West MCO	8994	20078	18300	0	1778	07.05.07	Jalala mia's house	
19	Surma	Krishnonagae Uttor MCO	9028	18300	18000	0	300	20.09.06	Nurujjaman's house	
20	Surma	Beri Gaon Female CO	9052	18300	18300	0	0	24.09.06	Johura's house	

21	Surma	Vhaisher Per Female CO	9049	20078	10000	0	10078	13.06.06	Rashida's house	
22	Surma	Sayedudpur Utto para MCO	9064	20078	17447	0	2631	06.05.07	Yakub's house	
23	Surma	Moinpur Male CO	9189	18300	18300	0	0	20.06.07	Nazir's house	
24	Surma	East Shahav Nogar FCO	9147	18300	15000	0	3300	23.04.07	Meherjan's house	
25	Surma	Balikandi Female CO	9226	18300	18600	300	0	10.06.07	Khuki's house	
26	Surma	Pononogor Male CO	9233	17000	18000	1000	0	22.06.07	Moinuddin's house	
27	Surma	Sayedpur Moddhoy FCO	9101	18300	18000	0	300	22.08.07	Saleha's house	
28	Surma	Berigaon East F CO	9259	18300	16650	0	1650	29.10.07	Kulsuma's house	
29	Surma	Sayedpur North FCO	9321	18300	18300	0	0	03.06.07	Halema's house	
30	Surma	Krishnonagor Moddhopara FCO	9370	18300	18300	0	0	18.06.07	Ambia's house	
31	Surma	Moinpur FCO	9389	18300	17400	0	900	12.06.07	Somuz'a's house	
32	Surma	Punnagar FCO	9391	18300	17447	0	853	29.10.07	Helena's house	
33	Surma	Sayedpur Moddhopara MCO	9414	18300	18300	0	0	10.06.07	Kadi's house	
34	Surma	Muslimpur MCO	9445	18300	18300	0	0	25.08.07	Hasim's house	
35	Surma	Balikandi MCO	9483	18300	18000	0	300	26.06.08	Amal haque's house	
36	Surma	Terapur FCO	9508	18300	18000	0	300	22.10.07	Halima's house	
37	Surma	Konagaon Uttor FCO	9530	18300	15000	0	3300	08.11.08	Amina's house	
38	Surma	Jagannathpur FCO	9531	18300	18000	0	300	27.04.07	Sabita's house	
39	Surma	Terapur Paschim FCO	9616	18300	18000	0	300	13.02.08	Masuma's house	
40	Surma	Banipur North MCO	9673	18300	18300	0	0	20.05.08	Rafiquehouse	
41	Surma	Sayedpur Fakirbari MCO	9758	18300	18000	0	300	10.04.08	Yunus's house	
42	Surma	Sayedpur East MCO	9684	18300	19000	700	0	15.07.08	Johur mia's house	
43	Surma	Moslimpur FCO	9709	18300	18000	0	300	07.07.08	Halema's house	
44	Surma	Okhynagar FCO	9734	18300	18000	0	300	10.09.08	Josna's house	
45	Surma	Balikandi Moddopara MCO	9736	18300	18000	0	300	10.08.08	Dilsad's house	
46	Surma	Okhynagar MCO	9678	18300	18000	0	300	22.09.07	Amirul's house	
47	Surma	Ibrahimpur Kanda bari FCO	9782	18300	18000	0	300	13.06.08	Fulpiara's house	
48	Surma	Parbotypur MCO	9803	18300	16600	0	1700	24.07.08	Alek mia's house	
49	Surma	Balikandi Moddopara FCO	9804	18300	18000	0	300	10.08.08	Rabia'shouse	
50	Surma	ShahabnagorFCO	9819	20000	20000	0	0	20.08.08	Parbin'shouse	

51	Surma	Belaborhati F Co	9836	20000	20000	0	0	15.06.09	Majada'shouse	
52	Surma	Sholghar M.CO	9892	20000	17500	0	2500	30.05.03	Managar House	
53	Surma	Sayed Pur West F.CO	9849	20000	20000	0	0	12.05.09	Helana	
54	Surma	Haluargou FCO	9837	20000	20000	0	0	30.06.09	Kolinur'shouse	
55	Surma	Ibrahimpur West FCO	9818	20000	20000	0	0	05.07.09	Rahela	
55	Sub-Total			1031402	979829	2000	53573			
56	Rangarchor	Khashati FCO	9595	10600	10600	0	0	20.11.07	Mazeda's House	
57	Rangarchor	Birampur Paschim FCO	9627	18300	18500	200	0	03.09.07	Nehar Begum's House	
58	Rangarchor	Sarepar FCO	9628	10600	10600	0	0	22.11.07	Hena Begum's House	
59	Rangarchor	Rangpur MCO	9629	10600	10600	0	0	22.11.07	Mosque	
60	Rangarchor	Birampur MCO	9630	18300	18500	200	0	03.09.07	Badruzzaman's House	
61	Rangarchor	Rongarchor MCO	9708	18300	23500	5200	0	21.05.08	Mojnu's House	
62	Rangarchor	Birampur Purbopara FCO	9728	18300	19300	1000	0	03.07.08	Joytera's House	
63	Rangarchor	Rongarchor FCO	9707	18300	25800	7500	0	21.05.08	Rohima's House	
64	Rangarchor	Kodomtoly FCO	9815	10600	10400	0	200	03.08.08	Shahana's House	
65	Rangarchor	Chenaura FCO	9816	10600	10600	0	0	31.07.08	HaSlenar's House	
66	Rangarchor	Birampur Mohohopara Mco	9757	20000	20000	0	0	13.6.08	Tahamina's House	
67	Rangarchor	Rongpur Mco	9833	15450	15000	0	450	12.05.09	Nasma's House	
68	Rangarchor	Bongoan Mco	9883	15450	20000	4550	0	10.05.09	Tahamina's House	
69	Rangarchor	Rongarchor south FCO	9885	20000	25250	5250	0	13.10.08	Johora's House	
70	Rangarchor	Roangarchar majpara MCO	9894	20000	25520	5520	0	12.05.09	Shofiq's House	
71	Rangarchor	Rongarchor islampur mco	9884	20000	21250	1250	0	05.06.08	Managar House	
72	Rangarchor	Horinapati morolpara FCO	9900	20000	20000	0	0	04.06.09	Lile's House	
73	Rangarchor	Rongarchar notonhati FCO	9904	20000	20000	0	0	06.05.08	Lily	
74	Rangarchor	Birampur morolbari FCO	9905	20000	20000	0	0	23.07.09	Managar House	
74	Sub-Total			315400	345420	30670	650			
75	Aftabnagar	Nurpur Female CO	8015	20455	20455	0	0	14.02.05	Zoynob's	
76	Aftabnagar	Nurpur Male CO	8113	21998	20998	0	1000	19.01.06	Lutfor's House	
77	Aftabnagar	Nurpur Nayahati FCO	8124	18800	19980	1180	0	27.11.08	Aleya's House	
78	Aftabnagar	Alampur Uttor FCO	8160	20854	20854	0	0	13.03.06	Sokina's House	
79	Aftabnagar	Alampur Uttor MCO	8220	20393	20385	0	8	06.03.06	Azgor's House	

80	Aftabnagar	Alampur Dakkhin FCO	8288	20993	20993	0	0	13.03.06	Sefali's House	
81	Aftabnagar	Nurpur South Female CO	8335	20058	20058	0	0	20.03.05	Fultera's House	
82	Aftabnagar	Kandagaon FCO	8376	17000	19980	2980	0	30.09.07	Siria's House	
83	Aftabnagar	Badipur FCO	8438	18800	18279	0	521	29.05.06	Rahima's House	
84	Aftabnagar	Maizbari East FCO (1)	8448	18800	17374	0	1426	15.06.07	Parvin 's House	
85	Aftabnagar	Maizbari East FCO (2)	8447	18800	16939	0	1861	20.07.07	Joba's House	
86	Aftabnagar	Maizbari West FCO	8459	37600	19880	0	17720	14.02.06	Kajol's House	
87	Aftabnagar	Badipur North Female CO	8468	19817	19817	0	0	27.06.06	Morgina's House	
88	Aftabnagar	Badipur South FCO	8508	20567	18160	0	2407	04.03.07	Nahar's House	
89	Aftabnagar	Maizbari East FCO (3)	8469	18800	22003	3203	0	19.07.07	Khirunnasa's House	
90	Aftabnagar	Monohorpur FCO-1	8540	20567	18326	0	2241	14.12.06	Chondromala's House	
91	Aftabnagar	Monohorpur FCO-2	8541	20567	20286	0	281	20.06.06	Nazma's House	
92	Aftabnagar	Poyail Para Female CO	8517	20567	20094	0	473	13.03.06	Aklachun's House	
93	Aftabnagar	Shanti Para Male CO	8592	20094	20367	273	0	12.04.08	Lilu Miha's House	
94	Aftabnagar	Maizbari East Male CO-1	8597	20567	18800	0	1767	05.05.08	Nur Uddin's House	
95	Aftabnagar	Maizbari East Male CO 2	8669	20567	17856	0	2711	06.04.08	Askir 's House	
96	Aftabnagar	Shahapur FCO	8864	20567	18780	0	1787	07.06.08	Zakia's House	
97	Aftabnagar	Shahapur Male CO	8871	20567	17856	0	2711	07.09.08	Abdul Manan's House	
98	Aftabnagar	Shahapur South MCO	8953	20567	17764	0	2803	10.09.08	Nazrul Islam's House	
99	Aftabnagar	Notun Brammon Gaon MCO	9940	20000	20330	330	0	15.06.07	Sofiq's House	
100	Aftabnagar	Alompur Naya Gaon FCO	9011	18800	21350	2550	0	12.07.08	Hawarun's House	
101	Aftabnagar	Badipur Male CO	9012	17000	16040	0	960	27.06.06	Malik's House	
102	Aftabnagar	Khamtior MCO	9029	17000	15810	0	1190	20.06.06	Abdul Rufe's House	
103	Aftabnagar	Brammon Gaon MCO-2	9039	17000	17000	0	0	12.05.08	Ramjan Ali's House	
104	Aftabnagar	Brammon Gaon MCO-3	9040	17000	16830	0	170	30.03.07	Iqbal's House	
105	Aftabnagar	Brammon Gaon MCO-1	9041	17000	16830	0	170	13.03.07	Monfor Ali's House	
106	Aftabnagar	Hason Pur MCO	9075	17000	16830	0	170	06.06.07	Nazrul Islam's House	
107	Aftabnagar	Brammon Gaon MCO-4	9119	18800	18800	0	0	04.07.07	Rohis Mia's House	
108	Aftabnagar	Brammongaon FCO	9156	17000	17320	320	0	30.01.07	Fulbanu's House	
109	Aftabnagar	Rajnogor FCO	9241	18800	20000	1200	0	14.04.07	Chinimala's House	

110	Aftabnagar	Brahmangaon Modopara FCO	9257	18800	16400	0	2400	20.04.07	Mala's House	
111	Aftabnagar	Brahmangaon South FCO	9155	18800	17982	0	818	07.0/8.07	Pervin's House	
112	Aftabnagar	Brahmangaon North FCO	9190	18800	19886	1086	0	13.03.06	Khala Rani's House	
113	Aftabnagar	Khamtior Female CO	9330	18800	19772	972	0	30.05.07	Rousonara's House	
114	Aftabnagar	Godhargaon MCO	9387	18800	18591	0	209	27.07.07	Zohor Mia's House	
115	Aftabnagar	Wazednagar MCO	9437	18800	18870	70	0	26.07.07	Motiur's House	
116	Aftabnagar	Achintopur MCO	9442	18800	18870	70	0	07.08.07	Motin's House	
117	Aftabnagar	Lalar Char MCO	9444	18800	17980	0	820	20.09.07	Foni Vuson's House	
118	Aftabnagar	Shekhergaon MCO	9463	18800	17977	0	823	15.08.07	Nur Uddin's House	
119	Aftabnagar	Godhargaon FCO	9502	18800	18761	0	39	17.07.07	Dilara's House	
120	Aftabnagar	Kandagaon MCO	9509	18800	20070	1270	0	07.08.07	Rohis Ali's House	
121	Aftabnagar	Hasonbahar MCO	9527	18800	18800	0	0	19.09.07	Nazrul's House	
122	Aftabnagar	Hasonbahar FCO	9579	18800	19980	1180	0	15.05.07	Suhela's House	
123	Aftabnagar	Hasonbahar Morolbari MCO	9607	18800	18870	70	0	12.12.08	Azir Uddin's House	
124	Aftabnagar	Brahmangaon North MCO	9606	18800	23720	4920	0	15.08.08	Arob Ali's House	
125	Aftabnagar	Hamilpur MCO	9680	18800	21690	2890	0	25.07.08	Forid's House	
126	Aftabnagar	Maizbari West MCO	9743	18800	21700	2900	0	10.04.08	Rohis Uddin's	
127	Aftabnagar	Lalar Char Fco	9796	20000	18870	0	1130	10.07.09	Mala Begum	
128	Aftabnagar	Monohorpur MCO	9796	20567	20195	0	372	15.08.08	Rois uddin	
129	Aftabnagar	Dharar goan F.CO	9811	20000	20250	250	0	20.8.09	Managar House	
130	Aftabnagar	Dharar goan West F.CO	9842	20000	20000	0	0	12.10.09	Managar House	
130	Sub-Total			1093932	1072658	27714	48988			
131	Laxmansree	Zanigaon Dakkhin FCO	8342	20935	20872	0	63	23.06.05	Fatema's House	
132	Laxmansree	Zanigaon Dakkhin MCO	8346	21951	21951	0	0	01.06.05	Zaharun's House	
133	Laxmansree	Zanigaon East FCO	8378	20471	20471	0	0	06.08.05	Sonamaqla's House	
134	Laxmansree	Rabar Bari East FCO	8439	20626	20626	0	0	08.08.05	Rabia's House	
135	Laxmansree	Zanigaon North FCO	8409	20127	20381	254	0	08.06.05	Amana's House	
136	Laxmansree	Rabar Bari West FCO	8454	20381	19090	0	1291	08.08.05	Sahena's House	
137	Laxmansree	Sreepur Female CO	8460	20567	20290	0	277	19.06.06	Khousbahar's House	
138	Laxmansree	Nilpur Female. CO	8518	18800	20567	1767	0	15.09.06	Paebin Nahar's House	

139	Laxmansree	Hobatpur Male CO	8960	18800	18000	0	800	10.05.06	Azir Uddin's House	
140	Laxmansree	Gobindapur Female CO	8623	20567	18921	0	1646	07.06.06	Golnaheer's House	
141	Laxmansree	Lal Gobindapur M CO	8664	20567	19610	0	957	12.05.06	Sonapor's House	
142	Laxmansree	Shreepur South FCO	8666	20567	19200	0	1367	15.06.06	Jaheda's House	
143	Laxmansree	Modonpur Male CO	8847	18800	17344	0	1456	03.03.06	Foyzur Rhaman's House	
144	Laxmansree	Haluargaon FCO	8876	20567	17292	0	3275	23.03.06	Korfulnesa's House	
145	Laxmansree	Hobatpur Female CO	8972	17000	19910	2910	0	03.09.06	Rina's House	
146	Laxmansree	Haluargaon Male CO	8978	17000	22980	5980	0	03.08.06	Gioas Uddin's House	
147	Laxmansree	Fakir Nagar Female CO	9034	18800	20589	1789	0	08.12.06	Salifa's House	
148	Laxmansree	Hobot Pur Purbo FCO	9078	17000	19489	2489	0	08.05.06	Aisa's House	
149	Laxmansree	Bahadurpur Male CO	9193	18800	18268	0	532	10.05.07	Sofikunnur 's House	
150	Laxmansree	Bahadur pur Female CO	9223	18800	18455	0	345	10.03.07	Ruse 's House	
151	Laxmansree	Rabarbari Male CO	9238	18800	18391	-409	409	17.03.07	Abdul Hafiz 's House	
152	Laxmansree	Janigoan Male CO	9244	18800	21800	3000	0	28.02.07	Sohel 's House	
153	Laxmansree	Hobotpur south MCO	9292	18800	20529	1729	0	04.04.07	Sagor 's House	
154	Laxmansree	Tazpur Male CO	9291	18800	19134	334	0	18.03.07	Hanif 's House	
155	Laxmansree	Gobindopur North FCO	9383	18800	21190	2390	0	21.05.08	Lufa 's House	
156	Laxmansree	Sreepur MCO	9395	18800	18610	0	190	12.04.07	Ali 's House	
157	Laxmansree	Fakir Nagar Uttor FCO	9438	18800	20539	1739	0	14.06.07	Ayaful 's House	
158	Laxmansree	Madunpur Dakkhin MCO	9461	18800	18690	0	110	15.06.07	Major Ali 's House	
159	Laxmansree	Bahadurpur Uttor MCO	9480	18800	18800	0	0	15.06.07	Nasir 's House	
160	Laxmansree	Barogor FCO	9507	18800	23560	4760	0	29.08.07	Onjoplida 's House	
161	Laxmansree	Fakir Nagar Purbo FCO	9505	18800	18915	115	0	12.09.07	rosika 's House	
162	Laxmansree	Haluargaon Purbo FCO	9538	18800	20443	1643	0	13.06.06	Mina 's House	
163	Laxmansree	Tazpur FCO	9617	18800	22860	4060	0	25.05.08	Azibun's House	
164	Laxmansree	Gobindopur MCO	9618	18800	18938	138	0	16.03.08	Muzahil 's House	
165	Laxmansree	Islampur FCO	9664	18800	21180	2380	0	12.03.08	Suli 's House	
166	Laxmansree	Islampur MCO	9665	18800	21037	2237	0	30.03.08	Sahab Uddin's House	
167	Laxmansree	Shirpur South MCO	9666	18800	19340	540	0	30.02.07	Soydur Rhaman 's House	
168	Laxmansree	Haluargaon Dakkhin MCO	9686	18800	19500	700	0	15.12.08	Diloar 's House	

169	Laxmansree	Solimour MCO	9687	18800	21000	2200	0	23.06.06	Abdus Salam 's House	
170	Laxmansree	Nilpur South FCO	9750	18800	23830	5030	0	21.03.08	Sikha Rani Pal 's House	
171	Laxmansree	Islampur North FCO	9751	18800	22190	3390	0	08.09.08	NurZahan 's House	
172	Laxmansree	Nilpur MCO	9752	18800	21575	2775	0	15.06.08	Abdul Karim	
173	Laxmansree	Bahadurpur notunpara M CO	9823	20000	20465	465	0	12.07.09	Moinudding	
174	Laxmansree	Bahadurpur Mohodopara FCO	9792	20000	22550	2550	0	19.07.09	Rani	
175	Laxmansree	Lal Gobindapur F CO	9777	20000	21220	1220	0	15.07.09	Gulnahr	
176	Laxmansree	Bahadurpur South FCO	9727	20000	20000	0	0	20.07.09	Managar House	
177	Laxmansree	Solimpur F CO	9847	20000	20120	120	0	10.08.09	Korpun nasa	
178	Laxmansree	Zanigaon FCO	9802	20000	20000	0	0	12.09.09	Ongoli	
178	Sub-Total			924726	970712	58295	12718			
179	Mohanpur	Narayanpur Male CO	520	17000	18875	1875	0	25.09.06	Sarin Ahmed	
180	Mohanpur	Kathoir Male CO	524	17000	17500	500	0	20.03.07	Aly Miah	
181	Mohanpur	Noagaon East MCO	532	18300	23092	4792	0	03.10.06	Ahad Ali	
182	Mohanpur	Narkila Male CO	543	17000	19305	2305	0	07.03.07	Krishno Kanta Das	
183	Mohanpur	Narulla male CO	563	35300	20210	0	15090	05.07/07	Tahar Miah	
184	Mohanpur	Nuralla Female CO	601	18300	19600	1300	0	12.05.07	Mulluk Jan	
185	Mohanpur	Vaisber Female CO	605	18300	19300	1000	0	19.03.07	Sabikun	
186	Mohanpur	Vaisber Male CO	604	17000	19400	2400	0	15.03.07	Nur Hossain	
187	Mohanpur	Noagaon West MCO	632	18300	20600	2300	0	05.04.07	Komor Uddin	
188	Mohanpur	Vaisber West FCO	623	18300	18680	380	0	26.03.07	Joytun Begum	
189	Mohanpur	Vaisber West MCO	619	18000	21305	3305	0	06.06.07	Kamal Uddin	
190	Mohanpur	Kathoir FCO	624	17000	20340	3340	0	27.02.07	Rina Talukder	
191	Mohanpur	Narayanpur FCO	649	18300	19608	1308	0	08.09.07	Katun	
192	Mohanpur	Kaliya Purbopara MCO	651	18000	18025	25	0	15.03.07	Abdun Nur	
193	Mohanpur	Golairgaon North para FCO	650	18300	22992	4692	0	01.01.08	Aiaful Begum	
194	Mohanpur	Golairgaon South para FCO	652	18300	22992	4692	0	01.02.08	Rehana Kunom	
195	Mohanpur	Kaliya Purbopara FCO	661	18300	22910	4610	0	01.04.07	Jameda	
196	Mohanpur	Kaliya South MCO	660	18300	18612	312	0	02.04.07	Kamrul	
197	Mohanpur	Poyenda Bazar MCO	659	18000	22303	4303	0	10.02.07	Nepal Das	

198	Mohanpur	Dewan Nagar MCO	674	18300	18025	0	275	03.04.07	Lal Miah	
199	Mohanpur	Vaisber Natunpara F CO	690	18300	18300	0	0	29.07.07	Syma	
200	Mohanpur	Narulla Purbopara MCO	689	18300	18922	622	0	02.10.07	Manoranjana	
201	Mohanpur	Puraton Poyenda FCO	709	18300	21192	2892	0	29.07.07	Aroti Dev	
202	Mohanpur	Narulla Moddhopara M CO	708	18300	18350	50	0	04.11.07	Mutalib	
203	Mohanpur	Narulla Paschimpara MCO	707	18300	18450	150	0	22.11.07	Nazar Ali	
204	Mohanpur	Narayanpur Dakkhinpara MCO	718	18300	20400	2100	0	19.02.07	Aftab Uddin	
205	Mohanpur	Dewannagar Moddhopara MCO	719	18300	18300	0	0	20.05.06	Iad Ali	
206	Mohanpur	Poyenda Purbopara MCO	727	18300	19440	1140	0	30.09.07	Karim	
207	Mohanpur	Brahmangaon MCO	728	18300	17592	0	708	14.08.08	Nur Miah	
208	Mohanpur	Dewan Nagar Paschimpara MCO	729	18300	18275	0	25	15.06.07	Siddiqui Islam	
209	Mohanpur	Dewan Nagar F CO	730	18300	18300	0	0	39355	Shapna Begum	
210	Mohanpur	Banipur MCO	819	18300	19175	875	0	11.02.08	Shab Uddin	
211	Mohanpur	Dewan Nagar Moddon Para FCO	853	18300	19340	1040	0	31.03.08	Mollika Begum	
212	Mohanpur	Jog Jibonpur Dakkin Para MCO	870	18300	23500	5200	0	05.03.09	Ukil Ali	
213	Mohanpur	Jog Jibonpur Uttor Para MCO	871	18300	23990	5690	0	02.03.09	Mokaddas Ali	
214	Mohanpur	Ulotulu Uttor Para MCO	869	18300	20440	2140	0	14.08.08	Khalik	
215	Mohanpur	Joynagar MCO	886	18300	22440	4140	0	10.09.08	Joyanta Das	
216	Mohanpur	Banipur FCO	888	18300	19850	1550	0	29.05.08	Alesa Begum	
217	Mohanpur	Chuapur MCO	904	18300	18612	312	0	02.09.08	Rojak	
218	Mohanpur	Koliaya Uttor MCO	887	18300	20147	1847	0	16.06.08	Dipon	
219	Mohanpur	Mohonpur FCO	920	18300	20000	1700	0	15.04.08	Hosna Begum	
220	Mohanpur	Notun Painda Pashimpara MCO	907	18300	21730	3430	0	20.05.08	Kibria	
221	Mohanpur	Puran Shakhiti F Co	905	20000	23985	3985	0	10.04.08	Kadija	
222	Mohanpur	Notun Shakhiti F Co	906	20000	23200	3200	0	20.08.09	Jahara	
223	Mohanpur	Koliaya Uttor F CO	948	20000	23225	3225	0	20.08.10	Safiq	
224	Mohanpur	Koliaya South F CO	923	20000	21585	1585	0	20.08.11	Rahana	
225	Mohanpur	Koliaya Notunpara F CO	959	20000	21525	1525	0	20.08.12	Rajha	
226	Mohanpur	Koliaya hindupara FCO	966	20000	22015	2015	0	20.08.13	Soto Das	
227	Mohanpur	Nutun Shakhiti M Co	968	20000	22765	2765	0	20.08.14	Kalam	

228	Mohanpur	Nuralla Parcimpara Female CO	890	20000	21000	1000	0	01.05.08	Fulsum	
229	Mohanpur	Sardarpur F Co	930	20000	21760	1760	0	05.04.08	Sirrajul	
230	Mohanpur	Painda Maddapara F Co	952	20000	20720	720	0	25.06.08	Kismot	
231	Mohanpur	Rasnagar F Co	967	20000	20000	0	0	18.05.08	Zomsad	
232	Mohanpur	Noykakhali F Co	975	20000	20305	305	0	15.04.09	Sotindro Das	
233	Mohanpur	Murarband Fco	947	20000	20000	0	0	16.07.09	Managar House	
234	Mohanpur	Murarband Maddapara Fco	950	20000	20000	0	0	20.08.09	Managar House	
234		Sub-Total		1058200	1142504	100402	16098			
235	Gourarang	Gourarang Hindu para FCO	290	18300	18300	0	0	20.05.06	Maloncho's House	
236	Gourarang	Upandronagor FCO	289	19332	19305	0	27	10.11.06	Kason Bala's House	
237	Gourarang	Gourarang North FCO	299	18300	18300	0	0	12.07.06	helen Rani's House	
238	Gourarang	Enatnagar Male CO	316	18300	20500	2200	0	26.05.05	Iskander's House	
239	Gourarang	Gourarang W. FCO	324	18300	18300	0	0	26.09.06	Zhulon Rani Das's House	
240	Gourarang	Kandigaon Male CO	339	20197	18300	0	1897	22.08.06	Liton's House	
241	Gourarang	Kandigaon F CO	349	20078	18300	0	1778	21.06.06	Gita's House	
242	Gourarang	Neyamotpur FCO	358	18300	25079	6779	0	11.12.04	Rina's House	
243	Gourarang	Enatnagar FCO	364	18300	22000	3700	0	23.05.05	Aftarun's House	
244	Gourarang	Tukgaon Male CO	376	17000	18300	1300	0	20.09.07	Kaium's House	
245	Gourarang	Ahamedabad FCO	379	21062	21062	0	0	23.06.05	Jolika's House	
246	Gourarang	Echarchar Female CO	380	20078	20000	0	78	28.02.06	Susila's House	
247	Gourarang	Ahamedabad Male CO	405	18300	18300	0	0	13.04.07	Lemon's House	
248	Gourarang	Echarchar Purbo FCO	421	18300	18444	144	0	28.06.06	Razia's House	
249	Gourarang	Gourarang Kanda ati MCO	422	18300	20096	1796	0	28.09.07	fozzlul Haque's House	
250	Gourarang	Neyamotpur Natun Ati FCO	440	20078	20078	0	0	27.02.06	Joytara's House	
251	Gourarang	Barigaon Male CO	465	18000	20250	2250	0	10.05.06	Subahan's House	
252	Gourarang	Purangaon Male CO	501	17000	19960	2960	0	27.07.06	Korimulla's House	
253	Gourarang	Niamotpur Male CO	503	25079	18300	0	6779	26.06.07	Abdul Motin's House	
254	Gourarang	Borgat Male CO	511	18300	20500	2200	0	26.08.06	Mizanur's House	
255	Gourarang	Boroghat Female CO	515	18300	20525	2225	0	25.10.06	kolpona's House	
256	Gourarang	Achintopur Male CO	521	18000	21878	3878	0	04.04.07	Rokon Mia's House	

257	Gourarang	Goger Gaon Noya Ati MCO	541	18300	21912	3612	0	20.05.07	Didar's House	
258	Gourarang	Zoger Gaon Male CO	546	18300	22890	4590	0	30.04.07	Abu yousub's House	
259	Gourarang	Neyamotpur Natun Ati south FCO	593	18300	18300	0	0	26.06.07	Fatema's House	
260	Gourarang	Echarchar South F CO	617	18300	18300	0	0	16.12.07	Sahanara's House	
261	Gourarang	Shanpara F CO	620	18300	18300	0	0	10.09.07	Nisha's House	
262	Gourarang	GP Jogonnath pur Male CO	612	18300	19800	1500	0	12.07.07	Abdul Hakem's House	
263	Gourarang	Puran Laxmansree south FCO	625	18300	20530	2230	0	30.05.	sayada's House	
264	Gourarang	Goger Gaon Naya Ati F CO	626	18300	20636	2336	0	08.05.07	Sofeda's House	
265	Gourarang	Jagannathpur F CO	643	18300	20311	2011	0	26.06.07	Monoyara's House	
266	Gourarang	Puran Laxmansree west FCO-1	642	18300	21700	3400	0	05.06.07	Sahera's House	
267	Gourarang	Puran Laxmansree north FCO	644	18300	21600	3300	0	.03.05.07	Minara's House	
268	Gourarang	Senpara M CO	697	18300	18300	0	0	12.05.07	Manik Mia's House	
269	Gourarang	Jagannathpur Natunpara FCO	698	18300	18300	0	0	30.06.07	Asia's House	
270	Gourarang	Hossainpur FCO	706	18300	19446	1146	0	21.08.07	Ruksana's House	
271	Gourarang	Hossainpur MCO	755	18300	21500	3200	0	28.08.07	Abdul Hakem's House	
272	Gourarang	Diber Boroghat FCO	840	18300	17513	0	787	30.03.09	Beuty's House	
273	Gourarang	Boitakhaly FCO	897	18300	30300	12000	0	23.07.08	Rohema's House	
274	Gourarang	Borghat Purbopara FCO	900	18300	22832	4532	0	30.06.08	Jahanara's House	
275	Gourarang	Noluar Par MCO	915	18300	23360	5060	0	26.03.09	Nur Box's House	
276	Gourarang	Chanpur West FCO	913	18300	21878	3578	0	29.06.08	Nahar's House	
277	Gourarang	Noyagoan East FCO	297	19575	19575	0	0	10.05.08	Rabia's House	
278	Gourarang	Noyagaon West FCO	298	22794	22794	0	0	04.06.08	Aklima's House	
279	Gourarang	Khamartok MCO	326	18300	19575	1275	0	18.06.06	Abdul Aziz's House	
280	Gourarang	Umedshree Male CO	325	18300	19575	1275	0	18.05.06	Sahed Ali's House	
281	Gourarang	Noyagaon West MCO	337	21234	19840	0	1394	06.05.06	Aftab Uddin's House	
282	Gourarang	Umedshree FCO	344	19575	19575	0	0	20.06.06	Razia's House	
283	Gourarang	Khamartok FCO	346	18300	22025	3725	0	20.07.06	Sokina's House	
284	Gourarang	Uzan Shapela FCO	360	19850	18300	0	1550	20.10.07	Supriti's House	
285	Gourarang	Dampara Female CO	373	18401	18300	0	101	15.05.07	Gitadas's House	
286	Gourarang	Nedirchar Female CO	374	20474	20474	0	0	10.01.07	Solama's House	

287	Gourarang	Horinagor Female CO	382	22025	22025	0	0	15.11.05	Ponchbala's House	
288	Gourarang	Horinagor Male CO	383	19437	19437	0	0	20.11.05	Birandrokumar's House	
289	Gourarang	Umedshree West FCO	412	19506	19506	0	0	02.11.05	Sayatun's House	
290	Gourarang	Aumrityshree Shekati FCO	409	20078	19078	0	1000	06.05.06	Fahima's House	
291	Gourarang	Aumrityshree Female CO	410	20078	19079	0	999	20.02.06	Usarani's House	
292	Gourarang	Lalpur North F CO	429	20078	21878	1800	0	13.01.06	Hamida's House	
293	Gourarang	Lalpur East FCO	430	20078	21878	1800	0	23.04.06	Masums's House	
294	Gourarang	Shaktar Para FCO	448	20078	21878	1800	0	12.02.06	Nobiza's House	
295	Gourarang	Uzan Shafeal MCO	466	20078	19667	0	411	27.07.06	Sopon Dabonath's House	
296	Gourarang	Lalpur Male CO	480	20078	21878	1800	0	13.02.06	Gias Uddin's House	
297	Gourarang	Chanpur Female CO	484	20116	21878	1762	0	22.06.06	Morzina's House	
298	Gourarang	Youshuf pur Male CO	504	20078	20078	0	0	25.08.07	Drabandra Bissas's House	
299	Gourarang	Ichubpur Female CO	509	20256	20078	0	178	15.06.06	Kukila's House	
300	Gourarang	Dulposy Female CO	518	20078	20078	0	0	15.06.06	Korful's House	
301	Gourarang	Saktarper Male CO	517	23516	21878	0	1638	06.08.07	Abul Khaer's House	
302	Gourarang	Berazali Female CO	519	20078	20078	0	0	17.10.06	Anowara's House	
303	Gourarang	Nidhirchar Male CO	522	20078	20078	0	0	25.09.07	Montaz's House	
304	Gourarang	Rangamaty East FCO	549	20166	20078	0	88	25.12.07	Supia's House	
305	Gourarang	Rangamaty North FCO	551	20166	20078	0	88	15.12.07	Razia's House	
306	Gourarang	Aumritshue East FCO	561	19986	20078	92	0	07.08.06	Rokeya's House	
307	Gourarang	Nidhirchar Paschim F CO	590	19986	19986	0	0	28.07.06	Hasnahena's House	
308	Gourarang	Rangamati Male CO	602	20166	18300	0	1866	01.01.08	Mozibur Rhaman's House	
309	Gourarang	Gourarang Moddahopara FCO	629	18300	18300	0	0	18.07.07	Zobarani Das's House	
310	Gourarang	Horinagar East Male CO	628	19907	20078	171	0	20.04.08	Sazahan's House	
311	Gourarang	Vatisafala Male CO	630	20186	18300	0	1886	02.03.09	Abdur Rahim's House	
312	Gourarang	Vatisafala Female CO	627	20186	20078	0	108	25.02.09	Mollika's House	
313	Gourarang	Uzan Shafala west F CO	656	20186	20486	300	0	13.02.08	Bisakha Rani's House	
314	Gourarang	Lalpur Dakkhin MCO	715	18300	21887	3587	0	24.06.07	Abu Zaher's House	
315	Gourarang	Lalpur Dakkhin FCO	726	18300	20878	2578	0	24.05.07	Aysha's House	

316	Gourarang	Razargaon MCO	767	18300	20878	2578	0	26.08.07	Khalec's House	
317	Gourarang	Gobindopur FCO	833	18300	20878	2578	0	04.02.08	Sofeda Banu's House	
318	Gourarang	Lalpur Kandahaty FCO	851	18300	20878	2578	0	23.04.07	Taslima's House	
319	Gourarang	Vatisafala East Female CO	938	20000	18298	0	1702	10.04.07	Taslima's House	
320	Gourarang	Nayagoan M.CO	313	19850	19850	0	0	05.07.05	Kayum	
321	Gourarang	Tukgaon South Male CO	936	20000	20400	400	0	12.11.08	Karim	
322	Gourarang	Vatisafala Nayahati M. CO	962	20000	18298	0	1702	05.06.05	Saiful	
323	Gourarang	Noluarpar West. M.CO	976	20000	20000	0	0	17.06.09	Ali Box	
324	Gourarang	Radhanagor M.CO	935	20000	20000	0	0	12.09.09	Aptarun	
325	Gourarang	Vatisafala Uttar FCO	937	20000	20000	0	0	20.09.09		
325	Sub-Total			1756306	1842275	112026	26057			
326	Jahangirnagar	Fenibil Female CO	7939	10600	10440	0	160	20.06.05	Zahara	
327	Jahangirnagar	New Gudigaon Male CO	8096	10778	10778	0	0	10.07.05	Usub	
328	Jahangirnagar	Kona para male CO	8138	10600	10600	0	0	10.08.05	Kasem	
329	Jahangirnagar	SouthDulora male CO	8216	10600	10600	0	0	28.05.05	Mantaz	
330	Jahangirnagar	SouthDulora Female CO	8214	10600	10600	0	0	30.05.05	Fatama	
331	Jahangirnagar	Fenibil Male CO	7931	10756	10600	0	156	28.08.05	Mannan	
332	Jahangirnagar	Old Gudigaon male CO	8306	10600	10592	0	8	05.05.05	Alam	
333	Jahangirnagar	Old Gudigaon Female CO	8226	10600	10500	0	100	02.09.07	Sahara	
334	Jahangirnagar	Kayergaon male CO	8379	10717	10717	0	0	20.05.05	Zabat Ali	
335	Jahangirnagar	Kayergaon Female CO	8522	9000	10600	1600	0	20.07.06	Zosna	
336	Jahangirnagar	Kamargaon Female CO	8356	11460	11450	0	10	12.05.05	Samala	
337	Jahangirnagar	Kamargaon N. Female CO	8361	10600	10720	120	0	27.07.05	Farid Mia	
338	Jahangirnagar	Jharjaria male CO	8419	10600	10336	0	264	21.05.05	Mubarak	
339	Jahangirnagar	Jharjaria Female CO	8451	10754	10754	0	0	20.05.05	marzid	
340	Jahangirnagar	Raza Nagor male CO	8513	11155	11155	0	0	07.08.05	marzid	
341	Jahangirnagar	New Gudigaon Female CO	8744	12310	11000	0	1310	25.06.06	Latif	
342	Jahangirnagar	New Gudigaon S. Female CO	8914	12310	10600	0	1710	28.02.06	Latifa	
343	Jahangirnagar	New GudigaonSouth male CO	8893	12310	12310	0	0	28.02.06	Habibur	
344	Jahangirnagar	Old Gudigaon w. Female CO	8784	12310	10600	0	1710	28.02.07	Pritilata	

345	Jahangirnagar	Raza Nagor Female CO	8634	10600	10600	0	0	06.09.06	Minura	
346	Jahangirnagar	kamarvita Male CO	8520	10600	10107	0	493	15.03.06	Muina Mia	
347	Jahangirnagar	kamarvita Female CO	8521	9000	9000	0	0	20.03.07	Sazada	
348	Jahangirnagar	kamarvita Female North CO	8950	9000	10470	1470	0	05.01.06	Hazara	
349	Jahangirnagar	Mongolkota male CO	8913	10310	12310	2000	0	20.04.08	Siraz	
350	Jahangirnagar	Mongolkota Female CO	9003	11110	12300	1190	0	11.04.08	Nazma	
351	Jahangirnagar	Mongolkota (Dalarpar) Female CO	9026	10600	10600	0	0	10.11.06	Subarna	
352	Jahangirnagar	Mongolkota South Female CO	9506	10600	10400	0	200	09.04.09	Zanab	
353	Jahangirnagar	Islampur male CO	9025	12310	12000	0	310	24.07.06	Habibur	
354	Jahangirnagar	Islampur Female CO	9237	10000	10000	0	0	28.03.07	Dunahar	
355	Jahangirnagar	Islampur w. male CO	9118	10600	10600	0	0	26.10.06	Roman	
356	Jahangirnagar	Narayantala Lambahati Fco	9844	14000	13520	0	480	20.05.08	Sabina	
357	Jahangirnagar	Khagergaon male CO	9057	10600	10600	0	0	20.03.08	Shanur	
358	Jahangirnagar	KhagergaonFemaleCO	9058	10600	10400	0	200	01.10.08	Bilkis	
359	Jahangirnagar	Dolairpar FemaleCO	9191	10600	10600	0	0	20.06.07	Faizun nasa	
360	Jahangirnagar	Gasigoan male CO	9236	10600	10600	0	0	15.10.07	Alfaz Mia	
361	Jahangirnagar	Gasigoan Female CO	9347	10000	10000	0	0	12.02.07	Amana	
362	Jahangirnagar	Jharjaria South male CO	9379	10600	10600	0	0	04.05.08	Mubarak	
363	Jahangirnagar	Jharjaria South Female CO	9378	10600	11200	600	0	09.08.07	Manazar's House	
364	Jahangirnagar	Jahangir Nagor male CO	9439	10600	12200	1600	0	12.06.06	Iron	
365	Jahangirnagar	Jahangir Nagor Female CO	9587	10000	9620	0	380	24.09.8	Azufa	
366	Jahangirnagar	Nayther khamar male CO	9588	10600	10610	10	0	12.09.07	Haris Mia	
367	Jahangirnagar	Jharjaria west Male CO	9669	10600	12935	2335	0	07.04.08	Daluar	
368	Jahangirnagar	Jharjaria west Female CO	9668	10600	11000	400	0	12.09.07	Sazada	
369	Jahangirnagar	Ampara Female CO	9670	10000	10260	260	0	08.04.08	marzid	
370	Jahangirnagar	Jahangirnagar West Female CO	9667	10000	10400	400	0	27.05.08	Rahima	
371	Jahangirnagar	Mongol kata South M CO	9671	10600	10500	0	100	08.04.09	Ibrahim	
372	Jahangirnagar	Nuruzpur Male Co	9765	10600	11000	400	0	17.03.09	Aktar	
373	Jahangirnagar	Narayantala varabhati male co	9789	14500	14300	0	200	08.02.09	Danaz Mia	
374	Jahangirnagar	Nuruzpur female co	9795	10600	10500	0	100	20.10.08	Nurzahan	

375	Jahangirnagar	Kandipara Female Co	9838	14500	14600	100	0	05.03.09	Sabina	
376	Jahangirnagar	Narayantala varabhathi female co	9843	14500	14300	0	200	05.03.09	Nurzahan	
377	Jahangirnagar	Nuruzpur South female co	9848	14500	14300	0	200	20.03.09	Latifa	
378	Jahangirnagar	Mogaipar female co	9852	14500	14300	0	200	20.03.09	Pritilata	
378	Sub-Total			587690	591684	12485	8491			
379	Mollapara	Sreenathpur FCO	8094	20567	20879	312	0	27.12.06	Sufihas Hause	
380	Mollapara	Rameswharपुर FCO	8114	18800	18501	0	299	20.05.05	Diluharas Hause	
381	Mollapara	Sadakpur Female CO	8161	21634	21634	0	0	26.06.05	Samsunnasas Hause	
382	Mollapara	Rameswharपुर P. FCO	8322	18800	18189	0	611	02.04.05	Johoras Hause	
383	Mollapara	Khagura FCO	8331	18800	18800	0	0	5.10.04	Dilrubas Hause	
384	Mollapara	Lalpur Nayahati FCO	8325	18800	17844	0	956	05.06.05	Anwharas Hause	
385	Mollapara	Shadakpur Male CO	8327	18800	18268	0	532	10.08.05	Abdul kaihoms Hause	
386	Mollapara	Jalalpur West Female CO	8350	20405	19686	0	719	20.08.06	Kaladas Hause	
387	Mollapara	Jalalpur South Female CO	8371	19989	19989	0	0	24.05.07	Ragihas Hause	
388	Mollapara	Khagura M. Para FCO	8380	18800	18818	18	0	27.06.05	Rafiquns Hause	
389	Mollapara	Lalpur Male CO	8806	20567	19246	0	1321	29.06.06	Abdul Motins Hause	
390	Mollapara	Lalpur Nayahati Male CO	8892	20567	20889	322	0	20.06.06	Sajur Rahmans Hause	
391	Mollapara	Jalalpur Male CO	8955	20567	21102	535	0	25.06.07	Salims Hause	
392	Mollapara	Mollapara Female CO	8971	18800	19800	1000	0	10.03.06	Sagihas Hause	
393	Mollapara	Dariabaz Uttorpara MCO	9015	20567	19596	0	971	06.05.06	Juhals Hause	
394	Mollapara	Durlobpur Female CO	9192	18800	18799	0	1	30.07.07	Kalanis Hause	
395	Mollapara	Jogonnath pur Male CO	9225	18800	19076	276	0	30.07.07	Samor Alis Hause	
396	Mollapara	Volobpur Female CO	9240	18800	18800	0	0	28.07.07	Afihas Hause	
397	Mollapara	Kolaura Female CO	9248	18800	21186	2386	0	22.10.07	Sahadas Hause	
398	Mollapara	Abdullahpur Male CO	9289	18800	18872	72	0	30.01.07	Jahor Alis Hause	
399	Mollapara	Bade Sadekpur F CO	9290	18800	20120	1320	0	28.09.07	Jorinas Hause	
400	Mollapara	Jalalpur Dakkhin MCO	9443	18800	20395	1595	0	10.07.07	Babuls Hause	
401	Mollapara	Durlobpur MCO	9481	18800	20405	1605	0	10.08.07	Unose Alis Hause	
402	Mollapara	Horipur MCO	9482	18800	20200	1400	0	25.08.07	Masuks Hause	
403	Mollapara	Lalpur Dakkhin MCO	9569	18800	19746	946	0	10.09.07	Moszyd Hause	

404	Mollapara	Kolaura Purbo MCO	9650	18800	18801	1	0	10.03.08	Kolills Hause	
405	Mollapara	Abdullahpur Uttorpara MCO	9620	18800	19851	1051	0	11.07.07	Bonomales Hause	
406	Mollapara	Hobipur MCO	9679	18800	18800	0	0	11.03.08	Abu Kalams Hause	
407	Mollapara	Monohorpur Mullapara MCO	9663	18800	21950	3150	0	10.04.08	Habibur Rhaman	
408	Mollapara	Ichagory FCO	9674	18800	22440	3640	0	04.08.07	RoKeya	
409	Mollapara	Nagargaon MCO	9691	18800	18800	0	0	05.07.08	Dinu Mia	
410	Mollapara	Monohorpur Mullapara FCO	9704	18800	18800	0	0	10.08.08	Azmila	
411	Mollapara	Hormotnagar FCO	9705	18800	19312	512	0	06.09.08	Asia	
412	Mollapara	Sordabaz FCO	9726	18800	21464	2664	0	10.07.08	Subornas Hause	
413	Mollapara	Gouchara MCO	9781	18800	17736	0	1064	10.07.08	Abdul Azizs Hause	
414	Mollapara	Monohorpur Uttar Para FCO	9753	18800	18730	0	70	23.07.08	Suhasnas Hause	
415	Mollapara	Talikona FCO	9754	18800	18800	0	0	30.06.08	Kanon Bibis Hause	
416	Mollapara	Doriabaz FCO	9755	18800	18800	0	0	12.05.08	Halimas Hause	
417	Mollapara	Rotonpur FCO	9756	18800	18800	0	0	15.08.08	RaziasHause	
418	Mollapara	Abdullapur FCO	9805	18800	24787	5987	0	05.07.07	Sipras Hause	
419	Mollapara	Jugirgoan F Co	9834	20000	21198	1198	0	12.07.09	Firoja	
420	Mollapara	Borirshal F Co	9839	20000	20898	898	0	30.10.09	Halima	
421	Mollapara	Uchargoan F Co	9835	20000	18963	0	0	10.09.09	Radarani	
422	Mollapara	Joyforpur Fco	9793	20000	20078	78	0	16.09.09	Rabia's House	
422	Sub-Total			846463	869848	30966	6544			
422	Total			7614119	7814930	374558	173119			

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Tube well instalation report.
Name of Upazila:S.Sunamgonj

SL.No	Union	Name of CO	BKB branch	CO account No	Fund Released (TK)	Actual Expenditure (Tk.)	Excess Expenditure borne by Cos	Unspent Money(TK)	Completion date of Installation	Location	Remarks
1	Purbo Pagla	Damodhartopi MCO	Dunria Br.	1001	23314	23314	0	0	31.07.05	Afroz Mia	
2	Purbo Pagla	Degarkandi MCO	Dunria Br.	1005	23314	23314	0	0	30.04.05	Moyna Mia	
3	Purbo Pagla	Degarkandi FCO	Dunria Br.	1017	23729	23729	0	0	30.07.05	Rina Begum	
4	Purbo Pagla	Degarkandi Paschim para MCO	Dunria Br.	1016	23007	23007	0	0	31.07.05	Ashkor Ali	
5	Purbo Pagla	Damodhartopi MCO (2)	Dunria Br.	1024	23036	23036	0	0	02.08.05	Alim Uddin	
6	Purbo Pagla	Chorkye Male CO	Dunria Br.	1029	22794	22794	0	0	31.07.05	Goffar Mia	
7	Purbo Pagla	Damodhartopi East MCO	Dunria Br.	1041	23521	23521	0	0	31.07.05	Horicharon	
8	Purbo Pagla	Damodhartopi FCO	Dunria Br.	1040	23383	23383	0	0	02.07.05	Rekha Rani	
9	Purbo Pagla	Bathkuna Male CO	Dunria Br.	1056	22967	22967	0	0	11.09.05	Shafor Ali	
10	Purbo Pagla	Khara Rai Male CO	Dunria Br.	1061	20078	20078	0	0	20.02.06	Azhar Mia	
11	Purbo Pagla	Mohammedpur FCO	Dunria Br.	1072	20078	23450	3372	0	27.02.06	Reba Begum	
12	Purbo Pagla	Kararai 2 Male CO	Dunria Br.	1078	20078	20078	0	0	20.02.06	Lotif Mia	
13	Purbo Pagla	Chorkye Female CO	Dunria Br.	1102	20078	23450	3372	0	26.02.06	Shabana	
14	Purbo Pagla	Damodhartopi Paschim FCO			0	0	0	0			CO Problem
15	Purbo Pagla	Mohammadpur purba FCO	Dunria Br.	1126	19000	23148	4148	0	27.08.06	Yaismin Begum	
16	Purbo Pagla	Chiker Kandi MCO	Dunria Br.	1152	17000	22084	5084	0	26.07.06	Anoar Mia	
17	Purbo Pagla	Ranshi FCO	Dunria Br.	1150	17000	23290	6290	0	14.06.06	Mohon Mala	
18	Purbo Pagla	Churkhai Paschimpara FCO	Dunria Br.	1172	18300	23777	5477	0	27.08.06	Jarna Rani	
19	Purbo Pagla	Mahomodpur paschimpara FCO	Dunria Br.	1176	17000	24078	7078	0	06.07.06	Shefali Begum	
20	Purbo Pagla	Chiker Kandi West Male CO	Dunria Br.	1171	18300	22450	4150	0	30.08.06	Kashem Mia	
21	Purbo Pagla	Churkhai Paschim Para MCO	Dunria Br.	1175	18300	18996	696	0	28.08.06	Khitish	
22	Purbo Pagla	Mohammadpur Moddhapara FCO	Dunria Br.	1192	18300	20711	2411	0	13.07.06	Rufbanu	
23	Purbo Pagla	Mohammadpur MCO	Dunria Br.	1207	18300	21539	3239	0	24.07.06	Khanchon Dey	
24	Purbo Pagla	Damodhartopi Moddho FCO	Dunria Br.	1232	17000	23450	6450	0	07.03.07	Shreetesh	

										Shurtrudor	
25	Purbo Pagla	Damodhartopi Purbo FCO	Dunria Br.	1229	17000	24700	7700	0	08.03.07	Rena Bani Das	
26	Purbo Pagla	Mahomodpur utorpara FCO	Dunria Br.	1242	18300	21575	3275	0	13.03.07	Geduni	
27	Purbo Pagla	Mohommadpur South FCO	Dunria Br.	1272	18800	24075	5275	0	03.07.07	Nazma Begum	
28	Purbo Pagla	Damodhartopi Paschim MCO	Dunria Br.	1326	18800	24075	5275	0	30.08.09	Rebul	
29	Purbo Pagla	Damodhartopi Moddho MCO	Dunria Br.	1327	18300	24773	6473	0	22.08.07	Shekal Mia	
30	Purbo Pagla	Degarkandi Moddhoypara FCO	Dunria Br.	1344	18300	24894	6594	0	22.08.07	Shahana Begum	
31	Purbo Pagla	Degarkandi Utorpara FCO	Dunria Br.	1345	18300	24773	6473	0	18.07.07	Yaismin Begum	
32	Purbo Pagla	Alampur F CO -1	Dunria Br.	1380	18300	24773	6473	0	12.09.07	Joy mala	
33	Purbo Pagla	Chiker Kandi FCO-1	Dunria Br.	1367	18300	20527	2227	0	18.07.07	Akiya	
34	Purbo Pagla	Ghoradumbur FCO	Dunria Br.	1372	18300	22648	4348	0	20.09.07	Shananara Begum	
35	Purbo Pagla	Chiker Kandi Moddho FCO	Dunria Br.	1381	18300	22284	3984	0	26.07.07	Rehena Begum	
36	Purbo Pagla	Chiker Kandi Utor FCO	Dunria Br.	1382	18300	20527	2227	0	26.07.07	Rowsna Begum	
37	Purbo Pagla	Chiker Kandi Agar Bari FCO	Dunria Br.	1383	18300	23924	5624	0	18.07.07	Rajon Mia	
38	Purbo Pagla	Kudirai MCO	Dunria Br.	1389	18300	24288	5988	0	30.07.07	Monshur Mia	
39	Purbo Pagla	Ranshi MCO	Dunria Br.	1426	18300	23317	5017	0	13.09.07	Mahamuda Begum	
40	Purbo Pagla	Kudirai FCO	Dunria Br.	1435	18300	24045	5745	0	16.09.07	Dilara Begum	
41	Purbo Pagla	Kudirai South Fco	Dunria Br.	1437	18300	25780	7480	0	07.07.08	Husne Ara Begum	
42	Purbo Pagla	Kudirai Chairman Bari Mco	Dunria Br.	1448	18300	25780	7480	0	14.05.08	Eron Mia	
43	Purbo Pagla	Kudirai South M CO	Dunria Br.	1449	18300	26038	7738	0	14.05.08	Sayedul Islam	
44	Purbo Pagla	Ranshi Purbo Male CO	Dunria Br.	1456	18300	25780	7480	0	07.05.08	Eunos Mia	
45	Purbo Pagla	Ronshi Purbo Para FCO	Dunria Br.	1473	18300	25135	6835	0	14.05.08	Jahanara Begum	
46	Purbo Pagla	Churkhai Maddo FCO	Dunria Br.	1480	18300	25780	7480	0	14.05.08	Promila	
47	Purbo Pagla	Ronshi M. Female CO	Dunria Br.	1514	18300	24490	6190	0	07.07.08	Arija Begum	
48	Purbo Pagla	Badulla Pur Mco	Dunria Br.	1532	18300	26038	7738	0	09.07.08	Samsul Islam	
49	Purbo Pagla	Ronshi Hagi Bari Mco	Dunria Br.	1533	18300	26038	7738	0	07.07.08	Sunu Mia	
50	Purbo Pagla	Monbeg Male CO	Dunria Br.	1541	18300	25780	7480	0	04.11.08	Barik Mia	
51	Purbo Pagla	Ronshi West F. CO	Dunria Br.	1543	20000	26812	6812	0	12.03.09	Sultana Begum	
52	Purbo Pagla	Churkhi Moddha Male CO	Dunria Br.	1546	20000	26038	6038	0	23.04.09	Rajeb Gosh	
53	Purbo Pagla	Nazimpur Female CO	Dunria Br.	1549	20000	24490	4490	0	23.04.09	Hamida Begum	
54	Purbo Pagla	Kararai F CO	Dunria Br.	1562	18000	25780	7780	0	30.03.09	Rahima Begum	
55	Purbo Pagla	Kararai West F CO	Dunria Br.	1561	18000	26038	8038	0	06.04.09	Hajera Begum	
56	Purbo Pagla	Badulla Pur Fco	Dunria Br.	1563	18000	26812	8812	0	11.03.09	Rahima Begum	
57	Purbo Pagla	Mohommadpur South MCO	Dunria Br.	1578	20000	26425	6425	0	20.04.09	Alal mia	

58	Purbo Pagla	Ronshi South F. CO	Dunria Br.	1577	20000	25100	5100	0	23.07.09	Shirua	
59	Purbo Pagla	Badulla Pur North Fco	Dunria Br.	1586	20000	25800	5800	0	10.07.09	Champa	
60	Purbo Pagla	Ronshi North F. CO	Dunria Br.	1587	20000	26222	6222	0	17.08.09	Rahima Begum	
60		Sub-Total			1137377	1410998	273621	0			
1	Patharia	Talukgaon South FCO	Patharia Br.	1601	22275	22275	0	0	27.08.05	Joynob Bibi	
2	Patharia	Patharia FCO	Patharia Br.	1611	21409	21409	0	0	29.08.05	Shafia Begum	
3	Patharia	Gazinagor FCO	Patharia Br.	1639	18300	21467	3167	0	15.06.06	Mahabuba	
4	Patharia	Talukgaon Female CO	Patharia Br.	1733	20078	21422	1344	0	19.06.06	Shantana	
5	Patharia	Sreenathpur FCO	Patharia Br.	1729	20078	21103	1025	0	6.06.06	Dilara Begum	
6	Patharia	Uttor Gazinagor MCO	Patharia Br.	1744	20078	20634	556	0	8.03.06	Churut Mia	
7	Patharia	Sreenathpur MCO	Patharia Br.	1773	18778	21047	2269	0	5.06.06	Joynal Mia	
8	Patharia	Tehokia Paschimpara MCO	Patharia Br.	1793	18300	18792	492	0	27.08.06	Sultan Mia	
9	Patharia	Tehokia Tatipara FCO	Patharia Br.	1801	18800	19407	607	0	26.09.06	Rekha Begum	
10	Patharia	Kumrail FCO	Patharia Br.	1824	18800	19407	607	0	20.11.06	Mojiful	
11	Patharia	Hashar Char Namarhati FCO	Patharia Br.	1807	18800	19271	471	0	19.11.06	Julekha Begum	
12	Patharia	Nagar Paschim FCO	Patharia Br.	1805	18800	18792	0	8	22.11.06	Uzzala Rani	
13	Patharia	Nogor Purbo FCO	Patharia Br.	1857	18800	18928	128	0	12.11.06	Moyna Rani	
14	Patharia	Hashar chor Daxin FCO	Patharia Br.	1856	18800	19437	637	0	23.12.07	Rahela	
15	Patharia	Patharia Morolbari FCO	Patharia Br.	1865	18800	19271	471	0	15.10.06	Hasina Begum	
16	Patharia	Gonigonj FCO	Patharia Br.	1900	18800	19407	607	0	31.01.07	Rahela Begum	
17	Patharia	Kandigaon Moddho Para F CO	Patharia Br.	1907	18800	18832	32	0	26.11.06	Gita Rani	
18	Patharia	Kandigaon South Para FCO	Patharia Br.	1908	18800	19407	607	0	26.11.06	Mohamaya	
19	Patharia	Gonigong Natunpara FCO	Patharia Br.	1962	17000	19293	2293	0	21.12.06	Dildar Begum	
20	Patharia	Kandigon East FCO	Patharia Br.	1963	17000	19407	2407	0	12.02.07	Renu rani pal	
21	Patharia	Patharia Male CO	Patharia Br.	1985	18300	21547	3247	0	27.05.06	Ukil ali	
22	Patharia	Hashar Chor Uttor FCO	Patharia Br.	1986	18300	21537	3237	0	28.03.07	Bkula	
23	Patharia	Fulbari F CO	Patharia Br.	2018	18300	21386	3086	0	17.05.07	Shamola	
24	Patharia	Goniganj Bonder Hati FCO	Patharia Br.	2037	18300	21730	3430	0	13.05.07	Khyrun Bibi	
25	Patharia	Amdabaz Purbopara FCO	Patharia Br.	2058	18800	22010	3210	0	27.09.07	Refiya Begum	
26	Patharia	Amdabaz Uttorpara FCO	Patharia Br.	2064	18800	21547	2747	0	27.09.07	Dil bahar	
27	Patharia	Goniganj Purbo FCO	Patharia Br.	2088	18800	25595	6795	0	12.12.07	Aymona Begum	

28	Patharia	Goniganj Uttor FCO	Patharia Br.	2089	18800	25595	6795	0	29.06.08	Hamida Begum	
29	Patharia	Kandigaon Male CO	Patharia Br.	2098	18800	24815	6015	0	24.07.08	Akram Mia	
30	Patharia	Hashar Char Nur Pur Female CO	Patharia Br.	2106	18800	24815	6015	0	27.08.08	Dilu Begum	
31	Patharia	Nam Nagor Female CO	Patharia Br.	2109	18800	24815	6015	0	2.08.08	Sumsun Nahar	
32	Patharia	Asammura Female CO	Patharia Br.	2111	18800	25535	6735	0	14.07.08	Achia Begum	
33	Patharia	Puran Kandigaon Male CO	Patharia Br.	2170	18800	25895	7095	0	13.07.08	A. Rahim	
34	Patharia	Narayankuri Female CO	Patharia Br.	2171	18000	25895	7895	0	24.07.08	Hunufa Begum	
35	Patharia	Babaniya Male CO	Patharia Br.	2179	18800	25695	6895	0	25.08.08	Moyna Mia	
36	Patharia	Uttar Gazinagor Female CO	Patharia Br.	2190	18800	25895	7095	0	25.08.08	Sumsun Nahar	
37	Patharia	Ashamura Uttar Para FCO	Patharia Br.	2191	18800	25535	6735	0	14.07.08	Sona Mala	
38	Patharia	Horipur Female CO	Patharia Br.	2193	18800	23990	5190	0	23.09.08	Rehena	
39	Patharia	Durgapur Female CO	Patharia Br.	2194	18800	24815	6015	0	27.08.08	Hena Begum	
40	Patharia	Puran Jahanpur Female CO	Patharia Br.	2202	18800	23990	5190	0	24.09.08	Zayed Begum	
41	Patharia	Kanugaon Female CO	Patharia Br.	2205	18800	26345	7545	0	20.11.08	Zarna Rani	
42	Patharia	Baboniya Female CO	Patharia Br.	2210	20000	25695	5695	0	7.01.09	Shopna	
43	Patharia	Gazinagor East Female CO	Patharia Br.	2211	20000	25895	5895	0	11.01.09	Tasmina Begum	
44	Patharia	Puran Jahanpur North F CO	Patharia Br.	2225	20000	25895	5895	0	15.01.09	Rowshonara Begum	
45	Patharia	Horipur South Female CO	Patharia Br.	2263	20000	25895	5895	0	31.05.09	Romana Begum	
46	Patharia	Gazi Nogar Nadir Par F CO	Patharia Br.	2265	20000	25895	5895	0	5.05.09	Firoja Begum	
47	Patharia	Asamura M. CO	Patharia Br.	2268	20000	25895	5895	0	03.09.09	Mutalib	
48	Patharia	Andabaj Hidu Para Female CO	Patharia Br.	2269	20000	25895	5895	0	10.06.09	Binodini	
48		Sub-Total			913296	1089055	175759	8			
1	W. Birgaon	Durgapur MCO	Patharia Br.	1761	18778	18778	0	0	30.06.06	Kabir Mia	
2	W. Birgaon	Durgapur FCO	Patharia Br.	1767	18778	18778	0	0	28.06.06	Kacha Mala	
3	W. Birgaon	Taila MCO	Patharia Br.	1768	17000	17000	0	0	30.07.06	Bshir Mia	

4	W. Birgaon	Thakur Bug MCO	Patharia Br.	1794	18800	18800	0	0	2.08.06	Mutiur Rahman	
5	W. Birgaon	Shaperkona FCO	Patharia Br.	2040	18300	18300	0	0	10.07.07	Mutia Begum	
6	W. Birgaon	Shaperkona M CO	Patharia Br.	2099	18800	18800	0	0	20.04.08	Kabir Mia	
7	W. Birgaon	Durbakanda F CO	Patharia Br.	2129	18800	18800	0	0	25.06.08	Amina Begum	
8	W. Birgaon	Dublakanta West F. CO	Patharia Br.	2141	18800	18800	0	0	19.06.08	Nargish Begum	
9	W. Birgaon	Joyshiddi West F. CO	Patharia Br.	2153	18800	18800	0	0	12.07.08	Moriom Begum	
10	W. Birgaon	Shem nagor Eastpara MCO	Patharia Br.	2160	18800	18800	0	0	19.06.08	Anoar Hossain	
11	W. Birgaon	Barmuha Male CO	Patharia Br.	2166	18800	18800	0	0	19.06.08	Muktadir	
12	W. Birgaon	Shem nagor Male CO	Patharia Br.	2169	18800	18800	0	0	20.07.08	Afikul Mia	
13	W. Birgaon	Uktirpar South Male CO	Patharia Br.	2173	18800	18800	0	0	12.07.08	Mukit Mia	
14	W. Birgaon	Thakur Bhoug West MCO	Patharia Br.	2174	18800	18800	0	0	30.06.08	Rezaul Mia	
15	W. Birgaon	Uktirpar North M CO	Patharia Br.	2178	18800	18800	0	0	18.07.08	Mofashar Ali	
16	W. Birgaon	Takur Bug Purb Para M CO	Patharia Br.	2182	18800	18800	0	0	15.06.08	A. Shahid	
17	W. Birgaon	Khagria Male CO	Patharia Br.	2189	18800	18800	0	0	8.07.08	Taj Ulla	
18	W. Birgaon	Barmuha Purbopara MCO	Patharia Br.	2195	18800	18800	0	0	25.11.08	Motiur Rahaman	
19	W. Birgaon	Durgapur Westpara F CO	Patharia Br.	2197	18800	18800	0	0	25.08.08	Sheba Rani	
20	W. Birgaon	Bogiya kawri FCO	Patharia Br.	2196	18800	18800	0	0	30.08.08	Nioti Rani	
21	W. Birgaon	Thakur Bog FCO	Patharia Br.	2199	18800	18800	0	0	3.09.08	Nazia Begum	
22	W. Birgaon	Joyshiddi (Sunpur) F CO	Patharia Br.	2201	18800	18800	0	0	30.08.08	Rehena Begum	
23	W. Birgaon	Shamnagor West F CO	Patharia Br.	2209	20000	20000	0	0	10.12.08	Romana Begum	
24	W. Birgaon	Shemmogar Purbo Fco	Patharia Br.	2216	20000	20000	0	0	24.05.09	Jakira	
25	W. Birgaon	khagria F CO	Patharia Br.	2226	20000	20000	0	0	19.05.09	Roymona	
26	W. Birgaon	Joyshiddi Borohati F CO	Patharia Br.	2255	20000	20000	0	0	19.08.09	Nurful	
26		Sub-Total			491256	491256	0	0			
1	Joykalash	Uzanigaon South MCO	Dunria Br.	962	18800	24109	5309	0	23.08.05	Muktar Ali	
2	Joykalash	Uzanigaon North MCO	Dunria Br.	964	18800	18747	-53	53	14.06.05	Mohiuddin Mohim	

3	Joykalah	Uzanigaon Female CO	Dunria Br.	969	18800	18800	0	0	25.05.05	Samsun Nesha	
4	Joykalah	Joykalah South MCO	Dunria Br.	972	18800	18800	0	0	12.04.05	Firej Ali	
5	Joykalah	Joykalah South FCO	Dunria Br.	971	18800	18800	0	0	16.06.05	Bashanti	
6	Joykalah	Joykalah North FCO	Dunria Br.	988	18800	18800	0	0	11.07.06	Rina begom	
7	Joykalah	Sultanpur Male CO	Dunria Br.	986	18800	18800	0	0	14.06.05	Akbor Ali	
8	Joykalah	Joykalah West FCO	Dunria Br.	996	18800	18800	0	0	16.06.05	Dorpoti Rani	
9	Joykalah	Uzanigaon East Male CO	Dunria Br.	997	18800	23660	4860	0	11.07.06	Mahmud Ali	
10	Joykalah	Uzanigaon Dakkhin FCO	Dunria Br.	1007	18800	18800	0	0	20.05.06	Ronmala Begum	
11	Joykalah	Sultanpur Modhapara MCO	Dunria Br.	1006	18800	18800	0	0	30.07.06	Hossain Ali	
12	Joykalah	Sultanpur Female CO	Dunria Br.	1030	18800	18800	0	0	19.03.06	Renu Muzumder	
13	Joykalah	Kamrup Dalong FCO	Dunria Br.	1058	18800	20000	1200	0	15.11.06	Rehena Begum	
14	Joykalah	Tagaria Male CO	Dunria Br.	1032	18800	18800	0	0	24.07.06	Kamran mia	
15	Joykalah	Tagaria Female CO	Dunria Br.	1048	18800	18800	0	0	02.02.06	Beuti Begum	
16	Joykalah	Dungria Male CO	Dunria Br.	1055	18800	18800	0	0	20.02.07	Sujon Mia	
17	Joykalah	Kakiarpar Male CO	Dunria Br.	1074	18800	18800	0	0	3.07.06	Ajibur Mia	
18	Joykalah	Parboti Pur Male CO	Dunria Br.	1073	18800	18800	0	0	14.01.07	Habibur Mia	
19	Joykalah	Alampur Female CO	Dunria Br.	1105	18800	18800	0	0	14.01.06	Aleya Begum	
20	Joykalah	Jamlabaj North FCO	Dunria Br.	1111	18800	20300	1500	0	25.02.07	SheraJun	
21	Joykalah	Jamlabaj Male CO	Dunria Br.	1116	18800	18800	0	0	13.02.07	Sheraj Mia	
22	Joykalah	Jamlabaj South Male CO	Dunria Br.	1129	17000	18800	1800	0	29.05.07	Ayesha Begum	
23	Joykalah	Chinamara Daxin MCO	Dunria Br.	1136	17000	17000	0	0	15.11.06	Toyeb Ali	
24	Joykalah	Sadar Pur Male CO	Dunria Br.	1144	18800	20000	1200	0	7.04.07	Ananda Mia	
25	Joykalah	Dungria Female CO	Dunria Br.	1157	17000	19779	2779	0	24.10.07	Rahimon	
26	Joykalah	Kumrupdulong east FCO	Dunria Br.	1227	18800	18800	0	0	18.06.07	Hunufa Begum	
27	Joykalah	Dungria Shippur FCO	Dunria Br.	1228	18800	18800	0	0	24.10.07	Shumi Begum	
28	Joykalah	Hasnabad Female CO	Dunria Br.	1244	18800	18800	0	0	11.03.07	Shahida Begum	

29	Joykalah	Parbortipur FCO	Dunria Br.	1286	18800	18800	0	0	14.04.07	Nashima Begum	
30	Joykalah	Jamlabaj South FCO	Dunria Br.	1290	18800	18800	0	0	18.03.07	Ayesha Begum	
31	Joykalah	Jamlabaj Moddhopara FCO	Dunria Br.	1291	18800	19200	400	0	17.09.07	Rafikun Begum	
32	Joykalah	Imamnagar South FCO	Dunria Br.	1329	18800	18800	0	0	23.05.07	Ambia Begum	
33	Joykalah	Hasnabad South FCO	Dunria Br.	1333	18800	19877	1077	0	2.09.07	Rumi Begum	
34	Joykalah	Mirzapur F CO	Dunria Br.	1343	18800	18800	0	0	7.06.07	Sushama Begum	
35	Joykalah	Manikpur FCO	Dunria Br.	1371	18800	18800	0	0	23.07.07	Anita Rani	
36	Joykalah	Dungria North kanda FCO	Dunria Br.	1379	18800	19780	980	0	1.07.07	Joshna Begum	
37	Joykalah	Dungria Nayagaon FCO	Dunria Br.	1391	18800	20000	1200	0	10.06.07	Tara Banu	
38	Joykalah	Dungria Natunpara FCO	Dunria Br.	1398	18800	24700	5900	0	23.12.08	Joyrun Begum	
39	Joykalah	Noakhali FCO	Dunria Br.	1407	18800	19877	1077	0	28.06.07	Sunju Begum	
40	Joykalah	Fatahpur MCO	Dunria Br.	1418	18800	18800	0	0	21.07.07	Jalil Mia	
41	Joykalah	Parbortipur Purbo FCO	Dunria Br.	1419	18800	18800	0	0	16.06.07	Shafina Begum	
42	Joykalah	Joykalah north Male co	Dunria Br.	1446	18800	18800	0	0	18.05.08	Yeshmin Begum	
43	Joykalah	Gaqli Female co	Dunria Br.	1447	18800	24700	5900	0	23.06.08	Angura	
44	Joykalah	Gaqli Male co	Dunria Br.	1452	18800	23800	5000	0	04.06.08	Fukkufzaman	
45	Joykalah	Mirzapur Male CO	Dunria Br.	1453	18800	18800	0	0	10.06.08	Liton Mia	
46	Joykalah	Dunria South Male CO	Dunria Br.	1471	18800	18800	0	0	18.05.08	Joynal Mia	
47	Joykalah	Dabogram M CO	Dunria Br.	1482	18800	18800	0	0	02.06.08	Pronoy Deb	
48	Joykalah	Parboti Pur Talukgoan F CO	Dunria Br.	1516	18800	0	0	18800			(CO Problem)
49	Joykalah	Alampur Maddah Female CO	Dunria Br.	1534	18800	22240	3440	0	22.01.09	Aleya Begum	
50	Joykalah	Joykalah Ganpar Hati F CO	Dunria Br.	1540	18800	0	0	18800			

51	Joykalash	Dabogram Female CO	Dunria Br.	1548	20000	21860	1860	0	18.12.08	Minira Begum	
52	Joykalash	Dunria Noyagaon Weat FCO	Dunria Br.	1547	18800	24700	5900	0	23.12.08	Nurun Nesha	
53	Joykalash	Asampur Female CO	Dunria Br.	1544	18800	21860	3060	0	16.01.08	Meherun Necha	
54	Joykalash	Ashampur Moddho para FCO	Dunria Br.	1553	20000	22240	2240	0	22.01.09	Hajera Begum	
55	Joykalash	Ashampur West Female CO	Dunria Br.	1552	20000	22240	2240	0	29.01.09	Achiya Begum	
56	Joykalash	SadarPur Moddopara M CO	Dunria Br.	1566	18000	21440	3440	0	14.02.09	Chifat Ali	
57	Joykalash	Kamrup Dalong North M CO	Dunria Br.	1572	18000	22200	4200	0	12.08.09	Malek uddin	
58	Joykalash	SadarPur Westpara M CO	Dunria Br.	1576	20000	21900	1900	0	05.07.09	Owakib	
59	Joykalash	Dunria ShippurMCO	Dunria Br.	1583	20000	23400	3400	0	.05.07.09	Shamsuddin	
60	Joykalash	Fotapur South Mco	Dunria Br.	1584	20000	22400	2400	0	15.07.09	Dilip Das	
61	Joykalash	Gagli Schoolpara Mco	Dunria Br.		0		0	0			Proposal Submit Very soon
62	Joykalash	Gagli Uttar Mco	Dunria Br.	1594	20000	23100	3100	0	16.07.09	Siddikur	
62		Sub-Total			1148200	1187909	39709	37653			
1	W. Pagla	Satrumordon MCO-1	Dunria Br.	957	23521	23521	0	0	21.05.05	Rozkol Hazi	
2	W. Pagla	Satrumordon MCO-2	Dunria Br.	958	21028	21028	0	0	23.04.05	Nur Mia	
3	W. Pagla	Satrumordon FCO	Dunria Br.	956	18985	18985	0	0	25.05.05	Subbir Mia	
4	W. Pagla	Satrumordon South FCO-1	Dunria Br.	960	18800	18800	0	0	26.05.05	Koli Begum	
5	W. Pagla	Kandigaon Male CO	Dunria Br.	961	18800	18800	0	0	26.05.05	Soyab Ali	
6	W. Pagla	Satrumordon Palpara FCO-1	Dunria Br.	974	18800	18800	0	0	28.05.05	Shikha Pal	
7	W. Pagla	Nithonpur FCO	Dunria Br.	973	19609	19609	0	0	28.05.05	Sobita Pal	
8	W. Pagla	Brammongaon MCO	Dunria Br.	994	19540	19540	0	0	10.06.05	Mofijur Rahman	
9	W. Pagla	Hosainpur MCO	Dunria Br.	995	18800	18800	0	0	22.05.05	Shedur Mia	
10	W. Pagla	Hosainpur FCO	Dunria Br.	1008	18800	18800	0	0	15.07.05	Bushra Begum	
11	W. Pagla	Noagaon MCO	Dunria Br.	1009	19290	19290	0	0	20.09.05	Subjil Nur	
12	W. Pagla	Satrumordon Palpara FCO-2	Dunria Br.	1021	18952	18952	0	0	22.08.05	Shopna Pal	
13	W. Pagla	Brahmongaon FCO-1	Dunria Br.	1025	19473	19473	0	0	29.07.05	Jomshid Mia	

14	W. Pagla	Brahmangaon FCO-2	Dunria Br.	1034	18985	18985	0	0	25.07.05	Joshna Begum	
15	W. Pagla	Chandrapara Male CO	Dunria Br.	1054	18800	18800	0	0	15.05.06	Hossain Mia	
16	W. Pagla	Islampur Female CO	Dunria Br.	1053	18800	18800	0	0	31.05.06	Sumuna Begum	
17	W. Pagla	Brammangaon West MCO	Dunria Br.	1062	0	0	0	0			(CO Problem)
18	W. Pagla	Satrumordon Muslimpara FCO	Dunria Br.	1077	18800	18800	0	0	25.06.06	Minara Begum	
19	W. Pagla	Nidoupur Notonpara FCO	Dunria Br.	1076	18800	18800	0	0	20.06.06	Sujnana Begum	
20	W. Pagla	Satrumordon South FCO-2	Dunria Br.	1113	18800	18800	0	0	20.06.06	Koli Begum	
21	W. Pagla	Brahmangaon Chowdhurypara MCO	Dunria Br.	1123	18800	18800	0	0	15.04.06	Faruk Mia	
22	W. Pagla	Satrumordon Sutrodharpara MCO	Dunria Br.	1139	18800	18800	0	0	25.05.06	Voirob Mia	
23	W. Pagla	Satrumordon Sutrodharpara MCO-2	Dunria Br.	1146	18800	18800	0	0	19.04.07	Nirmol	
24	W. Pagla	Brammon Gaon Male CO-2	Dunria Br.	1153	18800	18800	0	0	15.08.07	Al Amin	
25	W. Pagla	Satrumordon Ramkrisnapara FCO	Dunria Br.	1241	18800	18800	0	0	19.05.08	Koshilla Begum	
26	W. Pagla	Satrumordon Purbopara FCO	Dunria Br.	1243	18800	18800	0	0	15.05.07	Chaya Sutrudor	
27	W. Pagla	Satrumordon Sutrodharpara FCO-1	Dunria Br.	1194	18800	18800	0	0	15.07.06	Shopna Sutrudor	
28	W. Pagla	Satrumordon Sutrodharpara FCO-2	Dunria Br.	1271	18800	18800	0	0	18.06.07	Sheta rani	
29	W. Pagla	Satrumordon Nathpara FCO	Dunria Br.	1297	18800	18800	0	0	10.06.07	Shati nath	
30	W. Pagla	Raypur M CO	Dunria Br.	1312	18800	18800	0	0	5.07.07	Goich Uddin	
31	W. Pagla	Satrumordon Kumarpara FCO	Dunria Br.	1350	18800	18800	0	0	05.8.07	Difali Begum	
32	W. Pagla	Raypur M CO-2	Dunria Br.	1378	18800	18800	0	0	18.08.07	Kamal Uddin	
33	W. Pagla	Satrumordon FCO-2	Dunria Br.	1385	18800	18800	0	0	15.07.07	Banecha	
34	W. Pagla	Enath Nagar MCO	Dunria Br.	1386	18800	18800	0	0	15.08.07	Jonul Abedin	
35	W. Pagla	Enath Nagar FCO	Dunria Br.	1406	18800	18800	0	0	30.07.08	Nahab Uddin	
36	W. Pagla	Enath Nagar FCO-2	Dunria Br.	1412	18800	18800	0	0	30.07.08	Afroza Begum	

37	W. Pagla	Brammon Gaon Puranpara FCO	Dunria Br.	1409	18800	18800	0	0	25.08.07	Anuja	
38	W. Pagla	Kandigaon FCO	Dunria Br.	1413	18800	18800	0	0	30.09.07	Aysha Begum	
39	W. Pagla	Brammogaon Natunpara FCO	Dunria Br.	1424	18800	18800	0	0	10.09.07	Kalpana Begum	
40	W. Pagla	Chandrapara FCO	Dunria Br.	1420	18800	18800	0	0	5.09.07	Achmina Begum	
41	W. Pagla	S. kayesta para F CO	Dunria Br.	1444	18800	18800	0	0	3.02.08	Rekha Rani	
42	W. Pagla	Kadipur Male CO	Dunria Br.	1445	18800	18800	0	0	5.12.07	Shondor Ali	
43	W. Pagla	Enathnagor N. Para F. CO	Dunria Br.	1450	18800	18800	0	0	6.12.07	Ayesha Begum	
44	W. Pagla	Enath Nagar Female CO - 3	Dunria Br.	1455	18800	18800	0	0	6.12.07	Mahamuda Begum	
45	W. Pagla	Kadipur Female CO	Dunria Br.	1466	18800	18800	0	0	25.07.07	Narita	
46	W. Pagla	Islampur Male CO	Dunria Br.	1472	18800	18800	0	0	30.07.08	A. Ali	
47	W. Pagla	Enathnagor N. Para F. CO - 4	Dunria Br.	1481	18800	18800	0	0	25.07.08	Shabarun	
48	W. Pagla	Islampur Female CO - 2	Dunria Br.	1522	18800	18800	0	0	25.07.08	Sherajun Begum	
49	W. Pagla	Kadipur South Female CO	Dunria Br.	1537	18800	20000	1200	0	30.08.09	Hamida Begum	
50	W. Pagla	Raypur Female CO	Dunria Br.	1542	18800	18800	0	0	10.08.08	Sholima Begum	
51	W. Pagla	Enathnagor Male CO - 2	Dunria Br.	1545	18800	18800	0	0	28.08.08	Shehidul	
52	W. Pagla	Enatnagor Male CO - 3	Dunria Br.	1554	20000	20000	0	0	25.07.08	Moshjid Ground	
53	W. Pagla	Kadipur Uttor Female CO	Dunria Br.	1565	18000	18000	0	0	15.08.09	Shimla Begum	
54	W. Pagla	Kadipur Masjidpara F CO	Dunria Br.		20000	21100	1100	0	21.07.09	Koly	
55	W. Pagla	Satrumordon Akrahati FCO	Dunria Br.	1585	20000	20000	0	0	25.04.09	Manager	
56	W. Pagla	Satrumordon Karmokarpara F CO	Dunria Br.	1595	20000	22000	2000	0	3.05.09	Millon	
56		Sub-Total			1048183	1052483	4300	0			
1	Shimulbak	Kathalia East MCO	Patharia Br.	1616	19113	19113	0	0	19.09.06	Ali Akbor	
2	Shimulbak	Kathalia East FCO	Patharia Br.	1617	18300	20500	2200	0	30.09.06	Momina Begum	

3	Shimulbak	Kathalia Male CO	Patharia Br.	1638	18462	18462	0	0	31.09.06	Fuzlur Rahman	
4	Shimulbak	Aktapara Male CO	Patharia Br.	1648	21167	23300	2133	0	25.11.05	Munzurul Hoque	
5	Shimulbak	Shimulbak Male CO	Patharia Br.	1650	18300	20870	2570	0	10.09.05	Sumsuddin	
6	Shimulbak	Shimulbak Modhapara MCO	Patharia Br.	1743	18300	20500	2200	0	12.12.05	Enamul Hoque	
7	Shimulbak	Kutubpur Male CO	Joynogor Br.	499	18300	21800	3500	0	10.03.06	Ajod Mia	
8	Shimulbak	Kutubpur Female CO	Joynogor Br.	498	18300	20437	2137	0	15.03.06	Doya Bibi	
9	Shimulbak	Shimulbak Uttarpara MCO	Patharia Br.	1760	18300	19275	975	0	14.06.06	Jabid Mia	
10	Shimulbak	Shimulbak MCO-1			0	0	0	0			Proposed
11	Shimulbak	Terohal Male CO	Patharia Br.	1783	18300	23215	4915	0	25.06.06	Nanu Mia	
12	Shimulbak	KutubPur Paschim MCO	Joynogor Br.	538	18300	20575	2275	0	3.07.06	Julhash Mia	
13	Shimulbak	Akta Para Female CO	Patharia Br.	1795	17000	20000	3000	0	20.03.06	Porishkar Bibi	
14	Shimulbak	Toler Bondh South MCO	Patharia Br.	1845	18300	20100	1800	0	15.03.07	A. Hamid	
15	Shimulbak	Toler Bondh North MCO	Patharia Br.	1826	18300	23500	5200	0	6.09.06	Ataur Ali	
16	Shimulbak	Dhonpur Male CO	Joynogor Br.	589	18300	20405	2105	0	30.08.06	Babul Hossain	
17	Shimulbak	Dhonpur Female CO	Joynogor Br.	588	18300	23850	5550	0	24.08.06	Karimun Begum	
18	Shimulbak	Kotubpur Hindopara FCO	Joynogor Br.	611	18300	24500	6200	0	30.07.07	Khokon Rani	
19	Shimulbak	Toler Bondh FCO	Patharia Br.	1954	18300	22500	4200	0	24.08.07	Hoshnahr Begum	
20	Shimulbak	Dhonpur Moddhopara FCO	Joynogor Br.	615	18300	21880	3580	0	24.06.07	Achia Begum	
21	Shimulbak	Terohal FCO	Patharia Br.	2009	18300	20112	1812	0	14.12.06	Meherun Necha	
22	Shimulbak	Kathalia Moddhopara FCO	Patharia Br.	1917	18300	19200	900	0	22.08.06	Bodrunbecha	
23	Shimulbak	Sharderpur F CO	Joynogor Br.	648	18300	22815	4515	0	20.06.07	Shafiya Begum	
24	Shimulbak	Kathalia Oshohai F CO	Patharia Br.	1996	18300	20500	2200	0	25.07.07	Shahela Begum	
25	Shimulbak	Lalokhali MCO	Patharia Br.	2022	18300	21600	3300	0	11.07.07	A. Shukkur	
26	Shimulbak	Jibdara MCO	Patharia Br.	2035	18300	21200	2900	0	8.12.07	Shamir Mia	
27	Shimulbak	Sharderpur Paschim FCO	Joynogor Br.	724	18300	24700	6400	0	18.07.08	Riana Begum	
28	Shimulbak	Kidirpur MCO	Joynogor Br.	733	18300	24500	6200	0	7.10.07	Selim Mia	
29	Shimulbak	Bahadurpur MCO	Patharia Br.	2055	18300	24000	5700	0	27.09.07	A. Rob	

30	Shimulbak	Bahadurpur Paschim MCO	Patharia Br.	2060	18300	23700	5400	0	20.08.07	Mulshad Mia	
31	Shimulbak	Okargaon MCO	Patharia Br.	2078	18300	22530	4230	0	15.10.07	Munsur Mia	
32	Shimulbak	Muktakhai MCO	Patharia Br.	2079	18300	24600	6300	0	13.10.07	Amir Uddin	
33	Shimulbak	Kidirpur FCO	Joynogor Br.	797	18300	23850	5550	0	30.10.07	Amina Begum	
34	Shimulbak	Okargaon Pschim MCO	Patharia Br.	2087	18300	23940	5640	0	15.11.07	Anoar Mia	
35	Shimulbak	Dalagoan Male CO	Joynogor Br.	818	18300	23500	5200	0	14.02.08	Sobur Ali	
36	Shimulbak	Kandagaon Female CO	Joynogor Br.	835	18300	24380	6080	0	11.08.08	Khayrun Bini	
37	Shimulbak	Amria Male CO	Joynogor Br.	850	18300	24535	6235	0	20.03.08	Nobi Hossain	
38	Shimulbak	Mokta khai Notun Para Male CO	Patharia Br.	2107	18300	23450	5150	0	9.04.08	Mizaz	
39	Shimulbak	Muctakhiai Mohagon bari MCO	Patharia Br.	2118	18300	23500	5200	0	15.03.08	Imam Uddin	
40	Shimulbak	Jibdara Paschim F CO	Patharia Br.	2121	18300	22600	4300	0	13.07.08	Anoara Begum	
41	Shimulbak	Jibdara M. Female CO	Patharia Br.	0	0	0	0	0			(CO Problem)
42	Shimulbak	Moktaky South M CO	Patharia Br.	2128	18300	23800	5500	0	13.08.08	Abul Hossain	
43	Shimulbak	Ukargaon Female CO	Patharia Br.	2152	18300	23600	5300	0	16.06.08	Monoara Begum	
44	Shimulbak	Jibdhara Sha Male CO	Patharia Br.	2151	18300	22915	4615	0	25.07.08	Sunu Mia	
45	Shimulbak	Amria kandarhati Female CO	Joynogor Br.	916	18300	24300	6000	0	3.08.08	Shaleha Begum	
46	Shimulbak	Amria Female CO	Joynogor Br.	914	18300	23950	5650	0	5.08.08	Portenga Begum	
47	Shimulbak	Ramasharpur Female CO	Joynogor Br.	909	18300	24100	5800	0	4.08.08	Chaya rani	
48	Shimulbak	Mutakhi Female CO			0	0	0	0			(CO Problem)
49	Shimulbak	kandagaon m. CO	Joynogor Br.	924	18300	24300	6000	0	30.07.08	Beflob tank	
50	Shimulbak	Chanpur Female CO	Patharia Br.	2203	18300	23800	5500	0	15.10.08	Eyebon	
51	Shimulbak	Chanpur Male CO	Patharia Br.	2204	18300	23750	5450	0	12.09.08	Babul Ahamed	
52	Shimulbak	Donpur Weat Para Female CO	Joynogor Br.	931	18300	25800	7500	0	24.08.08	Monoara Begum	
53	Shimulbak	Donpur Surmar Para Female CO	Joynogor Br.	939	20000	24800	4800	0	12.02.09	Jarina Begum	
54	Shimulbak	Donpur Noayahati Female C O	Joynogor Br.	940	18000	25000	7000	0	18.03..09	Minana begum	

55	Shimulbak	Amria Purbo para Fco	Joynogor Br.	949	18000	25200	7200	0	20.02.09	Lotifa Begum	
56	Shimulbak	Ramasharpur male CO			0	0	0	0			(CO Problem)
57	Shimulbak	Mutakhi Taj MCO	Patharia Br.	2223	20000	24500	4500	0	13.07.09	Taj Uddin	
58	Shimulbak	Dalagoan Female CO	Joynogor Br.	956	20000	23900	3900	0	8.09.09	Beauty	
59	Shimulbak	Muradpur Fco	Patharia Br.	2230	20000	24500	4500	0	23.05.09	Mehrabjun	
60	Shimulbak	Terohal Dakkinhati MCO	Patharia Br.	2253	20000	24000	4000	0	18.05.09	Abid	
60		Sub-Total			1035242	1276209	240967	0			
1	East Birgaon	Hashkuri Barahati MCO -1	Mina Bazar Br.	1844	18800	21820	3020	0	10.12.07	Abdul Kadir	
2	East Birgaon	Birgaon North Khalpar MCO			0	0	0	0			(CO Problem)
3	East Birgaon	Hashkuri School para MCO	Mina Bazar Br.	1857	18800	23160	4360	0	17.12.07	Golam Rabbani	
4	East Birgaon	Birgaon Purbohati MCO-1			0	0	0	0			(CO Problem)
5	East Birgaon	Birgaon Purbohati MCO-2			0	0	0	0			(CO Problem)
6	East Birgaon	Hashkury South MCO	Mina Bazar Br.	1891	18800	21450	2650	0	10.12.07	Arosh Ali	
7	East Birgaon	Hashkuri Para MCO - 2	Mina Bazar Br.	1874	18800	23620	4820	0	26.02.07	Shayem Uddin	
8	East Birgaon	Hashkury Nayahati MCO	Mina Bazar Br.	1892	18800	21820	3020	0	3.12.07	Mohasin Ali	
9	East Birgaon	Birgaon Khalpar MCO-1	Mina Bazar Br.	1925	18800	23200	4400	0	26.08.07	Seju Mia	
10	East Birgaon	Dholmoisha FCO	Mina Bazar Br.	1949	18800	24200	5400	0	12.11.07	Sorful Nesha	
11	East Birgaon	Moddho Hashkury FCO	Mina Bazar Br.	1966	18800	23250	4450	0	20.11.07	Pervin Akter	
12	East Birgaon	Hashkury Purbopara FCO	Mina Bazar Br.	1967	18800	23625	4825	0	20.11.07	Rina Begum	
13	East Birgaon	Birgaon Khalpar MCO-2	Mina Bazar Br.	1968	18800	23250	4450	0	21.11.07	Monoar Mia	
14	East Birgaon	Birgaon West Male CO	Mina Bazar Br.	2004	18800	23100	4300	0	29.06.08	Zakir Hossain	
15	East Birgaon	Birgaon Khalpar F CO	Mina Bazar Br.	2016	18800	23200	4400	0	10.08.08	Esmot Ara Begum	
16	East Birgaon	Shalop Fco	Mina Bazar Br.	2032	20000	22800	2800	0	13.07.09	Muti Mala	
16		Sub-Total			245600	298495	52895	0			
1	Dorgapasha	Beer Kalash MCO	Mina Bazar Br.	1882	17000	24908	7908	0	21.12.06	Kalam Mia	
2	Dorgapasha	Haldarkandi Ponchogram MCO	Mina Bazar Br.	1881	17000	25275	8275	0	26.01.07	Elayech Mia	
3	Dorgapasha	Haldarkandi MCO -1	Mina Bazar Br.	1883	17000	28788	11788	0	21.12.06	Mahamod Ali	
4	Dorgapasha	Haldarkandi MCO -2	Mina Bazar Br.	1886	17000	25493	8493	0	18.11.06	Lutfur Mia	

5	Dorgapasha	Soyhara Male CO	Mina Bazar Br.	1908	17000	23725	6725	0	21.12.06	Sushil Chanraw Das	
6	Dorgapasha	Kablakhay Male CO	Mina Bazar Br.	1911	18800	26525	7725	0	7.08.07	Abdul Hakim	
7	Dorgapasha	Borompur Matsayjibi MCO	Mina Bazar Br.	1916	18800	26195	7395	0	19.07.07	Abdul Kahlik	
8	Dorgapasha	Borompur M CO	Mina Bazar Br.	1919	18800	25500	6700	0	12.09.07	Juned Mia	
9	Dorgapasha	Amria MCO	Mina Bazar Br.	1943	18800	25500	6700	0	12.07.07	Motahir Ali	
10	Dorgapasha	Soyhara Male CO-2	Mina Bazar Br.	1954	18800	27150	8350	0	23.07.07	Abdul Lotif	
11	Dorgapasha	Beer Kalash FCO	Mina Bazar Br.	1959	18800	23190	4390	0	28.06.07	Biva Rani	
12	Dorgapasha	Soyhara FCO	Mina Bazar Br.	1960	18800	24250	5450	0	24.09.07	Lova Talukder	
13	Dorgapasha	Borompur Moddhopara MCO	Mina Bazar Br.	1964	18800	25525	6725	0	24.06.07	Bodrul Alam	
14	Dorgapasha	Mougaon MCO	Mina Bazar Br.	1969	18800	22210	3410	0	27.11.07	Rmiz Uddin	
15	Dorgapasha	Chouka FCO	Mina Bazar Br.	1970	18800	30765	11965	0	20.09.07	Shila Rani	
16	Dorgapasha	Noyagaon FCO	Mina Bazar Br.	1971	18800	27600	8800	0	13.12.07	Reva Begum	
17	Dorgapasha	Soyhara North FCO	Mina Bazar Br.	1976	18800	28292	9492	0	21.04.08	Shayera Begum	
18	Dorgapasha	Aktapara Female CO	Mina Bazar Br.	1977	18800	28880	10080	0	11.01.07	Arun Mia	
19	Dorgapasha	Saidpur M CO	Mina Bazar Br.	1978	18800	27360	8560	0	12.03.08	Mobina Begum	
20	Dorgapasha	Holder Kandi Female CO	Mina Bazar Br.	1987	18800	27285	8485	0	3.01.08	Shohel Mia	
21	Dorgapasha	Bager kona Male CO	Mina Bazar Br.	1988	18800	24260	5460	0	30.01.08	Suma rani	
22	Dorgapasha	Holder Kandi Sarish pur Female CO	Mina Bazar Br.	1989	18800	25000	6200	0	10.01.08	Bilkish Begum	
23	Dorgapasha	Bagercona Female CO	Mina Bazar Br.	1992	18800	20780	1980	0	21.02.07	Pervin Begum	
24	Dorgapasha	Bagercona South Female CO	Mina Bazar Br.	1993	18800	22120	3320	0	28.02.08	Shamim Ahmed	
25	Dorgapasha	Amria Drem Male CO	Mina Bazar Br.	1994	18800	27660	8860	0	08.08.08	Mohon mala	
26	Dorgapasha	Amria South F CO	Mina Bazar Br.	1996	18800	26575	7775	0	17.06.08	Shahin Mia	
27	Dorgapasha	Akta para Male CO	Mina Bazar Br.	1997	18800	24875	6075	0	17.07.08	Sufiya Begum	
28	Dorgapasha	Aktapara East F. CO	Mina Bazar Br.	1998	18800	29910	11110	0	10.06.08	Abul Mia	
29	Dorgapasha	Nurpur Male CO	Mina Bazar Br.	2005	18800	27800	9000	0	16.09.08	Alkach Ali	
30	Dorgapasha	Amria Maddha Male CO	Mina Bazar Br.	2006	18800	23740	4940	0	21.08.08	Mukit Hossain	
31	Dorgapasha	Peikapon Male CO	Mina Bazar Br.	2007	18800	27255	8455	0	22.06.08	Direnaw Das	
32	Dorgapasha	Shayedpur East Male CO	Mina Bazar Br.	2010	18800	27995	9195	0	06.07.08	Shopna Begum	
33	Dorgapasha	Shayedpur West Female CO	Mina Bazar Br.	2011	18800	29115	10315	0	11.07.08	Sheba Begum	
34	Dorgapasha	Shaidpur North Female CO	Mina Bazar Br.	2013	18800	26000	7200	0	20.07.08	Shebina Begum	
35	Dorgapasha	Soyhara South Female CO	Mina Bazar Br.	2014	18800	30585	11785	0	7.10.08	Aminul Haque	

36	Dorgapasha	Lalpur Male CO	Mina Bazar Br.	2015	18800	25150	6350	0	22.08.08	Chobotera Begum	
37	Dorgapasha	Aktapara Female CO - 2	Mina Bazar Br.	2017	18800	25500	6700	0	6.08.08	Shika Rani	
38	Dorgapasha	Gandidowar Female CO	Mina Bazar Br.	2021	20000	27800	7800	0	14.09.08	Abdul Kahlik	
39	Dorgapasha	Moygaon South Male CO	Mina Bazar Br.	2022	20000	24360	4360	0	17.09.08	ShalaUddin	
40	Dorgapasha	Aktapara East Male CO	Mina Bazar Br.	2023	20000	29860	9860	0	7.09.08	Nurul Haque	
41	Dorgapasha	Amria North Fco	Mina Bazar Br.	2025	18000	27820	9820	0	30.03.09	Shelina Begum	
42	Dorgapasha	Nurpur F CO	Mina Bazar Br.	2026	20000	33330	13330	0	20.03.09	Pervin Begum	
43	Dorgapasha	Shisni Shantipur Fco	Mina Bazar Br.	2027	18000	27800	9800	0	08.04.09	halana Rani	
44	Dorgapasha	Shisni Fco	Mina Bazar Br.	2033	20000	28500	8500	0	08.04.09	Nehar Bibi	
45	Dorgapasha	Amria West Fco	Mina Bazar Br.	2034	20000	29000	9000	0	30.08.09	Rajbi Begom	
46	Dorgapasha	Shaidpur South Female CO	Mina Bazar Br.	2047	20000	27900	7900	0	6.07.09	Rubi Rani Das	
46		Sub-Total			862600	1225106	362506	0			
374		Total			6881754	8031511	1149757	37661			

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Tube well instalation report.
Name of Upazila:Biswamverpur

SL.No	Union	Name of CO	BKB branch & account No	Fund Released from H/q (TK)	Actual Expenditure (Tk.)	Excess Expenditure borne by Cos	Unspent Money(TK)	Completion date of Installation	Location	Remarks
1	Dhanpur	Marualhola WestFemale CO	4929	9800	10100	300	0	8/18/2005	Zayed	Boring Depeath 195 feet
2	Dhanpur	Suriesnagar Female CO -1	5182	10000	12500	2500	0	5/11/2006	Zayed	Boring Depeath 195 feet
3	Dhanpur	Jagathala Male CO	5190	10000	10680	680	0	6/17/2006	Faruk	Boring Depeath 220 feet
4	Dhanpur	Halhabdy West Male CO	5411	15000	15000	0	0	9/18/2006	Zaman	Boring Depeath 250 feet
5	Dhanpur	Modho Satterkona Female CO	5537	14000	14900	900	0	9/13/2007	Shilpi	Boring Depeath 225 feet
6	Dhanpur	East Chandergaon Male CO	5565	12800	12940	140	0	6/11/2007	Jamal Uddin	Boring Depeath 180 feet
7	Dhanpur	Sonatola Uttarpara Female CO	5737	18000	21460	3460	0	9/10/2007	Anuara	Boring Depeath 400 feet
8	Dhanpur	Sureshnagar Female CO-05	5786	15000	14600	0	400	5/25/2008	Asma	Boring Depeath 240 feet
9	Dhanpur	Islampur Modho Para Female CO	4755	9800	10100	300	0	12/3/05	Smsunnshsr	Boring Depeath 195 feet
10	Dhanpur	Islampur Modho Para Male CO	4756	9800	10100	300	0	12/3/05	Mannan	Boring Depeath 195 feet
11	Dhanpur	Islampur Dhaskin Para Male CO	4758	9800	10100	300	0	12/3/05	Kadir	Boring Depeath 195 feet
12	Dhanpur	Islampur Purbo Para Female CO	4803	9800	10100	300	0	12/3/05	Sokhina	Boring Depeath 195 feet
13	Dhanpur	Islampur Poschem Para Female CO	4804	9800	11850	2050	0	12/3/05	Sajeda	Boring Depeath 225 feet

14	Dhanpur	Maruakhola West Para Male CO	4927	9800	10070	270	0	15-3-05	Mosque	Boring Depeath 210 feet
15	Dhanpur	Chargong modha Para FemaleCO	4984	9800	9940	140	0	18-3-05	Selina	Boring Depeath 180 feet
16	Dhanpur	South Dhanpur Female Co	4992	9800	10190	390	0	18-3-05	Hamida	Boring Depeath 180 feet
17	Dhanpur	Maruakhola Eest Para Female CO	5026	9800	10100	300	0	21.3.05	Renuara	Boring Depeath 195 feet
18	Dhanpur	Gamairtola Female CO	5033	18000	21840	3840	0	1/4/05	Fulesa	Boring Depeath 250 (Double Boring)
19	Dhanpur	Modha Gamira tala Female CO	5044	9800	10390	590	0	1/4/05	Hameda	Boring Depeath 180 feet
20	Dhanpur	West Rajnagar Female CO	5068	9800	10100	300	0	21.3.05	Rahima	Boring Depeath 195 feet
21	Dhanpur	Goalgaon Male CO	5139	10000	11810	1810	0	21-12-05	Anis	Boring Depeath 190 feet
22	Dhanpur	Chinakhandi Male CO	5169	10000	10480	480	0	20.12.05	Hekim	Boring Depeath 220 feet
23	Dhanpur	Sonathala Female CO	5170	10000	12030	2030	0	20.12.05	Nasima	Boring Depeath 200 feet
24	Dhanpur	Mashampur Female CO	5180	10000	11040	1040	0	15-12-5	Safura Khatun	Boring Depeath 170 feet
25	Dhanpur	Suriesnagar Female CO -2	5199	10000	11575	1575	0	14-12-5	Rezia	Boring Depeath 195 feet
26	Dhanpur	Latar Gaon Male CO	5215	10000	11810	1810	0	14-12-5	Mannan	Boring Depeath 190 feet
27	Dhanpur	Purba Rajnagor Male CO	5221	10000	10710	710	0	14-12-5	Marom Ali	Boring Depeath 220 feet
28	Dhanpur	Sattarkona Male CO	5236	10000	10660	660	0	14-12-5	Mosque	Boring Depeath 220 feet
29	Dhanpur	Sildoare Female CO	5267	10000	10410	410	0	10/12/05	Amena	Boring Depeath 180 feet
30	Dhanpur	Chargaon Male CO	5268	10000	10300	300	0	10/12/05	Aowal mia	Boring Depeath 200 feet
31	Dhanpur	Halhabdy Male CO	5286	10000	10000	0	0	20.12.05	Abuhanifa	Boring Depeath180 feet

32	Dhanpur	Katcona Male & Female CO	5323	10000	10580	580	0	20.12.05	Purnima	Boring Depeath 150 feet
33	Dhanpur	Chandergonj Female CO	5341	18000	18000	0	0	25-4-5	Shapna Rani	Boring Depeath 280 feet
34	Dhanpur	Torongia F CO	5358	13000	15045	2045	0	24.4.05	Chandu mia	Boring Depeath 175 feet
35	Dhanpur	East Sattercona Male CO	5388	14000	14640	640	0	25-8-6	Samsul Amin	Boring Depeath 220 feet
36	Dhanpur	Lakherpea Female CO	5422	11000	12090	1090	0	12/2/07	Fazila	Boring Depeath 180 feet
37	Dhanpur	Modronager Female CO	5458	9000	12400	3400	0	18.10.06	Morium	Boring Depeath 195 feet
38	Dhanpur	Satterkona Female	5462	11000	12200	1200	0	12/2/07	Momota	Boring Depeath 225 feet
39	Dhanpur	Chandergaon Male CO	5493	10800	10910	110	0	25-11-06	Mostofa	Boring Depeath 160 feet
40	Dhanpur	BathagaonFemale CO	5497	10800	11700	900	0	25-11-06	Hafsa	Boring Depeath 225 feet
41	Dhanpur	West Mashampur Female CO	5530	11000	11030	30	0	12/2/07	Zomila	Boring Depeath 120 feet
42	Dhanpur	Sharupgonj Female CO	5533	11000	11150	150	0	12/2/07	Hazera	Boring Depeath 150 feet
43	Dhanpur	Chargaon WestPara MaleCO	5559	18000	18000	0	0	25-6-7	Faruk	Boring Depeath 250 feet
44	Dhanpur	Halhabdy Westpara Female CO	5560	14000	14000	0	0	21-5-7	Halima	Boring Depeath 200 feet
45	Dhanpur	Chargaon East Para MaleCO	5564	11000	11200	200	0	25.2.07	Yusuf ali	Boring Depeath 180 feet
46	Dhanpur	Dhonpur Southpara Male CO	5582	12445	12800	355	0	22-2-7	Abdul Jalil	Boring Depeath 220 feet
47	Dhanpur	East Goalgoan Male CO	5583	11000	12280	1280	0	22-2-7	Zamal	Boring Depeath 210 feet
48	Dhanpur	West Satterkona Female CO	5604	12800	13300	500	0	17-2-7	Nasima	Boring Depeath 225 feet
49	Dhanpur	Sarupganj Purbapara Female CO	5625	11000	11020	20	0	25.2.07	Sufia	Boring Depeath 75 feet

50	Dhanpur	Toroinga Purba para Female CO	5650	18000	18000	0	0	25-6-7	Bilkis	Boring Depeath 240 feet
51	Dhanpur	Machimpur Purbapara Female CO	5684	15000	14550	0	450	25-6-7	Morzina	Boring Depeath 250 feet
52	Dhanpur	Modhyanagar Westpara Female CO	5693	18000	18750	750	0	25-6-7	Monoara	Boring Depeath 390 feet
53	Dhanpur	Halabadi Modhyapara Female CO	5700	14000	13900	0	100	29.5.07	Rahima	Boring Depeath 195 feet
54	Dhanpur	Halabadi Uttarpara Female CO	5725	18000	15100	0	2900	28.6.07	Momena Khatun	Boring Depeath 180 feet
55	Dhanpur	Sureshnagar Female CO -3	5726	18000	20170	2170	0	28.6.07	Amina	Boring Depeath 330 feet
56	Dhanpur	Laxmirpar Chowdhury Para Female CO	5728	18000	18250	250	0	28.6.07	Lipi	Boring Depeath 350 feet
57	Dhanpur	Boalia Female CO	5739	18000	22220	4220	0	28.6.07	Zarina	Boring Depeath 350 feet
58	Dhanpur	Dhonpur Madho para Female CO	5758	15000	18770	3770	0	25-6-8	Sadhona	Boring Depeath 275 feet
59	Dhanpur	Mohendrinager Female CO	5765	15000	13820	0	1180	25-6-8	Sufia Khatun	Boring Depeath 180 feet
60	Dhanpur	Sureshnagar Female CO -04	5766	15000	14900	0	100	20-3-8	Fozila	Boring Depeath 240 feet
61	Dhanpur	East Goalgoan Female CO	5777	16000	11300	0	4700	20.5.10	Rojina	Boring Depeath 195 feet
62	Dhanpur	Satarkona Male CO - 02	5802	15000	15290	290	0	25-6-8	Sadek Ali	Boring Depeath 190 feet
63	Dhanpur	Machimpur Modhopara Female CO	5805	15000	14980	0	20	25-6-8	Madina	Boring Depeath380 feet
64	Dhanpur	Dhonpur Pashchimpra Female CO	5806	15000	13900	0	1100	22.6.08	Lavelly	Boring Depeath225 feet
65	Dhanpur	Halabadi Bonpara Female CO	5822	15000	15000	0	0	22.6.08	Homna	Boring Depeath 195 feet
66	Dhanpur	Gamairtola Male CO	5833	15000	15100	100	0	5/6/08	Suruj Ali	Boring Depeath 250 feet
67	Dhanpur	Halabadi Natunpara Female CO	5834	15000	15210	210	0	5/6/08	Josna	Boring Depeath260 feet

68	Dhanpur	Halabadi Mokampara Female CO	5835	15000	20020	5020	0	5/6/08	Roksana	Boring Depeath 450 feet
69	Dhanpur	Machimpur Paschim Para Akota Female CO	5837	15000	11300	0	3700	5/6/08	Sufia	Boring Depeath 150 feet
70	Dhanpur	Sureshnagar Female CO-06	5838	15000	14730	0	270	5/6/08	Mazeda	Boring Depeath 209 feet
71	Dhanpur	Sureshnagar Female CO-07	5862	15000	15200	200	0	29-6-8	Sahara	Boring Depeath 225 feet
72	Dhanpur	Meruakhola Uttarpara Female CO	5870	15000	15170	170	0	29-6-8	Forida	Boring Depeath 260 feet
73	Dhanpur	Dohnpur westpara Female CO-2	5884	16000	11325	0	4675	29-3-9	Helene Khatun	Boring Depeath 195 feet
74	Dhanpur	Meruakhola westpara Female CO-2	5886	16000	16010	10	0	18-9-08	Khudeza	Boring Depeath 260 feet
75	Dhanpur	Bathagora Female CO-2	5892	16000	16330	330	0	29-3-9	Joytun	Boring Depeath 260 feet
76	Dhanpur	West Chander gawn Female CO	5896	17000	0	0	0			Not Installed yet due to conflict
77	Dhanpur	East Halbady Female CO	5898	16000	15800	0	200	29-3-9	Roksana	Boring Depeath 250 feet
78	Dhanpur	West Sildoar Female CO	5899	15000	14430	0	570	12/5/09	Forida	Boring Depeath 250 feet
79	Dhanpur	Halhabidy Kona bari Female CO	5923	16000	13580	0	2420	15.3.09	Sharifa Khatun	Boring Depeath 220 feet
80	Dhanpur	Kalakhali Female CO-2	5924	16000	14400	0	1600	18-3-9	Rina Begum	Boring Depeath 220 feet
81	Dhanpur	Satarkuna Female CO	5952	16000	14520	0	1480	18-3-9	Rahia Khatun	Boring Depeath 225 feet
82	Dhanpur	Masimpur North Female CO	5965	15000	13065	0	1935	19/5/09	Afroja	Boring Depeath 150 feet
83	Dhanpur	Maddhaynagar West Female CO-2	5966	16000	11485	0	4515	19/5/09	Rahima	Boring Depeath 195 feet
84	Dhanpur	Maddhanagar Female CO-3	5968	16000	11850	0	4150	6.1.09	Nazma Khatun	Boring Depeath 195 feet
85	Dhanpur	Gasgora Female CO	5978	16000	11600	0	4400	2/24/2010	Diluara	Boring Depeath 210

86	Dhanpur	Dhonpur Uttar para Female CO	5979	16000	12270	0	3730	19.5.09	Sefali	Boring Depeath 195 feet
87	Dhanpur	Boalia West Female CO	5987	16000	0	0	16000			Not Installed yet due to conflict
88	Dhanpur	Boalia North Female CO	5988	16000	12360	0	3640	19.5.09	Sufia	Boring Depeath 195 feet
88	Sub-Total			1178245	1154885	57875	64235			
1	Fotepur	Omedpur Female CO	4815	33200	33300	100	0	7/24/2005	Madhobi	Boring Depeath 430 feet
2	Fotepur	**Raipur Female CO	4908	25000	25160	160	0	6/22/2005	Shima Barmon	Boring Depeath 500 feet
3	Fotepur	Baguha Westpara Female CO	5117	23600	21900	0	1700	6/19/2006	Rahela	Boring Depeath 450 feet
4	Fotepur	Sanggrampur Male CO	5177	21800	23200	1400	0	6/25/2006	Jamal	Boring Depeath 450 feet
5	Fotepur	Lokkipur Male CO	5329	21800	23060	1260	0	11/17/2006	Nikhil	Boring Depeath 350 feet
6	Fotepur	Baguha Modhapara Male CO	5456	20000	20250	250	0	5/12/2007	Harun	Boring Depeath 450 feet
7	Fotepur	Chandargoan Male CO	5465	21800	25200	3400	0	5/9/2007	Subol Mandol	Boring Depeath 500 feet
8	Fotepur	Khatakhali Male CO	5631	21800	22800	1000	0	10/9/2007	Nuruddin	Boring Depeath 440 feet
9	Fotepur	Katakhali Female CO	5824	20000	19860	0	140	8/6/2009	Sulema	Boring Depeath 450 feet
10	Fotepur	Duvlarchor Dakshin Female CO	5985	20000	11738	0	8262	9/29/2009	Taubunnesa	Boring Depeath 210
11	Fotepur	Fulvory Female CO	4704	25000	25000	0	0	21.3.05	Afsikun	Boring Depeath 465 feet
12	Fotepur	**Fathepur Uttarpara Female CO	4805	25000	25000	0	0	12/3/05	Zosna	Boring Depeath 430 feet
13	Fotepur	**Fathepur Dhakin para Female CO	4806	25000	25300	300	0	12/3/05	Kanon Bala	Boring Depeath 430 feet
14	Fotepur	**Bahadurpur Female	4822	25000	25360	360	0	21.3.05	Purna Luxmi	Boring Depeath 520 feet

15	Fotepur	Rangiar Char Female CO	4827	21800	21800	0	0	24.4.05	Rekha Rani	Boring Depeath 410 feet
16	Fotepur	**Bahadurpur Female CO-2	4848	25000	25160	160	0	15-3-05	Suzala	Boring Depeath 500 feet
17	Fotepur	Nowagaon Female CO	4856	21800	21800	0	0	22-12-05	Milon Talukdar	Boring Depeath 440 feet
18	Fotepur	**Khalachanpur west Female CO	4941	23200	23850	650	0	21.3.05	Probasini	Boring Depeath 460 feet
19	Fotepur	**Khalachanpur East Female CO	4942	25000	25000	0	0	21.3.05	Jayonto Barmon	Boring Depeath 430 feet
20	Fotepur	**Kochokhali Female CO	4982	25000	25000	0	0	18-3-05	Maya Rani	Boring Depeath 450 feet
21	Fotepur	**Koya Female Co	5024	21800	22400	600	0	22-12-05	Hala Banu	Boring Depeath 430 feet
22	Fotepur	**Bishwamverpur East Female CO	5045	21800	23060	1260	0	20.12.05	Khusla	Boring Depeath 470 feet
23	Fotepur	Chandargonj Female CO-1	5049	25000	25300	300	0	1/4/05	Khela Rani	Boring Depeath 430 feet
24	Fotepur	**Bishwamverpur West Female CO	5054	21800	23060	1260	0	20.12.05	Minoti Rani	Boring Depeath 470 feet
25	Fotepur	**Bahadurpur Male CO	5086	21800	23060	1260	0	18-11-5	Romakanto	Boring Depeath 470 feet
26	Fotepur	Sangrampur Female CO	5106	21800	23200	1400	0	18-11-5	Alatun	Boring Depeath 450 feet
27	Fotepur	Baguha Modhapara Female CO	5115	21800	23060	1260	0	12/4/05	Ruhul	Boring Depeath 470 feet
28	Fotepur	Baguha Southpara Female CO	5116	21800	21900	100	0	18-11-5	Rezia	Boring Depeath 450 feet
29	Fotepur	**Koaua Male CO	5136	21800	23060	1260	0	21-12-05	Gopiranjon	Boring Depeath 470 feet
30	Fotepur	Bashantapur Male CO	5146	21800	21900	100	0	21-12-05	Fazol Karim	Boring Depeath 450 feet
31	Fotepur	Radanager Female CO	5167	21800	23060	1260	0	15-9-06	Samsunnahar	Boring Depeath 470 feet
32	Fotepur	Shalmara Female CO	5200	21800	21950	150	0	14-12-5	Debi	Boring Depeath 450 feet

33	Fotepur	Gopalpur Female CO	5247	21800	23600	1800	0	20.12.05	Nittanondo Biswas	Boring Depeath 450 feet
34	Fotepur	Shalmara Female CO	5269	21800	21950	150	0	10/12/05	Nupur	Boring Depeath 450 feet
35	Fotepur	**Bashantapur Female CO	5322	20000	21500	1500	0	25-6-7	Rashida	Boring Depeath 450 feet
36	Fotepur	**Kochokhali Female CO	5325	20000	20105	105	0	30-5-7	Binoda	Boring Depeath 440 feet
37	Fotepur	Pirizpur Female CO	5330	21800	23200	1400	0	15-9-06	Malesha	Boring Depeath 450 feet
38	Fotepur	Nayabaronka South Female CO	5346	21800	21800	0	0	15-9-06	Mira	Boring Depeath 460 feet
39	Fotepur	Almador FemaleCO	5347	21800	23200	1400	0	12/8/06	Setu	Boring Depeath 450 feet
40	Fotepur	Shapur Female CO	5348	21800	21850	50	0	25-4-5	Marzina	Boring Depeath 450 feet
41	Fotepur	Nayabarukka East Female CO	5360	31800	31840	40	0	12/8/06	Bimola talukdar	Boring Depeath 475 feet
42	Fotepur	Shapur Male CO	5363	21800	21900	100	0	20-8-6	Sajul Islam	Boring Depeath 450 feet
43	Fotepur	Bishwamverpur Newpara Female CO	5380	21800	23060	1260	0	01/11/06	Zulekha	Boring Depeath 470 feet
44	Fotepur	Radhanager Male CO	5394	21800	24000	2200	0	20-8-6	Babul	Boring Depeath 470 feet
45	Fotepur	Nayabarukka Modapara Female CO	5407	21800	24450	2650	0	20-8-6	Kalibari	Boring Depeath 480 feet
46	Fotepur	Anantapur Male CO-1	5412	21800	21900	100	0	20-8-6	Toufique	Boring Depeath 450 feet
47	Fotepur	Anntapur East Male CO-2	5413	21800	21900	100	0	20-8-6	Helal	Boring Depeath 450 feet
48	Fotepur	Shapur Southpara Male CO	5445	21800	21900	100	0	15-9-06	Abbas Uddin	Boring Depeath 450 feet
49	Fotepur	Khirdorpur Male CO-1	5450	21800	21900	100	0	12.9.06	Noymullah	Boring Depeath 450 feet
50	Fotepur	Bishwamberpur South Female CO	5463	21800	23060	1260	0	20-9-06	Rahela	Boring Depeath 470 feet

51	Fotepur	Khirdorpur Male CO-2	5475	21800	21900	100	0	20-9-06	Zosimuddin	Boring Depeath 450 feet
52	Fotepur	Shapur Newpara Male CO	5479	21800	21900	100	0	30.11.06	Yenu Mia	Boring Depeath 450 feet
53	Fotepur	Omedpur Female CO-2	5483	21800	21800	0	0	30.11.06	Ranu Talukdar	Boring Depeath 450 feet
54	Fotepur	Durbarchar Female CO	5485	21800	22050	250	0	9/11/06	Shirina	Boring Depeath 450 feet
55	Fotepur	Nayabaronka West para Female CO	5539	21800	24400	2600	0	21-5-7	Seya Rani	Boring Depeath 480 feet
56	Fotepur	Gagotia Male CO	5547	21800	24000	2200	0	30.11.06	Abdul Mukit	Boring Depeath 470 feet
57	Fotepur	Lakha Female CO	5596	20800	24400	3600	0	25.2.07	Mollika	Boring Depeath 480 feet
58	Fotepur	Gopalpur (Barokure) Male CO	5603	20800	23600	2800	0	17-2-7	Nurul Amin	Boring Depeath 460 feet
59	Fotepur	Kolaiya Male CO	5611	20000	21600	1600	0	30-5-7	Suvro tang	Boring Depeath 450 feet
60	Fotepur	Kolaia Female CO	5655	20000	21600	1600	0	29.5.07	Sudha Talukdar	Boring Depeath 450 feet
61	Fotepur	Rajnagar Female CO	5686	20000	23200	3200	0	29.5.07	Aymoni	Boring Depeath 450 feet
62	Fotepur	Rajnagar Male CO	5690	20000	22870	2870	0	18-5-7	Liton Biswas	Boring Depeath 465 feet
63	Fotepur	Gopalpur Male CO	5699	20000	23200	3200	0	29.5.07	Luxmon Sarker	Boring Depeath 450 feet
64	Fotepur	Bishwamberpur Notun Para Female CO-01	5741	20000	24100	4100	0	28.6.07	Ayarun	Boring Depeath 470 feet
65	Fotepur	Songrampur Uttar para Female CO-2	5757	20000	20350	350	0	20-3-8	Sadhona tang	Boring Depeath 450 feet
66	Fotepur	Bishwamberpur Notun Para Female CO	5762	20000	20000	0	0	20-3-8	Rabia	Boring Depeath 435 feet
67	Fotepur	Bishwamberpur Male CO	5779	20000	20000	0	0	25-4-8	Sazedur	Boring Depeath 410 feet
68	Fotepur	Fatepur Utttarpara Male CO	5780	20000	23600	3600	0	25-4-8	Sukes Das	Boring Depeath 450 feet

69	Fotepur	Lahshipur Female CO	5793	20000	19812	0	188	11.3.08	Sabita	Boring Depeath 440 feet
70	Fotepur	Shapur Female CO	5823	20000	22970	2970	0	2/15/2010	Arful	Boring Depeath 520 feet
71	Fotepur	Biswamberpur Schoolpara Female CO	5825	20000	20250	250	0	22.6.08	Khaleda	Boring Depeath 450 feet
72	Fotepur	Haripur Female CO	5847	20000	12000	0	8000	22.6.08	Sahestara	Boring Depeath 215
73	Fotepur	Ghagotia Female CO	5850	20000	21155	1155	0	24-9-08	Alimunnesa	Boring Depeath 430 feet
74	Fotepur	Katakhali Female CO-02	5852	20000	20465	465	0	24-9-08	Rahela Khatun	Boring Depeath 450 feet
75	Fotepur	Sanggrampur Fe Male CO-3	5872	20000	20000	0	0	12.2.10	Halena	Boring Depeath 415
76	Fotepur	Lakha Modhapara Female CO	5874	20000	0	0	0			Not Installed yet due to conflict
77	Fotepur	Gagotia North Female CO	5877	16000	20955	4955	0	18-9-08	Mahfuza	Boring Depeath 420 feet
78	Fotepur	Anontapur Modhapara Female CO	5881	20000	22328	2328	0	15.3.09	Mukhsina	Boring Depeath 500 feet
79	Fotepur	Fulvory westpara Female CO	5883	20000	22658	2658	0	18-9-08	Rezia Khatun	Boring Depeath 450 feet
80	Fotepur	Gopalgonj barocor Female CO	5885	20000	11738	0	8262	29-3-9	Joyton	Boring Depeath 210
81	Fotepur	Nowagaon West female Co	5925	20000	22900	2900	0	6/24/2010	Temple	Boring Depeath 510
82	Fotepur	Nayabaronka Male CO	5933	20000	11738	0	8262	12/5/09	Robel	Boring Depeath 210
83	Fotepur	Sangrampur NatunPara Female CO	5934	20000	22900	2900	0	3/18/2010	Rina	Boring Depeath 490
84	Fotepur	Gopalgonj FemaleCO-2	5959	20000	20000	0	0	14.3.10	Ratna Begum	Boring Depeath 415
85	Fotepur	Shalmara South Female	5961	20000	22935	2935	0	3/19/2010	Popy	Boring Depeath 455
86	Fotepur	Ananatapur FemaleCO-2	5962	20000	20000	0	0	12.5.10	Morjina	Boring Depeath 425

87	Fotepur	Gopal pur Natun Hati FemaleCO	5964	20000	11738	0	8262	19/5/09	Shima Rani	Boring Depeath 210
87	Sub-Total			1882800	1908975	89251	43076			
1	Polash	**Mallikpur South Female CO	4693	25000	25000	0	0	8/14/2005	Amena	Boring Depeath 600 feet
2	Polash	Majumdari Male CO	4819	14800	14890	90	0	8/19/2005	Ahez Ali	Boring Depeath 220 feet
3	Polash	Moktikhola Male CO-1	5132	21800	23510	1710	0	4/14/2006	Samsuddin	Boring Depeath 470 feet
4	Polash	Baggaon Male CO	5155	20000	22260	2260	0	5/10/2006	Ataur Rahman	Boring Depeath 410 feet
5	Polash	Talartal Male CO	5262	20000	20000	0	0	6/18/2006	Jamal	Boring Depeath 450 feet
6	Polash	Gobinthenoger South Female CO	5444	20000	20000	0	0	3/18/2007	Pramolata	Boring Depeath 415 feet
7	Polash	Bajitpur Female CO	5554	19000	19000	0	0	9/2/2007	Pronoti	Boring Depeath 355 feet
8	Polash	Kathalbari Female CO	5627	19000	19000	0	0	9/8/2007	Hamida	Boring Depeath 300 feet
9	Polash	Kachirgati Female CO-02	5781	18000	18000	0	0	9/14/2009	Bokula	Boring Depeath 270 feet
10	Polash	Telikona Daskhin FemaleCO	5973	18000	13500	0	4500	11/6/2009	Rina	Boring Depeath 250 feet
11	Polash	**Lalargoan Female CO	4810	33200	33200	0	0	12/3/05	Kumudini	Boring Depeath 600 feet
12	Polash	Kaolarpar Male CO	4812	14800	14800	0	0	12/3/05	Muslim	Boring Depeath 325 feet
13	Polash	**Lalargaon Male CO	4813	25000	26260	1260	0	12/3/05	Aonil Dash	Boring Depeath 500 feet
14	Polash	Kaolarpar Female CO	4814	14800	14800	0	0	21.3.05	Halima	Boring Depeath 325 feet
15	Polash	**Mallikpur Male CO	4816	25000	25220	220	0	21.3.05	Nurulamin	Boring Depeath 400 feet
16	Polash	Majumdari Female CO	4817	14800	15300	500	0	21.3.05	Basona	Boring Depeath 390 feet
17	Polash	Gazirgaon Dokkhin para MaleCO	4914	24800	24800	0	0	15-3-05	Rafique	Boring Depeath 375 feet

18	Polash	Alipur Utarpara Female CO	4934	18200	18200	0	0	15-3-05	Fatema Begum	Boring Depeath 350 feet
19	Polash	North Majair Female CO	4940	14800	14920	120	0	21.3.05	Samsunnahar	Boring Depeath 200 feet
20	Polash	Talartal Female CO	4978	14800	14800	0	0	18-3-05	Anoara	Boring Depeath 325 feet
21	Polash	Gajir Gaon Female	4988	14800	14900	100	0	18-3-05	Selina	Boring Depeath 220 feet
22	Polash	Razghat Female CO	5025	9800	12100	2300	0	21.3.05	Hasna Banu	Boring Depeath 200 feet
23	Polash	Ranabidda Female CO	5028	14800	14800	0	0	21.3.05	Nil Banu	Boring Depeath 200 feet
24	Polash	Paddamanagar South para Female CO	5042	21800	21800	0	0	22-12-05	Subarno	Boring Depeath 500 feet
25	Polash	Paddamanagar North para Female CO	5043	21800	21800	0	0	22-12-05	Sulekha	Boring Depeath 500 feet
26	Polash	Baggow Female Co	5082	21800	21800	0	0	20.12.05	Basonti	Boring Depeath 500 feet
27	Polash	Adukhali North Female CO	5109	21800	21800	0	0	18-11-5	Suprova Debi	Boring Depeath 500 feet
28	Polash	**Krishnanagor Male CO	5150	21800	23510	1710	0	12/08/06	Lotifur	Boring Depeath 430 feet
29	Polash	Moktikhala Male CO-2	5166	21800	23510	1710	0	21-12-05	Dilnur	Boring Depeath 430 feet
30	Polash	Pukirpar Female CO	5188	21800	23410	1610	0	15-12-5	Amena	Boring Depeath 430 feet
31	Polash	Adukhali South Female CO	5196	21800	21800	0	0	20.12.05	Sukhla Debi	Boring Depeath 500 feet
32	Polash	Mazhair Modhapara Male CO	5223	20000	20100	100	0	14-12-5	Abdul Karim	Boring Depeath 300 feet
33	Polash	Chanpur Male CO	5237	20000	20100	100	0	20.12.05	Liakot Ali	Boring Depeath 300 feet
34	Polash	Polasgaon Sarokpar Female CO	5246	20000	20400	400	0	20.12.05	Rahima Khatun	Boring Depeath 320 feet
35	Polash	Chanpur Female CO	5249	20000	20200	200	0	20.12.05	Safia	Boring Depeath 300 feet

36	Polash	Kagawora Male CO	5259	20000	20100	100	0	10/12/05	Abdul Hamid	Boring Depeath 280 feet
37	Polash	Doshgar Female CO	5261	20000	22160	2160	0	10/12/05	Forida	Boring Depeath 410 feet
38	Polash	Gazirgaon Utterpara Male CO	5271	20000	20000	0	0	10/12/05	Shafiquil	Boring Depeath 450 feet
39	Polash	New Goalgaon Male CO	5282	20000	20000	0	0	10/12/05	Abdul Ali	Boring Depeath 450 feet
40	Polash	Alipur Male CO	5293	20000	20000	0	0	20.12.05	Abdur Rahman	Boring Depeath 450 feet
41	Polash	Digerpar Female CO	5295	20000	20000	0	0	20.12.05	Suruj Banu	Boring Depeath 450 feet
42	Polash	Dariapar Brammon Para Male CO	5296	21800	22260	460	0	12/4/05	Sukhomoy	Boring Depeath 410 feet
43	Polash	Pariynager Male CO	5304	21800	22260	460	0	12/08/06	Kanoklal	Boring Depeath 410 feet
44	Polash	Caoihara Female CO-1	5326	18000	18000	0	0	12/4/05	Bilkis	Boring Depeath 325 feet
45	Polash	Dariapar Eastpara Female CO	5328	20000	20210	210	0	24.4.05	Shyama das	Boring Depeath 350 feet
46	Polash	Rotergaon M Co 01	5356	15000	16180	1180	0	12/8/06	Fatema Begum	Boring Depeath 300 feet
47	Polash	Parinager Female CO	5408	21800	22520	720	0	20-8-6	Prosodini	Boring Depeath 360 feet
48	Polash	Kurihatia Male CO	5421	19000	19100	100	0	30-5-7	Zalal	Boring Depeath 290 feet
49	Polash	Gobinthenoger North Female CO	5455	20000	20000	0	0	12.9.06	Popy Rani	Boring Depeath 365 feet
50	Polash	Kagawora Female CO	5503	18000	17000	0	1000	25-6-7	Joyful	Boring Depeath 230 feet
51	Polash	Doshgar Utterpara Female CO	5528	19000	19000	0	0	21-5-7	Rashida	Boring Depeath 240 feet
52	Polash	Caoihara Female CO-2	5535	15000	15000	0	0	12/2/07	Ismail Uddin	Boring Depeath 360 feet
53	Polash	Alipur South para Female CO	5536	19000	19000	0	0	12/2/07	Nur nahar	Boring Depeath 350 feet

54	Polash	Gazirgaon Utterpara Female CO	5551	15000	14800	0	200	12/2/07	Khodeza	Boring Depeath 200 feet
55	Polash	Digerpar Eastpara Female CO	5567	15000	15000	0	0	22-2-7	Selina	Boring Depeath 287 feet
56	Polash	Digerpar Male CO	5568	15000	19000	4000	0	22-2-7	Idris Ali	Boring Depeath 395 feet
57	Polash	Majumdari Female -2	5586	19000	20130	1130	0	22-2-7	Sulekhanath	Boring Depeath 365 feet
58	Polash	Hocucona Female CO	5607	19000	20225	1225	0	30-5-7	Zuhela	Boring Depeath 380 feet
59	Polash	Rasulpur Female CO-1	5658	19000	19000	0	0	22-5-7	Sahera Banu	Boring Depeath 360 feet
60	Polash	Joynagar Female CO	5677	19000	19000	0	0	29.5.07	Monoara	Boring Depeath 390 feet
61	Polash	Rasulpur Female CO-2	5704	19000	19000	0	0	17-5-7	Shahorbanu	Boring Depeath 395 feet
62	Polash	Mojumdari Male CO-2	5740	20000	20800	800	0	28.6.07	Monindro	Boring Depeath 375 feet
63	Polash	Hacucona South Female CO-02	5764	16000	15770	0	230	25-6-8	Jewela	Boring Depeath 250 feet
64	Polash	Kachirgati Female CO	5767	16000	15800	0	200	25-6-8	Zobeda	Boring Depeath 220 feet
65	Polash	Polashgaon Female CO	5774	16000	15800	0	200	25-6-8	Amena Khatun	Boring Depeath 220 feet
66	Polash	Kachirgati Male CO	5788	18000	16080	0	1920	3/24/2010	Aiub Ali	Boring Depeath 328
67	Polash	Krishnanagar Female CO	5820	18000	25200	7200	0	15.3.09	Shibani Shaha	Boring Depeath 500 feet
68	Polash	Doshgar Natunpara Female CO	5842	16000	15800	0	200	22.6.08	Safura	Boring Depeath 240 feet
69	Polash	Doshghor Male CO	5846	18000	18010	10	0	12/04/09	Manik mia	Boring Depeath 280 feet
70	Polash	Gajir Gaon Dakkhin Para Female CO	5848	16000	16885	885	0	22.6.08	Firoza	Boring Depeath 330 feet
71	Polash	Gajirgaon Moddho Para Female CO	5849	16000	14705	0	1295	29-6-8	Nasima	Boring Depeath 250 feet

72	Polash	Koularpar Female CO-2	5851	16000	17030	1030	0	29-6-8	Kulsuma	Boring Depeath 330 feet
73	Polash	East Kachirgati Female CO	5853	16000	19470	3470	0	24-9-08	Zobeda	Boring Depeath 365 feet
74	Polash	Dariapar Male CO-2	5856	18000	21000	3000	0	6/15/2010	Arun	Boring Depeath 465 feet
75	Polash	Dosghor West Female CO	5860	18000	15290	0	2710	12/04/09	Lovely	Boring Depeath 275 feet
76	Polash	Upzila westpara Female CO	5887	18000	17500	0	500	29-3-9	Halima Khatun	Boring Depeath 285 feet
77	Polash	Chanpur South Female CO	5889	18000	15500	0	2500	6/18/2010	Sorufa	Boring Depeath 312
78	Polash	Doshgher Moddapara Female CO	5893	18000	15030	0	2970	29-3-9	Hamida	Boring Depeath 290 feet
79	Polash	Rangpur South para Female CO	5894	18000	17500	0	500	12/5/09	Anowara	Boring Depeath 350 feet
80	Polash	Rangpur Northpara Female CO	5895	18000	17500	0	500	12/5/09	Makmima	Boring Depeath 370 feet
81	Polash	Chanpur Female CO-2	5900	18000	15410	0	2590	12/5/09	Meherjan	Boring Depeath 230 feet
82	Polash	Rasulpur Moddapara Female Co	5901	18000	0	0	0			Not Installed yet due to conflict
83	Polash	Razghat Male CO	5926	18000	15050	0	2950	3/13/2010	Hadi-UI-Ali	Boring Depeath 295
84	Polash	Kolarper Female CO	5932	18000	17015	0	985	18-3-9	Kulsuma	Boring Depeath 335 feet
85	Polash	Kutipara Female CO	5955	18000	15810	0	2190	15.3.09	Julekha	Boring Depeath 255 feet
86	Polash	Dasghor East FemaleCO	5963	18000	16080	0	1920	15.3.09	Razia Khatun	Boring Depeath 285 feet
87	Polash	Dakshin Dasghor FemaleCO	5970	18000	15735	0	2265	6.1.09	Nazma Khatun	Boring Depeath 255 feet
88	Polash	Telikona FemaleCO	5981	18000	13700	0	4300	3/17/2010	Jamena	Boring Depeath 260
89	Polash	Mallikpur Uttar Female CO	5984	18000	22200	4200	0	3/18/2010	Toiubun Nesa	Boring Depeath 460

89	Sub-Total			1668000	1660105	46730	36625			
1	S Badaghat	Modhupur Male CO	4986	17500	19010	1510	0	8/24/2005	Yusuf Ali	Boring Depeath 430 feet
2	S Badaghat	Nowagaon Male CO	5181	18000	18280	280	0	6/15/2006	Bokul	Boring Depeath 375 feet
3	S Badaghat	Omarpur Female CO	5315	20000	19675	0	325	12/19/2006	Hazera	Boring Depeath 415 feet
4	S Badaghat	Katakhali Male CO	5509	17800	18700	900	0	4/24/2007	Mostofa	Boring Depeath 400 feet
5	S Badaghat	Sirajpur Northpara Female CO-2	5601	20800	22090	1290	0	8/11/2007	Monara	Boring Depeath 435 feet
6	S Badaghat	Baggaon Dakkhin Para Male CO	5735	20000	20600	600	0	11/2/2007	Wazed	Boring Depeath 400 feet
7	S Badaghat	Saktiarkhola Dakkhin Para Female CO	5843	20000	21140	1140	0	12/9/2008	Samsunnahar	Boring Depeath 450 feet
8	S Badaghat	Chatrish Female CO	5868	20000	20790	790	0	9/4/2009	Hazera Khatun	Boring Depeath 435 feet
9	S Badaghat	Chatrish Female CO-2	5912	20000	22435	2435	0	7/27/2009	Piara Begum	Boring Depeath 470 feet
10	S Badaghat	**Puraton Bag Mara Male CO	4690	25100	25180	80	0	21.3.05	Sazol Pal	Boring Depeath 460 feet
11	S Badaghat	**Puraton Bag Mara Female CO	4691	25100	25180	80	0	21.3.05	Zahura	Boring Depeath 460 feet
12	S Badaghat	**Notun Bag Mara Female CO	4694	17500	22100	4600	0	21.3.05	Zahura	Boring Depeath 450 feet
13	S Badaghat	**Notun Bag Mara Male CO	4698	21800	22100	300	0	22-12-05	Abul Hosen	Boring Depeath 480 feet
14	S Badaghat	Durgapur P .para Female CO	4824	17500	20460	2960	0	15-3-05	Bedena	Boring Depeath 450 feet
15	S Badaghat	**Loliapur Female CO	4899	25100	25180	80	0	15-3-05	Ambia	Boring Depeath 480 feet
16	S Badaghat	Durgapur Kittar Hati Male CO	4902	18200	19670	1470	0	15-3-05	Nurul Amin	Boring Depeath 420 feet
17	S Badaghat	**Laliapur Male CO	4913	21800	22000	200	0	22-12-05	Nur Ali	Boring Depeath 400 feet

18	S Badaghat	Brajanathpur Southpara Male CO	4943	17500	17500	0	0	21.3.05	Harolal	Boring Depeath 420 feet
19	S Badaghat	**Brajanathpur Female CO	5029	25700	26090	390	0	21.3.05	Bishakha	Boring Depeath 520 feet
20	S Badaghat	Jagannathpur Female CO	5055	28200	19320	0	8880	1/4/05	Azmila	Boring Depeath 410 feet
21	S Badaghat	Basantapur Female CO	5071	18000	18760	760	0	20.12.05	Selina	Boring Depeath 390 feet
22	S Badaghat	Olasnagar Female CO-1	5108	18000	18800	800	0	18-11-5	Kulsuma	Boring Depeath 397 feet
23	S Badaghat	**Sreedorpur Male CO	5120	21800	22100	300	0	10.10.06	Chitu	Boring Depeath 400 feet
24	S Badaghat	Olasnagar Female CO-2	5145	18000	18469	469	0	21-12-05	Rahima	Boring Depeath 378 feet
25	S Badaghat	Porangaon Female CO	5171	18000	18075	75	0	15-12-5	Monoara	Boring Depeath 370 feet
26	S Badaghat	Jalilpur Female CO	5197	18000	19700	1700	0	20.12.05	Fatema Begum	Boring Depeath 400 feet
27	S Badaghat	Rahimpur Female CO	5230	18000	19700	1700	0	14-12-5	Morium	Boring Depeath 400 feet
28	S Badaghat	Ecor Atia Female CO	5250	18000	18253	253	0	20.12.05	Shefali	Boring Depeath 378 feet
29	S Badaghat	Asamgonj Male CO	5339	19000	20100	1100	0	12/8/06	Anayet Ali	Boring Depeath 400 feet
30	S Badaghat	Ulasnagar Westpara Female CO	5343	19000	19190	190	0	10.10.06	Alyea	Boring Depeath 400 feet
31	S Badaghat	Katakhali Female CO	5355	17000	16500	0	500	30-5-7	Rina	Boring Depeath 300 feet
32	S Badaghat	Durgapur Westpara Male CO	5410	21800	20025	0	1775	10.10.06	Anoara Khatun	Boring Depeath 425 feet
33	S Badaghat	Sreedorpur Female CO	5419	21800	22300	500	0	01/11/06	Bina Dash	Boring Depeath 400 feet
34	S Badaghat	Jagannathpur Male CO	5435	20000	20095	95	0	30-5-7	Yasin	Boring Depeath 430 feet
35	S Badaghat	Purangoan North paraFemaleCO	5449	12000	15320	3320	0	01/11/06	Morium	Boring Depeath 310 feet

36	S Badaghat	Jamalpur Female	5460	20800	20950	150	0	12/2/07	Rehena Begum	Boring Depeath 405 feet
37	S Badaghat	Saktiar khola Female CO	5466	20800	20160	0	640	18.10.06	Aonjoli Rani	Boring Depeath 405 feet
38	S Badaghat	Sirajpur Modha para Female CO	5484	20800	21160	360	0	25-11-06	Rokeya Begum	Boring Depeath 405 feet
39	S Badaghat	Saktiar khola Modhapara Female CO	5508	20800	21450	650	0	18.10.06	Zarina	Boring Depeath 420 feet
40	S Badaghat	Sirajpur Eastpara Female CO	5538	20800	22040	1240	0	12/2/07	Zosna Begum	Boring Depeath 430 feet
41	S Badaghat	Chargaon SouthPara FemaleCO	5544	16800	18450	1650	0	12/2/07	Shahana	Boring Depeath 400 feet
42	S Badaghat	Purangoan East para FemaleCO	5549	19000	19800	800	0	12/2/07	Monoara	Boring Depeath 450 feet
43	S Badaghat	Gondamara Male CO	5556	19000	20460	1460	0	25.2.07	Aktar	Boring Depeath 440 feet
44	S Badaghat	Sirajpur northpara Female CO	5592	19000	19600	600	0	25.2.07	Farzunnesa	Boring Depeath 450 feet
45	S Badaghat	Miarchar Female CO	5628	20000	22885	2885	0	29.5.07	Helena Begum	Boring Depeath 445 feet
46	S Badaghat	Purangaon Uttarpara Female CO-02	5653	17000	17210	210	0	29.5.07	Rina	Boring Depeath 340 feet
47	S Badaghat	Omarpur Madhapara Female CO	5668	17000	18230	1230	0	22-5-7	Zanu	Boring Depeath 370 feet
48	S Badaghat	Baggaon Dakkhin Para Female CO	5729	20000	20580	580	0	13-6-7	Sefali	Boring Depeath 430 feet
49	S Badaghat	Baggaon Uttar Para Female CO	5730	20000	20845	845	0	13-6-7	Anoara	Boring Depeath 435 feet
50	S Badaghat	East Amria Female CO	5742	20000	20620	620	0	28.6.07	Firuza	Boring Depeath 430 feet
51	S Badaghat	Bosontopur Natunpur Female CO	5769	20000	19700	0	300	10.2.10	Monowara	Boring Depeath 429
52	S Badaghat	Sirajpur Baggaon Male CO	5770	20000	20500	500	0	15.5.10	Kalam	Boring Depeath450 feet
53	S Badaghat	Sirajpur Boropara Female CO	5775	19000	20650	1650	0	11.3.08	Salma Begum	Boring Depeath 430 feet

54	S Badaghat	Saktiarkhola Uttarpara Female CO-2	5785	20000	21550	1550	0	25-6-8	Pronoti Rani	Boring Depeath 450 feet
55	S Badaghat	Amria Female CO	5792	19000	20470	1470	0	25-4-8	Razia Khatun	Boring Depeath 430 feet
56	S Badaghat	Saktiar khola Westpara Female CO	5804	19000	20470	1470	0	11.3.08	Asfia Begum	Boring Depeath 430 feet
57	S Badaghat	Amria Modha para Female CO	5818	20000	20620	620	0	22.6.08	Piara Begum	Boring Depeath 430 feet
58	S Badaghat	Amria South para Female CO	5827	20000	20420	420	0	5/6/08	Rozina	Boring Depeath 430 feet
59	S Badaghat	Halabadi Westpara Female CO	5830	15000	16500	1500	0	5/6/08	Rehena	Boring Depeath 360 feet
60	S Badaghat	Miarchar Female CO-02	5836	20000	21240	1240	0	5/6/08	Sahera Banu	Boring Depeath 450 feet
61	S Badaghat	Miarchar Female CO-03	5854	20000	21140	1140	0	29-6-8	Sahera	Boring Depeath 450 feet
62	S Badaghat	Miarchar Eastpara Female CO	5857	20000	22700	2700	0	2.1.10	Hazara	Boring Depeath 465
63	S Badaghat	Nuton Para Female CO	5865	18000	19900	1900	0	3/26/2010	Sufia	Boring Depeath 434
64	S Badaghat	Miarchar modhapara Female CO	5867	20000	20500	500	0	2/27/2010	Shamsunnahar	Boring Depeath 451
65	S Badaghat	Miarchar puranhati Female CO-1	5869	20000	20550	550	0	4/19/2010	Nurbanu	Boring Depeath 452
66	S Badaghat	Miarchar puranhati Female CO-2	5873	20000	20590	590	0	22.6.08	Rubi Begum	Boring Depeath 440 feet
67	S Badaghat	Gondamara Female CO	5876	20000	16540	0	3460	12/04/09	Helena Khatun	Boring Depeath 300 feet
68	S Badaghat	Monubag Female CO	5882	20000	22200	2200	0	6/21/2010	Rujina	Boring Depeath 465 feet
69	S Badaghat	Miarchar Maddopara Female CO-2	5888	20000	20720	720	0	5/26/2010	Rahima	Boring Depeath 425 feet
70	S Badaghat	Gondamara Female CO -2	5897	20000	19400	0	600	4/20/2010	Momotaj	Boring Depeath 395
71	S Badaghat	Purangaon Modhapara Female CO	5905	20000	20100	100	0	29-3-9	Momotaz	Boring Depeath 400 feet

72	S Badaghat	Chatrish Female CO-3	5908	20000	20965	965	0	29-3-9	Rukia Khatun	Boring Depeath 490 feet
73	S Badaghat	Shapur Female CO	5909	20000	21030	1030	0	29-3-9	Sabina Khatun	Boring Depeath 435 feet
74	S Badaghat	Miarchar Conapara Female CO	5910	20000	20332	332	0	15.3.09	Zahanara	Boring Depeath 465 feet
75	S Badaghat	Miarchar Uttarpara Female CO	5918	20000	20500	500	0	3/29/2010	Rehena	Boring Depeath 435
76	S Badaghat	Kachirgati Sarokpar Female CO	5921	16000	16350	350	0	23.9.08	Shahara	Boring Depeath 260 feet
77	S Badaghat	Mearchah Male CO	5935	20000	20750	750	0	5/25/2010	Musa Mia	Boring Depeath 435
78	S Badaghat	Purangoan Purba Para Female CO-2	5949	20000	21600	1600	0	5.3.10	Muslima	Boring Depeath 460
79	S Badaghat	Shaktiarkhula Passim Para Female CO	5951	20000	22500	2500	0	4.4.10	Anoara	Boring Depeath 485
80	S Badaghat	Amria Uttar Para Female CO	5953	20000	20700	700	0	3/18/2010	Shahjahan	Boring Depeath 425
81	S Badaghat	Amria Dhashin Para Female CO-2	5954	20000	20700	700	0	5/21/2010	Surma	Boring Depeath 430
82	S Badaghat	Durgapur Kittar Hati female CO	5956	20000	21200	1200	0	12.5.10	Rahima	Boring Depeath 435
83	S Badaghat	Amria Male CO	5958	20000	20900	900	0	6/10/2010	A. Latif	Boring Depeath 415
84	S Badaghat	Sonapur FemaleCO-2	5967	20000	20800	800	0	4/24/2010	Mahmuda	Boring Depeath 415 feet
85	S Badaghat	Sonapur FemaleCO-1	5982	20000	20800	800	0	3/25/2010	Samlota	Boring Depeath 415
85	Sub-Total			1673800	1734914	77594	16480			
1	Solukabad	Chalband Gulikitta Female CO	4987	14800	14800	0	0	9/25/2005	Safurchan	Boring Depeath 360 feet
2	Solukabad	Jaganatpur west Female CO	5165	15800	15800	0	0	10/4/2005	Zaheda	Boring Depeath 330 feet
3	Solukabad	Badertack Female CO	5335	20000	21285	1285	0	11/7/2005	Yasmin	Boring Depeath 405 feet

4	Solukabad	Adhang Female CO-2	5514	15000	15340	340	0	3/22/2007	Sokhina	Boring Depeath 150 feet
5	Solukabad	Mothurkandi Modhyapara Female CO	5540	12000	13475	1475	0	6/4/2007	Zamina	Boring Depeath 225 feet
6	Solukabad	Jagannathpur Male CO	4933	14800	14800	0	0	15-3-05	Aktar Mia	Boring Depeath 365 feet
7	Solukabad	Jagannathpur Female CO	4947	14800	14800	0	0	21.3.05	Hosna	Boring Depeath 360 feet
8	Solukabad	Chalband Gulikitta Male CO	4971	14800	14800	0	0	21.3.05	Fazlu Mia	Boring Depeath 360 feet
9	Solukabad	Chalband Male CO	4979	14800	14800	0	0	18-3-05	Renu Mia	Boring Depeath 300 feet
10	Solukabad	Jinarpar Male CO	4983	9800	19210	9410	0	18-3-05	Aklas Mia	Boring Depeath 330 feet
11	Solukabad	Chalband Female CO	4991	14800	14800	0	0	18-3-05	Forida	Boring Depeath 330 feet
12	Solukabad	Jinarpur Female CO	5035	9800	12700	2900	0	1/4/05	Sufia Khatun	Boring Depeath 260 feet
13	Solukabad	Chalband North Para Female CO	5066	14800	14800	0	0	1/4/05	Zahanara/Halema	Boring Depeath 432 feet
14	Solukabad	Bagber Male CO	5110	15800	14635	0	1165	24.4.05	Kamal	Boring Depeath 225 feet
15	Solukabad	Bagber Female CO	5112	16000	16020	20	0	18-11-5	Rabia/Jalal	Boring Depeath 180 feet
16	Solukabad	Lamapara Female CO	5179	16000	16000	0	0	15-12-5	Anura Khatun	Boring Depeath 350 feet
17	Solukabad	Akta Para Male CO	5216	17800	16000	0	1800	14-12-5	Wahid Miah	Boring Depeath 195 feet
18	Solukabad	Aktapara Female CO	5266	14000	14030	30	0	12/4/05	Hazera Arshad mia	Boring Depeath 195 feet
19	Solukabad	Badertack Male CO	5300	21800	22760	960	0	12/4/05	Azizur Rahman	Boring Depeath 450 feet
20	Solukabad	Ratergaon Female CO	5303	14000	14030	30	0	12/4/05	Rokeya	Boring Depeath 236 feet
21	Solukabad	BadertackSouthpara Male CO	5336	20000	20000	0	0	25-4-5	Shahporan	Boring Depeath 360 feet

22	Solukabad	Badertack Modapara Male CO	5337	20000	21085	1085	0	25-4-5	Ismail	Boring Depeath 405 feet
23	Solukabad	Badertack Southpara Male CO-2	5357	20000	15175	0	4825	12/8/06	Halim	Boring Depeath 195 feet
24	Solukabad	South Mouakora Male CO	5364	15000	15030	30	0	20-8-6	Abul Husen	Boring Depeath 236 feet
25	Solukabad	Rttergaon 2no Male CO	5370	15000	15125	125	0	20-8-6	Alomgir	Boring Depeath 195 feet
26	Solukabad	Badertack Northpara Male CO	5373	20000	20000	0	0	24.4.05	Shiraj	Boring Depeath 360 feet
27	Solukabad	Majdertake Female CO	5457	20000	20180	180	0	12.9.06	Asia	Boring Depeath 310 feet
28	Solukabad	Moninager Male CO	5464	15000	15020	20	0	20-9-06	Asor Ali	Boring Depeath 180 feet
29	Solukabad	Mothirkhandi Female CO	5501	15000	15000	0	0	20-9-06	Bedena Bashar	Boring Depeath 85 feet
30	Solukabad	Adhang Female CO-1	5502	15000	15020	20	0	20-9-06	Parvin Salam	Boring Depeath 180 feet
31	Solukabad	Mothori khandi Male CO	5513	15000	16560	1560	0	12.9.06	Rafiqul Islam	Boring Depeath 300 feet
32	Solukabad	Badertack westpara Female CO	5532	20000	23160	3160	0	9/11/06	Rina Hakim	Boring Depeath 450 feet
33	Solukabad	Mouakora Modha para Male CO	5541	10800	12130	1330	0	18.10.06	Siddikur Rahman	Boring Depeath 236 feet
34	Solukabad	Lama Chalbond Male CO	5543	16000	16030	30	0	30.11.06	Taher	Boring Depeath 210 feet
35	Solukabad	Mokora Pulerghat Male CO	5557	14000	14595	595	0	21-5-7	Kadir	Boring Depeath 165 feet
36	Solukabad	Amragor Male CO	5562	14000	14330	330	0	25.2.07	Fazlul	Boring Depeath 236 feet
37	Solukabad	Kashipur Hajong Male CO	5563	14000	14030	30	0	25.2.07	Dhanonjoy	Boring Depeath 236 feet
38	Solukabad	Kafna Male CO	5572	14000	14125	125	0	22-2-7	Saifur Rahman	Boring Depeath 195 feet
39	Solukabad	Goarargow Male CO	5595	15000	15160	160	0	30-5-7	Nurul Islam	Boring Depeath 240 feet

40	Solukabad	Kafna modh Para Male CO	5599	14000	14125	125	0	25.2.07	Abutaher	Boring Depeath 195 feet
41	Solukabad	Gorergaon Male CO - 02	5624	14000	14230	230	0	25.2.07	Manu Khan	Boring Depeath 160 feet
42	Solukabad	Kafna Female CO	5657	14000	14030	30	0	22-5-7	Murshida	Boring Depeath 236 feet
43	Solukabad	Jinarpur Purbapara Female CO	5671	17000	18940	1940	0	22-5-7	Minara	Boring Depeath 240 feet
44	Solukabad	Salamur Male CO	5710	20000	22260	2260	0	29.5.07	Hannan	Boring Depeath 410 feet
45	Solukabad	Mothurkandi Uttar para Female CO	5732	18000	16930	0	1070	13-6-7	Ayesa Fazlu mia	Boring Depeath 236 feet
46	Solukabad	Majertek Uttarpara Female CO	5736	18000	17860	0	140	13-6-7	Achia Khatun/Kasem	Boring Depeath 300 feet
47	Solukabad	Moninager 2 No Female CO	5772	15000	17395	2395	0	20-3-8	Bilkis/Fote ali	Boring Depeath 375 feet
48	Solukabad	Gorergaon Female CO	5773	15000	15130	130	0	20-3-8	Afia/Mofiz	Boring Depeath 180 feet
49	Solukabad	Moninagar Female CO	5776	15000	14200	0	800	11.3.08	Hazera/Luchu	Boring Depeath 225 feet
50	Solukabad	Gorergaon West Para Male CO	5783	15000	16000	1000	0	2/20/2010	Shahjahan	Boring Depeath 326
51	Solukabad	Rotargaon Purbopara Female CO	5796	16000	16080	80	0	25-6-8	Helena Roton mia	Boring Depeath 190 feet
52	Solukabad	Rotargaon Southpara Female CO	5803	16000	13610	0	2390	26-4-8	Samsunnahar	Boring Depeath 250 feet
53	Solukabad	Lamachalbond Female CO	5819	16000	17085	1085	0	22.6.08	Ayesa	Boring Depeath 375 feet
54	Solukabad	Monipur Hati Male CO	5821	16000	16085	85	0	23.9.08	Bachu Mia	Boring Depeath 225 feet
55	Solukabad	Rampur Male CO	5839	16000	16000	0	0	5/6/08	Monjur	Boring Depeath 330 feet
56	Solukabad	Sonapara Female CO-1	5840	16000	14962	0	1038	23.9.08	Sabikunnahar	Boring Depeath 200 feet
57	Solukabad	Adang Male CO	5844	16000	19200	3200	0	12.1.10	Mannan	Boring Depeath 395

58	Solukabad	Rampur Male CO-2	5855	16000	16000	0	0	29-6-8	Aziz	Boring Depeath 330 feet
59	Solukabad	Sonapara Female CO-2	5861	16000	14937	0	1063	23.9.08	Rabia Khatun	Boring Depeath 230 feet
60	Solukabad	Rampur PashchimparaFemale CO	5866	16000	17540	1540	0	23.9.08	Karful nesa	Boring Depeath 360 feet
61	Solukabad	Rampur Purbopara Female CO	5871	16000	19500	3500	0	3/14/2010	Khudeja	Boring Depeath 423
62	Solukabad	Monipur Hati Female CO	5891	20000	23100	3100	0	4/29/2010	Rupsa	Boring Depeath 510
63	Solukabad	Monipur hati South Male CO	5906	16000	23567	7567	0	18-9-08	Nanu Mia	Boring Depeath 495 feet
64	Solukabad	Majhertec East Female CO	5907	15000	15550	550	0	5/15/2010	Samsunnahar	Boring Depeath 313
65	Solukabad	Rotargaon Southpara Male CO	5911	15000	16400	1400	0	5/24/2010	Abul Hossain	Boring Depeath 330
66	Solukabad	Rotargaon Southpara Female CO-2	5913	16000	15220	0	780	5/9/2010	Amena	Boring Depeath 304
67	Solukabad	Monipur hati East Female CO	5922	20000	29900	9900	0	3/30/2010	Safia	Boring Depeath 610
68	Solukabad	Monipur South Female CO	5929	20000	20930	930	0	18-3-9	Habeza Khatun Sazidur	Boring Depeath 540 feet
69	Solukabad	Monipur North Female CO	5930	20000	24600	4600	0	6/10/2010	Ruksana	Boring Depeath 495
70	Solukabad	Badertak North FemaleCO	5969	20000	27000	7000	0	6/18/2010	Sahida	Boring Depeath 585
71	Solukabad	Aktapara Female CO-2	5971	16000	15410	0	590	6.1.09	Feruza	Boring Depeath 225 feet
72	Solukabad	Batertak Maddha FemaleCO	5972	20000	22500	2500	0	3/10/2010	Nehera	Boring Depeath 480
73	Solukabad	Berergoan Female	5983	16000	15150	0	850	2/27/2010	Sorufa	Boring Depeath 295
73	Sub-Total			1174200	1238066	80377	16511			
422	Total			7577045	7696945	351827	176927			

Local Government Engineering Department
Community Based Resource Management Project

Project Management Unit(PMU), Sunamgonj.

Tube well instalation report.

Name of Upazila:Jamalgonj

SI No.	Union	Name of CO	BKB Branch & CO Account No.	Fund Released (Tk.)	Actual Expenditure	Excess Expenditure (Born by CO)	Un Spent Money (Tk.)	Completion Date of Instation	Location	Remarks
1	Jamalgonj Sadar	Dhakkin Kamlabaz M CO	6164	24000	18557	0	5443	05.03.05	Dulu	418 ft Depth
2	Jamalgonj Sadar	Lambanak Purbo Para M CO	6173	24000	24826	826	0	06.04.05	Johir	565
3	Jamalgonj Sadar	Batal Alipur Paschim Para M CO	6153	24000	19424	0	4576	17.08.05	josim	510
4	Jamalgonj Sadar	Nayahalot Paschim Para F CO	6147	25900	22000	0	3900	27.04.05	Sazina	522
5	Jamalgonj Sadar	Sachna Muslim Hati F CO	6277	20000	19494	0	506	3.02.06	Samsul Haq	446
6	Jamalgonj Sadar	Lombabak Modha Para F CO	6246	20000	16774	0	3226	16.04.06	Morium	366
7	Jamalgonj Sadar	Dhakkin Kamlabaz Modha Para F CO	6228	20000	19000	0	1000	19.02.06	Hosna	420
8	Jamalgonj Sadar	Sachna M CO	6257	20000	15000	0	5000	3.08.06	Sham das	310
9	Jamalgonj Sadar	Lalpur Uttar Para F CO	6294	20000	17360	0	2640	16.04.06	Usman goni	350
10	Jamalgonj Sadar	Insunpur Purbo Para M CO	6384	20000	15000	0	5000	19.04.06	Nur ali	296
11	Jamalgonj Sadar	Hossinpur M CO	6303	20000	17000	0	3000	16.04.06	Taj Uddin	331
12	Jamalgonj Sadar	Lalpur Shapla M CO	6282	20000	16856	0	3144	04.06.06	Abdur rashid	336
13	Jamalgonj Sadar	Kashipur Uttar Para M CO	6333	20000	17000	0	3000	24.06.06	Taher ali	347
14	Jamalgonj Sadar	Lomabak Purbo Para F CO	6205	20000	16000	0	4000	15.06.06	Korimunnessa	440
15	Jamalgonj Sadar	Umedpur M CO	6370	20000	17100	0	2900	18.06.06	Chand miah	340
16	Jamalgonj Sadar	Kalagoza F CO	6416	20000	20760	760	0	25.06.06	Farida	440
17	Jamalgonj Sadar	Lombabak Boro Bari F CO	6483	20000	19000	0	1000	12.6.06	Sujata begum	390
18	Jamalgonj Sadar	Lalpur Mozid Hati F CO	6499	20000	17800	0	2200	3.12.06	Abdur Hakim	390
19	Jamalgonj Sadar	Noyahalot PurboPara F CO	6436	20000	21140	1140	0	12.03.06	Chand Miah	480
20	Jamalgonj Sadar	Chandpur Modha Para M CO	6576	20000	14500	0	5500	18.03.07	Golam Hossain	285
21	Jamalgonj Sadar	Kalipur Modha Para F CO	6585	20000	17370	0	2630	18.03.07	Mala	360
22	Jamalgonj Sadar	Lombabak Uttar Para F CO	6533	20000	24000	4000	0	3.11.07	Rahima Begum	525
23	Jamalgonj Sadar	Rampur UttarPara F CO	6512	20000	18000	0	2000	23.05.07	Muktar Ali	390
24	Jamalgonj Sadar	Songbadpur M CO	6427	20000	20000	0	0	5.10.07	GajiurRahaman	435
25	Jamalgonj Sadar	Sonapur M CO	6589	20000	31000	11000	0	11.10.07	Bahar Ali	320

26	Jamalganj Sadar	Chandpur Abur Hati F CO	6634	20000	15660	0	4340	5.03.07	Noyan Tara	300
27	Jamalganj Sadar	Nayahalot Modha Para F CO	6620	20000	17800	0	2200	08.01.07	Sobi begum	390
28	Jamalganj Sadar	Lombabak Surma M CO	6658	20000	23000	3000	0	12.11.07	Helal Uddin	495
29	Jamalganj Sadar	Sachna Shapla F Co	6635	20000	22305	2305	0	17.12.09	Aujmila	450
30	Jamalganj Sadar	Uttar Kamlabaz Purbopara F CO	6723	20000	20598	598	0	25.11.07	Sudhir	598
31	Jamalganj Sadar	Kalipur Bandar Hati F CO	6732	20000	18000	0	2000	13.11.07	Maksuda	345
32	Jamalganj Sadar	Uttar Kamlabaz Namahati F CO	6722	20000	26960	0	0	27.11.07	Jinnath ali	690
33	Jamalganj Sadar	Paschim Kalipur F CO	6392	20000	16700	0	3300	3.05.07	Hajera	330
34	Jamalganj Sadar	Daskhin Kamlabaz Paschim Para F Co	6559	20000	22940	2940	0	4.04.07	Renuja	610
35	Jamalganj Sadar	Chanpur Shekpara M CO	6674	20000	23190	3190	0	4.6.09	Abdul salam	470
36	Jamalganj Sadar	Laxmipur lomba para M CO	6236	20000	16200	0	3800	06.06.06	Taher	346
37	Jamalganj Sadar	Sachna Pal PaaraF Co	6417	20000	20300	300	0	20.12.07	Anil Pual	350
38	Jamalganj Sadar	Kalibari Moddhapara F CO	6877	20000	20000	0	0	25.03.08	josna Begum	390
39	Jamalganj Sadar	Kalibari Daskhin Para F CO	6839	20000	20400	400	0	31.03.08	Almas Miah	400
40	Jamalganj Sadar	Chandpur Paschim Para F CO	6749	20000	19800	0	200	25.09.08	Nur Ali	420
41	Jamalganj Sadar	Kalipur Dhakkin Para F CO	6857	20000	17000	0	3000	23.03.08	Mahamuda	315
42	Jamalganj Sadar	Kalaguja Uttarpara F CO	6878	20000	26290	6290	0	17.09.08	Josna begum	510
43	Jamalganj Sadar	Kalipur Shapla F CO	6875	20000	17000	0	3000	31.03.08	Depali	318
44	Jamalganj Sadar	Uttar Kamlabaz Dhanuakhali FCO	6800	20000	18000	0	2000	14.09.08	Nurgis	315
45	Jamalganj Sadar	Talia F CO	6680	20000	20200	200	0	22.06.08	Nahida	400
46	Jamalganj Sadar	Sonapur Shapla M CO	6881	20000	19000	0	1000	09.10.09	Jalal	345
47	Jamalganj Sadar	Chandpur Abur Hati M CO	6910	20000	21700	1700	0	06.08.08	Jakir Hossain	346
48	Jamalganj Sadar	Kashipur Daskin Para F CO	6916	20000	21595	1595	0	22.09.08	Laki	435
49	Jamalganj Sadar	Uttar Kamlabaz Sorotpur FCO	6904	20000	21370	1370	0	12.01.08	Jayeda	415
50	Jamalganj Sadar	Lambabak Paschim para Fe Co	6922	20000	19800	0	200	21.12.08	Rehana	345
51	Jamalganj Sadar	Batal Alipur PurboPara F CO	6885	20000	19000	0	1000	27.01.09	Parul	345
52	Jamalganj Sadar	Vatilalpur Moddhapara F CO	7048	20000	22010	2010	0	13.06.09	Farid miah	500
53	Jamalganj Sadar	Kodomtoli Shapla F CO	7012	20000	18000	0	2000	03.04.09	Shuva Rani	330
54	Jamalganj Sadar	Durgapur F CO	7040	20000	18345	0	1655	03.11.09	Monchobala	360
55	Jamalganj Sadar	Vatilalpur Daskhinpara F CO	7058	20000	19000	0	1000	11.06.09	Abdur Rahim	355

56	Jamalganj Sadar	Noyahalot NotunPara F CO	6215	20000	19800	0	200	31.05.09	KOLi	375
57	Jamalganj Sadar	Purbo laxmipur notunpara F CO	7071	20000	19900	0	100	07.06.09	Sultana	390
58	Jamalganj Sadar	Uttar kamlabaz Guilarhati F CO	7049	20000	21200	1200	0	19.05.09	Majeda	430
59	Jamalganj Sadar	Kaminipur Purbopara F Co	7072	20000	22525	2525	0	14.07.09	Sufia	465
60	Jamalganj Sadar	Kashipur modha para F Co	7114	20000	24435	4435	0	24.08.09	Sujeda	510
61	Jamalganj Sadar	Kaminipur Paschimpara F Co	7098	20000	23345	3345	0	01.09.09	Nurjahan	480
62	Jamalganj Sadar	Sonapur Hindupara F CO	7022	20000	19004	0	996	24.02.09	Maloti	370
63	Jamalganj Sadar	Kashipur Paschimpara F CO	6997	20000	21740	1740	0	18.06.09	Asia	490
64	Jamalganj Sadar	Chanpur Shapla M Co	7148	20000	15000	0	5000	30/9/2009	Abdul Malek	370 ft depth
65	Jamalganj Sadar	Kashipur Surma F Co	7113	20000	19800	0	200	17/1/2010	Lutfu	410
66	Jamalganj Sadar	Vatilaipur F Co	7131	20000	18500	0	1500	24/1/10	Naznin	390
67	Jamalganj Sadar	Laxmipur Paschimpara F Co	7115	20000	19800	0	200	12/1/2010	Sahana	395
68	Jamalganj Sadar	Mominpur Surma F Co	7243	20000	19800	0	200	16.05.10	Rohima	380
69	Jamalganj Sadar	Lombabak Bogir hati F CO	7262	20000	22000	2000	0	30.06.10	Morium	390
70	Jamalganj Sadar	Laxmipur M Co	7134	20000	23725	3725	0	10.09.09	Abul hossain	495
71	Jamalganj Sadar	Kashipur Somajsaba M Co	7276	20000	23000	3000	0	26.06.10	Tajul islam	495
72	Jamalganj Sadar	Bhier Hati F Co	7226	20000	19800	0	200	08.04.10	Nazma	410
73	Jamalganj Sadar	Paschim Laxmipur Sorma M CO	7294	20000	19800	0	200	06.08.11	Shamsul	410
74	Jamalganj Sadar	Mominpur Dhakkin Para F CO	7251	20000	19800	0	200	13.03.11	Maleka	410
75	Jamalganj Sadar	Pachim Laxmipur Bandarhati M CO	7294	20000	19900	0	100	16.07.10	Emdadul	410
75	Sub-Total			1517900	1489998	65594	100456			
1	Sachna	Vharotpur Ujan para F CO	6163	24000	18400	0	5600	06.05.05	Laxmidas	432
2	Sachna	Chanpur Daskinpara F CO	6139	25900	25900	0	0	06.04.05	Maleka	420
3	Sachna	Nojatpur Daskhin Para F CO	6154	25900	25900	0	0	23.05.05	Chan Miah	724
4	Sachna	Shermostopur Paschim para F CO	6200	25900	27624	1724	0	06.04.05	Abdul ali	646
5	Sachna	Shermostopur M CO	6207	25900	25910	10	0	03.05.05	Nurul Islam	456
6	Sachna	Sujatpur Boro Bari F CO	6278	20000	24618	4618	0	2.05.06	Monuar ali	543 ft depth
7	Sachna	Mofiz Nagor F CO	6284	20000	18500	0	1500	26.02.06	Laki akter	420
8	Sachna	Kandagaon M CO	6233	20000	23492	3492	0	23.02.06	Abdul haq	527
9	Sachna	Noya Sukdevpur Moddhapara F CO	6227	20000	18286	0	1714	11.10.05	Ustar ali	432

10	Sachna	Noya Sukdevpur Purbopara F CO	6253	20000	19268	0	732	22.06.06	Morzina	414
11	Sachna	Durlobpur Daskhinpara F CO	6292	20000	18480	0	1520	18.06.06	Lal miah	380
12	Sachna	Sujatpur Purbopara F CO	6386	20000	19400	0	600	07.09.06	Rahena	418
13	Sachna	Durlobpur Notunpara F CO	6313	20000	16500	0	3500	18.06.06	Abdul Hannan	281
14	Sachna	Rangamatia M CO	6391	20000	18700	0	1300	07.08.06	Tomizur Rahman	390
15	Sachna	Polokpur Schoolpara F CO	6484	20000	17340	0	2660	27.12.06	Kibria	370 ft depth
16	Sachna	Radhanogar Uttarpara M CO	6491	20000	19740	0	260	27.12.06	Mosque	410
17	Sachna	Sukdevpur M CO	6456	20000	20000	0	0	20.12.06	Ejjat ali	268
18	Sachna	Ramnagor Shapla F CO	6450	20000	19000	0	1000	14.12.06	Safaliu	440
19	Sachna	Kokraporshi Daskinpara F CO	6685	20000	15480	0	4520	22.08.07	Moula	300
20	Sachna	Durlobpur Lamapara F CO	6545	20000	20000	0	0	24.04.07	Alauddin	452
21	Sachna	Sujatpur Moddhapara M CO	6556	20000	17930	0	2070	04.04.07	Anwar Hossain	385
22	Sachna	Rangamatia Uttarpara F CO	6577	20000	18200	0	1800	04.12.07	Ajjun Nessa	360
23	Sachna	Shermostopur Purbopara Fco	6210	20000	24380	4380	0	27.03.07	Abtab Uddin	710
24	Sachna	Radhanogar Ekota F CO	6606	20000	20000	0	0	06.12.07	Sufia	435
25	Sachna	Fotapur Paschimpara F CO	6631	20000	21315	1315	0	18.07.07	Mahfuja akhter	415
26	Sachna	Polok Moddhapara F CO	6652	20000	18365	0	1635	22.07.07	Kacha miah	390
27	Sachna	Polok Daskhinpara F CO	6721	20000	18962	0	1038	24.08.07	Jahanara	410
28	Sachna	Kokraporshi Daskinpara F CO	6685	20000	15480	0	4520	8/22/2007	Moula	300
29	Sachna	Horihoropur F CO	6415	20000	18000	0	2000	10.11.07	Amir Ali	475
30	Sachna	Kandagaon F CO	6428	20000	18777	0	1223	24.1.07	Abdul Latif	422
31	Sachna	Polok Uttarpara F CO	6672	20000	18910	0	1090	30.01.08	Kolomdar	360
32	Sachna	Ramnagor Notun Para F CO	6812	20000	18600	0	1400	20.02.08	Rakiba	360
33	Sachna	Fotapur Daskhinpara F CO	6862	20000	20000	0	0	12.08.08	Yesmin Akter	400
34	Sachna	Rupaboli M CO	6902	20000	20516	516	0	10/29/2008	Jomshed	375
35	Sachna	Brammon Gaon F CO	6594	20000	20200	200	0	4/11/2008	Shushila	400
36	Sachna	Shorif pur F CO	6846	20000	19900	0	100	30.10.08	Nurrunnaher	400
37	Sachna	Ramnagor Purbopara F CO	6772	20000	23210	3210	0	11.04.08	Safia	450
38	Sachna	Kokraporshi Modhopara F CO	6955	20000	19900	0	100	22.02.09	Tazmon	438
39	Beheli	Bodarpur Purbopara F CO	6949	20000	21000	1000	0	02.04.09	Protima	420

40	Sachna	Ramnagor Paschimpara F CO	6886	20000	19937	0	63	12.04.09	Surjomoni	445
41	Sachna	Horipur F CO	7025	20000	17879	0	2121	13.05.09	Murtoja	392
42	Sachna	Rupaboli Surma F CO	7043	20000	19779	0	221	13.05.09	Rohima	392
43	Sachna	Rupaboli F CO	7085	20000	24093	4093	0	25.05.09	Rehana	420
44	Sachna	Durlobpur Uttar para F Co	6734	20000	19800	0	200	07.09.09	Ambia begum	400
45	Sachna	Sukdevpur Uttarpara F Co	7163	20000	19800	0	200	15/2/2010	Josna Begum	410
46	Sachna	Nurpur Paschimpara F Co	7110	20000	25000	5000	0	15.02.10	Azibunnesha	510
47	Sachna	Ramnagor modhapara F Co	7132	20000	22360	2360	0	3/2/2010	Saheda	430
48	Sachna	Shermostopur Udyon M Co	7133	20000	19800	0	200	16/2/2010	Siraj miah	395
49	Sachna	Nurpur Ekota F Co	7233	20000	24000	4000	0	20.06.10	Hazera	497
50	Sachna	Bhorotpur Lamahati F Co	7059	20000	20200	200	0	26.05.10	Santona	400
51	Sachna	Shermostopur Notun Para F CO	7301	20000	19800	0	200	22.05.10	Momina	400
52	Sachna	Rangamita Modha Para F CO	7132	20000	19500	0	500	20.06.10	Josna Begum	395
53	Sachna	Radhanaor Modha Para M CO	7063	20000	19800	0	200	17.08.09	Anowar Ali	400
53	Sub-Total			1087600	1077931	36118	45787			
1	Fenerbak	Gangadhorpur Uttarpara F CO	6202	20000	18590	0	1410	05.06.05	Annada Rani	425
2	Fenerbak	Gangadhorpur Moddhapara F CO	6216	20000	18500	0	1500	28.05.05	Sukla Rani	420
3	Fenerbak	Tagharia M CO	6201	20000	18150	0	1850	06.02.06	Dhormochoron	420
4	Fenerbak	Matergaon Purbopara M CO	6262	20000	19000	0	1000	16.02.06	Noni gopal	420
5	Fenerbak	Daskhin Soyhara M CO	6234	20000	21095	1095	0	06.04.06	Hori vhokto	490
6	Fenerbak	Rajapur Muslim M CO	6252	20000	21525	1525	0	03.02.06	Abdur Quader	490
7	Fenerbak	Puraton Binajura F Co	6383	20000	18500	0	1500	14.04.06	Prio Bala	375
8	Fenerbak	Laskmipur M CO	6363	20000	22050	2050	0	04.05.06	Dipak	480
9	Fenerbak	Fenerbak Paschimpara M CO	6286	20000	21975	1975	0	30.04.06	Abdul Khalek	485
10	Fenerbak	Rajabaj M CO	6293	20000	16965	0	3035	22.03.06	Dhirendra	350
11	Fenerbak	Fenerbak Moddhapara M CO	6300	20000	21975	1975	0	22.06.06	Abdul qudous	485
12	Fenerbak	Fenerbak Paschimpara F CO	6382	20000	21975	1975	0	12.11.06	Aliya pervin	485
13	Fenerbak	Binajura Daskhinpara F CO	6365	20000	18000	0	2000	20.03.06	Asulota	425
14	Fenerbak	Rajapur Kandahati M CO	6518	20000	17340	0	2660	02.11.07	Nobikul Miah	350
15	Fenerbak	Hotamara M CO	6567	20000	21975	1975	0	10.03.07	Jahangir	485

16	Fenerbak	Santipur M CO	6396	20000	20270	270	0	02.09.07	Helal	430
17	Fenerbak	Rajabaj F CO	6393	20000	16500	0	3500	26.02.07	Ranu Rani	415
18	Fenerbak	Fenerbak Uttarpara F CO	6536	20000	21975	1975	0	18.03.07	Roton Begum	485
19	Fenerbak	Gangadhorpur Schoolpara F CO	6229	20000	18175	0	1825	29.02.07	Sobuj Rani	375
20	Fenerbak	Fenerbak Uttarpara M CO	6560	20000	21975	1975	0	13.03.07	Rifat miah	485
21	Fenerbak	Paschim Rajapur F CO	6602	20000	21710	1710	0	28.03.07	Aliya pervin	484
22	Fenerbak	Kamergaon F CO	6630	20000	20000	0	0	29.03.07	Rojna Begum	420
23	Fenerbak	Dhakkin Laxmipur F CO	6584	20000	22840	2840	0	20.05.09	Hasena	470
24	Fenerbak	Santipur Paschimpara M CO	6656	20000	20270	270	0	15.02.07	Liton	430
25	Fenerbak	Rajapur Hindu Choto Hati F CO	6264	20000	17285	0	2715	06.07.07	Shouvagha Rani	350
26	Fenerbak	Laskmipur Notunpara F CO	6698	20000	21855	1855	0	20.06.07	Sufia begum	485
27	Fenerbak	Hotamara F CO	6744	20000	21970	1970	0	22.08.07	Tohura	485
28	Fenerbak	Gangadhorpur Daskhinpara F CO	6725	20000	18830	0	1170	18.09.07	Sondha Rani	420
29	Fenerbak	Santipur Notunpara F CO	6741	20000	19960	0	40	21.08.07	Kolpona	420
30	Fenerbak	Ujan Doulotpur F CO	6742	20000	16280	0	3720	27.08.07	Trishna Rani	317
31	Fenerbak	Sujatpur Uttarpara F CO	6667	20000	19960	0	40	15.10.06	Dilara	420
32	Fenerbak	Soyhara Uttarpara F CO	6269	20000	20000	0	0	28.08.07	Basonti Rani	420
33	Fenerbak	Laskmipur Gangpara F CO	6733	20000	21880	1880	0	16.08.07	Monuara	486
34	Fenerbak	Fenerbak Moddhapara F CO	6449	20000	21975	1975	0	13.3.08	Shahana pervin	430
35	Fenerbak	Innatnagor F CO	6424	20000	21975	1975	0	15.11.07	Poly	460
36	Fenerbak	Uttar Najimnagor Moddhapara M CO	6426	20000	22000	2000	0	28.11.7	Saiful	485
37	Fenerbak	Fenerbak Purbopara M CO	6345	20000	21975	1975	0	11.12.06	Abul Bhaser	395
38	Fenerbak	Binajura Uttarpara F CO	6332	20000	17850	0	2150	20.06.06	Laskmi Rani	400
39	Fenerbak	Fenerbak Purbopara F CO	6453	20000	21975	1975	0	21.11.06	Zhorna Akter	485
40	Fenerbak	Shorifpur Moddhapara F CO	6876	20000	21970	1970	0	10.02.08	Shahara	480 ft Depth
41	Fenerbak	Santipur F CO	6873	20000	21970	1970	0	17.02.08	MOmtaj	470
42	Fenerbak	Shorifpur Banderhati F CO	6861	20000	22270	2270	0	10.02.08	Sabana	488
43	Fenerbak	Laskmipur Notunpara M CO	6888	20000	22425	2425	0	28.10.08	Mukit	470
44	Fenerbak	Vhutierpur F CO	6893	20000	21270	1270	0	27.04.08	Khushed	480
45	Fenerbak	Vhutierpur Notun para F CO	6895	20000	22650	2650	0	30.04.08	Shilpi	520

46	Fenerbak	Rajapur Majpara F CO	6797	20000	21100	1100	0	19.08.08	Oli	410
47	Fenerbak	Laskmipur Tinpara F CO	6921	20000	24185	4185	0	21.08.08	Helena	500
48	Fenerbak	Vhaderpur M CO	6889	20000	23150	3150	0	12.08.08	Jewal	400
49	Fenerbak	Binajura Moddhapara F CO	6818	20000	21235	1235	0	20.08.08	Maloti	410
50	Fenerbak	Sujatpur F CO	6407	20000	19960	0	40	31.03.09	Minara	410
51	Fenerbak	Santipur Notunpara M CO	6898	20000	26100	6100	0	06.11.08	JotiMiah	460 ft depth
52	Fenerbak	Kamergaon M CO	6943	20000	22990	2990	0	01.12.08	Srikanto	440
53	Fenerbak	Shorifpur Purpopara F CO	6944	20000	20600	600	0	17.11.08	Rohita	400
54	Fenerbak	Laskmipur Moddhapara F CO	6931	20000	23430	3430	0	23.12.08	Nomina	430
55	Fenerbak	Khujergaon Notunpara F CO	6935	20000	22555	2555	0	20.03.09		420
56	Fenerbak	Kamergaon Notunpara M CO	6984	20000	23245	3245	0	01.12.08	Khagandra	430
57	Fenerbak	Rampur F CO	6944	20000	19800	0	200	03.09.09	Eaistara	400
58	Fenerbak	Laxmipur Mosjidpara F CO	6998	20000	22352	2352	0	16.08.09	Kanchon	465
59	Fenerbak	Vatidoulotpur Schoolpara F CO	7024	20000	21640	1640	0	21.06.09	Rina	420
60	Fenerbak	Rampur Notunpara F CO	7011	20000	19200	0	800	27.04.09	Suraiya	390
61	Fenerbak	Soyudnagor F CO	6951	20000	22125	2125	0	05.04.09	Kamal	455
62	Fenerbak	Khujargaon Daskhinpara F CO	6932	20000	21045	1045	0	23.06.09	Reba	385
63	Fenerbak	Soyudnagor F CO	7026	20000	22352	2352	0	31.08.09	Fatema	465
64	Fenerbak	Rampur Dhakin para F CO	7060	20000	20600	600	0	29.06.09	Salina	420
65	Fenerbak	Naya Laxmipur uttarpara F Co	7057	20000	23365	3365	0	15.11.09	Amirunessa	490
66	Fenerbak	Kashipur F Co	7087	20000	23552	3552	0	22/02/2010	Shopna	492
67	Fenerbak	Tajpur F Co	7069	20000	23715	3715	0	22/02/2010	Nazma	490
68	Fenerbak	Kamergaon Borohati Hindu F Co	7056	20000	22410	2410	0	31/01/2010	Niru Bala	460
69	Fenerbak	Soyhara Paschimpara F CO	7109	20000	22658	2658	0	25/01/2010	Deba	475
70	Fenerbak	Udoypur M Co	7122	20000	23615	3615	0	24/02/2010	Ibur Rahman	490
71	Fenerbak	Gojaria M Co	7178	20000	21560	1560	0	22.05.10	Monir Hossain	440
72	Fenerbak	Rampur Shapla F Co	7223	20000	19628	0	372	17.06.10	Labli	390
73	Fenerbak	Gojaria Uttar F Co	7191	20000	17567	0	2433	20.04.10	Kohinur	335
74	Fenerbak	Uttar josmontopur F CO	7254	20000	22460	2460	0	25.05.10	Beauty	460
75	Fenerbak	Daskin Jamlabaz Shapla F Co	7248	20000	27080	7080	0	4/7/2010	Sufia	560

76	Fenerbak	Daskhin Josmontopur F CO	7253	20000	22460	2460	0	25.05.10	Parul	460
77	Fenerbak	Tayeb Nagor F CO	7227	20000	19000	0	1000	31.05.10	Protima	375
78	Fenerbak	Shorifpur Daskhinpara F Co	7281	20000	22125	2125	0	20.06.10	Robia	450
79	Fenerbak	Shorifpur Paschimpara F Co	7289	20000	22125	2125	0	7.06.10	Hasina	450
80	Fenerbak	Dhakkin Jamlabaj FCO	7182	20000	28465	8465	0	3/31/2010	Aklima	600
81	Fenerbak	Rampur M CO	7353	20000	17820	0	2180	29.08.10	Ekram	330
82	Fenerbak	Kamdorpur Purbo Para F CO	12633	20000	19000	0	1000	02.10.10	Chamok	400
83	Fenerbak	Kojargoan Char Para F CO	12634	20000	19800	0	20	05.07.10	Nirbala	380
83	Sub-Total			1660000	1755724	134064	38160			
1	Vimkhali	Chandernogar F CO	6225	22800	18949	0	3851	06.04.05	Malesa	426
2	Vimkhali	Ahemedabad Purbopara F CO	6155	22800	19747	0	3053	18.05.05	Shaheda	468
3	Vimkhali	Ahemedabad Paschimpara F CO	6157	22800	19645	0	3155	22.05.06	Fulesa	467
4	Vimkhali	Manigaon Purbopara F CO	6166	22800	20013	0	2787	21.05.05	Aleya	482
5	Vimkhali	Kalipur M CO	6208	25900	17284	0	8616	05.08.05	Kalachad	379
6	Vimkhali	Mirzapur F CO	6140	25900	20164	0	5736	25.05.05	Junnaher	488
7	Vimkhali	Mahamudpur F CO	6250	20000	17100	0	2900	25.04.07	Rafia	362
8	Vimkhali	Kolkothkha Gangpara M CO	6287	20000	19500	0	500	19.08.07	Jomir Ali	460
9	Vimkhali	Jallabaz Paschimpara F CO	6317	20000	17536	0	2464	17.03.06	Hosnaher	407
10	Vimkhali	Choto Ghagotia F CO	6364	20000	18528	0	1472	16.05.05	Rasia	437
11	Vimkhali	jallabaz Purbopara F CO	6314	20000	18174	0	1826	04.02.06	Jomirun	392
12	Vimkhali	Kalipur F CO	6217	20000	16000	0	4000	04.02.06	Khaharun	350
13	Vimkhali	Saliaya Moddhapara F CO	6283	20000	20200	0	0	07.03.06	Minara	467
14	Vimkhali	Kamlabaz M CO	6275	20000	18000	0	2000	28.2.07	Jomir Ali	380
15	Vimkhali	Chandbari Purbopara F CO	6397	20000	15525	0	4475	18.12.06	Tahmina	422
16	Vimkhali	Nowagaon F CO	6423	20000	15321	0	4679	12.10.06	Hosnaher	317
17	Vimkhali	Golamipur F CO	6421	20000	18800	0	1200	01.04.07	Azirunnessa	422
18	Vimkhali	Kolkothkha Uttarpara M CO	6425	20000	19000	0	1000	26.02.07	Nurul islam	460
19	Vimkhali	Chandbari M CO	6539	20000	17000	0	3000	31.01.07	Mosque	360
20	Vimkhali	Sreepur F CO	6494	20000	17700	0	2300	22.2.07	Sirajun	380
21	Vimkhali	Mahamudpur Paschimpara F CO	6583	20000	20000	0	0	4.05.07	Maleka	467

22	Vimkhali	Choto Ghagotia Purbopara F CO	6557	20000	19000	0	1000	20.03.07	Gulesa	460
23	Vimkhali	Teranagor Paschimpara F CO	6563	20000	20710	710	0	21.04.07	Nazma	467
24	Vimkhali	Chando bari Daskhinpara F CO	6573	20000	21000	1000	0	4.09.07	Parul	475
25	Vimkhali	Charer Bari F CO	6485	20000	20000	0	0	27.005.07	Neuwa	460
26	Vimkhali	Teranagor Purbopara F CO	6627	20000	19500	0	500	25.02.08	Korimun	407
27	Vimkhali	Boro Ghagotia F CO	6440	20000	19370	0	630	06.06.07	Rokeya	450
28	Vimkhali	Chando bari Uttarpara F CO	6636	20000	19000	0	1000	22.07.07	Maleka	375
29	Vimkhali	Golamipur M CO	6657	20000	18860	0	1140	15.07.07	Sudhir	407
30	Vimkhali	Molinagor School para F CO	6640	20000	16698	0	3302	9.06.07	Fulasa	347
31	Vimkhali	Molinagor uttar para F CO	6724	20000	19094	0	906	9.06.07	Piyara	360
32	Vimkhali	Sreepur Boropara F CO	6681	20000	17078	0	2922	9/27/2007	Runa	360
33	Vimkhali	Nowagaon Daskhinpara F CO	6538	20000	17400	0	2600	8/26/2007		365
34	Vimkhali	Mahamudpur purbopara F CO	6736	20000	19000	0	1000	09.02.07	Nurjahan	377
35	Vimkhali	Saliaya Paschimpara F CO	6385	20000	20250	250	0	19.11.07	Rahela	390
36	Vimkhali	Ujjalpur Moddhapara F CO	6890	20000	19640	0	360	02.03.08	pervin	450
37	Vimkhali	jallabaz Moddhapara F CO	6874	20000	17700	0	2300	2.05.08	Nurunessa	365
38	Vimkhali	Hasnabaz F co	6814	20000	18815	0	1185	14.02.08	Shima rani	360
39	Vimkhali	Sreepur purbopara F CO	6756	20000	18029	0	1971	27.09.07	Runa	380
40	Vimkhali	Vanda Uttarpara F CO	6924	20000	23310	3310	0	14.08.08	Ribiya	485
41	Vimkhali	Vanda F CO	6913	20000	23310	3310	0	20.08.08	Shadhina	485
42	Vimkhali	Mollikpur F CO	6894	20000	23410	3410	0	25.08.08	Jahanara	487
43	Vimkhali	Vanda Daskhinpara F CO	6933	20000	23410	3410	0	9.02.08	Kolpona	487
44	Vimkhali	Mollikpur Uttar para F CO	6927	20000	20600	600	0	19.01.10	Iful	405
45	Vimkhali	Manigaon Paschimpara F CO	6174	20000	22990	2990	0	11.10.08	Minara	467
46	Vimkhali	Mahamudpur Schoolpara F CO	6952	20000	20259	259	0	01.07.09	Rehena	377
47	Vimkhali	Hasnabad Notunpara F CO	6879	20000	21284	1284	0	16.11.08	Nurrrnaher	440
48	Vimkhali	Hasnabaz purbo para F Co	7038	20000	19800	0	200	19.07.09	Sofiqun naher	387
49	Vimkhali	Ujjalpur Daskhinpara F CO	7044	20000	20809	809	0	26.05.09	Sorola	385
50	Vimkhali	Taranagor Schoolpara F CO	7047	20000	22100	2100	0	06.10.09	Monuara	380
51	Vimkhali	Kamlabaz modhapara F Co	7046	20000	20000	0	0	25.10.09	Mosfulnessa	420

52	Vimkhali	Bahadurpur Notun para F Co	7021	20000	19800	0	200	08.04.09	Razia	405
53	Vimkhali	Kamlabaz F CO	7023	20000	18815	0	1185	26.7.09	Sadeka	360
54	Vimkhali	Bisna F Co	7055	20000	19800	0	200	7/1/2010	Holi	385
55	Vimkhali	Bahadurpur Modha para F Co	7073	20000	18800	0	1200	25/10/2009	Zaherun	365
56	Vimkhali	Fekul Mahamudpur F Co	7135	20000	19600	0	400	17/12/2009	Momina	381
57	Vimkhali	Molinagor Uttar para M CO	7179	20000	21250	1250	0	05.06.10	Ziaur Rahman	425
58	Vimkhali	Kirtonpur F CO	7054	20000	20950	950	0	28.04.10	Ratna	415
59	Vimkhali	Makorkhola Daskhin para F Co	7067	20000	20900	900	0	28/02/2010	Parvin	410
60	Vimkhali	Kandagaon Ekota M CO	7224	20000	19800	0	200	04.05.11	Shahid	380
61	Vimkhali	Molinagor Dhakkin Para F CO	7150	20000	16000	0	4000	16.03.11	Sofiya	300
62	Vimkhali	Makorkhola F CO	7066	20000	19800	0	200	12.03.11	Kiron	400
63	Vimkhali	Poratun Chandobari F CO	7242	20000	19800	0	200	24.01.11	Parbin	400
64	Vimkhali	Fekul Mahamudpur Modha Para F Co	7159	20000	19800	0	200	01.11.10	Soyda	395
65	Vimkhali	Makorkhola Modha Para F CO	7291	20000	19800	0	200	02.09.10	Parvin	400
66	Vimkhali	Molinagor Notun Para F CO		20000	19800	0	200	05.07.10	Soltana	400
67	Vimkhali	Fekol Mahmudpur Shpla F CO	12639	20000	19800	0	200	02.07.10	Manbhar	395
68	Vimkhali	Molinagor Shpla F CO	12641	20000	19500	0	500	08.10.10	Soltana	350
69	Vimkhali	Bisna Uttar Para F Co	12597	20000	19800	0	200	10.08.10	Johora	370
70	Vimkhali	Bisna Modha Para F CO	7277	20000	19500	0	500	02.07.10	Khurun	350
71	Vimkhali	Kolkhatka F CO	12603	20000	19800	0	200	05.08.10	Minara	390
72	Vimkhali	Kolkhatka Um Para F CO	12626	20000	19500	0	500	02.10.10	Rahimon	380
72	Sub-Total			1463000	1399227	26542	90515			
1	Beheli	Radhanagor M CO	6348	20000	20736	736	0	21.05.06	Alam	465
2	Beheli	Shibpur M CO	6306	20000	20000	0	0	17.05.06	Ali ahemed	450
3	Beheli	Bodar pur M CO	6405	20000	22800	2800	0	7.04.06	Promod	525
4	Beheli	Beheli M CO	6367	20000	20000	0	0	07.04.06	Danesh	460
5	Beheli	Solachura F CO	6473	20000	21738	1738	0	18.01.07	Bani	465
6	Beheli	Bagahati Daskhin para F CO	6500	20000	18600	0	1400	13.12.06	Mira	380
7	Beheli	Bagahati Uttar para Fe CO	6497	20000	20600	600	0	26.12.06	Snaholota	465
8	Beheli	Chinamara F CO	6479	20000	20000	0	0	20.10.06	Sulota	470

9	Beheli	Moshalghat tilkoi Purbopara F CO	6452	20000	20000	0	0	28.08.06	Neoty rani	465
10	Beheli	Moshalghat Tilkoi DaskhinPara F CO	6472	20000	20000	0	0	29.01.07	Chameli	448
11	Beheli	Rajapur F CO	6516	20000	20580	0	0	18.02.07	Koli Rani	445
12	Beheli	Notun Moshalghat F CO	6535	20000	20575	575	0	02.08.07	Pply Begum	475
13	Beheli	Shibpur F CO	6402	20000	20000	0	0	29.01.07	Halema	448
14	Beheli	Moshalghat Tilkoi Paschim Para F CO	6451	20000	20000	0	0	02.06.07	Mala	460
15	Beheli	Gosshagram Fe CO	6575	20000	19000	0	1000	14.05.07	Shipra	440
16	Beheli	Notun Moshalghat Paschim Bari F CO	6582	20000	20575	575	0	25.04.07	Nurjahan	460
17	Beheli	Notun Moshalghat Purbopara F CO	6628	20000	21000	1000	0	5.03.07	Nasima	480
18	Beheli	Horinogor Moddopara F CO	6621	20000	20000	0	0	14.05.07	Jalal	460
19	Beheli	Radhanagor Daskhin para M CO	6561	20000	20000	0	0	14.05.07	Muklasur	465
20	Beheli	Putia Paschimpara F CO	6587	20000	20000	0	0	07.05.07	Kolpona	380
21	Beheli	Putia Purbopara F CO	6668	20000	19100	0	900	07.05.07	Gita	420
22	Beheli	Rajapur Purbopara F CO	6480	20000	20715	715	0	07.09.07	Gouri	445
23	Beheli	Bagani Noderpar F CO	6696	20000	15600	0	4400	18.07.07	Ajera	360
24	Beheli	Bagani F CO	6695	20000	18035	0	1965	07.12.07	Sufia	380
25	Beheli	Radhanagor Purbopara Fe CO	6655	20000	20000	0	0	20.09.07	Habiba	465
26	Beheli	Innathnagor Paschim Para F CO	6738	20000	19400	0	600	17.09.07	Kiolpona	420
27	Beheli	Bodar pur Moddhapara F CO	6725	20000	16750	0	3250	17.09.07	Johura	350
28	Beheli	Rahimapur Fe CO	6720	20000	21426	1426	0	25.09.07	Maya chandra	470
29	Beheli	Nitaipur F CO	6737	20000	20640	640	0	23.09.08	Rajkumar	465
30	Beheli	Beheli Pal Para M CO	6420	20000	20000	0	0	24.1.07	Monorangon	465
31	Beheli	Rahimapur Uttarpara Fe CO	6753	20000	17730	0	2270	01.02.08	Onamika	420
32	Beheli	Chondipur F CO	6677	20000	18600	0	1400	13.06.08	Zhumur	390
33	Beheli	Gopalpur M CO	6864	20000	24500	4500	0	3.2.08	Ronojit	525
34	Beheli	Gopalpur Schoolpara M CO	6880	20000	20950	950	0	03.03.08	Nilchan	450
35	Beheli	Islampur F CO	6887	20000	20920	920	0	21.04.08	Fatema	465
36	Beheli	Innathnagor School Para F CO	6819	20000	20440	440	0	3.10.08	Dilara	465
37	Beheli	Islampur Moddhapara F CO	6900	20000	20445	445	0	21.04.08	Asia	465
38	Beheli	Islampur paschimpara F CO	6899	20000	20820	820	0	21.04.08	Sufia	464

39	Beheli	Islampur Boro Bari F CO	6912	20000	19745	0	255	06.02.08	Nureja	460
40	Beheli	Radhanagar Notunpara F CO	6926	20000	23185	3185	0	09.11.08	Begum	465
41	Beheli	Bodarpur Paschimpara F CO	6905	20000	22760	2760	0	24.09.08	Shada Rani	435
42	Beheli	Kumria F CO	6936	20000	24580	4580	0	29.10.08	Rabeya	495
43	Beheli	Bodarpur Purbopara F CO	6949	20000	21000	1000	0	02.04.09	Protima	420
44	Beheli	Notun Moshalghat Daskhin F CO	7053	20000	22720	2720	0	20.04.09	Rina	475
45	Beheli	Arshinagor F CO	7052	20000	22250	2250	0	06.05.09	Jorina	470
46	Beheli	Rahamatpur Paschimpara F CO	7068	20000	22315	2315	0	07.06.09	Monjila	465
47	Beheli	Rahamatpur Moddhapara F CO	7077	20000	22315	2315	0	07.06.09	Rajmina	465
48	Beheli	Rahamatpur F CO	7086	20000	21426	1426	0	11.12.09	Mosque	465
49	Beheli	Bodarpur Unnayanmukhi M Co	7126	20000	22582	2582	0	08.10.09	Johur miah	475
50	Beheli	Bodorpur Ekota M CO	7128	20000	22655	2655	0	22.10.09	Lalon	485
51	Beheli	Baghatia Ekota M CO	7008	20000	22565	2565	0	16.2.09	Mon Mohan	465
52	Beheli	Rajapur Shapla M CO	7020	20000	22565	2565	0	16.2.09	Nihar	465
53	Beheli	Ulukandhi Purbopara F Co	7202	20000	23055	3055	0	21/1/2010	Anjona	480
54	Beheli	Hauria Alipur m CO	7203	20000	22107	2107	0	5/1/2010	Alfaz	465
55	Beheli	Ulukandhi Talukderpara F Co	7201	20000	23095	3095	0	21/1/2010	Chinu	480
56	Beheli	Ulukandhi Daskhinpara F Co	7204	20000	22855	2855	0	4/1/2010	Tripti	470
57	Beheli	Ulukandhi Modhaparapa F Co	7205	20000	23051	3051	0	17/2/2010	Shopna	480
58	Beheli	Jotindrapur School Para F CO	7228	20000	23565	3565	0	7/1/2010	Sefali	480
59	Beheli	Jotindrapur Uttar Para F CO	7230	20000	23835	3835	0	7/4/2010	Sunoti	480
60	Beheli	Jotindrapur Dhakkin Para F CO	7229	20000	22063	2063	0	7/12/2010	Suprova	470
61	Beheli	Ulokandhi Notun Para F CO	7265	20000	23609	3609	0	7/21/2010	Shuva	480
62	Beheli	Horinakandhi School Para M CO	7225	20000	23525	3525	0	7/18/2010	Dulal	480
63	Beheli	Beheli Alipur F CO	6928	20000	20000	0	0	21.07.10	Amira	480
64	Beheli	Horinagor Dhakkin Para F CO	6754	20000	19800	0	200	20.08.10	Majeda	450
65	Beheli	Gopalpur FCO	7236	20000	19800	0	200	05.07.10	Bepola	470
65	Sub-Total			1300000	1365298	82558	17840			
348	Total			7028500	7088178	344876	292758			

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Tube well instalation report.
Name of Upazila:Tahirpur

Sl. No.	Name of Co	BKB A/C NO	Union	Fund Released (Tk.)	Amount Spent (Tk.)	Unspent money	Excess expenditure born by CO's	Completion date of installation	Location	Remarks
1	Gazipur Female CO	3297	Sadar	23195	23195	0	0	15.02.07	House of Asma Bhanu	
2	Ujan Jamal Gar Male CO	3301	Sadar	22000	22000	0	0	30.08.06	House of Jono Mia	
3	Ujan Jamal Gar Female CO	3302	Sadar	22000	22257	0	257	20.04.07	House of aBashanti Taluckder	
4	Thakurhati (Vati Tahirpur) Female CO	3308	Sadar	22789	22789	0	0	25.05.07	House of Norkol	
5	Ratansri Madhya Hati Female CO	3310	Sadar	23261	23261	0	0	28.05.07	House of Shafiya	
6	Ratansri Puran Hati Female CO	3311	Sadar	22994	22994	0	0	26.04.07	House of Noor Koshom	
7	Ratansri Purbopara Female CO	3320	Sadar	22802	22802	0	0	20.05.07	House of Shamraz	
8	Vati Jamalgor Barman Para MCO	3357	Sadar	20998	20998	0	0	28.05.07	House of Nibaran Barmman	
9	Vati Jamalgor Dakhin Para MCO	3358	Sadar	20998	20998	0	0	28.05.07	House of Jahar Ali	
10	Joynagar Female CO	3363	Sadar	24554	25351	0	797	20.05.07	House of Aysha	
11	BirNagar Female CO	3374	Sadar	20000	20000	0	0	07.05.07	House of Shamson Nahar	
12	UjanTahirpur Pachim Para Female CO	3386	Sadar	21688	23187	0	1499	17-05-07	Masuda	
13	UjanTahirpur Purbo Para Female CO	3390	Sadar	21688	23399	0	1711	28.08.07	House of Fazilat	
14	Dutma Female CO	3403	Sadar	20000	25425	0	5425	19.07.07	House of Kolsoma	
15	Vati Jamalgor Uttor Para Male CO	3413	Sadar	20985	20985	0	0	06.09.07	House of zahir hossan	
16	Surjergoan Pashimpara F CO	3431	Sadar	20000	21768	0	1768	04.02.09	house of Shomitra Ray	
17	Dutma Purbapara F CO	3437	Sadar	20000	21050	0	1050	8/12/2007	House of Archona	
18	UjanTahirpur Dakkin Para Female CO	3444	Sadar	20000	22998	0	2998	10.02.08	House of Shazo	
19	Gobindosree Female CO	3445	Sadar	20000	24746	0	4746	10.03.08	House of Raysonwara	
20	Lakkepur Purbopara Female CO	3455	Sadar	20000	23146	0	3146	29.01.07	House of Anawara	
21	BirNagar Uttor Female CO	3460	Sadar	20000	25543	0	5543	02.01.08	House of Thamina	
22	Chiksha purbapara F CO	3467	Sadar	20000	21244	0	1244	02.01.08	House of Marzina Begum	

23	Chiksha pachimpara F CO	3468	Sadar	20000	24921	0	4921	16.11.08	House of Anjana Taluakder	
24	Chiksha Moddopara F CO	3484	Sadar	20000	23456	0	3456	02.11.08	House of payara	
25	Chiksha Schoolpara F CO	3485	Sadar	20000	20000	0		02.01.08	House of Monoka Begum	
26	Modho Tahirpur Das.para F. CO	3519	Sadar	20000	21020	0	1020	10.01.10	House of Niva Rani	
27	Modho Tahirpur U.para F. CO	3521	Sadar	20000	26915	0	6915	25.11.08	House of Habiba	
28	Modho Tahirpur Khalahati F. CO	3529	Sadar	20000	26771	0	6771	04.02.09	House of Angjali Barmman	
29	Vati Tahirpur Mosjid para F CO	3531	Sadar	20000	27537	0	7537	25.11.08	House of Ahafiya	
30	Vati Tahirpur Female CO	3535	Sadar	20000	21900	0	1900	16-08-09	House of Rousanara.	
31	Vati Tahirpur Naya para Female CO	3544	Sadar	20000	27537	0	7537	25.11.08	House of Ghol Nahar	
32	Chiksha Uttorpara Female CO	3571	Sadar	20000	24000	0	4000	23.02.09	House of Hamida	
33	Vati Tahirpur Uttor para Female CO	3572	Sadar	20000	21462	0	1462	28.08.09	House of Safia.	
34	UjanTahirpur M. Para Female CO	3586	Sadar	20000	24350	0	4350	19.02.09	House of Maharjahan	
35	Modho Tahirpur Notunhati F. CO	3597	Sadar	20000	21462	0	1462	18.08.09	House of Hasi Das.	
36	Chiksha Kandapara F.Co	3607	Sadar	20000	23700	0	3700	20-07-09	House of Chinir ma.	
37	Modho Tahirpur SchoolPara F. CO	3608	Sadar	20000	21462	0	1462	09.09.09	Gita Barmon	
38	Modho Tahirpur Roy Para F. CO	3619	Sadar	20000	24200	0	4200	18-08-09	House of Sadeka.	
39	Chiksha Notunpara F.Co	3720	Sadar	20000	23100	0	3100	24-08-09	House of Dilara.	
40	Vati Tahirpur Dakkhin para Female CO	3721	Sadar	20000	25632	0	5632	17-02-10	Yarunnesa	
41	Surjergoan Moddhyahati F CO	3723	Sadar	20000	21100	0	1100	25-06-09	House of Gouri Chokroborti.	
42	Moddhya Tahirpur Purbopara F. CO	3731	Sadar	20000	24561	0	4561	5/9/2009	House of Mina.	
43	Surjergaon Kandapara F. CO	3732	Sadar	20000	20300	0	300	5/2/2010	House of Sahina.	
44	Lakhipur Kandapara F.Co	3738	Sadar	20000	21410	0	1410	7/11/2009	House of Sufia.	
45	Moddhya Tahirpur F. CO	3751	Sadar	20000	25632	0	5632	20-2-10	Shanti Pal	
46	Vati Tahirpur Moddhyapara F. CO	3757	Sadar	20000	25632	0	5632	5/3/2010	Foriza	
47	Gobindashree Poschimpara F. CO	3767	Sadar	20000	25900	0	5900	27-02-10	Dil Moyna	
48	Lakhipur Poschim para Female CO	3792	Sadar	20000	25632	0	5632	18.07.10	Fulbanu	
49	Vatitahirpur Pascimpara F. CO	3800	Sadar	12000	25900	0	13900	23.06.10	Rahima	
50	Surjergaon Schoolhati F. CO	3805	Sadar	20000	22150	0	2150	30.08.10	Zhuma Begum	
51	Chiksha F. CO	3810	Sadar	20000	24561	0	4561	08.08.10	Alimunnesa	

51	Sub-Total			1041952	1192339	0	0			
1	Manik Khila Madhaypara Male CO	3299	S. Sreepur	25057	25057	0	0	20.05.07	House of Ali Noor	
2	Anandanagar Male CO	3303	S. Sreepur	24443	24443	0	0	20.03.07	House of Ali Zahad	
3	Omedpur Male CO	3309	S. Sreepur	21688	24756	0	3068	20.12.07	House of Taz Uddin	
4	Manikkhila Purbopara Male CO	3318	S. Sreepur	20000	25421	0	5421	30.05.07	House of Shamirul	
5	Sontoshpur-Zanzail Male CO	3326	S. Sreepur	23458	23460	0	2	30.07.07	house of Shotto Ranzan Datta	
6	Sreepur Madhyapara Female CO	3329	S. Sreepur	21688	24490	0	2802	30.06.07	House of Shamarin	
7	Hukumpur Male CO	3332	S. Sreepur	20000	25413	0	5413	15.03.07	House of Soroot mia	
8	Bhobanipur Male CO	3333	S. Sreepur	20000	29601	0	9601	10.01.06	House of Shoor Bindo	
9	Sreepur Male CO	3342	S. Sreepur	21688	24490	0	2802	30.06.07	House of Tarak Mia	
10	Anandanagar Fisherman Male CO	3366	S. Sreepur	20000	21998	0	1998	24.02.08	House of Mhorom Ali	
11	Sontoshpur-Zanzail Female CO	3371	S. Sreepur	20000	23145	0	3145	18.03.08	House of Nirmala Rani	
12	Solamanpur Pachim Para Female CO	3387	S. Sreepur	20000	20000	0	0	30.05.07	House of Rifa	
13	Solamanpur Purbo Para Female CO	3389	S. Sreepur	21688	24405	0	2717	26.05.08	House of Monoarra	
14	Lamagoan Purbopara Male CO	3407	S. Sreepur	20000	23450	0	3450	06.12.07	House of Shamson Nahar	
15	Lamagoan Pachim para Male CO	3426	S. Sreepur	20000	21688	0	1688	08.01.08	House of Anwar ali	
16	Marala Female CO	3434	S. Sreepur	20000	25957	0	5957	27.07.09	House of Kush Banu.	
17	Lamagoan Lambahati F CO	3438	S. Sreepur	20000	24550	0	4550	06.10.07	House of Potola	
18	Solamanpur Moddo Para Female CO	3440	S. Sreepur	20000	24438	0	4438	05.10.07	House of Minara	
19	Dumal Dakkin Para Female CO	3447	S. Sreepur	20000	20000	0	0	06.03.08	House of Badana	
20	Dumal Uttor Para Female CO	3462	S. Sreepur	20000	23145	0	3145	06.03.08	House of Jahanara	
21	Solamanpur Notunhati Female CO	3470	S. Sreepur	20000	21000	0	1000	16.09.09	House of Sajnahar.	
22	Mahmudpur Bakhaipara F CO	3487	S. Sreepur	20000	20000	0	0	06.02.08	House of faruda	
23	Mahmudpur F CO	3488	S. Sreepur	20000	20000	0	0	06.02.08	House of Aleyah	
24	Shagonj Pochimpara Female CO	3491	S. Sreepur	20000	26043	0	6043	24.09.08	House of Dilara	
25	Sreepur Purbopara Female CO	3499	S. Sreepur	20000	27663	0	7663	17.01.09	House of Ahfroza	
26	Patabuka Uttorpara Female CO	3534	S. Sreepur	20000	21445	0	1445	01.12.08	House of Shahana	
27	Para Bakhai Purba Para F.CO.	3540	S. Sreepur	20000	22788	0	2788	3/9/2008	House of Kahinur.	
28	Lamagoan Dhokkin para Female CO	3560	S. Sreepur	20000	23260	0	3260	15-07-09	Zesmin	

29	Poindub Purbo Para Female CO	3563	S. Sreepur	20000	22593	0	2593	17.01.09	House of porubi	
30	Patabuka Dhokkinpara Female CO	3577	S. Sreepur	20000	24533	0	4533	06.09.09	Sabura Khatun	
31	Gopinath Noagoan F. CO	3578	S. Sreepur	20000	25384	0	5384	06.07.09	Gouri Rani Sarker	
32	Ramjibonpur F. CO	3610	S. Sreepur	20000	25957	0	5957	03.08.09	Takmina	
33	Gopinath Noagoan M. Para F. CO	3617	S. Sreepur	20000	21462	0	1462	08.08.10	Renubala	
34	Ramjibonpur Purbopara F. CO	3687	S. Sreepur	20000	20000	0	0	20.10.10	Guljar Begum	
35	Shagonj Purbopara Female CO	3709	S. Sreepur	20000	29908	0	9908	25.08.09	Rita Rani Talukdar	
36	Noyanagar Dakkhin Para Female CO	3722	S. Sreepur	20000	26165	0	6165	08.07.09	Bokula Khatun	
37	Noyanagar Nayahati Female CO	3733	S. Sreepur	20000	22850	0	2850	09.01.10	House of Alkuma	
38	Nischintapur Moddhyapur Female CO	3742	S. Sreepur	20000	20150	0	150	19.07.10	Somola	
39	Nischintapur Purbo Para F. CO	3747	S. Sreepur	20000	23691	0	3691	1/12/2009	House of Begume.	
40	Jogodispur Male CO	3748	S. Sreepur	20000	22700	0	2700	9/9/2009	House of Nitai Chandro.	
41	Ikrampur Female CO	3754	S. Sreepur	20000	23788	0	3788	1/8/2009	House of Debi Rani Talukdar	
42	Ramsinghapur M. CO	3763	S. Sreepur	20000	21300	0	1300	14-03-10	House of Choyful Islam	
43	Ramjibonpur Male CO	3769	S. Sreepur	20000	23450	0	3450	29.09.10	Based Ali	
44	Poindup Male CO	3770	S. Sreepur	20000	23338	0	3338	3/2/2010	House of Dulal Mia	
45	Latifpur F. CO	3783	S. Sreepur	20000	21700	0	1700	26.04.10	House of Sukia khatun	
46	Durlovpur Moddhya para M. CO	3801	S. Sreepur	20000	21150	0	1150	19.07.10	Abusurot	
47	Kamdevpur F. CO	3807	S. Sreepur	20000	25632	0	5632	08.08.10	Shewly	
48	Patabuka Kandapara F. CO	3818	S. Sreepur	20000	23215	0	3215	08.08.10	Nasima Khatun	
48	Sub-Total			979710	1131072	0	151362			
1	Lamakata Male CO	3305	U. Sreepur	12400	12400	0	0	15.03.07	House of Rahis Mia	
2	Sonapur Male CO	3307	U. Sreepur	12400	12400	0	0	25.06.07	Mosque decided by CO	
3	Matian Male CO	3328	U. Sreepur	24554	25454	0	900	15.04.07	House of Jahangir	
4	Jungle Bari Male CO	3360	U. Sreepur	12000	12546	0	546	15.02.07	house of Siddikor Rahaman	
5	Shibrampur Male CO	3362	U. Sreepur	20000	23546	0	3546	21.06.07	House of Abdul Monafh	
6	Islampur Purbopara Female CO	3510	U. Sreepur	20000	27858	0	7858	04.12.08	House of Minara	
7	Gulokpur Dakkin Para Female CO	3511	U. Sreepur	20000	23106	0	3106	29.01.08	House of Hazara	
8	Amritopur Modhopara Para Female CO	3522	U. Sreepur	20000	26610	0	6610	25.11.08	House of Taslima	

9	Sreelan Tahirpur Male CO	3525	U. Sreepur	20000	20800	0	800	28.01.09	House of Shaiful	
10	Omretopur Female CO	3569	U. Sreepur	20000	24100	0	4100	01.02.08	House of Nazina	
11	Sreelan Tahirpur U. Para Male CO	3581	U. Sreepur	20000	20450	0	450	17.01.09	House of Shojno Mia	
12	Khalisajury M. Para Female CO	3592	U. Sreepur	20000	21462	0	1462	12.07.09	House of Rafikul.	
13	Khalisajury Poschim. Para Female CO	3596	U. Sreepur	20000	21462	0	1462	28.07.09	House of Jalika	
14	Baliaghat Notunhati F. CO	3609	U. Sreepur	20000	21462	0	1462	06.07.09	House of Shamsunnahar.	
15	Baliaghat Nodipara F. CO	3620	U. Sreepur	20000	26110	0	6110	2/2/2009	House of Shahana	
16	Baliaghat Modhapara F. CO	3621	U. Sreepur	20000	25632	0	5632	08.07.09	House of Skhina	
17	Baliaghat Puranhati F. CO	3705	U. Sreepur	20000	26110	0	6110	15-06-09	Rehena Begum	
18	Buraghat F. CO	3718	U. Sreepur	20000	22420	0	2420	17-08-09	House of Shankri Barmon.	
19	Krishnata F. CO	3726	U. Sreepur	20000	29800	0	9800	28-09-09	House of Prianka	
20	Khalisajury Purbo Para Female CO	3730	U. Sreepur	20000	22550	0	2550	24.08.10	Afroza Khatun	
21	Teligaon Paschimpara Female CO.	3737	U. Sreepur	20000	25150	0	5150	20.07.10	Sondha Rani	
22	Burarghat Paschim Para F. CO	3743	U. Sreepur	20000	20000	0	0	20.07.10	Laxmi	
23	Baliaghat Nalerbondh F. CO	3744	U. Sreepur	20000	21456	0	1456	2/3/2010	Nasima Begum	
24	Teligaon Dakkhin Para F. CO	3746	U. Sreepur	20000	25350	0	5350	20.07.10	Parul	
25	Mondiata Poschimpara F. CO	3756	U. Sreepur	20000	25632	0	5632	08.08.10	Farzana	
26	Krishnata Uttarpara F. CO	3758	U. Sreepur	20000	25632	0	5632	04.08.10	Shova	
26	Sub-Total			501354	589498	0	88144			
1	Barokhola Kholahati Male CO	2071	Balijury	22000	22000	0	0	20.05.06	House of Lal Mohon Barmman	
2	Loharchora Male CO	2078	Balijury	22000	22380	0	380	28.07.07	Mosque decided by CO	
3	Borokhola Female CO	2100	Balijury	23688	23688	0	0	15.03.07	House of Shamson Nahar	
4	Rogonathpur Female CO	2108	Balijury	22000	22000	0	0	20.07.06	House of Malina ChakraBartti	
5	Anwarpur Purbo Female CO	2171	Balijury	21088	21088	0	0	30.06.07	House of Resmina Begum	
6	Noya Hat Female CO	2179	Balijury	21005	21005	0	0	26.02.08	House of Shonit Chandra	
7	Anwarpur Modhhopara F CO	2181	Balijury	21688	21688	0	0	26.02.08	House of Rahala-1	
8	Anwarpur Pachim para Female CO	2196	Balijury	20000	23270	0	3270	24.02.09	House of Shahana	
9	Dakhinkul Pachim para M CO	2231	Balijury	20000	20000	0	0	15.09.07	House of Jewel Mia	

10	Dakhinkul Modhho para F CO	2260	Balijury	20000	20000	0	0	03.10.07	House of Shakina	
11	Balijury Lamahati Female CO	2268	Balijury	20000	20741	0	741	10.03.08	House of Shorofa	
12	Balijury Poschim Para Female CO	2271	Balijury	20000	20729	0	729	01.04.08	House of Azimon	
13	Balijury Kanibary Female CO	2278	Balijury	20000	20999	0	999	11.03.08	House of Shamraz	
14	Borokhola Uzanhati Female CO	2284	Balijury	20000	23145	0	3145	10.03.08	House of Binay Pal	
15	Balijury Jamipara Female CO	2294	Balijury	20000	20393	0	393	01.03.08	House of Rahima	
16	Balijury Majhati Female CO	2295	Balijury	20000	20000	0	0	06.02.08	House of Shafiya	
17	Dakhinkul Purbohathi Female CO	2305	Balijury	20000	24830	0	4830	23.02.08	House of Kamrun Nahar	
18	Balijury Khala Para Female CO	2311	Balijury	20000	23387	0	3387	24.02.09	House of Amin Nesa	
19	Dakhinkul Barmon para Female CO	2331	Balijury	20000	25210	0	5210	04.02.09	House of Shabita Barmman	
20	Balijury Lambahati Female CO	2337	Balijury	20000	24000	0	4000	24.02.09	House of Rangraz	
21	Balijury Khondol para Female CO	2345	Balijury	20000	25047	0	5047	24.02.09	House of Amin Nesa	
22	Dakhinkul Purbopara Female CO	2356	Balijury	20000	23270	0	3270	04.02.09	House of Nazma	
23	Balijury Mondol Hati Female CO	2368	Balijury	20000	23812	0	3812	23.02.09	House of Shalina	
24	Menjergoan Kaikorpara F. CO	2378	Balijury	20000	22520	0	2520	27.09.10	Rofina Khatun	
25	Hosenpur D. para Female CO	2379	Balijury	20000	20000	0	0	28.04.09	House of Szada	
26	Loharchora Poschim Para Female CO	2390	Balijury	20000	22883	0	2883	20.07.09	Selina Khatun	
27	Dakhinkul School para Female CO	2408	Balijury	20000	24390	0	4390	24.02.09	House of Anarkali	
28	Balijury Nayahati F. CO	2411	Balijury	20000	21555	0	1555	04.08.09	Lutfa	
29	Mahtabpur PurboPara F. CO	2412	Balijury	20000	21489	0	1489	20.07.09	House of Nuejahan.	
30	Hosenpur U. para Female CO	2421	Balijury	20000	24561	0	4561	06.07.09	Dilbahar	
31	Dakhinkul Pochim para Female CO	2479	Balijury	20000	23451	0	3451	20.07.09	House of Razia.	
32	Pirispur Moddhopara F. CO	2494	Balijury	20000	22456	0	2456	11.08.09	House of Salena.	
33	Pirispur Lamarhati F. CO	2495	Balijury	20000	24561	0	4561	25.08.09	House of Dil Piara.	
34	Balijury Purbohathi Female CO	2517	Balijury	20000	21546	0	1546	25.08.09	House of Khairunnesa.	
35	Balijury Kalapara Masjidhati F. CO	2522	Balijury	20000	24321	0	4321	31.08.09	House of Gulnihar.	
36	Balijury Kalapara Nayahati F. CO	2523	Balijury	20000	24621	0	4621	31.08.09	House of Rupa Akter.	
37	Puran Barungka Masjidhati F. CO	2535	Balijury	20000	23652	0	3652	19.07.10	Sabina	
38	Balijury Purangaon Female CO	2553	Balijury	20000	20000	0	0	2/1/2010	Reba	
39	Puran Barungka Lamarhati F. CO	2554	Balijury	20000	25962	0	5962	19.07.10	Sokhina	

40	Puran Barungka Majhhati F. CO	2555	Balijury	20000	25962	0	5962	19.07.10	Rukia	
41	Anowerpur Dakkhinpara F. CO	2560	Balijury	20000	23100	0	3100	20.05.10	Hamida Khatun	
42	Menjergaon Duarepar F.CO	2563	Balijury	20000	25962	0	5962	22.05.10	House of Rusuna	
43	Balijury School Para F. CO	2585	Balijury	20000	23546	0	3546	17.06.10	Yeyrumnecha	
44	Balijury Chandapara F. CO	2594	Balijury	20000	21456	0	1456	14.06.10	Rasheda	
45	Balijury Nodirpar F. CO	2605	Balijury	20000	20000	0	0	30.05.11	Momataj	
45	Sub-Total			913469	1020676	0	107207			
1	Boddal Notun Hati Male CO-1	3312	S. Bordal	22292	22292	0	0	30.05.07	House of Maddrise	
2	Boddal Notun Hati Male CO-2	3315	S. Bordal	21501	21501	0	0	25.05.07	House of Mahamod Ali	
3	Boddal Notun Hati Female CO	3319	S. Bordal	21688	22448	0	760	29.01.08	House of Aleyah Khaton	
4	Boddal Puraton Hati Male CO	3321	S. Bordal	21688	22648	0	960	30.06.07	House of Lotfur Rahaman	
5	Boddal Natun Hati Adarso Female CO	3327	S. Bordal	20000	20000	0	0	02.01.08	House of Khalada	
6	Kamarkandi Female CO	3331	S. Bordal	20000	20950	0	950	29.04.07	House of Ruma Akter	
7	Kamarkandi U. P. Male CO	3335	S. Bordal	20000	20000	0	0	30.04.07	House of Kotobol Alam	
8	Kawkandi Dakhin Female CO	3336	S. Bordal	21501	21501	0	0	25.05.07	House of Korfol Nasa	
9	Bordol Nothon hati uttor Female CO	3364	S. Bordal	21005	22625	0	1620	30.06.07	House of Asma	
10	Taka-Tukia Khalahati Male CO	3375	S. Bordal	21688	21688	0	0	10.10.07	House of Shattandra Barmman	
11	Taka-Tukia Dakhin Male CO	3383	S. Bordal	21688	21688	0	0	15.09.07	House of Jaynal Mia	
12	Tukergoan M CO	3429	S. Bordal	20000	21833	0	1833	08.11.07	House of Goronga Barmman	
13	ChoturbuJ Masjidhati F CO	3436	S. Bordal	20000	21301	0	1301	24.10.08	House of Amina	
14	Bordol purathonhati F CO	3449	S. Bordal	21688	22525	0	837	29.11.07	House of Haris Mia	
15	Rasulpur Moddapara F CO	3489	S. Bordal	20000	26050	0	6050	08.11.08	House of Jahanara	
16	Boddal Puraton Hati M.Paras Male CO	3498	S. Bordal	20000	24006	0	4006	06.02.08	House of Shamson Noor	
17	ChoturbuJ Pashim Para F CO	3532	S. Bordal	20000	24030	0	4030	12.11.08	House of Alina	
18	Rasulpur Purbopara F CO	3537	S. Bordal	20000	21689	0	1689	17.01.09	House of Nasima	
19	ChoturbuJ Purba Para F CO	3541	S. Bordal	20000	23675	0	3675	06.07.09	House of Nurjahan	
20	Taka-Tukia Boropara Female CO	3557	S. Bordal	20000	21681	0	1681	22.09.08	House of Monjo	
21	Taka-Tukia Uttor Para Female CO	3558	S. Bordal	20000	21592	0	1592	23.10.08	House of Ahsima	
22	Kawkandi Uttorpara Female CO	3579	S. Bordal	20000	20000	0	0	20-11-08	Selina Khatun	

23	Taka-Tukia U.para Female CO-2	3582	S. Bordal	20000	21462	0	1462	23.02.09	House of Bala Rani	
24	Nalerbond P. para Female CO	3595	S. Bordal	20000	25245	0	5245	10.04.09	House of Halena Begum	
25	Kawkandi Uttarpara Female CO-2	3618	S. Bordal	20000	22982	0	2982	15.04.09	House of Raziaha	
26	Holholia purbapara F.CO	3622	S. Bordal	20000	23467	0	3467	18.08.09	House of Nurbanu	
27	JamlabaJ Hindupara Female CO	3656	S. Bordal	20000	24090	0	4090	26.11.08	House of Jama Rani Taluakder	
28	Gobindopur F. CO	3703	S. Bordal	20000	23675	0	3675	18.08.09	House of Khela Rani	
29	Taka-Tukia Boropara Female CO-2	3719	S. Bordal	20000	24332	0	4332	7/4/2010	House of Shika Rani	
30	Tukergaon DakkhinPara F. CO	3728	S. Bordal	20000	25570	0	5570	31.08.09	House of Ferdous	
31	Rasulpur Paschimpara F. CO	3729	S. Bordal	20000	24050	0	4050	1/8/2009	House of Ruma	
32	Rasulpur Majhati F. CO	3735	S. Bordal	20000	25620	0	5620	10/10/2009	House of Rehena	
33	Saderkhola F. CO	3741	S. Bordal	20000	23300	0	3300	25-02-10	Shourovennesa	
34	Kukurkandi Notunhati M. CO	3749	S. Bordal	20000	22500	0	2500	20-02-10	Shahid Mia	
35	Kukurkandi Paschimpara M. CO	3750	S. Bordal	20000	22500	0	2500	1/3/2010	Rafique	
36	Kukurkandi ModdhyaPara M. CO	3752	S. Bordal	20000	22300	0	2300	5/3/2010	Alek	
37	Kawkandi ModdhyaPara F. CO	3753	S. Bordal	20000	23840	0	3840	18-02-10	Mahmuda	
38	Kamarkandi Purbo Para F. CO	3755	S. Bordal	20000	25680	0	5680	1/2/2010	Asia khatun	
39	Kawkandi Mosjidhati F. CO	3766	S. Bordal	20000	21300	0	1300	18-12-09	Ambia Khatun	
40	Saderkhola Male. CO	3771	S. Bordal	20000	25632	0	5632	08.08.10	Gias uddin	
41	Lederbondh DakkhinPara F. CO	3782	S. Bordal	20000	25100	0	5100	20-01-10	Zabeda Khatun	
42	Lederbondh Moddhya Para F. CO	3791	S. Bordal	20000	21500	0	1500	15-01-10	Shahera Khatun	
43	Kukurkandi Notunhati F. CO	3799	S. Bordal	20000	23350	0	3350	10.06.10	House of Minara khatun	
44	Lederbondh Uttarpara Adorsh F.CO	3803	S. Bordal	20000	21750	0	1750	10.06.10	House of Jhuma khatun	
45	Kukurkandi Puranhati F. CO	3804	S. Bordal	20000	22950	0	2950	10.06.10	House of Zobeda khatun	
46	Kawkandi Paschimpara F. CO	3808	S. Bordal	20000	21750	0	1750	10.06.10	House of Asema khatun	
47	Pagalpur F. CO	3809	S. Bordal	20000	25632	0	5632	1/18/1948	Shahena	
48	Tukergaon Uttar Para F. CO	3814	S. Bordal	20000	23350	0	3350	03.08.10	Ferdusi	
49	Rasulpur Notunpara F. CO	3815	S. Bordal	20000	25632	0	5632	26.07.10	Sazna	
49	Sub-Total			994739	1124282	0	129543			
1	Khashtall Uttar Para Female CO	2341	U. Bordal	12000	16265	0	4265	01.12.08	House of Nasima	
2	Khashtall Poschim Para Female CO	2343	U. Bordal	12000	14457	0	2457	20-09-09	House of Tahura	

3	Gutilla Moddhya Para F. CO	2537	U. Bordal	12000	14564	0	2564	1/10/2009	House of Jorina	
4	Gutilla UttarPara F. CO	2546	U. Bordal	12000	16329	0	4329	8/10/2009	House of Asiah	
5	Brahmangaon Nauwa Para F. CO	2551	U. Bordal	20000	25962	0	5962	10/11/2009	House of Chamia	
6	Digholbac U. Para F CO	2557	U. Bordal	20000	25962	0	5962	23.06.10	Rumela	
7	Brahmangaon Akadosh F. CO	2558	U. Bordal	20000	25962	0	5962	2/2/2010	Zahura Khatun	
8	Brahmangaon NauwaPara Paschim F.CO	2564	U. Bordal	20000	25962	0	5962	3/3/2010	Sufia	
9	Digholbac Purbo Para F CO	2581	U. Bordal	20000	25962	0	5962	9/2/2010	Shuktara	
10	Puranghat Moddhya Para F. CO	2582	U. Bordal	20000	23451	0	3451	19.07.10	Suma Aktar	
11	Amtoil Moddhya Para F. CO	2591	U. Bordal	20000	23651	0	3651	14.06.10	Mazeda Khatun	
11	Sub-Total			188000	238527	0	50527			
1	Ichhabpur Uttar Para M CO	2069	Badhaghat	13758	13758	0	0	05.05.07	House of Arshad Ali	
2	Ichhabpur Dakhin Para M CO	2076	Badhaghat	14136	14136	0	0	12.03.08	House of Abu Talib Shikder	
3	KonahatChara Uttarpara F. CO	2099	Badhaghat	16548	16548	0	0	30.03.08	House of Johora Khaton	
4	Younospur puran Hati Male CO	2109	Badhaghat	20478	20478	0	0	28.08.08	House of Mozibor Rahaman	
5	Durun Male CO	2115	Badhaghat	20000	20000	0	0	20.05.09	House of Omar Ali	
6	Ichhabpur Female CO	2123	Badhaghat	20000	22356	0	2356	19.07.10	Halema khatun	
7	Kanchanpur Male CO	2127	Badhaghat	20000	20104	0	104	15.02.08	House of Abdur Rahaim	
8	Suhala Female CO	2128	Badhaghat	20000	20305	0	305	30.08.08	House of Minara	
9	Sonapur Adarso Male CO	2161	Badhaghat	20000	22526	0	2526	28.02.07	House of Solaman Mia	
10	Younospur puran hati Female CO	2162	Badhaghat	20808	20808	0	0	05.06.07	House of Asma Begum	
11	Islamapur Male CO	2178	Badhaghat	21501	21501	0	0	30.05.07	House of Balal Mia	
12	Nurpur Female CO	2186	Badhaghat	20000	23456	0	3456	22.09.07	house of Shazna	
13	Islamapur Female CO	2207	Badhaghat	20699	20699	0	0	22.02.09	House of Kolsoma	
14	Modergoan Purbo Para Female CO	2210	Badhaghat	13688	14118	0	430	22.09.07	House of Kulsum	
15	Nagurpur Poshim Para Male CO	2220	Badhaghat	13688	14268	0	580	22.09.07	House of Zahar mia	
16	Pathergown Female CO	2228	Badhaghat	20000	20000	0	0	17.02.08	House of Rashada Begum	
17	Nagurpur Poshim Para Female CO	2229	Badhaghat	13688	14182	0	494	22.09.07	House of Sanawara Begum	
18	Gurkate Ranapara Female CO	2232	Badhaghat	12742	12742	0	0	22.09.07	House of Shomitra Ray	
19	Rahmatpur Moddapara M CO	2233	Badhaghat	12000	12000	0	0	01.07.07	House of Nazrul Islam	

20	Modergoan Male CO	2234	Badhaghat	12000	12892	0	892	28.01.08	House of Shab Uddin	
21	Nagorpur Tenderpara Female CO	2266	Badhaghat	12400	12896	0	496	14.11.07	House of Ratna	
22	Nowgoan Female CO	2267	Badhaghat	12000	12693	0	693	10.12.07	House of Honofa	
23	Modergoan Poschim Para Female CO	2279	Badhaghat	12000	14000	0	2000	21.09.08	House of Raziaha	
24	Nanie Dakhin Para Female CO	2280	Badhaghat	12400	12898	0	498	01.11.07	House of Bokol Begum	
25	Kalipur Female CO	2286	Badhaghat	20000	21562	0	1562	06.12.08	House of Shopna	
26	Nagorpur Moddopara Female CO	2297	Badhaghat	12400	12847	0	447	01.11.07	House of Shabana Akter	
27	Gurkate Dakkin para Female CO	2298	Badhaghat	12000	12297	0	297	06.02.08	House of Shoma Ray	
28	Kalipur Male CO	2303	Badhaghat	20000	22356	0	2356	8/12/2007	Ghouse of Abdul Aowal	
29	Rahmatpur Poshim Para Male CO	2304	Badhaghat	12000	13173	0	1173	28.01.08	House of shafikul Islam	
30	Rajargown purbopara Femeal CO	2321	Badhaghat	12000	12980	0	980	05.05.09	House of Pratima Ray	
31	Ghagra Female CO	2323	Badhaghat	12000	12618	0	618	21.09.08	Ghouse of Payhela	
32	Dighirpar Male CO	2327	Badhaghat	12000	15790	0	3790	18.01.09	House of Aminul Haque	
33	Nanie Uttor Para Female CO	2348	Badhaghat	12000	14457	0	2457	15-09-09	House of Jarina	
34	Ghagra Dakhin para Female CO	2355	Badhaghat	12000	14045	0	2045	18.01.09	House of Noorjahan	
35	Ghagra Uttar para Female CO	2367	Badhaghat	12000	12618	0	618	08.11.08	House of Nazma	
36	Gorkathi M. para Female CO	2371	Badhaghat	12000	12800	0	800	23.03.09	House of Masuma	
37	Uttor Lawargor Dokkin para F CO	2382	Badhaghat	12000	14457	0	2457	17-8-09	Zarina Khatun	
38	Badlarpar F. CO	2394	Badhaghat	12000	15340	0	3340	5/4/2009	Shumi	
39	Uttor Lawargor uttor para F CO	2395	Badhaghat	12000	14457	0	2457	7/9/2009	Monoara	
40	Kamrabond Moddhopara F. CO	2398	Badhaghat	12000	14457	0	2457	14.09.09	Piara Khatun	
41	Rajargown poschimpana Femele CO	2400	Badhaghat	12000	13080	0	1080	05.05.09	House of Pranitee Ray	
42	Gorkathi Female CO	2422	Badhaghat	12000	15874	0	3874	29.09.09	House of Fuljahan	
43	Kamrabond Purbopara F. CO	2481	Badhaghat	12000	16451	0	4451	14.09.09	House of Sajeda	
44	Kamrabond Dokkinpara F. CO	2490	Badhaghat	12000	13452	0	1452	07.09.09	House of Nurjahan	
45	Jaitapur F. CO	2503	Badhaghat	12000	14362	0	2362	14.09.09	House of Rehena	
46	Jaitapur Purbo Para F. CO	2520	Badhaghat	12000	14621	0	2621	2/3/2010	Ayasha Khatun	
47	Kamrabond Paschimpara F. CO	2536	Badhaghat	12000	14325		2325	22-02-10	Zobeda Khatun	
48	Mollapara Dakkhin F. CO	2552	Badhaghat	20000	23650	0	3650	04.08.10	Akminnesa	
49	Mollapara jashpratap F. CO	2559	Badhaghat	20000	25962	0	5962	18-02-10	Golsheda Begum	

50	Mollapara Poschim F. CO	2562	Badhaghat	20000	25962	0	5962	22.05.10	Anowara Khatun	
51	Lamapara F. CO	2584	Badhaghat	20000	23451	0	3451	19-07-10	Selena	
52	Kamrabondh F. CO	2599	Badhaghat	20000	23654	0	3654	19.07.10	Bokul	
52	Sub-Total			786934	870462	0	83528			
282	Total			5406158	6166856	0	610311			

Local Government Engineering Department
Community Based Resource Management Project
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Tube well instalation report.

Name of Upazila: Derai

Sl.No	union	Name of Co	BKB Branch and CO account No	Fund Released from H/q (TK)	Actual Expenditure (Tk)	Excess Expenditure borne by Cos	Unspent Money(TK)	Completion date of installation	Location	Remarks
1	Karimpur	Badolpur uttar Para Female CO.	Rajunigonj Branch -Sunamgonj :- 678	20,000	22000	2,000	0	11/12/2006	Rahima Begum	Installution Complete
2	Karimpur	Uttar Chanpur tarakandi Female CO,	Derai Branch -Sunamgonj :-5788	20,000	22000	2,000	0	2/6/2007	Minita	Installution Complete
3	Karimpur	Chandpur Modho Hati Female CO,	Derai Branch -Sunamgonj 5790	20,000	22000	2,000	0	30/06/07	Nomita	Installution Complete
4	Karimpur	Purbo Chandpur Female CO,	Derai Branch -Sunamgonj :-5850	20,000	21862	1,862	0	22/05/07	Sunoti Rani	Installution Complete
5	Karimpur	Chandpur Boro Hati Female CO,	Derai Branch -Sunamgonj :-5787	20,000	21428	1,428	0	1/7/2007	Rani Bormon	Installution Complete
6	Karimpur	Moksidpur Dakhin Para Male CO.	Rajanigonj Branch: 689	20,000	20036	36	0	8/7/2007	Shotanra	Installution Complete
7	Karimpur	Chandpur Naya Hati Female CO.	Derai Branch -Sunamgonj :-5792	20,000	20030	30	0	29/02/08	Sunoti Rani	Installution Complete
8	Karimpur	Rajnogor MCO	Rajanigonj Branch: 693	20,000	20075	75	0	15/02/08	Makmud Ali	Installution Complete
9	Karimpur	Chandpur Sarkar Hati Female CO.	Derai Branch -Sunamgonj :-5801	20,000	20000	0	0	25/02/08	Beauti Bromon	Installution Complete
10	Karimpur	Chandpur Paschimpara Male CO.	Derai Branch -Sunamgonj :-5931	20,000	20000	0	0	30/02/08	Giauash Uddin	Installution Complete
11	Karimpur	Purbo Chandipur Female CO.	Derai Branch -Sunamgonj :-6007	20,000	23493	3,493	0	11/6/2008	Shibina Begum	Installution Complete
12	Karimpur	Notun Bagbari Female CO.	Derai Branch -Sunamgonj :-5977	20,000	23660	3,660	0	11/6/2008	Maheerul Begum	Installution Complete
13	Karimpur	Purbo Chandipur Male CO.	Derai Branch -Sunamgonj :-6002	20,000	23993	3,993	0	13/06/08	Nirmul	Installution Complete
14	Karimpur	Anwarpur Uttar Hati Female CO.	Derai Branch -Sunamgonj :-6046	20,000	23971	3,971	0	25/09/08	Jahara	Installution Complete
15	Karimpur	Nagergoan Female CO.	Derai Branch -Sunamgonj :-720	20,000	22093	2,093	0	28/09/2008	Alaya Begum	Installution Complete

16	Karimpur	Anwarpur Kandi Hati Female CO.	Derai Branch -Sunamgonj :-6089	20,000	22044	2,044	0	25/03/09	Awamola	Installution Complete
17	Karimpur	Tukderai Ray hati FCO	Derai Branch -Sunamgonj :-6087	20,000	20044	44	0	25/03/09	Fulan Ray	Installution Complete
18	Karimpur	Nachir pur Naya Hati FCO	Derai Branch -Sunamgonj :-6058	20,000	20144	144	0	5/4/2009	Fahima	Installution Complete
19	Karimpur	Tuk derai Dakkin hati Female CO,	Derai Branch -Sunamgonj :-6081	20,000	22125	2,125	0	20/05/09	Matali Das	Installution Complete
20	Karimpur	Tuk Derai Uttar para Female CO.	Derai Branch -Sunamgonj :-5988	20,000	21500	1,500	0	25/05/2010	Salma	Installution Complete
21	Karimpur	Awanapur Modhohati Female CO.	Derai Branch -Sunamgonj :-7036	20,000	22683	2,683	0	10/6/2009	Asma Begum	Installution Complete
22	Karimpur	Tuk Derai Purbo para Female CO.	Derai Branch -Sunamgonj :-6031	20,000	22000	2,000	0	10/6/2009	Maloti	Installution Complete
23	Karimpur	Bagbari Uttar para Female CO.	Derai Branch -Sunamgonj :-6070	20,000	23000	3,000	0	18/06/09	Nurunacha	Installution Complete
24	Karimpur	Tajpur Female CO.	Derai Branch -Sunamgonj :-7064	20,000	22000	2,000	0	10/8/2009	Shria	Installution Complete
25	Karimpur	Shri narayan pur Uttar hati Female CO.	Rajunigonj Branch -Sunamgonj :-736	20,000	22000	2,000	0	30/07/09	Bana rani	Installution Complete
26	Karimpur	Anwarpur Dakkin hati Female CO.	Derai Branch -Sunamgonj :-7005	20,000	22000	2,000	0	26/08/08	Shahana	Installution Complete
27	Karimpur	Tuk derai Gung para hati Female CO	Derai Branch -Sunamgonj :-6023	20000	22000	2,000	0	30/05/10	Lipi	Installution Complete
28	Karimpur	Chandipur Paschim Para Female CO.	Derai Branch -Sunamgonj :-5997	20,000	23993	3,993	0	12/8/2008	Sabina Begum	Installution Complete
29	Karimpur	Kajaura Madhopara MCO	Derai Branch -Sunamgonj :-7103	20000	21500	1,500	0	27/01/10	Rokaya	Installution Complete
30	Karimpur	Golapnagor FCO	Derai Branch -Sunamgonj :-7084	20000	22000	2,000	0	5/2/2010	Jubada	Installution Complete
31	Karimpur	Karimpur Paschim para MCO	Derai Branch -Sunamgonj :-7153	20000	21500	1,500	0	25/06/10	Rahana	Installution Complete
32	Karimpur	Matirpur Madhupara Female Co	Rajunigonj Branch -Sunamgonj :-776	20,000	22,000	2,000	0	18/06/10	Tanjila	Installution Complete
33	Karimpur	Halimpur Uttar para Female Co	Rajunigonj Branch -Sunamgonj :-772	20,000	22,000	2,000	0	20/06/10	Rahana	Installution Complete
34	Karimpur	Shree narayanpur Dakkin para Female Co	Rajunigonj Branch -Sunamgonj :-763	20,000	22,315	2,315	0	30/06/10	Makachini	Installution Complete
35	Karimpur	Kajuia Islampur hati Female Co	Rajanigonj -Sunamgonj :-767	20,000	22015	2,015	0	15/03/10	Aklima	Installution Complete
36	Karimpur	Matairpur Nayahati Female Co	Rajunigonj Branch -Sunamgonj :-775	20,000	22,000	2,000	0	28/06/10	Kadija	Installution Complete
37	Karimpur	Chandipur MCO	Derai Branch -Sunamgonj :-7103	20000	22405	2,405	0	30/12/09	Katu Mia	Installution Complete
37		Sub-Total		740,000	809,909	69,909	0			

1	Rajanagor	Modopur Eidgah para Male CO,	Derai Branch -Sunamgonj :- 5728	20,000	20,000	0	0	25/12/06	Rabia Begum	Installution Complete
2	Rajanagor	Kaima Male CO.	Derai Branch -Sunamgonj :- 5763	20,000	20,000	0	0	20/12/06	Abdul Latif	Installution Complete
3	Rajanagor	Modhupur Male CO.	Derai Branch -Sunamgonj :- 5727	20,000	20,000	0	0	15/12/06	Hasan Ali	Installution Complete
4	Rajanagor	Modhupur Das para Female CO.	Derai Branch -Sunamgonj :- 5751	20,000	20,000	0	0	30/12/06	Asia Begum	Installution Complete
5	Rajanagor	Rajanogor Moshjid hati Female CO.	Derai Branch -Sunamgonj :-5810	20,000	20,000	0	0	2/6/2007	Amirun Nesa	Installution Complete
6	Rajanagor	Rajanagor Pachimpara Female CO.	Derai Branch -Sunamgonj :-5803	20,000	20,000	0	0	30/05/07	Mina Begum	Installution Complete
7	Rajanagor	Kajoabad Purbo para Female CO.	Derai Branch -Sunamgonj :-5868	20,000	20,000	0	0	5/6/2007	Anwara Begum	Installution Complete
8	Rajanagor	Dolua Male CO.	Derai Branch -Sunamgonj :-5845	20,000	20,000	0	0	25/05/07	Ajman Ali	Installution Complete
9	Rajanagor	Rajanagor Madhopara Female CO.	Derai Branch -Sunamgonj :-5804	20,000	20,000	0	0	14/06/07	Rina Begum	Installution Complete
10	Rajanagor	Gochia Uttar para Female CO.	Derai Branch -Sunamgonj :-5895	20,000	20,000	0	0	16/06/07	Shafali Begum	Installution Complete
11	Rajanagor	Jahanpur Mirzapur hati Female CO.	Derai Branch -Sunamgonj :-5897	20,000	20,000	0	0	30/06/07	Parvin Begum	Installution Complete
12	Rajanagor	Kalinagor Pachimpara Female Co.	Derai Branch -Sunamgonj :-5813	20,000	20,000	0	0	10/9/2007	Ariza Begum	Installution Complete
13	Rajanagor	Dolua Female CO.	Derai Branch -Sunamgonj :-5871	20,000	20,000	0	0	7/9/2007	Shorful Begum	Installution Complete
14	Rajanagor	Kajaura Purbo para Male Co.	Derai Branch -Sunamgonj :-5923	20,000	20000	0	0	25/02/08	Arfun Ulla	Installution Complete
15	Rajanagor	Kajaura Shukur Nagor hati Male Co.	Derai Branch -Sunamgonj :-5924	20,000	20000	0	0	4/3/2008	Proshonto Das	Installution Complete
16	Rajanagor	Kajaura Male Co.	Derai Branch -Sunamgonj :-5950	20,000	20000	0	0	25/02/08	Kitish Das	Installution Complete
17	Rajanagor	Ronerchor boro hati FCO	Derai Branch -Sunamgonj 5969	20,000	20000	0	0	25/02/08	Astomi Das	Installution Complete
18	Rajanagor	Gochia Surmapara Female Co.	Derai Branch -Sunamgonj :-5970	20,000	22535	2,535	0	11/6/2008	Shalina Begum	Installution Complete
19	Rajanagor	Kajaura Modho Para MCO	Derai Branch -Sunamgonj :-5916	20,000	22535	2,535	0	13/06/08	Budrul Mia	Installution Complete
20	Rajanagor	Kajaura Pachim Para Female	Derai Branch -Sunamgonj :-5929	20,000	22535	2,535	0	15/06/08	Nurun Nesa	Installution Complete
21	Rajanagor	Bagom Pur Female Co.	Derai Branch -Sunamgonj :-5957	20,000	22535	2,535	0	19/06/08	Shamsul Begum	Installution Complete
22	Rajanagor	Gochia Modho para Female CO.	Derai Branch -Sunamgonj :-5966	20,000	22535	2,535	0	17/06/08	Alku Begum,	Installution Complete

23	Rajanagor	Jatichar Female CO	Derai Branch -Sunamgonj :-5998	20,000	22585	2,585	0	28/07/08	Azimun Nesa	Installution Complete
24	Rajanagor	Ronorchor Purbo hati Female Co 02	Derai Branch -Sunamgonj :-6009	20,000	22635	2,635	0	28/07/08	Sabita Rani das	Installution Complete
25	Rajanagor	Ronorchor Purbo para Female Co 01	Derai Branch -Sunamgonj :-6008	20,000	22635	2,635	0	5/8/2008	Juma	Installution Complete
26	Rajanagor	Gochia Dakkin Hati Female CO	Derai Branch -Sunamgonj :-6045	20,000	22635	2,635	0	9/8/2008	Ruhana Begum	Installution Complete
27	Rajanagor	Kajaura Pachim Para Male	Derai Branch -Sunamgonj :-5940	20,000	22585	2,585	0	1/9/2008	Shufian Mia	Installution Complete
28	Rajanagor	Kaima Modho Para FCO	Derai Branch -Sunamgonj 6043	20,000	22635	2,635	0	12/8/2008	Lil mala	Installution Complete
29	Rajanagor	Mirzapur Female Co.	Derai Branch -Sunamgonj :-5993	20,000	21885	1,885	0	5/11/2008	Rupena Begum	Installution Complete
30	Rajanagor	Kaima Dakkin para Female Co.	Derai Branch -Sunamgonj :-6042	20,000	21885	1,885	0	8/11/2008	Rashida Begum	Installution Complete
31	Rajanagor	Gochia Modho para male CO.	Derai Branch -Sunamgonj :-6071	20,000	21885	1,885	0	3/11/2008	Nuruzaman	Installution Complete
32	Rajanagor	Kajaura boro para Male Co.	Derai Branch -Sunamgonj :-5949	20,000	21885	1,885	0	2/11/2008	Manuranjan	Installution Complete
33	Rajanagor	Kajaura Patharia hati MCO	Derai Branch -Sunamgonj :-5935	20,000	21885	1,885	0	8/11/2008	Nurul Haq	Installution Complete
34	Rajanagor	Ononto pur FCO	Derai Branch -Sunamgonj :-6094	20,000	20115	115	0	15/04/09	Motia Begum	Installution Complete
35	Rajanagor	Umadnogor Fco	Derai Branch -Sunamgonj :-7035	20,000	20155	155	0	15/03/09	Shufia Begum	Installution Complete
36	Rajanagor	Rajanogor charana hati Female CO.	Derai Branch -Sunamgonj :-7034	20,000	20155	155	0	15/03/09	Shonkori	Installution Complete
37	Rajanagor	Kadomtali MCO	Derai Branch -Sunamgonj :-5971	20,000	20015	15	0	27/03/09	Rustom Ulah	Installution Complete
38	Rajanagor	Rajanagor Bhati hati Female CO.	Derai Branch -Sunamgonj :-7080	20,000	21700	1,700	0	27/05/09	Kalpana	Installution Complete
39	Rajanagor	Nayajahanpur Female CO	Derai Branch -Sunamgonj :-6080	20,000	23500	3,500	0	20/05/09	Rahima Begum	Installution Complete
40	Rajanagor	Ranarchar Shimul Hati Female CO.	Derai Branch -Sunamgonj :-7085	20,000	22100	2,100	0	25/05/09	Dali Rani	Installution Complete
41	Rajanagor	Jago ranarchor Female CO.	Derai Branch -Sunamgonj :-6058	20,000	22300	2,300	0	20/05/09	Jali rani	Installution Complete
42	Rajanagor	Ranarchar Naya Hati Female CO.	Derai Branch -Sunamgonj :-7087	20,000	22450	2,450	0	25/05/09	Kanika	Installution Complete
43	Rajanagor	Phatamanogor Female CO.	Derai Branch -Sunamgonj :-7124	20,000	22500	2,500	0	30/07/09	Nurjahan Begum	Installution Complete

44	Rajanagor	Umadnogor Majar hati Female CO.	Derai Branch -Sunamgonj :-7067	20,000	23100	3,100	0	19/07/09	Rashida Begum	Installation Complete
45	Rajanagor	Jatichar Kandahati Female CO.	Derai Branch -Sunamgonj :-7036	20,000	22800	2,800	0	25/07/09	Rabia Begum	Installation Complete
46	Rajanagor	Jahanpur Female CO.	Derai Branch -Sunamgonj :-7121	20,000	22400	2,400	0	19/08/09	Bulu Begum	Installation Complete
47	Rajanagor	Dapkhy kanderhati MCO	Derai Branch -Sunamgonj :-7152	20,000	22540	2,540	0	21/01/2010	Salima	Installation Complete
48	Rajanagor	Kadamtai Uttar para MCO	Derai Branch -Sunamgonj :-7151	20,000	22835	2,835	0	21/01/2010	Chan mia	Installation Complete
49	Rajanagor	Jatichor Madho hati MCO	Derai Branch -Sunamgonj :-7133	20,000	22000	2,000	0	28/01/2010	Arfa mia	Installation Complete
50	Rajanagor	Dhapkhy Paschim para MCO	Derai Branch -Sunamgonj :-7146	20,000	23000	3,000	0	21/01/2010	Shirin montaj	Installation Complete
51	Rajanagor	Ranarchar Kanderhati FCO	Derai Branch -Sunamgonj :-7145	20,000	21500	1,500	0	18/01/2010		Installation Complete
52	Rajanagor	Dapkhy Modho para MCO	Derai Branch -Sunamgonj :-7161	20,000	23100	3,100	0	10/1/2010	Aklima	Installation Complete
53	Rajanagor	Anwarpur Nuton para FCO	Derai Branch -Sunamgonj :-7184	20,000	22830	2,830	0	18/01/2010	Azizul haque	Installation Complete
54	Rajanagor	Kadam tail FCO	Derai Branch -Sunamgonj :-7169	20,000	21300	1,300	0	20/01/2010	Anwara Begum	Installation Complete
55	Rajanagor	Ranarchar Kanderhati Male co	Derai Branch -Sunamgonj :-7224	20,000	21500	1,500	0	24/06/2010	Mujibur Rahman	Installation Complete
56	Rajanagor	Ranarchar Male Co	Derai Branch -Sunamgonj :-7217	20,000	22480	2,480	0	29/06/2010	Rakum ali	Installation Complete
57	Rajanagor	Kadimitali Dakkin para male co	Derai Branch -Sunamgonj :-7196	20,000	22300	2,300	0	28/03/10	Mayna miah	Installation Complete
58	Rajanagor	Jakirnagor Female Co	Derai Branch -Sunamgonj :-7240	20,000	20,000	0	0	24/06/10	Najma	Installation Complete
59	Rajanagor	Fathama nagor male Co	Derai Branch -Sunamgonj :-7206	20,000	22220	2,220	0	22/06/10	Sajja udur Rahman	Installation Complete
59		Sub-Total		1,180,000	1,268,705	88,705	0			
1	Sormonjol	Nachni goan Male Co.	Derai Branch -Sunamgonj :- 5697	20,000	19833	0	167	20/03/07	Akramat	Installation Complete
2	Sormonjol	Nachni goan boro hati Male Co.	Derai Branch -Sunamgonj :-5835	20,000	20122	122	0	25/03/07	Imam	Installation Complete
3	Sormonjol	Chandipur Dakhin para Female Co.	Derai Branch -Sunamgonj :-5809	20,000	20122	122	0	30/03/07	Sakina	Installation Complete
4	Sormonjol	Sukur nagor MCO	Derai Branch -Sunamgonj :-5872	20,000	19687	0	313	16/04/07	Kabinra	Installation Complete
5	Sormonjol	Sormonjol Male CO.	Derai Branch -Sunamgonj :-5846	20,000	19897	0	103	10/4/2007	Warrish	Installation Complete
6	Sormonjol	Donpur MCO	Derai Branch -Sunamgonj :-5830	20,000	20352	352	0	5/4/2007	Raton	Installation Complete

7	Sormonjol	Nachnigoan 02 Female Co.	Derai Branch -Sunamgonj :-5915	20,000	19738	0	262	12/7/2007	Sahanara	Installution Complete
8	Sormonjol	Jarulia Male Co.	Derai Branch -Sunamgonj :-5911	20,000	19408	0	592	24/06/07	Ab salam	Installution Complete
9	Sormonjol	Sukur nagor FCO	Derai Branch -Sunamgonj :-5889	20,000	19528	0	472	27/06/07	Sunati	Installution Complete
10	Sormonjol	Chandipur Female Co.	Derai Branch -Sunamgonj :-5806	20,000	19513	0	487	3/7/2007	Jaharana	Installution Complete
11	Sormonjol	Jarulia thakur hati Female Co.	Derai Branch -Sunamgonj :-5988	20,000	17758	0	2,242	16/09/07	Archana	Installution Complete
12	Sormonjol	Jarulia Naya hati Male Co.	Derai Branch -Sunamgonj :-5922	20,000	17758	0	2,242	13/07/07	Anadullah	Installution Complete
13	Sormonjol	Jarulia Uttar para Female Co.	Derai Branch -Sunamgonj :-5952	20,000	18070	0	1,930	29/02/08	Subi lash	Installution Complete
14	Sormonjol	Rangamathi Dakhin hati Female Co.	Derai Branch -Sunamgonj :-5932	20,000	17915	0	2,085	7/9/2007	Divake	Installution Complete
15	Sormonjol	Shukur Nagor Dakhin Para Male Co.	Derai Branch -Sunamgonj :-5953	20,000	17920	0	2,080	25/02/08	Rina Ray	Installution Complete
16	Sormonjol	Kallayni Sarker hati Female CO.	Derai Branch -Sunamgonj :-5961	20,000	24420	4,420	0	10/6/2008	Lipi	Installution Complete
17	Sormonjol	Sormonjol Modho para Male CO.	Derai Branch -Sunamgonj :-5930	20,000	22935	2,935	0	20/06/08	Jabur	Installution Complete
18	Sormonjol	Ghagutia Female Co.	Derai Branch -Sunamgonj :-6003	20,000	22535	2,535	0	17/06/08	Sufia	Installution Complete
19	Sormonjol	Ghagutia Male Co.	Derai Branch -Sunamgonj :-5992	20,000	22535	2,535	0	20/06/08	Mobarok	Installution Complete
20	Sormonjol	Dhanpur purbo para Male Co.	Derai Branch -Sunamgonj :-5951	20,000	25000	5,000	0	12/7/2008	Musaraff	Installution Complete
21	Sormonjol	Rangamathi Modhopara Femae CO.	Derai Branch -Sunamgonj :-5979	20,000	22785	2,785	0	27/06/08	Sika	Installution Complete
22	Sormonjol	Chitalia naya hati Male Co.	Derai Branch -Sunamgonj 6020	20,000	22785	2,785	0	2/9/2008	Monorojon Das	Installution Complete
23	Sormonjol	Chitalia boro hati 01 Female Co.	Derai Branch -Sunamgonj 6019	20,000	22785	2,785	0	30/08/08	Bina	Installution Complete
24	Sormonjol	Chitalia boro hati 02 Female Co.	Derai Branch -Sunamgonj 6034	20,000	22785	2,785	0	25/08/08	Suprava	Installution Complete
25	Sormonjol	Chitalia Gung par hati Femle Co.	Derai Branch -Sunamgonj 6044	20,000	22785	2,785	0	25/08/08	Gonan	Installution Complete
26	Sormonjol	Chitalia Thakur hati Male Co.	Derai Branch -Sunamgonj 6055	20,000	22785	2,785	0	23/08/08	Krishno Dan das	Installution Complete
27	Sormonjol	Dhanpur Kharpara Male Co.	Derai Branch -Sunamgonj :-6057	20,000	22785	2,785	0	5/11/2008	Mastafa	Installution Complete
28	Sormonjol	Bhoargoan Dakkin para FCO	Derai Branch -Sunamgonj 6017	20,000	22785	2,785	0	5/11/2008	Monuara	Installution Complete

29	Sormonjol	Kallayni Naya Hati Female Co.	Derai Branch -Sunamgonj :-6086	20,000	24385	4,385	0	4/11/2008	mimwZ `vm	Installution Complete
30	Sormonjol	Kallayni Naya Hati 02 Female Co.	Derai Branch -Sunamgonj :-6091	20,000	25000	5,000	0	7/11/2008	Shoybaghu Das (mSfvM` `vm)	Installution Complete
31	Sormonjol	Kallyani Chowdhary Hati Female Co	Derai Branch -Sunamgonj :-7030	20,000	23000	3,000	0	15/03/09	Urmi Rani das	Installution Complete
32	Sormonjol	Kallyani Dakkin hati Female Co	Derai Branch -Sunamgonj :-7014	20,000	23000	3,000	0	17/03/09	Omary Rani Das	Installution Complete
33	Sormonjol	Anwarpur Nayahati Female Co	Derai Branch -Sunamgonj :-7207	20,000	22,175	2,175	0	0/05/10	Parbin Begum	Installution Complete
34	Sormonjol	Boroargoan Purbo para Female Co	Derai Branch -Sunamgonj :-7134	20,000	22,145	2,145	0	30/06/09	Ruhana Begum	Installution Complete
35	Sormonjol	Mahatabpur naya hati Female CO.	Derai Branch -Sunamgonj :-7052	20,000	22345	2,345	0	5/6/2010	Suluai Rani	Installution Complete
36	Sormonjol	Hazary pur Female Co	Derai Branch -Sunamgonj :-7089	20,000	21300	1,300	0	18/08/09	Ussa Rani	Installution Complete
37	Sormonjol	Dhanpur Modho para Male CO	Derai Branch -Sunamgonj :-7089	20000	22500	2,500	0	26/06/2010	Mahammad	Installution Complete
38	Sormonjol	Noagoan MCO	Derai Branch -Sunamgonj :-7089	20000	22500	2,500	0	24/04/10	Jahaura Begum	Installution Complete
39	Sormonjol	Noagoan uttar hati MCO	Derai Branch -Sunamgonj :-7089	20000	22500	2,500	0	24/04/10	Sapna Rani	Installution Complete
40	Sormonjol	Jarulia Mandirpara Female Co	Derai Branch -Sunamgonj :-7157	20,000	22,500	2,500	0	30/06/10	Ruhi Das	Installution Complete
41	Sormonjol	Gagutia Naya hati Female CO.	Derai Branch -Sunamgonj :-6069	20,000	23000	3,000	0	5/6/2009	Alima Begum	Installution Complete
42	Sormonjol	Kallyani School hati Female CO.	Derai Branch -Sunamgonj :-6092	20,000	23500	3,500	0	5/6/2009	Annapurna	Installution Complete
43	Sormonjol	Ghogutia Uttar para Female CO.	Derai Branch -Sunamgonj :-6079	20,000	23000	3,000	0	29/06/09	Jibon nacha	Installution Complete
44	Sormonjol	Mahatabpur naya hati Female CO.	Derai Branch -Sunamgonj :-7156	20000	23500	3,500	0	20/04/2010	Safali	Installution Complete
44		Sub-Total		880,000	953,676	86,651	12,975			
1	Bhatipara	Sharif pur pal para Female Co.	Derai Branch -Sunamgonj :-5958	20,000	20000	0	0	25/02/08	Shima Rani	Installution Complete
2	Bhatipara	Sharifpur Modho Para FCO	Derai Branch -Sunamgonj :-5965	20,000	22348	2,348	0	11/6/2008	Hazara Begum	Installution Complete
3	Bhatipara	Dulkashi Dhakin para Male Co.	Derai Branch -Sunamgonj :-6011	20,000	22348	2,348	0	10/7/2008	Nukul	Installution Complete
4	Bhatipara	Dulkur Male Co.	Derai Branch -Sunamgonj :-6005	20,000	22348	2,348	0	15/07/08	Bahar Uddin	Installution Complete

5	Bhatipara	Dalkuthub Male Co.	Derai Branch -Sunamgonj :-6036	20,000	22348	2,348	0	7/11/2008	Kamal Mia	Installution Complete
6	Bhatipara	Sharif pur Purbo para Female Co,	Derai Branch -Sunamgonj :-5962	20,000	22348	2,348	0	15/11/08	Jayful Begum	Installution Complete
7	Bhatipara	Dattagram Noton hati Female CO	Derai Branch -Sunamgonj :-7049	20,000	20113	113	0	29/05/09	Prova Rani das	Installution Complete
8	Bhatipara	Dattagram Uttar hati Male CO.	Derai Branch -Sunamgonj :-7068	20,000	20113	113	0	25/05/09	Nil kanto Das	Installution Complete
9	Bhatipara	Dattagram Khala hati Female CO	Derai Branch -Sunamgonj :-7059	20,000	20113	113	0	17/05/09	Onima Rani das	Installution Complete
10	Bhatipara	Dulpushi Uttar Male CO.	Derai Branch -Sunamgonj :-6018	20,000	20113	113	0	29/05/09	Brojandra Das	Installution Complete
11	Bhatipara	Dattagram Boro Hati Female CO.	Derai Branch -Sunamgonj :-7058	20,000	20113	113	0	27/05/09	Shafali Rani	Installution Complete
12	Bhatipara	Pangoan Uttar para Female CO.	Derai Branch -Sunamgonj :-7086	20,000	20113	113	0	29/05/09	Pronoti Rani das	Installution Complete
13	Bhatipara	Dattagram talgur hati Female CO,	Derai Branch -Sunamgonj :-7075	20,000	20113	113	0	27/05/09	Bimola Rani	Installution Complete
14	Bhatipara	Pangoan Dakkin para Female CO.	Derai Branch -Sunamgonj :-7118	20,000	21500	1,500	0	16/08/09	Monju	Installution Complete
15	Bhatipara	Chatalpar Dakkin FCO	Derai Branch -Sunamgonj :-7130	20,000	21583	1,583	0	5/2/2010	Kayrun	Installution Complete
16	Bhatipara	Urdanpur Dakkin para FCO	Derai Branch -Sunamgonj :-7150	20,000	22500	2,500	0	23/02/010	Fajurun nasa	Installution Complete
17	Bhatipara	Chatalpar Uttar para FCO	Derai Branch -Sunamgonj :-7155	20,000	22500	2,500	0	10/2/2010	Sapna	Installution Complete
18	Bhatipara	Bhatipara Paschim MCO	Derai Branch -Sunamgonj :-7104	20,000	22000	2,000	0	14/06/10	Sajida	Installution Complete
19	Bhatipara	Dattragram maral hati FCO	Derai Branch -Sunamgonj :-7205	20,000	23000	3,000	0	2/3/2010	Sunati	Installution Complete
20	Bhatipara	Bhatipara Murjahati Female Co	Derai Branch -Sunamgonj :-7212	20,000	22,500	2,500	0	22/06/10	Surja tara	Installution Complete
21	Bhatipara	Madhurapur Pajuarhati Female Co 01	Derai Branch -Sunamgonj :-7221	20,000	23,000	3,000	0	20/06/10	Naharun	Installution Complete
22	Bhatipara	Madhurapur Pajuarhati Female Co 02	Derai Branch -Sunamgonj :-7227	20,000	22,800	2,800	0	20/06/10	Sapna	Installution Complete
22		Sub-Total		440,000	473,914	33,914	0			
1	Taral	Daiergaon Male CO.	Derai Branch -Sunamgonj :-5959	20,000	20000	0	0	4/3/2008	Ranu Das	Installution Complete
2	Taral	Vangadahor Notun Purbopara.	Derai Branch -Sunamgonj :- 6015	20,000	23000	3,000	0	10/16/2008	Rada rani	Installution Complete
3	Taral	Vangadahor Purbopar FCO	Derai Branch -Sunamgonj :6016	20,000	23000	3,000	0	10/6/2008	Subashin rani	Installution Complete
4	Taral	Jalalnagor Female CO (Noagoan Purbo para)	Derai Branch -Sunamgonj :-6004	20,000	23000	3,000	0	20/06/08	Delara Begum	Installution Complete

5	Taral	Vangadahor kandar hati Female Co.	Derai Branch -Sunamgonj :-6029	20,000	23000	3,000	0	20/06/08	Labono Rani	Installution Complete
6	Taral	Vangadahor kandar hati Pourbo Female Co. 01	Derai Branch -Sunamgonj :-6028	20,000	23000	3,000	0	21/06/08	Mishon Das	Installution Complete
7	Taral	Nayagoan pachim Para Female Co.	Derai Branch -Sunamgonj :-6027	20,000	23000	3,000	0	25/06/08	Hana Rani	Installution Complete
8	Taral	jalal nagor Male Co.	Derai Branch -Sunamgonj :-6000	20,000	23000	3,000	0	10/7/2008	Rustom	Installution Complete
9	Taral	Nayagoan Uttar para Female Co.	Derai Branch -Sunamgonj :-6051	20,000	23000	3,000	0	27/07/08	Shafali Rani	Installution Complete
10	Taral	Vangadahor Pachim Para Female Co.	Derai Branch -Sunamgonj :- 6037	20,000	23000	3,000	0	5/6/2008	Jutika Rani	Installution Complete
11	Taral	Talboushi pachim para Female Co.	Derai Branch -Sunamgonj :-6065	20,000	23000	3,000	0	7/11/2008	Manjila	Installution Complete
12	Taral	Ujan dal Female Co 02	Derai Branch -Sunamgonj :-7003	20,000	23000	3,000	0	25/03/09	Jukika	Installution Complete
13	Taral	Boushi Female Co 01	Derai Branch -Sunamgonj :-7018	20,000	22614	2,614	0	25/03/09	Mina Begum	Installution Complete
14	Taral	Dhal Aschrom FCO	Derai Branch -Sunamgonj :-7082	20,000	22500	2,500	0	25/03/09	Kamola Begum	Installution Complete
15	Taral	Bhatidal FCO	Derai Branch -Sunamgonj :-6072	20,000	23000	3,000	0	21/03/09	Roushona Begum	Installution Complete
16	Taral	Vangadahor modho hati Female Co.	Derai Branch -Sunamgonj :-7054	20,000	23000	3,000	0	22/03/09	Rina Begum	Installution Complete
17	Taral	Uzan dal FCO 01	Derai Branch -Sunamgonj :-6093	20,000	23000	3,000	0	24/03/09	Shunu Begum	Installution Complete
18	Taral	Daiergaon Paschim para FCO.	Derai Branch -Sunamgonj :-6088	20,000	23000	3,000	0	27/03/09	Jurina Rani	Installution Complete
19	Taral	Dhal Asrom Female CO.	Derai Branch -Sunamgonj :-7050	20,000	23000	3,000	0	17/03/9	Asma Begum	Installution Complete
20	Taral	Rajapur male CO.	Derai Branch -Sunamgonj :-7053	20,000	22500	2,500	0	26/05/09	Masahid Mia	Installution Complete
21	Taral	Narrauttampur male CO.	Derai Branch -Sunamgonj :-7101	20,000	22500	2,500	0	7/6/2009	Safiqul Islam	Installution Complete
22	Taral	Narrauttampur Female CO.	Derai Branch -Sunamgonj :-7099	20,000	22500	2,500	0	1/6/2009	Rabiya Begum	Installution Complete
23	Taral	Bhatidal purbo Female CO	Derai Branch -Sunamgonj :-7065	20,000	22000	2,000	0		Rubi Rani	Installution Complete
24	Taral	Boushi Female Co 02	Derai Branch -Sunamgonj :-7062	20,000	22500	2,500	0	16/06/09	Chaya Rani	Installution Complete
25	Taral	Dhal Banayat Female CO	Derai Branch -Sunamgonj :-7249	20,000	22,500	2,500	0	26/07/10	Khyrun Begum	Installution Complete
26	Taral	Kalirdrom Female Co	Derai Branch -Sunamgonj :-7246	20,000	22,500	2,500	0	29/07/10	Bina Rani	Installution Complete
27	Taral	Talboushi Female Co	Derai Branch -Sunamgonj :-7220	20,000	22,500	2,500	0	23/07/10	Bil kish Begum	Installution Complete

28	Taral	Uzan boushi Female Co	Derai Branch -Sunamgonj :-7111	20,000	22,500	2,500	0	27/06/10	Omar Chad	Installation Complete
29	Taral	Dhal Paschim Aschom Female Co	Derai Branch -Sunamgonj :-7159	20,000	22,500	2,500	0	17/06/10	Nachima	Installation Complete
30	Taral	Dhal aschom Female Co	Derai Branch -Sunamgonj :-7122	20,000	22,000	2,000	0	25/06/10	Kamala Begum	Installation Complete
31	Taral	Narayatom Dakkin para Female Co	Derai Branch -Sunamgonj :-7197	20,000	23,000	3,000	0	28/07/2010	Afia Begum	Installation Complete
32	Taral	Noya goan Pachim para Male CO.	Derai Branch -Sunamgonj :-7102	20,000	23000	3,000	0	16/07/2010	Hakim mia	Installation Complete
33	Taral	Diargoan Female Co	Derai Branch -Sunamgonj :-6012	20,000	23000	3,000	0	24/06/2010	Oli Rani	Installation Complete
34	Taral	Dadudpur MCO	Derai Branch -Sunamgonj :-7158	20,000	22000	2,000	0	28/01/2010	Rastika	Installation Complete
35	Taral	Dhalchan pur MCO	Derai Branch -Sunamgonj :-7127	20,000	22000	2,000	0	25/01/2010	Jamila	Installation Complete
36	Taral	Uzan boushi MCO	Derai Branch -Sunamgonj :-7051	20,000	22000	2,000	0	23/02/2010	Rina	Installation Complete
37	Taral	Kadir pur male Co	Derai Branch -Sunamgonj :-7214	20,000	20000	0	0	24/02/2010	Abul Mia	Installation Complete
38	Taral	Rajapur female CO.	Derai Branch -Sunamgonj :-7163	20,000	22000	2,000	0	5/6/2010	Rusada begum	Installation Complete
39	Taral	Ranabhoni male CO 02	Derai Branch -Sunamgonj :-7210	20,000	22000	2,000	0	15/02/2010	Aktar Mia	Installation Complete
40	Taral	Ranabhoni male CO 01	Derai Branch -Sunamgonj :-7186	20,000	22000	2,000	0	13/02/2010	Faychal	Installation Complete
40		Sub-Total		800,000	900,614	100,614	0			
1	Chanorchor	Lalalchar Jugi hati Male CO.	Derai Branch -Sunamgonj :-2483	20,000	20113	113	0	28/05/09	Shandha	Installation Complete
2	Chanorchor	Shamar char Bag hati Female CO.	Derai Branch -Sunamgonj :-2478	20,000	20113	113	0	28/05/09	Shandha Rani	Installation Complete
3	Chanorchor	Shamar Char Naya hati Female CO.	Derai Branch -Sunamgonj :-2487	20,000	20113	113	0	28/05/09	Shaba Rani	Installation Complete
4	Chanorchor	Lalalchar gangpar Female CO.	Derai Branch -Sunamgonj :-2492	20,000	20113	113	0	17/06/09	Shali Rani	Installation Complete
5	Chanorchor	Gopalpur Female CO.	Derai Branch -Sunamgonj :-2590	20,000	20113	113	0	15/08/09	Jotica Rani	Installation Complete
6	Chanorchor	Noyarchar Female CO.	Derai Branch -Sunamgonj :-2491	20,000	20113	113	0	28/05/09	Shaleha Bibi	Installation Complete
7	Chanorchor	Katrikpur Dakkhinhati para Female CO.	Derai Branch -Sunamgonj :-2511	20,000	20113	113	0	17/06/09	Anesa Bibi	Installation Complete
8	Chanorchor	Maity Kanda hati MCO	Derai Branch -Sunamgonj :-2532	20,000	20224	224	0	21/01/2010	Karom Ali	Installation Complete
9	Chanorchor	Shamarchar Boyraghi hati MCO	Derai Branch -Sunamgonj :-2477	20,000	20224	224	0	13/01/2010	Ujjala	Installation Complete

10	Chanorchor	Kanupur FCO	Derai Branch -Sunamgonj :-2523	20,000	20224	224	0	2/2/2010	Shilpi Rani	Installution Complete
11	Chanorchor	Katrikpur MCO	Derai Branch -Sunamgonj :-2540	20,000	20274	274	0	20/01/2010	Hannan	Installution Complete
12	Chanorchor	Lalarchar Thakur hati FCO	Derai Branch -Sunamgonj :-2476	20,000	20224	224	0	2/2/2010	Helen Rani	Installution Complete
13	Chanorchor	Katrikpur Purbo hati Female CO	Shamarchar Branch -Sunamgonj :- 2604	20,000	20,064	64	0	12/7/2010	Badura Bibi	Installution Complete
14	Chanorchor	Shamarchar khalpar hati Female CO	Shamarchar Branch -Sunamgonj :- 2584	20,000	20,064	64	0	31/06/2010	Rina Akter	Installution Complete
15	Chanorchor	Shanti pur Sharak hati Female CO	Shamarchar Branch -Sunamgonj :- 2567	20,000	20,064	64	0	20/06/2010	Safura	Installution Complete
16	Chanorchor	Paruya Baktherpur Female CO	Shamarchar Branch -Sunamgonj :- 2628	20,000	20,064	64	0	27/06/2010	Rustica	Installution Complete
17	Chanorchor	Katrikpur Female CO	Shamarchar Branch -Sunamgonj :- 2603	20,000	20,064	64	0	8/7/2010	Taslima	Installution Complete
18	Chanorchor	Shamarchar Boro hati Female CO	Shamarchar Branch -Sunamgonj :- 2522	20,000	20,189	189	0	18/06/2009	Shadana	Installution Complete
19	Chanorchor	Shanti pur Female CO	Shamarchar Branch -Sunamgonj :- 2568	20,000	20,064	64	0	15/06/2010	Shelina	Installation Complete
20	Chanorchor	Paruya Bazar hati male CO	Shamarchar Branch -Sunamgonj :- 2639	20,000	20,064	64	0	27/06/2010	Kanu Das	Installution Complete
21	Chanorchor	Paraya Hasnabad Female CO	Shamarchar Branch -Sunamgonj :- 2613	20,000	20,064	64	0	27/06/10	Angura	Installution Complete
22	Chanorchor	Modhupur Male CO.	Shamarchar Branch -Sunamgonj :- 2590	20,000	25,000	5000	0	31/06/2010	Ismail	Installution Complete
23	Chanorchor	Golappur Boro hati Female CO	Shamarchar Branch -Sunamgonj :- 2592	20,000	20,064	64	0	27/06/2010	Putul Bala	Installution Complete
24	Chanorchor	Maity Paschim hati FCO	Shamarchar Branch -Sunamgonj :- 2538	20,000	20274	274	0	10/2/2010	Morium	Installution Complete
25	Chanorchor	Shamarchar Maij hati Female CO	Shamarchar Branch -Sunamgonj :- 2566	20,000	20224	224	0	10/5/2010	Piara khatun	Installution Complete
26	Chanorchor	Paruia Female CO	Shamarchar Branch -Sunamgonj :- 2557	20,000	20064	64	0	20/02/2010	Lana Rani	Installution Complete
27	Chanorchor	Karitkpur Masjid hati Female CO	Shamarchar Branch -Sunamgonj :- 2541	20,000	20189	189	0	10/02/12010	Anwara Begum	Installution Complete
28	Chanorchor	Paruia Paschim hati male CO	Shamarchar Branch -Sunamgonj :- 2530	20,000	20189	189	0	15/03/2010	Sunul	Installution Complete
28		Sub-Total		560,000	568,666	8,666	0			
230		Total		4600000	4975484	388459	12975			

Tube well instalation report.

Name of Upazila: Dowarabazar

SL No.	Union	Name of CO	BKB branch & CO account No	Fund Released from H/q(TK)	Actual Expenditure (TK)	Excess Expenditure borne by COs	Unspent Money (Tk)	Completion date of installation	Location	Remarks
1	Mannargaon	Chondipur utor FCO	Dowara-5014	19000	19000	0	0	6/12/2008	Fagila bibi	
2	Mannargaon	Chondipur Notunpara MCO	Dowara-5032	19000	19000	0	0	16/12/08	Sakowat mia	
3	Mannargaon	Chandipur Purbo FCO	Dowara-6002	17500	17500	0	0	22/4/09	Anita rani	
4	Mannargaon	Edonpur Purbo FCO	Dowara-5050	19000	19000	0	0	31/01/09	Argahan Begom	
5	Mannargaon	Edonpur Dakhin FCO	Dowara-6022	17500	17500	0	0	18/03/09	Safimala Begum	
6	Mannargaon	Ajompur Pochim MCO	Dowara-5039	19000	19000	0	0	20/01/09	Asok ali	
7	Mannargaon	Ajompur Moddo FCO	Dowara-5044	19000	19000	0	0	24/01/09	Delara begum	
8	Mannargaon	Ajompur Purbo FCO	Dowara-5065	19000	19000	0	0	5/2/2009	Mazida Begum	
9	Mannargaon	Jalalpur Purbo MCO	Dowara-6082	17500	17500	0	0	7/4/2009	Nagim uddin	
10	Mannargaon	Jalalpur Purbo FCO	Dowara-6112	17500	17500	0	0	9/4/2009	Shanara Begum	
11	Mannargaon	Edonpur Utor FCO	Dowara-6031	17500	17500	0	0	20.09.2009	Rokia begom	
12	Mannargaon	Ajompur Notun FCO	Dowara-6068	19000	19000	0	0	05.08.2009	Lokhi rani	
13	Mannargaon	Jalalpur Pochim FCO	Dowara-6133	18000	18000	0	0	5/6/2009	Meheron	
14	Mannargaon	kamargaon Purbo FCO	Dowara-6100	18000	18000	0	0	10.10.2009	Shefali	
15	Mannargaon	kamargaon Utor FCO	Dowara-6151	18000	18000	0	0	15/08/09	Kobita	
16	Mannargaon	Rajargaon FCO	Dowara-6095	18000	18000	0	0	12.08.2009	Lokhi rani	
17	Mannargaon	Noagaon FCO	Dowara-6147	18000	18000	0	0	19.06.2009	Fatema	
18	Pandergaon	Pandargaon Utor FCO	Dowara-5098	18000	18000	0	0	26/02/09	Sosanti Rani	
19	Pandergaon	Pantargaon Pochimpara FCO	Dowara-6001	18000	18000	0	0	28/02/09	Kala Bibi	
20	Pandergaon	Chandipur Pochim FCO	Dowara-6065	18000	18000	0	0	25.02.2009	Jahanara	
21	Pandergaon	Dolposhi Konapara MCO	Dowara-6131	18000	18000	0	0	27/10/09	Ahalad Das	
22	Mannargaon	Katakhali Modho FCO	6196	18000	18000	0	0	5/4/2010	Jaeda	
23	Mannargaon	Dhulpushi Dokhin FCO	6157	18000	18000	0	0	02.04.2010	Nur Mia	
24	Mannargaon	Dhulpushi Purbo FCO	6189	18000	18000	0	0	10.04.10	Rahela	
25	Mannargaon	Bazargaon Fco	6217	18000	18000	0	0	7/7/2010	Lovely	
26	Mannargaon	Dumbondo FCO	6124	18000	18000	0	0	08.04.2010	Aftera	
27	Mannargaon	Ulukandi Pochim FCO	6265	18000	18000	0	0	24.12.2011	Aftera	
28	Mannargaon	Bahadurpur Utor MCO	6227	18000	18000	0	0	18.05.2010	Arzu	
29	Mannargaon	Mannargaon Modho MCO	6271	18000	18000	0	0	04.05.2010	Subol	

30	Mannargaon	Jalalpur Uttor FCO	6263	18000	18000	0	0	28.03.2010	Sajia	
31	Mannargaon	Durgapur FCO	6266	18000	18000	0	0	29.03.2010	Nazma	
32	Mannargaon	Pandargaon Modho FCO	6175	18000	18000	0	0	24.04.2010	Harun	
33	Mannargaon	Dulposhi Modho FCO	6274	18000	18000	0	0	29.10.2010	Razia	
34	Mannargaon	Putiposi FCO	6293	18000	18000	0	0	19.10.2010	Moyna	
35	Mannargaon	Mannargaon Pochim FCO	6292	18000	18000	0	0	25.10.2010	Rosomoty	
35		Sub-Total		634500	634500	0	0			
1	D.Sadar	Noingaon West FCO	Dowara-5016	18000	18000	0	0	2/11/2008	Fultera	
2	D.Sadar	Noingaon West MCO	Dowara-5031	18000	18000	0	0	2/11/2008	Khalad	
3	D.Sadar	Noingaon Purbo FCO	Dowara-6007	17500	17500	0	0	11/3/2008	Chondromala	
4	D.Sadar	Tablai MCO	Dowara-6005	19000	19000	0	0	19/03/09	Member	
5	D.Sadar	Tablai FCO	Dowara-5009	19000	19000	0	0	25/3/09	Rohima	
6	D.Sadar	Promassorypur FCO	Dowara-5053	18000	18000	0	0	6/4/2009	Halima	
7	D.Sadar	Lamasania FCO	Dowara-6059	17500	17500	0	0	16/2/9	Monoara	
8	D.Sadar	Rakhal kandi FCO	5038	18000	18000	0	0	20/06/09	Fatema	
9	D.Sadar	Uttor Borobon MCO	6058	17500	17500	0	0	11/5/2009	Abdur Rohoman	
10	D.Sadar	Bagitpur Purbo FCO	6092	17500	17500	0	0	11/6/2009	Royful	
11	D.Sadar	Lamasania Uttor FCO	6107	19000	19000	0	0	11/5/2009	Fatema	
12	D.Sadar	Poromassorpur MCO	6057	19000	19000	0	0	10.02.2009	A.Awal	
13	D.Sadar	Bagitpur FCO	6070	19000	19000	0	0	26.05.2009	Anowara	
14	D.Sadar	Dokhin borobon FCO	6194	18000	18000	0	0	01.01.2009	Anowara	
15	D.Sadar	Bajitpur MCO	6069	18000	18000	0	0	30.06.2009	Nazrul	
16	D.Sadar	Monglargaon FCO	5064	18000	18000	0	0	30.02.2009	Revarani	
17	D.Sadar	Mayejkhola FCO	6149	18000	18000	0	0	28.08.2009	Soruzza	
18	D.Sadar	Mayejkhola MCO	6148	18000	18000	0	0	30.08.2009	Samsul	
19	D.Sadar	Purbo Masimpur FCO	6121	18000	18000	0	0	20.12.2009	Amina	
20	D.Sadar	Dokhin borobon MCO	6195	18000	18000	0	0	22.10.2009	A.Mannan	
21	D.Sadar	Mayejkhola Dokhin FCO	6237	18000	18000	0	0	10.01.2010	Fouzia	
22	D.Sadar	Berosing MCO	6220	18000	18000	0	0	08.01.2010	Abdu Rashid	
23	D.Sadar	Lamasania Pochim Fco	6240	18000	18000	0	0	25.10.2009	Sulema	
24	D.Sadar	Berosing FCO	6226	18000	18000	0	0	20.07.2010	Honufa	
25	D.Sadar	Dokhin borobon Dokhinpara FCO	6219	18000	18000	0	0	10.09.2009	Anowara	
26	D.Sadar	Uttar Borobon FCO	6354	18000	18000	0	0	27.08.2010	Zumala	
26		Sub-Total		471000	471000	0	0			
1	Dohalia	Ship pur MCO	Dowara-5049	16000	16000	1500	0	14/1/9	Bosir	

2	Dohalia	Ship pur FCO	Dowara-5068	19000	19000	0	0	17/1/9	Rohima	
3	Dohalia	Angang FCO	Dowara-6010	19000	19000	0	0	24/1/9	Rofijan	
4	Dohalia	Rajonpur MCO	Dowara-5097	19000	19000	0	0	27/1/9	Chanmia	
5	Dohalia	Dhupa Khai Purbo FCO	Dowara-6009	19000	34000	15000	0	12/3/2009	Mala	15000 Exacess Spent
6	Dohalia	Dhupakhai MCO	Dowara-6098	19000	34500	15500	0	25/3/9	Modris Ali	15500 Exacess Spent
7	Dohalia	Koralia FCO	Dowara-5094	20000	20000	0	0	29/3/9	Hosna	0
8	Dohalia	Kanchonpur FCO	Dowara-6103	18000	19200	1200	0	10/4/2009	Saiama	1200 Exacess Spent
9	Dohalia	Kanchonpur Modho FCO	Dowara-6120	18000	18000	0	0	28/3/9	Hena	0
10	Dohalia	Panail Puratopara FCO	5020	16000	16000	0	0	25/03/09	Kalia Bebe	0
11	Dohalia	Menda FCO	6066	19000	33500	14500	0	4/4/2009	Lokhirani	17500 Exacess Spent
12	Dohalia	Menda Pochim FCO	6062	19000	34000	15000	0	12/8/2009	Chompa	15000 Exacess Spent
13	Dohalia	Dhpakhai Pochim FCO	6033	20000	38000	18000	0	15/08/09	Jhorna	
14	Dohalia	Panail Dokhin FCO	6102	18000	18000	0	0	1/6/2009	Chameli	
15	Dohalia	Alompur FCO	6143	18000	35500	17500	0	10/8/2009	Sathi	17500 Exacess Spent
16	Dohalia	Menda Magerhati Fco	6144	18000	34500	16500	0	17/8/2009	Subita	16500 Exacess Spent
17	Dohalia	Vobanipur Fco	6171	18000	18000	0	0	12/7/2009	Amina	
18	Dohalia	Nolua FCO	6142	18000	18000	0	0	10/5/2009	Mala	
19	Dohalia	Ulura FCO	6163	18000	18000	0	0	10.07.2010	Regia	
20	Dohalia	Panail Purbopara FCO	6156	18000	18000	0	0	20.11.2010	Sepa Rani	
21	Dohalia	Bhobanipur Modho FCO	6232	18000	18000	0	0	25.05.2010	Angura	
22	Dohalia	Jebonpur Uttor FCO	6268	18000	18000	0	0	02.03.2010	Rahela	
23	Dohalia	Protabpur FCO	6206	25000	25000	11000	0	21.08.2010	Fatema	
24	Dohalia	Neyamotpur FCO	6208	25000	25000	0	0	12.04.2010	Sajna	
25	Dohalia	Vobanypur MCO	6228	18000	18000	0	0	10/10/2009	Hasina	
26	Dohalia	Vobaipur Dokhin FCO	6307	18000	18000	0	0	07.06.2010	Leza	
27	Dohalia	Kumarkandi FCO	6312	25000	25000	0	0	22.08.2010	Nurun Nesa	
28	Dohalia	Dhupakhai Modho FCO	6281	25000	26500	1500	-1500	10.08.2010		
29	Dohalia	Jebonpur FCO	6256	20000	21050	1050	-1050	12.09.2010	Monoara	
30	Dohalia	Vobaipur Kurillarpar FCO	6347	20000	20000	0	0	28.11.2010	Muklisun	
31	Dohalia	Panail Notun Para FCO	5026	20000	21500	1500	-1500	12.10.2010	Dilruba	
31		Sub-Total		599000	716250	129750	-4050			
1	Surma	Omorpur MCO	5047	19000	16000	0	3000	27/02/09	Ebrahim	
2	Surma	Vujna FCO	5027	18000	18000	0	0	30/02/09	Jahanara	
3	Surma	Nurpur MCO	5041	18000	14548	0	3452	30/11/08	Aftor Ali	
4	Surma	Kalikapur MCO	5069	19000	18000	0	1000	28/11/08	Abdul Mojib	
5	Surma	Nurpur FCO	5042	19000	13400	0	5600	10/2/2009	Rashida	

6	Surma	Vujna MCO	5017	18000	16216	0	1784	30/11/08	Joinal Abedin	
7	Surma	Nurpur Moddo MCO	6024	19000	16800	0	2200	25/01/09	Abedin	
8	Surma	Nurpur Moddo FCO	6027	18000	15700	0	2300	On going	Resna	
9	Surma	Sorifpur MCO	6056	17500	17500	0	0	10/4/2009	Nur hossain	
10	Surma	Sorifpur FCO	6063	17500	17190	0	310	8/4/2009	Happy	
11	Surma	Sorifpur Pochim FCO	6067	17500	17500	0	0	8/4/2009	Angura	
12	Surma	Tilagaon MCO	6135	18000	14525	0	3475	8/5/2009	Husiar Ali	
13	Surma	Girisnagar Pochim FCO	6096	18000	15200	0	2800	13/06/09	Rema	
14	Surma	Girisnagar FCO	6086	18000	17155	0	845	16/07/09	Mohon mala	
15	Surma	Sonapur FCO	6008	18000	17790	0	210	07.06.2009	Anwara	
16	Surma	Tengra Modhopara FCO	6180	18000	18000	0	0	20/08/09	Suriya	
17	Surma	Islampur FCO	6117	18000	12000	0	6000	16/07/09	Kulshum	
18	Surma	Girisnagar Dokhin FCO	6123	18000	16110	0	1890	15/07/09	Jaheda	
19	Surma	Girisnagar Modho FCO	6160	18000	13110	0	4890	20/08/09	Asma	
20	Surma	Rajnagar MCO	6106	18000	16264	0	1736	11/6/2009	Rahid	
21	Surma	Ajobpur FCO	6132	18000	13204	0	4796	12/6/2009	Hamida	
22	Surma	Sonapur MCO	5092	19000	17440	0	1560	15/08/09	Shohel	
23	Surma	Rajnagar FCO	6104	18000	14545	0	3455	10/6/2009	Ruhala	
24	Surma	Ajobpur Pochim FCO	6205	18000	15085	0	2915	1/12/2009	Nurzahan	
25	Surma	Pochim Telagaon FCO	6224	18000	10000	0	8000	15.03.2010	Champa	
26	Surma	Purbo Tilagaon FCO	6254	18000	16320	0	1680	31/03/10	Raisa	
27	Surma	Pochim Tengra FCO	6225	18000	16500	0	1500	3.3.10	Nahida	
28	Surma	Dokhin Telagaon FCO	6287	18000	16000	0	2000	25.08.2010	Poresbanu	
29	Surma	Mohobbotpur FCO	6264	18000	16000	0	2000	02.10.2010	Husna	
30	Surma	Telagaon FCO	6223	18000	17500	0	500	30.01.2010	Khurun	
30		Sub-Total		543500	473602	0	69898			
1	Baqnglabazar	Bagmara Purbo FCO	Banglabazar-1711	18000	18000	0	0	15/05/09	Aftaban	
2	Norsingpur	Terapur Purbo FCO	Banglabazar-1712	18000	18000	0	0	1/6/2009	Rubia	
3	Baqnglabazar	Jhumgaon FCO	Banglabazar-1735	81000	81000	0	0	18.08.2009	Community Place	Ring-well TW. 1 installed
4	Baqnglabazar	Bagmara MCO	Banglabazar-	18000	18000	0	0	15.03.2010	Majid	
5	Norsingpur	Samargaon MCO	Banglabazar-1762	18000	18000	0	0	13.01.2010	Amir	
6	Baqnglabazar	Borokhal Modho FCO	Banglabazar-1764	18000	18000	0	0	19.02.2010	Momtaz	
7	Baqnglabazar	Bhawaly Modho FCO	Banglabazar-1731	18000	18000	0	0	23.03.2010	Taslima	

8	Baqnglabazar	Kolony Uttar FCO	Banglabazar-1754	18000	18000	0	0	06.04.2010	Afsana	
9	Baqnglabazar	Kolonypara FCO	Banglabazar-1772	18000	18000	0	0	20.04.2010	Shahera	
10	Baqnglabazar	Kolony Dokhin MCO	Banglabazar-1753	18000	18000	0	0	06.05.2010	Ali	
11	Baqnglabazar	Bagmara FCO	Banglabazar-1738	18000	18000	0	0	03.03.2010	Momina	
12	Baqnglabazar	Ustengargaon Pochim FCO	Banglabazar-1763	18000	18000	0	0	21.04.2010	Komala	
13	Baqnglabazar	Kolopara Bastola MCO	1728	18000	18000	0	0	21.02.2009	Kashem	
14	Baqnglabazar	Ghilatoli Pochim FCO	1723	18000	18000	0	0	29.03.2009	Josna	
15	Baqnglabazar	Jhumgaon Dokhin FCO	1751	18000	18000	0	0	20.05.2010	Nargis	
16	Baqnglabazar	Uttar pekpara FCO	1746	18000	18000	0	0	12.04.2010	Monowara	
17	Baqnglabazar	Kolony Dokhin FCO	1768	18000	18000	0	0	11.05.2010	Juleka	
18	Baqnglabazar	Purbo Pakpara MCO	1771	18000	18000	0	0	25.06.2010	Azad	
19	Baqnglabazar	Purbo Pakpara FCO	1770	18000	18000	0	0	23.05.2010	Selina	
20	Baqnglabazar	Mokamsora MCO	1780	18000	18000	0	0	21.04.2010	Habibur	
21	Baqnglabazar	Jhumgaon Dokhin MCO	1752	18000	18000	0	0	12.06.2010	Umed	
22	Baqnglabazar	Mokamsora FCO	1776	18000	18000	0	0	15.03.2010	Sabina	
23	Baqnglabazar	Bastola MCO	1781	18000	18000	0	0	25.05.2010	Rahim	
24	Baqnglabazar	Ghorua MCO	1786	18000	18000	0	0	19.06.2010	Anfar	
25	Baqnglabazar	Islampur MCO	1787	18000	18000	0	0	20.04.2010	Rahul	
25		Sub-Total		513000	513000	0	0			
1	Pandergaon	Sonapur Majpara MCO	Dowarabazar-6222	18000	17500	0	500	18-04-10	Anwar	
2	Pandergaon	Dungria Mongolpur FCO	Dowarabazar-6247	18000	18000	0	0	15-04-10	Joba rani	900 acess
3	Pandergaon	Changia MCO	Dowarabazar-6203	18000	17500	0	500	20-04-10	Kaium	
4	Pandergaon	Sonapur MCO	6211	18000	17500	0	500	16-04-10	Abdul Bari	
5	Pandergaon	Nolua MCO	6248	18000	17500	0	500	20-03-10	Najrul	
6	Pandergaon	Ratinagar FCO	6209	18000	17500	0	500	17-04-10	Fatema	
7	Laxmanpur	Bokterpur Noyapara FCO	Dowarabazar-6213	18000	17500	0	500	02.06.2010	Maleka	
8	Laxmanpur	Solemanpur FCO	6159	18000	17500	0	500	18-05-10	Rohima	
9	Laxmanpur	Aruakhai Chokbazar FCO	6181	18000	17500	0	500	10/5/2010	Nargis	
10	Laxmanpur	Noagaon FCO	6191	18000	17500	0	500	12/5/2010	Rukshana	
11	Laxmanpur	Surigaon FCO	6207	18000	17500	0	500	2/5/2010	Sufia	
12	Laxmanpur	Fotepur FCO	6234	18000	10000	0	8000	1/5/2010	Jhohura	
13	Laxmanpur	Aruakhai MCO	6158	18000	17500	0	500	25-04-10	Joinal	
14	Laxmanpur	Mathgaon FCO	6277	18000	17500	0	500	20-04-10	Fatema	
14		Sub-Total		252000	238000	0	14000			
161		Total		3013000	3046352	129750	79848			

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.
Tube well instalation report.
Name of Upazila:Dhormpasha

SL NO.	Union	Name of CO	BKB branch & CO account No	Fund Released from H/q(TK)	Actual Expenditure (TK)	Excess Expenditure borne by COs	Unspent Money (Tk)	Completion date of installation	Location	Remarks
1	Joysree	Kurerpar FCO	Darmapasha - 7292	20000	14150	0	5850	21/07/08	Kurerpar Mosque	
2	Joysree	Bade Horipur MCO	Darmapasha - 7353	20000	15858	0	4142	31/07/08	Nurozzaman's House	
3	Joysree	Shekergaon FCO-1	Darmapasha - 7315	20000	16134	0	3866	27/07/08	Tama's House	
4	Joysree	Baghaucha Joysree FCO	Darmapasha - 7312	20000	15858	0	4142	18/08/08	Aleay'sHouse	
5	Joysree	Joysree Chawdhary para FCO	Darmapasha - 7405	20000	14960	0	5040	5/4/2009	Beauty's House	
6	Joysree	Shekergaon FCO-2	Darmapasha - 7406	20000	15966	0	4043	30/03/09	Shahana's House	
7	Joysree	Durgapur E.para MCO	Darmapasha - 7456	20000	17180	0	2820	30/03/09	Ratan's House	
8	Joysree	Joysree E.para FCO-1	Darmapasha - 7334	20000	19800	0	200	0	minty's house	
9	Joysree	Molloysree FCO	Darampasha-7421	20000	15336	0	4664	28/01/09	Urmela's House	
10	Joysree	Rajandrapur MCO	Darampasha-7420	20000	13470	0	6530	3/2/2009	Himan Sarkar's House	
11	Joysree	Gupi nagor FCO	Darampasha-7519	20000	18640	0	1360	7/5/2009	Mamta's House	
12	Joysree	Mohes pur S.para FCO	Darampasha-7504	20000	19060	0	940	10/5/2009	Anuara's House	
13	Joysree	Joysree E.para FCO-2	Darmapasha - 7396	20000	15612	0	4388	4/8/2008	Josna's House	
14	Joysree	Durgapur E.para FCO	Darmapasha - 7546	20000	18430	0	1570	16/06/09	Nupor' house	
15	Joysree	Chanpur N.para FCO	Darmapasha - 7559	20000	18380	0	1620	17/06/09	Rina' house	
16	Joysree	Mofichnagar FCO-2	Darmapasha - 7531	20000	15545	0	4455	16/06/09	Joytara's House	

17	Joysree	Mofichnagar FCO-1	Darmapasha - 7525	20000	19778	0	222	30/07/09	Nasrin's House	
18	Joysree	Mohes pur Marul para FCO	Darmapasha - 7557	20000	18580	0	1420	11/6/2009	Fuleda's House	
19	Joysree	Durgapur W.para MCO	Darmapasha - 7461	20000	18430	0	1570	5/7/2009	Giash uddin's House	
20	Joysree	Bakrpur FCO	Darmapasha - 7571	20000	17436	0	2568	5/9/2009	Nupor' house	
21	Joysree	Baghaucha sokypara FCO	Darmapasha - 7293	20000	19800	2500	200	14/09/09	Rune's house	
22	Joysree	Billepur FCO	Darmapasha-7654	20000	19800	3000	200	28/2/10	Rabaka's house	
23	Joysree	Lakhankula FCO	Darmapasha-7634	20000	15537		4463	10/11/2010	Nipa's house	
24	Joysree	Bade Horipur FCO	Darmapasha-7608	20000	19800	3000	200	25/02/10	Rokas's	
25	Joysree	Hripur FCO	Darmapasha-7607	20000	18000	0	2000	28/2/10	Siuly's House	
26	Joysree	Chanpur School.para FCO	Darmapasha-7602	20000	18000	0	2000	21/3/10	Joytara's House	
27	Joysree	Mohes pur Uttar.para FCO	Darmapasha-7622	20000	19800	2000	200	4/3/2010	tare's house	
28	Joysree	Gulua Maijpara FCO	Darmapasha-7664	20000	18795	0	1205	15/03/10	Sultana's house	
29	Joysree	Gajinagar FCO-1	Darmapasha-7704	20000	15850	0	4150	31/10/10	Majada House	
30	Joysree	Gajinagar FCO-2	Darmapasha-7705	20000	15955	0	4045	31/10/10	Mdina's house	
31	Joysree	Haripur FCO-2	Darmapasha-7687	20000	19800	0	200	25/01/11	Japi's House	
32	Joysree	Baghaucha Mondirpara FCO	Darmapasha-7625	20000	19800	0	200	24/01/11	Aleay'sHouse	
33	Joysree	Rongpur FCO	Darmapasha-7722	20000	15720	0	4280	10/11/2010	silpi's house	
34	Joysree	Bakrpur Mosjid para FCO	Darmapasha-7732	20000	15785	0	4215	7/12/2010	Najma,s house	
35	Joysree	Bakrpur Maddapara FCO	Darmapasha-7735	20000	16095	0	3905	7/12/2010	Rosena's house	
36	Joysree	Baghaucha Maijpara FCO	Darmapasha-7713	20000	19800	0	200	24/01/11	Onjona's House	
37	Joysree	Bakrpur E.para FCO	Darmapasha-7713	20000	15734	0	4266	10/11/2010	Sokina's House	
38	Joysree	Baroi mukshadpur FCO	Darmapasha-7787	40000	39800	0	200	28.05.12	jahanara's house	
39	Joysree	Baroi Nauhety FCO	Darmapasha-7915	40000	37325	0	2675	6.6.12	Naju,s house	

40	Joysree	Baroi Uttarpara FCO	Darmapasha-7932	40000	39800	0	200	28.05.12	Tania's house	
41	Joysree	Gajinager FCO-3	Darmapasha-7819	40000	31115	0	8685	17.6.12	Bina,s house	
41		Sub-Total		900000	790714	5000	109099			
42	Paikurati	Dhubala Nathpara FCO	Darmapasha - 7303	20000	15750	0	4250	10/8/2008	Kalpana's House	
43	Paikurati	Boulam Uttarpara FCO	Darmapasha - 7304	20000	16650	0	3350	10/8/2008	Laily's House	
44	Paikurati	Paikurati E.para FCO	Darmapasha - 7291	20000	16400	0	3600	20/08/08	Mojida's House	
45	Paikurati	Boulam Majipara FCO	Darmapasha - 7321	20000	16700	0	3300	25/08/08	Mahamuda's House	
46	Paikurati	Nowdher Morolpara FCO	Darmapasha - 7330	20000	16100	0	3900	7/9/2008	Lutfa's House	
47	Paikurati	Thanora 2 no. FCO	Darmapasha - 7869	20000	19340	0	660	28/06/11	Adina house	
48	Paikurati	Dash para Baro Bari FCO	Darmapasha - 7447	20000	15880	0	4120	16/03/09	Razia's House	
49	Paikurati	Dhubala Shakepara FCO	Darmapasha - 7412	20000	16170	0	3830	16/03/09	Shajada's House	
50	Paikurati	Paikurati S.para FCO	Darampasha-7409	20000	16520	0	3480	18/03/09	Badana's House	
51	Paikurati	Dashpara S FCO	Darampasha-7439	20000	16280	0	3720	17/03/09	Khudeza's House	
52	Paikurati	Noudher S.para FCO	Darampasha-7440	20000	15960	0	4040	9/4/2009	Sahena's House	
53	Paikurati	Sunoi N.para FCO	Darampasha-7446	20000	16330	0	3670	15/04/09	Hafsha's House	
54	Paikurati	Bowlam S.para Shapla FCO	Darampasha-7524	20000	18560	0	1440	27/04/09	Rahima's House	
55	Paikurati	Sunoi Dash para FCO	Darampasha-7501	20000	16840	0	3160	19/04/09	Rukia's House	
56	Paikurati	Kuri Kahnia Majipara FCO	Darampasha-7512	20000	16800	0	3200	4/5/2009	Lachky's House	
57	Paikurati	Paikurati Majipara FCO	Darampasha-7484	20000	16220	0	3780	20/04/09	Pushpa Rani's House	
58	Paikurati	Kuri Kahnia purba N.para FCO	Darampasha-7485	20000	17030	0	2970	30/04/09	Sitalia Mandir	
59	Paikurati	Noudher S.para Shapla FCO	Darampasha-7515	20000	18450	0	1550	5/5/2009	Madina,s House	
60	Paikurati	Bowlam 5 no. E.para FCO	Darampasha-7537	20000	17900	0	2100	22/04/09	Asma's House	
61	Paikurati	Kuri Kahnia S.para FCO	Darampasha-7425	20000	19800	3000	0	7/5/2009	Sunzida's House	

62	Paikurati	Bowlam Maijpara Uttar FCO	Darampasha-7477	20000	18260	0	1740	27/04/09	Jushna's House	
63	Paikurati	Bowlam FCO-6	Darampasha-7564	20000	17882	0	2118	2/7/2009	Puchtkarma's House	
64	Paikurati	Borkhala FCO-1	Darampasha-7543	20000	16696	0	3304	16/06/09	Rahena's House	
65	Paikurati	Jiglygra Borobari FCO	Darampasha-7402	20000	16358	0	3642	16/06/09	Haracha's House	
66	Paikurati	Belijuri 1no FCO	Darampasha-7582	20000	15252	0	4748	23/08/09	Sokina's House	
67	Paikurati	Rajapur 1no MCO	Darampasha-7583	20000	17030	0	2970	20/08/09	Samim's House	
68	Paikurati	Nijampur FCO-1	Darampasha-7597	20000	19800	1000	0	17/09/09	Sahena's House	
69	Paikurati	Sunoi Maddapara FCO	Darampasha-7565	20000	17020	0	2980	3/8/2009	Sathi's house	
70	Paikurati	Borkhala FCO	Darampasha-7544	20000	16112	0	3888	9/8/2009	Laki's House	
71	Paikurati	Kuri Kahnia E.para FCO	Darampasha-7436	20000	16550	0	3450	11/8/2009	Sefali's House	
72	Paikurati	Kuri Kahnia Maijpara FCO	Darampasha-7426	20000	16230	0	3770	10/8/2009	Ripan's House	
73	Paikurati	Nijampur FCO-2	Darmapasha-7610	20000	19740	0	260	28/03/10	Rekha's house	
74	Paikurati	Mokimpur MCO -2	Darmapasha-7665	20000	18544	0	1456	18/04/10	Sahade,s house	
75	Paikurati	Belijury MCO-2	Darmapasha-7596	20000	17820	0	2180	23/3/10	Faride,s house	
76	Paikurati	Mokimpur FCO -1	Darmapasha-7621	20000	18785	0	1215	26/05/10	Shatufa's House	
77	Paikurati	Belijury FCO-3	Darmapasha-7609	20000	17783	0	2217	22/3/10	Nahar's House	
78	Paikurati	Belijury FCO-4	Darmapasha-7640	20000	16970	0	3030	22/03/10	Sathi's house	
79	Paikurati	Shartholi FCO-1	Darmapasha-7628	20000	19783	0	217	11/4/2010	Jbade's house	
80	Paikurati	Thanure FCO-1	Darmapasha-7619	20000	19247	0	753	30/3/10	Minera's house	
81	Paikurati	Barikhandy FCO-1	Darmapasha-7626	20000	19800	0	200	15/4/10	Sakare's house	
82	Paikurati	Sunoi FCO -4	Darmapasha-7689	20000	19800	0	200	1/9/2010	Rahena's House	
83	Paikurati	Paikurati Uttarpara FCO	Darmapasha-7662	20000	19800	0	200	18/05/10	Tara's house	
84	Paikurati	Belijury FCO-6	Darmapasha-7712	20000	15300	0	5300	14/6/10	Sahade,s house	

85	Paikurati	Belijury FCO-5	Darmapasha-7709	20000	19800	0	200	17/6/10	Naderia's House	
86	Paikurati	Mokimpur FCO -3	Darmapasha-7767	20000	14700	0	5300	25/1/2011	Sokina's House	
87	Paikurati	Borkhala FCO-3	Darmapasha-7727	20000	17520	0	2480	10/11/2010	Onjona's House	
88	Paikurati	Barikhandy FCO-2	Darmapasha-7740	20000	18740	0	1260	5/9/2010	Shatufa's House	
89	Paikurati	Barikhandy FCO-3	Darmapasha-7741	20000	19275	0	725	5/9/2010	Tama's House	
90	Paikurati	Borkhala Nutonpara FCO-3	Darmapasha-7799	20000	19800	0	200	1/9/2010	Rabaka's house	
91	Paikurati	Paikurati E.para-2 FCO	Darmapasha-7911	40000	28855	0	10900	29.05.12	Norjahan .s house	
92	Paikurati	Mokimpur FCO -4	Darmapasha-7912	40000	29365	0	10435	11.06.12	Sahanara,s house	
93	Paikurati	Belijury FCO-7	Darmapasha-7851	40000	30165	0	9635	11.06.12	Chamnara,s house	
94	Paikurati	Paikurati Uttarpara-2 FCO	Darmapasha-7867	40000	29005	0	10500	03.06.12	Vakti,s house	
95	Paikurati	Thanure FCO-3	Darmapasha-7892	40000	28565	0	11000	27.05.12	Chulama,s house	
96	Paikurati	Jiglygra Nutonpara FCO	Darmapasha-7925	40000	29005	0	10500	3.06.12	Klich ,s house	
96		Sub-Total		1220000	1035037	4000	183093			
97	Salbarash	Pracharpara FCO	Darmapasha - 7297	20000	15960	0	4040	28/08/08	Shatufa's House	
98	Salbarash	Vatokpur MCO	Darmapasha - 7350	20000	16490	0	3510	1/9/2008	Shidiquir'sHouse	
99	Salbarash	Khairdirchar FCO	Darmapasha - 7298	20000	16460	0	3540	4/9/2008	Rabia's House	
100	Salbarash	Khairdirchar Morolbari FCO	Darmapasha - 7310	20000	17000	0	3000	10/9/2008	Nahar's House	
101	Salbarash	Bir Dakkin natun Bari FCO	Darmapasha - 7468	20000	15420	0	4580	11/3/2009	Rhajia's House	
102	Salbarash	Mudher pur Nuton Bari FCO	Darmapasha - 7500	20000	19000	0	1000	18/05/09	Bine's House	
103	Salbarash	Bir Dakkin Gangper FCO	Darmapasha - 7445	20000	18400	0	1600	15/04/09	Anwara's House	
104	Salbarash	Singpur S.para FCO	Darmapasha - 7417	20000	19156	0	844	15/04/09	Bhanu Akter's House	
105	Salbarash	Matikata Madda para FCO	Darmapasha - 7480	20000	19170	0	830	12/5/2009	Hepi's House	
106	Salbarash	Matikata E.para FCO	Darmapasha - 7479	20000	18400	0	1600	16/04/09	Yesmin's House	

107	Salbarash	Shadpur S.para FCO	Darampasha-7401	20000	19276	0	724	23/03/09	Parvin's House	
108	Salbarash	Shadpur N.para FCO	Darampasha-7400	20000	19136	0	864	23/03/09	Astura's House	
109	Salbarash	Shadpur E.para FCO	Darampasha-7424	20000	19576	0	424	25/03/09	Nazmin's House	
110	Salbarash	Matikata Nagarpara FCO	Darampasha-7423	20000	15420	0	4580	11/3/2009	Asrufa's House	
111	Salbarash	Bir Dakkin Maddapara FCO	Darampasha-7410	20000	15246	0	4754	3/3/2009	Razia's House	
112	Salbarash	Kaheardirchar Bellpar FCO	Dharmapasha-7532	20000	18905	0	1095	19/05/09	Monjura's House	
113	Salbarash	Kaheardirchar E.para FCO	Dharmapasha-7471	20000	19180	0	820	26/05/09	Nurzahan's House	
114	Salbarash	Modhearpur S.para FCO	Dharmapasha-7518	20000	18805	0	1195	18/05/09	Tahmina's House	
115	Salbarash	Vatakpur N.parp FCO	Dharmapasha-7533	20000	18850	0	1150	25/05/09	Nurnahan's House	
116	Salbarash	Ahammadpur Maddapara FCO	Dharmapasha-7549	20000	18580	0	1420	1/7/2009	Fatama's House	
117	Salbarash	Ahammadpur S.para FCO	Dharmapasha-7548	20000	18237	0	1763	2/7/2009	Atunnasa's House	
118	Salbarash	Matikata W.para FCO	Dharmapasha-7554	20000	19075	0	925	2/8/2009	Rehana's House	
119	Salbarash	Mudher pur Morolbari FCO	Dharmapasha-7556	20000	16340	0	3660	24/08/09	Ashia's House	
120	Salbarash	Kaheardirchar N.para FCO	Dharmapasha-7523	20000	19800	2000	0	9/9/2009	Hamid's House	
121	Salbarash	Bir Dakkin W.para FCO	Dharmapasha-7581	20000	19800	1500	0	11/10/2009	Asma's House	
122	Salbarash	Khalapara FCO	Darampasha-7606	20000	17215	0	2785	20/6/10	Kamrun's House	
123	Salbarash	Syadpur baskr.para FCO	Darampasha-7613	20000	19800	0	200	15/6/10	Farida's House	
124	Salbarash	Singpur N.para FCO	Darampasha-7629	20000	19800	0	200	12/6/2010	Moriom's House	
125	Salbarash	Syadpur kandarbari FCO	Darampasha-7600	20000	18500	0	1500	10/6/2010	Kamrun nesa's House	
126	Salbarash	Modeharpur Maijpara FCO	Darampasha-7601	20000	19800	0	200	8/7/2010	Badena's House	
127	Salbarash	BirDakkin Uttar.para FCO	Darampasha-7655	20000	18123	0	1877	27/6/10	Shopna's House	
128	Salbarash	BirDakkin E.para FCO	Darampasha-7650	20000	17615	0	2385	21/6/10	Jahanara's House	
129	Salbarash	Shalop W.para FCO	Darampasha-7682	20000	17550	0	800	5/7/2010	Mosufa's House	

130	Salbarash	Matikata Bagicha. para FCO	Darampasha-7683	20000	19200	0	200	4/7/2010	Sokina's House	
131	Salbarash	Singpur Nuton.para FCO	Darampasha-7701	20000	19800	0	200	4/7/2010	Yeasmin's House	
132	Salbarash	Sorisem FCO -1	Darampasha-7692	20000	19800	0	3033	31/01/2011	Sokina's House	
133	Salbarash	Nijgaby bagbari FCO -	Darampasha-7721	20000	16967	0	2073	15/6/10	Ayesa's House	
134	Salbarash	Uttar Bir Gualbari FCO	Darampasha-7726	20000	17927	0	4175	20/06/10	Chamonara's House	
135	Salbarash	Uttar Bir pachapara FCO	Darampasha-7616	20000	15825	0	4175	7/12/2010	Plin's house	
136	Salbarash	Vatapara Nutonpara FCO	Darampasha-7706	20000	15755	0	4245	7/12/2010	Skina's house	
137	Salbarash	Uttar Bir Shakpara FCO	Darampasha-7747	20000	15235	0	4765	8/12/2010	Sehide's house	
138	Salbarash	BirDakkin Purenbari FCO	Darampasha-7746	20000	15235	0	4765	15/12/10	Sefely's house	
139	Salbarash	Habibpur FCO	Darampasha-7846	40000	48290	8290	0	1.03.12	Srupha'house	
140	Salbarash	Uttar Bir Shahpara FCO	Darampasha-7796	40000	28215	0	11585	13.6.12	Sahasma,s house	
141	Salbarash	Majibary Sshool para FCO	Darampasha-7818	40000	42200	2200	200	4.3.12	Taslyma's house	
142	Salbarash	Bongaby daspara FCO	Darampasha-7875	40000	45040	5200	200	7.3.12	Mina's House	
142		Sub-Total		1000000	919574	19190	97481			
143	Darmapasha.	Dudbaher palpara FCO	Darmapasha - 7333	20000	16640	0	3360	16/09/08	Keron Bala's House	
144	Darmapasha.	Avuarchar S.para FCO	Darmapasha - 7323	20000	16980	0	3020	11/9/2008	Jobada's House	
145	Darmapasha.	Khandapara W.para FCO	Darmapasha - 7331	20000	16700	0	3300	21/09/08	Shalaha's House	
146	Darmapasha.	Dashdari S.para FCO	Darmapasha - 7302	20000	16980	0	3020	23/09/08	Fahima's House	
147	Darmapasha.	Nama Mewhari W.para FCO	Darmapasha - 7290	20000	19800	3000	0	20/10/08	Hafsa's House	
148	Darmapasha.	Khandapara N.para FCO	Darmapasha - 7395	20000	18944	0	1056	23/02/09	Shahina"s House	
149	Darmapasha.	Holidakhanda Mudda para FCO	Darmapasha - 7432	20000	19386	0	614	3/3/2009	Rokea's House	
150	Darmapasha.	Rajnagor South FCO	Darmapasha - 7438	20000	19116	0	884	17/02/09	Kulsuma's House	
151	Darmapasha.	Radanagar FCO	Darmapasha - 7437	20000	18056	0	1944	3/3/2009	Saher Banu'sHouse	

152	Darmapasha.	Nama Mewhari E.para FCO-1	Darampasha-7534	20000	17992	0	2008	5/7/2009	Nurkol's House	
153	Darmapasha.	Nama Mewhari E.para FCO-2	Darampasha-7535	20000	19800	0	200	26/05/09	Rukia's House	
154	Darmapasha.	Avuarchar Maddapara FCO	Darampasha-7521	20000	18896	0	1104	14/05/09	Mnir's House	
155	Darmapasha.	Bahutia Khanda FCO	Darampasha-7454	20000	18422	0	1578	13/05/09	Aher Banu's House	
156	Darmapasha.	Durba kanda FCO	Darampasha-7435	20000	18496	0	1504	17/05/09	Asme'sHouse	
157	Darmapasha.	Holidakanda S.para FCO	Darampasha-7502	20000	19486	0	514	12/7/2009	Hurema's House	
158	Darmapasha.	Khandapara W.para FCO-2	Darampasha-7487	20000	19586	0	414	13/07/09	Habibur's House	
159	Darmapasha.	Atkapara Daspara Fco	Darampasha-7431	20000	19789	2000	0	20/08/09	Seay rany's House	
160	Darmapasha.	Rajnagar E.para FCO	Darampasha-7443	20000	17995	0	2005	5/7/2009	Minannur's House	
161	Darmapasha.	Nalgra FCo	Darampasha-7433	20000	19794	0	206	12/8/2009	Hafsa's House	
162	Darmapasha.	Avuarchar Northpara FCO	Darampasha-7558	20000	19800	1500	0	23/08/09	Badena's House	
163	Darmapasha.	Magoarchar FCO	Darampasha-7478	20000	19800	1650	0	1/11/2009	Rhaja's House	
164	Darmapasha.	Avuarchar khapara FCO	Darampasha-7538	20000	19800	1500	0	24/08/09	Ripan's House	
165	Darmapasha.	Khandapara E.para FCO	Darampasha-7566	20000	19800	2000	0	25/10/09	Rabaka's house	
166	Darmapasha.	Radanagar Southpara FCO	Darampasha-7580	20000	19800	2000	0	25/08/09	Fahima's House	
167	Darmapasha.	Halidakanda E.para FCO	Darmapasha - 7643	20000	19800	0	200	17/08/10	Sahade,s house	
168	Darmapasha.	Atkapara Maddapara FCO	Darmapasha - 7604	20000	19800	4000	200	27/10/10	Kamrun nesa's House	
169	Darmapasha.	Atkapara Uttarpara FCO	Darmapasha - 7603	20000	19800	0	200	21/07/10	Shatufa's House	
170	Darmapasha.	Kabilkha Nowagao FCO	Darmapasha - 7636	20000	19800	0	200	21/7/10	Rahena's House	
171	Darmapasha.	Lonkatharia FCO	Darmapasha - 7620	20000	19800	6000	200	23/01/11	motomala "s house	
172	Darmapasha.	Nanameuhary W. para FCO-2	Darmapasha - 7545	20000	19800	0	200	3/1/2010	Tama's House	
173	Darmapasha.	Darmapasha N.para FCO	Darmapasha - 7592	20000	19800	2154	200	19/01/10	Razia's House	
174	Darmapasha.	Rajnagamagar W.para FCO	Darmapasha - 7617	20000	19800	0	200	19/01/10	Onjona's House	

175	Darmapasha.	Bahutia Uttarpara FCO	Darmapasha - 7615	20000	19036	0	964	9/8/2010	Naderia's House	
176	Darmapasha.	Halidakanda Uttar.para FCO-1	Darmapasha - 7690	20000	19800	0	200	28/02/10	Sahade,s house	
177	Darmapasha.	Halidakanda Uttar.para FCO-2	Darmapasha - 7691	20000	14953	0	5047	4/1/2011	Rabaka's house	
178	Darmapasha.	Darmapasha Uttar.para FCO-2	Darmapasha - 7685	20000	19800	0	200	27/07/10	Minannur's House	
179	Darmapasha.	Namameuhary E. para FCO-3	Darmapasha - 7703	20000	17587	0	2413	19/8/10	Fahima's House	
180	Darmapasha.	Tanmeuhary FCO-3	Darmapasha - 7708	20000	14598	0	5402	3/1/2011	Noraja's house	
181	Darmapasha.	Nowbon FCO	Darmapasha - 7631	20000	15728	0	4272	27/10/10	Kaya's house	
182	Darmapasha.	Halidakanda Maddapara FCO-2	Darmapasha - 7750	20000	18652	0	1348	5/9/2010	Toly's house	
183	Darmapasha.	Halidakanda S.para FCO-2	Darmapasha - 7723	20000	18860	0	1140	11/11/2010	Sejade's house	
184	Darmapasha.	Okilpara FCO	Darmapasha - 7790	40000	39800	6000	200	01.03.12	Sahara's house	
184		Sub-Total		860000	809072	31804	49517			
185	Maddinagar	Khalashakanda Uttarpara MCO	Maddinagar- 3216	20000	15950	0	4050	17/02/09	Ouazur Rahman'sHouse	
186	Maddinagar	Khalashakanda Maddapara MCO	Maddinagar- 3217	20000	16310	0	3690	16/02/09	Nowab Ali's House	
187	Maddinagar	Maddinagar Boro ShakparaFCO	Maddinagar-3243	20000	18495	0	1505	22/04/09	Naderia's House	
188	Maddinagar	Maddinagar shanuipara FCO	Maddinagar-3241	20000	18995	0	1005	21/04/09	Pravati's House	
189	Maddinagar	Piprakanda s.para FCO	Maddinagar-3240	20000	17811	0	2189	21/04/09	Shatu's House	
190	Maddinagar	Naoapara FCO	Maddinagar-3245	20000	17775	0	2225	10/6/2009	Niba rani's House	
191	Maddinagar	Bdrapara FCO	Maddinagar-3250	20000	18300	0	1700	11/6/2009	Safia's House	
192	Maddinagar	Talipara South FCO	Maddinagar-3246	20000	16725	0	3275	11/6/2009	Amena's House	
193	Maddinagar	Maddinagar shanuipara North FCO	Maddinagar-3248	20000	18300	0	1700	11/6/2009	Santy's House	
194	Maddinagar	Galikaly Southpara FCO	Maddinagar-3253	20000	17647	0	2353	3/8/2009	Onjona's House	
195	Maddinagar	Talipara North FCO	Maddinagar-3251	20000	17652	0	2348	16/08/09	Fahima's House	
196	Maddinagar	Galikaly Maddapara FCO	Maddinagar-3258	20000	15712	0	4288	3/8/2009	Sahade,s house	

197	Maddinagar	Piprakanda N.para FCO	Maddinagar-32	20000	18132	0	1868	18/08/09	Razia's House	
198	Maddinagar	Balorempur E.paraFCO	Maddinagar-3267	20000	19800	0	200	6/12/2010	Tama's House	
199	Maddinagar	Faruqnagar FCO	Maddinagar-3269	20000	15560	0	4440	4/1/2011	Kamrun nesa's House	
200	Maddinagar	Buithekhaly FCO	Maddinagar-3247	20000	17600	0	2400	2/2/2011	Onjona's House	
201	Maddinagar	Haurpara FCO	Maddinagar-3264	20000	15325	0	4675	6/12/2010	Shebetry's house	
202	Maddinagar	Shampadpur FCO	Maddinagar-3263	20000	19800	0	200	6/12/2010	Keron Bala's House	
203	Maddinagar	Balorempur FCO-2	Maddinagar-3285	20000	19800	0	200	15.08.11	Onjona's House	
204	Maddinagar	Khalapara FCO	Maddinagar-3262	20000	15018	0	4982	28/11/10	Niba rani's House	
205	Maddinagar	Jamsedpur kandarbari FCO	Maddinagar-3271	20000	16855	0	2945	6/1/2011	Anemica's house	
206	Maddinagar	Jamsedpur E.para FCO	Maddinagar-3272	20000	16955	0	3045	6/1/2011	Sharthy's house	
207	Maddinagar	Balorempur FCO-4	Maddinagar-3288	20000	19800	0	200	5/1/2011	asma's house	
208	Maddinagar	Balorempur FCO-3	Maddinagar-3289	20000	15390	0	4610	4/1/2011	Amane' house	
209	Maddinagar	Talipara South FCO-2	Maddinagar-3291	20000	16185	0	3815	6/12/2010	Safure's house	
210	Maddinagar	Jamsedpur Maddapara FCO	Maddinagar-3275	20000	16345	0	3655	5/1/2011	Minannur's House	
211	Maddinagar	Jamsedpur Nutonpara FCO	Maddinagar-3276	20000	16370	0	3630	25/01/11	Onjuly's house	
212	Maddinagar	galoykhali uttar Fco	Maddinagar-3307	20000	15972	0	4028	19/10/11	shikha's house	
213	Maddinagar	Maskanda Maddapara FCO	Maddinagar-3316	40000	39800	0	200	14.3.12	Dulana's house	
214	Maddinagar	Maskanda E.para FCO	Maddinagar-3311	40000	39800	0	200	11.3.12	Kamle rani's house	
215	Maddinagar	Talipara Maddapara FCO	Maddinagar-3295	40000	32045	0	7755	03.06.12	Hoshnears house	
216	Maddinagar	Balorempur FCO-5	Maddinagar-3309	40000	61000	2100	200	20.03.12	Nurjahan, house	
217	Maddinagar	Balorempur FCO-6	Maddinagar-3325	40000	39800	0	200	29.3.12	Mdine's house	
218	Maddinagar	Rasulpur 1no FCO	Maddinagar-3323	40000	47500	7500	200	29.3.12	Shahide's house	
218		Sub-Total		800000	744524	9600	83976			
				4780000	4298921	69594	523166			

Local Government Engineering Department
Community Based Resource Management Project
Project Management Unit(PMU), Sunamgonj.

Tube well installation report.

Name of Upazila:Sulla

SL No.	Union	Name of CO	BKB branch & A/C No	Fund Released from H/q (TK)	Actual Expenditure (TK)	Excess Expenditure borne by COs	Unspent Money (Tk)	Completion date of installation	Location	Remarks (Depth in feet)
1	Hobibpur	Volanagar F	4089	22000	24360	2360	0	30.11.08	House of Sukla rani	470
2	Hobibpur	Kashipur Hindu Borohati F	4111	22000	22650	650	0	20.09.08	House of Sumita	420
3	Hobibpur	Anandapur Muslimhati F	4057	22000	23700	1700	0	04.11.08	House of prova	430
4	Hobibpur	Anandapur Dakkhinhati F-1	4059	22000	24000	2000	0	03.11.08	House of Gita Rani	425
5	Hobibpur	Anandapur Moheshpurhati F	4058	22000	23100	1100	0	29.11.08	House of Niva Roy	420
6	Hobibpur	Anandapur Jolkahati F	4042	22000	24700	2700	0	03.11.08	House of Seba Roy	425
7	Hobibpur	Anandapur Dakkhinhati F-2	4075	22000	23050	1050	0	08.11.08	House of Saya Rani	430
8	Hobibpur	Kashipur Uttarpara M	4102	22000	22460	460	0	04.11.08	House of Tayub Ali	420
9	Hobibpur	Kashipur Hindu Borohati M	4090	22000	23750	1750	0	21.10.08	House of Bivas	460
10	Hobibpur	Anandapur Purbo Hati M	4088	22000	23000	1000	0	25.10.08	House of Avoy Das	425
11	Hobibpur	Kashipur Muslimhati M	4091	22000	23070	1070	0	04.09.08	House of Selim	430
12	Hobibpur	Kashipur Noyahati M	4100	22000	23850	1850	0	04.10.08	House of Ajoy Das	430
13	Hobibpur	Anandapur Patnihati F	4148	20000	23060	3060	0	28.04.09	House of Silpi Rani	450
14	Hobibpur	Hobibpur Pochimhati M	4263	20000	20735	735	0	26.04.09	House of Karmo Moni	425
15	Hobibpur	Chakua Paschimpara M	4269	20000	21095	1095	0	14.06.09	House of Sudangsu	420
16	Hobibpur	Chakua M	4241	20000	21235	1235	0	15.06.09	House of Rotish	425

17	Hobibpur	Chakua Paschimpara F-02	4293	20000	21035	1035	0	15.07.09	House of Usha	420
18	Hobibpur	Hobibpur Notunhati F-1	4155	20000	22295	2295	0	26.04.09	House of Julekha	440
19	Hobibpur	Niamotpur Borohati F -01	4143	20000	22470	2470	0	25.04.09	House of Ruma Rani	450
20	Hobibpur	Neamotpur Chargaon F	4306	20000	20000	0	0	15.08.09	House of Proshanti	420
21	Hobibpur	Kashipur Purbopara M	4262	20000	20750	750	0	20.08.09	House of Lelin	430
22	Hobibpur	Neamotpur Chotohati F	4142	20000	20000	0	0	20.08.09	House of chanchla	426
23	Hobibpur	Chakua Natunpara M	4308	20000	20280	280	0	20.08.09	House of Ashit Das	421
24	Hobibpur	Narayonpur Borohati M	4243	20000	20740	740	0	20.08.09	House of Adhir	426
25	Hobibpur	Chakua Paschimpara F	4307	20000	20442	442	0	23.08.09	House of Supti Rani	420
26	Hobibpur	Chakua Moyshpurhati M	4259	20000	21200	1200	0	20.06.09	House of Adhir	425
27	Hobibpur	Chakua Vatihati M	4297	20000	20480	480	0	21.06.09	House of Shapon	420
28	Hobibpur	Tukchanpur Bazarhati F	4270	20000	20000	0	0		House of Motia	415
29	Hobibpur	Rampur Purbopara M	4309	20000	21015	1015	0	27.07.09	House of Nikhil	430
30	Hobibpur	Noagoan Barohati M	4189	20000	20000	0	0	10.04.10	House of Sajol sarkar	450
31	Hobibpur	Chakua Borohati F-02	4311	20000	20940	940	0	22.06.09	House of Promila	425
32	Hobibpur	Anando pur Barohati F	4135	20000	20000	0	0	30.04.09	House of Suma	440
33	Hobibpur	Anondopur Maizhati F	4136	20000	21825	1825	0	22.04.09	House of Sochirani	430
34	Hobibpur	Niamotpur Kalibarihati F	4145	20000	22950	2950	0	02.05.09	House of Komola	436
35	Hobibpur	Chakua Pochimpara F -01	4261	20000	21040	1040	0	29.06.09	House of Usha Rani	425
36	Hobibpur	Hobibpur Purnohati F	4147	20000	22567	2567	0	08.05.09	House of Shapna	440
37	Hobibpur	Hobibpur dhitpurhati F	4210	20000	21055	1055	0	17.05.09	House of Helen	422
38	Hobibpur	Kasipur muslim borohati F	4211	20000	21515	1515	0	29.04.09	House of Hefsa	440
39	Hobibpur	Hobibpur vatihati F	4146	20000	21575	1575	0	18.06.09	House of Sulekha	436

40	Hobibpur	Rampur notunpara F	4292	20000	27250	7250	0	26.04.09	House of Lucky	550
41	Hobibpur	Rampur F	4240	20000	27009	7009	0	11.05.09	House of Gita Rani	390
42	Hobibpur	Rampur pochimpara F	4180	20000	22450	2450	0	30.04.09	House of Protiva	430
43	Hobibpur	Chakua borohati F-1	4260	20000	21040	1040	0	10.06.09	House of Jaba Rani	422
44	Hobibpur	Kashipur Noahati M-2	4339	20000	22570	2570	0	20.08.09	House of Sottendra	445
45	Hobibpur	Kashipur Hindu Barohati F-2	4344	20000	20540	540	0	30.08.09	House of Dipali	426
46	Hobibpur	Anandopur Muslimhsti F-2	4301	20000	20765	765	0	08.10.09	House of Tulona Rani	425
47	Hobibpur	Narayan pur paschim para F	4299	20000	21050	1050	0	01.09.09	House of Mrinal	425
48	Hobibpur	Tukchan pur Noahati M	4242	20000	20650	650	0	10.09.09	House of Eyad Ali	420
49	Hobibpur	Kashipur Natun para M	4337	20000	20770	770	0	20.08.09	House of Monindra	430
50	Hobibpur	Kashipur Noahati F	4353	20000	20675	675	0	28.08.09	House of Mira	426
51	Hobibpur	Anando pur Uffor para M	4325	20000	20250	250	0	25.12.09	House of Dhiresb	415
52	Hobibpur	Neamot pur Natunpara M	4336	20000	20150	150	0	15.12.09	House of Putul	
53	Hobibpur	Rampur paschimpara M	4372	20000	20360	360	0	25.12.09	House of Barindra	415
54	Hobibpur	Hobibpur Natun hati F-2	4350	20000	21120	1120	0	15.10.09	House of Reva	430
55	Hobibpur	Kashipur Masjid hati M	4345	20000	20480	480	0	10.09.09	House of Shibola	415
56	Hobibpur	Tukchan pur Noahati F	4271	20000	21340	1340	0	10.10.09	House of Anjoa	440
57	Hobibpur	Kashipur Muslim Barophati M	4103	20000	20550	550	0	10.11.09	House of Lipon	420
58	Hobibpur	Narkila Baro hati M	4356	20000	20560	560	0	18.12.09	House of Kiron Mojumdar	420
59	Hobibpur	Neamot pur Noagaon Hati M	4335	20000	20410	410	0	18.12.09	House of Saodhan	420
60	Hobibpur	Niamotpur Barohati F-2	4144	20000	20170	170	0	20.10.09	House of Supria	420
61	Hobibpur	Markola Noahati M	4399	20000	20720	720	0	18.12.09	House of Babul	425
62	Hobibpur	Hobibpur paschimpara F	4338	20000	20150	150	0	20.11.09	House of Rita	410

62		Sub-Total		1264000	1343018	79018	0			
1	Sulla	Roua Borohati F	4044	22000	22050	50	0	15.10.08	House of Laxmi Rani	390
2	Sulla	Chabia Uttarhati F	4104	22000	22440	440	0	15.10.08	House of Rokeya	420
3	Sulla	Kandigaon Borohati F	4060	22000	22440	440	0	24.09.08	House of Honufa	420
4	Sulla	Roua Borohati M	4043	22000	23160	1160	0	15.09.08	House of Jotindro das	430
5	Sulla	Roua Chotohati F	4080	22000	22440	440	0	28.09.08	House of Surekha	420
6	Sulla	Rowa noahati M	4130	20000	20000	0	0	16.05.09	House of Krisna	420
7	Sulla	Kandigaon Noyahati F	4031	20000	20000	0	0	20.05.09	House of Runa	420
8	Sulla	Kandigaon Lambahati M	4078	20000	20680	680	0	12.06.09	House of Nazrul	421
9	Sulla	Kandigaon Chandpur F	4127	20000	20000	0	0	22.08.09	House of Nurun nahar	420
10	Sulla	Kandigaon Lambahati F	4131	20000	20460	460	0	14.06.09	House of Julekha	417
11	Sulla	Rohomotpur F	4221	20000	20520	520	0	22.08.09	House of Afjal Begum	423
12	Sulla	Chobbisa Moddhohati F	4160	20000	20000	0	0	27.09.09	House of Hamida	395
13	Sulla	Kartikpur Chottohati F	4341	20000	20000	0	0	05.10.09	House of Jahura Begum	405
14	Sulla	Earabad F	4223	20000	20000	0	0	25.09.10	House of Enumia	450
15	Sulla	Dampur F	4178	20000	20000	3000	0	15.10.09	House of hamida	400
16	Sulla	Nasirpur F	4342	20000	20000	0	0	17.10.10	House of Ruheda	410
17	Sulla	Ishaq pur M	4310	20000	20000	0	0		Money deposited in CO	
18	Sulla	Sreehail Hossenpur M	4278	20000	20000	0	0		Materials mobilized but not installed due to internal conflict	
19	Sulla	Sreehail Inatabad F	4275	20000	20000	0	0	01.04.10	House of Saju mia.	420
20	Sulla	Sreehail Paschim hati M	4274	20000	20000	0	0	29.03.10	House of Khaer.	420
21	Sulla	Sreehail Bager hati M	4276	20000	20000	0	0	03.04.10	House of Dalim.	420

22	Sulla	Sreehail Hossenpur F	4278	20000	20000	0	0	.04.04.10	House of Seju bibi.	415
22		Sub-Total		450000	454190	7190	0			
1	Bahara	Vatgaon Noya puranhati M	4099	22000	22440	440	0	25.08.08	House of Saleh Ahmed	420
2	Bahara	Meghnapara Noyahati F	4030	22000	22440	440	0	12.11.08	House of Konok prova	420
3	Bahara	Horipur Borohati F	4040	22000	22440	440	0	10.10.08	House of Aroti	400
4	Bahara	Vatgaon Dakkhinhati F	4077	22000	29370	7370	0	20.08.08	House of Sahena	710
5	Bahara	Meda Puranhati F	4094	22000	24410	2410	0	12.08.08	House of Sova khatun	455
6	Bahara	Vatijatrapur F	4034	22000	22200	200	0	05.10.08	House of Brivospoti	400
7	Bahara	Meda Lombahati F	4093	22000	22440	440	0	15.08.08	House of Alkas	420
8	Bahara	Meghnapara Moddho Hati M	4013	22000	22200	200	0	08.10.08	House of Raton das	410
9	Bahara	Vatgaon Uttarhati F	4069	22000	22200	200	0	18.08.08	House of Bedana	390
10	Bahara	Horinagar Borohati F-1	4230	20000	20500	500	0	20.06.09	House of Rina Rani	415
11	Bahara	Sukhline Borohati F-1	4207	20000	20300	300	0	24.06.09	House of Sabtri Rani	410
12	Bahara	Sukhline Borohati F-2	4208	20000	20510	510	0	28.03.09	House of Supta Rani	420
13	Bahara	Sukhline Thakurhati F-1	4215	20000	20200	200	0	25.03.09	House of Ava rani	410
14	Bahara	Angarua Notunhati F	4224	20000	20500	500	0	15.04.09	House of Rina Rani	418
15	Bahara	Angarua Borohati F	4175	20000	20510	510	0	01.04.09	House of Tulona Rani	420
16	Bahara	Protampur kalimpur hati F	4164	20000	20030	30	0	10.08.09	House of Sepra Rani	405
17	Bahara	Horinagor Borohati F-2	4258	20000	20320	320	0	05.08.09	House of Sandha Rani	402
18	Bahara	Sibpur Purbohati F	4249	20000	20380	380	0	27.07.09	House of Maya Rani	405
19	Bahara	Anguara Boro Dokkinhati F	4248	20000	20300	300	0	10.08.09	House of Neva Rani	405
20	Bahara	Rupsha M	4132	20000	22380	2380	0	16.05.09	House of Kulandra	422
21	Bahara	Rupsha F	4133	20000	20500	500	0	17.08.09	House of Pronoti Rani	422

22	Bahara	Noagaon Noyahati M	4245	20000	20200	200	0	07.08.09	House of Pijush Das	417
23	Bahara	Medha Moddhohati M	4162	20000	20450	450	0	08.09.09	House of Yeahia	400
24	Bahara	Anguara Noagaon Barohati F	4246	20000	20300	300	0	14.07.09	House of Niva Rani	380
25	Bahara	Mirjakanda Borohati F	4247	20000	20450	450	0	15.08.09	House of Halima	422
26	Bahara	Protapbur Borohati F	4257	20000	20000	0	0	16.08.09	House of Surjamoi	
27	Bahara	Mukterpur Borohati F	4190	20000	23560	3560	0	12.08.09	House of Dolly Rani	477
28	Bahara	Anguara Chotohati F	4255	20000	20230	230	0	14.08.09	House of Aroti Rani	420
29	Bahara	Protapbur Natunhati F	4254	20000	20300	300	0	10.08.09	House of Biplu Rani	420
30	Bahara	Sultanpur Maddo M	4322	20000	20000	0	0		Materials mobilized & remaining money deposited in co	
31	Bahara	Protapbur Barohati F-2	4340	20000	20000	0	0	06.09.09	House of Surekha	400
32	Bahara	Ujan jatrapur F	4166	20000	22930	2930	0	07.07.10	House of Purobi Rani	480
33	Bahara	Nainda M	4177	20000	23402	3402	0	14.07.10	House of Hillul	480
34	Bahara	Jatgaon M	4304	20000	20450	450	0	20.12.09	House of Ainuddin	420
35	Bahara	Bahara Bazar Hati M	4442	20000	20000	0	0	17.09.10	House of Ronendra	410
35		Sub-Total		718000	748842	30842	0			
1	Atgaon	Mahmudnagar Purbohata M	4181	20000	19500	0	500	22.2.09	House of Rakhal Sarker	392
2	Atgaon	Mahmudnagar Bazarhati F	4173	20000	19000	0	1000	01.04.09	House of Mahmuda Akter	380
3	Atgaon	Sharifpur Hinduhati M	4107	20000	19866	0	134	07.04.09	House of Ramjoy	400
4	Atgaon	Surma Uttarhati M	4161	20000	20056	56	0	29.03.09	House of Khalec	405
5	Atgaon	Sharifpur Noyahati M	4115	20000	20660	660	0	14.03.09	House of Surot Ali	392
6	Atgaon	Mahmudnagar Narayanpurhati F	4188	20000	19740	0	260	15.04.09	House of Sumsunnahar	400
7	Atgaon	Ujangaon Hinduhati F	4214	20000	22880	2880	0	20.04.09	House of Kiron Rani	460
8	Atgaon	Shosharkanda Vitorhati F	4183	20000	21020	1020	0	12.03.09	House of Ambia	437

9	Atgaon	Ujangaon Khalpar hati F	4191	20000	20950	950	0	22.05.09	House of Amina	420
10	Atgaon	Sosarkanda Dakhin F	4239	20000	21390	1390	0	20.06.09	House of Fatema	442
11	Atgaon	Mahmudnagar juramhati F	4213	20000	20150	150	0	25.06.09	House of Likhon Rani	
12	Atgaon	Mahmudnagar Noyahati F	4172	20000	19250	0	750	20.08.09	House of Ambia	362
13	Atgaon	Ujangaon Bondder hati F	4256	20000	20000	0	0	20.09.09	House of Dilara	420
14	Atgaon	Surma Maijhati F	4334	20000	20000	0	0	13.05.11	House of Jesmine	410
15	Atgaon	Ujangaon Kamar hati F	4313	20000	17000	0	0	28.05.10	House of Salina.	420
16	Atgaon	Kashpur Purba Para FCO	4314	20000	20000	0	0	16.05.11	House of Angura	365
17	Atgaon	Kashipur Naya Hati MCO	4318	20000	20000	0	0	16.05.11	House of kadar Ali	365
18	Atgaon	Gobindo Nagar Maize hati F	4384	20000	20000	0	0	27.05.10	House of Sumiti.	430
19	Atgaon	Shasharkanda Bagerhati F	4392	20000	20000	0	0	21.05.10	House of Hanufa.	440
20	Atgaon	Shasharkanda Fogaohati F	4280	20000	20000	0	0	24.05.10	House of Jamina.	430
20		Sub-Total		400000	401462	7106	2644			
139		Total		2832000	2947512	124156	2644			

Local Government Engineering Department
Community Based Resource Management Project
Summary Sheet of Tube well Installation

Reporting Date:

SL	Upazila	Union Nos	No. of TW Installed	Fund Released from H/q (TK)	Actual Expenditure (Tk.)	Excess Expenditure borne by COs(Tk)	Remarks
1	Sadar	8	422	7614119	7814930	374558	
2	South Sunamgonj	8	374	6881754	8031511	1149757	
3	Biswamverpur	5	422	7577045	7696945	351827	
4	Jamalganj	5	348	7028500	7088178	344876	
5	Tahirpur	6	282	5406158	6166856	0	
6	Dera	6	230	4600000	4975484	388459	
7	Dowarabazar	7	161	3013000	3046352	129750	
8	Dhormapasha	4	218	4780000	4298921	69594	
9	Sulla	4	139	2832000	2947512	124156	
Total		53	2596	49732576	52066689	2932977	

List of Village Protection Wall

SI #	Name of VPW	Name of Upazila	Length (KM)	Materials	Cons . year	Remarks
1	Abdullapur VPW	Sunamganj Sadar	.260	Block	2011-12	
2	Digarkandi VPW	South Sunamganj	.200	Brick	2011-12	
3	Khola Chanpur VPW	Bishwamberpur	.400	Brick	2011-13	
4	Dhararpar VPW	Bishwamberpur	.400	Block	2011-13	
5	Brojonathpur VPW	Bishwamberpur	.450	Block	2011-13	
6	Piarenagar VPW	Bishwamberpur	.226	Block	2013-14	
7	Gopalpur VPW	Jamalganj	.250	Block	2011-12	
8	Ahasanpur VPW	Jamalganj	.715	Brick	2012-13	
9	Rajandrapur VPW	Jamalganj	.416	Brick	2012-14	
10	Vati Tahirpur VPW	Tahirpur	.250	Block	2011-12	
11	Anandopur VPW	Tahirpur	.250	Brick	2012-13	
12	Nayanagar VPW	Tahirpur	.250	Block	2012-13	
13	Selani Tahirpur VPW	Tahirpur	.250	Brick	2012-13	
14	Joypur VPW	Tahirpur	.250	Block	2013-14	
15	Kochuia VPW	Derai	.400	Brick	2012-14	
16	Joypur VPW	Derai	.250	Block	2011-12	
17	Alipur VPW	Derai	.085	Brick	2013-14	
18	Maidi Karimpur VPW	Derai	.250	Block	2011-12	
19	Taganga VPW	Doarabazar	.250	Block	2011-12	
20	Sultanpur VPW	Sulla	.250	Brick	2012-13	
21	Kashpur VPW	Sulla	.250	Block	2011-12	

List of Agriculture Infrastructure Development (DAM & Buried pipe)

SI #	Name of site	Upazila	Year of establishment	Expected command area (ha)	# Beneficiary	Total Cost (Tk.)
1	Construction of submergible Dam at Kamarvitar	Sadar	2010-11	140.00	460	1761000
2	Construction of submergible Dam at Krisnanagar	Sadar	2010-11	150.00	440	2464700
3	Construction of submergible Dam at Berigoan	Sadar	2010-11	160.00	520	1658000
4	Construction of UPVC buried pipe line at Sarifpur	Derai	2011-12	33.74	150	2072000
5	Construction of UPVC buried pipe line at Kalinagar	Derai	2012-13	47.23	175	1935000
6	Construction of UPVC buried pipe line at Kadimitali	Derai	2012-13	49.93	250	2043000
7	Construction of UPVC buried pipe line at Kaminipur	Jamalganj	2012-13	51.28	162	2047000
8	Construction of UPVC buried pipe line at Balijuri	Tahirpur	2012-13	47.23	250	1935000
9	Construction of UPVC buried pipe line at Haibathpur	Sadar	2012-13	67.48	300	2131000
10	Construction of UPVC buried pipe line at Noagaon	Jamalganj	2013-14	55.35	275	1750000
11	Construction of UPVC buried pipe line at Rupabali	Jamalganj	2013-14	55.35	300	1750000

List of Multipurpose Village Center

SI #	MVC Name	Union	Upazila	Construction Year	Remarks
1	Jumgoan MVC	Banglabazar	Doarabazar	2010-11	
2	Dpasha Sadar MVC	Dharmapasha	Dharmapasha	2010-11	
3	Kajaura MVC	Razanagar	Derai	2009-10	
4	Soihara MVC	Dorgapasha	South Sunamganj	2007-08	
5	Digarkandi MVC	Purbo Pagla	South Sunamganj	2004-05	
6	Sotrumordon MVC	Paschim Pagla	South Sunamganj	2004-05	
7	Vimkhali MVC	Shimulbak	South Sunamganj	2004-05	
8	Joykalash MVC	Joy Kalash	South Sunamganj	2004-05	
9	Hashkuri MVC	Purbo Birgoan	South Sunaamganj	2007-08	
10	Krisnanagar MVC	Surma	Sunamganj Sadar	2004-05	
11	Jahangirnagar MVC	Jahangirnagar	Sunamganj Sadar	2004-05	
12	Laxmansree MVC	Laxmansree	Sunamganj Sadar	2005-06	
13	Gourarang MVC	Gourarang	Sunamganj Sadar	2008-09	
14	Aftabnagar MVC	Aftabnagar	Sunamganj Sadar	2005-06	
15	Ramesorpur MVC	Mollapara	Sunamganj Sadar	2004-05	
16	Alipur MVC	Palash	Bishwamberpur	2006-07	
17	Fotepur MVC	Fotepur	Bishwamberpur	2006-07	
18	Chalbon MVC	Solukabad	Bishwamberpur	2005-06	
19	Satarkona MVC	Dhanpur	Bishwamberpur	2005-06	
20	Bosantapur MVC	South badaghat	Bishwamberpur	2006-07	
21	Tahirpur Sadar MVC	Tahirpur	Tahirpur	2008-09	
22	Solamanpur MVC	South Sreepur	Tahirpur	2008-09	
23	Joypur MVC	Uttar Sreepur	Tahirpur	2009-10	
24	Dakkhinkul MVC	Balijuri	Tahirpur	2007-08	
25	Younuspur MVC	Badaghat MVC	Tahirpur	2007-08	
26	Lalbazar MVC	Vimkali	Jamalganj	2005-06	
27	Sharmostopur MVC	Sachnabazar	Jamalganj	2006-07	
28	Lalpur MVC	Jamalganj Sadar	Jamalganj	2006-07	
29	Fenarbak MVC	Fenarbak	jamalganj	2008-09	

Population Estimation at Catchment of SCBRMP Roads

Sl. No.	Upazila	Union	Name of Roads	No. of villages under Road Catchment area	Name of Villages	No. of HH			Sample size for study
						CO Members	Outside CO	Total	
1	Sadar	Jahangirnagar	Ampara Bazar to Puratun Gudigoan MVC	10	Ampara	60	120	180	2
					Puratun Gudigoan	60	180	240	3
					Noidar Khamar	60	80	140	2
					Jorjoria	90	130	220	3
					Notun Godigoan	60	140	200	3
					Kamargoan	60	70	130	2
					Konagoan	60	140	200	3
					Ghasigoan	60	120	180	2
					Kamarvita	60	150	210	3
					Feni Beel	60	120	180	2
					Sub-Total	630	1250	1880	25
2	Sadar	Aftabnagar/ Mollapara	Sunamgonj Chattak road to Alompur Via Monohorpur Shahpur Village	6	Monohorpur	90	80	170	3
					Shahpur	90	100	190	4
					Hasanpur	30	40	70	2
					Alompur Noyagoan	30	40	70	2
					Alompur	90	130	220	4
					Nurpur	120	130	250	5
					Sub-Total	450	520	970	20
3	South Sunamgonj	Patharia	Tanakhali Bazar to Taila Village Via Thakurvog	5	Takurvog	60	250	310	5
					Taila	30	240	270	4
					Uptirpur	60	180	240	4
					Mokhola	0	150	150	2
					Saperkona	60	220	280	5
					Sub-Total	210	1040	1250	20
4	Bishwamberpur	Palash	Paddhonagar to Dhanpur via Rajghat	5	Paddonagor	60	200	260	5
					Payarinagor	60	150	210	4
					Baggon	60	200	260	5
					Fokirmara	0	50	50	1
					Mollikpur	60	250	310	6
					Sub-Total	240	850	1090	21
5	Bishwamberpur	Plaash	Bpur Notun LGED road to DB Collage via Sudhamkhali Nodi	7	Bpur nutunpara	30	200	230	3
					Chanpur	60	200	260	4
					Puran Muktikhola	0	100	100	1
					Kachirgati	180	200	380	5

Sl. No.	Upazila	Union	Name of Roads	No. of villages under Road	Name of Villages	No. of HH			Sample size for study
					Bagmara	45	175	220	3
					Doshgor	45	225	270	4
					Muktikhola	60	175	235	4
					Sub-Total	420	1275	1695	24
6	Jamalgonj	Fanarbak	Kalaguja (Kashpur) Primary School to Sharifpur Primary School	6	Kasipur	150	250	400	7
					Usufpur	30	70	100	2
					gochogram	30	5	35	1
					Kalaguza	30	165	195	3
					Sharifpur	30	360	390	6
					Soiod nagor	30	10	40	1
					Sub-Total	300	860	1160	20
7	Tahirpur	Sadar, South Bardol	Jamlabaj to Uzanjamalgor via Gazipur	4	Gazipur	30	80	110	4
					Jamlabaz	26	50	76	2
					Uzan jamalgor	56	90	146	6
					Takatukia	123	90	213	8
					Sub-Total	235	310	545	20
8	Derai	Razanagar/ Tarol	Gochia Bazar Modhupur to Kaima Primary School	5	Gochia	75	85	160	4
					Kejaura	210	340	550	6
					Kaima	78	102	180	4
					Modhupur	108	142	250	5
					Begumpur	27	43	70	1
					Sub-Total	498	712	1210	20
9	Sulla	Atgoan	Mahudnagar Bazar to Mahudnagar High School	3	Mahamudnagar	297	175	472	9
					Sosarkanda	199	180	379	8
					Gonganagar	0	135	135	3
					Sub-Total	496	490	986	20
10	Doarabazar	Sadar	Poramasorpur Chowrasta to Poramasorpur Club	4	Poramasorpur	56	74	130	6
					Berosing	30	130	160	7
					Rakhalkandi	51	69	120	6
					Rochpur	0	30	30	1
					Sub-Total	137	303	440	20
Grand Total				55		3616	7610	11226	210

