

Small Scale Water Resources Development Sector Project (SSWRDSP-1)

Progress Report

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implemetation Cost (Tk)	Completion Date	HO Date
1. Bagerhat, Chitalmari SP12028, Melarkul Khal FCD Subproject, FCD&WC					02/05/2001
	Melarkul Regulator	1-V(1.8mX2.4m)	2,769,752	31/03/2000	
	Melarkul Khal Re-excavation	6.45	1,182,851	30/06/1997	
		6.45	3,952,603		
2. Bagerhat, Chitalmari SP13108, Kachubunia-Saratkhali FCD Subproject, FCD					25/02/2004
	Larar Khal Regulator	1-V(1.8mX2.4m)	1,809,727	31/12/2002	
	Regulator at Ch.5+360m	1-V(1.5mX1.8m)	2,308,202	31/07/2000	
	Kachubunia Khal Re-excavation	5.36	379,300	30/04/1999	
	Regulator at Ch.0+000m	2-V(1.5mX1.8m)	3,241,687	31/07/2000	
		5.36	7,738,916		
3. Bagerhat, Fakirhat SP11010, Maskata Khal FCD Subproject, FCD					30/06/2000
	Sayamganj Bara Khal Re-excavation	0.75	212,412	30/06/2001	
	Doania Khal Re-excavation	1.05	619,028	31/12/1997	
	Pasur River Re-excavation	10.00	12,947,580	31/12/1997	
	Kultia Khal Re-excavation	1.40	172,915	31/12/1997	
	Amirpur Bara Jola Khal Re-excavation	0.45	133,821	30/06/2001	
	Sayamganj Joarer Khal Re-excavation	1.65	454,370	30/06/2001	
	Arar Khal Re-excavation	0.75	116,813	30/06/2001	
	Minadia Khal Re-excavation	2.80	175,185	30/06/2001	
	Earthen Cross Dam	0.12	116,945	31/12/1997	
	Pasur Regulator	6-V(1.5mX1.8m)	5,593,000	30/09/1998	
	Hadirabad Didarer Khal Re-excavation	1.32	259,037	30/06/2001	
	Guide bundh,Cross Dam and Diversion Fill	0.10	35,224	26/08/2001	
	Amirpur Gora Khal Re-excavation	0.25	67,004	30/06/2001	
	Fish Screen at Pasur Regulator		79,042	30/06/2002	
	Embankment Re-sectioning	2.36	978,031	31/12/1997	
		23.00	21,960,407		
4. Bagerhat, Sadar SP14112, Harikhali-Doborkhali FCD Subproject, FCD					23/05/2004
	Dakkhin Dobor Khal Re-excavation	0.55	188,790	31/08/1999	
	Harikhali Regulator at Ch.0+000m	3-V(1.5mX1.8m)	2,441,378	31/12/2002	
	Arar Khal Re-excavation	0.45	120,901	31/08/1999	
	Doborkhali Regulator at Ch.1+365m	2-V(1.5mX1.8m)	2,847,397	31/12/2002	
	Choro Khal Pipe Sluice at Ch.2+066m	1-V(900mm Dia)	583,217	30/09/2001	
	Choro Khal Re-excavation	0.90	196,673	31/08/1999	
	Embankment Re-sectioning	4.31	1,094,397	31/08/1999	
	Dobor Khal Re-excavation	0.90	254,305	31/08/1999	
	Chitli Khal Re-excavation	1.14	142,526	31/08/1999	
	River Protection Works	0.11 km	0		
		8.25	7,869,584		
5. Bagerhat, Sadar SP14113, Nilur Khal FCD Subproject, FCD					23/05/2004
	Nilur Khal Re-excavation	1.27	156,400	31/08/1999	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Regulator at Ch.0+160m	2-V(1.2mX1.5m)	2,389,324	30/06/2002	
		1.27	2,545,724		
6 . Barguna, Amtali	SP15333, Khatachora DR Subproject, DR				17/09/2002
	Khatachora Khal Re-excavation	4.95	1,414,143	31/03/2002	
		4.95	1,414,143		
7 . Barguna, Bamna	SP13049, Dawatala DR Subproject, DR				12/01/2002
	Vijora Khal Re-excavation	4.65	212,436	01/07/2001	
		4.65	212,436		
8 . Barguna, Betagi	SP14182, Kawnia-Mirjaganj FCD Subproject, FCD				11/08/2002
	Embankment Re-sectioning	1.73	808,011	30/04/2002	
	Monarkhali Khal Regulator at Ch.0+740m	2-V(1.5mX1.5m)	2,890,299	30/06/2002	
	Mirjaganj-Border Khal Pipe Sluice at Ch.1+600m	1-V(1.2m dia)	1,104,000	30/06/2002	
	Chachaimaji Khal Regulator at Ch.1+141m	1-V(1.5mX1.5m)	1,675,925	30/04/2002	
		1.73	6,478,235		
9 . Barguna, Patharghata	SP13071, Koralia-Hazir Khal DR Subproject, DR				22/06/2000
	Koralia Br. Khal(B) Re-excavation	1.40	218,423	26/08/2001	
	Koralia Br. Khal(C) Re-excavation	1.20	195,296	26/08/2001	
	Koralia Khal(A) Re-excavation	4.90	1,109,523	26/08/2001	
	Khal Re-excavation	3.40	88,869	30/06/1998	
		10.90	1,612,111		
10 . Barguna, Patharghata	SP15268, Kakchira DR Subproject, DR				14/11/2002
	Hoglapati Khal Re-excavation	0.30	30,830	01/07/2001	
	Kakchira Bharani Khal Re-excavation	2.45	446,448	01/07/2001	
	Kakchira Br. Khal Re-excavation	1.00	104,044	01/07/2001	
	Amtala Khal Re-excavation	1.80	342,511	01/07/2001	
	Lakurtala Khal Re-excavation	2.55	560,482	01/07/2001	
		8.10	1,484,315		
11 . Barguna, Patharghata	SP15279, Nachnapara Khal DR Subproject, DR				31/12/2003
	Nachnapara Khal Re-excavation	3.00	245,160	31/03/2002	
	Nachnapara Br. Khal Re-excavation	0.87	72,554	31/03/2002	
		3.87	317,714		
12 . Barguna, Sadar	SP15290, Maitha Khal DR Subproject, DR				22/06/2002
	Branch Khal Re-excavation	1.17	131,224	30/06/2001	
	Maitha Khal Re-excavation	3.35	250,394	30/06/2001	
		4.52	381,618		
13 . Barguna, Sadar	SP15332, Baliatali DR Subproject, DR				15/07/2002
	Baliatali Khal Re-excavation	3.45	1,069,453	26/08/2001	
	Baliatali Branch Khal Re-excavation	0.55	165,031	26/08/2001	
	Agapara-Kumirmara Khal Re-excavation	2.25	775,631	26/08/2001	
		6.25	2,010,115		
14 . Barisal, Babuganj					

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
SP14200, Chandrapara FCD Subproject, FCD					30/06/2003
	Pipe Sluice at Ch.5+170m	1-V(900mm Dia.)	867,478	01/07/2002	
	Musuria Regulator at Ch.3+115m	1-V(1.5mX1.5m)	2,335,878	01/07/2002	
	Embankment Re-sectioning	6.25	2,485,100	30/06/2002	
	Chandrapara Regulator at Ch.6+050m	1-V(1.5mX1.5m)	2,484,303	30/06/2002	
		6.25	8,172,759		
15 . Barisal, Bakerganj	SP13102, Faridpur FCD Subproject, FCD				18/12/2003
	Embankment Re-sectioning	6.68	2,440,521	31/12/1998	
	Mallikbari Khal Re-excavation	1.50	48,399	31/12/1998	
	Faridpur Regulator	1-V(1.5mX1.8m)	2,126,771	30/06/2001	
		8.18	4,615,691		
16 . Barisal, Bakerganj	SP14122, Raghunathdi FCD Subproject, FCD				12/10/2005
	Embankment Re-sectioning	14.88	3,782,891	28/02/2001	
	Bhatsala Khal Regulator at Ch. 11+280m	1-V(2.0mX2.4m)	1,989,487	30/04/2002	
	Mollar Khal Regulator at Ch. 5+430m	2-V(1.2mX1.5m)	1,959,911	30/06/2001	
	Bhatsala Khal Re-excavation	1.05	124,327	31/12/2002	
	Pipe Sluice at Ch. 9+330m	1-V(1.2m dia)	1,142,175	31/12/2002	
	Raghunathdi Khal Regulator at Ch. 3+680m	2-V(1.2mX1.5m)	3,347,892	31/05/2002	
		15.93	12,346,683		
17 . Barisal, Bakerganj	SP14123, Niamati FCD Subproject, FCD				06/12/2006
	Embankment Re-sectioning	10.06	2,815,027	28/02/2001	
	Samaddar Khal Re-excavation	1.50	162,668	30/09/1999	
	Barardhan Br. Khal Regulator at Ch. 7+600m	2-V(1.2mX1.2m)	2,683,021	31/12/2002	
	Tengrakhali Khal Regulator at Ch. 6+300m	2-V(1.2mX1.2m)	2,454,521	31/12/2002	
	Matiadubir Khal Regulator at Ch. 5+800m	2-V(1.5mX1.5m)	2,620,530	31/12/2002	
	Samaddar Khal Regulator at Ch. 3+660m	1-V(1.5mX1.5m)	1,567,007	30/04/2002	
	Niamati-Varani Khal Regulator at Ch. 0+310m	3-V(1.2mX1.2m)	2,278,309	31/12/2002	
	Mandalbari Khal Regulator at Ch. 3+280m	1-V(1.5mX1.5m)	1,314,123	31/03/2002	
		11.56	15,895,206		
18 . Barisal, Bakerganj	SP14181, Kazlakathi FCD Subproject, FCD				10/05/2003
	Nimair Khal Regulator at Ch.12+130m	1-V(1.5mX1.5m)	1,613,927	30/04/2002	
	Khutnar Khal Regulator at Ch.9+120m	1-V(1.5mX1.5m)	2,768,177	31/12/2002	
	Matibhanga Khal Regulator at Ch.7+750m	1-V(1.5mX1.5m)	1,708,000	30/04/2002	
	Embankment Re-sectioning	15.90	4,920,284	30/06/2002	
	Andahrmanik Khal Regulator at Ch.6+950m	1-V(1.5mX1.5m)	1,645,600	30/04/2002	
		15.90	12,655,988		
19 . Barisal, Bakerganj	SP15270, Bharpasa FCD Subproject, FCD				20/05/2010
	Kamarkhali Regulator at Ch.5+850m	2-V(1.5mX1.8m)	3,023,773	31/12/2002	
	Purashula Regulator at Ch.8+730m	2-V(1.5mX1.8m)	4,055,111	31/12/2002	
	Embankment Re-sectioning	14.55	6,397,355	31/12/2002	
	Gazalia Regulator at Ch.9+780m	2-V(1.5mX1.8m)	2,968,991	31/12/2002	
		14.55	16,445,230		
20 . Barisal, Bakerganj	SP15294, Kabai FCD Subproject, FCD				10/05/2010

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Bholania Regulator at Ch.15+585m	1-V(1.5mX1.8m)	4,077,526	30/04/2002	
	Dattabari Regulator at Ch.2+630m	1-V(1.5mX1.8m)	2,500,774	30/06/2002	
	Kristoganj Regulator at Ch.8+800m	2-V(1.5mX1.5m)	3,917,308	30/06/2002	
	Embankment Re-sectioning	17.13	6,310,672	31/12/2002	
	Sundarkathi Regulator at Ch.1+470m	1-V(1.5mX1.8m)	1,724,450	31/05/2002	
	Chunakhali Regulator at Ch.0+000m	1-V(1.5mX1.8m)	2,730,264	30/06/2002	
		17.13	21,260,994		
21 . Barisal, Bakerganj	SP15319, Baloikathi FCD Subproject, FCD				22/07/2003
	Gopalpur Regulator at Ch.5+110m	2-V(1.5mX1.8m)	4,001,000	31/12/2002	
	Dupabaria Pipe Sluice	1-V(900mm Dia)	815,289	30/06/2002	
	Embankment Re-sectioning	16.65	8,374,047	30/06/2002	
	Mokimabad Pipe Sluice	1-V(900mm Dia)	813,750	30/06/2002	
	Nomor Regulator at Ch.8+585m	2-V(1.5mX1.8m)	2,859,820	31/12/2002	
		16.65	16,863,906		
22 . Barisal, Gournadi	SP15306, Mahilara FCD Subproject, FCD				03/12/2003
	Haolader Bari Khal Pipe Sluice at Ch.8+410m	1-V(900mm Dia)	1,555,487	30/06/2002	
	Embankment Re-sectioning	16.85	7,045,310	30/06/2002	
	Char Diasur Khal Pipe Sluice at Ch.4+850m	1-V(900mm Dia)	1,555,488	30/04/2002	
	Sarifabad Regulator at Ch.14+805m	1-V(1.5mX1.8m)	3,352,967	30/04/2002	
	Labutali Regulator at Ch.6+605m	1-V(1.5mX1.8m)	3,352,917	30/06/2002	
	Char Ramjanpur Khal Pipe Sluice at Ch.3+810m	1-V(900mm Dia)	1,555,487	30/06/2002	
		16.85	18,417,656		
23 . Barisal, Gournadi	SP15307, Sarikal FCD Subproject, FCD				21/08/2004
	Hasnabad Regulator at Ch.7+770m	1-V(1.5mX1.8m)	3,352,967	01/07/2002	
	Purba Hasnabad Khal Pipe Sluice at Ch.4+485m	1-V(900mm Dia)	1,555,487	01/07/2002	
	Hasnabad Khal Pipe Sluice at Ch.1+170m	1-V(900mm Dia)	1,555,487	01/07/2002	
	Sarikol Regulator at Ch.7+920m	1-V(1.5mX1.8m)	3,352,967	01/07/2002	
	Maddham Hasnabad Khal Pipe Sluice at Ch.5+460m	1-V(900mm Dia)	1,555,487	01/07/2002	
	Embankment Re-sectioning	11.85	3,579,426	30/06/2002	
		11.85	14,951,821		
24 . Barisal, Gournadi	SP15308, Nalchira FCD Subproject, FCD				07/12/2003
	Pingati-Nalchira Bazar Khal Re-excavation	3.96	1,078,437	30/06/2002	
	Embankment Re-sectioning	10.80	4,255,245	30/06/2002	
	Garangal Regulator at Ch.17+885m	1-V(1.5mX1.8m)	3,352,967	30/06/2002	
	Pingalkathi Regulator at Ch.19+360m	1-V(1.5mX1.8m)	3,352,967	01/07/2002	
	Ambari Pipe Sluice at Ch.6+600m	1-V(900mm Dia)	1,555,888	30/04/2002	
	Paschim Pingamkathi Regulator at Ch.2+065m	1-V(1.5mX1.8m)	3,352,967	30/06/2002	
	Kutubpur Pipe Sluice at Ch.15+175m	1-V(900mm Dia)	1,555,487	01/07/2002	
	Kalibari Pipe Sluice at Ch.1+328m	1-V(900mm Dia)	1,555,487	01/07/2002	
	Nalchira Pipe Sluice at Ch.10+500m	1-V(900mm Dia)	1,555,487	30/04/2002	
		14.76	21,614,932		
25 . Barisal, Mehendiganj	SP13040, Chilmarī FCD Subproject, FCD				16/08/2010
	Pipe Sluice at Ch.4+858m	1-V(600mm Dia)	398,871	31/12/2002	
	Regulator at Ch.4+858m	1-V(1.5mx1.5m)	2,454,271	01/07/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Pipe Sluice at Ch.6+410m	1-V(600mm Dia)	407,995	30/06/2000	
	Pipe Sluice at Ch.4+458m	1-V(600mm Dia)	404,635	31/12/2002	
	Pipe Sluice at Ch.2+508m	1-V(600mm Dia)	402,017	30/06/2000	
	Byder & Nayer Khal Re-excavation	0.52	16,981	01/07/2001	
	Approach Embankment of Regulator	0.06	18,873	31/03/2002	
	Regulator at Ch.8+483m	1-V(1.5mx1.8m)	524,522	01/07/2001	
	Embankment Re-sectioning	8.69	3,716,038	01/07/2001	
		9.27	8,344,203		
26 . Barisal, Mehendiganj	SP14170, Bhasanchar FCD Subproject, FCD				16/08/2010
	Bhasanchar Regulator at Ch.0+000	1-V(1.2mX1.5m)	2,477,877	31/12/2002	
	Embankment Re-sectioning	14.25	4,067,158	30/06/2002	
	Majgram Khal Re-excavation	1.50	94,156	30/09/1999	
		15.75	6,639,191		
27 . Barisal, Mehendiganj	SP14171, Khajuria FCD Subproject, FCD				16/08/2010
	Char Santoshpur Regulator at Ch.7+450m	1-V(1.2mX1.2m)	1,663,275	30/04/2002	
	Tulatulir Khal Regulator at Ch.8+840m	1-V(1.2mX1.2m)	1,660,051	30/04/2002	
	Ratanpur Khal Re-excavation	1.20	82,617	31/12/2002	
	Embankment Re-sectioning	16.10	6,971,311	31/08/2002	
	Ratanpur Khal Regulator at Ch.10+950m	1-V(1.2mX1.2m)	1,683,378	30/04/2002	
		17.30	12,060,632		
28 . Barisal, Muladi	SP13073, Kazir Char DR Subproject, DR				07/12/2003
	Bariar Khal Re-excavation	3.23	464,000	28/02/2002	
	Bangabandhu Khal Re-excavation	1.55	53,353	28/02/2002	
	Ragua Khal Re-excavation	2.98	466,000	28/02/2002	
		7.76	983,353		
29 . Barisal, Muladi	SP14196, Toyka FCD Subproject, FCD				20/10/2003
	Pipe Sluice at Ch.1+328m	1-V(900mm Dia)	939,730	30/06/2002	
	Pipe Sluice at Ch.8+280m	1-V(900mm Dia)	939,680	30/06/2002	
	Beparir Khal Re-excavation	2.30	163,160	30/06/2002	
	Beparir Khal Regulator	1-V(1.5mX1.8m)	1,737,326	30/04/2002	
	Embankment Re-sectioning	12.30	6,757,945	30/06/2002	
	Pipe Sluice at Ch.2+595m	1-V(900mm Dia)	939,680	30/06/2002	
		14.60	11,477,521		
30 . Barisal, Muladi	SP15274, Sreemoti FCD Subproject, FCD				05/02/2006
	Nomorhat Regulator at Ch.7+685m	2-V(1.5mX1.8m)	3,103,176		
	Domoritata Regulator at Ch.1+815m	2-V(1.5mX1.8m)	3,137,000	31/12/2002	
	Nomorhat Pakhya Khal Re-excavation	2.60	984,350		
	O&M Shed		0		
	Embankment Re-sectioning	10.95	6,767,061	30/06/2002	
	Domoritata Khal Re-excavation	2.10	664,054		
	Galaibhanga Pipe Sluice at Ch.10+025m	1-V(900mm Dia)	618,244	31/12/2002	
		15.65	15,273,885		
31 . Barisal, Sadar	SP13105, Charmonai FCD Subproject, FCD				10/04/2002

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Embankment Re-sectioning	19.93	7,785,296	31/12/1998	
	Ichaguri & Biswa Khal Re-excavation	0.90	115,451	31/12/1998	
	Pasurikathi Regulator	1-V(1.5mX1.8m)	1,621,971	01/07/2001	
	Char Hogla Regulator	1-V(1.5mX1.5m)	1,680,047	30/06/2001	
	Ichagura Regulator	1-V(1.5mX1.8m)	1,740,102	01/07/2001	
	Embankment Rehab.(Ch. 2+790m - 2+908m)	0.12	26,964	31/03/2002	
	Embankment Rehab.(Ch. 0+805m - 0+965m)	0.16	41,364	31/03/2002	
	Embankment Protection Works		241,400	31/03/2002	
	Pasurikathi Khal Re-excavation	1.91	117,790	31/12/1998	
	Embankment Rehab.(Ch. 5+080m - 5+109m)	0.03	11,382	31/03/2002	
		23.05	13,381,767		
32 . Barisal, Sadar	SP14213, Saluka FCD Subproject, FCD				11/04/2002
	Embankment Re-sectioning	11.70	5,383,299	30/06/2002	
	Pipe Sluice at Ch.0+154m	1-V(900mm Dia.)	788,328	30/06/2002	
	Regulator at Ch.4+381m	1-V(1.2mX1.2m)	1,149,414	30/06/2002	
	Keutia Khal Re-excavation	1.05	50,893	30/06/2002	
	Saluka Khal Re-excavation	0.60	68,468	30/06/2002	
		13.35	7,440,402		
33 . Bhola, Charfassion	SP15264, Aminabad DR Subproject, DR				09/12/2001
	Manikkhali Khal Re-excavation	2.35	239,266	01/07/2001	
	Kachukhali Khal Re-excavation	5.55	823,005	01/07/2001	
	O&M Shed		0		
	Shiba-Chatlakhali Khal Re-excavation	3.35	455,402	01/07/2001	
		11.25	1,517,673		
34 . Bhola, Charfassion	SP15282, Sarujkhali Khal DR Subproject, DR				09/12/2001
	Surujkhali Khal Re-excavation	2.60	508,651	01/07/2001	
		2.60	508,651		
35 . Bhola, Charfassion	SP15283, South Char Aicha DR & IRR Subproject, DR&IRR				20/01/2002
	Khal Re-excavation	3.90	531,881	26/08/2001	
		3.90	531,881		
36 . Bhola, Charfassion	SP15317, Nilkamal DR & IRR Subproject, DR&IRR				10/06/2002
	Moragangi Khal Re-excavation	5.52	1,612,356	30/06/2002	
	Gungakhali Khal Re-excavation	3.00	176,165	26/08/2001	
	Talukder Khal Re-excavation	2.40	223,097	26/08/2001	
	Nilkamal Khal Re-excavation	4.20	689,356	26/08/2001	
		15.12	2,700,974		
37 . Bhola, Sadar	SP13088, South Charpata Khal DR Subproject, DR&WC				03/07/2000
	Charpata Khal Re-excavation	2.84	939,375	15/06/1998	
		2.84	939,375		
38 . Bhola, Sadar	SP15324, Rajapur-Bangerchar FCD Subproject, FCD				30/06/2002
	Pipe Sluice at Ch.14+120m	1-V(900mm Dia)	677,621	31/12/2002	
	Majidpur Khal Regulator at Ch.0+570m	1-V(1.5mx1.5m)	1,846,274	31/12/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Closure on Sitarampur Khal	0.15	2,405,989	30/06/2002	
	Closure on Majidpur Khal	0.03	63,665	30/06/2002	
	Embankment Re-sectioning	14.81	5,840,025	30/06/2002	
	Katakhali Khal Regulator at Ch.9+220m	1-V(1.5mx1.5m)	1,989,333	31/12/2002	
	Pipe Sluice at Ch.9+702m & O&M Shed	1-V(900mm Dia)	933,817	31/12/2002	
	Pipe Sluice at Ch.12+667m	1-V(900mm Dia)	635,527	30/06/2002	
	Pipe Sluice at Ch.6+260m	1-V(900mm Dia)	605,717	31/12/2002	
	Sitaramer Khal Regulator at Ch.4+070m	2-V(1.5mx1.5m)	2,448,630	31/12/2002	
		14.99	17,446,598		
39 . Bogra, Shahjahanpur	SP14153, Beel Keshpathor FCD Subproject, FCD				24/07/2004
	Dumdia-Karaidah Khal Re-excavation	5.61	195,820	30/06/2002	
	Embankment Re-sectioning	4.00	2,088,758	30/06/2002	
	Modifying Culvert to Regulator at Ch.2+232m	3-V(1.1mX1.5m)	1,356,158	30/04/2002	
	WRS at Ch.1+100m	2-V(1.2mX1.5m)	1,745,409	30/04/2002	
	Piipe Sluice at Ch.0+430m	1-V(900mm Dia)	1,130,795	31/01/2002	
	Beel Keshpathar Regulator at Ch.4+290m	2-V(1.2mX1.5m)	1,614,463	28/02/2002	
		9.61	8,131,403		
40 . Bogra, Sherpur	SP13101, Mirzapur FCD Subproject, FCD&WC				07/01/2002
	Pipe Culvert at Ch. 2+530m	1-V(900mm Dia)	145,989	31/05/2000	
	Pipe Sluice at Ch.1+166m	1-V(900mm Dia)	385,981	30/04/1999	
	Embankment Re-sectioning	5.64	1,748,045	01/07/2001	
	Shatibari WRS	2-V(1.5mX2.0m)	1,864,000	31/07/2000	
	Pipe Sluice at Ch. 0+506m	1-V(1.05m Dia)	576,376	31/07/2000	
		5.64	4,720,391		
41 . Bogra, Sherpur	SP13110, Simbari FCD Subproject, FCD				07/01/2002
	Chaknasi Regulator	2-V(1.2mX1.8m)	2,696,307	30/06/2000	
	Regulator at Ch. 12+997m	2-V(1.5mX1.5m)	1,769,922	30/06/2000	
	Regulator at Ch. 10+675m	2-V(1.5mX1.5m)	1,682,660	31/05/2000	
	Pipe Sluice at Ch. 8+463m	1-V(900mm Dia)	412,923	29/02/2000	
	Embankment Re-sectioning	7.95	1,663,153	01/07/2001	
	Protective Works of Chaknasi Regulator		106,714	30/06/2002	
	Pipe Sluice at Ch. 7+557m	2-V(900mm Dia)	599,186	29/02/2000	
	Pipe Sluice at Ch. 6+314m	2-V(900mm Dia)	481,670	29/02/2000	
	Pipe Sluice at Ch. 12+301m	1-V(600mm Dia)	241,723	30/06/2000	
	Pipe Sluice at Ch. 10+105m	1-V(600mm Dia)	226,819	30/04/2000	
		7.95	9,881,077		
42 . Bogra, Sonatala	SP11003, Lohagara Khal FCD Subproject, FCD				04/12/2000
	WRS at Ch.0+985m	2-V(1.5mx2.1m)	1,819,714	31/07/1998	
	Khal Re-excavation near WCS	0.43	40,845	01/07/2001	
	Lohagara Khal Re-excavation	5.86	1,297,733	31/12/1997	
	WRS at Ch.8+860m	4-V(1.5mx2.1m)	2,312,540	31/12/1999	
		6.29	5,470,832		
43 . Chapai Nawabgonj, Gomostapur	SP14145, Baro Beel FCD Subproject, FCD				08/06/2003
	Regulator at Ch.7+000m	1-V(1.5mX1.8m)	2,562,746	30/04/2003	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Regulator at Ch.0+000m	4-V(1.5mX1.8m)	5,327,915	30/04/2003	
	Khal Re-excavation	1.35	447,863	31/12/2002	
	Embankment Re-sectioning	5.35	1,027,454	31/12/2002	
		6.70	9,365,978		
44 . Chapai Nawabgonj, Gomostapur SP15297, Pabdamari & Charal Beel FCD Subproject, FCD					31/08/2003
	Pabdamari Khal Re-excavation	1.74	409,447	31/05/2002	
	Embankment Re-sectioning	10.40	2,640,756	01/07/2002	
	Box Culvert at Ch.0+800m	2-V(3.0mX3.2m)	460,001	01/07/2002	
	Pabdamari Regulator	4-V(1.5mX1.8m)	4,149,421	30/06/2002	
		12.14	7,659,625		
45 . Chapai Nawabgonj, Sadar SP11004, Agrani Irrigation CAD Subproject, CAD					23/03/2002
	Main Canal (Group I)	1.33 km	3,085,292	31/01/1999	
	Syphon at Ch.1+540m		185,000	01/07/2001	
	Culvert at Ch.2+460m	1-V(1.3mX.85m)	74,085	31/03/1998	
	Aquiduct over Br. 5 at Ch.0+305m		350,644	30/06/1998	
	Culvert cum Inlet at Ch.0+000m of Br. 5		126,926	31/03/1998	
	Main Canal Re-excavation	0.59	482,469	30/06/1998	
	Box Culvert at Ch.1+540m	1-V(1.5mX.95m)	73,970	31/03/1998	
	Syphon		670,121	31/03/1998	
	Aquiduct over Existing Culvert at Ch.2+727m		62,890	31/03/1998	
	Bridge cum Aquiduct at Ch.3+120m		842,492	31/12/1998	
	Main Canal (Group II)	1.65 km	3,020,033	31/01/1999	
	Culvert cum Aquiduct at Ch.2+750m	2-V(3.0mX4.2m)	865,354	31/03/1998	
	Box Sluice at Ch.1+395m	1-V(1.0mX1.0m)	89,660	31/08/1999	
	Branch Canal	0.60 km	770,954	31/03/1998	
	Repair of Irrigation Canal	0.13 km	0	01/07/2002	
		0.59	10,699,890		
46 . Chapai Nawabgonj, Sadar SP14144, Kumarer Beel FCD Subproject, FCD					07/06/2004
	Regulator	1-V(1.5mX1.8m)	965,133	01/07/2002	
	Embankment Re-sectioning	2.15	348,703	01/07/2002	
	Khal Re-excavation	0.37	31,249	28/02/2002	
		2.52	1,345,085		
47 . Chapai Nawabgonj, Sadar SP15336, Kalupur Khari DR&WC Subproject, DR&WC					09/04/2002
	Kalupur Khari WRS at Ch.0+450m	8-V(1.5mX2.1m)	2,950,302	01/07/2002	
			2,950,302		
48 . Chapai Nawabgonj, Shibganj SP15278, Gangarampur FCD Subproject, FCD					15/03/2003
	Regulator	2-V(1.5mX2.4m)	5,274,349	28/02/2002	
	Khal Re-excavation	2.10	344,059	28/02/2002	
	Embankment Re-sectioning	3.00	885,640	28/02/2002	
		5.10	6,504,048		
49 . Chuadanga, Dhamurhuda SP12018, Razukhali Khal FCD Subproject, FCD					06/06/2000
	Koilakhali Regulator	2-V(1.2mx1.8m)	2,505,356	31/07/1999	
	Embankment Re-sectioning	0.84	298,869	31/05/1998	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Fish Screen at Razukhali Regulator		49,057	01/07/2002	
	Razukhali Regulator	2-V(1.2mx1.8m)	2,261,744	31/07/1999	
	Fish Screen at Koilakhali Regulator		46,171	30/06/2002	
		0.84	5,161,197		
50 . Chuadanga, Dhamurhuda SP14136, Gopalkhali FCD Subproject, FCD					23/04/2002
	Gopalkhali Khal Regulator at Ch.0+080m	2-V(1.5mX1.5m)	2,962,318	30/04/2002	
	Gopalkhali Khal Re-excavation	2.29	354,610	30/09/1999	
	Bridge over Gopalkhali Khal at Ch.1+100m	9.8m span	842,669	31/03/2002	
		2.29	4,159,597		
51 . Chuadanga, Dhamurhuda SP14137, Trimohini FCD Subproject, FCD					24/04/2002
	Trimohini Khal Re-excavation	1.26	306,163	26/08/2001	
	Trimohini Regulator at Ch.0+680m	2-V(1.2mX1.5m)	3,602,642	28/02/2002	
	Embankment Re-sectioning	0.60	252,614	30/09/1999	
		1.86	4,161,419		
52 . Chuadanga, Dhamurhuda SP14172, Barade-Kamarpara FCD Subproject, FCD					09/05/2002
	Baradi Khal Re-excavation	0.94	374,420	31/07/2000	
	Baradi Khal Regulator at Ch. 0+310m	2-V(1.5mX1.5m)	4,297,868	01/07/2001	
	O&M Shed		227,610	30/06/2002	
		0.94	4,899,898		
53 . Chuadanga, Jiban Nagar SP15230, Shankheri & Ruer Beel FCD Subproject, FCD					05/05/2002
	Shankaria Beel Br. Khal Re-excavation	1.03	197,340	28/02/2002	
	Re-construction of Bridge at Ch.5+394m	8.6m Spam	865,382	31/03/2002	
	Shankaria Regulator at Ch.0+300m	2-V(1.5mX1.5m)	2,365,984	30/04/2002	
	Shankaria Beel Khal Re-excavation	5.95	1,580,434	28/02/2002	
		6.98	5,009,140		
54 . Chuadanga, Jiban Nagar SP15231, Digir Beel DR Subproject, DR					28/04/2002
	Kazla Khal Re-excavation	1.35	100,770	26/08/2001	
	Box Culvert at Ch.2+860m	1-V(2.5mX2.5m)	330,000	28/02/2002	
	Chikon Khal Re-excavation	1.08	119,078	26/08/2001	
		2.43	549,848		
55 . Chuadanga, Jiban Nagar SP15232, Raufkhali FCD Subproject, FCD					07/05/2002
	Embankment Re-sectioning	3.00	1,001,526	30/06/2002	
	Regulator at Ch.0+325m	1-V(1.2mX1.2m)	932,905	30/04/2002	
	Khal Re-excavation	0.90	81,130	01/07/2002	
	Regulator at Ch.2+250m	1-V(1.2mX1.2m)	968,745	30/04/2002	
		3.90	2,984,306		
56 . Chuadanga, Jiban Nagar SP15286, Aruar Khal DR & WCS Subproject, DR&WC					12/05/2002
	Box Culvert at Ch.2+860m	1-V(2.5mX2.5m)	330,181	30/04/2002	
	WRS at Ch.0+390m	2-V(1.5mX1.8m)	1,751,097	30/04/2002	
	Aruar Khal Re-excavation	3.01	215,850	01/07/2002	
		3.01	2,297,128		
57 . Chuadanga, Sadar					

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
SP13044, Nabo Ganga Khal FCD Subproject, FCD&WC	Pipe Sluice at Ch.0+975m(Left)	1-V(900mm Dia)	192,269	30/06/2002	31/05/2002
	Pipe Sluice at Ch.0+975m(Right)	1-V(900mm Dia)	148,997	30/06/2002	
	Pipe Sluice at Ch.1+580m	1-V(900mm Dia)	264,697	30/06/2002	
	Nabo Ganga Khal Re-excavation	3.46	1,441,015	01/07/2001	
	Pipe Sluice at Ch.0+945m	1-V(900mm Dia)	181,459	30/06/2002	
	Regulator	3V(1.5mX1.8m)	3,587,600	30/06/2001	
		3.46	5,816,037		
58 . Chuadanga, Sadar SP14138, Kamri-Paksia Beel FCD Subproject, FCD	Kamria Khal Re-excavation	3.20	812,011	31/08/2000	25/04/2002
	Paksia Khal Re-excavation	1.05	70,645	30/06/2000	
	Kamria Khal Regulator at Ch.0+170m	2-V(1.5mX1.5m)	2,303,818	01/07/2001	
		4.25	3,186,474		
59 . Dinajpur, Birol SP14124, Changon Beel DR Subproject, DR	Changon Beel Regulator at Ch.1+480m	2-V(1.5mX1.8m)	1,634,075	31/05/2002	25/06/2002
	Earthwork in Ditch Filling	0.03	45,992	31/05/2002	
	Changon Beel Khal Re-excavation	1.80	241,859	31/05/2002	
		1.83	1,921,926		
60 . Dinajpur, Birol SP15311, Okra Beel DR & WCS Subproject, DR&WC	Embankment Re-sectioning	0.77	116,810	30/04/2002	20/06/2002
	Loop Cutting	0.35	283,008	30/06/2002	
	Regulator	3-V(1.5mX1.5m)	3,226,214	31/03/2002	
		1.12	3,626,032		
61 . Dinajpur, Chirirbandar SP14127, Ghoramara Beel FCD Subproject, FCD	Bijhti Khal Re-excavation	2.41	385,994	31/01/2002	15/04/2003
	Bijhti Khal Regulator at Ch.0+300m	2-V(1.5mX1.5m)	1,929,750	01/07/2002	
		2.41	2,315,744		
62 . Dinajpur, Kaharole SP11001, Purba Sadipur-Sundarpur FC Subproject, FCD	Pipe Culvert at Ch. 0+330m	2-V(900mm Dia)	220,928	30/06/2000	01/07/2000
	Embankment Re-sectioning	8.94	2,329,270	31/05/1998	
	Bakpur Regulator	1-V(1.5mX1.5m)	731,246	30/06/1999	
		8.94	3,281,444		
63 . Dinajpur, Parbatipur SP14126, Amulia Khal WCS Subproject, WC	Amulia Khal Re-excavation	6.90	1,927,580	30/06/2002	25/06/2004
	Amulia Khal WRS at Ch.0+100m	3-V(1.5mX2.0m)	2,587,059	01/07/2002	
		6.90	4,514,639		
64 . Dinajpur, Parbatipur SP15257, Charolkathi Beel FCD Subproject, FCD	Charolkathi Khal Re-excavation	2.05	302,715	01/07/2002	02/11/2003
	Regulator at Ch.0+115m	2-V(1.5mX1.8m)	1,748,051	30/04/2003	
		2.05	2,050,766		
65 . Dinajpur, Phulbari SP13055, Banhar-Kismat FCD Subproject, FCD					02/11/2003

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Re-excavation of Khal-3	0.57	187,872	01/07/2001	
	Re-excavation of Khal-2	0.69	141,902	01/07/2001	
	Re-excavation of Khal-1	1.14	141,546	01/07/2001	
	Regulator at Ch.6+000m	2-V(1.5mX1.5m)	2,735,238	01/07/2001	
	Regulator at Ch.8+465m	3-V(1.5mX1.8m)	4,138,440	01/07/2001	
	Embankment Re-sectioning	2.54	332,488	30/09/1999	
	Regulator at Ch.0+430m	1-V(1.5mX1.5m)	2,517,314	30/04/2001	
	Rehabilitation of Culvert at Ch. 7+400m	2-V(1.0mX1.5m)	97,225	28/02/2001	
	Pipe Sluice at Ch.1+033m	1-V(900mm Dia)	455,000	30/11/2000	
		4.94	10,747,025		
66 . Dinajpur, Sadar	SP13053, Chalk Gopal FCD Subproject, FCD				15/01/2001
	Khal Re-excavation	2.85	309,802	30/06/2000	
	Chalk Gopal Regulator	5-V(1.17mX1.5m)	3,045,000	30/06/2000	
		2.85	3,354,802		
67 . Dinajpur, Sadar	SP13096, Purba Mohonpur FCD Subproject, FCD&WC				20/04/2004
	Purbo Mohonpur Regulator	4-V(1.5mX1.8m)	2,597,000	31/01/2002	
	Khal Re-excavation	10.73	1,603,389	30/06/2002	
	Utrail Regulator	1-V(1.2mx1.2m)	1,077,625	31/03/2002	
	Purbo Mohonpur Regulator(Additional)	3-V(1.5mX1.8m)	2,283,487	30/06/2002	
		10.73	7,561,501		
68 . Dinajpur, Sadar	SP13100, Dhanigram-Sundarban FCD Subproject, FC				23/06/2002
	Regulator at Ch.0+100	2-V(1.5mX1.8m)	2,563,263	31/01/2002	
	Embankment Re-sectioning	4.38	1,342,089	30/06/2002	
	O&M Shed		268,083	30/06/2002	
	Pipe Sluice at Ch.1+662	1-V(600mm Dia)	581,500	30/04/2001	
	Embankment Rehabilitation	0.03	52,249	30/04/2002	
		4.41	4,807,184		
69 . Faridpur, Bhanga	SP11008, Bogail Chowkighata DR Subproject, DR				17/10/2000
	Bogail-Chowkighata Khal Re-excavation	5.30	968,592	31/12/1997	
		5.30	968,592		
70 . Faridpur, Boalmari	SP15331, Asharia Beel DR Subproject, DR				10/11/2002
	Pipe Sluice at Ch.0+000m	1-V(1.0m dia)	690,214	31/08/2001	
	Moder Khal Re-excavation	2.44	460,294	30/06/2002	
	Embankment Re-sectioning	2.60	605,394	01/07/2002	
		5.04	1,755,902		
71 . Faridpur, Charbhadrasan	SP14162, Gazirtek Beel DR Subproject, DR				01/10/2000
	Gazirtek Khal Re-excavation	3.60	946,065	01/07/2001	
		3.60	946,065		
72 . Faridpur, Madhukhali	SP13056, Sonatala FCD Subproject, FCD&WC				07/06/2000
	Approach of Khedakular Regulator	0.10	48,444	31/08/2000	
	Patapuar Regulator	1-V(1.2mX1.5m)	1,024,659	30/06/1999	
	Approach of Dhuliari Regulator	0.20	132,544	31/08/2000	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Flap Gate Repair-4 Nos.		20,000	31/08/2000	
	Khal Re-excavation-4 nos.	1.60	108,672	31/03/1999	
	Approach of Bardual Regulator	0.10	30,231	31/08/2000	
	Bardual Khal Re-excavation	0.70	80,032	01/07/2001	
	Approach of Patapuar Regulator	0.10	38,358	31/08/2000	
	Embankment Re-sectioning	3.97	3,438,338	31/03/1999	
	Dhuliar Khal Re-excavation	0.40	30,750	01/07/2001	
	Khedakular Khal Re-excavation	0.90	92,782	01/07/2001	
	Sidhlajuri Pipe Sluice at Ch.3+820m	1-V(900mm Dia)	924,029	30/06/2001	
	Khedakular Regulator	1-V(1.5mX1.5m)	1,794,131	31/05/1999	
	Dhuliar Regulator	1-V(1.2mX1.5m)	1,595,027	31/07/1999	
	Patenga Khal Re-excavation	1.78	303,385	01/07/2002	
	Bardual Regulator	1-V(1.2mX1.5m)	1,020,362	30/04/1999	
	Patapuar Khal Re-excavation	0.30	17,544	01/07/2001	
		10.15	10,699,288		
73 . Faridpur, Madhukhali	SP13057, Fuleswari FCD Subproject, FCD&WC				07/05/2002
	Dhopadanga Khal Re-excavation	0.50	90,731	01/07/2002	
	Kalagachi Khal Re-excavation	0.75	69,739	01/07/2002	
	Ghorachula & Gojarer Khal Re-excavation	3.00	78,285	31/03/1999	
	Ghorachula Khal Re-excavation	0.90	118,477	01/07/2002	
	Shambabu Khal Re-excavation	1.10	127,828	01/07/2002	
	Embankment Re-sectioning	6.52	4,602,997	28/02/1999	
	Kalagachi Regulator	1-V(1.8mX2.4m)	1,360,606	31/05/1999	
	Gojarer Khal Re-excavation	1.55	142,513	01/07/2002	
	Embankment Rehabilitation	5.85	1,253,928	01/07/2002	
	Chakuliar Pipe Sluice	1-V(900mm Dia)	532,965	01/07/2001	
	Dhopadanga Pipe Sluice	1-V(900mm Dia)	525,953	01/07/2001	
	Ghorachula Regulator	1-V(1.2mX1.5m)	1,405,964	30/04/1999	
	Shambabu Regulator	1-V(1.2mX1.5m)	1,399,806	31/05/1999	
	Utariar Beel Pipe Sluice	1-V(900mm Dia)	529,558	01/07/2001	
	Gojarer Regulator	1-V(1.5mX1.5m)	1,668,540	30/06/2001	
		20.17	13,907,890		
74 . Faridpur, Madhukhali	SP14173, Harinkhola Beel FCD Subproject, FCD				13/03/2003
	Re-sectioning of Compartmental Dyke	0.90	86,295	01/07/2002	
	Embankment Re-sectioning	1.65	373,844	30/06/2001	
	Dengrakhali Khal Re-excavation	1.32	80,464	28/02/2002	
	Nawdara Khal Re-excavation	0.35	71,962	30/06/2001	
	Katakhali Khal Regulator at Ch.2+120	1-V(1.2mX1.5m)	1,249,083	01/07/2002	
		4.22	1,861,648		
75 . Faridpur, Madhukhali	SP14193, Komorpur-Gopalbila FCD Subproject, FCD				07/05/2002
	Regulator at Ch. 1+950m	1-V(1.5mX1.5m)	1,707,364	30/06/2001	
	O&M Shed		0		
	Komorpur Khal Re-excavation	1.08	8,624	30/06/2001	
	Embankment Re-sectioning(Sec. A)	5.20	1,984,243	30/06/2001	
	Salamatpur & Joarer Khal Re-excavation	1.55	31,626	30/06/2001	
	Embankment Re-sectioning(Sec. B)	1.50	755,327	01/07/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
76 . Faridpur, Madhukhali SP14197, Mitain-Naldanga FCD Subproject, FCD		9.33	4,487,184		07/05/2002
	Naldanga Khal Re-excavation	1.98	317,485	30/06/2001	
	Embankment Re-sectioning(Sec. B)	0.48	206,265	01/07/2002	
	O&M Shed		0	01/07/2002	
	Gomara Khal Re-excavation	2.70	218,776	30/06/2001	
	Mitain Khal Re-excavation	1.12	184,411	30/06/2001	
	Embankment Re-sectioning(Sec. A)	3.80	1,076,068	31/01/2000	
77 . Faridpur, Madhukhali SP15256, Arkandi FCD Subproject, FCD		10.08	2,003,005		13/03/2003
	Pipe Sluice at Ch.4+906m	1-V(900mm Dia)	476,863	31/05/2002	
	Pipe Sluice at Ch.3+070m	1-V(900mm Dia)	417,718	30/06/2002	
	Pipe Sluice at Ch.1+893m	1-V(900mm Dia)	420,311	30/06/2002	
	Pipe Sluice at Ch.0+718m	1-V(900mm Dia)	414,424	30/06/2002	
	Embankment Re-sectioning	4.95	461,472	01/07/2002	
78 . Faridpur, Nagarkanda SP14163, Kaichal Beel FCD Subproject, FCD		4.95	2,190,788		20/04/2004
	Kaichal Regulator	4-V(1.5mX1.8m)	5,210,001	31/08/2002	
	Embankment Re-sectioning	5.12	3,108,019	31/07/1999	
	Kaichal Khal Re-excavation	6.14	1,043,313	31/07/1999	
79 . Faridpur, Sadar SP14164, Chilakandi-Madhabpur DR Subproject, DR		11.26	9,361,333		27/04/2000
	Madhabpur Khal Re-excavation	3.90	542,009	31/01/2000	
	Nakortala Khal Re-excavation	1.20	17,553	31/01/2000	
	Kotajola Khal Re-excavation	0.90	60,849	31/01/2000	
80 . Faridpur, Sadar SP14165, Hawaikhali Beel-Sukunia DR Subproject, DR		6.00	620,411		27/04/2000
	Vanger Khal Re-excavation	1.80	328,102	31/01/2000	
	Hawaikhali Khal Re-excavation	5.60	1,078,543	31/01/2000	
81 . Faridpur, Sadar SP14166, Pandanga-Kendor Beel DR Subproject, DR		7.40	1,406,645		27/04/2000
	Ghorada Khal Re-excavation	0.45	76,457	31/01/2000	
	Bangdoba Khal Re-excavation	1.70	194,183	31/01/2000	
82 . Gaibandha, Gobindaganj SP15338, Chatianchura DR Subproject, DR		2.15	270,640		11/12/2002
	O&M Shed		0		
	Chatianchura Khal Re-excavation	6.60	1,639,090	30/06/2002	
83 . Gaibandha, Shaghata SP15280, Padumshahar FCD Subproject, FCD		6.60	1,639,090		31/10/2002
	Embankment Re-sectioning	2.55	1,204,033	30/06/2002	
	Regulator at Ch.0+410m	1-V(1.5mX1.8m)	1,786,025	30/11/2001	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	O&M Shed		244,422	30/06/2002	
	Khal Re-excavation	0.11	21,065	30/06/2002	
		2.66	3,255,545		
84 . Gaibandha, Shaghata SP15318, Holdia FCD Subproject, FCD					26/11/2002
	O&M Shed		244,400	30/06/2002	
	Embankment Re-sectioning	4.50	1,648,451	31/03/2002	
	Holdia Regulator	2-V(1.5mX1.8m)	2,310,442	28/02/2002	
		4.50	4,203,293		
85 . Gaibandha, Sundarganj SP11002, Langa Khal FCD Subproject, FCD&WC					01/08/2003
	Duniakura WRS	4-V(1.5m bay)	2,328,902	30/06/1998	
	O&M Shed		243,424	30/06/2002	
	Bamandanga Regulator	3-V(1.5mX1.8m)	2,371,200	30/06/1998	
	Khal Re-excavation	22.75	6,895,205	30/06/2002	
	Langa Khal Re-excavation	11.90	1,393,158	31/12/1997	
	Repair Work of Duniakura WRS		580,803	30/06/2002	
		34.65	13,812,692		
86 . Gopalganj, Kotalipara SP12022, Tarashee-Teehati FCD Subproject, FCD					29/04/2002
	Pipe Sluice at Ch.4+480m	1-V(900mm dia)	453,675	01/07/2002	
	Bhankura Regulator	1-V(1.8mX2.4m)	845,892	01/07/2001	
	Embankment Re-sectioning	9.67	4,077,287	31/01/1999	
	Tarashee Regulator	1-V(1.8mx2.4m)	845,272	01/07/2001	
	Jhatia Regulator	1-V(1.8mX2.4m)	807,950	30/04/2000	
	Kushla Regulator	1-V(1.8mX2.4m)	851,925	01/07/2001	
	Pabnarpur Regulator	1-V(1.8mx2.4m)	846,346	30/04/2001	
		9.67	8,728,347		
87 . Gopalganj, Moksudpur SP15330, Ramkrishnapur DR Subproject, DR					17/06/2002
	Khal Re-excavation	8.05	2,072,486	30/04/2002	
		8.05	2,072,486		
88 . Gopalganj, Sadar SP13043, Gobra FCD Subproject, FCD					08/10/2001
	Gobra Khal Re-excavation	2.30	386,453	31/12/1998	
	Gobra Regulator	1-V(2.0mx2.4m)	2,128,045	29/02/2000	
	Closure	0.08	65,492	31/01/1999	
	Embankment Re-sectioning	0.92	322,072	31/12/1998	
	Pipe Sluice	2-V(900mm Dia)	509,557	01/07/2001	
		3.30	3,411,619		
89 . Gopalganj, Sadar SP14167, Charboira-Chargobra-Bhatia Khal DR Subproject, DR					08/10/2001
	Khal Re-excavation	3.60	1,255,319	30/06/2001	
		3.60	1,255,319		
90 . Gopalganj, Sadar SP14168, Kuthibari Khal DR & WCS Subproject, DR&WC					26/06/2002
	Kuthibari WRS at Ch.0+450m	4-V	2,181,785	31/05/2002	
	Kuthibari Khal Re-excavation	1.56	217,859	31/07/2000	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
91 . Gopalganj, Tungipara SP13042, Kaikubunia-Chinguri FCD Subproject, FCD		1.56	2,399,644		25/06/2002
	Kaikubunia Khal Regulator	1-V(1.5mX1.8m)	1,350,878	01/07/2001	
	Bhushali Regulator	1-V(2.0mX2.4m)	1,804,727	01/07/2001	
	Embankment Re-sectioning	2.00	1,026,706	31/12/1998	
	Nabukhali Regulator	1-V(1.2mX1.5m)	1,268,398	30/04/2001	
	Nabukhali & Kaikubunia Khal Re-excavation	0.70	53,958	31/12/1998	
	Pipe Inlet-8Nos.	1-V(300mm dia)	240,180	31/07/2001	
92 . Gopalganj, Tungipara SP14169, Kushli Khal WCS Subproject, WC		2.70	5,744,847		25/06/2002
	Kushli Main Khal Re-excavation	1.60	166,812	31/03/2000	
	Kushli Khal WRS at Ch.1+600m	1-V(1.5mX1.8m)	1,148,918	01/07/2001	
	Kushli-Boyra Khal Re-excavation	1.05	177,053	31/03/2000	
93 . Gopalganj, Tungipara SP14203, Mondalbari DR Subproject, DR		2.65	1,492,783		01/09/2000
	Mondalbari Br. Khal Re-excavation	0.30	59,522	31/03/2000	
	Mondalbari Khal Re-excavation	1.14	282,604	31/03/2000	
94 . Jessore, Jhikargacha SP15281, Padma Beel FCD Subproject, FCD		1.44	342,126		20/01/2004
	Regulator	1-V(1.5mX1.8m)	1,442,290	31/05/2002	
	O&M Shed & Fish Screen		227,801	30/04/2002	
	Khal Re-excavation	0.60	61,891	30/06/2002	
	Embankment Re-sectioning	0.80	159,227	30/04/2002	
	Box Culvert	1-V(2.5mX2.5m)	479,220	30/04/2002	
95 . Jessore, Kesabpur SP12030, Baga Beel FCD Subproject, FCD		1.40	2,370,429		28/08/2001
	Baga Khal Re-excavation	1.45	344,301	30/06/1997	
	Embankment Re-sectioning	0.45	78,074	30/06/1997	
	Box Culvert	1-V(3.6mX3.6m)	358,608	31/12/1997	
	Baga Beel Regulator	2-V(1.2mX1.8m)	3,419,881	31/12/1997	
	Rehabilitation Baga Khal	2.83	739,658	01/07/2001	
	Branch Khal Re-excavation	1.83	151,910	30/06/1997	
		6.56	5,092,432		
96 . Jessore, Sadar SP13079, Ichali WCS Subproject, WC					15/05/2002
	Fish Landing		262,631	31/03/2002	
	Nanga Khal Rehabilitation	4.48	631,755	01/07/2002	
	Nanga Khal Re-excavation	4.77	682,476	01/07/2001	
	Ichali WRS	3-V(1.5mX2.0m)	4,276,754	30/06/2001	
	Fish Screen		53,341	31/03/2002	
	Pipe Sluice-2	1-V(600mm Dia)	64,714	31/03/2002	
	Pipe Sluice-1	1-V(600mm Dia)	59,231	31/03/2002	
		9.25	6,030,902		
97 . Jhalokathi, Naichiti					

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
SP14174, Bhairabpasa FCD Subproject, FCD	Somadder Bari Khal Re-excavation	3.72	1,064,382	31/05/2002	19/06/2002
	Bhairabpasha Khal Re-excavation	3.75	1,108,049	31/05/2002	
	Ghatakhali Khal Regulator	2-V(1.2mX1.5m)	2,091,399	31/12/2002	
	Embankment Re-sectioning	12.37	2,720,436	31/05/2002	
	Ghatakhali Khal Re-excavation	2.85	784,059	31/05/2002	
	Nalir Khal Re-excavation	3.30	568,208	31/05/2002	
	Somadder Bari Regulator	2-V(1.2mX1.5m)	2,660,613	31/12/2002	
	Bhairabpasha Regulator	2-V(1.5mX1.5m)	2,917,175	31/12/2002	
	Nalir Khal Regulator	2-V(1.2mX1.2m)	3,006,331	31/12/2002	
		25.99	16,920,652		
98 . Jhalokathi, Nalchiti SP14214, Magor FCD Subproject, FCD	Lakmipur Khal Re-excavation	2.30	526,945	31/05/2002	15/05/2002
	Embankment Re-sectioning	15.53	4,886,357	31/05/2002	
	North Magor Khal Re-excavation	1.19	178,957	31/05/2002	
	South Magor Khal Re-excavation	2.70	617,075	31/05/2002	
	North Magor Khal Regulator at Ch.0+290m	1-V(1.5mX1.5m)	1,491,526	30/06/2002	
	Pipe Sluice at Ch.17+330m	1-V(900mm Dia.)	671,823	30/06/2002	
	South Magor Khal Regulator at Ch.0+095m	2-V(1.5mX1.5m)	1,433,176	30/06/2002	
	Pipe Sluice at Ch.18+530m	1-V(900mm Dia.)	654,540	30/06/2002	
	Lakmipur Khal Regulator at Ch.0+040m	2-V(1.5mX1.5m)	2,461,675	30/06/2002	
		21.72	12,922,074		
99 . Jhalokathi, Nalchiti SP15218, Dapdapia FCD Subproject, FCD	Wills King Son Ponchayet Khal Re-excavation	4.95	1,055,632	31/05/2002	25/06/2002
	Tarar Khal Regulator at Ch.2+583m	1-V(1.2mX1.2m)	1,194,062	31/12/2002	
	Uttar Jurkathi Br. Khal Re-excavation	0.65	38,826	01/07/2002	
	Khondoker Bari Khal Re-excavation	0.90	84,850	31/05/2002	
	Embankment Re-sectioning	5.04	1,825,317	31/05/2002	
	Bager Ponchayet Khal-2 Re-excavation	2.12	397,806	31/05/2002	
	Jolakhali Khal Re-excavation	1.80	417,542	31/05/2002	
	Bager Ponchayet Khal-1 Re-excavation	1.84	271,294	31/05/2002	
	Borrow Khal Regulator at Ch.3+928m	1-V(1.2mX1.2m)	2,038,486	31/12/2002	
	Majhi Bari Br. Khal Re-excavation	0.60	40,387	31/05/2002	
	Uttar Jurkathi Khal Re-excavation	2.17	144,931	31/05/2002	
		20.07	7,509,133		
100 . Jhalokathi, Rajapur SP15217, Satura DR Subproject, DR	Bairagir Khal Re-excavation	1.65	342,769	01/07/2001	04/04/2002
	Taltala Khal Re-excavation	0.90	151,788	01/07/2001	
	Khandaker Bari Khal Re-excavation	3.15	632,500	01/07/2001	
	Kadamtala Khal Re-excavation	2.42	342,671	01/07/2001	
	Bager Khal Re-excavation	3.00	415,832	01/07/2001	
	Kacharibari Khal Re-excavation	2.27	484,800	01/07/2001	
	Gainbari Khal Re-excavation	0.60	95,305	01/07/2001	
	Kadamtala Br. Khal Re-excavation	1.20	136,097	01/07/2001	
		15.19	2,601,762		
101 . Jhalokathi, Rajapur SP15288, Rajapur DR Subproject, DR					20/06/2002

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Bazlu Memberbari Khal Re-excavation	2.30	515,823	31/05/2002	
	Phulahar Ghoshbari Khal Re-excavation	5.05	1,991,555	31/05/2002	
	Kaibarta Khal Re-excavation	5.70	2,640,985	31/05/2002	
	Adam Ali Khal Re-excavation	0.85	135,040	31/05/2002	
	Mallikbari Khal Re-excavation	2.25	320,861	31/05/2002	
	Gazir Khal Re-excavation	1.78	320,618	31/05/2002	
		17.93	5,924,882		
102 . Jhalokathi, Sadar	SP11009, Kafurkathi Khal DR Subproject, DR				18/06/2002
	Kafurkathi Khal Re-excavation	2.47	132,475	31/12/1997	
	Main Khal Re-excavation	2.07	372,124	28/02/2002	
	Branch Khal Re-excavation	1.80	222,273	28/02/2002	
		6.34	726,872		
103 . Jhalokathi, Sadar	SP13059, Binoykathi DR Subproject, DR				29/03/2002
	Re-excavation of Khal-1	4.32	786,191	31/05/1999	
	Tarashighat Khal Re-excavation	0.70	170,857	31/05/2002	
	Baharampur Khal Re-excavation	1.50	279,160	31/05/2002	
	Diarjor Khal Re-excavation	1.42	312,140	31/05/2002	
	Gafur Khan Khal Re-excavation	0.90	266,064	31/05/2002	
	Fakirbari Khal Re-excavation	0.98	202,882	31/05/2002	
	Lalu-Misturi Khal Re-excavation	0.72	97,758	31/05/2002	
	Re-excavation of Khal-2 & Br. Khal	4.85	429,276	31/05/1999	
	Murashata Khal Re-excavation	1.52	335,627	31/05/2002	
	Thailkhola-Ganginer Khal Re-excavation	2.69	475,142	31/05/2002	
	Garanga-Ganginer Khal Re-excavation	2.12	327,685	31/05/2002	
		21.72	3,682,782		
104 . Jhalokathi, Sadar	SP14206, Basanda DR Subproject, DR				29/03/2002
	Rajamia Bari Khal Re-excavation	2.56	298,351	31/07/2000	
	Agolpasha Khal Re-excavation	1.72	154,119	31/05/2002	
	Sundar Khal Re-excavation	3.41	376,095	31/07/2000	
	Bagmari Khal Re-excavation	1.36	331,901	31/07/2000	
	Dumjuri Khal Re-excavation	1.20	129,193	31/05/2002	
	Dhoper Khal Re-excavation	1.40	287,521	01/07/2001	
	Satraj Khal-1 Re-excavation	1.07	129,292	31/07/2000	
	Boksher Khal Re-excavation	1.35	103,301	31/05/2002	
	Nor Bari Khal Re-excavation	1.65	194,067	31/05/2002	
	Darki Bobardanga Khal Re-excavation	1.20	87,212	31/05/2002	
	Omus Khalifa Bari Khal Re-excavation	0.37	99,967	31/05/2002	
	Satraj Khal-2 Re-excavation	1.01	155,576	31/07/2000	
	Agorbari Khal Re-excavation	1.65	227,089	31/05/2002	
	Noamia Khal Re-excavation	1.14	144,696	31/07/2000	
	Kalikhola Khal Re-excavation	0.95	104,123	31/05/2002	
	Talukderbari Khal Re-excavation	1.14	197,208	01/07/2001	
		23.18	3,019,711		
105 . Jhalokathi, Sadar	SP15233, Ponabalia DR Subproject, DR				29/03/2002
	Darogabari Khal Re-excavation	0.60	158,889	31/07/2000	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Dakterbari Khal Re-excavation	1.35	192,036	31/07/2000	
	Bolmari Khal Re-excavation	0.60	106,765	31/05/2002	
	Dalu Fakir Bari Khal Re-excavation	1.51	330,655	31/05/2002	
	Chilarist Khal Re-excavation	1.01	209,705	31/07/2000	
	Kulaitalar Khal Re-excavation	1.65	224,052	01/07/2002	
	Khalifa Barir Khal Re-excavation	1.15	110,281	31/05/2002	
	Molla Bari Khal Re-excavation	0.50	115,687	31/05/2002	
	Nayabari Khal Re-excavation	0.90	287,381	31/07/2000	
	Lachur Bari Khal Re-excavation	1.55	366,088	31/05/2002	
	Hakimuddin Khal Re-excavation	0.75	195,364	31/07/2000	
	Chilarist Sardere Bari Khal Re-excavation	0.45	89,760	31/05/2002	
		12.02	2,386,663		
106 . Jhalokathi, Sadar	SP15236, Natullabad DR Subproject, DR				15/06/2002
	Khal-3 Re-excavation	1.91	274,752	01/07/2001	
	Branch of Khal-1 Re-excavation	0.79	86,211	01/07/2001	
	Khal-2 Re-excavation	1.67	271,497	01/07/2001	
	Khal-1 Re-excavation	2.17	481,615	01/07/2001	
		6.54	1,114,075		
107 . Jhalokathi, Sadar	SP15258, Gava-Ramchandrapurur DR Subproject, DR				18/06/2002
	Guha Chitra Khal Re-excavation	2.38	661,660	01/07/2001	
	Panchakaran Khal Re-excavation	2.37	845,029	01/07/2001	
	Bermahal Khal Re-excavation	1.58	377,224	01/07/2001	
	Guhader Khal Re-excavation	2.97	732,485	01/07/2001	
		9.30	2,616,398		
108 . Jhenaidah, Kaliganj	SP13048, Shirish Kath Khal FCD Subproject, FCD				07/10/2001
	O&M Shed		0		
	Balrampur Regulator	2-V(1.5mX1.8m)	2,326,466	31/10/1999	
	Shirish Kath Khal Re-excavation	5.65	622,577	30/06/2000	
	Pipe Culvert adjacent to Balrampur Regulator	2-V(900 mm dia)	0		
		5.65	2,949,043		
109 . Jhenaidah, Kaliganj	SP14198, Natopara Beel DR Subproject, DR				28/05/2001
	Natopara Khal Re-excavation	1.30	222,074	31/05/2000	
		1.30	222,074		
110 . Jhenaidah, Moheshpur	SP12024, Goalhuda Khal FCD Subproject, FCD&WC				12/06/2001
	Goalhuda Regulator	1-V(1.2mX1.2m)	1,176,999	30/06/1998	
	Rakhalbhoga Regulator	1-V(1.5mX1.8m)	985,376	31/08/1999	
	Goalhuda Khal Re-excavation	1.50	240,050	30/06/1998	
	Rakhalbhoga Approach Embankment Re-sectioning	0.20	108,576	30/06/2000	
	Embankment Re-sectioning	3.62	432,164	31/12/1997	
	Rakhalbhoga Khal Re-excavation	1.36	130,143	30/06/2000	
		6.68	3,073,308		
111 . Jhenaidah, Sadar	SP12023, Baroikhali Khal FCD Subproject, FCD				14/06/2000
	Baroikhali Khal Re-excavation	1.33	132,915	31/05/1998	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Baroikhal Regulator	1-V(1.5mX1.8m)	806,931	31/05/1998	
		1.33	939,846		
112 . Jhenaidah, Sadar	SP14204, Gorer Beel DR Subproject, DR				24/06/2001
	Khal-1 Re-excavation	1.33	127,725	30/04/2001	
	Khal-3 Re-excavation	0.97	250,696	30/04/2001	
	Khal-2 Re-excavation	0.75	159,686	30/04/2001	
		3.05	538,107		
113 . Joypurhat, Kalai	SP13091, Kanmona-Haraboti WCS Subproject, DR&WC				16/01/2001
	Haraboti Khal Re-excavation	11.25	1,914,523	31/05/1999	
	Kanmona Khal Re-excavation	4.68	1,058,037	31/05/1999	
	WRS at Ch.11+418m	3-V(1.5mx1.8m)	3,087,310	31/03/2000	
		15.93	6,059,870		
114 . Joypurhat, Khetlal	SP15220, Pathanpara-Koitahar WCS Subproject, WC				15/09/2002
	WRS at Ch.0+350m	2-V(1.5mX1.8m)	1,367,770	30/06/2002	
	Khal Re-excavation	4.35	456,910	31/03/2002	
		4.35	1,824,680		
115 . Joypurhat, Panchbibi	SP12012, Ulshi Khal FCD Subproject, FCD&WC				24/03/2003
	Argi Khal Re-excavation	0.59	23,060	30/06/1997	
	Modifying Culvert to Regulator	2-V(1.5mx1.5m)	389,022	31/08/1999	
	Krisnapur Regulator	2-V(1.2mx1.5m)	949,621	01/07/2001	
	Ulshi Regulator	2-V(1.5mX1.8m)	1,843,700	31/08/1999	
	Embankment Re-sectioning	16.11	2,929,497	30/06/1997	
	Argi Regulator	2-V(1.5mx1.2m)	909,808	31/08/1999	
		16.70	7,044,708		
116 . Joypurhat, Panchbibi	SP13078, Baharampur FCD Subproject, FC				04/11/2002
	Embankment Re-sectioning	11.78	2,168,256	30/06/1999	
	Regulator at Ch.6+644m	2-V(1.5mX1.5m)	1,620,912	30/06/2001	
	Pipe Sluice at Ch.5+690m	1-V(600mm Dia)	208,447	30/06/1999	
	Regulator at Ch.4+197m	2-V(1.5mX1.5m)	1,497,843	30/06/2002	
	Regulator at Ch.3+376m	1-V(1.5mX1.5m)	1,367,010	31/07/2000	
		11.78	6,862,468		
117 . Joypurhat, Panchbibi	SP15277, Boyra-Srikrishnapur DR & WCS Subproject, DR&WC				06/11/2002
	Khal Re-excavation	7.80	2,369,441	30/04/2002	
	Panial WRS at Ch.0+300m	3V-1.5m	2,229,022	30/06/2002	
		7.80	4,598,463		
118 . Joypurhat, Sadar	SP15221, Hatigara-Kamalpur WCS Subproject, WC				19/12/2002
	WRS AT Ch.0+120	3-V(1.5mX1.8m)	1,683,010	30/06/2002	
	Hatigara-Kamalpur Khal Re-excavation	7.92	2,005,775	31/05/2002	
		7.92	3,688,785		
119 . Khulna, Batiaghata	SP12026, Narayankhali FCD Subproject, FCD				08/08/2001
	Embankment Re-sectioning	7.78	1,473,157	28/02/1999	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Nangladah Khal Re-excavation	1.14	268,028	28/02/1999	
	Jabbarkhali Khal Re-excavation	1.14	72,086	28/02/1999	
	Salabunia Box Sluice	1-V(0.9mx0.9m)	843,596	30/06/1999	
	Nangladah Regulator	1-V(1.2mX1.5m)	2,356,786	29/02/2000	
	Doanar Regulator	1-V(1.2mX1.5m)	2,356,786	29/02/2000	
	Jabbarkhali Box Sluice	1-V(0.9mX0.9m)	778,952	30/06/1999	
	Salabunia Khal Re-excavation	2.11	279,959	28/02/1999	
		12.17	8,429,350		
120 . Khulna, Dumuria	SP13099, Latabunia FCD Subproject, FC				10/02/2002
	Latabunia Regulator	1-V(1.5mX1.5m)	2,232,672	30/09/1999	
	Embankment Re-sectioning	5.75	2,660,170	01/07/2001	
		5.75	4,892,842		
121 . Khulna, Dumuria	SP13106, Bagchar-Badurgacha FCD Subproject, FC				23/01/2002
	O&M Shed		264,419	01/07/2002	
	Embankment Re-sectioning(Sec. A)	9.83	4,375,840	30/06/2000	
	Simanar Khal Re-excavation	1.00	75,335	31/03/2001	
	Naptir Khal Re-excavation	1.50	254,971	01/07/2001	
	Bakotmari Regulator at Ch.8+670m	1-V(1.5mX1.5m)	2,101,869	29/02/2000	
	Simanar Regulator at Ch.1+850m	1-V(1.5mX1.5m)	2,175,810	29/02/2000	
	Reshiker Khal Re-excavation	1.97	332,049	01/07/2001	
	Embankment Re-sectioning(Sec. B)	4.98	774,997	30/06/2002	
		19.28	10,355,290		
122 . Khulna, Rupsha	SP12027, Jabusa Beel FCD Subproject, FCD				31/10/2000
	Gupier Regulator	2-V(1.5mX1.8m)	3,575,159	30/06/1999	
	Embankment Re-sectioning	5.66	1,313,955	28/02/1999	
	Embankment Rehabilitation	2.76	542,800	01/07/2002	
	Gupier Khal Rehabilitation	1.00	197,114	01/07/2002	
	Sukumari Regulator	2-V(1.5mX1.8m)	2,019,472	28/02/1999	
	Noashiyar Khal Pipe Sluice at Ch.2+675m	1-V(900mm Dia)	658,479	29/02/2000	
	Harigosh Khal Re-excavation	1.78	526,241	01/07/2002	
	Haraniar Khal Rehabilitation	1.50	183,583	01/07/2002	
	Fish Screen at Sukumari Regulator		51,227	01/07/2002	
	Fish Screen at Gupier Regulator		51,227	01/07/2002	
	Haraniar Khal(Br.) Rehabilitation	0.64	145,542	01/07/2002	
	Noashiyar Khal Re-excavation	1.25	338,777	01/07/2002	
	Haraniar Regulator	1-V(1.2mX1.5m)	1,684,156	30/06/1999	
	Sukumari Khal Rehabilitation	2.37	119,135	01/07/2002	
	Haraniar Khal Re-excavation	0.90	55,818	30/04/1999	
	Gupier Khal Re-excavation	1.05	385,591	30/04/1999	
	Sukumari Khal Re-excavation	3.26	409,889	30/04/1999	
	Harigosh Box Sluice	1-V(1.2mX1.2m)	1,093,420	29/02/2000	
		22.17	13,351,585		
123 . Kurigram, Bhurungamari	SP12013, Boldia FCD Subproject, FCD&WC				08/07/2004
	Embankment Re-sectioning(Sec-2)	2.92	1,302,846	01/07/2001	
	Pipe Culvert at Ch.2+125m	3-V(900mm Dia)	73,459	01/07/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Embankment Re-sectioning(Sec-1)	3.40	1,237,817	31/12/1997	
	Boldia Regulator	2V(1.5mx1.8m)	2,182,239	31/08/1998	
		6.32	4,796,361		
124 . Kurigram, Bhurungamari	SP12039, Bango Sonahat FCD Subproject, FCD				27/12/2002
	Embankment Re-sectioning	4.93	1,945,342	31/12/1997	
	Fish Screen at Mora Shankosh Regulator		50,757	30/06/2002	
	Mora Shankosh Regulator	4-V(1.5mx1.8m)	3,527,284	31/10/1999	
	Embankment Re-sectioning(damaged)	0.92	552,524	01/07/2001	
	Approach Embankment	0.10	158,473	30/06/2002	
		5.95	6,234,380		
125 . Kurigram, Bhurungamari	SP15262, Char Bhurungamari FCD Subproject, FCD				29/06/2004
	Pipe Sluice at Ch.8+125m	1-V(1000mm Dia)	928,152	01/07/2002	
	Khal Re-excavation	0.18	40,563	01/07/2002	
	Regulator at Ch.6+465	1-V(1.5mX1.8m)	2,565,476	01/07/2002	
	Embankment Re-sectioning	8.25	2,985,411	01/07/2002	
		8.43	6,519,602		
126 . Kurigram, Nageswari	SP13045, Kedar FCD Subproject, FC				26/06/2004
	Pipe Sluice	1-V(900mm Dia)	412,630	31/10/1999	
	Embankment Re-sectioning	4.95	862,397	30/06/1998	
	Pipe Sluice at Ch.2+900m	1-V(900mm Dia)	567,014	01/07/2002	
	Pipe Sluice	2-V(900mm Dia)	625,515	31/10/1999	
		4.95	2,467,556		
127 . Kurigram, Nageswari	SP13098, Sonai Khamar FCD Subproject, FC				26/06/2004
	Sonai Khamar Regulator	1-V(1.5mX1.8m)	1,839,133	30/09/1999	
	Khal Re-excavation	1.80	230,254	01/07/2001	
	Neparpuchi Beel Pipe Sluice	1-V(900mm Dia)	977,586	01/07/2002	
		1.80	3,046,973		
128 . Kurigram, Nageswari	SP14189, Indragar FCD Subproject, FCD				28/06/2004
	Embankment Re-sectioning(Part-A)	4.40	1,667,884	31/12/2002	
	Embankment Re-sectioning(Part-B)	3.74	1,902,137	31/12/2002	
	Regulator at Ch. 1+939m	4-V(1.5mX1.8m)	3,735,558	31/12/2002	
	Embankment Re-sectioning(Part-B1)	1.04	209,924	31/12/2002	
	Indragar Khal Re-excavation	0.60	102,230	31/08/2002	
	Katakhali Khal Re-excavation	0.45	16,485	31/12/2002	
	Regulator at Ch. 2+144m	1-V(1.2mX1.2m)	1,875,281	31/12/2002	
		10.23	9,509,499		
129 . Kurigram, Rajibpur	SP15250, Naya Char FCD Subproject, FCD				12/04/2005
	Tupa Khal Regulator at Ch.1+273m	3-V(1.5mX1.8m)	3,616,881	01/07/2002	
	Embankment Re-sectioning	3.62	2,367,938	25/07/2001	
		3.62	5,984,819		
130 . Kurigram, Rajibpur	SP15292, Balamari FCD Subproject, FCD				14/05/2005
	Regulator at Ch.0+205m	2-V(1.5mX1.5m)	3,386,946	31/12/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Embankment Re-sectioning	4.30	4,421,589	25/07/2001	
	Pipe Sluice at Ch.2+376m	1-V(900mm Dia)	662,500	31/12/2002	
		4.30	8,471,035		
131 . Kurigram, Rowmari	SP15263, Dantbhanga FCD Subproject, FCD				15/07/2004
	Embankment Re-sectioning	11.96	5,265,170	31/05/2002	
	Datbhanga Regulator	2-V(1.5mX1.8m)	3,005,180	01/07/2002	
		11.96	8,270,350		
132 . Kushtia, Bheramara	SP13111, Bahirchar FCD Subproject, FC				21/04/2002
	Pipe Sluice at Ch. 5+500m	1-V(1.05m Dia)	551,382	30/11/1999	
	Box Sluice at Ch. 4+216m	1-V(1.2mX1.2m)	551,381	01/07/2001	
	Regulator at Ch.6+685m	1-V(1.5mX1.8m)	2,305,179	30/09/2000	
	Pipe Sluice at Ch. 3+315m	1-V(900mm Dia)	585,292	30/04/2002	
	Pipe Sluice at Ch. 0+774m	1-V(900mm Dia)	685,525	30/04/2002	
	Embankment Re-sectioning	6.72	2,330,752	30/11/1999	
		6.72	7,009,511		
133 . Kushtia, Bheramara	SP15261, Satbaria-Dharampur DR & WCS Subproject, DR&WC				28/10/2003
	Khal Re-excavation	2.32	197,059	30/06/2002	
	Satbaria Flood Bypass on Hisna River	3-V(2.5mX1.75m)	1,612,073	30/06/2002	
	WRS	4-V(1.5mX1.8m)	3,055,523	30/04/2002	
	Satbaria Flushing Sluice at Ch. 2+370m	2-V(1.5mX1.8m)	3,099,918	30/06/2002	
		2.32	7,964,573		
134 . Kushtia, Daulatpur	SP12031, Khirod Shah FCD Subproject, FCD&WC				22/01/2001
	Moirampur Khal Re-excavation	0.78	108,815	31/12/1997	
	Moirampur Regulator	1-V(1.5mX1.8m)	1,482,179	30/11/1999	
	Embankment Re-sectioning	0.38	236,470	01/07/2001	
	Kashir Dara Khal Re-excavation	1.00	118,392	01/07/2001	
	Kashir Dara Regulator	1-V(1.2mX1.2m)	1,151,022	30/09/2000	
		2.16	3,096,878		
135 . Kushtia, Khoksa	SP12029, Sirajpur Haor FCD Subproject, WC				27/05/2004
	Earthen Cross Dam	0.06	272,459	31/12/1997	
	Sirajpur Haor Re-excavation	6.21	7,450,117	31/12/1997	
	Flushing Sluice	2-V(1.5mX1.8m)	2,717,798	30/11/1999	
	Fish Screen		0	01/07/2002	
		6.27	10,440,374		
136 . Lalmonirhat, Hatibandha	SP14159, Nawdabash-Banchuki WCS Subproject, WC				25/04/2002
	Khal Re-excavation	6.55	1,803,577	25/07/2001	
	WRS at Ch.5+810m	4-V(1.5mX1.8m)	2,958,220	30/04/2002	
		6.55	4,761,797		
137 . Madaripur, Rajoir	SP14202, Baikkar Beel DR Subproject, DR				22/01/2003
	Baikker Khal Re-excavation	6.19	554,545	31/05/2001	
		6.19	554,545		
138 . Madaripur, Rajoir					

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
SP14207, Sutarkandi FCD Subproject, FCD					18/08/2002
	Box Sluice at Ch.5+740	2-V(1.2mX1.2m)	1,554,001	30/06/2002	
	Pipe Sluice at Ch.2+025m	1-V(900mm Dia.)	1,168,265	30/06/2002	
	Embankment Re-sectioning	10.69	3,311,843	01/07/2002	
	Box Sluice at Ch.7+362	1-V(1.2mX1.2m)	1,296,575	30/06/2002	
	Kodiala Khal Re-excavation	2.82	519,764	30/06/2002	
		13.51	7,850,448		
139 . Madaripur, Sadar	SP12017, Housdi-Patiladi FCD Subproject, FCD				12/04/2002
	Namobari Pipe Sluice	1-V(900mm Dia)	734,483	30/04/2001	
	Balsabari Box Sluice	1-V(1.0mx1.0m)	740,073	30/06/1998	
	Anchra Box Sluice	1-V(1.0mx1.0m)	906,416	30/06/1998	
	Durgabari Regulator	1-V(1.0mx1.0m)	2,156,608	31/12/1998	
	Anchra Khal Re-excavation	0.30	7,980	30/06/1997	
	Embankment Protection Works Ch.0+000m-0+425m		453,017	01/07/2001	
	Embankment Re-sectioning	6.31	1,833,204	31/10/2000	
	Housdi Regulator	1-V(1.2mx1.2m)	1,647,315	31/12/1998	
	Fakirbari Regulator	1-V(1.2mx1.5m)	1,591,161	31/05/1998	
	Fakirbari Khal Re-excavation	0.51	37,475	30/06/1997	
		7.12	10,107,732		
140 . Madaripur, Sadar	SP14208, Kumrakhali DR & WCS Subproject, DR&WC				31/12/2003
	Kumarkhali Khal Re-excavation	4.43	1,040,248	30/04/2000	
	Anchar Kata Khal Re-excavation	1.54	106,520	31/08/2001	
	Kumarkhali WRS at Ch.0+150m	2-V(1.5mX1.8m)	2,389,268	01/07/2002	
	Mongola-Bhangola Khal Re-excavation	1.32	29,648	30/06/2002	
	Pearpur WRS at Ch.4+300m	1-V(1.2mX1.5m)	2,377,918	01/07/2002	
		7.29	5,943,602		
141 . Madaripur, Sadar	SP14209, Balsa Chandibardi FCD Subproject, FCD				19/11/2012
	Box Sluice at Ch.7+480m		1,954,054	01/07/2002	
	Embankment Re-sectioning	5.82	4,653,609	01/07/2002	
	Boalia-Chandibordi Khal Re-excavation	2.55	562,175	30/09/2001	
	Regulator at Ch.5+820m	1-V(1.2mX1.2m)	1,601,615	01/07/2002	
	Pipe Sluice at Ch.4+180m	1-V(900mm Dia.)	1,604,031	28/02/2002	
	Regulator at Ch.8+100m	2-V(1.2mX1.2m)	1,959,102	01/07/2002	
	Pipe Sluice at Ch.3+310m	1-V(900mm Dia.)	1,630,405	30/06/2002	
		8.37	13,964,991		
142 . Madaripur, Sadar	SP15357, Natun Rajarhat-Char Nashna FC Subproject, FC				20/06/2002
	Embankment Re-sectioning	4.96	2,557,733	30/09/2001	
	Closure	0.02	34,047	01/07/2002	
		4.98	2,591,780		
143 . Magura, Sadar	SP11007, Kapashati FCD Subproject, FCD				20/11/2001
	Kapashati Khal Re-excavation	1.45	160,259	31/12/1997	
	Kapashati Regulator	2-V(1.5mX1.8m)	2,219,072	30/04/1999	
	Digha Beel Khal Re-excavation	0.80	57,660	31/12/1997	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
		2.25	2,436,991		
144 . Magura, Sadar	SP14139, Chaprar Khal FCD Subproject, FCD				26/05/2004
	Pipe Sluice at Ch.0+050m	2-V(900mm Dia)	1,211,961	01/07/2001	
	Chapra Khal Re-excavation	0.94	121,411	30/06/2000	
	Embankment Re-sectioning	0.30	69,082	31/12/1999	
		1.24	1,402,454		
145 . Magura, Shalikha	SP13058, Kathalbaria Khal FCD Subproject, FCD&WC				22/11/2001
	Kathalbaria Khal Re-excavation	2.75	160,279	30/06/2000	
	Embankment Re-sectioning	1.18	84,554	31/08/2000	
	Sorsuna WRS	1-V(1.5mX1.8m)	1,710,714	30/06/2001	
	Kathalbaria Regulator	2-V(1.5mX1.8m)	1,805,441	30/06/2001	
		3.93	3,760,988		
146 . Magura, Sreepur	SP14140, Sonatundi WCS Subproject, WC				17/11/2001
	WRS at Ch.0+200m	1-V(1.5mX1.5m)	1,774,428	26/08/2001	
	Sonatundi Khal Re-excavation	1.22	246,886	30/06/1999	
		1.22	2,021,314		
147 . Meherpur, Gangni	SP14175, Pirtola FCD Subproject, FCD				15/05/2002
	Pirtola Khal Re-excavation	1.35	212,970	31/05/2002	
	O&M Shed		0		
	Regulator	2-V(1.2mX1.5m)	2,223,288	30/04/2002	
		1.35	2,436,258		
148 . Meherpur, Sadar	SP11006, Garir Khal FCD Subproject, Fisheries & WC				24/04/2001
	Culvert at Ch.0+380m		18,238	26/08/2001	
	Culvert at Ch.0+086m		18,238	26/08/2001	
	Approach Embankment	0.78	257,593	30/04/2001	
	Culvert		565,618	31/12/1997	
	Garir Khal Regulator	2-V(1.2mX1.5m)	2,300,060	15/06/1998	
	Culvert at Ch.0+335m		18,238	26/08/2001	
	Garir Khal Re-excavation	1.75	350,134	31/12/1997	
		2.53	3,528,119		
149 . Meherpur, Sadar	SP13050, Toplah Khal FCD Subproject, FCD				16/08/2001
	Toplah Regulator	1-V(1.5mX1.5m)	1,876,411	30/11/1999	
	Embankment Re-sectioning	1.80	635,476	31/05/2002	
	Toplah Khal Re-excavation	0.70	298,402	01/07/2001	
		2.50	2,810,289		
150 . Meherpur, Sadar	SP13051, Asrafpur FC Subproject, FC				13/08/2001
	O&M Shed		0	01/07/2002	
	RCC Palasiding Work		0	01/07/2002	
	Asrafpur Regulator	1-V(1.5mX1.5m)	1,914,997	01/07/2001	
			1,914,997		
151 . Meherpur, Sadar	SP14135, Saraswati Khal FCD Subproject, FCD				14/11/2012

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Saraswati Khal Re-excavation	0.30	122,000	30/06/2002	
	Saraswati Khal Regulator at Ch.0+100m	3-V(1.5mX1.5m)	2,974,603	31/12/2002	
		0.30	3,096,603		
152 . Meherpur, Sadar	SP14176, Nowadapara FCD Subproject, FCD				04/06/2002
	Regulator at Ch.0+113m	1-V(1.2mX1.2m)	1,422,557	30/06/2002	
	Nawdapara Khal Re-excavation	0.27	52,115	30/06/2002	
		0.27	1,474,672		
153 . Meherpur, Sadar	SP15237, Kakrajal FCD Subproject, FCD				25/05/2002
	Rehabilitation of Kakrazol Regulator	2-V(1.5mX1.8m)	675,140	30/06/2002	
			675,140		
154 . Meherpur, Sadar	SP15259, Kutubpur Beel FCD Subproject, FCD				28/05/2002
	Hitimpur Regulator at Ch.0+220m	1-V(1.2mX1.5m)	1,168,696	30/06/2002	
	Hitimpur Khal Re-excavation	0.75	77,730	30/06/2002	
	Embankment Re-sectioning	3.20	228,477	31/05/2002	
		3.95	1,474,903		
155 . Naogaon, Dhamoirhat	SP15222, Titukata Khal WCS Subproject, WC				04/09/2002
	Titukata Khal Re-excavation	12.54	1,634,860	01/07/2002	
	WRS at Ch.7+700m	2-V(1.5mX2.0m)	2,149,992	01/07/2002	
	WRS at Ch.0+025m	3-V(1.5mX1.8m)	1,754,438	30/06/2002	
		12.54	5,539,290		
156 . Naogaon, Dhamoirhat	SP15224, Ghukshi WCS Subproject, WC				15/02/2001
	Ghukshi Khal Re-excavation	14.63	823,565	31/08/2002	
		14.63	823,565		
157 . Naogaon, Dhamoirhat	SP15315, Lodipur-Dhananjay DR & WCS Subproject, DR&WC				29/04/2003
	WRS at Ch.0+050m	1-V(10.0mX1.5m)	1,464,325	30/06/2002	
	Mamudpur Khal Re-excavation	11.15	1,777,772	01/07/2002	
	WRS at Ch.7+800m	1-V(10.0mX1.m)	1,180,145	30/06/2002	
		11.15	4,422,242		
158 . Naogaon, Manda	SP15226, Parkulihar Paikpara DR Subproject, DR				20/10/2002
	Parkurihar Paikpara Khal Re-excavation	0.58	123,223	25/07/2001	
		0.58	123,223		
159 . Naogaon, Mohadebpur	SP13074, Ramchandrapur FCD Subproject, FCD&WC				01/07/2000
	Khal Re-excavation	1.01	111,317	01/07/2001	
	Ramchandrapur Regulator	2-V(1.5mX1.8m)	2,074,032	30/09/2000	
	Embankment Protection Works	0.055 km	0	01/07/2002	
	Embankment Re-sectioning	5.10	375,859	25/07/2001	
		6.11	2,561,208		
160 . Naogaon, Niamatpur	SP14157, Niamatpur-Gahail WCS Subproject, WC				11/09/2002
	WRS at Ch.0+060m	14m width	3,539,437	31/12/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Niamatpur Khal Re-excavation (Sec. A)	12.24	1,964,722	28/02/2002	
	Niamatpur Khal Re-excavation (Sec. B)	4.90	378,894	31/05/2002	
	WRS at Ch.2+890m	10m width	3,147,795	30/06/2002	
	WRS at Ch.6+050m	7m width	2,652,711	31/08/2001	
	WRS at Ch.9+420m	5m width	2,317,236	30/06/2002	
	O&M Shed		0	30/06/2002	
		17.14	14,000,795		
161 . Naogaon, Niamatpur	SP15314, Ghoskura-Dadral DR & WCS Subproject, DR&WC				11/09/2002
	WRS at Ch.5+400m	1-V(12.0mX2.3m)	2,430,803	31/05/2002	
	Ghoskura-Dadral Khal Re-excavation	9.10	1,793,183	30/06/2002	
	WRS at Ch.0+050m	1-V(14.0mX2.0m)	2,845,513	31/05/2002	
		9.10	7,069,499		
162 . Naogaon, Patnitala	SP14155, Abadia FCD Subproject, FCD				19/07/2003
	Abadia Khal Regulator at Ch.0+050m	3-V(1.5mX1.8m)	3,747,275	31/12/2002	
	Abadia Khal Re-excavation	3.30	637,245	01/07/2002	
		3.30	4,384,520		
163 . Naogaon, Patnitala	SP14156, Katabari FCD Subproject, FCD				17/07/2003
	Katabari Khal Re-excavation	2.80	172,364	01/07/2002	
	Katabari Regulator	2-V(1.5mX1.8m)	3,226,078	01/07/2002	
	Embankment Re-sectioning	3.38	1,346,331	01/07/2002	
		6.18	4,744,773		
164 . Naogaon, Patnitala	SP15313, Akhira-Saidpur Khal DR & WCS Subproject, DR&WC				20/07/2003
	WRS at Ch.14+100m	1-V(10.0mX1.5m)	1,351,682	01/07/2002	
	WRS at Ch.0+900m	1-V(16.0mX2.0m)	2,730,999	01/07/2002	
	WRS at Ch.7+700m	1-V(13.0mX2.0m)	2,317,984	01/07/2002	
	Khal Re-excavation	12.72	2,379,420	01/07/2002	
		12.72	8,780,085		
165 . Narail, Kalia	SP15325, Mulasree-Pakhimara FCD Subproject, FCD				26/05/2002
	Pakhimara Regulator	2-V(1.2mx1.5m)	2,332,838	31/05/2002	
	Mulasree Regulator	2-V(1.5mx1.8m)	1,978,228	31/05/2002	
	Embankment Re-sectioning	4.23	1,058,732	30/06/2002	
	Mulasree Khal Re-excavation	0.75	103,590	30/06/2002	
	Pakhimara Khal Re-excavation	2.00	179,634	31/05/2002	
		6.98	5,653,022		
166 . Narail, Kalia	SP15326, Gachbaria Khal DR Subproject, DR				25/05/2002
	Gachbaria Khal Re-excavation	4.00	1,281,259	30/04/2002	
	Gachbaria Br. Khal Re-excavation	0.50	51,297	30/04/2002	
	Gachbaria Br. Khal-1 Re-excavation	0.48	95,103	30/06/2002	
		4.98	1,427,659		
167 . Narail, Lohagara	SP13076, Maigram FCD Subproject, FCD				26/10/2000
	Khal Re-excavation	1.31	677,054	30/06/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Embankment Re-sectioning	4.05	970,806	30/06/2002	
	Maigram Regulator	2-V(1.2mX1.8m)	2,302,741	30/09/1999	
		5.36	3,950,601		
168 . Narail, Lohagara	SP14177, Hazrakhali WCS Subproject, WC				31/12/2003
	Hazrakhali Khal Re-excavation	4.25	1,001,288	31/08/2002	
	WRS at Ch.1+630m	2-V(1.5mX1.5m)	2,163,637	31/12/2002	
		4.25	3,164,925		
169 . Narail, Lohagara	SP15339, Beel Jatkia DR & WCS Subproject, DR&WC				04/01/2004
	Manikganj-Sultia Khal Re-excavation	4.50	1,657,811	28/02/2002	
	Dodaria Khal Re-excavation	4.50	832,757	31/08/2002	
	Approach Dyke Re-sectioning	1.85	471,237	28/02/2002	
	WRS	4-V(1.5mX1.8m)	4,646,318	31/08/2002	
		10.85	7,608,123		
170 . Narail, Sadar	SP12038, Chanduliar Char FCD Subproject, FCD&WC				04/10/2000
	Embankment Re-sectioning	1.00	305,273	31/12/1997	
	Chanduliar Khal Regulator	1-V(1.5mx1.8m)	1,164,373	30/11/1999	
	Chanduliar Khal Re-excavation	0.50	12,689	31/12/1997	
		1.50	1,482,335		
171 . Narail, Sadar	SP13067, Rehabilitation of Khatnur Beel WCS Subproject, FCD&WC				30/05/2002
	Khatnur Beel WRS	2-V(1.05m Dia)	788,512	31/07/1999	
	Embankment Re-sectioning	1.05	270,466	01/07/2001	
		1.05	1,058,978		
172 . Narail, Sadar	SP13077, Siapagla FCD Subproject, FCD&WC				25/10/2000
	Barmara Regulator	1-V(1.5mX1.8m)	932,648	31/07/1999	
	Siapagla Regulator	2-V(1.5mX1.8m)	1,521,588	31/10/1998	
			2,454,236		
173 . Narail, Sadar	SP14190, Panu Khal DR & WCS Subproject, DR&WC				28/05/2002
	Panu Khal Re-excavation	0.78	258,255	01/07/2002	
	WRS at Ch.0+150m	1-V(1.2mX1.8m)	891,055	01/07/2002	
		0.78	1,149,310		
174 . Natore, Baraigram	SP14148, Kumarkhali FCD Subproject, FCD				19/10/2002
	O&M Shed		233,823	30/06/2002	
	Padma Khal Re-excavation	0.83	83,930	30/06/2002	
	Kumarkhali Khal Re-excavation	0.91	60,826	31/05/2001	
	Embankment Re-sectioning(Sec. A)	1.87	1,136,712	30/06/1999	
	Embankment Re-sectioning(Sec. B)	3.85	2,508,340	30/06/2002	
	Regulator at Ch.1+108m	2-V(1.5mX1.8m)	1,866,415	01/07/2002	
		7.46	5,890,046		
175 . Natore, Baraigram	SP15254, Dhulai Beel DR Subproject, DR				16/05/2002
	Dhulai Beel Khal Re-excavation	6.70	600,763	25/07/2001	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
176 . Natore, Sadar SP13070, Rampur FCD Subproject, FCD&WC		6.70	600,763		16/05/2000
	Embankment Re-sectioning	1.40	406,056	01/07/2001	
	O&M Shed		223,902	30/04/2002	
	Khal Re-excavation	1.90	66,336	31/05/1998	
	Rampur Regulator	1-V(1.5mX1.5m)	1,997,000	30/06/1999	
		3.30	2,693,294		
177 . Natore, Sadar SP14146, Dighapatia FCD Subproject, FCD					17/11/2003
	Dighapatia Beel Khal Re-excavation	2.18	616,775	30/06/1999	
	Rajbari Regulator	1-V(1.5mX1.5m)	1,679,165	01/07/2002	
	Dighapatia Regulator at Ch.0+098m	1-V(1.5mX1.8m)	1,608,491	01/07/2002	
178 . Natore, Sadar SP15260, Narayanpara DR Subproject, DR		2.18	3,904,431		15/05/2002
	Narayanpara Khal Re-excavation	2.20	352,973	30/06/2001	
	Box Culvert at Ch. 1+135m	1-V(3.6mX2.6m)	461,225	30/06/2002	
	Box Culvert at Ch. 0+125m	1-V(3.6mX2.6m)	461,225	30/06/2002	
179 . Natore, Singra SP14147, Singradaha FCD Subproject, FCD		2.20	1,275,423		24/10/2004
	Hanspukuria Khal Regulator at Ch.17+330m	2-V(1.5mX1.8m)	1,784,037	01/07/2002	
	Abdul Ali Khal Regulator at Ch.0+000m	2-V(1.5mX1.8m)	2,406,486	01/07/2002	
	Baduri Para Khal Re-excavation	0.85	123,636	01/07/2002	
	Abdul Ali Khal Re-excavation	2.32	118,538	30/06/2001	
	Hanspukuria Khal Re-excavation	0.55	69,836	30/09/2001	
	Embankment Re-sectioning	19.29	9,294,019	01/07/2002	
	Baduri Para Khal Regulator at Ch.12+380m	2-V(1.5mX1.8m)	2,390,396	30/06/2002	
		23.01	16,186,948		
180 . Natore, Singra SP15238, Dhuliadanga FCD Subproject, FCD					12/06/2004
	Shibtala Khal Re-excavation(Sec. 2)	0.60	77,613	30/09/2001	
	Shibtala Khal Re-excavation(Sec. 1)	0.60	56,318	25/07/2001	
	Shibtala Khal Regulator	1-V(1.2mX1.2m)	1,226,850	31/03/2002	
	Sahebkata Khal Regulator	2-V(1.2mX1.2m)	1,510,969	01/07/2002	
	Sahebkata Khal Re-excavation	0.60	105,427	30/04/2002	
		1.80	2,977,177		
181 . Nilphamari, Dimla SP13084, Chhatnai WCS Subproject, WC					24/04/2002
	Chhatnai WRS	2-V(1.5mX1.5m)	1,859,646	31/05/2001	
	Approach Embankment	0.90	92,331	31/05/2002	
	Protective Works for Embankment		412,689	31/05/2001	
	O&M Shed		229,805	31/05/2002	
	Embankment Re-sectioning	2.00	221,151	31/08/2000	
	Relief Culvert	1-V(3.0mX2.2m)	1,025,276	31/05/2002	
182 . Nilphamari, Domar SP13064, Dhardura FCD Subproject, FCD&WC		2.90	3,840,898		22/04/2001

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Khal Re-excavation	2.70	343,639	30/06/2002	
	Embankment Re-sectioning	0.21	161,967	30/06/2001	
	Dhadura Regulator	2-V(1.5mX1.5m)	1,359,763	31/10/2000	
	Embankment Protection Works		831,458	30/06/2001	
		2.91	2,696,827		
183 . Nilphamari, Domar	SP13065, Haridara WCS Subproject, WC				24/04/2002
	Khal Re-excavation	1.65	178,299	31/12/1998	
	Protective Works for Haridara WRS		86,220	25/07/2001	
	Khal Re-excavation(Loop Cutting)	0.45	51,254	30/06/2001	
	Approach Embankment-2 Re-sectioning	0.20	115,508	31/03/2002	
	Approach Embankment-1 Re-sectioning	0.50	86,220	30/06/2001	
	O&M Shed		264,683	31/05/2002	
	Culvert	2-V(3.0mX2.2m)	1,069,318	31/03/2001	
	Haridara WRS	2-V(1.5mX1.5m)	1,755,338	31/10/2000	
		2.80	3,606,840		
184 . Nilphamari, Domar	SP13083, Upper Chilahati WCS Subproject, WC				07/03/2000
	Embankment Re-sectioning	3.90	100,255	01/07/2001	
	Khal Re-excavation	2.91	403,397	30/09/1999	
	Upper Chilahati WRS	3-V(1.5mX1.8m)	1,738,144	31/10/2000	
		6.81	2,241,796		
185 . Nilphamari, Domar	SP13085, Lower Chilahati WCS Subproject, WC				05/01/2004
	Approach Embankment Re-sectioning	0.20	610,235	01/07/2001	
	Lower Chilahati Khal Re-excavation(Sec 2)	3.60	584,720	01/07/2002	
	Khal Re-excavation	5.01	564,117	31/12/1998	
	Lower Chilahati WRS	5-V(1.5mX1.8m)	2,792,475	30/06/2001	
	Lower Chilahati Khal Re-excavation(Sec 1)	0.45	184,218	28/02/2002	
	Protective Works for Approach Embankment		87,571	01/07/2002	
	Culvert Approach Re-sectioning	0.10	246,146	28/02/2002	
	Culvert	3-V(3.0mX3.0m)	1,160,964	01/07/2001	
		9.36	6,230,446		
186 . Nilphamari, Domar	SP15269, Haridara-Chekardara DR & WCS Subproject, DR&WC				24/12/2003
	WRS at Ch. 6+950m	6-V(1.5mX2.2m)	3,326,372	01/07/2001	
	Chekardara Khal Re-excavation	7.15	1,042,470	31/08/2000	
		7.15	4,368,842		
187 . Nilphamari, Sadar	SP14216, Motiarbeel Ramkala WCS Subproject, WC				11/08/2002
	Motiar Beel-Ramkala Khal Re-excavation	4.50	153,778	31/05/2002	
	WRS at Ch.1+170m	2-V(1.5mX2.0m)	1,519,986	31/05/2002	
	Khal Re-excavation	3.30	314,941	30/06/2000	
		7.80	1,988,705		
188 . Nilphamari, Sadar	SP15305, Dhobadanga-Neechpara DR & WCS Subproject, DR&WC				24/06/2002
	WRS at Ch.5+700m	3-V(1.5mX1.8m)	2,337,229	31/05/2002	
	Dhobadanga Khal Re-excavation	6.60	2,560,149	01/07/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	WRS at Ch.2+700m	2-V(1.5mX1.8m)	1,402,906	31/05/2002	
		6.60	6,300,284		
189 . Pabna, Atghoria SP11005, Rameswarpur-Kachuarampur FCD Subproject, FCD					24/08/2000
	Pipe Sluice at Ch. 4+920m	1-V(900mm Dia)	398,678	01/07/2001	
	Embankment Re-sectioning	10.76	2,560,586	31/12/1997	
	Box Sluice	2-V(1.37mX1.8m)	553,616	30/09/2000	
	Pipe Sluice at Ch. 3+050m	1-V(900mm Dia)	391,789	01/07/2001	
	Fish Screen		0	01/07/2002	
	Modification of Bridge to Regulator	2-V(1.5mx1.2m)	1,238,240	30/06/1998	
	Pipe Sluice at Ch. 2+500m	1-V(900mm Dia)	413,029	01/07/2001	
	Pipe Sluice at Ch. 0+925m	1-V(900mm Dia)	411,948	01/07/2001	
		10.76	5,967,886		
190 . Pabna, Bhangura SP13072, Astomanisha FCD Subproject, FCD					27/06/2002
	Damaged Embankment Re-sectioning	0.07	68,541	25/07/2001	
	Closure at Ch.5+540m & 6+140m	0.10	41,455	25/07/2001	
	Embankment Re-sectioning	7.20	4,162,336	01/07/2001	
	Fish Screen at Singari Regulator		49,304	31/03/2002	
	Singari Regulator	2-V(1.5mX1.5m)	2,268,397	01/07/2001	
		7.37	6,590,033		
191 . Pabna, Chatmohor SP14195, Kurulia Beel FCD Subproject, FCD					22/08/2002
	Embankment Re-sectioning	11.49	475,958	30/06/2002	
	Mathurapur Regulator at Ch.5+390m	2-V(1.5mX1.8m)	2,553,857	30/04/2002	
	Dharail Regulator at Ch.0+210m	2-V(1.5mX1.8m)	3,634,209	30/04/2002	
	Mathurapur Khal Re-excavation	8.20	1,593,351	30/06/2002	
	Dharail Khal Re-excavation	3.60	1,695,947	30/06/2002	
		23.29	9,953,322		
192 . Pabna, Santhia SP15255, Chinanary-Bhitapara DR & WCS Subproject, DR&WC					12/09/2002
	O&M Shed		0	01/07/2002	
	Chinanary Bhitapara WRS	1V(35m X 2m)	5,672,258	30/04/2002	
	Chinanary Khal Re-excavation	6.15	1,338,960	25/07/2001	
		6.15	7,011,218		
193 . Panchagar, Atwari SP13086, Baro Singia WCS Subproject, WC					30/04/2002
	WRS	5-V(1.5mX1.8m)	2,887,940	01/07/2001	
	Khal Re-excavation	3.29	833,227	01/07/2001	
		3.29	3,721,167		
194 . Panchagar, Atwari SP13087, Rosheya Canal WCS Subproject, DR&WC					15/05/2001
	WRS	3-V(1.5mX1.8m)	2,164,278	31/03/2001	
	Rosheya Khal Re-excavation	0.22	68,460	30/06/2002	
	Relief Culvert	2-V(3.0mX1.45m)	699,574	30/06/2002	
	Khal Re-excavation	2.74	245,762	30/06/1998	
		2.96	3,178,074		
195 . Panchagar, Sadar					

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
SP12034, Kuchiamur-Talmachaspara WCS Subproject, WC					11/08/2004
	WRS at Ch.1+900m	2-V(1.5mX1.8m)	1,158,715	31/05/2000	
	Embankment Re-sectioning	0.10	55,966	01/07/2002	
	Mama-Bhagna Khal Re-excavation	4.02	506,498	31/12/1997	
	WRS at Ch.0+500m	4-V(1.2mX2.1m)	2,090,874	29/02/2000	
	Protective Works of WRS		814,457	01/07/2002	
		4.12	4,626,510		
196 . Panchagar, Sadar SP14210, Beer Bundh WCS Subproject, WC					06/07/2004
	Chilka Khal Re-excavation	1.05	28,181	31/07/1999	
	Chilka Khal WRS at Ch.0+050m	4-V(1.5mX2.0m)	2,006,430	30/06/2002	
		1.05	2,034,611		
197 . Panchagar, Sadar SP14211, Moharani Bundh WCS Subproject, WC					06/03/2002
	Tangon River Re-excavation	7.00	1,522,279	31/12/1999	
	WRS	8-V(1.5mX2.0m)	6,071,636	01/07/2001	
		7.00	7,593,915		
198 . Panchagar, Tetulia SP13061, Versa WCS Subproject, WC					05/07/2004
	Versa WRS	4-V(1.5mX1.8m)	4,661,149	30/06/2002	
	Approach Embankment	1.46	407,053	30/06/2002	
		1.46	5,068,202		
199 . Panchagar, Tetulia SP13062, Berung River WCS Subproject, WC					04/07/2002
	O&M Shed		268,035	01/07/2002	
	Approach Embankment	1.02	139,515	30/06/2002	
	Berung WRS	25.0mX2.0m	9,795,457	30/06/2002	
		1.02	10,203,007		
200 . Patuakhali, Bauphal SP14192, Char Roy Shaheb FCD Subproject, FCD					18/06/2002
	Regulator at Ch.10+800m	2-V(1.5mX1.8m)	2,841,736	30/06/2002	
	Pipe Sluice at Ch.7+650m	1-V(900mm Dia)	885,338	31/12/2002	
	Embankment Re-sectioning(Sec. A)	11.77	6,756,360	30/06/2002	
	Embankment Re-sectioning(Sec. B)	0.31	227,760	30/06/2002	
	Regulator at Ch.2+850m	2-V(1.5mX1.8m)	2,815,767	31/12/2002	
	Regulator at Ch.0+640m	1-V(1.5mX1.8m)	1,732,043	31/12/2002	
		12.08	15,259,004		
201 . Patuakhali, Bauphal SP14194, Anarashia FCD Subproject, FCD					02/10/2003
	Anarashia-Gopaliala Khal Re-excavation	3.00	210,339	01/07/2002	
	Bauser Suta Khal Re-excavation	0.52	37,449	31/10/2000	
	Embankment Re-sectioning	3.43	1,358,422	31/10/2000	
	Betaler Khal-2 Re-excavation	1.80	176,456	31/10/2000	
	Pipe Sluice at Ch.4+125m	1-V(900mm Dia)	778,500	01/07/2002	
	O&M Shed		270,987	01/07/2002	
	Betaler Khal-2 Pipe Sluice at Ch.3+235m	1-V(900mm Dia)	546,417	01/07/2001	
	Box Sluice at Ch.5+680m	1-V(1.5mX1.5m)	1,077,000	01/07/2001	
	Meser Khan Khal Re-excavation	0.70	44,255	31/10/2000	
	Box Sluice at Ch.6+530m	1-V(1.5mX1.5m)	859,237	01/07/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Meser Khan Khal Pipe Sluice at Ch.4+125m	1-V(900mm Dia)	508,749	01/07/2001	
	Betaler Khal-1 Regulator at Ch.0+200m	2-V(1.5mX1.5m)	2,638,688	01/07/2001	
	Betaler Khal-1 Re-excavation	2.70	484,318	31/10/2000	
		12.15	8,990,817		
202 . Patuakhali, Bauphal	SP15345, Rajapur Patilapara FCD Subproject, FCD				04/10/2003
	Embankment Re-sectioning	7.56	2,696,423	30/06/2002	
	Rajapur Khal Re-excavation	1.05	92,271	30/06/2002	
	Kalibari Regulator	1-V(1.5mX1.8m)	1,678,849		
	Arainaw-Kamal Howlader Khal-2 Re-excavation	2.05	183,128	30/06/2002	
	Mohisbari Khal Re-excavation	3.75	552,923	30/06/2002	
	O&M Shed		270,987	01/07/2002	
	Rajapur Br. Khal Re-excavation	0.45	31,769	30/06/2002	
	Patilapara Khal Re-excavation	1.35	93,113	30/06/2002	
	Kamal Howlader Khal Pipe Sluice at Ch. 5+006m	1-V(900mm Dia)	696,799	01/07/2002	
	Rajapur Khal Pipe Sluice at Ch.1+010m	2-V(900mm Dia)	524,052	01/07/2002	
	Burir Khal Regulator	1-V(1.5mX1.8m)	2,290,630	01/07/2002	
	Arainaw-Kamal Howlader Khal Re-excavation	3.80	75,284	30/06/2002	
	Burir Khal Re-excavation	2.60	138,063	31/03/2002	
	Patilapara Khal Regulator	1-V(1.5mX1.8m)	1,694,266	01/07/2002	
		22.61	11,018,557		
203 . Patuakhali, Galachipa	SP11011, Chalitabunia FCD Subproject, FCD				30/06/1999
	Bibirhaola Regulator	1-V(1.5mX1.8m)	2,518,387	31/05/1998	
	Gurubhanga Regulator	2-V(1.5mX1.8m)	3,667,530	31/05/1999	
	Embankment Re-sectioning(Sec.2)	7.13	3,485,591	01/07/2001	
	Embankment Re-sectioning (Sec. 1)	7.60	4,445,471	30/04/2001	
		14.73	14,116,979		
204 . Patuakhali, Kalapara	SP15337, Nilganj DR Subproject, DR				23/05/2002
	Kumirmara Khal Re-excavation	1.40	492,798	01/07/2002	
	Box Culvert at Ch. 0+190m	2-V(2.0mX2.5m)	860,763	01/07/2002	
	Pakhimara Khal Re-excavation	1.95	181,026	01/07/2002	
	Mustafapur Khal Re-excavation	2.37	1,086,987	01/07/2002	
	Box Culvert at Ch. 0+160m	2-V(2.0mX2.5m)	860,615	30/06/2002	
		5.72	3,482,189		
205 . Patuakhali, Sadar	SP13103, Hetalia-Madarbunia FCD Subproject, FCD				02/06/2002
	Embankment Re-sectioning	9.54	4,524,246	30/04/2000	
	Regulator at Ch.3+240m	1-V(1.5mX1.5m)	444,597	01/07/2001	
	Pipe Sluice at Ch.0+425m	1-V(900mm Dia)	432,227	01/07/2001	
	Regulator at Ch.3+840m	2-V(1.5mX1.8m)	4,061,674	01/07/2001	
	Pipe Sluice at Ch.4+320m	1-V(900mm Dia)	445,919	01/07/2001	
	Regulator at Ch.6+574m	2-V(1.5mX1.8m)	4,061,729	01/07/2001	
	Regulator at Ch.1+980m	1-V(1.5mX1.8m)	2,333,616	01/07/2001	
		9.54	16,304,008		
206 . Patuakhali, Sadar	SP13104, Barobigha Mollabari FCD Subproject, FC				24/06/2002
	Embankment Resectioning	5.47	2,180,137	31/03/1999	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Saheber Khal Regulator	1-V(1.2mX1.2m)	2,136,967	01/07/2001	
		5.47	4,317,104		
207 . Patuakhali, Sadar	SP15265, Pairakunja FCD Subproject, FCD				20/06/2002
	Galachip Khal Regulator at Ch.3+382m	3-V(1.5mX1.8m)	4,710,395	30/06/2002	
	Hala-Bash Khal Pipe Sluice	2-V(900mm Dia)	992,290	30/06/2002	
	Gilabunia Khal Pipe Sluice	1-V(900mm Dia)	995,172	01/07/2002	
	Embankment-1 Re-sectioning	11.85	3,961,105	01/07/2002	
	Durgapur Khal Regulator at Ch.10+940m	2-V(1.5mX1.8m)	2,231,447	01/07/2002	
	Kurir Khal Regulator at Ch.1+080m	2-V(1.5mX1.8m)	2,234,321	01/07/2002	
		11.85	15,124,730		
208 . Patuakhali, Sadar	SP15266, Barabighai DR Subproject, DR				19/06/2002
	Main Khal Re-excavation	2.70	376,783	30/06/2002	
	Chakrobarti Khal Re-excavation	4.00	350,857	30/06/2002	
	Katakhali Khal Re-excavation	2.50	358,590	30/06/2002	
		9.20	1,086,230		
209 . Patuakhali, Sadar	SP15316, Bhagirabad-Jainkathi FCD Subproject, FCD				04/09/2002
	Embankment Re-sectioning	1.85	1,372,677	30/06/2002	
	Kalibari Khal Re-excavation	1.20	31,391	30/06/2002	
	Kalibari Khal Pipe Sluice at Ch.0+490m	2-V(900mm Dia)	848,671	01/07/2002	
	Taluderbari Khal Pipe Sluice at Ch.1+650m	1-V(900mm Dia)	866,995	30/06/2002	
		3.05	3,119,734		
210 . Pirojpur, Bhandaria	SP15271, Matibhanga DR Subproject, DR				21/06/2002
	Tohoshilder Khal Re-excavation	0.30	63,167	30/06/2002	
	Afiluddin Khal Re-excavation	0.45	120,561	01/07/2002	
	Gazishiparkandi Khal Re-excavation	2.40	781,542	30/06/2002	
	Thakurbari Khal Re-excavation	1.80	324,535	01/07/2001	
	Pareyer Khal Re-excavation	1.65	464,548	30/06/2000	
	Main Khal-2 Re-excavation	0.86	204,274	30/06/2000	
	Utkura Khal Re-excavation	2.38	600,570	30/06/2002	
	Amiruddin Khal Re-excavation	0.55	65,148	30/06/2002	
	Charail Madrasha Khal Re-excavation	1.45	201,719	30/06/2002	
	Napit Barir Khal Re-excavation	0.33	19,065	30/06/2002	
	Baroy Bahir Khal Re-excavation	0.30	24,161	30/06/2002	
	Hogal Gasir Khal Re-excavation	0.30	28,923	30/06/2002	
	Main Khal Re-excavation	4.95	1,596,227	30/04/2001	
		17.72	4,494,440		
211 . Pirojpur, Bhandaria	SP15322, Harinpala FCD Subproject, FCD				15/08/2003
	Padma Khal-1 Re-excavation	2.70	309,115	30/06/2002	
	Regulator at Ch.1+636m	2-V(1.5mX1.5m)	1,319,391	31/12/2002	
	Rohita Khal Re-excavation	1.53	205,154	30/06/2002	
	Embankment Re-sectioning	7.62	5,156,090	31/12/2002	
	Regulator at Ch.7+350m	1-V(1.2mX1.5m)	1,319,391	31/12/2002	
	Pipe Sluice at Ch.5+950m	2-V(900mm Dia)	721,231	31/08/2002	
	Box Culvert over Padma Khal-2 at Ch.2+020m	1-V(2.5mX2.75m)	287,515	31/12/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	O&M Shed		263,084	30/06/2002	
	Regulator at Ch.3+769m	2-V(1.5mX1.5m)	1,319,391	31/12/2002	
	Master Khal Re-excavation	1.50	87,089	30/06/2002	
	Padma Khal-3 Khal Re-excavation	0.90	117,821	30/06/2002	
	Padma Khal-2 Khal Re-excavation	2.70	137,904	30/06/2002	
		16.95	11,243,176		
212 . Pirojpur, Kowkhali	SP12019, Nilty-Chirapara FCD Subproject, FCD				15/05/2001
	Kumerbari Khal Re-excavation	1.14	154,228	31/12/1997	
	O&M Shed		0	01/07/2002	
	Kesarta Regulator	2-V(1.2mx1.5m)	2,086,353	30/04/2000	
	Nilty-Fakirbari Khal Re-excavation	1.06	32,262	31/12/1998	
	Nilty-Fakirbari Box Sluice	1-V(1.2mX1.2m)	985,542	30/04/2000	
	Badamtala Box Sluice	1-V(1.2mX1.2m)	900,045	30/11/1999	
	Badamtala Khal Re-excavation	0.60	48,374	31/12/1997	
	Nilty Box Sluice	1-V(1.2mX1.2m)	900,018	30/11/1999	
	Damaged Embankment Re-sectioning	1.64	448,971	01/07/2002	
	Embankment Re-sectioning	8.57	2,318,400	31/10/2000	
	Kumerbari Box Sluice	1-V(1.2mX1.2m)	901,984	30/06/2000	
	Embankment Palasiding Works		235,853	30/06/2002	
	Kacharibari Khal Re-excavation	0.71	49,997	31/12/1997	
	Kacharibari Box Sluice	1-V(1.2mx1.2m)	904,684	30/04/2000	
	Nilty Khal Re-excavation	1.01	51,104	31/12/1998	
		14.73	10,017,815		
213 . Pirojpur, Kowkhali	SP13052, Nilty Khal FCD Subproject, FCD				02/10/2003
	Embankment Re-sectioning	2.05	525,983	01/07/2001	
	Pipe Sluice	1-V(900mm Dia)	421,985	01/07/2001	
	Nilty Khal Regulator	1-V(1.2mX1.5m)	1,027,111	01/07/2001	
		2.05	1,975,079		
214 . Pirojpur, Mothbaria	SP13090, Singrabunia FCD Subproject, FCD				04/10/2012
	Regulator at Ch.2+050m	1-V(1.2mX1.5m)	1,803,320	01/07/2001	
	Regulator at Ch.6+510m	1-V(1.2mX1.5m)	3,039,100	01/07/2001	
	Regulator at Ch.5+350m	1-V(1.2mX1.5m)	1,643,514	01/07/2001	
	Regulator at Ch.1+400m	1-V(1.2mX1.5m)	1,711,513	01/07/2001	
	Embankment Re-sectioning	6.72	1,793,847	01/07/2001	
		6.72	9,991,294		
215 . Pirojpur, Mothbaria	SP14134, Tushkhali FCD Subproject, FCD				20/06/2002
	Pipe Sluice at Ch.5+365m	2-V(900mm Dia)	1,066,076	30/06/2002	
	Katakhali Khal Regulator at Ch.6+100m	2-V(1.2mX1.5m)	1,945,235	01/07/2002	
	Pipe Sluice at Ch.2+515m	2-V(900mm Dia)	957,097	31/12/2002	
	Macher Khal Regulator at Ch.0+646m	2-V(1.2mX1.5m)	3,349,729	31/05/2002	
	O&M Shed		0		
	Embankment Re-sectioning	9.54	3,071,930	31/05/2002	
		9.54	10,390,067		
216 . Pirojpur, Mothbaria	SP14205, Rajarhat-Mirukhali FCD Subproject, FCD				18/06/2002

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Embankment Re-sectioning	2.92	242,007	30/06/2002	
	Rayer Khal Pipe Sluice	1-V(900mm Dia)	727,733	01/07/2002	
	Chanmiar Khal Regulator at Ch.2+400m	2-V(1.5mX1.5m)	3,200,442	31/12/2002	
	Basabari Regulator at Ch.1+254m	2-V(1.5mX1.5m)	3,199,278	31/12/2002	
		2.92	7,369,460		
217 . Pirojpur, Nazirpur	SP14133, Mitharkul Sachia FCD Subproject, FCD				29/07/2002
	Embankment Re-sectioning	8.54	1,213,861	30/06/2002	
	Malikhali Khal Re-excavation	1.92	462,693	30/06/2002	
	Chapakhali Khal Re-excavation	1.98	433,825	30/06/2002	
	Kenuabhanga Khal Re-excavation	0.90	182,655	30/06/2002	
	Malikhali Regulator at Ch.1+985m	1-V(1.5mX1.8m)	2,291,147	31/03/2002	
	Chapakhali Regulator at Ch.2+700m	1-V(1.5mX1.8m)	2,274,103	31/03/2002	
	Kenuabhanga Pipe Sluice at Ch.3+100m	2-V(900mm Dia)	1,806,163	31/01/2002	
		13.34	8,664,447		
218 . Pirojpur, Sadar	SP14132, Sariktala-Dumurtala FCD Subproject, FCD				21/03/2004
	Kesorta Khal Regulator at Ch.5+695	2-V(1.5mX1.5m)	3,603,931	31/12/2002	
	Nalbunia Regulator at Ch.2+680m	2-V(1.5mX1.5m)	2,961,900	31/12/2002	
	Approach Embankment of Nalbunia Regulator	1.89	433,488	31/12/2002	
	Approach Embankment of Kesorta Regulator	0.40	134,729	31/12/2002	
	Jugir Khal Regulator at Ch.4+715m	2-V(1.5mX1.5m)	2,064,987	31/12/2002	
	Embankment Re-sectioning	9.57	4,510,363	31/08/2002	
	Embankment Extension Re-sectioning	0.70	226,368	31/12/2002	
	Kumir Khal Pipe Sluice at Ch.0+954m	2-V(900mm Dia)	820,706	31/12/2002	
		12.56	14,756,472		
219 . Pirojpur, Zia Nagar	SP13069, Saidkhali FCD Subproject, FCD				30/06/2002
	Regulator at Ch.4+035m	1-V(1.2mx1.8m)	1,755,956	01/07/2001	
	Pipe Sluice at Ch.11+180m	1-V(900mm Dia)	448,846	30/06/2001	
	Fish Screen		46,071	31/03/2002	
	Regulator at Ch.1+590m	1-V(1.2mX1.8m)	1,639,699	01/07/2001	
	Embankment Re-sectioning	18.20	5,274,269	01/07/2001	
	Regulator at Ch.0+809m	1-V(1.8mX2.4m)	2,794,783	01/07/2001	
		18.20	11,959,624		
220 . Pirojpur, Zia Nagar	SP13075, Balipara FCD Subproject, FC				30/06/2002
	Embankment Re-sectioning	9.00	4,014,869	01/07/2001	
	Regulator at Ch.9+103m	1-V(1.5mX1.8m)	3,078,021	01/07/2001	
	Regulator at Ch.0+860m	1-V(1.5mX1.8m)	2,911,176	01/07/2001	
		9.00	10,004,066		
221 . Pirojpur, Zia Nagar	SP13107, Kalaron FCD Subproject, FC				05/01/2004
	Approach Embankment	2.70	395,970	30/06/2002	
	Embankment Re-sectioning(Part-A)	8.93	3,696,086	30/06/2000	
	Regulator at Ch.9+490m	1-V(1.5mX1.8m)	3,076,999	31/12/2002	
	Pipe Sluice at Ch.1+045m	1-V(600mm Dia)	511,385	31/12/2002	
	Regulator at Ch.2+263m	1V(1.5mX1.8m)	3,076,764	31/12/2002	
	Pipe Sluice at Ch.0+685m	1-V(900mm Dia)	570,389	31/12/2002	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Pipe Sluice at Ch.0+230m	1-V(600mm Dia)	449,930	31/12/2002	
	Regulator at Ch.6+650m	1-V(1.5mX1.8m)	2,922,411	31/05/2001	
	Regulator at Ch.2+830m	1-V(1.2mX1.2m)	1,368,930	31/12/2002	
	Regulator at Ch.1+346m	1V(1.5mX1.8m)	3,077,924	31/12/2002	
		11.63	19,146,788		
222 . Rajbari, Baliakandi	SP12020, Irsalbari-Madardoel FCD Subproject, FCD				29/03/2001
	Madhya Khal Box Sluice	1-V(0.9mX0.9m)	799,973	31/12/1998	
	Baburnali Box Sluice	1-V(0.9mX0.9m)	799,970	31/12/1998	
	Embankment Re-sectioning	4.07	1,175,796	31/12/1997	
		4.07	2,775,739		
223 . Rajbari, Baliakandi	SP14114, Beel Salua DR & WCS Subproject, WC				30/03/2004
	WRS	2-V(1.5mX1.5m)	1,196,500	30/06/2002	
	Beel Salua Khal Re-excavation	1.90	153,112	31/05/2002	
		1.90	1,349,612		
224 . Rajbari, Kalukhali	SP13068, Brajamul-Bhitikhal FCD Subproject, FCD&WC				27/05/2000
	Brajamul Khal Re-excavtion	2.78	66,712	30/06/1998	
	Bhiti Khal Regulator	1-V(1.5mX1.5m)	1,103,155	31/01/1999	
	Bhiti Khal Re-excavation	1.22	42,002	30/06/1998	
	Brajamul Regulator	1-V(1.5mX1.5m)	1,311,989	31/08/1998	
	Paturia Khal Re-excavation	1.83	187,573	01/07/2002	
	Paturia Regulator	1-V(1.5mX1.5m)	1,185,259	31/08/1998	
	O&M Shed		0		
		5.83	3,896,690		
225 . Rajbari, Pangsha	SP12032, Sirajpur Haor WCS Subproject, WC				30/04/2001
	Sirajpur Haor Re-excavation	14.80	12,287,219	31/12/1997	
	Fish Screen at Sirajpur Regulator		80,613	30/06/2002	
	Regulator	9-V(1.5mX1.8m)	7,716,409	30/06/2000	
		14.80	20,084,241		
226 . Rajbari, Pangsha	SP14115, Sarisa-Pitapara WCS Subproject, WC				27/04/2003
	Sharisha WRS at Ch.0+000m	1-V(1.5mX1.5m)	1,240,736	31/05/2002	
	Pitapara Khal Re-excavation	1.80	108,049	31/05/2002	
	Pitapara WRS-2 at Ch.0+150m	2-V(1.2mX1.5m)	1,300,001	31/05/2002	
	Sharisha Khal Re-excavation	0.90	188,750	31/05/2002	
		2.70	2,837,536		
227 . Rajbari, Pangsha	SP14116, Piralipara-Bagher Char WCS Subproject, WC				31/03/2003
	Piralipara Khal Re-excavation	2.10	164,845	01/07/2002	
	Piralipara WRS	2-V(1.2mX1.8m)	1,517,782	31/05/2002	
		2.10	1,682,627		
228 . Rajbari, Pangsha	SP14117, Bishukhali Khal WCS Subproject, WC				27/04/2003
	WRS at Ch.0+100m	2-V(1.2mX1.5m)	1,040,909	30/06/2002	
	Khal Re-excavation	1.10	142,084	31/05/2002	
		1.10	1,182,993		

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
229 . Rajbari, Sadar	SP13066, Bara Nurpur WCS Subproject, DR&WC				27/05/2000
	Khal Re-excavation	1.23	47,885	30/06/1998	
	Bara Nurpur WRS	2-V(1.5mX1.5m)	1,252,322	31/03/1999	
		1.23	1,300,207		
230 . Rajbari, Sadar	SP14121, Ershalmari Khal WCS Subproject, WC				20/03/2003
	WRS at Ch.0+150m	2-V(1.5mX1.8m)	1,479,009	31/05/2002	
	Ershalmari Khal Re-excavation	2.79	395,433	31/05/2002	
	Widening Ershalmari Khal	0.80	73,159	31/05/2002	
		3.59	1,947,601		
231 . Rajshahi, Chorghat	SP14142, Nimpara-Habibpur DR Subproject, DR				31/05/2004
	WRS at Ch.0+130m	3-V(1.5mX1.8m)	2,160,153	31/05/2002	
	Nimpara Habibpur Khal Re-excavation	4.74	861,763	31/05/1999	
		4.74	3,021,916		
232 . Rajshahi, Chorghat	SP14143, Barkatpur Baladiar DR Subproject, DR				06/06/2004
	WRS at Ch.0+000m	2-V(1.5mX1.5m)	1,848,181	01/07/2002	
	Barkatpur-Baladiar Khal Re-excavation	3.64	622,365	31/05/1999	
		3.64	2,470,546		
233 . Rajshahi, Godagari	SP12037, Dudhai-Bhanpur Khal WCS Subproject, WC				24/06/2000
	Vertical Lift Gate Over WRS		0	01/07/2002	
	Dudhai Bhanpur Khal Re-excavation	7.60	963,896	31/05/1998	
	WRS at Ch.6+800m	3-V(1.5mX2.8m)	2,115,995	31/05/1999	
		7.60	3,079,891		
234 . Rajshahi, Puthia	SP14184, Bhalukgachi Nandanpur WCS Subproject, WC				01/07/2003
	WRS at Ch.4+400m	3-V(1.5mX1.5m)	2,583,141	31/05/2002	
	Bhallukgachi Khal Re-excavation	5.58	2,911,051	01/07/2002	
		5.58	5,494,192		
235 . Rajshahi, Puthia	SP14185, Barapakhia WCS Subproject, WC				30/12/2003
	Barapakhia Khal Re-excavation	2.00	231,458	28/02/2002	
	WRS at Ch.0+000m	3-V(1.2mX1.5m)	1,380,393	31/05/2002	
		2.00	1,611,851		
236 . Rajshahi, Tanore	SP13094, Pachandar WCS Subproject, WC				28/12/2003
	Khal Re-excavation(Lower Reach)	1.40	544,589	25/07/2001	
	WRS at Ch.3+800m	3-V(1.5mX2.8m)	2,679,976	31/07/1999	
	Pachandar Khal Re-excavation	7.60	1,742,017	01/07/2001	
	WRS at Ch.5+600m	2-V(1.5mX2.8m)	1,965,261	31/07/1999	
	Khal Re-excavation	4.24	1,241,179	31/05/1998	
	Branch Khal Re-excavation	1.20	558,348	31/05/1998	
	WRS at Ch.0+000m	4-V(1.5mX3.3m)	3,348,450	31/07/1999	
		14.44	12,079,820		
237 . Rajshahi, Tanore	SP13095, Malbandha WCS Subproject, WC				30/04/2004

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
	Malbandha Khal(Sec.2)Re-excavation	3.00	1,055,043	01/07/2001	
	WRS	4-V(1.5m Bay)	4,087,962	31/08/1999	
	Malbandha(Sec.1) Khal Re-excavation	0.84	317,290	31/05/1998	
	Khal Re-excavation(Bed widening)	4.00	970,840	28/02/2002	
		7.84	6,431,135		
238 . Rajshahi, Tanore					
SP14179, Dhamdhum-Mohammadpur DR & WCS					14/10/2002
Subproject, WC					
	WRS at Ch.2+850m	8.0m X 2.5m	1,587,757	31/05/2002	
	Khal Re-excavation(Sec. 2)	5.25	1,216,148	30/06/1999	
	Khal Re-excavation(Sec. 1)	4.00	1,544,845	31/05/2002	
	Khal Widening	9.30	2,722,781	31/05/2002	
		18.55	7,071,531		
239 . Rajshahi, Tanore					
SP14212, Khagrakandar-Moinpur DR & WCS					14/10/2002
Subproject, DR&WC					
	Khal Re-sectioning	12.60	3,625,087	31/05/2002	
	Khal Re-excavation(Sec. 2)	1.80	689,760	31/05/2002	
	Khal Re-excavation(Sec. 1)	11.60	3,071,932	28/02/2001	
	WRS at Ch.0+200m	9.8m X 2.8m	2,308,834	31/05/2002	
		26.00	9,695,613		
240 . Rajshahi, Tanore					
SP15243, Bankeshor-Nabutala DR & WCS Subproject,					30/12/2002
DR&WC					
	Khal Re-excavation	4.60	2,586,346	28/02/2002	
	WRS at Ch.0+000m	20.0m X 2.0m	4,607,092	31/05/2002	
		4.60	7,193,438		
241 . Rajshahi, Tanore					
SP15244, Joranpur-Hamirpur Khal DR & WCS					11/01/2005
Subproject, DR&WC					
	WRS at Ch.0+050m	12.0m X 2.3m	2,003,862	31/05/2002	
	Joranpur-Hamirpur Khal Re-excavation	4.60	576,510	31/05/2002	
		4.60	2,580,372		
242 . Rangpur, Mithapukur					
SP12036, Gilajhuki Beel FCD Subproject, FCD&WC					23/10/2002
	O&M Shed		0		
	Gilajhuki Regulator	2-V(1.5mX1.5m)	1,352,695	01/07/2001	
	Gilajhuki Khal Re-excavation	4.50	311,457	31/12/1997	
		4.50	1,664,152		
243 . Rangpur, Mithapukur					
SP14150, Veluar Beel FCD Subproject, FCD					18/01/2004
	Regulator	2-V(1.5mX1.8m)	2,954,034	01/07/2002	
	Veluar Beel Khal Re-excavation	1.90	766,083	01/07/2002	
		1.90	3,720,117		
244 . Rangpur, Mithapukur					
SP15245, Paschim Barabala FCD Subproject, FCD					21/01/2004
	Embankment Re-sectioning	4.50	771,565	01/07/2002	
	Baragharia Pipe Sluice at Ch.2+962m	1-V(900mm Dia)	717,725	30/06/2002	
	Taraf Bahadi Regulator at Ch.4+150m	1-V(1.2mX1.2m)	1,517,005	31/05/2002	
		4.50	3,006,295		
245 . Rangpur, Mithapukur					

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date	HO Date
SP15246, Banderpara-Chatra Beel WCS Subproject, WC	Chatra Beel WRS at Ch.5+250m	8-V(1.5mX1.8m)	2,994,830	01/07/2002	05/02/2004
	Khal Re-excavation	5.88	316,992	01/07/2002	
		5.88	3,311,822		
246 . Rangpur, Mithapukur SP15247, Nauerpukur-Mayenpur WCS Subproject, WC	Balua WRS	1-V(1.5mX2.0m)	1,650,492	30/06/2002	07/02/2004
	Balua Khal Re-excavation	5.27	841,926	01/07/2002	
	Chadya Sukhi Khal Re-excavation	1.57	100,530	01/07/2002	
		6.84	2,592,948		
247 . Rangpur, Mithapukur SP15248, Emadpur-Padmapukur DR Subproject, DR	Emadpur-Padmapukur Khal Re-excavation	10.08	2,572,548	01/07/2002	19/01/2004
	Bara Makim WRS	4-V(1.5mX1.8m)	3,305,917	31/05/2002	
		10.08	5,878,465		
248 . Rangpur, Pirgacha SP12035, Nakdah-Alaikumari WCS Subproject, WC	WRS cum Bridge	6-V(1.5mX2.0m)	5,403,252	31/05/2000	17/01/2004
	Alaikumari Khal Re-excavation	1.16	106,741	31/12/1997	
	Nakdah Khal Re-excavation	1.01	145,227	31/12/1997	
	Embankment Re-sectioning	1.79	444,706	31/12/1997	
		3.96	6,099,926		
249 . Rangpur, Pirganj SP13097, Moranadi WCS Subproject, DR&WC	Khal Re-excavation	4.15	429,596	15/06/1998	14/10/2002
	WRS	2-V(3.0mX5.15m)	2,673,444	28/02/2002	
	Culvert Rehabilitation at Ch.0+850m		107,583	01/07/2002	
		4.15	3,210,623		
250 . Satkhira, Kalaroa SP12015, Vorvoria Beel FCD Subproject, FCD&WC	Vorvoria Beel Khal Re-excavation	0.16	7,844	31/12/1997	12/07/2000
	Chetla Box Sluice	1-V(.9mx.9m)	540,937	30/06/1998	
	Embankment Re-sectioning	4.84	618,359	31/12/1997	
	Padma Beel Khal Re-excavation	0.30	1,723	31/12/1997	
	Vorvoria Pipe Culvert	2-V(1000mm Dia)	80,510	30/06/1998	
	Nata Beel Box Culvert	1-V(3.6mx3.6m)	512,042	31/08/1998	
	Nata Beel Khal Re-excavation	0.73	20,605	31/12/1997	
	Chetla Beel Khal Re-excavation	0.37	9,628	31/12/1997	
		6.40	1,791,648		
251 . Satkhira, Kalaroa SP13054, Khorda Baor FCD Subproject, FCD	Khorda Baor Khal Re-excavation	0.30	60,613	30/09/1999	20/03/2002
	Bridge cum Regulator	3-V(1.5mx1.8m)	4,563,412	31/05/2001	
		0.30	4,624,025		
252 . Satkhira, Kalaroa SP13092, Sonai Khal FCD Subproject, FCD	Sonai Khal Regulator	3-V(1.5mX1.8m)	4,859,025	30/06/2001	30/06/2002
			4,859,025		
253 . Satkhira, Kalaroa					

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
SP15301, Sibananda Khal DR Subproject, DR	Shabananda Khal Regulator	2-V(1.5mX1.5m)	1,677,909	30/04/2002	16/10/2002
	Shabananda Khal Re-excavation	0.57	33,146	28/02/2002	
		0.57	1,711,055		
254 . Satkhira, Kalaroa SP15302, Panikaoria FCD Subproject, FCD	Regulator	1-V(1.5mX1.5m)	1,701,661	31/05/2002	16/10/2002
	Atalia Bandal Khal Re-excavation	0.36	24,218	28/02/2002	
		0.36	1,725,879		
255 . Satkhira, Kalaroa SP15303, Daipara Khal DR Subproject, DR	Culvert at Ch.0+440m	1v(2.5mX2.5m)	252,143	30/04/2002	14/10/2002
	Khal Re-excavation	0.44	17,959	28/02/2002	
		0.44	270,102		
256 . Satkhira, Tala SP15335, Jetua-Kanaidha FCD Subproject, FCD	Dudher Khal Re-excavation	0.74	59,683	31/12/2002	24/02/2003
	Embankment Re-sectioning	14.13	7,343,023	31/12/2002	
	Jetua Gher Regulator at Ch.2+100m	2-V(1.5mX1.8m)	3,127,981	31/08/2002	
	Dudher Khal Regulator	1-V(1.5mX1.8m)	1,659,118	31/08/2002	
	Jetua Khal Re-excavation	0.77	323,897	31/12/2002	
	Jetua Gher Khal Re-excavation	1.38	135,871	31/12/2002	
	Jetua Regulator at Ch.1+750m	2-V(1.5mX1.8m)	3,089,203	31/08/2002	
	Kalaparia Regulator at Ch.8+225m	2-V(1.5mX1.8m)	3,123,288	31/08/2002	
		17.02	18,862,064		
257 . Shariatpur, Bhedarganj SP15309, Shakhipur-Arshinagar FCD Subproject, FCD	D&M Khali Regulator	2-V(1.5mX1.8m)	2,374,330	31/12/2002	05/09/2004
	Rashid Bepari Pipe Sluice	1-V(900mm Dia)	722,112	31/12/2002	
	Hazikandi Regulator	1-V(1.5mX1.8m)	1,427,045	31/12/2002	
	Mohizzer Char Khal Re-excavation	2.40	484,065	31/12/2002	
	Rashid Bepari Khal Re-excavation	1.55	511,733	31/12/2002	
	Shakhipur Pipe Sluice	1-V(900mm Dia)	726,715	31/12/2002	
	Hazikandi Khal Re-excavation	3.15	829,888	31/12/2002	
	Embankment Re-sectioning	4.44	3,533,258	31/12/2002	
	Sakhipur Regulator at Ch.0+000m	1-V(1.5mX1.8m)	1,449,045	31/12/2002	
		11.54	12,058,191		
258 . Shariatpur, Damuddya SP14118, Altakuri-Huyorgaria DR Subproject, DR	Closure	0.01	2,213	30/06/2001	15/01/2002
	Altakuri Khal Re-excavation	1.92	290,361	28/02/2002	
		1.93	292,574		
259 . Shariatpur, Damuddya SP14119, Charpatalia-Saghata WCS Subproject, WC	Charpatalia-Saghata Khal Re-excavation	6.30	1,163,578	01/07/2002	01/12/2002
	WRS at Ch.0+000m	2-V(2.0mX1.8m)	2,299,314	31/12/2002	
	Closure	0.02	4,548	26/08/2001	
		6.32	3,467,440		
260 . Shariatpur, Naria					

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
SP12021, Muktarer Char FCD Subproject, FCD					27/06/2002
	Mulpara Regulator	2-V(1.2mx1.8m)	1,632,557	31/03/1999	
	Pipe Sluice at Ch.8+072m	1-V(900mm Dia)	462,893	30/06/2002	
	Embankment Rehabilitation	0.58	358,324	26/08/2001	
	Bilaspur Regulator	1-V(1.5mx1.8m)	1,301,665	31/03/1999	
	Pipe Sluice at Ch.2+310m	1-V(900mm Dia)	396,580	01/07/2001	
	Pipe Sluice at Ch.2+810m	1-V(900mm Dia)	396,080	01/07/2001	
	Mulpara Khal Re-excavation	1.80	120,808	31/12/1997	
	Kunder Khal Box Sluice	1-V(1.1mx1.1m)	551,021	31/03/1999	
	Pipe Sluice at Ch.0+500m	1-V(900mm Dia)	398,580	01/07/2001	
	Embankment Re-sectioning	8.15	1,697,313	31/08/1998	
		10.53	7,315,821		
261 . Shariatpur, Naria					30/06/2000
SP13082, Maizpara-Muktarer Char FCD Subproject, FCD					
	Embankment Re-sectioning	10.87	5,631,133	31/03/1999	
	Regulator at Ch.4+613m	2-V(1.5mX1.8m)	2,661,695	31/07/2000	
	Regulator at Ch.6+903m	2-V(1.5mX1.8m)	2,614,194	31/07/2000	
	Regulator at Ch.8+508m	1-V(1.5mX1.8m)	2,581,559	31/07/2000	
	Regulator at Ch. 9+875m	1-V(1.5mX1.8m)	2,523,734	30/09/1999	
		10.87	16,012,315		
262 . Shariatpur, Sadar					30/04/2001
SP13081, Bhanga Beel FCD Subproject, FCD&WC					
	Domsher Regulator	1-V(1.5mX1.8m)	2,069,978	31/03/2000	
	Kuarpur Regulator	1-V(1.5mX1.8m)	1,469,850	30/06/1999	
	Embankment Re-sectioning	3.75	823,430	01/07/2002	
	Bhanga Beel Khal Re-excavation	2.09	369,936	30/06/1998	
	Kuarpur Khal Re-excavation	3.15	414,914	01/07/2002	
		8.99	5,148,108		
263 . Shariatpur, Sadar					20/10/2004
SP14215, Paschimpara FCD Subproject, FCD					
	Regulator at Ch.1+335m	1-V(1.5mX1.8m)	1,908,825	31/12/2002	
	Kata Khal Re-excavation	0.65	164,248	31/08/2002	
	Pipe Sluice at Ch.4+610m	1-V(900mm Dia)	658,775	31/12/2002	
	Embankment Re-sectioning	6.40	2,304,110	31/08/2002	
	Paschimpara Khal Re-excavation	0.78	237,762	31/08/2002	
	Regulator at Ch.0+000m	1-V(1.5mX1.8m)	2,161,562	31/12/2002	
		7.83	7,435,282		
264 . Shariatpur, Sadar					30/08/2004
SP15227, Sonamukhi FCD Subproject, FCD					
	Char Lakminarayan Khal Re-excavation	0.90	107,503	01/07/2002	
	Gani Bepari Khal Re-excavation	0.75	115,446	01/07/2002	
	Maddhya Sonamukhi Khal Re-excavation	0.56	142,060	01/07/2002	
	Embankment Re-sectioning	8.35	4,209,854	01/07/2002	
	Basalia Khal Re-excavation	0.75	261,703	01/07/2002	
	Sonamukhi Khal Re-excavation	0.75	118,472	01/07/2002	
	Sonamukhi Regulator at Ch.3+400m	1-V(1.5mX1.8m)	1,574,326	01/07/2002	
	Balasia Regulator at Ch.4+290m	1-V(1.5mX1.8m)	1,830,030	01/07/2002	
	Gazikandi Khal Re-excavation	1.80	137,636	01/07/2002	
		13.86	8,497,030		

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
265 . Shariatpur, Zanjira SP15251, Ramkrisnapur FCD Subproject, FCD					17/10/2004
	Regulator at Ch.7+660m	2-V(1.2mX1.5m)	1,767,909	31/08/2002	
	Khal-3 Re-excavation	2.70	277,494		
	Regulator at Ch.8+720m	1-V(1.5mX1.5m)	1,326,748	31/05/2002	
	Khal-2 Re-excavation	0.98	205,097		
	Regulator at Ch.3+200m	1-V(1.5mX1.5m)	1,327,226	31/05/2002	
	Embankment Re-sectioning	12.43	8,268,277	31/12/2002	
		16.11	13,172,751		
266 . Sirajganj, Belkuchi SP12025, Chandi Beel FCD Subproject, FCD					10/12/2000
	Pipe Sluice	1-V(1000mm Dia)	68,648	31/05/1998	
	Chandi Regulator	2-V(1.2mX1.8m)	2,918,932	30/06/1999	
	Chandi Khal Re-excavation	0.90	232,092	31/12/1997	
	Embankment Re-sectioning	2.01	1,628,702	31/12/1997	
		2.91	4,848,374		
267 . Sirajganj, Kazipur SP13080, Natuapara FCD Subproject, FCD					25/10/2000
	Natuapara Regulator	1-V(1.5mX1.8m)	1,555,824	31/05/2000	
	Sumanta Kumar Saha	1.57	66,022	30/09/1999	
	Embankment Re-sectioning	6.53	5,526,776	30/09/1999	
		8.10	7,148,622		
268 . Sirajganj, Tarash SP14151, Mohisluti Baro Beel DR Subproject, DR					22/08/2002
	Mohisluti Khal Re-excavation	5.47	398,772	30/06/2002	
		5.47	398,772		
269 . Sirajganj, Tarash SP14183, Horisona-Kundol WCS Subproject, DR&WC					15/04/2002
	WRS at Ch.0+050m	1-V(15.75mX1.2m)	1,396,589	01/07/2001	
	WRS at Ch.12+000m	1-V(9.60mX1.2m)	1,075,757	01/07/2001	
	WRS at Ch.6+650m	1-V(12.90mX1.2m)	1,153,080	01/07/2001	
	Khal Re-excavation	22.35	4,677,687	01/07/2001	
	O&M Shed		231,420		
		22.35	8,534,533		
270 . Sirajganj, Tarash SP15241, Duar-Nimaichara DR & WCS Subproject, DR&WC					05/05/2002
	WRS at Ch.0+050m	3 bay 3.0m	1,089,870	30/04/2002	
	Khal Re-excavation	5.55	1,127,523	30/04/2002	
		5.55	2,217,393		
271 . Sirajganj, Ullapara SP13063, Barahar FCD Subproject, FCD					03/04/2002
	Embankment Re-sectioning	4.69	2,128,423	31/08/1998	
	Barahar Regulator	1-V(1.5mX1.5m)	1,639,153	30/11/1999	
	Embankment Re-sectioning	0.68	303,276	30/06/2002	
	Barahar Khal Re-excavation	0.68	175,039	31/12/1998	
		6.05	4,245,891		
272 . Sirajganj, Ullapara SP13089, Dahapara-Goyhatta FCD Subproject, FCD					23/08/2000
	Khal Re-excavation	1.40	255,820	30/06/1998	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Embankment Rehabilitation(Sec. 1)	0.07	35,368	28/02/2002	
	Embankment Re-sectioning	4.81	2,530,918	30/06/1998	
	Regulator-1	1-V(1.5mX1.5m)	1,606,300	30/11/1999	
	Embankment Rehabilitation(Sec. 2)	1.58	468,892	30/06/2002	
	Regulator-2	1-V(1.5mX1.5m)	1,604,870	30/11/1999	
		7.86	6,502,168		
273 . Sirajganj, Ullapara	SP15239, Puthia-Falia FCD Subproject, FCD				28/07/2004
	Khal Re-excavation	1.94	109,436	01/07/2002	
	Embankment Re-sectioning	10.19	3,956,150	01/07/2002	
	Regulator at Ch. 1+760m	2-V(1.2mX1.5m)	1,662,439	01/07/2002	
	Regulator at Ch. 9+450m	1-V(1.2mX1.5m)	1,660,341	01/07/2002	
	Regulator at Ch. 4+830m	1-V(1.2mX1.5m)	1,248,938	30/06/2002	
		12.13	8,637,304		
274 . Thakurgaon, Baliadangi	SP14191, Chochpara-Belhara WCS Subproject, WC				02/04/2003
	Chochpara WRS	5-V(1.5mX1.8m)	1,746,840	30/06/2002	
			1,746,840		
275 . Thakurgaon, Ranisankail	SP12033, Pamol Beel FCD Subproject, FCD&WC				17/07/2000
	Khal Re-excavation	0.30	82,533	01/07/2001	
	Pamol Khal Re-excavation	0.99	172,278	30/06/1997	
	Embankment Re-sectioning	0.20	15,088	30/06/1997	
	Pamol Regulator	2-V(1.2mX1.8m)	923,427	31/12/1997	
	Fish Screen at Pamol Regulator		32,888	30/06/2002	
		1.49	1,226,214		
276 . Thakurgaon, Ranisankail	SP13046, Lehembra FCD Subproject, FCD				31/01/2000
	Fish Screen at Lehembra Regulator		60,338	30/06/2002	
	Lehembra Regulator	5-V(1.5mX1.5m)	2,108,380	30/11/1999	
	Khal Re-excavation	0.59	152,035	30/06/1999	
		0.59	2,320,753		
277 . Thakurgaon, Ranisankail	SP13047, Kashipur WCS Subproject, WC				08/05/2001
	Kashipur WRS	1-V(1.5mX1.5m)	1,334,602	31/01/1999	
			1,334,602		
278 . Thakurgaon, Sadar	SP14128, Angila Khal WCS Subproject, WC				11/05/2003
	Angila Khal Re-excavation	1.20	38,177	30/06/2002	
	Angila Khal WRS at Ch.0+220m	1-V(1.5mX1.5m)	1,072,606	30/06/2002	
	Syphon under Canal at Ch. 0+150m	1-V(1.5mX1.5m)	456,564	30/04/2002	
		1.20	1,567,347		
279 . Thakurgaon, Sadar	SP14129, Bakamoni WCS Subproject, WC				09/03/2003
	Bakamoni Khal Re-excavation & Closure	1.20	94,303	31/01/2002	
	Bakamoni Khal WRS at Ch.0+170m	2-V(1.5mX1.8m)	1,061,519	30/04/2002	
		1.20	1,155,822		
280 . Thakurgaon, Sadar	SP14188, Nawafali WCS Subproject, WC				03/04/2003

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementatation Cost (Tk)	Completion Date	HO Date
	Akcha WRS at Ch.0+530m	1-V(1.5mX1.5m)	916,288	30/04/2002	
	Embankment Re-sectioning	0.77	63,235	30/06/2002	
		0.77	979,523		
	Grand Total :	2,107.57	1,584,166,034		

Second Small Scale Water Resources Development Sector Project (SSWRDSP-2)

Progress Report

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
1. Bagerhat, Morelganj							
SP24184, Tafalbari Khal Subproject							
Resectioning of Embankment	7.20 km	4632607	4,632,607	1,105,192	100	3,527,415	15/05/2009
Re-excavation of Tafalbari Khal	2.00 km	522509	522,509	156,750	100	365,759	15/05/2009
Tafalbari Khal Regulator at Ch.0+000Km(Khal)	2 Vent-1.5mX1.8m	2718170	2,849,385	2,079,298	100	770,087	31/07/2008
Pipe Sluice-1 at Ch.0+800Km(Embkt)	1 Vent-0.9m Dia Pipe	980599	1,027,936	567,706	100	460,230	31/07/2008
Pipe Sluice-2 at Ch.5+915Km(Embkt)	1 Vent-0.9m Dia Pipe	980833	1,028,181	629,473	100	398,708	31/07/2008
Subproject Total (Tk)		9,834,719	10,060,618	4,538,419		5,522,199	
Upazila Total (Tk)		9,834,719	10,060,618	4,538,419		5,522,199	
2. Bagerhat, Sadar							
SP25198, Laupala-Surjabedi Subproject							
Re-sectioning of Embankment	3.10 km	2147966	2,147,966	819,121	100	1,328,845	31/05/2009
Approach Road	0.14 km	86620	86,620	68,662	100	17,958	31/05/2009
Laupala Khal Regulator	2 Vent-1.5mx1.8m	4990470	4,990,470	6,697,655	100	-1,707,185	30/11/2009
Surjabedi Khal Regulator	1 Vent-1.5mX1.8m	3168066	3,356,737		100	3,356,737	31/12/2009
Panchur Khal Pipe Sluice	1 Vent-0.9m	1575881	1,575,881		100	1,575,881	31/12/2009
Subproject Total (Tk)		11,969,003	12,157,674	7,585,438		4,572,236	
3. Bagerhat, Sadar							
SP25284, Goshala Subproject							
Re-excavation Of Gosala Khal	2.90 km	1080624	1,080,624	332,102	100	748,522	31/05/2009
Re-excavation Of Masidpur Khal	0.88 km	443717	443,717	104,057	100	339,660	31/05/2009
Goshala Khal Regulator	4 Vent-1.5mX1.8m	9301650	9,301,650	7,660,097	100	1,641,553	
Masidpur Khal Regulator	1 Vent-1.5mX1.8m	4056026	4,056,026		100	4,056,026	
Rehabilitation of Existing Culvert to Gated Struct	2 Vent-1.0mX1.5m	509014	509,014		100	509,014	
Subproject Total (Tk)		15,391,031	15,391,031	8,096,256		7,294,775	
Upazila Total (Tk)		27,360,034	27,548,706	15,681,694		11,867,012	
District Total (Tk)		37,194,753	37,609,323	20,220,113		17,389,210	
4. Barguna, Amtali							
SP25318, Mirar Khal-Magan Khar Khal Subproject							
Re-excavation of Mirar Khal-1	4.05 km	1149732	1,149,732	1,149,000	100	732	20/05/2009
Re-excavation of Mirar Khal-2	3.05 km	688870	688,870	688,000	100	870	20/05/2009
Re-excavation of Mirar Khal-3	2.70 km	969104	969,104	969,000	100	104	20/05/2009
Re-excavation of Magan Khar Khal	6.95 km	2439617	2,439,617	2,439,000	100	617	20/05/2009
O&M Shed	Size: 9mX5m	603474	603,474	603,474	100		
Subproject Total (Tk)		5,850,797	5,850,797	5,848,474		2,323	
Upazila Total (Tk)		5,850,797	5,850,797	5,848,474		2,323	
5. Barguna, Betagi							
SP25308, Chhoto Mokamia-Bara Mokamia Subproject							
Re-excavation of Kazir Khal	2.40 km	709706	709,706	709,706	100		20/05/2009
Re-excavation of Baniar Khal	5.58 km	2044536	2,044,536	2,044,536	100		20/05/2009
Re-excavation of Kathalia Khal	4.27 km	2185828	2,185,828	2,185,000	100	828	20/05/2009
Re-excavation of Akaner Khal	1.54 km	399199	399,199	399,100	100	99	20/05/2009
Re-excavation of Uttar Chhoto Mokamia Khal	2.75 km	406596	406,596	406,000	100	596	20/05/2009
O&M Sheed	Size: 9mX5m	603474	603,474	603,474	100		
Subproject Total (Tk)		6,349,339	6,349,339	6,347,816		1,523	
Upazila Total (Tk)		6,349,339	6,349,339	6,347,816		1,523	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
6. Barguna, Patharghata							
SP25315, Kalmegha-Ghutabachha Subproject							
Re-excavation of Napit Khal	1.37 km	276553	276,553	270,000	100	6,553	20/05/2009
Re-excavation of Bhaibra Khal	2.74 km	917554	917,554	917,000	100	554	20/05/2009
Re-excavation of Chhoto Patharghata Khal	5.60 km	1046964	1,046,964	1,040,000	100	6,964	20/05/2009
Re-excavation of Kalmegha Khal	2.00 km	2332607	2,332,607		100	2,332,607	
O&M Shed	Size: 9mX5m	603474	603,474	603,474	100		
Subproject Total (Tk)		5,177,152	5,177,152	2,830,474		2,346,678	
Upazila Total (Tk)		5,177,152	5,177,152	2,830,474		2,346,678	
7. Barguna, Sadar							
SP25324, Parir Khal Subproject							
Re-excavation of Parir Khal	2.00 km	506749	506,749	50,675	100	456,074	31/03/2010
Re-excavation of Latakata Khal	1.32 km	374868	374,868	38,617	100	336,251	31/03/2010
Re-excavation of Banai Khal	2.60 km	1177725	1,177,725	655,720	100	522,005	31/03/2010
Re-excavation of Baishamerto Khal	0.60 km	144519	144,519	92,451	100	52,068	31/03/2010
Re-excavation of Monasatali Khal	1.03 km	682262	682,262	156,200	100	526,062	31/03/2010
Re-excavation of Monasatali Branch Khal-1	1.47 km	272235	272,235	54,450	100	217,785	31/03/2010
Re-excavation of Monasatali Branch Khal-2	0.70 km	189109	189,109	37,800	100	151,309	31/03/2010
O&M Shed	Size: 12mX6m	602379	602,379	602,379	100		
Subproject Total (Tk)		3,949,846	3,949,846	1,688,292		2,261,554	
Upazila Total (Tk)		3,949,846	3,949,846	1,688,292		2,261,554	
District Total (Tk)		21,327,134	21,327,134	16,715,056		4,612,078	
8. Barisal, Babuganj							
SP25314, Madhabpasa Subproject							
Re-excavation of Khosaghata Khal	1.50 km	668843	668,843	333,385	100	335,458	30/04/2009
Re-excavation of Kalikhola Khal	1.50 km	759424	759,424	260,424	100	499,000	30/04/2009
Re-excavation of Lafadia Khal	2.50 km	902298	902,298	513,730	100	388,568	30/04/2009
Re-excavation of Dulaghata Khal	2.50 km	1081902	1,081,902	379,690	100	702,212	30/04/2009
Re-excavation of Jatraghata Khal	1.00 km	414637	414,637	41,463	100	373,174	30/04/2009
Re-excavation of Darogabari Khal	2.50 km	1025897	1,025,897	265,589	100	760,308	30/04/2009
Re-excavation of Badamtali-Rajner Khal	2.30 km	914425	914,425	457,942	100	456,483	30/04/2009
Re-excavation of Shibbari Khal	2.81 km	1510310	1,510,310		100	1,510,310	
Re-excavation of Fultala Khal	1.56 km	867734	867,734		100	867,734	
Re-excavation of Lafadia Br. Khal	1.17 km	349729	349,729		100	349,729	29/04/2010
O&M Shed	Size-9mX5m	603474	603,474	603,474	100		
Subproject Total (Tk)		9,098,673	9,098,673	2,855,697		6,242,976	
Upazila Total (Tk)		9,098,673	9,098,673	2,855,697		6,242,976	
9. Barisal, Bakerganj							
SP24133, Padrishibpur Subproject							
Re-excavation of Girjar Khal	2.40 km	325060	325,060	27,300	100	297,760	30/04/2007
Re-excavation of Molla Danga Khal	2.04 km	279700	279,700	69,800	100	209,900	30/04/2007
Re-excavation of Kata Khali Khal	1.67 km	455208	455,208	113,200	100	342,008	30/04/2007
Re-excavation of Mollar Jor Khal	2.04 km	636228	636,228	156,800	100	479,428	30/04/2007
Re-excavation of Balahi Khal	1.40 km	221250	221,250	54,500	100	166,750	30/04/2007
Re-excavation of Joint Khal	1.80 km	383796	383,796	94,800	100	288,996	30/04/2007
Re-excavation of Sundarkhali Khal	1.70 km	142930	142,930	34,800	100	108,130	30/04/2007
Re-excavation of Kazir Danga Khal	0.57 km	106529	106,529	25,700	100	80,829	30/04/2007
Re-excavation of Kolar Khal	0.60 km	55808	55,808		100	55,808	30/04/2007
Re-excavation of Asir Khal	0.37 km	41333	41,333		100	41,333	30/04/2007
Re-excavation of Noakata Khal	2.50 km	281719	281,719	23,700	100	258,019	30/04/2007
Re-excavation of Andhar Manik Khal	1.13 km	126918	126,918	30,700	100	96,218	30/04/2007

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Andhar Manik Branch Khal	0.69 km	60455	60,455		100	60,455	30/04/2007
Re-excavation of Masuakhali Khal	1.60 km	185853	185,853	45,700	100	140,153	30/04/2007
Subproject Total (Tk)		3,302,787	3,302,787	677,000		2,625,787	
Upazila Total (Tk)		3,302,787	3,302,787	677,000		2,625,787	
10. Barisal, Banaripara SP22020, Kachua Subproject							
Datt Bari Khal Re-excavation	1.50 km	173664	173,664	114,377	100	59,287	30/04/2005
Barammagati Masjid Khal Re-excavation	1.02 km	170745	170,745	73,427	100	97,318	30/04/2005
Muslimpara Khal Re-excavation	0.70 km	123713	123,713	53,012	100	70,701	30/04/2005
Dandat Br. Khal Re-excavation	1.50 km	167734	167,734	83,758	100	83,976	30/04/2005
Kachua Br. & Jalal Khal Re-excavation	1.90 km	293345	293,345	175,701	100	117,644	30/04/2005
Balipara Khal Re-excavation	1.78 km	325902	325,902	229,231	100	96,671	30/04/2005
Sabuj Biplob Khal Re-excavation	1.05 km	120879	120,879	57,987	100	62,892	30/04/2005
Swanirbhar Khal-1 Re-excavation	1.56 km	264827	264,827	154,849	100	109,978	30/04/2005
Molla Bari, Haider & Balipara Khal Re-excavation	1.57 km	203798	203,798	123,329	100	80,469	30/04/2005
Sekender & Kasem Bepari Khal Re-excavation	1.30 km	230311	230,311	142,555	100	87,756	30/04/2005
Lalu Farazi Bari Khal Re-excavation	0.80 km	154490	154,490	100,333	100	54,157	30/04/2005
Natuapara Khal Re-excavation	1.05 km	182813	182,813	91,281	100	91,532	30/04/2005
Sialkathi Khal Re-excavation	1.20 km	341189	341,189	228,923	100	112,266	30/04/2005
Panchayet Bari Khal Re-excavation	0.82 km	91325	91,325	44,132	100	47,193	30/04/2005
Dandat Khal Re-excavation	2.95 km	786354	786,354	362,459	100	423,895	30/04/2005
Basur Hat Khal Re-excavation	2.70 km	441172	441,172	226,562	100	214,610	30/04/2005
Andha Huzur Khal Re-excavation	0.63 km	120820	120,820	75,082	100	45,738	30/04/2005
Swanirbhar Khal-2 Re-excavation	1.35 km	253840	253,840	149,384	100	104,456	30/04/2005
Subproject Total (Tk)		4,446,921	4,446,921	2,486,382		1,960,539	
11. Barisal, Banaripara SP22041, Jambudwip Subproject							
Howlader, Mridah & Dewri Bari Khal Re-excavation	1.00 km	125602	125,602	62,116	100	63,486	30/04/2005
Suratia Khal Re-excavation	0.95 km	221881	221,881	145,548	100	76,333	30/04/2005
Khan Bari Khal Re-excavation	1.47 km	267018	267,018	159,701	100	107,317	30/04/2005
Uttara Gabha Khal Re-excavation	1.00 km	223933	223,933	145,393	100	78,540	30/04/2005
Gabha School Khal Re-excavation	1.85 km	477395	477,395	299,197	100	178,198	30/04/2005
Kazi Bari Khal Re-excavation	1.34 km	260499	260,499	173,847	100	86,652	30/04/2005
Shyem Bari Khal Re-excavation	1.22 km	275071	275,071	157,507	100	117,564	30/04/2005
Ali Hossain Bari Khal Re-excavation	0.52 km	71001	71,001	42,332	100	28,669	30/04/2005
Machrang Khal Re-excavation	2.27 km	281349	281,349	196,134	100	85,215	30/04/2005
Rajakpur-Ghoperpal Khal Re-excavation	2.05 km	631248	631,248	403,258	100	227,990	30/04/2005
Satten Master Bari Khal Re-excavation	1.38 km	318537	318,537	213,287	100	105,250	30/04/2005
Sadhak Bari Khal Re-excavation	0.97 km	157023	157,023	108,887	100	48,136	30/04/2005
Chowkider Bari & Kalikhola Khal Re-excavation	0.80 km	142173	142,173	89,657	100	52,516	30/04/2005
Alta Rajakpur Khal Re-excavation	1.65 km	515093	515,093	328,527	100	186,566	30/04/2005
Talibari Dighirpar Khal Re-excavation	0.70 km	113044	113,044	65,912	100	47,132	30/04/2005
Napitbari Khal Re-excavation	1.33 km	196655	196,655	98,665	100	97,990	30/04/2005
Subproject Total (Tk)		4,277,522	4,277,522	2,689,968		1,587,554	
Upazila Total (Tk)		8,724,443	8,724,443	5,176,350		3,548,093	
12. Barisal, Muladi SP25313, Char Batamara & Shafipur Subproject							
Re-excavation of Char Batamara	6.40 km	5065659	5,065,659	2,477,257	100	2,588,402	30/04/2009
Shofipu-Boalia Khal O&M shed	Size: 9mX5m	603474	603,474	603,474	100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		5,669,133	5,669,133	3,080,731		2,588,402	
Upazila Total (Tk)		5,669,133	5,669,133	3,080,731		2,588,402	
District Total (Tk)		26,795,036	26,795,036	11,789,778		15,005,258	
13. Bhola, Borhanuddin SP23076, Batamara Subproject							
Kachia Khal Re-excavation	0.50 km	46278	46,278	30,154	100	16,124	30/03/2006
Nawab Miar Khal Re-excavation	7.18 km	1440395	1,440,395	715,516	100	724,879	30/03/2006
Kata Khal Re-excavation	2.78 km	1330260	1,330,260	729,983	100	600,277	30/03/2006
Sharif Babur Khal Re-excavation	1.78 km	602219	602,219	589,835	100	12,384	30/04/2005
Darogar Khal-1 Re-excavation	1.07 km	609907	609,907	182,972	100	426,935	30/03/2006
Darogar Khal-2 Re-excavation	1.07 km	598630	598,630	179,588	100	419,042	30/03/2006
Muhurir Khal Re-excavation	0.97 km	447384	447,384	283,352	100	164,032	30/03/2006
Shabuz Re-excavation	1.19 km	159523	159,523	98,153	100	61,370	30/03/2006
Subproject Total (Tk)		5,234,596	5,234,596	2,809,553		2,425,043	
14. Bhola, Borhanuddin SP23084, Tobgi Subproject							
Muchir Khal Re-excavation	7.68 km	2896155	2,896,155	2,884,869	100	11,286	30/03/2006
Moniram Khal Re-excavation	4.81 km	1512952	1,512,952	1,464,233	100	48,719	30/03/2006
Buri Khal Re-excavation	2.58 km	588480	588,480	579,528	100	8,952	30/03/2006
Chawdhury Khal Re-excavation	2.36 km	395568	395,568	385,124	100	10,444	30/03/2006
Moniram Khal Br-1 Re-excavation	1.00 km	490326	490,326	488,650	100	1,676	30/04/2005
Moniram Khal Br-2 Re-excavation	1.13 km	336130	336,130	325,795	100	10,335	30/03/2006
Sabuz Khal Re-excavation	0.80 km	202218	202,218	198,446	100	3,772	30/03/2006
Dochila Khal Re-excavation	0.94 km	133483	133,483	128,841	100	4,642	30/03/2006
Subproject Total (Tk)		6,555,312	6,555,312	6,455,486		99,826	
15. Bhola, Borhanuddin SP23106, Pakshia Subproject							
Modhumita Khal Re-excavation	3.10 km	455201	455,201	454,688	100	513	30/03/2006
Modhumita Br. Khal Re-excavation	0.65 km	135789	135,789	120,889	100	14,900	30/03/2006
Kata Khal Re-excavation	1.36 km	338186	338,186	336,982	100	1,204	30/03/2006
Kata Khal Br.-1 Re-excavation	0.75 km	230932	230,932	223,465	100	7,467	30/04/2005
Kata Khal Br.-2 Re-excavation	1.90 km	470742	470,742	470,742	100		30/03/2006
Ranigonj Khal Re-excavation	2.42 km	135355	135,355	132,041	100	3,314	30/03/2006
Muchir Khal Re-excavation	3.59 km	909655	909,655	909,140	100	515	30/03/2006
Subproject Total (Tk)		2,675,860	2,675,860	2,647,947		27,913	
Upazila Total (Tk)		14,465,768	14,465,768	11,912,986		2,552,782	
16. Bhola, Lalmohon SP22014, Farazganj Subproject							
Satani Khal Re-excavation	1.83 km	553990	553,990	261,035	100	292,955	18/03/2006
Katakhali Khal Re-excavation	1.59 km	392340	392,340	154,509	100	237,831	18/03/2006
Lata Khal Re-excavation	0.50 km	108634	108,634		100	108,634	30/04/2008
Re-excavation of Khal D/S of Sluice at Ch.0+045 km	0.21 km	102088	102,088		100	102,088	30/04/2008
Katakhali Khal Regulator at Ch.2+400 km	4-V(1.5mX1.8m)	7024641	7,482,196	10,070,960	100	-2,588,764	30/04/2008
Pipe Sluice at Ch.0+450 km	1-V(900mm Dia)	748500	748,500	700,000	100	48,500	30/04/2008
Lata Khal Pipe Sluice at Ch.1+700 km	1-V(900mm Dia)	824661	824,661		100	824,661	30/04/2008
Pipe Sluice at Ch.3+600 km	1-V(900mm Dia)	859647	1,141,055		100	1,141,055	30/04/2008
O&M Shed	12.00mX6.00m	347733	407,824	200,000	100	207,824	08/04/2007
Subproject Total (Tk)		10,962,234	11,761,288	11,386,504		374,784	
17. Bhola, Lalmohon SP22030, Char Sakhina Subproject							
Embankment Re-sectioning	1.20 km	867925	867,925		100	867,925	31/05/2009
Construction of Closer	0.04 km	744540	649,191	21,275	100	627,916	15/09/2009

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (TK)	Comletion Date
Re-sectioning of 3 vent Nazirpur Regulator Approac	0.04 km	49895	95,349	4,990	100	90,359	15/09/2009
Re-excavation of Diversion Khal NazirpurRegulator	0.12 km	344657	344,657	21,325	100	323,332	15/09/2009
Char Sakhina Khal Re-excavation	4.19 km	318338	318,338	121,725	100	196,613	15/09/2009
Kachhapia Khal Re-excavation	2.25 km	111588	111,588	54,600	100	56,988	31/05/2009
Rairabad Khal Re-excavation	2.35 km	339887	339,887	21,536	100	318,351	15/09/2009
Gudir Khal Re-excavation	1.07 km	168540	168,540	66,460	100	102,080	31/05/2009
Nazirpur Regulator at Ch.1+200 km	3-V(1.50mX1.80m)	5592333	5,592,333	7,817,199	100	-2,224,866	12/12/2006
Char Sakhina Regulator at Ch.0+060 km	2-V(1.50mX1.80m)	4824667	4,824,667		100	4,824,667	15/09/2009
O&M Shed	12.00mX6.00m	308170	308,170		100	308,170	10/07/2009
Subproject Total (Tk)		13,670,540	13,620,645	8,129,110		5,491,535	

18. Bhola, Lalmohon
SP22035, Lengutia Subproject

Embankment Re-sectioning	5.75 km	3454855	3,454,855	2,487,496	100	967,359	31/05/2006
Katakhal Khal Re-excavation	3.45 km	244776	244,776	114,985	100	129,791	20/03/2006
Muguria Khal Re-excavation	4.55 km	969847	969,847	461,452	100	508,395	20/03/2006
Lengatia Khal Re-excavation	2.73 km	415869	415,869	740,231	100	-324,362	30/03/2006
Lengutia Khal Regulator at Ch.0+582 km	2-V(1.50mX1.50m)	3458177	3,458,177	12,119,275	100	-8,661,098	10/07/2005
Katakhal Khal Regulator at Ch.3+222 km	2-V(1.50mX1.50m)	3458504	3,458,504		100	3,458,504	10/07/2005
Muguria Khal Regulator at Ch.4+588 km	2-V(1.50mX1.50m)	3452819	3,452,819		100	3,452,819	10/07/2005
Purbo Char Regulator at Ch.2+130 km	1-V(1.50mX1.50m)	2595803	2,595,803		100	2,595,803	10/07/2005
O&M Shed	12.00mX6.00m	308169	308,169		100	308,169	10/07/2005
Subproject Total (Tk)		18,358,819	18,358,819	15,923,439		2,435,380	
Upazila Total (Tk)		42,991,593	43,740,752	35,439,053		8,301,699	
District Total (Tk)		57,457,361	58,206,520	47,352,039		10,854,481	

19. Bogra, Sadar
SP25330, Barikol-Kalidah Beel Subproject

Re-excavation of Kalidah Beel Khal	3.90 km	1159971	1,159,971		100	1,159,971	31/03/2010
Re-excavation of Kalidah Beel Br. Khal (1&2)	1.25 km	86029	86,029		100	86,029	30/04/2010
O&M Shed	Size: 12mX6m	585000	585,000		100	585,000	
Subproject Total (Tk)		1,831,000	1,831,000	0		1,831,000	
Upazila Total (Tk)		1,831,000	1,831,000	0		1,831,000	

20. Bogra, Shahjahanpur
SP23088, Khudra Fulkot-Rajarampur Subproject

Sholmari Regulator at Ch. 0+145Km (Khal)	1 Vent-1.50mX1.80m	2249641	2,249,641	2,446,578	100	-196,937	06/06/2007
O&M Shed	9.00mX5.00m	255356	255,356		100	255,356	07/02/2007
Subproject Total (Tk)		2,504,997	2,504,997	2,446,578		58,419	
Upazila Total (Tk)		2,504,997	2,504,997	2,446,578		58,419	

21. Bogra, Sherpur
SP25270, Maniker Khal-Kochua Beel Subproject

Re-excavation of Maniker Khal	3.20 km	639590	639,590	403,438	100	236,152	31/05/2009
Maniker Khal Regulator at Ch. 0+350Km (Khal)	2 Vent-1.5mX1.8m	6393296	6,393,296	3,248,000	100	3,145,296	31/05/2009
O&M Shed	Size: 9mX5m	478949	478,949		100	478,949	31/05/2009
Subproject Total (Tk)		7,511,836	7,511,836	3,651,438		3,860,398	
Upazila Total (Tk)		7,511,836	7,511,836	3,651,438		3,860,398	

22. Bogra, Shibganj
SP24128, Bagoil Beel Khal Subproject

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (TK)	Completion Date
Re-excavation of Bagoil Khal	4.10 km	571183	571,183	491,534	100	79,649	06/06/2007
Bagoil Khal WRS at Ch. 1+620 Km	2 Vent-1.5mX1.8m	2556457	2,556,457	2,848,713	100	-292,256	06/06/2007
O&M Shed	Size: 9.0mX5.0m	292671	292,671		100	292,671	06/06/2007
Subproject Total (Tk)		3,420,311	3,420,311	3,340,247		80,064	
23. Bogra, Shibganj							
SP24140, Chitlar Khal Subproject							
Chitlar Khal Re-excavation	6.35 km	2121644	2,121,644	1,714,893	100	406,751	31/12/2007
Re-excavation of Branch Khal-1	0.79 km	170147	170,147	141,230	100	28,917	31/12/2007
Re-excavation of Branch Khal-2	0.80 km	108343	108,343	107,179	100	1,164	31/12/2007
Chitlar Khal WRS-1 at Ch.0+250 Km	3 Vent-1.5mX1.8m	3840486	4,063,665		100	4,063,665	31/12/2007
Chitlar Khal WRS-2 at Ch.3+650km	2 Vent-1.5mX1.5m	2579341	2,584,008	6,948,140	100	-4,364,132	31/12/2007
O&M Shed	Size: 9.0mX5.0m	332687	348,365		100	348,365	31/12/2007
Subproject Total (Tk)		9,152,648	9,396,173	8,911,442		484,731	
Upazila Total (Tk)		12,572,959	12,816,484	12,251,689		564,795	
District Total (Tk)		24,420,791	24,664,317	18,349,705		6,314,612	
24. Brahmanbaria, Nasirnagar							
SP23051, Singra Khal Subproject							
Singra Khal Re-excavation	7.40 km	5667531	5,667,531	4,357,571	100	1,309,960	30/04/2006
Boalia Khal Re-excavation	2.23 km	636854	636,854	289,500	100	347,354	30/04/2006
Bhadur Khal Re-excavation	2.50 km	1243417	1,243,417	937,000	100	306,417	30/04/2006
Subproject Total (Tk)		7,547,802	7,547,802	5,584,071		1,963,731	
Upazila Total (Tk)		7,547,802	7,547,802	5,584,071		1,963,731	
25. Brahmanbaria, Sadar							
SP23083, Birampur Subproject							
Afili Pipe Sluice at Ch.0+030Km (Khal	1 Vent-0.90m Dia	928667	928,667		100	928,667	03/05/2006
Katakhal Pipe Sluice at Ch.0+020Km (Khal	1 Vent-0.90m Dia	929375	929,375	1,365,000	100	-435,625	03/05/2006
Subproject Total (Tk)		1,858,042	1,858,042	1,365,000		493,042	
Upazila Total (Tk)		1,858,042	1,858,042	1,365,000		493,042	
District Total (Tk)		9,405,844	9,405,844	6,949,071		2,456,773	
26. Chandpur, Faridganj							
SP25294, Aicher Bager Khal Subproject							
Re-excavation of Aicher Bager Khal	2.47 km	785964	785,964	238,338	100	547,626	30/09/2009
Re-excavation of Telishair Khal	0.55 km	279111	279,111	83,582	100	195,529	30/09/2009
WRS	3 Vent-1.5mX1.5m	2273461	2,273,461		100	2,273,461	31/03/2010
Brick Lined Canal	Length: 3150m	4898839	4,898,839	5,500,654	100	-601,815	28/02/2010
Subproject Total (Tk)		8,237,375	8,237,375	5,822,574		2,414,801	
27. Chandpur, Faridganj							
SP25295, Chowdhuri Miji Khal Subproject							
Re-excavation of Chowdhury Miji Khal	2.58 km	852008	852,008	852,407	100	-399	30/04/2010
Re-excavation of Soban-Karati Khal	1.76 km	188502	188,502	56,500	100	132,002	30/04/2010
Khal							
Chawdhury Miji WRS at Ch.0+100Km(Khal)	3 Vent-1.5mX1.5m	2490414	2,490,414		100	2,490,414	31/05/2010
Chawdhury Miji Check Structure at Ch.2+500Km(Khal)	2 vent-1.5mX1.5m	1332334	1,332,334		100	1,332,334	31/05/2010
Sump (8ns) & Lined Canal	Length: 4000m	6154006	6,154,006	8,299,481	100	-2,145,475	31/05/2010
Subproject Total (Tk)		11,017,264	11,017,264	9,208,388		1,808,876	
28. Chandpur, Faridganj							
SP25296, Sreekahalia Khal Subproject							
Re-excavation of Sreekahalia Khal	2.17 km	1058546	1,058,546	352,848	100	705,698	31/05/2009
Sreekahalia Khal WRS at Ch. 0+100Km (Khal)	3 Vent-1.5mX1.5m	2269319	2,359,101		100	2,359,101	15/06/2009

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Sump (6 nos.) & Lined Canal	Length: 2950m	4507662	4,805,748	6,927,431	100	-2,121,683	15/06/2009
Subproject Total (Tk)		7,835,527	8,223,395	7,280,279		943,116	
Upazila Total (Tk)		27,090,166	27,478,034	22,311,241		5,166,793	
29. Chandpur, Sadar							
SP25299, Bishaw Khal Subproject							
Re-sectioning of Embankment	3.10 km	1834960	1,834,960	611,653	100	1,223,307	31/05/2009
Bishaw Khal WRS at Ch. 0+300Km (Khal)	4 Vent-1.5mX2.5m	6124166	6,449,047		100	6,449,047	25/05/2009
Brick Lined Canal	Length: 500m	1192447	866,044	7,250,777	100	-6,384,733	31/01/2009
Subproject Total (Tk)		9,151,573	9,150,051	7,862,430		1,287,621	
Upazila Total (Tk)		9,151,573	9,150,051	7,862,430		1,287,621	
District Total (Tk)		36,241,740	36,628,085	30,173,671		6,454,414	
30. Chapai Nawabgonj, Gomostapur							
SP25195, Sonar Bangla Subproject							
Buried Pipe Network System	5750m	16522954	16,522,954	14,700,000	100	1,822,954	25/03/2009
Header Tank	Size: 6.5mx3m	837378	837,378		100	837,378	25/03/2009
O&M Shed	Size: 9mX5m	504669	504,669		100	504,669	
Subproject Total (Tk)		17,865,000	17,865,000	14,700,000		3,165,000	
31. Chapai Nawabgonj, Gomostapur							
SP25237, Hogla-Damosh Subproject							
RCC U-Drain	Length=1050m	2484110	2,484,110		100	2,484,110	09/03/2009
RCC Irrigation Canal	3107m length	6009494	6,852,990	6,400,000	100	452,990	
O&M Shed	Size: 9mX5m	313462	313,462		100	313,462	09/03/2009
Subproject Total (Tk)		8,807,066	9,650,562	6,400,000		3,250,562	
32. Chapai Nawabgonj, Gomostapur							
SP25238, Hogla-Darabaj Subproject							
RCC Irrigation Canal (main & Br.),	RCC=1600m &	5017949	5,017,949	600,000	100	4,417,949	31/01/2010
Buried Pipe	Buried Pipe=560m						
O&M Shed	Size: 9.0mX6.0m	376052	376,052		100	376,052	31/01/2010
Subproject Total (Tk)		5,394,001	5,394,001	600,000		4,794,001	
Upazila Total (Tk)		32,066,067	32,909,563	21,700,000		11,209,563	
33. Chapai Nawabgonj, Nachol							
SP25196, Kaloir Sabaitara Subproject							
Weir-1 at Ch. 0+400Km on Sabaitara Khari	1 Bay-25mX2.5m	5530112	5,530,112		100	5,530,112	31/01/2009
Weir-2 at Ch. 1+600Km on Kaloir Khari	1 Bay-15mX2m	3115888	3,115,888	7,250,000	100	-4,134,112	31/01/2009
Subproject Total (Tk)		8,646,000	8,646,000	7,250,000		1,396,000	
34. Chapai Nawabgonj, Nachol							
SP25267, Chandpara Subproject							
Buried Pipe Network System	4.005 Km Length	5558021	5,558,021		100	5,558,021	31/01/2010
Extension of 300m Dia Burried Pipe	Length=350m	679940	679,940		100	679,940	31/01/2010
Header Tank	Size: 6.5mX3.0m	420655	420,655	2,751,000	100	-2,330,345	31/05/2009
O&M Shed	Size: 9.0mX5.0m	443324	443,324		100	443,324	31/01/2010
Subproject Total (Tk)		7,101,940	7,101,940	2,751,000		4,350,940	
Upazila Total (Tk)		15,747,940	15,747,940	10,001,000		5,746,940	
35. Chapai Nawabgonj, Sadar							
SP22021, Mohammadkhani Subproject							
Construction of RCC Irrigation System	Length = 12130m	16789016	16,666,034	16,973,000	100	-306,966	29/08/2005
U-Drain	Length=1080m	2703744	2,703,744		100	2,703,744	25/05/2005
O&M Shed	12.00mX6.00m	355232	273,631		100	273,631	29/08/2005
Subproject Total (Tk)		19,847,992	19,643,409	16,973,000		2,670,409	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
36. Chapai Nawabgonj, Sadar SP22022, Behula Subproject							
Construction of Lined Canal	1920 m	1912134	2,137,730	2,378,000	100	-240,270	20/06/2005
O&M Shed	9.00mX5.00m	252572	195,894		100	195,894	20/06/2005
Subproject Total (Tk)		2,164,706	2,333,624	2,378,000		-44,376	
37. Chapai Nawabgonj, Sadar SP22023, Nayagola-Mohananda Subproject							
RCC Irrigation System	Length= 4135 m	14047935	14,308,197	14,606,000	100	-297,803	20/06/2005
RCC U-Drain	Length=392m	2827843	2,827,843		100	2,827,843	30/05/2005
O&M Shed	12.00mX6.00m	298596	298,579		100	298,579	20/06/2005
Subproject Total (Tk)		17,174,374	17,434,619	14,606,000		2,828,619	
38. Chapai Nawabgonj, Sadar SP25197, Chechinia Subproject							
Burried Pipe Network	5650m	10229515	10,229,515	9,000,000	100	1,229,515	28/02/2009
Header Tank	Size: 6.1mX2.75m	278484	278,484		100	278,484	31/12/2008
Subproject Total (Tk)		10,508,000	10,508,000	9,000,000		1,508,000	
39. Chapai Nawabgonj, Sadar SP25241, Palsha-Moheshpur Subproject							
RCC & Buried Pipe Irrigation System	3294m & 1298m	8918000	8,918,000	7,500,000	100	1,418,000	01/01/9999
Subproject Total (Tk)		8,918,000	8,918,000	7,500,000		1,418,000	
40. Chapai Nawabgonj, Sadar SP25257, Gohalbari Subproject							
RCC Irrigation Lined Canal	4486m length	10271375	10,271,375	9,500,000	100	771,375	25/03/2009
O&M Shed	Size:9mX5m	328625	328,625		100	328,625	31/05/2009
Subproject Total (Tk)		10,600,000	10,600,000	9,500,000		1,100,000	
41. Chapai Nawabgonj, Sadar SP25288, Dariapur Subproject							
Buried Pipe Irrigation System	Size: 6.175Km Length	10540048	10,540,048		100	10,540,048	31/01/2010
Header Tank	Size: 6.1mX2.6m	401072	401,072	5,000,000	100	-4,598,928	31/05/2009
RCC U-Drain	Length= 1191m	3038371	3,038,371		100	3,038,371	30/05/2009
O&M Shed	Size: 9.0mX5.0m	490880	490,880		100	490,880	30/11/2009
Subproject Total (Tk)		14,470,371	14,470,371	5,000,000		9,470,371	
42. Chapai Nawabgonj, Sadar SP25289, Chapai Grameen Subproject							
Re-excavation of Water Reservoir		106197	106,197	106,197	100		15/07/2009
Burried Pipe Network System	Size: 5.150 Km Length	9135087	9,135,087		100	9,135,087	31/01/2010
Header Tank (River Bank)	Size: 6.5mX3.0m	577769	577,769	4,500,000	100	-3,922,231	31/05/2009
Header Tank (Pond Bank)	Size: 6.5mX3.0m	581673	581,673		100	581,673	31/05/2009
RCC U-Drain	Length=702m	1680547	1,680,547		100	1,680,547	31/01/2010
Protective Works for Header Tank		1313504	1,313,504		100	1,313,504	31/01/2010
O&M Shed	Size: 9.0mX5.0m	487273	487,273		100	487,273	30/11/2009
Subproject Total (Tk)		13,882,051	13,882,051	4,606,197		9,275,854	
Upazila Total (Tk)		97,565,494	97,790,074	69,563,197		28,226,877	
District Total (Tk)		145,379,501	146,447,577	101,264,197		45,183,380	
43. Chittagong, Chandanais SP25204, Guilla Chhara Subproject							
Re-excavation of Guilla Chhara Khal	4.08 km	733340	733,340	725,078	100	8,262	15/06/2008
Guilla Chhara WRS at Ch. 4+000Km (Khal)	5 Vent-1.5mX2m	5846449	5,844,325	5,469,815	100	374,510	15/06/2008
Guilla Chhara Check Structure at Ch.2+320Km (Khal)	5 Vent-1.5mx1.5m	1974410	1,973,222		100	1,973,222	15/06/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
O&M Shed	Size: 9mX5m	395675	395,491		100	395,491	15/06/2008
Subproject Total (Tk)		8,949,874	8,946,378	6,194,893		2,751,485	
Upazila Total (Tk)		8,949,874	8,946,378	6,194,893		2,751,485	
44. Chittagong, Fatikchari							
SP24157, Lelung-Kutubchhari-Kalapania Khal Subproject							
Re-excavation of Kalapani Branch Khal	0.78 km	295786	295,786	147,800	100	147,986	30/04/2009
Re-excavation of Kalapani Khal	2.52 km	919522	919,522	459,761	100	459,761	30/04/2009
WRS-1 at Ch. 0+500Km (Khal)	7 Vent-1.5mX2.5m	7358379	7,358,379		100	7,358,379	30/06/2009
WRS-2 at Ch. 3+060Km (Khal)	5 vent-1.5mX2.5m	5149998	5,230,816	5,230,515	100	301	28/05/2008
O&M Shed	Size: 12.0mX6.0m	443132	443,132		100	443,132	
Subproject Total (Tk)		14,166,817	14,247,635	5,838,076		8,409,559	
45. Chittagong, Fatikchari							
SP24159, Dolu-Mohorkhil Khal Subproject							
Re-excavation of Dolu Khal	1.80 km	487363	487,363	243,500	100	243,863	28/02/2009
Re-excavation of Dolu-Patial Link Khal	1.30 km	325058	325,058	162,500	100	162,558	28/02/2009
Dolu Khal WRS at Ch.0+545Km	4 Vent-1.5mX2.0m	5343932	5,469,953		100	5,469,953	28/05/2008
Patial Khal WRS at Ch. 0+450Km (Khal)	2 Vent-1.5mX2.0m	3857023	3,874,012	7,680,487	100	-3,806,475	28/05/2008
Subproject Total (Tk)		10,013,376	10,156,386	8,086,487		2,069,899	
46. Chittagong, Fatikchari							
SP25258, Narayan Hat Gazaria Khal Subproject							
Gazaria Khal WRS at Ch. 1+050 Km (main Khal)	5 Vent-1.5mX2.5m+2 Vent-1mX3.5	11518601	11,518,601	7,338,532	100	4,180,069	31/12/2009
Sreemanta Khal WRS at Ch. 0+100 Km (Branch Khal)	1 Vent-1.5mX1.8m	2619617	2,619,617		100	2,619,617	31/12/2009
Subproject Total (Tk)		14,138,218	14,138,218	7,338,532		6,799,686	
47. Chittagong, Fatikchari							
SP25293, Rakthachari Subproject							
Rakthachari WRS at Ch 1+250 Km (Chara)	7 Vent-1.5mx2.5m	14112618	14,235,307	8,500,000	100	5,735,307	30/11/2009
Subproject Total (Tk)		14,112,618	14,235,307	8,500,000		5,735,307	
Upazila Total (Tk)		52,431,029	52,777,546	29,763,095		23,014,451	
48. Chittagong, Mirsharai							
SP25247, Bawa Chhara Subproject							
Re-excavation of Bawa Chhara Khal	0.95 km	508313	508,313	254,242	100	254,071	28/02/2008
Bawa Chhara Reservoir Outlet	Size: 0.9mX0.9m	3784222	5,374,768		100	5,374,768	31/01/2009
Bawa Chhara Earthen Dam at Ch.4+400Km (Chhara)	0.094Km	3006958	4,784,166		100	4,784,166	28/02/2009
Bawa Chhara Spillway at Ch. 4+400Km	3 Vent-3mX2m	4800126	3,565,852	13,776,674	100	-10,210,822	31/01/2009
Bawa Chhara Check Structure-1 at Ch.3+450Km (Khal)	3 Vent-1.5mX1.2m	1648068	1,766,306		100	1,766,306	31/01/2009
Bawa Chhara Check Structure-3 at Ch.0+600Km (Khal)	5 Vent-1.5mX1.2m	3541032	3,661,640		100	3,661,640	31/01/2009
Bawa Chhara Syphon at 4+400Km (Khal)	0.9mX0.9m	368345	399,438		100	399,438	31/07/2008
Subproject Total (Tk)		17,657,065	20,060,483	14,030,916		6,029,567	
Upazila Total (Tk)		17,657,065	20,060,483	14,030,916		6,029,567	
49. Chittagong, Rangunia							
SP24125, Silok Khal Mormer Mukh Subproject							
Procurement of Rubber Bag		5805000	5,805,000		100	5,805,000	31/12/2006
O&M Shed	Size: 12mX6m	323284	365,812		100	365,812	05/02/2008
Silok Khal Rubber Dam at Ch.0+150Km	Size: 50mX3m	32813280	37,129,871	32,862,840	100	4,267,031	30/01/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (TK)	Comletion Date
Subproject Total (Tk)		38,941,564	43,300,683	32,862,840		10,437,843	
50. Chittagong, Rangunia							
SP25251, Chiringa Khal Subproject							
Chiringa Khal WRS at Ch.0+300Km (Khal)	6 Vent-1.5mX3.0m	10534943	10,520,491	8,504,822	100	2,015,669	30/06/2009
O&M Shed	Size: 9mX5m	366904	366,904		100	366,904	30/06/2009
Subproject Total (Tk)		10,901,847	10,887,395	8,504,822		2,382,573	
51. Chittagong, Rangunia							
SP25255, Rui Khal Subproject							
Rui Khal Earthen Dam	180m Length	658752	840,150		100	840,150	30/04/2009
Rui Khal WRS-1 at Ch. 0+455km (Khal)	1 Vent-0.9mX0.9m	1690399	2,339,805		100	2,339,805	30/04/2009
Rui Khal WRS-2 at Ch. 0+020km (Dam)	1 Vent-0.9mX0.9m	1690399	998,218		100	998,218	30/04/2009
Rui Khal WRS-3 at Ch. 0+175km (Dam)	1 Vent-0.9mX0.9m	1610920	1,056,404		100	1,056,404	30/04/2009
Rui Khal Spillway at Ch. 0+455Km (Khal)	5 Vent-3.5mX1.5m	4360213	5,104,910	7,036,712	100	-1,931,802	30/04/2009
Subproject Total (Tk)		10,010,683	10,339,487	7,036,712		3,302,775	
Upazila Total (Tk)		59,854,094	64,527,565	48,404,374		16,123,191	
52. Chittagong, Rauzan							
SP25263, Dabua Khal Subproject							
Part-A: Re-excavation of Dabua Khal (Downstream WRS)	0.60 km	317237	317,237		30	317,237	01/04/2015
Part-A: Enhancement of the water Retention Structure of Dabua Khal	Size: 9mX5m	5209350	5,209,350		45	5,209,350	
Part-B: WMCA Office & Others	12mX6m	7230173	7,230,173		45	7,230,173	
Subproject Total (Tk)		12,756,760	12,756,760	0		12,756,760	
Upazila Total (Tk)		12,756,760	12,756,760	0		12,756,760	
53. Chittagong, Satkania							
SP25256, Sonaichhari (Satkania) Subproject							
Sonaichhari Earthen Dam	150m Length	786464	786,464		100	786,464	30/09/2009
Sonaichhari Khal WRS	1 Vent-0.9mX0.9m	3095916	3,095,916		100	3,095,916	30/09/2009
Sonaichhari Khal Spillway	5 Vent-2.0mX1.5m	3752824	3,752,824		100	3,752,824	30/09/2009
Sonaichhari Khal Irrigation Inlet	1 Vent-0.9mX0.9m	2057550	2,057,550		100	2,057,550	30/09/2009
O&M Shed	Size: 9mX5m	468801	468,801		100	468,801	30/09/2009
Subproject Total (Tk)		10,161,555	10,161,555	0		10,161,555	
Upazila Total (Tk)		10,161,555	10,161,555	0		10,161,555	
54. Chittagong, Sitakunda							
SP21006, Chotokumira Subproject							
Re-excavation of Choto Kumira Main Khal	4.35 km	1801069	1,801,069	1,193,900	100	607,169	30/06/2005
Re-excavation of Choto Kumira Br. Khal-1	1.20 km	153696	153,696	41,614	100	112,082	30/06/2005
Re-excavation of Choto Kumira Br. Khal-2	2.15 km	226863	226,863	151,389	100	75,474	30/06/2005
Choto Kumira WRS at Ch.2+700km	3-V(1.50mX2.00m)	3842868	3,999,279	4,416,355	100	-417,076	31/05/2004
Rehab. of BWDB's Reg. & Pipe Sluice	3-V & 6-V	1081728	1,019,695		100	1,019,695	31/05/2004
Subproject Total (Tk)		7,106,224	7,200,602	5,803,258		1,397,344	
55. Chittagong, Sitakunda							
SP24171, Sahasradhara Subproject							
Re-excavation of Sahasradhara Chhara	5.60 km	790337	790,337	383,211	100	407,126	29/05/2008
Sahasradhara Dam	55m	2077809	2,184,716	14,417,903	100	-12,233,187	05/06/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Sahasradhara WRS at Ch. 13+4000Km	1 Vent-0.9mX0.9m	4215994	4,432,915		100	4,432,915	05/06/2008
Sahasradhara Spillway at Ch. 13+4000Km (Sahasradha	3 Vent-3.4mX2.0m	5492994	5,775,619		100	5,775,619	05/06/2008
Sahasradhara Check Structure-1 at Ch. 6+440Km	3 Vent-1.5mX1.5m	550118	578,423		100	578,423	05/06/2008
Sahasradhara Check Structure-2 at Ch. 9+300Km	3 Vent-1.5mX1.5m	553616	582,101		100	582,101	05/06/2008
Sahasradhara Check Structure-3 at Ch. 11+370Km	3 Vent-1.5mX1.5m	554651	583,189		100	583,189	05/06/2008
O&M Shed	Size: 12mX6m	329349	346,295		100	346,295	05/06/2008
Subproject Total (Tk)		14,564,867	15,273,594	14,801,114		472,480	
Upazila Total (Tk)		21,671,091	22,474,196	20,604,372		1,869,824	
District Total (Tk)		183,481,468	191,704,483	118,997,650		72,706,833	
56. Chuadanga, Alamdanga							
SP24163, Bhangabari-Amanjhola Beel Subproject							
Re-excavation of Amanjhola Khal	1.80 km	558773	558,773	256,225	100	302,548	30/04/2008
Re-excavation of Dulagarir Khal	0.30 km	38702	38,702	3,870	100	34,832	30/04/2008
Re-excavation of Nalbata Khal	0.40 km	39920	39,920	3,992	100	35,928	30/04/2008
Amanjhola Khal Regulator at Ch. 0+050Km (Khal)	2 Vent-1.5mX1.8m	4257737	4,379,882	7,224,674	100	-2,844,792	30/08/2006
Dulagarir Pipe Sluice at Ch. 0+040Km (Khal)	1 Vent-0.90m Dia	1097657	1,165,445		100	1,165,445	30/08/2006
Amanjhola Box Culvert at Ch. 1+118Km	1 Vent-3.5mX3.0m	535553	559,435		100	559,435	29/05/2006
Amanjhola Box Culvert at Ch. 1+633Km	1 Vent-3.5mX3.0m	497708	588,111		100	588,111	25/04/2006
Nalbata Box Culvert at Ch. 0+075Km	1 Vent-3.0mX3.0m	510331	532,410		100	532,410	29/05/2006
Subproject Total (Tk)		7,536,382	7,862,679	7,488,761		373,918	
Upazila Total (Tk)		7,536,382	7,862,679	7,488,761		373,918	
57. Chuadanga, Dhamurhuda							
SP24126, Kathal Khali-Patachora-Uttar Chandpur Subproject							
Re-excavation of Chukani Khal	0.85 km	187199	187,199	42,612	100	144,587	15/04/2008
Uttar Chandpur Pipe Sluice at Ch.0+050Km	2 Vent-0.90m Dia	1896936	1,859,457		100	1,859,457	24/03/2006
Chulkhani Regulator at Ch. 0+121 Km	2 vent-1.5mX1.8m	4305963	4,593,842	11,094,447	100	-6,500,605	30/08/2006
Kata Khal Pipe Sluice at Ch. 0+050Km	2 Vent-0.9m Dia	739479	624,567		100	624,567	30/08/2006
Kathal Khali Regulator at 0+114Km (Khal)	1 Vent-1.5mX1.8m	3403255	3,630,215		100	3,630,215	30/08/2006
O&M Shed	Size: 12mX6m	343153	386,449		100	386,449	30/07/2006
Subproject Total (Tk)		10,875,986	11,281,730	11,137,059		144,671	
58. Chuadanga, Dhamurhuda							
SP25322, Kanaidanga Khal Subproject							
Re-excavation of Kanaidanga Khal	0.39 km	221363	221,363		100	221,363	
Kanaidanga Khal Regulator	Size: 2 Vent-1.5mX1.8m	6037553	6,037,553	2,500,000	100	3,537,553	
O&M Shed	Size: 9mX5m	482318	482,318		100	482,318	
Subproject Total (Tk)		6,741,234	6,741,234	2,500,000		4,241,234	
Upazila Total (Tk)		17,617,220	18,022,964	13,637,059		4,385,905	
District Total (Tk)		25,153,602	25,885,643	21,125,820		4,759,823	
59. Comilla, Burichang							
SP23091, Kusumpur-Verella-Fultali Subproject							
Kusumpur-Fultali Main Khal Re-excavation	5.20 km	1665899	1,665,899	780,733	100	885,166	01/06/2006
Rampur-Verella Khal Re-excavation	1.85 km	538866	538,866	236,802	100	302,064	01/06/2006

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		2,204,765	2,204,765	1,017,535		1,187,230	
Upazila Total (Tk)		2,204,765	2,204,765	1,017,535		1,187,230	
60. Comilla, Nangolkot							
SP23062, Kulakani Subproject							
Embankment Re-sectioning (Kharghar-Sharifpur)	1.55 km	682164	682,164	323,470	100	358,694	16/05/2007
Embankment Re-sectioning (Kharghar-West Kharghar)	1.50 km	257151	257,151	112,892	100	144,259	16/05/2007
Kulakhani Regulator at Ch.0+257Km(Emb)	2 Vent-1.50mX1.80m	4545053	4,719,090	4,559,963	100	159,127	11/02/2008
O&M Shed	9.00mX5.00m	288035	290,336		100	290,336	11/02/2008
Subproject Total (Tk)		5,772,403	5,948,742	4,996,325		952,417	
61. Comilla, Nangolkot							
SP23065, Chukuri-Mokimpur Subproject							
Embankment Re-sectioning	1.13 km	1600270	1,600,270	957,344	100	642,926	01/06/2006
Chukuri-Mukimpur Khal Re-excavation	0.94 km	181603	181,603	47,888	100	133,715	30/04/2006
Mukimpur Br. Khal Re-excavation	1.89 km	229632	229,632	60,553	100	169,079	30/04/2006
Mukimpur Sub Br. Khal Re-excavation	0.49 km	35166	35,166	9,273	100	25,893	30/04/2006
Kinara Sub Br. Khal Re-excavation	0.35 km	21209	21,209	5,130	100	16,079	30/04/2006
Chukuri-Mokimpur Khal Regulator at Ch.0+405 km	2 Vent-1.50mX1.80m	3412565	3,540,528	3,572,078	100	-31,550	06/03/2008
O&M Shed	9.00mX5.00m	259041	263,900		100	263,900	11/02/2008
Subproject Total (Tk)		5,739,487	5,872,307	4,652,266		1,220,041	
Upazila Total (Tk)		11,511,890	11,821,049	9,648,591		2,172,458	
District Total (Tk)		13,716,655	14,025,814	10,666,126		3,359,688	
62. Cox's Bazar, Chakoria							
SP23097, Khutakhali Chhara Subproject							
Resectioning of Approach	0.08 km	314138	314,138	304,774	100	9,364	30/06/2009
Procurement of Rubber Bag		4054000	4,054,000		100	4,054,000	29/06/2006
O&M Shed	9.00mX5.00m	300000	300,000		100	300,000	29/06/2006
Khutakhali Chhara Rubber Dam	25.00mX3.00m	21888832	23,080,746	21,753,652	100	1,327,094	29/06/2006
Subproject Total (Tk)		26,556,970	27,748,884	22,058,426		5,690,458	
Upazila Total (Tk)		26,556,970	27,748,884	22,058,426		5,690,458	
63. Cox's Bazar, Moheshkhali							
SP23059, Barunaghat Khal Subproject							
Re-sectioning of Barunaghat Regulator Approach	0.49 km	259809	259,809	130,000	100	129,809	25/05/2008
Barunaghat Khal Re-excavation	3.42 km	839106	839,106	378,911	100	460,195	31/05/2007
Barunaghat Khal Regulator at Ch.0+000Km (Khal)	3 Vent-1.50mX1.80m	5029325	5,029,325	5,000,145	100	29,180	31/05/2007
Subproject Total (Tk)		6,128,240	6,128,240	5,509,056		619,184	
Upazila Total (Tk)		6,128,240	6,128,240	5,509,056		619,184	
64. Cox's Bazar, Pekua							
SP23098, Tetang-Sonaichari Khal Subproject							
Procurement of Rubber Bag		5471000	5,471,000		100	5,471,000	30/06/2006
Tetang Sonaichari Khal Rubber Dam	28.00mX4.00m	30170004	32,266,794	26,928,998	100	5,337,796	28/02/2009
Subproject Total (Tk)		35,641,004	37,737,794	26,928,998		10,808,796	
Upazila Total (Tk)		35,641,004	37,737,794	26,928,998		10,808,796	
65. Cox's Bazar, Ramu							
SP22040, Sonaichhari (Ramua) Subproject							
Rubber Bag Procurement		3422449	3,422,449	2,964,689	100	457,760	30/04/2004
O&M Shed	12.00mX6.00m	319403	357,538		100	357,538	20/05/2006
Rubber Dam at Illisipara	1-V(30.00mX3.00m)	14185982	15,879,691	14,668,969	100	1,210,722	30/04/2005

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		17,927,834	19,659,678	17,633,658		2,026,020	
66. Cox's Bazar, Ramu							
SP23096, Borojung Chhari Subproject							
Procurement of Rubber Bag		5399600	5,399,600		100	5,399,600	30/06/2006
Baro Jungchari Rubber Dam	28mX4.0m	21889192	23,784,221	20,041,000	100	3,743,221	31/05/2007
Subproject Total (Tk)		27,288,792	29,183,821	20,041,000		9,142,821	
67. Cox's Bazar, Ramu							
SP25244, Choto Jungchhari Subproject							
Resectioning of Right Bank Dyke	1.00 km	350769	350,769	246,278	100	104,491	30/06/2009
Resectioning of Left Bank Dyke	1.00 km	293912	293,912	205,865	100	88,047	30/06/2009
Resectioning of WRS Approach	0.06 km	296319	296,319	159,460	100	136,859	30/06/2009
Chhoto Jungchari WRS at Ch.4+80Km	8 Vent-1.5mX2.1m	11954080	11,954,080	11,175,403	100	778,677	30/06/2009
O&M Shed	Size: 9mX5m	400000	400,000		100	400,000	30/06/2009
Subproject Total (Tk)		13,295,080	13,295,080	11,787,006		1,508,074	
68. Cox's Bazar, Ramu							
SP25253, Kaimmergon-Katakhali Subproject							
Resectioning of Left Embankment	0.17 km	272310	272,310	150,149	100	122,161	30/06/2009
Paglir Chhara WRS at Ch. 0+300Km	5 Vent-1.5mX2.0m	7279610	7,424,159	12,200,000	100	-4,775,841	30/06/2009
Chaidar Chhara WRS at Ch. 0+000Km	5 Vent-1.5mX2.0m	6644498	6,717,422		100	6,717,422	30/06/2009
Subproject Total (Tk)		14,196,419	14,413,891	12,350,149		2,063,742	
69. Cox's Bazar, Ramu							
SP25265, Bara Garjai Khal Subproject							
Re-sectioning of Bara Garjai Khal Dyke	1.05 km	682559	682,559	341,215	100	341,344	28/02/2009
Resectioning of WRS Approach	0.07 km	179278	179,278	84,706	100	94,572	30/06/2009
Re-excavation of Irrigation Sub Branch Khal	0.50 km	107305	107,305		100	107,305	31/08/2009
Bara Garjai Khal Weir at Ch. 0+300Km (Khal)	9 Vent-3mx1.5m+1 vnet-2mx1.8m+	14839391	15,920,799	15,572,663	100	348,136	31/07/2009
Pipe Sluice at Ch. 1+300Km	1 Vent-0.9m Dia	684670	688,900		100	688,900	30/07/2009
O&M Shed	Size:9mX5m	338021	338,021		100	338,021	31/07/2009
Subproject Total (Tk)		16,831,224	17,916,862	15,998,584		1,918,278	
Upazila Total (Tk)		89,539,348	94,469,332	77,810,397		16,658,935	
70. Cox's Bazar, Sadar							
SP21007, Bakkhali Subproject							
U/S & D/S Cross-Dam and Bank Protection Works		3383537	3,383,537	3,373,337	100	10,200	30/06/2005
Rehabilitation of WRS(Rubber Dam)	1-V(87.0mX3.5m)	22994139	22,994,139	22,801,498	100	192,641	05/06/2002
Subproject Total (Tk)		26,377,676	26,377,676	26,174,835		202,841	
71. Cox's Bazar, Sadar							
SP23085, Sonkhola Subproject							
Embankment Re-sectioning	0.59 km	181472	181,472	77,772	100	103,700	29/06/2006
Embankment Re-sectioning (Part-2)	1.42 km				100		31/05/2007
Para Khal Re-excavation	2.99 km	257928	257,928	120,707	100	137,221	31/05/2007
Daser Khal Re-excavation	1.35 km	137305	137,305	33,731	100	103,574	31/05/2007
Sonkhola Khal Regulator at Ch.0+460Klm(Khal)	2 Vent-1.50mX1.80m	3810672	3,810,672	3,806,985	100	3,687	02/07/2006
O&M Shed	9.00mX5.00m	294061	294,061		100	294,061	02/07/2006
Subproject Total (Tk)		4,681,439	4,681,439	4,039,195		642,244	
72. Cox's Bazar, Sadar							
SP25245, Chaufaldandi Subproject							
Re-excavation of Bargoda Khal	2.00 km	221965	221,965	110,782	100	111,183	31/05/2009
Re-excavation of Zia Khal-2	2.00 km	268329	268,329	80,173	100	188,156	31/05/2009
Re-excavation of Chikon Khal	1.20 km	94794	94,794	28,483	100	66,311	31/05/2009

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Zia Khal Regulator at Ch.2+405Km (Zia Khal)	2 Vent-1.5mX1.8m	4723392	4,723,392	2,500,000	100	2,223,392	31/05/2009
Subproject Total (Tk)		5,308,480	5,308,480	2,719,438		2,589,042	
Upazila Total (Tk)		36,367,595	36,367,595	32,933,468		3,434,127	
73. Cox's Bazar, Ukhiya							
SP25252, Paglir Beel-Sikderpara subproject							
Procurement of Rubber Bag		5000000	5,000,000		100	5,000,000	
O & M Shed	Size: 9mX5m	414712	414,712		100	414,712	30/06/2009
Rubber Dam over Rezu Khal at 135m U/S from confl.	Size:30mX3m	22905688	24,410,919	21,454,810	100	2,956,109	30/09/2008
Subproject Total (Tk)		28,320,400	29,825,631	21,454,810		8,370,821	
Upazila Total (Tk)		28,320,400	29,825,631	21,454,810		8,370,821	
District Total (Tk)		222,553,558	232,277,476	186,695,155		45,582,321	
74. Dhaka, Dhamrai							
SP23045, Manukhali Subproject							
Re-excavation of Manukhali Khal	0.85 km	364419	364,419	214,312	100	150,107	04/07/2006
Manukhali Khal Regulator at Ch.0+040 (Khal)	2 Vent-1.50mX1.80m	4296716	4,296,716	3,944,000	100	352,716	03/04/2006
O&M Shed	9.00mX5.00m	268279	268,279	284,142	100	-15,863	03/04/2006
Subproject Total (Tk)		4,929,414	4,929,414	4,442,454		486,960	
75. Dhaka, Dhamrai							
SP23060, Alam Khali Subproject							
Alamkhali Khal Re-excavation	4.80 km	1832463	1,832,463	1,037,722	100	794,741	30/04/2006
Link Khal Re-excavation	0.18 km	32820	32,820	17,585	100	15,235	30/04/2006
Indora Branch Khal Re-excavation	0.85 km	318547	318,547	154,895	100	163,652	15/05/2006
Maderpur Br. Khal Re-excavation	0.80 km	120165	120,165	42,297	100	77,868	15/05/2006
Borrowpit Khal Re-excavation	2.07 km	470730	470,730	231,977	100	238,753	15/05/2006
Jangalia Khal Re-excavation	0.50 km	115030	115,030	34,500	100	80,530	15/05/2006
Regulator at Ch.0+145m on Alamkhali Khal	1 Vent-1.50mX1.80m	3701537	3,659,418	4,227,352	100	-567,934	26/02/2007
Pipe Sluice at Ch.0+000 km on Link Khal	1 Vent-0.60m Dia	869347	859,455		100	859,455	26/02/2007
O&M Shed	9.00mX5.00m	279717	276,534		100	276,534	26/02/2006
Subproject Total (Tk)		7,740,355	7,685,162	5,746,328		1,938,834	
76. Dhaka, Dhamrai							
SP24113, Deldha-Anandanagar Subproject							
Re-section of Barta Beel Embankment	1.24 km	1730986	1,730,986	519,000	100	1,211,986	30/04/2009
Re-excavation of Anandanagar Khal	1.40 km	536471	536,471	270,000	100	266,471	30/06/2008
Re-excavation of Deldha Khal	1.80 km	556572	556,572	228,000	100	328,572	30/06/2008
Anandanagar Khal Regulator at 0+040Km	3 Vent-1.5mX1.8m	6017760	6,017,760	5,775,259	100	242,501	31/12/2007
Subproject Total (Tk)		8,841,789	8,841,789	6,792,259		2,049,530	
77. Dhaka, Dhamrai							
SP24137, Pachal Ragunathpur Subproject							
Resectioning of Pachal-Ragunathpur Embankment(West	3.79 km	1973691	1,973,691	1,381,584	100	592,107	30/06/2008
Resectioning of Pachal-Ragunathpur Embankment(East	6.03 km	1196314	1,196,314	837,420	100	358,894	30/06/2008
Re-excavation of Pachal-Ragunathpur Khal	1.55 km	659860	659,860	461,902	100	197,958	31/05/2008
Pachal Regulator at Ch.0+070Km	3 Vent-1.5mX1.8m	5114485	5,114,485	4,318,284	100	796,201	30/06/2008
Mitigation Measures of Pachal Khal Regulator	3 nos. .6m & 2nos. .9m Dia Pip	1929566	1,929,566	1,000,000	100	929,566	
Rehabilitation 5 nos. Pipe culvert with Flap Gates		307647	307,647	307,647	100		
O&M Shed	Size: 12.0mX6.0m	311157	311,157		100	311,157	30/06/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		11,492,720	11,492,720	8,306,837		3,185,883	
Upazila Total (Tk)		33,004,278	32,949,085	25,287,878		7,661,207	
78. Dhaka, Dohar							
SP23047, Karunamayee Beel Subproject							
Embankment Re-sectioning	2.69 km	1246806	1,246,806	623,390	100	623,416	05/07/2007
Re-excavation of Diarkum Branch Khal	0.37 km	39246	39,246	11,772	100	27,474	05/07/2007
Diarkum Br. Khal Regulator	1 Vent-1.50mX1.80m	2124971	2,124,971	3,898,343	100	-1,773,372	05/07/2006
Karunamayee Br. Khal Pipe Suice at Ch. 0+115 Km (E	1 Vent-0.90m	974226	974,226		100	974,226	05/07/2006
Diarkumar Br. Khal-1 Pipe Suice at Ch. 1+600 Km (E	1 Vent-0.90m	976539	976,539	166,566	100	809,973	05/07/2006
Subproject Total (Tk)		5,361,789	5,361,789	4,700,071		661,718	
79. Dhaka, Dohar							
SP23086, Kotabari Beel Subproject							
Re-excavation of Nayanagar Khal	3.90 km	1356557	1,824,323	547,294	100	1,277,029	16/05/2007
Re-excavation of Suti Khal	0.92 km	68000	341,257	102,376	100	238,881	16/05/2007
Re-excavation of Porulia Khal	1.33 km	98348	330,443	226,991	100	103,452	05/07/2007
Re-excavation of Jomirmolla Khal	1.15 km	129387	341,226	216,772	100	124,454	05/07/2007
Nayanagar Khal WRS-1 at Ch 0+980Km	4 Vent-1.50mX2.00m	5078409	5,078,409	7,445,163	100	-2,366,754	31/03/2008
Nayanagar Khal WRS-2 at Ch 3+800km	3 Vent-1.50mX2.00m	3398169	3,398,169		100	3,398,169	31/03/2008
O&M Shed	9.00mX5.00m	298846	298,846		100	298,846	31/12/2007
Subproject Total (Tk)		10,427,715	11,612,672	8,538,596		3,074,076	
Upazila Total (Tk)		15,789,504	16,974,461	13,238,667		3,735,794	
80. Dhaka, Keraniganj							
SP23102, Sirajnagar-Dewli Subproject							
Embankment Re-sectioning	5.10 km	892108	892,108	821,733	100	70,375	30/04/2006
Approach Filling of Nazirpur Regulator	0.07 km	459103	459,103	317,500	100	141,603	16/04/2008
Approach Filling of Bhawal Regulator	1.22 km	1052957	1,052,957	737,070	100	315,887	16/04/2008
Approach Filling of Nimtali Regulator	1.20 km	414159	414,159	287,500	100	126,659	16/04/2008
Bewta Khal Re-excavation	2.50 km	731433	731,433	857,277	100	-125,844	15/05/2006
Neemtali Khal Re-excavation	1.55 km	410615	410,615	121,800	100	288,815	15/05/2006
Bhawal Regulator at 50m North of Existing Bridge	1 Vent-1.50mX1.80m	3809750	3,949,699	917,746	100	3,031,953	08/03/2009
Neemtali Regulator at 70m D/S of Existing Bridge	3 Vent-1.50mX1.80m	6137600	6,363,046	10,415,065	100	-4,052,019	08/03/2009
Nazirpur Regulator at Ch. 4+953Km (Embkt.)	1 Vent-1.50mX1.80m	3760680	3,898,817		100	3,898,817	08/03/2009
Remaining works of 3 nos hydraulic Structures		2134147	2,134,147	2,134,147	100		
Subproject Total (Tk)		19,802,553	20,306,084	16,609,838		3,696,246	
81. Dhaka, Keraniganj							
SP24170, Nishanbari-Belna Subproject							
Re-sectioning of Eastern Embankment	2.21 km	1410729	1,410,729	865,340	100	545,389	05/07/2007
Re-sectioning of Southern Embankment	0.80 km	307509	307,509	153,500	100	154,009	05/07/2007
Re-sectioning of Embankment	0.21 km	254285	254,285	175,000	100	79,285	10/05/2008
Re-sectioning of Embankment (Near Belna Regulator)	0.21 km	275749	275,749	135,000	100	140,749	10/05/2008
Re-excavation of Zia Khal	2.60 km	336299	336,299	242,400	100	93,899	05/07/2007
Re-excavation of Mithapur Khal	0.39 km	34291	34,291	10,200	100	24,091	05/07/2007
Mithapur Pipe Sluice at Ch 0+218Km (Khal)	1 Vent-0.90m dia	1432853	1,544,979		100	1,544,979	30/06/2008
Belna Regulator at Ch. 1+480Km (Khal)	1 Vent-1.5mX1.8m	2461764	2,461,764	3,181,214	100	-719,450	31/05/2008
Subproject Total (Tk)		6,513,478	6,625,605	4,762,654		1,862,951	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		26,316,031	26,931,689	21,372,492		5,559,197	
82. Dhaka, Nawabganj							
SP24119, Kahalia Khal Subproject							
Re-excavation of Kahalia Khal	6.60 km	1953925	1,953,925	879,266	100	1,074,659	30/04/2008
Re-excavation of Shinghar Khal	1.10 km	90350	90,350	9,035	100	81,315	30/04/2008
Re-excavation of Kawakuli Khal	1.88 km	284320	284,320	28,432	100	255,888	30/04/2008
Re-excavation of Nawabari Khal	1.50 km	276094	276,094	6,145	100	269,949	30/04/2008
Re-excavation of Jura Khal	1.10 km	121235	121,235		100	121,235	30/04/2008
Subproject Total (Tk)		2,725,924	2,725,924	922,878		1,803,046	
83. Dhaka, Nawabganj							
SP24150, Kholshi Beel Subproject							
Re-excavation of Shovoria-Shollanagar Khal	8.20 km	3864905	3,864,905	386,491	100	3,478,414	30/04/2008
Re-excavation of Harishkul Khal	3.20 km	251956	251,956	176,369	100	75,587	30/04/2008
Re-excavation of Maraganga Khal	2.60 km	783229	783,229	78,323	100	704,906	30/04/2008
Harishkhali Khal WRS at Ch. 0+600Km (Khal)	2 Vent-1.5mX2m & 1 Vent	5762993	5,835,165	10,270,494	100	-4,435,329	31/03/2009
Maraganga Khal WRS at Ch. 1+300Km (Khal)	1 Vent-1.5mX2.0m	2517697	2,549,227		100	2,549,227	31/03/2009
Shovoria Khal WRS at Ch. 0+300Km (Khal)	1 Vent 1.5mX2m & 1 Vent	4451913	4,507,666		100	4,507,666	31/01/2009
Subproject Total (Tk)		17,632,693	17,792,148	10,911,677		6,880,471	
Upazila Total (Tk)		20,358,617	20,518,072	11,834,555		8,683,517	
District Total (Tk)		95,468,430	97,373,306	71,733,592		25,639,714	
84. Dinajpur, Birampur							
SP25297, Chiri Khal Subproject							
Re-excavation of Chiri Khal (Main & Link)	10.00 km	2548932	2,548,932	1,393,047	100	1,155,885	20/06/2009
WRS-1 on Chiri Khal at Ch.5+150Km (Khal)	3 Vent-1.5mX1.8m	4587445	4,537,330	9,987,678	100	-5,450,348	30/11/2009
WRS-2 on Chiri Khal at Ch.1+000Km (Khal)	7 Vent-1.5mX1.8m	9657420	9,890,707		100	9,890,707	30/11/2009
O&M Shed	Size: 9mX5m	505507	500,656		100	500,656	08/12/2009
Subproject Total (Tk)		17,299,303	17,477,625	11,380,725		6,096,900	
Upazila Total (Tk)		17,299,303	17,477,625	11,380,725		6,096,900	
85. Dinajpur, Nawabganj							
SP25282, Kabulipara Subproject							
Re-sectioning of Embankment from Moharajpur Bazar	6.56 km	1428139	1,428,139	585,538	100	842,601	31/05/2009
Re-excavation of Kabulipara Khal	2.05 km	730878	730,878	299,660	100	431,218	30/05/2009
Re-excavation Kabulipara Br. Khal	0.39 km	93397	93,397	24,627	100	68,770	30/05/2009
Kabulipara Regulator at Ch. 0+370Km (Khal)	Size: 3 Vent-1.5mX1.8m	7726103	7,679,091	6,208,581	100	1,470,510	15/12/2009
O&M Shed	Size: 9.0mX5.0m	509639	645,857		100	645,857	15/12/2009
Subproject Total (Tk)		10,488,156	10,577,362	7,118,406		3,458,956	
Upazila Total (Tk)		10,488,156	10,577,362	7,118,406		3,458,956	
86. Dinajpur, Parbatipur							
SP24149, Hatibandha Beel Subproject							
Re-excavation of Singimari / Sekura Khal	4.00 km	1818014	1,818,014	1,228,000	100	590,014	30/04/2008
Basupara WRS at Ch.2+000 Km (Khal)	6 vent-1.5mX1.8m	6662377	6,832,514		100	6,832,514	12/12/2007
Chandradanga WRS-2 at Ch. 5+874 Km (Khal)	4 Vent-1.5mX2.0m	3957988	4,059,101	10,208,111	100	-6,149,010	12/12/2007
O & M Shed	Size: 12.0mX6.0m	399307	471,307		100	471,307	12/12/2007

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		12,837,685	13,180,935	11,436,111		1,744,824	
87. Dinajpur, Parbatipur							
SP25273, Talai River Subproject							
Re-excavation of Telai Khal	4.50 km	3301602	3,301,602	2,869,935	100	431,667	15/06/2009
Talai Weir & WRS at Ch. 2+250Km	2 Bay 9mX2m with 4 Vertical Ga	11043602	11,301,984	8,367,071	100	2,934,913	15/12/2009
Subproject Total (Tk)		14,345,204	14,603,586	11,237,006		3,366,580	
88. Dinajpur, Parbatipur							
SP25274, Bangalipur-Jalkar Khal Subproject							
Re-excavation of Jalkar Khal	3.20 km	807057	807,057	191,405	100	615,652	
Jalkar Khal WRS at Ch. 1+400Km	3 Vent-1.5mX1.8m	4509226	4,509,226	3,201,324	100	1,307,902	29/12/2009
Subproject Total (Tk)		5,316,283	5,316,283	3,392,729		1,923,554	
Upazila Total (Tk)		32,499,172	33,100,804	26,065,846		7,034,958	
89. Dinajpur, Phulbari							
SP25287, Akhira Khari Khal Subproject							
Re-excavation of Akhira Khari Khal	6.90 km	1788544	1,788,544	815,192	100	973,352	15/06/2009
Damodarpur WRS at Ch.4+440Km	Size: 3 Vent-1.5mX1.8m	3660694	3,655,189		100	3,655,189	30/12/2009
Akhira Khari Regulator at Ch. 0+278Km	Size: 4 Vent-1.5mX1.8m	8131609	8,447,708	8,800,000	100	-352,292	30/12/2009
O&M Shed	Size: 9.0mX5.0m	507099	530,743		100	530,743	30/12/2009
Subproject Total (Tk)		14,087,945	14,422,183	9,615,192		4,806,991	
Upazila Total (Tk)		14,087,945	14,422,183	9,615,192		4,806,991	
90. Dinajpur, Sadar							
SP25214, Joydevpur-Dhigan Beel Sub-project							
Re-sectioning of Embankment	0.39 km	727697	727,697	242,566	100	485,131	31/05/2009
Re-excavation of Borodara Khal	4.10 km	369578	369,578	123,193	100	246,385	31/05/2009
Re-excavation of Chotodara Khal	3.65 km	697500	697,500	232,500	100	465,000	31/05/2009
Joydevpur-Dirghan Pipe Sluice at Ch.0+434Km(Embkt)	1 Vent-0.90m	2070984	2,070,984	11,074,602	100	-9,003,618	29/12/2009
Borodara Khal Regulator at Ch.0+240Km(Khal)	6 Vent-1.5mX1.8m	14006635	14,006,635		100	14,006,635	20/12/2009
Subproject Total (Tk)		17,872,394	17,872,394	11,672,861		6,199,533	
Upazila Total (Tk)		17,872,394	17,872,394	11,672,861		6,199,533	
District Total (Tk)		92,246,971	93,450,369	65,853,030		27,597,339	
91. Faridpur, Boalmari							
SP25191, Foliar Beel Subproject							
Ramnagar Khal Regulator at Ch. 0+420Km	5 Vent-1.5mX1.8m	6560128	6,167,884	6,167,874	100	10	22/03/2009
O&M Shed	Size: 9mX5m	551274	551,274		100	551,274	31/10/2009
Subproject Total (Tk)		7,111,402	6,719,157	6,167,874		551,283	
92. Faridpur, Boalmari							
SP25326, Atghoria Beel Subproject							
Re-sectioning of Atghoria Embankmet	5.48 km	2617489	2,617,489	872,496	100	1,744,993	
Re-excavation of Atghoria Khal	0.65 km	218550	218,550	69,186	100	149,364	31/03/2010
Re-excavation of Sadaria Khal	0.85 km	246569	246,569		100	246,569	31/03/2010
Rehabilitation of Atghoria Khal Regulator	1 Vent-1.5mx1.8m	608573	608,573		100	608,573	31/03/2010
Rehabilitation of Sadaria Khal Pipe Sluice	1 Vent-0.9m Dia				100		
Subproject Total (Tk)		3,691,181	3,691,181	941,682		2,749,499	
Upazila Total (Tk)		10,802,583	10,410,338	7,109,556		3,300,782	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
93. Faridpur, Madhukhali							
SP22026, Sriramkandi Subproject							
Embankment Re-sectioning	7.44 km	2006934	2,006,934	1,497,384	100	509,550	31/12/2007
Re-sectioning of Embankment	2.32 km	1378495	1,378,495	1,378,495	100		
Dharmahati Regulator at Ch.5+331 km	1-V(1.5mX1.8m)	3241887	3,241,887		100	3,241,887	31/05/2006
Pichulia Pipe Sluice at Ch. 0+735	1-V(900mm Dia)	987333	987,333		100	987,333	31/05/2006
Khoitala Pipe Sluice at Ch. 2+720 km	1-V(900mm Dia)	1107292	1,107,292	5,339,829	100	-4,232,537	31/05/2006
O&M Shed	12.00mX6.00m	301279	301,279		100	301,279	31/05/2006
Kumardah Pipe Culvert at Ch.3+298 km	1-V(900mm Dia)	80743	80,743		100	80,743	31/05/2005
Subproject Total (Tk)		9,103,963	9,103,963	8,215,708		888,255	
94. Faridpur, Madhukhali							
SP24181, Meghchami Subproject							
Approach Filling of Norkona WRS	0.21 km	130352	130,352	124,625	100	5,727	30/04/2008
Re-excavation of Megchami Khal	5.22 km	1153467	1,153,467	523,997	100	629,470	28/08/2007
Megchami WRS at Ch. 4+750 Km	2 Vent-1.5mX1.8m	2522301	2,498,682	3,053,462	100	-554,780	28/08/2007
Remodelling of Intake Structure at Ch.0+030Km (Kha	2 Vent-0.9m Dia	170314	551,351		100	551,351	28/08/2007
O&M Shed	Size: 12mX6m	273178	305,474		100	305,474	28/08/2007
Subproject Total (Tk)		4,249,612	4,639,326	3,702,084		937,242	
Upazila Total (Tk)		13,353,575	13,743,289	11,917,792		1,825,497	
District Total (Tk)		24,156,157	24,153,627	19,027,348		5,126,279	
95. Gaibandha, Shaghata							
SP23092, Pachabasta-Tenachira Subproject							
Kalapani Khal Re-excavation	6.39 km	4618091	851,000	484,073	100	366,927	30/04/2008
Kalapani Khal WRS at Ch.1+695km (Khal)	8 Vent-1.50mX1.80m	9733531	9,137,000	8,386,000	100	751,000	27/12/2007
Subproject Total (Tk)		14,351,622	9,988,000	8,870,073		1,117,927	
Upazila Total (Tk)		14,351,622	9,988,000	8,870,073		1,117,927	
District Total (Tk)		14,351,622	9,988,000	8,870,073		1,117,927	
96. Gazipur, Kaliganj							
SP23069, Nalijuri Khal Subproject							
Nalijuri Khal Re-excavation	13.00 km	4817069	4,817,069	481,699	100	4,335,370	30/04/2007
Nalijuri Khal WRS at Ch.9+000Km(Khal)	6 Vent-1.50mX2.00m	7689938	8,132,754	7,549,163	100	583,591	30/04/2007
Subproject Total (Tk)		12,507,007	12,949,823	8,030,862		4,918,961	
97. Gazipur, Kaliganj							
SP23099, Noli Khal Subproject							
Re-excavation of Noli Khal	5.30 km	1415400	1,415,400	228,824	100	1,186,576	30/04/2008
Re-excavation of Putimara Br. Khal	0.41 km	36917	36,917	62,491	100	-25,574	30/04/2007
Re-excavation of Queener Khal	0.55 km	133712	133,712	13,371	100	120,341	30/04/2008
Re-excavation of Khoikhara Khal	0.50 km	107986	107,986	10,798	100	97,188	30/04/2008
Re-excavation of Berua Khal	1.80 km	60103	60,103	6,010	100	54,093	30/04/2008
Re-excavation of Putimara Khal	2.30 km	207219	207,219	62,491	100	144,728	30/04/2008
Re-excavation of Shubudia Khal	1.20 km	310675	310,675	31,067	100	279,608	30/04/2008
Noli WRS at Ch. 3+6300Km (Khal)	1 Vent-1.50mX1.80m	3707736	3,888,275	3,636,724	100	251,551	05/06/2007
Subproject Total (Tk)		5,979,748	6,160,287	4,051,776		2,108,511	
Upazila Total (Tk)		18,486,755	19,110,110	12,082,638		7,027,472	
98. Gazipur, Kapasia							
SP23053, Banarkandi-Barishaba Subproject							
Re-sectioning of West Embankment	2.89 km	1418533	1,418,533	555,153	100	863,380	30/06/2008
Re-sectioning of East Embankment	0.65 km	147984	147,984	65,039	100	82,945	30/06/2008
Re-excavation of Ahar khal & Chati Khal	0.45 km	119300	119,300	10,486	100	108,814	30/06/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Chati Khal Regulator at Ch.0+030km (Khal)	1 Vent-1.50mX1.80m	2764243	2,720,718	5,155,811	100	-2,435,093	31/05/2008
Ahar Khal Regulator at Ch.0+030km (Khal)	1 Vent-1.50mX1.80m	2889743	2,844,242		100	2,844,242	31/05/2008
Pipe Sluice at Ch. 3+230 Km	1 Vent-0.90m Dia	805044	792,368		100	792,368	26/10/2008
Subproject Total (Tk)		8,144,847	8,043,146	5,786,489		2,256,657	
99. Gazipur, Kapasia SP23055, Sutarkandi Subproject							
Embankment Re-sectioning	0.30 km	211860	211,860	44,829	100	167,031	28/02/2009
Sutarkandi Khal Re-excavation	1.60 km	266493	266,493	94,488	100	172,005	28/02/2009
Sutarkandi Khal Regulator at Ch. 0+050 Km	1 Vent-1.50mX1.80m	3093785	3,093,785	1,010,963	100	2,082,822	28/02/2009
Subproject Total (Tk)		3,572,138	3,572,138	1,150,280		2,421,858	
Upazila Total (Tk)		11,716,985	11,615,284	6,936,769		4,678,515	
District Total (Tk)		30,203,740	30,725,394	19,019,407		11,705,987	
100. Gopalgonj, Kasiani SP25290, Khodar Khal Subproject							
Re-excavation of Khodar Khal	3.20 km	1618265	1,618,265	1,477,429	100	140,836	30/04/2009
Subproject Total (Tk)		1,618,265	1,618,265	1,477,429		140,836	
Upazila Total (Tk)		1,618,265	1,618,265	1,477,429		140,836	
101. Gopalgonj, Kotalipara SP24151, Kunjaban-Pittalpara Subproject							
Ambari Khal Regulator at Ch. 0+020Km	1 Vent-2.5mX2.0m	2443532	2,443,532	1,990,289	100	453,243	30/06/2008
Subproject Total (Tk)		2,443,532	2,443,532	1,990,289		453,243	
Upazila Total (Tk)		2,443,532	2,443,532	1,990,289		453,243	
102. Gopalgonj, Moksudpur SP22012, Kaliadaha Subproject							
Embankment Re-sectioning	4.92 km	2262683	2,262,683	2,259,177	100	3,506	01/10/2006
Approach filling of Regulator at Ch.1+300Km	0.03 km	262398	262,398	257,454	100	4,944	30/04/2008
Approach filling of Pipe Sluice at Ch.2+525Km	0.17 km	217227	217,227	217,030	100	197	30/04/2008
Approach filling of Regulator at Ch.4+920Km	0.18 km	302365	302,365	301,402	100	963	30/04/2008
Approach filling of Inlet Structure at Ch.0+500Km	0.25 km	183921	183,921	183,708	100	213	30/04/2008
Earthwork for Block Setting for 3 nos. Structures		172657	172,657	172,657	100		
Mohistoli-Nonikhir Khal Re-excavation	0.41 km	61891	61,891	61,891	100		01/10/2006
Kalidah Khal Re-excavation	0.60 km	173118	173,118	173,118	100		01/10/2006
Regulator at Ch.1+300 km	1-V(1.50mX1.80m)	1795455	1,795,455		100	1,795,455	30/04/2008
Pipe Sluice at Ch.2+525 km	1-V(900mm Dia.)	979450	979,450		100	979,450	30/04/2008
Regulator at Ch.4+920 km	2-V(1.50mX1.80m)	2719053	2,719,053		100	2,719,053	30/04/2008
Inlet Structure at Ch.0+500 km	1-V(900mm Dia.)	992032	992,032	6,665,396	100	-5,673,364	28/02/2007
Outlet Structure at Ch.4+060 km	1-V(900mm Dia.)	979450	979,450		100	979,450	30/04/2008
Block setting of 3 nos. Structures		249880	249,880	249,880	100		
Subproject Total (Tk)		11,351,580	11,351,580	10,541,713		809,867	
Upazila Total (Tk)		11,351,580	11,351,580	10,541,713		809,867	
103. Gopalgonj, Tungipara SP24131, Balajtala-Kalmadanga Subproject							
Re-Sectioning of Embankment	2.34 km	923410	923,410	777,800	100	145,610	18/06/2007
Resectioning of Approach of 2 structures	0.15 km	328355	328,355	318,865	100	9,490	30/04/2009
Re-excavation of Swanirvar Khal	0.96 km	541837	541,837	336,064	100	205,773	18/06/2007

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Balajtala Khal	0.11 km	15185	15,185	130,666	100	-115,481	18/06/2007
Re-excavation of Hazir Khal	1.60 km	526360	526,360	512,376	100	13,984	18/06/2007
Re-excavation of Swanirvar Branch Khal-1	1.20 km	128118	128,118	126,921	100	1,197	18/06/2007
Re-excavation of Swanirvar Branch Khal-2	1.00 km	127229	127,229		100	127,229	18/06/2007
Remodelling of Hazir Culvert as WRS at Ch. 0+415Km	1 Vent-2.2mX1.8m	1972447	1,972,447		100	1,972,447	30/04/2008
Bolajtala Khal Pipe Sluice at Ch0+020 Km (Khal)	Size: 1 Vent-1.2m Dia	1144068	1,144,068		100	1,144,068	30/04/2008
Swanirvar Khal Regulator at Ch. 1+500Km (Embkt)	2 Vent-1.5mX1.8m	2900502	2,900,502	5,954,167	100	-3,053,665	30/04/2008
Fish Net, Approach Filling, Head Wall etc.		732930	732,930	425,000	100	307,930	
Subproject Total (Tk)		9,340,440	9,340,440	8,581,859		758,581	
Upazila Total (Tk)		9,340,440	9,340,440	8,581,859		758,581	
District Total (Tk)		24,753,817	24,753,817	22,591,290		2,162,527	
104. Habiganj, Bahubal							
SP23063, Sundrateki-Kamai Chhara Subproject							
Re-excavation of Kamaichara Khal	0.50 km	149944	149,944	87,874	100	62,070	28/11/2007
Sundrateki Kamaichara WRS at Ch.3+700km (Khal)	8 Vent-1.50mX1.80m	5506542	5,862,407	5,677,605	100	184,802	28/11/2006
O&M Shed	9.00mX5.00m	255349	301,965		100	301,965	28/11/2006
RCC Pipe Culvert	2 nos.	78414	78,414		100	78,414	28/11/2006
Subproject Total (Tk)		5,990,248	6,392,730	5,765,479		627,251	
Upazila Total (Tk)		5,990,248	6,392,730	5,765,479		627,251	
105. Habiganj, Baniachang							
SP23049, Katiar Bon Subproject							
Re-excavation of Saluka Dhayer Khal	1.80 km	222260	222,260	22,230	100	200,030	30/04/2010
Re-excavation of Pilu Khali Khal	1.00 km	430942	430,942	33,110	100	397,832	30/04/2010
Saluka Dhayer Khal WRS at Ch.1+812 Km	2 Vent-1.50mX2.0m	4326615	4,326,615	2,850,000	100	1,476,615	31/03/2010
Pilu Khali Khal WRS at Ch.1+031Km	2 Vent-1.5mX2.0m	4377445	4,377,445		100	4,377,445	31/05/2010
O&M Shed	9.00mX5.00m	488504	488,504		100	488,504	31/05/2010
Subproject Total (Tk)		9,845,767	9,845,767	2,905,340		6,940,427	
Upazila Total (Tk)		9,845,767	9,845,767	2,905,340		6,940,427	
106. Habiganj, Chunarughat							
SP24134, Jibdhar Chara Subproject							
Re-excavation of Jibdhar Chhara	2.33 km	294798	294,798	174,215	100	120,583	30/05/2008
Re-excavation of Khawaitita Chhara	0.80 km	185424	185,424	109,598	100	75,826	30/05/2008
Jibdhar Chhara WRS-1 at Ch.0+672km(Km)	2 Vent-1.5mX1.8m	2689934	2,689,934	5,063,023	100	-2,373,089	15/06/2008
Jibdhar Chhara WRS-2 at Ch.1+644km (Khal)	2 Vent-1.5mX1.8m	2495240	2,495,240		100	2,495,240	15/06/2008
O&M Shed	Size: 12.0mX6.0m	340159	340,159		100	340,159	15/06/2008
Subproject Total (Tk)		6,005,556	6,005,556	5,346,836		658,720	
107. Habiganj, Chunarughat							
SP25266, Kurungi Subproject							
Re-excavation of Khal-1	1.06 km	60015	60,015	60,015	100		31/03/2010
Re-excavation of Khal-2	0.66 km	128300	128,300	128,300	100		31/03/2010
Syphone on Brick Lined Channel-1	28.5m Length	346101	346,101		100	346,101	31/03/2010
Sump-1 for Lined Channel-1	Size:1.6mX1.6m	22461	22,461		100	22,461	31/03/2010
Sump-2 for Lined Channel-2	Size:1.6mX1.6m	27401	27,401		100	27,401	31/03/2010
Procurement of Rubber Bag		3800000	3,800,000		100	3,800,000	31/12/2008
O&M Shed	Size: 9mX5m	469389	469,389		100	469,389	31/03/2010

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Rubber Dam	Size: 25.0mX2.5m	18859241	18,859,241	1,512,500	100	17,346,741	31/03/2010
Subproject Total (Tk)		23,712,907	23,712,907	1,700,815		22,012,092	
108. Habiganj, Chunarughat							
SP25303, Sutang Chhara Subproject							
Sutang Chhara WRS-A at Vhhayasree Near Kalam's Hou	3 Vent-1.5mX1.8m	3988082	3,988,082	2,930,572	100	1,057,510	31/03/2010
Sutang Chhara WRS-B at Kalamondal Near Jalil's Hao	4 Vent-1.5mX1.8m	5892096	5,892,096		100	5,892,096	31/03/2010
O&M Shed	Size: 9mX5m	487781	487,781		100	487,781	31/03/2010
Subproject Total (Tk)		10,367,959	10,367,959	2,930,572		7,437,387	
Upazila Total (Tk)		40,086,421	40,086,421	9,978,223		30,108,198	
109. Habiganj, Lakhai							
SP23050, Kufa Beel Subproject							
Dalakandi Khal Re-excavation	2.90 km	1450059	2,002,017	978,415	100	1,023,602	30/05/2008
Mandirpalla Khal Re-excavation	3.50 km	2342121	2,342,121	2,260,264	100	81,857	29/06/2006
Nengti Khal Re-excavation	0.60 km	314374	445,705	286,433	100	159,272	30/05/2008
Subproject Total (Tk)		4,106,554	4,789,843	3,525,112		1,264,731	
Upazila Total (Tk)		4,106,554	4,789,843	3,525,112		1,264,731	
District Total (Tk)		60,028,990	61,114,761	22,174,154		38,940,607	
110. Jamalpur, Islampur							
SP23052, Digir Char Subproject							
Re-excavation of Digir Char Khal	0.29 km	169609	169,609	129,040	100	40,569	25/04/2007
Regulator with Drainage Canal	1 Vent-1.50mX1.80m	2980765	2,980,765	2,095,000	100	885,765	26/03/2007
O&M Shed	9.00mX5.00m	257185	257,185		100	257,185	09/05/2007
Box Culvert	Size: 2mX2m	634778	634,778	634,778	100		30/12/2009
Subproject Total (Tk)		4,042,337	4,042,337	2,858,818		1,183,519	
Upazila Total (Tk)		4,042,337	4,042,337	2,858,818		1,183,519	
111. Jamalpur, Sadar							
SP24114, Tetulia-Sadarbari Subproject							
Re-excavation of Gobra Khal	3.62 km	3574615	3,574,615	1,035,987	100	2,538,628	30/06/2009
Re-excavation of Sadarbari Khal	0.70 km	144871	144,871	72,469	100	72,402	31/05/2009
Re-Sectioning of Embankment	4.95 km	3119252	3,119,252	2,120,852	100	998,400	31/05/2009
Gobra Khal Regulator at Ch 0+050Km (Khal)	4 Vent-1.5mX1.8m	8220384	9,029,577	9,090,609	100	-61,032	02/07/2007
Sadarbari Khal Pipe Sluice at Ch 0+465Km (Khal)	1 Vent-0.90m Dia	1467602	1,498,550	1,420,988	100	77,562	02/07/2007
O&M Shed	Size: 9.0mX5.0m	492444	549,100	549,100	100		30/12/2009
Subproject Total (Tk)		17,019,168	17,915,965	14,290,005		3,625,960	
Upazila Total (Tk)		17,019,168	17,915,965	14,290,005		3,625,960	
District Total (Tk)		21,061,505	21,958,302	17,148,823		4,809,479	
112. Jessore, Monirampur							
SP24147, Gazsree-katakhali Subproject							
Re-sectioning of Embankment	3.65 km	1361641	1,361,641	632,000	100	729,641	
Re-excavation of Katakhali Khal	0.60 km	133273	133,273	18,000	100	115,273	
Katakhali Regulator at Ch. 0+035 Km (Khal)	1 Vent-1.5mX1.8m	2367102	2,367,102	2,147,750	100	219,351	07/05/2007
Drainage Outlet at Ch. 0+320Km (Embkt)	1 Vent-0.6mX0.9m	71472	71,472	67,699	100	3,773	07/05/2007
Drainage Outlet at Ch. 0+770Km (Embkt)	1 Vent-0.6mX0.9m	77987	77,987	74,807	100	3,180	07/05/2007
Drainage Outlet at Ch. 2+620Km (Embkt)	1 Vent-0.6mX0.9m	100955	100,955	96,352	100	4,603	07/05/2007
Drainage Outlet at Ch. 2+780Km (Embkt)	1 Vent-0.6mX0.9m	90676	90,676	86,708	100	3,968	07/05/2007

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
O&M Shed	Size: 12.0mX6.0m	296819	296,819		100	296,819	
Subproject Total (Tk)		4,499,925	4,499,925	3,123,316		1,376,609	
Upazila Total (Tk)		4,499,925	4,499,925	3,123,316		1,376,609	
113. Jessore, Sadar							
SP24144, Dolpur-Mukteshwary Khal Subproject							
Re-excavation of Dolpur Khal	1.08 km	388891	388,891	369,468	100	19,423	03/06/2007
Re-excavation of Mukteshwary Khal	2.80 km	1583904	1,583,904	1,552,806	100	31,098	03/06/2007
Dolpur Khal WRS at Ch. 0+050Km(Khal)	2 Vent-1.5mX1.5m	3369649	3,369,649	2,975,540	100	394,109	30/04/2008
O&M Shed	Size: 12.0mX6.0m	291849	291,849	291,953	100	-104	30/04/2008
Subproject Total (Tk)		5,634,293	5,634,293	5,189,767		444,526	
Upazila Total (Tk)		5,634,293	5,634,293	5,189,767		444,526	
114. Jessore, Sharsha							
SP24156, Gobra Beel - Batoker Beel Subproject							
Re-sectioning of Embankment	4.60 km	841062	841,062	666,412	100	174,650	31/05/2007
Re-excavation of Shumurer Khal	1.00 km	182604	182,604	120,234	100	62,370	04/07/2007
Gobra Beel Box Sluice at Ch. 0+100 Km (Khal)	1 Vent-0.9mX0.9m	1116050	1,116,050	1,091,974	100	24,076	30/04/2007
Gobra Beel Drainage Structure at CH. 0+500Km(Khal)	1 Vent-0.90m Dia	113091	113,091	121,000	100	-7,909	30/04/2007
O&M Shed	Size: 12mX6m	317542	317,542	314,223	100	3,319	04/07/2007
Subproject Total (Tk)		2,570,349	2,570,349	2,313,843		256,506	
Upazila Total (Tk)		2,570,349	2,570,349	2,313,843		256,506	
District Total (Tk)		12,704,568	12,704,568	10,626,927		2,077,641	
115. Jhalokathi, Nalchiti							
SP25310, Subidpur-Nalbunia Subprject							
Re-sectioning of Regulator Approach	0.03 km	61669	61,669	30,834	100	30,835	20/05/2009
Re-excavation of Nalbunia Khal	2.26 km	406092	406,092	203,046	100	203,046	20/05/2009
Re-excavation of Matura Khal	1.39 km	703577	703,577	351,788	100	351,789	20/05/2009
Re-excavation of Khanbari Khal	2.02 km	363128	363,128	181,564	100	181,564	20/05/2009
Re-excavation of Sikder Bari Khal	0.80 km	178909	178,909	89,454	100	89,455	20/05/2009
Re-excavation of Hizal Talir Khal	0.57 km	186388	186,388	93,194	100	93,194	20/05/2009
Re-excavation of Biswas Barir Khal	2.03 km	528898	528,898	264,449	100	264,449	20/05/2009
Rehabilitation of BWDB's Regulator		130516	130,516		100	130,516	30/11/2009
O&M Shed	Szie: 9mX5m	314646	314,646		100	314,646	30/11/2009
Subproject Total (Tk)		2,873,823	2,873,823	1,214,329		1,659,494	
116. Jhalokathi, Nalchiti							
SP25319, Kusangal-Manapasa Subproject							
Re-excavation of Manpasa-Bhattacharjee Khal	1.95 km	535240	535,240	267,619	100	267,621	20/05/2009
Re-excavation of Manpasa Khal	2.55 km	274677	274,677	137,338	100	137,339	20/05/2009
Re-excavation of Kusangal Khal	1.35 km	288504	288,504	144,252	100	144,252	20/05/2009
Re-excavation of Seota Khal	1.20 km	286179	286,179	286,179	100		20/05/2009
Re-excavation of Chharar Khal	0.50 km	152474	152,474	76,437	100	76,037	20/05/2009
Subproject Total (Tk)		1,537,074	1,537,074	911,825		625,249	
117. Jhalokathi, Nalchiti							
SP25320, Rajabaria Subproject							
Re-excavation of Poara Khal	1.65 km	934463	934,463	917,635	100	16,828	20/05/2009
Re-excavation of Lahortala Khal	2.43 km	1127044	1,127,044	112,704	100	1,014,340	20/05/2009
Re-excavation of Dhopabari Khal	1.50 km	251868	251,868	251,425	100	443	20/05/2009
Subproject Total (Tk)		2,313,375	2,313,375	1,281,764		1,031,611	
118. Jhalokathi, Nalchiti							
SP25331, Kathipara-Tetulbari Subproject							
Re-excavation of Kathipara Khal	6.76 km	1935612	1,935,612	645,204	100	1,290,408	31/03/2010

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Re-excavation of Chhaliabunia Khal	2.87 km	1462209	1,462,209	487,403	100	974,806	31/03/2010
Re-excavation of Dakshin Kathipara Khal	1.07 km	410171	410,171	136,723	100	273,448	31/03/2010
Re-excavation of Kathipara Branch-1 Khal	0.20 km	117079	117,079	11,700	100	105,379	31/03/2010
Re-excavation of Kathipara Branch-2 Khal	0.40 km	212294	212,294	21,200	100	191,094	31/03/2010
Subproject Total (Tk)		4,137,365	4,137,365	1,302,230		2,835,135	
Upazila Total (Tk)		10,861,637	10,861,637	4,710,148		6,151,489	
119. Jhalokathi, Rajapur SP22025, Galua Subproject							
Sateroghar and Basabari Khal Re-excavation	2.10 km	235181	235,181	159,753	100	75,428	31/05/2005
Borojor and Chotojor Khal Re-excavation	1.80 km	226859	226,859	157,257	100	69,602	30/05/2005
Katakhal Khal Re-excavation	1.33 km	278527	278,527	194,928	100	83,599	31/05/2005
Tita Molla Khal Re-excavation	1.71 km	342355	342,355	293,451	100	48,904	31/05/2005
Kumarbari Khal Re-excavation	1.63 km	114557	114,557	99,248	100	15,309	31/05/2005
Nagarbari Khal Re-excavation	1.46 km	293419	293,419	270,401	100	23,018	31/05/2005
Jalabari and Baneswar Khal Re-excavation	3.30 km	295508	295,508	251,750	100	43,758	31/05/2005
Beparibari and Jor Khal Re-excavation	2.44 km	197969	197,969	127,000	100	70,969	31/05/2005
Khalifabari Khal Re-excavation	2.47 km	404713	404,713	264,508	100	140,205	31/05/2005
Chauhandi, Chakarbari & Munshibari Khal Re-ex.	2.50 km	292373	292,373	205,123	100	87,250	31/05/2005
Huzurbari Khal Re-excavation	1.02 km	246585	246,585	168,864	100	77,721	30/06/2005
Danga Khal Re-excavation	0.62 km	58710	58,710	38,600	100	20,110	31/05/2005
Galua Khal Re-excavation	1.03 km	58710	58,710	167,108	100	-108,398	31/05/2005
Subproject Total (Tk)		3,045,466	3,045,466	2,397,991		647,475	
Upazila Total (Tk)		3,045,466	3,045,466	2,397,991		647,475	
120. Jhalokathi, Sadar SP22002, Nabogram Subproject							
Napit Bari Khal Re-excavation	2.25 km	502711	481,111	481,111	100		31/05/2005
Sholakhera Khal-1 Re-excavation	1.40 km	246112	245,797	245,796	100	1	31/05/2005
Sholakhera Khal-2 Re-excavation	1.00 km	314652	280,598	270,597	100	10,001	31/05/2005
Salpushena Khal Re-excavation	1.10 km	223314	222,998	222,892	100	106	31/05/2005
Shimuleshwar Pal Bari Khal Re-excavation	1.00 km	305819	276,879	276,879	100		31/05/2005
Nabagram Purveyar Khal Re-excavation	1.90 km	649079	537,332	537,332	100		31/05/2005
Telikhal Khal Re-excavation	2.35 km	801452	699,165	699,163	100	2	31/05/2005
Jim Gachia Khal-1 Re-excavation	1.05 km	177305	176,989	176,989	100		31/05/2005
Jim Gachia Khal-2 Re-excavation	1.35 km	471721	446,868	446,868	100		31/05/2005
Ghosal Bari Khal Re-excavation	0.63 km	68102	66,765	66,765	100		31/05/2005
Gola Bari Khal Re-excavation	2.70 km	203830	402,184	390,000	100	12,184	30/06/2005
Subproject Total (Tk)		3,964,097	3,836,686	3,814,392		22,294	
Upazila Total (Tk)		3,964,097	3,836,686	3,814,392		22,294	
District Total (Tk)		17,871,200	17,743,789	10,922,531		6,821,258	
121. Jhenaidah, Kaliganj SP24179, Tetul Beel - Uri Beela Subproject							
Re-excavation of Tetul Beel Khal	3.10 km	579894	579,894	45,000	100	534,894	30/06/2008
Tetul Beel WRS at Ch. 0+270 Km (Khal)	3 Vent-1.5mX2.0m	4359309	4,291,984	4,500,000	100	-208,016	10/03/2008
Tetul Beel Drainage Structure at Ch.2+330 Km(Khal)	1 Vent-2.5mX2.2m	668986	674,001		100	674,001	10/03/2008
Tetul Beel Drainage Structure at Ch.2+700Km(Khal)	1 Vent-2.5mX2.2m	665371	674,001		100	674,001	10/03/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
O&M Shed	Size: 12mX6m	323241	380,296		100	380,296	10/03/2008
Subproject Total (Tk)		6,596,801	6,600,176	4,545,000		2,055,176	
Upazila Total (Tk)		6,596,801	6,600,176	4,545,000		2,055,176	
District Total (Tk)		6,596,801	6,600,176	4,545,000		2,055,176	
122. Joypurhat, Akkelpur							
SP22032, Gholkuri-Kadoa Subproject							
Gholkuri-Kadoa Khal Re-excavation	6.15 km	495472	495,472	492,962	100	2,510	31/05/2005
WRS at Ch.4+780 km	3-V(1.50mX2.00m)	3284630	3,284,630	3,284,510	100	120	30/06/2005
O&M Shed	12.00mX6.00m	272385	231,753	232,873	100	-1,120	30/06/2005
Subproject Total (Tk)		4,052,487	4,011,855	4,010,345		1,510	
Upazila Total (Tk)		4,052,487	4,011,855	4,010,345		1,510	
123. Joypurhat, Kalai							
SP24143, Kadirpur-Bakhara Subproject							
Re-excavation of Kadirpur-Bakhara Khal	3.72 km	619345	619,345	245,419	100	373,926	06/03/2008
Re-excavation of Branch Khal	0.73 km	197055	197,055	19,700	100	177,355	30/04/2008
Bakhara WRS at Ch.0+070Km	3 Vent-1.5mX1.8m	2593401	2,192,956	2,124,852	100	68,104	04/10/2007
O&M Shed	Size: 12.0mX6.0m	299876	419,879		100	419,879	04/10/2007
Subproject Total (Tk)		3,709,677	3,429,234	2,389,971		1,039,263	
Upazila Total (Tk)		3,709,677	3,429,234	2,389,971		1,039,263	
124. Joypurhat, Panchbibi							
SP22015, Amirpur-Barail Subproject							
Re-excavation of Amirpur Barail Khal	6.45 km	2187162	2,187,162	1,057,553	100	1,129,609	07/08/2007
Re-excavation of Amirpur Barail Branch Khal-1	1.05 km	140932	140,932	104,777	100	36,155	07/08/2007
Re-excavation of Amirpur Barail Branch Khal-2	0.88 km	97434	97,434	76,899	100	20,535	07/08/2007
WRS-1 at Ch.0+185 km	1 Bay 12.80m Wide	2196798	2,188,022	2,187,904	100	118	30/12/2004
WRS-2 at Ch.2+515 km	1 Bay 8.40m Wide	1313205	1,349,073	1,349,073	100		30/12/2004
O&M Shed	9.00mX5.00m	287408	257,512	257,504	100	8	30/12/2004
Subproject Total (Tk)		6,222,939	6,220,136	5,033,710		1,186,426	
Upazila Total (Tk)		6,222,939	6,220,136	5,033,710		1,186,426	
District Total (Tk)		13,985,103	13,661,225	11,434,026		2,227,199	
125. Khulna, Rupsha							
SP21011, Padma Beel Subproject							
Padma Beel Regulator	4-V(1.50mX1.80m)	5306853	5,548,643	5,541,267	100	7,376	31/01/2006
O&M Shed	Size: 9.0mX5.0m	242880	242,880	242,845	100	35	31/01/2006
Subproject Total (Tk)		5,549,733	5,791,523	5,784,112		7,411	
126. Khulna, Rupsha							
SP25228, Sreerampur Subproject							
Re-sectioning of Embankment	2.80 km	1154091	1,154,091	577,045	100	577,046	30/09/2009
Re-excavation of Sreerampur Khal	1.25 km	416188	416,188	180,348	100	235,840	31/05/2009
Re-excavation of Branch Khal	0.60 km	107012	107,012	130,131	100	-23,119	31/05/2009
Sreerampur Khal Regulator at Ch. 0+200Km (Khal)	1 Vent-1.5mX1.8m	5734898	5,734,898	4,000,000	100	1,734,898	31/12/2009
Subproject Total (Tk)		7,412,190	7,412,190	4,887,524		2,524,666	
Upazila Total (Tk)		12,961,923	13,203,713	10,671,636		2,532,077	
District Total (Tk)		12,961,923	13,203,713	10,671,636		2,532,077	
127. Kishoregonj, Bajitpur							
SP25250, Baliardi Subproject							
Buried Pipe Network System	5470m	11006514	11,006,514	9,500,000	100	1,506,514	30/06/2009

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Header Tank	Size: 6.5mX3.5m	361943	361,943		100	361,943	25/11/2008
Subproject Total (Tk)		11,368,457	11,368,457	9,500,000		1,868,457	
Upazila Total (Tk)		11,368,457	11,368,457	9,500,000		1,868,457	
128. Kishoregonj, Hossainpur							
SP25209, Hazipur-Porabari Subproject							
Re-sectionig of Embankment	5.37 km	2361871	1,653,292	1,653,392	100	-100	30/05/2008
Re-excavation of Katihari khal	2.16 km	221387	142,511	142,511	100		30/05/2008
Porabari Regulator at Ch. 6+828Km (Khal)	1 Vent-1.5mX1.8m	3798406	3,798,406	6,531,000	100	-2,732,594	25/11/2008
Katihari Regulator at Ch. 0+135Km(Khal)	1 Vent-1.5mX1.8m	3130060	3,130,060		100	3,130,060	25/11/2008
Subproject Total (Tk)		9,511,724	8,724,269	8,326,903		397,366	
Upazila Total (Tk)		9,511,724	8,724,269	8,326,903		397,366	
129. Kishoregonj, Nikli							
SP24115, Bara Bundh-Natun Khal Subproject							
Re-sectioning of Embankment	3.60 km	753799	526,516	526,516	100		25/05/2007
Natun Khal WRS at Ch.0+040km	2 Vent-1.5mX2.0m & 1 Vent-2.5m	3868332	4,050,016	3,658,161	100	391,855	01/11/2007
Subproject Total (Tk)		4,622,131	4,576,532	4,184,677		391,855	
Upazila Total (Tk)		4,622,131	4,576,532	4,184,677		391,855	
130. Kishoregonj, Pakundia							
SP23087, Sukhia Padmakuri Beel Subproject							
Sukhia Padmakuri Khal Re-excavation	5.78 km	2610571	800,287	800,287	100		30/04/2008
WRS on Sukhia Padmakuri Khal at Ch. 0+070Km	3 Vent-1.50mX1.80m	3381852	3,381,852	3,295,480	100	86,372	31/05/2007
O&M Shed	9.00mX5.00m	310560	310,560		100	310,560	21/06/2007
Subproject Total (Tk)		6,302,984	4,492,700	4,095,767		396,933	
Upazila Total (Tk)		6,302,984	4,492,700	4,095,767		396,933	
131. Kishoregonj, Sadar							
SP23081, Korsha Kariail Subproject							
Nagdora Khal Re-excavation	4.52 km	1412665	988,267	988,267	100		30/05/2007
Nagdora Regulator at Ch. 0+040 Km (Khal)	3 Vent-1.50mX1.80m	6603415	6,603,415	6,081,534	100	521,881	21/03/2006
Subproject Total (Tk)		8,016,080	7,591,682	7,069,801		521,881	
132. Kishoregonj, Sadar							
SP25323, Maijkhapan Subproject							
Kaliakuri Khal Regulator at Ch. 0+030 km	4 Vent-1.5mX1.8m	9043680	9,043,680		100	9,043,680	31/05/2010
Subproject Total (Tk)		9,043,680	9,043,680	0		9,043,680	
Upazila Total (Tk)		17,059,760	16,635,362	7,069,801		9,565,561	
133. Kishoregonj, Tarail							
SP23048, Kajla Subproject							
Embankment Re-sectioning	1.53 km	167366	142,536	418,030	100	-275,494	25/04/2008
Approach Road of Kestupur Regulator	0.05 km	133111	133,111		100	133,111	30/05/2008
Re-excavation of Sajnar Khal	0.89 km	319937	223,693	223,693	100		25/04/2008
Re-excavation of Sesukandi Kata Khal	0.68 km	74011	51,801	51,801	100		25/04/2008
Kestopur Regulator at Ch.3+457 with Slope Protecti	1 Vent-1.50mX1.80m	2097864	2,097,864	5,536,740	100	-3,438,876	30/04/2008
Sesukandi Regulator at Ch.1+525km	1 Vent-1.50mX1.80m	2108251	2,108,251		100	2,108,251	30/04/2008
Sajnar Khal Pipe Sluice at Ch.0+715km	1 Vent-0.90m Dia	1554761	1,554,761		100	1,554,761	30/04/2008
O&M Shed	9.00mX5.00m	272712	272,712	424,847	100	-152,135	30/12/2009
Subproject Total (Tk)		6,728,013	6,584,729	6,655,111		-70,382	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		6,728,013	6,584,729	6,655,111		-70,382	
District Total (Tk)		55,593,068	52,382,049	39,832,259		12,549,790	
134. Kurigram, Rowmari							
SP21010, Jhagrar Char Subproject							
Embankment Re-sectioning	6.20 km	4153225	4,153,225	4,153,000	100	225	30/06/2005
Jesmin Kura Regulator at Ch.0+720 km	2-V(1.50mX1.80m)	2514592	2,514,592	4,185,638	100	-1,671,046	15/05/2004
Pipe Sluice at Ch.2+380 km	1-V(1.20m Dia.)	962471	962,471		100	962,471	04/05/2004
Pipe Sluice at Ch.5+050 km	1-V(0.90m Dia.)	708575	708,575		100	708,575	04/05/2004
Subproject Total (Tk)		8,338,863	8,338,863	8,338,638		225	
135. Kurigram, Rowmari							
SP22037, Boalmari Subproject							
Embankment Re-sectioning	11.03 km	3965573	3,965,573	3,339,368	100	626,205	02/08/2007
Boalmari Khal Re-excavation	0.65 km	172365	172,365	86,036	100	86,329	02/08/2007
Majhipara Regulator at Ch.0+650 km	3-V(1.50mX1.80m)	5453967	6,219,779		100	6,219,779	30/06/2005
Boalmari Regulator-1 at Ch.4+905 km	1-V(1.50mX1.80m)	3219154	3,671,168	13,154,778	100	-9,483,610	30/06/2005
Boalmari Regulator-2 at Ch.7+280 km	1-V(1.50mX1.80m)	2484108	2,832,911		100	2,832,911	30/06/2005
O&M Shed	12.00mX6.00m	377975	431,048		100	431,048	27/11/2005
Subproject Total (Tk)		15,673,142	17,292,844	16,580,182		712,662	
136. Kurigram, Rowmari							
SP24127, Fouzdari Subproject							
Re-sectioning of Embankment	5.70 km	1552874	1,552,874	889,855	100	663,019	02/08/2007
Rehabilitation of Fouzdari Regulator	1 Vent-1.5mX1.8m	234379	254,690	503,000	100	-248,310	30/04/2007
O&M Shed	Size: 12.0mX6.0m	268984	276,013		100	276,013	30/04/2007
Subproject Total (Tk)		2,056,237	2,083,576	1,392,855		690,721	
137. Kurigram, Rowmari							
SP25189, Sonavori Subproject							
Re-sectioning of Embankment	7.80 km	2004930	2,004,930	1,877,000	100	127,930	02/08/2007
Rehabilitation of Existing Regulator	4 Vent-1.5mX1.8m	1005773	1,005,773	1,000,000	100	5,773	30/04/2008
O&M Shed	Size: 9mX5m	245356	245,356		100	245,356	24/03/2008
Subproject Total (Tk)		3,256,059	3,256,059	2,877,000		379,059	
138. Kurigram, Rowmari							
SP25311, Dhanar Char Subproject							
Re-sectioning of Embankment	9.85 km	6641895	6,641,895	3,382,748	100	3,259,147	31/05/2009
Rehabilitation of Komorbhongi Regulator at Ch. 11+	1Vent-1.2mX1.8m	236256	236,256	758,935	100	-522,679	31/12/2009
Rehabilitation of Komorbhongi Pipe Culvert	1 Vent-0.9m Dia Pipe	553369	553,369		100	553,369	31/12/2009
Rehabilitation of Dhonar Char Pipe Culvert	2 Vent-1.5m dia Pipe	753213	753,213		100	753,213	31/12/2009
Rehabilitation of Dhonar Char Regulator	1 Vent-1.5mX1.8m	280543	280,543		100	280,543	31/12/2009
O&M Shed	Size: 9mX5m	426739	426,739		100	426,739	31/12/2009
Subproject Total (Tk)		8,892,015	8,892,015	4,141,683		4,750,332	
Upazila Total (Tk)		38,216,316	39,863,357	33,330,358		6,532,999	
District Total (Tk)		38,216,316	39,863,357	33,330,358		6,532,999	
139. Lalmonirhat, Aditmari							
SP24120, Charali Beel-Shakhowa Khal Sub-Project							
Re-excavation of Charali Beel-Shakhowa Khal	4.80 km	559213	559,213	288,554	100	270,659	31/05/2008
Shakhowa Khal WRS at Ch.0+948	3 Vent-1.5mX1.8m	2850714	3,059,620	2,789,309	100	270,311	03/06/2007
Subproject Total (Tk)		3,409,927	3,618,833	3,077,863		540,970	
Upazila Total (Tk)		3,409,927	3,618,833	3,077,863		540,970	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
140. Lalmonirhat, Kaliganj							
SP22017, Bakhari Khal Subproject							
Rehabilitation of Regulator at Ch.2+694 km	4-V(1.90mX1.93m)	471045	442,226	377,730	100	64,496	31/01/2005
O&M Shed	12.00mX6.00m				100		31/01/2005
Subproject Total (Tk)		471,045	442,226	377,730		64,496	
Upazila Total (Tk)		471,045	442,226	377,730		64,496	
141. Lalmonirhat, Sadar							
SP24166, Khorerpul Sarkertari Subproject							
Re-excavation of Sabrikhana Khal	4.20 km	251071	251,071	457,485	100	-206,414	31/05/2008
Sabrikhana Khal WRS at Ch. 1+350Km	4 Vent-1.50mX1.8m	3524571	3,898,952	3,507,032	100	391,920	03/06/2007
Subproject Total (Tk)		3,775,642	4,150,023	3,964,517		185,506	
Upazila Total (Tk)		3,775,642	4,150,023	3,964,517		185,506	
District Total (Tk)		7,656,614	8,211,082	7,420,110		790,972	
142. Laxmipur, Ramganj							
SP23103, Katakhal Khal Subproject							
Katakhal-Naogaon Khal	2.98 km	958031	958,031	902,912	100	55,119	30/08/2006
Re-excavation							
Katakhal-Joytura Khal Re-excavation	4.18 km	531090	531,090	1,058,706	100	-527,616	30/08/2006
Katakhal Khal WRS at Ch.0+000	Katakhal Khal WRS at Ch.0+000	4440183	4,440,183	4,007,440	100	432,743	10/05/2007
Subproject Total (Tk)		5,929,304	5,929,304	5,969,058		-39,754	
Upazila Total (Tk)		5,929,304	5,929,304	5,969,058		-39,754	
143. Laxmipur, Sadar							
SP22016, Purba Syedpur Subproject							
Closure	0.02 km	16183	16,183	16,182	100	1	30/08/2006
Tie Embankment Re-sectioning	0.04 km	42443	42,443	42,442	100	1	30/08/2006
Kachua Khal (U/S Part) Re-excavation	3.07 km	2429216	2,429,216	2,081,415	100	347,801	30/08/2006
Kachua Khal (D/S Part) Re-excavation	1.35 km	2236186	2,236,186	1,846,385	100	389,801	30/08/2006
Kazir Zorah Khal Re-excavation	1.80 km	844591	844,591	690,444	100	154,147	30/08/2006
WRS at Ch.0+075 km	5-V(1.5mX3.0m)	6439287	7,275,120	6,219,409	100	1,055,711	06/07/2006
Subproject Total (Tk)		12,007,906	12,843,739	10,896,277		1,947,462	
144. Laxmipur, Sadar							
SP23090, Bhuluar Khal Subproject							
Re-sectioning of Approach Embankment	0.09 km	256783	256,783	256,783	100		30/04/2009
Bhulur Khal Re-excavation	0.92 km	471046	471,046	402,564	100	68,482	30/08/2006
Horakhal Khal Re-excavation	3.50 km	1075335	1,075,335	900,231	100	175,104	30/08/2006
Musar Khal Re-excavation	3.90 km	2161001	2,161,001	1,805,420	100	355,581	30/08/2006
Zillur Rahim Khal Re-excavation	4.00 km	2231995	2,231,995	1,919,867	100	312,128	30/08/2006
Bhulur Khal WRS at Ch.1+450 Km (Khal)	5 Vent-1.50mX1.80m	6921988	6,921,988	6,710,577	100	211,411	30/04/2008
O&M Shed	9.00mX5.00m	375082	375,082		100	375,082	19/03/2008
Subproject Total (Tk)		13,493,230	13,493,230	11,995,442		1,497,788	
145. Laxmipur, Sadar							
SP24141, Goalir Dogi Subproject							
Burried Pipe Networks System	Length: 6.45Km	9697755	10,349,749	10,870,831	100	-521,082	30/04/2008
Header Tank	Size: 6.1mX2.6m	186100	193,614		100	193,614	31/03/2007
O&M Shed	Size: 12.0mX6.0m	315750	330,635		100	330,635	12/03/2007
Subproject Total (Tk)		10,199,606	10,873,998	10,870,831		3,167	
146. Laxmipur, Sadar							
SP25216, Mandari-Gondharbapur Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Mandari-Gondharbapur Khal	3.64 km	1102619	1,102,619	707,898	100	394,721	28/04/2008
Re-excavation of Manik Poddar Khal	2.70 km	943466	943,466	598,000	100	345,466	28/04/2008
Manik Poddar Khal WRS at Ch.0+050 km	1 Vent-1.5mX2m	4083374	4,067,077	7,480,000	100	-3,412,923	20/05/2009
Mandari-Gondobhyapur Khal WRS at Ch.0+075 km	2 Vent-1.5mx2m	4631098	4,046,690		100	4,046,690	20/05/2009
Subproject Total (Tk)		10,760,557	10,159,852	8,785,898		1,373,954	
147. Laxmipur, Sadar							
SP25233, Agrani-Dighali-Gandharbapur Subproject							
Buried Pipe Network System	6950m	12053559	12,053,559	12,645,330	100	-591,771	10/04/2008
Header Tank	Size: 6.1mX2.6m	299133	299,133		100	299,133	10/04/2008
O&M Shed	Size: 9mX5m	341114	341,114		100	341,114	19/03/2008
Subproject Total (Tk)		12,693,806	12,693,806	12,645,330		48,476	
148. Laxmipur, Sadar							
SP25300, Ramkrishnapur-Dewpara Subproject							
Buried Pipe Irrigation Networks System		6218028	6,218,028	7,279,921	100	-1,061,893	30/06/2010
Header Tank	Size: 6.1mX3.0m	574317	574,317		100	574,317	30/06/2010
Subproject Total (Tk)		6,792,345	6,792,345	7,279,921		-487,576	
149. Laxmipur, Sadar							
SP25301, Latifpur-Panchpara Subproject							
Buried Pipe Irrigation System	6294 m Length	12595880	12,595,880	7,100,000	100	5,495,880	30/06/2010
Header Tank	Size: 6.1mX3.0m	626809	626,809		100	626,809	30/11/2009
Subproject Total (Tk)		13,222,689	13,222,689	7,100,000		6,122,689	
150. Laxmipur, Sadar							
SP25304, Ganipur-Rajapur Subproject							
Buried Pipe Irrigation Networks	4370 m Length	7162163	7,162,163		100	7,162,163	
Header Tank	Size: 6.1mX3.0m	659242	659,242		100	659,242	
Subproject Total (Tk)		7,821,405	7,821,405	0		7,821,405	
Upazila Total (Tk)		86,991,544	87,901,065	69,573,699		18,327,366	
District Total (Tk)		92,920,848	93,830,368	75,542,757		18,287,611	
151. Madaripur, Kalkini							
SP25187, Madhukhali Subproject							
Re-excavation of Madhukhali Khal	5.20 km	2475174	2,475,174	2,159,000	100	316,174	16/05/2007
Site Development for O&M Shed		200716	200,716	200,633	100	83	15/06/2009
O&M Shed	Size: 9mX5m	474460	474,460		100	474,460	15/06/2009
Subproject Total (Tk)		3,150,350	3,150,350	2,359,633		790,717	
Upazila Total (Tk)		3,150,350	3,150,350	2,359,633		790,717	
152. Madaripur, Rajoir							
SP25325, Kadambari Subproject							
Re-excavation of Kadambari Beel Khal	3.30 km	1412504	1,412,504	141,250	100	1,271,254	30/04/2010
Re-excavation of Laxmipur-Puradia Khal	2.10 km	171938	171,938		100	171,938	30/04/2010
Re-excavation of Babur Khal	1.90 km	595299	595,299	59,529	100	535,770	30/04/2010
Re-excavation of Babur Khal Goplagonj Point	4.90 km	1735176	1,735,176		100	1,735,176	30/04/2010
Subproject Total (Tk)		3,914,917	3,914,917	200,779		3,714,138	
Upazila Total (Tk)		3,914,917	3,914,917	200,779		3,714,138	
153. Madaripur, Sadar							
SP24174, Mostafapur Subproject							
Re-excavation of DC Khal	7.75 km	4277010	4,277,010	506,095	100	3,770,915	25/06/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (TK)	Comletion Date
Mostafapur DC Khal WRS at Ch. 8+160Km	3 Vent-1.5mX1.8m	5646356	5,791,962	8,300,000	100	-2,508,038	30/11/2008
Mostafapur DC Khal Regulator at Ch. 0+030Km	1 Vent-1.5mX1.8m	3549551	3,896,486		100	3,896,486	30/11/2008
O&M Shed	Size: 12mX6m	269806	284,810		100	284,810	30/11/2008
Subproject Total (Tk)		13,742,723	14,250,268	8,806,095		5,444,173	
Upazila Total (Tk)		13,742,723	14,250,268	8,806,095		5,444,173	
154. Madaripur, Shibchar							
SP25194, Char Bachamara Subproject							
Re-sectioning of Embankment	7.30 km	5451872	5,451,872	181,729	100	5,270,143	31/05/2009
Re-excavation of Ana Molla Khal	0.50 km	89397	89,397	64,698	100	24,699	31/05/2009
Re-excavation of Panja Khal	1.40 km	235798	235,798	167,237	100	68,561	31/05/2009
Ana Molla Khal Regulator at Ch. 0+074Km(Khal)	1 Vent-1.5mX1.8m	3372201	3,512,245	6,546,650	100	-3,034,405	07/08/2009
Panja Sikder Khal Regulator at Ch. 0+287 Km (Khal)	1 Vent-1.5mX1.8m	2568218	2,674,874		100	2,674,874	07/08/2009
O&M Shed	Szie: 9mX5m	385533	401,544		100	401,544	07/08/2009
Subproject Total (Tk)		12,103,019	12,365,730	6,960,314		5,405,416	
Upazila Total (Tk)		12,103,019	12,365,730	6,960,314		5,405,416	
District Total (Tk)		32,911,008	33,681,264	18,326,821		15,354,443	
155. Magura, Sadar							
SP24118, Lakshmipur Khal Subproject							
Re-section of Dyke	0.40 km	290467	290,467	25,500	100	264,967	31/05/2008
Re-excavation of Laxmipur Khal	3.20 km	427120	427,120	112,500	100	314,620	30/05/2007
Laxmipur Khal Regulator at Ch. 1+355Km(Khal)	3 Vent-1.5mX1.8m	4639883	4,639,883	3,925,618	100	714,265	29/11/2007
O & M Shed	Size: 9.0mX5.0m	319947	319,947		100	319,947	29/11/2007
Subproject Total (Tk)		5,677,417	5,677,417	4,063,618		1,613,799	
Upazila Total (Tk)		5,677,417	5,677,417	4,063,618		1,613,799	
District Total (Tk)		5,677,417	5,677,417	4,063,618		1,613,799	
156. Manikgonj, Daulatpur							
SP25264, Rauha-Naihati Subproject							
Satani Khal Regulator at Ch.0+025Km	1 Vent-1.5mX1.8m	2831798	2,831,798		100	2,831,798	30/06/2009
Pipe Sluice at Ch.3+740m (Embkt)	1 Vent-0.9m Dia	936019	936,019	1,313,666	100	-377,647	30/04/2009
Subproject Total (Tk)		3,767,816	3,767,816	1,313,666		2,454,150	
Upazila Total (Tk)		3,767,816	3,767,816	1,313,666		2,454,150	
157. Manikgonj, Ghior							
SP25206, BKS Subproject							
Re-excavation of Binora-Angarpara Khal	1.90 km	785385	785,385	535,700	100	249,685	20/05/2009
Re-excavation of Kusunda-Bamna Khal	1.10 km	312842	312,842	219,000	100	93,842	20/05/2009
Binora Khal Regulator at Ch. 0+050Km (khal)	2 Vent-1.5mx1.8m	4371478	4,371,478	6,753,701	100	-2,382,223	30/06/2008
Kusunda Khal Regulator at Ch. 0+145Km (khal)	2 Vent-1.5mx1.8m	3842851	3,842,851		100	3,842,851	30/06/2008
O&M Shed	Size: 9mX5m	499509	499,509		100	499,509	30/11/2009
Subproject Total (Tk)		9,812,065	9,812,065	7,508,401		2,303,664	
Upazila Total (Tk)		9,812,065	9,812,065	7,508,401		2,303,664	
158. Manikgonj, Harirampur							
SP23079, Jatrapur-Ichamati Subproject							
Jatrapur-Ichamati Khal Re-excavation	3.80 km	1558876	1,558,876	797,346	100	761,530	03/06/2007
Ichhamoti Regulator at Ch.0+050km	2 Vent-1.50mX1.80m	5315519	5,315,519	4,502,448	100	813,071	03/03/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
O&M Shed	9.00mX5.00m	280344	280,344		100	280,344	31/12/2007
Subproject Total (Tk)		7,154,739	7,154,739	5,299,794		1,854,945	
Upazila Total (Tk)		7,154,739	7,154,739	5,299,794		1,854,945	
159. Manikgonj, Saturaia							
SP23056, Khalilabad Subproject							
Embankment Re-sectioning	1.30 km	220139	220,139	98,918	100	121,221	03/08/2006
Chandrakhali Khal Re-excavation	3.30 km	726634	726,634	638,711	100	87,923	03/08/2006
Khalilabad Khal Re-excavation	0.25 km	72015	72,015	57,870	100	14,145	03/08/2006
Khalilabad Pipe Sluice at Ch.0+030km (Khal)	1 Vent-0.90m dia	1630691	1,630,691	1,549,128	100	81,563	31/12/2005
Subproject Total (Tk)		2,649,479	2,649,479	2,344,627		304,852	
Upazila Total (Tk)		2,649,479	2,649,479	2,344,627		304,852	
160. Manikgonj, Shibalay							
SP23108, Kasadah CAD Subproject							
Kasadah Khal Dyke	1.90 km	560883	560,883	428,388	100	132,495	01/02/2007
Kasadah Khal WRS at Ch. 1+900Km	1 Vent-1.50mX1.80m	2146626	2,146,626		100	2,146,626	03/05/2007
Kasadah Khal Check Structure at Ch. 0+865Km	1 Vent-1.50mX1.80m	1036539	1,036,539	15,296,762	100	-14,260,223	03/05/2007
Kasadah Irrigation System	3.81 Km	13389054	13,389,054		100	13,389,054	03/05/2007
O&M Shed	9.00mX5.00m	278628	278,628		100	278,628	04/12/2007
Subproject Total (Tk)		17,411,730	17,411,730	15,725,150		1,686,580	
Upazila Total (Tk)		17,411,730	17,411,730	15,725,150		1,686,580	
161. Manikgonj, Singair							
SP23066, Atrail Beel Subproject							
Re-sectioning of Atrail Beel Embankment	2.00 km	1287705	1,287,705	375,500	100	912,205	20/05/2009
Atrail Khal Re-excavation	1.80 km	927897	927,897	178,788	100	749,109	04/12/2007
Regulator at Ch.0+030 Km on Atrail Khal	2 Vent-1.50mX1.80m	4762774	4,797,214	4,217,939	100	579,275	02/07/2007
O&M Shed	9.00mX5.00m	290221	316,972		100	316,972	03/06/2007
Subproject Total (Tk)		7,268,598	7,329,788	4,772,227		2,557,561	
Upazila Total (Tk)		7,268,598	7,329,788	4,772,227		2,557,561	
District Total (Tk)		48,064,427	48,125,618	36,963,865		11,161,753	
162. Meherpur, Gangni							
SP22028, Damush-Mathabhanga Subproject							
Shahebnagar Khal Re-excavation	1.25 km	235183	235,183	229,500	100	5,683	28/04/2005
Shahebnagar Khal Regulator at Ch.0+070 km	2-V(1.50mX1.80m)	4239852	4,239,852	4,075,767	100	164,085	23/08/2005
O&M Shed	12.00mX6.00m	360148	360,148		100	360,148	23/08/2005
Subproject Total (Tk)		4,835,183	4,835,183	4,305,267		529,916	
163. Meherpur, Gangni							
SP24116, Chechania Khal Subproject							
Re-excavation of Chechania Khal	1.60 km	1095199	1,095,199	762,588	100	332,611	15/05/2007
Chechania Khal Regulator at Ch 0+125 Km	5 Vent-1.5mX1.8m	7742871	8,114,075	8,421,384	100	-307,309	05/02/2007
O&M Shed	Size: 12.0mX6.0m	288062	307,309		100	307,309	05/02/2007
Subproject Total (Tk)		9,126,132	9,516,583	9,183,972		332,611	
164. Meherpur, Gangni							
SP25268, Nagder Khal Subproject							
Re-excavation fo Markerhat Khal	4.20 km	1271280	1,271,280	303,320	100	967,960	31/05/2009
Re-excavation fo Kaikuri Khal	2.00 km	607397	607,397	182,515	100	424,882	31/05/2009
Re-excavation fo Nagder Khal	0.30 km	60583	60,583	6,050	100	54,533	31/05/2009

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Kaikuri Khal Regulator at Ch. 0+247Km(Khal)	2 Vent-1.5mX1.8m	3877124	3,877,124		100	3,877,124	31/12/2009
Nagder Khal Regulator at Ch. 0+020Km(Khal)	3 Vent-1.5mX1.8m	4812814	4,812,814	5,000,000	100	-187,186	31/12/2009
O&M Shed	Size: 9mX5m	441981	441,981		100	441,981	31/12/2009
Subproject Total (Tk)		11,071,180	11,071,180	5,491,885		5,579,295	
Upazila Total (Tk)		25,032,495	25,422,946	18,981,124		6,441,822	
165. Meherpur, Sadar							
SP21008, Katakhal Subproject							
Katakhal Khal Re-excavation	0.49 km	22513	22,513	16,958	100	5,555	31/05/2004
Katakhal Regulator at Ch.0+050km	2-V(1.50mX1.80m)	1506312	1,978,764	1,688,798	100	289,966	31/05/2004
Subproject Total (Tk)		1,528,825	2,001,277	1,705,756		295,521	
166. Meherpur, Sadar							
SP24135, Gomara Beel Subproject							
Re-sectioning Embankment	2.92 km	697499	697,499	348,497	100	349,002	30/05/2008
Re-excavation Gomara Khal	0.84 km	229835	229,835	114,917	100	114,918	30/05/2008
Gomara Khal Regulator at Ch. 0+315Km(Khal)	Size: 2 Vent-1.5mX1.8m	4153362	3,921,306	3,317,913	100	603,393	25/06/2009
O&M Shed	Size: 12.0mmX6.0m	319502	319,502		100	319,502	25/06/2009
Subproject Total (Tk)		5,400,198	5,168,142	3,781,327		1,386,815	
167. Meherpur, Sadar							
SP25316, Nol Beel Subproject							
Nol Beel Khal Regulator at Ch.0+042Km (Khal)	2 Vent-1.5mX1.8m	5330864	5,330,864	1,500,000	100	3,830,864	31/12/2009
O&M Shed	Size: 9mX5m	438913	438,913		100	438,913	31/12/2009
Subproject Total (Tk)		5,769,777	5,769,777	1,500,000		4,269,777	
Upazila Total (Tk)		12,698,800	12,939,196	6,987,083		5,952,113	
District Total (Tk)		37,731,295	38,362,142	25,968,207		12,393,935	
168. Moulavibazar, Kamalganj							
SP22044, Chayakhali Haor Subproject							
Embankment Resectioning	7.55 km	3951713	3,951,713	4,416,075	100	-464,362	04/03/2007
Jalai Chara & Mara Jalai Chara Khal	7.30 km	1974019	1,974,019	1,177,253	100	796,766	05/03/2007
Re-excavation							
Chayakhali Regulator at Ch. 0+340 km	3-V(1.50mX1.80m)	5487599	6,329,771	5,991,633	100	338,138	30/06/2008
O&M Shed	12.00mX6.00m	318435	318,435		100	318,435	30/06/2008
Subproject Total (Tk)		11,731,766	12,573,938	11,584,961		988,977	
169. Moulavibazar, Kamalganj							
SP24117, Langu Chhara Subproject							
Resectioning of Langu Chhara Embankment	8.50 km	2458354	2,458,354	772,260	100	1,686,094	31/05/2009
Langu Chhara Khal WRS at Ch 1+900Km	2 Vent-1.5mX2.0m	2697457	2,697,457	7,194,508	100	-4,497,051	15/05/2009
Langu Chhara Khal Regulator at Ch.0+070Km	3 Vent-1.5mX1.8m	5109997	5,109,997		100	5,109,997	30/06/2009
O&M Shed	Size: 12.0mX6.0m	294173	294,173		100	294,173	15/06/2009
Subproject Total (Tk)		10,559,981	10,559,981	7,966,768		2,593,213	
170. Moulavibazar, Kamalganj							
SP24172, Jafra-Batua Chhara Subproject							
Re-sectioning of Jafra Batua Embankment	5.02 km	2438530	2,438,530	866,932	100	1,571,598	31/05/2009
Re-excavation of Batua Chhara	3.15 km	954500	954,500	312,845	100	641,655	31/05/2009
Jafra Chhara WRS at Ch. 2+100Km (Khal)	2 Vent-1.5mX1.8m	2365095	2,365,095			2,365,095	
Jafra Chhara Khal Regulator at Ch. 0+100Km(Khal)	3 Vent-1.5mX1.8m	5171194	5,171,194	3,347,507	73	1,823,687	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Batua Chhara Pipe Sluise at Ch. 2+649Km O&M Shed	1 Vent-0.9m Dia Pipe Size: 12mX6m	784719 264070	784,719 264,070			784,719 264,070	
Subproject Total (Tk)		11,978,107	11,978,107	4,527,284		7,450,823	
171. Moulavibazar, Kamalganj							
SP25248, Lawa Chhara Subproject							
Re-excavation of Lawa Chhara Khal	4.10 km	2541374	2,541,374	1,453,346	100	1,088,028	31/05/2009
Lawa Chhara WRS-2 at Ch.2+987Km	4 Vent-1.5mX2m	5048102	5,101,941	8,814,888	100	-3,712,947	31/10/2008
Lawa Chhara WRS-1 at Ch.6+100Km	3 Vent-1.5mX2.0m	3799969	3,840,496		100	3,840,496	31/10/2008
O&M Shed	Size: 9mX5m	403290	403,290		100	403,290	30/11/2009
Subproject Total (Tk)		11,792,735	11,887,101	10,268,234		1,618,867	
Upazila Total (Tk)		46,062,589	46,999,127	34,347,247		12,651,880	
172. Moulavibazar, Rajnagar							
SP23080, Udna Chara Subproject							
Udna Chara Khal Re-excavation	3.43 km	2665016	2,665,016	1,573,492	100	1,091,524	30/04/2008
Udna Chhara WRS at Ch.2+370 Km (Khal)	3 Vent-1.50mX1.80m	3245461	3,385,567	2,977,584	100	407,983	31/05/2008
Subproject Total (Tk)		5,910,477	6,050,583	4,551,076		1,499,507	
173. Moulavibazar, Rajnagar							
SP24169, Marua Chhara Subproject							
Marua Chhara WRS at Ch. 1+545Km (Khal)	4 Vent-1.5mx2.0m	3921116	3,823,429	3,308,400	100	515,029	30/06/2008
Subproject Total (Tk)		3,921,116	3,823,429	3,308,400		515,029	
Upazila Total (Tk)		9,831,593	9,874,012	7,859,476		2,014,536	
174. Moulavibazar, Sadar							
SP23100, Bager Kiar Baular Beel Subproject							
Re-excavation of Moura Chhara Khal	1.40 km	227600	227,600	180,955	100	46,645	30/04/2007
Re-excavation of Gabur Chhara Khal	2.56 km	410866	410,866	311,243	100	99,623	26/02/2007
Re-excavation of Dewa Chhara Khal	2.10 km	438417	438,417	329,607	100	108,810	26/02/2007
Re-excavation of Alkata Chhara Khal	3.42 km	881197	881,197	403,627	100	477,570	30/04/2007
Dewa Chara WRS at Ch. 1+890 Km (Khal)	2 Vent-1.50mX1.80m	3455551	3,455,551	5,336,946	100	-1,881,395	31/10/2008
Maura Chara WRS at Ch.1+050 Km	2 Vent-1.50mX1.80m	2509764	2,509,764		100	2,509,764	31/10/2008
Dewa Chara Outlet at Ch. 1+970 Km (L/B of Khal)	1 Vent-0.60m Dia	126932	126,932		100	126,932	30/09/2008
Dewa Chara Outlet at Ch. 1+970 Km (R/B of Khal)	1 Vent-0.60m Dia	126932	126,932		100	126,932	30/09/2008
Subproject Total (Tk)		8,177,259	8,177,259	6,562,378		1,614,881	
Upazila Total (Tk)		8,177,259	8,177,259	6,562,378		1,614,881	
175. Moulavibazar, Sreemongal							
SP23046, Bara Chara Subproject							
Rehabilitation of Left Bank Approach of Diversion		592678	592,678	115,571	100	477,107	
Re-excavation of Gobar Khal	1.51 km	216378	216,378	215,588	100	790	30/09/2007
Diversion Structure on Barachara Khal at Ch. 3+000	8 Vent-1.500mX1.50m	6081111	6,614,221	5,889,269	100	724,952	
O&M Shed	9.00mX5.00m	311977	328,081		100	328,081	31/05/2008
Subproject Total (Tk)		7,202,144	7,751,358	6,220,428		1,530,930	
176. Moulavibazar, Sreemongal							
SP23075, Banguachara Subproject							
Bangua Chhara Dyke	0.39 km	141389	141,389	54,784	100	86,605	30/04/2008
Bangua Chhara Khal Re-excavation	2.30 km	513283	513,283	330,945	100	182,338	30/04/2008
Bangua Chhara WRS at Ch.1+840 Km (Khal)	2 Vent-1.5mX1.5m	2257238	2,257,238	1,656,151	100	601,087	30/06/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		2,911,910	2,911,910	2,041,880		870,030	
Upazila Total (Tk)		10,114,054	10,663,268	8,262,308		2,400,960	
District Total (Tk)		74,185,495	75,713,666	57,031,409		18,682,257	
177. Munshigonj, Gazaria							
SP23089, Laxmipur Hoglakandi Subproject							
Pangasia Khal Re-excavation	4.62 km	1735830	1,735,830	181,682	100	1,554,148	31/05/2008
Branch Khal-1 Re-excavation	3.10 km	785699	785,699	262,159	100	523,540	31/05/2008
Branch Khal-2 Re-excavation	4.10 km	1633941	1,633,941	708,041	100	925,900	31/05/2008
Hoglakandi WRS at Ch. 0+090Km on Branch Khal-2	2 Vent-1.50mX1.80m	3547553	3,746,318	3,211,770	100	534,548	31/03/2008
O&M Shed	12mX6m	280685	302,860		100	302,860	31/03/2008
Subproject Total (Tk)		7,983,708	8,204,648	4,363,652		3,840,996	
Upazila Total (Tk)		7,983,708	8,204,648	4,363,652		3,840,996	
178. Munshigonj, Sirajdikhan							
SP24121, Dosarpara-Kairakhola Subproject							
Re-excavation of Khal Ichamoti Branch Khal	4.70 km	3206302	3,206,302	2,805,741	100	400,561	15/04/2008
Subproject Total (Tk)		3,206,302	3,206,302	2,805,741		400,561	
Upazila Total (Tk)		3,206,302	3,206,302	2,805,741		400,561	
179. Munshigonj, Sreenagar							
SP24112, Alampur-Madankhali Subproject							
Re-excavation of Alampur-Madankhali Khal	6.94 km	2444566	2,444,566	1,417,848	100	1,026,718	16/03/2008
Re-excavation of Sreedharpur Khal	1.23 km	402635	402,635	279,179	100	123,456	16/03/2008
Re-excavation of Baraikhali Khal	2.60 km	1047725	1,047,725	808,273	100	239,452	16/03/2008
Re-excavation of Patalia Khal	0.33 km	77143	77,143	49,133	100	28,010	16/03/2008
Re-excavation of Madankhali Khal	2.44 km	409076	409,076	249,687	100	159,389	16/03/2008
Subproject Total (Tk)		4,381,145	4,381,145	2,804,120		1,577,025	
Upazila Total (Tk)		4,381,145	4,381,145	2,804,120		1,577,025	
District Total (Tk)		15,571,155	15,792,095	9,973,513		5,818,582	
180. Mymensingh, Fulbaria							
SP23093, Barail Beel Subproject							
Baril Beel Khal Re-excavation	1.50 km	339955	339,955	334,782	100	5,173	20/02/2006
Baril Beel Regulator at Ch.0+200km	1 Vent-1.50mX1.80m	2907379	3,045,059	4,128,000	100	-1,082,941	25/05/2006
Kata Khali Pipe Sluice at Ch. 0+030 Km (Khal)	1 Vent-0.90m Dia	971484	967,655		100	967,655	02/11/2006
O&M Shed	9.00mX5.00m	345349	381,194		100	381,194	07/08/2006
Subproject Total (Tk)		4,564,168	4,733,863	4,462,782		271,081	
Upazila Total (Tk)		4,564,168	4,733,863	4,462,782		271,081	
181. Mymensingh, Gafargaon							
SP23109, Charipara Subproject							
RCC Buried Pipe System	7.50 Km	9761131	11,106,939	11,621,611	100	-514,672	25/05/2006
Header Tank	5.50mX2.00m	120124	262,625		100	262,625	31/12/2005
O&M Shed	9.00mX5.00m	271047	284,920		100	284,920	31/12/2005
Subproject Total (Tk)		10,152,302	11,654,484	11,621,611		32,873	
182. Mymensingh, Gafargaon							
SP25212, Kura Beel Subproject							
Re-excavation of Kura Beel Khal	2.01 km	322399	322,399	32,239	100	290,160	31/05/2008
Re-excavation of Kirtania Beel Khal	0.80 km	68539	68,539	41,123	100	27,416	31/05/2008
Re-excavation of Bara Beel Khal	1.45 km	144948	144,948	80,355	100	64,593	31/05/2008
Kura Beel Khal Regulator	2 Vent-1.5mx1.8m	5285352	5,285,352	4,823,150	100	462,202	28/02/2009
O&M Shed	Size: 9mX5m	340088	340,088		100	340,088	30/06/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Subproject Total (Tk)		6,161,325	6,161,325	4,976,867		1,184,458	
183. Mymensingh, Gafargaon							
SP25240, Unmesh CAD Subproject							
Buried Pipe Irrigation Network	8303m Length	12668648	12,668,648	9,132,000	100	3,536,648	15/06/2009
Header Tank	Size: 6.5mX3m	355973	355,973		100	355,973	30/11/2008
O&M Shed	Size: 9mX5m	324617	324,617		100	324,617	15/06/2009
Subproject Total (Tk)		13,349,238	13,349,238	9,132,000		4,217,238	
Upazila Total (Tk)		29,662,865	31,165,047	25,730,478		5,434,569	
184. Mymensingh, Gauripur							
SP24130, Chatal-Agrail Beel Subproject							
Re-excavation of Akbaria Khal	5.20 km	948631	948,631	796,445	100	152,186	24/05/2007
Agrail Beel WRS at Ch 050Km (Khal)	3 Vent-1.5mX1.8m	2848586	2,856,652	5,158,459	100	-2,301,807	03/07/2007
Chatal Beel WRS at Ch. 3+184 Km (Khal)	2 Vent-1.5mX1.8m	2392308	2,390,687		100	2,390,687	03/07/2007
O & M Shed	Size: 12.0mX6.0m	315370	397,988		100	397,988	06/06/2007
Subproject Total (Tk)		6,504,895	6,593,959	5,954,904		639,055	
Upazila Total (Tk)		6,504,895	6,593,959	5,954,904		639,055	
185. Mymensingh, Haluaghat							
SP24177, Buraghat Subproject							
Re-sectioning of Earthen Dyke (West Bank)	2.51 km	713742	713,742	485,218	100	228,524	09/05/2007
Re-sectioning of Earthen Dyke (East Bank)	2.51 km	898074	898,074	575,833	100	322,241	09/05/2007
Re-excavation of Approach Khal	0.10 km	114966	114,966	11,490	100	103,476	15/12/2007
Andakhali Khal Inlet Structure	4 Vent-1.5mX1.8m	4171843	4,171,843		100	4,171,843	
Procurement of Rubber Bag		4645000	4,645,000		100	4,645,000	20/03/2007
O&M Shed	Size: 12mX6m	295143	295,143		100	295,143	02/08/2007
Buraghat Rubber Dam at Ch. 1+280Km	30mX3.5m	22422737	22,422,737	21,806,485	100	616,252	31/12/2007
Subproject Total (Tk)		33,261,505	33,261,505	22,879,026		10,382,479	
186. Mymensingh, Haluaghat							
SP25213, Tukiar Khal Subproject							
Re-excavation of Tukiar Khal	1.30 km	804727	804,727	268,209	100	536,518	30/04/2008
Tukiar Khal WRS-1 at Ch.0+450Km	3 Vent-1.5mX2m	5124558	5,248,127	13,067,876	100	-7,819,749	30/11/2008
Tukiar Khal WRS-2 at Ch.5+530Km	2 Vent-1.5mX2m	3584085	3,670,508		100	3,670,508	30/11/2008
Tukiar Khal WRS-3 at Ch.8+635Km	2 Vent-1.5mX2m	3669484	3,757,966		100	3,757,966	30/11/2008
O&M Shed	Size: 9mx5m	382062	391,275		100	391,275	30/11/2008
Subproject Total (Tk)		13,564,916	13,872,603	13,336,085		536,518	
187. Mymensingh, Haluaghat							
SP25262, Gumuria Subproject							
Re-sectioning of Gumuria Khal Left Dyke	0.80 km	382810	382,810	191,134	100	191,676	31/05/2009
Re-sectioning of Gumuria Khal Right Dyke	0.40 km	141545	141,545	70,772	100	70,773	
Gumuria WRS at Ch.2+240Km	8 Vent-1.5mX2.2m	12465998	12,682,758	9,000,000	100	3,682,758	15/06/2009
O&M Shed	Size: 9mX5m	415111	423,111		100	423,111	15/06/2009
Subproject Total (Tk)		13,405,464	13,630,224	9,261,906		4,368,318	
Upazila Total (Tk)		60,231,885	60,764,332	45,477,017		15,287,315	
188. Mymensingh, Iswarganj							
SP23058, Govia Beel Subproject							
Govia Beel Khal Re-excavation	1.90 km	443395	443,395	329,288	100	114,107	20/02/2006
Govia Beel Br. Khal Re-excavation	1.00 km	33706	33,706	33,700	100	6	20/02/2006
Govia-Shinni Beel Khal Re-excavation	1.50 km	459082	459,082	275,763	100	183,319	20/03/2007
Govia Regulator at Ch. 0+375 Km (Khal)	2 Vent-1.50mX1.80m	3148881	3,240,888	3,294,000	100	-53,112	30/03/2006

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
O&M Shed	9.00mX5.00m	287622	298,485		100	298,485	30/03/2006
Subproject Total (Tk)		4,372,686	4,475,556	3,932,751		542,805	
Upazila Total (Tk)		4,372,686	4,475,556	3,932,751		542,805	
189. Mymensingh, Sadar							
SP24158, Beki Beel Subproject							
Re-excavation of Beki Khal	5.80 km	3184318	3,184,318	1,910,591	100	1,273,727	31/05/2008
Beki Beel Khal WRS	3 Vent-1.5mX1.8m	4197086	4,248,813	4,203,850	100	44,963	06/06/2007
O&M Shed	Size: 12.0mX6.0m	298939	307,025		100	307,025	30/01/2007
Subproject Total (Tk)		7,680,342	7,740,156	6,114,441		1,625,715	
Upazila Total (Tk)		7,680,342	7,740,156	6,114,441		1,625,715	
190. Mymensingh, Trishal							
SP24123, Chiratal Beel Subproject							
Re-excavation of Chiratal Khal	5.70 km	2689116	2,689,116	1,344,053	100	1,345,063	31/05/2008
Chiratal Beel Khal Regulator	2 Vent-1.5mX1.8m	5066095	5,066,095	4,490,564	100	575,531	10/03/2008
O&M Shed	Size: 12.0mX6.0m	320723	320,723		100	320,723	10/03/2008
Subproject Total (Tk)		8,075,934	8,075,934	5,834,617		2,241,317	
191. Mymensingh, Trishal							
SP25203, Ichamoti Subproject							
Burried Pipe Networks System	5970m	9433950	9,433,950	7,678,800	100	1,755,150	31/03/2009
Header Tank	Size: 6.1mX2.6m	282061	282,061		100	282,061	30/11/2008
O&M Shed	Size: 9mX5m	313008	313,008		100	313,008	30/11/2008
Subproject Total (Tk)		10,029,019	10,029,019	7,678,800		2,350,219	
192. Mymensingh, Trishal							
SP25218, Dauhail-Kechuri Subproject							
Re-sectioning of Embankment	3.20 km	1514373	1,514,373	863,192	100	651,181	31/05/2008
Re-excavation of Dauhail Khal	0.72 km	166553	166,553	66,620	100	99,933	31/05/2008
Re-excavation of Kechuri Khal	0.40 km	51209	51,209	5,121	100	46,088	31/05/2008
Dauhail Khal Regulator	1 Vent-1.5mX1.8m	3438010	3,438,010	7,897,324	100	-4,459,314	31/05/2008
Kechuri Khal Regulator	1 Vent-1.5mX1.8m	3157537	3,157,537		100	3,157,537	31/05/2008
Gerakuri Pipe Culvert with Flap Gate (R/S)	1 Vent-0.9m Dia	449501	449,501		100	449,501	31/05/2008
O&M Shed	Size: 9mX5m	719952	719,952		100	719,952	31/05/2008
Subproject Total (Tk)		9,497,135	9,497,135	8,832,257		664,878	
193. Mymensingh, Trishal							
SP25259, Baroigaon Jhilki Subproject							
Burried Pipe Pipe Irrigation System	5550 m Length	8514260	8,514,260	6,550,000	100	1,964,260	31/03/2009
Header Tank	Size: 6.5mX3m	324909	324,909		100	324,909	30/11/2008
O&M Shed	Size: 9mX5m	455920	455,920		100	455,920	30/11/2008
Subproject Total (Tk)		9,295,089	9,295,089	6,550,000		2,745,089	
Upazila Total (Tk)		36,897,177	36,897,177	28,895,674		8,001,503	
District Total (Tk)		149,914,019	152,370,091	120,568,047		31,802,044	
194. Naogaon, Atrai							
SP25327, Lalpara-Paisanta Subproject							
Re-excavation of Lalpara Khal	4.00 km	1987475	1,987,475	198,747	100	1,788,728	30/04/2010
Subproject Total (Tk)		1,987,475	1,987,475	198,747		1,788,728	
195. Naogaon, Atrai							
SP25328, Islamgathi-Maria-Kosiabari Subproject							
Re-excavation of Islamgathi-Maria Khal	6.00 km	2024636	2,024,636	390,753	100	1,633,883	30/04/2010
Re-excavation of Maria-Kasiabari Khal	6.50 km	3907536	3,907,536	390,753	100	3,516,783	30/04/2010
O&M Shed	Size:	583278	583,278		100	583,278	30/04/2010
Subproject Total (Tk)		6,515,450	6,515,450	781,506		5,733,944	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
196. Naogaon, Atrai							
SP25329, Jatamrul-Singsara Subproject							
Re-excavation of Cheeker Beel Khal	4.50 km	1906105	1,906,105	190,610	100	1,715,495	
Re-excavation of Dhigha-Sutkigacha Khal	3.70 km	1983128	1,983,128	198,312	100	1,784,816	
Subproject Total (Tk)		3,889,233	3,889,233	388,922		3,500,311	
197. Naogaon, Atrai							
SP25332, Kachua Beel Subproject							
Re-excavation of Kachua Khal	8.10 km	3436820	3,436,820	343,682	100	3,093,138	
Subproject Total (Tk)		3,436,820	3,436,820	343,682		3,093,138	
Upazila Total (Tk)		15,828,978	15,828,978	1,712,857		14,116,121	
198. Naogaon, Dhamoirhat							
SP22005, Mongol Khal Subproject							
Mongol Khal Re-excavation	9.84 km	4504681	4,504,681	2,774,530	100	1,730,151	29/04/2007
WRS-1 at Ch.0+570 km	3-V(1.50mX2.00m)	2950759	2,995,640	5,786,036	100	-2,790,396	16/05/2004
WRS-2 at Ch.4+050 km	2-V(1.50mX2.00m)	2446647	2,483,861		100	2,483,861	16/05/2004
O&M Shed	12.00mX6.00m	302440	307,040		100	307,040	16/05/2004
Subproject Total (Tk)		10,204,527	10,291,222	8,560,566		1,730,656	
Upazila Total (Tk)		10,204,527	10,291,222	8,560,566		1,730,656	
199. Naogaon, Mohadebpur							
SP25205, Khorda Kalna Khal Subproject							
WRS at Ch.1+468Km	3 Vent-1.5mX2m	3013586	2,978,101	2,838,037	100	140,064	24/06/2008
O&M Shed	Size: 9mX5m	300632	297,092		100	297,092	24/06/2008
Subproject Total (Tk)		3,314,218	3,275,193	2,838,037		437,156	
Upazila Total (Tk)		3,314,218	3,275,193	2,838,037		437,156	
200. Naogaon, Niamatpur							
SP25199, Pathkoil-Mohammadpur Subproject							
Re-excavation of Pathkoil-Mohammadpur Khal	4.75 km	1861961	1,861,961	620,620	100	1,241,341	30/05/2008
Weir-1 at Ch.1+800Km	1 Bay-13mX2.8m	2736789	2,811,451		100	2,811,451	24/06/2008
Weir-2 at Ch.4+900Km	1 Bay-11.5mX3m	2827033	2,975,144		100	2,975,144	19/04/2008
Weir-3 at Ch.7+600Km	1 Bay-10.5mX3m	2693505	2,835,433	7,913,564	100	-5,078,131	10/02/2008
O&M Shed	Size:9mX5m	781310	781,310		100	781,310	16/05/2008
Subproject Total (Tk)		10,900,598	11,265,299	8,534,184		2,731,115	
Upazila Total (Tk)		10,900,598	11,265,299	8,534,184		2,731,115	
201. Naogaon, Niamatpur							
SP25221, Chandail-Tekharia Subproject							
Re-excavation of Chandail-Tekharia Khal	3.60 km	1632000	1,632,000	503,240	100	1,128,760	30/05/2008
Re-excavation of Branch Khal-3	1.30 km			142,262	100	-142,262	30/05/2008
Weir-1 at Ch. 6+950Km	1 Bay-24mX2.7m	3443080	4,493,143	3,876,378	100	616,765	30/04/2008
Weir-2 at Ch. 9+500Km	1 Bay-22mX2.9m	3632531	6,230,064		100	6,230,064	31/05/2009
O&M Shed	Size: 9mX5m	748793	748,793		100	748,793	12/05/2008
Subproject Total (Tk)		9,456,404	13,104,000	4,521,880		8,582,120	
Upazila Total (Tk)		20,357,002	24,369,299	13,056,064		11,313,235	
202. Naogaon, Shapahar							
SP24164, Doharakhari-Tarachandkhari Subproject							
Re-excavation of Dohara Khari	6.30 km	4175090	4,175,090	417,509	100	3,757,581	30/04/2008
Tarachandkhari Weir-1 at Ch. 0+600Km (Khal)	1 Bay-14.0mX1.5m	2746314	2,572,275	2,895,123	100	-322,848	28/08/2006
Tarachandkhari Weir-2 at Ch. 1+400Km (Khal)	1 bay-9.0mX1.8m	2419070	2,608,265	2,413,800	100	194,465	04/08/2006
O&M Shed	Size: 12.0mX6.0m	333205	423,705	330,205	100	93,500	28/12/2006
Subproject Total (Tk)		9,673,679	9,779,335	6,056,637		3,722,698	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		9,673,679	9,779,335	6,056,637		3,722,698	
District Total (Tk)		59,378,404	63,544,027	32,224,161		31,319,866	
203. Narail, Kalia							
SP22013, Jogania Beel Subproject							
Sitkitala Khal Re-excavation	4.35 km	492778	492,778	251,526	100	241,252	30/04/2005
Dudkura Khal Re-excavation	2.20 km	416072	416,072	408,127	100	7,945	30/04/2005
Dudkura Khal Regulator at Ch.0+050 km	2-V(1.50mX1.80m)	3071879	3,173,506		100	3,173,506	01/08/2006
Sitkitala Khal Regulator at Ch.0+050 km	2-V(1.50mX1.80m)	3027236	3,112,055	6,577,167	100	-3,465,112	01/06/2006
O&M Shed	12.00mX6.00m	294110	293,746		100	293,746	01/06/2006
Subproject Total (Tk)		7,302,075	7,488,157	7,236,820		251,337	
Upazila Total (Tk)		7,302,075	7,488,157	7,236,820		251,337	
204. Narail, Lohagara							
SP25217, Sarulia Subproject							
Re-excavation of Arenda Khal	1.00 km	404906	404,906	302,384	100	102,522	30/04/2008
Re-excavation of Sarulia Khal	2.00 km	184408	184,408	107,035	100	77,373	30/04/2008
Arenda Khal Regulator at Ch. 0+080Km(Khal)	1 Vent-1.5mX1.5m	2908174	2,908,174	6,500,000	100	-3,591,826	31/12/2009
Sarulia Khal Regulator at Ch. 0+075Km(Khal)	2 Vent-1.5mX1.8m	3964290	3,964,290		100	3,964,290	31/12/2009
O&M Shed	Size: 9mX5m	317456	317,456		100	317,456	30/11/2009
Subproject Total (Tk)		7,779,234	7,779,234	6,909,419		869,815	
Upazila Total (Tk)		7,779,234	7,779,234	6,909,419		869,815	
205. Narail, Sadar							
SP22018, Dumkuria-Datbanga Beel Subproject							
Khal Re-excavation	2.76 km	1003538	1,003,538	779,182	100	224,356	03/05/2007
Subproject Total (Tk)		1,003,538	1,003,538	779,182		224,356	
206. Narail, Sadar							
SP25202, Bahirgram Subproject							
Re-sectioning of Bahirgram Embankment Reach-1	0.30 km	181392	181,392	68,000	100	113,392	15/05/2009
Re-sectioning of Bahirgram Embankment Reach-2	1.50 km	625737	625,737	171,000	100	454,737	15/05/2009
Re-sectioning of Bahirgram Embankment Reach-3	0.58 km	311780	311,780	81,000	100	230,780	15/05/2009
Re-sectioning of Bahirgram & Bahirgram-RamnagaEmkt	0.35 km	325480	325,480		100	325,480	31/12/2009
Re-excavation of Musuri Khal	1.57 km	241010	241,010	80,000	100	161,010	15/05/2009
Bahirgram Khal Regulator at Ch. 0+260Km(Khal)	3 Vent-1.5mX1.8m	5146191	5,458,518		100	5,458,518	30/06/2009
Haribhanga Khal Regulator at Ch.0+120Km (Khal)	3 Vent-1.5mX1.8m	5502923	5,815,250	9,328,564	100	-3,513,314	30/06/2009
O&M Shed	Size: 9mX5m	351935	351,935		100	351,935	30/06/2009
Subproject Total (Tk)		12,686,448	13,311,102	9,728,564		3,582,538	
207. Narail, Sadar							
SP25219, Debbhog-Sheikhpara Subproject							
Re-sectioning of Devbhog-Shekhpara Embankment	7.50 km	6185730	6,185,730	490,000	100	5,695,730	30/05/2009
Re-excavation of Devbhog Khal	3.48 km	1616645	1,616,645	300,000	100	1,316,645	30/05/2009
Re-excavation of Devbhog Branch Khal	1.40 km	389164	389,164	100,000	100	289,164	30/05/2009
Re-excavation of Paschimpara Khal	2.30 km	318385	318,385	31,000	100	287,385	30/05/2009
Re-excavation of Sheikhpara Khal	1.40 km	584583	584,583	150,000	100	434,583	30/05/2009
Re-excavation of Shemulia Khal	2.00 km	281728	281,728	50,000	100	231,728	30/05/2009

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Debbhog Khal Regulator at Ch. 0+102Km (Khal)	3 Vent-1.5mX1.8m	9082041	9,277,560		100	9,277,560	30/06/2009
Sheikhpara Regulator	2 Vent-1.5mX1.8m	7033476	7,108,569	15,500,000	100	-8,391,431	
O&M Shed	Size: 9mX5m	446934	448,467		100	448,467	30/06/2009
Subproject Total (Tk)		25,938,686	26,210,831	16,621,000		9,589,831	
208. Narail, Sadar							
SP25242, Hawaii Khali Subproject							
Re-excavation of Hawaii Khali Khal	4.00 km	1086405	1,086,405	362,135	100	724,270	15/05/2009
Re-excavation of Koi Beel Khal	0.40 km	24790	24,790	2,400	100	22,390	15/05/2009
Hawaii Khali WRS at Ch. 1+815Km	4 Vent-1.5mx1.8m	5179405	5,507,122	4,000,000	100	1,507,122	30/06/2009
O&M Shed	Size: 9mX5m	504648	553,176		100	553,176	30/06/2009
Subproject Total (Tk)		6,795,249	7,171,493	4,364,535		2,806,958	
209. Narail, Sadar							
SP25243, Charabari Subproject							
Re-excavation of Charabari Khal	0.36 km	62474	62,474	53,570	100	8,904	28/04/2008
Charabari Khal Regulator at Ch. 0+340 Km	1 Vent-1.5mX1.8m	1935964	1,828,597	1,684,746	100	143,851	31/05/2009
O&M Shed	Size: 9mX5m	347881	347,881		100	347,881	31/05/2009
Subproject Total (Tk)		2,346,319	2,238,952	1,738,316		500,636	
210. Narail, Sadar							
SP25249, Madhurgarea Subproject							
Re-sectioning of Madhurgarea Embankment	2.80 km	1336973	1,336,973	904,000	100	432,973	15/05/2009
Re-excavation of Madhurgarea Khal	2.40 km	303396	303,396	60,000	100	243,396	15/05/2009
Malidanga WRS at Ch. 2+150Km (Khal)	1 Vent-1.2mX1.2m	297090	297,090		100	297,090	31/07/2008
Madhurgarea Regulator at Ch. 0+050Km (Khal)	2 Vent-1.5mX1.8m	4573302	4,573,302	4,240,437	100	332,865	30/11/2008
O&M Shed	Size: 9mX5m	293170	293,170		100	293,170	30/11/2008
Subproject Total (Tk)		6,803,932	6,803,932	5,204,437		1,599,495	
211. Narail, Sadar							
SP25279, Bhomordia Subproject							
Re-excavation of Bhomordia Khal	1.50 km	594429	594,429	219,000	100	375,429	31/05/2009
Bhomordia Khal Regulator at Ch.0+080Km	1 Vent-1.5mx1.8m	4331244	4,331,244	2,715,291	100	1,615,953	30/06/2009
O&M Shed	Size: 9mx5m	476713	476,713		100	476,713	30/06/2009
Subproject Total (Tk)		5,402,386	5,402,386	2,934,291		2,468,095	
212. Narail, Sadar							
SP25283, Shaikati Subproject							
Re-excavation of Tapanbag Main & Br. Khal	1.90 km	1359919	1,359,919	290,500	100	1,069,419	31/05/2009
Tapanbag Khat Regulator at Ch. 0+530Km	3 Vent-1.5mX1.8m	6563608	6,563,608	3,732,156	100	2,831,452	30/06/2009
O&M Shed	Size: 9mX5m				100		30/06/2009
Subproject Total (Tk)		7,923,527	7,923,527	4,022,656		3,900,871	
213. Narail, Sadar							
SP25292, Hezia Subproject							
Re-excavation of Hezia Khal	2.75 km	538355	538,355	233,000	100	305,355	15/05/2009
RCC Irrigation Canal System	2435 m Length	10500686	10,500,686	7,500,000	100	3,000,686	31/12/2009
O&M Shed	Size: 9.0mX5.0m				100		31/12/2009
Subproject Total (Tk)		11,039,041	11,039,041	7,733,000		3,306,041	
Upazila Total (Tk)		79,939,125	81,104,802	53,125,981		27,978,821	
District Total (Tk)		95,020,434	96,372,193	67,272,220		29,099,973	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
214. Narayangonj, Araihaazar							
SP23061, Daibari-Barokhal Subproject							
Re-excavation of Daibari Khal	3.63 km	1640524	1,640,524	698,359	100	942,165	31/05/2008
Re-excavation of Baghmara Khal	0.90 km	475406	475,406	143,045	100	332,361	31/05/2008
Re-excavation of Katali Khal	0.37 km	52459	52,459	5,246	100	47,213	31/05/2008
Baghmara WRS at Ch.0+400 Km (Daibari Khal)	1 Vent-1.50mX1.80m	2799210	2,799,210	2,787,849	100	11,362	05/03/2008
Farida Bazar WRS at Ch. 0+000 Km (Khal)	1 Vent-1.20mX1.50m	3312801	3,312,801	3,309,334	100	3,467	05/03/2008
Pipe Sluice at Ch. 3+600Km (Khal)	1 Vent-0.9m Dia	1073449	1,073,449	1,061,497	100	11,952	05/03/2008
Pipe Sluice at Ch. 0+430Km on Baliagara Road.	1 Vent-0.9m Dia	715632	715,632	698,459	100	17,173	05/03/2008
Subproject Total (Tk)		10,069,482	10,069,482	8,703,789		1,365,693	
Upazila Total (Tk)		10,069,482	10,069,482	8,703,789		1,365,693	
215. Narayangonj, Bandar							
SP24180, Kuripara-Langalbandh Subproject							
Kuripara Khal Regulator at Ch.4+800Km (Khal)	3 Vent-1.5mX1.8m	4355289	4,355,289	2,084,934	100	2,270,355	10/08/2008
Laxmankhola Pipe Sluice at Ch.0+020Km (Khal)	1 Vent-0.9mm Dia	1370102	1,370,102	1,213,419	100	156,683	01/03/2009
Brick Lined Canal	3050m	3922154	3,922,154		100	3,922,154	01/03/2009
Subproject Total (Tk)		9,647,545	9,647,545	3,298,353		6,349,192	
Upazila Total (Tk)		9,647,545	9,647,545	3,298,353		6,349,192	
District Total (Tk)		19,717,027	19,717,027	12,002,142		7,714,884	
216. Narsingdi, Monohardi							
SP23067, Arjunchar-Asadnagar Subproject							
Arjunchar Khal Re-excavation	1.87 km	221373	231,987	231,987	100		26/06/2006
Asadnagar Khal Re-excavation	1.03 km	144478	97,018	108,277	100	-11,259	26/06/2006
Gujigarer Khal Re-excavation	0.28 km	114460	48,345	92,567	100	-44,222	26/06/2006
Regulator at Ch. 0+200Km on Arjunchar Khal	1 Vent-1.50mX1.80m	1675868	1,803,094	1,469,832	100	333,262	24/04/2006
Subproject Total (Tk)		2,156,179	2,180,444	1,902,663		277,781	
Upazila Total (Tk)		2,156,179	2,180,444	1,902,663		277,781	
217. Narsingdi, Raipura							
SP23095, Barachar Subproject							
Barachar Uttarpara Embankment Resectioning	2.00 km	201316	201,316	114,621	100	86,695	30/04/2007
Chandoler Khal Re-excavation	0.40 km	15576	15,576	4,697	100	10,879	30/04/2007
Chandoler Khal Regulator at Ch 0+030Km(Khal)	1 Vent-1.50mX1.80m	3116729	3,076,680	3,135,176	100	-58,497	31/12/2006
Subproject Total (Tk)		3,333,621	3,293,572	3,254,494		39,078	
218. Narsingdi, Raipura							
SP24124, Adiabad PB Nagar Subproject							
PB Nagar Pipe Sluice at Ch.0+250Km	1 Vent-1.2m Dia	1637988	1,637,988	1,097,812	100	540,176	20/05/2009
Subproject Total (Tk)		1,637,988	1,637,988	1,097,812		540,176	
Upazila Total (Tk)		4,971,609	4,931,560	4,352,306		579,254	
219. Narsingdi, Shibpur							
SP24182, Bhurburia Khal Subproject							
Re-excavation of Bhurburia Khal	1.80 km	392965	392,965	20,745	100	372,220	06/07/2008
Bansirdia Pipe Sluice	1 Vent-0.9m Dia	757001	309,250		100	309,250	31/01/2009
Renovation of 4 nos. Pipe Culvert		928554	830,873		100	830,873	31/01/2009
Bhurburia Regulator at Ch.0+315Km (Khal)	1 Vent-1.5mX1.8m	2686058	2,486,389	2,345,218	100	141,171	31/01/2009
O&M Shed	Size:12mX6m	313648	333,452		100	333,452	31/01/2009

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		5,078,226	4,352,929	2,365,963		1,986,966	
Upazila Total (Tk)		5,078,226	4,352,929	2,365,963		1,986,966	
District Total (Tk)		12,206,014	11,464,933	8,620,932		2,844,001	
220. Natore, Baraigram							
SP24146, Beel Gorila Subproject							
Re-sectioning of Embankment	5.01 km	1605680	1,605,680	1,598,702	100	6,978	31/05/2008
Re-excavation Gorila Khal	3.51 km	554200	554,200	356,158	100	198,042	31/05/2008
Gorila Khal Regulator at Ch.3+197Km	2 Vent-1.5mX1.8m	4787267	5,276,144	5,672,883	100	-396,739	03/06/2007
O&M Shed	Size: 9.0mX5.0m	354556	414,022		100	414,022	04/07/2007
Subproject Total (Tk)		7,301,703	7,850,046	7,627,743		222,303	
221. Natore, Baraigram							
SP25231, Mesoghata Beel Subproject							
Re-sectioning of Embankment	8.00 km	4849937	4,849,937	3,037,531	100	1,812,406	31/05/2008
Re-excavation of Deogaon Khal	5.00 km	632063	632,063	501,399	100	130,664	31/05/2008
Deogaon Khal WRS at Ch.2+330Km(Khal)	2 Vent-1.5mX1.8m	2004108	2,313,681	3,931,662	100	-1,617,981	30/09/2008
Deogaon Khal Regulator at Ch.0+046Km(Khal)	3 Vent-1.5mX1.8m	3318486	3,831,091		100	3,831,091	30/09/2008
O&M Shed	Size: 9mX5m	541323	541,323		100	541,323	
Subproject Total (Tk)		11,345,917	12,168,095	7,470,592		4,697,503	
Upazila Total (Tk)		18,647,620	20,018,141	15,098,335		4,919,806	
222. Natore, Gurudaspur							
SP25232, Moshinda Beel Subproject							
Approach Road-cum-Embankment	1.70 km	583795	583,795	340,000	100	243,795	31/12/2008
Ranigram Khal Regulator at Ch. 0+080Km (Khal)	1 Vent-1.5mX1.8m	2558356	2,951,395		100	2,951,395	30/09/2008
Kachikata Khal Regulator at Ch. 0+064Km (Khal)	2 Vent-1.5mX1.8m	3000057	3,460,953	4,232,127	100	-771,174	30/09/2008
O&M Shed	Size: 9mX5m	541323	541,323		100	541,323	
Subproject Total (Tk)		6,683,531	7,537,466	4,572,127		2,965,339	
Upazila Total (Tk)		6,683,531	7,537,466	4,572,127		2,965,339	
223. Natore, Sadar							
SP24129, Nepal Dighi Goal Dighi Subproject							
Re-excavation of Nepal Dighi-Goal Dighi Khal	3.92 km	1388799	1,388,799	1,223,402	100	165,397	31/05/2008
Re-excavation of Nepal Dighi-Goal Dighi Br Khal-1	0.46 km	35256	35,256	31,640	100	3,616	31/05/2008
Re-excavation of Nepal Dighi-Goal Dighi Br Khal-2	0.83 km	116686	116,686	111,713	100	4,973	31/05/2008
Nepal Dighi-Goal Dighi Khal Regulator at Ch. 0+175	2 Vent-1.5mX1.8m	4763557	5,029,687	5,593,924	100	-564,237	03/06/2007
O&M Shed	Size: 12.0mX6.0m	354556	570,572		100	570,572	04/07/2007
Subproject Total (Tk)		6,658,854	7,141,000	6,960,679		180,321	
Upazila Total (Tk)		6,658,854	7,141,000	6,960,679		180,321	
District Total (Tk)		31,990,005	34,696,607	26,631,141		8,065,466	
224. Netrokona, Durgapur							
SP22039, Bipingonj Subproject							
Ghoramara Khal Re-excavation	4.20 km	1993576	1,993,576	1,905,860	100	87,716	28/06/2006
Bagaura Branch Khal Re-excavation	0.70 km	101503	101,503	89,227	100	12,276	28/06/2006
Bagaura Khal Re-excavation	1.50 km	237664	237,664	118,832	100	118,832	04/06/2007
Ghoramara WRS at Ch. 0+200 km	3-V(1.50mX2.00m)	3301139	3,301,139	3,301,139	100	0	28/06/2006
Bagaura WRS at Ch. 3+675 km	2-V(1.50mX1.50m)	2044467	2,044,467	2,044,467	100	1	28/06/2006
O&M Shed	12.00mX6.00m	317581	317,581	317,581	100	0	28/06/2006

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		7,995,930	7,995,930	7,777,106		218,824	
225. Netrokona, Durgapur							
SP24132, Mekurjani Khal Subproject							
Re-sectioning of Approach Embankment	0.05 km	63454	63,454	6,345	100	57,109	30/06/2009
Re-excavation of Mekurjani Khal	4.20 km	2212355	2,212,355	584,518	100	1,627,837	30/06/2009
Re-excavation of Charigaon Para Khal	0.80 km	432585	432,585	496,604	100	-64,019	30/06/2009
Mekurjani Khal WRS at Ch. 0+800Km	5 Vent-1.5mX1.8m	5575026	5,713,374	6,003,026	100	-289,652	02/04/2007
O & M Shed	Size: 12.0mX6.0m	253024	289,690		100	289,690	31/01/2007
Subproject Total (Tk)		8,536,444	8,711,458	7,090,493		1,620,964	
Upazila Total (Tk)		16,532,374	16,707,388	14,867,599		1,839,788	
226. Netrokona, Kendua							
SP25285, Bahrail Beel Subproject							
Re-sectioning of Embankment	3.70 km	1326418	1,326,418	928,486	100	397,932	15/05/2009
Re-excavation of Teli Khal	0.80 km	266905	266,905	186,833	100	80,072	15/05/2009
Gofra Khal Regulator at Ch.1+615Km	1 Vent-1.5mX1.8m	2639743	2,639,743		100	2,639,743	31/12/2009
Teli Khal Regulator at Ch.0+122Km	1 Vent-1.5mX1.8m	2112326	2,112,326	3,161,968	100	-1,049,642	31/12/2009
O&M Shed	Size: 9mx5m	375799	375,799		100	375,799	31/12/2009
Subproject Total (Tk)		6,721,191	6,721,191	4,277,287		2,443,904	
227. Netrokona, Kendua							
SP25286, Gorkhai Khal Subproject							
Re-excavation of Main Khal	3.30 km	733887	733,887	366,842	100	367,045	15/05/2009
Re-excavation of Branch Khal	3.00 km	290888	290,888	145,442	100	145,446	15/05/2009
Gorkhai Khal WRS at Ch.1+090Km (Khal)	2 Vent-1.5mX1.5m	2689672	2,689,672		100	2,689,672	31/05/2010
Subproject Total (Tk)		3,714,447	3,714,447	512,284		3,202,163	
Upazila Total (Tk)		10,435,638	10,435,638	4,789,571		5,646,067	
228. Netrokona, Madan							
SP24122, Chhayburia -Kuliati Subproject							
Re-sectioning of Submersible Embankment	4.90 km	1296927	1,296,927	237,243	100	1,059,684	15/05/2009
Khalpar Khal Regulator at Ch. 0+018 Km (Khal)	1 Vent-1.5mX2.0m	2532424	2,430,272	2,292,847	100	137,425	30/06/2008
Keya Khal Pipe Sluice at Ch. 0+000Km (Khal)	1 Vent-0.90m Dia	842193	1,029,859		100	1,029,859	30/06/2008
Subproject Total (Tk)		4,671,544	4,757,058	2,530,090		2,226,968	
229. Netrokona, Madan							
SP25260, Ganganagar Subproject							
Buried Pipe Network System	4740m Length	6206269	6,206,269	6,196,338	100	9,931	30/11/2009
Header Tank	Size: 6.1mX2.6m	279878	279,878		100	279,878	30/11/2008
O&M Shed	Size: 9mX5m	315908	315,908		100	315,908	15/07/2009
Subproject Total (Tk)		6,802,055	6,802,055	6,196,338		605,717	
Upazila Total (Tk)		11,473,599	11,559,113	8,726,428		2,832,685	
230. Netrokona, Mohonganj							
SP24111, Dewrajan River Subproject.							
Re-excavation of Dewrajan River	3.83 km	1738655	1,738,655	990,986	100	747,669	31/05/2008
Dewrajan River WRS at Ch. 2+425 Km	2 Vent-1.5mX1.8m	2365107	2,426,733	2,527,848	100	-101,115	28/06/2006
O&M Shed	Size: 12.0mX6.0m	253348	304,485		100	304,485	30/04/2007
Subproject Total (Tk)		4,357,110	4,469,873	3,518,833		951,040	
Upazila Total (Tk)		4,357,110	4,469,873	3,518,833		951,040	
231. Netrokona, Sadar							
SP22038, Fazar Ali Khal Subproject							
Fazar Ali Khal Re-excavation	2.60 km	628035	628,035	628,035	100		28/06/2006

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
WRS at Ch. 2+450 km	2-V(1.50mX1.80m)	2662317	2,662,317	2,662,317	100		28/02/2006
O&M Shed	12.00mX6.00m	317952	317,952	317,952	100	0	28/02/2006
Subproject Total (Tk)		3,608,304	3,608,304	3,608,304		0	
232. Netrokona, Sadar							
SP23064, Owail Beel Subproject							
Owail Beel Khal Re-excavation	3.20 km	406910	406,910	374,431	100	32,479	31/12/2006
Owail Beel Khal Regulator at Ch.0+045m	2 Vent-1.50mX1.80m	4321754	4,321,754	4,321,705	100	50	15/05/2006
O&M Shed	9.00mX5.00m	232840	232,840	232,763	100	76	15/05/2006
Subproject Total (Tk)		4,961,504	4,961,504	4,928,899		32,605	
233. Netrokona, Sadar							
SP25234, Kaerkhali Khal Subproject							
Re-excavation of Kaer Khal	2.00 km	386896	386,896	309,635	100	77,261	
Re-excavation of Arai Khal	4.70 km	595625	595,625	177,818	100	417,807	
Arai Khal Weir with 2 Vertical Gates at Ch.0+330Km	1 Bay-20mX1.8m	6839599	6,502,298	6,502,049	100	249	28/10/2008
O&M Shed	Size: 9mX5m	390714	501,924		100	501,924	31/01/2010
Subproject Total (Tk)		8,212,833	7,986,743	6,989,502		997,241	
234. Netrokona, Sadar							
SP25269, Chikerkuri Khal-Kachuduari Beel Sub-project							
Re-excavation of Chikerkuri Khal	2.46 km	2629168	2,629,168	1,135,071	100	1,494,097	15/05/2009
Gopalpur Khal Regulator at Ch.0+360Km (Khal)	2 Vent-1.5mx1.8m	7521455	7,521,455		100	7,521,455	30/11/2009
Kachuduari Khal Regulator at Ch.4+800Km (Khal)	2 Vent-1.5mx1.8m	7449931	7,449,931	11,500,000	100	-4,050,069	30/11/2009
Subproject Total (Tk)		17,600,554	17,600,554	12,635,071		4,965,483	
235. Netrokona, Sadar							
SP25276, Gagrakhali Khal Subproject							
Re-excavation of Gagrakhali Khal	4.60 km	927290	927,290	278,186	100	649,104	30/06/2009
Re-excavation of Indaikhali Khal	0.60 km	184942	184,942	55,482	100	129,460	30/06/2009
Re-excavation of Fulkhali Khal	1.20 km	351798	351,798	105,538	100	246,260	30/06/2009
Birampur Regulator at Ch. 0+057Km	2 Vent-1.50mX1.8m	4931775	4,931,775		100	4,931,775	31/12/2009
Gadaikandi Regulator at Ch. 4+600Km	1 vent-1.5mX1.8m	3412467	3,412,467	7,039,000	100	-3,626,533	31/12/2009
O&M Shed	Size:9mX5m	482662	482,662		100	482,662	31/12/2009
Subproject Total (Tk)		10,290,934	10,290,934	7,478,206		2,812,728	
Upazila Total (Tk)		44,674,129	44,448,039	35,639,982		8,808,057	
District Total (Tk)		87,472,851	87,620,051	67,542,414		20,077,637	
236. Nilphamari, Dimla							
SP24162, Miapara Ultabhanga Khal Subproject							
Re-excavation of Miapara Ultabhanga Khal	5.50 km	1361000	1,361,000	131,998	100	1,229,002	08/06/2008
Weir-1 at Ch. 0+900Km (Khal)	1 Bay-25.0mX1.8m	5783881	5,771,335	7,001,000	100	-1,229,665	31/12/2008
Weir-2 at Ch. 3+000Km (Khal)	1 Bay-15.0mX1.8m	4048268	4,045,086		100	4,045,086	31/12/2008
O&M Shed	Size: 12.0mX6.0m	365099	364,812		100	364,812	08/03/2009
Subproject Total (Tk)		11,558,247	11,542,233	7,132,998		4,409,235	
Upazila Total (Tk)		11,558,247	11,542,233	7,132,998		4,409,235	
237. Nilphamari, Sadar							
SP25224, Chawra Beel Subproject							
Re-excavation of Chawra Khal	15.09 km	750000	750,000	170,111	100	579,889	31/05/2009
Re-excavation of Chawra Branch Khal-2	1.14 km			42,631	100	-42,631	31/05/2009
Chawra Khal WRS at Ch.9+520Km	3 Vent-1.5mX2m	2266525	2,287,281	2,592,383	100	-305,102	31/03/2009
O&M Shed	Size: 9mX5m	305102	305,102		100	305,102	31/03/2009
Subproject Total (Tk)		3,321,626	3,342,383	2,805,125		537,258	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
238. Nilphamari, Sadar							
SP25306, Vendir Dhola Subproject							
Re-sectioning of Right Approach Embankment	0.34 km	308367	308,367	148,015	100	160,352	30/04/2009
Re-sectioning of Left Approach Embankment	0.50 km	206208	206,208	84,737	100	121,471	30/04/2009
Re-excavation of Vendir Dola Khal	0.67 km	222336	222,336	44,423	100	177,913	30/04/2009
Vendir Dola Regulator	3 Vent-1.5mX1.8m	5766320	6,099,778	6,509,193	100	-409,415	15/04/2009
O&M Shed	Size: 9.0mX5.0m	378974	401,415		100	401,415	15/04/2009
Subproject Total (Tk)		6,882,205	7,238,104	6,786,368		451,736	
Upazila Total (Tk)		10,203,831	10,580,487	9,591,493		988,994	
District Total (Tk)		21,762,078	22,122,720	16,724,491		5,398,229	
239. Noakhali, Sadar							
SP25317, Gobadia-Buraburi Khal Subproject							
Re-excavation of Jadumoni Khal	3.15 km	965542	965,542		100	965,542	30/04/2010
Re-excavation of Shantar Khal	6.00 km	2804143	2,804,143		100	2,804,143	30/04/2010
Jadumoni Khal WRS	10 Vent-1.5mX2.3m	7529022	7,529,022		100	7,529,022	31/05/2010
Shantar Khal WRS	4 Vent-1.5mX2.00m	3380806	3,380,806		100	3,380,806	31/05/2010
O&M Shed	Size: 9mX5m	570536	570,536		100	570,536	31/05/2010
Subproject Total (Tk)		15,250,050	15,250,050	0		15,250,050	
Upazila Total (Tk)		15,250,050	15,250,050	0		15,250,050	
District Total (Tk)		15,250,050	15,250,050			15,250,050	
240. Pabna, Iswardi							
SP25261, Civil Hat-Padma Subproject							
Re-excavation of Civilhat Khal	3.08 km	928000	928,000	75,396	100	852,604	31/05/2009
Civilhat Khal Regulator at CH. 0+644Km	1 Vent-1.5mx1.8m	2655042	2,655,042	2,821,090	100	-166,048	30/06/2009
O&M Shed	Size: 9mX5m	390132	390,132		100	390,132	30/11/2009
Drainage Structure-1 (Box) at Ch.1+165Km (Khal)	1 Vent-2.0mX3.4m	583999	583,999		100	583,999	30/11/2009
Drainage Structure-2 (Box) at Ch.1+865Km (Khal)	1 Vent-2.0mX3.4m	1023827	1,023,827		100	1,023,827	
Subproject Total (Tk)		5,581,000	5,581,000	2,896,486		2,684,514	
Upazila Total (Tk)		5,581,000	5,581,000	2,896,486		2,684,514	
District Total (Tk)		5,581,000	5,581,000	2,896,486		2,684,514	
241. Panchagar, Atwari							
SP21004, Paharbhanga Subproject							
Petki Khal Re-excavation	1.95 km	444911	444,911	429,000	100	15,911	30/06/2005
Petki Khal WRS at Ch.0+000m	4-V(1.50mX2.00m)	4288568	4,481,403	3,878,176	100	603,227	22/11/2003
O&M Shed	Size: 9.0mX5.0m	258003	258,003		100	258,003	26/06/2006
Box Culvert	1-V(1.00mX1.00m)	267909	296,011		100	296,011	28/02/2003
Subproject Total (Tk)		5,259,391	5,480,328	4,307,176		1,173,152	
Upazila Total (Tk)		5,259,391	5,480,328	4,307,176		1,173,152	
242. Panchagar, Debiganj							
SP24136, Fulbari-Sekhbandha Subproject							
Re-sectioning of Fulbari-Sheikbandha Sluice Gate D	1.70 km	2128468	2,128,468	2,128,468	100		21/04/2009
Teesta Weir at Ch. 11+288 Km	1 Bay-50.0mX2.0m	8510613	9,749,295	7,500,000	100	2,249,295	31/05/2008
O&M Shed	Size: 12.0mX6.0m	220490	244,978		100	244,978	31/05/2008
Subproject Total (Tk)		10,859,571	12,122,741	9,628,468		2,494,273	
Upazila Total (Tk)		10,859,571	12,122,741	9,628,468		2,494,273	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
243. Panchagar, Sadar							
SP24155, Chaklahat Subproject							
Chaklahat Weir with 2 Vertical Gates at Ch0+500Km	1Bay-30mX1.8m with 2-1mX1.8m G	7303713	8,399,185	8,446,642	100	-47,457	15/05/2008
O&M Shed	Size:12mX6m	322023	322,023		100	322,023	15/05/2008
Subproject Total (Tk)		7,625,736	8,721,208	8,446,642		274,566	
Upazila Total (Tk)		7,625,736	8,721,208	8,446,642		274,566	
District Total (Tk)		23,744,698	26,324,277	22,382,286		3,941,991	
244. Patuakhali, Bauphal							
SP22027, Dhulia Subproject							
Embankment Re-sectioning	13.77 km	2360438	2,360,438	2,559,265	100	-198,827	30/04/2008
Embankment Re-sectioning	0.66 km	145582	145,582	145,582	100		
Rabaiyer Khal Re-excavation	2.45 km	371175	371,175	366,544	100	4,631	27/06/2006
Patukhali Khal Re-excavation	1.95 km	225082	225,082	222,758	100	2,324	27/06/2006
Dhulia Bazar Khal Re-excavation	0.35 km	24685	24,685	24,199	100	486	27/06/2006
Mondol Bari Khal Regulator at Ch.12+809 km	1-V(1.5mX1.5m)	1908752	1,921,956	8,633,013	100	-6,711,057	30/03/2006
Patuakhali Regulator at Ch.19+204 km	1-V(1.5mX1.5m)	1938786	1,974,661		100	1,974,661	30/03/2006
Dhulia Bazar Pipe Sluice at Ch.8+093 km	1-V(900mm Dia)	931089	931,051		100	931,051	30/03/2006
Anser Bari Pipe Sluice at Ch.11+450 km	1-V(900mm Dia)	931245	930,976		100	930,976	30/03/2006
Rabaiyer Bazar Regulator at Ch.2+850 km	2-V(1.5mX1.5m)	2789570	2,804,183		100	2,804,183	30/03/2006
O&M Shed	12.00mX6.00m	271778	278,083		100	278,083	30/03/2006
Subproject Total (Tk)		11,898,182	11,967,871	11,951,361		16,510	
Upazila Total (Tk)		11,898,182	11,967,871	11,951,361		16,510	
245. Patuakhali, Mirzaganj							
SP25210, Deuli-Subidkhali Subproject							
Re-excavation of Goalkhali Khal	6.38 km	1031068	1,031,068	1,029,936	100	1,132	30/05/2008
Deuli Subidkhali Regulator at Ch.6+350Km	2 Vent-1.5mx1.5m	5139444	4,584,293	4,709,000	100	-124,707	30/06/2008
O&M Shed	Size: 9mX5m	360811	365,179		100	365,179	31/01/2009
Subproject Total (Tk)		6,531,323	5,980,540	5,738,936		241,604	
Upazila Total (Tk)		6,531,323	5,980,540	5,738,936		241,604	
District Total (Tk)		18,429,505	17,948,411	17,690,297		258,114	
246. Pirojpur, Nazirpur							
SP22034, Sreeramkathi Subproject							
Nailtala-Khajurtala Khal Re-excavation	2.62 km	1830304	1,738,813	1,738,813	100		31/05/2005
Chougacha Khal Re-excavation	2.97 km	1866014	1,711,376	1,706,444	100	4,932	31/05/2005
Chowtimahal Khal Re-excavation	3.84 km	1629476	1,609,546	1,609,546	100		31/05/2005
Chowtimahal-Varani Khal Re-excavation	1.22 km	505204	505,204	432,423	100	72,781	29/03/2006
Kumar Khal Re-excavation	1.32 km	163333	162,069	162,069	100		30/06/2005
Charkhola Khal Re-excavation	1.45 km	396883	393,633	393,633	100		31/05/2005
Fakirbari Khal Re-excavation	0.65 km	104182	104,182	104,182	100		31/05/2005
Dariabad Khal Re-excavation	0.98 km	149165	142,042	142,042	100		31/05/2005
Baro Hazar Br. Khal Re-excavation	0.73 km	92111	92,111	92,111	100		31/05/2005
Ghoskathi Khal Re-excavation	1.11 km	191269	191,269	191,062	100	207	31/05/2005
Suta Khal Re-excavation	0.57 km	80590	78,941	78,941	100		31/05/2005
Hasan Seikh Khal Re-excavation	0.70 km	56102	55,364	55,364	100		31/05/2005
Chowgacha Khal Regulator at Ch.0+050 km	2-V(1.50mX1.80m)	3217092	3,250,492	2,973,330	100	277,162	22/06/2006
O&M Shed	12.00mX6.00m	306240	258,440		100	258,440	31/05/2005

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		10,587,965	10,293,482	9,679,960		613,522	
Upazila Total (Tk)		10,587,965	10,293,482	9,679,960		613,522	
District Total (Tk)		10,587,965	10,293,482	9,679,960		613,522	
247. Rajbari, Baliakandi							
SP21009, Sadhukhali Subproject							
Embankment Re-sectioning	8.16 km	4961329	5,927,311	2,730,332	100	3,196,979	21/11/2005
Aksukna Regulator at Ch.1+355 km	2-V(1.50mX1.80m)	2641490	2,641,490	2,541,277	100	100,213	31/05/2004
Bashukhali Regulator at Ch.5+830 km	1-V(1.50mX1.80m)	1804635	1,804,635	1,750,476	100	54,159	31/05/2004
Bonogram Regulator at Ch.8+400 km	1-V(1.50mX1.80m)	1804635	1,804,635	1,750,146	100	54,489	31/05/2004
Paiteer Nali Pipe Sluice at Ch.7+590 km	1-V(900mm Dia)	1046213	1,046,213	834,568	100	211,645	31/01/2005
Rehab. of Titu Kata Regulator at Ch.4+885 km	1-V(1.06mX1.40m)	442240	442,240		100	442,240	30/09/2004
Subproject Total (Tk)		12,700,542	13,666,524	9,606,800		4,059,724	
Upazila Total (Tk)		12,700,542	13,666,524	9,606,800		4,059,724	
248. Rajbari, Pangsha							
SP22019, Mashalia-Pranpur Subproject							
Mashalia-Pranpur Khal Re-excavation	1.77 km	240761	240,761	100	88	240,661	13/04/2005
Re-excavation Muradpur Khal	1.27 km	394221	394,221	382,221	88	12,000	05/07/2006
Re-excavation Torti Khal	0.35 km	106727	106,727	96,727	88	10,000	05/07/2006
Pranpur WRS at Ch.0+000 km	3-V(1.50mX2.00m)	3509712	3,509,712	5,629,705	100	-2,119,993	30/04/2005
Nacha Muradpur WRS at Ch.0+000 km	1-V(900mm Dia)	891272	891,272		100	891,272	30/04/2005
Tortipur WRS at Ch.0+000 km	1-V(900mm Dia)	891272	891,272		100	891,272	30/04/2005
O&M Shed	12.00mX6.00m	339483	339,483		100	339,483	30/04/2005
Subproject Total (Tk)		6,373,448	6,373,448	6,108,753		264,695	
249. Rajbari, Pangsha							
SP24142, Muchidaha Khal Subproject							
Re-excavation of Muchidaha Khal	1.85 km	915082	834,815	457,540	100	377,275	07/05/2007
Muchidaha Khal Regulator at Ch. 0+180Km(Khal)	3 Vent-1.5mX1.8m	4999376	4,999,376	5,327,867	100	-328,491	05/07/2007
O&M Shed	Size: 12.0mX6.0m	330767	330,767		100	330,767	31/03/2008
Subproject Total (Tk)		6,245,226	6,164,959	5,785,407		379,552	
250. Rajbari, Pangsha							
SP24148, Dhenkipara Khal Subproject							
Re-excavation of Dhenkipara Khal	7.33 km	915072	915,072	402,632	100	512,440	04/06/2007
Dhenkipara Regulator at Ch. 0+030Km (Khal)	3 Vent-1.5mX1.8m	5385580	5,385,580	5,725,864	100	-340,284	05/07/2007
O&M Shed	Size: 12.0mX6.0m	342162	342,162		100	342,162	05/07/2008
Subproject Total (Tk)		6,642,814	6,642,814	6,128,496		514,318	
251. Rajbari, Pangsha							
SP25223, Laxmipur Khal Subproject							
Re-excavation of Laxmipur Khal	1.10 km	369057	369,057	123,019	100	246,038	15/06/2009
Laxmipur Khal Regulator at Ch.0+080Km	2 Vent-1.5mX1.5m	2534941	2,534,941	1,496,577	100	1,038,364	15/06/2009
Subproject Total (Tk)		2,903,998	2,903,998	1,619,596		1,284,402	
252. Rajbari, Pangsha							
SP25225, Puijor Patta Subproject							
Puijor Khal Regulator at Ch.0+060Km (Khal)	1 Vent-1.2m Dia	4654634	4,654,634	1,822,622	100	2,832,012	
Block Casting of Regulator		393543	393,543	393,543	100		
O&M Shed	Size: 9mX5m	467066	467,066		100	467,066	
Subproject Total (Tk)		5,515,243	5,515,243	2,216,165		3,299,078	
Upazila Total (Tk)		27,680,728	27,600,461	21,858,417		5,742,044	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
253. Rajbari, Sadar							
SP24167, Koidanga-Bethulia Subproject							
Re-excavation of Koidanga Khal	2.53 km	1151437	1,151,437	495,118	100	656,319	30/06/2008
Koidanga Regulator at Ch 0+158 Km (Khal)	3 Vent-1.5mX1.8m	5020578	4,961,434	3,982,348	100	979,086	30/07/2008
O&M Shed	Size: 12.0mX6.0m	310254	306,599		100	306,599	28/02/2009
Subproject Total (Tk)		6,482,269	6,419,470	4,477,466		1,942,004	
Upazila Total (Tk)		6,482,269	6,419,470	4,477,466		1,942,004	
District Total (Tk)		46,863,539	47,686,455	35,942,683		11,743,773	
254. Rajshahi, Godagari							
SP24160, Soguna-Prosadpara Subproject							
Pakri Branch Khal Re-excavation	0.90 km	320091	320,091	96,000	100	224,091	28/01/2009
Prasadpur Weir at Ch. 4+300 Km	1 Bay-22mX2.6m	5060811	5,776,301	5,226,280	100	550,021	28/01/2009
Repair of existing Weir at Ch. 10+255 Km	1 Bay-17.5mX3.0m	1152708	1,317,498		100	1,317,498	28/01/2009
Subproject Total (Tk)		6,533,610	7,413,890	5,322,280		2,091,610	
255. Rajshahi, Godagari							
SP24161, Kazipur-Babudang Khari Subproject							
Kazipur Khal Re-excavation	4.00 km	1784507	1,776,663	1,776,663	100		31/05/2008
Babudang WRS at Ch. 0+700Km (Km)	1 Bay-15mX3.5m	6910219	6,530,426	8,256,760	100	-1,726,334	05/03/2007
Repair of Existing WRS at Ch. 3+128Km (Khal)	2 Vent-1.5mX2.0m	513881	692,630		100	692,630	29/07/2007
Repair of Existing WRS at Ch. 4+675Km (Khal)	2 Vent-1.5mX2.0m	580376	721,750		100	721,750	29/07/2007
O&M Shed	Size: 9mX5m	300172	316,249		100	316,249	27/09/2007
Subproject Total (Tk)		10,089,155	10,037,718	10,033,423		4,295	
256. Rajshahi, Godagari							
SP24168, Joyrampur-Narayanpur Subproject							
Re-excavation of Narayanpur Khal	3.30 km	1306062	1,299,909	1,299,909	100		31/05/2008
Narayanpur Khal Weir-1 at Ch. 0+100Km	1 Bay-13.0mX2.5m	1024140	1,024,140		100	1,024,140	28/02/2008
Narayanpur Khal Weir-2 at Ch. 3+900Km	1 Bay-12.0mX3.0m	969136	969,136		100	969,136	25/05/2006
Narayanpur Khal Weir-3 at Ch. 8+000Km	1 Bay-11.0mX3.0m	907350	907,350	4,190,635	100	-3,283,285	28/02/2008
Joyrampur Khal Weir-4 at Ch. 3+100Km	1 Bay-12.0mX3.0m	969135	969,135		100	969,135	28/02/2008
O&M Shed	Size: 12mX6m	333088	333,088		100	333,088	30/06/2008
Subproject Total (Tk)		5,508,911	5,502,758	5,490,544		12,214	
257. Rajshahi, Godagari							
SP24176, Tulshipur Borokhari-Dariapur Sub-Project							
Weir-1 at Ch. 5+800 km (Khal)	1 Bay-16mX2m	1357003	1,439,241	3,193,214	100	-1,753,973	28/02/2008
Weir-2 at Ch. 8+800 km (Khal)	1 Bay-14mX2m	1277510	1,365,824		100	1,365,824	10/03/2008
O & M Shed	Size: 9mX5m	302170	392,146		100	392,146	15/06/2008
Subproject Total (Tk)		2,936,684	3,197,211	3,193,214		3,997	
258. Rajshahi, Godagari							
SP25227, Hatnabad Subproject							
Re-excavation of Baliaghata Khal	0.60 km	736000	736,000	21,000	100	715,000	15/05/2009
Burried Pipe System	3900m	7715899	7,715,899	3,400,000	100	4,315,899	30/12/2009
Header Tank	Size: 6.5mX3m	535097	535,097		100	535,097	31/05/2009
O&M Shed	Size: 9mX5m	289004	289,004		100	289,004	15/06/2009
Subproject Total (Tk)		9,276,000	9,276,000	3,421,000		5,855,000	
259. Rajshahi, Godagari							
SP25235, Kashimpur CAD Sub-project							
Re-excavation of Charai Beel Khal	2.50 km	77640	77,640	60,500	100	17,140	30/06/2008

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (TK)	Comletion Date
Buried Pipe Network System	4600m Length	8204819	8,204,819	1,815,000	100	6,389,819	31/12/2009
Header Tank	Size: 6.5mX3m	349254	349,254		100	349,254	31/12/2009
O&M Shed	Size: 9mX5m	489928	489,928		100	489,928	
Subproject Total (Tk)		9,121,640	9,121,640	1,875,500		7,246,140	
260. Rajshahi, Godagari							
SP25236, Baliaghata Subproejct							
Irrigation Canal Network System	2850m Length	7948146	7,948,146	2,745,800	100	5,202,346	
O&M Shed	Size:9mX5m	277854	277,854		100	277,854	31/12/2009
Subproject Total (Tk)		8,226,000	8,226,000	2,745,800		5,480,200	
Upazila Total (Tk)		51,691,999	52,775,217	32,081,761		20,693,456	
261. Rajshahi, Puthia							
SP25188, Maria Beel Nondanpur Subproject							
Re-excavation of Maria Beel Khal	6.20 km	1532040	1,532,040	559,800	100	972,240	20/05/2009
Re-excavation of Maria Beel Branch Khal	0.80 km	69234	69,234	21,600	100	47,634	20/05/2009
WRS on Maria Beel Khal at Ch. 0+110Km	4 Vent-1.5mX1.8m	3355755	3,642,255	1,456,200	100	2,186,055	17/02/2009
Subproject Total (Tk)		4,957,029	5,243,529	2,037,600		3,205,929	
Upazila Total (Tk)		4,957,029	5,243,529	2,037,600		3,205,929	
262. Rajshahi, Tanore							
SP22024, Hatisal Ghritakanchan Subproject							
Hatisal-Ghritakanchan Khal	2.20 km	6094311	6,094,311	4,322,945	100	1,771,366	26/06/2006
Re-excavation							
WRS-1 at Ch.0+200 km	1-V(14.00mX2.50m)	5617670	2,897,324	3,321,280	100	-423,956	29/06/2006
WRS-2/1 at Ch.7+500 km	1 Bay 10.00mX2.00m	0	662,182		100	662,182	29/07/2007
WRS-2/2 at Ch.17+700 km	1 Bay-8.00mX2.00m	0	659,607		100	659,607	19/07/2007
Subproject Total (Tk)		11,711,981	10,313,423	7,644,225		2,669,198	
263. Rajshahi, Tanore							
SP23070, Banial-Elamdahi Khal Subproject							
Banial-Elamdahi Khal Re-excavation	3.43 km	827750	827,750	268,100	100	559,650	29/07/2007
Banial-Elamdahi WRS at Ch. 1+600 Km (Khal)	1 Bay-8.0mX2.0m	2040506	2,040,506	1,917,440	100	123,066	25/05/2006
O&M Shed	Size: 12mX6m	278390	317,241		100	317,241	31/10/2006
Subproject Total (Tk)		3,146,645	3,185,497	2,185,540		999,957	
Upazila Total (Tk)		14,858,626	13,498,920	9,829,765		3,669,155	
District Total (Tk)		71,507,655	71,517,665	43,949,126		27,568,539	
264. Rangpur, Mithapukur							
SP25207, Hialer Beel Subproject							
Re-sectioning of Embankment	7.20 km	3261983	3,261,983	968,728	100	2,293,256	30/06/2008
Re-excavation of Hialer Beel Khal	1.00 km	158590	158,590	111,013	100	47,577	31/05/2008
Regulator on Hialer Beel Khaat Ch. 0+860Km (Khal)	2 Vent-1.5mX1.8m	3826191	3,940,247	4,252,089	100	-311,842	30/03/2008
River Ptotection Works	Length=165.00m	624996	624,996	550,000	100	74,996	31/05/2009
O&M Shed	Size: 9mX5m	312698	312,698		100	312,698	30/03/2008
Subproject Total (Tk)		8,184,458	8,298,514	5,881,830		2,416,684	
265. Rangpur, Mithapukur							
SP25321, Harol Beel Subproject							
Re-sectioning of Embankment	7.56 km	5462622	5,462,622		100	5,462,622	30/12/2009
Re-excavation of Harol Beel Khal	1.00 km	257377	257,377		100	257,377	30/12/2009
Haroler Nala (Khal) Regulator at Ch.0+080Km (Khal)	Size: 2Vent-1.5mX1.8m	6345398	6,345,398		100	6,345,398	30/12/2009
Pipe Sluice at Ch.5+345Km (Khal)	Size: 3 Vent-0.9m Dia	1868426	1,868,426		100	1,868,426	30/12/2009

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
River Bank Protection (6 nos. of Spours)		439708	439,708		100	439,708	30/12/2009
O&M Shed	Szie:9mx5m	517740	517,740		100	517,740	30/12/2009
Subproject Total (Tk)		14,891,271	14,891,271	0		14,891,271	
Upazila Total (Tk)		23,075,729	23,189,785	5,881,830		17,307,955	
District Total (Tk)		23,075,729	23,189,785	5,881,830		17,307,955	
266. Shariatpur, Naria							
SP25281, Gagrizora Beel Subproject							
Re-excavation of Gagrizora Khal	4.85 km	1969808	1,969,808	1,717,549	100	252,259	30/05/2008
Re-excavation of Nasasan Khal	2.83 km	805028	805,028	580,401	100	224,627	30/05/2008
Re-excavation of Akonkandi Khal	0.85 km	162891	162,891	145,880	100	17,011	20/05/2008
Re-excavation of Nalikandi	0.50 km	33136	33,136	28,397	100	4,739	20/05/2008
Subproject Total (Tk)		2,970,863	2,970,863	2,472,227		498,636	
Upazila Total (Tk)		2,970,863	2,970,863	2,472,227		498,636	
267. Shariatpur, Sadar							
SP23054, Char Rosundi Subproject							
Embankment Re-sectioning	8.56 km	4594881	4,594,881	4,530,693	100	64,188	02/02/2007
Re-excavation of Rahman Choukiderbari Khal	0.70 km	250977	250,977	35,000	100	215,977	14/02/2008
Re-excavation of Mollabari Khal	1.50 km	498291	498,291	203,000	100	295,291	14/02/2008
Re-excavation of Kalai Talukderbari Khal	1.00 km	240574	240,574	34,000	100	206,574	14/02/2008
Re-excavation of Talukdar-Hawladarbari Khal	0.50 km	100316	100,316	40,000	100	60,316	02/08/2006
Re-excavation of Samudraibari Khal	0.38 km	95404	95,404	40,000	100	55,404	02/08/2006
Re-excavation of Bishay Hawladarbari Khal	0.85 km	164065	164,065	16,500	100	147,565	14/02/2008
Molla bari Khal Pipe Sluice at Ch.1+770km	1 Vent-0.90m Dia	1103620	1,103,620	1,104,120	100	-500	31/05/2006
Samudra Bari Khal Pipe Sluice at Ch.3+900km	1 Vent-0.90m Dia	1098542	1,098,542	1,102,100	100	-3,558	31/05/2006
Bishai Hawlader BariKhal Pipe Sluice at Ch.4+625km	1 Vent-0.90m Dia	1098240	1,098,240	1,104,200	100	-5,960	31/05/2006
Kalai Talukder Khal Pipe Sluice at Ch.7+870km	1 Vent-0.90m Dia	1112039	1,112,039	1,103,125	100	8,914	31/05/2006
O&M Shed	9.00mX5.00m	318002	318,002	306,200	100	11,802	02/02/2007
Subproject Total (Tk)		10,674,951	10,674,951	9,618,938		1,056,013	
268. Shariatpur, Sadar							
SP25271, Shownirbhar Khal Subproject							
Re-excavation of Shownirbhar Khal	4.66 km	649195	649,195	470,331	100	178,864	30/06/2008
Re-excavation of Kachari-Kandi Khal	1.35 km	374272	374,272	349,683	100	24,589	30/05/2008
Subproject Total (Tk)		1,023,467	1,023,467	820,014		203,453	
269. Shariatpur, Sadar							
SP25272, Tulatala-Katakhali Subproject							
Re-excavation of Tulakata Khal	4.45 km	1055638	1,055,638	105,564	100	950,074	
Re-excavation of Katakhali Khal	3.70 km	937885	937,885	93,789	100	844,097	
Re-excavation of Hazir Khal	2.15 km	1893788	1,893,788	189,378	100	1,704,410	
Subproject Total (Tk)		3,887,311	3,887,311	388,730		3,498,581	
270. Shariatpur, Sadar							
SP25275, Shimanar Khal Subproject							
Re-excavation of Shimanar Khal	1.63 km	919664	919,664	727,195	100	192,469	30/06/2008
Re-excavation of Binodpur Khal	0.73 km	250652	250,652	215,033	100	35,619	30/05/2008
Subproject Total (Tk)		1,170,316	1,170,316	942,228		228,088	
Upazila Total (Tk)		16,756,045	16,756,045	11,769,910		4,986,135	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
District Total (Tk)		19,726,908	19,726,908	14,242,137		5,484,771	
271. Sirajganj, Shajadpur							
SP23101, Bachra Beel Subproject							
Bachra Khal Regulator at Ch.0+120 Km	2 Vent-1.50mX1.80m	4251714	4,613,631	6,775,105	100	-2,161,474	06/08/2007
Porjona Pipe Sluice at Ch. 6+912 Km (Embkt.)	1 Vent-0.90m dia	1559000	1,691,706		100	1,691,706	06/08/2007
Nandalalpur Pipe Sluice at Ch. 2+550 Km (Embkt.)	1 Vent-0.90m dia	1521000	1,650,471		100	1,650,471	06/08/2007
O&M Shed	9.00mX5.00m	291000	315,771		100	315,771	05/12/2007
Subproject Total (Tk)		7,622,714	8,271,579	6,775,105		1,496,474	
Upazila Total (Tk)		7,622,714	8,271,579	6,775,105		1,496,474	
District Total (Tk)		7,622,714	8,271,579	6,775,105		1,496,474	
272. Sunamgonj, Biswambarpur							
SP25298, Muktiholesa Khal Subproject							
Re-sectioning of Muktiholesa Canal Dyke	0.65 km	144441	144,441	103,666	100	40,775	31/05/2009
Re-excavation of Br. Sundhankhali Khal	0.70 km	380231	380,231	298,108	100	82,123	31/05/2009
Banderghat WRS at Ch.0+700Km	6 Vent-1.5mX2.0m	11436165	12,555,570		100	12,555,570	30/06/2009
Check Structure on Br. Sandhankhali at Ch.1+200Km	3 Vent-1.5mX1.2m	1592000	1,592,000	14,424,503	100	-12,832,503	31/05/2009
Subproject Total (Tk)		13,552,837	14,672,242	14,826,277		-154,035	
Upazila Total (Tk)		13,552,837	14,672,242	14,826,277		-154,035	
273. Sunamgonj, Chhatak							
SP25226, Patar Haor-Bheribund Subproject							
Re-sectioning of Patar Haor Embankment	1.15 km	474701	474,701	584,302	100	-109,601	31/05/2009
Re-excavation of Masua Khal	1.00 km	879587	879,587	859,045	100	20,542	31/05/2009
Re-excavation of Jara Khal	1.40 km	688117	688,117	669,001	100	19,116	31/05/2009
Re-excavation of Hardarpur Khal	0.30 km	31335	31,335	30,709	100	626	31/05/2009
Re-excavation of Tin Beela Khal	1.00 km	105749	105,749	104,797	100	952	31/05/2009
Re-excavation of Ilamer Khal	0.70 km	80154	80,154	77,818	100	2,336	31/05/2000
Re-excavation of Majer Gopat Khal	0.50 km	85615	85,615	85,489	100	126	31/05/2009
Regulator on Masua Khal at Ch.0+100Km (Khal)	6 Vent-1.5mX1.8m	10326253	10,739,650	9,264,833	100	1,474,817	30/11/2009
Subproject Total (Tk)		12,671,511	13,084,908	11,675,994		1,408,914	
Upazila Total (Tk)		12,671,511	13,084,908	11,675,994		1,408,914	
274. Sunamgonj, Doarabazar							
SP23074, Banglabazar Subproject							
Embankment Re-sectioning	6.14 km	3556278	3,556,278	2,991,612	100	564,666	03/07/2007
Banglabazar Regulator at Ch.0+030Km (Khal)	3 Vent-1.50mX1.80m	4528457	4,528,457	4,419,175	100	109,282	10/02/2008
O&M Shed	9.00mX5.00m	308811	308,811		100	308,811	10/02/2008
Subproject Total (Tk)		8,393,546	8,393,546	7,410,787		982,758	
275. Sunamgonj, Doarabazar							
SP23110, Haque Nagar Subproject							
Mayla River WRS	13 V-1.5mX2.0m & 1 V-3mX2m	13020259	14,759,743	14,062,815	100	696,928	10/02/2008
O&M Shed	9.00mX5.00m	308279	394,077		100	394,077	31/03/2008
Subproject Total (Tk)		13,328,537	15,153,820	14,062,815		1,091,005	
276. Sunamgonj, Doarabazar							
SP25305, Sakua Khal Subproject							
Re-sectioning of Canal Dyke	1.91 km	605775	605,775	605,775	100		30/11/2009

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Sakua Khal WRS at Ch.3+080Km	5 Vent-1.5mX1.8m	7950447	8,147,311	4,629,689	100	3,517,622	30/09/2009
Sakua Khal Outlet Structure (R/B) at Ch. 3+236Km	1 Vent-0.9m Dia	120600	120,600		100	120,600	30/09/2009
Sakua Khal Outlet Structure (L/B) at Ch. 3+236Km	1 Vent-0.9m Dia	143543	143,543		100	143,543	30/09/2009
O&M Shed	Size: 9mX5m	612719	612,719		100	612,719	30/09/2009
Subproject Total (Tk)		9,433,084	9,629,949	5,235,464		4,394,485	
Upazila Total (Tk)		31,155,167	33,177,314	26,709,066		6,468,248	
277. Sunamgonj, Sadar							
SP23105, Uttma Beel Subproject							
Embankment Re-sectioning	4.72 km	1712699	1,712,699	741,108	100	971,591	15/06/2008
Re-excavation of Uttma Khal	1.25 km	241737	241,737	52,573	100	189,164	31/03/2008
Uttma Regulator at Ch. 0+030 Km (Khal)	2 Vent-1.50mX1.80m	2508554	2,508,554	2,587,328	100	-78,774	15/06/2008
O&M Shed	9.00mX5.00m	308279	308,279		100	308,279	15/06/2008
Subproject Total (Tk)		4,771,269	4,771,269	3,381,009		1,390,260	
278. Sunamgonj, Sadar							
SP25222, Shialmara Beel Subproject							
Re-sectioning of Embankment	5.25 km	2298987	2,298,987	1,474,597	100	824,390	15/05/2009
Shialmara Beel Regulator at Ch. 1+510Km(Embkt)	4 Vent-1.5mX1.80m	8950610	9,091,987	8,400,000	100	691,987	15/05/2009
Subproject Total (Tk)		11,249,597	11,390,974	9,874,597		1,516,377	
279. Sunamgonj, Sadar							
SP25291, Janigaon-Painda Subproject							
Re-sectioning of Embankment (South Side)	1.20 km	675240	675,240		100	675,240	30/04/2010
Re-sectioning of Embankment (North Side)	0.80 km	440135	440,135		100	440,135	30/04/2010
Buried Pipe Irrigation Networks System	Length=5100m	9469977	9,979,912	4,101,625	100	5,878,287	28/02/2010
Header Tank	Size: 6.1mX3.0m	517190	517,190		100	517,190	28/02/2010
O&M Shed	Size: 9.0mX5.0m	510333	510,333		100	510,333	30/04/2010
Subproject Total (Tk)		11,612,875	12,122,810	4,101,625		8,021,185	
280. Sunamgonj, Sadar							
SP25302, Dhalai Subproject							
Canal Dyke at Dhalai Chhara	0.02 km	285108	285,108	109,660	100	175,448	20/05/2009
Dhalai Dyke (L/S)	2.21 km	1007520	1,007,520	947,493	100	60,027	20/05/2009
Dhalai Dyke (R/S)	2.21 km	1377855	1,377,855	1,170,264	100	207,591	20/05/2009
Re-excavation of Islampur Khal	0.50 km	215967	215,967	205,335	100	10,632	20/05/2009
Head Regulator at 1+470Km	1 Vent-0.90m Dia	2431048	2,688,079		100	2,688,079	20/05/2009
Islampur Khal Irrigation Outlet at Ch. 2+550Km	1 Vent-0.60m Dia	207464	207,464		100	207,464	20/05/2009
Outlet Structure at Ch. 3+180Km	1 Vent-0.30m Dia	196111	196,111		100	196,111	20/05/2009
Outlet Structure at Ch. 1+970Km	1 Vent-0.60m Dia	207464	207,464		100	207,464	20/05/2009
Irrigation Outlet Structure at Ch. 4+900Km	1 Vent-0.60m Dia	205752	205,752		100	205,752	20/05/2009
Procurement of Rubber Bag		3800000	3,800,000		100	3,800,000	31/12/2008
Dhalai Irrigation Outlet at Ch. 2+100Km	1 Vent-0.60m	205351	205,351		100	205,351	20/05/2009
O&M Shed		630326	651,561		100	651,561	20/05/2009
Rubber Dam over Dhalai River at Ch.1+460Km	20m widthX3.5m ht.	24008342	26,034,270	25,091,000	100	943,270	20/05/2009
Subproject Total (Tk)		34,778,306	37,082,501	27,523,752		9,558,749	
Upazila Total (Tk)		62,412,047	65,367,553	44,880,983		20,486,570	
District Total (Tk)		119,791,562	126,302,018	98,092,320		28,209,698	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
281. Sylhet, Biswanath SP23073, Angura Subproject							
Angura Khal Re-excavation	3.60 km	1138167	1,138,167	834,980	100	303,187	30/06/2008
Bela Sourav Khal Re-excavation	2.44 km	223310	223,310	192,380	100	30,930	17/05/2007
Bela Ekram Sonjug Khal Re-excavation	1.69 km	204814	204,814	159,222	100	45,592	17/05/2007
Angura Khal Regulator at Ch.0+250km(Khal)	4 Vent-1.50mX1.80m	6349791	6,358,902	5,496,429	100	862,473	31/12/2008
Subproject Total (Tk)		7,916,082	7,925,193	6,683,011		1,242,182	
282. Sylhet, Biswanath SP25220, Madai Khal Subproject							
Regulator over Madai Khal at Ch. 0+000Km (Khal)	3 Vent-1.5mX1.8m	5283378	5,283,378	4,974,069	100	309,309	20/05/2008
Subproject Total (Tk)		5,283,378	5,283,378	4,974,069		309,309	
Upazila Total (Tk)		13,199,460	13,208,571	11,657,080		1,551,491	
283. Sylhet, Companyganj SP23104, Dulia Satbila Subproject							
Re-sectioning of road cum Embankment	4.92 km	1196142	1,196,142	1,196,067	100	75	30/08/2006
Re-excavation of Chikar Khal	4.20 km	815476	815,476	749,121	100	66,355	30/06/2007
Re-excavation of Dulia Khal	1.50 km	185628	185,628	185,365	100	263	02/07/2006
Regulator on Chikar Khal at Ch.0+600km (Embk)	2 Vent-1.50mX1.80m	4345293	4,345,293	8,580,221	100	-4,234,928	11/03/2007
Regulator on Dulia Khal at Ch.0+040km (Khal)	1 Vent-1.50mX1.80m	3497989	3,497,989		100	3,497,989	11/03/2007
Closure on Rajar Khal	65 m	555151	555,151		100	555,151	17/05/2007
O&M Shed	9.00mX5.00m	308698	308,698		100	308,698	30/06/2007
Subproject Total (Tk)		10,904,377	10,904,377	10,710,774		193,603	
284. Sylhet, Companyganj SP25200, Borom Chhara Subproject							
Re-sectioning of Canal Dyke	0.70 km	260446	260,446		100	260,446	09/03/2009
WRS on Borom Chhara	6 Vent-1.5mX2m	6819925	6,732,673	4,578,883	100	2,153,790	29/01/2009
Borom Chhara Outlet at Ch. 3+640Km (L/B)	1 Vent-0.60m dia	87215	87,215		100	87,215	29/01/2009
Borom Chhara Outlet at Ch. 3+640Km (R/B)	1 Vent-0.60m dia	87215	87,215		100	87,215	29/01/2009
Borom Chhara Outlet Near H/O Babul Mia	1 Vent-0.60m dia	87215	87,215		100	87,215	29/01/2009
O&M Shed	Size:9mX5m	406875	406,875		100	406,875	29/01/2009
Subproject Total (Tk)		7,748,891	7,661,639	4,578,883		3,082,756	
Upazila Total (Tk)		18,653,268	18,566,016	15,289,657		3,276,359	
285. Sylhet, Fenchuganj SP25208, Paglachara-Bialibazar Subproject							
Re-sectioning of Banks of Khal	0.78 km	360174	360,174	61,913	100	298,261	30/04/2010
Paglachhara WRS at CH. 3+325Km	4 Vent-1.5mX2m	6267473	6,267,473	3,854,746	100	2,412,727	30/06/2010
Paglachhara Irrigation Outlet at Ch.3+360Km(L/B)	1 Vent-0.60m Dia Pipe	100419	100,419	1,700,000	75	-1,599,581	
Paglachhara Irrigation Outlet at Ch.3+360Km(R/B)	1 Vent-0.60m Dia Pipe	100419	100,419			100,419	
Paglachhara Irrigation Outlet at Ch.0+300Km(L/B)	1 Vent-0.60m Dia Pipe	101605	101,605			101,605	
Paglachhara Irrigation Outlet at Ch.0+300Km(R/B)	1 Vent-0.60m Dia Pipe	101605	101,605			101,605	
O&M Shed	Size: 9mX5m	377127	377,127			377,127	
Subproject Total (Tk)		7,408,823	7,408,823	5,616,659		1,792,164	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
286. Sylhet, Fenchuganj							
SP25307, Chatal Beel Subproject							
Aula Chhara Dyke	1.52 km	926916	926,916		100	926,916	31/03/2010
Chatal Khari Regulator at Ch.0+025Km	2 Vent-1.5mX1.8m	5232418	5,393,540		100	5,393,540	31/03/2010
O&M Shed	Size: 9mX5m	487833	487,833		100	487,833	31/03/2010
Subproject Total (Tk)		6,647,166	6,808,289	0		6,808,289	
Upazila Total (Tk)		14,055,989	14,217,111	5,616,659		8,600,452	
287. Sylhet, Golapganj							
SP23071, Kandibari Khal Subproject							
Canal Dyke on Right & Left Bank	0.50 km	57812	57,812	22,780	100	35,032	30/06/2008
Kandibari Khal WRS at Ch.0+050 Km (Khal)	2 Vent-1.50mX1.80m	2783939	2,788,901	2,750,000	100	38,901	31/07/2007
Kandibari khal Outlet at Ch 0+095Km (R/B)	1 Vent-0.60m dia	132024	172,453		100	172,453	30/06/2008
Kandibari Khal Outlet at Ch.0+115 Km (L/B of Khal)	1 Vent-0.60m Dia	132024	130,030		100	130,030	31/07/2007
Kandibari Khal Outlet at Ch.0+150Km (R/B of Khal)	1 Vent-0.60m Dia	132024	152,157		100	152,157	30/06/2008
Kandibari Khal Outlet at Ch.0+165 Km (L/B of Khal)	1 Vent-0.60m Dia	132024	130,030		100	130,030	30/06/2008
O&M Shed	12mX6m	301267	3,749,634		100	3,749,634	31/07/2007
Subproject Total (Tk)		3,671,116	7,181,017	2,772,780		4,408,237	
288. Sylhet, Golapganj							
SP25211, Bagha Beel Subproject							
Re-sectioning of Embankment	6.12 km	2286925	2,827,618	1,074,454	100	1,753,164	31/12/2008
Bagha Khal Regulator at Ch.0+044Km (Khal)	3 Vent-1.5mX1.8m	6599560	6,599,560	6,144,000	100	455,560	29/01/2009
Subproject Total (Tk)		8,886,485	9,427,178	7,218,454		2,208,724	
Upazila Total (Tk)		12,557,601	16,608,195	9,991,234		6,616,961	
289. Sylhet, Gowainghat							
SP23072, Shialichara Subproject							
Canal Dyke on Left Bank	1.22 km	200578	200,578	168,053	100	32,525	17/05/2007
Canal Dyke on Right Bank	1.22 km	173370	173,370	144,474	100	28,896	17/05/2007
Re-excavation of Shialichhara Khal	1.50 km	195717	195,717	3,914	100	191,803	15/02/2008
Shialichara WRS at Ch.0+820 Km (Khal)	3 Vent-1.50mX1.80m	2473050	2,918,456	3,458,573	100	-540,117	17/05/2007
Shialichara Outlet (Left) at Ch.0+870 Km (Khal)	1 Vent-0.60m Dia	108303	108,318		100	108,318	17/04/2007
Shialichara Outlet (Right) at Ch.0+890 Km (Khal)	1 Vent-0.60m Dia	108303	108,318		100	108,318	17/04/2007
O&M Shed	12mX6m	323996	323,996		100	323,996	30/06/2007
Subproject Total (Tk)		3,583,317	4,028,753	3,775,014		253,739	
Upazila Total (Tk)		3,583,317	4,028,753	3,775,014		253,739	
290. Sylhet, Sadar							
SP25192, Chirchiri Chara Subproject							
Chirchiri Chara Dyke	0.83 km	167324	167,324		100	167,324	09/03/2009
Chirchiri Chara WRS at Ch. 1+569Km	4 Vent-1.5mx1.8m	4507626	4,517,657	4,429,809	100	87,848	25/06/2008
Chirchiri CharaIrrigation Outlet at Ch1+600Km(L/B	1 Vent-0.60m Dia.	116898	117,158		100	117,158	25/06/2008
Chirchiri CharaIrrigation Outlet at Ch1+600Km(R/B	1 Vent-0.60m Dia.	116898	117,158		100	117,158	25/06/2008
Chirchiri CharaIrrigation Outlet at Ch2+100Km(L/B	1 Vent-0.60m Dia.	116898	117,158		100	117,158	25/06/2008
Subproject Total (Tk)		5,025,643	5,036,455	4,429,809		606,646	
Upazila Total (Tk)		5,025,643	5,036,455	4,429,809		606,646	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
District Total (Tk)		67,075,277	71,665,102	50,759,453		20,905,649	
291. Tangail, Dhanbari							
SP24173, Koshaibari Khal Subproject							
Re-sectioning of Embankment/Dyke	1.79 km	634281	634,281		100	634,281	30/04/2008
Re-excavation of Koshaibari Khal	0.40 km	211315	211,315	47,810	100	163,505	30/06/2009
Re-excavation of Noya Khal	1.60 km	706732	706,732	36,614	100	670,118	30/06/2009
Kasaibari Khal Regulator at Ch 0+045Km	1 Vent-1.2mX1.2m	2102754	2,102,754	3,337,000	100	-1,234,246	30/06/2009
Noya Khal Regulator at Ch 0+125Km	2 Vent-1.2mX1.2m	2613538	2,613,538		100	2,613,538	30/06/2009
O&M Shed	Size:12.mX6m	262524	262,524		100	262,524	30/06/2009
Subproject Total (Tk)		6,531,144	6,531,144	3,421,424		3,109,720	
Upazila Total (Tk)		6,531,144	6,531,144	3,421,424		3,109,720	
292. Tangail, Ghatail							
SP23068, Shanki Bhanga Khal Subproject							
Shankibhanga Khal Re-excavation	4.50 km	3830374	3,830,374	383,037	100	3,447,337	15/05/2008
Regulator at Ch.0+030km	5 Vent-1.50mX1.80m	7628541	8,034,099	7,649,372	100	384,727	10/12/2006
O&M Shed	9.00mX5.00m	293210	310,666		100	310,666	10/12/2006
Subproject Total (Tk)		11,752,125	12,175,139	8,032,409		4,142,730	
Upazila Total (Tk)		11,752,125	12,175,139	8,032,409		4,142,730	
293. Tangail, Gopalpur							
SP25190, Doga Beel Subproject							
Re-sectioning of Embankment	4.29 km	571641	571,641	543,000	100	28,641	30/04/2008
Doga Beel Regulator	3 Vent-1.5mX1.8m	5871274	6,056,036	4,600,000	100	1,456,036	30/04/2009
Subproject Total (Tk)		6,442,915	6,627,677	5,143,000		1,484,677	
Upazila Total (Tk)		6,442,915	6,627,677	5,143,000		1,484,677	
294. Tangail, Kalihati							
SP23107, Ratanganj-Gandhina Subproject							
Re-sectioning of East Embankment	7.25 km	4570747	4,570,747	914,000	100	3,656,747	30/06/2008
Re-sectioning of West Embankment	2.30 km	1050907	1,050,907	157,600	100	893,307	30/06/2008
Gandhina Regulator adjacent to 12m bridge	2 Vent-1.50mX1.50m	2998181	2,998,181		100	2,998,181	30/06/2009
Domagar Pipe Sluice at Ch.6+750Km (East Embkt.)	1 Vent-0.90m dia	988903	988,903		100	988,903	30/06/2009
Dorbeshi K Pipe Sluice at Ch.2+425Km (East Embkt.)	1 Vent-0.90m dia	1152728	1,152,728		100	1,152,728	30/06/2009
Jorbari Regulator at Ch 0+635 Km (Eat embkt.)	1 Vent-1.50mX1.80m	2980304	2,980,304	4,217,225	100	-1,236,921	30/06/2009
Subproject Total (Tk)		13,741,770	13,741,770	5,288,825		8,452,945	
Upazila Total (Tk)		13,741,770	13,741,770	5,288,825		8,452,945	
295. Tangail, Mirzapur							
SP24138, Umed Ali Khal Subproject							
Re-sectioning of Approach of Regulator	0.12 km	194071	194,071	51,176	100	142,895	30/06/2008
Rexcavation Umed Ali Khal	2.60 km	927067	927,067	648,946	100	278,121	30/06/2007
Rexcavation Ukunmari Khal	0.55 km	318189	318,189	167,111	100	151,078	30/06/2008
Umed Ali Khal Regulator at Ch. 0+070Km(Khal)	2 Vent-1.5mX1.8m	4464020	4,464,020	3,618,000	100	846,020	15/03/2008
O&M Shed	Size: 12.0mX6.0m	262234	262,234		100	262,234	03/03/2008
Subproject Total (Tk)		6,165,580	6,165,580	4,485,233		1,680,347	
296. Tangail, Mirzapur							
SP25277, Bankurtala-Kalimajani Subproject							
Re-sectioning of Embankment	5.25 km	4551624	4,551,624	1,513,874	100	3,037,750	
Re-excavation of Zia Khal	0.50 km	178234	178,234	53,218	100	125,016	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Zia Khal Regulator at Ch.0+232Km(Khal)	2 Vent-1.5mX1.8m	4714896	4,817,182	3,979,290	100	837,892	30/11/2009
Subproject Total (Tk)		9,444,754	9,547,040	5,546,382		4,000,658	
Upazila Total (Tk)		15,610,334	15,712,620	10,031,615		5,681,005	
297. Tangail, Shakhipur							
SP25215, Bajail Goalia Khal Subproject							
Re-excavation of Bajail Goalia Khal	6.20 km	1075003	1,075,003	89,301	100	985,702	31/12/2009
Bajail-Goalia Khal Regulator at Ch.0+569Km	4 Vent-1.5mX1.8m	8626369	8,626,369	5,915,388	100	2,710,981	31/12/2009
Subproject Total (Tk)		9,701,372	9,701,372	6,004,689		3,696,683	
298. Tangail, Shakhipur							
SP25229, Shail Sindur Khal Subproject							
Re-excavation of Shail Shindur Khal	3.50 km	1953753	1,953,753		100	1,953,753	25/02/2010
Shail Shindur Khal WRS at Ch.0+691Km	4 Vent-1.5mX1.8m	5673315	5,673,315	4,347,665	100	1,325,650	30/06/2009
Subproject Total (Tk)		7,627,068	7,627,068	4,347,665		3,279,403	
Upazila Total (Tk)		17,328,440	17,328,440	10,352,354		6,976,086	
District Total (Tk)		71,406,729	72,116,791	42,269,627		29,847,164	
299. Thakurgaon, Baliadangi							
SP24183, Beorjhari-Amandhaman Khal Subproject							
Re-sectioning of Approach	0.20 km	273740	273,740	27,374	100	246,366	31/12/2008
Embankment of 7 Vent WRS							
Earthfilling in the open area of O&M Shed		38948	38,948	3,895	100	35,053	31/12/2008
Re-excavation of Amandhaman Khal	11.10 km	3285639	3,285,639	3,034,917	100	250,722	31/07/2007
WRS at Ch 3+500Km (Khal)	7 Vent-1.5mX1.8m	6152230	6,152,230	6,334,000	100	-181,770	30/04/2008
Rehabilitation of WRS at Ch 8+910Km(Khal)	4 Vent-1.5mX1.8m	869987	869,987		100	869,987	30/04/2008
O&M Shed	Size: 12mX6m	230114	230,114		100	230,114	26/02/2007
Subproject Total (Tk)		10,850,659	10,850,659	9,400,186		1,450,473	
Upazila Total (Tk)		10,850,659	10,850,659	9,400,186		1,450,473	
300. Thakurgaon, Pirganj							
SP24165, Kachna Beel Subproject							
Re-excavation of Lachhi Khal	4.60 km	2165693	2,165,693	2,171,479	100	-5,786	31/07/2007
Lachhi Khal WRS at Ch.3+960Km	7 Vent-1.5mX2.0m	5825447	6,117,200	6,037,000	100	80,200	30/12/2007
8 Nos. Pipe Culvert at Ch.4090Km,4+300Km,4+750Km & O&M Shed	1 Vent-0.9m Dia Pipe Culvert Size: 9.0mX5.0m	759949	759,949		100	759,949	03/07/2008
Subproject Total (Tk)		9,001,348	9,304,065	8,208,479		1,095,586	
Upazila Total (Tk)		9,001,348	9,304,065	8,208,479		1,095,586	
District Total (Tk)		19,852,007	20,154,724	17,608,665		2,546,059	
Project Total (Tk)		2,636,022,084	2,687,983,250	1,913,124,658		774,858,593	

Small Scale Water Resources Development Project in Greater Mymensingh, Sylhet and Faridpur Areas

Progress Report

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
1. Faridpur, Alfadanga							
SP33044, Bajra Panail Subproject							
Re-excavation of Chapulia Khal	2.10 km	1851005	310,975	310,975	100		30/04/2013
Part-C: Rehabilitation of Chapulia Regulator at Ch	1 Vent-1.2mX1.5m	1211092	1,205,743		100	1,205,743	30/04/2014
Part-B: Buried Pipe Network System	Length=4450m	17906172	20,834,723		100	20,834,723	30/06/2013
Part-A: Header Tank	Size: 6.1mX3.0m	1874311	2,093,811	23,355,160	100	-21,261,349	30/04/2014
Part-F: Accessories of Pump		1663623	1,663,623	1,942,802	100	-279,179	31/03/2015
Part-E: Pump House		277902	277,902		100	277,902	31/03/2015
Deposite Money for Electric Connection to Pump House							
Discharge Box for Hose Pipe (12 nos)		281976	281,976			281,976	
Part-D: WMCA Office and Related Item	Size: 12mX6m				100		31/03/2015
Subproject Total (Tk)		25,066,081	26,668,753	25,608,937		1,059,816	
Upazila Total (Tk)		25,066,081	26,668,753	25,608,937		1,059,816	
2. Faridpur, Boalmari							
SP33046, Rupadia-Majurdia Khal Subproject							
Re-excavation of Rupdia-Majurdia Khal	5.30 km	7595321	7,582,943	7,582,943	100		30/04/2013
WMCA Office with Allied Item	Size: 12mX6m	2064709	2,278,141	2,278,141	100		31/12/2014
Subproject Total (Tk)		9,660,030	9,861,084	9,861,084			
3. Faridpur, Boalmari							
SP34129, Bhoraduba Beel Subproject							
Reference Lined Sections (3 nos.)		97734	97,734	97,734	100		30/11/2013
Reexcavation of Thakurpur Khal	1.03 km	661791	655,036	655,036	100		30/04/2013
Reexcavation of Babur Khal	0.80 km	512576	511,076	511,076	100		30/04/2013
Part-A: Rehabilitation of Thakurpur Khal Regulator	2 Vent-1.5mX1.8m	2357228	2,753,530	4,675,000	100	-1,921,470	30/04/2014
Part-B: Rehabilitation of Babur Khal Pipe Sluice	1 Vent-0.90m	171320	167,148		100	167,148	31/01/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1551329	1,754,322		100	1,754,322	30/04/2014
Subproject Total (Tk)		5,351,977	5,938,846	5,938,846			
Upazila Total (Tk)		15,012,007	15,799,930	15,799,930			
4. Faridpur, Madhukhali							
SP32009, Satgavia Beel Subproject							
Re-excavation of WAPDA Khal with Fish Shelter	7.50 km	4148789	4,148,789	3,691,667	100	457,122	30/04/2011
Re-excavation of Thaner Jola Khal with FishShelter	1.30 km	3791143	372,295	372,295	100		30/04/2011
Re-excavation of Fish Sanctuary on Ichamoti Beel		343711	240,597	240,597	100		30/04/2011
Reference Lined Section (8 nos.)		271062	271,062	271,062	100		30/04/2011
Part-A: WAPDA Khal WRS-1 at Ch.0+203 Km (Khal)	3 Vent-1.5mX1.8m	5555057	5,496,115		100	5,496,115	15/06/2013
Part-B: WAPDA Khal WRS-2 at Ch.4+200 Km (Khal)	2 Vent-1.2mX1.5m	2779194	2,749,705	11,082,426	100	-8,332,721	15/06/2013
Part-C: Thanarjol Khal WRS- at Ch.0+600 Km (Khal)	1 Vent-1.2mX1.5m	2088169	2,066,012		100	2,066,012	15/06/2013
Part-D: WMCA Office and Related Items	Size: 12mX6m	778858	770,594		100	770,594	15/06/2013
Subproject Total (Tk)		19,755,982	16,115,169	15,658,047		457,122	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		19,755,982	16,115,169	15,658,047		457,122	
5. Faridpur, Nagarkanda							
SP31003, Beel Gobindapur Subproject							
Part-A: Masuajan Khal Regulator at Ch. 0+010Km (Kh)	1 Vent-1.5mX1.8m	2725072	2,834,607	15,869,589	100	-13,034,982	31/01/2014
Part-B: Krishnan Khal Regulator at Ch. 0+560Km (Kh)	2 Vent-1.5mX1.8m	3810319	3,906,283	7,527,701	100	-3,621,418	30/04/2014
Part-C: Kaloir Beel Khal Regulator at Ch.0+710Km	1 Vent-1.5mX1.5m	1880872	2,065,968		100	2,065,968	31/01/2014
Part-D: Zikatola Khal Regulator at Ch.1+305Km	1 Vent-1.5mX1.5m	1782936	1,790,251		100	1,790,251	31/01/2014
Part-E: Asharia Beel Khal Regulator at Ch.1+633Km	1 Vent-1.5mX1.8m	2045825	2,017,220		100	2,017,220	31/01/2014
Part-F: Harihar Beel Khal Regulator at Ch.2+400Km	1 Vent-1.5mX1.2m	1243886	1,318,664		100	1,318,664	31/01/2014
Part-G: Chander Beel Khal Regulator at Ch.2+485Km	1 Vent-1.5mX1.8m	1954201	2,120,610		100	2,120,610	31/01/2014
Part-H: Shohrab Membe Khal Regulator at Ch.3+260Km	1 Vent-1.5mX1.5m	2066655	2,094,788		100	2,094,788	31/01/2014
Part-I: Mannan Member Khal Regulator at Ch.3+260Km	1 Vent-1.5mX1.5m	1821183	1,839,855		100	1,839,855	31/01/2014
Part-J: Maser Khal Regulator at Ch.4+050Km	1 Vent-1.5mX1.8m	2402010	2,512,346		100	2,512,346	31/01/2014
Part-K: WMCA Office and Related Items	Size: 12mX6m	938462	994,698		100	994,698	30/09/2013
Subproject Total (Tk)		22,671,421	23,495,290	23,397,290		98,000	
6. Faridpur, Nagarkanda							
SP33059, Baneswardi Subproject							
Reexcavation of Burimari Khal	0.52 km	170367	170,291	170,291	100		30/04/2012
Reexcavation of Kata Khal	0.50 km	158095	157,079	157,079	100		30/04/2012
Reexcavation of Moher Khal	0.46 km	242493	242,393	242,393	100		30/04/2012
Part-B: Buried Pipe Irrigation Network System	Length= 7.495Km	28734102	24,994,921		100	24,994,921	31/03/2014
Part-A: Header Tank	Size: 6.1mX4.2m	3139592	3,700,716	31,799,438	100	-28,098,722	15/06/2013
Part-D: Pump House			591,812		100	591,812	30/04/2014
Part-E: Supply of 4 nos. 4 Cuses Pumps (2 for Bajra Panail)			1,009,000		100	1,009,000	30/04/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	0	1,502,985		100	1,502,985	30/09/2013
Subproject Total (Tk)		32,444,649	32,369,197	32,369,201		-4	
7. Faridpur, Nagarkanda							
SP34130, Phulsuti Subproject							
Re-excavation of Rampasa Khal	1.25 km	1788874	1,370,212	1,370,212	100		30/04/2013
Re-excavation of Harinkhali Khal	0.77 km	2469490	1,981,408	1,981,408	100		30/04/2013
Re-excavation of Bautipara Khal	0.55 km	1916706	662,211	662,211	100		30/04/2013
Part-A: WMCA Office and Related Item	Size: 12mX6m	1519795	1,682,076	1,682,076	100		31/10/2014
Subproject Total (Tk)		7,694,865	5,695,907	5,695,907			
8. Faridpur, Nagarkanda							
SP34131, Gopinathpur Khal Subproject							
Re-excavation of Gopinathpur Khal	4.40 km	4296794	1,465,373	1,465,373	100		31/01/2014
Reference Lined Sections		93270	31,221	31,221	100		10/05/2013
Part-A: Gopinathpur Khal WRS at Ch.0+770Km	1 Vent-1.5mX2.0m	2682163	2,747,865		100	2,747,865	31/05/2014
Part-B: Gopinathpur Flushing Sluice at Ch.4+378Km	1 Vent-1.5mX1.5m	2678780	2,789,215	8,156,377	100	-5,367,162	31/05/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1857995	2,042,908		100	2,042,908	31/10/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Pard-H: 900mmX900mm, 7.60m Long U type Drain Culvert	2 nos.	0	368,444		100	368,444	31/05/2014
Pard-I: 900mmX900mm, 9.00m Long U type Drain Culvert	1 no.	0	207,945		100	207,945	31/05/2014
Subproject Total (Tk)		11,609,002	9,652,971	9,652,971			
Upazila Total (Tk)		74,419,937	71,213,366	71,115,369		97,997	
9. Faridpur, Sadar							
SP34144, Chotrar Calk-Gonoshayampur Khal Subproject							
Re-excavation of Chatrar Chalk-Ghanashyampur Khal	2.40 km	2309106	2,259,881	2,259,881	100		30/04/2014
Re-excavation of Ziar Khal	1.65 km	439713	426,109	426,109	100		30/04/2014
Reference Lined Sections (3 nos)		106334	106,334	106,334	100		30/04/2014
Part-A: Chatrar Chak Khal WRS at Ch.0+060Km	3 Vent-1.5mX2.2m	11069812	11,842,703	13,731,519	100	-1,888,816	31/12/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1562922	1,888,816		100	1,888,816	31/12/2014
Subproject Total (Tk)		15,487,887	16,523,843	16,523,843			
Upazila Total (Tk)		15,487,887	16,523,843	16,523,843			
10. Faridpur, Sadarpur							
SP32035, Akoterchar-Nolertek-Chaiterkole Khal Subproject							
Re-excavation of Akoter Char Khal	5.00 km	3420895	3,305,702	3,305,702	100		30/04/2012
Re-excavation of Lohartek Khal	1.40 km	241571	233,086	233,086	100		30/04/2012
Re-excavation of Nalertek Khal	0.50 km	486723	468,869	468,869	100		30/04/2012
Re-excavation of Hizoltala Khal	1.00 km	428298	128,490	128,490	100		30/04/2012
Re-excavation of Jamir Mridha's Khal	0.60 km	253704	150,706	150,706	100		30/04/2012
Refernece Lined Section		202694	198,703	198,703	100		30/04/2012
Part-A: Nolertek Regulator At Ch. 0+025 Km	1 Vent-1.5mX1.5m	3581029	3,809,640	3,809,640	100		31/10/2013
Part-B: WMCA Office and Related Item	Size: 12mX6m	1403749	1,392,798	1,392,798	100		31/10/2013
Subproject Total (Tk)		10,018,663	9,687,994	9,687,994			
11. Faridpur, Sadarpur							
SP35173, Char Ramnagar Subproject							
Re-excavation of Char Ramnagar Khal	4.10 km	6583234	6,463,400	6,463,400	100		30/04/2014
Re-excavation of Choudhury Barir Khal	1.50 km	621199	609,677	609,677	100		30/04/2014
Part-A: WMCA Office and Related Item	Size: 12mX6m	1707544	1,707,544	1,664,964	100	42,580	30/06/2015
Subproject Total (Tk)		8,911,977	8,780,621	8,738,041		42,580	
Upazila Total (Tk)		18,930,640	18,468,615	18,426,035		42,580	
12. Faridpur, Saltha							
SP34141, Atghar-Durgapur Khal Subproject							
Re-excavation of Atghar-Durgapur Khal	3.30 km	2701610	2,689,468	2,689,468	100		30/04/2013
Re-excavation of Kushtia Khal	0.30 km	241364	239,913	239,913	100		30/04/2013
Re-excavation of Sulapur Khal	0.50 km	200099	182,567	182,567	100		30/04/2013
Re-excavation of Telangar Khal	0.60 km	232977	210,873	210,873	100		30/04/2013
Reference Lined Sections (3 nos.)		107085	97,929	97,929	100		30/04/2013
Re-excavation of Atghar-Durgapur Khal (adll)	3.60 km	4253758	4,253,758			4,253,758	
Part-A: WMCA Office and Related Item	Size: 12mX6m	1617335	1,617,335	1,617,271	100	64	31/12/2014
Subproject Total (Tk)		9,354,228	9,291,843	5,038,021		4,253,822	
Upazila Total (Tk)		9,354,228	9,291,843	5,038,021		4,253,822	
District Total (Tk)		178,026,762	174,081,518	168,170,182		5,911,337	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
13. Gopalganj, Kasiani							
SP32016, Mamudpur-Jikarbari Subproject							
Re-excavation of Laxmipur-Jikabari Khal	4.20 km	2332917	1,767,310	1,767,310	100		31/05/2011
Subproject Total (Tk)		2,332,917	1,767,310	1,767,310			
14. Gopalganj, Kasiani							
SP34118, Aruakandi-Arkandi Khal Subproject							
Re-excavation of Aruakandi Khal	4.40 km	3422654	3,359,584	3,359,584	100		30/04/2014
Re-excavation of Pati Bhanga Khal	1.05 km	1181566	1,166,140	1,166,140	100		30/04/2014
Re-excavation of Pati Bhanga Branch Khal	0.50 km	300278	286,750	286,750	100		30/04/2014
Part-A: WMCA Office and Related Item	Size: 12mnX6m	1181081	1,128,776	1,128,776	100		20/12/2015
Subproject Total (Tk)		6,085,579	5,941,250	5,941,250			
Upazila Total (Tk)		8,418,496	7,708,560	7,708,560			
15. Gopalganj, Kotalipara							
SP31007, Barua-Kumaria Subproject							
Re-excavation of Barua Kumaria Khal	4.60 km	3883366	3,852,019	3,852,019	100		30/04/2013
Re-excavation of Barua Br. Khal	1.50 km	694165	414,588	414,588	100		30/04/2013
Re-excavation of Nalua Br. Khal	1.00 km	232720	184,023	184,023	100		30/04/2013
Re-excavation of Bacher Bhanga Khal	0.67 km	543746	543,746	543,746	100		30/04/2013
Reference Lined Section		171371	161,966	161,966	100		30/03/2014
Part-A: Barua-Kumuria Khal Regulator at Ch 0+030Km	2 V-1.5mX2m & 1 V-2mX2.2m	7045541	7,169,599	10,933,510	100	-3,763,911	30/03/2014
Part-B: Bacher-Bhanga Khal Regulator at Ch 0+030Km	1 Vent-1.5mX1.8m	2566946	2,612,145		100	2,612,145	30/03/2014
Part-C: Nalua Br. Khal Regulator at Ch 0+385Km	1 Vent-2mX1.8m	2320508	2,361,368		100	2,361,368	30/03/2014
Part-D: WMCA Office and Related Items	Size: 12mX6m	1262447	1,187,173	1,187,173	100		31/10/2015
Subproject Total (Tk)		18,720,811	18,486,627	17,277,025		1,209,602	
16. Gopalganj, Kotalipara							
SP33069, Suagram Subproject							
Reference Lined Section (16 nos.)		566376	334,086	334,086	100		30/06/2014
Reexcavation of Suagram Boro Khal	5.61 km	3485099	3,299,195	3,299,195	100		30/06/2014
Reexcavation of SuagramPurbo Para Khal	3.30 km	1188155	854,841	854,841	100		30/06/2014
Reexcavation of Suagram Narayan Khana Branch Khal	1.50 km	683067	603,935	603,935	100		17/04/2013
Reexcavation of Dakshinpar Saturaia Khal	0.70 km	286820	205,973	205,973	100		30/04/2013
Part-A: WMCA Office with related items	Size: 12mX6m	1178706	1,134,551	1,134,551	100		31/08/2015
Subproject Total (Tk)		7,388,223	6,432,581	6,432,581			
17. Gopalganj, Kotalipara							
SP34132, Bandhabari Beel Subproject							
Reference Lined Sections		128931	121,595	121,595	100		30/04/2014
Re-excavation of Bandhabari Khal	2.90 km	2168682	2,098,667	2,098,667	100		30/04/2014
Re-excavation of Arua Khal	0.39 km	231110	198,259	198,259	100		30/04/2014
Re-excavation of Guldarbari Khal	0.54 km	524272	412,299	412,299	100		30/04/2014
Part-B: Gulderbari Khal Regulator at Ch.0+020Km	1 Vent-1.5mX2.3m	4304147	4,197,351		100	4,197,351	31/05/2014
Part-C: Hardor Khal Regulator at Ch.0+230Km	1 Vent-1.5mX2.0m	3748737	3,655,722	9,628,234	100	-5,972,512	31/05/2014
Part-A: Arua Khal Regulator at Ch.0+004Km	1 Vent-1.5mX2.3m	3320179	3,237,797		100	3,237,797	31/05/2014
Part-D: WMCA Office and Related Item	Size: 12mX6m	1483766	1,603,080	1,603,080	100		31/08/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		15,909,824	15,524,770	14,062,134		1,462,636	
18. Gopalgonj, Kotalipara							
SP34137, Malirkhola-Khochkola Subproject							
Reference Lined Sections		184061	183,748	183,748	100		30/04/2014
Re-excavation of Bandhabari Kaborbari Khal	3.43 km	1120057	1,085,757	1,085,757	100		30/04/2014
Re-excavation of Garumara Khal	2.12 km	1684264	1,455,699	1,455,699	100		31/05/2013
Part-A: Baherer Bhanga Pipe Sluice at Ch.2+430Km	1 Vent-0.90m Dia	885430	868,193	1,716,775	100	-848,582	31/10/2014
Part-B: Arifer Bhanga Pipe Sluice at Ch.2+850Km	1 Vent-0.90m Dia	860430	848,582		100	848,582	31/10/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1415351	1,413,205	1,413,205	100		31/10/2014
Subproject Total (Tk)		6,149,592	5,855,184	5,855,184		0	
Upazila Total (Tk)		48,168,451	46,299,162	43,626,924		2,672,238	
19. Gopalgonj, Moksudpur							
SP33040, Ghechua-Simulsur-Kalinagar Subproject							
Reference Lined Section (3 nos.)		116205	37,047	37,047	100		30/06/2012
Re-excavation of Bongram-Ujani Khal	3.90 km	3045488	2,847,977	2,847,977	100		30/06/2013
Re-excavation of Manik- Mollar Beel Link Khal	0.70 km	182484	174,299	174,299	100		30/06/2013
Re-excavation of Gechua- Chhoto Beel Link Khal	0.30 km	123464	123,464	123,464	100		30/06/2013
Re-excavation of Dhalibari Beel Link Khal	0.30 km	166415	139,117	139,117	100		30/06/2013
Re-excavation of Shimulshur-Jhitigram Br. Khal	0.47 km	184316	37,362	37,362	100		30/06/2013
Re-excavation of Patil Bhanga Beel Link Khal	0.30 km	183512	23,536	23,536	100		30/06/2013
Re-excavation of Digharia Link Khal	1.30 km	756934	568,944	568,944	100		30/06/2013
WMCA Office and Related Item	Size: 12mX6m	1827610	1,822,610	1,822,610	100		31/12/2013
Subproject Total (Tk)		6,586,428	5,774,356	5,774,356			
20. Gopalgonj, Moksudpur							
SP35216, Krishnadia-Kaoaldia Subproject							
Re-excavation of Napitbari Khal	4.10 km	5214904	5,082,374	5,082,374	100		30/04/2015
Re-excavation of Beparibari Khal	0.80 km	799795	687,265	687,265	100		31/05/2015
Re-excavation of Katakhali Khal	3.01 km	2830386	2,356,479	2,356,479	100		31/05/2015
WMCA Office and Related Item	Size: 12mX6m	1133885	1,106,481	1,106,481	100		25/11/2015
RCC Box Culvert at Ch. 2+490Km	1 Vent-5.0mX5.0m	2147179	2,282,118	2,282,118	100		31/03/2016
Subproject Total (Tk)		12,126,149	11,514,717	11,514,717			
Upazila Total (Tk)		18,712,578	17,289,073	17,289,073			
21. Gopalgonj, Sadar							
SP32019, Katarbari-Karagati Subproject							
Re-excavation of Katar Bari Khal	2.50 km	2576590	2,336,652	2,336,652	100		31/05/2011
Re-excavation of Gopalgonj-Kotalipara Khal	5.40 km	3842390	3,184,050	3,184,050	100		31/05/2011
Re-excavation of Karagati Khal	1.70 km	920432	311,685	311,685	100		31/05/2011
Subproject Total (Tk)		7,339,412	5,832,387	5,832,387			
22. Gopalgonj, Sadar							
SP33061, Urafi-Jangal Danga Subproject							
Re-excavation of Urfi Boro Khal	2.55 km	2065708	1,119,672	1,119,672	100		18/03/2013
Re-excavation of Jangal Danga Khal	3.70 km	2372743	732,750	732,750	100		18/03/2013
Re-excavation of Urfi Nichupara-1 Khal	0.50 km	642772	392,644	392,644	100		18/03/2013
Re-excavation of Urfi Nichupara-2 Khal	0.40 km	424966	334,213	334,213	100		18/03/2013

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		5,506,189	2,579,279	2,579,279			
Upazila Total (Tk)		12,845,601	8,411,666	8,411,666			
23. Gopalganj, Tungipara							
SP33060, Lebutala-Bashbaria Subproject							
Resectioning of Embankment	3.80 km	4025799	3,781,311	3,781,311	100		30/06/2014
Resectioning of Embankment (Extension)	0.69 km	1192457	1,091,407	1,091,407	100		31/05/2015
Re-construction of Labutala Bashbaria Embankment	6.00 km	15726408	15,726,408			15,726,408	
Refernece Lined Section (3 nos.)		77625	77,625	77,625	100		30/06/2014
Re-excavation of Rajendra-Gangnir Khal	2.42 km	1010759	971,856	971,856	100		30/04/2014
Re-excavation of Tarikullah Khal	0.60 km	197681	192,396	192,396	100		30/04/2014
Re-excavation of Chhoto-Pukurtia Khal	0.45 km	242107	217,896	217,896	100		30/04/2014
Re-excavation of Tarikullah Link Khal	0.80 km	361484	350,575	350,575	100		30/04/2014
Re-excavation of Boiragir Khal	0.80 km	594797	556,682	556,682	100		31/01/2014
Part-A: Gangnir Khal Regulator at Ch.0+050Km	Size: 1 vent-1.5mX1.8m	4657003	4,657,003	11,841,056	100	-7,184,053	15/12/2014
Part-B: Rajendra Khal Regulator at Ch.2+385Km	Size: 1 Vent-1.5mX1.8m	4716824	4,716,824		100	4,716,824	15/12/2014
Part-C: Chhoto Pukuria Khal Regulator at Ch.0+050	Size: 1 Vent-1.5mX1.8m	4716824	4,716,824		100	4,716,824	15/12/2014
Part-E: WMCA Office and Related Item	Size: 12mX6m	1638851	1,592,761	1,592,761	100		30/11/2015
Subproject Total (Tk)		39,158,619	38,649,568	20,673,565		17,976,003	
24. Gopalganj, Tungipara							
SP35160, Sriramkandi-Ghoperdanga Khal Subproject							
Earth Filling & Site Development of WMCA Office							
Rexcavation of Sriramkandi-Ghoperdanga Khal	7.30 km	5707436	5,325,074	5,325,074	100		30/04/2014
Part-A: WMCA Office and Related Item	Size: 12mX6m	1577475	1,572,339	1,572,339	100		31/03/2015
Subproject Total (Tk)		7,284,911	6,897,413	6,897,413			
25. Gopalganj, Tungipara							
SP35188, Boro Dumuria Subproject							
Resectioning of Boro Dumuria Embankment	5.33 km	8982162	7,210,483	7,210,483	100		30/06/2014
Re-excavation of Kata Khal	2.30 km	628921	554,540	554,540	100		28/02/2014
Re-excavation of Jhonjhonia Khal	1.71 km	982693	936,900	936,900	100		28/02/2014
Re-excavation of Par Jhonjhonia Khal	2.10 km	1382206	1,300,578	1,300,578	100		28/02/2014
Re-excavation of Munshibarir Khal	2.50 km	905961	857,600	857,600	100		28/02/2014
Part-A: Supplying of Gates for Existing Pipe Sluice	Size: 0.55mX0.60m						
Part-B: WMCA Office and Related Item	Size: 12mX6m	1268333	1,258,965	1,258,965	100		30/04/2015
Subproject Total (Tk)		14,150,276	12,119,066	12,119,066			
Upazila Total (Tk)		60,593,806	57,666,047	39,690,044		17,976,003	
District Total (Tk)		148,738,931	137,374,509	116,726,267		20,648,241	
26. Habiganj, Ajmiriganj							
SP35180, Hirabari-Monsur Khal Subproject							
Reexcavation of Hirabari Khal	7.00 km	3256436	2,684,560	2,684,560	100		30/04/2014
Reexcavation of Monsur Khal	1.80 km	3711940	3,137,810	3,137,810	100		28/02/2014
Reexcavation of Hukura Khal	1.40 km	2542134	2,144,570	2,144,570	100		28/02/2014
Reexcavation of Kechura Khal	6.60 km	12664389	12,362,860	12,362,860	100		31/01/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: WMCA Office and Related Item	Size: 12mX6m	1385238	1,769,857	1,769,857	100		30/09/2015
Subproject Total (Tk)		23,560,137	22,099,657	22,099,657			
Upazila Total (Tk)		23,560,137	22,099,657	22,099,657			
27. Habiganj, Bahubal							
SP34150, Dholia Chhara Subproject							
Re-excavation of Dholia Chhara	1.70 km	3503622	3,896,654	3,896,654	100		31/03/2014
Reference Lined Section (2 nos.)		103501	101,181	101,181	100		30/04/2014
Part-A: WRS	3V- 1.5mx2.5m, Ch 2+130 km	8124661	8,124,661	8,964,789	100	-840,128	31/03/2016
Part-B: WMCA Office and Related Item		1458061	1,457,788	1,457,788	100		31/08/2014
Subproject Total (Tk)		13,189,845	13,580,284	14,420,412		-840,128	
28. Habiganj, Bahubal							
SP35171, Newar Khal Subproject							
Re-excavation of Newar Khal	4.60 km	2453996	2,453,996	2,453,996	100		28/02/2014
Re-excavation of Branch Khal-1	1.40 km	1680330	1,680,330	1,680,330	100		28/02/2014
Re-excavation of Branch Khal-2	1.90 km	2118189	2,118,189	2,118,189	100		28/02/2014
Re-excavation of Branch Khal-3	1.00 km	648596	648,596	648,596	100		28/02/2014
Re-excavation of Branch Khal-4	0.41 km	463503	463,503	463,503	100		28/02/2014
Fish Sanctuary		242957	242,957	242,957	100		28/02/2014
Part-A: Newar Khal WRS-1 at Ch.1+125Km	2 Vent-1.5mX1.8m	4760327	6,158,782	8,063,281	100	-1,904,499	31/10/2014
Part-B: Newar Khal WRS-2 at Ch.0+800Km	1 Vent-1.5mX1.8m	3591780	1,910,224		100	1,910,224	31/10/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1343944	2,176,689	2,176,689	100		02/08/2014
Subproject Total (Tk)		17,303,623	17,853,267	17,847,541		5,726	
Upazila Total (Tk)		30,493,468	31,433,551	32,267,953		-834,402	
29. Habiganj, Baniachang							
SP34127, Borak Khal-Kata Khal (Khagaura) Subproject							
Re-excavation of Borak Khal	9.00 km	10308831	12,793,791	12,793,791	100		30/04/2013
Referenece Lined Sections (10nos)		235964	235,964	235,964	100		30/04/2013
Part-A: WMCA Office and Related Item	Size: 12mX6m	1227283	1,313,620	1,313,620	100		15/03/2014
Subproject Total (Tk)		11,772,078	14,343,375	14,343,375			
30. Habiganj, Baniachang							
SP34134, Protappur-Andhaura Beel Subproject							
Resectioning of Protappur Embankment	1.80 km	3630624	3,630,624	3,630,624	100		30/04/2013
Part-A: Protappur Regulator at Ch.0+430Km (Embk)	2 Vent-1.5mX1.8m	8032356	7,677,720	9,995,029	100	-2,317,309	31/05/2014
Part-B: Box Sluice at Ch.0+700km(Embk)	1 Vent-1.0mX1.0m	1957215	1,870,802		100	1,870,802	28/02/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1503747	1,664,361	1,664,361	100		31/05/2014
Subproject Total (Tk)		15,123,941	14,843,507	15,290,014		-446,507	
31. Habiganj, Baniachang							
SP35181, Borak Khal (Pukra) Subproject							
Re-excavation of Borak Khal	7.50 km	14687600	14,519,341	14,519,341	100		31/07/2015
Fish Sanctuary in Bailla Beel		376211	307,170	307,170	100		31/07/2015
Fish Sanctuary in Dhanla Beel		376211	37,600	37,600	100		31/07/2015
Part-A: WMCA Office and Related Item	Size: 12mX6m	1172000	1,235,765	1,235,765	100		31/05/2015
Subproject Total (Tk)		16,612,022	16,099,876	16,099,876			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
32. Habiganj, Baniachang							
SP35192, Tutiar Khal-Chatal Beel Subproject							
Rexcavation of Tutiar Khal	8.58 km	7169533	6,210,417	6,210,417	100		31/05/2015
Part-B: Renewable Earthfilled WRS at Ch.7+300 Km(Khal)	1 Vent-3mX1.5m	589814	687,049	687,049	100		28/02/2015
Part-C: WMCA Office and Related Item	Size: 12mX6m	1422333	1,709,716	1,709,716	100		30/04/2015
Subproject Total (Tk)		9,181,679	8,607,182	8,607,182			
Upazila Total (Tk)		52,689,721	53,893,940	54,340,447		-446,507	
33. Habiganj, Lakhai							
SP32031, Dhanchari Khal Subproject							
Re-excavation of Dhanchari Khal	2.10 km	1702472	1,493,753	1,493,753	100		31/01/2013
Reference Lined Section		105984	10,015	10,015	100		31/01/2013
Part-A: WMCA Office and Related Item	Size: 12mX6m	1461646	1,399,279	1,399,279	100		15/03/2014
Subproject Total (Tk)		3,270,101	2,903,047	2,903,047			
34. Habiganj, Lakhai							
SP33085, Gajaria Khal Subproject							
Reexcavation of Gajaria Khal	4.20 km	3446306	3,400,005	3,400,005	100		30/06/2015
Part-A: WMCA Office and Related Item	Size: 12mX6m	1336851	1,399,297	1,399,297	100		30/04/2014
Subproject Total (Tk)		4,783,157	4,799,302	4,799,302			
35. Habiganj, Lakhai							
SP33087, Ferani Beel-Shakhati Khal Subproject							
Reexcavation of Pirali Khal-Shakhati Khal	8.50 km	6574385	6,139,346	6,139,346	100		28/02/2013
Reference Lined Section (6 nos.)		375930	37,600	37,600	100		31/05/2013
Reexcavation of Punni Bari Khal	3.80 km	8535210	8,535,210			8,535,210	
Part-A: WMCA Office and Related Item	Size: 12mX6m	1407420	1,404,734	1,399,297	100	5,437	30/04/2014
Subproject Total (Tk)		16,892,945	16,116,890	7,576,243		8,540,647	
Upazila Total (Tk)		24,946,204	23,819,239	15,278,592		8,540,647	
36. Habiganj, Madhabpur							
SP34138, Jangal Khal Subproject							
Re-excavation of Bogajan Khal	2.35 km	1394768	1,359,102	1,359,102	100		30/04/2013
Re-excavation of Jangal Khal	1.50 km	784355	768,274	768,274	100		31/03/2013
Re-excavation of Uttarer Khal	1.90 km	909002	895,041	895,041	100		30/04/2013
Re-excavation of Jangal Khal Branch-1	0.53 km	42354	42,354	42,354	100		30/04/2013
Re-excavation of Jangal Khal Branch-2	0.30 km	19261	19,261	19,261	100		31/03/2013
Reference Lined Sections (7 nos.)		270574	27,000	27,000	100		30/04/2013
WMCA Office and Related Item	Size:12mX6m	1411594	1,405,678	1,405,678	100		15/03/2014
Subproject Total (Tk)		4,831,908	4,516,710	4,516,710			
37. Habiganj, Madhabpur							
SP34142, Baksair Beel Subproject							
Re-excavation of Baksair Beel Khal	2.60 km	2397387	2,397,387	2,397,387	100		30/04/2013
Re-excavation of Fish Sanctuary in Baksair Beel		899400	898,167	898,167	100		30/04/2013
Reference Lined Sections (3 Nos.)		117870	117,870	117,870	100		30/04/2013
Part-A: WMCA Office and Related Item	Size: 12mX6m	1266572	1,266,564	1,266,564	100		30/09/2013
Subproject Total (Tk)		4,681,229	4,679,988	4,679,988			
38. Habiganj, Madhabpur							
SP34143, Boalia-Kamar Khal Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Boalia Khal	6.60 km	6452191	6,035,887	6,035,887	100		28/02/2014
Re-excavation of Kamar Khal	1.11 km	1046013	1,026,095	1,026,095	100		28/02/2014
Re-excavation of Kamar Branch Khal	0.80 km	613611	601,912	601,912	100		28/02/2014
Reference Lined Sections (5 nos.)		256967	256,437	256,437	100		30/04/2014
Part-A: Boalia Khal WRS at Ch.1+100Km	3 Vent-1.5mX3.0m	9502466	9,502,466	8,383,491	100	1,118,975	28/02/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1462791	1,462,791	1,455,792	100	6,999	30/04/2015
Subproject Total (Tk)		19,334,039	18,885,588	17,759,614		1,125,974	
Upazila Total (Tk)		28,847,176	28,082,286	26,956,312		1,125,974	
39. Habiganj, Nabiganj							
SP31004, Arua Kalkalia Subproject							
Additional E/W for Approach Filling		847160	847,160	847,160	100		30/04/2012
Re-excavation of Bijakhali Khal	1.40 km	1741499	1,642,265	1,642,265	100		30/03/2011
Re-excavation of Kalkalia Khal	3.06 km	3565429	3,411,396	3,411,396	100		30/04/2011
Re-excavation of Kalkalia Gang	1.71 km	3500830	3,450,339	3,450,339	100		30/04/2012
Reference Lined Section		171736	171,736	171,736	100		30/04/2012
Part-A: Kalkalia Khal WRS at Ch.0+025Km	3 Vent-1.5mX2.5m	4263532	4,963,720	8,821,969	100	-3,858,249	30/06/2012
Additional Work to increase Water Retention Level of Kalkalia Khal WRS at Ch.0+025Km		4034623	4,034,623		100	4,034,623	
Part-B: WMCA Office and Related Items	Size: 12mX6m	900709	967,768	967,768	100		30/06/2012
Subproject Total (Tk)		19,025,518	19,489,007	19,312,633		176,374	
40. Habiganj, Nabiganj							
SP32023, Raiarpur Boro Khal Subproject							
Additional E/W for Approach Filling		913283	910,815	910,815	100		30/04/2012
Re-excavation of Boro Khal	5.70 km	2397275	1,502,166	1,502,166	100		30/04/2011
Re-excavation of Radhakharar Khal	0.67 km	288680	287,299	287,299	100		30/04/2011
Re-excavation of Banderdubi Khal	1.00 km	233935	153,516	153,516	100		31/05/2011
Re-excavation of Haldurer Khal	1.50 km	396378	393,430	393,430	100		30/04/2011
Part-A: Modification of Box Culvert into Gated Str	6 Vent-1.5mX1.8m	5918636	5,726,356	6,039,019	100	-312,663	30/11/2012
Part-B: WMCA Office and Related Items	Size: 12mX6m	1025775	1,084,172	1,084,172	100		30/11/2012
Subproject Total (Tk)		11,173,962	10,057,754	10,370,417		-312,663	
41. Habiganj, Nabiganj							
SP33074, Sherpur Katakhal Khal Subproject							
Reexcavation of Jaukara Khal	3.50 km	3366500	3,132,207	3,132,207	100		15/04/2012
Reexcavation of Dighalia Khal	3.83 km	4778937	4,687,784	4,687,784	100		15/04/2012
Reexcavation of Katakhal Khal	2.08 km	1533657	1,515,485	1,515,485	100		15/04/2012
Reexcavation of Erakita Khal	1.87 km	1517804	1,514,201	1,514,201	100		15/03/2012
Reexcavation of Barukandi Khal	0.90 km	444555	437,918	437,918	100		15/03/2012
Reference Lined Section (10 nos.)		291383	166,000	166,000	100		31/01/2013
Part-A: WMCA Office and Related Item	Size: 12mX6m	1417651	1,416,288	1,416,288	100		25/05/2014
Subproject Total (Tk)		13,350,487	12,869,883	12,869,883			
42. Habiganj, Nabiganj							
SP34116, Rashukhal Khal Subproject							
Reexcavation of Rashukhal Khal	4.50 km	5521297	5,475,036	5,475,036	100		30/04/2013
Reexcavation of Ramerbari Khal	0.90 km	952100	949,090	949,090	100		31/08/2013
Reference Lined Sections (6 nos.)		199080	19,900	19,900	100		30/04/2013
Part-A: WMCA Office and Related Item	Size: 12mX6m	1451698	1,678,482	1,678,482	100		31/05/2015
Subproject Total (Tk)		8,124,175	8,122,508	8,122,508			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
43. Habiganj, Nabiganj							
SP34123, Muktahar Khal Subproject							
Earth Filling of WMCA Office		195200	182,509	182,509	100		31/12/2014
Re-excavation of Muktahar Khal	4.25 km	4682700	4,660,602	4,660,602	100		30/04/2013
Re-excavation of Darer Palla Khal	1.40 km	1699268	1,685,960	1,685,960	100		31/03/2013
Reference Lined Sections (5 nos.)		155774	154,000	154,000	100		30/04/2013
Part-A: Muktahar Khal WRS at 4+000 Km	3 Vent-1.5mX3.5m	8151321	7,485,949	8,125,472	100	-639,523	31/07/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1517449	1,504,276	1,504,276	100		31/07/2014
Subproject Total (Tk)		16,401,712	15,673,296	16,312,819		-639,523	
44. Habiganj, Nabiganj							
SP34124, Bara Chhara (Nabiganj) Subproject							
Re-excavation of Barachhara Khal	5.30 km	7904980	7,864,322	7,864,322	100		31/03/2013
Excavation of Fish Refuge		589727	587,375	587,375	100		30/04/2013
Reference Lined Sections		123942	123,900	123,900	100		31/03/2013
Re-excavation of Barachhara Khal (Additional)	1.95 km	1200876	1,234,663	1,234,663	100		31/01/2015
Part-A: Barachhara WRS at Ch.1+600Km (Khal)	2 Vent-1.5mX2.0m	6079708	5,222,739	8,298,580	100	-3,075,841	28/02/2014
Part-C: Outlet Pipe Regulator-1 at R/B of Khal	1 Vent-0.30m Dia	376359	323,309		100	323,309	28/02/2014
Part-D: Outlet Pipe Regulator-2 at L/B of Khal	1 Vent-0.30m Dia	376359	323,309		100	323,309	28/02/2014
Part-E: Outlet Pipe Regulator-3 at L/B of Khal	1 Vent-0.30m Dia	376359	323,309		100	323,309	28/02/2014
Part-F: Outlet Pipe Regulator-4 at R/B of Khal	1 Vent-0.30m Dia	376359	323,309		100	323,309	28/02/2014
Part-G: WMCA Office and Related Items	Size: 12mX6m	1517490	1,488,280		100	1,488,280	31/10/2013
Part-B: Barachhara Culvert at Ch. 4+100Km (Khal)	2 Vent-4.0mX3.0m	1498843	1,287,573		100	1,287,573	28/02/2014
Subproject Total (Tk)		20,421,003	19,102,088	18,108,840		993,248	
45. Habiganj, Nabiganj							
SP35168, Chandpur-Katerkona Khal Subproject							
Re-excavation of Chandpur-Katerkona khal	8.25 km	7153817	7,973,949	7,973,949	100		30/04/2014
Part-A: Katerkona WRS at Ch.3+775Km	2 Vent-1.5mX1.8m	6848004	6,848,004	11,131,692	100	-4,283,688	
Part-D: Rehabilitation of Existing BWDB Regulator	2 Vent-1.8mX1.8m	603600	603,600		100	603,600	31/08/2014
Part-E: WMCA Office and Related Item	Size: 12mX6m	1398830	1,469,718	1,469,718	100		30/04/2016
Part-B: Box Culvert-1 at Ch.2+490Km	2 Vent-3.0mX3.0m	1946227	1,946,227		100	1,946,227	31/08/2014
Part-C: Box Culvert-2 at Ch.4+978Km	2 Vent-2.5mX3.0m	1818886	1,818,886		100	1,818,886	31/08/2014
Subproject Total (Tk)		19,769,364	20,660,384	20,575,359		85,025	
46. Habiganj, Nabiganj							
SP35172, Anowarkhali Khal Subproject							
Re-excavation of Anowarkhali Khal	8.00 km	4474363	4,869,737	4,869,737	100		28/02/2014
Re-excavation of Branch Khal-2	2.30 km	1152366	2,917,903	2,917,903	100		31/03/2014
Re-excavation of Branch Khal-1	0.35 km	468325	467,949	467,949	100		28/02/2014
Part-A: Anowarkhali Khal WRS at Ch. 0+050Km	4 Vent-1.5mX2.5m	10588476	10,588,476	10,705,901	100	-117,425	30/04/2016
Part-B: WMCA Office and Related Item	Size: 12mX6m	1427684	1,320,371	1,320,371	100		30/04/2016
Subproject Total (Tk)		18,111,214	20,164,436	20,281,861		-117,425	
Upazila Total (Tk)		126,377,434	126,139,356	125,954,320		185,036	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
47. Habiganj, Sadar							
SP34135, Morabotai-Longlapur Khal Subproject							
Re-excavation of Morabotai Langlapur Khal	6.60 km	9107494	9,094,012	9,094,012	100		30/04/2013
Re-excavation of Okai Khal	4.86 km	976701	974,418	974,418	100		30/04/2013
Reference Line Sections		172006	158,369	158,369	100		30/04/2013
Re-excavation of Morabotai Langlapur Khal (addl.)	4.18 km	12634840	12,616,750	12,616,750	100		30/04/2016
Part-A: WMCA Office and Related Item	Size: 12mX6m	1277021	1,235,095	1,235,095	100		31/03/2014
Subproject Total (Tk)		24,168,062	24,078,644	24,078,644			
48. Habiganj, Sadar							
SP34151, Moti Khal Subproject							
Reexcavation of Moti Khal	3.50 km	4013741	4,919,098	4,919,098	100		31/03/2014
Reexcavation of Kurer Khal	1.55 km	1829807	2,249,495	2,249,495	100		30/04/2014
Reference Lined Sections (5 nos.)		201568	223,791	223,791	100		30/04/2014
Reexcavation of Kamai Khal	2.20 km	5189694	5,180,470	5,180,470	100		30/04/2016
Part-A: Moti Khal WRS at Ch.0+060Km	3 Vent-1.5mX2.0m	8433833	8,318,873	8,899,633	100	-580,760	30/11/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1884347	2,023,716	2,023,716	100		31/01/2015
Subproject Total (Tk)		21,552,990	22,915,443	23,496,203		-580,760	
49. Habiganj, Sadar							
SP35159, Boiragi-Langla Khal Subproject							
Re-excavation of Tetoya Khal	2.85 km	3118801	3,118,801	3,118,801	100		28/02/2014
Part-A: Boiragi Khal WRS	3 Vent-1.5mX2.5m	8793352	8,793,352	9,235,864	100	-442,512	30/11/2014
Part-B: Pipe Inlet Structure	1 Vent-0.30m Dia	426024	426,024		100	426,024	30/06/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1435198	1,414,931	1,414,931	100		30/04/2015
Subproject Total (Tk)		13,773,375	13,753,108	13,769,596		-16,488	
50. Habiganj, Sadar							
SP35161, Naimullah Khal Subproject							
Site Development for WMCA Office		431300	431,300			431,300	
Re-excavation of Khal	2.48 km	1008002	999,052	999,052	100		30/04/2014
Reference Lined Sections z(2 nos.)		11400	11,400	11,400	100		30/04/2014
Part-E: Teli Khal WRS	2 Vent-1.5mX2.5m	6479502	6,479,502	30,245,835	100	-23,766,333	31/03/2015
Part-B&D: Buried Pipe Network System	Length= 8.72Km	17260023	17,260,023		100	17,260,023	30/04/2015
Part-A: Header Tank	Size: 6.1mX5.0m	3250138	3,250,138		100	3,250,138	30/04/2015
Part-C: Discharge Box and Khal Pipe Crossing		183815	183,815		100	183,815	30/04/2015
Part-G: Supply of Accessories of Pump House		2022966	2,022,966		100	2,022,966	30/06/2016
Supply of Electric Motor	3 nos.	1241230	1,241,230			1,241,230	
Part-F: WMCA Office and Related Item	Size: 12mX6m	1404215	1,493,460	1,493,460	100		31/03/2016
Subproject Total (Tk)		33,292,591	33,372,886	32,749,747		623,139	
51. Habiganj, Sadar							
SP35217, Balishwari Khal Subproject							
Reexcavation of Balishwari Khal	9.00 km	4937218	2,922,531	2,922,531	100		30/04/2016
Reexcavation of Someswar Khal	1.75 km	786526	786,526	786,526	100		31/03/2015
Reexcavation of Akra Khal	0.88 km	288298	288,298	288,298	100		31/03/2015
Reexcavation of Agarpur Khal	1.08 km	358001	358,001	358,001	100		31/03/2015
Reexcavation of Harinakona Khal	1.10 km	86291	86,291	86,291	100		31/03/2015
Reexcavation of Moddamura Khal	0.70 km	246537	246,537	246,537	100		31/03/2015
Reexcavation of Bisaura Khal	0.70 km	135999	135,999	135,999	100		31/03/2015
Part-A: Balishwari Khal WRS at Ch.0+500Km	3 Vent-1.5mX2.5m	10338380	10,566,038	10,566,038	100		30/06/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: WMCA Office and Related Item	Size: 12mX6m	1405602	1,262,670	1,262,670	100		30/09/2015
Subproject Total (Tk)		18,582,851	16,652,890	16,652,890			
52. Habiganj, Sadar							
SP35220, PerabhangaGhoria Khal Subproject							
Reexcavation of Perabhanga Khal	3.65 km	5050580	5,050,580	5,050,580	100		30/04/2015
Reexcavation of Ghoria Khal	1.50 km	1744027	1,744,027	1,744,027	100		30/04/2015
Reexcavation of Perabhanga Branch Khal	1.55 km	8200014	8,114,353	8,114,353	100		30/04/2016
Part-B: Gorla Khal Regulator by Modification of Existing Box Culvert	2 Vent-1.5mX1.8m	6122067	6,157,613	6,157,613	100		30/06/2016
Part-C: WMCA Office and Related Items	Size: 12mX6m	1424715	1,603,109	1,603,109	100		30/06/2016
Subproject Total (Tk)		22,541,403	22,669,682	22,669,682			
53. Habiganj, Sadar							
SP35233, Shailjura Khal Subproject							
Re-excavation of Shailjura Khal	5.50 km	2930497	2,909,779	2,909,779	100		31/05/2015
Re-excavation of Dogar Barir Khal	1.10 km	632169	632,169	632,169	100		31/05/2014
Part-A: Shailjura Khal WRS at Ch.0+100Km (Khal)	2 Vent-1.5mX2.0m	4813120	5,573,641	5,573,641	100		30/04/2016
Part-B: WMCA Office and Related Item	Size: 12mX6m	1471397	1,404,434	1,404,434	100		30/11/2015
Subproject Total (Tk)		9,847,183	10,520,023	10,520,023			
Upazila Total (Tk)		143,758,455	143,962,676	143,936,785		25,891	
District Total (Tk)		430,672,595	429,430,705	420,834,066		8,596,640	
54. Jamalpur, Dewanganj							
SP32022, Khorma-Tilokpur Subproject							
Resectioning of Road-Cum-Embankment	4.75 km	5082527	3,554,257	3,554,257	100		30/04/2011
Part-A: Tilokpur Khal Regulator at Ch. 0+200Km (Kh)	1 Vent-1.2mX1.5m	3166110	2,665,690		100	2,665,690	28/02/2013
Part-B: Khorma Pipe Sluice at Ch. 0+630Km (Emkt)	1 Vent-0.9m Dia	1225603	2,384,247	6,714,876	100	-4,330,629	30/06/2013
Part-C: Drainage Outlet with 200m Link Canal	1 Vent-3.0mX5.5m	1682237	1,682,237		100	1,682,237	15/07/2011
Part-E: WMCA Office and Related Items	Size: 12mX6m	1192235	1,190,677	1,190,677	100		30/04/2015
Subproject Total (Tk)		12,348,712	11,477,108	11,459,810		17,298	
Upazila Total (Tk)		12,348,712	11,477,108	11,459,810		17,298	
55. Jamalpur, Islampur							
SP32018, Batikamari Beel Subproject							
Resectioning of Embankment	1.60 km	1842153	1,838,054	1,838,054	100		18/06/2012
Reexcavation of Balikamari Branch Khal	1.40 km	445430	445,430	445,430	100		15/04/2014
Part-A: Batikamari Regulator at Ch.2+500Km (Khal)	6 Vent-1.5mX1.8m	9947526	9,327,618	10,250,339	100	-922,721	31/01/2014
Part-C: WMCA Office and Related Items	Size: 12mX6m	1117526	1,117,433	1,117,433	100		30/04/2015
Part-B: Modification of Existing Box Culvert into	4 Vent-1.2mX1.5m	984044	922,721		100	922,721	28/02/2013
Subproject Total (Tk)		14,336,678	13,651,256	13,651,256			
Upazila Total (Tk)		14,336,678	13,651,256	13,651,256			
56. Jamalpur, Madarganj							
SP34117, Char Madargopal-Rayer Chara Subproject							
Resectioning of Embankment	0.85 km	1007689	509,262	509,262	100		31/12/2014
Re-excavation of Baria Khal	1.20 km	235829	211,787	211,787	100		15/04/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Char Madargopal WRS at Ch. 0+000Km (Khal)	2 Vent-1.5mX1.8m	3912189	5,121,334		100	5,121,334	30/04/2014
Part-A: Baria Khal WRS at Ch. 0+025Km (Khal)	1 Vent-1.2mX1.5m	1895897	1,895,897	6,761,532	100	-4,865,635	31/01/2014
Part-D: WMCA Office and Related Item		1166893	1,234,968	1,234,968	100		31/05/2014
Subproject Total (Tk)		8,218,497	8,973,248	8,717,549		255,699	
57. Jamalpur, Madarganj							
SP35195, Dudiagachha-Jorkhali Ghat Subproject							
Resectioning of Embankment	5.63 km	4370805	4,197,543	4,197,543	100		15/08/2014
Flood Damaged Rehabilitation of Dudiagachha-Jorkhali Ghat Embankment	1.27 km	2878393	2,878,393	2,878,393	100		30/04/2016
Re-excavation of Dudiagachha-Jorkhali Khal	5.80 km	3352388	3,307,997	3,307,997	100		30/04/2014
Part-A: Dudiagachha Regulator at Ch.0+265Km (Khal)	3 Vent-1.5mX1.8m	11636058	12,844,110		100	12,844,110	30/06/2015
Part-B: Modification of Box Culvert to Regulator at Ch.0+853Km (Embkt.)	2 Vent-1.5mX1.8m	1758481	1,758,330	13,592,856	100	-11,834,526	30/06/2015
Part-C: WMCA Office and Related Item	Size: 12mX6m	1512709	1,451,481	1,451,481	100		31/12/2015
Subproject Total (Tk)		25,508,834	26,437,853	25,428,270		1,009,583	
Upazila Total (Tk)		33,727,331	35,411,101	34,145,819		1,265,282	
58. Jamalpur, Melandah							
SP34121, Daghi-Gangpara Subproject							
Re-excavation of Dhagi Khal including Reference Bed Blocks	0.63 km	428273	428,273	428,273	100		30/04/2016
Re-excavation of Gangpara Khal including Reference Bed Blocks	0.14 km	49371	49,371	49,371	100		30/04/2016
Part-B: Daghi Khal Regulator at Ch. 0+013Km	2 Vent-1.5mX1.5m	4405255	4,530,557	7,914,567	100	-3,384,010	30/04/2016
Part-A: Gangpara Khal Regulator at Ch. 0+080Km	2 Vent-1.5mX1.8m	4085986	4,429,144		100	4,429,144	30/04/2016
Part-C: WMCA Office and Related Item	Size: 12mX6m	1108483	1,083,808	1,083,808	100		30/04/2016
Subproject Total (Tk)		10,077,368	10,521,154	9,476,019		1,045,135	
59. Jamalpur, Melandah							
SP35170, Gujabaida Khal Subproject							
Resectioning of Embankment	4.46 km	7337718	6,307,097	6,307,097	100		30/09/2014
Resectioning of North Embankment	1.70 km	2972034	2,959,724	2,959,724	100		31/05/2014
Reexcavation of Gujabaidya Khal	1.00 km	459672	445,586	445,586	100		31/12/2014
Part-A: Guja Baida Khal Regulator at Ch.0+150Km (Embkt)	1 Vent-1.5mX1.8m	4843533	5,467,971	11,891,930	100	-6,423,959	31/12/2015
Part-B: Pipe Sluice at Ch.1+980Km (Embkt)	1 Vent-0.90m Dia	2551768	2,363,266		100	2,363,266	31/08/2014
Part-C: Pipe Sluice at Ch.0+450Km (N.Embkt)	1 Vent-0.90m Dia	2689008	2,431,798		100	2,431,798	30/04/2016
Part-D: Box Sluice at Ch.2+280Km (Embkt)	1 Vent-0.90mX0.90m	2096946	2,181,316		100	2,181,316	30/04/2016
Part-E: WMCA Office and Related Item	Size: 12mX6m	1356421	2,166,956	2,166,956	100		30/04/2016
Subproject Total (Tk)		24,307,101	24,323,713	23,771,293		552,420	
60. Jamalpur, Melandah							
SP35218, Baira Khali Khal Subproject							
Re-sectioning of Embankment	3.02 km	4505232	4,505,232	4,505,232	100		31/12/2015
Closer of Culvert Opening		899471	899,471	899,471	100		30/04/2016
Fish Sanctuary in Stanir Beel		403889	403,889	403,889	100		31/12/2015
Re-excavation of Bairakhali Khal including including Bed Blocks	1.93 km	526772	526,772	526,772	100		31/12/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Kalabari Khal	0.70 km	879082	879,082	879,082	100		31/12/2015
Part-A: Kalabari Khal Regulator at Ch. 5+025Km (Embkt)	1 Vent-1.5mX1.8m	4643257	4,643,257		100	4,643,257	31/05/2015
Part-B: Regulator-1 by Modification of 1 Vent-Culvert at Ch.1+890Km (Embkt)	1 Vent-1.5mX1.5m	3151528	3,151,528	21,799,997	100	-18,648,469	31/05/2015
Part-C: Regulator-2 by Modification of 3 Vent-Culvert at Ch.2+350Km (Embkt)	6 Vent-1.5mX1.8m	8498813	8,498,813		100	8,498,813	31/05/2015
Part-D: Regulator-3 by Modification of 2 Vent-Culvert at Ch.3+029Km (Embkt)	2 Vent-1.5mX1.5m	4593234	4,593,234		100	4,593,234	31/05/2015
Part-E: Regulator-4 by Modification of 1 Vent-Culvert at Ch.4+380Km (Embkt)	1 Vent-1.5mX1.5m	3452494	3,452,494		100	3,452,494	31/05/2015
Part-F: WMCA Office and Related Item	Size: 12mX6m	1213069	1,840,235	1,840,235	100		30/06/2015
Subproject Total (Tk)		32,766,841	33,394,007	30,854,678		2,539,329	
Upazila Total (Tk)		67,151,310	68,238,874	64,101,990		4,136,884	

61. Jamalpur, Sadar

SP33093, Nachna Salika Khal Subproject

Re-sectioning of Approach road of WRS-1	0.60 km	996241	991,410	991,410	100		31/01/2014
Re-excavation of Nachna Khal	8.20 km	9420025	9,417,489	9,417,489	100		30/04/2013
Re-excavation of Salikha Khal	2.00 km	738935	695,322	695,322	100		30/04/2013
Reference Lined Section (8 nos.)		307481	300,054	300,054	100		15/03/2015
Improvement Work of Earth Cutting of Shoshakhali link Khal	1.93 km	2700407	2,700,407	2,700,407	100		30/04/2016
Improvement Work of Earth Cutting of Shalika Khal	2.55 km	3979702	3,979,702	3,979,702	100		30/04/2016
Part-A: Nachna Khal WRS-1 at Ch.1+350Km	4 Vent-1.5mX2.0m	8935226	8,257,003	14,533,854	100	-6,276,851	31/01/2014
Part-B: Nachna Khal WRS-2 at Ch.6+550Km	3 Vent-1.5mX1.8m	6935134	6,276,851		100	6,276,851	15/06/2013
Part-C: WMCA Office and Related Item	Size: 12mX6m	1603268	1,749,335	1,749,335	100		30/11/2014
Subproject Total (Tk)		35,616,420	34,367,573	34,367,573			
Upazila Total (Tk)		35,616,420	34,367,573	34,367,573			

62. Jamalpur, Sharishabari

SP32017, Rothkhola-Kamarbari Subproject

Re-Sectioning of Embankment	0.70 km	410467	450,625	450,625	100		30/04/2011
Re-excavation of Khal	0.60 km	149016	139,355	139,355	100		30/04/2011
Part-A: Rothkhola Regulator at Ch. 0+278 (Khal)	2 Vent-1.5mX1.5m	2260179	2,245,538	2,245,538	100		12/02/2012
Part-B: WMCA Office and Related Items	Size: 12mX6m	1344893	1,322,065	1,322,065	100		30/06/2016
Subproject Total (Tk)		4,164,555	4,157,583	4,157,583			

63. Jamalpur, Sharishabari

SP33071, Borobaria-Suakair Subproject

Resectioning of Embankment	5.96 km	11394368	11,386,007	11,386,007	100		30/04/2014
Resectioning of Embankment (East)	1.33 km	2514926	2,415,072	2,415,072	100		30/04/2014
Embankment Protective Works	0.11 km	1875543	1,875,543	1,875,543	100		30/04/2016
Rehabilitation of East Embankment	0.03 km	155387	1,488,765	1,488,765	100		30/04/2016
Reexcavation of Borobaria Khal	2.40 km	1024145	972,502	972,502	100		30/04/2014
Reexcavation of Suakair Khal	0.80 km	141989	141,989	141,989	100		30/04/2014
Reference Lined Section (3 nos)		89211	300,054	300,054	100		30/04/2014
Part-A: Borobaria Khal Regulator at Ch. 0+070Km	3 Vent-1.5mX1.8m	10006442	10,079,573		100	10,079,573	12/08/2013

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Suakair Khal Regulator at Ch.2+210Km	2 Vent-1.5mX1.8m	6380304	6,483,436	20,077,427	100	-13,593,991	12/08/2013
Part-E: WMCA Office and Related Item	Size: 12mX6m	2058999	2,231,987	2,231,987	100		30/09/2015
Part-D: Hatbari Inward Drainage Sluice at Ch.5+725	1 Vent-1.0mX1.0m	2085675	2,201,985		100	2,201,985	12/08/2013
Part-C: Suakair Inward Drainage Sluice at Ch.2+500	1 Vent-1.0mX1.0m	2055548	2,512,788		100	2,512,788	12/08/2013
Subproject Total (Tk)		39,782,536	42,089,700	40,889,346		1,200,355	
64. Jamalpur, Sharishabari							
SP35222, Takuria-Malipara Subproject							
Resectioning of Embankment	3.60 km	6070621	6,070,621	6,070,621	100		30/04/2016
Re-excavation of Takuria Khal	2.10 km	2157671	2,157,671	2,157,671	100		31/07/2015
Re-excavation of Malipara Khal	0.75 km	380302	380,302	380,302	100		31/12/2015
Part-A: Takuria Khal Regulator at Ch.10+560 Km (Embkt)	3 Vent-1.5mX1.8m	8879553	8,879,553	17,813,971	100	-8,934,418	30/04/2016
Part-B: Regulator-1 at Ch.1+170 Km (Embkt)	1 Vent-1.2mX1.2m	2304293	2,304,293		100	2,304,293	30/04/2016
Part-C: Regulator-2 at Ch.2+500 Km (Embkt)	1 Vent-1.2mX1.2m	2712063	2,712,063		100	2,712,063	30/04/2016
Part-D: Inward Drainage Regulator-3 at Ch.6+750 Km (Embkt)	1 Vent-1.2mX1.2m	2036032	2,036,032		100	2,036,032	30/04/2016
Part-E: Inward Drainage Regulator-4 at Ch.7+340 Km (Embkt)	1 Vent-1.5mX1.8m	3165212	3,165,212		100	3,165,212	30/04/2016
Part-F: WMCA Office and Related Item	Size: 12mX6m	1196877	1,212,152	1,212,152	100		30/04/2016
Subproject Total (Tk)		28,902,624	28,917,899	27,634,717		1,283,182	
65. Jamalpur, Sharishabari							
SP35232, Pakhadubi Subproject							
Re-sectioning of Pakhadubi Embankment	2.60 km	3710477	3,710,477	3,710,477	100		30/06/2015
Re-sectioning of Embankment (Extension)	0.65 km	1719327	1,719,327	1,719,327	100		30/04/2015
Part-C: Remodeling of Existing Culvert at Ch. 1+984Km (Embkt)	2 Vent-1.5mX1.8m	2425066	2,425,066	4,700,143	100	-2,275,077	31/12/2015
Part-A: Pipe Sluice at Ch. 0+350Km (Embkt)	1 Vent-0.90m Dia	895020	895,020		100	895,020	31/12/2015
Part-B: Pipe Sluice at Ch. 0+800Km (Embkt)	1 Vent-0.90m Dia	875392	875,392		100	875,392	31/12/2015
Part-D: WMCA Office and Related Item	Size: 12mX6m	1165437	1,160,747	1,160,747	100		25/05/2015
Subproject Total (Tk)		10,790,719	10,786,029	11,290,694		-504,665	
66. Jamalpur, Sharishabari							
SP35243, Kawakhali Beel Subproject							
Resectioning of Embankment	2.00 km	3311732	3,354,288	3,354,288	100		31/12/2015
Reexcavation of Kawakhali Khal including Reference Bed Blocks	0.60 km	253077	253,077	253,077	100		31/07/2015
Part-A: Kawakhali Khal Regulator at Ch.0+550Km (Khal)	2 Vent-1.5mX1.8m	7586548	7,586,548	7,190,229	100	396,319	31/12/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1403369	1,238,098	1,238,098	100		31/12/2015
Subproject Total (Tk)		12,554,726	12,432,011	12,035,692		396,319	
Upazila Total (Tk)		96,195,159	98,383,222	96,008,031		2,375,191	
District Total (Tk)		259,375,610	261,529,135	253,734,479		7,794,655	
67. Kishoregonj, Austogram							
SP35184, Patirdia Beel Subproject							
Reexcavation of Patirdia Beel Khal	2.78 km	3716482	3,716,482	2,452,100	100	1,264,382	30/04/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Patirdia Khal Regulator at Ch.0+520Km (Khal)	1 Vent-1.5mX1.8m	5129851	5,129,851	3,707,000	100	1,422,851	31/07/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1729988	1,729,988		100	1,729,988	31/12/2015
Subproject Total (Tk)		10,576,321	10,576,321	6,159,100		4,417,221	
68. Kishoregonj, Austogram							
SP35185, Ekurdia-Boro Khal Subproject							
Re-excavation of Boro Khal	3.75 km	5714250	5,714,250	2,300,000	100	3,414,250	30/04/2015
Re-excavation of Branch Khal	0.10 km	72707	72,707	28,000	100	44,707	30/04/2015
Part-A: Boro Khal Regulator	3 Vent-1.5m1.8m	7954106	7,954,106	6,441,000	100	1,513,106	31/07/2015
Part-B: WMCA Office and Related Item	Size: 12mX6.0m	1902396	1,902,396		100	1,902,396	30/12/2015
Subproject Total (Tk)		15,643,459	15,643,459	8,769,000		6,874,459	
69. Kishoregonj, Austogram							
SP35193, Baithakhali Khal Subproject							
Fish Scentuary		1243656	1,243,656	540,000	100	703,656	30/04/2015
Reexcavation of Baithakhali Khal	2.60 km	4059420	4,059,420	1,820,000	100	2,239,420	30/04/2015
Reexcavation of Ruer Khal	1.70 km	1265723	1,265,723	560,000	100	705,723	30/04/2015
Reexcavation of Adampur Bazar Khal	0.48 km	519366	519,366	223,335	100	296,031	30/04/2015
Part-A: Ruer Khal Regulator at Ch.0+275Km	2 Vent-1.5mX1.8m	9981977	9,981,977	6,777,000	100	3,204,977	31/07/2015
Part-B: Elevated WMCA Office and Related Item	Size: 12mX6m	2008939	2,008,939		100	2,008,939	
Subproject Total (Tk)		19,079,080	19,079,080	9,920,335		9,158,745	
70. Kishoregonj, Austogram							
SP35194, Tofa-Jaldubi Beel Subproject							
Resectioning of Embankment	0.90 km	1359141	1,359,141	748,900	100	610,241	30/04/2015
Re-excavation of Tofa-Jaldubi Beel Khal	2.30 km	1461456	1,461,456	860,000	100	601,456	30/04/2015
Part-A: Tofa Beel Khal Regulator at Ch. 0+175 Km (Khal)	1 Vent-1.5mX1.8m	6484704	6,484,704	12,702,000	100	-6,217,296	31/10/2015
Part-B: Jaldubi Beel Khal Regulator at Ch. 0+175 Km (Khal)	1 Vent-1.5mX1.8m	6502332	6,502,332		100	6,502,332	31/10/2015
Part-C: Elevated WMCA Office and Related Item	Size: 12mX6m	1596508	1,596,508		100	1,596,508	31/10/2015
Subproject Total (Tk)		17,404,140	17,404,140	14,310,900		3,093,240	
71. Kishoregonj, Austogram							
SP35196, Beel Bolli Haor Subproject							
Re-excavation of Beel Bolli Khal	7.30 km	7789728	7,789,728		100	7,789,728	30/04/2015
Part-A: Beel Bolli Khal Regulator at Ch.0+050Km (Khal)	3 Vent-1.5mX1.8m	9965017	9,965,017	10,109,000	100	-143,983	15/11/2015
Part-B: Elevated WMCA Office Stair and Related Item	Size: 12mX6m	1707061	1,707,061		100	1,707,061	15/11/2015
Subproject Total (Tk)		19,461,805	19,461,805	10,109,000		9,352,805	
Upazila Total (Tk)		82,164,807	82,164,807	49,268,335		32,896,472	
72. Kishoregonj, Hossainpur							
SP35187, Rupsha Beel Sonadal Subproject							
Re-excavation of Gajaria Khal	3.12 km	2612735	2,612,735	1,510,000	100	1,102,735	15/04/2015
Re-excavation of Sonadal Khal	1.10 km	994592	994,592	570,000	100	424,592	15/04/2015
Re-excavation of Sahedal Khal	1.65 km	633857	633,857	365,900	100	267,957	15/04/2015
Part-A: Gajaria Khal WRS-1 at Ch.0+100Km (Khal)	2 Vent-1.5mX1.8m	5621126	5,621,126	12,680,000	100	-7,058,874	31/08/2015
Part-B: Gajaria Khal WRS-2 at Ch.2+400Km (Khal)	2 Vent-1.5mX1.8m	2959182	2,959,182		100	2,959,182	31/08/2015
Part-C: Sonadal Khal WRS at Ch.0+050Km (Khal)	1 Vent-1.5mX1.8m	4597028	4,597,028		100	4,597,028	31/08/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-D: WMCA Office and Related Item	Size: 12mX6m	2023607	2,023,607		100	2,023,607	31/08/2015
Subproject Total (Tk)		19,442,127	19,442,127	15,125,900		4,316,227	
73. Kishoregonj, Hossainpur							
SP35223, Char Jamail-Narsundha Khal Subproject							
Re-excavation of Narsundha Khal	0.73 km	2026684	2,026,684	867,500	100	1,159,184	31/08/2015
Part-A: Narsundha Khal Regulator at Off-take of Narsundha Khal	3 Vent-1.5mX1.8m	10970096	10,970,096	13,854,670	100	-2,884,574	31/10/2015
Part-B: Kaona Khal Regulator at place of existng culvert	1 Vent-1.5mX1.8m	4528943	4,528,943		100	4,528,943	31/07/2015
Part-C: WMCA Office and Related Item	Size: 12mX6m	906593	906,593		100	906,593	31/10/2015
Subproject Total (Tk)		18,432,316	18,432,316	14,722,170		3,710,146	
Upazila Total (Tk)		37,874,443	37,874,443	29,848,070		8,026,373	
74. Kishoregonj, Itna							
SP33084, Chandrapur Subproject							
Re-sectioning of Embankment	5.40 km	2919027	2,919,027	2,393,600	100	525,427	31/01/2014
Re-sectioning of Embankment (Addll.)	5.40 km	1226736	1,226,736	1,223,530	100	3,206	30/04/2014
Re-excavation of Chandrapur Khal	1.80 km	1567460	1,567,460	1,145,000	100	422,460	31/01/2014
Reference Lined Sections		81237	81,237		100	81,237	15/04/2014
Part-A: Chandrapur Regulator at Ch. 0+250Km (Khal)	2 Vent-1.2mX1.2m	7925231	7,925,231	13,266,800	100	-5,341,569	28/02/2014
Part-B: Badati Regulator at Ch. 4+350Km (Embkt)	2 Vent-1.2mX1.2m	3971464	3,971,464		100	3,971,464	28/02/2014
Part-C: Mathikater Bundth Regulator at Ch.7+600Km(E	1 Vent-1.2mX1.2m	2734566	2,734,566		100	2,734,566	28/02/2014
Part-D: WMCA Office and Related Item		1418557	1,418,557	634,000	100	784,557	30/11/2015
Subproject Total (Tk)		21,844,276	21,844,276	18,662,930		3,181,346	
75. Kishoregonj, Itna							
SP35175, Badla N. Sahila Subproject							
Resectioning of Simer Khak to Verar Embankment	2.07 km	1043564	1,043,564	668,000	100	375,564	31/08/2015
Resectioning of Baribari Village-Kunia Embankment	1.00 km	440769	440,769	282,100	100	158,669	31/08/2015
Reexcavation of Simer Khal, Link Khal & Kunia Khal	0.90 km	476114	476,114	311,100	90	165,014	
Part-A: Simer Khal Regulator at Ch.0+105Km (Embkt)	1 Vent-1.5mX1.8m	4816040	4,816,040	13,586,000	85	-8,769,960	
Part-C: Varer Khal Regulator at Ch.2+132Km (Embkt.)	1 Vent-1.5mX1.8m	4394219	4,394,219		85	4,394,219	
Part-E: Kunia Khal Regulator at Ch.0+810Km	1 Vent-1.5mX1.8m	4784924	4,784,924		85	4,784,924	
Part-B: Protective Works of Embankment on Both Sides of Simer Khal Regulator	L=120m Length	2119337	2,119,337		40	2,119,337	
Part-D: Protective Works of Embankment on Both Sides of Varer Khal Regulator	L=180m Length	2844081	2,844,081		70	2,844,081	
Part-F: WMCA Office and Related Item	Size: 12mX6m	1224554	1,224,554		80	1,224,554	
Subproject Total (Tk)		22,143,601	22,143,601	14,847,200		7,296,401	
76. Kishoregonj, Itna							
SP35176, Simulbag-Tiyarkona Subproject							
Resectioning of Simulbag-Agalpa Beel Embankment	1.52 km	634982	634,982	401,553	100	233,429	30/04/2014
Resectioning of Tiyarkona-Udlir Dhair Embankment	1.20 km	700570	700,570	460,456	100	240,114	30/04/2014
Uglir Dhair Clouser		525455	525,455		100	525,455	30/04/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Kuttamara Bundh Regulator at Ch.1+078Km	2 Vent-1.5mX1.8m	6237541	6,531,457	8,450,955	100	-1,919,498	30/04/2015
Part-B: Protective Works of Emankment on Both Sides of Kuttamara Regulator	L=110m Long	2287674	2,395,470		100	2,395,470	30/04/2015
Part-C: WMCA Office and Related Item	Size: 12mX6m	1305981	1,230,700		100	1,230,700	31/07/2015
Subproject Total (Tk)		11,692,202	12,018,633	9,312,964		2,705,669	
77. Kishoregonj, Itna							
SP35203, Dhara Subproject							
Re-sectioning of Dhara Embankment	4.20 km	3273511	3,273,511	1,310,000	100	1,963,511	31/07/2015
Re-excavation of Ghukri Khal	3.20 km	1752074	1,752,074	718,500	100	1,033,574	31/07/2015
Part-A: Ghukri Khal Regulator	2 Vent-1.5mX1.8m	8660111	8,764,375	8,837,000	100	-72,625	30/04/2015
Part-B: WMCA office with related facilities	Size: 12mX6m	1556449	2,025,148		100	2,025,148	30/06/2015
Subproject Total (Tk)		15,242,145	15,815,108	10,865,500		4,949,608	
78. Kishoregonj, Itna							
SP35207, Elongjuri Khorer Khal Subproject							
Bank Closure of Kalaitashia river	0.25 km	398327	398,327	199,163	95	199,164	
Re-excavation of Deorkila Khal	0.90 km	819034	819,034	404,512	95	414,522	
Re-excavation of Kara Khal	0.35 km	591791	591,791	295,845	95	295,946	
Part-A: Deorkila Regulator at Ch.0+065Km	1 Vent-1.5mX1.8m	5782486	5,782,486	11,049,000	85	-5,266,514	
Part-B: Kara Khal Regulator at Ch.0+070Km	1 Vent-1.5mX1.8m	7049851	7,049,851		85	7,049,851	
Part-C: WMCA Office with Related Item	Size: 12mX6m	1581425	1,581,425		45	1,581,425	
Subproject Total (Tk)		16,222,914	16,222,914	11,948,520		4,274,394	
79. Kishoregonj, Itna							
SP35213, Dhanpur Subproject							
Re-sectioning of submersible Embankment	11.06 km	7827845	7,827,845	2,650,000	90	5,177,845	
Re-excavation of Dukra Khal	0.12 km	37383	37,383	15,600	70	21,783	
Part-A: Dukra Regulator at Ch.0+034 Km (Khal)	1 vent-1.5mX1.8m	4180826	4,180,826	14,665,180	100	-10,484,354	30/04/2015
Part-B: Drainage Sluice-1 at Ch. 1+447Km (Embkt.)	1 Vent-0.9mX1.2m	1995856	1,995,856		100	1,995,856	30/04/2015
Part-C: Drainage Sluice-2 at Ch. 5+321 Km (Embkt.)	1 Vent-0.9mX1.2m	2165613	2,165,613		100	2,165,613	30/04/2015
Part-D: Drainage Sluice-3 at Ch. 5+516 Km (Embkt.)	1 Vent-0.9mX1.2m	2261259	2,261,259		100	2,261,259	30/04/2015
Part-E: Drainage Sluice-4 at Ch. 7+245 Km (Embkt.)	1 Vent-0.9mX1.2m	2380111	2,380,111		100	2,380,111	30/04/2015
Part-F: Drainage Sluice-5 at Ch. 8+410 Km (Embkt.)	1 Vent-0.9mX1.2m	2345695	2,345,695		100	2,345,695	30/04/2015
Part-G: WMCA Office with Related Items	Size: 12mX6m	1338626	1,338,626		100	1,338,626	30/11/2015
Subproject Total (Tk)		24,533,215	24,533,215	17,330,780		7,202,435	
Upazila Total (Tk)		111,678,354	112,577,748	82,967,894		29,609,854	
80. Kishoregonj, Karimganj							
SP33057, Saguli-Prayag Beel Subproject							
Re-sectioning of Embankment	1.70 km	1929559	1,929,559	1,144,590	100	784,969	30/04/2013
Protective works by bamboo palisading and filled gunny bags		431740	431,740	431,740	100		30/04/2013
Part-A: Repair of Exisiting Prayag Beel Regulator	2 Vent-2.0mX2.0m	897179	897,179		100	897,179	30/04/2014
Part-B: Protective Works in Embkt. from Ch. 1+550k	Length= 260m	1146085	1,160,000	1,160,000	100		30/04/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-C: WMCA Office and Related Items	Size: 12mX6m	1888466	1,870,450	1,870,450	100		31/01/2015
Subproject Total (Tk)		6,293,029	6,288,928	4,606,780		1,682,148	
81. Kishoregonj, Karimganj							
SP33102, Chang Noagaon-Rangamati Khal Subproject							
Resectioning of Rangamati Embankment	1.90 km	1995665	1,995,665	357,000	100	1,638,665	15/04/2014
Resectioning of Ujanhati Embankment	0.90 km	395767	395,767	334,000	100	61,767	30/04/2013
Reexcavation of Rangamati Khal	2.00 km	1080367	1,080,367	894,000	100	186,367	31/03/2014
Reexcavation of Pangair Dhair Khal	1.40 km	1124420	1,124,420	1,011,000	100	113,420	30/04/2013
Refernece Lined Section (4 nos.)		144503	144,503		100	144,503	15/04/2014
Part-A: Rangamati Khal Regulator at Ch.0+050Km	1 Vent-1.5mX1.8m	6011404	6,011,404	11,601,306	100	-5,589,902	28/02/2014
Part-B: Pangair Dhair Khal Regulator at Ch.0+064Km	1 Vent-1.2mX1.5m	5124688	5,124,688		100	5,124,688	28/02/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1793156	1,772,700	1,772,700	100		15/04/2014
Subproject Total (Tk)		17,669,970	17,649,514	15,970,006		1,679,508	
Upazila Total (Tk)		23,962,999	23,938,442	20,576,786		3,361,656	
82. Kishoregonj, Nikli							
SP33052, Dubir Boro Dhair Subproject							
Part-B: Protection Work of Embankment near Dubi Reg	0.15 km	2118721	2,118,721	832,200	85	1,286,521	
Re-sectioning of Embankment (Regular)	1.06 km	710730	710,730	687,020	100	23,710	30/04/2013
Resectioning of Embankment (Emergency)	0.09 km	139948	139,948	125,630	100	14,318	10/06/2013
Part-A: Dubi Regulator at Ch. 0+793Km	4 Vent-1.5mX1.8m	7086782	7,086,782	5,993,000	100	1,093,782	15/06/2013
Part-C: WMCA Office and Related Item	Size: 12mX6m	1531132	1,531,132	1,476,200	100	54,932	30/04/2015
Subproject Total (Tk)		11,587,313	11,587,313	9,114,050		2,473,263	
83. Kishoregonj, Nikli							
SP33083, Roda Nodir Khal (Pudda Beel) Subproject							
Reexcavation of Roda Pudda Khal	2.40 km	3841930	3,841,930	3,498,375	100	343,555	31/12/2014
Subproject Total (Tk)		3,841,930	3,841,930	3,498,375		343,555	
Upazila Total (Tk)		15,429,243	15,429,243	12,612,425		2,816,818	
84. Kishoregonj, Pakundia							
SP34149, Annesha Dighi Subproject							
Resectioning of Embankment	2.10 km	1660146	1,660,146	650,000	100	1,010,146	15/11/2015
Reexcavation of Bejurnala Khal	0.50 km	227172	227,172	88,000	100	139,172	30/04/2014
Part-A: Bejurnala Khal Regulator	2 Vent-1.5mX1.8m	6653558	6,653,558	6,463,000	100	190,558	30/04/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1111453	1,111,453		100	1,111,453	30/06/2015
Subproject Total (Tk)		9,652,329	9,652,329	7,201,000		2,451,329	
Upazila Total (Tk)		9,652,329	9,652,329	7,201,000		2,451,329	
85. Kishoregonj, Sadar							
SP33103, Shaylon Beel Subproject							
Resectioning of Embankment	1.00 km	484215	484,215	440,000	100	44,215	30/04/2014
Reexcavation of Kaibudia Khal	3.05 km	2901471	2,901,471	2,407,000	100	494,471	15/04/2014
Refernece Lined Sections (3 nos.)		131234	131,234	110,000	100	21,234	30/04/2014
Part-A: Kaibudia Khal Regulator at Ch.0+050Km	2 Vent-1.2mX1.5m	5035803	4,637,800	4,637,800	100		28/05/2013
Part-B: WMCA Office and Related Item	Size: 12mX6m	1474321	1,572,816	1,300,000	100	272,816	30/06/2015
Subproject Total (Tk)		10,027,044	9,727,536	8,894,800		832,736	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
86. Kishoregonj, Sadar							
SP35177, Langer Khal Subproject							
Re-excavation of Langer Khal i/c Dykes on Both Banks	5.40 km	9406679	9,406,679	3,080,000	100	6,326,679	30/04/2015
Re-excavation of Gabon Khal	0.90 km	606891	606,891	209,500	100	397,391	15/04/2015
Re-excavation of Bhamka Khal	0.75 km	334717	334,717	110,000	100	224,717	15/04/2015
Part-A: Langer Khal WRS at Ch. 1+200Km	2 Vent-1.5mX1.8m	6281649	6,281,649	4,973,400	95	1,308,249	
Part-B: WMCA Office and Related Item	Size: 12mX6m	1216103	1,216,103		95	1,216,103	
Subproject Total (Tk)		17,846,038	17,846,038	8,372,900		9,473,138	
Upazila Total (Tk)		27,873,083	27,573,574	17,267,700		10,305,874	
87. Kishoregonj, Tarail							
SP32030, Phuleswari-Sonai Beel Subproject							
Resectioning of Embankment	4.65 km	2619597	2,619,597	2,023,142	100	596,455	30/04/2013
Part-A: Kumarkanda Regulator at Ch.2+952Km (Emkt)	2 Vent-1.5mX1.8m	5607808	5,607,808	9,596,719	100	-3,988,911	28/02/2014
Part-B: Ghuliakuri Regulator at Ch. 4+325Km (Embt)	1 Vent-1.2mX1.5m	3172337	3,172,337		100	3,172,337	28/02/2014
Part-C: WMCA Office and Related Item	Size:12mX6m	1050219	1,050,219		100	1,050,219	28/02/2014
Subproject Total (Tk)		12,449,961	12,449,961	11,619,861		830,100	
Upazila Total (Tk)		12,449,961	12,449,961	11,619,861		830,100	
District Total (Tk)		321,085,218	321,660,546	231,362,071		90,298,475	
88. Madaripur, Kalkini							
SP32020, Bansgari Subproject							
Re-excavation of Baraitala Khal	3.30 km	2581963	2,504,588	2,504,588	100		31/05/2011
Re-excavation of Bhaduria Khal	3.20 km	2573801	2,342,478	2,342,478	100		31/05/2011
Re-excavation of Nayakandi Khal	1.50 km	1120243	1,023,748	1,023,748	100		31/05/2011
Re-excavation of Nayakandi Link Khal	0.60 km	524510	498,217	498,217	100		31/05/2011
Reference Lined Section		359033	243,692	243,692	100		31/05/2011
Part-A: WMCA Office and Related Items	Size: 12mX6m	903773	894,760	894,760	100		31/05/2012
Subproject Total (Tk)		8,063,323	7,507,483	7,507,483			
89. Madaripur, Kalkini							
SP34112, Alipur-Enayetnagar Subproject							
Reference Lined Sections (7 nos.)		186750	34,796	34,796	100		31/01/2014
Re-excavation of Alipur-Enayetnagar Khal	3.90 km	6410805	5,498,697	5,498,697	100		31/01/2014
Re-excavation of Maharaddir Khal	2.30 km	1137671	1,129,810	1,129,810	100		31/01/2014
Re-excavation of Alipur Khal	2.20 km	3653007	3,613,797	3,613,797	100		31/01/2014
Re-excavation of Kacharikandi Khal	1.21 km	1664084	1,513,318	1,513,318	100		15/05/2014
Re-excavation of Maharaddir Char Khal	1.29 km	2104180	2,037,009	2,037,009	100		15/05/2014
Re-excavation of Alipur Baor Khal	1.66 km	3403496	3,310,969	3,310,969	100		15/05/2014
Part-A: WMCA Office and Related Item	Size: 12mX6m	1139702	1,268,821	1,268,821	100		30/04/2014
Subproject Total (Tk)		19,699,695	18,407,217	18,407,217			
90. Madaripur, Kalkini							
SP34113, Urarchar-Snanghata-Akalbaris Khal Subproject							
Re-excavation of Urar Char-Snanghata Khal	1.70 km	1808335	1,730,289	1,730,289	100		31/01/2014
Re-excavation of Bjabani Sankar Khal	2.10 km	2910960	2,698,568	2,698,568	100		31/01/2014
Re-excavation of Urarachar-Mujibar Rarer Khal	0.91 km	481694	481,423	481,423	100		31/01/2014
Re-excavation of Snanghata Branch Khal-1	0.18 km	168656	133,705	133,705	100		31/01/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Snanghata Branch Khal-2	0.30 km	79691	78,900	78,900	100		31/01/2014
Re-excavation of Snanghata Branch Khal-3	0.66 km	434010	422,130	422,130	100		15/05/2014
Re-excavation of Snanghata Boro Khal	2.90 km	2375989	2,345,210	2,345,210	100		28/02/2015
Re-excavation of Sonir Khal	0.92 km	1391857	1,259,077	1,259,077	100		15/05/2014
Part-A: WMCA Office and Related Item	Size: 12mX6m	1144537	1,276,929	1,276,929	100		30/04/2014
Subproject Total (Tk)		10,795,729	10,426,231	10,426,231			
91. Madaripur, Kalkini							
SP34114, Char Lakshmipur Khal Subproject							
Re-excavation of Char Laxmipur Khal	9.70 km	17074568	16,916,863	16,916,863	100		31/01/2014
Re-excavation of Gabtali Khal	0.65 km	1599690	1,392,531	1,392,531	100		31/01/2014
Re-excavation of Kolchari Swasthal Khal	1.03 km	2501890	2,357,794	2,357,794	100		31/01/2014
Re-excavation of Sardar Bari Khal	1.08 km	1449331	1,135,801	1,135,801	100		31/01/2014
Re-excavation of Ray Sardar Bari Khal	2.02 km	5570256	5,486,451	5,486,451	100		31/01/2014
Part-A: WMCA Office and Related Item	Size: 12mX6m	1130005	1,196,195	1,196,195	100		31/01/2014
Subproject Total (Tk)		29,325,740	28,485,635	28,485,635			
92. Madaripur, Kalkini							
SP34136, Alimabad Khal Subproject							
Re-excavation of Dakshin Char Alimabad Khal	1.25 km	1441464	1,420,288	1,420,288	100		31/01/2014
Re-excavation of Rainandapur Khal	0.85 km	1399433	1,279,669	1,279,669	100		31/01/2014
Re-excavation of Purba Char Alimabad Khal	4.05 km	6033979	5,979,612	5,979,612	100		31/01/2014
Part-A: WMCA Office and Related Item	Size: 12mX6m	1739280	1,297,477	1,297,477	100		30/04/2014
Subproject Total (Tk)		10,614,156	9,977,046	9,977,046			
93. Madaripur, Kalkini							
SP34145, Asramer Khal Subproject							
Reference Lined Section (1 no.)		28500	28,500	28,500	100		30/04/2013
Re-excavation of Asramer Khal	4.70 km	11672056	10,562,404	10,562,404	100		30/04/2013
Re-excavation of Basa Bari Khal	2.12 km	2242104	2,167,216	2,167,216	100		15/05/2014
Re-excavation of Mohori Bari Khal	1.50 km	1667340	1,656,933	1,656,933	100		15/05/2014
Re-excavation of Purbo Kamlapur Khal	1.62 km	4147446	3,841,356	3,841,356	100		15/05/2014
Part-A: WMCA Office and Related Items	Size: 12mX6m	1167815	1,208,296	1,208,296	100		30/12/2015
Subproject Total (Tk)		20,925,261	19,464,705	19,464,705			
94. Madaripur, Kalkini							
SP35234, Char Palordi-Jojira Subproject							
Site Development of WMCA Office		98375	98,375	98,375	100		31/05/2015
Re-excavation of Char Palordi Khal	5.36 km	6652954	6,493,918	6,493,918	100		31/05/2015
Re-excavation of Ramerhat Khal	2.80 km	2468936	2,431,998	2,431,998	100		31/05/2015
Installation of Deep Set Tubewell for WMCA Office		53302	76,673	76,673	100		31/03/2016
WMCA Office and Related Item	Size: 12mX6m	1204484	1,219,300	1,219,300	100		31/05/2015
Subproject Total (Tk)		10,478,051	10,320,264	10,320,264			
95. Madaripur, Kalkini							
SP35238, Auliar Char Subproject							
Site Development of WMCA Office		92216	92,216		70	92,216	31/05/2015
Re-excavation of Auliar Char Khal	2.76 km	2949595	2,442,889	2,442,889	100		15/05/2015
Re-excavation of Nayakandi Khal	0.73 km	204754	197,386	197,386	100		31/05/2015
Re-excavation of Auliar Char Branch Khal	0.30 km	320130	314,345	314,345	100		31/05/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Kalinagar Khal	1.72 km	1502562	1,477,984	1,477,984	100		31/05/2015
Re-excavation of Dhakairhati Khal	1.00 km	171205	170,266	170,266	100		30/04/2015
Re-excavation of Auliar Char Sahurhati Khal	0.94 km	373721	368,841	368,841	100		30/04/2015
Re-excavation of Gajaria Khal	3.14 km	3112546	3,074,332	3,074,332	100		31/05/2015
Re-excavation of Gajaria Khal (Extension)	1.50 km	1260651	1,260,651			1,260,651	
Re-excavation of Boro Kachna Khal	4.03 km	3425396	3,425,396			3,425,396	
Re-excavation of Choto Kachna Khal	1.52 km	2133406	2,133,406			2,133,406	
Re-excavation of Dhakir Hat Khal (Extension)	2.25 km	1354924	1,354,924			1,354,924	
Installation of Tube Well for WMCA Office.							
WMCA Office and Related Item	Size: 12mX6m	1387619	1,448,395	1,448,395	100		31/05/2016
Subproject Total (Tk)		18,288,725	17,761,032	9,494,438		8,266,594	
96. Madaripur, Kalkini							
SP35239, Bhanga Bridge- Moddya Dhulgram Khal Subproject							
Site Development of WMCA Office		107327	106,000	106,000	100		31/05/2015
Re-excavation of Maddhya Dhulgram Khal	10.01 km	8485895	7,838,734	7,838,734	100		15/05/2015
Re-excavation of Bothla Khal	1.50 km	1829526	1,785,210	1,785,210	100		31/05/2015
Re-excavation of Gungoria Khal	2.30 km	3300081	3,234,531	3,234,531	100		31/05/2015
Part-A: WMCA Office and Related Item	Size: 12mX6m	1380441	1,460,500	1,460,500	100		31/03/2016
Subproject Total (Tk)		15,103,270	14,424,975	14,424,975			
97. Madaripur, Kalkini							
SP35240, Palordi-Alinagar Subproject.							
Site Development of WMCA Office		67443	67,443	67,443	100		31/05/2015
Re-excavation of Uttar Kanaipur-Jorerpar Khal	3.90 km	5071322	4,872,808	4,872,808	100		31/05/2015
Re-excavation of Mirakhandi Khal	2.35 km	2070464	1,956,650	1,956,650	100		31/05/2015
Re-excavation of Link Khal	0.43 km	331327	330,432	330,432	100		31/05/2015
Re-excavation of Kalinagar-Masjidkhola Khal		3203638	2,088,376	2,088,376	100		
Re-excavation of Dakshin Kanaipur Khal	2.30 km	2140212	2,080,175	2,080,175	100		31/05/2015
WMCA and Related Item	Size: 12mX6m	925207	884,592	884,592	100		30/11/2015
Subproject Total (Tk)		13,809,613	12,280,476	12,280,476			
98. Madaripur, Kalkini							
SP35250, Anderchar Subproject							
Re-excavation of Anderchar Khal including Reference Bed Block	2.48 km	1450890	1,434,722	1,434,722	100		31/05/2015
Re-excavation of Anderchar Branch Khal	0.71 km	1149340	1,063,154	1,063,154	100		31/05/2015
Re-excavation of Maddhya Anderchar Khal including Reference Bed Block	1.60 km	1495026	1,469,413	1,469,413	100		31/05/2015
Re-excavation of Maddhya Anderchar Branch Khal	0.31 km	240252	308,096	308,096	100		31/05/2015
Re-excavation of Natun Anderchar Khal including Fish Shelter including Reference Bed Block	1.05 km	310825	237,844	237,844	100		31/05/2015
Installation of Deep Tubewell of Ander Char Subproject		81255	80,660	80,660	100		31/03/2016
Part-A: WMCA Office and Related Item	Size: 12mX6m	1462532	1,530,944	1,530,944	100		30/11/2015
Subproject Total (Tk)		6,190,120	6,124,833	6,124,833			
99. Madaripur, Kalkini							
SP35252, Uttarkandi-Mathabhanga Subproject							
Site Development of WMCA Office		68820	68,820	68,820	100		31/05/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Dhakikandi Khal	2.90 km	1935562	1,874,779	1,874,779	100		31/05/2015
Re-excavation of Noakandi Khal including Construction Reference Bed Block	3.90 km	2012151	1,994,468	1,994,468	100		31/05/2015
Re-excavation of Uttarkandi Khal including Construction Reference Bed Block	4.20 km	2515080	2,472,477	2,472,477	100		31/05/2015
Re-excavation of Dhakikandi Branch Khal	0.60 km	387547	359,845	359,845	100		31/05/2015
Re-excavation of Monur Khal	0.66 km	365937	379,152	379,152	100		31/05/2015
WMCA Office and Related Item	Size: 12mX6m	1461867	1,552,253	1,552,253	100		31/08/2015
Subproject Total (Tk)		8,746,964	8,701,794	8,701,794			
Upazila Total (Tk)		172,040,645	163,881,691	155,615,097		8,266,594	
100. Madaripur, Rajoir							
SP32032, Kamarer Khal Subproject							
Re-excavation of Kamarer Khal	8.32 km	3941324	3,941,324	3,941,324	100		30/04/2012
Re-excavation of Bulkir Beel Link Khal	2.10 km	209130	209,130	209,130	100		30/04/2012
Re-excavation of Kamlapur Khal	1.50 km	310707	310,707	310,707	100		30/04/2012
Reference Lined Section		345391	345,391	34,500	100	310,891	31/05/2012
WMCA Office and Related Items	Size: 12mX6m	904972	893,267	893,267	100		30/04/2012
Subproject Total (Tk)		5,711,524	5,699,819	5,388,928		310,891	
101. Madaripur, Rajoir							
SP33078, Amgram Subproject							
Reexcavation of Amgram-Chitkibari-Bilpabania Khal	6.60 km	3293170	1,206,709	1,206,709	100		31/01/2014
Reexcavation of Amgram-Khagradia-Lakhanda Khal	6.60 km	2033994	1,948,340	1,948,340	100		31/12/2013
Reexcavation of Vennabari Khal	1.60 km	1800740	1,783,880	1,783,880	100		31/05/2012
Part-A: WMCA Office and Related Item	Size: 12mX6m	1222693	1,222,562	1,222,562	100		31/03/2016
Subproject Total (Tk)		8,350,597	6,161,491	6,161,491			
102. Madaripur, Rajoir							
SP35241, Chhoto Kumar Nadi-Amgram Subproject							
Re-excavation of Hogla-Amgram Khal including Rerference Bed Blocks	5.75 km	4616389	4,562,564	4,562,564	100		31/03/2015
WMCA Office and Related Item	Size: 12mX6m	934114	928,844	928,844	100		30/11/2015
Subproject Total (Tk)		5,550,503	5,491,408	5,491,408			
103. Madaripur, Rajoir							
SP35242, Kalibari Khal Subproject							
Re-excavation of Kalibari Khal	6.80 km	5260986	5,149,875	5,149,875	100		30/04/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1008609	1,303,680	1,303,680	100		31/03/2016
Subproject Total (Tk)		6,269,595	6,453,555	6,453,555			
104. Madaripur, Rajoir							
SP35257, Baliar Beel Boro Khal Subproject							
Re-excavation of Boro Khal i/c Reference Bed Blocks	3.75 km	1983258	1,903,864	1,903,864	100		31/08/2015
Re-excavation of Serestantala Khal i/c Reference Bed Blocks	4.00 km	2968649	2,865,600	2,865,600	100		31/08/2015
WMCA Office and Related Items	Size: 12mX6m	1274167	1,273,184	1,273,184	100		31/10/2015
Subproject Total (Tk)		6,226,074	6,042,648	6,042,648			
Upazila Total (Tk)		32,108,293	29,848,921	29,538,030		310,891	
105. Madaripur, Sadar							
SP32028, Lauer Beel Subproject							
Re-excavation of Bahadurpur-Chauhuddi Khal	7.70 km	3079328	3,214,729	3,214,729	100		31/05/2011

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Reference Lined Section		45213	45,213	45,213	100		31/12/2011
Part-A: WMCA Office and Related Items	Size: 12mX6m	904173	871,245	871,245	100		30/04/2012
Subproject Total (Tk)		4,028,714	4,131,187	4,131,187			
106. Madaripur, Sadar SP32038, Laxmiganj-Rupriya Khal Subproject							
Reference Lined Section (6 nos.)		125353	125,353	125,353	100		31/05/2012
Re-excavation of Laxmiganj-Rupriya Khal	3.55 km	4936222	4,936,222	4,936,222	100		31/05/2012
Re-excavation of Char Muguria Khal	0.95 km	516609	516,609	516,609	100		31/05/2012
Re-excavation of Kaligonga Link Khal	0.30 km	295304	295,304	295,304	100		31/05/2012
Re-excavation of Putia Khal	2.00 km	1776153	1,776,153	1,776,153	100		31/05/2012
Re-excavation of Kaligonga Khal	0.50 km	476022	315,689	315,689	100		31/05/2012
Part-B: WMCA Office and Related Item	Size: 12mX6m	1262619	1,283,000	1,283,000	100		12/11/2013
Part-A: Box Culvert at 1+205Km	2V x 4.0 m x 4.2m RCC Box	1966246	1,849,121	1,849,121	100		31/12/2013
Subproject Total (Tk)		11,354,528	11,097,451	11,097,451			
107. Madaripur, Sadar SP34139, Shirkhara Subproject							
Reexcavation of Morolpara Khal	1.10 km	1069148	1,023,100	1,023,100	100		31/01/2014
Reexcavation of Gonchi-Kuciamora Khal	8.15 km	12839574	11,577,532	11,577,532	100		31/01/2014
Subproject Total (Tk)		13,908,722	12,600,632	12,600,632			
108. Madaripur, Sadar SP35251, Baherchar Subproject							
Re-excavation of Baherchar Khal including Reference Bed Block	4.10 km	5468008	5,202,105	5,202,105	100		31/03/2015
Re-excavation of Jafarabad Branch Khal-2 including Reference Bed Block	0.70 km	1399507	819,982	819,982	100		31/05/2015
Re-excavation of Jafarabad Masher Khal including Reference Bed Block	2.40 km	2826608	2,775,764	2,775,764	100		31/05/2015
Re-excavation of Jafarabad Branch Khal-1	1.76 km	1569524	1,549,471	1,549,471	100		31/05/2015
Part-A: WMCA Office and Related Item	Size: 12mX6m	1065420	1,065,300	1,065,300	100		31/03/2016
Subproject Total (Tk)		12,329,066	11,412,622	11,412,622			
109. Madaripur, Sadar SP35255, Gaidi Khal Subproject							
Re-excavation of Gaidi Branch Khal	4.00 km	3040123	2,213,246	2,213,246	100		15/05/2015
Re-excavation of Kordi Khal	4.10 km	2532643	2,470,524	2,470,524	100		31/03/2015
Re-excavation of Kordi Branch Khal	0.50 km	395882	391,589	391,589	100		31/03/2015
WMCA Office and Related Item	Size: 12mX6m	1014318	1,008,688	1,008,688	100		31/05/2016
Subproject Total (Tk)		6,982,966	6,084,047	6,084,047			
110. Madaripur, Sadar SP35262, Char Bajitpur Subproject							
Re-excavation of Mollakandi Khal i/c reference Bed Block	1.12 km	1117427	1,099,754	1,099,754	100		31/05/2015
Re-excavation of Chawkidarbari Khal i/c reference Bed Block	0.60 km	668998	662,867	662,867	100		31/05/2015
Re-excavation of Sardarkandi Khal i/c reference Bed Block	1.50 km	2017253	1,972,115	1,972,115	100		31/05/2015
Re-excavation of Mirdhakandi Khal i/c reference Bed Block	0.74 km	1414212	1,305,680	1,305,680	100		31/05/2015
Re-excavation of Joariar Baorer Khal i/c reference Bed Block	2.40 km	833965	790,190	790,190	100		30/04/2015
WMCA Office and Related Item	Size: 12mX6m	1032913	1,022,460	1,022,460	100		31/03/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		7,084,768	6,853,065	6,853,065			
Upazila Total (Tk)		55,688,764	52,179,004	52,179,004			
District Total (Tk)		259,837,702	245,909,616	237,332,131		8,577,485	
111. Moulavibazar, Baralekha							
SP34154, Dhal Chhara Subproject							
Reexcavation of Dhal Chhara	3.13 km	1327554	1,227,009	1,227,009	100		22/11/2015
Reference Lined Section (4 nos.)		209478	209,478	209,478	100		22/11/2015
Part-A: WRS at Ch.1+160Km	3 Vent-1.5mX3.3m	10267637	9,252,765	9,252,765	100		30/11/2014
Part-B: WRS at Ch.2+700Km	3 Vent-1.5mX2.3m	7125275	6,425,025	6,425,025	100		30/11/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1500084	1,613,292	1,613,292	100		30/11/2014
Subproject Total (Tk)		20,430,029	18,727,569	18,727,569			
112. Moulavibazar, Baralekha							
SP35169, Dew Chhara Subproject							
Bank Raising of Dew Chhara	0.50 km	168010	168,010	168,010	100		30/04/2015
Reexcavation of Munshir Khal	2.14 km	3634776	3,378,244	3,378,244	100		30/06/2015
Reexcavation of Khamari Khal	3.25 km	2340075	2,340,075	2,340,075	100		30/04/2015
Part-B: Chhatur Khal WRS	3 Vent-1.5mX2.0m	10456756	10,411,797		100	10,411,797	31/01/2016
Part-D: Rehabilitation of Dew Chhara WRS-1	2 Vent-1.4mX1.5m	1090698	1,136,666		100	1,136,666	31/01/2016
Part-C: Dew Chhara WRS-2	2 Vent-1.5mX2.2m	6303725	6,217,224		100	6,217,224	31/05/2015
Part-A: Munshir Khal Regulator	5 Vent-1.5mX1.8m	17973066	18,662,843	32,909,296	100	-14,246,453	31/01/2016
Part-F: WMCA Office and Related Item		1292455	1,511,712	1,511,712	100		31/01/2016
Subproject Total (Tk)		43,259,562	43,826,570	40,307,337		3,519,233	
Upazila Total (Tk)		63,689,592	62,554,139	59,034,906		3,519,233	
113. Moulavibazar, Juri							
SP34120, Baraitali-Sagornal-Somai Khal Subproject							
Re-excavation of Somai Khal	3.70 km	2384205	2,380,829	2,380,829	100		31/12/2014
Re-excavation of Iroli Khal	2.70 km	960297	953,863	953,863	100		31/12/2014
Re-excavation of Mora Somai Khal	0.65 km	654451	654,451	654,451	100		31/12/2014
Reference Lined Sections (7 nos.)		519265	519,265	519,265	100		31/12/2014
Re-excavation of Puti Chhara Khal	4.00 km	4732341	4,599,225	4,599,225	100		30/04/2016
Part-A: Somai Khal WRS at Ch.2+815Km	5 Vent-1.5mX2.3m	10719956	10,822,162	10,822,162	100		30/11/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1493083	1,557,969	1,557,969	100		30/11/2014
Subproject Total (Tk)		21,463,599	21,487,764	21,487,764			
114. Moulavibazar, Juri							
SP34140, Saran Ray Nala Subproject							
Reexcavation of Saran Ray Nala	8.10 km	14253600	14,237,534	14,237,534	100		31/12/2014
Reference Lined Sections		623457	623,457	621,850	100	1,607	31/12/2014
Part-C: WRS-1 at Ch.0+100Km (Khal)	3 Vent-1.5mX2.00m	7151446	8,098,945		100	8,098,945	30/11/2014
Part-D: Hinanghat WRS-2	3 Vent-1.5mX2.00m	7707236	7,012,541		100	7,012,541	30/11/2014
Part-A: Regulator-1 at Ch.8+076Km (Khal)	2 Vent-1.5mX1.8m	8320394	8,249,240	33,666,752	100	-25,417,512	30/11/2014
Part-B: Regulator-2 at Ch.4+600Km (Khal)	2 Vent-1.5mX2.00m	6527207	7,925,597		100	7,925,597	30/11/2014
Part-E: Box Sluice-1 at Ch.5+400Km (Khal)	1 Vent-1.2mX1.2m	3454392	3,092,680		100	3,092,680	30/11/2014
Part-F: Box Sluice-2 at Ch.6+030Km (Khal)	1 Vent-1.2mX1.2m	2861334	3,025,668		100	3,025,668	30/11/2014
Part-G: WMCA Office and Related Items	Size: 12mX6m	1425980	1,391,974	1,391,974	100		31/08/2014
Subproject Total (Tk)		52,325,046	53,657,636	49,918,110		3,739,526	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
115. Moulavibazar, Juri							
SP34157, Kawli Chhara Subproject							
Re-sectioning of Road-Embankment	0.90 km	1734250	1,733,097	1,733,097	100		30/04/2015
Re-excavation of Kawli Chhar	5.30 km	3018668	3,012,028	3,012,028	100		30/04/2015
Re-excavation of Ratua Chhara	2.50 km	3912388	3,948,124	3,948,124	100		30/04/2015
Part-A: Kawli Chhara Regulator at Ch.1+405Km	3 Vent-1.5mX2.2m	9278684	9,033,558	9,033,558	100		31/12/2014
Part-B: WMCA Office & Related Item	Size: 12mX6m	1524325	1,481,000	1,481,000	100		31/12/2014
Subproject Total (Tk)		19,468,315	19,207,807	19,207,807			
Upazila Total (Tk)		93,256,960	94,353,207	90,613,681		3,739,526	
116. Moulavibazar, Kamalganj							
SP32021, Laghata Chhara Subproject							
Laghata Chhara Dyke	3.20 km	356647	338,132	338,132	100		30/04/2013
Re-excavation of Soknia Chhara	2.05 km	2074671	1,719,449	1,719,449	100		30/04/2013
Reference Lined Section		58988	28,814	28,814	100		31/08/2012
Part-A: Laghata Chhara WRS	6 Vent-1.5mX2.2m	8388746	8,110,361	8,110,361	100		31/05/2013
Part-B: WMCA Office and Related Item	Size: 12mX6m	1015261	1,004,643	1,004,643	100		31/05/2013
Subproject Total (Tk)		11,894,313	11,201,399	11,201,399			
117. Moulavibazar, Kamalganj							
SP33039, Kurma Chhara Subproject							
Kurma Chhara Dyke	1.40 km	166845	166,845	162,232	100	4,613	30/04/2015
Re-excavation of Bagha Chhara Khal i/c dyke	3.70 km	1871515	1,871,515	1,849,498	100	22,017	30/04/2015
Excavation of Irrigation Canal	3.10 km	855256	855,256	855,256	100		31/03/2016
Part-A: Kurma Chhara WRS at 0+880Km (Khal)	5 Vent-1.5mX2.0m	8620861	9,095,542	12,816,479	100	-3,720,937	28/02/2014
Part-B: Bagha Chhara WRS by Modification of Culver	4 Vent-1.8mX2.0m	2720708	3,784,303		100	3,784,303	28/02/2014
Part-C: Inlet Structures at Ch.2+700Km	1 Vent-1.2mX1.2m	1060190	1,059,974		100	1,059,974	28/02/2014
Part-D: WMCA Office and Related Items	Size: 12mX6m	1186048	1,170,982	1,170,982	100		
Subproject Total (Tk)		16,481,423	18,004,417	16,854,447		1,149,970	
118. Moulavibazar, Kamalganj							
SP33047, Shial Chhara Subproject							
Re-excavation of Shial Chhara Khal	3.10 km	1431098	1,431,038	1,431,038	100		31/01/2014
Re-excavation of Jalni Chhara Khal	0.30 km	198711	198,711	198,711	100		31/01/2014
Reference Lined Section		73192	73,192	73,192	100		31/01/2014
Part-B Jalni Chhara Check Structure at Ch.0+300Km	2 Vent-1.2mX1.5m	1952665	1,952,154		100	1,952,154	31/03/2014
Part-A: Shial Chhara Regulator at Ch.0+030Km	2 Vent-1.5mX1.8m	6328230	6,326,723	7,647,155	100	-1,320,432	31/03/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1305236	1,287,294	1,287,294	100		31/03/2016
Subproject Total (Tk)		11,289,132	11,269,112	10,637,390		631,722	
119. Moulavibazar, Kamalganj							
SP33068, Kala Chhara Subproject							
Re-sectioning of Both Bank Dyke	1.50 km	532814	520,130	520,130	100		30/04/2015
Re-excavation of Kala Chhara Khal & Re-sectioning	3.00 km	1626690	1,584,017	1,584,017	100		30/04/2015
Part-B: Kala Chhara WRS at Ch. 2+300Km	2 Vent-1.5mX2.0m	4875647	5,028,168		100	5,028,168	31/03/2014
Part-C: Majer Chhara WRS at Ch.2+300Km	1 Vent-1.5mX1.8m	3254055	3,345,080		100	3,345,080	31/03/2014
Part-A: Kala Chhara Regulator at Ch.0+150Km	4 Vent-1.5mX1.8m	11585312	11,419,912	17,781,501	100	-6,361,589	31/03/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-D: WMCA Office and Related Item	Size: 12mX6m	1102354	911,840	911,840	100		31/03/2016
Subproject Total (Tk)		22,976,872	22,809,147	20,797,488		2,011,659	
120. Moulavibazar, Kamalganj SP35261, Forkanala Subproject							
Re-excavation of Forkanala Khal i/c Reference Bed Block	5.30 km	6047147	11,486,450	11,486,450	100		30/04/2016
Part-A: WRS atr5 Ch.2+168Km	3 Vent-1.5mX2.0m	4987464	4,987,464	9,887,427	100	-4,899,963	30/04/2016
Part-B: WRS atr5 Ch.4+735Km	3 Vent-1.5mX2.2m	5626503	5,626,503		100	5,626,503	30/04/2016
Part-D: WMCA Office and Related Item	Size: 12mX6m	1210963	781,018	781,018	100		31/03/2016
Subproject Total (Tk)		17,872,077	22,881,435	22,154,895		726,540	
Upazila Total (Tk)		80,513,816	86,165,510	81,645,619		4,519,891	
121. Moulavibazar, Kulaura SP35229, Koularashi Subproject							
Re-excavation of Fanaigang i/c Resectioning of Dyke	8.80 km	9662158	9,636,971	9,636,971	100		30/04/2015
Part-A: Fanaigang WRS at Ch.2+575Km	2 Vent-1.5mX2.5m	6793182	6,793,182	7,314,839	100	-521,657	30/04/2015
Part-B: Outlet Pipe Regulator-1 on L/B of Fanaigang at Ch.3+300Km	1 Vent-0.30m	335730	335,730		100	335,730	30/04/2015
Part-C: Outlet Pipe Regulator-2 on R/B of Fanaigang at Ch.3+625Km	1 Vent-0.30m	335730	335,730		100	335,730	30/04/2015
Part-D: Outlet Pipe Regulator-3 on R/B of Fanaigang at Ch.3+905Km	1 Vent-0.30m	335730	335,730		100	335,730	30/04/2015
Part-E: WMCA Office and Related Item	Size: 12mX6m	1430158	1,191,374	1,191,374	100		30/04/2015
Subproject Total (Tk)		18,892,689	18,628,718	18,143,184		485,534	
Upazila Total (Tk)		18,892,689	18,628,718	18,143,184		485,534	
122. Moulavibazar, Rajnagar SP35165, Foru Beel Subproject							
Re-sectioning of Embankment	2.40 km	1551646	1,012,172	1,012,172	100		30/04/2015
Re-excavation of Safar Khali Khal	0.70 km	223848	223,848	223,848	100		30/04/2015
Part-A: Safar Khal Regulator	1 Vent-1.5mX1.8m	5431071	4,486,899	4,486,899	100		30/04/2015
Subproject Total (Tk)		7,206,565	5,722,919	5,722,919			
123. Moulavibazar, Rajnagar SP35197, Dhameswari Khal Subproject							
Reexcavation of Mothura Khal	0.80 km	95562	69,346	69,346	100		30/04/2015
Part-A: Dhameswari WRS-1 at Ch. 0+000Km (Khal)	4 Vent-1.5mX3.8m	15279479	15,279,479	25,872,206	100	-10,592,727	31/01/2016
Part-B: Dhameswari WRS-2 at Ch. 2+010Km (Khal)	4 Vent-1.5mX2.0m	9954883	9,954,883		100	9,954,883	31/01/2016
Part-C: Outlet Structure (Typical)	1 Vent-0.30m Dia	737039	737,039			737,039	
Part-D: Water Supply Pipe Line with Sump and Other Related Structure	300mm Dia PVC Pipe of 1025 m L	3130658	3,130,658		100	3,130,658	31/01/2016
Part-E: WMCA Office and Related Item	Size: 12mX6m	1400265	1,274,157	1,274,157	100		31/01/2016
Subproject Total (Tk)		30,597,885	30,445,561	27,215,709		3,229,852	
124. Moulavibazar, Rajnagar SP35211, Borojan Chhara Subproject							
Resectioning of Embankment	1.70 km	2240438	2,193,515	2,193,515	100		30/04/2015
Re-excavation of Borojan Chhara	1.40 km	1521408	1,521,408	1,521,408	100		30/04/2015
Re-excavation of Borojan Chhara Branch	0.20 km	55754	55,754	55,754	100		30/04/2015
Part-A: Borojan Chhara Regulator at Ch.0+780 Km (Embkt)	1 Vent-1.5mX1.8m	6668321	6,668,321	8,090,423	100	-1,422,102	30/04/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-C: WMCA Office and Related Item	Size: 12mX6m	1520228	1,200,120	1,200,120	100		30/04/2015
Part-B: Borojan Chhara Culvert Ch.0+790 Km (Embkt)	1 Vent-3.5mX3.5m	2111184	2,111,184		100	2,111,184	30/04/2015
Subproject Total (Tk)		14,117,333	13,750,302	13,061,220		689,082	
125. Moulavibazar, Rajnagar							
SP35214, Kolima Chhara Subproject							
Re-excavation of Kolima Chhara including Reference Bed Blocks	3.40 km	3295581	3,291,803	3,291,803	100		30/04/2015
Part-A: Kolima Chhara WRS-1 at Ch.1+060Km (Khal)	2 Vent-1.5mX2.2m	7187389	7,187,389	9,303,932	100	-2,116,543	30/04/2015
Part-B: Kolima Chhara WRS-2 at Ch.3+470Km (Khal)	1 Vent-1.5mX1.5m	3305898	3,305,898		100	3,305,898	30/04/2015
Part-C: WMCA Office and Related Items	Size: 12mX6m	1525178	1,250,059	1,250,059	100		30/04/2015
Subproject Total (Tk)		15,314,046	15,035,149	13,845,794		1,189,355	
Upazila Total (Tk)		67,235,829	64,953,930	59,845,642		5,108,288	
126. Moulavibazar, Sadar							
SP33058, Lekha Beel Subproject							
Re-excavation of Lekha Khal	3.35 km	1588572	1,549,892	1,549,892	100		20/11/2013
Re-excavation of Kamarkhali Khal	1.80 km	281799	279,080	279,080	100		20/11/2013
Re-excavation of Chalta Khal	2.56 km	394710	394,710	394,710	100		20/11/2013
Re-excavation of Puran Khal	0.80 km	138897	138,897	138,897	100		20/11/2013
Re-excavation of Talir Khal	0.90 km	146667	146,667	146,667	100		20/11/2013
Part-A: Chalta Khal WRS at Ch.0+050Km (Khal)	3 Vent-1.5mX1.8m	6954376	6,954,376	6,069,231	100	885,145	30/04/2013
Part-B: WMCA Office and Related Items	Size: 12mX6m	1725235	1,725,029	1,725,029	100		28/02/2014
Subproject Total (Tk)		11,230,256	11,188,651	10,303,506		885,145	
127. Moulavibazar, Sadar							
SP34109, Kachuar Khal Subproject							
Reference Lined Section		304846	30,484	30,484	100		31/10/2015
Re-excavation of Kachuar Khal	6.13 km	4847240	4,248,763	4,248,763	100		31/10/2015
Part-B: Kachuar Khal WRS-1 at Ch.0+230Km	3 Vent-1.5mX2.1m	8385253	8,385,253		100	8,385,253	31/12/2014
Part-C: Kachuar Khal WRS-2 at Ch.3+230Km	2 Vent-1.5mX2.1m	6741086	6,741,086		100	6,741,086	31/12/2014
Part-A: Intake Regulator at Ch.6+125Km	1 Vent-1.5mX1.8m	6582410	6,582,410	19,563,465	100	-12,981,055	30/04/2015
Part-D: WMCA Office and Related Items	Size: 12mX6m	1630922	1,649,727	1,649,727	100		30/04/2015
Subproject Total (Tk)		28,491,757	27,637,723	25,492,439		2,145,284	
128. Moulavibazar, Sadar							
SP34128, Kodali Chhara Subproject							
Re-excavation of Kodali Chhara Khal	6.80 km	6000041	3,987,487	3,987,487	100		30/09/2015
Reference Lined Sections (4 nos.)		163805	15,380	15,380	100		30/09/2015
Re-excavation of Dud Chhara Khal	1.00 km	499150	268,264	268,264	100		30/09/2015
Re-excavation of Meghna Chhara Khal	1.00 km	336906	163,419	163,419	100		30/09/2015
Part-A: Kodali Chhara WRS at Ch. 0+250Km	3 Vent-1.5mX2.0m	7806857	7,799,536	7,074,744	100	724,792	31/03/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1462324	1,432,744	1,432,744	100		31/12/2014
Subproject Total (Tk)		16,269,083	13,666,830	12,942,038		724,792	
129. Moulavibazar, Sadar							
SP35246, Andhamanu-Puli Khal Subproject							
Re-excavation of Andhamanu Khal including Reference Bed Block	6.29 km	7811225	7,811,225	3,760,245	100	4,050,980	15/05/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Khara Khal including Reference Bed Block	2.09 km	2840083	2,840,083	1,420,042	100	1,420,041	15/05/2015
Re-excavation of Suta Kamla Khal	0.90 km	1774099	1,774,099	808,495	100	965,604	15/05/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1228417	1,228,417	679,750	100	548,667	31/01/2016
Part-A: Andhamanu Khal Regulator at Ch.0+010Km	1 Vent-1.5mX1.8m	5557094	5,557,094	5,340,054	100	217,040	31/01/2016
Subproject Total (Tk)		19,210,919	19,210,919	12,008,586		7,202,333	
Upazila Total (Tk)		75,202,015	71,704,123	60,746,569		10,957,554	
130. Moulavibazar, Sreemongal							
SP33053, Lunglia Chhara Subproject							
Re-excavation of Puskuri Chhara	2.92 km	797305	817,221	817,221	100		31/01/2014
Re-excavation of Link Khal	1.50 km	717954	711,736	711,736	100		31/01/2014
Part-A: Lunglia Chhara WRS-1 at Ch.1+450Km	8 Vent-1.5mX2.5m	14898301	14,898,301	28,506,728	100	-13,608,427	31/08/2014
Part-B: Lunglia Chhara WRS-2 at Ch.3+800Km	8 Vent-1.5mX2.5m	14623559	14,623,559		100	14,623,559	31/08/2014
Part-C: Puskari Chhara Check Structure at Ch.1+600	2 Vent-1.2mX1.8m	2378435	2,378,435		100	2,378,435	31/08/2014
Part-D: Intake Regulator at Link Khal Ch.1+400Km	1 Vent-0.30m Dia	452274	452,274		100	452,274	31/05/2015
Part-E: WMCA Office and Related Item	Size: 12mX6m	1732773	1,703,996	1,703,996	100		30/06/2014
Subproject Total (Tk)		35,600,601	35,585,522	31,739,681		3,845,841	
131. Moulavibazar, Sreemongal							
SP33101, Jag Chhara Subproject							
Re-excavation of Akhalakhi Chhara	1.20 km	332365	325,468	325,468	100		28/02/2014
Re-excavation of Supply Canal i/c Dyke	1.21 km	1446318	1,381,943	1,381,943	100		28/02/2014
Part-A: Jag Chhara WRS at Ch.1+050Km	3 Vent-1.5mX2.5m	10087962	10,053,363	17,973,547	100	-7,920,184	30/11/2014
Part-B: Akhalki Chhara Check Structu at Ch.1+200Km	1 Vent-1.5mX1.5m	2372185	2,347,001		100	2,347,001	30/11/2014
Part-D: Khai Chhara Check Structure	1 Vent-1.5mX1.3m	1412736	1,407,435		100	1,407,435	30/04/2014
Part-C: Pucca Supply Canal	Length = 1115m	5147647	5,144,842		100	5,144,842	31/05/2015
Part-E: WMCA Office and Related Item	Size: 12mX6m	1507460	1,473,532	1,473,532	100		30/06/2014
Subproject Total (Tk)		22,306,673	22,133,584	21,154,490		979,094	
Upazila Total (Tk)		57,907,274	57,719,106	52,894,171		4,824,935	
District Total (Tk)		456,698,175	456,078,733	422,923,772		33,154,961	
132. Mymensingh, Dhobaura							
SP33055, Tarai Nadi Subproject							
Re-excavation of Tarai Nadi (Main)	4.00 km	3298651	3,298,651	1,400,596	100	1,898,055	30/04/2012
Re-excavation of Tarai Nadi Branch	2.90 km	1046069	1,046,069	1,046,069	100		31/05/2012
Reference Lined Section		228364	228,364	228,364	100		30/04/2012
Part-A: Tarai Nadi WRS-1 at Ch.0+090Km	4 Vent-1.5mX2.0m	10638442	10,350,914	20,607,410	100	-10,256,496	30/07/2013
Part-B: Tarai Nadi WRS-2 at Ch.4+965Km	4 Vent-1.5mX2.0m	10541402	10,256,496		100	10,256,496	30/07/2013
Part-C: WMCA Office and Related Item	Size: 12mX6m	1514200	1,514,200	975,000	90	539,200	30/09/2013
Subproject Total (Tk)		27,267,128	26,694,694	24,257,439		2,437,255	
133. Mymensingh, Dhobaura							
SP33056, Pachai Khal Subproject							
Maintenance Works of Buried Pipe Network System		555414	555,414			555,414	
Re-excavation of Pachai Khal	4.30 km	1009844	1,009,844	1,009,844	100		31/05/2012

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Referenece Lined Section (5 nos.)		115952	115,952	115,952	100		31/05/2012
Re-excavation of Pachai Khal	3.10 km	843258	843,258			843,258	
Part-A: Bamanbadua WRS at Ch. 0+000Km (Khal)	4 Vent-1.5mX2.0m	3477858	3,613,067	6,668,292	100	-3,055,225	27/03/2013
Part-B: Tengramari WRS at Ch. 3+100Km (Khal)	3 Vent-1.5mX2.0m	2940891	3,055,225		100	3,055,225	30/05/2013
Part-C2: Buried Pipe Network System	Length= 2115m	8695208	8,421,600	10,429,930	100	-2,008,330	31/01/2014
Part-C1: Header Tank & Service Connection of BPDB	Size: 6.1mX3.1m	2073578	2,008,330		100	2,008,330	15/03/2014
Part-D: WMCA Office and Related Item	Size: 12mX6m	1556276	1,556,276	975,000	100	581,276	28/02/2015
Subproject Total (Tk)		21,268,280	21,178,966	19,199,018		1,979,948	
134. Mymensingh, Dhobaura SP35190, Satarkhali Khal Subproject							
Re-excavation of Satar Khali Khal	7.60 km	4307147	2,336,835	2,336,835	100		30/06/2014
Re-excavation of Ulukhali Khal	2.55 km	1940952	1,127,185	1,127,185	100		30/04/2014
Re-excavation of Sathiar Khal	1.40 km	543250	430,561	430,561	100		30/04/2014
Part-A: Star Khali Khal WRS at Ch.0+000Km (Khal)	4 Vent-1.5mX1.8m	10388710	10,388,710	7,600,000	100	2,788,710	31/07/2015
Part-B : WMCA Office and Related ITem	Size:12mX6m	1701219	1,701,219		95	1,701,219	
Subproject Total (Tk)		18,881,279	15,984,511	11,494,581		4,489,930	
135. Mymensingh, Dhobaura SP35247, Ghagotia Par Nodi Subproject							
Re-excavation of Tarai Nodi	2.40 km	4081738	4,081,738	3,425,570	100	656,168	31/05/2015
Part-A: Ghagotia WRS at Ch.0+075Km	6 Vent-1.5mX2.5m	16634834	19,475,491	10,200,000	65	9,275,491	
Part-B: WMCA Office and Related Item	Size: 12mX6m	1306184	1,078,728		80	1,078,728	
Subproject Total (Tk)		22,022,756	24,635,957	13,625,570		11,010,387	
Upazila Total (Tk)		89,439,442	88,494,127	68,576,608		19,917,519	
136. Mymensingh, Fulbaria SP33080, Gujakuri Khal Subproject							
Resectioning of Biddaynanda Bazar-Ramnagar Embankm	2.80 km	3163146	3,055,931	3,055,931	100		31/08/2012
Re-construction of Guzakuri Khal (Biddaynanda Kasem House to Harun house) Embankment	1.50 km	855200	855,200			855,200	
Reexcavation of Gujakuri Khal	3.30 km	333282	33,300	33,300	100		30/06/2012
Reference Lined Section (5 nos.)		84165	8,400	8,400	100		31/07/2012
Part-A: Gujakuri Khal Regulator at Ch. 0+100Km	2 Vent-1.5mX1.8m	9510133	9,510,133	8,777,066	100	733,067	30/06/2013
Part-B: WMCA Office and Related Item	Size: 12mX6m	1473444	1,566,107	1,566,107	100		31/12/2013
Subproject Total (Tk)		15,419,370	15,029,071	13,440,804		1,588,267	
137. Mymensingh, Fulbaria SP33081, Sainar Khal Subproject							
Re-Construction of Sainar Khal Embankment (Koyer Chala Chorasta to Polastali Nutun Bazar)	1.20 km	848300	848,300			848,300	
Re-excavation of Sainar Khal	3.30 km	1338899	1,281,918	1,281,918	100		30/04/2013
Re-excavation of Pagaria Khal	1.77 km	903196	869,063	869,063	100		30/04/2013
Reference Lined Sections (5 nos.)		198754	198,379	198,379	100		30/04/2013
Part-A: Pagaria Khal Regulator	4 Vent-1.5mX1.8m	6912753	6,550,409	6,550,409	100		30/03/2013
Part-B: WMCA Office and Related Item	Size: 12mX6m	1464926	1,566,107	1,566,107	100		30/09/2013
Subproject Total (Tk)		11,666,828	11,314,176	10,465,876		848,300	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
138. Mymensingh, Fulbaria							
SP33082, Kalmina Khal Subproject							
Re-construction of Kalmina Khal Embankment (Boiddabari Bridge to Ahajani Bridge)	1.40 km	880750	880,750			880,750	
Reexcavation of Kalmina Khal	2.46 km	605499	215,044	215,044	100		30/04/2014
Reexcavation of Ahazani Khal	1.70 km	749464	378,212	378,212	100		30/04/2013
Reexcavation of Ulgi Khal	0.89 km	144316	65,622	65,622	100		30/04/2013
Part-A: Kalmina Khal Regulator at 0+100Km (Khal)	2 Vent-1.5mX2.0m	6935141	7,288,020		100	7,288,020	31/05/2013
Part-B: Ahazani Khal Regulator at 0+050Km (Khal)	2 Vent-1.5mX2.0m	6767478	7,140,638	19,983,240	100	-12,842,602	31/05/2013
Part-C: Mahara Khal Regulator at Ch.0+900Km (Khal)	1 Vent-1.5mX1.8m	6252633	3,253,609		100	3,253,609	31/05/2013
Part-D: WMCA Office and Related Item	Size: 12mX6m	1473561	1,566,107	1,566,107	100		31/12/2013
Part-C1: RCC Box Culvert on Khamerer More to Baddobari Village Road.	Size: 4mX4m	0	3,601,563		100	3,601,563	31/05/2013
Subproject Total (Tk)		23,808,841	24,389,565	22,208,225		2,181,340	
139. Mymensingh, Fulbaria							
SP33088, Foliar Khal Subproject							
Resectioning of Embankment	0.25 km	248913	240,728	240,728	100		28/02/2013
Re-construction of Foliar Khal (Kashorgonj Trimohoni to Abul House) Embankment	1.60 km	857610	857,610			857,610	
Reexcavation of Foliar Khal	3.78 km	2659156	2,585,786	2,585,786	100		28/02/2013
Reference Lined Section (4 nos.)		117243	117,243	117,243	100		28/02/2013
Part-A: Foliar Khal Regulator	3 Vent-1.5mX1.8m	10774604	10,774,604	11,438,993	100	-664,389	30/04/2013
Part-B: Foliar Khal Check Structure	2 Vent-1.2mX1.5m	1538048	1,538,048		100	1,538,048	31/05/2013
Part-C: WMCA Office and Related Item	Size: 12mX6m	1249616	1,361,325	1,361,325	100		30/04/2014
Subproject Total (Tk)		17,445,189	17,475,343	15,744,075		1,731,268	
Upazila Total (Tk)		68,340,228	68,208,155	61,858,980		6,349,175	
140. Mymensingh, Fulpur							
SP32027, Kharia Nadi Subproject							
Re-Sectioning of Embankment	3.10 km	2325530	1,757,599	1,757,599	100		28/03/2012
Repairing works of Embankment of Kharia Nodi Subproject		923126	923,126			923,126	
Re-excavation of Kharia Nadi	12.94 km	3504918	3,504,918	2,554,498	100	950,420	30/04/2012
Re-excavation of Suti Khal	1.10 km	132194	34,944	34,944	100		30/04/2012
Re-excavation of Charaldanga Khal	0.80 km	105862	102,913	102,913	100		30/04/2012
Reference Lined Section		462784	359,767	359,767	100		30/04/2012
Re-excavation of Kharia Nadi (Adll.)	6.13 km	1664555	1,664,555			1,664,555	
Part-A: Kharia Nodi Regulator-1 at Ch. 0+045Km (Kh	3 Vent-1.5mX1.8m	923126	9,904,235	12,762,861	100	-2,858,626	30/04/2013
Part-C: Check Structure WRS-1 at Ch. 11+177Km	6 Vent-1.2mX1.2m	2555521	2,555,521		100	2,555,521	30/06/2013
Part-D: WMCA Office and Related Items	Size: 12mX6m	931211	931,211		100	931,211	30/04/2013
Subproject Total (Tk)		13,528,827	21,738,789	17,572,582		4,166,207	
141. Mymensingh, Fulpur							
SP35163, Dholai Khal Subproject							
Reexcavation of Dholai Khal	10.00 km	11396993	9,691,766	9,691,766	100		30/04/2014
WMCA Office and Related Item	Size: 12mX6m	1181763	1,130,992	1,130,992	100		31/10/2014
Subproject Total (Tk)		12,578,756	10,822,758	10,822,758			
142. Mymensingh, Fulpur							
SP35164, Nakananda-Batikura Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Reexcavation of Nakananda-Batikura Khal	7.40 km	4125526	4,125,526	2,859,700	100	1,265,826	31/05/2015
Reexcavation of Boulir Khal	2.10 km	499423	408,997	408,997	100		15/04/2014
Part-A: Batikura Regulator at Ch.0+685Km	Size: 4 Vent-1.5mX1.8m	14518379	14,518,379	15,100,000	95	-581,621	
Part-C: Bongaon Gated Regulator at Ch.2+100Km	Size: 2 Vent-1.5mX1.8m	3223648	3,223,648		95	3,223,648	
Part-D: WMCA Office and Related Item	Size: 12mX6m	1272988	1,272,988		95	1,272,988	
Subproject Total (Tk)		23,639,965	23,549,539	18,368,697		5,180,842	
Upazila Total (Tk)		49,747,547	56,111,086	46,764,037		9,347,049	
143. Mymensingh, Gafargaon							
SP31001, Rouha CAD Subproject							
Part-B: Buried Pipe Network System	Length: 9880m	25949045	26,790,908	27,400,000	100	-609,092	28/02/2013
Part-A: Header Tank	Size: 6.1mX3.0m	1686323	1,516,988		100	1,516,988	31/01/2013
Part-A1: Construction of Pump House		336355	336,355		25	336,355	
Part-A2: Supply of Electric Pump and Motor With Power Connection		1663644	1,663,644		25	1,663,644	
Part-A3: Supply of Accessorties for Pump		1063112	1,063,112		25	1,063,112	
Part-C: WMCA Office and Related Items	Size: 12mX6m	851949	1,302,612		100	1,302,612	28/02/2013
Subproject Total (Tk)		31,550,428	32,673,620	27,400,000		5,273,620	
144. Mymensingh, Gafargaon							
SP33079, Chait Beel Subproject							
Rexcavation of Chait Khal	1.55 km	592569	400,479	400,479	100		30/04/2013
Rexcavation of Fetrakuli Khal	0.71 km	157330	125,000	125,000	100		30/04/2013
Rexcavation of Boniar Khal	0.85 km	167868	167,868	167,868	100		30/04/2013
Reference Lined Section (6nos.)		103248	100,000	100,000	100		30/04/2013
Part-A: Chait Beel Regulator at Ch. 0+125Km	2 Vent-1.5mX1.8m	7640199	7,462,616	7,462,616	100		30/09/2012
Subproject Total (Tk)		8,661,214	8,255,963	8,255,963			
145. Mymensingh, Gafargaon							
SP35245, Goraber Subproject							
Part-B: Burried Pipe Networks System	Length = 9.430 Km	27124832	27,124,832		10	27,124,832	
Part-A: Header Tank	Size: 6.10mX4m	3493133	3,493,133	3,200,000	90	293,133	
part-C1: Construction of Pump House		328256	328,256			328,256	
part-C2: Supply of Electric Pump and Motor with Power Connection		1125072	1,125,072			1,125,072	
part-C3: Supply of Accessories for Pump		344676	344,676			344,676	
Part-C: WMCA Office and Related Item	Size: 12mX6m	1388453	1,388,453		90	1,388,453	
Subproject Total (Tk)		33,804,422	33,804,422	3,200,000		30,604,422	
146. Mymensingh, Gafargaon							
SP35249, Dogachhia Subproject							
Part-D: Burried Pipe Network System	Length= 8.310 Km	23819812	23,819,812	3,300,000	20	20,519,812	
Part-A: Header Tank	Size: 6.10mX3.75m	2033026	2,033,026		90	2,033,026	
Part-B: Supply of Accessories for Pump and Service Connectionfrom PDB/REB		1025126	1,025,126		5	1,025,126	
Part-B1: Construction of Pump House		227619	227,619			227,619	
Part-B2: Supply of Electric Pump with Motor with Power Connection		1175072	1,175,072			1,175,072	
Part-B3: Supply of Accessories for Pump		6529	6,529			6,529	
Part-E: WMCA Office and Related Item	Size: 12mX6m	1365031	1,365,031		90	1,365,031	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		29,652,216	29,652,216	3,300,000		26,352,216	
Upazila Total (Tk)		103,668,281	104,386,221	42,155,963		62,230,258	
147. Mymensingh, Gauripur							
SP35219, Beel Kaila-Balua Khal Subproject							
Re-excavation of Beel Kaila-Chowka Khal	14.00 km	4489351	4,489,351	3,265,800	100	1,223,551	31/05/2015
Re-excavation of Rowa Khal	1.50 km	615764	615,764	471,705	100	144,059	31/05/2015
Re-excavation of Maizga Branch Khal	2.50 km	1722582	1,722,582			1,722,582	
Re-excavation of Kaytapuri Branch Khal	1.30 km	467390	467,390			467,390	
Part-B: WMCA Office and Related Item	Size: 12mX6m	1183975	1,309,021	500,000	80	809,021	
Part-A: Rehabilitation of Rowa Khal Pipe Culvert at Ch.1+025Km (Khal) Pipe Culvert	1 Vent-0.90m Dia	135746	135,746		100	135,746	30/11/2015
Subproject Total (Tk)		8,614,808	8,739,854	4,237,505		4,502,349	
Upazila Total (Tk)		8,614,808	8,739,854	4,237,505		4,502,349	
148. Mymensingh, Haluaghat							
SP34155, Saul Nadi Bishnajari Khal Subproject							
Re-excavation of Saul Nadi	1.20 km	2680692	2,680,692	2,680,692	100		30/04/2014
Part-A: Saul Nadi WRS at Ch.0+660 Km	6 Vent-1.5mX2.5m	14999199	17,461,734	15,794,338	100	1,667,396	30/11/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1112556	1,273,851		90	1,273,851	
Subproject Total (Tk)		18,792,447	21,416,277	18,475,030		2,941,247	
Upazila Total (Tk)		18,792,447	21,416,277	18,475,030		2,941,247	
149. Mymensingh, Muktagacha							
SP31002, Tekhala-Naodhara-Katajora Khal Subproject							
Re-excavation of Tekhala-Naodhara-Katajora Khal	6.60 km	8425212	5,686,572	5,686,572	100		30/06/2013
Part-A: Bahenga WRS at Ch. 0+103Km (Khal)	5 Vent-1.5mX2.0m	13875015	13,875,015		100	13,875,015	30/06/2014
Part-B: Tekhala WRS at Ch. 5+220Km (Khal)	4 Vent-1.5mX1.8m	3449754	3,449,754	16,164,404	100	-12,714,650	30/06/2014
Part-C: WMCA Office and Related Items	Size: 12mX6m	910824	1,761,477	855,462	73	906,015	
Subproject Total (Tk)		26,660,805	24,772,817	22,706,438		2,066,379	
Upazila Total (Tk)		26,660,805	24,772,817	22,706,438		2,066,379	
150. Mymensingh, Nandail							
SP33048, Bapail Beel Subproject							
Reexcavation of Chengua Khal	2.51 km	1130009	1,080,558	1,080,558	100		31/07/2012
Reexcavation of Kath Mogha Khal	1.82 km	959417	927,166	927,166	100		31/07/2012
Reexcavation of Mogha Nadi	4.59 km	3142595	3,142,595	2,494,580	100	648,015	31/07/2012
Reference Lined Section		328738	328,738	98,600	100	230,138	31/07/2012
Part-A: Bahadurpur WRS	4 Vent-1.5mX2.0m	10319158	10,319,158	9,169,307	100	1,149,851	31/07/2012
Part-B: WMCA Office and Related Items	Size: 12mX6m	1783619	1,935,971	1,935,971	100		30/09/2013
Subproject Total (Tk)		17,663,536	17,734,186	15,706,182		2,028,004	
151. Mymensingh, Nandail							
SP33049, Bawlar Beel Subproject							
Re-excavation of Garail Khal	3.20 km	830327	794,360	794,360	100		31/07/2012
Re-excavation of Garail Branch Khal	1.55 km	491158	431,158	431,158	100		31/07/2012
Re-excavation of Bamankhali-Sharmara Nadi	3.26 km	3569581	3,412,295	3,412,295	100		31/07/2012
Reference Lined Section (10 nos)		353336	353,336	105,900	100	247,436	31/07/2012
Re-excavation of Garail Khal (adll)	3.15 km	1278406	1,278,406			1,278,406	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Garail Branch Khal (Adll)	1.50 km	767900	767,900			767,900	
Part-A: Barilla Regulator at Ch.0+050Km (Khal)	3 Vent-1.5mX1.8m	7701462	7,246,638	7,246,638	100		30/11/2012
Part-B: WMCA Office and Related Items	Size: 12mX6m	1853993	2,012,357	2,012,357	100		30/09/2013
Subproject Total (Tk)		16,846,163	16,296,450	14,002,708		2,293,742	
152. Mymensingh, Nandail							
SP33050, Narsunda-Tongi Khal Subproject							
Re-excavation of Narasunda Khal	6.04 km	7361932	7,361,932	2,205,900	100	5,156,032	31/03/2012
Re-excavation of Tongi Khal	3.40 km	1315655	1,281,305	1,281,305	100		10/04/2012
Re-excavation of Gaiar Khal	1.40 km	632527	622,100	622,100	100		31/03/2012
Reference Lined Section		476009	476,009	47,600	100	428,409	
Re-excavation of Dhulia Beel Khal	2.95 km	149178	149,178	149,178	100		10/04/2012
Part-C: WMCA Office and Related Item	Size:12mX6m	1855181	2,013,646	2,013,646	100		30/09/2013
Part-A: Box Culvert at Ch. 0+822Km	1 Vent-3.5mX3.0m	973546	970,382	1,840,837	100	-870,455	31/05/2012
Part-B: Box Culvert at Ch. 2+859Km	1 Vent-3.0mX3.0m	873293	870,455		100	870,455	31/05/2012
Subproject Total (Tk)		13,637,321	13,745,007	8,160,566		5,584,441	
153. Mymensingh, Nandail							
SP35228, Udlar Khal Subproject							
Re-excavation of Dhamai Khal	2.10 km	891670	891,670	445,500	100	446,170	31/05/2015
Re-excavation of Udlar Khal	1.13 km	258210	258,210	129,000	100	129,210	31/05/2015
Part-A: Dhamai Khal Regulator at Ch.0+300 Km	2 Vent-1.5mX1.8m	5226490	5,226,490	2,700,000	100	2,526,490	31/12/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1265055	1,265,055		100	1,265,055	31/12/2015
Subproject Total (Tk)		7,641,425	7,641,425	3,274,500		4,366,925	
154. Mymensingh, Nandail							
SP35248, Boular Khal Subproject							
Re-excavation of Boular Khal i/c Bed Blocks	5.40 km	5508158	5,508,158	1,806,500	100	3,701,658	30/06/2015
Re-excavation of Gazaria Khal i/c Bed Blocks	2.40 km	913380	913,380	456,500	100	456,880	31/05/2015
Part-A: Boular Khal WRS at Ch.1+300Km (Boular Khal)	2 Vent-1.5mX2.0m	4316875	4,705,401	4,000,000	100	705,401	30/11/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1143889	1,203,365		85	1,203,365	
Subproject Total (Tk)		11,882,302	12,330,304	6,263,000		6,067,304	
Upazila Total (Tk)		67,670,746	67,747,372	47,406,956		20,340,416	
155. Mymensingh, Trishal							
SP34108, Mora Khal (Meduary River) Subproject							
Reexcavation of Khal	5.10 km	5341464	5,080,286	5,080,286	100		15/05/2013
Part-A: Mora Khal WRS (2 Stage Gate) at Ch.0+000Km	4 Vent-1.5mX3.0m (2 Stages)	14160264	13,672,788	13,672,788	100		31/01/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1112556	1,205,735	850,000	90	355,735	
Subproject Total (Tk)		20,614,283	19,958,809	19,603,074		355,735	
156. Mymensingh, Trishal							
SP35162, Nageswari Nadi Subproject							
Re-excavation of Nageswari Nadi	8.30 km	6242234	5,268,882	5,268,882	100		20/04/2014
Re-excavation of Latia Khal	1.75 km	1616515	1,346,922	1,346,922	100		20/04/2014
Part-A: Nageswari Nadi WRS at Ch.1+800Km	4 Vent-1.5mX2.50m	11671538	11,671,538	11,994,614	100	-323,076	31/10/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1511800	1,511,800		100	1,511,800	31/10/2014
Subproject Total (Tk)		21,042,087	19,799,142	18,610,418		1,188,724	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		41,656,371	39,757,951	38,213,492		1,544,459	
District Total (Tk)		474,590,674	479,633,861	350,395,009		129,238,852	
157. Netrokona, Atpara SP32010, Langulia Khal Subproject							
Emergency protective works of embankment and approach of Langulia Regulator	0.06 km	306852	306,852	306,852	100		30/07/2012
Part-C:Langulia Khal Flushing Regulator at Ch.4+76	1 Vent-1.5mX1.8m	6543247	6,949,227		100	6,949,227	28/02/2013
Part-A:Khaliakhali Khal Regulator at 19m U/S of Br	3 Vent-1.5mX1.8m	9528598	9,735,474	25,194,858	100	-15,459,384	28/02/2013
Part-B:Langulia Khal Regulator at 36m U/S of Br	2 Vent-1.5mX1.8m	8483573	9,619,011		100	9,619,011	28/02/2013
Part-D: WMCA Office and Related Items	Size: 12mX6m	1388103	1,454,862	1,454,862	100		28/08/2013
Subproject Total (Tk)		26,250,372	28,065,426	26,956,572		1,108,854	
158. Netrokona, Atpara SP33045, Pudda Khali Khal Subproject							
Re-sectioning of Embankment	4.82 km	4834978	4,422,821	4,422,821	100		30/06/2013
Re-excavation of Pudda Khali Khal	0.50 km	298815	298,815	298,815	100		31/05/2012
Part-A: Pudda Khali Khal Regulator at Ch.0+055Km	2 Vent-1.5mX1.8m	8387223	8,387,223	7,356,909	100	1,030,314	31/07/2012
Part-B: WMCA Office and Related Items	Size: 12mX6m	1058129	1,061,392	1,061,392	100		30/09/2013
Subproject Total (Tk)		14,579,144	14,170,251	13,139,937		1,030,314	
159. Netrokona, Atpara SP35174, Nasirkhali Khal Subproject							
Re-excavation of Nasirkhali Khal	2.70 km	4364777	3,462,347	3,462,347	100		30/04/2015
Part-A: Nasirkhali Khal Regulator at Ch.0+075Km	4 Vent-1.5mX1.8m	14425862	14,425,862	13,245,301	100	1,180,561	05/05/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1537897	1,826,537	1,826,537	100		30/09/2015
Subproject Total (Tk)		20,328,536	19,714,746	18,534,185		1,180,561	
160. Netrokona, Atpara SP35186, Narayanpur Khal Subproject							
Re-sectioning of Embankment	3.18 km	2838266	2,838,266	2,838,266	100		30/04/2014
Re-excavation of Narayanpur Khal	0.40 km	234414	234,414	234,414	100		30/04/2015
Re-excavation of Fish Sanctuary in Petna Beel		376211	376,211	376,211	100		30/04/2015
Part-A: Narayanpur Khal Regulator at Ch.1+330Km	2 Vent-1.5mX1.8m	8725424	8,872,554	8,274,540	100	598,014	15/05/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1551746	2,186,433	2,186,433	100		31/10/2015
Subproject Total (Tk)		13,726,060	14,507,878	13,909,864		598,014	
Upazila Total (Tk)		74,884,113	76,458,301	72,540,558		3,917,743	
161. Netrokona, Durgapur SP33089, Bijoypur Bawaipara Subproject							
Construction of Dyke on Jongkhol Khal	0.65 km	260103	260,103	260,103	100		31/03/2014
Re-excavation of Bawaipara Khal & Resectioning of Bawaipara Dyke	3.78 km	2551609	2,551,607	2,551,607	100		31/03/2014
Part-A: Bawaipara WRS-1 at Ch.3+828Km (Khal)	3 Vent-1.5mX1.8m	6412320	6,725,453		100	6,725,453	31/05/2014
Part-B: Bawaipara WRS-2 at Ch.1+413Km (Khal)	4 Vent-1.5mX1.8m	9246095	9,790,895		100	9,790,895	31/05/2014
Part-C: Burried Pipe Line	Length = 625m	2542190	3,101,221	17,888,304	100	-14,787,083	31/05/2014
Part-D: WMCA Office and Related Item	Size: 12mX6m	1301944	1,276,258	1,276,258	100		28/08/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		22,314,261	23,705,537	21,976,272		1,729,265	
Upazila Total (Tk)		22,314,261	23,705,537	21,976,272		1,729,265	
162. Netrokona, Kalmakanda							
SP31008, Pukuria-Uziakhali Khal Subproject							
Re-sectioning of Left Bank Embankment of Boghai Kh	5.40 km	2437388	2,273,741	2,273,741	100		30/09/2011
Re-sectioning of Right Bank Embankment of Boghai K	7.00 km	3164016	2,962,236	2,962,236	100		30/09/2011
Part-A: Regulator at Outfall of Loliar Khal	2 Vent-1.5mX1.8m	6223185	6,209,404	6,209,404	100		30/05/2012
Part-B: WMCA Office and Related Items	Size: 12mX6m	885102	1,082,043	1,082,043	100		03/05/2012
Subproject Total (Tk)		12,709,691	12,527,424	12,527,424			
163. Netrokona, Kalmakanda							
SP34105, Dheknai Khal Subproject							
Reexcavation of Dheknai Khal	3.20 km	5601597	5,486,813	5,486,813	100		30/04/2013
Part-A: Boushamar Beel Regulator	2 Vent-1.5mX1.5m	4460635	4,460,635	8,857,000	100	-4,396,365	31/05/2014
Part-B: Mora Khal Regulator	2 Vent-1.5mX1.5m	4427936	4,427,936		100	4,427,936	31/05/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1335583	1,256,203	1,256,203	100		01/05/2015
Subproject Total (Tk)		15,825,751	15,631,587	15,600,016		31,571	
164. Netrokona, Kalmakanda							
SP35198, Dosdar-Ranigaon Subproject							
Re-sectioning of Dosdar-Ranigaon Embankment	9.42 km	7059924	7,059,924		100	7,059,924	28/02/2015
Reexcavation of Kalakona-Mandarua Khal	1.50 km	1324033	1,324,033		100	1,324,033	28/02/2015
Reexcavation of Bain Khal	0.80 km	765612	765,612		100	765,612	31/12/2014
Part-A: Kalakona Mandarua Khal Regulator at Ch. 1+740Km (Embkt)	2 Vent-1.5mX1.8m	8488559	8,488,559	13,696,583	100	-5,208,024	13/05/2015
Part-B: Bain Khal Regulator at Ch.6+565Km (Embkt)	1 Vent-1.5mX1.8m	5977216	5,977,216		100	5,977,216	13/05/2015
Part-C: WMCA Office and Related Item	Size: 12mX6m	1559089	1,739,153	1,739,153	100		26/08/2015
Subproject Total (Tk)		25,174,433	25,354,497	15,435,736		9,918,761	
165. Netrokona, Kalmakanda							
SP35209, Bakla-Hatshira Subproject							
Resectioning of Bakla-Hatshira Embankment	9.32 km	15438531	15,438,531		100	15,438,531	30/04/2015
Re-excavation of Doulatkhali Khal	1.10 km	311565	311,565		100	311,565	30/04/2015
Re-excavation of Pubdhuli Khal	0.50 km	140534	140,534		100	140,534	30/04/2015
Part-A: Doulatkhali Khal Regulator at Ch.3+810Km	1 Vent-1.5mX1.5m	3181946	3,181,946	7,234,569	100	-4,052,623	20/05/2015
Part-B: Pubdhuli Khal Regulator at Ch.7+050Km	1 Vent-1.5mX1.8m	4809289	4,809,289		100	4,809,289	20/05/2015
Part-C: WMCA Office and Related Item	Size: 12mX6m	1290687	1,443,120	1,443,120	100		30/11/2015
Subproject Total (Tk)		25,172,551	25,324,984	8,677,689		16,647,295	
Upazila Total (Tk)		78,882,426	78,838,492	52,240,865		26,597,627	
166. Netrokona, Kendua							
SP35178, Sunai Haor Subproject							
Resectioning of Embankment	3.45 km	5199104	5,199,104	5,143,979	100	55,125	30/04/2014
Reexcavation of Kachua Khal	1.20 km	724191	724,191		100	724,191	31/03/2014
Reexcavation of Fuleswari Khal	1.20 km	1037176	1,037,176		100	1,037,176	31/03/2014
Reexcavation of Kolloroa Khal	0.90 km	157772	157,772		100	157,772	31/03/2014
Part-A: Kachuar Khal Regulator	1 Vent-1.2mX1.2m	4882843	4,882,843	13,411,913	100	-8,529,070	15/05/2015
Part-B: Fuleswari Khal Regulator	1 Vent-1.2mX1.2m	4883749	4,883,749		100	4,883,749	15/05/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-C: Kolloara Khal Regulator	1 Vent-1.2mX1.2m	4522827	4,522,827		100	4,522,827	15/05/2015
Part-D: WMCA Office and Related Item	Size: 12mX6m	1335922	2,051,462	2,051,462	100		25/08/2015
Subproject Total (Tk)		22,743,584	23,459,124	20,607,354		2,851,770	
Upazila Total (Tk)		22,743,584	23,459,124	20,607,354		2,851,770	
167. Netrokona, Madan							
SP34119, Foring Khal Subproject							
Reexcavation of Foring Khal	4.30 km	6778325	385,705	385,705	100		12/02/2015
Subproject Total (Tk)		6,778,325	385,705	385,705			
Upazila Total (Tk)		6,778,325	385,705	385,705			
168. Netrokona, Mohonganj							
SP35189, Kachadhor Khal Subproject							
Resectioning of Embankment	2.52 km	3112562	3,112,562	3,112,562	100		10/04/2014
Reexcavation of Fish Sanctuary		376215	376,215	376,215	100		30/04/2015
Re-excavation of Kachadhor Khal	1.10 km	915027	915,027	915,027	100		30/04/2015
Re-excavation of Kachadhor Branch Khal	0.70 km	512645	512,645	512,645	100		30/04/2015
Part-A: Kachadhor Khal Regulator at Ch.1+235Km	2 Vent-1.5mX1.8m	9364622	9,364,622	9,084,871	100	279,751	01/05/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1512373	1,772,407	1,772,407	100		26/08/2015
Subproject Total (Tk)		15,793,445	16,053,478	15,773,727		279,751	
169. Netrokona, Mohonganj							
SP35204, Paleha-Sonarampur Subproject							
Re-sectioning of Sonarampur embankment	1.78 km	806724	806,724	806,723	100	1	30/04/2014
Re-sectioning of Paleha embankment	3.40 km	1832918	1,832,918	1,832,919	100	-1	30/04/2014
Re-excavation of Birbiriya Khal	1.10 km	628364	628,364	628,364	100	0	30/04/2014
Re-excavation of Gorumara Khal	0.30 km	167387	167,387	167,386	100	1	30/04/2014
Part-A: Paleha Regulator at Ch. 0+220Km (Embkt)	1 Vent-1.2mX1.2m	2985884	2,985,884	3,018,665	100	-32,781	20/05/2015
Part-B: Rehabilitation of Birbiriya Khal Regulator at Ch. 1+???Km (Embkt)	2 Vent-1.5mX1.8m	362041	362,041		100	362,041	20/05/2015
Part-C: Renovation of Sonaram Pipe Culvert at Ch. 0+231Km (Sonarampur Embkt)	3 Vent-0.90m Dia	437739	437,739		100	437,739	20/05/2015
Part-D: WMCA office with related facilities	Size: 12mX6m	1376443	1,788,023	1,788,023	100		30/04/2015
Subproject Total (Tk)		8,597,499	9,009,079	8,242,080		766,999	
170. Netrokona, Mohonganj							
SP35206, Betia Beel Subproject							
Re-sectioning of Betia Embankment	1.82 km	2641700	2,641,700	2,641,700	100		30/04/2015
Re-excavation of West Betia Khal	0.25 km	76600	76,600	76,600	100		30/04/2015
Re-excavation of Maddhya Betia Khal	0.28 km	62385	62,385	62,385	100		30/04/2015
Re-excavation of East Betia Khal	0.30 km	68829	68,829	68,829	100		30/04/2015
Part-A: East Betia Khal Box Sluice at Ch.2+255Km	1 Vent-1.0mX1.0m	1734021	1,734,021	5,230,990	100	-3,496,969	20/05/2015
Part-B: Maddhya Betia Khal Box Sluice at Ch.2+408Km	1 Vent-1.0mX1.0m	1753813	1,753,813		100	1,753,813	20/05/2015
Part-C: West Betia Khal Box Sluice at Ch.2+780Km	1 Vent-1.0mX1.0m	1744083	1,744,083		100	1,744,083	20/05/2015
Part-D: WMCA Office and Related Item	Size: 12mX6m	1582215	1,837,108	1,837,108	100		30/11/2015
Subproject Total (Tk)		9,663,646	9,918,539	9,917,612		927	
Upazila Total (Tk)		34,054,590	34,981,097	33,933,419		1,047,678	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
171. Netrokona, Purbadhala							
SP35205, Chitrang Beel Subproject							
Re-excavation of Gohai Khal	1.00 km	436720	436,720	436,720	100		31/10/2015
Re-excavation of Eran Beel Khal	0.58 km	192280	192,280	192,280	100		31/10/2015
Part-A: Gohai Khal Regulator at Ch.0+347Km	3 Vent-1.5mX1.8m	7566306	7,566,306	7,120,370	100	445,936	31/05/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1366311	1,762,159	1,762,159	100		31/10/2015
Subproject Total (Tk)		9,561,617	9,957,465	9,511,529		445,936	
Upazila Total (Tk)		9,561,617	9,957,465	9,511,529		445,936	
District Total (Tk)		249,218,916	247,785,721	211,195,702		36,590,019	
172. Rajbari, Baliakandi							
SP32014, Talbaria Beel Subproject							
Earth Filling of Talbaria WMCA Office		189369	189,116	189,116	100		18/03/2013
Re-excavation of Talbaria Khal	0.90 km	304218	303,330	303,330	100		20/02/2012
Reference Lined Section		52322	52,087	52,087	100		20/02/2012
Part-A: Talbaria Khal Regulator at Ch.0+040 Km (Kh	2 vent-1.5mX1.8m	5890738	5,529,384	7,218,774	100	-1,689,390	30/08/2012
Part-B: Dhubaria WRS (Culvert Modification)	2 vent-1.5mX1.8m	627854	589,340		100	589,340	31/05/2012
Part-C: WMCA Office and Related Items	Size: 12mX6m	1171941	1,100,050		100	1,100,050	31/05/2012
Subproject Total (Tk)		8,236,443	7,763,307	7,763,307			
173. Rajbari, Baliakandi							
SP33094, Chalitakhali Khal Subproject							
Reexcavation of Chalitakhali Khal including Reference Pillar (6 nos.)	5.00 km	4586586	4,210,963	4,210,963	100		30/04/2014
Part-A: Chalitakhali Khal WRS at Ch. 0+100Km	3 Vent-1.5mX1.8m	8367612	8,367,612	7,469,475	100	898,137	30/06/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1553371	1,543,371	1,543,371	100		30/06/2015
Subproject Total (Tk)		14,507,569	14,121,946	13,223,809		898,137	
174. Rajbari, Baliakandi							
SP33095, Dakshinbari Khal Subproject							
Reexcavation of Paban Miar Khal	2.00 km	1710736	1,397,150	1,397,150	100		30/04/2013
Reexcavation of Kuthir Khal	1.20 km	1396355	1,245,919	1,245,919	100		30/04/2013
Part-B:Paban Miar Khal WRS by Modif of Box Culvert	2 Vent-1.5mX1.8m	2701593	2,694,238		100	2,694,238	30/09/2012
Part-A: Kuthir Khal WRS at Point of Existin Pipe C	1 Vent-1.5mX2.0m	4258028	4,246,436	6,940,674	100	-2,694,238	28/02/2013
Part-C: WMCA Office and Related Item	Size: 12mX6m	1596071	1,596,071	1,024,048	100	572,023	30/04/2015
Subproject Total (Tk)		11,662,783	11,179,814	10,607,791		572,023	
175. Rajbari, Baliakandi							
SP34111, Saldar Beel Subproject							
Re-excavation of Pakuria Khal	1.00 km	223818	221,767	221,767	100		30/04/2014
Re-excavation of Jhaodangi Khal	0.60 km	143234	141,079	141,079	100		30/04/2014
Reference Lined Sections (4 nos.)		122340	61,170	61,170	100		31/03/2014
Re-excavation of Kana Khal	0.30 km	283796	167,818	167,818	100		30/04/2014
Part-A: Bhatir Khal WRS at Ch. 0+615Km	2 Vent-1.5mX2.2m	7256530	7,256,530	8,096,698	100	-840,168	30/09/2013
Part-B: WMCA Office and Related Item	ize: 12mX6m	1512530	1,512,530		100	1,512,530	28/02/2014
Subproject Total (Tk)		9,542,249	9,360,895	8,688,532		672,363	
176. Rajbari, Baliakandi							
SP35201, Bangdubi Beel Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Re-excavation of Bangdubi Khal	2.83 km	4123806	3,622,310	3,622,310	100		10/04/2015
Part-A: Bangdubi Khal WRS at Ch. 0+035Km	2 Vent-1.5mX2.0m	8364242	8,364,242	6,601,231	100	1,763,011	30/06/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1575166	1,575,166		100	1,575,166	30/06/2015
Subproject Total (Tk)		14,063,214	13,561,718	10,223,541		3,338,177	
177. Rajbari, Baliakandi							
SP35210, Ghoshkhali Subproject							
Re-excavation of Ghoshkhali Khal	3.30 km	1029423	937,762	937,762	100		10/04/2014
Re-excavation of Ghoshkhali Khal Branch-1	0.26 km	33376	30,044	30,044	100		10/04/2014
Re-excavation of Ghoshkhali Khal Branch-2	0.53 km	213337	194,105	194,105	100		10/04/2014
Re-excavation of Ghoshkhali Khal Branch-3	0.40 km	408198	290,293	290,293	100		10/04/2014
Re-excavation of Bhati Khal	0.39 km	68701	61,142	61,142	100		10/04/2014
Part-A: Ghoshkhali Khal WRS at Ch.0+400Km	2 Vent-1.5mX2.0m	3323341	2,884,604	9,455,535	100	-6,570,931	31/05/2015
Part-B: Ghoshkhali Khal Regulator at Ch.3+097Km	1 Vent-1.5mX1.8m	5741508	5,427,840		100	5,427,840	31/05/2015
Part-C: WMCA Office and Related Item	Size: 12mX6m	1472029	1,586,597		100	1,586,597	31/05/2015
Subproject Total (Tk)		12,289,911	11,412,387	10,968,881		443,506	
178. Rajbari, Baliakandi							
SP35212, Thakur Naopara Subproject							
Re-excavation of Thakur Naopara Khal	1.86 km	946726	946,726	284,217	100	662,509	30/04/2015
Re-excavation of Bairagir Khal	3.75 km	1262360	1,262,360	378,707	100	883,653	30/04/2015
Re-excavation of Branch Khal	0.29 km	44152	44,152	4,415	100	39,737	30/04/2015
Part-A: Noapara Khal WRS at Ch. 0+640Km	1 Vent-1.5mX1.8m	2574350	2,574,350	4,439,593	100	-1,865,243	30/09/2015
Part-B: Bairagir Khal WRS at Ch. 0+240Km	2 Vent-1.5mX1.8m	3344628	3,344,628		100	3,344,628	30/09/2015
Part-C: WMCA Office and Related Item	Szie: 12mX6m	1602305	1,602,305		100	1,602,305	30/09/2015
Subproject Total (Tk)		9,774,521	9,774,521	5,106,932		4,667,589	
179. Rajbari, Baliakandi							
SP35224, Rotandia-Balughat Subproject							
Re-excavation of Horai Khal	7.20 km	12843271	12,843,271			12,843,271	
Part-A: Horai Khal WRS at Ch.3+958	5 Vent-1.5mX2.0m	15780668	15,780,668	12,399,525	100	3,381,143	31/10/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1561485	1,561,485		100	1,561,485	31/10/2015
Subproject Total (Tk)		30,185,424	30,185,424	12,399,525		17,785,899	
Upazila Total (Tk)		110,262,114	107,360,012	78,982,318		28,377,694	
180. Rajbari, Kalukhali							
SP33063, Betbaria Khal Subproject							
Reexcavation of Betbaria Khal	3.80 km	5480506	5,299,570	5,299,570	100		31/05/2012
Reexcavation of Monai Khal	1.00 km	481535	467,421	467,421	100		27/04/2012
Reexcavation of Kana Beel Khal	0.25 km	230079	223,180	223,180	100		27/04/2012
Reexcavation of Betbaria Branch Khal	0.20 km	149857	145,724	145,724	100		27/04/2012
Reference Lined Section (6 nos)		147387	147,182	147,182	100		27/04/2012
Part-A: Betbaria WRS-1 at Ch.0+035Km	2 Vent-1.5mX2.0m	6413308	5,790,462	5,790,462	100		14/09/2012
Part-B: WMCA Office and Related Item	Size: 12mX6m	1660887	1,626,626	1,626,626	100		31/01/2015
Subproject Total (Tk)		14,563,559	13,700,165	13,700,165			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
181. Rajbari, Kalukhali							
SP35202, Satota Shibbari Khal Subproject							
Re-excavation of Satota Shibbari Khal	2.25 km	5220560	5,051,563	5,051,563	100		10/04/2015
Part-A: Satota Shibbari Regulator at Ch. 2 Vent-1.5mX1.8m	2 Vent-1.5mX1.8m	10062000	8,646,049	9,677,593	100	-1,031,544	31/03/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1141692	1,534,164		100	1,534,164	31/03/2015
Subproject Total (Tk)		16,424,252	15,231,776	14,729,156		502,620	
182. Rajbari, Kalukhali							
SP35225, Kumri Rani Khal Subproject							
Kumri Rani Khal with Fish Sanctuary	3.23 km	4345259	4,140,821	4,140,821	100		10/04/2015
Part-A: Kurmi Rani Khal Regulator at Ch.0+032Km	2 Vent-1.5mX1.8m	10949890	9,949,680	10,877,452	100	-927,772	10/04/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1525017	1,551,161		100	1,551,161	30/04/2015
Subproject Total (Tk)		16,820,166	15,641,662	15,018,273		623,389	
183. Rajbari, Kalukhali							
SP35227, Kalkalia-Boroichora Khal Subproject							
Re-excavation of Boro Kalkalia Khal with Fish Shelter	1.90 km	2893170	2,893,170	2,803,506	100	89,664	10/04/2015
Re-excavation of Sayestapur Khal with Fish Shelter	1.75 km	783139	783,139	1,067,385	100	-284,246	10/04/2015
Re-excavation of Puran Sikjan Khal with Fish Shelter	1.20 km	1095313	1,095,313	765,799	100	329,514	10/04/2015
Part-A: Boro Kalkalia Khal Regulator at Ch.0+400Km	2 Vent-1.5mX1.8m	10988125	10,988,125	10,473,161	100	514,964	19/04/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1561219	1,561,219		100	1,561,219	31/05/2015
Subproject Total (Tk)		17,320,966	17,320,966	15,109,851		2,211,115	
Upazila Total (Tk)		65,128,944	61,894,569	58,557,445		3,337,124	
184. Rajbari, Pangsha							
SP33064, Machpara-Lakshmandia Khal Subproject							
Reexcavation of Laxmandia Khal	4.10 km	3973377	3,842,074	3,842,074	100		30/04/2012
Reexcavation of Noapara Khal	2.76 km	767388	757,734	757,734	100		30/04/2012
Reexcavation of Kalukhali Khal	2.90 km	1481237	1,436,543	1,436,543	100		30/04/2012
Reference Lined Section (7 nos)		245050	244,648	244,648	100		30/04/2012
Reexcavation of Laxmandia Khal (Extension)	2.30 km	3427274	3,427,274			3,427,274	
Part-A: Lakshmandia Khal WRS	3 Vent-1.5mX2.5m	8028519	7,326,902	7,326,902	100		15/06/2013
Subproject Total (Tk)		17,922,845	17,035,175	13,607,901		3,427,274	
185. Rajbari, Pangsha							
SP35226, Durgapur Khal Subproject							
Re-excavation of Durgapur Khal	3.10 km	1903880	1,862,757	1,862,757	100		31/03/2015
Re-excavation of Chaitagram Beel Khal	0.35 km	129139	124,701	124,701	100		31/03/2015
Re-excavation of Bali para Khal	0.50 km	92410	91,271	91,271	100		31/03/2015
Re-excavation of Malu Bhaggyaban Khal	0.30 km	68169	67,330	67,330	100		31/03/2015
Part-A: Durgapur Khal Regulator at Ch.0+400Km	2 Vent-1.5mX1.8m	8460983	8,460,983	9,306,137	100	-845,154	31/05/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1560967	1,560,967		100	1,560,967	31/05/2015
Subproject Total (Tk)		12,215,549	12,168,010	11,452,196		715,814	
Upazila Total (Tk)		30,138,393	29,203,185	25,060,097		4,143,088	
186. Rajbari, Sadar							
SP32015, Nimtala Beel Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Chandra Khal	2.20 km	744489	390,028	390,028	100		29/04/2012
Reference Lined Section		150027	119,571	119,571	100		29/04/2012
Part-A: Nimtala WRS at Ch. 2+950Km (Khal)	2 Vent-1.5mX1.5m	3265333	3,175,818	7,161,955	100	-3,986,137	01/09/2012
Part-B: Box Culvert at Ch. 2+710Km (Khal)	2 Vent-2mX2m	969457	1,002,578		100	1,002,578	01/09/2012
Part-C: Box Culvert at Ch. 3+130Km (Khal)	2 Vent-2mX2m	969457	1,002,578		100	1,002,578	01/09/2012
Part-D: Box Culvert at Ch. 3+615Km (Khal)	2 Vent-2mX2m	969457	994,917		100	994,917	01/09/2012
Part-E: Box Culvert at Ch. 3+808Km (Khal)	2 Vent-2mX2m	969457	986,064		100	986,064	01/09/2012
Subproject Total (Tk)		8,037,678	7,671,554	7,671,554			
Upazila Total (Tk)		8,037,678	7,671,554	7,671,554			
District Total (Tk)		213,567,129	206,129,319	170,271,414		35,857,905	
187. Shariatpur, Bhedarganj							
SP33091, Chukdar Kandi Khal Subproject							
Re-excavation of Chukder Kandi Khal	3.20 km	5719952	5,119,059	5,119,059	100		26/05/2013
Reference Lined Sections (4 nos) & Posts (96 nos.		108112	108,045	108,045	100		26/05/2013
Part-A: Chulder Kandi Khal Check Structure	2 Vent-1.5mX1.5m	5456325	4,012,146	5,671,044	100	-1,658,898	30/06/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1835534	1,658,898		100	1,658,898	30/06/2015
Subproject Total (Tk)		13,119,923	10,898,148	10,898,148			
188. Shariatpur, Bhedarganj							
SP35235, Char Chanda-Kumuria Khal Subproject							
Re-excavation of Char Chanda Char Kumuria Khal	7.50 km	6462220	5,550,637	5,550,637	100		30/04/2015
Re-excavation of Char Paiatali Khal	1.00 km	1272316	1,053,724	1,053,724	100		30/04/2015
WMCA Office and Related Item	Size: 12mX6m	894382	894,382	406,372	100	488,010	21/12/2015
Subproject Total (Tk)		8,628,918	7,498,743	7,010,733		488,010	
Upazila Total (Tk)		21,748,840	18,396,891	17,908,881		488,010	
189. Shariatpur, Damuddya							
SP32011, Char Narayanpur-Naogaon Khal Subproject							
Re-excavation of Char Narayanpur-Naogaon Khal	4.20 km	3315472	2,701,111	2,701,111	100		30/05/2011
Re-excavation of Guakhola Khal	1.50 km	345247	283,256	283,256	100		30/05/2011
Reference Lined Section	ch 00+000 to 1+500 km	155637	155,000	155,000	100		30/06/2011
Part-A: WMCA Office and Related Items	Size: 12mX6m	765748	879,384	879,384	100		31/05/2012
Subproject Total (Tk)		4,582,104	4,018,751	4,018,751			
190. Shariatpur, Damuddya							
SP35236, Nandra Khal Subproject							
Reexcavation of Nandra Khal i/c Reference Bed Block.	4.00 km	4876435	4,248,700	4,248,700	100		15/04/2015
Reexcavation of Nandra Branch Khal i/c Reference Bed Block.	1.09 km	1336756	917,086	917,086	100		15/04/2015
Reexcavation of Kalatala Khal i/c Reference Bed Block.	1.54 km	2147830	1,413,143	1,413,143	100		15/04/2015
Reexcavation of Sar Khal i/c Reference Bed Block.	0.91 km	1391890	967,024	967,024	100		15/04/2015
Part-A: WMCA Office and Related Item	Size: 12mX6m	849577	849,577		10	849,577	
Subproject Total (Tk)		10,602,488	8,395,530	7,545,953		849,577	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		15,184,592	12,414,281	11,564,704		849,577	
191. Shariatpur, Gosairhat							
SP35237, Kuchaipatti Subproject							
Reexcavation of Sakhya Char Majjari Khal	5.49 km	4786243	4,158,771	4,158,771	100		30/04/2015
Reexcavation of Narkeli Khal	1.58 km	1020450	865,821	865,821	100		30/04/2015
Reexcavation of Nalmuri Boikhola Khal	2.11 km	1923265	1,652,927	1,652,927	100		30/04/2015
Reexcavation of Masurgaon Khal	2.62 km	3123866	2,676,556	2,676,556	100		30/04/2015
Part-A: WMCA Office and Related Item	Size: 12mX6m	845378	845,378	296,490	100	548,888	21/12/2015
Subproject Total (Tk)		11,699,201	10,199,453	9,650,565		548,888	
Upazila Total (Tk)		11,699,201	10,199,453	9,650,565		548,888	
192. Shariatpur, Sadar							
SP33066, Chitalia Khal Subproject							
Reference Lined Section (8 nos.)		169984	169,688	169,688	100		30/05/2012
Re-excavation of Chitalia Khal	3.90 km	2709457	2,657,507	2,657,507	100		30/05/2012
Re-excavation of Chitalia Branch Khal	2.66 km	2160814	2,070,386	2,070,386	100		30/05/2012
Re-excavation of Tung Char Khal	1.60 km	2150439	1,945,635	1,945,635	100		30/05/2012
Part-A: WMCA Office and Related Item	Szie: 12mX6m	1812191	1,917,585	1,917,585	100		07/07/2013
Subproject Total (Tk)		9,002,885	8,760,801	8,760,801			
193. Shariatpur, Sadar							
SP33076, Chandrapur Khal Subproject							
Re-excavation of Chandrapur Khal	2.70 km	1434850	1,434,850	1,269,348	100	165,502	30/04/2013
Re-excavation of Chandrapur Khal Branch-1	0.50 km	978857	978,857	811,786	100	167,071	30/04/2013
Re-excavation of Chandrapur Khal Branch-2	0.28 km	765816	765,816	595,845	100	169,971	30/04/2013
Re-excavation of Chandrapur Khal Branch-3	1.45 km	1199637	1,199,637	1,041,618	100	158,019	31/08/2013
Re-excavation of Bahir Chandrapur Khal	0.15 km	362264	362,264	283,701	100	78,563	30/04/2013
Reference Lined Section (7 nos.)		385291	385,291	385,291	100		30/04/2013
PART-A: WMCA Office Related Item	Size: 12mX6m	1099012	1,099,012	667,252	85	431,760	07/07/2013
Subproject Total (Tk)		6,225,727	6,225,727	5,054,841		1,170,886	
194. Shariatpur, Sadar							
SP35183, Mahmudpur Beel Subproject							
Re-excavation of Dhamra Khal	2.05 km	4136644	4,136,644	2,717,481	100	1,419,163	30/04/2014
Re-excavation of Dhamra Branch Khal	0.60 km	1767948	1,767,948	1,029,538	100	738,410	30/04/2014
Re-excavation of Joenuddin Hazibari Khal	1.45 km	1188581	1,188,581	806,764	100	381,817	30/04/2014
Re-excavation of Joenuddin Hazibari Branch Khal	0.40 km	799166	799,166	471,230	100	327,936	30/04/2014
Re-excavation of paschim Mahmudpur Khal	1.35 km	1990953	1,990,953	1,670,091	100	320,862	30/04/2014
Subproject Total (Tk)		9,883,292	9,883,292	6,695,104		3,188,188	
Upazila Total (Tk)		25,111,904	24,869,820	20,510,746		4,359,074	
District Total (Tk)		73,744,538	65,880,444	59,634,896		6,245,548	
195. Sherpur, Jhenaigati							
SP35158, Moharashi Subproject							
Part-B: Protective Works at U/S & D/S of Rubber Dam		4773114	4,773,114			4,773,114	
Part-D: WMCA Office and Related Item	Size: 12mX6m	1251311	1,251,311	719,944	100	531,367	31/10/2015
Part-A: Moharashi Rubber Dam	Size: 45mX4.5m	75067218	75,067,218	73,978,504	90	1,088,714	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-C: Bridge Works in Rubber Dam		5393145	5,393,145		100	5,393,145	30/11/2015
Subproject Total (Tk)		86,484,788	86,484,788	74,698,448		11,786,340	
Upazila Total (Tk)		86,484,788	86,484,788	74,698,448		11,786,340	
196. Sherpur, Nalitabari							
SP31005, Ranjana Jharna Khal Subproject							
Construction of Khal Bank Dyke	1.00 km	187369	171,400	171,400	100		30/04/2011
Part-A: WRS-1 at Ch.1+175 Km (Khal)	6 Vent-1.5mX3.0m	7826926	7,824,087	16,130,528	100	-8,306,441	31/12/2011
Part-B: WRS-2 at Ch.0+350 Km (Khal)	6 Vent-1.5mX2.5m	6573047	6,573,047		100	6,573,047	31/01/2012
Inlet Structure	1 V- 1.0 m x 2.0 m	158273	158,273		100	158,273	31/01/2012
Part-C: WMCA Office and Related Items	Size: 12mX6m	1575121	1,575,121		100	1,575,121	31/05/2012
Subproject Total (Tk)		16,320,737	16,301,928	16,301,928		0	
197. Sherpur, Nalitabari							
SP32026, Sutiar Khal Subproject							
Re-excavation of Sutiar Khal	4.80 km	1674364	1,327,115	1,327,115	100		31/05/2012
Re-excavation of Garo Khal	0.80 km	176229	158,289	158,289	100		31/05/2012
Reference Lined Section		246700	237,713	237,713	100		31/05/2012
Part-A: Sutiar Khal WRS at Ch. 0+000Km	3 Vent-1.5mX1.8m	9517389	9,517,389	16,860,611	100	-7,343,222	20/03/2013
Part-C: Burried Pipe Networks System	300-600mm Dia, Length=2550m	6385907	6,385,907		100	6,385,907	30/11/2012
Part-B: Header Tank & Service Connection from PDB/	Size:4.50mX2.75m	833530	833,530		100	833,530	30/11/2012
Part-D: WMCA Office and Related Items	Size: 12mX6m	963814	963,814		100	963,814	28/02/2013
Subproject Total (Tk)		19,797,933	19,423,758	18,583,728		840,029	
198. Sherpur, Nalitabari							
SP34153, Buri Bhogai Subproject							
Re-excavation of Dorsha Khal	6.35 km	16703092	16,703,092			16,703,092	
Part-B: WRS_1 at Ch.4+650Km	2V-1.5mX3.0m	9281821	9,127,301		100	9,127,301	31/01/2015
Part-C: WRS-1 at Ch.10+940Km	2V-1.5mX3.2m	9792310	9,650,163		100	9,650,163	31/01/2015
Part-A: Intake Regulator with protective Works (Ch 0+028km)	2V-1.2mX1.2m at Ch 0+028 km	6935793	7,430,985	21,415,000	100	-13,984,015	31/01/2015
Part-D: WMCA Office and Related Item		1196797	2,255,014		100	2,255,014	30/04/2015
Subproject Total (Tk)		43,909,813	45,166,555	21,415,000		23,751,555	
Upazila Total (Tk)		80,028,483	80,892,241	56,300,656		24,591,584	
District Total (Tk)		166,513,271	167,377,028	130,999,104		36,377,924	
199. Sunamgonj, Chhatak							
SP32029, Teli Haor Subproject							
Re-excavation of Putiara Khal	2.50 km	2413023	2,364,495	2,364,495	100		12/04/2013
Reference Lined Section		102676	89,859	89,859	100		12/04/2013
Part-B: Teli Haor WRS at Ch.2+250Km	2 vent-1.5mX1.5m	2427353	2,416,451		100	2,416,451	31/01/2013
Part-A: Putiara Khal Regulator at Ch.0+030Km	2 Vent-1.5mX1.8m	5786571	5,786,571	7,725,577	100	-1,939,006	31/01/2013
Part-C: WMCA Office and Related Items	Size: 12mX6m	1012557	971,187	971,187	100		31/01/2013
Subproject Total (Tk)		11,742,180	11,628,563	11,151,118		477,445	
200. Sunamgonj, Chhatak							
SP33075, Khanjanpur Subproject							
Resectioning of Embankment	3.43 km	2314053	2,254,211	2,254,211	100		18/04/2013
Re-excavation of Naya Beel Khal	1.94 km	848189	828,028	828,028	100		18/04/2013
Re-excavation of Amdahuka Beel Khal	1.10 km	441872	397,928	397,928	100		18/04/2013
Part-A: Regulator at Naya Beel Khal at Ch.0+050Km	2 Vent-1.5mX1.8m	7085475	7,085,475		100	7,085,475	12/03/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-B: Regulator at Amdahuk Beel Khal at Ch.0+110	2 Vent-1.5mX1.8m	7148677	7,148,677	12,045,109	100	-4,896,432	12/03/2015
Subproject Total (Tk)		17,838,265	17,714,318	15,525,276		2,189,042	
201. Sunamgonj, Chhatak SP33098, Kakarkuri Subproject							
Re-excavation of Mokambari Khal	1.58 km	790377	524,701	524,701	100		30/04/2014
Re-excavation of Bazubari Ditch-Cum-Bund	1.20 km	765824	588,257	588,257	100		30/04/2014
Re-excavation of Chotozai Ditch-Cum-Bund	1.41 km	1089024	629,530	629,530	100		30/04/2014
Re-excavation of Suparipota Khal	0.05 km	121095	97,221	97,221	100		30/04/2014
Re-excavation of Fish Refugee		289598	261,957	261,957	100		30/04/2014
Part-A: Mokambari Regulator	1 V-1.5mX1.8m & 1 V-2.0mX1.8m	6104386	6,104,386	13,662,041	100	-7,557,655	31/03/2014
Part-B: Culvert Modification into Gated Structure	2 V-1.5mX2.5m & 1 V-2.0mX2.5m	9601881	9,601,881		100	9,601,881	31/03/2014
Subproject Total (Tk)		18,762,185	17,807,933	15,763,707		2,044,226	
202. Sunamgonj, Chhatak SP35258, Bhatgaon-Kandanala Subproject							
Resectioning of Approach Road upto Regulator	0.17 km	522179	363,039	363,039	100		30/04/2015
Re-excavation of Elongir Khal	0.30 km	210455	194,357	194,357	100		30/04/2015
Re-excavation of Boro Kandi Nala	0.90 km	749741	749,764	749,764	100		30/04/2015
Re-excavation of Gulbon Nala	0.60 km	437376	437,319	437,319	100		30/04/2015
Re-excavation of Kandanala Beel Fish Shelter	0.47 km	176225	176,225	176,225	100		30/04/2015
Re-excavation of Fish Sanchuary		246313	245,925	245,925	100		30/04/2015
Part-A: Kandanala Regulator at Ch. 0+050Km (From Bridge)	2 Vent-1.5mX1.8m	7251419	7,251,419	6,492,105	100	759,314	
Subproject Total (Tk)		9,593,708	9,418,048	8,658,734		759,314	
Upazila Total (Tk)		57,936,338	56,568,862	51,098,835		5,470,027	
203. Sunamgonj, Dherai SP35221, Kaliakuta Haor Subproject							
Resectioning of Kaliakuta Haor	6.00 km	10379309	10,065,116	10,065,116	100		31/01/2016
Part-A: Jalaldi Beel Regulator at Ch. 3+108Km (Embkt)	1 Vent-1.5mX1.8m	5236820	5,255,440	12,276,328	100	-7,020,888	31/01/2016
Part-B: Chatlar Beel Regulator at Ch. 5+915Km (Embkt)	1 Vent2.5mX3.5m	4940278	4,858,522		100	4,858,522	31/08/2015
Part-C: Khamar Bari Khal Regulator at Ch. 1+230Km (Embkt)	1 Vent-1.5mX1.8m	4018187	4,062,301		100	4,062,301	31/08/2015
Part-D: WMCA Office and Related Item	Size: 12mX6m	1157197	1,474,446	1,474,446	100		31/01/2016
Subproject Total (Tk)		25,731,791	25,715,825	23,815,890		1,899,935	
Upazila Total (Tk)		25,731,791	25,715,825	23,815,890		1,899,935	
204. Sunamgonj, Doarabazar SP33096, Shaheber Gaon Subproject							
Protection Work of Pump House		499801	499,801		100	499,801	
Re-sectioning of Embankment on Gutumanik Haor	2.90 km	3131235	3,131,235	3,131,235	100		
Re-excavation of Mora Surma River	1.30 km	2198977	2,194,054	2,194,054	100		30/04/2014
Re-excavation of Mora Surma River (U/S)	1.60 km	3285258	3,285,258	3,285,258	100		
Part-B: PVC Buried Pipe Network System	Length= 6285m	16967368	17,628,251	22,440,738	100	-4,812,487	31/03/2014
Part-A: Header Tank and Service Connection from PD	Size: 6.1mX3.7m	3517557	3,789,331		100	3,789,331	30/04/2014
Part-D: Construction of Pump House	Size: 4.9mX4.5m	314753	314,753		100	314,753	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-E: Supply of Accessories of Pump House		494035	494,035		100	494,035	
Part-F: Supply of 2 nos. Diesel Pumps		200545	200,545		100	200,545	
Part-C: WMCA Office and Related Item	Size: 12mX6m	1832522	1,832,093	1,832,093	100		30/04/2014
Subproject Total (Tk)		32,442,050	33,369,355	32,883,378		485,977	
205. Sunamgonj, Doarabazar SP33097, Mongalpur Subproject							
Part-C: Buried Pipe Network System	Length=8.335Km	22560545	23,873,669	27,999,200	100	-4,125,531	31/03/2014
Part-A: Header Tank	Size: 6.10mX3.25m	2576253	2,771,085		100	2,771,085	30/06/2013
Part-B: Flow Control Structure at Junction Point	Size: 3.75mX2.25m	658185	817,289		100	817,289	30/04/2014
Part-E: Pumphouse, Pumps and its Accessories		0	559,463		100	559,463	31/01/2015
Part-D: WMCA Office and Related Item	Size: 12mX6m	1271500	1,269,734	1,269,734	100		30/04/2015
Subproject Total (Tk)		27,066,483	29,291,239	29,268,934		22,305	
Upazila Total (Tk)		59,508,533	62,660,594	62,152,312		508,282	
206. Sunamgonj, Jaggannathpur SP32013, Roail-Helalpur Subproject							
Re-sectioning of Embankment	7.70 km	5058138	4,663,524	4,663,524	100		30/06/2011
Gap Filling of Existing Road/Embankment		993059	948,367	948,367	100		30/06/2011
Resectioning of Embankment (Ch 2+092 to 2+670 km)		243940	243,940	243,940	100		30/04/2013
Gap Filling (remaining) Kushari-Roail Embk		124372	83,169	83,169	100		30/04/2013
Eath Filling of WMCA Office		111069	71,848	71,848	100		28/02/2014
Resectioning of Embankment	0.70 km	1251179	1,251,179	1,251,179	100		
Sanitganj Bazar (Helalpur) to WMCA Office							
Re-excavation of Roail Khal	2.80 km	2011162	2,030,378	2,030,378	100		30/04/2013
Re-excavation of Helalpur Khal	1.00 km	850927	414,584	414,584	100		30/04/2013
Part-A: Roail Regulator at Ch.0+168Km (Khal)	4 Vent-1.5mX1.8m	12439161	12,304,047	18,478,019	100	-6,173,972	31/01/2013
Part-B: Helalpur Regulator at Ch. 0+176km (Khal)	1 Vent-1.5mX1.8m	4445344	4,442,959		100	4,442,959	31/01/2013
Part-C: Modification of Existing Culvert to Gated	2 Vent-1.5mX1.5m	3069518	2,670,910		100	2,670,910	31/01/2013
Part-D: WMCA Office and Related Items	Size: 12mX6m	845552	813,867	813,867	100		31/01/2013
Subproject Total (Tk)		31,443,421	29,938,772	28,998,875		939,897	
Upazila Total (Tk)		31,443,421	29,938,772	28,998,875		939,897	
207. Sunamgonj, Jamalganj SP34110, Kalagang Roar Haor Subproject							
Gap Filling	0.05 km	195556	195,515	195,515	100		30/04/2014
Reference Lined Section (5 nos.)		323377	299,514	299,514	100		30/04/2014
Re-excavation of Kalagang Khal	0.90 km	1667688	1,651,675	1,651,675	100		30/04/2014
Re-excavation of Roar Khara Khal	2.00 km	846321	777,664	777,664	100		30/04/2014
Part-A: Kalagang Regulator at Ch.0+200Km	3 Vent-1.5mX1.8m	9681850	9,681,850	8,512,252	100	1,169,598	28/02/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1290866	1,210,314	1,210,314	100		30/11/2014
Subproject Total (Tk)		14,005,658	13,816,532	12,646,934		1,169,598	
Upazila Total (Tk)		14,005,658	13,816,532	12,646,934		1,169,598	
208. Sunamgonj, Sadar SP32033, Mugai Khal Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-excavation of Mugai Khal	3.60 km	3702243	3,677,777	3,677,777	100		30/04/2012
Part-A: Mugai Khal WRS	12 Vent-1.5mX2.75m	15799347	15,969,745	14,507,291	100	1,462,454	31/01/2013
Part-B: WMCA Office with Allied Items	Size:12mX6m	1061007	1,333,516	1,333,516	100		31/01/2013
Subproject Total (Tk)		20,562,597	20,981,038	19,518,584		1,462,454	
209. Sunamgonj, Sadar							
SP33092, Nokhorier Chhara Subproject							
Re-sectioning of Nokhorier Chhara West Bank	1.80 km	995169	995,169	995,169	100		
Re-sectioning of Nokhorier Chhara East Bank	1.06 km	926375	926,375	926,375	100		
Site Development work around WMCA Office Buildings		144757	144,757	144,757	100		
Reexcavation of Nokhorier Chhara	3.50 km	1749492	1,737,383	1,737,383	100		30/04/2013
Refernece Lined Section (4 nos.)		123091	88,201	88,201	100		30/04/2013
Part-A: Nokhorier Chhara WRS at Ch. 1+010Km (Khal)	4 Vent-1.5mX2.0m	9856107	9,856,107	10,470,387	100	-614,280	20/11/2013
Part-B: Outlet Pipe Regulator-1 on Right Bank of C	1 Vent-0.30m Dia	328749	326,963		100	326,963	20/11/2013
Part-C: Outlet Pipe Regulator-2 on Right Bank of C	1 Vent-0.30m Dia	328749	326,953		100	326,953	20/11/2013
Part-D: Outlet Pipe Regulator-3 on Right Bank of C	1 Vent-0.30m Dia	328749	326,963		100	326,963	20/11/2013
Part-E: Outlet Pipe Regulator-3 on Left Bank of C	1 Vent-0.30m Dia	328749	326,996		100	326,996	20/11/2013
Part-F: Outlet Pipe Regulator-4 on Left Bank of C	1 Vent-0.30m Dia	328749	326,963		100	326,963	20/11/2013
Supplying and fixing underground pipe	300mm Dia	313964	313,964			313,964	
Construction of outlet on East Bank at Ch.1+215Km	1 no.	500000	500,000			500,000	
Part-G: WMCA Office and Related Item	Size: 12mX6m	1830021	1,826,651	1,826,651	100		31/03/2014
Subproject Total (Tk)		18,082,720	18,023,445	16,188,923		1,834,522	
210. Sunamgonj, Sadar							
SP34104, Bongaon Chhara Subproject							
Resectioning of Embankment/Dyke	0.84 km	370181	344,295	344,295	100		28/02/2014
Re-sectioning of Approac and its Protection of Bongaon Chhara WRS (Addll. Works)	0.05 km	1790041	1,729,490	1,729,490	100		30/04/2016
Re-excavation of Bongaon Chhara	0.60 km	770651	754,673	754,673	100		31/03/2014
Part-A: Bongaon Chhara WRS at Ch 2+100Km	10 Vent-1.5mX2.5m	14903423	14,903,423	16,387,285	100	-1,483,862	
Part-B: Pipe Inlet Structures (8 nos.)	1-v 0.30m	3400828	3,400,828		100	3,400,828	28/02/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1613995	1,600,532	1,600,532	100		28/02/2015
Subproject Total (Tk)		22,849,119	22,733,241	20,816,275		1,916,966	
211. Sunamgonj, Sadar							
SP34156, Hasaura Subproject							
Resectioning of Embankment	0.70 km	337899	372,007	372,007	100		28/02/2014
Reexcavation of Khal	0.50 km	114245	112,530	112,530	100		28/02/2014
Reexcavation of Baronal Khal	0.95 km	288369	146,993	146,993	100		28/02/2014
Part-A: Hasura Chhara WRS at Ch.2+35Km	5 Vent-1.5mX2.2m	12433536	12,433,536	13,033,798	100	-600,262	22/12/2015
Part-B: 4 nos. Outlet Structures	1 Vent-0.30m Dia (4 nos.)	1786323	1,786,323		100	1,786,323	31/05/2015
Part-C: WMCA Office and Related Item	Size: 12mX6m	1422817	1,217,545	1,217,545	100		28/02/2015
Subproject Total (Tk)		16,383,189	16,068,934	14,882,873		1,186,061	
Upazila Total (Tk)		77,877,625	77,806,658	71,406,655		6,400,003	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
212. Sunamgonj, Taherpur							
SP34106, Samsar Haor-Chunkhola Beel Subproject							
Re-sectioning of Submersible Embankment	9.60 km	11697663	11,686,249	11,686,249	100		31/05/2013
Re-construction of Beri bundh cum Road	2.80 km	3709100	3,709,100	3,709,100	100		31/03/2016
Re-excavation of Chunkhola Khal	3.00 km	3411931	3,411,931	1,820,638	100	1,591,293	20/11/2013
Re-excavation of Golok Khali Khal	2.00 km	1908025	1,724,366	1,724,366	100		28/02/2015
Reference Lined Sections (6 nos)		205495	205,495			205,495	30/04/2014
Part-A: Golok Khali Regulator at Ch.0+030Km	5 Vent-1.5m X1.8m	15651908	16,232,077	14,795,097	100	1,436,980	15/03/2014
Part-B: WMCA Office with Related Item	Size: 12mX6m	1362841	1,399,600	1,399,600	100		31/05/2014
Subproject Total (Tk)		37,946,963	38,368,818	35,135,050		3,233,768	
213. Sunamgonj, Taherpur							
SP34125, Baradal Uttar Koraigara Chhara Subproject							
Re-sectioning of Dykes U/S of Koraigara Chhara WRS-2.							
Part-A: Uttar Koraigara Chhara WRS-1 at Ch1+675Km	4 Vent-1.5mX2.5m	8558183	8,558,183	14,539,864	100	-5,981,681	30/11/2014
Part-B: Koraigara Chhara WRS-2 at Ch.0+850Km	4 Vent-1.5mX1.5m	5336014	5,336,014		100	5,336,014	30/11/2014
Part-C: Outlet Pipe Regulator-1 on Koraigara Chhara	1 Vent-0.30m Dia	368901	364,845		100	364,845	30/11/2014
Part-D: Outlet Pipe Regulator-2 on Koraigara Chhara	1 Vent-0.30m Dia	348756	344,727		100	344,727	30/11/2014
Part-E: Outlet Pipe Regulator-3 on Koraigara Chhara	1 Vent-0.30m Dia	348751	344,549		100	344,549	30/11/2014
Part-F: Outlet Pipe Regulator-4 on Koraigara Chhara	1 Vent-0.30m Dia	348759	344,725		100	344,725	30/11/2014
Part-G: Outlet Pipe Regulator-5 on Koraigara Chhara	1 Vent-0.30m Dia	349172	342,878		100	342,878	30/11/2014
Part-H: Outlet Pipe Regulator-6 on Koraigara Chhara	1 Vent-0.30m Dia	348853	342,567		100	342,567	30/11/2014
Part-I: WMCA Office and Related Item	Size: 12mX6m	1192699	1,253,538	1,253,538	100		30/11/2014
Subproject Total (Tk)		17,200,089	17,232,026	15,793,402		1,438,624	
Upazila Total (Tk)		55,147,051	55,600,844	50,928,452		4,672,392	
District Total (Tk)		321,650,417	322,108,087	301,047,953		21,060,134	
214. Sylhet, Balaganj							
SP35166, Haonia-Sonia Haor Subproject							
Re-excavation of Alika Khal	2.69 km	5281203	4,871,573	4,871,573	100		28/02/2014
Re-excavation of Kata Khal	2.01 km	5285833	5,137,422	5,040,537	100	96,885	28/02/2014
Re-excavation of Ainakhali Khal	1.55 km	2249003	2,238,586	2,238,586	100		28/02/2014
Re-excavation of Jung Khal	1.00 km	837767	824,471	824,471	100		28/02/2014
Re-excavation of New Alika Khal	1.20 km	1383907	1,351,135	1,351,135	100		31/12/2014
Part-B: Kata Khal WRS	2 Vent-1.5mX1.8m	3214696	3,214,696		100	3,214,696	31/01/2016
Part-A: Alika Khal Regulator	3 Vent-1.5mX1.8m	13532339	13,532,339	18,404,470	100	-4,872,131	31/01/2016
Part-C: WMCA Office and Related Item	Size: 12mX6m	1526167	1,526,167		100	1,526,167	31/01/2016
Subproject Total (Tk)		33,310,915	32,696,389	32,730,772		-34,383	
215. Sylhet, Balaganj							
SP35167, Kalma Khal-Magriha Khal Subproject							
Re-excavation of Kalma Khal	1.79 km	1650722	1,055,993	1,055,993	100		30/04/2014
Re-excavation of Magriha Khal	1.20 km	1258021	1,251,670	1,251,670	100		28/02/2014
Re-excavation of Fish Sanctuary in Three Beels		1260969	1,254,744	1,254,744	100		28/02/2014
Part-B: Kalma Khal WRS at Ch.0+150Km	2 Vent-1.5mX1.8m	4791277	4,797,272	12,455,526	100	-7,658,254	31/03/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Magria Khal Regulator at Ch.1+050Km	2 Vent-1.5mX1.8m	6536751	6,867,664		100	6,867,664	31/05/2015
Part-C: WMCA Office and Related Item	Size: 12mX6m	1682875	1,979,492		100	1,979,492	31/01/2015
Subproject Total (Tk)		17,180,614	17,206,835	16,017,933		1,188,902	
216. Sylhet, Balaganj							
SP35215, Dhaolong Horua-Merua Haor Subproject							
Re-excavation of Dhaolong Boro Khal	3.21 km	4135878	4,135,878			4,135,878	
Re-excavation of Barang Khal	1.48 km	1031716	1,031,716	596,288	98	435,428	
Re-excavation of Alongi-Daser Khal	1.95 km	2369662	2,369,662	566,309	47	1,803,353	
Re-excavation of Dalar Khal	1.50 km	751158	751,158	447,757	98	303,401	
Re-excavation of Daser Khal	2.20 km	1438864	1,438,864	143,884	80	1,294,980	
Part-B: Alongi-Daser Khal WRS at. Ch.0+150Km	2 Vent-1.5mX1.8m	2385909	2,513,084	4,033,509	100	-1,520,425	31/12/2015
Part-A: Kamalpur WRS on Dhaolong Boro Khal at Ch.0+870Km	3 Vent-1.5mX2.0m	6532476	6,672,910		100	6,672,910	31/12/2015
Part-C: WMCA Office and Related Item	Size: 12mX6m	1285442	1,532,702		100	1,532,702	31/12/2015
Subproject Total (Tk)		19,931,104	20,445,972	5,787,747		14,658,225	
Upazila Total (Tk)		70,422,633	70,349,196	54,536,452		15,812,744	
217. Sylhet, Beanibazar							
SP34147, Charkhai-Dakshin Haor Subproject							
Resectioning of East Embankment	2.70 km	3841893	3,645,242	3,645,242	100		30/06/2014
Resectioning of West Embankment	1.24 km	1349734	1,002,165	1,002,165	100		31/10/2015
Reexcavation of Adinabad Khal	2.20 km	2542004	2,454,812	2,454,812	100		30/04/2014
Reexcavation of Shakpara Khal	0.88 km	423535	399,186	399,186	100		30/04/2014
Reexcavation of Modhurchak Khal	0.70 km	664428	634,875	634,875	100		30/04/2016
Reexcavation of Yusunkhani Khal	1.20 km	982015	962,603	962,603	100		30/04/2014
Part-A: Adinabad Khal Regulator	2 Vent-1.5mX1.8m	7083263	7,083,263	11,693,486	100	-4,610,223	31/01/2015
	Ch 0+030 km						
Part-B: Box Sluice at Ch. 0+573Km	1 Vent-0.9mX0.9m	2063365	2,063,365		100	2,063,365	31/01/2015
Part-C: Box Sluice at Ch. 1+413Km	1 Vent-0.9mX0.9m	1820356	1,820,356		100	1,820,356	31/01/2015
Part-D: WMCA Office and Related Item	Size:12mX6m	1419479	1,419,479		100	1,419,479	31/08/2015
Subproject Total (Tk)		22,190,071	21,485,345	20,792,369		692,976	
Upazila Total (Tk)		22,190,071	21,485,345	20,792,369		692,976	
218. Sylhet, Companyganj							
SP35179, Sutadhari-Raikhal Subproject							
Resectioning of Sutadhari Embankment	2.04 km	1258200	1,258,200	1,063,306	100	194,894	30/04/2015
Reexcavation of Sutadhari Khal	0.40 km	320024	320,024	272,000	100	48,024	30/04/2015
Reexcavation of Kalenga Khal (East)	0.70 km	1126413	995,360	995,360	100		31/03/2016
Reexcavation of Denga Khal	1.60 km	1288390	1,288,390	1,078,229	100	210,161	30/04/2015
Reexcavation of Denga Branch Khal	0.70 km	703256	703,256	593,000	100	110,256	30/04/2015
Reexcavation of Noa Khal	1.60 km	1173972	1,173,972	1,004,000	100	169,972	30/04/2015
Reexcavation of Purar Khal	2.20 km	1344482	1,344,482	1,152,064	100	192,418	30/04/2015
Reexcavation of Chamachi Khal	3.50 km	3609035	3,609,035	3,007,078	100	601,957	30/04/2015
Part-B: Raikhal WRS by Modification of Existing Girder Bridge at Ch.4+250Km (Khal)	3 Vent-1.5mX1.8m	3464495	3,464,495	23,452,620	100	-19,988,125	31/03/2016
Part-C: Chamachi Khal WRS at Ch.3+700Km (Khal)	2 Vent-1.5mX1.8m	7941621	7,941,621		100	7,941,621	30/03/2016
Part-A: Sutadhari Khal Regulator at Ch.0+250Km (Khal)	3 Vent-1.5mX1.8m	12557311	12,557,311		100	12,557,311	31/03/2016
Part-D: WMCA Office and Related Item	Size-12mX6m	1589634	1,589,634		100	1,589,634	31/03/2016
Subproject Total (Tk)		36,376,833	36,245,780	32,617,657		3,628,123	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		36,376,833	36,245,780	32,617,657		3,628,123	
219. Sylhet, Fenchuganj							
SP34152, Pukuria Beel Subproject							
Resectioning of Embankment	4.05 km	10585899	8,189,359	8,189,359	100		30/04/2015
Re-excavation of Pukuria Beel Khal (Ch 0+000 to 0+450 km)	0.45 km	239867	239,867	239,867	100		30/04/2016
Re-excavation of Fish Refuge Pakuria Beel, Batia B		600178	600,178	600,178	100		30/04/2016
Re-excavation of Batia Khal (Ch 0+000 to 0+900km)	0.90 km	1068629	1,068,629	1,068,629	100		30/04/2016
Part-A: Pukuria Khal Regulator	2 Vent-1.5mX1.8m	7714627	7,709,616	17,756,073	100	-10,046,457	31/03/2016
Part-B: Batai Khal Regulator	2 Vent-1.5mX1.8m	7705532	7,700,625		100	7,700,625	31/03/2016
Part-C: Inward Drainage Sluice	1 Vent-1.0mX1.0m	1784911	1,784,738		100	1,784,738	30/04/2016
Part-D: WMCA Office and Related Item	Size:12.0mX6.0m	1534079	1,786,988		100	1,786,988	30/04/2016
Subproject Total (Tk)		31,233,722	29,080,000	27,854,106		1,225,894	
220. Sylhet, Fenchuganj							
SP35208, Chilua Beel Subproject							
Resectioning of Embankment	2.68 km	946799	801,829	801,829	100		31/05/2015
Re-excavation of Hafizkhali Khal	1.12 km	2121097	1,958,980	1,958,980	100		31/03/2015
Part-A: Hafizkhali Khal Reulator at Ch.0+050Km	2 Vent-1.5mX1.8m	10159517	10,142,140	11,209,837	100	-1,067,697	31/01/2016
Part-B: WMCA Office and Related Item	Size: 12mX6m	1634760	1,648,054		100	1,648,054	31/01/2016
Subproject Total (Tk)		14,862,173	14,551,003	13,970,646		580,357	
Upazila Total (Tk)		46,095,895	43,631,003	41,824,752		1,806,251	
221. Sylhet, Golapganj							
SP34133, Tola Khal Subproject							
Re-excavation of Tola Khal	3.65 km	3002873	2,998,255	2,998,255	100		30/04/2013
Re-excavation of Teli Khal	1.05 km	1833087	1,677,561	1,677,561	100		30/04/2013
Re-excavation of Digir Khara Khal	0.20 km	191449	191,449	191,449	100		30/04/2013
Reference Lined Sections		363790	34,200	34,200	100		30/04/2013
Part-A: Tola Khal WRS at 0+010Km(Khal)	2 Vent-1.5mX3.5m	11912553	11,076,398	11,620,321	100	-543,923	31/01/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1220105	1,522,164		100	1,522,164	31/01/2015
Subproject Total (Tk)		18,523,857	17,500,027	16,521,786		978,241	
222. Sylhet, Golapganj							
SP35191, Makri Beel Subproject							
Re-sectioning of Makri Beel Embankment	1.70 km	4094657	3,959,504	3,959,504	100		30/04/2014
Renovation of Makri Beel Embankment at Ch. 11+050Km to 14+050Km							
Re-excavation of Makri Khal	0.50 km	304539	297,911	297,911	100		30/04/2014
Part-A: Makri Khal Regulator by Modification of Existing Box Culvert at Ch.0+280Km	2 Vent-1.5mX1.8m	5811235	6,345,599	5,778,953	100	566,646	31/03/2016
Subproject Total (Tk)		10,210,430	10,603,014	10,036,368		566,646	
Upazila Total (Tk)		28,734,287	28,103,041	26,558,154		1,544,887	
223. Sylhet, Gowainghat							
SP33054, Shialar Haor Subproject							
Resectioning of North-East Embankment	5.30 km	5104365	2,461,843	2,461,843	100		31/01/2013
Resectioning of South-East Embankment	4.80 km	2566099	3,910,801	3,910,801	100		31/01/2013
Part-A: Shialar Haor Regulator	5 Vent-1.5mX1.8m	15908410	16,503,794	34,070,476	100	-17,566,682	31/05/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Binnakona Khal Regulator	1 Vent-1.5mX1.8m	6281891	6,527,041		100	6,527,041	31/05/2014
Part-C: WMCA Office and Related Items	Size: 12mX6m	1934752	1,813,331	1,813,331	100		30/04/2015
Subproject Total (Tk)		31,795,517	31,216,810	42,256,451		-11,039,641	
224. Sylhet, Gowainghat SP34107, Binnakandi Subproject							
Reexcavation of Binna Chhara & Construct. of Dykes	2.40 km	2584987	1,990,818	1,990,818	100		30/04/2013
Reference Lined Section (2 nos.)		78311	11,400	11,400	100		31/05/2013
Part-A: Binna Chhari WRS at Ch.1+575Km (Khal)	4 Vent-1.5mX2.0m	10739813	10,739,813	12,855,936	100	-2,116,123	31/07/2013
Part-B: Outlet Pipe Regulator-1 Ch.1+600Km	1 Vent-0.3m	372301	372,301		100	372,301	31/07/2013
Part-C: Outlet Pipe Regulator-2 Ch.1+600Km	1 Vent-0.3m	372349	372,349		100	372,349	31/07/2013
Part-D: Outlet Pipe Regulator-3 Ch.2+100Km	1 Vent-0.3m	372809	372,809		100	372,809	31/07/2013
Part-E: Outlet Pipe Regulator-4 Ch.2+100Km	1 Vent-0.3m	372266	372,266		100	372,266	31/07/2013
Part-F: WMCA Office and Related Item	Size: 12mX6m	1709104	1,709,104		100	1,709,104	31/03/2014
Subproject Total (Tk)		16,601,940	15,940,860	14,858,154		1,082,706	
225. Sylhet, Gowainghat SP34115, Naljuri Khal Subproject							
Re-Sectioning of Naljuri Khal Dyke	5.80 km	5806347	4,923,717	4,923,717	100		31/12/2015
Re-excavation of Dhaleswari Khal	3.90 km	3986386	3,505,054	3,505,054	100		20/11/2013
Part-A: Naljuri Khal WRS at Ch.1+130Km(Khal)	8 Vent-1.5mX2.5m	20791139	20,791,139	34,070,476	100	-13,279,337	30/04/2015
Part-D: Shanki Bhanga Khal Sluice at Ch.0+110Km(Kh)	1 Vent-1.2mX1.2m	2282594	2,282,594		100	2,282,594	30/06/2015
Part-B: Boali Khal Regulator at Ch.0+110Km (Khal)	2 Vent-1.5mX1.8m	6480271	6,480,271		100	6,480,271	30/04/2015
Part-C: Satkuri Khal Regulator at Ch.0+075Km(Khal)	1 Vent-1.5mX1.8m	4782648	4,782,648		100	4,782,648	30/04/2015
Part-E: WMCA Office and Related Items	Size: 12mX6m	1421025	1,421,025		100	1,421,025	30/04/2015
Subproject Total (Tk)		45,550,410	44,186,448	42,499,247		1,687,201	
226. Sylhet, Gowainghat SP34122, Dakshin Gachhpala Chhara Subproject							
Re-excavation of Pala Chhara	1.10 km	878270	827,226	792,294	100	34,932	30/04/2013
Part-A: Pala Chhara WRS at Ch.1+175Km	4 Vent-1.5mX2.2m	8291860	8,291,860	10,969,599	100	-2,677,739	31/01/2015
Part-B: Pipe Intlet Structure	1 Vent-0.3m Dia (4 nos)	1780686	1,780,686		100	1,780,686	31/12/2014
Part-C: WMCA Office and Related Item	Size: 12mX6m	1586592	1,586,592		100	1,586,592	31/03/2016
Subproject Total (Tk)		12,537,408	12,486,364	11,761,893		724,471	
Upazila Total (Tk)		106,485,275	103,830,482	111,375,745		-7,545,263	
227. Sylhet, Kanaighat SP33065, Surai Khal Subproject							
Re-sectioning of Embankment	3.58 km	2936520	2,927,579	2,927,579	100		31/05/2012
Re-sectioning of Dyke	1.41 km	706796	771,192	771,192	100		31/05/2012
Re-sectioning of Left Bank Dyke Ch. 0+000Km to Ch. 1+080Km and Right Bank Ch. 0+006Km to Ch.0+00Km							
Part-A: Surai Khal WRS at Ch. 2+600Km	5 Vent-1.5mX4.5m (Double gate)	10957893	10,970,114	13,572,190	100	-2,602,076	30/11/2014
Part-B: Kafrangi Khal Pipe Sluice at Ch.1+260Km	1 Vent-0.90m Dia	3539403	1,130,157		100	1,130,157	31/01/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-C: Irrigation Outlets (6 nos)	1 Vent-0.30m Dia	2888116	2,751,179		100	2,751,179	31/05/2015
Part-D: WMCA Office and Related Items	Size: 12mX6m	1779102	1,749,656	1,749,656	100		30/05/2015
Subproject Total (Tk)		22,807,830	20,299,877	19,020,617		1,279,260	
Upazila Total (Tk)		22,807,830	20,299,877	19,020,617		1,279,260	
228. Sylhet, Sadar							
SP31006, Bawa-Chamurakandi Boro Haor Subproject							
Re-sectioning of Embankment	3.85 km	4024902	3,948,845	3,948,845	100		30/06/2011
Re-sectioning of Baowa Regulator Approach	0.98 km	148323	148,279	148,279	100		30/04/2014
Re-sectioning of Chamurakandi Regulator Approach	0.98 km	134700	134,686	134,686	100		30/04/2014
Re-excavation of Chamurakandi Beel Khal	2.00 km	1761232	1,719,540	1,719,540	100		31/01/2013
Reference Lined Section		56658	11,400	11,400	100		31/01/2013
Re-excavation of Bawa Beel Khal	0.30 km	140969	138,895	138,895	100		31/01/2013
Part-A: Chamurakandi Khal Regulator at Ch. 0+046Km	Size: 1 Vent-1.20mX1.5m	3529072	3,491,950	7,913,411	100	-4,421,461	31/01/2013
Part-B: Bawa Khal Regulator at Ch. 0+029Km	Size: 1 Vent-1.20mX1.50m	3587641	3,549,903		100	3,549,903	28/02/2013
Part-C: WMCA Office and Related Items	Size: 12mX6m	880823	871,558		100	871,558	10/02/2012
Subproject Total (Tk)		14,264,320	14,015,056	14,015,056			
Upazila Total (Tk)		14,264,320	14,015,056	14,015,056			
229. Sylhet, Zakiganj							
SP34148, Biabail Barjan Khal Subproject							
Fish Scentuary		372563	372,563	372,563	100		31/12/2014
Reference Line Sections (8 nos.)		195898	195,898	195,898	100		31/12/2014
Re-excavation of Barjan Khal	2.40 km	1432271	1,432,300	1,432,300	100		30/04/2014
Re-excavation of Hanigram Khal	2.20 km	2011118	1,971,527	1,971,527	100		30/04/2014
Re-excavation of Biabail Khal	2.10 km	1733080	1,730,261	1,730,261	100		30/04/2014
Re-excavation of Nazirer Khal	2.35 km	2848310	2,753,984	2,753,984	100		30/04/2014
Re-excavation of Pukuria Khal	1.50 km	1148009	1,148,009	1,148,009	100		30/04/2014
Part-A: Barjan Khal WRS	2 Vent-1.5mX2.5m	7043396	7,043,396	6,417,071	100	626,325	31/01/2015
Subproject Total (Tk)		16,784,645	16,647,938	16,021,613		626,325	
230. Sylhet, Zakiganj							
SP35253, Morai Khal Subproject							
Re-excavation of Morai Khal including Reference Bed Blocks	7.50 km	5838775	5,838,775	5,838,775	100		31/05/2015
Re-excavation of Kazir Gopat Khal including Reference Bed Blocks	3.50 km	603745	568,058	568,058	100		31/05/2015
Part-A: Morai Khal WRS at Ch.6+460Km (Morai Khal)	2 Vent-1.5mX2.2m	5047194	5,047,194	8,180,410	100	-3,133,216	31/03/2016
Part-B: Kazir Gopat Khal WRS at Ch.2+900Km (Kazir Gopat Khal)	1 Vent-1.5mX1.8m	3360136	3,360,136		100	3,360,136	31/03/2016
Part-C: WMCA Office and Related Item	Size: 12mX6m	1096337	1,096,337		100	1,096,337	31/03/2016
Subproject Total (Tk)		15,946,187	15,910,500	14,587,243		1,323,257	
Upazila Total (Tk)		32,730,832	32,558,438	30,608,856		1,949,582	
District Total (Tk)		380,107,974	370,518,218	351,349,658		19,168,560	
231. Tangail, Delduar							
SP35230, Aglasin-Abatpur Beel Subproject							
Re-excavation of Aglasin-Abatpur Khal	2.25 km	1414962	1,182,229	1,182,229	100		30/06/2015
Part-A: Aglasin-Abatpur Khal Regulator at Ch.0+320Km	2 Vent-1.5mX1.8m	7715641	8,192,382	7,878,676	100	313,706	31/05/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1287298	1,254,888	1,254,888	100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		10,417,901	10,629,499	10,315,793		313,706	
232. Tangail, Delduar							
SP35231, Maistha Beel Subproject							
Re-sectioning of Embankment	0.03 km	222114	222,114	222,114	100		30/06/2015
Re-excavation of Maistha Khal	0.70 km	660457	622,931	622,931	100		30/06/2015
Part-A: Maistha Khal Regulator at Ch.0+050Km	1 Vent-1.5mX1.8m	5385819	5,432,370	5,286,107	100	146,263	31/05/2015
Part-B: WMCA Office and Related Item	Size: 12mX6m	1361255	1,279,272	1,279,272	100		25/01/2016
Subproject Total (Tk)		7,629,645	7,556,687	7,410,424		146,263	
233. Tangail, Delduar							
SP35259, Boror Beel Subproject							
Re-excavation of Sthal Barsha Teuria Khal	0.50 km	615207	566,822	566,822	100		30/06/2015
Re-excavation of Boror Beel Khal i/c Reference Bed Block	0.73 km	257714	257,714	257,714	100		30/06/2015
Part-A: Sthal Barsha Teuria Khal Regulator	2 Vent-1.5mX1.8m	8525616	8,679,150	8,679,150	100		
Part-B: WMCA Office and Related Item	Size: 12mX6m	1254958	1,026,818	1,026,818	100		
Subproject Total (Tk)		10,653,495	10,530,504	10,530,504			
234. Tangail, Delduar							
SP35260, Charparal-Barphakia Khal Subproject							
Re-excavation of Gangarbada Khal i/c Reference Bed Blocks	0.35 km	128436	128,436		100	128,436	
Re-excavation of Kurir Beel Khal i/c Reference Bed Blocks	0.20 km	97225	97,225		100	97,225	
Re-excavation of Charpara Beel Barapakhia Khal i/c Reference Bed Blocks	4.20 km	2598862	2,598,862		100	2,598,862	
Part-D: WMCA Office and Related Items	Size: 12mX6m	1254957	2,897,473	2,897,473	100		
Part-B: Kurir Beel Khal Box Culvert at Ch. 0+002Km	1 Vent-2.5mX3m	1479622	1,479,622		100	1,479,622	28/02/2016
Part-A: Charpara Beel Barapakhia Khal Box Culvert at Ch. 0+875Km	1 Vent-5.0mX4.5m	2663169	2,663,169	4,129,527	100	-1,466,358	
Part-C: Charpara Beel Barapakhia Khal Foot Bridge at Ch. 2+600Km	1 Span 10mX3m	3043610	3,043,610		100	3,043,610	
Subproject Total (Tk)		11,265,881	12,908,397	7,027,000		5,881,397	
Upazila Total (Tk)		39,966,922	41,625,087	35,283,721		6,341,366	
235. Tangail, Dhanbari							
SP33041, Goalia (Dhanbari) Beel Subproject							
Re-excavation of Shapkhali Khal	0.50 km	223579	223,579	223,579	100		30/04/2012
Part-A: Shapkhali Khal Regulator at Ch.0+250Km(Kha	1 Vent-1.5mX1.5m	2702013	2,552,432	2,552,432	100		31/05/2012
Subproject Total (Tk)		2,925,592	2,776,011	2,776,011			
236. Tangail, Dhanbari							
SP33042, Goilla Beel Subproject							
Re-sectioning of Embankment	1.28 km	1418400	1,418,400	1,418,400	100		31/03/2013
Re-excavation of Goilla Beel Khal	0.40 km	102150	102,150	102,150	100		31/03/2013
Part-B: Pipe Sluice Ch. 0+010	3 Vent-0.90m Dia	3635406	3,628,452	8,269,696	100	-4,641,244	30/04/2012
Part-A: Modification of Existing Culvert at Ch5+575	2 Vent-1.7mX1.5m	981122	979,245		100	979,245	30/04/2012
Part-C: Pipe Sluice at Ch. 1+225	3 Vent-0.90m Dia	3669018	3,661,999		100	3,661,999	31/05/2012
Part-D: WMCA Office and Related Item	Size: 12mX6m	1495330	1,495,330	1,495,330	100		31/05/2014
Subproject Total (Tk)		11,301,426	11,285,576	11,285,576			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		14,227,018	14,061,587	14,061,587			
237. Tangail, Ghatail							
SP34146, Kulia Garodoba-Dublakuri Khal Subproject							
Resectioning of Kulia Garodoba Embankment	1.30 km	2453674	2,453,674	90,245	100	2,363,429	30/04/2014
Reexcavation of Kulia Garodoba Dublakuri Khal	1.90 km	938258	938,258	46,285	100	891,973	30/04/2014
Reference Line Sections (2 nos.)		53901	53,901	5,390	100	48,511	30/04/2014
Part-A: Kulia Garodoba Regulator	1 Vent-1.5mX1.8m	5220085	5,231,993	4,322,948	100	909,045	30/04/2014
Part-B: WMCA Office and Related Item	Size: 12mX6m	1537706	2,334,228		100	2,334,228	30/06/2015
Subproject Total (Tk)		10,203,624	11,012,054	4,464,868		6,547,186	
Upazila Total (Tk)		10,203,624	11,012,054	4,464,868		6,547,186	
238. Tangail, Gopalpur							
SP32025, Barasila Beel Subproject							
Re-excavation of Barsila Beel Khal	1.70 km	970165	970,165	970,165	100		30/04/2012
Referenece Line Section		60867	60,867	60,867	100		30/04/2012
Fish Sanctuary		824210	824,210	824,210	100		15/05/2012
Part-A: Barshila Khal Regulator at Ch.0+050Km	1 Vent-1.5mX1.5m	5559360	5,713,662	6,817,907	100	-1,104,245	31/08/2012
Part-B: WMCA Office and Related Item	Size: 12mX6m	1074424	1,104,245		100	1,104,245	31/08/2012
Subproject Total (Tk)		8,489,026	8,673,149	8,673,149			
239. Tangail, Gopalpur							
SP32036, Basan Beel Subproject							
Approach Filling and Protection Works		230000	230,000	230,000	100		31/08/2012
Re-excavation of Basan Khal	2.00 km	1493786	1,493,786	1,493,786	100		30/04/2012
Re-excavation of Choter Khal	0.70 km	204982	204,982	204,982	100		30/04/2012
Re-excavation of Sarkarbari Khal	1.10 km	395356	395,356	395,356	100		30/04/2012
Re-excavation of Link Khal (Kuillar and Basan Beel	0.50 km	161144	161,144	161,144	100		30/04/2012
Referenece Lined Section		94045	94,045	94,045	100		30/04/2012
Part-A: Basan Khal Regulator at Ch. 0+750Km (Khal)	2 Vent-1.5mX1.8m	7951948	7,951,948	9,228,116	100	-1,276,168	31/08/2012
Part-B: WMCA Office and Related Item	Szie:12mX6m	1367829	1,276,168		100	1,276,168	31/08/2012
Subproject Total (Tk)		11,899,090	11,807,429	11,807,429			
240. Tangail, Gopalpur							
SP35199, Benai Beel Subproject							
Re-excavation Benai Khal	1.55 km	739145	739,145		100		31/12/2014
Re-excavation Fish Sanctuary		506283	506,283		100	506,283	30/04/2014
Part-A: Benai Beel Khal WRS at Ch.0+000Km to Ch.1+500Km	2 Vent-1.5mX1.8m	6285699	6,285,699		100	6,285,699	31/12/2014
Part-B: Palisading Works on Both Banks of Benai Beel Khal	Length =217 m	3093906	3,093,906		100	3,093,906	15/01/2015
Part-C: WMCA Office & Related Item	Size: 12mX6m	1496706	1,496,706		100	1,496,706	31/10/2014
Subproject Total (Tk)		12,121,739	12,121,739	0		11,382,594	
Upazila Total (Tk)		32,509,855	32,602,317	20,480,578		11,382,594	
241. Tangail, Kalihati							
SP35182, Panch Joair Singna Subproject							
Resectioning of Embankment (Ch.1+600Km to Ch.8+100Km)	6.50 km	8215465	8,215,465		100	8,215,465	25/01/2016
Resectioning of Embankment i/c Reexcavation of Fatikjani River (Ch.8+100Km to Ch.13+100Km)	5.00 km	5208640	5,208,640		100	5,208,640	25/01/2016
Reexcavation of Fatikjani River	0.90 km	699506	699,506		100	699,506	25/01/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Reexcavation of Singna Beel Khal i/c Resectioning of Embankment (Ch.0+000Km to Ch.2+100Km)	2.10 km	2399040	2,399,040		100	2,399,040	25/01/2016
Reexcavation of Singna Beel Fish Sanctuary		376215	376,215		100	376,215	25/01/2016
Part-A: Panch Joair Regulator	3 Vent-1.5mX1.8m	10795686	10,795,686	7,611,896	100	3,183,790	28/02/2016
Part-B: WMCA Office and Related Item	Size: 12mX6m	1490544	1,490,544		80	1,490,544	
Subproject Total (Tk)		29,185,096	29,185,096	7,611,896		21,573,200	
Upazila Total (Tk)		29,185,096	29,185,096	7,611,896		21,573,200	
242. Tangail, Shakhipur							
SP35254, Tengra-Madla Khal Subproject							
Re-excavation of Fish Shelter in Tengra Khal	0.15 km	193672	193,672		100	193,672	31/12/2015
Re-excavation of Fish Shelter in Madhla Khal	0.30 km	475982	475,982		100	475,982	31/12/2015
Part-B: Tengra Khal WRS at Ch. 0+325Km (Khal)	2 Vent-1.5mX2.8m	7365714	7,365,714	3,467,763	100	3,897,951	31/10/2015
Part-A; Madhla Khal WRS at Ch. 0+100Km (Khal)	3 Vent-1.5mX2.8m	10048961	10,048,961		60	10,048,961	
Part-D: WMCA Office and Related Item	Size: 12mX6m	1410038	1,410,038		90	1,410,038	
Part-C: Tengra Khal Box Culvert at Ch. 1+825Km (Khal)	2 Vent-3.0mX3.0m	1745261	1,745,261		85	1,745,261	
Subproject Total (Tk)		21,239,629	21,239,629	3,467,763		17,771,866	
Upazila Total (Tk)		21,239,629	21,239,629	3,467,763		17,771,866	
District Total (Tk)		147,332,144	149,725,769	85,370,413		63,616,211	
Project Total (Tk)		4,081,160,056	4,035,223,210	3,511,347,117		523,136,947	

Participatory Small Scale Water Resources Sector Project

Progress Report (New SP)

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
1. Bagerhat, Kachua							
SP45180, Tengrakhal-Char Tengrakhal Subproject							
Part-A: Re-excavation of Arar khal	6.27 km	5012072	5,012,072	5,012,072	100		
Part-B: Re-excavation of Tengrakhal khal	3.03 km	2260200	2,260,200	2,260,200	100		
Part-C: Construction of Reference Lined Section		204089	204,089	102,045	100	102,045	
Part-C: WMCA Office & Others	12mX6m	1579223	1,579,223	1,579,223	100		27/06/2016
Part-A: Box Culvert-1 (1v-3.5m X2.5m) at Ch. 2+870 km on Arar Khal	(1v-3.5m X2.5m)	1155516	1,155,516	1,155,516	100		27/06/2016
Part-B: Box Culvert-2 (1v-3.5m X2.5m) at Ch. 3+558 km on Arar Khal	(1v-3.5m X2.5m)	1201687	1,201,687	1,201,687	100		27/06/2015
Subproject Total (Tk)		11,412,788	11,412,788	11,310,743		102,045	
Upazila Total (Tk)		11,412,788	11,412,788	11,310,743		102,045	
2. Bagerhat, Morelganj							
SP43072, Pathuria-Kalibari Subproject							
Part-C: Re-sectioning of Embankment	7.50 km	10567642	10,567,642	8,454,114	100	2,113,528	09/09/2013
Part-A: Re-excavation of Kalibari khal	2.20 km	1606071	1,606,071	1,284,857	100	321,214	30/04/2015
Part-B: Re-excavation of Pathuria khal	1.70 km	1745265	1,745,265	1,396,212	100	349,053	30/04/2014
Part-A: Kalibari Khal Regulator	at Ch. 0+030 km	7615945	7,615,945	7,615,945	100		09/11/2015
Part-B: Pathuria khal Regulator	at Ch. 0+000 km	5593601	5,593,601	5,593,601	100		09/11/2015
Part-D: Construction of Reference lined section	at Ch. 0+000 km to 1+700 km	79694	79,694	7,969	100	71,725	
Part-C: WMCA office & others	12mx6m	1496386	1,496,386	1,496,386	100		09/11/2015
Subproject Total (Tk)		28,704,605	28,704,605	25,849,085		2,855,520	
Upazila Total (Tk)		28,704,605	28,704,605	25,849,085		2,855,520	
3. Bagerhat, Sadar							
SP43064, Dier Khal Subproject							
Part-H: Construction of Embankment	1.75 km	1092909	1,092,909	1,092,909	100		27/04/2015
Part-A: Re-excavation of Dier khal	1.85 km	1846577	1,846,577	1,846,577	100		27/04/2015
Part-B: Re-excavation of Kata khal	2.00 km	1201276	1,201,276	1,201,276	100		27/04/2015
Part-C: Re-excavation of Takimara khal	2.10 km	440646	440,646	440,646	100		27/04/2015
Part-D: Re-excavation of Naluar khal	1.40 km	103523	103,523	103,523	100		27/04/2015
Part-E: Re-excavation of Doulosise khal	1.05 km	108420	108,420	108,420	100		27/04/2015
Part-F: Re-excavation of Doasise khal	0.73 km	116027	116,027	116,027	100		27/04/2015
Part-G: Re-excavation of Anajer khal	0.45 km	103768	103,768	103,768	100		27/04/2015
Part-I: Reference lined section		174179	174,179	174,179	100		27/04/2015
Part-B: WMCA office & others		1598022	1,598,022	1,598,022	100		15/06/2015
Part-A: Construction of Box Culvert on Dier khal		3494064	3,494,064	3,494,064	100		14/06/2015
Subproject Total (Tk)		10,279,411	10,279,411	10,279,411			
Upazila Total (Tk)		10,279,411	10,279,411	10,279,411			
District Total (Tk)		50,396,803	50,396,803	47,439,239		2,957,565	
4. Barguna, Amtali							
SP43040, Singkhali Khal Subproject							
Part-A: Re-excavation of Singkhali Khal	3.40 km	4930506	4,930,506	4,930,506	100		30/04/2013
Part-H: Re-excavation of Khaser Khal	0.70 km	306840	306,840	306,840	100		30/04/2013
Part-C: Re-excavation of Shialia Khal	1.00 km	781761	781,761	781,761	100		30/04/2013
Part-G: Re-excavation of Karsher Khal	0.70 km	208731	208,731	208,731	100		30/04/2013
Part-D: Re-excavation of Matbaria khal	1.00 km	819852	819,852	819,852	100		30/04/2013

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Re-excavation of Manikjuri Khal	1.50 km	1082563	1,082,563	1,081,763	100	800	30/04/2013
Part-I: Construction of Reference Lined section		238329	238,329	238,329	100		30/04/2013
Part-E: Re-excavation of Matbaria Branch khal	2.00 km	1049049	1,049,049	1,049,049	100		30/04/2013
Part-F: Re-excavation of Sardar Khal	0.90 km	500476	500,476	500,476	100		30/04/2013
Part-A: Construction of WMCA office & others	12mx6m	301000	301,000	626,000	100	-325,000	24/01/2014
Subproject Total (Tk)		10,219,107	10,219,107	10,543,307		-324,200	
5. Barguna, Amtali							
SP43044, Garabunia Subproject							
Part-G: Reference lined section		213312	213,312	213,312	100		30/04/2013
Part-A: Re-excavation of Garabunia khal	4.25 km	2445294	2,445,294	2,445,294	100		30/04/2013
Part-D: Re-excavation of Chalitabunia khal	1.66 km	1146470	1,146,470	1,146,470	100		30/04/2013
Part-F: Re-excavation of Algir khal	0.93 km	196085	196,085	196,085	100		30/04/2013
Part-B: Re-excavation of Garabunia Branch khal-1	1.05 km	477819	477,819	477,819	100		30/04/2013
Part-C: Re-excavation of Garabunia Branch khal-2	0.35 km	163312	163,312	163,312	100		30/04/2013
Part-E: Re-excavation of Chalitabunia Branch khal	0.26 km	55456	55,456	55,456	100		30/04/2013
Part-A: WMCA office & others	12mx6m	1390035	1,390,035	801,000	100	589,035	28/02/2014
Subproject Total (Tk)		6,087,783	6,087,783	5,498,748		589,035	
6. Barguna, Amtali							
SP44103, Gotkhali-Chalitabunia Khal Subproject							
Part-A: Re-excavation of Ghotkhali Khal	6.90 km	4562033	4,562,033	1,370,875	100	3,191,158	
Part-B: Re-excavation of Betmur Khal	2.00 km	1706610	1,706,610	512,830	100	1,193,780	
Part-C: Re-excavation of Chalitabunia Khal	2.58 km	1653763	1,653,763	496,950	100	1,156,813	
Part-D: Re-excavation of Uzir/Zugir Khal	3.30 km	2371832	2,371,832	712,727	100	1,659,105	
Part-E: Construction of reference Lined Section		361460	361,460	108,617	100	252,843	
Part-A: WMCA Office & Others	12mX6m	1569000	1,569,000	1,569,000	100		30/04/2015
Subproject Total (Tk)		12,224,698	12,224,698	4,771,000		7,453,698	
7. Barguna, Amtali							
SP44120, Jabbar Ali - Sharif Shimon Subproject							
Part-A: Re-excavation of Aura Sharif Guinggakhali Khal	1.50 km	1488331	1,488,331	1,488,331	100		
Part-B: Re-excavation of Badsha Vita Khal	0.20 km	118522	118,522	118,522	100		
Part-C: Re-excavation of Balaibunia Khal	3.15 km	1847060	1,847,060	1,847,060	100		
Part-D: Re-excavation of Harar Khal	1.01 km	709962	709,962	709,962	100		
Part-E: Re-excavation of Mthurar-Amandir Khal	1.00 km	897978	897,978	987,978	100	-90,000	
Part-F: Re-excavation of Swrsaty-Jabar ali Khal	2.00 km	1663128	1,663,128	1,663,128	100		
Part-G: Construction of Reference Lined Section		208658	208,658	208,658	100		
Part-A: WMCA Office & others	12mX6m	1432972	1,432,972		100	1,432,972	10/05/2017
Subproject Total (Tk)		8,366,611	8,366,611	7,023,639		1,342,972	
8. Barguna, Amtali							
SP46252, Kukua- Nimter Khal Subproject							
Part-A: Re-excavation of Nimtar Khal	1.32 km	1132880	1,132,880	1,132,880	100		30/10/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Re-excavation of Nimta-1 Khal	0.80 km	366957	366,957	366,957	100		30/10/2016
Part-C: Re-excavation of Nimta-2 Khal	0.70 km	860954	860,954	860,954	100		30/10/2017
Part-D: Re-excavation of Nimta-3 Khal	2.50 km	3310783	3,310,783	3,310,783	100		30/10/2017
Part-E: Re-excavation of Moynar Khal	1.95 km	709846	709,846	709,846	100		30/10/2017
Part-F: Re-excavation of Nichkata Khal	1.60 km	848882	848,882	848,882	100		30/10/2016
Part-G: Re-excavation of Israr Khal	1.45 km	165493	165,493	165,493	100		30/10/2017
Part-H: Construction of reference lined section		25445	25,445	256,445	100	-231,000	30/10/2017
Part-A: Construction of WMCA office and others	12mX6m	1181659	1,181,659	1,181,659	100		30/10/2016
Subproject Total (Tk)		8,602,899	8,602,899	8,833,899		-231,000	
9. Barguna, Amtali							
SP46253, Arua-Kamini Khal Subproject							
Part-A: Re-excavation of Kamini Khal	0.30 km	243712	243,712	243,712	100		30/04/2016
Part-B: Re-excavation of Kumaria Khal	0.87 km	517130	517,130	517,130	100		30/04/2016
Part-C: Re-excavation of Dauwa Khal	0.60 km	365821	365,821	365,821	100		30/04/2016
Part-D: Re-excavation of Arua Khal	0.20 km	108012	108,012	108,012	100		30/04/2016
Part-E: Re-excavation of Kalia-arua Khal	0.70 km	186793	186,793	186,793	100		30/04/2016
Part-F: Re-excavation of Tarabunia Khal	0.37 km	169428	169,428	169,428	100		30/04/2016
Part-G: Re-excavation of Kalia Khal	1.09 km	602669	602,669	602,669	100		30/04/2016
Part-H: Re-excavation of Daria Khal	0.97 km	458794	458,794	458,794	100		30/04/2016
Part-I: Construction of Reference Lined Section		178135	178,135	178,135	100		30/04/2016
Part-A: Construcion of WMCA Office and others	12mX6m	1182905	1,182,905	1,182,905	100		13/10/2016
Subproject Total (Tk)		4,013,399	4,013,399	4,013,399			
10. Barguna, Amtali							
SP46276, Purba Chila Khal Subproject							
Part-A:Re-excavation of Kalir khal	1.62 km	1541621	1,541,621	1,541,621	100		30/04/2016
Part-B:Re-excavation of Ashikkar khal	1.68 km	1092686	1,092,686	1,092,686	100		
Part-C:Re-excavation of Dumuria khal	1.53 km	1430875	1,430,875	1,430,875	100		
Part-D:Re-excavation of Boro khani khal	1.37 km	1133905	1,133,905	1,133,905	100		
Part-E:Re-excavation of Munasharif khal	0.80 km	550580	550,580	550,580	100		
Part-F:Re-excavation of Thakurer Barir,Bhagulir, Sajjal khal	1.40 km	311876	311,876	311,876	100		
Part-G: Re-excavation of Talgasial khal	0.60 km	447959	447,959	447,959	100		
Part-H: Construction of Reference Lined Section		267433	267,433	267,433	100		
Part-A: WMCA Office & Others	12mX6m	1431087	1,431,087	1,431,087	100		13/10/2016
Subproject Total (Tk)		8,208,022	8,208,022	8,208,022			
Upazila Total (Tk)		57,722,519	57,722,519	48,892,014		8,830,505	
11. Barguna, Bamna							
SP46240, Amtoli Ruhita Potkakhali							
Part-A: Re-excavation of Rohita Garader Khal	3.30 km	2703299	2,703,299	2,703,299	100		30/04/2016
Part-B: Re-excavation of Kutir Khal	2.69 km	3045305	3,045,305	3,045,305	100		30/04/2016
Part-C: Re-excavation of Tutaramer Khal	2.98 km	2733826	2,733,826	2,733,826	100		30/04/2016
Part-D: Re-excavation of Swanirver Khal	3.10 km	3286374	3,286,374	3,286,374	100		30/04/2016
Part-E: Re-excavation of Khazura Khal	3.45 km	2196636	2,196,636	2,196,636	100		30/04/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-F: Construction of Reference Lined section		336300	336,300	336,300	100		30/04/2016
Part-A: WMCA office & others	12mX6m	1235533	1,235,533	843,635	100	391,898	31/12/2016
Subproject Total (Tk)		15,537,273	15,537,273	15,145,375		391,898	
12. Barguna, Bamna SP46246, Ramna Subproject							
Part-A: Re-excavatin of Golaghata-Moulvir Khal	1.67 km	571333	571,333	571,333	100		30/04/2016
Part-B: Re-excavatin of Uttar Ramna Khal	1.71 km	289305	289,305	289,305	100		30/04/2016
Part-C: Re-excavatin of Dakshin Golaghata Karaitala Khal	5.02 km	2084917	2,084,917	2,084,917	100		30/04/2016
Part-D: Re-excavatin of Ramna Khal	4.74 km	3016687	3,016,687	3,016,687	100		30/04/2016
Part-E: Re-excavatin of Rohita Garader Khal	3.94 km	716178	716,178	716,178	100		30/04/2016
Part-F: Re-excavatin of Uttar Ramna Golahata Khal	1.00 km	619933	619,933	619,933	100		30/04/2016
Part-G: Construction of Reference Lined Section		311998	311,998	311,998	100		30/04/2016
Part-A: WMCA Office & Others	12mX6m	1413018	1,413,018	1,413,018	100		10/10/2016
Subproject Total (Tk)		9,023,369	9,023,369	9,023,369			
Upazila Total (Tk)		24,560,642	24,560,642	24,168,744		391,898	
13. Barguna, Betagi SP42016, Gabua Fultala Subproject							
Part-F: Const. of reference lined section (10nos.)		332022	332,022	332,022	100		30/04/2013
Part-A: Rexcavation of Baroir Khal	3.40 km	5065889	5,065,889	5,065,889	100		30/04/2013
Part-B: Rexcavation of Fultala Khal	3.35 km	3788451	3,788,451	3,788,451	100		30/04/2013
Part-C: Rexcavation of Gabua Khal	2.08 km	2889344	2,889,344	2,889,344	100		30/04/2013
Part-D: Rexcavation of East Kata Khal	2.55 km	2891568	2,891,568	2,891,568	100		30/04/2013
Part-E: Rexcavation of Sener Khal	1.45 km	1762936	1,762,936	1,762,936	100		30/04/2013
Part-A: WMCA office & others	Size: 12mX6m	1399000	1,399,000	1,397,000	100	2,000	15/11/2013
Subproject Total (Tk)		18,129,210	18,129,210	18,127,210		2,000	
14. Barguna, Betagi SP43048, Deshantarkathi-Gouribunia Subproject							
Part-I: Construction of Lined Ref. section		236720	236,720	236,720	100		30/04/2013
Part-A: Re-excavation of Desher khal	4.20 km	3555208	3,555,208	3,555,208	100		30/04/2013
Part-F: Re-excavation of Bhamoner khal	3.10 km	2021714	2,021,714	2,017,714	100	4,000	30/04/2013
Part-C: Re-excavation of Parer khal	1.71 km	3345291	3,345,291	3,345,291	100		30/04/2013
Part-D: Re-excavation of Pollimongol khal	1.59 km	700087	700,087	700,087	100		30/04/2013
Part-G: Re-excavation of Sirajuddin khal	0.80 km	129348	129,348	129,348	100		30/04/2013
Part-H: Re-excavation of Gainer khal	1.50 km	295353	295,353	295,353	100		30/04/2013
Part-B: Re-excavation of Desher Branch khal-3	0.50 km	285212	285,212	285,212	100		30/04/2013
Part-E: Re-excavation of Pollimongol branch khal	0.60 km	112624	112,624	112,624	100		30/04/2013
Part-A: WMCA office & others	12mx6m	1340048	1,340,048	860,000	100	480,048	15/06/2014
Subproject Total (Tk)		12,021,605	12,021,605	11,537,557		484,048	
15. Barguna, Betagi SP46238, Lakshmipur-Ranipur-Khantakata SP							
Part-A: Re-excavation of Ranipur Jogaikhal khal	2.50 km	1819390	1,819,390	1,818,390	100	1,000	30/04/2016
Part-B: Re-excavation of Ranipur Jogaikhal Branch khal	0.43 km	268534	268,534	268,534	100		30/04/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-C: Re-excavation of khandakerbari khal	2.90 km	2044242	2,044,242	2,044,242	100		30/04/2016
Part-D: Re-excavation of Laxmipur khal	1.05 km	661309	661,309	661,309	100		30/04/2016
Part-E: Re-excavation of Laxmipur Branch-1 khal	0.96 km	348847	348,847	348,847	100		30/04/2016
Part-F: Re-excavation of Laxmipur Branch-2 khal	0.61 km	498709	498,709	498,709	100		30/04/2016
Part-G: Re-excavation of Morkhali khal	2.40 km	1536449	1,536,449	1,536,449	100		30/04/2016
Part-H: Re-excavation of Morkhali -Khondokarbari Link khal	0.68 km	168146	168,146	168,146	100		30/04/2016
Part-J: Construction of Reference Lined Section	0.50 km	227640	227,640	227,640	100		30/04/2016
Part-I: Re-excavation of Jagaikhal-Khondokarbari Link khal		351187	351,187	351,187	100		30/04/2016
Part-A: WMCA office & others	12mX6m	1483510	1,483,510	1,483,510	100		31/12/2016
Subproject Total (Tk)		9,407,963	9,407,963	9,406,963		1,000	
16. Barguna, Betagi							
SP46245, Koruna Khal Subproject							
Part-A: Re-excavation of Kalighata Khal	2.50 km	1814086	1,814,086	181,408	100	1,632,678	30/04/2016
Part-B: Re-excavation of Koruna Khal	9.30 km	8364921	8,364,921	836,492	100	7,528,429	30/04/2016
Part-C: Re-excavation of Liner Khal	2.00 km	752758	752,758	75,275	100	677,483	30/04/2016
Part-D: Re-excavation of Jore Koruna Khal	1.95 km	1466895	1,466,895	146,689	100	1,320,206	30/04/2016
Part-E: Re-excavation of Chalitabunia Khal	1.78 km	924953	924,953	92,495	100	832,458	30/04/2016
Part-F: Re-excavation of Dhooper Khal	1.00 km	811597	811,597	81,159	100	730,438	30/04/2016
Part-G: Construction of Reference Lined Section		378100	378,100	37,810	100	340,290	30/04/2016
Part-A: WMCA Office & Others	12mX6m	1523430	1,523,430	1,523,430	100		31/12/2016
Subproject Total (Tk)		16,036,740	16,036,740	2,974,758		13,061,982	
Upazila Total (Tk)		55,595,518	55,595,518	42,046,488		13,549,030	
17. Barguna, Sadar							
SP42024, Nishanbari-Gazi Mahmud Subproject							
Part-E: Construction of Reference Line Section		402000	402,000	402,000	100		30/04/2013
Part-A: Re-excavation of Nishanbari Khal	4.80 km	6580570	6,580,570	6,580,570	100		30/04/2013
Part-B: Re-excavation of Bakshir Khal	0.51 km	332909	332,909	332,909	100		30/04/2013
Part-C: Re-excavation of Garjanbunia Khal	3.20 km	1807961	1,807,961	1,807,961	100		30/04/2013
Part-D: Re-excavation of Dakatia Khal	3.20 km	1973343	1,973,343	1,973,343	100		30/04/2013
Part-A: WMCA Office and Related Item	Size: 12mX6m	1400000	1,400,000	1,396,000	100	4,000	15/11/2013
Subproject Total (Tk)		12,496,783	12,496,783	12,492,783		4,000	
18. Barguna, Sadar							
SP43029, Nur Ali-Burirchar Charakgachia							
Part-I: Construction of Reference Lined Section		289983	289,983	289,983	100		30/04/2013
Part-A: Re-excavation of Rabiul Mian khal	3.00 km	3125245	3,125,245	3,114,245	100	11,000	30/04/2013
Part-B: Re-excavation of Rabiul Branch-1 khal	0.51 km	418006	418,006	418,006	100		30/04/2013
Part-C: Re-excavation of Rabiul Branch-2 khal	0.45 km	266116	266,116	266,116	100		30/04/2013
Part-D: Re-excavation of Rabiul Branch-3 khal	0.27 km	172064	172,064	172,064	100		30/04/2013

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-E: Re-excavation of Rabiul khal West End	1.60 km	844596	844,596	844,596	100		30/04/2013
Part-F: Re-excavation of Bharini khal	0.78 km	650137	650,137	650,137	100		30/04/2013
Part-G: Re-excavation of Katakhal Main khal	0.74 km	267467	267,467	267,467	100		30/04/2013
Part-H: Re-excavation of Katakhal Branch-2 khal	1.20 km	295372	295,372	295,372	100		30/04/2013
Part-A: WMCA office & others	12mx6m	1385000	1,385,000	1,385,000	100		15/11/2013
Subproject Total (Tk)		7,713,986	7,713,986	7,702,986		11,000	
19. Barguna, Sadar							
SP43030, Aylapatakata Sub-project							
Part-E: Construction of reference lined section		305169	305,169	305,169	100		30/04/2013
Part-A: Re-excavation of Khajuria sluice khal	4.20 km	3650255	3,650,255	3,630,255	100	20,000	30/04/2013
Part-B: Re-excavation of Karamchatala khal	1.35 km	780987	780,987	780,987	100		30/04/2013
Part-C: Re-excav. of Lemua Daktarer sluice khal	2.40 km	1963978	1,963,978	1,955,978	100	8,000	30/04/2013
Part-D: Re-excav. of Char Nalia khal	1.23 km	1085127	1,085,127	1,077,127	100	8,000	30/04/2013
Part-A: WMCA office & others	12mx6m	1396000	1,396,000	1,357,000	100	39,000	15/11/2013
Subproject Total (Tk)		9,181,516	9,181,516	9,106,516		75,000	
20. Barguna, Sadar							
SP43034, Potka Khali Subproject							
Part-I: Construction of reference lined section		471378	471,378	471,378	100		30/04/2013
Part-A: Re-excavation of Potkakhali Sluice khal	1.20 km	521848	521,848	521,848	100		30/04/2013
Part-B: Re-excavation of Potkakhali Branch khal	0.42 km	332084	332,084	332,084	100		30/04/2013
Part-C: Re-excavation of Lemua Khajura khal	2.60 km	2290884	2,290,884	2,267,884	100	23,000	30/04/2013
Part-D: Re-excavation of Lemua Khajura Branch khal	0.70 km	394398	394,398	394,398	100		30/04/2013
Part-E: Re-excavation of Lemua Khajura sluice khal	1.40 km	809178	809,178	809,177	100	1	30/04/2013
Part-F: Re-excavation of Latbaria khal	0.65 km	490764	490,764	490,764	100	0	30/04/2013
Part-G: Re-excavation of Golbonia khal	0.12 km	82495	82,495	82,495	100		30/04/2013
Part-H: Re-excavation of Baraitala khal	0.78 km	621188	621,188	621,188	100		30/04/2013
Part-A: WMCA office & others	12mx6m	1387000	1,387,000	1,381,000	100	6,000	15/11/2013
Subproject Total (Tk)		7,401,216	7,401,216	7,372,216		29,001	
21. Barguna, Sadar							
SP43041, Sonbunia Subproject							
Part-A : Embankment & Excavation of Drain on the East Nalidon khal	2.44 km	4241402	4,241,402	4,061,000	100	180,402	30/04/2013
Part-A: Regulator on Nalidon khal	1V-1.2mx1.5m	7230005	7,230,005	7,116,505	100	113,500	30/04/2013
Part-B : WMCA office & others	12mx6m	1396854	1,396,854	7,628,000	100	-6,231,146	30/03/2013
Subproject Total (Tk)		12,868,261	12,868,261	18,805,505		-5,937,244	
22. Barguna, Sadar							
SP45195, Jailkhana Khal Subproject							
Part-A:Re-excavation of Jailkana Khal	4.20 km	5047149	5,047,149	5,047,149	100		30/04/2016
Part-B:Re-excavation of Daskin Jailkhana Khal	2.40 km	2626090	2,626,090	2,626,090	100		30/04/2016
Part-C: Re-excavation of Paglar Khal	1.50 km	2875195	2,875,195	2,875,195	100		30/04/2016
Part-D: Construction of Reference Lined Section		257257	257,257	257,257	100		30/04/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-C:Construction of WMCA Office & Others	12mX6m	1093476	1,093,476	1,093,476	100		30/12/2016
Part-A:Construction of Box Culvert	(2v-3.0mX3.5m)	2133182	2,133,182	2,133,182	100		30/12/2016
Part-B:Construction of Box Culvert	(1v-1.5mX1.5m)	471106	471,106	471,106	100		30/12/2016
Subproject Total (Tk)		14,503,455	14,503,455	14,503,455			
23. Barguna, Sadar							
SP45204, Monshatola Khal Subproject							
Part-A: Re-excavation of Monosatali khal	2.20 km	1023525	1,023,525	1,023,525	100		
Part-B: Re-excavation of Urmitala khal	0.70 km	329970	329,970	329,970	100		
Part-C: Re-excavation of Lakurtala khal	2.40 km	1850403	1,850,403	1,850,403	100		
Part-D: Re-excavation of Lakurtala Branch khal	0.70 km	263037	263,037	263,037	100		
Part-E: Re-excavation of Gilatala khal	1.10 km	1271684	1,271,684	1,271,684	100		
Part-F: Construction of Reference Lined Section		193764	193,764	193,764	100		
Part-B: Construction of WMCA Office & Others	12mX6m				100		
Part-A: Construction of Box Culvert (1v-3.0mX3.5m)	(1v-3.0mX3.5m)				100		
Subproject Total (Tk)		4,932,383	4,932,383	4,932,383			
24. Barguna, Sadar							
SP45205, Napitkhali-Burirchar Subproject							
Part-A: Re-excavation of Napitkhali Khal	1.90 km	1542241	1,542,241	1,542,241	100		
Part-B: Re-excavation of Hazarbigha khal	1.80 km	2001777	2,001,777	2,001,777	100		
Part-C: Re-excavation of Mozar khal	0.70 km	319357	319,357	319,357	100		
Part-D: Re-excavation of Chalitatali khal	1.00 km	419358	419,358	419,358	100		
Part-E: Re-excavation of Chalitatali Branch khal	0.50 km	170838	170,838	170,838	100		
Part-F: Re-excavation of Boroitala khal	2.10 km	995919	995,919	995,919	100		
Part-G: Re-excavation of Madartala khal	1.70 km	1086820	1,086,820	1,086,820	100		
Part-H: Re-excavation of Madartala Branchkhal	0.50 km	272358	272,358	272,358	100		
Part-I: Construction of reference Lined section		245040	245,040	245,040	100		
Part-C: WMCA Office & Others	12mX6m				100		
Part-A: Construction of Box Culvert (2vX2.5mX3.0m)	(2vX2.5mX3.0m)				100		
Part-B: Construction of Box Culvert (1vX3.0mX3.0m)	1vX3.0mX3.0m)				100		
Subproject Total (Tk)		7,053,708	7,053,708	7,053,708			
25. Barguna, Sadar							
SP46216, Bayestabak Sub-project							
Part-A: Re-excavation of Lakurtala khal,	2.70 km	662528	662,528	662,528	100		30/04/2016
Part-B: Re-excavation of Uttar Lakurtala khal,	3.60 km	1916101	1,916,101	1,916,101	100		30/04/2016
Part-C: Re-excavation of Roadpara khal,	3.00 km	1015208	1,015,208	1,015,208	100		30/01/2016
Part-D: Re-excavation of Baistabok khal,	1.20 km	436474	436,474	436,474	100		30/04/2016
Part-E: Re-excavation of Dopur khal,	1.00 km	642835	642,835	642,835	100		30/04/2016
Part-F: Re-excavation of Hotar khal,	1.20 km	701104	701,104	701,104	100		30/04/2016
Part-G: Construcion of Reference Lined section		260776	260,776	260,776	100		30/04/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-A: WMCA Office & others	12mX6m	1483434	1,483,434		100	1,483,434	31/12/2016
Subproject Total (Tk)		7,118,460	7,118,460	5,635,026		1,483,434	
26. Barguna, Sadar							
SP46268, Nali Maitha Subproject							
Part-A: Re-excavation of Nalimaitha Khal	3.33 km	4755599	4,755,599	47,555,599	100	-42,800,000	30/04/2016
Part-B: Re-excavation of Harmamun Khal	1.03 km	437824	437,824	437,824	100		30/04/2016
Part-C: Re-excavation of Diba Maitha Khal	2.50 km	2264392	2,264,392	2,264,392	100		30/04/2016
Part-D: Re-excavation of Kewatala Khal	1.13 km	559285	559,285	559,285	100		30/04/2016
Part-E: Re-excavation of Amtala Khal	2.05 km	920545	920,545	920,545	100		30/04/2016
Part-F: Re-excavation of Agnarpora Khal	1.50 km	576188	576,188	576,188	100		30/04/2016
Part-G: Re-excavation of Mother Tali Khal	1.40 km	502376	502,376	502,376	100		30/04/2016
Part-H: Construction of reference lined section		265325	265,325	265,325	100		30/04/2016
Part-A: Construction of WMCA Office and Others	12mX6m	1454274	1,454,274	1,454,274	100		13/10/2016
Subproject Total (Tk)		11,735,808	11,735,808	54,535,808		-42,800,000	
Upazila Total (Tk)		95,005,576	95,005,576	142,140,386		-47,134,809	
27. Barguna, Taltoli							
SP46254, Karaibaria Khal							
Part-A: Re-excavation of Nakchira Khal	1.00 km	798101	798,101	798,101	100		30/04/2016
Part-B: Re-excavation of Karaibaria Khal	5.60 km	2670581	2,670,581	2,670,581	100		30/04/2016
Part-C: Re-excavation of Dobandhar Khal	0.72 km	107951	107,951	107,951	100		30/04/2016
Part-D: Re-excavation of Sarkar Barir Khal	0.40 km	84029	84,029	84,029	100		30/04/2016
Part-E: Construction of Reference lined section		97823	97,823	97,823	100		30/04/2016
Part-A: Construction of WMCA office and others	12mX6m	1523431	1,523,431	1,523,431	100		13/10/2016
Subproject Total (Tk)		5,281,916	5,281,916	5,281,916			
Upazila Total (Tk)		5,281,916	5,281,916	5,281,916			
District Total (Tk)		238,166,171	238,166,171	262,529,547		-24,363,376	
28. Barisal, Babuganj							
SP43043, Dehergati Subproject							
Part-G: Construction of Reference Lined section		558709	558,709	558,709	100		15/02/2013
Part-A: Re-excavation of Bhuter Khal	3.60 km	3787237	3,787,237	3,787,237	100		15/02/2013
Part-C: Re-excavation of Darogabarir Khal	1.50 km	1268582	1,268,582	1,268,582	100		15/02/2013
Part-B: Re-excavation of Chairmanbarir Khal	2.53 km	2386149	2,386,149	2,386,149	100		15/02/2013
Part-E: Re-excavation of Nomorejore Khal	1.78 km	1846206	1,846,206	1,846,206	100		15/02/2013
Part-D: Re-excavation of Kalibari Khal	2.15 km	1661509	1,661,509	1,661,509	100		15/02/2013
Part-F: Re-excavation of Chairmanbarir branch Khal	1.04 km	441575	441,575	441,575	100		15/02/2013
Part-A: Construction of WMCA Office & others	12mx6m	1399056	1,399,056	1,189,198	100	209,858	07/04/2014
Subproject Total (Tk)		13,349,023	13,349,023	13,139,165		209,858	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
29. Barisal, Babuganj							
SP44081, Thakur Mollik Subproject							
Part-B: Re-excavation of Thakurmallik Meherhowla khal	2.73 km	2579980	2,579,980	2,579,980	100		30/03/2014
Part-C: Re-excavation of Beparibarir khal	0.49 km	224409	224,409	224,409	100		30/03/2014
Part-D: Re-excavation of Daiibarir khal	4.37 km	3849194	3,849,194	3,849,194	100		30/03/2014
Part-E: Re-excavation of Char Mahisha khal	0.77 km	395211	395,211	395,211	100		30/03/2014
Part-F: Re-excavation of Hakim Moulavir khal	2.24 km	1877547	1,877,547	1,877,547	100		30/03/2014
Part-A: Re-excavation of Char Mahisha Thakurbarir khal	3.64 km	3306513	3,306,513	3,306,513	100		30/03/2014
Part-G: Construction of Reference Lined Section		542027	542,027	542,027	100		30/03/2014
Part-A: Construction of WMCA Office		3409500	3,409,500	2,898,075	100	511,425	22/04/2015
Subproject Total (Tk)		16,184,381	16,184,381	15,672,956		511,425	
30. Barisal, Babuganj							
SP45150, Chandpasha Subproject							
Part-A: Re-excavation of Chandipur Khal	2.70 km	1832737	1,832,737	1,832,737	100		30/04/2015
Part-B: Re-excavation of Varanir Khal	1.50 km	1358755	1,358,755	951,129	100	407,627	30/04/2015
Part-C: Re-excavation of Chandipur Branch Khal	1.29 km	1521448	1,521,448	1,065,014	100	456,434	30/04/2015
Part-D: Re-excavation of Chandipur Sub Branch Khal	0.45 km	531497	531,497	372,048	100	159,449	30/04/2015
Part-E: Re-excavation of Adurhota Khal	0.32 km	210045	210,045	147,032	100	63,014	30/04/2015
Part-F: Re-excavation of Rari Barir Khal	0.90 km	822084	822,084	575,459	100	246,625	30/04/2015
Part-G: Re-excavation of Sadai Barir Khal	0.90 km	533064	533,064	373,145	100	159,919	30/04/2015
Part-H: Re-excavation of Gain Barir Khal	0.95 km	795194	795,194	556,636	100	238,558	30/04/2015
Part-I: Re-excavation of Sonabhanir Khal	0.95 km	701996	701,996	491,397	100	210,599	
Part-J: Re-excavation of Sonai Mollah Varani Khal	1.00 km	701510	701,510	491,057	100	210,453	30/04/2015
Part-K: Construction of Reference Lined Section		344997	344,997	241,498	100	103,499	30/04/2015
Part-A: WMCA Office & others	12mX6m	1059094	1,059,094	1,059,094	100		20/06/2016
Subproject Total (Tk)		10,412,421	10,412,421	8,156,244		2,256,177	
31. Barisal, Babuganj							
SP45171, Mohongonj Subproject							
Part-A: Re-excavation of Mohonganj Khal	2.05 km	1795606	1,795,606	1,795,606	100		30/04/2015
Part-B: Re-excavation of Satia khal	1.44 km	789694	789,694	789,694	100		30/04/2015
Part-C: Re-excavation of Mohongonj Br. Khal	0.50 km	421458	421,458		85	421,458	30/04/2015
Part-D: Re-excavation of Hijla Khal	4.00 km	2982227	2,982,227	2,982,227	100		30/04/2015
Part-E: Re-excavation of Goalbathan Khal	1.59 km	515208	515,208	515,208	100		30/04/2015
Part-F: Re-excavation of Gajalia Khal	1.70 km	1256089	1,256,089	1,256,089	100		30/04/2015
Part-G: Construction of Reference Lined Section		387974	387,974	387,974	100		30/04/2015
Part-A: Construction of Pucca Drain-1 (L=.200km)	(L=.200km)	934323	934,323	934,323	100		17/11/2016
Part-B: Construction of Pucca Drain-2 (L=.200km)	(L=.200km)	934323	934,323	934,323	100		17/11/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-D: Construction of Pucca Drain-4 (L=.200km)	(L=.200km)	934323	934,323	934,323	100		17/11/2016
Part-C: Construction of Pucca Drain-3 (L=.200km)	(L=.200km)	934323	934,323	934,323	100		17/11/2016
Part-G: WMCA Office & Others	12mX6m	1112732	1,112,732	1,112,732	100		17/11/2015
Part-E: Box Culvert-1 (1v-4.00mX4.00m)	(1v-4.00mX4.00m)	1630628	1,630,628	1,630,628	100		17/11/2016
Part-F: Box Culvert-2 (1v-3.50mX3.50m)	(1v-3.50mX3.50m)	1393144	1,393,144	1,393,144	100		17/11/2016
Subproject Total (Tk)		16,022,053	16,022,053	15,600,595		421,458	
32. Barisal, Babuganj							
SP46273, Niamotullah-Daskin Bhulerdia Subproject							
Part-A: Re-excavation of Niamotullah Khal	4.73 km	1924086	1,924,086	1,924,086	100		30/04/2016
Part-B: Re-excavation of Khonker Khal	2.08 km	1751747	1,751,747	1,751,747	100		30/04/2016
Part-C: Re-excavation of Mallik Barir Khal	0.90 km	858910	858,910	858,910	100		30/04/2016
Part-D: Re-excavation of Beeler Khal	3.20 km	1475707	1,475,707	1,475,707	100		30/04/2016
Part-E: Re-excavation of Chaltir Khal	1.18 km	1052550	1,052,550	1,052,550	100		30/04/2016
Part-F: Re-excavation of Chaltir Branch Khal	0.80 km	642598	642,598	642,598	100		30/04/2016
Part-G: Construction of Reference Lined Section				312,102	100	-312,102	
Part-A: Construction of WMCA office and others	12m X 6m	1438746	1,438,746	1,438,746	100		18/02/2017
Subproject Total (Tk)		9,144,344	9,144,344	9,456,446		-312,102	
33. Barisal, Babuganj							
SP46274, Rabipur Subproject							
Part-A: Re-excavation of Embankment (south)	1.19 km	2721794	2,721,794	2,721,794	100		
Part-B: Re-excavation of Khalishakhali-Bharanir khal	0.60 km	422762	422,762	422,762	100		
Part-C: Re-excavation of Khalishakhali khal	1.80 km	869101	869,101	869,101	100		
Part-D: Re-excavation of Sharif Barir khal	0.61 km	279212	279,212	279,212	100		
Part-E: Re-excavation of Meur khal	1.73 km	2277224	2,277,224	2,277,224	100		
Part-F: Construction of Referenece Lined Section		154890	154,890	154,890	100		
Part-A: WMCA Office & Others	12mX6m	1480875	1,480,875		100	1,480,875	24/02/2017
Subproject Total (Tk)		8,205,858	8,205,858	6,724,983		1,480,875	
Upazila Total (Tk)		73,318,080	73,318,080	68,750,389		4,567,691	
34. Barisal, Bakerganj							
SP43049, Kafila-Krishnanagar Subproject							
Part-G: Construction of Ref. Lined Section of khal		513636	513,636	513,636	100		27/03/2013
Part-E: Re-excavation of Krishnanagar Khal	1.75 km	1486664	1,486,664	1,486,664	100		27/03/2013
Part-F: Re-excavation of Sikdarbari Branch Khal	2.35 km	3650409	3,650,409	3,650,409	100		27/03/2013
Part-A: Re-excavation of Boulakir Khal	2.68 km	2082894	2,082,894	2,082,894	100		27/03/2013
Part-B: Re-excavation of Choukidarbarir Khal	1.50 km	1758727	1,758,727	1,758,727	100		27/03/2013
Part-D: Re-excavation of Karkarbarir Khal	1.47 km	1226435	1,226,435	1,226,435	100		27/03/2013
Part-C: Re-excavation of Gazibarir Khal	2.20 km	2876385	2,876,385	2,876,385	100		27/03/2013
Part-A: WMCA office & others	12mx6m	1374243	1,374,243	1,374,243	100		07/04/2014
Subproject Total (Tk)		14,969,393	14,969,393	14,969,393			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
35. Barisal, Bakerganj							
SP44075, Losnabad Phalaghar Subproject							
Part-H: Construction of Reference Lined Section		541430	541,430	541,430	100		30/04/2014
Part-A: Re-excavation of Manik khali Branch Khal	2.62 km	484518	484,518	484,518	100		30/04/2014
Part-B: Re-excavation of Kaliabari khal	2.25 km	1229474	1,229,474	1,229,474	100		30/04/2014
Part-C: Re-excavation of Mothura khal	2.13 km	1399549	1,399,549	1,399,549	100		30/04/2014
Part-D: Re-excavation of Manik Khali khal	1.08 km	629135	629,135	629,135	100		30/04/2014
Part-E: Re-excavation of Manik Khali khal (Branch)	1.75 km	484518	484,518	484,518	100		30/04/2014
Part-F: Re-excavation of Kamarbari khal	2.61 km	2547700	2,547,700	2,547,700	100		30/04/2014
Part-G: Re-excavation of Kumarbari khal	2.25 km	1915624	1,915,624	1,915,624	100		30/04/2014
Part-A: WMCA Office & Others	12mx6m	1509447	1,509,447	1,509,447	100		04/03/2015
Subproject Total (Tk)		10,741,395	10,741,395	10,741,395			
36. Barisal, Bakerganj							
SP44097, Dudhal Subproject							
Part-A: Re-excavation of Begbari Khal	1.70 km	901524	901,524	450,762	100	450,762	19/05/2015
Part-B: Re-excavation of Molikjhir Khal	0.87 km	560925	560,925	280,463	100	280,463	30/04/2014
Part-C: Re-excavation of Howlader bari Khal	0.52 km	417071	417,071	208,535	100	208,536	30/04/2014
Part-D: Re-excavation of Belebarir Khal	1.00 km	687949	687,949	343,975	100	343,975	30/04/2014
Part-E: Re-Sectionong of Embankment	6.33 km	2157269	2,157,269	755,044	100	1,402,225	30/04/2014
Part-A: Construction of Begbari khal Regulator	(2-V 1.2mx1.5m)				100		19/05/2015
Part-B: Construction of Molikjhir khal pipe Sluice	(1-v 900mm dia)				100		19/05/2015
Part-C: Construction of Howladar Barir khal pipe Sluice	(1-v 900mm dia)				100		19/05/2015
Part-D: Construction of WMCA Office & others	12mx6m				100		19/05/2015
Subproject Total (Tk)		4,724,738	4,724,738	2,038,778		2,685,960	
37. Barisal, Bakerganj							
SP45155, Baro Raghunathpur Subproject							
Part-A: Re-excavation of Tulatoli khal	2.10 km	1236517	1,236,517	1,236,517	100		30/04/2015
Part-B: Re-excavation of Katakhal khal	1.63 km	2023388	2,023,388	2,023,388	100		30/04/2015
Part-C: Re-excavation of Motherbania khal	2.20 km	1199735	1,199,735	1,199,735	100		30/04/2015
Part-D: Re-excavation of Patacharia khal	0.64 km	338554	338,554	338,554	100		30/04/2015
Part-E: Re-excavation of Nazurhota khal	1.10 km	1169660	1,169,660	1,169,660	100		30/04/2015
Part-F: Construction of Reference Lined Section		222780	222,780	222,780	100		30/04/2015
Part-A: WMCA Office & others	12mX6m	1381100	1,381,100	1,381,100	100		28/02/2017
Subproject Total (Tk)		7,571,734	7,571,734	7,571,734			
38. Barisal, Bakerganj							
SP45165, Darial Subproject							
Part-A: Re-excavation of Barujipara khal	1.15 km	699852	699,852	699,852	100		25/03/2015
Part-B: Re-excavation of Arial Khan khal	2.98 km	816378	816,378	816,378	100		25/03/2015
Part-C: Re-excavation of Nawaberhat khal	0.63 km	443231	443,231	443,231	100		25/03/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-D: Re-excavation of Kamarkhali khal	4.78 km	2944204	2,944,204	2,944,204	100		25/03/2015
Part-E: Re-excavation of Kumarbarirkhal	4.44 km	1799483	1,799,483	1,799,483	100		25/03/2015
Part-F: Construction of Reference Lined Section		494581	494,581	494,581	100		25/03/2015
Part-A: Construction of Pucca Drain-1, Length.300 km		1385152	1,385,152		100	1,385,152	10/10/2016
Part-B: Construction of Pucca Drain-2, Length .300 km		1339822	1,339,822		100	1,339,822	10/10/2016
Part-D: Construction of WMCA Office & Others	12mX6m	1070689	1,070,689		100	1,070,689	10/10/2016
Part-C: Construction of Box Culvert (1v-2.50mX2.50m)		1050559	1,050,559		100	1,050,559	10/10/2016
Subproject Total (Tk)		12,043,951	12,043,951	7,197,729		4,846,222	
39. Barisal, Bakerganj SP45173, Charadi Subproject							
Part-H: Re-Sectioning of Charadi Embankment	5.30 km	6144958	6,144,958	6,144,958	100		30/04/2015
Part-I: Construction of Reference Lined section		288101	288,101	288,101	100		30/04/2015
Part-A: Re-excavation of Kazem Sikderbarir Khal	1.90 km	1337423	1,337,423	1,337,423	100		30/04/2015
Part-B: Re-excavation of Baniar Khal	0.65 km	331202	331,202	331,202	100		30/04/2015
Part-C: Re-excavation of Madrar Khal	1.00 km	474768	474,768	474,768	100		30/04/2015
Part-D: Re-excavation of Suterbarir Khal	0.70 km	386707	386,707	386,707	100		30/04/2015
Part-E: Re-excavation of Malek Khondokarbarir Khal	1.00 km	509774	509,774	509,774	100		30/04/2015
Part-F: Re-excavation of Debidaser Khal	0.70 km	404257	404,257		100	404,257	30/04/2015
Part-G: Re-excavation of Rohajer Khal	1.12 km	948781	948,781	948,781	100		30/04/2015
Part-A: Construction of Pucca Drain -1 (L=0.100km)	(L=0.100km)	497682	497,682	497,682	100		
Part-B: Construction of Pucca Drain -2 (L=0.100km)	(L=0.100km)	509685	509,685	509,685	100		
Part-C: Construction of Pucca Drain -3 (L=0.100km)	(L=0.100km)	507098	507,098	507,098	100		
Part-F: WMCA Office & Others	12mX6m	1035207	1,035,207	1,035,207	100		
Part-D: Box Culvert-1 (1v-2.50mX3.50m)	(1v-2.50mX3.50m)	1136083	1,136,083	1,136,083	100		
Part-E: Box Culvert-2 (1v-3.50mX3.50m)	(1v-3.50mX3.50m)	1777599	1,777,599	1,777,599	100		
Subproject Total (Tk)		16,289,323	16,289,323	15,885,066		404,257	
40. Barisal, Bakerganj SP45211, Uttampur Drainage Subproject							
Part-A: Re-excavation of Baorer khal	2.50 km	1974562	1,974,562	1,974,562	100		
Part-B: Re-excavation of Dhali Barir khal	2.40 km	1185926	1,185,926	1,185,926	100		
Part-C: Re-excavation of Dhali Barir Branch khal	0.70 km	643851	643,851	643,851	100		
Part-D: Re-excavation of Jalia Barir khal	1.40 km	1271193	1,271,193	1,271,193	100		
Part-E: Re-excavation of Modhu kati khal	2.60 km	1189107	1,189,107	1,189,107	100		
Part-F: Re-excavation of Modhu kati Branch khal	1.00 km	714311	714,311	714,311	100		
Part-G: Construction of Reference Lined Section		207184	207,184	207,184	100		
Part-A: WMCA Office & others	12mX6m	1372903	1,372,903	1,372,903	100		22/02/2017
Subproject Total (Tk)		8,559,037	8,559,037	8,559,037			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		74,899,571	74,899,571	66,963,133		7,936,439	
41. Barisal, Banaripara							
SP44125, Chakhar Subproject							
Part-A: Re-excavation of Chakhar Khal	6.80 km	4121320	4,121,320	4,121,320	100		
Part-B: Re-excavation of Ashurail Khal	4.98 km	3227903	3,227,903	1,613,951	100	1,613,952	
Part-C: Re-excavation of Kholishakota Khal	2.75 km	2908976	2,908,976	1,454,488	100	1,454,488	
Part-G: Construction of Reference Lined Section		408288	408,288	408,288	100		
Part-D: Re-excavation of Asurail Khal	1.83 km	1738793	1,738,793	1,738,793	100		
Part-E: Re-excavation of Pachim Chakar Khal	0.80 km	694928	694,928	694,928	100		
Part-F: Re-excavation of Shakharia Khal	0.93 km	1138704	1,138,704	1,138,704	100		
Part-A: Construction of WMCA Office & others	12mX6m	1493370	1,493,370	746,685	100	746,685	
Subproject Total (Tk)		15,732,283	15,732,283	11,917,157		3,815,126	
42. Barisal, Banaripara							
SP46275, Saidkati Subproject							
Part-A: Re-excavation of Saidkati khal	3.92 km	3496770	3,496,770	3,496,770	100		
Part-B: Re-excavation of Inder Howla khal	4.12 km	2747496	2,747,496	2,747,496	100		
Part-C: Re-excavation of Hakim Akand Khal	1.70 km	785340	785,340	785,340	100		
Part-D: Re-excavation of Ali Hossen Khal	1.48 km	836746	836,746	836,746	100		
Part-E: Re-excavation of Mokbul Howlader Barir Br. Khal	1.43 km	252534	252,534	252,534	100		
Part-F: Re-excavation of Jirakati Khal	1.25 km	1002373	1,002,373	1,002,373	100		
Part-G: Re-excavation of Mokbul Howlader Barir Khal	0.83 km	206012	206,012	206,012	100		
Part-H: Construction of reference Lined Section		303158	303,158	303,158	100		
Part-A: WMCA office & Others	12mX6m	1440376	1,440,376		100	1,440,376	24/02/2017
Subproject Total (Tk)		11,070,805	11,070,805	9,630,429		1,440,376	
Upazila Total (Tk)		26,803,088	26,803,088	21,547,586		5,255,502	
43. Barisal, Mehendiganj							
SP44136, Paschim Cheyam Takta							
Part-A: Re-excavation fo Chilman khal	2.20 km	3709097	3,709,097	3,709,097	100		30/04/2015
Part-B: Re-excavation fo Paschim Chayan Taktkf Khal	2.10 km	1176739	1,176,739	1,176,739	100		30/04/2015
Part-C: Re-excavation fo Kazikanda Khal	1.27 km	1150180	1,150,180	1,150,180	100		30/04/2015
Part-E: Re-excavation fo Chaimanbarir Khal	1.00 km	429973	429,973	429,973	100		30/04/2015
Part-D: Re-excavation fo Tumchar Khal	0.40 km	386252	386,252	386,252	100		30/04/2015
Part-F: Construction of Reference lined Section		521924	521,924	521,924	100		30/04/2015
Part-A: WMCA office & others	12mX6m	1452940	1,452,940	1,452,940	100		22/04/2016
Subproject Total (Tk)		8,827,105	8,827,105	8,827,105			
44. Barisal, Mehendiganj							
SP45152, Biddyanandapur Subproject							
Part-A: Re-excavation of Mia Khar Varanir Khal	3.50 km	2913839	2,913,839	2,913,839	100		30/04/2015
Part-B: Re-excavation of Mollar Khal	1.90 km	1828141	1,828,141	1,828,141	100		30/04/2015
Part-C: Re-excavation of Chaukiderbarir Khal	0.20 km	115403	115,403	115,403	100		30/04/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-D: Re-excavation of Hossain Chaukiderbarir Khal	0.50 km	258862	258,862	258,862	100		30/04/2015
Part-E: Re-excavation of Babul Chaukiderbarir Khal	1.80 km	610918	610,918	610,918	100		30/04/2015
Part-F: Re-excavation of Burir Shikarir Khal	1.00 km	368057	368,057	368,057	100		30/04/2015
Part-G: Construction of Reference Lined Section		218181	218,181	218,181	100		30/04/2015
Part-A: WMCA Office & Others	12mX6m	1452940	1,452,940	1,452,940	100		10/01/2016
Subproject Total (Tk)		7,766,341	7,766,341	7,766,341			
Upazila Total (Tk)		16,593,446	16,593,446	16,593,446			

45. Barisal, Muladi

SP46217, Tum Char -Charshahebrampur Subproject

Part-B: Re-excavation of Thumchar khal	2.55 km	1968365	1,968,365	650,000	100	1,318,365	30/04/2016
Part-A: Re-excavation of Chitirchar-Chaklabazar khal	2.50 km	1647653	1,647,653	450,000	100	1,197,653	30/04/2016
Part-C: Re-excavation of Thumchar Branch khal	1.10 km	1418042	1,418,042	450,000	100	968,042	30/04/2016
Part-D: Re-excavation of Madrasa Bazar khal	1.50 km	358921	358,921	150,000	100	208,921	30/04/2016
Part-E: Re-excavation of Madrasa Bazar Branch khal	0.25 km	176196	176,196	80,000	100	96,196	30/04/2016
Part-F: Construction of Reference Lined Section		166028	166,028	75,000	100	91,028	30/04/2016
Part-A: WMCA office & others	12mX6m	1479084	1,479,084	1,479,084	100		24/02/2017
Subproject Total (Tk)		7,214,289	7,214,289	3,334,084		3,880,205	

46. Barisal, Muladi

SP46219, Muladi Drainage Subproject

Part A: Re-excavation of Baider Khal	1.20 km	1903033	1,903,033	190,303	100	1,712,730	30/04/2016
Part B: Re-excavation of Boyatibarir Khal	2.40 km	1552518	1,552,518	155,251	100	1,397,267	30/04/2016
Part C: Re-excavation of Dhumer Khal	2.20 km	1832427	1,832,427	183,242	100	1,649,185	30/04/2016
Part D: Re-excavation of Dhumer Branch Khal	0.50 km	758299	758,299	75,829	100	682,470	30/04/2016
Part E: Re-excavation of Jailer Khal	1.30 km	1891255	1,891,255	189,125	100	1,702,130	30/04/2016
Part F: Re-excavation of Jamtolar Khal	2.40 km	354565	354,565	35,456	100	319,109	
Part G: Re-excavation of Rayer Khal	2.10 km	457328	457,328	457,328	100		
Part H: Construction of Reference Link Section		351696	351,696	35,169	100	316,527	
Part A: Construction of WMCA Office & Others	12m X 6m	1376249	1,376,249	1,312,275	100	63,974	24/02/2017
Subproject Total (Tk)		10,477,370	10,477,370	2,633,978		7,843,392	
Upazila Total (Tk)		17,691,659	17,691,659	5,968,062		11,723,597	

47. Barisal, Sadar

SP44111, Kasipur Subproject

Part-A: Re-excavation of Rayer khal	4.38 km	5832465	5,832,465	5,832,465	100		12/12/2015
Part-B: Re-excavation of Billabarir khal	1.16 km	1385349	1,385,349	1,385,349	100		
Part-C: Re-excavation of Bhargarpool khal	2.85 km	4211302	4,211,302	4,211,302	100		
Part-D: Re-excavation of Cementer khal	2.85 km	4166396	4,166,396	4,166,396	100		
Part-E: Construction of Reference Lined Section		277134	277,134	277,134	100		
Part-A: Construction of WMCA Office & Others	12mX6m	1516742	1,516,742	1,516,742	100		12/12/2015
Subproject Total (Tk)		17,389,388	17,389,388	17,389,388			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
48. Barisal, Sadar							
SP46272, Karapur Subproject							
Part-A: Re-excavation of Paipasa khal	4.02 km	4050045	4,050,045	4,050,045	100		30/04/2016
Part-B: Re-excavation of Doanir khal	1.58 km	2155723	2,155,723	2,155,723	100		30/04/2016
Part-C: Re-excavation of Khabir Bari khal	1.33 km	710185	710,185	710,185	100		30/04/2016
Part-D: Re-excavation of Popular khal	1.70 km	1564888	1,564,888	1,564,888	100		30/04/2016
Part-E: Re-excavation of Miaker khal	1.05 km	458748	458,748	458,748	100		30/04/2016
Part-F: Re-excavation of Mirer khal	1.75 km	1498666	1,498,666	1,498,666	100		30/04/2016
Part-G: Re-excavation of Chowkider khal	1.03 km	933999	933,999	933,999	100		30/04/2016
Part-H: Re-excavation of Majir khal	0.45 km	275295	275,295	275,295	100		30/04/2016
Part-I: Re-excavation of Dhoper khal	0.50 km	270389	270,389	270,389	100		30/04/2016
Part-J: Construction of Reference Lined Section		334045	334,045	334,045	100		30/04/2016
Part-A: Construction of WMCA and others	12m X 6m	1440181	1,440,181	1,440,181	100		24/02/2017
Subproject Total (Tk)		13,692,164	13,692,164	13,692,164			
Upazila Total (Tk)		31,081,552	31,081,552	31,081,552			
49. Barisal, Uzirpur							
SP46221, Uzirpur Subproject							
Part-A: Re-excavation of Gupter khal	2.40 km	2218440	2,218,440	2,218,440	100		
Part-B: Re-excavation of Gupter Br. khal	1.60 km	1793455	1,793,455	1,793,455	100		
Part-C: Re-excavation of Karer khal	2.90 km	1337245	1,337,245	1,337,245	100		
Part-D: Re-excavation of Thander bibi khal	2.70 km	1221167	1,221,167	1,221,167	100		
Part-E: Re-excavation of Horen Daktar bari khal	2.60 km	2389942	2,389,942	2,389,942	100		
Part-F: Re-excavation of Horen Daktar bari Br. khal	0.70 km	244032	244,032	244,032	100		
Part-G: Construction of Reference Lined Section		303482	303,482	303,482	100		
Part-A: WMCA office & others	12mX6m	1376057	1,376,057	1,376,057	100		24/02/2017
Subproject Total (Tk)		10,883,820	10,883,820	10,883,820			
50. Barisal, Uzirpur							
SP46243, Sholok-Jugihati Subproject							
Part-A: Re-excavation of Daksin Sholok khal	1.10 km	991255	991,255	991,255	100		30/04/2016
Part-B: Re-excavation of Jugihati khal	3.76 km	3119061	3,119,061	3,119,061	100		30/04/2016
Part-C: Re-excavation of Mirar khal	3.12 km	2349630	2,349,630	2,349,630	100		30/04/2016
Part-D: Re-excavation of Paschim Sholok khal	1.50 km	758769	758,769	758,769	100		30/04/2016
Part-E: Re-excavation of Sener khal	1.80 km	2735803	2,735,803	2,735,803	100		30/04/2016
Part-F: Re-excavation of Sholok Batajore khal	2.60 km	438522	438,522	438,522	100		30/04/2016
Part-G: Re-excavation of Uttar Sholok khal	2.50 km	1966386	1,966,386	1,966,386	100		30/04/2016
Part-H: Construction of Reference Lined Section		548354	548,354	548,354	100		30/04/2016
Part-A: Construction of Pucca Irrigation Drain 1 & 2					100		23/02/2017
Part-B: Construction of WMCA office & others	12mX6m				100		23/02/2017
Subproject Total (Tk)		12,907,780	12,907,780	12,907,780			
Upazila Total (Tk)		23,791,600	23,791,600	23,791,600			
District Total (Tk)		264,178,996	264,178,996	234,695,767		29,483,229	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
51. Bhola, Charfassion							
SP43067, Purba Char Madras Subproject							
Part-A: Re-excavation of Hazir khal	5.50 km	3541302	3,541,302	3,541,302	100		
Part-F: Reference lined sections (13 nos.)		418885	418,885	418,885	100		
Part-B: Re-excavation of Goalkhalir khal	5.50 km	3694648	3,694,648	3,694,648	100		
Part-C: Re-excavation of Mollabari khal	1.70 km	1368384	1,368,384	1,368,384	100		
Part-D: Re-excavation of Taktir khal	1.60 km	1483822	1,483,822	1,483,822	100		
Part-E: Re-excavation of Hafizuddinir khal	2.20 km	3284511	3,284,511	3,284,511	100		
Part-A: WMCA office & Others	12mX6m	1374429	1,374,429	700,000	100	674,429	
Subproject Total (Tk)		15,165,981	15,165,981	14,491,552		674,429	
52. Bhola, Charfassion							
SP43068, Paschim Char Madras Subproject							
Part-A: Re-excavation of Taktakhalir khal	6.50 km	5118826	5,118,826	5,118,826	100		30/04/2014
Part-F: Reference lined sections (16 nos.)		474183	474,183	474,183	100		30/04/2014
Part-B: Re-excavation of Naya khal	2.20 km	1593694	1,593,694	1,593,694	100		30/04/2014
Part-C: Re-excavation of Karier khal	5.80 km	3518628	3,518,628	3,518,628	100		30/04/2014
Part-D: Re-excavation of Noalia khal	3.80 km	3494463	3,494,463	3,494,463	100		30/04/2014
Part-E: Re-excavation of Mohallar khal	3.70 km	4194843	4,194,843	2,936,390	100	1,258,453	30/04/2014
Part-A: WMCA office & Others	12mX6m	1374252	1,374,252	1,374,252	100		01/12/2014
Subproject Total (Tk)		19,768,889	19,768,889	18,510,436		1,258,453	
Upazila Total (Tk)		34,934,870	34,934,870	33,001,988		1,932,882	
53. Bhola, Sadar							
SP43066, Bhelumia Subproject							
Part-G: Re-excavation of Sharif Khal bazarer khal	0.70 km	387588	387,588	387,588	100		
Part-H: Reference lined sections (19 nos.)		618108	618,108	6,181,108	100	-5,563,000	
Part-A: Re-excavation of Abdullar khal	4.10 km	2559360	2,559,360	2,559,360	100		
Part-B: Re-excavation of Baranir khal	1.20 km	790824	790,824	790,824	100		
Part-C: Re-excavation of Doger khal	1.90 km	2998970	2,998,970	2,998,970	100		
Part-D: Re-excavation of Haloter khal	2.00 km	3121047	3,121,047	3,121,047	100		
Part-E: Re-excavation of Koler khal	4.90 km	1925335	1,925,335	1,925,335	100		
Part-F: Re-excavation of Mollar khal	2.10 km	578848	578,848	578,848	100		
Subproject Total (Tk)		12,980,080	12,980,080	18,543,080		-5,563,000	
54. Bhola, Sadar							
SP43069, Char Samaia Subproject							
Part-D: Reference lined sections		314010	314,010	314,010	100		
Part-A: Re-excavation of Sher-e-bangla Khal	1.90 km	2375827	2,375,827	2,375,827	100		
Part-B: Re-excavation of Ponditer khal	3.10 km	1005144	1,005,144	1,005,144	100		
Part-C: Re-excavation of Ujier khal	2.80 km	2985256	2,985,256	2,985,256	100		
Subproject Total (Tk)		6,680,237	6,680,237	6,680,237			
Upazila Total (Tk)		19,660,317	19,660,317	25,223,317		-5,563,000	
District Total (Tk)		54,595,187	54,595,187	58,225,305		-3,630,118	
55. Bogra, Adamdighi							
SP44107, Amail-Indail Subproject							
Part-A: Re-excavation of Amail Indail khal	6.00 km	5380166	5,380,166	5,380,166	100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Re-excavation of Branch khal-1	0.40 km	73264	73,264	73,264	100		
Part-C: Re-excavation of Branch khal-2	0.60 km	417593	417,593	417,953	100	-360	
Part-D: Re-excavation of Branch khal-3	0.60 km	299726	299,726	299,726	100		
Part-E: Construction of Reference Lined Section		181148	181,148	181,148	100		
Part-A: Construction of Amail Indial khal WRS	(2V 1.50mX1.80m)	5988387	5,988,387	5,988,387	100		16/07/2015
Part-B: Construction of Amail Indial khal Box Culvert	(2V 3.50mX 3.50m)	2895634	2,895,634	2,895,634	100		16/07/2015
Part-C: WMCA Office & others	12mX6m	1377197	1,377,197	1,377,197	100		16/07/2015
Subproject Total (Tk)		16,613,116	16,613,116	16,613,476		-360	
56. Bogra, Adamdighi							
SP44108, Tiloch Iramoti Subproject							
Part-A: Re-excavation of Tiloch Iramoti khal	1.20 km	1011191	1,011,191	1,011,191	100		
Part-B: Re-excavation of Branch Khal-1	0.70 km	566003	566,003	566,003	100		
Part-C: Construction of reference lined section		44352	44,352	44,352	100		
Part-A: Construction of Tiloch Iramoti Khal Regulator	(1V1.50mX1.50m)	4048237	4,048,237	4,048,237	100		20/07/2015
Part-E: Construction of WMCA Office & Others	12mX6m	1394425	1,394,425	1,394,425	100		20/07/2015
Part-B: Construction of Box Culvert-1	(1V 2.50mX2.50m)	1514252	1,514,252	1,514,252	100		21/07/2015
Part-C: Construction of Box Culvert-2	(1V 2.50mX2.50m)	1499105	1,499,105	1,499,105	100		20/07/2015
Part-D: Construction of Box Culvert-3	(1V 2.50mX2.50m)	1596558	1,596,558	1,596,558	100		20/07/2015
Subproject Total (Tk)		11,674,123	11,674,123	11,674,123			
57. Bogra, Adamdighi							
SP44123, Kamarpur-Adamdighi Subproject							
Part-A:Re-excavation of Kamarpur Adamdighi khal	6.30 km	6219692	6,219,692	6,219,692	100		
Part-B:Construction of Reference lined Section		160744	160,744	160,744	100		
Part-A: Repair and Upgradating of WRS	(5v-1.250mX1.80	2899474	2,899,474	2,899,474	100		12/01/2015
Part-C:WMCA Office & Others	12mX6m	1607132	1,607,132	1,607,132	100		13/11/2015
Part-B: Kamarpur Adamdighi khal Box Culvert	(2v-4.50mX4.50)	4258869	4,258,869	4,258,869	100		12/11/2015
Subproject Total (Tk)		15,145,910	15,145,910	15,145,910			
Upazila Total (Tk)		43,433,148	43,433,148	43,433,508		-360	
58. Bogra, Kahaloo							
SP45174, Pachim vogoil Bairadaghi Eidgaha Khal Subproject							
Part-A: Re-excavation of Shibnath Kalitota khal	1.45 km	1335278	1,335,278	1,335,278	100		
Part-B: Re-excavation of Fish Scentuary khal	0.14 km	759196	759,196	759,196	100		
Part-C: Construction of Reference Lined Section		39352	39,352	39,352	100		
Part-A: Construction of Kalitola Shibanath Khal Regulator (1v-1.5mX1.8m)	(1v-1.5mX1.8m)				100		
Part-B: Construction of Irrigation Drain-1 (L=100) and Drain-2 (L=100m)					100		
Part-C: WMCA Office & Others					100		
Subproject Total (Tk)		2,133,826	2,133,826	2,133,826			
Upazila Total (Tk)		2,133,826	2,133,826	2,133,826			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
59. Bogra, Sherpur							
SP44078, Dhankundi Subproject							
Part-A: Re-excavation of Napitbari Khal	0.78 km	410870	410,870	410,870	100		
Part-A:Napitbari khal Regulator	2V-1.5mx1.8m	5598993	5,217,805	5,598,993	100	-381,188	21/01/2016
Part-C: WMCA Office & Others	12mx6m	1298969	1,394,085	1,298,969	100	95,115	21/01/2016
Part-B:Napitbari khal Culvert	1V-3.0mx2.5m	1069045	1,069,045	1,069,045	100		21/01/2016
Subproject Total (Tk)		8,377,877	8,091,804	8,377,877		-286,073	
60. Bogra, Sherpur							
SP44139, Bhadraboti-Tilkatala Subproject							
Part-A: Re-excavation of Bhadrabati-Tilkakala khal	5.90 km	9303235	9,303,235	9,303,235	100		
Part-B: Construction of Reference Lined Section		167029	167,029	167,029	100		
Part-A: Construction of Bhadrabati-Tilkala khal WRS	(3v-1.50mX2.00)	12274688	12,274,688	12,274,685	100		3
Part-C: WMCA Office & others	12mX6m	1506197	1,506,197	1,506,197	100		
Subproject Total (Tk)		23,251,149	23,251,149	23,251,146			3
61. Bogra, Sherpur							
SP45207, Dublai Bhadrabati Subproject							
Part-A:Re-excavation of Dublaia bhadrabati khal	14.30 km	15091660	15,091,660	15,091,660	100		
Part-B: Construction of Reference Lined Section							
Part-A: Bhadrabati khal Structure WRS	(4v-1.5mX2.0m)	12283485	12,283,485	12,283,485	100		22/03/2017
Part-B: Box culvert	(4v-4.0mX4.0m)	5253884	5,253,884	5,253,884	100		22/03/2017
Part-C: Construction of WMCA Office & Others	12mX6m	1360737	1,360,737	1,360,737	100		22/03/2017
Subproject Total (Tk)		33,989,765	33,989,765	33,989,765			
62. Bogra, Sherpur							
SP46271, Jhanior Parbhabanipur Subproject							
Part-A: Re-excavation of Dudkumar Khal	7.00 km	4878589	4,878,589		100	4,878,589	30/04/2016
Part-B: Re-excavation of Dyke	0.25 km	477108	477,108	477,108	100		30/04/2016
Part-C: Construction of reference lined section		207690	207,690	207,690	100		30/04/2016
Part-A: Construction of Dudkumar Khal Regulator	3v - 1.5m X 2.0m	11277241	11,277,241	11,277,241	100		14/04/2017
Part-B: Construction of Irrigation Brick Canal		1726727	1,726,727	1,726,727	100		14/04/2017
Part-C: Construction of WMCA Office and others	12m X 6m	1419605	1,419,605	1,419,605	100		14/04/2017
Subproject Total (Tk)		19,986,960	19,986,960	15,108,371		4,878,589	
Upazila Total (Tk)		85,605,752	85,319,679	80,727,160		4,592,519	
District Total (Tk)		131,172,726	130,886,653	126,294,494		4,592,159	
63. Brahmanbaria, Kashba							
SP46234, Sambari-Kalihari Khal Subproject							
Part-A: Re-excavation of Hatina Beel	4.23 km	2532568	2,532,568	2,532,568	100		
Part-B: Re-excavation of Dholai khal	1.65 km	716242	716,242	716,242	100		
Part-C: Re-excavation of Kalihari khal	1.52 km	478803	478,803	478,803	100		
Part-D: Re-excavation of Noa khal	2.63 km	3905127	3,905,127	3,905,127	100		
Part-E:Construction of reference lined section		366919	366,919	366,919	100		
Part-A: WMCA office & others	12mX6m	1381812	1,381,812	1,381,812	100		01/06/2017
Subproject Total (Tk)		9,381,471	9,381,471	9,381,471			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		9,381,471	9,381,471	9,381,471			
64. Brahmanbaria, Nabinagar							
SP45144, Parimial khal- Baroaulia Beel							
Part-A: Re-excavation of Perimal khal	4.40 km	2655109	2,655,109	2,655,109	100		
Part-B: Re-excavation of Kapuria khal	1.00 km	296804	296,804	296,804	100		
Part-C: Construction of Reference Lined Section		80049	80,049	80,049	100		
Part-A: WMCA Office & others	12mX6m	1169633	1,169,633	1,169,633	100		30/01/2016
Subproject Total (Tk)		4,201,595	4,201,595	4,201,595			
65. Brahmanbaria, Nabinagar							
SP45166, Burinadi - Jogidhara Khal Subproject							
Part-A: Re-excavation of Jugidhara khal	4.43 km	5314584	5,314,584	5,314,584	100		
Part-B: Construction of Reference Lined Section		118868	118,868	118,868	100		
Part-A: WMCA Office & Others	12mX6m	1308359	1,308,359	1,308,359	100		30/11/2015
Subproject Total (Tk)		6,741,811	6,741,811	6,741,811			
66. Brahmanbaria, Nabinagar							
SP45172, Birgaon - Tilokia khal Subproject							
Part-B: Re-Sectioning of Embankment	2.70 km	3249499	3,249,499	3,249,499	100		
Part-C: Construction of Reference Lined Section		122535	122,535	122,535	100		
Part-A: Re-excavation of Bilkader Khal	3.50 km	5895543	5,895,543	5,895,543	100		
Part-A: Construction of Regulator (1v-1.5mX1.5m)	(1v-1.5mX1.5m)	1974676	1,974,676	1,974,676	100		23/08/2016
Part-B: Construction of Regulator (1v-1.2mX1.2m)	(1v-1.2mX1.2m)	1769321	1,769,321	1,769,321	100		23/08/2016
Part-C: WMCA Office & Others	12mX6m	1231497	1,231,497	1,231,497	100		23/08/2016
Subproject Total (Tk)		14,243,071	14,243,071	14,243,071			
Upazila Total (Tk)		25,186,478	25,186,478	25,186,478			
67. Brahmanbaria, Sadar							
SP43038, Shilaur-Dogangy Khal Subproject							
Part-A: Re-excavation of Silaur-Dogangy khal	2.90 km	4021484	4,021,484	4,021,484	100		31/05/2014
Part-B: Re-excava. of Silaur-Dogangy Branch khal	0.30 km	273831	273,831	273,772	100	59	31/05/2014
Part-C: Re-excavation of Nayahati khal	1.30 km	1655607	1,655,607	1,655,607	100		31/05/2014
Part-A: WMCA office & others	12mx6m	1398475	1,398,475	1,398,475	100		31/05/2014
Subproject Total (Tk)		7,349,397	7,349,397	7,349,338		59	
Upazila Total (Tk)		7,349,397	7,349,397	7,349,338		59	
District Total (Tk)		41,917,345	41,917,345	41,917,286		59	
68. Chandpur, Faridganj							
SP45188, Subidpur Khal Subproject							
Part-A: Re-excavation of Subidpur Khal and Construction of Reference Lined section	2.20 km	1093156	1,093,156	1,093,156	100		
Part-B: Re-excavation of Bagpur Khal and Construction of Reference Lined section	1.00 km	706411	706,411	706,411	100		
Part-A: Construction of of Brick Lined Canal					100		
Part-B: WMCA Office 7 Others	12mX6m				100		
Subproject Total (Tk)		1,799,567	1,799,567	1,799,567			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
69. Chandpur, Faridganj							
SP46242, Montola saliapara Subproject							
Part-A: Re-excavation of Montala Khal	2.90 km	2617593	2,617,593		100	2,617,593	30/04/2015
Part-B: Re-excavation of Montala Br. Khal	0.20 km	146147	146,147		100	146,147	30/04/2016
Part-C: Re-excavation of Chaliapara Khal	2.42 km	2212166	2,212,166		100	2,212,166	30/04/2016
Part-B: Irrigation Water supply Brick Canal-01		880716	880,716		100	880,716	15/02/2018
Part-C: Irrigation Water supply Brick Canal-02		1153855	1,153,855		100	1,153,855	15/02/2018
Part-D: Irrigation Water supply Brick Canal-03		873638	873,638		100	873,638	15/02/2018
Part-E: Irrigation Water supply Brick Canal-04		874543	874,543		100	874,543	15/02/2018
Part-F: Irrigation Water supply Brick Canal-05		877952	877,952		100	877,952	15/02/2018
Part-G: Irrigation Water supply Brick Canal-06		1142699375	1,142,699,375		100	1,142,699,375	15/02/2018
Part-H: Irrigation Water supply Brick Canal-07		1146737	1,146,737		100	1,146,737	15/02/2018
Part-I: Irrigation Water supply Brick Canal-08		1153896	1,153,896		100	1,153,896	15/02/2018
Part-J: Irrigation Water supply Brick Canal-09		1132191	1,132,191		100	1,132,191	15/02/2018
Part-D: Construction of Reference Lined Section		206722	206,722		100	206,722	30/04/2016
Part-k: WMCA Office & Others	12mX6m	1402633	1,402,633		100	1,402,633	15/02/2018
Part-A: Box Culvert	(1v-3.50mX3.50m)	1861188	1,861,188		100	1,861,188	15/02/2018
Subproject Total (Tk)		1,159,239,351	1,159,239,351	0		1,159,239,351	
Upazila Total (Tk)		1,161,038,918	1,161,038,918	1,799,567		1,159,239,351	
70. Chandpur, Haziganj							
SP46225, Sendra Belchow Subproject							
Part-A: Re-excavation of Kendra khal	1.54 km	864321	864,321	864,321	100		
Part-B: Re-excavation of Sonaimuri khal	1.20 km	731579	731,579	731,579	100		
Part-C: Re-excavation of Kazirkhil-Mollar Dahar khal	2.83 km	1059762	1,059,762	1,059,762	100		
Part-D: Re-excavation of Sendra khal	0.60 km	258763	258,763	258,763	100		
Part-E: Construction of Reference Lined Section		154989	154,989	154,989	100		
Part-A: Construction of RCC Irrigation Channel-1					100		
Part-B: Construction of RCC Irrigation Channel-2					100		
Part-C: Construction of RCC Irrigation Channel-3					100		
Part-D: Construction of RCC Irrigation Channel-4					100		
Part-E: Construction of RCC Irrigation Channel-5					100		
Part-F: Construction of RCC Irrigation Channel-6					100		
Part-G: Construction of RCC Irrigation Channel-7					100		
Part-H: Construction of RCC Irrigation Channel-8 & 8A					100		
Part-I: Construction of RCC Irrigation Channel-9A					100		
Part-J: Construction of RCC Irrigation Channel-10 & 10A					100		
Part-K: WMCA office & others	12mX6m				100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		3,069,414	3,069,414	3,069,414			
71. Chandpur, Haziganj							
SP46229, Patanish Noapara Subproject							
Part-A: Re-excavation of Baghira khal	2.13 km	1286128	1,286,128	1,286,128	100		30/04/2016
Part-B: Re-excavation of Noapara khal		123824	123,824	123,824	100		30/04/2016
Part-C: Construction of reference lined section		123824	123,824	123,824	100		30/04/2016
Part-A: Construction of RCC Irrigation Canal-1		1778071	1,778,071	1,778,071	100		20/03/2014
Part-B: Construction of RCC Irrigation Canal-2		1211758	1,211,758	1,211,758	100		20/03/2017
Part-C: Construction of RCC Irrigation Canal-3		2931702	2,931,702	2,931,702	100		20/03/2017
Part-D: Construction of RCC Irrigation Canal-4		4303403	4,303,403	4,303,403	100		20/03/2017
Part-E: Construction of RCC Irrigation Canal-5		3976875	3,976,875	3,976,875	100		20/03/2017
Part-F: WMCA Office & others	12mX6m	1434296	1,434,296	1,434,296	100		20/03/2017
Subproject Total (Tk)		17,169,880	17,169,880	17,169,880			
72. Chandpur, Haziganj							
SP46247, Firoj khal Subproject							
Part-A: Re-excavation of Firoj khal	4.90 km	4316150	4,316,150		100	4,316,150	30/04/2016
Part-B: Re-excavation of Abarai khal	0.40 km	413375	413,375		100	413,375	30/04/2016
Part-C: Re-excavation of Jugir khal	3.40 km	3120848	3,120,848		100	3,120,848	30/04/2016
Part-D: Construction of Reference Linde section		227126	227,126		100	227,126	30/04/2016
Part-A: Construction of RCC Irrigation Canal-1		3629091	3,629,091		100	3,629,091	13/02/2018
Part-B: Construction of RCC Irrigation Canal-2		1137477	1,137,477		100	1,137,477	13/02/2018
Part-C: Construction of RCC Irrigation Canal-3		720654	720,654		100	720,654	13/02/2018
Part-D: Construction of RCC Irrigation Canal-4		2328808	2,328,808		100	2,328,808	13/02/2018
Part-E: Construction of RCC Irrigation Canal-5		662148	662,148		100	662,148	13/02/2018
Part-F: Construction of WMCA Office & Others		603715	603,715		100	603,715	13/02/2018
Subproject Total (Tk)		17,159,391	17,159,391	0		17,159,391	
Upazila Total (Tk)		37,398,685	37,398,685	20,239,294		17,159,391	
73. Chandpur, Kachua							
SP42013, South Gohat Subproject							
Part-A: Re-excavation of Muragaon-Amujan khal	3.60 km	1941106	1,941,106	1,941,106	100		30/03/2013
Part-B: Re-excavation of Muragaon-Kalthuri khal	3.20 km	2800917	2,800,917	2,800,917	100		30/03/2013
Part-C: Re-excavation of Rahimnagar-Kalthuri khal	2.80 km	912490	912,490	524,702	100	387,788	30/03/2013
Part-D: Construction of reference lined section		369672	369,672	369,672	100		30/03/2013
Part-A: Field Irrigation channel	3.00 Km	7611868	7,611,868	7,611,868	100		
Part-B: Construction of WMCA office & Others	12mx6.0m	1784470	1,784,470	1,784,470	100		
Subproject Total (Tk)		15,420,523	15,420,523	15,032,734		387,788	
74. Chandpur, Kachua							
SP42014, Udura Khal Subproject							
Part A: Re-excavation of Udhara Khal	6.00 km	4196274	4,196,274	4,196,274	100		30/03/2013

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part B: Re-excavation of Chand-Gazi Khal	3.50 km	2513497	2,513,497	2,513,497	100		30/03/2013
Part C: Construction of Reference Lined Section		329701	329,701	329,701	100		30/03/2013
Part A: Ferro Cement Channel	3.65km	9080050	9,080,050	9,080,050	100		07/02/2015
Part B: Existing Link Road Improvement	0.46km	2621270	2,621,270	2,621,270	100		07/02/2015
Part D: WMCA Office & others	12mx6m	1420870	1,420,870	1,420,870	100		07/02/2015
Part C: Box Culvert in link road improvement	1V-1.0mx1.0m	625454	625,454	625,454	100		07/02/2015
Subproject Total (Tk)		20,787,116	20,787,116	20,787,116			
75. Chandpur, Kachua							
SP42015, Sunduri Khal Subproject							
Part A: Re-excavation of Sunduri khal	7.00 km	8630073	8,630,073	4,237,318	100	4,392,755	30/03/2013
Part B: Reference Lined Section		198746	198,746	97,583	100	101,163	30/03/2013
Part A: Ferro Cement Line Channel	3.50 km				100		
Part B: WMCA Office & Related Works	12mx6m				100		
Subproject Total (Tk)		8,828,819	8,828,819	4,334,901		4,493,918	
Upazila Total (Tk)		45,036,458	45,036,458	40,154,752		4,881,706	
76. Chandpur, Sadar							
SP46267, Kamranga-Monihar Subproject							
Part-A: Re-excavation of Kamranga Khal	1.10 km	648476	648,476	648,476	100		30/04/2016
Part-B: Construction of reference lined section		16738	16,738	16,738	100		30/04/2016
Part-A: Construction of RCC Irrigation Canal-1		3393798	3,393,798	3,393,798	100		30/03/2017
Subproject Total (Tk)		4,059,012	4,059,012	4,059,012			
Upazila Total (Tk)		4,059,012	4,059,012	4,059,012			
District Total (Tk)		1,247,533,074	1,247,533,074	66,252,626		1,181,280,448	
77. Chapai Nawabgonj, Sadar							
SP43039, Ghoghodima Khutbatala Subproject							
Part-B: Sump including Aqueduct, Syphone, DB, Turnout		789922	789,922	623,985	100	165,938	
Part-A: Lined Canal	1758m	7995914	7,995,914	6,316,227	100	1,679,687	
Part-C: WMCA office & others	12mx6m	1341620	1,341,620	1,059,788	100	281,832	
Subproject Total (Tk)		10,127,457	10,127,457	8,000,000		2,127,457	
78. Chapai Nawabgonj, Sadar							
SP44087, Mohadanga Panna Beel Subproject							
Part-D: Re-excavation of Gobrapukur		1042721	1,042,721	1,042,721	100		13/01/2016
Part-C: RCC Buried Pipe Network system		31895268	31,895,268	31,895,268	100		13/01/2016
Part-A: Header Tank-1	6.1mx4.8m	2374575	2,374,575	2,374,575	100		13/01/2016
Part-B: Header Tank-2	6.1mx3.0m	1702366	1,702,366	1,702,366	100		13/01/2016
Part-E: Outlet Structure-1		168346	168,346	168,346	100		13/01/2016
Part-F: Outlet Structure-2&3		284508	284,508	284,508	100		13/01/2016
Part-G: Outlet Structure-4,5,6&7		520586	520,586	520,586	100		13/02/2016
Part-H: WMCA Office & Others	12mx6m	1359517	1,359,517	1,359,517	100		13/01/2016
Subproject Total (Tk)		39,347,887	39,347,887	39,347,887			
79. Chapai Nawabgonj, Sadar							
SP44121, Kalitala Kashmahal Subproject							
Part-B: Construction of Buried Pipe		6846745	6,846,745	6,846,745	100		14/03/2016
Part-A: Construction of Header Tank		1667872	1,667,872	1,667,872	100		14/03/2016
Part-C: Construction of RCC Lined Canal		4436963	4,436,963	4,436,963	100		14/03/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-D: Re-excavation of 2 nos Pukur and 2 nos pipe culvert		808031	808,031	808,031	100		14/03/2016
Part-E: Costruction of WMCA Office & Others	12mX6m	1509733	1,509,733	1,509,733	100		14/03/2016
Subproject Total (Tk)		15,269,344	15,269,344	15,269,344			
80. Chapai Nawabgonj, Sadar SP46261, Sreerampur Subproject							
Part-A: Construction of Sump, RCC Irrigation Lined Canal		12755369	12,755,369	12,755,369	100		
Part-B: Construction of 2Nos. Cross Drain & RCC pipe for drainage outlet		185795	185,795	185,795	100		
Part-C: Construction of pumping platform with Stair		2194793	2,194,793	2,194,793	100		
Part-D: Construction of WMCA Office and Others		1240025	1,240,025	1,240,025	100		
Subproject Total (Tk)		16,375,982	16,375,982	16,375,982			
81. Chapai Nawabgonj, Sadar SP46278, Gorakhonathpur CAD Subproject							
Part-A: Construction of Sump and Pumping platfrom		2282554	2,282,554	2,282,554	100		27/02/2017
Part-C: Construction of three nos road crossing		554552	554,552	554,552	100		27/02/2017
Part-B: Construction of RCC Lined Canal		21165439	21,165,439	21,165,439	100		27/02/2017
Part-D: Construction of WMCA Office & Others	12mX6m	1355738	1,355,738	1,355,738	100		27/02/2017
Subproject Total (Tk)		25,358,282	25,358,282	25,358,282			
Upazila Total (Tk)		106,478,951	106,478,951	104,351,495		2,127,457	
District Total (Tk)		106,478,951	106,478,951	104,351,495		2,127,457	
82. Chittagong, Banskhali SP45153, Bamer Chara Subproject							
Part-A:Con. of Earthen Dam L=30m, Outlet Struc.1-vent, North Spilway3-vent, south Spilway3-vent	L=30m,	28883675	28,883,675	28,883,675	100		31/10/2017
Part-B:Con. of WRS 5-vent (1.5mX1.8m)	(1.5mX1.8m)	4285395	4,285,395	4,285,395	100		31/10/2017
Part-C:Shilkup Ch. Near Miar Goda 3- vent (3.2mX2.0m) WRS	(3.2mX2.0m)	2296081	2,296,081	2,296,081	100		31/10/2017
Part-D: Protective Work of 8- vent WRS (1.5mX1.8m)	WRS (1.5mX1.8m)	883809	883,809	883,809	100		30/10/2017
Part-E: Construction of Irrigation Canal, L=500m	L=500m	2296081	2,296,081	2,296,081	100		30/10/2017
Part-F: Construction of WMCA Office & Others	12mX6m	1312310	1,312,310	1,312,310	100		30/10/2017
Subproject Total (Tk)		39,957,352	39,957,352	39,957,352			
Upazila Total (Tk)		39,957,352	39,957,352	39,957,352			
83. Chittagong, Fatikchari SP41007, Harwalchari Subproject							
A: Rubber Dam, con.bridge, pump house & WMCA off.	30.0mX4.5m	74319552	74,319,552	65,775,410	100	8,544,142	
Subproject Total (Tk)		74,319,552	74,319,552	65,775,410		8,544,142	
84. Chittagong, Fatikchari SP44095, Kalapania Khal Subproject							
Part-A:- Re-excavation of Kalapania Khal	4.60 km	1502905	1,502,905	1,456,000	100	46,905	30/04/2014
Part-B:- Construction of Reference Lined Section		50695	50,695	50,695	100		30/04/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A:- Construction of Kalapania WRS	8-1.50mX2.0m	23762649	23,762,649	17,861,051	100	5,901,597	02/12/2015
Part-B:- Construction of WMCA Office & others	12mX6m	1347316	1,347,316	1,347,316	100		02/12/2015
Subproject Total (Tk)		26,663,565	26,663,565	20,715,062		5,948,502	
Upazila Total (Tk)		100,983,117	100,983,117	86,490,472		14,492,645	
85. Chittagong, Lohagara							
SP45178, KulPagli chara Subproject							
Part-A: Re-excavation of Kulpagli Chara Khal	3.10 km	2393418	2,393,418	2,393,418	100		
Part-B: Construction of Reference Lined Section		72258	72,258	72,258	100		
Part-A: Construction of WRS (4v-1.5mX1.5m) on kulpagli Chara at Ch. 1+300 km	(4v-1.5mX1.5m)	11837027	11,837,027	11,837,027	100		31/10/2016
Part-B: WMCA Office & Others	12mX6m				100		
Subproject Total (Tk)		14,302,703	14,302,703	14,302,703			
86. Chittagong, Lohagara							
SP45179, Karam Ali Chara Subproject							
Part-A: Re-Sectioning of Embankment		36816	36,816		100	36,816	30/04/2016
Part-A: Construction of Karam Ali Khal WRS (3v-1.5mX3.5m)	(3v-1.5mX3.5m)				100		
Part-B: Construction of Irrigation Brick Canal (Length-2295m)	(Length-2295m)				100		
Part-C: Construction of WMCA Office & Others	12mX6m	36816	36,816		100	36,816	
Subproject Total (Tk)		73,632	73,632	0		73,632	
87. Chittagong, Lohagara							
SP46214, Hungor Khal Subproject							
Part-A: Construction of canal dyke at Ch.1+200 km to 2+500 km	1.30 km	1227866	1,227,866	1,227,866	100		30/04/2016
Part-B: Hangor khal Pump House and Guard Shed		1472333	1,472,333	1,472,333	100		23/08/2017
Part-C: Outlet Structure (3 Nos. of 2V-900MM Dia) and 50m lined Canal	12mX6m	2689037	2,689,037	2,689,037	100		23/08/2017
Part-D: WMCA Office & others	12mX6m	1724279	1,724,279	1,724,279	100		23/08/2017
Part-A: Hangor khal Rubber Dam		54496506	54,496,506	54,496,506	100		23/08/2017
Subproject Total (Tk)		61,610,021	61,610,021	61,610,021			
88. Chittagong, Lohagara							
SP46222, Chambi Khal Subproject							
Part-B: Chambi Khal Rubber Dam Pump House and Guard Shed		1442711	1,442,711	1,442,711	100		23/08/2017
Part-C: WMCA Office & Others		1724279	1,724,279	1,724,279	100		23/08/2017
Part-A: Chambi Khal Rubber Dam		47874337	47,874,337	47,874,337	100		23/08/2017
Subproject Total (Tk)		51,041,327	51,041,327	51,041,327			
Upazila Total (Tk)		127,027,682	127,027,682	126,954,050		73,632	
89. Chittagong, Mirsharai							
SP44093, Paschim Joar Subproject							
Part-A: Construction of pump Sump with RCC Foundation		149294	149,294	149,294	100	0	31/12/2015
Part-B: Construction of Irrigation lined canal		17445036	17,445,036	17,445,036	100		31/12/2015
Part-D: WMCA Office & Others	12mX6m	1660394	1,660,394	1,660,394	100		31/12/2015
Part-C: Construction of Box culvert over lined canal		411130	411,130	411,130	100		31/12/2015
Subproject Total (Tk)		19,665,853	19,665,853	19,665,854		0	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
90. Chittagong, Mirsharai							
SP45203, Sonai Chhara Subproject							
Part-A: Re-excavation of Sonaichhara Main Khal	2.10 km	485274	485,274	485,274	100		
Part-C: Re-excavation of Sonaichhara Branch khal-2	0.70 km	320524	320,524	320,524	100		
Part-B: Re-excavation of Sonaichhara Branch khal-1	0.50 km	320524	320,524	320,524	100		
Part-D: Re-excavation of Sonaichhara Branch khal-3	0.43 km	316862	316,862	316,862	100		
Part-E: Re-excavation of Sonaichhara Branch khal-4	0.40 km	108704	108,704	108,704	100		
Part-F: Construction of Reference Lined Section		87296	87,296	87,296	100		
Part-B: Construction of Sonaichhara spillway (3v-3.0mX2.0m)	(3v-3.0mX2.0m)	10198525	10,198,525	10,198,525	100		06/01/2017
Part-C: Construction of Sonaichhara Reservoir Outlet (1v-1.5mX1.5m)	(1v-1.5mX1.5m)	11660668	11,660,668	11,660,668	100		06/01/2017
Part-A: Construction of Earthen Dam (L=85m)	(L=85m)	5163047	5,163,047	5,163,047	100		06/01/2017
Part-D: Construction of Sonaichhara Check Structure-1		1118206	1,118,206	1,118,206	100		06/01/2017
Part-E: Construction of Sonaichhara Check Structure-2		1121968	1,121,968	1,121,968	100		06/01/2017
Part-F: Construction of Sonaichhara Check Structure-3		2969093	2,969,093	2,969,093	100		06/01/2017
Part-G: Construction of Sonaichhara Check Structure-4		1924215	1,924,215	1,924,215	100		06/01/2017
Part-H: Construction of Sonaichhara Check Structure-5		5430302	5,430,302	5,430,302	100		06/01/2017
Part-I: WMCA office & others	12mX6m	1351686	1,351,686	1,351,686	100		06/01/2017
Subproject Total (Tk)		42,576,895	42,576,895	42,576,895			
Upazila Total (Tk)		62,242,748	62,242,748	62,242,748		0	
District Total (Tk)		330,210,899	330,210,899	315,644,622		14,566,277	
91. Chuadanga, Alamdanga							
SP45212, Nauda Durgapur - Maddamath Subproject							
Part-A: Re-excavation of Mohirbagan Khal	0.60 km	305890	305,890	305,890	100		
Part-B: Construction of Reference Lined section		18825	18,825	18,825	100		
Part-A: Construction of Mohirbagan khal Regulator (1v-1.50mX1.8m)	(1v-1.50mX1.8m)				100		
Part-B: Construction of WMCA Office & others	12mX6m				100		
Subproject Total (Tk)		324,715	324,715	324,715			
Upazila Total (Tk)		324,715	324,715	324,715			
92. Chuadanga, Dhamurhuda							
SP45201, Fakirkhali khal Subproject							
Part-A: Re-excavation of Fakirkhali Khal	0.75 km	136474	136,474	13,647	100	122,827	
Part-B: Construction of Reference Lined Section		18176	18,176	1,817	100	16,359	
Part-A: Modification of Box Culvert in to gated Structure (2v-1.50mX1.80m)	(2v-1.50mX1.80m)				100		
Part-B: WMCA Office & Others	12mX6m				100		
Subproject Total (Tk)		154,650	154,650	15,464		139,186	
Upazila Total (Tk)		154,650	154,650	15,464		139,186	
District Total (Tk)		479,365	479,365	340,179		139,186	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
93. Comilla, Chandina							
SP43056, Latifpur- Etbarpur Khal Subproject							
Part-B: Construction of Ref. Lined Section of Khal		287872	287,872	287,872	100		
Part-A: Re-excavation of Latifpur-Etbarpur Khal	5.30 km	7174432	7,174,432	7,174,432	100		
Part-B: WMCA office & others	12mx6m	1502651	1,502,651	1,502,651	100		02/04/2015
Part-A: Construction of Box Culvert	1V-3.0mx3.0m	4968320	4,968,320	4,968,320	100		02/04/2015
Subproject Total (Tk)		13,933,275	13,933,275	13,933,275			
94. Comilla, Chandina							
SP43059, Kedarpur-Gobindapur Subproject							
Part-D: Construction of Ref. lined section of khal		324487	324,487	324,487	100		
Part-A: Re-excavation of Kedarpur-Gobindapur Khal (D/S Part)	5.80 km	7165528	7,165,528	7,165,528	100		
Part-B: Re-excavation of Kedarpur-Gobindapur Khal (Main Part)	1.50 km	1795223	1,795,223	1,795,223	100		30/04/2015
Part-C: Re-excavation of Kedarpur-Gobindapur Khal (U/S)	0.70 km	923194	923,194	923,194	100		20/04/2015
Part-A:Kedarpur-Gobindapur Khal WRS	(2v-1.5mX1.8m)	5784644	5,784,644	5,784,644	100		28/02/2016
Part-B: WMCA office & related work	12mx6m	1549915	1,549,915	1,549,915	100		28/02/2016
Subproject Total (Tk)		17,542,991	17,542,991	17,542,991			
95. Comilla, Chandina							
SP45147, Barkarai-Derpar Kaduti Subproject							
Part-A: Re-excavation of Kala Khal	5.40 km	4477894	4,477,894	4,477,894	100		
Part-B: Re-excavation of Noabpur Kala Khal Linked Chaneel	0.90 km	433063	433,063	433,063	100		
Part-C: Re-excavation ofBangshidari Gazaria Bamonda Khal	5.30 km	1564988	1,564,988	1,564,988	100		
Part-D: Re-excavation of Habibuallah Chairman Bari to Narachow Khal	1.60 km	402110	402,110	402,110	100		
Part-E: Re-excavation of Chandshar Tehura Khal	1.82 km	322315	322,315	322,315	100		
Part-F: Re-excavation of Chandshar Tehura Branch Khal	0.21 km	60363	60,363	60,363	100		
Part-G: Re-excavation of Fatepur Khal	1.55 km	479284	479,284	479,284	100		
Part-H: Re-excavation of Bamonda Bhuari Khal	1.70 km	371807	371,807	371,807	100		
Part-A: Kala khal WRS (4v-1.5mX2.0m) at Ch. 0+250 km	(4v-1.5mX2.0m)	10787453	10,787,453	10,787,453	100		21/07/2016
Part-B: WMCA Office & Others	12mX6m	1369771	1,369,771	1,369,771	100		21/07/2016
Subproject Total (Tk)		20,269,049	20,269,049	20,269,049			
96. Comilla, Chandina							
SP45154, Harina Changagachia Sub-Project							
Part-A: Re-excavation of Keshera Khal	2.67 km	2187956	2,187,956	2,187,956	100		
Part-B: Re-excavation of Keshera Branch Khal	1.50 km	251864	251,864	251,864	100		
Part-C: Re-excavation of Gatigara Khal	3.65 km	2297063	2,297,063	2,297,063	100		
Part-D: Re-excavation of Bamutia Khal	4.00 km	1925509	1,925,509	1,925,509	100		
Part-E: Re-excavation of Bamutia Brunch Khal	0.64 km	151652	151,652	151,652	100		
Part-F: Re-excavation of Chengagashia khal	1.91 km	156319	156,319	156,319	100		
Part-G: Re-excavation of Harina khal	2.07 km	1936989	1,936,989	1,936,989	100		
Part-A: WMCA Office & Others	12mX6m	1371559	1,371,559	1,371,559	100		24/07/2016
Subproject Total (Tk)		10,278,911	10,278,911	10,278,911			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
97. Comilla, Chandina							
SP45156, Orain Golicho Noagaon Subproject							
Part-A: Re-excavation of Orain Kailine Khal	5.94 km	2430046	2,430,046	2,430,046	100		
Part-B: Re-excavation of Gulicho Naogaon Khal	2.45 km	2720258	2,720,258	2,720,258	100		
Part-C: Re-excavation of Jatassher Deakamta Khal	5.88 km	2880250	2,880,250	2,880,250	100		
Part-A: Orain kailine Khal regulator (3v-1.5mX1.8m) at ch.0+075 km	(3v-1.5mX1.8m)	11621784	11,621,784	11,621,784	100		28/07/2016
Part-B: Fakira Khal regulator (1v-1.5mX1.5m) at ch.1+936 km	(1v-1.5mX1.5m)	4610130	4,610,130	4,610,130	100		28/07/2016
Part-C: WMCA Office & Others	12mX6m	1368707	1,368,707	1,368,707	100		28/07/2016
Subproject Total (Tk)		25,631,175	25,631,175	25,631,175			
98. Comilla, Chandina							
SP45190, Nababpur- Kaliarchar Subproject							
Part-A: Re-excavation of Nababpur Kaliarchar Khal & Cons.of Reference Lined Section	2.56 km	1720097	1,720,097	1,720,097	100		
Part-B: Re-excavation of Basantopur Kaliarchar Khal & Cons.of Reference Lined Section	0.70 km	678625	678,625	678,625	100		
Part-C: Re-excavation of Surikhola Nababpur Khal & Cons.of Reference Lined Section	1.72 km	1318928	1,318,928	1,318,928	100		
Part-A: Nababpur Kaliarchar Khal WRS (3vX1.5mX2.50m)	(3vX1.5mX2.50m)	10153073	10,153,073	10,153,073	100		07/10/2016
Part-B: WMCA Office & others	12mX6m	1470277	1,470,277	1,470,277	100		07/10/2016
Subproject Total (Tk)		15,341,000	15,341,000	15,341,000			
Upazila Total (Tk)		102,996,400	102,996,400	102,996,400			
99. Comilla, Muradnagar							
SP45176, Deowra CAD Subproject							
Part-A: Re-excavation of Nolir Khal	1.13 km	691314	691,314	691,314	100		
Part-B: Construction of Reference Lined Section		21333	21,333	21,333	100		
Part-D: Construction of Box Culvert (1v-2.0mX2.0m) on nolir Khal Bank	(1v-2.0mX2.0m)	921125	921,125	921,125	100		22/09/2016
Part-E: Construction of WMCA Office & Others	12mX6m	1367122	1,367,122	1,367,122	100		22/09/2016
Part-A: Construction of Brick Lined Canal no. 01(L=0.70 km)		3846250	3,846,250	3,846,250	100		22/08/2016
Part-B: Construction of Brick Lined Canal no. 02(L=0.70 km)	(L=0.70 km)	3946745	3,946,745	3,946,745	100		22/09/2016
Part-C: Construction of Brick Lined Canal no. 03(L=0.90 km)	(L=0.90 km)	5387123	5,387,123	5,387,123	100		22/09/2016
Subproject Total (Tk)		16,181,011	16,181,011	16,181,011			
100. Comilla, Muradnagar							
SP45177, Dhakshin Trish CAD Subproject							
Part-A: Re-excavation fo Deir Khal and Construction of Reference Lined Section							
Part-A: Construction of Irrigation Canal		3373140	3,373,140	3,373,140	100		08/09/2016
Part-B: Construction of Proposed Check Structure Canal		430096	430,096	430,096	100		22/09/2016
Part-C: Construction of WMCA Office & others	12mX6m	1368204	1,368,204	1,368,204	100		22/09/2016
Subproject Total (Tk)		5,171,440	5,171,440	5,171,440			
Upazila Total (Tk)		21,352,451	21,352,451	21,352,451			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
District Total (Tk)		124,348,851	124,348,851	124,348,851		0	
101. Cox's Bazar, Chakoria							
SP42021, Fasiakhali Irrigation Subproject							
Part-B: Aqueduct	Length: 6.6m	76722	76,722	76,722	100		24/12/2013
Part-A: Ferro Cement Canal & Pumping Platform	2.9km	8255695	8,255,695	8,255,695	100		24/12/2013
Part-D: WMCA office & others	12mx6m	2027940	2,027,940	2,027,940	100		24/12/2013
Part-C: Pipe Culvert	Length: 5m	139693	139,693	139,693	100		24/12/2013
Part-E: Box Culvert	2 Nos.	782527	782,527	782,527	100		
Subproject Total (Tk)		11,282,578	11,282,578	11,282,578			
102. Cox's Bazar, Chakoria							
SP44124, Sonaichari Subproject							
Part-A: Re-excavation of Sonaichari khal	12.80 km	2786434	2,786,434	2,786,434	100		
Part-B: Construction of Reference Lined Section		75674	75,674	75,674	100		
Part-A: Construction of Sonaichari Khal WRS-1	(5v-1.50mX1.80m)				100		
Part-B: Construction of Sonaichari Khal WRS-2	(5v-1.50mX1.80m)				100		
Part-C: Construction of WMCA Office & others	12mX6m				100		
Subproject Total (Tk)		2,862,108	2,862,108	2,862,108			
103. Cox's Bazar, Chakoria							
SP46262, Boalia Chhara Subproject							
Part-B: Construction of Pump House & Guard shed		1409576	1,409,576	1,409,576	100		
Part-C: Irrigation Lined Canal I=1200m		7512943	7,512,943	7,512,943	100	0	
Part-D: WMCA Office & others		1414437	1,414,437	1,414,437	100		
Part-A: Construction of Rubber Dam With Bridge Deck (20x3)		41837719	41,837,719	41,837,719	100		
Subproject Total (Tk)		52,174,675	52,174,675	52,174,675		0	
Upazila Total (Tk)		66,319,361	66,319,361	66,319,361		0	
104. Cox's Bazar, Ramu							
SP43051, Monirjheel-Sonaichari Khal Subproject							
Part-B: WMCA office & others	12mx6m	1949746	1,949,746	1,949,746	100		20/05/2015
Part-A: Monirjheel Rubber Dam with connecting Bridge, pump house & office room	20mX3.5m	51682281	51,682,281	51,682,281	100		20/05/2015
Subproject Total (Tk)		53,632,027	53,632,027	53,632,027			
105. Cox's Bazar, Ramu							
SP45159, Paner chhara Purbakul Khal Subproject							
Part-A: Construction of dykes on both banks of paner Chara	2.30 km	210588	210,588	210,588	100		
Part-A: Construction of Paner Chhara WRS	(4V-1.5mX2.0m)	12536462	12,536,462	12,536,462	100		
Part-B: Construction of WMCA Office & Others	12mX6m	507582	507,582	507,582	100		
Subproject Total (Tk)		13,254,631	13,254,631	13,254,631			
Upazila Total (Tk)		66,886,658	66,886,658	66,886,658			
106. Cox's Bazar, Sadar							
SP43045, Pokkhali-Naikhongdia Subproject							
Part-B: WMCA office & others	12mx6m	1631910	1,631,910	1,631,910	100		02/10/2015
Part-A: Pokkhali Rubber Dam connecting Bridge, pump house	40mx4m	86209964	86,209,964	86,209,964	100		02/10/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Subproject Total (Tk)		87,841,874	87,841,874	87,841,874			
Upazila Total (Tk)		87,841,874	87,841,874	87,841,874			
107. Cox's Bazar, Teknaf							
SP45158, Raikhong Khal Subproject							
Part-A: Raikhong Khal WRS (4V-1.5mX2.0m)	(4V-1.5mX2.0m)	12307041	12,307,041	12,307,041	100		19/01/2016
Part-B: WMCA Office & Others	12mX6m	762434	762,434	762,434	100		19/09/2016
Subproject Total (Tk)		13,069,475	13,069,475	13,069,475			
Upazila Total (Tk)		13,069,475	13,069,475	13,069,475			
108. Cox's Bazar, Ukhia							
SP43046, Thim Chari-Purbakul Subproject							
Part-B: Pump house and Guar shed		1608772	1,608,772	1,608,772	100		20/02/2015
Part-D: WMCA office & others	12mx6m	1183305	1,183,305	1,183,305	100		20/02/2015
Part-A: Rubber Dam 20m	20mX3.5m	35250511	35,250,511	35,250,511	100		20/02/2015
Part-C: Foot Bridge 21m	21m	1132683	1,132,683	1,132,683	100		20/02/2015
Subproject Total (Tk)		39,175,271	39,175,271	39,175,271			
109. Cox's Bazar, Ukhia							
SP43047, Paschim Digulia Subproject							
Part-B: Pump house & Guard shed		1681637	1,681,637	1,681,637	100		15/06/2015
Part-C: WMCA office & others	12mx6m	1622662	1,622,662	1,622,662	100		15/06/2015
Part-A: Paschim Digulia Rubber Dam with Rubber bag	30.00mx3.50m	50097138	50,097,138	50,097,138	100		15/06/2015
Subproject Total (Tk)		53,401,437	53,401,437	53,401,437			
110. Cox's Bazar, Ukhia							
SP45151, Harinmara-Dhusri Khal Subproject							
Part-B:- Construction of Pump House		534586	534,586	534,586	100		11/11/2016
Part-D:- Construction of WMCA Office & Others	12mX6m	1116893	1,116,893	1,116,893	100		11/11/2016
Part-A:- Construction of Harinmara Dusrikhal Rubber Dam	25.0mX3.0m	42989751	42,989,751	42,989,751	100		10/11/2016
Part-C:- Construction of Rubber Dam connecting foot Bridge		2206402	2,206,402	2,206,402	100		11/11/2016
Subproject Total (Tk)		46,847,632	46,847,632	46,847,632			
Upazila Total (Tk)		139,424,340	139,424,340	139,424,340			
District Total (Tk)		373,541,707	373,541,707	373,541,707		0	
111. Dhaka, Dhamrai							
SP41010, Sawrnakhali Khal Subproject							
Part B: Re-sectioning Approach Road	1.80 km	1192620	1,192,620		100	1,192,620	
Part A: Re-excavation of Swarna khali Khal	1.25 km	497138	497,138	111,227	100	385,911	
Part A: Swarna Khali Khal Regulator at ch. 0+088km	2V-1.5mX1.8m	8406153	8,406,153	6,898,621	100	1,507,531	27/08/2013
Part B: Fish Check Structure	1V-0.60m dia	701243	701,243	575,484	100	125,758	
Part C: WMCA office & related works	12mX6m	1335376	1,335,376	1,095,894	100	239,482	27/08/2013
Subproject Total (Tk)		12,132,530	12,132,530	8,681,227		3,451,303	
112. Dhaka, Dhamrai							
SP45163, Chayani Khal Subproject							
Part-A: Re-excavation of Chayani Khal	1.40 km	1862946	1,862,946	1,862,946	100		30/04/2016
Subproject Total (Tk)		1,862,946	1,862,946	1,862,946			
Upazila Total (Tk)		13,995,476	13,995,476	10,544,173		3,451,303	
District Total (Tk)		13,995,476	13,995,476	10,544,173		3,451,303	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
113. Dinajpur, Birampur							
SP45208, Tulshiganga Khal Sub-project							
Part-A: Re-excavation of Tulsiganga Khal	9.10 km	4116142	4,116,142		100	4,116,142	
Part-B: Construction of Reference Lined Section		161823	161,823		100	161,823	
Part-A: Construction of WRS (4v-1.5mX2.0m)	(4v-1.5mX2.0m)				100		
Part-B: Construction of WRS (2v-1.5mX2.0m)	(2v-1.5mX2.0m)				100		
Part-C: Construction of WMCA Office & others	12mX6m				100		
Subproject Total (Tk)		4,277,965	4,277,965	0		4,277,965	
Upazila Total (Tk)		4,277,965	4,277,965	0		4,277,965	
114. Dinajpur, Birganj							
SP45191, Ghoraband Khal							
Part-A: Re-excavation of Ghoraband Khal	0.41 km	184336	184,336	184,336	100		
Part-B: Re-Sectioning of Embankment	1.02 km	572815	572,815	572,815	100		
Part-C: Construction of Reference Lined Section							
Part-A: Regulator (3v-1.5mX1.8m)	(3v-1.5mX1.8m)	11451351	11,451,351	11,451,351	100		14/09/2016
Part-D: WMCA Office & Others	12mX6m	1437938	1,437,938	1,437,938	100		14/09/2016
Part-B: Box Culvert (2v-2.0mX2.0m)	(2v-2.0mX2.0m)	1380234	1,380,234	1,380,234	100		14/09/2016
Part-C: Construction of Drainage outlet dia 600 mm	dia 600 mm	181849	181,849	181,849	100		14/09/2016
Subproject Total (Tk)		15,208,523	15,208,523	15,208,523			
115. Dinajpur, Birganj							
SP45192, Sanka Moni Beel Subproject							
Part-A: Re-excavation of Sanka Moni khal	4.10 km	2393185	2,393,185	2,393,185	100		
Part-B: Construction of Reference Lined Section		113588	113,588	113,588	100		
Part-A: Sanka Moni Khal		6649068	6,649,068	6,649,068	100		23/03/2017
Part-C: WMCA Office & Others	12mX6m	1351350	1,351,350	1,351,348	100	2	23/03/2017
Part-B: Box Culvert (2v-4mX4m)	(2v-4mX4m)	2545667	2,545,667	2,545,667	100		23/03/2017
Subproject Total (Tk)		13,052,858	13,052,858	13,052,856		2	
Upazila Total (Tk)		28,261,381	28,261,381	28,261,379		2	
116. Dinajpur, Birol							
SP44099, Nona River Subproject							
Part-A: Re-excavation of Nona Khal	4.60 km	4240345	4,240,345	4,240,345	100		
Part-C: Re-sectioning of Dyke on Bogla Khari khal	1.90 km	603181	603,181	603,181	100		
Part-B: Re-excavation of Bogla Khari Khal	3.00 km	1616930	1,616,930	161,690	100	1,455,240	
Part-A: Construction of Nona WRS	(3v-1.5mx2.0m)	8745014	8,745,014	8,745,014	100		13/06/2015
Part-B: Construction of 6 Nos. Intel Structure	1V-450mm dia	320620	320,620	320,620	100		13/06/2015
Part-C: Construction of WMCA Office & others	12mx6m	1238421	1,238,421	1,238,421	100		13/06/2015
Subproject Total (Tk)		16,764,510	16,764,510	15,309,270		1,455,240	
Upazila Total (Tk)		16,764,510	16,764,510	15,309,270		1,455,240	
117. Dinajpur, Nawabganj							
SP44129, Treemony Subproject							
Part-A: Re-excavation of Tikur Khal	5.13 km	4275773	4,275,773	4,275,773	100		
Part-B: Re-excavation of Kurir khari Khal	2.60 km	1522497	1,522,497	1,522,497	100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-C: Re-excavation of Jiagari Khal	1.67 km	721687	721,687	721,687	100		
Part-D: Construction of Reference Lined Section		142840	142,840	142,840	100		
Part-A: Construction of Tikhur Khal WRS		7416158	7,416,158	7,416,158	100		11/01/2016
Part-B: khuri Khari Khal WRS		4399884	4,399,884	4,399,884	100		11/01/2016
Part-C: Remodelling of Jisgari khal Box Culvert as WRS		4195640	4,195,640	4,195,640	100		11/01/2016
Part-D: Construction of WMCA Office & Others	12mX6m	1492099	1,492,099	1,492,099	100		11/01/2016
Subproject Total (Tk)		24,166,578	24,166,578	24,166,578			
118. Dinajpur, Nawabganj							
SP44140, Purba Joydebpur-Kach Daha Majipara							
Part-A: Re-excavation of Singrir khal	0.03 km	475888	475,888	475,888	100		
Part-B: Re-excavation of Raghabendrapur Itapara khal	1.70 km	1105332	1,105,332	1,105,332	100		
Part-C: Re-excavation of Majipara khal	1.18 km	766792	766,792	466,792	100	300,000	
Part-D: Re-sectioning of Embankment	5.20 km	5959932	5,959,932	5,959,932	100		
Part-E: Construction of Reference Lined Section		64447	64,447	64,447	100		
Part-A: Modification of existing Singrir khal Bridge into Gated Structure (3v1.5X1.8m)	(3v1.5X1.8m)	7524255	7,524,255	7,524,255	100		14/08/2016
Part-B: Modification of existing Raghabendrapur khal Bridge into Gated Structure (4v1.5X1.8m)	(4v-1.5X1.8m)	8216850	8,216,850	8,216,850	100		14/08/2016
Part-C: Modification of existing Majipara khal Box Culvert into Gated Structure (4v1.5X1.8m)	(6v-1.2X1.2m)	4623398	4,623,398	4,623,398	100		14/08/2016
Part-D: Modification of existing Voterpara 2v pipe Culvert into Gated Structure (2v-1.2mX1.2m)	(2v-1.2mX1.2m)	803522	803,522	803,522	100		14/08/2016
Part-E: Modification of existing Voterpara 1v pipe Culvert into Gated Structure (1v-1.2mX1.2m)	(1v-1.2mX1.2m)	475957	475,957	475,957	100		14/08/2016
Part-F: Proposed Regulator (1v-1.2mX1.2m)	(1v-1.2mX1.2m)	2267533	2,267,533	2,267,533	100		14/08/2016
Part-G: WMVA office & others	12mX6m	1210161	1,210,161	1,210,161	100		14/08/2016
Subproject Total (Tk)		33,494,066	33,494,066	33,194,066		300,000	
119. Dinajpur, Nawabganj							
SP46244, Tulshi Timohini Subproject							
Part-A: Re-excavation of Tulshiganga Khal	14.46 km				100		
Part-B: Re-excavation of Maguria Khal	2.76 km				100		
Part-C: Re-excavation of Tikur Khal	1.77 km				100		
Part-A: Tulshiganga Khal WRS-01	(4v-1.50mX2.0m)				100		
Part-B: Tulshiganga Khal WRS-02	(3v-1.50mX2.0m)				100		
Part-C: Irrigation pacca Drain-01 & pacca Drain-02	245m				100		
Part-D: Construction of reference lined section					100		
Part-D: Construction of WMCA office and others					100		
Subproject Total (Tk)		0	0	0			
120. Dinajpur, Nawabganj							
SP46266, Nalshisha Subproject							
Part-A: Re-excavation of Nalshisha Khal	10.40 km	12202953	12,202,953		100	12,202,953	
Part-B: Construction of Reference Lined Section		372987	372,987		100	372,987	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Construction of WRS (6v-1.5mX2.0m)	(6v-1.5mX2.0m)				100		
Part-B: WMCA Office & Others	12mX6m				100		
Subproject Total (Tk)		12,575,940	12,575,940	0		12,575,940	
Upazila Total (Tk)		70,236,584	70,236,584	57,360,644		12,875,940	
121. Dinajpur, Phulbari							
SP44118, Tilai Khal Subproject							
Part-A: Re-excavation of Tilai Khal	8.80 km	4252317	4,252,317	4,252,317	100		
Part-B: Construction of Reference Lined Section		150433	150,433	150,433	100		
Part-A: Construction of Tilai Khal	(5v 1.50mX2.0m) at Ch.0+294	24357994	24,357,994	24,357,994	100		
Part-B: Construction of WMCA Office & others	12mX6m	1367606	1,367,606	1,367,606	100		
Subproject Total (Tk)		30,128,350	30,128,350	30,128,350			
Upazila Total (Tk)		30,128,350	30,128,350	30,128,350			
122. Dinajpur, Sadar							
SP41001, Nimai Khari Subproject							
Part-A: Re-excavation of Nimai Khari Khal	8.37 km	3514707	3,514,707	3,514,707	100		30/04/2012
Part-A: Nimai Khari WRS	7 Vent-1.5mX2.5m	11083209	11,083,209	11,083,209	100		26/07/2012
Part-C: WMCA Office and Related Item	Size: 12mX6m	854137	854,137	854,137	100		26/07/2012
Part-B: Nimai Khari Khal Road Crossing Box Culvert	3 Vent-4.5mX4.5m	3552018	3,552,018	3,552,018	100		26/07/2012
Subproject Total (Tk)		19,004,071	19,004,071	19,004,071			
Upazila Total (Tk)		19,004,071	19,004,071	19,004,071			
District Total (Tk)		168,672,862	168,672,862	150,063,715		18,609,147	
123. Feni, Dagonbhuyan							
SP44089, Shindurpur Sekanderpur Subproject							
Part-C: Re-sectioning of Embankment	2.51 km	2587622	2,587,622	2,587,622	100		30/04/2014
Part-D: Construction of Reference Lined Section		29724	29,724	29,724	100		30/04/2014
Part-A: Re-excavation of Jailla Khal	0.51 km	170802	170,802	170,802	100		30/04/2014
Part-B: Re-excavation of Kuchimura Khal	1.35 km	199936	199,936	199,936	100		30/04/2014
Part-A: Construction of Jailla Khal Regulator	at Ch. 0+098 km	7195315	7,195,315	7,195,315	100		09/09/2015
Part-B: Construction of Kuchimura Khal Regulator	at Ch. 0+935 km	6658738	6,658,738	6,658,738	100		09/09/2015
Part-C: WMCA Office & Others	12mX6m	1876584	1,876,584	1,876,584	100		09/09/2015
Subproject Total (Tk)		18,718,721	18,718,721	18,718,721			
Upazila Total (Tk)		18,718,721	18,718,721	18,718,721			
124. Feni, Sadar							
SP46228, Abupur Subproject							
Part-D: Construction of Embankment	1.38 km	2410359	2,410,359		100	2,410,359	
Part-A: Re-excavation of Boro Chora khal	3.00 km	2712969	2,712,969		100	2,712,969	
Part-B: Re-excavation of South Abupur khal	1.75 km	2185874	2,185,874		100	2,185,874	
Part-C: Re-excavation of Hotu chara khal	0.70 km	458802	458,802		100	458,802	
Part-E: Construction of Reference lined Section		129709	129,709		100	129,709	
Part-A: WRS (4v-1.5mX1.8m)	(4v-1.5mX1.8m)				100		
Part-C: WMCA Office & Others	12mX6m				100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Box Culvert (2v-4.0mX4.5m)	(2v-4.0mX4.5m)				100		
Subproject Total (Tk)		7,897,713	7,897,713	0		7,897,713	
Upazila Total (Tk)		7,897,713	7,897,713	0		7,897,713	
125. Feni, Sonagazi							
SP46260, Badarmokan Khal							
Part-A: Re-excavation of Badar Mokam Khal	9.00 km	10450470	10,450,470	10,450,470	100		22/01/2016
Part-B: Re-excavation of Badar Mokam Branch-1 Khal	1.00 km	914748	914,748	914,748	100		22/04/2016
Part-C: Re-excavation of Badar Mokam Branch-2 Khal	1.50 km	472502	472,502	472,502	100		22/04/2016
Part-D: Re-excavation of Badar Mokam Branch-3 Khal	4.20 km	5349446	5,349,446	5,349,446	100		22/04/2016
Part-E: Re-excavation of Kacchaibba Khal	1.30 km	1675980	1,675,980	1,675,980	100		22/04/2016
Part-F: Re-excavation of Tirikkha Pathar Khal	0.75 km	197500	197,500	197,500	100		22/04/2016
Part-A: Construction of WRS	4v-1.50mX1.80m	13771748	13,771,748	13,771,748	100		10/03/2017
Part-B: Construction of Checked structure		2805529	2,805,529	2,805,529	100		10/03/2017
Part-G: Construciton of Reference Lined Section		208717	208,717	208,717	100		22/04/2016
Part-C: Construction of WMCA Office and Others	12mX6m	1453423	1,453,423	1,453,423	100		10/03/2017
Subproject Total (Tk)		37,300,063	37,300,063	37,300,063			
Upazila Total (Tk)		37,300,063	37,300,063	37,300,063			
District Total (Tk)		63,916,498	63,916,498	56,018,785		7,897,713	
126. Gaibandha, Gobindaganj							
SP43035, Goalkandi-Daturbari Khal Subproject							
Part-B: Reference Lined Section		425991	425,991	425,991	100		30/04/2014
Part-A: Re-excavation of Goalkandi Daturbari Khal	5.30 km	7635423	7,635,423	7,635,423	100		30/04/2014
Part-A: Goalkandi Daturbari Regulator	3V-1.5mx1.8m	10105946	10,105,946	6,770,984	100	3,334,962	27/10/2015
Oart-B: WMCA office & others	12mx6m	1461247	1,461,247	979,035	100	482,211	27/10/2016
Subproject Total (Tk)		19,628,607	19,628,607	15,811,433		3,817,174	
127. Gaibandha, Gobindaganj							
SP44113, Jhiry Bridge-Jangalpara Khal							
Part-A:Re-excavation of Jhirai Bridge -Janglapara Khal	6.68 km	5960215	5,960,215	5,960,215	100		30/04/2015
Part-B: Construction of Reference Lined Section		165822	165,822	165,822	100		30/04/2015
Part-A: Construction of Jhirai Bridge-Jangalpara Khal WRS	(4v 1.50Mx2.0M)	12977580	12,977,580	12,977,580	100		23/11/2015
Part-B: Construction of WMCA Office	12mX6m	1426238	1,426,238	1,426,238	100		23/11/2015
Subproject Total (Tk)		20,529,854	20,529,854	20,529,854			
128. Gaibandha, Gobindaganj							
SP44130, Purendar Vushan Chandrer Bari- Sharbeser Ghat							
Part-A: Re-excavation of Naya Khal	4.10 km	3773106	3,773,106	3,773,106	100		30/04/2015
Part-B: Construction of Reference Lined Section		123217	123,217	123,217	100		30/04/2015
Part-A: Construction of Naya Khal WRS (4V 1.5mX1.8m)	(4V 1.5mX1.8m)	9453522	9,453,522	7,562,818	100	1,890,704	23/11/2015
Part-C: Construction of WMCA Office & Others	12mX6m	1427341	1,427,341	1,141,873	100	285,468	23/11/2015
Part-B: Box Culvert		3896246	3,896,246	3,116,997	100	779,249	23/11/2015
Subproject Total (Tk)		18,673,432	18,673,432	15,718,010		2,955,422	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
129. Gaibandha, Gobindaganj							
SP45184, Oran Bridge Bundighi Khal Subproject							
Part-A: Re-excavation of Oran Br.khal & Reference Lined Section	2.10 km	2367979	2,367,979		100	2,367,979	
Part-A: Oran Bridge WRS (2v-1.5mX1.80m) at Ch. 0+370 km	(2v-1.5mX1.80m)				100		30/12/2016
Part-B: WMCA Office & Others	12mX6m				100		30/12/2016
Subproject Total (Tk)		2,367,979	2,367,979	0		2,367,979	
130. Gaibandha, Gobindaganj							
SP46255, Dewanhat Sluice gate Subproject							
Part-A: Re-excavation of Nuruler khal	4.70 km	6045449	6,045,449		100	6,045,449	30/04/2016
Part-B: Construction of Reference Lines Section		171900	171,900		100	171,900	30/04/2016
Part-A: construction of WMCA Office and others	12mX6m	1440899	1,440,899	1,440,899	100		21/03/2017
Subproject Total (Tk)		7,658,248	7,658,248	1,440,899		6,217,349	
Upazila Total (Tk)		68,858,120	68,858,120	53,500,197		15,357,923	
131. Gaibandha, Palasbari							
SP44116, Nakai Beel Subproject							
Part-A: Re-excavation of Alisar Khal	1.50 km	394019	394,019	394,019	100		
Part-B: Re-excavation of Alisar Khal	1.00 km	413779	413,779	413,779	100		
Part-C: Construction of Reference lined Section	1.50 km	22789	22,789	22,789	100		
Part-A; Construction of Alisar khal WRS	(2v1.5mX2.0m)				100		23/09/2015
Part-B: Construction of WMCA Office & Others	12mX6m				100		23/09/2015
Subproject Total (Tk)		830,587	830,587	830,587			
Upazila Total (Tk)		830,587	830,587	830,587			
132. Gaibandha, Sadullapur							
SP41004, Chakgobindapur-Aldadpur Subproject							
A: Re-excavation of Chakgobindapur-Aldadpur Khal	2.20 km	718823	718,823	718,823	100		
Part C: WMCA Office & Related works	12.0mx6.0m	1251415	1,251,415	1,251,415	100		03/09/2012
Part A: Modification of Existing Box Culvert	At Ch. 1+600 km (Khal)	2583246	2,583,246	2,583,246	100		03/09/2013
Part B: Construction of Box Culvert	1V-4.0mx3.9m	1729081	1,729,081	1,729,081	100		03/09/2012
Subproject Total (Tk)		6,282,565	6,282,565	6,282,565			
Upazila Total (Tk)		6,282,565	6,282,565	6,282,565			
133. Gaibandha, Shaghata							
SP43054, Mafizan Subproject							
Part-B: Resectioning of Embankment	3.58 km	3124877	3,124,877	3,124,577	100	300	
Part-A: Re-excavation of Mofizan khal	0.28 km	164795	164,795	164,795	100		
Part-C: Construction of WMCA office & others	12mx6m	1441530	1,441,530	1,441,530	100		10/09/2015
Part-A:Mofizan khal regulator	4V-1.5mx1.8m	3202087	3,202,087	3,202,087	100		10/09/2015
Part-B: Rehabilitation of Existing Culvert		1637160	1,637,160	1,637,160	100		10/09/2015
Subproject Total (Tk)		9,570,449	9,570,449	9,570,149		300	
134. Gaibandha, Shaghata							
SP43055, Dholdholia Subproject							
Part-A: Re-Sectioning of Dholdholia Embankment	4.71 km	8038430	8,038,430	8,038,430	100		
Part-A: Alai river Regulator		6484539	6,484,539	3,468,452	100	3,016,087	12/03/2015
Part-B: WMCA office & others	12mx6m	1404533	1,404,533	630,884	100	773,650	12/03/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		15,927,502	15,927,502	12,137,766		3,789,736	
135. Gaibandha, Shaghata							
SP45182, Nilkuthi-Bhangamore FCD Subproject							
Part-B: Re-sectioning of Embankment	2.51 km	6459754	6,459,754	6,459,754	100		30/04/2015
Part-A: Re-excavation of Sankibanga Khal & Reference Lined Section	0.40 km	285918	285,918	285,918	100		30/04/2015
Part-A: Sankibhanga Regulator (1v-1.50mX1.80m) at Ch. 0+050 km	(1v-1.50mX1.80m)	3405558	3,405,558	3,405,558	100		10/01/2017
Part-B: Pick Culvert-1 (1v-1500mm dia) at Earthen Spour-3	(1v-1500mm dia)	1245651	1,245,651	1,245,651	100		10/01/2017
Part-C: Pick Culvert-2 (1v-1500mm dia) at Earthen Spour-2	(1v-1500mm dia)	1215893	1,215,893	1,215,893	100		10/01/2017
Part-D: WMCA Office & Others	12mX6m	1277110	1,277,110	1,277,110	100		10/01/2017
Subproject Total (Tk)		13,889,884	13,889,884	13,889,884			
Upazila Total (Tk)		39,387,835	39,387,835	35,597,799		3,790,036	
District Total (Tk)		115,359,108	115,359,108	96,211,148		19,147,960	
136. Gazipur, Sreepur							
SP41008, Gosinga-Sitalakha Subproject							
Part B: Buried Pipe Network System		64778802	64,778,802	55,188,206	100	9,590,597	15/12/2014
Part A: Header Tank	6.1mx3.0m	1361233	1,361,233	1,159,701	100	201,533	15/12/2014
Part-C: Flow Control Measurement Structure	7 Nos.	3389769	3,389,769	2,887,909	100	501,860	15/12/2014
Part-D: WMCA office & others	12mx6m	1585994	1,585,994	1,351,185	100	234,809	15/12/2014
Subproject Total (Tk)		71,115,798	71,115,798	60,587,000		10,528,798	
Upazila Total (Tk)		71,115,798	71,115,798	60,587,000		10,528,798	
District Total (Tk)		71,115,798	71,115,798	60,587,000		10,528,798	
137. Jessore, Bagharpara							
SP43063, Kuthurakandi Khal Subproject							
Part-A: Re-excavation of Katuarkandi Khal	0.85 km	246596	246,596	246,596	100		
Part-A: Katurakandi khal Regulator	2V-1.5mx1.8m	9099212	9,099,212	9,099,212	100		
Part-B: WMCA office & others	12mx6m	1555489	1,555,489	1,555,489	100		03/01/2015
Subproject Total (Tk)		10,901,297	10,901,297	10,901,297			
Upazila Total (Tk)		10,901,297	10,901,297	10,901,297			
138. Jessore, Chowgacha							
SP44074, Swarupdaha Dhunar Khal Subproject							
Part-A: Re-excavation Dhunar Khal	0.96 km	663910	663,910	663,910	100		
Part-B: Re-excavation Sukra Khal	0.24 km	236151	236,151	236,151	100		
Part-A: Construction of Dhunar khal Regulator by modification of existing box culvert	1V-10mx4.5m	10825649	10,825,649	10,825,649	100		11/05/2014
Part-B: Construction of Sukra khal Regulator by modification of existing box culvert	1V-5.2mx4.30m	6286211	6,286,211	6,286,211	100		11/05/2014
Part-C: WMCA Office & Others	12mx6m	1898538	1,898,538	1,898,538	100		11/05/2014
Subproject Total (Tk)		19,910,458	19,910,458	19,910,458			
Upazila Total (Tk)		19,910,458	19,910,458	19,910,458			
139. Jessore, Sadar							
SP46265, Khal Ghat Basundia Subproject							
Part-A: Constuction of Regulator	1v - 1.2m X 1.5m				100		
Part-B: Constuction of WMCA office and others	12m X 6m				100		
Subproject Total (Tk)		0	0	0			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		0	0	0			
District Total (Tk)		30,811,755	30,811,755	30,811,755		0	
140. Jhalokathi, Kathalia							
SP44083, Amua Patikhalghata Subproject							
Part-A: Re-excavation of Mollakhali khal	4.30 km	3158719	3,158,719		100	3,158,719	
Part-B: Re-excavation of Branch khal-1	1.25 km	930584	930,584		100	930,584	
Part-C: Re-excavation of Branch khal-2	0.70 km	475927	475,927		100	475,927	
Part-D: Re-excavation of Napiter Jore Khal	2.10 km	2055486	2,055,486		100	2,055,486	
Part-E: Re-excavation of Masterbari Khal	1.00 km	831276	831,276		100	831,276	
Part-F: Re-excavation of Amtola Khal	1.78 km	851859	851,859		100	851,859	
Part-G: Re-excavation of Ghater Khal	1.70 km	957208	957,208		100	957,208	
Part-H: Re-excavation of Chairmanbari Khal	0.90 km	233590	233,590		100	233,590	
Part-I: Re-excavation of Talukdar Khal	1.24 km	709933	709,933		100	709,933	
Part-J: Re-excavation of Bairagir Khal	0.95 km	601160	601,160		100	601,160	
Part-K: Construction of Rreference Lined section (18 nos.)		622689	622,689		100	622,689	
Part-A: WMCA Office	12mX6m	1374427	1,374,427	1,374,427	100		
Subproject Total (Tk)		12,802,858	12,802,858	1,374,427		11,428,431	
141. Jhalokathi, Kathalia							
SP44085, Aorabunia Subproject							
Part-A: Re-excavation of Borobarir Khal	2.05 km	1738167	1,738,167	1,738,167	100		
Part-B: Re-excavation of Bamoner Khal	1.50 km	1372870	1,372,870	1,372,870	100		
Part-C: Re-excavation of Doctor Khal	1.05 km	940883	940,883	940,883	100		
Part-D: Re-excavation of Khacharibari Khal	1.80 km	1481296	1,481,296	1,481,296	100		
Part-E: Re-excavation of Kazir Khal	0.90 km	840684	840,684	840,684	100		
Part-F: Re-excavation of Choddo Boalier Khal	1.70 km	1157842	1,157,842	1,157,842	100		
Part-J: Re-excavation of Bosher Khal (Branch)	1.18 km	855856	855,856	855,856	100		
Part-G: Re-excavation of Joruar Khal	1.20 km	1134703	1,134,703	1,134,703	100		
Part-K: Construction of Reference Lined section (15 nos.)		608019	608,019	608,019	100		
Part-H: Re-excavation of Koiborter Khal	1.00 km	879582	879,582	879,582	100		
Part-I: Re-excavation of Bosher Khal	2.38 km	1724820	1,724,820	1,724,820	100		
Part-A: WMCA Office & Others	12mx6m	1374243	1,374,243	1,374,243	100		
Subproject Total (Tk)		14,108,965	14,108,965	14,108,965			
Upazila Total (Tk)		26,911,824	26,911,824	15,483,393		11,428,431	
142. Jhalokathi, Nalchiti							
SP43070, Panchagram Subproject							
Part-A: Re-excavation of Paota-Bigpasha khal	3.45 km	4285900	4,285,900	4,285,900	100		30/04/2016
Part-D: Re-excavation of Bilasher khal	1.81 km	1512290	1,512,290	1,512,290	100		30/04/2016
Part-C: Re-excavation of Kabirbarir khal	1.71 km	1977862	1,977,862	1,977,862	100		30/04/2016
Part-B: Re-excavation of Rajabarir khal	2.61 km	2119041	2,119,041	2,119,041	100		30/04/2016
Part-E: Re-excavation of Noborayer khal	1.61 km	1572286	1,572,286	1,572,286	100		30/04/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-F: Re-excavation of Kafurkathi khal	2.15 km	1877528	1,877,528	1,877,528	100		
Part-G: Lined reference sections (10 nos.)		370736	370,736	370,736	100		30/04/2016
Part-A: WMCA office & others	12mX6m	1374196	1,374,196	1,374,196	100		20/09/2016
Subproject Total (Tk)		15,089,839	15,089,839	15,089,839			
143. Jhalokathi, Nalchiti							
SP44076, Paschim Gopalpur Subproject							
Part-D: Re-excavation of Akonbarir Khal	0.70 km	562184	562,184	562,184	100		30/04/2016
Part-B: Re-excavation of Choukiderbari Khal	0.60 km	444172	444,172	444,172	100		30/04/2016
Part- I: Re-excavation of Ichhapasa Khal	2.80 km	2185646	2,185,646	2,185,646	100		30/04/2016
Part-F:- Re-excavation of Mallikbari Khal	1.30 km	963826	963,826	963,826	100		30/04/2016
Part-H:- Re-excavation of Munshibarir Khal	1.35 km	1325608	1,325,608	1,325,608	100		30/04/2016
Part-C: Re-excavation of Panchana Khal	1.72 km	978848	978,848	978,848	100		30/04/2016
Part-A:- Re-excavation of Salimerbarir Khal	1.62 km	963190	963,190	963,190	100		30/04/2016
Part-G:- Re-excavation of Uzirbarir Khal	0.55 km	484078	484,078	484,078	100		30/04/2016
Part-E:-Re-excavation of Sarkarbarir Branch Khal	3.76 km	2801114	2,801,114	2,801,114	100		30/04/2016
Part:-J Reference Section		524119	524,119	524,119	100		30/04/2016
Part-A: WMCA Office & Others	12mX6m	1317789	1,317,789	1,317,789	100		29/07/2016
Subproject Total (Tk)		12,550,574	12,550,574	12,550,574			
144. Jhalokathi, Nalchiti							
SP45148, Bot-tola Subproject							
Part-A: Re-excavation of Bottola Khal	1.50 km	1606374	1,606,374	1,606,374	100		
Part-B: Re-excavation of Katakhali Khal	2.25 km	1402730	1,402,730	1,402,730	100		
Part-C: Re-excavation of Member Barir Khal	0.25 km	293049	293,049	293,049	100		
Part-D: Re-excavation of Amittir Khal	0.95 km	1013279	1,013,279	1,013,279	100		
Part-E: Re-excavation of Jamaddar Barir Khal	1.45 km	1251828	1,251,828	1,251,828	100		
Part-F: Re-excavation of Nomo Barir Khal	1.10 km	1485893	1,485,893	1,458,593	100	27,300	
Part-G: Re-excavation of Tema Khali Khal	0.80 km	821401	821,401	821,401	100		
Part-H: Re-excavation of Haolader Barir Khal	3.67 km	3891850	3,891,850	3,891,850	100		
Part-I: Construction of Reference Lined Section		328402	328,402	328,402	100		
Part-A: WMCA Office & Others	12mX6m	1229376	1,229,376	1,229,376	100		20/09/2016
Subproject Total (Tk)		13,324,182	13,324,182	13,296,882		27,300	
Upazila Total (Tk)		40,964,595	40,964,595	40,937,295		27,300	
145. Jhalokathi, Rajapur							
SP44080, Chollish Kawnia Subproject							
Part-C: Re-excavation of Datter Khal	1.30 km	848071	848,071		100	848,071	
Part-D: Re-excavation of Char Uttampur Khal	1.00 km	938107	938,107		100	938,107	
Part-G: Re-excavation of Dopakhali khal	0.70 km	812510	812,510		100	812,510	
Part-H: Re-excavation of kapurtala khal	0.40 km	459088	459,088		100	459,088	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Re-excavation of Katakhal khal	1.98 km	1758801	1,758,801		100	1,758,801	
Part-I: Re-excavation of Malirkhal khal	1.83 km	1973490	1,973,490		100	1,973,490	
Part-B: Re-excavation of Morichbunia khal	1.41 km	1155050	1,155,050		100	1,155,050	
Part-E: Re-excavation of Napitkhal khal	1.95 km	1664090	1,664,090		100	1,664,090	
Part-F: Re-excavation of Dharer khal	1.05 km	623362	623,362		100	623,362	
Part-J: Construction of Reference Section		374857	374,857		100	374,857	
Part-A: WMCA Office & others	12mX6m	1317573	1,317,573		100	1,317,573	
Subproject Total (Tk)		11,924,999	11,924,999	0		11,924,999	
146. Jhalokathi, Rajapur SP46281, Kodomtola Subproject							
Part-A: Re-excavation of Amtola Khal	1.90 km	975316	975,316	975,316	100		
Part-B: Re-excavation of Chanderbari Khal	1.90 km	1007770	1,007,770	1,007,770	100		
Part-C: Re-excavation of Charamibari Khal	1.64 km	2150300	2,150,300	2,150,300	100		
Part-D: Re-excavation of Memberbari Khal	1.60 km	1129315	1,129,315	1,129,315	100		
Part-E: Construction of reference Lined Section		224700	224,700	224,700	100		
Part-A: WMCA office & others	12mX6m	1486824	1,486,824	1,486,824	100		
Subproject Total (Tk)		6,974,225	6,974,225	6,974,225			
Upazila Total (Tk)		18,899,224	18,899,224	6,974,225		11,924,999	
147. Jhalokathi, Sadar SP44077, Saorakathi Subproject							
Part-A: Re-excavation of Kanchabalia Khal	4.60 km	4444902	4,444,902	4,444,902	100		06/02/2015
Part-D: Re-excavation of Shirajbarir Khal	1.71 km	1095429	1,095,429	1,095,429	100		06/02/2014
Part-F: Re-excavation of Madhay Saorakathi Khal	0.60 km	5789693	5,789,693	5,789,693	100		06/02/2015
Part-E: Re-excavation of Dakshin Saorakathi Khal	0.70 km	604337	604,337	604,337	100		06/02/2015
Part-B: Re-excavation of Dhobabarir Khal	2.35 km	2508232	2,508,232	2,508,232	100		06/02/2015
Part-C: Re-excavation of Hamandakati Khal	1.21 km	1141577	1,141,577	1,141,577	100		06/02/2015
Part-G: Construction of reference Lined sections		370407	370,407	370,407	100		06/02/2015
Part-A: WMCA Office & Others	12mX6m	1375000	1,375,000	1,375,000	100	0	06/02/2015
Subproject Total (Tk)		17,329,577	17,329,577	17,329,577		0	
148. Jhalokathi, Sadar SP44104, Sarengal Subproject							
Part-A: Re-excavation of Salamuddin Barir Khal	0.75 km	762696	762,696		100	762,696	
Part-B: Re-excavation of Naohata Khal	10.00 km	913975	913,975		100	913,975	
Part-C: Re-excavation of Pakmahor Varani khal	1.60 km	1453042	1,453,042		100	1,453,042	
Part-D: Re-excavation of Kachoria khal	1.70 km	2091408	2,091,408		100	2,091,408	
Part-E: Re-excavation of Sarengal-Varani khal	1.50 km	1847514	1,847,514		100	1,847,514	
Part-F: Re-excavation of Khan Saifur Rhaman khal	0.60 km	565925	565,925		100	565,925	
Part-G: Re-excavation of Talukder Barir khal	0.80 km	753803	753,803		100	753,803	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-H: Re-excavation of Serengal Bance khal-1	0.40 km	445386	445,386		100	445,386	
Part-I: Re-excavation of Serengal Bance khal-2	0.30 km	118525	118,525		100	118,525	
Part-J: Re-excavation of Serengal-Pakmahor khal	0.43 km	281438	281,438		100	281,438	
Part-K: Re-excavation of Pakmahor Branch khal	0.20 km	183186	183,186		100	183,186	
Part-L: Construction of Reference Lined Section		226770	226,770		100	226,770	
Part-A: construction of WMCA office & others	12mX6m	1373372	1,373,372		100	1,373,372	
Subproject Total (Tk)		11,017,040	11,017,040	0		11,017,040	
149. Jhalokathi, Sadar							
SP44106, Sachilapur Subproject							
Part-A: Re-excavation of Mollabarir Khal-1	0.85 km	463336	463,336		100	463,336	
Part-B: Re-excavation of Mollabarir Khal-2	0.90 km	724160	724,160		100	724,160	
Part-C: Re-excavation of Boaler khal	1.80 km	1790660	1,790,660		100	1,790,660	
Part-D: Re-excavation of Boaler Branch khal-1	0.30 km	211886	211,886		100	211,886	
Part-E: Re-excavation of Shariar khal	1.73 km	2032314	2,032,314		100	2,032,314	
Part-F: Re-excavation of Shariar Branch khal-1	0.39 km	304331	304,331		100	304,331	
Part-G: Re-excavation of Shariar Branch khal-2	0.30 km	269664	269,664		100	269,664	
Part-H: Re-excavation of Majhibarir Khal-1	1.00 km	519606	519,606		100	519,606	
Part-I: Re-excavation of Majhibarir Khal-2	0.21 km	161872	161,872		100	161,872	
Part-J: Re-excavation of Varani Khal	1.23 km	1234330	1,234,330		100	1,234,330	
Part-K: Re-excavation of Varani Branch Khal	0.50 km	411277	411,277		100	411,277	
Part-L: Construction of Reference Lined Section					100		
Part-A: Construction of WMCA Office & othres	12mX6m	1373552	1,373,552		100	1,373,552	
Subproject Total (Tk)		9,496,988	9,496,988	0		9,496,988	
150. Jhalokathi, Sadar							
SP44117, Deulkathi-Binnapara Subproject							
Part-A: Re-excavation of Kitish Bari Khal	4.50 km	3083435	3,083,435		100	3,083,435	
Part-B: Re-excavation of Daker Bari Khal	1.85 km	1453834	1,453,834		100	1,453,834	
Part-C: Re-excavation of Berpass Khal	1.25 km	1113930	1,113,930		100	1,113,930	
Part-D: Re-excavation of Dayal Bari Khal	0.95 km	621700	621,700		100	621,700	
Part-E: Re-excavation of Fakir Bari Khal	1.10 km	809376	809,376		100	809,376	
Part-F: Re-excavation of Sikder Bari Branch Khal	0.98 km	921054	921,054		100	921,054	
Part-G: Re-excavation of Sikder Bari Khal	2.60 km	2700200	2,700,200		100	2,700,200	
Part-H: Construction of Reference lined section		298565	298,565		100	298,565	
Part-A: Construction of WMCA Office & others	12mX6m	1373298	1,373,298		100	1,373,298	
Subproject Total (Tk)		12,375,392	12,375,392	0		12,375,392	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
151. Jhalokathi, Sadar							
SP44127, Haripasha Pironda Subproject							
Part-A: Re-excavation of Pironda-Talukderbari khal	1.85 km	1997491	1,997,491	1,997,491	100		
Part-B: Re-excavation of Naiari -Rayergorer Khal	1.25 km	1768124	1,768,124	1,768,124	100		
Part-C: Re-excavation of Naiari -Charabair Khal	1.43 km	1828556	1,828,556	1,828,556	100		
Part-D: Re-excavation of Sikderbair Khal	1.04 km	1180363	1,180,363	1,180,363	100		
Part-E: Re-excavation of Dibakorkhati-Ghosher Khal	1.85 km	2098492	2,098,492	2,098,492	100		
Part-F: Re-excavation of Dibakorkhati-Arujuddiner Khal	1.43 km	875573	875,573	875,573	100		
Part-G: Re-excavation of Naiari Sugandhia-kalijira Khal	3.21 km	2492250	2,492,250	2,492,250	100		
Part-H: Construction of Reference Lined Section		299538	299,538	299,538	100		
Part-A: Construction WMCA Office & others	12mXm6	1373977	1,373,977	1,373,977	100		
Subproject Total (Tk)		13,914,364	13,914,364	13,914,364			
152. Jhalokathi, Sadar							
SP44138, Ramanathpur Subproject							
Part-A: Re-excavation of Gobindadhabal Khal	1.06 km	925177	925,177		100	925,177	
Part-B: Re-excavation of Gobindadhabal Branch Khal	1.75 km	1528949	1,528,949		100	1,528,949	
Part-C: Re-excavation of Gobindadhabal Khal-2	0.65 km	528806	528,806		100	528,806	
Part-D: Re-excavation of Garkhai Khal	1.51 km	1083660	1,083,660		100	1,083,660	
Part-E: Re-excavation of Mirakathi-Panjiputipara Khal	2.32 km	1172383	1,172,383		100	1,172,383	
Part-F: Re-excavation of Matbari Khal-1	1.59 km	1131902	1,131,902		100	1,131,902	
Part-G: Re-excavation of Matbari Khal-2	1.62 km	1593841	1,593,841		100	1,593,841	
Part-H: Re-excavation of Mirakhati Khal	1.51 km	1001365	1,001,365		100	1,001,365	
Part-I: Re-excavation of Khorda Barahar Khal	0.65 km	530538	530,538		100	530,538	
Part-J: Re-excavation of Ramanathpur Khal	0.99 km	855184	855,184		100	855,184	
Part-K: Construction of Reference Lined Section		250873	250,873		100	250,873	
Part-A: WMCA Office @ Others	12mXcm				100		
Subproject Total (Tk)		10,602,678	10,602,678	0		10,602,678	
153. Jhalokathi, Sadar							
SP46235, Ashiar DR Subproject							
Part-A: Re-excavation of Goaldi khal	1.31 km	1375634	1,375,634	1,375,634	100		
Part-B: Re-excavation of Diarjori khal	2.45 km	2995839	2,995,839	2,995,839	100		
Part-C: Re-excavation of Diarjori Br. khal	0.95 km	812683	812,683	812,683	100		
Part-D: Re-excavation of Ashiar Basabari khal	2.70 km	2875518	2,875,518	2,875,518	100		
Part-E: Re-excavation of Murasata khal	1.60 km	816380	816,380	816,380	100		
Part-F: Re-excavation of Murasata Br-1 khal	1.60 km	1314693	1,314,693	1,314,693	100		
Part-G: Re-excavation of Murasata Br-2 khal	1.00 km	886013	886,013	886,013	100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-H: Re-excavation of Murasata Br-3 khal	0.46 km	376217	376,217	376,217	100		
Part-I: Re-excavation of Baharampur khal	0.85 km	365767	365,767	365,767	100		
Part-J: Construction of Reference Lined Section		406237	406,237	406,237	100		
Subproject Total (Tk)		12,224,981	12,224,981	12,224,981			
154. Jhalokathi, Sadar							
SP46239, Kirtipasha Subproject							
Part-A: Re-excavation of Beukhir Khal	1.00 km				100		
Part-B: Re-excavation of Beukhir Br.-1 Khal	0.43 km				100		
Part-C: Re-excavation of Beukhir Br.-2 Khal	0.23 km				100		
Part-D: Re-excavation of Alamgir Barir Khal	0.60 km				100		
Part-E: Re-excavation of Sankar Dhabal Khal	1.70 km				100		
Part-F: Re-excavation of Sankar Dhabal Br.-1 Khal	0.20 km				100		
Part-G: Re-excavation of Sankar Dhabal Br.-2 Khal	0.85 km				100		
Part-H: Re-excavation of Sankar Dhabal Br.-3 Khal	0.30 km				100		
Part-I: Re-excavation of Sankar Dhabal Hawlader Bari Khal	0.60 km				100		
Part-J: Re-excavation of Beshain Khal	1.16 km				100		
Part-K: Re-excavation of Khajura Khal	1.29 km				100		
Part-L: Re-excavation of Khajura Br.-1 Khal	0.40 km				100		
Part-M: Re-excavation of Khajura Br.-2 Khal	0.50 km				100		
Part-N: Re-excavation of Than Sinhapur Khal	0.59 km				100		
Part-O: Re-excavation of Dumuria bairampur Khal	1.80 km				100		
Part-P: Construction of Reference Lined Section					100		
Subproject Total (Tk)		0	0	0			
155. Jhalokathi, Sadar							
SP46280, Daikul Subproject							
Part-A: Re-excavation of Rajapur Khal	2.22 km	1783729	1,783,729	1,783,729	100		
Part-B: Re-excavation of Nakechira Khal	2.23 km	1374973	1,374,973	1,374,973	100		
Part-C: Re-excavation of Ghater Khal	2.13 km	1735219	1,735,219	1,735,219	100		
Part-D: Re-excavation of Mirzapur Khal	1.68 km	1070745	1,070,745	1,070,745	100		
Part-E: Re-excavation of Kistakhati Khal	2.10 km	1456119	1,456,119	1,456,119	100		
Part-F: Re-excavation of Azghar Khal	0.70 km	438795	438,795	438,795	100		
Part-H: Construction of Reference Lined Section					100		
Subproject Total (Tk)		7,859,580	7,859,580	7,859,580			
Upazila Total (Tk)		94,820,602	94,820,602	51,328,502		43,492,099	
District Total (Tk)		181,596,244	181,596,244	114,723,415		66,872,829	
156. Jhenaidah, Harinakunda							
SP44084, Shitly Khal Subproject							
Part-A: Re-excavation of Sitley Khal	4.30 km	2418498	2,418,498	2,418,498	100		30/03/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Re-excavation of Sitly Branch Khal	2.20 km	1609045	1,609,045	1,609,045	100		30/03/2014
Part-C: Re-excavation of Badonert Khal	0.90 km	307680	307,680	307,680	100		30/03/2014
Part-D: Lined reference sections (7 nos.)		39900	39,900	39,900	100		30/03/2014
Part-A: WMCA Office & Others	12mx6m	1492908	1,492,908	1,492,908	100		19/12/2015
Subproject Total (Tk)		5,868,031	5,868,031	5,868,031			
Upazila Total (Tk)		5,868,031	5,868,031	5,868,031			
District Total (Tk)		5,868,031	5,868,031	5,868,031		0	
157. Joypurhat, Akkelpur							
SP44094, Chri Khal Subproject							
Part-A: Re-excavation of Chiri khal	7.80 km	5955715	5,955,715	5,955,715	100		
Part-B: Construction of Levee		69543	69,543	69,543	100		
Part-C: Construction of Reference Lined Section		126976	126,976	126,976	100		
Part-A: Construction of Chiri WRS	(4v-1.5mX2.0m)	10963818	10,963,818	10,963,818	100		19/09/2015
Part-C: Construction of Typical Drainage Outlet (4 Nos.)	(1v0.450m)	164268	164,268	164,268	100		19/09/2015
Part-D: Construction of WMCA Office & Others	12mX6m	1633882	1,633,882	1,633,882	100		18/09/2015
Part-B: Construction of Box Culvert	(2v-2.5mX2.5m)	1744334	1,744,334	1,744,334	100		18/09/2015
Subproject Total (Tk)		20,658,536	20,658,536	20,658,536			
158. Joypurhat, Akkelpur							
SP46227, Nandahar Khal Subproject							
Part-A: Re-excavation of Kuchiamara-Nandahar Khal	8.45 km	11469410	11,469,410	11,469,410	100		
Part-B: Re-excavation of Kathalbarir Khal	2.00 km	2792454	2,792,454	2,792,454	100		
Part-C: Construction of Reference Lined Section		372144	372,144	372,144	100		
Part-B: Repair & upgradation of WRS (6v-1.2mX1.2m)	(6v-1.2mX1.2m)	569097	569,097	569,097	100		16/02/2017
Part-A: Repairing of Existing Nandahar khal Regulator	(3v-1.5mX1.8m)	769100	769,100	769,100	100		16/02/2017
Part-C: WMCA office & others	12mX6m	1486823	1,486,823	1,486,823	100		16/02/2017
Subproject Total (Tk)		17,459,028	17,459,028	17,459,028			
Upazila Total (Tk)		38,117,563	38,117,563	38,117,563			
159. Joypurhat, Kalai							
SP41002, Purba Sarail-Madai Subproject							
Part-A: Re-excavation of Purba Sarail-Madai Khal	8.80 km	3989771	3,989,771	3,989,771	100		
Part-A: Madai Khal WRS-1	4 Vent-1.5mX2.0m	6008561	6,008,561	6,008,561	100		
Part-B: Madai Khal WRS-2	3 Vent-1.5mX1.5m	4468834	4,468,834	4,468,834	100		
Part-C: WMCA Office and Related Item	Size: 12mX6m	939410	939,410	939,410	100		
Subproject Total (Tk)		15,406,575	15,406,575	15,406,575			
160. Joypurhat, Kalai							
SP44098, Shikta Maday Nungla Khal Subproject							
Part-B: Construction of Reference Lined Section		117895	117,895	117,895	100		
Part-A: Re-excavation of Shikta maday Khal	4.50 km	3302580	3,302,580	3,302,580	100		
Part-A: Construction of Shikta Maday Khal WRS	(3v-1.5mX2.0m)	9806254	9,806,254	9,806,254	100		22/10/2015
Part-B: Construction of Shikta Maday Khal Drainage Structure	(3v-3.5mX3.0m)	3769337	3,769,337	3,769,337	100		22/10/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-C: Construction of WMCA Office & Others	12mX6m	1355233	1,355,233	1,355,233	100		20/10/2015
Subproject Total (Tk)		18,351,299	18,351,299	18,351,299			
Upazila Total (Tk)		33,757,875	33,757,875	33,757,875			
161. Joypurhat, Khetlal							
SP44134, Haraboti Khal Subproject							
Part-A: Re-excavation of Harabati khal	4.70 km	7895733	7,895,733	7,895,733	100		
Part-B: Construction of Reference Lined Section		126464	126,464	121,405	100	5,059	
Part-A: Harabati Khal WRS	(3v-1.5mX2.0m)				100		
Part-C: WMCA Office & others	12mX6m				100		
Part-B: Box-Culvert (2V-3.5mX3.50m)	(2V-3.5mX3.50m)				100		
Subproject Total (Tk)		8,022,197	8,022,197	8,017,138		5,059	
162. Joypurhat, Khetlal							
SP45175, Amlagari-Tulshiganga Subproject							
Part-A: Re-excavation of Amlagari Khal	7.62 km	8780006	8,780,006	5,180,204	100	3,599,802	
Part-B: Construction of Reference Lined Section		248977	248,977	146,896	100	102,081	
Subproject Total (Tk)		9,028,983	9,028,983	5,327,100		3,701,883	
Upazila Total (Tk)		17,051,180	17,051,180	13,344,238		3,706,942	
163. Joypurhat, Panchbibi							
SP44109, Jhinaigari Khal Subproject							
Part-B: Construction of Reference Lined Section		130151	130,151	130,151	100		
Part-A: Re-excavation of Jhinaigary Khal	6.25 km	3113980	3,113,980	3,113,980	100		
Part-A: Construction of Jhinaigary Khal Regulator	(4vX1.50mX1.80m)	24458592	24,458,592	24,458,592	100		14/10/2015
Part-C: Construction of WMCA Office & others	12mX6m	1289926	1,289,926	1,289,926	100		14/10/2015
Part-B: Construction of Box Culvert	(2vX-3.50mX3.50m)	2865855	2,865,855	2,279,215	100	586,641	14/10/2015
Subproject Total (Tk)		31,858,504	31,858,504	31,271,863		586,641	
164. Joypurhat, Panchbibi							
SP45194, Bhigram Sirota Khal Subproject							
Part-A:Re-excavation of Bhigram-Sirota Khal	5.20 km	4032348	4,032,348	4,032,348	100		
Part-B:Re-excavation of Laxmikul Khal	1.20 km	816225	816,225	816,225	100		
Part-C: Construction of Reference Lined Section Bhigram-Sirota Khal		126947	126,947	126,947	100		
Part-D: Construction of Reference Lined Section Laxmikul Khal		39391	39,391	39,391	100		
Part-A: Construction of WRS (3v-1.5mX2.0m) on Bhigram Khal	(3v-1.5mX2.0m)	8910945	8,910,945	8,910,945	100		03/02/2017
Part-B: Construction of Typical Drainage Outlet (4nos) 450mm Dia	(4nos) 450mm Dia	340922	340,922	340,922	100		03/02/2017
Part-C: WMCA Office & Others	12mX6m	1333252	1,333,252	1,333,252	100		02/03/2017
Subproject Total (Tk)		15,600,029	15,600,029	15,600,029			
Upazila Total (Tk)		47,458,533	47,458,533	46,871,892		586,641	
District Total (Tk)		136,385,151	136,385,151	132,091,568		4,293,582	
165. Khulna, Batiaghata							
SP45183, Bhandercot-Laksmikhola Subproject							
Part-B:Re-excavation of Katakhal khal	3.39 km	2929200	2,929,200		100	2,929,200	30/04/2017
Part-C: Re-excavation of Kolatola khal	1.30 km	1143754	1,143,754		100	1,143,754	30/04/2017
Part-D: Re-excavation of Ghatir & Keshokhali khal	0.40 km	533743	533,743		100	533,743	30/04/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Re-excavation of Kalitola khal	1.90 km	1769196	1,769,196		100	1,769,196	30/04/2017
Part-E: Re-excavation of Bora Hazirabad khal	1.30 km	51494	51,494		100	51,494	30/04/2016
Part-F: Re-excavation of Kolatola khal-2	0.70 km	760508	760,508		100	760,508	30/04/2017
Part-G: Construction of Reference Lined Section		226010	226,010		100	226,010	30/04/2017
Part-E: WMCA Office & Others	12mX6m				100		
Part-A: Box Culvert-1 (2v-2.50m X3.50m)	(2v-2.50m X3.50m)				100		
Part-B: Box Culvert-2 (2v-2.50m X3.50m)	(2v-2.50m X3.50m)				100		
Part-C: Box Culvert-3 (1v-2.50m X3.50m)	(1v-2.50m X3.50m)				100		
Part-D: Box Culvert-4 (1v-2.50m X3.50m)	(1v-2.50m X3.50m)				100		
Subproject Total (Tk)		7,413,905	7,413,905	0		7,413,905	
Upazila Total (Tk)		7,413,905	7,413,905	0		7,413,905	
166. Khulna, Dakope							
SP45161, Kalatala Kailashgonj Subproject							
Part-A: Re-excavation of Dhanapoti Khal	3.70 km	1966032	1,966,032	1,966,032	100		
Part-B: Re-excavation of Baro Khalir Khal	1.60 km	130906	130,906	130,906	100		
Part-C: Re-excavation of Goalchira Khal	1.10 km	143923	143,923	143,923	100		
Part-D: Re-excavation of Gholar Khal	0.80 km	53705	53,705	53,705	100		
Part-E: Re-excavation of Kolatola Khal	1.00 km	96944	96,944	96,944	100		
Part-F: Construction of Reference Lined Section					90		
Subproject Total (Tk)		2,391,510	2,391,510	2,391,510			
167. Khulna, Dakope							
SP45197, Harintala Goler Khal Subproject							
Part-A: Re-excavation of Charar Khal	9.55 km	7884872	7,884,872	788,487	100	7,096,385	
Part-B: Re-excavation of Taktamari Khal	2.55 km	2588785	2,588,785	258,875	100	2,329,910	
Part-C: Re-excavation of Hetalbunia Khal	1.10 km	342787	342,787	34,278	100	308,509	
Part-D: Construction of Reference Lined Section		375653	375,653	37,565	100	338,088	
Part-A: WMCA office & Others	12mX6m	1300053	1,300,053	1,300,053	100		
Subproject Total (Tk)		12,492,150	12,492,150	2,419,258		10,072,892	
Upazila Total (Tk)		14,883,660	14,883,660	4,810,768		10,072,892	
District Total (Tk)		22,297,565	22,297,565	4,810,768		17,486,797	
168. Kushtia, Khoksa							
SP46230, Uthuli-Jayantihazra Mashilia Khal							
Part-A: Re-excavation of Jayantihazra-Radhanagar-Mamudani khal	2.20 km	1166022	1,166,022		100	1,166,022	
Part-B: Re-excavation of Uthuli -masisbathan khal	3.17 km	1629154	1,629,154		100	1,629,154	
Part-C: Re-excavation of Mashila khal	1.10 km	288201	288,201		100	288,201	
Part-D: Re-excavation of Uttar shampur khal	0.40 km	87229	87,229		100	87,229	
Part-E: Re-excavation of Bhaduri Chalk khal	0.72 km	75492	75,492		100	75,492	
Part-F: Construction of Reference Lined Section		166028	166,028		100	166,028	
Part-A: WRS (1v-1.5mX2.0m)	(1v-1.5mX2.0m)				100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: WRS (2v-1.5mX1.8m)	(2v-1.5mX1.8m)				100		
Part-E: WMCA Office & Others	12mX6m				100		
Part-C: Box Culvert (1v-4.0mX3.7m)	(1v-4.0mX3.7m)				100		
Part-D: Box Culvert (1v-3.0mX3.0m)	(1v-3.0mX3.0m)				100		
Subproject Total (Tk)		3,412,126	3,412,126	0		3,412,126	
169. Kushtia, Khoksa							
SP46279, Komorbogh-Raipur Ajail Subproject							
Part-A: Re-exavation of Hijlabot khal	2.80 km	1101151	1,101,151	1,101,151	100		
Part-B: Re-exavation of Ajail khal	2.76 km	919965	919,965	919,965	100		
Part-C: Re-exavation of Ajail Branch khal	0.90 km	174627	174,627	174,627	100		
Part-D: Re-exavation of Raipur khal	2.29 km	52486	52,486	52,486	100		
Part-E: Re-exavation of Raipur Branch khal	0.85 km	476417	476,417	476,417	100		
Part-F: Re-exavation of komorbhog khal	1.10 km	217941	217,941	217,941	100		
Part-G: Construction of Reference Lined Section		214696	214,696	214,696	100		
Subproject Total (Tk)		3,157,283	3,157,283	3,157,283			
Upazila Total (Tk)		6,569,409	6,569,409	3,157,283		3,412,126	
170. Kushtia, Kumarkhali							
SP45164, Nandigram-Muragasha Khal Subproject							
Part-A: Re-exavation of muragacha Khal	2.99 km	1467326	1,467,326	1,467,326	100		
Part-B: Re-exavation of Karatkandi Khal	1.10 km	273805	273,805	273,805	100		
Part-C: Re-exavation of Maliat-Sultanpur Khal	1.00 km	468401	468,401	468,401	100		
Part-D: Re-exavation of Mat Maliat Khal	1.94 km	267730	267,730	267,730	100		
Part-E: Re-exavation of Nalbatora Khal	0.60 km	398551	398,551	398,551	100		
Part-F: Re-exavation of kana Beel Khal	0.65 km	426769	426,769	426,769	100		
Part-G: Re-exavation of Mohishakhola Khal	0.70 km	291889	291,889	291,889	100		
Part-H: Construction of Reference Lined Section		331372	331,372	331,372	100		
Part-A: Construction of 2v- (3.5mX4.0m) Box culvert on Muragaca khal at Ch.0+450 km	2v-(3.5mX4.0m)				100		
Part-B: Construction of 1v- (2.0mX2.0m) Box culvert on Mat Maliat khal at Ch.0+000 km	1v-(2.0mX2.0m)				100		
Part-C: Construction of 1v- (3.0mX3.0m) Box culvert on Mat Maliat khal at Ch.0+560km	1v-(3.0mX3.0m)				100		
Part-D: Construction of WMCA Office & Others	12mX6m				100		
Subproject Total (Tk)		3,925,843	3,925,843	3,925,843			
Upazila Total (Tk)		3,925,843	3,925,843	3,925,843			
District Total (Tk)		10,495,252	10,495,252	7,083,126		3,412,126	
171. Lalmonirhat, Aditmari							
SP41006, Bhelabari Durgapur Subproject							
Part-C: Construction of Bridge Approach Road		1711854	1,711,854	1,711,854	100		06/02/2014
Part-A: Rubber Dam with Pump house and WMCA Office	L=30.0m	42554328	42,554,328	42,554,328	100		06/02/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Ratna Rubber Dam Connecting Bridge	31.0mx3m	2750541	2,750,541	2,750,541	100		06/02/2014
Subproject Total (Tk)		47,016,723	47,016,723	47,016,723			
Upazila Total (Tk)		47,016,723	47,016,723	47,016,723			
District Total (Tk)		47,016,723	47,016,723	47,016,723		0	
172. Laxmipur, Raipur							
SP44132, Dakkhin Char Ababil Subproject							
Part-A: Re-excavation of D2B khal	1.90 km	1398052	1,398,052		100	1,398,052	
Part-B: Re-excavation of D1 khal(Dewanbarir khal)	4.75 km	3108701	3,108,701		100	3,108,701	
Part-C: Re-excavation of E2 khal (Chowdhuribarir Khal)	3.00 km	2697177	2,697,177		100	2,697,177	
Part-D: Re-excavation of E2A khal (Kamarbarir Khal)	2.80 km	1648556	1,648,556		100	1,648,556	
Part-E: Construction of Reference Lined Section		333281	333,281		100	333,281	
Part-A: Irrigation Water Supply Brick Canal					100		
Part-F: WMCA Office & Others	12mX6m				100		
Part-B: Box Culvert-1 (1V-3.00mX3.00m)	(1v-3.00mX3.00m)				100		
Part-C: Box Culvert-2 (1V-3.00mX3.5m)	(1v-3.00mX3.5m)				100		
Part-D: Box Culvert-3 (2V-3.00mX3.00m)	2v-3.00mX3.00m)				100		
Part-E: Box Culvert-4 (1V-2.50mX3.50m)	(1v-2.50mX3.50m)				100		
Subproject Total (Tk)		9,185,767	9,185,767	0		9,185,767	
Upazila Total (Tk)		9,185,767	9,185,767	0		9,185,767	
173. Laxmipur, Sadar							
SP43065, Bhanga kha-Niyamatpur Subproject							
Part-A: Re-excavation of Bhangakhan Khal-1	2.23 km	795225	795,225	795,225	100		31/12/2016
Part-B: Re-excavation of Bhangakhan Khal-2	2.10 km	3886334	3,886,334	3,886,334	100		
Part-C: Re-excavation of Mohespur Khal	1.50 km	208414	208,414	208,414	100		
Part-D: Re-excavation of Chagolehra Khal	2.50 km	985196	985,196	985,196	100		
Part-E: Reference sections & BM post (8 nos.)		272202	272,202	272,202	100		
Part-B: Gate of Cheak Gates, Turn outs and precast RCC pipe		243480	243,480	243,480	100		01/03/2016
Part-C: Construction of 12m Foot Bridge-1 Bhangakhan khal-1 at ch. 0+605 km		893402	893,402	893,402	100		01/03/2016
Part-D: Construction of 10m Foot Bridge-2 Bhangakhan khal-2 at ch. 0+357 km		864421	864,421	864,421	100		01/03/2016
Part-E: Construction of 10m Foot Bridge-3 Mohespur khal- at ch. 0+320 km		900877	900,877	900,877	100		01/03/2016
Part-A: Construction of (Hatibandha (HK) Lined Canals-1,2,3) 3.15 km		8018556	8,018,556	8,018,556	100		01/03/2016
Part-F: WMCA Office & Others	12mX6m	1387431	1,387,431	1,387,431	100		01/03/2016
Subproject Total (Tk)		18,455,538	18,455,538	18,455,538			
174. Laxmipur, Sadar							
SP43073, Tumchar-Kalirchar Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Re-excavation of Tumchar-Kalichar khal	1.80 km	1994061	1,994,061		100	1,994,061	
Part-B: Construction of Reference Lined Section		115378	115,378	115,378	100		
Part-A: Construction of Tumchar khal WRS	2V-1.2mx1.5m	7419144	7,419,144	7,419,144	100		
Part-B: Construction of Ferro Cement pucca field channel		5013179	5,013,179	5,013,179	100		
Part-C: WMCA office & others	12mx6m	1363226	1,363,226	1,363,226	100		
Subproject Total (Tk)		15,904,987	15,904,987	13,910,926		1,994,061	
175. Laxmipur, Sadar							
SP44100, Dighuli kathali Subproject							
Part-A: Re-excavation of Gokuler Khal	6.20 km	9535486	9,535,486	9,535,486	100		
Part-B: Re-excavation of Purba Dighuli Khal	1.78 km	1127258	1,127,258	1,127,258	100		
Part-C: Re-excavation of Pachim Dighuli Khal	0.81 km	536499	536,499	536,499	100		
Part-D: Re-excavation of Uttar Kathali Khal	0.68 km	326105	326,105	326,105	100		
Part-A: Construction of Gokuler khal Regulator	3V-15mX1.8m	10233399	10,233,399	10,233,399	100		
Part-B: WMCA Office & others	12mx6m	1453551	1,453,551	1,453,551	100		
Subproject Total (Tk)		23,212,298	23,212,298	23,212,298			
176. Laxmipur, Sadar							
SP44128, Gorur Khal Subproject							
Part-A: Re-excavation of Garur Khal	3.85 km	5762313	5,762,313	5,762,313	100		
Part-B: Construction of Reference Lined Section		111970	111,970	111,970	100		
Part-B:Garur Khal WRS	2v-1.50mX1.80m	7696698	7,696,698	7,696,698	100		
Part-A: Irrigation Water supply Brick Canal		7388997	7,388,997	7,388,997	100		
Part-C: WMCA Office & others	12mX6m	1676273	1,676,273	1,676,273	100		
Subproject Total (Tk)		22,636,250	22,636,250	22,636,250			
177. Laxmipur, Sadar							
SP45162, Pukurdia-Naldugi Subproject							
Part-A: Re-excavation of Porakhali khal	6.83 km	5446849	5,446,849		100	5,446,849	
Part-B: Construction of Reference Lined Section		294337	294,337		100	294,337	
Part-A: porakhali Khal Regulator at Ch. 6+870km (2v-1.50mX1.80m)	(2v-1.50mX1.80m)				100		
Part-B: Detail Estimate Brick Irrigation Canal					100		
Part-C: WMCA Office & Others					100		
Subproject Total (Tk)		5,741,186	5,741,186	0		5,741,186	
178. Laxmipur, Sadar							
SP45202, Ramanadi-Kutubpur Subproject							
Part-F: Road Crossing (MC-1)		53966	53,966		100	53,966	31/01/2017
Part-G: Road Crossing (MC-2)		53912	53,912		100	53,912	31/01/2017
Part-H: Road Crossing (MC-3)		2032005	2,032,005		100	2,032,005	31/01/2017
Part-I: Road Crossing (MC-4)		63619	63,619		100	63,619	31/01/2017
Part-J: Road Crossing (MC-5)		98798	98,798		100	98,798	31/01/2017
Part-A: Errigation Line Canal-1, Length-.450 km	Length-.450 km	1578270	1,578,270		100	1,578,270	31/01/2017
Part-B: Errigation Line Canal-2, Length-.600 km	Length-.600 km	2231083	2,231,083		100	2,231,083	31/01/2017
Part-C: Errigation Line Canal-3, Length-.650 km	Length-.650 km	2229277	2,229,277		100	2,229,277	31/01/2017

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-D: Errigation Line Canal-4, Length-.750 km	Length-.750 km	2698885	2,698,885		100	2,698,885	31/01/2017
Part-E: Errigation Line Canal-5, Length-.800 km	Length-.800 km	2966198	2,966,198		100	2,966,198	31/01/2017
Part-K: WMCA Office & Others	12mX6m	1368754	1,368,754		100	1,368,754	31/01/2017
Subproject Total (Tk)		15,374,766	15,374,766	0		15,374,766	
179. Laxmipur, Sadar							
SP46264, Char Bhuta Hatem Ali Subproject							
Part-A:Re-excavation of Zia Khal and Reference Lined Section	5.11 km	8492319	8,492,319	8,492,319	100		30/04/2016
Part-B:Re-excavation of Mora Musa Khal and Reference Lined Section	4.00 km	4277659	4,277,659	424,659	100	3,853,000	30/04/2016
Part-A:Construction of RCC Irrigation Canal-ZKL1		823861	823,861	823,861	100		
Part-B:Construction of RCC Irrigation Canal-ZKL2		826677	826,677	826,677	100		
Part-C:Construction of RCC Irrigation Canal-ZKL3		1021000	1,021,000	1,021,000	100		
Part-D:Construction of RCC Irrigation Canal-ZKL5		628319	628,319	628,319	100		
Part-E:Construction of RCC Irrigation Canal-ZKL6		824168	824,168	824,168	100		
Part-F:Construction of RCC Irrigation Canal-ZKL7		1016616	1,016,616	1,016,616	100		
Part-G:Construction of RCC Irrigation Canal-ZKL8		823475	823,475	823,475	100		
Part-H:Construction of RCC Irrigation Canal-ZKL9		825522	825,522	825,522	100		
Part-I:Construction of RCC Irrigation Canal-ZKL10		633402	633,402	633,402	100		
Part-J:Construction of RCC Irrigation Canal-ZKL11					100		
Part-K:Construction of WMCA office and others	12mX6m	1450852	1,450,852	1,450,852	100		
Subproject Total (Tk)		21,643,869	21,643,869	17,790,869		3,853,000	
Upazila Total (Tk)		122,968,895	122,968,895	96,005,882		26,963,013	
District Total (Tk)		132,154,662	132,154,662	96,005,882		36,148,780	
180. Magura, Sadar							
SP45199, Beel Aksi Subproject							
Part-A: Re-sectioning of Beel Aksi Embankment	0.80 km	434720	434,720	434,720	100		
Part-B: Re-excavation of Iro Khal	0.40 km	264647	264,647	264,647	100		
Part-C: Construction of Reference lined section		26007	26,007	26,007	100		
Part-A: Construction of Pipe Sluice	(1v-0.9m dia)				100		
Part-B: WMCA Office & Others	12mX6m				100		
Subproject Total (Tk)		725,374	725,374	725,374			
Upazila Total (Tk)		725,374	725,374	725,374			
District Total (Tk)		725,374	725,374	725,374		0	
181. Manikgonj, Daulatpur							
SP44088, Roha Kumargara Beel Subproject							
Part-B: Re-sectioning of an Embankment	4.07 km	5387329	5,387,329	3,771,130	100	1,616,199	
Part-A: Re-excavation of Raninagar Khal	0.70 km	761730	761,730	533,211	100	228,519	
Part-A: Raninagar Khal Regulator	at Ch. 0+496				100		
Part-B: WMCA Office & others	12mX6m				100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		6,149,059	6,149,059	4,304,341		1,844,718	
Upazila Total (Tk)		6,149,059	6,149,059	4,304,341		1,844,718	
182. Manikgonj, Ghior							
SP41009, Kusta-Thakurkandi Subproject							
Part A: Re-excavation of Thakurkandi Khal	0.61 km	272593	272,593	272,593	100		30/04/2012
Part B: Re-excavation of Kusta Approach Khal	0.28 km	675564	675,564	675,564	100		30/04/2012
Part C: Re-sectioning of Ichamoti Approach Road	0.83 km	1173710	1,173,710	1,173,710	100		30/04/2012
Part D: Re-sectioning of Narchi Approach Road	0.50 km	429403	429,403	429,403	100		30/01/2012
Part E: Reference Lined section		15704	15,704	15,704	100		30/04/2012
Part A: Thakurkandi Khal Regulator	1V-1.5mX1.8m	5117312	5,117,312	5,117,312	100		01/04/2014
Part B: WMCA office & related works	12mX6m	1147774	1,147,774	1,147,774	100		01/04/2014
Subproject Total (Tk)		8,832,060	8,832,060	8,832,060			
Upazila Total (Tk)		8,832,060	8,832,060	8,832,060			
183. Manikgonj, Harirampur							
SP41003, Baika-Bara Hapania-Jhikutia Subproject							
Part-A: Re-excavation of Brahmondi Khal	0.88 km	895697	895,697	895,697	100		01/04/2014
Part-A: Lohachara Regulator	1 Vent 1.5mX1.8m	5745742	5,745,742	5,745,742	100		01/04/2014
Part-B: Brahmondi khal Pipe Sluice	1 Vent 900 mm dia	2373209	2,373,209	2,373,209	100		01/04/2014
Part-C: Dakshin Gorail khal Pipe Sluice	1 Vent 900 mm dia	2171300	2,171,300	2,171,300	100		01/04/2013
Part-D: WMCA office & others	12mX6m	937184	937,184	431,541	100	505,643	01/04/2014
Subproject Total (Tk)		12,123,132	12,123,132	11,617,489		505,643	
184. Manikgonj, Harirampur							
SP45209, Gopinathpur Beel Subproject							
Part-A: Re-excavation of Bahadurpur khal	2.20 km	3930190	3,930,190	393,019	50	3,537,171	30/04/2016
Part-B: Re-Sectioning of Gopinathpur Embankment	3.00 km	6171072	6,171,072	6,171,072	100		30/04/2016
Part-C: Construction of Reference Lined Section		100370	100,370	100,370	100		30/04/2016
Part-A: Bahadurpur khal Regulator	2v-1.50mX1.80m	11940664	11,940,664		77	11,940,664	05/03/2017
Part-B: WMCA Office & others	12mX6m	1559332	1,559,332		77	1,559,332	05/03/2017
Subproject Total (Tk)		23,701,628	23,701,628	6,664,461		17,037,167	
Upazila Total (Tk)		35,824,760	35,824,760	18,281,950		17,542,810	
185. Manikgonj, Singair							
SP44082, Volda Beel Subproject							
Part-B: Re-Sectioning of Embankment Lined reference section at 500m interval (4 nos.)	4.40 km	6611765	6,611,765	6,611,765	100		30/04/2014
Part-A: Re-excavation of Volda khal	1.90 km	2420305	2,420,305	2,420,305	100		30/04/2014
Part-C: Reference Lined Section		117763	117,763	117,763	100		20/04/2014
Part-A: Volda khal Regulator	(2v-1.2mx1.5m)	7829896	7,829,896	7,829,896	100		19/06/2015
Part-C: Pipe Sluice at Ch.3+670 km	(1v-900mm dia)	2501981	2,501,981	2,501,981	100		10/10/2015
Part-B: Pipe Sluice at Ch.1+240 km	(1v-900mm dia)	2294142	2,294,142	2,294,142	100		10/11/2015
Part-E: Bank Protection Work		2411087	2,411,087	2,411,087	100		20/11/2015
Part-F: WMCA Office & Others	12mx6m	1449917	1,449,917	1,449,917	100		10/11/2015
Part-D: Rehabilitation of existing culvert at ch.	at Ch. 0+350 km	1627934	1,627,934	1,627,934	100		10/11/2015
Subproject Total (Tk)		27,264,789	27,264,789	27,264,789			
Upazila Total (Tk)		27,264,789	27,264,789	27,264,789			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
District Total (Tk)		78,070,668	78,070,668	58,683,140		19,387,527	
186. Meherpur, Gangni							
SP42017, Nabinpur Dholar Beel Subproject							
Part-B: Re-excavation of Petkata Khal	0.70 km	432912	432,912	432,912	100		30/05/2013
Part-A: Re-excavation of Nabinpur Khal & Resectioning of road side embankment	3.30 km	3685261	3,685,261	3,685,261	100		30/05/2013
Part-C: Construction of reference lined section (Nabinpur khal)		219094	219,094	219,094	100		30/05/2013
Part-A: Nabinpur Khal Regulator	3V-1.5mx1.8m	9309602	9,309,602	9,309,602	100		01/01/2015
Part-C: WMCA office and others	12.0mx6.0m	1211309	1,211,309	1,211,309	100		01/01/2015
Part-D: Construction of pipe culvert	At Ch.0+500km to Ch.2+500km	1409645	1,409,645	1,409,645	100		01/01/2015
Part-B: Nabinpur foot Bridge	At Ch.1+170km to Ch.2+450km	1313048	1,313,048	1,313,048	100		01/01/2015
Subproject Total (Tk)		17,580,871	17,580,871	17,580,871			
187. Meherpur, Gangni							
SP45193, Madiar Beel Subproject							
Part-C: Re-excavation of Boalia Khal and Construction of Reference Lined Section	0.90 km	843993	843,993		100	843,993	
Part-B: Re-excavation of Madiar Khal and Construction of Reference Lined Section	0.80 km	788698	788,698	788,698	100		
Part-A: Re-excavation of Jhumra Ghat Khal and Construction of Reference Lined Section	2.00 km	4803975	4,803,975	4,803,975	100		
Part-D: Earth Filling of Nityanandapur Madianama Road (01)	0.65 km	2847975	2,847,975	2,847,975	100		
Part-B: WMCA Office & Others	12mX6m				100		
Part-A: Construction of Box Culvert (1v-4.50mX5.50m) at KM. 0+754	(1v-4.50mX5.50m)				100		
Subproject Total (Tk)		9,284,641	9,284,641	8,440,648		843,993	
188. Meherpur, Gangni							
SP46251, Mundail Khal Subproject							
Part-A: Re-excavation of Mundail Khal and Construction of Reference Lined Section	3.85 km	3073014	3,073,014	3,073,014	100		30/04/2016
Part-B: Re-excavation of Mundail Branch Khal and Construction of Reference Lined Section	0.65 km	182209	182,209	182,209	100		30/04/2016
Part-C: Re-excavation of Morka Khal and Construction of Reference Lined Section	1.10 km	1055734	1,055,734	1,055,734	100		30/04/2016
Part-A: Construction of Mundail Khal WRS	(3v-1.50mX2.00m)	8430909	8,430,909	8,430,909	100		30/04/2017
Part-C: Construction of WMCA Office and Others	12mX6m	1361550	1,361,550	1,361,550	100		30/04/2017
Part-B: Construction of Box Culvert	(1v-4.00mX3.25m)	2119944	2,119,944	2,119,944	100		30/04/2017
Subproject Total (Tk)		16,223,361	16,223,361	16,223,361			
Upazila Total (Tk)		43,088,873	43,088,873	42,244,880		843,993	
189. Meherpur, Mujibnagar							
SP42018, Kata Khal Subproject							
Part-A: Re-excavation of kata khal	0.70 km	491000	491,000	491,000	100		
Part-A: Kata Khal Regulator	1V-1.5mx1.8m	4621279	4,621,279	4,621,279	100		25/06/2013
Part-C: WMCA office and others	12mx6m	1037797	1,037,797	1,037,797	100		25/06/2013
Part-B: Kata Khal Foot Bridge at Ch. 0+500km	at Ch. 0+500km	566754	566,754	566,754	100		25/06/2013

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		6,716,831	6,716,831	6,716,831			
Upazila Total (Tk)		6,716,831	6,716,831	6,716,831			
190. Meherpur, Sadar							
SP44101, Bonduk Khali Khal Subproject							
Part-A: Re-excavation of Bonduk Khal	1.03 km	720951	720,951		100	720,951	
Part-A: Modification of Existing Regulator	1 No.				100		
Part-D: Construction of WMCA Office & Others	12mx6m				100		
Part-B: Construction of Box Culvert	1No.				100		
Part-C: Construction of HBB Road	.5 km				100		
Subproject Total (Tk)		720,951	720,951	0		720,951	
191. Meherpur, Sadar							
SP44112, Harirampur Beel Subproject							
Part-A: Re-Sectioning Of Embankment	2.40 km	2819648	2,819,648	2,819,648	100		
Part-C: Improvement Of HBB Road					100		
Part-D: WMCA office & others					100		
Part-A: Modification of existing Culvert-1 in to Gated Structure (01)					100		
Part-B: Modification of existing Culvert-1 in to Gated Structure (02)					100		
Subproject Total (Tk)		2,819,648	2,819,648	2,819,648			
Upazila Total (Tk)		3,540,599	3,540,599	2,819,648		720,951	
District Total (Tk)		53,346,302	53,346,302	51,781,358		1,564,944	
192. Munshigonj, Tangibari							
SP45186, Chasri beel subproject							
Part-A: Re-excavation of Silimpur Chasri Khal & Construction of Reference Lined Section	0.90 km	512529	512,529	512,529	100		30/04/2016
Part-A: Silimpur Chasri Regulator (2v-1.5mX1.8m) at Ch. 0+050 km	(2v-1.5mX1.8m)	7147995	7,147,995	7,147,995	100		08/09/2016
Part-C: WMCA Office & Others	12mX6m	1323326	1,323,326	1,323,326	100		08/09/2016
Part-B: Silimpur Chasri khal Box culvert (1v-4.0mX4.5m) at Ch. 0+282 km	(1v-4.0mX4.5m)	3356709	3,356,709	3,356,709	100		08/09/2016
Subproject Total (Tk)		12,340,559	12,340,559	12,340,559			
Upazila Total (Tk)		12,340,559	12,340,559	12,340,559			
District Total (Tk)		12,340,559	12,340,559	12,340,559		0	
193. Naogaon, Atrai							
SP43032, Chalk Temukh-Islamgati Subproject							
Part-B: Re-excavation of chak temukh khal	4.20 km	1969498	1,969,498	1,969,498	100		30/04/2013
Part-A: Re-excav. of samaspara khal & resectioning	2.60 km	4437612	4,437,612	4,437,612	100		30/04/2013
Part-C: Construction of Reference Lined Section	6.80 km	340225	340,225	340,225	100		30/04/2013
Part-A: Samaspara khal Regulator	3V-1.5mx1.8m	15548062	15,548,062	15,548,062	100		20/01/2015
Part-B: WMCA office & others	12mx6m	1360379	1,360,379	1,360,379	100		20/01/2015
Subproject Total (Tk)		23,655,776	23,655,776	23,655,776			
194. Naogaon, Atrai							
SP43042, Atrai-Burigonj Subproject							
Part-B: Construction of Reference Lined Section	6.73 km	144554	144,554	144,554	100		30/04/2013
Part-A: Re-excavation of Atrai river	6.73 km	7436737	7,436,737	7,436,737	100		30/04/2013
Part-A: WMCA office & others	12mx6m	1420137	1,420,137	1,420,137	100		03/06/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		9,001,428	9,001,428	9,001,428			
195. Naogaon, Atrai							
SP44102, Bisha-Udaypur khal Subproject							
Part-D: Construction of Reference Line Section		52790	52,790		100	52,790	
Part-A: Re-excavation of Bisha-Udoypur khal	1.70 km	927179	927,179	92,717	100	834,462	
Part-B: Re-excavation of Bisha-Udoypur khal Branch Khal-1	0.40 km	39964	39,964	3,996	100	35,968	
Part-C: Re-excavation of Bisha-Udoypur khal Branch Khal-2	0.40 km	53558	53,558	5,355	100	48,203	
Part-A: Construction of Bisha-Udoypur khal Regulator					100		06/11/2015
Part-B: Construction of WMCA Office & othes	12mX6m				100		06/11/2015
Subproject Total (Tk)		1,073,491	1,073,491	102,068		971,423	
Upazila Total (Tk)		33,730,695	33,730,695	32,759,272		971,423	
196. Naogaon, Badalgachi							
SP46256, Abhaipur- Baikandapur Khal							
Part-A: Re-excavation of Baikantapur Khal	1.25 km	879358	879,358		100	879,358	30/04/2016
Part-B: Re-excavation of Branch Khal	0.20 km	108017	108,017		100	108,017	30/04/2016
Part-A: Construction of a Regulator (3v-1.5mX1.5m)		9822452	9,822,452		100	9,822,452	01/02/2018
Part-C: Construction of a Referenced Lined Section		66447	66,447		100	66,447	30/04/2016
Part-C: Construction of WMCA Office and Others	121mX6m	1481013	1,481,013		100	1,481,013	01/02/2018
Part-B: Construction of a Box Culvert (1v-3.0mX2.0m)		238649	238,649		100	238,649	01/02/2018
Subproject Total (Tk)		12,595,936	12,595,936	0		12,595,936	
Upazila Total (Tk)		12,595,936	12,595,936	0		12,595,936	
197. Naogaon, Niamatpur							
SP43031, Belgaur-Julupara Subproject							
Part-B: Construction of reference lined section		156506	156,506	156,506	100	0	30/04/2013
Part-A: Re-excavation of Julupara khal	8.23 km	13516709	13,516,709	135,167,090	100	-121,650,381	30/04/2013
Part-A: WMCA office & others	12mx6m	1432583	1,432,583	1,432,583	100		26/06/2014
Subproject Total (Tk)		15,105,798	15,105,798	136,756,179		-121,650,381	
198. Naogaon, Niamatpur							
SP43033, Sontospara-Chatra Subproject							
Part-A: Re-excavation Santoshpara khal	11.70 km	14420606	14,420,606	12,978,545	100	1,442,061	30/04/2013
Part-B: Construction of reference Lined section		102975	102,975	92,678	100	10,298	30/04/2013
Part-A: WMCA office & others	12mx6m	1434775	1,434,775	1,148,000	100	286,775	26/06/2014
Subproject Total (Tk)		15,958,356	15,958,356	14,219,223		1,739,133	
Upazila Total (Tk)		31,064,154	31,064,154	150,975,401		-119,911,248	
199. Naogaon, Raninagar							
SP42025, Kujail-Raktadaha Subproject							
Part-A: Re-excavation of Kujail-Roktadaha khal	6.78 km	8024541	8,024,541	8,024,541	100		30/04/2013
Part-B: Construction of referece lined section		172262	172,262	172,262	100		30/04/2013
Part-A: WMCA office & others	12mx6m	1384791	1,384,791	1,384,791	100		27/12/2013
Subproject Total (Tk)		9,581,594	9,581,594	9,581,594			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
200. Naogaon, Raninagar							
SP42026, Ratandara-Sodakhali Subproject							
Part-A: Re-excavation of Ratan Danra khal	5.10 km	6253592	6,253,592	6,253,592	100		30/04/2013
Part-B: Construction of reference lined section		165317	165,317	165,317	100		30/04/2013
Part-A: Construction of WMCA office & Others	12mx6m			7,244,000	100	-7,244,000	
Subproject Total (Tk)		6,418,909	6,418,909	13,662,909		-7,244,000	
201. Naogaon, Raninagar							
SP44133, Gohelapur-Shafiqpur Subproject							
Part-A: Re-excavation of Gohelapur-Shafiqpur Khal	10.50 km	13002180	13,002,180	13,002,180	100		30/04/2015
Part-B: Construction of Reference Lined Section		262884	262,884	262,884	100		30/04/2015
Part-A: Construction of Gohelapur WRS (2v-1.5mX1.5m) at ch.5+415 km	(2v-1.5mX1.5m)	4519473	4,519,473	4,519,473	100		22/08/2016
Part-B: Construction of Gohelapur WRS (3v-1.5mX1.8m) at ch. 1+200 km	(3v-1.5mX1.8m)	7754794	7,754,794	7,754,794	100		22/08/2016
Part-E: Construction of WMCA Office & Others	12mX6m	1500170	1,500,170	1,500,170	100		22/08/2016
Part-C: Construction of Box culvert at ch. 4+875 km		2280778	2,280,778	2,280,778	100		22/08/2016
Subproject Total (Tk)		29,320,279	29,320,279	29,320,279			
Upazila Total (Tk)		45,320,782	45,320,782	52,564,782		-7,244,000	
202. Naogaon, Sadar							
SP46232, Krishnapur-Baromashi Khal Subproject							
Part-A: Re-excavation of Krishnapur-Baromashi Khal	7.23 km	9646270	9,646,270	9,646,270	100		
Part-B: Re-excavation of Mohaisinga Khal	1.80 km	1143035	1,143,035	1,143,035	100		
Part-C: Construction of reference lined section		390756	390,756	390,756	100		
Part-A: Mohol Singra Khal		3098949	3,098,949	3,098,949	100		
Part-B: Mohol Singra Khal Box Culvert		999777	999,777	999,777	100		
Part-C: Construction of WMCA office and others	12mX6m	1420958	1,420,958	1,420,958	100		
Subproject Total (Tk)		16,699,745	16,699,745	16,699,745			
Upazila Total (Tk)		16,699,745	16,699,745	16,699,745			
District Total (Tk)		139,411,310	139,411,310	252,999,199		-113,587,889	
203. Narail, Kalia							
SP44135, Debdun Bausena Khal Subproject							
Part-A: Re-excavation fo Debdan Khal	1.70 km	1200969	1,200,969	1,200,969	100		
Part-B: Re-excavation fo Ranmanagar Khal	0.55 km	677340	677,340	677,340	100		
Part-C: Re-excavation fo Bunar Khal	0.30 km	256728	256,728	256,728	100		
Part-D: Consturction Of Reference Lined Section		63961	63,961	63,961	100		
Part-A: Box Culvert (1V-5mX2.5m)	(1V-5mX2.5m)	1526122	1,526,122	1,526,122	100		28/10/2015
Part-B: Construction of WMCA Office & others	12mX6m	1430100	1,430,100	1,430,100	100		28/10/2015
Subproject Total (Tk)		5,155,220	5,155,220	5,155,220			
Upazila Total (Tk)		5,155,220	5,155,220	5,155,220			
204. Narail, Lohagara							
SP46288, Gondab Dhopadah Khal Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Re-excavation of Gondob Dhopadaha Tushkhali khal	3.70 km	3712578	3,712,578	3,712,578	100		
Part-B: Construction of Reference Lined Section					100		
Subproject Total (Tk)		3,712,578	3,712,578	3,712,578			
Upazila Total (Tk)		3,712,578	3,712,578	3,712,578			
District Total (Tk)		8,867,798	8,867,798	8,867,798		0	
205. Narsingdi, Raipura							
SP44105, Kumira Beel (Uttar Duba Khal)							
Part-A: Re-excavation of kumira Beel	3.20 km	1769280	1,769,280	1,769,280	100		
Part-B: Re-sectioning of Kakon river Emb.	1.43 km	736744	736,744	736,744	100		
Part-C: Onstruction of reference Lined Section		49495	49,495	49,495	100		
Part-A: Construction of Kumira Beel WRS	(2V1.50mX1.50m)	7108573	7,108,573	7,108,573	100		30/06/2015
Part-B: Construction of Drainge Outlet		296904	296,904	296,904	100		30/06/2015
Part-C: Construction of Protection work		643972	643,972	643,972	100		30/06/2015
Part-D: Construction of WMCA Office & Others	12mX6m	1557382	1,557,382	1,557,382	100		30/06/2015
Subproject Total (Tk)		12,162,349	12,162,349	12,162,349			
Upazila Total (Tk)		12,162,349	12,162,349	12,162,349			
District Total (Tk)		12,162,349	12,162,349	12,162,349		0	
206. Natore, Baraigram							
SP45157, Satail Beel Subproject							
Part-A: Re-excavation of Satail Khal	4.90 km	4135543	4,135,543	4,135,543	100		30/04/2015
Part-B: Construction of Re-ference Lined Section		126984	126,984	126,984	100		30/04/2015
Part-A: Construction of WMCA Office & Others	12mX6m	1426932	1,426,932	1,426,932	100	0	16/02/2016
Subproject Total (Tk)		5,689,459	5,689,459	5,689,459		0	
Upazila Total (Tk)		5,689,459	5,689,459	5,689,459		0	
207. Natore, Gurudaspur							
SP45196, Dighdaria Subproject							
Part-A: Re-sectioning of Dighdaria Embankment	3.75 km	10339610	10,339,610	10,339,610	100		
Part-A: Construction of Regulator (2v-1.5mX1.5m)	(2v-1.5mX1.5m)	6290106	6,290,106	6,290,106	100		19/02/2017
Part-B: Construction of Regulator (1v-1.5mX1.5m)	(1v-1.5mX1.5m)	5536357	5,536,357	5,536,357	100		19/02/2017
Part-C: Construction of Box Culvert		1147266	1,147,266	1,147,266	100		19/02/2017
Part-D: WMCA Office & Others	12mX6m	1354067	1,354,067	1,354,067	100		19/02/2017
Subproject Total (Tk)		24,667,406	24,667,406	24,667,406			
Upazila Total (Tk)		24,667,406	24,667,406	24,667,406			
District Total (Tk)		30,356,865	30,356,865	30,356,865		0	
208. Noakhali, Begumganj							
SP44119, Banglabazar-Gopalpur Subproject							
Part-A: Re-excavation of Goplapur -Shahadapur Khal	4.59 km	3964082	3,964,082	3,964,082	100		
Part-B: Re-excavation of Bashantobag-Chand Kashimpur Khal	1.10 km	318316	318,316	318,316	100		
Part-C: Re-excavation of Atiyakandi-Ramnathpur Khal	0.74 km	72686	72,686	72,686	100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-D: Re-excavation of Kalikapur-Titahajira-Sonarpur Khal	1.00 km	416351	416,351	416,351	100		
Part-E: Construction of Reference Lined Section		241491	241,491	241,491	100		
Part-A: Construction of Regulator	(4v-1.5mX1.8m)	13634021	13,634,021	13,634,021	100		07/04/2016
Part-B: Construction of pump Platform	Ch.0+015 km khal	56981	56,981	56,981	100		
Part-C: Construction of WMCA Office & Others	12mX6m	1644997	1,644,997	1,644,997	100		07/04/2016
Subproject Total (Tk)		20,348,925	20,348,925	20,348,925			
209. Noakhali, Begumganj							
SP45213, Fanaghata Rajullhpur khal							
Part-A: Re-excavation of Fenaghata-Rajullahpur	10.45 km	8103106	8,103,106	8,103,106	100		
Part-B: Re-excavation of Naimuddin Branch-1 khal	1.20 km	873516	873,516	873,516	100		
Part-C: Re-excavation of Naimuddin Branch-2 khal	2.50 km	2905792	2,905,792	2,905,792	100		
Part-D:Constrauction of Reference Lined section		358541	358,541	358,541	100		
Part-A: WRS (2v-1.2mX1.8m)	(2v-1.2mX1.8m)	7604411	7,604,411	7,604,411	100		28/03/2017
Part-B: WRS (2v-1.5mX2.0m)	(2v-1.5mX2.0m)	8677208	8,677,208	8,677,208	100		28/03/2017
Part-C: WRS (2v-1.2mX1.8m)	(2v-1.2mX1.8m)	6339148	6,339,148	6,339,148	100		28/03/2017
Part-D: WMCA Office & others	12mX6m	1598500	1,598,500	1,598,500	100		28/03/2017
Subproject Total (Tk)		36,460,223	36,460,223	36,460,223			
Upazila Total (Tk)		56,809,148	56,809,148	56,809,148			
210. Noakhali, Companiganj							
SP45210, Char Parbati Subproject							
Part-A: Re-excavation of Sattariar khal	0.87 km	1191519	1,191,519	1,191,519	100		22/03/2016
Part-B: Re-excavation of Dadnar khal	3.60 km	2397000	2,397,000	2,397,000	100		22/03/2016
Part-C: Re-excavation of Berir khal	2.68 km	1852501	1,852,501	1,852,501	100		22/03/2016
Part-D: Re-excavation of Dhora khal	3.11 km	1527444	1,527,444	1,527,444	100		22/03/2016
Part-E: Re-excavation of Bata khal	1.64 km	982450	982,450	982,450	100		22/03/2016
Part-F: Re-excavation of Dhora Branch khal	0.50 km	459821	459,821	459,821	100		22/03/2016
Part-G: Constrauction of Reference Lined Section		329153	329,153	329,153	100		22/03/2016
Part-A: Construction of WRS-01 (3v-1.5mX1.8m)	(3v-1.5mX1.8m)	10896736	10,896,736		100	10,896,736	14/03/2017
Part-B: Construction of WRS-02 (1v-1.5mX1.8m)	(1v-1.5mX1.8m)	5369744	5,369,744		100	5,369,744	14/03/2017
Part-D: Construction of WMCA office & others	12mX6m	1332461	1,332,461		100	1,332,461	14/03/2017
Part-C: Construction of Box Culvert		1592490	1,592,490		100	1,592,490	14/03/2017
Subproject Total (Tk)		27,931,320	27,931,320	8,739,888		19,191,432	
211. Noakhali, Companiganj							
SP46215, Char kakra Subproject							
Part-A: Re-excavation of Chaprashir khal	1.25 km	1547703	1,547,703	1,547,703	100		
Part-B: Re-excavation of Chaprashir (Upper eastern) khal	7.50 km	1258258	1,258,258	1,258,258	100		
Part-C: Re-excavation of purba char kakra Main (3.27 km) & Braanch Khal 5.22	5.20 km	311322	311,322	311,322	100		
Part-D: Construction of Reference Lined Section		200983	200,983	200,983	100		
Part-A: WRS (3v-1.5mX1.8)	(3v-1.5mX1.8)	8581134	8,581,134	8,581,134	100		27/02/2017
Part-B: Construction of link road from UP Building to WMCA		7242717	7,242,717	7,242,717	100		27/02/2017

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-C: Construction of cross drainage structure on link road		223065	223,065	223,065	100		27/02/2017
Part-D: WMCA office & others	12mX6m	2413619	2,413,619	2,413,619	100		27/02/2017
Subproject Total (Tk)		21,778,802	21,778,802	21,778,802			
212. Noakhali, Companiganj SP46218, Char Fakira Sub-project							
Part A: Re-excavation of Chaprash Khal	9.90 km	10766611	10,766,611	10,766,611	100		
Part B: Re-excavation of Jalia Khal	5.00 km	3859892	3,859,892	3,859,892	100		
Part C: Re-excavation of DB Khal	1.10 km	1504208	1,504,208	1,504,208	100		
Part D: Re-excavation of Logi Banga Khal	2.06 km	1383403	1,383,403	1,383,403	100		
Part E: Construction of Reference Link Section		473566	473,566	473,566	100		
Part A: Chaprash Khal Regulator (5v - 1.5m X 1.8m)	(5v - 1.5m X 1.8m)	15328929	15,328,929	15,328,929	100		
Part B: Jalia Khal Regulator (3v - 1.5m X 1.5m)	(3v - 1.5m X 1.5m)	8723004	8,723,004	8,723,004	100		
Part C: Construction of WMCA office & Others	12m X 6m	1408654	1,408,654	1,408,654	100		
Subproject Total (Tk)		43,448,267	43,448,267	43,448,267			
213. Noakhali, Companiganj SP46223, Musapur Sub-project							
Part A: Re-excavation of Bangla Bazar Khal	4.37 km	1267814	1,267,814	1,267,814	100		
Part B: Re-excavation of Gusto Khal	3.70 km	2531486	2,531,486	2,531,486	100		
Part C: Re-excavation of Gusto Link Khal	0.89 km	1041852	1,041,852	1,041,852	100		
Part D: Re-excavation of Gusto Branch Khal	0.20 km	169933	169,933	169,933	100		
Part E: Re-excavation of Nagordona Khal	0.85 km	1239700	1,239,700	1,239,700	100		
Part F: Re-excavation of Rongmala Khal	2.10 km	3509103	3,509,103	3,509,103	100		
Part G: Re-excavation of Bhuiyar Khal	2.63 km	2642689	2,642,689	2,642,689	100		
Part H: Re-excavation of Bhuiyar Link Khal	0.67 km	933163	933,163	933,163	100		
Part A: Gusto Khal WRS (2v-1.50m X 1.80m)	(2v-1.50m X 1.80m)	6521064	6,521,064	26,084	100	6,494,980	
Part B: Bangla Bazar Khal WRS (2v-1.50m X 1.80m)	(2v-1.50m X 1.80m)	10970787	10,970,787	10,970,787	100		
Part C: Bhuiyan Khal WRS (2v-1.50m X 1.80m)	(2v-1.50m X 1.80m)	5051600	5,051,600	5,051,600	100		
Part D: Pamping Platform & Sump.		66041	66,041	66,041	100		
Part I: Construction of Reference Linked Section		347014	347,014	347,014	100		
Part E: Construction of WMCA office & Others	12m X 6m	1408654	1,408,654	1,408,654	100		
Subproject Total (Tk)		37,700,900	37,700,900	31,205,920		6,494,980	
214. Noakhali, Companiganj SP46233, Char Hazari Sub-project							
Part-A: Re-excavation of Sattaria Khal	1.84 km	2446816	2,446,816	2,446,816	100		
Part-B: Re-excavation of Machuadona Khal	7.90 km	12424052	12,424,052	12,424,052	100		
Part-C: Re-excavation of Madhu main Khal	2.36 km	2550200	2,550,200	2,550,200	100		
Part-D: Re-excavation of Madhu Branch-1 Khal	0.80 km	666225	666,225	666,225	100		
Part-E: Re-excavation of Madhu Branch-2 Khal	1.00 km	1236621	1,236,621	1,236,621	100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-F: Re-excavation of Madhu Branch-3 Khal	0.50 km	411553	411,553	411,553	100		
Part-G: Re-excavation of Masterbari Khal	1.13 km	1410321	1,410,321	1,410,321	100		
Part-H: Re-excavation of chaprashhi Khal	1.67 km	1258628	1,258,628	125,628	100	1,133,000	
Part-I: Construction of Reference Lined Section		425217	425,217	425,217	100		
Part-A: WRS (4v-1.5mX1.8m)	(4v-1.5mX1.8m)	15121765	15,121,765	15,121,764	100	1	05/02/2017
Part-B: WRS (1v-1.5mX1.8m)	(1v-1.5mX1.8m)	7306387	7,306,387	7,306,387	100		05/02/2017
Part-C: WRS Modification (1v-1.5mX1.8m)	(1v-1.5mX1.8m)	718500	718,500	718,500	100		05/02/2017
Part-D: Pumping platform & sump		101765	101,765	101,765	100		05/02/2017
Part-E: WMCA Office & others	12mX6m	1516537	1,516,537	1,516,437	100	100	05/02/2017
Subproject Total (Tk)		47,594,586	47,594,586	46,461,486		1,133,101	
215. Noakhali, Companiganj SP46269, Rampur Subproject							
Part-A: Re-excavation of Sara Khal	8.40 km	4967741	4,967,741	4,967,741	100		29/03/2017
Part-B: Re-excavation of Bancharam Khal	5.38 km	1192918	1,192,918	1,192,918	100		29/03/2017
Part-C: Re-excavation of Rampur Khal	3.80 km	1398345	1,398,345	1,398,345	100		29/03/2017
Part-D: Re-excavation of Joinal Khal	2.21 km	180093	180,093	180,093	100		29/03/2017
Part-E: Construction of Reference Lined Section		290815	290,815	290,815	100		29/03/2017
Part-A: Construction of Regulator	4v - 1.5mX1.5m	14451235	14,451,235	144,451,235	100	-130,000,000	
Part-B: Construction of Regulator	1v - 1.2mX1.5m	3887290	3,887,290	3,887,290	100		27/02/2017
Part-C: Construction of Culvert	2v - 4.5mX5.0m	4425652	4,425,652	4,425,652	100		29/02/2016
Part-D: Construction of Culvert	2v - 4.5mX4.5m	3753056	3,753,056	3,753,056	100		27/02/2017
Part-E: Construction of Culvert	2v - 4.5mX4.5m	4593211	4,593,211	4,593,211	100		27/02/2017
Part-F: Construction of WMCA Office and others	12m X 6m	1594245	1,594,245	1,594,245	100		27/02/2017
Subproject Total (Tk)		40,734,600	40,734,600	170,734,600		-130,000,000	
216. Noakhali, Companiganj SP46270, Sirajpur Subproject							
Part-A: Re-excavation Gahadia Basurhat khal	3.83 km	2939588	2,939,588	2,939,588	100		29/04/2017
Part-B: Re-excavation of Snakar Bangshi Khal	3.50 km	1345341	1,345,341	1,345,341	100		29/04/2017
Part-C: Re-excavation of Pudrba Chaprashir khal	2.20 km	2574266	2,574,266	2,574,266	100		29/04/2017
Part-D: Construction of Reference Lined Section		196949	196,949	196,949	100		29/04/2017
Part-A: Construction of Gabadia basurhat khal WRS (2v-1.5mX1.8m)	(2v-1.5mX1.8m)	8136213	8,136,213		100	8,136,213	
Part-A: Construction of WMCA Office & Others		1380208	1,380,208		100	1,380,208	
Subproject Total (Tk)		16,572,565	16,572,565	7,056,144		9,516,421	
Upazila Total (Tk)		235,761,040	235,761,040	329,425,107		-93,664,066	
217. Noakhali, Sonaimuri SP45200, Kamaldeni- Amishapara Subproject							
Part-A: Re-excavation of Amisha para khal	5.10 km	3582074	3,582,074	3,582,074	100		30/04/2016
Part-B: Construction of Reference Lined Section		138277	138,277	138,277	100		30/04/2016
Part-A: WMCA Office & Others	12mX6m	1312615	1,312,615	1,312,615	100	0	01/05/2017
Subproject Total (Tk)		5,032,966	5,032,966	5,032,966		0	
Upazila Total (Tk)		5,032,966	5,032,966	5,032,966		0	
District Total (Tk)		297,603,154	297,603,154	391,267,221		-93,664,067	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
218. Pabna, Atghoria							
SP43028, Sapdanga Khal Subproject							
Part-A: Re-excav. of Sampasa khal & Shamurer khal	4.35 km	1402802	1,402,802	1,402,802	100		
Part-A: Construction of Sabdanga khal WRS-1	3V-1.5mx1.5m	7342838	7,342,838	7,342,838	100		
Part-B: Construction of Sabdanga khal WRS-2	3V-1.5mx1.8m	6141595	6,141,595	6,141,595	100		
Part-C: Construction of WMCA office & others	12mx6m	1378756	1,378,756	1,378,756	100		
Subproject Total (Tk)		16,265,991	16,265,991	16,265,991			
Upazila Total (Tk)		16,265,991	16,265,991	16,265,991			
219. Pabna, Sujanagar							
SP42027, Nuruddin Khal Subproject							
Part-A: Re-excavation of Nuruddin khal	2.58 km	2201536	2,201,536	2,201,536	100		30/04/2013
Part-B: Construction of Reference Lined Section		103041	103,041	103,041	100		30/04/2013
Part-A: Nuruddin khal WRS at ch. 0+130 km	2V-1.5mx1.8m	6918480	6,918,480	6,918,480	100		18/02/2014
Part-C: Construction of WMCA office & others	12mx6m	1373992	1,373,992	1,373,992	100		18/02/2014
Part-B: Nuruddin khal box culvert at ch. 1+770 km	1V-4.50mx4.50m	2359825	2,359,825	2,359,825	100		18/02/2014
Subproject Total (Tk)		12,956,874	12,956,874	12,956,874			
Upazila Total (Tk)		12,956,874	12,956,874	12,956,874			
District Total (Tk)		29,222,866	29,222,866	29,222,866		0	
220. Panchagar, Sadar							
SP44141, Kashimpur Bundh-Bazrapara Subproject							
Part-A: Re-excavation of Kashimpur & Reference Lined Section	1.06 km	101399	101,399	101,399	100		
Part-B: Re-sectioning of Kashimpur Embankment	1.00 km	207473	207,473	207,473	100		
Part-A: Sinhpara Bundh WRS	(7v-1.5mX2.0m)				100		
Part-B: Kashimpur Khal WRS	(8v-1.5mX2.0m)				100		
Part-C: WMCA Office & Others	12mX6m				100		
Subproject Total (Tk)		308,872	308,872	308,872			
221. Panchagar, Sadar							
SP44142, Borka Khal Subproject							
Part-A: Re-excavation of Borka Khal	6.50 km	3378698	3,378,698	3,378,698	100		
Part-B: Construction of Reference Lined Section		102353	102,353	102,353	100		
Part-A: Borka khal WRS	8v-1.5mX2.0m	18737018	18,737,018	18,737,018	100		
Part-B: WMCA Office & Others	12mX6m	1359778	1,359,778	1,359,778	100		
Subproject Total (Tk)		23,577,847	23,577,847	23,577,847			
Upazila Total (Tk)		23,886,719	23,886,719	23,886,719			
District Total (Tk)		23,886,719	23,886,719	23,886,719		0	
222. Patuakhali, Bauphal							
SP41005, Kanakdia FMD Subproject							
Part A: Narayanpasha Khal Regulator	1V-1.5mX1.8m	5248090	5,248,090	4,299,684	100	948,406	01/04/2014
Part C: Hogla Khal Regulator	2V-1.5mX1.8m	7372205	7,372,205	6,039,940	100	1,332,265	01/04/2014
Part B: Kalta Khal Regulator	2V-1.5mX1.8m	7433815	7,433,815	6,090,416	100	1,343,399	01/04/2014
Part F: Purba Narayanpasha Khal Pipe Sluice	1V-900 mm dia	2186244	2,186,244	1,791,158	100	395,086	01/04/2014
Part E: Amirabad Bautali Khal Pipe Sluice	1V-900 mm dia	2186244	2,186,244	1,791,158	100	395,086	01/04/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part D: Kumbakhali Khal Regulator	1V-1.5mX1.8m	3699289	3,699,289	3,030,774	100	668,516	01/04/2014
Part G: WMCA Office & Related works	12.0mX6.0m	1410639	1,410,639	1,155,716	100	254,923	01/04/2014
Subproject Total (Tk)		29,536,526	29,536,526	24,198,845		5,337,681	
223. Patuakhali, Bauphal							
SP43050, Moddah-Purba Rajapur Subproject							
Part-G: Lined Reference section		248969	248,969	248,969	100		30/04/2013
Part-A: Re-excavaion of Kumarkhali khal	1.70 km	3323867	3,323,867	1,567,000	100	1,756,867	
Part-B: Re-excavaion of Shikalgara khal	2.50 km	3936915	3,936,915	1,734,000	100	2,202,915	30/04/2013
Part-C: Re-excavaion of Hizbullah khal	1.10 km	1248614	1,248,614	504,000	100	744,614	30/04/2013
Part-D: Re-excavaion of Shauder khal	0.50 km	377958	377,958	189,000	100	188,958	30/04/2013
Part-E: Re-excavaion of Thakurbari khal	0.30 km	210172	210,172	106,000	100	104,172	30/04/2013
Part-F: Re-excavaion of Dighir khal	0.40 km	285308	285,308	133,000	100	152,308	30/04/2013
Part-A: WMCA office & others	12mx6m	1469637	1,469,637	500,000	100	969,637	25/10/2014
Subproject Total (Tk)		11,101,440	11,101,440	4,981,969		6,119,471	
224. Patuakhali, Bauphal							
SP43057, Adabaria Subproject							
Part-B: Embankment (Lximapasa Vill. to Closure of Paksira)	1.80 km	271649	271,649	135,824	100	135,825	30/04/2014
Part-C: Embankment (Closure of Paksira to Balia Bazar)	0.95 km	491983	491,983	245,991	100	245,992	30/04/2014
Part-D: Embankment (Hazirhat-Baga road to the outfall to Paksira)	1.20 km	593476	593,476	296,738	100	296,738	30/04/2013
Part-E: Reference Lined Section		98151	98,151	29,445	100	68,706	30/04/2014
Part-A: Re-excavation of Paksiraj khal	2.30 km	2495126	2,495,126	1,247,563	100	1,247,563	30/04/2014
Part-C: Outlet Structure-2 (Pipe regulator)	1V-0.9m	1140893	1,140,893	810,416	100	330,477	30/01/2015
Part-B: Outlet Structure-1 (Pipe regulator)	1V-0.9m	1273454	1,273,454	904,579	100	368,875	30/04/2015
Part-A: Paksiraj Khal Regulator	1V-1.5mx1.8m	6624764	6,624,764	4,705,801	100	1,918,963	30/04/2015
Part-D: WMCA office & related work	12mx6m	1693360	1,693,360	1,202,853	100	490,507	09/09/2014
Subproject Total (Tk)		14,682,856	14,682,856	9,579,210		5,103,646	
225. Patuakhali, Bauphal							
SP43058, Shabupura Khal Subproject							
Part-F: Lined Reference section		278585	278,585		100	278,585	30/04/2013
Part-A: Re-excavation of Hastaram Link khal & Uttar Rajnagar khal	1.65 km	2116297	2,116,297	1,468,145	100	648,152	30/04/2013
Part-B: Re-excavation of Fultala khal-2	1.80 km	1839529	1,839,529	12,857,751	100	-11,018,222	30/04/2013
Part-C: Re-excavation of Fultala khal-1	0.40 km	240116	240,116	168,088	100	72,028	30/04/2013
Part-D: Re-excavation of Gazirhota Part 1 & 2 Khal	1.70 km	1566741	1,566,741	982,443	100	584,298	30/04/2013
Part-E: Re-excavation of Daser Howla Khal	1.00 km	419339	419,339	293,573	100	125,766	30/04/2013
Part-A: WMCA office & others	12mx6m	1604043	1,604,043	1,698,280	100	-94,237	13/08/2014
Subproject Total (Tk)		8,064,650	8,064,650	17,468,280		-9,403,630	
226. Patuakhali, Bauphal							
SP43060, Ponahura Subproject							
Part-B: Re-sectioning of Embankment (Dhulia don part)	2.40 km	1642721	1,642,721	156,000	100	1,486,721	30/04/2013
Part-C: Re-sectioning of Embankment (Dhlapara part)	1.60 km	1029008	1,029,008	182,000	100	847,008	30/04/2013
Part-D: Re-sectioning of Embankment (Panuhara part)	0.64 km	366030	366,030	73,000	100	293,030	30/04/2013
Part-A: Re-excavation of Farid khar-Jimtla khal & filling with spoil earth	2.60 km	4214933	4,214,933	842,000	100	3,372,933	30/04/2013
Part-E: Reference lined section		85497	85,497		100	85,497	30/04/2013

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Farid khar khal Regulator	2V-1.2mx1.5m	10525595	10,525,595	5,618,392	100	4,907,204	01/03/2015
Part-E: Inlet Structure-4	1V-0.9m dia	2018989	2,018,989	1,077,704	100	941,286	01/03/2015
Part-D: Outlet Structure-3	1V-0.9m dia	1610202	1,610,202	859,500	100	750,703	01/03/2015
Part-C: Outlet Structure-2	1V-0.9m dia	1319917	1,319,917	704,550	100	615,367	01/03/2015
Part-F: FC Structure-5	1V-0.9m dia	466962	466,962	249,257	100	217,705	01/03/2015
Part-B: Outlet Structure-1	1V-0.6m dia	1136346	1,136,346	606,563	100	529,783	01/03/2015
Part-G: WMCA office & others	12mx6m	1656166	1,656,166	884,034	100	772,132	01/03/2015
Subproject Total (Tk)		26,072,368	26,072,368	11,253,000		14,819,368	
Upazila Total (Tk)		89,457,840	89,457,840	67,481,304		21,976,535	

227. Patuakhali, Dumki

SP46249, Noldoari Subproject

Part-A: Re-excavation of Noldoani khal	2.60 km	3134863	3,134,863	3,134,863	100		30/04/2016
Part-B: Re-excavation of Pichakhali Khal	2.90 km	2026149	2,026,149	2,026,149	100		30/04/2016
Part-C: Re-excavation of Pichakhali Branch Khal	0.47 km	456993	456,993	456,993	100		30/04/2016
Part-D: Re-excavation of Gabtoli Khal	0.50 km	432961	432,961	432,961	100		30/04/2016
Part-E: Re-excavation of Noldoani Branch Khal	1.50 km	989811	989,811	989,811	100		30/04/2016
Part-F: Construction of Referenced Lined Section		262332	262,332	262,332	100		30/04/2016
Part-A: construction of WMCA office and others	12mX6m	1228941	1,228,941	1,228,941	100		28/05/2017
Subproject Total (Tk)		8,532,050	8,532,050	8,532,050			
Upazila Total (Tk)		8,532,050	8,532,050	8,532,050			

228. Patuakhali, Galachipa

SP45187, Majumdar Khal-Daser Khal Subprojec

Part-A: Re-excavation of Majumder Khal	3.00 km	1280799	1,280,799	1,280,799	100		30/04/2016
Part-B: Re-excavation of Daser Khal	1.73 km	1088958	1,088,958	1,088,958	100		30/04/2016
Part-C: Re-excavation of Gaijuddinhoti Khal	0.90 km	539595	539,595	539,595	100		30/04/2016
Part-D: Re-excavation of Laragachhi Khal	1.76 km	810650	810,650	810,650	100		30/04/2016
Part-E: Re-excavation of Bansbaria Khal	0.80 km	573330	573,330	573,330	100		30/04/2016
Part-F: Re-excavation of Raybari Khal	0.50 km	374424	374,424	374,424	100		30/04/2016
Part-G: Re-excavation of thakurer Khal	1.05 km	577209	577,209	577,209	100		30/04/2016
Part-H: Construction of Reference Lined Section		222144	222,144	222,144	100		30/04/2016
Part-C: WMCA Office & Others	12mX6m				100		02/03/2017
Part-A: Construction of Box Culvert (1v-3.5mX3.0m)on Bansbaria Khal	(1v-3.5mX3.0m)				100		02/03/2017
Part-B: Construction of Box Culvert (2v-2.5mX2.7m) on Bansbaria Khal	(2v-2.5mX2.7m)				100		02/03/2017
Subproject Total (Tk)		5,467,109	5,467,109	5,467,109			
Upazila Total (Tk)		5,467,109	5,467,109	5,467,109			

229. Patuakhali, Kalapara

SP45170, Lalua-Golbunia Subproject

Part-A: Re-excavation of Swanirvar Khal	3.15 km	1076467	1,076,467	1,076,467	100		30/04/2015
Part-B: Re-excavation of Chingura Khal	1.72 km	552411	552,411	552,411	100		30/04/2015
Part-C: Re-excavation of Dashkani Khal	1.62 km	1023489	1,023,489	1,023,489	100		30/04/2015
Part-D: Re-excavation of Mollapara Khal	1.91 km	366606	366,606	366,606	100		30/04/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-E: Construction of Reference Lined Section		221129	221,129	221,129	100		30/04/2015
Part-C: WMCA Office & Others	12mX6m	1077995	1,077,995	1,077,995	100		17/11/2016
Part-A: Box Culvert-1(1v-3.0mX3.0m)	(1v-3.0mX3.0m)	1334802	1,334,802	1,334,802	100		17/11/2015
Part-B: Box Culvert-2 (2v-2.50mX2.50m)	(2v-2.50mX2.50m)	1446588	1,446,588	1,446,588	100		17/11/2015
Subproject Total (Tk)		7,099,487	7,099,487	7,099,487			
Upazila Total (Tk)		7,099,487	7,099,487	7,099,487			

**230. Patuakhali, Mirzaganj
SP45160, Chaita-Bajita Subproject**

Part-A: Re-excavation of Betbunia Khal	2.90 km	912271	912,271	456,136	100	456,136	
Part-B: Re-excavation of Chakar Khal	2.15 km	718173	718,173	359,087	100	359,087	
Part-C: Re-excavation of Chakar Br.Khal	0.73 km	322180	322,180	161,090	100	161,090	
Part-D: Re-excavation of Ghurniarjhor Khal	1.15 km	814116	814,116	407,058	100	407,058	
Part-H: Re-excavation of Puran Khal	0.57 km	291729	291,729	145,865	100	145,865	
Part-E: Re-excavation of Napitkhali khal	2.07 km	1189204	1,189,204	594,602	100	594,602	
Part-F: Re-excavation of Nayakatakhali khal	3.10 km	1354845	1,354,845	677,423	100	677,423	
Part-G: Re-excavation of Parakhali khal	1.52 km	679592	679,592	339,796	100	339,796	
Part-I: Re-excavation of Sikhderbarir khal	1.82 km	1203751	1,203,751	601,876	100	601,876	
Part-J: Re-excavation of Mojumderbarir khal	2.64 km	1568746	1,568,746	784,373	100	784,373	
Part-K: Construction of Reference Lined Section		322599	322,599	161,300	100	161,300	
Part-A: Construction of regulator (1V-1.5mX1.5m) on Napitkhali khal at Ch. 0+028 km	(1v-1.5mX1.5m)				100		
Part-B: Construction of regulator (1V-1.5mX1.5m) on Ghurniarjhor khal at Ch. 0+028 km	(1v-1.5mX1.5m)				100		
Part-C: Construction of Box Culvert (1V-3.5mX3.5m) on Chakar khal at Ch. 2+127 km	(1v-3.5mX3.5m)				100		
Part-D: Construction of Box Culvert (1V-3.0mX2.7m) on Mozumdarbari khal at Ch. 1+925 km	(1v-3.0mX2.7m)				100		
Part-E: Construction of Box Culvert (1V-3.0mX2.0m) near Chaita Madrasha	(1v-3.0 mX2.0m)				100		
Part-F: Construction of WMCA Office & Others	12mX6m				100		
Subproject Total (Tk)		9,377,206	9,377,206	4,688,603		4,688,603	
Upazila Total (Tk)		9,377,206	9,377,206	4,688,603		4,688,603	

**231. Patuakhali, Sadar
SP44143, Hetalia-Ballabhpur Khal Subproject**

Part-A: Re-excavation of Hetalia khal	1.50 km	399169	399,169	279,418	100	119,751	30/04/2015
Part-B: Re-excavation of Khalek Fakirer khal	2.00 km	1697811	1,697,811	1,188,468	100	509,343	30/04/2015
Part-C: Re-excavation of Ballabpur khal	3.58 km	4773901	4,773,901	3,341,731	100	1,432,170	30/04/2015
Part-D: Re-excavation of Bisshas Bari khal	1.10 km	1265349	1,265,349	885,744	100	379,605	30/04/2015
Part-E: Re-excavation of Battaler khal	1.49 km	974768	974,768	682,338	100	292,430	30/04/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-F: Re-excavation of Khalek Fakirer (2) khal	0.46 km	789564	789,564	552,695	100	236,869	30/04/2015
Part-G: Re-excavation of Dibupur khal	1.10 km	1872283	1,872,283	1,310,598	100	561,685	30/04/2015
Part-H: Construction of Reference lined Section		316324	316,324	221,427	100	94,897	30/04/2015
Part-C: WMCA Office & Others	12mX6m				100		04/08/2016
Part-A: Construction of Box Culvert (1v-3.0mX3.50) on Ballabpur Khal at Ch. 2+576 km	1v-3.0mX3.50m				100		04/08/2016
Part-B: Construction of Box Culvert (1v-2.50mX2.50m)on Khalek Fakirer khal at ch.025 km	1V-2.50mX2.50m				100		04/08/2016
Subproject Total (Tk)		12,089,169	12,089,169	8,462,418		3,626,751	
232. Patuakhali, Sadar SP46258, Itbaria Subproject							
Part-A: Re-excavation of Atar-Jamadar Barir Khal	3.40 km	2345041	2,345,041	2,345,041	100		30/04/2016
Part-B: Re-excavation of Gopalkhali-Haoladerbarir Khal	1.80 km	2583751	2,583,751	2,583,751	100		30/04/2016
Part-C: Re-excavation of Gopalkhali-Madrasa Khal	4.00 km	5469798	5,469,798	5,469,798	100		30/04/2016
Part-D: Re-excavation of Kchichhira-bishwaas Khal	1.50 km	2433923	2,433,923	2,433,923	100		30/04/2016
Part-E: Re-excavation of kismat-pukurjana branch Khal	0.50 km	170953	170,953	170,953	100		30/04/2016
Part-F: Re-excavation of kismat-pukurjana Khal	0.90 km	628404	628,404	628,404	100		30/04/2016
Part-G: Construction of Reference Lined Section		309776	309,776	309,776	100		30/04/2016
Part-A: WMCA Office & Others	12mX6m	1184840	1,184,840	1,184,840	100		
Subproject Total (Tk)		15,126,486	15,126,486	15,126,486			
Upazila Total (Tk)		27,215,655	27,215,655	23,588,904		3,626,751	
District Total (Tk)		147,149,346	147,149,346	116,857,457		30,291,889	
233. Pirojpur, Bhandaria SP43062, Gouripur Subproject							
Part-A: Re-excavation of Talukdarbari-Mollabari khal	4.85 km	2211480	2,211,480	1,105,740	100	1,105,740	
Part-B: Re-excavation of Maliarhat-Charail Madrasa khal	2.00 km	868584	868,584	429,292	100	439,292	
Part-C: Re-excavation of Goshier khal	3.52 km	2173512	2,173,512	1,086,756	100	1,086,756	
Part-D: Re-excavation of Shaheber khal	3.10 km	2095311	2,095,311	1,047,656	100	1,047,656	
Part-E: Re-excavation of Panchayeter khal	0.70 km	409513	409,513	204,757	100	204,757	
Part-F: Re-excavation of Afzalkhar khal	0.71 km	419595	419,595	209,798	100	209,798	
Part-G: Re-excavation of Bhasabarir khal	0.55 km	248996	248,996	124,498	100	124,498	
Part-H: Re-excavation of Palwanbarir khal	0.60 km	285836	285,836	142,918	100	142,918	
Part-I: Ref. Lined Section of Khal		862080	862,080	431,040	100	431,040	
Part-A: WMCA office & others	12mx6m	1314220	1,314,220	1,314,219	100		1
Subproject Total (Tk)		10,889,127	10,889,127	6,096,673		4,792,454	
Upazila Total (Tk)		10,889,127	10,889,127	6,096,673		4,792,454	
234. Pirojpur, Kowkhali SP46236, Dumjuri Khal Subproject							
Part-A: Re-excavation of Mittabazar khal	0.90 km	469402	469,402	305,111	100	164,291	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-B: Re-excavation of Dumjori khal	1.00 km	535104	535,104	347,818	100	187,286	
Part-C: Re-excavation of Madartola khal	1.10 km	565743	565,743	367,733	100	198,010	
Part-D: Re-excavation of Majibari khal	0.50 km	360521	360,521		100	360,521	
Part-E: Re-excavation of Atamollabari khal	0.30 km	289589	289,589		100	289,589	
Part-F: Re-excavation of Mollakhalii khal	1.20 km	566747	566,747		100	566,747	
Part-G: Re-excavation of Basabari khal	0.90 km	243181	243,181		100	243,181	
Part-H: Re-excavation of Chirapara khal	0.90 km	405946	405,946		100	405,946	
Part-I: Re-excavation of Chirapara Juri khal	1.00 km	899270	899,270		100	899,270	
Part-J: Construction of Reference Lined Section		360946	360,946		100	360,946	
Part-A: WMCA office & others	12mX6m	1407251	1,407,251		100	1,407,251	27/02/2017
Subproject Total (Tk)		6,103,700	6,103,700	1,020,662		5,083,038	
Upazila Total (Tk)		6,103,700	6,103,700	1,020,662		5,083,038	
235. Pirojpur, Mothbaria							
SP42022, Sapleza Subproject							
Part-A: Re-excavation of Gornali Bharani Khal	5.95 km	4452330	4,452,330	4,452,330	100		30/04/2013
Part-B: Re-excavation of Bhajjora Khal	3.54 km	1421917	1,421,917	1,421,917	100		30/04/2013
Part-C: Re-excavation of Bhajjora Branch Khal	1.16 km	420482	420,482	420,482	100		30/04/2013
Part-D: Re-excavation of Hashem Khar Khal	0.50 km	160173	160,173	160,173	100		30/04/2013
Part-E: Re-excavation of Hormobunia Khal	1.26 km	98525	98,525	98,525	100		30/04/2013
Part-F: Re-excavation of Chaltabunia Khal	1.60 km	475918	475,918	475,918	100		30/04/2013
Part-G: Re-excavation of Malbaria Khal	0.55 km	414511	414,511	414,511	100		30/04/2013
Part-H: Re-excavation of Hajigonj Khal	1.65 km	466190	466,190	466,190	100		30/04/2013
Part-I: Re-excavation of Dakhin Charakgacha Khal	3.05 km	637324	637,324	637,324	100		30/04/2013
Part-J: Re-excavation of Talfalbaria Khal	1.30 km	335639	335,639	335,639	100		30/04/2013
Part-K: Re-excavation of Khandakarer Khal	1.75 km	768989	768,989	768,989	100		30/04/2013
Part-L: Reference Lined Section		628490	628,490	628,490	100		30/04/2013
Part-A: WMCA office & others	12mx6m	1398697	1,398,697	1,398,697	100		04/02/2015
Subproject Total (Tk)		11,679,185	11,679,185	11,679,185			
236. Pirojpur, Mothbaria							
SP45168, Chalitabunia Ghatichara Subproject							
Part-A: Re-excavation of Haq Masters	0.95 km	571798	571,798	411,695	100	160,103	
Part-B: Re-excavation of Chalitabunia Beparir khal	3.40 km	1466388	1,466,388	1,055,799	100	410,589	
Part-C: Re-excavation of Azitulla Daktarbarir khal	2.43 km	1912685	1,912,685	1,377,133	100	535,552	
Part-D: Re-excavation of Gilabader khal	2.88 km	2430766	2,430,766	1,750,152	100	680,614	
Part-E: Re-excavation of Olchira khal	0.83 km	542842	542,842	390,846	100	151,996	
Part-F: Re-excavation of Kakrabunia khal	3.85 km	2051340	2,051,340	1,476,965	100	574,375	
Part-G: Re-excavation of Biswasbarir khal	0.70 km	573652	573,652	413,029	100	160,623	
Part-H: Construction of Reference Lined Section		425975	425,975	306,702	100	119,273	
Part-A: Pucca Drain-1					100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Pucca Drain-2					100		
Part-E: WMCA Office & Others	12mX6m				100		
Part-C: Box Culvert-1 (1v-3.00m X 2.75m)	(1v-3.00m X 2.75m)				100		
Part-D: Box Culvert-2 (1v-3.00m X 3.00m)	(1v-3.00m X 3.00m)				100		
Subproject Total (Tk)		9,975,446	9,975,446	7,182,321		2,793,125	
237. Pirojpur, Mothbaria							
SP45169, Betmor-Rajpara Subproject							
Part-A: Re-excavation of Sangrail Khal	9.55 km	4740058	4,740,058	3,412,842	100	1,327,216	
Part-B: Re-excavation of Kulurhater Khal	0.65 km	33552	33,552	24,157	100	9,395	
Part-C: Re-excavation of Jankhali Khal	1.05 km	695099	695,099	500,471	100	194,628	
Part-D: Re-excavation of Betmore Khal	2.00 km	1643931	1,643,931	1,183,630	100	460,301	
Part-E: Re-excavation of Beparibarir Khal	3.15 km	2664943	2,664,943	1,918,759	100	746,184	
Part-F: Re-excavation of Muchibarir Khal	2.05 km	1909182	1,909,182	1,374,611	100	534,571	
Part-G: Re-excavation of Nagorer Khal	1.10 km	697316	697,316	502,068	100	195,248	
Part-H: Construction of Reference Lined Section		637319	637,319	502,070	100	135,249	
Part-A: Pucca Drain-1					100		
Part-B: Pucca Drain-2		1599826	1,599,826		100	1,599,826	
Part-E: WMCA Office & Others	12mX6m				100		
Part-C: Box Culvert-1 (2v-3.00mX3.00m)	(2v-3.00mX3.00m)				100		
Part-D: Box Culvert-2 (2v-4.00mX4.00m)	(2v-4.00mX4.00m)				100		
Subproject Total (Tk)		14,621,226	14,621,226	9,418,608		5,202,618	
238. Pirojpur, Mothbaria							
SP45189, Nali-Badurtali Subproject							
Part-A: Re-excavation of Surojmoni khal	0.80 km	571548	571,548	571,548	100		30/04/2016
Part-B: Re-excavation of Gazir khal	1.05 km	1099911	1,099,911	1,099,911	100		30/04/2016
Part-C: Re-excavation of Gulbunia khal	4.20 km	3468630	3,468,630	3,468,630	100		30/04/2016
Part-D: Re-excavation of Ghoher khal	1.40 km	1103826	1,103,826	1,103,826	100		30/04/2016
Part-E: Re-excavation of Nali khal	4.92 km	4948285	4,948,285	4,948,285	100		30/04/2016
Part-F: Re-excavation of Nali Branch khal	2.30 km	1619574	1,619,574	1,619,574	100		30/04/2016
Part-G: Re-excavation of Gomastabari khal	1.21 km	1047490	1,047,490	1,047,490	100		30/04/2016
Part-H: Re-excavation of Chandokhali khal	2.40 km	1895047	1,895,047	1,895,047	100		30/04/2016
Part-I: Construction of Reference Lined Section		557481	557,481	557,481	100		30/04/2016
Part-A: Inlet (1v-0.60m dia)	(1v-0.60m dia)	890915	890,915	890,915	100		25/04/2017
Part-D: Canal-1 L= .25 km	L= .25 km	1443979	1,443,979	1,443,979	100		25/04/2017
Part-E: Canal-2 L= .250 km	L= .250 km	1465332	1,465,332	1,465,332	100		25/04/2017
Part-F: Canal-3 L= .250 km	L= .250 km	1444313	1,444,313	1,444,313	100		25/04/2017
Part-G: WMCA Office & Others	12mX6m	1307561	1,307,561	1,307,561	100		25/04/2017
Part-B: Box Culvert-1 (1v-3.50mX3.50m)	(1v-3.50mX3.50m)	1901401	1,901,401	1,901,401	100		25/04/2017
Part-C: Box Culvert-2 (1v-3.00mX3.00m)	1v-3.00mX3.00m)	1521654	1,521,654	1,521,654	100		25/04/2017
Subproject Total (Tk)		26,286,948	26,286,948	26,286,948			
239. Pirojpur, Mothbaria							
SP45206, Mithakhali Subproject							
Part-A: Re-excavation of Sakharikathi Dhondoa khal	5.33 km	5067614	5,067,614		100	5,067,614	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Re-excavation of Jomaddarbarir khal	0.50 km	316677	316,677		100	316,677	
Part-C: Re-excavation of kazir khal	2.56 km	1690648	1,690,648		100	1,690,648	
Part-D: Re-excavation of kazir Br. khal	0.70 km	339925	339,925		100	339,925	
Part-E: Re-excavation of Yeasin khar khal	2.24 km	1598180	1,598,180		100	1,598,180	
Part-F: Re-excavation of Yeasin khar Br. khal	1.70 km	165413	165,413		100	165,413	
Part-G: Construction of reference lined section		437819	437,819		100	437,819	
Part-C: Regulator (2v-1.50mX1.80m)	(2v-1.50mX1.80m)				100		
Part-A: Irrigation water supply brick canal-1					100		
Part-B: Irrigation water supply brick canal-2					100		
Part-E: WMCA office & others	12mX6m				100		
Part-D: Box Culvert (1v-2.50mX2.50m)	(1v-2.50mX2.50m)				100		
Subproject Total (Tk)		9,616,276	9,616,276	0		9,616,276	
Upazila Total (Tk)		72,179,081	72,179,081	54,567,062		17,612,019	
240. Pirojpur, Nazirpur							
SP46224, Kalardonia Sub-Project							
Part-A: Re-excavation of Doctor Bariri khal	1.20 km	819766	819,766	819,766	100		30/04/2016
Part-B: Re-excavation of Kuloitola khal	1.20 km	483990	483,990	483,990	100		30/04/2016
Part-C: Re-excavation of Kuloitola Branch-1 khal	0.60 km	221762	221,762	221,762	100		30/04/2016
Part-D: Re-excavation of Vorani khal	0.75 km	790478	790,478	790,478	100		30/04/2016
Part-E: Re-excavation of Heshakhali Branch-1 khal	1.30 km	533226	533,226	533,226	100		30/04/2016
Part-F: Re-excavation of Patakhali khal	1.40 km	626472	626,472	626,472	100		30/04/2016
Part-G: Re-excavation of Patakhali branch-1 khal	0.90 km	631546	631,546	631,546	100		30/04/2016
Part-H: Re-excavation of Kata khal	1.90 km	919867	919,867	919,867	100		30/04/2016
Part-I: Re-excavation of Dakuabari khal	3.00 km	1313305	1,313,305	1,313,305	100		30/04/2016
Part-J: Re-excavation of Dakuabari Branch-1 khal	1.00 km	944190	944,190	944,190	100		30/04/2016
Part-K: Re-excavation of Dakuabari Branch-1 khal		425595	425,595	425,595	100		30/04/2016
Part-A: WMCA office & others	12mX6m	1402778	1,402,778	1,402,778	100		27/02/2017
Subproject Total (Tk)		9,112,975	9,112,975	9,112,975			
Upazila Total (Tk)		9,112,975	9,112,975	9,112,975			
241. Pirojpur, Nesarabad (swarupkathi)							
SP42023, Jalabaria Subproject							
Part-A: Re-excavation Bashabari Khal	1.36 km	1231950	1,231,950		100	1,231,950	
Part-B: Re-excavation Durgamandir Khal	1.65 km	730922	730,922		100	730,922	
Part-C: Re-excavation Bashimpur Khal	1.65 km	1421308	1,421,308		100	1,421,308	
Part-D: Re-excavation Boundari Khal	2.05 km	1435980	1,435,980		100	1,435,980	
Part-E: Re-excavation Panthasala Biddhya Bari Khal	2.35 km	1104001	1,104,001		100	1,104,001	
Part-F: Re-excavation Prakash Baral Bari Khal	1.25 km	1444603	1,444,603		100	1,444,603	
Part-G: Re-excavation Rajani Biddyer Bari Khal	1.50 km	562902	562,902		100	562,902	
Part-H: Re-excavation Maddhya Jalabari Khal	2.22 km	2159454	2,159,454		100	2,159,454	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-I: Construction of Reference Lined Section		406954	406,954		100	406,954	
Part-A: WMCA office & others	12mx6m	1398701	1,398,701	1,398,701	100		04/02/2015
Subproject Total (Tk)		11,896,775	11,896,775	1,398,701		10,498,074	
242. Pirojpur, Nesarabad (swarupkathi)							
SP44131, Guarekha Subproject							
Part-A: Re-excavation of Fultola Khal	1.72 km	1356091	1,356,091	949,264	100	406,827	
Part-B: Re-excavation of Bashkhali-chandkati Khal	1.40 km	985149	985,149	689,604	100	295,545	
Part-C: Re-excavation of Rangakhati-Bishal Khal	2.90 km	2648820	2,648,820	1,854,174	100	794,646	
Part-D: Re-excavation of Debidashkati-Chandkati Khal	0.40 km	78509	78,509	54,956	100	23,553	
Part-E: Re-excavation of Batnatala-Gazia Khal	1.20 km	713961	713,961	499,773	100	214,188	
Part-F: Re-excavation of Guarekha (Uttar) Khal	1.25 km	746325	746,325	522,428	100	223,898	
Part-G: Re-excavation of Guarekha (Dakhin) Khal	1.11 km	1388701	1,388,701	972,091	100	416,610	
Part-H: Re-excavation of Ambari-Barani Khal	1.40 km	948661	948,661	664,063	100	284,598	
Part-I: Construction Of Reference Lined section		400366	400,366	280,256	100	120,110	
Part-A: Construction of WMCA Office & others	12mX6m				100		
Subproject Total (Tk)		9,266,583	9,266,583	6,486,608		2,779,975	
243. Pirojpur, Nesarabad (swarupkathi)							
SP45181, Sharsina Alonkerkati Subproject							
Part-A: Re-excavation of Alonkarkathi khal	2.60 km	1068567	1,068,567	747,997	100	320,570	
Part-B: Re-excavation of Uttar Sarsina khal	1.95 km	159908	159,908	111,936	100	47,972	
Part-C: Re-excavation of Rahutkathi khal	3.18 km	2297082	2,297,082		100	2,297,082	
Part-D: Re-excavation of Kuniari Sultanpur khal	1.15 km	780773	780,773		100	780,773	
Part-E: Re-excavation of Paschim Hauria khal	1.21 km	1062705	1,062,705		100	1,062,705	
Part-F: Re-excavation of Basurvita khal	1.43 km	693426	693,426		100	693,426	
Part-G: Re-excavation of Talukder Barir khal	1.25 km	860777	860,777	860,777	100		
Part-H: Construction of Reference Lined Section		345194	345,194		100	345,194	
Part-E: WMCA Office & Others					100		
Part-A: Box Culvert (1v-3.5m X3.3m) at Ch. 0+775 km (paschim Hauria khal)					100		
Part-B: Box Culvert (1v-3.5m X3.3m) at Ch. 1+243 km (Talukdarbarir khal)					100		
Part-C: Box Culvert (1v-3.5m X3.0m) at Ch. 1+243 km (Kuniari Sultanpur khal)					100		
Part-D: Box Culvert (1v-2.0m X2.0m) at Ch. 0+007 km (Docterbarir khal)					100		
Subproject Total (Tk)		7,268,432	7,268,432	1,720,710		5,547,723	
244. Pirojpur, Nesarabad (swarupkathi)							
SP45185, Aramkathi-Kumarkathi Subproject							
Part-A: Re-excavation of Kamarkathi Khal	3.11 km	918400	918,400		100	918,400	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-B: Re-excavation of Uttar Kamarkathi Khal	2.60 km	1116531	1,116,531		100	1,116,531	
Part-C: Re-excavation of Kamarkathi Branch Khal	2.91 km	1019983	1,019,983		100	1,019,983	
Part-D: Re-excavation of Idilkathi Branch Khal	1.00 km	709179	709,179		100	709,179	
Part-E: Re-excavation of Mollbari Khal	1.35 km	585961	585,961		100	585,961	
Part-F: Re-excavation of Rahman Master Bari Khal	1.37 km	352930	352,930		100	352,930	
Part-G: Re-excavation of Rahman Idilkathi Khal	2.15 km	237092	237,092		100	237,092	
Part-H: Construction of Reference Lined Section		295732	295,732		100	295,732	
Part-E: WMCA Office & Others	12mX6m				100		
Part-A: Box Culvert (2v-3.0mX3.0m) on Kamarkathi	(2v-3.0mX3.0m)				100		
Part-B: Box Culvert (2v-3.0mX3.0m) on Uttar Aramkathi Khal	(2v-3.0mX3.0m)				100		
Part-C: Box Culvert (2v-2.5mX3.0m) on Kamarkathi Branch Khal	(2v-2.5mX3.0m)				100		
Part-D: Box Culvert (2v-3.0mX3.0m) on Idilkathi Branch Khal	(2v-3.0mX3.0m)				100		
Subproject Total (Tk)		5,235,808	5,235,808	0		5,235,808	
Upazila Total (Tk)		33,667,598	33,667,598	9,606,019		24,061,579	
245. Pirojpur, Sadar							
SP46248, Sikdermaollik-Hizlabari Subproject							
Part-A: Re-excavation of Juskhola-Kumarchira Khal	4.31 km	4420125	4,420,125	4,420,125	100		
Part-B: Re-excavation of Juskhola-Raibari Khal	1.45 km	1339913	1,339,913	1,339,913	100		30/04/2017
Part-C: Re-excavation of Mirua-Sikdermollik Khal	4.38 km	4527888	4,527,888	4,527,888	100		30/04/2017
Part-D: Re-excavation of Panchpara Dakshin Gabtoli Khal	1.31 km	1327490	1,327,490	1,327,490	100		30/04/2017
Part-E: Re-excavation of Baniari-Kuniari Khal	1.00 km	710025	710,025	710,025	100		30/04/2017
Part-F: Re-excavation of Hizlabari Khal	1.65 km	1543152	1,543,152	1,543,152	100		30/04/2017
Part-G: Re-excavation of Juskhola-Nilkhola Khal	0.88 km	1223317	1,223,317	1,223,317	100		30/04/2017
Part-H: Construction of Reference Lined Section		374333	374,333	374,333	100		30/04/2017
Part-A: WMCA Office & Others	12mX6m	1409173	1,409,173	1,409,173	100		
Subproject Total (Tk)		16,875,416	16,875,416	16,875,416			
Upazila Total (Tk)		16,875,416	16,875,416	16,875,416			
246. Pirojpur, Zia Nagar							
SP46237, Parerhat Subproject							
Part-A: Re-excavation of Darichar-Gazipur khal	1.70 km	142302	142,302		100	142,302	
Part-B: Re-excavation of Darichar-Gazipur Branch-1 khal	0.60 km	770686	770,686		100	770,686	
Part-C: Re-excavation of Darichar-Lahauri khal	1.20 km	1236360	1,236,360		100	1,236,360	
Part-D: Re-excavation of Nalbunia-Baraikhali khal	2.90 km	1703708	1,703,708		100	1,703,708	
Part-E: Re-excavation of Baraikhali-Ikrabunia khal	0.80 km	764319	764,319		100	764,319	
Part-F: Re-excavation of Baraikhali khal	2.00 km	1015004	1,015,004		100	1,015,004	
Part-G: Re-excavation of Shorer Branch-1 khal	0.70 km	376999	376,999		100	376,999	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-H: Re-excavation of Shorer khal	3.30 km	2217510	2,217,510		100	2,217,510	
Part-I: Re-excavation of Lahuri khal	1.70 km	1247411	1,247,411		100	1,247,411	
Part-J: Construction of Reference Lined Section		535021	535,021		100	535,021	
Part-A: WMCA office & others	12mX6m	1405505	1,405,505		100	1,405,505	27/02/2017
Subproject Total (Tk)		11,414,825	11,414,825	0		11,414,825	
Upazila Total (Tk)		11,414,825	11,414,825	0		11,414,825	
District Total (Tk)		160,242,722	160,242,722	97,278,806		62,963,915	
247. Rajshahi, Durgapur							
SP44114, Isobpur Dakkin Beel-Chaipara							
Part-A: Re-excavation of Chaipara-Kalitola Khal	4.20 km	1810350	1,810,350	1,810,350	100		30/04/2015
Part-B: Construction of Reference Lined Section		53451	53,451	53,451	100		30/04/2015
Part-A: Construction of Bank Protection Work in Chaipara Kalitola Khal	Ch. 1+740 km	1154195	1,154,195	1,154,195	100		24/08/2015
Part-B: Construction of WMCA Office	12mX6m	1125225	1,125,225	1,125,225	100		24/08/2015
Subproject Total (Tk)		4,143,221	4,143,221	4,143,221			
248. Rajshahi, Durgapur							
SP46250, Amulia Beel -Barnai River Subproject							
Part-A: Re-excavation of Kushadanga khal	3.50 km				100		
Part-B: Construction of Levee	at Ch. 0+000 km to 3+400 km				100		
Part-C: Construction of Reference Lined Section					100		
Part-D: Construction of WMCA Office and others	12mX6m				100		
Part-A: Construction of Box Culvert	(2v-2.5mX7.0m)				100		
Part-B: Construction of Drainage Outlet	(450mm dia)				100		
Part-C: Construction of Box Culvert					100		
Subproject Total (Tk)		0	0	0			
Upazila Total (Tk)		4,143,221	4,143,221	4,143,221			
249. Rajshahi, Mohonpur							
SP45198, Shutki Beel Subproject							
Part-A: Re-excavation of Sukti Khal	5.10 km	5501658	5,501,658	5,501,658	100		
Part-B: Construction of Closure (4mX6m)		16340	16,340	16,340	100		
Part-C: Construction of Reference Lined Section		71526	71,526	71,526	100		
Part-A: Sukti Khal regulator (2v-1.5mX1.8m)	(2v-1.5mX1.8m)	8030225	8,030,225	8,030,225	100		10/01/2017
Part-B: WMCA Office & Others	12mX6m	1059123	1,059,123	1,059,123	100		10/01/2017
Subproject Total (Tk)		14,678,872	14,678,872	14,678,872			
Upazila Total (Tk)		14,678,872	14,678,872	14,678,872			
250. Rajshahi, Puthia							
SP41011, Noapara-Hazirdhara Beel Subproject							
Re-excavation of Haridara Khal							
Part A: Re-excavation of Pachanipara Khal	1.87 km	1229666	1,229,666	603,146	100	626,520	
Part A: Pachinpara Khal WRS	2V-1.5mX1.8m	6541127	6,541,127	5,708,999	100	832,127	
Part C: WMCA Office & Related works	12mX6m	979503	979,503	854,895	100	124,607	
Part B: Pachinpara Khal Box Culvert	2V-4.0mX5.0m	3042115	3,042,115	2,655,113	100	387,002	
Subproject Total (Tk)		11,792,410	11,792,410	9,822,154		1,970,256	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		11,792,410	11,792,410	9,822,154		1,970,256	
District Total (Tk)		30,614,503	30,614,503	28,644,247		1,970,256	
251. Rangpur, Mithapukur							
SP43071, Bokrabari Subproject							
Part-B: Re-sectioning of Embankment	3.70 km	4964029	4,964,029	4,964,029	100		25/02/2015
Part-A: Re-excavation of Machhaper Nala	0.25 km	176420	176,420	176,420	100		25/02/2015
Part-A: Construction of Regulator	2v-1.2mx1.5m	7487385	7,487,385	7,487,385	100		24/02/2015
Part-B: WMCA office & others	12mx6m	1238525	1,238,525	1,238,525	100		25/02/2015
Subproject Total (Tk)		13,866,360	13,866,360	13,866,360			
252. Rangpur, Mithapukur							
SP44092, Faridpur Badurerjan Subproject							
Part-B: Re-Sectioning of an Embankment	3.86 km	3543211	3,543,211	3,543,211	100		01/02/2015
Part-A: Re-excavation of Faridpur -Badurer Jan Khal	0.38 km	55989	55,989	55,989	100		01/02/2015
Part-A: Construction of Regulator at the outfall of Badurer Jan Khal	at Ch. 0+150 km	3459173	3,459,173	3,459,173	100		
Part-B: WMCA Office & Others	12mX6m	1369816	1,369,816	1,369,816	100		01/02/2015
Subproject Total (Tk)		8,428,189	8,428,189	8,428,189			
Upazila Total (Tk)		22,294,548	22,294,548	22,294,548			
District Total (Tk)		22,294,548	22,294,548	22,294,548		0	
253. Satkhira, Kalaroa							
SP46263, Khetrapara Subproject							
Part-A: Re-excavation of Thakurpara Embankment	2.50 km	4244710	4,244,710	4,244,710	100		
Part-B: Re-excavation of Khetrapara-Joynogor Khal	1.30 km	1684594	1,684,594	1,684,594	100		
Part-C: Construction of reference lined section		63302	63,302	63,302	100		17/09/2016
Part-A: Construction of WRS	2v-1.5mX1.8m	7264820	7,264,820	7,264,820	100		17/06/2017
Part-C: Construction of WMCA office and others	12mX6m	1276816	1,276,816	1,276,816	100		17/06/2017
Part-B: Construction of Box-Culvert	2v-4.5mX4.0m	3733446	3,733,446	3,733,446	100		17/06/2017
Subproject Total (Tk)		18,267,688	18,267,688	18,267,688			
Upazila Total (Tk)		18,267,688	18,267,688	18,267,688			
254. Satkhira, Sadar							
SP46257, Hazipur Subproject							
Part-A: Re-excavation of Hajipur khal	1.00 km	1331658	1,331,658	1,331,658	100		
Part-B: Construction of Reference Lined Section		51576	51,576	51,576	100		
Part-A: Regulator	(2v-1.5mX1.8m)	7073740	7,073,740	7,073,740	100		17/04/2016
Part-B: Construction of WMCA Office and others	12mX6m	1143484	1,143,484	1,143,484	100		17/04/2017
Subproject Total (Tk)		9,600,458	9,600,458	9,600,458			
Upazila Total (Tk)		9,600,458	9,600,458	9,600,458			
District Total (Tk)		27,868,146	27,868,146	27,868,146		0	
255. Sirajganj, Tarash							
SP42020, Ulushi Khal Subproject							
Part-A: Re-excavation of Ulshi khal	4.80 km	7307217	7,307,217	7,307,217	100		30/04/2013
Part-B: Re-excavation of Ulshi Branch khal-1	0.45 km	147575	147,575	147,575	100		30/04/2013
Part-C: Re-excavation of Ulshi Branch khal-2	0.40 km	205566	205,566	205,566	100		30/04/2013

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Ulshi khal WRS	2V-1.5mx2.0m	6870749	6,870,749	6,870,749	100		28/11/2013
Part-B: WMCA office & others	12mx6m	1931507	1,931,507	1,931,507	100		28/11/2013
Subproject Total (Tk)		16,462,614	16,462,614	16,462,614			
256. Sirajganj, Tarash							
SP43036, Bhadrabari South (Baruhash Khal) Subproject							
Part-A: Re-excavation of Bhadrabati (south) khal	14.30 km	27279789	27,279,789	27,279,789	100		30/04/2013
Part-A: Construction of WMCA office & others	12mx6m	1612949	1,612,949	1,612,949	100	0	11/03/2014
Subproject Total (Tk)		28,892,738	28,892,738	28,892,738		0	
257. Sirajganj, Tarash							
SP43037, Bhadrabati Khal (North) Subproject							
Part-A: Re-excavation of Bhadrabati khal (North)	13.00 km	13993773	13,993,773	13,993,773	100		30/04/2013
Part-A: Construction WMCA office & others	12mx6m	1649328	1,649,328	1,649,328	100		11/03/2014
Subproject Total (Tk)		15,643,101	15,643,101	15,643,101			
258. Sirajganj, Tarash							
SP44137, Nimaichara-Wapda khal Subproject							
Part-A: Re-excavation of Nimaichara Wapda Khal	10.90 km	8016564	8,016,564	8,016,564	100		30/04/2015
Part-B: Construction of Reference Lined Section		295244	295,244	295,244	100		30/04/2015
Part-B: Construction of WMCA Office & others	12mX6m	1515644	1,515,644	1,121,577	100	394,067	15/11/2015
Part-A: Construction of 25.0m Bridge Over Nimaichara Wapda Khal		11607520	11,607,520	8,589,565	100	3,017,955	15/11/2015
Subproject Total (Tk)		21,434,973	21,434,973	18,022,950		3,412,023	
Upazila Total (Tk)		82,433,425	82,433,425	79,021,402		3,412,023	
259. Sirajganj, Ullapara							
SP43061, Bhagalpur-Montala Subproject							
Part-C: Resectioning of Embankment	13.50 km	25600962	25,600,962	25,600,962	100		
Part-B: Re-excavation of Monohara Khal	1.60 km	808541	808,541	808,541	100		
Part-A: Re-excavation of Kalikandhaha Khal	3.25 km	299789	299,789	299,789	100		
Part-D: WMCA Office & Others	12mx6m	1349990	1,349,990	1,349,990	100		
Part-A: Modification of Existing kalikadhaka khal Box Culvert	6V-1.5mx1.8	30234229	30,234,229	30,235,229	100	-1,000	
Part-B: Modification of Bahadgara Khal Box Culvert	4V-1.5mx1.8m	2214110	2,214,110	2,214,110	100		
Part-C: Modification of Existing Monohara Khal Bridge	4V-1.5mx1.8m	7636709	7,636,709	7,366,709	100	270,000	
Subproject Total (Tk)		68,144,329	68,144,329	67,875,329		269,000	
260. Sirajganj, Ullapara							
SP45145, Naimuri Alidah Subproject							
Part-A: Re-sectioning Embankment (Noruthern Part)	3.87 km	5349214	5,349,214	5,349,214	100		
Part-B: Re-sectioning Embankment (Southern Part)	3.05 km	6266986	6,266,986	4,386,890	100	1,880,096	
Part-A: Construction of Vengri Box Sluice (1v-1.2mX1.2m)	(1v-1.2mX1.2m)				100		
Part-B: Construction of Mollapara Box Sluice (1v-1.2mX1.2m)	(1v-1.2mX1.2m)				100		
Part-C: Construction of palisading					100		
Part-D: Construction of WMCA office & others	12mX6m				100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		11,616,200	11,616,200	9,736,104		1,880,096	
Upazila Total (Tk)		79,760,529	79,760,529	77,611,434		2,149,096	
District Total (Tk)		162,193,955	162,193,955	156,632,836		5,561,118	
261. Thakurgaon, Baliadangi							
SP45146, Chotoshingia-Goalkari Subproject							
Part-A: Re-excavation of Choto Singia -Goalkari Khal	7.32 km	6522999	6,522,999	4,696,559	100	1,826,440	30/04/2015
Part-B: Re-excavation of Levee Khal	0.70 km	1340282	1,340,282	965,003	100	375,279	30/04/2015
Part-C: Construction of Reference Lined Section		121137	121,137	87,219	100	33,918	30/04/2015
Part-A: Construction of Choto Singia -Goalkari Khal Weir	(1-BAY 14.00mX2.00m)	11841529	11,841,529	11,841,529	100		13/03/2017
Part-B: Construction of Choto Singia -Goalkari Khal WRS	(4v-1.5mX2.0m)	12182290	12,182,290	12,182,290	100		14/09/2015
Part-C: WMVA Office & Others	12mX6m	1071116	1,071,116	1,071,116	100		13/03/2017
Subproject Total (Tk)		33,079,353	33,079,353	30,843,716		2,235,637	
Upazila Total (Tk)		33,079,353	33,079,353	30,843,716		2,235,637	
262. Thakurgaon, Haripur							
SP45149, Kishoree Beel Subproject							
Part-A: Re-excavation of Kishoree Khal	1.95 km	2217416	2,217,416	2,217,416	100		
Part-A: Kishoree Khal Regulator	(2v-1.5mX1.8m)				100		
Part-B: WMCA Office & others	12mX6m				100		
Subproject Total (Tk)		2,217,416	2,217,416	2,217,416			
Upazila Total (Tk)		2,217,416	2,217,416	2,217,416			
263. Thakurgaon, Pirganj							
SP44110, Bokradara Khal Subproject							
Part-A: Re-excavation of Bokradhara Khal	3.70 km	1537357	1,537,357	953,161	100	584,196	30/04/2015
Part-B: Construction of Reference Lined Section		77768	77,768	77,768	100		30/04/2015
Part-A: Construction of Regulator		7821103	7,821,103	7,821,103	100		16/09/2015
Part-B: WMCA Office & Others	12mX6m	1041640	1,041,640	1,041,640	100		16/09/2015
Subproject Total (Tk)		10,477,868	10,477,868	9,893,673		584,196	
264. Thakurgaon, Pirganj							
SP44122, Kahani Beel Subproject							
Part-A: Re-excavation of kahalia River	7.60 km	4554137	4,554,137	4,554,137	100		30/04/2015
Part-B: Re-excavation of Jolui River	2.80 km	1979553	1,979,553	1,979,553	100		30/04/2015
Part-C: Construction of Reference Lined Section		114958	114,958	114,958	100		30/04/2015
Part-A: Kahalia River WRS	(9v-1.5m X 1.8m) Ch.0+028 km	21685791	21,685,791	21,685,791	100		16/09/2015
Part-B: WMCA Office & Others	12mX6m	1311211	1,311,211	1,311,211	100		16/09/2015
Subproject Total (Tk)		29,645,650	29,645,650	29,645,650			
Upazila Total (Tk)		40,123,518	40,123,518	39,539,323		584,196	
265. Thakurgaon, Sadar							
SP44086, Sonnashipara Subproject							
Part-A: Re-excavaion of Khal	0.27 km	109826	109,826	109,826	100		
Part-A: Construction of Sannashipara khal WRS (1V-1.5mx1.5m)	(1V-1.5mx1.5m)	2809469	2,809,469	2,809,469	100		23/09/2016
Part-B: WMCA Office & Others	12mX6m	1016516	1,016,516	1,016,516	100		23/09/2016
Subproject Total (Tk)		3,935,811	3,935,811	3,935,811			
Upazila Total (Tk)		3,935,811	3,935,811	3,935,811			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
District Total (Tk)		79,356,097	79,356,097	76,536,265		2,819,833	
Project Total (Tk)		5,278,418,483	5,278,132,410	3,965,822,962		1,312,309,448	

Participatory Small Scale Water Resources Sector Project

Progress Report (Enhancement SP)

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
1. Bagerhat, Sadar							
SP25284, Goshala Subproject							
Part-A: Construction of O&M Sheed HBB Connecting road	12mx6m	1689498	1,689,498	1,475,683	100	213,815	22/12/2013
Part-B: Construction of 1no U-Drain	600mmx625mm	91571	91,571	79,983	100	11,589	22/12/2013
Part-C: WMCA Office & others	12mx6m	1367384	1,367,384	1,194,335	100	173,050	22/12/2013
Subproject Total (Tk)		3,148,453	3,148,453	2,750,000		398,453	
Upazila Total (Tk)		3,148,453	3,148,453	2,750,000		398,453	
District Total (Tk)		3,148,453	3,148,453	2,750,000		398,453	
2. Barguna, Amtali							
SP25318, Mirar Khal-Magan Khar Khal Subproject							
Part-A: Re-excavation of Mirar khal-Magan Khal Branch-1	1.00 km	618090	618,090	618,090	100		
Part-B: Re-excavation of Mirar khal-Magan Khal Branch-2	2.20 km	1399175	1,399,175	1,399,175	100		
Part-C: Re-excavation of Mirar khal-Magan Khal Branch-3	0.50 km	91777	91,777	91,777	100		
Subproject Total (Tk)		2,109,042	2,109,042	2,109,042			
Upazila Total (Tk)		2,109,042	2,109,042	2,109,042			
3. Barguna, Betagi							
SP25308, Chhoto Mokamia-Bara Mokamia Subproject							
Re-excavation of Katalkhal Branch Khal	3.60 km	1951157	1,951,157	1,951,157	100		30/04/2012
Re-excavation of Banier Khal	6.94 km	852687	852,687	852,687	100		30/04/2012
Subproject Total (Tk)		2,803,844	2,803,844	2,803,844			
Upazila Total (Tk)		2,803,844	2,803,844	2,803,844			
4. Barguna, Patharghata							
SP13071, Koralia-Hazir Khal DR Subproject							
Part-A: Re-excavation of Koralia Khal	2.63 km	1571885	1,571,885	1,571,885	100		
Part-B: Re-excavation of Ruhita Baltalata Khal	0.91 km	553812	553,812	553,812	100		
Part-C: Re-excavation of Ruhita lata khal	0.90 km	554384	554,384	554,384	100		
Part-D: Re-excavation of Ruhita Baltala khal	0.30 km	387211	387,211	387,211	100		
Subproject Total (Tk)		3,067,292	3,067,292	3,067,292			
5. Barguna, Patharghata							
SP15268, Kakchira DR Subproject							
Part-A: Re-excavation of Kakchira Puran Barani Khal & 4 Nos. of reference lined section	3.80 km	2034680	2,034,680	2,034,680	100		
Part-A: Construction of WMCA office and others	12mX6m	1426148	1,426,148	1,426,148	100		
Subproject Total (Tk)		3,460,828	3,460,828	3,460,828			
6. Barguna, Patharghata							
SP15279, Nachnapara Khal DR Subproject							
part-A: Re-excavation of Aplier Khal & 3 Nos. reference lined section	1.90 km	1237010	1,237,010	1,237,010	100		
part-B: Re-excavation of Nachanpara Branch Khal-1 & 1 Nos. reference lined section	0.71 km	219210	219,210	219,210	100		

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
part-C: Re-excavation of Nachanpara Branch Khal-2 & 1 Nos. reference lined section	0.50 km	160175	160,175	160,175	100		
part-A: Construction of WMCA Office and others	12mX6m	1426148	1,426,148	1,426,148	100		
Subproject Total (Tk)		3,042,543	3,042,543	3,042,543			
Upazila Total (Tk)		9,570,663	9,570,663	9,570,663			
7. Barguna, Sadar							
SP15290, Maitha Khal DR Subproject							
Part-A: Re-excavation of Amrajuri Branch khal	0.30 km	92026	92,026	92,026	100		30/04/2016
Part-B: Re-excavation of Dasher khal	0.75 km	27612	27,612	27,612	100		30/04/2016
Part-C: Re-excavation of Dakatia khal	1.61 km	700855	700,855	700,855	100		30/04/2016
Part-D: Re-excavation of Mothertala khal	0.50 km	116069	116,069	116,069	100		30/04/2016
Part-A: WMCA Office & others	12mX6m	1332150	1,332,150	1,332,150	100		30/12/2016
Subproject Total (Tk)		2,268,712	2,268,712	2,268,712			
8. Barguna, Sadar							
SP15332, Baliatali DR Subproject							
Part-A: Re-excavation of Baro Baliatali khal	3.31 km	1378175	1,378,175	1,378,175	100		
Part-B: Re-excavation of Baro Baliatali Branch khal	1.00 km	400864	400,864	400,864	100		30/04/2016
Subproject Total (Tk)		1,779,039	1,779,039	1,779,039			
9. Barguna, Sadar							
SP25324, Parir Khal Subproject							
Re-excavation of Parir khal	4.00 km	3340232	3,340,232	2,970,232	100	370,000	30/04/2013
Subproject Total (Tk)		3,340,232	3,340,232	2,970,232		370,000	
Upazila Total (Tk)		7,387,983	7,387,983	7,017,983		370,000	
District Total (Tk)		21,871,533	21,871,533	21,501,533		370,000	
10. Barisal, Babuganj							
SP25314, Madhabpasa Subproject							
Part-A: Re-excavation of Durgakhali Khal	2.34 km	1424919	1,424,919	1,424,919	100		30/04/2014
Part-B: Re-excavation of Lafadi Branch Khal	1.24 km	643667	643,667	643,667	100		30/04/2014
Part-C: Re-excavation of Dukur Khal	1.80 km	776446	776,446	776,446	100		30/04/2014
Subproject Total (Tk)		2,845,032	2,845,032	2,845,032			
Upazila Total (Tk)		2,845,032	2,845,032	2,845,032			
11. Barisal, Bakerganj							
SP13102, Faridpur FCD Subproject							
Part-A: Re-excavation of Faridpur khal	2.30 km	1671270	1,671,270	1,671,270	100		30/04/2016
Part-B: Re-excavation of Mangali khal	1.70 km	1063644	1,063,644	1,063,644	100		30/04/2016
Part-C: Re-excavation of Mangali Mora khal	0.70 km	405053	405,053	405,053	100		30/04/2016
Part-A: WMCA Office & Others	12mX6m	1496477	1,496,477	1,496,477	100		10/02/2017
Subproject Total (Tk)		4,636,444	4,636,444	4,636,444			
12. Barisal, Bakerganj							
SP15294, Kabai FCD Subproject							
Part-A: Re-excavation fo Datta Bari khal	3.08 km	191490	191,490	191,490	100		30/04/2014
Part-B: Re-excavation fo Datta Bari Branch khal	1.35 km	512731	512,731	512,731	100		30/04/2014
Part-A: WMCA & others	(12mX6m)	1506808	1,506,808	1,506,808	100		30/04/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		2,211,029	2,211,029	2,211,029			
Upazila Total (Tk)		6,847,473	6,847,473	6,847,473			
13. Barisal, Gournadi							
SP15306, Mahilara FCD Subproject							
Re-excavation of Madha Bejhar Khal	1.43 km	1210223	1,210,223	1,210,223	100		
Re-excavation of Uttar Bejhar Khal	1.14 km	1217360	1,217,360	1,217,360	100		
Re-excavation of Kashembad Khal	0.65 km	1736126	1,736,126	1,736,126	100		
Subproject Total (Tk)		4,163,709	4,163,709	4,163,709			
14. Barisal, Gournadi							
SP15307, Sarikal FCD Subproject							
Part-A: Re-excavation of Hsnabad khal	3.30 km	2093787	2,093,787	2,093,787	100		
Part-B: Re-excavation of Saricol khal	2.00 km	1307900	1,307,900	1,307,900	100		
Part-C: Construction of Reference Lined Section		101569	101,569	101,569	100		
Subproject Total (Tk)		3,503,256	3,503,256	3,503,256			
15. Barisal, Gournadi							
SP15308, Nalchira FCD Subproject							
Part-A: Re-excavation of South Pingiakathi Khal	2.70 km	1800870	1,800,870	1,800,870	100		
Part-B: Re-excavation of West Hazipara Khal	1.60 km	1575389	1,575,389	1,575,389	100		
Subproject Total (Tk)		3,376,259	3,376,259	3,376,259			
Upazila Total (Tk)		11,043,224	11,043,224	11,043,224			
16. Barisal, Mehendiganj							
SP14171, Khajuria FCD Subproject							
Part-A: Re-excavation east Ratanpur Khal	3.50 km	1630059	1,630,059	1,630,059	100		30/04/2016
Subproject Total (Tk)		1,630,059	1,630,059	1,630,059			
Upazila Total (Tk)		1,630,059	1,630,059	1,630,059			
17. Barisal, Muladi							
SP13073, Kazir Char DR Subproject							
Part-A: Re-excavation of Koyler Branch Khal	1.90 km	2148970	2,148,970	2,148,970	100		30/04/2014
Part-B: Re-excavation of Howlader Branch Khal	1.10 km	559990	559,990	559,990	100		30/04/2014
Part-C: Re-excavation of Madrashar Khal	0.60 km	730775	730,775	730,775	100		30/04/2014
Subproject Total (Tk)		3,439,735	3,439,735	3,439,735			
18. Barisal, Muladi							
SP14196, Toyka FCD Subproject							
Part-A: Re-excavation of khoner Dange Khal	0.48 km	295683	295,683	295,683	100		
Part-B: Re-excavation of Bepari barir khal	1.60 km	832551	832,551	832,551	100		
Part-C: Re-excavation of Shajir khal	0.50 km	164092	164,092	164,092	100		
Part-D: Re-excavation of Char Algi Shajir khal	1.45 km	493810	493,810	492,810	100	1,000	
Part-E: Re-excavation of Rishi Barir khal	1.30 km	776460	776,460	776,460	100		
Part-F: Re-excavation of Char Algi Shajir Branch khal	0.50 km	391139	391,139	391,139	100		
Subproject Total (Tk)		2,953,735	2,953,735	2,952,735		1,000	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
19. Barisal, Muladi							
SP15274, Sreemoti FCD Subproject							
Re-excavation of Modha-Gachua Khal	2.10 km	2652052	2,652,052	2,652,052	100		30/04/2013
Re-excavation of Hosnabad Khal	5.03 km	632897	632,897	632,897	100		30/04/2013
Subproject Total (Tk)		3,284,949	3,284,949	3,284,949			
Upazila Total (Tk)		9,678,419	9,678,419	9,677,419		1,000	
District Total (Tk)		32,044,207	32,044,207	32,043,207		1,000	
20. Bogra, Sadar							
SP25330, Barikol-Kalidah Beel Subproject							
Part-A: Re-excavation of Khalidah Beel-1	0.39 km	2494556	2,494,556	2,494,556	100		
Part-B: Re-excavation of Khalidah Beel-2	0.15 km	838469	838,469	838,469	100		
Subproject Total (Tk)		3,333,025	3,333,025	3,333,025			
Upazila Total (Tk)		3,333,025	3,333,025	3,333,025			
District Total (Tk)		3,333,025	3,333,025	3,333,025		0	
21. Chandpur, Faridganj							
SP25294, Aicher Bager Khal Subproject							
Re-excavation of Embankment	3.10 km	2989298	2,989,298	2,421,750	100	567,548	30/04/2013
Re-excavation of Lakshipur khal	0.75 km	744625	744,625	3,025,000	100	-2,280,375	30/04/2013
Subproject Total (Tk)		3,733,923	3,733,923	5,446,750		-1,712,827	
22. Chandpur, Faridganj							
SP25295, Chowdhuri Miji Khal Subproject							
Part-A: Re-section of Dighar Corner Embankment	1.20 km	1807076	1,807,076	1,807,076	100		
Part-B: Re-section of Dighar Embankment	0.90 km	909351	909,351	909,351	100		
Part-C: Re-excavation of Dighar Hajiganj Khal	0.90 km	670597	670,597	670,597	100		
Subproject Total (Tk)		3,387,024	3,387,024	3,387,024			
23. Chandpur, Faridganj							
SP25296, Sreekhalia Khal Subproject							
Part-A: re-sectioning of hajiganj Embankment	1.99 km	1894379	1,894,379	1,894,379	100		
Part-B: Re-sectioning of hajiganj Khal & reference lined Section	1.50 km	1379880	1,379,880	1,379,880	100		
Subproject Total (Tk)		3,274,259	3,274,259	3,274,259			
Upazila Total (Tk)		10,395,206	10,395,206	12,108,033		-1,712,827	
District Total (Tk)		10,395,206	10,395,206	12,108,033		-1,712,827	
24. Chapai Nawabgonj, Gomostapur							
SP25237, Hogla-Damosh Subproject							
Part-A:- Est. for laying of 315mm dia Upvc buried pipe at Ch.1+517 km to 2+187	at Ch.1+517 km to 2+187	1964880	1,964,880	1,964,880	100		08/08/2016
Part-C:- Est. for laying of 315mm dia Upvc buried pipe at Ch.0+480 km to 1+150 km	at Ch.0+480 km to 1+150 km	2003510	2,003,510	2,003,510	100		08/08/2016
Part-D:- Est. for laying of 315mm dia Upvc buried pipe at Ch.0+000 km to 0+290 km	at Ch.0+000 km to 0+290 km	874164	874,164	874,164	100		08/08/2016
Part-B:- Est. for open brick canal staring from brick canal at Ch.0+220 km to 0+480	Ch.0+220 km to 0+480	699810	699,810	699,810	100		08/08/2016
Subproject Total (Tk)		5,542,364	5,542,364	5,542,364			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		5,542,364	5,542,364	5,542,364			
25. Chapai Nawabgonj, Nachol SP25267, Chandpara Subproject							
Part-A: Construction of RCC suction Chamber near the pump point of Chandpara irrigation sp		1721936	1,721,936	1,721,936	100		
Part-B: Construction Pakai Hazi uPVC buried pipe		1868841	1,868,841	1,868,841	100		
Subproject Total (Tk)		3,590,777	3,590,777	3,590,777			
Upazila Total (Tk)		3,590,777	3,590,777	3,590,777			
26. Chapai Nawabgonj, Sadar SP11004, Agrani Irrigation CAD Subproject							
Re-Construction of RCC open Branch cannel	2700 m	7311435	7,311,435	6,980,000	100	331,435	19/06/2012
Subproject Total (Tk)		7,311,435	7,311,435	6,980,000		331,435	
27. Chapai Nawabgonj, Sadar SP22021, Mohammadkhani Subproject							
Construction of 200mm dia uPVC buried pipe	3nos, 1220x3=3660m	3101258	3,101,258	3,038,000	100	63,258	03/01/2014
Subproject Total (Tk)		3,101,258	3,101,258	3,038,000		63,258	
28. Chapai Nawabgonj, Sadar SP22022, Behula Subproject							
Rcc Buried Pipe ,Rcc Open Cannel,Rcc Platform near the Pump Sump		3006170	3,006,170	3,000,000	100	6,170	
Subproject Total (Tk)		3,006,170	3,006,170	3,000,000		6,170	
29. Chapai Nawabgonj, Sadar SP22023, Nayagola-Mohananda Subproject							
Part-A: Construction of 03 nos. platform & Stair by the sides of the river	03 nos.	1420564	1,420,564	1,413,923	100	6,641	03/02/2013
Part-B: Construction of main RCC open Cannel	at Ch. 0.00-1650.00m	6192576	6,192,576	6,163,627	100	28,949	03/02/2013
Subproject Total (Tk)		7,613,140	7,613,140	7,577,550		35,590	
30. Chapai Nawabgonj, Sadar SP25241, Palsha-Moheshpur Subproject							
Part-A:400mm dia uPVC Buried Pipe	at Ch.0+000km to 1+005 km	3639619	3,639,619	3,469,007	100	170,613	
Part-B: Construction of Outfall Chamber at Amarat		32518	32,518	30,993	100	1,524	
Subproject Total (Tk)		3,672,137	3,672,137	3,500,000		172,137	
31. Chapai Nawabgonj, Sadar SP25288, Dariapur Subproject							
Re-construction of PVC buried pipe network system	300mm dia, 1200m	8827823	8,827,823	8,823,000	100	4,823	19/06/2012
Subproject Total (Tk)		8,827,823	8,827,823	8,823,000		4,823	
32. Chapai Nawabgonj, Sadar SP25289, Chapai Grameen Subproject							
Part-A: Estimate for laying 400mm dia Upvc buried pipe 0+360 km to 1+510 km	Ch. 0+360 km to 1+510 km	5121656	5,121,656	5,121,656	100		08/08/2016
Part-B: Estimate for laying 400mm dia Upvc buried pipe 0+000 km to 0+190 km	at Ch. 0+000 km to 0+190 km	849845	849,845	849,845	100		08/08/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		5,971,501	5,971,501	5,971,501			
Upazila Total (Tk)		39,503,463	39,503,463	38,890,052		613,412	
District Total (Tk)		48,636,604	48,636,604	48,023,192		613,412	
33. Chittagong, Mirsharai							
SP25247, Bawa Chhara Subproject							
Part-A: Construction of Uuder ground Irrigation pipe line,drain,Header tank & Brick canal		6179221	6,179,221	6,179,221	100		
Subproject Total (Tk)		6,179,221	6,179,221	6,179,221			
Upazila Total (Tk)		6,179,221	6,179,221	6,179,221			
34. Chittagong, Rauzan							
SP25263, Dabua Khal Subproject							
Part-A: Re-excavation of Dabua Khal	0.60 km	318137	318,137	318,137	100		
Part-A: Enhancement of the retention Structure Of Dadua Khal		5209350	5,209,350	5,209,250	100	100	
Part-B: WMCA Office & Others	12mX6m	7230173	7,230,173	7,230,173	100		
Subproject Total (Tk)		12,757,660	12,757,660	12,757,560		100	
Upazila Total (Tk)		12,757,660	12,757,660	12,757,560		100	
District Total (Tk)		18,936,881	18,936,881	18,936,781		100	
35. Chuadanga, Dhamurhuda							
SP25322, Kanaidanga Khal Subproject							
Part-C: Re-excavation of Kanaidanga khal	2.60 km	241194	241,194	240,000	100	1,194	19/02/2014
Part-A: Improvement of Road From Kanaidanga FRB Bridge	atCh.0 +480 km&at Ch0+070km	2192872	2,192,872	2,170,944	100	21,929	
Part-B: Improvement of HBB Road From Kanaidanga FRB Bridge	at Ch 0+000km to 0+1000km	159909	159,909	158,310	100	1,599	
Subproject Total (Tk)		2,593,975	2,593,975	2,569,253		24,722	
Upazila Total (Tk)		2,593,975	2,593,975	2,569,253		24,722	
36. Chuadanga, Sadar							
SP13044, Nabo Ganga Khal FCD Subproject							
Part-A: Construction of 2 vent(2.0mX2.0m). BoX Culvert Kulchara more-Pasuhatpara road at ch.970m	2 vent(2.0mX2.0m) at Ch.970m	1103502	1,103,502	1,103,589	100	-87	16/09/2012
Part-B: Construction of 1 vent(1.3mX1..3m) BoX Culvert Kulchara more-Pasuhatpara road at ch.720m	1 vent(1.3mX1..3m) at Ch.720m.	465411	465,411	464,411	100	1,000	16/09/2012
Subproject Total (Tk)		1,568,913	1,568,913	1,568,000		913	
Upazila Total (Tk)		1,568,913	1,568,913	1,568,000		913	
District Total (Tk)		4,162,888	4,162,888	4,137,253		25,634	
37. Cox's Bazar, Chakoria							
SP23097, Khutakhali Chhara Subproject							
Part-A: Construction of Lined Canal with sump & platfrom L=240m	L=240m	597305	597,305	597,305	100		23/08/2016
Part-B: Construction of Lined Canal with sump & platfrom L=450m	L=450m	1108855	1,108,855	1,108,855	100		23/08/2016
Part-C: Construction of Lined Canal with sump & platfrom L=404m	L=404m	995186	995,186	995,186	100		23/08/2016
Part-D: Construction of Lined Canal with sump & platfrom L=400m	L=400m	968644	968,644	968,644	100		23/08/2016
Part-E: Construction of Lined Canal with sump & platfrom L=200m	L=200m	483909	483,909	483,909	100		23/08/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		4,153,899	4,153,899	4,153,899			
Upazila Total (Tk)		4,153,899	4,153,899	4,153,899			
38. Cox's Bazar, Pekua							
SP23098, Tetang-Sonaichari Khal Subproject							
Part-A: Construction of irrigation Drain	1050 m	2956979	2,956,979	2,956,979	100		
Part-B: Development of road by HBB	60m	671149	671,149	671,149	100		
Subproject Total (Tk)		3,628,128	3,628,128	3,628,128			
Upazila Total (Tk)		3,628,128	3,628,128	3,628,128			
39. Cox's Bazar, Ramu							
SP22040, Sonaichhari (Ramua) Subproject							
Part-A: Construction of U-Drain	700 m	2269489	2,269,489	2,241,758	100	27,731	02/03/2014
Part-B: Construction of Approach road	75m	338738	338,738	334,598	100	4,139	02/03/2014
Subproject Total (Tk)		2,608,226	2,608,226	2,576,356		31,870	
40. Cox's Bazar, Ramu							
SP23096, Borojung Chhari Subproject							
Part-D: Earth work of Left and Right		390956	390,956	390,956	100		
Part-A: Construction of U-Drain	l=733m	2379663	2,379,663	2,379,663	100		02/02/2014
Part-B: Construction of Approach road		402574	402,574	402,574	100		02/02/2014
Part-C: WMCA Office & Others	12mx6m	1366093	1,366,093	1,366,093	100		02/02/2014
Subproject Total (Tk)		4,539,286	4,539,286	4,539,286			
Upazila Total (Tk)		7,147,512	7,147,512	7,115,642		31,870	
41. Cox's Bazar, Sadar							
SP23085, Sonkhola Subproject							
Re-sectioning of Embankment	2.08 km	1466000	1,466,000	1,466,000	100		30/04/2012
Subproject Total (Tk)		1,466,000	1,466,000	1,466,000			
42. Cox's Bazar, Sadar							
SP25245, Chaufaldandi Subproject							
Part-A: Re-excavation of Valuaguri Khal	0.06 km	93712	93,712	79,085	100	14,627	30/04/2013
Part-B: Re-section of Embankment	0.20 km	433542	433,542	418,915	100	14,627	30/04/2013
Part-A: Construction of Pipe Sluice	(1v-900 mm dia)	2074339	2,074,339	2,071,568	100	2,771	19/12/2014
Subproject Total (Tk)		2,601,593	2,601,593	2,569,568		32,025	
Upazila Total (Tk)		4,067,593	4,067,593	4,035,568		32,025	
43. Cox's Bazar, Ukhia							
SP25252, Paglir Beel-Sikderpara subproject							
Part-D: Construction of Ruber dam	at Ch.0+000 km to Road .695 km	2330340	2,330,340	2,330,340	100		23/08/2016
Part-B: Construction of Lined Canal with sump & platform.300 km	at Ch. 0+000 km to 0+300 k m	766008	766,008	766,008	100		23/08/2016
Part-C: Construction of Lined Canal with sump & platform.400 km	0+000 km to 0+400 km	1017473	1,017,473	1,017,473	100		23/08/2016
Part-A: Construction of Drain Culvert		108026	108,026	108,026	100		23/08/2016
Subproject Total (Tk)		4,221,847	4,221,847	4,221,847			
Upazila Total (Tk)		4,221,847	4,221,847	4,221,847			
District Total (Tk)		23,218,980	23,218,980	23,155,084		63,895	
44. Dhaka, Dhamrai							
SP23045, Manukhali Subproject							
Re-sectioning of Embankment	0.57 km	549798	549,798		100	549,798	
Re-sectioning of Embankment	0.88 km	560861	560,861		100	560,861	
Re-excavation of Manukhali khal	1.35 km	151381	151,381		100	151,381	
Improvement of road from Tailed jame mosque to manu khal sluice gate	450m	2047742	2,047,742	1,730,000	100	317,742	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		3,309,782	3,309,782	1,730,000		1,579,782	
45. Dhaka, Dhamrai							
SP23060, Alam Khali Subproject							
Part-A: Re-sectioning of Embankment (3 Vent 900mm dia)at Dakatmara to Millgate	Ch.1050m	1918959	1,918,959	531,328	100	1,387,631	30/04/2013
Part-B: Re-sectioning of Embankment Basta Bazar To Sluicgate	0.22 km	71472	71,472	71,472	100		30/04/2013
Part-C: Re-excavation of Borrowpit Khal	2.00 km	639680	639,680	301,400	100	338,280	30/05/2011
Part-D: Re-excavation of Nayachar khal	0.30 km	83875	83,875	301,400	100	-217,525	30/05/2011
Part-E: Re-excavation of West Sutrapur khal	0.50 km	80862	80,862	301,400	100	-220,538	30/04/2013
Part-B: Construction of Borrowpit khal Pipe Sluice (2 Vent 900mm dia)	(2 Vent 900mm dia)	2029382	2,029,382	2,021,244	100	8,139	30/04/2013
Part-C: Construction of Indra khal Pipe Sluice (2 Vent 900mm dia)	(2 Vent 900mm dia)	2343379	2,343,379	2,335,240	100	8,139	30/04/2013
Part-A: Construction of Borrowpit khal Pipe Sluice (3 Vent 900mm dia)	(3 Vent 900mm dia)at Ch.1050m	2989016	2,989,016	2,980,876	100	8,140	30/04/2013
Part-D: Alamkhali khal Regulator Downstream protection		1054305	1,054,305	1,046,166	100	8,139	30/04/2013
Subproject Total (Tk)		11,210,930	11,210,930	9,890,526		1,320,404	
Upazila Total (Tk)		14,520,711	14,520,711	11,620,526		2,900,185	
District Total (Tk)		14,520,711	14,520,711	11,620,526		2,900,185	
46. Faridpur, Boalmari							
SP15331, Asharia Beel DR Subproject							
Part-A: Re-excavation of Asharia Khal	0.54 km	422356	422,356	422,356	100		
Part-B: Re-Sectioning of Asharia Khal	2.64 km	2501159	2,501,159	2,501,159	100		
Part-B: Improveent of HBB WMCA Connecting Road 00m-80m					100		
Part-A: WMCA Office & Others	12mX6m				100		
Subproject Total (Tk)		2,923,515	2,923,515	2,923,515			
47. Faridpur, Boalmari							
SP25326, Atghoria Beel Subproject							
Part-C: Improvement Of HBB WMCA Connecting Road (L=55m)	(L=55m)				100		
Part-A: Construction of RCC Lined Canal (L=800m)	(L=800m)				100		
Part-B: WMCA Office & Others	12mX6m				100		
Subproject Total (Tk)		0	0	0			
Upazila Total (Tk)		2,923,515	2,923,515	2,923,515			
48. Faridpur, Madhukhali							
SP13056, Sonatala FCD Subproject							
Part-A: Re-excavation of Potanga Khal	1.70 km	1631798	1,631,798	716,668	100	915,130	28/05/2013
Part-B: Re-excavation of Khadakhola Khal	0.50 km	410667	410,667	358,334	100	52,333	28/05/2013
Part-A : Pipe Sluice	1V - 900mm dia	1502546	1,502,546	1,502,546	100		30/05/2013
Part-B: Replacement of vertical lift gate & flapgate	1V-1.2mx1.5m	12395	12,395	12,395	100		28/05/2013
Part-C: Provision of Fall Board for existing Sildhijuri Pipe Sluice	1V -900mm dia	111026	111,026	111,026	100		30/05/2013
Part-D: Impr. of road by HBB pavem on Dumaim Mosque toShidlajuri Road	ch. 0+0km to ch. 4+085 km	9057926	9,057,926	9,057,926	100		28/05/2013
Part-E: Construction of Masonry Pillars (6 Nos.) to monitor water levels & operation	6 Nos.	13072	13,072	13,072	100		28/05/2013
Subproject Total (Tk)		12,739,430	12,739,430	11,771,967		967,463	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
49. Faridpur, Madhukhali							
SP14193, Komorpur-Gopalbila FCD Subproject							
Part-B: Improvement of HBB WMCA Connecting Road	Length=19.00 km	58932	58,932	58,932	100		
Part-A: Construction of WMCA office and others	12mX6m	1420718	1,420,718	1,420,718	100		
Subproject Total (Tk)		1,479,650	1,479,650	1,479,650			
50. Faridpur, Madhukhali							
SP14197, Mitain-Naldanga FCD Subproject							
Improvement of HBB road/embankment on Mitain-Naldanga embankment/road under Mitain-Naldanga SP	1.22 km	3975174	3,975,174	3,975,174	100		
Subproject Total (Tk)		3,975,174	3,975,174	3,975,174			
51. Faridpur, Madhukhali							
SP22026, Sriramkandi Subproject							
Part-A: Drainage outlet Structure (1V-900mm) dia at Ch.2+200	(1V-900mm) dia at Ch.2+200	1787695	1,787,695	1,787,695	100		01/01/2013
Part-B: Drainage outlet Structure (1V-900mm) dia at Ch.7+050	(1V-900mm) dia at Ch.7+050	1567576	1,567,576	1,567,576	100	0	01/02/2013
Subproject Total (Tk)		3,355,271	3,355,271	3,355,271		0	
52. Faridpur, Madhukhali							
SP24181, Meghchami Subproject							
Part-B: Re-Sectioning of Magchami Meghami Norokona Purbopara-sluice gate	0.30 km	860026	860,026	860,026	100		
Part-A: Re-excavation of Magchami Manabeel Khal	0.60 km	279503	279,503	279,503	100		
Part-A: Improv. of HBB road H/O Azad Sk.-Magchami H. School and Hat Conn. road Ch.125.0m to 425.0m	Ch.125.0m to 425.0m	858642	858,642	858,642	100		
Subproject Total (Tk)		1,998,170	1,998,170	1,998,170			
Upazila Total (Tk)		23,547,695	23,547,695	22,580,233		967,463	
53. Faridpur, Sadar							
SP14166, Pandanga-Kendor Beel DR Subproject							
Part-A: Construction of WMCA office and others	12mX6m	2909965	2,909,965	2,909,965	100		27/02/2017
Subproject Total (Tk)		2,909,965	2,909,965	2,909,965			
Upazila Total (Tk)		2,909,965	2,909,965	2,909,965			
District Total (Tk)		29,381,175	29,381,175	28,413,713		967,463	
54. Gopalganj, Sadar							
SP14167, Charboira-Chargobra-Bhatia Khal DR Subproject							
Part-A: Construction of WMCA Office and others	12mX6m	1100438	1,100,438	1,100,438	100		31/12/2016
Subproject Total (Tk)		1,100,438	1,100,438	1,100,438			
Upazila Total (Tk)		1,100,438	1,100,438	1,100,438			
55. Gopalganj, Tungipara							
SP13042, Kaikubunia-Chinguri FCD Subproject							
Part-A: Construction of 3 nos RCC pond and 741.0 m RCC Open Cannal	741.0 m	2990183	2,990,183	2,990,183	100		
Subproject Total (Tk)		2,990,183	2,990,183	2,990,183			
56. Gopalganj, Tungipara							
SP24131, Balajtala-Kalmaidanga Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Re-Sectioning of Embankment Munsir char Remodeling Sluice Gate	1.05 km	1970057	1,970,057	1,970,057	100		
Part-B: Re-excavation of sener char khal & referense lined section	1.25 km	944177	944,177	944,177	100		
Subproject Total (Tk)		2,914,234	2,914,234	2,914,234			
Upazila Total (Tk)		5,904,417	5,904,417	5,904,417			
District Total (Tk)		7,004,855	7,004,855	7,004,855		0	
57. Habiganj, Bahubal							
SP23063, Sundrateki-Kamai Chhara Subproject							
Part-A:- Cons. of RCC Lined Canal		1459125	1,459,125	1,459,125	100	0	18/08/2016
Part-C:- Cons. of RCC U-Drain		56993	56,993	56,993	100		18/08/2016
Part-B:- Improvement of HBB Road		671696	671,696	671,696	100		18/08/2016
Subproject Total (Tk)		2,187,815	2,187,815	2,187,814		0	
Upazila Total (Tk)		2,187,815	2,187,815	2,187,814		0	
58. Habiganj, Baniachang							
SP23049, Katiar Bon Subproject							
Re-excavation of Pilukhali Khal	0.95 km	895621	895,621	895,621	100		
Re-excavation of Salukadyer khal	1.30 km	2208515	2,208,515	1,409,713	100	798,802	
Re-sectioning of Approach road raising both sides of WRS		193394	193,394	20,600	100	172,794	
Construction of RCC Drain Culvert		823172	823,172		100	823,172	
Subproject Total (Tk)		4,120,702	4,120,702	2,325,934		1,794,768	
Upazila Total (Tk)		4,120,702	4,120,702	2,325,934		1,794,768	
District Total (Tk)		6,308,517	6,308,517	4,513,748		1,794,769	
59. Jessore, Jhikargacha							
SP15281, Padma Beel FCD Subproject							
WMCA Office & Others	12mx6m	4647774	4,647,774	4,647,774	100		01/12/2013
Construction of 02 Nos U-Type Drain Culvert	7.0 Long 375mmx450mm	151895	151,895	151,895	100		01/12/2013
Construction of 01 Nos U-Type Drain Culvert	7.0m long 625mmx600mm	101782	101,782	101,782	100		01/12/2013
Subproject Total (Tk)		4,901,451	4,901,451	4,901,451			
Upazila Total (Tk)		4,901,451	4,901,451	4,901,451			
60. Jessore, Sadar							
SP13079, Ichali WCS Subproject							
Part-A: Construction of 5 Nos 625mmx600mm U-drain	625mmx600mm & length5.0	3649170	3,649,170	3,649,170	100		27/10/2013
Part-B: Construction O & M sheed connction HBB Road	12mx6m	178073	178,073	178,073	100		27/10/2014
Subproject Total (Tk)		3,827,244	3,827,244	3,827,244			
Upazila Total (Tk)		3,827,244	3,827,244	3,827,244			
District Total (Tk)		8,728,695	8,728,695	8,728,695		0	
61. Jhalokathi, Nalchiti							
SP15218, Dapdapia FCD Subproject							
Part-A: Re-excavation of Borohota Branch khal	1.10 km	982240	982,240	982,240	100		30/04/2016
Part-B: Re-excavation of Borohota khal	0.82 km	260781	260,781	260,781	100		30/04/2016
Part-D: Re-excavation of Kobiraj bari khal	0.75 km	410082	410,082	410,082	100		30/04/2016
Part-C: Re-excavation of Bhaharar khal	1.30 km	1336798	1,336,798	1,336,798	100		30/04/2016
Subproject Total (Tk)		2,989,901	2,989,901	2,989,901			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
62. Jhalokathi, Nalchiti							
SP25310, Subidpur-Nalbunia Subproject							
Part-A: Re-excavation of Mollakhali Khal	2.18 km	1321268	1,321,268	1,321,268	100		
Part-B: Re-excavation of Uzir Barir Khal	1.40 km	830353	830,353	830,353	100		
Subproject Total (Tk)		2,151,621	2,151,621	2,151,621			
63. Jhalokathi, Nalchiti							
SP25320, Rajabaria Subproject							
Re-excavation of Gainer Khal	1.80 km	719181	719,181	653,300	100	65,881	30/04/2012
Re-excavation of Zaidur katalhali Khal	1.53 km	754603	754,603	689,712	100	64,891	30/04/2012
Re-excavation of Jhorjoriatola Khal	1.53 km	508657	508,657	443,766	100	64,891	30/04/2012
Re-excavation of Jhorjoriatola Branch-01 Khal	0.45 km	63219	63,219	63,219	100		30/04/2012
Re-excavation of Jhorjoriatola Branch-02Khal	0.60 km	116367	116,367	51,476	100	64,891	30/04/2012
Re-excavation of Sadogar Barir Khal	1.10 km	389418	389,418	324,527	100	64,891	30/04/2012
Subproject Total (Tk)		2,551,445	2,551,445	2,226,000		325,445	
64. Jhalokathi, Nalchiti							
SP25331, Kathipara-Tetulbari Subproject							
Re-excavation of Uttar Katipara Khal	1.50 km	314015	314,015	314,015	100		30/04/2012
Re-excavation of Mazibarir Khal	1.10 km	389603	389,603	389,603	100		30/04/2012
Re-excavation of Fokir Khalir Khal	1.62 km	515599	515,599	515,599	100		30/04/2012
Re-excavation of Jola Khalir Khal	1.10 km	268773	268,773	268,773	100		30/04/2012
Re-excavation of Harigada Khal	0.54 km	87565	87,565	87,565	100		30/04/2012
Re-excavation of Mazibarir Branch Khal	0.67 km	88963	88,963	88,963	100		30/04/2012
Part-B: Rain Water Harvesting of WMCA Office	12mx6m	46930	46,930	46,930	100	0	28/02/2013
Part-C: Electrification work of WMCA Office	12mX6m	70892	70,892	70,892	100		28/02/2013
Part-D: Supplying of furniture of WMCA Office	12mX6m	50500	50,500	50,500	100		28/02/2013
Part-E: Tender preparation & published	12mx6m	25000	25,000	25,000	100		28/02/2013
Part-A: Construction of WMCA Office	12mX6m	875274	875,274	875,046	100	228	28/02/2013
Subproject Total (Tk)		2,733,114	2,733,114	2,732,886		228	
Upazila Total (Tk)		10,426,081	10,426,081	10,100,408		325,673	
65. Jhalokathi, Rajapur							
SP22025, Galua Subproject							
Part-A: Re-excavation of Faraji Bari Khal	0.81 km	368278	368,278	368,278	100		
Part-B: Re-excavation of Sheikh Jahangir Khal	0.90 km	445279	445,279	445,279	100		
Part-C: Re-excavation of jhor Khal	0.51 km	18815331	18,815,331	18,815,331	100		
Part-D: Re-excavation of Burir Khal	1.21 km	892023	892,023	892,023	100		
Part-E: Re-excavation of Taluckder Khal Reference lined Section	0.81 km	328087	328,087	328,087	100		
Subproject Total (Tk)		20,848,998	20,848,998	20,848,998			
Upazila Total (Tk)		20,848,998	20,848,998	20,848,998			
66. Jhalokathi, Sadar							
SP11009, Kafurkathi Khal DR Subproject							
Re-excavation of Dogal Chira Khal	2.11 km	1176101	1,176,101	1,176,101	100		30/04/2013
Re-excavation of Shimule Shwar Khal	2.20 km	749462	749,462	749,462	100		30/04/2013
Re-excavation of Shimulia Khal	1.29 km	1457171	1,457,171	1,457,171	100		30/04/2013
Re-excavation of Hawlar Khal	1.38 km	307329	307,329	307,329	100		30/04/2013
Subproject Total (Tk)		3,690,063	3,690,063	3,690,063			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
67. Jhalokathi, Sadar							
SP13059, Binoykathi DR Subproject							
Re-excavation of Sikder Barir Khal and Branch Khal	3.83 km	1781135	1,781,135	1,742,198	100	38,937	30/04/2013
Re-excavation of Manphasa kader Member babir Khal	1.05 km	1238495	1,238,495	1,224,196	100	14,299	30/04/2013
Re-excavation of Sharif Barir Khal	1.23 km	641789	641,789	632,802	100	8,987	30/04/2013
Subproject Total (Tk)		3,661,419	3,661,419	3,599,196		62,223	
68. Jhalokathi, Sadar							
SP14206, Basanda DR Subproject							
Re-excavation of Goal Bari khal	1.35 km	604062	604,062	597,849	100	6,213	30/04/2013
Re-excavation of Taltalka khal	1.35 km	476925	476,925	4,107	100	472,818	30/04/2013
Re-excavation of Sambol khal	2.55 km	1452469	1,452,469	12,514	100	1,439,955	30/04/2013
Re-excavation of Verne khal	0.63 km	301973	301,973	2,472	100	299,501	30/04/2013
Subproject Total (Tk)		2,835,429	2,835,429	616,942		2,218,487	
69. Jhalokathi, Sadar							
SP15233, Ponabalia DR Subproject							
Part-A: Re-excavation of Bharani khal	1.20 km	686613	686,613	686,613	100		30/04/2016
Part-B: Re-excavation of Bhaolitar khal	1.41 km	651293	651,293	651,293	100		30/04/2016
Part-C: Re-excavation of Bashabari khal	1.56 km	878019	878,019	878,019	100		30/04/2016
Part-D: Re-excavation of Hatkhalar khal	0.57 km	336749	336,749	336,749	100		30/04/2016
Part-E: Re-excavation of Jaggswarer khal	0.94 km	445658	445,658	445,658	100		30/04/2016
Part-F: Re-excavation of Deury khal	1.35 km	345752	345,752	345,752	100		30/04/2016
Subproject Total (Tk)		3,344,084	3,344,084	3,344,084			
70. Jhalokathi, Sadar							
SP15258, Gava-Ramchandrapur DR Subproject							
Part-A: Re-excavation of Bermahal Khal	1.20 km	1251819	1,251,819	1,251,819	100		30/04/2014
Part-B: Re-excavation of Bermahal Sharoali Khal	1.66 km	967530	967,530	967,530	100		30/04/2014
Part-C: Re-excavation of Omar Ali Balir Khal	1.73 km	456773	456,773	456,773	100		30/04/2014
Part-D: Re-excavation of Hosenpur Khal	1.42 km	353753	353,753	353,753	100		30/04/2014
Subproject Total (Tk)		3,029,875	3,029,875	3,029,875			
71. Jhalokathi, Sadar							
SP22002, Nabogram Subproject							
Re-excavation of Parmahal Khalifa Bari Khal	5.03 km	1601132	1,601,132	1,433,632	100	167,500	30/04/2012
Re-excavation of BawkatiThal Phori Bari Khal	2.00 km	603585	603,585	603,585	100		30/04/2012
Subproject Total (Tk)		2,204,717	2,204,717	2,037,217		167,500	
Upazila Total (Tk)		18,765,587	18,765,587	16,317,377		2,448,210	
District Total (Tk)		50,040,666	50,040,666	47,266,783		2,773,883	
72. Khulna, Dumuria							
SP13106, Bagchar-Badurgacha FCD Subproject							
Re-sectioning of embankment	4.60 km	3774971	3,774,971	3,217,000	100	557,971	30/04/2013
Subproject Total (Tk)		3,774,971	3,774,971	3,217,000		557,971	
Upazila Total (Tk)		3,774,971	3,774,971	3,217,000		557,971	
73. Khulna, Rupsha							
SP25228, Sreerampur Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Re-sectioning of Sreerampur embankment	0.75 km	758957	758,957	758,000	100	957	30/04/2012
Subproject Total (Tk)		758,957	758,957	758,000		957	
Upazila Total (Tk)		758,957	758,957	758,000		957	
District Total (Tk)		4,533,928	4,533,928	3,975,000		558,928	
74. Kishoregonj, Bajitpur SP25250, Baliardi Subproject							
Part-A: Electrical estimate of Baliardi CAD Subproject		2332125	2,332,125		50	2,332,125	
Part-A: Construction of Pumping Platform of Biliardi CAD SP		1748122	1,748,122		50	1,748,122	
Subproject Total (Tk)		4,080,247	4,080,247	0		4,080,247	
Upazila Total (Tk)		4,080,247	4,080,247	0		4,080,247	
75. Kishoregonj, Nikli SP24115, Bara Bundh-Natun Khal Subproject							
Re-sectioning of Embankment	3.20 km	3039819	3,039,819	1,500,000	100	1,539,819	06/03/2014
Slope Protection Works	at Ch. 2+000 km to 2+060 km	124725	124,725	887,690	100	-762,965	06/03/2014
Subproject Total (Tk)		3,164,544	3,164,544	2,387,690		776,854	
Upazila Total (Tk)		3,164,544	3,164,544	2,387,690		776,854	
76. Kishoregonj, Pakundia SP23087, Sukhia Padmakuri Beel Subproject							
Part-A: Re-excavation of Sukhia Paddakuri Khal	5.50 km	2218527	2,218,527	1,095,000	100	1,123,527	30/04/2014
Part-B: Re-excavation of Sukhia Paddakuri Branch Khal	1.04 km	882812	882,812	264,000	100	618,812	30/04/2014
Subproject Total (Tk)		3,101,339	3,101,339	1,359,000		1,742,339	
Upazila Total (Tk)		3,101,339	3,101,339	1,359,000		1,742,339	
77. Kishoregonj, Sadar SP25323, Maijkhapan Subproject							
Re-excavation of Kalia kuri Khal	4.17 km	2364847	2,364,847	1,808,000	100	556,847	30/04/2012
Subproject Total (Tk)		2,364,847	2,364,847	1,808,000		556,847	
Upazila Total (Tk)		2,364,847	2,364,847	1,808,000		556,847	
78. Kishoregonj, Tarail SP23048, Kajla Subproject							
Part-A: Re-excavation of Sechuakandi khal	2.40 km	709396	709,396	709,396	100		06/04/2016
Part-B: Re-excavation of Kestupur khal	0.68 km	346534	346,534	346,534	100		06/04/2016
Subproject Total (Tk)		1,055,930	1,055,930	1,055,930			
Upazila Total (Tk)		1,055,930	1,055,930	1,055,930			
District Total (Tk)		13,766,907	13,766,907	6,610,620		7,156,287	
79. Laxmipur, Sadar SP24141, Goalir Dogi Subproject							
Construction of 910 RCC Buried pipes	910,15,7 nos, 150m	4992354	4,992,354	4,975,000	100	17,354	10/12/2013
Subproject Total (Tk)		4,992,354	4,992,354	4,975,000		17,354	
80. Laxmipur, Sadar SP25233, Agrani-Dighali-Gandharbpur Subproject							
Construction of 1277 nos RCC Buried Pipe Joints		8357645	8,357,645	8,357,645	100		10/12/2013
Subproject Total (Tk)		8,357,645	8,357,645	8,357,645			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Upazila Total (Tk)		13,349,999	13,349,999	13,332,645		17,354	
District Total (Tk)		13,349,999	13,349,999	13,332,645		17,354	
81. Madaripur, Rajoir SP25325, Kadambari Subproject							
Re-excavation of Babu Khal (Gopalgonj Part)	4.89 km	2487732	2,487,732	2,487,732	100		30/04/2012
Re-excavation of Babu Khal (Madaripur part)	1.87 km	889348	889,348	889,348	100		30/04/2012
Re-excavation of Laxmari-Puradia Khal	2.10 km	2219878	2,219,878	1,531,716	100	688,162	30/04/2012
Subproject Total (Tk)		5,596,958	5,596,958	4,908,796		688,162	
Upazila Total (Tk)		5,596,958	5,596,958	4,908,796		688,162	
82. Madaripur, Sadar SP24174, Mostafapur Subproject							
Part-A: Construction of RCC Lined Canal	at ch. 0+000 km to 0+750 km	2475115	2,475,115	1,700,000	100	775,115	
Subproject Total (Tk)		2,475,115	2,475,115	1,700,000		775,115	
Upazila Total (Tk)		2,475,115	2,475,115	1,700,000		775,115	
District Total (Tk)		8,072,073	8,072,073	6,608,796		1,463,277	
83. Magura, Sadar SP24118, Lakshmipur Khal Subproject							
Part-B: Re-sectioning of Laxmipur-Charpara khal	0.37 km	342679	342,679	342,679	100		
Part-A: Re-excavation of Laxmipur-Charpara khal	1.65 km	3005986	3,005,986	3,005,986	100		
Part-A: Imp. of Jagla Bazar-Laxmipur sluice Gate Road		2973778	2,973,778	2,973,778	100		
Subproject Total (Tk)		6,322,443	6,322,443	6,322,443			
Upazila Total (Tk)		6,322,443	6,322,443	6,322,443			
District Total (Tk)		6,322,443	6,322,443	6,322,443		0	
84. Manikgonj, Shibalay SP23108, Kasadah CAD Subproject							
Part-A: Construction of 5 Nos Lined Canal		5135417	5,135,417	5,135,417	100		10/10/2016
Subproject Total (Tk)		5,135,417	5,135,417	5,135,417			
Upazila Total (Tk)		5,135,417	5,135,417	5,135,417			
District Total (Tk)		5,135,417	5,135,417	5,135,417		0	
85. Meherpur, Gangni SP25268, Nagder Khal Subproject							
Part-A: Improvement of HBB road Shimultola to Hariadah road at ch.0+000 to 1+300 km	at ch.0+000 to 1+300 km	3659000	3,659,000	3,659,000	100		31/01/2017
Subproject Total (Tk)		3,659,000	3,659,000	3,659,000			
Upazila Total (Tk)		3,659,000	3,659,000	3,659,000			
86. Meherpur, Sadar SP21008, Katakhal Subproject							
Part-A: Fatapur-Tatultala khal	0.90 km	4449843	4,449,843	4,449,843	100		
Subproject Total (Tk)		4,449,843	4,449,843	4,449,843			
87. Meherpur, Sadar SP24135, Gomara Beel Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Improvement of Baliarpur-Raghunathpur Road	at Ch. 1514km to 2314 km	4007230	4,007,230	4,007,230	100		05/12/2013
Subproject Total (Tk)		4,007,230	4,007,230	4,007,230			
Upazila Total (Tk)		8,457,073	8,457,073	8,457,073			
District Total (Tk)		12,116,073	12,116,073	12,116,073		0	
88. Moulavibazar, Sreemongal SP23046, Bara Chara Subproject							
Enhancement works of existing	(8 Vent-1.50mx1.50m)	5211941	5,211,941	5,210,000	100	1,941	07/10/2013
Subproject Total (Tk)		5,211,941	5,211,941	5,210,000		1,941	
Upazila Total (Tk)		5,211,941	5,211,941	5,210,000		1,941	
District Total (Tk)		5,211,941	5,211,941	5,210,000		1,941	
89. Mymensingh, Gafargaon SP23109, Charipara Subproject							
Extention of uPVC Pipe, Ms pipe and RCC Pipes	upvc=945,RCC=72.0 0m ms=134.5m	5953766	5,953,766	5,953,766	100		09/03/2014
Subproject Total (Tk)		5,953,766	5,953,766	5,953,766			
Upazila Total (Tk)		5,953,766	5,953,766	5,953,766			
90. Mymensingh, Haluaghat SP24177, Buraghat Subproject							
Construction of 02 Nos IRR Drain of Bouraghat Rubber Dam		3895698	3,895,698	3,895,698	100		22/01/2014
Subproject Total (Tk)		3,895,698	3,895,698	3,895,698			
91. Mymensingh, Haluaghat SP25262, Gumuria Subproject							
Part-A: Re-excavation of Char Cutting Khal	1.07 km	139032	139,032	139,032	100		30/05/2011
Part-B: Re-sectioning of Embankment	1.18 km	1274612	1,274,612	1,274,612	100		30/05/2011
Part-C: Re-sectioning of Embankment	0.62 km	236050	236,050	236,050	100		30/05/2011
Part-A: Extension of Gumuri River WRS	(4v-1.5mX2.2m)	8216134	8,216,134	821,634	100	7,394,500	30/06/2013
Part-B: Construction of Lined Cannel		513615	513,615	513,615	100		30/06/2013
Subproject Total (Tk)		10,379,443	10,379,443	2,984,943		7,394,500	
Upazila Total (Tk)		14,275,141	14,275,141	6,880,641		7,394,500	
92. Mymensingh, Trishal SP25218, Dauhail-Kechuri Subproject							
Part-A: Improvement of Mothbari UP road via Roymoni nuder WMCA 130m-1520 m	at 130m-1520 m	4176685	4,176,685	4,176,685	100		
Subproject Total (Tk)		4,176,685	4,176,685	4,176,685			
Upazila Total (Tk)		4,176,685	4,176,685	4,176,685			
District Total (Tk)		24,405,592	24,405,592	17,011,092		7,394,500	
93. Naogaon, Atrai SP25329, Jatamrul-Singsara Subproject							
Part-A: Construction of WMCA Office & Others	12mX6m	1612362	1,612,362	1,612,362	100		20/12/2016
Subproject Total (Tk)		1,612,362	1,612,362	1,612,362			
94. Naogaon, Atrai SP25332, Kachua Beel Subproject							
Part-A:- Re-excavation of kachua Beel khal	12.10 km	3615596	3,615,596	3,615,596	100		30/04/2015

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: WMCA office and others	12mX6m	1609468	1,609,468	1,609,468	100		01/01/2016
Subproject Total (Tk)		5,225,064	5,225,064	5,225,064			
Upazila Total (Tk)		6,837,426	6,837,426	6,837,426			
95. Naogaon, Mohadebpur							
SP25205, Khorda Kalna Khal Subproject							
Re-excavation of Khorda Kalna khal	3.78 km	2079903	2,079,903	2,063,000	100	16,903	30/04/2012
Subproject Total (Tk)		2,079,903	2,079,903	2,063,000		16,903	
Upazila Total (Tk)		2,079,903	2,079,903	2,063,000		16,903	
96. Naogaon, Patnitala							
SP14156, Katabari FCD Subproject							
Part-A: WMCA Office & others	12mX6m	1326880	1,326,880	1,326,880	100		
Subproject Total (Tk)		1,326,880	1,326,880	1,326,880			
Upazila Total (Tk)		1,326,880	1,326,880	1,326,880			
97. Naogaon, Shapahar							
SP24164, Doharakhari-Tarachandkhari Subproject							
Re-excavation of Tara Chand Khari Khal	2.20 km	2226281	2,226,281	1,864,000	100	362,281	30/04/2012
Subproject Total (Tk)		2,226,281	2,226,281	1,864,000		362,281	
Upazila Total (Tk)		2,226,281	2,226,281	1,864,000		362,281	
District Total (Tk)		12,470,490	12,470,490	12,091,306		379,184	
98. Narail, Sadar							
SP25219, Debbhog-Sheikhpara Subproject							
Part-B: Re-excavation of Devvog Branch Khal .	1.20 km	247948	247,948	247,948	100		
Part-A: Construction of Devvog Branch Khal Pipe sluice Gate (3v-900m)	(3v-900m)	3244539	3,244,539	3,244,539	100		28/10/2016
Subproject Total (Tk)		3,492,487	3,492,487	3,492,487			
Upazila Total (Tk)		3,492,487	3,492,487	3,492,487			
District Total (Tk)		3,492,487	3,492,487	3,492,487		0	
99. Netrokona, Durgapur							
SP22039, Bipingonj Subproject							
Part-A: Re-excavation of Dhanipara-China kuri khal at Ch. 2+650 km to Ch.4+850 km	2.20 km	2445169	2,445,169	2,445,169	100		30/04/2015
Part-B: Re-excavation of Baguara khal at Ch.4+230 km to Ch.5+630 km	1.00 km	927986	927,986	927,986	100		30/04/2015
Part-C: Construction of nos Lined Section		89490	89,490	89,490	100		30/04/2015
Subproject Total (Tk)		3,462,645	3,462,645	3,462,645			
Upazila Total (Tk)		3,462,645	3,462,645	3,462,645			
100. Netrokona, Madan							
SP25260, Ganganagar Subproject							
Part-A: Electrical estimate of Ganganagar CAD Sub-project		2084837	2,084,837		30	2,084,837	10/03/2017
Part-B: Construction of Pumping Palt form of Ganganagar		2326447	2,326,447		30	2,326,447	10/03/2017
Subproject Total (Tk)		4,411,284	4,411,284	0		4,411,284	
Upazila Total (Tk)		4,411,284	4,411,284	0		4,411,284	
101. Netrokona, Sadar							
SP23064, Owail Beel Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Re-sectioning of Embankment at Ch. 0+000 km to 3+000 km	3.00 km	2563019	2,563,019	1,730,000	100	833,019	30/04/2016
Subproject Total (Tk)		2,563,019	2,563,019	1,730,000		833,019	
102. Netrokona, Sadar							
SP25234, Kaerkhali Khal Subproject							
Part-A: Re-sectioning of Diger beel Road-Embankment	0.90 km	1892148	1,892,148	1,892,148	100		30/04/2015
Part-B: Re-excavation of Digir Khal & reference lined Section	1.29 km	886751	886,751	886,751	100		30/04/2015
Part-A: Construction of Box culvert (1v-3.mX3.0m)	(1v-3.mX3.0m)	1461320	1,461,320	1,461,320	100		31/05/2016
Subproject Total (Tk)		4,240,219	4,240,219	4,240,219			
Upazila Total (Tk)		6,803,238	6,803,238	5,970,219		833,019	
District Total (Tk)		14,677,167	14,677,167	9,432,864		5,244,303	
103. Nilphamari, Dimla							
SP24162, Miapara Ultabhanga Khal Subproject							
Part-A: -Construction of Downstrem protection work of Miapara-Ultabhanga		3999270	3,999,270		100	3,999,270	22/07/2016
Subproject Total (Tk)		3,999,270	3,999,270	0		3,999,270	
Upazila Total (Tk)		3,999,270	3,999,270	0		3,999,270	
District Total (Tk)		3,999,270	3,999,270			3,999,270	
104. Noakhali, Sadar							
SP25317, Gobadia-Buraburi Khal Subproject							
Part-A: Re-excavation of Buaburi Khal	0.40 km	638008	638,008	638,008	100		
Part-B: Re-excavation of Shantar Khal	1.00 km	879607	879,607	879,607	100		
Part-A: Construction of Shantar WRS	4v-1.5mX2.0m	1335749	1,335,749	1,335,749	100		01/03/2015
Part-B: Construction of Jadurmonir khal WRS	10v-1.5mX2.3m	1361503	1,361,503	1,361,503	100		01/03/2015
Subproject Total (Tk)		4,214,867	4,214,867	4,214,867			
Upazila Total (Tk)		4,214,867	4,214,867	4,214,867			
District Total (Tk)		4,214,867	4,214,867	4,214,867		0	
105. Panchagar, Debiganj							
SP24136, Fulbari-Sekhbandha Subproject							
Part-A: Construction of RCC Lined Canal		2082878	2,082,878	2,082,878	100		14/02/2017
Subproject Total (Tk)		2,082,878	2,082,878	2,082,878			
Upazila Total (Tk)		2,082,878	2,082,878	2,082,878			
106. Panchagar, Sadar							
SP14210, Beer Bundh WCS Subproject							
Part-A: WMCA Office & Others	12mX6m	1489970	1,489,970	1,489,970	100		03/02/2017
Subproject Total (Tk)		1,489,970	1,489,970	1,489,970			
107. Panchagar, Sadar							
SP14211, Moharani Bundh WCS Subproject							
Part-A: Construction office & Others	12mX6m	1484970	1,484,970	1,484,970	100		03/02/2017
Subproject Total (Tk)		1,484,970	1,484,970	1,484,970			
108. Panchagar, Sadar							
SP24155, Chaklahat Subproject							
Part-A: Enhancement of Chaklahat weir		2163777	2,163,777	131,991	100	2,031,786	31/05/2016
Part-B: Construction of Closure Dam (Lenght-35m)	(Lenght-35m)	1949296	1,949,296	1,949,296	100		31/05/2016

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		4,113,072	4,113,072	2,081,286		2,031,786	
Upazila Total (Tk)		7,088,012	7,088,012	5,056,226		2,031,786	
District Total (Tk)		9,170,891	9,170,891	7,139,105		2,031,786	
109. Patuakhali, Sadar							
SP13103, Hetalia-Madarbunia FCD Subproject							
Re-excavation of Maderbunia Khal	3.00 km	849156	849,156	849,156	100		30/04/2012
Re-excavation of Kalir Khal	2.20 km	1475605	1,475,605	1,474,605	100	1,000	30/04/2012
Subproject Total (Tk)		2,324,761	2,324,761	2,323,761		1,000	
Upazila Total (Tk)		2,324,761	2,324,761	2,323,761		1,000	
District Total (Tk)		2,324,761	2,324,761	2,323,761		1,000	
110. Pirojpur, Bhandaria							
SP15271, Matibhanga DR Subproject							
Re-excavation of Uttar Paikkhali Fayzoddin khal.	1.90 km	1378592	1,378,592	1,376,492	100	2,100	30/04/2013
Re-excavation of Uttar Paikkhali Etbaria khal.	1.30 km	1685396	1,685,396	1,683,296	100	2,100	30/04/2013
Re-excavation of Maliarhat Jalils khal.	1.40 km	376124	376,124	376,124	100		30/04/2013
Re-excavation of Maliarhat Jabbars khal.	0.80 km	711146	711,146	711,146	100		30/04/2013
Subproject Total (Tk)		4,151,258	4,151,258	4,147,058		4,200	
111. Pirojpur, Bhandaria							
SP15322, Harinpala FCD Subproject							
Re-excavation of Padma Khal-1	1.50 km	603826	603,826	603,826	100		30/04/2012
Re-excavation of Padma Khal-2	1.50 km	782926	782,926	782,926	100		30/04/2012
Re-excavation of Master Khal	1.50 km	579353	579,353	579,353	100		30/04/2012
Re-excavation of Ruhita Khal	1.50 km	1221403	1,221,403	1,221,403	100		30/04/2012
Subproject Total (Tk)		3,187,508	3,187,508	3,187,508			
Upazila Total (Tk)		7,338,766	7,338,766	7,334,566		4,200	
112. Pirojpur, Kowkhali							
SP12019, Nilty-Chirapara FCD Subproject							
Part-A: Re-sectioning of Embankment from Nilty-Chirapara Sub-project	1.44 km	1384119	1,384,119	1,384,119	100		30/04/2016
Part-B: Re-excavation of Nilty-GPS khal	1.52 km	1184679	1,184,679	1,184,679	100		30/04/2016
Part-C: Re-excavation of Kesarta khal	1.80 km	700675	700,675	700,675	100		30/04/2016
Part-D: Re-excavation of Kesarta Branch khal	0.70 km	454484	454,484	454,484	100		30/04/2016
Subproject Total (Tk)		3,723,957	3,723,957	3,723,957			
113. Pirojpur, Kowkhali							
SP13052, Nilty Khal FCD Subproject							
Part-A: Re-excavation of Nilty Khal	1.00 km	1348780	1,348,780	863,219	100	485,561	
Part-B: Re-excavation of Nilty Branch Khal	0.90 km	735678	735,678	470,834	100	264,844	
Part-C: Re-excavation of Saturia Khal	0.90 km	840372	840,372	537,838	100	302,534	
Subproject Total (Tk)		2,924,830	2,924,830	1,871,891		1,052,939	
Upazila Total (Tk)		6,648,787	6,648,787	5,595,848		1,052,939	
114. Pirojpur, Mothbaria							
SP13090, Singrabunia FCD Subproject							
Part-A: Re-excavation of Rammalar Khal	2.05 km	2123832	2,123,832	1,486,682	100	637,150	30/04/2014
Part-B: Re-excavation of Bisshaser Khal	1.10 km	988446	988,446	691,912	100	296,534	30/04/2014

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-D: Re-excavation of Darbeshher Khal	1.10 km	1642342	1,642,342	1,149,639	100	492,703	30/04/2014
Subproject Total (Tk)		4,754,620	4,754,620	3,328,234		1,426,386	
115. Pirojpur, Mothbaria							
SP14134, Tushkhali FCD Subproject							
Re-excavation of Masser Khal	1.28 km	365830	365,830	349,030	100	16,800	30/04/2012
Re-excavation of Masser Branch Khal	0.62 km	286919	286,919	270,119	100	16,800	30/04/2012
Re-excavation of Kata Khali Khal	1.00 km	452096	452,096	435,204	100	16,892	30/04/2012
Re-excavation of Kata Khali Branch Khal	0.78 km	100509	100,509	83,709	100	16,800	30/04/2012
Re-excavation of Bishaser Khal	1.40 km	278738	278,738	261,938	100	16,800	30/04/2012
Subproject Total (Tk)		1,484,092	1,484,092	1,400,000		84,092	
116. Pirojpur, Mothbaria							
SP14205, Rajarhat-Mirukhali FCD Subproject							
Part-A: Re-excavation of Bashabarir khal.	1.02 km	1380194	1,380,194	1,380,194	100		30/04/2013
Part-B: Re-excavation of Gotichara khal.	1.12 km	1048436	1,048,436	1,048,436	100		30/04/2013
Part-A: WMCA Office & others	12mx6m	2428630	2,428,630	1,965,292	100	463,338	28/01/2015
Subproject Total (Tk)		4,857,260	4,857,260	4,393,922		463,338	
Upazila Total (Tk)		11,095,972	11,095,972	9,122,156		1,973,816	
117. Pirojpur, Nazirpur							
SP22034, Sreeramkathi Subproject							
Part-A: Re-excavation of Madha aypur Varanir khal	1.60 km	1312792	1,312,792	1,312,792	100		30/04/2014
Part-B: Re-excavation of Goshkati khal	0.90 km	187146	187,146	187,146	100		30/04/2014
Part-C: Re-excavation of Charkhala khal	0.75 km	423080	423,080	423,080	100		30/04/2014
Part-D: Re-excavation of Moktar Mazir khal	0.40 km	486698	486,698	486,698	100		30/04/2014
Part-E: Re-excavation of Shetanath Mistirir khal	0.50 km	455501	455,501	455,501	100		30/04/2014
Part-F: Re-excavation of Admar khal	0.30 km	156622	156,622	156,622	100		30/04/2014
Subproject Total (Tk)		3,021,839	3,021,839	3,021,839			
Upazila Total (Tk)		3,021,839	3,021,839	3,021,839			
118. Pirojpur, Zia Nagar							
SP13075, Balipara FCD Subproject							
Part-A: Re-excavation of Shorer Khal	4.50 km	3802240	3,802,240	3,802,240	100		30/04/2014
Part-B: Re-excavation of Darghabai Khal	1.10 km	737107	737,107	737,107	100		30/04/2014
Subproject Total (Tk)		4,539,347	4,539,347	4,539,347			
119. Pirojpur, Zia Nagar							
SP13107, Kalaron FCD Subproject							
Re-excavation of Madrasha Khal	0.90 km	429986	429,986	388,500	100	41,486	30/04/2012
Re-excavation of Osimuddin Khal	1.11 km	201524	201,524	160,000	100	41,524	30/04/2012
Re-excavation of Zomadder Khal	2.25 km	1433937	1,433,937	1,351,000	100	82,937	30/04/2012
Re-excavation of Horar Khal	1.62 km	1205748	1,205,748	1,122,800	100	82,948	30/04/2012
Re-excavation of Satghar Khal	0.54 km	240352	240,352	198,908	100	41,444	30/04/2012
Re-sectioning of Kalaron Embankment	9.45 km	1238744	1,238,744	1,155,783	100	82,961	30/04/2012
Subproject Total (Tk)		4,750,291	4,750,291	4,376,991		373,300	
Upazila Total (Tk)		9,289,638	9,289,638	8,916,338		373,300	
District Total (Tk)		37,395,002	37,395,002	33,990,747		3,404,255	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
120. Rajbari, Kalukhali							
SP13068, Brajamul-Bhitikhal FCD Subproject							
Part-A: Check Structure-1	1V(1.5mX1.8m)	1612947	1,612,947	1,612,946	100	1	10/07/2012
Part-B: Check Structure-2	1V(1.5mX1.8m)	1311104	1,311,104	1,311,103	100	1	10/07/2012
Part-C: Construction of Box Culvert	1V(4.0mX4.0m)	1167443	1,167,443	1,167,443	100	0	10/07/2012
Part-D: Construction of Box Culvert	1V(1.5mX3.0m)	645935	645,935	645,935	100	0	10/07/2012
Subproject Total (Tk)		4,737,429	4,737,429	4,737,427		2	
Upazila Total (Tk)		4,737,429	4,737,429	4,737,427		2	
121. Rajbari, Pangsha							
SP14117, Bishukhali Khal WCS Subproject							
Re-excavation of Bishukhali khal	3.20 km	848999	848,999	848,999	100		08/08/2012
Re-excavation of Kadari khal	2.80 km	866849	866,849	866,849	100		30/08/2012
Re-excavation of Doal khal	0.30 km	148419	148,419	148,419	100		30/08/2012
Subproject Total (Tk)		1,864,267	1,864,267	1,864,267			
122. Rajbari, Pangsha							
SP22019, Mashalia-Pranpur Subproject							
Part-B: Re-excavation of Mashalia Khal	1.64 km	870328	870,328	870,328	100		30/04/2012
Part-C: Re-excavation of Muradpur Khal	1.28 km	280696	280,696	280,396	100	300	30/04/2012
Part-A: Re-excavation of Tattipur Khal	0.30 km	204205	204,205	201,830	100	2,375	30/04/2012
Subproject Total (Tk)		1,355,229	1,355,229	1,352,554		2,675	
123. Rajbari, Pangsha							
SP24148, Dhenkipara Khal Subproject							
Part-A: Extension of one vent Regulator (1v-1.5mX1.80m)	(1v-1.5mX1.80m)	5273020	5,273,020	5,273,020	100		27/10/2015
Subproject Total (Tk)		5,273,020	5,273,020	5,273,020			
124. Rajbari, Pangsha							
SP25223, Laxmipur Khal Subproject							
Part-A: WMCA Office & Others	12mX6m	4173165	4,173,165	4,173,165	100		21/10/2016
Subproject Total (Tk)		4,173,165	4,173,165	4,173,165			
Upazila Total (Tk)		12,665,681	12,665,681	12,663,006		2,675	
125. Rajbari, Sadar							
SP14121, Ershalmari Khal WCS Subproject							
Re-sectioning of Embankment	1.80 km	1767894	1,767,894	1,764,894	100	3,000	30/08/2012
Re-excavation of Irshalmari Khal	2.43 km	1785402	1,785,402	1,785,402	100		30/08/2012
Subproject Total (Tk)		3,553,296	3,553,296	3,550,296		3,000	
126. Rajbari, Sadar							
SP24167, Koidanga-Bethulia Subproject							
Part-A: Construction of 2 vent Box Culvert (4.0 mX4.0 m)	(4.0 mX4.0 m)	2991978	2,991,978	2,991,978	100		28/01/2017
Subproject Total (Tk)		2,991,978	2,991,978	2,991,978			
Upazila Total (Tk)		6,545,274	6,545,274	6,542,274		3,000	
District Total (Tk)		23,948,384	23,948,384	23,942,707		5,677	
127. Rajshahi, Godagari							
SP25227, Hatnabad Subproject							
Construction of RCC U-Drain Buried Pipe	at Ch.0+800 km and 2+690 km	2839001	2,839,001	2,838,000	100	1,001	
Subproject Total (Tk)		2,839,001	2,839,001	2,838,000		1,001	
128. Rajshahi, Godagari							
SP25235, Kashimpur CAD Sub-project							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Extension of RCC U-drain & Branch canal	uPVC 315mm	3958522	3,958,522	3,958,500	100	22	29/08/2014
Subproject Total (Tk)		3,958,522	3,958,522	3,958,500		22	
129. Rajshahi, Godagari							
SP25236, Baliaghata Subproject							
Construction of uPVC Buried pipe and extension of 1st branch 170m	at ch 1+650m to 1+870m	2801670	2,801,670	2,801,670	100		25/01/2014
Subproject Total (Tk)		2,801,670	2,801,670	2,801,670			
Upazila Total (Tk)		9,599,193	9,599,193	9,598,170		1,023	
130. Rajshahi, Tanore							
SP13094, Pachandar WCS Subproject							
Part-A: Construction of WMCA Office & others	12mX6m	1015544	1,015,544		80	1,015,544	09/03/2017
Subproject Total (Tk)		1,015,544	1,015,544	0		1,015,544	
131. Rajshahi, Tanore							
SP22024, Hatisal Ghridakanchan Subproject							
Part-A: Re-excavation of Hatisal-Gritakanchan khal	1.90 km	1786188	1,786,188		60	1,786,188	
Part-A: Construction of WMCA Office & others	12mX6m	1016000	1,016,000		60	1,016,000	09/03/2017
Subproject Total (Tk)		2,802,188	2,802,188	0		2,802,188	
132. Rajshahi, Tanore							
SP23070, Banial-Elamdahi Khal Subproject							
Part-B: Re-excavation Banial-Elamdahi Khal	1.50 km	1345636	1,345,636	1,300,000	100	45,636	
Part-A: Construction of Weir	(1-Bay 8.0m x 2.0m)	3342558	3,342,558	3,340,200	100	2,358	
Subproject Total (Tk)		4,688,194	4,688,194	4,640,200		47,994	
Upazila Total (Tk)		8,505,925	8,505,925	4,640,200		3,865,725	
District Total (Tk)		18,105,118	18,105,118	14,238,370		3,866,749	
133. Rangpur, Mithapukur							
SP25207, Hialer Beel Subproject							
Part-B: Re-sectioning of Embankment	2.78 km	2016342	2,016,342	2,016,342	100		15/06/2013
Part-A: Re-sectioning of Protection of Embankment	At ch. 0+000 km to 0+165 km	1045111	1,045,111	1,045,111	100		
Subproject Total (Tk)		3,061,453	3,061,453	3,061,453			
Upazila Total (Tk)		3,061,453	3,061,453	3,061,453			
District Total (Tk)		3,061,453	3,061,453	3,061,453		0	
134. Satkhira, Kalaroa							
SP12015, Vorvoria Beel FCD Subproject							
Part-A: Re-sectioning of chittla Battala Road by 25 mm	0.37 km	4593537	4,593,537	4,593,537	100		
Subproject Total (Tk)		4,593,537	4,593,537	4,593,537			
135. Satkhira, Kalaroa							
SP15302, Panikaoria FCD Subproject							
Part-A: WMCA Office & Others	12mX6m	1722897	1,722,897	1,722,897	100		23/03/2017
Subproject Total (Tk)		1,722,897	1,722,897	1,722,897			
Upazila Total (Tk)		6,316,435	6,316,435	6,316,435			
District Total (Tk)		6,316,435	6,316,435	6,316,435		0	
136. Sirajganj, Tarash							
SP14183, Horisona-Kundol WCS Subproject							

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Part-A: Re-excavation of Kundoil Main khal to kata khal(branch)	0.50 km	620375	620,375	620,375	100		
Part-B: Re-excavation of Sanduria Main khal to H/O Sailul	0.35 km	235041	235,041	235,041	100		
Part-C: Re-excavation of Kharkharia Main khal to bindopurhat	1.13 km	775510	775,510	775,510	100		
Part-D: Re-excavation of Berkhali Main khal to Manikchapor	1.50 km	543574	543,574	543,574	100		
Subproject Total (Tk)		2,174,500	2,174,500	2,174,500			
Upazila Total (Tk)		2,174,500	2,174,500	2,174,500			
District Total (Tk)		2,174,500	2,174,500	2,174,500		0	
137. Sunamgonj, Doarabazar							
SP23074, Banglabazar Subproject							
Part-A: Construction of RCC L.Canal at ch.0+000 km to 0+580 km	at ch.0+000 km to 0+580 km	4192925	4,192,925	4,192,925	100		14/12/2016
Subproject Total (Tk)		4,192,925	4,192,925	4,192,925			
138. Sunamgonj, Doarabazar							
SP23110, Haque Nagar Subproject							
Part-B: Construction of irrigation drain		1176229	1,176,229	1,176,229	100		19/01/2015
Part-C: CC Block &relative work of Haque Nagar SP		1371388	1,371,388	1,371,388	100		19/01/2015
Part-A: Construction of Box Culvert (1v.75mX.75m)		1266968	1,266,968	1,266,968	100		19/01/2015
Subproject Total (Tk)		3,814,585	3,814,585	3,814,585			
Upazila Total (Tk)		8,007,510	8,007,510	8,007,510			
139. Sunamgonj, Sadar							
SP25291, Janigaon-Painda Subproject							
Part-B: Construction of Pumping Plat form of Janigaon Panida CAD Sub-project		1113280	1,113,280	1,113,280	100		27/02/2017
Part-A: Construction of Pumping Plat form of Janigaon Panida CAD Sub-project		2257870	2,257,870		90	2,257,870	27/02/2017
Subproject Total (Tk)		3,371,150	3,371,150	1,113,280		2,257,870	
140. Sunamgonj, Sadar							
SP25302, Dhalai Subproject							
Part-B: Re-Sectining of Embankment		1368068	1,368,068	1,368,068	100		
Part-A: Re-excavation of Dhalai River Khal	1.30 km	1651963	1,651,963	1,651,963	100		
Part-A: Construction of 10.0m long Dam on Dhalaipar out pass at Ch. 1300.00m	at Ch. 1300.00m	1397946	1,397,946	1,397,946	100		11/11/2014
Subproject Total (Tk)		4,417,977	4,417,977	4,417,977			
Upazila Total (Tk)		7,789,127	7,789,127	5,531,257		2,257,870	
District Total (Tk)		15,796,637	15,796,637	13,538,767		2,257,870	
141. Sylhet, Companyganj							
SP25200, Borom Chhara Subproject							
Part-A: Re-sectioning of Borom Chhara Embankment (R/S) at Ch. 3+525 km to 4+550 km	1.03 km	2172274	2,172,274	2,172,274	100		
Part-B: Re-sectioning of Borom Chhara Embankment (L/S) at Ch. 3+525 to 4+550 km	1.03 km	1803310	1,803,310	1,803,310	100		
Subproject Total (Tk)		3,975,584	3,975,584	3,975,584			
Upazila Total (Tk)		3,975,584	3,975,584	3,975,584			

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
142. Sylhet, Golapganj SP25211, Bagha Beel Subproject							
Part-A: Construction for Drainage Out-let Structure (1V-900m)	(1V-900m dia)	1324434	1,362,483	1,324,434	100	38,049	29/03/2013
Part-B: Field irrigation cannal	at Ch.0+000 km to 1+200 km	2748372	2,690,659	2,748,372	100	-57,713	29/03/2013
Part-C: Road crossing cross Drain	at ch. 0+000 km 0+777 km	110863	105,123	110,863	100	-5,740	29/03/2013
Subproject Total (Tk)		4,183,669	4,158,265	4,183,669		-25,404	
Upazila Total (Tk)		4,183,669	4,158,265	4,183,669		-25,404	
143. Sylhet, Gowainghat SP23072, Shialichara Subproject							
Part-A: Construction of RCC Lined Cannal	L=900 m	4431841	4,431,841	4,431,841	100		14/03/2015
Subproject Total (Tk)		4,431,841	4,431,841	4,431,841			
Upazila Total (Tk)		4,431,841	4,431,841	4,431,841			
144. Sylhet, Sadar SP25192, Chirchiri Chara Subproject							
Part-B: RCC Lined Canal at Ch. 0+000 km to 0+700 km L=700m	at Ch. 0+000 km to 0+700 km	2304063	2,304,063	2,304,063	100		
Part-A: Construction of WMCA Office & Others	12mx6m	1359105	1,359,105	1,359,105	100		
Subproject Total (Tk)		3,663,168	3,663,168	3,663,168			
Upazila Total (Tk)		3,663,168	3,663,168	3,663,168			
District Total (Tk)		16,254,262	16,228,858	16,254,262		-25,404	
145. Tangail, Ghatail SP23068, Shanki Bhanga Khal Subproject							
Part-A: Re-excavation of Shanki Bhanga khal	7.00 km	3563470	3,563,470	1,425,388	100	2,138,082	30/04/2014
Part-B: Construction of reference Linned section		73801	73,801	29,520	100	44,281	
Subproject Total (Tk)		3,637,271	3,637,271	1,454,908		2,182,363	
Upazila Total (Tk)		3,637,271	3,637,271	1,454,908		2,182,363	
146. Tangail, Gopalpur SP25190, Doga Beel Subproject							
Part-A: WMCA Office & Others	12mX6m	1436733	1,436,733	1,436,733	100		18/05/2017
Subproject Total (Tk)		1,436,733	1,436,733	1,436,733			
Upazila Total (Tk)		1,436,733	1,436,733	1,436,733			
District Total (Tk)		5,074,004	5,074,004	2,891,641		2,182,363	
147. Thakurgaon, Baliadangi SP14191, Chochpara-Belhara WCS Subproject							
Part-A: WMCA Office & Others	12mX6m	1328231	1,328,231	1,328,231	100		
Subproject Total (Tk)		1,328,231	1,328,231	1,328,231			
Upazila Total (Tk)		1,328,231	1,328,231	1,328,231			
District Total (Tk)		1,328,231	1,328,231	1,328,231		0	
Project Total (Tk)		554,450,728	554,425,324	506,290,016		48,135,308	

Capacity Development Project for Participatory Water Resources Management through Integrated Rural Development (LGED-JICA TA)

Progress Report

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
1. Jhalokathi, Sadar							
SP51002, Chamta Drainage Subproject							
Re-excavation of Joysi Khal	0.91 km	398941	398,922	398,922	100		19/02/2017
Re-excavation of Darkhi Bharani Khal	2.80 km	1515373	1,514,995	1,514,995	100		05/02/2017
Re-excavation of Sikdar Barir Khal	0.40 km	356452	356,336	356,336	100		14/02/2017
Re-excavation of Beltoch Khal	1.70 km	976264	976,176	976,176	100		25/02/2017
Re-excavation of Dhara Khan Khal	2.00 km	1034588	1,034,315	1,034,315	100		05/02/2017
Re-excavation of Kalabunia Khal	0.80 km	605681	605,391	605,391	100		07/02/2017
Re-excavation of Sundartala Khal	1.20 km	226212	226,154	226,154	100		07/02/2017
Re-excavation of Lesprotap Khal	1.22 km	873515	873,366	873,366	100		14/02/2017
Re-excavation of Khalifa Bari Khal	0.70 km	415616	415,493	415,493	100		14/02/2017
Re-excavation of Dangachira Khal	0.60 km	555432	555,315	555,315	100		05/02/2017
Construction Reference Lined Section (13 Nos.)		0	599,236	599,236	100		31/01/2018
Construction of Lined Canal on Beltoch Khal & Kalabunia Khal	I = 300 m	8800920	9,881,929	9,881,929	100		31/01/2018
Construction of two storied WMCA Office building		2156550	2,217,607	2,217,607	100		15/09/2017
Construction of 18m long RCC Girder Bridge on Darkhi Bharani Khal	Span = 18 m	10547000	10,521,871	10,521,871	100		31/01/2018
Subproject Total (Tk)		28,462,544	30,177,106	30,177,106			
Upazila Total (Tk)		28,462,544	30,177,106	30,177,106			
District Total (Tk)		28,462,544	30,177,106	30,177,106		0	
2. Natore, Baraigram							
SP51001, Korial Beel Subproject							
Re-shaping of Embankment	1.06 km	740648	652,129	652,129	100		31/01/2018
Construction of Earthen Road	0.95 km	737786	498,347	498,347	100		25/03/2018
Re-excavation of Korial Beel Khal	1.65 km	1191226	541,199	541,199	100		25/03/2018
Re-excavation of Kujail Khal	0.60 km	261721	177,748	177,748	100		31/01/2018
Korial Beel Regulator	1v-1.5m X 1.8m	2404138	2,404,138	8,623,267	100	-6,219,129	17/03/2018
Construction of Toilet in Merigacha Bazar		434269	434,269		100	434,269	19/06/2017
Construction of Covered Shed in Merigacha Bazar	Size: 4.0mX12m	438480	438,480		100	438,480	31/12/2017
Construction of tube Well in Merigacha Bazar		47461	47,461		100	47,461	19/06/2017
Improvement of Brick Drain in Merigacha Bazar	94.00 m long	272033	272,033		100	272,033	31/03/2017
Improvement of Merigacha Bazar		46200	46,200		100	46,200	19/06/2017
Construction of Reference Line Section (2 nos)		0	20,948		100	20,948	17/03/2018
Carpetting the Road	1.2km	5591239	5,591,239		100	5,591,239	17/03/2018
WMCA Office & Others		1843885	1,843,885		100	1,843,885	31/03/2018
Box Culvert in Koial Beel	3.0m x 2.0m	1277438	1,277,438		100	1,277,438	06/03/2018
Subproject Total (Tk)		15,286,525	14,245,515	10,492,690		3,752,825	
Upazila Total (Tk)		15,286,525	14,245,515	10,492,690		3,752,825	
District Total (Tk)		15,286,525	14,245,515	10,492,690		3,752,825	
3. Tangail, Shakhipur							
SP51003, Bajail Boroachala Subproject							
Re-excavation of Bajail Boroachala Khal	8.30 km	4848810	4,848,810	2,995,461	92	1,853,349	

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Comletion Date
Part-C: Construction of WRS-3 at Ch.4+240Km	2 Vent-1.5mX2.0m	6683708	6,516,405		100	6,516,405	31/03/2018
Part-A: Construction of WRS-1 at Ch 0+240Km	3 Vent-1.5mX2.0m	9189864	9,143,189	27,287,163	100	-18,143,974	31/03/2018
Part-B: Construction of WRS-2 at Ch.1+735Km	3 Vent-1.5mX2.0m	8773025	8,595,970		100	8,595,970	31/03/2018
Development of Rural Market Bajail Bazar (Drain: 150m)	Drain: 150m	294326	216,354	216,354	100		28/02/2017
Development of Rural Market Rajabari Bazar (Garbage Pit Nos)	Size:1.25mX1.25m	30867	21,419	21,419	100		30/08/2017
Development of Rural Market Rajabari Bazar (Tube Well Nos 2 30m Depth)	Tube Well Nos 2 30m each	56931	72,931	72,931	100		22/06/2017
Development of Rural Market Rajabari Bazar (RCC Cross Drain 09m)	RCC Cross Drain 09m	144511	239,416	239,416	100		09/05/2017
Development of Rural Market Rajabari Bazar (Drain 100m)	Drain 100m	207797	145,470	145,470	100		09/05/2017
Development of Rural Market Rajabari Bazar (CC Road 90mX1.85m)	CC Road 90mX1.85m	201960	211,860	211,860	100		02/05/2017
Development of Rural Market Rajabari Bazar (Female Toilet No. 01)	Size: 3.25mX2.425m	548193	547,596	547,596	100		17/09/2017
Development of Rural Market Rajabari Bazar (Male Toilet No. 01)	Size: 3.4mX3.4m	778488	790,033	790,033	100		17/09/2017
Development of Rural Market Rajabari Bazar (Women Vendors No. 01)	Size: 4.8mX6.0m	781752	1,154,799	1,154,799	100		23/05/2017
Development of Rural Market Rajabari Bazar (Multipurpose Shed Nos. 02)	Size: 8.0mX4.0m	525742	653,426	653,426	100		05/04/2017
Development of Rural Market Rajabari Bazar (Fish Shed No. 01)	Size: 8.0mX6.0m	349176	419,906	419,906	100		05/04/2017
Development of Rural Market Rajabari Bazar (Meat Shed No. 01)	Size: 8.0mX6.0m	347131	419,917	419,917	100		05/04/2017
Development of Rural Market Rajabari Bazar (MMC Office No. 01)	Size: 5.5mX7.0m	1027268	1,097,149	1,097,149	100		17/09/2017
Development of Rural Market Bajail Bazar (Garbage Pit Nos.)	Size: 1.25mX1.25m	31910	22,419	22,419	100		31/03/2017
Development of Rural Market Bajail Bazar (Fish Shed No. 01)	Size: 8.0mX6.0m	353895	426,644	426,644	100		31/03/2017
Construction of Reference Lined Sections		0	154,574			154,574	
Part-D: Construction of WEIR-1 at Ch.6+515Km	L=6.0m	3847758	4,475,781		97	4,475,781	
Part-F: Construction of Outlet Pipe (22 nos.)	10 nos	1750328	1,750,328		35	1,750,328	
Carpeting Road (5.0 km)	4.517 km	27990150	29,633,446	29,633,446	100		31/01/2018
Development of Rural Market Bajail Bazar (Tube Wells Nos. 2)	2 nos. Tubewell 30m depth each	49940	62,940	62,940	100		28/02/2017
Development of Rural Market Bajail Bazar (Meat Shed No. 01)	Size: 8.0mX6.0m	355310	426,898	426,898	100		31/03/2017
Development of Rural Market Bajail Bazar (RCC Cross Drain: 09m)	RCC Cross Drain: 09m	143764	239,376	239,376	100		28/02/2017
Development of Rural Market Bajail Bazar (Multipurpose Shed No. 02)	Size: 8.0mX4.0m	543138	671,585	671,585	100		31/03/2017
Development of Rural Market Bajail Bazar (Women Vendors No. 01)	Size: 4.8mX6.0m	824742	1,214,117	1,214,117	100		19/04/2017
Development of Rural Market Bajail Bazar (Male Toilet No. 01)	Size: 3.4mX3.4m	854646	855,810	855,810	100		24/08/2017
Development of Rural Market Bajail Bazar (Female Toilet No. 01)	Size: 3.5mX2.425m	604278	595,755	595,755	100		24/08/2017
Development of Rural Market Bajail Bazar (CC Road: 140mX1.85m)	CC Road: 140mX1.85m	314160	329,560	329,560	100		28/02/2017
Protection of Bridge Approach			468,318		65	468,318	
Development of Rural Market Bajail Bazar (MMC Office No. 01)	Size: 5.5mX7.0m	1156216	1,234,493	1,234,493	100		24/08/2017
WMCA Office & others	12m X 6m	1813462	3,005,298	3,005,298	100		09/02/2018

Subproject Location, ID & Name / Name of Works	Size/Length	Original Contract Amount (Tk.)	Revised Contract Amount (Tk)	Payments (Tk)	Physical Progress (%)	Payments to be made (Tk)	Completion Date
Subproject Total (Tk)		75,423,246	80,661,992	74,991,242		5,670,750	
Upazila Total (Tk)		75,423,246	80,661,992	74,991,242		5,670,750	
District Total (Tk)		75,423,246	80,661,992	74,991,242		5,670,750	
Project Total (Tk)		119,172,315	125,084,613	115,661,038		9,423,575	

Rubber Dam Projects

Progress Reports

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implemetation Cost (Tk)	Completion Date
1. Bandarban, Sadar SP99005, Rajvilla Shilok Khal Rubber Dam Project, WC	Rajvilla Shilok Khal Rubber Dam	Size: 28mX3.5m	70,912,000	30/06/2013
	U-Drain		1,592,000	30/06/2013
	Protective Works & Pump Safty Room		385,000	30/06/2013
		-	72,889,000	
2. Chittagong, Fatikchari SP99001, Halda River Rubber Dam Project, WC	Halda River Rubber Dam	Size: 55mX4.5m	112,531,000	30/04/2014
	Koyachara Regulator	Size: 2 Vent-1.5mX1.8m	5,820,000	30/04/2014
	Horina Khal Regulator	Size: 1.5mX1.8m	5,796,000	30/04/2014
		-	124,147,000	
3. Chittagong, Lohagara SP98003, Tankabati River Rubber Dam Project, WC	Tankaboti Rubber Dam	Size: 50mX3.5	29,481,000	30/06/2001
		-	29,481,000	
4. Cox's Bazar, Ramu SP97002, Idgaon River Rubber Dam Project, WC	Idgaon Rubber Dam	Size: 52mX3m	18,000,000	01/05/1990
		-	18,000,000	
5. Dinajpur, Birol SP99012, Purnovoba River Dhonnya Shaharghat Rubber Dam Project, WC	Purnovoba River Rubber Dam	Size: 80mX4.5m	124,525,000	01/01/2016
		-	124,525,000	
6. Dinajpur, Bochaganj SP99006, Tangon River Ranirghat Rubber Dam Project, WC	Tangon River Ranirghat Rubber Dam	Size: 100mX4.5m	111,585,000	30/04/2014
	Narail Khal Regulator	Size: 2 Vent-1.5mX1.8m	6,840,000	30/04/2014
	Sath Pukur Khal Regulator	Size: 2 Vent-1.5mX1.8m	5,314,000	30/06/2014
	Bel Dangi Khal Regulator	Szi: 1 Vent-1.5mX1.8m	3,606,000	30/06/2014
	Sherail Khal Regulator 1	Size: 1 Vent-1.5mX1.8m	2,826,000	30/06/2014
	Sherail Khal Regulator 2	Size: 1.5mX1.8m	2,782,000	30/06/2014
	Re-excavation of Canal U/S of Rubber Dam		1,732,000	30/04/2013
		-	134,685,000	
7. Dinajpur, Chirirbandar SP98001, Kakra River Rubber Dame Project, WC	Kakra River Rubber Dam	Size: 130mX4m	89,561,000	30/06/2000
	Chirir Khal River Rubber Dam	Size: 15mX3.5m	13,501,000	30/06/2000
		-	103,062,000	
8. Dinajpur, Sadar SP99002, Atrai River Purba Mohanpur Rubber Dam Project, WC	Atrai River Purba Mohanpur Rubber Dam Project	Size:135mX4.5m	152,008,992	30/06/2014
	Protective Work of Emankmant	Size: 135m Length	23,106,000	30/06/2014
		-	175,114,992	

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date
9 . Gazipur, Sreepur SP98002, Kaoraid River Rubber Dam Project, WC	Kawraith-Suti Nodi Rubber Dam	Size: 30mX3.0m	21,682,000	30/06/2002
	Matikata Khal (Golaghat) Rubber Dam	Size: 20mX2.5m	15,222,000	30/06/2002
		-	36,904,000	
10 . Habiganj, Madhabpur SP98008, Sonai River Rubber Dam Project, WC	Chowmohoni Rubber Dam	Size: 45mX4m	26,762,000	30/06/2003
	Bohora Rubber Dam	Size: 28mX3m	16,444,000	30/06/1995
		-	43,206,000	
11 . Khagrachari, Panchari SP99007, Chengi River Rubber Dam Project, WC	Chengi River Rubber Dam	Size: 80mX4m	123,622,000	30/04/2013
		-	123,622,000	
12 . Kurigram, Rowmari SP99004, Jinjiram River Rubber Dam Project, WC	Jinjiram River Rubber Dam	Size: 85.0mX4.0m	155,804,000	30/04/2014
	Bikri Khal Regulator	Size: 2 Vent-1.5mX1.8m	8,127,000	30/04/2014
	Resectioning of Embankment	3.70	5,439,000	30/04/2013
	Re-excavation of Khal	1.56	512,000	30/04/2013
		5.26	169,882,000	
13 . Lalmonirhat, Hatibandha SP99009, Shania Jan Rubber Dam Project, WC	Shania Jan Rubber Dam	Size: 100mX4m	132,605,000	30/06/2014
	WAPDA Khal Regulator (East Bank)	Size: 2 Vent-1.5mX1.8m	8,023,000	30/06/2014
	WAPDA Khal Regulator (West Bank)	Size: 2 vent-1.5mX1.8	7,482,000	30/06/2014
	Tengjara Khal Regulator (West Bank)	Size: 2 Vent-1.5mX1.8m	7,151,000	30/06/2014
	Inlet/Outlet	18.60m Length (7 nos.)	703,000	30/06/2014
	Protective Work of River	size: 1910m	2,564,000	30/06/2014
		-	158,528,000	
14 . Lalmonirhat, Patgram SP99011, Dhorla River Rubber Dam Project, WC	Dhorla River Rubber Dam	Size: 130mX3.5m	174,435,008	01/01/2016
	Regulator	Size: 1 Vent-1.5mX1.8m	4,540,000	01/01/2016
	6 nos. Inlet/outlet and 300 U-Drain	L = 300m U-Drain	3,461,000	01/01/2016
		-	182,436,008	
15 . Moulavibazar, Juri SP98011, Kontinala Nadi Rubber Project, WC	Kantinala Khal Rubber Dam	Size: 45mX4m	47,696,000	30/06/2006
		-	47,696,000	
16 . Moulavibazar, Sadar SP98010, Gopla River Rubber Dam Project, WC	Gopla River Rubber Dam	Size: 65mX3.5m	65,175,000	30/06/2006
		-	65,175,000	
17 . Moulavibazar, Sreemongal SP99008, Longla River Rubber Dam Project, WC	Longla River Rubber Dam	Size: 28mX4m	56,562,000	31/12/2013
	2 Vent Regulator	Size: 2 Vent-1.5mX1.8m	3,200,000	31/12/2013
	Embankment Protective Works	Size: 210 m	2,144,000	31/12/2013

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date
	U-Drain	Size: 125m	1,600,000	31/12/2013
	Kodali Khal Regulator	Size: 1 Vent-1.5mX1.8m	503,000	31/12/2013
	Re-excavation of Kodali Khal		324,000	31/12/2013
		-	64,333,000	
18 . Mymensingh, Dhobaura SP98006, Netai River Rubber Dam Project, WC	Netai Nodi Rubber Dam	Size: 60mX3.5m	51,946,000	30/06/2004
		-	51,946,000	
19 . Naogaon, Atrai SP99003, Atrai River Rubber Dam Project, WC	Atrai River Rubber Dam (Naogaon)	Size: 135mX4.5m	173,936,000	30/04/2014
		-	173,936,000	
20 . Narayanganj, Sonargaon SP98009, Brahmaputra River Rubber Dam Project, WC	Brahmahputra Nodi Rubber Dam	Size: 54mX3.5m	52,947,000	27/10/2008
		-	52,947,000	
21 . Natore, Gurudaspur SP98005, Atrai River Rubber Dam Project, WC	Atrai River Rubber Dam	Size: 45mX3.5m	31,675,000	30/06/2003
		-	31,675,000	
22 . Panchagar, Sadar SP98007, Talma Rubber Dam Project, WC	Talma River Rubber Dam	Size: 50mX4m	54,529,000	30/06/2006
		-	54,529,000	
23 . Sherpur, Nakhla SP99013, Bhogai River Rubber Dam (Nakhla) Project, WC	Bhogai River Rubber Dam (Nakhla)	Size: 100mX4.5m	169,856,992	30/06/2016
	3 nos. Regulator and River Bank Repair		8,530,000	30/06/2016
		-	178,386,992	
24 . Sherpur, Nalitabari SP97003, Bhogai River Rubber Dam (Nalitabari) Project, WC	Bhogai River Rubber Dam (Nalitabari)	Size: 100mX4.00M	58,720,000	30/06/1998
		-	58,720,000	
25 . Sunamgonj, Biswambarpur SP99014, Ghagotia Khal Rubber Dam Project, WC	Ghagotia Khal Rubber Dam	Size: 30mX4.5m	64,099,000	30/06/2016
		-	64,099,000	
26 . Sunamgonj, Biswambarpur SP99015, Gozaria Khal Rubber Dam Project, WC	Gozaria Khal Rubber Dam	Size: 150.0mX4.5m	292,411,008	30/06/2016
		-	292,411,008	
27 . Sunamgonj, Doarabazar SP98004, Khasiamara Khal Rubber Dam Project, WC	Khasiamara Khal Rubber Dam	Size: 45mX3.5m	24,617,000	30/06/2004
		-	24,617,000	
28 . Thakurgaon, Pirganj SP99010, Tangon Rive Rubber Dam Project, WC	Tangon Rive Rubber Dam	Size: 90mX4.5m	90,895,000	30/06/2014

District, SP ID, Name & Type	Name of Component	Size / Length(Km)	Implementation Cost (Tk)	Completion Date
	Regulator on Left Bank of River (U/S)	Size: 1 Vent-1.5mX1.8m	1,764,000	30/06/2014
	Surface Drain	Size: 200m	426,000	30/06/2014
	Re-construction of Embankment		3,179,000	30/06/2014
		-	96,264,000	
	Grand Total :	5.26	2,753,217,000	