

[illegible]

[illegible]



		Upazila Code :423										
22.)	SP45208	Tulshiganga Khal Sub-project		22,199,575		4,277,965			100	-	4,277,965	Complete
		Part-B: Construction of WRS (2v-1.5mX2.0m) (2v-										
		Part-A: Construction of WRS (4v-1.5mX2.0m) (4v-										
		Part-B: Construction of Reference Lined .										
		Part-A: Re-excavation of Tulsiganga Khal 9.10										
		Part-C: Construction of WMCA Office & 12mX6m.										
		District Name :Nilphamari										
		Upazila Name :Dimla										
		Upazila Code :397										
23.)	SP24162	Miapara Ultabhanga Khal Subproject		4,187,283	M?S Sikye	3,999,270	22-09-15	22-07-16	100	-	3,999,270	Complete
		Part-A: -Construction of Downstrem .										
		District Name :Lalmonirhat										
		Upazila Name :Aditmari										
		Upazila Code :393										
24.)	SP41006	Bhelabari Durgapur Subproject		40,893,371	JV of Alhaj	47,016,723	07-02-12	06-02-14	100	-	47,016,723	Complete
		Part-C: Construction of Bridge Approach Road .										
		Part-B: Ratna Rubber Dam Connecting Bridge 31.0mx3m.										
		Part-A: Rubber Dam with Pump house and L=30.0m.										
		District Name :Rangpur										
		Upazila Name :Mithapukur										
		Upazila Code :396										
25.)	SP25207	Hialer Beel Subproject		3,318,523	M/S Abdulla Al	3,061,453			100	-	3,061,453	Complete
		Part-A: Re-sectioning of Protection of At ch. 0+000										
		Part-B: Re-sectioning of Embankment 2.78										
26.)	SP43071	Bokrabari Subproject		13,081,480	Md. Harunor	13,866,360	27-11-13	24-02-15	100	-	13,866,360	Complete
		Part-A: Construction of Regulator 2v-1.2mx1.5m.										
		Part-A: Re-excavation of Machhaper Nala 0.25										
		Part-B: Re-sectioning of Embankment 3.70										
		Part-B: WMCA office & others 12mx6m.										
27.)	SP44092	Faridpur Badurerjan Subproject		7,975,708	LCS	8,428,189	31-12-13	01-02-15	100	-	8,428,189	Complete
		Part-A: Re-excavation of Faridpur -Badurer 0.38										
		Part-B: Re-Sectioning of an Embankment 3.86										
		Part-A: Construction of Regulator at the at Ch. 0+150										
		Part-B: WMCA Office & Others 12mX6m.										
		District Name :Gaibandha										
		Upazila Name :Sadullapur										
		Upazila Code :440										
28.)	SP41004	Chakgobindapur-Aldadpur Subproject		5,888,444	M/S Nuha	6,282,565	04-04-12	03-09-12	100	-	6,282,565	Complete
		Part B: Construction of Box Culvert 1V-4.0mx3.9m.										
		Part C: WMCA Office & Related works 12.0mx6.0m.										
		A: Re-excavation of Chakgobindapur-Aldapur 2.20										
		Part A: Modification of Existing Box Culvert At Ch. 1+600										
		Upazila Name :Palasbari										
		Upazila Code :438										
29.)	SP44116	Nakai Beel Subproject		7,434,298	AC & SR (JV)	830,587	24-09-14	23-09-15	100	-	830,587	Complete
		Part-A; Construction of Alisar khal WRS (2v1.5mX2.0m).										
		Part-B: Re-excavation of Alisar Khal 1.00										
		Part-C: Construction of Reference lined 1.50										
		Part-B: Construction of WMCA Office & 12mX6m.										
		Part-A: Re-excavation of Alisar Khal 1.50										
		Upazila Name :Shaghata										

		Upazila Code :428										
30.)	SP43054	Mafizan Subproject		9,025,945	LCS	9,570,449			100	-	9,570,449	Complete
		Part-A: Re-excavation of Mofizan khal	0.28									
		Part-B: Resectioning of Embankment	3.58									
		Part-C: Construction of WMCA office & others	12mx6m.									
		Patr-B: Rehabilitation of Existing Culvert	.									
		Part-A:Mofizan khal regulator	4V-1.5mx1.8m.									
31.)	SP43055	Dholdholia Subproject		12,727,812	LCS	15,927,502	30-12-12		100	-	15,927,502	Complete
		Part-A: Re-Sectioning of Dholdholia	4.71									
		Part-A: Alai river Regulator	.									
		Part-B: WMCA office & others	12mx6m.									
32.)	SP45182	Nilkuthi-Bhangamore FCD Subproject		14,752,166	S.M Rashed	13,889,884	03-01-16	10-01-17	100	-	13,889,884	Complete
		Part-D: WMCA Office & Others	12mX6m.									
		Part-C: Pick Culvert-2 (1v-1500mm dia) at	(1v-1500mm									
		Part-A: Re-excavation of Sankibanga Khal &	0.40									
		Part-B: Pick Culvert-1 (1v-1500mm dia) at	(1v-1500mm									
		Part-A: Sankibhanga Regulator (1v-	(1v-									
		Part-B: Re-sectioning of Embankment	2.51									
		Upazila Name :Gobindaganj										
		Upazila Code :441										
33.)	SP43035	Goalkandi-Daturbari Khal Subproject		17,389,269	M/S. Ritu	19,628,607	28-04-14	27-10-16	100	-	19,628,607	Complete
		Oart-B: WMCA office & others	12mx6m.									
		Part-B: Reference Lined Section	.									
		Part-A: Goalkandi Daturbari Regulator	3V-1.5mx1.8m.									
		Part-A: Re-excavation of Goalkandi Daturbari	5.30									
34.)	SP44113	Jhiry Bridge-Jangalpara Khal		19,495,053	LCS	20,529,854	08-04-14	30-04-15	100	-	20,529,854	Complete
		Part-A:Re-excavation of Jhirai Bridge -	6.68									
		Part-A: Construction of Jhirai Bridge-	(4v									
		Part-B: Construction of Reference Lined	.									
		Part-B: Construction of WMCA Office	12mX6m.									
35.)	SP44130	Purendar Vushan Chandrer Bari-		17,689,666		18,673,432	10-11-14	30-04-15	100	-	18,673,432	Complete
		Part-B: Construction of Reference Lined	.									
		Part-A: Re-excavation of Naya Khal	4.10									
		Part-A: Construction of Naya Khal WRS (4V	(4V									
		Part-B: Box Culvert	.									
		Part-C: Construction of WMCA Office &	12mX6m.									
36.)	SP45184	Oran Bridge Bundighi Khal Subproject		8,969,097	M/S Shihab	2,367,979	31-12-15	30-12-16	100	-	2,367,979	Complete
		Part-A: Oran Bridge WRS (2v-1.5mX1.80m)	(2v-									
		Part-A: Re-excavation of Oran Br.khal &	2.10									
		Part-B: WMCA Office & Others	12mX6m.									
37.)	SP46255	Dewanhat Sluice gate Subproject		7,593,396	M/S Khandakar	7,658,248	14-03-16	21-03-17	100	-	7,658,248	Complete
		Part-A: construction of WMCA Office and	12mX6m.									
		Part-B: Construction of Reference Lines	.									
		Part-A: Re-excxavation of Nuruler khal	4.70									
		District Name :Joypurhat										
		Upazila Name :Panchbibi										
		Upazila Code :362										
38.)	SP44109	Jhinaigari Khal Subproject		28,322,123	Ram Babu &	31,858,504	15-10-14	14-10-15	100	-	31,858,504	Complete
		Part-A: Construction of Jhinaigary Khal	(4vX1.50mX1.8									
		Part-C: Construction of WMCA Office & others	12mX6m.									
		Part-B: Construction of Box Culvert	(2vX-									
		Part-A: Re-excavation of Jhinaigary Khal	6.25									

		Part-B: Construction of Reference Lined	.									
39.)	SP45194	Bhigram Sirota Khal Subproject		14,432,594	Ram Babu &	15,600,029	16-01-16	03-02-17	100	-	15,600,029	Complete
		Part-A: Construction of WRS (3v-1.5mX2.0m)	(3v-									
		Part-D: Construction of Reference Lined	.									
		Part-B:Re-excavation of Laxmikul Khal	1.20									
		Part-A:Re-excavation of Bhigram-Sirota Khal	5.20									
		Part-B: Construction of Typical Drainage Outlet	(4nos) 450mm									
		Part-C: Construction of Reference Lined	.									
		Part-C: WMCA Office & Others	12mX6m.									
		Upazila Name :Khetlal										
		Upazila Code :361										
40.)	SP44134	Haraboti Khal Subproject		21,358,653		8,022,197			100	-	8,022,197	Complete
		Part-B: Box-Culvert (2V-3.5mX3.50m)	(2V-									
		Part-B: Construction of Reference Lined	.									
		Part-A: Re-excavation of Harabati khal	4.70									
		Part-A: Harabati Khal WRS	(3v-									
		Part-C: WMCA Office & others	12mX6m.									
41.)	SP45175	Amlagari-Tulshiganga Subproject		9,028,983		9,028,983			100	-	9,028,983	Complete
		Part-A: Re-excavation of Amlagari Khal	7.62									
		Part-B: Construction of Reference Lined	.									
		Upazila Name :Akkelpur										
		Upazila Code :359										
42.)	SP44094	Chri Khal Subproject		18,785,234		20,658,536			100	-	20,658,536	Complete
		Part-C: Construction of Reference Lined	.									
		Part-A: Re-axcavation of Chiri khal	7.80									
		Part-B: Construction of Levee	.									
		Part-B: Construction of Box Culvert	(2v-									
		Part-A: Construction of Chiri WRS	(4v-									
		Part-D: Construction of WMCA Office &	12mX6m.									
		Part-C: Construction of Typical Drainage Outlet	(1v0.450m).									
43.)	SP46227	Nandahar Khal Subproject		17,316,940	Ram Babu,	17,459,028	10-02-16	16-02-17	100	-	17,459,028	Complete
		Part-C: WMCA office & others	12mX6m.									
		Part-A: Repairing of Existing Nandahar khal	(3v-									
		Part-A: Re-excavation of Kuchiamara-	8.45									
		Part-C: Construction of Reference Lined	.									
		Part-B: Repair & upgradation of WRS (6v-	(6v-									
		Part-B: Re-excavation of Kathalbarir Khal	2.00									
		Upazila Name :Kalai										
		Upazila Code :363										
44.)	SP41002	Purba Sarail-Madai Subproject		13,963,302	LCS	15,406,575			100	-	15,406,575	Complete
		Part-A: Re-excavation of Purba Sarail-Madai	8.80									
		Part-A: Madai Khal WRS-1	4 Vent-									
		Part-B: Madai Khal WRS-2	3 Vent-									
		Part-C: WMCA Office and Related Item	Size: 12mX6m.									
45.)	SP44098	Shikta Maday Nungla Khal Subproject		15,966,989		18,351,299			100	-	18,351,299	Complete
		Part-A: Re-excavation of Shikta maday Khal	4.50									
		Part-A: Construction of Shikta Maday Khal	(3v-									
		Part-B: Construction of Shikta Maday Khal	(3v-									
		Part-C: Construction of WMCA Office &	12mX6m.									
		Part-B:Construction of Reference Lined	.									
		District Name :Bogra										

		Upazila Name :Sadar										
		Upazila Code :348										
46.)	SP25330	Barikol-Kalidah Beel Subproject		3,333,025		3,333,025		100	-	3,333,025	Complete	
		Part-A: Re-excavation of Khalidah Beel-1	0.39									
		Part-B: Re-excavation of Khalidah Beel-2	0.15									
		Upazila Name :Sherpur										
		Upazila Code :355										
47.)	SP44078	Dhankundi Subproject		8,665,210	Md. Fazlul	8,091,804	22-01-15	21-01-16	100	-	8,091,804	Complete
		Part-A:Napitbari khal Regulator	2V-1.5mx1.8m.									
		Part-B:Napitbari khal Culvert	1V-3.0mx2.5m.									
		Part-C: WMCA Office & Others	12mx6m.									
		Part-A: Re-excavation of Napitbari Khal	0.78									
48.)	SP44139	Bhadraboti-Tilkatala Subproject		22,065,782		23,251,149		100	-	23,251,149	Complete	
		Part-A: Re-excavation of Bhadrabati-Tilkakala	5.90									
		Part-A: Construction of Bhadrabati-Tilkala	(3v-									
		Part-B: Construction of Reference Lined	.									
		Part-C: WMCA Office & others	12mX6m.									
49.)	SP45207	Dublai Bhadrabati Subproject		32,481,185	M/S. S.	33,989,765	16-03-16	22-03-17	100	-	33,989,765	Complete
		Part-C: Construction of WMCA Office &	12mX6m.									
		Part-B: Construction of Reference Lined	.									
		Part-B: Box culvert (4v-4.0mX4.0m)	(4v-									
		Part-A: Bhadrabati khal Structure WRS (4v-	(4v-									
		Part-A:Re-excavation of Dublia bhadrabati	14.30									
50.)	SP46271	Jhanior Parbhabanipur Subproject		18,693,906	S-D joint	19,986,960	10-04-16	14-04-17	100	-	19,986,960	Complete
		Part-A: Construction of Dudkumar Khal	3v - 1.5m X									
		Part-B: Re-excavation of Dyke	0.25									
		Part-C: Construction of reference lined section	.									
		Part-B: Construction of Irrigation Brick Canal	.									
		Part-C: Construction of WMCA Office and	12m X 6m.									
		Part-A: Re-excavation of Dudkumar Khal	7.00									
		Upazila Name :Kahaloo										
		Upazila Code :352										
51.)	SP45174	Pachim vogoil Bairadaghi Eidgaha Khal		8,792,386		2,133,826		100	-	2,133,826	Complete	
		Part-A: Re-excavation of Shibnath Kalitota	1.45									
		Part-A: Construction of Kalitola Shibnath	(1v-									
		Part-B: Re-excavation of Fish Scentuary khal	0.14									
		Part-C: WMCA Office & Others	.									
		Part-C: Construction of Reference Lined	.									
		Part-B: Construction of Irrigation Drain-1	.									
		Upazila Name :Adamdighi										
		Upazila Code :347										
52.)	SP44107	Amail-Indail Subproject		18,238,342	LCS	16,613,116		100	-	16,613,116	Complete	
		Part-A: Re-excavation of Amail Indail khal	6.00									
		Part-A: Construction of Amail Indial khal WRS	(2V									
		Part-B: Construction of Amail Indial khal Box	(2V 3.50mX									
		Part-B: Re-excavation of Branch khal-1	0.40									
		Part-C: WMCA Office & others	12mX6m.									
		Part-E: Construction of Reference Lined	.									
		Part-D: Re-excavation of Branch khal-3	0.60									
		Part-C: Re-excavation of Branch khal-2	0.60									
53.)	SP44108	Tiloch Iramoti Subproject		10,475,714	Md. Sohel	11,674,123	21-07-14	20-07-15	100	-	11,674,123	Complete

		Part-C: Construction of Box Culvert-2	(1V									
		Part-B: Re-excavation of Branch Khal-1	0.70									
		Part-A: Re-excavation of Tiloch Iramoti khal	1.20									
		Part-A: Construction of Tiloch Iramoti Khal	(1V1.50mX1.50									
		Part-C: Construction of reference lined section	.									
		Part-D: Construction of Box Culvert-3	(1V									
		Part-E: Construction of WMCA Office &	12mX6m.									
		Part-B: Construction of Box Culvert-1	(1V									
54.)	SP44123	Kamarpur-Adamdighi Subproject		21,724,031	S & R-JV	15,145,910	13-11-14	13-11-15	100	-	15,145,910	Complete
		Part-C:WMCA Office & Others	12mX6m.									
		Part-A: Repair and Upgradating of WRS	(5v-									
		Part-B:Construction of Reference lined	.									
		Part-A:Re-excavation of Kamarpur	6.30									
		Part-B: Kamarpur Adamdighi khal Box Culvert	(2v-									
		District Name :Sirajganj										
		Upazila Name :Tarash										
		Upazila Code :373										
55.)	SP14183	Horisona-Kundol WCS Subproject		4,349,000		4,349,000			100	-	4,349,000	Complete
		Part-A: Re-excavation of Kundoil Main khal to	0.50									
		Part-C: Re-excavation of Kharkharia Main	1.13									
		Part-B: Re-excavation of Sanduria Main khal	0.35									
		Part-A: Re-excavation of Kundoil Main khal to	0.50									
		Part-C: Re-excavation of Kharkharia Main	1.13									
		Part-D: Re-excavation of Berkhali Main khal	1.50									
		Part-B: Re-excavation of Sanduria Main khal	0.35									
		Part-D: Re-excavation of Berkhali Main khal	1.50									
56.)	SP42020	Ulushi Khal Subproject		15,066,470	LCS	16,462,614	15-11-12	30-04-13	100	-	16,462,614	Complete
		Part-B: Re-excavation of Ulshi Branch khal-1	0.45									
		Part-B: WMCA office & others	12mx6m.									
		Part-A: Re-excavation of Ulshi khal	4.80									
		Part-A: Ulshi khal WRS	2V-1.5mx2.0m.									
		Part-C: Re-excavation of Ulshi Branch khal-2	0.40									
57.)	SP43036	Bhadrabari South (Baruhash Khal)		28,654,779	M/S Liton	28,892,738	12-03-13	11-03-14	100	-	28,892,738	Complete
		Part-A: Construction of WMCA office & others	12mx6m.									
		Part-A: Re-excavation of Bhadraboti (south)	14.30									
58.)	SP43037	Bhadrabati Khal (North) Subproject		15,368,763	LCS	15,643,101	26-11-12	30-04-13	100	-	15,643,101	Complete
		Part-A: Re-excavation of Bhadraboti khal	13.00									
		Part-A: Construction WMCA office & others	12mx6m.									
59.)	SP44137	Nimaichara-Wapda khal Subproject		19,614,937	Srajul Islam ,	21,434,973	24-08-14	15-11-15	100	-	21,434,973	Complete
		Part-B: Construction of WMCA Office & others	12mX6m.									
		Part-A: Re-excavation of Nimaichara Wapda	10.90									
		Part-B: Construction of Reference Lined	.									
		Part-A: Construction of 25.0m Bridge Over	.									
		Upazila Name :Ullapara										
		Upazila Code :375										
60.)	SP43061	Bhagalpur-Montala Subproject		40,933,530	Sirajul	68,144,329			100	-	68,144,329	Complete
		Part-B: Modification of Bahadgara Khal Box	4V-1.5mx1.8m.									
		Part-C: Modification of Existing Monohara	4V-1.5mx1.8m.									
		Part-B: Re-excavation of Monohara Khal	1.60									
		Part-A: Modification of Existing kalikadhaka	6V-1.5mx1.8.									
		Part-D: WMCA Office & Others	12mx6m.									



		Part-A: Re-excavation of Kalikandhaha Khal	3.25									
		Part-C: Resectioning of Embankment	13.50									
61.)	SP45145	Naimuri Alidah Subproject		16,701,861		11,616,200		100	-	11,616,200	Complete	
		Part-B: Re-sectioning Embankment	3.05									
		Part-C: Construction of palisading	.									
		Part-D: Construction of WMCA office & others	12mX6m.									
		Part-A: Re-sectioning Embankment	3.87									
		Part-A: Construction of Vengri Box Sluice (1v-	(1v-									
		Part-B: Construction of Mollapara Box Sluice	(1v-									
		District Name :Pabna										
		Upazila Name :Sujanagar										
		Upazila Code :384										
62.)	SP42027	Nuruddin Khal Subproject		12,986,983	M/S Tushar	12,956,874	18-02-13	18-02-14	100	-	12,956,874	Complete
		Part-B: Nuruddin khal box culvert at ch.	1V-									
		Part-C: Construction of WMCA office & others	12mx6m.									
		Part-A: Nuruddin khal WRS at ch. 0+130 km	2V-1.5mx1.8m.									
		Part-B: Construction of Reference Lined	.									
		Part-A: Re-excavation of Nuruddin khal	2.58									
		Upazila Name :Atghoria										
		Upazila Code :342										
63.)	SP43028	Sapdanga Khal Subproject		16,249,982		16,265,991		100	-	16,265,991	Complete	
		Part-A: Construction of Sabdanga khal WRS-1	3V-1.5mx1.5m.									
		Part-C: Construction of WMCA office & others	12mx6m.									
		Part-B: Construction of Sabdanga khal WRS-2	3V-1.5mx1.8m.									
		Part-A: Re-excav. of Sampasa khal &	4.35									
		District Name :Natore										
		Upazila Name :Baraigram										
		Upazila Code :330										
64.)	SP45157	Satail Beel Subproject		5,565,866	LCS	5,689,459	01-01-15	30-04-15	100	-	5,689,459	Complete
		Part-B: Construction of Re-ference Lined	.									
		Part-A: Re-excavation of Satail Khal	4.90									
		Part-A: Construction of WMCA Office &	12mX6m.									
		Upazila Name :Gurudaspur										
		Upazila Code :333										
65.)	SP45196	Dighdaria Subproject		23,988,068		24,667,406		100	-	24,667,406	Complete	
		Part-A: Re-sectioning of Dighdaria	3.75									
		Part-B: Construction of Regulator (1v-	(1v-									
		Part-A: Construction of Regulator (2v-	(2v-									
		Part-C: Construction of Box Culvert	.									
		Part-D: WMCA Office & Others	12mX6m.									
		District Name :Naogaon										
		Upazila Name :Sadar										
		Upazila Code :329										
66.)	SP46232	Krishnapur-Baromashi Khal Subproject		16,343,299		16,699,745		100	-	16,699,745	Complete	
		Part-B: Re-excavation of Mohaisinga Khal	1.80									
		Part-A: Mohol Singra Khal	.									
		Part-C: Construction of WMCA office and	12mX6m.									
		Part-A: Re-excavation of Krishnapur-	7.23									
		Part-B: Mohol Singra Khal Box Culvert	.									
		Part-C: Construction of reference lined section	.									
		Upazila Name :Patnitala										
		Upazila Code :327										

67.)	SP14156	<b>Katabari FCD Subproject</b>		1,328,975		1,326,880			100	-	1,326,880	Complete
		Part-A: WMCA Office & others	12mX6m.									
		<b>Upazila Name :Mohadebpur</b>										
		<b>Upazila Code :322</b>										
68.)	SP25205	<b>Khorda Kalna Khal Subproject</b>		2,079,903	LCS	2,079,903	19-12-11	30-04-12	100	-	2,079,903	Complete
		Re-excavation of Khorda Kalna khal	3.78									
		<b>Upazila Name :Shapahar</b>										
		<b>Upazila Code :324</b>										
69.)	SP24164	<b>Doharakhari-Tarachandkhari Subproject</b>		2,226,281	LCS	2,226,281	18-03-12	30-04-12	100	-	2,226,281	Complete
		Re-excavation of Tara Chand Khari Khal	2.20									
		<b>Upazila Name :Atrai</b>										
		<b>Upazila Code :336</b>										
70.)	SP25329	<b>Jatamrul-Singsara Subproject</b>		1,453,956	M/S Mondol	1,612,362	14-12-15	20-12-16	100	-	1,612,362	Complete
		Part-A: Construction of WMCA Office &	12mX6m.									
71.)	SP25332	<b>Kachua Beel Subproject</b>		5,079,018		5,225,064	04-12-14	30-04-15	100	-	5,225,064	Complete
		Part-A:- Re-excavation of kachua Beel khal	12.10									
		Part-A: WMCA office and others	12mX6m.									
72.)	SP43032	<b>Chalk Temukh-Islamgati Subproject</b>		23,659,430	M/S Podder	23,655,776	21-07-13	20-01-15	100	-	23,655,776	Complete
		Part-B: WMCA office & others	12mx6m.									
		Part-B: Re-excavation of chak temukh khal	4.20									
		Part-A: Samaspara khal Regulator	3V-1.5mx1.8m.									
		Part-C: Construction of Reference Lined	6.80									
		Part-A: Re-excav. of samaspara khal &	2.60									
73.)	SP43042	<b>Atrai-Burigonj Subproject</b>		8,955,194	Md. Golam	9,001,428	11-06-13	03-06-14	100	-	9,001,428	Complete
		Part-A: WMCA office & others	12mx6m.									
		Part-A: Re-excavation of Atrai river	6.73									
		Part-B: Construction of Reference Lined	6.73									
74.)	SP44102	<b>Bisha-Udaypur khal Subproject</b>		14,268,104	M/S mamun	1,073,491	30-04-14	06-11-15	100	-	1,073,491	Complete
		Part-B: Construction of WMCA Office & othes	12mX6m.									
		Part-A: Re-excavation of Bisha-Udoypur khal	1.70									
		Part-A: Construction of Bisha-Udoypur khal	.									
		Part-C: Re-excavation of Bisha-Udoypur khal	0.40									
		Part-B: Re-excavation of Bisha-Udoypur khal	0.40									
		Part-D: Construction of Reference Line	.									
		<b>Upazila Name :Niamatpur</b>										
		<b>Upazila Code :332</b>										
75.)	SP43031	<b>Belgaur-Julupara Subproject</b>		15,039,399	LCS	15,105,798	22-11-12	30-04-13	100	-	15,105,798	Complete
		Part-A: Re-excavation of Julupara khal	8.23									
		Part-B: Construction of reference lined section	.									
		Part-A: WMCA office & others	12mx6m.									
76.)	SP43033	<b>Sontospara-Chatra Subproject</b>		15,897,485	M/S Ethen	15,958,356	14-07-13	26-06-14	100	-	15,958,356	Complete
		Part-A: WMCA office & others	12mx6m.									
		Part-A: Re-excavation Santoshpara khal	11.70									
		Part-B: Construction of reference Lined	.									
		<b>Upazila Name :Raninagar</b>										
		<b>Upazila Code :325</b>										
77.)	SP42025	<b>Kujail-Raktadaha Subproject</b>		9,571,785	LCS	9,581,594	02-12-12	30-04-13	100	-	9,581,594	Complete
		Part-B: Construction of referece lined section	.									
		Part-A: WMCA office & others	12mx6m.									
		Part-A: Re-excavation of Kujail-Roktadaha	6.78									
78.)	SP42026	<b>Ratandara-Sodakhali Subproject</b>		7,793,891	LCS	6,418,909	02-12-12	30-04-13	100	-	6,418,909	Complete

		Part-B: Construction of reference lined section	.										
		Part-A: Re-excavation of Ratan Danra Khal	5.10										
		Part-A: Construction of WMCA office & Others	12mx6m.										
79.)	SP44133	Gohelapur-Shafiqpur Subproject		26,961,913	S & S JV	29,320,279	30-08-15	22-08-16	100	-	29,320,279	Complete	
		Part-B: Construction of Gohelapur WRS (3v-	(3v-										
		Part-E: Construction of WMCA Office &	12mX6m.										
		Part-C: Construction ofBox culvert at ch.	.										
		Part-B: Construction of Reference Lined	.										
		Part-A: Construction of Gohelapur WRS (2v-	(2v-										
		Part-A: Re-excavation of Gohelapur-	10.50										
		Upazila Name :Badalgachi											
		Upazila Code :											
80.)	SP46256	Abhaipur- Baikandapur Khal		13,570,410	LCS	12,595,936	18-02-16	30-04-16	100	-	12,595,936	Complete	
		Part-C: Construction of a Referenced Lined	.										
		Part-B: Construction of a Box Culvert	(1v-										
		Part-C: Construction of WMCA Office and	121mX6m.										
		Part-B: Re-excavation of Branch Khal	0.20										
		Part-A: Re-excavation of Baikantapur Khal	1.25										
		Part-A: Construction of a Regulator	(3v-										
		District Name :Chapai Nawabgonj											
		Upazila Name :Sadar											
		Upazila Code :340											
81.)	SP11004	Agrani Irrigation CAD Subproject		7,326,103	Md. Alamger	7,311,435	14-01-12	19-06-12	100	-	7,311,435	Complete	
		Re-Construction of RCC open Branch cannel	2700 m.										
82.)	SP22021	Mohammadkhani Subproject		4,472,808	Md. Shah	3,101,258	10-06-13	03-01-14	100	-	3,101,258	Complete	
		Construction of 200mm dia uPVC buried pipe	3nos,										
83.)	SP22022	Behula Subproject		3,612,813	Md.Farid	3,006,170	31-12-13		100	-	3,006,170	Complete	
		Rcc Buried Pipe ,Rcc Open Cannel,Rcc	.										
84.)	SP22023	Nayagola-Mohananda Subproject		7,589,408	Mark	7,613,140	20-01-12	03-02-13	100	-	7,613,140	Complete	
		Part-B: Construction of main RCC open	at Ch. 0.00-										
		Part-A: Construction of 03 nos. platform &	03 nos..										
85.)	SP25241	Palsha-Moheshpur Subproject		4,518,711	Md. Shah	3,672,137	04-01-14		100	-	3,672,137	Complete	
		Part-A:400mm dia uPVC Buried Pipe	at Ch.0+000km										
		Part-B: Construction of Outfall Chamber at	.										
86.)	SP25288	Dariapur Subproject		8,830,200	Md. Moshibur	8,827,823	15-02-12	19-06-12	100	-	8,827,823	Complete	
		Re-construction of PVC buried pipe network	300mm dia,										
87.)	SP25289	Chapai Grameen Subproject		5,972,192		5,971,501	20-08-16	08-08-16	100	-	5,971,501	Complete	
		Part-B: Estimate for laying 400mm dia Upvc	at Ch. 0+000										
		Part-A: Estimate for laying 400mm dia Upvc	Ch. 0+360 km										
88.)	SP43039	Ghoghodima Khutbatala Subproject		9,608,129	Mark	10,127,457	28-05-13		100	-	10,127,457	Complete	
		Part-B: Sump including Aqueduct, Syphone,	.										
		Part-C: WMCA office & others	12mx6m.										
		Part-A: Lined Canal	1758m.										
89.)	SP44087	Mohadanga Panna Beel Subproject		46,513,737	Md. Sayid hasa	39,347,887	14-08-14	13-01-16	100	-	39,347,887	Complete	
		Part-D: Re-excavation of Gobrapukur	.										
		Part-A: Header Tank-1	6.1mx4.8m.										
		Part-G: Outlet Structure-4,5,6&7	.										
		Part-E: Outlet Structure-1	.										
		Part-F: Outlet Structure-2&3	.										
		Part-H: WMCA Office & Others	12mx6m.										
		Part-B: Header Tank-2	6.1mx3.0m.										
		Part-C: RCC Buried Pipe Network system	.										

90.)	SP44121	Kalitola Kashmahal Subproject		19,566,445	M/S Sanitary	15,269,344	15-09-14	14-03-16	100	-	15,269,344	Complete
		Part-E: Costruction of WMCA Office & Others	12mX6m.									
		Part-C: Construction of RCC Lined Canal	.									
		Part-B: Construction of Buried Pipe	.									
		Part-D: Re-excavation of 2 nos Pukur and 2	.									
		Part-A: Construction of Header Tank	.									
91.)	SP46261	Sreerampur Subproject		19,772,381		16,375,982			100	-	16,375,982	Complete
		Part-A: Construction of Sump, RCC Irrigation	.									
		Part-B: Construction of 2Nos. Cross Drain &	.									
		Part-C: Construction of pumping platform with	.									
		Part-D: Construction of WMCA Office and	.									
92.)	SP46278	Gorakhonathpur CAD Subproject		24,524,885	M/S Dulha	25,358,282	19-05-16	27-02-17	100	-	25,358,282	Complete
		Part-C: Construction of three nos road	.									
		Part-D: Construction of WMCA Office &	12mX6m.									
		Part-A: Construction of Sump and Pumping	.									
		Part-B: Construction of RCC Lined Canal	.									
		Upazila Name :Gomostapur										
		Upazila Code :331										
93.)	SP25237	Hogla-Damosh Subproject		5,550,261	M/S Shah	5,542,364	20-08-15	08-08-16	100	-	5,542,364	Complete
		Part-B:- Est. for open brick canal staring from	Ch.0+220 km to									
		Part-D:- Est. for laying of 315mm dia Upvc	at Ch.0+000 km									
		Part-C:- Est. for laying of 315mm dia Upvc	at Ch.0+480 km									
		Part-A:- Est. for laying of 315mm dia Upvc	at Ch.1+517 km									
		Upazila Name :Nachol										
		Upazila Code :339										
94.)	SP25267	Chandpara Subproject		4,525,267	Md.Alomgir	3,590,777			100	-	3,590,777	Complete
		Part-A: Construction of RCC suction	.									
		Part-B: Construction Pakai Hazi uPVC buried	.									
		District Name :Rajshahi										
		Upazila Name :Puthia										
		Upazila Code :370										
95.)	SP41011	Noapara-Hazirdhara Beel Subproject		10,628,565	M/S Mark	11,792,410			100	-	11,792,410	Complete
		Part A: Pachinpara Khal WRS	2V-1.5mX1.8m.									
		Part C: WMCA Office & Related works	12mX6m.									
		Part A: Re-excavation of Pachanipara Khal	1.87									
		Part B: Pachinpara Khal Box Culvert	2V-4.0mX5.0m.									
		Re-excavation of Haridara Khal	.									
		Upazila Name :Mohonpur										
		Upazila Code :368										
96.)	SP45198	Shutki Beel Subproject		17,263,544	LCS	14,678,872			100	-	14,678,872	Complete
		Part-C: Construction of Reference Lined	.									
		Part-B: WMCA Office & Others	12mX6m.									
		Part-A: Re-excavation of Sukti Khal	5.10									
		Part-B: Construction of Closure (4mX6m)	.									
		Part-A: Sukti Khal regulator (2v-1.5mX1.8m)	(2v-									
		Upazila Name :Tanore										
		Upazila Code :371										
97.)	SP13094	Pachandar WCS Subproject		2,791,854	M/S Rudro	2,031,087	21-03-16	09-03-17	100	-	2,031,087	Complete
		Part-A: Construction of WMCA Office & others	12mX6m.									
		Part-A: Construction of WMCA Office & others	12mX6m.									
98.)	SP22024	Hatisal Ghritikanchan Subproject		3,158,747	M/S Rudro	2,802,188	21-03-16	09-03-17	100	-	2,802,188	Complete
		Part-A: Construction of WMCA Office & others	12mX6m.									

[illegible]

		Part-B: Re-excavation of Uthuli -masisbathan	3.17								
		Part-E: Re-excavation of Bhaduri Chalk khal	0.72								
		Part-F: Construction of Reference Lined	.								
		Part-A: Re-excavation of Jayantihazra-	2.20								
		Part-D: Box Culvert (1v-3.0mX3.0m)	(1v-								
		Part-B: WRS (2v-1.5mX1.8m)	(2v-								
107.)	SP46279	Komorobogh-Raipur Ajail Subproject		3,157,283		3,157,283		100	-	3,157,283	Complete
		Part-A: Re-exavation of Hijlabot khal	2.80								
		Part-F: Re-exavation of komorbhog khal	1.10								
		Part-G: Construction of Reference Lined	.								
		Part-B: Re-exavation of Ajail khal	2.76								
		Part-C: Re-exavation of Ajail Branch khal	0.90								
		Part-D: Re-exavation of Raipur khal	2.29								
		Part-E: Re-exavation of Raipur Branch khal	0.85								
		District Name :Meherpur									
		Upazila Name :Sadar									
		Upazila Code :310									
108.)	SP21008	Katakhal Subproject		4,083,110	M/S Jony	4,449,843		100	-	4,449,843	Complete
		Part-A: Fatapur-Tatultala khal	0.90								
109.)	SP24135	Gomara Beel Subproject		4,011,617	M/S Biswas	4,007,230	17-01-13	05-12-13	100	-	4,007,230
		Improvement of Baliarpur-Raghunathpur Road	at Ch. 1514km								Complete
110.)	SP44101	Bonduk Khali Khal Subproject		4,569,335		720,951		100	-	720,951	Complete
		Part-C: Construction of HBB Road	.5 km.								
		Part-B: Construction of Box Culvert	1No..								
		Part-A: Re-excavation of Bonduk Khal	1.03								
		Part-D: Construction of WMCA Office &	12mx6m.								
		Part-A:Modification of Existing Regulator	1 No..								
111.)	SP44112	Harirampur Beel Subproject		12,901,947		2,819,648		100	-	2,819,648	Complete
		Part-D:WMCA office & others	.								
		Part-A: Modification of exisiting Culvert-1 in to	.								
		Part-C: Improvement Of HBB Road	.								
		Part-B: Modification of exisiting Culvert-1 in to	.								
		Part-A: Re-Sectiong Of Embankment	2.40								
		Upazila Name :Gangni									
		Upazila Code :296									
112.)	SP25268	Nagder Khal Subproject		3,664,331	Md. Golam	3,659,000	31-01-16	31-01-17	100	-	3,659,000
		Part-A: Improvement of HBB road Shimultola	at ch.0+000 to								Complete
113.)	SP42017	Nabinpur Dholar Beel Subproject		16,515,066	LCS	17,580,871	10-03-13	30-05-13	100	-	17,580,871
		Part-A: Re-excavation of Nabinpur Khal &	3.30								
		Part-D: Construction of pipe culvert	At Ch.0+500km								
		Part-C: Construction of reference lined	.								
		Part-C: WMCA office and others	12.0mx6.0m.								
		Part-A: Nabinpur Khal Regulator	3V-1.5mx1.8m.								
		Part-B: Nabinpur foot Bridge	At Ch.1+170km								
		Part-B: Re-excavation of Petkata Khal	0.70								
114.)	SP45193	Madiar Beel Subproject		14,533,498		9,284,641		100	-	9,284,641	Complete
		Part-D: Earth Filling of Nityanandapur	0.65								
		Part-C: Re-excavation of Boalia Khal and	0.90								
		Part-B: Re-excavation of Madier Khal and	0.80								
		Part-A: Re-excavation of Jhumra Ghat Khal	2.00								
		Part-B: WMCA Office & Others	12mX6m.								
		Part-A: Construction of Box Culvert (1v-	(1v-								

115.)	SP46251	Mundail Khal Subproject		16,379,660	Md. Golam	16,223,361	01-05-16	30-04-17	100	-	16,223,361	Complete
		Part-C: Construction of WMCA Office and	12mX6m.									
		Part-A: Construction of Mundail Khal WRS	(3v-									
		Part-C: Re-excavation of Morka Khal and	1.10									
		Part-B: Re-excavation of Mundail Branch	0.65									
		Part-B: Construction of Box Culvert	(1v-									
		Part-A: Re-excavation of Mundail Khal and	3.85									
		Upazila Name :Mujibnagar										
		Upazila Code :298										
116.)	SP42018	Kata Khal Subproject		5,628,854	Mr. Anchal	6,716,831	15-03-13	25-06-13	100	-	6,716,831	Complete
		Part-C: WMCA office and others	12mx6m.									
		Part-A: Kata Khal Regulator	1V-1.5mx1.8m.									
		Part-A: Re-excavation of kata khal	0.70									
		Part-B: Kata Khal Foot Bridge at Ch. 0+500km	at Ch. 0+500km.									
		District Name :Chuadanga										
		Upazila Name :Sadar										
		Upazila Code :294										
117.)	SP13044	Nabo Ganga Khal FCD Subproject		1,571,761	M/S Asman	1,568,913	07-03-12	16-09-12	100	-	1,568,913	Complete
		Part-A: Construction of 2 vent(2.0mX2.0m).	2									
		Part-B: Construction of 1 vent(1.3mX1..3m)	1									
		Upazila Name :Alamdanga										
		Upazila Code :311										
118.)	SP45212	Nauda Durgapur - Maddamath Subproject		5,403,100		324,715			100	-	324,715	Complete
		Part-A: Construction of Mohirbagan khal	(1v-									
		Part-B: Construction of WMCA Office &	12mX6m.									
		Part-A: Re-excavation of Mohirbagan Khal	0.60									
		Part-B: Construction of Reference Lined	.									
		Upazila Name :Dhamurhuda										
		Upazila Code :290										
119.)	SP25322	Kanaidanga Khal Subproject		3,209,955	LCS	2,593,975	19-06-13	19-02-14	100	-	2,593,975	Complete
		Part-C: Re-excavation of Kanaidanga khal	2.60									
		Part-B: Improvement of HBB Road From	at Ch 0+000km									
		Part-A: Improvement of Road From	atCh.0 +480									
120.)	SP45201	Fakirkhali khal Subproject		5,037,523	LCS	154,650			100	-	154,650	Complete
		Part-B: Construction of Reference Lined	.									
		Part-A: Re-excavation of Fakirkhali Khal	0.75									
		Part-B: WMCA Office & Others	12mX6m.									
		Part-A: Modification of Box Culvert in to gated	(2v-									
		District Name :Jhenaidah										
		Upazila Name :Harinakunda										
		Upazila Code :307										
121.)	SP44084	Shitly Khal Subproject		5,737,897	M/S Munshi	5,868,031	16-03-15	19-12-15	100	-	5,868,031	Complete
		Part-A: WMCA Office & Others	12mx6m.									
		Part-D: Lined reference sections (7 nos.)	.									
		Part-A: Re-excavation of Sitly Khal	4.30									
		Part-C: Re-excavation of Badonert Khal	0.90									
		Part-B: Re-excavation of Sitly Branch Khal	2.20									
		District Name :Magura										
		Upazila Name :Sadar										
		Upazila Code :271										
122.)	SP24118	Lakshmpur Khal Subproject		6,354,651	Syed	6,322,443			100	-	6,322,443	Complete

		Part-A: Imp. of Jagla Bazar-Laxmipur sluice	.									
		Part-A: Re-excavation of Laxmipur-Charpara	1.65									
		Part-B: Re-sectioning of Laxmipur-Charpara	0.37									
123.)	SP45199	Beel Aksi Subproject		4,528,177		725,374			100	-	725,374	Complete
		Part-B: Re-excavation of Iro Khal	0.40									
		Part-A: Re-sectioning of Beel Aksi	0.80									
		Part-C: Construction of Reference lined	.									
		Part-A: Construction of Pipe Sluice	(1v-0.9m dia).									
		Part-B: WMCA Office & Others	12mX6m.									
		District Name :Narail										
		Upazila Name :Sadar										
		Upazila Code :266										
124.)	SP25219	Debbhog-Sheikhpara Subproject		3,494,488	Md.	3,492,487	26-01-16	28-10-16	100	-	3,492,487	Complete
		Part-A: Construction of Devvog Branch Khal	(3v-900m ).									
		Part-B: Re-excavation of Devvog Branch Khal	1.20									
		Upazila Name :Kalia										
		Upazila Code :268										
125.)	SP44135	Debdun Baisena Khal Subproject		5,017,827		5,155,220			100	-	5,155,220	Complete
		Part-C: Re-excavation fo Bunar Khal	0.30									
		Part-B: Re-excavation fo Ranmanagar Khal	0.55									
		Part-D:Constrution Of Reference Lined	.									
		Part-A: Box Culvert (1V-5mX2.5m)	(1V-5mX2.5m).									
		Part-A: Re-excavation fo Debdan Khal	1.70									
		Part-B: Construction of WMCA Office &	12mX6m.									
		Upazila Name :Lohagara										
		Upazila Code :										
126.)	SP46288	Gondab Dhopadah Khal Subproject		3,712,578		3,712,578			100	-	3,712,578	Complete
		Part-B: Construction of Reference Lined	.									
		Part-A: Re-excavation of Gondob Dhopadaha	3.70									
		District Name :Jessore										
		Upazila Name :Sadar										
		Upazila Code :304										
127.)	SP13079	Ichali WCS Subproject		3,477,715	M/S.Biswajit	3,827,244	24-04-13	27-10-13	100	-	3,827,244	Complete
		Part-A: Construction of 5 Nos	625mmx600mm									
		Part-B: Construction O &M sheed connction	12mx6m.									
128.)	SP46265	Khal Ghat Basundia Subproject		7,275,754		0			100	-	0	Complete
		Part-B: Constuction of WMCA office and	12m X 6m.									
		Part-A: Constuction of Regulator	1v - 1.2m X									
		Upazila Name :Chowgacha										
		Upazila Code :301										
129.)	SP44074	Swarupdaha Dhunar Khal Subproject		17,785,350	LCS	19,910,458			100	-	19,910,458	Complete
		Part-B: Re-excavation Sukra Khal	0.24									
		Part-B: Construction of Sukra khal Regulator	1V-5.2mx4.30m.									
		Part-C: WMCA Office & Others	12mx6m.									
		Part-A: Re-excavation Dhunar Khal	0.96									
		Part-A: Construction of Dhunar khal Regulator	1V-10mx4.5m.									
		Upazila Name :Bagharpara										
		Upazila Code :300										
130.)	SP43063	Kuthurakandi Khal Subproject		9,672,261	LCS	10,901,297			100	-	10,901,297	Complete
		Part-A: Re-excavation of Katuarkandi Khal	0.85									
		Part-A: Katurakandi khal Regulator	2V-1.5mx1.8m.									
		Part-B: WMCA office & others	12mx6m.									



		Upazila Name :Jhikargacha										
		Upazila Code :302										
131.)	SP15281	Padma Beel FCD Subproject		4,285,869	M/S Biswajit	4,901,451	27-02-13	01-12-13	100	-	4,901,451	Complete
		WMCA Office & Others	12mx6m.									
		Construction of 01 Nos U-Type Drain Culvert	7.0m long									
		Construction of 02 Nos U-Type Drain Culvert	7.0 Long									
		District Name :Satkhira										
		Upazila Name :Sadar										
		Upazila Code :282										
132.)	SP46257	HazipurI Subproject		11,290,278		9,600,458			100	-	9,600,458	Complete
		Part-B: Construction of Reference Lined	.									
		Part-B: Construction of WMCA Office and	12mX6m.									
		Part-A: Regulator	(2v-									
		Part-A: Re-excavation of Hajipur khal	1.00									
		Upazila Name :Kalaroa										
		Upazila Code :										
133.)	SP12015	Vorvorla Beel FCD Subproject		9,187,074		9,187,075			100	-	9,187,075	Complete
		Part-A: Re-sectioning of chittla Battala Road	0.37									
		Part-A: Re-sectioning of chittla Battala Road	0.37									
134.)	SP15302	Panikaoria FCD Subproject		1,723,204	Khandakar	1,722,897	09-03-16	23-03-17	100	-	1,722,897	Complete
		Part-A: WMCA Office & Others	12mX6m.									
135.)	SP46263	Khetrapara Subproject		18,453,099		18,267,688	17-09-16		100	-	18,267,688	Complete
		Part-A: Re-excavation of Thakurpara	2.50									
		Part-B: Re-excavation of Khetrapara-	1.30									
		Part-C: Construction of reference lined section	.									
		Part-B: Construction of Box-Culvert	2v-4.5mX4.0m.									
		Part-A: Construction of WRS	2v-1.5mX1.8m.									
		Part-C: Construction of WMCA office and	12mX6m.									
		District Name :Khulna										
		Upazila Name :Batiaghata										
		Upazila Code :264										
136.)	SP45183	Bhandercot-Laksmikhola Subproject		17,244,043		7,413,905	14-02-16	30-04-17	100	-	7,413,905	Complete
		Part-C: Re-excavation of Kolatola khal	1.30									
		Part-E: WMCA Office & Others	12mX6m.									
		Part-D: Re-excavation of Ghater &	0.40									
		Part-A: Box Culvert-1 (2v-2.50m X3.50m)	(2v-2.50m									
		Part-C: Box Culvert-3 (1v-2.50m X3.50m)	(1v-2.50m									
		Part-E: Re-excavation of Bora Hazirabad khal	1.30									
		Part-G: Construction of Reference Lined	.									
		Part-A: Re-excavation of Kalitola khal	1.90									
		Part-F: Re-excavation of Kolatola khal-2	0.70									
		Part-D: Box Culvert-4 (1v-2.50m X3.50m)	(1v-2.50m									
		Part-B:Re-excavation of Katakhal khal	3.39									
		Part-B: Box Culvert-2 (2v-2.50m X3.50m)	(2v-2.50m									
		Upazila Name :Dumuria										
		Upazila Code :274										
137.)	SP13106	Bagchar-Badurgacha FCD Subproject		3,774,971	LCS	3,774,971	29-04-12	30-04-13	100	-	3,774,971	Complete
		Re-sectioning of embankment	4.60									
		Upazila Name :Dakope										
		Upazila Code :263										
138.)	SP45161	Kalatala Kailashgonj Subproject		3,264,010		2,391,510			100	-	2,391,510	Complete



		Part-B: Re-excavation of Tengrakhal khal	3.03									
		Part-A: Re-excavation of Arar khal	6.27									
		Part-C:Construction of Reference Lined	.									
		District Name :Barguna										
		Upazila Name :Sadar										
		Upazila Code :18										
145.)	SP15290	Maitha Khal DR Subproject		2,598,039		2,268,712	12-01-16	30-04-16	100	-	2,268,712	Complete
		Part-D: Re-excavation of Mothertala khal	0.50									
		Part-C: Re-excavation of Dakatia khal	1.61									
		Part-B: Re-excavation of Dasher khal	0.75									
		Part-A: Re-excavation of Amrajuri Branch khal	0.30									
		Part-A: WMCA Office & others	12mX6m.									
146.)	SP15332	Baliatali DR Subproject		1,779,039		1,779,039	12-01-16	30-04-16	100	-	1,779,039	Complete
		Part-B: Re-excavation of Baro Baliatali	1.00									
		Part-A: Re-excavation of Baro Baliatali khal	3.31									
147.)	SP25324	Parir Khal Subproject		3,340,232	LCS	3,340,232	06-03-13	30-04-13	100	-	3,340,232	Complete
		Re-excavation of Parir khal	4.00									
148.)	SP42024	Nishanbari-Gazi Mahmud Subproject		12,497,010	By LCS	12,496,783	30-12-12	30-04-13	100	-	12,496,783	Complete
		Part-A: Re-excavation of Nishanbari Khal	4.80									
		Part-E: Construction of Reference Line	.									
		Part-B: Re-excavation of Bakshir Khal	0.51									
		Part-D: Re-excavation of Dakatia Khal	3.20									
		Part-C: Re-excavation of Garjanbunia Khal	3.20									
		Part-A: WMCA Office and Related Item	Size: 12mX6m.									
149.)	SP43029	Nur Ali-Burirchar Charakgachia		7,720,414	LCS	7,713,986	20-12-12	30-04-13	100	-	7,713,986	Complete
		Part-B: Re-excavation of Rabiul Branch-1 khal	0.51									
		Part-C: Re-excavation of Rabiul Branch-2 khal	0.45									
		Part-A: Re-excavation of Rabiul Mian khal	3.00									
		Part-A: WMCA office & others	12mx6m.									
		Part-E: Re-excavation of Rabiul khal West	1.60									
		Part-D: Re-excavation of Rabiul Branch-3 khal	0.27									
		Part-H: Re-excavation of Katakhal Branch-2	1.20									
		Part-F: Re-excavation of Bharini khal	0.78									
		Part-G: Re-excavation of Katakhal Main khal	0.74									
		Part-I: Construction of Reference Lined	.									
150.)	SP43030	Aylapatakata Sub-project		9,185,743	LCS	9,181,516	30-12-12	30-04-13	100	-	9,181,516	Complete
		Part-A: Re-excavation of Khajuria sluice khal	4.20									
		Part-A: WMCA office & others	12mx6m.									
		Part-E: Construction of reference lined	.									
		Part-C: Re-excav. of Lemua Daktarer sluice	2.40									
		Part-B: Re-excavation of Karamchatala khal	1.35									
		Part-D: Re-excav. of Char Nalia khal	1.23									
151.)	SP43034	Potka Khali Subproject		7,405,645	LCS	7,401,216	20-12-12	30-04-13	100	-	7,401,216	Complete
		Part-I: Construction of reference lined section	.									
		Part-F: Re-excavation of Latbaria khal	0.65									
		Part-B: Re-excavation of Potkakhali Branch	0.42									
		Part-D: Re-excavation of Lemua Khajura	0.70									
		Part-E: Re-excavation of Lemua Khajura	1.40									
		Part-C: Re-excavation of Lemua Khajura khal	2.60									
		Part-H: Re-excavation of Baraitala khal	0.78									
		Part-A: Re-excavation of Potkakhali Sluice	1.20									

		Part-G: Re-excavation of Golbonia khal	0.12									
		Part-A: WMCA office & others	12mx6m.									
152.)	SP43041	Sonbungia Subproject		12,868,261	M/S FH	12,868,261	01-04-13	30-03-13	100	-	12,868,261	Complete
		Part-B : WMCA office & others	12mx6m.									
		Part-A : Embankment & Excavation of Drain	2.44									
		Part-A: Regulator on Nalidon khal	1V-1.2mx1.5m.									
153.)	SP45195	Jailkhana Khal Subproject		15,275,216	M/S Afser &	14,503,455	28-01-16	30-12-16	100	-	14,503,455	Complete
		Part-C:Construction of WMCA Office & Others	12mX6m.									
		Part-A:Re-excavation of Jailkana Khal	4.20									
		Part-B:Construction of Box Culvert	(1v-									
		Part-D: Construction of Reference Lined	.									
		Part-C: Re-excavation of Paglar Khal	1.50									
		Part-A:Construction of Box Culvert	(2v-									
		Part-B:Re-excavation of Daskin Jailkhana	2.40									
154.)	SP45204	Monshatola Khal Subproject		7,888,367		4,932,383			100	-	4,932,383	Complete
		Part-B: Construction of WMCA Office &	12mX6m.									
		Part-B: Re-excavation of Urmitala khal	0.70									
		Part-E: Re-excavation of Gilatala khal	1.10									
		Part-D: Re-excavation of Lakurtala Branch	0.70									
		Part-F: Construction of Reference Lined	.									
		Part-A: Construction of Box Culvert (1v-	(1v-									
		Part-A: Re-excavation of Monosatali khal	2.20									
		Part-C: Re-excavation of Lakurtala khal	2.40									
155.)	SP45205	Napitkhali-Burirchar Subproject		11,893,275		7,053,708			100	-	7,053,708	Complete
		Part-D: Re-excavation of Chalitatoli khal	1.00									
		Part-E: Re-excavation of Chalitatoli Branch	0.50									
		Part-B: Construction of Box Culvert	1vX3.0mX3.0m)									
		Part-G: Re-excavation of Madartala khal	1.70									
		Part-I: Construction of reference Lined section	.									
		Part-F: Re-excavation of Boroitala khal	2.10									
		Part-C: Re-excavation of Mozar khal	0.70									
		Part-A: Re-excavation of Napitkhali Khal	1.90									
		Part-B: Re-excavation of Hazarbigha khal	1.80									
		Part-H: Re-excavation of Madartala	0.50									
		Part-A: Construction of Box Culvert	(2vX2.5mX3.0m									
		Part-C: WMCA Office & Others	12mX6m.									
156.)	SP46216	Bayestabak Sub-project		7,048,045		7,118,460	20-10-15	30-01-16	100	-	7,118,460	Complete
		Part-C: Re-excavation of Roadpara khal,	3.00									
		Part-D: Re-excavation of Baistabok khal,	1.20									
		Part-G: Construcion of Reference Lined	.									
		Part-E: Re-excavation of Dopur khal,	1.00									
		Part-F: Re-excavation of Hotar khal,	1.20									
		Part-A: Re-excavation of Lakurtala khal,	2.70									
		Part-A: WMCA Office & others	12mX6m.									
		Part-B: Re-excavation of Uttar Lakurtala khal,	3.60									
157.)	SP46268	Nali Maitha Subproject		11,658,143	LCS	11,735,808	20-01-16	30-04-16	100	-	11,735,808	Complete
		Part-E: Re-excavation of Amtala Khal	2.05									
		Part-H: Construction of reference lined section	.									
		Part-F: Re-excavation of Agnarpora Khal	1.50									
		Part-A: Re-excavation of Nalimaitha Khal	3.33									

[illegible]

		Part-A: Construction of WMCA office and	12mX6m.									
		Part-B: Re-excavation of Nimta-1 Khal	0.80									
		Part-H: Construction of reference lined section	.									
		Part-F: Re-excavation of Nichkata Khal	1.60									
		Part-E: Re-excavation of Moynar Khal	1.95									
		Part-G: Re-excavation of Israr Khal	1.45									
164.)	SP46253	<b>Arua-Kamini Khal Subproject</b>		4,256,709	LCS	4,013,399	12-01-16	30-04-16	100	-	4,013,399	Complete
		Part-D: Re-excavation of Arua Khal	0.20									
		Part-I: Construction of Reference Lined	.									
		Part-E: Re-excavation of Kalia-arua Khal	0.70									
		Part-C: Re-excavation of Dauwa Khal	0.60									
		Part-B: Re-excavation of Kumaria Khal	0.87									
		Part-A: Re-excavation of Kamini Khal	0.30									
		Part-F: Re-excavation of Tarabunia Khal	0.37									
		Part-A: Construcion of WMCA Office and	12mX6m.									
		Part-H: Re-excavation of Daria Khal	0.97									
		Part-G: Re-excavation of Kalia Khal	1.09									
165.)	SP46276	<b>Purba Chila Khal Subproject</b>		8,153,543	LCS	8,208,022	15-02-16	30-04-16	100	-	8,208,022	Complete
		Part-A:Re-excavation of Kalir khal	1.62									
		Part-G: Re-excavation of Talgasial khal	0.60									
		Part-H: Construction of Reference Lined	.									
		Part-F:Re-excavation of Thakurer	1.40									
		Part-B:Re-excavation of Ashikkar khal	1.68									
		Part-C:Re-excavation of Dumuria khal	1.53									
		Part-E:Re-excavation of Munasharif khal	0.80									
		Part-D:Re-excavation of Boro khani khal	1.37									
		Part-A: WMCA Office & Others	12mX6m.									
		<b>Upazila Name :Patharghata</b>										
		<b>Upazila Code :40</b>										
166.)	SP13071	<b>Koralia-Hazir Khal DR Subproject</b>		6,134,584		6,134,585			100	-	6,134,585	Complete
		Part-B: Re-excavation of Ruhita Baltalata	0.91									
		Part-C: Re-excavation of Ruhita lata khal	0.90									
		Part-A: Re-excavation of Koralia Khal	2.63									
		Part-B: Re-excavation of Ruhita Baltalata	0.91									
		Part-C: Re-excavation of Ruhita lata khal	0.90									
		Part-D: Re-excavation of Ruhita Baltala khal	0.30									
		Part-A: Re-excavation of Koralia Khal	2.63									
		Part-D: Re-excavation of Ruhita Baltala khal	0.30									
167.)	SP15268	<b>Kakchira DR Subproject</b>		6,921,656		6,921,656			100	-	6,921,656	Complete
		Part-A: Construction of WMCA office and	12mX6m.									
		Part-A: Re-excavation of Kakchira Puran	3.80									
		Part-A: Re-excavation of Kakchira Puran	3.80									
		Part-A: Construction of WMCA office and	12mX6m.									
168.)	SP15279	<b>Nachnapara Khal DR Subproject</b>		3,042,543		3,042,543			100	-	3,042,543	Complete
		part-C: Re-excavation of Nachanpara Branch	0.50									
		part-A: Construction of WMCA Office and	12mX6m.									
		part-B: Re-excavation of Nachanpara Branch	0.71									
		part-A: Re-excavation of Aplier Khal & 3 Nos.	1.90									
		<b>Upazila Name :Bamna</b>										
		<b>Upazila Code :17</b>										
169.)	SP46240	<b>Amtoli Ruhita Potkakhali</b>		15,714,759		15,537,273	04-01-16	30-04-16	100	-	15,537,273	Complete



		Part-H: Re-excavation of Morkhali -	0.68								
		Part-F: Re-excavation of Laxmipur Branch-2	0.61								
		Part-G: Re-excavation of Morkhali khal	2.40								
		Part-B: Re-excavation of Ranipur Jogaikhali	0.43								
175.)	SP46245	<b>Koruna Khal Subproject</b>		15,926,329		16,036,740	31-12-15	30-04-16	100	-	16,036,740 Complete
		Part-A: Re-excavation of Kalighata Khal	2.50								
		Part-B: Re-excavation of Koruna Khal	9.30								
		Part-D: Re-excavation of Jore Koruna Khal	1.95								
		Part-G: Construction of Reference Lined	.								
		Part-F: Re-excavation of Dhooper Khal	1.00								
		Part-E: Re-excavation of Chalitabunia Khal	1.78								
		Part-C: Re-excavation of Liner Khal	2.00								
		Part-A: WMCA Office & Others	12mX6m.								
		<b>Upazila Name :Taltoli</b>									
		<b>Upazila Code :</b>									
176.)	SP46254	<b>Karaibaria Khal</b>		5,184,701	LCS	5,281,916	14-01-16	30-04-16	100	-	5,281,916 Complete
		Part-B: Re-excavation of Karaibaria Khal	5.60								
		Part-D: Re-excavation of Sarkar Barir Khal	0.40								
		Part-C: Re-excavation of Dobandhar Khal	0.72								
		Part-A: Re-excavation of Nakchira Khal	1.00								
		Part-A: Construction of WMCA office and	12mX6m.								
		Part-E: Construction of Reference lined	.								
		<b>District Name :Patuakhali</b>									
		<b>Upazila Name :Sadar</b>									
		<b>Upazila Code :14</b>									
177.)	SP13103	<b>Hetalia-Madarbunia FCD Subproject</b>		2,324,761	LCS	2,324,761	29-03-12	30-04-12	100	-	2,324,761 Complete
		Re-excavation of Kalir Khal	2.20								
		Re-excavation of Maderbunia Khal	3.00								
178.)	SP44143	<b>Hetalia-Ballabhpur Khal Subproject</b>		16,167,618		12,089,169	15-01-15	30-04-15	100	-	12,089,169 Complete
		Part-D: Re-excavation of Bisshas Bari khal	1.10								
		Part-A: Construction of Box Culvert (1v-	1v-3.0mX3.50m.								
		Part-F: Re-excavation of Khalek Fakirer (2)	0.46								
		Part-G: Re-excavation of Dibupur khal	1.10								
		Part-E: Re-excavation of Battaler khal	1.49								
		Part-C: Re-excavation of Ballabpur khal	3.58								
		Part-B: Re-excavation of Khalek Fakirer khal	2.00								
		Part-A: Re-excavation of Hetalia khal	1.50								
		Part-B: Construction of Box Culvert (1v-	1V-								
		Part-C: WMCA Office & Others	12mX6m.								
		Part-H: Construction of Reference lined	.								
179.)	SP46258	<b>Itbaria Subproject</b>		15,354,665	Mohiuddin	15,126,486			100	-	15,126,486 Complete
		Part-A: WMCA Office & Others	12mX6m.								
		Part-B: Re-excavation of Gopalkhali-	1.80								
		Part-A: Re-excavation of Atar-Jamadar Barir	3.40								
		Part-D: Re-excavation of Kchichhira-bishwaas	1.50								
		Part-E: Re-excavation of kismat-pukurjana	0.50								
		Part-G: Construction of Reference Lined	.								
		Part-C: Re-excavation of Gopalkhali-Madrasa	4.00								
		Part-F: Re-excavation of kismat-pukurjana	0.90								
		<b>Upazila Name :Kalapara</b>									
		<b>Upazila Code :12</b>									
180.)	SP45170	<b>Lalua-Golbunia Subproject</b>		7,712,446		7,099,487	28-02-15	30-04-15	100	-	7,099,487 Complete



		Part-E: Construction of Reference Lined	.									
		Part-C: Re-excavation of Dashkani Khal	1.62									
		Part-D: Re-excavation of Mollapara Khal	1.91									
		Part-C: WMCA Office & Others	12mX6m.									
		Part-B: Re-excavation of Chingura Khal	1.72									
		Part-A: Re-excavation of Swanirvar Khal	3.15									
		Part-B: Box Culvert-2 (2v-2.50mX2.50m)	(2v-									
		Part-A: Box Culvert-1(1v-3.0mX3.0m)	(1v-									
		Upazila Name :Galachipa										
		Upazila Code :1										
181.)	SP45187	Majumdar Khal-Daser Khal Subprojec		10,070,042		5,467,109	26-08-15	30-04-16	100	-	5,467,109	Complete
		Part-G: Re-excavation of thakurer Khal	1.05									
		Part-A: Re-excavation of Majumder Khal	3.00									
		Part-C: WMCA Office & Others	12mX6m.									
		Part-B: Construction of Box Culvert (2v-	(2v-									
		Part-F: Re-excavation of Raybari Khal	0.50									
		Part-A: Construction of Box Culvert (1v-	(1v-									
		Part-B: Re-excavation of Daser Khal	1.73									
		Part-C: Re-excavation of Gaijuddinhota Khal	0.90									
		Part-H: Construction of Reference Lined	.									
		Part-D: Re-excavation of Laragachhi Khal	1.76									
		Part-E: Re-excavation of Bansbaria Khal	0.80									
		Upazila Name :Bauphal										
		Upazila Code :19										
182.)	SP41005	Kanakdia FMD Subproject		25,706,425	Mohiuddin	29,536,526	16-07-12	01-04-14	100	-	29,536,526	Complete
		Part F: Purba Narayanpasha Khal Pipe Sluice	1V-900 mm dia.									
		Part A: Narayanpasha Khal Regulator	1V-1.5mX1.8m.									
		Part B: Kalta Khal Regulator	2V-1.5mX1.8m.									
		Part E: Amirabad Bautali Khal Pipe Sluice	1V-900 mm dia.									
		Part D: Kumbakhali Khal Regulator	1V-1.5mX1.8m.									
		Part C: Hogla Khal Regulator	2V-1.5mX1.8m.									
		Part G: WMCA Office & Related works	12.0mX6.0m.									
183.)	SP43050	Moddah-Purba Rajapur Subproject		11,023,231	LCS	11,101,440	27-02-13	30-04-13	100	-	11,101,440	Complete
		Part-B: Re-excavaion of Shikalgara khal	2.50									
		Part-A: Re-excavaion of Kumarkhali khal	1.70									
		Part-G: Lined Reference section	.									
		Part-D: Re-excavaion of Shauder khal	0.50									
		Part-A: WMCA office & others	12mx6m.									
		Part-C: Re-excavaion of Hizbullah khal	1.10									
		Part-E: Re-excavaion of Thakurbari khal	0.30									
		Part-F: Re-excavaion of Dighir khal	0.40									
184.)	SP43057	Adabaria Subproject		13,278,942	Mohiddin	14,682,856	09-09-14	30-04-15	100	-	14,682,856	Complete
		Part-B: Outlet Structure-1 (Pipe regulator)	1V-0.9m.									
		Part-E: Refference Lined Section	.									
		Part-A: Re-excavation of Paksiraj khal	2.30									
		Part-C: Outlet Structure-2 (Pipe regulator)	1V-0.9m.									
		Part-A: Paksiraj Khal Regulator	1V-1.5mx1.8m.									
		Part-C: Embankment (Closure of Paksira to	0.95									
		Part-B: Embankment (Lximapasa Vill. to	1.80									
		Part-D: WMCA office &related work	12mx6m.									
		Part-D: Embankment (Hazirhat-Baga road to	1.20									

185.)	SP43058	Shabupura Khal Subproject		7,742,671	LCS	8,064,650	30-03-13	30-04-13	100	-	8,064,650	Complete
		Part-E: Re-excavation of Daser Howla Khal	1.00									
		Part-F: Lined Reference section	.									
		Part-A: WMCA office & others	12mx6m.									
		Part-A: Re-excavation of Hastaram Link khal	1.65									
		Part-D: Re-excavation of Gazirhota Part 1 & 2	1.70									
		Part-B: Re-excavation of Fultala khal-2	1.80									
		Part-C: Re-excavation of Fultala khal-1	0.40									
186.)	SP43060	Ponahura Subproject		23,209,862	LCS	26,072,368	27-02-13	30-04-13	100	-	26,072,368	Complete
		Part-B: Re-sectioning of Embankment (Dhulia	2.40									
		Part-A: Re-excavation of Farid khar-Jimtla	2.60									
		Part-G: WMCA office & others	12mx6m.									
		Part-B: Outlet Structure-1	1V-0.6m dia.									
		Part-E: Reference lined section	.									
		Part-A: Farid khar khal Regulator	2V-1.2mx1.5m.									
		Part-E: Inlet Structure-4	1V-0.9m dia.									
		Part-D: Outlet Structure-3	1V-0.9m dia.									
		Part-C: Outlet Structure-2	1V-0.9m dia.									
		Part-D: Re-sectioning of Embankment	0.64									
		Part-F: FC Structure-5	1V-0.9m dia.									
		Part-C: Re-sectioning of Embankment	1.60									
		Upazila Name :Mirzaganj										
		Upazila Code :13										
187.)	SP45160	Chaita-Bajita Subproject		26,336,637		9,377,206			100	-	9,377,206	Complete
		Part-K: Construction of Reference Lined	.									
		Part-C: Construction of Box Culvert (1V-	(1v-									
		Part-J: Re-excavation of Mojumderbarir khal	2.64									
		Part-H: Re-excavation of Puran Khal	0.57									
		Part-E: Re-excavation of Napitkhali khal	2.07									
		Part-F: Construction of WMCA Office & Others	12mX6m.									
		Part-I: Re-excavation of Sihkderbarir khal	1.82									
		Part-G: Re-excavation of Parakhali khal	1.52									
		Part-A: Re-excavation of Betbunia Khal	2.90									
		Part-F: Re-excavation of Nayakatakhali khal	3.10									
		Part-B: Construction of regulator (1V-	(1v-									
		Part-A: Construction of regulator (1V-	(1v-									
		Part-E: Construction of Box Culvert (1V-	(1v-3.0									
		Part-B: Re-excavation of Chakar Khal	2.15									
		Part-D: Re-excavation of Ghurniarjhor Khal	1.15									
		Part-C: Re-excavation of Chakar Br.Khal	0.73									
		Part-D: Construction of Box Culvert (1V-	(1v-									
		Upazila Name :Dumki										
		Upazila Code :15										
188.)	SP46249	Noldoari Subproject		8,716,128	LCS	8,532,050	14-01-16	30-04-16	100	-	8,532,050	Complete
		Part-E: Re-excavation of Noldoani Branch	1.50									
		Part-A: construction of WMCA office and	12mX6m.									
		Part-D: Re-excavation of Gabtoli Khal	0.50									
		Part-A: Re-excavation of Noldoani khal	2.60									
		Part-B: Re-excavation of Pichakhali Khal	2.90									
		Part-C: Re-excavation of Pichakhali Branch	0.47									
		Part-F: Construction of Referenced Lined	.									

		District Name :Bhola										
		Upazila Name :Sadar										
		Upazila Code :4										
189.)	SP43066	Bhelumia Subproject		12,980,080	LCS	12,980,080		100	-	12,980,080	Complete	
		Part-C: Re-excavation of Doger khal	1.90									
		Part-A: Re-excavation of Abdullar khal	4.10									
		Part-H: Reference lined sections (19 nos.)	.									
		Part-B: Re-excavation of Baranir khal	1.20									
		Part-G: Re-excavation of Sharif Khal bazarer	0.70									
		Part-D: Re-excavation of Haloter khal	2.00									
		Part-E: Re-excavation of Koler khal	4.90									
		Part-F: Re-excavation of Mollar khal	2.10									
190.)	SP43069	Char Samaia Subproject		6,680,237	LCS	6,680,237		100	-	6,680,237	Complete	
		Part-A: Re-excavation of Sher-e-bangla Khal	1.90									
		Part-B: Re-excavation of Ponditer khal	3.10									
		Part-D: Reference lined sections	.									
		Part-C: Re-excavation of Ujier khal	2.80									
		Upazila Name :Charfassion										
		Upazila Code :5										
191.)	SP43067	Purba Char Madras Subproject		15,165,981		15,165,981		100	-	15,165,981	Complete	
		Part-F: Reference lined sections (13 nos.)	.									
		Part-B: Re-excavation of Goalkhalir khal	5.50									
		Part-C: Re-excavation of Mollabari khal	1.70									
		Part-E: Re-excavation of Hafizuddinir khal	2.20									
		Part-A: WMCA office & Others	12mX6m.									
		Part-A: Re-excavation of Hazir khal	5.50									
		Part-D: Re-excavation of Taktir khal	1.60									
192.)	SP43068	Paschim Char Madras Subproject		19,769,066	LCS	19,768,889	19-12-13	30-04-14	100	-	19,768,889	Complete
		Part-C: Re-excavation of Karier khal	5.80									
		Part-A: WMCA office & Others	12mX6m.									
		Part-B: Re-excavation of Naya khal	2.20									
		Part-D: Re-excavation of Noalia khal	3.80									
		Part-E: Re-excavation of Mohallar khal	3.70									
		Part-F:Reference lined sections (16 nos.)	.									
		Part-A: Re-excavation of Taktakhalir khal	6.50									
		District Name :Barisal										
		Upazila Name :Sadar										
		Upazila Code :38										
193.)	SP44111	Kasipur Subproject		17,255,803		17,389,388	28-05-14	12-12-15	100	-	17,389,388	Complete
		Part-A: Construction of WMCA Office &	12mX6m.									
		Part-E: Construction of Reference Lined	.									
		Part-D: Re-excavation of Cementer khal	2.85									
		Part-B: Re-excavation of Billabarir khal	1.16									
		Part-A: Re-excavation of Rayer khal	4.38									
		Part-C: Re-excavation of Bhangarpool khal	2.85									
194.)	SP46272	Karapur Subproject		13,624,760		13,692,164	28-02-16	30-04-16	100	-	13,692,164	Complete
		Part-D: Re-excavation of Popular khal	1.70									
		Part-F: Re-excavation of Mirer khal	1.75									
		Part-C: Re-excavation of Khabir Bari khal	1.33									
		Part-H: Re-excavation of Majir khal	0.45									
		Part-A: Re-excavation of Paipasa khal	4.02									
		Part-B: Re-excavation of Doanir khal	1.58									

		Part-E: Re-excavation of Miaker khal	1.05								
		Part-A: Construction of WMCA and others	12m X 6m.								
		Part-G: Re-excavation of Chowkider khal	1.03								
		Part-J: Construction of Reference Lined	.								
		Part-I: Re-excavation of Dhoper khal	0.50								
		<b>Upazila Name :Gournadi</b>									
		<b>Upazila Code :22</b>									
195.)	SP15306	<b>Mahilara FCD Subproject</b>		4,163,709	LCS	4,163,709		100	-	4,163,709	Complete
		Re-excavation of Kashembad Khal	0.65								
		Re-excavation of Madha Bejahar Khal	1.43								
		Re-excavation of Uttar Bejahar Khal	1.14								
196.)	SP15307	<b>Sarikal FCD Subproject</b>		7,006,512		7,006,512		100	-	7,006,512	Complete
		Part-A: Re-excavation of Hsnabad khal	3.30								
		Part-B: Re-excavation of Saricol khal	2.00								
		Part-C: Construction of Reference Lined	.								
		Part-A: Re-excavation of Hsnabad khal	3.30								
		Part-C: Construction of Reference Lined	.								
		Part-B: Re-excavation of Saricol khal	2.00								
197.)	SP15308	<b>Nalchira FCD Subproject</b>		6,752,518		6,752,518		100	-	6,752,518	Complete
		Part-B: Re-excavation of West Hazipara Khal	1.60								
		Part-A: Re-excavation of South Pingiakathi	2.70								
		Part-B: Re-excavation of West Hazipara Khal	1.60								
		Part-A: Re-excavation of South Pingiakathi	2.70								
		<b>Upazila Name :Bakerganj</b>									
		<b>Upazila Code :27</b>									
198.)	SP13102	<b>Faridpur FCD Subproject</b>		4,566,241	H M Harun	4,636,444	04-02-16	10-02-17	100	-	4,636,444 Complete
		Part-A: WMCA Office & Others	12mX6m.								
		Part-C: Re-excavation of Mangali Mora khal	0.70								
		Part-A: Re-excavation of Faridpur khal	2.30								
		Part-B: Re-excavation of Mangali khal	1.70								
199.)	SP15294	<b>Kabai FCD Subproject</b>		3,801,905	LCS	2,211,029	16-01-14	30-04-14	100	-	2,211,029 Complete
		Part-B: Re-excavation fo Datta Bari Branch	1.35								
		Part-A: Re-excavation fo Datta Bari khal	3.08								
		Part-A: WMCA & others	(12mX6m).								
200.)	SP43049	<b>Kafila-Krishnanagar Subproject</b>		14,969,579		14,969,393	07-04-14	07-04-14	100	-	14,969,393 Complete
		Part-A: WMCA office & others	12mx6m.								
		Part-C: Re-excavation of Gazibarir Khal	2.20								
		Part-D: Re-excavation of Karkarbarir Khal	1.47								
		Part-F: Re-excavation of Sikdarbari Branch	2.35								
		Part-E: Re-excavation of Krishnanagar Khal	1.75								
		Part-B: Re-excavation of Choukidarbarir Khal	1.50								
		Part-A: Re-excavation of Boulakir Khal	2.68								
		Part-G: Construction of Ref. Lined Section of	.								
201.)	SP44075	<b>Losnabad Phalaghar Subproject</b>		10,606,932	M/S. H.m.	10,741,395	04-05-14	04-03-15	100	-	10,741,395 Complete
		Part-A: WMCA Office & Others	12mx6m.								
		Part-E: Re-excavation of Manik Khali khal	1.75								
		Part-F: Re-excavation of Kamarbari khal	2.61								
		Part-A: Re-excavation of Manik khali Branch	2.62								
		Part-C: Re-excavation of Mothura khal	2.13								
		Part-G: Re-excavation of Kumarbari khal	2.25								
		Part-H: Construction of Reference Lined	.								

		Part-B: Re-excavation of Kaliabari khal	2.25								
		Part-D: Re-excavation of Manik Khali khal	1.08								
202.)	SP44097	Dudhal Subproject		16,377,219		4,724,738	01-01-14	19-05-15	100	-	4,724,738 Complete
		Part-A: Construction of Begbari khal Regulator (2-V									
		Part-E: Re-Sectionong of Embankment	6.33								
		Part-B: Construction of Molikjhir khal pipe (1-v 900mm									
		Part-D: Construction of WMCA Office & others	12mx6m.								
		PArt-A: Re-excavation of Begbari Khal	1.70								
		Part-B: Re-excavation of Molikjhir Khal	0.87								
		Part-D: Re-excavation of Belebarir Khal	1.00								
		Part-C: Construction of Howladar Barir khal (1-v 900mm									
		Part-C: Re-excavation of Howlader bari Khal	0.52								
203.)	SP45155	Baro Raghunathpur Subproject		7,498,227		7,571,734	15-01-15	30-04-15	100	-	7,571,734 Complete
		Part-B: Re-excavation of Katakhal khal	1.63								
		Part-E: Re-excavation of Nazurhota khal	1.10								
		Part-D: Re-excavation of Patacharia khal	0.64								
		Part-C: Re-excavation of Motherbania khal	2.20								
		Part-F: Construction of Reference Lined	.								
		Part-A: WMCA Office & others	12mX6m.								
		Part-A: Re-excavation of Tulatoli khal	2.10								
204.)	SP45165	Darial Subproject		13,266,236		12,043,951	11-01-15	25-03-15	100	-	12,043,951 Complete
		Part-E: Re-excavation of Kumarbarirkhal	4.44								
		Part-A: Construction of Pucca Drain-1,	.								
		Part-C: Construction of Box Culvert (1v-	.								
		Part-D: Re-excavation of Kamarkhali khal	4.78								
		Part-B: Re-excavation of Arial Khan khal	2.98								
		Part-D: Construction of WMCA Office &	12mX6m.								
		Part-B: Construction of Pucca Drain-2, Length	.								
		Part-A: Re-excavation of Barujipara khal	1.15								
		Part-F: Construction of Reference Lined	.								
		Part-C: Re-excavation of Nawaberhat khal	0.63								
205.)	SP45173	Charadi Subproject		17,226,500	M/S. Talukder	16,289,323			100	-	16,289,323 Complete
		Part-A: Construction of Pucca Drain -1 (L=0.100km).									
		Part-H: Re-Sectioning of Charadi	5.30								
		Part-C: Construction of Pucca Drain -3 (L=0.100km).									
		Part-I: Construction of Reference Lined	.								
		Part-B: Re-excavation of Baniar Khal	0.65								
		Part-E: Re-excavation of Malek	1.00								
		Part-C: Re-excavation of Madrar Khal	1.00								
		Part-A: Re-excavation of Kazem Sikderbarir	1.90								
		Part-F: WMCA Office & Others	12mX6m.								
		Part-E: Box Culvert-2 (1v-3.50mX3.50m)	(1v-								
		Part-D: Box Culvert-1 (1v-2.50mX3.50m)	(1v-								
		Part-G: Re-excavation of Rohajer Khal	1.12								
		Part-D: Re-excavation of Suterbarir Khal	0.70								
		Part-B: Construction of Pucca Drain -2 (L=0.100km).									
		Part-F: Re-excavation of Debidaser Khal	0.70								
206.)	SP45211	Uttampur Drainage Subproject		8,496,097		8,559,037			100	-	8,559,037 Complete
		Part-G: Construction of Reference Lined	.								
		Part-F: Re-excavation of Modhu kati Branch	1.00								

		Part-C: Re-excavation of Dhali Barir Branch	0.70									
		Part-A: WMCA Office & others	12mX6m.									
		Part-A: Re-excavation of Baorer khal	2.50									
		Part-E: Re-excavation of Modhu kati khal	2.60									
		Part-B: Re-excavation of Dhali Barir khal	2.40									
		Part-D: Re-excavation of Jalia Barir khal	1.40									
		Upazila Name :Muladi										
		Upazila Code :25										
207.)	SP13073	Kazir Char DR Subproject		3,439,735	LCS	3,439,735	29-12-13	30-04-14	100	-	3,439,735	Complete
		Part-A: Re-excavation of Koyler Branch Khal	1.90									
		Part-B: Re-excavation of Howlader Branch	1.10									
		Part-C: Re-excavation of Madrashar Khal	0.60									
208.)	SP14196	Toyka FCD Subproject		2,953,735		2,953,735			100	-	2,953,735	Complete
		Part-E: Re-excavation of Rishi Barir khal	1.30									
		Part-C: Re-excavation of Shajir khal	0.50									
		Part-A: Re-excavation of khoner Dange Khal	0.48									
		Part-F: Re-excavation of Char Algi Shajir	0.50									
		Part-B: Re-excavation of Bepari barir khal	1.60									
		Part-D: Re-excavation of Char Algi Shajir khal	1.45									
209.)	SP15274	Sreemoti FCD Subproject		3,284,949	LCS	3,284,949	03-03-13	30-04-13	100	-	3,284,949	Complete
		Re-excavation of Hosnabad Khal	5.03									
		Re-excavation of Modha-Gachua Khal	2.10									
210.)	SP46217	Tum Char -Charshahebrampur Subproject		6,944,378		7,214,289	04-01-16	30-04-16	100	-	7,214,289	Complete
		Part-A: Re-excavation of Chitirchar-	2.50									
		Part-F: Construction of Reference Lined	.									
		Part-A: WMCA office & others	12mX6m.									
		Part-E: Re-excavation of Madrasa Bazar	0.25									
		Part-B: Re-excavation of Thumchar khal	2.55									
		Part-C: Re-excavation of Thumchar Branch	1.10									
		Part-D: Re-excavation of Madrasa Bazar kha	1.50									
211.)	SP46219	Muladi Drainge Subproject		10,413,396		10,477,370			100	-	10,477,370	Complete
		Part G: Re-excavation of Rayer Khal	2.10									
		Part E: Re-excavation of Jailer Khal	1.30									
		Part A: Re-excavation of Baider Khal	1.20									
		Part A: Construction of WMCA Office & Others	12m X 6m.									
		Part D: Re-excavation of Dhumer Branch Khal	0.50									
		Part C: Re-excavation of Dhumer Khal	2.20									
		Part H: Construction of Reference Link	.									
		Part F: Re-excavation of Jamtolar Khal	2.40									
		Part B: Re-excavation of Boyatibarir Khal	2.40									
		Upazila Name :Babuganj										
		Upazila Code :26										
212.)	SP25314	Madhabpasa Subproject		2,845,032	LCS	2,845,032	09-02-14	30-04-14	100	-	2,845,032	Complete
		Part-A: Re-excavation of Durgakhali Khal	2.34									
		Part-B: Re-excavation of Lafadi Branch Khal	1.24									
		Part-C: Re-excavation of Dukur Khal	1.80									
213.)	SP43043	Dehergati Subproject		13,349,396	LCS	13,349,023	15-11-12	15-02-13	100	-	13,349,023	Complete
		Part-G: Construction of Reference Lined	.									
		Part-D: Re-excavation of Kalibari Khal	2.15									
		Part-F: Re-excavation of Chairmanbarir	1.04									
		Part-B: Re-excavation of Chairmanbarir Khal	2.53									

		Part-C: Re-excavation of Darogabarir Khal	1.50									
		Part-A: Re-excavation of Bhuter Khal	3.60									
		Part-E: Re-excavation of Nomorejore Khal	1.78									
		Part-A: Construction of WMCA Office & others	12mx6m.									
214.)	SP44081	<b>Thakur Mollik Subproject</b>		14,149,866	LCS	16,184,381	17-11-13	30-03-14	100	-	16,184,381	Complete
		Part-D: Re-excavation of Daiibarir khal	4.37									
		Part-A: Constructon of WMCA Office	.									
		Part-F: Re-excavation of Hakim Moulavir khal	2.24									
		Part-B: Re-excavation of Thakurmallik	2.73									
		Part-C: Re-excavation of Beparibarir khal	0.49									
		Part-E: Re-excavation of Char Mahisha khal	0.77									
		Part-G: Constructon of Reference Lined	.									
		Part-A: Re-excavation of Char Mahisha	3.64									
215.)	SP45150	<b>Chandpasha Subproject</b>		10,644,016	LCS	10,412,421	10-12-14	30-04-15	100	-	10,412,421	Complete
		Part-E: Re-excavation of Adurhota Khal	0.32									
		Part-I: Re-excavation of Sonabhanir Khal	0.95									
		Part-C: Re-excavation of Chandipur Branch	1.29									
		Part-J: Re-excavation of Sonai Mollah Varani	1.00									
		Part-K: Construction of Reference Lined	.									
		Part-F: Re-excavation of Rari Barir Khal	0.90									
		Part-D: Re-excavation of Chandipur Sub	0.45									
		Part-H: Re-excavation of Gain Barir Khal	0.95									
		Part-A: Re-excavation of Chandipur Khal	2.70									
		Part-G: Re-excavation of Sadai Barir Khal	0.90									
		Part-B: Re-excavation of Varanir Khal	1.50									
		Part-A: WMCA Office & others	12mX6m.									
216.)	SP45171	<b>Mohongonj Subproject</b>		17,992,962	M/S Rupali	16,022,053	11-05-15	17-11-15	100	-	16,022,053	Complete
		Part-G: WMCA Office & Others	12mX6m.									
		Part-F: Box Culvert-2 (1v-3.50mX3.50m)	(1v-									
		Part-E: Box Culvert-1 (1v-4.00mX4.00m)	(1v-									
		Part-C: Construction of Pucca Drain-3	(L=.200km).									
		Part-A: Re-excavation of Mohonganj Khal	2.05									
		Part-B: Re-excavation of Satia khal	1.44									
		Part-C: Re-excavation of Mohongonj Br. Khal	0.50									
		Part-E: Re-excavation of Goalbathan Khal	1.59									
		Part-D: Construction of Pucca Drain-4	(L=.200km).									
		Part-D: Re-excavation of Hijla Khal	4.00									
		Part-B: Construction of Pucca Drain-2	(L=.200km).									
		Part-G: Construction of Reference Lined	.									
		Part-A: Construction of Pucca Drain-1	(L=.200km).									
		Part-F: Re-excavation of Gajalia Khal	1.70									
217.)	SP46273	<b>Niamotullah-Daskin Bhulerdia Subproject</b>		9,390,478	LCS	9,144,344	30-01-16	30-04-16	100	-	9,144,344	Complete
		Part-D: Re-excavation of Beeler Khal	3.20									
		Part-A: Construction of WMCA office and	12m X 6m.									
		Part-B: Re-excavation of Khonker Khal	2.08									
		Part-G: Construction of Reference Lined	.									
		Part-E: Re-excavation of Chaltir Khal	1.18									
		Part-A: Re-excavation of Niamotullah Khal	4.73									
		Part-C: Re-excavation of Mallik Barir Khal	0.90									
		Part-F: Re-excavation of Chaltir Branch Khal	0.80									
218.)	SP46274	<b>Rabipur Subproject</b>		8,135,194		8,205,858			100	-	8,205,858	Complete

[illegible]



		Upazila Name :Banaripara										
		Upazila Code :20										
224.)	SP44125	Chakhar Subproject		15,602,740		15,732,283			100	-	15,732,283	Complete
		Part-E: Re-excavation of Pachim Chakar Khal	0.80									
		Part-B: Re-excavation of Ashurail Khal	4.98									
		Part-D: Re-excavation of Asurail Khal	1.83									
		Part-G: Construction of Reference Lined	.									
		Part-C: Re-excavation of Kholishakota Khal	2.75									
		Part-F: Re-excavation of Shakharia Khal	0.93									
		Part-A: Construction of WMCA Office & others	12mX6m.									
		Part-A: Re-excavation of Chakhar Khal	6.80									
225.)	SP46275	Saidkati Subproject		11,013,206		11,070,805			100	-	11,070,805	Complete
		Part-A: Re-excavation of Saidkati khal	3.92									
		Part-B: Re-excavation of Inder Howla khal	4.12									
		Part-F: Re-excavation of Jirakati Khal	1.25									
		Part-H: Construction of reference Lined	.									
		Part-C: Re-excavation of Hakim Akand Khal	1.70									
		Part-D: Re-excavation of Ali Hossen Khal	1.48									
		Part-A: WMCA office & Others	12mX6m.									
		Part-G: Re-excavation of Mokbul Howlader	0.83									
		Part-E: Re-excavation of Mokbul Howlader	1.43									
		District Name :Jhalokathi										
		Upazila Name :Sadar										
		Upazila Code :31										
226.)	SP11009	Kafurkathi Khal DR Subproject		3,690,063	LCS	3,690,063	01-03-13	30-04-13	100	-	3,690,063	Complete
		Re-excavation of Shimulia Khal	1.29									
		Re-excavation of Hawlar Khal	1.38									
		Re-excavation of Shimule Shwar Khal	2.20									
		Re-excavation of Dogal Chira Khal	2.11									
227.)	SP13059	Binoykathi DR Subproject		3,661,419	LCS	3,661,419	01-04-13	30-04-13	100	-	3,661,419	Complete
		Re-excavation of Sharif Barir Khal	1.23									
		Re-excavation of Sikder Barir Khal and	3.83									
		Re-excavation of Manphasa kader Member	1.05									
228.)	SP14206	Basanda DR Subproject		2,835,429	LCS	2,835,429	01-03-13	30-04-13	100	-	2,835,429	Complete
		Re-excavation of Sambol khal	2.55									
		Re-excavation of Goal Bari khal	1.35									
		Re-excavation of Verne khal	0.63									
		Re-excavation of Taltalka khal	1.35									
229.)	SP15233	Ponabalia DR Subproject		3,344,084	LCS	3,344,084	07-10-15	30-04-16	100	-	3,344,084	Complete
		Part-B: Re-excavation of Bhaolitar khal	1.41									
		Part-A: Re-excavation of Bharani khal	1.20									
		Part-D: Re-excavation of Hatkhalar khal	0.57									
		Part-C: Re-excavation of Bashabari khal	1.56									
		Part-E: Re-excavation of Jaggswwarer khal	0.94									
		Part-F: Re-excavation of Deury khal	1.35									
230.)	SP15258	Gava-Ramchandrapurur DR Subproject		3,029,875	LCS	3,029,875	19-01-14	30-04-14	100	-	3,029,875	Complete
		Part-A: Re-excavation of Bermahal Khal	1.20									
		Part-B: Re-excavation of Bermahal Sharoali	1.66									
		Part-C: Re-excavation of Omar Ali Balir Khal	1.73									
		Part-D: Re-excavation of Hosenpur Khal	1.42									
231.)	SP22002	Nabogram Subproject		2,204,717	LCS	2,204,717	15-12-11	30-04-12	100	-	2,204,717	Complete
		Re-excavation of BawkatiThal Phori Bari Khal	2.00									

		Re-excavation of Parmahal Khalifa Bari Khal	5.03									
232.)	SP44077	Saorakathi Subproject		17,330,499	LCS	17,329,577	17-07-14	06-02-15	100	-	17,329,577	Complete
		Part-C: Re-excavation of Hamandakati Khal	1.21									
		Part-E: Re-excavation of Dakshin Saorakathi	0.70									
		Part-F: Re-excavation of Madhay Saorakathi	0.60									
		Part-B: Re-excavation of Dhopabarir Khal	2.35									
		Part-D: Re-excavation of Shirajbarir Khal	1.71									
		Part-A:Re-excavation of Kanchabalia Khal	4.60									
		Part-A: WMCA Office & Others	12mX6m.									
		Part-G: Construction of reference Lined	.									
233.)	SP44104	Sarengal Subproject		10,104,122	LCS	11,017,040			100	-	11,017,040	Complete
		Part-K: Re-excavation of Pakmahor Branch	0.20									
		Part-C: Re-excavation of Pakmahor Varani	1.60									
		Part-L: Construction of Reference Lined	.									
		Part-F: Re-excavation of Khan Saifur	0.60									
		Part-H: Re-excavation of Serengal Brance	0.40									
		Part-G: Re-excavation of Talukder Barir khal	0.80									
		Part-I: Re-excavation of Serengal Brance khal	0.30									
		Part-E: Re-excavation of Sarengal-Varani	1.50									
		Part-A: construction of WMCA office & others	12mX6m.									
		Part-A: Re-excavation of Salamuddiner Barir	0.75									
		Part-D: Re-excavation of Kachoria khal	1.70									
		Part-J: Re-excavation of Serengal-Pakmahor	0.43									
		Part-B: Re-excavation of Naohata Khal	10.00									
234.)	SP44106	Sachilapur Subproject		9,824,635	LCS	9,496,988			100	-	9,496,988	Complete
		Part-D: Re-excavation of Boaler Branch khal-1	0.30									
		Part-F: Re-excavation of Shariar Branch khal-	0.39									
		Part-A: Re-excavation of Mollabarir Khal-1	0.85									
		Part-E: Re-excavation of Shariar khal	1.73									
		Part-H: Re-excavation of Majhibarir Khal-1	1.00									
		Part-I: Re-excavation of Majhibarir Khal-2	0.21									
		Part-J: Re-excavation of Varani Khal	1.23									
		Part-K: Re-excavation of Varani Branch Khal	0.50									
		Part-B: Re-excavation of Mollabarir Khal-2	0.90									
		Part-L: Construction of Reference Lined	.									
		Part-C: Re-excavation of Boaler khal	1.80									
		Part-G: Re-excavation of Shariar Branch khal-	0.30									
		Part-A: Construction of WMCA Office & othres	12mX6m.									
235.)	SP44117	Deulkathi-Binnapara Subproject		11,158,523		12,375,392			100	-	12,375,392	Complete
		Part-E: Re-excavation of Fakir Bari Khal	1.10									
		Part-A: Construction of WMCA Office &	12mX6m.									
		Part-H: Construction of Reference lined	.									
		Part-C: Re-excavation of Berpass Khal	1.25									
		Part-G: Re-excavation of Sikder Bari Khal	2.60									
		Part-D: Re-excavation of Dayal Bari Khal	0.95									
		Part-F: Re-excavation of Sikder Bari Branch	0.98									
		Part-B: Re-excavation of Daker Bari Khal	1.85									
		Part-A: Re-excavation of Kitish Bari Khal	4.50									
236.)	SP44127	Haripasha Pironda Subproject		13,914,816		13,914,364			100	-	13,914,364	Complete
		Part-D: Re-excavation of Sikderbair Khal	1.04									

		Part-E: Re-excavation of Dibakorkhati-	1.85								
		Part-H: Construction of Reference Lined	.								
		Part-G: Re-excavation of Naiari Sugandhia-	3.21								
		Part-F: Re-excavation of Dibakorkhati-	1.43								
		Part-B: Re-excavation of Naiari -Rayergorer	1.25								
		Part-A: Construction WMCA Office & others	12mXm6.								
		Part-C: Re-excavation of Naiari -Charabair	1.43								
		Part-A: Re-excavation of Pironda-	1.85								
237.)	SP44138	Ramanathpur Subproject		11,977,107		10,602,678		100	-	10,602,678	Complete
		Part-A: WMCA Office @ Others	12mXcm.								
		Part-H: Re-excavation of Mirakhati Khal	1.51								
		Part-J: Re-excavation of Ramanathpur Khal	0.99								
		Part-K: Construction of Reference Lined	.								
		Part-D: Re-excavation of Garkhai Khal	1.51								
		Part-I: Re-excavation of Khorda Barahar Khal	0.65								
		Part-F: Re-excavation of Matbari Khal-1	1.59								
		Part-E: Re-excavation of Mirakathi-	2.32								
		Part-C: Re-excavation of Gobindadhabal	0.65								
		Part-B: Re-excavation of Gobindadhabal	1.75								
		Part-G: Re-excavation of Matbari Khal-2	1.62								
		Part-A: Re-excavation of Gobindadhabal Khal	1.06								
238.)	SP46235	Ashiar DR Subproject		12,224,981		12,224,981		100	-	12,224,981	Complete
		Part-E: Re-excavation of Murasata khal	1.60								
		Part-A: Re-excavation of Goaldi khal	1.31								
		Part-D: Re-excavation of Ashiar Basabari khal	2.70								
		Part-B: Re-excavation of Diarjori khal	2.45								
		Part-J: Construction of Reference Lined	.								
		Part-H: Re-excavation of Murasata Br-3 khal	0.46								
		Part-G: Re-excavation of Murasata Br-2 khal	1.00								
		Part-C: Re-excavation of Diarjori Br. khal	0.95								
		Part-I: Re-excavation of Baharampur khal	0.85								
		Part-F: Re-excavation of Murasata Br-1 khal	1.60								
239.)	SP46239	Kirtipasha Subproject		5,379,458		0		100	-	0	Complete
		Part-G: Re-excavation of Sankar Dhabal Br.-2	0.85								
		Part-K: Re-excavation of Khajura Khal	1.29								
		Part-L: Re-excavation of Khajura Br.-1 Khal	0.40								
		Part-B: Re-excavation of Beukhir Br.-1 Khal	0.43								
		Part-J: Re-excavation of Beshain Khal	1.16								
		Part-I: Re-excavation of Sankar Dhabal	0.60								
		Part-E: Re-excavation of Sankar Dhabal Khal	1.70								
		Part-C: Re-excavation of Beukhir Br.-2 Khal	0.23								
		Part-F: Re-excavation of Sankar Dhabal Br.-1	0.20								
		Part-N: Re-excavation of Than Sinhapur Khal	0.59								
		Part-M: Re-excavation of Khajura Br.-2 Khal	0.50								
		Part-A: Re-excavation of Beukhir Khal	1.00								
		Part-D: Re-excavation of Alamgir Barir Khal	0.60								
		Part-P: Construction of Reference Lined	.								
		Part-H: Re-excavation of Sankar Dhabal Br.-3	0.30								
		Part-O: Re-excavation of Dumuria bairampur	1.80								
240.)	SP46280	Daikul Subproject		7,859,580		7,859,580		100	-	7,859,580	Complete



		Part-D: Re-excavation of Char Uttampur Khal	1.00									
		Part-E: Re-excavation of Napitkhali khal	1.95									
		Part-A: Re-excavation of Katakali khal	1.98									
		Part-G: Re-excavation of Dopakhali khal	0.70									
245.)	SP46281	Kodomtola Subproject		6,973,838		6,974,225		100	-	6,974,225	Complete	
		Part-E: Construction of reference Lined	.									
		Part-C: Re-excavation of Charamibari Khal	1.64									
		Part-A: WMCA office & others	12mX6m.									
		Part-A: Re-excavation of Amtola Khal	1.90									
		Part-D: Re-excavation of Memberbari Khal	1.60									
		Part-B: Re-excavation of Chanderbari Khal	1.90									
		Upazila Name :Nalchiti										
		Upazila Code :										
246.)	SP15218	Dapdapia FCD Subproject		2,989,901		2,989,901	12-11-15	30-04-16	100	-	2,989,901	Complete
		Part-A: Re-excavation of Borohota Branch	1.10									
		Part-C: Re-excavation of Bhaharar khal	1.30									
		Part-D: Re-excavation of Kobiraj bari khal	0.75									
		Part-B: Re-excavation of Borohota khal	0.82									
247.)	SP25310	Subidpur-Nalbunia Subprject		2,151,621		2,151,621			100	-	2,151,621	Complete
		Part-A: Re-excavation of Mollakhali Khal	2.18									
		Part-B: Re-excavation of Uzir Barir Khal	1.40									
248.)	SP25320	Rajabaria Subproject		2,551,445	LCS	2,551,445	28-11-11	30-04-12	100	-	2,551,445	Complete
		Re-excavation of Jhorjoriatola Branch-02Khal	0.60									
		Re-excavation of Sadogar Barir Khal	1.10									
		Re-excavation of Jhorjoriatola Khal	1.53									
		Re-excavation of Gainer Khal	1.80									
		Re-excavation of Jhorjoriatola Branch-01 Khal	0.45									
		Re-excavation of Zaider katakhali Khal	1.53									
249.)	SP25331	Kathipara-Tetulbari Subproject		2,733,342	Md. Aktar	2,733,114	18-06-12	28-02-13	100	-	2,733,114	Complete
		Part-D: Supplying of furniture of WMCA	12mX6m.									
		Part-E: Tender preparation & published	12mx6m.									
		Re-excavation of Mazibarir Branch Khal	0.67									
		Re-excavation of Harigada Khal	0.54									
		Re-excavation of Jola Khalir Khal	1.10									
		Re-excavation of Fokir Khalir Khal	1.62									
		Part-C: Electrification work of WMCA Office	12mX6m.									
		Part-A: Construction of WMCA Office	12mX6m.									
		Re-excavation of Uttar Katipara Khal	1.50									
		Re-excavation of Mazibarir Khal	1.10									
		Part-B: Rain Water Harvesting of WMCA	12mx6m.									
250.)	SP43070	Panchagram Subproject		15,091,565	LCS	15,089,839	25-11-15	30-04-16	100	-	15,089,839	Complete
		Part-G: Lined reference sections (10 nos.)	.									
		Part-F: Re-excavation of Kafurkathi khal	2.15									
		Part-D: Re-excavation of Bilasher khal	1.81									
		Part-B: Re-excavation of Rajabarir khal	2.61									
		Part-A: Re-excavation of Paota-Bigpasha khal	3.45									
		Part-A: WMCA office &others	12mX6m.									
		Part-E: Re-excavation of Noborayer khal	1.61									
		Part-C: Re-excavation of Kabirbarir khal	1.71									
251.)	SP44076	Paschim Gopalpur Subproject		12,551,822	LCS	12,550,574	29-10-14	30-04-16	100	-	12,550,574	Complete
		Part-F:- Re-excavation of Mallikbari Khal	1.30									

		Part-G:- Re-excavation of Uzirbarir Khal	0.55									
		Part-B: Re-excavation of Choukiderbari Khal	0.60									
		Part-A:- Re-excavation of Salimerbarir Khal	1.62									
		Part-A: WMCA Office & Others	12mX6m.									
		Part-E:-Re-excavation of Sarkarbarir Branch	3.76									
		Part-D: Re-excavation of Akonbarir Khal	0.70									
		Part-C: Re-excavation of Panchana Khal	1.72									
		Part-J Reference Section	.									
		Part-H:- Re-excavation of Munshibarir Khal	1.35									
		Part- I: Re-excavation of Ichhapasa Khal	2.80									
252.)	SP45148	Bot-tola Subproject		13,326,070		13,324,182		100	-	13,324,182	Complete	
		Part-I: Construction of Reference Lined	.									
		Part-B: Re-excavation of Katakhalir Khal	2.25									
		Part-E: Re-excavation of Jamaddar Barir Khal	1.45									
		Part-A: WMCA Office & Others	12mX6m.									
		Part-G: Re-excavation of Tema Khali Khal	0.80									
		Part-C: Re-excavation of Member Barir Khal	0.25									
		Part-D: Re-excavation of Amittir Khal	0.95									
		Part-A: Re-excavation of Bottola Khal	1.50									
		Part-F: Re-excavation of Nomo Barir Khal	1.10									
		Part-H: Re-excavation of Haolader Barir Khal	3.67									
		District Name :Pirojpur										
		Upazila Name :Sadar										
		Upazila Code :9										
253.)	SP46248	Sikdermaollik-Hizlabari Subproject		16,875,416		16,875,416	07-04-16	100	-	16,875,416	Complete	
		Part-A: Re-excavation of Juskhola-	4.31									
		Part-A: WMCA Office & Others	12mX6m.									
		Part-F: Re-excavation of Hizalbari Khal	1.65									
		Part-D: Re-excavation of Panchpara Dakshin	1.31									
		Part-B: Re-excavation of Juskhola-Raibari	1.45									
		Part-E: Re-excavation of Baniari-Kuniari Khal	1.00									
		Part-C: Re-excavation of Mirua-Sikdermollik	4.38									
		Part-G: Re-excavation of Juskhola-Nilkhola	0.88									
		Part-H: Construction of Reference Lined	.									
		Upazila Name :Mothbaria										
		Upazila Code :37										
254.)	SP13090	Singrabunia FCD Subproject		4,754,620	LCS	4,754,620	29-12-13	30-04-14	100	-	4,754,620	Complete
		Part-A: Re-excavation of Rammalar Khal	2.05									
		Part-B: Re-excavation of Bisshaser Khal	1.10									
		Part-D: Re-excavation of Darbeshar Khal	1.10									
255.)	SP14134	Tushkhali FCD Subproject		1,484,092	LCS	1,484,092	15-03-12	30-04-12	100	-	1,484,092	Complete
		Re-excavation of Kata Khali Branch Khal	0.78									
		Re-excavation of Masser Khal	1.28									
		Re-excavation of Kata Khali Khal	1.00									
		Re-excavation of Bishaser Khal	1.40									
		Re-excavation of Masser Branch Khal	0.62									
256.)	SP14205	Rajarhat-Mirukhali FCD Subproject		3,803,059	M/SEfte	4,857,260	13-01-13	28-01-15	100	-	4,857,260	Complete
		Part-A: WMCA Office & others	12mx6m.									
		Part-B: Re-excavation of Gotichara khal.	1.12									
		Part-A: Re-excavation of Bashabarir khal.	1.02									
257.)	SP42022	Sapleza Subproject		11,679,917	LCS	11,679,185	13-11-12	30-04-13	100	-	11,679,185	Complete
		Part-C: Re-excavation of Bhajjora Branch Khal	1.16									



		Part-C: Re-excavation of Gulbunia khal	4.20								
		Part-E: Re-excavation of Nali khal	4.92								
		Part-C: Box Culvert-2 (1v-3.00mX3.00m)	1v-								
		Part-E: Canal-2 L=.250 km	L=.250 km.								
		Part-D: Canal-1 L=.25 km	L=.25 km.								
		Part-A: Re-excavation of Surojmoni khal	0.80								
		Part-B: Re-excavation of Gazir khal	1.05								
261.)	SP45206	Mithakhali Subproject		22,374,556		9,616,276		100	-	9,616,276	Complete
		Part-B: Re-excavation of Jomaddarbarir khal	0.50								
		Part-E: WMCA office & others	12mX6m.								
		Part-F: Re-excavation of Yeasin khar Br. khal	1.70								
		Part-A: Irrigation water supply brick canal-1	.								
		Part-B: Irrigation water supply brick canal-2	.								
		Part-D: Box Culvert (1v-2.50mX2.50m)	(1v-								
		Part-C: Regulator (2v-1.50mX1.80m)	(2v-								
		Part-D: Re-excavation of kazir Br. khal	0.70								
		Part-A: Re-excavation of Sakharikathi	5.33								
		Part-E: Re-excavation of Yeasin khar khal	2.24								
		Part-C: Re-excavation of kazir khal	2.56								
		Part-G: Construction of reference lined section	.								
		Upazila Name :Kowkhali									
		Upazila Code :36									
262.)	SP12019	Nilty-Chirapara FCD Subproject		3,723,957		3,723,957	08-03-15	30-04-16	100	-	3,723,957 Complete
		Part-A: Re-sectioning of Embankment from	1.44								
		Part-C: Re-excavation of Kesarta khal	1.80								
		Part-B: Re-excavation of Nilty-GPS khal	1.52								
		Part-D: Re-excavation of Kesarta Branch	0.70								
263.)	SP13052	Nilty Khal FCD Subproject		2,924,830		2,924,830			100	-	2,924,830 Complete
		Part-A: Re-excavation of Nilti Khal	1.00								
		Part-B: Re-excavation of Nilti Branch Khal	0.90								
		Part-C: Re-excavation of Saturia Khal	0.90								
264.)	SP46236	Dumjuri Khal Subproject		6,105,622		6,103,700			100	-	6,103,700 Complete
		Part-A: Re-excavation of Mittabazar khal	0.90								
		Part-E: Re-excavation of Atamollabari khal	0.30								
		Part-D: Re-excavation of Majibari khal	0.50								
		Part-G: Re-excavation of Basabari khal	0.90								
		Part-H: Re-excavation of Chirapara khal	0.90								
		Part-B: Re-excavation of Dumjori khal	1.00								
		Part-I: Re-excavation of Chirapara Juri khal	1.00								
		Part-A: WMCA office & others	12mX6m.								
		Part-F: Re-excavation of Mollakhali khal	1.20								
		Part-C: Re-excavation of Madartola khal	1.10								
		Part-J: Construction of Reference Lined	.								
		Upazila Name :Bhandaria									
		Upazila Code :35									
265.)	SP15271	Matibhanga DR Subproject		4,151,258	LCS	4,151,258	31-01-13	30-04-13	100	-	4,151,258 Complete
		Re-excavation of Maliarhat Jabbars khal.	0.80								
		Re-excavation of Uttar Paikkhali Etbaria khal.	1.30								
		Re-excavation of Uttar Paikkhali Fayzoddin	1.90								
		Re-excavation of Maliarhat Jalils khal.	1.40								



266.)	SP15322	Harinpala FCD Subproject		3,187,508	LCS	3,187,508	21-11-11	30-04-12	100	-	3,187,508	Complete
		Re-excavation of Ruhita Khal	1.50									
		Re-excavation of Padma Khal-1	1.50									
		Re-excavation of Padma Khal-2	1.50									
		Re-excavation of Master Khal	1.50									
267.)	SP43062	Gouripur Subproject		10,889,210		10,889,127			100	-	10,889,127	Complete
		Part-G: Re-excavation of Bhasabarir khal	0.55									
		Part-A: WMCA office & others	12mx6m.									
		Part-B: Re-excavation of Maliarhat-Charail	2.00									
		Part-D: Re-excavation of Shaheber khal	3.10									
		Part-F: Re-excavation of Afzalkhar khal	0.71									
		Part-E: Re-excavation of Panchayeter khal	0.70									
		Part-H: Re-excavation of Palwanbarir khal	0.60									
		Part-I: Ref. Lined Section of Khal	.									
		Part-C: Re-excavation of Gosher khal	3.52									
		Part-A: Re-excavation of Talukdarbari-	4.85									
		Upazila Name :Nazirpur										
		Upazila Code :11										
268.)	SP22034	Sreeramkathi Subproject		4,706,158	LCS	3,021,839	09-02-14	30-04-14	100	-	3,021,839	Complete
		Part-C: Re-excavation of Charkhala khal	0.75									
		Part-F: Re-excavation of Admar khal	0.30									
		Part-D: Re-excavation of Moktar Mazir khal	0.40									
		Part-B: Re-excavation of Goshkati khal	0.90									
		Part-A: Re-excavation of Madha aypur	1.60									
		Part-E: Re-excavation of Shetanath Mistirir	0.50									
269.)	SP46224	Kalardonia Sub-Project		9,119,370	LCS	9,112,975	11-01-16	30-04-16	100	-	9,112,975	Complete
		Part-H: Re-excavation of Kata khal	1.90									
		Part-K: Re-excavation of Dakuabari Branch-1	.									
		Part-G: Re-excavation of Patakhali branch-1	0.90									
		Part-J: Re-excavation of Dakuabari Branch-1	1.00									
		Part-I: Re-excavation of Dakuabari khal	3.00									
		Part-B: Re-excavation of Kuloitola khal	1.20									
		Part-A: WMCA office & others	12mX6m.									
		Part-C: Re-excavation of Kuloitola Branch-1	0.60									
		Part-D: Re-excavation of Vorani khal	0.75									
		Part-A: Re-excavation of Doctor Bariri khal	1.20									
		Part-E: Re-excavation of Heshakhali Branch-	1.30									
		Part-F: Re-excavation of Patakhali khal	1.40									
		Upazila Name :Nesarabad (swarupkathi)										
		Upazila Code :28										
270.)	SP42023	Jalabaria Subproject		11,897,503	LCS	11,896,775	11-12-12		100	-	11,896,775	Complete
		Part-F: Re-excavation Prakash Baral Bari Khal	1.25									
		Part-G: Re-excavation Rajani Biddyer Bari	1.50									
		Part-E: Re-excavation Panthasala Biddhya	2.35									
		Part-H: Re-excavation Maddhya Jalabari Khal	2.22									
		Part-A: WMCA office & others	12mx6m.									
		Part-B: Re-excavation Durgamandir Khal	1.65									
		Part-C: Re-excavation Bashimpur Khal	1.65									
		Part-D: Re-excavation Boundari Khal	2.05									
		Part-I: Construction of Reference Lined	.									

		Part-A: Re-excavation Bashabari Khal	1.36									
271.)	SP44131	Guarekha Subproject		10,641,012		9,266,583		100	-	9,266,583	Complete	
		Part-E: Re-excavation of Batnatala-Gazia Khal	1.20									
		Part-A: Re-excavation of Fultola Khal	1.72									
		Part-A: Construction of WMCA Office & others	12mX6m.									
		Part-F: Re-excavation of Guarekha (Uttar)	1.25									
		Part-D: Re-excavation of Debidashkati-	0.40									
		Part-G: Re-excavation of Guarekha (Dakhin)	1.11									
		Part-H: Re-excavation of Ambari-Barani Khal	1.40									
		Part-I: Construction Of Reference Lined	.									
		Part-B: Re-excavation of Bashkhali-chandkati	1.40									
		Part-C: Re-excavation of Rangakhati-Bishal	2.90									
272.)	SP45181	Sharsina Alonkerkati Subproject		12,982,003		7,268,432		100	-	7,268,432	Complete	
		Part-E: WMCA Office & Others	.									
		Part-F: Re-excavation of Basurvita khal	1.43									
		Part-H: Construction of Reference Lined	.									
		Part-E: Re-excavation of Paschim Hauria khal	1.21									
		Part-D: Box Culvert (1v-2.0m X2.0m) at Ch.	.									
		Part-A: Re-excavation of Alonkarkathi khal	2.60									
		Part-G: Re-excavation of Talukder Barir khal	1.25									
		Part-A: Box Culvert (1v-3.5m X3.3m) at Ch.	.									
		Part-C: Re-excavation of Rahutkathi khal	3.18									
		Part-B: Re-excavation of Uttar Sarsina khal	1.95									
		Part-C: Box Culvert (1v-3.5m X3.0m) at Ch.	.									
		Part-D: Re-excavation of Kuniari Sultanpur	1.15									
		Part-B: Box Culvert (1v-3.5m X3.3m) at Ch.	.									
273.)	SP45185	Aramkathi-Kumarkathi Subproject		14,567,942		5,235,808		100	-	5,235,808	Complete	
		Part-A: Box Culvert (2v-3.0mX3.0m) on	(2v-									
		Part-D: Re-excavation of Idilkathi Branch Khal	1.00									
		Part-C: Re-excavation of Kamarkathi Branch	2.91									
		Part-A: Re-excavation of Kamarkathi Khal	3.11									
		Part-E: WMCA Office & Others	12mX6m.									
		Part-D: Box Culvert (2v-3.0mX3.0m) on	(2v-									
		Part-B: Box Culvert (2v-3.0mX3.0m) on Uttar	(2v-									
		Part-F: Re-excavation of Rahman Master Bari	1.37									
		Part-H: Construction of Reference Lined	.									
		Part-B: Re-excavation of Uttar Kamarkathi	2.60									
		Part-E: Re-excavation of Mollbari Khal	1.35									
		Part-G: Re-excavation of Rahman Idilkathi	2.15									
		Part-C: Box Culvert (2v-2.5mX3.0m) on	(2v-									
		Upazila Name :Zia Nagar										
		Upazila Code :3										
274.)	SP13075	Balipara FCD Subproject		4,539,347	LCS	4,539,347	09-02-14	30-04-14	100	-	4,539,347	Complete
		Part-B: Re-excavation of Darghabai Khal	1.10									
		Part-A: Re-excavation of Shorer Khal	4.50									
275.)	SP13107	Kalaron FCD Subproject		4,750,291	LCS	4,750,291	28-11-11	30-04-12	100	-	4,750,291	Complete
		Re-sectioning of Kalaron Embankment	9.45									
		Re-excavation of Madrasha Khal	0.90									
		Re-excavation of Osimuddin Khal	1.11									
		Re-excavation of Satghar Khal	0.54									
		Re-excavation of Zomadder Khal	2.25									

		Re-excavation of Horar Khal	1.62									
276.)	SP46237	Parerhat Subproject		11,418,493		11,414,825			100	-	11,414,825	Complete
		Part-A: Re-excavation of Darichar-Gazipur	1.70									
		Part-A: WMCA office & others	12mX6m.									
		Part-I: Re-excavation of Lahuri khal	1.70									
		Part-G: Re-excavation of Shorer Branch-1	0.70									
		Part-F: Re-excavation of Baraikhali khal	2.00									
		Part-C: Re-excavation of Darichar-Lahauri	1.20									
		Part-E: Re-excavation of Baraikhali-Ikrabunia	0.80									
		Part-D: Re-excavation of Nalbunia-Baraikhali	2.90									
		Part-J: Construction of Reference Lined	.									
		Part-H: Re-excavation of Shorer khal	3.30									
		Part-B: Re-excavation of Darichar-Gazipur	0.60									
		District Name :Gopalgonj										
		Upazila Name :Sadar										
		Upazila Code :241										
277.)	SP14167	Charboira-Chargobra-Bhatia Khal DR		1,355,066	S.M. Nurul Islam	1,100,438	15-05-16	31-12-16	100	-	1,100,438	Complete
		Part-A: Construction of WMCA Office amd	12mX6m.									
		Upazila Name :Tungipara										
		Upazila Code :232										
278.)	SP13042	Kaikubunia-Chinguri FCD Subproject		2,990,183	M/S Benjir	2,990,183			100	-	2,990,183	Complete
		Part-A: Construction of 3 nos RCC pond and	741.0 m.									
279.)	SP24131	Balajtala-Kalmadanga Subproject		2,914,234		2,914,234			100	-	2,914,234	Complete
		Part-A: Re-Sectioning of Embakment Munsir	1.05									
		Part-B: Re-excavation of sener char khal &	1.25									
		District Name :Madaripur										
		Upazila Name :Sadar										
		Upazila Code :227										
280.)	SP24174	Mostafapur Subproject		3,204,187	M/S S.T.F	2,475,115			100	-	2,475,115	Complete
		Part-A: Construction of RCC Lined Canal	at ch. 0+000 km									
		Upazila Name :Rajoir										
		Upazila Code :228										
281.)	SP25325	Kadambari Subproject		5,596,958	LCS	5,596,958	30-01-12	30-04-12	100	-	5,596,958	Complete
		Re-excavation of Babu Khal (Madaripur part)	1.87									
		Re-excavation of Laxmari-Puradia Khal	2.10									
		Re-excavation of Babu Khal (Gopalgonj Part)	4.89									
		District Name :Faridpur										
		Upazila Name :Sadar										
		Upazila Code :258										
282.)	SP14166	Pandanga-Kendor Beel DR Subproject		2,773,036	M/S Kamrul	2,909,965	05-06-16	27-02-17	100	-	2,909,965	Complete
		Part-A: Construction of WMCA office and	12mX6m.									
		Upazila Name :Boalmari										
		Upazila Code :256										
283.)	SP15331	Asharia Beel DR Subproject		5,891,932		2,923,515			100	-	2,923,515	Complete
		Part-B: Re-Sectioning of Asharia Khal	2.64									
		Part-A: Re-excavation of Asharia Khal	0.54									
		Part-A: WMCA Office & Others	12mX6m.									
		Part-B: Improveent of HBB WMCA	.									
284.)	SP25326	Atghoria Beel Subproject		4,361,645		0			100	-	0	Complete
		Part-B: WMCA Office & Others	12mX6m.									
		Part-C: Improvement Of HBB WMCA	(L=55m).									

		Part-A: Construction of RCC Lined Canal (L=800m).										
		Upazila Name :Madhukhali										
		Upazila Code :262										
285.)	SP13056	Sonatala FCD Subproject		11,053,780	Golam Muonsur	12,739,430	07-12-11	30-05-13	100	-	12,739,430	Complete
		Part-C: Provision of Fall Board for existing	1V -900mm dia.									
		Part-B: Replacement of vertical lift gate	1V-1.2mx1.5m.									
		Part-A: Re-excavation of Potanga Khal	1.70									
		Part-B: Re-excavation of Khadakhola Khal	0.50									
		Part-D: Impr. of road by HBB pavem on	ch. 0+0km to									
		Part-E: Construction of Masonry Pillars (6	6 Nos..									
		Part-A : Pipe Sluice	1V - 900mm dia.									
286.)	SP14193	Komorpur-Gopalbila FCD Subproject		1,479,650		1,479,650			100	-	1,479,650	Complete
		Part-B: Improvement of HBB WMCA	Length=19.00									
		Part-A: Construction of WMCA office and	12mX6m.									
287.)	SP14197	Mitain-Naldanga FCD Subproject		3,786,067		3,975,174			100	-	3,975,174	Complete
		Improvement of HBB road/embankment on	1.22									
288.)	SP22026	Sriramkandi Subproject		2,856,242	MSB(JV)MBA,S	3,355,271	02-07-12	01-02-13	100	-	3,355,271	Complete
		Part-B: Drainage outlet Structure (1V-900mm)	(1V-900mm)									
		Part-A: Drainage outlet Structure (1V-900mm)	(1V-900mm)									
289.)	SP24181	Meghchami Subproject		1,957,374		1,998,170			100	-	1,998,170	Complete
		Part-B: Re-Sectionoing of Magchami	0.30									
		Part-A: Re-excavation of Magchami	0.60									
		Part-A: Improv. of HBB road H/O Azad Sk.-	Ch.125.0m to									
		District Name :Rajbari										
		Upazila Name :Sadar										
		Upazila Code :224										
290.)	SP14121	Ershalmari Khal WCS Subproject		3,553,296	LCS	3,553,296	28-11-11	30-08-12	100	-	3,553,296	Complete
		Re-sectioning of Embankment	1.80									
		Re-excavation of Irshalmari Khal	2.43									
291.)	SP24167	Koidanga-Bethulia Subproject		2,850,129	Gones Mitrho	2,991,978	19-01-16	28-01-17	100	-	2,991,978	Complete
		Part-A: Construction of 2 vent Box Culvert	(4.0 mX4.0 m).									
		Upazila Name :Pangsha										
		Upazila Code :223										
292.)	SP14117	Bishukhali Khal WCS Subproject		1,864,267	By LCS	1,864,267	24-11-11	08-08-12	100	-	1,864,267	Complete
		Re-excavation of Bishukhali khal	3.20									
		Re-excavation of Doal khal	0.30									
		Re-excavation of Kadari khal	2.80									
293.)	SP22019	Mashalia-Pranpur Subproject		1,355,229	LCS	1,355,229	24-11-11	30-04-12	100	-	1,355,229	Complete
		Part-B: Re-excavation of Mashalia Khal	1.64									
		Part-C: Re-excavation of Muradpur Khal	1.28									
		Part-A: Re-excavation of Tattipur Khal	0.30									
294.)	SP24148	Dhenkipara Khal Subproject		4,811,860	Md. Wodud	5,273,020	28-10-15	27-10-15	100	-	5,273,020	Complete
		Part-A: Extension of one vent Regulator (1v-	(1v-									
295.)	SP25223	Laxmipur Khal Subproject		4,173,165	Jibon Kumer	4,173,165	15-10-15	21-10-16	100	-	4,173,165	Complete
		Part-A: WMCA Office & Others	12mX6m.									
		Upazila Name :Kalukhali										
		Upazila Code :										
296.)	SP13068	Brajamul-Bhitikhal FCD Subproject		4,579,424	M/S Sherina	4,737,429	03-07-11	10-07-12	100	-	4,737,429	Complete
		Part-B: Check Structure-2	1V(1.5mX1.8m).									
		Part-A: Check Structure-1	1V(1.5mX1.8m).									
		Part-C: Construction of Box Culvert	1V(4.0mX4.0m).									

		Part-D: Construction of Box Culvert	1V(1.5mX3.0m).									
		District Name :Mymensingh										
		Upazila Name :Gafargaon										
		Upazila Code :188										
297.)	SP23109	Charipara Subproject		5,437,594	Md. Saiful	5,953,766	04-03-13	09-03-14	100	-	5,953,766	Complete
		Extention of uPVC Pipe, Ms pipe and RCC	upvc=945,RCC=									
		Upazila Name :Trishal										
		Upazila Code :183										
298.)	SP25218	Dauhail-Kechuri Subproject		3,805,081		4,176,685			100	-	4,176,685	Complete
		Part-A: Improvement of Mothbari UP road via	at 130m-1520									
		Upazila Name :Haluaghat										
		Upazila Code :181										
299.)	SP24177	Buraghat Subproject		3,544,284	M/S Shahil	3,895,698	13-05-13	22-01-14	100	-	3,895,698	Complete
		Construction of 02 Nos IRR Drain of	.									
300.)	SP25262	Gumuria Subproject		9,351,577	M/S FE-	10,379,443	21-11-11	30-06-13	100	-	10,379,443	Complete
		Part-A: Extension of Gumuri River WRS	(4v-									
		Part-A: Re-excavation of Char Cutting Khal	1.07									
		Part-B: Construction of Lined Cannel	.									
		Part-C: Re-sectioning of Embankment	0.62									
		Part-B: Re-sectioning of Embankment	1.18									
		District Name :Netrokona										
		Upazila Name :Sadar										
		Upazila Code :193										
301.)	SP23064	Owail Beel Subproject		2,563,019		2,563,019	05-11-15	30-04-16	100	-	2,563,019	Complete
		Part-A: Re-escioning of Embankment at Ch.	3.00									
302.)	SP25234	Kaerkhali Khal Subproject		4,245,817	S.M Angur	4,240,219	31-05-15	31-05-16	100	-	4,240,219	Complete
		Part-A: Construction of Box culvert (1v-	(1v-3.mX3.0m).									
		Part-A: Re-sectioning of Diger beel Road-	0.90									
		Part-B: Re-excavation of Digir Khal &	1.29									
		Upazila Name :Durgapur										
		Upazila Code :187										
303.)	SP22039	Bipingonj Subproject		3,462,645	LCS	3,462,645	02-11-14	30-04-15	100	-	3,462,645	Complete
		Part-C:Construction of nos Lined Section	.									
		Part-B: Re-excavation of Baguara khal at	1.00									
		Part-A: Re-excavation of Dhanipara-China	2.20									
		Upazila Name :Madan										
		Upazila Code :191										
304.)	SP25260	Ganganagar Subproject		4,712,409	M/S Babon	4,411,284	14-03-16	10-03-17	100	-	4,411,284	Complete
		Part-B: Construction of Pumping Palt form of	.									
		Part-A: Electrical estimate of Ganganagar	.									
		District Name :Kishoregonj										
		Upazila Name :Sadar										
		Upazila Code :141										
305.)	SP25323	Maijkhapan Subproject		2,364,847	LCS	2,364,847	17-11-11	30-04-12	100	-	2,364,847	Complete
		Re-excavation of Kalia kuri Khal	4.17									
		Upazila Name :Nikli										
		Upazila Code :158										
306.)	SP24115	Bara Bundh-Natun Khal Subproject		4,700,544	M/S J.N	3,164,544	04-03-13	06-03-14	100	-	3,164,544	Complete
		Slope Protection Works	at Ch. 2+000									
		Re-sectioning of Embankment	3.20									
		Upazila Name :Bajitpur										
		Upazila Code :196										

307.)	SP25250	Baliardi Subproject		4,080,247		4,080,247			100	-	4,080,247	Complete
		Part-A: Construction of Pumping Platform of	.									
		Part-A: Electrical estimate of Baliardi CAD	.									
		Upazila Name :Tarail										
		Upazila Code :152										
308.)	SP23048	Kajla Subproject		1,055,930		1,055,930	06-12-15	06-04-16	100	-	1,055,930	Complete
		Part-A: Re-excavation of Sechuakandi khal	2.40									
		Part-B: Re-excavation of Kestupur khal	0.68									
		Upazila Name :Pakundia										
		Upazila Code :153										
309.)	SP23087	Sukhia Padmakuri Beel Subproject		3,101,339	LCS	3,101,339	19-09-13	30-04-14	100	-	3,101,339	Complete
		Part-B: Re-excavation of Sukhia Paddakuri	1.04									
		Part-A: Re-excavation of Sukhia Paddakuri	5.50									
		District Name :Dhaka										
		Upazila Name :Dhamrai										
		Upazila Code :215										
310.)	SP23045	Manukhali Subproject		3,125,575	M/S Josef	3,309,782			100	-	3,309,782	Complete
		Improvement of road from Tatailed jame	450m.									
		Re-excavation of Manukhali khal	1.35									
		Re-sectioning of Embankment	0.88									
		Re-sectioning of Embankment	0.57									
311.)	SP23060	Alam Khali Subproject		10,818,014	LCS	11,210,930	04-08-11	30-04-13	100	-	11,210,930	Complete
		Part-E: Re-excavation of West Sutrapur khal	0.50									
		Part-D: Re-excavation of Nayachar khal	0.30									
		Part-C: Re-excavation of Borrowpit Khal	2.00									
		Part-A: Re-sectioning of Embankment	(3 Vent 900mm									
		Part-B: Re-sectioning of Embankment Basta	0.22									
		Part-D: Alamkhali khal Regulator	.									
		Part-C: Construction of Indra khal Pipe Sluice	(2 Vent 900mm									
		Part-B: Construction of Borrowpit khal Pipe	(2 Vent 900mm									
		Part-A: Construction of Borrowpit khal Pipe	(3 Vent 900mm									
312.)	SP41010	Sawrnakhali Khal Subproject		9,946,384	M/S Josef	12,132,530	28-11-12		100	-	12,132,530	Complete
		Part B: Fish Check Structure	1V-0.60m dia.									
		Part A: Re-excavation of Swarna khali Khal	1.25									
		Part C: WMCA office & related works	12mX6m.									
		Part B: Re-sectioning Approach Road	1.80									
		Part A: Swarna Khali Khal Regulator at ch.	2V-1.5mX1.8m.									
313.)	SP45163	Chayani Khal Subproject		1,862,946		1,862,946	10-02-16	30-04-16	100	-	1,862,946	Complete
		Part-A: Re-excavation of Chayani Khal	1.40									
		District Name :Manikgonj										
		Upazila Name :Shibalay										
		Upazila Code :252										
314.)	SP23108	Kasadah CAD Subproject		4,690,460	JV.M/S	5,135,417	20-08-15	10-10-16	100	-	5,135,417	Complete
		Part-A: Construction of 5 Nos Lined Canal	.									
		Upazila Name :Singair										
		Upazila Code :259										
315.)	SP44082	Volda Beel Subproject		27,430,032		27,264,789	12-12-13	30-04-14	100	-	27,264,789	Complete
		Part-A: Re-excavation of Volda khal	1.90									
		Part-C: Reference Lined Section	.									
		Part-B: Re-Sectioning of Embankment	4.40									
		Part-C: Pipe Sluice at Ch.3+670 km	(1v-900mm dia									
		Part-F: WMCA Office & Others	12mx6m.									

		Part-B: Pipe Sluice at Ch.1+240 km	(1v-900mm dia										
		Lined reference section at 500m interval (4	.										
		Part-E: Bank Protection Work	.										
		Part-D: Rehabilitation of existing culvert at ch.	at Ch. 0+350										
		Part-A: Volda khal Regulator	(2v-1.2mx1.5m).										
		Upazila Name :Harirampur											
		Upazila Code :249											
316.)	SP41003	Baika-Bara Hapania-Jhikutia Subproject		12,137,016	M/S Shohag	12,123,132	10-03-12	01-04-14	100	-	12,123,132	Complete	
		Part-B: Brahmondi khal Pipe Sluice	1 Vent 900 mm										
		Part-C: Dakshin Gorail khal Pipe Sluice	1 Vent 900 mm										
		Part-A: Re-excavation of Brahmondi Khal	0.88										
		Part-A: Lohachara Regulator	1 Vent										
		Part-D: WMCA office & others	12mX6m.										
317.)	SP45209	Gopinathpur Beel Subproject		24,420,713		23,701,628	10-02-16	30-04-16	100	-	23,701,628	Complete	
		Part-B: Re-Sectioning of Gopinathpur	3.00										
		Part-C: Construction of Reference Lined	.										
		Part-B: WMCA Office & others	12mX6m.										
		Part-A: Bahadurpur khal Regulator	2v-										
		Part-A: Re-excavation of Bahadurpur khal	2.20										
		Upazila Name :Daulatpur											
		Upazila Code :248											
318.)	SP44088	Roha Kumargara Beel Subproject		12,682,026		6,149,059			100	-	6,149,059	Complete	
		Part-A: Re-excavation of Raninagar Khal	0.70										
		Part-B: WMCA Office & others	12mX6m.										
		Part-B: Re-sectioning of an Embankment	4.07										
		Part-A: Raninagar Khal Regulator	at Ch. 0+496.										
		Upazila Name :Ghior											
		Upazila Code :260											
319.)	SP41009	Kusta-Thakurkandi Subproject		8,837,116	JV M/S Zaman	8,832,060	16-02-12	01-04-14	100	-	8,832,060	Complete	
		Part A: Thakurkandi Khal Regulator	1V-1.5mX1.8m.										
		Part D: Re-sectioning of Narchi Approach	0.50										
		Part E: Reference Lined section	.										
		Part A: Re-excavation of Thakurkandia Khal	0.61										
		Part C: Re-sectioning of Ichamoti Approach	0.83										
		Part B: Re-excavation of Kusta Approach Khal	0.28										
		Part B: WMCA office & related works	12mX6m.										
		District Name :Munshigonj											
		Upazila Name :Tangibari											
		Upazila Code :247											
320.)	SP45186	Chasri beel subproject		11,806,537	Md. Golam	12,340,559	26-08-15	08-09-16	100	-	12,340,559	Complete	
		Part-A: Silimpur Chasri Regulator (2v-	(2v-										
		Part-A: Re-excavation of Silimpur Chasri	0.90										
		Part-B: Silimpur Chasri khal Box culvert (1v-	(1v-										
		Part-C: WMCA Office & Others	12mX6m.										
		District Name :Gazipur											
		Upazila Name :Sreepur											
		Upazila Code :159											
321.)	SP41008	Gosinga-Sitalakha Subproject		63,551,475	M/S. Jerin	71,115,798	16-12-12	15-12-14	100	-	71,115,798	Complete	
		Part A: Header Tank	6.1mx3.0m.										
		Part B: Burried Pipe Network System	.										
		Part-C: Flow Control Measurement Structure	7 Nos..										
		Part-D: WMCA office & others	12mx6m.										





329.)	SP44095	<b>Kalapania Khal Subproject</b>		22,488,440		26,663,565	16-03-14	30-04-14	100	-	26,663,565	Complete
		Part-B:- Construction of Reference Lined	.									
		Part-B:- Construction of WMCA Office &	12mX6m.									
		Part-A:- Re-excavation of Kalapania Khal	4.60									
		Part-A:- Construction of Kalapania WRS	8-1.50mX2.0m.									
		<b>Upazila Name :Rauzan</b>										
		<b>Upazila Code :66</b>										
330.)	SP25263	<b>Dabua Khal Subproject</b>		12,111,821	M/S.	12,757,660			100	-	12,757,660	Complete
		Part-A: Enhancement of the retention	.									
		Part-A: Re-excavation of Dabua Khal	0.60									
		Part-B: WMCA Office & Others	12mX6m.									
		<b>Upazila Name :Lohagara</b>										
		<b>Upazila Code :57</b>										
331.)	SP45178	<b>KulPagli chara Subproject</b>		14,536,728		14,302,703			100	-	14,302,703	Complete
		Part-A: Re-excavation of Kulpagli Chara Khal	3.10									
		Part-B: Construction of Reference Lined	.									
		Part-B: WMCA Office & Others	12mX6m.									
		Part-A: Construction of of WRS (4v-	(4v-									
332.)	SP45179	<b>Karam Ali Chara Subproject</b>		23,792,536		73,632			100	-	73,632	Complete
		Part-A: Construction of Karam Ali Khal WRS	(3v-									
		Part-A: Re-Sectioning of Embankment	.									
		Part-C: Construction of WMCA Office 7 Others	12mX6m.									
		Part-B: Construction of Irrigation Brick Canal	(Length-2295m).									
333.)	SP46214	<b>Hungor Khal Subproject</b>		65,846,826	M/S. Abul	61,610,021	27-01-16	23-08-17	100	-	61,610,021	Complete
		Part-D: WMCA Office & others	12mX6m.									
		Part-C: Outlet Structure (3 Nos. of 2V-900MM	12mX6m.									
		Part-A: Construction of canal dyke at	1.30									
		Part-A: Hangor khal Rubber Dam	.									
		Part-B: Hangor khal Pump House and Guard	.									
334.)	SP46222	<b>Chambi Khal Subproject</b>		54,163,956	M/S. Abul	51,041,327	27-01-16	23-08-17	100	-	51,041,327	Complete
		Part-C: WMCA Office & Others	.									
		Part-B: Chambi Khal Rubber Dam Pump	.									
		Part-A: Chambi Khal Rubber Dam	.									
		<b>Upazila Name :Banshkhali</b>										
		<b>Upazila Code :62</b>										
335.)	SP45153	<b>Bamer Chara Subproject</b>		41,123,531	M/S Abul	39,957,352	29-09-15	31-10-17	100	-	39,957,352	Complete
		Part-B:Con. of WRS 5-vent (1.5mX1.8m)	(1.5mX1.8m).									
		Part-A:Con. of Earthen Dam L=30m, Outlet	L=30m.,									
		Part-D: Protective Work of 8- vent WRS	WRS									
		Part-E: Construction of Irrigation Canal,	L=500m.									
		Part-F: Construction of WMCA Office & Others	12mX6m.									
		Part-C:Shilkup Ch. Near Miar Goda 3- vent	(3.2mX2.0m).									
		<b>District Name :Coxs Bazar</b>										
		<b>Upazila Name :Sadar</b>										
		<b>Upazila Code :100</b>										
336.)	SP23085	<b>Sonkhola Subproject</b>		1,466,000	LCS	1,466,000	05-12-11	30-04-12	100	-	1,466,000	Complete
		Re-sectioning of Embankment	2.08									
337.)	SP25245	<b>Chaufaldandi Subproject</b>		2,351,850	S.M Nurul	2,601,593	14-04-13	19-12-14	100	-	2,601,593	Complete
		Part-A: Construction of Pipe Sluice	(1v-900 mm									
		Part-B: Re-section of Embankment	0.20									
		Part-A: Re-excavation of Valuaguri Khal	0.06									
338.)	SP43045	<b>Pokkhali-Naikhongdia Subproject</b>		83,791,459	WEL-UI (JV)	87,841,874	04-09-13	02-10-15	100	-	87,841,874	Complete

		Part-A: Pokkhali Rubber Dam connecting	40mx4m.								
		Part-B: WMCA office & others	12mx6m.								
		<b>Upazila Name :Chakoria</b>									
		<b>Upazila Code :123</b>									
339.)	SP23097	<b>Khutakhali Chhara Subproject</b>		4,642,178	M/S Al-Noor	4,153,899	23-08-15	23-08-16	100	-	4,153,899 Complete
		Part-A: Construction of Lined Canal with	L=240m.								
		Part-B: Construction of Lined Canal with	L=450m.								
		Part-C: Construction of Lined Canal with	L=404m.								
		Part-D: Construction of Lined Canal with	L=400m.								
		Part-E: Construction of Lined Canal with	L=200m.								
340.)	SP42021	<b>Fasiakhali Irrigation Subproject</b>		11,295,957	LCS	11,282,578	26-11-12	24-12-13	100	-	11,282,578 Complete
		Part-A: Ferro Cement Canal & Pumping	2.9km.								
		Part-E: Box Culvert	2 Nos..								
		Part-C: Pipe Culvert	Length: 5m.								
		Part-B: Aqueduct	Length: 6.6m.								
		Part-D: WMCA office & others	12mx6m.								
341.)	SP44124	<b>Sonaichari Subproject</b>		29,300,808		2,862,108			100	-	2,862,108 Complete
		Part-A: Re-excavation of Sonaichri khal	12.80								
		Part-B: Construction of Reference Lined	.								
		Part-C: Construction of WMCA Office & others	12mX6m.								
		Part-B: Construction of Sonaichari Khal WRS-	(5v-								
		Part-A: Construction of Sonaichari Khal WRS-	(5v-								
342.)	SP46262	<b>Boalia Chhara Subproject</b>		57,655,519	Khondoker	52,174,675			100	-	52,174,675 Complete
		Part-B: Construction of Pump House & Guard	.								
		Part-A: Construction of Rubber Dam With	.								
		Part-D: WMCA Office & others	.								
		Part-C: Irrigation Lined Canal I=1200m	.								
		<b>Upazila Name :Ramu</b>									
		<b>Upazila Code :129</b>									
343.)	SP22040	<b>Sonaichhari (Ramua) Subproject</b>		2,537,251	M/S.Sahmeem	2,608,226	23-06-13	02-03-14	100	-	2,608,226 Complete
		Part-B: Construction of Approach road	75m.								
		Part-A: Construction of U-Drain	700 m.								
344.)	SP23096	<b>Borojung Chhari Subproject</b>		4,548,688	LCS	4,539,286			100	-	4,539,286 Complete
		Part-D: Earth work of Left and Right	.								
		Part-B: Construcion of Approach road	.								
		Part-A: Construcion of U-Drain	I=733m.								
		Part-C: WMCA Office & Others	12mx6m.								
345.)	SP43051	<b>Monirjheel-Sonaichari Khal Subproject</b>		44,297,328	S.A	53,632,027	24-10-13	20-05-15	100	-	53,632,027 Complete
		Part-A: Monirjhil Rubber Dam with connecting	20mX3.5m.								
		Part-B: WMCA office & others	12mx6m.								
346.)	SP45159	<b>Paner chhara Purbakul Khal Subproject</b>		12,326,767		13,254,631			100	-	13,254,631 Complete
		Part-A: Construction of dykes on both banks	2.30								
		Part-A: Construction of Paner Chhara WRS	(4V-								
		Part-B: Construction of WMCA Office &	12mX6m.								
		<b>Upazila Name :Ukhia</b>									
		<b>Upazila Code :130</b>									
347.)	SP25252	<b>Paglir Beel-Sikderpara subproject</b>		4,643,677	M/S Al -Noor	4,221,847	23-08-15	23-08-16	100	-	4,221,847 Complete
		Part-D: Construction of Ruber dam Road .695	at Ch.0+000 km								
		Part-B: Construction of Lined Canal wit sump	at Ch. 0+000								
		Part-C: Construction of Lined Canal wit sump	0+000 km to								
		Part-A: Construction of Drain Culvert	.								

348.)	SP43046	Thim Chari-Purbakul Subproject		39,384,214	S.S engineering	39,175,271	15-07-13	20-02-15	100	-	39,175,271	Complete
		Part-D: WMCA office & others	12mx6m.									
		Part-C: Foot Bridge 21m	21m.									
		Part-B: Pump house and Guar shed	.									
		Part-A: Rubber Dam 20m	20mX3.5m.									
349.)	SP43047	Paschim Digulia Subproject		45,256,744	M/S Abul	53,401,437	04-11-13	15-06-15	100	-	53,401,437	Complete
		Part-B: Pump house & Guard shed	.									
		Part-C: WMCA office & others	12mx6m.									
		Part-A: Paschim Digulia Rubber Dam with	30.00mx3.50m.									
350.)	SP45151	Harinmara-Dhusri Khal Subproject		60,023,344	M/S. Abul Basar	46,847,632	26-06-15	11-11-16	100	-	46,847,632	Complete
		Part-D:- Construction of WMCA Office &	12mX6m.									
		Part-C:- Construction of Rubber Dam	.									
		Part-B:- Construction of Pump House	.									
		Part-A:- Construction of Harinmara Dusrikhal	25.0mX3.0m.									
		Upazila Name :Teknaf										
		Upazila Code :135										
351.)	SP45158	Raikhong Khal Subproject		12,155,893	KBI-A&C Joint	13,069,475	01-01-15	19-01-16	100	-	13,069,475	Complete
		Part-A: Raikhong Khal WRS (4V-1.5mX2.0m)	(4V-									
		Part-B: WMCA Office & Others	12mX6m.									
		Upazila Name :Pekua										
		Upazila Code :125										
352.)	SP23098	Tetang-Sonaichari Khal Subproject		3,300,946	M/S Shameem	3,628,128			100	-	3,628,128	Complete
		Part-A: Construction of irrigation Drain	1050 m.									
		Part-B: Development of road by HBB	60m.									
		District Name :Comilla										
		Upazila Name :Muradnagar										
		Upazila Code :107										
353.)	SP45176	Deowra CAD Subproject		15,461,252	M/S,Hamim &	16,181,011	08-09-15	22-09-16	100	-	16,181,011	Complete
		Part-E: Construction of WMCA Office &	12mX6m.									
		Part-B: Construction of Brick Lined Canal no.	(L=0.70 km).									
		Part-C: Construction of Brick Lined Canal no.	(L=0.90 km).									
		Part-D: Construction of Box Culvert (1v-	(1v-									
		Part-A: Re-excavation of Nolir Khal	1.13									
		Part-A: Construction of Brick Lined Canal no.	.									
		Part-B: Construction of Reference Lined	.									
354.)	SP45177	Dhakshin Trish CAD Subproject		4,933,642		5,171,440			100	-	5,171,440	Complete
		Part-A: Re-excavation fo Deir Khal and	.									
		Part-C: Construction of WMCA Office & others	12mX6m.									
		Part-B: Construction of Proposed Check	.									
		Part-A: Construction of Irrigation Canal	.									
		Upazila Name :Chandina										
		Upazila Code :52										
355.)	SP43056	Latifpur- Etbarpur Khal Subproject		13,116,774	M/S. M.M	13,933,275	31-03-14	02-04-15	100	-	13,933,275	Complete
		Part-A: Construction of Box Culvert	1V-3.0mx3.0m.									
		Part-B: Construction of Ref. Lined Section of	.									
		Part-A: Re-excavation of Latifpur-Etbarpur	5.30									
		Part-B: WMCA office & others	12mx6m.									
356.)	SP43059	Kedarpur-Gobindapur Subproject		18,293,388	LCS	17,542,991	20-02-13		100	-	17,542,991	Complete
		Part-D: Construction of Ref. lined section of	.									
		Part-C: Re-excavation of Kedarpur-	0.70									
		Part-A: Re-excavation of Kedarpur-	5.80									
		Part-B: Re-excavation of Kedarpur-	1.50									

		Part-A:Kedarpur-Gobindapur Khal WRS	(2v-									
		Part-B: WMCA office & related work	12mx6m.									
357.)	SP45147	Barkarai-Derpar Kaduti Subproject		19,718,125		20,269,049			100	-	20,269,049	Complete
		Part-H: Re-excavation of Bamonda Bhuari	1.70									
		Part-C: Re-excavation ofBangshidari Gazaria	5.30									
		Part-D: Re-excavation of Habibuullah	1.60									
		Part-B: Re-excavation of Noabpur Kala Khal	0.90									
		Part-A: Re-excavation of Kala Khal	5.40									
		Part-A: Kala khal WRS (4v-1.5mX2.0m) at	(4v-									
		Part-E: Re-excavation of Chandshar Tehura	1.82									
		Part-B: WMCA Office & Others	12mX6m.									
		Part-F: Re-excavation of Chandshar Tehura	0.21									
		Part-G: Re-excavation of Fatepur Khal	1.55									
358.)	SP45154	Harina Changagachia Sub-Project		10,218,698		10,278,911			100	-	10,278,911	Complete
		Part-A: Re-excavation of Keshera Khal	2.67									
		Part-C: Re-excavation of Gatigara Khal	3.65									
		Part-E: Re-excavation of Bamutia Brunch Khal	0.64									
		Part-B: Re-excavation of Keshera Branch Khal	1.50									
		Part-G: Re-excavation of Harina khal	2.07									
		Part-F: Re-excavation of Chengagashia khal	1.91									
		Part-A: WMCA Office & Others	12mX6m.									
		Part-D: Re-excavation of Bamutia Khal	4.00									
359.)	SP45156	Orain Golicho Noagaon Subproject		24,823,512	M/S, M M	25,631,175	16-07-15	28-07-16	100	-	25,631,175	Complete
		Part-A: Orain kailine Khal regulator (3v-	(3v-									
		Part-B: Fakira Khal regulator (1v-1.5mX1.5m)	(1v-									
		Part-B: Re-excavation of Gulicho Naogaon	2.45									
		Part-C: Re-excavation of Jatassher Deakamta	5.88									
		Part-A: Re-excavation of Orain Kailine Khal	5.94									
		Part-C: WMCA Office & Others	12mX6m.									
360.)	SP45190	Nababpur- Kaliarchar Subproject		14,564,188		15,341,000			100	-	15,341,000	Complete
		Part-A: Re-excavation of Nababpur Kaliarchar	2.56									
		Part-B: WMCA Office & others	12mX6m.									
		Part-C: Re-excavation of Surikhola Nababpur	1.72									
		Part-A: Nababpur Kaliarchar Khal WRS	(3vX1.5mX2.50									
		Part-B: Re-excavation of Basantopur	0.70									
		District Name :Chandpur										
		Upazila Name :Sadar										
		Upazila Code :77										
361.)	SP46267	Kamranga-Monihar Subproject		3,260,104	LCS	4,059,012	14-01-16	30-04-16	100	-	4,059,012	Complete
		Part-B: Construction of reference lined section	.									
		Part-A: Re-excavation of Kamranga Khal	1.10									
		Part-A: Construction of RCC Irrigation Canal-1	.									
		Upazila Name :Kachua										
		Upazila Code :90										
362.)	SP42013	South Gohat Subproject		14,220,238	LCS	15,420,523	25-12-12	30-03-13	100	-	15,420,523	Complete
		Part-B: Re-excavation of Muragaon-Kalthuri	3.20									
		Part-C: Re-excavation of Rahimnagar-Kalthuri	2.80									
		Part-A: Field Irrigation channel	3.00 Km.									
		Part-B: Construction of WMCA office & Others	12mx6.0m.									
		Part-A: Re-excavation of Muragaon-Amujan	3.60									
		Part-D: Construction of reference lined section	.									



		Part-D: Construction of RCC Irrigation Canal-4 .										
		Part-B: Construction of RCC Irrigation Canal-2 .										
		Upazila Name :Faridganj										
		Upazila Code :78										
368.)	SP25294	Aicher Bager Khal Subproject		3,733,923	LCS	3,733,923	07-02-13	30-04-13	100	-	3,733,923	Complete
		Re-excavation of Lakshipur khal	0.75									
		Re-excavation of Embankment	3.10									
369.)	SP25295	Chowdhuri Miji Khal Subproject		3,387,024		3,387,024			100	-	3,387,024	Complete
		Part-B: Re-section of Dighar Embankment	0.90									
		Part-A: Re-section of Dighar Corner	1.20									
		Part-C: Re-excavation of Dighar Hajiganj Khal	0.90									
370.)	SP25296	Sreekhalia Khal Subproject		3,274,259		3,274,259			100	-	3,274,259	Complete
		Part-A: re-sectioning of hajiganj Embankment	1.99									
		Part-B: Re-sectioning of hajiganj Khal &	1.50									
371.)	SP45188	Subidpur Khal Subproject		24,446,212		1,799,567			100	-	1,799,567	Complete
		Part-A: Construction of of Brick Lined Canal	.									
		Part-B: Re-excavation of Bagpur Khal and	1.00									
		Part-A: Re-excavation of Subidpur Khal and	2.20									
		Part-B: WMCA Office 7 Others	12mX6m.									
372.)	SP46242	Montola saliapara Subproject		17,699,072	LCS	1,159,239,351	12-12-15	30-04-15	100	-	1,159,239,351	Complete
		Part-A: Re-excavation of Montala Khal	2.90									
		Part-C: Irrigation Water supply Brick Canal-02 .										
		Part-A: Box Culvert	(1v-									
		Part-F: Irrigation Water supply Brick Canal-05 .										
		Part-B: Irrigation Water supply Brick Canal-01 .										
		Part-G: Irrigation Water supply Brick Canal-06 .										
		Part-I: Irrigation Water supply Brick Canal-08 .										
		Part-k: WMCA Office & Others	12mX6m.									
		Part-D: Construction of Reference Lined	.									
		Part-C: Re-excavation of Chaliapara Khal	2.42									
		Part-B: Re-excavation of Montala Br. Khal	0.20									
		Part-E: Irrigation Water supply Brick Canal-04 .										
		Part-J: Irrigation Water supply Brick Canal-09 .										
		Part-H: Irrigation Water supply Brick Canal-07 .										
		Part-D: Irrigation Water supply Brick Canal-03 .										
		District Name :Brahmanbaria										
		Upazila Name :Sadar										
		Upazila Code :104										
373.)	SP43038	Shilaur-Dogangy Khal Subproject		7,349,397	LCS	7,349,397	29-05-13	31-05-14	100	-	7,349,397	Complete
		Part-B: Re-excava. of Silaur-Dogangy Branch	0.30									
		Part-A: WMCA office & others	12mx6m.									
		Part-C: Re-excavation of Nayahati khal	1.30									
		Part-A: Re-excavation of Silaur-Dogangy khal	2.90									
		Upazila Name :Kashba										
		Upazila Code :105										
374.)	SP46234	Sambari-Kalihari Khal Subproject		9,382,976		9,381,471			100	-	9,381,471	Complete
		Part-A: Re-excavation of Hatina Beel	4.23									
		Part-A: WMCA office & others	12mX6m.									
		Part-B: Re-excavation of Dholai khal	1.65									
		Part-D: Re-excavation of Noa khal	2.63									
		Part-C: Re-excavation of Kalihari khal	1.52									
		Part-E:Construction of reference lined section	.									

		Upazila Name :Nabinagar										
		Upazila Code :106										
375.)	SP45144	Parimial khal- Baroaulia Beel		4,416,881		4,201,595		100	-	4,201,595	Complete	
		Part-C: Construction of Refeference Lined	.									
		Part-A: Re-excavation of Perimal khal	4.40									
		Part-B: Re-excavation of Kapuria khal	1.00									
		Part-A: WMCA Office & others	12mX6m.									
376.)	SP45166	Burinadi - Jogidhara Khal Subproject		6,744,798	M/S Rinky	6,741,811	09-11-15	30-11-15	100	-	6,741,811	Complete
		Part-A: WMCA Office & Others	12mX6m.									
		Part-B: Construction of Reference Lined	.									
		Part-A: Re-excavation of Jugidhara khal	4.43									
377.)	SP45172	Birgaon - Tilokia khal Subproject		14,935,087		14,243,071		100	-	14,243,071	Complete	
		Part-A: Re-excavation of Bilkader Khal	3.50									
		Part-A: Construction of Regulator (1v-	(1v-									
		Part-C: Construction of Reference Lined	.									
		Part-B: Re-Sectioning of Embankment	2.70									
		Part-B: Construction of Regulator (1v-	(1v-									
		Part-C: WMCA Office & Others	12mX6m.									
		District Name :Noakhali										
		Upazila Name :Sadar										
		Upazila Code :51										
378.)	SP25317	Gobadia-Buraburi Khal Subproject		4,092,558		4,214,867		100	-	4,214,867	Complete	
		Part-B: Re-excavation of Shantar Khal	1.00									
		Part-A: Construction of Shantar WRS	4v-1.5mX2.0m.									
		Part-A: Re-excavation of Buaburi Khal	0.40									
		Part-B: Construction of Jadurmonir khal WRS	10v-1.5mX2.3m.									
		Upazila Name :Begumganj										
		Upazila Code :86										
379.)	SP44119	Banglabazar-Gopalpur Subproject		18,025,708		20,348,925		100	-	20,348,925	Complete	
		Part-D: Re-excavation of Kalikapur-Titahajira-	1.00									
		Part-C: Construction of WMCA Office &	12mX6m.									
		Part-E: Construction of Reference Lined	.									
		Part-B: Construction of pump Platform	Ch.0+015 km									
		Part-B: Re-excavation of Bashantobag-Chand	1.10									
		Part-A: Re-excavation of Goplapur -	4.59									
		Part-A: Construction of Regulator	(4v-									
		Part-C: Re-excavation of Atiyakandi-	0.74									
380.)	SP45213	Fanaghata Rajullhpur khal		34,319,600	LCS	36,460,223		100	-	36,460,223	Complete	
		Part-A: Re-excavation of Fenaghata-	10.45									
		Part-B: Re-excavation of Naimuddin Branch-1	1.20									
		Part-D: WMCA Office & others	12mX6m.									
		Part-C: Re-excavation of Naimuddin Branch-2	2.50									
		Part-D:Constrauction of Reference Lined	.									
		Part-C: WRS (2v-1.2mX1.8m)	(2v-									
		Part-A: WRS (2v-1.2mX1.8m)	(2v-									
		Part-B: WRS (2v-1.5mX2.0m)	(2v-									
		Upazila Name :Companiganj										
		Upazila Code :87										
381.)	SP45210	Char Parbati Subproject		26,349,322	The New	27,931,320	08-03-16	14-03-17	100	-	27,931,320	Complete
		Part-B: Construction of WRS-02 (1v-	(1v-									











		Upazila Name :Sadar										
		Upazila Code :452										
402.)	SP25192	Chirchiri Chara Subproject		3,709,813		3,663,168			100	-	3,663,168	Complete
		Part-B: RCC Lined Canal at Ch. 0+000 km to	at Ch. 0+000									
		Part-A: Construction of WMCA Office &	12mx6m.									
		Upazila Name :Companyganj										
		Upazila Code :446										
403.)	SP25200	Borom Chhara Subproject		3,975,584	LCS	3,975,584			100	-	3,975,584	Complete
		Part-A: Re-sectioning of Borom Chhara	1.03									
		Part-B: Re-sectioning of Borom Chhara	1.03									
		Upazila Name :Gowainghat										
		Upazila Code :455										
404.)	SP23072	Shialichara Subproject		3,884,658	M/S. Kusiara	4,431,841	18-06-14	14-03-15	100	-	4,431,841	Complete
		Part-A: Construction of RCC Lined Cannal	L=900 m.									
		Upazila Name :Golapganj										
		Upazila Code :446										
405.)	SP25211	Bagha Beel Subproject		3,808,682	M/S Sharif	4,158,265	25-07-12	29-03-13	100	-	4,158,265	Complete
		Part-A: Construction for Drainge Out-let	(1V-900m dia).									
		Part-B: Field irriagation cannnel	at Ch.0+000 km									
		Part-C: Road crossing cross Drain	at ch. 0+000 km									
		District Name :Sunamgonj										
		Upazila Name :Sadar										
		Upazila Code :466										
406.)	SP25291	Janigaon-Painda Subproject		3,920,668	M/S AR	3,371,150	14-06-16	27-02-17	100	-	3,371,150	Complete
		Part-B: Construction of Pumping Plat form of	.									
		Part-A: Construction of Pumping Plat form of	.									
407.)	SP25302	Dhalai Subproject		4,292,520	LCS	4,417,977			100	-	4,417,977	Complete
		Part-A: Re-excavation of Dhalai River Khal	1.30									
		Part-B: Re-Sectining of Embankment	.									
		Part-A: Construcion of 10.0m long Dam on	at Ch.									
		Upazila Name :Doarabazar										
		Upazila Code :470										
408.)	SP23074	Banglabazar Subproject		3,992,966	M/S. Aminul	4,192,925	30-04-15	14-12-16	100	-	4,192,925	Complete
		Part-A: Construction of RCC L.Canal at	at ch.0+000 km									
409.)	SP23110	Haque Nagar Subproject		4,248,381	M/s Md. Abdur	3,814,585	05-05-14	19-01-15	100	-	3,814,585	Complete
		Part-A: Construction of Box Culvert	(1v.75mX.75m).									
		Part-B: Construction of irrigation drain	.									
		Part-C: CC Block &relative work of Haque	.									
		District Name :Habiganj										
		Upazila Name :Baniachang										
		Upazila Code :458										
410.)	SP23049	Katiar Bon Subproject		4,026,457	LCS	4,120,702			100	-	4,120,702	Complete
		Re-excavation of Salukadyer khal	1.30									
		Re-excavation of Pilukhali Khal	0.95									
		Re-sectioning of Approach road raising both	.									
		Construction of RCC Drain Culvert	.									
		Upazila Name :Bahubal										
		Upazila Code :480										
411.)	SP23063	Sundrateki-Kamai Chhara Subproject		2,832,994	Md. Uzzal	2,187,815	14-02-16	18-08-16	100	-	2,187,815	Complete
		Part-B:- Improvement of HBB Road	.									
		Part-A:- Cons. of RCC Lined Canal	.									
		Part-C:- Cons. of RCC U-Drain	.									

