

**Monthly Progress Report of Rural Connectivity Improvement Project (RCIP).
Financial Year : 2018-2019.**

District: Joypurhat.

Reporting Date: 27-Aug-19

Sl. No	Package no. with Tender ID	Scheme Name with Location (Ch to Ch.)	Road ID	Effective Quantity		Approved Estimated Cost (Tk)	Salvage Cost (Tk)	Contract Amount (Tk)	Name of Contractor	Contract Date	Commencement Date	Completion Date as per Contract	Actual Completion Date	Phy. Pro. (%)	Amount Spent (Tk)	Remarks
				BC road (km)	Structure (m)											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	CW-33/ RCIP/ JOY.ID.254907	Improvement of Panchbibi GC - Salaipur RHD Road from Ch. 500m-11107m. (Road ID-138742001), Upazila: Panchbibi(Salvage Cost :Tk. 16,62,846.00)	138742001	10.607	0.00	93,039,247.00	1,662,845.15	361,411,362.00	MD. MOYENUDDIN (BASHI) & M/S. MASUMA BEGUM - JV Katnarpara, Bogura Sadar, Bogura.							NOA Issued on 21/08/2019
2		Improvement of Gopinathpur UP Office Karaitoli - Raikali UP Office Road from Ch.00m-7750m (Road ID-138133010), Upazila: Akkelpur (Salvage Cost:Tk. 47,59,784.00)	138133010	7.750	0.00	76,704,422.00	4,759,784.22									
3		Improvement of Mongalbari hat Rd Dogachi UP Office - Durgadaha Bazar RoadGC from Ch.00m - 6270m (Road ID - 138473005), Upazila: Sadar (Salvage Cost :Tk. 857744.00)	38473005	6.270	0.00	52,067,922.00	857,743.50									
4		Improvement of Moushumi Bazar RHD - Rukindipur GC via Sannyashtali Ghat Khetlal portion Road from Ch.2650m - 8220m (Road ID- 138612010) Upazila: Khetlal (Salvage Cost:Tk. 618312.00)	138612010	5.570	0.00	45,690,883.00	618,311.75									
5		Improvement of Kalai Cinamahall - Kichok RHD viaGongadashpur Road from Ch.2910m-8787m (Road ID-138582014), Upazila: Kalai (Salvage Cost: Tk. 42,195.00).	138582014	5.877	0.00	52,724,183.00	42,194.88									
6		Provisonal Sum	-	-	-	25,619,000.00	-									
Grand Total				36.074	0.00	345,845,657.00	7,940,879.50	0.00		0.00				0.00		