

Monthly Progress Report

Project Name : Construction of Town and Union Land office across the Country under Ministry of Land

Reporting Month : July/2019

District Name : Joypurhat.

Division Name : Rajshahi.

| Sl. No. | District | Package No | Upazila | Name of Land Office | Estimated Cost (Tk) | Date of Contract | Contract Price (Tk) | Contractor Name | Completion Date | Physical Progress (%) | Payment made (Tk) | Remarks |
|----------------|-----------|---------------|-----------|---------------------|---------------------|------------------|---------------------|---|-----------------|-----------------------|--------------------|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 1 | Joypurhat | TULO/JOY/W-01 | Sadar | Puranpoil | 13661000.00 | 22/11/2017 | 12294900.00 | M/S Masuma Begum Katnarpara, Bogra. | 15/01/19 | 95% | 11812886.00 | Time Ext.27/03/19 Time Ext.20/06/19 |
| | | | | Pechulia | | | | | | 98% | | |
| | | | | Madhainagar | | | | | | 95% | | |
| 2 | Joypurhat | TULO/JOY/W-02 | Panchbibi | Bagzana | 9368000.00 | 22/11/2017 | 8431200.00 | M/S Zilani Traders Shiddashori Lane, Santinagar, Dhaka. | 15/01/19 | 98% | 7763985.00 | Time Ext.27/03/19 Time Ext.20/06/19 |
| | | | | Ayma Rasulpur | | | | | | 98% | | |
| 3 | Joypurhat | TULO/JOY/W-03 | Akkelpur | Tilokpur | 15086000.00 | 1/4/2018 | 13577400.00 | M/S Mondal Traders Chalkbaria, Naogoan. | 7/4/2019 | 95% | 12423129.00 | Time Ext. 16/6/19 |
| | | | | Rukindipur | | | | | | 95% | | |
| | | | Kalai | Udoypur | | | | | | 90% | | |
| Total = | | | | | 38115000.00 | | 34303500.00 | | | 96% | 32000000.00 | |