

Municipal Governance and Services Project (MGSP)
Base Allocation and Performance Based Allocation
Contract Analysis Pourashava Wise

Accumulate Report: Up to 28 February 2018

Name of Pourashava	Approval Contract		Completed Contract			Committed Amount in BDT (Lakh)	Contract Amount in BDT (lakh)	Disbursement in BDT (Lakh)	Overall Progress		Remarks	
	No of Packages	No of Sub-Projects	No of Packages	No of Sub-Projects	Contract Amount in BDT (Lakh)				Physical Progress (%)	Financial Progress (%)		
Bhairab	11	33	2	6	583.71	5,530.36	5,530.35	2,285.20	50	41		
Bhaluka	9	17	5	10	1,494.14	3,092.80	3,092.80	1,705.10	64	55		
Chakoria	9	19	2	7	602.15	5,538.11	5,236.75	2,639.15	61	50		
Chandina	5	16	2	12	354.34	2,658.71	1,727.49	1,371.51	92	79		
Chouddagram	4	8	2	4	502.11	2,242.21	2,242.20	971.02	57	43		
Comilla City Corporation	14	21	7	10	4,724.17	8,532.24	8,532.23	5,158.31	75	60		
Daudkandi	7	11	3	5	1,687.57	2,897.30	2,897.29	1,745.86	71	60		
Elenga	7	11	2	5	335.03	2,371.06	2,371.06	1,543.34	83	65		
Feni	10	23	5	10	3,364.29	7,668.76	7,668.75	5,195.78	78	68		
Gobindaganj	7	17	1	7	291.89	2,674.91	2,245.49	1,029.98	62	46		
Gopalganj	10	14	3	7	717.30	6,827.18	6,827.18	2,449.13	40	36		
Madaripur	12	22	3	11	753.70	7,490.81	7,490.81	2,166.50	33	29		
Madhabdi	8	20	3	6	918.65	4,600.63	3,597.83	1,773.55	63	49		
Madhabpur	6	13	1	5	335.75	1,927.30	1,927.30	830.66	62	43		
Mirsarai	6	14	2	5	326.71	2,061.14	1,592.20	453.58	35	28		
Narayanganj City Corporation	26	41	10	29	3,549.16	24,859.41	24,198.11	4,934.28	29	20		
Patiya	7	24	1	12	519.52	4,426.32	4,426.32	1,805.51	47	41		
Rangpur City Corporation	15	64	4	27	2,075.18	12,927.85	11,541.49	4,031.34	46	35		
Saidpur	13	42	6	20	2,969.58	10,173.56	7,277.85	3,913.56	61	54		
Shaistaganj	7	17	2	9	446.62	3,485.76	3,485.76	2,104.14	72	60		
Shariatpur	7	27	2	6	582.30	4,374.12	4,374.12	1,663.25	50	38		
Sherpur	8	19	3	10	544.88	15,666.27	15,666.27	1,574.13	11	10		
Sitakunda	6	12	2	5	398.24	2,261.72	2,261.72	1,181.22	58	52		
Sylhet City Corporation	14	52	3	16	2,186.85	21,608.12	18,680.63	2,799.43	24	15		
Tangail	17	35	6	19	2,243.69	9,867.99	9,867.98	4,527.90	59	46		
Trishal	8	15	4	10	1,351.75	3,334.27	3,334.27	2,312.84	78	69		
Total ULB	26	253	607	86	273	33,859.28	179,098.91	168,094.23	62,166.23	46	37	