

**Ministry of Local Government, Rural Development and Cooperatives  
Local Government Division  
Local Government Engineering Department**



## **Governance and Infrastructure Improvement under City Governance Project**

### **MONTHLY PROGRESS REPORT January, 2018**

**PADECO CO., Ltd  
Rendel Ltd  
NJS Consultants Co., Ltd  
Development Design Consultants Ltd  
BCL Associates Ltd**





## Table of Contents

|   |           |
|---|-----------|
| <b>1. Project Description .....</b>   | <b>1</b>  |
| 1.1 Project Objective.....  | 1         |
| 1.2 Necessity and Priority of the Project.....                                    | 1         |
| 1.3 Background.....   | 1         |
| 1.4 Development policy, sector plan, national/regional development plans .....    | 1         |
| 1.5 Rationale of target area selection and overall project design .....           | 1         |
| 1.5.1 Needs for inclusive urban development .....                                 | 1         |
| 1.5.2 Continuity of JICA's Assistance .....                                       | 2         |
| <b>2. Scope of Works .....</b>  | <b>3</b>  |
| 2.1 Project Components .....  | 3         |
| 2.2 Scope of GII CGP Consultants.....   | 3         |
| <b>3. Progress of Consultancy Services During January, 2018 .....</b>             | <b>5</b>  |
| 3.1 Progress of Governance Improvement and Capacity Development (GICD).....       | 5         |
| 3.2 Progress of Design, Supervision, and Monitoring.....                          | 27        |
| 3.2.1 Site Visits .....   | 27        |
| 3.2.2 Progress Summary of Batch 1 Subprojects .....                               | 27        |
| 3.2.3 Progress Summary of Batch 2 Subproject.....                                 | 27        |
| 3.2.4 Field Progress status of Batch-2 sub projects (Tender & construction):..... | 28        |
| 3.3 Progress of Feasibility Study and Master Plan Review .....                    | 42        |
| 3.3.1 Summary of Activities by Sector in January 2018 .....                       | 43        |
| 3.3.2 DFR Presentation Workshop .....   | 43        |
| 3.3.3 Status of DFR Submission and Schedule .....                                 | 45        |
| <b>Attachment: Photos of GICD, January 2018 .....</b>                             | <b>46</b> |

## Tables

|   |    |
|---|----|
| Table 2.2.1 Summary of Governance Activities by GICD (Original).....                              | 3  |
| Table 2.2.2 Summary of Infrastructure Subprojects by DSM (Original).....                          | 4  |
| Table 2.2.3 Summary of FSMP Activities Currently Underway by FSMP .....                           | 4  |
| Figure 3.1 Progress on 13 2nd PR Trigger Activities .....   | 5  |
| Table 3.1.2 GICD Actions during the Month of January 2018.....                                    | 6  |
| Table 3.1.3 Summary of CC's Progress on ICGIAP Tasks.....   | 7  |
| Table 3.1.4 Problems/Issues and Resolutions to be Undertaken or Already Undertaken/Achieved ..... | 26 |
| Table 3.2.1 Site Visits by DSM Sub-team during the Month of January, 2018 .....                   | 27 |
| Table 3.2.1 Financial Achievement .....   | 27 |
| Table 3.2.2 Financial Progress of Batch 1 by CCs .....  | 27 |
| Table 3.2.3 Status of Batch2 Subprojects.....   | 28 |
| Table 3.2.4 Financial Status of Batch 2 by CCs.....   | 29 |
| Table 3.2.5 Environmental Monitoring .....  | 29 |
| Table 3.2.6 Progress of Batch 2 Survey Work .....   | 30 |
| Table 3.2.7 Financial Status of Batch 1 by CCs .....  | 31 |
| Table 3.2.8 Financial Status of Batch 2 by CCs.....   | 31 |
| Table 3.2.9 Progress Summary of Batch 1 Subprojects By CCs.....                                   | 32 |
| Table 3.2.10 Progress Summary of Batch 2 Subproject By CCs .....                                  | 37 |
| Table 3.3.1 Summary of DFR Preparation Status .....   | 42 |
| Table 3.3.2 Sector Activities by FSMP Team - January 2018 .....                                   | 43 |
| Table 3.3.3 Schedule of DFR Presentation Workshop, August – December. 2017 .....                  | 43 |
| Table 3.3.4: Status of FSMP DFR Submission and Schedule .....                                     | 45 |

## Figure

|   |   |
|---|---|
| Figure 3.1 Progress on 13 2nd PR Trigger Activities ..... | 5 |
|---|---|

## ABBREVIATIONS

|          |   |
|----------|---|
| ACE      | Additional Chief Engineer                                     |
| ADB      | Asian Development Bank  |
| ARP      | Administrative Reform Plan                                    |
| BDT      | Bangladesh Taka   |
| BME      | Benefit Monitoring and Evaluation                             |
| CC       | City Corporation  |
| CDA      | Chittagong Development Authority                              |
| CDCC     | City Development Coordination Committee                       |
| CE       | Chief Engineer  |
| ChCC     | Chittagong City Corporation                                   |
| CoCC     | Comilla City Corporation                                      |
| CPTU     | Central Procurement Technical Unit                            |
| CPU      | Comprehensive Planning Unit                                   |
| CSCC     | Civil/Citizens Society Coordination Committee                 |
| DAP      | Detailed Area Plan  |
| DOE      | Department of Environment                                     |
| DPD      | Deputy Project Director                                       |
| DPHE     | Department of Public Health and Engineering                   |
| DPP      | Development Project Proposal                                  |
| DSM      | Design, Supervision, and Monitoring                           |
| DTL      | Deputy Team Leader  |
| E-GP     | Electric Goods Procurement                                    |
| FSMP     | Feasibility Study and Master Plan Review                      |
| GCC      | Gazipur City Corporation                                      |
| GII      | Governance and Infrastructure Improvement                     |
| GICD     | Governance improvement and capacity development               |
| GOB      | Government of Bangladesh                                      |
| CGP      | City Governance Project                                       |
| ICGIAP   | Inclusive City Governance Improvement Action Program          |
| IDPCC    | Infrastructure Development Plan of the City Corporation       |
| JICA     | Japan International Cooperation Agency                        |
| LA       | Loan Agreement  |
| LGD      | Local Government Division                                     |
| LGED     | Local Government Engineering Department                       |
| MOF      | Ministry of Finance   |
| MoLGRD&C | Ministry of Local Government Rural Development & Cooperatives |
| MP       | Master Plan   |
| NCC      | Narayanganj City Corporation                                  |
| NOC      | No Objection Certificate                                      |
| ODA      | Official Development Assistance                               |
| PD       | Project Director  |
| PIUCC    | Project Implementation Unit at City Corporation               |
| PR       | Performance Review  |
| PW       | Procurement Work  |
| RpCC     | Rangpur City Corporation                                      |
| SC       | Steering Committee  |
| TCP      | Technical Cooperation Project                                 |
| UMU      | Urban Management Unit   |
| WLCC     | Ward Level Coordination Committee                             |
| GWG      | Governance Working Group                                      |

## 1. Project Description

### 1.1 Project Objective

The objective of the “Inclusive City Governance Project” (the Project) is to improve public services and promote economic opportunities in the target five (5) City Corporations by strengthening the city governments’ administrative capacity and improving urban infrastructure, thereby contributing to the economic growth and the living environment improvement in the target City Corporations.

### 1.2 Necessity and Priority of the Project

Consistency with development policy, sector plan, national/regional development plans and demand of target group and the recipient country.

### 1.3 Background

Bangladesh has experienced increased urbanization since independence. In 2012, the estimated total population of the country was 154.69 million of which 29.0 percent (44.86 million) was urban. The urban population growth rate is 2.92% per annum (World Bank 2012), much higher than total population growth rate of 1.37% (Bangladesh Bureau of Statistics 2011). At existing growth rates, it is expected that the country's urban population will reach about 110 million or half of the population by 2035. The reasons for the rapid population growth in urban area are as follows ; i) the high natural increase in urban population; ii) the territorial expansion of urban areas; and iii) rural to urban migration. At present urban dwellers constitute about 30 percent of the total populations of Bangladesh, but their contribution to GDP is more than 60 percent indicating that the productivity of labor in urban areas is much higher than in rural areas.

Two types of urban local government exist in Bangladesh e.g. the City Corporation (CC) and the Pourashava. Generally, in the Divisional Level, CC functions whereas Pourashvas function in other towns. At present there are 11 (eleven) CCs and 319 Pourashvas in the country. CCs are playing an important role in the national development resulting from rapid growth in these urban centers.

### 1.4 Development policy, sector plan, national/regional development plans

(a) The Sixth Five Year Plan 2011-2015(2010) (SFYP)

The SFYP emphasize the importance of the development of sound urban institutions and the improvement of city governance. SFYP mentions that the strategies for “urban transition management” include: improving city governance, balanced development of urban centers, urban resource mobilization, sound real estate market, facilitating NGO improvement in housing, taking steps for better urban land management, better environmental management, sustainable urban transportation, provision of infrastructure/services, reducing urban poverty.

*The Draft Final Seventh Five Year Plan 2016-2021 (SFYP) emphasizes three fundamental principles of governance:*

- (i) ensuring the rule of law,*
- (ii) avoiding political partisanship, and*
- (iii) building a society free from corruption.*

*These basic principles also guide the articulation and implementation of development programs thus forming the institutional framework, fundamental reforms, improvement in administration capacity and a strong anti-corruption strategy, and good governance in urban sectors.*

(b) The draft National Urban Sector Policy (2011) (NUSP)

NUSP has objectives: to ensure regionally balanced urbanization through decentralized development and hierarchically structured urban system; to devolve authority at local urban level, and strengthen local governments through appropriate powers, resources and capabilities so that local governments can take effective responsibility for a wide range of functions; and to develop and implement urban management strategies and governance arrangements for enhancing complementary roles urban and rural areas in sustainable development.

(c) City Corporation Act (2009)

Before 2008, there were 6 (six) City Corporations in Bangladesh and there are 6 individually-formed “Act” for each CC. In 2009, for managing the rapid urbanization, LGD unified those individual Acts and newly enacted into “City Corporation Act”. It is supposed, the number of CCs will be increased in near future, so that the government needs to improve the legal system on City Corporation.

### 1.5 Rationale of target area selection and overall project design

#### 1.5.1 Needs for inclusive urban development

Urbanization is the key contributor to the strong growth of industries and the social development. But at the same time, urban congestion and pollution now threaten city dweller’s life and future economic growth.

(a) Needs for urban infrastructure development

The development of urban infrastructure has not kept pace with rapid urbanization, causing an acute shortage in urban infrastructure and services like piped water, sewerage, drainage, roads and bridges. As roads and bridges have insufficient capacity to meet growing traffic volume, traffic jams in city centers limit access to economic opportunities and social services. Rapid urbanization is largely attributed to immigration by low income group settling in urban slums without access to basic services. Rapid urbanization has been posing adverse environmental and social consequences.

(b) Weak urban governance

Although the City Corporation Act (2009) clearly mentions that CCs are the Local Government Institutions mandated to provide service to the urban citizens, CCs do not have enough capacity to provide those services to their dwellers. The reasons of CC's weak urban governance are:

- (i) shortage of manpower;
- (ii) financially vulnerability;
- (iii) incompetence of officers;
- (iv) the limited power for recruitment; and the absence of participatory planning process and system.

(c) Lack of coordination among stakeholders

The involvement of a number of institutions in the management of affairs of city areas has resulted in gross overlapping of functions and lack of coordination. Such plurality generated by the municipality within institutions in planning, implementation and development approaches results in uncoordinated manner, which in fact create more problems.

(d) Lack of Inclusive Urban Planning

CCs were originally created for planning and management of urban areas. Later on separate planning and development organizations were created such as Rajdhani Unnayan Kartripakkha (RAJUK) and Chittagong Development Authority (CDA). The development authorities in these cities are authorized to undertake local urban planning as well as infrastructure and site development activities for housing, commercial and industrial use. The authorities are also empowered to exert development control functions. The effectiveness of these authorities, however, is generally limited by such factors as inadequate management and financial system, multiplicity of institutions with urban development function within their jurisdictions, uncoordinated development, and lack of integration with other agencies.

### 1.5.2 Continuity of JICA's Assistance

To find out the appropriate functional and institutional structure for the CC, GOB requested the Government of Japan to implement a technical cooperation project to cover all aspects for establishing "Inclusive City Government" with a view to meeting the future demand and efficient management of urban development. Under the Record of Discussion between Japan International Cooperation Agency (JICA) and GOB, JICA dispatched the Expert Team for Technical Cooperation Project (the JICA TCP Team) and, together with Local Government Division (LGD) and Local Government Engineering Department (LGED), launched "The Project for Developing Inclusive City Government for City Corporation" (the JICA TCP) in November 2012. The JICA TCP has developed

- (i) governance improvement programs and
- (ii) infrastructure development plan based on CC's future vision through the discussion with CCs, LGD and LGED.

Based on the above mentioned outputs from the JICA TCP, LGED and JICA formed the Loan Project to establish "Inclusive City Governance".

## 2. Scope of Works

### 2.1 Project Components

The CGP comprises of four components are:

- Component 1: Governance improvement and capacity development,
- Component 2: Urban infrastructure development,
- Component 3: Implementation support for equipment procurement, and
- Component 4: Consulting service.

The project will address urban infrastructure development in parallel with governance improvement of each target CC during the project period. City Corporations focused on will be:

- Narayanganj City Corporation
- Comilla City Corporation
- Rangpur City Corporation
- Gazipur City Corporation
- Chittagong City Corporation

This Monthly Progress Report summarizes the Consulting Services for Governance and Infrastructure Improvement (GII) through the current cycle of activities, problems and/or issues, and its resolutions with three sub-teams such as (1) Governance Improvement and Capacity Development (GICD), (2) Design, Supervision and Monitoring (DSM), and (3) Feasibility Study and Master Plan Review (FSMP).

### 2.2 Scope of GII CGP Consultants

(a) Management Unit (GII)

This unit consists of the Team Leader and Financial Management Specialist with supporting staff to control over three sub-teams such as GICD, DSM and FSMP.

(b) Governance Improvement and Capacity Development (GICD)

GICD sub-team undertakes enhancement of CC Governance through ICGIAP implementation and makes collaboration with prospective JICA Technical Cooperation Project on Governance. Two sub-components include:

**Table 2.2.1 Summary of Governance Activities by GICD (Original)**

| GICD Component    | Contents  | Description  |
|-------------------|---|--|
| Sub component 1-1 | Implementation of Inclusive City Governance Improvement Action Program (ICGIAP) | <ul style="list-style-type: none"> <li>(1) To support each CC on the governance with: <ul style="list-style-type: none"> <li>(i) Accountability;</li> <li>(ii) Participation;</li> <li>(iii) Legal Framework; and</li> <li>(iv) Transparency.</li> </ul> </li> <li>(2) To support to implement the administrative reform action plan (ARP) to achieve city incisiveness.</li> <li>(3) To be supported by JICA's Governance Technical Cooperation Project through: <ul style="list-style-type: none"> <li>(i) Improvement of Legal Framework of each CC;</li> <li>(ii) Restructure of organization of each CC</li> <li>(iii) Capacity Development of each CC; and</li> <li>(iv) Exchange of know-how among cities in Bangladesh and Japan.</li> </ul> </li> </ul> |
| Sub component 1-2 | Capacity Development  | <ul style="list-style-type: none"> <li>(1) To support capacity development of: <ul style="list-style-type: none"> <li>(i) City Officials of each CC;</li> <li>(ii) Mayor and Councilors of each CC;</li> <li>(iii) GOB officials; and</li> <li>(iv) Contractors through: <ul style="list-style-type: none"> <li>- Skill-up Training;</li> <li>- ICT enhancement;</li> <li>- Establishment of CRC;</li> <li>- Exchange visit and Best Practice Dissemination Program;</li> <li>- Waste Management Activities; and</li> <li>- Poverty Reduction Program</li> </ul> </li> </ul> </li> <li>(2) To be supported by JICA's Governance TCP with their pilot activities.</li> </ul>  |

(c) Design, Supervision and Monitoring (DSM)

DSM sub-team works for the preparation and implementation of the infrastructure projects categorized as Batch 2, while it will support each CC for implementation of Batch 1 sub-projects when necessary. Table 1-1 summarizes sub-component of DSM:

**Table 2.2.2 Summary of Infrastructure Subprojects by DSM (Original)**

| DSM Component     | Contents   | Description  |
|-------------------|--|--|
| Sub component 2-1 | Urban roads (include bridges, flyovers and culverts) | Upgrading of at least 58 urban roads (Total 419.99 km) in 5 CCs to provide efficient road access between economically and socially important locations, such as Export Processing Zone (EPZ), markets, hospital, and schools.                  |
| Sub component 2-2 | Drainage facilities                                  | Improvement of drainage facilities (Total 196.47 km) in 5 CCs to reduce inundation and water logging of rainwater, sewage, and wastewater.   |
| Sub component 2-3 | Water supply system                                  | Installation of 6 water supply systems to improve citizen's access to safe water by:<br>(1) rehabilitation and expansion of piped water supply system,<br>(2) construction of production tube wells with pump house.                           |
| Sub component 2-4 | Bus & truck terminal                                 | Improvement of 2 bus and truck terminals to improve efficiency of passenger and freight transport, enhance economic potential, and mitigate traffic congestion by reducing the number of stopping and parking of buses and trucks at roadside. |
| Sub component 2-5 | Street lights  | Installation of streetlights to enhance road safety and public security which includes;<br>(1) installation of streetlights and poles, and<br>(2) switching to energy saving light bulbs.  |
| Sub component 2-6 | School cum cyclone shelter                           | Construction of 8 school cum cyclone shelters in coastal area of Chittagong CC.  |

(d) Feasibility Study and Mater Plan Review (FSMP)

FSMP sub-team will review the existing master plan and/or relevant urban development plans of CCs, and conduct feasibility studies in the target 5 CCs. The FS covers transport, water supply, drainage, sanitation, solid waste management, land reclamation and municipal facilities etc. The output of FS (probable subprojects) will be link with other investment project in planned way such as for future infrastructure development projects.

**Table 2.2.3 Summary of FSMP Activities Currently Underway by FSMP**

| FSMP Component                           | City Corporation | Description  |
|--|------------------|--|
| Sub component 3-1:<br>Feasibility Study  | Narayanganj      | (1) Fourth Shitalokha River Bridge Construction<br>(2) Water supply, solid waste management projects   |
|  | Comilla          | (3) Gomti River Embankment Road Construction<br>(4) Surface Water Treatment Plant, Drainage, and Sewerage projects   |
|  | Rangpur          | (5) Upgrading of Urban Roads<br>(6) Water Supply, Solid Waste Management Projects  |
|  | Gazipur          | (7) Turag River Bridge Construction<br>(8) Rail Flyover Construction   |
|  | Chittagong       | (9) Drainage System Improvement  |
|  |                  |  |
| Sub component 3-1:<br>Master Plan Review | Narayanganj      | - RAJUK preparing a new MP for 2015-2035<br>- LGED supporting the preparation of Action Area Plan<br>- FS for the fourth bridge over Shitalakhya river<br>- Review of Strategic Transport Plan (RSTP) for Greater Dhaka funded by JICA |
|  | Comilla          | A new MP has been prepared by LGED   |
|  | Rangpur          | A new MP has been prepared by LGED   |
|  | Gazipur          | - RAJUK is preparing a new MP for 2015-2035<br>- LGED is going to support GCC to elaborate Action Area Plan<br>- Review of Strategic Transport Plan (RSTP) for Greater Dhaka funded by JICA  |
|  | Chittagong       | - MP for 1995-2015<br>- WB has a plan to elaborate Strategic Transport Plan<br>- ADB is planning to start MP   |



### 3. Progress of Consultancy Services During January, 2018

#### 3.1 Progress of Governance Improvement and Capacity Development (GICD)


##### Summary

The GICD team continues to support the 5 CCs as per the FY 2017/18 ICGIAP annual action plan to achieve the 13 trigger criteria specified for the 2<sup>nd</sup> Performance Review to be held on June 2018, and make progress on the remaining 29 ICGIAP activities in seven areas. In the Summary of 2017, the BME team assessed progress on the 13 trigger criteria and 29 non-trigger criteria. CCs have progressed rapidly since then with GICD support.

##### Progress on Trigger Activities

The graph below summarizes progress towards completion of all 13 trigger activities for the second Performance Review for the current FY 2017-2018. All 5 CCs including GCC had completed all 13 trigger activities for the previous FY 2016-2017 by January, 2018. However, due to the December city corporation election, for the current FY 2017-2018, RpCC is now behind in three trigger activities requiring meetings of elected officials (CDCC, CCCC, and WLCC) in the October – December 2017 quarter.

Figure 3.1 Progress on 13 2nd PR Trigger Activities



The table below lists 3 trigger activity criteria yet to be completed for the current FY 2017-2019.

| Area/Activity        | Trigger Criteria Not Achieved for FY 2017 - 2018              | Current Status |
|----------------------|---|----------------|
| 2.1 CDCC established | RpCC<br>FY 2017-18 2 <sup>nd</sup> Qtr. meeting (Oct. – Dec.) | Incomplete     |
| 5.1 CCCC established | RpCC<br>FY 2017-18 2 <sup>nd</sup> Qtr. meeting (Oct. – Dec.) | Incomplete     |
| 5.2 WLCC established | RpCC<br>FY 2017-18 2 <sup>nd</sup> Qtr. meeting (Oct. – Dec.) | Incomplete     |

### **New Actions to Support CC Progress in January**

- **IT and Communications:** GICD supported the CCs to (i) publish e-GP tender notice in the CC web-site, CPTU & LGED website; (ii) organize Mass Public meeting at NCC on 9 January 2018; and (iii) send 10,000 SMS to registered citizens in CoCC;
- **Governance and Organizational Improvement:** GICD monitored KAIZEN implementation plans and guided preparation of reports in CoCC, GCC and NCC, and facilitated preparation of the ARSP in each CC in collaboration with the C4C team. An awareness raising campaign was organized in GCC on 16 January 2018.
- **Finance and Tax Management:** GICD collaborated with the A2I project of Prime Minister's Office to introduce the online e-trade license and councilor certificates functions of A2I developed software in each of project 5 CCs. GICD team will organize training for each of 5 CCs in the near future. The training materials, participant lists for each CC, and resource persons are being finalized.
- **Participation and Poverty Reduction:** GICD arranged a two, 21-day long IGA trainings on tailoring skills in GCC from 15 January to 4 February, and in ChCC from 16 January to 5 February. A total of 25 Primary Group members under PRAP participated. A 500 household Citizen Report Card (CRC) surveys was been completed in NCC and in CoCC. Data entry, analysis and reporting will begin next month and three remaining CCs will start survey activities in the March-April period.
- **Urban Planning and Waste Management:** The GICD team has finalized preparation of training materials including concept note, participant list, and recruitment of resource persons for a training on City Corporation Beautification and environmental protection/preservation and a training on comprehensive urban planning, building and land use control.

### **Continuing Actions to Support CC Progress**

**Table 3.1.1 GICD Actions during the Month of January 2018**

| GICD Specialists & Facilitators | ICGIAP Area & Activities  | Actions by GICD Specialists & Facilitators   |
|---------------------------------|---|--|
| IT                              | Area 1 (IT, openness and communications)  | <ul style="list-style-type: none"> <li>Assisted the CCs to (i) make different forms available from the CISC desk on regular CC services and tender documents; (ii) conduct MCC meetings to review annual plans and implement identified activities in each CC.</li> </ul>  |
| Governance                      | Areas 2 (administrative/ organizational improvement)                              | <ul style="list-style-type: none"> <li>Assisted the CCs to (i) continue implementing departmental KAIZEN as per CC work plans; (ii) prepare group savings database for PRAP; and (iii) conduct SC meetings in each CC; and (iv) prepare ARP in each CC.</li> </ul>   |
| Finance                         | Areas 3 & 4 (tax and financial management)  | <ul style="list-style-type: none"> <li>Assisted the CCs to (i) make accounting entries into MSU accounting software; (ii) update rates of non-tax revenue sources (fees, lease, rent, etc.) in accordance with Model Tax Schedule; (iii) prepare a micro-credit database for PRAP; and (iv) keep books of accounts in each CDC under PRAP in all 5 CCs.</li> </ul>   |
| Participation                   | Area 5 (citizen participation and poverty reduction)                              | <ul style="list-style-type: none"> <li>Assisted the CCs to facilitate PRAP activities (in 30 communities in each CC).</li> <li>Assisted CCs to (i) ensure on-time deposit of savings in respective bank accounts; (ii) run pre-primary school programs (10 schools in each CC); (iii) run primary health care programs; (iv) implement small infrastructure development (i.e. footpaths, drains, latrines, tube-wells and streetlights); and (v) distribute micro-credit among selected PG members as per guidelines.</li> </ul> |
| Urban Planning                  | Area 6 (urban planning) + Area 2.1 (CDCC) + Area 2.7 (CPU) + Area 5.5 (PRAP: CAP) | <ul style="list-style-type: none"> <li>Assisted the CCs to (i) collect data on primary waste collection system and prepare reporting on the existing condition of waste collection in 5 test wards; and (ii) prepare format for operation and maintenance plans of public toilets.</li> </ul>  |

**Table 3.1.2 Summary of CC's Progress on ICGIAP Tasks**

| Area/Activity  | 2 <sup>nd</sup> PR Target for June '18   | ICGIAP Tasks for FY 2017/18   | Verification Means           | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|--|--|---|------------------------------|---|------|------|-----|------|
|  |  |   |                              | NCC   | CoCC | RpCC | GCC | ChCC |
| 1.1 Initiate e-governance activities                         | Long time plan to expand e-governance set, and activities implemented accordingly                | Task 4: Visit some of the other city corporations that have introduced e-governance in some of their service delivery mechanism as a part of training   | Training report              | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 5: To develop city corporation web base MIS software with dynamic website and establish any kind of e-services with SMS system   | Snapshot of website          | P   | P    | P    | P   | P    |
|  |  | Task 6: Set up long term plan to gradually extend the area of e-governance in the CCs for the benefit of its citizens and communities, and submit to the Standing Committee for examination and to City Council meeting for approval. | MCC report                   | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 8: Continue practice of e-governance in trial and error process with efforts for continuous implementation / updating  | MCC report                   | N   | N    | N    | N   | N    |
| Noteworthy CC-level actions during the month:                |  |   |                              |   |      |      |     |      |
| 1.2 Establish & operationalize Mass Communication Cell (MCC) | At least 5000 additional citizens (Total 10,000) registered SMS information dissemination system | TOR   | Annual Plan with budget      | Y   | Y    | Y    | Y   | Y    |
|  |  | a) MCC prepares annual plan for information dissemination activity with budget, and examined by Standing Committee of Communication   |                              |   |      |      |     |      |
|  |  | b) The annual plan and budget submitted to CCCC and City Corporation meeting for approval.  | Minutes of CCCC & CC meeting | Y   | Y    | N    | N   | Y    |
|  |  | c) MCC prepares message and materials and develop campaign and dissemination plan for implementation according to plan  | Campaign report              | Y   | Y    | Y    | N   | Y    |
|  |  | d) Message and contents of materials and campaign approved by Mayor   | Approved messages            | Y   | Y    | Y    | Y   | Y    |
|  |  | e) MCC disseminates message/ materials /updated information to the public through SMS, local newspapers, publicity boards, leaflets, posters, stickers, miking, cable TV, website and campaign activities                             | MCC report with SMS messages | Y   | Y    | Y    | Y   | Y    |

| Area/Activity  | 2- PR Target for June '18                            | ICGIAP Tasks for FY 2017/18  | Verification Means                    | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|--|--|--|---------------------------------------|---|------|------|-----|------|
|  |  |  |                                       | NCC   | CoCC | RpCC | GCC | ChCC |
|  |  | such as rally etc. at least twice a year   |                                       |   |      |      |     |      |
|  |  | f) Hold meeting on MCC at least one in each quarter or when required   | Meeting minutes                       | Y   | Y    | Y    | Y   | Y    |
|  |  | g) MCC prepare SMS record keeping system   | SMS record                            | Y   | Y    | Y    | Y   | Y    |
|  |  | h) MCC prepare City Corporation Annual Report and conduct impact survey on SMS information dissemination       | Impact survey report                  | Y   | Y    | Y    | Y   | Y    |
|  |  | i) Standing committee of communication reviews the work of the MCC twice a year                                | Meeting minutes of standing committee | Y   | N    | N    | N   | N    |
|  |  | j) MCC provides support to meet with mass public of City Corporation   | Meeting report                        | Y   | N    | N    | N   | Y    |
| Noteworthy CC-level actions during the month:        |  |  |                                       |   |      |      |     |      |
| 1.3 Establish City Information Service Center (CISC) | Increase area of service in CISC.                    | Task 5: Conduct training for information service   | Training report                       | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 6: Operate CISC, and produce annual report  | Annual Report                         | N   | N    | N    | N   | N    |
|  |  | Task 7: Review operation of CISC   | Annual Report                         | N   | N    | N    | N   | N    |
|  |  | Task 8: Operation plan with specific budget plan produced, and CISC operated according to the operation plan   | Annual Report                         | N   | N    | N    | N   | N    |
|  |  | Task 9: Produce report annually  | Annual Report                         | N   | N    | N    | N   | N    |
| Noteworthy CC-level actions during the month:        |  |  |                                       |   |      |      |     |      |
| 1.4 Organize mass public meetings                    | Report on Mass Public Meeting produced and displayed | Task 1: MCC selects issues to be discussed in mass public meeting  | Meeting minutes                       | Y   | N    | N    | N   | Y    |
|  |  | Task 2: The issues are examined by standing committee of communication, and approved by CSCC, and City Parisad | Meeting minutes                       | Y   | N    | N    | N   | Y    |
|  |  | Task 4: Organize logistics   | Meeting minutes                       | Y   | N    | N    | N   | Y    |
|  |  | Task 5: Hold public mass meeting (discuss the issues and propose   | Meeting minutes                       | Y   | N    | N    | N   | Y    |

| Area/Activity   | 2 <sup>nd</sup> PR Target for June '18                               | ICGIAP Tasks for FY 2017/18  | Verification Means                              | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|--|--|---|---|------|------|-----|------|
|   |  |  |   | NCC   | CoCC | RpCC | GCC | ChCC |
|   |  | resolutions)   |   |   |      |      |     |      |
|   |  | Task 6: Collect questionnaire on public mass meeting   | Meeting minutes                                 | Y   | N    | N    | N   | Y    |
|   |  | Task 7: Produce report on discussion, resolution and result of questionnaire, and display through e-governance system  | Meeting Resolution                              | Y   | N    | N    | N   | Y    |
|   |  | Task 8: MCC makes plan of public mass meeting with specific budget for next year   | MCC Report                                      | Y   | N    | N    | N   | Y    |
| Noteworthy CC-level actions during the month:                                 |  |  |   |   |      |      |     |      |
| 2.1 Establish & operationalize City Development Coordination Committee (CDCC) | Composition and TOR of CDCC reviewed and proposed to Urban Wing, LGD | Hold CDCC meeting quarterly and minutes prepared   |   |   |      |      |     |      |
|   |  | a) 1st CDCC meeting  | Meeting minutes                                 | Y   | Y    | Y    | Y   | Y    |
|   |  | b) 2nd CDCC meeting  | Meeting minutes                                 | Y   | Y    | N    | Y   | Y    |
|   |  | c) 3rd CDCC meeting  | Meeting minutes                                 |   |      |      |     | Y    |
|   |  | d) 4th CDCC meeting  | Meeting minutes                                 |   |      |      |     |      |
|   |  | Task 5: Review activities of CDCC, propose new composition and TOR to Urban Wing, LGD to establish legal framework.  | Meeting minutes                                 |   |      |      |     |      |
|   |  | Task 6: Continue CDCC according to new TOR   | Meeting minutes                                 |   |      |      |     |      |
| Noteworthy CC-level actions during the month:                                 |  |  |   |   |      |      |     |      |
| 2.2 Establish Administrative Reform Committee (ARC)                           | At least one strategic plan initiated                                | Task 5: Request head of departments to review related parts of Function Analysis Sheet for ARP (functions, detail activities, present situation, 5 year target). | Request letter of the CEO to the members of ARC | Y   | Y    | Y    | Y   | P    |
|   |  | Task 6: Review “area”, “issue” and “activity” in ARP. and discuss detail   | Resolution of the meeting                       | Y   | Y    | Y    | Y   | P    |

| Area/Activity   | 2- PR Target for June '18   | ICGIAP Tasks for FY 2017/18  | Verification Means  | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|---|--|---|---|------|------|-----|------|
|   |   |  |   | NCC   | CoCC | RpCC | GCC | ChCC |
|   |   | strategies to implement it.  |   |   |      |      |     |      |
|   |   | Task 7: Produce ARP strategic plan for each issue  | ARP Plan  | Y   | Y    | P    | P   | P    |
|   |   | Task 8: Produce draft by-law for specific area   | Draft report of by-law  |   |      |      |     |      |
|   |   | Task 9: Submit ARP strategic plan to CSCC and City Corporation meeting for approval                  | CSCC meeting resolution.  |   |      |      |     |      |
|   |   | Task 10: Request Capacity Development Unit to formulate training program based on ARP strategic plan | Request letter  | Y   | Y    |      |     | Y    |
|   |   | Task 11: Promote implementation of strategic plan of each department                                 | Report  |   |      |      |     |      |
|   |   | Task 12: Review achievement of ARP and produce report annually (report attached in CC annual report) | ARP report  |   |      |      |     |      |
| Noteworthy CC-level actions during the month:   |   |  |   |   |      |      |     |      |
| 2.3 Clarify vision and mission of each department   | Review Vision & mission   | Task 3: Vision and Mission are displayed in Citizen Charter and website                              | Vision and Mission are displayed in CCs Citizen Charter and disseminate website | Y   | Y    | P    | Y   | Y    |
|   |   | Task 4:Vision and Mission are reviewed   | Review minutes  | Y   | Y    | Y    | N   | Y    |
|   |   |  |   |   |      |      |     |      |
| 2.4 Establish Capacity Development Unit (CDU), which will then formulate training program | At least one Kaizen activities implemented by each department and report on capacity development produce by CDU | Task 4: Formulate Program for technical training and Kaizen activities with budget plan              | CDU report  | Y   | Y    | Y    | N   | Y    |
|   |   | Task 5: Conduct the technical training according to schedule   | Report  | P   | P    | P    | P   | P    |
|   |   | Task 6: Produce report on capacity development   | Report  |   |      |      |     |      |

| Area/Activity                                 | 2- PR Target for June '18                                 | ICGIAP Tasks for FY 2017/18   | Verification Means                         | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|---|---|--|---|------|------|-----|------|
|   |   |   |  | NCC   | CoCC | RpCC | GCC | ChCC |
| Noteworthy CC-level actions during the month: |   |   |  |   |      |      |     |      |
| 2.5 Revise job descriptions                   | Job descriptions reviewed                                 | Task 1: Review functions of CC by concerning department   | Review report                              | Y   | Y    |      |     | Y    |
|   |   | Task 2: Job description is revised according to the functions in Act by each department                             | Report                                     | Y   | Y    |      |     | Y    |
|   |   | Task 3: CDU reviews job description   | Report                                     | Y   | Y    |      |     | Y    |
|   |   | Task 4: Revised job description approved by City Corporation meeting  | Approval letter                            | Y   | Y    |      |     | Y    |
|   |   | Task 5: New job descriptions is submitted to LGD for approval   | Forwarding Letter                          | Y   | Y    |      |     | Y    |
|   |   | Task 6: Circulate the Job Description to all the officer and staff by official letter signed by Mayor               | Distribute job description by Mayor letter |   |      |      |     |      |
| Noteworthy CC-level actions during the month: |   |   |  |   |      |      |     |      |
| 2.6 Initiate kaizen activities                | At least 1 Kaizen activity implemented in each department | Task 3: Conduct Kaizen training for Work Improvement Team (WIT) members and ensure participation in Kaizen training | Training report                            | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 4: Work Improvement Team (WIT) propose Kaizen activity with budget to CDU                                      | Kaizen Plan                                | Y   | Y    | P    | P   | Y    |
|   |   | Task 5: CDU provides fund for kaizen implementation.  | Fund allocation by CC report               | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 6: Initiate Kaizen activities in each department   | Report                                     | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 7: Each department implement Kaizen activity, submit quarterly progress report to CDU                          | Report                                     | Y   | Y    | N    | N   | Y    |
|   |   | Task 8: CDU conduct monitoring by progress report and field visit   | Report                                     | Y   | Y    | N    | N   | Y    |
|   |   | Task 9: CDU compile the report and present to City Corporation meeting.   | CDU report                                 | Y   | Y    | N    | N   | Y    |

| Area/Activity   | 2- PR Target for June '18                    | ICGIAP Tasks for FY 2017/18   | Verification Means              | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|--|---|---------------------------------|---|------|------|-----|------|
|   |  |   |                                 | NCC   | CoCC | RpCC | GCC | ChCC |
|   |  | Task 10: CDU compiles final report from the report produced by each department  | Compiles final report           | Y   | Y    | N    | N   | Y    |
|   |  | Task 11: Final report submitted to Mayor, and best practice prize given to one department   | Final report submitted to Mayor |   |      |      |     |      |
|   |  | Task 12: Achievement of Kaizen displayed on website   | Displayed on website            |   |      |      |     |      |
| Noteworthy CC-level actions during the month:   |  |   |                                 |   |      |      |     |      |
| 2.7 Establish & operationalize Comprehensive Planning Unit (CPU)  | CPU initiates activity based on policy paper | Initiate discussion on development policy according to vision and strategy of CC as well as master plan   | Meeting Resulation              |   |      |      |     |      |
|   |  | Form task force in each sector as per direction of PMO for prioritized issue to make comprehensive strategic paper                              | Office Order                    |   |      |      |     | Y    |
|   |  | The Task force will responsible for situation analysis of each sector and identify the future demand and prepare draft short and long term plan | Short and Long term Plan        |   |      |      |     |      |
|   |  | Review the IDPCC and update the inclusive list in different sector and follow the rolling plan as per IDPCC guideline                           | IDP List                        | Y   | Y    | Y    | Y   | Y    |
|   |  | Conduct CPU meeting monthly and prepare minutes and submit to PMO and concern officer   | Meeting Resolution              | Y   | Y    | Y    | Y   | Y    |
|   |  | CPU conduct meeting with the standing committee of Planning, civic Service development and take suggestions about the Planning of CC            | Meeting Resolution              |   |      |      |     |      |
|   |  | CPU will present their activities in the city corporation meeting and submit report to Mayor and Chief Executive Officer                        | Report                          |   |      |      |     |      |
| Noteworthy CC-level actions during the month:<br>Updated IDP along with updated list of sub-projects is a noteworthy achievement of CPU during this month. Task force in each CC is yet to be formed due to lack of participation of all members and fruitful meeting with targeted agenda relevant with ICGIAP activities. This situation arises due to lack of willingness among the members to view the CPU as a platform of |  |   |                                 |   |      |      |     |      |



| Area/Activity   | 2 <sup>nd</sup> PR Target for June ‘18  | ICGIAP Tasks for FY 2017/18  | Verification Means          | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |                              |      |     |                              |
|---|---|--|-----------------------------|---|------------------------------|------|-----|------------------------------|
|   |   |  |                             | NCC   | CoCC                         | RpCC | GCC | ChCC                         |
| integrated development. However, the GICD planners is striving to get them motivated with a view to make CPU as a framework for sustainable development.  |   |  |                             |   |                              |      |     |                              |
| 2.8 Activate Standing Committees  | All standing committees hold meeting monthly and produce annual report            | Task 4: Assigned concerning officer initiates activity of standing committee   | Office letter               | Y   | Y                            | Y    | Y   | Y                            |
|   |   | Task 5: Standing committees hold monthly meeting, prepare minutes and submit to Mayor to discuss in the City Corporation meetings  | Meeting minutes             |   |                              |      |     |                              |
|   |   | Task 6:Every standing committee produce annual report  | Report                      |   |                              |      |     |                              |
| Noteworthy CC-level actions during the month:   |   |  |                             |   |                              |      |     |                              |
| 2.9 Prepare and publish Annual Administrative Report  | Annual Administrative Report is prepared in each CC and approved by City Parishad | Task 1: Prepare annual report along with general description, brief budget, development activities, existing manpower and updated basic data   | Draft report                | Y   | Y                            | Y    | Y   | Y                            |
|   |   | Task 2: Compile functions achieved yearly in each department, standing committees, other committees and units  | Compiles report             |   |                              |      |     |                              |
|   |   | Task 3: Summarize target functions to be achieved next year  | Next year Plan              |   |                              |      |     |                              |
| Noteworthy CC-level actions during the month:   |   |  |                             |   |                              |      |     |                              |
| 3.1 Improve capacity/efficiency of tax assessment   | Linking system (holding tax ID and construction registration) created.            | Task 6:Create link system between “holding tax ID number” and construction registration. (Holding tax ID (client ID) should register when construction registrations are processed). | Photocopy of Register       | N/A   | Y                            | Y    | N/A | Y                            |
| Noteworthy CC-level actions during the month:<br>RpCC is maintaining register regarding holding tax and construction registration. All new construction permits are recorded in the construction register in RpCC |   |  |                             |   |                              |      |     |                              |
| 3.2 Carry out interim tax assessment and increase collection  | Interim tax assessment carried out regularly.                                     | Task1: Identify missing holdings and bring them to assessment registration.  | Photocopy of Register       | Y   | Y                            | Y    | Y   | General assessment running   |
|   |   | Task 2:Prepare quarterly progress report and present it City Corporation meeting.  | Situation assessment report | Y   | (General assessment running) | Y    | Y   | (General assessment running) |

| Area/Activity  | 2 <sup>nd</sup> PR Target for June '18  | ICGIAP Tasks for FY 2017/18  | Verification Means          | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |                              |      |     |                              |
|--|---|--|-----------------------------|---|------------------------------|------|-----|------------------------------|
|  |   |  |                             | NCC   | CoCC                         | RpCC | GCC | ChCC                         |
|  |   | Task 3: Review progress of interim assessment linking with Finance and Establishment Standing Committee and place the report to CC monthly meeting.  | Photocopy of Register       | Y   | (General assessment running) | Y    | Y   | (General assessment running) |
|  |   | Task 4: Prepare report and submit to PMO on a quarterly basis.   | Quarterly Report            |   |                              |      |     |                              |
|  |   | Task5: Tax collection efficiency should be increased up to 85% within 4 years after starting of the project.   | Situation assessment report |   |                              |      |     |                              |
|  |   | Task 6: Continue the process even after the completion of the project.   | Situation assessment report |   |                              |      |     |                              |
| Noteworthy CC-level actions during the month:<br>Interim tax assessment is the regular task of all CCs   |   |  |                             |   |                              |      |     |                              |
| 3.3 Identify other sources of CC taxes   | Finance and Establishment Standing Committee held at least 4 times annually. → <i>Combined with 4.2</i> | Task 1: Examine re-identification of new tax sources which CCs can impose in their administrative area (e.g. clinic, lawyer, tobacco industry) following the taxation rule of LGD at Finance and Establishment Standing Committee. | Meeting Minutes             | P   | P                            | P    | P   | P                            |
|  |   | Task 2: Prepare proposal of new tax sources by Finance and Establishment Standing Committee and submit to City Corporation meeting for necessary action.   | Meeting Minutes             | P   | P                            | P    | P   | P                            |
| Noteworthy CC-level actions during the month:<br>RpCC and GCC are collecting tax and fees as per Model Tax Schedule 2016<br>RpCC is collecting tax from Auto bike run by battery.<br>1 <sup>st</sup> quarter and 2 <sup>nd</sup> quarter for FY 2017/18 finance and standing committee meeting conducted by each CC. |   |  |                             |   |                              |      |     |                              |
| 4.1 Introduce independent account system in water supply and waste management (CoCC, RpCC)   | Proper tariff examined  | Task 2: Carry out cost recovery for O&M cost in water supply and waste management by properly adjusted water tariff and conservancy rate respectively  | Financial Statement         | Y   | Y                            | Y    | Y   | Y                            |
| Noteworthy CC-level actions during the month:<br>Each CC open separate bank account for O&M expenditure of water and waste management and prepared periodic statement.<br>RpCC & GCC have started to entry in MSU accounting software  |   |  |                             |   |                              |      |     |                              |

| Area/Activity  | 2 <sup>nd</sup> PR Target for June '18                                       | ICGIAP Tasks for FY 2017/18   | Verification Means  | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|--|--|---|---------------------|---|------|------|-----|------|
|  |  |   |                     | NCC   | CoCC | RpCC | GCC | ChCC |
| 4.2 Diversify earnings from CC services (e.g. markets, bus/truck terminals)  | Finance and Establishment Standing Committee held at least 4 times annually. | Task 1: Examine diversification of business operated by CCs (including PPP) at Finance and Establishment standing committee, in order to increase earnings in CCs.  | Meeting Minutes     | P   | P    | P    | P   | P    |
|  |  | Task 2: Prepare proposal of new business activities at Finance and Establishment standing committee and submit to CC Council meeting for taking action following the CC Act.-2009.  | Meeting Minutes     | P   | P    | P    | P   | P    |
|  |  | (a) 1 <sup>st</sup> Finance and Establishment Standing Committee meeting for the FY held.   | Meeting minutes     | Y   | Y    | Y    | Y   | Y    |
|  |  | (b) 2 <sup>nd</sup> Finance and Establishment Standing Committee meeting for the FY held.   | Meeting minutes     | Y   | Y    | Y    | Y   | Y    |
|  |  | (c) 3 <sup>rd</sup> Finance and Establishment Standing Committee meeting for the FY held.   | Meeting minutes     | P   | P    | p    | p   | P    |
|  |  | (d) 4 <sup>th</sup> Finance and Establishment Standing Committee meeting for the FY held.   | Meeting minutes     |   |      |      |     |      |
| Noteworthy CC-level actions during the month:<br>RpCC and GCC collected taxes and fees from markets bus/truck/auto rickshaw/rickshaw/other terminal on regular basis<br>Situation Assessment report are being under process relating to diversify earnings from CC services. |  |   |                     |   |      |      |     |      |
| 4.3 Establish integrated computer-based financial management system (IFMS)   | Integrated computer systems implemented                                      | Task 1: Develop and install the integrated computer systems which linked accounting-tax database–budget (the systems included functions of Financially Independent Accounting System and Reserve Fund for rehabilitation) in cooperation with PMO / <b>MSU Software</b> | Financial Statement | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 2: Ensure implementation of the integrated computer systems by training staffs in CC (the systems included functions of Financially Independent Accounting System and Reserve Fund for rehabilitation) / <b>MSU Software</b>                                       | Financial Statement | Y   | Y    | Y    | Y   | Y    |

| Area/Activity  | 2 <sup>nd</sup> PR Target for June ‘18 | ICGIAP Tasks for FY 2017/18   | Verification Means                | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|--|--|---|-----------------------------------|---|------|------|-----|------|
|  |  |   |                                   | NCC   | CoCC | RpCC | GCC | ChCC |
| Noteworthy CC-level actions during the month:  |  |   |                                   |   |      |      |     |      |
| 4.4 Prepare financial statements and conduct internal audit  | Compiled with                          | Task 1: Prepare Financial Statement (FS: income & expenditure statement) within one month of the closure of the fiscal year.  | Financial Statement               | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 2: Submit the FS and present relevant documents in order for the internal audit department to carry out audit and to prepare report within three months of each fiscal year.           | Audit Report                      |   |      |      |     |      |
|  |  | Task 3: Submit audit report to City Corporation meeting and PMO.  | Audit Report                      |   |      |      |     |      |
|  |  | Task 4: Review the audit observation made by Standing Committee in the CC monthly meeting and suggests appropriate actions.   | Meeting Minutes                   |   |      |      |     |      |
|  |  | Task 5: Correct and improve the financial and accounting system based on the decision of the CC monthly meeting and initiate disciplinary action against the concerned staff, if necessary. | Official Letter                   |   |      |      |     |      |
| Noteworthy CC-level actions during the month:<br>Audit department of GOB does not accepted CCs’ internal audit. So, CC doesn’t conduct internal audit. |  |   |                                   |   |      |      |     |      |
| 4.5 Increase non-tax revenues at least by the inflation rate in each year  | Compiled with                          | Task 1: Update rates of non-tax revenue sources (fees, lease, rent, etc.) in accordance with the Model Tax Schedule.  | Progress Report & Meeting Minutes | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 2: Fix target for collection of non-tax revenues by each official and adopt non-tax revenue collection plan.   | FY 2017 / 18 Collection Target    | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 3: Monitor progress of implementation of this plan every month.  | Progress Report                   | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 4: Review the tasks mentioned above every month by CEO/Secretary.  | Progress Report                   | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 5: Review progress of other non-tax revenue in the monthly meeting of CC   | Progress Report                   |   |      |      |     |      |

| Area/Activity  | 2 <sup>nd</sup> PR Target for June ‘18 | ICGIAP Tasks for FY 2017/18   | Verification Means            | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |  |     |  |
|--|--|---|-------------------------------|---|------|--|-----|--|
|  |  |   |                               | NCC   | CoCC | RpCC                                       | GCC | ChCC                                       |
|  |  | meeting   |                               |   |      |  |     |  |
| Noteworthy CC-level actions during the month:<br>Non tax revenue has increased in each year. |  |   |                               |   |      |  |     |  |
| 4.6 All debts due to GOB and other entities paid as per the schedule                         | Compiled with                          | Task 1: Review documents related to all due debts to the Government of Bangladesh and any other entity, and make budget provision for making full repayment according to schedule.  | Quarterly debt payment report | Y   | N/A  | P (RoCC has outstanding Electricity Bills) | Y   | P (ChCC has outstanding Electricity Bills) |
|  |  | Task 2: Inform PMO about repayment of due debt on a quarterly basis.  | Quarterly debt payment report |   |      |  |     |  |
| Noteworthy CC-level actions during the month:  |  |   |                               |   |      |  |     |  |
| 4.7 Outstanding bills (incl. electricity and telephone) older than 3 months paid             | Compiled with                          | Task 1: Ensure regular receipt of electricity and telephone bills every month   | Copy of Bills                 | Y   | Y    | Y  | Y   | Y  |
|  |  | Task 2: Settle disputes over arrear electricity bills (as per decision of the inter-ministerial meeting in 2005). Also settle disputes over telephone bills, if any   | Payment Document              | P   | P    | P  | Y   | P  |
|  |  | Task 3: Keep provision in the budget for payment of electricity and telephone bills and ensure payment regularly.   | Budget Copy                   | Y   | Y    | Y  | Y   | Y  |
|  |  | Task 4: Review progress of bill payment position every month by CEO/Secretary   | Payment Document              | P   | P    | Y  | Y   | P  |
|  |  | Task 5: Review progress of bill payment in the monthly meeting of CC meeting.   | Meeting Minutes               | P   | P    | Y  | Y   | P  |
| Noteworthy CC-level actions during the month:  |  |   |                               |   |      |  |     |  |
| 4.8 Budget compared with the actual expenditure →the role of Finance and Establishment       | Compiled with                          | Task 1: CC will initiate to prepare a budget proposal before starting of the financial year compared with the budget and actual outlays in the previous year following rules and procedure as mentioned in CC Act (2018/19) | Draft Budget                  | n/a   | n/a  | n/a  | n/a | n/a  |

| Area/Activity   | 2 <sup>nd</sup> PR Target for June '18  | ICGIAP Tasks for FY 2017/18  | Verification Means     | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|---|--|------------------------|---|------|------|-----|------|
|   |   |  |                        | NCC   | CoCC | RpCC | GCC | ChCC |
| Committee strengthened → the information displayed at the CC office                     |   | Task 2: The proposed budget will be disclosed and displayed for citizens' comments/suggestions well ahead of the same is discussed in CSCC and approved in the CC meeting.   | Photo                  |   |      |      |     |      |
|   |   | Task3: Considering the comments/ suggestions of citizens and those of CSCC meeting, CC will finalize and approve the budget in the CC meeting before starting the concerned financial year and will submit to the prescribed authority for approval. | Final Budget           |   |      |      |     |      |
| Noteworthy CC-level actions during the month:   |   |  |                        |   |      |      |     |      |
| 5.1 Establishment of Civil Society Coordination Committee (CSCC) and make it functional | At least 4 meetings held and the minutes prepared   | Task 6: Secretary of CSCC submit quarterly report with minutes for approval of Mayor, and circulate to participants  | Letter Meeting minutes | Y   | Y    | Y    | Y   | Y    |
|   |   | a) 1st CSCC meeting for FY 2017/18   | Meeting minutes        | Y   | Y    | Y    | Y   | Y    |
|   |   | b) 2nd CSCC meeting for FY 2017/18   | Meeting minutes        | Y   | Y    | N    | Y   | Y    |
|   |   | c) 3rd CSCC meeting for FY 2017/18   | Meeting minutes        |   |      |      |     |      |
|   |   | d) 4thCSCC meeting for FY 2017/18  | Meeting minutes        |   |      |      |     |      |
| Noteworthy CC-level actions during the month:   |   |  |                        |   |      |      |     |      |
| 5.2 Establish & operationalize Ward Level Coordination Committee (WLCC)                 | i. All WLCCs held every three month<br>ii. Good practices of WLCC shall be assessed and listed. | TOR<br>i) Arranged open discussion by inviting ward citizen to involve in the development activities and CC administration.  | Meeting minutes        |   |      |      |     |      |
|   |   | ii) Arranged open discussion in each after 6 months on overall activities of the ward through inviting 150 persons including budget allocation from CC and write down the peoples demand and send it to CC council meeting for implementation        | Meeting minutes        |   |      |      |     |      |

| Area/Activity   | 2 <sup>nd</sup> PR Target for June '18  | ICGIAP Tasks for FY 2017/18  | Verification Means | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|---|--|--------------------|---|------|------|-----|------|
|   |   |  |                    | NCC   | CoCC | RpCC | GCC | ChCC |
|   |   | a) 1st WLCC meeting  | Meeting minutes    | Y   | Y    | Y    | Y   | Y    |
|   |   | b) 2nd WLCC meeting  | Meeting minutes    | Y   | Y    | Y    | Y   | Y    |
|   |   | c) 3rd WLCC meeting  | Meeting minutes    |   |      |      |     |      |
|   |   | d) 4thWLCC meeting   | Meeting minutes    |   |      |      |     |      |
| Noteworthy CC-level actions during the month:                   |   |  |                    |   |      |      |     |      |
| 5.3 Community integration and formation of Community Group (CG) | 3R activity with CG implemented and model for 3R in collaboration with CG proposed. | Task 1: Conduct workshop for concept and implementation of CG activity according to the PMO guideline  | Reports            | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 4: Provide CG members training on management and implementation of activities   | Reports            | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 5: Initiate waste collection and other social activities with CGs   | Reports            |   |      |      |     |      |
|   |   | Task 6: Review the activities of waste collection and other social issues and improve the activity.  | Reports            |   |      |      |     |      |
|   |   | Task 7: Conduct training on 3R for CG, and guide them to address other social issues and community development by community groups implement it. | Reports            |   |      |      |     |      |
|   |   | Task 8 : Review 3R activities by CG, and a model is proposed   | Reports            |   |      |      |     |      |
|   |   | Task 9: Expand activities of waste collection and 3R in other Wards.   | Reports            |   |      |      |     |      |
|   |   | Task 10: Collect information of existing registered community group and patronize them to involve in the community work as guided by PMO         | Reports            |   |      |      |     |      |
|   |   | Task11 : Form community Base organization (CBO) in the core area of pilot wards.   | Reports            |   |      |      |     |      |
| Noteworthy CC-level actions during the month:                   |   |  |                    |   |      |      |     |      |

| Area/Activity  | 2 <sup>nd</sup> PR Target for June '18   | ICGIAP Tasks for FY 2017/18   | Verification Means       | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|--|--|---|--------------------------|---|------|------|-----|------|
|  |  |   |                          | NCC   | CoCC | RpCC | GCC | ChCC |
| 5.4 Prepare Gender Action Plan (GAP) – funded by the CC  | GAP prepared and endorsed by CSCC. GAP being fully implemented and quarterly report prepared.                                      | Task 3 :CC allocates budget for GAP implementation  | Reports                  | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 4: The standing committee follows TOR as below till a regulation prepared by the ministry  | Reports                  | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 4: Budget allocated for implementation of PRAP   | Reports                  | Y   | Y    | Y    | Y   | Y    |
| Noteworthy CC-level actions during the month:  |  |   |                          |   |      |      |     |      |
| 5.5 Prepare Poverty Reduction Action Plan (PRAP) – funded by CGP   | PRAP revised and endorsed by CSCC. Implementation commenced and the annual report produced.  | Task 5: Prepare draft PRAP based on the guideline sent by PMO   | Reports                  | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 6: The draft PRAP is discussed, improved and endorsed in the CSCC meeting.   | Meeting minutes          | Y   | P    | Y    | Y   | P    |
|  |  | Task 7: Task 6: The PRAP is finally approved by CC Council meeting.   | Meeting minutes          | Y   | Y    | Y    | Y   | Y    |
| Noteworthy CC-level actions during the month:  |  |   |                          |   |      |      |     |      |
| 5.6 Revise Citizen Charter   | Citizen Charter revised annually.  | Task 4: Discuss the contents of Citizen Charter in CSCC meeting and approve with modification/improvement, if any   | Reports                  | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 5: Display the Citizen Charter in a suitable place at CC premises, distribute in the form of booklet and also publish in the local newspaper for wide circulation.   | Meeting minutes/ Reports | Y   | Y    | Y    | Y   | Y    |
| Noteworthy CC-level actions during the month:  |  |   |                          |   |      |      |     |      |
| 5.7 Implement Citizen Report Card system (Note: IT Facilitator is to support the data entry after the survey.) | I) Citizen Report Cards revised and approved by CSCC<br>II) The card distributed and the result is compiled and disclosed at least | Task 5: Use feedback in the citizen’s report card to identify/assess gap in the existing services and facilities and to project the demand of services and facilities. Also use the result for enhancing accountability of the CC | Reports                  | Y   | Y    | Y    | Y   | Y    |
|  |  | Task 6 : Compile the result and disclose at least twice within phase-2  | Meeting minutes/         |   |      |      |     |      |



| Area/Activity   | 2- PR Target for June '18  | ICGIAP Tasks for FY 2017/18  | Verification Means | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|--|--|--------------------|---|------|------|-----|------|
|   |  |  |                    | NCC   | CoCC | RpCC | GCC | ChCC |
|   | once   | implementation period  | Reports            |   |      |      |     |      |
| Noteworthy CC-level actions during the month:   |  |  |                    |   |      |      |     |      |
| 5.8 Establish & operationalize Grievance Redress Cell (GRC) with revised terms of reference | GRC is established with personnel and budget assignment. Guidelines of GRC (work and reporting flow) is available. | Task 3 : Establish Grievance Redress Cell at CC office.  | Reports            | Y   | Y    | Y    | Y   | Y    |
|   |  | Task 4: Hold one or more GRC meeting every month along with APs  | Meeting minutes    | Y   | Y    | Y    | Y   | Y    |
|   |  | Task 5: Determine the merit of each grievance  | Reports            |   |      |      |     |      |
|   |  | Task 6 :Resolve grievance within 15 days of receiving complaint  | Reports            |   |      |      |     |      |
|   |  | Task 7: If AP is not satisfied with GRC decision advise him/her to lodge for an appeal to the CC grievance redress cell  | Reports            |   |      |      |     |      |
|   |  | Task 8: Scrutinize the complaints /grievances and select the potential once for discussion for discussion and resolving those on a monthly basis   | Reports            |   |      |      |     |      |
|   |  | Task 9: Invite the potential complaints in the GRC and hold meeting on a monthly basis. Resolve the grievance with Aps/Complaints or include the same as an agenda of CC monthly meeting                   | Reports            |   |      |      |     |      |
|   |  | Task 10: Keep record of all Grievances received with receiving date, contact details with complaints, nature of Grievances, agreed corrective actions with dates of these were effected and final outcome. | Reports<br>Records | Y   | Y    | Y    | Y   | Y    |
|   |  | Task 11: CC will include 'Grievance Redress ' in the agenda of City Corporation meeting for taking appropriate action  | Meeting minutes    | Y   | Y    | Y    | Y   | Y    |
| Noteworthy CC-level actions during the month:   |  |  |                    |   |      |      |     |      |

| Area/Activity  | 2 <sup>nd</sup> PR Target for June '18                           | ICGIAP Tasks for FY 2017/18   | Verification Means     | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|--|--|---|------------------------|---|------|------|-----|------|
|  |  |   |                        | NCC   | CoCC | RpCC | GCC | ChCC |
| 6.1 Initiate/update Master Plan – in coordination with relevant authorities & agencies   | Prepared plans are accessible from public                        | Master plan including drainage plan, traffic & transportation plan, land use plan, solid waste management plan are prepared/updated   | Copy of Plan           | Y   | Y    | Y    | Y   | Y    |
|  |  | Detailed Area Plan is prepared  | Copy of Plan           | Y   | Y    |      |     |      |
|  |  | Action plans for infrastructure and public facilities are prepared  | Copy of Plan           |   |      |      |     |      |
|  |  | Officer in charge of each plan is assigned  | Office Order           |   |      | Y    | Y   |      |
|  |  | Committee for each plan is set up   | Office Order           |   |      |      |     |      |
| <b>Noteworthy CC-level actions during the month:</b><br>Master Plan is remained as just a document left in the shelf of each CC. The reasoning behind this is not being turned into a legal document by gazette notification by the concerned ministry in case of CoCC. RAJUK is the custodian of Master Plan covering both NCC and GCC area which is under different ministry (Ministry of Public Works). That’s why there is a lack of coordination during plan preparation stage between RAJUK and NCC as well as GCC, though development of NCC area depends on CC Authority. The same scenario is observed in case of ChCC and CDA. |  |   |                        |   |      |      |     |      |
| 6.2 Implement development control  | Major areas of illegal land use and squatting are plotted on map | At least one qualified officer in charge of building permission is assigned   | Done                   | Y   | Y    | Y    | Y   | Y    |
|  |  | Signers for application procedure are defined   | Done                   | Y   | Y    | Y    | Y   | Y    |
|  |  | Application is examined without delay   | Done                   | Y   | Y    | Y    | Y   | Y    |
|  |  | Use of permitted buildings are consistent with land use plan  | Done                   | Y   | Y    | Y    | Y   | Y    |
|  |  | Illegal buildings are identified  | Report                 | Y   | P    | Y    | Y   |      |
|  |  | Any action has been taken to illegal buildings  | Report                 | P   | P    | Y    | Y   |      |
| <b>Noteworthy CC-level actions during the month:</b><br>During FY2016-17, GCC and RpCC have identified illegal buildings as part of fulfilling this activity. Notices had been issued to those identified land use. In spite of not having list of all approved buildings and land use the CCs, with assistance from planning Specialist and Facilitators, identified some buildings and land uses which are illegal in terms of occupancy, building code and compatibility of land uses. The report preparation is in progress and expected to be done for all 3 CCs (NCC, CoCC and ChCC).  |  |   |                        |   |      |      |     |      |
| 6.3 Infrastructure Development Plan (IDP) reviewed & revised through inter-governmental coordination and citizen participation   | CC budget is consistent with CCIDP                               | IDP information is accessible for citizen by website or as hardcopy   | Screen shot of Website | Y   | Y    | Y    | Y   | Y    |
|  |  | Infrastructure list is revised based on criteria which is set in policy papers by WLCC, standing committee, CCCC by the first quarter | Revised List of IDP    | Y   |      | Y    | Y   | Y    |

| Area/Activity   | 2 <sup>nd</sup> PR Target for June '18                               | ICGIAP Tasks for FY 2017/18   | Verification Means            | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|--|---|-------------------------------|---|------|------|-----|------|
|   |  |   |                               | NCC   | CoCC | RpCC | GCC | ChCC |
|   |  | Revised IDP shared in CDCC for coordination and collaboration by the end of 2 <sup>nd</sup> quarter   | Meeting Resolution            | Y   |      | Y    | Y   | P    |
|   |  | Comments and recommendations given by Standing Committees, CSCC and CDCC are reflected in IDP by CPU and reviewed again in Standing committee, CDCC and CSCC by 3 <sup>rd</sup> quarter | Meeting Resolution            | Y   |      |      |     | Y    |
|   |  | Revised IDP approved by CC Parisad  | CC Council Meeting Resolution | Y   |      |      |     | Y    |
|   |  | Practical promotion to financial supporters is conducted  | -                             |   |      |      |     |      |
|   |  | No infrastructure is developed if it is not mentioned in IDP  | -                             |   |      |      |     |      |
| <b>Noteworthy CC-level actions during the month:</b><br>IDP sub-projects list has been updated based on criteria which is set in policy papers by WLCC, standing committee and CSCC for all 2 CCs (NCC and ChCC). IDP of CoCC is expected to completed by mid-July 2017. The delay in taking oath of the Mayor is mainly responsible for this backlog. Besides, planned list of sub-projects/scheme is not available in CoCC. The revised IDP will be shared in Standing Committee, CDCC and CSCC and will be approved by CC council. |  |   |                               |   |      |      |     |      |
| 6.4 Prepare O&M Action Plan   | O&M action plan implemented  | Prepare O&M action plan based on framework set by PMO   | Report                        | Y   | Y    | Y    | Y   | Y    |
|   |  | Submit drafts O&M action plan to PMO for their approval   |                               | Y   | Y    | Y    | Y   | Y    |
|   |  | Submit the progress reports to PMO to ensure implementation   |                               |   |      |      |     |      |
|   |  | Implement O&M action plan   |                               |   |      |      |     |      |
| <b>Noteworthy CC-level actions during the month:</b><br>The construction of Batch-1 Sub-projects is yet to be completed in GCC, RpCC and ChCC. On other hand, compulsory O&M period of 1 Year after completion of construction of Batch-1 Sub-projects in NCC and CoCC is not expired. That's why O&M is not due in any CC. However, Budget provision for O&M Plan implementation has been made in all CCs for ensuring partial O&M of any sub-projects at the CC level.  |  |   |                               |   |      |      |     |      |
| 6.5 Implement environmental laws & regulations<br>← assisted by   | CC takes any action to stop and solve illegal actions and situations | CC assign officer(s) in charge of environmental conservation  | Report                        | Y   | Y    | Y    | Y   | Y    |
|   |  | CC comply act and rule in its infrastructure development  |                               | Y   | Y    | Y    | Y   | Y    |

| Area/Activity   | 2 <sup>nd</sup> PR Target for June ‘18  | ICGIAP Tasks for FY 2017/18  | Verification Means                         | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|---|--|--|---|------|------|-----|------|
|   |   |  |  | NCC   | CoCC | RpCC | GCC | ChCC |
| DSM/CGP   |   | CC identifies environmentally vulnerable areas and activities against Environmental Conservation Act within the jurisdiction of CC                           |  | P   | P    | P    | Y   | Y    |
|   |   | CC takes action to stop the illegal activities which are not relay with Environmental Conservation Act   |  |   |      |      | Y   |      |
| <b>Noteworthy CC-level actions during the month:</b><br>Environmentally vulnerable areas and activities have been identified in all CCs, but report has been prepared in case of only ChCC. It is expected that report of remaining other two CCs will be completed by July-August 2017.                  |   |  |  |   |      |      |     |      |
| 6.6 Improve sanitary situations - public toilets & drainage   | No. of public toilets and community latrines and waste water drainage connections are increasing. | CC assign officer in charge of sanitation  | Existing Condition Report on Public Toilet | Y   | Y    | Y    | Y   | Y    |
|   |   | Complete the situation analysis on overall sanitation condition of CC  | Demand List                                | P   | P    | P    | P   | P    |
|   |   | Demand analysis and area selection for public and household toilets  | Report on O&M of Public Toilet             |   |      |      |     |      |
|   |   | Build and coordinates operation and maintenance of public toilets  | -  |   |      |      |     |      |
|   |   | CC facilitate toilet installation for households   | -  |   |      |      |     |      |
|   |   | CC increase drainage connection of waste water from households   | -  |   |      |      |     |      |
| <b>Noteworthy CC-level actions during the month:</b><br>The Urban planners of GICD, CGP reviewed the relevant secondary data and reports with a view to analyze sanitation situation. In the following months strategies and option will be will be found out to complete the overall situation analysis. |   |  |  |   |      |      |     |      |
| 6.7 Solid waste management – awareness raising & improving practices ← jointly with Activity 5.3 (Community Groups)   | Solid waste collection coverage and frequency are improved.                                       | CC assign officers in charge of solid waste management   | Report on existing CBO Operation           | Y   | Y    | Y    | Y   | Y    |
|   |   | CC establishes primary waste collection system by collaboration with Community Based Organizations(CBOs), Traditional local organization and private sectors | Report on Existing Condition of SWM        | P   | P    | P    | P   | Y    |
|   |   | CC locates dust bins, solid waste deposits and transfer station appropriately in collaboration with community  | Report of CC SWM operation                 | P   | P    | P    | P   | P    |

| Area/Activity   | 2 <sup>nd</sup> PR Target for June '18        | ICGIAP Tasks for FY 2017/18   | Verification Means                        | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|---|---|---|---|------|------|-----|------|
|   |   |   |   | NCC   | CoCC | RpCC | GCC | ChCC |
|   |   | CC coordinates to clean solid waste from road and drainage  | Report on SWM Coverage and Frequency Rise |   |      |      |     | Y    |
|   |   | CC collects solid waste in wider area and dispose it into a specific dumping site   |   |   |      |      |     |      |
| <u>Noteworthy CC-level actions during the month:</u><br>Pilot Community Group has already been formed in GCC and RpCC. Training on 3R Activity will be held shortly. Identification of Dustbin and Secondary Transfer Stations is going on Report on existing condition of primary waste collection system has been prepared for ChCC only. Data collection of existing collection system is going on for NCC and CoCC. The reports are expected to be completed after having done the data collection. |   |   |   |   |      |      |     |      |
| 7.1 Awareness raising campaigns on specific law enforcement issues  | At least one campaign activities implemented. | Task 1: Law Officer (or officer in charge, if Law Officer is not assigned) requests each department to raise law issues   | Office letter                             | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 2: Law Officer examines the raised law issues, and propose possible actions to be taken  | Review report                             | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 3: Law Officer makes detail plan of awareness campaign on a specific issues (at least one) with budget   | Plan & budget                             | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 4: The plan of awareness campaign is examined, and discussed by the Standing Committee for law and discipline and approved by City Corporation meeting.  | Approval letter                           |   |      |      |     |      |
|   |   | Task 5: The plan of awareness campaign submitted to CC meeting for approval (if, any comments raised, then examined in the Standing Committee for revision, and submitted to CC for approval again) | Meeting minutes                           |   |      |      |     |      |
|   |   | Task 6: Law officer implement campaign activity   | Rally                                     |   |      |      |     |      |
|   |   | Task 7: Law officer make report on the campaign activity, and submitted to Mayor and CEO  | Campaign report                           |   |      |      |     |      |
| <u>Noteworthy CC-level actions during the month</u>   |   |   |   |   |      |      |     |      |
| 7.2 Establish and operationalize Law  | A workshop for the Law & Discipline           | Task 3:Make plan for law enforcement  | Plan                                      | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 4: Hold training on law enforcement  | Training                                  | Y   | Y    | Y    | Y   | Y    |

| Area/Activity   | 2 <sup>nd</sup> PR Target for June ‘18                | ICGIAP Tasks for FY 2017/18   | Verification Means | Cumulative progress (Y =completed, P= in progress, Blank= Not started/done)<br>Add brief description on actions/progress in each CC |      |      |     |      |
|---|---|---|--------------------|---|------|------|-----|------|
|   |   |   |                    | NCC   | CoCC | RpCC | GCC | ChCC |
| Enforcement Unit (LEU)  | Standing Committee conducted.                         |   | report             |   |      |      |     |      |
|   |   | Task 5: Implement law enforcement activity                                    | Plan & report      | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 6: Produce report on law enforcement                                     | Report             | Y   | Y    |      | Y   | Y    |
| Noteworthy CC-level actions during the month:                               |   |   |                    |   |      |      |     |      |
| 7.3 Capacity development of Law Enforcement & Discipline Standing Committee | Proposed legal actions implemented and produce report | Task 1: Participate in training on law enforcement                            | Attendance sheet   | Y   | Y    | Y    | Y   | Y    |
|   |   | Task 2: Examines awareness campaign on law (proposed in activity 7.1)         | Approval letter    | Y   | Y    |      |     | Y    |
|   |   | Task 3:Examines plan of law enforcement activities (proposed in activity 7.2) | Report by LEU      | Y   | Y    |      |     | Y    |
| Noteworthy CC-level actions during the month:                               |   |   |                    |   |      |      |     |      |

Table 3.1.3 Problems/Issues and Resolutions to be Undertaken or Already Undertaken/Achieved

| Problems/Issue  | Resolutions to be undertaken  | Undertaken/Achieved   |
|---|---|---|
| <b>Outstanding Electricity Bills of ChCC</b><br>According to the CEO of ChCC, the CC has paid the principle on outstanding electricity bills from the period of the previous Mayor but the current Mayor has declined to pay the high interest charges. (ICGIAP Activity 4.7)   | The concerned electric authority may be requested by the Mayor or higher authority to waive the interest charges.   | NA  |
| <b>Standing Committee Meetings</b><br>(ICGIAP Activity 2.8)   | As per ICGIAP action plan, each SC has to conduct two meetings yearly. However, only the Finance and Establishment Committees hold their meetings regularly in each CC. Other SCs are not meeting regularly and not performing their roles. | After pursuing the matter several times, most SC meetings are now being held in RpCC. ChCC is also holding all SC meetings regularly. |
| <b>Absence of CoCC Junior Facilitator, Urban Planning</b><br>In CoCC, the JUPF has been absent for more than two months. While trigger activities are on schedule, progress on Area 6 non-trigger activities in advance of the upcoming 2nd Performance Review has been delayed. The previous JUPG was terminated for dissatisfactory performance. In addition, CoCC has had no CC Planner for more than two years. | A new planner was appointed and posted at CoCC, but requested to transfer to NCC to fill the vacant position there. A new planner is being sought.  | A new JUPF is needed to work in CoCC as soon as possible and the PCO's initiative may be needed to resolve this issue.                |

### 3.2 Progress of Design, Supervision, and Monitoring

#### 3.2.1 Site Visits

The DSM Sub-team has conducted the following site visits in the month of January, 2018 in order for supervising the Batch 1 subprojects as well as the Tendering progress & physical works progress of Batch-2.

**Table 3.2.1 Site Visits by DSM Sub-team during the Month of January, 2018**

| <i>Table 3.2.1: Site Visits by DSM Sub-team during the Month of January, 2018</i> |  |             |  |            |
|---|--|-------------|--|------------|
| Month   | Date                                       | Destination | Activity                                       | Attendance |
| January   | 08-01-18, 22-01-18                         | GCC         | Supervision of Batch 1 and Batch-2 Subprojects | DTL        |
|   | 08-01-18                                   |             | Supervision of Batch 1 and Batch-2 Subprojects | QCS-1      |
|   | 25-01-18                                   |             | Supervision of Batch 1 and Batch-2 Subprojects | QCS-2      |
|   | 03-01-18                                   | NCC         | Supervision of Batch 1 and Batch-2 Subprojects | QCS-1      |
|   | 07-01-18 TO 10-01-18, 29-01-18 TO 31-01-18 | RpCC        | Supervision of Batch 1 and Batch-2 Subprojects | PCMS       |
|   | 01-01-18 TO 04-01-18, 29-01-18 TO 31-01-18 | ChCC        | Supervision of Batch 1 and Batch-2 Subprojects | QCS-2      |

#### 3.2.2 Progress Summary of Batch 1 Subprojects

The financial progress of Batch 1 subprojects as of the end of January, 2018 is summarized below. The total amount that 5 CCs paid to their contractors was **303.4 Crore BDT**.

CoCC & NCC Batch-1 Completed. ChCC, RpCC & GCC progress is 53.74% and 81.30% and 62.48% respectively. DSM consultant DTL, PCMS & QCS have visited Rangpur, Gazipur, Narayanganj & Chittagong City corporation and giving necessary instruction to the contractors & advise to the CC submitted the field visit report. The progress of ChCC, GCC and RpCC are being closely monitored. We hope that good progress can be achieved within the coming months.

**Table 3.2.1 Financial Achievement**

| Description                                | Amount ( Crore BDT ) | Remark          |
|--|----------------------|-----------------|
| JICA's upto total disbursement to LGED     | 705.12               | 31-January 2018 |
| Achievement as on the end of January, 2018 | 532.23               | 75.48%          |

**Table 3.2.2 Financial Progress of Batch 1 by CCs**

| Name of City Corporation | Subproject No |           | Contract Awarded |                         | Disbursement            |              |
|--------------------------|---------------|-----------|------------------|-------------------------|-------------------------|--------------|
|                          | Original      | Revised   | No of Packages   | Amount (Tk)             | Amount (Tk)             | %            |
| NCC                      | 3             | 3         | 3                | 274,434,231.83          | 238,929,142.00          | 87.06        |
| CoCC                     | 9             | 8         | 8                | 689,235,186.35          | 670,632,899.00          | 97.30        |
| RpCC                     | 18            | 18        | 18               | 877,345,220.85          | 713,242,461.00          | 81.30        |
| GCC                      | 9             | 9         | 9                | 895,708,596.20          | 559,607,820.79          | 62.48        |
| ChCC                     | 18            | 17        | 17               | 1,597,765,180.66        | 858,650,407.74          | 53.74        |
| <b>Total</b>             | <b>57</b>     | <b>55</b> | <b>55</b>        | <b>4,334,488,415.89</b> | <b>3,041,062,730.53</b> | <b>70.16</b> |

#### 3.2.3 Progress Summary of Batch 2 Subproject

• DSM team have completed the Design 73 Sub-projects. Sub projects under preparation CoCC2-5,  
Note: 3 additional Sub-project designs have not progressed for the following reasons

- RpCC2-13 - CC failed to provide adequate location/land for truck terminal

- ChCC2-6 - SP determined not feasible by FSMP review requiring land acquisition, funding reallocated for extension of ChCC2-5
- NCC2-8 – Khal rehabilitation/reconstruction included in works planned by others

Design and Drawing submissions 73/74 sub-projects (98.64 %) completed

1 Sub-projects Design under Process.

- CoCC2-05

1 Sub-projects currently under review

- ChCC-05

### 3.2.4 Field Progress status of Batch-2 sub projects (Tender & construction):

Table 3.2.3 Status of Batch2 Subprojects

As of 31 January, 2018

| CC    | Revised           |                          | No of Subprojects    |          |     | Work Commenced | Remarks |
|-------|-------------------|--------------------------|----------------------|----------|-----|----------------|---------|
|       | No of Subprojects | Project Cost (Crore BDT) | Draft Preparation DD | Approved | NOA |                |         |
| NCC   | 12                | 269.51                   | 11                   | 9        | 9   | 9              | -       |
| GCC   | 14                | 236.60                   | 14                   | 14       | 12  | 12             | -       |
| CoCC  | 9                 | 249.53                   | 8                    | 8        | 5   | 5              | -       |
| RpCC  | 25                | 217.23                   | 24                   | 24       | 18  | 18             | -       |
| ChCC  | 17                | 444.08                   | 17                   | 14       | 11  | 11             | -       |
| Total | 77                | 1416.59                  | 74                   | 69       | 55  | 55             | -       |

The financial progress of Batch 2 subprojects as of the end of January, 2018 is summarized below. The total amount that 5 CCs paid to their contractors is **19.5 crore BDT**

1. CoCC: Five (5) contracts have already been awarded out of approved 8 contracts.
2. NCC: Nine (9) contracts have already been awarded out of approved 11 contracts and works is in progress slowly. Already advised NCC to take the necessary steps to progress the works.
3. RpCC: Eighteen (18) contracts have already been awarded & works is very slowly progress. Some of packages are already 30 to 50% time laps but works have not yet start. DSM already issued a letter to PCO to take the necessary steps to accelerate the progress of works.
4. GCC: Twelve (12) contracts have already been awarded out of the 14 sub projects in Batch-2 and works has been very slow in progress. DSM already informed the City Corporation and PCO to take necessary steps to increase the progress of works.
5. ChCC: Eleven (11) contracts packages have already been awarded out of 14 approved packages and works is in progress. The progress of this CC is being closely monitored.



**Table 3.2.4 Financial Status of Batch 2 by CCs**

As of 31 January, 2017

| Name of City Corporation | Subproject No |           | Contract Awarded |                         | Disbursement          |             |
|--------------------------|---------------|-----------|------------------|-------------------------|-----------------------|-------------|
|                          | Original      | Revised   | No of Packages   | Amount (BDT)            | Amount (BDT)          | %           |
| NCC                      | 12            | 12        | 9                | 1,191,122,871.42        | 30,783,658.25         | 2.58        |
| CoCC                     | 9             | 8         | 5                | 655,051,251.42          | 0.00                  | 0.00        |
| RpCC                     | 25            | 24        | 18               | 1,255,495,646.31        | 36,600,916.00         | 2.92        |
| GCC                      | 14            | 14        | 12               | 1,682,994,569.85        | 70,619,886.00         | 4.20        |
| ChCC                     | 17            | 16        | 11               | 2,061,428,815.41        | 57,652,958.25         | 2.80        |
| <b>Total</b>             | <b>77</b>     | <b>74</b> | <b>55</b>        | <b>6,846,093,154.41</b> | <b>195,657,418.50</b> | <b>2.86</b> |

**Table 3.2.5 Environmental Monitoring**

As of 31 January, 2018

| Name of City Corporation | Environmental Monitoring status ,Batch-2 |                                      |               |                                 | Environmental monitoring by check sheet |     |     |
|--------------------------|--|--------------------------------------|---------------|---------------------------------|---|-----|-----|
|                          | Number of sub projects                   | IEE Completed as per requirement DOE | EIA Completed | Sub projects Under construction |   | IEE | EIA |
|                          |  |                                      |               | IEE                             | EIA                                     |     |     |
| NCC                      | 12                                       | 8                                    | 0             | 8                               | 0                                       | Yes |     |
| CoCC                     | 9  | 4                                    | 1             | 0                               | 0                                       | Yes |     |
| RpCC                     | 25                                       | 10                                   | 2             | 11                              | 0                                       | Yes |     |
| GCC                      | 14                                       | 9                                    | 1             | 7                               | 0                                       | Yes |     |
| ChCC                     | 17                                       | 6                                    | 2             | 1                               | 0                                       | Yes |     |
| <b>Total</b>             | <b>77</b>                                | <b>37</b>                            | <b>6</b>      | <b>27</b>                       | <b>0.0</b>                              |     |     |

**Table 3.2.6 Progress of Batch 2 Survey Work**

As of 31 January, 2018

| CC          | Topographic Survey       |        |           |            |        |           |               |        |           |             |        |           |           |        |           |                                   |        |           |
|-------------|--------------------------|--------|-----------|------------|--------|-----------|---------------|--------|-----------|-------------|--------|-----------|-----------|--------|-----------|-----------------------------------|--------|-----------|
|             | Road cum Road+Drain (km) |        |           | Drain (km) |        |           | Overpass (no) |        |           | Bridge (no) |        |           | Khal (km) |        |           | School cum Cyclone Shelter/Center |        |           |
|             | Plan                     | Actual | Remaining | Plan       | Actual | Remaining | Plan          | Actual | Remaining | Plan        | Actual | Remaining | Plan      | Actual | Remaining | Plan                              | Actual | Remaining |
| Chittagong  | 10.2                     | 10.2   | 0         |            |        |           | 3             | 3      | 0         | 1           | 1      | 0         |           |        |           | 8                                 | 8      | 0         |
| Comilla     | 75.3                     | 75.3   | 0         | 40.5       | 40.5   | 0         |               |        |           | 9           | 9      | 0         | 33.8      | 33.8   | 0         |                                   |        |           |
| Narayangonj | 23.44                    | 23.44  | 0         | 36.27      | 36.27  | 0         |               |        |           | 16          | 16     | 0         | 34.94     | 20     | 14.94     |                                   |        |           |
| Gazipur     | 54.8                     | 54.8   | 0         | 35.3       | 35.3   | 0         |               |        |           | 1           | 1      | 0         |           |        |           |                                   |        |           |
| Rangpur     | 76.3                     | 76.3   | 0         | 54.1       | 54.4   | 0         |               |        |           | 1           | 1      | 0         |           |        |           |                                   |        |           |
| Grand Total | 240.04                   | 240.04 | 0         | 166.17     | 166.17 | 0         | 3             | 3      | 0         | 28          | 28     | 0         | 68.74     | 53.8   | 14.94     | 8                                 | 8      | 0         |
| % Progress  |                          | 100.00 |           |            | 100.00 |           |               | 100.00 |           |             | 100.00 |           |           | 78.26  |           |                                   | 100.00 |           |
| % Remaining |                          |        | 0.00      |            |        | 0.00      |               |        | 0.00      |             |        | 0.00      |           |        | 21.74     |                                   |        | 0.00      |

Table 3.2.7 Financial Status of Batch 1 by CCs

As of 31 January 2018

| Name of City Corporation | Subproject No |           | Contract Awarded |                         | Disbursement            |              |
|--------------------------|---------------|-----------|------------------|-------------------------|-------------------------|--------------|
|                          | Original      | Revised   | No of Packages   | Amount (BDT)            | Amount (BDT)            | %            |
| NCC                      | 3             | 3         | 3                | 274,434,231.83          | 238,929,142.00          | 87.06        |
| CoCC                     | 9             | 8         | 8                | 689,235,186.35          | 670,632,899.00          | 97.30        |
| RpCC                     | 18            | 18        | 18               | 877,345,220.85          | 713,242,461.00          | 81.30        |
| GCC                      | 9             | 9         | 9                | 895,708,596.20          | 559,607,820.79          | 62.48        |
| ChCC                     | 18            | 17        | 17               | 1,597,765,180.66        | 858,650,407.74          | 53.74        |
| <b>Total</b>             | <b>57</b>     | <b>55</b> | <b>55</b>        | <b>4,334,488,415.89</b> | <b>3,041,062,730.53</b> | <b>70.16</b> |

Table 3.2.8 Financial Status of Batch 2 by CCs

As of 31 January 2018

| Name of City Corporation | Subproject No |           | Contract Awarded |                         | Disbursement          |             |
|--------------------------|---------------|-----------|------------------|-------------------------|-----------------------|-------------|
|                          | Original      | Revised   | No of Packages   | Amount (BDT)            | Amount (BDT)          | %           |
| NCC                      | 12            | 12        | 9                | 1,191,122,871.42        | 30,783,658.25         | 2.58        |
| CoCC                     | 9             | 8         | 5                | 655,051,251.42          | 0.00                  | 0.00        |
| RpCC                     | 25            | 24        | 18               | 1,255,495,646.31        | 36,600,916.00         | 2.92        |
| GCC                      | 14            | 14        | 12               | 1,682,994,569.85        | 70,619,886.00         | 4.20        |
| ChCC                     | 17            | 16        | 11               | 2,061,428,815.41        | 57,652,958.25         | 2.80        |
| <b>Total</b>             | <b>77</b>     | <b>74</b> | <b>55</b>        | <b>6,846,093,154.41</b> | <b>195,657,418.50</b> | <b>2.86</b> |

Table 3.2.9 Progress Summary of Batch 1 Subprojects By CCs

As of 31 January 2018

| Physical Progress ( % )            |                 |                              |              |                 |                      |                 |            | Financial Progress        |                 |                |                |                 |            |
|------------------------------------|-----------------|------------------------------|--------------|-----------------|----------------------|-----------------|------------|---------------------------|-----------------|----------------|----------------|-----------------|------------|
| Package No                         | Tender Status   | Contract Amount (BDT) (Rev.) | Signing date | Completion Date | Up to previous month | Reporting month | Cumulative | Payment Bill Amount (BDT) |                 |                | % Progress     |                 |            |
|                                    |                 |                              |              |                 |                      |                 |            | Up to previous month      | Reporting month | Cumulative     | Up to previous | Reporting month | Cumulative |
| Chittagong City Corporation (ChCC) |                 |                              |              |                 |                      |                 |            |                           |                 |                |                |                 |            |
| ChCC1-1                            | Complete        | 41,649,479.00                | 07.12.2015   | 20.02.2017      | 100.00               | 0.00            | 100.00     | 36,921,333.00             | 0.00            | 36,921,333.00  | 73.54          | 0.00            | 73.54      |
| ChCC1-2                            | Complete        | 141,332,101.00               | 07.12.2015   | 19.02.2017      | 100.00               | 0.00            | 100.00     | 85,363,555.74             | 0.00            | 85,363,555.74  | 59.60          | 0.80            | 60.40      |
| ChCC1-3                            | Complete        | 186,915,402.00               | 07.12.2015   | 30.04.2017      | 98.00                | 0.00            | 98.00      | 152,240,897.00            | 0.00            | 152,240,897.00 | 80.55          | 0.85            | 81.40      |
| ChCC1-4                            | Complete        | 88,186,403.00                | 08.11.2015   | 07.11.2016      | 100.00               | 0.00            | 100.00     | 81,050,607.00             | 0.00            | 81,050,607.00  | 91.91          | 0.00            | 91.91      |
| ChCC1-5                            | Developed by CC | 0                            |              |                 |                      | 0.00            |            | 0                         | 0               | 0              | #DIV/o!        | #DIV/o!         | #DIV/o!    |
| ChCC1-6                            | Complete        | 69,995,195.36                | 14.12.2015   | 30.08.2017      | 100.00               | 0.00            | 100.00     | 52,304,135.00             | 0.00            | 52,304,135.00  | 74.73          | 0.00            | 74.73      |
| ChCC1-7                            | Complete        | 17,504,858.16                | 14.10.2015   | 12.08.2017      | 100.00               | 0.00            | 100.00     | 14,809,482.00             | 0.00            | 14,809,482.00  | 84.60          | 0.00            | 84.60      |
| ChCC1-8                            | Complete        | 18,497,076.31                | 14.10.2015   | 08.12.2017      | 100.00               | 0.00            | 100.00     | 15,584,277.00             | 0.00            | 15,584,277.00  | 84.25          | 0.00            | 84.25      |
| ChCC1-9                            | Complete        | 64,308,416.00                | 14.12.2015   | 7.08.2017       | 100.00               | 0.00            | 100.00     | 62,916,755.00             | 0.00            | 62,916,755.00  | 97.84          | 0.00            | 97.84      |
| ChCC1-10                           | Complete        | 44,579,722.00                | 14.12.2015   | 30.10.2017      | 99.00                | -2.00           | 97.00      | 37,103,181.00             | 0.00            | 37,103,181.00  | 83.23          | 0.00            | 83.23      |
| ChCC1-11                           | Complete        | 18,089,499.64                | 14.10.2015   | 01.07.2017      | 100.00               | 0.00            | 100.00     | 17,099,448.00             | 0.00            | 17,099,448.00  | 94.53          | 0.00            | 94.53      |
| ChCC1-12                           | Complete        | 16,343,013.63                | 14.10.2015   | 01.07.2017      | 100.00               | 0.00            | 100.00     | 16,195,326.00             | 0.00            | 16,195,326.00  | 99.10%         | 0.00            | 99.10      |
| ChCC1-13                           | Complete        | 15,944,085.56                | 14.10.2015   | 01.07.2017      | 100.00               | 0.00            | 100.00     | 15,798,638.00             | 0.00            | 15,798,638.00  | 99.09          | 0.00            | 99.09      |
| ChCC1-14                           | Complete        | 410,275,232.00               | 03.12.2017   | 03.6.2019       | 0                    | 5.00            | 5          | 0                         | 0               | 0              | 0              | 0               | 0          |
| ChCC1-15                           | Complete        | 110,969,317.00               | 26.04.2016   | 17.10.2017      | 93.00                | 7.00            | 100.00     | 91,337,160.00             | 0.00            | 91,337,160.00  | 82.31          | 0.00            | 82.31      |
| ChCC1-16                           | Complete        | 234,173,010.00               | 07.12.2015   | 31.12.2017      | 55.00                | 0.00            | 55.00      | 76,216,573.00             | 0.00            | 76,216,573.00  | 32.55          | 0.00            | 32.55      |
| ChCC1-17                           | Complete        | 51,906,026.00                | 05.01.2016   | 30.06.2017      | 100.00               | 0.00            | 100.00     | 48,438,912.00             | 0.00            | 48,438,912.00  | 93.32          | 0.00            | 93.32      |
| ChCC1-18                           | Complete        | 67,096,344.00                | 12.01.2016   | 08.11.2017      | 95.00                | 5.00            | 100.00     | 55,270,128.00             | 0.00            | 55,270,128.00  | 82.37          | 0.00            | 82.37      |
| Total                              |                 | 1,597,765,180.66             |              |                 |                      |                 |            | 858,650,407.74            | 0.00            | 858,650,407.74 | 53.74          | 0.00            | 53.74      |

As of 31 January 2018

| Physical Progress ( % )        |               |                       |              |                 |                      |                 |            | Financial Progress        |                 |                |                |                 |            |
|--------------------------------|---------------|-----------------------|--------------|-----------------|----------------------|-----------------|------------|---------------------------|-----------------|----------------|----------------|-----------------|------------|
| Package No                     | Tender Status | Contract Amount (BDT) | Signing date | Completion Date | Up to previous month | Reporting month | Cumulative | Payment Bill Amount (BDT) |                 |                | % Progress     |                 |            |
|                                |               |                       |              |                 |                      |                 |            | Up to previous month      | Reporting month | Cumulative     | Up to previous | Reporting month | Cumulative |
| Gazipur City Corporation (GCC) |               |                       |              |                 |                      |                 |            |                           |                 |                |                |                 |            |
| GCC1-1                         | Complete      | 151,050,264.70        | 01.02.2016   | 31.12.2017      | 90.00                | 8.00            | 98.00      | 88,886,477.00             | 0.00            | 88,886,477.00  | 58.85          | 0.00            | 58.85      |
| GCC1-2                         | Complete      | 49,068,665.00         | 08.09.2015   | 31.01.2017      | 100.00               | 0.00            | 100.00     | 41,925,912.00             | 0.00            | 41,925,912.00  | 85.44          | 0.00            | 85.44      |
| GCC1-3                         | Complete      | 100,324,529.20        | 10.03.2016   | 31.12.2017      | 60.00                | 0.00            | 60.00      | 44,455,110.00             | 0.00            | 44,455,110.00  | 44.31          | 0.00            | 44.31      |
| GCC1-4                         | Complete      | 107,266,391.90        | 23.03.2016   | 31.12.2017      | 67.00                | 0.00            | 67.00      | 29,444,544.36             | 0.00            | 29,444,544.36  | 27.45          | 0.00            | 27.45      |
| GCC1-5                         | Complete      | 217,121,522.69        | 25.02.2016   | 31.12.2017      | 72.00                | 0.00            | 72.00      | 130,694,169.00            | 0.00            | 130,694,169.00 | 46.30          | 13.89           | 60.19      |
| GCC1-6                         | Complete      | 60,793,888.83         | 01.02.2016   | 14.04.2017      | 100.00               | 0.00            | 100.00     | 54,353,348.43             | 0.00            | 54,353,348.43  | 89.41          | 0.00            | 89.41      |
| GCC1-7                         | Complete      | 108,779,188.60        | 16.08.2015   | 30.03.2017      | 100.00               | 0.00            | 100.00     | 103,039,681.00            | 0.00            | 103,039,681.00 | 94.72          | 0.00            | 94.72      |
| GCC1-8                         | Complete      | 44,300,448.28         | 02.11.2015   | 13.01.2017      | 100.00               | 0.00            | 100.00     | 18,936,098.00             | 0.00            | 18,936,098.00  | 42.74          | 0.00            | 42.74      |
| GCC1-9                         | Complete      | 57,003,697.00         | 18.08.2015   | 24.03.2017      | 100.00               | 0.00            | 100.00     | 47,872,481.00             | 0.00            | 47,872,481.00  | 83.98          | 0.00            | 83.98      |
| Total                          |               | 895,708,596.20        |              |                 |                      |                 |            | 559,607,820.79            | 0.00            | 559,607,820.79 | 62.48          | 0.00            | 62.48      |

As of 31 January 2018

| Physical Progress ( % )         |               |                               |              |                 |                      |                 |            | Financial Progress        |                 |                |                |                 |            |
|---------------------------------|---------------|-------------------------------|--------------|-----------------|----------------------|-----------------|------------|---------------------------|-----------------|----------------|----------------|-----------------|------------|
| Package No                      | Tender Status | Contract Amount (BDT) ( Rev.) | Signing date | Completion Date | Up to previous month | Reporting month | Cumulative | Payment Bill Amount (BDT) |                 |                | % Progress     |                 |            |
|                                 |               |                               |              |                 |                      |                 |            | Up to previous month      | Reporting month | Cumulative     | Up to previous | Reporting month | Cumulative |
| Rangpur City Corporation (RpCC) |               |                               |              |                 |                      |                 |            |                           |                 |                |                |                 |            |
| RpCC 1-1                        | Complete      | 23,753,256.00                 | 05.05.2015   | 13.05.2016      | 100.00               | 0.00            | 100.00     | 23,664,034.00             | 0.00            | 23,664,034.00  | 99.62          | 0.00            | 99.62      |
| RpCC 1-2                        | Complete      | 41,814,679.62                 | 17.05.2015   | 08.08.2016      | 100.00               | 0.00            | 100.00     | 34,976,619.00             | 0.00            | 34,976,619.00  | 83.65          | 0.00            | 83.65      |
| RpCC 1-3                        | Complete      | 47,976,090.49                 | 08.10.2015   | 17.10.2016      | 100.00               | 0.00            | 100.00     | 46,916,702.00             | 0.00            | 46,916,702.00  | 97.79          | 0.00            | 97.79      |
| RpCC 1-4                        | Complete      | 61,374,086.53                 | 03.03.2016   | 02.03.2017      | 90.00                | 0.00            | 90.00      | 32,877,343.00             | 0.00            | 32,877,343.00  | 53.57          | 0.00            | 53.57      |
| RpCC 1-5                        | Complete      | 26,082,771.25                 | 07.10.2015   | 16.10.2016      | 100.00               | 0.00            | 100.00     | 24,392,957.00             | 0.00            | 24,392,957.00  | 93.52          | 0.00            | 93.52      |
| RpCC 1-6                        | Complete      | 41,454,632.90                 | 03.10.2015   | 30.09.2017      | 100.00               | 0.00            | 100.00     | 34,457,037.00             | 0.00            | 34,457,037.00  | 83.12          | 0.00            | 83.12      |
| RpCC 1-7                        | Complete      | 14,411,587.00                 | 17.09.2015   | 31.08.17        | 100.00               | 0.00            | 100.00     | 12,380,035.00             | 0.00            | 12,380,035.00  | 85.90          | 0.96            | 86.86      |
| RpCC 1-8                        | Complete      | 46,752,202.25                 | 21.12.2015   | 14.03.2017      | 97.00                | 2.00            | 99.00      | 33,687,076.00             | 0.00            | 33,687,076.00  | 72.05          | 0.00            | 72.05      |
| RpCC 1-9                        | Complete      | 62,009,443.00                 | 21.12.2015   | 30.09.2017      | 100.00               | 0.00            | 100.00     | 53,542,795.00             | 0.00            | 53,542,795.00  | 86.35          | 0.00            | 86.35      |
| RpCC 1-10                       | Complete      | 60,029,994.37                 | 06.01.2016   | 30.03.2017      | 100.00               | 0.00            | 100.00     | 57,946,960.00             | 0.00            | 57,946,960.00  | 96.53          | 0.00            | 96.53      |
| RpCC 1-11                       | Complete      | 52,481,296.81                 | 29.12.2015   | 31.01.2018      | 85.00                | 8.00            | 93.00      | 35,089,864.00             | 0.00            | 35,089,864.00  | 66.86          | 0.00            | 66.86      |
| RpCC 1-12                       | Complete      | 90,859,286.17                 | 29.12.2015   | 23.03.2017      | 97.00                | 3.00            | 100.00     | 74,473,475.00             | 0.00            | 74,473,475.00  | 81.97          | 0.00            | 81.97      |
| RpCC 1-13                       | Complete      | 45,182,722.00                 | 06.01.2016   | 29.06.2017      | 100.00               | 0.00            | 100.00     | 30,613,617.00             | 0.00            | 30,613,617.00  | 67.76          | 0.00            | 67.76      |
| RpCC 1-14                       | Complete      | 24,735,373.46                 | 09.11.2015   | 02.02.2017      | 100.00               | 0.00            | 100.00     | 19,862,810.00             | 4,761,518.00    | 24,624,328.00  | 80.30          | 19.25           | 99.55      |
| RpCC 1-15                       | Complete      | 70,793,483.00                 | 09.11.2015   | 18.11.2016      | 100.00               | 0.00            | 100.00     | 55,842,400.00             | 0.00            | 55,842,400.00  | 78.88          | 0.00            | 78.88      |
| RpCC 1-16                       | Complete      | 48,539,447.00                 | 10.12.2015   | 15.11.2017      | 92.00                | 0.00            | 92.00      | 39,332,768.00             | 0.00            | 39,332,768.00  | 81.03          | 0.00            | 81.03      |
| RpCC 1-17                       | Complete      | 39,243,279.00                 | 09.11.2015   | 18.01.2017      | 100.00               | 0.00            | 100.00     | 33,201,249.00             | 0.00            | 33,201,249.00  | 84.60          | 0.00            | 84.60      |
| RpCC 1-18                       | Complete      | 79,851,590.00                 | 30.09.2015   | 21.12.2016      | 95.00                | 0.00            | 95.00      | 65,223,202.00             | 0.00            | 65,223,202.00  | 81.68          | 0.00            | 81.68      |
| Total                           |               | 877,345,220.85                |              |                 |                      |                 |            | 708,480,943.00            | 4,761,518.00    | 713,242,461.00 | 80.75          | 0.54            | 81.30      |

As of 31 January 2018

| Physical Progress ( % )         |               |                       |              |                 |                      |                 |            | Financial Progress        |                 |                |                |                 |            |
|---------------------------------|---------------|-----------------------|--------------|-----------------|----------------------|-----------------|------------|---------------------------|-----------------|----------------|----------------|-----------------|------------|
| Package No                      | Tender Status | Contract Amount (BDT) | Signing date | Completion Date | Up to previous month | Reporting month | Cumulative | Payment Bill Amount (BDT) |                 |                | % Progress     |                 |            |
|                                 |               |                       |              |                 |                      |                 |            | Up to previous month      | Reporting month | Cumulative     | Up to previous | Reporting month | Cumulative |
| Comilla City Corporation (CoCC) |               |                       |              |                 |                      |                 |            |                           |                 |                |                |                 |            |
| CoCC 1-1                        | Complete      | 118,259,892.06        | 16.09.2015   | 15.09.2016      | 100.00               | 0.00            | 100.00     | 115,044,258.00            | 0.00            | 115,044,258.00 | 97.28          | 0.00            | 97.28      |
| CoCC 1-2                        | Complete      | 71,963,986.00         | 30.08.2015   | 29.08.2016      | 100.00               | 0.00            | 100.00     | 71,963,921.00             | 0.00            | 71,963,921.00  | 100.00         | 0.00            | 100.00     |
| CoCC 1-3                        | Complete      | 100,935,057.14        | 25.06.2015   | 24.06.2016      | 100.00               | 0.00            | 100.00     | 96,473,126.00             | 0.00            | 96,473,126.00  | 95.58          | 0.00            | 95.58      |
| CoCC 1-4                        | Complete      | 57,202,228.00         | 30.04.2015   | 29.04.2016      | 100.00               | 0.00            | 100.00     | 55,331,563.00             | 0.00            | 55,331,563.00  | 96.73          | 0.00            | 96.73      |
| CoCC 1-5                        | Complete      | 81,490,582.00         | 13.09.2015   | 12.09.2016      | 100.00               | 0.00            | 100.00     | 81,489,631.00             | 0.00            | 81,489,631.00  | 100.00         | 0.00            | 100.00     |
| CoCC 1-6                        | Complete      | 142,743,680.71        | 01.09.2015   | 31.08.2016      | 100.00               | 0.00            | 100.00     | 135,428,645.00            | 0.00            | 135,428,645.00 | 94.88          | 0.00            | 94.88      |
| CoCC 1-7                        | Complete      | 90,804,040.00         | 31.03.2015   | 30.03.2016      | 100.00               | 0.00            | 100.00     | 89,066,035.00             | 0.00            | 89,066,035.00  | 98.09          | 0.00            | 98.09      |
| CoCC 1-8                        | Done by LGED  | 0.00                  |              |                 |                      |                 |            |                           |                 | 0.00           |                |                 | 0.00       |
| CoCC 1-9                        | Complete      | 25,835,720.44         | 19.04.2015   | 18.04.2016      | 100.00               | 0.00            | 100.00     | 25,835,720.00             | 0.00            | 25,835,720.00  | 100.00         | 0.00            | 100.00     |
| Total                           |               | 689,235,186.35        |              |                 |                      |                 |            | 670,632,899.00            | 0.00            | 670,632,899.00 | 97.30          | 0.00            | 97.30      |

As of 31 January 2018

| Physical Progress ( % )            |               |                       |              |                 |                      |                 |            | Financial Progress        |                 |                |                |                 |            |
|------------------------------------|---------------|-----------------------|--------------|-----------------|----------------------|-----------------|------------|---------------------------|-----------------|----------------|----------------|-----------------|------------|
| Package No                         | Tender Status | Contract Amount (BDT) | Signing date | Completion Date | Up to previous month | Reporting month | Cumulative | Payment Bill Amount (BDT) |                 |                | % Progress     |                 |            |
|                                    |               |                       |              |                 |                      |                 |            | Up to previous month      | Reporting month | Cumulative     | Up to previous | Reporting month | Cumulative |
| Narayanganj City Corporation (NCC) |               |                       |              |                 |                      |                 |            |                           |                 |                |                |                 |            |
| NCC 1-1                            | Complete      | 96,794,720.55         | 08.10.2015   | 30.09.2016      | 100.00               | 0.00            | 100.00     | 82,603,363.00             | 0.00            | 82,603,363.00  | 85.34          | 0.00            | 85.34      |
| NCC 1-2                            | Complete      | 88,781,280.00         | 19.04.2015   | 30.10.2016      | 100.00               | 0.00            | 100.00     | 77,990,846.00             | 0.00            | 77,990,846.00  | 87.85          | 0.00            | 87.85      |
| NCC 1-3                            | Complete      | 88,858,231.28         | 19.04.2015   | 30.09.2016      | 100.00               | 0.00            | 100.00     | 78,334,933.00             | 0.00            | 78,334,933.00  | 88.16          | 0.00            | 88.16      |
| Total                              |               | 274,434,231.83        |              |                 |                      |                 |            | 238,929,142.00            | 0.00            | 238,929,142.00 | 87.06          | 0.00            | 87.06      |



**Table 3.2.10 Progress Summery of Batch 2 Subproject By CCs**

As of 31 January 2018

| Physical Progress ( % )     |               |                       |              |                 |                      |                 |            | Financial Progress        |                 |               |                |                 |            |
|-----------------------------|---------------|-----------------------|--------------|-----------------|----------------------|-----------------|------------|---------------------------|-----------------|---------------|----------------|-----------------|------------|
| Package No                  | Tender Status | Contract Amount (BDT) | Signing date | Completion Date | Up to previous month | Reporting month | Cumulative | Payment Bill Amount (BDT) |                 |               | % Progress     |                 |            |
|                             |               |                       |              |                 |                      |                 |            | Up to previous month      | Reporting month | Cumulative    | Up to previous | Reporting month | Cumulative |
| Chittagong City Corporation |               |                       |              |                 |                      |                 |            |                           |                 |               |                |                 |            |
| ChCC2-1                     |               | 0.00                  |              |                 |                      |                 | 0.00       |                           |                 |               |                |                 |            |
| ChCC2-2                     | Complete      | 506,299,833.90        | 04.12.2017   | 13.5.2019       | 1.00                 | 1.00            | 2.00       | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            |            |
| ChCC2-3                     | Complete      | 508,470,473.00        | 04.12.2017   | 13..5.2019      | 1.00                 | 1.00            | 2.00       | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            |            |
| ChCC2-4                     | Complete      | 489,666,848.63        | 04.12.2017   | 13.5.2019       | 2.00                 | 5.00            | 7.00       | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            |            |
| ChCC2-5                     |               | 0.00                  |              |                 |                      |                 | 0.00       |                           |                 |               |                |                 |            |
| ChCC2-6                     |               | 0.00                  |              |                 |                      |                 | 0.00       |                           |                 |               |                |                 |            |
| ChCC2-7                     |               | 0.00                  |              |                 |                      |                 | 0.00       |                           |                 |               |                |                 |            |
| ChCC2-8                     |               | 0.00                  |              |                 |                      |                 | 0.00       |                           |                 |               |                |                 |            |
| ChCC2-9                     | Complete      | 64,202,085.17         | 30.11.2017   | 23.02.2019      | 5.00                 | 5.00            | 10.00      | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| ChCC2-10                    | Complete      | 68,536,104.00         | 13.06.2017   | 06.09.2018      | 21.00                | 4.00            | 25.00      | 9,748,951.70              | 0.00            | 9,748,951.70  | 14.22          | 0.00            | 14.22      |
| ChCC2-11                    | Complete      | 129,729,349.80        | 10.12.2017   | 05.03.2019      |                      | 0.00            |            | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| ChCC2-12                    | Complete      | 36,672,826.00         | 02.05.2017   | 07.09.2018      | 11.00                | 0.00            | 11.00      | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| ChCC2-13                    | Complete      | 54,218,781.76         | 02.05.2017   | 07.09.2018      | 19.00                | 4.00            | 23.00      | 7,204,743.08              | 0.00            | 7,204,743.08  | 13.29          | 0.00            | 13.29      |
| ChCC2-14                    | Complete      | 52,949,669.15         | 17.8.2017    | 10.11.2018      | 20.00                | 15.00           | 35.00      | 10,305,505.29             | 0.00            | 10,305,505.29 | 19.46          | 0.00            | 19.46      |
| ChCC2-15                    | Complete      | 90,586,298.00         | 02.08.2017   | 10.9.2018       | 19.00                | 5.00            | 24.00      | 14,095,494.22             | 0.00            | 14,095,494.22 | 15.56          | 0.00            | 15.56      |
| ChCC2-16                    |               | 0.00                  |              |                 |                      |                 | 0.00       |                           |                 |               |                |                 | 0.00       |
| ChCC2-17                    | Complete      | 60,096,546.00         | 03.07.2017   | 09.09.2018      | 28.00                | 10.00           | 38.00      | 10,234,050.18             | 6,064,213.78    | 16,298,263.96 | 17.03          | 10.09           | 27.12      |
| Total                       |               | 2,061,428,815.41      |              |                 |                      |                 |            | 51,588,744.47             | 6,064,213.78    | 57,652,958.25 | 2.50           | 0.29            | 2.80       |

As of 31 January 2018

| Physical Progress ( % )        |               |                       |              |                 |                      |                 |            | Financial Progress        |                 |               |                |                 |            |
|--------------------------------|---------------|-----------------------|--------------|-----------------|----------------------|-----------------|------------|---------------------------|-----------------|---------------|----------------|-----------------|------------|
| Package No                     | Tender Status | Contract Amount (BDT) | Signing date | Completion Date | Up to previous month | Reporting month | Cumulative | Payment Bill Amount (BDT) |                 |               | % Progress     |                 |            |
|                                |               |                       |              |                 |                      |                 |            | Up to previous month      | Reporting month | Cumulative    | Up to previous | Reporting month | Cumulative |
| Gazipur City Corporation (GCC) |               |                       |              |                 |                      |                 |            |                           |                 |               |                |                 |            |
| GCC2-1                         | Complete      | 328,342,850.76        | 16.11.2017   | 10.11.2018      | 2.00                 | 1.00            | 3.00       | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| GCC2-2                         | Complete      | 174,478,070.18        | 22.06.2017   | 17.06.2018      | 6.00                 | 2.00            | 8.00       | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| GCC2-3                         | Complete      | 95,385,769.43         | 17.04.2017   | 11.04.2018      | 3.00                 | 0.00            | 3.00       | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| GCC2-4                         | Complete      | 74,058,011.56         | 26.02.2017   | 21.04.2018      | 4.00                 | 0.00            | 4.00       | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| GCC2-5                         | Complete      | 212,394,316.56        | 29.11.2017   | 23.11.2018      |                      | 0.00            |            | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| GCC2-6                         | Complete      | 134,978,409.04        | 18.05.2017   | 12.05.2018      | 5.00                 | 3.00            | 8.00       | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| GCC2-7                         | Complete      | 137,372,974.59        | 27.03.2017   | 25.06.2018      | 17.00                | 1.00            | 18.00      | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| GCC2-8                         | IFT           | 0.00                  |              |                 |                      | 0.00            |            |                           |                 |               |                |                 |            |
| GCC2-9                         | Complete      | 88,283,232.46         | 30.03.2017   | 30.03.2018      | 9.00                 | 1.00            | 10.00      | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| GCC2-10                        | Complete      | 116,730,246.72        | 17.04.2017   | 21.04.2018      | 8.00                 | 1.00            | 9.00       | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| GCC2-11                        | Complete      | 57,500,331.18         | 26.02.2017   | 21.04.2018      | 3.00                 | 0.00            | 3.00       | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| GCC2-12                        | Complete      | 106,232,638.23        | 14.05.2017   | 08.05.2018      | 14.00                | 3.00            | 17.00      | 10,818,399.00             | 0.00            | 10,818,399.00 | 10.18          | 0.00            | 10.18      |
| GCC2-13                        | Complete      | 157,237,719.14        | 26.02.2017   | 20.06.2018      | 35.00                | 5.00            | 40.00      | 30,967,890.00             | 28,833,597.00   | 59,801,487.00 | 19.69          | 18.34           | 38.03      |
| GCC2-14                        |               | 0.00                  |              |                 |                      |                 |            |                           | 0.00            |               |                |                 |            |
| Total                          |               | 1,682,994,569.85      |              |                 |                      |                 |            | 41,786,289.00             | 28,833,597.00   | 70,619,886.00 | 2.48           | 1.71            | 4.20       |

As of 31 January 2018

| Physical Progress ( % )         |                  |                       |              |                 |                      |                 |            | Financial Progress        |                 |               |                |                 |            |
|---------------------------------|------------------|-----------------------|--------------|-----------------|----------------------|-----------------|------------|---------------------------|-----------------|---------------|----------------|-----------------|------------|
| Package No                      | Tender Status    | Contract Amount (BDT) | Signing date | Completion Date | Up to previous month | Reporting month | Cumulative | Payment Bill Amount (BDT) |                 |               | % Progress     |                 |            |
|                                 |                  |                       |              |                 |                      |                 |            | Up to previous month      | Reporting month | Cumulative    | Up to previous | Reporting month | Cumulative |
| Rangpur City Corporation (RpCC) |                  |                       |              |                 |                      |                 |            |                           |                 |               |                |                 |            |
| RpCC 2-1                        | Complete         | 89,639,487.00         | 10.10.2017   | 10/10/2018      | 5.00                 | 10.00           | 15.00      |                           |                 |               |                |                 |            |
| RpCC 2-2                        |                  |                       |              |                 |                      | 0.00            |            |                           |                 |               |                |                 |            |
| RpCC 2-3                        |                  |                       |              |                 |                      | 0.00            |            |                           |                 |               |                |                 |            |
| RpCC 2-4                        |                  |                       |              |                 |                      | 0.00            |            |                           |                 |               |                |                 |            |
| RpCC 2-5                        | Complete         | 116,315,155.00        | 20.06.2017   | 25.08.2018      | 3.00                 | 1.00            | 4.00       |                           |                 |               |                |                 |            |
| RpCC 2-6                        | Complete         | 16,311,965.50         | 20.07.2017   | 19.07.2018      | 15.00                | 5.00            | 20.00      |                           |                 |               |                |                 |            |
| RpCC 2-7                        | Complete         | 87,469,082.00         | 20.06.2017   | 19.06.2018      | 10.00                | 6.00            | 16.00      |                           |                 |               |                |                 |            |
| RpCC 2-8                        | Complete         | 79,714,285.00         | 20.06.2017   | 19.06.2018      | 0.00                 | 0.00            | 0.00       |                           |                 |               |                |                 |            |
| RpCC 2-9                        | Complete         | 72,408,126.00         | 20.06.2017   | 19.06.2018      | 0.00                 | 0.00            | 0.00       |                           |                 |               |                |                 |            |
| RpCC 2-10                       | Complete         | 61,767,206.44         | 26.09.2017   | 25.09.2018      | 5.00                 | 5.00            | 10.00      |                           |                 |               |                |                 |            |
| RpCC 2-11                       |                  |                       |              |                 |                      | 0.00            |            |                           |                 |               |                |                 |            |
| RpCC 2-12                       | Complete         | 33,446,649.32         | 26.09.2017   | 25.09.2018      | 0.00                 | 0.00            | 0.00       |                           |                 |               |                |                 |            |
| RpCC 2-13                       | Deleted Contract |                       |              |                 |                      |                 |            |                           |                 |               |                |                 |            |
| RpCC 2-14                       | Complete         | 23,257,223.62         | 30.03.2017   | 1.04.2018       | 0.00                 | 7.00            | 7.00       |                           |                 |               |                |                 |            |
| RpCC 2-15                       | Complete         | 70,135,086.51         | 03.04.2017   | 07.06.2018      | 40.00                | 4.00            | 44.00      | 14,156,139.00             | 0.00            | 14,156,139.00 | 20.18          | 0.00            | 20.18      |
| RpCC 2-16                       | Complete         | 50,328,330.01         | 30.03.2017   | 03.06.2018      | 42.00                | 2.00            | 44.00      | 8,755,614.00              | 0.00            | 8,755,614.00  | 17.40          | 0.00            | 17.40      |
| RpCC 2-17                       | Complete         | 79,005,731.16         | 30.03.2017   | 03.06.2018      | 13.00                | 2.00            | 15.00      |                           |                 |               |                |                 |            |
| RpCC 2-18                       | Complete         | 116,363,950.33        | 11.04.2017   | 15.06.2018      | 45.00                | 0.00            | 45.00      | 13,689,163.00             | 0.00            | 13,689,163.00 | 0.00           | 11.76           | 11.76      |
| RpCC 2-19                       | Complete         | 48,501,500.45         | 11.04.2017   | 15.06.2018      | 20.00                | 0.00            | 20.00      | 0.00                      | 0.00            | 0.00          |                |                 |            |
| RpCC 2-20                       | Complete         | 110,064,798.81        | 11.04.2017   | 15.06.2018      | 1.00                 | 0.00            | 1.00       | 0.00                      | 0.00            | 0.00          |                |                 |            |
| RpCC 2-21                       | Complete         | 45,235,232.16         | 20.07.2017   | 19.07.2018      | 0.00                 | 0.00            | 0.00       | 0.00                      | 0.00            | 0.00          |                |                 |            |
| RpCC 2-22                       | Complete         | 87,452,982.00         | 10.10.2017   | 09.10.2018      | 0.00                 | 0.00            | 0.00       | 0.00                      | 0.00            | 0.00          |                |                 |            |
| RpCC 2-23                       | Complete         | 68,078,855.00         | 20.06.2017   | 19.06.2018      | 0.00                 | 0.00            | 0.00       | 0.00                      | 0.00            | 0.00          |                |                 |            |
| RpCC 2-24                       |                  |                       |              |                 |                      |                 |            |                           |                 |               |                |                 |            |
| RpCC 2-25                       |                  |                       |              |                 |                      |                 |            |                           |                 |               |                |                 |            |
| Total                           |                  | 1,255,495,646.31      |              |                 |                      |                 |            | 36,600,916.00             | 0.00            | 36,600,916.00 | 2.92           | 0.00            | 2.92       |

As of 31 January 2018

| Physical Progress ( % )         |               |                       |              |                 |                      |                 |            | Financial Progress        |                 |            |                |                 |            |
|---------------------------------|---------------|-----------------------|--------------|-----------------|----------------------|-----------------|------------|---------------------------|-----------------|------------|----------------|-----------------|------------|
| Package No                      | Tender Status | Contract Amount (BDT) | Signing date | Completion Date | Up to previous month | Reporting month | Cumulative | Payment Bill Amount (BDT) |                 |            | % Progress     |                 |            |
|                                 |               |                       |              |                 |                      |                 |            | Up to previous month      | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Comilla City Corporation (CoCC) |               |                       |              |                 |                      |                 |            |                           |                 |            |                |                 |            |
| CoCC 2 -1                       | Complete      | 104,087,183.59        | 17.12.2017   | 16.12.2018      |                      |                 | 0.00       |                           |                 |            |                | 0.00            |            |
| CoCC 2 -2                       |               | 0.00                  |              |                 |                      |                 | 0.00       |                           |                 |            |                | 0.00            |            |
| CoCC 2 -3                       |               | 0.00                  |              |                 |                      |                 | 0.00       |                           |                 |            |                | 0.00            |            |
| CoCC 2 -4                       | Complete      | 52,805,428.31         | 17.12.2017   | 16.12.2018      |                      |                 | 0.00       |                           |                 |            |                | 0.00            |            |
| CoCC 2 -5                       |               | 0.00                  |              |                 |                      |                 | 0.00       |                           |                 |            |                | 0.00            |            |
| CoCC 2 -6                       |               | 0.00                  |              |                 |                      |                 | 0.00       |                           |                 |            |                | 0.00            |            |
| CoCC 2 -7                       | Complete      | 194,959,981.42        | 22.01.2018   | 21.01.2019      |                      |                 | 0.00       |                           |                 |            |                | 0.00            |            |
| CoCC 2 -8                       | Complete      | 156,577,124.40        | 22.01.2018   | 21.01.2019      |                      |                 |            |                           |                 |            |                |                 |            |
| CoCC 2 -9                       | Complete      | 146,621,533.70        | 17.12.2017   | 16.12.2018      |                      |                 | 0.00       |                           |                 |            |                | 0.00            |            |
| Total                           |               | 655,051,251.42        |              |                 |                      |                 |            | 0.00                      | 0.00            | 0.00       |                |                 |            |

As of 31 January 2018

| Physical Progress ( % )            |               |                       |              |                 |                      |                 |            | Financial Progress        |                 |               |                |                 |            |
|------------------------------------|---------------|-----------------------|--------------|-----------------|----------------------|-----------------|------------|---------------------------|-----------------|---------------|----------------|-----------------|------------|
| Package No                         | Tender Status | Contract Amount (BDT) | Signing date | Completion Date | Up to previous month | Reporting month | Cumulative | Payment Bill Amount (BDT) |                 |               | % Progress     |                 |            |
|                                    |               |                       |              |                 |                      |                 |            | Up to previous month      | Reporting month | Cumulative    | Up to previous | Reporting month | Cumulative |
| Narayanganj City Corporation (NCC) |               |                       |              |                 |                      |                 |            |                           |                 |               |                |                 |            |
| NCC 2 -1                           | Complete      | 67,479,056.11         | 12.07.2017   | 07.07.2018      | 15.00                | 15.00           | 30.00      | 0.00                      |                 |               |                |                 |            |
| NCC 2 -2                           | Complete      | 169,373,609.66        | 8.10.2017    | 03.10.2018      | 5.00                 | 15.00           | 20.00      | 0.00                      |                 |               |                |                 |            |
| NCC 2 -3                           | Complete      | 270,033,036.70        | 23.05.2017   | 17.05.2018      | 13.00                | 4.00            | 17.00      | 0.00                      |                 |               |                |                 |            |
| NCC 2 -4                           | Complete      | 77,915,435.74         | 05.03.2017   | 28.02.2018      | 32.00                | 5.00            | 37.00      | 14,785,157.00             | 0.00            | 14,785,157.00 | 18.98          | 0.000           | 18.98      |
| NCC 2 -5                           | Complete      | 184,594,977.81        | 05.03.2017   | 28.02.2018      | 8.00                 | 4.00            | 12.00      | 8,592,582.25              | 0.00            | 8,592,582.25  | 0.00           | 4.65            | 4.65       |
| NCC 2 -6                           | Complete      | 48,235,730.63         | 05.03.2017   | 28.02.2018      | 20.00                | 10.00           | 30.00      | 7,405,919.00              | 0.00            | 7,405,919.00  | 0.00           | 0.00            | 15.34      |
| NCC 2 -9                           | Complete      | 191,736,277.53        | 08.10.2017   | 03.10.2018      | 10.00                | 10.00           | 20.00      |                           |                 |               | 0.00           | 0.00            | 0.00       |
| NCC 2 -11                          | Complete      | 74,943,389.24         | 23.05.2017   | 17.05.2018      | 10.00                | 10.00           | 20.00      | 0.00                      | 0.00            | 0.00          | 0.00           | 0.00            | 0.00       |
| NCC 2 -12                          | Complete      | 106,811,358.00        | 8.10.2017    | 3.10.2018       | 10.00                | 20.00           | 30.00      |                           |                 |               |                |                 |            |
|                                    |               |                       |              |                 |                      |                 |            | 0.00                      | 0.00            | 0.00          |                |                 |            |
| Total                              |               | 1,191,122,871.42      |              |                 |                      |                 |            | 30,783,658.25             | 0.00            | 30,783,658.25 | 2.58           | 0.00            | 2.58       |

### 3.3 Progress of Feasibility Study and Master Plan Review

The FSMP team undertook mainly the following tasks in January 2018 as summarized below:

Preparation of list of priority projects by sector (i.e., transport, water supply, drainage, sewerage and solid waste management, and municipal facilities)

Urban planners and transport planners as well as sector specialists completed their sector reviews, discussions with CC officials,. Project Profiles have been being prepared and partially circulated among the team members. Priority Project List has been finalized and relevant city reports have been submitted to PCO, and waiting for their comment to finalize these reports.

#### DFR Preparation

The FSMP sector specialists worked on the preparation of DFRs as shown in the table below, which describes the current status of each report.

**Table 3.3.1 Summary of DFR Preparation Status**

As of January 2018

| City        | Report   | Status  |
|-------------|--|---|
| Five Cities | Infrastructure Development Strategies and List of Priority Projects  | <ul style="list-style-type: none"> <li>• DFR Submitted in July 2017</li> <li>• Final Report is being prepared</li> </ul>  |
| Five Cities | Municipal Solid Waste Management (SWM): Guidelines and Strategies for Improvement in Five Study Cities       | <ul style="list-style-type: none"> <li>• DFR Submitted in August 2017</li> <li>• Final Report is being prepared</li> </ul>  |
| Narayanganj | Construction of Kadam Rasul Bridge over Shitalakhya River (FS01)   | <ul style="list-style-type: none"> <li>• DFR Submitted in October 2017</li> <li>• Final Report is being prepared</li> </ul>   |
| Comilla     | Construction of Comilla Embankment Road (FS02)   | <ul style="list-style-type: none"> <li>• DFR Submitted in September 2017</li> <li>• EIA/RAP to be submitted later</li> </ul>  |
|             | Development of Surface Water Supply System in Comilla (FS03)   | <ul style="list-style-type: none"> <li>• DFR Submitted in December 2017</li> <li>• EIA/RAP to be submitted later</li> </ul>   |
|             | Rehabilitation of Racecourse Khal, Agriculture Institute Khal and Chhyabitan Drain in Comilla (FS04)         | <ul style="list-style-type: none"> <li>• DFR Submitted in September 2017</li> <li>• Final Report is being prepared</li> <li>• EIA/RAP to be submitted later</li> </ul>                  |
|             |  |   |
| Rangpur     | Construction of Rangpur Inner Ring Road (North-Eastern Section) (FS05)                                       | <ul style="list-style-type: none"> <li>• DFR Submitted in October 2017</li> <li>• Final Report is being prepared</li> </ul>   |
|             | Construction of New Drain, and Rehabilitation of Shyamasundari-Khoksha-Ghagot Canal System in Rangpur (FS06) | <ul style="list-style-type: none"> <li>• DFR Submitted in October 2017</li> <li>• Final Report is being prepared</li> </ul>   |
| Gazipur     | Construction of Joydevpur Railway Flyover (FS07)   | <ul style="list-style-type: none"> <li>• DFR Submitted in September 2017</li> <li>• Final Report is being prepared</li> <li>• EIA/RAP to be submitted later</li> </ul>                  |
|             | Construction of Naojor-Kashimpur Bridges over Turag River (FS08)   | <ul style="list-style-type: none"> <li>• DFR Submitted in September 2017</li> <li>• Final Report is being prepared</li> <li>• EIA/RAP to be submitted later</li> </ul>                  |
|             | Development of Surface Water Supply System in Gazipur (FS09)   | <ul style="list-style-type: none"> <li>• DFR Submitted in December 2017</li> <li>• EIA/RAP to be submitted later</li> </ul>   |
| Chittagong  | Development of Central Biogasification/Composting Facilities in Chittagong (FS10)                            | <ul style="list-style-type: none"> <li>• DFR (Main Report, Drawings) Submitted in August 2017</li> <li>• Final Report is being prepared</li> <li>• EIA to be submitted later</li> </ul> |
| Five Cities | Rehabilitation, Expansion and Redevelopment of Existing Public Toilets in Five Study Cities (FS11)           | <ul style="list-style-type: none"> <li>• DFR (Main Report, Drawings) Submitted in August 2017</li> <li>• Final Report is being prepared</li> <li>• EIA to be submitted later</li> </ul> |

### 3.3.1 Summary of Activities by Sector in January 2018

The Table 3.3.2 summarizes sector activities during this period:

**Table 3.3.2 Sector Activities by FSMP Team - January 2018**

| Sector                                    | Monthly Activity Summary   |
|---|--|
| Urban Planning / Municipal Infrastructure | (No assignment during this period)   |
| Industrial Development                    | (No assignment during this period)   |
| Transport Planning                        | (No assignment during this period)   |
| Road and Bridge Engineering               | <ul style="list-style-type: none"> <li>Assisted DFR editing and FR preparation of FSMP reports</li> <li>Examined impacts of alternative gradient of Kadam Rasul Bridge design</li> </ul> |
| Traffic Management                        | (No assignment during this period)   |
| River Engineering                         | (No assignment during this period)   |
| Geotechnical Engineering                  | (No assignment during this period)   |
| Water Supply                              | (No assignment during this period)   |
| Drainage System                           | (No assignment during this period)   |
| Sewerage System                           | (No assignment during this period)   |
| Solid Waste Management                    | (No assignment during this period)   |
| Demand Forecasting / Economic Analysis    | (No assignment during this period)   |
| Costing and Implementation Planning       | (No assignment during this period)   |
| Environment Sector                        | <ul style="list-style-type: none"> <li>Formatting checked</li> </ul>   |
| Social Sector                             | <ul style="list-style-type: none"> <li>Formatting checked</li> </ul>   |

### 3.3.2 DFR Presentation Workshop

During August to December several DFR presentation workshops have been organized as shown below:

**Table 3.3.3 Schedule of DFR Presentation Workshop, August – December. 2017**

| CC          | Dates                | Agenda  | Team Members  |
|-------------|----------------------|---|---|
| Narayanganj | 2 August, 2017       | Presentation on infrastructure development strategies and preliminary list of priority projects.  | <ol style="list-style-type: none"> <li>Urban Development Planner- Salma A. Shafi</li> <li>Urban Development Planner – Moniza Biswas</li> <li>Urban Development Planner- Dipak Chandra Shaha</li> <li>Architect- Arifur Rahman</li> <li>Solid Waste Management Specialist- Zahid Hossain</li> <li>Solid Waste Management Specialist- Rezaul Karim</li> </ol>   |
| Gazipur     | 6 August, 2017       | Presentation on infrastructure development strategies and preliminary list of priority projects.  | <ol style="list-style-type: none"> <li>Urban Development Planner- Salma A. Shafi</li> <li>Urban Development Planner – Moniza Biswas</li> <li>Urban Development Planner- Dipak Chandra Shaha</li> <li>Water Supply Engineer- Mr Mostafa Kamal</li> <li>Water Supply Engineer- Md Saiful Islam</li> <li>Transport Planner - Zia Naim Haider</li> <li>Transport Planner - Md Masudur Rahman</li> <li>Drainage Engineer- Liton Barua</li> </ol> |
| Rangpur     | 13-15 November, 2017 | Master plan Review- <ul style="list-style-type: none"> <li>Key Elements of FSMP study</li> <li>Strategy of project selection</li> <li>Development of long list</li> <li>Strategic evaluation of projects</li> <li>List of priority projects with tentative costs</li> </ul> | <ol style="list-style-type: none"> <li>Deputy Project Director, CGP, LGED – Md. Manzurul Islam</li> <li>Transport Planner- Md. Rafiqul Islam</li> <li>Urban Development Planner- Salma A. Shafi</li> <li>Social Consideration Expert – Hasina Khatun</li> <li>Road Engineer- Emdadul Haque</li> </ol>   |

|            |                   |  |  |
|------------|-------------------|--|--|
|            |                   | <b>Feasibility Studies</b> <ul style="list-style-type: none"> <li>• Rangpur Inner Ring Road</li> <li>• Drainage Improvement</li> <li>• Municipal Services</li> </ul>   |  |
| Comilla    | 27 November, 2017 | <b>Master plan Review-</b> <ul style="list-style-type: none"> <li>• Key Elements of FSMP study</li> <li>• Strategy of project selection</li> <li>• Development of long list</li> <li>• Strategic evaluation of projects</li> <li>• List of priority projects with tentative costs</li> </ul> <b>Feasibility Study</b> <ul style="list-style-type: none"> <li>• Embankment Road</li> <li>• 3 Drainage Improvement Project</li> <li>• Water Treatment Plant</li> <li>• Municipal Services Project</li> </ul> | <ol style="list-style-type: none"> <li>1. Deputy Project Director, CGP, LGED – Md. Manzurul Islam</li> <li>2. Urban Development Planner- Salma A. Shafi</li> <li>3. Social Consideration Expert – Hasina Khatun</li> <li>4. Road Engineer- Emdadul Haque</li> <li>5. Solid Waste Management Expert- Md. Zahid Hossain</li> </ol>   |
| Chittagong | 6 December, 2017  | <b>Master plan Review-</b> <ul style="list-style-type: none"> <li>• Key Elements of FSMP study</li> <li>• Strategy of project selection</li> <li>• Development of long list</li> <li>• Strategic evaluation of projects</li> <li>• List of priority projects with tentative costs</li> </ul> <b>Feasibility Studies</b> <ul style="list-style-type: none"> <li>• Chittagong Bio-gasification Plant</li> <li>• Municipal Services project</li> </ul>  | <ol style="list-style-type: none"> <li>1. Deputy Project Director, CGP, LGED – Md. Manzurul Islam</li> <li>2. Urban Development Planner- Salma A. Shafi</li> <li>3. Social Consideration Expert – Hasina Khatun</li> <li>4. Solid Waste Management Expert- Md. Zahid Hossain</li> </ol>  |
| LGED       | 16 January, 2018  | Presentation and discussion on over all activities of FSMP team  | <ol style="list-style-type: none"> <li>1. Additional Chief Engineer, LGED- Mohammad Anwar Hossain</li> <li>2. Superintendent Engineer, LGED- Khondaker Alinoor</li> <li>3. Superintendent Engineer, LGED – Md. Shafiqul Islam Akand</li> <li>4. Project Director, UGIIP-3- A.K.M Rezaul Islam</li> <li>5. Executive Engineer, EUCP- Md. Golam Kabir</li> <li>6. Project Director, EUCP- Provas Chandra Biswas</li> <li>7. Deputy Project Director, MGSP- Md. Anwarul Islam</li> <li>8. Deputy Project Director, CTEIP- Saiful Islam Shahid</li> <li>9. Project Director, CTEIP- Md. Anwar Hossain</li> <li>10. Project Director, MGSP- Shaikh Muzakkr</li> <li>11. Executive Engineer, LGED- Sultana Naznin Afroz</li> <li>12. Project Director, NOBIDEP- A.N.M Enayet Ullah</li> <li>13. Superintendent Engineer, LGED- Md. Ali Akhtar Hossain</li> <li>14. Urban Development Specialist, MSU, MGSP - Pulin Chandra Golder</li> <li>15. Project Manager, UGIIP-3, Shamsul Islam</li> <li>16. Deputy Project Director, NOBIDEP – Md. Anwar Hossain</li> <li>17. Project Director, CGP, LGED - Sahidul</li> </ol> |



|  |  |  |  |
|--|--|--|--|
|  |  |  | Islam<br>18. Deputy Project Director, CGP, LGED – Md. Manzurul Islam<br>19. Deputy Project Director, CGP, LGED - Mahfuzul Hossain<br>20. Transport Planner- Md. Rafiqul Islam<br>21. Other FSMP national members |
|--|--|--|--|

### 3.3.3 Status of DFR Submission and Schedule

Draft Final Reports are being prepared. Total of 16 reports out of planned 17 reports have been submitted already. Internal presentation within LGED have been organized and initial comments have been provided to the consultants.

**Table 3.3.4: Status of FSMP DFR Submission and Schedule**

| Number | Report Title   | Status (% Complete as of January 2018) |
|--------|--|--|
| 1.     | Feasibility Study and Master Plan Review (FSMP): Main Project Report   | 90%                                    |
| 2.     | Infrastructure Development Strategies and List of Priority Projects: Narayanganj CC  | Submitted                              |
| 3.     | Infrastructure Development Strategies and List of Priority Projects: Comilla CC  | Submitted                              |
| 4.     | Infrastructure Development Strategies and List of Priority Projects: Rangpur CC  | Submitted                              |
| 5.     | Infrastructure Development Strategies and List of Priority Projects: Gazipur CC  | Submitted                              |
| 6.     | Infrastructure Development Strategies and List of Priority Projects: Chittagong CC   | Submitted                              |
| 7.     | Municipal Solid Waste Management (SWM): Guidelines and Strategies for Improvement in Five Study Cities                                 | Submitted                              |
| 8.     | Feasibility Study Report (FS01): Construction of Kadam Rasul Bridge over Shitalakhya River   | Submitted                              |
| 9.     | Feasibility Study Report (FS02): Construction of Comilla Embankment Road   | Submitted                              |
| 10.    | Feasibility Study Report (FS03): Development of Surface Water Supply System in Comilla   | Submitted                              |
| 11.    | Feasibility Study Report (FS04): Rehabilitation of Racecourse Khal, Agriculture Institute Khal and Chhyabitan Drain in Comilla         | Submitted                              |
| 12.    | Feasibility Study Report (FS05): Construction of Rangpur Inner Ring Road (North-Eastern Section)                                       | Submitted                              |
| 13.    | Feasibility Study Report (FS06): Construction of New Drain, and Rehabilitation of Shyamasundari-Khoksha-Ghagot Canal System in Rangpur | Submitted                              |
| 14.    | Feasibility Study Report (FS07): Construction of Joydevpur Railway Flyover   | Submitted                              |
| 15.    | Feasibility Study Report (FS08): Construction of Naojor-Kashimpur Bridges over Turag River   | Submitted                              |
| 16.    | Feasibility Study Report (FS09): Development of Surface Water Supply System in Gazipur   | Submitted                              |
| 17.    | Feasibility Study Report (FS10): Development of Central Biogasification / Composting Facilities in Chittagong                          | Submitted                              |
| 18.    | Feasibility Study Report (FS11): Rehabilitation, Expansion and Redevelopment of Existing Public Toilets in Five Study Cities           | Submitted                              |

Attachment: Photos of GICD, January 2018



An orientation session was organized on CRC survey questionnaire and methodology for Tax Collectors and other staffs of NCC on 1 January 2018.



Standing Committee An orientation was also organized on CRC survey questionnaire and methodology for Tax Collectors and other staffs of CoCC on 2 January 2018.



Mass Public Meeting was organized on 9 January 2018 in NCC.



Training on Group Management for Group Leaders of Primary Group under PRAP on 1-4 January 2018 in GCC.



Awareness campaign was organized at GCC ON 16 January 2018 from their own cost.



IGA training on Tailoring was conducted for primary group members under PRAP at GCC on 15 January to 4 February 2018 for 21 days.