Ministry of Local Government, Rural Development and Cooperatives Local Government Division Local Government Engineering Department



Governance and Infrastructure Improvement under City Governance Project

MONTHLY PROGRESS REPORT July, 2018

PADECO CO., Ltd Rendel Ltd NJS Consultants Co., Ltd Development Design Consultants Ltd BCL Associates Ltd



Table of Contents

| 1. | Projec | ct pesc | cription | 1 |
|-----|---------|----------|--|----|
| | 1.1 | Proj | ect Objective | 1 |
| | 1.2 | Nece | essity and Priority of the Project | 1 |
| | 1.3 | Back | kground | 1 |
| | 1.4 | Deve | elopment policy, sector plan, national/regional development plans | 1 |
| | 1.5 | Ratio | onale of target area selection and overall project design | 1 |
| | _ | 1.5.1 | Needs for inclusive urban development | |
| | | 1.5.2 | Continuity of JICA's Assistance | |
| | | - | | |
| 2. | Scope | e of Wo | orks | 3 |
| | 2.1 | Proj | ect Components | 3 |
| | 2.2 | Scop | pe of GII CGP Consultants | 3 |
| | _ | _ | | |
| 3. | Progr | | Consultancy Services During July, 2018 | |
| | 3.1 | _ | gress of Governance Improvement and Capacity Development (GICD) | _ |
| | 3.2 | Prog | gress of Design, Supervision, and Monitoring | _ |
| | | 3.2.1 | | |
| | | 3.2.2 | , , , | _ |
| | | 3.2.3 | Design Progress Summary of Batch 2 Subproject | _ |
| | | 3.2.4 | 1 , \ | _ |
| | 3.3 | _ | gress of Feasibility Study and Master Plan Review | |
| | | 3.3.1 | Summary of Activities by Sector in June 2018 | • |
| | | 3.3.2 | DFR Presentation Workshop | |
| | | 3.3.3 | Status of DFR Submission and Schedule | 47 |
| Att | achme | ent: Pho | otos of GICD, July 2018 | 49 |
| | | | | |
| | | | | |
| | | | Tables | |
| | | | | |
| | | | mary of Governance Activities by GICD (Original) | |
| | | | nmary of Infrastructure Subprojects by DSM (Original) | |
| | | | nmary of FSMP Activities Currently Underway by FSMP Visits by DSM Sub-team during the Month of July, 2018 | |
| | | | uncial Status of Batch 1 by City Corporations | |
| | _ | | us of Batch 2 Subprojects | _ |
| | | | ncial Status of Batch 2 by CCs | |
| Tal | le 3.2 | .5 Envii | ronmental Monitoring | 32 |
| | | | gress of Batch 2 Survey Work | |
| | | | ncial Status of Batch 1 by CCs | |
| | | | ncial Status of Batch 2 by CCsgress Summery of Batch 1 Subprojects By CCs | |
| | | | ogress Summery of Batch 2 Subproject By CCs | |
| | | | mary of DFR Preparation Status | |
| Tal | ole 3.3 | .2 Sect | tor Activities by FSMP Team - June 2018 | 46 |
| | | | edule of DFR Presentation Workshop, August – December. 2017 | |
| Tal | ole 3.3 | .4 Statı | us of FSMP DFR Submission and Schedule | 48 |

ABBREVIATIONS

| ACE Additional Chief Engineer ADB Asian Development Bank ARP Administrative Reform Plan BDT Bangladesh Taka BME Benefit Monitoring and Evaluation CC City Corporation CDA Chittagong Development Authority CDCC City Development Coordination Committee CE Chief Engineer ChCC Chive Engineer ChCC Chittagong City Corporation CPTU Central Procurement Technical Unit CPTU Comprehensive Planning Unit CSCC Cwill(Citizens Society Coordination Committee DAP Detailed Area Plan DOE Department of Environment DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance and Infrastructure Improvement GICG Governance and Infrastructure Improvement GICG Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation IDPCC Infrastructure Development Rural Development & Cooperatives MP Master Plan NOC No Objection Certificate ODA Official Development Assistance PD Project Director PD Project Director PD Project Director PD Project Implementation Unit at City Corporation PR Peformance Review PW Procurement Work RCC Rangpur City Corporation PR Peformance Review PW Procurement Work RCC Rangpur City Corporation CC Review Cooperation Project UMU Urban Management Unit WICC Ward Level Coordination Committee | | ABBREVIATIONS |
|--|----------|---|
| ARP Administrative Reform Plan BDT Bangladesh Taka BME Benefit Monitoring and Evaluation CC CIty Corporation CDA Chittagong Development Authority CDCC City Development Coordination Committee CE Chief Engineer ChCC Chitigenge (Cry Corporation COCC Comilla City Corporation COCC Comilla City Corporation CPTU Central Procurement Technical Unit CPU Comprehensive Planning Unit CSCC Civil/Citizens Society Coordination Committee DAP Detailed Area Plan DOE Department of Environment DDD Deputy Project Director DPHE Deputy Project Director DPHE Deputy Project Director DPHE Deputy Project Director DPHE Deputy Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance improvement and capacity development GOB Governance improvement Plan of the City Corporation IDPCC Infrastructure Development Plan of the City Corporation IDPCC IDPC IDPCC | ACE | Additional Chief Engineer |
| BDT Bangladesh Taka BME Benefit Monitoring and Evaluation CC City Copporation CDA Chittagong Development Authority CDCC City Development Coordination Committee CE Chief Engineer CEC Chief Engineer CHCC Comilla City Corporation COCC Covil (Citzens Society Coordination Committee DAP Detailed Area Plan DAP Detailed Area Plan DAP Detailed Area Plan DOCE Department of Environment DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance Improvement and capacity development GICD Governance Improvement and capacity development GICD Governance Project ICIGGAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation IICA Japan International Cooperation Agency LA Loan Agreement UA Loan Agreement GDD Local Government Engineering Department MOF Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayangan City Corporation NCC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit UMU Urban Management Unit UMU Urban Management Unit UMU Urban Management Unit | ADB | · |
| BME Benefit Monitoring and Evaluation CC Cly Corporation CDA Chittagong Development Authority CDCC City Development Coordination Committee CE Chief Engineer ChCC Chittagong City Corporation CoCC Comilla City Corporation CoCC Comilla City Corporation CCTU Central Procurement Technical Unit CPU Comprehensive Planning Unit CSCC Civil/Citizens Society Coordination Committee DAP Detailed Area Plan DOE Department of Environment DPD Deputy Project Director DPP Deputy Project Director DPP Despartment of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GCOB Governance improvement and capacity development GOB Governance improvement and capacity development GOB Governance Project Infrastructure Development Plan of the City Corporation IDPCC Infrastructure Development Rural Development & Cooperatives MP Master Plan NCC Narayangan (ity Corporation NCC Narayangan) City Corporation NCC Narayangan (ity Corporation NCC Narayangan) City Corporation NCC No Objection Certificate ODA Official Development Assistance PD Project Uniquement Work RpCC Rangpur City Corporation Project UMU Urban Management Unit UMU Urban Management Unit UMCC Ward Level Coordination Committee | ARP | |
| CC City Corporation CDA Chittagong Development Authority CDCC City Development Coordination Committee CE Chief Engineer ChCC Chittagong City Corporation COCC Comilla City Corporation COCC Comilla City Corporation CPTU Central Procurement Technical Unit CPU Comprehensive Planning Unit CSCC Civil (Citizens Society Coordination Committee DAP Detailed Area Plan DDE Department of Environment DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Fam Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance and Infrastructure Improvement GICD Governance Infrastructure Improvement GCP City Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement MOF Ministry of Finance MOLGROBAC Ministry of Finance MOLGROBAC Ministry of Icoal Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation Project UMU Urban Management Unit MCC Ward Level Coordination Committee | BDT | Bangladesh Taka |
| CDA Chittagong Development Authority CDCC City Development Coordination Committee CE Chief Engineer ChCC Chittagong City Corporation CoCC Comilla City Corporation CoCC Comilla City Corporation COCC Comilla City Corporation CPTU Central Procurement Technical Unit CPU Comprehensive Planning Unit CSCC Civil/Citizens Society Coordination Committee DAP Detailed Area Plan DOE Department of Environment DPD Deputy Project Director DPP Deputy Project Director DPP Deputy Project Director DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-G-P Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GGB Governance improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation IDPCC Infrastructure Development Rural Development & Cooperatives MP Master Plan MCC Narayanganj City Corporation NCC Narayanganj City Corporation NCC No Objection Certificate DDA Official Development Assistance PD Project Director PIUCC Project Irrector PIUCC Rangaur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | ВМЕ | |
| CDCC City Development Coordination Committee CE Chief Engineer ChCC Chief Engineer ChCC Chittagong City Corporation CoCC Comilla City Corporation COCC Comilla City Corporation CPTU Central Procurement Technical Unit CPU Comprehensive Planning Unit CSCC Civil/Citizens Society Coordination Committee DAP Detailed Area Plan DOE Department of Environment DDD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Tem Leader E-G-P Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance improvement and capacity development IDPCC Infrastructure Development Plan of the City Corporation IDPCC Infrastructure Development Regineering Department MOF Ministry of Finance MoLGRD&C Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MPP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate DDA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangaur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit UMU Urban Management Unit UMUCC Ward Level Coordination Committee | СС | City Corporation |
| CE Chief Engineer ChCC Chittagong City Corporation CoCC Comilla City Corporation COCC Comilla City Corporation CPTU Central Procurement Technical Unit CPU Comprehensive Planning Unit CPU Comprehensive Planning Unit CSCC Civil/Citizens Society Coordination Committee DAP Detailed Area Plan DOE Department of Environment DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Government Bangladesh GGP City Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGGD Local Government Engineering Department MOF Ministry of Finance MoLGROB&C Ministry of Iocal Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangur City Corporation SC Steering Committee | CDA | Chittagong Development Authority |
| ChCC Comilla City Corporation CoCC Comilla City Corporation CoCC Comilla City Corporation CoCC Comilla City Corporation CPTU Central Procurement Technical Unit CPU Comprehensive Planning Unit CSCC Civil/Citizens Society Coordination Committee DAP Detailed Area Plan DOE Department of Environment DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance Improvement and capacity development GOB Governance Project GOB Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation IJICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Engineering Department MOF Ministry of Finance MOGRN&C Ministry of Finance MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PROCC Rangapur City Corporation PR Performance Review PW Procurement Work RPCC Rangapur City Corporation Project UMU Urban Management Unit UTUAN MANAGEMENT CANAGEMENT COMMITTEE MICC Ward Level Coordination Committee | CDCC | , . |
| CoCC Comilla City Corporation CPTU Central Procurement Technical Unit CPU Comprehensive Planning Unit CSCC Civil/Citizens Society Coordination Committee DAP Detailed Area Plan DDE Department of Environment DDE Department of Environment DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance and Infrastructure Improvement GICD Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Icad Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PR Performance Review PW Procurement Work RRCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WILCC Ward Level Coordination Committee | CE | Chief Engineer |
| CPTU Central Procurement Technical Unit CPU Comprehensive Planning Unit CPU Comprehensive Planning Unit CPU Comprehensive Planning Unit CPU Comprehensive Planning Unit DPD Detailed Area Plan DDE Department of Environment DDD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-G-P Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Project ICGIAP Inclusive City Governance Project ICGIAP Inclusive City Governance Project ILGA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayangani City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PR Performance Review PW Procurement Work RCC Rangpur City Corporation SC Steering Committee UMU Urban Management Unit WILCC Ward Level Coordination Committee | ChCC | |
| CPU Comprehensive Planning Unit CSCC Civil/Citizens Society Coordination Committee DAP Detailed Area Plan DOE Department of Environment DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Project IGGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MOLGROBAC Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WILCC Ward Level Coordination Committee | CoCC | Comilla City Corporation |
| CSCC Civil/Citizens Society Coordination Committee DAP Detailed Area Plan DOE Department of Environment DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DPSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance and Infrastructure Improvement GICD Governance Improvement and capacity development GOB Government of Bangladesh CGP City Governance Project Infrastructure Development Plan of the City Corporation IDPCC Infrastructure Development Plan of the City Corporation IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MoLGRD&C Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit Uman Management Unit Umu Urban Management Unit Uman Manag | CPTU | Central Procurement Technical Unit |
| DAP Detailed Area Plan DOE Department of Environment DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Project Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Icoal Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NCC Narayanganj City Corporation PRC Project Director PIUCC Project Injeetor PUCC Project Injeetor PUCC Rangpur City Corporation SCC Rangpur City Corporation NCC No Objection Certificate ODA Official Development Assistance PD Project Director PUCC Rangpur City Corporation SCC Rangpur City Corporation SCC Rangpur City Corporation SCC Rangpur City Corporation SCC Rangpur City Corporation PRE Performance Review PW Procurement Review PW Procurement Reposition Project UMU Urban Management Unit UVLCC Ward Level Coordination Committee | СРИ | Comprehensive Planning Unit |
| DOE Department of Environment DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MOEGRB&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate DDA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | CSCC | Civil/Citizens Society Coordination Committee |
| DPD Deputy Project Director DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Enance MOLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | DAP | Detailed Area Plan |
| DPHE Department of Public Health and Engineering DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | DOE | Department of Environment |
| DPP Development Project Proposal DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | DPD | Deputy Project Director |
| DSM Design, Supervision, and Monitoring DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Improvement and capacity development GOB Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangpur City Corporation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | DPHE | Department of Public Health and Engineering |
| DTL Deputy Team Leader E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | DPP | Development Project Proposal |
| E-GP Electric Goods Procurement FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Finance MOLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangpur City Corporation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | DSM | Design, Supervision, and Monitoring |
| FSMP Feasibility Study and Master Plan Review GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Governance Froject ICGIAP City Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangpur City Corporation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | DTL | Deputy Team Leader |
| GCC Gazipur City Corporation GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Government of Bangladesh GOB Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RRCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | E-GP | Electric Goods Procurement |
| GII Governance and Infrastructure Improvement GICD Governance improvement and capacity development GOB Government of Bangladesh CGP City Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | FSMP | Feasibility Study and Master Plan Review |
| GICD Governance improvement and capacity development GOB Government of Bangladesh CGP City Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MOLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | GCC | Gazipur City Corporation |
| GOB Government of Bangladesh CGP City Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | GII | Governance and Infrastructure Improvement |
| CGP City Governance Project ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | GICD | Governance improvement and capacity development |
| ICGIAP Inclusive City Governance Improvement Action Program IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | GOB | Government of Bangladesh |
| IDPCC Infrastructure Development Plan of the City Corporation JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | CGP | City Governance Project |
| JICA Japan International Cooperation Agency LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | ICGIAP | Inclusive City Governance Improvement Action Program |
| LA Loan Agreement LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | IDPCC | Infrastructure Development Plan of the City Corporation |
| LGD Local Government Division LGED Local Government Engineering Department MOF Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | JICA | Japan International Cooperation Agency |
| LGED Local Government Engineering Department MOF Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | LA | Loan Agreement |
| MOF Ministry of Finance MoLGRD&C Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | LGD | Local Government Division |
| Molgrd Ministry of Local Government Rural Development & Cooperatives MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | LGED | Local Government Engineering Department |
| MP Master Plan NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | MOF | Ministry of Finance |
| NCC Narayanganj City Corporation NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | MoLGRD&C | Ministry of Local Government Rural Development & Cooperatives |
| NOC No Objection Certificate ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RPCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | MP | Master Plan |
| ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | NCC | Narayanganj City Corporation |
| ODA Official Development Assistance PD Project Director PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | NOC | No Objection Certificate |
| PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | ODA | · |
| PIUCC Project Implementation Unit at City Corporation PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | PD | · |
| PR Performance Review PW Procurement Work RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | | · |
| RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | PR | |
| RpCC Rangpur City Corporation SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | | |
| SC Steering Committee TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | | |
| TCP Technical Cooperation Project UMU Urban Management Unit WLCC Ward Level Coordination Committee | | |
| UMU Urban Management Unit WLCC Ward Level Coordination Committee | | |
| WLCC Ward Level Coordination Committee | | · |
| GWG Governance Working Group | | |
| | GWG | Governance Working Group |

1. Project Description

1.1 Project Objective

The objective of the "Inclusive City Governance Project" (the Project) is to improve public services and promote economic opportunities in the target five (5) City Corporations by strengthening the city governments' administrative capacity and improving urban infrastructure, thereby contributing to the economic growth and the living environment improvement in the target City Corporations.

1.2 Necessity and Priority of the Project

Consistency with development policy, sector plan, national/regional development plans and demand of target group and the recipient country.

1.3 Background

Bangladesh has experienced increased urbanization since independence. In 2012, the estimated total population of the country was 154.69 million of which 29.0 percent (44.86 million) was urban. The urban population growth rate is 2.92% per annum (World Bank 2012), much higher than total population growth rate of 1.37% (Bangladesh Bureau of Statistics 2011). At existing growth rates, it is expected that the country's urban population will reach about 110 million or half of the population by 2035. The reasons for the rapid population growth in urban area are as follows; i) the high natural increase in urban population; ii) the territorial expansion of urban areas; and iii) rural to urban migration. At present urban dwellers constitute about 30 percent of the total populations of Bangladesh, but their contribution to GDP is more than 60 percent indicating that the productivity of labor in urban areas is much higher than in rural areas.

Two types of urban local government exist in Bangladesh e.g. the City Corporation (CC) and the Pourashava. Generally, in the Divisional Level, CC functions whereas Pourashavas function in other towns. At present there are 11 (eleven) CCs and 319 Pourashavas in the country. CCs are playing an important role in the national development resulting from rapid growth in these urban centers.

1.4 Development policy, sector plan, national/regional development plans

(a) The Sixth Five Year Plan 2011-2015(2010) (SFYP)

The SFYP emphasize the importance of the development of sound urban institutions and the improvement of city governance. SFYP mentions that the strategies for "urban transition management" include: improving city governance, balanced development of urban centers, urban resource mobilization, sound real estate market, facilitating NGO improvement in housing, taking steps for better urban land management, better environmental management, sustainable urban transportation, provision of infrastructure/services, reducing urban poverty.

The Draft Final Seventh Five Year Plan 2016-2021 (SFYP) emphasizes three fundamental principles of governance:

- (i) ensuring the rule of law,
- (ii) avoiding political partisanship, and
- (iii) building a society free from corruption.

These basic principles also guide the articulation and implementation of development programs thus forming the institutional framework, fundamental reforms, improvement in administration capacity and a strong anti-corruption strategy, and good governance in urban sectors.

(b) The draft National Urban Sector Policy (2011) (NUSP)

NUSP has objectives: to ensure regionally balanced urbanization through decentralized development and hierarchically structured urban system; to devolve authority at local urban level, and strengthen local governments through appropriate powers, resources and capabilities so that local governments can take effective responsibility for a wide range of functions; and to develop and implement urban management strategies and governance arrangements for enhancing complementary roles urban and rural areas in sustainable development.

(c) City Corporation Act (2009)

Before 2008, there were 6 (six) City Corporations in Bangladesh and there are 6 individually-formed "Act" for each CC. In 2009, for managing the rapid urbanization, LGD unified those individual Acts and newly enacted into "City Corporation Act". It is supposed, the number of CCs will be increased in near future, so that the government needs to improve the legal system on City Corporation.

1.5 Rationale of target area selection and overall project design

1.5.1 Needs for inclusive urban development

Urbanization is the key contributor to the strong growth of industries and the social development. But at the same time, urban congestion and pollution now threaten city dweller's life and future economic growth.

(a) Needs for urban infrastructure development

The development of urban infrastructure has not kept pace with rapid urbanization, causing an acute shortage in urban infrastructure and services like piped water, sewerage, drainage, roads and bridges. As roads and bridges have insufficient capacity to meet growing traffic volume, traffic jams in city centers limit access to economic opportunities and social services. Rapid urbanization is largely attributed to immigration be in low income group settling in urban slums without access to basic services. Rapid urbanization has been posing adverse environmental and social consequences.

(b) Weak urban governance

Although the City Corporation Act (2009) clearly mentions that CCs are the Local Government Institutions mandated to provide service to the urban citizens, CCs do not have enough capacity to provide those services to their dwellers. The reasons of CC's weak urban governance are:

- (i) shortage of manpower;
- (ii) financially vulnerability;
- (iii) incompetence of officers;
- (iv) the limited power for recruitment; and the absence of participatory planning process and system.

(c) Lack of coordination among stakeholders

The involvement of a number of institutions in the management of affairs of city areas has resulted in gross overlapping of functions and lack of coordination. Such plurality generated by the municipality within institutions in planning, implementation and development approaches results in uncoordinated manner, which in fact create more problems.

(d) Lack of Inclusive Urban Planning

CCs were originally created for planning and management of urban areas. Later on separate planning and development organizations were created such as Rajdhani Unnayan Kartripakkha (RAJUK) and Chittagong Development Authority (CDA). The development authorities in these cities are authorized to undertake local urban planning as well as infrastructure and site development activities for housing, commercial and industrial use. The authorities are also empowered to exert development control functions. The effectiveness of these authorities, however, is generally limited by such factors as inadequate management and financial system, multiplicity of institutions with urban development function within their jurisdictions, uncoordinated development, and lack of integration with other agencies.

1.5.2 Continuity of JICA's Assistance

To find out the appropriate functional and institutional structure for the CC, GOB requested the Government of Japan to implement a technical cooperation project to cover all aspects for establishing "Inclusive City Government" with a view to meeting the future demand and efficient management of urban development. Under the Record of Discussion between Japan International Cooperation Agency (JICA) and GOB, JICA dispatched the Expert Team for Technical Cooperation Project (the JICA TCP Team) and, together with Local Government Division (LGD) and Local Government Engineering Department (LGED), launched "The Project for Developing Inclusive City Government for City Corporation" (the JICA TCP) in November 2012. The JICA TCP has developed

- (i) governance improvement programs and
- (ii) infrastructure development plan based on CC's future vision through the discussion with CCs, LGD and LGED. Based on the above mentioned outputs from the JICA TCP, LGED and JICA formed the Loan Project to establish "Inclusive City Governance".

2. Scope of Works

2.1 Project Components

The CGP comprises of four components are:

Component 1: Governance improvement and capacity development,

Component 2: Urban infrastructure development,

Component 3: Implementation support for equipment procurement, and

Component 4: Consulting service.

The project will address urban infrastructure development in parallel with governance improvement of each target CC during the project period. City Corporations focused on will be:

Narayanganj City Corporation Comilla City Corporation Rangpur City Corporation Gazipur City Corporation Chittagong City Corporation

This Monthly Progress Report summarizes the Consulting Services for Governance and Infrastructure Improvement (GII) through the current cycle of activities, problems and/or issues, and its resolutions with three sub-teams such as (1) Governance Improvement and Capacity Development (GICD), (2) Design, Supervision and Monitoring (DSM), and (3) Feasibility Study and Master Plan Review (FSMP).

2.2 Scope of GII CGP Consultants

(a) Management Unit (GII)

This unit consists of the Team Leader and Financial Management Specialist with supporting staff to control over three subteams such as GICD, DSM and FSMP.

(b) Governance Improvement and Capacity Development (GICD)

GICD sub-team undertakes enhancement of CC Governance through ICGIAP implementation and makes collaboration with prospective JICA Technical Cooperation Project on Governance. Two sub-components include:

Table 2.2.1 Summary of Governance Activities by GICD (Original)

| GICD Component | Contents | Description |
|-------------------------|---|---|
| Sub component 1-1 | Inclusive City Governance Improvement Action Program (ICGIAP) (2) | To support each CC on the governance with: (i) Accountability; (ii) Participation; (iii) Legal Framework; and (iv) Transparency. To support to implement the administrative reform action plan (ARP) to achieve city incisiveness. To be supported by JICA's Governance Technical Cooperation Project through: (i) Improvement of Legal Framework of each CC; (ii) Restructure of organization of each CC (iii) Capacity Development of each CC; and (iv) Exchange of know-how among cities in |
| Sub component 1-2 | Capacity (1) Development | Bangladesh and Japan. To support capacity development of: (i) City Officials of each CC; (ii) Mayor and Councilors of each CC; (iii) GOB officials; and (iv) Contractors through: - Skill-up Training; - ICT enhancement; - Establishment of CRC; - Exchange visit and Best Practice Dissemination Program; - Waste Management Activities; and - Poverty Reduction Program) To be supported by JICA's Governance TCP with their pilot activities. |

(c) Design, Supervision and Monitoring (DSM)

DSM sub-team works for the preparation and implementation of the infrastructure projects categorized as Batch 2, while it will support each CC for implementation of Batch 1 sub-projects when necessary. Table 1-1 summarizes sub-component of DSM:

Table 2.2.2 Summary of Infrastructure Subprojects by DSM (Original)

| DSM Component | Contents | Description |
|-------------------|--|--|
| Sub component 2-1 | Urban roads (include bridges, flyovers and culverts) | Upgrading of at least 58 urban roads (Total 419.99 km) in 5 CCs to provide efficient road access between economically and socially important locations, such as Export Processing Zone (EPZ), markets, hospital, and schools. |
| Sub component 2-2 | Drainage facilities | Improvement of drainage facilities (Total 196.47 km) in 5 CCs to reduce inundation and water logging of rainwater, sewage, and wastewater. |
| Sub component 2-3 | Water supply system | Installation of 6 water supply systems to improve citizen's access to safe water by: (1) rehabilitation and expansion of piped water supply system, (2) construction of production tube wells with pump house. |
| Sub component 2-4 | Bus & truck terminal | Improvement of 2 bus and truck terminals to improve efficiency of passenger and freight transport, enhance economic potential, and mitigate traffic congestion by reducing the number of stopping and parking of buses and trucks at roadside. |
| Sub component 2-5 | Street lights | Installation of streetlights to enhance road safety and public security which includes; (1) installation of streetlights and poles, and (2) switching to energy saving light bulbs. |
| Sub component 2-6 | School cum cyclone shelter | Construction of 8 school cum cyclone shelters in coastal area of Chittagong CC. |

(d) Feasibility Study and Mater Plan Review (FSMP)

FSMP sub-team will review the existing master plan and/or relevant urban development plans of CCs, and conduct feasibility studies in the target 5 CCs. The FS covers transport, water supply, drainage, sanitation, solid waste management, land reclamation and municipal facilities etc. The output of FS (probable subprojects) will be link with other investment project in planned way such as for future infrastructure development projects.

Table 2.2.3 Summary of FSMP Activities Currently Underway by FSMP

| | | Tramp Activities Currently Oriderway by Family | | | | |
|--------------------|------------------|--|--|--|--|--|
| FSMP Component | City Corporation | Description | | | | |
| Sub component 3-1: | | | | | | |
| Feasibility Study | Narayanganj | (1) Fourth Shitalokha River Bridge Construction | | | | |
| | | (2) Water supply, solid waste management projects | | | | |
| | Comilla | (3) Gomti River Embankment Road Construction | | | | |
| | | (4) Surface Water Treatment Plant, Drainage, and Sewerage projects | | | | |
| | Rangpur | (5) Upgrading of Urban Roads | | | | |
| | | (6) Water Supply, Solid Waste Management Projects | | | | |
| | Gazipur | (7) Turag River Bridge Construction | | | | |
| | | (8) Rail Flyover Construction | | | | |
| | Chittagong | (9) Drainage System Improvement | | | | |
| Sub component 3-1: | | | | | | |
| Master Plan Review | Narayanganj | - RAJUK preparing a new MP for 2015-2035 | | | | |
| | | - LGED supporting the preparation of Action Area Plan | | | | |
| | | - FS for the fourth bridge over Shitalakhya river | | | | |
| | | - Review of Strategic Transport Plan (RSTP) for Greater Dhaka funded | | | | |
| | | by JICA | | | | |
| | Comilla | A new MP has been prepared by LGED | | | | |
| | Rangpur | A new MP has been prepared by LGED | | | | |
| | Gazipur | - RAJUK is preparing a new MP for 2015-2035 | | | | |
| | | - LGED is going to support GCC to elaborate Action Area Plan | | | | |
| | | - Review of Strategic Transport Plan (RSTP) for Greater Dhaka funded | | | | |
| | | by JICA | | | | |
| | Chittagong | - MP for 1995-2015 | | | | |
| | - | - WB has a plan to elaborate Strategic Transport Plan | | | | |
| | | - ADB is planning to start MP | | | | |

3. Progress of Consultancy Services During July, 2018

3.1 Progress of Governance Improvement and Capacity Development (GICD)

Summary

CC Completion of 13 Trigger Activities

The GICD sub-team has successfully completed support to the 5 CCs to achieve all 13 ICGIAP trigger activities assessed in the 2- performance review held in June 2018. All CCs completed the 13 activities at the minimum satisfactory level as well as 10 activities at the fully satisfactory level.

Completion of ICGIAP Planning and Budgeting for FY 2018-19

The GICD team has prepared the GICD work plan and also training plan for FY 2018-19. In parallel, the team has supported to prepare CC Annual Action Plan for FY 2018-19.

A draft budget has been prepared for ICGIAP implementation in each CC and each CC has included provision for ICGIAP-related expenses in the CC budget for FY 2018-19. CCs are responsible for ICGIAP implementation and from the previous FY 2017-18 they started to keep provisions in their annual budget for implementation expenses. This annual provision is now a standard feature of each CC FY budget.

New Actions to Support CC Progress in July 2018

- IT and Communications: GICD supported CCs to:
 - o Finalize the impact assessment survey report on SMS dissemination system of each CC;
 - Send more than 10,000 SMS to registered citizens under SMS dissemination system in each CC reminding them to pay their holding tax;
 - o Hold a Mass Public Meeting in NCC on 18 July 2018.

• Governance and Organizational Improvement: GICD facilitated CCs to:

- Conduct meetings with community workers (Community Organizer, Health Workers and Teachers) to provide hands on support for smooth running of PRAP activities. In all CCs, registers maintained by the community workers were checked and technical support provided to ensure their proper maintenance.
- Formulate training plans in all 5 CCs under Capacity Development Units (CDUs) based on ARP strategic plans to promote their implementation in each department.
- o Implement KAIZEN in each department as per their plan for FY 2018-19.
- o Prepare and update databases on Savings activities under PRAP

• Finance and Tax Management: GICD supported the CCs to:

- Carried out interim assessments and prepare report;
- Maintain fixed asset registers and updates;
- o Provide on the job training on MSU software in NCC, CoCC and RpCC;
- Keep budget provisions for ICGIAP implementation in all 5 CC annual budgets;

• Participation and Poverty Reduction: The GICD team supported CCs to:

- o Conduct one WLCC meeting in each Ward within the quarter;
- Revise Citizen Charter and make it available in CC Web-site;
- Organize Community Group (CG) members and motivate them to conduct solid waste management activities in targeted wards of each CC;

Urban Planning and Waste Management: The GICD team supported CCs to:

- o Review and update Infrastructure Development Plan (IDP) in each CC;
- o Follow-up on community based SWM program in the pilot wards in each CC;
- o Identify illegal buildings and land use that violates occupancy rules, building codes, and land use regulations and prepare report for all 5 CCs;
- Insert budget provision for O&M Plan implementation expenses in all CCs;
- o Review relevant secondary data on the sanitation situation in each CC;
- Prepare situation analysis reports to improve the sanitation situation and forecast sanitation demand in each
 CC.

Continuing Actions to Support CC Progress

_

Table 3.1.1: GICD Actions during the Month of July 2018

| GICD Specialists & | ICGIAP Area & Activities | | |
|--------------------|--|---|--|
| Facilitators | | | Actions by GICD Specialists & Facilitators |
| IT | Area 1 (IT, openness and communications) | • | Assisted the CCs to (i) Ensure CRC survey result in CC web-site; (ii) update websites and upload tender notices in each CC; (iii) implement CISC operations according to approved plans and budget; (iv) hold MCC meeting in each CC. |
| Governance | Areas 2 (administrative/ organizational improvement) | • | Assisted the CCs to (i) continue implementing departmental KAIZEN as per CC work plans and update work plan for FY 2018/19; (ii) regular updating group savings database under PRAP; (iii) conduct SC meetings in each CC; and (iv) implement ARSP in each CC. |
| Finance | Areas 3 & 4 (tax and financial manage3ment) | • | Assisted the CCs to (i) provide on the job training to manage MSU software for interim period until IFMS has been developed; (ii) update rates of non-tax revenue sources (fees, lease, rent, etc.) in accordance with Model Tax Schedule; (iii) regular updating micro-credit database under PRAP; and (iv) keep books of accounts in each CDC under PRAP in all 5 CCs. |
| Participation | Area 5 (citizen participation and poverty reduction) | • | Assisted the CCs to facilitate PRAP activities (in 30 communities in each CC). Assisted CCs to (i) ensure on-time deposit of savings in respective bank accounts; (ii) run pre-primary school programs (10 schools in each CC); (iii) run primary health care programs; (iv) implement small infrastructure development (i.e. footpaths, drains, latrines, tube-wells and streetlights); and (v) distribute micro-credit among selected PG members as per guidelines. |
| Urban Planning | Area 6 (urban planning) + Area 2.1 (CDCC) + Area 2.7 (CPU) + Area 5.5 (PRAP: CAP) | • | Assisted the CCs to (i) conduct regular CPU meetings to produce plans and reports on O&M (ii) compile information on identified illegal land use and prepare reporting; and (iii) compile information on environmentally vulnerable activities and prepare reporting. |

Table 3.1.2: Summary of CC's Progress on ICGIAP Tasks

| | Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | | |
|-----|---|--|---|----------------------------|---|------|------|-----|------|--|
| | | | | Medilo | NCC | CoCC | RpCC | GCC | ChCC | |
| 1.1 | Initiate e- governance activities | Long time plan to expand e-governance set, and activities implemented | Task 4: Visit some of the other city corporations that have introduced egovernance in some of their service delivery mechanism as a part of training | Training report | Υ | Υ | Y | Υ | Υ | |
| | | accordingly | Task 5: To develop city corporation web base MIS software with dynamic website and establish any kind of e-services with SMS system | Snapshot of website | Р | Υ | Y | Υ | Υ | |
| | | | Task 6: Set up long term plan to gradually extend the area of e-governance in the CCs for the benefit of its citizens and communities, and submit to the Standing Committee for examination and to City Council meeting for approval. | MCC report | Υ | Y | Y | Υ | Υ | |
| | | | Task 8: Continue practice of e-governance in trial and error process with efforts for continuous implementation / updating | MCC report | Υ | Y | Y | Υ | Y | |
| Not | | actions during the month: | | | | | | | | |
| • | None. | | | | | | | | | |
| 1.2 | Establish & operationalize Mass Communicatio n Cell (MCC) | At least 5000 additional citizens (Total 10,000) registered in SMS information | TOR a) MCC prepares annual plan for information dissemination activity with budget, and examined by Standing Committee of Communication | Annual Plan with budget | Υ | Y | Y | Υ | Υ | |
| | dissemination system | b) The annual plan and budget submitted to CSCC and City Corporation meeting for approval. | Minutes of CSCC & CC meeting | Υ | Y | Y | Υ | Υ | | |
| | | | c) MCC prepares message and materials and develop campaign and dissemination plan for implementation according to plan | Campaign report | Υ | Y | Y | Υ | Υ | |
| | | | d) Message and contents of materials and campaign approved by Mayor | Approved messages | Υ | Υ | Y | Υ | Υ | |
| | | | e) MCC disseminates message/ materials | MCC report | Υ | Υ | Υ | Υ | Υ | |

| Area/Activity | Performance Criteria | mance Criteria ICGIAP Tasks for FY 2018/19 | | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | | |
|--|---|---|--|--|------|------|-----|------|--|
| | | | Means | NCC | CoCC | RpCC | GCC | ChCC | |
| | | /updated information to the public through SMS, local newspapers, publicity boards, leaflets, posters, stickers, miking, cable TV, website and campaign activities such as rally etc. at least twice a year | with SMS messages | | | | | | |
| | | f) Hold meeting on MCC at least one in each quarter or when required | Meeting minutes | Υ | Υ | Υ | Υ | Υ | |
| | | g) MCC prepare SMS record keeping system | SMS record | Υ | Υ | Υ | Υ | Υ | |
| | | h) MCC prepare City Corporation Annual Report and conduct impact survey on SMS information dissemination | Impact survey report | Υ | Υ | Y | Υ | Р | |
| | | i) Standing committee of communication reviews the work of the MCC twice a year | Meeting minutes of standing committee | Υ | Υ | Y | Υ | Y | |
| | | j) MCC provides support to meet with mass public of City Corporation | Meeting report | Υ | Υ | Υ | Υ | Υ | |
| Noteworthy CC-level a None. | actions during the month: | | | | | | | | |
| 1.3 Establish City Information Service | Increase area of service in CISC. | Task 5: Conduct training for information service | Training report | Υ | Υ | Υ | Υ | Υ | |
| Center (CISC) | | Task 6: Operate CISC, and produce annual report | Annual Report | Υ | Υ | Υ | Υ | Υ | |
| | | Task 7: Review operation of CISC | Annual Report | Υ | Υ | Υ | Υ | Υ | |
| | | Task 8: Operation plan with specific budget plan produced, and CISC operated according to the operation plan | Annual Report | Υ | Y | Y | Υ | Y | |
| | | Task 9: Produce report annually | Annual Report | Υ | Υ | Y | Υ | Υ | |
| Noteworthy CC-level a None. | actions during the month: | | | | | | | | |
| 1.4 Organize mass public | Report on Mass Public Meeting produced and | Task 1: MCC selects issues to be discussed in mass public meeting | Meeting minutes | Υ | Υ | Y | Υ | Υ | |
| meetings | displayed | Task 2: The issues are examined by standing committee of communication, | Meeting minutes | Υ | Υ | Υ | Υ | Υ | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | |
|--|--|---|------------------------|---|------|------|-----|------|
| | | | Means | NCC | CoCC | RpCC | GCC | ChCC |
| | | and approved by CSCC, and City Parisad | | | | | | |
| | | Task 4: Organize logistics | Meeting minutes | Υ | Υ | Υ | Υ | Υ |
| | | Task 5: Hold public mass meeting (discuss the issues and propose resolutions) | Meeting minutes | Υ | Υ | Р | Р | Υ |
| | | Task 6: Collect questionnaire on public mass meeting | Meeting minutes | Υ | Υ | Р | Р | Υ |
| | | Task 7: Produce report on discussion, resolution and result of questionnaire, and display through e-governance system | Meeting Resolution | Υ | Υ | N | Ν | Υ |
| | | Task 8: MCC makes plan of public mass meeting with specific budget for next year | MCC Report | Υ | Y | N | N | Υ |
| Noteworthy CC-level : None 2.1 Establish & | actions during the month: Composition and TOR | | | | | | | |
| operationalize City Development Coordination | of CDCC reviewed and proposed to Urban Wing, LGD | Task 1: Form CDCC as per composition in City Corporation Meeting. | Meeting minutes | Υ | Y | N | N | Υ |
| Committee (CDCC) | | Task 2: Issue official letter of formation of City Development Coordination Committee (CDCC) by Mayor, and delivered to member. | Mayor signed letter | Υ | Υ | N | Z | Υ |
| | | Task 3: Hold workshop on CDCC and explain "Composition" , "Terms of Reference", guideline for operation to members of CDCC | Workshop Report | Υ | Υ | N | N | Υ |
| | | Task 4: Hold CDCC meeting quarterly and m | ninutes prepared | | | | | |
| | | a) 1st CDCC meeting | Meeting minutes | | | | | |
| | | b) 2nd CDCC meeting | Meeting minutes | | | | | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | |
|---|---------------------------------------|---|--|--|------|------|-----|------|
| | | | Mealis | NCC | CoCC | RpCC | GCC | ChCC |
| | | c) 3rd CDCC meeting | Meeting minutes | | | | | |
| | | d) 4th CDCC meeting | Meeting minutes | | | | | |
| | | Task 5: Review activities of CDCC, propose new composition and TOR to Urban Wing, LGD to establish legal framework. | Meeting minutes | Υ | Υ | Y | Υ | Υ |
| | | Task 6: Continue CDCC according to new TOR | Meeting minutes | Υ | Υ | Υ | Υ | Υ |
| Noteworthy CC-level a None. | ections during the month: | | | | | | | |
| 2.2 Establish Administrative Reform Committee (ARC) | At least one strategic plan initiated | Task 1: Circular for formation of ARC produced by Mayor | | Υ | Υ | N | N | Υ |
| | | Task 2: Form ARC | | Υ | Y | N | N | Y |
| | | Task 3: Hold workshop on Administration Reform Plan (ARP), and explain "Composition", "Terms of Reference", guideline for operation to members of ARC | Workshop Report / Meeting Minutes | Υ | Y | N | N | Y |
| | | Task 5: Request head of departments to review related parts of Function Analysis Sheet for ARP (functions, detail activities, present situation, 5 year target). | Request letter of the CEO to the members of ARC | Υ | Υ | Y | Υ | YY |
| | | Task 6: Review "area", "issue" and "activity" in ARP, and discuss detail strategies to implement it. | Resolution of the meeting | Υ | Y | Y | Υ | Y |
| | | Task 7: Produce ARP strategic plan for each issue | ARP Plan | Υ | Υ | Y | Υ | Υ |
| | | Task 8: Produce draft by-law for specific | Draft report of | N/A | N/A | N/A | N/A | N/A |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | |
|---|---|--|---|--|------|------|-----|------|
| | | | Medils | NCC | CoCC | RpCC | GCC | ChCC |
| | | area | by-law | | | | | |
| | | Task 9: Submit ARP strategic plan to CSCC and City Corporation meeting for approval | CSCC meeting resolution. | Υ | Υ | Υ | Υ | Υ |
| | | Task 10: Request Capacity Development Unit to formulate training program based on ARP strategic plan | Request letter | Υ | Υ | Υ | Υ | Υ |
| | | Task 11: Promote implementation of strategic plan of each department | Report | Υ | Υ | Υ | Υ | Υ |
| | | Task 12: Review achievement of ARP and produce report annually (report attached in CC annual report) | ARP report | Р | Р | Р | Р | Р |
| Noteworthy CC-level a None. | actions during the month: | | | | | | | |
| 2.3 Clarify vision and mission of each department | Review Vision & mission | Task 3: Vision and Mission are displayed in Citizen Charter and website | Vision and Mission are displayed in CCs Citizen Charter and disseminate website | Υ | Y | Y | Y | Υ |
| | | Task 4:Vision and Mission are reviewed | Review minutes | Υ | Y | Y | Υ | Υ |
| Noteworthy CC-level a None. | actions during the month: | | | | | | | |
| 2.4 Establish Capacity Development Unit | At least one Kaizen activities implemented by each department | Task 1: CDU is formed and approved by CC Meeting. | CDU formation Letter | Υ | Y | N | N | Υ |
| (CDU), which will then formulate training program | and report on capacity development produce by CDU | Task 2: Letter is issued by Mayor and circulate to the members. | Mayor signed letter | Υ | Υ | N | N | Υ |
| araming program | ру Сро | Task 3: Hold workshop on CDU operation. | Workshop report | Υ | Υ | N | N | Υ |
| | | Task 4: Formulate Program for technical training and Kaizen activities with budget plan | CDU report | Υ | Y | Y | Y | Υ |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | | re progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) and brief description on actions/progress in each CC | | | | |
|--|---|---|--|------------|---|------|-----|------|--|
| oteworthy CC-level a None. 5 Revise job escriptions oteworthy CC-level a None. All CCs e 6 Initiate kaizen | | | Means | NCC | CoCC | RpCC | GCC | ChCC | |
| | | Task 5: Conduct the technical training according to schedule | Report | Υ | Υ | Y | Υ | Υ | |
| | | Task 6: Produce report on capacity development | Report | Υ | Υ | Υ | Υ | Υ | |
| · · · · · · · · · · · · · · · · · · · | actions during the month: | | | | | | | | |
| 2.5 Revise job descriptions | Job descriptions reviewed | Task 1: Review functions of CC by concerning department | Review report | Υ | Υ | Y | Р | Υ | |
| | | Task 2: Job description is revised according to the functions in Act by each department | Report | Υ | Υ | Y | Р | Υ | |
| | | Task 3: CDU reviews job description | Report Y Y | Υ | Υ | Р | Y | | |
| | | Task 4: Revised job description approved by City Corporation meeting | Approval letter | Υ | | Υ | Р | Υ | |
| | | Task 5: New job descriptions is submitted to LGD for approval | Forwarding Letter | arding Y Y | Y | Υ | Р | Υ | |
| | | Task 6: Circulate the Job Description to all the officer and staff by official letter signed by Mayor. | Distribute job description by Mayor letter | Υ | Υ | Y | Р | Υ | |
| | | Job descriptions are reviewed by CDU | Review report by CDU | Υ | Y | Y | Р | Υ | |
| | actions during the month: except GCC have submitte | d job descriptions to LGD and are awaiting f | or approval. | | | | | | |
| 2.6 Initiate kaizen activities | activity implemented | Task 1: Prepare Kaizen Implementation guideline as per PCO direction. | Training report | Υ | Y | Y | Υ | Υ | |
| | in each department | Task 2: One Officer nominated by of each department participate in Kaizen training | Nomination Letter | Υ | Y | Y | Υ | Υ | |
| | | Task 3: Conduct Kaizen training for Work Improvement Team (WIT) members and ensure participation in Kaizen training | Training report | Υ | Y | Y | Υ | Υ | |
| | | Task 4: Work Improvement Team (WIT) propose Kaizen activity with budget to CDU | Kaizen Plan | Υ | Y | Y | Υ | Υ | |
| | | Task 5: CDU provides fund for kaizen implementation. | Fund allocation by | Υ | Υ | Υ | Υ | Υ | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | | |
|--|---|---|---------------------------------------|--|------|------|-----|------|--|
| | | | Micalis | NCC | CoCC | RpCC | GCC | ChCC | |
| | | | CC report | | | | | | |
| | | Task 6: Initiate Kaizen activities in each department | Report | Υ | Υ | Υ | Υ | Y | |
| | | Task 7: Each department implement Kaizen activity, submit quarterly progress report to CDU | Report | Υ | Y | Y | Υ | Y | |
| | | Task 8: CDU conduct monitoring by progress report and field visit | Report | Υ | Υ | Y | Υ | Y | |
| | | Task 9: CDU compile the report and present to City Corporation meeting. | CDU report | Υ | Υ | Y | Υ | Υ | |
| | | Task 10: CDU compiles final report from the report produced by each department | Compiles final report | Υ | Y | Υ | Υ | Υ | |
| | | Task 11: Final report submitted to Mayor, and best practice prize given to one department | Final report submitted to Mayor | Υ | Y | Υ | Υ | Υ | |
| | | Task 12: Achievement of Kaizen displayed on website | Displayed on website | Υ | Υ | Y | Υ | Υ | |
| • None. All depa | actions during the month: rtments of all CCs have im | plemented at least 4 kaizen work improven | nents each. | | | | | | |
| 2.7 Establish & operationalize Comprehensive | CPU initiates activity based on policy paper | Task 1: Initiate discussion on development policy according to vision and strategy of CC as well as master plan | Meeting Resolution | N | N | Р | Р | N | |
| Planning Unit (CPU) | | Task 2: Form task force in each sector as per direction of PMO for prioritized issue to make comprehensive strategic paper | Office Order | N | N | N | N | Υ | |
| | | Task 3: The Task force will responsible for situation analysis of each sector and identify the future demand and prepare draft short and long term plan | Short and Long term Plan | N | N | N | N | N | |
| | | Task 4: Review the IDPCC and update the inclusive list in different sector and follow the rolling plan as per IDPCC | IDP List | Υ | Υ | Υ | Υ | Υ | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= do started, Blank= not yet due and not started) Add brief description on actions/progress in each | | | |) |
|--------------------------------|---|--|-----------------------|---|------|----------|--|------|
| | | | Means | NCC | CoCC | RpCC | y Y Y Y Y Y Y Y Y Y Y Y Y Y | ChCC |
| | | guideline | | | | | | |
| | | Task 5: Conduct CPU meeting monthly and prepare minutes and submit to PMO and concern officer | Meeting Resolution | Υ | Υ | Υ | Υ | Υ |
| | | Task 6: CPU conduct meeting with the standing committee of Planning, civic Service development and take suggestions about the Planning of CC | Meeting Resolution | Υ | Υ | Y | Υ | Y |
| | | Task 7: CPU will present their activities in the city corporation meeting and submit report to Mayor and Chief Executive Officer | Report | Υ | Υ | Y | Y | Y |
| · | actions during the month: ating for CoCC, GCC, and F | RpCC is expected to be completed by mid-Ju | lv. | | | <u>.</u> | | |
| 2.8 Activate Standing | All standing committees hold | Task 1: Assign officer to establish the standing committees with specific TOR | Office letter | Υ | Υ | Y | Υ | Y |
| Committees | meeting monthly and produce annual report | Task 2: Standing Committees review TOR (if any) | Review report | Υ | Υ | Y | Υ | Υ |
| | | Task 3: Propose TOR for standing Committees to CC meeting for approval | Meeting Minutes | Υ | Υ | Υ | Υ | Υ |
| | | Task 4: Assigned concerning officer initiates activity of standing committee | Office letter | Υ | Υ | Y | Υ | Υ |
| | | Task 5: Standing committees hold monthly meeting, prepare minutes and submit to Mayor to discuss in the City Corporation meetings | Meeting minutes | Υ | Y | Y | Υ | Y |
| | | Task 6:Every standing committee produce annual report | Report | Р | Р | Р | Р | Р |
| Noteworthy CC-level None. | actions during the month: | | <u> </u> | | | | | |
| 2.9 Prepare and publish Annual | Annual Administrative Report is prepared in | Task 1: Prepare annual report along with general description, brief budget, | Draft report | Р | Р | Р | Р | Р |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | | progress (Y =com started, Blank= r brief description | ot yet due a | nd not started |) |
|---|--|--|-----------------------------------|-----|--|--------------|----------------|------------------------------------|
| | | | Medils | NCC | CoCC | RpCC | GCC | ChCC |
| Administrative Report | each CC and approved by City Parishad | development activities, existing manpower and updated basic data | | | | | | |
| | | Task 2: Compile functions achieved yearly in each department, standing committees, other committees and units | Compiles report | Y | Y | Р | Р | Y |
| | | Task 3: Summarize target functions to be achieved next year | Next year Plan | Р | Р | Р | Р | Р |
| Noteworthy CC-level None. | actions during the month: | | | | | | | |
| 3.1 Improve capacity/ efficiency of tax assessment | Linking system (holding tax ID and construction registration) created. | Task 6:Create link system between "holding tax ID number" and construction registration. (Holding tax ID (client ID) should register when construction registrations are processed). | Photocopy of Register | N/A | Y | Y | N/A | Y |
| • In case of GCC. | gistrations to link with CC h | on registrations and building permission ar holding tax ID numbers, however RAJUK has Task1: Identify missing holdings and bring | | | | operating | with ChCC by | sharing |
| interim tax assessment and | assessment carried | them to assessment registration. | Register | Y | Υ | Y | Y | (General assessment running) |
| increase collection | | Task 2:Prepare quarterly progress report and present it City Corporation meeting. | Situation assessment report | Υ | (General assessment running) | Υ | Υ | (General assessment running) |
| | | Task 3: Review progress of interim assessment linking with Finance and Establishment Standing Committee and place the report to CC monthly meeting. | Photocopy of Register | Υ | (General assessment running) | Υ | Y | (General assessment running) |
| | | Task 4: Prepare report and submit to PMO on a quarterly basis. | Quarterly Report | Υ | Υ | Υ | Υ | Y |
| | | Task 5: Tax collection efficiency should be increased up to 85% within 4 years after starting of the project. | Situation assessment report | Υ | Y | Υ | Υ | Y |
| | | Task 6: Continue the process even after the completion of the project. | Situation assessment | Y | Υ | Υ | Υ | Y |

| Area/Activity | Performance Criteria | rmance Criteria ICGIAP Tasks for FY 2018/19 Verificatio | | | started, Blank= | not yet due a | nd not started) | progress, N= due but not d not started) ogress in each CC | | |
|---|--|--|------------------------|-----|-----------------|---------------|-----------------|---|--|--|
| | | | Means | NCC | CoCC | RpCC | GCC | ChCC | | |
| General assessm | actions during the month: nents are running in CoCC ent done by RpCC during t | and ChCC. his month for 70 holdings and tax collected | l of Tk. 3,15.556. | | | | | | | |
| 3.3 Identify other sources of CC taxes | Finance and Establishment Standing Committee held at least 4 times annually. → Combined with 4.2 | Task 1: Examine re-identification of new tax sources which CCs can impose in their administrative area (e.g. clinic, lawyer, tobacco industry) following the taxation rule of LGD at Finance and Establishment Standing Committee. | Meeting Minutes | Υ | Y | Y | Υ | Υ | | |
| | | Task 2: Prepare proposal of new tax sources by Finance and Establishment Standing Committee and submit to City Corporation meeting for necessary action. | Meeting Minutes | Υ | Υ | Y | Υ | Υ | | |
| Noteworthy CC-level a None | actions during the month: | | | | | | | | | |
| 4.1 Introduce independent account system in water supply and waste management | Proper tariff examined | Task 2: Carry out cost recovery for O&M cost in water supply and waste management by properly adjusted water tariff and conservancy rate respectively | Financial Statement | Y | Y | Y | Y | Y | | |
| • | actions during the month: | | | | | | | | | |
| • None 4.2 Diversify earnings from CC services (e.g. markets, bus/truck terminals) | Finance and Establishment Standing Committee held at least 4 times annually. | Task 1: Examine diversification of business operated by CCs (including PPP) at Finance and Establishment standing committee, in order to increase earnings in CCs. | Meeting Minutes | | | | | | | |
| | | Task 2: Prepare proposal of new business activities at Finance and Establishment standing committee and submit to CC Council meeting for taking action following the CC Act2009. | Meeting Minutes | | | | | | | |
| | | (a) 1 st Finance and Establishment Standing Committee meeting for the FY | Meeting minutes | | | | | | | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | | progress (Y =con started, Blank= brief description | not yet due a | and not started |) |
|---------------------------------|---|---|------------------------|------------------|--|---------------|-----------------|----------------|
| | | | Wicaiis | NCC | CoCC | RpCC | GCC | ChCC |
| | | held. | | | | | | |
| | | (1) and 1 | | | | | | |
| | | (b) 2 nd Finance and Establishment | Meeting | | | | | |
| | | Standing Committee meeting for the FY held. | minutes | | | | | |
| | | (c) 3 rd Finance and Establishment | Meeting | | | | | |
| | | Standing Committee meeting for the FY held. | minutes | | | | | |
| | | (d) 4 th Finance and Establishment | Meeting | | | | | |
| | | Standing Committee meeting for the FY | minutes | | | | | |
| | | held. | | | | | | |
| Noteworthy CC-level None | actions during the month: | | | | | | | |
| 4.3 Establish integrated | Integrated computer systems implemented | Task 1: Develop and install the integrated computer systems which linked | Financial Statement | | | | | |
| computer-based | Systems implemented | accounting-tax database—budget (the | Statement | | | | | |
| financial | | systems included functions of Financially | | Υ | Υ | Υ | Υ | Υ |
| management | | Independent Accounting System and | | | | | | |
| system (IFMS) | | Reserve Fund for rehabilitation) in | | | | | | |
| | | cooperation with PMO / MSU Software | | | | | | |
| | | Task 2: Ensure implementation of the | Financial | | | | | |
| | | integrated computer systems by training | Statement | | | | | |
| | | staffs in CC (the systems included | | Υ | Υ | Υ | Υ | Υ |
| | | functions of Financially Independent Accounting System and Reserve Fund for | | | | | | |
| | | rehabilitation) / MSU Software | | | | | | |
| Noteworthy CC-level | Lactions during the month: | | | | | | | |
| None. This ac | | using MSU software. IFMS software to b | e used in 5 CCs w | vas to be develo | ped by an LGD | implement | ted, ADB fund | ed project but |
| | | | | | | | | |
| 4.4 Prepare | Complied with | Task 1: Prepare Financial Statement (FS: | Financial | | | | | |
| financial | | income & expenditure statement) within | Statement | | | | | |
| statements and conduct internal | | one month of the closure of the fiscal | | Υ | Υ | Υ | Υ | Υ |
| audit | | year. | | | | | | |
| - Guart | | | | | | | | |
| | | Task 2: Submit the FS and present relevant | Audit Report | | | | | |
| | l | documents in order for the internal audit | | | | | | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Means Had Brief description on detains, progress in each ee | | | ed, Blank= not yet due and not started description on actions/progress in ear CoCC RpCC GCC | | |
|---|---------------------------|--|---|------------------|----------------|---|---------------|------------|
| | | | Means | NCC | CoCC | RpCC | GCC | ChCC |
| | | department to carry out audit and to | | | | | | |
| | | prepare report within three months of | | | | | | |
| | | each fiscal year. | | | | | | |
| | | Task 3: Submit audit report to City | Audit Report | | | | | |
| | | Corporation meeting and PMO. | | | | | | |
| | | Task 4: Review the audit observation | Meeting | | | | | |
| | | made by Standing Committee in the CC | Minutes | | | | | |
| | | monthly meeting and suggests | | | | | | |
| | | appropriate actions. | Official Latter | | | | | |
| | | Task 5: Correct and improve the financial | Official Letter | | | | | |
| | | and accounting system based on the decision of the CC monthly meeting and | | | | | | |
| | | initiate disciplinary action against the | | | | | | |
| | | concerned staff, if necessary. | | | | | | |
| Noteworthy CC-level a | actions during the month: | | | | | | | |
| | | internal audit department. However, RpCC | | re relevant docu | ments for audi | t quarterly | while other C | Cs do not. |
| 4.5 Increase non-tax revenues at least by | Complied with | Task 1: Update rates of non-tax revenue | Progress | | | | | |
| the inflation rate in | | sources (fees, lease, rent, etc.) in accordance with the Model Tax Schedule. | Report & Meeting | Υ | Υ | Υ | Υ | Υ |
| each year | | accordance with the Model Tax Schedule. | Minutes | | | | | |
| , | | Task 2: Fix target for collection of non-tax | FY 2017 / 18 | | | | | |
| | | revenues by each official and adopt non- | Collection | Υ | Υ | Υ | Υ | Υ |
| | | tax revenue collection plan. | Target | | • | | · | • |
| | | Task 3: Monitor progress of | Progress | | | | | |
| | | implementation of this plan every month. | Report | Y | Υ | Y | Υ | Υ |
| | | Task 4: Review the tasks mentioned above | Progress | V | V | , , , | V | V |
| | | every month by CEO/Secretary. | Report | Y | Υ | Y | Υ | Υ |
| | | Task 5: Review progress of other non-tax | Progress | | | | | |
| | | revenue in the monthly meeting of CC | Report | Υ | Υ | Y | Υ | Υ |
| | | meeting | | | | | | |
| Noteworthy CC-level a | actions during the month: | | | | | | | |
| None. Non-tax | revenue has increased at | more than the inflation rate every year. | | | | | | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Add brief description on actions/progress in each CC | | | | | |
|---|---------------------------|---|-------------------------------------|--|----------|----------|-----|------|--|
| | | | | NCC | CoCC | RpCC | GCC | ChCC | |
| 4.6 All debts due to GOB and other entities paid as per the schedule | Complied with | Task 1: Review documents related to all due debts to the Government of Bangladesh and any other entity, and make budget provision for making full repayment according to schedule. | Quarterly debt payment report | Υ | N/A | Y | Υ | Y | |
| | | Task 2: Inform PMO about repayment of due debt on a quarterly basis. | Quarterly debt payment report | Υ | Y | Y | Υ | Y | |
| Noteworthy CC-level a | actions during the month: | | <u>.</u> | | <u>L</u> | L | | | |
| • None. | | | | | | | | | |
| | | | | | T | <u> </u> | | | |
| 4.7 Outstanding bills (incl. electricity and telephone) | Complied with | Task 1: Ensure regular receipt of electricity and telephone bills every month | Copy of Bills | Υ | Y | Y | Y | Υ | |
| older than 3 months paid | | Task 2: Settle disputes over arrear electricity bills (as per decision of the inter-ministerial meeting in 2005). Also settle disputes over telephone bills, if any | Payment Document | Р | Р | P | Υ | Р | |
| | | Task 3: Keep provision in the budget for payment of electricity and telephone bills and ensure payment regularly. | Budget Copy | Υ | Y | Y | Y | Υ | |
| | | Task 4: Review progress of bill payment position every month by CEO/Secretary | Payment Document | Υ | Y | Υ | Υ | Υ | |
| | | Task 5: Review progress of bill payment in the monthly meeting of CC meeting. | Meeting Minutes | Υ | Υ | Υ | Υ | Υ | |
| · · · · · · · · · · · · · · · · · · · | actions during the month: | | | | | | | | |
| • None. | | | | | | | | | |
| 4.8 Budget compared with the actual expenditure →the role of Finance and | Complied with | Task 1: CC will initiate to prepare a budget proposal before starting of the financial year compared with the budget and actual outlays in the previous year following rules and procedure as | Draft Budget | Y | Y | Y | Y | Υ | |
| Establishment | | mentioned in CC Act (2018/19) | | | | | | | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | | progress (Y =con started, Blank= <i>brief description</i> | not yet due a | nd not started |) |
|-------------------------------------|--|--|-----------------------|-------------------|---|---------------|----------------|------|
| | | | | NCC | CoCC | RpCC | GCC | ChCC |
| Committee | | Task 2: The proposed budget will be | Photo | | | | | |
| strengthened -> | | disclosed and displayed for citizens' | | | | | | |
| the information displayed at the CC | | comments/suggestions well ahead of the | | | | | | |
| office | | same is discussed in CSCC and approved in | | | | | | |
| onice | | the CC meeting. Task 3: Considering the comments/ | Final Budget | | | | | |
| | | suggestions of citizens and those of CSCC | Final Budget | | | | | |
| | | meeting, CC will finalize and approve the | | | | | | |
| | | budget in the CC meeting before starting | | | | | | |
| | | the concerned financial year and will | | | | | | |
| | | submit to the prescribed authority for | | | | | | |
| | | approval. | | | | | | |
| Noteworthy CC-level a | actions during the month: | - 1 | | | | <u> </u> | | |
| • None. | Ť | | | | | | | |
| 5.1 Establishment of | At least 4 meetings | Task 6: Secretary of CSCC submit quarterly | Letter | | | | | |
| Civil Society | held and the minutes | report with minutes for approval of | Meeting | Υ | Υ | Υ | Υ | Υ |
| Coordination | prepared | Mayor, and circulate to participants | minutes | | | | | |
| Committee (CSCC) | | a) 1st CSCC meeting for FY 2017/18 | Meeting | | | | | |
| and make it | | | minutes | | | | | |
| functional | | b) 2nd CSCC meeting for FY 2017/18 | Meeting | | | | | |
| | | | minutes | | | | | |
| | | c) 3rd CSCC meeting for FY 2017/18 | Meeting | | | | | |
| | | D 21 222 | minutes | | | | | |
| i | | d) 4th CSCC meeting for FY 2017/18 | Meeting | | | | | |
| Nataurathu CC laval | | | minutes | | | | | |
| | actions during the month: ill hold only 3 CSCC meeti | ngs in FY 17-18 due to CC elections in Decem | nber 2017 and Jun | ie 2018 respectiv | vely. | | | |
| 5.2 Establish & | i. All WLCCs held every | TOR | Meeting | | | | | |
| operationalize | three month | i) Arranged open discussion by inviting | minutes | | | | | |
| Ward Level | ii. Good practices of | ward citizen to involve in the | | | | | | |
| Coordination | WLCC shall be | development activities and CC | | | | | | |
| Committee (WLCC) | assessed and listed. | administration. | | | | | | |
| | | ii) Arranged open discussion in each after | Meeting | | | | | |
| | | 6 months on overall activities of the ward | minutes | | | | | |
| | | through inviting 150 persons including | | | | | | |
| | | budget allocation from CC and write down | | | | | | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | | |
|---|---|--|---------------------------------------|--|------|------|-----|------|--|
| Noteworthy CC-level a Conducted WLCC 5.3 Community Integration and Formation of Community Group | | | , , , , , , , , , , , , , , , , , , , | NCC | CoCC | RpCC | GCC | ChCC | |
| | | the peoples' demand and send it to CC council meeting for implementation | | | | | | | |
| | | a) 1st WLCC meeting | Meeting minutes | | | | | | |
| | | b) 2nd WLCC meeting | Meeting minutes | | | | | | |
| | | c) 3rd WLCC meeting | Meeting minutes | | | | | | |
| | | d) 4th WLCC meeting | Meeting minutes | | | | | | |
| | actions during the month: C meetings in each CC. | | | | | | | | |
| 5.3 Community integration and formation of | 3R activity with CG implemented and model for 3R in | Task 1: Conduct workshop for concept and implementation of CG activity according to the PMO guideline | Reports | Υ | Υ | | | Y | |
| Community Group (CG) | collaboration with CG proposed. | Task 4: Provide CG members training on management and implementation of activities | Reports | Υ | Υ | Y | Υ | Y | |
| | | Task 5: Initiate waste collection and other social activities with CGs | Reports | Υ | Υ | Р | Р | Υ | |
| | | Task 6: Review the activities of waste collection and other social issues and improve the activity. | Reports | Υ | Y | Р | Р | Y | |
| | | Task 7: Conduct training on 3R for CG, and guide them to address other social issues and community development by community groups implement it. | Reports | Y | Υ | Υ | Υ | Y | |
| | | Task 8: Review 3R activities by CG, and a model is proposed | Reports | | | | | | |
| | | Task 9: Expand activities of waste collection and 3R in other Wards. | Reports | | | | | | |
| | | Task 10: Collect information of existing registered community group and patronize them to involve in the community work as guided by PMO | Reports | | | | | | |
| | | Task 11: Form community based organization (CBO) in the core area of pilot | Reports | | | | | | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | | |
|---|--|---|--------------------------------|--|------|------|-----|------|--|
| None. 1.4 Prepare Gender Action Plan (GAP) — unded by the CC Solution Plan (GAP) — unded by the CC Solution | | | Wicaiis | NCC | CoCC | RpCC | GCC | ChCC | |
| | | wards. | | | | | | | |
| • | actions during the month: | | | | | | | | |
| 5.4 Prepare Gender Action Plan (GAP) – | GAP prepared and endorsed by CSCC. | Task 3 :CC allocates budget for GAP implementation | Reports | Υ | Υ | Υ | Υ | Υ | |
| funded by the CC | GAP being fully implemented and quarterly report | Preparation of Gender Action Plan (GAP) for FY 2018-19 by CC for implementation | Plan | N | N | N | N | N | |
| | prepared. | Prepare Quarterly GAP Report by CC on progress of implementation | Reports | N | N | N | N | N | |
| | | Task 4: The standing committee follows TOR as below till a regulation prepared by the ministry | Reports | Y | Υ | Υ | Υ | Υ | |
| | | | | | | | | | |
| · · · · · · · · · · · · · · · · · · · | ections during the month: | | | | | | | | |
| | PRAP revised and endorsed by CSCC. | Budget allocated for implementation of PRAP | Reports | Υ | Υ | Υ | Υ | Υ | |
| Plan (PRAP) – funded by CGP | Implementation commenced and the annual report produced. | Revised PRAP prepared, approved in the CSCC Meeting and CC Meeting | Meeting minutes | Y | Υ | Y | Υ | Y | |
| | | Preparation of PRAP Annual Report | Meeting minutes | N | N | N | N | N | |
| | actions during the month: | | | | | | | | |
| 5.6 Revise Citizen | Citizen Charter revised | Citizen Charter Revised according to TOR | Reports | N | N | N | N | N | |
| Charter | annually. | Revised Citizen Charter discussed in the CSCC Meeting | Meeting minutes/ Reports | N | N | N | N | N | |
| | | Display the Citizen Charter in a suitable place at CC premises, distribute in the form of booklet and also publish in the local newspaper for wide circulation. | Reports | N | N | N | N | N | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Cumulative progress (Y = completed, P= in progress (Y = comple | | | | nd not started |) |
|---|--|--|--|-----|------|------|----------------|------|
| | | | Means | NCC | CoCC | RpCC | GCC | ChCC |
| | actions during the month: ivity is completed . | | | | | | | |
| 5.7 Implement Citizen Report Card system (Note: IT Facilitator is to support the data entry after the | i) Citizen Report Cards revised and approved by CSCC ii) The card is distributed and the result is compiled and | Distribute Citizen Report Card (minimum 500 cards) and conduct survey separately to receive feedback from household citizen as well as commercial / social institutions or organizations etc. by engaging enumerators once in every year | Reports | | | | | |
| entry after the survey.) | disclosed at least once | CRC is compiled and prepared as report by working group with further improvement of services and presented in CSCC | Reports | | | | | |
| | | Discuss on draft CRC report and recommendation to take decision for further improvement of services | Reports | | | | | |
| | | Use feedback in the citizen's report card to identify/assess gap in the existing services and facilities and to project the demand of services and facilities. Also use the result for enhancing accountability of the CC | Reports | | | | | |
| | | Compile the result and disclose at least twice within phase-2 implementation period | Meeting minutes/ Reports | | | | | |
| Noteworthy CC-level a None. | actions during the month: | | | | | | | |
| 5.8 Establish & operationalize | GRC is established with personnel and | Task 3: Establish Grievance Redress Cell at CC office. | Reports | Υ | Υ | Υ | Υ | Υ |
| Grievance Redress Cell (GRC) with revised terms of | budget assignment. Guidelines of GRC (work and reporting | Task 4: Hold one or more GRC meeting every month along with APs | Meeting minutes | | | | | |
| reference | flow) is available. | Task 5: Determine the merit of each grievance | Reports | | | | | |
| | | Task 6: Resolve grievance within 15 days of receiving complaint | Reports | | | | | |
| | | Task 7: If AP is not satisfied with GRC decision advise him/her to lodge for an | Reports | | | | | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | |
|---|---|--|-----------------------|--|------|------|-----|------|
| | | | | NCC | CoCC | RpCC | GCC | ChCC |
| | | appeal to the CC grievance redress cell | | | | | | |
| | | Task 8: Scrutinize the complaints /grievances and select the potential once for discussion for discussion and resolving those on a monthly basis | Reports | | | | | |
| | | Task 9: Invite the potential complaints in the GRC and hold meeting on a monthly basis. Resolve the grievance with Aps/Complaints or include the same as an agenda of CC monthly meeting | Reports | | | | | |
| | | Task 10: Keep record of all Grievances received with receiving date, contact details with complaints, nature of Grievances, agreed corrective actions with dates of these were effected and final outcome. | Reports Records | Υ | Y | Y | Υ | Υ |
| | | Task 11: CC will include 'Grievance Redress ' in the agenda of City Corporation meeting for taking appropriate action | Meeting minutes | Υ | Υ | Υ | Υ | Υ |
| | actions during the month: | | | | | · | | |
| • None. 6.1 Initiate/ update Master Plan – in coordination with relevant | Prepared plans are accessible from public | Task 1: Master plan including drainage plan, traffic & transportation plan, land use plan, solid waste management plan are prepared/updated | Copy of Plan | Y | Υ | Y | Υ | Υ |
| authorities & agencies | | Task 2: Detailed Area Plan is prepared | Copy of Plan | Υ | Υ | Y | Υ | |
| αβειιτίες | | Task 3: Action plans for infrastructure and public facilities are prepared | Copy of Plan | Υ | | | Υ | |
| | | Task 4: Officer in charge of each plan is assigned | Office Order | | | | | |
| | actions during the month. | Task 5: Committee for each plan is set up | Office Order | | | | | |

Noteworthy CC-level actions during the month:

• Master Plans remain documents on the shelves of each CC. They have no force in law until gazette notification by the Local Government ministry in the case of CoCC and RpCC. RAJUK (Ministry of Public Works) is the custodian of the Master Plan for NCC and GCC. NCC and GCC Action Plans were prepared under a 2015 LGED project but with little coordination between RAJUK and NCC and GCC. The situation is similar between ChCC and CDA, the custodian of Chittagong's Master Plan.

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | | progress (Y =cor started, Blank= brief description | not yet due a | and not started |) |
|--|---|---|-------------------------------------|---------------|--|---------------|-----------------|---------------|
| | | | Mealis | NCC | CoCC | RpCC | GCC | ChCC |
| 6.2 Implement development | Major areas of illegal land use and squatting | Task 1: At least one qualified officer in charge of building permission is assigned | Done | Υ | Υ | Y | Υ | Υ |
| control | are plotted on map | Task 2: Signers for application procedure are defined | Done | Υ | Υ | Υ | Υ | Υ |
| | | Task 3: Application is examined without delay | Done | Υ | Y | Υ | Υ | Y |
| | | Task 4: Use of permitted buildings are consistent with land use plan | Done | Υ | Y | Υ | Υ | Y |
| | | Task 5: Illegal buildings are identified | Report | Υ | Y | Y | Υ | Υ |
| | | Task 6: Any action has been taken to illegal buildings | Report | Υ | Υ | Υ | Υ | Y |
| Identification con | | and use that violates codes on occupancy, b pected to be done in July 2017 in NCC, CoCC | | on and compat | ible land use. R | Report prep | aration has b | een completed |
| 6.3 Infrastructure Development Plan (IDP) reviewed & revised through | CC budget is consistent with CCIDP | Task 1: IDP information is accessible for citizen by website or as hardcopy | Screen shot of Website | Υ | Y | Υ | Υ | Y |
| inter-governmental coordination and citizen participation | | Task 2: Infrastructure list is revised based on criteria which is set in policy papers by WLCC, standing committee, CSCC by the first quarter | Revised List of IDP | Y | Υ | Y | Υ | Υ |
| | | Task 3: Revised IDP shared in CDCC for coordination and collaboration by the end of 2 nd quarter | Meeting Resolution | Υ | Y | Y | Υ | Y |
| | | Task 4: Comments and recommendations given by Standing Committees, CSCC and CDCC are reflected in IDP by CPU and reviewed again in Standing committee, CDCC and CSCC by 3 rd quarter | Meeting Resolution | Υ | Y | Y | Υ | Υ |
| | | Task 5: Revised IDP approved by CC Parisad | CC Council Meeting Resolution | Υ | Υ | Y | Υ | Υ |
| | | Task 6: Practical promotion to financial supporters is conducted | - | | | Y | Υ | Υ |
| | | Task 7: No infrastructure is developed if it is not mentioned in IDP | - | | | Υ | Υ | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | | |
|--|---|--|------------------------------|--|-----------------|--------------|----------------|-----------|--|
| | | | Means | NCC | CoCC | RpCC | GCC | ChCC | |
| IDP sub-projects | actions during the month: list has been updated in a and will be approved by CO | 4 CCs - ChCC, GCC, NCC and RpCC. IDP upd | ating of CoCC is c | ontinuing. The r | evised IDP will | be shared i | n Standing C | ommittee, | |
| 6.4 Prepare O&M Action Plan | O&M action plan implemented | Task 1: Prepare O&M action plan based on framework set by PMO | Report | Υ | Υ | Υ | Υ | Υ | |
| | | Task 2: Submit drafts O&M action plan to PMO for their approval | | Υ | Υ | Υ | Υ | Υ | |
| | | Task 3: Submit the progress reports to PMO to ensure implementation | | Υ | Υ | Υ | Υ | Υ | |
| | | Task 4: Implement O&M action plan | | Υ | Υ | Υ | Υ | Υ | |
| | CC takes any action to stop and solve illegal | Task 1: CC assign officer(s) in charge of environmental conservation | Report | Υ | Υ | Y | Υ | Υ | |
| Batch-1 sub-proj implementation | | not expired. Therefore O&M implementatio | n has not started | in any CC. Fur | ids are budgete | ed for Batch | 1-1 sub-projed | ct O&M | |
| environmental laws & regulations | stop and solve illegal actions and situations | | · | Y | Y | Y | Υ | Y | |
| ← assisted by DSM/CGP | | infrastructure development | | Υ | Y | Y | Υ | Υ | |
| ŕ | | Task 3: CC identifies environmentally vulnerable areas and activities against Environmental Conservation Act within the jurisdiction of CC | | Υ | Υ | Y | Υ | Υ | |
| | | Task 4: CC takes action to stop the illegal activities which are not consistent with Environmental Conservation Act | | Υ | Υ | Υ | Υ | Υ | |
| | | vities have been identified in all CCs and ac | tions taken in sor | me cases in all C | Cs except CoCC | which has | no staff assi | gned to | |
| 6.6 Improve sanitary situations - public toilets & drainage | No. of public toilets and community latrines and waste | Task 1: CC assign officer in charge of sanitation | Existing Condition Report on | Y | Y | Y | Y | Y | |
| uiailiage | water drainage | Task 2: Complete the situation analysis | Public Toilet Demand List | V | D | V | D | | |
| | connections are | 143K Z. Complete the situation analysis | Demand List | Υ | Р | Υ | Р | Р | |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | |
|--|---|---|---|---|----------------|-------------|---------------|---------------|
| | | | Medils | NCC | CoCC | RpCC | GCC | ChCC |
| | increasing. | on overall sanitation condition of CC | | | | | | |
| | | Task 3: Demand analysis and area selection for public and household toilets | Report on O&M of Public Toilet | Υ | Р | Υ | Р | Р |
| | | Task 4: Build and coordinates operation and maintenance of public toilets | - | Υ | Р | Р | Р | Р |
| | | Task 5: CC facilitate toilet installation for households | - | Р | Р | Р | Р | Р |
| | | Task 6: CC increase drainage connection of waste water from households | - | Р | Р | Р | Р | Р |
| Sanitary situatio the CCs may be r | | ly in RpCC based on data in its Master Plan. | Regional offices o | of DPHE are una | ble to provide | relevant da | ta and primar | y research by |
| 6.7 Solid waste management – awareness raising & | Solid waste collection coverage and frequency are | Task 1: CC assign officers in charge of solid waste management | Report on existing CBO Operation | Υ | Υ | Υ | Υ | Υ |
| improving practices ← jointly with Activity 5.3 (Community Groups) | improved. | Task 2: CC establishes primary waste collection system by collaboration with Community Based Organizations (CBOs), traditional local organization and private sectors | Report on Existing Condition of SWM | Υ | Y | Y | Υ | Y |
| | | Task 3: CC locates dust bins, solid waste deposits and transfer station appropriately in collaboration with community | Report of CC SWM operation | Р | Y | Y | Y | Υ |
| | | Task 4: CC coordinates to clean solid waste from road and drainage | Report on SWM Coverage and Frequency Rise | Υ | Y | Y | Υ | Y |
| | | Task 5: CC collects solid waste in wider area and dispose it into a specific dumping site | | Υ | Y | Y | Υ | Υ |

Noteworthy CC-level actions during the month:

• SWM plan (from review of existing primary waste collection system) completed for ChCC and RpCC. Preparation of SWM plans is ongoing in NCC, CoCC, and GCC.

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | |
|---|---|---|-----------------------|--|--------|------|-----|------|
| | | | Means | NCC | CoCC | RpCC | GCC | ChCC |
| 7.1 Awareness raising campaigns on specific law | At least one campaign activities implemented. | Task 1: Law Officer (or officer in charge, if Law Officer is not assigned) requests each department to raise law issues | Office letter | Υ | Υ | Y | Υ | Υ |
| enforcement issues | | Task 2: Law Officer examines the raised law issues, and propose possible actions to be taken | Review report | Υ | Υ | Y | Υ | Υ |
| | | Task 3: Law Officer makes detail plan of awareness campaign on a specific issues (at least one) with budget | Plan & budget | Υ | Υ | Y | Υ | Υ |
| | | Task 4: The plan of awareness campaign is examined, and discussed by the Standing Committee for law and discipline and approved by City Corporation meeting. | Approval letter | Y | Y | Y | Υ | Υ |
| | | Task 5: The plan of awareness campaign submitted to CC meeting for approval (if, any comments raised, then examined in the Standing Committee for revision, and submitted to CC for approval again) | Meeting minutes | Y | Υ | Y | Υ | Υ |
| | | Task 6: Law officer implement campaign activity | Rally | Υ | Υ | Y | Υ | Υ |
| | | Task 7: Law officer make report on the campaign activity, and submitted to Mayor and CEO | Campaign report | Υ | Υ | Y | Υ | Υ |
| • None. | actions during the month: | | | | | | | |
| 7.2 Establish and operationalize Law | A workshop for the Law & Discipline | Task 1: Circular on LEU signed by Mayor and distributed | Mayor signed letter | Υ | Y | Υ | Υ | Υ |
| Enforcement Unit (LEU) | Standing Committee conducted. | Task 2: Form LEU and hold workshop on guideline for LEU activity | Workshop report | Υ | Υ | Υ | Υ | Υ |
| | 55346.644 | Task 3:Make plan for law enforcement Task 4:Hold training on law enforcement | Plan Training Report | Y Y | Y Y | Y | Y | Y |

| Area/Activity | Performance Criteria | ICGIAP Tasks for FY 2018/19 | Verification Means | Cumulative progress (Y =completed, P= in progress, N= due but not started, Blank= not yet due and not started) Add brief description on actions/progress in each CC | | | | | |
|---|---|---|-----------------------|--|------|------|-----|------|--|
| | | | mounis | NCC | CoCC | RpCC | GCC | ChCC | |
| 7.3 Capacity development of Law | Proposed legal actions implemented and | Task 1: Participate in training on law enforcement | Attendance sheet | Υ | Υ | Υ | Υ | Υ | |
| Enforcement & produce report Discipline Standing | Task 2: Examines awareness campaign on law (proposed in activity 7.1) | Approval letter | Υ | Υ | Υ | Υ | Υ | | |
| Committee | | Task 3:Examines plan of law enforcement activities (proposed in activity 7.2) | Report by LEU | Υ | Υ | Υ | Υ | Υ | |
| | | Task 5:Implement law enforcement activity | Plan, Pictute | | | | | | |
| | | Task 6:Produce report on law enforcement | Enforcement Report | | | | | | |

Noteworthy CC-level actions during the month:

None.

Table 3.1.2: Problems/Issues and Resolutions to be Undertaken or Already Undertaken/Achieved

| Problems/Issue | Resolutions to be undertaken | Undertaken/Achieved |
|--|---|--|
| Outstanding Electricity Bills of ChCC | The concerned electric authority may be requested by the | The concerned authority for ChCC has yet to accept the |
| According to the CEO of ChCC, the CC has paid the principle on | Mayor or higher authority to waive the interest charges. | CC request to waive the interest charges. |
| outstanding electricity bills from the period of the previous | | |
| Mayor but the current Mayor has declined to pay the high | | |
| interest charges. (ICGIAP Activity 4.7) | | |
| Standing Committee Meetings | Review the usefulness of monthly meetings for all 18 SCs listed | Appropriate meeting frequencies for each SC |
| As per ICGIAP action plan, each SC has to hold meetings monthly. | in the CC Act and determine an appropriate meeting frequency | committee are being reviewed. |
| However, only the Finance and Establishment Committees hold | for each. Submit a revised requirement for SC meetings for | |
| their meetings monthly in each CC. With the exception of ChCC, | consideration by the CGP Steering Committee under LGD. | |
| other SCs are not meeting regularly due to the lack of relevant | | |
| matters to review. SC meeting participants question the need | | |
| for monthly meetings for all SCs. (ICGIAP 2.8) | | |

3.2 Progress of Design, Supervision, and Monitoring

3.2.1 Site Visits

The DSM Sub-team has conducted the following site visits in the month of July 2018 in order to monitor progress of ongoing sub-projects of Batch -2 as well as ensuring quality control and material testing issues. They visited the sites to review the design of bridges, roads and drains where ever necessary. They also monitored the tendering process of rest of the sub-projects of Batch-2 and checking of sites for final payment of Batch-1 sub-projects.

Table 3.2.1 Site Visits by DSM Sub-team during the Month of July, 2018

| Month | Date | Destination | Activity | Attendance |
|-------|---------------------------|-------------|---|---|
| | 3-7-2018 | ChCC | Visited Batch-2 Cyclone shelter packages ChCC-9,10,11,12,13. See the physical progress of works. All sites are moving but lagging behind. To improve surface finishing all are instructed to use steel shutters in place of wooden shutters. | DTL, SFEs and JFE of DSM Consultants |
| July | 4-7-2018 | ChCC | Visited Batch-2 road and drain Packages-2, 3, and 4. See the physical progress of works. Road and drain constructing simultaneously. Instructed to completed the drain first then move construction or roads | DTL, SFEs and JFEs of DSM Consultants |
| | 5-7-2018 | ChCC | Visited Batch-1 Package ChCC-14 and 16. The work at ChCC-14 has started after retendering but progress is slow. 16. No progress at site ChCC-16 for last few months. | DTL, SFEs and JFEs of DSM Consultant |
| | 16-7-2018 to 18-7-2018 | RpCC | Visited Batch 1 package RpCC 1-11 to discuss outstanding work to close out the package. Visited Package RpCC 2-10 about retaining wall/palisading design issue. Review of packages RpCC 2-1, 3, 5, 7, 10, 14, 15, & 17. Meeting with Mayor, CEO, EE about non-progress of cancelled contracts (RpCC 8, 9, 20, 23) and packages that have stalled or yet to commence – discussed performance and the need to get the remaining packages started. Met with Contractor Package RpCC 2-24 7 25 to discuss commencement and works schedule QC2 stayed on to conduct Final Bill inspection of Batch 1 package 4. | SIM, QC2 and SFE's of DSM Consultant |
| | 8-7-2018 | GCC | Visited Batch-1 GCC-3, 4 and 5. In Package -03 Contractor rectifying WMM as it was done long before and become undulated. In pkge-04 earthwork has been excavated for placing RCC pre-cast pipe. In Package GCC-5 batching plant established by contractor for asphalt work. | QCS-1, SFE and JFE of DSM Consultant |
| | 15-7-2018 | NCC | Visited Batch-2 Packages NCC-2(a), 2(b) 11(a), 5(d), 6(a), 6(b), 4(a), 4(b). In package-2(a) RCC road casting 60 pc completed. To Cure it properly. Checked AS layer thickness and rebar spacing. In NCC-2(b) checked AS layer thickness and proportion of mix. In pkge-5(d) centering work ongoing, NCC-6(a) rebar placing/binding and shuttering works is going on. In pkge-6(b)rebar placing/binding on going. Contractor instructed to speed up the work | QCS-1, SFE and JFE of DSM Consultant |
| | 16-7-2018 to 18-7-2018 | RpCC | Visited the Site Package RpCC-10(b). Need design review and relocation of RCC & Flexible Pavement. Extra palisading total 62 m is recommended from Ch 0+357 to 0+419. Require retaining Wall at Ch 0+241km -0+360km =65m of height 5.5m near Grave Yard to protect road from Ghagot river. | QCE-2, SFEs, JFEs & JDE of DSM Consultants |

3.2.2 Progress Summary of Batch 1 Subprojects

The total number of sub-project was originally 57 and the revised number is 55. The total contract amount of 55 No subprojects of Batch-1 are **BDT: 4,303,015,850** and as on 31 July 2018 total amount paid to the contractors of 5(five) City Corporations are **BDT: 3,404,579,756.54.** The physical progress of sub-projects of Comilla and Narayanganj City Corporations are 100 percent and accordingly the final payments are made to all Contractors. The physical progresses of Chittagong, Gazipur and Rangpur

City Corporations are 75.58%, 86.11% and 99.82% respectively. The financial progresses are 63.61%, 72.77% and 93.66% respectively. The subproject ChCC-14 of Chittagong City Corporation started late and as per contract the date of completion is 03.06.2019. The subproject ChCC-16 has land eviction problem and Chittagong City Corporation is trying to evict the land from unauthorized occupation. Except ChCC-14 and ChCC-16 the other subprojects have been completion. In Gazipur City Corporation out of 9 subprojects 6 have been fully completed, Package-4 started after long gap. There is no physical progress of Package-3 and 5. The DSM consultant's the TL, DTL & QCSs visiting the City corporation and giving necessary instructions to the contractors to complete rest of the works. The progress of Rangpur has improved. Out of 18 Packages 17 have been completed. Only Package-18 yet to complete.

The financial progress of Batch 1 subprojects as of the end of July, 2018 is summarized below Table 3.2.2 Financial Status of Batch 1 by City Corporations

As of 31 July 2018

| Name of City | Subproject No | | Contract Awarded | | Disbursement | | |
|-----------------|------------------|----|------------------|---------------|------------------|-------|--|
| Corporati on | Original Revised | | No of Packages | Amount (BDT) | Amount (BDT) | % | |
| NCC | 3 | 3 | 3 | 274,433,373 | 264,635,877 | 96.43 | |
| CoCC | 9 | 8 | 8 | 689,235,186 | 668,950,347 | 97.06 | |
| RpCC | 18 | 18 | 18 | 881,127,555 | 830,017,933.00 | 94.20 | |
| GCC | 9 | 9 | 9 | 895,708,596 | 651,832,377.09 | 72.77 | |
| ChCC | 18 | 17 | 17 | 1,562,511,139 | 993,900,229.45 | 63.61 | |
| Total | 57 | 55 | 55 | 4,303,015,850 | 3,404,579,756.54 | 79.23 | |

Design Progress Summary of Batch 2 Subproject 3.2.3

- Out of 77 sub-projects the DSM team have completed the Design 74 Sub-projects. (Note: 3 No Sub-projects design have not been progressed for the following reasons)
- RpCC-13 CC failed to provide adequate location/land for truck terminal
- ChCC-6 The FSMP team has the opinion that the subproject is not feasible as it requires land acquisition. The fund of ChCC-6 is transferred and reallocated for extension of ChCC-5
- NCC2-8 Khal rehabilitation/reconstruction included in works planned by another Agency

Summary of status: **Accepted Sub-projects** = 71 Correction/Adjustments = 3

Total = 74

3.2.4 Field Progress status of Batch-2 sub projects (Tender & construction):

Table 3.2.3 Status of Batch 2 Subprojects

As of 31 July, 2018

| | R | Revised | | rojects | | | Remarks |
|-------|----------------------|-----------------------------|----------------------------|----------|-----|-------------------|---------|
| СС | No of Subprojects | Project Cost (Crore BDT) | Draft Preparation DD | Approved | NOA | Work Commenced | |
| NCC | 12 | 269.51 | 11 | 11 | 9 | 9 | - |
| GCC | 14 | 236.60 | 14 | 14 | 13 | 13 | - |
| CoCC | 9 | 249.53 | 9 | 9 | 9 | 9 | - |
| RpCC | 25 | 217.23 | 24 | 24 | 21 | 21 | - |
| ChCC | 17 | 444.08 | 16 | 13 | 11 | 11 | - |
| Total | 77 | 1416.59 | 74 | 71 | 63 | 63 | - |

CoCC: Nine (9) contracts have been awarded out of approved 9 contracts. As 2 new contracts have been signed during June and 1 in July, the overall physical progress is reduced to 6.73%. The City Corporation is advised to expedite the progress.

- 2. NCC: Nine (9) contracts have been awarded out of approved 11 contracts and physical progress is 42.29%. The bridge packages NCC-4,5 and 6 are stuck off but others progressing better and getting momentum. Although the progress is slow down during May and June due to excessive rain. The NCC is advised to take the necessary steps to step up progress the works.
- 3. RpCC: Twenty-one (21) contracts have been awarded. The work's progress is very slowly. The overall physical progress is 26.58%. The packages RpCC-8, 9 and 20 the working time expired but there is no physical progress. DSM issued letter to PCO and accordingly PCO advised Rangpur City Corporation to take necessary steps for cancellation of 4 No contracts. Out of 21 contracts only 7 contracts are running and there is no progress at 14 contracts.
- 4. GCC: Thirteen (13) No contracts have been awarded out of the 14 sub projects. There is no progress in package-3,4, and 11 for last few months. The overall progress of GCC is 21.53% as of July 2018. The PCO advised the City Corporation and to take necessary steps against contractors of subproject GCC-3, GCC-4 and GCC-11. Out of 13 contracts 7 contracts have no progress during July 2018.
- 5. ChCC: Eleven (11) contract packages have been awarded out of 13 approved packages and works is in progress. The physical progress of works as of July 2018 is 33.10%. The overall progress during July 2018 is 3.66% which is not bad. The progress is hampered due to frequent rain during May and June.

The financial progress of Batch 2 subprojects as of the end of July 2018 is summarized below. The total amount that paid to the contractors of 5 No City Corporations is BDT: 1,390,770,169.38 and during July 2018 is BDT 103,018,172.35

Table 3.2.4 Financial Status of Batch 2 by CCs

As of 31 July, 2018

| Name of City | Subproject No | | Cont | tract Awarded | Disbursement | | |
|--------------|--------------------|----|----------------|------------------|------------------|-------|--|
| Corporation | Original Revised I | | No of Packages | Amount (BDT) | Amount (BDT) | % | |
| NCC | 12 | 11 | 9 | 1,191,122,971.42 | 405,307,343.58 | 34.03 | |
| CoCC | 9 | 9 | 9 | 1,680,473,721.66 | 54,356,345.13 | 3.23 | |
| RpCC | 25 | 24 | 21 | 1,525,331,742.77 | 305,157,338.00 | 20.01 | |
| GCC | 14 | 14 | 13 | 1,782,445,939.49 | 221,520,961.53 | 12.43 | |
| ChCC | 17 | 16 | 11 | 2,061,428,815.14 | 404,428,181.14 | 19.62 | |
| Total | 77 | 74 | 60 | 8,240,803,190.75 | 1,390,770,169.38 | 16.88 | |

Table 3.2.5 Environmental Monitoring

| Name of City Corporation | Enviror | nmental Monito | ring status ,Ba | tch-2 | Environmental monitoring by check sheet | | | |
|-----------------------------|---------------------------|------------------------|------------------|--------------|---|-----|-----|--|
| Corporation | Number of sub projects | IEE Completed | EIA Completed | Sub projects | Under construction | IEE | EIA | |
| | sub projects | as per requirement DOE | Completed | IEE | EIA | | | |
| NCC | 12 | 8 | 0 | 8 | 0 | Yes | | |
| CoCC | 9 | 4 | 1 | 0 | 0 | Yes | | |
| RpCC | 25 | 10 | 2 | 11 | 0 | Yes | | |
| GCC | 14 | 9 | 1 | 7 | 0 | Yes | | |
| ChCC | 17 | 6 | 2 | 1 | 0 | Yes | | |
| Total | 77 | 37 | 6 | 27 | 0.0 | | | |

Table 3.2.6 Progress of Batch 2 Survey Work

| | | | | | | | | | Topograp | hic Survey | | | | | | | <i>,</i> | |
|-------------|---------|----------|-----------|--------|-----------|-----------|------|------------|-----------|------------|------------|-----------|-------|-----------|-----------|------|------------------------|-----------|
| СС | Road cu | m Road+D | rain (km) | | Drain (km |) | 0 | verpass (ı | 10) | | Bridge (no |) | | Khal (km) |) | | ol cum Cy elter/Cen | |
| | Plan | Actual | Remaining | Plan | Actual | Remaining | Plan | Actual | Remaining | Plan | Actual | Remaining | Plan | Actual | Remaining | Plan | Actual | Remaining |
| Chittagong | 10.2 | 10.2 | 0 | | | | 3 | 3 | 0 | 1 | 1 | 0 | | | | 8 | 8 | 0 |
| Comilla | 75.3 | 75.3 | 0 | 40.5 | 40.5 | 0 | | | | 9 | 9 | 0 | 33.8 | 33.8 | 0 | | | |
| Narayangonj | 23.44 | 23.44 | 0 | 36.27 | 36.27 | 0 | | | | 16 | 16 | 0 | 34.94 | 20 | 14.94 | | | |
| Gazipur | 54.8 | 54.8 | 0 | 35.3 | 35.3 | 0 | | | | 1 | 1 | 0 | | | | | | |
| Rangpur | 76.3 | 76.3 | 0 | 54.1 | 54.4 | 0 | | | | 1 | 1 | 0 | | | | | | |
| Grand Total | 240.04 | 240.04 | 0 | 166.17 | 166.17 | 0 | 3 | 3 | 0 | 28 | 28 | 0 | 68.74 | 53.8 | 14.94 | 8 | 8 | 0 |
| % Progress | | 100.00 | | | 100.00 | | | 100.00 | | | 100.00 | | | 78.26 | | | 100.00 | |
| % Remaining | | | 0.00 | | | 0.00 | | | 0.00 | | | 0.00 | | | 21.74 | | | 0.00 |

Table 3.2.7 Financial Status of Batch 1 by CCs

As of 31 July 2018

| Name of City | Subpro | ject No | Contrac | t Awarded | Disbursement | |
|--------------|----------|---------|----------------|------------------|------------------|-------|
| Corporation | Original | Revised | No of Packages | Amount (BDT) | Amount (BDT) | % |
| NCC | 3 | 3 | 3 | 274,433,373.00 | 264,635,877.00 | 96.43 |
| CoCC | 9 | 8 | 8 | 689,235,186.35 | 668,950,347.00 | 97.06 |
| RpCC | 18 | 18 | 18 | 881,127,555.23 | 830,017,933.00 | 94.20 |
| GCC | 9 | 9 | 9 | 895,708,596.20 | 651,832,377.09 | 72.77 |
| ChCC | 18 | 17 | 17 | 1,562,511,139.46 | 993,900,229.45 | 63.61 |
| Total | 57 | 55 | 55 | 4,303,015,850.24 | 3,409,336,763.54 | 79.23 |

Table 3.2.8 Financial Status of Batch 2 by CCs

| Name of City | Subpro | ject No | Contrac | t Awarded | Disbursement | |
|--------------|----------|---------|----------------|------------------|------------------|-------|
| Corporation | Original | Revised | No of Packages | Amount (BDT) | Amount (BDT) | % |
| NCC | 12 | 11 | 9 | 1,191,122,971.42 | 405,307,343.58 | 34.03 |
| CoCC | 9 | 9 | 9 | 1,680,473,721.66 | 54,356,345.13 | 3.23 |
| RpCC | 25 | 24 | 21 | 1,525,331,742.77 | 305,157,338.00 | 20.01 |
| GCC | 14 | 14 | 13 | 1,782,445,939.49 | 221,520,961.53 | 12.43 |
| ChCC | 17 | 16 | 11 | 2,061,428,815.41 | 404,428,181.14 | 19.62 |
| Total | 77 | 74 | 63 | 8,240,803,190.75 | 1,390,770,169.38 | 16.88 |

Table 3.2.9 Progress Summery of Batch 1 Subprojects By CCs

| | | | Physical Progr | ess (%) | | | | | | Financial Progres | s | | |
|----------------|-------------------|------------------|----------------|------------|----------------|-----------|------------|-------------------------|----------------------|-------------------|----------------|--------------------|------------|
| Package No | Tender Status | Contract Amount | Signing date | Completion | Up to previous | Reporting | Cumulative | Pa | yment Bill Amount (I | BDT) | | % Progress | |
| | | (BDT) (Rev.) | | Date | month | month | | Up to previous month | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Chittagong Cit | y Corporation (Ch | CC) | | | | | | | | | | | |
| ChCC1-1 | Complete | 41,649,479.00 | 07.12.2015 | 20.02.2017 | 100.00 | 0.00 | 100.00 | 36,921,333.00 | 0.00 | 36,921,333.00 | 88.65 | 0.00 | 88.65 |
| ChCC1-2 | Complete | 141,332,101.00 | 07.12.2015 | 19.02.2017 | 100.00 | 0.00 | 100.00 | 127,575,527.00 | 0.00 | 127,575,527.00 | 90.27 | 0.00 | 90.27 |
| ChCC1-3 | Complete | 186,915,402.00 | 07.12.2015 | 30.04.2017 | 100.00 | 0.00 | 100.00 | 152,240,897.00 | 0.00 | 152,240,897.00 | 81.45 | 0.00 | 81.45 |
| ChCC1-4 | Complete | 88,186,403.00 | 08.11.2015 | 07.11.2016 | 100.00 | 0.00 | 100.00 | 81,050,607.00 | 0.00 | 81,050,607.00 | 91.91 | 0.00 | 91.91 |
| ChCC1-6 | Complete | 69,995,195.36 | 14.12.2015 | 30.08.2017 | 100.00 | 0.00 | 100.00 | 52,304,135.00 | 0.00 | 52,304,135.00 | 74-73 | 0.00 | 74-73 |
| ChCC1-7 | Complete | 17,504,858.16 | 14.10.2015 | 12.08.2017 | 100.00 | 0.00 | 100.00 | 14,809,482.00 | 0.00 | 14,809,482.00 | 84.60 | 0.00 | 84.60 |
| ChCC1-8 | Complete | 18,497,076.31 | 14.10.2015 | 08.12.2017 | 100.00 | 0.00 | 100.00 | 15,584,277.00 | 0.00 | 15,584,277.00 | 84.25 | 0.00 | 84.25 |
| ChCC1-9 | Complete | 64,308,416.00 | 14.12.2015 | 7.08.2017 | 100.00 | 0.00 | 100.00 | 62,916,755.00 | 0.00 | 62,916,755.00 | 97.84 | 0.00 | 97.84 |
| ChCC1-10 | Complete | 44,579,722.00 | 14.12.2015 | 30.10.2017 | 99.00 | 1.00 | 100.00 | 37,103,181.00 | 7,017,944.45 | 44,121,125.45 | 83.23 | 15.74 | 98.97 |
| ChCC1-11 | Complete | 18,089,499.64 | 14.10.2015 | 07.01.2017 | 100.00 | 0.00 | 100.00 | 17,099,448.00 | 0.00 | 17,099,448.00 | 94-53 | 0.00 | 94-53 |
| ChCC1-12 | Complete | 16,343,013.63 | 14.10.2015 | 07.01.2017 | 100.00 | 0.00 | 100.00 | 16,195,326.00 | 0.00 | 16,195,326.00 | 99.10 | 0.00 | 99.10 |
| ChCC1-13 | Complete | 15,944,085.56 | 14.10.2015 | 07.01.2017 | 100.00 | 0.00 | 100.00 | 15,798,638.00 | 0.00 | 15,798,638.00 | 99.09 | 0.00 | 99.09 |
| ChCC1-14 | Complete | 375,021,190.80 | 03.12.2017 | 03.06.2019 | 14.00 | 3.00 | 17.00 | 15,934,727.48 | 20,162,317.52 | 36,097,045.00 | 4.25 | 5.38 | 9.63 |
| ChCC1-15 | Complete | 110,969,317.00 | 26.04.2016 | 31.12.2017 | 100.00 | 0.00 | 100.00 | 91,337,160.00 | 0.00 | 91,337,160.00 | 82.31 | 0.00 | 82.31 |
| ChCC1-16 | Complete | 234,173,010.00 | 06.12.2016 | 30.06.2018 | 70.00 | 0.00 | 70.00 | 126,139,663.00 | 0.00 | 126,139,663.00 | 53.87 | 0.00 | 53.87 |
| ChCC1-17 | Complete | 51,906,026.00 | 04.01.2017 | 30.06.2017 | 100.00 | 0.00 | 100.00 | 48,438,912.00 | 0.00 | 48,438,912.00 | 93.32 | 0.00 | 93.32 |
| ChCC1-18 | Complete | 67,096,344.00 | 11.01.2017 | 11.08.2017 | 100.00 | 0.00 | 100.00 | 55,269,899.00 | 0.00 | 55,269,899.00 | 82.37 | 0.00 | 82.37 |
| Total | | 1,562,511,139.46 | | | 74.83 | 0.75 | 75.58 | 966,719,967.48 | 27,180,261.97 | 993,900,229.45 | 61.87 | 1.74 | 63.61 |

| | | | Physical Progr | ess (%) | | | | | | Financial Progres | s | | |
|----------------|-------------------|-----------------|----------------|------------|----------------|-----------|------------|-------------------------|----------------------|-------------------|----------------|--------------------|------------|
| Package No | Tender Status | Contract Amount | Signing date | Completion | Up to previous | Reporting | Cumulative | Pa | yment Bill Amount (B | DT) | | % Progress | |
| | | (BDT) | | Date | month | month | | Up to previous month | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Gazipur City C | Corporation (GCC) | | | | | | | | | | | | |
| GCC1-1 | Complete | 151,050,264.70 | 01.02.2016 | 31.12.2017 | 100.00 | 0.00 | 100.00 | 138,108,503.00 | 0.00 | 138,108,503.00 | 91.43 | 0.00 | 91.43 |
| GCC1-2 | Complete | 49,068,665.00 | 08.09.2015 | 31.01.2017 | 100.00 | 0.00 | 100.00 | 47,469,418.00 | 0.00 | 47,469,418.00 | 96.74 | 0.00 | 96.74 |
| GCC1-3 | Complete | 100,324,529.20 | 10.03.2016 | 31.12.2017 | 60.00 | 0.00 | 60.00 | 44,455,110.00 | 0.00 | 44,455,110.00 | 44.31 | 0.00 | 44.31 |
| GCC1-4 | Complete | 107,266,391.90 | 23.03.2016 | 31.12.2017 | 68.00 | 4.00 | 72.00 | 29,444,544.36 | 0.00 | 29,444,544.36 | 27.45 | 0.00 | 27.45 |
| GCC1-5 | Complete | 217,121,522.69 | 25.02.2016 | 31.12.2017 | 75.00 | 0.00 | 75.00 | 139,241,166.00 | 0.00 | 139,241,166.00 | 64.13 | 0.00 | 64.13 |
| GCC1-6 | Complete | 60,793,888.83 | 01.02.2016 | 14.04.2017 | 100.00 | 0.00 | 100.00 | 56,859,802.00 | 0.00 | 56,859,802.00 | 93.53 | 0.00 | 93.53 |
| GCC1-7 | Complete | 108,779,188.60 | 16.08.2015 | 30.03.2017 | 100.00 | 0.00 | 100.00 | 104,619,023.00 | 0.00 | 104,619,023.00 | 96.18 | 0.00 | 96.18 |
| GCC1-8 | Complete | 44,300,448.28 | 02.11.2015 | 13.01.2017 | 100.00 | 0.00 | 100.00 | 39,847,678.73 | 0.00 | 39,847,678.73 | 89.95 | 0.00 | 89.95 |
| GCC1-9 | Complete | 57,003,697.00 | 18.08.2015 | 24.03.2017 | 100.00 | 0.00 | 100.00 | 51,787,132.00 | 0.00 | 51,787,132.00 | 90.85 | 0.00 | 90.85 |
| Total | | 895,708,596.20 | | | 85.63 | 0.48 | 86.11 | 651,832,377.09 | 0.00 | 651,832,377.09 | 72.77 | 0.00 | 72.77 |

| | | | Physical Progr | ess (%) | | | | | | Financial Progres | s | | |
|----------------|-------------------|-----------------|----------------|------------|----------------|-----------|------------|-------------------------|----------------------|-------------------|----------------|--------------------|------------|
| Package No | Tender Status | Contract Amount | Signing date | Completion | Up to previous | Reporting | Cumulative | Pa | yment Bill Amount (i | BDT) | | % Progress | |
| | | (BDT) (Rev.) | | Date | month | month | | Up to previous month | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Rangpur City (| Corporation (RpCC | :) | | | | | | | | | | | |
| RpCC 1-1 | Complete | 23,753,256.00 | 05.05.2015 | 13.05.2016 | 100.00 | 0.00 | 100.00 | 23,664,034.00 | 0.00 | 23,664,034.00 | 99.62 | 0.00 | 99.62 |
| RpCC 1-2 | Complete | 45,597,014.00 | 17.05.2015 | 08.08.2016 | 100.00 | 0.00 | 100.00 | 45,317,117.00 | 0.00 | 45,317,117.00 | 99.39 | 0.00 | 99.39 |
| RpCC 1-3 | Complete | 47,976,090.49 | 08.10.2015 | 17.10.2016 | 100.00 | 0.00 | 100.00 | 46,916,702.00 | 0.00 | 46,916,702.00 | 97.79 | 0.00 | 97.79 |
| RpCC 1-4 | Complete | 61,374,086.53 | 03.03.2016 | 23.11.2017 | 100.00 | 0.00 | 100.00 | 52,033,177.00 | 0.00 | 52,033,177.00 | 84.78 | 0.00 | 84.78 |
| RpCC 1-5 | Complete | 26,082,771.25 | 07.10.2015 | 16.10.2016 | 100.00 | 0.00 | 100.00 | 24,392,957.00 | 0.00 | 24,392,957.00 | 93.52 | 0.00 | 93.52 |
| RpCC 1-6 | Complete | 41,454,632.90 | 03.10.2015 | 30.09.2017 | 100.00 | 0.00 | 100.00 | 38,579,942.00 | 0.00 | 38,579,942.00 | 93.07 | 0.00 | 93.07 |
| RpCC 1-7 | Complete | 14,411,587.00 | 17.09.2015 | 31.08.17 | 100.00 | 0.00 | 100.00 | 14,372,333.00 | 0.00 | 14,372,333.00 | 99.73 | 0.00 | 99.73 |
| RpCC 1-8 | Complete | 46,752,202.25 | 21.12.2015 | 14.03.2017 | 100.00 | 0.00 | 100.00 | 33,687,076.00 | 0.00 | 33,687,076.00 | 72.05 | 0.00 | 72.05 |
| RpCC 1-9 | Complete | 62,009,443.00 | 21.12.2015 | 30.09.2017 | 100.00 | 0.00 | 100.00 | 61,827,317.00 | 0.00 | 61,827,317.00 | 99.71 | 0.00 | 99.71 |
| RpCC 1-10 | Complete | 60,029,994.37 | 06.01.2016 | 30.03.2017 | 100.00 | 0.00 | 100.00 | 57,946,960.00 | 0.00 | 57,946,960.00 | 96.53 | 0.00 | 96.53 |
| RpCC 1-11 | Complete | 52,481,296.81 | 29.12.2015 | 31.01.2018 | 97.00 | 0.00 | 97.00 | 39,658,931.00 | 0.00 | 39,658,931.00 | 75.57 | 0.00 | 75-57 |
| RpCC 1-12 | Complete | 90,859,286.17 | 29.12.2015 | 23.03.2017 | 100.00 | 0.00 | 100.00 | 74,473,475.00 | 15,795,437.00 | 90,268,912.00 | 81.97 | 17.38 | 99-35 |
| RpCC 1-13 | Complete | 45,182,722.00 | 06.01.2016 | 29.06.2017 | 100.00 | 0.00 | 100.00 | 43,793,600.00 | 0.00 | 43,793,600.00 | 96.93 | 0.00 | 96.93 |
| RpCC 1-14 | Complete | 24,735,373.46 | 09.11.2015 | 02.02.2017 | 100.00 | 0.00 | 100.00 | 24,624,328.00 | 0.00 | 24,624,328.00 | 99.55 | 0.00 | 99-55 |
| RpCC 1-15 | Complete | 70,793,483.00 | 09.11.2015 | 18.11.2016 | 100.00 | 0.00 | 100.00 | 70,628,772.00 | 0.00 | 70,628,772.00 | 99.77 | 0.00 | 99.77 |
| RpCC 1-16 | Complete | 48,539,447.00 | 10.12.2015 | 15.11.2017 | 100.00 | 0.00 | 100.00 | 39,332,768.00 | 0.00 | 39,332,768.00 | 81.03 | 0.00 | 81.03 |
| RpCC 1-17 | Complete | 39,243,279.00 | 09.11.2015 | 18.01.2017 | 100.00 | 0.00 | 100.00 | 39,229,655.00 | 0.00 | 39,229,655.00 | 99-97 | 0.00 | 99-97 |
| RpCC 1-18 | Complete | 79,851,590.00 | 30.09.2015 | 21.12.2016 | 100.00 | 0.00 | 100.00 | 78,986,345.00 | 0.00 | 78,986,345.00 | 98.92 | 0.00 | 98.92 |
| Total | | 881,127,555.23 | | | 99.82 | 0.00 | 99.82 | 809,465,489.00 | 15,795,437.00 | 825,260,926.00 | 91.87 | 1.79 | 93.66 |

| | | | Physical Progr | ess (%) | | | | | | Financial Progres | s | | |
|-----------------|-------------------|-----------------|----------------|------------|----------------|-----------|------------|-------------------------|----------------------|-------------------|----------------|--------------------|------------|
| Package No | Tender Status | Contract Amount | Signing date | Completion | Up to previous | Reporting | Cumulative | Pa | yment Bill Amount (E | BDT) | | % Progress | |
| | | (BDT) | | Date | month | month | | Up to previous month | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Comilla City Co | orporation (CoCC) | | | | | | | | | | | | |
| CoCC 1 -1 | Complete | 118,259,892.06 | 16.09.2015 | 15.09.2016 | 100.00 | 0.00 | 100.00 | 115,044,258.00 | 0.00 | 115,044,258.00 | 97.28 | 0.00 | 97.28 |
| CoCC 1-2 | Complete | 71,963,986.00 | 30.08.2015 | 29.08.2016 | 100.00 | 0.00 | 100.00 | 71,963,922.00 | 0.00 | 71,963,922.00 | 100.00 | 0.00 | 100.00 |
| CoCC 1-3 | Complete | 100,935,057.14 | 25.06.2015 | 24.06.2016 | 100.00 | 0.00 | 100.00 | 94,790,570.00 | 0.00 | 94,790,570.00 | 93.91 | 0.00 | 93.91 |
| CoCC 1-4 | Complete | 57,202,228.00 | 30.04.2015 | 29.04.2016 | 100.00 | 0.00 | 100.00 | 55,331,564.00 | 0.00 | 55,331,564.00 | 96.73 | 0.00 | 96.73 |
| CoCC 1-5 | Complete | 81,490,582.00 | 13.09.2015 | 12.09.2016 | 100.00 | 0.00 | 100.00 | 81,489,632.00 | 0.00 | 81,489,632.00 | 100.00 | 0.00 | 100.00 |
| CoCC 1-6 | Complete | 142,743,680.71 | 01.09.2015 | 31.08.2016 | 100.00 | 0.00 | 100.00 | 135,428,646.00 | 0.00 | 135,428,646.00 | 94.88 | 0.00 | 94.88 |
| CoCC 1-7 | Complete | 90,804,040.00 | 31.03.2015 | 30.03.2016 | 100.00 | 0.00 | 100.00 | 89,066,035.00 | 0.00 | 89,066,035.00 | 98.09 | 0.00 | 98.09 |
| CoCC 1-9 | Complete | 25,835,720.44 | 19.04.2015 | 18.04.2016 | 100.00 | 0.00 | 100.00 | 25,835,720.00 | 0.00 | 25,835,720.00 | 100.00 | 0.00 | 100.00 |
| Total | | 689,235,186.35 | | | 100.00 | 0.00 | 100.00 | 668,950,347.00 | 0.00 | 668,950,347.00 | 97.06 | 0.00 | 97.06 |

| | | | Physical Progr | ess (%) | | | | | | Financial Progres | SS | | |
|-------------|--------------------|-----------------|----------------|------------|----------------|-----------|------------|----------------------|----------------------|-------------------|----------------|--------------------|------------|
| Package No | Tender Status | Contract Amount | Signing date | Completion | Up to previous | Reporting | Cumulative | Pa | yment Bill Amount (E | DT) | | % Progress | |
| | | (BDT) | | Date | month | month | | Up to previous month | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Narayanganj | City Corporation (| NCC) | | | | | | | | | | | |
| NCC 1 -1 | Complete | 96,794,720.00 | 08.10.2015 | 20.02.2016 | 100.00 | 0.00 | 100.00 | 95,494,174.00 | 0.00 | 95,494,174.00 | 98.66 | 0.00 | 98.66 |
| NCC 1-2 | Complete | 88,781,280.00 | 19.04.2015 | 30.10.2016 | 100.00 | 0.00 | 100.00 | 85,222,563.00 | 0.00 | 85,222,563.00 | 95.99 | 0.00 | 95.99 |
| NCC 1 - 3 | Complete | 88,857,373.00 | 19.04.2015 | 30.09.2016 | 100.00 | 0.00 | 100.00 | 83,919,140.00 | 0.00 | 83,919,140.00 | 94-44 | 0.00 | 94-44 |
| Total | | 274,433,373.00 | | | 100.00 | 0.00 | 100.00 | 264,635,877.00 | 0.00 | 264,635,877.00 | 96.43 | 0.00 | 96.43 |

Table 3.2.10 Progress Summery of Batch 2 Subproject By CCs

| | | | Physical Progres | ss (%) | | | | | | Financial Progr | ess | | |
|----------------|----------------|------------------|------------------|-------------------------|----------------|-----------|------------|----------------------|---------------------|-----------------|----------------|--------------------|------------|
| Package No | Tender Status | Contract Amount | Signing date | Completion | Up to previous | Reporting | Cumulative | Payı | ment Bill Amount (B | IDT) | | % Progress | |
| | | (BDT) | | Date as per contract | month | month | | Up to previous month | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Chittagong Cit | ty Corporation | | | | | | | | | | | | |
| ChCC2-1 | | 0.00 | | | 0.00 | 0.00 | 0.00 | | | | 0.00 | 0.00 | 0.00 |
| ChCC2-2 | Complete | 506,299,833.90 | 04.12.2017 | 13.5.2019 | 25.00 | 3.00 | 28.00 | 79,033,340.00 | 0.00 | 79,033,340.00 | 15.61 | 0.00 | 15.61 |
| ChCC2-3 | Complete | 508,470,473.00 | 04.12.2017 | 135.2019 | 25.00 | 5.00 | 30.00 | 72,931,113.00 | 0.00 | 72,931,113.00 | 14.34 | 0.00 | 14.34 |
| ChCC2-4 | Complete | 489,666,848.63 | 04.12.2017 | 13.5.2019 | 29.00 | 3.00 | 32.00 | 66,287,197.28 | 0.00 | 66,287,197.28 | 13.54 | 0.00 | 13.54 |
| ChCC2-5 | | 0.00 | | | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| ChCC2-6 | | 0.00 | | | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| ChCC2-7 | | 0.00 | | | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| ChCC2-8 | | 0.00 | | | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| ChCC2-9 | Complete | 64,202,085.17 | 30.11.2017 | 23.02.2019 | 41.00 | 3.00 | 44.00 | 23,710,392.70 | 0.00 | 23,710,392.70 | 36.93 | 0.00 | 36.93 |
| ChCC2-10 | Complete | 68,536,104.00 | 13.06.2017 | 06.09.2018 | 32.00 | 3.00 | 35.00 | 16,545,052.00 | 5,127,979.76 | 21,673,031.76 | 24.14 | 7.48 | 31.62 |
| ChCC2-11 | Complete | 129,729,349.80 | 10.12.2017 | 05.03.2019 | 24.00 | 3.00 | 27.00 | 19,640,979.72 | 7,556,073.84 | 27,197,053.56 | 15.14 | 5.82 | 20.96 |
| ChCC2-12 | Complete | 36,672,826.00 | 02.05.2017 | 26.10.2018 | 20.00 | 9.00 | 29.00 | 5,319,747.00 | 4,255,103.37 | 9,574,850.37 | 14.51 | 11.60 | 26.11 |
| ChCC2-13 | Complete | 54,218,781.76 | 02.05.2017 | 23.10.2018 | 36.00 | 2.00 | 38.00 | 16,549,668.78 | 0.00 | 16,549,668.78 | 30.52 | 0.00 | 30.52 |
| ChCC2-14 | Complete | 52,949,669.15 | 17.8.2017 | 10.11.2018 | 56.00 | 4.00 | 60.00 | 25,906,549.53 | 0.00 | 25,906,549.53 | 48.93 | 0.00 | 48.93 |
| ChCC2-15 | Complete | 90,586,298.00 | 02.08.2017 | 9.11.2018 | 48.00 | 3.00 | 51.00 | 33,389,568.59 | 0.00 | 33,389,568.59 | 36.86 | 0.00 | 36.86 |
| ChCC2-16 | | 0.00 | | | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| ChCC2-17 | Complete | 60,096,546.00 | 03.07.2017 | 10.09.2018 | 53.00 | 5.00 | 58.00 | 28,175,415.57 | 0.00 | 28,175,415.57 | 46.88 | 0.00 | 46.88 |
| Total | | 2,061,428,815.41 | | | 29.44 | 3.66 | 33.10 | 387,489,024.17 | 16,939,156.97 | 404,428,181.14 | 18.80 | 0.82 | 19.62 |

| | | | Physical Progres | ss (%) | | | | | | Financial Progr | ess | | |
|----------------|------------------|------------------|------------------|-------------------------|----------------|-----------|------------|----------------------|---------------------|-----------------|----------------|--------------------|------------|
| Package No | Tender Status | Contract Amount | Signing date | Completion | Up to previous | Reporting | Cumulative | Pay | ment Bill Amount (B | DT) | | % Progress | |
| | | (BDT) | | Date as per contract | month | month | | Up to previous month | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Gazipur City C | orporation (GCC) | | | | | | | | | | | | |
| GCC2-1 | Complete | 328,342,850.76 | 16.11.2017 | 10.11.2018 | 15.00 | 0.00 | 15.00 | 15,062,546.00 | 0.00 | 15,062,546.00 | 4.59 | 0.00 | 4.59 |
| GCC2-2 | Complete | 174,478,070.18 | 22.06.2017 | 17.06.2018 | 34.00 | 2.00 | 36.00 | 47,109,693.00 | 0.00 | 47,109,693.00 | 27.00 | 0.00 | 27.00 |
| GCC2-3 | Complete | 95,385,769.43 | 17.04.2017 | 11.04.2018 | 3.00 | 0.00 | 3.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| GCC2-4 | Complete | 74,058,011.56 | 26.02.2017 | 21.04.2018 | 4.00 | 2.00 | 6.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| GCC2-5 | Complete | 212,394,316.56 | 29.11.2017 | 23.11.2018 | 8.00 | 4.00 | 12.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| GCC2-6 | Complete | 134,978,409.04 | 18.05.2017 | 23.07.2018 | 18.00 | 1.00 | 19.00 | 10,343,923.53 | 0.00 | 10,343,923.53 | 7.66 | 0.00 | 7.66 |
| GCC2-7 | Complete | 137,372,974.59 | 19.05.2017 | 25.06.2018 | 19.00 | 2.00 | 21.00 | 8,148,200.00 | 0.00 | 8,148,200.00 | 5-93 | 0.00 | 5.93 |
| GCC2-8 | Complete | 99,451,369.88 | 31.01.2018 | 26.01.2019 | 25.00 | 0.00 | 25.00 | 20,483,698.00 | 0.00 | 20,483,698.00 | 20.60 | 0.00 | 20.60 |
| GCC2-9 | Complete | 88,283,232.46 | 30.03.2017 | 4.06.2018 | 25.00 | 0.00 | 25.00 | 9,229,191.00 | 0.00 | 9,229,191.00 | 10.45 | 0.00 | 10.45 |
| GCC2-10 | Complete | 116,730,246.71 | 17.04.2017 | 22.06.2018 | 22.00 | 6.00 | 28.00 | 23,337,820.00 | 0.00 | 23,337,820.00 | 19.99 | 0.00 | 19.99 |
| GCC2-11 | Complete | 57,500,331.18 | 26.02.2017 | 21.04.2018 | 3.00 | 0.00 | 3.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| GCC2-12 | Complete | 106,232,638.00 | 14.05.2017 | 30.11.2018 | 20.00 | 0.00 | 20.00 | 17,216,238.00 | 0.00 | 17,216,238.00 | 16.21 | 0.00 | 16.21 |
| GCC2-13 | Complete | 157,237,719.14 | 26.02.2017 | 25.06.2018 | 50.00 | 2.00 | 52.00 | 70,589,652.00 | 0.00 | 70,589,652.00 | 44.89 | 0.00 | 44.89 |
| GCC2-14 | | 0.00 | | | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | #DIV/o! | #DIV/o! | #DIV/o! |
| Total | | 1,782,445,939.49 | | | 19.97 | 1.55 | 21.53 | 221,520,961.53 | 0.00 | 221,520,961.53 | 12.43 | 0.00 | 12.43 |

| | | | Physical Progres | ss (%) | | | | | | Financial Prog | ress | | |
|----------------|--------------------|------------------|------------------|-------------------------|----------------|-----------|------------|-------------------------|---------------------|----------------|----------------|--------------------|------------|
| Package No | Tender Status | Contract Amount | Signing date | Completion | Up to previous | Reporting | Cumulative | Pay | ment Bill Amount (B | IDT) | | % Progress | |
| | | (BDT) | | Date as per contract | month | month | | Up to previous month | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Rangpur City (| Corporation (RpCC) | | | | | | | | | | | | |
| RpCC 2-1 | Complete | 89,639,487.00 | 10.10.2017 | 9/10/2018 | 75.00 | 7.00 | 82.00 | 44,491,264.00 | 19,592,014.00 | 64,083,278.00 | 49.63 | 21.86 | 71.49 |
| RpCC 2-2 | | | | | | 0.00 | | 0.00 | 0.00 | 0.00 | | 0.00 | |
| RpCC 2-3 | Complete | 120,457,553.17 | 28.02.2018 | 10.03.2019 | 20.00 | 1.00 | 21.00 | 18,529,430.00 | 0.00 | 18,529,430.00 | 15.38 | 0.00 | 15.38 |
| RpCC 2-4 | | | | | | 0.00 | | 0.00 | 0.00 | 0.00 | | 0.00 | |
| RpCC 2-5 | Complete | 116,315,155.00 | 20.06.2017 | 25.08.2018 | 25.00 | 10.00 | 35.00 | 22,316,509.00 | 7,611,262.00 | 29,927,771.00 | 19.19 | 6.54 | 25.73 |
| RpCC 2-6 | Complete | 16,311,965.50 | 20.07.2017 | 19.07.2018 | 25.00 | 0.00 | 25.00 | 3,387,492.00 | 0.00 | 3,387,492.00 | 20.77 | 0.00 | 20.77 |
| RpCC 2-7 | Complete | 87,469,082.00 | 20.06.2017 | 19.06.2018 | 34.00 | 0.00 | 34.00 | 14,950,600.00 | 0.00 | 14,950,600.00 | 17.09 | 0.00 | 17.09 |
| RpCC 2-8 | Complete | 79,714,285.00 | 20.06.2017 | 19.06.2018 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| RpCC 2-9 | Complete | 72,408,126.00 | 20.06.2017 | 19.06.2018 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| RpCC 2-10 | Complete | 61,767,206.44 | 26.09.2017 | 25.09.2018 | 40.00 | 10.00 | 50.00 | 22,351,165.00 | 0.00 | 22,351,165.00 | 36.19 | 0.00 | 36.19 |
| RpCC 2-11 | | | | | | 0.00 | | 0.00 | 0.00 | 0.00 | | 0.00 | |
| RpCC 2-12 | Complete | 33,446,649.32 | 26.09.2017 | 25.09.2018 | 12.00 | 2.00 | 14.00 | 1,844,720.00 | 0.00 | 1,844,720.00 | 5.52 | 0.00 | 5.52 |
| RpCC 2-13 | Deleted Contract | | | | | | | | 0.00 | | | 0.00 | |
| RpCC 2-14 | Complete | 23,257,223.62 | 30.03.2017 | 09.08.2018 | 55.00 | 7.00 | 62.00 | 9,625,449.00 | 0.00 | 9,625,449.00 | 41.39 | 0.00 | 41.39 |
| RpCC 2-15 | Complete | 70,135,086.51 | 03.04.2017 | 30.08.2018 | 72.00 | 0.00 | 72.00 | 45,764,959.00 | 0.00 | 45,764,959.00 | 65.25 | 0.00 | 65.25 |
| RpCC 2-16 | Complete | 50,328,330.01 | 30.03.2017 | 23.08.2018 | 50.00 | 0.00 | 50.00 | 20,847,962.00 | 0.00 | 20,847,962.00 | 41.42 | 0.00 | 41.42 |
| RpCC 2-17 | Complete | 79,005,731.16 | 29.07.2018 | 03.06.2018 | 50.00 | 0.00 | 50.00 | 22,077,587.00 | 8,370,717.00 | 30,448,304.00 | 27.94 | 10.60 | 38.54 |
| RpCC 2-18 | Complete | 116,363,950.33 | 11.04.2017 | 15.06.2018 | 45.00 | 0.00 | 45.00 | 38,830,046.00 | 0.00 | 38,830,046.00 | 33-37 | 0.00 | 33-37 |
| RpCC 2-19 | Complete | 48,501,500.45 | 11.04.2017 | 15.06.2018 | 20.00 | 0.00 | 20.00 | 4,566,162.00 | 0.00 | 4,566,162.00 | 9.41 | 0.00 | 9.41 |
| RpCC 2-20 | Complete | 110,064,798.81 | 11.04.2017 | 15.06.2018 | 1.00 | 0.00 | 1.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| RpCC 2-21 | Complete | 45,235,232.16 | 20.07.2017 | 19.07.2018 | 5.00 | 0.00 | 5.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| RpCC 2-22 | Complete | 87,452,982.00 | 10.10.2017 | 09.10.2018 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| RpCC 2-23 | Complete | 68,078,855.00 | 20.06.2017 | 23.08.2018 | 0.00 | 1.00 | 1.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| RpCC 2-24 | Complete | 90,976,222.64 | 21.03.2018 | 31.03.2019 | 0.00 | 0.00 | 1.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| RpCC 2-25 | Complete | 58,402,320.65 | 21.03.2018 | 31.03.2019 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| Total | | 1,525,331,742.77 | | | 24.67 | 1.85 | 26.58 | 269,583,345.00 | 35,573,993.00 | 305,157,338.00 | 17.67 | 2.33 | 20.01 |

| | | | Physical Progres | is (%) | | | | | | Financial Progr | ress | | |
|-----------------|-------------------|------------------|------------------|-------------------------|----------------|-----------|------------|----------------------|----------------------|-----------------|----------------|--------------------|------------|
| Package No | Tender Status | Contract Amount | Signing date | Completion | Up to previous | Reporting | Cumulative | Pay | ment Bill Amount (BI | T) | | % Progress | |
| | | (BDT) | | Date as per contract | month | month | | Up to previous month | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Comilla City Co | orporation (CoCC) | | | | | | | | | | | | |
| CoCC 2 -1 | complete | 104,087,183.59 | 17.12.2017 | 16.12.2018 | 15.50 | 0.00 | 15.50 | 6,555,967.00 | 0.00 | 6,555,967.00 | 6.30 | 0.00 | 6.30 |
| CoCC 2 -2 | complete | 381,570,268.10 | 20.06.2018 | 26.10.2019 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| CoCC 2 -3 | complete | 425,942,046.80 | 20.06.2019 | 26.10.2020 | 0.00 | 2.00 | 2.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| CoCC 2 -4 | complete | 52,805,428.31 | 17.12.2017 | 16.12.2018 | 12.00 | 0.00 | 12.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| CoCC 2 -5 | complete | 166,391,319.71 | 09.07.2018 | 30.09.2019 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| CoCC 2 -6 | complete | 51,518,836.05 | 30.01.2018 | 29.01.2019 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| CoCC 2 -7 | complete | 194,959,981.00 | 22.01.2018 | 21.01.2019 | 3.00 | 0.00 | 3.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| CoCC 2 -8 | complete | 156,577,124.40 | 22.01.2018 | 21.01.2019 | 27.00 | 3.00 | 30.00 | 32,147,742.13 | 0.00 | 32,147,742.13 | 20.53 | 0.00 | 20.53 |
| CoCC 2 -9 | complete | 146,621,533.70 | 17.12.2017 | 16.12.2018 | 15.00 | 5.00 | 20.00 | 15,652,636.00 | 0.00 | 15,652,636.00 | 10.68 | 0.00 | 10.68 |
| Total | | 1,680,473,721.66 | | | 5.51 | 1.22 | 6.73 | 54,356,345.13 | 0.00 | 54,356,345.13 | 3.23 | 0.00 | 3.23 |

| Physical Progress (%) | | | | | | | Financial Progress | | | | | | |
|-------------------------|---------------------|--------------------------|--------------|---------------------------------------|-------------------------|-----------------------|--------------------|---------------------------|-----------------|----------------|----------------|--------------------|------------|
| Package No | Tender Status | Contract Amount (BDT) | Signing date | Completion Date as per contract | Up to previous month | Reporting Co month | Cumulative | Payment Bill Amount (BDT) | | | % Progress | | |
| | | | | | | | | Up to previous month | Reporting month | Cumulative | Up to previous | Reporting month | Cumulative |
| Narayanganj (| City Corporation (N | ICC) | | | | | | | | | | | |
| NCC 2 -1 | Complete | 67,479,056.11 | 12.07.2017 | 30.11.2018 | 35.00 | 1.00 | 36.00 | 19,820,570.00 | 0.00 | 19,820,570.00 | 29.37 | 0.00 | 29.37 |
| NCC 2 -2 | Complete | 169,373,609.66 | 8.10.2017 | 03.10.2018 | 45.00 | 13.00 | 58.00 | 67,121,963.12 | 23,921,564.88 | 91,043,528.00 | 39.63 | 14.12 | 53.75 |
| NCC 2 -3 | Complete | 270,033,036.70 | 23.05.2017 | 31.12.2018 | 23.00 | 2.00 | 25.00 | 44,491,687.50 | 11,833,825.50 | 56,325,513.00 | 16.48 | 4.38 | 20.86 |
| NCC 2 -4 | Complete | 77,915,535.74 | 05.03.2017 | 31.12.2018 | 42.00 | 0.00 | 42.00 | 27,357,168.12 | 0.00 | 27,357,168.12 | 35.11 | 0.00 | 35.11 |
| NCC 2 -5 | Complete | 184,594,977.81 | 05.03.2017 | 31.12.2018 | 35.00 | 2.00 | 37.00 | 38,420,294.71 | 0.00 | 38,420,294.71 | 20.81 | 0.00 | 20.81 |
| NCC 2 - 6 | Complete | 48,235,730.63 | 05.03.2017 | 31.10.2018 | 40.00 | 5.00 | 45.00 | 13,560,595.23 | 0.00 | 13,560,595.23 | 28.11 | 0.00 | 28.11 |
| NCC 2 -7 | | 0.00 | | | 0.00 | 0.00 | 0.00 | | 0.00 | | 0.00 | 0.00 | 0.00 |
| NCC 2-8 | Dropped | | | | | 0.00 | | | 0.00 | | | 0.00 | |
| NCC 2 - 9 | Complete | 191,736,277.53 | 08.10.2017 | 03.10.2018 | 49.00 | 4.00 | 53.00 | 88,494,541.52 | 0.00 | 88,494,541.52 | 46.15 | 0.00 | 46.15 |
| NCC 2-10 | | 0.00 | | | 0.00 | 0.00 | 0.00 | | 0.00 | | 0.00 | 0.00 | 0.00 |
| NCC 2 -11 | Complete | 74,943,389.24 | 23.05.2017 | 30.07.2018 | 43.00 | 15.00 | 58.00 | 26,644,748.00 | 14,749,632.00 | 41,394,380.00 | 35-55 | 19.68 | 55.23 |
| NCC 2 -12 | Complete | 106,811,358.00 | 8.10.2017 | 3.10.2018 | 38.00 | 5.00 | 43.00 | 28,890,753.00 | 0.00 | 28,890,753.00 | 27.05 | 0.00 | 27.05 |
| Total | | 1,191,122,971.42 | | | 37-39 | 4.91 | 42.29 | 354,802,321.20 | 50,505,022.38 | 405,307,343.58 | 29.79 | 4.24 | 34.03 |

3.3 Progress of Feasibility Study and Master Plan Review

The FSMP team undertook mainly the following tasks in June 2018 as summarized below:

<u>Preparation of list of priority projects by sector (i.e., transport, water supply, drainage, sewerage and solid waste management, and municipal facilities)</u>

Urban planners and transport planners as well as sector specialists completed their sector reviews, discussions with CC officials. Project Profiles have been being prepared and partially circulated among the team members. Priority Project List has been finalized and relevant city reports have been submitted to PCO, and waiting for their comment to finalize these reports.

DFR Preparation

The FSMP sector specialists worked on the preparation of DFRs as shown in the table below, which describes the current status of each report.

Table 3.3.1 Summary of DFR Preparation Status

As of July 2018

| | | | As of July 2018 |
|-------------|---|---|--|
| City | Report | | Status |
| Five Cities | Infrastructure Development | • | DFR Submitted in July 2017 |
| | Strategies and List of Priority | • | Final Report is being prepared |
| | Projects | | |
| Five Cities | Municipal Solid Waste | • | DFR Submitted in August 2017 |
| | Management (SWM): Guidelines | • | Final Report is being prepared |
| | and Strategies for Improvement | | |
| | in Five Study Cities | | |
| Narayanganj | Construction of Kadam Rasul | • | DFR Submitted in October 2017 |
| | Bridge over Shitalakhya River | • | Final Report is being prepared |
| C :II | (FSo ₁) | | DED C. L L. L. C. L. L. |
| Comilla | Construction of Comilla | • | DFR Submitted in September 2017 |
| | Embankment Road (FSo2) | • | EIA/RAP to be submitted later |
| | Development of Surface Water | • | DFR Submitted in December 2017 |
| | Supply System in Comilla (FSo ₃) Rehabilitation of Racecourse | | EIA/RAP to be submitted later |
| | | • | DFR Submitted in September 2017 |
| | Khal, Agriculture Institute Khal and Chhyabitan Drain in Comilla | • | Final Report is being prepared EIA/RAP to be submitted later |
| | (FSo4) | • | LIA/ KAP to be sublititled tatel |
| Rangpur | Construction of Rangpur Inner | • | DFR Submitted in October 2017 |
| Кипбриг | Ring Road (North-Eastern | • | Final Report is being prepared |
| | Section) (FSo ₅) | | · ····at troport to 2 o 5 proper ou |
| | Construction of New Drain, and | • | DFR Submitted in October 2017 |
| | Rehabilitation of | • | Final Report is being prepared |
| | Shyamasundari- Khoksha- | | |
| | Ghagot Canal System in Rangpur | | |
| | (FSo6) | | |
| Gazipur | Construction of Joydevpur | • | DFR Submitted in September 2017 |
| | Railway Flyover (FSo7) | • | Final Report is being prepared |
| | | • | EIA/RAP to be submitted later |
| | Construction of Naojor- | • | DFR Submitted in September 2017 |
| | Kashimpur Bridges over Turag | • | Final Report is being prepared |
| | River (FSo8) | • | EIA/RAP to be submitted later |
| | Development of Surface Water | • | DFR Submitted in December 2017 |
| | Supply System in Gazipur (FS09) | • | EIA/RAP to be submitted later |
| Chittagong | Development of Central | • | DFR (Main Report, Drawings) Submitted in August 2017 |
| | Biogasification/Composting | • | Final Report is being prepared |
| | Facilities in Chittagong (FS10) | • | EIA to be submitted later |
| Five Cities | Rehabilitation, Expansion and | • | DFR (Main Report, Drawings) Submitted in August 2017 |
| | Redevelopment of Existing | • | Final Report is being prepared |
| | Public Toilets in Five Study Cities | • | EIA to be submitted later |
| | (FS11) | | |

3.3.1 Summary of Activities by Sector in July 2018

The Table 3.3.2 summarizes sector activities during this period:

Table 3.3.2 Sector Activities by FSMP Team - July 2018

| Sector | Monthly Activity Summary |
|--------------------------|------------------------------------|
| Urban Planning / | (No assignment during this period) |
| Municipal Infrastructure | |
| Industrial Development | (No assignment during this period) |
| Transport Planning | (No assignment during this period) |
| Road and Bridge | (No assignment during this period) |
| Engineering | |
| Traffic Management | (No assignment during this period) |
| River Engineering | (No assignment during this period) |
| Geotechnical Engineering | (No assignment during this period) |
| Water Supply | (No assignment during this period) |
| Drainage System | (No assignment during this period) |
| Sewerage System | (No assignment during this period) |
| Solid Waste Management | (No assignment during this period) |
| Demand Forecasting / | (No assignment during this period) |
| Economic Analysis | |
| Costing and | (No assignment during this period) |
| Implementation Planning | |
| Environment Sector | (No assignment during this period) |
| Social Sector | (No assignment during this period) |

3.3.2 DFR Presentation Workshop

During August to December several DFR presentation workshops have been organized as shown below:

Table 3.3.3 Schedule of DFR Presentation Workshop, August – December. 2017

| CC | Dates | Agenda | Team Members |
|-------------|-----------|--|---|
| Narayanganj | 2 August, | Presentation on infrastructure | 1. Urban Development Planner- Salma A. Shafi |
| | 2017 | development strategies and | 2. Urban Development Planner – Moniza Biswas |
| | | preliminary list of priority projects. | 3. Urban Development Planner- Dipak Chandra |
| | | | Shaha |
| | | | 4. Architect- Arifur Rahman |
| | | | 5. Solid Waste Management Specialist- Zahid |
| | | | Hossain |
| | | | 6. Solid Waste Management Specialist- Rezaul |
| | | | Karim |
| Gazipur | 6 August, | Presentation on infrastructure | Urban Development Planner- Salma A. Shafi |
| | 2017 | development strategies and | 2. Urban Development Planner – Moniza Biswas |
| | | preliminary list of priority projects. | 3. Urban Development Planner- Dipak Chandra |
| | | | Shaha |
| | | | 4. Water Supply Engineer- Mr Mostafa Kamal |
| | | | 5. Water Supply Engineer- Md Saiful Islam |
| | | | 6. Transport Planner - Zia Naim Haider |
| | | | 7. Transport Planner - Md Masudur Rahman 8. Drainage Engineer- Liton Barua |
| Rangpur | 13-15 | Master plan Review- | Deputy Project Director, CGP, LGED – Md. |
| Kangpui | November, | Key Elements of FSMP study | Manzurul Islam |
| | 2017 | Strategy of project selection | 2. Transport Planner- Md. Rafigul Islam |
| | 201/ | Development of long list | 3. Urban Development Planner- Salma A. Shafi |
| | | Strategic evaluation of projects | 4. Social Consideration Expert – Hasina Khatun |
| | | List of priority projects with | 5. Road Engineer- Emdadul Haque |
| | | tentative costs | |
| | | Feasibility Studies | |
| | | Rangpur Inner Ring Road | |
| | | Drainage Improvement | |
| | | Municipal Services | |
| Comilla | 21-22 | Master plan Review- | 1. Deputy Project Director, CGP, LGED – Md. |
| | November, | Key Elements of FSMP study | Manzurul Islam |
| | 2017 | Strategy of project selection | 2. Urban Development Planner- Salma A. Shafi |
| | , | and a project setection | |

| СС | Dates | Agenda | Team Members |
|------------|------------------|--|---|
| | | Development of long list Strategic evaluation of projects List of priority projects with tentative costs Feasibility Study Embankment Road 3 Drainage Improvement Project Water Treatment Plant Municipal Services Project | 3. Social Consideration Expert – Hasina Khatun 4. Road Engineer- Emdadul Haque 5. Solid Waste Management Expert- Md. Zahid Hossain |
| Chittagong | 6 December | Master plan Review- Key Elements of FSMP study Strategy of project selection Development of long list Strategic evaluation of projects List of priority projects with tentative costs Feasibility Studies Chittagong Bio-gasification Plant Municipal Services project | 1. Deputy Project Director, CGP, LGED – Md. Manzurul Islam 2. Urban Development Planner- Salma A. Shafi 3. Social Consideration Expert – Hasina Khatun 4. Solid Waste Management Expert- Md. Zahid Hossain |
| LGED | 16 January, 2018 | Presentation and discussion on over all activities of FSMP team | Additional Chief Engineer, LGED- Mohammad Anwar Hossain Superintendent Engineer, LGED- Khondaker Alinoor Superintendent Engineer, LGED – Md. Shafiqul Islam Akand Project Director, UGIIP-3- A.K.M Rezaul Islam Executive Engineer, EUCP- Md. Golam Kabir Project Director, EUCP- Provas Chandra Biswas Deputy Project Director, MGSP- Md. Anwarul Islam Deputy Project Director, CTEIP- Saiful Islam Shahid Project Director, CTEIP- Md. Anwar Hossain Project Director, MGSP- Shaikh Muzakkr Executive Engineer, LGED- Sultana Naznin Afroz Project Director, NOBIDEP- A.N.M Enayet Ullah Superintendent Engineer, LGED- Md. Ali Akhtar Hossain Urban Development Specialist, MSU, MGSP - Pulin Chandra Golder Project Manager, UGIIP-3, Shamsul Islam Deputy Project Director, NOBIDEP – Md. Anwar Hossain Project Director, CGP, LGED - Sahidul Islam Deputy Project Director, CGP, LGED – Md. Manzurul Islam Deputy Project Director, CGP, LGED - Mahfuzul Hossain Deputy Project Director, CGP, LGED - Mahfuzul Hossain Transport Planner- Md. Rafiqul Islam All the FSMP team members |

3.3.3 Status of DFR Submission and Schedule

Draft Final Reports are being prepared. Total of 16 reports out of planned 17 reports have been submitted already. Internal presentation within LGED have been organized and initial comments have been provided to the consultants. Based on the comments and the team's own review, Revised DFR have been prepared.

Table 3.3.4 Status of FSMP DFR Submission and Schedule

| Number | Report Title | Status (% Complete as of July 2018) |
|--------|--|--|
| 1. | Feasibility Study and Master Plan Review (FSMP): Main Project Report | 96% |
| 2. | Infrastructure Development Strategies and List of Priority Projects: Narayanganj CC | Submitted |
| 3. | Infrastructure Development Strategies and List of Priority Projects: Comilla CC | Submitted |
| 4. | Infrastructure Development Strategies and List of Priority Projects: Rangpur CC | Submitted |
| 5. | Infrastructure Development Strategies and List of Priority Projects: Gazipur CC | Submitted |
| 6. | Infrastructure Development Strategies and List of Priority Projects: Chittagong CC | Submitted |
| 7. | Municipal Solid Waste Management (SWM): Guidelines and Strategies for Improvement in Five Study Cities | Submitted |
| 8. | Feasibility Study Report (FSo1): Construction of Kadam Rasul Bridge over Shitalakhya River | Submitted |
| 9. | Feasibility Study Report (FS02): Construction of Comilla Embankment Road | Submitted |
| 10. | Feasibility Study Report (FS03): Development of Surface Water Supply System in Comilla | Submitted |
| 11. | Feasibility Study Report (FSo4): Rehabilitation of Racecourse Khal, Agriculture Institute Khal and Chhyabitan Drain in Comilla | Submitted |
| 12. | Feasibility Study Report (FSo5): Construction of Rangpur Inner Ring Road (North-Eastern Section) | Submitted |
| 13. | Feasibility Study Report (FSo6): Construction of New Drain, and Rehabilitation of Shyamasundari-Khoksha-Ghagot Canal System in Rangpur | Submitted |
| 14. | Feasibility Study Report (FSo7): Construction of Joydevpur Railway Flyover | Submitted |
| 15. | Feasibility Study Report (FSo8): Construction of Naojor-Kashimpur Bridges over Turag River | Submitted |
| 16. | Feasibility Study Report (FS09): Development of Surface Water Supply System in Gazipur | Submitted |
| 17. | Feasibility Study Report (FS10): Development of Central Biogasification / Composting Facilities in Chittagong | Submitted |
| 18. | Feasibility Study Report (FS11): Rehabilitation, Expansion and Redevelopment of Existing Public Toilets in Five Study Cities | Submitted |

Attachment: Photos of GICD, June 2018



Facilitated to the Group Leaders by the Specialists at Package no 7, CDC 19, 20 & 21 Chankuthi Badhukomola on 11 July 2018 in RpCC



Sharing Meeting on 2n Performance review of CGP held on 25 July 2018 in presence of CC Officials, JICA representatives and LGED Senior Officials at the conference room of LGED Bhaban, Level -4.



Meeting with Helth worker, tercher and Community workers regarding savings and microcredit at CoCC on 16th July 2018



Operation pre-primary schools under PRAP of Pathan Para CDC visited on July 10, 2018 at RpCC.



Meeting with Health workers, teachers and Community workers regarding savings and microcredit operation at RpCC on 9 July 2018



Mass Public Meeting held at NCC on 18 July 2018

