

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)
Project Short Name : UGIIP-III
Project Code : 224048000
Pourashava Name : Naogaon.
Pourashava Code : 57.

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	1.Naogaon.												
	UGIIP-III-I/NAOG/UT/01/ 2014	Rehabilitation of existing B C Road I from R&H office to Durgapur road via dayaler moar towards Ali pasaris house by Dense Bituminous Carpeting with Brick toe wall. (Ch. 0+0 m to 1+225 m)	1.225	-	8,597,548.56	Ethen-Farid (JV), Main Road, Naogaon	9,162,225.85	30/06/2015	29/06/2016	100%	92,747.00	86,267,082.98	
		Rehabilitation of existing B.C Road from Kalitala moar to Napit para moar Dense Bituminous Carpeting. (Ch. 0+0 m to 0+670 m)	0.670	-	3,886,269.00		4,141,933.38			100%	48,366.00		
		Rehabilitation of existing B C Road from main road (R&H) to Sutikalitala via Sanyalbari at Sultanpur by Dense Bituminous Carpeting . (Ch. 0+0 m to 2+550 m)	2.550	-	14,588,587.00		15,548,305.43			100%	181,330.00		
		Rehabilitation of existing B C Road from Naogaon Policr Station to Sarishatir moar via Toropdarpara including Jatica Sangsad by CC Dense Bituminous Carpeting . (Ch. 0+0 m to 0+351 m & Ch. 0+0 m to 0+260 m)	0.611	-	5,303,899.00		5,650,182.36			100%	25,348.00		
		Rehabilitation of existing BC Road from Sherpur Mosque to Chakprosad School via Chakprosad Hindu para by Dense Bituminous Carpeting . (Ch. 0+0 m to 2+076 m)	2.076	-	9,971,070.00		10,624,361.22			100%	82,980.00		
		Rehabilitation of existing BC Road from Tajer moar towards Khalishakury by Dense Bituminous Carpeting. (Ch. 0+0 m to 1+200 m & Ch. 1+400 m to 1+951 m)	1.751	-	9,351,879.00		9,968,556.39			100%	138,690.00		
		Rehabilitation of existing BC Road from Sharisahati moar towards Duragapur via Bulu's Housing Scheme including three Link road by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+955 m & Link raod = 305 m + 480 m + 165 m = 950 m)	1.905	-	16,605,510.00		17,697,516.18			100%	200,295.00		
		Construction of existing Kacha road from Idu'e's Battaly to Anandanagar road by CC. (Ch. 0+0 m to 0+732 m)	0.732	-	6,679,693.00		7,124,086.65			100%	159,456.00		
		Construction of existing Kacha road with side drain from infront of LGED office to Alom House via Abdul Gaffar House by CC. (Ch. 0+0 m to 0+375 m & Link = 50 m)	0.425	-	2,517,920.00		2,686,311.05			100%	73,592.00		
		Rehbilitation of existing BFS & Kacha road from the House of Late Sharf Uddin to Sahapur road by CC. (Ch. 0+0 m to 0+640 m)	0.640	-	3,677,314.00		3,916,258.88			100%	-		
1	UGIIP-III-I/ NAOG / UT / 01 / 2014	10	12.585	-	81,179,689.56	Ethen-Farid (JV), Main Road, Naogaon	86,519,737.40	30/06/2015	29/06/2016	100%	1,002,804.00	86,267,082.98	
	UGIIP-III-I/ NAOG /DR+MF/01/ 2014	Construction of RCC drain from Ukilpara sluicagate to Durgapur Beel. (Ch. 0+0 m to 1+800 m) & Link drain ch.0m-ch.300m	0	2.1	39,435,254.00	M/s A.S Construction, E-799, Katirganj, Rajshahi	41,773,343.79	07-05-15	07-05-16	100%	-	34,591,166.00	
		Construction of RCC drain from Janaklyan culvert to Humayun Kabir's Bat-tala at Chakdev. (Ch. 0+0 m to 0+595 m)	0	0.595	17,340,041.00		18,368,120.41			100%	-	10,300,000.00	
		Improvement of "Choto Jamuna" river bank with footpath and street light	0	0	11,572,594.00		12,258,725.89			100%	-	12,500,000.00	
1	UGIIP-III-I/ NAOG /DR+MF / 01 / 2014	3	0	2.695	68,347,889.00	M/s A.S Construction, E-799, Katirganj, Rajshahi	72,400,190.09	07-05-15	07-05-16	100%	-	57,391,166.00	
	UGIIP-III-2/NAOG /UT+DR /01/2016 (T.ID:72753)	Part-01: Rehabilitation of B.C road starting from Tulshigonga bridge to Taltola bypass road via Sheikhpura Primary School. Ch.00-2020m, Part-02:Rehabilitation of B.C road starting from Sheikhpura Primary School to Variapara Culvert. Ch.00-770m	2.790		10,970,114.47	MT-DC-MRC (JV), Dewan Bazar, Main Road, Naogaon	10,852,045.24	27-03-2017	27-03-2018	100%	260,288.00	13,557,685.41	
		Part-01:Rehabilitation of B.C road starting from Arji-Naogaon Latapara mour to Arji naogaon dangapara mour Ch.00-470m , Part-02:Rehabilitation of B.C road starting from Tetultala to Daptoripara.Ch.00-600,	1.070		3,912,515.13		3,870,458.31			100%	87,808.00		
	Sub-Total:(Road)	2	3.860	0	14,882,629.60	0	14,722,503.55	27-03-2017	27-03-2018	100%	348,096.00	13,557,685.41	
		Part-B:Drain											
		Construction of RCC drain starting from Degree College to DPHE office Ch.00-600m	-	0.600	3,383,867.47		3,348,291.66			100%	-	50,726,231.35	
		Extensional work of newly constructed Shuormary RCC drain upto the outfall at Durgapur Bridge. Ch.1375-2465m	-	1.090	37,769,202.74		37,372,121.64			100%	-		
		Extensional work of newly constructcd Janokalyan drain up to the outfall at Durgapur Beel. Ch.300-710m	-	0.410	13,288,754.08		13,149,044.67			100%	-		
		Construction of RCC drain starting from Red crisent to Kazir mour upto Shourmari Khal via ATM math janata Bank Part-1:Ch.00-600m Part-2: Ch.00-179m and Part-3:00-390m	-	1.169	12,003,964.43		11,877,762.47			100%	-		
	Subtotal (Drain):	4	0	3.269	66,445,788.72	0	65,747,220.45	00-01-00	00-01-00	100%	-	50,726,231.35	
	Pkg.total(UGIIP-III-2/ NAOG / UT+DR / 01 / 2016)	6	3.860	3.269	81,328,418.32	MT-DC-MRC (JV),Dewan Bazar,Main Road, Naogaon	80,469,724.00	27-03-2017	27-03-2018	100%	348,096.00	64,283,916.76	
		Part-A:Road:											
	UGIIP-III-2/ NAOG/UT+DR /02/2016(T.ID:72757)	Part-01:Rehabilitation of BC road starting from K.D mour to By-pass mour via Degree college in/c road side drain Ch.0.00-3105m, Part-02: Construction of RCC road starting from Coloney Bazar to Solimullah Khan's house. Ch.00-260m	3.365		19,951,848.20	Ethen-PMPL-JV,Main Road, Naogaon	19,749,080.79	27-03-20107	27-03-2018	100%	316,360.00	43,658,817.38	
		Construction of road Starting from bridge moar to Nabab Optical store by CC . Ch.00-308	0.308		5,117,327.61		5,461,903.96			100%	22,704.64		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of road starting from Arji naogaon Daptry para mour to the Co operative Training Institute Via Kuddus shop by BC Ch. 00-680m	0.680		2,199,858.80		2,177,219.72			100%	63,096.00		
	1.00	Part-01:Construction of Road starting from Hotel Abakash to Sanyalbari mour by RCC Ch.00-530m, Part-02: Construction of road from Siraj Bazar's house to Sultanpur Purbopara by RCC. Ch.00-1100 Including 03 Nos. RCC cross drain	1.630		8,680,890.16		8,593,229.01			100%	81,536.00		
		Part-01:Construction of road starting from Infront of Uttara Primary School to B.A.V.S road by RCC Ch.00-325m, Part-02: Construction of road starting from Palal Nibash to Maleka clinic by RCC. Ch.00-90m, Part-03: Construction of Income tax road Ch.00-100m	0.515		3,666,230.06		3,629,131.93			100%	42,022.00		
		Part-01:Construction of road starting from park road to Naogaon main road via Iqbal house by RCC Ch.00-510m, Part-02:Construction of road starting from Cold storage to Park road near Gudai house by RCC. Ch.00-145m	0.655		5,405,604.08		5,351,525.28			100%	-		
		Rehabilitation of BC road starting from Nabab Optical store to Muktir mour via K.D School,Ch.00-985m. Including both side footpath Ch.00-985m	0.985		14,693,718.86		14,545,885.28			85%	83,418.00		
	Sub-Total (Road)	7	8.138	0	60,115,477.77	0	59507975.96	00-01-00	00-01-00	98%	609136.64	43,658,817.38	
		Part-B:Drain											
		Construction of RCC drain beside the road K.D moar to By pass Mour via Degree College. Ch.795-1585m	-	0.790	6,189,418.39		6,126,623.85			100%	87,393.11	22,375,500.14	
		Construction of RCC drain beside the roadBridge mour to Nabab optical store (Ch.00-308m) and Outfall drain Ch.00-100m	-	0.408	3,092,740.06		3,061,190.67			100%	60,871.00		
		Construction of RCC drain beside the road Arji-naogaon Daptry para mour to the Co-operative Training Institute Via Kuddus shop. Ch.00-680m	-	0.680	4,990,434.30		4,940,508.95			100%	-		
		Part-01:Construction of RCC drain beside the roadstarting from Infront of Uttara Primary School to B.A.V.S road by CC Ch.00-325m, Part-02:Construction of RCC drain beside the road starting from Palal Nibash to Maleka clinic by CC. Ch.00-90m,	-	0.415	2,531,027.98		2,505,707.04			100%	-		
		Construction of RCC drain beside the Road Nabab optical store to Muktir mour via K.D school. Ch.00-400m	-	0.400	3,492,711.49		3,457,769.67			100%	-		
		Construction of RCC drain beside the road from park road to Naogaon main road via Iqbal house Ch.00-330	-	0.330	2,346,617.60		2,323,141.54			100%	-		
	Sub-total (Drain)	6	0	3.023	22,642,949.82	0	22414941.73	00-01-00	00-01-00	100%	148264.11	22,375,500.14	
1	UGIIP-III-2/ NAOG / UT+DR / 02 / 2016)	13	8.138	3.023	82,758,427.59	Ethen-PMPL-IV,Main Road, Naogaon	81,922,917.69	27-03-20107	27-03-2018	98%	757,400.75	66,034,317.52	
		Part-A:Road:											
	UGIIP-III-2/NAOG/UT+DR/ 03/2016(AF) (T.ID:72759)	Rehabilitation of CC road starting from District educational office to Ali Pasari house. Ch.00-900m	0.900	-	6,852,077.56	MT-DC-MRC (JV), Dewan Bazar, Main Road, Naogaon	6,780,009.42	27-07-17	27-07-18	100%	80,532.48	40,871,596.92	
		Part-01;Rehabilitation of CC road starting from Hasan Maker's house to Keranipara Monir house Ch.00-965m, Part-02:Rehabilitation of CC road starting from Mahmud house to Mamun house Ch.00-210m,, Part-03:Rehabilitation of CC road starting from Firoj house to Jahangir house Ch.00-210m,	1.385	-	9,641,637.09		9,540,484.60			98%	88,749.00		
		Rehabilitation of BC road starting from North Bangal Grain Industries to Durgapur Chowrasta mour. Ch.00-2000m	2.000	-	8,650,847.92		8,558,798.77			100%	203,840.00		
		Part-01:Rehabilitation of BC road starting from Boys home to Textile Technical Institute Ch.00-1100m, Part-02:Construction of CC road From Nabir's house to Benu's house. Ch.00-500m	1.600	-	7,658,019.79		7,577,400.02			100%	97,216.00		
		Rehabilitation of B.C road starting from Balihar house to Kazir mour Ch.00-580m Including 03 Nos RCC Cross drain.	0.580	-	3,568,455.96		3,530,831.85			100%	50,803.20		
		Rehabilitation of BC and CC road starting from vocational school to circuit house. Ch.00-2200	2.200	-	8,409,009.16		8,319,258.89			99%	224,537.60		
	Sub-total (Road)	6	8.665	0	44,780,047.48	0	44,306,783.55	27-07-17	27-07-18	100%	745,678.28	40,871,596.92	
		Part-B:Drain											
		Construction of RCC drain beside the road Disrict educational office to Ali Pasari house. Ch.100-475m		0.375	2,307,040.28		2,283,057.38			100%	-	29,748,813.79	
		Part-01:Construction of RCC drain beside the road Hasan Makar's house to Keranipara Monir house Ch.00-690m, Part-02: Construction of drain starting from firoj house to Jahangir house. Ch.00-210m		0.900	4,963,502.58		4,911,904.35			100%	-		
		Construction of RCC drain starting from KD school moar to Kazir mour janata bank bhaban. Ch.00-810m		0.810	11,928,749.70		11,804,744.06			100%	-		
		Construction of RCC drain Part-A: starting from stadium gate to dibetic hospital (Ch.00-250m), Part-B: Starting from Northern side of stdium to Diabetic hospital Ch.00-413m, Part-C: Starting from southern side of stadium to Dibetic hospital.Ch.450-600 and Part-D: Starting from Dibetic hospital to Tulshiganga river Ch.650-1240m.		1.403	13,986,021.75		13,840,629.68			100%	-		
		Construction of RCC drain starting from Mr. jalal's house to Sultanpur road side drain near Al-hajj Mukul's house at Sultanpur Ch.00-250m		0.250	1,461,483.36		1,446,290.47			100%	-		
		Construction of RCC drain Beside the road boys home to Textile Technical Institute. Ch.480-1100m		0.620	3,397,289.33		3,361,972.72			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Constuction of RCC drain beside the road Abdul Jalil primary school to Circuit house road.Ch.00-350m	-	0.350	2,162,748.00		2,140,265.09			100%	-		
		Constuction of RCC drain beside Kalitola road starting from Kalitola mour to Gusto hatir mour. Ch.00-500m	-	0.500	3,904,950.46		3,861,503.64			100%	274,426.18		
	Sub-total (Drain)	8	0	5.208	44,111,785.46	0	43,650,367.38	00-01-00	00-01-00	100%	274,426.18	29,748,813.79	
1	UGIIP-III-2/NAOG/UT+DR/ 03/2016 (AF)(T.ID:72759)	14	8.650	5.208	88,891,832.94	MT-DC-MRC (JV),Dewan Bazar,Main Road, Naogaon	87,957,150.93	27-07-17	27-07-18	100%	1,020,104.46	70,620,410.71	
	UGIIP-III-2/AF/NAOG/SWM+SN/ 01/2017	Name of Package: Construction of 01 Nr. Sanitary Landfill (22588 Sqm), 06 Nos Public Toilet & 01Nr. Fecal Sludge Treatment Plant (FSTP) in Naogaon Pourashava under Naogaon District.			-								
		Sub-Component-01: Sanitary Landfill			-								
		Construction of 22588 Sqm Sanitary Landfill.			33,575,591.24		-			0%	-		
		Construction of 01 number Landfill Gate.			67,894.02		-			0%	-		
		Construction of 862.65 meter Landfill Fence.			1,791,865.78		-			0%	-		
		Construction of 01 number Dump Truck Cleaning Facility.			925,967.20		-			0%	-		
		Installation of 01 number Tube Well.			41,055.54		-			0%	-		
		Construction of 01 number Control Building.			2,540,653.82		-			0%	-		
		Construction of 01 number Waste Segregation and Equipment Facility.			2,188,070.32		-			0%	-		
		Installation of 21 no Street Light.			1,311,847.43		-			0%	-		
		Environmental Mitigation Enhancement Works.			490,000.00		-			0%	-		
	Sub-total (SLF)	10			42,932,945.35	-	-			0%	-		
		Sub-Component-02: Public Toilet			-								
		Construction of 1 no Public Toilet (Degree College Morr).			1,851,397.03		-			0%	-		
		Construction of 1 no Public Toilet (Naogaon kitchen market).			1,851,397.03		-			0%	-		
		Construction of 1 no Public Toilet (Muktir Morr).			1,851,397.03		-			0%	-		
		Construction of 1 no Public Toilet (Shopari Putti).			1,851,397.03		-			0%	-		
		Construction of 1 no Public Toilet (Tulshiganga morr).			1,851,397.03		-			0%	-		
		Construction of 1 no Public Toilet (Dowaler Morr, Kacha Bazar).			1,851,397.03		-			0%	-		
	Sub-total (PT)	6			11,108,382.18	-	-			0%	-		
		Sub-Component-03: Fecal Sludge Treatment Plant			-								
		Construction of 06 numbers Screening Chamber.			277,440.36		-			0%	-		
		Construction of 03 numbers Planted Drying Bed.			6,701,371.62		-			0%	-		
		Construction of 01 number Settler and Anaerobic Filter.			625,138.64		-			0%	-		
		Construction of 01 number Polishing Pond.			480,306.66		-			0%	-		
	Sub-total (FSTP)	4			8,084,257.28	-	-			0%	-		
1	UGIIP-III-2/AF/NAOG /SWM+SN/ 01/2017	20	0	0	62,125,584.81	-	-			0%	-		
6	Tota =	66	33.248	14.195	464,631,842.22		409,269,720.11	27-07-17	27-07-18	100%	3,128,405.21	344,596,893.97	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Charghat

Pourashava Code : 48

	2.Charghat												
	UGIIP-III-1/ CHAR / UT+DR / 01 / 2014(Lot-01(UT))	Construction of Footpath from Charghat Pourashava to Health Complex & Widening of BC road from Miapur Culvert to Charghat Upazilla Complex with Foot path by Dense Bituminous Carpeting (Ch. 0+0 m to 1+180 m) & Construction of RCC U Drain (Ch. 0+0 m to 1+300 m) & RCC U Drain via Charghat Bazar More (Ch. 0+0 m to 1+160 m) under Ward No - 6.	3.640	-	47,921,636.08	F.A.R (JV), A/102,Upashahar,Sopura Boalia,Rajshahi	50,781,302.99	29-06-2015	29-06-2016	100%	-	46,423,134.00	
		Construction of road from Shaheen's house to Kadir's house & link Raza Master's house to Salim Daroga's house via kadir's house & Emal's house to Nur Mohammad's shop with G.Wall by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+885.52 m) & 1 Cross drain at Thanapara with Side Tertiary Drain (Ch. 0+0 m to 0+900 m) Under Ward No - 5.	1.786	-	6,469,943.51		6,911,906.09			100%	936,363.00		
					3								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	PKG Total (Lot-01/UT-01)	2	5.426	-	54,391,579.59	F.A.R (JV), A/102,Upashahar,Sopura Boalia,Rajshahi	57,693,209.08	29-06-2015	29-06-2016	100%	936,363.00	46,423,134.00	
	UGIIP-III-1/CHAR/UT+DR / 01/2014(Lot-02[DR])	Construction of RCC primary drain from Meramatpur cinema hall to the Padma river. (Ch-0.00 to 0+888.73 m).	0	0.889	25,849,850.00	F.A.R (IV), A/102,Upashahar,Sopura Boalia,Rajshahi	27,364,008.05	29-06-2015	28-06-16	100%	-	44,806,904.00	
		Construction of RCC primary drain from Miapur Waz's house to the Baral river. (Ch:-0.00 to 0+730 m)	0	0.730	23,958,551.00		25,361,925.98			100%	-		
	total:Lot-02[DR]	2	0	1.619	49,808,401.00	F.A.R (IV), A/102, Upashahar, Sopura Boalia, Rajshahi	52,725,934.03	29-06-2015	28-06-16	100%	-	44,806,904.00	
1	UGIIP-III-1/ CHAR / UT+DR / 01 / 2014(Lot-01&2)	4	5.426	1.619	104,199,980.59		110,419,143.11			100%	936,363.00	91,230,038.00	
	UGIIP-III-2/CHAR/ UT+DR /01/2016 (T.ID:77914)	Improvement & Rehabilitation of road by DBS from Miapur Shamsul's mill to Elahi Box's house via Gafur's house by DBC (Ch.00-1566m) with Link-01: Graveyard road by DBC (Ch.00-183m) Link-02: Alam mistry's house to Rahila's house by DBC (Ch.00-980m)	2.729	0	10,933,714.21	Liton Traders, Pro:Md. Mizanur rahman, Modon mohon Para, Jhenaidha	10,762,684.79	17-05-17	17-05-18	50%	143,911.04		
		Rehabilitation of road by DBS Starting from Bagha road to Arani road by DBC (Ch.00-180m)	0.180	0	1,000,881.15		985,341.22			45%	5,644.80		
		Rehabilitation of road by DBS Part-A: Starting from Ashkarpur Anes's house to Siddik's house by DBC (Ch.00-930m) with Link-L: Mozaffar's house to Dulal's house by DBC (Ch.00-60m) Part-B: Starting from Ashkarpur Mosque to Matin's house by DBC (Ch.00-411m) with Link-1: Sultan's house to Faruk's house by DBC (Ch.00-45m) & T-Junction Near Enamul's house (Ch.00-10.00m)	1.456	0	6,253,258.56		6,156,361.01			35%	22,823.81		
		Rehabilitation of road Starting from Kuthhipara T&T More to PA Boudary by (Ch00-530m)	0.530	0	1,396,026.99		1,373,857.61			35%	39,889.92		
		Construction & Rehabilitation of road by DBS Part-A: Starting from Polly biddut more to P/A Boundary wall attached Swallows by DBC (Ch.00-720m) Part-B: House of Togor to P/A Boundary wall by DBC (Ch.00-347m)	1.067	0	5,396,986.70		5,312,489.00			30%	75,953.92		
		Construction of Footpath at Mokterpur Traffic More (Ch.00-600m) Shardah Bazar(Ch.00-660m) & Pourashava to Pally Biddut More (Ch.00-200m)	1.460	0	10,976,689.78		10,807,218.72			70%	-		
		Rehabilitation of road Starting from Shardah Bazar to Shadipur Madrasa by DBC (Ch.00-1490m)	1490.000	0	7,277,289.22		7,163,551.06			30%	89,564.16		
		Improvement of road Part-A: Starting from Sarkar para road to Moktarpur road by DBC (Ch.00-735) & Part-B: Starting from Sreekhandi road to EX. BC Bagha road by DBC (Ch.00-1074) With T-Junction (Ch.00-10m) at Moktarpur.	1.819	0	9,401,888.52		9,235,122.33			70%	1,399,605.85		
		Improvement of road Starting from Gani Kasai's house to Charghat Thana/ Police Station by DBC (Ch.00-225m)	0.225	0	1,502,882.13		1,478,548.52			40%	73,213.06		
		Improvement of road Starting from Sattar's house to Aynal Pramanik's Pond by DBC (Ch.00-510m)	0.510	0	2,555,366.35		2,513,718.04			45%	142,206.93		
	Sub-Total (Road)	10	11.466	0	56,694,983.61	0	55788892.29	17-05-17	17-05-18	45%	1992813.49		
		Construction of RCC Drain beside Road Starting from T&T more Police to Academy Boundary wall (Ch. 530 to 00m)	0	0.530	4,642,165.85		4,570,494.63			75%	-		
		Construction of RCC Secondary Drain from Askerpur Anis house to Askerpur mosque (Ch.00-950m) Link-01: (Ch.00-80m)	0	1.030	7,949,379.12		7,826,647.24			65%	-		
		Construction of RCC Drain Starting from Sarda Bazar moor to Askerpur mosque (Ch.00-120m)	0	0.120	2,809,988.05		2,766,604.15			50%	-		
		Construction of RCC Drain beside road Starting from Charghat Gani Baocher's house to Borai River via Charghat Thana (Ch.00-435m)	0	0.435	3,789,634.47		3,731,125.63			50%	-		
		Construction of RCC Drain Beside road Starting from Police Academy gare No.-1 to Pally Biddut moor (Ch. 720 to 00m)	0	0.720	6,684,684.46		6,581,478.43			55%	-		
	Sub-total(Drain)	5	0	2.835	25,875,851.95	0	25476350.08	17-05-17	17-05-18	59%	0		
1	UGIIP-III-2/CHAR/ UT+DR /01/2016(T.ID:77914)	15	11.466	2.835	82,570,835.56	Liton Traders, Pro:Md. Mizanur rahman, Modon mohon Para, Jhenaidha	81,265,242.36	17-05-17	17-05-18	49%	1,992,813.49		
	UGIIP-III-2/CHAR/ UT+DR /02/2016 (T.ID:77913)	Improvement of road Starting from Dafadarpara Gani's house to Mafiz's house by DBC (Ch.00-300m)	0.3	0	2,086,050.39	MMWH-MMS JV, Pro: Md. Shamsuzzaman, D-119 , Dorgapara, Rajshahi	2,081,130.39	18-05-17	18-05-18	60%	-		
		Rehabilitation of road Part-A: Starting from H/O Polan to H/O Mongla via Earsad's Pond by DBC (Ch.00-875m) With Link(a)-1:H/O Murad to H/O Siraz by DBC (Ch.00-75m) & Link(a)-2: H/O Tushar to Cadet College road by DBC (Ch.00-210m) Part-B: Earsad's Pond to H/O Samsul Police via H/O Bakkar Cou. by DBC (Ch.00-574m) With Link(b)-1: H/O Tahaz to H/O Mokbul by DBC (Ch.00-60m) & Link(b)-2: H/O Tushar to Cadet College road by DBC (Ch.00-150m) Part-C: Pakianpara Mosque to H/O Hakim by DBC (Ch.00-170m)	2.114	0	8,866,960.19		8,844,367.95			55%	712,015.69		
		Improvement of road Part-A: Starting from H/O Manu mistry attached High way To T&T by DBC (Ch.00-823) Part-B: Starting from Warid Tawer to Padma river by DBC (Ch.00-510) Part-C: Starting from Hashu vila to Kandu member by DBC (Ch.00-180) & Part-D: Starting from Bablu's shop to H/O Jamal Khalifa by DBC (Ch.00-260m)	1.773	0	9,538,914.54		9,515,734.17			40%	289,426.70		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction & Rehabilitation of Internal road Charghat Upazilla Parishad by DBC Total Length=716m	0.716	0	3,054,831.49		3,047,047.25			40%	245,639.75		
		Improvement of road Starting from Hasor's house to Gofur's house by DBC (Ch.00-190m) & Connecting road starting from Ramjan's house to Chairman Aftab Sarker's house by DBC (Ch.230-550m)	0.51	0	2,847,089.22		2,839,951.02			50%	179,467.01		
	Sub-total(Road)	5	5.413	0	26,393,845.83	0	26328230.78	18-05-17	18-05-18	58%	1426549.15		
		Construction of RCC Drain beside Upazila Parishad road Part-A: (Ch.00-168m) Link: (Ch.00+35m) Part-B: (Ch.00-276m)	0	0.479	3,238,635.53		3,230,997.13			35%	-		
		Construction of RCC Primary Drain from Shardah Bazar to Boral River(Ch. 0.00-1+930.00m)	0	1.930	54,109,657.13		53,982,038.25			55%	-		
	Sub-total(drain)	2	0	2.409	57,348,292.66	0	57213035.39	18-05-17	18-05-18	45%	0	-	
1	UGIIP-III-2/CHAR/ UT+DR /02/2016(T.ID:77913)	7	5.413	2.409	83,742,138.49	MMWH-MMS JV, Pro; Md. Shamsuzzaman, D-119, Dorgapara, Rajshahi	83,541,266.17	18-05-17	18-05-18	49%	1,426,549.15	-	
	UGIIP-III-2/AF/CHAR/WS/01/2017 (T.ID:148738)	Construction and Installation of 5 nos Production Tube-wells with pump house & rehabilitation of existing 1 no. existing PTW, 1 nr Overhead Tank (Capacity 680m3), 50 nrs hand Tube-well/ 25,500m distribution Pipeline/1500 nos water metering and others in different places of Charghat Pourashava, Rajshahi. Sub-Component: 01 : Production Tube-Well (A) Installation of 05 nr. Test and 05 nr. Observation Well (B) Installation of 05 nr. Production Wells (C) Construction of 05 nr. Pump houses (D) Construction of Boundary wall for 03 Pump Houses (E) 05 sets Mechanical works of Pump-motor (F) 05 sets Electric works for Pump and Pump houses (G) 01 set Rehabilitation works for PTW	0	0	21,639,807.96	Mukta Construction Limited, Prop:Sayed abdur Rauf Mukta, Eastern Mantion, 67/9(1st floor), Pioneer road, Kakrail, Dhaka	19396515.48	0	0	0%	0	0	
		Sub-Component: 01 : Production Tube-Well			-		-				-		
		(A) Installation of 05 nr. Test and 05 nr. Observation Well			781,377.57		700,376.00			0%	-		
		(B) Installation of 05 nr. Production Wells			6,981,468.26		6,257,733.78			0%	-		
		(C) Construction of 05 nr. Pump houses			3,525,189.33		3,159,750.29			0%	-		
		(D) Construction of Boundary wall for 03 Pump Houses			3,483,551.45		3,122,428.80			0%	-		
		(E) 05 sets Mechanical works of Pump-motor			3,672,150.00		3,291,476.27			0%	-		
		(F) 05 sets Electric works for Pump and Pump houses			2,195,392.35		1,967,806.82			0%	-		
		(G) 01 set Rehabilitation works for PTW			1,000,679.00		896,943.53			0%	-		
	Sub-Total for Sub-Component-1 =	8	0	0	21,639,807.96	0	19396515.48	0	0	0%	0	0	
		Sub-Component: 02 :Pipeline			-		-				-		
		Installation of 25,500 meter Pipeline (Distribution =110mm dia.=19,000 meter and 160mm dia.=5,000 meter and Transmission=160mm dia.=1,500 meter)			26,379,000.44		23,644,419.18			0%	-		
	Sub-Total for Sub-Component-2 =	1	0	0	26,379,000.44	0	23644419.18	0	0	0%	0	0	
		Sub-Component: 03 :Domestic Water Meter			-		-				-		
		Supply and Installation of 1,500 nr. Domestic Water Meter (13 mm dia.= 375 nr., 20mm dia=850 nr. and 25mm dia=275 nr.)			13,011,609.00		11,662,759.48			0%	-		
	Sub-Total for Sub-Component-3 =	1	0	0	13,011,609.00	0	11662759.48	0	0	0%	0	0	
		Sub-Component: 04 :Construction of Overhead Tank (OHT)			-		-				-		
		01 nr. Overhead Tank (Capacity 680 m3)			19,605,172.27		17,572,800.46			0%	-		
	Sub-Total for Sub-Component-4 =	1	0	0	19,605,172.27	0	17572800.46			0%	0	0	
		Sub-Component: 05 : Installation of Hand Tube-well (HTW)			-		-				-		
		Installation of 50 nr. Hand Tube-well (HTW)			2,201,750.00		1,973,505.40			0%	-		
	Sub-Total for Sub-Component-5 =	1	0	0	2,201,750.00	0	1973505.404			0%	0	0	
1	Sub-total:UGIIP-III-2/AF/CHAR/WS/01/2017(T.I D:148738)	12	0	0	82,837,339.67	Mukta Construction Limited, Prop:Sayed abdur Rauf Mukta, Eastern Mantion, 67/9(1st floor), Pioneer road, Kakrail, Dhaka	74,250,000.00			0%	-	0	
	UGIIP-III-2/AF/CHAR/SWM+SN/01/2017	Construction of 1 Nr. Sanitary Landfill(7808m2) & 1 nr. Faecal Sludge Treatment Plant & 6 no Public toilet in Charghat Pourashava under Rajshahi District.			-		-				-		
		Sub-Component-01: Sanitary Landfill			-		-				-		
		Construction of 7808 Sqm Sanitary Landfill.			12,877,863.69		-			0%	-		
		Construction of 01 number Landfill Gate.			535,788.04		-			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of 505.44 meter Landfill Fence.			1,049,881.51		-			0%	-		
		Construction of 01 number Dump Truck Cleaning Facility.			925,967.20		-			0%	-		
		Installation of 01 number Tube Well.			64,786.54		-			0%	-		
		Construction of 01 number Control Building.			2,540,653.82		-			0%	-		
		Construction of 01 number Waste Segregation and Equipment Facility.			2,188,070.32		-			0%	-		
		Environmental Mitigation Enhancement Works.			490,000.00		-			0%	-		
	Sub-total(SLF)	1	-	-	20,273,011.12	-	-			0%	-	-	
		Sub-Component-02: Public Toilet			-		-				-		
		Construction of Public Toilet (Charghat Bazar).			1,851,397.03		-			0%	-		
		Construction of Public Toilet (Charghat Shaheed Minar).			1,851,397.03		-			0%	-		
		Construction of Public Toilet (Shardah Bazar).			1,851,397.03		-			0%	-		
		Construction of Public Toilet (Mokterpur Traffic Morr).			1,851,397.03		-			0%	-		
		Construction of Public Toilet (Kakramari Bazar).			1,851,397.03		-			0%	-		
		Construction of Public Toilet (Mokterpur Bazar).			1,851,397.03		-			0%	-		
	Sub-total(PT)	6	-	-	11,108,382.18	-	-			0%	-	-	
		Sub-Component-03: Fecal Sludge Treatment Plant			-		-				-		
		Construction of 06 numbers Screening Chamber.			277,440.36		-			0%	-		
		Construction of 03 numbers Planted Drying Bed.			6,701,371.62		-			0%	-		
		Construction of 01 number Settler and Anaerobic Filter.			689,774.72		-			0%	-		
		Construction of 01 number Polishing Pond.			537,710.69		-			0%	-		
	Sub-total (FSTP)	1	-	-	8,206,297.39	-	-			0%	-	-	
1	UGIIP-III-2/AF/CHAR/SWM+SN/01/2017	8	-	-	39,587,691	-	-			0%	-	-	
5	Pourashava Total=	46	22.305	6.863	392,937,985.00	0	349,475,651.64	00-01-00	00-01-00	55%	4,355,725.64	91,230,038.00	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Bera													
Pourashava Code : 74													
	3. Bera												
	UGIIP-III-I/ BERA / UT+DR / 01 / 2014(Lot-01(UT))	Construction of Road from Professor Abu sayed house to Bakker's house by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+777 m) Construction of Road from Advocate Samsul Haque luku house to WDB Bridge via High house by Dense Bituminous Carpeting. (Ch. 0+0 m to 1+500 m) Improvement of Road from Bera Pumping Station wall to Moin Daroga Shorok by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+550 m) Construction of road starting from Bonogram Unus Mia house to Uttar Takurbari bylane Anawer Kha house by RCC. (Ch. 0+0 m to 0+803 m). Improvement of Road from house of Benu Datta to Upazila main road by Dense Bituminous Carpeting. (Ch 0+0 m to 1+000 m). Improvement of Road from Kanaibari moar to Taghori by Dense Bituminous Carpeting. (Ch. 0+0 m to 2+685 m) Improvement of Road from Hatigara milk society to Paina Chapra mosque by Dense Bituminous Carpeting. (Ch. 0+0 m to 1+781 m) Improvement of Road from WDB flood control embankment near Khaleque Driver house to Paikhando WDB Embankment via Eidgha by Dense Bituminous Carpeting. (Ch. 0+0 m to 1+095 m) Construction of road starting from Nawser house to Paikhando Natunpara Hamid house by RCC. (Ch. 0+0 m to 0+400 m). Construction of road starting from Paikhando Primary school to Hura Sagor river via Amjad house by RCC. (Ch. 0+0 m to 0+500 m).	11.091	-	78,174,309.00	M/s Khandaker Shahin Ahmed,Puran Palton,Dhaka	82,258,878.18	28/05/15	27-01-64	100%	2,224,768.00	71,829,259.28	
		Construction of Road from Advocate Samsul Haque luku house to WDB Bridge via High house by Dense Bituminous Carpeting. (Ch. 0+0 m to 1+500 m)	1.500	-	7,131,874.00		7,573,495.47	28/05/15	27-05-16	100%	1,560,832.00	7,726,060.48	
		Improvement of Road from Bera Pumping Station wall to Moin Daroga Shorok by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+550 m)	0.550	-	9,568,586.00		10,054,705.40	28/05/15	27-05-16	100%	-	10,000,000.00	
		Construction of road starting from Bonogram Unus Mia house to Uttar Takurbari bylane Anawer Kha house by RCC. (Ch. 0+0 m to 0+803 m).	0.803	-	6,602,798.00		6,938,244.45	28/05/15	27-05-16	100%	-	6,900,000.00	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of Road from house of Benu Datta to Upazila main road by Dense Bituminous Carpeting. (Ch 0+0 m to 1+000 m).	1.000	-	4,586,319.00		4,824,054.98	28/05/15	27-05-16	100%	93,184.00	4,800,000.00	
		Improvement of Road from Kanaibari moar to Taghori by Dense Bituminous Carpeting. (Ch. 0+0 m to 2+685 m)	2.685	-	14,031,198.00		14,758,828.56	28/05/15	27-05-16	100%	291,200.00	11,696,865.79	
		Improvement of Road from Hatigara milk society to Paina Chapra mosque by Dense Bituminous Carpeting. (Ch. 0+0 m to 1+781 m)	1.781	-	11,552,611.00		12,147,810.84	28/05/15	27-05-16	100%	163,072.00	10,369,602.63	
		Improvement of Road from WDB flood control embankment near Khaleque Driver house to Paikhando WDB Embankment via Eidgha by Dense Bituminous Carpeting. (Ch. 0+0 m to 1+095 m)	1.095	-	5,616,729.00		5,906,813.61	28/05/15	27-05-16	100%	93,184.00	5,134,552.17	
		Construction of road starting from Nawser house to Paikhando Natunpara Hamid house by RCC. (Ch. 0+0 m to 0+400 m).	0.400	-	7,177,136.00		7,541,760.94	28/05/15	27-05-16	100%	-	7,073,603.69	
		Construction of road starting from Paikhando Primary school to Hura Sagor river via Amjad house by RCC. (Ch. 0+0 m to 0+500 m).	0.500	-	8,467,093.00		8,897,252.51	28/05/15	27-05-16	100%	-	8,128,574.52	
	PKG Total (Lot-01(UT)	10	11.091	-	78,174,309.00	M/s Khandaker Shahin Ahmed,Puran Palton,Dhaka	82,258,878.18	28/05/15	27-01-64	100%	2,224,768.00	71,829,259.28	
	UGIIP-III-I/ BERA / UT+DR / 01 / 2014(Lot-02(DR)	Construction of RCC drains from Professor Abu sayed house to Bakker's house. (Ch. 0+0 m to 0+777 m)	-	0.777	7,620,437.00	M/s Khandaker Shahin Ahmed,Puran Palton,Dhaka	7,997,609.96	28/05/15	27/05/15	100%	-	7,996,103.82	
		Construction of RCC drains from Brishalikhaz Azim Pramanic house to WDB Embankment. (Ch. 0+0 m to 0+300 m)	-	0.300	2,940,814.00		3,086,365.54	28/05/15	27/05/15	100%	-	3,091,131.83	
		Construction of RCC drains from Nurul Chatal to Kader Dr. moar (Bera Bazer Baser Hazi shop to Dhaniahat Bridge. (Ch. 0+500 m to 0+800 m)	-	0.300	7,290,539.00		7,651,374.20	28/05/15	27/05/15	100%	-	7,649,570.00	
		Construction of RCC drains from Isamoti Cinema Hall to Shahid Abdul Khaleque Stadium. (Ch. 0+0 m to 1+130 m)	-	1.130	11,076,187.00		11,624,387.64	28/05/15	27/05/15	100%	-	11,626,023.60	
		Construction of RCC drains from Dhaniahat Bridge to Kanaibari mour. (Ch. 0+0 to 0+700)	-	0.700	6,836,723.97		7,175,134.81	28/05/15	27/05/15	100%	-	7,204,403.69	
	PKG Total (Lot-02(DR)	5	-	3.207	35,764,700.97	M/s Khandaker Shahin Ahmed,Puran Palton,Dhaka	37,534,872.15	28/05/15	27/05/15	100%	-	37,567,232.94	
1	PKG Total : UGIIP-III-I/ BERA / UT+DR / 01 / 2014 (Lot-01(UT) & Lot-02 (DR):-	15	11.091	3.207	113,939,009.97		119,793,750.33	28/05/15	27/05/15	100%	2,224,768.00	109,396,492.22	
	UGIIP-III-2/ BERA/ UT+DR /01 /2016	Improvement of road Starting from Bera C&B near Nazim house to Mohongang three way junction by DBC (Ch.00-7540m)	7.540	0.000	105,099,838.00	M/s Shahid- M.A Enterprise-JV, Elid house, 54, Matijil, Dhaka	108,642,897.77	02-05-17	02-05-18	80%	-	87,154,127.75	
	Sub-total (Road)	1	7.540	0.000	105,099,838.00	0	108,642,897.77			80%	-	87,154,127.75	
		Construction of footpath cum RCC Drain Starting from Bangabaria khas pond to Boroshila main road (Ch.00-1000m)	0.000	1.000	13,301,562.83		13,749,976.77			60%	-	8,070,128.93	
	Sub-total (Drain)	1.00	0.000	1.000	13,301,562.83	0.00	13,749,976.77			60%	0.00	8,070,128.93	
1	UGIIP-III-2/ BERA/ UT+DR /01 /2016	2	7.540	1.000	118,401,400.83	M/s Shahid-M.A Enterprise-JV,Elid house,54, Matijil,Dhaka	122,392,874.54	02-05-17	02-05-18	78%	0.00	95,224,256.68	
	UGIIP-III-2/ BERA/ UT+DR /02 /2016	Improvement of road starting from Isamoti Cinema Hall near Bera-Mathpur road to shahid Abdul khaleque stadium by DBC (Ch.00-1125m)	1.125	-	11,522,865.10	Mohammad Eunus & Brothers(Pvt) Ltd., 67 Panchlaish R/A, chittagong	11,990,977.81	02-05-17	02-05-18	100%	-	52,715,589.00	
		Improvement of road starting from Kader Doctor moor to WDB Embankment near Hurul Chatal at Bonogram by DBC (Ch.00-1190m)	1.190	-	8,241,725.39		8,579,760.88			100%	79,213.68		
		Construction of road starting from Brishalikhaz Entaz house to Brishalikhaz footpath field via Azim Pramanic house house by RCC (Ch.00-1500m)	1.500	-	29,168,312.62		30,353,265.99			100%	-		
	Sub-total (Road)	3	3.815	0.000	48,932,903.11	0.00	50,924,004.68			100%	79,213.68	52,715,589.00	
		Construction of RCC Drain starting from Dak Bangla to Abu Sayed house. Ch.00-500m	-	0.500	5,733,810.55		5,966,744.77			100%	-	40,207,037.70	
		Construction of RCC Drain starting from Taltola Moor to Abu Sayed house. Ch.00-435m	-	0.435	4,721,413.79		4,913,219.72			100%	-		
		Construction of RCC Drain starting from Stadium to Bera High School. Ch.00-650m	-	0.650	7,191,389.22		7,483,537.11			100%	-		
		Construction of RCC Drain starting from Isamati Cenema Hall to Bera Girls School. Ch.00-525m	-	0.525	5,748,877.67		5,982,423.99			100%	-		
		Construction of RCC Drain starting from Hospital Canal to C&B Ch.00-600m	-	0.600	7,332,363.27		7,630,238.18			100%	-		
		Construction of RCC Drain starting from Fokir Chatal to H. Canal. Ch.00-220m	-	0.220	1,124,533.51		1,170,217.32			100%	-		
		Construction of RCC Drain starting from Fokir Chatal to Fokir Plaza Ch. 0+000 to 0+350 km.	-	0.350	1,977,112.75		2,057,432.32			100%	-		
		Construction of RCC Drain starting from Fokir Existing Drain to kader DR Moor Ch. 0+000 to 0+570 km.	-	0.570	6,453,426.47		6,715,594.86			100%	-		
	Sub-total (drain):-	8	0.00	3.850	40,282,927.23	0.00	41,919,408.27			100%	0.00	40,207,037.70	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-2/ BERA/ UT+DR /02 /2016	11	3.815	3.850	89,215,830.34	Mohammad Eunus & Brothers(Pvt) Ltd.,67 Panchlaish R/A, chittagong	92,843,412.95	02-05-17	02-05-18	100%	79,213.68	92,922,626.70	
	UGIIP-III-2/AF/ BERA/ SWM+SN /01 /2017	Construction of 01 Nr. Sanitary Landfill (12540 Sqm), 09 Nos Public Toilet & 01Nr. Fecal Sludge Treatment Plant (FSTP). Work in Bera Pourashava under Pabna District.			-		-				-		
		Sub-Component-01: Sanitary Landfill.			-		-				-		
		a)Construction of 12540 sqm sanitary landfill.			29,270,002.48		-			0%	-		
		b)Construction of 01 number landfill gate.			67,926.37		-			0%	-		
		c)Construction of 466.56 meter landfill fence.			966,504.65		-			0%	-		
		d)Construction of 01 number dump truck cleaning facility.			925,585.83		-			0%	-		
		e)Installation of 01 number tube well.			75,060.58		-			0%	-		
		f)Construction of 01 number control building.			2,576,065.47		-			0%	-		
		g)Construction of 01 number waste segregation and equipment facility.			2,193,095.24		-			0%	-		
		h)Construction of 01 number waste transfer station (brishalikha).			4,910,766.66		-			0%	-		
		i)Installation of 20 numbers street light.			1,288,842.36		-			0%	-		
		j)Environmental mitigation enhancement works.			490,000.00		-			0%	-		
	Sub-total (SLF)	9	-	-	42,763,849.64		-			0%	-	-	
		Sub-Component-02: Public Toilet.			-		-				-		
		a)Construction of 01 number public toilet (mohanganj bazar).			1,875,490.11		-			0%	-		
		b)Construction of 01 number public toilet (neyamotganj siddiqueya hafiziya madrashah).			1,875,490.11		-			0%	-		
		c)Construction of 01 number public toilet (dak bangla bazar).			1,875,490.11		-			0%	-		
		d)Construction of 01 number public toilet (dak bangla chicken market).			1,875,490.11		-			0%	-		
		e)Construction of 01 number public toilet (bishalikha growth centre).			1,875,490.11		-			0%	-		
		f)Construction of 01 number public toilet (bera bazar east side).			1,875,490.11		-			0%	-		
		g)Construction of 01 number public toilet (bera bazar west side).			1,875,490.11		-			0%	-		
		h)Construction of 01 number public toilet (kanai bazar morr).			1,875,490.11		-			0%	-		
		i)Construction of 01 number public toilet (bera bazar near BB school).			1,875,490.11		-			0%	-		
	Sub-Total (PT)	9	-	-	16,879,411		-			0%	-	-	
		Sub-Component-03: Fecal Sludge Treatment Plant.			-		-				-		
		a)Construction of 06 numbers screening chamber of faecal sludge treatment plant (FSTP).			278,544.52		-			0%	-		
		b)Construction of 03 numbers planted drying bed of faecal sludge treatment plant (FSTP).			6,721,126.19		-			0%	-		
		c)Construction of 01 number settler and anaerobic of faecal sludge treatment plant (FSTP).			624,998.63		-			0%	-		
		d)Construction of 01 number polishing pond of faecal sludge treatment plant (FSTP).			481,804.14		-			0%	-		
	Sub-Total (FSTP)	1	0.000	0.000	8,106,473		-			0%	-	-	
1	pkg.total:UGIIP-III-2/AF/ BERA/ SWM+SN /01 /2017	19	0.000	0.000	67,749,734		-	0	0	0%	-	-	
	UGIIP-III-2/AF/ BERA/WS /01 /2017	Construction and Installation of 01 nos. Pump House, 22.5 km Pipeline, Supply and Installation of 2,000 domestic water meters for metering of existing non-metered service connections and proposed new service connections and others in different places of Bera Pourashava, Pabna.			-								
		Sub-Component: 01 : Production Tube-Well			-								
		(A)Construction of 01 nr. Pump houses			1,106,902.19		-			0%	-		
		(B)Construction of Boundary wall for 01 Pump Houses			747,231.68		-			0%	-		
		(C)02 sets Mechanical works of Pump-motor			2,589,037.00		-			0%	-		
		(D)02 sets Electric works for Pump and Pump houses			628,498.00		-			0%	-		
	Sub-total (PTW)	4	0	0	5071668.87	0	0	00-01-00	00-01-00	0%	0	0	
		Sub-Component: 02 :Pipeline			-								
		Supply and Installation of 2,000 nr. Domestic Water Meter (13 mm dia.= 635 nr.,20mm dia=1319 nr., and 25mm dia=46 nr.)			17,616,400.00		-			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Sub-Total (Meter)	1	0	0	17616400	0	0			0%	0	0	
		Sub-Component: 03 :Domestic Water Meter			-								
		Installation of 22,550 meter Pipeline (Distribution =110mm dia.=11,500 meter, 160mm dia.=11,000 meter and Transmission=225mm dia. = 50 meter)			32,032,551.86		-			0%	-		
	Sub-Total (DPL)	1	0	0	32032551.86		0			0%	0	0	
1	Pkg.total:UGIIP-III-2/AF/ BERA/WS /01 /2017	6	0	0	54,720,620.73	0.00	0	00-01-00	00-01-00	0%	0	0	
	UGIIP-III-2/AF/ BERA/ UT+DR /03/2018	Name of works: Rehabilitation of 4645.00 m. Road including 4145.00 m. slope protection work in 02 Locations & Construction of 100m Drain in 01 Location at Bera Pourashava under Pabna District.	-	-	-	Mohammad Eunus & Brothers(Pvt) Ltd.,67 Panchlaish R/A, chittagong	-				-		
		Part:A:Road	-	-	-		-			0%	-		
		Rehabilitation & widening of road starting from Paina Sapra Mosque to Mohongang Three way Junction by DBC. (Ch.0+00 to 3+000 km) & Including 2+500km slope protection work	3.000	-	89,482,160.68		-			0%	120,960.00		
		Rehabilitation & widening of road starting from Bera C&B Isamoti Bridge to Brishalikhha Isamoti Closer by DBC. (Ch.0+00 to 1+645 km) & Including 1+645km slope protection work	1.645	-	62,274,183.72		-			0%	-		
	Sub-Total (Road)	2	4.645	0.00	151,756,344.40	0.00	0.00			0%	120,960.00	0.00	
		Part-B:Drain	0	0	-		-				-		
		Construction of RCC drain starting from Bishalika WDB Embankment to Kalibari. Ch 325-425m	0.000	0.100	1,796,299.47		-			0%	-		
	Sub-Total (Drain)	1	0.000	0.100	1,796,299.47		0.00			0%	0.00	0.00	
1	pkg.total:UGIIP-III-2/AF/ BERA/ UT+DR /03/2018	3	4.645	0.100	153,552,643.87	0.00	0.00			0%	120,960.00	0.00	
6	Pourashava Total=	56	27.091	8.157	597,579,239.85	-	335,030,037.82			92%	2,424,941.68	297,543,375.60	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
PourashavaName : Ishwardi													
Pourashava Code : 73													
	4. Ishwardi	Lot-01(UT+DR):Part-A : Road					-				-		
	UGIIP-III-I/ ISHW / UT+DR / 01 / 2015(Lot-01)	Rehabilitation & widening of College road starting from chad Ali More Thakur bari Mondir to Pabna Road Via Aronkola Hat by DBC (Ch-0+00-3+300m.) & one no. X-Drain at Ch 1000 m	3.300	-	41,970,926.90	Dhrubo Construction Ltd., Krishnapur, Pabna	42,702,322.78	09-03-16	09-03-17	100%	436,072.01	54,485,710.75	
		Improvement of Naricha Notun Para connecting road starting from Nowab Shirajdoula road to Islampur B.C road by DBC. (Ch. 0+00-0+505m)	0.505	-	1,887,607.04		1,922,006.91			100%	106,928.64		
		Improvement & Rehabilitation of Valupara Madrasa road. (ch. 0+00-1+080m.) and connecting road starting from I.K road to main road ch. 280m.(ch. 0+00-0+232m.) by DBC & six nos. X-Drain.	1.312	-	4,362,745.71		4,447,637.70			100%	559,368.98		
		Part-A: Improvement of connecting road by DBC starting from college road to Bongobondhu school road (ch. 0+00-0+260m)	0.260	-	934,965.98		951,307.35			100%	12,521.60		
		Part-B: Improvement of connecting road by DBC starting from Bongobondhu school (Betu House) to Mosuria Para road (ch. 0+00-0+305m)	0.305	-	1,139,031.90		1,159,594.55			100%	53,209.52		
		Improvement of Rupnagor connecting road by CC Starting form College road to Khot Khoti Para BC Road (ch. 0+00-0+410m)	0.410	-	2,024,338.04		2,060,922.84			100%	96,882.24		
		Part(A): Improvement of Madrasa connecting road by DBC starting from Idgha BC road to Ambagan BC road (ch. 0+00-0+145m)	0.145	-	539,103.59		551,163.83			100%	160,160.00		
		Part(B): Improvement of Jona Kobiraj connecting road by CC starting from Ambagan road to Idgaha road. (ch. 0+00-0+116m)	0.116	-	690,305.65		702,874.34			100%	38,438.40		
	Lot-01 (UT)	7	6.353	0	53,549,024.81	0	54,497,830.31	09-03-16	09-03-17	100%	1,463,581.39	54,485,710.75	
		Lot-01(UT+DR):Part-B : Drain					-				-		
		Construction road side drain from college road to Mosuria para road via Bongobondhu school road (ch. 0+00-0+560m)	0.000	0.560	2,621,522.97		2,666,736.52	09-03-16	09-03-17	100%	-		
		Construction of R.C.C. Drain starting from Bokul More to Aronkola Khal. (ch. 0+00-1+038m)	0.000	1.038	12,051,327.49		12,259,177.41			100%	-		
	Lot-01 (DR):	2	0.000	1.598	14,672,850.46	-	14,925,913.93	09-03-16	09-03-17	100%	-	-	
1	Sub-Total (Lot-01)	9.00	6.353	1.598	68,221,875.27	Dhrubo Construction Ltd., Krishnapur, Pabna	69,423,744.24	09-03-16	09-03-17	100%	1,463,581.39	54,485,710.75	
		Lot-02(UT+DR):Part-A : Road					-				-		
	UGIIP-III-I/ ISHW / UT+DR / 01 / 2015(Lot-02)	Improvement of Girls school road starting from girls school More to Nofel House Bottola via Moubaria Mondir by DBC (ch. 0+00-1+590m)	1.590	-	6,371,322.32	RE & AR JV, Baghail, Paksey, Pabna	6,688,808.31	09-03-16	09-03-17	100%	66,335.36	49,045,780.77	
		Improvement of Connecting road by CC starting from Airport Road to babu para BC road via Mohosin Rijaji House (ch. 0+00-0+216m)	0.216	-	1,323,025.35		1,393,238.49			100%	100,685.31		
		Construction of road starting from Shoylopara Sugarcane perches center to airport boundary road by DBC (ch.0+00-0+515m)	0.515	-	2,820,240.39		2,749,462.80			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of Tipusultan Road starting from Rail Gate to Taltola More by DBC. (ch.0+00-0+3000m.& one no. X-Drain at Ch 1800 m	3.000	-	11,188,356.09		11,743,283.11			100%	63,889.03		
		Improvement of Shara Gopalpur Moulobepara Road by DBC starting from Tipusultan road to Culvert (ch.0+00-0+530m)	0.530	-	1,099,163.89		1,153,604.01			100%	4,717.44		
		Improvement of Pirakhali Majdia road by DBC starting from Mofiz (Bodor) House to the end of Pourashava Boundary (ch.0+00-0+500m.)	0.500	-	1,641,060.21		1,724,864.60			100%	58,240.00		
		Rehabilitation & widening of Loco road from chad Ali More to Fotemohammadpur rail gate Via Fotamohammadpur Graveyard by DBC (ch.0+00-2+085m)	2.085	-	10,932,601.06		11,478,433.49			100%	135,233.28		
		Rehabilitation connecting road starting from Loco road to Benaroshipolly BC road by DBC (ch. 0+00-0+500m.)	0.500	-	1,092,791.09		1,146,684.27			100%	-		
		Improvement Loco Behari Bazar connecting road by CC starting from Faruk road to Loco main road (ch. 0-00-0+780m) & two nos. X-Drain at Ch 330m & 740m	0.780	-	4,607,517.32		4,847,740.20			100%	263,477.76		
		Rehabilitation of Stadium Road by DBC starting from Shersha Road to Umirpur Ista road (ch. 0+00-2+442m)	2.442	-	4,643,428.96		4,872,931.60			100%	10,192.00		
		Improvement of connecting road by CC starting from Shersha Raod Near Gini House to Hospital road (ch. 0+00-0+163m)	0.163	-	825,758.79		868,265.25			100%	36,144.00		
	Lot-02 (UT):	11	12.321	0	46,345,265.47	0	48,667,316.14	09-03-16	09-03-17	100%	738,914.18	49,045,780.77	
		Lot-02(UT+DR):Part-B : Drain											
		Construction of road side drain at Loco road from chad Ali More to Fotemohammadpur rail gate Via Fotamohammadpur Graveyard (ch.0+636-0+779m) & one no. X-Drain	-	0.143	665,395.48		698,210.79	09-03-16	09-03-17	100%	-		
		Construction of road side connecting drain starting from Shersha Raod Near Gini House to Hospital road (ch. 0+00-0+156m)	-	0.156	682,880.34		716,557.95			100%	-		
		Construction of R.C.C. main Drain from S.M High School to Hospital road culvert. (ch. 3+215-3+312m), (ch. 3+697-3+835m) & (ch. 3+915-4+055m)	-	0.375	9,801,861.00		10,285,259.42			100%	-		
	Lot-02(DR):	3	-	0.674	11,150,136.82	-	11,700,028.16	09-03-16	09-03-17	100%	-	-	
	Sub-Total (Lot-02)	14	12.321	0.674	57,495,402.29	RE & AR JV, Baghail, Paksey, Pabna	60,367,344.30	09-03-16	09-03-17	100%	738,914.18	49,045,780.77	
1	PKG.Total:UGIIP-III-I/ ISHW / UT+DR / 01 / 2014(Lot-01&02)	23	18.674	2.272	125,717,277.56		129,791,088.54	09-03-16	09-03-17	100%	2,202,495.57	103,531,491.52	
	UGIIP-III-2/ISHW/UT+DR/01/2016 (T.ID:80140)	Part(B): Rehabilitation & Widening of road by DBC from College road (Bokul Morr) to Coba Mosque via Alobug Pabna Road (Ch. 0.00-1080)m. & Connecting Road from Ali Bordi Road to Shefa House (Ch. 0.00-205)m.	1.285	-	8,685,699.33	Infinity Engineering Ltd., Chairman Md. Feroz Alam Patwari, 144 no. Cantonment Super Market, Nabinaghar, Ashulia, dhaka	7,781,878.57	14-06-17	14-06-18	45%	352,205.28	10,810,747.46	
		Part(A): Rehabilitation of road by DBC from A.K. Shadi road to College road & Shafa house to Alibordi road. (Ch. 0.00-1025)m & Connecting Road from (Ch. 0.00-120, Ch. 0.00-75, Ch. 0.00-245 & Ch. 0.00-145)m & Part-(B) Construction of road by CC from College Road by Len Tofazzol House Via Jigatola Road (Ch. 00-530)m	2.140	-	9,140,373.75		8,188,631.48			35%	376,729.92		
		Rehabilitation of road by DBC. Shoylopara By-pass station road (Ch. 0.00-1290)m & Connecting Road from Shoylopara Graveyard morr to Loco road (ch. 0.00-78)m	1.368	-	5,092,004.31		4,572,801.23			25%	99,852.48		
		Rehabilitation of Babupara Road by DBC. from Kholil morr to Joshim Mondol House road (Ch. 0.00-640)m & Connecting road from Babupara Mosque to Goni Guard House (Ch. 0.00-505)m.	1.145		2,802,043.16		2,514,087.75			50%	77,414.40		
		Part(A): Rehabilitation of road by DBC. Aronkhola Hate Madrasa road (Ch. 0.00-450)m & Connecting road from Madrasa road to Miaprara Mosque (Ch. 0.00-480)m. & Part-(B) Construction of RCC X-Drain (Ch. 05)m & (Ch. 230)m.	0.930		6,055,165.36		5,401,983.20			45%	476,437.25		
	Sub-total (Road)	5	6.868	-	31,775,285.91	-	28,459,382.22	14-06-17	14-06-18	40%	1,382,639.33	10,810,747.46	
		part-B:road											
		Part-(B): Construction of RCC. main drain from S.M School to Alhaz morr via Hospital road (Ch. 0.00-25)m, (Ch. 1087-1119.50)m, (Ch. 1147.25-1227.25)m, (Ch. 1456.25-1614.20)m, (Ch. 1650.75-1687)m.	-	0.332	10,423,032.86		9,380,694.63			35%	-		
		Construction of road side RCC Drain from College road to Zigatala (Ch. 0.00-490)m & Connecting Drain from (a) Zigatala road to Girls School (Ch. 0.00-210)m, (b) Zigatala road to Azahar Propffeser House (Ch. 0.00-250)m, (c) Zigatala road to Hospital road via Zia House (Ch. 0.00-350)m, (d) Zigatala road to Khatkhati Para (Ch. 0.00-160)m, (e) Shersha road Nasimur Rahman Shorif House to A.K. Sadi road Drain (Ch. 0.00-350)m. & Construction of RCC X-Drain (Ch. 210)m, (Ch. 250)m, (Ch. 350)m & (Ch. 160)m.	-	1.810	10,353,450.62		9,318,070.85			80%	-		
		Part-(A): Construction of road side RCC Drain from Jamtala Abul Hossain House to Tohsil Office Culvert (Ch. 0.00-1150)m & Connecting road from (a) Don House to Shohid House (Ch. 0.00-400)m.	-	1.550	19,184,626.26		17,266,099.32			90%	-		
		Part-(A): Construction of R.C.C Drain from Lotu guard house to hospital road culvert via Fozlu house (Ch. 0.00-170)m. & Construction of RCC X-Drain (Ch. 110)m, & (Ch. 155)m.	-	0.170	2,361,872.51		2,125,677.34			40%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1		Part-(A): Construction of RCC road side Drain from Babupara Kholil morr to Jashim Moldil House (Ch. 0.00-620)m & Connecting Drain from (a) Babupara Masjid to Kamimi Hospital Culvert (Ch. 0.00-80)m & (b) Chamon House to Main road (Ch. 0.00-85)m. & Construction of RCC X-Drain (Ch. 410)m.	-	0.785	5,055,522.72		4,549,953.50			95%	-		
	Sub-Total (Drain)	5	-	4.647	47,378,504.97	-	42,640,495.64	14-06-17	14-06-18	68%	-	-	
1	UGIIP-III-2/ISHW/UT+DR/01/2016 (T.ID:80140)	10	6.868	4.647	79,153,790.88	Infinity Engineering Ltd.,Chairman Md. Feroz Alam Patwari,144 no. Cantonment Super Market,Nabinaghar ,Ashulia, dhaka	71,099,877.86	14-06-17	14-06-18	56%	1,382,639.33	10,810,747.46	
		Part-A:Road											
	UGIIP-III-2/ISHW/UT+DR/02/2016 (T.ID:80166)	R-01(PDP-31): Part(A): Rehabilitation of Biman Bondor road by DBC. from Kobi Mokbul Shorok of Daffodil to Oshit Professor House road (Ch. 0.00-1250) & Connecting road from (a) Bimanbondor road (Ch. 0.00-350)m, (b) Piarakhali morr to Piarakhali Graveyard (Ch. 0.00-380)m, (c) Piarakhali Mosque to Jhontur morr (Ch. 0.00-120) & (d) Chomon morr to Babupara road (Ch. 0.00-60)m.	2.160	-	7,238,768.29	Khan & Sons Bangladesh limited & M/s Hossain Brothers (JV),Director Md. Mojibur Rahman,10 Dilkhusa,C/A. Dhaka	6,057,601.51	14-06-17	14-06-18	45%	261,364.32	6,086,601.51	
		Part(B): Rehabilitation & Widening of road by DBC. from Vhutargari morr to Naricha Zinna house (Ch. 0.00-615)m & Connecting road from (a) Zinna house road to Vhuter Gari Mosque (Ch. 0.00-840)m & (b) Vhuter Gari Mosque road to Ahead Councilor house. (Ch. 0.00-120)m. Part(C): Construction of RCC X-Drain from Vhutergari more to Zinna House road (Ch. 485)m, Connecting road (a) Stating from Zinna House road to Vhutergari Mosque road (Ch. 20)m, Connecting (b) Zinna House Road - Ahead Commissioner House Road.	1.575	-	9,297,880.92		7,818,425.55			55%	96,314.40		
		Part(A): Rehabilitation of road by DBC. from Poura Para Pourashava Mosque Road to Pabna Road (Ch. 0.00-760)m & Connecting road (a) Robi House (Ch. 0.00-225)m, (b) Baby House (Ch. 0.00-90)m.	1.075	-	3,280,125.16		2,745,587.28			30%	114,065.28		
		Part-(A): Rehabilitation of road by DBC. from Loco Tanki Morr to Banarossi Polly & Primari school Road (Ch. 0.00-1250)m & Connecting Road (a) Karim House (Ch. 0.00-337)m, (b) Banarossi Polly road (Ch. 0.00-394)m, (c) Pramanik Para (Ch. 0.00-360)m & (d) Fotemahammadpur Math Para (Ch. 0.00-325)m. Part-(B): Construction of RCC X-Drain (Ch. 350)m.	2.666	-	12,075,185.75		10,121,201.62			55%	332,156.16		
		Part-(A): Rehabilitation of road by DBC. from Ista Velupara Masjid Morr to I K road (Ch. 0.00-1202)m & Connecting road from Velupara Masjid Road to Graveyard road (Ch. 0.00-136)m. Part-(B): Construction of RCC X-Drain (Ch. 333)m, (Ch. 381)m, (Ch. 470)m & (Ch. 785)m.	1.338	-	5,678,007.51		4,757,666.58			50%	165,942.00		
	Sub-total (Road)	5	8.814	-	37,569,967.63	-	31,500,482.54	14-06-17	14-06-18	47%	969,842.16	6,086,601.51	
		Part-B:Drain											
		Part-(A): Construction of RCC road side Drain from School Para Rahim Sir House to Kamini Hospita Culvert (Ch. 0.00-900)m. & Connecting Drain from (a) Montu Mia House to Kamini Hospital road side Drain (Ch. 0.00-400 m). & Construction of RCC X-Drain (Ch. 400)m, (Ch. 583)m, (Ch. 207)m & (Ch. 400)m.	-	1.3	10,319,515.80		8,694,335.30			90%	-	11,213,044.61	
		Part-(A): Construction of road side RCC Drain from Pabna road to Culvert (Ch. 0.00-520)m. & Connecting Drian Refuji Camp 1no. Goli (Ch. 0.00-270)m. & Construction of RCC X-Drain (Ch. 270)m. & (Ch. 320)m.	-	0.79	5,209,810.11		4,389,337.33			50%	-		
		Part-(B): Construction of RCC road side Drain Hospita road Tula Babu House Graved Yeard (Ch. 0.00-150)m. & Connecting Drain from (a) Tula Babu House to Basher House (Ch. 0.00-98)m & (b) BMDF Drain to T.T.E House (Ch. 0.00-60)m. & Construction of RCC X-Drain (Ch. 150)m.	-	0.308	1,566,068.00		1,319,434.03			90%	-		
		Part-(A): Construction of RCC road side Drain from Pourashova road to Stadium (Ch. 500-960)m. & Connecting Drain from (a) Pourashava Gate to Moddho Aron Khola Afser House (Ch. 0.00-650)m & Construction of RCC X-Drain (Ch. 620)m.	-	1.11	10,085,812.10		8,497,436.69			90%	-		
	Sub-Total (Drain)	4.00	-	3.508	27,181,206.01	-	22,900,543.35	14-06-17	14-06-18	80%	-	11,213,044.61	
1	UGIIP-III-2/ISHW/UT+DR/02/2016(T.ID:80166)	9	8.814	3.508	64,751,173.64	Khan & Sons Bangladesh limited & M/s Hossain Brothers (JV), Director Md. Mojibur Rahman, 10 Dilkhusa, C/A. Dhaka	54,401,025.89	14-06-17	14-06-18	61%	969,842.16	17,299,646.12	
		Part-A:Road											
	UGIIP-III-2/ISHW/UT+DR/03/2016(T.ID:80148)	Rehabilitation of road by DBC. from Mosuria Para Nabab Sherajuddula Road to Nur Mohallah Via Dr. Mannan Mosque (Ch. 0.00-850)m, Connecting (Ch. 0.00-100)m. & Connecting road from (a) Mannan House to Amirul House by CC. (Ch. 0.00-350)m, (b) Sheraj house Runu Mondol Rice Mill Road by CC. (Ch. 60-330)m & (c) Azahar Pond to Mohoshin House by CC. (Ch. 0.00-370)m.	1.940	-	9,274,852.02	Md.Zinnat Ali Zinna,Pro:Md.Zinnat Ali Zinna,Paticabari, Himtpur, Pabna	8,256,517.81	03-08-17	03-08-18	60%	106,989.12	2,262,794.14	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Part-(B): Rehabilitation & Improvement of road by DBC. from Sherajuddula road infront of By Lane Kamarpara Substation via Lalu Driver House to Aminul Commessonar House road (Ch. 0.00-612)m & Connecting road from Lalu Driver House to Existing Pouro Road (Ch. 00-80)m. Part-(C): Construction of RCC X-Drain (Ch. 25)m. & (Ch. 75)m.	0.692	-	2,759,942.68		2,452,328.18			60%	74,088.00		
		Part-(B): Improvement & Rehabilitation of road by DBC. from Upazila road Bablu house to Lalu Kha house road (Ch. 0.00-945)m. & Connecting road from (a) Bablu House to Albus Rice Mill road (Ch. 0.00-90)m, (b) Shohrab House to Lalu Kha House (Ch. 0.00-847)m.	1.882	-	6,289,276.99		5,593,509.63			60%	120,778.56		
		Part-(A): Improvement & Rehabilitation of Mintu road (Ch. 0.00-298)m & Connecting road from (a) Minto road to Aminul Councilor House (Ch. 0.00-330) & (b) Minto road to Lalu Driver House (Ch. 0.00-235)m.	0.863	-	3,597,238.16		3,195,990.40			60%	99,429.12		
		Part-(A): Construction of road by CC. from ATI Gate bokul morr to Naricha road via Kismot house (Ch. 0.00-500)m. Part-(B): Construction of RCC X-Drain (Ch. 95)m & (Ch. 108)m.	0.500	-	4,162,776.00		3,707,127.83			30%	35,078.40		
		Part-(A): Construction of road by CC. from Naricha road to Aronkola Vhatapara Mosque Babu Doctor House (Ch. 0.00-850)m.	0.850	-	6,496,473.52		5,786,728.18			90%	42,360.19		
		Part-(A): Rehabilitation of road from Piarakhali Graveyard road Kasfol tola to Piarpur morr road by DBC. (Ch. 0.00-1282)m.	1.282	-	3,410,670.99		3,030,657.69			20%	90,364.68		
		Part-(B): Rehabilitation of road by DBC. from Shershab road to Candrio Eidgah via Fakirer Bottala road (Ch. 0.00-945)m & Connecting road from (a) Candrio Graved Yeard to Hospital road (Ch. 0.00-327)m, (b) Candrio Eidgha to College (Ch. 0.00-230)m. & (c) Fakir morr to Candrio Moaque (Ch. 0.00-95)m.	1.597	-	3,970,062.26		3,534,034.49			20%	47,030.76		
	Sub-Total (Road)	8	9.606	-	39,961,292.62	-	35,556,894.23	03-08-17	03-08-18	50%	616,118.83	2,262,794.14	
		Part-B:Drain					-				-		
		Construction of road side RCC Drain from Mannan Dr. Mosque to Patilakhali Primary Drain (Ch. 0.00-980)m. & Connecting Drain from Shirajuddowla road to Proposed main Drain (Ch. 0.00-250 m). & Construction of RCC X-Drain (Ch. 250)m.	-	1.230	11,434,794.83		10,193,626.65			90%	-	11,636,713.93	
		Part-(A): Construction of RCC road side Drain from Sharsha road to Eidgha road via Dr. Bachu House (Ch. 0.00-125m) & Connecting Drain from (a) Ratan House to Nasrin House (Ch. 0.00-90)m. & Construction of RCC X-Drain (Ch. 125)m.	-	0.215	1,395,485.74		1,244,015.38			95%	-		
		Construction of road side RCC Drain from Golum Hossain School to Bokul morr Via Taltala Mosque (Ch. 0.00-840)m. & Construction of RCC X-Drain (Ch. 380)m & (Ch. 840)m.	-	0.840	5,914,987.59		5,272,956.45			90%	-		
		Construction of road side RCC Drain from Nur Mohallah Alam House to Khayer House (Ch. 0.00-500)m.	-	0.500	3,611,976.76		3,219,921.57			90%	-		
		Construction of road side RCC Drain from Purbo Tengri Gorosthan Para to Six TTE House via College Road (Ch. 0.00-500)m.	-	0.500	3,510,964.59		3,129,873.58			90%	-		
	Sub-Total (Drain)	5	-	3.285	25,868,209.51	-	23,060,393.63	03-08-17	03-08-18	91%	-	11,636,713.93	
1	2/ISHW/UT+DR/03/2016(T.ID :80148)	UGIIP-III-13	9.606	3.285	65,829,502.13	Md.Zinnat Ali Zinna,Pro:Md.Zinnat Ali Zinna,Paticabari, Himtpur, Pabna	58,617,287.85	03-08-17	03-08-18	66%	616,118.83	13,899,508.07	
		Component: 01 (Sanitary Landfill)			-								
	UGIIP-III-2/AF/ISHW/SWM+SN/01/2017 (T.ID:123256)	Construction of 12901m2 sanitary landfill.			22,279,060.45	Dhrubo Construction Ltd.,Pro:Saiful Ala Swapon Chowdhury, Krishnapur, Pabna	24,506,482.15	12-07-18	12-07-19	0%	-		
		Construction of 1 no Land fill gate .			48,889.31		53,777.18			0%	-		
		Construction of 515.8 m landfill fence.			567,654.26		624,407.35			0%	-		
		Construction of 1 no Dump truck cleaning facility.			958,524.53		1,054,356.14			0%	-		
		Instalation of 1 no tube well & monitoring well.			48,819.45		53,700.33			0%	-		
		Construction of 1 no control building.			2,395,551.45		2,635,054.52			0%	-		
		Environmental mitigation enhancement works.			490,000.00		538,989.35			0%	-		
	Sub-Total (SLS) =	7	-	-	26,788,499.45	-	29,466,767			0%	-	-	
		Component: 02 (Fecal Sludge Treatment Plant)			-		-			0%	-		
		Construction of 6 nos FSTP (screening chamber).			289,769.50		318,740.15			0%	-		
		Construction of 3 nos FSTP (planted drying bed).			6,664,557.32		7,330,868.16			0%	-		
		Construction of 1 nos FSTP (settler and anaerobic filter).			670,735.81		737,794.81			0%	-		
		Construction of 1 nos FSTP (polishing pond).			514,395.36		565,823.71			0%	-		
	Sub-Total (FSTP)=	4	-	-	8,139,457.99		8,953,226.84			0%	-	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	Pkg.total:UGIIP-III-2/AF/ISHW /SWM+SN/01/2017 (T.ID:123256)	11	0	0	34,927,957.44	Dhrubo Construction Ltd.,Pro;Saiful Ala Swapon Chowdhury, Krishnapur, Pabna	38,419,993.85	12-07-18	12-07-19	0%	-	-	
	UGIIP-III-2/AF/ISHW /WS/01/2017	Name of Pkg::Replacement of 04 set Pump-motor & 6 nos Transformer ,Supply and Installation of 3,000 nos water metering in different places under Ishwardi Pourashava, Pabna.			-								
		Sub-Component: 01 :			-								
		Replacement of 04 set Pump-motor and Supply & Installation of 06nos. Transformer.			11,756,888.39					0%			
	Sub-Total (Com.1)	4	0	0	11,756,888.39	0	0			0%	0	0	
		Sub-Component: 02 :Pipeline			-								
		Supply and Installation of 3,000 nr. Donmestic Water Meter (13 mm dia.= 635 nr.,20mm dia=1319 nr., and 25mm dia=46 nr.)			20,855,100.00					0%			
	Sub-total (Com.2)	1	0	0	20,855,100.00	-	-			0%	-	-	
1	UGIIP-III-2/AF/ISHW/WS/01/2017	5	0	0	32,611,988.39	0	0	00-01-00	00-01-00	0%	0	0	
6.00	Pourashava Total=	66	43962	13711.7	370,379,701.65		352,329,273.99			69%	5,171,095.89	13,899,508.07	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Shahajadpur													
Pourashava Code : 82													
	5.Shahajadpur		-	-	-		-				-	13,899,508.07	
		Lot-01(UT): Road					-				-	42,009,901.65	
	UGIIP-III-I/SHAH / UT+DR / 01 / 2015(Lot-01)	Re-Construction & Rehabilitation of RCC road starting from UpazilaParishad to DabariaKorotoa river (Ch 00-1132.00)m	1.132	-	9,867,909.51	Mir Habibul Alam,Uttar Barogacha, Natore	10,540,177.47	29-03-2016	29-03-2017	100%	96,328.96	43,763,934.00	
		(A)Re-Construction of BC road starting from Kakilamari Grid office to kakilamari Milk Co-operative Centre byBC(Ch00-430)m(B) Construction of RCC road starting from Dariapur R&H to DariapurModdhapara BC road (Ch 00-180)m	0.610	-	6,673,144.33		7,155,856.99			100%	481,538.50		
		Re-Construction of BC road starting from DariapurNobo Kumar bridge to Dilruba bus stand by BC (Ch 00-253)m	0.253	-	2,312,970.75		2,469,022.43			0%	-		
		Rehabilitation & Repair of road starting from Shahjadpur Press club to Afzal more via Sawdagor house (Ch 00-1200)m by BC.	1.200	-	4,897,824.70		5,228,271.49			100%	-		
		Re-Construction of RCC Road starting from MonirampurUyadayan Kinder garden to Rambarikamarbari(Ch00-755.0)m.	0.755	-	4,871,406.23		5,204,392.89			100%	64,064.00		
		Rehabilitation of BC road starting from Shahparakesta house to DargaparaMadrasha by BC (Ch 00-573)m	0.573	-	1,597,154.87		1,704,911.83			100%	-		
		Re-Construction of RCC road Starting from DariapurShafi shop to Borobari Mosque(Ch.00-290)m	0.290	-	3,119,161.15		3,329,604.94			100%	-		
		Re-habilitation& repair road starting from KandaparaDilruba Bus-stand to Mukkhada more (Ch 00-1017)m & Connecting road starting from BokkarDr. shop to Yousuf Plaza (Ch 00-117)m by BC	1.134	-	6,546,709.20		6,991,330.41			100%	43,388.80		
		Rehabilitation of Dariapur road starting from MoniharCenema Hall to Haluaghat Bridge N/Highway (Ch 00-684)m by BC.	0.684	-	2,737,636.51		2,927,714.90			100%	79,672.32		
		Rehabilitation of road starting from Parkola Akbar house to KhanjandiarProgoti Sango (Ch 00-2325)m by BC	2.325	-	11,900,572.42		12,800,628.97			100%	1,439,908.00		
	Total-Lot-01 (UT)	10	8.956	0	54,524,489.67	Mir Habibul Alam,Uttar Barogacha, Natore	58,351,912.31	29-03-2016	29-03-2017	90%	2,204,900.58	43,763,934.00	
		Lot-02(UT+DR): Part-A:Road	-	-	-		-				-		
	UGIIP-III-I/SHAH / UT+DR / 01 / 2015(Lot-02)	Rehabilitation& Re-construction of BC road starting from Haluaghat Bridge to BarabillDakkhin Para Hafezia Madrasha by BC (Ch 00-2200)m	2.200	-	13,262,409.80	Mir Habibul Alam,Uttar Barogacha, Natore	13,995,410.40	29-03-2016	29-03-2017	100%	1,402,826.88	40,686,517.75	
		Re-construction of RCC road starting from Prannathpurlman house to PukurparHaziKobad house (Ch 00-946)m & .Link road (Ch 00-95)m	1.041	-	10,160,337.46		10,737,571.55			100%	1,388,458.70		
		Rehabilitation BC road & Construction of RCC road starting from ShaktipurNagorbari High way to BarabillUttor Para BC road(Ch 00-570m) & Link road Tat board road(Ch 00-77)m	0.647	-	3,543,643.90		3,734,115.63			100%	267,148.34		
	Total-Lot-02 (UT)	3	3.888	0	26,966,391.16	0	28,467,097.59	00-01-00	00-01-00	100%	3,058,433.92	40,686,517.75	
		Lot-02(UT+DR): Part-B:drain	-	-	-		-				-		
		Construction of RCC drain starting from Hira furniture to Shahjadpur Press Club (Ch 00-220)m & Construction of footpath infront of MuktiJoddha Sangsod (Ch 00-209) m	-	0.220	6,053,616.90		6,356,189.91			100%	-		
		Construction Of RCC drain starting from Dariapur bazar HaziMoniruddin shop to yalid cloth shop via Mala store (Ch 00-55m)	-	0.055	137,836.15		438,720.51			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC drain starting from DariapurLovelulodi house to Haluaghat bridge(Ch 00-288)m	-	0.288	4,707,476.28		4,942,766.24			100%	-		
		Construction of RCC side Drain Starting from ShahparaTita house to Pathanpara Azad house.(Ch.00-412)	-	0.412	3,133,587.47		3,290,211.03			100%	-		
		Construction of RCC drain starting from ShaktipurSamsad house to Ghopkhal (Ch00-400)m with existing drain top slab of length 77m	-	0.400	3,409,572.68		3,579,990.60			100%	-		
	Total-Lot-02 (DR)	5	0	1.375	17,722,089.48	0	18,607,878.29	00-01-00	00-01-00	80%	-	-	
1	Total-Lot- 02(UT+DR)	8	3.888	1.375	44,688,480.64	Mir Habibul Alam,Uttar Barogacha, Natore	47,074,975.88	29-03-2016	29-03-2017	93%	3,058,433.92	40,686,517.75	
1	PKG.Total:UGIIP-III-I/ SHAH / UT+DR / 01 / 2014(Lot-01&02)	18	12.844	1.375	99,212,970.31		105,426,888.18			91%	5,263,334.50	84,450,451.75	
	UGIIP-III-2/SHAH/UT+DR/01/2016 (T.ID:79831)	Improvement of road starting from Barabill Shamsul house to Nalua Shahjahan house (Ch.00-1851m) & Connecting road Starting from Nalua Milk Co-operative Centre to Hannan house by RCC (Ch.00-200m)	2.051	-	27,018,701.92	M/s Islam Construction & Mir Habibul Alam(JV), Uttor Borogacha, PO+PS: Natore,	25,276,498.82	22-08-17	22-08-18	0%	3,226,957.89		
		Improvement of road starting from Barabill Mortoz daroga house to Barabill utor para Mosque by RCC (Ch.00-1279m)	1.279	-	14,477,722.82		13,585,108.58			40%	1,018,579.94	25,000,000.00	
		Improvement of road starting from Shahzadpur Dak-Banglo to Dabaria High way via Dabaria Mosque by DBC (ch 00-1795m)	1.795	-	8,775,026.15		8,262,378.77			85%	124,830.72		
		Improvement of road starting from Shaktipur BC Road to Pukurpar kaseem Zadda BC more via Pukurpar Aziz more by DBC (ch 00-926m).	0.926	-	3,258,732.96		3,071,024.22			85%	-		
		Improvement of road starting from Pukur par Aziz more to Pukurpar Golam Nabi house DBC (ch 00-665m)	0.665	-	2,124,150.44		1,997,458.37			85%	75,297.60		
		Improvement of road starting from Rambari Monihar Cinema hall to Hazir ghat Mosque by DBC (Ch.00-545m)	0.545	-	1,402,471.83		1,321,686.99			95%	-		
		Improvement of road starting from Part: (A) Kandapara Upazila gate to Shishu Hospital by DBC (Ch.00-307m) Part: (B) Zila parish market to Varuadha Samsia Rokib Hospital by DBC (Ch.00-458m). Part: C) Upazila DPHE office to mokkhood more by DBC (Ch.00-238m) Part:(D) Bangabandhu Soroni by DBC (Ch.00-186m)	1.189	-	4,231,144.20		3,987,422.87			95%	-		
		Improvement of road starting from Barabill patchpara Jailal house to Bayan house by HBB (ch 00-375)m. & Connecting road starting from Hazi Julfiquer house to Barabill sarder para Mosque by HBB (ch 00-35m)	0.410	-	8,986,523.28		8,468,883.76			0%	-		
		Improvement of road starting from Monirampur Darul Ulum Madrasa to Batar more by DBC (ch 00-570m)	0.570	-	2,144,878.57		2,021,329.80			80%	-		
	Sub-Total (Road):-	9	9.430	0	72,419,352.17	0	67991792.17	22-08-17	22-08-18	63%	4445666.15	25,000,000.00	
		Construction of RCC Drain Starting from Monirampur Sobahan shop to Monirampur Darul Ulum Madrasa. (Ch.00-213m)	0	0.213	2,186,715.32		2,060,756.68			95%	-		
	Sub-Total (Drain):-	1	0	0.213	2,186,715.32	0	2060756.679	22-08-17	22-08-18	95%	0	-	
1	UGIIP-III-2/SHAH/UT+DR/01/2016 (T.ID:79831)	10	9.430	0.213	74,606,067.49	M/s Islam Construction & Mir Habibul Alam(JV),Uttor Borogacha,PO+PS: Natore,	70,052,548.85	22-08-17	22-08-18	64%	4,445,666.15	25,000,000.00	
	UGIIP-III-2/SHAH/ UT+DR / 02 / 2016	Improvement of road starting from Nalua Taltola to Nalua Milk Co-operative centre via Nalua Madrasa to Barabill Patchpara Hazi hassan house by RCC (ch 00-1000m) Connecting road starting from Barabill patch para more to Barabill Nasir house by RCC (ch 00-370m)	1.370	-	19,934,243.22	M/s Islam Construction & Mir Habibul Alam(JV),Uttor Borogacha,PO+PS: Natore,	18,713,630.94	22-08-17	22-08-18	0%	1,884,291.02		
		Improvement of road starting from Part: (A) Kandapara Hazi Akter house to Kandapara G,primary school by HBB(ch 00-355m). Part: (B)Kandapara Moynu house to Kandapara Greaveyard by HBB (ch.00-330m). Part: C) Kandapara Ad Masud house to saifuddin house by HBB (Ch.00- 310m)	0.995	-	5,899,661.98		5,569,612.32			10%	-	15,000,000.00	
		Improvement of road starting from Part: (A) Parkola Jalal mir Bridge to Enjed house by HBB (ch 00-400m) Part: (B) Parkola Gobindo Master house to Parkola Hanif Prossess mill road by HBB (ch 00-280m) Part: (C) Bisic G,P, Tower to Aigbari shaktipur Mannan house by HBB (ch 00-180m).	0.860	-	8,646,105.10		8,162,408.90			0%	-		
		Improvement of road starting from Part: (A) Kandapara Nagor Bari High way to Laily house by HBB (ch 00-185)m. Connecting road starting from Kandapara New Mosque to Baher house by HBB (ch 00-204m) Part: (B) Shearkhali Ad. Hakim house to Shearkhali mainal house by HBB (ch 00-190m) Part: (c) Upazila DPHE Office to shearkhali Abdul Hamid house by HBB (ch 00-264)m.Connecting road starting from Shearkhali Ripon house to Golam house by HBB (ch 00-135m)	0.978	-	5,657,184.68		5,340,700.13			0%	-		
		Improvement of road starting from Part: (A) Barabill dakkhin para HBB Road to Lovelu house by HBB (ch 00-140m) Part: (B) Barabill dakkhin para HBB Road to Bridge via Nurul PK by HBB (ch 00-160m)	0.300	-	4,892,500.39		4,618,795.20			30%	-		
		Improvement of road starting from Barabill Abu Soma house to Barabill Moddhapara Mosque via Barabill Greave yard by HBB (ch 00-610m)	0.610	-	5,988,495.15		5,653,475.82			20%	-		
		Improvement of road starting from dabaria Ali Akbar house to dabaria Taher house via Dabaria Graveyard by HBB (ch 00-605m)	0.605	-	9,676,261.20		9,134,934.13			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of road starting from Shaktipur sarkar Bari Mosque to G.Primary School by HBB (ch 00-378)m. Connecting road starting from Shaktipur Bridge to mozid house by HBB (ch 00-22m)	0.400	-	6,650,297.71		6,278,254.61			0%	-		
		Improvement of road starting from Dargapara Madrasha to Ruppur Pir Shahab vita by DBC (ch 00-1015m)	1.015	-	3,543,849.43		3,339,895.15			90%	101,848.32		
		Improvement of road starting from Aigbari Parkola High way to Prannathpur kalidash more by DBC (ch 00-645m).	0.645	-	2,266,179.84		2,135,753.68			85%	65,197.44		
		Construction of road starting from Prannathpur Poschim para Mosque to Taltola BC road by RCC (ch 00-485m) & Connecting road starting from Taltola Robi Lal house to Taltola Sakowat house by RCC (ch 00-80m)	0.565	-	4,284,779.19		4,045,072.25			10%	-		
	Sub-Total (Road):	11	8.343	0	77,439,557.89	0	72992533.12	22-08-17	22-08-18	22%	2051336.78	15,000,000.00	
		(a) Construction of RCC Drain starting from dariapur Mannan Bishwas house to dariapur charokkhola Existing RCC drain Ch(00-253)m. (b) Construction of RCC Drain starting from dariapur Rashia Professor house to Shahdat shop. (Ch.00-80m)	0	0.333	2,665,849.19		2,516,711.39			0%	-		
	Sub-Total(Drain):	1	0	0.333	2,665,849.19	0	2516711.387	22-08-17	22-08-18	0%	0	-	
1	UGIIP-III-2/SHAH/ UT+DR / 02 / 2016	12	8.343	0.333	80,105,407.08	M/s Islam Construction & Mir Habibul Alam(JV),Uttor Borogacha,PO+PS: Natore,	75,509,244.51	22-08-17	22-08-18	22%	2,051,336.78	15,000,000.00	
		Component: 01 : Domestic Meter											
	UGIIP-III-2/AF/SHAH /WS / 01 / 2017	Supply and Installation of 1,000 Nr. Donmestic Water Meter (13 mm dia.=250 Nr.,20mm dia=600 Nr. and 25mm dia=150 Nr.)			8,575,043.00		-			0%	-		
	Sub-Total (C-1)	1	-	-	8,575,043.00		-			0%	-	-	
1	Pkg.total:UGIIP-III-2/AF/SHAH /WS / 01 / 2017	1.00	0	0	8,575,043.00	0.00	0.00			0%	0.00	0.00	
4	Pourashava Total=	41.00	30.617	1.921	262,499,487.88		250,988,681.55			63%	11,760,337.43	124,450,451.75	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Joypurhat

Pourashava Code : 38

	6 Joypurhat	Lot-01 (UT)	-	-	-		-				-		
	UGIIP-III-I/JOYP / UT+DR / 01 / 2015(Lot-01-UT)	Rehabilitation of BC Road starting from Shahid Zia Collage more to Pachurchalk - Poshu Hospital-Sadar Road. Ch 0+00 - 3+835m	3.835	-	5,582,232.90	Ram Babu, Gudri Bazar,Thakurgaon	5,971,207.06	09-03-16	09-03-17	100%	-	56,869,498.90	
		Rehabilitation of BC Road starting from Sadar Road to Polibari Road. Ch 0+00 - 1+099m	1.099	-	3,282,042.70		3,510,737.89			100%	-		
		Rehabilitation of BC Road through Rajbari Road. Ch.0+00 -0+955m	0.955	-	2,166,070.05		2,317,003.43			100%	-		
		Rehabilitation of BC road through Bulupara- Guchogram Road at Ch.0+00 -1+155m	1.155	-	3,296,689.49		3,526,405.28			100%	-		
		Rehabilitation of Debipur BC Road starting from Jamalgonj Road to Tegor School. Ch.0+00-1+355m.	1.355	-	2,451,717.42		2,622,554.92			100%	-		
		Rehabilitation of BC Road starting from Belamla Road to Bulupara more (Guchogram road) from Ch.0+00-1+525m.	1.525	-	3,095,385.44		3,311,074.21			100%	-		
		Rehabilitation of BC Road starting from Debipur more to Mondalpara more via Kinapara. Ch.0+00-0+849.00m.	0.849	-	1,882,883.78		2,014,084.53			100%	-		
		Improvement of Road starting from Panchchalk Road to Shaguna Eadgah Road (Sonar Para) by BC Ch 0+00 - 0+580m	0.580	-	2,613,949.34		2,796,091.28			100%	-		
		Improvement of Road starting from Bulupara Road to PDB bypass Road by BC. Ch 0+00-0+545.00m.	0.545	-	2,720,690.53		2,921,295.92			100%	158,230.80		
		Improvement of Road starting from Guripara Mosque to Viti Road (Karim para) by B.C. Ch 0+00 -0+ 505m.	0.505	-	2,115,956.90		2,276,136.05			100%	182,800.80		
		Improvement of Road starting from Durgadaha Road (Bura-Buri Ara) to Kader Mondolpara Road by B C . Ch 0+00-0+501.00m.	0.501	-	2,244,121.20		2,409,928.57			100%	135,408.00		
		Improvement of Road starting from Bulupara road to Mangnipara School by RCC. Ch 0+00-0+502.00m	0.502	-	4,696,864.47		5,033,109.05			100%	128,637.60		
		Improvement of Road starting from Gulshan more Mosque to PDB By-Pass Road by RCC.Ch 0+090 - 0+593m	0.503	-	4,190,731.72		4,488,878.00			100%	88,015.20		
		Improvement of Road starting fromTatipara Road to Santinagor Road by RCC. Ch 0+00 - 0+502m	0.502	-	4,265,871.34		4,563,120.44			100%	-		
		Improvement of Road starting from (A)Tegor rail gate Road to Jamalgonj Road. Ch. 0+000 - 0+ 220m and (B) Dewan Para Mosque to Dewan Para Road. Ch. 0+090 - 0+ 371m by RCC, Length=501.00m	0.501	-	4,930,753.35		5,275,955.21			100%	23,296.00		
		Rehabilitation of BC road from Durghadho road to Kader Mondal Para road at Ch 0.00-562.00m	0.562	-	1,916,645.68		2,050,198.98			100%	-		
		Rehabilitation of BC road from Sadar road to DC Complex (Sarderpara) road. Ch 0.00-556.00m	0.556	-	1,767,873.92		1,891,060.76			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Total: Lot-01 (UT)	17	16.030	-	53,220,480.22	Ram Babu, Gudri Bazar,Thakurgaon	56,978,841.58	09-03-16	09-03-17	100%	716,388.40	56,869,498.90	
		Lot-02:(UT+DR);Part-A: Road	-	-	-		-				-		
	UGIIP-III-I/JOYP / UT+DR / 01 / 2015(Lot-02-UT+DR)	Rehabilitation of BC Road starting from Govt. Collage Road to By-Pass Road (Santinagar -Tatipara).Ch 0+00-0+800.00m.	0.800	-	1,555,893.85	Ram Babu & Kalicharan Agarwala JV, Joypurhat	1,664,460.90	09-03-16	09-03-17	100%	-	54,955,582	
		Rehabilitation of BC road through Khanjanpur Rejistree Office road. Ch 0.00-625.00m	0.625	-	1,524,922.18		1,631,328.09			100%	-		
		Rehabilitation of BC road from Sugermill road to Bulupara (Choroktoli) road.Ch 0.00-905.00m	0.905	-	2,034,799.10		2,176,783.16			100%	-		
	Total -Lot-02 (UT)	3	2.330	0.000	5,115,615.13	0.000	5,472,572.15	09-03-16	09-03-17	100%	-	54,955,582.21	
		Lot-02:(UT+DR);Part-A:Drain	-	-	-		-				-		
		Construction of RCC Drain Starting from Pulu to Tripti Moor.(Ch.0+000-0+225)	-	0.225	1,277,002.30		1,365,984.77	09-03-16	09-03-17	100%	-		
		Construction of RCC U-drain starting from shop of Mr. Babul to Canal Pataripara . (Ch.0+00-0+335m)	-	0.335	6,312,093.40		6,751,924.78			100%	-		
		Construction of RCC Drain on Poshu Hospital road East side . (Ch.0+000-0+305)	-	0.305	2,034,260.85		2,176,009.67			100%	-		
		Construction of RCC Drain from Paharpur road to H/O Nurul at Purbapara .(Ch.0+00-0+210)	-	0.21	1,823,528.67		1,950,593.51			100%	-		
		Construction of RCC Drain Starting from Khanjanpur Registry Office & H/O Abul. (Ch.0+000-0+251).	-	0.251	1,518,775.62		1,624,605.04			100%	-		
		Construction of RCC Drain Starting from Khanjanpur Bazar to Khanjanpur Sluice Gate (Ch.0+000-0+185).	-	0.185	1,099,388.62		1,175,994.84			100%	-		
		Construction of RCC Cover Drain Starting from H/O Binju to H/O of Ekdul at Chalkgopal (Ch.0+000-0+210).	-	0.21	1,824,703.09		1,951,849.76			100%	-		
		Construction of RCC Cover Drain Starting from H/O Mofiz to Govt College Culvert at Santinagar. (Ch.0+000-0+245).	-	0.245	2,110,974.97		2,258,069.28			100%	-		
		Construction of RCC Drain from H/O Helal to Sugar Mill Drain at Santinagar Ch.0+000-0+205m).	-	0.205	2,459,580.10		2,630,965.48			100%	-		
		Construction of RCC Drain starting from Dewanpara to Natun Hat RCC Drain (Ch.0+000-0+150m) .	-	0.15	868,557.65		929,079.40			100%	-		
		Construction of RCC Drain starting from H/O Nural to H/O Hafiz at Paramanik para (Ch.0+000-0+245m) .	-	0.245	1,258,746.86		1,346,457.28			100%	-		
		D15-Construction of RCC Drain starting from Sawdagor para to Madrasa Road RCC Drain (Ch.0+000-0+715m) .	-	0.715	6,684,282.27		7,150,048.05			100%	-		
		D16-Construction of RCC Drain starting from Bagichapara to Bus Terminal Sadar Road RCC Drain (Ch.0+000-0+405m) ..	-	0.405	3,675,686.91		3,931,811.52			100%	-		
		Construction of RCC Drain Starting from Harial Muslm Nagar Mosque Canal. (Ch.0+000-0+155).	-	0.155	1,110,105.11		1,187,458.06			100%	-		
		Construction of RCC Drain Starting from Singar Showroom to H/O Jabbar Mondol para . (Ch.0+000-0+105).	-	0.105	798,083.69		853,694.76			100%	-		
		D-20 Construction of RCC U-Drain starting from Kashiabari to Matri Mongal more . Ch 0.00-835.00m.	-	0.835	7,297,439.72		7,805,930.77			100%	-		
		Construction of RCC Drain Starting from H/O Nilufa Johur to BMDF RCC Drain (Ch.0+000-0+175).	-	0.175	1,001,965.97		1,071,783.71			100%	-		
		Construction of RCC Drain in front of H/O Nuru at Cement Factory Gate (Ch.0+00-0+155).	-	0.155	1,478,750.40		1,581,790.83			100%	-		
		Construction of RCC Drain Starting from Sardarpara School to Jamalgonj road side Drain . (Ch.0+000-0+202).	-	0.202	1,644,527.75		1,763,617.20			100%	-		
	Total Lot-02(DR)=	19	-	5.313	46,278,453.95	-	49,507,668.72	09-03-16	09-03-17	100%	-	-	
1	Total: Lot-02 (UT+DR)	22	2.330	5.313	51,394,069.08	Ram Babu & Kalicharan Agarwala JV, Joypurhat	54,980,240.87	09-03-16	09-03-17	100%	-	54,955,582.21	
1	PKG.Total:UGIIP-III-I/ JOYP / UT+DR / 01 / 2014(Lot-01&02)	39	18.360	5.313	104,614,549.30		111,959,082.45	09-03-16	09-03-17	100%	716,388.40	111,825,081.11	
		Part-A: Road:	-	-	-								
	UGIIP-III-2/JOYP / UT+DR / 01 / 2016 (T.ID:81652)	Rehabilitation of road from Sadar road (Tripti mort) to Chalkgopal mosque via (Govt.College) by DBC. (Ch. 0.00-3150)m. & Construction of RCC X-Drain (Ch. 2490)m.	3.150	-	7,560,510.85	Ram Babu, Gudri Bazar,Thakurgaon	7,411,802.35	08-05-17	08-05-18	100%	37,200.80	83,991,145.33	
		Rehabilitation of road from Jamalgonj road to Sadar road at Hazi Madrasa road by DBC. (Ch. 0.00-675)m. Connecting road from (a) Proposed road to Jaypurhat road by CC. (Ch. 0.00-65)m. (b) Proposed road to Sadar road by DBC. (Ch. 0.00-265)m. & (c) Proposed road to Connecting (b) road by CC. (Ch. 0.00-30)m. & Construction of RCC X-Drain (Ch. 323)m.	1.035	-	3,022,509.57		2,963,350.59			100%	-		
		Improvement of road from Pachurchalk Hanail Road to Pachurchalk School road via Pachurchalk Monal para by CC. (Ch. 0.00-690)m.	0.690	-	5,674,620.66		5,561,811.38			100%	88,953.00		
		Improvement of road from Panchbibbi by pass road to Magnipara School road via Fokirpara by CC. (Ch. 0.00-822)m.	0.822	-	7,185,134.48		7,042,192.15			100%	117,976.32		
		Improvement of road from Guchgram road to Bulupara Charaktoli road (Mokbul master para) by CC. (Ch. 0.00-510)m.	0.510	-	4,955,739.04		4,855,977.39			100%	141,214.08		
		Improvement of road from Chalkgopal road to Rahmatpur road by CC. (Ch. 0.00-504)m.	0.504	-	5,885,560.02		5,769,138.59			100%	62,563.20		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of road from Adorso para Alim's morr to Kader Mondal para road by DBC. (Ch. 0.00-401)m.	0.401	-	2,122,765.91		2,074,081.97			100%	364,560.00		
		Rehabilitation & Widening of road from Sadar road (Rail gate) to Sugermill road by DBC. (Ch. 0.00-535)m. & Connecting Dag Banglo road by DBC. (Ch. 0.00-129)m.	0.664	-	5,052,630.30		4,953,736.17			100%	-		
	sub-Total-A (road):	8	7.776	0	41,459,470.83	0	40,632,090.59	08-05-17	08-05-18	100%	812,467.40	83,991,145.33	
		Part-B:Drain	-	-	-								
		Construction of RCC cover drain from Sadar road (Tripti morr) to Khogenghosh morr (Station road east side). (Ch. 0.00-165)m.	-	0.165	1,543,563.01		1,513,351.16			100%	-		
		Construction of RCC U-Drain from Chalkgopal Borobari to Aushgara Canel (Ch. 0.00-165)m.	-	0.165	744,706.73		730,130.73			100%	-		
		Construction of RCC cover drain from Jamalgonj road to Sadar road (Hazi Madrasha road) Part-A (Ch. 0.00-145)m, Part-B (Ch. 0.00-154)m & Part-C (Ch. 0.00-35)m.	-	0.334	2,416,952.13		2,369,645.61			100%	-		
		Part-A: Construction of RCC cover drain from Pachurchalk Hanail road to Pachurchalk school road via Pachurchalk Monal para (Ch. 0.00-350)m.	-	0.350	3,753,980.17		3,680,504.26			100%	-		
		Construction of RCC cover drain Sadar road to Roads & Highway Office Culvert. (Ch. 0.00-1020)m.	-	1.020	14,827,976.05		14,537,751.02			100%	-		
		Construction of RCC U-Drain from Jamalgonj road side Food Godown to Tagor Railway Canal (Ch. 0.00-1150)m.	-	1.150	13,945,394.41		13,672,443.98			100%	-		
		Construction of RCC U-Cover Drain from Shahid Abul Kashem moydan to Sadar road (Ch. 0.00-330)m.	-	0.330	3,715,727.33		3,643,000.14			100%	-		
		Construction of RCC Cover Drain from Bagicha para Caomi Madrasha to Bagicha para RCC drain (Ch. 0.00-135)m.	-	0.135	770,907.27		755,818.46			100%	-		
	Sub-Total-B (Drain)	8	-	3.649	41,719,207.10	-	40,902,645	08-05-17	08-05-18	100%	-	-	
1	Pkg. Total:-(UGIIP-III-2/JOYP / UT+DR / 01 / 2016)	16	7.776	3649	83,178,677.93	Ram Babu, Gudri Bazar,Thakurgaon	81,534,735.95	08-05-17	08-05-18	100%	812,467.40	83,991,145.33	
		Part-A; Road	-	-	-		-				-		
	UGIIP-III-2/JOYP /UT+DR/02/2016 (T.ID:81651)	Rehabilitation of road from Chitra road to Jamalgonj road (Bangabondhu road) by DBC. (Ch. 0.00-345)m. & Construction of RCC X-Drain (Ch. 30)m.	0.345	-	1,496,380.83	Ram Babu, Gudri Bazar,Thakurgaon	1,473,710.23	08-05-17	08-05-18	100%	13,923.84	85,373,410.88	
		Rehabilitation of road from Station road to H/O Mr. Mahbub (Santinagor) by DBC. (Ch. 0.00-575)m.	0.575	-	1,323,549.59		1,303,258.64			100%	28,224.00		
		Improvement of road from (a) Badar Master road to Chitra road via Jamalgonj road by CC. (Ch. 0.00-462)m & (b) Jamalgonj road to Proposed (a) road by DBC. (Ch. 0.00-250)m.	0.712	-	3,572,374.25		3,518,750.72			100%	-		
		Rehabilitation of Masua Bazar Poura Market road from Bogra Mongolbari to Govt. College road by CC. (Ch. 0.00-235)m.	0.235	-	4,307,365.77		4,242,709.57			100%	-		
		Rehabilitation of road from Pachurchalk Sonar para morr to Soguna by-pass road by DBC. (Ch. 0.00-770)m. & Construction of RCC X-Drain (Ch. 52)m & (Ch. 256)m.	0.770	-	3,450,261.70		3,397,360.23			100%	74,009.60		
		Rehabilitation of road from Durghadho road (Rail gate mosque) to Buraburi Ara road (Rahmatpur) by DBC. (Ch. 0.00-1502)m. & Construction of RCC X-Drain (Ch. 50)m, (Ch. 510)m, (Ch. 695)m & (Ch. 1060)m.	1.502	-	3,740,826.89		3,684,674.78			100%	-		
		Rehabilitation & Improvement of road from Station road (Khagen Ghosh morr) to Govt. Collage road (Baroghati pukur) by DBC. (Ch. 0.00-480)m. Connecting road West side Boroghathi Pukur road by CC. (Ch. 0.00-168)m.	0.648	-	4,227,869.34		4,164,406.43			100%	-		
		Improvement of road from Panchibibi road to Purba bazar road (Sonar Potty road by CC. (Ch. 0.00-222)m.	0.222	-	1,952,919.55		1,923,605.03			100%	-		
		Improvement of road from Pachurchalk road (Community Center North side) to Bamonpur road (via Gopal morr) by CC. (Ch. 0.00-600)m.	0.600	-	6,838,503.22		6,735,853.09			100%	-		
		Improvement of road from Pachurchalk road (community Center west side) to Kutirsilpo road via Tulu Mondal para by CC. (Ch. 0.00-570)m.	0.570	-	4,830,664.97		4,758,153.73			100%	-		
		Improvement of road from Chalkgopal road to Cadet College road (Hatil Gariakanto) by CC. (Ch. 0.00-504)m.	0.504	-	4,875,947.00		4,802,756.05			100%	-		
		Improvement of road from Al-Hera Acadami road to Bangapukur Eidgah by CC. (Ch. 0.00-504)m.	0.504	-	5,614,729.53		5,530,449.00			100%	-		
		Improvement of road from DC Complex road to Al-Hera Acadami School (Sardar para) by CC. (Ch. 0.00-690)m.	0.690	-	6,486,270.15		6,388,907.26			100%	-		
	Sub-total:A (Road)	13	7.877	-	52,717,662.79	-	51,924,594.744	08-05-17	08-05-18	100%	116,157.440	85,373,410.88	
		Part:B(Drain)	-	-	-		-				-		
		Construction of RCC cover drain from Chitra road to Jamalgonj road (Bangabondhu road) (Ch. 25-345)m.	-	0.320	1,911,675.03		1,882,979.62			100%	-		
		Construction of RCC U-Cover Drain from Santinagor Mr. Adv. Salamot house to Station road. (Ch. 0.00-140)m.	-	0.140	686,548.55		676,243.04			100%	-		
		Construction of RCC Cover Drain from Santinagor flavor mill to Station road west side Drain (Ch. 0.00-310)m.	-	0.310	3,360,397.45		3,309,955.82			100%	-		
		Construction of RCC cover Drain from Chittara Para to Railway Canal (Ch-0.00-325)m.	-	0.325	2,207,132.43		2,174,002.02			100%	-		
		Construction of RCC cover drain from Professor Para via (Shantik mess) to Jamalgonj road (Ch. 0.00-435)m.	-	0.435	5,308,065.58		5,228,388.26			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC Cover Drain Bagicha para road side drain (Ch. 0.00-120)m.	-	0.120	809,228.92		797,081.90			100%	-		
		Construction of RCC U-Drain from Professor Para to Sapla Nagor Existing RCC drain via Balika nurani madrassha (Ch. 0.00-265)m	-	0.265	1,692,193.80		1,666,792.93			100%	-		
		Construction of RCC U-Cover Drain from South Dewan Para via (Shahe mess) to Railway canal (Ch. 0.00-535)m.	-	0.535	3,455,685.20		3,403,813.25			100%	-		
		Construction of RCC cover drain from Purbo Bazar Baro Mosque to Dhanmondi existing RCC Drain (Ch. 0.00-195)m.	-	0.195	1,938,702.24		1,909,601.13			100%	-		
		Construction of RCC cover drain from Arafat Nagor mosque to Arafat Nagor existing RCC drain (Ch. 0.00-150)m.	-	0.150	938,953.53		924,859.26			100%	-		
		Construction of RCC U Drain from Sagorpara to Cement factory canal (Ch. 0.00-460)m.	-	0.460	4,630,116.32		4,560,615.43			100%	-		
		Construction of RCC cover drain from H/O Mr. Babul to Sugar mill existing RCC drain (Santinagor) (Ch. 0.00-240)m.	-	0.240	1,533,875.46		1,510,851.05			100%	-		
		Construction of RCC U- Drain from Santinagor Polli Hasari to Tatipara cement factory canal (Ch. 0.00-320)m.	-	0.320	1,874,061.51		1,845,930.70			100%	-		
		Construction of RCC cover drain from Jamalgonj road to Bodor master road via Sharif Diagonestic (Ch. 0.00-135)m.	-	0.135	959,407.80		945,006.50			100%	-		
		Construction of RCC cover drain from Chittara para to Railway culvert (Ch. 0.00-230)m.	-	0.230	2,366,127.35		2,330,610.33			100%	-		
		Construction of RCC U- Drain from Sagor para to Sakidar para Sugar mill existing RCC drain (Ch. 0.00-210)m.	-	0.210	1,602,820.77		1,578,761.45			100%	-		
	Sub-Total:B (Drain)	16	-	4.390	35,274,991.94	-	34,745,492.676	08-05-17	08-05-18	100%	-	-	
1	Pkg.Total:(UGIIP-III-2/JOYP / UT+DR / 02 / 2016)	29	7.877	4.390	87,992,654.73	Ram Babu, Gudri Bazar,Thakurgaon	86,670,087.42	08-05-17	08-05-18	100%	116,157.44	85,373,410.88	
		Water Supply											
	UGIIP-III-2/JOYP/WS /01/2016(T.ID:91832)	Component-01: Production Tube well:PART-A: Installation of5 nr. Test TW Size: 38mm dia, Depth 70m			297,344.76	M/s Zilani Traders, The Paramount, 4-B (4th Floor), 80/4, Siddeshwari Circular Road, Shantinagar, Ramna, Dhaka	293,924.20	30-08-17	30-08-18	65%	-	71,125,282.64	
		PART-B: Installation of 5 nr. PTWs Size: 350mmx150mm , Depth-70m			5,019,683.46		4,961,938.67			65%	-		
		PART-C: 4 nr.Pump house (Civil works)			1,962,901.96		1,940,321.38			65%	-		
		PART-D: 4 nr.Pump house (Sanitary)			277,393.96		274,202.91			65%	-		
		PART-E:4 nr. Boundary wall at PTW sites			2,260,671.30		2,234,665.28			65%	-		
		PART-F:5 nr. Mechanical works			4,861,340.00		4,805,416.74			65%	-		
		PART-G: 5 nr.Electrical works			3,062,927.00		3,027,692.10			65%	-		
		Component -02:Costruction of1 nr. OHT (680 m3)			25,508,918.33		25,215,472.13			55%	-		
		Component -03 :PART-A: Construction of 34300m new pipeline			38,156,691.10		37,717,749.09			78%	-		
		PART-B: Supply of 2500 nr. meter with meter box			16,274,979.00		16,087,757.00			78%	-		
		PART-C: Construction of 700 nr. new Service connection			2,611,210.00		2,581,171.50			78%	-		
		Comp- 04: Rehabilitation work:PART-A: Supply and Installation of 2 nr. submersible pump			2,994,622.40		2,960,173.25			20%	-		
		PART-B: Rehabilitation work of IRP			2,110,461.10		2,086,183.05			0%	-		
		PART-C: Rehabilitation work of 1 nr.OHT			242,219.00		239,432.59			0%	-		
		Component -05: O & M :PART-A: Supply of 3 set O & M tools			144,189.00		142,530.30			0%	-		
		PART-B: O & M of Pipeline			360,000.00		355,858.68			0%	-		
		Component-06:Environmental Mitigation Enhancement works			400,000.00		395,398.53			32%	-		
	Pkg.total(UGIIP-III-2/JOYP/WS /01/2016 (T.ID:91832)	11	-	-	106,545,552.37	M/s Zilani Traders, The Paramount,4-B (4th Floor), 80/4, Siddeshwari Circular Road, Shantinagar, Ramna, Dhaka	105,319,887.41	30-08-17	30-08-18	47%	-	71,125,282.64	
		Part-A: Road	-	-	-								
	UGIIP-III-2/JOYP/UT+DR/03/2016(AF)(T.ID:81650)	Improvement of road from Jamalgonj road to Janiargagan road by CC. (Ch. 0.00-180)m.	0.180	-	1,246,380.07	Ram Babu, Gudri Bazar,Thakurgaon	1,233,869.57	30-08-17	30-08-18	60%	-	56,995,815.55	
		Improvement of road from Arafat nagor Chamra Gudam morr to Jamalgonj road via Sapla nagor by CC. (Ch. 0.00-672)m.	0.672	-	3,276,813.82		3,243,922.91			60%	-		
		Rehabilitation of road from Bulupara Hazi para morr to Panchbibi by pass road (Badh Road) by DBC. (Ch. 0.00-970)m.	0.970	-	2,842,053.21		2,812,921.83			100%	60,211.20		
		Improvement of road from Panchbibi road to Aram Nagor road (Kobiraj pura) by CC. (Ch. 0.00-780)m.	0.780	-	6,697,668.07		6,629,417.75			100%	101,888.64		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of road from Bamonpur (Paglir more) to Bamonpur road (Assari School morr) by DBC. (Ch. 0.00-725)m. & Construction of RCC X-Drain (Ch. 300)m & (Ch. 530)m.	0.725	-	3,719,133.83		3,681,803.15			65%	-		
		Improvement of road from Bamonpur road to Soguna Eidgah road (via Taltoli pukur par) by CC. (Ch. 0.00-672)m.	0.672	-	6,593,471.43		6,526,660.29			50%	62,704.32		
		Improvement of road from Bamonpur road to shit shoguna road by DBC. (Ch. 0.00-1660)m. & Construction of RCC X-Drain (Ch. 90)m, (Ch. 500)m, (Ch. 925)m, (Ch. 1015)m & (Ch. 1105)m.	1.660	-	9,992,760.34		9,982,458.34			0%	-		
		Improvement of road from Chalkgopal road to Cadet College road via Chalkgopal Mosharaf para by CC. (Ch. 0.00-502)m.	0.502	-	4,876,717.90		4,827,768.01			100%	-		
		Improvement of road from Panchbibi by pass road to Khanjanpur Registree office road (Jawbari road) by DBC. (Ch. 0.00-530)m. & Construction of RCC X-Drain (Ch. 302)m.	0.530	-	2,972,716.02		2,942,877.48			80%	-		
		Improvement of road from (a) Panchbibi by pass road (Chok shame ghate) to Sadar road by DBC. (Ch. 0.00-550)m. & (b) Khanjanpur Ansar Camp to Korunakanto road by DBC. (Ch. 0.00-1090)m. & Construction of RCC X-Drain (Ch. 90)m & (Ch. 200)m.	1.640	-	6,448,566.07		6,380,108.72			100%	371,616.00		
	Sub-Total:A (Road)	10	8.331	-	48,666,280.76	-	48,171,808.043	30-08-17	30-08-18	72%	596,420.160	56,995,815.55	
		Part-B:(Drain)	-	-	-		-				-		
		Construction of RCC cover drain from Jamalgonj road existing drain to Janiarbagan (Ch. 0.0-250)m.	-	0.250	1,476,617.58		1,461,796.08			10%	-		
		Construction of RCC cover drain from Arafat nagor Chamra Gudam to Jamalgonj road side existing drain via Shapla nagor. Part-A (Ch. 0.00-150)m & Part-B (Ch. 450-670)m.	-	0.370	2,008,307.05		1,988,148.73			0%	-		
		Construction of RCC U-drain from Bulupara Hazi para morr to Panchbibi by pass road (Badh Road) (Ch. 0.00-140)m.	-	0.140	703,224.66		696,166.07			100%	-		
		Construction of RCC U-Drain from Kabiraj Para to Aramnagor (Ch. 0.00-220)m.	-	0.220	990,458.94		980,517.24			100%	-		
		Construction of RCC U-Drain from Sador road to Sobuj Nagor Padma Clinic (Bormon Para) (Ch. 0.00-250)m.	-	0.250	2,461,126.26		2,436,422.79			90%	-		
		Construction of RCC U- Drain from Santinagor Dr. Mozid pond to Sugar mill existing RCC drain (Ch. 0.00-250)m.	-	0.250	1,597,330.17		1,581,297.02			100%	-		
		Construction of RCC cover drain from Bokul Women mess to Bodor master road (Ch. 0.00-240)m.	-	0.240	3,095,508.35		3,064,437.29			100%	-		
		Construction of RCC U-Drain from Bisash Para Rail Bosti to Panchbibi road (Ch. 0.00-360)m.	-	0.360	2,484,401.05		2,459,463.96			30%	-		
		Construction of RCC U-Drain from Khanjanpur Uttorpara Mondir culvert to Panchbibi Bypass Culvert (Ch. 0.00-310)m.	-	0.310	2,204,100.02		2,181,976.44			65%	-		
		Construction of RCC U-Drain from Gulsan morr Mizan Mill to Stadium road Suger mill existing RCC Drain (Ch. 0.00-900)m.	-	0.900	6,680,112.30		6,613,060.90			100%	-		
		Construction of RCC cover drain from Jamalgonj road to Sardarpara Existing RCC drain (Ch. 0.00-320)m.	-	0.320	2,280,363.26		2,257,474.19			20%	-		
		Construction of RCC U-Drain from Sadar road Brac Office culvert to Moslimnagor canal (Ch. 0.00-650)m.	-	0.650	6,696,119.33		6,628,907.26			100%	-		
	Sub-Total:B (Drain)	12	-	4.260	32,677,668.97	-	32,349,667.958	00-01-00	00-01-00	68%	-	-	
1	Pkg.Total:(UGIIP-III-2/JOYP / UT+DR / 03/ 2016)	22	8.331	4.260	81,343,949.73	Ram Babu, Gudri Bazar,Thakurgaon	80,521,476.001	30-08-17	30-08-18	70%	596,420.160	56,995,815.55	
	UGIIP-III-2/AF/JOYP /SWM+SN/01/2017	Name of works: Construction of 01 Nr. Sanitary Landfill (19885 Sqm), 03 Nos Public Toilet & 01Nr. Fecal Sludge Treatment Plant (FSTP). Work in Joypurhat Pourashava under Joypurhat District.				M/s Zilani Traders, The Paramount, 4-B (4th Floor), 80/4, Siddeshwari Circular Road, Shantinagar, Ramna, Dhaka	-				-		
		Sub-Component-01: Sanitary Landfill.			-		-				-		
		Construction of 19885 Sqm Sanitary Landfill.			22,171,182.65		22,118,558.32			0%	-		
		Construction of 01 number Landfill Gate.			68,047.38		67,885.87			0%	-		
		Construction of 704 meter Landfill Fence.			1,462,486.25		1,459,014.97			0%	-		
		Construction of 01 number Dump Truck Cleaning Facility.			927,740.66		925,538.62			0%	-		
		Installation of 01 number Tube Well.			50,055.95		49,937.14			0%	-		
		Construction of 01 number Control Building.			2,581,824.81		2,575,696.73			0%	-		
		Construction of 01 number Waste Segregation and Equipment Facility.			2,197,473.42		2,192,257.61			0%	-		
		Construction of 01 number Waste Transfer Station (Notun Hatt).			4,920,247.08		4,908,568.65			0%	-		
		Installation of 30 numbers Street Light.			1,619,464.46		1,615,620.59			0%	-		
		Environmental Mitigation Enhancement Works.			490,000.00		488,836.96			0%	-		
	Sub-Total:C-1(SLF)	11	0.00	0.00	36,488,522.66		36,401,915.46			0%	0.00	0.00	
		Sub-Component-02: Public Toilet.			-		-				-		
		Construction of 01 number Public Toilet (Notun Hatt).			1,879,582.19		1,875,120.91			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of 01 number Public Toilet (Joypurhat Bus Terminal).			1,879,582.19		1,875,120.91			0%	-		
		Construction of 01 number Public Toilet (Bangabandhu Road Side).			1,879,582.19		1,875,120.91			0%	-		
	Sub-Total:C-02 (PT)	3	0	0	5,638,746.57	0	5,625,362.74			0%	0	0	
		Sub-Component-03: Fecal Sludge Treatment Plant.			-		-				-		
		Construction of 06 numbers Screening Chamber of Faecal Sludge Treatment Plant (FSTP) .			278,937.63		278,275.56			0%	-		
		Construction of 03 numbers Planted Drying Bed of Faecal Sludge Treatment Plant (FSTP) .			6,736,987.02		6,720,996.47			0%	-		
		Construction of 01 number Settler and Anaerobic Faecal Sludge Treatment Plant (FSTP) .			627,114.93		625,626.44			0%	-		
		Construction of 01 number Polishing Pond of Faecal Sludge Treatment Plant (FSTP).			483,165.27		482,018.45			0%	-		
	Sub-Total:C-03 (FSTP)	1	0	0	8,126,204.85		8,106,916.93			0%	-	0	
	Pkg. total:UGIIP-III-1 2/AF/JOYP/SWM+SN/01/2017	15	-	-	50,253,474.08	M/s Zilani Traders, The Paramount, 4-B (4th Floor), 80/4, Siddeshwari Circular Road, Shantinagar, Ramna, Dhaka	50,134,195.13			0%	-	-	
6	Pourashava Total=	132	42.344	17.612	513,928,858.14		516,139,464.36			75%	2,241,433.40	409,310,735.51	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Chapainawabganj

Pourashava Code : 68

	7.Chapainawabganj	Lot-01(UT+DR) Part-A: Road											
	UGIIP-III-I/CHAP / UT+DR / 01 / 2015 (Lot-01)	Rehabilitation of Coronation road by BC from Power house mour to Baten Khan's mour. Ch. 00-1856.00m.	1.856	-	11,382,247.45	Starlite Service Ltd. & M/s Udayan Builders (JV), Planners Tower (6th floor), 13/A Bipanan C/A, Sonargaon road, Dhaka	11,950,798.09	27/06/2016	27/06/2017	100%	69,888.00	85,327,075.77	
		Rehabilitation of Nayagola-Mohadanga road by BC from Nawabganj-Gomostapur road towards Mohadanga high school. Ch. 00-1000.00m	1.000	-	4,103,102.93		4,307,868.84			100%	21,432.00		
		Rehabilitation of Nayagola-Mohadanga road by BC from H/O. Ebrahim to Riazuddin Madrasa. Ch. 1000-2290m	1.290	-	2,585,499.68		2,713,858.93			100%	-		
		a) Rehabilitation of Pathanpara road by BC from walton mour to food office mour. Ch. 0- 337.00m. b) Pathanpara connecting road from Pathanpara road (at Ch. 135) to coronation road . Ch. 0-300.00m.	0.637	-	1,873,613.29		1,967,165.24			100%	10,774.00		
		a) Rehabilitation of Belepukur road by BC from diversion road to Ganka road up to Ansar camp.. Ch. 00-825.00m b) Alinagar Muncypara connecting road by CC start from diversion road near LGED office to RHD road Ch.200-330m	0.955	-	2,714,961.81		2,860,743.47			100%	221,472.00		
		Rehabilitation of Dariapur road by BC from RHD road to Dariapur Eidghah mour Ch.0-551.00m	0.551	-	1,355,125.82		1,423,130.75			100%	14,676.00		
		a) Rehabilitation of Uparajarampur road by BC from RHD road to Kumarpara mour. Ch.0-1210.000m. b) Improvement of Mondolpara connecting road by CC start from Uparajarampur road (at chainage 720.00m) to Uparajarampr Govt. primary school. Ch.0-150.00m. c) Improvement of Siddikpara connecting road by CC start from Uparajarampur road (at chainage 890.00m) to godagari road. Ch.0-92.00m	1.452	-	7,360,258.23		7,735,177.61			100%	191,624.00		
		Rehabilitation work of Joregachi -Mazpara Road by C.C.(Overlay) from Puraton Godagari road (H/O. Entaz Hossain) to RHD highway (Sonar mour) . Ch.00-1185.00m	1.185	-	5,895,360.46		6,188,040.46			100%	-		
		a) Rehabilitation of Namorajarampur namopara road by CC from piar biswas ghat road to Namorajarampur main road. Ch. 0-442.00m. b) Nnamopara conecting road by CC start from namorajarampur namopara (at Ch. 400.00m) to namopara Eidgha. Ch.0- 73.00m .	0.515	-	3,182,808.07		3,348,650.28			100%	157,699.00		
		Rehabilitation of Rajarampur purapara road by CC from rajarampur madrasapara road (Hasina girls school) to rajarampur road . Ch.0-405.00 m.	0.405	-	2,458,749.04		2,583,114.30			100%	46,301.00		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		a) Rehabilitation of bhabanipur siddiq biswaspara road by CC from bhabanipur Mosque to shekh Hasina bridge road. Ch. 150-734.00m.=584.00m. (b) Bhabanipur Eid ghaah connecting road by CC. from Bhabanipur Siddique biswas para road (at ch. 150.00m) to Bhabanipur Eid ghaah ch. 0-150.00m. C) Jannatpara connecting road by CC start from Bhabanipur Siddique Biswaspara road (at Ch.360.00m) to Ghospara road . Ch. 0-320mm.	1.054	-	6,939,015.21		7,298,805.12			100%	308,119.00		
		Rehabilitation of Nayansuka Telipara road by BC from Nayansuka road towards Mirpara road via Angariapara mour.Ch.0-555.00m.	0.555	-	1,542,964.19		1,620,520.05			100%	19,219.00		
		Rehabilitation of Notunhat road by BC from Namosankarabati Chowmohuni mour towards Chamarbaria mour at Asa auto rice mill. ch.0-615.00m	0.615	-	3,023,011.64		3,174,869.74			100%	35,818.00		
		Rehabilitation of Seraj Mondolpara road by CC from Notunhat main road to Namosankarabati mirpara road. Ch. 0-340.00m.	0.340	-	1,688,870.17		1,805,824.90			100%	666,912.00		
		Rehabilitation of Rehaichar road by BC from mahananda bridge mour to Rehaichar mour. Ch.0-835.00m	0.835	-	2,357,425.50		2,474,461.82			100%	-		
		Rehabilitation of Chandlai road (RD-7 road) by BC from RHD road (Shibtala mour) towards Angariapara road. Ch. 00- 600.00m	0.600	-	1,699,576.34		1,784,936.29			100%	19,802.00		
		Rehabilitation of Mistrypara road by BC from Velur more to Balubagan road (H/O. Sattar). Ch. 00-559.00m	0.559	-	1,602,870.58		1,684,285.33			100%	37,041.00		
		a) Rehabilitation of RD-7 road by BC from Godagari road (Baten Kha's mour) to Arambag RHD road. Ch. 00-560.00m. b) balubagan connecting road by BC from RD-7 road (at Ch. 280.00m) to Balubagan road (Collony mour). Ch. 0-194.00m. c) Arambag connecting road by BC from RD-7 road (at Ch. 325.00m) to RHD road . Ch. 0-62.00m.	0.816	-	4,537,813.36		4,767,636.30			100%	91,437.30		
	Total- Lot-01(UT)	18	15.220	-	66,303,273.77	-	69,689,887.52	27/06/2016	27/06/2017	100%	1,912,214.30	85,327,075.77	
		Lot-01(UT+DR) Part-B: Drain	-	-	-		-				-		
		Construction of Pathanpara road side drain start from Walton mour to Food office mour out fall. Ch. 00-400.00m	-	0.4	2,336,555.79		2,452,556.01	27/06/2016	27/06/2017	100%	-		
		Cconstruction of RCC drain by the side of Rajarampur Purapara road from existing pit (Outfall) to Rajarampur road (H/O. Lablu) . Ch. 00-375.00m	-	0.375	2,278,330.73		2,391,440.32			100%	-		
		Construction of RCC drain by the side of Namosankarabati Bhabanipur Eid ghaah road start from Bhabanipur Siddique Biswaspara road (at Ch.150) to Bhabanipur Eidgah. Ch. 00-150m.	-	0.15	437,204.65		458,910.03			100%	-		
		Construction of RCC drain by the side of Charmohonpur Daxinmatha road start from Natunpara mour to Mohananda river. Ch. 00-570	-	0.57	3,810,061.74		3,999,215.37			100%	-		
		Construction of RCC drain by the side of Rehaichar road start from Rehaichar Modhapara to Mohananda bridge existing out fall. Ch. 405-850.00m.	-	0.445	4,589,713.93		4,817,574.04			100%	-		
		Construction of RCC pipe drain. By the side of Namrajarampur namopara road. (At Ch. 144m) Ch.144-293	-	0.149	623,172.08		654,109.97			100%	-		
		a) Construction of RCC drain by the side of mondolpara connection road from Uparajarampur primari Govt.school to Uparajarampur road outfall (at ch. 720.00). Ch. 0-150.00m. b) construction of RCC & RCC pipe drain by the side of Uparajarampur siddikpara connecting road from godagari road (H/O. Habibur Rahman) to Uparajarampur road (at Ch.890). Ch.0-92.00m (RCC drain) & Ch.92-163.00m (RCC pipe drain).	-	0.313	1,153,101.97		1,210,348.66			100%	-		
	Total- Lot-01 (DR)	7	-	2.402	15,228,140.89	-	15,984,154.41	27/06/2016	27/06/2017	100%	-	-	
	Pkg. Total: UGIIP-III-I/CHAP / UT+DR / 01 / 2015 (Lot-01)Total:	25	15.220	2.402	81,531,414.66	Starlite Service Ltd. & M/s Udayan Builders (JV), Planners Tower (6th floor), 13/A Bipanan C/A, Sonargaon road, Dhaka	85,674,041.93	27/06/2016	27/06/2017	100%	1,912,214.30	85,327,075.77	
		Lot-02(UT+DR) Part-A: Road	-	-	-		-				-		
	UGIIP-III-I/CHAP / UT+DR / 01 / 2015(Lot-02)	a) Rehabilitation of Jhilim road by BC from Boroindara mour to Power house Mour. Ch. 0-1287. b) Pathanpara Bakso potty connecting road start from Jhilim road (at Ch. 765) to Pathanpara road (Govt. primary school) . Ch. 0-180.00m	1467	-	3,314,536.87	Md. Emadul Haque (JV),A-102 Upashahar, Sopura, Boalia, Rajshahi	3,474,412.78	27/06/2016	27/06/2017	100%	4,879.07	66,293,410.00	
		a) Rehabilitation & Widening of Puratan Bazar road by BC(Ch. 0-855) and CC (Ch. 855-1205) from Santi Mour to Puraton bazar . Ch.0-1205m. b) Womens college Connecting road from Puraton Bazar road (at Ch. 550) to Corronetion road by BC. Ch. 0-207.00m c) Kathalbagicha connecting road from Puraton Bazar road (at Ch. 615) to school-college road by BC. Ch. 0-230m .	1.642	-	13,885,769.22		14,585,943.94			100%	651,575.00		
		Rehabilitation of Taltola road by BC from Battalahat Mour to Rajarampur Dhononjoy Mour. Ch.00-1150m.	1.15	-	3,710,847.23		3,889,775.14			100%	4,135.00		
		Improvenet of Namoboripara-Ejjotpara road by CC from Namosankarabati college road to Ejjotpara Mour. Ch. 0-461.00m.	0.461	-	2,881,610.10		3,030,945.21			100%	218,953.00		
		a) Rehabilitation of Alinagar Dalimbaria road by BC from Hazir Mour to Milki Baganpara culvert. Ch.0-668.00m. b) Alinagar-Dalimbaria connecting road by CC. from Alinagar Dalimbaria main road (at Ch. 518) to Baganpara road (H/O. Faruk) Ch. 0-487.00m.	1.155	-	5,044,129.53		5,311,836.37			100%	514,121.00		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1		(a) Rehabilitation of Stadium road by B.C start from Rajshahi road near govt. quarter to Nawabganj govt. college via Stadium ch.00-362 & 614- 724 = 472.00m. (b) Lakherajpara connecting road by CC start from stadium road (at change 140.00m) to Lakherajpara road ch. 00-220.00m.	0.692	-	2,417,845.87		2,541,520.32			100%	149,939.00		
		a) Rehabilitation of Chohodditola road by BC from RHD road to Chohodditola culvert. Ch. 0-853.00m . b) Chohoditolla high school connecting road by CC. from Chohoditolla road (at Ch. 259) to Chohoditolla high school. ch. 0-273.00m .	1.126	-	4,018,209.60		4,218,895.03			100%	148,512.00		
		a) Rehabilitation of Horipur board Ghar road by BC from RHD road to Horipur Mohalderpara (cross drain) . Ch.0-523.00m. b) Improvement of Gangina connecting road by CC from Horipur board ghar road (at Ch.140) towards Godagari road . Ch. 0-150.00m.	0.673	-	2,507,764.07		2,657,047.11			100%	591,718.00		
		Rehabilitation of Namorajarampur Nimgachi road by BC from Piar Biswas Ghat road (Malopara mour) to Horipur Shibpur road. Ch.0-1515.00m	1.515	-	4,730,676.17		4,958,523.83			100%	-		
		Rehabilitation of Bangdubipara road by BC. Ch. 0-285m & CC. ch. 285-583.00m from Rajarampur Taltola road to Rajarampur road via Hasina Girls school Moor. Ch. 0-583.00m.	0.583	-	3,488,960.80		3,657,128.88			100%	2,621.00		
		Rehabilitation of Ghospa (Namosankarbat) Road by BC from Ghospa mour to Shekh Hasina bridge road (Dhihipara Eidghah). Ch. 0-400.00m	0.4	-	761,144.00		798,140.26			100%	6,989.00		
		(a) Rehabilitation of Namosankarbat) Chandhaji Para Road by BC from Rajarampur Taltola road to Namosankarbat) Pollashpur road ch. 0- 555.00m (b) Monna Para connecting road by CC start from Namosankarbat) Chandhajipara road (at Ch. 490.00m) to Mauripara road Ch. 0-187.00m.	0.742	-	2,486,296.45		2,609,134.47			100%	64,122.00		
		Rehabilitation of Matilapara road by CC from Namosankarbat) Notunhat road (Dhapapara mour) to Nayansuka road Ch. 0-375.00m (H/O. Abdul Khaleque) .	0.375	-	1,809,492.69		1,919,803.44			100%	480,829.00		
		a) Rehabilitation of Namosankarbat) Ghatialpara road by CC from Shekh Hasina bridge road (at Ch. 3100.00) to stair ghat ch. 0-205.00m b) Namosankarbat) Sundarpur connecting road by CC from Shekh Hasina bridge road (at ch. 4200.00) to Monnapara road. ch.0-317.00m .	0.522	-	3,979,554.26		4,192,748.26			100%	446,876.00		
		Rehabilitation of Mohonpur road by CC from Tickrampur Chamarbaria road (Tickrampur Adarso Mour) to Namo Mohonpur road (H/O. Rezau). Ch. 0-528.00m.	0.528	-	2,788,468.57		2,974,754.06			100%	1,079,275.00		
		Rehabilitation of Charmohanpur road by BC from charmohanpur high school to Charmohanpur bridge-2. Ch. 200-700.00m	0.5	-	1,702,624.16		1,784,629.12			100%	-		
	Total- Lot-02(UT)	16	13.531	0.00	59,527,929.59	0.00	62,605,238.23	27/06/2016	27/06/2017	100%	4,364,544.07	66,293,410.00	
		Construction of Shehela Colony Road side RCC Pipe Drain from inside of Shehela Colony Gorosthan to Ruhul Badth Road. Ch 00-210m	-	0.210	1,762,910.63		1,847,819.22			100%	-		
		Construction of RCC drain by the side of Horipur board Ghar road from Godagari road to existing drain outfall. Ch. 171-228.00m.	-	0.057	268,173.86		281,090.15			100%	-		
		Construction of RCC drain by the side of Taltola road from Bottala cattle Hat to Power Greed culvert (at ch. 30.00). Ch.30- 360.00m	-	0.330	1,694,292.92		1,775,896.62			100%	-		
	Total- Lot-02(DR)	3	0.00	0.597	3,725,377.41	0.00	3,904,805.99	00-01-00	00-01-00	100%	-	-	
1	Total: Lot-02(UT+DR)	19	13.531	0.597	63,253,307.00	Md. Emadul Haque (JV),A-102 Upashahar, Sopura, Boalia, Rajshahi	66,510,044.22	27/06/2016	27/06/2017	100%	4,364,544.07	66,293,410.00	
1	PKG.Total:UGIIP-III-I/CHAP / UT+DR / 01 / 2014(Lot-01&02)	44	28.751	2.999	144,784,721.66		152,184,086.15	27/06/2016	27/06/2017	100%	6,276,758.37	151,620,485.77	
		Part-A: Road:	-	-	-								
	UGIIP-III-2/CHAP/UT+DR /01/2016(ID:77705)	Improvement and widening of Taltola road & Abdul Mannan Sentu road by DBC and CC from Rajarampur Dhananjoi Mour to Shanti Mour. Ch 00-2030m	2.030	-	18,081,123.97	Khan & Sons (Bangladesh) limited & M/s Hossain Enterprise (JV), Ramchandrapur, Ghoramara, Boalia, Rajshahi	14,971,947.45	05-08-17	05-08-18	100%	179,379.20	55,321,591.50	
		a) Improvement of Namosankarbat) Miapara road by CC from Taltola road H/O Engr. Kamal to Fotepur road H/O A. Rahim Ch. 00-130m , b) Miapara connecting road(ch at 60m) from H/O Mr. Kamal to H/O Mizan Ch 0-48m, c) Miapara connecting road(Ch at 75m) from H/O Ronju to H/O Harun Ch 0-35m, d) Miapara connecting road (Ch at 140m) from H/O Mr Rahmani to H/O Anarul Ch 0-40m	0.253	-	1,789,530.56		1,484,831.05			100%	-		
		a) Rehabilitation of Alhaj Reazudin road by DBC from Alinagar rail crossing to Mohadanga Hafigia Madrasa. Ch. 0-2480.00m , b) Rehabilitation of Connecting VTI road by DBC from Alhaj Reazudin road(Ch. At.500.00m). to Diversion road. ch. 0-600.00m.	3.080	-	6,150,855.58		5,103,562.66			100%	-		
		a) Rehabilitation of Shahapara road by CC (Overlay) from Daudpur road to Basic Bank . ch.0-216.00m b) Improvement of Shahpara connecting road by CC from shahapara road (at Ch. 60.00) to Mohananda river ghat. ch 0-47.00m.	0.263	-	2,012,682.82		1,669,987.65			50%	-		
		a) Improvement of Mirdhapara road by CC from Baten's khan road H/O. Proff. Kabir to H/O. Md. Nazrul. Ch. 0-267m b) Connecting road H/O. Karim to Baten Khan's road . Ch. 0-180m,	0.447	-	3,622,932.93		3,006,063.95			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		a) Improvement of Shantibag road by CC from H/O. Abdullah Al Kafi to H/O. Nurul Islam. Via H/O. Proff. Munzurh.0-155m & T-30x2=60m. b) Connectin road H/O. Sazeman Biswas to H/O. Hadiqul. ch.0-210m & T-30m.	0.455	-	2,843,217.07		2,359,108.63			100%	-		
		Improvement of Ansar Camp road by DBC from RHD road to Ansarcamp . Ch. 0-330.00m .	0.330	-	2,480,203.58		2,057,904.66			100%	-		
		Rehabilitation of Ganka road by DBC from Bidirpur rail crossing to Ruhul Bandth ganka gorosthan road. Ch.00 - 1050m & T=30m (At ch 60m) with cross drain (At ch. 270m).	1.080	-	4,328,775.02		3,591,723.83			100%	-		
		a) Improvement & rehabilitation of Dariapur road by DBC from Godagari road to Nawabganj-Rajshahi high way road. Ch. 0-610.& Cross drain (at ch.40) b) Biswaspara connecting road by CC. from Dariapur road towards Mohajonpara road Ch.0-100m. c) Dariapaur connecting road by DBC. From Dariapur road to Nurani madrasa. Ch.0-130m. d) Mohajonpara connecting-1 road by DBC.from Dariapur road to Waqtia Mosque. Ch.0-210m. e) Mohanonpara connecting-2 road by DBC from Mosque to RHD highway Ch.0-360m.	1.410	-	4,849,428.91		4,023,727.10			100%	-		
		Rehabilitation of Haripur Mia Para road by DBC from old Gadagari road H/O. Kalu mia to Nawabganj-Rajshahi road. Ch. 0-760.00m	0.760	-	2,693,874.24		2,235,194.08			100%	-		
		a) Rehabilitation of Nayatola road by BC from H/O. Bisu to old Godagari road. Ch. 0-820m. & Connecting Noyatola road by CC road ch.0-110m. Total=930m, b)Improvement of Durgapur Chaipara road by CC from Godagari road to H/o Sadikul Islam.ch.0-200m.	1.130	-	6,164,434.47		5,099,590.28			100%	89,501.44		
	Sub-total:A (Road):	11	11.238	-	55,017,059.15	-	45,603,641.34	05-08-17	05-08-18	95%	268,880.64	55,321,591.50	
		Part-B: Drain		-	-								
		a) Construction of RCC drain by the side of Namosankarbaty Miapara road from Taltola road H/O Engr. Kamal to Fotepur road H/O A. Rahim Ch. 00-130m , b) Miapara connecting drain(ch at 60m) from H/O Mr. Kamal to H/O Mizan Ch 0-48m, c) Miapara connecting drain(Ch at 75m) from H/O Ronju to H/O Harun Ch 0-35m, d) Miapara connecting road (Ch at 140m) from H/O Mr Rahmani to H/O Anarul. Ch 0-40m	-	0.253	799,344.51		663,241.84			100%	-		
		Construction of Shantibag road side RCC drain from Santibag Bismillaha Store to Circuite house back side existing drain. Ch.00-404.00 m with Shantibag link-1=260.00m, link-2=131.00m & Police Fari link-172.00m	-	0.967	7,794,287.45		6,467,170.92			90%	-		
		Construction of RCC slab drain by the side of Mirdhapara road from Baten khan road H/O. Proff. Kabir to H/O. Md. Nazrul. Ch. 0-367.00m	-	0.367	4,212,579.05		3,495,312.29			100%	-		
		Construction of RCC drain by the side of Shahapara road from Daudpur road to Shahapara outfall Ch. 0-93.00m b) Construction of RCC drain by the side Shahapara Connecting road from Daudpur road to Shahapara mohananda river outfall. Ch. 0-125.00m	-	0.218	1,686,862.57		1,399,644.12			80%	-		
		Construction of RCC slab drain by the side of Dhaka Bus-Stand road side drain from Rose Boding to Oktroy Mour (Existing drain) Ch.00-420.00m	-	0.420	4,226,012.80		3,506,458.71			100%	-		
		Construction of RCC drain by the side of Dariapur Mohajonpara road from Mohajanpara Mosque to RHD road X-drain vai Mohajanpara mour. Ch.00-386.00m with link-1=171.00m & link-2= 110.00m & cross drain = 26.00m	-	0.693	5,179,735.40		4,297,793.02			100%	-		
		Construction of RCC drain by the side of Durgapur Chaipara road from existing Pit (Godagari road) to H/O-Sadiqul Islam. Ch.00-200.00m.	-	0.200	1,122,469.00		931,348.62			100%	-		
		Construction of RCC drain by the side of Durgapur Miapara road from Puraton Godagari road (Existing drain) to Noyatola Madrasa. Ch.00-510.00m + cross drain 10.00m =520.00m.	-	0.520	6,018,050.00		4,993,369.40			100%	-		
	Sub-Total: (Drain)	8	0	3.638	31,039,340.78	-	25,754,338.92	05-08-17	05-08-18	96%	-	-	
1	Pkg. total(UGIIP-III-2/CHAP / UT+DR / 01 / 2016)	19	11.238	3.638	86,056,399.93	Khan & Sons (Bangladesh) limited & M/s Hossain Enterprise (JV),Ramchandrapur,Ghora mara,Boalia, Rajshahi	71,357,980.26	05-08-17	05-08-18	96%	268,880.64	55,321,591.50	
		Part-A(Road)											
	UGIIP-III-2/CHAP/UT+DR /02 / 2016(ID:77853)	a) Rehabilitation of Jesamia Madrasa road by DBC from Uparnimgachi mour to Ekramul chatal at old Godagari road via Jesamia Madrasa. Ch. 00-1155.00 m. b) Rehabilitation of Jesamia Madrasa Connecting road from (Ch. At. 480.00m) to Kaligorj - Majpara road. Ch. 00-260.00 m.	1.415	-	6,830,991.07	Starlite Service Ltd. & M/s Udayan Builders (JV),83,Kazi Nazrul Islam Avenew, Farmgate, Tejgoan, Dhaka	5,855,525.93	02-05-17	05-02-18	100%	-	57,259,096.00	
		a) Improvement of Namorajarampur Uporpara road by CC from Piabiswash Ghat road to H/o Ahasan Ali.ch.0-294 b) Namorajarampur Uporpara Connecting road by CC from Uporpara main road at (ch.70) to Namopara road. Ch. 0-85m, c) Namorajarampur Uporpara Connecting road by CC from Uporpara main road at (ch.174) to Namorajarampur road. Ch. 0-80m, d) Improvement of Namorajarampur Uporpara road by CC from H/o Mostofa health to H/o Lokman dilar,ch.0-124m.	0.583	-	5,275,697.63		4,522,328.30			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		a) Rehabilitation of Rajarampur Hamidullah High School-Malopara road by DBC Hamidullah High School to Malopara mour via Hitshadhon samittee ch.00-1235m.b) Improvement of Hindupara connecting road (at ch. 95) by CC from H/o Shamim to H/o Dulu ch.0-200m.c) Rehabilitation of Jalibagicha para connecting road (at ch. 365) by DBC from H/o Multan to H/o Lokman.ch.0-50m.d) Rehabilitation of Moulovipara connecting road (at ch. 485) by DBC from H/o Kawsar to H/o Kabir.ch.0-100m. e) Rehabilitation of Primary School connecting road (at ch. 665) by DBC from H/o Toimur to H/o G.P School.ch.0-60m. f) Improvement of Gorolpara connecting road (at ch.1025) by CC from Waktia Mosque to H/o Kandoni Begum ch. 0-140m.	1.785	-	5,698,125.70		4,841,272.72			100%	302,247.68		
		Rehabilitation of Namosankarbatl Zhaipa para road by DBC from Sheikh Hasina bridge road to Namosankarbatl Ghoshpara mour ch.0-607m.	0.607	-	1,192,596.13		1,022,293.47			100%	-		
		a) Rehabilitation of Naysansuka road by DBC from Chandlay mour to Namosankarbatl Chowmohony. Ch. 989m. b) Naysansuka gumpara connecting road by CC from Naysansuka road (at ch. 850m) to Namosankarbatl main road H/O. Billibudha (H/O Ruhul). Ch. 0-108m.	1.097	-	2,991,291.50		2,564,135.24			100%	-		
		a) Rehabilitation of Daxincharagram road by DBC from Charagram mour to Sheikh Hasina Bridge. Ch.535.00m. b) Daxincharagram connecting road by DBC from Daxincharagram road (at ch.240) to Namoboripara road (H/O. Eslam) Ch.0-310m.	0.845	-	3,121,290.91		2,675,570.74			100%	-		
		a) Rehabilitation of Chandlai road by DBC & CC (overlay) from Abdulmannan Sentu road Chodhury mour to RD-7 road (Chandlai mour) (ch. 0-154 DBC), (ch.154-839 CC) & (ch. 839-1089 DBC) . b) Arambag Connecting road by DBC from Chandlai (At Ch. 245m) to RHD road . Ch. 345m.	1.434	-	10,753,138.17		9,204,872.59			100%	89,062.00		
		a) Rehabilitation of Nimtala Uday Sanagha road by DBC from Godagari road (Nimtala mour) to T.B Hospital road (Uday Sangha mour) . Ch. 00-805.00m b) Balubagan connecting road by CC from Nintala uday sabgha road (at ch. 430) to RD-7 road. Ch. 0-238.	1.043	-	4,572,196.59		3,912,310.13			100%	48,858.88		
	Sub-total (Road)	8	8.809	-	40,435,327.70	-	34,598,309.12	02-05-17	05-02-18	100%	440,168.56	57,259,096.00	
		Part-B(Drain)											
		Construction of RCC drain and pipe drain by the side of Fultola road from Jesamiya Madrasa gate to Puraton Godagari road. Ch. 00-570.00 & X-drain 20.00m with Puraton Godagari road link. Ch. 00-166.00m (pipe drain).	-	0.756	4,654,691.81		3,990,002.08			100%	-		
		(a) Construction of RCC drain by the side of Rajarampur Jalibagichapara road from Hamidulah high schol Existing drain to Jalibagicha mour. Ch.00-360.00m with Bodumia para link-1 = 100.00m, link-2 = 82.00m & Hindupara (khamarpara) link 180.00m.	-	0.722	3,737,442.78		3,203,736.16			100%	-		
		Construction of Fatepur-Ghospara road side RCC drain from Fatepur (Existing drain) to Ghospara mour vai Jannatpara. Ch.00-455.00m+ cross drain 14.00m= 469.00m	-	0.469	3,080,716.48		2,640,790.34			100%	-		
		Construction of RCC slab drain by the side of Namosankarbatl Jhapaipara road from H/O-Melu to H/O-Existing drain Ch.00-275.00m.	-	0.275	1,938,866.75		1,661,996.69			100%	-		
		Construction of RCC drain by the side of Noyansuka road from Noyansuka Mosque to Azaipur-Chandlay road Existing drain. Ch.00-240.00m.	-	0.240	1,375,570.09		1,179,138.76			100%	-		
		Construction of RCC drain by the side of Sarderpara road from Natun Hat road to Sarderpara H/O-Soriful Islam. Ch.00-300.00m with link-190.00m.	-	0.490	3,219,344.00		2,759,621.86			100%	-		
		Construction of RCC slab drain by the side of Namosankarbatl baganpara road from Sheikh Hasina bridge road to Natun Hat road (existing drain). Ch.00-510.00m.	-	0.510	5,067,546.05		4,343,900.76			100%	-		
		Construction of RCC slab drain by the side of Namosankarbatl Monnapara road from Natun Hat road to Copra vai Sheikh Hasina bridge road. Ch.00-735.00m+cross drain 8.00m = 743.00m .	-	0.743	4,923,192.73		4,220,161.08			100%	-		
		Construction of RCC drain by the side of Rehaichar road from Rehaichar mour to Rehaichar Modhapara Existing drain . Ch.00-405.00m & cross drain 10.00m.	-	0.415	3,418,644.41		2,930,462.18			100%	-		
		Construction of RCC slab drain by the side of Chandlay mour from Chandlay mour (H/O-Toriquil Islam) to RHD road (Shibtola mour). Ch.00-575.00m & cross drain 18.00m = 828.00m.	-	0.593	5,545,242.88		4,753,382.51			100%	-		
		Construction of RCC drain & pipe drain by the side of Mistirypara road from Velur mour to Hospital mour vai Mistirypara mour. Ch.00-540.00m & pipe drain. Ch. 435-540.00m + cross drain 12.00m = 552.00m .	-	0.552	4,271,306.51		3,661,364.18			100%	-		
		Construction of RCC drain by the side of Balubagan road from Existing Pit to RD-7 road Ch.00-240.00m.	-	0.240	2,017,619.13		1,729,503.46			100%	-		
	Sub-Total (drain)	12	-	6.005	43,250,183.62	-	37,074,060.04	02-05-17	05-02-18	100%	-	-	
1	Pkg.Total(UGIIP-III-2/CHAP / UT+DR / 02 / 2016)	20	8.809	6.005	83,685,511.32	Starlite Service Ltd. & M/s Udayan Builders (JV),83,Kazi Nazrul Islam Avenew, Farmgate, Tejgoan, Dhaka	71,672,369.16	02-05-17	05-02-18	100%	440,168.56	57,259,096.00	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
A	C	E	Road	Drain	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Part-A(Road)		-	-								
	UGIIP-III-2/CHAP / UT+DR / 03/ 2016(AF)	a) Rehabilitation of Namosankarbati Sarderpara-Mirpara road by DBC from Charagram mour towards Angariapara mour. Ch. 833m b) Namosankarbati NotunparaConnecting road by CC from Namosankarbati Sarderpara-Mirpara road (at ch.125m) to H/o Zillur Rahman.ch.0-240.m.	1.073	-	4,625,603.49	Rithin Enterprise,Dhorikorbona, Boalia,Rajshahi	3,876,804.36	31-08-17	31-08-18	100%	270,072.32	57,329,289.00	
		Rehabilitation & improvement of Shehala road by DBC from Nawabganj-Rajshahi high way to Gabtola road. Ch. 0-1190.00m.	1.190	-	5,425,434.15		4,482,615.08			100%	738,751.04		
		a)Improvement of Dariapur Hatapara road by CC from Hatapara Jame mosque to H/O. Khairul. Ch.00 -250m, b) Improvement of Connecting Hatapara From (ch. At 100.00m) - ch.00 -120 & X-Drain=6m.	0.370	-	3,753,985.16		3,179,808.90			100%	-		
		Rehabilitation of Sarkarpara road by DBC from circuite houe mour to CCDB mour via Upparningachi sarkarpara road.ch. 0-1520m.	1.520	-	3,639,619.65		3,082,935.73			100%	-		
		Rehabilitation of Piar Biswas ghat road by DBC from Godagari road Jorgachi mour to Piar Biswas ghat. Ch. 0-1392.00m.	1.392	-	5,277,929.59		4,470,664.32			100%	-		
		Rehabilitation of Angariapara-Tickrampur road by DBC from Angariapara Paikortola mour to Tickrampur mour. Ch. 0-799m.	0.799	-	2,885,333.70		2,444,018.66			100%	-		
		Rehabilitation of Namosankarbati Helalpur road by DBC and C.C from Natunhat road to Nayansuka telipara road ch, 0-525m (DBC) & Ch, 525-725m (CC)=725.00m.	0.725	-	2,587,616.85		2,168,354.04			100%	153,538.56		
		Rehabilitation of Charmohanpr road by DBC from Chalkpara H/O. Mokbuk to Charmohanpur H/O. Mozammel via Charmohanpur mour. Ch. 1740.00m.	1.740	-	7,840,756.67		6,613,468.29			100%	183,299.20		
		(a) Rebabilitation of Tikrampur-Rehaichar road by DBC from Tikrampur Adarso mour to Rehaichar Bangpara H/O. Abul Kasem. Ch.1834.00m. (b) Tikrampur madrasapara connecting road by DBC from Tikrampur -Rehaichar road (at Ch.1170m) to Biswaspara mour. Ch. 825.m.C) Construction of Rehaichar r- Bangpara connecting road by RCC fromTikrampur -Rehaichar road(at ch.1740m) towards House of Khalek ch.0m-ch.110m.	2.769	-	8,634,072.31		7,308,876.54			100%	30,105.60		
		a) Rehabilitation of PTI Jorbagan road by CC from Chandlai road (Jorbagan) to RHD road. Ch. 0-425m. b) Improvement of PTI Masterpara connecting road by CC from PTI Jorbagan road (At Ch.150m) to PTI Jorbagan road beside Jame Mosque via H/O. Bablul Haq. Ch.0-380. c) Jorbagan connecting road by CC from PTI Jorbagan road (at Ch.30) to Chandlai club road H/O. Abdus Sattar. Ch. 210m.	1.015	-	8,483,929.75		7,049,608.74			100%	893,712.96		
		Rehabilitation Namosankarbati Notunhat road by DBC from Notunhat Asha auto rice mill to Charmohanpur high school. Ch. 0-1590m.	1.590	-	5,624,959.74		4,758,572.16			100%	39,513.60		
		a) Improvement of Fakir para Mohananda Residential area road by CC from Fakir para Goarstan to house of Doli. Ch.0-180m. b) Fakir para Mohananda Residential area 4 nos connecting road by CC (at Ch.30, ,60, 100,140) towards RD-7 road. Ch.0-4x50m	0.380	-	2,318,813.09		1,964,148.02			100%	-		
	Sub-tTtal (Road)	12	14.563	-	61,098,054.15	-	51,399,874.84	31-08-17	31-08-18	100%	2,308,993.28	57,329,289.00	
		Part-B(Drain)											
		Construction of RCC slab drain by the side of Malopara Piar Biswasgat road from Rashid decorator to Bismillah Market Ch.00-264.00m.	-	0.264	2,331,088.91		1,974,546.24			100%	-		
		Construction of RCC drain by the side of Charmohanpur road from Charmohanpur Natunpara road to Bridge pond vai Charmohanpur mour. Ch.00-933.00m.	-	0.933	10,706,084.42		9,068,576.75			100%	-		
		Construction of RCC & pipe drain by the side of Tikrampur-Rehaichar road from Tikrampur mour to Mohananda River vai Rehaichar Bangpara. RCC Ch.00-660.00m+pipe Ch. 660-1200+cross drain 14.00m = 1214.00m	-	1.214	8,004,581.68		6,780,271.90			100%	-		
		Construction of RCC cover slab drain by the side Forkirpara Mohananda residencial area road from Fokirpara Gorshant to house of Doli. Ch. 00-380.00m.	-	0.380	1,819,442.15		1,541,156.42			100%	-		
		a) Construction of RCC pipe drain by the side of P.T.I Masterpara (Ronjus plot) road start from Jame Mosque to Jorbagan road pipe drain Pit via H/O Bablul Haque. Ch.00-375.00m (b) Construction of Jorbagan road RCC Pipe drain start from H/O Felu to Jorbagan road pipe drain Pit Ch.00-ch.132.00m (c) Construction of Chorjotprotap Masterpara road RCC Pipe drain start from H/O- Shahin (existing pit) to H/O Hefazuddin. Ch.00-240.00m with link-110.00m	-	0.857	2,692,937.85		2,281,049.97			100%	-		
	Sub-Total (drain)	5	0	3.648	25,554,135.01		21645601.28	31-08-17	31-08-18	100%	0	-	
1	Pkg.Total(UGIIP-III-2/CHAP/ UT+DR/03/2016)(AF)	17	14.563	3.648	86,652,189.16	Rithin Enterprise,Dhorikorbona, Boalia,Rajshahi	73,045,476	31-08-17	31-08-18	100%	2,308,993	57,329,289.00	
	UGIIP-III-2/AF/CHAP/WS/01/2017 (ID:77884)	Name of Scheme:Construction and Installation of 5 nos Production Tube-wells with pump house & Rehabilitation of existing 4 nos PTW /30,200m distribution Pipeline/13,800 nos water metering and others in different places of Chapainawabganj Pourashava, Chapainawabganj.			-		-				-		
		Sub-Component: 01 : Production Tube-Well			-		-				-		
	UGIIP-III-2/AF/CHAP /WS/01/2017 (ID:77884)	(A) Installation of 05 nr. Test and 05 nr. Observation Well			588,669.57	M/s. MT & SS Consortium, 269 Miapara Kabar sthan road, Gopalgonj	489,219.10	22-05-18	22-05-19	50%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		(B) Installation of 05 nr. Production Wells			5,644,787.02		4,691,150.66			50%	-		
		(C) Construction of 03 nr. Pump houses			2,114,028.71		1,756,882.44			50%	-		
		(D) 05 sets Mechanical works of Pump-motor			3,052,620.00		2,536,907.11			50%	-		
		(E) 05 sets Electric works for Pump and Pump houses			2,359,313.02		1,960,728.15			50%	-		
		(F) 04 set Rehabilitation works for PTW			339,940.00		282,510.17			50%	-		
		Sub-Total for Sub-Component-1 =	-	-	14,099,358.32		11,717,398			50%	-	-	
		Sub-Component: 02 :Pipeline			-		-				-		
		Installation of 30,200 meter Pipeline (Distrbution =160mm dia.=13,200 meter and 110mm dia.=15,500 meter and Transmision=160mm dia.=1,500 meter)			35,605,085.16		29,589,923.96			50%	-		
		Sub-Total for Sub-Component-2 =	0	0	35,605,085.16		29589923.96			50%	0	0	
		Sub-Component: 03 :Domestic Water Meter			-		-				-		
		Supply and Installation of 13,800 nr. Donmestic Water Meter (13 mm dia.= 1,2000 nr.,20mm dia=1,300 nr. and 25mm dia=550 nr.)			79,411,979.00		65,996,034.25			50%	-		
		Sub-Total for Sub-Component-3 =	-	-	79,411,979.00	0	65,996,034			50%	-	-	
1	Pkg.Total(UGIIP-III-2/AF/CHAP/WS /01/2017(ID:77884)	8	-	-	129,116,422.48	M/s. MT & S5 Consortium, 269 Miapara Kabar sthan road, Gopalgonj	107,303,355.84	22-05-18	22-05-19	50%	-	-	
	UGIIP-III-2/AF/CHAP/MF/01/2017(T.ID :193947)	Name of Pkg.: Vertical Extension of 1st floor(Super market), 2nd and 3rd floor (Modern Auditorium) of Shahid Satu Complex(floor area=850*3=2550m2) at Chapainawabganj Pourashava			-	Liton Traders & Selim Reza JV, 44/1 Kollyanpur, Noyagolahat, Sadar, Chapainawabganj	-	26-09-18	26-09-19		-		
		a) Civil works			45,956,436.76		40,839,404.66	26-09-18	26-09-19	0%	-		
		b) Water Supply and Sanitation works			1,120,548.68		995,780.88			0%	-		
		c) Electrical works			9,460,806.94		8,407,390.79			0%	-		
		d) Electro-Mechanical works			29,302,091.26		26,039,441.85			0%	-		
		e) Furniture and Interior works			14,981,689.49		13,313,549.15			0%	-		
		f) Stage Curtain works			1,514,292.00		1,345,682.74			0%	-		
1	Pkg.total:UGIIP-III-2/AF/CHAP/MF/01/2017 (T.ID:193947)	1	-	-	102,335,865.13	Liton Traders & Selim Reza JV, 44/1 Kollyanpur, Noyagolahat, Sadar, Chapainawabganj	90,941,250.07	26-09-18	26-09-19	0%	-	-	
	UGIIP-III-2/AF/CHAP/SWM+SN /01/2017 (T.ID:104266)	Name of Package: Construction of 01 Nr. Sanitary Landfill (16665 Sqm), 04 Nos Public Toilet & 01Nr. Fecal Sludge Treatment Plant (FSTP). Work in Chapainawabganj Pourashava under Rajshahi District.			-	M/s. Kamrul Enterprise, 37, South Toot Para, Cross road-Z, khulna	-			0%	-		
		Sub-Component-01: Sanitary Landfill			-		-			0%	-		
		Construction of 16665 Sqm Sanitary Landfill.			24,413,180.51		26,769,051.68			0%	-		
		Construction of 01 number Landfill Gate.			67,894.02		74,445.79			0%	-		
		Construction of 556.47 meter Landfill Fence.			1,155,879.31		1,267,421.63			0%	-		
		Construction of 01 number Dump Truck Cleaning Facility.			925,967.20		1,015,323.01			0%	-		
		Installation of 01 number Tube Well.			46,885.00		51,409.40			0%	-		
		Construction of 01 number Control Building.			2,540,653.82		2,785,826.84			0%	-		
		Construction of 01 number Waste Segregation and Equipment Facility.			2,188,070.32		2,399,219.04			0%	-		
		Compost Plant Renovation Works.			825,837.30		905,530.57			0%	-		
		Installation of Street Light.			1,233,505.79		1,352,539.06			0%	-		
		Environmental Mitigation Enhancement Works.			490,000.00		537,284.98			0%	-		
	Sub-Total (SLF)	10	0.00	0.00	33,887,873.27		37,158,052.00			0%	0.00	0.00	
		Sub-Component-02: Public Toilet			-		-			0%	-		
		Construction of Public Toilet (Front of Sentu market).			1,851,397.03		2,030,056.79			0%	-		
		Construction of Public Toilet (Bottula Hatt).			1,851,397.03		2,030,056.79			0%	-		
		Construction of Public Toilet (Noton Hatt).			1,851,397.03		2,030,056.79			0%	-		
		Construction of Public Toilet (Mohadanga High School).			1,851,397.03		2,030,056.79			0%	-		
	Sub-Total (PT):	4	0	0	7,405,588.12	0	8,120,227.15			0%	0	0	
		Sub-Component-03: Fecal Sludge Treatment Plant			-		-			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of 06 numbers Screening Chamber.			277,440.36		304,213.35			0%	-		
		Construction of 03 numbers Planted Drying Bed.			6,701,371.62		7,348,053.77			0%	-		
		Construction of 01 number Settler and Anaerobic Filter.			625,138.64		685,464.50			0%	-		
		Construction of 01 number Polishing Pond.			480,306.66		526,656.24			0%	-		
	Sub-Total (FSTP):	1	0	0	8,084,257.28		8,864,387.86			0%	0	0	
	Pkg. Total:UGIIP-III-2/AF/CHAP/SWM+SN/01/2017(T.ID:104266)	15	0.000	0.000	49,377,719	M/s. Kamrul Enterprise,37,South Toot Para,Cross road-2,khulna	54,142,667.00			0%	-	-	
7	Pourashava Total=	124	63.361	16.290	682,008,828.35		620,647,184.60			68%	9,294,800.85	321,530,462.27	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Nilphamari													
Pourashava Code : 20													
	8. Nilphamari	Lot-01(UT): Road	-	-	-		-				-		
	UGIIP-III-I/NILP/UT+DR /01/2015(Lot-01(UT))	Rehabilitation of road Starting from Highway Dalpatty moor to Nilphamari Ramgonj road Ch.0.00-910.00m.	0.910	-	2,136,580.22	IB-MR JV, Old Hospital road, Nilphamari	2,238,871.07	16-03-2016	16-03-2017	100%	-	57,053,117.50	
		Construction of road starting from Munshipara Mashjid near Lutfar house to Monjer Mia house near RDRS office Ch.0.00-740.00m	0.740	-	4,942,212.99		5,180,638.61			100%	37,856.00		
		Rehabilitation work of road starting from Babupara road near Hasan Chairman house to Belaler moor via Moral Sangha moor Ch.0.00-616.00m	0.616	-	1,132,165.97		1,186,369.51			100%	-		
		Rehabilitation work of road starting from School moor (Sarker Para) to Debir Danga Road Eid-gah Math Ch.0.00-1214.00m.	1.214	-	2,838,073.62		2,973,949.14			100%	-		
		Rehabilitation of road starting from Debir Danga road to Gasbari moor via Milon Pally moor Ch.1090.00m	1.090	-	2,118,473.08		2,219,897.03			100%	-		
		Rehabilitation of road starting from Highway Dal Patty moor to Rail Line via Milon Pally moor Ch.00-520.00m	0.520	-	1,023,182.58		1,072,168.44			100%	-		
		Improvement of a road from Harowa Dhonipara road Ashraf house moor to Gurguri Pacca road Ch.0.00-425.00m	0.425	-	2,318,796.15		2,429,810.76			100%	-		
		Rehabilitation of road starting from Harowa College Station road to SKB Brick Field road Ch.0.00-2885.00m	2.885	-	13,402,020.46		14,045,261.21			100%	33,546.00		
		Rehabilitation of Road starting from Fakirgonj road to hosue of Mr. Momtaj and Rail line Ch.00-459.00m	0.459	-	2,780,562.70		2,915,539.04			100%	38,729.43		
		Improvement of road starting from Harowa Debir Danga Bazar moor to Mohammad Ali Switch Gate road, via Munsi para Mosque Ch.0.00-1185.00m	1.185	-	2,788,211.48		2,921,699.80			100%	-		
		Rehabilitation of road starting from Chowrangri moor to Harowa College Station via Ukiler moor Ch.0.00-1610.00m	1.610	-	11,972,411.34		12,552,644.82			100%	147,103.00		
		Rehabilitation work of road from Shanti Nagar moor BRAC Clinic to Staff Quarter Moor via Mr. Hannan house moor and Monir Uddin Shah moor Ch.0.00-1584.00m	1.584	-	4,418,650.31		4,630,197.47			100%	-		
		Rehabilitation work of road starting from Fakirgonj road near Humaun house to Canal road (Kerapara Hafez house) Ch.986.00m	0.986	-	2,323,553.92		2,434,796.36			100%	-		
	Total: Lot-01 (UT)	13	14.224	0	54,194,894.82	IB-MR JV, Old Hospital road, Nilphamari	56,801,843.28	16-03-2016	16-03-2017	100%	257,234.43	57,053,117.50	
		Lot-02(UT+DR)Part-A:Road	-	-	-		-				-		
	UGIIP-III-I/NILP / UT+DR / 01 / 2015(Lot-02(UT+DR))	Improvement of road starting from Kukhapara Canal Bridge to Sutipara road, via Kalirsthan house of Chini and house of Lokman Ch.0.00-890.00m	0.890	-	4,797,204.02	IB-MR JV, Old Hospital road, Nilphamari	5,030,897.67	16-03-2016	16-03-2017	100%	-	60,422,145.95	
		Rehabilitation of road starting from Khansama road near house of Elem to Rail line, via house of Kaltu at Fakir Para Ch.0.00-505.00m	0.505	-	969,019.75		1,016,225.11			100%	-		
		Rehabilitation of road starting from Hospital road near Dr. Nipendranath Roy house to Upazilla Food Office road Ch.0.00-825.00m, and Connecting road at main road Ch.182.00m towards east upto Food Office road Ch.0.00-286.00m.	1.111	-	7,337,438.06		7,708,994.53			100%	289,778.95		
		Construction of RCC road starting from Jummapara road Upazilla Pond side to Shanti Nagar road house of Atiar Master via Nabi Hossain house Ch.0.00-507.00m	0.507	-	4,184,223.11		4,388,055.67			100%	-		
		Rehabilitation of road starting from Chowrangri moor to Panchmatha moor Ch.0.00-1570.00m	1.570	-	16,107,800.77		16,895,897.03			100%	70,039.42		
		Rehabilitation of road starting from Natun Bazar Moor to Madhar Moor via Thana para, Ch.0.00-869.00m and two nos of connecting road (A). from main road Ch.393m to RHD, length 0-50m) & (B).from main road Ch. 234m to Zillaparishad road, length 0-295m) and 20m approach road towards Thana road	1.234	-	3,104,876.56		3,256,129.24			100%	-		
		Construction and Maintenance of road from RHD road Hotel Bonoful moor to Kukhapara Canal road Ch.0.00-922.00m	0.922	-	2,993,463.00		3,139,288.21			100%	-		
	Total Lot-02 (UT)	7	6.739	0	39,494,025.27	0	41,435,487.47	16-03-2016	16-03-2017	100%	359,818.37	60,422,145.95	
		Lot-02(UT+DR)Part-B:Drain	-	-	-		-				-		
		Construction of Drain from Dr.Nipendronath House to Food office Moor via Dablu Shah House Ch.132.00-510.00m	-	0.278	1,055.64		1,825,870.39	16-03-2016	16-03-2017	100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of Drain including Top Slab starting from Sabuj Para(Boro Moshjid) Moitul House to Alam House Ch.0.00-241.00m.	-	0.241	826,082.68		866,324.93			100%	-		
		Construction of Drain starting from ShantiNagar Moor to Central Graveyerd Moor via Mirza Villa Ch.0.00-880.00m.	-	0.880	4,857,407.59		5,094,034.03			100%	-		
		(Part:A) Construction of RCC Drain starting from Baraipara H/O-Mr. Raza to Bamon Danga khal near Ahle Hadis Mosque, Ch.00-365m (Part:B) Construction of RCC drain from H/O Mr. Samsul to Bamondanga khal Ch.00-159m	-	0.524	4,658,348.35		4,885,277.71			100%	-		
		Construction of RCC Drain starting from Zilla Parishad Gate to BMDF Drain (Jamuneshwari Khal) Ch.570.00-1382.00m	-	0.812	5,685,549.65		5,962,518.66			100%	-		
	Total Lot-02 (DR)	5	-	2.735	17,768,443.91	-	18,634,025.72	16-03-2016	16-03-2017	100%	-	-	
	Total: Lot-02(UT+DR)	12	6.739	2.735	57,262,469.18	IB-MR JV, Old Hospital road, Nilphamari	60,069,513.19	16-03-2016	16-03-2017	100%	359,818.37	60,422,145.95	
1	UGIIP-III-I/NILP / UT+DR / 01 / 2015(Lot-02(UT+DR))	25	20.963	2.735	111,457,364.00		116,871,356.47	16-03-2016	16-03-2017	100%	617,052.80	117,475,263.45	
	8.Nilphamari	Part-A: Road											
	UGIIP-III-2/NILP/ UT+DR/ 01/2016	Re-habilitation of road starting from Sabujpara Dipali Cinema Hall to Kalibari Road via Sabuj para by DBC (Ch.00-314m) & Link: a) Rokon house to Pourashava Main road by DBC (Ch.00-101m) Link: b) Sangbadik Songstha to Boro Mosjid road by DBC (Ch.00-153m)	0.568	-	1,494,924.80	MR& ZIAUL JV,Old Hospital Road, Nil;phamari	1,310,217.78	16-05-17	16-05-2018	20%	-	70,618,558.81	
		Rehabilitation of road starting from Bazar Traffic moor (Rail Gate) to Debir Danga Bazar moor by DBC (Ch.00-1565m)	1.565	-	4,713,249.17		4,130,898.68			30%	-		
		Construction of road starting from Baraipara Feku house moor to Monjer mia house moor by RCC (Ch.00- 370m)	0.370	-	2,251,829.94		1,967,868.13			100%	46,412.80		
		Re-habilitation of road starting from Gasbari moor to Hachary by DBC (Ch.00-896m)	0.896	-	2,011,529.60		1,762,992.93			15%	-		
		Re-habilitation of road starting from Debir Danga Road to Bashihara moor (Abbas House) by DBC (Ch.00-608m) & Link: Starting from Monsur Master house to Rail Line by DBC (Ch.00-108m)	0.716	-	2,227,826.25		1,952,564.82			75%	-		
		Re-habilitation of road starting from Bashihara moor to Jafur Ali moor by DBC (Ch.00-1335m)	1.335	-	3,478,756.64		3,048,935.18			75%	-		
		Re-habilitation of road starting from Ukiler moor to Shakhmachacha Bazar by DBC & RCC (Ch.00-1142m)	1.142	-	8,976,392.45		7,849,605.07			85%	143,252.48		
		Re-habilitation of road starting from Harowa Tupir moor to S.K.B Brick Field via Ghina Babu moor by DBC (Ch.00-2716m)	2.716	-	7,089,547.81		6,213,591.23			50%	-		
		Re-habilitation & Widening of road starting from Madhar moor to New WAPDA moor by DBC (Ch.00-640m) with Link: a) Food Office to RHD road by DBC (Ch.00-136m) Link: b) Town Mosque to Upazilla Complex gate-2 by DBC (Ch.00-201m) & Link: c) Town Mosque to RHD road by DBC (Ch.00-180m)	1.157	-	5,907,241.51		5,169,167.13			80%	66,357.76		
		Re-habilitation of road starting from Debir Danga road Missionpara moor to Noakhali para moor of Sluich gate road by RCC (Ch.00-635m)	0.635	-	4,656,497.18		4,074,761.58			100%	51,775.36		
		Re-habilitation of road starting from Shantinagar moor to Belaler Moor via Mirza Villa moor by DBC (Ch.00-726m)	0.726	-	1,969,359.06		1,726,032.82			70%	-		
		Re-habilitation of road starting from Hospital moor to Bochar Dhor by DBC (Ch.00-1776m)	1.776	-	4,050,913.24		3,550,398.37			40%	-		
	Sub-Total (Road)	12	13.602	0	48,828,067.65	0	42,757,033.70			62%	307798.4	70,618,558.81	
		Part-B(Drain)		-									
		Construction of RCC drain starting from R/S of Kalibari moor to Sabujpara Jibon bima office side 18 DTP Drain via Proddhan house, at ch.0.00-595.00m & Link-01: Construction of drain from L/S of Kalibari moor to WAPDA Office moor (Ch.00-285m) Link-02: WAPDA road Kalidas School to Boro Mosque drain (Ch 00-100m)	-	0.980	6,022,032.60		5,230,314.96			100%	385,728.00		
		Re-habilitation & Construction of RCC drain starting from Madhar moor to Proddhan Plaza moor INPIDP drain via Town Mosque (Ch.00-680m) with Link: b) Upazilla Gate to RHD (Ch.00-130m)	-	0.810	6,692,628.14		5,837,192.63			100%	230,832.49		
		Construction of RCC drain starting from Sawdagor para Low land to RDRS bridge via bazar traffic more (Ch.00-758m)	-	0.758	16,933,131.10		14,828,215.25			85%	102,989.00		
		Construction of RCC Drain starting from Gasbari Elahi Mosque para Nur Alam house to Dalpatty INPIDP Drain, via Milonpally moor (Ch.175-795m)	-	0.620	5,388,403.70		4,705,496.38			100%	138,701.36		
		Construction of RCC Drain starting from kukhapara mojid commissioner house more to colony MSP drain via bonaful more (Ch.200-1040m)	-	0.840	12,514,431.32		10,962,240.13			65%	48,216.00		
		A) Construction of RCC drain starting from RHD Offite to Pachmatha moor MSP Drain via Etimkhana (Ch.00-1185m)	-	1.185	13,577,182.50		11,899,639.34			100%	-		
		Construction of RCC drain starting from Sarkarpara Altaf house to Bamondanga khal via Anser Camp near Culvert (Ch.00-428m)	-	0.428	3,505,433.14		3,069,137.18			100%	25,724.84		
		A) Constructino of RCC Drain starting from R/S of DC moor to Thana para MSP drain (Ch.00-610m)	-	0.610	3,513,175.21		3,056,467.84			100%	183,182.38		
	Sub-total(Drain)	8	0	6.231	68,146,417.71	0	59,588,703.71			94%	1,115,374.07	-	
1	Pkg.total(UGIIP-III-2/NILP/ UT+DR/ 01/2016)	20	13.602	6.231	116,974,485.36	MR& ZIAUL JV,Old Hospital Road, Nil;phamari	102,345,737.41	16-05-17	16-05-2018	80%	1,423,172.47	70,618,558.81	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Part-A:Road											
	UGIIP-III-2/NILP/ UT+DR/ 02/2016	Re-habilitation of road starting from moniruddin shah moor to Cannel Bridge by DBC (Ch.00-825m)	0.825	-	2,495,412.54	Ataur Rahman Khan Ltd., House-307, Road-21, New DOHS, Mohakhali, Dhaka	2,102,404.01	16-05-2017	16-05-2018	90%	-	55,566,491.68	
		Re-habilitation of road starting from PIT moor to Dack Bangla Road via Al-Helal by DBC (Ch.00-1160m) with Link: Chacha mia moor to Ukilpara Mosque (Ch.00-196m)	1.356	-	4,453,389.03		3,752,014.07			77%	-		
		Re-habilitation & Widening of road starting from DC moor to Bata moor via PTI moor by DBC (Ch.00-852) with Link: PTI moor to Ananda Babur Pool by DBC (Ch.00-182m)	1.034	-	10,790,435.38		9,070,596.18			100%	129,704.96		
		Construction of road starting from RHD road Busterminal Side to Bishweshar House by RCC & DBC (Ch.00-310m) with Link: Akramul house to canal road by RCC (Ch.00-90m)	0.400	-	2,862,910.21		2,394,139.61			85%	113,554.56		
		Re-habilitation of road starting from Circuit House moor to Staff Quarter moor by DBC (Ch.00-540m)	0.540	-	1,119,961.34		943,575.93			30%	-		
		Re-habilitation of road starting from Rail ghunti Elem House moor to Hannan Shah moor via Dhonipara moor by DBC (Ch.00-1121m)	1.121	-	2,131,711.98		1,795,983.53			25%	-		
	Sub-Total (Road)	6	5.276	-	23,853,820.48	-	20,058,713.33			68%	243,259.52	55,566,491.68	
		Part-B(Drain)											
		A) Construction of RCC drain starting from Dack Bangla Mosque to UGIIP Culvert/Jamuneshwari Khal (Ch.00-300m) B) Construction of RCC drain starting from Dack Bangla Helal Garage to Jamuneshwari Khal, via Bulu Sangbadik house (Ch.00-355m)	-	0.655	5,792,608.57		4,880,316.70			100%	-		
		Construction of RCC Drain starting from Bata more to Masterpara Bridge via PTI more (Ch.00- 711m) Link-01: PTI more to DC Banglo (Ch.00-267m)	-	0.978	12,141,802.87		9,902,914.53			100%	2,074,046.49		
		Constructino of RCC Drain starting from Dalpotti more INPIDP drain to Bazar murgi hati (Ch.00-300m)	-	0.300	1,557,244.32		1,284,297.40			100%	175,835.52		
		B) Construction of RCC drain starting from Shantinagar more culvert to Shahab bazar MSP drain via Chowrangi more (Ch.00-915m)	-	0.915	36,827,197.57		30,910,443.59			80%	741,305.37		
		Construction of RCC drain starting from DC Banglo Culvert to Bamondanga Rever via Thana para (Ch.525-1865m)	-	1.340	31,029,116.00		25,574,133.94			95%	3,607,360.40		
	Sub-Total (Drain)	5	-	4.188	87,347,969.33	-	72,552,106.15			95%	6,598,547.78	-	
1	Pkg.total(UGIIP-III-2/NILP/ UT+DR/ 02/2016)	11.00	5.276	4.188	111,201,789.81	Ataur Rahman Khan Ltd.,House-307,Road-21,New DOHS,Mohakhali, Dhaka	92,610,819.48	16-05-2017	16-05-2018	89%	6,841,807.30	55,566,491.68	
	UGIIP-III-2/AF/NILP/ WS/ 01/2017	Construction and Installation of 1 nr.Production Tube-wells with pump house in/c Boundary wall, Pump-motor & Electric works ,Installation of 15,000m distribution Pipeline(Distribution = 110mm dia.=8,500m,160mm dia=6,500m)/1,000 nos water metering (15 mm dia.= 760 nr.,20mm dia=225 nr. and 25mm dia= 15 nr.)in different places Nilphamary Pourashava.			-								
	UGIIP-III-2/AF/NILP/ WS/ 01/2017	Sub-Component: 01 : Production Tube-Well			-								
		(A) Installation of 01 nr. Test and 01 nr. Observation Well			641,597.66					0%			
		(B) Installation of 01 nr. Production Wells			2,175,584.48					0%			
		(C) Construction of 01 nr. Pump houses			743,568.00					0%			
		(D) Construction of Boundary wall for 01 Pump Houses			706,632.66					0%			
		(E) 01 sets Mechanical works of Pump-motor			1,119,160.00					0%			
		(F) 01 sets Electric works for Pump and Pump houses			454,448.46					0%			
	Sub-Total Component-1 =	1	0	0	5,840,991.26	0	0			0%	0	0	
		Sub-Component: 02 :Pipeline			-								
		Installation of 15,000 meter Pipeline (Distribution = 110mm dia=8,500 meter and 160mm dia.=6,500 meter)			18,880,878.02					0%			
	Sub-Total Component-2 =	1	0	0	18,880,878.02	0	0			0%	0	0	
		Sub-Component: 03 :Rehabilitation work existing ptws&Domestic Water Meter			-								
		Replacement of panel board ,Bulk water meter etc.			5,092,841.20					0%			
		Supply and Installation of 1,000 nr. Donmestic Water Meter (15 mm dia.= 760 nr.,20mm dia=225 nr. and 25mm dia= 15 nr.)			7,618,910.00					0%			
	Sub-Total Component-3 =	1	0	0	12,711,751.20	0	0			0%	0	0	
1	Pkg.total:UGIIP-III-2/AF/NILP/ WS/ 01/2017	3	0	0	37,433,620.48	0	0			0%	0	0	
4	Pourashava Total=	59	39.841	13.154	377,067,259.65		311,827,913.36			90%	8,882,032.57	243,660,313.94	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Lalmonirhat													
Pourashava Code : 17													
	Lalmonirhat												
9	UGIIP-III-I/ LALM / UT+DR / 01 / 2014(Lot-01(UT))	Rehabilitation & Improvement of road from Mazapara Mondir to Karzipara Mondir via Nabintari Mondir. (Ch. 0.0 m to 1+645 m) including Link road. (Ch. 0+0 m to 0+330 m)	1.975	-	12,031,562.01	M/S A.H.R.C. &N.C.(JV),Lalmonirhat	12,612,105.72	06-01-15	31/05/2016	100%	16,307.20	11,625,492.61	
		Rehabilitation of BC road from BDR gate to Shakoar mour via Syod moar by dense bituminous carpeting. (Ch. 0+0 m to 2+125 m)	2.125	-	7,987,551.10		8,373,901.93			100%	30,284.80	7,610,605.11	
		Rehabilitation of BC road from Thana mour to east side Moni Master/Puran para moar DBC. (Ch. 0+0 m to 2+970 m)	2.970	-	9,331,175.70		9,795,814.56			100%	311,351.04	8,319,806.00	
		Rehabilitation of road from Matia Mosque to Saker bazaar (Ch. 0.0 m to 1+960 m) & link road from Sapon Chatal to X-Mayor house DBC (Ch. 0+0 m to 1+030 m)	2.990	-	5,147,220.38		5,405,279.31			100%	208,208.00	1,118,915.00	
		Rehabilitation of road from Bangabandhu colony to wireless colony by CC. (Ch. 0+0 m to 0+925 m)	0.925	-	8,216,937.09		8,641,995.81			100%	604,193.41	8,501,005.29	
		Improvement of road from Baniar Dighi to north side Hala Bat Tala by DBC (Ch. 0+0 m to 2+000 m) and construction of link Hala Bat-Tala to Kasurtari by CC (Ch. 0+0 m to 0+610 m)	2.610	-	8,862,711.95		9,299,877.29			100%	209,664.00	8,901,091.54	
		Rehabilitation of BC road from Nasaria Madrasa to north side end of poura area via putimari dola by dense bituminous carpeting (Ch. 0+0 m to 1+360 m) & construction of Mohammadpur- Barktari link road (Ch. 0+0 m to 0+675 m) & link - 02 road by CC (End of pourashava boundary) (Ch. 0+0 m to 0+330 m)	2.365	-	11,441,276.18		11,998,955.14			100%	132,088.32	11,722,329.17	
	Sub.Total of Lot-1 (Ut) :	7	15.960	-	63,018,434.41	M/S A.H.R.C. &N.C.(JV),Lalmonirhat	66,127,929.76	06-01-15	31/05/2016	100%	1,512,096.77	57,799,244.72	
	UGIIP-III-I/ LALM / UT+DR / 01 / 2014(Lot-02(DR))	Construction of RCC Drain from Kalibari to Culvert on RHD road at east end of Pourashava boundary(Ch. 0+0 m to 3+000 m)	-	3.000	41,058,080.51	M/S A.H.R.C. &N.C.(JV),Lalmonirhat	43,121,593.14	06-01-15	31/05/2016	100%	665,028.00	33,369,194.99	
		Construction of RCC Drain from Pourashava gate to Namatari Dola via Fisheries office & Janata moar to Babupara Eidgha field(Ch. 0+0 m to 1+000 m & Ch. 0+0 m to 0+500 m)	-	1.500	12,484,346.96		13,119,499.42			100%	358,092.00	12,597,225.27	
		Construction of RCC Drain from Shattar Chattal to Putimari Dola. (Ch. 0+0 m to 0+500 m)	-	0.500	5,254,361.34		5,514,227.99			100%	-	4,234,235.30	
	Sub.Total of Lot-2 (DR) :	3	-	5.000	58,796,788.81	M/S A.H.R.C. &N.C.(JV),Lalmonirhat	61,755,320.55	06-01-15	31/05/2016	100%	1,023,120.00	50,200,655.56	
1	PKG.Total:UGIIP-III-I/ LALM / UT+DR / 01 / 2014(Lot-01 & Lot-02)	10	15.960	5.000	121,815,223.22		127,883,250.31	06-01-15	31/05/2016	100%	2,535,216.77	107,999,900.28	
		Part-A: Road											
	UGIIP-III-2/ LALM / UT+DR / 01/2016	Improvement of BC road from Chandi Bazar to Bahadur Morr (Ch00-2138.00m).& Link-1 (Janata Bank to Rail Over Bridge ch-0.00-120.00m). Link-2 (Gold Potti to East side of BC Road ch-0.00-65.0m)	2.335	-	13,060,723.44	HH-JV, Aditmari, Lalmonirhat	10,648,494.06	22-02-17	22-02-18	95%	160,914.44	28,468,817.21	
		Improvement of BC road from MT Hossain Institute to Navorobi Club (Ch.00-1015.00m).	1.015	-	4,007,674.44		3,266,570.89			40%	54,378.24		
		(a) Improvement of BC road from Sk Kamal Stadium to station road near Mission school(Ch.00-520.00m) & Link-1 Improvement of BC road from Jalil House to Rangpur lalmonirhat Road (ch-0.00-ch-241.00) (b) Improvement of BC road from Sadar Land office to Shamaj Seba office (Ch.00-188.00m).	0.950	-	3,737,216.94		3,045,656.27			65%	53,286.91		
		Improvement of BC road from Batar More to BDR Gate (Ch.00-485.00m) .	0.485	-	4,707,423.70		3,844,967.66			100%	19,772.48		
		Improvement of BC road & foot path from Lalmonirhat Rail way Station to Mission More (Ch.00-750.00m)	0.750	-	15,628,589.98		12,766,924.14			95%	56,448.00		
		Improvement of BC road from House of Haji Shahjahan to Sadar Hospital Main road via Adv. Ehsan house(Ch.00-1680.00m) .	1.680	-	3,279,694.58		2,667,951.95			70%	73,319.68		
		a)Construction of CC Road from Pourashava Main Gate to Hanif Pagler Mor (Ch-0.00m-286.00m) b) Improvement of BC road from Hanif Pagler Mor to Thanapara near H/O Koren via Motier Chatal. (Ch-286m-0+1655m) c) Improvement of BC road from H/O Dipok Pal to Thana road near H/O Retan. (Ch-0.00m-300.00 m) d)Internal bazar road by RCC Ch.00-250m	2.205	-	9,872,882.46		8,037,060.88			80%	189,414.40		
	Sub-Total (Road):-	7	9.420	0.00	54,294,205.54	0.00	44,277,625.85	22-02-17	22-02-18	78%	607,534.15	28,468,817.21	
		Part:B(Drain)											
		Construction of RCC Drain from Batar Morr to BDR Gate (ch-00-767.00 m)	-	0.767	9,468,374.51		7,740,911.44			95%	-	30,679,850.69	
		(a)Construction of Drain starting from Sk Kamal Stadium to station road near Mission school(Ch.00-405.00m) & Link-1 Starting from Jalil House to Rangpur lalmonirhat Road (ch-0.00-ch-241.00)	-	0.646	6,068,629.47		4,961,434.85			97%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC Drain from Chadni Bazer to Bahadur Morr at Ch-1170-2150.00.Link-1 (Janata Bank to Rail Over Bridge ch-0.00-150.0m)	-	1.130	10,069,123.79		8,232,056.67			95%	-		
		Construction of RCC Drain Beside road starting from MT Hossain Institute to Navorobi Club (Ch.390-480.00m).	-	0.090	658,625.38		538,462.09			100%	-		
		Construction of Brick Drain & footpath Beside road Starting from Rail way Station to Mission More (Ch.00-750.00m). both side	-	1.500	15,542,332.48		12,706,702.63			95%	-		
		Construction of RCC Drain from Thana Morr to Near Kazipara Mor. (Ch.00-0+500.00m)	-	0.500	5,081,239.26		4,154,189.62			100%	-		
	Sub-Total (Drain)	6	0.00	4.633	46,888,324.89	0.00	38,333,757.30	00-01-00	00-01-00	97%	0.00	30,679,850.69	
1	Pkg.total(UGIIP-III-II/ LALM / UT+DR / 01 / 2016)	13	9.420	4.633	101,182,530.43	HH-JV, Aditmari, Lalmonirhat	82,611,383.15	22-02-17	22-02-18	87%	607,534.15	59,148,667.90	
		Part-A(Road)											
	UGIIP-III-2/ LALM/UT+DR /02/2016	Improvement of BC Road from Thakor Malli to Motir Chatal (Ch-0.00m -1530.00m)	1.530		7,208,993.38	HH-JV, Aditmari, Lalmonirhat	6,309,643.65	13-02-2017	13-02-2018	95%	65,479.68	54,095,557.05	
		Construction of CC road from H/O Ibrahim to H/O Berek Mia at Panchatary (Ch.0.00-700.0m)	0.700	-	5,738,004.67		5,028,609.93			95%	-		
		a) Improvement of BC road from Minhazul Godaun to house of Mokbul Chairmen (ch0.00-650.0m) b) Improvement of BC road from house of Ekramul to Siam Sanitary (ch0.00-800.0m)	1.450	-	4,345,350.11		3,802,508.78			95%	45,472.00		
		Improvement of BC road from Poura Water Office to House of EX-MP Abul Hossen (Ch 0.00-780.00m)	0.780	-	2,512,425.64		2,198,485.65			40%	26,906.88		
		a) Construction of CC road from Freedom fighter Toron to house of Younos (Ch-0.00-650.00m) b) Construction of CC road from house of Israfil to Mogolhat Rail line road (Ch-0.00-200.00m)	0.850	-	6,435,041.30		5,639,471.29			90%	-		
		Improvement of BC road from Dal Potti road to Mogal hat road (Ch 0.00-1675.00m)	1.675	-	4,726,548.18		4,138,269.38			55%	31,799.04		
		Improvement of BC road from (a) Gigar Tol nera H/O Moyez to Kulaghat Road (Ch.00-625.00m) (b) Nayarhat to H/O Samsul Road (Ch.00-500.00m)	1.125	-	2,852,138.71		2,495,339.07			95%	33,868.00		
		Improvement of CC road from PDB Office Gate to Adarsh Para near H/O Rashed (Ch.00+700.00)	0.700	-	4,014,489.75		3,509,354.40			95%	71,344.00		
		Improvement of BC road from Commerce College road to Shop of Amulla Ch-0.00-ch-0+700m)	0.700	-	1,493,815.49		1,302,620.25			25%	52,684.80		
		Improvement of BC road (a) BDR Canteen to T&T office. (ch-0+000m – ch 0+480.00m), (b) BDR Canteen to Battala Morr. (Ch. 00-600.00m)	1.080	-	5,206,943.32		4,550,797.57			95%	100,352.00		
		Improvement of BC road from a) Central Mosque to Mogol Hat road via Central Grave yard. (ch-0+000m – ch 1+690m).b) Alorupa Morr to Central Grave yard road. (ch-0+000m – ch0+250m).	1.940	-	5,731,019.38		5,014,439.45			45%	65,103.36		
		a) Improvement of BC road from house of Samsul to Mogolhat Rail Line road (Ch-0.00m-1+200m) b) Improvement of BC road from Shaptana Choumohoni to Arsad pond Puthimary Dola (Ch.00-800.00m)	2.000	-	4,061,463.14		3,555,075.98			35%	34,496.00		
		Improvement of BC road from Moni Master house to R & H Road near Asina Chatal. Ch-0.00-ch-0+650m)	0.650	-	1,786,072.38		1,554,201.72			30%	89,434.80		
		Improvement of BC road from Bathrish hazari Primary School to Shop of Shahidul (Ch 0.00-1+600.00m) .	1.600	-	4,466,959.32		3,899,817.14			95%	120,422.41		
		Construction of RCC road from house of Adv. Raju to near Saw Mill of Fazal Mia (ch 0+00- ch 0+ 500.00m)	0.500	-	3,615,822.28		3,168,794.88			95%	-		
		Construction of CC road from Thanapara road to Sher Ali Master House.(Ch.00-228.00m)	0.228	-	1,544,596.59		1,353,636.71			95%	-		
		Improvement of BC road from North bangal Mor. to Nabi Nagor Madrasa (Ch.00-500.00m)	0.500	-	1,517,233.99		1,327,524.58			95%	17,248.00		
		Improvement of BC road from Motier House to R& H Road Near Shop of Faruk (Ch.00-520.00m)	0.520	-	1,285,818.10		1,124,633.56			95%	17,937.92		
		Improvement of BC road from Office of the BWDB to South end of Pourashava (Ch.00-1000.00m)	1.000	-	3,289,496.11		2,878,547.94			95%	34,496.00		
		Construction of CC road from Shobujpara house of Nashir to house of Ashimon. (ch-0.00-250.00m)	0.250	-	1,825,792.90		1,600,068.46			95%	-		
		a) Construction of CC road from Masan Mondir to Pulin house.Ch-0.00m-270.00m) b) Construction of CC road from Goutom to Diran house.Ch-0.00m-285.00m)	0.555	-	3,755,892.74		3,291,548.30			95%	-		
		Improvement of Road from Fire Service road near Pourashava Primary school to near House of Gafur (Ch.00-1080.00)	1.080	-	2,431,590.08		2,120,921.03			97%	81,285.12		
		Construction of CC road from Alorupa road to H/O Rahman Driver (Ch.00-300.00m)	0.300	-	1,931,443.24		1,692,657.15			95%	-		
	Sub-Total: Road	23	21.713	0.00	81,776,950.80	0.00	71,556,966.89	00-01-00	00-01-00	80%	888,330.01	54,095,557.05	
		Sub-total:B(Drain)											
		Construction RCC Drain From Namatary house of Anower Driver to Shelter canal. (Ch.00-0+995.00m)	-	0.995	18,092,955.57		15,856,107.01			95%	-	9,839,191.24	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Sub-total:Drain	1	0.00	0.995	18,092,955.57	0.00	15,856,107.01	00-01-00	00-01-00	95%	0.00	9,839,191.24	
1	Pkg. Total(UGIIP-III-II/LALM/UT+DR /02/2016)	24	21.713	0.995	99,869,906.37	HH-IV, Aditmari, Lalmonirhat	87,413,073.90	13-02-2017	13-02-2018	83%	888,330.01	63,934,748.29	
		Part-A(Road)											
	UGIIP-III-II/LALM/UT+DR/03/2016(AF) (T.ID:69457)	Improvement of BC Road at BGB Camp.Part-a (Ch0.00-250.00m), Part-b (Ch 0.00-270.00m) & Part-c (Ch-0.00-180.0m)	0.700	-	2,920,326.49	MR &ZIAUL JV, Nilphamari	2,542,468.95	25-09-17	25-09-18	95%	39,137.28	17,471,807.60	
		Construction of RCC road from a)Fayzer Morri to Mogolhat hat road Siam Sanitary (ch 0+00- ch 0+ 600m) . & b) Masterpara Near Sakoa road near Chatal of Babu to Abdultari house of Akber (Ch-0.00- ch 1+200 m).	1.800	-	13,210,708.33		11,523,995.41			95%	-		
		a) Improvement of BC road from Mogoal Hat road to House of Saidur ch.00-470.00m) b) Improvement of BC road from house of Azher Driver to house of Mokul Councilor (Ch 0.00-310.00m)	0.780	-	2,589,180.43		2,256,153.39			50%	19,160.96		
		Improvement of BC road from Dhanitari Bottola near H/O Monto to R & H Road near Mozzamel House. Ch-0.00-ch-0+630m)	0.630	-	2,182,673.21		1,893,746.84			40%	80,262.00		
	Sub-Toal-A (road)	4	3.910	0.00	20,902,888.46	0.00	18,216,364.58	25-09-17	25-09-18	70%	138,560.24	17,471,807.60	
		Sub-total:B(Drain)			-								
		Construction of RCC Drain From Liton House to EX Councilor Mahmood House(ch-0.00-1070.00)	-	1.070	16,362,731.48		14,273,575.48			95%	-	40,688,659.09	
		Construction of RCC Drain from Advocate Matiar house to Airport low land. (Ch.00-0+636.00m)	-	0.636	5,362,183.79		4,677,552.47			85%	-		
		Construction of RCC Drain from BDR Gate to Dal Potti Main Drain near Box culvert (ch.00-ch-450.00)	-	0.450	4,550,110.20		3,969,162.57			100%	-		
		Construction of RCC Drain from Jummapara Mosque to Kulaghat Highway Drain (ch. 0.00-500.00m)	-	0.500	3,364,194.99		2,934,662.29			95%	-		
		Construction of RCC Drain a) From Namatary Land of Majidul to Shelter canal. (Ch.00-0+995.00m),b) Fisheries office to Shelter canal Via Chadni Bazar. (Ch.00-0+1200.00m).	-	2.195	48,113,425.80		41,970,414.02			70%	-		
	Sub-Toal-A (Drain)	5	0	4.851	77,752,646.26	0	67,825,367	00-01-00	00-01-00	89%	0	40,688,659.09	
1	Pkg. total(UGIIP-III-II/LALM/UT+DR /03/2016(AF))	9	3.910	4.851	98,655,534.72	MR &ZIAUL JV, Nilphamari	86,041,731	25-09-17	25-09-18	85%	138,560	58,160,466.69	
	UGIIP-III-2/AF/LALM/SWM+SN /01/2017	Name of Package: Construction of 01 Nr. Sanitary Landfill (12142.67 Sqm), & 01Nr. Fecal Sludge Treatment Plant (FSTP) in Lalmonirhat Pourashava under Lalmonirhat District.			-		-			0%	-		
		Sub-Component-01: Sanitary Landfill			-		-			0%	-		
		Construction of 12142.67 Sqm Sanitary Landfill.			23,156,908.12	Sazin Construction Ltd.	19,428,185.08			0%	-		
		Construction of 01 number Landfill Gate.			67,723.84		56,818.95			0%	-		
		Construction of 466.56 meter Landfill Fence.			968,390.98		812,460.76			0%	-		
		Construction of 01 number Dump Truck Cleaning Facility.			922,714.76		774,139.32			0%	-		
		Installation of 01 number Tube Well.			48,752.10		40,902.04			0%	-		
		Construction of 01 number Control Building.			2,530,570.85		2,123,098.58			0%	-		
		Construction of 01 number Waste Segregation and Equipment Facility.			2,177,578.33		1,826,944.88			0%	-		
		Environmental Mitigation Enhancement Works.			490,000.00		411,100.25			0%	-		
	Sub-Total (SLF):	1	0.00	0.00	30,362,638.98	0.00	25,473,649.87			0%	0.00	0.00	
		Sub-Component-02: Fecal Sludge Treatment Plant			-		-			0%	-		
		Construction of 06 numbers Screening Chamber.			275,816.66		231,404.69			0%	-		
		Construction of 03 numbers Planted Drying Bed.			6,666,589.82		5,593,136.19			0%	-		
		Construction of 01 number Settler and Anaerobic Filter.			622,633.13		522,376.81			0%	-		
		Construction of 01 number Polishing Pond.			476,863.60		400,079.07			0%	-		
	Sub-Total (FSTP):	1	0	0	8,041,903.21		6,746,996.76			0%	-	0	
1	UGIIP-III-2/AF/LALM/SWM+SN /01/2017	2	0	0	38,404,542.19	Sazin Construction Ltd.	32,220,646.63	00-01-00	00-01-00	0%	-	0	
	UGIIP-III-2/AF/LALM/MF/01/2017	Name of Pkg. : Construction of Municipal Market (2-Storeyed Building Including Besement with 6-Storeyed Foundation) at Lalmonirhat Pourashava.			-		-				-		
		Civil Works(Pl. area=1165m2)			78,522,179.23		-			0%	-		
		Water Supply and Sanitation Works			2,861,746.73		-			0%	-		
		Electrical Estimate			15,387,329.91		-			0%	-		
1	UGIIP-III-2/AF/LALM/MF/01/2017	1	0	0	96,771,255.87	0	0	0	0	0%	0	0	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	UGIIP-III-2/AF/LALM/WS/01/2017 (T.ID:148882)	Name of Scheme:Construction and Installation of 4 nos Production Tube-wells with pump house &Rehabilitation of 1 nr.existingPTW./15,500m distribution Pipeline/2700 nos water metering and others in different places of Lalmonirhat Pourashava, Lalmonirhat.			-		-				-		
		Sub-Component: 01 : Production Tube-Well			-		-				-		
	UGIIP-III-2/AF/LALM/WS/01/2017 (T.ID:148882)	(A) Installation of 04 nr. Test and 04 nr. Observation Well			527,750.73	CDC & Rahaman JV,34Muslimabad,Sanitakh ra, Jatrabari,dhaka	442,086.73	06-06-18	06-06-19	15%	-		
		(B) Installation of 04 nr. Production Wells			3,809,137.98		3,190,842.33			0%	-		
		(C) Construction of 02 nr. Pump houses			1,394,894.74		1,168,476.76	06-06-18	06-06-19	0%	-		
		(D) Construction of Boundary wall for 02 nr. Pump houses			1,224,942.13		1,026,110.69			0%	-		
		(E) 04 sets Mechanical works of Pump-motor			2,487,820.00		2,083,999.43			0%	-		
		(F) 04 sets Electric works for Pump and Pump houses			2,442,649.64		2,046,161.08			0%	-		
		(G) 01 set Rehabilitation works for PTW			915,151.00		766,604.56			0%	-		
	Sub-total C-1 (PTW)	4	0	0	12802346.22	0	10724281.58			2%	0	0	
		Sub-Component: 02 :Pipeline			-		-			0%	-		
		Installation of 15,500 meter distribution Pipeline (160mm dia.=12,500 meter and 110mm dia.=3,000 meter)			19,856,579.81		16,633,478.70			5%	-		
	Sub-total C-2 (DPL)	1	0	0	19856579.81	0	16,633,478.70			5%	-	0	
		Sub-Component: 03 :Domestic Water Meter			-		-				-		
		Supply and Installation of 2,700 nr. Donmestic Water Meter (13 mm dia.= 2,415 nr.,20mm dia=195 nr. and 25mm dia=90 nr.)			17,042,204.00		14,275,929.69			0%	-		
	Sub-total C-3 (WM)	1	0	0	17,042,204.00		14,275,929.69			0%	-	0	
1	Pkg.total:UGIIP-III-2/AF/ LALM/WS-01/2017 (T.ID:148882)	6	0	0	49,701,130.03	CDC & Rahaman JV,34Muslimabad,Sanitakh ra, Jatrabari,dhaka	41,633,689.97	06-06-18	06-06-19	3%	-	0	
7	Pourashava Total=	65	51,003.00	15,479.00	606,400,122.83		457,803,775.38			76%	4,169,641.17	289,243,783.16	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Panchagarh													
Pourashava Code : 12													
	10. Panchagarh	Lot-01 (UT+DR)Part-A : Road	-	-	-		-				-		
	UGIIP-III-I/PANC/ UT+DR / 01 / 2015(Lot-01(UT+DR))	i)Improvement of road Starting from Docropara S.P. office to MR college via Earuddin's house byBC & C.C (Ch. 0.00-577.00m) ii) Improvement of connecting road bny CC starting from Docropara Pubic Library to Docropara Main Road (Adv. Angur house to Nuruzzaman house) (Ch.0.00-280.00m)	0.857	-	4,559,430.73	M/s Shekh Traders & Md.Jamal Hossain (JV), Panchagarh Bazar, Panchagarh	3,954,605.99	09-05-16	08-05-17	99%	244,433.28	45,730,993.47	
		i) Rehabilitation of road by BC starting from Panchagarh-Dinajpur RHD road (Farid commissioner hopuse) to Fultola road (Rahman driver house) (Ch.0.00-572.00) ii) Improvement of connecting road by C.C starting from Panchagarh-Dinajpur RHD road (Abeda Hafiz School) to Farid Comissioner house to Rahman driver house road at Ch. 502.00m (Islampur Mosque) (Ch.0.00-219.00)	0.791	-	2,002,994.59		1,745,009.84			99%	46,067.84		
		Improvement of Road by C.C Starting from Chanpara road (Honu's house) to towards Harivasha road upto Jagadish house via Nikhil Master house (Ch. 00-576m).	0.576	-	3,914,869.05		3,421,972.16			99%	-		
		i) Rehabilitation of Borovita road Starting from kamathpara-Tular danga (Sardar house) road to Kamathpara road (Azad Hemio hall) via Siraj house by BC. (Ch. 0.0m-657m) ii) Improvement of Conecting road by C.C Starting from Kamathpara road to Borovita road (Anisur house to Sufia house) (Ch. 120m-445m)	0.982	-	3,663,838.57		3,197,729.83			99%	38,263.68		
		i) Improvement of road by BC & C.C starting from Purbo Islambag Mohila College road (Samrat Hasking Mill) to Stadium to Jalashi road (Momena's house) Ch.0.00-620.00 ii) Improvement of Conecting road by BC & C.C Starting from Mohila College road - Stadium road (Delwar house) and Islambag road (Safir Uddin girls high School) (Ch.0.00-334.00) iii) Improvement of connecting road by C.C Starting from Purba Islambag-Stadium (Monghu's house) road to Kayethpara - Stadium road (Khayer Mistry house) (Ch. 0-264m)	1.218	-	5,521,281.03		4,793,786.50			99%	256,896.64		
		Improvement of road by BC starting from Patowary Para road (Foyejuddin house) to Dorgipara road (Khalil Master house) (Ch.110.00-821.00)	0.711	-	4,370,983.49		3,820,660.05			99%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		i) Improvement of road by BC starting from Amlahat road (Distilaries Graveyard) to Ghatiarpara Pourashava Last Boundary (Ch.0.00-500.00m) ID no.-463 ii) Rehabilitation of Amlahat Road by BC starting from Modern Kinder Garten to Sushil house (Ch.250-600.00m)	0.850	-	3,476,569.36		3,034,456.48			99%	34,944.00		
		i) Improvement of road by C.C starting from Tulardanga road Rahman Gurian house to Hazrat house via Mobassar Shop's (Ch.0.00-762.00) ii) Improvement of connecting road by C.C from Tulardanga road to Jony's School. (Ch.0.00-60.00)	0.822	-	5,244,184.25		4,561,923.61			99%	174,720.00		
		Improvement of road by CC & BC Starting Nuton Basti road (Khalpara Belal house) to Guchchagram Ch.189.00-841.00.	0.652	-	3,041,438.62		2,647,103.29			99%	90,598.14		
		i) Improvement of connecting road by C.C starting from Ramerdanga mosque road (Ertshadul house) to Ramerdanga road (Khadem house) Ch.0.00-327.00) ID no.-343 ii) Rehabilitation of Ramerdanga road by BC starting from Shahid Muktijoddah Habibur Rahman Primary School to Piearuddin house via Ismail house (Ch.200.00-521.00) ID no.-003	0.648	-	3,387,778.71		2,957,526.85			99%	29,527.68		
		i) Rehabilitation of Masjid Para road by BC starting from Tetulia road Sonali Bank to Dr. Mansur house (Ch.0.00-958.00) ii) Rehabilitation of connecting road by CC starting from Masjid Para road (Aftab house) to Puratan Camp road (Tayler house) (Ch.0.00-242.00. iii) Improvement of connecting road by C.C starting from Masjid Para road (Abdul Based house) to Aftab house -Taler house road (Monu Maker's house) (Ch.0.00-83.00).	1.283	-	3,511,949.98		3,059,245.13			99%	83,690.88		
		i) Improvement of road by BC starting from Garuhati Embankment road (Alam house) to Garuhati road (Elefen house) via Azhar house (Ch.0.00-870.00) ii) Rehabilitation of conectcting road by BC starting from Embankment road to Garuhati road 9Ch.0.00-165.00) ID 384 iii) Impeovement of connecting road by BC starting from Tunirhat road to Garuhati road (Ch.0.00-72.00m)	1.107	-	3,368,545.34		2,922,141.46			99%	177,049.60		
		Improvement of road by BC starting from Patowary para road (Rezaul house) to Dargi Para road (Kasimuddin house) via Nazu's house (Ch.0.00-390.00)	0.390	-	1,968,323.80		1,716,104.77			99%	34,944.00		
		Improvement of road by BC & C.C Starting from Panchagarh-Ruhia road (Professor Latiful house) Distilaries Khalpara (Darogas house) via Badal Patwary house (Ch.0.00-600.00) & Construction of Road X-Drain (5.0x1.20x1.0m) at Ch.395.00.	0.600	-	2,448,372.60		2,113,143.74			99%	214,206.72		
		Improvement of conectcting road starting from Amlahat road (Uttar Dorgi Para Fazlu's house) to Patowary Para road (Bcchu's house) by BC. Ch.0.00-470.00).	0.470	-	2,896,726.21		2,532,017.37			99%	-		
	Total-Lot-01 (UT)		15	11.957	-	53,377,286.33	-	46,477,427.07	09-05-16	08-05-17	99%	1,425,342.46	45,730,993.47
		Lot-01 (UT+DR)Part-B : Drain	-	-	-		-				-		
		(i) Construction of RCC drain starting from MR College to existing drain (near baithanath house) along Docropara SP office to MR college road (Ch. 408-577) (ii) Construction of RCC drain starting from Nuruzzaman house (Baidhanath house) to Ad. Angur house (Ch. 0-284).	-	0.453	2,206,326.69		1,928,541.77			99%	-		
		Construction of drain by RCC starting from Dr. Abeda hafiz school to existing drain near Islampur Mosque (Ch. 0-219).	-	0.219	1,081,817.30		939,565.26			99%	48,029.80		
		Construction of Connecting drain by RCC starting from existing drain (near Siraj house) to road crossing drain along Borovita road (Ch. 235-262).	-	0.030	196,287.13		171,573.83			99%	-		
		(i) Construction of RCC connecting drain starting from existing drain near Samrat Hasking Mill to existing drain near Jinnas shop along Ssamrat Hasking Mill to Momenas house road (Ch. 0-138) (ii) Construction of RCC connecting drain starting from existing drain near Jinna's shop to existing Culvert near Rahim's house along Samrat Hasking Mill to Momena's house road (Ch. 219-364) (iii) Construction of RCC drain starting from existing drain near Delwar's house to Salam house via Safiruddin's Girl's High School along Safiruddin Grils High School to Delwar's house road (Ch. 0-31 & 91-334).	-	0.561	3,096,661.69		2,706,780.21			99%	-		
		(i) Re-Construction of drain Starting from Nutunbosti Hamid Khan house to Nuruzzaman house (Ch. 0.00-320). ii) Construction of connecting drain by RCC Starting from Nutunbosti Nizam house to Proposed drain near Hamid Khan house (Ch.0.00-106.00).	-	0.426	2,135,401.64		1,853,847.47			99%	100,862.58		
		Construction of RCC drain starting from existing drain near Gucchagram to River along Belal house Guccha gram road (Ch. 626-764).	-	0.138	704,117.76		612,396.57			99%	24,384.36		
		Construction of RCC drain starting from existing drain near Razzak house to Monu Maker's house along Abdul Based house to Monu Maker's house road (Ch. 0-73)	-	0.073	382,880.33		334,674.24			99%	-		
		(i) Construction of RCC drain starting from Jalashi existing drain (near Akter house) to Jahangir's house (Ch. 0-72) (ii) Construction of RCC drain starting from existing near Garuhati Mosque drain to Alam house (Ch. 0-65)	-	0.137	618,361.80		540,507.70			99%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Total-Lot-01 (DR)	8	-	2.037	10,421,854.34	-	9,087,887.07	00-01-00	00-01-00	99%	173,276.74	-	
	Total-Lot-01 (UT+DR)	15	11.957	2.037	63,799,140.67	M/s Shekh Traders & Md.Jamal Hossain (JV), Panchagarh Bazar, Panchagarh	55,565,314.13	09-05-16	08-05-17	99%	1,598,619.20	45,730,993.47	
	UGIIP-III-I/PANC / UT+DR / 01 / 2015(Lot-02(UT+DR))	Lot-02 (UT+DR)Part-A : Road	-	-	-		-				-		
		i) Improvement of road by BC Starting from Molani Road (Reporter house) to Jalashi moor Harivhasa road (Pramanik Mill) (Ch. 0.00-776.00m). ii) Improvement of Conecting road by BC starting from Uttor Jalashi road Pramanik Mill road to Molani road. (Ch. 0.00-150m.)	0.926	-	4,917,753.91	Associate Builders Ltd., 1/G-10, Noyatola, Mirbagh, Maghbazar, Dhaka	3,724,051.97	09-05-16	08-05-17	65%	-		
		Rehabilitation of road starting from Panchagarh-Tetulia road LSD Godown to M.R College (Ch.0.00-660.00)	0.660	-	2,052,503.64		1,540,297.54			99%	57,657.60		
	Total:Lot-02 (UT)	2	1.586	-	6,970,257.55	-	5,264,349.50	09-05-16	08-05-17	82%	57,657.60	-	
		Lot-02 (UT+DR)Part-B : Drain	-	-	-		-				-		
		Re-Construction of drain by RCC starting from Suparihati Moar to Culvert near Samsul's house (Ch. 000-505).	-	0.505	4,107,772.73		3,046,644.89			99%	263,809.00	31,419,440.16	
		(i) Constrution of RCC drain starting from Puraton Panchagarh Freedom Fighter Liakot's house to korotoa river. (Ch. 435-600) (ii) Construction of RCC drain starting C&B Moar Md. Mohammad Alis house to Korotoa river via Awrongozeb Mill (Ch. 00-178).	-	0.343	5,259,781.09		3,983,057.81			99%	-		
		(i) Construction of pipe drain from Suger Mill Training Complex to Telipara Madrasha and Sayid shop to Gomir Master house via Mosque. (Ch. 900-1500) (ii) Construction of a road crossing drain at Ch. 900	-	0.600	11,868,180.77		8,987,379.76			99%	-		
		Construction of Pipe drain Starting from Poura Khalpar Biren house to Prodip's house (Ch. 00-180).	-	0.180	3,656,149.59		2,768,680.85			99%	-		
		(i) Construction of Pipe drain starting from Nutonbosti Shahi Jame Mosque to 1 no Switch Gate (Ch. 0-328) (ii) Re-Construction of drain by RCC starting from Bokultola Mosque to Shahi Jame Mosque via Enamul Chairman house (Ch. 205-360).	-	0.483	7,513,996.10		5,659,518.43			95%	125,988.82		
		Re-Construction of drain by RCC Pipe starting from Panchagarh -Tetulia road LSD Godown to MR College (Ch.220 00-705).	-	0.485	8,868,286.91		6,520,918.01			90%	802,286.77		
		Re-Construction of drain by RCC starting from Panchagarh Bazar Sattar shope to Chowhati (Ch. 0-193).	-	0.193	1,609,733.45		1,184,919.29			99%	140,394.80		
		Construction of RCC drain starting from East Islambag Riajul's house to Babul's house (Ch. 0-130).	-	0.130	581,127.73		438,454.52			99%	6,650.28		
		Construction of RCC drain starting from Ex-Councilor Ainul house to existing drain near Piary's house via Salauddin's house (Ch. 0-62).	-	0.062	299,722.16		226,969.65			99%	-		
		(i) Re-Construction of drain by RCC starting from Islambag Tetulia road City Clinic to Boyshakhi moar via Islambag Mosque (Ch. 00-452). (ii) Construction of RCC Connecting drain starting from existing drain (near Alam house) beside Nursing Institute to City Clinic Drain (Ch. 0-152). (iii) Re-Construction of drain by RCC starting from Evarest Pre-Cadet school to City Clinic drain (Ch. 0-57m)	-	0.656	3,977,384.39		2,908,273.77			99%	427,084.38		
	Total: Lot-02(DR)	10	-	3.637	47,742,134.92	-	35,724,816.98	09-05-16	08-05-17	98%	1,766,214.05	31,419,440.16	
	Total:Lot-02 (UT+DR)	12	1.586	3.637	54,712,392.47	Associate Builders Ltd., 1/G-10, Noyatola, Mirbagh, Maghbazar, Dhaka	40,989,166.48	17-09-32	15-09-34	96%	1,823,871.65	31,419,440.16	
	PKG.Total:UGIIP-III-I/ PANC / UT+DR / 01 / 2014(Lot-01 & Lot-02)	27	13.543	5.674	118,511,533.14		96,554,480.61			98%	3,422,490.85	77,150,433.63	
		Part-A: Road	-	-	-								
	UGIIP-III-2/PANC/UT+DR/01/2016(T.ID :78516)	Improvement of Hatatpara road starting from Harivasha Raod (Babu's Shop) to Hatatpara near Alimuddin House by CC (Ch.00-327m)	0.327	-	2,918,600.79	MEH-SMH JV, Jail Road, Dinajpur	2,749,107.79	07-06-17	07-06-18	99%	-		
		Improvement of road starting from Harivasha Raod (Billal's House) to Kayetpara-Molani road via Nur Islam House by DBC (Ch.00 -650m)	0.650	-	3,539,722.07		3,332,915.51			0%	21,403.20		
		Improvement of road starting from Patwary Para road (Rezaul House) to Darjipara road (Kasimuddin House) via Nazu's House by DBC (Ch.393-923m)	0.530	-	3,303,470.00		3,110,488.11			0%	19,600.00		
		Part: (i) Improvement of road starting from Amlahat Road (Distlaries Grave Yard) to Ghatiarpara Pourashava Last Boundary by DBC (Ch. 500-1580m) Part: (ii) Improvement of Connecting road starting from Distilaries-Ghatiarpara road near Graveyard to BM College via Rainbow Polytechnic Institute by CC (Ch.00-460m) Part: (iii) Rehabilitation of Ghatiarpara road starting Distilalies Graveyard-Ghatiarpara Pourashava last Boundary by DBC (Ch.0-540m)	2.080	-	11,339,818.90		10,679,263.12			50%	34,684.16		
		Improvement of road starting from Tatulia Shisu Paribar to Fulkuri Islamic Academy by CC (Ch.00-323m)	0.323	-	2,335,635.68		2,199,997.43			99%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1		Part: (i) Rehabilitation of Dorjipara road starting from Amlahat Road (Distilaries) to Darjipara-Kagogiapara Road (Khaleque Hazie's House) by DBC (Ch.00- 920m) Part: (ii) Rehabilitation of connecting road starting from Darjipara road (Labu Commissioner House) to Patwary Para road (Babul's House) by DBC (Ch.00-340m)	1.260	-	3,672,964.03		3,453,215.63			0%	111,014.40		
		Part: (i) Rehabilitation of Public Library road starting from MR College road (Public Library) to DC Banglo road (darogas House) by DBC (Ch.00-366m) Part: (ii) Improvement of connecting road starting from Public Library road (Alamgir's House) to Collectorate Kinder Gerten (DC office Wall) By CC (Ch.00-498m)	0.864	-	2,946,800.52		2,775,669.87			99%	-		
		Improvement of DC office road starting from Tetulia road Bar Council to Mithapukur road (Siddique House) via MR college Hostel by DBC & CC (Ch.300-1035m)	0.735	-	2,476,392.94		2,332,580.44			99%	-		
		Rehabilitation & Improvement of road starting from Kayetpara Upazila Moor (Sonamia House) to Pramanik Mill-Forest Office road via Upazila Paroshad (LGED) & Adv. Akbor House by DBC & CC (Ch.0.00-920m)	0.920	-	4,905,463.94		4,600,466.46			70%	346,469.20		
		Improvement of road Starting from Purba Jalashi Tunirhat road (Khanka Mosque) to Embankment Road (Primary School) via Kashem House by CC (Ch.00-760m)	0.760	-	6,186,895.39		5,827,601.49			99%	-		
		Rehabilitation & Improvement of road starting from Dinajpur-panchagarh RHD road (BISIC Moor) to South Telipara road (bahar's House) via Mohila Commissioner & BGB Simanto Cantin by DBC & CC (Ch.00-1585m) & (Ch.1600-1780m)	1.765	-	7,226,954.61		6,804,073.90			70%	54,880.00		
		Rehabilitation & Improvement of road starting from Chanpara Tunirhat Road (Aminul Master House) to Pourashava Pourashava Last Boundary (Ena's Shop) via Krisna's House by DBC (Ch.00-710m)	0.710	-	2,331,511.11		2,196,112.39			0%	-		
	Sub-total (Road)	12	10.924	-	53,184,229.98	-	50,061,492.13	07-06-17	07-06-18	57%	588,050.96	-	
		Part-B:Drain	-	-	-								
		Construction of RCC drain starting from existing Culvert to Bacchu's house along Patwary Para-Darjipara road (Ch.725-923m)	-	0.098	1,028,952.77		969,198.01			0%	-		
		Part: (i) Construction of RCC drain starting from Docropara MR College road Public Library to Karim House along West Side of Public Library-Darogas House Road (Ch.00-276m) Part: (ii) Construction of RCC drain starting from Docropara Public Library road Alamgir House to DC Office along Alamgir house to DC Office wall Road (Ch.00-327m) Part: (iii) Construction of connecting drain by RCC starting from Milon Mansion to Jewel house (Ch.00-120m) Part: (iv) Construction of connecting drain by RCC starting from Rezaul house to Monzu's house (Ch.00-116m)	-	0.839	5,806,404.35		5,469,206.85			99%	-		
		Part: (i) Construction of RCC drain starting from Docropara Saiful house to Mithapukur Prymary drain along Bar Council-Mithapukur road (Ch.340-735m) Part: (ii) Construction of RCC drain starting from Docropara Azizul's house to Dilder's house (Ch.00-170m)	-	0.565	3,164,523.34		2,980,748.79			99%	-		
		Part: (i) Construction of RCC Drain starting from Jalashi Baitul Aksa Mosque to Culvert near Jasmin House (Ch.00-1240m) Part: (ii) Construction of RCC Drain starting from Molani Road existing drain to Adv. Akbor House along Jalal House to Akbor House Road (Ch.00-277m) Part: (iii) Construction of connecting RCC Drain starting from existing drain near Bulu's House to Monsur House (Ch.00-258m)	-	1.775	14,690,525.31		13,835,086.30			95%	39,788.00		
	Sub-tTotal(Drain)	4	-	3.277	24,690,405.77	-	23,254,239.95	07-06-17	07-06-18	73%	39,788.00	-	
1	Pkg.total(UGIIP-III-2/PANC/UT+DR / 01/ 2016)	16	10.924	3.277	77,874,635.75	MEH-SMH JV, Jail Road, Dinajpur	73,315,732.08	07-06-17	07-06-18	62%	627,838.96	-	
		Part-A: Road	-	-	-								
	UGIIP-III-2/PANC/UT+DR/02/2016(T.ID :78582)	Part: (i) Rehabilitation of road starting from Tetulia road Main Post Office to Tunirhat road Jalashi Moor via DPHE Center by DBC (Ch.00-1120m) Part: (ii) Improvement of connecting road starting from Main Post Office-Jalashi Moor road to Kayetpara-LGED Office road by DBC (Ch.00-269m) Part: (iii) Rehabilitation of connecting road starting from Main Post Office-Jalashi Moor road (Aminar House) to Pramanik Mill road road (Nazmul Mill) by DBC (Ch.00-192m)	1.581	-	4,676,519.32	MR-ZIAUL JV,Old Haspital Road,Sadar, Nilphamari	4,231,259.40	01-06-17	01-06-18	99%	200,974.48	11,143,958.00	
		Part: (i) Rehabilitation & Improvement of connecting road starting from MR College road (Adv. Habibullah House) to Masjidpara (Aysha Villa) by BC & CC (Ch.00-480m) Part: (ii) Rehabilitation of Connecting road starting from MR College to-Masjidpara road to Masjidpara by DBC (Ch.00-146m)	0.626	-	2,685,086.08		2,439,968.15			75%	-		
		Part: (i) Rehabilitation & Improvement of road starting from Panchagarh-Tunirhat road (Bokul's Mill) to Nutunbosti Khalpara road (Primary School) by DBC & CC (Ch.00-590m) Part: (ii) Rehabilitation of road starting from Nutunbosti Embankment road (Nazrul Master House) to Bokultola Mosque -Nutunbosti road (Fatema Jahura's House) by BC (Ch.00-165m)	0.755	-	2,730,253.98		2,476,426.50			99%	50,238.72		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Part: (i) Rehabilitation & Improvement of road starting from Telipara Road (Sazzad House) to Panchagarh-Dinajpur RHD road (Aziz House) by DBC & CC (Ch.00-565m) Part: (ii) Rehabilitation of connecting road starting from Telipara road to Panchagarh-Dinajpur RHD road (Kashem House) by DBC (Ch.00-215m)	0.780	-	2,318,336.88		2,101,162.31			99%	60,650.24		
		Rehabilitation & Improvement of Panchagarh Bazar-Islambag road starting from Niribili Hotel to Purba Islambag (Shia Babul's House) via Islambag Mosque by DBC & CC (Ch.100-1036m)	0.936	-	2,814,909.57		2,551,241.24			99%	73,382.40		
		Rehabilitation of road starting from Panchagarh Islambag road (Krishi Bank) to Harihasha road (Samrat Mill) by DBC (Ch.00-800m)	0.800	-	1,936,455.38		1,759,100.66			99%	6,334.72		
		Rehabilitation of road starting from Panchagarh Sugar Mill Road (Sahid Miner) to Sahid Miner-Sugar Mill North Gate via seasonal Colony by DBC (Ch.00-352m)	0.352	-	600,193.45		545,402.59			99%	-		
		Rehabilitation of road Starting from Dinajpur Road Register Office to Sugar Mill road (Ibrahim Manson) by DBC (Ch.00-350m)	0.350	-	593,558.78		539,373.59			99%	-		
		Improvement of connecting road starting from Baniapara-Kamatpara road (Sacchu's House) to Kamatpara Borovita road (Meherun's House) by CC (Ch.00-265m)	0.265	-	1,695,918.98		1,541,100.79			99%	-		
		Part: (i) Improvement of road Starting from KamatPara-Tulardanga Road (Kamatpara) to Tunirhat road (Jalashi Eid-Gah) via Tunirhat Moor by DBC (Ch.00-630m) Part: (ii) Improvement & Rehabilitation of road starting from Kamatpara - Jalashi Eid-Gah road (Mosque) to Kamat Para-Tulardanga road (Taju's House) by DBC (Ch.00-570m)	1.200	-	4,689,737.55		4,258,869.35			99%	30,105.60		
		Rehabilitation of road Starting from Horishava road Vashani moor to Tunirhat road (Panchagarh High School) via Delwar House by BC (Ch.00-360m)	0.360	-	616,660.77		560,366.63			99%	-		
		Part: (i) Rehabilitation & Improvement of road starting from Rawsonbag-Kamatpara road (Abul Khayer Monjeel) to Embankment road (Liton House) via Hoby's House by DBC & CC (Ch.00-1356m) Part: (ii) Construction of 3.0x3.0m RCC Box Culvert on Rawsonbag-Kamatpara road (Abul Khayer Monjeel) to Embankment road at Ch.600m.	1.356	-	6,130,982.41		5,563,491.08			99%	85,466.29		
		Improvement of road starting from Tatulia road (Motor Cycle Maker house) to Masjidpara road (Nurul's house) by CC (Ch.00-385m)	0.385	-	2,352,785.65		2,132,535.01			30%	59,897.60		
	Sub-Total (road)	13	9.746	-	33,841,398.80	-	30,700,297.31	01-06-17	01-06-18	92%	567,050.05	11,143,958.00	
		Construction of RCC drain starting from Jalashi Baitul Asar Mosque to Jalashi Moor Amin Shop via Pramanik Mill (Ch.00-402m)	-	0.402	2,352,984.15		2,138,183.36			99%	-		
		Part: (i) Construction & re-Construction of RCC drain starting MR College road Adv. Habibullah House to Aysha Villa along Adv. Habibullah House to Aysha Villa (Ch.00-480m) Part: (ii) Construction of RCC drain starting from Jugantor House to Masjidpara road (Ch.00-246m)	-	0.726	4,353,706.38		3,936,750.18			99%	213,741.14		
		Part: (i) Construction of RCC Drain starting from Bakul Mill to Primary School along Bokul Mill to Primary School road (Ch.220-292m) & (Ch.330-550m) Part: (ii) Construction of RCC Drain starting from Nutunbosti Primary School Fatema Jahura's House along Nazrul Master House to Fateme Jahura's House (Ch.20-165m)	-	0.437	3,570,314.86		3,222,519.76			99%	239,523.76		
		Part: (i) Construction of RCC Drain starting from Sugar Mill Canal near Sazzad House to Panchagarh-Dinajpur RHD road near Aziz House along Sazzad House to Aziz House Road (Ch.00-565m) Part: (ii) Construction of RCC connection drain starting from existing culvert to proposed drain along kashem House to Panchagarh-Dinajpur RHD road (Ch.00-62m)	-	0.627	4,570,381.44		4,153,157.40			80%	-		
		Construction of RCC Drain starting from Islambag road Krishi Bank to Jalashi Samrat Hasking Mill along Krishi Bank to Harihasha Road (Ch.51-370m)	-	0.319	4,531,679.70		4,085,749.34			99%	353,158.28		
		Construction of RCC Drain starting from Register Office to Kasibul's House along Register Office to Ibrahim Manson Road (Ch.300-453m)	-	0.153	1,656,820.73		1,488,631.22			99%	185,571.24		
		Construction of RCC Drain starting from Sacchu's house to Machinaries house via Shajahan house along Sacchu's house to Machinaries house road, (Ch.102-265m)	-	0.163	994,653.36		903,852.78			99%	-		
		Construction of RCC Drain starting from existing drain near Rahmat House to Panchagarh High School Culvert via Delwar House (Ch.00-366m)	-	0.366	1,940,427.84		1,763,288.77			99%	-		
		Construction of Drain by RCC starting from existing drain near Motor Cycle Maker house to Masjidpara Nurul's house along Tatulia road-Masjid Para road (Ch.00-385m)	-	0.385	2,952,693.21		2,683,145.78			50%	-		
	Sub-Total (Drain)	9	-	3.578	26,923,661.67	-	24,375,278.58	01-06-17	01-06-18	91%	991,994.42	-	
1	Pkg.total(UGIIP-III-2/PANC /UT+DR / 02/ 2016)	22	9.746	3.578	60,765,060.47	MR-ZIAUL JV,Old Haspital Road,Sadar, Nilphamari	55,075,575.89	01-06-17	01-06-18	92%	1,559,044.47	11,143,958.00	
		Part-A: Road											

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	UGIIP-III-2/PANC /UT+DR /03/2016(AF)(T.ID:78585)	Part: (i) Rehabilitation & Improvement of road starting from Puraton Camp - Ramerdanga road (Primary School) to Ramerdanga Mosque via Hamid house by DBC & CC (Ch.110-445m) Part: (ii) Improvement of connecting road starting from Primary School-Ramerdanga Mosque road to Culvert by CC (Ch.00-84m) Part: (iii) Improvement of connecting road starting from Ramerdanga to Primary School-Ramerdanga Mosque road by CC (Ch.00-150m) Part: (iv) Construction of 3.0x3.0m RCC Box Culvert on Primary School-Ramerdanga Mosque road at Ch.204m.	0.679	-	5,004,711.51	Shekh Traders & Jamal Hossain JV,Bonil Samity Road,Panchaghar Bazar, Panchaghar	4,251,467.97	25-08-17	25-08-18	95%	12,794.88	15,319,827.51	
		Rehabilitation & Improvement of road starting from Purba Rowsnabag Harivhasa road (Jahangir house) to West Jalashi via Shahidullah house by DBC & CC (Ch.00-1100m)	1.100	-	4,707,094.84		4,000,451.24			90%	-		
		Rehabilitation & Improvement of road starting from Panchagarh-Tunirhat road to Nutan Chanpara by DBC (Ch.00-590m)	0.590	-	1,947,958.68		1,648,322.09			0%	47,980.80		
	Sub-Total (Road)	3	2.369	-	11,659,765.03	-	9,900,241.29	25-08-17	25-08-18	62%	60,775.68	15,319,827.51	
		Part-B:Drain		-									
		Paert: (i) Construction of RCC Drain starting from Azam house to Korotoya river via Hamid house (Ch.00-415m) Part: (ii) Construction of RCC Drain starting from Hamid house to Ramerdanga Mosque along Primary School to Ramerdanga Mosque road (Ch.00-172m)		0.587	3,714,512.85		3,150,964.87			99%	39,393.34		
		Part: (i) Construction of RCC Drain starting from Darul Ullam Madrasha Bacchu Mia House to Hannan Shekh School (Ch.00-240m) Part: (ii) Construction of RCC Drain starting from Bhutardanga to Jahangir House (Proposed Drain) (Ch.00-195m)		0.435	2,283,192.59		1,920,685.14			99%	131,542.31		
		Part: (i) Construction of RCC Drain starting from existing drain (Kamatpara Afirul House) to kamatpara-Jalashi road culvert via Nur Ala Nur Madrasha (Ch.00-1150m) Part: (ii) Construction of RCC Drain starting from Nur Ala Nur Madrasha to Proposed drain along Borovita road (Ch.00-90m) Part: (iii) Construction of RCC Drain starting from Bacchu's House to Proposed drain (Ch.00-60m) Part: (iv) Construction of RCC Drain starting from Proposed Drain (Nur Ala Nur Madrasha) to existing drain along Rawsnabag-Kamatpara road (Ch.00-395m)		1.695	12,227,889.78		10,368,667.23			99%	156,764.72		
		Construction of RCC Drain starting from Kayet Para LGED office to Moklesur Rahman Madrasha along East side of Panchagarh-Tetulia Road (Ch.00-795m)		0.795	8,754,919.84		7,440,604.26			99%	-		
		Part: (i) Construction of RCC Drain starting from Kayetpara LGED office to Moklesur Rahman Madrasha along West side of Tetulia road (Ch.00-580m) Part: (ii) Construction of RCC Drain starting from Uttar Mithapukur to Tetulia road (sattar House) (Ch.00-350m) Part: (iii) Construction of RCC Drain starting fromTatulia road Prodhan House to Fazlur House (Ch.00-150m)		1.080	10,424,481.65		8,859,526.30			99%	-		
		Part: (i) Construction of RCC Drain starting from Purba Nutunbosti existing drain (Siff's House) to 1 no. Sluice Gate (Tulardanga Embankment) (Ch.100-205m) Part: (ii) Construction of RCC connecting Drain starting from Purba Nutunbosti existing drain to 1 no. Sluice Gate along Embankment road (Ch.00-111m)		0.216	1,496,304.02		1,271,674.24			99%	-		
		Construction of RCC connecting Drain starting from Kayetpara Stadium road side drain (Abul Khayer House) to East Islambag existing drain (Monglu's House) (Ch.00-360m)		0.360	2,961,815.32		2,517,178.46			99%	-		
		Part: (i) Construction of connecting RCC Drain starting from Kagoziapara to Sirajul House to Abdul's House via Mosque (Ch.00-235m) Part: (ii) Construction of RCC Drain starting from Kagoziapara to Sirajul House to Abdul's House via Mosque (Ch.00-360m)		0.595	4,349,822.11		3,696,813.39			0%	-		
		Part: (i) Construction of RCC Drain starting from Niribili Hotel to Harivasha road (Ch.00-380m) Part: (ii) Construction of RCC Drain starting from existing drain near Afirul's Mill to Baniapatty Culvert (Ch.00-75m)		0.455	3,624,951.01		3,064,993.20			99%	105,040.32		
	Sub-Total (Drain)	9	-	6.218	49,837,889.17	-	42,291,107.09	00-01-00	00-01-00	88%	432,740.69	-	
1	Pkg.total(UGIIP-III-2/PANC/UT+DR /03/ 2016(AF))	12	2.369	6.218	61,497,654.20	Shekh Traders & Jamal Hossain JV,Bonil Samity Road,Panchaghar Bazar, Panchaghar	52,191,348	25-08-17	25-08-18	71%	493,516	15,319,827.51	
	SWM	Component: 01 (Sanitary Landfill)			-		-				-		
	UGIIP-III-2/AF/PANC /SWM+SN / 01/ 2017(T.ID:143775)	Construction of 10679 m2 sanitary landfill.			26,514,507.51	Md. Mostafizur rahman, Old Hospital road, Nilphamari	22,603,329.86	25-06-18	25-06-19	0%	-		
		Construction of 1 no Land fill gate.			47,540.42		40,527.69			0%	-		
		Construction of 495.70 m landfill fence.			536,259.56		457,155.45			0%	-		
		Construction of 1 no Dump truck cleaning facility.			831,190.68		708,581.03			0%	-		
		Instalation of 1 no tube well.			50,971.59		43,452.73			0%	-		
		Construction of 1 no control building.			2,354,244.09		2,006,967.53			0%	-		
		Environmental mitigation enhancement works.			380,000.00		417,719.68			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Sub-Total (SLF) =	7	0	0	30,824,713.85	0	26277733.98			0%	0	-	
	Sanitation	Component: 02 (Fecal Sludge Treatment Plant)			-		-			0%	-		
		Construction of 6 nos FSTP (screening chamber).			276,253.18		235,502.84			0%	-		
		Construction of 3 nos FSTP (planted drying bed).			6,520,720.47		5,558,843.42			0%	-		
		Construction of 1 no FSTP (settler and anaerobic filter).			656,492.61		559,652.82			0%	-		
		Construction of 1 no FSTP (polishing pond).			513,180.33		437,480.66			0%	-		
	Sub-Total (FSTP):	4	0	0	7,966,646.59		6791479.747			0%	0	-	
1	Pkg.total(UGIIP-III-2/AF/PANC/SWM+SN /01/2017(T.ID:143775)	11	0	0	38,791,360.44	Md. Mostafizur rahman, Old Hospital road, Nilphamari	33,069,213.73	25-06-18	25-06-19	0%	-	-	
	UGIIP-III-2/AF/PANC /WS/01/2016	Replacement of 03 Nr. Pump-motor sets /Installation of 5,650 meter Pipeline (Distrubtion =110mm dia.=3,550 meter and 160mm dia.=2,100 meter)/Supply and Installation of 2,245 Nr. Donmestic Water Meter (13 mm dia.=1,945 Nr.,20mm dia=255 Nr. and 25mm dia=45 Nr.) and Rehabilitation of Treatment Plant in different places of Panchagar Pourashava, Panchagar.			-		-				-		
		Sub-Component: 01 : Production Tube-Well			-		-				-		
		Replacement of 03 Nr. Pump-motor sets			2,771,513.00		-			0%	-		
	Sub-Total (C-01):	3	0	0	2,771,513.00	0	0			0%	0	0	
		Sub-Component: 02 :Pipeline			-		-				-		
		Installation of 5,650 meter Pipeline (Distrubtion =110mm dia.=3,550 meter and 160mm dia.=2,100 meter)			7,263,199.56		-			0%	-		
	Sub-Total (C-02):	1	-	-	7,263,199.56	-	-			0%	-	-	
		Sub-Component: 03 :Domestic Water Meter			-		-				-		
		Supply and Installation of 2,245 Nr. Donmestic Water Meter (13 mm dia.=1,945 Nr.,20mm dia=255 Nr. 25mm dia=45 Nr.)			12,769,979.00		-			0%	-		
	Sub-Total (C-03):	1	-	-	12,769,979.00	-	-			0%	-	-	
		Sub-Component: 04 :Treatment Plant			-		-				-		
		Rehabilitation of Treatment Plant			1,035,498.00		-			0%	-		
	Sub-Total (C-04):	1	0	0	1,035,498.00		0			0%	0	0	
1	Pkg.Total:UGIIP-III-2/AF/PANC /WS / 01/ 2017	6	0	0	23,840,189.56		0			0%	0	0	
6	Pourashava Total=	94	36,582	18,747	381,280,433.57		310,206,351			74%	6,102,891	103,614,219.14	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Moulavibazar

Pourashava Code : 293

	11. Moulavibazar	Pkg.-01 (UT+DR) Part-A : Road					-				-		
	UGIIP-III-I/MOUL / UT+DR / 01 / 2015	Improvement of Shah Mostofa College Road starting from Shah Mostofa College to Girjapara Fatabil Road by BC. Ch 000+500m.	0.500	-	3,084,612.09	Jon (JV), 67/k, Shadipur, R/A, Sylhet	3,323,433.00	07-04-16	07-04-17	100%	345,811.20	87,362,980.00	
		Improvement of Riyasat Ullah Road starting from Shamsher Nagar Road to Forest Office Road by BC. Ch 500.00m.	0.500	-	2,247,749.02		2,404,233.92			100%	-		
		Improvement of Syerpur Primary School Road Starting From Shamsher Nagar Road To Forest Office Road by BC. Ch 000+592m.	0.592	-	2,562,857.85		2,741,280.17			100%	-		
		Part-A:Improvement of Borobari Road starting from Moulvibazar govt. college to Sonapur road by BC. Ch.00-1190 Part-B: Rehabilitation of Borabari road starting from Mudaraba majar at Ch.600 to Chandnighat union road by BC.Ch.00-250.	1.440	-	5,741,777.11		6,141,511.00			100%	-		
		Improvement of Tila bari Road starting from Govt. College Hostel to T B Hospital Road by BC. Ch 00+600m	0.600	-	2,278,810.02		2,437,457.35			100%	-		
		Improvement of Goyal bari Road starting from Court Road to Mostofapur Union Road by BC. Ch 000+450m.	0.450	-	1,139,354.00		1,218,674.11			100%	-		
		Part-A:Improvement of Fatabil road starting from court road to (near Moulvibazar govt. College stadium) to existing Kudalichara foot bridge by RCC. Ch.00-215. Part-B:Improvement of circuit house back road to to Adv. Samsunnahar house via Kodalichara by BC. Ch.00-400	0.615	-	2,674,357.32		2,860,542.06			100%	-		
		Part-A:Improvement of North Kolimabad Road starting from Court road (near D.C office and bangle) to Kodalichara bridge by BC. Ch.00-500. Part-B: Rehabilitation of connecting road starting from North kolimabad at Ch. 270m towards south Kolimabad road by BC.Ch.00-200	0.700	-	2,767,812.24		2,960,503.16			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Part-A:Improvement of South Kolimabad Road starting from Court Road (near Moulvibazar govt. college) to Tikerbari Kodalichara Curvert by BC. Ch 000+450m Part-B:Rehabilitation of connecting road starting from south kollimabad road at ch.150 towards South Kolimabad link road by BC.(Ch.00-250m)	0.700	-	2,254,497.27		2,411,451.98			100%	-		
		Part-A:Improvement of Brick field Road Road. Starting From Cubra Road To Rogunondanpur Middle Road by BC. Ch 000+250m. Part-B: Improvement of connecting road starting from Brick field road to Dhaka-Sylhet road by BC.Ch.00-100m	0.350	-	1,913,147.41		2,046,337.86			100%	-		
		Part-A:Improvement of Ireshlal Co-Oparative Road starting from M Saifur Rahman Road Via Ali Arnjad Govt. School to M Saifur Rahman Road by BC. Ch 000+750m. Part-B:Rehabilitation of connecting road starting from Ireshlal road at Ch. 300 to M.saifur Rahman road by BC. Ch.00-250.	1.000	-	3,029,830.54		3,240,762.79			100%	-		
		Part-A:Improvement of K B Alauddin Road starting from Syed Mujtoba Ali Road to Shah Mostofa Road by BC. Ch 000+400m Part-B: Rehabilitation of Connecting road starting from K.B Alauddin road at Ch.200 to court road by BC (Ch.00-350)	0.750	-	2,555,064.26		2,732,944.00			100%	-		
		Rehabilitation of Gulbag Road by BC & RCC starting from Syed Mujtoba Ali Road Via Bari Elaka to Syed Mujtoba Ali Road by BC. Ch 000+900m	0.900	-	3,263,306.48		3,490,492.97			100%	-		
		Improvement of Borhat Madrasa Road starting from Dhaka- Sylhet Road to Borhat Old Gas office Road by BC. Ch 000+770m	0.770	-	2,724,967.81		2,914,675.98			100%	-		
		Improvement of Borhat Old Gas Office Road starting from Dhaka -Sylhet Road to Monu Embankment Road by BC. Ch 000+1000m	1.000	-	3,900,903.68		4,172,478.73			100%	-		
		Improvement of East Sultanpur Road starting from Shah Mostofa Road to Kazir goan Road by BC. Ch 000+600m	0.600	-	2,168,446.76		2,319,410.76			100%	-		
		Improvement of Kajir Goan Tablig Mosque Road. starting from South Kolimabad Road to Abu Tahir Road by BC. Ch 000+400m	0.400	-	1,663,522.29		1,780,301.07			100%	13,888.00		
		Improvement of Abu Tahir Road. Starting From Chubra Road Road Via Shake Kajim Elaka to Shah Mostofa Road by BC. Ch 000+1000m	1.000	-	3,511,741.10		3,756,223.24			100%	-		
		Part-A:Improvement of Gobindasree- Dharkapon Road starting from Dhaka-Sylhet road to Mostofapur road by BC. Ch.00-700m Part-B: Rehabilitation of connecting road starting from Gobindasree road to Dharkapon back road by BC.Ch.00-250 Part-C:Rehabilitation of Dhorkapor-Gobindasree road starting from main road to Dharkapor road by BC.Ch.00-100	1.050	-	3,889,227.27		4,159,989.42			100%	-		
		Part-A:Improvement of Dharkapon- Fokir bari Road starting from Kushumbag - Mostofapur road near X- Pourashava Chirman Putul Miah House to Dharkapon Mostofapur Road by BC Ch.000+700 Part-B: Improvement of connecting road starting from main road to Borkapor School road by RCC. Ch.00-200	0.900	-	4,754,717.11		5,085,733.37			100%	-		
		Improvement of Shapla Bhavon Road starting from Dharkapon Road to Dhaka – Sylhet Road by BC. Ch 000+550m	0.550	-	2,947,042.68		3,152,211.36			100%	-		
	Total (Road):	21	15.367	-	61,073,744.31	-	65,350,648.31	07-04-16	07-04-17	100%	359,699.20	87,362,980.00	
		Construction of RCC Road side Drain at shah Mostofa college road starting from Shah Mostofa College to Fatabil Main Drain (Out Fall) Ch 000+500m and link Ch00-90m	-	0.590	3,013,570.10		3,223,370.32	05-04-16	05-04-17	100%	-		
		Construction of RCC Road Side Drain at Boro Bari road. starting from Borobari Road to Kudali Chara Main Drain (Out Fall) Ch 000+300m	-	0.300	1,478,067.80		1,580,968.66			100%	-		
		Construction of RCC Road Side Drain at Tila Bari road. starting from Tila bari Road to Kudali Chara Main Drain (Out Fall) .Ch 0+100-0+200	-	0.100	492,752.50		527,057.19			100%	-		
		Construction of RCC Road side Drain at North Kolimabad road starting from Ch.0+200 to Kudali Chara Main Drain (Out Fall) Ch 00+200-0+300	-	0.100	475,825.18		508,951.41			100%	-		
		Part-A:Construction of RCC Road Side Drain at Brick Field road Starting From Chura to Kudali Chara Main Drain (Out Fall) Ch 000+250m Part-B: Construction of RCC road side drain straring from existing drain near Asraf ali school to Proposed Brick field drain.(Outfall).Ch.00-50	-	0.300	1,561,241.19		1,669,932.46			100%	-		
		Construction of RCC Road side Drain at K B Alauddin road. starting from- K B Alauddin Road side Drain to Court Road Main Drain (Out Fall) Ch.00-150m	-	0.150	819,942.30		877,025.45			100%	-		
		Part-A) Construction of RCC Road side Drain at Abu Tahi road.Starting from Existing Tablig Mosque drain to Cubra Main Drain. Ch 00+300m Part-B) Construction of RCC Road side Drain at Abu Tahi road.Starting from Existing Shake Kajim drain to Shah Mostofa Main Drain.Ch700+800m	-	0.400	2,189,749.52		2,342,196.59			100%	-		
		Part-A) Construction of RCC Road Side Drain at Dharkapon –Fokir bari road Starting from X- Chirman Putul Miah House to Existing Main Drain Culvert Near Syed Moin Uddin House . Ch 000+800m Part-B) Construction of RCC road side drain at Dharkapor-Fokirbari road Starting from Dharkapon Existing drain to Proposed Drain. Ch 000+100m	-	0.900	5,550,575.48		5,936,998.20			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC Road Side Drain at Gulbag road. Starting From Syed Mujtoba Ali road to Bari Khal (Out Fall) Ch 000+800m & outfall drain Ch.00-70	-	0.870	5,197,141.48		5,558,958.65			100%	-		
	Total (Drain)=	9	-	3.710	20,778,865.55	-	22,225,458.94	05-04-16	05-04-17	100%	-	-	
1	PKG.Total:UGIIP-III-I/ MOUL / UT+DR / 01 / 2015	30	15.367	3.710	81,852,609.86	Jon (JV), 67/k, Shadipur, R/A, Sylhet	87,576,107.25	07-04-16	07-04-17	100%	359,699.20	87,362,980.00	
		Part-A: Road											
	UGIIP-III-2/MOUL /UT+DR/01/2016 (T.ID:69864)	Rehablilion RCC Road in front of Ex-Commissioner Akikul Islam Starting from Dhaka-Sylhet road to Monu river bank road.Ch.00-500m	0.500	-	4,308,865.31	SA-AA-QC JV,Azadabad, Court Road,Moulvibazar	3,758,737.74	14-02-2017	14-02-2018	5%	-	49,716,380.00	
		Construction of Baroikuna Road starting from Sunil Kumer Roy House to River Bank North Borhat By BC Ch.00-175m	0.175	-	1,271,072.00		1,108,789.89			80%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC road at Borohal Middle road starting from old gas office to river bank road at north Borhat Ch.00-400m	0.400	-	4,544,752.70		3,964,508.59			100%	-		
		Rehabilitation of Borkapon School road by BC starting form Moulvibazar Sylhet road to Dharkapon road. Ch.00-1200m	1.200	-	5,040,383.95		4,396,860.90			90%	-		
		Rehabilitation of Shah mostofa mazar road by BC starting from Shah Mostafa road to North side of sadar Hospital .Ch.00-450m	0.450	-	2,682,002.80		2,339,582.33			70%	-		
		Rehabilitation of Moulvibazar sadar Hospital north side by BC starting from Dhaka-Sylhet Highway via Sultanpur road to Dhaka-Sylhet Highway sadar thana road. Ch.00-1200m	1.200	-	4,544,773.40		3,964,526.64			90%	-		
		Rehabilitation of Noagaon School road by BC Starting from Court road Ch.00-1250m	1.250	-	4,684,688.09		4,086,577.95			90%	-		
		Rehabilitation of Dhokapon-Mostofapur road by RCC and BC starting from Mostofapur road to Dharkapon road. Ch.00-800m	0.800	-	5,236,693.76		4,568,107.17			75%	-		
		Construction of East Girjapara road By RCC Starting from West Girjapara road to Fatabil road Ch.00-370m	0.370	-	3,268,530.50		2,851,226.04			30%	-		
		Rehabilitation and Construction of Bonosree P.T.I road by BC starting from Court road to Shahid Mukith road. Ch.00-400m	0.400	-	2,002,784.17		1,747,081.87			100%	-		
		Rehabilitation and Construction of Kashinath road by BC and RCC starting from Shamsbernagar road Via Syerpur Digirpar To Forest office road. Ch.00-768m	0.768	-	3,210,760.34		2,800,831.59			90%	-		
	Sub-Total (Road)	11	7.513	0	40,795,307.02	0	35586830.72	00-01-00	00-01-00	75%	0	49,716,380.00	
		Part-B (Drain)	-	-	-								
		Constuction of Road side drain at Baroikuna Sunil Kumar House to River Bank. Ch.00-420m	-	0.420	2,838,203.15		2,475,840.05			75%	-		
		Construction of road side drain starting from Ex commissioner Akikul Islam house to Dhaka- Sylhet main drain.Ch.00-450m	-	0.450	4,344,010.17		3,771,978.84			45%	136,416.00		
		Construction of RCC drain starting from culvert at Shapla Bhaban to outfall drain at Fakirbari Main drain. Ch.00-820m	-	0.820	9,922,325.97		8,653,186.47			100%	18,188.80		
		Construction of RCC drain east Girjapara road Ch.00-350m	-	0.350	2,994,053.08		2,610,398.75			95%	10,913.28		
		Construction of RCC drain at Bonobitee near Shapla flower mill starting from Hedayet Ullah Belal house to Kudallichara and Salam Khan house to Kudalichora. Ch.00-1000m	-	1.000	10,063,283.17		8,764,536.05			80%	109,132.80		
		Construction of RCC road side drain beside Shah Mostofa Mazar road. Ch.00-500m	-	0.500	4,278,669.92		3,732,397.51			95%	-		
		Construction of RCC road side drain beside Kashinath road. Ch00-180	-	0.180	2,855,503.53		2,490,931.63			100%	-		
		Constraction of RRC road side drain beside Dharkapon-Mostafapur road. Ch.00-240m	-	0.240	2,058,587.63		1,795,760.71			95%	-		
	Sub-Total (Drain)	8	0	3.960	39,354,636.61	0	34,295,030.01	00-01-00	00-01-00	85.63%	274,650.88	-	
1	Pkg.total(UGIIP-III-2/MOUL /UT+DR / 01 /2016)	19	7.513	3.96	80,149,943.63	SA-AA-QC JV, Azadabad, Court Road, Moulvibazar	69,881,860.73	14-02-2017	14-02-2018	80%	274,650.88	49,716,380.00	
		Part-A: Road	-	-	-								
	UGIIP-III-2/MOUL/UT+DR /02/2016(T.ID:	Rehabilitation of Syed Mujtaba Ali road by BC starting from Gulbag road tyo Bazar School road. Ch.00-350m	0.350	-	3,484,940.80	SA-AA-QC JV, Azadabad, Court Road, Moulvibazar	3,134,790.00	14-02-2017	14-02-2018	65%	-	41,250,028.98	
		Rehabilitation of Mostofapur road by BC starting from Moulvibazar -Dhaka Highway infront of sadar hospital to Mostafapur Primary school.Ch.000-1000m	1.000	-	5,559,718.21		5,001,103.34			100%	-		
		Construction of RCC road at south Kalimabad to Kudalichara srtating from Bir Bikram Abdul Malik house to Kudalichara. Ch.00-400	0.400	-	5,385,249.54		4,844,164.48			30%	-		
		Constuction of RCC road at TC market starting from court road to Santibag.Ch.00-100m	0.100	-	1,375,470.65		1,237,269.70			100%	-		
		Part-01:Rehabilitation of Majerhati road at Syerpur by BC and RCC starting from Shamsbernagar road to forest office road Ch.00-685 Part-02: Rehabilitation of road starting from Majerhati road at Ch.480m to forest office road by RCC Ch00-130m, Part-03: Rehabilitation of road starting from Majerhati road Ch.650m to forest office road by BC Ch.00-120m	0.935	-	4,620,497.05		4,156,250.79			75%	-		
		Rehabilitation of Lake road and Sikander ali road by BC starting From Shah mostofa vai Syed Mujtaba Ali road to Saifurur rahman road. Ch.00-700m	0.700	-	3,967,104.78		3,568,508.37			100%	-		
		Construction of RCC road at North Borhat starting from court road to Poura Bus terminal road. Ch.00-1500m	1.500	-	16,570,068.51		14,905,184.37			95%	-		
		Construction o RCC road at Borhat starting from Kusumbag road to Zahajghat road. Ch.00-300m	0.300	-	3,569,353.76		3,210,721.54			10%	-		
		Rehabilitation of Shahid Mukit road by BC road by BC starting from Court road to sonapur road. Ch.00-550m	0.550	-	2,590,920.90		2,330,597.11			95%	-		
	Sub-Total (Road)	9	5.835	0	47,123,324.20	0	42388589.7	00-01-00	00-01-00	74%	0	41,250,028.98	
		Construction of RCC drain including cover slab cum footpath at starting from Sobujbag road to Kudalichara Moulvibazar-Dhaka highway road. Ch.00-800m	-	0.800	23,433,086.39		21,060,362.57			0%	181,888.00		
		Construction of RCC drain at Fakirbari Culvert to existing main drain near Mostafapur primary School. Ch.00-500m	-	0.500	11,918,705.76		10,712,031.49			95%	90,944.00		
	Sub-Total (Drain)	2	0	1.300	35,351,792.15	0	31772394.05	00-01-00	00-01-00	48%	272832	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	Pkg.total (UGIIP-III-2/MOUL/UT+DR/02/2016)	11	5.835	1.300	82,475,116.35	SA-AA-QC JV,Azadabad, Court Road,Moulvibazar	74,160,983.75	14-02-2017	14-02-2018	63%	272,832.00	41,250,028.98	
		Part-A: Road	-	-	-								
	UGIIP-III-2/MOUL/UT+DR /03/2016(T.ID:69962)	Rehabilitation of Shahid Abdus Shahid road by BC and RCC starting from Shamsher Nagar road to T.B hospital road Ch.00-1400m	1.400	-	10,882,111.24	M/s Shahid Brothers and M/S Take & Pay JVCA, Zubar View, Syed Kudrathulla road, Paschim bazar, Moulvibazar	9,124,175.18	30-08-17	30-08-18	80%	-	20,807,236.70	
		Rehabilitation and Constuction of Stadium-Liyakat ali road by BC from Court road to wapda elaka.Part-1:Court road to Liyakat ali house (up to poura boundary) Ch.00-500m, Part-2:Stadium gate to Pavilion Ch.100-350m & Part-3: Stadium gate to Poura boundary.Ch.00-150m	1.000	-	3,071,103.73		2,574,986.40			100%	-		
		Construction of Vocational by lane road at Borobari elaka near Mr. Dider house road starting from Borobari road to Kudalichara. Ch.00-300m	0.300	-	2,184,117.81		1,831,287.43			0%	-		
		Rehabilitation of orange Tila road By BC starting from Tila bari road to TB hospital road.Ch.00-250m	0.250	-	508,081.48		426,004.14			0%	-		
		Rehabilitation of T.B Hospital road by BC and RCC starting from court road to Abdul Shohid road. Ch.00-1000m	1.000	-	6,363,978.48		5,335,918.12			95%	-		
		Rehabilitation of Noagaon-Ramanbag Mosque road by BC & CC starting from Wapda road to Kudalichara. Ch.00-350m	0.350	-	1,493,019.55		1,251,831.71			60%	-		
		Rehabilitation of Arambag road by BC starting from court road to Pourashava school road. Ch00-200m	0.200	-	965,904.00		809,868.33			75%	-		
		Rehabilitation of Sultanpur road by BC Part-01:starting from Shah Mostofa road to Kazirgaon road. Ch.00-800m and Part-02:Aftab house to Kazirgaon culvert.Ch.00-400m	1.200	-	4,481,474.97		3,757,521.11			90%	-		
		Rehabilitation of Dharak road by BC starting from Dhaka-Sylhet road to Old Mosque. CH.00-400	0.400	-	2,245,669.06		1,882,895.46			25%	-		
		Construction of RCC road at forest office road by RCC starting from Vairab tholi to Shamsernagar road. Ch.00-1060m	1.060	-	9,600,588.57		7,917,668.65			60%	817,152.00		
	Sub-Total: Road	10	7.160	0	41,796,048.89	0	34912156.53	30-08-17	30-08-18	59%	817152	20,807,236.70	
		Construction of RCC drain at Dorgah Mohollah starting from Shah mostafa mazar to Chubra Maindrain. Ch.00-600m	-	0.600	10,757,675.28		9,019,841.06			0%	-		
		Construction of RCC drain from Borhat Professor Iqbal house baroikuna to terminal. Ch.00-500	-	0.500	8,720,083.23		7,311,409.08			95%	-		
		Construction of RCC road side drain beside T.B hospital road. Ch.00-200	-	0.200	1,218,091.27		1,021,316.35			95%	-		
		Construction of RCC road side drain beside orange Tila road. Ch.00-360m	-	0.360	2,822,022.83		2,366,142.94			0%	-		
	Sub-total(Drain)	4	0	1.660	23,517,872.61	0	19,718,709.43	30-08-17	30-08-18	48%	-	-	
1	Pkg.total(UGIIP-III-2/MOUL/UT+DR/03/2016)	14	7.160	1.660	65,313,921.50	M/s Shahid Brothers and M/S Take & Pay JVCA,Zubar View,Syed Kudrathulla road,Paschim bazar, Moulvibazar	54,630,865.96	30-08-17	30-08-18	55%	817,152.00	20,807,236.70	
	Water Supply	Sub-Component: 01 : Production Tube-Well			-								
	UGIIP-III-2/AF/MOUL/WS /01/2017(T.ID:123998)	A)Installation of 12 nr.Test and Observation Well			1,088,568.64	RFL Plastics Limited,GA-105/1,Middle Badda, Progoti Saroni,badda, Dhaka	1,018,609.50	19-07-18	19-07-19	7%	-		
		B) Installation of 4 nr.Production Well			7,976,792.62		7,464,147.34			7%	-		
		C)Construction of 4 nr.Pump house (Civil works)			2,379,412.89		2,226,494.94			7%	-		
		D)Construction of 2 nr.Pump house (Sanitary works)			427,099.66		399,651.21			7%	-		
		E)Construction of 2 nr.Boundary wall for pump house			1,236,313.72		1,156,859.43			7%	-		
		F)Mechanical works of 4 setsPump-motor			3,756,076.00		3,514,683.91			7%	-		
		G)Electric works for 4 sets Pump and Pump house			2,864,964.60		2,680,841.65			7%	-		
		H)Replacement of 2 nos existing submersible pump			1,701,048.00		1,591,726.59			7%	-		
		I)Supply of 12 sets Operation and Maintanace Tools			385,689.00		360,901.89			7%	-		
		J)Environmental Mitigation Enhancement Works.			425,000.00		397,686.49			7%	-		
	Sub-Total (PTW) =	10	0	0	22,240,965.13	0	20811602.94			7%	0	-	
		Sub-Component: 02 :Pipeline			-		-				-		
		A)Installation of 11,200m Pipeline			48,080,163.15		44,990,190.80			7%	-		
	Sub-Total (DNW)=	1	0	0	48,080,163.15	0	44,990,191			7%	0	-	
		Sub-Component: 03 :Domestic Water Meter			-		-				-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		A) Supply and Installation of 1900nos Domestic Water Meter (13mm dia.=200 nos., 20mm dia.=1,450 nos., 25mm dia.=250 nos.)			17,117,729.00		16,017,622.31			5%	-		
	Sub-Total (Metering) =	1	-	-	17,117,729.00	-	16,017,622			5%	-	-	
		Sub-Component: 04 :Treatment Plant			-		-				-		
		Construction of Boundary wall at Surface Water Intake Station			830,373.68		777,348.58			7%	-		
		Supply and Installation of High1 sets Lift Centrifugal Pump, rehabilitation of Chlorination and Alum dossing units of Surface Water Treatment Plant			1,007,268.00		942,533.81			7%	-		
	Sub-Total (TP)=	2	0	0	1,838,005.68	0	1719882.397			7%	0	-	
1	UGIIP-III-2/AF/MOUL/WS /01/2017(T.ID:123998)	14	0	0	89,276,862.96	RFL Plastics Limited,GA-105/1,Middle Badda, Progoti Saroni,badda, Dhaka	83,539,298.45	19-07-18	19-07-19	7%	-	-	
	UGIIP-III-2/AF/MOUL/MF /01/2017	Construction of Municipal Market (Three Storied Building with Five Storied Foundation) at Moulvibaza Pourashava			-	LA JOWNES INTERNATIONAL,85 Tejgunipara, Tejgaon, Dhaka	-				-		
		Civil works			75,678,859.86		70,380,948.32			0%	-		
		Water Supply and sanitation works			2,749,272.35		2,556,809.07			0%	-		
		Electrical works			11,852,880.32		11,023,117.40			0%	-		
	Sub-Total (MM)	1	-	-	90,281,012.53		83,960,874.79			0%	-	-	
		Installation of 2870 Nos LED street lighting on various road in Moulvibazar Pourashava			18,089,590.00		16,823,225.16			0%	-		
	Sub-Total (LED light):	1	-	-	18,089,590.00	0.07	16,823,225.16			0%	-	-	
	Pkg. total:UGIIP-III-2/AF/MOUL/MF /01/2017	2	0	0	108,370,602.53	LA JOWNES INTERNATIONAL,85 Tejgunipara, Tejgaon, Dhaka	100,784,099.95	00-01-00	00-01-00	0%	0	0	
	Pourashava Total=	90	35.875	10.630	507,439,056.82		470,573,216.08			48%	1,724,334.08	199,136,625.68	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Habigonj

Pourashava Code : 298

	12.Habigonj	Lot-01(UT+DR):Part-A : Road		-	-		-				-		
	UGIIP-III-/HABI / UT+DR / 01 / 2015(Lot-01(UT+DR))	Improvement of RCC & BC road at Umednagar area infront of Ex Councilor Samchu Mia house to Baniyachong Road Ch 0.00-420.00m by RCC & at Ch 420.00-560.00m by BC	0.560		7,136,121.92	H.H.N (JV),Mirpur Bazar, Bahubal, Habigonj	6,331,172.30	09-05-16	08-05-17	100%	529,522.90	39,827,422.42	
		Construction of RCC road at Umednagar area starting from Baniyachong Road to Bacchu Mia house . Ch.0.00-235 and connecting RCC Road from Bacchu Mia House to Umed Naggar Moktob Road. Ch.0.00-75m.	0.310		1,785,879.53		1,567,630.63			100%	292,534.48		
		Imorovement of Kalibari Cross Road from Back Road to R&H Road by BC. Ch.0.00-200.00m	0.200		1,112,168.63		995,382.67			100%	-		
		(Part-A): Improvement of RCC road at Children Park area starting from R&H Road to Cinema Hall by RCC Ch.0.00-360m (Part-B):Connecting Road by RCC Ch.0.00-60m and (Part-C): Connecting Road Starting from R&H Road to old khowari Embankment Road by BC Ch.0.00-370m	0.790		6,280,228.46		5,620,757.84			100%	-		
		Improvement of Back road starting from Smashan Ghat road to Chowdhury Bazar Narikel Hata Road by BC Ch. 1735-2560m.	0.825		6,088,364.50		5,449,041.02			100%	-		
		Improvement of Road at Jungle Bohula area starting from Intabad Jungle Bohula Road to Masulia Akhra by RCC Ch. 0.00-525.00m	0.525		3,513,696.07		3,095,774.81			100%	466,225.00		
		Improvement of Court Station Road by BC starting from Baby Stand Point to Bye Pass Road by RCC Ch 0.00-430.00m	0.430		3,290,318.36		2,944,810.50			100%	-		
		Improvement of BC road at Back Road Starting from J.K.H.K High School to Baby Stand Point at Ch.0.00-550m.	0.550		4,392,538.12		3,931,289.00			100%	-		
		Improvement of RCC road at Mohonpur area starting from infront of Nozir Market to Bypass road at Ch 0.00-676.00m & Ch.00-150m	0.826		6,016,049.13		5,384,319.30			100%	-		
		Improvement of Mahmudabad road by BC and partially RCC (Front of Anantapur road to machulia Diabetic Hospital at Ch.00-1200m	1.200		4,644,190.37		4,156,515.90			100%	-		
		Construction of RCC road at Qureshnagar area starting from old Passport Office to Late Adv. Rahat Chowdhury house. Ch 0.00-510.00m	0.510		2,608,411.83		2,265,639.84			100%	655,852.57		
	Road (Lot-01)=	11	6.726	-	46,867,966.92	-	41,742,333.82	09-05-16	08-05-17	100%	1,944,134.95	39,827,422.42	
		Part-B : Drain			-		-				-		
		Construction of RCC drain at Umednagar area starting from Baniyachong Road to Kotu Mia house via Bacchu Mia house Ch 35.00-235.00m.	-	0.200	1,690,138.93		1,512,661.79			100%	-		
		Construction of RCC drain beside the Kalibari Cross Road at Ch0.00-200.00m	-	0.200	2,937,091.00		2,628,674.64			100%	-		
		Construction RCC drain at Children Park area starting from R&H Road to existing cross drain. Part: (A) Ch.0.00-360m & Part: (B) Ch. 00-60m	-	0.420	3,647,224.08		3,264,238.47			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC Drain Starting from infront of Nozir Market to existing Culvert Ch.200-400m	-	0.200	1,379,460.31		1,234,606.74			100%	-		
		Construction of RCC drain starting from existing drain at Queshnagar near old Passport Office to existing Drain Ch. 80-250m, Link-01 drain Ch.300-420m & Link-02, drain Ch.420-510m.	-	0.380	3,467,394.25		3,103,292.11			100%	-		
	Total: Lot-01 (DR)	5	-	1.400	13,121,308.57	-	11,743,473.75	00-01-00	00-01-00	100%	-	-	
1	UGIIP-III-I/HABI / UT+DR / 01 / 2015(Lot-01(UT+DR))	16	6.726	1.400	59,989,275.49	H.H.N (JV),Mirpur Bazar, Bahubal, Habigonj	53,485,807.56	09-05-16	08-05-17	100%	1,944,134.95	39,827,422.42	
		Lot-02 (UT+DR): Part-A : Road	-		-		-				-		
	UGIIP-III-I/HABI / UT+DR / 01 / 2015(Lot-02(UT+DR))	Improvement of BC road at Umednagar area starting from Nabiganj Road to Gouranga Shil house. Ch 0.00-525.00m	0.525	-	2,542,612.06	M/s. M.R. Constuction,147 Motijheel C/A,Sultan Building(1st floor),Dhaka	2,524,759.54	01-08-18	01-08-19	0%	-		
		Improvement of BC road at Boglabazar area starting from infront of BOC road to Khorshed Mia's mill. Ch 200-715.00m	0.515	-	4,318,461.31		4,288,139.97			5%	-		
		Improvement of BC & CC road at Ghatia area starting from infront of Old Krishi Bank to Mr. Bahar Ali house (Part-A) Ch.0.00-270m by RCC& (Part-B) Ch.0.00-555m by BC	0.825	-	3,889,539.96		3,861,884.04			5%	49,302.40		
		Improvement of Darihata road by BC & RCC starting from front of Chowdhury Bazar Jame Mosjid to Natirabad Koborstan Gate Via front of Chowdhury Bazar Govt Primary School. (Part-A) Ch.0.00-395m by BC & (Part-B) Ch. 0.00-155m by RCC (Part-C) Ch.0.00-255m by RCC & (Part-D) Ch.0.00-460m by RCC.	1.265	-	7,800,030.58		7,742,520.39			0%	390,751.90		
	Total:Lot-02(UT)	4	3.130	-	18,550,643.91	-	18,417,303.95			3%	440,054.30	-	
		Part-B : Drain	-		-		-				-		
		Construction of RCC drain at Left side of Main Road starting from Chowdhury Bazar Traffic Point to Nursing Institute.Ch.00-1730m.	-	1.725	14,729,592.78		14,626,171.45			0%	-		
		Construction of RCC drain at Right side of Main Road starting from Chowdhury Bazar Traffic Point to Nursing Institute.Ch.00-1730m.	-	1.730	15,245,303.37		15,138,261.06			0%	-		
		Construction of RCC drain at Chirakandi area starting from Popy Store to outfull at Khowi River. Ch 0.00-210.00m	-	0.210	1,158,980.69		1,150,843.10			0%	-		
		Construction of RCC drain at Cenema Hall Area Starting from Sultania Library to Old Khowai River Ch0.00-320.00m	-	0.320	1,689,772.74		1,677,908.29			0%	-		
		Construction of RCC drain starting infront Mr. Ripon house to existing drain at Etimkhna Road Ch.0.00-150m. & Link-Ch.0+200-0+150m.	-	0.200	1,981,531.05		1,967,618.07			0%	-		
		Construction of RCC drain at Rajnagar area starting from infront of Councilor Lovely Sultana house to existing drain drain near Rajnagar Grave Yard Road Ch. 0.00-100.m.	-	0.100	901,361.59		895,032.83			0%	-		
		Construction of RCC drain at Shaesta Nagar Area from Sardar Bari to Grave Yard Ch 0.00-300.00m	-	0.300	4,619,583.94		4,587,148.32			0%	-		
		Construction of RCC drain Starting from infront of Eng. Bahadur Alam house to existing Drain near santinagar Poil Road Ch.0.00-100m	-	0.100	882,793.62		876,595.23			0%	-		
	Total: Lot-02 (DR)	0008	-	4.685	41,208,919.78	-	40,919,578.35	00-01-00	00-01-00	0%	-	-	
	UGIIP-III-I/HABI / UT+DR / 01 / 2015(Lot-02(UT+DR))	12	3.130	4.685	59,759,563.69	M/s. M.R. Constuction, 147 Motijheel C/A, Sultan Building(1st floor), Dhaka	59,336,882.30	01-08-18	01-08-19	1%	440,054.30		
1	UGIIP-III-I/HABI / UT+DR / 01 / 2015(Lot-01&02)	28	9.856	6.085	119,748,839.18		112,822,689.86	10-12-34	08-12-36	48%	2,384,189.25	39,827,422.42	
		Part-A:Road	-	-	-								
	UGIIP-III-2/HABI/UT+DR/01/2016 (T.ID:106261)	Improvement of road Gorur Bazar keya to kibriya Bridge by CC (Ch.00-1100m)	1.100	-	12,063,309.69	Mam Construction Ltd., Plot no.03, Section no. 02, Housing State Comilla	11,292,030.46	06-11-17	06-11-18	75%	-	29,967,378.77	
		Improvemen of road Khoyai area Khoyai Bad road to H/O Lutfr Rahman road by CC (Ch.00-140m)	0.140	-	833,492.15		769,091.31			95%	173,779.00		
		Rehabilitation of road Rajnagar Graveyard road (Back road to Bypass) by DBC (Ch.00-360m) Part-A: Connecting of road starting from Existing culvert to Rajnagar road by CC (Ch.00-400m) Part-B: Connecting of road starting from Rajnagar road to Etimkhana road by CC (Ch.00-150m)	0.910	-	5,321,056.28		4,979,199.61			98%	25,804.80		
		Improvement of road Enatabad Main road to H/O surveyor manik house to Hafizia madrasa via by CC road (Ch.00-260m)	0.260	-	2,305,042.59		2,157,667.49			95%	-		
		Rehabilitation of road Chowduri Bazar suthi hat road and modina market road by CC (Ch.00-130m) with Link-A: Connecting road (Ch.00-100m) Link-B: Connecting road (Ch.00-40m) Link-C: Connecting road (Ch.00-45m)	0.315	-	1,966,599.24		1,840,862.84			80%	-		
		Rehabilitation of road starting from Back road to R&H main road by DBC (Ch.00-300m)	0.300	-	2,557,229.33		2,393,730.43			45%	-		
		Improvement of road starting from Mohonpur Bypass to H/O Ser Ali road by (Ch.00-325m)	0.325	-	2,875,542.89		2,688,584.51			75%	48,608.00		
		Rehabilitation of road Starting from Cinema Hal (Kajol Engr.) to H/O Councilor Monsur by DBC (Ch.00-205m)	0.205	-	941,819.04		881,602.94			95%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of road Starting from Puran Munsefi road to Baganbari road by DBC (Ch.00-315m)	0.315	-	1,439,970.32		1,347,904.44			80%	-		
		Rehabilitation of road Starting from Back road to Bye Pass road by DBC (Ch.00-340m)	0.340	-	1,198,593.59		1,121,960.36			65%	-		
		Improvement of road Old Munsefi Ramcharon Govt. Primary School to Bagan Bari road by CC (Ch.00-200m)	0.200	-	1,959,223.40		1,833,958.58			95%	-		
		Rehabilitation of road Starting from Main road to khaowai Embankment road (Ch.00-170m)	0.170	-	1,040,770.08		974,227.45			95%	-		
	Sub-Total (Road)	12	4.580	0	34,502,648.60	Plot no.03,Section no. 02,	32280820.42	06-11-17	06-11-18	83%	248191.8	29,967,378.77	
		Part-B:Drain	-	-	-								
		Construction of RCC drain starting from Noabad culvert to suice gate (Ch.00-245m and Ch.400-750m)	-	0.595	13,093,556.49		12,256,407.45	06-11-17	06-11-18	43%	-		
		Construction of RCC drain at Mohanpur area starting from Mohanpur Graveyard to Eidgah road via outfall in behind the bus terminal canal (Ch.00-1130m)	-	1.130	27,855,798.37		26,074,811.29			50%	-		
		Construction of RCC drain starting from Kalgachtala to Raynagar Bypass Culvert (Ch.00 to 750 m)	-	0.750	18,226,305.89		17,060,989.61			0%	-		
	Sub-Total (Drain)	3	0	2.475	59,175,660.75		55392208.34	06-11-17	06-11-18	31%	0	-	
1	pkg.total(UGIIP-III-2/HABI /UT+DR/ 01/2016)	15	4.580	2.475	93,678,309.35	Mam Construction Ltd., Plot no.03, Section no. 02, Housing State Comilla	87,673,028.76	06-11-17	06-11-18	50%	248,191.80	29,967,378.77	
	UGIIP-III-2/AF/HABI /WS/ 01/2017	Rehabilitation of Treatment Plan/pipeline and installation of 2,500 nos Domestic water metering (13 mm dia.=1,176 Nr.,20mm dia=1,290 Nr. and 25mm dia=34 Nr.) in different places of Habigonj Pourashava, Habiganj.			-								
		Sub-Component: 01 :Treatment Plant/Pipeline			-								
		Rehabilitation of AIRP/Pipeline			2,983,985.00		-			0%	-		
	Sub-Total (C-1)	1	0	0	2,983,985.00		0			0%	0	0	
		Sub-Component: 02 :Domestic Water Meter			-								
		Supply and Installation of 2,500 Nr. Domestic Water Meter (13 mm dia.=1,176 Nr.,20mm dia=1,290 Nr. and 25mm dia=34 Nr.)			15,432,154.00		-			0%	-		
	Sub-Total (C-2)	1	-	-	15,432,154	-	-			0%	-	-	
1	UGIIP-III-2/AF/HABI /WS/ 01/2017	2	0	0	18,416,139.00	0	0			0%	0	0	
3	Pourashava Total=	45	14,436.00	8,560.00	231,843,287.53		200,495,718.62	#REF!	#REF!	49%	2,632,381.05	69,794,801.19	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Chatak													
Pourashava Code : 305													
	13.Chatak	Lot-01 (UT) : Road											
	UGIIP-III-I/CHAT / UT+DR / 01 / 2015(Lot-01)	Improvement of Road by R.C.C. starting from RHD Dak banglow point to infront of Chhatak Upazila Health Complex, Ch.00-364.50m.	0.365	-	6,962,394.71	M/s Mahbub Enterprise &M/sNurul Islam (JV), 11, Jamipara road, Sunamgonj	7,452,724.48	15/03/2016	15-03-2017	100%	-	37,325,312.59	
		Improvement of road by R.C.C. starting from Nowrai-Bangla Bazaar road to infront of Nowrai-Islampur Madrasa at Nowrai-Islampur, Ch.00-993m	0.993	-	16,934,827.02		18,127,469.81			100%	-		
		Improvement of road by R.C.C. starting from infront of Paper Mill Madrasa to infront of Bashkhala Mosque at Bashkhala, Ch.00-636m.	0.636	-	5,008,081.59		5,360,777.98			100%	-		
		Improvement of road by R.C.C. starting from Chorerbond main road near Sardar Bari to west Mogolpara road near west Mogolpara Mosque at Chorer-Bond, Ch.00-295m	0.295	-	4,783,957.69		5,120,870.06			95%	-		
		Improvement of Road by R.C.C. starting from Nowarai-Bangla Bazar road to 04 no. Bazar at Nowarai-Islampur, Ch.00-423m	0.423	-	3,343,953.55		3,579,452.98			100%	-		
		Improvement of Road by R.C.C. starting from infront of Baskhala Graveyard point point towards Bashkhala road poura last boundary near Ful Miah house at Bashkhala, Ch.00-437m	0.437	-	3,378,134.34		3,616,040.97			100%	-		
		Improvement of Road by R.C.C. starting from Bagbari Gov. Ideal Primary school road to infront of Kamal Miah house at Bagbari, Ch.00-241m	0.241	-	1,924,618.14		2,060,160.24			100%	-		
		Improvement of Road by R.C.C. starting from Tatikuna main road near Gias Miah house to Tatikuna Graveyard at Tatikuna, Ch.00-459m.	0.459	-	3,347,405.22		3,583,147.73			100%	-		
		Improvement of road by R.C.C starting from infront of Farid Miah shop near Arifin Shah Mazar to Fakirtilla road near Sundor Ali house at Fakirtilla, Ch.165-388m	0.223	-	1,590,128.11		1,702,113.60			100%	-		
	Total: Lot-01 (UT)	9	4.072	-	47,273,500.3746	M/s Mahbub Enterprise &M/sNurul Islam (JV), 11, Jamipara road, Sunamgonj	50,602,757.84	15/03/2016	15-03-2017	99%	-	37,325,312.59	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Lot-02(UT+DR):Part-A : Road	-	-	-		-				-		
	UGIIP-III-I/CHAT / UT+DR / 01 / 2015(Lot-02)	Improvement of road by R.C.C. starting from Mugolpara point towards Boula road poura last Boundary near Lalu Miah house at Boula, Ch.426-851m	0.425	-	5,893,531.47	M/s. Mahdi Construction,54/1, Niloy Chuhatta, Sylhet	6,293,832.80	15/3/2016	15-03-2017	100%	-	32,526,535.14	
		Improvement of Road by R.C.C. starting from Nowarai bazaar near Fish Market to Katitila Road at Nowarai, Ch.00-450m.	0.450	-	6,938,958.42		7,410,267.40			100%	-		
		Improvement of road by R.C.C. starting from infront of South Bagbari Mosque to infront of Bichi Miah House at Labour- para, Ch.00-547m.	0.547	-	3,895,295.20		4,159,872.03			100%	-		
		Improvement of Road by R.C.C. (Part-A) starting from Nowrai Bazar road to Chhatak-Dowara Baby stand, Ch.00-588 & (Part-B) starting from Nowrai Bazar road to Nowrai Khelar Math road near Noor Jahan villa at Nowrai, Ch.00-338m.	0.926	-	10,137,795.93		10,826,376.84			100%	-		
		Improvement of road by R.C.C. starting from infront of New Pourashava Office to Sujon Chowdhury Main road near Sahed Miah house at Mondolivug, Ch.00-485m	0.485	-	4,715,598.66		5,035,892.26			100%	-		
	Total: Lot-02 (UT)	5	2.833	0	31,581,179.68	0	33,726,241.33	15/3/2016	15-03-2017	100%	-	32,526,535.14	
		Lot-02(UT+DR):Part-B : Drain	-	-	-		-				-		
	UGIIP-III-I/CHAT / UT+DR / 01 / 2015(Lot-02)	Construction of RCC Drain (Part-A) starting from infront of Vanu Mia House near Bagbari Kalibari Mondir to Chhatak Pochim Bazar Khal Ch.00-248 & (Part-B) starting from infront of Bagbari Graveyard to Chhatak Pochim Bazar Khal at Bagbari, Ch.00-105m.	-	0.353	2,010,952.26		2,147,540.46	15/3/2016	15-03-2017	85%	-		
		Construction of RCC Drain starting from existing Bagbari RCC drain near Kalibari Mondir to existing outfall culvert near Mohaprovrur Akhra at Bagbari, Ch.00-90m.	-	0.090	908,265.65		969,957.01			70%	-		
		Construction of RCC Drain starting from infront of Pourashava Office to existing outfall drain beside Sujon Chowdhury Main road at Mondolivug, Ch.180-485m.	-	0.305	2,136,602.43		2,281,725.06			100%	-		
		Construction of RCC Drain starting from infront of Mogol Para Jam-E-Mosque to Mogol Para Khal at Mogol Para, Ch.00-350m	-	0.350	2,459,085.49		2,626,111.87			100%	-		
		Construction of RCC Drain (Part-A)starting from infront of South Bagbari Graveyard near Ferryghat to Labourpara Moor, Ch.00-210m & (Part-B) starting from infront of Bichi Miah House to Mini Market Khal at Labour Para, Ch.00-467m.10.Construction of RCC Drain (Part-A)starting from infront of South Bagbari Graveyard near Ferryghat to Labourpara Moor, Ch.00-210m & (Part-B) starting from infront of Bichi Miah House to Mini Market Khal at Labour Para, Ch.00-467m;11.	-	0.677	5,156,334.72		5,506,564.07			100%	-		
		Construction of RCC Drain starting from existing cross drain of Sujon Chowdhury main road near Hiron Mia Chowdhury market to Kalibari existing drain at Mondolibugh, Ch.00-135m.	-	0.135	844,572.80		901,938.00			65%	-		
		Construction of RCC Drain starting from Infront of Suhel Chowdhury house to existing outfall drain beside Sujon Chowdhury main road at Mondolibugh, Ch.00-125m.	-	0.125	749,703.49		800,624.96			100%	-		
		Construction of RCC Drain starting from Latif Mia house near Noorjahan Villa to existing outfall drain beside Nowrai Bazar Road at Nowarai, Ch.00-234m&Construction of cross drain Ch.234-243m	-	0.243	1,453,979.03		1,552,736.41			100%	-		
		Construction of RCC Drain starting from Infront of Suban Mia House to existing cross drain beside Nowrai Bazar road at Nowrai, Ch.00-235m.	-	0.230	1,659,834.22		1,772,573.73			100%	-		
		Construction of RCC Drain starting from infront of Public Khelar Math Gate to Surma River at Mondolibugh, Ch.00-235m	-	0.235	1,808,365.38		1,931,193.45			20%	-		
	Total: Lot-02 (DR)	10	-	2.743	19,187,695.47	-	20,490,965.02	15/3/2016	15-03-2017	84%	-	-	
	Total: Lot-02(UT+DR)	15	2.833	2.743	50,768,875.15	M/s. Mahdi Construction,54/1, Niloy Chuhatta, Sylhet	54,217,206.35	15/3/2016	15-03-2017	94%	-	32,526,535.14	
1	UGIIP-III-I/CHAT / UT+DR / 01 / 2015(Lot-01 & 02)	24	6.905	2.743	98,042,375.52		104,819,964.19	15/3/2016	15-03-2017	97%	-	69,851,847.73	
		Part-A:Road											
	UGIIP-III-2/CHAT /UT+DR /01/2016	Improvement of Road by R.C.C.(Part-A) starting from Court road to infront of Chhatak degree college girls common room (Part-B) starting from road point to infront of principal office room at Chhatak degree college. .Ch.00-525m.Ch.00-20m.	0.545	-	5,478,814.24	M.A.H.Construction Ltd. & Mam Construction Ltd.	4,943,814.15	04-04-17	04-04-2018(ext.16-06-18)	100%	-	18,298,409.39	
		Improvement of Road by RCC Starting from Court road upazila Mosque Near Shamim miah house to infront of Nazma begum house at Court road Bagbari.Ch-00-315m.	0.315	-	4,691,207.53		4,233,116.35			55%	-		
		Improvement of Road by RCC Road. starting from Tatikuna main road nearTatikuna Govt primary school to Amol babu house at Tatikuna.Ch-00-195m.	0.195	-	1,476,358.48		1,332,193.72			0%	-		
		Improvement of Road by RCC starting from Boula Eliyah miah house to new Poura bhaban via Boula Graveyard at Boula.Ch.00-425m	0.425	-	5,063,552.82		4,569,102.54			0%	-		
		Improvement of Road by RCC Starting from Fokirtila Mosque to Farid miah shop at Fokirtila.Ch-00-510m.	0.510	-	4,860,765.23		4,386,116.93			20%	-		
		Improvement of Road by RCC Starting from Nowarai Bangla bazar road near baby stand to Nowarai khelar math at Nowarai.Ch.300-570m.	0.270	-	3,371,482.24		3,042,260.77			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of Road by R.C.C. starting from Chhatak bazar road Banjikk Bhaban to infrint of Kamal miah Mill at Mondolivug.Ch-00-109m.	0.109	-	1,076,623.87		971,492.75			100%	-		
		Improvement of Road by R.C.C. starting from Chhatak bazar behind Vaggoraj hotel to Chhatak bazar road near Suhel miah shop at panhata.Ch-00-140m.	0.140	-	1,267,011.63		1,143,289.36			80%	-		
		Improvement of Road by R.C.C. starting from Chhatak Gobindogonj road near Chhatak petrol pump to infront of Anu miah house at Mondolivug.Ch-00-350m.	0.350	-	4,606,521.76		4,156,700.06			90%	-		
		Improvement of Road by R.C.C. starting from Fokirtila Forid miah shop to Nowarai bazar at Fokirtila.Ch-00-410m.	0.410	-	4,516,227.34		4,075,222.78			30%	-		
		Improvement of Road by RCC Starting from infront of Sudip babu house to o4 no. bazar road near Hekmot Ali house at Nowarai.Ch-00-312m	0.312	-	3,902,079.03		3,521,045.37			0%	-		
		Improvement of Road by RCC Staring from Nowarai road near Harun miah house to Laferge road near Katitila at Katitila .Ch-00-480m.	0.480	-	5,561,428.37		5,018,361.10			0%	-		
		Improvement of Road by R.C.C. starting from from Chhatak bazar road near Bagbari Graveyard to Bagbari Kalibari road near Kalibari Mondir at Bagbari.Ch-00-218m.	0.218	-	1,934,060.51		1,745,201.66			50%	-		
		Improvement of Road by R.C.C. starting from Chhatak bazar road near Sadhona oushadhaloy to Bagbari Kalibari Mondir point at Bagbari.Ch-00-112m.	0.112	-	938,711.31		847,047.20			0%	-		
		Improvement of Road by R.C.C. starting from Hospital road point near Nishi babu huose to Mogolpara Madrasa point at Mogolpara.Ch-00-692m.	0.692	-	5,386,686.38		4,860,682.47			90%	-		
		Improvement of Road by RCC Starting from Chhatak Cement factory road near Anchar camp to infront of Abidur Rahaman house at Nowarai. Ch-00-360m.	0.360	-	3,870,302.50		3,492,371.78			0%	-		
	Sub-Total Road	16	5.443	0	58,001,833.24	0	52338019.01	04-04-17	00-01-00	45%	0	18,298,409.39	
		Part-B:Drain											
		Construction of RCC Drain (Part-A) Starting from infront of monai miah house to Fokirtila khal near beside CNG stand ch.00-169m & (part-B) starting from monai miah house to Surma River at Fakirtila Ch-00-265m.	-	0.434	2,589,360.19		2,336,512.06			40%	-		
		Construction of Drain by RCC Starting from infront of Nowarai baby stand point to Nowarai Khelar matt khal at Nowarai.Ch-175-645m.	-	0.470	3,485,908.81		3,145,513.71			100%	-		
		Construction of RCC drain starting from Court road point to College Khal behind Vocational College at College road.Ch.00-215m	-	0.215	1,418,269.12		1,279,776.72			95%	-		
		Construction of RCC drain starting from infront of Shamim miah house to Railway Khal beside Nazma begum house at Bagbari. Ch-00-315m.	-	0.315	2,365,918.40		2,134,889.11			80%	-		
		Construction of RCC drain starting from infront of Anu miah house to existing 01no bridge Khal beside Chhatak Petrol pump at south Bagbari.(Beside PDP-ROAD-007 097) Ch.00-400m.	-	0.400	2,986,803.62		2,695,145.58			99%	-		
		Construction of RCC drain starting from infront of Banijikk bhabon to Surma river at Custom road. (Beside PDP-ROAD-007 094)Ch.00-135m	-	0.135	942,887.56		850,815.64			98%	-		
		Construction of RCC drain starting from infront of Shuhel miah shop to existing outfall drain behind of Bhaggoraj hotel at Club road. Ch.00-140m.	-	0.140	829,733.56		748,711.00			65%	-		
		Construction of RCC drain Starting from infront of Amol babu house to Surma river at Tatikuna. (Beside PDP-ROAD-009 159) Ch-00-276m.	-	0.276	1,800,372.76		1,624,568.37			0%	-		
		Construction of RCC drain starting from near Boula Graveyard to Surma River at Boula. Ch-175-475m.	-	0.300	2,064,384.60		1,862,799.75			10%	-		
		Construction of RCC Drain Starting from infront of 04 no Bazar to existing outfall drain beside Nowrai Bangla Bazar roat at Nowarai. Ch-150-337m.	-	0.187	1,627,415.79		1,468,500.46			0%	-		
		Construction of RCC Drain Starting from behind Monuranjan babu house to existing outfall drain beside Rois Ali house at patnipara. Ch-00-195m.	-	0.195	1,367,954.90		1,234,375.63			0%	-		
		Construction of RCC drain starting from beside Jalalabad Gas office to existing outfall drain beside Tofajjol miah house at Vajnamohol.Ch.00-300m.	-	0.300	2,099,218.30		1,894,231.98			0%	-		
	Sub-Total (Drain)	12	0	3.367	23,578,227.62	0	21,275,840.02	00-01-00	00-01-00	49%	-	-	
1	Pkg.total(UGIIP-III-2/CHAT /UT+DR / 01 /2016)	28	5.443	3.367	81,580,060.85	M.A.H.Construction Ltd. & Mam Construction Ltd.	73,613,859.03	04-04-17	04-04-2018(ext.16-06-18)	46%	-	18,298,409.39	
		Part-A:Road											
	UGIIP-III-2/CHAT /UT+DR / 02 /2016	Improvement of Road by RCC Starting from Chhatak Dowara road near Tengargoan bridge to Lafarge road near Mofijnagar Mosque at Tengargoan.Ch 00-700m.	0.700	-	6,287,454.57	M.A.H.Construction Ltd. & Mam Construction Ltd.	5,672,855.78	04-04-17	04-04-18	100%	-	25,630,661.00	
		Improvement of Road by RCC Starting from Nowarai Khelar math road near Graveyard to Nowarai Bangla bazar road near Jalal miah house at Nowarai. Ch-00-200m.	0.200	-	1,738,540.25		1,568,597.91			100%	-		
		Improvement of Road by RCC Starting from infront of Suban miah house to infront of Esraf Ali house at Nowarai .Ch-00-170m.	0.170	-	1,428,339.90		1,288,719.65			100%	-		
		Improvement of Road by R.C.C. starting from Chhatak Gobindogonj main road to papermill Rest house via Suruj miah house at papermill.Ch-00-760m	0.760	-	9,149,677.41		8,233,754.83			100%	220,372.99		
		Improvement of Road by R.C.C. starting from Shampara main road to infront of Anil mondol house at Shampara .Ch-00-195m.	0.195	-	1,756,809.78		1,585,081.60			95%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of Road by R.C.C. starting from Gonnokhai main road to towards Modukhuni road poura last boundary near Modukhuni Mosque at Gonnokhai.Ch-00-645m.	0.645	-	6,861,455.59		6,190,748.19			100%	-		
		Improvement of Road by RCC Starting from Boula main road to infront of Cerag Ali house via Sadhu commisioner house at Boula.Ch-90-270m.	0.180	-	1,907,508.36		1,721,049.39			0%	-		
		Improvement of Road by RCC Staring from Boula Mohi miah house to infront of Samcuddin Mohuri house at Boula.Ch-00-180m.	0.180	-	1,836,027.90		1,656,556.14			0%	-		
		Improvement of road by RCC starting from infront of Bashkhala Graveyard point to towards Bashkhala road pouralast boundary near ful mia house at Bashkhala. Ch.437-1092m	0.655	-	7,440,962.25		6,713,608.07			30%	-		
	Sub-Total (Road)	9	3.685	0	38,406,776.01	0	34630971.57	04-04-17	04-04-18	69%	220372.99	25,630,661.00	
		part-B(Drain)											
		Construction of RCC drain starting from infront of Palpara Mamun miah house to Palpara Khal beside of Hazi Abdul miah house at Palpara.Ch-00-125m.	-	0.125	992,900.77		895,844.70			100%	-		
		Construction of RCC drain starting from infront of Almas miah house beside Gonnokhai Mosque to Surma river at Gonnokhai. Ch-00-230m.	-	0.23	1,480,866.38		1,336,111.67			75%	-		
		Construction of RCC drain starting from near Gonnokhai main road to Surma river at Gonnokhai. Ch-00-240m.	-	0.24	1,737,625.00		1,567,772.13			40%	-		
		Construction of RCC drain starting from infront of Abdul Haque mohuri house to existing outfall drain beside Hanif miah house at sylhet road. Ch.00-180m.	-	0.18	1,125,146.23		1,015,163.17			0%	-		
		Construction RCC drain starting from Laberpara Graveyard to existing outfall drain beside Ratan babu house at Laberpara.Ch.00-148.30m.	-	0.1483	1,027,394.50		926,966.67			0%	-		
		Construction of RCC drain starting from Bagbari Model Govt. primary school to existing outfall drain beside Acharjee bari at Bagbari.Ch-00-200m.	-	0.2	1,292,065.60		1,165,766.17			5%	-		
		Construction of RCC drain starting from beside Robi Babu house to existing outfall drain near Suhel Chowdhury house at Bagbari. Ch-45-275m.	-	0.23	1,628,395.65		1,469,219.95			0%	-		
		Construction of RCC drain starting from behind Bagbari Model Govt. primary school to existing outfall drain beside Chandali miah house at Bagbari.Ch-00-150m.	-	0.15	900,753.76		812,705.07			70%	-		
		Construction of RCC drain (Part-A) starting from infront of Rojnu miah house to existing outfall drain beside Jahed miah house, ch.00-190m & (Part-B) starting from Topon Tarafder house to Jomirul Miah mur at Bagbari, ch-00-65m.	-	0.255	1,452,217.07		1,310,262.83			5%	-		
		Construction of RCC drain starting from infront of Pourashava Office to existing outfall drain beside Jomir Uddin house at Mondolivug .Ch-00-240m.	-	0.24	1,063,424.44		959,474.68			100%	-		
		Construction of RCC drain starting from infront of shamol babu house to existing outfall drain beside Hospital road .Ch.00-150m.	-	0.15	1,002,532.02		904,534.50			0%	-		
		Construction of RCC drain Cum Footpath starting from Sylhet road near 01 no Bride to surma river via Traffic Point at Chhatak bazar. (Ch.00-1020m)	-	1.02	17,164,698.25		15,486,848.72			0%	-		
		Construction of RCC drain cum foothpath starting from sylhet road near 01 no bridge to Akha khal. Ch.00-923m	-	0.923	15,676,236.42		14,143,884.06			0%	-		
		Construction of RCC drain starting from infront of Boshir miah house to existing outfall drain beside Chandranath Girls high school at Mondolivug .Ch.00-100m.	-	0.1	654,328.36		590,367.75			0%	-		
		Construction of RCC Drain starting from infront of Amirul miah house to existing outfall drain beside Mogolpara main road at Mogolpara.Ch-00-90m.	-	0.09	524,937.07		473,624.46			100%	-		
		Construction of RCC drain starting from infront of Mogolpara west jam-e-Mosque to Chorerbon khal beside Sordar bari at Chorerbon. Ch-95-345m.	-	0.25	1,893,935.47		1,708,803.25			90%	-		
		Construction of RCC Drain (Part-A) Starting from infront of Litu Miah house beside Mugolpara Mosque to Chorerbon Khal, Ch-00-155m & (Part-B) starting from infront of Chorerbond poura primary school to Chorerbon khal at Chorerbond . Ch-00-135m.	-	0.29	1,837,027.70		1,657,458.21			95%	-		
		Construction of RCC drain starting from infront of Nowrai Khelar Matt road near Nurjahan Villa to existing outfall drain beside Nowrai Bazar road at Nowarai Ch-106-311m & Construction of Cross drain, Ch-311-321m.	-	0.215	1,456,894.78		1,314,483.29			100%	-		
	Sub-Total (Drain)	18	0	5.0363	52,911,379.47	0	47739291.27	00-01-00	00-01-00	43%	0	-	
1	Pkg.total (UGIIP-III)-2/CHAT/UT+DR /02/2016)	27	3.685	5.0363	91,318,155.48	struction Ltd. & Mam Const	82,370,262.84	04-04-17	04-04-18	54%	220,372.99	25,630,661.00	
3	Pourashava Total=	79	16.0325	11.1463	270,940,591.85		260,804,086.06	00-01-00	00-01-00	69%	220,372.99	113,780,918.12	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Laksam													
Pourashava Code : 208													
	14.Laksam	(UT+DR):Part-A-1: Road		-			-				-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-I/LAKS / UT+DR / 01 / 2015	Improvement of Hada Gazir Mazar Road by CC start from Paikpara Pucca Road to Paikpara-Kumardoga road (Eidgah) (Ch 0.00-405.00).	0.405	-	2,482,874.00	M/s MBB & MRE (JV),BS Tower,Ground Floor,Noakhali Road, Laksham, Comilla	2,598,448.59	10-07-16	10-07-017	100%	-	113,794,666.76	
		Improvement of Kundra Kazi bari Road by DBC start From Kundra Mosque to Kundra Pucca Road Via Sakandar and Rastum Miah House (Ch 0.00-402.00).	0.402	-	2,252,027.00		2,356,855.96			100%	-		
		Improvement of Road by DBC (a) From Komardoga Primary School to Etimkhana Road (Ch 0.00-870.00) (b) From Komardoga primary school road to Atiti bazar road (Modina Market) (Ch 0.00-510.00).	1.380	-	6,953,972.00		7,277,670.44			100%	-		
		Improvement of Road by DBC From Atiti Bazar Road to Gondamara (Ch 0.00-480.00)	0.480	-	4,205,838.00		4,401,614.34			100%	-		
		Improvement of road by CC & DBC (a) Pourashava road start from Noakhali railgate to Bypass (Ch.0-572) (b) Connecting from Pourashava office to Dowlotgonj bazar main road (Ch.0-106).	0.678	-	3,820,351.00		4,000,338.67			100%	46,301.00		
		Rehabilitation of Bank Road by CC start from Old main road to Sreeang road (Ch.0-460m).	0.460	-	7,253,652.00		7,592,645.23			100%	28,896.00		
		Rehabilitation of Dhan Bazar Road by CC start from Old main road to Rajghat bridge (Ch.0-167m).	0.167	-	2,649,179.00		2,773,971.30			100%	31,718.00		
		Rehabilitation & widening of Nashratpur Primary School Road by DBC (Ch.0-510m).	0.510	-	1,663,518.00		1,743,830.45			100%	61,824.00		
		Improvement of Road by DBC From Nashratpur South Para Pucca Road to Mazar Via Mosaraf Hossain House (Ch. 0.00-220.00).	0.220	-	1,038,327.00		1,086,659.79			100%	-		
		Improvement of Road by DBC From Nashratpur School Road to Nashratpur fishery Road (ch0.00-690.00 & Connecting of Goshai Bari Road (ch 0.00-420.00).	1.110	-	5,776,487.00		6,045,375.03			100%	-		
		Improvement of Road by DBC From Lalmal-Sonaimuri Pucca Road to Vashkapalia Mosque Via Brick Field (Ch.0.00-397.00).	0.397	-	2,215,059.00		2,318,167.15			100%	-		
		Rehabilitation & widening of Road by DBC From Duria Bishnopur Complex to New Colony Road Via Paikpara (ch 0.00-1210.00) & Connecting F.F. Abdul Hossain Noni House Road (ch 0.00-150.00)	1.360	-	3,496,743.00		3,663,265.57			100%	80,640.00		
		Rehabilitation & widening of Kundra Road by DBC from Duria Pucca Road to Kundra Mosque (ch 0.00-770.00).	0.770	-	2,951,328.00		3,092,900.14			100%	90,048.00		
		Improvement of Road by DBC from Atiti Bazar Road to Duria Road Via Kundra GPS (ch 0.00-580.00).	0.580	-	3,650,665.00		3,820,598.76			100%	-		
		Improvement of Road by DBC from Duria Pucca Road to Paikpara Road Via Dighi (ch 0.00-520.00).	0.520	-	3,783,831.00		3,959,963.46			100%	-		
		Improvement of Road by DBC (a) From Duria Pucca Road to Duria Dighi Via Shaidullah B.Sc. House & Eidghah (ch 0.00-180.00) (b) Road from Duria Bishnopur Moddo Para Jashim Shop to Eidgah/Mosque Via Gofur Miah House (ch 0.00-210.00) (c) Road from F.F. Rahim Miah House to Duria Pacca Road In Front fo Kashem Dealer House (ch 0.00-106.00).	0.496	-	2,405,690.00		2,517,671.77			100%	-		
		Improvement of Road by CC (a) From Laksam-Sonaimuri Road (Bypass Road) to Girls School via Ekhra Madrasha beside Noakhali Railline (ch 0.00-266.00) (b) Connecting to Ex. MP Mr.Jalal House (ch 0.00-120.00).	0.386	-	1,851,246.00		1,937,419.12			100%	-		
		Rehabilitation of road by CC from Old main road to Chandpur railine via PDB office. (Ch. 0-160m).	0.160	-	1,053,581.00		1,102,623.84			100%	-		
		Rehabilitation of road by DBC from Dowlotgonj bazar main road to Mowsumi rice mill via Momotamayee hospital Road(Ch.0-437m) & connect. Sub- health center (Ch.0-60m).	0.498	-	1,582,699.00		1,656,371.60			100%	-		
		Improvement of Housing road From By Pass (Lalmal -Sonaimuri) Road to Bypass at Housing (ch 0.00-450.00).	0.450	-	2,572,847.00		2,692,609.72			100%	-		
	Total: Part-A-1 (UT)	20	11.429	0	63,659,914.00	-	66,639,000.94	10-07-16	10-07-017	100%	339,427.00	113,794,666.76	
		(UT+DR):Part-B-1: Drain	-	-	-		-				-		
		Construction of RCC Drain From Noakhali Rail Gate to Laksam-Atiti Bazar Road Via Pourashava Office. (Ch 0.00-506) & Connecting drain (ch 0.00-42.00).	-	0.548	3,395,216.00		3,553,258.93			100%	-		
		Construction of Drain beside Councilor Khalil House to Mosque at Kundra (Ch.0-215).	-	0.215	1,559,385.00		1,631,972.36			100%	-		
		Construction of Drain beside Hazi Mohammad Ali's house at Duria Bishnopur (Ch.0-211).	-	0.211	1,205,627.00		1,261,747.38			100%	-		
		Construction of RCC Drain from Momotamayee hospital to existing drain (Ch.0-130m).	-	0.130	1,127,116.00		1,179,581.80			100%	-		
		Construction of RCC Drain from Ekra Madrasha to Bypass (Ch.0-272m) & Connecting to Ex. MP Mr.Jalal House (ch 0.00-120.00)..	-	0.392	3,918,578.00		4,100,982.76			100%	-		
	Total: Part;B-1 (DR)	5	-	1.496	11,205,922.00	-	11,727,543.24	10-07-16	10-07-017	100%	-	-	
	Total:Part-A-1+B-1(UT+DR)	25	11.429	1.496	74,865,836.00	-	78,366,544.18	10-07-16	10-07-017	100%	339,427.00	113,794,666.76	
		(UT+DR):Part-A-2: Road	-	-	-		-				-		
	UGIIP-III-I/LAKS / UT+DR / 01 / 2015(Lot-01)	Rehabilitation & widening of Road by DBC From Rajghat Bridge to Laksam-Sreeang Road Via Mura Dharga (ch 0.00-960.00).	0.960	-	3,219,727.00		3,373,417.40			100%	81,984.00		
		Improvement of Road by DBC From Rajghat Kazi Para Pucca Road to Dopha Bari Pucca Road Via Kazi Para (ch 0.00-300.00).	0.300	-	1,676,273.00		1,754,301.35			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement road by DBC from Moddaffargong road to Chandpur rail Line via Jonualist Jilane house (ch. 0.00-430.00) & Connecting to Nasima com house (0.00-145.00).	0.575		3,842,193.00		4,021,042.14			100%	-		
		Improvement of Road by DBC From Laksam-Sreeang Road to Batakhali Pacca Road via Canadian house (ch 0.00-330.00m).	0.330	-	2,539,481.00		2,657,690.57			100%	-		
		Rehabilitation of Road by DBC (a) From Laksam-Sreeang Road to N.F. College Gate Via B.N High School (ch 0.00-940.00) (b) From N.F. College Road to N.F College Hostel (ch 0.00-120.00)	1.060	-	3,054,152.00		3,199,071.55			100%	59,136.00		
		Rehabilitation & widening of Road by DBC From Laksam-Monohargong Road to Laksam-Munshirhat Road (Gazi Mura Modda Para Road) (ch0.00-850.00) & connecting road (0.00-95.00).	0.945	-	3,814,582.00		3,996,587.75			100%	95,424.00		
		Improvement of Road by CC From Laksam-Monohargong Road to Safique Miah House road (Ch 0.00-150.00), Mobarak Miah House Road (Ch 0.00-100.00), b) Rashida Begum House Road (Ch 0.00-90.00), c) Jakir House Road (Ch 0.00-75.00), d) Khan Bari Road (Ch 0.00-65.00).	0.480	-	2,768,759.00		2,897,641.17			100%	-		
		Improvement of Road by CC From Laksam-Munshirhat Road to Gazimura Boro Bari (ch 0.00-96.00) & Gazi Mura Dakkin Para Jubiar's House Road. (Ch. 0.00-95.00).	0.191	-	1,187,891.00		1,243,185.80			100%	-		
		Rehabilitation & widening of Road by CC From Laksam-Sonaimuri Old Main Road (CC road) to Bypass Road Via Jagannath Bari (ch 0.00-400.00).	0.400	-	2,597,997.00		2,720,744.70			100%	38,976.00		
		Rehabilitation of Road by DBC From Vojhpara Mosque To Satbaria Rail Gate (ch 0.00-664m).	0.644	-	3,536,903.00		3,701,541.28			100%	-		
		Rehabilitation of Road by DBC From Laksam Chowddagram Road to CTG Rail Line Via Satbaria (ch 0.00-715.00m).	0.715	-	3,064,875.00		3,210,794.18			100%	69,888.00		
		Improvement of Road by DBC (a) From Laksam Nangalkot Road to Uttarkul Main Road (ch 0.00-325.00). (b) Uttarkul main road To CTG Rail Line Via Army House (ch 0.00-645.00).	0.970	-	5,580,310.00		5,840,848.27			100%	16,800.00		
		a) Rehabilitation of road by DBCFrom Lalmai-Sonaimuri Bypass Road (Tanshan House) to Chandpur Rail Gate Via Khanadani Market (ch 0.00-750m) (b) Improvement of Laksam Model College road (from Ali Mosque to Paikpara road) (Ch.0-660m).	1.410	-	7,509,603.27		7,863,080.09			100%	84,093.73		
	Total: part:A-2 (UT)	13	8.980	-	44,392,746.27	-	46,479,946.23	10-07-16	10-07-017	100%	446,301.73	-	
		(UT+DR):Part-B-2 : Drain					-				-		
		Construction of RCC Drain From Rajghat Dophia Bari Road to Dakatia River Via Bapari para(ch 0.00-169.00).	-	0.169	1,665,401.00		1,742,923.27			100%	-		
		Construction of RCC Drain From N.F College Hostel to existing drain (ch 0.00-140).	-	0.140	876,825.00		917,640.08			100%	-		
		Construction of RCC Drain From Upazila Office to Dakatia River at Puran Bazar (ch 0.00-395) & connecting drain. (Ch 0.00-120 & ch 0.00-168).	-	0.683	4,834,813.00		5,059,867.32			100%	-		
		Construction of drain beside Gazi Mura Modda Para Road (ch 0.00-206.00).	-	0.206	1,275,317.00		1,334,681.36			100%	-		
		Construction of RCC Drain From EX.MP Hero Miah House to Laksam-Monohargong Road (Ch 0.00-115.00).	-	0.115	624,087.00		653,137.45			100%	-		
		Construction of RCC Drain From REB Office Road to Jorpool Via Sharif Medical.(Ch 0.00-327.00 & Connecting Drain. Ch 0.00-50 & Ch 0.00-200.00)	-	0.577	4,597,117.00		4,811,106.88			100%	-		
		Construction of RCC Drain From R & H Office to Jarpool Via General Hospital.(Ch0.00-182.00) & Connecting Drain (Ch. 0.00-100.00).	-	0.282	2,049,739.00		2,145,151.71			100%	-		
		Construction of RCC Drain From Ashan House to Habu Miah House Be Site of Gonti School Road. (Ch0.00-201.00).	-	0.201	1,385,920.00		1,450,432.79			100%	-		
	Total: Part:B-2 (DR)	8	-	2.373	17,309,219.00	-	18,114,940.86	10-07-16	10-07-017	100%	-	-	
	Total:Part:A-2+B-2(UT+DR)	21	8.98	2.373	61,701,965.27	-	64,594,887.10	10-07-16	10-07-017	100%	446,301.73	-	
1	Pkg.UGIIP-III-I/LAKS /UT+DR /01/2015	46	20.409	3.869	136,567,801.27	M/s MBB &MRE (JV),BS Tower,Ground Floor,Noakhali Road, Laksham, Comilla	142,961,431.28	10-07-16	10-07-017	100%	785,728.73	113,794,666.76	
	14.Laksam	Part-A:Road		-	-								
	UGIIP-III-2/LAKS/UT+DR/01 /2016	Construction of Road by CC from Choudha Gram Road Infront of Primary School to Tipor Honda Garrage via Nasir & Jamal House (Ch 0.00-295.00m) and connectin road (Ch 0.00-55.00m)	0.350	-	3,205,310.82	M/s Paradise Traders & Moshir Rahman Chowdhury JV	2,628,794.31	19-03-2017	19-03-2018	50%	-	46,412,490.76	
		Construction of Road by CC from Sonaimuri Old Main Road to Dr. Jogesh Babur Bari Via Kaji Office & Dr. Jogesh Babor Clinic (Ch 0.00-200.00)	0.200	-	1,898,303.11		1,556,868.80			100%	-		
		Construction of Road by CC from Shahrear Cloth Store to Rajgate Bridge point via Patil Pattre (Ch 0.00-235.00)	0.235	-	1,993,469.41		1,634,918.22			100%	-		
		Improvement of road by DBC from Laksam -Noakali rail gate (Manik Mea Dokan) to Kashinagor Road point (Ch 0.00-180.00 & Ch 360.00-540.00)	0.360	-	1,916,992.50		1,572,196.66			70%	-		
		Construction of Road by CC Manohary Pattre Lane to Dhan Bazar (Ch 0.00-150.00)	0.150	-	1,234,298.91		1,004,176.03			100%	45,136.00		
	Sub-Total (Road)	5	1.295	0	10,248,374.75	0	8,396,954.03	00-01-00	00-01-00	84%	45,136.00	46,412,490.76	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		part-B:Drain		-	-								
		Construction of RCC Drain from Noakhali Rail Gate to East Side of Kucher Poll Bridge via Bypass Natun Bazer (Ch 0.00-800.00).	-	0.800	16,605,166.00		13,618,512.64			95%	-		
		Construction of RCC Drain (1.8mx1.8m) From Dr. Jogas Babur Khamar (Culvert) to Kuchar Pole (Be Site CTG. Rail Line). (Ch 0.00-635m).	-	0.635	17,060,714.96		13,992,125.24			25%	-		
		Construction of RCC Drain from Choudda Gram Road Infront of Primary School to Tipor Honda Garrage via Nasir house Jamal house (Ch 0.00-200.00).	-	0.200	2,402,817.44		1,970,639.72			95%	-		
		Construction of RCC Drain from Dr. Jogesh babor Bari Road & Shahrear Cloth Store to Rajgate Bridge point via Patil Pattre (Ch 0.00-140+140).	-	0.280	2,874,250.07		2,357,279.11			100%	-		
		Construction of RCC Drain from North Laksam Binod Babor Godown to Old Drain point (Ch 0.00-100.00).	-	0.100	1,191,421.30		977,128.81			100%	-		
		Construction of RCC Drain from Noakali rail gate (Manik Mea Dokan) to Kashinagor Road point (Ch 0.00-540.00).	-	0.540	6,461,618.09		5,299,412.70			100%	-		
		Construction of RCC Drain From Nowakhali Rail Gate (North Laksam By Pass) to Dr. Jogas Babur Khamar Side Ex. Culvert Via Bosu Miah Work Shop (Wast Side Nowakhali By Pass Road) . (Ch0.00-362m).	-	0.362	4,502,696.09		3,692,828.10			0%	-		
		Construction of RCC Drain Housing Estate Area at Uttar Laksam, (Ch 0.00-270.00+90+90+68+50+180+130=878m).	-	0.878	10,871,603.59		8,916,205.41			100%	-		
		Construction of RCC Drain From Arjun Babur Dokan,North Laksam Mosque,Shaherar Clota Stor And Tagur Bari To Dakatia River Via Kali Bari RCD,(Ch0.00-220+120+315+155=810m).	-	0.810	10,333,645.83		8,475,006.29			95%	-		
		Construction of RCC Drain From Laksam-Sreeing Road to Darga Road & Laksam-Kandirpar Road (Parchimgong Miah Para Drain) (Ch0.00-100.00+Ch0.00-190.00+Ch0.00-316.00m=606.00m).	-	0.606	7,634,228.49		6,261,113.99			95%	-		
	Sub-Total (Drain)	10	0	5.211	79,938,161.86	0	65,560,252.02	00-01-00	00-01-00	81%	-	-	
1	Pkg.total(UGIIP-III-2/LAKS/UT+DR/01 /2016)	15	1.295	5.211	90,186,536.61	M/s Paradise Traders & Moshir Rahman Chowdhury JV	73,957,206.04	19-03-2017	19-03-2018	81%	45,136.00	46,412,490.76	
	14.Laksam	Part-A:Road		-	-								
	UGIIP-III-2/LAKS/UT+DR/02 /2016	Construction of Road by CC from Laksam-Sonaimuri Old Main Road to South Laksam Shah para Road Via Jagernath Bari Mondir (Ch 0.00-175.00) Including 25m road side drain	0.175	-	2,795,742.21	M/s Paradise Traders & Moshir Rahman Chowdhury JV	2,302,749.20	19-03-2017	19-03-2017	90%	-	53,639,634.26	
		Construction of Road by CC from Laksam-Sonaimuri Main Road to South Laksam Dr. Monindrow Road (Ch 0.00-320.00m)	0.320	-	3,162,603.06		2,604,918.88			100%	-		
		Construction of Road by CC from Laksam-Jotikhola Road to Delower Hossain Bari & Khan Bari Via Gunti Govt. Primary School point (Ch 0.00-965.00)	0.965	-	8,650,649.38		7,125,219.16			95%	-		
		Construction of Road by CC from Laksam-Sonaimuri Old Main Road to Pratul Shah House Road (Ch 0.00-215.00)	0.215	-	1,840,376.12		1,515,849.58			100%	-		
		Construction of Road by CC from Jogenath Bari Road to Laksam Jomider Bari Via Durga Mondir. (Ch0.00-198m)	0.198	-	1,955,785.08		1,610,907.66			85%	-		
		Improvement of Road by DBC from a) Rajghat- Kandirpar Road to Chandpur Rail Line Via Mowlobi Para (Ch 0.00-665.00), b) Mowlobi Para Road to Thakur para Road (Ch0.00-250.00)	0.515	-	6,607,381.21		5,442,254.93			75%	-		
		Construction of Road by CC from Laksam-Sreang Road to Yajjal House Via Rejik Miah House.(Ch 0.00-310.00)	0.310	-	3,075,783.65		2,533,408.95			100%	-		
		Rehabitation of road by DBC from Laksam-Sreeing Road to Rajghat -Kandirpar Road Via Al-Amin School .(Ch 0.00-360.00)	0.360	-	1,234,766.44		1,017,031.34			80%	-		
		Construction of Road by CC from Bata Khali East Para pole to Kandirpar Main road (Ch 0.00-370.00)	0.370	-	3,164,736.57		2,606,676.18			95%	-		
		Construction of Road by CC from Bata Khali Kandirpar Domuria Road infront of Totol house to Fajlor Rahman house (Ch 0.00-200.00) & Connecting road(Ch 0.00-60.00)	0.260	-	2,228,877.17		1,835,843.49			100%	-		
		Construction of Road by CC from Batakhali Yakub Mea Bari to Mostafa Driver Bari (Ch 0.00-265.00) & connecting road (Ch 0.00-100.00)	0.365	-	3,122,074.48		2,571,537.00			100%	-		
		Construction of Road by CC from Bagbari Pucca Road to Charani para Molla Siraj mear bari point via Darga Mosque (Ch 0.00-230.00)	0.230	-	2,120,767.63		1,746,797.67			100%	-		
		Construction of Road by CC from Collage Para Sayed Ali House to Collage Para Pond Side Road.(Ch 0.00-90.00 & connecting road from Collage Road to Mobarak Chairman House Road.(Ch 0.00-80.00)	0.170	-	1,661,876.68		1,368,826.21			100%	-		
		Construction of Road by CC from Laksam-Monohargonj Road to Gazi Mura Modda Para Road Via Major Habib House (Ch 0.00-210)	0.210	-	2,250,458.91		1,853,619.57			100%	-		
		Improvement & Rehabilitation of road by DBC from Gajimura Madda Para via Meaji bari road to Chaldatali khall Par (Ch 0.00-375.00)	0.375	-	2,058,919.53		1,695,855.68			55%	-		
		Improvement & Rehabilitation of road by DBC from Patepur - Nangalkot Road to Paper Jasim House Road (Ch 0.00-315.00)	0.315	-	1,467,341.50		1,208,594.79			80%	-		
		Improvement of road by DBC from Damoycha Main Road to Nani Gopal Pall bari point via to Ano Mear Bari (Ch 0.00-615.00)	0.615	-	4,742,118.25		3,905,906.98			80%	-		
		Rehabitation of road by DBC from Laksam-Sonaimuri Road to Laksam-Nangalkot Road (Damoycha Main Road) (Ch 0.00-1020.00)	1.020	-	2,402,808.68		1,979,104.42			80%	-		
	Sub-Tota0l (Road)	18	6.988	0	54,543,066.55	0	44925102	00-01-00	00-01-00	90%	0	53,639,634.26	
		part-B:Drain		-	-								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC Drain From Laksam-Sonaimuri Main Road to South Laksam Dr. Monindrow Road (Ch 0.00-424).	-	0.424	4,790,318.95		3,945,608.11			100%	-		
		Construction of RCC Drain From Laksam-Sreang Road to Yajjal House Via Rejik Miah House.(Ch 0.00-146.00).	-	0.146	1,840,746.50		1,516,154.64			100%	-		
		Construction of RCC Drain From Miah para Late Hasam Comissioner House to Rajghat Dakatia Rever Via Dopa Bari Road (Ch 0.00-556.00).	-	0.556	7,203,244.12		5,933,045.11			90%	-		
		Construction of RCC Drain From (Nowab Para & Moslim Para) Momin Ali House to Dakatia Rever (Ch 0.00-580.00+Ch 0.00-120.00+Ch 0.00-40.00+Ch 0.00-116.00 =856m).	-	0.856	11,175,143.16		9,204,551.09			75%	-		
		Construction of RCC Drain From Laksam-Monohar gong Road to Gazi Mura Modda Para Road Via Major Habib House (Ch 0.00-210).	-	0.210	2,521,953.74		2,077,239.79			100%	-		
		Construction Of RCC Drain from Gajimura Madda para to Chaldatali khall Par via Meaji bari road (Ch 0.00-75.00).	-	0.075	781,049.19		643,321.26			95%	-		
		Construction of RCC Drain from Laksam - Manohar Gonj Road point to South para Khall via Monsir hat road (Ch 0.00- 684.00).	-	0.684	8,512,458.63		7,011,396.57			100%	-		
		Construction of RCC Drain from East Laksham Mostafa Dr. Bari to Jar poll (Ch 0.00-360.00).	-	0.360	4,467,266.86		3,679,522.08			100%	-		
	Sub-Tota0l (Drain)	8	0	3.311	41,292,181.15	0	34010839	00-01-00	00-01-00	95%	0	-	
1	Pkg.total(UGIIP-III-2/LAKS/UT+DR/02/2016)	26	6.988	3.311	95,835,247.70	M/s Paradise Traders & Moshir Rahaman Chowdhury JV	78,935,940.34	19-03-2017	19-03-2017	92%	-	53,639,634.26	
		Part-A:Road	-	-	-								
	UGIIP-III-2/LAKS/UT+DR/03/2016(T.ID :70831)	Improvement of Road by DBC from Kundra Belal shop to Freedomfighter Bozbur house to Duria Rafiqul Islam House Mosque to Primary School point road (Ch 0.00-610.00)	0.610	-	4,054,546.32	M/s Paradise Traders & Moshir Rahaman Chowdhury JV	3,397,405.63	24-09-17	23-09-18	50%	-	9,869,328.73	
		Improvement of Road by DBC from Kundra Pacca road infront of kundra primary school to south dorbes para (kundra bazar) Point road (Ch 0.00-800.00)	0.800	-	5,472,809.71		4,585,803.94			45%	-		
		Rehabilitation & Widening of road by DBC from Misree Jame Mosjeed to Dorbeshpara bazar Via Railway School (Ch 0.00-2720.00)	2.720	-	9,996,957.29		8,351,715.23			50%	154,156.80		
		Improvement of Road by DBC from Paik Para Mozumder pond (south para) to Paik para Main road (Soman Shop) point via Kashem Mia house (Ch 0.00-400.00)	0.400	-	2,804,597.01		2,350,041.88			35%	-		
		Improvement of Road by DBC from Paik para (south para) pucca road to south Paik para Mosque road via Safique Mia house (Ch 0.00-320.00)	0.320	-	2,029,035.60		1,700,179.61			25%	-		
		Improvement of Road by DBC from Paik Para (south Para) road to Mohori Bari Point via Malek Mia house, Chara bari & Uttar Para Amir Mia house (Ch 0.00-610.00)	0.610	-	4,144,180.34		3,472,512.21			0%	-		
		Improvement of Road by DBC from Kadra Pacca Road to Choddagram Road infront front of to Kadra Gov.Primary School Via Mowlovi Degi (Ch 0.00-380.00)	0.380	-	3,028,792.60		2,537,900.97			30%	-		
		Rehabilitation of road by DBC from a) Chaddogram Pacca Road to Nangolkot Pacca Road Via Vojpara (Ch0.00-1360.00) and improvement of Road by DBC from b) Nangolekot Pacca Road to Vojpara Pacca Road Via Khalaque Miah House (Ch0.00-270.00)	1.630	-	4,694,603.16		3,933,725.24			35%	-		
		Rehabilitation of Road by DBC from Chaddogram Pacca Road to Jukthikhola Pacca Road Via Abul Khair House (Ch 0.00-610.00) & Improvement of connecting Road by DBC from Main road ch 33m to Jukthikhola Pacca Road (Ch 0.00- 450)	1.060	-	3,767,429.90		3,156,823.61			35%	-		
		Improvement of Road by DBC from Ctg. Rail Line Road to Nangulkot Road. Via Satbaria Mosque & Motin Miah House (Ch 0.00-480.00)	0.480	-	2,498,695.25		2,093,719.16			0%	-		
		Improvement of Road by DBC from A) Nasratpur Infront of Itali house to Nabi Mosjeed to North Kader bari Point (Ch 0.00-310.00) B) Improvement of Road by DBC fromNasratpur Biplob house to Dakatia Nadi point (Ch 0.00-300.00)	0.610	-	3,771,861.52		3,160,536.97			35%	-		
		Improvement of Road by DBC from Misree Rajib Shop to Ekdor Market Point via Amin Market (Ch 0.00-600.00)	0.600	-	4,177,825.03		3,500,703.94			45%	-		
		Improvement of Road by DBC from Shree pur Main Road Shamsul Alam House to Delor bari Point (Ch 0.00-540.00)	0.540	-	3,148,833.31		2,638,486.07			35%	-		
		Rehabilitation of road by DBC from Laksam-Sonaimuri Road To Chonati Road Via Ali Asraf Guarder bari (Ch 0.00-1180.00)	1.180	-	2,555,708.35		2,141,491.86			55%	-		
		Improvement of Road by DBC from Shreepur Hossen Mear Bari to Baro Bari Mosjeed Point (Ch 0.00-330.00)	0.330	-	1,614,572.96		1,352,891.01			60%	-		
		Improvement of Road by DBC from south Benoy road Bridge Ending point to Kadir & Kalam Bari point via to East Side Khal par (Ch 0.00-310.00)	0.310	-	4,480,754.21		3,754,535.86			20%	-		
		Improvement of Road by DBC from Tita Mear Dhokan to West side Khal Bridge point (Ch 0.00-350.00)	0.350	-	2,031,174.57		1,701,971.90			35%	-		
		Improvement of Road by DBC from Maddoy para Ahid Mear bari to Bangabando Store to Pucca Road point (Ch 0.00-320.00) & connecting road (Ch 0.00-220.00)	0.550	-	3,021,615.72		2,531,887.28			35%	-		
		Rehabilitation of road by DBC from Laksam Atiti Bazar Road to Gopalpur Madrasha point via Konoksree Main Road (Ch 0.00-1130.00) & Uttar Binoi Connecting Road (Ch 0.00-510.00)	1.640	-	3,908,119.31		3,274,710.78			35%	-		
	Sub-Tota0l (Road)	19	15.120	0	75,502,112.16	0	59637043	24-09-17	23-09-18	35%	154157	9,869,328.73	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		part-B:Drain	-	-	-		-				-		
		Construction of RCC Drain from Barotofa Dulal Miah house to rail way Raning Room Via North side of Rail way High School (Ch 0.00-400.00).	-	0.400	4,956,276.35		4,152,987.74			80%	-		
		Construction of RCC Drain from Chaddogram Pacca Road to Nangolkot Pacca Road Via Vojpara (Ch 0.00-140.00)	-	0.140	1,852,044.36		1,551,874.23			95%	-		
		Construction of RCC Drain from Nasratpur Biplob house to Dakatia Nadi point (Ch 0.00-300.00).	-	0.300	3,679,336.80		3,083,008.20			95%	-		
		Construction of RCC drain from Benoy Kalo Miah house to komar dogra bridge via omar ali bari (Ch 0.00-440.00+22.00 =462.00m).	-	0.462	5,613,352.05		4,703,567.88			95%	-		
	Sub-Total (drain)	4	0	1.302	16,101,009.56	0	13,491,438.04	00-01-00	00-01-00	91%	-	-	
1	Pkg.total(UGIIP-III-2/LAKS/UT+DR/03/2016)	23	15.120	1.302	87,303,121.72	M/s Paradise Traders & Moshir Rahman Chowdhury JV	73,128,481.17	24-09-17	23-09-18	45%	154,156.80	9,869,328.73	
		Component: 01 (Sanitary Landfill)					-				-		
	UGIIP-III-2/AF/LAKS/SWM+SN/01/2017	Construction of 11257sqm sanitary landfill.			22,426,886.43	M/s RINA Enterprise,904 Batakhali, Ward no-4, Laksham, Comilla	22,361,795.88	28-06-18	28-06-19	0%	-		
		Construction of 01 number Landfill Gate			48,478.40		48,337.70			0%	-		
		Construction of 565 meter Landfill Fence			622,949.31		621,141.30			0%	-		
		Construction of 01 number Dump truck cleaning facility.			806,147.74		803,808.02			0%	-		
		Installation 01 number of tube well .			50,246.84		50,101.01			0%	-		
		Construction of 01 number control building.			2,424,550.38		2,417,513.50			0%	-		
		Environmental mitigation enhancement works.			490,000.00		488,577.85			0%	-		
	Sub-Total (SLS)	7	0	0	26,869,259.10		26791275.25			0%	0	-	
		Component: 02 (Fecal Sludge Treatment Plant)			-		-			0%	-		
		Construction of 06 numbers Sreening Chamber			284,914.83		284,087.91			0%	-		
		Construction of 03 numbers planted drying bed .			6,748,836.59		6,729,249.14			0%	-		
		Construction of 01 number settler and anaerobic filter .			684,906.21		682,918.38			0%	-		
		Construction of 01 number polishing pond .			534,945.84		533,393.24			0%	-		
	Sub-Total (FSTP):	4	0	0	8,253,603.47		8,229,648.67			0%	-	-	
1	PKG.Total(UGIIP-III-2/AF/LAKS/SWM+SN/01/2017)	11	0	0	35,122,862.57	M/s RINA Enterprise,904 Batakhali, Ward no-4, Laksham, Comilla	35,020,923.92	28-06-18	28-06-19	0%	-	-	
	UGIIP-III-2/AF/LAKS/WS/01/2017	Construction and Installation of 3 nos Production Tube-wells with pump house ,Installation of18,000m distribution Pipeline(Distribution = 160mm dia.=15,500 meter and Transmission=225mm dia.=2,500 meter)/2,000 nos water metering in different places and Construction 01 nr. Overhead Tank (Capacity 680 m3) of Laksham Pourashava, Comilla.			-								
		Sub-Component: 01 : Production Tube-Well			-								
		(A) Installation of 03 nr. Test and 03 nr. Observation Well			886,193.96		-			0%	-		
		(B) Installation of 03 nr. Production Wells			7,742,843.54		-			0%	-		
		(C) Construction of 03 nr. Pump houses			2,716,945.24		-			0%	-		
		(D) Construction of Boundary wall for 03 Pump Houses			2,727,373.74		-			0%	-		
		(E) 03 sets Mechanical works of Pump-motor			2,746,731.00		-			0%	-		
		(F) 03 sets Electric works for Pump and Pump houses			1,374,635.94		-			0%	-		
		(G) 01 set Rehabilitation works for PTW			3,017,586.00		-			0%	-		
	Sub-total(C-1)	19	-	-	21,212,309.42	-	-			0%	-	-	
		Sub-Component: 02 :Pipeline			-		-				-		
		Installation of 18,000 meter Pipeline (Distribution = 160mm dia.=15,500 meter and Transmision=225mm dia.=2,500 meter)			31,412,423.90		-			0%	-		
	Sub-total(C-2)	1	-	-	31,412,423.90	-	-	-	-	0%	-	-	
		Sub-Component: 03 :Domestic Water Meter			-		-				-		
		Supply and Installation of 2,000 nr. Domestic Water Meter (13 mm dia.= 60 nr.,20mm dia=1,335 nr. and 25mm dia=605 nr.)			20,182,829.00		-			0%	-		
	Sub-total(C-3)	1	-	-	20,182,829	-	-			0%	-	-	
		Sub-Component: 04 :Construction of Overhead Tank (OHT)			-		-				-		
		01 nr. Overhead Tank (Capacity 680 m3)			21,099,674.81		-			0%	-		
	Sub-total(C-4)	1	0	0	21,099,674.81	0	0			0%	0	0	
1	UGIIP-III-2/AF/LAKS/WS/01/2017	22	0	0	93,907,237.13	0	0			0%	0	0	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
6	Pourashava Total=	143	43.812	13.693	538,922,807.00		404,003,982.75			76%	985,021.53	223,716,120.51	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Nabinagar													
Pourashava Code : 219													
	15.Nabinagar												
	UGIIP-III-I/NABI/ UT+DR / 01 / 2015	Construction of road by CC from H/O Modon Mia on Alamnoger-Modhapara. Jame-e-Mosque road to H/O Moinuddin Master,(ch 0+000 to 0+605m).	0.605	-	7,662,249.95	Seven Star Electronics, Hamida Manjil, Thanapara, Tangail	8,182,896.62	15-03-2016	15-03-2017	100%	-	93,227,858.00	
		Construction of road by CC from CNG station on Companigong-Nobinogor road towards upto H/O Moti Mia. (Ch 0+000 to 0+555m) & Connecting road -01 from main road ch 350m near H/O Modon Bapari to Aliabad khal in front of Nabinogor Govt. College, (ch 0+000 to 0+337m) & Connecting road-02 from H/O Hamid Mia to CC road connecting towards Companigong-Nobinogor road (ch 0+000 to 0+145m)	1.037	-	7,881,807.05		8,417,372.53			100%	-		
		Construction of road by CC from Aliabad-Bridge S/S to the H/O Aziz Bapari (ch 0+00 to 0+440.6m) & Connecting road from main road to Companigong-Nobinogor road. ch (0+000 to 0+143m) at Aliabad-Bridge.	0.584	-	4,603,198.35		4,915,983.75			100%	-		
		Rehabilitation of RCC road by CC from Manubabu Ghatla to the H/O Din Mohammed (ch 0+000 to 0+465m) & a link road from H/O Habibmia to the Court of Assist Judge. (ch 0+000 to 0+360m).	0.825	-	3,583,571.58		3,827,073.77			100%	-		
		Construction of road by CC from Companigonj-Nabinogor road to again Companigonj-Nabinogor road, (ch 0+00 to 1+125m).	1.125	-	7,380,027.33		7,881,497.09			100%	-		
		Construction of road by CC from Shippur-Radhikapur road H/O Shishu Mia to the H/O Abul Hossain on Shibpur Radhikapara road,(ch 0+000 to 0+371m) & Connecting road from Kari-shah Mazar to the slop of Manik Mia on Shibpur-Radhikapur road (ch 0+000 to 0+255m).	0.626	-	4,753,471.30		5,076,467.68			100%	-		
		Rehabilitation of existing road by CC from H/O Jahangir on Companygonj-Nabinogor road, to the H/O of Chandana Rishich (Ch.0+000 to 0+475m). and Connecting road from main road H/O Satter Mis to the H/O Bachu Mia on Companygonj-Nabinogor road. (ch 0+000 to 0+255m).	0.73	-	4,177,668.71		4,461,539.55			100%	-		
		Construction of road by CC from Companygonj-Nabinogor road to the H/O Aziz Mia (ch 0+000 to 0+672m)	0.672	-	8,060,029.40		8,607,705.02			100%	-		
		Construction of road by CC from Hasan Shah Mazar to Companygonj-Nabinogor road.(ch 0+000 to 0+595m)	0.595		5,100,712.65		5,447,303.93			100%	-		
	Sub-Total (Road)	9	6.799	0.00	53,202,736.32	0.00	56,817,839.94	15-03-2016	15-03-2017	100%	-	93,227,858.00	
		Construction of RCC drain from Issamoni girls high school to Mohila Madrasa.(Ch 0+000 to 0+910m).	-	0.91	16,635,500.47		17,765,875.75			100%	-		
		Construction of RCC drain from existing drain near T&T office beside Uturpara road to Gopinathpur khal ,(ch 0+000 to 0+876m).	-	0.876	10,122,112.59		10,809,905.89			100%	-		
		Construction of RCC drain from H/O Habib Mia to Manubabu Ghatla on Titas rivers. (Ch 0+000 to 0+320m).	-	0.32	2,151,875.79		2,298,094.85			100%	-		
		Construction of a RCC drain from H/O Modon Baparia to existing RCC drain (ch. 0+000 to 0+337m).	-	0.337	2,252,772.73		2,405,847.69			100%	-		
		Construction of drain from Shippur-Radhikapur road H/O Shishu Mia to the H/O Abul Hossain on Shibpur Radhikapara road, (ch 0+000 to 0+371m) & Connecting drain from Kari-shah Mazar to the slop of Manik Mia on Shibpur-Radhikapur road (ch 0+000 to 0+255m).	-	0.626	4,072,899.19		4,349,650.98			100%	-		
		Construction of Box-culvert at ch 0+075m on Alamnoger-Modhapara road. (Size- 2 X 3m X 3m)	-	0	872,651.15		931,947.43			100%	-		
	Sub-Total (Drain)	6	0	3.069	36,107,811.92	0	38,561,322.59	15-03-2016	15-03-2017	100%	-	-	
1	UGIIP-III-I/NABI/ UT+DR / 01 / 2015	15	6.799	3.069	89,310,548.24	Seven Star Electronics, Hamida Manjil, Thanapara, Tangail	95,379,162.53	15-03-2016	15-03-2017	100%	-	93,227,858.00	
	15.Nabinagar	Part-A:Road		-									
	UGIIP-III-2/NABI/ UT+DR /01/ 2016	Construction of road from H/O Dr. Amjad to H/O Haji Karamat Ali via Bijoypara Mosque by CC. ch. 0.00-775.00m. and connecting road from Main road to Bijoypara Mosque by CC. ch. 0.00-120.00m.	0.895	-	8,522,551.43	R-TA Enterprise & Pioneer Construction Ltd.	7,734,284.66	25-04-2017	25-04-2018	75%	-	40,253,041.38	
		Construction of Road from C & B road to Sattar Mia House Mosque Via Lil Mia Bapari by CC. ch. 0.00-198.00m and Construction of connecting road from Hasan Ali Sha Mazar to Shoudagar Para by CC. ch. 0.00-300.00m.	0.498	-	6,068,286.54		5,507,019.34			75%	-		
		Construction of road from Majikara Nupur Cinema Hall to H/O Kayum Mia by CC. ch. 0.00-660.00m	0.660	-	7,946,285.88		7,211,319.00			25%	-		
		Construction of road from Poddopara H/O Rohis mia to H/O Babul Mia.by CC. ch. 0.00-750.00m.	0.750	-	15,481,668.44		14,049,739.89			90%	-		
		Construction road from Narayanpur R&H to Dana mia House via H/O Faruk Mia by CC. ch.0.00- 455.00m and connecting road from Stadium Corner to Sawal Shah road by CC. 0.00-116.00m.	0.571	-	5,931,592.43		5,382,968.32			95%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of road from Govt. hospital to the Titas River via S.R Mosque by CC. ch.0.00-285.00m and connecting road from SR Mosque to Gold Market by CC. ch.0.00-120.00m.	0.405	-	4,234,775.81		3,843,093.45			85%	-		
		Construction of road from Dolabari C & B Road to Nabipur Govt.Primary school Via East side of Kali Mondir by CC. ch. 0.00-412.00m.	0.412	-	4,557,699.49		4,136,149.32			100%	-		
		Construction & widening of road from Nabinagar Eichhamoye girls school to Alamnagar uttarpara by CC. ch. 0.00-1150.00m	1.150	-	10,541,231.65		9,566,253.36			95%	-		
	Sub-Total (Road)	8	5.341	-	63,284,091.67	-	57,430,827.34			80%	-	40,253,041.38	
		part-B:Drain	-	-	-		-				-	-	
		Construction of road side RCC drain from Govt. Hospital to the Titas river via S.R Mosque (ch. 0.00-405.00m)	-	0.405	4,466,627.07		4,053,500.36			40%	-	-	
		Construction of New RCC drain Majikar Nupur Cinema Hall to Titas river via H/O Moti Mia and CNG stand. (ch. 0.00-470.00m)	-	0.47	6,013,194.06		5,457,022.46			90%	-	-	
		Construction of road side RCC drain from C & B road to Sattar Mia house mosque via Lil Mia Bapari (ch. 0.00-520.00m)	-	0.52	3,737,640.74		3,391,939.34			95%	-	-	
	Sub-Total: Drain	3	-	1.395	14,217,461.87	-	12,902,462.16			75%	-	-	
1	Pkg.total(UGIIP-III-2/NABI/ UT+DR /01/ 2016)	11	5.341	1.395	77,501,553.54	R-TA Enterprise & Pioneer Construction Ltd.	70,333,289.50	25-04-2017	25-04-2018	79%	-	40,253,041.38	
		Part-A:Road	-	-	-								
	UGIIP-III-2/NABI/ UT+DR /02/ 2016	Construction & widening of road from Govt. Hospital to House Sister of V.P Abdur Rahman via H/O Ainul Mia by CC. ch. 0.00-330.00m	0.330	-	3,348,716.94	Mohammad Enus & Brothers (Pvt) Ltd.	2,912,222.33	26-04-2017	26-04-2018	25%	-	43,791,301.96	
		Construction of road from Nabinagar West para H/O Saidur Commander to Luknath mondhir road by CC. ch.0.00-600.00m.											
		Connecting road-1 from H/O Ali Ahamed to H/O Molovi Osman by CC. ch. 00-220.00m. & Connecting road-2 from H/O Manik Bishas to H/O Shek Babi Mosque by CC. ch.0.00-160.00m.	0.980	-	8,702,244.13		7,567,934.26			70%	-		
		Construction of road from Volachang New Bazar to Gonnin Para H/O Aziz Mia Via H/O Gafur Mia & Anil Pal road by CC. ch. 0.00-755.00m	0.755	-	9,311,917.67		8,098,138.79			95%	-		
		Construction & widening of Alamnagar Southpara Golam Mostofa House to Alamnagar Northpara Lapang River Road by CC.Ch. 0.00-2242.00m . and Construction of connecting road from Alamnagar Northpara Shanti Kutir to H/O Gulgar Mia Road by CC.ch. 0.00-340.00m	2.582	-	30,967,455.60		26,930,946.17			95%	-		
		Construction of road from Narayannpur C&B road to Sha-Shab Bari Mosque by CC. Ch. 0.00-270m and connecting road from Khalek Dr. House to Jahor Mia House via Sha-Shab Bari Mazar road by CC. Ch. 0.00-390.00m	0.660	-	8,265,368.56		7,128,718.13			95%	454,832.00		
		Construction of road from volachang Gunin para H/O Aziz Mia to Shuhata LGED road via Valanagar Bridge by CC. Ch 0.00-917.00m and Connecting road from Jamal Mia House to Debu Thakur House via H/O Kamal Mia by CC. Ch 0.00-300.00m	1.217	-	16,701,874.66		14,524,838.37			100%	-		
	Sub-Total (Road)	6	6.524	-	77,297,577.56	-	67,162,798.05			80%	454,832.00	43,791,301.96	
		Part-A:Drain											
		Construction of road side RCC drain from Nabinagar West para H/O Saidur Commander to Luknath Mondir ch.0.00-530.00m and Connecting drain-1 from H/O Ali Ahamed to H/O Molovi Osman. ch. 00-220.00m. & Connecting drain-2 from H/O Manik Bishas to H/O Shek Babi Mosque. ch.0.00-160.00m.	-	0.910	6,597,175.17		5,737,254.35			65%	-		
	Sub-Total (drain)	1	-	0.910	6,597,175.17	-	5,737,254.35			65%	-	-	
1	Pkg.total(UGIIP-III-2/NABI/ UT+DR /02/ 2016)	7	6.524	0.910	83,894,752.73	Mohammad Enus & Brothers (Pvt) Ltd.	72,900,052.40	26-04-2017	26-04-2018	79%	454,832.00	43,791,301.96	
		Part-A:Road	-	-	-		-				-		
	UGIIP-III-2/NABI/ UT+DR /03/ 2016	Construction of road from Nabinagar Uttarpara Karim shah Mardhasa to Momtola Mosque by CC. ch. 205.00-2130.00m. and Construction of connecting road from Imam Bari to Bhuiayi Kutir Via T&T by CC. ch. 0.00-1060.00m.	2.985	-	55,889,189.00	Mohammad Enus & Brothers (Pvt) Ltd.	46,936,932.75	26-04-2017	26-04-2018	90%	-	35,192,608.88	
		Construction of road from Aliabad Tanjab ali Market to Aliabad Gopalpur road at the End of Pourashava by CC. Ch.00-321.00m. Connecting road-1 from H/O Malek Mia to H/O Khokon Mia by CC. Ch. 00-270.00m. & Connecting road-2 from Munnaf Mia House to Chargram Girls School by CC. ch.0.00-235.00m.	0.826	-	24,383,627.89		20,477,890.68			75%	-		
	Sub-Total (Road)	2	3.811	-	80,272,816.89	-	67,414,823.43			83%	-	35,192,608.88	
		part-B:Drain	-	-	-		-				-		
		Construction of road side RCC drain from Aliabad Tanjab ali market - Aliabad Gopalpur road at the End of Pourashava (ch. 0.00-268.00m)	-	0.268	1,558,153.50		1,308,570.54			5%	-	-	
	Sub-total(drain)	1	-	0.268	1,558,153.50	-	1,308,570.54			5%	-	-	
1	Pkg.total(UGIIP-III-2/NABI/ UT+DR /03/ 2016)	3	3.811	0.268	81,830,970.39	Mohammad Enus & Brothers (Pvt) Ltd.	68,723,393.97	26-04-2017	26-04-2018	81%	-	35,192,608.88	
		Water Supply			56	-	-				-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-Z/NABI/ WS /01/ 2016	Component-01: Production Tube well			-		-				-		
		PART-A: Installation of 3 no Test Tube-well (TTW), Average depth=275m.			366,952.56		-			5%	-		
		PART-B: Installation of 3 no Production TWs, Size: 350X150mm, Average depth:275m			7,701,332.27		-			0%	-		
		PART-C: Construction of 3 no.Pump House (Civil works)			2,127,248.16		-			0%	-		
		PART-D:Construction of 3 no Pump House (Sanitary work)			204,900.51		-			0%	-		
		PART-E: Construction of 3 no Pump House (Boundary wall)			2,146,147.09		-			0%	-		
		PART-F: Mechanical works3 no.			2,916,804.00		-			0%	-		
		PART-G: Electrical works 3 no.			2,149,959.00		-			0%	-		
		Component -02: Pipeline:PART-A:Construction of pipeline 21620m			40,815,941.61		-			0%	-		
		PART-B Supply of water meter(3000no)			19,695,729.00		-			0%	-		
		PART-C Construction of Service connection(3000no.)			11,580,900.00		-			0%	-		
		Component-03: Construction of office of the Assistant Engineer (Water Supply)(PART-A Civil works)			3,838,090.16		-			0%	-		
		PART-B Sanitary works			183,050.56		-			0%	-		
		PART-C Electrical works			180,012.00		-			0%	-		
		Component -04: O & M :PART-A Supply of O & M tools(3set)			144,189.00		-			0%	-		
	PART-B O & M of Pipeline			360,000.00		-			0%	-			
	Comp-05: Environmental Mitigation Enhancement works			400,000.00		-			0%	-			
1	Pkg.total(UGIIP-III-Z/NABI/ WS /01/2016)	16	0	0	94,811,255.92		0			0%	0	-	
		SWM			-								
	UGIIP-III-Z/NABI/ SWM+SN /01/2017 (T.ID:123260)	Construction of 7194.218 m2 sanitary landfill.			35,034,839.68	MZE & MSC (JV)	29,403,783.54			0%	-		
		Construction of 1 no Land fill gate .			53,808.11		45,159.68			0%	-		
		Construction of 475.02 m landfill fence.			527,683.87		442,870.65			0%	-		
		Construction of 1 no Dump truck cleaning facility.			923,120.79		774,750.05			0%	-		
		Details of tube well & monitoring well.			133,685.92		112,198.94			0%	-		
		Construction of 1 no control building.			2,446,731.17		2,053,474.61			0%	-		
		Environmental mitigation enhancement works.			425,000.00		356,690.89			0%	-		
	Sub-Total (SWM)	7	0	0	39,544,869.54	0	33188928.36			0%	0	-	
		Sanitation											
		Construction of 6 nos FSTP (screening chamber).			292,950.26		245,865.15			0%	-		
		Construction of 3 nos FSTP (planted drying bed).			6,780,639.55		5,690,805.48			0%	-		
		Construction of 1 no FSTP (settler and anaerobic filter).			696,552.39		584,597.39			0%	-		
		Construction of 1 no FSTP (polishing pond).			524,029.49		439,803.63			0%	-		
	Sub-Total (FSTP)	4	0	0	8,294,171.69	0	6961071.643			0%	0	-	
1	pkg.total(UGIIP-III-Z/NABI/ SWM+SN/01/ 2017 (T.ID:123260)	11	0	0	47,839,041.23	MZE & MSC (JV)	40,150,000.00			0%	-	-	
6	Pourashava Total=	63	22.475	5.642	475,188,122.05		347,485,898.40	00-01-00	00-01-00	76%	454,832.00	212,464,810.22	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Khagrachari													
Pourashava Code : 261													
	16.Khagrachari	Lot-01(UT+DR):Part-A: Road					-				-		
	UGIIP-III-I/KHAG / UT+DR / 01 / 2015(Lot-01)	Rehabilitation & widening of road starting from Culvert of Pankhaiyapara Road up to APBN Gate. (ch-0+000 to 1+083)m and Connecting road starting from main road chainage 650 to khal (ch-0+000 to 0+016)m by DBC. including Footpath.	1.099	-	19,132,064.01	M/s. Selim & Brothers and M/s.Rip Enterprise (JV)	20,371,620.16	14/03/2016	14-03-2017	100%	-	53,426,412.42	
		Improvement of connecting road by HBB starting from end of Existing HBB road and just infront of H/O Shilip Paul to the Anondonagar H/O Rabon Kormokar (ch-0+000 to 0+210)m & 2 nos. connecting road starting from main road to Proposed CC road (ch-0+000 to 0+098)m, (0+000 to 0+093)m at Anondonagar area.	0.401	-	1,356,573.72 57		1,444,465.40			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of connecting road by HBB starting from end of Existing HBB road and infront of H/O Shilip Paul up to Rupnagar HBB Road. (ch-0+000 to 0+353)m	0.353	-	1,570,967.92		1,672,750.09			100%	-		
		Construction of connecting road by CC starting from Existing Box Culvert of APBN road up to end of HBB road infront of H/O Shilip Paul to (ch-0+000 to 0+354)m	0.354	-	3,321,047.35		3,564,059.76			100%	429,754.08		
		Rehabilitation of connecting road by CC starting from Existing Box Culvert of Pankhaiyapara Road via Anondonagar Kali Mondir up to Sluice Gate (ch-0+000 to 0+932)m	0.932	-	8,436,849.67		8,983,468.63			100%	-		
	Total: Lot-01 (UT)	5	3.139	0	33,817,502.67	0	36,036,364.04	14/03/2016	14-03-2017	100%	429,754.08	53,426,412.42	
		Lot-01(UT+DR):Part-B: Drain	-	-	-		-				-		
		Construction of RCC Drain starting from APBN Road up to Anandanagar Canal. (Ch 0+000 to 0+676)m	-	0.676	3,715,847.93		3,956,595.72	14/03/2016	14-03-2017	100%	-		
		Construction of Drain (Part-A) Starting from Pankhiyapara existing Culvert to Primary Drain. (Ch 0+000 to 0+501m..	-	0.501	5,708,691.58		6,078,554.64			100%	-		
		Construction of Drain (Part-B) Starting from H/O. Rabon Kormokar to Primary Drain. (Ch 0+000 to 0+431)m.	-	0.431	2,998,989.03		3,193,291.92			100%	-		
		Construction of Drain (Part-C) Starting from H/O. Mridul Babu Via Kali Mondir to Part A secondary Drain. (Ch 0+000 to 0+405)m	-	0.405	3,811,547.37		4,058,495.48			100%	-		
		Construction of Drain (Part-D) Starting from H/O. Kanchankor to Part-C Tertiary Drain. (Ch 0+000 to 0+120)m	-	0.120	523,966.71		557,914.23			100%	-		
	Total:Lot -01 (DR)	5	0	2.133	16,759,042.62	-	17,844,851.99	14/03/2016	14-03-2017	100%	-	-	
	Total: Lot-01 (UT+DR)	10	3.139	2.133	50,576,545.29	M/s. Selim & Brothers and M/s.Rip Enterprise (JV)	53,881,216.03	14/03/2016	14-03-2017	100%	429,754.08	53,426,412.42	
		Lot-02(UT+DR):Part-A: Road	-	-	-		-				-		
	UGIIP-III-I/KHAG / UT+DR / 01 / 2015(Lot- 02)	(a) Rehabilitation & widening of road by CC starting from Pankhaiyapara Road to Milonpur road via Bouddhaya Mondir. (ch-0+000 to 0+570)m. (b) Improvement of connecting road starting from Pankhaiyapara road to main road.(ch-0+000 to 0+254)m © Improvement of connecting road starting from main road ch 172 to Khal Ghat. (ch-0+000 to 0+098)m	0.899	-	8,338,191.42	M/s.Sikder Enterprise & S. Ananta Bikash Tripura (JV)	8,888,289.62	14/03/2016	14-03-2017	100%	-	74,915,206.24	
		Part A : Rehabilitation of road by CC starting from Pankhaiyapara road up to Khagrachari Khal Ghat (0+000 to 0+100)m and connecting road just infront of H/O Afer up to Pankhaiyapara road under Milonpur area (ch-0+000 to 0+70)m. Part B : Rehabilitation of connecting road by CC starting from Pankhaiyapara road up to infront of Hotel Gairing (ch-0+000 to 0+236)m	0.406	-	3,327,192.83		3,546,698.80			100%	-		
		Rehabilitation of connecting road by RCC starting from the Existing CC road infront of H/O Banker Mohsin via Primary School cum Kali Mondir up to Existing CC road (ch-0+000 to 0+254)m & connecting road start from Pankhaiyapara Khal to main road (ch-0+000 to 0+264)m	0.518	-	4,877,558.31		5,199,347.04			100%	-		
		Rehabilitation of road by DBC starting from Khagrachari main road via bank of Changli river .(ch-0+000 to 0+287)m. and connecting near Changi River to Bus Terminal.(ch-0+270 to 0+539)m with 2 nos. of connectin road (a) starting from the infront of H/O All-Osmani up to Mushlimpara road (ch-0+000 to 0+78)m & (b) starting from the infront of H/O Abdul Jalil up to existing HBB road (ch-0+000 to 0+118)m	0.752	-	6,670,852.00		7,110,950.27			100%	-		
		Rehabitation of Hospital Road starting from Khagrachari Police Station via Mollapara connecting Road to Khagrachari Hospital by seal coat. (ch 0+000 to 0+932)m	0.932	-	1,742,747.41		1,857,722.25			100%	-		
	Total:Lot-02 (UT)	5	3.507	0	24,956,541.97	0	26,603,007.97	14/03/2016	14-03-2017	100%	-	74,915,206.24	
		Lot-02(UT+DR):Part-B : Drain	-	-	-		-				-		
		Construction of RCC Drain within Kollonpur area Starting from Pankhiyapara Road Via H/O. Milton Burua up to Khagrachari Khal. Ch 0+000 to 0+407m) and Connecting Drain (a) starting from Bouddhaya Mondir up to Khal. (Ch 0+000 to 0+098)m, Connecting Drain (b) Starting from Pankhiyapara Road to Khagrachari Khal. (Ch 0+000 to 0+223)m, Connecting drain (c) starting from near Bouddhya Mondir up to Main Drain. (Ch 0+00 to 0+045)m	-	0.773	5,602,634.52		5,972,258.94	14/03/2016	14-03-2017	100%	-		
		Construction of Drain from Pankhiyapara Road to Khagrachari Khal Ghat. Ch 0+000 to 0+097m and Construction of Connecting Drain starting from Pankhiyapara Road up to Main Drain. (Ch 0+000 to 0+070)m.	-	0.167	865,693.59		922,806.27			100%	-		
		Construction of Drain starting from Pankhiyapara Road to near existing Wooden Bridge. (Ch 0+000 to 0+118)m	-	0.118	654,828.58		698,029.80			100%	-		
		Construction of Outfall Drain at Anandanagar Area. (Ch.0+000 to 1+500)m	-	1.5	38,270,682.08		40,795,526.15			100%	-		
	Total: Lot-02 (DR)	4	-	2.558	45,393,838.77	-	48,388,621.16	14/03/2016	00-01-00	100%	-	-	
	Total (Lot-02)	9	3.507	2.558	70,350,380.74 58	M/s.Sikder Enterprise & S. Ananta Bikash Tripura (JV)	74,991,629.13	14/03/2016	00-01-00	100%	-	74,915,206.24	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	UGIIP-III-I/KHAG / UT+DR / 01 / 2015(Lot-01 & 02)	19	6.646	4.691	120,926,926.03		128,872,845.16	14/03/2016	00-01-00	100%	429,754.08	128,341,618.66	
		Part-A: Road											
	UGIIP-III-2/KHAG/UT+DR/01/2016	Rehabilitation & widening of Doshobol buddo bihar road starting from Khobongpuria road to west narayankhaiya road by CC.(ch 0-850m) & connecting road starting from H/O Amrito Lal Chakma to Komol Bihari Shop by CC. (ch 0-150m).	1.000	-	12,476,793.68	M/s S. Annanta &Yakub-JV, Milonpur, Khagrachari Sadar, Khagrachari	13,476,788.67	23-04-2017	23-04-2018/17-09-2018(ext.t)	100%	35,840.00	67,240,355.00	
		Improvement of Road starting from Santinagar via bank of Chengi river to Shobdomeapara road by CC.(0-371m).	0.371	-	7,623,604.41		8,232,873.92			100%	-		
		Rehabilitation & widening of Road starting from ctg-khagrachari road to Santinagar road by CC.(ch 0-280). connecting road-1, starting from H/O Hashm to H/O Kalam. (ch 0-50m). connecting road-2, starting from H/O Farid to H/O Idris.(ch 0-110m). connecting road-3, starting from Nasir to H/O Siraj.(ch 0-250m).	0.690	-	7,442,600.81		8,037,404.73			100%	-		
		Improvement of road starting from H/O Rashed to near Coffee house by CC.(ch 0-250m).	0.250	-	3,148,518.50		3,400,144.40			100%	-		
		Rehabilitation & widening of road starting from Pankhaiyapara road via Coffee house to Noyonpur road by CC.(ch, 0-450m).	0.450	-	4,912,685.29		5,305,301.33			100%	-		
		Rehabilitation & widening of Shonirbor road starting from H/O Ashindo Bikash Chakma to Khagrachari Bus terminal by DBC. (ch 615-1600)	0.985	-	11,826,677.92		12,779,872.15			100%	100,352.00		
		Improvement of APBN mushlimpara road by CC.(ch 0-350m).	0.350	-	4,232,440.63		4,580,162.38			100%	118,496.00		
		Rehabilitation & widening of Masterpara road starting from Aronnobarta office to H/O S.M Shofi by CC.(ch 0-350m).	0.350	-	3,798,352.57		4,103,631.02			100%	21,504.00		
		A).Improvement of Latu mea road starting from Zila council office Existing wooden culvert by HBB.(ch 0-150m). B).Improvement of Latu mea road starting from H/O Latu mea via culvert to H/O Younus.(ch 0-200). C).Improvement of Latu mea road starting from H/O near Younus to H/O Jasmin.(0-70). D). Improvement of Latu mea road starting from H/O near Jasmin to H/O Shopon.(0-50).	0.470	-	4,289,877.32		4,632,719.28			100%	-		
	Sub-Total (Road)	9	4.916	0	59,751,551.13	0	64548897.89	23-04-2017	23-04-2018/17-09-2018(ext.t)	100%	276192	67,240,355.00	
		Part-B:Drain	-	-	-								
		Construction of Drain starting from H/O Latu mea via culvert to H/O Younus.(ch 0-200).	-	0.200	1,226,251.17		1,324,251.72			100%	-		
		Part-A: Construction of Drain starting from H/O near Younus to H/O Jasmin by RCC.(ch 0-70m). Part-B: Construction of Drain starting from H/O near Jasmin to H/O Shopon.(ch 0-50).	-	0.120	683,617.00		738,250.87			100%	-		
		Construction of Drain starting from Chittagong -Khagrachari road to Santinagar road.(ch 0-280). connecting drain-1, starting from H/O Hashm to H/O Kalam. (ch 0-50m). connecting drain-2, starting from H/O Farid to H/O Idris.(ch 0-110m). connecting drain-3, starting from Nasir to H/O Siraj.(ch 0-250m).	-	0.690	4,721,063.01		5,098,364.82			100%	-		
		Construction of Drain starting from H/O Rashed to near Coffee house.(ch 0-250m).	-	0.250	1,541,233.75		1,664,407.34			100%	-		
		Construction of Drain starting from Pankhaiyapara road via Coffee house to Noyonpur road.(ch, 0-350m).	-	0.350	2,244,005.39		2,423,343.67			100%	-		
		Construction of APBN Mushlimpara Drain starting from Police Club to H/O Ismail draiver.(ch 0-350).	-	0.350	2,107,757.32		2,276,206.81			100%	-		
		Construction of Drain at Shonirborbazar area starting from Ashindo Bikash Chakma house to Bus Terminal by RCC.(ch 615-1600).	-	0.985	7,947,765.07		8,582,941.12			100%	-		
		Construction of Masrerpara Drain starting from Aronnobarta office via H/O S.M Shofi to Chara(ch 0-550m).	-	0.550	3,455,953.46		3,732,149.20			100%	-		
	Sub-Total (drain)	8	0	3.495	23,927,646.17	0	25,839,915.56	23-04-2017	23-04-2018/17-09-2018(ext.t)	100%	-	-	
1	Pkg.total(UGIIP-III-2/KHAG/UT+DR/01/2016)	17	4.916	3.495	83,679,197.30	M/s S. Annanta &Yakub-JV, Milonpur, Khagrachari Sadar, Khagrachari	90,388,813.45	23-04-2017	23-04-2018/17-09-2018(ext.t)	100%	276,192.00	67,240,355.00	
	16.Khagrachari	Part-A: Road	-	-	-								
	UGIIP-III-2/KHAG/UT+DR/02/2016	Rehabilitation & widening of Sobujbag road starting from Step modern school via H/O Mizanur rahman to H/O Razzak by BC.(ch 0-850m).	0.850	-	10,733,346.75	M/s MAQ ENGINEERING LTD and M/s SALIM & BROTHERS (JV), Baitash Sharaf Mosque road, Arambag, Khagrachari Sadar, Khagrachari	11,692,122.77	23-04-2017	23-04-2018	100%	-	69,521,185.00	
		Improvement of Uttar Sobujbag road starting from Monirshop via H/O Councilor to Roshulpur road by CC.(ch 0-1180).	1.180	-	21,623,638.50		23,555,209.95			100%	-		
		Improvement of Kodomtoli road starting from H/O Azgor to H/O yousuf by CC.(ch 0-600m). & connecting road starting from Ext. UGIIP-II road to Kodomtoli road by CC.(ch 0-50m).	0.650	-	11,430,054.97		12,464,481.92			100%	150,192.00		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of Segunbagan road starting from Salma shop to Salbagan road by CC.(ch 0-450).	0.450	-	6,875,121.48		7,493,306.27			100%	45,360.00		
	Sub-Total (Road)	4	3.130	0	50,662,161.70	0	55205120.91	23-04-2017	23-04-2018	100%	195,552.00	69,521,185.00	
		part-B:Drain	-	-	-		-				-	-	
		Construction of Sobujbag Drain starting from Step modern school via H/O Mizanur rahman to H/O Razzak by RCC.(ch 0-850m).	-	0.850	10,303,764.10		11,224,166.86			100%	-		
		Construction of Drain Starting from Monir shop via H/O Councilor to Roshulpur HBB road.(ch 0-1070m)	-	1.070	16,399,114.67		17,863,995.88			100%	-		
		Construction of Outfall Drain infront of H/O 5no ward councilor at Islampur area.(Ch 0-350m).	-	0.350	8,064,520.07		8,784,898.22			100%	-		
	Ssub-Total (Drain):	3	0	2.270	34,767,398.84	0	37873060.96	23-04-2017	23-04-2018	100%	-	-	
1	pkg.total(UGIIP-III-2/KHAG/UT+DR/02/2016)	7	3.130	2.270	85,429,560.54	M/s MAQ ENGINEERING LTD and M/s SALIM & BROTHERS (JV), Baitash Sharaf Mosque road, Arambag, Khaghrachari Sadar, Khaghrachari	93,078,181.87	23-04-2017	23-04-2018	100%	195,552.00	69,521,185.00	
		part-A:Road											
	UGIIP-III-2/KHAG/UT+DR/03/2016	Rehabilitation & widening of road starting from Khagrapur diginala road via Krissan mission to H/O Anil Tripura by DBC. (ch 0-1200m).	1.200	-	10,543,205.41	Delta Engineering & Consortium Ltd, Negar Mansion, 38/A High Level road, Lakhn Bazar, Chitagong	11,391,661.37	23-04-2017	23-04-2018	100%	86,016.00	74,794,530.00	
		Rehabilitation & widening of road starting from H/O Anil Tripura via H/O Councilor Abdul Mojid to Hotel Icochari Inn by DBC.(ch 0-1500m). & connecting road starting from Islampur road to cantonment road by DBC.(ch 0-100m).	1.600	-	15,799,946.88		17,061,145.47			100%	-		
		Improvment of road starting from Policeclub to H/O Ismail driver by CC.(ch 0-250m).	0.250	-	3,422,398.73		3,695,584.74			100%	-		
		Rehabilitation & widening of Salbagan road starting from Nencibazar via H/O Anwar Councilor to Hospital road by DBC & CC.(ch 0-1475m).	1.475	-	13,445,631.22		14,520,549.21			100%	20,643.84		
		Improvement of Salbagan Mohammadpur road starting from H/O Fazal via Kalam shop to Salbagan road by HBB.(1002-2605m).(3rd part).	1.603	-	12,149,738.13		13,119,566.24			100%	-		
	Sub-Total (road)	5	6.128	0	55,360,920.37	0	59788507.04	23-04-2017	23-04-2018	100%	106659.84	74,794,530.00	
		Sub-Total:Drain	-	-	-								
		Construction of drain starting from Policeclub to H/O Ismail driver by BC.(ch 0-250m).	-	0.250	1,311,485.39		1,416,172.04			100%	-		
		Construction of drain at Salbagan area starting from Nencibazar to Culvert Near Garangia mosque.(ch 0-350m).	-	0.350	2,568,913.81		2,773,972.13			100%	-		
		Construction of Drain starting from diginala road via krissan mission to H/o Anil Tripura.(ch 0-1200m).	-	1.200	10,687,470.89		11,540,576.50			100%	-		
		Construction of Drain starting from H/O Anil Tripura via councilor house to Belal shop.(ch 0-950m).	-	0.950	8,564,892.70		9,248,567.82			100%	-		
		Construction of Outfall Drain starting from culvrt (back of zila council offic) to Khaghrachari chara.(ch 0-250m).	-	0.250	5,969,155.51		6,445,631.20			100%	-		
	Sub-total(Drain)	5	0	3.000	29,101,918.30	0	31,424,919.68	23-04-2017	23-04-2018	100%	0	-	
1	pkg.total(UGIIP-III-2/KHAG/UT+DR/03/2016)	10	6.128	3.000	84,462,838.67	Delta Engineering & Consortium Ltd, Negar Mansion,38/A High Level road, Lakhn Bazar, Chitagong	91,213,426.72	23-04-2017	23-04-2018	100%	106,659.84	74,794,530.00	
		Part-B:Drain	-	-	-								
	UGIIP-III-2/KHAG/DR+SI/01/2016	Construction of Outfall Drain at Salbagan area starting from Segunbagan road via Nurani mosque to Existing culvert at Mohammadpur road.(ch 0-1250m)	-	1.250	37,658,532.37	S. Ananta Bikash Tripura, Milonpur, Khaghrachari Sadar, Khaghrachari	40,670,174.82	23-04-2017	23-04-2018	95%	-	82,092,581.00	
		Construction of Outfall Drain at Segunbagan road.(Ch 0-820m)	-	0.820	18,029,294.00		19,471,139.55			95%	-		
	Sub-Total (Drain)	2	0	2.070	55,687,826.37	0	60141314.37	00-01-00	00-01-00	95%	0	82,092,581.00	
		Sub-total:C:Low Cost housing	-	-	-								
		Construction of low cost Housing on Pilot basis in Comillatila slum	-	-	35,668,581.00		38,521,082.30			100%	-		
	Sub-Total (LCH)	1	0	0	35,668,581.00	0	38,521,082.30	00-01-00	00-01-00	100%	-	-	
1	Pkg.total(UGIIP-III-2/KHAG/DR+SI/01/2016)	3	0	2.070	91,356,407.37	S. Ananta Bikash Tripura, Milonpur, Khaghrachari Sadar, Khaghrachari	98,662,396.67	23-04-2017	23-04-2018	97%	-	82,092,581.00	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-2/AF/KHAG/SWM+SN/01/2017	Name of work: Construction of 01Nr. Sanitary Landfill (52006 Sqm),3 no Transfer Station, 06 Nos Public Toilet & 01 Nr. Faecal Sludge Treatment Plant (FSTP). Work in Khagrachari Pourashava under Khagrachari District.			-		-				-		
		Component-01: Sanitary Landfill.			-		-				-		
		a)Construction of 52006 Sqm sanitary Landfill.			24,297,533.30		-			0%	-		
		b)Construction of 01 Number Landfill Gate.			139,507.06		-			0%	-		
		c)Construction 1100 meter Landfill Fence.			2,347,281.23		-			0%	-		
		d)Construction of 01 number Dump Truck Cleaning Facility.			984,803.23		-			0%	-		
		e)Installation of 1 nr.Deep Tube Well with Submersible pump and Overhead Water Tank.			514,952.35		-			0%	-		
		f)Construction of 01 number Control Building.			2,642,824.92		-			0%	-		
		g)Construction of 01 number Waste Segregation and Equipment Facility.			2,281,123.85		-			0%	-		
		h)Construction of 1 nr Waste Transfer Station (Word No.01)			7,791,653.23		-			0%	-		
		i)Construction of 1 nr.Waste Transfer Station (Word No.05)			9,319,366.69		-			0%	-		
		j)Construction of 1 nr.Waste Transfer Station (Word No.08)			5,167,379.51		-			0%	-		
		k) Installation of 35 Nos Street Light			1,706,877.37		-			0%	-		
		l)Environmental mitigation enhancement works.			490,000.00		-			0%	-		
	Sub-total: C-01(SLF)	12	0	0	57,683,302.74		0			0%	0	0	
		Component-02: Public Toilet.			-		-				-		
		a)Renovation of 01 number Public Toilet (Sharnovar bazar).			266,694.98		-			0%	-		
		b)Construction of 01 number Public Toilet (Zero Point)			1,944,520.36		-			0%	-		
		c)Construction of 01 number Public Toilet (Brihottom Shal Bon area).			1,944,520.36		-			0%	-		
		d)Construction of 01 number Public Toilet (Pouro Kola Bazar).			1,944,520.36		-			0%	-		
		e)Construction of 01 number Public Toilet (Battoli Bazar).			1,944,520.36		-			0%	-		
		f)Construction of 01 number Public Toilet (Near Pourashava Bridge).			2,101,443.59		-			0%	-		
	Sub-total: C-02(PT)	6	0	0	10,146,220.01	0	0			0%	0	0	
		Component-03: Faecal Sludge Treatment Plant.			-		-				-		
		a)Construction of 06 numbers Screening Chamber of Faecal Sludge Treatment Plant (FSTP)			290,563.49		-			0%	-		
		b)Construction of 03 number Planted Drying Bed of Faecal Sludge Treatment Plant (FSTP)			7,010,666.34		-			0%	-		
		c)Construction of 01 number Settler and Anaerobic of Faecal Sludge Treatment Plant (FSTP)			659,966.25		-			0%	-		
		d)Construction of 01 number Polishing Pond of Faecal Sludge Treatment Plant (FSTP)			507,661.53		-			0%	-		
	Sub-total: C-03(FSTP)	1	0	0	8,468,857.61	0	0			0%	0	0	
1	UGIIP-III-2/AF/KHAG/SWM+SN/01/2017	19	0	0	76,298,380.36	0	0			0%	0	0	
6	Pourashava Total=	75.00	20.82	15.526	542,153,310.27	#VALUE!	502,215,663.87	00-01-00	00-01-00	99%	1,008,157.92	421,990,269.66	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Bandarban													
Pourashava Code : 264													
	17.Bandarban	Lot-01(UT+DR):Part-A : Road	-				-				-		
	UGIIP-III-I/BAND / UT+DR / 01 / 2015(Lot-01)	Rehabilitation of Army Para Road by DBC- (Part-A) From Chimbuk Road up to Ushif house (Ch:00-133)m. (Part-B) From Al Faroque School up to K B Road (Ch:00-200)m. (Part-C) From Wood Busness House to Hotel Plaza (Ch:00-140)m. (Part-D) From Mazad Comesonar House to Aziz Habildar House(Ch:00-120)m. (Part-E)From Hotel Plaza to Membar Para (Ch:00-235)m. (Part-F) From Kamal House to Nojir Ahammed (Ch:00-220)m. (Part-G) From bonga Bondhu Club to Ex. Culvert (Ch:00-50)m.	1.100	-	8,205,238.64	U.T. Mong, Maddhyam Para, Bandarban	8,729,915.47	29/03/2016	29/03/2017	100%	-	53,525,156.00	
		Rehabilitation of Banarupa Para Road by DBC from H/O Amin to Siddik Nogar School (Ch:00-1050)m.	1.050	-	4,445,036.00		4,729,269.95			100%	-		
		Construction of RCC Road (Part-A) from Stadium Pravilon to H/O Ohid House. (Ch:00-115)m. (Part-B) from Stadium Pravilon to Shilpokala. (Ch:00-105)m	0.220	-	2,665,362.03		2,835,796.28			100%	-		
		Construction of RCC Road from Kashem Para School to H/O Samsul Islam at Kashem Para. (Ch:00-180)m.	0.180	-	12,019,696.52		12,788,285.53			100%	-		
		Construction of RCC Road from Bandarban- Rangamati Road to H/O Anowar Begum at Mohammedpur. (Ch:00-120)m.	0.120	-	1,369,102.53		1,456,648.60			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC Road from Membar Para Road to H/O Salem at Membar Para. (Ch:00-65)m	0.065	-	3,854,248.15		4,100,704.69			100%	-		
		Rehabilitation of Road by DBC from Young Star Club to Kaching Gata Bazar Via Bandarban Govt. College & Newgulsan (Ch:00- 2106)m.	2.106	-	14,217,554.82		15,126,683.96			100%	-		
	Total Lot-01:Road:	7	4.841	0.00	46,776,238.69	0.00	49,767,304.47	29/03/2016	29/03/2017	100%	-	53,525,156.00	
		Construction of RCC Drain starting from H/O Md Taher to Hospital Medicen Store. (Ch 00-250)m	-	0.250	2,304,087.03		2,451,419.87			0%	-		
		Construction of RCC Drain starting from H/O Kabir Membar to H/O Jashim . (Ch 00-80)m	-	0.080	3,882,240.22		4,130,486.68			100%	-		
		Construction of Drain starting from Langl Para Road to H/O Md. Sala. (Ch 00-50)m	-	0.050	402,903.14		428,666.43			100%	-		
		Construction of RCC Drain starting from H/O Delif to H/O Tomal Bouda. (Ch 00-100)m	-	0.100	1,016,584.64		1,081,589.26			100%	-		
		Construction of RCC Drain starting from H/O Jibon Babu to DPHE Pump House. (Ch 00-350)m	-	0.350	5,977,944.68		6,360,199.14			100%	-		
		Construction of Drain starting from Banarupa Para Main Road to Banarupa 02 No. Road. (Ch 00-60)m	-	0.060	1,237,011.43		1,316,111.05			100%	-		
		Construction of RCC Drain starting from Marma Bazar Main Road to Ahamed Colony. (Ch 00-110)m	-	0.110	2,047,282.90		2,178,194.62			100%	-		
	Total Lot-01-Drain:	7	0.000	1.000	16868054.04	0	17946667.04	29/03/2016	29/03/2017	1	0	0	
	Sub-Total(Lot-01)	14	4.841	1.000	63644292.73	U.T. Mong. Maddhyam Para, Bandarban	67713971.51	29/03/2016	29/03/2017	1	0	53525156	
		Lot-02(UT+DR):Part-A : Road		0	0		0				0		
	UGIIP-III-I/BAND / UT+DR / 01 / 2015(Lot-02)	Rehabilitation of Bandarban Bazar Road by DBC (Part-A) from Young Star Club to Bandarban Govt. High School. (Ch:00-180)m. (Part-B) from Main Road to Chaul Bazar Goli. (Ch:00-90)m. (Part-C) from Traffic More to Chowdhury market (Ch:00-240)m. (Part-D) from Chowdhury market to Moyur Chattor Via Bat tala (Ch:00-425)m. (Part-E) from Traffic More to Young star Club. (Ch:00-90)m (Part-F) from H/o Moti Babur to TCL vaiya Sufimangil (Ch:00-240)m. (G) from Donbox School to H/O TCI Director (Ch:00-400)m.	1.665	-	8,201,469.61	QC-AC (JV), Noor Bhaban, Memberpara, Bandarban	8,748,190.85	04-03-16	04-03-17	100%	-	52,941,298.00	
		Rehabilitation of Road by DBC from Natun Bridge to Barua Tack (Ch:00-946)m.	0.946	-	5,141,471.42		5,484,208.97			100%	-		
		Construction of Road by HBB from Cantontment Public School Gate to Lal Miya Char at Balaghata (Ch:00-424)m.& Connecting Road Start from Cantontment gate to H/o Bam .(Ch:00-50)m	0.474	-	9,213,414.58		9,827,593.46			100%	-		
		Construction of Road by HBB from Fazar Ali Para to H/O Nihar Barua (Ch:00-150)m.& Connecting Road H/O Jabar to H/O Babul (Ch:00-152)m.(2nd Part).	0.302	-	5,389,763.54		5,749,052.59			100%	-		
		Construction of Road by HBB from Rowanchari Main Road to Green View Buddist Solety (Ch:00-100)m.	0.100	-	720,751.14		768,797.40			100%	-		
		Construction of RCC Road starting from Marma Bazar Main Road to Ahamed Colony. (Ch 00-70)m	0.070	-	535,248.55		570,928.95			100%	-		
		Construction of HBB Road starting from H/O Forkan to H/O Milon. (Ch 00-90)m	0.090	-	1,440,870.82		1,536,921.25			0%	-		
		Construction of RCC road connecting walkway at H/O: Nurul Islam/ Chinu Das/ Nazurul Islam/ Gupal/ Kiron Barua(80m), North Kalaghata(30m), Ranichar(30m), Forkan,Kasem,saiful(150m), Asraf & Mongkya Para(50m) Surandra Tanchagya(95m), Ajahar Coloni Tanchangya Para(140m), Kamal Uddin(30m), Uzani Para Suzit Das(30m) at Bandarban Pourashava.	0.635	-	3,122,468.08		3,330,616.09			100%	-		
		Construction of RCC Road Starting From H/O Mong Cha Aong to H/O Dr.Manuranjan at Modhyam Para(Ch: 00-80)m	0.080	-	528,497.73		563,728.12			100%	-		
		Construction of RCC Road Connecting Walkway from Umyaching House to Sangu River at Uzani Para(Ch:00-60)m	0.060	-	857,256.07		914,401.94			0%	-		
		Construction of RCC Road Connecting Walkway beside The Nappi Bazar at Bandarban Bazar Area(Ch:00-40)m	0.040	-	969,013.89		1,033,609.69			100%	-		
		Construction of RCC Road Connecting Walkway from kya swe Aong Chairman House to Sangu River at Uzani Para(Ch:00-50)m	0.050	-	1,133,685.77		1,209,258.82			100%	-		
	Total Lot-02: Road:	12	4.512	-	37,253,911.20	-	39,737,308.12	04-03-16	04-03-17	100%	-	52,941,298.00	
		Construction of Drain starting (A) fromChandragona Road to H/O Satyandranath . (Ch 00-100)m. (B) from H/O Fardosi Akter to H/O Chitta Babu . (Ch 00-60)m. (C) from Pruthowai Karbari Para H/O Chailau to Lemu Zeri road . (Ch 00-60)m	-	0.220	2,050,401.80		2,187,084.40			100%	-		
		Construction of Drain starting from Forest Office to Kalagata School at Tripura Para. (Ch 00-210)m	-	0.210	2,964,872.75		3,162,515.24			100%	-		
		Construction of RCC Drain starting from H/O Forkan to H/O Milon. (Ch 00-85)m	-	0.085	773,387.24		824,942.30			0%	-		
		Construction of RCC Drain starting from H/O Mong Cha Aong to H/O Dr. Manuranjan at Madhyam Para. (Ch 00-80)m	-	0.080	812,526.41		866,690.54			100%	-		
		Construction of Drain Starting from Cantonment to Lal Miya Char(Ch:00-258)m & Shailashava drain.(Ch:00-113)m.	-	0.371	2,552,627.99		2,722,789.68			100%	-		
		Construction of RCC Drain from Bandarban- Rangamatl Road to H/O Anowar Begum at Mohammedpur. (Ch:00-80)m.	-	0.080	3,600,946.07		3,840,990.08			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC Out Fall drain From Kyasweaong Chairman to Sangu River at Uzani Para.(Ch 00-60)m	-	0.060	584,734.65		623,713.87			100%	-		
		Construction of RCC Out Fall Drain From Slong Chu to Sangu River at Uzani Para.(Ch 00-60)m	-	0.060	517,419.65		551,911.56			0%	-		
		Construction of Drain from Natun Bridge to Barua Tack (Ch:00-90)m	-	0.090	1,059,748.77		1,130,393.08			100%	-		
		Construction of RCC Retaining wall beside the Bimal Dey house(Rowachari Bus station L-15m), Omar Ali house(Hazi Para L-40m), Jalal house(ajahar coluni L-40m), Jarna Das house(Bazar L-20m), Bazar Forcaniya Senior Madrasha(60m), Langi Para road(L-25m). Total Length-200m	-	0.000	8,497,019.19		9,063,442.17			100%	-		
		Construction of Box Culvert at Muruti Karbari Para Road near Tanchagya Hostel. Ward #2.(Box Culvert 2.1x2.4x7.0m) 03 Nos	0.003	0.000	1,268,552.53		1,353,115.99			100%	-		
	Total Lot-02:Drain:	11	0.003	1.256	24,682,237.05	0	26,327,588.90	04-03-16	04-03-17	100%	-	-	
	Sub-Total(Lot-02)	23	4.515	1.256	61,936,148.25	QC-AC (JV), Noor Bhaban, Memberpara, Bandarban	66,064,897.02	04-03-16	04-03-17	100%	-	52,941,298.00	
1	UGIIP-III-I/BAND / UT+DR / 01 / 2015(Lot-01 & 02)	37	9.356	2.256	125,580,440.98		133,778,868.53	04-03-16	04-03-17	100%	-	106,466,454.00	
	17.Bandarban	Part-A:Road											
	UGIIP-III-2/BAND/UT+DR/01/ 2016	Part-A) Rehabilitation of Road starting from Balaghata Bazar to Lemuziri Bridge by DBC (Ch: 00-458m), Part-B) Construction of Connecting road starting from Purbo Balaghata Carpeting road to Mustafizur Rahman House by CC (Ch: 00-450m), Part-C) Construction of Connecting Road Starting from Chandragona Road to Ex-ommissioner Md.Ahamed Shaiyad House by CC (Ch: 00-136m).	1.044	-	17,408,031.57	M/s S. Annanta &Yakub- JV, Milonpur, Khagrachari Sadar, Khagrachari	18,025,691.55	03-01-17	03-01-18	100%	114,688.00	83,467,377.00	
		Rehabilitation of Road starting from Chandrogon Main Road to Buddha Sasan Road by DBC (Ch:00-310m) and Connecting Road starting from Shahsan Main Road to Mahiudin house by DBC (Ch: 00-60m)	0.370	-	1,252,318.75		1,296,461.85			100%	-		
		Improvement of Road Starting from Chandragona Road to Tanchagya Hostel at Muruti Karbarii Para by DBC.(Ch: 00-340m)	0.340	-	9,716,442.80		10,058,938.60			85%	-		
		Improvement of Road Starting from Subas Das House to Hindu Shasan road (Remaining Portion) by CC.(Ch:0.00-200m).	0.200	-	2,573,163.73		2,663,865.42			70%	-		
		Improvement of Road Starting from Moulabi Abdul Khalak House to Islampur road by CC.(Ch:0.00-400m).	0.400	-	6,380,424.38		6,605,328.56			85%	-		
		Improvement of Road Starting from Rowanchari Main Road to Labu Bagan Via Open University at Kalaghata by CC.(Ch:0.00-200m).	0.200	-	1,804,078.00		1,867,670.11			100%	-		
		Rehabilitation of Road Starting from(A) Rowanchari Main Road to Jalapara Via Mondir by DBC(Ch:0.00-709) and Connecting of Road (B) Kalaghata bazar to Primary School by DBC (Ch:00-246m).	0.955	-	2,467,000.37		2,553,959.90			100%	-		
		Rehabilitation of Road Starting from (A) Chowdhury Market to Hily Market via Marma Bazar by DBC (Ch:0.00-1022m) and Connecting Road (B) Bisis office to Kasweaong Chairman by DBC (Ch:0.00-90m).	1.112	-	5,732,406.63		5,940,027.41			100%	157,696.00		
		(A) Rehabilitation of Road Starting from Bat Tala More Road to Uzani Para Primari School by DBC (Ch:0.00-825m) and Connecting Road (B)Bandarban Girl School to Marma Bazar via JSS Goli by DBC (Ch:0.00-130m) and Connecting Road (C) Mongkyaching (Fokong) to Joni Babu house by DBC (Ch:0.00-75).	1.030	-	4,858,538.29		5,029,797.36			97%	-		
		Construction of Road Starting from (A) Bazar Main Road (Nazim Store) to Shop of Hazi Electronics by DBC.(Ch:0.00-103m) and Connecting Road (B) Shop of Sazahan to Clasic Tailors by DBC. (Ch:0.00-100m), Connecting Road(C) Shop of Amanat Store to Shop of Bimal by DBC. (Ch:0.00-150m), (D) Connecting Road Shop of Razas to Shop of Uzzal by DBC.(Ch:0.00-50m), (E) Connecting Road Chimbuk shop to Poura Toilet by CC.(Ch:0.00-150m), (F) Connecting Road Poura shopping Complex to Razes house by CC.(Ch:0.00-30m), (G) Connecting Road Shop of Pan to Fish Bazar by CC.(Ch:0.00-75), (H) Connecting Road Shop of Hazi Store to Fish Bazar by CC (Ch:0.00-65), (I) Connecting of main road to Nappi ghat Road by CC.(Ch:0.00-70)	0.793	-	4,730,965.27		4,897,727.51			40%	-		
		Rehabilitation of Road from Puratan Balaghata Road to Purabi Super Market by DBC(Ch:0.00-250).	0.250	-	827,882.29		857,064.39			100%	-		
		(A)Construction of Road Starting from Uzanipara saw mill to Kalaghata Ghat by CC.(ch:0.00-137m) and (B) Connecting Road from Karitas office to Dr.Baching by CC.(Ch:0.00-100m).	0.237	-	3,952,388.75		4,091,706.87			100%	-		
		(A) Construction of Road Starting from Babul Marma house to Chinbai Aong by CC.(Ch:0.00-95m), (B) Construction Of Road from Uzanipara Main Road to Mangnuching house by CC.(Ch:0.0-70) and (C) Construction of Connecting Road from uzanipara saw mill Road to Upjatio Thikadar samitee office by CC.(ch:0.00-70m)	0.235	-	2,538,145.05		2,627,612.36			100%	-		
		Improvement of Road Starting from Rowanchari Main Road to Rafik house(Idrise) via Karuna house at Kalaghata by HBB(Ch:0.00-150m)	0.150	-	2,174,694.20		2,251,350.20			90%	-		
		Construction of Road Starting from Madhyam Para (Taher Calani) Houq Tower to Late Lal Mohan house by CC.(Ch:0.00-130m).	0.130	-	1,145,965.16		1,186,359.39			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of Road Connecting Walkway from Rowanchari Road to Monkya Para & Jaila Para by CC.(Ch: 0.00-250m).	0.250	-	1,676,238.33		1,735,324.21			100%	-		
		Construction of Road Starting from Mongnue Prue house to Jam Jam Hotel by CC.(Ch: 0.00-95m).	0.095	-	965,796.29		999,839.73			100%	-		
		Construction of Road Starting from Karunapur Biher Road (Near by Chandragona Road) to Bimal Kanti Chakma At Chittasan Baidha Para by CC.(Ch: 0.00-100m)(Part-B).	0.100	-	3,723,190.27		3,854,429.35			100%	-		
	Sub-total (road)	18	7.891	-	73,927,670.13	-	76,543,154.78			93%	272,384.00	83,467,377.00	
		Part-B: Drain	-	-	-		-				-		
		Construction of RCC Drain Starting from East Balaghata to Police line (Ch:0.00-360m).	-	0.360	4,635,678.67		4,799,082.14			100%	-		
		Construction of RCC Drain Starting from Puratan Razbari Corner to Bat tala (Ch:0.00-375m).	-	0.375	4,668,303.00		4,832,856.45			80%	-		
		Construction of RCC Drain Starting from Hindu Mondir to Rakhal Chandra house (Ch:0.00-330m).	-	0.330	4,339,403.70		4,492,363.75			90%	-		
		Construction of RCC Drain Starting from Jaisan Barua to Hazi para Drain (Ch:0.00-330)	-	0.330	4,113,776.02		4,258,782.90			95%	-		
		Construction of RCC Drain besides of Road Starting from Rowanchari Main Road to Labu Bagan Via Open University at Kalaghata. (Ch:0.00-210m).	-	0.210	2,375,870.04		2,459,617.31			100%	-		
		Part (A) Construction of RCC drain Besides of Road Starting from Babul Marma house to Chinbai Aong (Ch:0.00-95m), Part (B) Construction of drain besides of Road from Uchahla Banty Kyang to TCI Director Culvert via Mangnuching house (Ch:0.0-302m) and Part (C) Constructions of RCC Drain beside of Road from uzanipara saw mill Road to Upjatio Thikadar samitee office (ch:0.00-70m)	-	0.467	5,800,717.04		6,005,187.06			100%	-		
		Construction of RCC Drain beside of Road Starting from Mongnue Prue house to Jam Jam Hotel (Ch:0.00-95m).	-	0.095	1,451,204.53		1,502,358.17			100%	-		
		Construction of RCC drain beside of Road Starting from Karunapur Biher Road (Near by Chandragona Road) to Gyanaratana Budha Biher at Chittasan Baidha Para (Ch:0.00-100m)	-	0.100	1,776,963.23		1,839,599.57			100%	-		
	Sub-total(Drain)	8	-	2.267	29,161,916.23	-	30,189,847.35	00-01-00	00-01-00	96%	-	-	
1	Pkg.total(UGIIP-III-2/BAND/UT+DR/01/2016)	26	7.891	2.267	103,089,586.36	M/s S. Annanta & Yakub-JV, Milonpur, Khagrachari Sadar, Khagrachari.	106,733,002.13	03-01-17	03-01-18	93%	272,384.00	83,467,377.00	
		Part-A:Road											
	UGIIP-III-2/BAND/UT+DR/02/ 2016	Part -A: Construction of Road Starting from Bidan Lala house to Sudir Das At Rowanchari Bus station Para by CC.(Ch: 0.00-60m), Part-B: Construction of walkway Starting from Bidan Lala house to Sangu River At Rowanchari Bus station Para by CC.(Ch: 0.00-70m)	0.130	-	1,323,313.46	Sheikh Hemayet Ali & U.T. Mong (JV), Madhampara, Bandarban	1,386,587.63	03-01-17	03-01-18	0%	-	76,660,192.00	
		(Part-A) Improvement of Road Starting from Kalaghata Natun Sangu Bridge to Kalaghata Bazar road by HBB(Ch: 0.00-220m) and (Part-B) Improvement of Road Starting from Kalaghata Natun Para Existing Road to Bir Bahadur Nagar by HBB(Ch: 0.0-850m)	1.070	-	11,476,582.98		12,025,335.28			80%	-		
		Construction of Road Starting from Notun para road to Kaching Para by CC.(Ch:0.00-340m).	0.340	-	6,201,351.18		6,497,868.51			100%	-		
		Construction of Road Starting from Notun para road to Arif nagar (Mohiuddin Side) by CC.(Ch:0.00-320m), including 150m RCC retaining wall & both side guide wall.	0.320	-	11,448,426.28		11,995,832.27			100%	-		
		Construction of Road New Gulsan area Part (A) Starting from kaching gata road to Tripura Hostel by CC.(Ch:0.00-125m), Part (B) Starting from kaching gata road to H/O milon Borua by CC.(Ch:0.00-75m), Part (C) Starting from kaching gata road to H/O Basonta Borua by CC.(Ch:0.00-70m) and Part (D) Starting from Tripura Hostel to H/O Basonta Borua by CC.(Ch:0.00-75m).	0.345	-	3,793,839.90		3,975,242.19			100%	-		
		Construction of Road Starting from H/O Mitun to Mohoshin at Banarupa para by CC.(Ch:0.00-240m).	0.240	-	5,607,772.90		5,875,908.31			100%	-		
		Construction of Road New Gulsan area Starting from Kaching ghata road to H/O Chanda Das (monindra) by CC.(Ch:0.00-330m).	0.330	-	8,982,229.54		9,411,714.44			95%	-		
		Rehabilitation of Banarupa Para road Starting from Main road to H/O Kabir by DBC.(Ch:0.00-420m).	0.420	-	2,408,089.68		2,523,232.38			0%	-		
		Rehabilitation of Sera Bangla road Starting from Chimbuk road to H/O Bozlu Sikder by DBC.(Ch:0.00-115m).	0.115	-	599,365.00		628,023.61			100%	-		
		Construction of Road Starting from K B road to H/O Md. Elias (Joynal) by CC.(Ch:0.00-100m).	0.100	-	1,238,512.73		1,297,732.16			100%	-		
		Rehabilitation of army para road Part (A) Starting from K B road to Membar Para by DBC.(Ch:0.00-250m), Part (B) Starting from Thana pond to H/O advocat Abul Kalam by DBC.(Ch:0.00-250m) and Part (C) Starting from SP Office to Membar Para (Thana Pond) by DBC.(Ch:0.00-220m).	0.720	-	5,202,777.29		5,451,547.85			100%	-		
		Rehabilitation of godar par road Starting from sangu school to H/O Md. Sharif by DBC.(Ch:0.00-400m).	0.400	-	2,550,430.63		2,672,379.36			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of membar para road Part (A) Starting from H/O Kalu to H/O Mahabub Rahman by DBC.(Ch:0.00-120m), Part (B) Starting from membar para mosque to Army para road by DBC.(Ch:0.00-112m) and Part (C) Starting from H/O Abul Rahim to H/O Md. Zakir by DBC.(Ch:0.00-135m).	0.367	-	3,132,958.51		3,282,760.78			100%	-		
		Construction of Road Starting from BHDC (mosque) to H/O Abul Kashem by CC.(Ch:0.00-150m).	0.150	-	1,772,333.63		1,857,077.68			100%	-		
	Sub-total(Road)	14	5.047	-	65,737,983.71	-	68,881,242.46	03-01-17	03-01-18	84%	-	76,660,192.00	
		Part-B:Drain											
		Construction of RCC Drain Besides of Road from Kalaghata Natun Para Exlting drain(Kurshed Bagan) to Sangu River(Ch: 75-225m)	-	0.150	4,278,880.50		4,483,474.98			100%	-		
		Construction of RCC Drain Starting from H/O Yonus House to H/O Nurul Amin (Box Culvert) at New Gulsan area & Kaching Ghata (Ch:0.00-230m)	-	0.230	5,903,668.78		6,185,952.44			100%	-		
		Construction of RCC drain at membar para Part (A) Starting from H/O Jashim to H/O Delif (Ch:0.00-210m), Part (B) Starting from H/O Jamal to H/O Jashim (Ch:0.0-175m), Part (C) Starting from H/O Shapon to H/O Yousuf Chairman (Ch:0.0-90m) and Part (D) Starting from H/O Mahabub to H/O Dula Molick(Ch:0.0-50m)	-	0.525	10,094,954.69		10,577,644.50			85%	-		
		Construction of RCC drain at Barishal para Part (A) Starting from gadar par road to H/O Nurjahan (Ch:0.00-150m), Part (B) Starting from gadar par road to H/O dalower (Ch:0.0-30m), Part (C) Starting from gadar par road to H/O dalower (Ch:0.0-20m) and Part (D) Starting from gadar par road to H/O habib (Ch:0.0-20m)	-	0.220	4,366,067.37		4,574,830.69			100%	-		
		Construction of RCC drain Part (A) Starting from H/O Kuddes Fakir to H/O Amin at Kasem para (Ch:0.00-145m) and Part (B) Starting from Akkha Mia to H/O Rubi Akter at Kasem para (Ch:0.0-140m)	-	0.285	6,415,584.12		6,722,344.99			55%	-		
		Construction of RCC Drain Starting from H/O Ibrahim to H/O Karim at Kasem para (Ch:0.00-120m)	-	0.120	2,708,390.07		2,837,891.62			100%	-		
	Sub-total(Drain)	6	-	1.530	33,767,545.53	-	35,382,139.21			90%	-	-	
1	Pkg.total(UGIIP-III-2/BAND/UT+DR/02/2016)	20	5.047	1.53	99,505,529.24	Sheikh Hemayet Ali & U.T. Mong (JV), Madhampara, Bandarban	104,263,381.67	03-01-17	03-01-18	86%	-	76,660,192.00	
		Part-A:Road											
	UGIIP-III-2/BAND/UT+DR/03/ 2016	Construction of Road Starting from district Food Store to C&B Area (H/O Rafiq) by CC.(Ch:0.00-120m).	0.120	-	1,513,289.59	Mohammad Eunus & Brothers (Pvt) Ltd.,67, Panchlalish, Chitagong	1,487,693.39	12-04-17	12-04-18	100%	-	21,657,424.55	
		Construction of Road Starting from K B road to sungu river at kabiraj para by CC.(Ch:0.00-120m).	0.120	-	2,661,773.24		2,616,751.27			100%	-		
		Construction of Road Starting from Joutokamar (K B road) to Nilachal residential Area by CC.(Ch:0.00-300m).	0.300	-	3,509,304.34		3,449,946.99			70%	-		
		Construction of Road Starting from Shilpokala to H/O Shudansu by CC.(Ch:0.00-180m).	0.180	-	4,628,977.23		4,550,681.42			0%	-		
		Construction of Road Starting from Chimbuk road to H/O Azahar Mia at Chandabaz Para by CC.(Ch:0.00-300m), including 300m RCC retaining wall & both side guide wall.	0.300	-	19,836,047.78		19,500,535.35			0%	-		
		Construction of Road Starting from Barishal Para to Godar Par by CC.(Ch:0.00-200m).	0.200	-	5,925,100.58		5,824,881.78			75%	-		
		Improvement of TNT Para Road Starting from KB Road to TNT Para by DBC.(Ch:0.00-250m).	0.250	-	1,899,861.32		1,867,726.54			40%	-		
	Sub-total(Road)	7	1.470	0	39974354.08	0	39298216.73			55%	0	21657424.55	
		Part-B:Drain											
		Construction of RCC Drain Part (A) Starting from Ruma road (Thanjama) to Barishal para (Ch:0.00-120m) and Part (B) Starting from Ruma road (Thanjama) to Barishal para (Ch:0.00-90m)	-	0.210	4,125,654.24		4,055,871.78			95%	-		
		Construction of RCC Drain Starting from Hotel Purabi to hafezia madrasa (Ch:0.00-180m)	-	0.180	8,110,964.25		7,973,773.14			0%	-		
		Construction of RCC Drain Starting from chimbuk road to H/O dr. anowar (Ch:0.00-60m)	-	0.060	1,181,454.51		1,161,471.06			100%	-		
		Construction of RCC Drain Starting from H/O Maherunecha to taher chow. at Kasem para (1st Part) (Ch:0.00-280m)	-	0.280	12,899,094.60		12,680,915.72			20%	-		
		Construction of RCC Drain Starting from Megistrate Colony to Army Para (Ch:0.00-450m)	-	0.450	34,158,636.91		33,580,868.22			12%	-		
	sub-total(Drain)	5	0	1.180	60475804.51	0	59452899.92			45%	0	0	
1	pkg.total:UGIIP-III-2/BAND/UT+DR/03/ 2016	12	1.470	1.180	100450158.6	0	98,751,116.65	12-04-17	12-04-18	49%	0	21,657,424.55	
4	Purashava Total=	95	23.764	7.233	428,625,715.17	#VALUE!	443,526,368.98			84%	272,384.00	288,251,447.55	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
Project Code : 224048000													
Pourashava Name : Laxmipur													
Pourashava Code : 236													
	18.Laxmipur		-	-	-		-				-		
	UGIIP-III-I/LAXM / UT/ 01 / 2015	a) Rehabilitation of Madam to Sahapur road Starting from Salma departmental store to Government Child family office by BC. Ch.0.00-1152m.	1.152	-	4,009,051.05	M/s Hasan-Rupali (JV), Main road, Majidee Court, Noakhali	4,517,234.45	17/04/2016	17/04/2017	100%	108,753.07	62,591,637.00	
		b) Rehabilitation of Shahid Smithy School road Starting from Patoary Bari to Gonokobor by BC. Ch.0.00-755m & one no. X-Drain at Ch 376 m	0.755	-	2,556,136.28		2,881,610.51			100%	81,177.60		
		c) Improvement of OstaKoralia road Starting from Rahim Box Bari to Monas father Shop by RCC. Ch.0.00-639m & one no. X-Drain at Ch 170 m	0.639	-	7,092,680.83		8,063,587.50			100%	774,564.43		
		d) Rehabilitation of Koralia road Starting from Mayors old home to Pourashava Boundary by BC. Ch.0.00-1573m & three nos. X-Drain at Ch 403, 756 & 799 m	1.573	-	9,802,333.94		11,030,315.71			100%	147,987.84		
		e) Improvement of Sayed Earsad road Starting from Mizibari to poura boundary by RCC. Ch.0.00-454m & one no. X-Drain at Ch 198 m	0.454	-	4,539,836.40		5,162,405.87			100%	504,836.64		
		f) Rehabilitation of Meher Kha road Starting from M/S Onik Traders to Ideal College by BC. Ch.0.00-1487m & one no. X-Drain at Ch 1030 m	1.487	-	5,224,327.90		5,887,566.86			100%	149,889.60		
		g) Rehabilitation of Ex Banchanagar road Starting from Abus Shop to Taherpatoarybari by BC. Ch.0.00-1230m & one no. X-Drain at Ch 678 m	1.230	-	4,655,447.54		5,245,283.22			100%	123,984.00		
		h) Improvement of Connecting road Starting from Ex-Banchanagar road to Maher Kha road by BC. Ch.0.00-657m	0.657	-	3,542,617.54		3,988,258.75			100%	68,407.92		
		i) Rehabilitation of Rahmania road Starting from Ex Advocate Bashars house to Usuf Choail house by BC. Ch.0.00-1381m & one no. X-Drain at Ch 1067 m	1.381	-	5,637,421.10		6,350,321.79			100%	139,204.80		
		j) Rehabilitation of Kala gazi School road Starting from Jalal Sowdagrs shop to Bariundh by BC. Ch.0.00-1607m & Connecting road Starting from main road ch 710.00 to Kalagazi Primary school. Ch 0.00-133m.	1.740	-	5,844,175.00		6,586,276.14			100%	169,061.76		
		k) Improvement of Connecting road Starting from Rahmania road to Kalagazi road by BC. Ch.0.00-395m.	0.395	-	1,745,533.55		2,032,426.53			100%	579,156.90		
		l) Rehabilitation of Arob Ali Bhuyan road Starting from Sowdagor Bari Mosque to Nahar house by BC. Ch.0.00-727m.	0.727	-	2,731,944.54		3,078,141.04			100%	73,281.60		
		m) Rehabilitation of Danish Patoary road Starting from Ex- Councillor kalam house to Bholabarishal road by BC. Ch.0.00-333m.	0.333	-	1,266,835.91		1,427,044.04			100%	31,328.64		
		n) Rehabilitation of Abdul Hakim road Starting from Bazar main road to Bholabarishal road by BC. Ch.0.00-2002m.	2.002	-	9,568,775.49		10,772,914.44			100%	188,348.16		
1	UGIIP-III-I/LAXM / UT+DR / 01 / 2015	13	14.525	0	68,217,117.07	M/s Hasan-Rupali (JV), Main road, Majidee Court, Noakhali	77,023,386.86	17/04/2016	17/04/2017	100%	3,139,982.96	62,591,637.00	
	UGIIP-III-I/ LAXM / UT / 02 / 2015	a) Rehabilitation of Mayaram mistry road Starting from Abdul Hakim road to Bridge. Ch 0.00-950 m and Connecting road Starting from Dhaka Raipur road to main road Ch 300m. Ch 0.00-308m by BC & Two Nos X-Drain at Ch 135m & 222m	1.258	-	5,678,382.12	RABRC-MJA (JV), Sattara Center, Nayapalton, Dhaka	6,242,910.89	31/03/2016	31/03/2017	100%	118,350.99	63,765,248.95	
		b) Repair of Hospital road Starting from Bazar main road to City Hospital by Seal Coat. Ch 0.00- 1044m	1.044	-	2,090,645.94		2,294,248.51			100%	-		
		c)Rehabilitation of Azizia Madrasa road Starting from College Hostel to Abdul Kuddus road by BC. Ch 0.00-2576 m	2.576	-	8,432,570.86		9,277,398.86			100%	242,350.07		
		d) Rehabilitation of Captain road Starting from Stadium 2nd gate to Poura Boundary by BC.Ch 0.00-1775m	1.775	-	6,652,591.90		7,316,733.45			100%	166,992.00		
		e) Rehabilitation of Suja Badsha road Starting from Dhaka Raipur R&H Road to Poura Boundary by BC. Ch 0.00-1575m & Three nos X-Drain at Ch 173,1250 & 1436m.	1.575	-	7,302,925.68		8,067,740.67			100%	550,400.14		
		f) Improvement of Connecting road Starting from SujaBadsha road to Foridia road by BC. Ch 0.00-565 m and Two Nos X-Drain at Ch 283 & 540 m	0.565	-	3,793,166.92		4,194,830.57			100%	331,223.35		
		g) Rehabilitation of Tuka Meah Chowdhury road (From Jamal Store to Captain road) by BC. Ch 0.00-3110 m and Two Nos X-Drain at Ch 1735 & 2192m.	3.110	-	13,129,515.08		14,567,143.93			100%	1,632,444.32		
		h)Rehabilitation of Akab Uddin Bhuyan road Starting from Police line to Suja Badsha road by BC. Ch 0.00-1800m and One No X-Drain at Ch 625 m	1.800	-	6,946,594.81		7,673,681.00			100%	519,321.60		
		i) Rehabilitation of KaluHazi road Starting from M/s Kazi Emdad Uddin Sumon Store to Boshir Tea Stall by BC. Ch 0.00-687m	0.687	-	2,676,500.47		2,969,643.00			100%	333,565.85		
		j) Rehabilitation of Abdul Goni Head Master road Starting from Delowar Mudi Shop to Jahangir Hotel by BC. Ch 0.00-398 m	0.398	-	1,391,286.07		1,530,426.36			100%	37,443.84		
	UGIIP-III-I/ LAXM / UT / 02 / 2015	10	14.788	0	58,094,179.85	RABRC-MJA (JV),Sattara Center,Nayapalton, Dhaka	64,134,757.24	31/03/2016	31/03/2017	100%	3,932,092.16	63,765,248.95	
		Sub-total:Road		-	-								
	UGIIP-III-2/LAXM /UT+DR/01/2016	Improvement & Rehabilitation of Auditorium road from Dhaka Raipur road to end of Poura boundary be side of Niosir Ahmed Bhuyan Miloniton by DBC. Ch 00-696.00 m	0.696	-	3,407,931.00	M/s Sale & Riasat JV, Chowdhury Super Market, College Road, Laxipur	3,582,307.33	14-05-2017	14-05-2018	90%	206,358.00	20,000,000	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of Sahapur Mizi Bari Road from Kali Bazar road to end of Poura boundary by DBC Ch 0.00-360.00, and Improvement of Connecting road from Mizi Bari road to end of Poura boundary by CC. Ch 0.00-445.00 & Ch 0.00-35.00 and Four Nos X-Drain at Connecting road Ch 153, 300, 375& 433m.	0.840	-	6,062,675.00		6,362,036.65			55%	142,178.00		
		Improvements of Sarma Motors Road from Dhaka-Raipur road to Meghna road by CC. Ch 0.00-497 m.	0.497	-	6,186,081.00		6,484,536.97			90%	-		
		Rehabilitation of Amjad Patoary road from Dhaka Raipur road to Meher Kha road by DBC ch 00-593m and Improvement of connecting road from amzad patoary road to Ex-Banchanagar road. Ch 00-650m and Two nos X-Drain at 495 & 570m.	1.243	-	6,749,877.00		7,119,702.23			95%	915,471.00		
		Improvement & Rehabilitation of Jobed Ullah Sowdagor road from New bus terminal to Jobed Ullah Sowdagor bari by DBC & CC. ch 00-540m. Improvement of connecting road from Jobed Ullah Sowdaror road to old Bari by CC. Ch 00-173m	0.713	-	3,794,806.00		4,005,416.76			85%	570,512.00		
		Improvement & Rehabilitation of Gorango Saha road from Dhaka Raipur road to Meghna road Ismail shop by CC. ch 0.00-861m	0.861	-	6,817,014.00		7,148,074.43			90%	44,858.00		
		Rehabilitation of Gunjakhali road from Dhaka Raipur road to Mouza Nondi road by DBC. Ch 0.00-992n and Three nos X-Drain at Ch 85m, 600m & 855m.	0.992	-	4,104,471.00		4,307,153.67			85%	96,522.00		
		Rehabilitation of Howlader Bari road from Abdul Hakim road to Baitul Aman Jame mosque by DBC. Ch 00-690m and Rehabilitation of connecting road a) from Abdul Hakim road Sumon shop to Culvert by DBC. Ch 0.00-453m, b) from Howlader Bari pond to Abdul Hakim road by DBC. Ch 0.00-315 Three nos X-Drain (a) ch 335, (b) Ch 123 & 170m.	1.458	-	6,372,392.00		6,686,677.94			95%	141,796.00		
		Improvement of Damping Station road from Bhola-Barishal road to Sluge Treatment plant by CC. Ch 0.00-545m and One No X-Drain at Ch 380m	0.545	-	4,954,962.00		5,238,608.89			85%	924,172.00		
		Rehabilitation of Sasanghat road from Abdul Hakim road to Sasan Ghat by DBC Ch 0.00-245.00 m.	0.245	-	569,068.00		597,675.93			80%	23,887.00		
		Improvement & Rehabilitation of Nur Novi Patoary road by DBC & CC. Ch 0.00-242 m and Connecting road Ch 0-69m.	0.311	-	1,525,687.00		1,602,295.15			80%	62,166.00		
		Improvement of Monosha Mazi Bari road Upozila road to Kamrul house. Ch 0.00-150m and Connecting road from Meah Bari to Sangbadik Abbas house by CC. Ch 0-177m	0.327	-	3,772,336.00		3,966,239.23			85%	246,686.00		
		Improvement & Rehabilitation of Junner Bari road from Dhaka - Raipur road to Upazila Krishi road by CC & DBC. Ch 0.00-400m.	0.400	-	1,474,852.00		1,549,987.47			25%	82,477.00		
		Rehabilitation and widening of Rehan Uddin Bhuyann road from Bazar main road to Dhaka Raipur road by DBC Ch 0.00-1242 m	1.242	-	8,320,484.00		8,755,601.05			90%	698,164.00		
		Rehabilitation of Progoti road from LR road Maksud shop to Tuka Meah Chowdhury road by DBC Ch 0.00-865.00 m. and Two nos X-drain at Ch 65m & 730m	0.865	-	3,379,815.00		3,546,932.57			80%	84,022.00		
		Rehabilitation of Thana road from Bazar main road to Bazar main road Tahia store by CC Ch 0.00-319.00 m	0.319	-	5,384,274.00		5,646,183.15			95%	44,303.00		
	Sub-total(Road)	16	11.554	0	72,876,725.00	0	76,599,429.41			82%	4,283,572.00	20,000,000.00	
		Sub-total:Drain		-									
		Construction of RCC drain from, a) Junar Bari road to RHD (Otobi showroom) ch.0-405.00m, b) Nurul Amin house to ahmed vila ,Ch.00-150m, c) Dewan Bari road to Rasheda vila ,ch.00-75m.	-	0.630	7,138,479.00		7,482,884.72			50%	-		
		Construction of RCC drain from Kali Bazar road Mosque R& H to Alia Madrasa via CNG stand and Sarma Motors(Ch.0.0 -376.00m)	-	0.376	2,819,707.00		2,955,747.63			80%	-		
		Construction of RCC drain from Shankar house Hindu Graveyard to Shakhari Para Small Bridge.ch.00-270.00m	-	0.270	2,029,442.00		2,127,355.21			90%	-		
		Construction of RCC drain from Ramesh Doctor house to Howlader house at ward 05, ch.00-161.00m	-	0.161	1,810,113.00		1,897,444.39			0%	-		
	Sub-total(Drain)	4	0	1.437	13,797,741.00	0	14463431.95			55%	0	-	
1	Pkg.total (UGIIP-III-2/LAXM /UT+DR/01/2016)	20	11.554	1.437	86,674,466.00	M/s Sale & Riasat JV, Chowdhury Super Market, College Road, Laxipur	91,062,861.36	14-05-2017	14-05-2018	78%	4,283,572.00	20,000,000.00	
		Sub-total:Road											
	UGIIP-III-2/LAXM/UT+DR/02/2016	Rehabilitation & Improvement road of Mohammad ali road from Bazar main road (Jorna Parmachy) to Terobiki road by DBC. Ch 0.00-430 m	0.430	-	1,982,239.00	M/s Hasan Builders, Monihar Niketon, Bhadurtala, Comilla	2,084,200.66	21-05-2017	21-05-2018	90%	141,224.00	20,000,000	
		Rehabilitation & widening of Upazila Krishi road from Rehan Uddin Bhuyann road to Dhaka -Raipur road by DBC Ch 0.00-470 m	0.470	-	3,341,243.00		3,512,373.95			90%	222,746.00		
		Rehabilitation of Kalu hazi road from Hospital road to Kalu Hazi road by CC .Ch 0-488 m	0.488	-	5,115,201.00		5,360,816.01			80%	-		
		Improvement & Rehabilitation of Rest road of Sona Meah road from Ex-councilor Hasina house to Terobiki road by DBC, CC & HBB Ch 0.00-1279 m, and Three Nos X-Drain at ch 145m,ch 600m & ch 850m.	1.279	-	8,747,461.00		9,188,119.28			75%	429,729.00		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement & Rehabilitation of Azizia Madrassha Khalpar road from Tero Biki road to Ramjan ali patoary Bari by CC. Ch 0.00-832 m and Connecting road from Jamal shop to Azizia Madrassha road by CC. Ch 0-795m including Seven nos X-Drain Ch 390,480,760, Connecting ch 64, 247, 545 & 630m.	1.627	-	12,981,503.00		13,630,410.85			90%	532,712.00		
		Rehabilitation of Kali Bari road (Jur Digi par) by DBC Ch 0.00-1105m & Conecting road Ch 0-298m	1.403	-	5,180,223.00		5,435,502.00			90%	136,241.00		
		Rehabilitation of Shekh Bari road by DBC. Ch 0.00-1252m and Two Nos X-Drain at Ch 345m, Ch 555m, onnecting Ch 0-150m	1.252	-	5,137,749.00		5,390,288.36			85%	121,659.00		
		Improvement of Monsur road West side of Zelkhana from Dhaka -Raipur road to Nazim shop by DBC. Ch 0.00-957 m and Two nos RCC X-Drain Ch 8.00, 785m	0.957	-	7,765,368.00		8,164,344.76			40%	543,759.00		
	sub-total (Road)	8	7.906	0	50,250,987.00	0	52,766,055.88			80%	2128070	20,000,000.00	
		Sub-total:Drain											
		Construction of RCC pipe drain from North Temuhony (Mitali Bekari) to Madam Bridge Rahmat Khali Khal southside R&HD road (Ch.00-1050.00m)	-	1.050	22,997,992.00		24,102,279.42			85%	-		
		Construction of RCC pipe drain from North Temuhony Unique Building to Mithaniya Khal northside RHD road (Ch.00-0+828.00m)	-	0.828	16,277,056.00		17,058,626.33			85%	-		
	sub-total(Drain)	2	0	1.878	39,275,048.00	0	41,160,905.75			85%	-	-	
	Pkg.Total(UGIIP-III-2/LAXM/UT+DR/02/2016)	10	7.906	1.878	89,526,035.00	M/s Hasan Builders, Monihar Niketon, Bhadurtala, Comilla	93,926,961.63	21-05-2017	21-05-2018	82%	2,128,070.00	20,000,000.00	
		Part-A:Road											
	UGIIP-III-2/LAXM/UT+DR/03/2016	Rehabilitation of Dalal Bazer to Palerhat Road by DBC starting from Beltali Khoa Sagor Dhigi to Tuka Mia Chaprasi Mosque Ch. 00-900.00m Including RCC retaining wall at ch 280-412.00m	0.900	-	12,798,433.00	M/s. S. Ananta & Yakub - JV, Milonpur Sadar, Khaghrachari	13,438,048.22	14-05-2017	14-05-2018	65%	31,804.00	16,552,202	
		Improvement of Dulamia Pandit road from Rasulganj road to Panamia Bepari Bari road by DBC Ch.00-650.00m and One Cross drain ch.435.00m	0.650	-	4,244,207.00		4,455,789.95			90%	-		
		Rehabilitation of Rasulganj road from Dhaka-Raipur road Iterpool to Karim Khan Market by DBC Ch.00-760.00m and Improvement of Ex-Latu member connecting road by DBC Ch.00-340.00	1.100	-	6,361,206.00		6,678,741.37			0%	8,333.00		
		Construction of Abdul Korim Bhuiya Road from Dhaka Raipur road (Nurani Madrassha) to Nazar Man house by CC ch.00-476.00m	0.476	-	4,241,626.00		4,453,080.28			90%	-		
		Improvement & Rehabilitation of Goni road starting from Dhaka-Raipur Road Dargah north side to Fazlu shop to Kaman Khola Road by DBC Ch. 00-1160.00 m	1.160	-	5,984,072.00		6,283,083.35			90%	13,888.00		
		Rehabilitation of Sahapur Joinal Master road (Rajbari road) from Koralia road to Kalibazar road by DBC. Ch 0.00-603, and one no X-Drain Ch 295m.	0.603	-	2,155,627.00		2,266,011.38			90%	58,607.00		
		Rehabilitation of Azizia Madrassha to Tarobiki road from Pan Kashem building to Terobiki road by DBC. Ch 0.00-495 m and Improvement of Pump house road from Terbiki connecting road to pump house road by DBC. Ch 00-300m and One nos X-drain Ch 130 m.	0.795	-	3,606,159.00		3,788,332.85			95%	48,122.00		
		Improvement & Rehabilitation of Mojib Ullah Government primary school road from Habib Homeo to Abdul Gopur house by DBC. Ch 0.00-534.00 m	0.534	-	2,555,652.00		2,684,074.54			95%	20,415.00		
		Rehabilitation of Azizia Madrassha Branch road from Terobeki road to Azizia main road by DBC. Ch 0-336.00 m and Connecting towards Lamchari Primary School by DBC. Ch.00-50.00m	0.386	-	1,293,343.00		1,359,620.47			95%	36,137.00		
		Rehabilitation of Shah Alam Hazi Bari road from Dhaka Ramgiti road to Matabbor Bari road by DBC Ch 0.00-608 m, and Two Nos X-Drain at Ch 43 & 178m	0.608	-	2,220,555.00		2,335,463.96			95%	84,439.00		
		Construction of road from Sujabadsha connecting road to Lokiot Ullah Master road by CC. Ch 0.00-486.00, and one No X-Drain Ch 243m.	0.486	-	4,300,248.00		4,514,624.71			95%	-		
		Construction of Abdul Kadir Hazi road from Arman Kha Mosque to Shapur Miji Bari road Molla House By DBC. Ch. 1020m-2150.00m	1.130	-	7,985,905.00		8,384,019.73			60%	-		
		(a) Improvement of Ali Mia Bhuia road from Meghna Road from Nurnabi House to Dalal Bazar Paler Hat Road (Asraf Bepari Mosque) by DBC .Ch.00-960.00 m Including 1 no. single vent. box Culvert at Ch 30.00 m	0.960	-	8,703,481.00		9,137,368.46			90%	-		
		Construction of Mohammad Ullah MP road from Dalal Bazar Paler Hat road (Gafur store) to Beri Bund by DBC. Ch.00-672.00 m & connecting road ch.00-180.00m and one cross drain at ch.564.00 m	0.852	-	5,072,920.00		5,325,816.09			90%	-		
		Improvement & Rehabilitation of Mouza Nondi road from Bhola-Barishal road to Mouzanondi bridge by DBC. Ch 0.00-870	0.870	-	4,865,058.00		5,113,191.07			90%	112,319.00		
		Rehabilitation of Hazi Bari road from Dhaka Raipur road (Palwan Mosque) to Hazi bari Road(Tuka Mia Pool) By DBC .ch.00-990.00m	0.990	-	4,648,328.00		4,881,244.64			0%	23,818.00		
	Sub-total(Road)	16	12.500	0	81,036,820.00	0	85098511.08			77%	437882	16,552,202.00	
		Construction of RCC drain at beside the Dula Mia Pandit road Ch.85-450.00m	-	0.365	3,680,657.00		3,864,145.76			95%	-		
		Construction of RCC drain from Terobiki road to Aziza Madrashaha (Hoque Monjil), Ch.00-290.00m	-	0.290	2,773,193.00		2,911,442.70			95%	-		
	Sub-total(Drain)	2	0	0.655	6,453,850.00	0	6775588.458			95%	0	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	Pkg.Total(UGIIP-III-2/LAXM/UT+DR/03/2016)	18	12.500	0.655	87,490,670.00	& Yakub -JV,Milonpur Sada	91,874,099.54	14-05-2017	14-05-2018	78%	437,882.00	16,552,202.00	
	UGIIP-III-2/AF/LAXM/WS/01/2017	Construction and Installation of 7 nos Production Tube-wells with pump house & Rehabilitation of 2 sets Existing AIRP ,Installation of 33,000m distribution Pipeline(Distribution = 110mm dia.=8,000m,160mm dia=12,000m and Transmission=225mm dia.=13,000 meter)/4,000 nos water metering in different places,Installation of 50 nr.Hand-Tube-Well, Construction 01 nr. Overhead Tank (Capacity 680 m3) and Construction of 1 nr.Arsenic Iron Removal Plant(AIRP)(capacity 300m3/hour) of Laxmipur Pourashava, Laxmipur.			-		-				-		
		Sub-Component: 01 : Production Tube-Well			-		-				-		
		(A)Installation of 07 nr. Test and 07 nr. Observation Well			2,147,958.25		-			0%	-		
		(B)Installation of 07 nr. Production Wells			22,956,190.61		-			0%	-		
		(C)Construction of 04 nr. Pump houses			3,262,646.94		-			0%	-		
		(D)Construction of Boundary wall for 03 Pump Houses			4,575,406.85		-			0%	-		
		(E)07 sets Mechanical works of Pump-motor			7,597,066.00		-			0%	-		
		(F)05 sets Electric works for Pump and Pump houses			2,005,807.01		-			0%	-		
		(G)02 sets Rehabilitation works for Existing AIRP			2,717,824.00		-			0%	-		
	Sub-total:(C-1)	7	0	0	45,262,899.66	0	0			0%	0	0	
		Sub-Component: 02 :Pipeline			-		-				-		
		Installation of 33,000 meter Pipeline (Distribution =110mm dia.=8,000 meter, 160mm dia.=12,000 meter and Transmission=225mm dia. = 13,000 meter).			70,432,646.52		-			0%	-		
	Sub-total:(C-2)	1	-	-	70,432,646.52	-	-			0%	-	-	
		Sub-Component: 03 :Domestic Water Meter			-		-				-		
		Supply and Installation of 4,000 nr. Domestic Water Meter (13 mm dia.= 3,000 nr.,20mm dia=800 nr., and 25mm dia=200 nr.)			25,456,850.00		-			0%	-		
	Sub-total:(C-3)	1	0	0	25,456,850.00	0	0			0%	0	0	
		Sub-Component: 04 :Deep Hand Tube-well			-		-				-		
		Installation of 50 nr. Deep Hand Tube-well.			13,102,748.36		-			0%	-		
	Sub-total:(C-4)	1	0	0	13,102,748.36	0	0			0%	0	0	
		Sub-Component: 05 :Construction of Overhead Tank (OHT)			-		-				-		
		01 nr. Overhead Tank (Capacity 680 m3)			26,277,262.37		-			0%	-		
	Sub-total:(C-5)	1	0	0	26,277,262.37	0	0			0%	0	0	
		Sub-Component: 06 :Construction of Arsenic Iron Removal Plant (AIRP)			-		-				-		
		01 nr. Arsenic Iron Removal Plant (AIRP) (Capacity 300m3/hr)			72,386,562.00		-			0%	-		
	Sub-total:(C-6)	1	0	0	72,386,562.00	0	0			0%	0	0	
	pkg.total:UGIIP-III-2/AF/LAXM/WS/01/2017	12	0	0	252,918,968.91	0	0			0%	0	0	
	Pourashava Total=	83	61.273	3.970	642,921,436.83	#VALUE!	418,022,066.63	00-01-00	00-01-00	86%	13,921,599.12	182,909,087.95	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Rangamati													
Pourashava Code : 259													
	19.Rangamati	Pkg.01(UT+DR)Part: A-Road		-			-				-		
	UGIIP-III-I/RANG / UT+DR / 01 / 2015	Construction of Sha-amanot RCC Road from DC Banglo road to Buddish Community near Dhulu Baruya's house (ch-00m to ch-87m)	0.087	-	1,387,536.77	S. Ananta Bikash Tripura and M/s Yakub Brothers (JV), Milonpur, Khaghrachuri	1,483,119.01	04-04-16	04-04-17	100%	-	64,796,987.93	
		Construction of RCC Police Line Road from Police Line Road at Hossain' house to Boat-Ghat at salam's house. (ch-00m to ch-147m), & 22m Road Conecting RCC Walkway (ch-110m) at Word-03	0.169	-	5,512,242.50		5,891,960.35			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of West -Tribal Adam BC Road from Ctg-Rangamati Road at Al-Fafhani more to Chakma Community at Karbari house. (Ch-00 m to ch-400m), with connecting road-1: from West Tribal Adam Road to BOT-Tola.(Ch-00m to ch-100 m) connecting road-2: from West Tribal Adam Road to Buddish Comm.at cha-moni' s house " (Ch-00m to ch-90 m)	0.590	-	3,987,924.53		4,262,637.79			100%	-		
		Rehabilitation of Omdamiah Hill BC Road from Porjoton Road to shornotilla more.(Ch-00 m to ch-505m), with connecting Road-01-from Omdamiah hill Road to Bengali Comm.at Ahamudul hoques house. (ch-00m to ch-225m) & Conecting Road-02 from Omdamiah Hill road to DGFH Office at Khan Bari. (Ch-00m to Ch-110m)	0.840	-	9,807,587.36		10,483,195.51			100%	-		
		Construction of Noa-Adam Conecting RCC Road from Noa-Adam Road to Chakma-Community areas at Srite-rangon- Chakma's House. (ch-00m to ch-330 m) at Noa -Adam	0.330	-	6,149,011.65		6,572,594.15			100%	-		
		Construction of RCC Road from Taxi Stand to Fish Market (Ch-00m to Ch-190m) at Tabalchari-Bazer	0.190	-	2,908,124.91		3,108,454.80			100%	-		
		Rehabilitation & Weidning of Rezev Bazer Main BC Road from Hotel Green Cassel at CTG-Rangamati Road to Rezev Bazer (ch-00 m to ch-560m)	0.560	-	6,983,879.53		7,464,972.97			100%	-		
		Rehabilitation of Rezev-Bazar -2 BC Road from Taxi -Stand to Lounch-Ghat at Hindus Communities areas (ch-00 m to ch-152m) & Five Connecting BC/RCC Roads of Sutki-Potti Road's (Link-01=198m, Link-02=55m, Link-03=180m, Link-04=82m, Link-05=150m) at Rezev-Bazer including 35m Road connecting walkway	0.852	-	7,095,357.28		7,584,130.00			100%	-		
		Construction of Abdul Ali- Academy RCC Road from Mohammad Ali's house at Rezev Bazar Road down side to Lake side at Dulal Babu's house . (ch-00m to ch-130m) at Abdul Ali Acadami Nech Parai.	0.130	-	2,586,989.17		2,765,197.21			100%	-		
		Construction of Ton-Chongha para RCC Road from Rangamati-kaptal Road to Rangamati Lake.(Ch-00 m to Ch-87 m) With Connecting Road-01 Udoy giri's house to Rupon Chakma's house. (ch-00 m to ch-401 m), & Other Conecting Road-02 of RCC Road (ch-00 m to ch-117 m) at Tonchonga -parai.	0.602	-	7,841,198.01		8,381,348.92			100%	-		
		Improvement of RCC Road from College Gate BC road to H/O Ripon (ch-00 m to ch-90 m). & conecting Road from College gate BC road to Lake side Boat Ghat. (ch-00 m to ch-70 m) with 25m Road connecting walkway at Amanoth-Bage.	0.185	-	2,506,676.54		2,679,352.15			100%	-		
		Construction of Santi-nagor RCC Road from Central Bus- Stand to Bengali Community at River side near Nurul Haque's house. (ch-00 m to ch-306 m) at Santinagor Area	0.306	-	8,090,417.33		8,647,736.03			100%	-		
		Construction of 300m (10 Nos) Road connecting RCC walkway for Different Place of Rangamati Pourashava.(Under ward#01 Puran para,Shariatpur-02 nos, ward#02, SP Office Nic para -01 nos, ward#03, Police Hospital area-01 nos, ward#04, Dewanpara -01 nos , ward#05,Ashambosti area,-01 nos, ward#06,Molla para area-01 nos, ward#07,Banarupa area ,-01 nos, ward#08,Chokropara-01 nos, ward#09, Amanothbag area-01 nos.)	0.300	-	7,732,041.77		8,264,673.32			100%	-		
	Total:pkg-01:road	13	5.141	-	72,588,987.35	-	77,589,372.21	04-04-16	04-04-17	100%	-	64,796,987.93	
		Pkg.01(UT+DR)Part: B-Drain	-	-	-								
		Construction of R.C.C Covered Drain from Existing Drain-cum-Footpath at Bengali-Chakma Community areas to Lake side at Mollah house. (ch-00 m-101 m)	-	0.101	1,619,405.17		1,730,959.96			100%	-		
		Construction of RCC Covered Drain from Buddish Community near Shamim Ahamed's House to Old Drain. (Ch-00m to Ch-171 m) at Amanath-Bage	-	0.171	3,208,256.17		3,429,260.98			100%	-		
	Total:pkg-01:Drain	2	0	0.272	4,827,661.34	-	5,160,220.94	00-01-00	00-01-00	100%	-	-	
1	UGIIP-III-I/RANG / UT+DR / 01 / 2015	15	5.141	0.272	77,416,648.69	S. Ananta Bikash Tripura and M/s Yakub Brothers (JV), Milonpur, Khaghrachuri	82,749,593.15	04-04-16	04-04-17	100%	-	64,796,987.93	
		Pkg.02(UT+DR)Part: A-Road	-	-	-		-				-		
	UGIIP-III-I/RANG / UT+DR / 02 / 2015	Rehabilitation of Santimoy- Dewan BC Road from DC Banglo B.C Road to Goutom Dawon,s house at Chakma's community areas. (Ch-00m to ch-145m)	0.145	-	1,175,669.28	M/s Qushem Construction, Sattar Mansion, Panchlaish, Chitagonj	1,254,892.95	04-04-16	04-04-17	100%	-	62,553,494	
		Construction of RCC Road from Bejoy nagor CC Road to Bano-Beher HBB Road. (ch-00m to ch-175m & ch-185m to ch-285m)	0.275	-	4,554,990.10		4,861,932.74			100%	-		
		Construction of RCC Road from Raj-Dip primary School to Babu-Para More.(Ch-00m to Ch-315m) at Chakkro -Para Lake side	0.315	-	5,496,967.96		5,867,386.74			100%	-		
		Construction of RCC Road from Sadhona-Pur RCC Road to Buddish-Beher at Buddish community areas (ch-00m to ch-300m)	0.300	-	4,574,680.69		4,882,950.20			100%	-		
		Construction of RCC Road from Punak BC Road to stair. (ch-00m to ch-80m), with 45m road connecting RCC walkway	0.125	-	1,992,482.07		2,126,747.50			100%	-		
		Rehabilitation of BC Road from Thana more B.C Road to Santi metro's house of Buddish Community area.(Ch-00 m to ch-263m) at Master Colony Tabalchari.	0.263	-	1,771,918.74		1,891,321.29			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC Road from Shantipur CC Road at Sudhankshu's house to Sushel's house (ch-00m to ch-105m) with connecting road-01 Mokter Ahamed house to Dr. Jafor's house. (ch-00m-98.00m) & conecting road-02 Usuf's house to Rabiul Hossain's house. (Ch-00m-149m) at Lake side including 25m road connecting RCC walkway at santipur Rezev Bazar.	0.377	-	4,748,257.40		5,068,223.56			100%	-		
		Construction of RCC Road From Khanbari BC Road at Hazi-Serazul Mostafa's house to Lake side at Abdul Motin's house (ch-00m to ch-81m), connecting road-01 from main road to H/O Rezia Begum's (ch-00m to 35.00m), including 27 m road connecting RCC walkway at Omdamiha- Hill Area.	0.143	-	1,520,190.04		1,622,629.59			100%	-		
		Rehabilitation of 2-No Pathor Ghata BC Road from Rezev Bazar Bus -Stand to Lake side of Munshi Miah's house. (Ch-00 m to ch-235.00m) at 2- No Pathor Ghata	0.235	-	1,146,892.96		1,224,177.51			100%	-		
		Rehabilitation of Sarnotila BC Road from Existing Asam Bosti Main Road at Sawkot Hossain's house to Sri-Sri- Durga Mondir at Kanti's Shop. (Ch-00 m to ch-506.00m) & 40m road connecting RCC walkway at Sarnotila Area.	0.546	-	3,183,852.13		3,398,399.25			100%	-		
		Construction of RCC Road from Rezev Bazar BC Road at Serajul Islam house to Eskander's house. (Ch-00 m to ch-150 m) with Connecting road-01 from Kasem's house to Dukhu Miah's house. (ch-00 m to 105 m) & Conecting road-02 at Rezev Bazer Moszid colony CC Road (Ch-00m-28.00 m).	0.283	-	3,343,502.48		3,568,807.80			100%	-		
		Construction of RCC Road from Public health RCC Road to Lake side Boat-Ghat at Hazera Begum house. (ch-00 m to 54 m & ch-64 m to 189 m) with connecting road-01 from Main Road to Sajul's house (ch-00 m to ch-19 m) at Public health Area	0.198	-	4,780,820.66		5,102,981.13			100%	-		
		Rehabilitation of Damaged BC Road from Chittagong -Rangamati Road infront of Pourashava to BADC Link Road at BADC Office. (Ch-00m to Ch-468m) at Kathaltoli Area.	0.468	-	3,487,134.02		3,722,118.10			100%	-		
		Construction of RCC Road from Forest colony BC Road to Existing Earthen Road infront of Al-fasani Acadami. (ch-00 m-ch-98 m) with connecting road-01 from Main road Ch. 16m to Al Amin Madrasha Road at TB Clinic (ch-00 m-ch-176 m).	0.274	-	4,117,619.48		4,395,089.46			100%	-		
		Construction of 300m (10 Nos) Road connecting RCC walkway for Different Place of Rangamati Pourashava.(Under ward#01,Jalia para-01 nos, ward#02,1no Pathar Gata-01 nos, ward#03, D.C Banglo area-01 nos, ward#04,A.D.C Collony-01 nos ,ward#05,Swarnatila area,-01 nos,ward#06,Bill Adam Rangapani-01 nos, ward#07,Forest collony, Shoshi Dewan para,-02 nos, ward#08,Kolayan pur-01 nos, ward#09,P.T.I area-01 nos.)	0.300	-	7,732,041.77		8,253,073.28			100%	-		
	Total:pkg-02:road	15	4.247	-	53,627,019.78	-	57,240,731.10	04-04-16	04-04-17	100%	-	62,553,493.51	
		Pkg.02(UT+DR)Part: B-Drain	-	-	-		-				-		
		Construction of RCC Covered Drain from Existing DC banglo B.C Road at Saawal's house to Lake Side in Hilly part of Muslim Community based area at Haji-Sarker Road.(ch-00m to ch-109m)	-	0.109	2,083,248.38		2,223,630.19			100%	-		
		Construction of RCC Covered Drain from Champhoknagar Khalek's House to Kohenoor's house. (Ch-00m to Ch-98 m) with connecting U-drain from Bevash shaha's house to Lake. (ch-00m to ch-150m) at Chompok- Nagor.	-	0.248	3,172,539.43		3,386,324.23			100%	-		
		Construction of RCC Covered Drain from Jubolal Chakma's house to Old Drain. (Ch-00m to Ch-175 m) at Amanoth-bage, with connecting Drain-01 (ch-00m to ch 50 m) & connecting Drain-02 (Ch-00 m to ch-65 m) at Muslim para.	-	0.290	5,132,114.62		5,477,947.39			100%	-		
		Construction of RCC Covered Drain from Chong-ga-Ram Buddish Behar at Chakma communiti Areas to Old Drain at Vedvadi. (Ch-00m to Ch-230 m)	-	0.230	4,058,987.50		4,332,506.50			100%	-		
		Construction of RCC Covered Drain from Sarnatila B.C.Road stair down part at Usuf's house to Lake side at Sukkur's house. (ch-00 m- to ch-75 m) With Connecting drain at Boat ghat of Sarnotilla Moszid Colony (ch-00 m- to ch-62 m)	-	0.137	2,316,008.85		2,472,075.46			100%	-		
		Construction of R.C.C Covered Drain from Tabalchori Mosjid Market at Abul khair,s house to Lake. (Ch. 00-177 m), with Connecting RCC U-drain (Ch.00-32m & Ch.00-25 m) & Out-Let Drain(Ch.00-87 m) at Tadlechori Moszid Colony (Labour Colony).	-	0.321	4,377,334.85		4,672,306.01			100%	-		
		Construction of RCC Cover Drain from Babu-Para More to Lake. (ch-00m to ch-69m) at Chakkro Para Lake side.	-	0.069	1,284,556.26		1,371,117.39			100%	-		
		Construction of RCC Drain from End of Punak BC Road near stair to Lake side H/O Dewan Mazi. (ch-00m-to ch-150 m) including 50 m out let Drain at Hindus / Muslim community area	-	0.200	3,221,343.24		3,438,416.73			100%	-		
		Construction of RCC Covaer Drain from H/O Rezia Begum's to Nurzahan Begum's house (ch-00m to 35m) at Omdamiha- Hill Area	-	0.035	678,783.51		724,524.03			100%	-		
	Total:pkg-02:Drain	9	-	1.639	26,324,916.64	-	28,098,847.94	00-01-00	00-01-00	100%	-	-	
1	UGIIP-III-I/RANG / UT+DR / 02 / 2015	24	4.247	1.639	79,951,936.42	M/s Qushem Construction,Sattar Mansion, Panchlaish, Chitagonj	85,339,579.04	04-04-16	04-04-17	100%	-	62,553,493.51	
	19.Rangamati	Part-A:Road			71								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-2/RANG/UT+DR/01/2016	Rehabilitation of Food Godown Road by DBC from Rangamati-Porjoton BC Road to Miher Kiron Chakma's House.(ch.00-120m) and connecting road by DBC from Porjoton Road to Police Line Road.(ch.00-145m)	0.265	-	4,900,515.87	Sheikh Hemayet Ali & Mr. U.T. Mong (JV), Madrasha Shopping Complex, Bandarban Sadar, Bandarban	5,178,907.25	22-01-2017	22-01-2018	90%	-	67,918,214.86	
		Rehabilitation of Majer-Bostli Road by DBC from Rangamati Porjoton Road to Sujit Chakma's House.(ch.00-835m). connecting-1 Road by CC from main Road to Porjoton Road. (ch.00-123m), connecting-2 Road by CC from main Road to Mong's House " (ch.00-104m) & connecting-3 Road by CC from main Road to Bridge. (ch.00-115m)	1.177	-	8,588,029.22		9,075,903.02			95%	-		
		Construction of Old Hospital Road by CC from Rangamati-Porjoton BC Road to Nazimuddin's House. (ch.00-326 m). connecting Road by CC from Old Hospital Road to Ishuk House. (ch.00-180m)	0.506	-	8,255,485.90		8,724,468.39			95%	-		
		Rehabilitation of Women College Road by DBC from Rangamati Rezerv Bazar Road to Women College.(ch.00-513m).	0.513	-	6,451,229.12		6,817,714.33			95%	-		
		Construction of Barua Para Road by CC from Asam-Boste BC Road to Promod Barua's House. (ch.00-225m).	0.225	-	2,863,278.73		3,025,937.55			90%	-		
		Rehabilitation of Dhon Miah Paher Road by DBC & CC from Omda Miah Hill Road to Moner/ Salek House.(ch.00-811m). connecting Road by DBC from Road to Lake.(ch.00-70m)	0.881	-	18,553,694.14		19,607,703.27			90%	-		
		Rehabilitation & widening of Banarupa Bazar Road by CC from Box Culvert to Samata Ghat (ch.00-427m). connecting-1 Road by DBC from main Road to Benoy Chakma House (ch.00-265 m). & connecting-2 Road by DBC from main Road to Depok Chakma's house (ch.00-131m)	0.823	-	17,313,930.56		18,297,510.48			90%	-		
		Rehabilitation of Kata Paher Road by DBC from Chittagong-Rangamati Road to Champa Chakma's House (ch.00-144m). connecting-1 Road by CC from main Road to Banorupa Bazar.(ch.00-60m)	0.204	-	1,766,404.72		1,866,751.68			95%	-		
		Rehabilitation & widening of Chompoke Nagar Road by DBC from Happy more to Anando chakma House. (ch.00-445m). Connecting-1 Road by DBC from main Road to K.School. (ch.00-115m) .Connecting-1 Road by CC from main Road to Purnendu Chakma house. (ch.00-103m)	0.663	-	11,148,796.07		11,782,143.42			95%	-		
	Sub-total(Road)	9	5.257	0	79,841,364.32	0	84377039	00-01-00	22-01-2018	93%	0	67,918,214.86	
		Part-B: Drain					-				-		
		Construction of RCC Drain from Preo-moy Chakma's house to Lake. (ch.00-250m)	-	0.250	4,682,128.66		4,948,113.77			100%	-		
		Construction of Majer-Bostli RCC Drain from Mamun house to Lake. (ch.00-252m).	-	0.252	3,871,184.08		4,091,100.58			100%	-		
		Construction of RCC Drain at Banarupa Samata Ghat area (ch.00-65m)	-	0.065	1,110,650.31		1,173,744.78			95%	-		
	Sub-total(Drain)	3	0	0.567	9,663,963.05	0	10,212,959.13	-	-	94%	0	-	
1	Pkg.total:(UGIIP-III-2/RANG/UT+DR/01/2016)	12	5.257	0.567	89,505,327.37	Sheikh Hemayet Ali & Mr. U.T. Mong (JV), Madrasha Shopping Complex, Bandarban Sadar, Bandarban	94,589,998.51	22-01-2017	22-01-2018	93%	-	67,918,214.86	
		Part-A:Road											
	UGIIP-III-2/RANG/UT+DR/02/2016	Construction of Govt.School Road by CC from Police Line BC Road to Govt.School Teacher's Quarter. (ch.00-175m).	0.175	-	5,530,442.24	M/s.S.Ananta & Yakub-JV, Milonpur,Court road, Sadar, Khaghrachari	5,971,238.32	22-01-2017	22-01-2018	95%	-	45,669,115.98	
		Rehabilitation of Punak Road by DBC from Police Line BC Road to Ex. RCC Road. (ch.00-150m).	0.150	-	1,359,676.81		1,468,047.93			85%	-		
		Construction of Muslim Para Road by CC from Muslim-para Abul Showdagor's house to Ex. Old RCC Drain. (ch.00-160m)	0.160	-	2,075,277.17		2,240,684.20			90%	-		
		Construction of RCC Road from Rangamati Old Hospital Road to Sherajul Islam's House. (ch.00-97m)	0.097	-	5,200,012.59		5,614,472.24			85%	-		
		Construction of Senior Madrasa Road by CC from Existing R.C.C Road to Seniour Madrasha. (ch.00-76 m). & Connecting road by CC from Hanif House to Kamal House. (ch.00-170 m)	0.246	-	13,465,260.78		14,538,490.36			98%	-		
		Rehabilitation of Deer Park Road by DBC from Porjoton BC Road to Nuzrul Islam House. (ch.00-320m).	0.320	-	3,384,821.73		3,654,604.16			85%	-		
		Rehabilitation of ADC Colony Road by DBC from Rangamati-Porjoton BC Road to Shaita Sheree Area. (ch.00-186m). Connecting-1 road by DBC from main Road to ADC Banglo. (ch.00-33 m). Connecting-2 road by DBC from main Road to Arif's House (ch.00-53m). & Connecting-3 road by CC from main Road to Bodiul Alam's House.(ch.00-60m)	0.332	-	2,420,000.95		2,612,883.70			85%	-		
		Construction of Forest Colony Road by CC from BADC Road to South Forest Colony Road. (ch.00-400m). & Connecting road by CC from main Road to Khokon Das House. (ch.00-135m)	0.535	-	6,411,712.06		6,922,748.51			90%	-		
		Rehabilitation of Kalindi Pur Road by DBC from Chittagong Rangamati Road to Bolay chakma House. (ch.00-664m)	0.664	-	3,184,550.07		3,438,370.13			90%	-		
		Construction of Islam-Pur Road by CC from Islam-Pur Road to Usuf House. (ch.00-280m). Connecting-1 Road by CC from main Road to Faruk House. (ch.00-192 m). Connecting-2 Road by CC from main Road to Abul Kalam House. (ch.00-43 m).	0.515	-	6,577,122.79		7,101,343.06			95%	-		
					72								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of Muslim Para Roadby CC from Muslim Para Road to Rabiul Master House. (ch.00-175m).	0.175	-	2,246,185.09		2,425,214.10			85%	-		
		Improvement of PTI Road by CC from Raz-Bon-Biher Road to PTI Gate. (ch.00-271m). & Construction of Road Connecting RCC Walkway at ch. 260m. (ch.00-30m).	0.301	-	4,549,151.54		4,911,735.23			95%	-		
		Construction of Shilety Para Road by CC from Boat Ghat to Dishamoni Chakma House. (ch.00-400m).	0.400	-	5,529,695.64		5,970,432.21			100%	-		
		Construction of 600m Road Connecting RCC Walkway for Different Place of Rangamati Pourashava	0.600	-	16,229,885.13		17,523,465.18			85%	-		
	Sub-total(Road)	14	4.670	-	78,163,794.59	-	84,393,729.35	00-01-00	00-01-00	90%	-	45,669,115.98	
		Part-B:Drain		-									
		Construction of RCC Drain from Vedvadi Sonatone-para Pridip Shil's house to ex. Old Drain. (ch.00-126m).	-	0.126	2,365,750.92		2,554,309.75			90%	-		
		Construction of RCC Drain from Asam Bosti old Drain near Josna's house to Lake. (ch.00-47m)	-	0.047	847,254.62		914,783.85			95%	-		
		Construction of RCC U- Drain from Tabalchari Officer's Collony Near Nasir's house to Ex. old Drain. (ch.00-90m).	-	0.090	1,029,559.30		1,111,618.87			85%	-		
		Construction of RCC Drain from Golam Mostafa House to Lake. (ch.00-100m)	-	0.100	3,605,038.28		3,892,372.76			85%	-		
		Construction of RCC Drain at Hospital Area from Altab House to Kader House. (ch.00-210m).	-	0.210	4,071,600.11		4,396,121.24			90%	-		
	Sub-total(Drain)	5	0	0.573	11,919,203.23	0	12,869,206.47	00-01-00	00-01-00	89%	-	-	
1	Pkg.total:(UGIIP-III-2/RANG/UT+DR/02/2016)	19	4.670	0.573	90,082,997.82	M/s.S.Ananta & Yakub-JV, Milonpur, Court road, Sadar, Khaghrachari	97,262,935.82	22-01-2017	22-01-2018	90%	-	45,669,115.98	
		Part-A:Road											
	UGIIP-III-2/RANG/UT+DR/03/2016	Rehabilitation of Road by DBC from Forest Colony BC Road to Dider House. (ch.00-155m).	0.155	-	1,662,735.51	M/s Qusheem Construction,Sattar Mansion, 52 Katalgonj,Panchlaish, Chitagong	1,770,531.83	24-01-2017	24-01-2018	90%	-	46,188,584.86	
		Construction of Dhopa Para Road by CC from Chittagong-Rangamati Road to RamVander House. (ch.00-123m)	0.123	-	1,087,971.42		1,158,505.38			95%	-		
		Construction of Choc-cro Para Road by CC from Modho-Raz-Dip Road to Mohashation. (ch.00m to 385m).	0.385	-	4,385,404.70		4,669,713.58			95%	-		
		Construction of Sariut-Pur Road by CC from Sariut-Pur Road to Mahurum House. (ch.00-300m)	0.300	-	4,960,240.53		5,281,816.43			95%	-		
		Construction of Ray-Bahadur Road by CC from Ray-Bahadur Road to Debopreo House. (ch.00-62m).Connecting road by CC from main Road to Chondon House. (ch.00-143m) & Connecting road by CC from main Road to Delip Ray House. (ch.00-42 m)	0.247	-	4,390,358.35		4,674,988.38			90%	-		
		Construction of Semul-Tole Road by HBB & CC from Dalower Shop to Chinku-Rowazza Hill. (ch.00-600m).	0.600	-	17,644,592.24		18,788,503.62			85%	-		
		Construction of Hachary area Road from Boat Ghat to Abdul khalek House (ch.00-370m).	0.370	-	5,265,543.83		5,606,912.76			95%	-		
		Construction of Footpath at Both Side of the Rangamati Poura Main Road from Upazilla Office to Fisheries Office. (ch.00-2750m).	2.750	-	40,705,770.24		43,344,754.08			85%	-		
	Sub-total (Road)	8	4.930	0	80,102,616.82	0	85295726	00-01-00	00-01-00	91%	0	46,188,584.86	
		Part-B:Drain	-		-								
		Construction of RCC Drain at Hospital Area from Showpon dey House to Lake (ch.00-154m) & Connecting drain from Hospital Road to main Drain (ch.00-17m).	-	0.171	2,915,192.11		3,104,186.07			95%	-		
		Construction of RCC Drain at West Muslim-para from Mohammad Hossain House to Ex. Old Drain. (ch.00-230m).	-	0.230	4,308,325.66		4,587,637.46			90%	-		
		Construction of RCC Drain at Vadvedi Nutoon -para from Shak Forid House to Old Drain. (ch.00-140m).	-	0.140	2,626,743.75		2,797,037.40			90%	-		
	Sub-total (Drain)	3	0	0.541	9,850,261.52	0	10,488,860.93	00-01-00	00-01-00	92%	-	-	
	Pkg.total:(UGIIP-III-2/RANG/UT+DR/03/2016)	11	4.930	0.541	89,952,878.34	M/s Qusheem Construction,Sattar Mansion, 52 Katalgonj,Panchlaish, Chitagong	95,784,586.98	24-01-2017	24-01-2018	91%	-	46,188,584.86	
	Pourashava Total=	81	24.245	3.592	426,909,788.64		455,726,693.49	00-01-00	00-01-00	95%	-	287,126,397.14	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Muktagacha

Pourashava Code : 134

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	20.Muktagacha		-	-	-		-				-		
	UGIIP-III-I/ MUKT / UT+DR / 01 / 2014(Lot-UT-01)	Improvement of Laxmikhola Graveyard road by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+380 m)	0.380	-	1,587,516.00	Taher & Sons (Pvt) Ltd., 55, West Panthapath, Shelteck Tower, 7th floor, Dhaka-1205	1,455,074.26	21/06/2015	20/06/2016	100%	9,419.00	46,437,199.11	
		Improvement of Durga Proshad road by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+1365 m)	1.365	-	7,838,602.00		7,179,510.82			100%	108,483.00		
		Improvement of Gendi Mondal road by Dense Bituminous Carpeting (Ch. 0+0 m to 0+903 m)	0.903	-	4,684,054.00		4,291,056.74			100%	54,566.00		
		Construction of road from Saroda Kishore road to Nizam Uddin School by RCC. (Ch. 0+0 m to 0+260 m)	0.260	-	2,060,900.00		1,889,979.34			100%	-		
		Improvement of Surjakanta road by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+533 m) & construction of road divider on Surjakanta road	0.533	-	7,274,125.15		6,668,125.19			100%	32,805.00		
		Improvement of Jadob Babu road by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+160 m)	0.160	-	854,495.46		783,627.91			100%	-		
		Improvement of Shashikanta road by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+715 m)	0.715	-	6,716,386.00		6,155,618.53			100%	45,147.00		
		Improvement of Jogendra Narayan road by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+645 m)	0.645	-	4,146,024.00		3,798,914.24			100%	39,301.00		
		Improvement of Nobindas road by Dense Bituminous Carpeting. (Ch. 0+0 m to 2+557 m)	2.557	-	14,131,513.63		12,944,232.86			100%	184,292.00		
		Construction of road from Tangail - Mymensingh road (sheba Diagonstic Centre) to Supritidar House at Monirambari I by RCC (Ch. 0+0 m to 0+240 m)	0.240	-	1,983,926.00		1,819,389.18			100%	-		
	Sub.Total(Lot-UT-01):	10	7.758	-	51,277,542.24		46,985,529.05	21/06/2015	20/06/2016	100%	474,013.00	46,437,199.11	
	UGIIP-III-I/ MUKT / UT+DR / 01 / 2014(Lot-DR-02)	Construction of RCC Drain at Laxmikhola Graveyard road. (Ch. 0.0 m to 0+828 m)	-	0.828	6,192,837.39	Taher & Sons (Pvt) Ltd., 55, West Panthapath, Shelteck Tower, 7th floor, Dhaka-1205	5,622,883.42	21/06/2015	20/06/2016	100%	70,482.00	50,795,695.15	
		Construction of RCC Drain at Surjakanta road. (Ch. 0.0 m to 1+105 m)	-	1.105	13,605,382.67		12,339,712.15			100%	303,282.00		
		Construction of RCC Drain at Shashikanta road. (Ch. 0.0 m to 1+455 m)	-	1.455	20,066,626.00		18,191,705.90			100%	537,184.00		
		Construction of RCC Drain at Jogendra Narayan road. (Ch. 0.0 m to 1+430 m)	-	1.430	17,346,190.17		15,734,361.25			100%	366,467.00		
	Sub.Total(Lot-DR-02):	4	-	4.818	57,211,036.23		51,888,662.72	21/06/2015	20/06/2016	100%	1,277,415.00	50,795,695.15	
1	PKG.Total UGIIP-III-I/ MUKT / UT+DR / 01 / 2014(Lot-01(UT)&(Lot-02(DR)):	14	7.758	4.818	108,488,578.47	Taher & Sons (Pvt) Ltd., 55, West Panthapath, Shelteck Tower, 7th floor, Dhaka-1205	98,874,191.77	21/06/2015	20/06/2016	100%	1,751,428.00	97,232,894.26	
	20.Muktagacha	Sub-total:Road	-		-								
	UGIIP-III-2/MUKT/UT+DR/01/2016	Improvement of Horeshwer Shyannal raod by Dense Bituminous Carpeting,(Ch. 0+0 m to 0+580 m) including link Horeshwer Shyannal raod to 3 no pump house (Ch. 0+0 m to 0+140 m).	0.628	-	3,138,059.71	Taher & Sons (Pvt) Ltd., 55, West Panthapath, Shelteck Tower,7th floor, Dhaka-1205	2,653,090.25	18-01-2017	18-01-2018(Ext-7-04-18)	73%	-	42,239,838.01	
		Improvement of road starting from Thrimohani school to Kasem Ali Mohila College road via house of Mr. Habibur Rahman Hoby at Payerkandi by RCC,(Ch. 0+0 m to 0+410 km) including link road starting from house of Mr. Moul. Anisur Rahman to house of Mr. Ibrahim (Ch. 0+0 m to 0+220)km	0.630	-	5,573,474.61		4,712,125.49			30%	-		
		Improvement of road starting from Debogram road via house of Mr. Ata Engr. At Nondibari by RCC (Ch.00-970m)	0.970	-	8,798,654.43		7,438,871.93			70%	-		
		Improvement of Paikashimul road starting from (Cattle hat to Begun bari road) by Dense Bituminous Carpeting & RCC,(Ch. 0+000 m to 2+175)km including link road starting from Mr. Barek house to Mr. Montu Foraji house (Ch. 0+000 m to 0+300)km	2.475	-	12,669,863.20		10,711,807.19			72%	-		
		Improvement of Saroda Kishore raod starting from Tangail Mymensingh road to Mr. Alauddin Munshi house by Dense Bituminous Carpeting,(Ch. 0+000 to 0+420)km	0.420	-	1,232,183.50		1,041,756.48			90%	-		
		Improvement of road starting from Sheba Palli road to adjacent house of Mr. Alauddin at Doluabill by RCC,(Ch. 0+000 to 0+320)km	0.320	-	2,356,142.70		1,992,014.11			100%	-		
		Improvement of Hrishipara road by Dense Bituminous Carpeting & RCC,(Ch. 0+000 to 1+265)km including link road starting from Saroda kishore road (Mr. Jalil Commissioner) to house of Mr. Joynal Abedin (Ch. 0+000 to 0+210)km.	1.475	-	5,433,078.47		4,593,426.79			99%	-		
		Improvement of Jogath Kishore raod by Dense Bituminous Carpeting,(Ch. 0+0 m to 0+180 m).	0.180	-	936,706.01		791,943.37			50%	-		
	Subtotal (Road)	8.00	7.098	-	40,138,162.63	-	33,935,035.61	18-01-2017	18-01-2018(Ext-7-04-18)	73%	-	42,239,838.01	
	20.Muktagacha	Part-B:Drain			-		-				-		
		Construction of RCC Drain starting from Nobindas road to Horeshwar Shyannal road via Dr. Jusna Mahabub at Nondibari, (Ch. 0+000 to 0+265 km).	-	0.265	2,364,514.18		1,999,091.83			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1		Construction of RCC Drain starting from Tangail Mymensingh road to Protap Mozumder road & Mothura babu road via Maloncha vila, (Ch. 0+000 to 0+510 km) including link drain (a) beside Mr. Abu Bokar Siddique house road (Ch. 0+000 to 0+050 km), (b) beside house of Mr. Raton driver to Protap Mozumder road (Ch. 0+000 to 0+165 km) (c) starting from House of Mr. Bobes to Mr. Taru house (Ch. 0+00 to 0+135 km) (d) starting from House of Mr. Bobes to house of Mr. Muktizodda Yeasin (Ch.0+00 to 0+162 km) (e) starting from house of Mr. Jobbor master to house of Mr. Islamail (Ch.0+000 to 0+100 km).	-	1.107	11,848,092.13		9,967,980.86			0%	317,419.20		
		Construction of RCC Drain Hrishipara raod at Paratongi (Ch. 0+000 to 0+241km and Ch. 0+370 to 0+750 km) including link drain starting from house of Mr. Jolli Commissioner to house of Mr. Joynei Abedin (Ch. 0.0 m to 0+290 m)	-	0.911	6,202,762.28		5,227,258.09			100%	109,368.00		
		Construction of RCC Drain starting from Sheba polli road to adjacent house of Mr. Alauddin at Doluabill, (Ch. 0+000 to 0+420 km) including link drain starting from Mr. Alauddin house to Mr. Jonu house (Ch. 0+000 to 0+130km).	-	0.550	3,493,162.47		2,953,313.88			100%	-		
		Construction of RCC Drain beside Jogath Kishore raod, (Ch. 0+00 to 0+980 km) including link drain (a) beside Dispensary raod (Ch. 0+000 to 0+125 km), (b) starting from Mr. Khuka Saha house to 56 Prohar matt (Ch. 0+000 to 0+180 km) © starting from Monda paul shop to 56 Prohar matt (Ch. 0+000 to 0+070 km)	-	0.865	10,083,869.53		8,372,780.99			72%	987,957.60		
		Construction of RCC drain beside Saroda Kishore road (Rojo shop to Hriday more),(Ch. 0+000 to 0+590 km).	-	0.590	4,389,706.59		3,634,450.33			85%	497,280.00		
	Sub-total(Drain)	6	-	4.288	38,382,107.18	-	32,154,875.98	18-01-2017	18-01-2018(Ext-7-04-18)	60%	1,912,024.80	-	
1.00	Pkg.total(UGIIP-III-2/MUKT /UT+DR/01/2016);	14	7.098	4.288	78,520,269.81	Taher & Sons (Pvt) Ltd.,55, West Panthapath, Shelteck Tower,7th floor,Dhaka-1205	66,089,911.59	18-01-2017	18-01-2018(Ext-7-04-18)	66%	1,912,024.80	42,239,838.01	
		Part-A:Road											
	UGIIP-III-2/MUKT/UT+DR/02/2016	Improvement of road starting from Tangail Mymensingh road to Protap Mozumder road & Mothura babu road via Maloncha vila by RCC,(Ch. 0+000 to 0+440)km including link road (a) starting from Mr. Bobesh babu house to Mr. Taru house (Ch. 0+000 to 0+210)km (b) starting from Mr.Bobesh babu house to Mr. Jabber master house(Ch.0+000 to 0+160)km.	0.810	-	6,440,935.00	Taher & Sons (Pvt) Ltd.,55, West Panthapath, Shelteck Tower,7th floor,Dhaka-1205	5,428,564.44	18-01-2017	18-01-2018(Ext-7-04-18)	0%	89,910.24	18,286,086.00	
		Improvement of Mothura babu raod by Dense Bituminous Carpeting,(Ch. 0+0 m to 0+560 m).	0.560	-	1,555,327.09		1,314,230.06			40%	-		
		Improvement of raod starting from Tangail Mymensingh road to Saroda Kishore road via house of Mr. Mukarram Hosen by Dense Bituminous Carpeting,(Ch. 0+000 to 0+395)km.	0.395	-	1,146,175.27		968,502.39			100%	-		
		Improvement of Sheba Palli raod by Dense Bituminous Carpeting,(Ch. 0+000 to 0+380)km.	0.380	-	1,190,553.18		1,006,001.11			100%	-		
		Improvement of road starting from adjacent house of Mr. Gius uddin to Rajer more via Kerani bari by Dense Bituminous Carpeting,(Ch. 0+000 to 1+172)km.	1.172	-	3,659,006.28		3,073,497.19			98%	118,137.60		
		Improvement of road starting from Horiaghat bridge to Bottola Kalimondir by RCC,(Ch. 0+000 to 0+354)km.	0.354	-	2,477,240.97		2,093,234.65			100%	-		
		Improvement of road starting Protap Mozumder raod to Mr. Mustak Ahmed house by Dense Bituminous Carpeting,(Ch. 0+000 to 1+040)km.	1.040	-	3,023,850.13		2,555,111.90			98%	-		
		Improvement of road starting from house of Mr. Alauddin Munsu to Katgora mosque by Seal coat & RCC,(Ch. 0+000 to 0+490)km.	0.490	-	720,886.96		609,139.60			100%	-		
	Sub-total(Road)	8	5.201	-	20,213,974.88	-	17,048,281.34	18-01-2017	18-01-2018(Ext-7-04-18)	80%	208,047.84	18,286,086.00	
		Part-B:Drain					-				-		
		Construction of RCC Drain Debogram road, (Ch.0+000 to 1+940 km) including link drain starting from Talukder Clinic to Palli Bidduit Somity (Ch. 0+000 to 0+255 km).	-	2.195	39,685,133.72		33,533,393.84			30%	-		
		Construction of RCC Drain starting from Sreenath babu road to adjacent house of Mr. Nayon at Ishwargoan, (Ch.0+000 to 0+220 km) including link drain (a) starting from house of Mr. Tarek to Nobindas road (Ch. 0+000 to 0+105 km), (b)starting from house of Mr. Tarek to Janata rice mill (Ch.0+000 to 0+155 km).	-	0.480	3,730,991.19		3,152,636.40			80%	-		
		Construction of RCC Drain starting from house of Mr. A. Salam Talukder to Imon river at Monirambari. (Ch. 0.0 m to 0+530 m)	-	0.530	8,821,361.19		7,453,929.25			0%	-		
	Sub-total(Drain)	3	-	3.205	52,237,486.10	-	44,139,959.48	18-01-2017	18-01-2018(Ext-7-04-18)	37%	-	-	
1	Pkg.total(UGIIP-III-2/MUKT/UT+DR/02/2016);	11	5,201.00	3,205.00	72,451,460.98 75	-	61,188,240.82	18-01-2017	18-01-2018(Ext-7-04-18)	49%	208,047.84	18,286,086.00	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-2/MUKT/AF/SWM+SN/01/2017	Construction of sanitary landfill(12210.50m2).			15,455,008.95	BI-NBS (JV), 105 DB Road, Sadar, Mymensingh,	15,432,304.00			4%	-		
		Construction 1 no Land fill gate.			60,347.53		60,258.87			4%	-		
		Construction of 452.67m landfill fence.			501,871.59		501,134.29			4%	-		
		Construction 1 no Dump truck cleaning facility.			799,129.09		797,955.09			4%	-		
		Construction of 1 no tube well & monitoring well.			100,589.41		100,441.63			4%	-		
		Construction of1 no control building.			2,575,304.01		2,571,520.63			4%	-		
		Environmental mitigation enhancement works.			425,000.00		424,375.63			4%	-		
	Sub-total(SWM)	7	0.00	0.00	19,917,250.58	0.00	19887990.15			4%	0.00	-	
		Construction of 1 no public toilet at Debogram road, Nondigram			1,790,427.04		1,787,796.72			4%	-		
		Construction of 1 no public toilet atTangail Mymensingh road, Trimohoni Bazar.			1,730,214.88		1,727,673.02			4%	-		
		Construction of 1 no public toilet at Tangail Mymensingh road, Saheb Bazar.			1,730,214.88		1,727,673.02			4%	-		
		Construction of 6 no FSTP (screening chamber).			291,070.90		290,643.29			4%	-		
		Construction of 03 FSTP (planted drying bed).			6,729,900.08		6,720,013.18			4%	-		
		Construction of 01 FSTP (settler and anaerobic filter).			688,286.43		687,275.27			4%	-		
		Construction of1 no FSTP (polishing pond).			519,360.63		518,597.64			4%	-		
	sub-tota(FSTP)	7	0	0	13,479,474.84		13459672.14	0	0	4%	0	-	
1	UGIIP-III-2/MUKT/AF/SWM+SN/01/2017	14	0	0	33,396,725.42	BI-NBS (JV), 105 DB Road, Sadar, Mymensingh,	33,347,662.29			4%	-	-	
		Water Supply			-								
		Sub-Component: 01 : Production Tube-Well			-								
	UGIIP-III-2/MUKT/AF/WS/01/2017(T.I D:125428)	Installation of2 nos Test and Observation Well			132,361.52	M/s N& C-LR(JV), 5 Shantibagh, Dhaka	118,132.96	28-03-18	28-03-19	7%	-		
		Installation of 1 nr. Production Well			1,740,447.65		1,553,353.52			7%	-		
		Mechanical works of 1 nr.Pump-motor			887,806.91		792,369.70			7%	-		
		Supply of3 sets Operation and Maintanace Tools			385,689.00		344,228.32			7%	-		
		Environmental Mitigation Enhancement Works.			200,000.00		178,500.46			7%	-		
		Replacement of 1 no Pump-motor set with rising pipe			851,149.00		759,652.43			7%	-		
	Sub-Total (PTW) =	6	0	0	4,197,454.08	0	3746237.393			7%	0	-	
		Sub-Component: 02 :Domestic Water Meter			-		-				-		
		Supply and Installation of 1100 nos Domestic Water Meter(13mm-120nos,20mm=963 nos &25mm=17 nos)			8,085,729.00		7,216,531.68			7%	-		
	Sub-Total (Meatering) =	1	0	0	8,085,729.00	0	7216531.677			7%	0	-	
	UGIIP-III-2/MUKT/AF/WS/01/2017(T.I D:125428)	7	0	0	12,283,183.08	M/s N& C-LR(JV),5 Shantibagh, Dhaka	10,962,769.07	28-03-18	28-03-19	7%	-	-	
	Pourashava Total=	60	20,057	12,311	305,140,218	-	270,462,776			65%	3,871,501	157,758,818	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Sherpur

Pourashava Code : 130

	21. Sherpur												
	UGIIP-III-I/SHER/UT/01/2014	Development of B.C. Road from town hall mour at Raghunath Bazar to Sazborkhila RHD Road via Afsor Ali Girls School (Shohid Bulbul Sarak) by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+900 m).	0.960	-	12,048,791.14	Dhrob-Shamim (JV), Middle Srri, Sherpur	12,771,739.10	06-09-15	06-09-16	100%	50,176.00	80,423,857.71	
		Improvement of road from Sherpur-Sribordi RHD road near Basic I/A to Sherpur-Jhinigati RHD road at Kanddapara via nowhata Govt primary School & h/o mojobor master by D.B.C (Ch. 0+0 m to 0+650 m & Ch. 1+100 m to 1+650 m) & R.C.C (Ch. 0+650 m to 1+100 m)	1.650	-	7,274,065.26		7,708,711.50			100%	-		
		Development of B.C. Road from Sherpur Jamalpur RHD road near Attimkhana to Thanamour RHD Road by Dense Bituminous Carpeting (Ch. 0+0 m to 1+630 m)	1.630	-	11,882,270.96		12,597,517.48			100%	87,808.00		
		Development of road by B.C from Sherpur - Jamalpur RHD road near BRAC Office towards Pagolbari by Dense Bituminous Carpeting (Ch. 0+0 m to 0+750 m).	0.750	-	4,728,180.87		5,024,203.85			100%	225,941.00		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Development of road by B.C. from Mirgonj B.C road near H/O Baiojid to Jail khana-Alfalaha B.C road by Dense Bituminous Carpeting (Ch. 0+0 m to 0+800 m).	0.800	-	1,721,252.52		1,827,100.45			100%	50,176.00		
		Development of road from Sherpur Char Sherpur B.C road near Bottola tempo stand to Sherpur- Jamalpur RHD road near LGED office via H/O Md. Jahangir & Contractor Abdul Mannan by R.C.C (Ch. 0+0 m to 0+700 m)	0.700	-	3,404,207.30		3,614,721.26			100%	118,870.00		
		Development of road from Atimkhana-Dhupaghat B.C road (Near Bairbaid Mosque) to Sherpur Char Sherpur B.C road near Talukdarbari via Majibari mondir by Dense Bituminous Carpeting (Ch. 0+0 m to 1+190 m)	1.190	-	5,969,727.00		6,374,944.58			100%	811,832.00		
		Development of road from Sherpur Shribordi RHD road near Likhon Cinema hall towards Kudlapara via H/O Bulbul by R.C.C (Ch. 0+0 m to 0+700 m).	0.700	-	4,108,235.00		4,353,713.81			100%	-		
		Development of road from Md. Jamur Dukan B.C road near H/O Minto to Barekpara B.C road near Banglalink Tower at West Goripur by R.C.C (Ch. 0+0 m to 0+720 m)	0.600	-	4,339,502.00		4,611,963.95			100%	220,312.00		
		Development of road from Sherpur Shribordi RHD road near Mubarakpur Primary School to Sherpur Shribordi RHD road near H/O Johur Khalifa at Mubarakpur by Dense Bituminous Carpeting (Ch. 0+0 m to 1+000 m)	1.000	-	4,862,693.55		5,153,253.42			100%	-		
		Development of road from Sherpur-Jamalpur RHD road to Dhupaghat bridge BC Road Near H/O Surveyor Kamrul by Dense Bituminous Carpeting. (Ch. 1+000 m to 3+000 m)	2.000	-	7,009,315.37		7,496,245.26			100%	1,139,748.00		
		Development of road from Old IRP mour towards Gridanarayanpur via Wireless office & Nagpara mour by Dense Bituminous Carpeting (Ch. 0+0 m to 2+100 m)	2.100	-	9,204,542.00		9,766,682.32			100%	203,213.00		
1	PKG Total (UGIIP-III-I/ SHER / UT / 01 / 2014)	12	14.080	-	76,552,782.97	Dhrob-Shamim (JV), Middle Sri, Sherpur	81,300,796.99	06-09-15	06-09-16	100%	2,908,076.00	80,423,857.71	
	UGIIP-III-I/ SHER / UT+DR / 01 / 2014	Development of road from Khorompur mour to Sherpur-Jamalpur RHD road at west Sheripara via Shingpara and Dhupabari by Dense Bituminous Carpeting (Ch. 0+0 m to 1+750 m)	1.750	-	4,206,758.00	UDC-SRS (JV), Jamalpur	4,466,495.73	06-09-15	06-09-16	100%	126,694.00	81,121,446.50	
		Development of road from Public Library mour near Laheri kachari to Dhupabari B.C road via Madhobpur by Dense Bituminous Crpeting (Ch. 0+0 m to 0+570 m).	0.570	-	1,615,250.00		1,715,673.51			100%	60,211.00		
		Development of road from Khorompur Mosque to Madhobpur B.C road via Madhobpur Govt. High School by R.C.C (Ch. 0+0 m to 0+280 m).	0.280	-	3,917,938.00		4,152,770.72			100%	-		
		Development of road by B.C from Gopalbari truck stand to Dhakolhati B.C road via swiper colony under Sherpur Pourashava. (Ch. 0+0 m to 0+860 m)	0.860	-	3,794,507.00		4,026,527.86			100%	76,518.00		
		Development of road from Atimkhana-Dhupaghat B.C road near Bairbaid Mosque towards H/O Arshadur Rahman by R.C.C (Ch. 0+0 m to 0+610 m)	0.610	-	4,411,415.00		4,675,825.67			100%	-		
		Development of road from Atimkhana-Dhupaghat B.C road near shop of Sekam towards H/O Edu Mia at Kasba kathgor via Garopara by R. C.C (Ch. 0+0 m to 0+600 m)	0.600	-	3,374,445.00		3,576,701.93			100%	-		
		Development of road from Kaligonj Kudal Jhara Towards H/O Ismail Pondit by R.C.C. (Ch. 0+0 m to 0+700 m)	0.700	-	3,600,609.00		3,816,421.71			100%	-		
		Development of road from Kasba Kacharipara B.C road near H/O Robbani Sarker towards H/O Nurul Amain by R.C.C (Ch. 0+0 m to 0+615 m)	0.615	-	3,927,030.00		4,169,903.74			100%	125,064.00		
		Development of road from Dhaka Sherpur RHD road near Nabinagor Farukia Madrasa towards Pakuria UP via H/O Hamid Commissioner by Dense Bituminous Carpeting (Ch. 0+0 m to 0+925 m).	0.925	-	2,848,139.00		3,024,338.85			100%	91,571.00		
		Development of road from Tinani bazar - Sherpur Khuarpar RHD road to Sherpur-Gazirkhamar B.C road near Shekhati Primary School via Bottola mour by Dense Bituminous Carpeting (Ch. 0+0 m to 2+130 m).	2.130	-	16,654,744.00		17,654,872.96			100%	31,360.00		
		Development of road from Sherpur-Jamalpur RHD road at East Sheri to Sherpur-Jamalpur RHD road at West Sheri via H/O Engr. Ishak Ali by R.C.C (Ch. 0+0 m to 0+500 m)	0.500	-	2,640,117.50		2,807,587.17			100%	153,938.50		
		Development of road from Sherpur Char Sherpur B.C road near Hazrot Sha kamal (R:) Mazar to H/O Abdul Samad by R.C.C (Ch. 0+0 m to 0+575 m).	0.575	-	3,379,044.00		3,593,088.24			100%	192,060.00		
		Development of road from Sherpur Shribordi B.C road (near Akhermahamud bazar) towards h/o safiquil islam via Koinapara h/o Mufazel by R.C.C (Ch. 1+250 m to 1+750 m)	0.500	-	2,922,616.00		3,097,791.28			100%	-		
		Development of road from Rice mill of Chiku mulla towards shop of Bahar Mia at Dhakolhati by Dense Bituminous Carpeting (Ch. 0+0 m to 1+000 m)	1.000	-	5,333,546.00		5,660,882.10			100%	127,714.00		
	Total:pkg-UT+DR-01(Road)	14	11.615	-	62,626,158.50		66,438,881.47	06-09-15	06-09-16	100%	985,130.50	81,121,446.50	
		Construction of R.C.C Drain From Bottola Tempo stand near H/O Sanuwar Hossain (Sanu) to Mrigi river via Mirgonj Fish Arot under Sherpur Pourashava (Ch. 0+0 m to 1+080 m)	-	1.080	14,074,686.00		14,918,292.25			100%	-		
	Total:pkg. UT+DR-01(DR)	1	-	1.080	14,074,686.00	0.00	14,918,292.25	06-09-15	06-09-16	100%	-	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	PKG Total(UGIIP-III-I/ SHER / UT+DR / 01 / 2014):	15	11.615	1.080	76,700,844.50	UDC-SRS (JV), Jamalpur	81,357,173.73	06-09-15	06-09-16	100%	985,130.50	81,121,446.50	
	UGIIP-III-I/ SHER / DR / 01 / 2014	Construction of R.C.C Drain From West Gouripur near Md. Jamur Dukan to Mrigi river under Sherpur Pourashava (Ch. 0+0 m to 0+950 m)	-	0.950	12,144,074.24	M/s AC-BBS (JV), Sorborkati, Sherpur	12,847,252.88	06-09-15	06-08-16	100%	-	73,345,421.69	
		Construction of R.C.C Drain From Bottola mour to Bolerbari Khal via Sherpur Sodar Hospital & Factory mour under Sherpur Pourashava (Ch. 0+0 m to 1+250 m)	-	1.250	18,482,800.79		19,553,010.88			100%	-		
		Construction of R.C.C Drain From Khomampur mour to Sherpur Head Post office via Shop of Hamid under Sherpur Pourashava (Ch. 0+0 m 0+430 m)	-	0.430	4,704,501.65		4,976,906.53			100%	-		
		Construction of R.C.C Drain From Atimkhana mour to Chapatoli Khal via H/O ATO Haidar Ali under Sherpur Pourashava (Ch. 0+0 m to 0+525 m)	-	0.525	6,081,072.07		6,433,184.54			100%	-		
		Construction of R.C.C Drain From Old Gohata AIRP to Bolerbari Khal via Wireless office under Sherpur Pourashava (Ch. 0+0 m to 0+970 m)	-	0.970	14,582,831.24		15,427,221.29			100%	-		
		Construction of R.C.C Drain From North Nabinagor near H/O Fothu Mohazon to Amonkura Khal near Rajbollovpur Primary School under Sherpur Pourashava (Ch. 0+0 m to 0+600 m)	-	0.600	6,773,069.65		7,165,250.88			100%	-		
		Construction of R.C.C Drain From near H/O Alhaz Joynal Abedin towards Shitolpur proposed R.C.C drain via rice mill of Kasem Molla under Sherpur Pourashava (Ch. 0+0 m to 0+370 m)	-	0.370	4,195,340.58		4,438,263.49			100%	-		
		Construction of R.C.C Drain From Muktijudda office to shop of Hamid at Munshi bazar under Sherpur Pourashava (Ch. 0+0 m to 0+125 m)	-	0.125	1,287,647.09		1,362,205.75			100%	-		
		Construction of R.C.C Drain From Bangla Mick to shop of Benerji at Munshi bazar under Sherpur Pourashava (Ch. 0+0 m to 0+125 m)	-	0.125	1,274,816.97		1,348,632.74			100%	-		
1	PKG Tota I(UGIIP-III-I/ SHER / DR / 01 / 2014):	9	-	5.345	69,526,154.28	M/s AC-BBS (JV), Sorborkati, Sherpur	73,551,929.00	06-09-15	06-08-16	100%	-	73,345,421.69	
		Part-A:Road											
	UGIIP-III-2/ SHER /UT /01/ 2016	Development of Road by DBC from Shahid Bulbul Sarak near Civil Surgeon office at Gupal bari to Sherpur- Jhinigati RHD Road at nowahata via Dhakolhati & Digharpar (Ch0+00-2850m)	2.850	-	17,851,783.70	Dhrob-Shamim (JV), Madho Sari, Sherpur	14,792,422.36	05-01-17	05-01-18	100%	336,067.00	54,923,436.29	
		Development of Road by DBC from Sherpur-Nowahata B.C Road near Rice mill of Hossin Mollah at Dhakolhati to Sherpur Gazir Khamar B.C road at Shekhati Bazar via Dhakalhati (Ch0+00-1400m)	1.400	-	7,554,605.20		6,255,593.01			100%	168,000.00		
		Development of Road by DBC from Dhaka-Sherpur RHD road near Nabinagor mour to Dhaka-Sherpur Bypass road near Police line. (Ch0+00-1500m)	1.500	-	9,931,779.90		8,247,147.98			100%	83,328.00		
		Development of Road by DBC from Dhaka-Sherpur RHD road at Nabinagor mour to Sherpur Gazirkhamar B.C road near Roshida Biri factory . (Ch0+00-1550m)	1.550	-	9,373,164.25		7,766,671.43			100%	177,408.00		
		Development of Road by RCC from Shahid Bulbul Sarak near Ballove Sweet Shop to Tinani bazar RHD road near Trific Box via Kolahati . (Ch0+00-0+336m)	0.336	-	3,739,054.60		3,110,111.73			100%	-		
		Development of Road by RCC from D.C Office Gate to Kharampur RHD road via Nayani bazar . (Ch0+00-330m)	0.330	-	3,415,555.96		2,841,028.49			100%	-		
		Development of Road by DBC from Dhaka-Sherpur RHD road near Anarkali Salon towards h/o Fatu Mahajoun via Rajbollovpur . (Ch0+00-402m)	0.402	-	1,163,954.75		964,775.92			100%	20,160.00		
		Development of Road by DBC from Gradanarayanpur BC road near Rice mill of Mongal Shah to Rajbollovpur BC road . (Ch0+00-540m)	0.540	-	1,717,524.70		1,418,448.19			100%	60,480.00		
		Part-01:Development Road by RCC from Dhaka -Sherpur RHD Road near M/S Mofazzal Enterprise to Dhaka -Sherpur RHD Road near h/o Morshed bachu via h/o Md. Mosaraf . (Ch0+00-400m) Part-02 -Development of Road by RCC from Dhaka-Sherpur RHD road near M/S Faruk Enterprise to h/o Sanuar Hossin via h/o Chan mia . (Ch0+00-300m)	0.700	-	4,446,098.87		3,698,224.74			100%	-		
		Development of Road by RCC from Chapatoli BC road near Atimkhana to Bus stand B.C road near Sherpur High School via h/o Bucha mondol . (Ch0+00-200m)	0.200	-	1,643,561.66		1,367,099.69			100%	-		
		Development of Road by RCC from Kandapara BC road near Orchid to Tatalpur B.C road near Tatalpur bazar via Digharpar Kandapara Primary School . (Ch0+00-620 m)	0.620	-	4,128,770.20		3,398,949.73			100%	210,000.00		
		Development of road by RCC from Baroipara RCC road near h/oEx. Counciller Motiur Rahmanto Maddha Shari BC road via Sayied bari Mosque under Sherpur Pourashava. (Ch. 0+00 -250m)	0.250	-	1,351,303.62		1,106,340.15			100%	105,000.00		
		Part-01-Development of Road by DBC from Sherpur-Sribordi RHD road near Jailkhana mour towards Bazitkhila UP via Kaligonj . (Ch0+00-1520 m) , Part-02 -Development of Road by DBC from Kaligonj BC road near Kaligonj mosque towards Sherpur-Sribordi RHD road . (Ch0+00-300 m)	1.820	-	12,122,701.62		10,062,076.40			100%	127,680.00		
	Sub-total(Road)	13	12.498	0.00	78,439,859.03	0.00	65,028,889.83	05-01-17	05-01-18	100%	1,288,123.00	54,923,436.29	
1	Pkg.Total(UGIIP-III-2/ SHER /UT /01/ 2016):	13	12.498	0.00	78,439,859.03	Dhrob-Shamim (JV), Madho Sari, Sherpur	65,028,889.83	05-01-17	05-01-18	100%	1,288,123.00	54,923,436.29	
		Drain			78								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-2/SHER/DR/01/2016	D-01:Construction of RCC drain from Digharpar Chourabari mour to Kamari khal via Indirapar. (Ch:-0+00-1614m)	-	1.614	34,419,590.78	M/s UDC Construction Ltd	29,222,185.80	09-01-17	09-01-18	100%	-	54,154,296.86	
		D-02:Construction of RCC drain from Khourapar mour to Digharpar Chourabari via Rice mill of Shahid. (Ch.0+00-1214m)	-	1.214	13,555,516.05		11,508,614.71			100%	-		
		D-04:Construction of RCC drain from New Market near Shop of Aunuradha to Old Guhata near IRP mour. (Ch.0+00-287m)	-	0.287	3,479,021.20		2,953,684.27			100%	-		
		D-05:Construction of RCC drain from Nagpara mour near h/o Rajia Samed towards Amounkura khal near Rajvullabpur mosque via Biggan College & Muslim High School . (Ch.0+00-655m)	-	0.655	6,899,088.91		5,857,317.11			100%	-		
		D-08:Construction of RCC drain from Middle Sheri Dupabari mour to Chapatoli khal near Ex. Councilor Motiur Rahaman.(Ch.0+00-841m)	-	0.841	15,558,644.13		13,209,267.72			100%	-		
		D-09:Construction of RCC drain from Rice mill Hossain mollah to Dhakolhati khal near shop of Pocha. (Ch.0+00-614m)	-	0.614	5,840,915.38		4,958,929.22			100%	-		
	Sub-total(Drain)	6	0.00	5.225	79,752,776.45	0.00	67,709,998.83	09-01-17	09-01-18	100%	0.00	54,154,296.86	
1	Pkg.total(UGIIP-III-2/SHER/DR/01/2016):	6	0.00	5.225	79,752,776.45	M/s UDC Construction Ltd	67,709,998.83	09-01-17	09-01-18	100%	0.00	54,154,296.86	
		Part-A:Road											
	UGIIP-III-2/SHER/UT+DR/01/ 2016	Development of Road by RCC from Munshi bazar RHD road near Shop of Banarji to Goualpotti RCC road near Shop of Nondogopal via Terabazar . (Ch0+00-216m)	0.216	-	2,848,573.00	AC-KT (JV),Pro:Alhaj Md. Khurshed Alam,house no-87, road No.2,Nurpur, Alamnagor, Rangpur	2,337,967.42	09-01-17	09-01-18	100%	-	58,550,056.89	
		Development of poura new market internal road by RCC Part-A:(L=42m), Part-B: (L=42m), Part-C: (L=41m), Part-D:(L=65m), Part-E:(L=60m)), Part-F:(L=42m),Part-G: (L=41m) & Part-H:(L=27.5m)	0.361	-	3,846,828.13		3,157,285.72			100%	-		
		Development of road by DBC & RCC from Sherpur – Jamalpur RHD road near h/o Adv. Sakawat Hossin to Shahid Muktiujddha Stadium . DBC (Ch,00-174m) & RCC (Ch.174-355m)	0.355	-	2,338,599.22		1,915,214.31			100%	23,386.00		
		Development of road by DBC from Nobinogor - Police line BC Road near Fakir Rice mill to Dhaka-Sherpur RHD road via Adarsha Biddiyapit at Nabinagor . (Ch0+00-950m)	0.950	-	1,482,231.81		1,212,326.40			100%	23,520.00		
		Development of Road by RCC from Sherpur-Charsherpur B.C near Rifat Madical hall to Existing RCC road near h/o Bodiuzzaman B.Sc at Bagraksha . (Ch0+00-330m)	0.330	-	2,213,771.33		1,816,953.70			100%	-		
		Development of road by DBC & RCC from Nabinagor-Factory mour BC Road near Bolerbari mour towards h/o Md. Mostak Ali via Nagpara Church . DBC(Ch.0- 170m) & RCC (Ch.170-450m)	0.450	-	3,128,500.52		2,523,571.02			100%	246,288.00		
		Development of road by DBC from Sherpur – Gazirkhamar B.C road near Civil Surgeon Quater to Dhakalhati B.C road near Shaki rice mill (Ch. 0+00 -550m)	0.550	-	4,469,670.05		3,653,450.60			100%	83,865.60		
	Sub-total(Road)	7	3.212	0.00	20,328,174.06	0.00	16,616,769.18	09-01-17	09-01-18	100%	377,059.60	58,550,056.89	
		Part-B:Drain	-	-	-								
		Construction of RCC drain at both side of Munshi bazar RHD road near Shop of Banarji to Goualpotti RCC road near Shop of Nondogopal via Terabazar . (Ch0+00-216m)	-	0.216	4,995,251.20		4,099,854.41			100%	-	-	
		Construction of road Side Drain by RCC beside Poura New Market internal road.Part-A: Main drain (L=84m) (B/S), Part-B: Internal drain (L=55m)(B/S)	-	0.278	1,029,957.81		845,338.28			100%	-	-	
		Construction of road side of drain by RCC from Sherpur-Charsherpur B.C near Rifat Madical hall to Existing RCC road near h/o Bodiuzzaman B.Sc at Bagraksha . (Ch0+00-330m)	-	0.330	3,553,716.12		2,916,713.92			100%	-	-	
		Construction of Road side RCC Drain from Nagpara B.C Road near H/O Sahin towards H/O Md. Mostak Ali Griddanarayanpur . (Ch0+00-175m)	-	0.175	2,435,440.41		1,998,888.69			100%	-	-	
		D-10:Construction of RCC drain from End of existing RCC drain On behind of ATI to Dhakolhati khal via Rice mill of Rahim mia. (Ch.0+00-500m)	-	0.500	9,161,262.85		7,519,110.13			100%	-	-	
		D-11:Construction of RCC Drain From Sajborkhila RHD road Near Rangmahal Towards Existing RCC Drain Near Jamur Dhukan via Existing box Culvert behind of Gouripur Primary School. (Ch.0+00-750m) &(Ch.0+890-1030m)	-	0.890	10,584,043.45		8,686,857.88			100%	-	-	
		D-12:Construction of RCC drain from Shakhati Bazar to Kamaria khal. (Ch.0+00-764m)	-	0.764	8,699,239.51		7,139,904.29			100%	-	-	
		D-13:Construction of RCC drain from Family planing mour at Kharmpur to Chapatoli Khal via Boripara. (Ch.0+00-821m)	-	0.821	6,834,487.36		5,609,408.22			100%	-	-	
		D-14:Construction of RCC drain from Bairbaid Mosque towards Mrigi River via Kasba Mridhabari & Shop of Sekam. (Ch0+00-1328m)	-	1.328	14,324,671.25		11,756,979.63			100%	-	-	
		D-15:Construction of RCC drain from End of Existing RCC drain near Robineogi School to Bolarbari Khal at Durganarayanpur. (Ch0+000-150m)	-	0.150	2,506,654.20		2,057,337.43			100%	-	-	
	Sub-total(Drain)	10	0.00	5.452	64,124,724.16	0.00	52,630,392.90	09-01-17	09-01-18	100%	0.00	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	Pkg.total(UGIIP-III-2/SHER/UT+DR/01/ 2016):	17	3.2115	5.452	84,452,898.22	AC-KT (JV), Pro:Alhaj Md. Khurshed Alam, house no-87, road No.2, Nurpur, Alamnagor, Rangpur	69,247,162.07	09-01-17	09-01-18	100%	377,059.60	58,550,056.89	
	21.Sherpur	Water Supply											
		Component-01: Production Tube well			-								
	UGIIP-III-2/SHER/WS/01/2016 (T.ID:90712)	PART-A: Installation of 3 no.Test TW Size: 38mm dia, Depth 165m			256,312.97	M/s. ZT-N & CO(JV), Proprietor: Kazi Md. Zilani Haider, 80/4, Siddyasori Circular Road, Malibag, Dhaka	247,109.56	05-09-17	04-09-18	90%	-	21,096,416.80	
		PART-B: Installation of 3 no. PTWs Size: 350mmx150mm , Depth-165m			5,226,840.30		5,039,160.62			90%	-		
		PART-C:2no. Pump house (Civil works)			999,912.66		964,008.89			90%	-		
		PART-D: 2 no Pump house (Sanitary)			136,584.22		131,679.90			90%	-		
		PART-E: 2 no. Boundary wall at PTW sites			1,192,741.95		1,149,914.27			90%	-		
		PART-F: Mechanical works(3 no.)			2,916,804.00		2,812,070.58			90%	-		
		PART-G: Electrical works(3 no.)			2,356,037.00		2,271,438.99			90%	-		
		Comp- 02: Construction of 1 no. OHT (680 m3)			30,027,176.75		28,948,993.63			14%	-		
		Component -03: Pipeline:PART-A: Replacement of 9000m pipeline			17,337,096.54		16,714,574.99			75%	-		
		PART-B: Reconstruction of 500 no.Service connection			1,684,768.00		1,624,273.19			0%	-		
		PART-C: Supply of 726 no meter with meter box			4,836,569.00		4,662,902.76			0%	-		
		PART-D: Construction of 500 no New service connection			1,902,375.00		1,834,066.59			0%	-		
		Component-04: Rehabilitation works:PART-A: Replacement of 2 no.Submersible pump			888,268.00		856,373.04			60%	-		
		PART-B: Installation of electrical equipment			234,009.00		225,606.46			60%	-		
		PART-C: Regeneration of 2no. PTWs			409,000.00		394,314.07			60%	-		
		PART-D: 20 no. SV chamber raising			222,494.19		214,505.11			60%	-		
		PART-E: Replacement of 2 no Pump motor in Treatment Plant			1,256,250.00		1,211,141.95			60%	-		
		PART-F: Construction of 30 no.New Sluice valves			740,558.20		713,967.04			60%	-		
		Component -05: O & M Tools			-		-			0%	-		
		Component -05: O & M Tools :PART-A: Supply of 3 set O & M tools			144,189.00		139,011.62			0%	-		
		PART-B: O & M of Pipeline			360,000.00		347,073.51			0%	-		
		Component-06:Environmental Mitigation Enhancement works			400,000.00		385,637.24			5%	-		
1	Pkg.total(UGIIP-III-2/SHER/WS/01/ 2016(T.ID:90712)	17	0.00	0.00	73,527,986.78	M/s. ZT-N & CO(JV), Proprietor: Kazi Md. Zilani Haider, 80/4, Siddyasori Circular Road ,Malibag, Dhaka	70,887,824.02	05-09-17	04-09-18	49%	0.00	21,096,416.80	
		Part-A:Road											
	UGIIP-III-2/SHER/UT+DR/02/ 2016(AF)	R-1(PDP-07):Development of road by DBC from Sherpur- Charsherpur BC road near Bottola Tempo Stand to Al Falaha- Jail Khana BC road near Baparipara via Mirgonj & Thanaghat. (Ch.00-1250m)	1.250	-	3,714,485.00	Dhrob-Shamim (JV), proprietor:Sayed Ariful Islam(Uzzal),Madho Sari, Sherpur	3,902,727.37	08-11-17	08-11-18	98%	79,968.00	52,238,769.65	
		R-2(PDP-106):Development of road by DBC from Sherpur- Jamalpur RHD road Near Zila Parishad Office to Dhopaghat Bridge via Bairbaid Mosque at Kasba.(Ch.00-570m) & (Ch.970m-2020m)	1.620	-	3,067,587.00		3,222,103.28			80%	47,040.00		
		R-3(PDP-05): Development of road by DBC from Sherpur- Jamalpur RHD road Near Jamurdukan to Sherpur- Sribordi RHD road near Jalikhana more via Mirgonj Beparipara. (Ch.00-900m)	0.900	-	3,160,072.00		3,321,510.10			98%	94,080.00		
		R-4(TLCC): Development of road by DBC from Nabinagar- Police line B.C road Near Faki's rice mill to Chalkpathak RHD road via Chalkpathak Bou bazar. (Ch.00-325m)	0.325	-	982,946.00		1,032,709.97			60%	20,160.00		
		R-5(PDP-43): Development of road by RCC from Bus stand BC road near H/O Md. Arif to Goripur B.C road. (Ch.00-750m)	0.750	-	4,083,713.00		4,300,239.70			90%	280,875.00		
		R-6(PDP-42): Development of CC & Brick flat soling road by RCC from Sweeper colony BC road to Sojborkhila RHD road near Rang mahal . (Ch.00-356m)	0.356	-	2,357,755.59		2,479,854.47			100%	103,425.00		
		R-7(PDP-122): Development of CC& soling road by RCC from Sherpur- Jamalpur RHD road at East sheri near H/O Mathbor bari to Nabinagar- Police line BC road. (Ch.00-250m)	0.250	-	1,541,386.07		1,623,477.33			98%	113,350.00		
	Sub- total (Road)	7	5.451	0	18,907,944.66	0	19882622.23			89%	738898	52,238,769.65	
		Part-B:Drain	-	-	80								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		D-1(TLCC): Construction of RCC drain from Khuarpar mosque to Mrigi River Via Basic I/A & central Jail. (Ch.00-1050m)	-	1.05	31,908,688.15		33,491,674.45			60%	-		
		D-2(PDP-263): Construction of RCC drain from Dhaka- Sherpur RHD road near Nobinagar mour to Mrigi river via Police line. (Ch.00-1192m)	-	1.192	23,029,268.00		24,171,747.30			50%	-		
		D-3(TLCC): Construction of RCC drain from Nabinagar - Police Line road near Faki's rice mill to Chalkpathak RHD road via Chakpathak Bou bazar. (Ch.00-150m)	-	0.15	1,636,365.82		1,717,545.74			90%	-		
		D-4(PDP-43): Construction of road side drain from Bus stand BC road near H/O Arif to Goripur B.C road. (Ch.00-400m)	-	0.4	2,755,441.62		2,892,138.76			100%	-		
		D-5(PDP-42): Construction of Road side drain from Sweeper Colony BC road to Sajborkhila RHD road Near Rang Mahal. (Ch.00-200m)	-	0.2	1,862,444.98		1,954,840.66			100%	-		
	sub-total(Drain)	5	0	2.992	61,192,208.57		64227946.9			80%	0	-	
1	pkg.total(UGIIP-III-2/SHER/UT+DR/01/2016)(AF)	12	5.451	2.992	80,100,153.23	Dhrob-Shamim (JV), proprietor:Sayed Ariful Islam(Uzzal),Madho Sari, Sherpur	84,110,569.13	08-11-17	08-11-18	82%	738,898.00	52,238,769.65	
	UGIIP-III-2/AF/SHER/SWM+SN/01/2017	Name of Package: Construction of 01 Nr. Sanitary Landfill (11018 Sqm) in Sherpur Pourashava under Sherpur District.			-	m/s. Dhrob trade agency, proprietor: Sayed Ariful Islam(Uzzal), Modho Sari, Sherpur Town, Sherpur.	-				-		
		Sanitary Landfill			-		-				-		
		Construction of 11018 Sqm Sanitary Landfill.			22,859,278.95		20,394,274.24			0%	-		
		Construction of 01 number Landfill Gate.			68,287.15		60,923.48			0%	-		
		Construction of 436 meter Landfill Fence.			906,386.51		808,647.34			0%	-		
		Construction of 01 number Dump Truck Cleaning Facility.			939,607.39		838,285.88			0%	-		
		Installation of 01 number Tube Well.			51,074.19		45,566.66			0%	-		
		Construction of 01 number Control Building.			2,567,801.34		2,290,905.36			0%	-		
		Construction of 01 number Waste Segregation and Equipment Facility.			2,213,246.84		1,974,583.85			0%	-		
		Construction of 01 number Compost Plant			2,556,441.48		2,280,770.48			0%	-		
		Installation of 25 nos Street Light.			1,393,800.91		1,243,501.95			0%	-		
		Environmental Mitigation Enhancement Works.			490,000.00		437,161.40			0%	-		
1	Pkg.total:UGIIP-III-2/AF/SHER/SWM+SN/01/2017	10	-	-	34,045,924.76	m/s. dhrob trade agency, proprietor: Sayed Ariful Islam (Uzzal), Modho Sari, Sherpur Town, Sherpur.	30,374,620.65			0%	-	-	
9	Pourashava Total=	111	46,855.50	20,094.00	653,099,380.22		623,568,964.25	00-01-00	00-01-00	87%	6,297,287.10	475,853,702.39	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Netrogona

Pourashava Code : 143

	22.Netrogona										-		
	UGIIP-III-4 / NETR / UT / 01 / 2014(Lot-01(UT))	Improvement of Elahi Nawaj road at Katli leading from Circuit house to jute godown Bridge Via Adhunik hospital & Puran jaikhana bridge. (Ch. 0+0 m to 2+151 m)	2.151	-	10,893,284.42	Samiran Chowdhury- MRS (JV), Ukilpara, Netrokona	9,534,250.04	21/07/2015	20/07/2016	100%	142,912.00	50,243,244.13	
		Improvement of Nikhil Nath road & Malni road. i) leading from Malni road near Chalk mashjid moar to Islampur moar via River view. ii) leading from Ajohor road pan mohal to Islampur moar. (Ch. 0+0 m to 1+593 m)	1.593	-	8,780,203.00		7,698,979.24			100%	-		
		Improvement of Nagra road leading from Micro stand to Bari para Via Jila Parishod & Thana Bridge. With 2.00x2.50 box culvert. (Ch. 0+0 m to 2+295 m)	2.295	-	11,034,623.00		9,675,782.37			100%	-		
		Improvement of Satpai VTI road & Gara road i) leading from College road to Palpara moar. ii) leading from Palpara moar to Satpai Kalibari Eye Hospital with side drain. (Ch. 0+0 m to 2+050 m)	2.050	-	10,742,413.00		9,419,556.10			100%	-		
		Improvement of Khatub Nogowa road i) leading from Culvert upto H/O Mafiz at Dharia. ii) Dharia near H/O Mofiz to near H/O Kudrat ali. iii) Dharia near H/O Mofiz to Jalia para moar. (Ch. 0+0 m to 2+770 m)	2.770	-	13,092,398.00		11,480,156.03			100%	-		
		Improvement of road by BC leading from Teri bazar to Satpai rail crossing with side drain under Netrokona Pourashava (Length = 850.00 m)	0.850	-	5,730,524.00		5,024,847.98			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	PKG Total (Lot-01(UT))	6	11.709	-	60,273,445.42	Samiran Chowdhury- MRS (JV), Ukilpara,Netrokona	52,833,571.76	21/07/2015	20/07/2016	100%	142,912.00	50,243,244.13	
	UGIIP-III-I / NETR / UT / 01 / 2014(Lot-02(UT))	Improvement of Pukuria road leading from Bwroari road upto Mamudpru High school with 3 nos road crossing U-drain. (Ch. 0.0 to 1+463 m)	1.463	-	7,583,713.00	S-H (JV) ,Malni road,Netrokona	6,787,485.86	21/07/2015	20/07/2016	100%	-	39,575,601.83	
		Improvement of Bolai Nogowa road. i) leading from Titas Gas office upto H/O Motiar Driver. ii) Khatub Nogowa road near the H/O MR. Helaluddin Shque upto Tagour Bari. (Ch. 0+0 m to 1+380 m)	1.380	-	7,439,752.00		6,658,639.57			100%	-		
		Improvement of Joynagor road leading from Mukter para bridge to Hospital road via Joynagor kali mondir & Joynagor kali bari mondir to Katli road via around Datta school field with drain. (Ch. 0+0 m to 1+980 m)	1.980	-	9,256,647.03		8,284,775.65			100%	-		
		Improvement of Malni road leading form malni chala mosque to Asram. (Ch. 0+0 m to 0+980 m)	0.980	-	5,894,979.00		5,276,054.96			100%	-		
		Improvement of Hossainpur road leading from i) Mymensingh road to H/O Babul talukdar (upto 500 M.) ii) Imp. of Sowdagor para road leading from Anonda bazar moar to H/O Motiur Rahman,With side drain. (Ch. 0+0 m to 1+430 m)	1.430	-	8,304,345.00		7,432,457.46			100%	-		
		Improvement of Newtown road leading from OISIS School to Nikhil Nath road near Jahanara school via Annonto Pukur par with side drain. (Ch. 0+0 m to 0+830 m)	0.830	-	4,921,620.00		4,404,890.60			100%	-		
		Improvement of Kailati road leading from DC office to New Jail Khana Culvert. (Ch. 0+0 m to 1+340 m)	1.340	-	6,676,452.00		5,975,479.76			100%	-		
		Improvement repair of Chalk para - Moimpur road leading from Satpai Kalibari moar to Mahmudpur primary School. (Ch. 0+0 m to 2+085 m)	2.085	-	5,984,543.53		5,356,215.95			100%	-		
	PKG Total(Lot-02(UT)):	8	11.488	-	56,062,051.56	S-H (JV) ,Malni road,Netrokona	50,175,999.81	21/07/2015	20/07/2016	100%	-	39,575,601.83	
1	PKG Total(UGIIP-III-I / NETR / UT / 01 / 2014(Lot-01(UT)& Lot-02(DR)):	14	23.197	-	116,335,496.98		103,009,571.57	#VALUE!	#VALUE!	100%	142,912.00	89,818,845.96	
	UGIIP-III-I/ NETR / DR / 01 / 2014	Construction of Boro bazar RCC drian leading from back side of H/O Mr. Asraf ali khan to Chalk mosque culvert via boro bazar mosque. (Ch. 0.0 m to 0+340 m).	-	0.340	3,351,076.00	S-H (JV) ,Malni road,Netrokona	2,768,262.61	21/07/2015	20/07/2016	0%	-	39,650,543.76	
		Construction of Boro bazar RCC drain leading from Akrar more to Chalk mosque via Mukti Zodda Sangshad. (Ch. 0.0 m to 0+420 m).	-	0.420	4,264,709.00		3,522,998.13			100%	-		
		Re-Construction of RCC Drain at Shoto Bazar leading from Machua Bazar to Chalk Masjid Moar Via Babuer Goli. (Ch. 0.0 m to 0+268 m).	-	0.268	3,134,996.00		2,589,762.88			0%	-		
		Construction of RCC Drain leading from Shahid Minar to Mogra river at Arambag. (Ch. 0.0 m to 0+250 m).	-	0.250	4,491,648.00		3,710,468.29			100%	-		
		Construction of RCC drain at Nikhil nath road leading from Ajohor road to Mogra river via Fire service office.& Jhahanara School. (Ch. 0.0 m to 0+060 m).	-	0.060	5,275,426.00		4,357,932.97			100%	-		
		Construction of RCC drains leading from Inter distric bus stand to Mogra river. (Ch. 0.0 m to 0+635 m).	-	0.635	3,071,329.00		2,537,168.73			100%	-		
		Construction of RCC drain leading from New town H/O Tuhin akter (Vice chairman) to Dayol Bill & leading from Barhatta road near OISIS school to Dayol Bill. (Ch. 0.0 m to 0+475 m).	-	0.475	4,372,192.00		3,611,787.87			100%	-		
		Re-Construction of RCC Drain Boro Bazar, leading from Puran Cinama hall to Mogra river Via Culvert of Malni road & Ajohor road. (Ch. 0.0 m to 0+780 m).	-	0.780	12,506,593.00		10,331,467.81			100%	-		
		Construction of Kurpar drain leading from TITAS Gas office to Kurpar Master bari Existing drain & Kailati road side drain up to Katli Khal. (Ch. 0+0 m to 1+030 m).	-	1.030	9,698,707.00		8,011,924.53			100%	-		
		Construction of SP House drains leading from Mohila college more to Mogra river. (Ch. 0.0 m to 0+125 m).	-	0.125	1,970,879.00		1,628,107.11			100%	-		
		Construction of Katli drains at Bolai nagowa road i) leading from Bangobondhu more to Katli Khal. & ii) near the H/O Shovash at Bolai Nagowa up to Katli Khal. (Ch. 0.0 m to 0+640 m).	-	0.640	6,572,786.00		5,429,658.34			100%	-		
		Construction of RCC drains at Ukil para leading from DPHE office to Dholi river via Sweeper Colony & truck stand with Barhatta road side drain. (Ch. 0.0 m to 0+570 m).	-	0.570	6,667,289.00		5,507,725.54			100%	-		
		Construction of Boro bazar Rcc drain leading from borobazar public toilet to H/O Asraf ali kan via Mike Potti & Agrodud club to Chalk mosque culvert via Babur Goli. (Ch. 0.0 m to 0+190 m).	-	0.190	1,629,728.70		1,346,289.08			0%	-		
1	PKG Tota(UGIIP-III-I/ NETR / DR / 01 / 2014):	13	-	5.783	67,007,358.70	S-H (JV) , Malni road, Netrokona	55,353,553.90	21/07/2015	20/07/2016	100%	-	39,650,543.76	
		Part-A:Road											
	UGIIP-III-2/NETR/UT+DR/01/2016	Improvement of road starting from Azohor road near Agrani Bank more at Malni road up to Court station road via Truck standat Barhatta road by DBC (Ch.00-1025m) & Link- 01:Starting from main road to Brohatta road by CC (Ch.00-147m) Link-02 : Starting from Pubali bank to Chalk Mosque by DBC (Ch.00-125m)	1.297	-	8,767,963.28	M/s. Bhawal Construction, 40 Sheroa, Mymensingh	8,763,827.24	22-02-2017	#VALUE!	98%	103,488.00	79,431,559.58	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of road Moinpur Dolai river side road Leading from Moinpur Bridge approach (i) Towards West up to opposite side of KDC near mosque by CC (Ch.00-800m) & (ii) Towards east up to near the H/O Abdul Kadir by CC (Ch.00-780m)	1.580	-	17,720,045.00		17,711,691.94			65%	196,560.00		
		Improvement of road starting from Kalibari Bot tola to Mymensingh road more at Anando Bazar via bridge by DBC (Ch.00-1538m)	1.538	-	6,581,318.54		6,578,177.21			75%	156,576.00		
		Improvement of road Part-A : College road (Purbo Dhola) road leading from Alia Madrasa up to Rail Crossing at Satpai by DBC (Ch.0 0-570m) Part-B : Boro Bazar road Shahidminar to Ahkrar more Via Chalk mosjid by CC (Ch.00-588m) Part-C: Station road College road to Boro Station by DBC (Ch.00-90m)	1.248	-	10,054,799.83		10,050,049.56			75%	134,131.20		
		Improvement of Bahirchapra road leading from Borowari road to Rajur bazar via house by DBC(Ch.00-429m)	0.429	-	2,588,473.30		2,587,020.45			0%	527,758.55		
		Improvement of Purbo Malni road starting from Amgachtola to Amtola road by CC (Ch.00-1215m)	1.215	-	13,724,350.86		13,717,917.85			75%	73,920.00		
		Improvement of Moinpur road starting from Chalkpara road to Pukuria Road at Jaliapara via dandu babur ahkra road by DBC & CC (Ch.00-1605m) & Connecting road starting from H/O Badolmia to Pukuria road through Jaliapara by DBC (Ch.00-607 m)	2.212	-	12,189,656.84		12,183,425.33			75%	1,176,411.60		
		Improvement of Sowdagorpara road Part:(A) starting from H/O Motimia to Hossainpur Boro bari by CC (Ch.500-1110m) & Connecting road near the H/O Babulmia up to Shop of Pasharali by CC (Ch.00-373m) Part:(B) Starting from Mymensingh road to Hossainpur chala Mosjid by CC (Ch.00-427m)	1.410	-	8,784,659.37		8,780,563.80			55%	-		
		Improvement of KDC road at Satpai starting from Rail crossing Via Babulur more by CC (Ch.00-1233m) & Connecting road near H/O Zamir to near H/O. Abdul Motin by CC(Ch.00- 160m)	1.393	-	11,409,958.20		11,404,580.08			60%	125,664.00		
	Sub-total(Road)	9.00	12.322	0.00	91,821,225.22	0.00	91,777,253.46			64%	2,494,509.35	79,431,559.58	
		Part-B:Drain	-	-	-								
		Construction of RCC drain beside road starting from Rajur bazar to Borwari road (Ch.118-429m)	-	0.310	1,498,403.86		1,497,705.28			0%	-	-	
		Construction of RCC drain beside road starting from KDC road at satpai to KDC Mondir (Ch.70-260m)	-	0.190	1,353,581.66		1,352,950.59			0%	-	-	
		Construction of RCC drain beside Ajohor road side leading from (i). Sonali Bank more to Culvert at Barhatta road (Ch.00- 381m). (ii). Malgodam Road side drain in front of Truck stand (Ch.00-125m) & link road side Drain(Ch.00-130m) (iii).Leading from Court station to Rail way Khalalong Malgodam road (Ch.00-189m).	-	0.825	7,307,348.81		7,303,941.99			95%	-	-	
	Sub-total(Drain)	3	0.00	1.325	10,159,334.33	0.00	10,154,597.86	00-01-00	00-01-00	32%	0.00	-	
1	Pkg.total(UGIIP-III-2/NETR/UT+DR/01/2016):	12	12.322	1.325	101,980,559.55	M/s. Bhawal Construction,40 Sheroa, Mymensingh	101,931,851.32	22-02-2017	#VALUE!	61%	2,494,509.35	79,431,559.58	
		Part-B:Road											
	UGIIP-III-2/NETR/UT+DR/02/2016	Improvement of Chalkpara road Part:(A) starting from Station road to Railway Bridge by BC (Ch.00-120m) Part:(B) Road up to H/O Tapon at chalkpara by BC (Ch.00-485m) Part:© Rail bridge to T.B road by CC (Ch.00-200m)	0.805	-	10,851,341.90	Taher & Sons (Pvt) Ltd, house-4, Road-7, Utara model town, Dhaka	10,686,800.65	23-02-2017	23-02-2017	0%	156,576.00	56,640,143.34	
		Improvement of Baluakhali road starting from Mohonganj Bus stand towards Gobindopur by DBC (Ch.00-930m) with Link road leading from Balua khali road to Sludge treatment plant at Gohata by DBC (Ch.00-360 m)	1.290	-	6,569,055.90		6,468,952.68			35%	127,915.20		
		Improvement of Nagra Primary School road (i) starting from Nagra main road to Pothokoli school & (ii) Nagra Baby Ice-cream Road starting from Nagra main road to Pothokoli school Via near the H/O Ganesh Commissioner Up to Bank of Mogra River by CC (Ch.00-1055m)	1.055	-	6,172,460.89		6,079,675.48			98%	34,944.00		
		Improvement of Ukil para road Part-i: starting from Barhatta road up to Station road by DBC (Ch.00- 313m) Part-ii:Teri Bazar near post office to Sub-resister office by DBC (Ch.00-162m) & Part-iii Food GodownGoli leading from near by DBC (Ch.00-110m) Part: DPHE Office Goli near the H/O Arun Babu to Tari bazar more by CC (Ch.00-61m)	0.646	-	1,423,352.31		1,402,076.70			0%	-		
		Improvement of Borshikura road starting from Purbodhola road to H/O Mr. Badol via Borshikura school (Ch.00-850m)	0.850	-	6,173,061.93		6,080,528.70			55%	17,472.00		
		Improvement of Bahirchapra road starting from Mohongong road to Borowari road via Eidgha field by CC (Ch.00- 551m) & Link: Starting from Eidgha field to H/O InsanAli by CC (Ch.00-195m)	0.746	-	6,138,733.78		6,033,460.94			85%	904,088.65		
		Improvement of parla road starting from parla bazar to H/O Mr. Rafiq by DBC (Ch.00-1000m)	1.000	-	3,717,041.49		3,660,787.79			98%	46,368.00		
		Improvement of Parla road starting from Mymensingh road to H/O Mr. Fazlu by CC (Ch.00-760m)	0.760	-	5,732,135.64		5,644,344.94			60%	141,120.00		
		Improvement of road Part:(i) Starting from Ronger bazar to Bataya para Durga Mondir by CC (Ch.00-1000m) Part:(ii), Starting from Ronger bazar to Medni road up to Johur Ali Mosque by CC (Ch.00-700m)	1.700	-	12,750,358.17		12,558,516.14			98%	84,000.00		
		Improvement of Nagra road Starting from Baroipara to Anonda bazar via Mir bari road by CC (Ch.00-820m)	0.820	-	5,204,219.08		5,124,671.00			0%	117,600.00		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of Kailati road Part:(i) starting from Chollisha kanda to Chollisha para more by DBC (Ch.00-1350m) Part:(ii) Starting from Modon to Kailati road by DBC (Ch.00-200m)	1.550	-	8,197,654.97		8,074,457.27			98%	44,352.00		
	Sub-total(Road)	11	11.222	0.00	72,929,416.06	0.00	71,814,272.28	00-01-00	00-01-00	57%	1,674,435.85	56,640,143.34	
		Part-B:Drain	-	-	-								
		Construction of RCC Drain beside of road Baluakhali road from (Ch.00-65.5m) (Ch.202-360m) (Ch.395-420m) (Ch.425-582m)	-	0.4055	1,970,153.04		1,940,704.11			55%	-		
		Construction of RCC Drain beside of road Ukil para (Ch.00-61m)	-	0.061	327,841.04		322,940.62			0%	-		
		Construction of RCC Drain beside of Kailati road Part:(i) starting from Chollisha kanda to Chollisha para more (Ch.00-200m) Part:(ii) Starting from Modon to Kailati road (Ch.00-250m)	-	0.45	5,130,071.42		5,053,389.49			98%	-		
		Construction of RCC drain at Nagra Mirbari road starting from R&H office to Mogra river (Ch.00-460m)	-	0.46	4,830,883.79		4,758,673.98			0%	-		
		Construction of RCC drain at Uttar Satpai Back side of KDC starting from Kunia road to DholiKhal Culvert near the H/O Taher Master (Ch.00-545 m).	-	0.545	6,247,731.91		6,154,343.71			98%	-		
		Construction of RCC drain Modon road side Drain starting from Bonua para near the H/O Mr. Fajlur Rahman up to Chollisa Khal vai Abu Abbas college at Newaj nogor both side L/S (Ch.00-330m) & R/S (Ch.00-309m)	-	0.639	6,673,155.14		6,573,407.91			55%	-		
	Sub-total(Drain)	6	0.00	2.5605	25,179,836.34	0.00	24,803,459.82			51%	0.00	-	
1	Pkg.total(UGIIP-III-2/NETR/UT+DR/02/2016):	17	11.222	2.5605	98,109,252.40	Taher & Sons (Pvt) Ltd,house-4,Road-7,Utara model town, Dhaka	96,617,732.10	23-02-2017	23-02-2017	55%	1,674,435.85	56,640,143.34	
	22.Netrogona	Part-A:Road											
	UGIIP-III-2/NETR/UT+DR/03/2016	Improvement of Netrakona main road starting from Mukterapara up to Rajur bazar Mohonganj bus stand via Teri bazar more by DBC & RCC (Ch.00-2970m) & Link: Starting from Mohongong road to Barobary road by DBC (Ch.00-65m)	3.035	-	46,129,041.97	M/s Udayan builders & Ashim Shing(IV), 83 Kazi Nazrul Islam Avenew, Farghate, Dhaka	46,004,381.03	23-02-2017	23-02-2018	98%	-	77,472,726.86	
		Improvement of Moinpur road starting from Chalk para to North side near the H/O Mr.Fazlu Rahman by CC (Ch.00- 420 m).	0.420	-	2,597,825.97		2,590,805.50			98%	-		
		Improvement of Chotogara road starting from Purbodhola road to End of Pourashava by DBC (Ch.00 -630m)	0.630	-	3,102,863.08		3,094,477.78			95%	-		
		Improvement of Moinpur road starting from Moinpur Primary school to near the H/O Abdul Jolil by DBC (Ch.00-625m)	0.625	-	2,134,883.62		2,129,114.23			98%	-		
		Improvement of Professor para Bilpar road starting from VTI road to College road at Satpai by (Ch.00-712m) & Link: Starting from Bilpar road to VTI road by CC (Ch.00-46m)	0.758	-	5,197,623.48		5,183,577.22			98%	-		
		Improvement of Katli road starting from Patpotti Bridge to Bongo Bondhu more by DBC (Ch.- 0-1500m)	1.500	-	6,897,577.35		6,878,573.86			97%	134,400.00		
	Sub-total(Road)	6	6.968	0.00	66,059,815.47	0.00	65,880,929.60			97%	134,400.00	77,472,726.86	
		Part-B:Drain		-	-								
		Construction of RCC Drain beside Moinpur road starting from Chalk para to North side near the H/O Mr.Fazlu Rahman (Ch.00- 420m).	-	0.420	2,117,344.19		2,111,622.20			95%	-	-	
		Construction of RCC drain at Netrakona main road starting from (Ch.750-1227m (in both side) & Teri Bazar more to Food godown (Ch.1227-1390m) & (Ch.1615 -1860m)	-	1.362	16,205,141.87		16,161,348.45			98%	-	-	
		Construction of RCC drain Part:(A)Starting from Satpai house of Shayeb to Dakhen road via Laknath Mandir (Ch.00-287m) Part: (B) Starting from Shop of Al-Amin on Udayan road to Mogra River (Ch.00-285m) Part:(C) Starting from H/O Anu Mia to Existing culvert near Satpai kali Mandir (Ch.00-120m)	-	0.692	4,932,428.42		4,919,098.83			0%	-	-	
		Construction of RCC drain on College road at Satpai starting from Gorshtan to khal via Aliy Madrasa (Ch.00-182m) & Link side drain from (Ch.00-148m)	-	0.330	2,911,423.00		2,903,008.35			98%	202,300.00	-	
		Construction of RCC drain at Showdagor para road leading from H/O MotiurRhaman to Mogranodi near the H/O Monnaf (Ch.00- 435m) with Link: Drain leading from Annondo Bajar to H/O Latif (Ch.00-180m).	-	0.615	4,699,994.91		4,687,293.46			0%	-	-	
	Sub-total(Drain)	5	0.00	3.419	30,866,332.39	0.00	30,782,371.29			58%	202,300.00	-	
1	Pkg.total(UGIIP-III-2/NETR/UT+DR/03/2016):	11	6.968	3.419	96,926,147.86	M/s Udayan builders & Ashim Shing(IV),83 Kazi Nazrul Islam Avenew,Farghate, Dhaka	96,663,300.90	23-02-2017	23-02-2018	85%	336,700.00	77,472,726.86	
	22.Netrogona	Water Supply			-								
		Component-01			-								
	UGIIP-III-2/NETR/WS/01/2016	PART-A: Installation of Test TW Size: 38mm dia, Depth 170m(4nr)			355,698.73	M/s. Zilani Traders, Siddeshwari Circular Road, The Paramount , flat no-4/B/Ramna, Dhaka	354,997.89	09-07-17	09-07-18	100%	-	18,731,937.83	
		PART-B: Installation of PTWs Size: 350mmx150mm , Depth-170m			7,054,774.60		7,054,846.86			70%	-	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		PART-C: Pump house (Civil works)(3nr)			1,499,868.99		1,496,913.77			0%	-	-	
		PART-D: Pump house (Sanitary)(3 nr.)			190,294.14		189,919.20			0%	-	-	
		PART-E: Boundary wall at PTW sites(3nr)			1,622,553.93		1,619,356.98			0%	-	-	
		PART-F: Mechanical works(4nr)			3,785,072.00		3,777,614.20			0%	-	-	
		PART-G: Electrical works(4nr)			2,309,295.00		2,304,744.95			0%	-	-	
		4	0	0	16,831,557.39	0	16,798,393.86			24%	0	18,731,937.83	
		Component -02:			-		-				-	-	
		Construction of OHT (680 m3)			26,006,996.89		25,955,754.83			0%	-	-	
		Component-03: Pipeline			-		-				-	-	
		PART-A: Replacement of pipeline			13,291,322.46		13,265,134.32			95%	-	-	
		PART-B: Reconstruction of Service connection (500 nr)			1,768,560.00		1,765,075.37			40%	-	-	
		PART-C: Meter supply with meter box			5,454,379.00		5,443,632.14			0%	-	-	
		PART-D: Construction of New service connection(500 nr.)			1,902,375.00		1,898,626.72			40%	-	-	
		Sub-total for Component -03	0	0	22,416,636.46	0	22372468.55			44%	0	0	
		Component-04: Rehabilitation work			3,950,524.00		3,942,740.21			0%	-	-	
		Component -05: O & M			-		-				-	-	
		PART-A: Supply of O & M tools(3 nr.)			144,189.00		143,904.90			0%	-	-	
		PART-B: O & M of Pipeline(1nr.)			360,000.00		359,290.69			0%	-	-	
		Component-06:Environmental Mitigation Enhancement works(1nr)			400,000.00		399,211.87			0%	-	-	
	Sub-total (WS):	16	0.00	0.00	904,189.00	0.00	902,407.46	09-07-17	09-07-18	0%	0.00	0.00	
	pkg.total(UGIIP-III-2/NETR/WS/01/2016)	16	0.00	0.00	70,109,903.74	M/s. Zilani Traders, Siddeshwari Circular Road, The Paramount , flat no-4/B/Ramna, Dhaka	69,971,764.91	09-07-17	09-07-18	20%	0.00	18,731,937.83	
	Pourashava Total=	83	53.709	13.0875	550,468,719.23		523,547,774.70	#REF!	#REF!	71%	4,648,557.20	361,745,757.33	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Kishoreganj

Pourashava Code : 149

	23.Kishoreganj		-	-	-		-				-		
	UGIIP-III-I / KISH / UT+DR / 01 / 2014	Reconstruction of road with widening from Gaital Bottola moar to Shimanto mosque by Dense Bituminous Carpeting (ward-1). (Ch. 0.0 m to 1+560 m).	1.560	-	9,885,832.35	Sheik Hemayet Ali, Netrokona	8,148,254.35	02-11-15	01-11-2016/Ext.01-11-2017	100%	139,664.00	17,762,052.00	
		Reconstruction of road from Kishoreganj Clinic to Tennis Ground moar via Women College and old court and front road of Biram laboratory School and new stadium (ward2) by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+727 m).	0.727	-	7,419,725.40		6,120,461.14			100%	76,783.60		
		Reconstruction of road from Katchari Bazar to Nilganj moar (ward 2) by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+605 m).	0.605	-	1,863,239.98		1,540,310.85			100%	-		
		Improvement of road from Batrish zila Soroni moar to Noroshunda road via Women College (ward 9) by RCC. (Ch. 0+0 m to 0+335 m).	0.335	-	3,737,952.40		3,090,105.79			100%	-		
	Sub. Total:(UT-01)	4	3.227	-	22,906,750.13		18,899,132.14	02-11-15	01-11-2016/Ext.01-11-2017	100%	216,447.60	17,762,052.00	
		Construction of RCC drains from SP office moar to Gaital Bottola moar (Norsunda River) via residency of DC. (Ward-1). (Ch. 0.0 m to 0+514 m)		0.514	14,870,787.00		12,165,573.53	02-11-15	01-11-2016/Ext.01-11-2017	100%	737,783.00		
		Construction of RCC drains from the front of new stadium to Sadar Hospital via residency of DC via old court road. (Ward-2). (Ch. 0.0 m to 0+509 m)		0.509	9,137,963.33		7,541,536.07			100%	73,120.00		
		Construction of RCC drains from end of Lodge of Menu Haji to UGIIP drain in front of Pourashava Via College Moar. (Ward-5). (Ch. 0.0 m to 0+393 m).		0.393	5,343,316.00		4,417,234.34			100%	-		
		Construction of RCC drians from Sweeper colony moar to Bhuiyan Super Market via Manosi Cinema Hall and Electric office and Bhuyan Super Market to Batar Moar. (Ward-6). (Ch. 0.0 m to 0+580 m).		0.580	10,646,016.45		8,785,465.43			100%	89,011.00		
	Sub.Total(DR-.01);	4	-	1.996	39,998,082.78		32,909,809.36	02-11-15	01-11-2016/Ext.01-11-2017	100%	899,914.00	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	PKG Total(UGIIP-III-I / KISH / UT+DR / 01 / 2014):	8	3.227	1.996	62,904,832.91	Sheik Hemayet Ali, Netrokona	51,808,941.50	02-11-15	01-11-2016/Ext.01-11-2017	100%	1,116,361.60	17,762,052.00	
	UGIIP-III-I / KISH / UT+DR / 02 / 2014	Reconstruction road from Galia saw mill moar to station road Medi-lab and front road of honourable President's house (Ward-3). (Ch. 0+0 m to 0+410 m).	0.410	-	4,107,632.10	Sheik Hemayet Ali, Netrokona	3,506,186.70	02-11-15	01-11-2016/Ext.01-11-2017	100%	-	19,423,420.00	
		Reconstruction of road from front of Shahidi Masjid to Nilganj moar (Ward-3) by RCC (Ch. 0+0 m to 0+285 m) & DBC. (Ch. 0+0 m to 0+774 m)	1.059	-	5,446,036.11		4,648,619.66			100%	-		
		Reconstruction of road from Charsholakia south corner of Idgah field to Banani moar via Shaheb's house (Ward-4) by Dense Bituminous Carpeting. (Ch. 0+0 m to 0+525 m)	0.525	-	2,852,906.85		2,430,652.60			100%	30,921.15		
		Reconstruction of road from the front of Hajrat Nagar Madrasha to front of Pourashava and Harua Chowrasta (Ward-5). (Ch. 0+0 m to 1+230 m)	1.230	-	6,561,099.29		5,600,413.69			100%	-		
		Construction of Road From Fishery link road to Gorudayal College moar (Ward-5) (Ch. 0+0 m to 0+320 m) RCC. (Ch. 0+0 m to 0+8.70 m)	0.329	-	3,235,406.00		2,761,673.20			100%	-		
		Reconstruction of road from the front Azahar Bhaban to house of Bulbul councilor Nogua first moar and construction of both side (Ward-6). (Ch. 0+0 m to 0+650 m)	0.650	-	3,742,398.28		3,194,430.94			100%	-		
	Sub; Total(UT-.02)	6	4.203	-	25,945,478.63		22,141,976.79	02-11-15	01-11-2016/Ext.01-11-2017	100%	30,921.15	19,423,420.00	
		Construction of RCC drains from Nogua Bhaolia House to Shayamoli road drain (Ward-8). (Ch. 0+0 m to 0+170 m).	-	0.170	2,219,395.47		1,894,428.39	02-11-15	01-11-2016/Ext.01-11-2017	100%	-		
		Construction of RCC drains from Nogua Bottala moar to Harua Bager bari UGIIP drain via front Khidmah Hospital, Munsibari & Fisheries Boundary (Ward-8). (Ch. 0+0 m to 0+806 m)	-	0.806	20,252,172.00		17,286,819.83			100%	-		
		Construction of RCC drains from Batrish Zila Soroni moar to Narasunda River Via Gopinath Geor Akhra (Ch. 0+0 m to 0+345 m) and Akhra to Mayor house (Ward-9). (Ch. 0+0 m to 0+280 m)	-	0.625	11,829,003.00		10,058,272.31			100%	264,381.00		
	Sub; Total(DR-.02)	3	-	1.601	34,300,570.47	0.00	29,239,520.53	02-11-15	00-01-00	100%	264,381.00	-	
1	PKG Total(UGIIP-III-I / KISH / UT+DR / 02 / 2014):	9	4.2027	1.601	60,246,049.10	Sheik Hemayet Ali, Netrokona	51,381,497.31	02-11-15	00-01-00	100%	295,302.15	19,423,420.00	
	UGIIP-III-I / KISH / UT+DR / 03 / 2014	Reconstruction of road from Kishoreganj Awami League Office To Bulbul Vila Pond (Ward-3). (Ch. 0+0 m to 0+425 m)	0.425	-	1,350,260.18	Meghna Structural Engineering Ltd. Dhaka	1,156,408.85	27-10-2015	27-10-2016/Ext.26-10-2017	100%	-	28,005,483.00	
		Improvement of road from Purbasa Club to Kanikata Rail Crossing Via bepari bari moar (Ward-4) (Ch. 0+0 m to 1+050 m).	1.050	-	10,720,965.11		9,181,800.00			100%	-		
		Construction of RCC Retaining wall at Nogua Hasmat Uddin high School pond. Charsholakia Beparibari Pond. (Ward-8 & 4). (Ch. 0+0 m to 0+160 m)	0.160	-	7,379,071.21		6,319,688.14			100%	-		
		Improvement of Road Nogua pathagar moar To Girls High School with Both side footpaths (Ward-6). (Ch. 0+0 m to 0+670 m)	0.670	-	2,529,564.00		2,166,404.84			100%	-		
		Reconstruction of f road from Haibatnagar Bottala moar to Haibatnagar Madrasa (Ward-8). (Ch. 0+0 m to 0+460 m).	0.460	-	2,490,383.67		2,127,626.90			100%	36,377.56		
		Construction of Road from end of Nogua shymoly Road to Bhaolia house (Ward-8). (Ch. 0+0 m to 0+170 m)	0.165	-	2,000,323.31		1,713,145.07			100%	-		
		Constuction of road from batrish Zila soroni moar to gouranital Akhra (Ward-9). (Ch 0+0 m to 0+295 m)	0.295	-	4,264,843.16		3,652,557.07			100%	-		
	Sub; Total (UT-.03)	7	3.225	-	30,735,410.64		26,317,630.88	27-10-2015	27-10-2016/Ext.26-10-2017	100%	36,377.56	28,005,483.00	
		Construction of RCC drain from rail line close to Roton Contractor's House to Mr. Mozammel Hoque Khan Roton's House via Ishak Mia's House close to Ambition coaching centre moar; and to culvert close to new councilor's house via Ambition coaching and Jahangir Molla's house (Ward-3). (Ch. 0.0 m to 0+600 m)	-	0.600	13,459,583.00		11,519,775.56	27-10-2015	27-10-2016/Ext.26-10-2017	100%	52,033.00		
		Construction of RCC drains from Railway Govt. Primary Schoolto narasunda river via LSD godown & BOC moar (Ward-7). (Ch. 0+0 m to 0+780 m).	-	0.780	16,744,952.00		14,340,947.74			100%	-		
	Sub; Total(DR-.03)	2	-	1.380	30,204,535.00	0.00	25,860,723.30	27-10-2015	27-10-2016/Ext.26-10-2017	100%	52,033.00	-	
1	PKG Total(UGIIP-III-I / KISH / UT+DR / 03 / 2014):	9	3.225	1.38	60,939,945.64	Meghna Structural Engineering Ltd. Dhaka	52,178,354.18	27-10-2015	27-10-2016/Ext.26-10-2017	100%	88,410.56	28,005,483.00	
	23.Kishoreganj	Part-A:Road	-	-	-								
	UGIIP-III-2/KISH/UT+DR/01/2016 (T.ID:69999)	Improvement of road starting from Newtown station road to Mr. Awal khan moar via Olinewage khan college by CC (Ch.00-590m) & Connecting road starting from Adv. Mahmudul house to Station road by CC (Ch.00-140m)	0.730	-	8,256,096.83	Nawal Construction-UCCL JV,33-36, Bir Uttam Ziaur Rahman Sarak,Amtoli Mohakhali, Dhaka	7,845,581.36	15-03-2017	15-03-2018	95%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of road starting from Owalinewage khan college moar to Atorzan high school by CC (Ch.00-435m)	0.435	-	3,837,096.38		3,646,305.57			99%	-		
		Improvement of road starting from Baro Bazar bridge to Ekrapur moarr by CC (Ch.00-366m)	0.366	-	5,035,147.93		4,784,786.76			90%	-		
		Improvement of road starting from Battrish Bus Stand to Saidu Mia's Shop at Battrish by CC (Ch.00-460m)	0.460	-	4,400,911.38		4,182,086.16			0%	-		
		Improvement of road starting from Newtown Sowdagor bari moar to Melabazar Bridge by CC (Ch.00-375m) & Connecting road starting from Hazi Saw mill to khan College by CC (Ch.00-94m)	0.469	-	5,614,842.56		5,335,657.40			85%	-		
		Improvement of road starting from station road infront of Jamia Emdadia to Rukeya sarak via H/O EX MP Aatur Rahman by CC (Ch.00-215m)	0.215	-	1,722,784.23		1,637,122.74			0%	-		
		Improvement of road starting from Bottola moar to Poura boundary by CC (Ch.00-800m)	0.800	-	8,820,185.08		8,381,621.62			30%	-		
		Part-01:Improvement of road starting fromTomal tola Primary School to Sweeper Colony moar by CC (Ch.00-400m) ,Part-02:Connecting road starting from Rathkhola Master house to Isha kha main road by CC (Ch.00-110m) , Part-03:Connecting of road starting from Biraj Babu's house to Advocate house by CC (Ch.00-80m)	0.590	-	5,766,537.23		5,479,809.40			90%	-		
	Sub-total(road)	8	4.065	0.00	43,453,601.62	0.00	41,292,971.01	00-01-00	00-01-00	61%	0.00	-	
		Part-B:Drain	-	-	-		-				-		
		Construction of RCC Drain starting from Battish saidu's shop to Battish Bus stand main road (Ch.00-460m)	-	0.460	7,006,638.85		6,658,249.81			0%	-		
		Construction of RCC Drain starting from Newtown Sowdagor Bari moar to Mela bazar bridge (Ch.00-375m) & Connecting of outfal starting from Sawdagar bari to Narasunda river (Ch.00-65m)	-	0.440	5,271,446.45		5,009,335.87			90%	-		
		Part:(A) Construction of RCC Drain starting from Jamia Emdadia moar Existing Culvert to rukeya sarak CIP Badal Braham house & (Ch.00-345m) Part:(B) Aatur Rahman house to Daroga bari moar (Ch.00-60m) Part:© Rokeya sarak to Manik mia house (Ch.00-70m)	-	0.475	7,409,449.25		7,039,937.64			10%	21,997.08		
		Construction of RCC Drain starting from Bottola moar to Poura boundary (Ch.00-800m)	-	0.800	16,137,715.68		15,335,304.81			40%	-		
	Sub-total(Drain)	4	0	2.175	35,825,250.23	0	34,042,828.13	00-01-00	00-01-00	35%	21,997.08	-	
1	pkg.total(UGIIP-III-2/KISH/UT+DR/01/2016)	12	4.065	2.175	79,278,851.85	Nawal Construction-UCCJ JV,33-36, Bir Uttam Ziaur Rahman Sarak,Amtoli Mohakhali, Dhaka	75,335,799.14	15-03-2017	15-03-2018	49%	21,997.08	-	
		Part-A:Road	-	-	-								
	UGIIP-III-2/KISH/UT+DR/02/2016 (T.ID:71042)	Improvement of road starting from Puran thana Riksaw stand to Ambition coaching centre moar by CC (Ch.00-185m) & Connecting road starting from Daroga bari moar to Azim uddin School rail crossing by CC (Ch.00-150m)	0.335	-	2,780,917.40	M/s Mominul Haque, Ranir Bazar,Bhairab, Kishorganj	2,487,480.07	29-03-2017	#VALUE!	99%	-	7,906,806.00	
		Improvement of road starting from Gaital firm moar to Circuit house moar via Pakkar Matha, Sowdagor Mosque by CC (Ch.00-1035m) & Connecting road starting from Sawdagar Mosque to Shiraj Sobhan house by CC (Ch.00-180m)	1.215	-	9,974,954.59		8,922,415.60			80%	-		
		Improvement of road starting from pagla Mosque moar to SP office via shapla mosjid by CC (Ch.00-855m) & Connecting road starting from Ibrahim house to Councillor Idu house by CC (Ch.00-40m)	0.895	-	7,544,317.35		6,748,254.76			99%	-		
		Improvement of road starting from Pakkar matha to Namapara culvert (Up to poura boundary) by CC (Ch.330-1115m)	0.785	-	6,133,167.00		5,486,006.42			15%	-		
		Improvement of road starting from Ekrapur Tempo stand to Siddessawri kalibari moar via Railway Primary School & mosque by CC (Ch.00-1180m)	1.180	-	12,152,372.97		10,870,076.77			75%	-		
		5	4.410	0	38,585,729.31	0	34,514,233.62			74%	-	7,906,806.00	
		Part-B:Drain	-	-	-		-				-		
		Paart:(A) Construction of RCC drain starting from Circuit house moar to Gaital Pakkar matha via Sowdagor mosque (Ch.00-705m) Part:(B) Sawdagar Mosque to Shiraj Sobhan house (Ch.00-180m)	-	0.885	9,430,232.85		8,427,614.86			80%	71,618.40		
		Construction of RCC drain starting from SP office moar to late Abdur Rashid house via Shapla mosque (Ch.00-290m)	-	0.290	2,824,358.82		2,517,310.13			99%	85,554.00		
		Construction of RCC drain starting from Gaital Circuit house moar to Octor moar (Ch.00-630m)	-	0.630	9,752,361.12		8,723,309.78			40%	-		
		Construction of RCC drain starting from Gaital sreenagor horticulture Bypass moar to new stadium road (Up to D2) (Ch.00-460m)	-	0.460	4,674,504.10		4,181,258.96			95%	-		
		Construction of RCC Drain starting from Newtown Adv. Mahmudul Hasan Linton house to station road both side (Ch.00-140m)	-	0.280	4,706,130.76		4,209,548.44			99%	-		
		Construction of RCC drain starting from Tarapasa Railway Primary School to Siddessawri kalibari moar Azizia Madrasa via Railway Mosque (Ch.650-1180m)	-	0.530	8,571,846.76		7,667,361.14			99%	-		
	Sub-total(Drain)	6	0	3.075	39,959,434.41	0	35726403.32			85%	157172.4	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	pkg.total(UGIIP-III-2/KISH/UT+DR/02/2016)	11	4.410	3.075	78,545,163.72	M/s Mominul Haque, Ranir Bazar,Bhairab, Kishoreganj	70,240,636.94	29-03-2017	#VALUE!	80%	157,172.40	7,906,806.00	
	23.Kishoreganj	Part-A:Road	-	-	-								
	UGIIP-III-2/KISH/UT+DR/03/2016 (T.ID:71465)	Improvement of road starting from College road to end of Nirala Golli by CC (Ch.00-290m)	0.290	-	2,222,449.11	United Commercial centre limited, 33-36, Bir Uttam Ziaur Rahman Sarak, Amtoli Mohakhali, Dhaka	2,111,326.36	15-03-2017	15-03-2018	10%	-	8,801,632.00	
		Improvement of road starting from Roushonara Govt Primary School to Rafiq Manson via Bosak Bari moar by CC (Ch.00-425m) & Sattar's shop to Anwer house (Ch.00-155)	0.580	-	6,462,411.15		6,139,289.72			99%	-		
		Improvement of road starting from haybotnagor main road khoka tea Stall to Monarbari moar by CC (Ch.00-425m)	0.425	-	3,575,680.00		3,396,895.51			0%	-		
		Improvement of road starting from Solakia Puranthana rail crossing to Pourashava ending point. (Gash Bazar) by CC (Ch.00-1715m)	1.715	-	25,332,656.57		24,066,020.30			99%	-		
	Sub-total (Road)	4	3.010	0.00	37,593,196.83	0.00	35,713,531.89			52%	0.00	8,801,632.00	
		Part-B:Drain	-	-	-		-				-		
		Construction of RCC drain starting from College road to Narasunda river via Manik Miah Tea stall (Ch.00-300m)	-	0.300	6,377,637.28		6,058,754.55			0%	-		
		Construction of RCC drain starting from khoka Tea stall to Narasunda river via harua chowrasta & Pagla Mosque (Ch.00-625m)	-	0.625	13,215,302.37		12,554,535.46			0%	-		
		Construction of RCC drain starting from Haybotnagor main road khoka tea stall to Monarbari moar (Ch.00-425m)	-	0.425	5,538,761.73		5,261,822.89			95%	-		
	Sub-total(Drain)	3	0	1.350	25,131,701.38	0	23875112.9			32%	0	-	
1	pkg.total(UGIIP-III-2/KISH/UT+DR/03/2016)	7	3.010	1.350	62,724,898.21	United Commercial centre limited,33-36, Bir Uttam Ziaur Rahman Sarak,Amtoli Mohakhali, Dhaka	59,588,644.79	15-03-2017	15-03-2018	44%	-	8,801,632.00	
	23.Kishoreganj				-								
	UGIIP-III-2/KISH/WS/01/2016	Component-01: Production Tube well:PART-A: Installation of 3 nr.Test TW Size: 38mm dia, Depth 190m			284,663.33	M/s Zilani Traders, The Paramount, 4-B(4th floor), 80/4, siddeshwari Circular Road, Shantinagar, Ramna, Dhaka	280,688.37	07-03-18	07-03-18	45%	-		
		PART-B: Installation of 3 no.PTWs Size: 350mmx150mm , Depth-190m			5,404,510.36		5,329,043.18			45%	-		
		PART-C: 2.no.Pump house (Civil works)			1,221,678.29		1,204,619.09			45%	-		
		PART-D:2 no. Pump house (Sanitary)			136,584.22		134,676.99			45%	-		
		PART-E: 2 no.Boundary wall at PTW sites			1,142,311.95		1,126,361.00			45%	-		
		PART-F: 3 no.Mechanical works			2,916,804.00		2,876,074.51			45%	-		
		PART-G:3 no. Electrical works			2,120,499.00		2,090,888.90			45%	-		
		Component-02:Pipeline: PART-A :Replacement of existing lower diameter into higher diameter (from 100 mm to 150mm)			7,957,758.40		7,846,638.33			45%	-		
		PART-B: Construction of Transmission Pipeline			2,480,804.85		2,446,163.54			45%	-		
		PART-C: Meter Supply with meter box;			15,326,674.00		15,112,656.31			45%	-		
		PART-D: construction of Service connections			1,837,375.00		1,811,718.37			45%	-		
		PART-E: Reconstruction of Service connections			2,495,960.00		2,461,107.06			45%	-		
		Component-03: Rehabilitation works:PART-A:1 no.Mechanical works			869,710.79		857,566.37			45%	-		
		PART-B: Civil works			63,633.51		62,744.95			45%	-		
		Component-04:O&M: PART-A: Supply of3 set O & M tools			144,189.00		142,175.58			45%	-		
		PART-B: 1 no.O & M of Pipeline			360,000.00		354,973.05			45%	-		
		Component-05:Environmental Mitigation Enhancement works			400,000.00		394,414.50			45%	-		
	UGIIP-III-2/KISH/WS/01/2016	12	0	0	45,163,156.70	M/s Zilani Traders, The Paramount, 4-B(4th floor), 80/4, siddeshwari Circular Road, Shantinagar, Ramna, Dhaka	44,532,510.13	07-03-18	07-03-18	45%	-	-	
		Part-A:Road	-	-	-		-				-		
	UGIIP-III-2/KISH/UT+DR/04/2016(AF) (T.ID:74741)	Improvement of road starting from Battola moar (Mr. amin master house) to (kishoregonj-Pakundia) main road via Govt. primary school in/c by CC (Ch.00-560m) & Connecting road starting from Jasim house to New councillor house by CC (Ch.00-160m)	0.720	-	6,696,268.21	M/s Shahil Enterprise,Station road, Boro Bazar,Kishoreganj	6,693,370.85	10-09-17	10-09-18	10%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Imrovement of road starting from P.T.I moar to Grave yard by RCC (Ch.00-350m)	0.350	-	3,415,730.56		3,414,252.63			90%	-		
		Improvement of road starting from Battrish khalpar Amlitala main road to Battrish Tara mosque by CC (Ch.00-500m)	0.500	-	3,795,407.64		3,793,765.43			50%	-		
	Sub-total (Road)	3	1.570	0.00	13,907,406.41	M/s Shahil Enterprise, Station road, Boro Bazar, Kishoreganj	13,901,388.91	10-09-17	10-09-18	50%	0.00	-	
		Part-B:Drain	-	-	-						-		
		Construction of RCC drain starting from Purbasha club to Kanikata rail Line (Ch.00-1100m)	-	1100	19,903,337.66		19,894,725.82			20%	-		
		Construction of RCC drain starting from Gaital SP office to Gaital Iner District Bus Terminal vi Circuit house (Ch.514-1780m)	-	1.266	23,837,595.79		23,827,271.97			0%	22,382.45		
		Construction of RCC drain starting from Battish Tara mosque to Battish Amlitala main road (Ch.00-540m)	-	0.540	9,014,729.11		9,010,828.59			90%	-		
		Construction of Drain starting from Battola moar (Mr. amin master house) to (kishorgonj-Pakundia) main road via Govt. primary school in/c (Ch.00-560m) & Connecting of RCC Drain starting from Jasim house to New councillor house (Ch.00-160m)	-	0.720	8,194,204.63		8,190,659.13			0%	-		
		Construction of RCC Drain starting from P.T.I moar to Grave yard (Ch.00-350m)	-	0.350	2,073,331.84		2,072,430.59			90%	9,593.46		
	Sub-total(Drain)	5	0.00	3.976	63,023,199.03	M/s Shahil Enterprise,Station road, Boro Bazar,Kishoreganj	62,995,916.11	10-09-17	10-09-18	40%	31,975.91	-	
	pkg.total(UGIIP-III-2/KISH/UT+DR/04/2016)	8	1.570	3.976	76,930,605.44	M/s Shahil Enterprise,Station road, Boro Bazar,Kishoreganj	76,897,305.02	10-09-17	10-09-18	42%	31,975.91	-	
	UGIIP-III-2/KISH/AF/MF/01/2017 (T.ID:209393)	Construction of Municipal Market Two Storied Building with (Five Storied Foundation) at Kishoreganj Pourashava			-		-				-		
		Civil works			126,831,029.30		-			0%	-		
		Water Supply and sanitation works			2,587,092.28		-			0%	-		
		Electrical works			19,732,382.46		-			0%	-		
	Pkg.total:UGIIP-III-2/KISH/AF/MF/01/2017 (T.ID:209393)	1	-	-	149,150,504.04	-	-	00-01-00	00-01-00	0%	-	-	
	Pourashava Total=	77	23,709.70	15,553.00	675,884,007.61		481,963,689.01			64%	1,711,219.70	81,899,393.00	

Project Full Name : Third Urban Governance Infrastracture Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Kotalipara

Pourashava Code : 199

	24.Kotalipara		-	-	-		-				-		
	UGIIP-III-I / KOTA / UT / 01 / 2015(Lot-01)	Improvement of Road by HBB from north side of Bridge in front of Pourashava office Via Rarir Bill & H/O Amor Ratno upto Parkona Mondieur Roads. Ch.00-1360m .	1.36		10,741,971.99	Ha-Mim International, Dhanmondi, Dhaka	9,335,703.72	07-04-16	07-04-17	95%	84,570.75	23,641,905.89	
		Improvement of Road by DBC from the Sikir Bazar School BC Road Via H/O Achahak Member upto Parkona-Boluher Road . Ch.00-785m, Connecting Road from H/O Kamal Kha to Ishaque Member Ch. 00-288m.	1.073		4,807,765.98		3,935,243.39			90%	1,909,589.00		
		Improvement of Road by DBC from the BC Road in front of Karitas office upto H/O Profullaw Gharami. Ch.00-565m.	0.565		3,396,446.07		2,840,265.91			85%	885,459.75		
		Part A : Improvement of Road by HBB starting from Sonatiya BC Road in front of H/O Habib Shah upto Choto Dakhinpara Madrasha. (Ch. 00.0 m to Ch.340.0 m). Part B : Improvement of Road by HBB starting from Choto Dakhinpara road via Rokon Hazra upto Madanpara Deghi (Ch. 00.0 m to Ch.470.0 m). Part C : Construction of 1 * 3.00 m * 3.00 m single vent RCC Box Culvert & 2 * 3.50 m * 4.00 m double vent RCC Box Culverts.	0.820		11,112,611.28		9,669,185.34			90%	-		
		Improvement of Road by HBB from Sardar Bari CC Road Via H/O Taieb Sardar upto HBB Road in front of Riajul Munshi. Ch.00-635m	0.635		5,155,894.62		4,486,191.36			95%	-		
		Rehabilitation of Road by CC & HBB from the Kurpala road Via H/O Kazi Firoz East Side of Ghagor River upto Ghatla of main Bazar Road. Ch.00-575m & Connecting road main road Ch 108 to existing HBB road. Ch. 00-106m	0.681		4,721,553.54		4,108,267.19			90%	-		
		Improvement of Road by HBB from the North Boundary of Pourashava Via H/O Mokbul mullah & Koykha Bridge upto H/O Anu mollah. Ch.00-955m	0.955		9,510,349.10		8,275,042.27			85%	-		
		Improvement of Road by HBB from the Koykha Madrasha Road Adjacent to Sanko Via H/O Haji Abdul Hakimi upto H/O Abul kalam azad. Ch.00-325m, & Connecting road upto Mosque-Ch 00-35m	0.360		4,527,561.22		3,939,472.68			70%	-		
	Sub-Total(Lot-01)	8	6.449	0	53,894,153.80	Ha-Mim International, Dhanmondi, Dhaka	46,589,371.86	07-04-16	07-04-17	88%	2,879,619.50	23,641,905.89	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-I / KOTA / UT / 01 / 2015(Lot- 02)	Improvement of Road by HBB from the CC Road In Front of H/O Akub Ali Via Daharpara Jameh Mosque upto BC Road. Ch.00-400m	0.400		3,693,461.50	M/s KB & FT (JV),253, Mohammadpara,Gopalgonj	3,019,069.15	10-04-16	10-04-17	98%	-	19,273,560.75	
		Improvement of Road by CC starting from the AC Land Office Road Via Seba Clinic upto Mosque. Ch.00-144m & Connecting road start Seba Clinic to Main road. Ch.00-47m	0.191		1,162,412.84		912,317.09			95%	207,292.82		
		Part A : Improvement of Road by HBB From the Sawmill of Khalek Chairman Up to Parkona Shashanghat (Rajoir-kotalipara road). Ch. 00-1900.0 m. Part B : Construction of 1 * 2.50 m * 2.50 m single vent Box Culvert (2 Nos.). Part C: Construction of 2 * 3.50 m * 4.00 m double vent RCC Box Culverts at the Ch. 1090.0 m, 1230.0 m, 1380.0 m & 1590.0 m	1.912		19,235,099.35		15,359,971.60			70%	1,987,909.95		
		Part-A: Rehabilitation of Road by DBC from the Gopalgonj – Poisarhat Road adjacent to Mukttijhodka office upto Sardar Bari Road. Ch.00-700m. Part-B: Rehabilitation of road from Main road Ch 382 to Kotalipara – Kandi Road. Ch.00-140m, &connecting to Clinic. Ch. 00-65m	0.905		3,540,456.71		2,894,001.64			70%	-		
		Improvement of Road by HBB in front of BC Road (H/O Mosarraf Counsior) up to Sardar Bari CC Road.Ch.00-325m	0.325		2,377,262.33		1,892,201.45			95%	279,282.73		
		Part A : Improvement of Road by DBC from Gopalgonj- Paissarhat Sarak upto Munsur Tahshilder Sarak.Ch. 00-1015m & Connecting Road upto Kabi Sukanto Road. Ch. 00-160m . Part B : Construction of 1 * 3.00 m * 3.00 m single vent Box Culvert (2 Nos)	1.175		6,443,819.77		4,927,028.58			0%	1,863,228.58	-	
		Improvement of Road by DBC from Ferdhara Primary School Via Kalimondir upto South boundary of Pourashava. Ch.00-1148m.	1.148		6,411,727.88		5,231,731.32			72%	50,788.86		
		Rehabilitation of Road by DBC from Tarashi Bazar (Bus Stand) upto Kheaghat / Food Godown. Ch.00-485m	0.485	-	2,418,115.83		1,976,589.99			60%	-		
	Sub-Total(Lot-02)	8	6.541	-	45,282,356.21	M/s KB & FT (JV), 253, Mohammadpara, Gopalgonj	36,212,910.82	10-04-16	10-04-17	70%	4,388,502.94	19,273,560.75	
1.00	UGIIP-III-I / KOTA / UT / 01 / 2015(Lot-01 & 02)	16	12.990	-	99,256,510.01		82,802,282.68	07-04-16	07-04-17	80%	7,268,122.44	42,915,466.64	
	24.Kotalipara	Part-A:Road											
	UGIIP-III-2/KOTA/UT+DR/01/2016 (T.ID:79406)	Improvement of RCC road starting from DB road to H/O Khokon das Ch.00-242m	0.242	-		Ha-Mim International & Mohiuddin Ahmed JV, Authorized Exicutive, Lubna khanam , Pro; Ha-Mim International , Kulpaddi, Madaripur	2,449,201.85	12-06-17	12-06-18	90%	30,172.80	24,401,354.40	
		Improvement of RCC road starting from DB road to H/O Omar mia house Ch.00-165m	0.165	-	1,933,651.73		1,617,252.49			90%	11,155.20		
		Improvement of RCC road starting from Kotalipara- kandi road upto Via Sardar bari & Munshi bari Ch.00-1170m	1.170	-	14,550,120.75		12,034,792.71			12%	910,812.00		
		Part-A:Improvement of RCC road from Darani Bazar upto Kotalipara Kandi road via H/O Gurongo Dev Ch.00-710m. Part-B: Improvement of Connecting road starting from Main road at Ch.400 to Main road at Ch. 190m. Ch.00-240m)	0.950	-	11,245,188.44		9,396,857.87			82%	115,920.00		
		Part-A:Improvement of BC road from Katalipara Kandi road near H/O Mujbul Haque to Kotalipara Kandi road near general Hospital via H/O Monsur Toshliolder Ch.00-1110, Part-B: Improvement of connecting road starting from Kotalipara Kandi road to Proposed main road Ch.00-240m	1.350	-	7,452,768.78		6,209,769.96			71%	187,555.20		
		Improvement of road by RCC starting from Monsur Toshliolder road via Bandol Mosque upto H/O Idris sikder. Ch.00 - 615m	0.615	-	7,139,589.05		5,940,896.86			50%	228,396.00		
		Improvement of BC road starting from Komol Kuri school upto H/O Madob bishas road Ch.00-1000m	1.000	-	4,367,035.17		3,636,383.56			43%	124,051.20		
		Improvement of BC road starting from H/O Telam Mia to Ghachapara BC road Ch.00-1170m	1.170	-	5,112,600.01		4,280,834.79			40%	-		
		Part-A:Improvement of road by HBB starting from H/O Said gazi to Ruhul Amin gazi Ch.00-460m, Part-B: Improvement of connecting road by HBB startng from Main road to madha Koykha madrasa. Ch.00-40m)	0.500	-	5,382,115.77		4,506,503.22			0%	-		
		Part-A: Improvement of road by RCC starting from infront of H/O Aliur counsior east side of Ghagor river upto H/O Zhilu Sheikh . Ch.00-695m. Part-B: Improvement of road by RCC starting from Proposed main road (Part-A) to Kulpala road by RCC Ch.00-155m	0.850	-	9,691,809.78		7,890,509.08			80%	1,380,220.80		
	Sub-total(Road)	10	8.012	0	69,805,823.26	0	57963002.38	12-06-17	12-06-18	56%	2988283.2	24,401,354.40	
		Part-B:Drain		-	-								
		Part-A: Construction of RCC drain starting from the Gopalgonj-Paisharhat road Adjacent to Mukttijodha Upto Khal infront of H/O Moshrraf councillor.Ch.00-400m , Part-B: Construction of RCC drain starting from Kotalipara Kandi road to Proposed RCC drain (Part-A).Ch.00-200m	-	0.600	4,569,049.85		3,825,714.41			0%	-		
	sub-total(Drain)	1	0	0.600	4,569,049.85	0	3825714.412	12-06-17	12-06-18	0%	0	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	Pkg.total (UGIIP-III-2/KOTA/UT+DR/01/2016)	11	8.012	0.600	74,374,873.11	Ha-Mim International & Mohiuddin Ahmed JV, Authorized Exicutive, Lubna khanam , Pro; Ha-Mim International , Kulpaddi, Madaripur	61,788,716.79	12-06-17	12-06-18	53%	2,988,283.20	24,401,354.40	
		Part-A:Road											
	UGIIP-III-2/KOTA/UT+DR/02/2016 (T.ID:79408)	Improvement of Road by RCC from Kurpala road Upto H/O Muzibor Chairman Ch.00-372m	0.372	-	4,464,968.65	Ha-Mim International & Mohiuddin Ahmed JV, Authorized Exicutive, Lubna khanam , Pro; Ha-Mim International , Kulpaddi, Madaripur	3,681,305.87	12-06-17	12-06-18	20%	337,512.00		
		Improvement of RCC road from DB road H/O Shahjahan mia via office of World vision.Ch.00-290m	0.290	-	2,744,761.67		2,247,008.78			75%	305,592.00		
		Improvement of road by HBB from culvert infront of H/O Ananda Das to H/O Mithu Howladar via Bala bari including 02 Nos RCC box culvert.Ch.00-560m	0.560	-	4,859,968.57		4,055,146.25			10%	72,183.00		
		Improvement of rod by RCC from Sharder bari mosque to H/O Toyab Sharder via H/O Esken Sharder with 01 no. RCC box culvert. Ch.00-265m	0.265	-	4,814,621.53		3,957,476.35			70%	438,177.60		
		Part-A;Construction of HBB road starting from Kupala BC road upto H/O Didar Howladar. Ch.00-230m, Part-B; Construction of connecting road starting from main road to Morshed house. Ch.00-40m	0.270	-	2,900,157.43		2,426,913.37			60%	-		
		Construction of road by HBB from North side of bridge infront of Pourashava office upto Rajoyor Kotalipara road. Ch.00-465m	0.465	-	6,863,824.93		5,743,794.58			20%	-		
		Improvement of road by RCC from Rajoyer Kotalipara upto H/O Atiyer mia via H/O Samsu Chairman and H/O Monu Ratna. Ch.00-348m	0.348	-	6,690,851.00		5,593,460.71			0%	34,230.00		
		Construction of HBB road starting from food godown road upto Tarashi Graveyard. Ch.00-450m	0.450	-	9,039,619.00		7,564,545.29			0%	-		
		Improvement of road by RCC from Helal market upto H/O Selim Talukder via Uttarpara madrasa. Ch.00-315m	0.315	-	3,756,190.94		3,108,601.40			90%	212,399.00		
		Part-A: Improvement of road by RCC starting from Helal Market Upto H/O Selim Talukder via Uttarpara madrasa. Ch 315-450m. Part-B: Improvement of connecting road starting from proposed main road (part-A) to Govt. School. Ch.00-66m	0.201	-	3,572,786.43		2,989,783.62			80%	-		
		Construction of HBB road starting from H/O Prof. Harun Hazra upto H/O Mantu Karmokar. Ch.00-500m	0.500	-	5,267,915.70		4,408,303.81			0%	-		
		Improvement of road by RCC starting from Derani Bazar Sheikh Rashed Shriti Shangho upto Derani Bazar BC road via H/O Aziz Hazra and H/O Aziz master. Ch.00-320m	0.320	-	3,441,069.19		2,853,266.84			90%	161,130.00		
		Improvement of road by DBC starting from H/O Upazila Vice Chairman upto Hazra bari.00-470m	0.470	-	1,621,689.40		1,353,675.75			30%	20,765.00		
		Improvement of road by RCC starting from Mahua rest house to Old Ferry Ghat. Ch.00-212m.	0.212	-	2,071,453.64		1,733,436.43			0%	-		
	Sub-total(Road)	14	5.038	0	62109878.08	0	51716719.05	4289%	43263	0.389286	1581988.6		
		Part-B:Drain		-	-								
		Part-A: Construction of RCC drain starting from infront of Mohua rest house upto Ghagor river. Ch.00-500m part-B: Construction of RCC drain straring from infront of Mohua rest house to proposed RCC drain (Part-A) Ch.00-200m including 01 no. cross drain.	-	0.700	8,043,621.64		6,680,988.10			40%	306,936.00		
		Construction of RCC drain starting from Ghagor bazar Main road upto old Ferry ghat road side drain Ch.00-200m , including 02 nos. RCC cross drain.	-	0.200	1,688,972.69		1,413,368.24			0%	-		
	sub-total(Drain)	2	-	0.900	9,732,594.33	-	8,094,356.35	12-06-17	12-06-18	20%	306,936.00	-	
1	UGIIP-III-2/KOTA/UT+DR/02/2016 (T.ID:79408)	16	5.038	0.900	71,842,472.41	Ha-Mim International & Mohiuddin Ahmed JV, Authorized Exicutive, Lubna khanam , Pro; Ha-Mim International , Kulpaddi, Madaripur	59,811,075.40	12-06-17	12-06-18	36%	1,888,924.60	-	
	24.Kotalipara	Sub-Component: 01 : Production Tube-Well			-								
	UGIIP-III-2/KOTA/WS/01/2017 (T.ID:150302)	Installation of 2 nos Test and Observation Well			165,435.72	M/s. Farjana Khan-Rana Builders(Pvt) Ltd. Joint Venture, Authorized executive Md. Alamgir Khan, Prop: M/s. Farjana Khan, Puranbazar Madaripur.	140,596.55			0%	-		
		Installation of 1 nr. Production Well			1,996,182.92		1,696,468.10			0%	-		
		Construction of 1 nr.Pump house (Civil works)			602,291.89		511,861.40			0%	-		
		Construction of 01 nr.Pump house (Sanitary works)			105,004.68		89,238.86			0%	-		
		Construction of Boundary wall for 1 nr.pump house			935,626.72		548,689.76			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		1 set Mechanical works of Pump-motor			939,019.00		798,030.96			0%	-		
		Electric works for Pump and Pump house			717,775.37		610,005.73			0%	-		
		Supply of3 sets Operation and Maintanace Tools			385,689.00		327,780.12			0%	-		
		Environmental Mitigation Enhancement Works.			425,000.00		361,188.81			0%	-		
	Sub-Total for Sub-Component-1 =	1	0.00	0.00	5,982,025.30		5083860.30			0%	0.00	-	
		Sub-Component: 02 :Pipeline			-		-				-		
		Installation of 24000 m distribution Pipeline			25,784,094.96		21,912,768.72			0%	-		
	Sub-Total for Sub-Component-2 =	1	0	0	25,784,094.96		21912768.72			0%	0	-	
		Sub-Component: 03 :Domestic Water Meter			-		-				-		
		Supply and Installation of1200nos Donmestic Water Meter (13mm dia.=886 nos. ,20mm dia.=257 nos. and 25mm dia.=57 nos.)			8,241,179.00		7,003,815.71			0%	-		
	Sub-Total for Sub-Component-3 =	1	-	-	8,241,179.00		7,003,815.71			0%	-	-	
1	UGIIP-III-2/KOTA/WS/01/2017(T.ID:15 0302)	3	-	-	40,007,299.26	M/s. Farjana Khan-Rana Builders(Pvt) Ltd.Joint Venture,Authorized executive Md. Alamgir Khan, Prop: M/s.Farjana Khan ,Puranbazar Madaripur.	34,000,444.73	0	0	0%	-	-	
	Pourashava Total=	46	26.040	1.500	285,481,154.79	-	238,402,519.60	00-01-00	00-01-00	51%	12,145,330.24	67,316,821.04	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Tarabo

Pourashava Code : 182

	1.Tarabo	Part-A:Road		-	-								
	UGIIP-III-2/WB/TARA /UT+DR/01/2016	(2)Construction of Road by RCC Starting from Noapara BSIC Jamdani Polly near Dadon mia house via Jaman textile Mill towards West up to Shitalakhya river(Ch.0.00 - 595m) at South Rupshi-Kazipara, Ward no.05,07, Under Tarabo Pourshava, Narayangonj.	595	-	6,705,392.90	M/s Niaz Traders, 154 Majid road, Motijheel, Dhaka	7,043,145.43	08-05-17	08-05-18	70%	381,465.08	61,620,553.81	
		(3)Construction of Road by RCC Starting from Roshulpur Kamal Nagor Nowab all house via Brac School up to Deen Islam shop(Ch.0.00 - 520) at Mograkul, Ward no.09, Under Tarabo Pourshava, Narayangonj.	520	-	8,466,342.40		8,877,607.89			100%	162,993.60		
		(2) Construction of Road by RCC Starting from G.C road near Rupshi New Model high school towards East up to Mir bari Culvert (Ch.0.00 - 530m) at Rupshi,Ward no.04, Under Tarabo Pourashava, Narayangonj.	0.530	-	6,763,465.87		7,097,328.56			100%	241,773.83		
		(2) Construction of Road by RCC Starting from (i) G.C road near Hashem shop to Forhad master house (Ch.0.00 - 450m, Link-1: 75m) , (ii) G.C road near Rahman Member house to tetultola,(Ch.0.00 - 390m), (iii) Quddus House towards south up to Kornogop road (Ch.0.00 - 410m) at Gondorbopur, Ward no.01, Under Tarabo Pourashava, Narayangonj.	1.325	-	17,456,319.21		18,310,622.99			80%	469,022.40		
		(3) Construction of Road by RCC Starting from G.C road Near City Mills via Boro Mosque up to G.C road(Ch.0.00 - 675m) at Gondorbopur, Ward no.02, Under Tarabo Pourshava, Narayangonj.	0.675	-	8,905,810.28		9,337,564.48			95%	153,428.00		
	Sub-total (Road)	5	3.645	0	48,297,330.66	0	50,666,269	08-05-17	08-05-18	89%	1,408,683	61,620,553.81	
		Part-B:Drain	-	-	-		-				-		
		(1) Construction of RCC Pipe Drain Starting from Noapara BSIC Jamdani Polly near Dadon mia house via Jaman textile Mill towards West up to Shitalakhya river(Ch.0.00 - 600m),(link-1:125) at South Rupshi-Kazipara, Ward no.05,07, Under Tarabo Pourashava, Narayangonj.	-	0.725	16,236,154.60		17,025,597.54			100%	328,251.00		
		(1) Construction of RCC Drain Starting from Ariabo Ashraf Councillor house via South Masabo Grabeyard towards South up to Wapda Canel(out-fall) (Ch.0+200 - 1+777)m at Masabo, Ward no.06 & 03, Under Tarabo Pourshava, Narayangonj.	-	1.577	36,144,200.41		37,881,748.01			90%	313,714.17		
	Sub-total(Drain)	2	0	2.302	52,380,355.01	0	54,907,345.55	08-05-17	08-05-18	95%	641,965.17	-	
1	pkg.total(UGIIP-III-2/WB/TARA/UT+DR/01/2016)	7	3.645	2.302	100,677,685.67	M/s Niaz Traders, 154 Majid road, Motijheel, Dhaka	105,573,614.90	08-05-17	08-05-18	92%	2,050,648.08	61,620,553.81	
	Pourashava Total=	7	3.645	2.302	100,677,685.67	0	105,573,614.90	08-05-17	08-05-18	92%	2,050,648.08	61,620,553.81	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Munshgnj

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
Pourashava Code : 185													
	2. Munshgnj	Part-A:Road	-										
	UGIIP-III-2/WB/MUNS /UT+DR/01/2016	Construction of RCC road Starting from Gonokpara mor to Dewbog mor (H/o Mostofa) Via Dewbog Bot tola. (Ch.00 -1072m) , Link Road: Dewbog Bot tola to Bilerkani Madrasha ch (Ch.00 -195m)	0.367	-	11,552,870.86	M/s Radiant Engineering & Consulting, House-451, Road-31, New DOHS, Mohakhali, Dhaka	12,130,137.50	23-04-2017	#VALUE!	99%	117,089.28	39,714,469.16	
		Construction of RCC Road starting from Gonokpara kazi bari Graveyard (khal) to Cortgown Mr. Alan Mia Cortgown primary school & H/O Mozammel Hoque (Ch.00-698m)	0.698	-	1,811,165.43		1,908,783.41			95%	162,269.18		
		Construction of RCC road Mollah clinic to Rafiqui islam sb house (Ch.00-116m) and link sujan miah house at Bagmamudali (Ch.00-60m)	0.176	-	995,025.18		1,044,245.13			100%	-		
		Construction of RCC road Manikpur Rasid store to Rasu miah house (Ch.00-131m), Link-1 Aziz mollah house road (Ch.00-116m) , Link-2 Dr. Millon sb house to Manir hossain sb house (Ch.00-118m) and Link-3 (Ch.00-45m)	0.410	-	1,640,098.32		1,740,507.37			100%	389,760.25		
		Construction of road by RCC & DBC from Manikpur Dr. Hannan sb house to Rasid sb House via Bally Akhter house ,Nur mohammad sb house (Ch.00-732m) and Link-1 Montu kasai house Road (Ch.00-150m)	0.882	-	5,790,803.30		6,077,251.37			95%	-		
		Repair of BC road from Chan plaza to Agriculture bank road via Dr.Suraiya khatun's house by DBC (Ch.00-275m) , Link-1 Construction of RCC road from Zilla Freedom fighter Complex to Dr.Suraiya khatun's house (Ch.00-54m)	0.329	-	907,323.12		952,204.80			100%	-		
		Construction of RCC road from Minara mosque to Dibetic hospital via Ansar office (Ch.00-480m)	0.480	-	8,037,692.60		8,435,285.37			100%	-		
		Widening of RCC road from back side of zilla parishad to election office (Ch.00 -132m)	0.132	-	1,099,788.45		1,154,190.62			98%	-		
		Construction of RCC road and retaining wall starting from Charkishorganj Mor near shop of Sultan Bapary towards East side H/O Aziz Miah via Riverbank (Ch.00-544m)	0.544	-	11,482,401.09		12,057,869.74			95%	151,211.00		
		Construction of RCC Road Starting from Last of Chor kisorganj RCC Road Near H/O Amir Mollah To Shop of Mohashin (Ch.00-330m)	0.330	-	3,142,779.36		3,298,240.19			100%	-		
		Construction of RCC Road Starting from Forazi bari Gat Shop of Jakir Hossain To Shop of Mofazzal Hossain. (Ch.00-117m)	0.117	-	1,107,321.16		1,163,613.26			100%	30,673.84		
		Construction of RCC Road Starting from Matpara H/O Shumon Kha to H/O Taher Member (Ch.00-172m)	0.172	-	939,392.91		989,780.75			100%	79,242.24		
		Construction of RCC Road Starting from Math para H/O Advc. Bozlur Rahaman To H/O Abdul Aziz (Ch.00-117m)	0.117	-	786,026.03		824,907.62			99%	-		
		Construction of RCC road starting from Courtgaon H/O Rokon mia (back side of KK school) to H/O Nobel (Ch.00-80m)	0.080	-	295,046.49		309,641.27			100%	-		
		Repair of C.C road from Katakhal main road to Joynal Abedin shaheb house at Ranch Risi para (Ch.00-128m)	0.128	-	1,475,134.02		1,548,103.05			100%	-		
		Repair and widening of BC road from Munshirhat bazar to Baiddah bari bridge (Ch.0-570m)	0.570	-	4,945,494.18		5,190,128.16			99%	-		
		Repair fo DBC road from Bhuyan bari bridge to Manik Bapari bari ghat via char shilmondi govt. primary school (Ch 00-1408m) and link : Julhas miah house (Ch..00-210m)	1.618	-	5,437,812.50		5,706,799.52			100%	-		
	Sub-total(Road)	17	7.150	0	61,446,175.00	0	64,531,689			99%	930,246	39,714,469.16	
		Part-B:Drain	-		-								
		Construction of RCC Drain Starting from Gonokpara mor to Dewbog Bazar Via Dewbog Bot tola (Ch.00-1157m) Link Drain: Gonokpara mor to Last of Poura Boundary Khal Via Milon Clab.(Ch.00-260m)	-	1.417	26,608,817.84		27,925,050.53			100%	-	45,517,753.55	
		Construction of RCC Drain starting from Gonokpara kazi bari Graveyard (khal) to Cortgown Mr. Alan Mia Cortgown primary school & H/O Mozammel Hoque (Ch.00-698m)	-	0.698	14,998,791.00		15,740,721.70			95%	-		
		Construction of RCC Drain Starting from H/O Julhash (Near H/O Nadira) To North side Cannel at Courtgaon (Ch.00-77m)	-	0.077	1,897,032.00		1,990,870.65			100%	-		
		Construction of RCC drain starting from Courtgaon H/O Rokon mia (back side of KK school) to H/O Nobel (Ch.00-80m)	-	0.080	847,567.33		889,493.12			100%	-		
		Construction of RCC Road Starting from Math para H/O Advc. Bozlur Rahaman To H/O Abdul Aziz (Ch.00-117m)	-	0.117	1,235,272.36		1,296,376.38			100%	-		
		Construction of RCC drain from Gazi bari three road mor to Gazi bari mosque and Rancho (Ch.00-210m)	-	0.210	2,203,710.20		2,312,719.00			100%	-		
		Construction of RCC Drain starting from Matpara H/O Shumon Kha to H/O Taher Member (Ch.00-157m)	-	0.157	1,601,426.73		1,680,642.96			100%	-		
		Construction of RCC Drain Starting from Forazi bari Gat Shop of Jakir Hossain To Shop of Mofazzal Hossain (Ch.00-117m)	-	0.117	1,330,111.57		1,395,906.91			100%	-		
		Construction of drain from Manikpur Dr. Hannan sb house to Rasid sb House via Bally Akhter house ,Nur mohammad sb house (Ch 0-257) and link (Ch.90-150m)	-	0.317	1,223,173.58		1,283,679.13			100%	-		
		Construction of RCC drain Mollah clinic to Rafiqui islam sb house (Ch.00-116m) and link sujan miah house at Bagmamudali (Ch.00-60m)	-	0.176	1,879,493.16		1,972,464.23			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1		Construction of RCC drain Manikpur Rasid store to Rasu miah house (Ch.00-131m), Link-1 Aziz mollah house road (Ch.00-116m) , Link-2 Dr. Millon sb house to Manir hossain sb house (Ch.00-118m) and Link-3 (Ch.00-45m)	-	0.410	4,287,803.69		4,499,904.33			100%	-		
	Sub-total(Drain)	11	0	3.776	58,113,199.46		60,987,828.95			100%	-	45,517,753.55	
	Pkg.total:(UGIIP-III-2/WB/MUNS/UT+DR/01/2016)	28	7.150	3.776	119,559,374.46	M/s Radiant Engineering & Consulting,House-451, Road-31, New DOHS, Mohakhali, Dhaka	125,519,518.10	23-04-2017		99%	930,245.79	85,232,222.71	
	Pourashava Total=	28	7.150	3.776	119,559,374.46		125,519,518.10	23-04-2017		99%	930,245.79	85,232,222.71	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Savar

Pourashava Code : 165

	03. Savar	Part-A:Road	-										
	UGIIP-III-2/WB/SAVA/UT+DR/01/2016	Improvement of Road By DBC Starting from Bank colony Chapra Mosque to Thana road Women College, via Treepti Chanachur factory More (ch. 0.00+000-0+450.00m), in ward no- 05, Savar Pourashava, Savar, Dhaka.	0.450	-	2,388,266.00	M/s Urmi Enterprise, prop.Md. Jamal Uddin, A-79/22, Bank Colony, Savar, Dhaka	2,502,198.65	02-05-17	02-05-18	25%	33,264.00	109,925,040.00	
		Improvement of Road By RCC from Dhaka-Aricha high way (Near Savar City Center) to Amtola more (Near King bazer), (ch. 0.00-800.00m), in ward no -03, Savar Pourashava, Savar, Dhaka.	0.800	-	7,914,241.00		8,314,383.57			100%	590,408.00		
		Improvement of Road by DBC from utor para Councilor Manik Molla's office to Bazer road Govt. Primary school, via Tofil Uddin house more, (ch. 0.00-520.00m), in ward no-02, Savar Pourashava, Savar, Dhaka.	0.520	-	2,063,693.00		2,160,789.47			50%	-		
		Improvement of Road by DBC from Rajashion-Burilia Road (Near Delta more) to Mondol para Jam-E-Mosque & Rajasion-Burilia Road(Near Dhali mill) to Sufia Bakeri, (ch. 0+000+400.00m & 0+000-0+650.00m).in ward no- 08, Savar Pourashava, Savar, Dhaka.	1.050	-	5,586,186.00		5,889,185.33			70%	853,776.00		
		Improvement of Road By RCC & DBC from Dhaka-Aricha high way (Near Radio colony bustand) to jaleshore tinraster more, Noyabari Bowbazer Eidgah to near Jamsing bridge PPP drain, (ch. 0.00-660.00m), Link, Eyad academi (ch. 0.00-60.00m), in ward no -01, Savar Pourashava, Savar, Dhaka.	0.720	-	3,989,994.00		4,178,453.03			50%	15,523.00		
		Improvement of road by HBB, Starting from Vagolpur Katcha bazar (Near BFCI) to Vagolpur Balur ghat.(ch. 0.00-530.00m),in ward no- 06, Savar Pourashava, Savar, Dhaka.	0.530	-	2,238,157.00		2,372,589.61			0%	619,080.00		
		Improvement of road by HBB, Starting from Ganda Sadapur road (NearChairman's Brick fiedl) to Last boundary of Pourashava.(ch. 0.00-1+00m,), in ward no- 09, Savar Pourashava, Savar, Dhaka.	1.000	-	5,420,014.00		5,675,024.92			0%	-		
	Sub-total (Road)	7	5.070	0	29,600,551.00	0	31,092,625	02-05-17	02-05-18	42%	2,112,051	109,925,040.00	
		Part-B:Drain	-		-		-				-		
		Improvement of road side RCC U- Drain Starting from Kazi Mokmapara CRDP RCC Drain (Near Porimol Ghosh house) To Rong - Berong fashion Via Bank colony Aggroni Shongshad. (ch. 0.00-530.00m),in ward no- 04, 05, Savar Pourashava, Savar, Dhaka.	-	0.530	11,577,513.00		12,134,594.39			85%	262,721.00		
		Improvement of road side Existing RCC U- Drain Vertical wall Extention Starting from Dhaka-Aricha high way (Near Savar City Center) to Amtola more (Near King bazer), (ch. 400m-800.00m), in ward no -03, Savar Pourashava, Savar, Dhaka.)	-	0.400	2,902,734.00		3,039,307.24			100%	-		
		Improvement of road side RCC U- Drain Starting from from utor para Councilor Manik Molla's office to Arapara Khal Via Tofil Uddin house & Suruj Mia housel, (ch. 0.00-540.00m), Link-1: Bazer road Govt. Primary school to Tofil Uddin house (Ch, 0+00-220.00m), in ward no- 02, Savar Pourashava, Savar, Dhaka.	-	0.760	11,970,695.00		12,555,359.89			100%	455,800.00		
		Improvement of Road side U-Drain by RCC from Rajashion-Burilia Road (near Delta more) to Mondol para Jam-E-Mosque & Rajasion-Burilia Road (Near Dhali mill) to Sufia Bakeri, (ch. 0+000+400.00m & 0+000-0+650.00m).in ward no- 08, Savar Pourashava, Savar, Dhaka.	-	1.050	16,791,882.00		17,581,937.75			100%	-		
		Improvement of road side RCC U- Drain Starting from Thana road (near Savar Public Library) to Savar Bazer road (Near Councilor Manik Mollah Office) Via Dokkhin para Mondir & Podermore CRDP Drain. (ch. 0.00-590.00m & ch. 675-1010.00m), in ward no -04, Savar Pourashava, Savar, Dhaka.	-	0.925	13,000,347.00		13,641,796.74			100%	633,056.00		
		Improvement of Road side Drain by RCC U-Drain from Vagolpur Katcha bazer (near BFCI) to Vagolpur Balurghat), (ch. 0+000+530.00m). in ward no -06, Savar Pourashava, Savar, Dhaka.	-	0.530	8,378,075.00		8,772,262.28			95%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of Road Side RCC Pipe Drain Starting from J.K Garments road Khokon store to Tekapara Chunggir par khal and Rajabari primary school to Rajabari chowrasta pipe drain, Savar (ch. 0.00+000-0+426.00m, with cross drain L= 6.00m), in ward no -06, Savar Pourashava, Savar, Dhaka.	-	0.432	4,690,140.00		4,913,491.20			80%	56,977.00		
		Improvement of Road Side RCC Pipe Drain Starting from Savar Pourashava office to Ganda Bishu Mia shop via Dhaka-Aricha high way (Near Tia bari More), (ch. 0.00+000-1+010.00m), in ward no -09, Savar Pourashava, Savar, Dhaka.	-	1.010	10,915,030.00		11,433,048.52			80%	94,960.00		
		Improvement of Road Side RCC Pipe Drain Starting from Dhaka-Aricha high way Near Labzone to Bilbagil Khal, Via Pakiza Textile mill, Emandipur Chowrasta, Emandipur Govt. Primary school, Savar (ch. 0.00+000-2+070.00m), in ward no -07, Savar Pourashava, Savar, Dhaka.	-	2.070	22,067,512.00		23,107,572.51			97%	37,983.00		
		Improvement of Road Side RCC Pipe Drain Starting from Dhaka-Aricha high way(Near Bank colony Habib Tower) to Thana road Poura Community Cenet Via X- M.P Mr.Sala Uddin Babu house, Chapra Mosque & Treepti Chanachur More (ch. 0.00+000-1+048.00m), in ward no- 05, Savar Pourashava, Savar, Dhaka.	-	1.048	10,476,595.00		11,003,273.90			85%	717,463.00		
		Improvement of Road side Drain by RCC Pipe from Dhaka-Aricha high way(Near Radio colony bustand) to jaleshore tinraster more via Noyabari Eidgah to near Jamsing bridge PPP drain, (ch. 0.00-660.00m), Link, Eyad academi (ch. 0.00-60.00m), in ward no- 01, Savar Pourashava, Savar, Dhaka.	-	0.720	7,709,148.00		8,071,862.36			100%	-		
		Improvement of Road side Drain by RCC from Arapara Jobber Mosque to Arapara khal and Boddur bari to Dr. Ibrahim bari drain, (ch. 0.00-580.00m). in ward no- 02, Savar Pourashava, Savar, Dhaka.	-	0.580	8,863,458.00		9,280,482.48			100%	-		
	Sub-total(Drain)	12	0	10.055	129,343,129.00	0	135,534,989.26	00-01-00	00-01-00	94%	2,258,960.00	-	
	Pkg.total: (UGIIP-III-2/WB/SAVA/UT+DR/01/2016)	19	5.070	10.055	158,943,680.00	M/s Urmi Enterprise, prop.Md. Jamal Uddin, A-79/22, Bank Colony, Savar, Dhaka	166,627,613.84	02-05-17	02-05-18	84%	4,371,011.00	109,925,040.00	
	Pourashava Total=	19	5.070	10.055	158,943,680.00	0	166,627,613.84			84%	4,371,011.00	109,925,040.00	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Shibchar

Pourashava Code : 196

	04.Shibchar	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/SHIB /UT+DR/01/2016	Improvement of road by BC starting from shadhinotha sreety stambo more(College gate) to Shuibbrayekandi dauble bridge via shibrayekandi (Ch 00-1640m0 under shibchar pourashava ,madaripur.	1.640	-	10,810,650.94	MK Builders,Pro.Md. Tofazzel Hossain Khan,Barhamgonj,Shibchar , Madaripur	11,344,283.24	09-05-17	09-05-18	100%	191,856.00	54,705,338.22	
		Improvement of road by BC starting from muktijodda mr. kamruzzaman house more to thana more via proposed shibchar stadium (Ch0-620m)under shibchar pourashava ,madaripur.	0.620	-	4,014,597.49		4,212,650.12			100%	68,880.00		
		(A) Improvement of road by RCC starting from mohoriputty sub-registry oddice (Near shop of Rizu) to kutabpur road more H/O Noor mohamad master (Ch-0-580m) (B) Improvement of road by RCC starting from Jail khana road Talar ghat more to slaughter house (Ch-0-150m) (C) Improvement of road by RCC starting from Near H/O Dr. bader uddin Ch.-0-155m. under shibchar pourashava ,madaripur.	0.885	-	6,342,987.86		6,654,980.07			100%	89,712.00		
		(A) Improvement of road by BC starting from T&T more(DIG market to Jadurchar Bridge (Ch. 0-685m) (B)Improvement of road by RCC starting from adurchar Bridge to H/O of Dr. Salim mia(Ch.-685-925m)under shibchar pourashava ,madaripur.	0.925	-	6,352,448.24		6,690,350.07			100%	614,460.00		
		Improvement of road by RCC starting from Borhamgang govt. Collage mosque more to Hatirbagan more Girls School road via pannu khan mosque(Ch.-0-666m)under shibchar pourashava ,madaripur.	0.666	-	4,078,239.85		4,319,500.76			100%	896,112.00		
		Improvement of road by RCC starting from Sarak-71 Kabir maharun kinder Gaden more to mohorie potty mr. kalay shak house via nandokumar road (Ch.0-350m)under shibchar pourashava ,madaripur.	0.350	-	2,691,707.73		2,831,873.01			100%	198,240.00		
		Improvement of road by RCC starting from back side of Papilla complax shasto coloni starting from near H/O mr. Samsul haque to arialkha river (near H/O mr. Omur faruk) Ch.-0-335m) under shibchar pourashava ,madaripur.	0.335	-	1,901,898.47		1,994,142.40			100%	-		
		Improvement of road by CC starting from thana road mr. Shajahan moll hose (Ghuatala mosque to back side of Giral collage ner babu Bari Ch.0-260m under shibchar pourashava ,madaripur.	0.260	-	2,552,585.53		2,679,256.57			100%	59,136.00		
		Improvement of road by BC starting from shibrayerkadi Double bridge more to Awamelig Office more Thana road Ch.0-2300m under shibchar pourashava ,madaripur.	2.300	-	11,057,249.59		11,605,840.69			100%	253,680.00		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Sub-total(Road)	9	7.981	0	49,802,365.70	0	52,332,877			100%	2,372,076	54,705,338.22	
		Part-B:Drain	-	-	-		-				-		
		Construction of RCC Drain Starting from Thana road mr.shajan molla house (Ghuatall mosque to motahar kazi mosque via akter Councilar hou(Ch.-0-600& (B) Construction of RCC Drain Starting Infront of H/O Sudarshon Ch.0-12m)nder shibchar pourashava ,madaripur.	-	0.612	8,804,558.34		9,231,587.99			100%	-	20,993,110.40	
		Construction of RCC Drain Starting from kabir Maharun kinder Garden 9Near H/O mr. Emded Bapary) to moynakhata river via shope of Rizu Ch.-0-440m. & (B) Link drain food godaun to shop of Rizu Ch.-0-43m nder shibchar pourashava ,madaripur.	-	0.483	6,691,534.47		7,016,080.41			100%	-		
		Construction of RCC Drain Starting from Back side of UPazilla Complx shasto coloni strating from ner H/O mr omar foruk Ch.-0-345m nder shibchar pourashava ,madaripur.	-	0.345	4,751,541.45		4,981,995.84			100%	-		
	Sub-total(Drain)	3	0	1.440	20,247,634.26	0	21,229,664			100%	0	20,993,110.40	
		Part-C:MF(Street light)	-	-	-		-				-		
		street Light works with GI pol & LED light Including all Accessories along different roads Ch.0-13000m (325 Nos) under shibchar pourashava ,madaripur.	-	-	12,308,670.79		12,905,653.31			100%	-	12,905,531.16	
	Sub-total: MF (Street light)	1	0	0	12,308,670.79	0	12,905,653.31			100%	-	12,905,531.16	
	Pkg.total: (UGIIP-III-2/WB/SHIB/UT+DR/01/2016)	13	7.981	1.440	82,358,670.75	MK Builders,Pro.Md. Tofazzel Hossain Khan,Barhamgonj,Shibchar ,Madaripur	86,468,194.45	09-05-17	09-05-18	100%	2,372,076.00	88,603,979.78	
	Pourashava Total=	13	7.981	1.440	82,358,670.75	0	86,468,194.45	09-05-17	09-05-18	100%	2,372,076.00	88,603,979.78	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Jamalpur

Pourashava Code : 123

	05.Jamalpur	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/JAMA/UT+DR/01/2016	R-1: Rehabilitation of Road starting from Baniyabazar Jamalpur-Mymensingh R & H Road to to Langoljura Level Crossing via Jamalpur-Sherpur Bypass Road by DBC & RCC (290m) ch 00-1600.00m.	1.600	-	15,120,141.72	M/s Chowdhury Enterprise,Sarderpara, Jamalpur	15,860,725.65	28-03-17	28-03-2018	95%	68,812.80	59,593,015.39	
		R-2: Rehabilitation of Road starting from Jamalpur-Tangail R & H Road (PTI Mour) to Homeo College Mour by DBC ch 00-1050.00m. & 01 (One) Nos X-Drain at ch 820.00m.	1.050	-	7,494,906.14		7,864,746.89			95%	90,316.80		
		R-3: Construction of road starting from Surpara Cold Storage Road to Polashghar-Jogirghopa Road by RCC ch 00-300.00m. & 01 (One) Nos X-Drain at ch 150.00m.	0.300	-	4,807,474.95		5,041,878.09			95%	-		
		R-4: Construction of road starting from Jogirghopa BC Road to Polashghar BC Road by DBC ch 00-400.00m. & 01 (One) Nos X-Drain.	0.400	-	2,434,435.13		2,553,133.46			95%	-		
		R-5: Rehabilitation of Road starting from New College Road Kacharipara Mour to Banakura Mour via Bottola Rail Crossing Mour & Sarderpara Mour by DBC ch 0.00-765.00m.	0.765	-	5,067,260.43		5,317,344.63			95%	61,824.00		
		R-6: Construction of road starting from Polashghor Mafee House to Ramnagar BC Road near house of Mohammad Ali by DBC ch 00-1140.00m.& 03 (Three) Nos X-Drain	1.140	-	6,945,405.36		7,284,049.84			95%	-		
		R-8: Rehabilitation of Road starting from Pathaliya Bakultola Mour to Guyabariya Sluice Gate by DBC ch 00-1380.00m.	1.380	-	2,759,377.56		2,893,919.45			95%	-		
		R-9 Rehabilitation of Road starting from Fultola Mour to Pourashava Last Boarder near house of Abdul Kader via Jongolpara Board Ghar by DBC ch 00-2960.00m. & 02 (Two) Nos. X-Drain at ch 2440.00m & ch 2600.00m.	2.960	-	14,052,624.50		14,750,175.41			95%	253,747.20		
		R-10 Construction of road starting from Masimpur Primary School to Sunkandha R & H Road by DBC ch 00-2260m.& 5 (Five) Nos X-Drain at ch 490.00m, ch 740.00m, ch 820.00m, ch 1100.00 & Link ch 200.00m.	2.260	-	7,762,024.49		8,140,485.73			95%	-		
	Sub-total(Road)	9	11.855	0	66,443,650.28	0	69,706,459.15	00-01-00	00-01-00	95%	474,701	59,593,015.39	
		Part-B:Drain	-	-	-		-				-		
		DR-6: Construction of RCC Drain both side starting from Baniyabazar Jamalpur-Mymensingh R & H Road to Jamalpur-Sherpur Bypass Road ch 00-400.00m. & Construction of 01 (One) nos X-Drain at ch 80.00m.	-	800	7,279,671.05		7,634,613.67			95%	-		
	Sub-total(Drain)	1	0	800	7,279,671.05	0	7,634,613.67	00-01-00	00-01-00	95%	-	-	
1	Pkg.total: (UGIIP-III-2/WB/JAMA/UT+DR/01/2016)	10	11,855	800	73,723,321.33	M/s Chowdhury Enterprise,Sarderpara, Jamalpur	77,341,072.82	28-03-17	28-03-2018	95%	474,700.80	59,593,015.39	
	05.Jamalpur	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/JAMA/UT+DR/02/2016	R-11: Rehabilitation of road starting from Chamra Gudam Mour to infront of Notun Kuri Coaching Centre by DBC ch 00-185.00m.	0.185	-	2,063,434.24	M/s Chowdhury Enterprise,Sarderpara, Jamalpur	2,167,383.25	28-03-2017	28-03-2018	95%	22,377.60	51,930,165.74	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		R-12: Rehabilitation of road starting from infront of Bakultola Pubali Bank Mour to Pach Rasta Mour Via Nayapara Mour by DBC ch 00-875m..	0.875	-	10,511,495.22		11,040,037.14			95%	94,080.00		
		R-13: Rehabilitation of road starting from Nayapara Mour to Dewanpara Tennis Ground Via High School Mour by DBC ch 00-735.00m..	0.735	-	4,257,009.81		4,471,386.88			95%	44,620.80		
		R-14 Rehabilitation of road starting from Chandra Bottola Primary school to Kompopur Majar by DBC ch 00-1300m.	1.300	-	2,235,332.48		2,346,733.03			95%	-		
		R-15: Rehabilitation of road starting from Kacharipara Huda Sarak Mour to R & H Road near at Burir Dukan via Singhajani Boys School by DBC ch 00-520.00m..	0.520	-	963,212.90		1,011,215.80			95%	-		
		R-16 Rehabilitation of road starting from R & H Road law College to R & H Road near at Lomba gach via Mridha Para Mour by DBC ch 00-370.00m & Link R & H Road Pourashava Gate Mosque to Mridhapara Mour by DBC ch 00-550m & 02 (Two) Nos X-Drain at ch 370.00m. & Link ch 100.00m.	0.920	-	2,167,087.54		2,276,265.87			95%	23,654.40		
		R-18: Rehabilitation of road starting from Foujdari Mour to Chandra Primary School by DBC ch 00-2500.00m.	2.500	-	3,714,721.06		3,900,816.62			95%	19,420.80		
		R-19: Rehabilitation of road By RCC ch 60 .00-525.00m & BC starting from Jamalpur Rail station to Langoljura Ghunti via Jamalpur-Sherpur Bypass Road by DBC & RCC ch 00-1020.00m.	1.020	-	5,060,282.09		5,315,119.90			95%	53,222.40		
		R-21: Rehabilitation of Road starting from Fishary Road Jamalpur-Dewangonj Rail Line to Lomba Gach Mour via Azad Dr. Mour ch 00-775.00m. & Link Azad Dr. Mour to Fakirpara Mour by DBC ch 00-300.00m	1.075	-	2,272,369.94		2,387,170.23			95%	31,180.80		
		R-22:Rehabilitation of road starting from Jamalpur-Mothergonj Road to Tirutha Bazar via Sath Rasta Mour by DBC ch 00-3600.00m	3.600	-	5,089,922.42		5,343,584.98			90%	-		
		R-23: Rehabilitation of road Starting from Tirutha Bazar & Tetuliya South Bazar to Panchagram Eid Gha Field by DBC ch 00-3000.00m.	3.000	-	7,286,168.20		7,656,785.13			90%	150,528.00		
		R-24: Rehabilitation of road starting from Upazilla Mour to Mathor Potti Mour via R & H Office, PDB Office & PWD Office by DBCch 00-790.00m	0.790	-	2,375,899.74		2,496,181.07			90%	37,632.00		
	Sub-total (Road)	12	16.520	0	47,996,935.66	0	50,412,680	00-01-00	00-01-00	94%	476,717	51,930,165.74	
		Part-B:Drain	-	-	-								
		DR-1: Construction of RCC Drain both side with starting from Chamra Gudam Mour to infront of Notun Kuri Coaching Centre ch 00-185.00m.	-	0.370	3,357,094.52		3,524,399.47			90%	-		
		DR-2: Construction of RCC Drain both side starting from R & H Road near at Lomba gach to Mridhapara Mour ch 00-260.00m.	-	0.520	4,721,065.02		4,956,345.12			85%	-		
		DR-3 Construction of RCC Drain starting from Bottola Eid Gah Field to Kokha Mia House via Monsr Rice Mills at Bagerhata ch 00-200m.	-	0.200	1,856,209.74		1,948,716.24			95%	-		
		DR-4: Construction of Drain starting from Miyapara Mour to Nayapara Mour ch 00-385.00m & Construction of 01 (One) nos X-Drain at ch 375.00m.	-	0.385	3,710,878.83		3,895,815.05			75%	-		
		DR-5: Construction of RCC Drain Both Side with Drain Top Slab starting from Nayapara Mour to High School Mour ch 00-415.00m.	-	0.830	8,995,290.74		9,443,582.15			95%	-		
	Sub-total (Drain)	5	0	2.305	22,640,538.86	0	23,768,858.03	00-01-00	00-01-00	88%	-	-	
	Pkg.total: (UGIIP-III-2/WB/JAMA/UT+DR/02/2016)	17	16.520	2.305	70,637,474.52	M/s Chowdhury Enterprise,Sarderpara, Jamalpur	74,181,537.93	28-03-2017	28-03-2018	92%	476,716.80	51,930,165.74	
	Pourashava Total=	27	28.375	3.105	144,360,795.85		151,522,610.75	28-03-2017	28-03-2018	93%	951,417.60	111,523,181.13	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Belkuchi

Pourashava Code : 85

	06.Belkuchi	Part-A:Road		-	-								
	UGIIP-III-2/WB/BELK/UT+DR/01/2016	Construction & widening of Road starting from Chala Kather pool to delua Bandh by DBC. (Ch.00-1650m).	1.650	-	12,732,727.24	M/s ST-AZ IV, Potazia, Shahzatzpur, Sirajgonj	13,363,873.10	23-04-2017	23-04-2018	93%	-	62,000,000.00	
		Construction of RCC Road starting from Ranipura Bazar to Zalil Zoarder House. by RCC. (Ch.00-135m).	0.135	-	1,983,683.58		2,082,012.37			90%	-		
		Construction of Road starting from Delua Golzar Ansari house to delua Bazar Via Primary school by RCC. (Ch.00-425m).	0.425	-	3,735,127.13		3,920,272.86			50%	-		
		Construction of Road starting from Mukundaganti Ananda Gate to Bolder Bazar by DBC. (Ch.00-1480.00m)	1.480	-	7,531,877.51		7,905,223.55			90%	-		
		Construction of Road starting from Hazi Zamal Uddin Bhuya's Shop to Boidda-Nath Roy House by RCC. (ch.00-800.00m)	0.800	-	6,769,791.85		7,105,362.23			70%	-		
		Construction of Road starting from shernagor Bus Stand to College Wapda road via Puratan Wapda Muzam house, Belkuchi Sirajgonj by DBC. (Ch.00-1480.00m).	1.480	-	5,847,931.10		6,137,805.96			45%	-		
		Construction of Road starting from Chala Muchi bari to Khidromatia Zadu Ghar by RCC. (ch.0.00-1000.00m)	1.000	-	7,509,087.66		7,881,304.04			95%	-		
		Construction of Road starting from Chandanganti Puccar Matha to Garamasi Moddha para Baitun-Nur Jame Mosque Via Razzak Master & Siddik Master House by RCC. (ch.00-715m)	0.715	-	6,990,038.53		7,336,526.27			95%	-		
					97								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of Road starting from Garamasi Paschimpara Haider house to Garamasi Akanda para zame Maszid by RCC. (ch.00-500.00m)	0.500	-	4,462,861.78		4,684,080.43			94%	-		
		Construction of Road starting from Chandanganti Bastola to Muchi Bari by DBC. (ch.00-1035m)	1.035	-	5,231,642.64		5,490,968.83			40%	-		
		Construction of RCC road at starting from Mukundaganti Razzak amin house to challa Animal resource Center by RCC. (ch.00-720m)	0.720	-	6,047,117.00		6,346,865.26			80%	-		
		Construction of RCC road at starting from Kamarpara Eid gha math to BWDB by RCC. (ch.00-1130m)	1.130	-	9,385,536.40		9,850,766.07			97%	-		
		Construction of Road starting from Chandanganti Kalibari to Biraz Hazi house by RCC. (ch.00-560m)	0.560	-	3,759,138.49		3,945,474.43			98%	-		
		Construction of Road starting from Chandanganti Kalibari Mour to Nishipara Fani house by RCC. (ch.00-570.00)m	0.570	-	4,236,560.19		4,446,561.35			90%	-		
		Construction of Road starting from Chala Model College gate to Chala Uttar-para Baitul Falah Zame mosque by RCC. (ch.00-545.00m)	0.545	-	4,023,271.64		4,222,700.34			45%	-		
		Construction of Road starting from Chandanganti Bastola to Kalibari road near house of Nur Islam to Abdul malek house by RCC. (ch 00-395.00m)	0.395	-	3,046,171.55		3,197,166.58			40%	-		
		Construction of Road starting from Khidromatia Bridge to Gazi Abdul Aziz house via Naher house by RCC. (ch 00-840.00m)	0.840	-	6,711,076.40		7,043,736.33			0%	-		
	Sub-total(Road)	17	13.980	0	100,003,640.69	0	104,960,700			71%	0	62,000,000.00	
	Pkg.total: (UGIIP-III-2/WB/BELK /UT+DR/01/2016)	17	13.980	0	100,003,640.69	M/s ST-AZ JV, Potazia, Shahzatur, Sirajgonj	104,960,700.01	23-04-2017	23-04-2018	71%	-	62,000,000.00	
	Pourashava Total=	17	13.980	0	100,003,640.69	0	104,960,700.01	23-04-2017	23-04-2018	71%	-	62,000,000.00	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Shingra.

Pourashava Code : 62

	7. Shingra	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/SING /UT+DR/01/2016	Improvement of Road by DBC Starting from Damdama School & College Road to Animal Hospital Road (Ch.0+00-0+250.00m).	0.250	-	1,794,556.33	M/s Das A.k.B. & Khan (JV),Dewla, Tangail	1,877,796.29	26-04-2017	26-04-2018	100%	13,798.40	69,701,132.75	
		Construction of Road by RCC Starting from End of Hospital Road (Bot tola morh) to Haspukuria Road (Ch.0+00-0+295.00m).	0.295	-	4,586,608.87		4,797,734.01			100%	-		
		Construction of Road by DBC Starting from Ningon Notun para Road (Israfil house) to Sherkol Road near Mannan house (Ch.0+00-0+665.00m).	0.665	-	3,884,107.30		4,062,895.75			100%	-		
		Improvement of Road by DBC Starting from Tulapotti Road (Ex mayor house) to Choen morh Natore-Bogra high Road (Ch.0+00-0+705.00m).	0.705	-	4,447,229.46		4,654,508.33			100%	55,820.80		
		Improvement of Road by DBC Starting from Natore-Bogra high way Road to Dagbanglo Road (Ch.0+00-0+490.00m)	0.490	-	2,504,083.27		2,621,600.05			100%	48,921.60		
		Improvement of Road by DBC Starting from Natore-Bogra high way Road (Bus Stand) to Haspukuria bridge Road (Ch.0+00-2+120.00m). Total Length = 2120.00 m.	2.120	-	12,738,258.35		13,334,541.64			100%	215,756.80		
		Construction of Road by DBC Starting from Shoilmari Road to Hazipur Road (Ch.0+00-1+695.00m).	1.695	-	11,938,533.74		12,488,073.64			100%	-		
		Improvement of Road by DBC Starting from Ningoin Ghonpara Atrai Road to Eidgha field Road with X-drain (Ch.0+00-0+450.00m).	0.450	-	2,833,697.83		2,965,780.72			100%	35,750.00		
		Improvement of Road by DBC Starting from Natore-Bogra High way (Brac office) Road to Ningoin high School Road (Ch.0+00-0+425.00m).	0.425	-	2,703,601.41		2,828,050.26			100%	-		
		Improvement of Road by DBC Starting from Shoilmari Road (Jamal house) to Hazipur Road near Monirul house (Ch.0+00-1+000m).	1.000	-	4,070,229.35		4,262,781.83			100%	112,896.00		
		Improvement of Road by DBC Starting from Petro-bangla Road (Mukta Computer) to Harun Rice mill (Ch.0+00-0+425m).	0.425	-	2,086,171.39		2,183,440.87			100%	26,969.00		
		Construction of Road by RCC Starting from Maheshchandrapur Road to Tultuli para Road with X-drain (Ch.0+00-0+755.00m).	0.755	-	7,272,272.81		7,622,263.67			100%	331,138.08		
		Improvement of Road by DBC Starting from Katuabari Road (Katuabari high School) to Maheshchandrapur Road (Ch.0+00-1+125.00m).	1.125	-	4,226,073.32		4,424,760.08			100%	90,316.80		
		Improvement of Road by DBC Starting from Sub-Station Road (Mohila Madrasa) to Baluvara (River Ghat) Road (Ch.0+00-0+420.00m).	0.420	-	1,951,378.86		2,042,928.79			100%	37,506.56		
		Construction of Road by RCC Starting from Coart Chandrpur Road to Upazila staff quarter Road (Ch.0+00-0+287.00m).	0.287	-	2,519,178.22		2,635,137.93			100%	-		
		Construction of Road by RCC Starting from Patcole Kotuya bari Road (Sobir Mondol's house) to Ningoin Notun para Road (Ch.0+00-0+235.00m).	0.235	-	2,661,353.88		2,784,724.16			100%	18,816.00		
		Improvement of Road by DBC Starting from Petrobangla Road to Sarkar para (Feroz's Rice mill) Road (Ch.0+00-0+462.00m).	0.462	-	1,843,336.23		1,930,680.82			100%	54,190.00		
		Improvement of Road by DBC Starting from Petrobangla Road (Surjer Hasi Clinic) to Fotik Rice Mill Road (Ch.0+00-0+295.00m).	0.295	-	1,181,425.66		1,237,106.77			100%	28,224.00		
		Improvement of Road by DBC Starting from Kalom Road (Salam morh) to Ningoin Notun Para Road (Ch.0+00-2+220.00m).	2.220	-	11,545,573.03		12,082,868.04			100%	126,945.28		
		Construction of Road by RCC Starting from Hatigara Pukur Para Main Road to Sobahan's house with X-drain (Ch.0+00-0+182.00m).	0.182	-	1,469,334.66		1,536,969.27			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of Road by DBC Starting from Petro-bangla Road (Jamal Shop's) to Chalk-Singra grave yard Road (Ch.0+00-0+335m).	0.335	-	1,327,040.61		1,389,886.41			100%	38,259.20		
		Construction of Road by RCC Road Starting from Kotuya bari Road (Grave yard) to Ayej Uddin house (Ch.0+00-0+245.00m).	0.245	-	1,757,615.52		1,853,925.21			100%	334,673.92		
	Sub-total (Road)	22	15.081	0	91,341,660.10	0	95,618,455	00-01-00	00-01-00	100%	1,569,982	69,701,132.75	
		Part-B:Drain	-		-		-				-		
		Construction of RCC drain with Slab from Petrobangla Road (Surjer Hasi Clinic) to River ghat (Ch.0+00-0+360.00m).	-	0.360	3,495,654.74		3,656,562.42			100%	-	24,540,390.60	
		Construction of RCC drain with Slab from Petrobangla Road to River Ghat near Feroz's Rice mill (Ch.0+00-0+470.00m).	-	0.470	5,133,043.00		5,369,320.92			100%	-		
		Construction of RCC drain with Slab from Jasmat house to Antaj house at Maheshchandrapur Mondol para (Ch.0+00-0+180.00m).	-	0.180	1,814,887.57		1,898,428.24			100%	-		
		Construction of RCC drain with Slab from Petro-bangla Road (Mukta Computer) to River ghat near Harun Rice mill (Ch.0+00-0+430.00m).	-	0.430	4,622,107.74		4,834,866.92			100%	-		
		Construction of RCC drain with Slab from Baluvara Fultola to River ghat (Ch.0+00-0+235.00m).	-	0.235	2,348,945.31		2,457,069.07			100%	-		
		Construction of RCC drain with Slab from Hatigara Mohasin's house to damdama Ramjan's Shop (Ch.0+00-0+158.00m).	-	0.158	1,594,511.50		1,667,908.09			100%	-		
		Construction of RCC drain with Slab from Kohinur morh to Talukder Jewellery market (Ch.0+00-0+250.00m).	-	0.250	2,531,213.65		2,647,727.36			100%	-		
		Construction of RCC drain with Slab from Kotuya bari Road near grave yard morh to River ghat near Ayej Uddin house (Ch.0+00-0+215.00m).	-	0.215	2,149,980.41		2,248,945.66			100%	-		
		Construction of RCC drain with Slab from Choin more to Chalanbil near Mohasin house (Ch.0+00-0+580.00m).	-	0.580	4,522,252.37		4,730,415.13			100%	-		
	Sub-total (Drain)	9	0	2.878	28,212,596.29	0	29,511,244	00-01-00	00-01-00	100%	0	24,540,390.60	
	Pkg.total: (UGIIP-III-2/WB/SING/UT+DR/01/2016)	31	15.081	2.878	119,554,256.39	M/s Das A.k.B. & Khan (JV), Dewlia, Tangail	125,129,698	26-04-2017	26-04-2018	100%	1,569,982	94,241,523.35	
	Pourashava Total=	31	15.081	2.878	119,554,256.39	0	125,129,698	00-01-00	00-01-00	100%	1,569,982	94,241,523.35	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Bonpara.													
Pourashava Code : 65													
	08. Bonpara	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/BONP/UT+DR/01/2016	Improvement of road by DBC from Mohisvanga Government Primary School to Dhaka Road via H/O Altaf at Mohishvanga (Ch. 0+00m to 1+109m) & Connecting road 0+100m).	1.209	-	8,347,143.28	Mim Construction, Prop:Md. Fazlur Rahaman (Tarek), kamrul, Ahmedpur, Natore	8,749,943.21	09-05-17	09-05-18	55%	250,547.58	62,720,010.62	
		Improvement of road by DBC from Natore-Pabna Highway (Amina Hospital) to Kalikapur Paschimpara at Kalikapur. (Ch. 0+30m to 0+910m). & Connecting (T) 0+30m.	0.910	-	5,095,625.97		5,338,009.40			90%	78,004.08		
		Improvement of road by DBC from Mission Market (Gopalpur road) to H/O Sajahan at Kalikapur. (Ch. 0+00m to 0+871m).	0.871	-	5,321,662.65		5,595,116.07			90%	515,150.72		
		Improvement of road by DBC from Gunaihati Mosjid to H/O. Abu Shama at Gunaihati. (Ch. 0+00m to 0+640m).	0.640	-	4,330,710.38		4,541,538.05			90%	169,367.63		
		Improvement of road by DBC from Malipara road H/O Hossen Ali to Gunaihati Bridge. (Ch. 0+00m to 0+755m).	0.755	-	4,632,735.38		4,856,597.33			90%	145,557.07		
		Improvement of road by DBC from Bonpara-Gopalpur road to H/O Abdul Mojid (End of Pourashava) at Haroa. (Ch. 0+00m to 1+170m). & Connecting road 0+225m.	1.395	-	5,767,023.11		6,040,194.13			90%	63,762.35		
		Improvement of road by DBC from H/O Nur Islam to End Point Carpeting road (near H/O Moulana Abdur Razzak) at Malipara.(Ch. 0+00m to 0+770m).	0.770	-	5,635,345.85		5,910,460.11			55%	236,917.72		
		Improvement of road by DBC from Haroa Kali Mondir to H/O Mojibar at Haroa. (Ch. 0+00m to 0+685m).	0.685	-	3,384,331.16		3,545,873.05			90%	63,750.97		
		Improvement of road by DBC from Madar Jhar (Gopalpur road) to Pond Clement Haroa. (Ch. 0+00m to 0+630m).	0.630	-	3,615,922.66		3,804,583.38			50%	411,005.94		
	Sub-total (Road)	9	7.865	0	46,130,500.44	0	48,382,315	09-05-17	09-05-18	78%	1,934,064	62,720,010.62	
		Part-B:Drain	-	-	-		-				-		
		Construction of RCC Drain from H/O Adv. Abdul Kader to the Boral River at Bonpara. (Ch. 0+00m to 0+715m).	-	0.715	9,398,817.24		9,841,028.57			100%	40,102.78		
		Construction of RCC Drain from H/O Biplob to Chaihati Bil at Bonpar. (Ch. 0+00m to 0+650m).	-	0.650	9,053,150.01		9,477,370.96			0%	1,768.70		
		Construction of RCC Drain from Bonpara Bypass (Kalikapur) to Boral River at Kalikapu. (Ch. 0+00m to 0+300m) & Connecting drain from Nator Pabna High way to Main drain. (Ch. 0+00 to 0+100m).	-	0.400	10,378,255.69		10,864,474.69			100%	-		
		Construction of RCC Drain from Mohila College to Boral River at Dearpara. (Ch. 0+00m to 0+400m).	-	0.400	990,199.64		5,276,331.89			94%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Sub-total (Drain)	4	0	2.165	33,870,422.58	0	35,459,206.11	00-01-00	00-01-00	74%	41,871.48	-	
	Pkg.total: (UGIIP-III-2/WB/BONP/UT+DR/01/2016)	13	7.865	2.165	80,000,923.02	Mim Construction, Prop:Md. Fazlur Rahaman (Tarek), kamrul, Ahmedpur, Natore	83,841,520.84	09-05-17	09-05-18	76%	1,975,935.54	62,720,010.62	
	Pourashava Total=	13	7.865	2.165	80,000,923.02	0	83,841,520.84	09-05-17	09-05-18	76%	1,975,935.54	62,720,010.62	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Kakanhat.

Pourashava Code : 52

	09. Kakanhat	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/KAKO /UT+DR/01/2016	Rehabilitation of road from Serapara morr to Adibasipara by DBC. (Ch. 0.00-2000.00)m.	2.000	-	4,074,160.52	Md. Emdadul Haque (JV), A/102, Upas	4,282,912.69	30-05-17	30-05-18	85%	386,786.40	63,719,322.00	
		Rehabilitation of road from Sundorpur graveyard to Kakonhat Degree College by DBC. (Ch. 0.00-630.00)m.	0.630	-	1,789,932.61		1,878,577.23			85%	104,366.08		
		Rehabilitation of road from Zuktipara Shapla Club via Joykrishnopur morr to Satangar morr by DBC. (Ch. 0.00-1300.00)m.	1.300	-	2,332,878.70		2,453,207.27			86%	238,492.80		
		Rehabilitation of road from Mr. Moez's house to Nundapur village by DBC. (Ch. 0.00-1200.00)m.	1.200	-	2,321,421.43		2,440,312.44			85%	219,229.92		
		Improvement of road from Mohadev pur Village pucca road to Mr. Habibur's house by DBC. (Ch. 0.00-320.00)m.	0.320	-	1,681,988.79		1,760,698.27			90%	-		
		Improvement of road from Chan Mohammad's house to Lahilapara by DBC. (Ch. 0.00-550.00)m.	0.550	-	2,879,333.86		3,014,073.68			85%	-		
		Improvement of road from Mr.Manirul's house to deeptubewell by DBC. (Ch. 0.00-300.00)m.	0.300	-	1,592,997.59		1,667,542.68			90%	-		
		Improvement of road from Brahmangram BC road to Chan Mohammad's house by DBC. (Ch. 0.00-130.00)m.	0.130	-	924,462.26		967,722.92			90%	-		
		Improvement of road from Kakonpara dargatala to wards Dighipara village by DBC. (Ch. 0.00-1200.00)m.	1.200	-	6,318,857.87		6,614,551.88			90%	-		
		Improvement of road from Mr.Asgar's house to Ambar Pukur by DBC. (Ch. 0.00-300.00)m.	0.300	-	1,542,449.11		1,614,628.76			90%	-		
		Improvement of road from Mr. Bishu's house to Mr. Masud's house by DBC. (Ch. 0.00-500.00)m.	0.500	-	2,710,191.93		2,837,016.67			90%	-		
		Improvement of road from Kashim's house via gov. graveyard to Mahalipara BC road by DBC. (Ch. 0.00-1000.00)m.	1.000	-	5,216,891.29		5,461,018.24			90%	-		
		Improvement of road from Mr. Huda's house to existing carpeting road by DBC. (Ch. 0.00-335.00)m.	0.335	-	1,826,506.52		1,911,978.78			90%	-		
		Improvement of road from Telephone exchange office to food godown by DBC. (Ch. 0.00-550.00)m.	0.550	-	2,995,948.46		3,136,145.32			90%	-		
		Improvement of road from Mr. Khalil house to Rezu house by DBC. (Ch. 0.00-300.00)m.	0.300	-	1,497,435.07		1,567,508.27			90%	-		
		Improvement of road from Brahmangram BC road to Abdul Wahab house by DBC. (Ch. 0.00-125.00)m.	0.125	-	767,627.48		803,548.98			0%	-		
	Sub-total (Road)	16	10.740	0	40,473,083.49	0	42,411,444	30-05-17	30-05-18	83%	948,875	63,719,322.00	
		Part-B:Drain	-	-	-		-				-		
		Construction of RCC U-drain from existing drain to Tilahari canal (Ch. 560.00-1100.00)m.	-	0.540	9,445,532.19		9,887,540.44			90%	-		
		Construction of RCC drain from existing drain to Gargaria khal (Ch. 800.00-1200.00)m.	-	0.400	7,920,383.70		8,293,773.46			95%	58,800.00		
		Construction of RCC drain from Rosulpur Kumedpur graveyard to existing Cross drain (Ch. 0.00-400.00)m. & Connecting Drain from Jumma mosque to Proposed drain (Ch. 0.00-200.00)m.	-	0.600	10,735,365.54		11,237,938.53			44%	4,410.00		
		Construction of RCC drain from Mr. Ripon's house via rail line to existing drain (Ch. 0.00-600.00)m.	-	0.600	10,649,100.67		11,148,462.33			34%	22,050.00		
		Construction of RCC drain from Mr. lutfor Rahman's (Councillor) house to Community Clinic (Ch. 0.00-540.00)m.	-	0.540	9,244,232.34		9,690,578.54			75%	294,000.00		
	Sub-total (Drain)	5	0	2.680	47,994,614.44	0	50,258,293.29	30-05-17	30-05-18	68%	379,260.00	-	
	Pkg.total: (UGIIP-III-2/WB/KAKO /UT+DR/01/2016)	21	10.740	2.680	88,467,697.93	Md. Emdadul Haque (JV), A/102,Upas	92,669,737.38	30-05-17	30-05-18	75%	1,328,135.20	63,719,322.00	
	Pourashava Total=	21	10.740	2.680	88,467,697.93	0	92,669,737.38	30-05-17	30-05-18	75%	1,328,135.20	63,719,322.00	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Taherpur

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	

Pourashava Code : 44

	10.Taherpur	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/TAHE /UT+DR/01/2016	Re-construction of Carpeting road from Puraton Goruhata to Horitola more via Janata bank & Madrasa more to sluicagate via Pajhate mosque by DBC from Ch 00-534.0m , ch00-229.0 m, ch 00-120.0m , and by 12mm seal coat ch (120-550.0)	1.313	-	5,578,887.60	NH & KH (JV),109, New market, Rajshahi	5,799,300.55	26-04-2017	26-04-2018	0%	47,855.00	50,000,000.00	
		Re-construction of Bituminous Carpeting road from Himtola Buribari mour to Jamgram more by 12 mm seal coat Ch. 00-3000m.	3.000	-	3,096,365.00		3,217,657.01			0%	-		
		Re-construction of Carpeting road at Khaira culvert to Bot tree by DBC from Ch. 00-1700m.	1.700	-	4,920,603.92		5,117,532.45			70%	106,624.00		
		Construction of RCC road with Retaining wall from Jamgram Karim shop towards Ch. 00-500m.	0.500	-	5,288,004.59		5,495,148.36			85%	-		
		Construction of Carpeting road with cross drain from Pabnapara Kanai Das house to Sultanpur Saber more Ch. 00-1800m.	1.800	-	10,412,988.91		10,820,890.56			50%	-		
		Re-construction of RCC road with Retaining wall & drain from Khondokar mosque to Durgapur road Ch. 00-370m.	0.370	-	4,591,234.58		4,774,714.74			95%	92,681.00		
		Re-construction of RCC road with Retaining wall & drain from backside of Taherpur girl's school to Himtola Ch. 00-510m.	0.510	-	5,665,085.56		5,887,000.49			100%	-		
		Re-construction of Carpeting road at Taherpur Degree college gate to Durgapur road Ch. 00-650m & Construction of Sohidminner Plateform Front Size 47m x16m.	0.650	-	3,567,183.34		3,706,918.43			82%	-		
		Construction of RCC road with Retaining wall from Alugachi mosque to Jamloi madrasa Ch. 00-1055m.	1.055	-	12,748,263.68		13,256,686.21			100%	230,840.96		
		Re-construction of RCC road with Retaining wall from Nurpur Momin house towards Ch. 00-700m.	0.700	-	5,066,579.11		5,265,049.12			95%	-		
		Re-construction of RCC road with Retaining wall from Alugasí main road to Bisupara main road Ch. 00-677m.	0.677	-	8,079,443.67		8,396,684.15			95%	19,130.00		
	Sub-total(Road)	11	12.275	0.00	69,014,639.96	0.00	71,737,582.06			70%	497130.96	50,000,000.00	
		Part-B:Drain	-	-	-		-				-		
		Construction of RCC drain from Grameen bank office to river (Shomiron house) Ch. 00-400m.	-	0.400	11,050,787.95		11,483,673.71			90%	-		
	Sub-total(Drain)	1	0.00	0.400	11,050,787.95	0.00	11,483,673.71			90%	-	-	
	Pkg.total: (UGIIP-III-2/WB/TAHE /UT+DR/01/2016)	12	12.275	0.400	80,065,427.91	NH & KH (JV), 109, New market, Rajshahi	83,221,255.77	26-04-2017	26-04-2018	73%	497,130.96	50,000,000.00	
	Pourashava Total=	12	12.275	0.400	80,065,427.91		83,221,255.77	26-04-2017	26-04-2018	73%	497,130.96	50,000,000.00	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Chandpur.

Pourashava Code : 221

	11.Chandpur	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/CHAN /UT+DR/01/2016	Rehabilitation of road by carpeting from Boro station to Shapath Chattar by DBC from ch 0.00-1790.00m.	1.790	-	7,864,446.35	MAZ-SA (JV), Hazi Mohashin Road, Chandpur	7,855,774.02	08-06-17	08-06-18	100%	-	47,593,346.67	
		Rehabilitation of road by carpating from Police Box to Elish Chattar (Karim Patory Road) by DBC from ch 0.00-1339.0m.	1.339	-	7,935,208.06		7,926,457.70			95%	-		
		Rehabilitation of road by carpating from Elish Chattar to Rail Way line (Stadium Road) by DBC from ch.00-640.00m	0.640	-	4,766,877.31		4,761,620.75			100%	-		
		Rehabilitation of Mission road by carpeting from Stadium road to Hazi Mohammad Mohosin Road by DBC from ch 0.00-580.00m	0.580	-	7,840,347.56		7,831,701.81			100%	-		
		Rehabilitation of Muktijoddha road by carpeting from Stadium road to Hazi Mohammad Mohosin Road by DBC from ch.00-692.00m & link Mohila College road ch.00-186.00m.	0.878	-	8,993,022.06		8,983,105.22			100%	-		
		Construction of RCC road at different Potty in Puran Bazar 1) Bakkaly Potty ch.00-30m, 2)Pholi Potty ch 0.00-60m. 3)Tamak Potty ch 0.00-45.00m, 4) Chulla Potty ch.00-110.0m, 5) Gugy potty ch.00-140.0m, 6) Monohor Potty ch.0.00-60m. 7) Batasa Potty ch.0.00-180.00m, 8) Dall Potty ch 00.00-150.00m, 9) Goala Potty ch.00-100.0m, 10) Mosque potty ch.0.00-100.0m, 11) Trunk Potty ch.0.00-90.0m, 12) Aruth Potty ch.00-140.0m.	1.205	-	9,824,107.70		9,813,274.40			100%	-		
		Rehabilitation of carpeting road start from Hazi sharatallauh road to Patoary Poll road bari via Jafrabad Madrasa by DBC from ch.0-1870.00m	1.870	-	6,682,112.59		6,674,744.05			100%	-		
		Rehabilitation fo Habullah Patowary road by DBC from ch.00-300.00m & link a) by DBC from ch.00-60.0m b) RCC road ch.00-70.00m & Rashaid Patoary road by DBC from ch.00-800.0m.	1.230	-	2,305,559.93		2,303,017.53			100%	-		
		Construction of RCC road from Karim Patoary road to Baqaul Bari ch.00-460.0m.	0.460	-	2,891,092.11		2,887,904.03			100%	-		
	Sub-total (Road)	9	9.992	0	59,102,773.67	0	59,037,600	08-06-17	08-06-18	99%	0	47,593,346.67	
		Part-B:Drain	-	-	-		-				-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1		Construction of RCC Drain at different Potty in Puran Bazar 1) Bakkaly Potty ch0.00-30m, 2) Pholl Potty ch0.00-105.0m , 3) Tamak Potty ch0.00-45.0m, 4) Chulla Potty ch0.00-110.0m, 5) Gugy potty ch0.00-140.0m, 6) Monohor Potty ch0.00-60mm, 7)Batasaa Potty ch0.00-180.0, 8) Dail Potty ch0.00-150.00m, 9) Goala Potty ch0.00-100.0m,10) Mosque potty ch.0.00-100.0m, 11) Trunk Potty ch0.00-90.0m, 12) Aruth Potty ch0.00-140.0m.	-	1.250	11,701,328.44		11,688,072.32			100%	319,901.40		
	Sub-total (Drain)	1	0.00	1.250	11,701,328.44	0.00	11,688,072.32	08-06-17	08-06-18	100%	319,901.40	-	
1	Pkg.total: (UGIIP-III-2/WB/CHAN/UT+DR/01/2016)	10	9.992	1.250	70,804,102.11	MAZ-SA (JV),Hazi Mohashin Road, Chandpur	70,725,671.84	08-06-17	08-06-18	100%	319,901.40	47,593,346.67	
	11.Chandpur	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/CHAN/UT+DR/02/2016	Rehabilitation of truck road by DBC from ch 0.00-1109.0 m	1.109	-	14,566,154.38	NT-AB-MRL(JV), Dhanmondi, Dhaka	15,148,188.44	05-07-17	05-07-18	100%	62,773.76	43,656,653.33	
		Rehabilitation of Mayor road (Badia Bari Khall Road) by DBC from ch 840-1020.0m	1.020	-	9,528,539.05		9,907,646.40			100%	-		
		Construction of RCC road from Hori Shava road to Billal Khan Bari Via Siddique Dhali House ch0.00-300.0m.	0.300	-	3,080,903.92		3,203,482.35			100%	-		
		Rehabilitation of Royas road starting Nitaygong to Bhanga Poll by DBC from ch 0.00-2639.0m link (i) RCC road Jomir uddin Bhayan Bari road Ch 0-140m (ii) RCC road at Gofur mizi bari ch 0.0-200 m (iii) RCC road at N.Islam mizi Bari ch0.00-150.0m	3.129	-	17,787,733.55		18,495,445.46			100%	-		
		Rehabilitation of different Goli at Rahmatpur coloni by DBC from I) ch00-280 II) ch00-200.0 m III) Ch 00-150.0m IV) ch 00-190.0m V) Ch 00-200.0m VI) Ch.00-200m VII) Ch00-40m VIII) Ch 00-160m IX) ch 00-120m	1.540	-	4,078,787.59		4,241,068.33			100%	-		
		Rehabilitation of different road of Nazir para by DBC from a) Chandpur college to stadium road Ch 0.0-708.0m b) Karim Patwary road to mission road ch00-550m and link I) RCC road ch 0-180.0m II) fish market RCC road ch 00-75.0m III) Sayalo Bari RCC road ch0-210.0m.	1.723	-	6,399,229.66		6,653,832.71			100%	-		
		Rehabilitation of Munsli bari madrassa road by DBC from ch 00-820m	0.820	-	4,427,634.18		4,603,794.31			100%	-		
		Rehabilitation of Bangabondhu road by DBC from Ch 00-1600m	1.600	-	10,753,076.80		11,263,511.23			100%	2,076,256.00		
	Sub-total (Road)	8	11.241	0.00	70,622,059.13	0.00	73,516,969.22	05-07-17	05-07-18	100%	2,139,029.76	43,656,653.33	
	Pkg.total: (UGIIP-III-2/WB/CHAN/UT+DR/02/2016)	8	11.241	0	70,622,059.13	NT-AB-MRL(JV), Dhanmondi, Dhaka	73,516,969.22	05-07-17	05-07-18	100%	2,139,029.76	43,656,653.33	
	Pourashava Total=	18	21.233	1.250	141,426,161.24		144,242,641.06			100%	2,458,931.16	91,250,000.00	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Shahrasti													
Pourashava Code : 227													
	12. Shahrasti	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/SHAH/UT+DR/01/2016	Repair Work of Bituminous Carpeting Road from Thakur Bazar Mohamaya Gachtoal to Comilla-Chandpur Rhd Road via Meher Rail Station Under Shahrasti Pourashava At Ward No.-01. (Ch:- 0.00m-2705.00m)	2.705	-	6,763,357.89	SA-MRL (JV), M/s Saleh Ahmed, Mizanur Rahman Liton, Palpara, Natunbazar, Chandpur	6,087,992.29	18-06-17	18-06-18	75%	375,670.40	55,000,000.00	
		Repair Work of Bituminous Dense Carpeting Road from Doabanga Sofi Ahmed Engineer's House to Wahed Ali Kabiraj's House under Shahrasti Pourashava At Ward No.-02. (Ch:- 0.00m-1500.00m)	1.500	-	2,769,690.06		2,507,672.13			45%	-		
		Development work of Road from Comilla-Chandpur Rhd Road To Korba Jame Mosque by RCC under Shahrasti Pourashava At Ward No.-02. (Ch.0.00m -671.00m)	0.671	-	4,792,015.79		4,338,682.02			70%	-		
		Repair Work of Bituminous Dense Carpeting Road From Comilla-Chandpur Rhd Road to Suapara Majler Bari under Shahrasti Pourashava At Ward No.-03(Ch:-0.00m-150.0m)	0.150	-	384,188.64		347,843.67			95%	-		
		Rehabilitation Work of Bituminous Carpeting Raod From Kalipara Comilla-Chandpur Rhd Road to Sahapur Raja Mohammad's Bari Via Khaleque Chairman's house under Shahrasti Pourashava At Ward No.-03(Ch:-0.00m-500.0m)	0.500	-	1,187,886.29		1,073,802.02			50%	18,054.40		
		Rehabilitation Work of Bituminous Carpeting Road From Comilla-Chandpur Rhd Road to Mojid Comissioner's Bari via Suapara Ratwary Bari under Shahrasti Pourashava At Ward No.-03(Ch:-0.00m-671.00 m)	0.671	-	1,527,664.06		1,379,517.98			50%	38,330.88		
		Rehabilitation Work of Bituminous Carpeting Road from Sahapur Rail Crossing to Kazircup Gain Bari Under Shahrasti Pourashava At Ward No.-04 (Ch:- 0.00m-1006.0m)	1.006	-	2,854,454.14		2,583,497.69			70%	9,721.60		
		Rehabilitation Work of Bituminous Carpeting Road from Ghughushal Mojid Comissioner's House to College Road Under Shahrasti Pourashava At Ward No.-04 (Ch:- 0.00m-700.0m)	0.700	-	1,464,402.02		1,325,866.81			0%	-		
		Repair Work of Bituminous Carpeting Road from Sahapur Dighir Par to Naora Sohld Anowar Hossain Sorok Under Shahrasti Pourashava At Ward No.-04 (Ch:- 0.00m-1050.0m)	1.050	-	2,349,942.76		2,121,314.20			0%	66,801.28		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation Work of Bituminous Carpeting Road from Sohida Anwar Hossain Sorok to Naora Patway Bari Under Shahrasti Pourashava At Ward No.-04 (Ch:- 0.00m-285.00m)	0.285	-	320,782.85		290,436.18			0%	-		
		Rehabilitation Work of Bituminous Carpeting Road from Sonapur Sohida Anwar Hossain Sorok to Thakur Bazar- Shahrasti Rail Station Connecting Road Under Shahrasti Pourashava At Ward No.-04 (Ch:- 0.00m-800.00m)	0.800	-	1,209,551.22		1,093,680.17			95%	15,276.80		
		Rehabilitation Work of Bituminous Carpeting Road from Meher degree college to Sahapur Dighir Par under Shahrasti Pourashava At Ward No.-04 (Ch:- 0.00m-1174.00m)	1.174	-	2,892,449.10		2,612,038.57			0%	71,662.08		
		Rehabilitation Work of Bituminous Carpeting Road from Thakur Bazar Mohamaya Gachtol to Kalipara-Debkora Connecting Road under Shahrasti Pourashava At Ward No.-04 (Ch:- 0.00m-500.00m)	0.500	-	1,487,492.27		1,345,813.59			95%	10,138.24		
		Improvement Work of Bituminous Carpeting Road from Meher Degree College to Thakur Bazar Meher Rail Station Connecting Road via Mannan Bepari Bari Under Shahrasti Pourashava At Ward No.-05 (Ch:- 0.00m-533.0m)	0.533	-	1,476,511.87		1,335,845.68			0%	10,416.00		
		Rehabilitation Work of Bituminous Carpeting Road from Thakur Bazar to Shahrasti Mazar Under Shahrasti Pourashava At Ward No.-06 (Ch:- 0.00m-1050.0m)	1.050	-	2,503,750.73		2,260,611.06			0%	66,384.64		
		Rehabilitation Work of Bituminous Carpeting Road from Shahrasti High School to Kazimnagari Under Shahrasti Pourashava At Ward No.-06 (Ch:- 0.00m-671.0m)	0.671	-	1,912,936.13		1,727,764.55			95%	44,441.00		
		Improvement work of (A) Sreepur Mostak Ahmed Chowdhury Bari's Road & (B) Kazircup Serajul Haque Bepari Bari's Road by CC under Shahrasti Pourashava At Ward No.-06. (Ch.0.00m -167.00m & 0.00 m-214.0 m)	0.381	-	2,786,217.82		2,512,006.13			95%	112,367.80		
		Rehabilitation Work of Bituminous Carpeting Road From Nizemeher Upazila Health Complex to Nizmeher Goshpara Under Shahrasti Pourashava At Ward No.07 (Ch:- 0.00m-854.00m)	0.854	-	2,225,467.00		2,013,829.99			90%	11,665.92		
		Rehabilitation Work of Bituminous Carpeting Road from Kalibari Bazar Upazilla Road to Nijmeher Mridha Bari (Mazar Road) under Shahrasti Pourashava At Ward No.-07. (Ch:- 0.00m-1000.00m)	1.000	-	2,682,655.08		2,422,616.99			90%	66,106.88		
		Improvement work of Nizmeher Cerag Ali Bari's Road by C.C under Shahrasti Pourashava At Ward No.-07. (Ch.0.00m -270.00m)	0.270	-	1,910,206.71		1,719,662.47			95%	103,962.65		
		Rehabilitation Work of Bituminous Carpeting Road from Nizmeher Fire Service Office to Doabanga-Dolta Road Via Noa Bari Under under Shahrasti Pourashava At Ward No.-08. (Ch:- 0.00m-700.00m)	0.700	-	1,832,252.18		1,658,076.80			90%	8,888.32		
		Repair Work of Bituminous Carpeting Road from Nizmeher Wadud Khan Saheb's House to Nizmeher Juma Bari under Shahrasti Pourashava At Ward No.-08. (Ch:- 0.00m-1000.00m)	1.000	-	2,548,594.46		2,305,508.71			90%	20,970.88		
		Rehabilitation Work of Bituminous Dense Carpeting Road from Nizmeher Upazilla Road to Nizmeher Doabanga -Paniwala Road under Shahrasti Pourashava At Ward No.-08. (Ch:- 0.00m-425.00m)	0.425	-	1,290,922.84		1,167,485.26			95%	13,888.00		
		Rehabilitation Work of Bituminous Carpeting Road from Nizmeher Doabanga-Paniwala Road to Battola Vote Kendro under Shahrasti Pourashava At Ward No.-09. (Ch:- 0.00m-395.00m)	0.395	-	1,063,271.12		961,369.83			40%	13,888.00		
		Improvement work of Chikhotia Sohodeb Member Bari's Road by RCC under Shahrasti Pourashava At Ward No.-09. (Ch.0.00m -418.00m)	0.418	-	3,243,470.50		2,920,043.32			95%	175,353.00		
		Improvement work of Road from Sengaoon Doabanga Balshid Connecting Road To Doabanga-Sengaoon Connecting Road by RCC under Shahrasti Pourashava At Ward No.-10. (Ch.0.00m -564m)	0.564	-	4,470,255.15		4,047,360.55			95%	-		
		Development work of Road from Saheb Bazar To Vatnikhola By RCC under Shahrasti Pourashava At Ward No.-11. (Ch.0.00m -1006.00m)	1.006	-	8,795,205.63		7,963,162.52			50%	-		
		Repair Work of Bituminous Carpeting Road from Noagaon Daimuddin Master's House to Bishara under Shahrasti Pourashava At Ward No.-12. (Ch:- 0.00m-1300.00m)	1.300	-	3,135,047.40		2,829,190.33			95%	98,049.28		
		Development work of Road from Noagaon Doabanga-Noringpur Road To Nojibul Haque Mia's Bari Via Munshi Bari by RCC under Shahrasti Pourashava At Ward No.-12. (Ch.0.00m -414.00m)	0.414	-	3,186,614.17		2,875,517.15			95%	101,871.95		
		Repair work of bituminous carpeting road a) from Sonapur Sohida Anwar Hossain Sorok to Kakoirola Fotepur connecting road (Dehela sorok), b) from Naora Sohida Anwar Hossain Sorok to Mahila College road, c) from Naora Sohida Anwar Hossain Sorok to Naora Shahrasti Rail Station connecting road under Shahrasti Pourashava at ward no-04 (ch 00-800.0 m+ 00-285.00m+ 00m-250.0m)	1.335	-	2,983,654.48		2,689,373.56			95%	127,075.20		
		Development work of road from Sonapur Sohida Anwar Hossain Sorok to Kakoirola-Fotepur connecting road by DBC under Shahrasti Pourashava at ward no-04 (ch 00-823.0 m)	0.823	-	4,068,628.65		3,683,728.67			70%	-		
		Repair work of bituminous carpeting road from Thakur Bazar to Sonapur Sohida Anwar Hossain Sorok under Shahrasti Pourashava. Ch.00-2850m	2.850	-	6,281,888.09		5,675,259.57			50%	130,547.20		
	Sub-total(Road)	32	27.701	0.00	88,401,427.10	0.00	79,876,570.44	18-06-17	18-06-18	77%	1,711,532.40	55,000,000.00	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	Pkg.total:(UGIIP-III-2/WB/SHAH/UT+DR/01/2016)	32	27.701	0	88,401,427.10	SA-MRL (JV), M/s Saleh Ahmed, Mizanur Rahman Liton, Palpara, Natunbazar, Chandpur	79,876,570.44	18-06-17	18-06-18	77%	1,711,532.40	55,000,000.00	
	Pourashava Total=	32	27.701	0	88,401,427.10	0	79,876,570.44	18-06-17	18-06-18	77%	1,711,532.40	55,000,000.00	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Chowmuhoni.

Pourashava Code : 228

	13. Chowmuhoni	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/CHOW/UT+DR/01/2016	Improvement of Nazirpur Nurani Madrasha roadby DBC (from R&H Road to khalpara road) from Ch. 00+00-00+680m, at ward # 01, under Chowmuhani Pourashava, Noakhali,	0.680	-	3,844,982.62	M/s Md. Mahmudur Rahman, Rahman Manjil, Master Para, Majdibazar, Noakhali	4,022,134.10	30-03-2017	30-03-2018	90%	92,633.00	89,242,073.00	
		Improvement of Nazirpur Advocate Zoinal Abedin road to Mintu Mia bari road via MP house by bituminous carpeting rom Ch.00+00-00+925 & Link to waseq hazi bari road (Ch:0+00-00+345m)at ward #02, Under Chowmuhani Pourashava.	1.270	-	7,577,143.67		7,923,827.84			80%	128,741.76		
		Improvement from Munshi Miar Bari to Atia bari road by DBC from Ch: 00+00-0+680m , ward no-03, under Chowmuhani pourashava.	0.680	-	3,736,567.48		3,906,688.92			95%	44,788.80		
		Improvement & widening of Joinal Abedin Memorial Academi R&H road to Sadu miar tea Stall from Ch: 00+00-00+623m by DBC ward no-03, under Chowmuhani Pourashava.	0.623	-	3,915,402.00		4,093,687.84			80%	47,427.52		
		Improvement & Widening from Alipur Noimuddin Khal Culvert to Musa mia road by DBC from Ch:00+00-00+243m, ward no-03, under Chowmuhani Pourashava.	0.243	-	1,315,048.22		1,374,970.77			100%	16,873.92		
		Rehabilitation of road from Singer road to Shahid Hasan road Via kalam house road by By RCC Ch.0m-ch.265m &by DBC from Ch:265m-ch.450 & Link(.00+00-00+80m)By RCC at ward no-04, under chowmuhani Pourashava,	0.530	-	3,953,560.87		4,133,085.47			100%	36,803.20		
		Rehabilitation of Golabaiya road near Chagol hata road by DBC from Ch.00+00-00+118m at ward no-04, under Chowmuhani Pourashava, Noakhali,	0.118	-	1,035,369.10		1,082,199.80			100%	5,555.20		
		Improvement of Ramtagure Asromme Road By RCC from ch. 0m-102m	0.102	-	2,505,843.39		2,618,851.90			100%	6,041.28		
		Improvement and Widening of Shaid Hasan road by DBC at Ward no 04, under Chowmuhani Pourashava, Noakhali (Ch.00+00-00+962)	0.962	-	9,000,463.01		9,430,509.66			70%	558,353.15		
		Improvement & Widening from Dhopa bari road end to Tokkar pool Rail line by BC at ward no-05, under Chowmuhani Pourashava, Noakhali. (Ch:00+00-1+503)	1.503	-	13,601,260.03		14,255,846.63			80%	948,494.07		
		Maintenance work of Rashider shop to GP tower by bituminous carpeting ward no 306, under Chowmuhani pourashava, (Ch:0+00-0+315)	0.315	-	810,653.55		847,780.53			100%	14,582.40		
		Rehabilitation of road from Railgate to Tokkarpool at ward #06, under Chowmuhani Pourashava (Ch: 0+00-0+305)	0.305	-	3,067,753.00		3,205,769.77			100%	-		
		Repairing of Mohegonj bazar road by bituminous carpeting ward #06,under Chowmuhani Pourashava, Noakhali. (Ch:00+00-0+140m)	0.140	-	766,696.69		801,627.38			100%	9,721.60		
		Widening and Rehabilitation of Laddu oil mill to Miar pool khalpar road ward #07, under Chowmuhani Pourashava, Noakhali. (Ch:00+00-1+325m)	1.325	-	13,353,501.17		13,968,277.56			95%	311,375.58		
		Construction of Akkas mia road by DBC & 12mm seal coat from ch.0m-1710m under chowmuhani pourashava	1.710	-	6,215,199.47		6,499,973.09			100%	114,576.00		
		Widening and Rehabilitation of a) Seru Jamalor Bari to Khoka miar Bari road (Ch 0+00-0+710m), b) Nadu bapary to Islamia Madrasa(ch:0+00-0+580m),C. Link Mitali Bhaban to Chowkider Bari road (Ch: 0+00-0+330m) By RCC	1.620	-	12,814,055.43		13,390,553.76			90%	-		
		Maintenance of South bazar to Arif hazi pool by DBC from Ch: 0+00-2+100m under chowmuhani Pourashava,	2.100	-	5,246,780.78		5,482,830.98			100%	-		
		Rehabilitation of Markaz mosque to Arif hazir pool road from ch.00m-ch.2390m by DBC (Ch.1155-ch.2390m)& 12mm Seal coat(Ch.00m-ch.1115m) under chowmuhani Pourashava.	2.390	-	6,786,890.51		7,096,931.26			95%	104,507.20		
		Rehabilitation and widening of Hazipur Farazi bari to Kazi bari roadby RCC from Ch: 0+00-0+515m, under chowmuhani Pourashava.	0.515	-	4,978,601.83		5,208,884.92			95%	139,991.04		
		Improvement of kalapool South Khalpar road (from R&H near kalpool to Topader pool)by DBC from ch. Ch: 0+00-1+530m at ward # 01, under chowmuhani Pourashava.	1.530	-	4,370,864.66		4,567,507.81			95%	-		
		Improvement of Nazipur kerani bari to kazi Nogar from Ch: 0+00-00+610m and Yousuf market link road(ch.0m-ch.195m) By DBC at ward #02, under chowmuhani Pourashava.	0.805	-	5,518,384.29		5,766,653.81			70%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement south Ali pur Govt. Primary school road (from Musa mia north link road towards Atia bari Sarrak) from Ch: 0+00-00+468m & 1nr. Link road Ch: 00+00-00+138m by DBC ward no-03, under chowmuhanı Pourashava.	0.606	-	3,460,965.60		3,618,134.88			70%	32,497.92		
		Improvement & Widening from Dhopa bari road (from R&H road Dhopa bari road Culvert to Rail Rail line Parallel by DBC from ch.0m-1114m at ward no-05, under Chowmuhanı Pourashava, Noakhali.	1.114	-	5,840,700.03		6,110,778.84			100%	162,447.93		
		Improvement of road at Azim's shop to kismot karimpur Jasim electric-er bari road by DBC from Ch: 0+00-00+515m at ward #07, under chowmuhanı Pourashava.	0.515	-	3,200,685.08		3,345,197.87			80%	11,457.60		
	Sub-total(Road)	24	21.701	0.00	126,917,372.48	0.00	132,752,705.38			0.91	2786869.17	89,242,073.00	
		Part-B:Drain	-	-	-		-				-		
		Construction fo RCC drain at Railgate to Adorshaw oil mill road with top slab cum footpath at ward Ch.00-210m #06, under Chowmuhanı Pourashava, Noakhali.	-	0.210	2,784,466.35		2,909,738.18			100%	-		
		Construction of RCC Drain at Akkas mia road from ch. Ch.00m-ch.230m & Ch. 1500-1600m) under Chowmuhanı Pourashava, Noakhali.	-	0.330	1,338,671.01		1,398,897.19			100%	-		
	Sub-total(Drain)	2	0.00	0.540	4,123,137.36	0.00	4308635.37			100%	0.00	-	
	Pkg.total: (UGIIP-III-2/WB/CHOW/UT+DR/01/2016)	26	21.701	0.540	131,040,509.84	M/s Md. Mahmudur Rahman, Rahman Manjil, Master Para, Majidibazar, Noakhali	137,061,340.75	30-03-2017	30-03-2018	0.91	2,786,869.17	89,242,073.00	
	Pourashava Total=	26	21.701	0.540	131,040,509.84	0	137,061,340.75	30-03-2017	30-03-2018	0.91	2,786,869.17	89,242,073.00	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)													
Project Short Name : UGIIP-III													
Project Code : 224048000													
Pourashava Name : Basurhat.													
Pourashava Code : 231													
	14. Basurhat	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/BASU/UT+DR/01/2016	Rehabilitation of Mowlana Foizullah road with BC at Ch. 00 - 610m. (in ward no.01)	0.610	-	2,463,802.78	M/s MotalebTraders, North Bazar, Main road, Basurhat, Noakhali	2,588,563.77	27-04-2017	27-04-2018	100%	72,912.00	59,678,847.33	
		Rehabilitation of Sheik Ahamed road with BC at Ch. 00 - 680m. (in ward no.02)	0.680	-	1,875,734.60		1,972,290.35			100%	87,494.40		
		Improvement of Mokbul Ahamed Chowdhury road with BC (Part-01) Ch. 00 - 175.00m & Rehabilitation of Part - 02 Ch. 175 - 475m.	0.475	-	2,193,843.50		2,303,312.35			100%	31,942.40		
		Part-A Rehabilitation of Yateem Khana road with BC Ch. 00 - 590m b) Construction of 03 (three) cross drain	0.590	-	1,997,657.64		2,099,663.39			100%	76,384.00		
		Part-A Rehabilitation of Basurhat bazar main road & High school road by RCC. Ch. 00 - 680m in ward no.05.	0.680	-	11,588,074.08		12,161,586.01			100%	72,912.00		
		J) Rehabilitation of Fozlul Hoque Chowdhury road with BC Ch.00 - 1525m. b) Construction of cross drain across the road in ward 06.	1.525	-	4,458,419.62		4,687,775.80			100%	204,986.88		
		Rehabilitation of Sujat Ali road with BC Ch.00 - 340m in ward 08	0.340	-	1,445,979.54		1,519,144.99			100%	41,664.00		
		Rehabilitation of Nur Modina Hfizia Madrasha road with BC Ch.00 - 670m. b) Construction of two cross drain (each 10m long) in ward 01	0.670	-	3,291,869.51		3,458,039.61			100%	86,800.00		
		Development of Nurmia Pondit road with BC Ch.00 - 450m. b) Construction of two cross drain (each 6m long) in ward 04	0.450	-	1,495,920.06		1,572,293.04			100%	56,940.80		
		Maintenance of a) B- Zaman road with BC ch. 00 - 190m b) Khaja Rowshan Ali road ch. 00 - 350m. and c) Shohid Monir road ch.00 - 200m	0.740	-	1,478,813.80		1,555,301.71			100%	76,384.00		
		Rehabilitation of Moklasur Rahman road with BC at Ch. 00 - 320m. (in ward no.07	0.320	-	1,100,911.74		1,156,969.42			100%	38,886.40		
		Rehabilitation of west part of Khan Shaheb road from Motaleb Ukil road to Chaprashirhat road with BC at Ch. 00 - 550m. (in ward no.09)	0.550	-	1,251,331.58		1,316,187.46			100%	67,356.80		
		Development of Nur Modina Hafeja Madrasha connecting road with RCC ch. 00 - 330m	0.330	-	2,876,578.31		3,029,414.85			100%	230,985.21		
		a) Improvement of Shohid Liakot Ali Azad road with BC ch. 00 - 180m (damage BC) and 180 - 485m Kuncha in ward no.03.	0.485	-	1,964,203.25		2,061,865.63			100%	21,526.40		
		Rehabilitation of east part of Khan Shaheb road with BC at Ch. 00 - 835m. (in ward no.07)	0.835	-	2,339,172.70		2,459,819.09			100%	113,881.60		
		Rehabilitation of Mofazol road with BC at Ch. 00 - 480m. (in ward no.08)	0.480	-	1,605,471.54		1,687,334.95			100%	59,024.00		
		Rehabilitation of Master Serajul Hoque road with BC at Ch. 00 - 470m. (in ward no.09)	0.470	-	1,296,420.47		1,363,268.51			100%	62,773.76		
	Sub-total (Road)	17	10.230	0.00	44,724,204.72	0.00	46,992,830.96	-	-	100%	1402854.65	59,678,847.33	
		Part-B:Drain	-	-	-								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		a) Contruction of RCC drain beside Ishakia road from Wazuddin Bapari to Masuadona khal Ch.00-480m. b) Construction of two cross drain across the road (in word 07)	-	0.480	3,605,411.90		3,782,733.67			100%	-		
		a) Contruction of RCC drain beside Abdul Motaleb road from Hasam commisioner bari to Chaprashli khal Ch.00-700m. b) Construction of 04(four)nos cross drain Motaleb Ukil road & by lane across the road.(in word no.09.)	-	0.700	5,647,125.65		5,924,863.22			100%	-		
		Contruction of RCC drain beside Sahek Ahmed Ch.00-995.00m.(in word no.02.)	-	0.995	8,685,408.57		9,112,575.31			100%	-		
		Contruction of RCC drain beside the Ahasan Ullah Munshi bari road to Chaprashli khal Ch.00-312.00m. (in word no.03.)	-	0.312	2,066,867.25		2,168,520.15			100%	-		
		a) Contruction of RCC drain beside Shiek Ahamed road Ch.00-350m. b) Contruction of RCC drain beside the Idrichia road Ch.100.00-300.00m.	-	0.650	3,535,962.46		3,721,394.88			100%	234,360.00		
		Contruction of RCC drain beside the Yateem khana road (from Kamla bari to Dorbas Ali Pondit road Ch.00 - 622m.(in word no.04.)	-	0.622	4,750,224.40		4,983,850.47			100%	-		
		Contruction of RCC drain beside Eida Hazi Eidga from Noyon Hazi bari to Masuadona khal Ch.00 - 670m.(in word no.06.)	-	0.670	5,214,792.85		5,471,267.38			100%	-		
		Contruction of RCC drain beside the Khan Shaheb road Kuncha Ch.120.00 - 300m	-	0.180	1,300,760.73		1,364,734.89			100%	-		
		Contruction of RCC drain beside theMaster Serajul Houque road Ch.00 - 470m.(in word no.09.)	-	0.470	3,343,724.30		3,508,175.73			100%	-		
	Sub-total (Drain)	9	0	5.079	38,150,278.11	0	40,038,115.71	-	-	1.00	234,360.00	-	
	Pkg.total: (UGIIP-III-2/WB/BASU /UT+DR/01/2016)	26	10.230	5.079	82,874,482.83	M/s MotalebTraders, North Bazar, Main road, Basurhat, Noakhali	87,030,946.67	27-04-2017	27-04-2018	1.00	1,637,214.65	59,678,847.33	
	Pourashava Total=	26	10.230	5.079	82,874,482.83	0	87,030,946.67	-	-	1.00	1,637,214.65	59,678,847.33	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Jhenaidhah

Pourashava Code : 106

	15. Jhenaidhah	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/JHEN /UT+DR/01/2016	Improvement of road from Shilpokola Academy to R & H boundary wall by CC. Part-01: (Ch. 0.00-225.00)m. & Part-02: (Ch. 0.00-80.00)m.	0.305	-	3,102,476.70	PS-MA Joint Venture, Baparipara, Jhenaidha	2,863,639.30	11-05-17	11-05-18	90%	23,206.40	100,000,000.00	
		Improvement of Fish Bazar road (old tow bazer road) from Bhaghajotin Sharak to KP Boshu Sharak by CC. Part-01: (Ch. 0.00-86.00)m. & Part-02: (Ch. 0.00-112.00)m.	0.198	-	2,387,660.91		2,205,216.72			100%	-		
		Construction of walk way with 04 (Four) Nos. RCC Ghatia at Naboganga river side form Jhenaidah Law College front side to R & H Banglo. (Ch. 0.00-230.00)m.	0.230	-	31,624,159.26		29,207,717.20			90%	-		
		Improvement of Salim Chowdhury Sharak road by CC. (Ch. 0.00-550.00)m. & road by DBC. (Ch. 550.00-1550.00)m. & Connecting road by CC. (Ch. 0.00-201.00)m.	1.751	-	10,491,734.26		9,670,551.79			100%	255,142.61		
		Construction of road from K.C College gate to Bagha Jotin sarak via N.S road by CC. (Ch. 0.00-460.00)m.	0.460	-	4,224,043.97		3,901,279.42			90%	-		
		Construction of road from H.S.S road to Park para Shahid Alomgir road by CC. (Ch. 00-333.00)m.	0.333	-	2,995,871.78		2,766,953.42			90%	-		
		Improvement of road from Kushtia-Jessore Sharak Paglakanai More to Moulana Vashani Sharak by CC. (Ch. 0.00-500.00)m.	0.500	-	6,985,876.07		6,448,089.06			90%	52,183.04		
		Construction of road Stadium para from North side Kanchonnagar School to Mohila College road side md. Forid house by CC. (Ch. 0.00-400.00)m.	0.400	-	3,908,366.53		3,596,964.90			90%	166,970.05		
	Sub-total (Road)	8	4.177	0.00	65,720,189.48	0.00	60,660,411.80	42,866.00	43,231.00	93%	497502.10	100,000,000.00	
		Part-B:Drain	-	-	-								
		Construction of RCC Drain Shilpokola Academy to R & H boundary wall (Ch. 0.00-350.00)m. & Connecting RCC Drain (Ch. 0.00-100.00)m.	-	0.45	6,271,675.74		5,792,269.78			100%	2,346.12		
		Construction of RCC road side drain Fish bazar Road (Old bazar Road) Bhaghajotin to Sharak to KP Boshu Sharak (Ch. 0.00-302.00)m. & Connecting RCC Drain (Ch. 0.00-112.00m. & Ch. 0.00-177.00)m.	-	0.591	7,020,883.45		6,484,408.85			100%	-		
		Construction of RCC Drain Salim Chowdhury sharak (Ch. 0.00-550.00)m. & Connecting RCC Drain (Ch. 0.00-201.00)m.	-	0.751	20,413,005.36		18,853,221.77			100%	-		
		Construction of RCC drain from KC College gate to Bagha joint sarak via NS road. (Ch. 0.00-460.00)m.	-	0.46	5,084,889.81		4,696,346.94			100%	-		
		Construction of RCC drain of HSS road to park para Shahid Alomgir road. (Ch. 0.00-333.00)m.	-	0.333	3,403,939.28		3,143,839.97			100%	-		
		Construction of RCC drain from Kustia-Jessore sarak Paglakanai more to Moulana Vashani sarak (Ch. 0.00-500.00)m.	-	0.5	11,954,946.70		11,033,046.08			100%	110,036.15		
	Sub-total (Drain)	6	0.00	3.085	54,149,340.34	0.00	50,003,133.39	42,866.00	43,231.00	100%	112,382.27	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Pkg.total: (UGIIP-III-2/WB/JHEN /UT+DR/01/2016)	14	4.177	3.085	119,869,529.82	PS-MA Joint Venture, Baparipara, Jhenaidha	110,663,545.19	11-05-17	11-05-18	96%	609,884.37	100,000,000.00	
	Pourashava Total=	14	4.177	3.085	119,869,529.82	0	110,663,545.19	11-05-17	11-05-18	96%	609,884.37	100,000,000.00	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Narail

Pourashava Code : 113

	16. Narail	Part-A:Road	-	-	-								
	UGIIP-III-2/WB/NARA /UT+DR/01/2016	Improvement of RCC road at Vowakhali From H/o. Mr.Surendranath Biswas and H/o Mr. Majibar Rahman. ch.0 m- 825 m and 1(One) No X-Culvert	0.825	-	8,575,838.47	UDC Construction Ltd., House-104/B, Road-8, New DOHS, Dhaka	9,011,290.78	30-04-2017	30-04-2018	100%	274,797.96	89,500,000.00	
		Improvement of Vowakhali-Bahirdanga road by DBC (From Narail Press Club to Vowakhali Pachimpara Mosque via H/o Mr. Siddque) Ch. 00-955m	0.955	-	2,868,993.98		3,012,766.20			100%	53,199.00		
		Improvement of DBC road at Vowakhali (From H/O. Mr. Alam Molla to Ashraf chattar via H/O. Mr. Lal mia) Ch.0 m-990 m and 1 No RCCConnecting road (From H/o. Mr.Rabiul Biswas at Battala to H/o.Mr. Babu) Ch.0 m-345m	1.335	-	11,956,098.55		12,597,921.02			100%	1,089,043.82		
		Part-A Improvement of RCC road at Vhoakhali from R & H office to H/o. Mr Ajmal at ch.00-500m. Part: B Construction of 2 Nos X-drain at ch.250.00m & 420.00m	0.500	-	5,234,948.73		5,503,946.10			100%	232,465.00		
		Improvement of RCC road at Dakhin Narail from house of Tabibor to Betbaria govt. primary school via H/o. Mr. Kanciram road at ch.00-745.00m.	0.745	-	6,842,195.19		7,205,685.29			100%	545,798.00		
		Improvement of RCC road at Dakhin Narail from H/o Md. Omar to H/o Modhan dhali via H/o. Mr. Poltu Ch.00-650.00m.	0.650	-	6,485,281.87		6,830,050.37			100%	522,192.00		
		Improvement of DBC road & RCC road at Masimdia fro hous of Dr. Wahab to house of Mr. Tipu via Over bridge at ch.00-750.00m	0.750	-	6,139,824.52		6,454,667.87			100%	259,416.00		
		Part -(1) Improvement of RCC road at Benadob (From H/o Mr.Tabir Shaik to H/o Mr. Azibar Mollah), ch.00-850.00m and 2 Nos X-Culvert at Ch 450.00 m & 645.00m	0.850	-	8,842,071.36		9,290,272.55			100%	267,688.00		
		Improvement of RCC road at Brammondanga (From H/o Mr. Mikail to Hatbaria road via Kunupara Mondir & H/o. Mr. Haren. ch.00-645.00m	0.645	-	6,490,302.96		6,825,780.47			100%	328,330.00		
		Improvement of DBC and RCC road at Vadulidanga of Narail Pourashava (Ward No-06) from Bow Bazer to Vadulidanga road zia Zaker Party Office, Ch.0m-735m.	0.735	-	4,400,935.00		4,644,857.35			100%	556,825.00		
		Improvement of RCC road at Vadulidanga (From Ghohata to Vadulidanga Billpara via H/o. Mr Gour Das), Ch. 0m-925.00m	0.925	-	8,774,285.63		9,232,038.79			100%	529,619.00		
		Improvement of RCC and DBC road at Kurigram with a Connecting road from Mr. Zamir Pan Shop to College More via Asram road and Victoria College, Ch.00m-370m (Ch.0-112 by RCC +Ch.112m-370m by DBC) & Connecting Road Ch.0 m-360m by DBC.	0.730	-	3,765,909.00		3,954,773.42			100%	72,790.00		
		Improvement of Sultanpara road from Model Govt. Primary School to Gobra road via Sultan Complex from Ch 00.00-450.00 by RCC (Ch. 0-60m) & DBC (Ch. 60m-450m).	0.450	-	1,717,811.48		1,804,024.27			100%	34,477.00		
		Improvement of Nishinathtala road (From Nishinathtala to H/o. Mr. Nilu Khan via Engr. Rabindranath & Adv. Prodip Biswas. Ch 00.00-594.00m	0.594	-	6,586,660.88		6,914,891.85			100%	84,685.00		
		Improvement of RCC road at Dumurtala EID Gahpara from H/o Mr. Sayad Molla to Narail Magura road, Ch.0m-390m	0.390	-	4,243,464.34		4,460,624.85			100%	170,357.00		
		Improvement of RCC road at Damurtala Dakhinpara from H/o. Mr. Harun to Billppar via Damurtala Eid Gah ch.0m-620.00m	0.620	-	6,289,661.73		6,613,027.93			100%	282,807.00		
		Improvement of RCC road at Ragunathpur Charpara (From H/o Mr. Ata Mollah to H/o Mr. Shariful Shaik), Ch. 0m-770.00m	0.770	-	7,769,653.48		8,172,236.53			100%	412,910.00		
		Improvement of RCC road at Dumurtala from H/o Mr. Musamridha to H/o. Mr. Ayub Shaik via H/o. Hafij), Ch.0m-500m	0.500	-	5,371,352.53		5,646,335.58			100%	217,721.00		
		Improvement of Durgapur-Nayonpur road by DBC road from Durgapur Club to Nayonpur Bridge.ch. 1000m-2200m	1.200	-	5,011,433.96		5,263,194.53			100%	105,639.00		
		Improvement of Imam Hossain Mosque Road By RCC (from H/O Bichu Biawas to Durgapur-Nayanpur road via H/O Jahirul & Rashid. ch.0m-1305m with 3 nr. Culvert at ch. 670m, 776m & ch.1030m	1.305	-	13,928,443.79		14,633,257.19			100%	396,999.00		
	Sub-total (Road)	20	15.474	0.00	131,295,167.46	0.00	138071642.95	00-01-00	00-01-00	100%	6437758.78	89,500,000.00	
	Pkg.total: (UGIIP-III-2/WB/NARA /UT+DR/01/2016)	20	15.474	0	131,295,167.46	UDC Construction Ltd., House-104/B, Road-8, New DOHS, Dhaka	138,071,642.95	30-04-2017	30-04-2018	100%	6,437,758.78	89,500,000.00	
	Pourashava Total=	20	15.474	0	131,295,167.46	0	138,071,642.95	30-04-2017	30-04-2018	100%	6,437,758.78	89,500,000.00	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	

Pourashava Name : Keshabpur.

Pourashava Code : 102

	17. Keshabpur	Part-A:Road	-		-								
	UGIIP-III-2/WB/KESH /UT+DR/01/2016	Improvement of RCC Road at Keshabpur-Trimohini Road Near the House of Mr Aminuddin Via Chirstan Mission Upto Annonto Sarok Gate Ch 0.00- 570.00m and 2 nos X-Drain	0.570	-	6,368,340.77	Abdul Mannan JV, Post office Road, Jessore	6,678,829.08	07-05-17	07-05-18	100%	-	67,228,651.28	
		Improvement of RCC Road at Saha-Para Near the House of Mr. Buddudeb Upto Keshabpur-Rajgonj Road Mr. Azizur house Ch. 0.00-375m & 3 Nos X-Drain	0.375	-	3,427,631.28		3,605,605.73			100%	222,754.00		
		Improvement of RCC Road at Jessore-Satkhira Main Road Gutlatola Morre Upto Habaspol Edgha ch.0.00-1060m, 01 Nos X-Drain	1.060	-	9,913,256.82		10,421,222.11			100%	505,480.08		
		Improvement of RCC Road at Vabanipur Mayor Front house Upto Mosiyer house Via Nahar House ch 0.00-515m, 01 nos X-Drain	0.515	-	4,419,445.60		4,645,951.00			100%	226,344.72		
		Improvement of RCC Road at (i) Altapol Majo Kodar Morre Upto Golaghata Morre ch 0.00-335m (ii) Altapol Main Road Upto Altapol Shymol Sarker Bridge Ch0.00-212m, 01 no X-Drain	0.547	-	5,133,237.30		5,389,806.86			100%	129,190.66		
		Improvement of RCC Road at Baliadanga Near the Shop Mr. Samad Via Hafizur house Upto Bridge Ch 0.00-400m	0.400	-	2,742,794.98		2,900,291.91			100%	487,581.36		
		Improvement & Rehabilitation of road by DBC from Jessore-Satkhira Road Golaghata Morre Upto Bidanondakati High School ch 0.00-1460m, 03 nos X-Drain	1.460	-	5,514,109.41		5,794,045.33			100%	227,579.52		
		Rehabilitation of road by DBC from Keshabpur Pilot School Gate Upto Baramokati End ch0.00-2150m	2.150	-	7,432,935.98		7,805,847.83			100%	215,756.80		
		Rehabilitation of road by DBC from Near the house of Mr. Vogirotd Kundu Upto Baisa Morre end of Carpeting Road ch 0.00-1090m, 02 nos X-Drain	1.090	-	3,843,358.42		4,036,000.88			100%	107,878.40		
		Improvement & Rehabilitation of road by DBC from Keshabpur-Trimohini Road Near the Mosque Mr. Babor Ali Upto Vogoti Old Sarder para Sitla Tola Morre ch0.00-580m, 02 nos X-Drain	0.580	-	2,230,588.01		2,342,083.23			100%	56,259.84		
		Rehabilitation of road by DBC from from T&T Morre Upto Murgi Hata. ch 0.00-370m, 03 nos X-Drain	0.370	-	1,933,985.45		2,029,866.98			100%	32,614.40		
		Rehabilitation of road by DBC from Moddhaquol Petrol Pump Upto Vabanipur Sluice Gate ch 0.00-230m,	0.230	-	876,899.53		920,723.02			100%	21,952.00		
		Improvement of RCC Road at Madhu Sarok Near the Shop Habib Seed House Upto Rice Market, ch 0.00-350m, 04 nos X- Drain	0.350	-	3,834,868.08		4,036,787.31			100%	306,642.00		
	Sub-total (Road)	13	9.697	0.00	57,671,451.63	0.00	60607061.26	07-05-17	07-05-18	100%	2540033.78	67,228,651.28	
		Part-B:Drain	-										
		Construction of RCC Drain at Keshabpur-Trimohini Road Front of Post Office Via Keshabpur Saha para chirstan Mission Upto Keshabpur Khuzakhali Khal Ch. 0.00-650.00m	-	0.65	13,267,037.65		13,913,871.78			100%	-		
		Construction of RCC Drain from end of BMDF Drain of Thana Morre Via Kitchen Market Upto Horihor River. Ch. 0.00-400.00m	-	0.4	9,072,549.08		9,514,881.01			100%	-		
	Sub-total (Drain)	2	0.000	1.050	22,339,586.73	0.00	23,428,752.79	07-05-17	07-05-18	100%	-	-	
	Pkg.total: (UGIIP-III-2/WB/KESH /UT+DR/01/2016)	15	9.697	1.050	80,011,038.36	Abdul Mannan JV, Post office Road, Jessore	84,035,814.05	07-05-17	07-05-18	100%	2,540,033.78	67,228,651.28	
	Pourashava Total=	15	9.697	1.050	80,011,038.36	0	84,035,814.05	07-05-17	07-05-18	100%	2,540,033.78	67,228,651.28	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Patuakhali.

Pourashava Code : 281.

	18. Patuakhali	Part-A:Road	-										
	UGIIP-III-2/WB/PATU /UT+DR/01/2016	Construction of road from Town Zoinkati Hazi Hamezuddin Mridha Collage morr East side (Nizam Councilor shop back side) to Arapol mur (Via Al-Amin Nurani Hafizi Madrasa) by CC. (Ch. 0.00-1700.00)m.	1.700	-	28,549,446.30	M/s Abul Kalam Azad, M/s Palli Stores, Md. Reaz Uddin (AKA-PS-RU(JV),	29,743,116.72	11-06-17	11-06-18	92%	66,662.40	90,000,000.00	
		Construction of road from Town Zoinkati Younus Member House front to Pal Bari road (via Mr. Ahmed Ali Maridha Talukdar Bari & Shil Bari) by CC. (Ch. 0.00-1350.00)m.	1.350	-	22,255,337.11		23,183,679.18			96%	-		
		Construction of road from Town Bohalgasia Main BC road to East side Md. Aiub Ali house back side South side Md. Akkas Gazi house south side and Mannan Navy house south side to east side pal bari road by CC. (Ch. 0.00-620.00)m.	0.620	-	6,820,278.16		7,104,774.01			60%	-		
		Construction of road from Town Bohalgasia Main BC Road to East side Gogon Aliand Latif Mia house by CC. (Ch. 0.00-370.00)m.	0.370	-	4,575,867.02		4,766,741.23			100%	-		
		Construction of road from Town Zoinkati Main BC Road to (Via East Side Side Mira Bari) BWDB road by CC. (Ch. 0.00-370.00)m.	0.370	-	4,654,501.84		4,848,656.16			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of road from Town Bohalgasia Main BC Road to West side Soraf Molla Lalu Pal Bari and Nironzon Master Bari by CC. (Ch. 0.00-200.00)m, (Ch. 0.00-220.00)m & (Ch. 0.00-160.00)m.	0.580	-	7,202,617.58		7,503,062.05			75%	-		
		Construction of road from Town Bohalgasia Main B.C road to West side (Via Barak Gazi) Md. Emdad Hossain house and Gazi Bari Main road to South Side (Via khal Par) Pal Bari by CC. (Ch. 0.00-260.00)m. & (Ch. 0.00-400.00)m.	0.660	-	7,304,803.36		7,609,510.33			37%	-		
	Sub-total (Road)	7	5.650	0.00	81,362,851.37	0.00	84759539.67	11-06-17	11-06-18	80%	66662.40	90,000,000.00	
		Part-B:Drain	-										
		Construction of RCC Drain from Town Bohalgasia Main BC road to East side Md. Aiub Ali house back side South side Md. Akkas Gazi house south side and Mannan Navy house south side to east side pal bari road (Ch. 0.00-620.00)m.	-	0.620	18,101,487.28		18,856,558.84			35%	-		
		Construction of RCC Drain from Part-A: Puran Bazar Mosque to North side Near Puran StollI Ghor Easte side Up to River (Via Yousuf Khan Hotel) (Ch. 0.00-300.00)m. & Part-B: Bonik Potti Drain (Ch. 0.00-160.00)m.	-	0.460	6,707,882.13		6,987,689.59			80%	-		
		Construction of RCC Drain from Town School Elst Side Up to River (Via kartik Master House) (Ch. 0.00-200.00)m.	-	0.200	3,641,318.63		3,793,209.80			95%	-		
		Construction of RCC Drain from Puran Bazar Dholu Bapari Ghat East side sham lal Roy house to shonali Bank Front lhal (Via Dr. Shiddhartto Shankar house bank side) (Ch. 0.00.220.00)m. & (Ch. 0.00-350.00)m.	-	0.570	10,725,931.28		11,173,344.55			82%	-		
		Construction of RCC Drain from Shimulbag RCC Road East side Bannu Bakary (Via Noimul House) to Main Drain (Via Rob Sir house to Main Drain Darain) (Ch. 0.00-1150.00)m.	-	1.150	14,002,929.85		14,587,037.33			60%	-		
		Construction of RCC Drain from Center para Kutti Sharker house lhal North Side (Via Adalot Para) to Post Office (Ch. 0.00-300.00)m.	-	0.300	6,449,655.45		6,718,691.43			90%	-		
	Sub-total (Drain)	6	0.00	3.300	59,629,204.62	0.00	62,116,531.54	11-06-17	11-06-18	74%	-	-	
	Pkg.total: (UGIIP-III-2/WB/PATU/UT+DR/01/2016)	13	5,650	3.300	140,992,055.99	M/s Abul Kalam Azad, M/s Palli Stores, Md. Reaz Uddin(AKA-PS-RU(JV),	146,876,071.21	11-06-17	11-06-18	77%	66,662.40	90,000,000.00	
	Pourashava Total=	13	5,650	3.300	140,992,055.99	0	146,876,071.21	11-06-17	11-06-18	77%	66,662.40	90,000,000.00	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Jhalakati.

Pourashava Code : 271.

	19. Jhalakati	Part-A:Road	-										
	UGIIP-III-2/WB/JHAL/UT+DR/01/2016	Construction of road from Sadhona morr to Kapuria Potty morr via Upazila Parishad road by CC. (Ch. 0.00-613.00)m.	0.613	-	15,700,236.25	M/s. Islam Brothers, Treasure Island, 42-43, Siddewsari Circular Road, Dhaka	16,452,574.71	30-04-2017	#VALUE!	100%	141,076.04	15,000,000.00	
		Construction of road from Horeshova morr to Bikna Primary School via Food Godoun by CC. (Ch. 0.00-1770)m.	1.770	-	23,537,762.77		24,674,723.22			95%	402,187.80	9,575,980.40	
		Construction of road from Fair morr to Jhalikathi Lunch ghat via Pourashava water supply office press Club Jindagi more by CC. (Ch. 0.00-1310.00)m.	1.310	-	27,472,994.95		28,777,747.38			100%	-	14,816,176.00	
		Construction of road from Sadhona morr to Gurutham bridge via DC office, Jail Khana, Police office, Muktijoddha bhaban by CC. (Ch. 165.00-885.00)m.	0.720	-	22,062,534.12		23,110,331.97			100%	-	20,989,086.00	
		Construction of road from by CC. Nabogram road to Pourashava End via back side of New stadium road. Part-1 (Ch. 0.00-1525.00)m, Part-2 (Ch. 0.00-620.00)m. & Part-3 (Ch. 0.00-768.00)m.	2.913	-	41,241,779.56		43,250,931.78			0%	1,063,126.40		
		Construction of road from R & H to New Kobarstan by CC. (Ch. 0.00-400.00)m.	0.400	-	2,863,670.40		3,022,345.12			50%	477,400.00		
		Construction of 2 Nos RCC Culvert (1mX1m) Sadhona morr to Kapuria potty morr via Upazila parishad road. (Ch. 337& 450)m.	2.000	-	295,818.81		309,867.89			100%	-		
		Construction of 1No. RCC Culvert (1mX1m) Horeshova more to Bikna primary School via Food Godoun. (Ch. 150)m.	1.000	-	108,900.65		114,072.58			100%	-		
		Construction of 3 Nos Box Culvert (2.0X2.0) Nabogram road to Pourashava End via back side of New stadium.	6.000	-	1,473,972.16		1,543,974.31			0%	-		
	Sub-total (Road)	9	7.735	0.00	134,757,669.67	0.00	141256568.96			72%	2083790.24	60,381,242.40	
		Part-B:Drain	-										
		Construction of RCC Box drain (1mX1m) (Ch. 344.00-450.00)m. Sadhona morr to Kapuria Potty morr via Upazila parishad road.	-	0.106	1,982,519.66		2,076,673.84			100%	-		
		Construction of RCC Box Drain (1mX1m) R & H to New Koborstan (Ch. 0.00-140.00)m.	-	0.165	3,302,099.08		3,458,922.97			70%	-		
	Sub-total (Drain)	2	0.00	0.271	5,284,618.74	0.00	5535596.81			85%	0.00	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Pkg.total: (UGIIP-III-2/WB/JHAL /UT+DR/01/2016)	11	7735	271	140,042,288.41	M/s. Islam Brothers,Treasure Island,42-43,Siddewsari Circular Road,Dhaka	146,792,165.77	30-04-2017	#VALUE!	72%	2,083,790.24	60,381,242.40	
	Pourashava Total=	11	7,735	271	140,042,288.41	0	146,792,165.77	30-04-2017	#VALUE!	72%	2,083,790.24	60,381,242.40	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Borhanuddin.

Pourashava Code : 279.

	20. Borhanuddin	Part-A:Road	-										
	UGIIP-III-2/WB/BORH /UT+DR/01/2016	Improvement of road starting from police station to south bus-stand from ch. 0m-ch1000 m	1000	-	12,169,923.00	Nabarun Traders Ltd., House-18/7, Basir Uddin Road, Lalabagan Road, Dhaka	12,737,951.31	11-06-17	11-06-18	100%	104,160.00	63,750,000.00	
		a) Improvement of road starting from police station to Dhaka launch ghat by DBC from ch.0m-ch.1350m b) Construction fo 01 no. cross drain on Kheya Ghat road near Kutuba School.	1350	-	16,536,838.00		17,310,817.66			100%	187,488.00		
		Improvement of BC road starting from khaya ghat ot (225MW) electric plan road ch.0m-1600 in ward no-07	1.600	-	7,671,039.00		8,036,328.02			100%	222,208.00		
		Improvement of BC raod Food Godown front side Front to (225MW) electric plan road via College hostel & KUET mosque road ch.0m-ch.1500m in ward no-069 & New bridge to mia bari road cc.350m-1050m	2.200	-	9,294,513.00		9,738,790.56			100%	305,536.00		
		Improvement of road by DBC starting from joya road to boro bari mosque via biman road(ch.0m-ch.1260m)in/c construction of 02 nos. Box culvertat ch.800m &900m.	1.260	-	9,544,207.00		9,988,792.49			100%	62,496.00		
	Sub-total (Road)	5	7.410	0.00	55,216,520.00	0.00	57,812,680.04	42,897.00	43,262.00	1.00	881888.00	63,750,000.00	
		Part-B:Drain	-										
		D-1:Construction of both side Drain starting Howlader Market Bridge to South Bus-stand with foot path Ch.410-1010m.	-	1.200	23,739,571.13		24,838,207.05			78%	-		
		D-2:Construction of Drain starting from keyea Ghat more to canal ch.0m-Ch.200m	-	0.200	3,239,509.88		3,389,430.11			100%	-		
	Sub-total (Drain)	2	0.000	1.400	26,979,081.01	0.00	28227637.16	11-06-17	11-06-18	89%	0.00	-	
	Pkg.total: (UGIIP-III-2/WB/BORH /UT+DR/01/2016)	7	7.410	1.400	82,195,601.01	Nabarun Traders Ltd., House-18/7, Basir Uddin Road, Lalabagan Road, Dhaka	86,040,317.20	11-06-17	11-06-18	96%	881,888.00	63,750,000.00	
	Pourashava Total=	7	7.410	1.400	82,195,601.01	0	86,040,317.20	11-06-17	11-06-18	96%	881,888.00	63,750,000.00	
	ADB- G.Total	2250	1066.628	313.443	13,395,871,769.63		11,840,742,991.20	00-01-00	00-01-00	79%	144,685,429.62	7,070,083,283.97	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Rajbari.

Pourashava Code : 192.

	25. Rajbari		-	-	-		-				-		
	UGIIP-III-I / RAJB / UT / 01 / 2014	Re- Construction & Repair of BC Road Starting from Vajon Bari to Mohosin professor House Via Horishava by Dense Bituminous Carpeting (Ch. 0+0 m to 0+876 m).	0.876	-	3,787,637.00	ME-RCCL-MRS (JV), Sajjankanda, Rajbari	4,019,613.28	10-06-15	09-06-16	100%	215,184.00	57,122,584.82	
		Re- Construction BC Road Starting from Horishava to Godar Bazar Road Via Engineer Razzak House by Dense Bituminous Carpeting. (Ch .0+0 m to 0+ 352 m).	0.352	-	2,431,663.00		2,591,200.16			100%	321,199.00		
		Re- Construction & Repair of BC Road Starting from Binodpur Main Road 2 no Rail Gate To Beribadh via Palpara by Dense Bituminous Carpeting (Ch. 0+0 m to 2+257 m).	2.257	-	8,361,502.00		8,892,986.15			100%	809,418.00		
		Re-Construction of BC Road Starting from Vajon barir More to Mahatab Pramanik House road(Jakir Mohori House Road) by Dense Bituminous Carpeting (Ch. 0+0 m to 0+645 m).	0.645	-	1,986,125.00		2,103,665.74			100%	42,076.00		
		Re- Construction & Repair of BC Road Starting from Lokoshed more to End Of Pourashava Via Sajahan Counsilor House by Dense Bituminous Carpeting (Ch. 0+0 m to 0+540 m).	0.540	-	3,737,713.00		3,963,359.69			100%	155,889.00		
		Re- Construction & Repair of BC Road Starting from 1 No. Rail Gate To Public Health More Via 2No. Railgate Via Sadar Hospital by Dense Bituminous Carpeting (Ch. 0+0 m to 1+728 m).	1.728	-	11,091,255.00		11,746,386.30			100%	213,234.00		
		Re- Construction Filling Station Mosque to Noakhali Para Road by Dense Bituminous Carpeting (Ch. 0+0 m to 0+532 m).	0.532	-	2,689,326.00		2,849,269.35			100%	70,545.00		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of BC Road Starting from Sreepur Bazar To Indro Narayanpur Road by Dense Bituminous Carpeting (Ch. 0+0 m to 1+059 m).	1.059	-	5,831,123.00		6,177,193.72			100%	140,432.00		
		Improvement of BC Road Starting from Kushtia Highway Road to Charlapipur Kharapara (Talltala Road) by Dense Bituminous Carpeting (Ch. 0+0 m to 0+690 m).	0.690	-	4,233,033.00		4,483,653.52			100%	91,500.00		
		Improvement of BC & Construction Of RCC Road Starting from Mridha Collage to Gangaprasadpur Govt. Primary School by Dense Bituminous Carpeting (BC, Ch. 0+0 m to 0+700 m) & RCC (Ch. 0+700 m to 0+956 m)	0.956	-	6,407,712.00		6,784,438.97			100%	92,826.00		
		Improvement of BC Road Starting from Dry-Ice Factory To Embankment Road (VP Farid Road) by Dense Bituminous Carpeting (Ch. 0.0 m to 0+744 m)	0.744	-	3,423,596.00		3,627,722.00			100%	98,660.00		
		Re- Construction BC Road Kisholey School Road.Under Rajbari Pourashava, Rajbari by Dense Bituminous Carpeting (Ch. 0+0 m to 0+196 m).	0.196	-	1,423,988.00		1,508,018.92			100%	25,991.00		
		Re- Construction & Repair of BC Collage Main Road Starting from RSK School to End Of Pourashava Boundary Via Dry-Ice by Dense Bituminous Carpeting (Ch. 0+0 m to 0+850 m).	0.850	-	5,229,834.00		5,549,345.58			100%	283,435.00		
		Improvement of BC Road Starting Rajarbari School more to Chowrasta more by Dense Bituminous Carpeting (Ch. 0+0 m to 0+469 m).	0.469	-	2,515,594.00		2,697,423.61			100%	621,931.00		
		(i) Construction Road Starting from Sanaullh Reporter house to Kala house by RCC.(Ch. 0+0 m to 0+105 m) & (ii) Construction of Road Jahanara master house Road by RCC. (Ch. 0+0 m to 0+075 m).	0.180	-	1,514,831.11		1,614,064.61			100%	197,473.00		
1	PKG Total(UGIIP-III-I / RAJB / UT / 01 / 2014):	15	12.074	-	64,664,932.11	ME-RCCL-MRS (JV), Sajjankanda, Rajbari	68,608,341.62	10-06-15	09-06-16	100%	3,379,793.00	57,122,584.82	
	UGIIP-III-I / RAJB / DR / 01 / 2014	Construction fo RCC Open Drain at Binodpur Khal Starting from Kazir School to Lokosheed Via mobarak Master house, Under Rajbari Pourashava, Rajbari. (Ch. 0+0 m to 2+250 m).(Dropped)	-	-	-	Md. Mizanur Rahaman,Jhinidhah	-	24/6/2015	23/6/2016		-		
		Construction of RCC Drain Starting from Ansar Camp to Bank Para Chatra Bill,Under Rajbari Pourashava ,Rajbari. (Ch. 0+270m to1+192 m)(L=922m)	-	0.922	50,678,912.77		52,996,107.02			100%	-	49,097,429.84	
		Construction of RCC Drain Starting from 1 no Rail ghate to Cow market via 2 no Rail Ghate ch.0m to 600m with construction of 2.5m*2.5m Box culvert under Rajbari Pourashava		0.600	9,469,311.92		9,902,277.70			100%	-		
		Construction of RCC Drain Cow market side drain(600m-655m) under Rajbari Pourashava		0.055	1,534,214.03		1,604,362.97			100%	-		
		Construction of RCC Drain with footpath Starting from Janata Bank more (near Kazi Para) to Mouchak Mour (ch.0m-72m) under Rajbari Pourashava		0.072	918,495.68		960,492.10			100%	-		
1	PKG Total(UGIIP-III-I / RAJB / DR / 01 / 2014):	4	-	1.649	62,600,934.40	Md. Mizanur Rahaman,Jhinidhah	65,463,239.79	24/6/2015	23/6/2016	100%	-	49,097,429.84	
	UGIIP-III-2/ RAJB/UT+DR /01/2016	Improvement of Road by DBC Starting from Lokosheed Moure to Beri Bandh via advocate Khaleque House. (Ch. 0.00-1195.00m).	1.195	-	7,870,922.76	MAE & DCL (JV), House-22, Road-12,Nikunja, Khikhet, Dhaka	7,882,197.30	09-04-17	09-04-18	60%	712,883.00	18,538,662.46	
		Rehabilitation of Road by DBC Starting from Sanullah House to Eatimkhana Road via Sweeper colony. (ch:0.00-745.00m)	0.745	-	2,936,256.00		2,940,208.53			0%	72,979.00		
		Rehabilitation & widening Beradanga 1 no Road by DBC starting from Hospital road to end of poura boundary .(ch: 0.00-905.00m) including Foothpath (Ch: 40.00-360.00m)	0.905	-	6,882,809.56		6,891,944.34			35%	71,904.00		
		Re-Construction & widening of Kazi Samsuddin road by DBC Starting from Hospital road to Alom House Via Kazikanda Mosque. (ch:0.00-380.00)	0.380	-	2,849,606.43		2,853,986.53			90%	485,160.48		
		Improvement of Singer Road by DBC Starting from Singer More to Kustia Road Via H/O Holy Datta.(ch: 0.00-415.00m). Connecting-1 from Singer road to Musa repoter House.(ch: 0.00-251.00m). Connecting-2 from Singer road to H/O Alam via Samsu justice (ch: 0.00-150.00m)& Construction of RCC Road Starting from Vadu Shaha House to Musa repoter House.(ch: 0.00-100.00m)	0.916	-	3,595,978.03		3,600,812.62			50%	84,806.40		
		Rehabilitation & wdnig of BCISIC Anu Chairman House road by DBC Starting from Notun Bazar to End of pourashava boundry. (Ch. 0.00-640.00m).	0.640	-	2,870,413.81		2,874,281.09			60%	73,920.00		
		Rehabilitation of road by DBC Starting from Moni shop to Rail line via Hanif House. (Ch. 0.00-829.00m).	0.829	-	4,270,969.54		4,276,689.12			0%	83,597.00		
		Rehabilitation of Collegepara main Road by DBC Starting from RSK school More to Tatultola road. (Ch. 0.00-830.00m).	0.830	-	4,899,537.91		4,906,071.35			60%	74,659.00		
		Construction of Amjad Banker House road by CC Starting from Collegepara road to Tatultola road, (Ch. 0.00-628.00m).	0.628	-	6,078,318.62		6,086,595.06			30%	222,902.40		
		Rehabilitation & widening of Road by DBC Starting from Easin Kosai House to Babu Kareer House Road via Akkas Ali Miah Vaor bari .(ch: 0.00- 428.00m)	0.428	-	1,569,139.14		1,571,247.46			0%	36,019.00		
		Rehabilitation & widening of Baradanga Taltala Road by DBC Starting from Bebadanga 1no road Taltala Moure to End of Pourashava boundary. (ch:0.00-480.00)	0.480	-	1,896,384.71		1,898,981.54			95%	80,699.00		
		Improvement of road by DBC Starting from Binodpur main road near Kanon Soroni via police fari road. (ch:0.00-552.00m)	0.552	-	1,579,892.10		1,582,012.51			0%	34,473.60		
		Rehabilitation of road by DBC Starting from Akter Master House to Palpara road via AC Habibur Rahman House. (ch:0.00-593.00m)	0.593	-	2,272,260.52		2,275,322.73			0%	59,136.00		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of Road by DBC Starting from Sajahan Councilor House to Embankment Road via Razar Bari Primary School. (ch:0.00-1215.00m)	1.215	-	5,819,879.00		5,827,706.36			0%	139,440.00		
		Rehabilitation of Beradanga 2no road by DBC Starting from Hospital road to Beradanga 1no road at Taltala road mour. CH : 0.00-645.00m	0.645	-	1,773,263.86		1,775,755.92			90%	124,051.00		
		Rehabilitation of Road by DBC Starting from Palash filling station to Hosnabad Union connecting road .(ch:0.00-496.00 m).	0.496	-	2,169,822.21		2,172,735.84			50%	48,451.00		
		Rehabilitation of Horitola road by DBC Starting from Public Helth more to Kustia High way via kaharpara road (ch:0.00-834.00m)	0.834	-	3,094,278.93		3,098,444.84			55%	77,414.40		
		Construction of RCC road strating from Sohld Nabi House to XEN Shrif Shaheb House via Jibon Basu House. (Ch. 0.00-463.00m)	0.463	-	5,050,873.25		5,058,138.12			15%	480,194.00		
		Rehabilitation of road by DBC Starting from Bhabanipur main road to Mridha College via Afsar councilor brick field. (ch:0.000-1040 m)	1.040	-	5,145,768.65		5,152,654.37			20%	96,633.60		
		Rehabilitation of Road by DBC Starting from New Colony Mure to Collegepara Road. ch:0.00-240.00m	0.240	-	1,407,307.93		1,409,183.74			0%	20,832.00		
		Rehabilitation of Road by DBC Starting from Bhabanipur Graveyard to Dry ice factory bridge. (Ch. 0.00-549.00m).	0.549	-	1,856,102.44		1,858,631.10			0%	69,082.00		
		Rehabilitation of Nekbar Master House road by DBC from Tetul Tala main road tol Embankment road. (Ch. 0.00-416.00m).	0.416	-	1,475,084.80		1,477,084.32			0%	47,242.00		
		Rehabilitation of Aftab master house road by DBC Starting from 3 no. Beradanga road near mosque to 1 no. Beradanga road.ch:0.000-466.00)	0.466	-	1,930,397.84		1,932,979.39			50%	35,051.52		
		Construction of Road by CC Starting from Kolil shopkeeper House to Poran Paglar House (pond side), . (Ch. 0.00-250.00m).	0.250	-	2,369,621.62		2,372,734.04			0%	-		
		Construction of Road by CC Starting from Madhob Laxmikol Mosque to End of Pourashava boundary. (Ch. 0.00-363.00m).	0.363	-	3,024,016.03		3,027,987.97			90%	-		
		Rehabilitation of Road by DBC Starting from 2no Beradanga Road Near Golam Dous House to Rezaul House Via Chowdhury Para. (Ch. 0.00-259.00m).	0.259	-	657,706.13		658,607.78			15%	28,761.60		
		Rehabilitation of Road by DBC Starting from Bank Para mour to End of Pourashava. (ch:0.00-653.00m)	0.653	-	4,522,479.11		4,528,503.61			0%	64,243.00		
		Construction of Road by CC Starting from Kamona Building to Kahharpara Road Near Nasir House to Abdus Sattar house.(ch:0.00-280.00m)	0.280	-	2,285,555.40		2,288,557.40			90%	-		
		Improvement of Kahar Para road by DBC Starting from Public Health more to Emdad Chairman House near more to kustia Helipad connecting road. (Ch. 0.00-498.00m).	0.498	-	2,021,482.13		2,024,195.89			80%	44,621.00		
	sub-total (road):	29	17.788	0.00	94,176,128.46	-	94,304,250.89	09-04-17	09-04-18	36%	3,369,156.00	18,538,662.46	
		Construction of RCC drain at Beradanga 1 no Road Starting from Aftab Master house road to Tal Tala road (ch: 725.00-905.00m)	-	0.18	1,375,016.23		1,376,822.27			50%	-		
		Construction of RCC Drain Starting from Rajbari Faridpur Highway Road Near Fire Service Side to Kaharpara Road Via Kuddus House. Ch:200.00-491.00m)	-	0.291	3,087,097.39		3,091,152.19			50%	-		
	sub-total (Drain):	2	0	0.471	4,462,113.62	0	4,467,974.46	09-04-17	09-04-18	50%	-	-	
1	UGIIP-III-2/ RAJB/UT+DR /01/2016	31	17.788	0.471	98,638,242.08	MAE &DCL (IV),House-22,Road-12,Nikunja, Khikhet, Dhaka	98,772,225.35	09-04-17	09-04-18	36%	3,369,156.00	18,538,662.46	
	UGIIP-III-2/ RAJB / UT+DR / 02/ 2016	Rehabilitation of Kamal Master House road by DBC from Tetul Tala main road to Dhunchi Silimpur road. (Ch. 0.00-346.00m).	0.346	-	1,501,226.90	Haider & Co-Rafiq Construction Co. (Pvt) Ltd., 18/1, Naypaltan, Dhaka	1,537,631.80	23/03/2017	23-03-2018	0%	36,086.00	63,632,837.85	
		Improvement of road by DBC Starting from west side of Puddar Pukur chala Morzina House to Beribadh. (ch:0.000-410.00)	0.410	-	1,339,377.45		1,326,481.19			0%	91,392.00		
		Rehabilitation of Road by DBC Munsli House (Sirajul Commissioner) road Starting from Adv Khalaque House road to Palpara road. (ch:0.00-365.00m)	0.365	-	1,086,661.93		1,113,430.99			50%	43,747.00		
		Improvement of road by DBC Starting from Kazikanda Mosque to Doc. Latif House Road. ch:0.00-885.00m	0.885	-	3,540,219.51		3,542,897.47			90%	166,252.00		
		Rehabilitation of Bazar Pathsala school side road by DBC Starting from Goder Bazar main road to new colony road. (Ch. 0.00-455.00m).	0.455	-	1,808,944.25		1,852,243.11			90%	19,488.00		
		Construction of RCC Road starting from charlaxmipur road by DBC (Babur Pukur) to Baliakandi Road via Refuzi Para. (Ch. 0.00-440.00m).	0.440	-	3,338,446.69		3,349,271.01			95%	139,776.00		
		Rehabilitation of (i) Somir House road by DBC Starting from Tatul Tala road to Mona House near at Silimpur school (Ch. 0.00-432.00m). (ii) Rehabilitation & Construction of Papon House & Sanju House road by CC (Ch. 0.00-125.00m & Ch 0.00- 30.00m)	0.587	-	3,232,783.03		3,310,894.49			0%	65,722.00		
		Rehabilitation of road by DBC at Cumer par from Lokshed road to Union connecting road (ch:0.00- 380.00m)	0.380	-	827,877.55		847,482.41			0%	-		
		Rehabilitation of RCC Road at Jute Market Road Starting from Kazi Plaza to Vajoncala. (ch:0.00- 196.00m)	0.196	-	1,646,046.61		1,685,570.65			50%	22,982.00		
		Rehabilitation of road by DBC starting from Vocational mour to Singa road. (ch:0.00-1260.00m)	1.260	-	4,447,547.34		4,555,972.25			90%	131,040.00		
		Rehabilitation of Horitola Road Starting from Kustia road to Kaharpara Road, ch:0.00-453.00m	0.453	-	1,501,454.00		1,538,133.22			95%	47,443.00		
		Rehabilitation of Bhabanipur Mukhtijodha road by DBC Starting from Bhabanipur main road to Kustia road (ch:0.00-960 m)	0.960	-	4,156,756.76		4,257,273.85			90%	87,897.60		
		Construction of RCC Road Starting from Collegepara road to New colony Graveyard. (Ch. 0.00-214.00m).	0.214	-	1,125,128.70		1,888,822.95			90%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of Lake Para RCC Road Starting from Goder Bazar main road to Tatul Tala road. Connecting road-A (Ch. 0.00-42.00m), Connecting road-B (Ch. 0.00-50.00m), Connecting road-C (Ch. 0.00-238.00m), Connecting road-D (Ch. 0.00-67.00m)	0.397	-	6,564,099.20		6,260,794.80			80%	939,750.00		
		Construction of RCC Road Starting from Engg. Abu Sama House to Kolil kosai House via Afzal Kosai House. (Ch. 0.00-185.00m).	0.185	-	1,239,212.93		1,197,898.44			95%	144,748.00		
		Rehabilitationof road by DBC Starting from Sonakandor Moulovi Ghat Road Near Yousuf House to Station Ghat Road.(ch:0.00-222.00m)	0.222	-	913,336.77		935,608.28			0%	27,148.80		
		a) Rehabilitation of Mondol Para road by DBC Starting from Hospital Road to Mondol Para (ch:0.00-393.00m) b) Islam Commissioner House Road Staring from Mondol Para road to commissioner House (ch:0.00-82.00m) . c) Sonali Songho Road Starting from sonali songho road to Mondol Para (ch:0.00-90.00m)	0.565	-	2,396,921.03		2,455,162.16			75%	62,496.00		
		Improvement of Labu Poultry road by DBC starting from BCSIC main road to Anu Chairman House. (ch:0.00-388.00m)	0.388	-	2,763,025.59		2,821,239.48			75%	14,784.00		
		Construction of RCC Road Starting from Tazer Shop to Char Bagmara Primary school Kustia High way road. (Ch. 0.00-393.00m),	0.393	-	3,273,064.78		3,350,573.79			90%	-		
		Rehabilitation of College road by DBC Starting from Bata more to RSK school. (Ch. 0.00-450.00m).	0.450	-	1,529,813.63		1,566,040.94			90%	-		
		Construction of RCC Road to the East of 28 Colony Pond side, Under Rajbari Pourashava, Rajbari. (Ch. 0.00-288.00m).	0.288	-	2,447,454.65		2,384,987.44			0%	246,692.00		
		Rehabilitation of Road by DBC Starting from Allah Newaj Khairu Academy to Minuddin Kazi house.(ch:0.00-533.00m)	0.533	-	2,202,935.03		2,256,674.71			90%	66,394.00		
		Rehabilitation of road by DBC Starting from Rajbari Saw Mill to Jungle road. (ch:0.00-560.00)	0.560	-	1,426,565.69		1,461,875.70			15%	64,512.00		
		Rehabilitation of Baradanga 1no & 2no connecting road Starting from Baradanga 1no road near prymary school to Baradanga 2no road. (ch:0.00-115.00)	0.115	-	436,135.95		446,635.90			90%	7,258.00		
		Rehabilitation of road by DBC & Construction of RCC Road Starting from Singa Road to Mollah Bari Mosque Via Rahim Mollah house Via Dr. Iqbal House.(ch:0.00-740.00m)	0.740	-	5,811,651.01		5,949,275.94			90%	-		
		Rehabilitation of road by DBC Starting from Rajbari Faridpur Highway Road Near All Gazzali to BRDB Office.(ch:0.00-390.00m)	0.390	-	1,234,792.04		1,265,274.24			90%	52,416.00		
		Rehabilitation of Road by CC Starting from Rajbari Faridpur Highway Road Near Fire Service Side to Kaharpara Road Via Kuddus House. ch:0.00-270.00m	0.270	-	1,673,491.14		1,713,120.86			0%	-		
		Rehabilitation of Road by CC Starting from 2No Baradanga Road Near Raton House to Alim House. (Ch. 0.00-95.00m)	0.095	-	552,348.00		565,428.08			0%	-		
		Construction of RCC road Starting from Kustia High way road west side of sosan to Baliakandi road via Nobab Majed mistry House. (Ch. 0.00-706.00m),	0.706	-	5,536,355.06		5,639,437.45			90%	57,406.00		
		Construction of RCC Starting from Tetultala Road to Majed Shop Via Arban Commisionar house. (ch:0.00-288.00m)	0.288	-	2,320,924.90		2,375,886.41			90%	-		
		Construction of RCC road Starting from Singar Road to Jalil House.(ch:0.00-160.00m)	0.160	-	1,357,996.17		1,390,154.70			85%	-		
		Construction of RCC Road Starting from Rajbari Sadar POLICE Station Back Side to Chambers & Commerce Office.(ch:0.00-450.00m)	0.450	-	4,247,723.01		4,348,312.77			70%	-		
		Construction of RCC Road Starting from Pit Tala Road to Kazi Kanda Mosque Via Touhid Counsilor house ,(Part-A-ch:0.00-152.00m & Part-B-ch:0.00-391.00m & Connecting -1-ch:0.00-120.00m & Connecting-2-ch:0.00-120.00m)	0.783	-	5,077,272.26		5,197,506.46			90%	-		
		Construction of RCC Road Starting from Part-A) All In All Tailors Razzak house to Haru Mollah house,(ch:0.00-134.00m) ,Part-B) Dr. Sohikul House to Khaleq house Via Ata house (ch:0.00-154.00m)	0.288	-	2,194,229.22		2,106,516.30			90%	286,124.00		
		Construction of RCC Road Starting from Halipad to adv. Bokkor House. (Ch. 0.00-240.00m).	0.240	-	2,085,020.48		2,134,395.57			0%	-		
		Construction of RCC Road At Notun Bazar Internal Road Starting from Baliakandi Highway Road to Bcsic Road Via Kushtia Highway Road ,Under Rajbari Pourashava,Rajbari. (Part-1-ch:0.00-161.00m & Part-2-ch:0.00-156.00m & Part-3 ch:0.00-314.00m) Ward no-07.	0.631	-	5,303,814.59		4,960,319.90			95%	960,943.20		
		Construction of RCC Road Starting from Kaharpara adv. Amdadul House near Road (Ch. 0.00-320.00m).	0.320	-	2,734,005.39		2,798,749.01			95%	-		
	sub-total (road):	37	16.408	0.00	95,594,659.24	0.00	96,387,974.72	00-01-00	00-01-00	63%	3,782,497.60	63,632,837.85	
		Construction of RCC Drain Starting from 2No Baradanga Road Near Raton House to Alim House. (Ch. 0.00-95.00m)	-	0.095	1,125,676.35		1,152,333.34			90%	-		
		Construction of RCC Drain Starting from Kazikanda Kazi Samsuddin Road to Shamim house.(Ch:0.00-98.00m).	-	0.098	1,582,963.85		1,620,449.81			90%	-		
		Construction of RCC Drain Starting from Kazikanda Kazi Samsuddin Road to Lat Pintu house.(Ch:0.00-103.00m).	-	0.103	1,659,507.87		1,698,806.45			90%	-		
	sub-total (Drain):	3	0.00	0.296	4,368,148.07	0.00	4,471,589.60			90%	-	-	
1	UGIIP-III-2/ RAJB / UT+DR / 02/ 2016	40	16.408	0.296	99,962,807.31	Haider & Co-Rafiq Construction Co. (Pvt) Ltd., 18/1, Naypaltan, Dhaka	100,859,564.32	23/03/2017	00-01-00	64%	3,782,497.60	63,632,837.85	
					113								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	SWM	Sub-Component: 01 (Sanitary Landfill)									-		
	UGIIP-III-2/ RAJB / SWM+SN/ 01/ 2017	Construction of sanitary landfill(19793 m2).			21,676,579.40		0.01			0%	-		
		Construction of 1 no Land fill gate .			54,295.86		-			0%	-		
		Construction of 612m landfill fence.			678,326.01		-			0%	-		
		Construction 1 no Dump truck cleaning facility.			869,212.37		-			0%	-		
		Installation of 1 no tube well.			71,906.94		-			0%	-		
		Construction of 01 no control building.			2,437,621.30		-			0%	-		
		Environmental mitigation enhancement works.			490,000.00		-			0%	-		
	Sub-Total (SLS):	7	0	0	26,277,941.88	0	0.01			0%	0	-	
	Sanitation	Sub-Component: 02 (Public Toilet)			-		-				-		
		Construction of 01 no public toilet (bazar arot shed).			1,745,198.18		-			0%	-		
		Construction of 01 no public toilet (near railway station side kulipotty).			1,745,198.18		-			0%	-		
		Construction of 01 no public toilet (near sreepur bazar side).			1,745,198.18		-			0%	-		
		Construction of 01 no public toilet (near bazar somoboy market side).			1,745,198.18		-			0%	-		
		Construction of 01 no public toilet (near vajon chala patkhola bazar morr).			1,745,198.18		-			0%	-		
		Construction of 01 no public toilet (near godar bazar ghat side).			1,745,198.18		-			0%	-		
	Sub-Total (PTI):	6	0	0	10,471,189.08	0	0			0%	0	-	
		Sub-Component: 03 (Fecal Sludge Treatment Plant)			-		-				-		
		Construction of 06 nos FSTP (screening chamber).			297,819.56		-			0%	-		
		Construction of 03 nos FSTP (planted drying bed).			6,856,339.79		-			0%	-		
		Construction of 01 no FSTP (settler and anaerobic filter).			695,831.91		-			0%	-		
		Construction of 01 no FSTP (polishing pond).			533,180.64		-			0%	-		
	Sub-Total (FSTP):	4	0	0	8,383,171.90	0	0			0%	0	-	
1	Pkg.total(UGIIP-III-2/ RAJB / SWM+SN/ 01/ 2017)	17	0	0	45,132,302.86	0	0.01			0%	0	-	
	UGIIP-III-2/RAJB/WS/01/2017	Supply and Installation of 2,570 nr. Domestic Water Meter (13 mm dia.= 270 nr.,20mm dia=2150 nr. and 25mm dia=150 nr.)			18,331,418.00	M/S N&C-LR(IV),5,Shantibagh,Dhaka	16,472,195.99			0%	-		
	Pkg.total:GIIP-III-2/RAJB/WS/01/2017	1	0	0	18,331,418.00	M/S N&C-LR(IV),5,Shantibagh,Dhaka	16472195.99			0%	0	0	
	Pourashava Total=	108	46.270	2.416	389,330,636.76	0	350,175,567.08			67%	10,531,446.60	188,391,514.97	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Magura.

Pourashava Code : 112.

	26. Magura												
	UGIIP-III-I/MAGU/UT+DR/01/2014	Rehabilitation of M.R. Road Vaina more to Chowrangi more. (Ch. 0+0 m to 0+728 m)	0.728	-	8,519,747.00	Islam Trading Corporation	8,746,926.65	16/07/2015	15/07/2016	100%	-	54,944,281.76	
		Rehabilitation of Ator Ali road from Dhaka road to Natun Bazar via Chowrangi. (Ch. 0+0 m to 1+680 m)	1.680	-	12,996,508.00		13,343,060.80			100%	-		
		Rehabilitation of road from PTI school to house of book supply. (Ch. 0+0 m to 0+410 m)	0.410	-	876,764.00		900,142.97			100%	-		
		Rehabilitation of Gorstan Rd from Vainamor to Mirparamor (Ch. 0+0 m to 1+500 m)	1.500	-	5,001,213.06		5,134,570.76			100%	-		
		Rehabilitation of road from Collage Mosque to house of Mortuza Sir by DBC / RCC (Ch. 0+0 m to 0+658 m)	0.658	-	4,396,924.00		4,514,168.29			100%	-		
		Rehabilitation of road from Kutcha bazar mor to H / of Sakawat com at Molla para. (Ch. 0+0 m to 0+750 m & Ch. 0+0 m to 0+142m)	0.892	-	2,819,105.00		2,894,276.63			100%	-		
		Rehabilitation of road from Simulia Dhal to Roygram Battala. (Ch. 0+0 m to 2+060 m)	2.060	-	2,256,431.00		2,316,598.89			100%	-		
		Rehabilitation of Puraton Bazar Road (RCC). (Ch. 0+0 m to 0+191 m & Ch. 0+0 m to 0+050 m)	0.241	-	1,905,341.00		1,956,147.05			100%	-		
		Rehabilitation of road from house of Santos Dutta to Registry office mor via JTC road by RCC. (Ch. 0+0 m to 0+380 m)	0.380	-	1,690,724.00		1,735,807.27			100%	-		
		Rehabilitation of road from Posu hospital to JamrulTala (Ch. 0+0 m to 0+116 m and Ch. 0+0 m to 0+244 m)	0.360	-	888,771.00		912,470.14			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of road of Maternity road (from Magura Thana to Maternity Hospital). Ch. 0+0 m to 0+260 m.	0.260	-	1,050,882.02		1,079,965.85			100%	39,827.00		
		Construction of Roygram Karikor Para road from Jessore- Magura road by DBC including 02 nos RCC box culvert (Ch. 0+0 m to 1+000 m)	1.000	-	5,814,947.49		5,970,003.47			100%	-		
		Re-Construction of road from Molla para Mosque to Beltala by RCC. (Ch. 0+0 m to 0+422 m & Ch. 0+0 m to 0+218 m)	0.640	-	5,237,373.84		5,386,693.03			100%	362,431.00		
		Re-Construction of road from Parla west para mosque to end of BRAC boundry by RCC. (Ch. 0+0 m to 0+800 m)	0.800	-	7,411,409.39		7,609,035.14			100%	-		
	Sub-total (Road):	14	11.609	-	60,866,140.80		62,499,866.96			100%	402,258.00	54,944,281.76	
		Drain from Vaina more to Chowrangi more both Side (Ch. 0+0 m to 1+220 m)	-	1.220	12,829,017.48		13,187,768.42			100%	624,946.00		
	Sub-total (Drain):	1	-	1.220	12,829,017.48	0.00	13,187,768.42			100%	624,946.00	-	
1	PKG Total;(UGIIP-III-I / MAGU / UT+DR / 01 / 2014)	15	11.609	1.220	73,695,158.28	Islam Trading Corporation	75,687,635.38	16/07/2015	15/07/2016	100%	1,027,204.00	54,944,281.76	
	UGIIP-III-I/ MAGU / DR / 01 / 2014	Construction of RCC Drain from HaziShaheb road to Karikor para. (Ch. 0+0 m to 1+240 m)	-	1.240	11,026,675.36	MAR& MAE (JVCA)	11,594,471.17	16/07/2015	16/07/2016	100%	1,442,933.14	29,245,838.38	
		Construction of RCC Drain from H/O Monnu Sir to H/O Huda Shaheb. (Ch. 0+0 m to 0+400 m)	-	0.400	3,656,842.00		3,826,095.00			100%	60,196.00		
		Construction of RCC Drain from along Ator Ali Road from Dhaka Road to Natun Bazar Via Chowrongi. (Ch. 0+0 m to 1+340 m)	-	1.340	13,325,469.00		13,936,559.51			100%	94,953.00		
		Construction of RCC Drain from Zilla Para Adv. Mohon house to Keshob More & Kiron house. (Length = 95 + 425 + 218 = 738 m)	-	0.738	5,724,514.00		5,996,192.61			100%	241,937.00		
		Construction of RCC Drain from Hospital Para H/O Nannu Sharif to Magura Thana via Town club. (Ch. 0+0 m to 0+400 m)	-	0.400	3,653,013.00		3,821,855.46			100%	55,009.00		
		Construction of RCC Drain from Moulovi's Garraze to H /O Gazi Commissioner. (Ch. 0+0 m to 0+790 m)	-	0.790	9,222,816.00		9,642,771.15			100%	-		
		Construction of RCC Drain from Parmanduali Bepari Para Grostan to Nabagonga River. (Ch. 0+0 m to 0+920 m)	-	0.920	9,713,032.21		10,159,471.53			100%	91,414.00		
1	PKG Tota(UGIIP-III-I/ MAGU / DR / 01 / 2014):	9	-	5.828	56,322,361.57	MAR& MAE (JVCA)	58,977,416.42	16/07/2015	16/07/2016	100%	1,986,442.14	29,245,838.38	
1	UGIIP-III-2/ MAGU/UT+DR /01/2016	Rehabilitation & Improvement of Wazaid Ali Road by DBC (from PART=A: Magura-Jhenidha road near H/O Moniruzzaman to H/O Saleak, Ch.0+000 to Ch.2+350, PART-B= Link Road at Ch.0+135 Near Soliman Hassary to near H/O Soriful Islam, Ch. 0+000 to Ch.0+330, PART-C= Near Abalpur Gov. Primary School, Ch.0+000 to Ch.0+060, PART-D=Link road From Wazed Ali road near Water Pump House to Abalpur Mosque, Ch.0+000 to Ch0+100)	2.840	-	12,003,706.70	M/s Paradise Traders, Terokhatda, Santebag, 1 no Lane, Rajshahi	11,983,657.64	12-02-17	12-02-18	100%	348,423.08	65,630,234.65	
		Rehabilitation & Improvement of Abalpur Purbopara Road by DBC (from PART=A: Wazed Ali road near H/O Sadoruddin Khondokar to H/O Soleman Hachery via H/O Moshier Rahman Ch.0+000 to Ch.0+965, PART=B: Link road, at Ch.0+330, near H/O Liton to S/O Sapon vai H/O Altab Hossen, Ch.0+000 to Ch.0+515, & PART=C: Link road, near H/O Altab Hossen to H/O Motiar, Ch.0+000 to Ch.0+292)	1.772	-	6,637,787.55		6,626,795.63			100%	134,283.52		
		Improvement of Abalpur Charpara Road by DBC (from PART=A: Wazad Ali road near H/O Emaroth to Abalpur Moddhoy para Eidgha, Ch.0+000 to Ch.1+390, PART-B= Link Road at Ch.0+300 near Charpara Madrasa road, Ch.0+000 to Ch. 0+300)	1.690	-	10,535,374.28		10,518,247.37			100%	16,432.64		
		Rehabilitation & Improvement of Defulia- Napithpara Road by DBC (From PART=A: near Mozid Molla Rice Mills to near H/O Samser, Ch.0+000 to Ch.1+020, PART-B= Link Road at Ch.0+737 near H/O Azaher Shakh to H/O Barik Khan, Ch.0+000 to Ch.0+230)	1.250	-	5,051,416.75		5,042,953.39			100%	162,821.12		
		Rehabilitation of Sajara Road (from Magura- Jhenidha road Sajara Dhal to Power Gride, Ch.0+000 to Ch.1+411	1.415	-	5,387,870.87		5,378,874.02			100%	155,043.84		
		Improvement & Rehabilitation of Chotofalia Road by DBC (PART=A: from near H/O Kawser to near Chotofalia School Gate, Ch. 0+000 to Ch. 0+835, PART=B: Link road Near Choto falia School to Dafulia Kushbaria road near H/O Abdul Mozid, Ch.0+000 to Ch.0+390, PART-C= Link road Near Choto falia School to Dafulia Kushbaria road near H/O Nurul Islam, Ch.0+000 to Ch.0+420)	1.645	-	8,849,101.41		8,834,513.22			100%	138,611.20		
		Improvement of Kadirabad Road by DBC (from PART=A: Pathra more to Sattopur Union road near H/O Anil, Ch.0+000 to Ch.0+475, PART=B: Link road at Ch.0+375 near H/O Surjo to End of Pourashava , Ch0+000 to Ch.0+100).	0.575	-	3,422,927.05		3,416,911.97			100%	282,936.47		
		Rehabilitation of Road by DBC from Magura-Jhenaidha road near H/O Mohor Ali to CARE road near H/O Sulakha via Siddik More, Ch. 0+000 to Ch. 1+055)	1.055	-	3,278,661.74		3,273,201.20			100%	85,550.08		
		Rehabilitation of Doarpar road by DBC (from PART=A: Magura-Sreepur road near Sonali Bank to Magura-Sreepur road near Doarpar Mosque via Doarpar Girza, Ch.0+000 to Ch.0+720, PART=B: Link road, Gourportti road near Sonali Bank to Rashed Salim road Sarak, Ch.0+000 to Ch.0+115, PART=C: Link road, at Ch. +440 near H/O Kazi Samim to near H/O Azizul, Ch.0+000 to Ch.0+102.	0.937	-	3,395,783.14		3,390,271.36			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of road by R.C.C (from PART=A: CARE road near S/O Rama Saha to Brick field of Baki Imam, Ch.0+000 to Ch.0+590 & PART=B: Link road at Ch.0+420, near H/O Sabur Khan to near H/O Adv. Kallol, Ch.0+000 to Ch.0+181),	0.771	-	6,128,080.41		6,117,434.95			100%	430,535.16		
		Improvement of Road by DBC from Magura- Sreepur Moulovi Bazar near H/O Sabbir Master to near H/O Lalmia, Ch.0+000 to Ch.1+100)	1.100	-	5,900,173.60		5,890,253.93			100%	211,291.14		
		Rehabilitation & Construction of Road by DBC & RCC (from PART=A: Nautmondor to Magura Sreepur road near Amtola Mosque, Ch. 0+000 to Ch. 0+415 & PART= B: Link road, near H/O Enseruddin to Nutmondor road near H/O Deno, Ch.0+000 to Ch.0+340) at Niznanduali. In Ward No-07). Total Length=755.00m at Niznanduali. In Ward No-07. Magura Pourashava, Magura.	0.755	-	4,398,850.48		4,391,580.29			100%	80,281.60		
		Improvement of Road by DBC (from PART=A: Magura-Tangakhali road near Hazari More to Sheikhpara Mosque, Ch.0+000 to Ch.0+420, PART=B: Link road,near H/O Humam Police to near H/O Aktar, Ch.0+000 to Ch.0+288, PART=C:Link road, near H/O Sohid Mistry to near H/O Modhu Biswas, Ch.0+000 to Ch.0+075, PART=D:Link road, near H/O Dr. Binooy to near S/O Millon, Ch.0+000 to Ch.0+045)	0.828	-	3,780,433.21		3,773,582.44			100%	440,294.40		
	Sub-total(Road)	13	16.633	0.00	78,770,167.19	0.00	78,638,277.41	12-02-17	12-02-18	100%	2,486,504.25	65,630,234.65	
		Construction of RCC drain from Hazari more near Shop of Millon to Seikhpara Musque at Boubazar Niznanduali, (Ch.0+000 to Ch.0+261)	-	0.261	2,537,969.02		2,533,849.58			100%	-		
	Sub-total(drain)	1	0	0.261	2,537,969.02	0	2,533,849.58	00-01-00	00-01-00	100%	-	-	
1	UGIIP-III-2/ MAGU/UT+DR /01/2016	14	16.633	0.261	81,308,136.21	M/s Paradise Traders, Terokhatda, Santebag,1 no Lane, Rajshahi	81,172,126.99	12-02-17	12-02-18	100%	2,486,504.25	65,630,234.65	
2	UGIIP-III-2/ MAGU /UT+DR / 02 / 2016	Improvement of Moad Baria- Babur Hat Road by DBC from PART=A: Naran Khali Bridge to Atharokhada near H/O Siddique, Ch.0+000 to Ch.1+580, PART=B: Link road at Ch.0+820, near H/O Abul Hossen to Azahar Losker, Ch.0+000 to Ch.0+460).	2.04	-	10,058,073.54	SH-MI JV,Boro Bazar, Chuadanga	10,025,999.99	14/02/2017	14/02/2018	94%	1,476,773.76	58,267,922.88	
		Improvement of road Niznanduali Purbo para road by RCC (from PART=A: Magura-Tangakhali road near Boubazar to Majhepara Mondir, Ch.0+000 to Ch.0+300 & PART=B- Link road at Ch.0+160 , near Agragami Sporting Club towards River ghat via Monowar Biswas, Ch.0+000 to Ch.0+301	0.601	-	4,263,678.76		4,251,735.02			96%	31,736.32		
		Rehabilitation of road by DBC from PART=A: Molla para mosque to Bitti para more, Ch.0+000 to Ch.0+571 & (A-1) from house Dr. Nantu to house of Manna via Munshi Para Idghah, Ch.0+000 to Ch.0+355, and Construction of Road (b) Molla para mosque to house of Tarek Munshi via house of Nantu Khan, Ch.0+000 to Ch.0+362 (C) From house of Maha Munshi to house of Photo Mollah, Ch.0+000 to Ch.0+119 (d) From House of Rahman Member to behind Bepari para Gorstan, Ch.0+000 to Ch.0+205, e) Munsil Para Gorstan road, Ch.0+000 to Ch.0+200 at Parnanduali.	1.812	-	8,516,218.25		8,491,557.33			95%	352,770.53		
		Rehabilitation of road by DBC from (a) Bepari para mosque to Biswas para mosque via house of councilor Mr.Abdul Kader Goni MOHON (Ch. 0+000 to Ch. 0+595). Link road (b) Ch. 0+000-0+115m,	0.710	-	1,442,022.09		1,438,012.43			96%	-		
		Re-habilitation of road DBC from PART=A: Bepari para Godown of MAZED MOLLA to Munshipara house of MURAD MUNSHI via BOUBAZAR and puraton kheyha ghat (Ch. 0+000 to Ch. 0+962) & PART=B: from BOU BAZAR to Bitti para more (Ch.0+000-0+372)	1.334	-	2,659,942.61		2,652,546.43			95%	-		
		Rehabilitation of Road by DBC from Parla- Saddoya Road from Chaulia Bus Stand More to Parla Purb Para Mosque via Nangta Babar Ashram and nearby the H/O Daud Biswas (Ch.0.0 to 2120.0 m) with a link Road at Ch.1550.0 m, starting from the Goalkhali More to Magura - Narail Highway (Ch. 0.0 to Ch. 349.0 m).	2469.000	-	11,960,878.86		11,923,623.59			96%	1,437,507.66		
		Improvement of Road by RCC starting from the front of H/O Salam Master to the Mollah para Mosque via shop of Harun (Ch.0.00 to 503.0 m) with Link Road - 1 at Ch.160.00 m, starting from the H/O. Olier Rahaman to the Gorosthan Road (Ch. 0.00 t o Ch.0+135.0 m, Link Road - 2 at Ch.217.0 m, starting from the shop of Siraj to Biman Tower Office (Ch. 0.0 to 84.0 m) Link Road-3 at Ch.438m from nearby the H/O lub Ali to nearby the H/O Kazol Molla(Ch. 0.0 to 55.0 m)	0.777	-	6,757,076.86		6,737,821.54			95%	167,855.03		
		Construction of Mollapara Road by R.C.C (from PART=A: Gorstan road near H/O Roise Shekh to Mollapara road near H/O Tazrul via near H/O Mukti, Ch.0+000 to Ch.0+306, PART=B: Link road at Ch.0+ 065 near H/O Ahmmmed Hossein to near H/O Mukht, Ch.0+000 to Ch.0+225, PART=C, Link road at Ch.0+151 toward near H/O Liton , Ch.0+000 to Ch.0+040,)	0.571	-	4,497,265.06		4,483,926.68			98%	299,713.80		
		Improvement of Kukna Road by DBC (from PART=A: Kukna road near H/O Pritos to near H/O Siraz Chairman, Ch.0+000 to Ch.1+450, PART=B: Link road, near Kukna Uttarpara Mosque, Ch.0+000 to Ch.0+015, PART=C: Link road, near H/O Aziz to near H/O Azahar, Ch.0+000 to Ch.0+065),	1.530	-	8,052,026.37		8,027,730.42			83%	685,704.43		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of West Stadiumpara RCC Road (from PART=A: near H/O Ebadot to Asia Mohila College road via near H/O Delowar Sir, Ch.0+000 to Ch.0+720, PART=B: Link Road towards near H/O Eng. Abdur Rahim, Ch.0+000 to Ch.0+150 & PART=C: Link Road towards near H/O Tahazzat, Ch.0+000 to Ch.0+075)	0.945	-	7,349,323.31		7,328,019.52			95%	312,314.79		
		Re-habilitation & Improvement of Vitasair- Ghoramara road by DBC (from PART=A: Magura-Jessore Road near Vitasair Dal to end of Pourashava near Perfect School, Ch. 0+00 m to Ch. 2+572, PART=B: Link road: Vitsir Primary School to Magura-Jessore road near S/O Jahangir Ch. 0+00 m to Ch. 0+610 , PART=C: Link road: near H/O Awal to near H/O Abdur Rouf, Ch. 0+00 m to Ch. 0+211).	3.393	-	16,477,853.66		16,427,676.38			94%	1,567,772.64		
	Sub-total(Road)	11	16.182	0.00	82,034,359.37	0.00	81,788,649.35	00-01-00	00-01-00	94%	6,332,148.96	58,267,922.88	
		Construction of RCC drain from H/O Akbar to existing Drain (Ch.0+000 to Ch.0+117) at Niznanduali		0.117	785,754.83		783,569.98			98%	-		
	Sub-total(Drain)	1	0	0.117	785,754.83	0	783,569.98	00-01-00	00-01-00	98%	-	-	
1	UGIIP-III-2/ MAGU /UT+DR / 02 / 2016	12	16.182	0.117	82,820,114.20	SH-MI JV,Boro Bazar, Chuadanga	82,572,219.33	14/02/2017	14/02/2018	94%	6,332,148.96	58,267,922.88	
3	UGIIP-III-2/ MAGU /UT+DR / 03 / 2016	Rehabilitation of Laxmikandor road by DBC (from PART= A: Magura-Dhaka road near S/O Amoresh to Magura -Dhaka road near S/O Aslam, Ch.0+000 to Ch.1+260 & , PART=B: Link road at Ch.0+430 near H/O Apan to near H/O Komoles, Ch.0+000 to Ch0+150)	1.410	-	5,043,967.32	MSA&MJB JV, Jibon Nagar, Chuadanga	5,031,020.95	14-02-2017	14-02-2018	98%	134,848.00	49,357,132.34	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of connecting Roads by DBC starting from Nut Mondir Road to Magura - Sreepur Road (RHD Road) at different Chainages, Part (A): From near by the H/O Shunil to near by H/O Pachu (Ch.0.0 to Ch.310.0 m) Part B : From near by the H/O Poritosh to near H/O Jenna via A.N.Sommiloni Girls School , (Ch. 0.0 to Ch. 385.0 m) & Part C : From nearby the H/O Liton to nearby H/O Rashed Sheikh (Ch.0.0 to Ch. 466.0 m)	1.161	-	5,992,900.58		5,976,495.56			97%	569,447.44		
		Rehabilitation of Borunaital road by DBC (from PART= A: Magura-Dhaka road near Bus-Terminal to Magura -Mohammadpur road near H/O Salam Member, Ch.0+000 to Ch.0+740 & , PART=B: Link road at Ch.0+150 near H/O Habibur Rahman to Mohammadpur road near Vashani Sreeti Sangha, Ch.0+000 to Ch0+850)	1.590	-	5,595,512.87		5,581,166.39			96%	143,377.92		
		Re-hbilitation & Construction of Collage para road by DBC & RCC (PART=A: near H/O AKBAR CHAIRMAN to Hazi Abdul Hamid road near Govt.Library, Ch. 0+000 to 0+467 & PART=B: Link Road, near H/O AKKAS ALI to near H/O MANNU Sir.Ch. 0+000 to 0+292)	0.759	-	3,966,357.81		3,955,432.56			96%	403,968.49		
		Improvement of College Para road (Part:A : Kesob more to Collegepara near H/O Kalam via nearby H/O. Chandu Comissioner, ch.0+000 to Ch.0+500, Part: B Link road, nearby Abu Bakkar to nearby H/O. Mozid Nayeb, ch.0+000 to Ch.0+185, Part: C : Kesob more to Habibur Rahman road to H/o. Mahabub Sir, ch.0+000 to Ch.0+443 & Part: D : Mahabub Sir to near H/O. Boloram,ch.0+000 to Ch.0+355,	1.483	-	7,805,225.53		7,785,453.40			94%	104,034.60		
		Rehabilitation & Improvement of Road from PART-A: Magura-Jhenidha road near H/O Azgar Ali to Wazad Ali road near H/O Foru Biswas, Ch.0+000 to Ch.0+840, PART-B= Link Road at Ch.0+135 Near H/O Mozahar to near H/O Nazrul, Ch. 0+000 to Ch.0+195)	1.035	-	4,399,838.46		4,388,419.70			95%	167,901.44		
		Rehabilitation of Abalpur Khondokarpara Road by DBC from Wazed ali road near Mirer Battola to near H/O Solaman Khondokar Ch.0+000 to Ch.0+715	0.715	-	2,716,362.71		2,709,405.33			94%	66,734.08		
		Rehabilitation of Road from Mirar Battola to Darua Bridge , Ch0+000 to Ch.0+571).	0.571	-	1,256,473.65		1,253,332.63			96%	-		
		Construction of Dori Magura Kalkalia para road by RCC (from Shibrampur road near H/O Babul Shakh to near H/O Sattik Master, Ch.0+000 to Ch.0+210, PART=B, Link road at Ch.0+120 near H/O Gourango Saha to CARE road near H/O Sorap, Ch.0+000 to Ch.0+210, PART=C, CARE road near Santoz Datter Ambagan to Shibrampur road near H/O Prokash, Ch.0+000 to Ch.0+330 & PART=D, Link Road at Ch.0+240 near H/O Deven Biswas towards near H/O Biren Nayeb, Ch.0+000 to Ch.0+060)	0.810	-	6,286,880.08		6,270,064.90			95%	439,541.76		
		Improvement of Road by DBC (from PART-A= Magura-Sreepur road near H/O Emdadul to near H/O Hakim Biswas, Ch.0+000 to Ch.0+410 & ,PART=B:Link road near H/O Zahidul to Future School , Ch. 0+000 to Ch. 0+300)at Niznanduali.	0.710	-	3,765,764.64		3,755,643.05			94%	283,080.44		
		Rehabilitation & Construction of Tati Para Road Part A : Starting from Abu Ishaq Road near shop of Salauddin Moulavi to Norail Road near H/O Arad Mollah, Ch. 0.0 to Ch.165.0 m with link Road Part B : Starting from Ch. 55.0 m nrarby the H/O Dr. Sakir to Norail Road near the H/O Salam, Ch.0.0 to Ch.240.0 m, Part C : By link starting from the Ch.210.0 m of part B to Tati Para RCC Road, Ch.0.0 to Ch.160.0 m, Part D: By link from Ch. 20.0 m of Part C to Tanti Para RCC Road near H/O Ratan, Ch. 0.0 to Ch. 130.0 m, Part E : By link from Ch. 42.0 m of part-C near Tanti Para Mosque to Norail Road, Ch. 0.0 to Ch. 40.0 m	0.735	-	5,358,073.99		5,344,195.01			95%	193,804.80		
		Improvement of Khalkul Para Road by Bituminous Dense Carpeting from Moulavir Garraage to nearby the H/O Satter Miah (Ch. 0.0 to Ch. 0+ 661.0 m) with link Road - 1 at Ch. 223.0 m (Ch0.0 to Ch.292.0 m), link Road 1(1) at Ch. 25.0 m (Ch. 0.0 to Ch.415.0 m), Link Road 1(2) at Ch.320.0 m (Ch. 0.0 + 151.0 m), Link Road - 2 with Beltola Road at Ch.285.0 m (Ch.0.0 to Ch. 0+ 176.0 m)	1.695	-	12,399,576.87		12,368,067.41			95%	204,859.20		
		Rehabilitation & Construction of Vaina Santibag Road by DBC & RCC (From PART=A: Magura -Jessore road near near H/O Nazrul to Gorstan road near H/O Abu-Zel Via Shakhpara Jame Mosque, Ch.0+000 to Ch.1+255, PART=B: Link road Ch.0+420 to Near H/O Serzent Mosiur, Ch.0+000 to Ch.0+100, PART=C: Link road, near H/O Kamal Sheikh to Sheikhpara Baitus Salahen Jame Mosque, Ch.0+000 to Ch.0+325, PART=D: Link road, near H/O Eshak to H/O Awal, Ch.0+000 to Ch.0+050),	1.730	-	10,839,310.93		10,811,810.16			93%	161,566.72		
	Sub-total(Road):	13	14.404	0.00	75,426,245.44	0.00	75,230,507.05	00-01-00	00-01-00	95%	2,873,164.89	49,357,132.34	
		Concrtuction of RCC drain from Bus-Tereminal to Box Culvert of 3 No Halot at Parnanduali (Ch.0+000 to Ch.0+480)	-	0.480	5,103,269.60		5,090,238.94			95%	109,266.08		
	Sub-total(Drain)	1	0	0.480	5,103,269.60	0	5,090,238.94	00-01-00	00-01-00	95%	109,266.08	-	
1	UGIIP-III-2/ MAGU /UT+DR / 03 / 2016	14	14.404	0.480	80,529,515.04	0	80,320,745.98	14-02-2017	14-02-2018	95%	2,982,430.97	49,357,132.34	
		Municipal Facilities											
4	UGIIP-III-2/ MAGU /MF / 01 / 2017	1. Construction of 4 nos Public Toilet.	-		5,974,768.12	PTSL MAITREE(PVT) LTD &M/s JAKAULLAH & BROTHERS JV, Jibon Nagor, Chuadanga	6,241,189.38	21-03-18	21-03-19	6%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		2. Construction of 2 nos Cooking Area.	-		2,042,485.02		2,133,561.60			6%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		3. Construction of 2 nos Cottage.	-		4,489,456.64		4,689,646.28			6%	-		
		4. Construction of 4 nos Food Corner.	-		2,184,863.08		2,282,288.45			6%	-		
		5. Construction of 2 nos Food Corner & Ticket Counter.	-		845,176.18		882,863.48			6%	-		
		6. Construction of 2 nos Shop.	-		1,315,131.68		1,373,774.80			6%	-		
		7. Construction of 2 nos Park Toilet.	-		2,104,954.28		2,198,816.43			6%	-		
		8. Construction of 8 nos Ticket Counter.	-		3,582,160.72		3,741,893.07			6%	-		
		9. Construction of 2 nos Sitting Space.	-		1,234,875.98		1,289,940.41			6%	-		
		10. Construction of 542 m Boundary Wall.	-		6,294,980.77		6,575,680.65			6%	-		
		11. Construction of 1200m internal Drain & Connecting Drain.	-		8,468,830.13		8,846,464.26			6%	-		
		12. Supply and Installation of 350m. distribution Pipeline.	-		441,658.43		461,352.45			6%	-		
		13. Construction of 300 m Bridge Approach Road.	-		13,688,548.28		14,298,935.19			6%	-		
		14. Construction of 25.0m. RCC Girder Bridge. 25.00m			58,661,694.07		61,277,481.34			6%	-		
		15. Construction of 3047 m. Walkway at (A) Landscaping Area (L=606 m.), (B) By the Side of Syed Ator Ali Sarak from Dhaka Road to Chawrangī Morr (L=1114 m.), © By the Side of Road from Chawrangī Morr to Keshob morr .(L=300m), (D) By the Side of Road from Chowrangī morr to 01 no primary school (L=344m), (E) By the Side of Road from Notun bazar Gulpatti Drain.(L=120m), (F) By the Side of Road from Infront of Shadhona to Madrasa via Women's college (L=274m), (G) By the Side of Road Infront of Registry office to the River bank (L=175m), (H) By the Side of Road from Jelapara road (Keshobe more to Faruque house) (L=135m), (I) Improvement of Road from Magura -Sreepur road to Christan mission. (L=102m).	-		18,717,071.40		19,551,685.50			6%	-		
		16. Construction of 2 nos Under Ground Water Reservoir.	-		1,394,597.20		1,456,783.77			6%	-		
		17. Construction of 2 nos Carparking Area.	-		1,147,096.46		-			6%	-		
		18. Construction of 2 nos Play Ground Area.	-		843,564.72		2,079,426.88			6%	-		
		19. Construction of 2 nos Entrence.	-		2,549,591.28		2,663,280.26			6%	-		
		20. Supplying & Installation of Deference Park Riders & Fountain.	-		25,480,646.50		26,616,855.60			6%	-		
		21. Construction of 1 no Generator Room.	-		554,541.51		579,269.11			6%	-		
		22. Construction of 1 no Sub-Station Room.	-		554,541.51		579,269.11			6%	-		
		23. Beautification & Environmental Enhancement Works including Environmental Management activities.	-		1,641,969.68		1,715,186.85			6%	-		
		24. Electrical Works.	-		17,928,488.67		18,727,939.03			6%	-		
1	Pkg.total:UGIIP-III-2/ MAGU /MF / 01 / 2017	24	0.00	0.00	182,141,692.31	PTSL MAITREE(PVT) LTD &M/s JAKAULLAH & BROTHERS JV, Jibon Nagor, Chuadanga	190,263,583.92	21-03-18	21-03-19	6%	-	-	
6	Pourashava Total =	88	58.853	7.906	556,816,977.61		568,993,728.02			68%	14,814,730.32	257,445,410.01	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Benapole.

Pourashava Code : 105.

	27. Benapole.	Lot-01(UT+DR) Part:A- Road					-				-		
	UGIIP-III-1 / BENA / UT+MF / 01 / 2015(Lot-01 &02)	Rehabilitation & Widening of Road including footpath from Jessore-Kolkata Road toward Bahadurpur UP Road by DBC. (Ch. 0.00- 1490.00m).	1.490	-	10,509,692.69	MSA-NB (JVCA), Kobi Sukanto Sarak, ParkPara, Jhenaidah	11,247,693.47	15/02/2015	15-02-2016	100%	60,901.12	76,929,368.64	
		Improvement of Abdul karim Sarak from Jessore-Kalkata road to Talsari road via Dighirpar by CC. (Ch. 0.00 - 593.00m). & Cross Drain at ch. 560.00m	0.593	-	7,689,529.79		8,241,833.51			100%	221,272.63		
		Rehabilitation & Widening of Durgapur Road from Jessore-Kalkata Road toward Narayanpur Tripurapara road by DBC(Ch. 0.00 -1775m) & Connecting road by CC at Main road ch. 423.00 to Khalpar.(Ch. 0.00 -166.00m) & Box Culvert at ch. 128.00m	1.941	-	10,704,096.54		11,458,030.11			100%	94,707.20		
		Improvement of road Part-A: from Jessore-Kolkata road near Kagospukur Iftedaie Madrasa to Talsari road Raj-Bari. (Ch. 0.00-885.00) & Part-B: Connecting road at Part-A ch. 350.00 toward Kagospukur P. School road by CC.(Ch. 0.00. 245.00m).	1.130	-	12,873,259.83		13,776,535.88			100%	64,618.46		
		Improvement of Benapole Kaborsthan road from Existing BC road up to Kele-Kanda Mosque by CC.(Ch.400.00-1270.00m)	0.870	-	8,370,695.88		8,970,855.27			100%	225,556.80		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of Connecting Road from Namazgram Road to Gazipur Kaborsthan Road by CC. (Ch. 0.00 -370.00m) & Box Culvert at ch. 220.00m.	0.370	-	7,409,002.26		7,941,938.66			100%	224,396.48		
		Improvement of Choto -Anchara Mondir road from Existing BC road to Bi-Pass road (H/O-Kalu) by CC.(Ch. 570.00-1104.00m) & Cross drain at ch. 1100.00m .	0.534	-	4,892,244.84		5,265,378.79			100%	452,258.24		
		Improvement of road Part-A: from Daulatpur road (H/O-Ishak) to End of Poura Boundary Moniruzzaman Gena's house by CC.(Ch. 0.00-315.00m) & Connecting road Part-B: from Main road ch. 184.00m to Bi-Pass road by CC.(Ch. 0.00-80.00m)	0.395	-	3,612,556.06		3,878,157.14			100%	191,723.28		
		Improvement of Connecting road from Jessore-Kolkata road Ka Tower to Gaipur Kaborsthan road by CC (Ch. 0.00-182.00m)	0.182	-	1,692,437.00		1,816,317.87			100%	81,943.68		
	Total-Lot-01(UT)	9	7.505	0.00	67,753,514.89		72,596,740.69	15/02/2015	15-02-2016	100%	1,617,377.89	76,929,368.64	
		Lot-01(UT+DR) Part:B- Drain	-	-	-		-						
		Construction of RCC Drain with footpath from Jessore-Kalkata Road toward Narayanpur Tripurapara road. (Ch. 0.00 -800.00) & Connecting Drain Main Drain ch. 423.00m to Khal. (Ch. 0.00 -166.00m)	-	0.966	11,276,657.07		12,065,165.80	15/02/2015	15-02-2016	100%	-		
	Total-Lot-01(DR)	1	0	0.966	11,276,657.07		12,065,165.80	15/02/2015	15-02-2016	100%	-	-	
	Sub-Total(Lot-01(UT+DR))	10	7.505	0.966	79,030,171.96	MSA-NB (JVCA), Kobi Sukanto Sarak, Park Para, Jhenaidah	84,661,906.49	15/02/2015	15-02-2016	100%	1,617,377.89	76,929,368.64	
		Lot-02(UT+MF) Part:A- Road	-	-	-		-				-		
	UGIIP-III-I / BENA / UT+MF / 01 / 2015(Lot-01 &02)	Improvement of road from Sadipur Eidgah (Primary School) to Mostaba's house by CC at Sadipur (Ch. 0.00-590.00m).	0.590	-	5,369,292.75	MLT-MKMR (JVCA), Modon Mohonpara, Jhenaidah	5,805,637.38	15/02/2016	15-02-2016	100%	870,979.00	90,785,151.41	
		Improvement of road in front of Benapole Community Center from Land Port Residential Road to Jessore-Kolkata road by DBC. (Ch. 0.00-332.00m) & Cross Drain at Ch. 20.00m.	0.332	-	1,108,616.53		1,199,997.29			100%	198,242.24		
		Improvement of Existing BFS road from Baharbar Rail Line (H/O-Insun Monshi) to Bi-Pass road by CC. (Ch. 0.00-490.00m). & Corss Drain at ch. 480.00m	0.490	-	6,266,174.02		6,714,042.42			100%	138,902.06		
		Improvement of Pourashava Dumping Ground Road from Kagospukur -Goira Road to Jessore-Kolkata road by DBC (Ch. 0.00-1500.00m) & connecting road from Poura Dumping Ground road to Dumping ground (ch.0.00-150.00m)	1.650	-	6,837,218.33		7,361,530.04			100%	661,092.32		
		Improvement of Connecting Road from Durgapur Road to Poura Bhaban Road by CC.(Ch. 0.00-147.00m)& Box Culvert at ch. 60.00m.	0.147	-	4,666,481.73		4,992,780.70			100%	-		
		Improvement of road from Durgapur road toward Bahadurpur U.P.Road by CC . (Ch 0.00-500.00m)	0.500	-	4,424,093.77		4,756,919.20			100%	335,724.48		
		Improvement of road from Durgapur road toward Roghunathpur Road by CC. (Ch 0.00-480.00)	0.480	-	4,252,121.55		4,563,871.42			100%	206,290.00		
		Improvement of Connecting Road from Choto-Anchara Putkhali Road to Boro-Anchara Daulatpur Road Near Boro-Anchara Madrasa by BC. (Ch. 0.00-760.00m). & Cross Drain at Ch. 360.00m.	0.760	-	4,153,219.65		4,454,868.16			100%	160,729.80		
	Total-Lot-02(UT)	8	4.949	-	37,077,218.33		39,849,646.61	15/02/2016	15-02-2016	100%	2,571,959.90	90,785,151.41	
		Lot-02(UT+MF) Part:B- MF	-	-	-		-						
		Construction of 4 (Four) Storied Community Center Building of Benapole Pourashava.	-	-	55,841,955.21	0	59,746,646.88	15/02/2016	15-02-2016	100%	-		
	Total-Lot-02(MF)	1	0	0	55,841,955.21	0	59,746,646.88	15/02/2016	15-02-2016	100%	-	-	
	Total-Lot-02(UT+MF)	9	4.949	0	92,919,173.54		99,596,293.49	15/02/2016	15-02-2016	100%	2,571,959.90	90,785,151.41	
1	UGIIP-III-I / BENA / UT+MF / 01 / 2015	19	12.454	0.966	171,949,345.50	MLT-MKMR (JVCA), Modon Mohonpara, Jhenaidah	184,258,199.98	15/02/2016	15-02-2016	100%	4,189,337.79	167,714,520.05	
		part-A- Road:		-	-		-				-		
	UGIIP-III-2/BENA/UT+DR /01/2016	Improvement of Poura slaughter House road from Namazgram Road (H/O- Rafiq) toward's Roghunathpur road by DBC (ch. 0+00 to 1+500km.)	1.500	-	22,354,479.14	MLT-MKMR (JVCA), Modon Mohonpara, Jhenaidah	20,252,932.26	15/03/2017	15-03-2018	80%	985,295.15	86,346,887.00	
		Improvement of connect road from Narayanpur (H/O Biswas) to Benapole slaughter House road by DBC (ch. 0+00 to 1+050km) & cross drain at ch.400.00m & 605.00m.	1.050	-	6,520,191.11		5,919,267.83			80%	153,661.26		
		Improvement of Putkhali road from Jessore Kalkata road toward's Putkhali road by DBC (.ch. 0+00 to 00+225.00km).	0.225	-	2,462,066.39		2,240,378.39			80%	-		
		Improvement of connect road from Poura Bhaban road (H/O Habil) to Benapole kaborstan road by CC. at (ch. 0+00 to 0+435.00km).	0.435	-	3,102,723.24		2,788,959.75			95%	381,933.33		
		Rehabilitation & widening of road from Jessore-Kolkata road to connect Roghunathpur road via Sadipur astana by DBC(ch.0+00 to 1+950.00km).	1.950	-	6,613,102.08		5,993,376.33			80%	269,570.56		
		Improvement of road from Sadipur club toward's Roghunathpur via Primary School & Motiar's House by DBC (ch.0+00 to 1+500km).	1.500	-	4,758,322.94		4,286,767.27			80%	478,773.12		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Improvement of connect road from Boro Anchra East Para road (H/O Dr. Haider) to Mathpara road (H/O Israil Sarder) by CC (Ch. 0+00 to 0+385.00m). & cross drain ch.250.00m. & 350.00m.	0.385	-	4,345,714.47		3,924,495.40			95%	332,343.48		
		Improvement of road from Kagospukur Rajbari road towards Kagospukur Primary School road by DBC. (ch.0.00 to 1+600.00km) cross drain at ch.320.00m, 690.00m & 710.00m.	1.600	-	8,908,427.61		8,069,147.13			85%	412,619.20		
		Improvement of Road from Namazgram Road to Namazgram Colony by CC (ch.0.00-480.00m).	0.480	-	3,595,814.23		3,222,671.25			95%	548,310.80		
		Improvement of Khedapara road from Kagospukur Primary school (Puja Mondop) to Bhuztala road by CC (ch. 00.00-1+000km). & cross-Drain at (ch.205.00m, 312.00m, 517.00m, 722.00m & 911.00m).	1.000	-	9,472,679.23		8,601,511.94			95%	202,502.50		
		Improvement of road from Poura slaughter House road to Pechor Baour Kali Mondir/Sashan Ghat by CC (ch.0+00 to 0+360.00km). Including 35m Retaining wall & Ghat.	0.360	-	4,645,868.42		4,227,547.74			85%	-		
		Improvement of connecting road from Durgapur road to Bahadurpur road by CC (ch.500.00-865.00m), and cross drain at ch.570.00m & ch.725.00m.	0.365	-	6,002,834.11		5,456,153.44			95%	68,600.00		
		Improvement of connecting road from Kagospukur Rajbari road (Rajbari more) to Kagospukur North Para main road by CC (ch.0.00-800.00m) & Cross drain at (ch.390.00m, 640.00m, 710.00m).	0.800	-	8,470,052.02		7,704,092.61			95%	36,691.20		
		Improvement of connecting road from Jessore Kolkata road to Kagospukur khedapara road by DBC (ch.0.00 to 0+465.00km) & Cross drain at (ch.440.00m).	0.465	-	2,755,453.54		2,507,348.54			80%	-		
		Improvement of road from Bahadurpur road (Azgors Shop) towards Narayanpur community clinic by CC (ch.0.00 to 0+450.00km) & cross drain at (ch.192.00m, ch.350.00m).	0.450	-	4,877,311.76		4,424,386.05			95%	152,880.00		
		Improvement of connecting road from Narayanpur road (H/O Akher) to Narayanpur community clinic road by CC (ch.0.00 to 0+430.00km) & cross drain at (ch.175.00m, ch.250.00m).	0.430	-	4,298,517.03		3,911,472.37			95%	-		
	Sub-total:Road	16	12.995	-	103,183,557.32	-	93,530,508.28	00-01-00	00-01-00	88%	4,023,180.60	86,346,887.00	
		Part-B-drain:	-	-	-		-				-		
		Construction of RCC drain with footpath at the south side of Jessore-kolkata road from Sadipur road to checkpost. ch.0.00-90.00m(bothside) & ch.90.00-290.00m.	-	0.380	4,125,090.74		3,753,661.63			15%	-		
	Sub-Total(Drain)	1	0	0.380	4,125,090.74	0	3,753,661.63	0	0	0.15	0	0	
1	UGIIP-III-2/BENA/UT+DR /01/2016	17	12.995	0.380	107,308,648.06	MLT-MKMR (JVCA), Modon Mohonpara, Jhenaidah	97,284,169.91	15/03/2017	15-03-2018	85%	4,023,180.60	86,346,887.00	
		Part-A:Road	-	-	-		-				-		
	UGIIP-III-2/BENA/UT+DR /02/ 2016	Improvement of Connect Road from BI-Pass Road to Rail Line Road Via Joshna councilor House by CC (ch.0+00 to 00+520km) & Cross Drain at ch.255.00m.	0.520	-	5,391,246.06	Liton & Nishid JV,Modon Mohon Para, Jhenaidah	5,731,300.44	16/03/2017	16-03-2018	98%	902,471.80	101,289,267.00	
		Improvement of Jessore-Kolkata road(Both side widening) from Parjatan Motel to Benapole Check post by CC (ch.0.00 to 2+520.00km)	2.520	-	66,885,496.67		70,499,371.08			95%	-		
		Improvement of road from Poura Bhaban road (H/O Nurul) to Benapole Koborstan road (H/O Nawab Ali) by CC (ch.0.00 to 0+424.00km)	0.424	-	2,571,915.39		2,721,466.36			98%	195,970.20		
	Sub-total:Road	3	3.464	-	74,848,658.12	-	78,952,137.88	00-01-00	00-01-00	97%	1,098,442.00	101,289,267.00	
		Part-B: Drain	-	-	-		-				-		
		Construction of RCC drain with footpath at the both side of Goira road from Jessore-Kolkata road to Kagospukur bazar rail crossing. ch.0.00-120.00m(L/S) & ch.0.00-157.00m(R/S) and cross drain at ch.120.00m.	-	0.277	3,282,494.11		3,459,849.77			95%	-		
		Construction of RCC drain from Poura Bhaban road (H/O Nurul) to Benapole Koborstan road (H/O Nawab Ali) (ch.0.00 to 0+424.00km)	-	0.424	6,279,895.16		6,619,202.69			98%	-		
	Sub-Total(Drain)	2	-	0.701	9,562,389.27	-	10,079,052.46	00-01-00	00-01-00	97%	-	-	
		Part-C: Municipal facilities	-	-	-		-				-		
		Improvement & Installation of Street Lighting works from Jessore-Kolkata road to ward Bhadurpur UP. Road (Ch. 0.00-1 + 970.00m).	-	-	7,875,099.50		8,300,597.13			98%	-		
		Improvement & Installation of Street Lighting at the side of Durgapur Road from Jessore-Kolkata road toward Narayanpur Tripurapara road (Ch. 0.00-1 + 775.00km).	-	-	7,253,295.60		7,645,196.69			98%	-		
		Improvement & Installation of Street Lighting works from Jessore-Kolkata road (Benapole Customs House) toward Putkhali road (Ch.0.00-500.00m).	-	-	2,153,509.59		2,269,865.36			98%	-		
		Improvement & Installation of Street Lighting works from Jessore-Kolkata road (Cheek post) toward daulatpur road (Ch.0.00-500.00m).	-	-	2,153,509.59		2,269,865.36			98%	-		
		Improvement & Installation of Street Lighting works from Jessore-Kolkata road (Kagospukur Bazar) toward Kagospukur Primary road (Ch.0.00-500.00m).	-	-	2,153,509.59		2,269,865.36			98%	-		
		Improvement & Installation of Street lighting works from Jessore-Kolkata road (Check post) towards Sadipur road (ch.0.00-500.00)	-	-	2,153,509.59		2,269,865.36			95%	-		
	Sub-Total-C:(MF)	6	-	-	23,742,433.46	-	25,025,255.25	00-01-00	00-01-00	98%	-	-	
1	UGIIP-III-2/BENA/UT+DR /02/ 2016	11	3.464	0.701	108,233,480.85	-	114,056,445.59	16/03/2017	16-03-2018	97%	1,098,442.00	101,289,267.00	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-2/BENA/SWM+SN /01/ 2017	Construction of 1 Nr. Sanitary Landfill(15425m2) & Construction 1 nr. Faecal Sludge Treatment Plant in Benapole Pourashava under Jessore District.			-	Nishit Bosu, Kanchan nagar, Jhenaidah	-			0%	-		
		Sub-Component-01: Sanitary Landfill			-		-			0%	-		
		a)Construction of 15425 Sqm Sanitary Landfill.			17,312,703.65		19,025,513.57			0%	-		
		b)Construction of 01 number Landfill Gate.			204,071.80		224,261.38			0%	-		
		c)Construction of 831.06 meter Landfill Fence.			1,725,160.45		1,895,836.97			0%	-		
		d)Construction of 01 number Dump Truck Cleaning Facility.			926,204.42		1,017,837.26			0%	-		
		e)Installation of 01 number Tube Well.			57,376.97		63,053.49			0%	-		
		f)Construction of Conservancy Worker and Equipments Room.			1,851,938.85		2,035,158.02			0%	-		
		g)Construction of 01 number Waste Segregation and Equipment Facility.			2,196,085.73		2,413,352.63			0%	-		
		h)Environmental Mitigation Enhancement Works.			490,000.00		538,477.52			0%	-		
	Sub-Total(SLF)	1	0.00	0.00	24763541.87	0.00	27213490.83			0%	0.00	0.00	
		Sub-Component-02: Fecal Sludge Treatment Plant			-		-			0%	-		
		a)Construction of 06 numbers Screening Chamber.			278,762.96		306,342.01			0%	-		
		b)Construction of 03 numbers Planted Drying Bed.			6,728,289.86		7,393,944.51			0%	-		
		c)Construction of 01 number Settler and Anaerobic Filter.			690,678.34		759,009.71			0%	-		
		d)Construction of 01 number Polishing Pond.			540,344.19		593,802.44			0%	-		
	Sub-Total(FSTP)	1			8238075.35		9053098.671			0%	0	0	
	pkg.total:UGIIP-III-2/BENA/SWM+SN /01/ 2017	2	0.00	0.00	33,001,617.22	-	36,266,589.50	-	-	0%	-	0.00	
	Pourashava Total=	49	28.913	2.047	420,413,091.63		431,865,404.98			88%	9,310,960.39	355,350,674.05	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Jessore.

Pourashava Code : 98.

	28. Jessore.	Part-A: Road									-		
	UGIIP-III-2/JESS/UT+DR /01/ 2016	Rehabilitation & widening of East Barandipara main road by DBC & CC from Jessore-Dhaka road to End of Poura area near Barandipara Lichutala Bridge. Ch.0+400 to Ch.1+100m, & Connecting Road at Ch.0+200 East Barandipara main road via Bow-Baazaz to Jessore-Dhaka road. Ch. 0+000 to Ch.0+370 m	1.070	-	9,593,015.00	Ms Ziaul Traders & Md. Shamim Ahsan (JV), South Toothpara, Cross road-2, Khulna	9,575,111.23	25/04/2017	25/04/2017/ext. 24-09-2018	60%	477,738.00	47,762,212.02	
		Improvement of East Barandipara Graveyard road by lane by CC from near by proposed Eidgah to Mondir via H/O Fasihur Rahman, Ch.0+000 to Ch.0+210m	0.210	-	1,571,677.00		1,568,624.08			100%	145,573.00		
		(a) Rehabilitation & widening of West Barandipara main road by DBC from Jessore-Dhaka road to R.N road, Ch.0+0+00 to Ch.0+780m, (b) Connecting Road -01 by DBC Nathpara Mondir road from West Barandipara main road to khalldhar road, Ch.0+0+000 to Ch.0+230m, (c) Connecting Road -02 Kadam-Tala road by CC from West Barandipara main road to Jessore-Dhaka road, Ch.0+000 to Ch.0+221m & (d) Connecting Road -03 Nikaripara road by CC from West Barandipara main road to Khaldhar road ,Ch.0+0+000 to Ch.0+235m	1.466	-	13,495,041.00		13,470,853.06			55%	110,513.00		
		Improvement & widening of Khaldhar road by DBC from HMM road near Ice-Factory to R.N road near Sugercan Bazar, Ch.0+0+000 to Ch.0+540m & 01 no. cross drain at Ch. 316m on Khaldhar road.	0.540	-	5,507,064.00		5,497,163.83			55%	61,719.00		
		Rehabilitation & widening by CC road at HMM road from Khaldhar road near Ice-Factory to East Bazaar neat Foot Bridge. Ch.0+000 to Ch.0+360m	0.360	-	6,202,285.00		6,191,211.76			100%	26,342.00		
		Improvement of Go-Hata road by CC from MK road to Meat Market. Ch.0+000 to Ch.0+135m	0.135	-	1,512,158.00		1,509,267.87			100%	113,523.00		
		Rehabilitation & widening of Chanchra dalmil road by DBC from New-Ramkrishno misson road near BADC Godown to Mujib road, Ch.0+0+000 to Ch.0+650m & 01 no. Box Culvert at Ch. 650m on Mujib road.	0.650	-	6,607,109.00		6,595,275.92			55%	48,922.00		
	Sub-total:Road	7	4.431	-	44,488,349.00	-	44,407,507.73			75%	984,330.00	47,762,212.02	
		Part-B: Drain	-	-	-		-				-		
		Construction of RCC Drain at East Barandipara main road side drain from Jessore-Dhaka road to End of Pourashava near Barandipara Lichutala Bridge. Ch.0+400 to Ch.1+000m (Both side).	-	1.200	12,241,780.00		12,220,016.58			100%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1		Construction of RCC Drain at East Barandipara Amtala road West side from Existing Culvert near Nil-Ganj khal to Existing RCC Drain Ch.0+555 to Ch.0+075m, and Connecting Drain from proposed Eidgah to Mondir via H/O Fasihur Rahman, Ch.0+000 to Ch.0+240m	-	0.720	5,619,213.00		5,609,223.17			100%	-		
		Construction of RCC Drain (Both side) from West Barandipara main road to Jessore-Dhaka road near Kadam tala Mosque, Ch.0+000 to Ch.0+221m	-	0.442	4,089,950.00		4,082,678.89			100%	-		
		Construction of RCC Drain from Khaldhar road near Ice-Factory to East Bazaar neat Foot Bridge. Ch.0+000 to Ch.0+360m(R/S) & Ch.0+000 to Ch.0+270m(L/S)	-	0.630	6,040,547.00		6,029,808.12			100%	-		
		Construction of RCC Drain at Go-Hata road from MK road to Meat Market, Ch.0+000 to Ch.0+245m	-	0.245	2,222,810.00		2,218,858.29			100%	-		
		Construction of RCC Drain at Chanchra dalmil road from New-Ramkrishno misson road to Mujib road ,Ch.0+0+000 to Ch.0+650m	-	0.650	13,309,612.00		13,285,950.19			100%	-		
	Sub-Total(Drain)	6	0	3.887	43,523,912.00	0	43,446,535.25			100%	-	-	
1	UGIIP-III-2/JESS/UT+DR /01/ 2016	13	4.431	3.887	88,012,261.00	Ms Ziaul Traders & Md. Shamim Ahsan (JV),South Toothpara,Cross road-2, Khulna	87,854,042.98	25/04/2017	25/04/2017/ext .24-09-2018	87%	984,330.00	47,762,212.02	
		Part-A: Road											
	UGIIP-III-2/JESS/UT+DR /02/ 2016	Rehabilitation of Shostitala Bunopara road by CC from PTI road infront of PTI to Rail-way Station road, Ch.0+000 to Ch.0+400m	0.400	-	3,908,974.00	M/s Shamim Chaklader, 192 Kazipara,Puraton Kashba,Kowtwali, Jessore	3,900,307.90	25-04-2017	25-04-2018	100%	27,597.00	56,779,750.67	
		Rehabilitation of Nil-Ratondhor/Vola Tank road by DBC from Mujib road infront of circute House to Rail road ,Ch.0+000 to Ch.0+510m	0.510	-	5,966,871.00		5,953,649.72			100%	38,886.00		
		Improvement of Ghope Nowapara road By lane by CC from Ghope Nowapara road to Ghope Central road Conneting road, Ch.0+000 to Ch.0+300m	0.300	-	2,035,249.00		2,030,768.53			100%	-		
		Improvement of Gazir-Ghat Graveyard road by CC from Jessore-Jhenidah road near pal-Bari Mosque to Gazir-Ghat road near graveyard, Ch.0+000 to Ch.0+500m	0.500	-	4,462,003.00		4,451,597.53			100%	264,678.00		
		Improvement of Abdul Matin road by CC from Mujib road near Circit house to MSA Karim road near South-East gate of MM college, Ch.0+000 to Ch.0+570m	0.570	-	4,875,658.00		4,864,838.96			100%	38,886.00		
		Improvement of Hazrat Borhan Sha road by lane by CC from Hazrat Borhan Sha road near H/o. Mr. Owadud to H/o. Mr.Shathi, Part-A: Ch.0+000 to Ch.0+050m, Part-B: Ch.0+000 to Ch.0+160m & part-C: Ch.0+000 to Ch.0+225m	0.435	-	2,786,563.00		2,780,104.09			100%	147,392.00		
		Rehabilitation & widening of Tantipara road by DBC from Jessore-Narail road to Jessore-khluna road, Ch.0+000 to Ch.0+640m	0.640	-	7,481,543.00		7,465,006.60			100%	30,106.00		
		Improvement of Raja Barada Kanto road by lane by CC from Raja barada Kanto road near surjer-Hashi Clinic to Chanchra dai-Mill rmain road, Ch.0+000 to Ch.0+145m	0.145	-	1,337,330.00		1,334,385.96			100%	-		
	Sub-total:Road	8	3.500	0.00	32,854,191.00	0.00	32,780,659.29			100%	547,545.00	56,779,750.67	
		Part-B: Drain	-	-	-		-				-		
		Construction of RCC Drain at Shostitala Bunopara road from PTI road infront of PTI to Rail-way Station road. Ch.0+292 to Ch.0+382m(L/S), Ch.0+252 to Ch.0+382m(R/S)	-	0.220	1,477,140.00		1,473,888.17			100%	-		
		Construction of RCC Drain at Ghope Nowapara road from Jail road near Shador Hospital to Jessore-Jhenidah road near Babla Tala, Ch.0+000 to Ch.1+100m(R/S) & Ch.0+125 to Ch.1+030m(L/S)	-	1.935	13,672,190.00		13,642,091.58			100%	-		
		Construction of RCC Drain at Gazir-Ghat road from Jessore-Jhenidah road to Rowshon Ali road, Ch.0+000 to Ch.1+045m	-	1.045	9,060,811.00		9,040,864.23			100%	-		
		Construction of RCC Drain at Rowshon Ali road from Gazir-Ghat road at Ch.0+850 to Jessore-Jhenidah road, Ch.0+000 to Ch.1+050m	-	1.050	8,106,083.00		8,088,238.00			100%	-		
		Construction of RCC Drain at Ch.0+300 to Gazir-Ghat Graveyard road to Gazir-Ghat main road, Ch.0+000 to Ch.0+260m	-	0.260	3,084,344.00		3,077,554.02			100%	-		
		Construction of RCC Drain at Abdul Matin road from Mujib road near Circit house to MSA Karim road near South-East gate of MM college, Ch.0+000 to Ch.0+570m(R/S) & Ch.0+000 to Ch.0+350m	-	0.790	9,747,340.00		9,725,881.88			100%	-		
		Construction of RCC Drain from Hazrat Borhan Sha road near H/o. Mr. Owadud to H/o. Mr.Shathi, Part-A: Ch.0+000 to Ch.0+050m, Part-B: Ch.0+000 to Ch.0+160m & part-C: Ch.0+000 to Ch.0+225m	-	0.435	3,786,338.00		3,777,844.97			100%	71,618.00		
	Sub-Total(Drain)	7	0	5.735	48,934,246.00	0	48,826,362.84			100%	71,618.00	-	
1	UGIIP-III-2/JESS/UT+DR /02/ 2016	15	3.500	5.735	81,788,437.00	M/s Shamim Chaklader, 192 Kazipara,Puraton Kashba,Kowtwali, Jessore	81,607,022.13	25-04-2017	25-04-2018	100%	619,163.00	56,779,750.67	
		Part-A: Road			124								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-2/JESS/UT+DR /03/2016	Rehabilitation & widening of Ghope - Pilu khan road from Mr. Robiul house to Jail road by DBC. (Ch. 0+075 to 0+415)m.	0.34	-	2,208,883.92	M/s Shamim Chaklader, 192 Kazipara, Puraton Kashba, Kowtwali, Jessore	2,310,246.50	08-06-17	08-06-18	0%	30,105.60	42,246,341.73	
		Rehabilitation & widening of Ghope - Nowapara road from Jail road Sadar Hospital morr to Jessore-Jhenaidah road by DBC. (Ch. 0+000 to 1+100)m.	1.1	-	7,397,895.44		7,737,935.00			55%	113,209.60		
		Rehabilitation & widening of Ghoshpara road by DBC. from Jessore-Jhinaidah road to palbar (Ch. 0+000 to 0+970)m. & Connecting road Part-1: Ghosh para road to Jessore-Jhinaidah road (Ch. 0+000 to 0+135)m. & Part-2: Ghosh para Kader morr to Kathal tala. (Ch. 0+000 to 0+420)m.	1.525	-	9,511,005.48		9,948,767.45			55%	158,681.60		
		Rehabilitation & widening of road by DBC. from Muktiyoddha Office morr to Abu tableb road via dimond press (Ch. 0+000 to 0+510)m. & Connecting road Oil Mil road (Ch. 0+000 to 0+260)m.	0.770	-	5,176,946.92		5,414,836.36			55%	77,772.80		
		Rehabilitation & widening of Gazir ghat road by DBC. from Jessore-Jhinaidah road to Rowshan Ali road (Ch. 0+000 to 1+050)m. & Connecting road Gazir-ghat to Rowshan ali road (Ch. 0+000 to 0+350)m.	1.400	-	8,293,223.76		8,675,201.77			60%	144,256.00		
		Rehabilitation & widening of Police line school road by from Shahid Moshirur rahman road to Biman bandar raod by DBC. (Ch. 0+000 to 0+385)m.	0.385	-	3,306,937.04		3,458,350.95			0%	37,632.00		
		Rehabilitation & widening of East Barandi para Shahapara road by DBC. from Fultala morr to Amtala morr (Ch. 0+000 to 0+800)m. & Connecting road Amtala morr to Jessore-Dhaka higway (Ch. 0+000 to 0+500)m.	1.300	-	7,787,939.54		8,146,474.65			55%	131,712.00		
		Rehabilitation & widening of Azimabad Colony road from Piari mohan road to Basepara main road by DBC. (Ch. 0+000 to 0+340)m.	0.340	-	2,064,912.14		2,159,756.90			100%	30,105.60		
		Improvement of TB Clinic road from Rail road to Peari mohan road by CC. (Ch. 0+000 to 0+445)m.	0.445	-	5,421,797.24		5,669,493.70			30%	49,548.80		
		Rehabilitation & widening of Bash potti road from Hazrat Borhan Shah road to Civil court morr by DBC. (Ch. 0+000 to 0+320)m.	0.320	-	6,540,125.80		6,837,598.93			55%	30,732.80		
	Sub-total:Road	10	7.925	-	57,709,667.28	-	60,358,662.21	08-06-17	08-06-18	47%	803,756.80	42,246,341.73	
		Part-B: Drain	-	-	-								
		Construction of RCC drain beside Pilu khan road from Mr. Robiul house to Jail road (Ch. 0+075 to 0+415)m.	-	0.340	2,023,936.00		2,118,473.19			100%	64,288.00		
		Construction of RCC drain beside Muktiyoddha Office morr to Abu tableb road via dimond press. (Ch. 0+150 to 0+510)m. & Connecting Drain Oil Mil road (Ch. 0+000 to 0+360)m.	-	0.720	6,308,952.72		6,595,834.99			100%	27,965.28		
		Construction of RCC drain beside Police line school road from Shahid Moshirur rahman road to Biman bandar raod. (Ch. 0+000 to 0+385)m.	-	0.385	4,771,846.96		4,995,333.94			100%	164,738.00		
		Construction of RCC drain beside East Barandi para Shahapara road from Fultala morr to Amtala morr (Ch. 0+00 to 0+800)m. Connecting Drain Amtala morr to Jessore-Dhaka highway (Ch. 0+000 to 0+600)m.	-	1.400	20,358,388.19		21,298,962.24			100%	417,872.00		
		Construction of RCC drain at north side of Chormara digh road side (Ch. 0+690 to 1+050)m. & Connecting Drain Chormara digh road to rail line. (Ch. 0+000 to 0+315)m.	-	0.675	6,707,068.85		7,010,708.43			100%	-		
		Construction of RCC drain beside Azimabad Colony road Piari mohan road to Basepara main road. (Ch. 0+000 to 0+340)m.	-	0.340	2,613,950.63		2,744,111.87			100%	261,170.00		
	Sub-Total(Drain)	6	0.00	3.860	42,784,143.35	0.00	44,763,424.66	00-01-00	00-01-00	100%	936,033.28	-	
1	UGIIP-III-2/JESS/UT+DR /03/2016	16	7.925	3.860	100,493,810.63	M/s Shamim Chaklader, 192 Kazipara, Puraton Kashba, Kowtwali, Jessore	105,122,086.87	08-06-17	08-06-18	46.30%	1,739,790.08	42,246,341.73	
		Part-A: Road	-	-	-								
	UGIIP-III-2/JESS/UT+DR /04/2016	Rehabilitation & widening of Bamon para road by DBC. Part-A: from Karbala Wapda gaurage morr to Khorki graveyard road (Ch. 0+000 to 0+580)m. & Connecting road from Part-B: stadium road to bym pass road. (Ch. 0+000 to 1+000)m, Part-C: Khorki Graveyard to mosque. (Ch. 0+000 to 0+107)m, Part-D: stadium road. (Ch. 0+000 to 0+125)m, Part-E: East-South side of Karbala road to Karbala Bamon para road. (Ch. 0+000 to 0+250)m.	2.062	-	15,889,038.69	Ms Ziaul Traders & Md. Shamim Ahsan (JV), South Toothpara, Cross road-2, Khulna	16,702,093.77	08-06-17	08-06-18	40%	417,597.60	36,331,218.51	
		Rehabilitation & widening of East-South side of Karbala road Christian Church to Bamon Para road by DBC. (Ch. 0+000 to 0+580)m. & Improvement of Connecting road upto bypass road by CC. (Ch. 0+000 to 0+200)m.	0.780	-	6,755,664.28		7,106,424.80			40%	279,190.24		
		Rehabilitation & widening of Moulana Shah Abdul Karim road from Mujib road to bypass road via MM College and Dhopa para by DBC. (Ch. 0+000 to 1+360)m.	1.360	-	11,947,244.17		12,563,003.48			40%	402,427.20		
		Rehabilitation & widening of Ishak road from Ram Krishno mission Asrom road to Jessore Benapole road by DBC. (Ch. 0+000 to 0+810)m.	0.810	-	8,382,893.60		8,804,745.64			60%	77,772.80		
	Sub-total:Road	4	5.012	0.00	42,974,840.74	0.00	45,176,267.69	08-06-17	08-06-18	45%	1,176,987.84	36,331,218.51	
		Part-B: Drain	-	-	-								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1		Construction of RCC Drain beside Bamon para road Part-A: from Karbala Wapda gaourage morr to Khorki graveyard road side (Ch. 0+250 to 0+580)m. & Connecting Drain from Part-B: stadium road to bym pass road side. (Ch. 0+000 to 1+000)m, Part-C: Khorki Graveyard to mosque. (Ch. 0+000 to 0+107)m, Part-D: stadium road. (Ch. 0+000 to 0+125)m, Part-E: East-South side of Karbala road to Karbala Bamon para road. (Ch. 0+000 to 0+250)m.	-	1.812	15,320,530.07		16,137,707.70			100%	1,068,788.00		
		Construction of RCC drain beside East-South side of Karbala road Christian Church to Bamon Para road (Ch. 0+000 to 0+580)m. & Connecting Drain upto bypass road. (Ch. 0+000 to 0+200)m.	-	0.780	10,436,090.85		10,969,260.00			100%	257,152.00		
		Construction of RCC drain different portion of MSA Karim road from Mujib road to by pass road via MM college and Dhopa para (R/S) (Ch. 0+350 to 0+637)m, (both side) (Ch. 0+637 to 1+120)m. & (L/S) (Ch. 1+160 to 1+360)m.	-	1.453	14,663,601.21		15,415,168.52			100%	409,836.00		
		Construction of RCC drain be side Ishak road from Ram Krishno mission Asrom road to Jessore-Benapole road (Ch. 0+000 to 0+790)m. & Connecting Drain Ishak road by lane from Ishak road to Choton morr via Ex-poura comissionar Nurunnabi house (Ch. 0+000 to 0+390)m.	-	1.180	16,507,566.70		17,337,852.45			100%	144,648.00		
	Sub-Total(Drain)	4	0	5.225	56,927,788.83	0	59,859,988.67	00-01-00	00-01-00	100%	1,880,424.00	-	
1	UGIIP-III-2/JESS/UT+DR /04/2016	8	5.012	5.225	99,902,629.57	Ms Ziaul Traders & Md. Shamim Ahsan (JV), South Toothpara, Cross road-2, Khulna	105,036,256.36	08-06-17	08-06-18	76%	3,057,411.84	36,331,218.51	
		Part-A: Road	-	-	-								
	UGIIP-III-2/JESS/UT+DR /05/2016	Rehabilitation & widening of BB road and by lane Shahid Mosiur rahman road to Dhaka road by DBC. (Ch. 0+000 to 0+550)m.	0.550	-	3,975,724.57	Md. Noor Hossain, Mission Para, Puratan Kashba, Jessore	4,165,866.25	08-06-17	08-06-18	0%	56,448.00	57,112,394.68	
		Rehabilitation & widening Munshi Meherullah road from Civil court morr to Moshior rahman road via Judge court & Registry office by DBC. (Ch. 0+000 to 0+675)m.	0.675	-	8,696,314.86		9,109,652.86			60%	68,992.00		
		Rehabilitation & widening of MM Ali road from Civil court morr to Chitra cinema hall morr by DBC. (Ch. 0+000 to 0+535)m.	0.535	-	9,203,035.74		9,639,411.03			60%	50,803.20		
		Rehabilitation & widening of Bash potti road from Hazrat Borhan Shah road to Civil court morr by DBC. (Ch. 0+000 to 0+300)m.	0.300	-	2,924,409.61		3,063,466.94			50%	24,460.80		
		Rehabilitation & widening of Gurudas Babu lane from Vola tank road to MM Ali road by DBC. (Ch. 0+000-0+350)m.	0.350	-	3,901,982.31		4,087,487.20			55%	31,861.76		
		Rehabilitation & widening of Tulatal road from Mujib road to New Ram Krishno misson Asrome road via Station Madrasa by DBC. (Ch. 0+000 to 0+550)m.	0.550	-	3,864,834.09		4,049,509.99			0%	51,430.40		
		Improvement of Surendra nath road from PTI morr to Rail station road by CC. (Ch. 0+000 to 0+445)m. & Connecting road Labiba goli by CC. (Ch. 0+000 to 0+170)m.	0.615	-	6,874,682.12		7,213,509.91			100%	310,550.24		
		Improvement of Bockchor graveyard road from Jessore Khulna high way road by CC. (Ch. 0+000 to 0+370)m. & Connecting road from Grave yard road to Jessore-Khulna high way by CC. (Ch. 0+000 to 0+365)m.	0.735	-	4,976,488.51		5,223,164.22			0%	254,553.04		
	Sub-total:Road	8	4.310	0.00	44,417,471.81	0.00	46,552,068.40	08-06-17	08-06-18	41%	849,099.44	57,112,394.68	
		Part-B: Drain	-	-	-		-				-		
		Construction of RCC drain Munshi Meherullah road side from Civil court morr to Moshior rahman road via Judge court & Registry office (Ch. 0+000 to 0+675)m.	-	0.675	8,682,728.17		9,102,176.27			100%	212,150.40		
		Construction of RCC dran beside MM Ali road from Civil court morr to Chitra cinema hall morr (L/S) (Ch. 0+000 to 0+330)m, (R/S) (Ch. 0+150 to 0+330)m & (Both side) (Ch. 0+330 to 0+535)m.	-	0.920	11,670,519.84		12,249,703.85			100%	611,742.11		
		Construction of RCC drain Keshob Lal road side from MM Ali road to Rail road (L/S) (Ch. 0+000 to 0+090)m. & (R/S) (Ch. 0+000 to 0+110)m.	-	0.200	2,024,552.46		2,120,022.53			100%	-		
		Construction of RCC drain beside Harinath datta lane from Keshob Lal road to Volatank road (Ch. 0+000 to 0+360)m.	-	0.360	2,983,941.18		3,124,652.32			100%	-		
		Costruction of RCC drain beside Guru das Babu lane from Vola tank road to MM Ali road (Ch. 0+000 to 0+350)m.	-	0.350	4,078,858.67		4,287,511.75			100%	345,869.44		
		Construction of RCC drain beside Tulatala road from Mujib road to New Ram Krishno misson Asrome road via Station Madrasa (both side) (Ch. 0+000 to 0+550)m.	-	1.100	12,989,418.28		13,618,887.97			100%	359,209.20		
		Construction of RCC drain beside Surendranath road from PTI morr to Rail station road (Ch. 0+000 to 0+095)m. & Connecting Drain Labiba goli. (Ch. 0+000 to 0+170)m.	-	0.265	3,075,842.65		3,220,887.50			100%	-		
		Construction of RCC drain Bockchor graveyard road from Jessore-Khulna high way road (Ch. 0+000 to 0+370)m. & Connecting Drain from Grave yard road to Jessore-Khulna high way. (Ch. 0+000 to 0+350)m.	-	0.720	9,559,025.62		10,009,792.33			100%	-		
		Construction of RCC drain from Mr. Jamal house to Mr. Rezaul house. (Ch. 0+000 to 0+090)m.	-	0.090	992,787.14		1,039,603.15			100%	-		
	Sub-Total(Drain)	9	0.00	4.680	56,057,674.01	0.00	58,773,237.68			100%	1,528,971.15	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	UGIIP-III-2/JESS/UT+DR /05/ 2016	17	4.310	4.680	100,475,145.82	Md. Noor Hossain, Mission Para,Puratan Kashba, Jessore	105,325,306.08	08-06-17	08-06-18	74%	2,378,070.59	57,112,394.68	
	UGIIP-III-2/JESS/MF /01/ 2017	Name of Pkg.: Construction of municipal market (2-storied building including basement with 10-storied foundation) work (Basement-1548.23 sqm,GF-1322.40 sqm,1st Floor-1340.05 sqm)in Jessore pourashava under Jessore district.				Dhaly Construction Ltd., Prop:Md.Rafique Uddin, House-22, Road-12, Nikunja-2, Khilkhet,Dhaka							
		a) Civil works			180,040,216.14		192,513,420.27			0%	-		
		b) Water supply and sanitation works			5,892,602.09		6,300,842.15			0%	-		
		c) Electrical works			21,667,565.36		23,168,696.45			0%	-		
	Pkg.total:UGIIP-III-2/JESS/MF /01/ 2017	1	0.00	0.00	207,600,383.59	Dhaly Construction Ltd., Prop:Md.Rafique Uddin, House-22, Road-12, Nikunja-2, Khilkhet, Dhaka	221,982,958.87	00-01-00	00-01-00	0%	-	0.00	
	Pourashava Total=	70	25.178	23.387	678,272,667.61		706,927,673.29	-	-	52%	8778765.51	240,231,917.61	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Chuadhanga.

Pourashava Code :

	29. Chuadhanga.	Lot-01(UT+DR) Part:A- Road	-	-	-		-				-		
	UGIIP-III-I / CHUA/ UT+DR / 01 / 2015(Lot-01)	Rehabilitation of Eidga Para Road by DBC & CC (Part-A) from Gov. Collage (R&H) Road Eidga More to Hospital Road via Poura Eidga & Upazala Godawn(Ch.00-960.00m), (Part-B) from Eidga Road at Ch.400.00m to East Side Rail Line More Via 3-Khamba More(Ch.00-410.00m)	1.370	-	4,138,937.41	SKN Joint Venture, Boro Bazar, Chuadanga	4,354,512.48	05-08-16	05-08-17	100%	177,323.33	36,427,433.76	
		Rehabilitation of Kobori Road by DBC from Shohid Abul Kashem (R&H) Road to Animal Hospital More at Aram Para (Ch.00-360.00m)	0.360	-	2,272,421.23		2,385,917.01			100%	-		
		Improvement & Rehabilitation of Road by DBC from Buzrukgorori Madrasa Feioj Road to Nila more Via Mosjid More at Buzrukgorori (Ch.00-990.00m)	0.990	-	4,560,068.73		4,795,847.12			100%	160,704.54		
		Rehabilitation of Road by DBC (Part-A) from Srimento Town Hall to Puja-tola More(Ch.00-223), (Part-B) from Boro Bazar to Puja-tala Road at Ch.100m Near Mr.Babu house(Ch.00-205.00), (Part-C) Over lay by C.C from Mezile Mill to Mastar Para Road at Bazar Para (Ch.00-245.00m).	0.673	-	1,519,718.17		1,597,696.29			100%	41,565.89		
		Rehabilitation of Road by from Upazala More to End of Poura Area Via Belgasi Rail Gate (Ch.00-1850.00m)	1.850	-	3,782,927.69		3,972,384.29			100%	10,387.10		
		Rehabilitation of Road by DBC (Part-A) from Poshur Hat More to Tal-tala Ferighat via Gajon-Tala More, Tatul-Tala More (Ch.00-1880.00m), (Part-B) from Tatul-tala More to Golap More (Ch.00-180.00m) at Tal-Tala	2.060	-	5,522,249.80		5,806,579.13			100%	170,614.08		
		Rehabilitation of Road DBC from Tal-tola Gajon Tola More to Hajrahati Sahan more via Hajrahati Salam More & Hajrahati Shahin More at Tal-tola.(Ch.00-2100.00m)	2.100	-	3,339,460.20		3,508,147.88			100%	38,017.61		
	Total-Lot-01(UT)	7	9.403	-	25,135,783.23		26,421,084.20			100%	598,612.55	36,427,433.76	
		Lot-01(UT+DR) Part:B- Drain	-	-	-		-				-		
		Construction of Eidga Road RCC drain (Part-A) from Gov.Collage (R&H) Road Eidga More to Belgasi Rail gate Via Hospital Road Poura Eidga & Upazala Godown (Ch.00-1100.00m), (Part-B) from Ch. 100m of Part-C to Poura Eidga 1no Gate (Ch.00-340.00m), (Part-C) from Eidga Road at Ch.400.00m to East Side of Rail Line 3-Khamba More via H/O Dalim (Ch.00-410.00m), (Part-D) from Eidga Road at Ch.500.00m to Hospital Road Upazala More(Ch.00-270.00m)	-	2.120	21,256,768.46		22,318,434.93			100%	-		
		Construction of RCC drain from Shohid Abul Kashem (R&H) Road Poura Town Ball Field East Side to Kobori Road Dist. Agrculture Office at Aram Para (Ch00-478.00)	-	0.478	4,034,432.12		4,236,374.16			100%	8,867.04		
		Construction of Brick Drain from Feroj Road to Buzrukgorori Madrasa at Buzrukgorori.(Ch.00-145.00m)	-	0.145	778,616.86		817,504.78			100%	-		
		Construction of RCC Drain from Gajon-tola More to Golap More Via Tatul-tola More at Taltala (Ch00-515.00m) & 2 Nos.Cross-drain	-	0.530	3,389,167.78		3,559,131.36			100%	13,856.23		
		Construction of RCC Drain from Bagan Para Main Road at Ch.100.00m to North Side Old Graveyard Road.(Ch.00-270.00m)	-	0.270	2,046,441.87		2,148,651.14			100%	-		
		Construction of RCC Drain from Back Side of Pourashava near Shajan Member More to Sakhra Tola More (Ch.00-370.00m)	-	0.370	3,003,957.30		3,153,989.55			100%	-		
	Total-Lot-01(DR)	6	0	3.913	34,509,384.39		36,234,085.91			100%	22,723.27	-	
	Sub-Total(Lot-01)	13	9,403.00	3.913	59,645,167.62	SKN Joint Venture, Boro Bazar, Chuadanga	62,655,170.12	05-08-16	05-08-17	100%	621,335.82	36,427,433.76	
		Lot-02(UT+DR) Part:A- Road	-	-	-		-				-		
	UGIIP-III-I / CHUA/ UT+DR / 01 / 2015(Lot-02)	Rehabilitation of Road by DBC (Part-A) from BADC More R&H Road to Proposed By-Pass road Coloni Para More Via Old Stadium & Rail Station at Fram Para(Ch.00-1300.00m), (Part-B) from main Road Ch.100.0m to North Side BADC Gate at Jhenaidha Old Bus stand Para(Ch.00-205.00m)	1.505	-	5,180,055.67 127	SKN Joint Venture, Boro Bazar, Chuadanga	5,435,026.60	05-08-16	05-08-17	100%	77,109.76	43,562,073.73	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of Bagan Para Road by DBC (Part-A) from Sakhra Tola More to Poura College More Via Islam Para More(Ch.00-850.00m), (Part-B) from Alamdanga (R&H)Road to Old Graveyard More(Ch.00-350.00m) & by CC (Part-C) from Bagan Para Old Graveyard Link Road at Ch.300.00m to Islam Para Pump More(Ch.00-250.00M), (Part-D) from Bagan Para Old Graveyard Link Road at Ch.300.00m Bakka More to Poura College Road(Ch.00-150.00m),	1.600	-	4,198,876.21		4,409,833.38			100%	150,783.36		
		Rehabilitation of Road by DBC (Part-A) from Vimrullah Old Masjid Para Asadul More to New Jaikhana at Vimrullah(Ch.00-470.00m), (Part-B) from Old Masjid Para Link Road Indhara More to R & H High Way (Ch.00-250.00m),	0.720	-	1,142,221.63		1,197,720.72			100%	2,096.64		
		Rehabilitation of Road by DBC from Govt. Primary School More to Moshal More at Hajrahati (Ch.00-500.00m).	0.500	-	1,565,999.98		1,642,052.19			100%	2,096.64		
		Rehabilitation of Road by DBC from Kulchara Brick Field More to Digri Domchara Road at Digri (Ch.00-1750.00m).	1.750	-	3,468,948.21		3,639,959.28			100%	57,075.20		
		Rehabilitation of Road by DBC from Islam Para More to Poshur-hat More at Islam Para (Ch.00-1300.00m)	1.300	-	2,784,045.28		2,919,267.51			100%	4,059.33		
		Rehabilitation of Road by DBC (Part-A) from Jhinadah Bus-Stand to Satgari Puraton Para Bot Tola More Via School More(Ch.00-1800.00m), (Part-B) Rehabilitation of Eatim Khana Road (Ch.00-480.00m).	2.280	-	5,261,859.72		5,519,487.50			100%	50,086.40		
		Rehabilitation of Bagan Para Road by DBC (Part-A) from Bagan Para Main Road R&H Alamdanga Road to Sakra Tala More (Ch.00-300.00m) & by CC (Part-B) from Bagan Para road at Ch.100.00m to North Side Old Graveyard Road (Ch.00-270.00m), by DBC (Part-C) from Bagan Para road at Ch.200.00m to North Side Old Graveyard Road (Ch.00-250.00m)	0.820	-	1,846,050.48		1,936,391.26			100%	16,657.64		
	Total-Lot-02(UT)	8	10.475	-	25,448,057.18		26,699,738.45			100%	359,964.97	43,562,073.73	
		Lot-02(UT+DR) Part:B- DR	-	-	-		-				-		
		Construction of RCC Drain from Alamdanga Road-Old graveyard Link Road Bakka More to Poura College Road (Ch.00-150.00m)	-	0.150	1,150,490.11		1,206,288.53			100%	-		
		Construction of RCC Drain from Vimrullah Old Mosque Para Asadul More to New Jalkhana at Vimrullah (Ch.00-470.00m)	-	0.470	4,392,085.71		4,605,100.54			100%	-		
		Construction of RCC Drain from Thana Road Moholdar Godwon to Mathavanga River at Puraton Hospital (Ch.00-155.00)	-	0.155	1,586,155.74		1,663,083.81			100%	-		
		Construction of RCC Drain From Belgasi Rail Gate More to Dokkhin Hospital Para More at Dokkhin Hospital Para (Ch.00-500.00m)	-	0.500	3,670,064.14		3,848,061.14			100%	-		
		Construction of RCC Drain from Farm-Para Main Drain to R&H Road Bridge Scale at Jhenaidha Bus Stand Para (Ch.00-930.00m)	-	0.930	18,205,932.90		19,088,915.14			100%	-		
	Total-Lot-02(DR)	5	0	2.205	29,004,728.60	-	30,411,449.17			100%	-	-	
		Lot-02(UT+DR) Part:C- MF	-	-	-		-				-		
		Improvement & Installation of Street Light for Security Purpose of Urban Dewelers from Kulchara Vata More to Digri Muslim Para More Via Digri Solgari More,Ward No-07, (Ch.00-2500m)	-	-	4,631,458.22		4,856,082.54			100%	-		
		Improvement & Installation of Street Light for Security Purpose of Urban Dwelers from Taltola Golap More to Hajrahati Salam More.at tal-tola & Hajrahati, Ward no-06, (Ch.00-1400.00m)	-	-	2,724,573.22		2,856,714.20			100%	-		
	Total-Lot-02(MF)	2	0.00	0.00	7,356,031.44	0.00	7,712,796.74			100%	-	-	
	Total-Lot-02(UT+DR)	15	10.475	2.205	61,808,817.22	SKN Joint Venture, Boro Bazar, Chuadanga	64,823,984.36	05-08-16	05-08-17	100%	359,964.97	43,562,073.73	
1	UGIIP-III-I / CHUA / UT+DR / 01 / 2015	28	19.878	6.118	121,453,984.84		127,479,154.48			100%	981,300.79	79,989,507.49	
		Part-A:Road					-				-		
	UGIIP-III-2/CHUA /UT+DR/01/2016	Rehabilitation of Feroj Road from Kedargang Bazar RHD Road to End of Poura Area (Near Brick feild) via Neela more by DBC (Ch.00-3400.00m)	3.400	-	15,080,548.79	MT-DC-MRC (JV),Dewan Bazar, Main road,Noagaon	14,297,627.92	04-06-17	04-06-18	50%	237,081.60	56,267,134.29	
		Rehabilitation of Road from Old Mosque Para Indra More to RHD Road New Jaikhana at Vimrullah by DBC (Ch.00-250m)	0.250	-	653,328.91		618,699.19			5%	24,192.00		
		Improvement of Road from Buzruk-gargori Eidga More to End of Poura Area up to Bangla Dari B.C Raod at Buzruk-gargori (Ch.00-1670m).	1.670	-	12,680,689.21		12,032,548.73			60%	-		
		Rehabilitation of Road from A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para by C.C (Ch.00-179.00m).	0.919	-	5,164,885.79		4,873,681.08			5%	532,453.80		
		Rehabilitation of Road from A). Feroj Road Mohila College more to By Pass Road Shaker Chatal more Via Kodom Tola (Bonani Para & Buddhiman Para More) (Ch.00-1900.00m), B). Feroj Road Afzal more to Near School more Via Bonani Para more at Polash Para (Ch.00-910.00m), C). Bonani Para Pond more to Brick Field more at Mohila College Para (Bonani Para & Buddhima Para) by DBC (Ch.00-90.00m)	2.900	-	8,315,679.02		7,878,100.29			10%	245,427.84		
		Rehabilitation of Road from A). Kheyaghat Road Dr.Owahab more to Umbat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B). RHD Road Mahindra more to Rafik more at C&B Para by C.C (Ch.00-155.00m).	0.705	-	3,649,920.71		3,460,095.47			90%	63,957.60		
					128								

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of road from A). Hazi more to Biplob more via Kheya Ghat more & tower more (Ch.00-650.0m), B) Joarder more to Kheya Ghat more by DBC (Ch.00-205.0m)	0.855	-	2,893,594.32		2,741,868.76			70%	74,874.24		
	Sub-total:Road	8	10.699	-	48,438,646.75	-	45,902,621.44	04-06-17	04-06-18	41%	1,177,987.08	56,267,134.29	
		Part-B:Drain					-				-		
		Construction of RCC Drain From A). Poura 1Nos water tank to Rojonigandha Road Near RHD Office via Feroj Road more (Ch.00-1000.00), B) Out fall drain Natun Bazar More to Mathavanga River at Kedarganj (Ch.00-70.00m With X-Drain=25.00m)	-	1.070	29,450,201.99		27,944,931.44			100%	-		
		Construction of RCC Drain From A). RHD Road Side Near New Jailkhana to Mosque Main drain (Ch.00-500.00), B) Old Mosque Para Indhara More to RHD Road New Jailkhana (Ch.00-250m), C) Uttor Para H/o Mr.Anwar to RHD Road Near Mosque at Vimrullah (Ch.00-130m)	-	0.880	13,329,283.85		12,647,992.14			100%	-		
		Construction of RCC Drain From A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para (Ch.00-179.00m)	-	0.919	5,715,107.00		5,422,994.16			5%	-		
		Construction of RCC Drain From R & H Thana Road to Motaheer Mohila Hostel Road at Mukti Para (Ch.00-225.00)	-	0.225	1,386,678.80		1,315,802.32			100%	-		
		Construction of RCC Drain From A). Mohila College Road Kodom Tola more to Pond more Via Bonani Para More (Ch.540-1300.00m), B). Feroj Road Afzal more to School more Via Bonani Para more at Polash Para (Ch.00-950.00m).	-	1.710	14,847,875.85		14,088,965.26			90%	-		
		Construction of RCC Drain From A). Kheyaghat Road Dr.Owahab more to Umbat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B) RHD Road Mahindra More to Rafik more at C&B Para (Ch.00-155.00m)	-	0.705	4,502,519.77		4,272,385.17			90%	-		
		Construction of RCC Drain From A). Hazi more to Biplob more via Kheya Ghat more & tower more (Ch.00-650.0m With X-drain7.00m), B). Joarder more to Kheya Ghat more (Ch.00-150.0m), C). Kheya Ghat more to Mathbhanga River at Hazrahate (Ch.07-77.0m With X-drain7.00m).	-	0.870	10,300,384.11		9,773,906.74			100%	-		
	Sub-total:Drain	7	-	6.379	79,532,051.37	-	75,466,977.23	04-06-17	04-06-18	84%	-	-	
1	UGIIP-III-2/CHUA/UT+DR/01/2016	15	10.699	6.379	127,970,698.12	MT-DC-MRC (JV),Dewan Bazar, Main road,Noagaon	121,369,598.67	04-06-17	04-06-18	67%	1,177,987.08	56,267,134.29	
		Part-A:Road											
	UGIIP-III-2 / CHUA/ UT+DR / 02 / 2016	Rehabilitation of Road From A). Nil Ratan Godown RHD Road to Amzad More (Ch.00-70.0m), B). RHD Road to Poshu Doctor More at Kedarganj Bazar by CC (Ch.00-70.00).	0.140	-	715,182.57	MT-DC-MRC (JV),Dewan Bazar, Main road,Noagaon	679,045.79	04-06-17	04-06-18	95%	13,547.52	66,730,505.86	
		Rehabilitation of Rojonigandhaj Road from RHD Mosque to End of B.C Road via Fisheries Office at CMB Para by DBC (Ch.00-1050.00m)	1.050	-	3,299,436.47		3,131,412.98			25%	88,905.60		
		Rehabilitation of Road from A) A.R Tower more to Shishu Swargo more by DBC (Ch.00-300.00m), B). Puja Tola more to Polash more by DBC (Ch.60-200.00m), C). Ranju more to Shishu Swargo more by DBC (Ch.00-350.00m), D). Meer more to Sodul more at Bazar & Master Para by C.C (Ch.00-160.00m).	0.950	-	3,804,691.30		3,612,617.58			5%	68,644.80		
		Rehabilitation of Road from A). Feroj Road Dhopa Gorto Para more to Adv.Rofiquil more Via Omar Master more (Ch.00-330.00m), B).Dhopa Gorto Para Road Omar Master more to Sobuj Para Road Moholdar more at Kedarganj by CC (Ch 00-90.00m).	0.420	-	2,222,729.52		2,111,499.54			90%	20,321.28		
		Rehabilitation of Road from A). Rail Bazar Police Fari more to Boro Mosjid more Via Kaba more by DBC (Ch.00-500.00m), B).Kaba more to Rail Linel more by DBC (Ch.00-250.00m), C). Rail Gate more to Rail Para Graveyard at Rail Para By CC (Ch.00-250.00m).	1.000	-	3,911,922.97		3,709,658.19			35%	166,924.80		
		Rehabilitation of Emergency Road from Public Health Office more to New Market more at Boro Bazar by CC (Ch.00-500.00m).	0.500	-	3,117,907.48		2,963,294.49			70%	-		
	Sub-total(Road)	6	4.060	-	17,071,870.31	-	16,207,528.56	04-06-17	04-06-18	53%	358,344.00	66,730,505.86	
		Part-B:Drain			-		-				-		
		Construction of RCC Drain From A). Belgachi Rail Gate to School more via Hazi more at Belgachi (Ch.00-1150.0m with 2Nos. 7.0m X-drain), B). Belgachi Rail Gate to Colony Para more at Belgachi (Ch.00-514.0m with 2Nos. 7.0m X-drain).	-	1.664	22,361,485.70		21,252,608.59			80%	-		
		Construction of RCC Drain From Mohila College more to Colony Para more via Munshi Para more & Neela more at Feroj Road (Ch.400-1700m, With X-drain-4Nos)	-	1.300	14,869,160.61		14,131,818.20			100%	-		
		Construction of RCC Drain From A). Rojonigandha Road RHD Mosque to End of BC Road via Kolom More (Ch.00-880.00m), B) Rojonigandha Road Kolom More to Mathavanga River (Ch.00-170.00m and out fall drain 26.0m) C). Fisheries Office More to Kalu More (drain Ch.00-300.0m & X-drain 7.0m), D). Rojonigandha Road to Lal More at C&B Para (Ch.00-120.0m & X-drain 7.0m)	-	1.510	16,358,011.35		15,546,838.76			95%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC Drain From Polas Para Road Cannel Culvert to Gov.Primary School More at Polas Para (Ch.00-554.0m, With X-drain-2Nos).	-	0.554	6,150,294.62		5,845,309.48			95%	-		
		Construction of RCC Drain From A)Sapgari more Nobogonga Khal to Hazrat Pond more (Ch.00-684.0m, with Out Fall 7.0m & X-drain 7.0m 1Nos), B)Sapgari more to Cannal more (Ch.00-250.0m), C)Sapgari more to Laangta Baba Mazar More at Satgari (Ch.00-350.0m).	-	1.284	12,272,238.94		11,663,674.51			90%	-		
		Construction of RCC Drain From Gov. Collage Road Near Dr.Haba house to Thana Road Via Chairman Late Ali Hosain house (Satter Dekorator house) at Santi para (Ch.78.00-415.00)	-	0.337	2,516,991.64		2,387,830.02			95%	87,666.51		
		Construction of RCC Drain From Sodor Thana/ Islami Bank to End of New Market Via Boro Bazar More at Boro Bazar (Ch.00-250.0m).	-	0.250	6,119,845.47		5,816,370.26			0%	-		
		Construction of RCC Drain From Toslim more to Existing RCC Drain Near H/O Rebeka Madam 1Nos. Water Tank Road at Shanti Para (Ch.00-150.00m)	-	0.150	956,182.95		908,767.08			95%	-		
		Construction of RCC Drain From A). A.R Tower More to Shishu Swargo more (Ch.00-300.00m), B) K.P School more to Polash more (Ch.00-200.00m), C). Ranju more to Shishu Swargo more (Ch.00-325.00m), D). Meer more to Sodul more at Bazar & Master Para (Ch.00-160.00m).	-	0.985	12,174,747.13		11,546,002.05			95%	504,452.34		
		Construction of RCC Drain From A). Seregul more to Nobogang Khal via Azmal more (Ch.00-285.00m), B) Faruk more to Nobogang Khal via Jannatul Ferdous Mosque (Ch.00-260.00m), C) Quddus more to Billal more via Reyaj more (Ch.00-140.00m), D) Reyaj more to Mozam more at Islam Para (Ch.00-45.00m).	-	0.730	4,002,341.00		3,803,870.09			90%	-		
	Sub-total:Drain	10	0	8.764	97781299.41	0	92903089.04	42890	43255	0.835	592118.85	0	
		Part-C:Municipal Facilities					-				-		
		Improvement & Installation of Street Lighting works from A). Bridge Scale By Pass Road more to Boro Bazar Via Bus Terminal (Ch.00-2900.00m), B). Farm Para Colony Para more to Jhinadah Road Bridge Scale (Ch.00-950.00)			5,987,828.06		5,690,899.42			40%	-	840,000.00	
	Sub-total-C:MF	1	-	-	5,987,828.06	-	5,690,899.42	04-06-17	04-06-18	40%	-	840,000.00	
1	UGIIP-III-2 / CHUA/ UT+DR / 02 / 2016	17	4.060	8.764	120,840,997.78	MT-DC-MRC (JV),Dewan Bazar, Main road,Noagaon	114,801,517	04-06-17	04-06-18	77%	950,463	67,570,505.86	
		Sub-Component: 01 : Production Tube-Well			-		-				-		
	UGIIP-III-2 / CHUA/ WS / 01 / 2017	A)Installation of 2 nr.Test and Observation Well			127,679.20		0.01			0%	-		
		B) Installation of 1 nr.Production Well			1,558,706.32		-			0%	-		
		C)Mechanical works of Pump-motor			937,450.00		-			0%	-		
		D)Replacement of 3 nr.existing Turbine pipe into submersible pump			2,827,350.00		-			0%	-		
		E)Rehabilitation of3 nr. Electric works			1,542,671.00		-			0%	-		
		F)Supply of 3 sets Operation and Maintanace Tools			385,689.00		-			0%	-		
		G)Environmental Mitigation Enhancement Works.			425,000.00		-			0%	-		
	Sub-Total (PW):	7	0	0	7,804,545.52	0	0.01			0%	0	-	
		Sub-Component: 02 :Pipeline			-		-				-		
		A)Installation of 8450m Pipeline			24,858,376.98		-			0%	-		
	Sub-Total (DPL)	1	0	0	24,858,376.98	0	0			0%	0	-	
		Sub-Component: 03 :Domestic Water Meter			-		-				-		
		A)Supply and Installation of 6400 nos Donmestic Water Meter (13mm Dia-3360nos,20mm dia=2954nos &25mm dia=86 nos)			38,807,039.00		-			0%	-		
	Sub-Total (Metering)	1	-	-	38,807,039.00	-	-			0%	-	-	
		Sub-Component: 04 : Overhead Tank			-		-				-		
		A)Construction of 1.nr.Overhead Tank (Capacity 680 m3)			21,677,254.92		-			0%	-		
	Sub-Total (OHT):	1	0	0	21,677,254.92		0			0%	0	-	
	Pkg.total(UGIIP-III-2 / CHUA/ WS / 01 / 2017)	10	-	-	93,147,216.42	-	0.01			0%	-	-	
	Pourashava Total=	70	34.637	21.261	463,412,897.16		363,650,270.18	85,780.00	86,510.00	0.82	3,109,750.72	203,827,147.64	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Meherpur.

Pourashava Code : 96.

	30. Meherpur.	Lot-01(UT+DR): Part-A:Road					-				-		
--	---------------	----------------------------	--	--	--	--	---	--	--	--	---	--	--

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-I / MEHE/ UT+DR / 01 / 2015(Lot-01)	Rehabilitation of road by DBC from Meherpur-Chuadanga high ways beside Post Office to Shisu Bagan Para road near Kaumi Madrasha.(ch. 00+000 m to ch. 0+680m).	0.680	-	2,973,489.48	MSA-NB (JVCA),Kobi Sukanto Sarak,ParkPara, Jhenaidah	3,123,452.53	03-06-16	03-06-17	100%	58,240.00	55,630,017.00	
		Construction of RCC road from Stadium road (infront of stadium gate) to Kazi Office road near Pump house. (ch. 0+000 m to ch. 0+350m).	0.350	-	3,429,627.27		3,601,288.71			100%	40,768.00		
		Rehabilitation of road by DBC near Asker Ali house road to Bhairab river out fall (ch. 0+000 m to ch. 0+350m).	0.350	-	1,074,796.65		1,129,113.28			100%	23,296.00		
		Construction of RCC connecting road at Halder para started from existing brick drain to existing outfall near Fattah Mosque. (ch. 0+000 m to ch.00+510 m).	0.510	-	4,365,013.48		4,582,396.00			100%	29,702.40		
		Construction of RCC connecting road in front of Alauddin Master house to Jahirul house. (ch.0+000 m to ch.0+680 m)	0.680	-	4,106,193.55		4,309,304.45			100%	-		
		Construction of RCC road started from Stadium road infront of Progoty clinic to existing RCC outfall drain near Sattar shop.(ch. 0+000 m to ch. 0+ 540m)	0.540	-	2,428,198.77		2,549,864.10			100%	31,449.60		
		Rehabilitation of road by DBC from Thana road Foyes store to Showkhin store,(ch. 0+000 to ch. 1+100m)	1.100	-	5,548,208.36		5,825,816.73			100%	64,064.00		
		Rehabilitation of road by DBC from Kushtia road Taher clinic to Mollick para Pond,(ch. 0+000 to ch. 1+200m)	1.200	-	8,745,711.00		9,181,770.39			100%	69,888.00		
	Sub-total:Lot-01 :Road	8	5.410	0.00	32,671,238.56		34,303,006.19	03-06-16	03-06-17	100%	317,408.00	55,630,017.00	
		Lot-01(UT+DR): Part-B:Drain					-				-		
		Construction of RCC drain from existing inspection pit infront of Post Office to existing drain near Sattar Shop. (ch.0+000 m to ch. 0+380.00 m)	-	0.380	3,487,419.16		3,659,922.68	03-06-16	03-06-17	100%	-		
		Construction of RCC pipe drain from existing drain infront of Stadium gate to existing inspection pit near Pump house.(ch. 0+000 m to ch. 0+362 m)	-	0.362	4,538,306.66		4,762,791.83			100%	-		
		Construction of RCC drain from existing brick drain infront of Ashker Ali to Bhairab river outfall infront of Bhairab Primary school.(ch. 0+000 m to ch.0+350 m).	-	0.350	3,956,082.39		4,151,768.11			100%	-		
		Construction of RCC connecting drain at Halder para started from existing brick drain to existing outfall near Fattah Mosque. (ch. 0+000 m to ch.00+510 m).	-	0.510	4,615,009.54		4,843,288.78			100%	-		
		Construction of RCC drain with cover slab started from Fosdari Para Alauddin Master house to Jahirul Miha house.(ch. 0+000 m to ch. 0+ 680m)	-	0.680	9,793,457.27		10,277,885.95			100%	-		
		Construction of RCC drain with cover slab started from Stadium road infront of Progoty clinic to existing RCC outfall drain near Sattar shop.(ch. 0+000 m to ch. 0+ 540m)	-	0.540	7,856,567.47		8,245,188.82			100%	-		
		Construction of RCC drain from Main road existing drain near (Advt. A.Rashid house) to Bhairab river outfall.(ch. 0+000 m to ch. 0+750 m)	-	0.750	6,485,428.47		6,806,227.09			100%	-		
	Lot-01: Drain	7	-	3.572	40,732,270.96	-	42,747,073.27	03-06-16	03-06-17	100%	-	-	
	UGIIP-III-I / MEHE/ UT+DR / 01 / 2015(Lot-01)	15	5.410	3.572	73,403,509.52	MSA-NB (JVCA),Kobi Sukanto Sarak,ParkPara, Jhenaidah	77,050,079.47	03-06-16	03-06-17	100%	317,408.00	55,630,017.00	
		Lot-02(UT+DR): Part-A:Road:					-				-		
	UGIIP-III-I / MEHE/ UT+DR / 01 / 2015(Lot-02)	Rehabilitation of road by DBC from Meherpur Shadar Police station to Kalachadpore Primary school.(ch. 0+000 to ch. 3+015km)	3.015	-	12,700,860.50	M/s. Liton Traders, Modonmohanpara, Jhenaidah	12,572,606.42	03-03-16	03-03-17	100%	124,633.60	50,540,888.00	
		Rehabilitation of road by DBC from Nazrul school Mosque to Kushtia road,(ch. 0+000 to ch. 0+600m)	0.600	-	1,752,245.39		1,734,373.62			100%	34,944.00		
		Rehabilitation of road by DBC from road Thana road (Jamal sarnaker house) to Kathuli road Shahaji para Mosque.(ch. 0+000 to ch. 0+200)m	0.200	-	1,218,342.37		1,205,984.31			100%	17,472.00		
		Construction of RCC road from Wapda road to Kassab para Bakkar house.(ch. 0+000 to ch. 1+100km)	1.100	-	8,532,947.88		8,446,978.34			100%	64,064.00		
		Rehabilitation of road by DBC from Kathuli road Nasimon stand to Mahatab Khan house Sheikpara road,(ch.0+000 to ch. 0+420 m) & Connecting road from Main road ch. 220m to Mahatab Khan house,(ch. 0+000 to ch. 0+190 m)	0.610	-	1,951,963.28		1,931,552.71			100%	89,107.20		
		Construction of RCC road from Chakra para (Rafique councilor house) to BTCL Main road.(ch.0+000 to ch. 0+500m)	0.500	-	3,818,337.93		3,779,805.37			100%	34,944.00		
		Construction of RCC road (Part-A) from Sheik para Primary school to Kuddus house,(ch. 0+000 to ch. 0+300m) & (Part-B) from Kalachandpur road to Kashem house,(ch.00+00 to ch.00+300m)	0.600	-	4,777,734.35		4,729,607.89			100%	34,944.00		
		Rehabilitation of road by DBC From fire service station to Bus-Stand road (Aheya Khan House),(ch. 0+000 to ch. 0+690m)	0.690	-	2,638,455.70		2,611,539.59			100%	53,173.12		
		Rehabilitation of road by DBC from Thana road(Jainal Bihari house) to Kalachandpur road(Abul house). (ch.0+000 m to ch.0+240m)	0.240	-	847,288.94		838,676.33			100%	13,977.60		
		Rehabilitation of road by DBC from Kathuli road (Earul house) to Ber para road(Hannan Master house)via Natun para Mosque.(ch. 0+00 to ch. 1+480)m & Connecting road, (ch. 0+000 m to ch. 00+180m)	1.660	-	5,591,255.45		5,534,376.49			100%	96,678.40		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Rehabilitation of road by DBC from Thana road Fulbagan para near Abul house to Kathuli road (Razzak house).(ch. 0+000 to ch. 0+980)m	0.980	-	5,039,735.73		4,988,767.96			100%	57,075.20		
	Sub-total:Lot-02:Road	11	10.195	-	48,869,167.52		48,374,269.04	03-03-16	03-03-17	100%	621,013.12	50,540,888.00	
		Lot-02(UT+DR): Part-B:Drain					-				-		
		Constructiонт of RCC drain with cover slab from Nazrul School Mosque to H/O Azad.(ch. 0+00 to ch.0+150 m) & Connecting Drain from Kushtia road to Existing main drain infront of H/O Nasir(ch. 0+00 to ch. 0+150 m)	-	0.300	3,284,396.22		3,251,552.48	03-03-16	03-03-17	100%	-		
		Construction of RCC drain from Thana road (Jamal Sarnaker house) to Kathuli road Shaji Para Mosque. (ch.0+000 m to ch.0+200m)	-	0.200	1,677,560.57		1,660,785.08			100%	-		
		Construction of RCC drain from Thana road (Jainal Bihari house) to Kalachandpur (Ashadul house).(ch.0+000 to ch.0+245m)	-	0.245	2,811,010.49		2,782,900.57			100%	-		
		Construction of RCC drain from Naton para existing drain near (Badar house) to Kathuli road outfall near (Mahatab Khan house). (ch. 0+210 m to ch.0+ 970m)	-	0.760	13,211,025.51		13,078,916.14			100%	-		
	Sub-total:Lot-02:Drain	4	0	1.505	20,983,992.79		20,774,154.27	03-03-16	03-03-17	100%	-	-	
	UGIIP-III-I / MEHE/ UT+DR / 01 / 2015(Lot-02)	15	10.195	1.505	69,853,160.31	M/s. Liton Traders, Modonmohanpara, Jhenaidah	69,148,423.31	03-03-16	03-03-17	100%	621,013.12	50,540,888.00	
1.00	UGIIP-III-I / MEHE/ UT+DR / 01 / 2015	30	15.605	5.077	143,256,669.83		146,198,502.78	06-03-15/03-03-16	6-03-16/03-03-16	100%	938,421.12	106,170,905.00	
		Part-A: Road		-	-		-				-		
	UGIIP-III-2/ MEHE/ UT+DR / 01 / 2016	Rehabilitation of Shaheed Gofur road from Advt. Rastam House to Zadoppur Bridge by DBC. (Ch. 0.00-880.00)m.	0.880	-	4,179,963.17		-			0%	-		
		Rehabilitation of road from Boro Bazar Joha morr to Bus-stand by DBC. (Ch. 0.00-1060.00)m.& Connecting road by DBC. (Ch. 0.00-110.00)m.	1.170	-	3,219,275.12		-			0%	-		
		Rehabilitation of road from Baro Bazar morr to Meherpur Sador Thana by DBC. (Ch. 0.00-600.00 & Ch. 1207.00-1640.00)m.	1.033	-	3,543,632.88		-			0%	-		
		Construction of road from Tarek homio hall to Nazrul house puratan post office para by CC. (Ch. 0.00+180.00)m.	0.180	-	2,007,278.38		-			0%	-		
		Construction of road from Bhumi Office para Ramzan house to Magfur house by CC. (Ch. 0.00-190.00)m.	0.190	-	1,554,335.53		-			0%	-		
		Rehabilitation of road from Hotel Bazar morr to Boro Bazar morr by DBC. (Ch. 0.644-1940.00)m.	1.296	-	5,027,323.09		-			0%	-		
		Construction of road from Taher Clinic to Khalek Mist House by CC. (Ch. 0.00-450.00)m.	0.450	-	3,120,729.37		-			0%	-		
		Rehabilitation of road from Mohila College morr to Palash House by CC. (Ch. 0.00-510.00)m. & Connecting road from Sonali Bank to Gor Pond by CC. (Ch. 0.00-110.00)m.	0.620	-	7,558,692.05		-			0%	-		
		Rehabilitation & Widening of road from Kamal Press to Wapda road Jamat house (EID-GAH road) by DBC. (Ch. 0.00-1150.00)m.	1.150	-	7,285,369.44		-			0%	-		
		Rehabilitation of Connecting road from Boro Bazar Zoha morr to Meherpur SadarThana via Mukharzi para by DBC. (Ch. 0.00-940.00)m.	0.940	-	5,746,665.24		-			0%	-		
	Sub-Total:Road	10	7.909	0	43,243,264.27	0	0	0	0	0	0	0	
		Part-B:Drain		-	-		-				-		
		Construction of RCC drain from Advt. Rostom house to Siraj Hotel (Ch. 0.00-330.00)m.	-	0.330	3,296,456.67		-			0%	-		
		Construction of RCC drain with cover slab from Bhumi office para Ramzan house to Magfur house (Ch. 0.00-190.00)m.	-	0.190	2,301,551.08		-			0%	-		
		Construction of RCC drain with Cover Slab from Kitab House to Sheikpara Primary School (Ch. 0.00-390.00)m.	-	0.390	5,370,046.01		-			0%	-		
		Construction of RCC drain from Sonali Bank to Mohila College road (Ch. 0.00-300.00)m.	-	0.300	2,678,316.60		-			0%	-		
		Construction of RCC connecting drain from Taher Clinic to Doc. Shohidul house (Ch. 0.00-180.00)m.	-	0.180	1,647,514.01		-			0%	-		
	Sub-Total:Drain	4	-	1.390	15,293,884.37	-	-	00-01-00	00-01-00	0%	-	-	
1	UGIIP-III-2/ MEHE/ UT+DR / 01 / 2016	14	7.909	1.390	58,537,148.64	-	0.01	00-01-00	00-01-00	0%	-	-	
		Part-A:Road	-	-	-		-				-		
	UGIIP-III-2/ MEHE/ UT+DR / 02 / 2016	Rehabilitation of road from Satu khan house to Bakker house by DBC. (Ch. 0.00-420.00)m. & Connecting road from Sibnarayan house to Biswas hardward by DBC. (Ch. 0.00-100.00)m. & Boro Bazar Primary School to Rafique Councilor house by DBC. (Ch. 0.00-170.00)m.	0.690	-	2,766,076.13	M/s. MR Construction,147 Sultan Mansion,Motijeel,Dhaka	2,460,848.30	08-02-18	08-02-19	0%	37,498.00		
		Rehabilitation & Widening of road from Taher Clinic morr to Police Line via Moyamary by DBC. (Ch. 0.00-750.00)m.	0.750	-	5,172,474.31		4,583,662.41			59%	235,872.00		
		Construction of road from Momun Councilor house to Bhairab river by CC. (Ch. 0.00-750.00)m.	0.750	-	4,328,391.59		3,857,155.40			0%	-		
	Sub-total:Road	3	2.190	-	12,266,942.03	-	10,901,666.11	08-02-18	08-02-19	20%	273,370.00	-	
		Part-B:Drain	-		-		-				-		
		Construction of RCC Pipe drain from Chckra para morel to Bhairab River via Kushtia Tailers (Ch. 0.00-1350.00)m.	-	1.350	31,327,831.83		32,773,793.64			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC drain with Cover Slab from Momun Councilor house to Bhairab river (Ch. 200.00-950.00)m.	-	0.750	13,827,514.07		12,322,099.21			9%	-		
	Sub-Total:Drain	2	-	2.100	50,605,345.90	0.11	45,095,892.85	00-01-00	00-01-00	5%	-	-	
1	UGIIP-III-2/ MEHE/ UT+DR / 02 / 2016	5	2.190	2.100	62,872,287.93	M/s. MR Construction, 147 Sultan Mansion, Motijeeel, Dhaka	55,997,558.96	08-02-18	08-02-19	8%	273,370.00	-	
		Component: 01 (Sanitary Landfill)			-		-				-		
	UGIIP-III-2/ MEHE/ SWM+SN / 01 / 2017	Construction of sanitary landfill(11378m2).			15,256,360.79	Md.Kabir Hossain, Supura, Seriol Colony, rajshahi	15,866,615.22	22-05-18	22-05-19	33%	-		
		Construction of 2 nos Land fill gate.			112,884.93		117,400.33			33%	-		
		Construction of 375m landfill fence.			413,738.77		430,288.32			33%	-		
		Construction of 1 no Dump truck cleaning facility.			966,390.89		1,005,046.53			33%	-		
		Instalation of 1 no tube well & monitoring well.			79,745.33		82,935.14			33%	-		
		1 no Compost plant renovation work.			716,179.16		744,826.33			33%	-		
		Environmental mitigation enhancement works.			425,000.00		442,000.00			33%	-		
	Sub-Total(SLS):	7	0	0	17,970,299.87	0	18689111.87			33%	0	-	
	Sanitation	Component: 02 (Fecal Sludge Treatment Plant)			-		-				-		
		Construction of 6 nos FSTP (Screening chamber).			296,451.32		308,309.37			33%	-		
		Construction of 3 nos FSTP (planted drying bed).			6,797,172.32		7,069,059.21			33%	-		
		Construction of 1 no FSTP (settler and anaerobic filter).			679,164.71		706,331.30			33%	-		
		Construction of 1 no FSTP (polishing pond).			528,326.19		549,459.24			33%	-		
	Sub-Total (FSTP)	4	0	0	8,301,114.54	0.04	8633159.123			33%	0	-	
	pkg.total(UGIIP-III-2/ MEHE/ SWM+SN / 01 / 2017)	11	0	0	26,271,414.41	Md.Kabir Hossain,Supura,Seriol Colony,rajshahi	27,322,270.99	22-05-18	22-05-19	33%	-	-	
	Pourashava Total=	30	10.099	3.49	147,680,850.98		83,319,829.96	08-02-18	08-02-19	16%	273,370.00	-	
	Grand Total=	2596	1211.277	368.310	15,574,017,458.44		13,872,807,541.31			76%	183,401,855.07	7,986,160,977.44	

Project Full Name : Third Urban Governance Infrastracture Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Tungipara.

Pourashava Code : 201.

	31. Tungipara.		-	-	-		-				-		
	UGIIP-III-I / TUNG/ UT+DR / 01 / 2015	Part-A: Construction of RCC road from Tungipara Upazila Parishad Gagated Quarter (New Building) to UP Mosque (G.Q Main Gate). Ch 00-350m & 3 Nos.Upazila Quarter connecting road Ch 00-35m.(Total-105m),and Connecting road up to PH Building. Ch 00-50m.Part-B: Construction of RCC road from Tungipara Upazila Parishad old Building to RHD via Helipad. Ch 00-199m & 3 Nos. connecting road H1,H2 &H3. (Length-69m)	0.773	-	24,319,090.19	Md. Wahid Miah, Karim Chamber, Mujib road, Faridpur	25,907,287.43	17-04-16	16-06-17	100%	67,430.84	62,000,000.00	
		Construction of RCC road starting from Tungipara main road (Sakel Sheikh) to SP Mizan house. Ch 00-305m	0.305	-	5,194,276.60		5,542,429.77			100%	151,561.00		
		Construction of HBB road from Patgati RHD road to Poura market RHD. Ch 00-235m	0.235	-	7,230,788.30		7,701,700.82			100%	-		
		Part-A: Improvement of road by RCC & HBB starting from Patgati Abu Taleb shop (Front of Modhumoti market) to front of new Chandina to Sheikh Lutfar Rahman Bridge approach road. Ch. 220-710m = 490 & Connecting to New Chandina. Ch 00-22m. Part-B: Improvement of HBB road from main road Ch 520 to RHD. Ch 00-160m	0.672	-	17,768,369.82		18,927,848.84			100%	35,249.69		
		Construction of RCC Platform at Patgati Bazar & infront of Poura market. (Area-2178sqm)	2.178	-	6,764,382.17		7,240,710.28			100%	549,561.70		
1	UGIIP-III-I / TUNG/ UT+DR / 01 / 2015	5	4.163	0	61,276,907.08	Md. Wahid Miah, Karim Chamber, Mujib road, Faridpur	65,319,977.14	17-04-16	16-06-17	100%	803,803.23	62,000,000.00	
		Municipal Facilities											
	UGIIP-III-2/TUNG/MF /01/ 2017	a) Construction of 2 (Two) Storied Tungipara Poura Bus Terminal (area-927.50m2)at Tungipara, Gopalganj.			101,160,997.00	PBL-SB JV, PBL Tower 17, north C/A, Gulshan-2, Dhaka	82,952,635.65	01-11-17	01-11-18	65%	-	41,353,000.00	
		b) Construction of Workshop Building at Tungipara Poura Bus Terminal(area-172.17m2), Tungipara, Gopalganj.			8,054,239.00		6,604,525.19			65%	-		
		c) Construction of 2 nr.Gate House at Tungipara Poura Bus Terminal, Tungipara, Gopalganj.			6,150,507.00		5,043,453.32			65%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		d) Construction of 460m Boundary Wall at Tungipara Poura Bus Terminal, Tungipara, Gopalgonj.			25,140,094.00		20,615,030.69			65%	-		
		e) Construction of 4 nrs.Wellcome Board at Tungipara Poura Entry and Exit Point, Tungipara, Gopalgonj.			4,074,806.00		3,341,365.82			65%	-		
		f) Construction of 1 nr.Bus Wash System at Tungipara Poura Bus Terminal, Tungipara, Gopalgonj.			1,588,227.00		1,302,355.84			65%	-		
		g) Construction of Toilet Building at Tungipara Poura Bus Terminal(60m2), Tungipara, Gopalgonj.			2,444,832.00		2,004,777.18			65%	-		
	Sub-Total (BST)	7	0	0	148,613,702.00	0	121,864,143.70			65%	0	41,353,000.00	
1	Pkg.total(UGIIP-III-2/TUNG/MF /01/ 2017)	7	0	0	148,613,702.00	0	121,864,143.70	00-01-00	00-01-00	65%	0	41,353,000.00	
	UGIIP-III-2/TUNG/MF /02/ 2017	Construction of 6 storied Multipurpose Super Market at Tungipara Pourashava			-								
		a)Civil works			168,222,555.53	TBEL & AC (JV),18,Gogon Babu road,2nd lane, Khulna	176,181,993.88	27-06-18	27-06-19	6%	-		
		b)Water Supply and sanitation works			6,358,661.75		6,659,521.38			6%	-		
		C)Electrical works			81,338,069.76		85,186,574.80			6%	-		
		D)Rain water Harvesting system			1,176,050.08		1,231,694.81			6%	-		
					-		-			6%	-		
	Pkg.total:UGIIP-III-2/TUNG/MF /02/ 2017	1	-	-	257,095,337.12	TBEL & AC (JV), 18, Gogon Babu road, 2nd lane, Khulna	269,259,784.87			6%	-	-	
	Pourashava Total=	13	4.163	0	466,985,946.20		456,443,905.71			35%	803,803.23	103,353,000.00	
	Total Prjject (ADB+OFID+GOB)	2955	1392.493	501.152	21,066,471,263.39		18,027,745,545.85			62%	192,710,060.48		

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Cox'sbazar.

Pourashava Code : 255.

Sl. No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount (Tk.)	Contractor Name	Cont.amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date	Progress (%)	Salvage Materials (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	1. Cox'sbazar.	Drain											
1	UGIIP-III-2/AF/COXS/DR-01/2017 (T.ID:106372)	C-1-A) CONSTRUCTION OF R.C.C DRAIN FROM R.R.R.C OFFICE TO AIRPORT CULVERT.PR-01, CH-0.00-1545.00M.		1.545	81,187,163.00	M/s Hasan Builders, Manihar, Nikatan, Badurtala, Comillia	68,245,889.09	20-12-17	20-12-18	5%	-		
		B) CONSTRUCTION OF 2 VENT BOX CULVERT CH. 1293.00M (Length 7.90m)		0.000	4,184,848.00		3,517,781.16			0%	-		
		A) CONSTRUCTION OF R.C.C DRAIN WITH FOOTPATH AT CHOLBAZAR CHARA FROM BARA BAZAR TO BANKKHALI RIVER. CH-0m-125M(Part-A).		0.125	1,915,727.00		1,610,359.17			5%	-		
		B) CONSTRUCTION OF R.C.C DRAIN WITH FOOTPATH AT CHOLBAZAR CHARA FROM BARA BAZAR TO BANKKHALI RIVER. CH-125m-240M(Part-B).		0.115	10,484,343.00		8,813,133.54			0%	-		
		C) CONSTRUCTION OF R.C.C DRAIN WITH FOOTPATH AT CHOLBAZAR CHARA FROM BARA BAZAR TO BANKKHALI RIVER. CH-250m-875M(Part-C).		0.625	31,385,985.00		26,383,043.48			0%	-		
		D) CONSTRUCTION OF R.C.C U- DRAIN AT TEKPARA FROM FUL BAG CULVERT BANKKHALI RIVER. CH-0.00-265.00M.		0.265	16,271,934.00		13,678,179.68			5%	-		
		E) CONSTRUCTION OF R.C.C Culvert AT CHOLBAZAR CHARA FROM BARA BAZAR TO BANKKHALI RIVER AT CH-250m (Length 7.90m)		0.000	4,191,479.00		3,523,355.18			5%	-		
	Pkg.Total UGIIP-III-2/AF/COXS/DR-01/2017 (T.ID:106372)	7	0.000	2.675	149,621,479.00	M/s Hasan Builders, Manihar, Nikatan, Badurtala, Comillia	125,771,741.29					0.000	
		Drain											
2	UGIIP-III-2/AF/COX'S/DR-02/2017 (T.ID:106397)	C-2-A) CONSTRUCTION OF R.C.C U-DRAIN FROM DOLPHIN MOUR TO OCEAN PARADISE. CH-0.00 TO 353.60M	0	0.354	13,333,316.00	M/s Hasan Builders, Manihar, Nikatan, Badurtala, Comillia	11,230,993.28	20-12-17	20-12-18	0%	-		
		B) CONSTRUCTION OF R.C.C U-DRAIN WITH SLAB FROM DOLPHIN MOUR TO NIRSORGO. CH-0.00 TO 1700.00M	0.000	1.700	79,816,781.00		67,231,717.25			0%	-		
		C) CONSTRUCTION OF R.C.C U-DRAIN FROM NIRSORGO TO BARA CHARA. CH-1700.00 TO 2600.00M	0.000	0.900	28,411,236.00		23,931,511.16			0%	-		
	Pakg.Total: UGIIP-III-2/AF/COX'S/DR-02/2017 (T.ID:106397)	3		2.954	121,561,333.00	M/s Hasan Builders, Manihar, Nikatan, Badurtala, Comillia	102,394,221.69						
		Part-A:Road:											

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
3	UGIIP-III-2/AF/COX'S /UT+DR-01/2017 (T.ID:106399)	C-4-A) Construction of RCC Road at Kalatoli Hotel & Motel areas. (1. Jolpori road, 2. Laymish to Sams Plaza, 3. Hotel Quality Home to Green Palace, 4. Light House Resort to Jabar Mulluck House, 5. K-Life Road, 6. Silver Resort Road, 7. Seam Hatchery Road, 8. K-Life to Sea Bizzch, 9. Laguna Beach to Hill Tower, 10. White Orchid Road, 11. Beach Way Road, 12. White Orchid to Atomic Energy Office Road, 13. Saikat Para Jame Mosque to Atomic Energy Office), 14. RHD to Devine Hotel Road. (Total L = 3372.40m.)	3.372	0.000	67,364,564.00	M/s Hasan Builders, Manihar, Nikatan, Badurtala, Comillia	56,543,522.31	20-12-17	20-12-18	5%	-		
	Sub-Total (Road)	14	3.372	0.000	67,364,564.00		56,543,522.31	43089	43454	5%	0	0	
		Part-B : Drain											
		C-4-B) Construction of RRC U-Drain Kalatoli Hotel & Motel areas I (Total L= 5133.00m.)		5.133	63,711,858.00		53,477,565.21			0%	-		
		C-4-C) Construction of 16 no X-Drain Kalatoli Hotel & Motel areas I (Total L= 139.20m.)	0	0.139	3,341,017.00		2,804,335.96			0%	-		
	Sub-Total (drain)	2	0	5.272	67,052,875.00	0	56,281,901.17	0	0	0%	0	0	
		Part-B:Water bodies(boad Landing)											
		C-4-D)Construction of RCC Stair R&H Road to Devine Hotel End Point (L= 12m.)	0	0.000	1,515,131.00		1,271,749.39			0%	-		
	Sub-Total(B.Landing)	1	0	0.000	1,515,131.00	0	1,271,749.39	0	0	0%	-	0	
1	Pkg.total UGIIP-III-2/AF/COX'S /UT+DR-01/2017 (T.ID:106399)	17	3.372	5.272	135,932,570.00	M/s Hasan Builders, Manihar, Nikatan, Badurtala, Comillia	114,097,172.88	20-12-17	20-12-18	2%	-	0	
		Part-A:Road:		0.000									
4	UGIIP-III-2/AF/COX'S /UT+DR-02/2017 (T.ID:106400)	C-5 -A) Construction of RCC Road starting from Chonkola Ghat to S.M.Para Mosque via Sikdar Para to Barua Para. (L=2530m.) Link-1 = 634, Link-2 = 208m. X-drain = 10nos. Retaining Wall = 150m. Palasaiding = 175m. B) Construction of RCC U-Drain (L=100m.)	3.372	0.000	67,358,191.00	Sheikh Hemayet Ali & Mr.UT Mong(JV), Bandarban Sadar, bandarban	62,988,882.92	21-12-17	21-12-18	0%	1,060,702.00		
		A) Construction of B.C Road starting from Kollol Hotel to Cultural Institute Gate. Ch- 0.00-559.00m. B) Construction of Foothpath staring from Avishar Hotel to Cultural Institute Gate (L=323m.)	0.559	0.000	15,848,361.00		14,834,306.67			0%	30,692.00		
	Sub-Total (Road)	2	3.931	0.000	83,206,552.00	0	77,823,189.59	21-12-17	21-12-18	0%	1,091,394.00	0	
		Part-B:Drain											
		Construction of RCC U-Drain & 10 no X-Drain from Chonkola Ghat to S.M.Para Mosque via Sikdar Para to Barua Para.(U-Drain-100m & X-Drain-73.10m)	0.000	0.173	7,681,403.00		7,190,859.89			5%	-		
		C) Construction of RCC U-drain at Sugandha beach mour (Five Star Shop) to Cultural Institute Gate. Ch- 0.00-993.00m.	0.000	0.993	12,384,653.00		11,593,755.02			5%	-		
	Sub-Total(Drain)	2	0.000	1.166	20,066,056.00	0	18,784,614.91	0	0	5%	0	0	
1	Pkg.total:UGIIP-III-2/AF/COX'S /UT+DR-02/2017(T.ID:106400)	4	3.931	1.166	103,272,608.00	Sheikh Hemayet Ali & Mr.UT Mong(JV), Bandarban Sadar, bandarban	96,607,804.50	21-12-17	21-12-18	1%	1,091,394.00	0	
		Part-A:Road:											
5	UGIIP-III-2/AF/COX'S /UT+DR-03/2017 (T.ID:106401)	C-6 -A) Improvement of B.C Road starting from Dolphin More to Bally Hatchery. L= 1550.00m.	1.550	0.000	16,606,727.00	UD-BB-HM JV, Diamond Place & Guest house, Kalatali, Cox's Bazar	15,346,717.23	21-12-17	21-12-18	0%	215,264.00		
		C-6 - B) Construction of RCC Road starting from RHD Road to Gazipur Resort. L= 125.00m.	0.125	0.000	1,648,853.00		1,525,349.73			0%	-		
		A) Construction of RCC Road starting from Pallyanna Kata (Habib Shop) to Samiti Bazar.Link-1:Shafi shop to Siddik shop ch.0m-ch.182m; Link-2: Arif house to sabuj Shadagar house ch.0m-ch.484m(L=1366m.)	1.366	0.000	24,467,459.00		22,631,410.68			5%	45,040.00		
		A) Construction of 2 no Box Culvert Pallyanna Kata (Habib Shop) to Samiti Bazar at ch.700m ; Link-2: Arif house to sabuj Shadagar house ch.at ch.484m(L=32m)	0.020	0.000	8,544,185.00		7,904,203.88			0%	-		
	Sub-Total (Road)	4	3.061	0.000	51,267,224.00	0	47,407,681.51	21-12-17	21-12-18	1%	260,304.00	0	
		Part-B:Drain	0.000				-				-		
		A) Construction of RCC U-Drain starting from Pallyanna Kata (Habib Shop) to Samiti Bazar (L=600M).Link-1:Shafi shop to Siddik shop ch.0m-ch.182m; Link-2: Arif house to sabuj Shadagar house ch.57m-ch.263m(Total Length=988m.) X-Drain (4nos-32m) C) 2vent Box Culvert (2nos-10.20M)	0.000	988.000	35,145,854.00		32,513,340.43			0%	-		
		Construction of 4 no RCC X-Drain(L=32m) starting from Pallyanna Kata (Habib Shop) to Samiti Bazar & Link-1 at ch.150m;ch.195m,543m & Link-1 road ch.20m	0.000	32.000	838,520.00		775,712.73			0%	-		
		C-6 -C) Construction of U-Drain starting from RHD to Gazipur Resort(ch.0m-125m).	0.000	125.000	950,333.00		879,150.65			5%	-		
	Sub-Total (Drain)	3	0.000	1.145	36,934,707.00	0	34,168,203.81	0	0	2%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	Pkg.total:UGIIP-III-2/AF/COX'S /UT+DR-03/2017(T.ID:106401)	7	3.061	1.145	88,201,931.00	UD-BB-HM JV, Diamond Place & Guest house, Kalatali, Cox's Bazar	81,575,885.32	21-12-17	21-12-18	1%	260,304.00	0	
5.00	Total awarded:	38	10.380	13.212	598,589,921.00		520,446,825.68			8%	1,351,698.00	-	
	Under Bidding	Part-B:Drain											
6	UGIIP-III-2/AF/COX'S /DR-03/2017(T.ID:173275)	C-3A-A) CONSTRUCTION OF R.C.C U-DRAIN WITH FOOTPATH AT RUMALIYA CHARA FROM POLICE LINE TO BANKKHALI RIVER. LINK-2 CH-2059-3509.00M.	0	1.450	117,083,653.00		0.01			0%	-		
		C-3A-B) CONSTRUCTION OF R.C.C U-DRAIN WITH FOOTPATH AT RUMALIYA CHARA FROM POLICE LINE TO BANKKHALI RIVER. LINK-1 CH-0.00 TO 750.00M.		0.750	46,169,347.00		-			0%	-		
		C-3A-C) CONSTRUCTION OF R.C.C U-DRAIN WITH FOOTPATH AT RUMALIYA CHARA FROM POLICE LINE TO BANKKHALI RIVER. LINK-3 CH-0.00-100.00M .		0.100	2,339,269.00		-			0%	-		
1	Pkg.total:(UGIIP-III-2/AF/COX'S/DR-03/2017(T.ID:173275)		0	2.300	165,592,269.00	0.00	0.01	0.00	0.00	0%	0.00	0.00	
		Part-B: Drain											
7	UGIIP-III-2/AF/COX'S /DR-04/2017(T.ID:173277)	C-3B -CONSTRUCTION OF R.C.C U-DRAIN WITH FOOTPATH AT RUMALIYA CHARA FROM POLICE LINE TO BANKKHALI RIVER. CH-940.00 TO 2059.00M.	0	1.119	93,018,158.00	Mohammad Eunus & Brothers(Pvt) Ltd.-ISLAM BROTHERS CONSTRUCTION & ENGINEERING LTD JV	88,367,250.10			0%	-		
1	Pkg.total(UGIIP-III-2/AF/COX'S /DR-04/2017)		0	1.119	93,018,158.00	Mohammad Eunus & Brothers(Pvt) Ltd.-ISLAM BROTHERS CONSTRUCTION & ENGINEERING LTD JV	88,367,250.10	0	0	0%	-	0	
		Part-B:Drain		0.000			-				-		
8	UGIIP-III-2/AF/COX'S /DR-05/2017(T.ID:173278)	C-3C -A) CONSTRUCTION OF R.C.C U-DRAIN WITH FOOTPATH AT RUMALIYA CHARA FROM POLICE LINE TO BANKKHALI RIVER. CH-0.00-940.00M.	0	0.940	94,156,769.00	Mohammad Eunus & Brothers(Pvt) Ltd.-ISLAM BROTHERS CONSTRUCTION & ENGINEERING LTD JV	89,448,930.55			0%	-		
		C-3C -B) CONSTRUCTION OF R.C.C U-DRAIN WITH FOOTPATH AT RUMALIYA CHARA FROM POLICE LINE TO BANKKHALI RIVER. LINK-2 CH-0.00-200.00M.	0	0.200	4,655,123.00		4,422,366.85			0%	-		
1	Pkg.total:UGIIP-III-2/AF/COX'S /DR-05/2017(T.ID:173278)		0	1.140	98,811,892.00	Mohammad Eunus & Brothers (Pvt) Ltd. ISLAM BROTHERS CONSTRUCTION & ENGINEERING LTD JV	93,871,297.40	0	0	0%	0	0	
	Pourashava Total=		10.3644										

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Faridpur.

Pourashava Code : 189.

Sl. No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount (Tk.)	Contractor Name	Cont.amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date	Progress (%)	Salvage Materials (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
	2. Faridpur.	Part-A:Road			-								
	UGIIP-III-2/AF/FARI/UT-01/2017(T.ID:108445)	R-1: Improvement of Town Embankment road as BC from Chunagatha bridge to Kabi Jashimuddin's house in Ward No. 8.7. L=1850 m.	1.850	0	13,985,923.13	Md. Billal Hossain JV,Harokindi,Faridpur Sadar,Faridpur	14,640,086.14	01-02-18	01-02-19	0%	-	62,469,135.00	
		R-2: Improvement of Polytechnic Institute road as BC in Ward No. 6. L=1600 m.	1.600	0	10,123,751.32		10,597,269.13			94%	-		
		R-4: Improvement of Wireless para road as in Ward No.2. L=1120 m.	1.120		4,320,562.57		4,522,648.07			93%	-		
		R-5: Improvement of Jhiltuly Boduzzaman Molla road as RCC in ward 4. L=855 m.	0.855		7,362,485.59		7,706,850.83			93%	-		
		R-12: Improvement of Vati Luxmipur Fakir Bari road as RCC in Ward. 9. L=450 m.	0.450		3,994,832.41		4,181,682.54			92%	-		
		R-15: Improvement of Moulana Abdul Ali road with widening as BC from RHD to Mosque and link of Rahmania Madrasha in ward No. 3. L=1920 m.	1.920	0	11,354,692.69		11,885,785.27			92%	-		
		R-16: Improvement of Tepakhola Biswas para road as RCC from Politechnic road to Saudi Mosque in Ward No. 6. L=750 m.	0.750	0	7,055,348.94		7,385,348.49			92%	-		
		R-19: Improvement Alipur Godown road as BC with widening from Banik Bari road to Jasimuddin road in Ward No. 7. L=1100 m.	1.100	0	6,749,930.33		7,065,644.55			0%	-		
		R-20: Improvement of Goalchamat road No.2 as BC from RHD to Babri Mosque and link of Satta Saha kouse in Ward No. 1. L=1440 m.	1.440	0	8,150,773.83		8,532,009.64			94%	-		
		R-22: Improvement of Toki Molla road with link of Adv. Jabbar Mia as RCC with widening in Ward No. 8. L=1614 m.	1.614	0	14,837,852.11		15,531,862.36			94%	-		
		R-58: Improvement of Alipur Badamtoly road to Bappi's house as RCC in Ward No. 8. L=120 m.	0.120	0	1,393,040.74		1,462,723.50			0%	96,768.00		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	PKG Total:UGIIP-III-2/AF/FARI/UT-01/2017(T.ID:108445)	11	12.819	0	89,329,193.66	Md. Billal Hossain JV,Harokindi, Faridpur Sadar, Faridpur	93,511,910.52	01-02-18	01-02-19	68%	96,768.00	62,469,135.00	
		Part-A:Road											
	UGIIP-III-2/AF/FARI/UT-02/2017 (T.ID:108442)	R-7: Improvement of East Khabashpur Santibag road as RCC from Ambica Road to Khan Bari Mosque in ward No. 4. L=720 m.	0.720	0	7,530,549.13	M/s Khandaker Shahin Ahmed, Akram Center(3rd floor), 212 Shahid Syed Nazrul Islam Sharak, Purana Paltan, Dhaka	7,904,817.71	30-01-18	30-01-19	95%	-	31,415,493.00	
		R-8: Improvement of road from RHD to West Khabashpur Majipara with link road as RCC in Ward No. 3. L=658 m.	0.658	0	5,899,204.71		6,192,395.41			90%	-		
		R-9: Improvement of Guha Luxmipur Al-Amin road as RCC in Ward No. 8. L=1200 m.	1.200	0	10,257,157.32		10,766,938.43			90%	-		
		R-11: Improvement of road as RCC from Alipur Bepari road to Ambikapur road via Jashim Banker's house in Ward No. 7. L=810 m.	0.810	0	6,294,536.30		6,625,566.70			60%	366,030.00		
		R-14: Improvement of road as HBB beside Goalchamot Shishu Park in Ward No. 1. L=654 m.	0.654	0	2,565,541.26		2,693,048.76			30%	-		
		R-17: Improvement of Mid Alipur road as BC with widening in Ward No. 8. L=820 m.	0.820	0	4,155,388.74		4,361,911.72			0%	-		
		R-23: Improvement Goalchamot Housing state road as BC in Ward No. 1. L=800 m.	0.800	0	5,488,127.32		5,760,887.46			30%	-		
		R-25: Improvement of a Alipur Bahadur Kinder Garten Road as RCC in Ward No. 7. L=448 m.	0.448	0	4,218,334.98		4,427,986.39			60%	-		
		R-26: Improvement of Alipur Lane No.4 as RCC in ward 8. L=252 m.	0.252	0	2,387,997.00		2,506,680.54			95%	-		
		R-27: Improvement of Chadrokanto road as RCC from RHD to Sahsap Mazar n Ward No. 2. L=252 m.	0.252	0	2,466,180.67		2,588,749.94			80%	-		
		R-28: Improvement of Goalchamat road from RHD to Babri Mosque No.1 as BC in Ward No. 1. L=1050 m.	1.050	0	4,011,306.04		4,210,668.10			60%	-		
		R-38: Improvement of Kamlapur Sarkarpra and Fakirpara road as RCC from Kamlapur Shahid Salam to Mirdha Bari road in Ward No. 5. L=1248 m.	1.248	0	12,221,413.09		12,828,817.79			95%	-		
		R-55: Improvement of Alipur Bepari Bari road as BC fromKabi Jashimuddin road to Kabu Jahsimuddin road via TA Molla house in Ward No. 7. L=1090 m.	1.090	0	5,046,858.83		5,297,687.91			0%	-		
		R-69: Improvement of Kamalapur Mritha Bari road as BC from Alimuzzaman to Dr. Motahar Hossain road in Wrd No. 5. L=1432 m.	1.432	0	7,588,186.13		7,993,530.51			0%	567,630.00		
1	PKG Total:UGIIP-III-2/AF/FARI/UT-02/2017(T.ID:108442)	14	11.434	0	80,130,781.52	M/s Khandaker Shahin Ahmed, Akram Center (3rd floor), 212 Shahid Syed Nazrul Islam Sharak, Purana Paltan, Dhaka	84,159,687.39	30-01-18	30-01-19	56%	933,660.00	31,415,493.00	
		Part-A:Road											
	UGIIP-III-2/AF/FARI/UT-03/2017(T.ID:108446)	R-21: Improvement of Kabi Jashimuddin road as BC from Alipur Graveyard to Kabi Jashimuddin's house in Ward No. 7. L=1900 m.	1.900	0	12,705,260.49	M/s Khandaker Shahin Ahmed,Golchamot, Road No-1, Faridpur	13,367,897.53	30-01-18	30-01-19	50%	627,480.00	32,129,590.00	
		R-24: Improvement of Tarar mala road as BC from Faridsah to Alimuzzaman in Ward No. 5. L=650 m.	0.650		3,119,602.76		3,274,646.98			95%	-		
		R-29: Improvement of Raghunandarpur Graveyard road as BC from Mahbiddalay road to Army camp wall in Ward No. 1. L=820 m.	0.820		3,433,288.94		3,603,923.36			70%	-		
		R-30: Improvement of road as RCC from Khalil Mondol House to Embankment Via Darul Ullah Mosque in Ward No. 8. L=1200 m.	1.200		8,793,459.01		9,232,758.22			85%	45,561.60		
		R-31: Improvement of road as RCC from Chunaghata Road to Vati Luxmipur Uttar Para Mosque in ward No. 9. L=978 m.	0.978		8,935,121.61		9,379,197.04			80%	-		
		R-32: Improvement of Goalchamot Khodabox road as BC starting from RHD TO Mosque in Ward No. 1. L=2222 m.	2.220		11,592,158.27		12,181,965.03			70%	275,184.00		
		R-33: Improvement of AR Bakul road as RCC from Faridsah road to Ambica road via Ambica Hall in Ward No. 4,5. L=822 m.	0.822		8,942,645.99		9,387,095.38			95%	-		
		R-34: Improvement of road as RCC from Baribath Road to Macher Khan Vata via Mosque in Ward No. 9. L=480 m.	0.480		4,453,344.01		4,674,675.15			0%	-		
		R-35: Improvement of East Khabashpur Main road as BC from Ambica road to Kumar river in Ward No. 4. L=1200 m.	1.200		4,960,675.36		5,207,220.86			60%	-		
		R-36: Improvement of Raghunandanpur road as BC from Dipshikha School to Jafor Khan's house in Ward No. 1. L=2150 m.	2.150		8,555,183.02		8,980,375.51			60%	-		
		R-37: Improvement of Baitul Aman Road By-Lane as RCC beside Khalek Chairman's house in Ward No. 6. L=276 m.	0.276		2,532,856.12		2,663,698.70			90%	99,792.00		
		R-61: Improvement of road as RCC from Alipur road to VP Salim House in Ward No. 8. L=198 m.	0.198		1,756,690.72		1,843,998.23			90%	-		
1	PKG Total:UGIIP-III-2/AF/FARI/UT-03/2017(T.ID:108446)	12.00	12.894	0.000	79,780,286.30	M/s Khandaker Shahin Ahmed,Golchamot, Road No-1, Faridpur	83,797,452.00	30-01-18	43495	70%	1,048,017.60	32,129,590.00	
		Part-A:Road											
	UGIIP-III-2/AF/FARI/UT+DR-01/2017 (T.ID:108444)	R-6: Improvement of road from RHD Office to Charkamlapur Kumar river as HBB in Ward No. 5. L=1300m.	1.300	0.000	6,985,427.98 137	M/s Azam Construction-KSA JV, Alipur, Faridpur Sadar, Faridpur	7,330,306.08	30-01-18	30-01-19	0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Sub-total(Road)	1.00	1.300	0.000	6,985,427.98	0.00	7,330,306.08	30-01-18	30-01-19	0%	0.00	0.00	
		Part-B:Drain	0.000	0.000	-								
		D-1:Development of drainage interventions Starting from RHD Office to Charkamlapur Kumar River. L=1650m+615m =2265m	0.000	2.265	89,021,214.40		93,416,287.60			15%	-		
	Sub-Total (drain)	1	0.000	2.265	89,021,214.40	0.00	93,416,287.60	30-01-18	30-01-19	15%	0.00	0.00	
1	PKG Total:UGIIP-III-2/AF/FARI/UT+DR-01/2017(T.ID:108444)	2	1.300	2.265	96,006,642.38	M/s Azam Construction-KSA JV,Alipur,Faridpur Sadar, Faridpur	100,746,594	30-01-18	30-01-19	14%	0	0	
		Part-A : Road											
	UGIIP-III-2/AF/FARI/UT+DR-02/2017(T.ID:108443)	R-3: Improvement of road as BC from Alipur Badamtoly Bridge to Samoli Mor in ward No. 4. L=600m.	0.600	0.000	26,565,620.60	PMPL-KSA JOINT VENTURE, Room No-504, 199 Shahid Nazrul Islam Sharani, Bijoy Nagar, Dhaka, Bangladesh,	27,917,116.37	30-01-18	30-01-19	0%	627,480.00	8,749,913.00	
	Sub-total(Road)	1	0.600	0.000	26,565,620.60	0	27917116.37	30-01-18	30-01-19	0%	627480	8749913	
		Part-B:Drain											
		D-2:Development of drainage interventions Starting from Alipur Badamtoli Bridge to Kumar River, (Ch 00-700m), Via Bonik Bari road,(Ch 00-1750m), Godown road, (Ch 00-1950m), Major Tofail road.(Ch00-485m). Total Length= 4885.00m.	0.000	4.885	146,312,607.13		153,584,336.52	30-01-18	30-01-19	25%	-		
	Sub-Total (drain)	1	0.000	4.885	146,312,607.13	-	153,584,336.52	30-01-18	30-01-19	25%	-	-	
1	PKG Total:UGIIP-III-2/AF/FARI/UT+DR-02/2017(T.ID:108443)	2.00	0.600	4.885	172,878,227.73	PMPL-KSA JOINT VENTURE, Room No-504, 199 Shahid Nazrul Islam Sharani, Bijoy Nagar, Dhaka, Bangladesh,	181,501,452.89	02-03-36	86,990.00	21%	627,480.00	8,749,913.00	
		Part-B:Drain		0.000									
	UGIIP-III-2/AF/FARI/DR-01/2017(T.ID:108441)	Development of drainage interventions starting from New bus stand to Kumar river via housing estate L=3180 m.	0.000	3.180	86,229,181.67	RC-HI JV, Brammonkandha, Sadar, Faridpur, Bangladesh	90,498,754.07	30-01-18	30-01-19	20%	-		
1	PKG.Total:UGIIP-III-2/AF/FARI/DR-01/2017(T.ID:108441)	1	0.000	3.180	86,229,181.67	RC-HI JV, Brammonkandha, Sadar, Faridpur, Bangladesh	90,498,754.07	30-01-18	30-01-19	20%	-	-	
6	Total awarded:	42	39.047	10.330	604,354,313.26		634,215,850.55				2,705,925.60	134,764,131.00	
	Faridpur-Approved For Bidding(2nd Stage):	Part-B : Drain											
	UGIIP-III-2/AF/FARI/DR-02/2017 (T.ID:160833)	D-06: Development of drainage interventions Starting from Mohakali More to Charkamlapur Bridge Via, PWD Rest House. Ch 00-1700 m.	0	1.700	35,488,259.92	Md. Nazrul Islam-MAJ JV, Jhiltuli, Faridpur Sadar, Faridpur	39,023,480.61	22-07-18	22-07-19	0%	-		
		D-07: Development of drainage interventions Starting from Kamalapur Molla Bari Road Existing Drain to Dr. Motahar Hossain Road .L=1010 m.	0	1.010	18,235,979.69	9.96166253922485%above	20,052,586.45			0%	-		
		D-08: Development of drainage interventions RCC Drain Starting from Basher Mia House to Mujib Road. L=750 m.	0	0.750	12,723,621.83		13,991,106.10			0%	-		
		D-12: Development of drainage interventions by the side of Mia Para Cross Road. L=315 m.	0	0.315	4,953,346.53		5,446,782.20			0%	-		
		D-21: Development of drainage interventions by the Side of South Jhiltuly Road. L=255 m.		0.255	4,051,447.70		4,455,039.25				-		
		D-26: Development of drainage interventions by the side of Alipur Sawkat Ali Road. L= 315 m.	0	0.315	5,226,600.01		5,747,256.27			0%	-		
1	PKG.Total:UGIIP-III-2/AF/FARI/DR-02/2017(T.ID:160833)	6	0	4.345	80,679,255.68	Md. Nazrul Islam-MAJ JV, Jhiltuli, Faridpur Sadar, Faridpur	88,716,250.87	22-07-18	22-07-19	0%	-	-	
		part-B:Drain											
	UGIIP-III-2/AF/FARI/DR-03/2017(T.ID:156336)	D-3: Development of drainage interventions by the side of (a) Tepakhola Baniapara road Via(L=1210m) (b)Sarat Saha road (L=190m), (c)Sahajjalal road. (L=620m), (d) Monu Mia road.(L= 480m). Total Length=2500m.	0	2.500	48,198,664.87	Md.Billal Hossain JV, Harukandi, Faridpur	52,753,437.77	12-08-18	12-08-19	0%	-		
		D-10: Development of drainage interventions by the side of Sharma Para Road . L=305 m	0	0.305	4,954,751.21		5,422,975.10			0%	-		
		D-11: Development of drainage interventions the side of Goalchamot Road No.-1 . L=1450 m	0	1.450	27,330,573.83		29,913,312.53			0%	-		
1	PKG.Total:UGIIP-III-2/AF/FARI/DR-03/2017(T.ID:156336)	3	0	4.255	80,483,989.91	Md.Billal Hossain JV, Harukandi, Faridpur	88,089,725.41	12-08-18	12-08-19	0%	-	-	
		Part-A:Road	0										
	UGIIP-III-2/AF/FARI/UT-04/2017(T.ID:158134)	R-39: Improvement of Jalakamanser road as RCC from AR Bakaul road to Ambica road in Ward No. 5. L=558 m.	0.558	0	5,607,172.05	AC-SB-MJC(JV),Brammankanda,F aridpur Sadar,Faridpur	6,164,092.92	13-08-18	13-08-19	10%	-		
		R-40: Improvement of Alipur Rowsan Khan road as RCC from Kabi Jashimuddin road to Nasir Khan Dula's house in Ward No. 8. L=480 m.	0.480	0	4,637,296.46		5,097,886.43			10%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		R-41: Improvement of Faridshah road as BC from Chawrangli Mosque to Thanapara in Ward no. 4. L=450 m.	0.450	0	1,855,576.87		2,039,878.24			0%	-		
		R-42: Improvement of road as RCC from Tepakhola Lake up to Chan Mia House in Ward No. 9. L=318 m.	0.318	0	2,467,637.65		2,712,730.70			0%	-		
		R-43: Improvement of road as RCC from Kabi Jashimuddin Road to Bepari Bari road in Ward No. 7. L=576 m.	0.576	0	4,590,677.52		5,051,342.68			0%	47,376.00		
		R-44: Improvement of Raghunandanpur Mohila Madrasha road as RCC from Mohabiddalay road to Mahila Madrasha in ward No. 1. L=798 m.	0.798	0	6,946,467.65		7,653,994.46			10%	177,030.00		
		R-45: Improvement of road as RCC from Ashiruddin Road by lane in Ward No. 3. L=198 m.	0.198	0	1,337,849.77		1,482,451.05			0%	118,020.00		
		R-46: Improvement of Kamalapur short road as RCC from Halima pond to Gopalpur main road via Alimuzzamana road and Milar house BC in Ward No. 5. L=1272 m.	1.272	0	12,180,817.55		13,390,652.29			0%	-		
		R-47: Improvement of South Jhiltuly road as RCC from Ambica road to Salim Chairma road and Abdul Kader Jilani Mosque in Ward No. 4. L=1122 m.	1.122	0	10,334,814.73		11,374,564.60			0%	133,560.00		
		R-48: Improvement of Goalchamot Moha Biddalay road as BC from RHD to Raghunathpur in Ward No. 1. L=890 m.	0.890	0	5,147,824.64		5,673,638.82			30%	146,160.00		
		R-49: Improvement of road as RCC from Dr. Motahar Hossain road to Bill Mohammadpur in Ward No. 5. L=852 m.	0.852	0	6,494,507.94		7,139,561.63			0%	-		
		R-50: Improvement of road as HBB from Sapra Mosque road to Kabi Jashimuddin road Ward No. 7. L=280 m.	0.280	0	1,308,318.13		1,438,264.15			0%	-		
		R-52: Improvement road from TTC wall to Shahar by-pass road as RCC in Ward No.1. L=780 m.	0.780	0	6,229,927.41		6,848,702.18			0%	-		
		R-56: Improvement of road from Assiruddin road to Jakaria house as RCC in Ward No. 3. L=618 m.	0.618	0	5,106,667.32		5,625,098.09			0%	112,980.00		
		R-59: Improvement of road as RCC from Baitur Rahman Mosque road to West Khabashpur in Ward No. 3. L=822 m.	0.822	0	5,843,437.24	9.93229509908824%	6,428,915.65			0%	51,256.80		
1	PKG.Total:UGIIP-III-2/AF/FARI/UT-04/2017(T.ID:158134)	15.00	10.014	0	80,088,992.93	AC-SB-MJC(JV),Brammankanda, Faridpur Sadar, Faridpur	88,121,773.91	13-08-18	13-08-19	4%	786,382.80	0	
		Part-A:Road		0	-								
	UGIIP-III-2/AF/FARI/UT+DR-03/2017(T.ID:158228)	R-10:Improvement of Abdulla Jahiruddin road as RCC in Ward No. 5. L=450m.	0.450	0	4,101,335.96	M/s Azam Construction-KSA JV, Alipur, Faridpur Sadar, Faridpur	4,509,385.76	07-08-18	07-08-19	0%	-		
		R-13:Improvement of Goalchamot Molla Bari road as BC from RHD to Angina Khal in Ward No. 2,3. L=2150m.	2.150	0	10,149,499.97		11,159,293.24			0%	-		
		R-18: Improvement of Khalil Mondol road as RCC in ward No. 8. L=750 m.	0.750	0	7,276,482.74		8,000,434.00			0%	-		
	Sub Total (Road)	3	3.350	0	21,527,318.67	M/s Azam Construction-KSA JV, Alipur, Faridpur Sadar, Faridpur	23669113.00			0%	0.00	0.00	
		Part-B:Drain			-								
		D-5: Development of drainage interventions Starting from Molla Bari road Natun Bazar Angina Khal up to Kumar River Via Haro kandi road. L= 1650 m.	0	1.650	33,923,617.92		37,298,743.90			2%	-		
		D-9: Development of drainage interventions Alipur Khalil Mondol Road side Drain L=600 m	0	0.600	10,547,953.80		11,597,390.01			0%	-		
		D-19: Development of drainage interventions by the side of Abdalla Jahir Uddin Roadr. L=455 m	0	0.455	7,957,296.37		8,748,983.09			0%	-		
		D-23: Development of drainage interventions by the side of Mosjid Bari Road. L=650 m.	0	0.650	11,650,919.38		12,810,091.75			0%	-		
		D-37: Development of drainage interventions Starting from Guhaluxmipur Younus House to Ponds. L= 135 m.	0	0.135	2,796,064.55	9.94919228727948%	3,074,250.39			0%	-		
	Sub-Total (Drain)	5.00	0	3.490	66,875,852.02	M/s Azam Construction-KSA JV, Alipur, Faridpur Sadar, Faridpur	73,529,459.13			0%	-	-	
1	PKG.Total: UGIIP-III-2/AF/FARI/UT+DR-03/2017 (T.ID:158228)	8	3.350	3.490	88,403,170.69	M/s Azam Construction-KSA JV, Alipur, Faridpur Sadar, Faridpur	97,198,572.13	07-08-18	07-08-19	0%	-	-	
		Part-A:Road											
	UGIIP-III-2/AF/FARI/UT+DR-04/2017 (T.ID:156709)	R-57: Improvement of road as RCC from Kazi Motahar Hossian road to Alep's house in Ward No. 5. L=318 m.	0.318	0	2,477,436.14	Md.Billal Hossain JV, Harukandi, Faridpur	2,716,328.15	12-08-18	12-08-19	0%	39,866.40		
		R-60: Improvement of Vati-Luxmipur Major Tofayel road to Younus house as RCC in ward No. 9. L=480 m.	0.480	0	3,994,330.54		4,376,815.51			0%	36,069.60		
		R-62: Improvement of Imam Mia road as RCC from Mujib Sarak to Rail Line at Habeli Gopalpur in Ward No. 9. L=246 m.	0.246	0	2,391,261.84		2,618,192.59			0%	-		
		R-63: Improvement of Reazuddin road from RHD to Drain in Ward No. 3. L=1420 m.	1.420	0	8,008,105.50		8,768,074.70			0%	-		
		R-64: Improvement of road from Tepakhola Lake to Faridabad road as RCC in Ward No. 9. L=378 m.	0.378	0	2,398,023.32		2,958,389.53			0%	45,561.60		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	Sub-Total (Road)	5	2.842	0	19,569,157.34	0	21437800.48	43324	43689	0%	121497.6	-	
		Part-B:Drain	0	0	-	-	-	-	-	-	-	-	
		D-13: Development of drainage interventions Starting from RHD to Old Vange Road Existing Drain . L=315 m	0	0.315	6,412,625.90		7,021,184.09			0%	-	-	
		D-14: Development of drainage interventions Starting from South Jhiltuly Imam Bag to Kumar River. L=607 m	0	0.607	11,399,735.27		12,481,570.14			0%	-	-	
		D-18: Development of drainage interventions Starting from Hero's House to Azam Khan House at Alipur. L=603 m	0	0.603	10,494,845.09		11,490,805.88			0%	-	-	
		D-20: Development of drainage interventions Starting from Mujib Sarak to Mohakhali Patshala. L=415 m	0	0.415	7,241,061.45		7,928,238.18			0%	-	-	
		D-22: Development of drainage interventions by the side of Mujib Sarak (Thana Road to Super Market). L=1025 m.	0	1.025	18,127,192.50		19,847,463.05			0%	-	-	
		D-25: Development of drainage interventions Starting from Mid Alipur Road to Khalek Lodge. L= 152 m.	0	0.152	2,434,847.85	9.4899999116708%	2,665,914.91			0%	-	-	
		D-32: Development of drainage interventions by the side of Mohim school Road. L=325 m.	0	0.325	5,945,507.94		6,509,736.64			0%	-	-	
	Sub-Total (Drain)	7	0	3.442	62,055,816.00		67944912.88	0	0	0%	0	0	
1	PKG.Total:UGIIP-III-2/AF/FARI/UT+DR-04/2017(T.ID:156709)	12	2.842	3.442	81,624,973.34	Md.Billal Hossain JV, Harukandi, Faridpur	89,382,713.36	12-08-18	12-08-19	0	121,497.60	-	
	UGIIP-III-2/AF/FARI/MF-01/2017	Construction of Faridpur Municipal Market at Faridpur a)Civil Works(market area=1060 sqm)			139,001,976.90	RCL-MJS-SB(IV), Purbo Khabaspur, Faridpur Sadar, Faridpur	151,005,898.70	22-07-18	22-07-19	0%	-	-	
		b)Water Supply and Sanitation Works			2,010,116.54	8.63579214052406%above	2,183,706.03			0%	-	-	
		c) Electrical Works			26,425,727.72		28,707,798.64			0%	-	-	
1	sub-total:UGIIP-III-2/AF/FARI/MF-01/2017	1	0	0	167,437,821.16	RCL-MJS-SB(IV),Purbo Khabaspur,Faridpur Sadar,Faridpur	181,897,403.36	22-07-18	22-07-19	0%	-	-	
6.00	Total Approval for Bidding(2nd Stage)	45	16.206	15.532	578,718,203.71		633,406,439.04	259,898.00	262,088.00	0.04	907,880.40	-	
12	Faridpur total(P-2):	87	55.253	25.862	1,183,072,516.97		1,267,622,290			31%	3,613,806	134,764,131	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Gopalgonj.

Pourashava Code : 198.

Sl. No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount (Tk.)	Contractor Name	Cont.amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date	Progress (%)	Salvage Materials (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
	3. Gopalgonj.	Part-A:Road	-		-								
	UGIIP-III-2/AF/GOPA/UT-01/2017	R-1:A) Improvement of Raghunathpur road as BC from By-pass to Burimar vita (ch00-1200.0m) B) Improvement of Dhalibari road as RCC starting from Bypass road(Ansar camp) to Raghunathpur road(Ch.00-485.00m), C) Improvement of Faringa bari road as RCC starting from Raghunathpur road (near Monir house) to Volanath house.(ch00-402),Total length=2087m	2.087	0	23,581,008.38	M/s. Niaz Traders,16/3/1 R.K. Mission road,Dhaka	17,734,559.28	10-05-18	10-05-19	15%	38,622.86		
		R-2:Improvement of Mandertola housing connecting road as RCC from Bypass to Modle -house (ch00-422.0m)	0.442	0	4,677,004.96		3,519,329.33			20%	-		
		R-17:Improvement of Govt Mohila College road as BC starting from Kalabagan more to Manikdah Bridge.(ch00-4760.0m)	4.760	0	50,577,162.35		38,050,713.38			30%	29,641.92		
1	PKG.Total:UGIIP-III-2/AF/GOPA/UT-01/2017)	3	7.289	0	78,835,175.69	M/s. Niaz Traders,16/3/1 R.K. Mission road,Dhaka	59,304,601.99	10-05-18	43595	22%	68,264.78	-	
	UGIIP-III-2/AF/GOPA/UT+DR-02/2017(T.ID:108678)	Part-A:Road	0.000	0.000	-								
		R-5:A) Improvement of BSCIC road as BC starting from BSCIC bridge to Kalabagan bridge .(ch00-890.0m)	0.890	0.000	6,652,533.93	Noona Traders., 154, Motijheel, C/A, Dhaka Bangladesh	5,027,554.03	04-02-18	04-02-19	0%	22,256.64		
		R-10:A) Improvement of DC road as BC & RCC starting from BB road to Graveyard with 3-link 1) Sawdagor road 2) Sikderpara road 3) Khamarbari road .(ch00-1255.0m+link-01-262.0m+link-02-248.0m+link-03-138.0m=1903.0m)	1.903	0.000	20,146,311.52		15,221,171.68			0%	84,262.92		
		R-15:A) Improvement of Bador road plus police line pond side road, SP Office road ,DC office road,link road as BC starting from Chandmari road to BB road(L=ch00-552.0m+linkL1=ch00-265.00+L2=ch00-240.0+L3=ch00-113.00m+L4=ch00-112.0m=1282.0m).	1.282	0.000	9,956,018.85		7,529,354.00			0%	11,784.19		
	Sub-Total (Road)	3	4.075	0.000	36,754,864.30	0	27778079.71	04-02-18	04-02-19	0%	118303.752	0	
		Part-B:Drain											
		R-5(DR): B) Development of drainage intervention BSCIC road side drain starting from BSCIC bridge to Kalabagan bridge .(ch00-890.0m)	0	0.890	19,803,262.43		14,982,151.84			0%	-		
		R-10(DR): B) Development of drainage intervention of DC road side drain starting from Thanapara more to Sikderpara road via khristian para(ch00-450+248.0m=698.0m)		0.698	15,155,749.45		11,460,470.45				23,031.12		
		R-15(DR): B) Development of drainage intervention of Bador road plus police line pond side drain starting from BB road to Jahanara Garden more .(ch00-355.0m)		0.355	7,702,056.49		5,819,592.60				30,378.94		
	Sub-Total (Drain)	3	0	1.943	42,661,068.37	0	32262214.89	0	0	0%	53410.056	0	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	PKG.Total:UGIIP-III-2/AF/GOPA/UT+DR-02/2017(T.ID:108678)	6	4.075	1.943	79,415,932.67	Noona Traders., 154, Motijheel, C/A, Dhaka Bangladesh	60,040,294.60	04-02-18	04-02-19	0%	171,713.81	0	
		Part-A:Road	0.000	0	-		-				-		
	UGIIP-III-2/AF/GOPA/UT+DR-03/2017(T.ID:108679)	R-9(RD):A) Improvement of Udayon road as BC starting from BB road to Public hall more via Gohata bridge .(ch00-1625.0m) ,Total length=1625m	1.625	0	12,606,701.92	M/s Niaz Traders,16/3/1,R.K.Mission road,Dhaka	9,638,964.56	28-12-17	28-12-18	0%	19,118.40		
		R-20:Improvement of Natun School road as BC starting from Chandmari road to Ashrom road via Khansaheb house(ch00-618.00m),Total length=618m	0.618	0	4,690,816.26		3,587,453.27			0%	3,286.08		
		R-25(RD)A) Construction of Chandmari bylane road as RCC starting from Popy house to Amena School road(ch00-895.00m) B) Construction of Chandmari road side drain starting from Popy house to Amena School road .(ch00-395.0m),Total length=1290m	1.290	0	14,588,100.99		11,159,123.61			0%	-		
	Sub-Total (Road)	3	3.533	0	31,885,619.17	-	24,385,541.44	28-12-17	28-12-18	0%	22,404.48	-	
		Part-B:Drain	0	0.000	-		-				-		
		R-9(DR):B) Construction work of Udayon bylane road RCC side drain starting from Hasib house to Profullo house via Tulu house.(ch00-160.0m) Link Battola to Hiru house (ch0.00-130m),Total length=290m	0	0.290	6,537,367.67		5,000,739.57			0%	-		
		R-25(DR): B) Construction of Chandmari road side drain starting from Popy house to Amena School road .(ch00-395.0m),Total length=395m	0	0.395	8,597,280.62		6,576,463.73			0%	-		
		Development of drainage intervention Natun School road side drain starting from Chandmari road to Panchuria khal by RCC .(ch00-332.0m),Total length=332m	0	0.332	7,014,853.03		5,359,346.54			0%	28,266.00		
		Development of drainage intervention Gohata road side drain starting from BB road(Judge court) to Boiragi khal by RCC .(ch00-982.0m),Total length=982m	0	0.982	28,169,929.06		21,542,079.13			0%	27,324.36		
	Sub-Total (Drain)	4	0	1.999	50,319,430.37	-	38,478,628.98	28-12-17	28-12-18	0%	55,590.36	-	
1	PKG.Total:UGIIP-III-2/AF/GOPA/UT+DR-03/2017(T.ID:108679)	7	3.533	1.999	82,205,049.55	M/s Niaz Traders,16/3/1,R.K.Mission road,Dhaka	62,864,170.42	28-12-17	28-12-18	0%	77,994.84	-	
		Part-A:Road	0.000	0	-		-				-		
	UGIIP-III-2/AF/GOPA/UT+DR-04/2017(T.ID:108680)	R-11:A) Improvement of Miapara & Jermanmission road as BC starting from Miapara Puraton Sonali Bank to Graveyard and Miapara more to Jermanmission (ch00-908m+1165.00m =2073.0);	2.073	0	13,759,227.00	M/S. Dawn Corporation., 10 North Mugdha (1st floor), Sabujbag, Dhaka, Bangladesh	9,765,311.33	02-04-18	02-04-19	0%	15,274.56		
		R-22:Improvement of road as RCC from Purbo Arambag By-pass to Daud's house in Ward No. 6. (Ch00-300.0m).	0.300	0	3,793,390.56		2,659,909.64			0%	115,839.36		
	Sub-Total (Road)	2	2.373	0	17,552,617.56	0.000	12425220.970	02-04-18	02-04-19	0%	131113.920	0.00	
		Part-B:Drain	0	0	-		-				-		
		R-11(DR): B) Construction work of Kaborstan bylane road RCC side drain starting from Kaborstan road to Jahangir munsli house (ch.00-252) link-1, kamal house to monir house (ch.00-300m) ;Total Length=552m	0	0.552	11,194,008.53		7,942,008.23	02-04-18	02-04-19	0%	21,722.32		
		D-05:Development of drainage interventions Miapara Road side drain starting from Kaborstan more to Bairagi Khal by RCC. Length = 710m.	0	0.710	20,177,098.56		14,309,455.57			0%	59,647.56		
		D-15: Development of drainage interventions Jerman mission Road side drain starting from Miapara more to Jerman mission by RCC. L= 1165m	0	1.165	29,944,696.84		21,262,234.28			0%	-		
	Sub-Total (Drain)	3	0	2.427	61,315,803.93	-	43,513,698.08	02-04-18	02-04-19	0%	81,369.88	-	
1	PKG.Total:UGIIP-III-2/AF/GOPA/UT+DR-04/2017(T.ID:108680)	5	2.373	2.427	78,868,421.49	M/S. Dawn Corporation., 10 North Mugdha (1st floor), Sabujbag, Dhaka, Bangladesh	55,938,919.054	02-04-18	02-04-19	0%	212,483.796	-	
		Part-A: Road:	0	0	-								
	UGIIP-III-2/AF/GOPA/UT+DR-05/2017(T.ID:108681)	R-13(RD):A) Improvement of Nabinbagh road as BC & CC (two parts) starting from BB road to Sufia Jame Mosque (Main-ch00- 480.0m) and link-a (Circuit house-ch00-596),(link-b-M.Bound.-ch00-470.0m),(link-c-Fishary-ch00-385.0),total=1931.0m,	1.931	0	18,373,065.15	Noona Traders, 154 Motijheel, C/A, Dhaka, Bangladesh	14,940,258.42	04-02-18	04-02-19	0%	74,849.71		
		Improvement of Janata road as RCC starting from Battola to Bypass via Hazi Ali mia road(ch00-690.00m)	0.690	0	7,546,387.02		6,142,147.66			0%	-		
	Sub-Total-A (road)	2	2.621	0	25,919,452.16	0	21,082,406.08	04-02-18	04-02-19	0%	74,849.71	0	
		Part-B:Drain	0	0.000	-								
		R-13(DR):B) Improvement of Drainage system of Nabinbagh by lane road side Drain starting Ruhul Mia house to BDR house.(ch.0m-272m)	0	0.272	6,708,868.19		5,457,325.58			0%	16,926.00		
		Development of drainage intervention starting from Nabinbag Sufiya Jame mosque to Kapali para khal by RCC .(ch00-880.0m),Link01-Circuit house road to RCC Drain(ch00-385.00m),Link-02-Medical College Boundary wall to RCC Drain.(ch00-320.0m) total Length=1585	0	1.585	40,178,873.37		32,697,436.62			0%	26,392.80		
		Development of drainage intervention Janata road side drain starting from Gohata road (Ghullibari bazar)to Boiragi khal by RCC .(ch00-325.0m)	0	0.325	6,854,652.95		5,573,441.00			0%	30,584.40		
	Sub-Total-B (Drain)	3	0	2.182	53,742,394.52	-	43,728,203	04-02-18	04-02-19	0%	73,903	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1.00	PKG.Total:UGIIP-III-2/AF/GOPA/UT+DR-05/2017(T.ID:108681)	5	2.621	2.182	79,661,846.68	Noona Traders, 154 Motijheel, C/A, Dhaka, Bangladesh	64,810,609.28	04-02-18	04-02-19	0%	148,752.91	-	
		Part-A: Road	0	0	-		-				-		
	UGIIP-III-2/AF/GOPA/UT+DR-06/2017(T.ID:108682)	R-6: Improvement of Charnarayondia road as BC starting from BB road to Bypass .(ch00-815.0m)	0.815	0	11,978,313.35	M/S. Niaz Traders., 16/3/1 R. K. Mission road, Dhaka, Bangladesh	9,037,848.36	01-02-18	01-02-19	0%	21,100.80		
		R-08(A) Improvement of Girls School road as RCC starting from Bottala to Balaka Basralay& Bazar area .(ch00-466.00m+Link-252.0m+Link-70.0m) ,Total length=788m.	0.788	0	7,255,814.76		5,428,868.44			0%	199,565.81		
		R-14(A) Improvement of Sabujbag road as BC & RCC starting from Chandmari road to Amena School road(ch00-458(BC),0m-525.0m(RCC)) Total Length=983.0m.	0.983	0	11,383,871.89		8,589,652.29			0%	18,745.86		
		R-21:Improvement of Chachaniakandi road as BC starting om Chandmari road to Kalidas Hira haouse(ch00-1176.00m)	1.176	0	11,495,145.76		8,673,787.79			0%	18,217.92		
		R-24:Improvement of Ashrom road as BC starting from BB road to Chandmari road(ch.0m-Ch.1180m) , linked-01-Kadambari road(link01=315.00M),link-02-Maleka Academy road(280.0m),Total length=1775.0m& Islabag RCC road(ch.0m-1200.0m)* total length= 2975m	2.975	0	20,025,634.13		15,078,308.00			0%	163,354.83		
		R-28(A) Improvement of road as BC from Teghoria by lane road to Mandertola bridge road in ward no-8,9 (ch00-520m BC+ 0.00-1943m RCC road)Total L=2463m,	2.463	0	20,911,200.10		15,773,897.36			0%	53,043.14		
	Sub-Total: A (Road)	6	9.200	0	83,049,979.98	-	62,582,362.255	01-02-18	01-02-19	0%	474,028.363	-	
		Part:B(Drain)	0	0	-		-				-		
		R-08(DR):B) Development of drainage intervention of Girls School road side drain starting from Battala to Balaka Basraloy & Bazar area(Sahapara road,Batasa potti road,Gengi pottiy road) .(ch00-466.0+252.0m+70.0m), Total length=788.0m	0	0.788	13,736,271.42		10,359,251.09			0%	44,632.56		
		R-14(DR): B)Construction of drainage intervention Sabuzbagh road side drain starting from Chandmari road to Thanda Mia house .(ch00-458.0m)	0	0.458	10,028,827.09		7,566,284.15			0%	20,288.52		
		R-28(DR):B) Cnstruction of Teghoria road side drain starting from Sumonto house to Panchuria khal. L=730m, Link-1, Kalachad house (ch.0.00-185m) link -2, Mosque side (ch.0.00-225m), Total length=1140m	0	1.140	15,803,086.34		11,925,696.85			0%	19,718.08		
	Sub-Total : B (Drain)	3	0	2.386	39,568,184.85	-	29,851,232.086	01-02-18	01-02-19	0%	84,639.156	-	
1	PKG.Total:UGIIP-III-2/AF/GOPA/UT+DR-06/2017(T.ID:108682)	9	9.200	2.386	122,618,164.82	M/S. Niaz Traders., 16/3/1 R. K. Mission road, Dhaka, Bangladesh	92,433,594.34	01-02-18	01-02-19	0%	558,667.52	-	
6.00	Sub-total Approved for Tender/Awarded:	35	29.091	10.937	521,604,590.91		395,392,190			3%	1,237,878	-	
	Approval for Bidding	Part-A:Road			-		-				-		
	UGIIP-III-2/AF/GOPA/UT+DR-01/2017(T.ID:175171)	R-3:Improvement & construction of Munshipara road as RCC starting from Zila Parisad corner to Bypass(ch00-540.00m)	0.540	0	7,231,984.55	M/s. Niaz Traders,16/3/1 R.K. Mission road,Dhaka	6,325,381.79			0%	20,808.68		
		R-4:Improvement of Miraz Khan Thakur road as BC starting from Chapail road to Dhaka-Khulna road .(ch00-927.00m)	0.927	0	9,962,276.25		8,716,282.84			0%	5,631.36		
		R-7:Improvement of South Moulovipara road as BC starting from Ghoserchar road to Stadium via Mohila Madrasa road .(ch00-532.0m+225.0m=757.00m)	0.757	0	4,867,667.22		4,258,747.75			0%	3,669.12		
		R-12(A) Improvement of Biswasbari road as RCC starting from Miapara more to Yousuf driver house and Link-01-Little Flower School road,Link-02-Ahale hadis road.(ch00-705.0m+Link-01=ch00-558.0m+Link-02-ch00-472.0m=1735.0m)	1.735	0	12,454,610.52		10,881,724.58			0%	128,426.93		
	Sub-Total : A (Road)	4	3.959	0	34,516,538.54	-	30,182,136.954	-	-	0%	158,536.090	-	
		Part-B:(Drain)	0	0	-		-			0%	-		
		R-12(DR):B) Development of drainage interventions Biswasbari road side drain & link-01-Little Flower School road,Link-02-Ahale Hadis road side drain starting from Miapara more to Boiragi khal via Two link road drain .(ch00-447.0+link-01=548.0m,link-02=462.0m=1457.0m)	0	1.457	24,610,307.23		21,530,331.98			0%	29,396.64		
		D-9:Development of drainage interventions Bador road Bankpara side drain starting from Chandmari road to Panchuria khal by RCC .(ch00-702.0m)	0	0.702	20,308,300.30		17,762,103.90			0%	61,189.80		
	Sub-Total : B (Drain)	2	0	2.159	44,918,607.53	0.125	39,292,435.887	-	-	0%	90,586.440	-	
1	PKG.Total:UGIIP-III-2/AF/GOPA/UT+DR-01/2017(T.ID:175171)	6	3.959	2.159	79,435,146.07	M/s. Niaz Traders,16/3/1 R.K. Mission road,Dhaka	69,474,572.840	-	-	0%	249,122.530	-	
		Part-B:(Drain)	0	0	-		-				-		
	UGIIP-III-2/AF/GOPA/DR-01/2017(T.ID:175179)	Development of drainage interventions starting from Bedgram to Boiragi khal via Bypass .(ch00-1750.0m)	0	1.750	91,086,381.37	M/s. Kamal & Brothers-M/s.JAKYULLAH&BROTHERS(JV),BB Road,Gopalganj	76,806,839.15			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	PKG.Total:UGIIP-III-2/AF/GOPA/DR-01/2017(T.ID:175179)	1	0	1.750	91,086,381.37	M/s. Kamal & Brothers-M/s.JAKYULLAH&BROTHERS(JV),BB Road,Gopalganj	76,806,839.15	-	-	0%	-	-	
	Sub-total undr Bidding	7	3.959	3.909	170,521,527.44		146,281,411.99				249,122.53	-	
8	Gopalgonj Total(2nd Phase):	42	33.050	14.846	692,126,118.36		541,673,602			2%	1,487,000	-	

Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III)

Project Short Name : UGIIP-III

Project Code : 224048000

Pourashava Name : Mymensingh.

Pourashava Code : 133.

Sl. No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount (Tk.)	Contractor Name	Cont.amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date	Progress (%)	Salvage Materials (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
	04. Mymensingh.	Part-A: Road:	-	-	-								
	UGIIP-III-2/AF/MYME/UT+DR-01/2017(T.ID:106235)	R-8:Construction of Connecting RCC Road starting from Salimer Moar to Moiner Moar(Ch 0+00-0+620m).	0.620	0	8,027,746.00	UDC Construction Ltd.,prop:Md. Kalam Hossain, House no-104(1st Floor), road no-8, New DOHS, Mohakhali, Dhaka	7,845,060.13	21-11-17	21-11-18	47%	-	38,553,454.12	
		R-9: Construction of RCC road from Patgudam rail gate to Kewatkhali Bypass road(ch.0+00-0+935m)	0.935	0	9,319,116.00		9,101,709.39			0%	234,360.00		
		(1) R-20:Construction of RCC Road:Part-a Starting from kashor main road to Nazrul Saheb house(Ch 0+00-0+278m),Part-b from Abu Syed House to Zos Mia House (Ch 0+00-0+275m.	0.553	0	5,384,151.00		5,261,624.91			59%	-		
		R-23:Rehabilitation of RCC Road starting from Mirbari Eidgah field to Juel Saheb House beside khal (Ch 0+00-0+345m).	0.345	0	3,273,708.00		3,199,208.86			90%	-		
		R-24: Improvement of RCC road at Gulkibari road starting from. Part-A. Sankipara road to college road. Ch.0+00-0+420m, Part-B. starting from Gulkibari road to Mohammad Ali road. Ch.0+00-0+150m, Improvement of RCC road at Mohammad Ali road starting from College road to Zila school. Ch.0+00-0+368m & Part-B. Mohammad Ali road to RHD road. Ch.0+00-0+180m	1.118	0	8,776,063.00		8,576,347.82			90%	-		
		Construction of RCC road starting from Academy road to Coronation road beside PWD Quarter(ch.0+00-0+398mm)	0.398	0	3,903,115.00		3,814,292.56			0%	-		
		R-30:Improvement of B.C & RCC Road:,Part-a Charpara Moar to G.C Guho Road,(Ch 0+00-0+950m),Part-b, Baghmara Moar to Robir Moar,(Ch 0+00-0+666m),Part-c,Dr.Nazrul Islam House to Purohitpara Moar,(Ch 0+00-0+140m),Total Length=1.756km	1.756	0	15,204,661.00		14,858,651.46			92%	-		
		R-31:Improvement of BC Road from Baghmara Rail Crossing to Vatikashore Grave Yard(Kristopur Road) (Ch 0+00-0+620)	0.620	0	2,444,333.00		2,388,707.78			95%	-		
		Improvement of BC road starting from Purabi cinema Hall to Natokgore lane via DB road (ch.0+00-0+1180m)	1.180	0	8,912,461.00		8,709,641.84			0%	-		
		R-39(a):Construction of Omed Ali Road by RCC Starting from RHD Road to Basbari Coloni Road(Ch 0+00-0+250m),b)Improvement road starting from Akua Madrasa quarter rail gate to Bachu mia house road,(Ch 0+00-0+214m),c)Construction of RCC Road from Mymensingh Fulbaria Road to Eco Park.(Ch 0+00-0+235).Total Length=0.699km.	0.699	0	9,838,055.00		9,614,172.28			67%	-		
		R-42: Development of Maskanda Passport Office road by RCC pavemnt starting from Passport office to Jila parishod school part-A.ch.0+00-0+465m & part-B starting from Oxford school to Jila parishod school via Mistri bari .ch.0+00-0+310m)	0.775	0	9,518,060.00		9,301,459.34			84%	-		
		R-43: Construction of RCC road starting from (Part-A). Liakot Commissioner house to Bolashpur Shimultala. Ch.0+00-0+180m & (Part-B) Liakot Commissioner house to (ch.0+00-0+181m)	0.361	0	4,097,333.00		4,004,090.78			14%	-		
		R-47: Construction of RCC road starting from Barera culvert to Maskanda Jila parishod school road(ch.0+00-0+420m)	0.420	0	5,030,274.00		4,915,801.02			0%	-		
	Sub-Total : A (Road)	13	9.780	0	93,729,076.00	-	91,590,768.17	21-11-17	21-11-18	49%	234,360.00	38,553,454.12	
		Part-B: Drain	-	-	-		-				-		
		(2) Construction of RCC Drain:Part-a Starting from kashor main road to Nazrul Saheb house(Ch 0+00-0+278m),Part-b from Abu Syed House to Zos Mia House (Ch 0+00-0+275m.	0	0.553	3,906,069.00		3,817,179.34			94%	-		
	Sub-Total : (Drain)	1	0	0.553	3,906,069.00	-	3,817,179.34	00-01-00	00-01-00	94%	-	-	
1.00	Pkg.total:UGIIP-III-2/AF/MYME/UT+DR-01/2017(T.ID:106235)	14	9.780	0.553	97,635,145.00	UDC Construction Ltd.,prop:Md. Kalam Hossain, House no-104(1st Floor), road no-8, New DOHS, Mohakhali, Dhaka	95,407,947.51	21-11-17	21-11-18	51%	234,360.00	38,553,454.12	
	UGIIP-III-2/AF/MYME/UT+DR-02/2017(T.ID:106398/Re-bid ID:121886)	Part-B(Drain)											
		Development of drainage system along the centerline starting from Sankipara Rail Gate to Kacjully mour via College & Hamid Uddin road with repair of the road (ch.0+00-0+1134).	0	1.134	19,773,420.00	Kamal Associates & M/s Rumi Construction JV,Akua Morol Para,Mymensingh	19,773,477.32	05-04-18	05-04-19	0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of RCC Covered Drain starting from Madarganj Coloni to Sankipara road with Repair of the Road(Part-a,Ch 0+00-0+580m,Part-b,Ch 0+00-0+280m,Part-c,Ch 0+00-0+192m).	0	1.052	22,700,923.00		22,700,988.81			0%	-		
		D-29: Construction of RCC drain starting from (A) Kagdahor Bazar to Katgola Bazar(ch.0+00-0+2150m), (B) Makjanul Ulum madrasa to Duladia road (ch.0+00-0+230m) & (C) Gologonda mour to Amin bazar (ch.0+00-0+418m) Total length=2798m	0	2.798	33,828,240.00		33,828,338.07			56%	-		
	Sub-Total (drain)	3	0	4.984	76,302,583.00	-	76,302,804.20	05-04-18	05-04-19	19%	-		
		Part-A(Road)											
		R-18: Improvement & widening of BC road starting from Part-A. Katgola Bazar to Kagdahor Bazar road. Ch. 0+00-0+2450m, Part-B. Tangail road to Makjanul Ulum Madrasa. Ch.0+00-0+350m, Part-C. Gologonda mour to Amin bazar. Ch.0+00-0+318m & Part-D. Gologonda road to Rekatullah house. Ch.0+00-0+120m.	3.238	0	20,584,820.00		20,584,880.52			11%	302,400.00		
	Sub-total : A (Road)	1	3.238	0	20,584,820.00	-	20,584,880.52	-	-	11%	302,400.00	-	
1	Pkg.total:UGIIP-III-2/AF/MYME/UT+DR-02/2017(T.ID:106398/Re-bid ID:121886)	4	3.238	4.984	96,887,403.00	Kamal Associates & M/s Rumi Construction JV,Akua Morol Para,Mymensingh	96,887,684.72	05-04-18	05-04-19	17%	302,400.00	-	
		Part-A(Road)											
	UGIIP-III-2/AF/MYME/UT+DR-03/2017(T.ID:106427)	01.R-1:Improvement & Widening of BC road starting from Kashore Police line to Shankipara shes mour(Coronation road)(Ch 0+00-1+490m) Total Length=1.490km	1.490	0	13,093,375.00	UDC Construction Ltd., Proprieter: Md. Kalam Hossain, House No-104(1st floor)Road No-08, New DOHS, Mohakhali, Dhaka	13,358,858.00	21-11-17	21-11-18	42%	-	66,114,880.00	
		02.R-2:Part-A. Reconstruction of Boundary road by RCC. starting from Saheb Ali road to Fulbaria roadch.0+00-0+390m & Part-B. Construction of RCC road starting from Boundary road to Zila school road. Ch.0+00-0+168m (Total Length=0.558km)	0.558	0	12,901,674.00		13,163,270.04			99%	-		
		03.R-3:Construction of RCC Road:Part-a:from Senbari Road to Cantonment Boundary Wall (Ch 0+00-0+495m),Part-b:from Noyonmoni Maket to Kawser Saheb house(Ch 0+00-0+345m),Link-1:from Asa Kutir to Tofael Saheb House(Ch 0+00-0+123m),Link-2:from Forazi Saheb house to Robidash Polli(Ch 0+00-0+58m)Link-3:from Monir Saheb house to Mydul Saheb house(Ch 0+00-0+40m),Link-4:from Solaiman Fokir House to Nasim Saheb house (Ch 0+00-0+48m),Link-5:from Front of Fuzlu MP House to Robidash Polli (Ch 0+00-0+110m).Total Length=1.219km	1.219	0	17,225,891.00		17,575,165.43			44%	-		
		05.a.R-4:()Improvement & Widening of BC road:Part-a starting from Kachari Moar Zero Point to Joinal Abedin Songrohosala(Ch 0+00-1+292m),Part-b from Town hall More to Poura Pump House(Ch 0+00-0+568m),Part-c from Front of Eid-Gah to Sarindah Restaurant (Ch 0+00-0+540m),Part-d from DC house to Circuit House Road(Ch 0+00-0+294m).Total Length=2.694km	2.694	0	18,503,057.00		18,878,227.42			90%	-		
		06.a.(1)R-5:Improvement of BC & RCC Road:Part-a from Dhaka-Mymensingh Highway to Kewatkhali Bazar Road Via Moirermour(Ch 0+00-2+383m),Part-b from Salim Saheb house to Kumrul Saheb house (PDB Road) (Ch 0+00-0+499m),Link-1 from PDB road to Omar Faruq Saheb house(Ch 0+00-0+117m),Link-2 from Anil Saheb house to Shofic Saheb house (Ch 0+00-0+82m) Total Length=3.081km	3.081	0	15,293,724.00		15,603,821.56			98%	-		
		07.R-6:Construction of RCC road starting from Gologonda Amin Bazar to Abrar Madrasa by the side of Rail line(ch.0+00-0+990m) Total Length=0.990km	0.740	0	13,027,911.00		13,292,066.64			6%	-		
	Sub-Total (Road)	6	9.782	0	90,045,632.00	-	91,871,409.10	21-11-17	21-11-18	63%	-	66,114,880.00	
		Part-B(Drain)											
		04.D-8:Development of drainage system:Part-a:from Senbari Road to Cantonment Boundary Wall (Ch 0+00-0+505m),Part-b:from Noyonmoni Maket to Kawser Saheb house(Ch 0+00-0+345m),Part-c from Jalil House to Robidash Polli(Ch 0+00-0+210m), Link-1:from Asa Kutir to Tofael Saheb House(Ch 0+00-0+123m),Link-2:from Forazi Saheb house to Robidash Polli(Ch 0+00-0+58m),Link-3:from Front of Fuzlu MP House to Robidash Polli (Ch 0+00-0+110m), Total Length=1.351km	0	1.351	14,227,963.00		14,523,122.18			89%	329,014.00		
		05.b.()Part-a: Construction of RCC U- Drain from Kachari to Poura Pump House(Ch 0+26-0+600m) Total Length=0.574km	0	0.574	2,918,253.00		2,977,423.88			98%	-		
		06.b.(2)Construction of RCC U-Drain:Part-a from Dhaka-Mymensingh Highway to Milon Saheb House (Ch 0+00-0+250m),Link-1 from PDB road to Omar Faruq Saheb house(Ch 0+00-0+117m),Link-2 from Anil Saheb house to Shofic Saheb house (Ch 0+00-0+82m) Total Length=0.449km	0	0.449	4,410,437.00		4,499,863.60			98%	-		
	Sub-Total (drain)	3	0	2.374	21,556,653.00	0	22,000,409.67	21-11-17	21-11-18	95%	329,014.00	0	
1.00	Pkg.total:UGIIP-III-2/AF/MYME/UT+DR-03/2017(T.ID:106427)	9	9.782	2.374	111,602,285.00	UDC Construction Ltd., Proprieter: Md. Kalam Hossain, House No-104(1st floor)Road No-08, New DOHS, Mohakhali, Dhaka	113,871,818.76	21-11-17	21-11-18	69%	329,014.00	66,114,880	
		Part-A(Road)	-	-	-		-				-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
	UGIIP-III-2/AF/MYME/UT+DR-04/2017(T.ID:106434/Re-bid ID:121108)	01.R-21:Improvement of BC & RCC road:Part-a Starting from Tinkona Pokorpar to Nizkolpa Primary School via Amin Bazar(Ch 0+00-0+2+045m)Part-b From Amin Bazar to Anana Housing Last Border,(Ch 0+00-0+463m) Total length=2.508 Km.	2.508	0	22,867,260.52	Kamal Associates & M/s Rumi Construction JV,Akua Morol Para,Mymensingh	23,330,781.34	05-04-18	05-04-19	0%	299,099.00		
	Sub-Total (Road)	1	2.508	0	22,867,260.52	Kamal Associates & M/s Rumi Construction JV,Akua Morol Para,Mymensingh	23,330,781.34	05-04-18	05-04-19	0%	299,099.00	-	
		Part-B(Drain)	0	0	-		-				-		
		02.D-41:Development of Drainage Network of Ananna Housing Society upto Neezkolpa Khal Part-a,(Ch 0+00-2+485m),Part-b,(Ch 0+00-0+530m),Links=2*14*200=5600m,Total Length=8.615km.	0	8.615	88,847,845.00		90,625,544.53			2%	-		
	Sub-Total (drain)	1	0	8.615	88,847,845.00	0	90,625,544.53	00-01-00	00-01-00	2%	-	0	
1.00	Pkg. total:UGIIP-III-2/AF/MYME/UT+DR-04/2017(T.ID:106434/Re-bid ID:121108)	2	2.508	8.615	111,715,105.52	Kamal Associates & M/s Rumi Construction JV,Akua Morol Para,Mymensingh	113,956,325.87	05-04-18	05-04-19	2%	299,099.00	-	
		Part-B(Drain)		0									
	UGIIP-III-2/AF/MYME/DR-01/2017(T.ID:106189)	Development of drainage system with rehabilitation of canal with Footpath starting from station Traffic mour to Chorpora culvert via Malgudam with repair of the road (ch.0+00 ~1+475km).	0	1.475	51,915,619.27	UDC Construction Ltd., Proprieter: Md. Kalam Hossain, House No-104 (1st floor) Road No-08, New DOHS, Mohakhali, Dhaka	50,804,805.81	21-11-17	21-11-18	7%	-	21,965,552.56	
		Development of drainage system from Minto College Rail Crossing to Brammpputro River via Durgabari Road with repair of the road(ch.0m-761M) including Link-1 Development of drainage system with Footpath from Durgabari road to Trunkpotti road at Boro Bazar (both side)ch.0m-ch330m ;Link-2:Development of drainage system with Footpath from Ganginepara road to Choto Bazar (ch, 0m-ch.155m) & ch. 0+155m-ch.0+245m Right side &Link-3 ;Development of drainage system with Footpath from old pollice club road Durgabari road(ch. 0m-ch.125m) Both side. Total Length=2.071km	0	2.071	43,089,005.65		42,154,166.77			65%	602,164.00		
		Development of drainage system and Footpath(partially) from station mour to Thana ghat via Moharaja road with repair of the road L=0.545km	0	0.545	20,895,734.43		20,442,543.45			5%	284,861.00		
	Sub-total(Drain)	3	0	4.091	115,900,359.34	0	113,401,516.02	21-11-17	21-11-18	26%	887,025.00	21,965,552.56	
1.00	Pkg. total:UGIIP-III-2/AF/MYME/DR-01/2017(T.ID:106189)	3	0	4091	115,900,359.34	UDC Construction Ltd., Proprieter: Md. Kalam Hossain, House No-104(1st floor)Road No-08, New DOHS, Mohakhali, Dhaka	113,401,516.02	21-11-17	21-11-18	26%	887,025.00	21,965,552.56	
	UGIIP-III-2/AF/MYME/UT+DR/05/2018	Construction/Repair of 15847m road in 26 locations & construction of 8594m Drain in 14 locations under Mymensingh Pourashava	0.000	0	-								
		Repair of the Road starting from Dopakhola mour to Upazila Parishod Part:A(ch.0+00-0+552m) Part:E (L=420m) Total length=972 m	0.972	0	6,426,057.51		0.01			0%	-		
		Construction of RCC road at Bolaspur Muktiujda Abason Polly, Abason & Kasbon Residential area (Part-A,L=156m, 900mm dia, Part-B, L=375m, 900mm dia, Part-C, L=117m,800mm dia, Part-D, L=90m, 600mm dia , Total Length=738m)	0.738	0	7,147,046.43		-			0%	-		
		Repai road starting from Bangladesh Agriculture University Firoza mansion CH (0+573-0+959 m) Total=386m	0.386	0	3,190,893.82		-			0%	-		
		Construction of RCC road in front of Kagdahor Hossain Memorial school(ch.0+00-0+60m)	0.060	0	759,542.47		-			0%	-		
		Construction of RCC road starting from Duladia Abrar Madrasha to Jamir uddin house((Part-A. L=152m, Part-B,L=41m & Part-C, L=45m, Total Length=238m)	0.238	0	2,426,172.73		-			0%	-		
		Construction of RCC road starting from Doladia Moon Shine school to Mr. Moti house(ch.0+00-0+140m)	0.140	0	1,819,343.11		-			0%	-		
		Construction of RCC road starting from oppsite side of Town Hall to Anando Mohon College main gate(ch.0+00-0+420m)	0.420	0	5,710,714.56		-			0%	-		
		Construction of RCC road starting from Gobindo Ganguly road to KB Ismail road(L=160m)	0.160	0	3,025,272.74		-			0%	-		
		Maintenance of BC & RCC road starting from Jc Goho road to KB Ismail road via Daspara & Gogonchowdhury bylane(L=534m)	0.534	0	3,937,111.22		-			0%	-		
		Construction of RCC road at Jahir uddin road, Kalibari bylane & Chonno mia bylane(Part-A. L=120m, Part-B, L=229m & Part-C, L=147m, Total Length=496m)	0.496	0	3,436,741.54		-			0%	-		
		Maintenance of RCC road starting from Goror khoar mour to Fulbaria main road in ward no-11 (ch.0+00-0+440m)	0.440	0	3,362,685.13		-			0%	-		
		Repair of the RCC road starting from Nowmahol Pirbari to Dulal commissioner house(ch.0+00-0+227m)	0.227	0	1,969,318.51		-			0%	-		
		Construction of RCC road starting from Maskanda Baitul Mamun Mosque to Helal Nayeb house(Total Length=310m)	0.310	0	3,352,250.72		-			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Maintenance of BC road starting from Maskanda Technical mour to Pouro last area Via Jila porishod school.(ch.0+00-0+1200m)	1.200	0	2,482,398.04		-			0%	-		
		Improvement & widening of BC road starting from Maskanda Natun Bazar to Bearera culvert via Gongshar mour(ch.0+00-0+1120m. Total length=1120.00m)	1.120	0	912,737.56		-			0%	-		
		Construction of RCC road starting from Maskanda Polytechnic mour Mr. Jahangir House to Mr. Abdul Motin house at ward no-15. (TotalLength105 m)	0.105	0	1,550,217.30		-			0%	-		
		Construction of RCC road starting from Bagmara main road to Soroj Okil house at ward no-17(L=160m)	0.160	0	2,298,603.93		-			0%	-		
		Construction of RCC road starting from Porohitpara road to MRS. Happy Akter house(L=113m)	0.113	0	1,502,052.27		-			0%	-		
		Construction of RCC road starting from Patgudam Dhaka road to Dul Dul camp Total L -150m	0.150	0	2,083,158.89		-			0%	-		
		R-75: Construction of RCC road starting from Bolaspur road to Peskar house via Top ba ba Mazar(Part-A.ch.0+00-0+360m, Part-B.ch.0+00-0+200m, Part-C. ch.0+00-0+45 & Part-D. ch.0+00-0+55m, Total Length=660m)	0.660	0	10,545,980.11		-			0%	-		
		R-79:Maintenance & widening of the road starting from Maskanda Technical mour to Vatikashor Padri Mission(ch.0+00-0+1205m)	1.205	0	7,419,527.92		-			0%	-		
		R-80: Maintenance & widenin of the road starting from Vatikashor Alia Madrasha to Selimer mour via Mr. suruj house(Part-A. L=1165m ,Part-B, L=80m & part-C 480m. Total Length=1725m))	1.725	0	11,579,079.75		-			0%	-		
		Maintenance & widening of the road starting from Bolaspur Mir Driverer mour to Selimer mour(ch.0+00-0+1060m)	1.060	0	6,368,385.70		-			0%	-		
		Maintenance of the road starting from Bangladesh Agriculture University College gate to Firoza Mension via Jobberer mor(Part-A. ch.0+00-0+2018m, Part-B.ch.0+00-0+300m & Part-C. ch.0+00-0+150m. Total Length=2468m)	2.468	0	11,665,418.60		-			0%	-		
		Construction of RCC road starting from Bangladesh Agriculture University Karim Bhobon to Mr. Lalto house(L=295m)	0.295	0	2,675,228.37		-			0%	-		
		Maintenance of BC road starting from Sohrawardi Hall to Pagla Bazar(ch.0+00-0+465m)	0.465	0	1,940,743.15		-			0%	-		
	Sub-Total-Part-A : Road	27	15.847	0	109,586,682.08	-	0.01	-	-	0%	-	-	
		Development of Drainage system along the centerline starting from Jaikhana back side to Brahmmaputra River (Ch. 0+00-0-1162)	0	1.162	31,619,573.16		-			0%	-		
		Construction of RCC drain starting from VTI to Brahmmaputra river(ch.0+00-0+163)	0	0.163	1,419,693.49		-			0%	-		
		Construction of RCC drain starting from Kagdahor Modhopara Mr. Anwar house to BGB area(Part-A. ch.0+00-0+310m & Part-B. ch.0+00-0+95m, Total Length=405m)	0	0.405	3,919,227.66		-			0%	-		
		D-32: Development of drainage system & Footpath starting from Mymensingh - Tangail RHD road to Gulkibari via College road(drain length=300m & Footpath length=205m)	0	0.205	6,388,033.87		-			0%	-		
		Development of draingage system & Foothpath starting from Kacijuli mour to Shilpakala Academy(ch.0+00-0+110m)	0	0.110	2,316,880.19		-			0%	-		
		Construction of 900mm dia storm RCC pipe drain & Foothpath starting from Mehgoni road to Town Hall mour via SP Banglo(ch.0+00-0+690m)	0	0.690	13,855,103.39		-			0%	-		
		Construction of Box Culvert at Naw Nahol Bochar Pull.	0	0.000	504,385.43		-			0%	-		
		Development of drainage system starting from (A) Dopakhola mour to Upazila Porishod(ch.0+00-0+552m with repair of road (B) Mohila Cadet college to Sehra khal(ch.0+00-0+898m , (C) Upazila Porishod to back side of Mohila Cadet College(ch.0+00-0+585), DR Mission to Upazila Porishod road (ch. 0+00-0+310m) & RK . Mission road to back side of cadet college vi BRDB Office (L=420m) Total-2765m	0	2.765	39,551,396.50		-			0%	-		
		Construction of RCC drain starting from R.K Mission Makorjani khal to Habon Bapari mour via Sikder bari Market.(Part-A.ch.0+00-0+140m, Part-B.ch.0+00-0+475m & Part-C.ch.0+00-0+120m. Total length=735m)	0	0.735	7,538,698.59		-			0%	-		
		Construction of RCC drain from Amirabad main gate to Dhansiri area at ward no-15. Total-180	0	0.180	1,531,486.83		-			0%	-		
		Construction of RCC drain & partial of road starting from Maskanda main road to Mr. Abul kalam house by the side of BSCIC(Part-A.ch.0+00-0+47m, Part-B.ch.0+00-0+109m, Part-E.ch.0+00-0+20m, Part-F.ch.0+00-0+72m, Total. Length=248m)	0	0.248	1,472,434.31		-			0%	-		
		Development of drainage system along the centerline & RCC road at Bolaspur Muktiyudda Abason Polly, Abason & Kasbon Residential area (Part-A,L=170m, 900mm dia, Part-B, L=375m, 900mm dia, Part-C, L=117m,800mm dia, Part-D, L=90m, 600mm dia , Total=752m	0	0.752	13,125,441.92		-			0%	-		
		Development of drainage system & Footpath starting from Bolaspur oposite of Mutijudda Polli to Balika Etimkhana(L=220m)	0	0.220	4,724,119.20		-			0%	-		
		Development of Drainage system along the centerline starting from Bangladesh Agriculture University Firoza mansion with Partial repair of road(1200mm dia pipe. Ch.0+00-0+573m & 1400mm dia pipe. Ch.0+573-0+959m)	0	0.959	28,349,217.29		-			0%	-		
	Sub-total-Part-B:Drain	14	0	8.594	156,215,691.83	-	-	-	-	0%	-	-	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1.00	UGIIP-III-2/AF/MYME/UT+DR/05/2018	41	15.847	8.594	265,902,373.91	-	0.01	-	-	0%	-	-	
	UGIIP-III-2/AF/MYME/UT+DR/06/2018	Construction/Rehabilitation of 17037 m road in 44 locations & construction of 8594m Drain in 26 locations under Mymensingh Pourashava	0.000	-	-		-				-		
		Construction of RCC road starting from Doladia VTI to Brahmaputra river(ch.0+00-0+163m)	0.163	-	1,236,576.61		-			0%	-		
		Construction of RCC road starting from Hamid Uddin road to Tangail road via KC Roy Road(ch.0+00-0 +316m)	0.316	-	3,250,376.18		-			0%	-		
		Construction of RCC road from Amirabad main gate to Dhansiri area at ward no-15.	0.180	-	2,696,808.84		-			0%	-		
		Construction of RCC road starting from Bangladesh Agriculture University road to Narikel Bagan road(ch.0+00+0+290m)	0.290	-	2,855,397.36		-			0%	-		
		Construction of RCC road starting from Bangladesh Agriculture University Supari Bagan Mr. Satter mia house to Mr. Kobir house(L=495m)	0.495	-	4,902,869.02		-			0%	-		
		Construction of RCC road starting from Chotopur Mr. Ripon house to Mr. Soban house(L=180m)	0.180	-	1,653,731.12		-			0%	-		
		Part-a:Improvement of RCC Pavement from Billal House to Khal at Outer Stadium with Links.,Part-b,(Ch 0+00-0+93m),	0.093	-	644,673.91		-			0%	-		
		Improvement of RCC Pavement from Shilpokola Academy to Jobed ali road Back side of Stadium.(Ch0+00-0+256m).	0.256	-	1,615,544.88		-			0%	-		
		Improvement of RCC Pavement (Nazrul Islam Road) from Jail Road to Kajim House in ward no-02.Part-a,(Ch 0+00-0+242m),Link-1,(Ch 0+00-0+66m)	0.308	-	2,053,777.65		-			0%	-		
		Improvement of RCC Pavement Takurbari Road from Gendu Mia house to Suppa Madrasa With Link-1,Link-2 in ward no-02.(Ch 0+00-0+295m)	0.295	-	3,097,906.03		-			0%	-		
		Improvement of RCC Pavement from Police Line High School Gate to RHD Road(Front of Anser Academii) in ward no-02.(Ch 0+00-0+207m)	0.207	-	1,859,874.76		-			0%	-		
		Improvement of RCC Road:Part-a,from Mymensingh-Mukttagacha road to Brammoputtra River(Ch 0+00-0+346m),Part-b from Zillu Saheb house to Katakhal Mondir(Ch 0+00-0+498m).Total Length=0.844km	0.844	-	13,145,482.61		-			0%	-		
		Improvement of RCC Pavement from Front of DIG House to Rowson Mansion & Front Zila Zoz House Road in ward no-02.(Ch 0+00-0+35)	0.035	-	368,184.33		-			0%	-		
		Rehabilitation of B.C road starting from Goailkandi road to Gohailkandi Mirbari road (Ch 0+00-0+350m).	0.350	-	1,439,259.88		-			0%	-		
		Improvement of RCC Pavement from Tinkona Pukurpar to Keranibari Mosque Culvert.(Ch 0+00-0+463m)	0.526	-	4,882,337.04		-			0%	-		
		Improvement of Senbari Road from Shankipara Rail Crossing to Fulbaria Road (Ch 0+00-1+350m),Link-1(Ch 0+00-0+40m).	1.390	-	6,203,902.70		-			0%	-		
		Improvement of RCC Pavement at Lichu Bagun Road in ward no-02.Part-a,(Ch 0+000-0+306m),Link-1,(Ch 0+00-0+150) ,Part-b,Ch 0+00-0+340m),Part-c,Ch 0+00-0+155m),Part-d,Ch 0+00-0+197m),Part-e,(Ch 0+00-0+301m).	1.299	-	8,394,042.98		-			0%	-		
		Improvement of RCC Road from Station Traffic More to Thana Ghat(Trunkpotti Road),(Ch 0+00-0+400m)	0.400	-	4,597,988.40		-			0%	-		
		Improvement of BC & RCC Road Choto Bazar,Boro Bazar,Dud Mohal & Teri Bazar & Teri Bazar at Ward no-08 Under Mymensingh Pourashava.Part-a,(Ch 0+00-0+325m)Part-b,(Ch0+00-0+357m) Part-c(Ch 0+00-0+89m),Part-d(Ch 0+00-0+124m),Part-e(Ch 0+00-0+133m).	1.028	-	16,161,735.97		-			0%	-		
		Improvement of Amlapara Road by BC from Mohakali School to Ampotti via Durgabari via Amlapara Mondir in Ward no-08 Under Mymensingh Pourashava.Part-a,(Ch 0+00-0+141),Part-b,(Ch 0+00-0+158m,Part-c(Ch 0+00-0+186m),Part-d(Ch 0+00-0+108m)Part-e,(Ch 0+00-0+193m),Part-f,(Ch 0+00-0+46m).	0.832	-	2,607,972.97		-			0%	-		
		Improvement of BC Road:Part-A:Amritobabu Road from Kachari More to GKMC Saha Road (Ch 0+00-0+648m),Part-B:Mittunjoy School Road Ch 0+00-0+206m,Part-c:Eishan Chokroborti Road Ch 0+00-0+213m,Part-D:Horikishor Rai Road,Ch 0+00-0+304m.	1.371	-	6,336,230.38		-			0%	-		
		Improvement of Shakhariipotti Road by BC Part-a,(Ch 0+00-0+81m),Part-b (Ch 0+00-0+162m),Part-c (Ch 0+00-0+53m).	0.296	-	850,270.25		-			0%	-		
		Improvement of CC Road from Ronok to Salim Saheb House,Mohiuddin Chowdhuri house to Mahbub house at Boundary road byelene.	0.142	-	352,930.90		-			0%	-		
		Construction of RCC Palisading & Guard Wall beside Makorjani khal from Shamachoron Ray Road to Emarot Bhabon in Ward no-10.	0.154	-	2,923,873.04		-			0%	-		
		Improvement of RCC Road from Charpara Primary School Road to Mosid Billal in ward no-14.	0.171	-	602,972.35		-			0%	-		
		Improvement of RCC Road:Part-a Starting from Dhaka-Mymensingh Road to Zahurul Saheb House(Ch 0+00-0+245m)Part-b from Wazed Ali House to Jalil Mia House in ward no-14(Ch 0+00-0+91m).Total Length=0.336km.	0.336	-	2,894,515.09		-			0%	-		
		Construction of Nayapara Road by RCC Pavement from Chorpara RHD Road to Khal.(Ch 0+00-0+415),Link-1,Ch 0+00-0+75m)	0.490	-	3,091,177.38		-			0%	-		
		Improvement of RCC Pavement Sewra Hindupolli Road from Sewra Dopa Khola More to Toju Milky House in ward no-16.(Ch 0+00-0+217m).	0.217	-	1,094,387.41		-			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Construction of Mal Gudam Roadby RCC Pavement from Ganginerpar Bari Plaza to Rail Station.(Ch 0+00-0+365m)Link-1,(Ch 0+00-0+86)	0.451	-	5,927,829.61		-			0%	-		
		Improvement of Krisno Chura Chottor by BC from Station Traffic more to GC Guho Road.(Ch 0+00-0+293m).	0.293	-	7,513,997.07		-			0%	-		
		Improvement of RCC Pavement J.C Guho Road to Bacchu Mia House via Harun Comistiner house in ward no-18.Part-a,(Ch 0+00-0+140),Part-b,(Ch 0+00-0+90m),Part-c,(Ch 0+00-0+102m).	0.332	-	2,462,040.26		-			0%	-		
		Construction of RCC Road Alia Madrasa Rail crossing to Roza Vila at Kistopor.(Ch 0+00-0+275).	0.275	-	3,093,306.90		-			0%	-		
		Construction of RCC Road starting from Bolashpur Road to away Moinnermour (Ch.0+00-0+273)	0.273	-	5,363,245.09		-			0%	-		
		Improvement of BC Road starting from Maskanda Bus Terminal to Technical Mour Road.(Ch 0+00-0+425m).	0.425	-	1,992,445.94		-			0%	-		
		Improvement of RCC Pavement from Kewatkhal Bypass Road to PDB Road Abdul hi house in ward no-20,Part-a,(Ch 0+00-0+300),Part-b,Ch 0+00-0+84m).	0.384	-	3,140,078.89		-			0%	-		
		Improvement RCC Road from Kewatkhal PDB Road to Dr.Ziaul Haque Saheb house in ward no-20(Ch 0+00-0+124m)	0.124	-	5,279,201.45		-			0%	-		
		Improvement RCC Road from Kewatkhal PDB Road Salim Saheb house to Hannan Saheb house in ward no-20.(Ch 0+00-0+150m).	0.150	-	493,868.54		-			0%	-		
		Improvement of RCC Pavement from from Esamunshi House to Rail Crossing(BAU) in ward no-20.(Ch 0+00-0+480m)	0.525	-	2,084,716.68		-			0%	-		
		Improvement Drain & RCC Road from Kewatkhal Moddho Para Sorojit House to Hatem Morol House with links in ward no-20.,	0.200	-	435,520.15		-			0%	-		
		Improvement RCC Pavement from 1 no Rail Gate to Sirajul Islam House via Einuddin Morol house in ward no-20.Part-a,(Ch 0+00-0+198m),Part-b,Ch 0+00-0+118m).	0.316	-	1,352,102.75		-			0%	-		
		Construction of RCC Road Bangladesh Agriculture University Jobberer More In ward no-21.(Ch 0+00-0+190m),Link-1,Ch 0+00-0+65m),Link-2,(Ch 0+00-0+65m).	0.274	-	7,726,446.80		-			0%	-		
		Improvement RCC Road from Bolashpur Nayapara Byelene to Modina Mosque in ward no-18.	0.173	-	976,871.46		-			0%	-		
		Improvement RCC Road from Kewatkhal RHD to Shoshan in ward no-19(Ch 0+00-0+113m).	0.113	-	657,412.97		-			0%	-		
		Construction of RCC Palisading with Footpath Starting from Divitonal Comisioner Office to Batir Call More	0.065	-	1,239,612.01		-			0%	-		
		44	17.037	0.000	151,553,496.61	0.00	0.00	0.00	0.00	0%	0.00	0.00	
		Development of drainage system from Khagdohor Water Development Board to River.(Ch 0+00-0+163m).	0	0.163	3,842,291.53		-			0%	-		
		Development of drainage system With Footpath from Mahgoni Road to Katakhal Khal in ward no-02.(Ch 0+00-0+305m).	0	0.305	9,122,774.08		-			0%	-		
		Development of drainage system from Tinkona Pukur to Jamtola mour.Ch 0+00-0+345m)	0	0.345	5,247,367.09		-			0%	-		
		Construction of RCC Drain from Golpukurpar to Bakultala More(both Side).L/S (Ch 0+00-0+128m)(Ch 0+00-0+153m).	0	0.281	1,897,028.31		-			0%	-		
		Construction of RCC Pipe Drain (750mm Diameter)with Footpath starting from Natun Bazar mour to Makorjani Culvert (Ch 0+00-0+283m).	0	0.283	3,723,981.92		-			0%	-		
		Construction of RCC Pipe Drain with Footpath Starting from Kachari Mosque to Atul Chakroborti Road (Ch 0+00-0+137.50m)	0	0.138	1,804,184.68		-			0%	-		
		Construction of RCC Drain from Jubly Ghat More to Thana Ghut in ward no-08.(Ch 0+00-0+335m)	0	0.335	5,769,399.62		-			0%	-		
		Development of drainage system from Mohara Road to KB Ismail Road(Chunnu Mia Byelene),Ch 0+00-0+267m)	0	0.267	4,380,711.43		-			0%	-		
		Construction of RCC Drain from R.K Misstion to Nowmohal Gorur Khuar More in ward no-11(Ch 0+00-0+465m)	0	0.465	4,462,758.14		-			0%	-		
		Part b .Construction of RCC Drain from Billal House to Khal at Outer Stadium Part-a,(Ch 0+00-0+99m),Part-b,(Ch 0+00-0+93m),Part-c,(Ch 0+00-0+72m),Pard-d,(Ch 0+00-0+81m).	0	0.345	2,689,556.48		-			0%	-		
		Part b:Construction of of RCC Drain (Nazrul Islam Road) from Jail Road to Kajim House in ward no-02.Part-a,(Ch 0+00-0+242m),Link-1,(Ch 0+00-0+66m),Link-2,Ch 0+00-0+84m),Link-3,(Ch 0+00-0+35m).	0	0.427	2,872,820.62		-			0%	-		
		Improvement of RCC Pavement Takurbari Road from Gendu Mia house to Suppa Madrasa With Link-1,Link-2 in ward no-02.(Ch 0+00-0+295m)Link-1,(Ch 0+00-0+72m,Link-2,(Ch 0+00-0+53m).	0	0.420	3,191,248.93		-			0%	-		
		Part-b:Construction RCC Drain from Police Line High School Gate to RHD Road(Front of Anser Academi) in ward no-02.(Ch 0+00-0+207m).	0	0.207	1,576,958.08		-			0%	-		
		Part-b:Construction of RCC Drain from Front of DIG House to Rowson Mansion in ward no-02.(Ch 0+00-0+150m).	0	0.150	1,140,266.25		-			0%	-		
		R-98 :Part-b:Construction of RCC Drain from Tinkona Pukurpar to Keranibari Mosque.(Ch 0+00-0+463m),Link-1,(Ch 0+00-0+63m).	0	0.526	5,087,201.57		-			0%	-		
		Part-b:Construction RCC Drain at Lichu Bagun Road in ward no-02.Part-a,(Ch 0+000-0+306m),Part-b,Ch 0+00-0+340m),Part-c,Ch 0+00-0+155m),Part-d,Ch 0+00-0+197m),Part-e,(Ch 0+00-0+263m)	0	1.263	12,521,212.48		-			0%	-		
		Pat-b:Development of drainage system from Station Trafic More to Basabari Market (Trunkpotti Road Restportion)Ch 0+00-0+190m)	0	0.190	3,232,653.17		-			0%	-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
		Part-b:Construction of RCC Drain from Ronok to Salim Saheb House,Mohiuddin Chowdhuri house to Mahbub house & Front of Adv.M.A Hasem Badol House Road at Boundary road byelene.	0	0.169	1,052,415.08		-			0%	-		
		Part-b:Construction of RCC Drain fro Charpara Primary School Road to Mosid Billal in ward no-14.	0	0.242	1,491,656.02		-			0%	-		
		Part-b:Construction of RCC U Drain from Dhaka-Mymensingh Road to Wazed Ali House in ward no-14(Ch 0+00-0+180m).	0	0.180	1,341,486.27		-			0%	-		
		Part-b:Construction RCC Drain Sewra Hindupolli Road from Sewra Dopa Khola More to Toju Milky House in ward no-16.(Ch 0+00-0+217m).	0	0.217	1,774,714.41		-			0%	-		
		Part-b:Construction RCC Drain from J.C Guho Road to Bacchu Mia House via Harun Comistiner house in ward no-18.Part-a(Ch 0+00-0+240m),Part-b,(Ch 0+00-0+90m).	0	0.330	2,843,967.35		-			0%	-		
		Part-b:Construction of RCC Drain from Kewatkhali PDB Road to Dr.Ziaul Haque Saheb house in ward no-20(Ch 0+00-0+124m)	0	0.124	849,518.03		-			0%	-		
		Part d :Construction of RCC Drain from Kewatkhali PDB Road Salim Saheb house to Hannan Saheb house in ward no-20.(Ch 0+00-0+150m).	0	0.150	1,027,219.86		-			0%	-		
		Part-b:Part-b:Construction RCC Pipe Drain & RCC U Drain from from Esamunshi House to Rail Crossing(BAU) in ward no-20.(Ch 0+00-0+525m)	0	0.525	12,509,334.14		-			0%	-		
		Part-b:Construction RCC Drain from Kewatkhali Moddho Para Sorojit House to Ali House in ward no-20.Link-1,(Ch 0+00-0+110m).	0	0.110	1,308,655.07		-			0%	-		
		26	0.000	8.156	96,761,380.61	-	-	-	-	0%	-	-	
1.00		70	17.037	8.156	248,314,877.22	-	-	-	-	0%	-	-	
	UGIIP-III-2/AF/MYME/WS/01/2018	Construction and Installation of 15nr.Production Tube-wells with pump house in/c Boundary wall, Pump-motor & Electric works ,Installation of 24,000 m Pipe line (Dist Pipeline:110mm dia.= 10,930 m. 160mm dia.=3750 m and Transmission pipeline,225mm=4,820m and Replacement of Pipeline, 225mm=4,500m),Supply and installation of 2,500 nos. domestic water meter at existing non-metered service connection & Proposed new service connection and Construction of one nr.Overhead Tank (Capacity-680 cum) at Maskanda Bus stand in Mymensingh Pourashava.					-				-		
		Sub-Component: 01 : Production Tube-Well			-		-			0%	-		
		(A) Installation of 15 nos. Test Tube Wells and observation wells			3,296,282.85		-			0%	-		
		(B) Installation of 15 nos. Production Tube-well			38,019,371.94		-			0%	-		
		(C) Construction of 14 nos. Pump houses			10,517,906.93		-			0%	-		
		(D) Construction of boundary wall for 8 nos. Pump houses			5,650,148.92		-			0%	-		
		(E) Mechanical works of 15 sets Pump-motor			16,554,570.00		-			0%	-		
		(F) Electrical works of 14 sets Pump-motor			5,734,316.72		-			0%	-		
	Sub-component-1:	6	0	0	79,772,597.36	0	0	0	0	0%	0	0	
		Sub-Component: 02: Pipeline			-		-				-		
		Installation of 24,000 m Pipe line (Dist Pipeline:110mm dia.= 10,930 m. 160mm dia.=3750 m and Transmission pipeline,225mm=4,820m and Replacement of Pipeline, 225mm=4,500m).			49,960,962.93		-			0%	-		
	Sub-component-2:	1	0	0	49,960,962.93	0	0	0	0	0%	0	0	
		Sub-Component: 03 : Domestic Water Meter			-		-				-		
		Supply and installation of 2,500 nos. domestic water meter at existing non-metered service connection & Proposed new service connection in Mymensingh Poursahava, Mymensingh.			24,463,300.00		-			0%	-		
	Sub-component-3:	1	0	0	24,463,300.00	0	0	0	0	0%	0	0	
		Sub-Component: 04 : Overhead Tank			-		-				-		
		Construction of Overhead Tank (Capacity-680 cum) at Maskanda Bus stand.			24,331,493.52		-			0%	-		
	Sub-component-4:	1	0	0	24,331,493.52	0	0	0	0	0%	0	0	
1.00	UGIIP-III-2/AF/MYME/WS/01/2018	9	0	0	178,528,353.81	0	0	0	0	0%	0	0	
8.00	Total awarded:	152	58.192	37.367	1,226,485,902.80	#VALUE!	533,525,292.90			33%	2,051,898.00	126,633,886.68	
	Approval Pending	Part-B(Drain)					-				-		
	UGIIP-III-2/AF/MYME/DR-02/2017	Development of Akua Khal & Construction for drainage system improvement of Walkway with Concrete from Akua Poura Graveyard to Sehora Junction. (Ch 0+00-3+320m),Length=3.320km	0	3320	212,961,863.84		-			0%	-		
	Sub-Total (Drain)	1	0	3.320	212,961,863.84	-	-	-	-	0%	-	-	
	Pkg.total:UGIIP-III-2/AF/MYME/DR-02/2017	1		3.320	212,961,863.84	-	-	-	-		-	-	
		Part-B(Drain)											
	UGIIP-III-2/AF/MYME/DR-03/2017	Development of Khal & Construction of walkway for drainage system improvement with Concrete from Akua Sehora khal Junction to Digharkhanda Near Bypass more(Ch 3+320-6+670).Length=3.350km	0	3.355	259,122,997.45					0%			
	Sub-total(Drain)	1	0	3.355	259,122,997.45	-	-	-	-	0%	-	-	
	Pkg.total:UGIIP-III-2/AF/MYME/DR-03/2017	1	0	3.355	259,122,997.45	-	-	-	-	0%	-	-	
0	Approval Pending	2	0	3.355	259,122,997.45	-	-				-		
8.00	Mymensingh Total(P-2):	152	58.192	37.367	1,226,485,902.80		533,525,292.90	16-03-90	15-03-95	33%	2,051,898.00	126,633,886.68	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
Project Full Name : Third Urban Governance Infrastructure Improvement (Sector) Project (UGIIP-III) Project Short Name : UGIIP-III Project Code : 224048000 Pourashava Name : Kushtia. Pourashava Code : 87.													
Sl. No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount (Tk.)	Contractor Name	Cont.amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date	Progress (%)	Salvage Materials (Tk)	Cumulative Expenditure (Tk)	Remarks
	5. Kushtia.	Part-A: Road											
	UGIIP-III-2/AF/KUSH/UT+DR-01/2017(T.ID:106820)	A) Construction of RCC Road starting from Court station to boro bazar Rail Gate in Ward No-04,08 Under Kushtia Pourashava.Ch.0+00-1+750m.	1.750	0.000	21,313,728.97	AHS-AC(JV), 19 Shilpakala Super, Market, Kushtia,	22,369,416.61	09-11-17	43,413.00	35%	-	49,659,770.00	
		A) Improvement of BC Road Polan box Road start from six Road mour to Shashi Bhushan Pramanik BC Road Ch. 0+00- 0+610m link Mondir to Didi shop Ch0+00-0+120. Shashi Bhushan Pramanik Road start from khodadad khan Road to Ram Ratan Shah Alam Chattar(N.S Road) ,Ch.0+00-1+015& & Construction of RCC Road Satish Chandra saha Start from Shashi Bhushan Pramanik Road to Connect at N.S Road & Zoardar Road .Ch.0+00-0+780m.	2.525	0.000	14,892,861.12		15,630,517.56			45%	-		
		A) Construction of Eid-Gah para Road by RCC starting from Eid-gah para road to Mahtab Uddin & Mir Mosharaf Hossain Road Connecting.A) Eid-gah para road to Dr.Masud house Ch.0+00-0+115. B) Dr. Masud to Joly Manshon Ch.0+00-0+55, C) Dr.Masud to Hafiz house Ch.0+00-0+25. D) Mr. Hafiz to Mir mosharaf Hossain road Ch.0+00-0+160. E)Mr. Faisal to Mr. Hafiz house Ch.0+00-0+155. F)Mr.Hafiz to Mr. Hannan house Ch.0+00-0+115.F1) Mr. Rabiul to Mr.Bacchu House Ch.0+00-0+155 G) Mr. sharif to Mahtabuddin road Ch.0+00-0+115.H) Mr. panna to Mr. Kolling house Ch.0+00-0+65.I)Mahtab uddin road to Mosque Ch.0+00-0+85.& J) Mir Mosharaf Hossain Road to Mr.Sarwar Morshed Ratan house Ch.0+00-0+250m.	1.140	0.000	8,251,979.58		8,660,707.35			95%	-		
	Sub-Total (Road)	3	5.415	0.000	44,458,569.67	0.00	46,660,641.51	09-11-17	09-11-18	58%	0.00	49,659,770.00	
		Part:B(Drain)					-						
		B) Construction of RCC Drain starting from Court station to boro bazar Rail Gate in Ward No-04,08 Under Kushtia Pourashava.Ch.0+00-1+750m.	0.000	1.750	20,861,152.65		21,894,423.79			55%	-		
		B) Construction of RCC Drain at Polan box Road start from six Road mour to Shashi Bhushan Pramanik BC Road Ch.0+00 to 0+898m.B) Shashi Bhushan Pramanik Road side drain start from khodadad khan Road to Kuthi para Mour. & Satish Chandra saha Road side drain Start from Shashi Bhushan Pramanik Road to Connect at N.S Road & Zoardar Road Ch.0+00-0+780m, Link Mr. Kaiser house towards N.S Road Ch.0+00-0+200m	0.000	1.878	26,818,912.87		28,147,277.08			55%	-		
		B)Construction of Eid-Gah para RCC Drain starting from Mir Mosharaf Hossain Road to Mr. Sarwar Morshed house.Road no (J) Ch.0+00 to 0+250m.	0.000	0.250	6,154,622.10		6,459,465.92			95%	-		
	Sub-Total (Drain)	3	0.000	3.878	53,834,687.62	0.00	56,501,166.78	09-11-17	09-11-18	68%	0.00	0.00	
1	Pkg.total:UGIIP-III-2/AF/KUSH/UT+DR-01/2017(T.ID:106820)	6	5.415	3.878	98,293,257.29	AHS-AC(JV), 19 Shilpakala Super, Market, Kushtia,	103,161,808.29	09-11-17	09-11-18	64%	-	49,659,770.00	
		Part-A(Road)											
	UGIIP-III-2/AF/KUSH/UT+DR-02/2017(T.ID:106821)	R-04: A)Construction of RCC Road & Improvement of BC Road starting from Jhenaidah Sharak to Adv. Mohibul house via Advocate Mir Sanwar house to Jhenaidah Road Pipe Culvert. Ch.0+00-0+499m, Link-1 ,Adv.Sanwar to Mr. Sirazul house Ch.0+00-0+115m , Link-2,BRB Tower to Upazilla road connecting Ch.0+00-0+85m . Link-3 BRB Tower to Mr.Belal house Ch.0+00-0+15m, Link-4 Mr. Jamal to Upazilla road connecting Ch.0+00-0+85m, Link-5 House of Milon Bilash to Mr. Lal Mohammed house.Ch.0+00-0+90m, Link-6 Mr. Azizur to Mr. Saem house Ch.0+00-0+80m, Link-7 Mr. Khaleq to Mr. Sirazul house Ch.0+00-0+45m, Link-8 Niloy house to Jhenaidah Road Ch.0+00-0+245m, Link-9 Mr. Mozammel house to Sakal-sandha Road connecting Ch.0+00-0+90m, Link-10 Mr. Sad Ahammed to Jhenaidah road connecting Ch.0+00-0+100m.(Total length=1369m)	1.369		12,641,330.25	M/S Mondol & Co., 63/1 Laxmi Chand Agarwala road (LCA road), Amlapara, Kushtia	13,263,539.92	12-11-18	12-11-19	85%	-	44,089,382.00	
		R-05:A) Construction of RCC Road starting from Custom Mour to Chourhas R/A near house of Dr.Abul Hashem in Ward No-19 Under Kushtia Paurashava.Ch.0+00 to 0+550m ,Link-1 , Mr. Sawqat to Mr. Kabirul house(Ch.0+00 to 0+150m),Link-2 Mr. Gafur to Mr Jainal House(Ch.0+00 to 0+60m),Link-3 Mr.Sahidul to Mr. Jasim House(Ch.0+00 to 0+160m)(Total Length=920m)	0.920	0	7,879,954.46		8,267,807.94			35%	-		
		R-10: Improvement of BC Road in Kushtia Housing Estate (Block-B =1360m,Block-C=2800m,Block-D=1825m)(Total Length=3455m)	3.455	0	33,682,199.52		35,340,046.43			50%	-		
		R-13:Construction of BC Road start from Sugar mill to Krishnochura Mour via Dargahpara in Ward No-17 Ch.0+00 to 1+500m	1.500	0	10,081,217.24		10,577,417.46			55%	-		
	Sub-Total : Road	4	7.244	0	64,284,701.47	0.00	67,448,811.75	12-11-18	12-11-19	57%	0.00	44,089,382.00	
		Part:B(Drain)	0	0	0		-				-		

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencement Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1		R-04(DR): B)Construction of RCC Drain starting from Jhenaidah Sharak to Adv. Mohibul house via Advocate Mir Sanwar house to Jhenaidah Road Pipe Culvert Ch.0+00-0+499m, Link-1 ,Adv.Sanwar to Mr. Sirazul house Ch.0+00-0+115m , Link-2,BRB Tower to Upazilla road connecting Ch.0+00-0+90m . Link-3 BRB Tower to Mr.Belal house Ch.0+00-0+15m, Link-4 Mr. Jamal to Upazilla road connecting Ch.0+00-0+85m, Link-5 House of Milon Bilash to Mr. Lal Mohammed house.Ch.0+00-0+90m, Link-6 Mr. Azizur to Mr. Saem house Ch.0+00-0+80m, Link-7 Mr. Khaleq to Mr. Sirazul house Ch.0+00-0+45m, Link-8 Niloy house to Jhenaidah Road Ch.0+00-0+245m, Link-9 Mr. Mozammel house to Sakal-sandha Road connecting Ch.0+00-0+90m, Link-10 Mr. Sad Ahammed to Jhenaidah road connecting Ch.0+00-0+100m.(Total Length=1454m)	0	1.454	19,531,015.93		20,492,337.78			55%	-		
		R-05(DR): B)Construction of RCC Drain starting from Custom Mour to Chourhas R/A near house of Dr.Abul Hashem in Ward No-19 Under Kushtia Paurashava.Ch.0+00 to 0+550m ,Link-1 , Mr. Sawqat to Mr. Kabirul house(Ch.0+00 to 0+150m),Link-2 Mr. Gafur to Mr Jainal House(Ch.0+00 to 0+60m),Link-3 Mr.Sahidul to mr. Jasim House(Ch.0+00 to 0+160m).(Total length=920m)	0	0.920	11,243,893.57		11,797,321.03			95%	-		
	Sub-total:Drain	2	0	2.374	30,774,909.50	0.00	32,289,658.82	12-11-18	12-11-19	75%	0.00	0.00	
1	Pkg.total:UGIIP-III-2/AF/KUSH/UT+DR-02/2017(T.ID:106821)	6	7.244	2.374	95,059,610.97	M/S Mondol & Co., 63/1 Laxmi Chand Agarwala road (LCA road), Amlapara, Kushtia	99,738,470.57	12-11-18	12-11-19	63%	-	44,089,382.00	
		Part-A(Road)											
	UGIIP-III-2/AF/KUSH/UT+DR-03/2017(T.ID:106824)	A) Improvement & widening of N. S. Road start from Mazampur to Rainwik gate via Kushtia Paurashava Ch.0+00- 0+430m. Kushtia Paurashava to Shapla Chattar Ch.0+00-0+150m, Mazampur gate to Boro Bazar Rail gate via Shapla Chattar t Ch.0+00 to 2+167m & Construction RCC Road start from N.S Road to Jaliram Agarwala Road.Ch.0+00-0+120m.(Total length=2747m)	2.867	0	57,041,700.48	NATIONTECH-KKENT (JV), RAHBA TOWER, UNIT 5A, ADABAR, DHAKA	59,789,157.53	02-11-18	02-11-19	75%	-	50,622,473.00	
		(C) Construction of 7 nos. Box Culvert at N.S Road under Kushtia Pourashava.(Ch.110 Mazampur gate- Shapla Chattar)(Ch.560m in front of Mission Schoo Ch.1012 in front of Islamia Collage) (Ch.1200 in front of C.S office)(Ch1385 in front of LG showroom) Ch.1870 & Ch.2160	0.014	0	4,843,797.74		5,077,102.96			15%	-		
		(D) Construction of RCC Road Devider Start from Mazampur gate- Shapla Chattar Ch.0+00-0+210m , Mazampur gate- Kushtia Municipality Gate,Ch.0+00-0+150m& Kushtia Municipality Gate to Singer mour (ch.0+00-1+120) under Kushtia Pourashava, Kushtia.(total length=1480m)	1.480	0	22,131,383.47		23,197,358.45			0%	-		
	Sub-Total : Road	3	4.361	0	84,016,881.69	0.00	88,063,618.94	24-11-47	22-11-55	61%	0.00	50,622,473.00	
		Drain	0	0	-		-				-		
		(B) Construction of RCC drain Start from Mazampur gate to Rainwik gate via Kushtia paurashava(R) Ch.0+00-0+430m, Mazampur gate to Shapla Chattar Ch.0+00-0+210m(L & R),Kushtia Paurashava Gate to Boro Bazar Rail Gate (L & R) Ch.0+00-2+080 , Link-1 Shapla Chattar to G.K School Ch.0+00-0+300, Link-2 Sharosh Chattar to Six Road Mour Ch.0+00-0+300, Link-3 Singer Mour to Rail Line Mosque Ch.0+00-0+250, Link-4 A. Gafur to Shirish chandra banarji Road via Jaliram Agorwala Lane Ch.0+00-0+500).(Total length=4070m)	0	4.070	142,714,395.56		149,588,343.38			75%	-		
	Sub-total:Drain	1	0	4.070	142,714,395.56	0.00	149,588,343.38	24-11-47	22-11-55	75%	0.00	0.00	
1	Pkg.total:UGIIP-III-2/AF/KUSH/UT+DR-03/2017(T.ID:106824)	4	4.361	4.070	226,731,277.25	NATIONTECH-KKENT (JV), RAHBA TOWER, UNIT 5A, ADABAR, DHAKA	237,651,962.32	02-11-18	02-11-19	70%	-	50,622,473.00	
		Drain	0	0.000	0		-				-		
	UGIIP-III-2/AF/KUSH/DR-01/2017(T.ID:106311)	D-04:Construction of RCC Drain start from Trimohony mour to Jugia Primary school Existing Drain Ch.0+00-1+610m.	0	1.610	27,136,383.44	NATIONTECH-KKENT (JV), RAHBA TOWER, UNIT 5A, ADABAR, DHAKA,	28,474,444.53	02-11-18	02-11-19	80%	-	28,301,945.00	
		D-09:Construction of RCC Drainag system from Kanabill mour to Bhata Para Ch.0+00-1+260m.	0	1.260	22,551,196.85		23,663,168.13			80%	-		
		D-03:Re- excavation at Mora Gorla Start from Gorla River via Mongolbaria, Jogoti to Kolabararia .(Ch.0+00 to 8+ 500.00 m)	0	8.500	59,799,298.55		62,747,927.08			20%	-		
	Sub-Total : Drain	3	0	11.370	109,486,878.84	0.00	114,885,539.74	02-11-18	02-11-19	59%	0.00	28,301,945.00	
1	pkg.total:UGIIP-III-2/AF/KUSH/DR-01/2017(T.ID:106311)	3	0	11.370	109,486,878.84	NATIONTECH-KKENT (JV), RAHBA TOWER, UNIT 5A, ADABAR, DHAKA,	114,885,539.74	02-11-18	02-11-19	59%	-	28,301,945.00	
4.00	Total awarded:	19	17.020	21.692	529,571,024.35		555,437,780.92				-	172,673,570.00	
		Part-B(Drain)	0	0			-				-		
	UGIIP-III-2/AF/KUSH/DR-02/2017(T.ID:132917/re.bid ID:210585)	Construction of RCC Drainage system from Mora Gorai to Trimohoni Mour along Right side Ch.0+00-3+600m.	0	3.600	111,963,728.61					0%			
	Sub-Toal-A (Drain)	1	0	3.600	111,963,728.61	0.00	0.00	0.00	0.00	0%	0.00	0.00	

Sl.No	Package No	Name of Schemes/number of Scheme	Length of Scheme (Km)		Allotment Amount	Contract Name	Cont. Amount (Tk)	Commencment Date	Completion Date	Progress (%)	Salvage Materias (Tk)	Cumulative Expenditure (Tk)	Remarks
			Road	Drain									
A	C	E	Z	AL	GO	GP	MD	MF	MH	ML		SB	
1	3	4	20	26	55	56	77	79	80	81		83	
1	Pkg.total:UGIIP-III-2/AF/KUSH/DR-02/2017(T.ID:132917/re.bid ID:210585)	1	0	3.600	111,963,728.61	0	-	0	0	0%	0	0	
		Part-B:Drain		0	0								
	UGIIP-III-2/AF/KUSH/DR-03/2017(T.ID:132930)	D-12: Construction of RCC Drainage system from Mazampur bus stand to Chourhash GK Canel Ch.0+00-2+670m.	0	2.670	93,040,559.00	AHS-AC(JV), 19 Shilpakala Super, Market, Kushtia,	97,549,760.56	22-07-18	22-07-19	5%	-		
	Sub-Total (Drain)	1	0	2.670	93,040,559.00	-	97,549,760.56	22-07-18	22-07-19	5%	-	-	
1	Pkg.total:UGIIP-III-2/AF/KUSH/DR-03/2017(T.ID:132930)	1	0	2.670	93,040,559.00	AHS-AC(JV), 19 Shilpakala Super, Market, Kushtia,	97,549,760.56	43,303	43,668	5%	-	-	
	UGIIP-III-2/AF/KUSH/UT+DR/04/2018	Construction/Improvement of 3145m road in 5 locations, construction of 9034m Drain in 10 locations & Construction of 3-Vent RCC Box culvert under Kushtia Pourashava	0.000		-		-				-		
		1(R-2)Improvement & Widening of Yousuf Ali Khan Road Start from Rabindro Sharani to near of Kali River BC Road Ch.0+00 to 1+150m& link-1 Nur Uddin Ahammed road to Kali River Ch.0+00 to 0+200m .	1.350		9,302,360.43		-			0%	-		
		2(R-38).Improvement & Widening of Nur Uddin Ahammed Road Start from Lahini Bot-tola Mour(Dhaka Road) to Chowler Border Mour.Ch.0+00-1+255m in Ward No-11 & 12 Under Kushtia Paurashava.	1.255		27,980,804.20		-			0%	-		
		3(R-39).onstruction of RCC Road & Drain at Kamlapur start from Dadapur Road near MRS filling station to Girjanath Mozumder road (Rainwek Mour).Ch.0+00 to 0+540m Ward No. 01, under Kushtia Pourashava.(Road 540m & Drain 540+175=715m) Total Road Drain Length=1255m	0.540		14,300,231.10		-			0%	-		
	Sub-Total : Road	3	3.145	0	51,583,395.73	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
		4(D-22).Construction of RCC Drainage system along Nur Uddin Ahamed Road on both side Start from Rahini Bottola to Chowler Border Ch.0+00-1+175m(West Side) & Ch.0+00 to 1+225m(East Side) .b)Rahini Bottola to GK Canal Ch.0+00 to 0+519m. C)Rahini Bottola to GK Canal Road(east side) to kali River Ch.0+00 to 1+175m	0	4.019	103,963,641.66		-			0%	-		
		Construction of RCC Drain at different Roads in Kushtia Housing Estate (Block-A,B,C,D) with cover slab(Total Length=5015.00m)	0	5.015	70,957,801.82		-			0%	-		
		Construction of RCC 3-Vent Box Culvert at North Kamlapur Over Mora Gorai in Ward No 01 & 16 Under Kushtia Pourashava.	0.013	0	6,690,929.45		-			0%	-		
	Sub-Total : Drain	3	13	9.034	181,612,372.93	-	-	-	-	0%	-	-	
1	UGIIP-III-2/AF/KUSH/UT+DR/04/2018	6	3.158	9.034	233,195,768.66	-	-	-	-	0%	-	-	
3	Total Bidding(2nd Phase)	2	0	6.27	205,004,287.61		97,549,760.56				-	-	
7.00	Kustia(2ndPhase) total:	27	20.178	36.996	967,771,080.62		652,987,541.48			56%	-	172,673,570.00	
43.00	5-town Total(2nd Phase)-ADB(Bidding+approval Pending/Awarded);	346	177.0532	132.8417	5,025,467,858.75		3,698,494,098.83			26%	8,504,402.19	434,071,587.68	
	Awarded	157	107.8112	63.1887	1,535,503,784.24		2,368,869,327.14				6,677,635.48		
	Bidding	189	69.242	69.653	3,489,964,074.51		1,329,624,771.69				1,826,766.71		
	Approval Pending	2	0	3.355	259,122,997.45	-	-				-		