

Project Full Name: Sustainable Small Scale Water Resource Development Project

Project Short Name: SSSWRDP

Project Code: 748

District Name: Bagerhat

Upazila Name: Sadar

Upazila Code: 320

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP14113	Nilur Khal FCD Subproject: Re-excavation 1.275 km		1.275			3523720	LCS	3523720			0			On going

District Name: Barguna

Upazila Name: Patharghata

Upazila Code: 40

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP13071	Koralia-Hazir Khal DR Subproject: Re-excavation 8.32 km		8.32			11914373	LCS	11914373		30-04-2018	100		11914373.00	Complete
2	SP15268	Kakchira DR Subproject: Re-excavation 8.27 km		8.27			12100931	LCS	12100931		30-04-2018	100		12100931.00	Complete
3	SP25315	Kalmegha-Ghutabachha Subproject: Re-excavation 7.94 km		7.94			12292334	LCS	12292334		30-04-2018	100		12292334.00	Complete

Upazila Name: Sadar

Upazila Code: 16

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP25324	Parir Khal Subproject: Re-excavation 8.10 km		8.1			10211198	LCS	10211198		30-04-2018	100		10211198.00	Complete

Upazila Name: Betagi

Upazila Code: 2

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP25308	Chhoto Mokamia-Bara Mokamia Subproject: Re-excavation 9.925 km		9.925			11558664	LCS	11558664		30-04-2018	100		11558664.00	Complete

Upazila Name: Amtali

Upazila Code: 18

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP25318	Mirar Khal-Magan Khar Khal Subproject: Re-excavation 8.97 km		8.97			10886168	LCS	10886168			100		10886168.00	On going

District Name: Barisal

Upazila Name: Babuganj

Upazila Code: 26

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP14200	Chandrapara FCD Subproject: Re-excavation 5.35 km, Re-sectioning 1.614 km		6.964			8801486	LCS	8801486		30-04-2018	100		8801486.00	Complete

1	SP14113	Nilur Khal FCD Subproject: Re-excavation 1.275 km		1.275			3523720	LCS	3523720			0			On going
2	SP25314	Madhabpasa Subproject: Re-excavation 6.65 km		6.65			12096047	LCS	12096047			0			On going

Upazila Name: Gournadi

Upazila Code: 22

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP15307	Sarikal FCD Subproject: Re-excavation 4.6 km, Re-sectioning 1.2 km		5.8			11406184	LCS	11406184			0			On going
2	SP15308	Nalchira FCD Subproject: Re-excavation 6.2 km		6.2			13065903	LCS	13065903			0			On going

Upazila Name: Mehendiganj

Upazila Code: 24

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP14171	Khajuria FCD Subproject: Re-excavation 6.6 km, Re-sectioning 3.2 km		9.8			14245434	LCS	14245434			0			On going

District Name: Chapai Nawabgonj

Upazila Name: Sadar

Upazila Code: 340

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP22021	Mohammadkhani Subproject: HeaderTank and Burried Pipe 2-300 mm Dia					9579941					0			Tender

District Name: Chuadanga

Upazila Name: Sadar

Upazila Code: 294

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP14138	Kamri-Paksia Beel FCD Subproject: Re-excavation 2.04 km		2.04			6576611	LCS	6576611		30-04-2018	100		6576611.00	Complete

Upazila Name: Dhamurhuda

Upazila Code: 290

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP14136	Gopalkhali FCD Subproject: Re-excavation 1.0 km		1			2200608					0			LCS Formed

Upazila Name: Jiban Nagar

Upazila Code: 295

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP15230	Shankheri & Ruer Beel FCD Subproject: Re-excavation 1.0 km		1			1393292	LCS	1393292		30-04-2018	100		1393292.00	Complete

District Name: Jhalokathi

Upazila Name: Nalchitti

1	SP14113	Nilur Khal FCD Subproject: Re-excavation 1.275 km		1.275			3523720	LCS	3523720			0			On going
---	---------	---	--	-------	--	--	---------	-----	---------	--	--	---	--	--	----------

Upazila Code: 33

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP15218	Dapdapia FCD Subproject: Re-excavation 8.0 km, Re-sectioning 1.385 km		9.385			9233661					0			LCS Formed

Upazila Name: Sadar

Upazila Code: 31

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP11009	Kafurkathi Khal DR Subproject: Re-excavation 5.291 km		5.291			10014922					0			LCS Formed

District Name: Jhenaidah

Upazila Name: Kaliganj

Upazila Code: 309

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP13048	Shirish Kath Khal FCD Subproject: Re-excavation 1.0 km		1			3554158					0			LCS Formed

District Name: Joypurhat

Upazila Name: Panchbibi

Upazila Code: 362

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP15277	Boyra-Srikrishnapur DR & WCS Subproject: Re-excavation 6.80 km		6.8			8715653	LCS	8715653		30-04-2018	100		8715653	Complete
2	SP22015	Amirpur-Barail Subproject: Re-excavation 6.97 km		6.97			5601717	LCS	5601717		30-04-2018	100		5601717	Complete

District Name: Kushtia

Upazila Name: Bheramara

Upazila Code: 288

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP13111	Bahirchar FCD Subproject: Re-sectioning 2.29 km		2.29			4988682	LCS	4988682			55			On Going

District Name: Natore

Upazila Name: Sadar

Upazila Code: 335

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP24129	Nepal Dighi Goal Dighi Subproject: Re-sectioning 2.30 km		2.3			6269169								LCS Formed

Upazila Name: Gurudaspur

Upazila Code: 333

1	SP14113	Nilur Khal FCD Subproject: Re-excavation 1.275 km		1.275			3523720	LCS	3523720			0			On going
Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP98005	Atrai River Rubber Dam Project: Re-excavation 4.30 km		4.3			9452750	LCS	9452750			30			On going

District Name: Pabna

Upazila Name: Chatmohor

Upazila Code: 344

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP14195	Kurulia Beel FCD Subproject: Re-excavation 2.1 km		2.3			2991670	LCS	2991670		30-04-2018	100		2991670	Complete

Upazila Name: Santhia

Upazila Code: 385

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP15255	Chinany-Bhitapara DR & WCS Subproject: Re-excavation 0.90 km		0.9			3218404	LCS	3218404		30-04-2018	100		3218404	Complete

District Name: Patuakhali

Upazila Name: Sadar

Upazila Code: 14

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP15316	Bhagirabad-Jainkathi FCD Subproject: Re-excavation 0.80 km, Re-sectioning 1.80 km		2.6			5185105					0			LCS Formed

District Name: Pirojpur

Upazila Name: Sadar

Upazila Code: 9

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP14132	Sarikatala-Dumurtala FCD Subproject: Re-excavation 6.97 km		6.97			12760590					0			LCS Formed

Upazila Name: Bhandaria

Upazila Code: 35

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP15322	Harinpala FCD Subproject: Re-excavation 0.90 km, Re-Sectioning 1.55 km		2.45			3716663					0			LCS Formed

District Name: Rajshahi

Upazila Name: Tanore

Upazila Code: 371

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP13094	Pachandar WCS Subproject: Re-excavation 1.9 km		1.9			9444185					0			LCS Formed

1	SP14113	Nilur Khal FCD Subproject: Re-excavation 1.275 km		1.275			3523720	LCS	3523720			0			On going
---	---------	---	--	-------	--	--	---------	-----	---------	--	--	---	--	--	----------

District Name: Satkhira

Upazila Name: Kalaroa

Upazila Code: 281

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP12015	Vorvorla Beel FCD Subproject					1715351					0			Tender

Upazila Name: Tala

Upazila Code: 312

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP61001	Balia Bhargonkul Subproject:Re-excavation 7.3 km, Re-sectioning 11.975 km		19.275			46609421	LCS	46609421			85			On Going

District Name: Sirajganj

Upazila Name: Tarash

Upazila Code: 373

Sl. No.	Package No	Name	Road ID	Length Scheme (Km.)	Start Chainage	End Chainage	AllotmentAmount (Tk)	Contractor Name	Contract Amount (Tk)	Commencement Date (dd/mm/yy)	Completion Date (dd/mm/yy)	Progress (%)	Salvage Material (Tk)	Cumulative Expenditure (Tk)	Remarks
1	SP14183	Horisona-Kundol WCS Subproject: Re-excavation 2.0 km		2			6588600	LCS	6588600			80			On Going
2	SP15241	Duar-Nimaichara DR & WCS Subproject: Re-excavation 2.1 km		2.1			4687075	LCS	4687075			55			On Going