Project Full Name : Chowmuhoni Pourasava Post Flood Infrastructure Development & Rehabilitation Project

Project Short Name : CPPFIDRP

SL NO	Package No.	Name of the Work	Length/Q uantity/N os (m)	Allotment Amount (Tk in Lac)	Contractor Name	Contract Amount (Tk in Lac)	Commenceme nt Date (dd/mm/yy)	Completion date (dd/mm/yy)	Progress(%)	Salvage Material (Tk in Lac)	Cumulative Expenditure (Tk in Lac)	Remarks
	4	5	9	10	11	12	13	14	15	16	17	18
1	CPW-1	(R-3) Rehabilition of ATI corner to Adv. Joinal Abdin road under ward no-# 01, L=257m	257	1,014,362.00	M/S Shamsun Nahar construction, karimpur, Chowmuhani, Noakhali	1,014,361.45	18/5/17	18/7/17	100%		852,554.00	
2		(R-5) Rehabilitation & Improvement of Ramzan biwir hat peshkar market culvert to last barder ward#02, L=265m	265	2,190,385.00	M/S Alif Enterprise Nazirpur, Begumgonj Noakhali	2,190,385.08	27/4/17	27/7/17	100%		1,884,790.00	
3	CPW-3	(R13) Rehabilitation of Kala pool sweeper colny road under ward no-# 03, L=132m(R-11) Rehabilitation of Poura Moha Shashan Road under ward no-# 03, L=313m	445	2,046,695.00	M/S N.S Brother's Alipur, Begumgonj Noakhali	2,046,695.18	05-02-17	08-02-17	100%		1,591,397.00	
4		(R-17) Rehabilitaion(Monu bepari bari road) Ali Bhaban to Shahid Hasan road by WBM & BC at ward no-# 04, L=366m (R-16) Rehabilitaion of Karimpur Singer road by BC at ward no-# 04, L=440m(R-18) Rehabilitaion of Rail gate east side road up t	1408	5,670,588.00	M/S Shamsun Nahar Traders, Alipur Begumgonj, Noakhali	5,670,588.31	05-11-17	08-11-17	100%		4,929,155.00	

ı

SL NO	Package No.	Name of the Work	Length/Q uantity/N os (m)	Allotment Amount (Tk in Lac)	Contractor Name	Contract Amount (Tk in Lac)	Commenceme nt Date (dd/mm/yy)	Completion date (dd/mm/yy)	Progress(%)	Salvage Material (Tk in Lac)	Cumulative Expenditure (Tk in Lac)	Remarks
	4	5	9	10	11	12	13	14	15	16	17	18
5		(R-20) Rehabilitation of Dhopa bari Road from bridge to sludge treatment plant under ward no-# 05, L=240m (R-23) Rehabilitation of Gonipur N. Zaman primary school to khalpar road under ward no-# 05, L=223m	463	3,844,548.00	M/S Foiz & brother;s Karimpur,Chowmuhani Noakhali	3,844,548.37	18/5/17	18/8/17	100		3,728,180.00	
6	CPW-6	(R-32) Rehabilitation of Dubai Mostafa bari road at ward#07, L=450m (R-38) Rehabilitation & Maintenance of Shiraz miar pool to porashava border at ward#07 (ch0+330-0+0+580)m	700	6,663,314.00	M/S Mollah Trader's Hazipur, chowmuhani Noakhali	6,663,313.82	05-09-17	08-09-17	100%		5,864,592.00	
7	CPW-8	(R-19) Rehabilitation of Gonipur Govt. Primary school road to Zantu Patuary bari road under ward no-# 05, (R-21) Rehabilitation of stadium khalpar road up to culvert road by BC & box Culvert (1x3.5x3.0) at ward no-05	1372	8,433,815.00	M/S Shamsun Nahar Traders, Alipur Begumgonj, Noakhali	8,433,815.16	05-03-17	09-03-17	100%		5,016,468.00	
8	CPW-9	(R-4) Rehabilitation & Maintenance and improvement of Shah Alam road to Topadar pool road via Badshah Alam master house at ward #02 under Chowmuhani pourashava, L=575m	575	4,124,134.00	M/S Lucky Prokushali Kalitola Road Chaumuhani, Noakhali	4,124,133.77	21/5/17	21/8/17	100%		3,100,000.00	
9	CPW-10	(R-28) Rehabilitation & Maintenance of Gonipur Kangaly mondol bari road at ward #06 under Chowmuhani pourashava, L=740m	740	1,350,693.00	M/S Lucky Prokushali Kalitola Road Chaumuhani, Noakhali	1,348,059.35	20/5/17	18/7/17	100%		1,344,020.00	
10	CPW-11	(R-12) Rehabilitation of Ali pur Doctor Para road under ward no-# 03, L=500m (R-14) Rehabilitation of Road at contractor pool to Ali pur Shafi miar House culvert under ward no-# 03, L=700m	1200	5,784,789.00	M/S Foiz & brother;s Karimpur,Chowmuhani Noakhali	5,784,648.29	30/4/17	25/7/17	100%		4,767,774.00	_
11	CPW-12	R-36) Earth filling Installation of CC Block in Begumgonj Digi under Ward no-#03, L=960m	960	17,535,925.00	M/S Mona Construction Alipur, Begumgonj, Noakhali	17,535,903.08	30/7/17	25/2/18	100%		15,655,288.00	

			Length/Q	Allotment		Contract	Commenceme	Completion		Salvage	Cumulative	
SL NO	Package No.	Name of the Work	uantity/N	Amount	Contractor Name	Amount	nt Date	date	Progress(Material	Expenditure	Remarks
SL NO	rackage No.	INAME OF THE WORK	_		Contractor Name				%)	Material		nemarks
	4		os (m)	(Tk in Lac)	4.4	(Tk in Lac)	(dd/mm/yy)	(dd/mm/yy)	1.5	(Tk in Lac)	(Tk in Lac)	
	4	5	9	10	11	12	13	14	15	16	17	18
12	CPW-14	(DR-8) Construction of RCC drain at Haradon Vhauina bari road at ward no-06, L=205m (DR-9-b) Construction of RCC drain at Dubai Mostafa bari mosque to miar pool culvert at ward no-07, L=300m	705	4,823,586.00	M/S Hoque & brother;s Southbazar,Chowmuhani Noakhali	4,823,585.80	05-10-17	11-04-17	100%		3,980,128.00	
13	CPW-15	(DR-2) Construction of RCC drain at (a) Poura Moha Shoshan drain at ward no-03, L=310m	310	2,332,218.00	M/S Foiz & brother;s Karimpur,Chowmuhani Noakhali	2,332,217.67	30/4/17	25/8/17	100%		900,000.00	
14	CPW-16	(DR-5) Construction of RCC drain at C&B road to infront of Hazi kashem miar residence link (b) C&B road to proposed(DR-12) Construction of RCC drain from Dr. para (East side of Dr.Mosleh uddin) drain to near Upazilla Dormitory vai Apon Nibas Housing at wa	857	6,008,908.00	M/S Choyon Enterprise Senbag, Noakhali	6,008,908.10	05-08-17	11-03-17	100%		4,722,959.00	
15	CPW-17	(B-2) Construction of RCC 4 vent box culvert over Nadna-Sonaimuri khal at road 5 no ward Stadium khalpar ward no-05 vs Jamaipara.at ward no-01, Under Chowmuhani pourashava., L=20m	1	4,595,009.00	M/S Hoque & brother;s Southbazar,Chowmuhani Noakhali	4,594,980.70	05-10-17	11-04-17	75%		2,176,189.00	
16	CPW-18	(B-4) Construction of RCC 3 vent box culvert over Tulatoli khal at road 8 no ward Uttar hazipur Gvt Pry School adjacent Feni road. Under Chowmuhani pourashava., L=15m	1	3,576,657.00	M/S Shamsun Nahar Traders, Alipur Begumgonj, Noakhali	3,576,657.42	16/5/17	11-11-17	100%		3,472,010.00	
17	CPW-19	(a)Rehabilitation of road at Nazirpur ATI west corner mosque towards west side Joinal Abedin road , (b) Rehabilitation of Nazirpur Shamsher Ali Darbesh road up to khalpar road (c) Rehabilitation of Nazirpur Jalal mia Garage road to Abu Taher Sarder bari r	1440	8,160,074.00	M/S Shamsun Nahar Traders, Alipur Begumgonj, Noakhali	8,159,598.00	03-10-18	07-07-18	100%		63,985,504.00	
18	CPW-20	Widaning & Rehabilitation of Topadar pool to montaz miar school road	1300	9,620,730.00	M/S Lucky Prokushali Kalitola Road Chaumuhani, Noakhali	9,620,011.00	03-07-18	09-07-18	100%		4,901,335.00	
19	CPW-21	(a) Rehabilitation of Alipur Jalal ahmed road to Maijde road (corut road/Digi south par) (b) Rehabilitaion of Ali pur Jalal Ahamed road to west Shafi miar house culvert	1130	6,106,112.00	M/S Lucky Prokushali Kalitola Road Chaumuhani, Noakhali	6,105,621.00	03-10-18	07-07-18	100%		8,881,367.00	
20	CPW-22	Development of karimpur Poura Garveyard with earth filling, boundary wall & Gate	405	9,700,131.00	M/S Lucky Prokushali Kalitola Road Chaumuhani, Noakhali	9,698,736.00	03-07-18	09-07-18	100%		2,701,294.00	
21	CPW-23	Rehabilitaion & Widening of rail station to Atia bari road	1250	5,595,120.00	M/S Foiz & brother;s Karimpur,Chowmuhani Noakhali	5,594,630.00	03-10-18	06-07-18	100%		4,079,186.00	
22	CPW-24	Rehabilitation of Gonipur Tokkar pool to near Kanchan miar bari (Delta Khalpar road)	1000	9,825,374.00	M/S Mohona Bricks Karimpur,Chowmuhani Noakhali	9,825,171.09	03-10-18	09-07-18	100%		2,200,000.00	

		1	Longth/O	Allotment		Contract	Commenceme	Completion		Calvaga	Cumulative	
SL NO	Pookogo No	Name of the Work	Length/Q		Contractor Name	Contract Amount	nt Date		Progress(Salvage Material		Domorko
SLINO	Package No.	Name of the Work	uantity/N	Amount	Contractor Name			date	%)		Expenditure	Remarks
		_	os (m)	(Tk in Lac)		(Tk in Lac)	(dd/mm/yy)	(dd/mm/yy)		(Tk in Lac)	(Tk in Lac)	
	4	5	9	10	11	12	13	14	15	16	17	18
23	CPW-25	(a) Development of Nadna-Sonaimuri Khalpar road from Mofiz ulla miar bari to Dhopa bari road Bridge (b) Repair maintanence of Nodona sonaimuri khalpar road to shajur dokan	1810	7,575,922.00	M/S M.N Enterprise D.B Road, Chowmuhani Noakhali	7,575,922.00	03-10-18	07-07-18	100%		7,237,123.00	
24	CPW-26	(a) Improvement of Gonipur GP Tower road to north Shonar banglar bari (b) Improvement of T.Hossain Road to Lal miar bari road (c) Repair & Maintanance of Collage road to Rail line road (T.Hossain Road) (d) Rehabilitation of porabari khalpar road & constru	1718	7,797,058.00	M/S Hoque & brother;s Southbazar,Chowmuhani Noakhali	7,796,063.00	03-10-18	07-07-18	100%		5,940,539.00	
25	CPW-27	(a) Widaning & Rehabilitation of kismot karimpur school to north Pourashava border (b) Improvement of road from Mannan Mirdda bari to Shajan Khondokar bari © Improvement of road by earth filling from mear pool to Dubai mostafa Culvert (Khalpar road)	1985	7,671,753.00	M/S Lucky Prokushali Kalitola Road Chaumuhani, Noakhali	7,670,990.00	03-10-18	07-07-18	100%		3,544,559.00	
26	CPW-28	(a) Rehabilitation of Hazipur Pach Bari to gain bari road (b) Rehabilitation of Pourashava gait to Taltola road (remaining part) at chainage (0+00 to 0+245) © Rehabilitation of Hazipur X-Commissonar Liton miar bari road	1072	8,712,777.00	M/S Rafi Traders South Bazar, Chaumuhani, Noakhali	8,712,161.00	03-07-18	09-07-18	100%		5,686,549.00	
27	CPW-29	(a) Rehabilitation of Hazipur Arif Hazi road to khalpar via Patowari bari(b) Improvement of Hazipur Arif hazi road to chowkider bari road via Ponu bapari bari road (kamla bari raod)	970	7,335,298.00	M/S Moallah Traders Feni road, Chaumuhani, Noakhali	7,335,135.00	03-10-18	07-07-18	100%		6,436,013.00	
28	CPW30	(a) Wedening & maintanance of Hazipur Arif hazir pool to Ruhitia jora bridge (b) Rehabilitation of Hazipur Shekh bari mosque to Ruhitia jora Culvert	1095	6,892,973.00	M/S Mona Construction Alipur, Begumgonj, Noakhali	6,892,931.00	03-10-18	07-07-18	100%		5,873,955.00	
29	CPW-31	(a) Improvement of middle Nazirpur Primary school to kolimuddin hazi bari road (b) Repair & Maintanance of road at vezal bari to sufir bari road & Amin membrer docan road	2545	6,225,747.00	M/S Lucky Prokushali Kalitola Road Chaumuhani, Noakhali	6,225,332.00	03-10-18	07-07-18	100%		2,706,852.00	
30		(a) Repeair & maintanance of J.K model primary school road (b) Construction of Alipur Musa mia road to Hari Dhan Hazi bari raod & Forid Bakhari bari road © Repar & maintanance of Alipur Mia bari road	1070	3,833,565.00	M/S Lucky Prokushali Kalitola Road Chaumuhani, Noakhali	3,833,235.00	03-10-18	05-07-18	100%		2,100,000.00	
31		(a) Rehabilitation of Ganipur Govt. primary school road to Sikini bari road up to BC road (b) Rehabilitation of Hockers market road from R&H road to Culvert	1040	7,676,974.00	M/S Hoque & brother;s Southbazar,Chowmuhani Noakhali	7,676,631.00	03-10-18	07-07-18	100%		6,553,262.00	
32	CPW-34	(a) Rehabilitation & maintanance of BC road from Khoka miar bari to Shek bari (b) Improvement of Hazipur Amir sarder bari to safor ali bari raod	2278	4,897,042.00	Chaumuhani, Noakhali	4,896,596.00	03-10-18	05-07-18	100%		3,535,284.00	
33	CPW-35	(a) Repeair & maintanance of Alipur Jalal Ahamed road (b) Rehabilitaion of Alipur Jalal ahmed road to Hazi salamat ullah house	1980	5,825,037.00	M/S Mona Construction Alipur, Begumgonj, Noakhali	5,824,760.75	03-10-18	05-07-18	70%		1,000,000.00	

SL NO	Package No.	Name of the Work	Length/Q uantity/N os (m)	Allotment Amount (Tk in Lac)	Contractor Name	Contract Amount (Tk in Lac)	Commenceme nt Date (dd/mm/yy)	Completion date (dd/mm/yy)	Progress(%)	Salvage Material (Tk in Lac)	Cumulative Expenditure (Tk in Lac)	Remarks
	4	5	9	10	11	12	13	14	15	16	17	18
34	CPW-36	(a) Construction of Drain at Alipur Jalal ahmed road to Maijde road (corut road/Digi south par) (b) Construction of Drain Alipur Jalal ahmed road to Hazi salamat ullah house (c) Construction of Drain form REB Compound to Wapda khalpar beside of Jamaipara	804	6,884,545.00	M/S Lucky Prokushali Kalitola Road Chaumuhani, Noakhali	6,883,590.00	03-07-18	09-07-18	80%		3,764,797.00	
35	CPW-37	(a) Construction of RCC drain back side of Ashromme to Railway crossing near food godown (b) Construction of RCC drain from Adorshapara Shapon bari to Kalam house © Construction of RCC drain from Muga mia Amin bari to Adorsha para near Shapon residence	1015	12,134,013.00	M/S Mona Construction Alipur, Begumgonj, Noakhali	12,131,467.35	03-10-18	09-07-18	40%		1,317,514.00	
36	CPW-38	(a) Construction of Drain Collage road Patowari Mosque to west Lolito Shadur bari & Uttar Para drain (0+065m) (b) Construction of drain at Azim shop to east side mosque © Construction of Drain from R&H Trara monzil to Mollah Colloni	484	4,870,292.00	Noakhali	4,869,905.00	03-10-18	09-07-18	80%		1,300,000.00	
37	CPW-39	Re-Construction of 3 vent RCC Culvert at Collage road & Rabeya Hospital road link	1350	3,569,598.00	M/S Mohona Bricks Karimpur,Chowmuhani Noakhali	3,569,558.44	03-10-18	09-07-18	50%			
38	CPW-40	(a) Construction of 3 vent RCC Culvert at Tulatoli khal near Kazol Commissonar house (b) Construction of 3 vent RCC Culvert at Tulatoli khal near Bacchu miar house	2700	5,954,986.00	M/S Foiz & brother;s Karimpur,Chowmuhani Noakhali	5,954,380.00	03-10-18	09-07-18	75%		3,645,420.00	