

Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox’s Bazar district (Cox’s Bazar, Chakoria & Teknaf Pourashava)

Progress Report

ULB Name: Chakoria

30 April 2020

| ULB No. | No of Sub Project | Type of Works    | Contract Description   | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks |
|---------|-------------------|------------------|--|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------|
|         | 1                 | Road             | a) Road Improvement work from Magbazar Mohila Madrasa to jahangir Sikdar's House Including Street Light (Ch.0+00 to 1+035m)=1035.00m (RCC Road)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 5                             |                           |                   |                        |                        |         |
|         |                   | Culvert          | (b) Box Culvert in Road Improvement work from Magbazar Mohila Madrasa to jahangir Sikdar's House Including Street Light (Ch. 0+00 to 1+0 35m) = 1035.00m. Box Culvert in Ch.0+975; 1 Vent (4m X 3m) RCC Box Culvert. (Part: Box Culvert)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         | 1                 | Road             | (c) Improvement work of Road BC with Footpath from Siddique filling Station to Mash Ghat Via Fultola and Thana center including Street Light Ch. (0+00 to 1+630). (Part: BC Road)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Road             | (d) RCC Road Part in Improvement work of Road with Footpath from Siddique filling Station to Mash Ghat Via Fultola and Thana center including Street Light Ch. (1+200 -1+260 = 60m & 1+410 to 1+630=220m) Total 280m. (Part: RCC Road)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Culvert          | e) RRC Box Culvert Part in Improvement Work of Road with Footpath from Siddique filling Station to Mash Ghat Via Fultola and Thana center including Street Light. RCC Box Culvert in Ch.0+000 ; 1 Vent 7m long, RCC Box Culvert size- (3m X 3m ). (Part: Box Culvert)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Retainin g Waill | (f) Retaning Wall Part in Improvement Work of Road with Footpath from Siddique filling Station to Mash Ghat Via Fultola and Thana center including Street Light. Retaining Wall Ch. 1+602-1+612 L/S, and 1.605-1+612 R/S = 17m. (Part: Retaning Wall)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Drain            | (g) RCC Box Drain Part in Improvement work of Road with Footpath from Siddique filling Station to Mash Ghat Via Fultola and Thana center including Street Light Ch. (0+00-1+630) . RCC Box Drain at Ch.0+445, L=8.00m (Part: RCC Box Drain)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         | 1                 | Road             | (h) RCC Road Part in Improvement Work of Road with Foot Path from Kochpara to Jaliapara Sluice Gate Via Matamuhuri Bridge With Culvert and Recreational Center.( Ch.0+00 to 3+280 ) RCC Road Part.   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 10                            |                           |                   |                        |                        |         |
|         |                   | Culvert          | (i) RCC Box Culvert with Flap Gate Part in Improvement work of Road with FootPath from Kochpara to Jaliapara Sluice Gate Via Matamuhuri Bridge with Culvert. Ch.0+00- 3+280 Total =3280m. RCC Box Culvert with Flap Gate in Ch.3+255; 2 Vent (1.00m X 1.50m) . (Part: RCC Box Culvert)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Retainin g Wall  | j) Retaning Wall Road L/S Part in Improvement work of Road with foot Path from Kochpara to Jaliapara Sluice Gate Via Matamuhuri Bridge With Culvert. Ch.0+275-0+593, Road L/S Retaning Wall. Total 318m. (Part: RCC Retaning Wall)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 5                             |                           |                   |                        |                        |         |
|         |                   | Drain            | (k) RCC Box Drain Part in Improvement work from Kochpara to Jaliapara Sluice Gate Via Matamuhuri Bridge With Culvert. Ch.0+00- 3+280 Total =3280m. RCC Box Dr, in Ch.0+593 L=15.00m (Part: RCC Box Culvert)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         | 1                 | Road             | (l) Construction Road from Bashghata Station to Asian Hospital via Nur Hossain Commissioner's house (Ch.0+00 to 0+470m) including street light. (Part: Road)   |   |   | 1          |                                       |                      |                                  |   |                               |  | 19                | 06-Aug-19                 | 09-Sep-19                 | 16-Jan-20               | 10-Feb-20                | 263199618                      | 3331641                        | MSB & SABT (JV)        | 261537520              | 3310602                | 10-Feb-20            |  |  | 9-Aug-20        | 0                             | 7                         | 0                 | 0                      | Ongoing works          |         |
|         | 1                 | Road             | (m) Construction Road & Drain from Rajdhani para Mojamel's house to Moulovir para Jame mosque via Baitus Saraf mosque including street light (Ch.0+00 to 0+400m) (Part: Road & Drain)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 2                             |                           |                   |                        |                        |         |
|         | 1                 | Road & Drain     | (n) Improvement Road & Drain from Barura Para to Baro-Awlia Mosque via Samsu Member's House including street light (Ch.0+00 to 1+405m), Link-1: Samsu member house road Ch.0+00 to 0+270m & Link 2: Hasem master house road 0+00 to 0+295m. (Part: Road and drain)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 15                            |                           |                   |                        |                        |         |
|         | 1                 | Road             | (o) Improvement of Batakhali Shahid Abul Kalam Sarak including Street Light (Ch. 0+00m to 1+290m) and Link 1: Toroshghat road Ch. 0+00 to 0+300m & Link 2: Toroshpara to Fultala 0+00 to 0+250m & culvert at Ch. 0+230, 1+248(main), ch. 0+004(Link2), Ch. 0+150m (Link1). (Part: Road)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         | 1                 | Road             | (p) Improvement of Road and drain including street light from Arakan Sarak to Girl's high school road, Hospital para Bojo Mahajon's house to Chakaria Eye Hospital via Cambrian School Ch. 0+00 to 0+795m & Ch. 0+940 to 1+700m and Link1: 40m, Link2: 320m, Link3: 52m, Link4: 516m, Link5: 30m, Total=2513m. (Road part & cross drain at Ch. 0+625m.) (Part: Road) |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 10                            |                           |                   |                        |                        |         |
|         |                   |                  |  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |

**Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox’s Bazar district (Cox’s Bazar, Chakoria & Teknaf Pourashava)  
Progress Report**

**ULB Name: Chakoria**

**30 April 2020**

| ULB No. | No of Sub Project | Type of Works            | Contract Description  | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks |
|---------|-------------------|--------------------------|---|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------|
|         |                   | Drain                    | (q) Improvement of RCC Drain from Arakan Sarak to Girl's high school road, Hospital para Bojo Mahajon's house to Chakaria Eye Hospital via Cambrain School Ch. 0+00 to 1 +695m & Link Younus house to Grameen bank Ch. 0+00 to 0+510m including street light (Ch. 0-2130m). (Drain part)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 30                            |                           |                   |                        |                        |         |
|         |                   | Electrification          | (r) Supplying, fitting & fixing of Street Light starting from Magbazar Mohila Madrasa to Jahangir Sikdar's house Ch. 0+00 to 1+035 m (Total Length 1035 m) Under Chakoria Pourashava (Part: Street Light)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Electrification          | (s) Supplying, fitting & fixing of Street Light starting from Siddique filling station to Mashghat via Fultola and Thana center Ch.0+00 to 1630m (Total Length 1630 m) under Chakoria Pourashava (Part: Street Light)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Electrification          | (t) Supplying, fitting & fixing of Street Light starting from Bashghata Station to Asian Hospital via Nur Hossain Commissioner's house Ch.0+00 to 0+470m (Total Length 470 m) under Chakoria Pourashava (Part: Street Light)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Electrification          | (u) Supplying, fitting & fixing of Street Light starting from Rajdhani para Mojamel's house to Moulovir para Jame mosque via Baitus Saraf mosque Ch.0+00 to 0+ 700 m (Total Length 700 m) under Chakoria Pourashava(Part: Street Light)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Electrification          | (v) Supplying, fitting & fixing of Street Light starting from Barura Para to Baro-Awlia Mosque via Samsu Member's house Ch.0+00 to 1+405 m, Link-1: Samsu member house road ch.0+00 to 0+270m & Link-2: Hasem master house road Ch.0+00 to 0+295m (Total Length 1970m) under Chakoria Pourashava (Part: Street Light)                                 |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Electrification          | (w) Supplying, fitting & fixing of Street Light for Batakhali Shahid Abul Kalam Sarak Ch..0+00 to 1+290 m and Link-1: Toroshghat road ch.0+00 to 0+280m & Link-2: Toroshpara to Fultala Ch.0+00 to 0+250m (Total Length 1820 m) under Chakoria Pourashava (Part: Street Light)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Electrification          | (x) Supplying, fitting & fixing of Street Light starting from Arakan Sarak to Girl's high school road, Hospital para Bojo Mahajon's house to Chakoria Eye hospital via Cambrian school Ch.0+00 to 1+700m and unk-1: 40m, Link-2: 320m, Link-3: 52m, Link-4: 516m and Link-5: 30m (Total Length 2658 m) under Chakoria Pourashava (Part: Street Light) |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 10                            |                           |                   |                        |                        |         |
|         |                   | Environmental Management | (y) Environmental Management Budget for MGSP-CHO-W-10. (Part: Environmental Safeguard)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 50                            |                           |                   |                        |                        |         |

**Package Name: MGSP/CHO/2018-19/W-11**

|   |      |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |    |
|---|------|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|----|
| 1 | Road | a) Road Improvement work from Koraighona Hossain Chairman's house to Siraj Master House Ch. 0+00 to 0+820 m and 3m x 3m culvert and Koraighona Link road Ch. 0+00 to 0+900 km (Road Part) |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | </ |
|---|------|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|----|

**Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox’s Bazar district (Cox’s Bazar, Chakoria & Teknaf Pourashava)  
Progress Report**

**ULB Name: Chakoria**

**30 April 2020**

| ULB No. | No of Sub Project                   | Type of Works   | Contract Description   | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks |  |    |  |  |
|---------|-------------------------------------|-----------------|--|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------|--|----|--|--|
|         | 5                                   | Drain           | h) Construction of RCC Drain from Sub Register Office to Halkakara Ben Bundh Via Baitur Rahman jame Mosjid Including Street Pole Ch. 0+00 ~ 0+775 m, Effective length = 660 m Under Chokoria Pourashava,<br>- Construction of RCC Drain from Swampnopuri Culvert to Khodarkum Via SobujBag including Street Pole Ch. 0+000m to 0+280 m, Effective Length = 280 m Under Chokoua Pourashava<br>- Construction of RCC Drain & Cross Drain from Ghonosam Bazar to Sobhaniakum including Street Pole Ch. 0+000m to 0+850m, Effective Length = 850m Under Chokona Pourashava<br>- Construction of RCC Drain from Palakata Central Jame Mosque to Roton Building via Kali Monder. Luding Street Pole Ch. 0+000m to 0+410m, Effective Length = 410 m Under Chokona Pourashava<br>- Construction of RCC Drain from Bhoramuhuri Hazi Para Road Luding Street Pole Ch. 0+000m to 0+490m, Effective Length = 490m Under Chokona Pourashava Total Length = 2690.00 m. |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           | 0                 |                        |                        |         |  |    |  |  |
|         |                                     | Electricfiation | i) Supplying, fitting & fixing of Street Light starting from Koralghona Hossain Chairman's house to Siraj Master house Ch,0+00 to 0+820m (Total Length 820m) under Chakoria Pourashava   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           | 10                |                        |                        |         |  |    |  |  |
|         |                                     | Electricfiation | j) Supplying, fitting & fixing of Street Light starting from Koraiqhona Kalu Maji house to Moghpara via Sonkholapara Ch, 0+00 to 1+000 m (Total Length 1000 m) under Chakona Pourashava  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           | 0                 |                        |                        |         |  |    |  |  |
|         |                                     | Electricfiation | k) Supplying, fitting & fixing of Street Light starting from Koraighona Omar house to Abdul Hakim house via Moulovi Monjur house Ch, 0+00 to 0+350 m (Total Length 350 m) under Chakona Pourashava   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           | 0                 |                        |                        |         |  |    |  |  |
|         |                                     | Electricfiation | l) Supplying, fitting & fixing of Street Light starting from Abbas Master's house to Balagul Mobin Madrasa via Rajarbeel Ch,0+00 to 1+250m (Total Length 1250m) under Chakona Pourashava.  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           | 0                 |                        |                        |         |  |    |  |  |
|         |                                     | Electricfiation | m) Supplying, fitting & fixing of Street Light for Chiringa Station para road Ch, 0+00 to 0+416m (Total Length 416m) under Chakoria Pourashava   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           | 0                 |                        |                        |         |  |    |  |  |
|         |                                     | Electricfiation | n) Supplying, fitting & fixing of Street Light starting from Binamara Eddipara Mostak Ahmed's shop to Nurul Kabir's (Abbas Khalifa) house Ch,0+00 to 0+600 m and Link Ch. 0+00 to 0+222m (Total Length 822 m) under Chakoria Pourashava  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           | 0                 |                        |                        |         |  |    |  |  |
|         |                                     | Electricfiation | o) Supplying, fitting & fixing of Street Light starting from Sub Register office to Halkakara beri bundh via Baitur Rahmat Jame mosjid Ch, 0+00 to 0+775m (Total Length 775 m) under Chakoria Pourashava   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           | 0                 |                        |                        |         |  |    |  |  |
|         | Package Name: MGSP/CHO/2018-19/W-12 |                 |  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  |    |  |  |
|         | 1                                   | Road            | (ai) Construction of road from Chattagram - Cox's Bazar Road to Palakata Jetty Road via MP Shahibs house under Chakoria Pourashava, Ch. 0+00 to 2+250m (Length 2250m)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  | 17 |  |  |
|         |                                     | Electricfiation | (aii) Supplying, fitting & fixing of Street Light starting from Chattagram - Cox's Bazar Road to Palakata Jetty Road via MP Shahibs house under Chakoria Pourashava, Ch. 0+00 to 2+250m (Total Length 2250m) Under Chakoria Pourashava.  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  | 45 |  |  |
|         | 1                                   | Road            | (bi) (road part) Construction of RCC road and Drain from Moghbazar to Moulavirkum Bazar including Barua para mondhir road under Chakaria pourashava,Cox's bazar.Ch.00-1200.00m, Link-I 00-290.00m, Link-2 Ch.00-70.00m ( Road Part), 02 nos box culvert.   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  | 1  |  |  |
|         |                                     | Drain           | ((bii) (drain part) Construction of RCC Drain from Mogbazar to Moulavirkum Bazar and Barua para mondhir & Barried under Chakaria pourashava,Cox's bazar.   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  | 0  |  |  |
|         |                                     | Electricfiation | (b) Supplying, fitting & fixing of Street Light starting from Moghbazar to Moulavirkum Bazar including Barua para mondhir road under Chakaria pourashava, Ch.0+00 to 1+200m, Link 1 Length 290m and Link 2 length 70m. (total length 1560m) under Chakaria pourashava.   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  | 0  |  |  |
|         | 1                                   | Road            | c-I, road part) Constuction of RCC road and Drain from Chakaria Government Pilot high school Jam-E-Mosque to road behind Chakaria shopping complex via station para,under Chakaria pourashava,Coxs bazar.Ch.0+00+260 and Link:behind Chakaria shopping complex Lenth 220m (Total length= 480m). (Road part)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  | 20 |  |  |
|         |                                     |                 |  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  |    |  |  |

***Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox's Bazar district (Cox's Bazar, Chakoria & Teknaf Pourashava)***

**ULB Name:** Chakoria

**30 April 2020**

| ULB No. | No of Sub Project  | Type of Works  | Contract Description  | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks       |  |  |
|---------|--------------------|--|---|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------------|--|--|
| 29      | 1                  | Drain  | c-I,drain part) Constuction of RCC road and Drain from Chakaria Government Pilot high school Jam-E-Mosque to road behind Chakaria shopping complex via station para, under Chakaria pourashava,Coxs bazar. And Link:behind Chakaria shopping complex (Drain part).Ch.0+00-0+210Km & Link=90.00m |   |   | 1          |                                       |                      |                                  |   |                               |  | 19                | 06-Aug-19                 | 09-Sep-19                 | 15-Jan-20               | 10-Feb-20                | 286609853                      | 3627973                        | M/S. Selim & Brothers  | 295556754              | 3741225                | 10-Feb-20            |  |  | 9-Aug-20        | 67                            | 22                        |                   | 0                      | 0                      | Ongoing works |  |  |
|         |                    | Electricific ation   | (c) Supplying, fitting & fixing of Street Light starting from Chakaria Government Pilot High School Jame mosque to road behind Chakaria shopping complex via Station para road Ch. 0+00 to 0+260m and Link length 220m (Total Length 480m) Under Chakoria Pourashava                            |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |               |  |  |
|         |                    | Electricific ation   | (d) Fitting & fixing of Tiles on drain slab & Street Light starting from Fultala to Ghonasham Bazar via Tarzaghat Ch. 0+00 to 1 +250m (Total Length 1250m) Under Chakoria Pourashava.   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 70                            |                           |                   |                        |                        |               |  |  |
|         | Road & Drain       | Improvement of RCC Drain at west side of poura bus terminal (Ch.0+00 to 360.00 m) & Construction of RCC Road & Drain from Lama Ali kadam jeep station to culvert near Flower Aratunder Chakaria pourashava,Cox's Bazar.(Ch.0+00 to 175.00 m) | 25  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |               |  |  |
|         | Electricific ation | (e) Supplying, fitting & fixing of Street Light starting from Lama Ali Kadam Jeep Station to culvert near Foler Arat Ch. 0+00 to 0+175m (Total Length 175m) Under Chakoria Pourashava  | 0   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |               |  |  |
|         | Drain              | Construction of RCC Drain from Pourashava number 1 gate to Betua Bazar connecting road,underr Chakaria pourashava,Coxs Bazar.Ch.0+00-I+700Km, Link-I= 730.00m & Link-2= 260.00m, Total=2690m   | 20  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |               |  |  |
|         | Drain              | Construction of RCC Drain from Puk Pukuria Al-Balagul Mobin Madrasa to Badha Khal underr Chakaria pourashava,Coxs Bazar.   | 25  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |               |  |  |
|         | Drain              | Construction of RCC Drain from Chiringa Doctor Tejendra house mur to Grammer School under Chakaria pourashava,Coxs Bazar.  | 50  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |               |  |  |
|         | Road               | Constuction of RCC road from Betua Bazar road to Sobhaniarkum culvert via Aman para under Chakaria pourashava,Coxs bazar.Ch.0+0 to 2+000m.   | 20  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |               |  |  |
|         | Electricific ation | (i) Supplying, fitting & fixing of Street Light from Betua Bazar Road to Shubhaniakum culvert via Amanpara Ch. 0+00 to 2+000m (Total Length 2000m) Under Chakoria Pourashava   | 15  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |               |  |  |
|         | Road & Drain       | (j) Constuction of RCC Road and Drain at WAPDA road under Chakaria pourashava, Coxs bazar.   | 0   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |               |  |  |
|         | Electricific ation | (j) Supplying, fitting & fixing of Street Light for WAPDA road Ch. 0+00 to 0+250m (Total Length 250m) Under ChakoriaPourashava   | 0   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |               |  |  |
|         | 1                  | Road   | Constuction of RCC road from Bozandra Mohazan ghata to Olisha Bazar Ch.0+00 to 0+900m under Chakaria pourashava,Coxs bazar.   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 35                            |                           |                   |                        |                        |               |  |  |
|         | Electricific ation | (k) Supplying, fitting & fixing of Street Light from Boz Mohazon Ghata to Olikha Bazar Ch. 0+00 to 0+900m (Total Length 900m) Under Chakoria Pourashava  | 0   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |               |  |  |
|         |                    |  |   | 3   |   |            |                                       | 754058471            |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        | 9545044                |                      | 756356975                              |  | 9574139         |                               | 11                        |                   | 0                      |                        | 0             |  |  |

Financial Year: 2019-20

**Package Name: MGSP/CHO/2019-20/W-13**

[illegible]

**Package Name:** MGSP/CHO/2019-20/W-14

[illegible]

**Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox's Bazar district (Cox's Bazar, Chakoria & Teknaf Pourashava)  
Progress Report**

ULB Name: Chakoria

30 April 2020

| ULB No. | No of Sub Project      | Type of Works   | Contract Description  | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks |  |                         |
|---------|------------------------|---|---|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------|--|-------------------------|
|         | 1                      | Road  | d) Construction of RCC Road from Arkan Road Janata Market to Poura last Boundary including street light under Chakaria Pourashava, Cox's Bazar, Ch.0+00 to 4+000m   |   |   | 1          |                                       |                      |                                  |   |                               |  | 20                |                           |                           |                         |                          | 211071810                      | 2671795                        |                        |                        |                        |                      |  |  |                 |                               | 0                         | 0                 | 0                      |                        |         |  | Under tendering process |
|         | 1                      | Road  | e) Construction of RCC Pavement on existing WBM from Batua Bazar Road to Pourashava 1 no gate via Poura office Ch. 0+00 to 1+725 m., Link-1 (Pourashava Office) Ch. 0+00 to 0+27.50m & Construction of RCC Pavement on existing WBM from Shubahaniakum to Sikder Kumer via belal shop ch. 0+00 to 900m. |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               | 0                         |                   |                        |                        |         |  |                         |
|         | 1                      | Road  | f) Construction of RCC Road from Showdagor Para Ghonoshym Bazar road to Halkakara Jame Mosque road under Chakaria Pourashava, Cox's Bazar, Ch.0+00 to 0+300m & Link Halkakara road to Batua bazar road 0+00 to 0+60 m   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  |                         |
| 1       | Road and Drain         | g) Construction of RCC Road and Drain from Nathpara moar to Kosaipara road under Chakaria Pourashava, Cox's Bazar Ch.0+00 to 0+ 410m and Link Drama road Ch. 0+00 to 0+090m       | 0   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  |                         |
|         | Electricfication       | (h) Supplying, fitting & fixing of Street Light starting from Aman para Road to Batua Bazzar road Ch. 0+00 to 0+875m & Link 0+00 to 0+035m (total 910m) under Chakoria Pourashava | 0   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  |                         |
|         | Electricfication       | (i) Supplying, fitting & fixing of Street Light starting from Sabet para to Aman para Road via Mosjid para road Ch. 0+00 to 0+860m (total 860m) under Chakoria Pourashava         | 0   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  |                         |
|         | Electricfication       | (j) Supplying, fitting & fixing of Street Light starting from Arkan Road Janata market to Poura last Boundary Ch. 0+00 to 4+000m (total 4000m) under Chakoria Pourashava          | 0   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  |                         |
| 1       | Road RCC Pavement work | k) Construction of RCC road from Fultala to Ghonashym Bazar Bottola Road via Tarozghat under Chakoria Pourashava. ch. 0+750m to 1+250m  | 0   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  |                         |
| 1       | Road RCC Pavement work | l) Construction of RCC road from Bhangermuk to Pourashava Last boundary under Chakoria Pourashava. ch 0+000 to 2+050m   |   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |  |                         |

Package Name: MGSP/CHO/2019-20/W-15

|   |   |                  |   |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  |   |   |   |  |  |                         |
|---|---|------------------|---|--|--|---|--|--|--|--|--|--|----|--|--|--|--|--|-----------|---------|--|--|--|--|--|--|---|---|---|--|--|-------------------------|
| 5 | 1 | Road             | a) Construction of RCC Road at Torozghat Sikder Para Nurul Islam Sikderroad under Chakaria Pourashava, Cox'sBazar Ch. 0+00 to 0+135m and Link :Kabir Hossain road Ch. 0+00 to 0+050m  |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  | 0 |   |   |  |  |                         |
|   | 1 | Road             | b) Construction of RCC Road from Batakhali Master Para to Noiya Para road under Chakaria Pourashava, Cox's Bazar. including culvert, Ch. 0+00 to 0+675m, Link 1:Anowar Hossain road Ch. 0+00 to 0+405m and Link2: Jalapara link road Ch. 0+00 to 0+120m |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  | 0 |   |   |  |  |                         |
|   | 1 | Road and Drain   | c) Construction of RCC Road & Drain from Shawpnepuri to Badarkhali road under Chakaria Pourashava, Cox's Bazar, Ch. 0+00 to 0+525m and Link: Batakhali link road Ch. 0+00 to 0+085m   |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  | 0 |   |   |  |  |                         |
|   | 1 | Electricfication | d) Supplying Fitting and Fixing Paving Tiles on Drain Top Slab with street light work at Sabugbagh R/A under Chakaria Pourashava, Cox's Bazar Ch. 0+00 to 0+430m  |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  | 0 |   |   |  |  |                         |
|   | 1 | Road             | e) Construction of RCC Road at Hazipara under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+535m and Link: Boromohuri link Ch. 0+00 to 0+150m   |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  | 0 |   |   |  |  |                         |
|   | 1 | Road             | f) Construction of RCC Road from Khamar Para Masjid road under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+205m, Link 1: Saiful link road Ch. 0+00 to 0+080m Link 2: Rabbi house link road Ch. 0+00 to 0+030m                                       |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  | 0 |   |   |  |  |                         |
|   | 1 | Road             | g) Construction of RCC Road at Biju Belal road under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+150m   |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  | 0 |   |   |  |  |                         |
|   | 1 | Road             | h) Construction of RCC Road at Palakata Mohammodia Para road under Chakaria Pourashava, Cox's Bazar Ch. 0+00 to 0+480m, Link : Ram Babu link road Ch. 0+00 to 0+040m  |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  | 0 |   |   |  |  |                         |
|   | 1 | Road             | (i) Construction of RCC road from Palakata Dakhil Madrasa to Universal Primary School under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+530m  |  |  | 1 |  |  |  |  |  |  | 20 |  |  |  |  |  | 205904188 | 2606382 |  |  |  |  |  |  | 0 | 0 | 0 |  |  | Under tendering process |
|   | 1 | Road             | j) Construction of RCC Road from Hasem Master para Samsu Alam house to Lal Bura house road under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+270m and Link : Ali Road Ch. 0+00 to 0+100m  |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  | 0 |   |   |  |  |                         |
|   |   |                  |   |  |  |   |  |  |  |  |  |  |    |  |  |  |  |  |           |         |  |  |  |  |  |  |   |   |   |  |  |                         |

Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox’s Bazar district (Cox’s Bazar, Chakoria & Teknaf Pourashava)  
Progress Report

ULB Name: Chakoria

30 April 2020

| ULB No. | No of Sub Project | Type of Works          | Contract Description  | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks |
|---------|-------------------|------------------------|---|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------|
| 27      | 1                 | Road                   | k) Construction of RCC Road from Hazian Govt. Primary School to Aumtoli station road under Chakaria Pourashava, Cox's Bazar including street light Ch. 0+00 to 1+100m and Link : Rahim house Road Ch. 0+00 to 0+024m          |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         | 1                 | Road                   | l) Construction of RCC Road at Mozidia Madrasa Road under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+580m Link : Mosque link road Ch. 0+00 to 0+090m   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         | 1                 | Road                   | m) Construction of RCC Road from Vandī Bazar to Wapda Bharibadh road under Chakaria Pourashava, Cox's Bazar including street light Ch. 0+00 to 1+630m   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |
|         | 1                 | Road                   | n) Construction of RCC Road from Wapda Bharibadh road to Samissapara road under Chakaria Pourashava, Cox'sBazar. Ch. 0+00 to 0+375m   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         | 1                 | Road                   | o) Construction of RCC Road from Goni Sikdarpara Jame Masjid road under Chakaria Pourashava, Cox's Bazar. Ch. 0+00 to 0+450m Link : Jabbar link road Ch. 0+00 to 0+070m   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         | 1                 |                        |   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Electrication          | (q) Supplying fitting & fixing of Street Light starting for Sabujbagh R/A Ch. 0+00 to 0+430m (total Length 430m) under Chokoria Pourashava  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Electrication          | (r) Supplying fitting & fixing of Street Light starting from Hazian Govt. Primary School to Amtoli Station Road Ch. 0+00 to 1+100m and link:Rahim house Road Ch 0+00 to 0+024m (total Length 1124m) under Chokoria Pourashava |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Electrication          | (s) Supplying fitting & fixing of Street Light starting from Handi Bazar to Wapda Bharibadh Road Ch. 0+00 to 1+630m(total Length 1630m) under Chokoria Pourashava   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         | 1                 | Road RCC Pavement work | t) Construction of RCC road from Pouradighi North side to Dakkhin para Pourashava last boundary under Chakoria Pourasha Ch. 0+00-2+260m   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
| 56      | Total:            |                        | Chakoria  |   |   | 36         |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          | 503077022<br>1257135492        | 6368064<br>15913107            |                        | 756356975              | 9574139                |                      |  |  |                 | 11                            |                           | 0                 | 0                      |                        |         |

*Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox’s Bazar district (Cox’s Bazar, Chakoria & Teknaf Pourashava)  
Progress Report*

ULB Name: Cox’s Bazar

30 April 2020

| ULB No.                             | No of Sub Project | Type of Works      | Contract Description   | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT     | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks |               |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  |    |
|-------------------------------------|-------------------|--------------------|--|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|----------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------|---------------|-----------|-----------|-----------|-----------|-----------|---------|------------------------------|-----------|---------|-----------|--|--|--|--|--|--|----|
| Financial Year: 2018-19             |                   |                    |  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |               |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  |    |
| Package Name: MGSP/COX/2018-19/W-01 |                   |                    |  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |               |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  |    |
|                                     | 6                 | Road               | (a) Improvement of Road, drain with footpath including street light works from Airport Gate to Tuitta 'Para with 5 links. Main Ch. 0+00 to 2+040m. Link1: Mayor house road Ch. 0+00 to 0+211m, Link2: BIWT Jetty road and drain Ch. 0++00 to 0+340m including branch1 Ch. 0+00 to 0+120m, Link3: West new Baharchora road and drain Ch. 0+00 to 0+250m, Link4: Middle Nuriarchara Jama mosque road and drain Ch. 0+00 to 0+225m including branch 2, Ch. 0+00 to 0+1 05m, linkS: KG School road and drain Ch. 0+00 to 0+150m, Total length L=3441m (RCC Road Part)          |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        | Thohid & Brothers-MNE (JV) | 168689788              | 2135314              | 03-Feb-20                              |  |                 | 31-Aug-20                     | 0                         | 5                 |                        | 0                      | 0       | Ongoing works |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  |    |
|                                     |                   | Drain              | (b) Improvement of road, drain with footpath including street light works from Airport Gate to Tuitta Para with 5 links. Main Ch. 0+00 to 2+040m. Link1: Mayor house road Ch. 0+00 to 0+211m, Link2: BIWT jetty road and Drain Ch. 0+00 to 0+340m including branch 1 Ch.0+00 to 0+120m, Link3: West new Baharchora road and Da/rain Ch.0+00 to 0+225m, Link4: Middle nuriachara Jame mosque road and drain Ch.0+00 to 0+340m including branch-2 Ch.0+00 to 0+105m. Link5:KG school road and drain Ch.0+00 to 0+150m under Cox's Bazar Pourashava. (Drian part)             |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 |                               | 19                        |                   |                        |                        |         |               | 05-Aug-19 | 09-Sep-19 | 13-Jan-20 | 03-Feb-20 | 178365739 | 2257794 |                              |           |         |           |  |  |  |  |  |  | 15 |
|                                     |                   | Electricific ation | (c) Supplying, fitting & fixing of street light starting from Airport Gate to Tuitta para with including all links (Total length 3726m) under Cox's Bazar Pourashava (Street Light).   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |               |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  |    |
| Package Name: MGSP/COX/2018-19/W-02 |                   |                    |  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |               |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  |    |
|                                     | 5                 | Road               | (a) Improvement of RCC Road, drain with footpath including street light works at Sahid Sarani Road, Ch. 0+00 to 1+495m plus Link-1: Salam Mia Road Ch. 0+00 to 0+345m, Link-2: Baharachora Golchottor Road Ch. 0+00 to 0+230, Link-3: South RRRC office Road Ch. 0+00 to 0+160, Link-4: Sub-Register Office road Ch. 0+00 to 0+150, Total=2380m (Road Part)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 | 31-Aug-20                     | 0                         | 4                 |                        | 0                      | 0       | Ongoing works |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  |    |
|                                     |                   | Drain              | (b) Improvement of RCC road and drain with footpath including street light works at Shahid Sarani Raod, Ch. 0+00 to 2+500m and Link-1, Length = 345m, Link-2, Length = 230 & Link – 4, Length = 150m Effective Length= 2205m under Cox's Bazar Pourashava. (Drian part)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 |                               | 19                        |                   |                        |                        |         |               | 05-Aug-19 | 09-Sep-19 | 13-Jan-20 | 03-Feb-20 | 160039460 | 2025816 | M/S. Nipa Interprise-TB (JV) | 153085251 | 1937788 | 03-Feb-20 |  |  |  |  |  |  | 10 |
|                                     |                   | Electricific ation | (c) Supplying, fitting & fixing of street light starting at Sahid Sarani Road Ch. 0+00 to 1+495m Link-1: Salam Mia Road Ch. 0+00 to 0+345m, Link-2: Baharchora Golchottor Road Ch. 0+00 to 0+230m, Link-3: South RRRC Office Road Ch. 0+00 to 0+160m, Link-4: Sub-Register Office Road Ch. 0+00 to 0+150m, (Total length 2380m) under Cox's Bazar Pourashava. (Electrical Part)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |               |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  | 0  |
| Package Name: MGSP/COX/2018-19/W-03 |                   |                    |  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |               |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  |    |
|                                     | 8                 | Road               | (a) Improvement of Road with drain including street light from Bailla-para to Shahid Sarani road via Goal-dighir par, Ch. 0+00 to 1+390m Plus Link1: Cox market road, Ch. 0+00 to 0+115m, Link2: Sankor Mot Mission road, Ch. 0+00 to 0+660m, Link3: Sweeper colony road, Ch. 0+00 to 0+270m, Link4: Central Jame mosque road, Ch. 0+00 to 0+330m including bylane Khankha road Ch. 0+00 to 0+190m, Link5: Mohazer para road, Ch. 0+00 to 0+345m, Link6: Zia Parisad road, Ch. 0+00 to 0+250m, Link7: BK Paul road, Ch. 0+00 to 0+304m, Total=3854m.(Road Part)            |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 | 31-Aug-20                     | 0                         | 8                 |                        | 0                      | 0       | Ongoing works |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  |    |
|                                     |                   | Drain              | (b) Improvement of road and drain with footpath including street light from Bailla-para to Sahid Sarani road Via Goal-Dighir par, Ch.0+00 to 1+390m and Link-1: Cox market road,Ch.0+00 to 115m,Link-2: Sankor Mot Mission road,Ch.0+00 to 660m, Link-3:Sweeper colony road,Ch.0+00 to 370m,Link-4:Central Jame Mosque road,Ch.0+00 to 0+330m including by lane khanakha road Ch.0+00 to 0+190m, Link-5:Mohazer para road,C,Link-6:Zia Parisad road;Ch.0+00 to 250m,Link-7: BK Paul road,Ch.0+00 to 304m Effective Length =3262m Under Coxs Bazar Pourashava. (Drain part) |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 |                               | 19                        |                   |                        |                        |         |               | 05-Aug-19 | 09-Sep-19 | 13-Jan-20 | 03-Feb-20 | 192096927 | 2431607 | S.S Rahman Inernational      | 191136934 | 2419455 | 03-Feb-20 |  |  |  |  |  |  | 20 |
|                                     |                   |                    |  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                            |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |               |           |           |           |           |           |         |                              |           |         |           |  |  |  |  |  |  |    |

**Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox's Bazar district (Cox's Bazar, Chakoria & Teknaf Pourashava)  
Progress Report**

**ULB Name: Cox's Bazar**

**30 April 2020**

| ULB No. | No of Sub Project | Type of Works   | Contract Description   | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks |
|---------|-------------------|-----------------|--|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------|
|         |                   | Electrification | (c) Supplying, fitting & fixing of street light starting from Bailla-para to Sahid Sarani Road via Goal-dighir par Ch.0+00 to 1+390m Plus Link1: Cox market Road Ch.0+00 to 0+115m, Link2: Sankor Mot Mission Road Ch. 0+00 to 0+660m, Link3: Sweeper colony Road Ch.0+00 to 0+270m, Link4: Central Jame mosque Road Ch.0+00 to 0+330m including bylane Khanakha Road Ch.0+00 to 0+190m, Link5: Mohazer para Road Ch.0+00 to 0+345m, Link6: Zia Parishod Road Ch.0+00 to 0+250m, Link7: BK Paul Road Ch.O+OO to 0+304m (Total length 3854 m) under Coxs Bazar Pourashava. (Electrical) |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |

**Package Name: MGSP/COX/2018-19/W-04**

|   |                 |  |  |  |   |  |  |  |  |  |  |  |    |           |           |           |           |           |         |                           |           |         |           |  |  |  |           |    |    |   |   |               |
|---|-----------------|--|--|--|---|--|--|--|--|--|--|--|----|-----------|-----------|-----------|-----------|-----------|---------|---------------------------|-----------|---------|-----------|--|--|--|-----------|----|----|---|---|---------------|
| 2 | Road            | (a) Improvement of RCC road with drain including street light at Jelepark to Air force gate and Riduan Jame Mosque to Sutki Mahal, Ch. 0+00 to 1+500m and Ch. 2+250 to 4+030 including Link-1: Nazirar tack old bazar road Ch. 0+00 to 0+300m, Total = 3310m. (Road Part)  |  |  |   |  |  |  |  |  |  |  |    |           |           |           |           |           |         |                           |           |         |           |  |  |  | 20        |    |    |   |   |               |
|   | Drain           | (b) Improvement of RCC road with drain including street light at Jelepark to Air force base and Riduan Jame Mosque to Sutki Mahal, Ch. 0+00 to 3+310m, Effective Length =1395m under Cox's Bazar Pourashava. (Drain Part)  |  |  | 1 |  |  |  |  |  |  |  | 19 | 05-Aug-19 | 09-Sep-19 | 13-Jan-20 | 03-Feb-00 | 170451013 | 2157608 | R.P Construction Pvt. Ltd | 173494886 | 2196138 | 03-Feb-20 |  |  |  | 31-Aug-20 | 20 | 14 | 0 | 0 | Ongoing works |
|   | Electrification | (c) Supplying , fitting & fixing of street light starting from Jelepark to Air force gate and Riduan Jame Mosque to Sutki Mahal Ch. 0+00 to 1+500m and Ch. 2+520m to 4+030m including Link-1: Nazirar tack old bazar Road Ch. 0+00 to 0+300m, (Total length 3310m) under Cox's Bazar Pourashava. (Electrical Part) |  |  |   |  |  |  |  |  |  |  |    |           |           |           |           |           |         |                           |           |         |           |  |  |  | 0         |    |    |   |   |               |

**Package Name: MGSP/COX/2018-19/W-05**

|   |                 |   |  |  |   |  |  |  |  |  |  |  |    |           |           |           |           |           |         |                           |           |         |           |  |  |  |           |    |   |   |   |               |
|---|-----------------|---|--|--|---|--|--|--|--|--|--|--|----|-----------|-----------|-----------|-----------|-----------|---------|---------------------------|-----------|---------|-----------|--|--|--|-----------|----|---|---|---|---------------|
| 8 | Road            | (a) Improvement of Road, Drain with footpath including street Light works from Thana Road to Khuruskul Road Ch. 0+00 to 2+045, Plus Link-1: Central Moha Shawsman Road Ch. 0+00 to 0+265m, Link-2, Poura Market Road Ch. 0+00 to 0+110m, Link-3, Fulbag Road Ch. 0+00 to 0+300m, Link-4, Barmiz School road Ch. 0+00 to 0+130m, Link-5, Old Malaria Road Ch. 0+00 to 0+185m, Link-6, Peshker Para Road Ch. 0+000 ti 0+150m, Link-7, Tack Para Road Ch. 0+00 to 0+245m, Total = 3430m, under Cox's Bazar Pourashava. (Road Part) |  |  |   |  |  |  |  |  |  |  |    |           |           |           |           |           |         |                           |           |         |           |  |  |  |           | 0  |   |   |   |               |
|   | Drain           | (b) Construction of RCC Road and Drain from Thana road to Khuruskul Road 2000m, with Link-1.1 Length = 115m, Link-3, Length = 90m, Link-4, Length = 130m, Link-4.1, Length = 175m, Link-5, Length = 185m, Link-6, Length = 300m, Link-7, Length = 245m including street pole under Cox's Bazar Pourashava. (Drian part)   |  |  | 1 |  |  |  |  |  |  |  | 19 | 05-Aug-19 | 19-Sep-19 | 13-Jan-20 | 03-Feb-20 | 165865707 | 2099566 | R.P Construction Pvt. Ltd | 163357877 | 2067821 | 03-Feb-20 |  |  |  | 31-Aug-20 | 10 | 4 | 0 | 0 | Ongoing works |
|   | Electrification | (c) Supplying, fitting & fixing of street light starting Thana road to Khuruskul Road Ch. 0+00 to 2+045, Plus Link -1: Central Moha Shawsman Road Ch. 0+00 to 0+265m, Link-2, Poura Market Road Ch. 0+00 to 0+110m, Link-3, Fulbag Road Ch. 0+00 to 0+300m, Link-4, Barmiz School road Ch. 0+00 to 0+130m, Link-5, Old Malaria Road Ch. 0+00 to 0+185m, Link-6, Peshker Para Road Ch. 0+000 ti 0+150m, Link-7, Tack Para Road Ch. 0+00 to 0+245m, Total = 3430m, under Cox's Bazar Pourashava. (Electrical Part)                |  |  |   |  |  |  |  |  |  |  |    |           |           |           |           |           |         |                           |           |         |           |  |  |  |           | 0  |   |   |   |               |

|    |  |  |  |  |   |  |  |  |  |  |  |  |  |  |  |  |  |           |          |  |           |          |  |  |  |  |  |   |  |   |   |  |
|----|--|--|--|--|---|--|--|--|--|--|--|--|--|--|--|--|--|-----------|----------|--|-----------|----------|--|--|--|--|--|---|--|---|---|--|
| 29 |  |  |  |  | 5 |  |  |  |  |  |  |  |  |  |  |  |  | 866818846 | 10972390 |  | 849764736 | 10756516 |  |  |  |  |  | 7 |  | 0 | 0 |  |
|----|--|--|--|--|---|--|--|--|--|--|--|--|--|--|--|--|--|-----------|----------|--|-----------|----------|--|--|--|--|--|---|--|---|---|--|

**Financial Year: 2019-20**

**Package Name: MGSP/COX/2019-20/W06**

|   |                 |   |  |  |   |  |  |  |  |  |  |  |    |  |  |  |  |           |         |  |  |  |  |  |  |  |  |   |   |   |  |                         |
|---|-----------------|---|--|--|---|--|--|--|--|--|--|--|----|--|--|--|--|-----------|---------|--|--|--|--|--|--|--|--|---|---|---|--|-------------------------|
| 1 | Road            | (a) Construction of RCC Road at Laboni Point to Hotel Prince via Sugondha point (Ch. 0+00 to 1+080) and Construction of 4 nos. RCC Link Road, Link-1: Ch. 0+00 to 0+180, Link-2: 0+00 to 0+100, Link-3: Ch. 0+00 to 0+500 & Link-4: Ch. 0+00 to 0+330 (Sugondha Point to Sugondha Point Main Road) Under Cox's Bazar Pourashava.(Total Length, L=2190m) (Road Part) |  |  |   |  |  |  |  |  |  |  |    |  |  |  |  |           |         |  |  |  |  |  |  |  |  | 0 |   |   |  |                         |
|   | Drain           | (b) Construction of RCC Drain at Laboni Point to Hotel Prince via Sugondha point (Ch. 0+00 to 1+080, length=1387m) and Link-1: Ch. 0+00 to 0+180, Link-2: 0+00 to 0+100 and Link:4 Sugondha Point to Sugondha Point Main Road (Ch. 0+00 to 0+330 m) Under Cox's Bazar Pourashava.(Total Length, L=2327m) (Drain Part)   |  |  | 1 |  |  |  |  |  |  |  | 20 |  |  |  |  | 239519769 | 3031896 |  |  |  |  |  |  |  |  | 0 | 0 | 0 |  | Under tendering process |
|   | Electrification | (c) Supplying, fitting & fixing of street light starting from Laboni Point to Hotel prince via Sugondha point (Ch.0+00 to 1+060) and Link-1:Ch.0+00 to 0+180, Link-2: Ch.0+00 to 0+100, Link-3: Ch.0+00 to 0+500m, Link-4: Ch.0+00 to 0+330m (Sugondha point to Sugondha point main road) under Coxs Bazar Pourashava.(Total length=2170m) (Electrical)             |  |  |   |  |  |  |  |  |  |  |    |  |  |  |  |           |         |  |  |  |  |  |  |  |  | 0 |   |   |  |                         |

Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox's Bazar district (Cox's Bazar, Chakoria & Teknaf Pourashava)

Progress Report

30 April 2020

ULB Name: Cox's Bazar

| ULB No.                            | No of Sub Project | Type of Works      | Contract Description  | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks |                         |
|------------------------------------|-------------------|--------------------|---|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------|-------------------------|
| Package Name: MGSP/COX/2019-20/W07 |                   |                    |   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |                         |
|                                    | 1                 | Road and Drain     | (a) Construction of RCC Road,Drain,Street light & Culvert from Coxs Bazar Main Road to Khurushkul via Tarabonia chara. Ch , 0+00 to 0+450m.L=450m with 3 links.Link-1: Chowdhuri Bhabon to Main Road Ch , 0+00 to 0+440m. L=440m. Link-2: Main Road to Baitul Radhuyan Mosque, Ch , 0+00 to 0+200m. L=200m. Link-3: Main Road to Paddy land, Ch: 0+00 to 0+110m. L=110m.(Total Length, Road=1200m, Drain=1200m)   |   |   | 1          |                                       |                      |                                  |   |                               |  | 20                |                           |                           |                         |                          | 169547457                      | 2146170                        |                        |                        |                        |                      |  |  |                 | 0                             | 0                         |                   | 0                      |                        |         | Under tendering process |
|                                    | 1                 | Road and Drain     | (b) Construction of RCC Road, Drain & Street light at Muktiyuddha Sarini Road Ch, 0+00 to 0+950m), with 2 Links. Link -1: PTI Road, Ch, 0+00 to 0+165m.Link-2, Siraj Nazir Road. Ch, 0+00 to 0+254m under Cox's Bazar Pourashava.(Total Length, Road=1369m, Drain=2043m)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |         |                         |
|                                    |                   | Electrification    | (a) Supplying, fitting & fixing of Street Light starting from Coxs Bazar Main Road to Khurushkul via Tarabonia chara. Ch , 0+00 to 0+450m.L=450m with 3 links.Link-1: Chowdhuri Bhabon to Main Road Ch , 0+00 to 0+440m. L=440m. Link-2: Main Road to Baitul Radhuyan Mosque, Ch , 0+00 to 0+200m. L=200m. Link-3: Main Road to Paddy land, Ch: 0+00 to 0+110m. L=110m. Under Cox's Bazar Pourashava. (Total Length=1200m) (Electrical)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |         |                         |
|                                    |                   | Electrification    | (b) Supplying, fitting & fixing of Street Light at Muktiyuddha Sarini Road Ch, 0+00 to 0+950m), with 2 Links. Link -1: PTI Road, Ch, 0+00 to 0+165m.Link-2, Siraj Nazir Road. Ch, 0+00 to 0+254m under Cox's Bazar Pourashava. (Total Length=1369m) (Electrical)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |                         |
|                                    | 1                 | Electrification    | (c) Supplying, fitting & fixing of Street Light works at surrounding area of Cox's Bazar Poura Bus Terminal under Cox's Bazar Pourashava.(Total Length=1200m) (Electrical)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |                         |
| Package Name: MGSP/COX/2019-20/W08 |                   |                    |   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |                         |
|                                    | 1                 | Road and Drain     | (a) Construction of RCC Road, Drain & Street light work at Badsha Ghona road connects with light house road with one link: Ch, 0+ 00 to 0+165m), L=165m. Link -1: Existing light house road Ch, 0+00 to 0+115m.L=115m under Cox's Bazar Pourashava.(Total Length, Road=280m, Drain=280m)  |   |   | 1          |                                       |                      |                                  |   |                               |  | 20                |                           |                           |                         |                          | 157426570                      | 1992741                        |                        |                        |                        |                      |  |  |                 | 0                             | 0                         |                   | 0                      |                        |         | Under tendering process |
|                                    | 1                 | Road and Drain     | (b) Construction of RCC Road, Drain with footpath including street light work at Saron Residential area,L=270m with 3 links . Link -1: Prince Resort Road,Ch, 0+00 to 0+052m), L=52m. Link -2: Dimond Angle Road, Ch, 0+00 to 0+263m, L=263m Link -3: Amir Ali House Road. Ch, 0+00 to 0+185m, L=185m and Saikat Residential Area, L=125m with 5 links . Link -1: Saikat Residential Area, Ch, 0+00 to 0+127m), L=127m. Link -2: Saikat Residential Area, Ch, 0+00 to 0+132m, L=132m Link -3. Saikat Residential Area Ch, 0+00 to 0+127m, L=127m Link -4. Saikat Residential Area Ch, 0+00 to 0+132m, L=132m Link -5 Saikat para road. Ch, 0+00 to 0+260m, L=260m.(Total Length, Road=1673m, Drain=2672m) |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |         |                         |
|                                    |                   | Electrification    | (a) Supplying, fitting & fixing of Street Light starting at Badsha Ghona road connects with light house road with one link: Ch, 0+ 00 to 0+165m), L=165m. Link -1: Existing light house road Ch, 0+00 to 0+115m.L=115m Under Coxs Bazar Pourashava.(Total Length, 1673m) (Electrical)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |                         |
|                                    |                   | Electrification    | b) Supplying, fitting & fixing of Street Light starting Saron Residential area,L=270m with 3 links . Link -1: Prince Resort Road,Ch, 0+00 to 0+052m), L=52m. Link -2: Dimond Angle Road, Ch, 0+00 to 0+263m, L=263m Link -3: Amir Ali House Road. Ch, 0+00 to 0+185m, L=185m and Saikat Residential Area, L=125m with 5 links . Link -1: Saikat Residential Area, Ch, 0+00 to 0+127m), L=127m. Link -2: Saikat Residential Area, Ch, 0+00 to 0+132m, L=132m Link -3. Saikat Residential Area Ch, 0+00 to 0+127m, L=127m Link -4. Saikat Residential Area Ch, 0+00 to 0+132m, L=132m Link -5 Saikat para road. Ch, 0+00 to 0+260m, L=260m Under Coxs Bazar Pourashava. (Electrical)                        |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |                         |
| 6                                  | 35                | Total: Cox's Bazar |   |   |   | 3          |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          | 566493796                      | 7170808                        |                        |                        | 849764736              | 10756516             |  |  |                 |                               | 7                         |                   | 0                      | 0                      |         |                         |
|                                    |                   |                    |   |   |   | 8          |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          | 1433312642                     | 18143198                       |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |         |                         |

Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox’s Bazar district (Cox’s Bazar, Chakoria & Teknaf Pourashava)  
Progress Report

ULB Name: Tekhnaf

30 April 2020

| ULB No. | No of Sub Project | Type of Works     | Contract Description   | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks              |
|---------|-------------------|-------------------|--|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|----------------------|
|         | 1                 | Road              | (a) (RCC Road Part) Improvement of Road & Drain (with Cover Slab) Construction from Kulalpara Jeep Station to Bus Station Fuara Via Lamar Bazar Bridge including Street Light (Ch. 0+00 to 0+815m)=815.00 m (RCC Road)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   | Drain             | (b) (RCC Drain Part) Improvement of Road & Drain (with Cover Slab) Construction from Kulalpara Jeep Station to Bus Station Fuara Via Lamar Bazar Bridge including Street Light (Ch. 0+00 to 0+815m) = 815.00 m. RCC (Drain Part).  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         | 1                 | Road              | (c) (RCC Road Part) Improvement of Road from East side of Chowdhury Para BGB Sub-Camp to Sluice Gate No.-1 Via Jetty Including Street Light (Ch. 0+00 to 1+250m)=1250.00 m (RCC Road)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         | 1                 | Road              | (d) (RCC Road Part) Improvement of Road from Teknaf Post Office to Krishi Bank Including Street Light (Ch. 0+00 to 0+275m)=275.00 m (RCC Road)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         | 1                 | Road              | (e) (RCC Road Part) Construction of RCC Road and Primary Drain from Uttar Jalipara Foyaz Alams House to Berry Bandh Including Street Light (Ch. 0+00 to 0+575m)=575.00 m (RCC Road).   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   | Drain             | (f) Construction of RCC Road Cross Drain Box Type RCC Road & Primary Drain from Uttar Jalipara Foyaz Alams House to Berry Bandh Including Street Light (Ch. 0+00 to 0+575m)=575 m : RCC Road Cross Drain; Box Type; Size:- 0.750mx 0.750m; L=6.00m, Ch.0+515 m. (X-Drain)                                |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   | Culvert           | (g ) Special Culvert at Ch. 0+336, 0+348, 0+352m = 3 nos. (Culvert)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   | Drain             | (h) RCC Drain Part Construction of RCC Road & Primary Drain from Uttar Jalipara Foyaz Alams House to Berry Bandh Including Street Light (Ch. 0+00 to 0+575m)=575 m: RCC Drain Part Length =825.00m. (Drain)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   | Culvert           | (i) Construction of RCC Road Cross Culvert Box Type RCC Road & Primary Drain from Uttar Jalipara Foyaz Alams House to Berry Bandh Including Street Light (Ch. 0+00 to 0+575m)=575 m: 3.00 nos RCC Road Cross Culvert; Box Type; Size:-2.00m X 1.50m; L=10.00m : Ch.- 0+005,0+120, and 0+215 m. (Culvert) |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         | 1                 | Road              | (j) Improvement of Road and drain from Sona Miah shop near Coxs Bazar main road to Sukkurs Bari via Naitangpara Budda Chita including streeth light Ch. 0+00 to 0+615m and Link Ch. 0+00 to 0+335m. (Road Part)  |   |   | 1          |                                       |                      |                                  |   |                               |  | 19                | 17-Feb-20                 | 16-Mar-20                 |                         |                          | 163718159                      | 2072382                        |                        |                        |                        |                      |  |  | 0               | 0                             |                           | 0                 |                        |                        | Tender underproce ss |
|         |                   | Drain             | (k) Improvement of road and drain from Sona Miah shop near Coxs Bazar main road to Sukkurs Bari via Naitangpara Budda Chita including street light Ch. 0+00 to 0+615m (Protection work from 0+291m to 0+587m right side) and Link-1 Ch. 0+00 to 0+335m. (Drain part)                                     |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         | 1                 | Road              | (l) Improvement of Road from Naitangpara Najmuls house to Nurul Haq house including Street Light (Ch. 0+00 to 0+27Sm). (Road Part)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   | Drain             | (m) Improvement of Road and road level drain from Naitangpara Najmuls house to Nurul Haq house including Street Light (Ch. 0+00 to 0+275m). (Drain part)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   | Electricfic ation | (n) Supplying, fitting & fixing of Street Light starting from Kulalpara Jeep Station to Bus Station Fuara via Lamar Bazar Bridge Ch. 0+00 to 815m (Total Length 815 m) Under Teknaf Pourashava (Street Light)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   | Electricfic ation | o) Supplying, fitting & fixing of Street Light starting from east side of Chowdhury para BGB Sub-camp to sluice gate No.1 via Jetty Ch.0+00 to 1+250m (Total Length 1250 m) under Teknaf Pourashava (Street Light Part)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   | Electricfic ation | (p) Supplying, fitting & fixing of Street Light starting from Teknaf Post Office to Krishi Bank Ch.0+00 to 0+275 m (Total Length 275 m) under Teknaf Pourashava (Street Light Part)  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   | Electricfic ation | (q) Supplying, fitting & fixing of Street Light starting from Uttar Jaliapara Foyaz Alams house to Berry bandh Ch.0+00 to 0+575 m (Total Length 575 m) under Teknaf Pourashava (Street Light-Part)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  | 0               |                               |                           |                   |                        |                        |                      |
|         |                   |                   |  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 |                               |                           |                   |                        |                        |                      |

**Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox’s Bazar district (Cox’s Bazar, Chakoria & Teknaf Pourashava)  
Progress Report**

**ULB Name:        Tekhnaf**

**30 April 2020**

| ULB No. | No of Sub Project | Type of Works      | Contract Description   | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks |
|---------|-------------------|--------------------|--|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------|
|         |                   | Electricific ation | (r) Supplying, fitting & fixing of Street Light starting from Sana Miah shop near Cox's Bazar main road to Sukkurs Bari via Naitangpara Budda Chita Ch.0+00 to 0+615 m & Link Ch. 0+00 to 0+335m (Total Length 950m) under Teknaf Pourashava (Street Light-Part) |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |                   | Electricific ation | (s) Supplying, fitting & fixing of Street Light starting from Naitangpara Najmuls house to Nurul Hoq house Ch.0+00 to 0+275 m (Total Length 275m) under Teknaf Pourashava (Street Light- Part)   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
| 6       |                   |                    |  |   |   | 1          |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          | 163718159                      | 2072382                        |                        |                        |                        |                      |  |  |                 |                               |                           |                   | 0                      |                        |         |

**Financial Year:    2019-20**

**Package Name:    MGSP/TEK/2019-20/W02**

|  |   |                    |   |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  |   |   |  |   |  |                         |
|--|---|--------------------|---|--|--|---|--|--|--|--|--|--|----|-----------|-----------|--|--|--|-----------|---------|--|--|--|--|--|--|---|---|--|---|--|-------------------------|
|  | 1 | Road               | (a) Improvement of Upazilla Shahid Minar to Lengur bill connecting road by RCC, Ch. 0+00 to 0+680m and Lengur Link, Ch. 0+00 to 0+125m (Length=805m, width=4m) including street light, drain & guide wall |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  | 1 | Road               | b)     Improvement of Kulal Para Mir Kasem House to Sea-Beach road by RCC. Ch.0+00-0+240m (length=240m, width=3.66m) including street light & drain.  |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  | 1 | Road               | (c) Improvement of K.K Para house of Abdur Sattar to Hindu Sashan road by RCC, Ch. 0+00 to 0+250m (Length =250m, width=3.66m) including street light.   |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  | 1 | Road               | d)     Improvement of Oliabad Chowmohoni to Arif House road by RCC, Ch.0+00-0+400m (Length=400m, width=3.66m) including street light.   |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  | 1 | Road               | e)     Improvement of Oliabad Haji Imam House to bridge near Weather forecast Office by RCC, Ch0+00-0+190m (Length=190m, width=3.66m) including street light.   |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  | 1 | Road               | f)     Improvement of K.K Para D.G.F.I Office to Russian Fishery road by RCC, Ch.0+00-0+200m (Length=200m, width=3.66m) including street light.   |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  | 1 | Road               | g)     Improvement of Islamabad Chowmohoni to Haji Mohammad Karim House road by RCC, Ch.0+00-0+300m (Length=300m, width=3.05m) including street light.  |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  | 1 | Road               | h)     Improvement of Puran Pallan Para Nur Hossain House to Monaf Para Abdur Motlob House road by RCC, Ch0+00-0+280m (Length-280m, width-3.05m) including street light & guide wall.                     |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  | 1 | Road               | i)     Improvement of Kulal Para Chowmohoni to Hangordeil F.S.T Project road by RCC, Ch.0+00-1+505m, Link1: FST link road Ch.0+00 to 0+125m including street light. (Total Length=1630m, width=3.66m)     |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  | 1 | Road               | j)     Improvement of Puran Pallan Para Rahamat Ullah's shop to Nur Nabi's House road by RCC, Ch.0+00-0+400m (Length=400m, width=3.66m) including street light & guide wall.                              |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  | 1 | Road and drain     | k)     Construction of RCC road and drain from Shilboniya Para Chowmohoni to Hangor Deil Chowmohoni Ch.0+00-0+280m (Length=280m)  |  |  | 1 |  |  |  |  |  |  | 20 | 31-Dec-19 | 30-Jan-20 |  |  |  | 107647029 | 1362621 |  |  |  |  |  |  | 0 | 0 |  | 0 |  | Under tendering process |
|  |   | Electricific ation | (l)Supplying, fitting & fixing of Street Light starting from Upazilla Shahid Minar to Lengurbill connenting road ch. 0+00-0+680m and Link ch. 0+00 to 0+125m (total Length 805m under Teknaf Pourashava.  |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  |   | Electricific ation | (m)Supplying, fitting & fixing of Street Light starting from Kulal para Mir Kasem House to Sea-Beach road ch. 0+00-0+240 (total Length 240m) under Teknaf Pourashava.                                     |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  |   | Electricific ation | (n)Supplying, fitting & fixing of Street Light starting from K.K para House of Abdur Sattar to Hindu Sashan Road ch. 0+00-0+250 (total Length 250m) under Teknaf Pourashava.                              |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  |   | Electricific ation | (o)Supplying, fitting & fixing of Street Light starting from Oliabad chowmohoni to Arif House Road ch. 0+00-0+400 (total Length 400m) under Teknaf Pourashava.  |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  |   | Electricific ation | (p)Supplying, fitting & fixing of Street Light starting from Oliabad Haji Imam House to Bridge near Weather forecast office Road ch. 0+00-0+190 (total Length 190m) under Teknaf Pourashava.              |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  |   | Electricific ation | (q)Supplying, fitting & fixing of Street Light starting from K.K Para D.G.F.I. Office to Russian fishery Road ch. 0+00-0+200 (total Length 200m) under Teknaf Pourashava.                                 |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  | 0 |   |  |   |  |                         |
|  |   |                    |   |  |  |   |  |  |  |  |  |  |    |           |           |  |  |  |           |         |  |  |  |  |  |  |   |   |  |   |  |                         |

Improvement/Rehabilitation of Infrastructure of host Community Municipalities  
of Cox’s Bazar district (Cox’s Bazar, Chakoria & Teknaf Pourashava)  
Progress Report

ULB Name: Tekhnaf

30 April 2020

| ULB No. |  | No of Sub Project | Type of Works   | Contract Description  | Indicative Cost in BDT (pre-preparation estimate) | Indicative Cost in USD (pre-preparation estimate) | Package No | Sub-Project Request submission by ULB | Completion of Survey | Completion of preliminary design | Completion of Sub-Project Appra. by PMU | Completion of Sub-Project DED | Completion of Bid Document preparation | SP taken up in FY | Date of Tender Invitation | Date of Tender Submission | Date of Issuance of NOA | Date of Contract Signing | Approved Estimated Cost in BDT | Approved Estimated Cost in USD | Name of the Contractor | Contract Amount in BDT | Contract amount in USD | Date of Commencement | Physical Progress at Milestone 1 (30%) | Physical Progress at Milestone 2 (70%) | Completion Date | Current Physical Progress (%) | Av. Physical Progress (%) | Fund Spend in BDT | Financial Progress (%) | Completed Sub-projects | Remarks |
|---------|--|-------------------|-----------------|---|---|---|------------|---------------------------------------|----------------------|----------------------------------|---|-------------------------------|--|-------------------|---------------------------|---------------------------|-------------------------|--------------------------|--------------------------------|--------------------------------|------------------------|------------------------|------------------------|----------------------|--|--|-----------------|-------------------------------|---------------------------|-------------------|------------------------|------------------------|---------|
|         |  |                   | Electrification | (r)Supplying, fitting & fixing of Street Light starting from Islamabad Chowmohoni to Haji Mohammad Karim House Road ch. 0+00-0+300 (total Length 300m) under Teknaf Pourashava.                   |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |  |                   | Electrification | (q)Supplying, fitting & fixing of Street Light starting from Puran Palan Para Nur Hossain House to Monaf Para Abdur Motlab House Road ch. 0+00-0+300 (total Length 300m) under Teknaf Pourashava. |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |  |                   | Electrification | (q)Supplying, fitting & fixing of Street Light starting from Kulal Para Chowmohoni toHangordeil F.S. T Project Road ch. 0+00-1+650 (total Length 1650m) under Teknaf Pourashava.                  |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |
|         |  |                   | Electrification | (q)Supplying, fitting & fixing of Street Light starting from Puran Palan Para Rahmat Ullahs shop to Nur Nabis House Road ch. 0+00-0+400 (total Length 400m) under Teknaf Pourashava.              |   |   |            |                                       |                      |                                  |   |                               |  |                   |                           |                           |                         |                          |                                |                                |                        |                        |                        |                      |  |  |                 | 0                             |                           |                   |                        |                        |         |

Package Name: MGSP/TEK/2019-20/W-03

|    |     |                 |  |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  |   |   |  |   |   |                         |
|----|-----|-----------------|--|--|--|----|--|--|--|--|--|--|----|-----------|-----------|--|--|------------|----------|--|--|------------|----------|--|--|---|---|--|---|---|-------------------------|
|    | 1   | Road            | a) Improvement of road from Naf petrol pump at Teknaf main road to New Bridge via Sayed Alam's House by RCC. Ch. 0+00-0+180m (Length=180m, width=3.66m) including street light.  |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    | 1   | Road            | b) Improvement of road at north side of Chowdhury Para Ajahar Company's house by RCC. Ch. 0+00-0+267m (Length= 267m,width=3.66m) including street light.   |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    | 1   | Road            | c) Improvement of road from Upazilla gate to New Upazilla Parishad Bhaban by RCC including street light, Ch. 0+00 to 0+325m,( Length 325m, width= 6.00m)   |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    | 1   | Road            | d) Improvement of road at Word No.9 from Moddayom Jaliya Para Ismail's House to the east side upto Ibrahim House by RCC, Ch.0+00 to 0+170m, (length 170m and width= 3.05m) including street light.   |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    | 1   | Drain           | e) Construction of RCC drain from Milky resort at west side of main road to Upazilla gate including footpath and street light Ch. 0+00 to 1+000m (Segment 1: L=426m, Segment 2: L=152m Segment 3: L=345m Segment 4: L=77m, total length= 1000m)                |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    | 1   | Drain           | f) Construction of RCC drain from Upazilla Gate to Hechcha khal including footpath and street light Ch. 0+00 to 0+315m (length 315m)   |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    | 1   | Drain           | g) Construction of RCC drain from Alo Shopping center at east side of main road to Russian fishery road including footpath and street light Ch. 0+00 to 1+280m, (Segment 1: L=706m, Segment 2: L=152m Segment 3: L=345m Segment 4: L=77m, total length= 1280m) |  |  | 1  |  |  |  |  |  |  | 20 | 31-Dec-19 | 30-Jan-20 |  |  | 90898437   | 1150613  |  |  |            |          |  |  | 0 | 0 |  | 0 |   | Under tendering process |
|    |     | Electrification | a) Supplying, fitting & fixing of street Light starting from Teknaf main road to new Bridge via Sayed Alam's House Ch. 0+00-0+180m (total length 180m) under Teknaf Pourashava   |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    |     | Electrification | b) Supplying, fitting & fixing of street Light starting from North side of Chodhury para Ajahar Company's House Ch. 0+00-0+267m (total length 267m) under Teknaf Pourashava  |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    |     | Electrification | c) Supplying, fitting & fixing of street Light starting from Upazilla gate to New Upazilla Parishad Bhaban Ch. 0+00-0+325m (total length 325m) under Teknaf Pourashava   |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    |     | Electrification | d) Supplying, fitting & fixing of street Light starting from Madham Jalia para Ismail's House to the east east side upto Ibrahim House Ch. 0+00-0+170m (total length 170m) under Teknaf Pourashava   |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    |     | Electrification | e) Supplying, fitting & fixing of street Light starting from Milky resort at west side of main road to Upazilla gate Ch. 0+00-1+000m (total length 1000m) under Teknaf Pourashava  |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    |     | Electrification | f) Supplying, fitting & fixing of street Light starting from Upazilla Gate to Hechcha Khal Ch. 0+00-0+315m (total length 315m) under Teknaf Pourashava   |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
|    |     | Electrification | g) Supplying, fitting & fixing of street Light starting from Alo Shopping center at east side of main road to Russian Fishery Road Ch. 0+00-1+280m (total length 1280m) under Teknaf Pourashava  |  |  |    |  |  |  |  |  |  |    |           |           |  |  |            |          |  |  |            |          |  |  | 0 |   |  |   |   |                         |
| 18 |     |                 |  |  |  | 2  |  |  |  |  |  |  |    |           |           |  |  | 198545466  | 2513234  |  |  |            |          |  |  |   |   |  |   |   | 0                       |
| 24 |     | Total: Tekhnaf  |  |  |  | 3  |  |  |  |  |  |  |    |           |           |  |  | 362263625  | 4585616  |  |  |            |          |  |  |   |   |  |   |   | 0                       |
| 5  | 115 |                 |  |  |  | 17 |  |  |  |  |  |  |    |           |           |  |  | 3052711759 | 38641921 |  |  | 1606121711 | 20330655 |  |  |   | 9 |  |   | 0 | 0                       |