

LOCAL GOVERNMENT ENGINEERING DEPARTMENT

Progress Report

Project Name: General Social InfrastructureDevelopment Project (GSIDP)

Project Short Name: GSIDP

District Name: Dhaka

Upazila Name: Nawabganj (177), Savar (176)

| SL No | Upazila Code: | Package Number | Package Description                                                                            | Road ID | Start Chainage (km) | End Chainage (km) | Quantity  |             |               | Estimated Amount | Contract Details       |                  |                 |                      |                    | Progress   |           |      | Remarks |
|-------|---------------|----------------|------------------------------------------------------------------------------------------------|---------|---------------------|-------------------|-----------|-------------|---------------|------------------|------------------------|------------------|-----------------|----------------------|--------------------|------------|-----------|------|---------|
|       |               |                |                                                                                                |         |                     |                   | Road (Km) | Bridge/     | Building (No) |                  | Contractor's Name      | Date of Contract | Contract Amount | Date of commencement | Date of Completion | Physical % | Financial |      |         |
|       |               |                |                                                                                                |         |                     |                   |           | Culvert (m) |               |                  |                        |                  |                 |                      |                    |            | Amount    | %    |         |
| 1     | 2             | 3              | 4                                                                                              | 5       | 6                   | 7                 | 8         | 9           | 10            | 11               | 12                     | 13               | 14              | 15                   | 16                 | 17         | 18        | 19   | 20      |
| 1     | 177           | GSIDP/DHK/DW-1 | Improvement of Mohisida Graveyard. Union: Sholla, Latitude: 23.7430, Longitude: 90.1413        |         |                     |                   |           |             |               | 5                | M/S. Dawan Enterprise  | 04-Jan-18        | 4.75            | 11-Jan-18            | 10-Oct-18          | 100%       | 4.75      | 100% |         |
| 2     | 177           | GSIDP/DHK/DW-2 | Improvement of Kuthury Graveyard. Union: Joykrisnopur, Latitude: 23.6851, Longitude: 90.0506   |         |                     |                   |           |             |               | 5                | Mehek Enterprise       | 04-Jun-18        | 4.75            | 11-Jun-18            | 10-Aug-18          |            | 0.00      |      |         |
| 3     | 177           | GSIDP/DHK/DW-3 | Improvement of Andarkota Graveyard. Union: Galimpur, Latitude: 23.6389, Longitude: 90.1683     |         |                     |                   |           |             |               | 5                | M/S. Rahman Enterprise | 27-May-18        | 4.75            | 04-Jun-18            | 02-Aug-18          |            | 0.00      |      |         |
| 4     | 177           | GSIDP/DHK/DW-4 | Improvement of Dighirpar Graveyard. Union: Boxnagar, Latitude: 23.6389, Longitude: 90.1683     |         |                     |                   |           |             |               | 5                | Prashanta Builders     | 04-Jun-18        | 4.75            | 11-Jun-18            | 09-Aug-18          | 100%       | 4.75      | 100% |         |
| 5     | 177           | GSIDP/DHK/DW-5 | Improvement of Chatia Mohonpur Graveyard. Union: Agla, Latitude: 23.6073, Longitude: 90.2108   |         |                     |                   |           |             |               | 5                | M/S. Rahman Enterprise | 27-May-18        | 4.75            | 04-Jun-18            | 02-Aug-18          | 100%       | 0.00      | 0%   |         |
| 6     | 177           | GSIDP/DHK/DW-6 | Improvement of Meleng Khalpar Graveyard. Union: Koilayl, Latitude: 23.6995, Longitude: 90.2197 |         |                     |                   |           |             |               | 5                | Dewan Enterprise       | 04-Jun-18        | 4.75            | 11-Jun-18            | 10-Aug-18          | 100%       | 4.74      | 100% |         |
| 7     | 177           | GSIDP/DHK/DW-7 | Improvement of Sinjor Kendrio Graveyard. Union: Sholla, Latitude: 23.7219, Longitude: 90.1005  |         |                     |                   |           |             |               | 5                | Mehek Enterprise       | 04-Jun-18        | 4.75            | 11-Jun-18            | 10-Oct-18          |            | 0.00      |      |         |

[illegible]

District Name: Gazipur  
Upazila Name: Kapasia (171), Kaliganj (172)

| SL No | Upazila Code: | Package Number | Package Description                                                                                         | Road ID | Start Chainage (km) | End Chainage (km) | Quantity  |             |               | Estimated Amount | Contract Details                              |                  |                 |                      |                    | Progress   |           |     | Remarks |
|-------|---------------|----------------|-------------------------------------------------------------------------------------------------------------|---------|---------------------|-------------------|-----------|-------------|---------------|------------------|-----------------------------------------------|------------------|-----------------|----------------------|--------------------|------------|-----------|-----|---------|
|       |               |                |                                                                                                             |         |                     |                   | Road (Km) | Bridge/     | Building (No) |                  | Contractor's Name                             | Date of Contract | Contract Amount | Date of commencement | Date of Completion | Physical % | Financial |     |         |
|       |               |                |                                                                                                             |         |                     |                   |           | Culvert (m) |               |                  |                                               |                  |                 |                      |                    |            | Amount    | %   |         |
| 1     | 2             | 3              | 4                                                                                                           | 5       | 6                   | 7                 | 8         | 9           | 10            | 11               | 12                                            | 13               | 14              | 15                   | 16                 | 17         | 18        | 19  | 20      |
| 1     | 171           | GSIDP/GAZ/DW-1 | Improvement of Pakurdiya Jame Mosque Union: Toke, Latitude: 24.25775, Longitude: 90.64039                   |         |                     |                   |           |             |               | 5                | MS Ma Moni Enterprise                         | 06-Jun-18        | 4.75            | 13-Jun-18            | 13-Aug-18          | 100%       | 2.49      | 52% |         |
| 2     | 171           | GSIDP/GAZ/DW-2 | Improvement of Singasree Bazar Center Jame Masque Union: Singasree, Latitude: 24.23010, Longitude: 90.54756 |         |                     |                   |           |             |               | 7.83             | M/S. Morol Enterprise. Prop: Md. Suruj Mondol | 06-Jun-18        | 7.43            | 13-Jun-18            | 28-Aug-18          | 100%       | 7.43      | 99% |         |
| 3     | 171           | GSIDP/GAZ/DW-3 | Improvement of Kapasia Darul Ulum Madrasia Mosque Union: Kapasia, Latitude: 24.11301, Longitude: 90.55607   |         |                     |                   |           |             |               | 5.42             | Sreteee Enterprise                            | 12-Jun-18        | 5.14            | 19-Jun-18            | 19-Aug-18          | 50%        | 0.00      | 0%  |         |
| 4     | 171           | GSIDP/GAZ/DW-4 | Improvement of Fakir Bari Bazar Jame Mosque Union: Koriyata, Latitude: 24.12910, Longitude: 90.61840        |         |                     |                   |           |             |               | 5                | Sreteee Enterprise                            | 12-Jun-18        | 4.75            | 19-Jun-18            | 18-Aug-18          | 100%       | 4.75      | 99% |         |
| 5     | 171           | GSIDP/GAZ/DW-5 | Improvement of Aral Bazar Jame Mosque Union: Sonmania, Latitude: 24.11145, Longitude: 90.70139              |         |                     |                   |           |             |               | 5.22             | Sreteee Enterprise                            | 12-Jun-18        | 4.96            | 19-Jun-18            | 19-Aug-18          | 100%       | 4.96      | 99% |         |
| 6     | 171           | GSIDP/GAZ/DW-6 | Improvement of Gagutiachala Bazar Jame Mosque Union: Gagtia, Latitude: 24.11515, Longitude: 90.68440        |         |                     |                   |           |             |               | 5.07             | MS Ma Moni Enterprise                         | 05-Jun-18        | 4.82            | 12-Jun-18            | 13-Aug-18          | 100%       | 4.82      | 99% |         |
| 7     | 171           | GSIDP/GAZ/DW-7 | Improvement of Vakodia Kedrio Jame Masque Union: Chadpur, Latitude: 24.04548, Longitude: 90.57476           |         |                     |                   |           |             |               | 5                | M/S. Maa Enterprise                           | 07-Jun-18        | 4.75            | 14-Jun-18            | 17-Aug-18          | 50%        | 0.00      | 0%  |         |
| 8     | 171           | GSIDP/GAZ/DW-8 | Improvement of Beltoly Bazar Jame Mosque Union: Barishabo, Latitude: 24.19410, Longitude: 90.67818          |         |                     |                   |           |             |               | 5.42             | M/S M.R Enterprise                            | 06-Jun-18        | 5.14            | 13-Jun-18            | 06-May-19          | 20%        | 0.00      | 0%  |         |

[illegible]

District Name: Manikganj  
Upazila Name: Daulatpur (248), Shivalaya (252), Manikganj-S (242), Saturia (251)

| SL No | Upazila Code: | Package Number | Package Description                                                                                                                  | Road ID | Start Chainage (km) | End Chainage (km) | Quantity  |             |               | Estimated Amount | Contract Details   |                  |                 |                      |                    | Progress   |           |     | Remarks |
|-------|---------------|----------------|--------------------------------------------------------------------------------------------------------------------------------------|---------|---------------------|-------------------|-----------|-------------|---------------|------------------|--------------------|------------------|-----------------|----------------------|--------------------|------------|-----------|-----|---------|
|       |               |                |                                                                                                                                      |         |                     |                   | Road (Km) | Bridge/     | Building (No) |                  | Contractor's Name  | Date of Contract | Contract Amount | Date of commencement | Date of Completion | Physical % | Financial |     |         |
|       |               |                |                                                                                                                                      |         |                     |                   |           | Culvert (m) |               |                  |                    |                  |                 |                      |                    |            | Amount    | %   |         |
| 1     | 2             | 3              | 4                                                                                                                                    | 5       | 6                   | 7                 | 8         | 9           | 10            | 11               | 12                 | 13               | 14              | 15                   | 16                 | 17         | 18        | 19  | 20      |
| 1     | 248           | GSIDP/MNK/DW-1 | Improvement of Daulatpur Sadar Kendrio Soshan. Union: Chakmirpur, Latitude: 2397376, Longitude: 89.83584                             |         |                     |                   |           |             |               | 10               | M/S MA MONI & SONS | 13-May-18        | 9.50            | 20-May-18            | 03-Mar-18          | 40%        | 0.00      | 0%  |         |
| 2     | 248           | GSIDP/MNK/DW-2 | Improvement of West Sometpur Eid-Gah Jame Mosque. Union: Chakmirpur, Latitude: 23.97644, Longitude: 89.82005                         |         |                     |                   |           |             |               | 10               | M/S MA MONI & SONS | 07-May-18        | 9.50            | 14-May-18            | 06-Jul-18          | 80%        | 5.00      | 52% |         |
| 3     | 248           | GSIDP/MNK/DW-3 | Improvement of Mulkandi Soshan. Union: Chakmirpur, Latitude: 23.95286, Longitude: 89.85526                                           |         |                     |                   |           |             |               | 5.4              | M/S MA MONI & SONS | 07-May-18        | 5.13            | 14-May-18            | 06-Jul-18          | 40%        | 0.00      | 0%  |         |
| 4     | 248           | GSIDP/MNK/DW-4 | Improvement of Jainta Baitul Mamun Jame Mosque. Union: Jeonpur, Latitude: 23.96939, Longitude: 89.80629                              |         |                     |                   |           |             |               | 5.4              | M/S MA MONI & SONS | 07-May-18        | 5.13            | 14-May-18            | 06-Jul-18          |            | 0.00      |     |         |
| 5     | 248           | GSIDP/MNK/DW-5 | Improvement of Abudanga Dakhin Para Jame Mosque. Union: Jeonpur, Latitude: 23.9209, Longitude: 89.82206                              |         |                     |                   |           |             |               | 5.4              | M/S MA MONI & SONS |                  | 5.13            |                      |                    |            | 0.00      |     |         |
| 6     | 248           | GSIDP/MNK/DW-6 | Improvement of Gazisail Durga Mondir. Union: Kolia, Latitude: 23.96765, Longitude: 89.87633                                          |         |                     |                   |           |             |               | 10               | M/S MA MONI & SONS | 07-May-18        | 9.50            | 14-May-18            | 06-Jul-18          | 80%        | 0.00      | 0%  |         |
| 7     | 248           | GSIDP/MNK/DW-7 | Improvement of Tara Khalshi Near Fanindanath Halder House Sarbojanin Mondir. Union: Khalshi, Latitude: 23.92090, Longitude: 89.82206 |         |                     |                   |           |             |               | 5.4              | M/S MA MONI & SONS | 07-May-18        | 5.13            | 14-May-18            | 06-Jul-18          | 60%        | 0.00      | 0%  |         |

[illegible]