

Municipal Governance & Services Project (MGSP)

Base Allocation & Performance Based Allocation

Progress Report

S.L. No.	Upazila Code	Name of Pourashava	PackageName	Name	Road ID	Start Chainage (K)	End Chainage (k)	Road Length (Km)	Drain length (km)	Bridge Culvert Length	Protection Wall (m)	community Centre	Kitchen market (nos)	Super Market (Nos)	Bus Terminal (Nos)	Electrification (km)	FootPath (km)	EstimatedAmount in Lakh	Contract Date	Contractors Name	Contract Amount in Lakh	Commencement Date	Completion Date	Progress (%)	Remarks
1	197	Bhairab	MGSP/BHB/W-01	a) Re-Construction of RCC road at Bhairab Bazaar Internal road. (Total Length=342m)				0.00342										338.13093	30-03-2015	M/S Mostafa Kamal	01-10-1900	07-04-2015	30-11-2016	100	Completed
2	197	Bhairab	MGSP/BHB/W-01	b) Re-Construction of RCC Central Drain at Bhairab Bazaar. (Total Length=734.5m)				0.007345																	
3	197	Bhairab	MGSP/BHB/W-01	c) Re-Construction of Bhairabpur South Para road (Total Length=597m)				0.00597																	
4	197	Bhairab	MGSP/BHB/W-01	d) Re-Construction & Widening of BC Road at New town Road (Dhaka-sylhet Highway to Bhairab Railway Station) (Total Length= 554m)				0.00554																	
5	197	Bhairab	MGSP/BHB/W-01	e) Construction of RCC Road Bhairab Railway Station (Junction) to Panchabati Road. (Total Length=825m)				0.00825																	
6	197	Bhairab	MGSP/BHB/W-01	f) Re-Construction of RCC Central Drain from panchabatty Pokurpar to Shalam House. (Total Length=125m)				0.00125																	
7	197	Bhairab	MGSP/BHB/W-02	a) Re-Construction & Widening of RCC Road from Kalipur to Ramshankarpur road. (Total Length=1100m)				0.011										356.63165	30-03-2015	M/S Mominul Hoque	03-11-1900	07-04-2015	30-11-2016	100	Completed
8	197	Bhairab	MGSP/BHB/W-02	b) Re-Construction of RCC Central Drain at Kalipur. (Total Length=1620m)				0.0162																	
9	197	Bhairab	MGSP/BHB/W-02	towards north direction upto Milepasha (Bhairab-Kishoreganj Highway) via Dhaka-Sylhet Highway. (Total Length=485m)				0.00485																	
10	197	Bhairab	MGSP/BHB/W-02	d) Construction of RCC Central Drain at Laxmipur.(Total Length=245m)				0.00245																	
11	197	Bhairab	MGSP/BHB/W-02	towards north direction upto Bhairab-Kishoreganj Highway via Upazila Complex, Haji Asmat College & Stadium. (Total Length=210m)				0.0021																	
12	197	Bhairab	MGSP/BHB/2015-16/W-03	road, drain,footpath, divider and electrification, etc under Bhairab Pourashava, Kishoreganj (Ch.00-525 m (Road Part-A)				0.00525										640.8168995	22-08-2016	& Brothers (Pvt) Ltd.	11-06-1901	25-08-2016	29-08-2018	89	Ongoing Works
13	197	Bhairab	MGSP/BHB/2015-16/W-03	road Including road, drain,footpath, divider and electrification, etc under Bhairab Pourashava, Kishoreganj (L/S. Ch.00-525, R/S. Ch.00.545m				0.0109								0.0109									
14	197	Bhairab	MGSP/BHB/2015-16/W-03	road Including road, drain, footpath, divider and electrification, etc under Bhairab Pourashava, Kishoreganj (EME Part-C)																					
15	197	Bhairab	MGSP/BHB/2015-16/W-03	Median for Widening and reconstruction of Ferry Ghaat road including road, drain, footpath, divider and electrification under Bhairab Pourashava,											0.00525										
16	197	Bhairab	MGSP/BHB/2016-17/W-04	Main Road (Ch.520-1120m) including Link Bhairab-Chandibar connecting road uptoBhairabKishoreganj Highway (Ch. 0-882m)				0.01482																	
17	197	Bhairab	MGSP/BHB/2016-17/W-04	&foothpath at Chandibar Main Road Link Road of Bhairab-Chandibar connecting roaduptoBhairab-Kishoreganj Highway under BhairabPourashava				0.01764									0.01164	1209.479559	12-09-2017	MBEL-MH (JV)	06-02-1903	14-09-2017	14-12-2018	77	Ongoing Works
18	197	Bhairab	MGSP/BHB/2016-17/W-04	AbdurRahmanForkaniaMadrasha Road (Ch. 0-406m)and Link road kandahati road (Ch. 0-143m) under Bhairabpourashava.				0.00549																	
19	197	Bhairab	MGSP/BHB/2016-17/W-04	footpath AbdurRahmanForkaniaMadrasha Road (Ch. 0-406m. Both side) Link of kandahati road (Ch. 0-143m, one side) &RCC Pipe drain upto				0.01355								0.01355									
20	197	Bhairab	MGSP/BHB/2016-17/W-04	Jagonnathpur South Para Road starting from theJagonnathpur South Para Rail gate to Salam store (Ch. 1010-1578m) under				0.00568																	
21	197	Bhairab	MGSP/BHB/2016-17/W-04	Jagonnathpur South Para Road starting from theJagonnathpur South Para rail gate to Salam store (Ch. 1030-1700m, one side) under				0.0067																	
22	197	Bhairab	MGSP/BHB/2016-17/W-04	d) (Road safety work)Estimate of Road safety work																					
23	197	Bhairab	MGSP/BHB/2016-17/W-04	e) (Street Light) Street Light work												0.02001									
24	197	Bhairab	MGSP/BHB/2016-17/W-04	f) (Environmental work) Environmental work																					

25	197	Bhairab	MGSP/PBG/BHB/2017-18/W-05	(1) CIP-02 (Drain):- Extension of drain from Sahi Mosque to Zabbar Jute Mill (Part) (ch. 0+587km–0+732) km					0.00145								0.00145	206.660195	22-02-2018	M/s. Mominul Haque	02-08-1900	28-02-2018	21-08-2018	82	Ongoing Works	
26	197	Bhairab	MGSP/PBG/BHB/2017-18/W-05	(2) CIP-11 (Road):- A) Rehabilitation of Ex. Al- Shefa hospital road) (ch. 0+00 –0+325.0) km.				0.00325																		
27	197	Bhairab	MGSP/PBG/BHB/2017-18/W-05	(3) CIP-11 (Drain):- B) Extension of Ex. Al- Shefa hospital road side drain (ch. 0+00 –0+325.0) km.				0.00325																		
28	197	Bhairab	MGSP/PBG/BHB/2017-18/W-05	(4) CIP-10 (Road):- Rehabilitation of Panchoboti main road up to SwahanGhat (Cremation) in ward no 03. (part) (ch. 0+00 –0+388.00) km.				0.00388																		
29	197	Bhairab	MGSP/PBG/BHB/2017-18/W-05	(5) CIP-27 (Road):- Rehabilitation of Kalipur main (Rest portion) (Ch. 1+280-1+640) km.				0.0036																		
30	197	Bhairab	MGSP/PBG/BHB/2017-18/W-05	(6) CIP-24 (Drain):- Extension of Ramsankarpur road side drain. (Ch. 1+620-1+895) km.				0.00275																		
31	197	Bhairab	MGSP/BHB/2017-18/W-06	(a) Construction of RCC road at Bhairabpur uttar para road, (Ch. 0.00-0+815km)				0.00815										830.36	23-07-2018	M/S Mominul Haque	19-03-1902	29-07-2018	23-07-2019	27	Ongoing Works	
32	197	Bhairab	MGSP/BHB/2017-18/W-06	(b) Construction of RCC Drain at Bhairabpur Uttar para road (Ch. 0+00-0+875km) & Link 170m, under Bhairab Pourashava, Bhairab.				0.01045																		
33	197	Bhairab	MGSP/BHB/2017-18/W-06	(c) Construction of RCC drain at Chandibar road (Ch. 0.00-0+650km) under Bhairab Pourashava, Bhairab.				0.0065																		
34	197	Bhairab	MGSP/BHB/2017-18/W-06	Construction of BC Road chandiber Road (ch. 00+1050)				0.0105																		
35	197	Bhairab	MGSP/BHB/2017-18/W-06	(d) Supplying, fitting & fixing of street light for Bhairabpur Uttar para road Ch. 0.00-0+850km (Total Length 815m)										0.00815												
36	197	Bhairab	MGSP/BHB/2017-18/W-07	(a) Construction of Kitchen Market at Ward 1 including reconstruction of Bhairab Bazar internal roads (CIP utility-17).														309.40468	25-05-2018	M/S Udoyon Enterprise	10-10-1900	26-07-2018	30-05-2019	20	Ongoing Works	
37	197	Bhairab	MGSP/BHB/2017-18/W-07	(b) Construction of Bhairab Bazar internal road (ch. 00+00-0+850) Total length 850m & footpath 650m.				0.0085																		
38	197	Bhairab	MGSP/BHB/2017-18/W-07	(c) Construction of Bhairab Bazar internal road side Drain (Ch. 00+600-0+850) total length 250m under Bhairab Pourashava.				0.0025																		
39	197	Bhairab	MGSP/BHB/2017-18/W-07	Electrification of kitchen market																						
40	197	Bhairab	MGSP/BHB/2018-19/W-08	Bridge) between Malgudam and Chandiber Muskiller Hatti with approach road (60 meter long)						60.00								182.8311528								
41	197	Bhairab	MGSP/BHB/2018-19/W- 09	of Bhairab Pourashava. (a) Main Park with Service area, Wash zone, Ticket counter etc. work.														861.4317918						0		
42	197	Bhairab	MGSP/BHB/2018-19/W- 09	(b) Internal Road work.				0.00435																		
43	197	Bhairab	MGSP/BHB/2018-19/W- 09	(c) Internal Drain work.				0.007																		
44	197	Bhairab	MGSP/BHB/2018-19/W- 09	(d) Electrical Work.											0.00435											
45	197	Bhairab	MGSP/BHB/2018-19/W- 09	(e) Plumbing work.																						
46	197	Bhairab	MGSP/BHB/2018-19/W-10	(a) Construction of RCC drain at Bhairab Bazar Internal road side drain Ch. 0+00m to 0+400m, length= 400m				0.004										976.6114633								
47	197	Bhairab	MGSP/BHB/2018-19/W-10	(b) Construction of Yousuf Ali High School road at Laxmipur Ch. 0+360m to 1+286m (Effective Length= 926m)				0.00926																		
48	197	Bhairab	MGSP/BHB/2018-19/W-10	c) Construction of RCC drain at Yousuf Ali High School road side drain at Laxmipur Ch. 0+00m to 1+286m, effective length = 1261m.				0.01261																		
49	197	Bhairab	MGSP/BHB/2018-19/W-10	(d) Construction of Takarkandi road Ch. 0+00m to 0+775m (Effective Length= 775m)				0.00775	</																	

53	197	Bhairab	MGSP/BHB/2018-19/W-10	side drain with foot-path (Ch. 0+000m to 0+050m & Ch. 0+582 to 0+727) to complete the Drainage Network including cross drain effective length					0.00195																
54	197	Bhairab	MGSP/PBG/BHB/2018-19/W-11	1. Rehabilitation of Panchoboti main road up to Swashan Ghat (Cremation) in Ward no 03. (part) (Ch. 0+350-0+710.00) km.					0.0036																
55	197	Bhairab	MGSP/PBG/BHB/2018-19/W-11	2. Construction of drain beside Gorakandha road Strating from Malek Miah'scoil factory to Jabbar Juty Mill gate (part). Ch. 0+51~ 0+243 km.						0.00192															
56	197	Bhairab	MGSP/PBG/BHB/2018-19/W-11	3. Construction of road of behind Natal in Ward no 08. (Ch. 0+145 ~ 0+295 m.)					0.0015																
57	197	Bhairab	MGSP/PBG/BHB/2018-19/W-11	4. Construction of road of behind Natal in Ward no 08. (Ch. 0+145 ~ 0+295 m.)						0.0015															
58	197	Bhairab	MGSP/PBG/BHB/2018-19/W-11	5. Maintanance of Jaman road strating from Sarkar Bari Mosque to Sher Ali More at Kamolpur (Ch. 0+121 ~0+185) km.					0.00064																
59	197	Bhairab	MGSP/PBG/BHB/2018-19/W-11	6. Construction of drain at Dari Chandiber. (Ch. 0+000~0+545 m).						0.00545															
60	218	Bhaluka	MGSP/BLK/W-01	(With X-darin & Brick Palisading) starting from Dhaka -Mymensingh highway near Bhaluka Degree College to Bhaluka Bazar via Bhanadabo					0.0215																
61	218	Bhaluka	MGSP/BLK/W-01	BC road starting from Dhaka –Mymensingh highway near Bhaluka Degree College to Bhaluka Bazar via Bhanadabo moor, Upazila Health						0.0015															
62	218	Bhaluka	MGSP/BLK/W-01	Guide wall beside at the BC road starting from Dhaka–Mymensingh highway near Bhaluka Degree College to Bhaluka Bazar via Bhanadabo									230.00												
63	218	Bhaluka	MGSP/BLK/W-01	(With X-darin & Brick Palisading) starting from Dhaka -Mymensingh Highway near Russel Spening Mills to Labu Member house ward no-9. (Ch.00-					0.0057																
64	218	Bhaluka	MGSP/BLK/W-01	carpeting starting from Panch Rasta moor to S.R Office Ch. 00-440m, & 118m Link road (PDB Office road) at Bhaluka Bazar (Total Length:					0.006																
65	218	Bhaluka	MGSP/BLK/W-01	from Bhaluka S.R Office road (Kitchen market moor) Kitchen market (Ch.00-190m) (Total Length: 190m.)					0.0019																
66	218	Bhaluka	MGSP/BLK/W-01	(With X-darin & Brick Palisading) starting from Bhaluka -Gafforgoan highway near Fire Service moor to Bhaluka -Berunia road via Bhaluka Fazil					0.018																
67	218	Bhaluka	MGSP/BLK/W-01	starting from Bhaluka-Gafforgoan highway near Fire Service moor to Bhaluka-Berunia road via Bhaluka Fazil Madrasha & Purba Bhaluka Primary						0.0045															
68	218	Bhaluka	MGSP/BLK/W-01	road starting from Bhaluka-Gafforgoan highway near Fire Service moor to Bhaluka-Berunia road via Bhaluka Fazil Madrasha & Purba Bhaluka									60.00												
69	218	Bhaluka	MGSP/BLK/2015-16/W-02	street light (Both side of Bhaluka- Gafforgaon road) starting from Dhaka-Mymensing highway to eastern end of Bhaluka pourashava, Mymensingh.					0.00813																
70	218	Bhaluka	MGSP/BLK/2015-16/W-02	starting from Dhaka-Mymensingh highway to eastern end of Bhaluka pourashava. Ch.0+000 to 1+045m).									0.01045												
71	218	Bhaluka	MGSP/BLK/2016-17/W-03	Mymensingh highway at Proshika more to Bania –vita via Chaporbari Dakhil Madrasha and Bakshathra more by Bituminous Carpeting Ch.					0.0208																
72	218	Bhaluka	MGSP/BLK/2016-17/W-03	2. Construction of 2nos. RCC Box Culvert 2.600mX1.600m at ch. 30m &425m respectively on that road under Bhaluka Pourashava bhaluka.									16.00												
73	218	Bhaluka	MGSP/BLK/2016-17/W-03	0.600mX0.600m at Ch.655m, 1090m, 1300m, 1340m & 1540m respectively on that road under Bhaluka Pourashava bhaluka.					0.00045																
74	218	Bhaluka	MGSP/BLK/2016-17/W-03	from Dhaka-Mymensingh highway at Proshika more to Bania –vita via Chaporbari Dakhil Madrasha and Bakshathra more under Bhaluka																0.0208					
75	218	Bhaluka	MGSP/BLK/2016-17/W-03	Construction of road starting from Dhaka-Mymensingh highway at Proshika more to Bania –vita																					

81	218	Bhaluka	MGSP/PBG/BLK/2017-18/W-05	bridge to last boundary of Pourashava& Graveyard under BhalukaPourashava. Ch.00-400.00m (CIP No.-07)				0.004									50.5595	20-03-2018	HC-NB (JV)	12-02-1900	20-03-2018	19-09-2018	100	Completed
82	218	Bhaluka	MGSP/PBG/BLK/2017-18/W-05	b) Construction B.C road starting from Tota khan vita to Chapor Bari road under BhalukaPourashava. Ch.00-285.00m				0.00285																
83	218	Bhaluka	MGSP/PBG/BLK/2017-18/W-05	c) Construction of RCC Cross Drain (0.600m x 0.600m) at Tota khan vita to Chapor Bari road under BhalukaPourashava.				0.00002																
84	218	Bhaluka	MGSP/BLK/2017-18/W-06	(a) Construction of BC road Starting from Kathali Girls Primary School to DakhilMadrasha (Ch. 0+000 to 1+625m)				0.01625									356.19483	20-03-2018	MAE & MMNT (JV)	14-12-1900	20-03-2018	19-03-2019	37	Ongoing Works
85	218	Bhaluka	MGSP/BLK/2017-18/W-06	(b) Construction of 1 nosRCC box culvert (2.600mx1.600m) at ch.1225m respectively on that road under BhalukaPourashava, Bhaluka.					2.60															
86	218	Bhaluka	MGSP/BLK/2017-18/W-06	starting from Kathali Girls Primary school to DakhilMadrasha under BhalukaPourashava, Bhaluka.									0.01625											
87	218	Bhaluka	MGSP/BLK/2017-18/W-06	x 0.600m) at ch.65m, 470m660m, 1060m respectively on that road under BhalukaPourashava, Bhaluka.				0.00004																
88	218	Bhaluka	MGSP/BLK/2017-18/W-06	Construction of BC road Starting from Kathali Girls Primary school to DakhilMadrasha (Ch. 0+000 to 1+625m)													851.21871	15-07-2018	MMB-MMH-MMNT (JV)	04-02-1902	15-07-2018	14-07-2019	35	Ongoing Works
89	218	Bhaluka	MGSP/BLK/2017-18/W-07	Mixed used building (supermarket, community center, IT Center, auditorium, guest house etc) In front of Poura bhaban Bhaluka, (CIP-3)								1												
90	218	Bhaluka	MGSP/BLK/2018-19/W-08	casting starting from Thana moor to Dakkhin Bhaluka Primary School Ch. 0.00-570m under Bhaluka Pourashava (Length=570m).				0.0057																
91	218	Bhaluka	MGSP/BLK/2018-19/W-08	Mia's House to Golashangun Khal on Bhaluka-Birunia road Ch. 0.00- 380.00m under Bhaluka Pourashava					0.0038								453.1468457							0
92	218	Bhaluka	MGSP/BLK/2018-19/W-08	starting from Major Vita to Golashanun Khal, Effective Ch. 0.00-1025m under Bhaluka Pourashava					0.01025															
93	218	Bhaluka	MGSP/PBG/BLK/2018-19/W-09	Boundary of Mr. Pro.Dr. M. Amanulla (Honourable Member of Parliament) on Bhaluka-Gaforgaon Road to Appollo institute of business				0.003																
94	218	Bhaluka	MGSP/PBG/BLK/2018-19/W-09	(b) Construction of RCC X-Drain on the BC Road Starting from Land Boundary of Mr. Pro.Dr. M. Amanulla (Honourable Member of Parliament) on Bhaluka- Gaforgaon Road to Appollo institute of					0.00003								63.36995							0
95	218	Bhaluka	MGSP/PBG/BLK/2018-19/W-09	Starting from Land Boundary of Mr. Pro.Dr. M. Amanulla (Honourable Member of Parliament) on Bhaluka- Gaforgaon Road to Appollo institute of					0.0017															
96	218	Bhaluka	MGSP/PBG/BLK/2018-19/W-09	(d) Construction of BC Road Starting from Gazaria Khal Bridge to Poura Graveyard (Starting from Ch. 400m to 548m) (CIP No- 07)				0.00148																
97	123	Chakoria	MGSP/CHO/W-01	Kazir para station via Shubahania Khom Bridge and Kosai para road under Chakaria Pourashava, Cox's Bazar (Ch.0.00-2000.00m) (Total Length:				0.02034																
98	123	Chakoria	MGSP/CHO/W-01	bridge to Hazian Road under Chakaria Pourashava, Cox's Bazar (Ch.0.00-1880.00m) (Total Length: 1800m.)				0.018								575.23	06-04-2015	S. Ananta Bikash Tripura and Sikder jv	13-05-1901	12-04-2015	30-01-2017	100	Completed	
99	123	Chakoria	MGSP/CHO/W-01	Showdagor's Bari to Khajja Pukur via Shyed Alam Commissioner Bari and Jahir Showdagor's Bari to Mog Bazar via Khamar Para under Chakaria				0.02544																
100	123	Chakoria	MGSP/CHO/W-01	and Ukil Para road under Chakaria Pourashava, Cox's Bazar (Ch.0.00-270.00m+Ch. 0.00-550.00m 852.00m)				0.00852																
101	123	Chakoria	MGSP/CHO/2016-17/W-02	(a) Road from Siddique Filling Station to Masghat with footpath & street light Ch.0 to 4+075m				0.04075																
102	123	Chakoria	MGSP/CHO/2016-17/W-02	(b)Road from Siddique Filling Station to Masghat via Fultala with footpath & street light Ch.0 to 4+075m Protection work						220.00														
103	123	Chakoria	MGSP/CHO/2016-17/W-02	c) Drain from siddique filling station to Halkakara Khal length 780m				0.0078							0.0078									
104	123	Chakoria	MGSP/CHO/2016-17/W-02	(d) Drain from Thana Centre to Mogbazar on right side length 2065m				0.02065							0.02065									
105	123	Chakoria	MGSP/CHO/2016-17/W-02	(e) Drain from Chakaria Girl High School to Fultala culvert length 830m				0.0083							0.0083									
106	123	Chakoria	MGSP/CHO/2016-17/W-02	(f) Drain from Kuderkum to Swapnopuri culvert length 600m				0.006							0.006									
107	123	Chakoria	MGSP/CHO/2016-17/W-02	(g)Road from Siddique Filling Station to Masghat ,4x4m RCC Box Culvert at Ch. 2+074 Km						4.00														
108	123	Chakoria	MGSP/CHO/2016-17/W-02	(h) Road from Siddique Filling Station to Masghat , 4.5x4.5m RCC Box Culvert at Ch. 2+440 Km						4.50														

109	123	Chakoria	MGSP/CHO/2016-17/W-02	Protection wall contract pak. no.w1 RCC Box Culvert 2x2m Matamuhuri to Hajian road at Ch 1+154m(w1 Part:B)						2.00							1999.846132	06-03-2017	M/s. Nipa Enterprise	16-12-1904	12-03-2017	06-09-2018	65	Ongoing Works
110	123	Chakoria	MGSP/CHO/2016-17/W-02	no.w1, 1x1.30m Matamuhuri Bridge to Hajian road(W1B)at Ch 0+960m(1 no).& Jahir Showdagor Kaijia Pukur road at Link-						5.00														
111	123	Chakoria	MGSP/CHO/2016-17/W-02	pak. no.W1Ch.0+813 to 0+833m 20m on right side & Ch.0+245 to 0+285m on left side of Jahir Showdagor Bari to Kaijia Pukur road & at link-3							100.00													
112	123	Chakoria	MGSP/CHO/2016-17/W-02	contract pak. no.W1 Ch.0+06 to 0+036m on right side of ShahOmar Ukilpara to Hajipara road(W1 Part:D)							30.00													
113	123	Chakoria	MGSP/CHO/2016-17/W-02	(m)Construction of RCC Drain contract pak. no.W1 RCC Pipe drain on right side ShahOmar Ukilpara to Haji para road(W1Part D)					0.00064						0.00064									
114	123	Chakoria	MGSP/CHO/2016-17/W-02	(n)Construction of RCC Road repair work contract pak. no.W1 from Ch.0 to 0+750m ShahOmar Ukilpara to Hajipara road(W1 Part D)					0.0075															
115	123	Chakoria	MGSP/CHO/2016-17/W-02	(o) Supply fitting &fixing street Light from Siddique Filling Station to Masghat length 4075m										0.04075										
116	123	Chakoria	MGSP/CHO/2016-17/W-03	(a) New Construction of Kitchen Market under Chakaria Pourashava, Cox's Bazar.																				
117	123	Chakoria	MGSP/CHO/2016-17/W-03	(b) Civil work Vertical Extension of Southside (1st Floor) of existing whole sale market under Chakaria Pourashava.																				
118	123	Chakoria	MGSP/CHO/2016-17/W-03	c) RCC Road for New Kitchen market & existing whole sale market under Chakaria Pourashava.					0.002183															
119	123	Chakoria	MGSP/CHO/2016-17/W-03	(d) Construction of New Kitchen market at Chakaria- Water and Plumbing part.													747.3245	14-12-2017	S. Ananta Bikash Tripura	25-12-1901	20-12-2017	19-12-2018	65	Ongoing Works
120	123	Chakoria	MGSP/CHO/2016-17/W-03	(e) Sanitary work of Vertical Extension of Southside (1st Floor) of existing whole sale market under Chakaria Pourashava.																				
121	123	Chakoria	MGSP/CHO/2016-17/W-03	(f) Electrical works for New Kitchen Market building including 15 Nos. Pole & Light along the boundary under Chakaria Pourashava.																				
122	123	Chakoria	MGSP/CHO/2016-17/W-03	(g) Electrical works for vertical Extension of existing whole sale market under Chakaria Pourashava.																				
123	123	Chakoria	MGSP/CHO/2017-18/W-04	side to Dakkhin Para Pourashava last boundary with connecting road and culvert, Ch 0+00 to 2+260m and Link Ch. 0+00 to 0+900m.					0.0316								723.7621771	26-01-2018	M/s. Selim & Brothers	18-10-1901	01-02-2018	26-01-2019	50	Ongoing Works
124	123	Chakoria	MGSP/CHO/2017-18/W-04	b) Construction of Road from Sheikh Rasel School to Palakata Primary School with connecting road and culvert, Ch 0+00 to 1+095m.					0.01095															
125	123	Chakoria	MGSP/PBG/CHO/2017-18/W-05	Rehabilitation of BC road at Sabujbag Main road under ChakariaPourashava, Cox's Bazar. (CIP No-03), Ch. 0+00 to 0+430.00m, Width = 3.66m.					0.0043															
126	123	Chakoria	MGSP/PBG/CHO/2017-18/W-05	Construction of RCC drain at Sabujbagh area road under ChakariaPourashava, Cox's Bazar. (CIP No-33), Ch. 0+00 to 0+430.00m.						0.0043					0.0043	113.5889859	20-12-2017	SEHB (JV)	11-04-1900	01-02-2018	19-06-2018	100	Completed	
127	123	Chakoria	MGSP/PBG/CHO/2017-18/W-05	house to NurHossain house's road under ChakariaPourashava, Cox's Bazar. (CIP No-13), Ch. 0+00 to 0+450.00m.					0.00546															
128	123	Chakoria	MGSP/CHO/2017-18/W-06	(a) Construction of BC road with Drain from Fultola to Ghonashym Bazar Bottola road via Tarazghat (CIP-2) Ch. (0+000-1+250m)					0.0125															
129	123	Chakoria	MGSP/CHO/2017-18/W-06	(b) Construction of RCC Drain from Fultola to Ghonashym Bazar Bottola road via Tarazghat Ch. (0+000-1+250m) (CIP-6)						0.0125														
130	123	Chakoria	MGSP/CHO/2017-18/W-06	(c) Construction of BC road from Bhangarmuk o Pourashava Last Boundary under Chokoria Length=2050					0.0205								841.5220145	20-10-2018	S. Ananta Bikash Tripura	01-02-1902	25-10-2018	19-10-2019	4	Ongoing Works
131	123	Chakoria	MGSP/CHO/2017-18/W-06	Pourashava Last Boundary Road under Chokoria at (ch. 0+000 to 2+050m) 1.00m x 1.00m x 15.00m at ch. 1+110m=1 no, at Bhangarmuk Road Ch.						2.00														
132	123	Chakoria	MGSP/CHO/2018-19/W-07	(a) Construction of Road Batua Bazar Road to Pourashava 1 no. gate via Poura Office Ch. 0+00 to 1+725m and Link Ch. 0+00 to 0+453m.					0.02178															
133	123	Chakoria	MGSP/CHO/2018-19/W-07	(b) Construction of Road from Shubahaniakum to Sikder Kumer via Belal Shop Ch. 0+00 to 0+900m and Link Ch. 0+00 to 0+470m					0.0137								487.9993439		S. Ananta Bikash Tripura	11-04-1901				0
134	123	Chakoria	MGSP/CHO/2018-19/W-07	(c) Construction of Box culvert (4nos.) at to Pourashava 1no. gate via Poura Office Ch. 0+00 to 1+725m and Link Ch. 0+00 to 0+453m.						4.00														
135	123	Chakoria	MGSP/PBG/CHO/2018-19/W-08	(a) Rehabilitation of RCC Road and Construction of RCC Drain at Kajir Para Jamee Mosque Road under Chakaria Poruashava, Cox's Bazar.					0.00185	0.002														
136	123	Chakoria	MGSP/PBG/CHO/2018-19/W-08	(b) Rehabilitation of RCC Road from Koraiyaguna Primary School to Monaf Moulouvi House's Road under Chakaria Poruashava, Cox's Bazar.					0.0035								147.64135		Mr. U.T Mong	08-05-1900				0

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

277	63	Feni	MGSP/FNI/2017-18/W-07	side upto Daudpur Khal (Remaining Part of Package No. MGSP/FNI/W-02), Ch. 0.00 to 500.00m, Total Length=500.00m at Ward No. 01													1431.572669	30-04-2018	NN Builders Ltd.	27-01-1904	30-04-2018	30-04-2019	22	Ongoing Works	
278	63	Feni	MGSP/FNI/2017-18/W-07	side (Existing RCC Drain to Salauddin More Truck Road east side drain), Ch. 0.00m to 1655.00m, Total Length=1645.00m at Ward No. 08 & 09 Feni													0.0035								
279	63	Feni	MGSP/FNI/2017-18/W-08	a) Construction of RCC Drain at (a) Construction of RCC drain work at BADC North side Firm, Ch. 0~ 1675m, Link 1: 0~ 1057m & Link 2: 0~150m.																					
280	63	Feni	MGSP/FNI/2017-18/W-08	(b) Construction of RCC drain at Mohipal to Pachgachia road in Feni-Noakhali road north side ward no. 13 Ch. 0~ 1105m.													0.01105	1317.552463	30-04-2018	NN Builders Ltd.	13-10-1903	30-04-2018	30-04-2019	19	Ongoing Works
281	63	Feni	MGSP/FNI/2017-18/W-08	(c) Construction of road side RCC Drain at Circuit House to Feni-Noakhali Road, Main Ch. 0~ 1055m and Link1: Ch. 0~355m under Feni Pourashava													0.0141								
282	63	Feni	MGSP/PBG/FNI/2018-19/W-10	to 1175.00m & Link-01: Ch. 0.00m to Ch. 630.00m, Total Length= 1805.00m at Ward No. 01 & 02 Under Feni Pourashava.													0.01805								
283	63	Feni	MGSP/PBG/FNI/2018-19/W-10	Sahadebpur Main drain: Ch. 0.00m to 400.00m, Link: Ch. 0.00m to 200.00m, Link-2: Ch. 0.00m to 45.00m, Total Length = 645.00m Under Feni													0.00645	181.4128535						0	
284	63	Feni	MGSP/PBG/FNI/2018-19/W-11	at Mohammad Ali Contactor Road (Start from S.S.K road to Dhaka-Chittagong highway road), Part-1: Length-165m and Part-II: Length-145m													0.00355	0.005							
285	63	Feni	MGSP/PBG/FNI/2018-19/W-11	Showdagorpara road. (Start from Showdagorpara road to Phaglesora Khal) Ch.0+00m to 205.00m and.													0.00455	0.00205						0	
286	441	Gobindaganj	MGSP/GOB/W-01	near Mohimagonj road to H/O Late Hadijur Rahman in Ward no. 09 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 00-1100m), Link-													0.01324								
287	441	Gobindaganj	MGSP/GOB/W-01	near Panthapara Eid-gah mat to Keshobpur H/O Mannan Moulavi via Rodhpara in Ward no. 08 Under Gobindaganj Pourashava for FY 2013-14													0.01036	85.00							
288	441	Gobindaganj	MGSP/GOB/W-01	near Humdard towards east upto Mohimaganj road via Panthapara in Ward no. 05 Under Gobindaganj Pourashava for FY 2013-14 (Ch.													0.00423								
289	441	Gobindaganj	MGSP/GOB/W-01	H/O Mr. Azadul to Magura Keshobpur H/O Mr. Jafu via Taslim driver in Ward no. 07 & 09 Under Gobindaganj Pourashava for FY 2013-14 (Ch. 00-													0.01062	49.00							
290	441	Gobindaganj	MGSP/GOB/W-01	near H/O Md. Lutfar Rahman (Ex. MP) upto High way near Upaazila gate via Duegapur & Rpdh bari mor & H/O Dr. Dulu in Ward no. 07&08 Under													0.01215								
291	441	Gobindaganj	MGSP/GOB/W-01	Bot tola via rajmoti market and T&T mor (Mohimaganj road) at Masterpara in Ward no. 06 Under Gobindaganj Pourashava for FY 2013-													0.01236								
292	441	Gobindaganj	MGSP/GOB/W-01	School mor to Dinajpur road Via H/O Mr. Rupu & H/O Mr. Moynul at Chashok para a in Ward no. 02 Under Gobindaganj Pourashava for FY 2013-14													0.00942								
293	441	Gobindaganj	MGSP/GOB/2016-17/W-02	(a) Rehabilitation and widening of road start from Upazila Gate to BM Girl's School via Post Office by BC (Ch. 0+000-0+920m)													0.0092	120.00							
294	441	Gobindaganj	MGSP/GOB/2016-17/W-02	Ghoraghat Road to Upazila Road via Bazar Mosque by RCC & BC (Ch. 0+000-0+150m RCC road and Ch. Ch. 0+150-0+705m) under													0.00705								
295	441	Gobindaganj	MGSP/GOB/2016-17/W-02	from Ghoraghat road to Upazila road via Bazar Mosque L/S (Ch. 0+000-0+705m) under Gobindaganj Pourashava, Gaibandha.													0.00705								
296	441	Gobindaganj	MGSP/GOB/2016-17/W-02	road side start from Upazila Gate to BM Girl's School via Post Office and Ghoraghat road to Upazila road via Bazar Mosque (Total Length														0.01625							
297	441	Gobindaganj	MGSP/GOB/2016-17/W-03	from Gobindagonj Poura Bhaban to Kholshivanga Bridge via Thana more including link-1, length 75m and link-2, length 45m (Ch. 0+000 to																					

305	441	Gobindaganj	MGSP/PBG/GOB/2017-18/W-05	Sarderhat Road via Jangolmara at ward no-05. Ch 0+00 to Ch 1+051m & link-1 length 739m (Total length 1790m, CIP-129) under				0.0179			125.00						50.11043	28-01-2018	M/S Shihab Construction	19-02-1900	28-01-2018	27-07-2019	65	Ongoing Works	
306	441	Gobindaganj	MGSP/PBG/GOB/2018-19/W-06	House to Biddot house via Ahad House at Magura in Ward no-09 Under Gobindaganj Pourashava. Ch. 0+00 - 0+533.00m				0.00533																	
307	441	Gobindaganj	MGSP/PBG/GOB/2018-19/W-06	to Abdul Alim House at Boalia Noyabari in Ward no-01 Under Gobindagonj Pourashava. Ch. 0+00 - 0+730m				0.0073									77.1900579							0	Under Evaluation
308	441	Gobindaganj	MGSP/PBG/GOB/2018-19/W-06	more to Babon Pur via Bugmara at Babon Pur in Ward no-03 Under Gobindagonj Pourashava. Ch. 0+00 - 0+540m				0.0054																	
309	241	Gopalganj	MGSP/GOP/W-01	Mandertola road starting Post Office more to Dhaka Khulna Highway (Road Ch. 0.00-1894m). Total Length=1894.00m				0.01894																	
310	241	Gopalganj	MGSP/GOP/W-01	Mandertola road side drain starting from Chandmari to Panchuria Khal Drain . (Total Length =1457m)					0.01457																
311	241	Gopalganj	MGSP/GOP/W-01	Chandmari road to BB road Under Gopalganj Pourashava (Ch. 0.00-247m) (Total Length =247.00m)				0.00247																	
312	241	Gopalganj	MGSP/GOP/W-01	from Chandmari road to BB road Under Gopalganj Pourashava (Ch. 0.00-247m) Total Length =247.00m)					0.00247								517.93921	22-01-2015	M/S Niaz Traders	19-01-1901	25-01-2015	16-01-2016	100	Completed	
313	241	Gopalganj	MGSP/GOP/W-01	and Janata road by lane starting from Chandmari road to Janata road (Road 815m+148m=963.m) Total Length =963.00m)				0.00963																	
314	241	Gopalganj	MGSP/GOP/W-01	f) Construction of Sabujbag Road side drain Top slab Total Length =100.00m					0.001																
315	241	Gopalganj	MGSP/GOP/2016-17/W-02	Road (near Sheikh Alimuzzam House) to Pachuria Khal (near Pongkoj Master House) under Gopalganj Pourashava					0.0111								303.75	27-06-2016	M/S. Lalin Travel (JV)	30-08-1900	30-06-2016	24-12-2017	100	Completed	
316	241	Gopalganj	MGSP/GOP/2016-17/W-03	DC court point to Dhaka-Khulna bypass by RCC and BC(ch.0+000 to 2+530m) under Gopalganj Pourashava.				0.0253			72.00														
317	241	Gopalganj	MGSP/GOP/2016-17/W-03	court point ti Dhaka-Khulna bypass including footpath (ch.0+000 to 2+530m) under Gopalganj Pourashava					0.0253						0.01235										
318	241	Gopalganj	MGSP/GOP/2016-17/W-03	Chandmari Road starting from DC court point to Dhaka-Khulna Highway (ch.0+000 to 2+530m) under Gopalganj Pourashava.										0.0253		1107.57151	30-04-2017	RBL-MBIL (JV)	07-05-1902	30-04-2017	30-04-2018	70	Ongoing Works		
319	241	Gopalganj	MGSP/GOP/2016-17/W-03	(d) Construction of Boundary wall at different chainage of DC court point to Dhaka-Khulna bypass road under Gopalganj Pourashava.																					
320	241	Gopalganj	MGSP/GOP/2016-17/W-04	(a) Construction of community center at old pourashava compound Gopalganj. (CIP-9)								1													
321	241	Gopalganj	MGSP/GOP/2016-17/W-04	Construction of Community Center at Old Pourashava Compound, Gopalganj under Gopalganj Pourashava.(CIP-9)																					
322	241	Gopalganj	MGSP/GOP/2016-17/W-04	for Community Center at Old Pourashava Compound, Gopalganj under Gopalganj Pourashava. (CIP-9)													794.7486438	19-10-2017	M/s. Jakaullah & Brothers	04-09-1901	02-11-2017	31-03-2019	70	Ongoing Works	
323	241	Gopalganj	MGSP/GOP/2016-17/W-04	Construction of Community Center at Old Pourashava Compound, Gopalganj under Gopalganj Pourashava. (CIP-9)																					
324	241	Gopalganj	MGSP/PBG/GOP/2017-18/W-05	Estimate for Improvement & Construction work of Road & Drain at Samshulhaque road and road bylane under GopalganjPourashava.				0.01113	0.00141								89.21321	01-02-2018	M/s. Lalin Traders	28-03-1900	01-02-2018	04-09-2018	100	Completed	
325	241	Gopalganj	MGSP/GOP/2017-18/W-06	Modhumoti River from Haridaspur to Moulavipara Mosque Ch. 0+000 to 2+815m (Total Length : 2815.00m)																					
326	241	Gopalganj	MGSP/GOP/2017-18/W-06	Modhumoti River from Moulavipara Mosque to Server station Ch. 2+815 to 4+492m (Total Length : 1677.00m)																					
327	241	Gopalganj	MGSP/GOP/2017-18/W-06	Modhumoti River from Server station to Chapail Bridge Ch. 4+492 to 8+272m (Total Length : 3780.00m)																					
328	241	Gopalganj	MGSP/GOP/2017-18/W-06	d) Placement of RCC block in damage portion of side slope in different chainage (Total Length : 23196.00sqm)													1062.82946	11-06-2018	M/S Benojir Construction	13-03-1903	24-06-2018	23-06-2019	22	Ongoing Works	
329	241	Gopalganj	MGSP/GOP/2017-18/W-06	e) Construction of Ghat at police Club ch. 5650m and at Mercus Mosque ch. 6470.00m (2 Nos.)																					
330	241	Gopalganj	MGSP/GOP/2017-18/W-06	f) Construction of footpath Ch. 5610 m to 6470m Total Length : 517.00m)											0.00517										
331	241	Gopalganj	MGSP/GOP/2017-18/W-07	a) Construction of Leisure Cum-Business Center at Panchuria, Gopalganj Under Gopalganj Pourashava									1											0	
332	241	Gopalganj	MGSP/GOP/2017-18/W-07	b) Construction of Sanitary & Plumbing work of Leisure Cum-Business center at Panchuria, Gopalganj Under Gopalganj Pourashava													2004.134327	14-10-2018	M/S Benojir Construction	18-12-1905	15-10-2018	14-10-2019	5	Ongoing Works	

[illegible]

361	227	Madaripur	MGSP/MAD/2016-17/W-04	From College Road to Al-Amin Mosque (Ch. 0+250 to 1+875m) under Madaripur Pourashava, Madaripur.				0.01625																		
362	227	Madaripur	MGSP/MAD/2016-17/W-04	College Road to Al-Amin Mosque including footpath (Ch. 0+000 to 2+475m) under Madaripur Pourashava, Madaripur.				0.02475							0.02475											
363	227	Madaripur	MGSP/MAD/2016-17/W-04	Sokuni Sarak starting From College Road to Al-Amin Mosque (Ch. 0+250 to 1+875m) under Madaripur Pourashava, Madaripur.										0.01625		1112.263389	16-02-2017	Eunus & Brothers (Pvt) Ltd	27-06-1902	23-02-2017	31-12-2018	63	Ongoing Works			
364	227	Madaripur	MGSP/MAD/2016-17/W-04	starting from College Road to Alamin Mosque (Ch. 0+250m to 1+875m) under Madaripur Pourashava, Madaripur.																						
365	227	Madaripur	MGSP/PBG/MAD/2017-18/W-05	Babu Chowdhry Sarak starting from Sayderbali Primary School to UpozilaPorishod. Ch. 0-923m. (CIP A-15) (Total length = 923.00m)				0.00923																		
366	227	Madaripur	MGSP/PBG/MAD/2017-18/W-05	Rehabilitation of Shilbari Sarak starting from Sayderbali Sarak to end of Pourashava. Ch. 0-435m. (CIP A-23) (Total length = 435.00m)				0.00435								128.77615	26-12-2017	M/s. Sabrin Meccano	08-04-1900	02-01-2018	27-09-2018	77	Ongoing Works			
367	227	Madaripur	MGSP/MAD/2017-18/W-06	a) Constructin of Market with Community Center at Charmuguria Madaripur									1													
368	227	Madaripur	MGSP/MAD/2017-18/W-06	b) Electrical works for Construction of Market with Community Center at Charmuguria Madaripur												497.7316709	14-06-2018	M/S Benjir construction	16-02-1901	21-06-2018	20-06-2019	19	Ongoing Works			
369	227	Madaripur	MGSP/MAD/2017-18/W-06	c) Plumbing & Sanitary works for Construction of Market with Community Center at Charmuguria Madaripur																						
370	227	Madaripur	MGSP/MAD/2017-18/W-07	(a) Improvement of T.B. Clinic road starting from Lake View Sarak to Kulpuddi Bazar (Ch. 0+000 to 2+025)				0.02025																		
371	227	Madaripur	MGSP/MAD/2017-18/W-07	(b) RCC Wall & Column with Pre-cast RCC post for Protective Works. Length 446m								446.00														
372	227	Madaripur	MGSP/MAD/2017-18/W-07	c) Improvement of T.B. Clinic Drain starting from Lake View Sarak to Kulpuddi Bazar (Ch. 0+000 to 2+025)				0.02025								708.9008804	02-01-2018	Hamim & Mizan (JV)	07-12-1901	10-02-2018	10-02-2019	35	Ongoing Works			
373	227	Madaripur	MGSP/MAD/2017-18/W-07	(d) Water Supply Pipe Line at T.B. Clinic road starting from Lake View Sarak to Kulpuddi Bazar (Ch. 0+000 to 2+025)																						
374	227	Madaripur	MGSP/MAD/2017-18/W-08	Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more by BC in Madaripur Pourashava. (Ch.				0.016																		
375	227	Madaripur	MGSP/MAD/2017-18/W-08	Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more by RCC in Madaripur Pourashava.				0.01232																		
376	227	Madaripur	MGSP/MAD/2017-18/W-08	Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (Ch. 0-				0.01125																		
377	227	Madaripur	MGSP/MAD/2017-18/W-08	protective work at Charmuguria Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in								465.00				810.859115	02-04-2018	M/S Kohinur Enterprise	24-11-1901	09-04-2018	08-04-2019	36	Ongoing Works			
378	227	Madaripur	MGSP/MAD/2017-18/W-08	Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (06 Nos.)							6.00															
379	227	Madaripur	MGSP/MAD/2017-18/W-08	Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava. (01 No.)							6.00															
380	227	Madaripur	MGSP/MAD/2017-18/W-08	Madaripur old road starting from DC office to Charmuguria main road near post office via Bottola more in Madaripur Pourashava.																						
381	227	Madaripur	MGSP/MAD/2017-18/W-09	a) Construction of 3 Storied Central BusTerminal Building at Madaripur Pourashava.									1													
382	227	Madaripur	MGSP/MAD/2017-18/W-09	b) Plumbing Works for Madaripur Central BusTerminal at Madaripur Pourashava																						

389	227	Madaripur	MGSP/PBG/MAD/2018-19/W-11	(b) Construction of RCC Drain at Soronokar Potti Sarak. (Ch. 0+00 to 0+222m) under Madaripur Pourashava.						0.00222							142.9999879								0	
390	227	Madaripur	MGSP/PBG/MAD/2018-19/W-11	(c) Improvement of B.C road at Goni Bepari Sarak (Ch. 0+00 to 0+575m) under Madaripur Pourashava.						0.00575																
391	227	Madaripur	MGSP/MAD/2018-19/W- 12	(a) Construction of Puran Bazar Two Storied kitchen Market with Grocery Shop under Madaripur Pourashava.																						
392	227	Madaripur	MGSP/MAD/2018-19/W- 12	(b) Construction of Puran Bazar Two Storied kitchen Market with Grocery Shop (plumbing part) under Madaripur Pourashava.													908.5038595								0	
393	227	Madaripur	MGSP/MAD/2018-19/W- 12	(c) Construction of Puran Bazar Two Storied kitchen Market with Grocery Shop (Electrical part) under Madaripur Pourashava																						
394	167	Madhabdi	MGSP/MDI/W-01	from Modongonj road (old rail line) upto Shaju Khalifas Majar via Siraj haji house, Sufia textile & Salma Ice-Cream factory. (i) Modongonj road (old						0.02659																
395	167	Madhabdi	MGSP/MDI/W-01	Modongonj road (old rail line) upto Shaju Khalifas Majar via Siraj haji house, Sufia textile & Salma Ice-Cream factory (i) H/O Lal Mia to Cattle –Hut						0.00716						0.00716										
396	167	Madhabdi	MGSP/MDI/W-01	house of Mr. Selim at Birampur via Serijon Textile mill upto the old Brammaputra River (i) H/O Salim Journalist to Shrijon Textile ch0.00-375.00 m						0.0084							514.6553	12-04-2015	Enterprise & Rahman Brothrers (JV)	04-07-1901	12-04-2015	23-06-2016	100	Completed		
397	167	Madhabdi	MGSP/MDI/W-01	starting from the house of Mr. Selim at Birampur via Serijon Textile mill upto the old Brammaputra River . (Total length-640.00m)						0.0064																
398	167	Madhabdi	MGSP/MDI/W-01	(e) High Transmision Electric Pole Shifting (27 nos)											0.02659											
399	167	Madhabdi	MGSP/MDI/2015-16/W-02	Sylhet highway (Near H/O Vp Jasim) to H/O Akbar Miah at Tatapara under Madhabdi Pourashava, Narsingdi (Ch. 0.00-450.00)						0.0045					0.0045											
400	167	Madhabdi	MGSP/MDI/2015-16/W-02	Sylhet highway (new bus stand) to H/O Raju Bhuyan via Surjer Hashi Clinic at Tatapara under Madhabdi Pourashava, Narsingdi (Ch. 0.00-770.00)						0.0077					0.0077		305.7958278	01-06-2016	M/S. Faruk Traders	17-10-1900	07-06-2016	30-04-2017	100	Completed		
401	167	Madhabdi	MGSP/MDI/2016-17/W-03	Tatapara Bowbazar to Islam C.N.G via Mohammadia Jame Masjid under Madhabdi Pourashava. Ch.0.00-400m .						0.004					0.004											
402	167	Madhabdi	MGSP/MDI/2016-17/W-03	Islam CNG to Choto Gadairchar Jame Masjid via Bhuiyan Textile Mill and D.N Textile Mill from Ch.181 to 302 m and plus length 40 m towards						0.00161					0.00161											
403	167	Madhabdi	MGSP/MDI/2016-17/W-03	Brammaputra Nadh to H/o Sobahan driver at Birampur via Old Bus Stand under Madhabdi Pourashava in Narsingdi Ch.0-500m .						0.005					0.005		943.7181586	11-02-2018	M/s. Udayan Builders	13-09-1902	09-03-2018	08-03-2019	55	Ongoing Works		
404	167	Madhabdi	MGSP/MDI/2016-17/W-03	from Old Brammaputra Nadh to house of Sobahan driver via Old Bus Stand at Birampur under Madhabdi Pourashava Ch.0-330m.						0.0033																
405	167	Madhabdi	MGSP/MDI/2016-17/W-03	Dhaka- Sylhet High Way near Fajlul Karim Kinder Garden to House of Salim Sangbadik via Rine ok Market at Birampur under Madhabdi Pourashava						0.0084			50.00		0.0084											
406	167	Madhabdi	MGSP/MDI/2016-17/W-03	from Dhaka-Sylhet highway (near FAZlul Karim kinder garden) to H/O selim sangbadik via Rine ok Market at Birampur under Madhabdi Pourashava						0.0028																
407	167	Madhabdi	MGSP/MDI/2016-17/W-03	house of Habibur Rahaman to Back side of the house of Farid Councilor at Birampur under Madhabdi Pourashava Ch.0-300m.						0.003					0.003											
408	167	Madhabdi	MGSP/MDI/2016-17/W-03	from house of Habibur Rahaman to Back side of the house of Farid Councilor at Birampur under Madhabdi Pourashava Ch.0-660m						0.0066																
409	167	Madhabdi	MGSP/MDI/2016-17/W-03	Street Lights of roadside starting from the house of Habibur Rahman at Birampur to back side of the house of Farid CouncilorCh.000 to 300m																						

[illegible]

[illegible]

473	68	Mirsarai	MGSP/MIR/2017-18/W-05	a) Construction of Muktijoddha Shafiu Alam Road Ch. 0+00 - Ch. 0+630				0.0063																	
474	68	Mirsarai	MGSP/MIR/2017-18/W-05	b) Construction of Mukim bhuiyan Road remaining portion by BC Ch. 0+00-0+350				0.0035																	
475	68	Mirsarai	MGSP/MIR/2017-18/W-05	c) Construction of Bashir Ullah Road Ch. 0+00 to 0+720.				0.0072							405.3855009								0	Tender under Process	
476	68	Mirsarai	MGSP/MIR/2017-18/W-05	d) Construction of Bashir Jamadar Road Ch. 0+00 to 0+552 & link Ch. 0+00 to 0+236 and including 1 vent 3.0x1.5m culvert at Ch. 0+057m.				0.00788		3.00															
477	68	Mirsarai	MGSP/MIR/2017-18/W-05	e) Construction of Ram mondal Road starting from House of Anam Master to Moulana Abdul Latif Road Ch. 0+00 - Ch. 1+050m				0.0105																	
478	68	Mirsarai	MGSP/PBG/MIR/2018-19/W-06	a) Rehabilitation of Middle Talbaria Road By BC (DT Road to Amor Shop) at Ward No#01, Under Mirsarai Pourashava.				0.00705																	
479	68	Mirsarai	MGSP/PBG/MIR/2018-19/W-06	R.C.C (College Road To Harun House). (Ch. 0+00-0+380m), At Ward No #04, Under Mirsarai Pourashava. CTG.				0.0038							63.5520213								0		
480	198	Narayanganj City Corporation	MGSP/NCC/W-01	starting from Daradir Culvert to Golachipa Moszid in ward no. 13 & 14 Under Narayanganj City Corporation (Ch.00 to 760m) Length=760.00m				0.0076																	
481	198	Narayanganj City Corporation	MGSP/NCC/W-01	starting from Daradir Culvert to Golachipa Moszid in ward no. 13 & 14 Under Narayanganj City Corporation (Ch.460m to 760m) Length=300.00m					0.006																
482	198	Narayanganj City Corporation	MGSP/NCC/W-01	c) Rehabilitation of Mobarakshah road by BC in ward No.16 Under Narayanganj City Corporation (Ch.00m to Ch. 950.00m) Length =950.00m				0.0095							386	07-05-2015	M/S. Ratna Enterprise	20-01-1901	07-05-2015	25-08-2016	100	Completed			
483	198	Narayanganj City Corporation	MGSP/NCC/W-01	by BC from Netaiganj Intersection to Komodini via Sadhinata Chatter in ward No.18 Under Narayanganj City Corporation (Ch.00m to Ch.				0.0105																	
484	198	Narayanganj City Corporation	MGSP/NCC/W-02	2 no.Rail Gate to ex BKMEA president Mr.Fazlul Haque's house beside Rail line via Golachipa Sugondha factory in ward no 13 &14. under NCC					0.0132																
485	198	Narayanganj City Corporation	MGSP/NCC/W-02	rail gate to Ex President of BKMWA Mr. Fazlul Haque's house beside Rail line via Golachipa Sugondha factory in ward no 13 &14. under NCC				0.00883							498.74847	10-02-2015	M/S Rana Enterprise	11-05-1901	20-01-2015	30-06-2016	100	Completed			
486	198	Narayanganj City Corporation	MGSP/NCC/W-02	c) Construction of footpath cum drain by the side of Khalghat road. In ward no: 15 Under NCC (Ch:0.00-270m)					0.0027																
487	198	Narayanganj City Corporation	MGSP/NCC/W-03	both side of T-hossain road starting from Modonganj -Modonpur road to Nobiganj ghat in word no. 24 under Narayanganj CC (Ch:0.00-					0.0105																
488	198	Narayanganj City Corporation	MGSP/NCC/W-03	starting from Modonganj -Modonpur road to Nobiganj ghat in word no. 24 under Narayanganj CC (Ch:0.00-760m)				0.0076							776.34627	28-06-2015	J.K. Enterprise	27-04-1902	02-07-2015	30-08-2016	100	Completed			
489	198	Narayanganj City Corporation	MGSP/NCC/W-04	starting from Jimkhana bridge to Joy Gobidha School via Paikpara bridge in Ward no. 17 under NCC (Ch.-0.00-395m, Link-1 (Ch0-85, Link-2 Ch.0-					0.006					0.00515											
490	198	Narayanganj City Corporation	MGSP/NCC/W-04	from Jimkhana bridge to Joy Gobidha School via Paikpara bridge in Ward no. 17 under NCC (Ch.-0.00-600m, Link-1 (Ch0-85, Link-3 Ch.0-25m,				0.0071																	
491	198	Narayanganj City Corporation	MGSP/NCC/W-04	from Foodland Bakery with link on Nayapara road & Link-2 Bhuyanpara road link road. in Ward no. 17 under NCC (Ch.-0.00-354m, Link-1 (Ch0-				0.01046							334.30702	29-01-2015	M/S Ahsan Enterprise	25-11-1900	29-01-2015	28-01-2016	100	Completed			
492	198	Narayanganj City Corporation	MGSP/NCC/W-04	d) Construction of RCC Drain along Nayapara road (link-1), in Ward No. 17, under NCC (Link-1 Ch-0-150m)					0.0015																
493	198	Narayanganj City Corporation	MGSP/NCC/W-05	Modongonj-Modonpur RHD road to Shitalakyha river via Willson road Khan bari in ward no. 22 & 23 Under NCC (Ch.00 to 1290m) Length=1290.00m					0.0129																
494	198	Narayanganj City Corporation	MGSP/NCC/W-05	Willson road to Shitalakyha river via Khan bari in ward no. 22 & 23 Under NCC (Ch.800 to 1290m) Length=490.00m				0.0049																	
495	198	Narayanganj City Corporation	MGSP/NCC/W-05	Intersection to Akiz cement factory Road via Ispahani bazar in ward no. 23 Under NCC (Ch.280m to 585m) Length=305.00m					0.00305						446.69648	05-07-2015	M/S. Ratna Enterprise	13-04-1901	08-07-2015	30-06-2016	100	Completed			
496	198	Narayanganj City Corporation	MGSP/NCC/W-05	Intersection to Akiz cement factory Road via Ispahani bazar in ward no. 23 Under NCC (Ch.00m to 585m) Length=585.00m					0.00585																
497	198	Narayanganj City Corporation	MGSP/NCC/2015-16/W-06	(a) Construction of Kazi Nazrul road with drain at ch. 00-700m in Ward no. 24				0.007	0.007					0.007											
498	198	Narayanganj City Corporation	MGSP/NCC/2015-16/W-06	shop & Electrification at North Lakkhonkhola in Ward No.-25. Supply and Installation of beautification & Street lighting necessary fitting,									0.004		449.78823	22-09-2016	M/s. Nur Enterprise	26-02-1901	25-09-2016	30-04-2018	75	Ongoing Works			
499	198	Narayanganj City Corporation	MGSP/NCC/2015-16/W-07	Lighting of Shitalkyha-Dholeswary River via Baburail. (Ch.0.00-395.00m) in Ward No 15. (RCC Pipe Drain)					0.0079					0.0079											
500	198	Narayanganj City Corporation	MGSP/NCC/2015-16/W-07	Lighting of Shitalkyha-Dholeswary River via Baburail. (Ch.0.00-395.00m) in Ward No 15. (Excavation Landscaping and Beautification)										0.0079	1742.00089	19-01-2017	M/S. Ratna Enterprise	04-08-1904	19-01-2017	18-07-2018	90	Ongoing Works			

501	198	Narayanganj City Corporation	MGSP/NCC/2015-16/W-07	Lighting of Shitalkyha-Dholeswary River via Baburail. (Ch.0.00-395.00m) in Ward No 15. (Street Light)											0.0079																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
-----	-----	------------------------------	-----------------------	---	--	--	--	--	--	--	--	--	--	--	--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

529	198	Narayanganj City Corporation	MGSP/NCC/2017-18/W-16	Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC,Public Toilet,				0.00319	0.00638	52.00	638.00					0.00638	0.00638	2382.8651	19-07-2018	Ratna Enterprise	09-07-1906	19-07-2018	18-07-2019	1	Ongoing Works	
530	198	Narayanganj City Corporation	MGSP/NCC/2017-18/W-17	Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Bridge,				0.00235	0.0047	34.00	470.00					0.0047	0.0047	1793.25839	26-08-2018	BC-TAE (IV)	16-09-1904	26-08-2018	25-08-2019	3	Ongoing Works	
531	198	Narayanganj City Corporation	MGSP/NCC/2017-18/W-18	Preparation,Sludge removal, Protection works, Walk way & Seating, Road widening, Construction of RCC Bridge, Construction of RCC Box Drain &				0.00265	0.0053	68.00	530.00					0.0053	0.0053	2326.80733	19-07-2018	Ratna Enterprise	14-05-1906	19-07-2018	18-07-2019	1	Ongoing Works	
532	198	Narayanganj City Corporation	MGSP/NCC/2017-18/W-19	Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Bridge,				0.002	0.004	34.00	400.00					0.004	0.004	1867.00382	19-07-2018	M/S Munia Enterprise	23-07-1905	19-07-2018	18-07-2019	1	Ongoing Works	
533	198	Narayanganj City Corporation	MGSP/NCC/2017-18/W-20	Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of Metal Bridge, Construction of RCC Box Drain & RCC Pipe				0.0034	0.0068	16.00	680.00					0.0068	0.0068	2157.95032	19-07-2018	Ratna Enterprise	09-06-1906	19-07-2018	18-07-2019	0	Ongoing Works	
534	198	Narayanganj City Corporation	MGSP/NCC/2017-18/W-21	Preparation,Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Construction of RCC Box Drain & RCC Pipe drain,					0.00928		928.00					0.00928	0.00928	2584.24874	19-07-2018	Ratna Enterprise	16-09-1907	19-07-2018	18-07-2019	0	Ongoing Works	
535	198	Narayanganj City Corporation	MGSP/PBG/NCC/2018-19/W-23	to H/O Sohed Ahmed Khan House Vai Aaleya Monzil Via DND Canal in Ward no- 02 at Ch. 00-300m, Link -1 Ch. 00-200m, Link-2 Ch. 00-150m,					0.0077								0.0077	286.17595								
536	198	Narayanganj City Corporation	MGSP/PBG/NCC/2018-19/W-23	to H/O Sohed Ahmed Khan House Vai Aaleya Monzil Via DND Canal in Ward no- 02 at Ch. 00-300m, Link -1 Ch. 00-200m, Link-2 Ch. 00-150m,					0.0077																	
537	198	Narayanganj City Corporation	MGSP/PBG/NCC/2018-19/W-24	Bary Bus-stand to 2-No Dakessori Road in Ward No-8 Ch. 00-1000m, Link-1 Ch. 00-75m, Link-2 Ch. 00-55m					0.0113								0.0113	535.92855						0		
538	198	Narayanganj City Corporation	MGSP/PBG/NCC/2018-19/W-24	from Chowdhury Bary Bus-stand to 2-No Dakessori Road in Ward No-8 Ch. 00-1000m, Link-1 Ch (00-75m)					0.01075																	
539	198	Narayanganj City Corporation	MGSP/PBG/NCC/2018-19/W-25	1) Rehabilitation of (R K Mitra Road) RCC Drain From Mandol Para Bridge to Hangso Bridge in Ward No- 15 at Ch. 00-240m.					0.0024									213.74813						0		
540	198	Narayanganj City Corporation	MGSP/PBG/NCC/2018-19/W-25	1) Rehabilitation of (R K Mitra Road) RCC Road From Mandol Para Bridge to Hangso Bridge in Ward No- 15 at Ch. 00-230m.					0.0023																	
541	198	Narayanganj City Corporation	MGSP/PBG/NCC/2018-19/W-26	Ranjan River Ghat to Rasulbag Jame Mosque Road in Ward No- 10 at Ch. 00-180m. (b) Rehabilitation of RCC Drain at Netaigonj Morh in Ward No- 18.					0.0023																	
542	198	Narayanganj City Corporation	MGSP/PBG/NCC/2018-19/W-26	Ranjan River Ghat to Rasulbag Jame Mosque Road in Ward No- 10 at Ch. 00-170m. (b) Rehabilitation of RCC Road at Netaigonj Morh in Ward No- 18.					0.0022									208.15322						0		
543	198	Narayanganj City Corporation	MGSP/PBG/NCC/2018-19/W-26	3. Construction of RCC Ghatla at Chitta Ronjan River Ghat in Ward No-10 Under NCC.																						
544	59	Patiya	MGSP/PAT/W-01	Khill Jame mosque (BOC road point) to Baholi link road with 02 Nos. X-drain under Patiya Pourashava, Chittagong, Ward No.. 08, Ch. 0.00-					0.0082																	
545	59	Patiya	MGSP/PAT/W-01	b) Improvement of Patiya Kalishahar (Guadandi) road by BC with 02 nos. X-drain & R/W under Patiya Pourashava ,Ward No. 3, Ch. 0.00-1100m					0.011																	
546	59	Patiya	MGSP/PAT/W-01	dandi Primary School road by Bituminous carpeting with 1 No. X-Drain & R/W under Patiya Pourashava, Chittagong, Ward No. 02, ch. 0.00-					0.0148																	
547	59	Patiya	MGSP/PAT/W-01																							

[illegible]

[illegible]

613	394	Rangpur City Corporation	MGSP/RAN/2015-16/W-05	(c) ii) Construction of two culverts Ch.1309 and Ch.1482. in Shamalr Bazar road..						6.00							1392.494581	22-06-2017	Brothers, Elite House (7th Floor) Suit: A,	27-07-1903	02-07-2017	24-03-2019	43	Ongoing Works
614	394	Rangpur City Corporation	MGSP/RAN/2015-16/W-05	(d) Supplying, fitting & fixing of Street Light of roadside from Khatkhatia road to Mania Kuthi via Shamlar Bazar, Ch.0+000 to 6+500.											0.065									
615	394	Rangpur City Corporation	MGSP/RAN/2015-16/W-05	from Shamlar bazar road (Fulamer road) to New Jummapara Pakarmatha Ch. 0+000 to 1+800 including 4 cross drains.					0.018	6.40														
616	394	Rangpur City Corporation	MGSP/RAN/2015-16/W-05	roadside from Shamlar bazar road (Foulamer road) to New Jummapara Pakarmatha Ch. 0+000 to 1+ 800.											0.018									Ongoing
617	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-06	(a) Construction of 20m RCC Bridge over Kaigili Canal at Lalpur Ucha Bridge at Ch. 0+074.5m						20.00														
618	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-06	Bridge over Kaigili Canal at Lalpu Ucha Bridge at Ch. 0+049m to 0+074.5m and Ch. 0+094.5m to 0+120m					0.00051															
619	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-06	(c) Construction of 20m RCC Bridge over Kaigili Canal on Kukrul road near Jummapara Edgah at Ch. 1+570m						20.00							373.2406858	23-05-2017	M/S. SB-RE (JV)	10-10-1900	03-06-2017	02-06-2018	28	Ongoing Works
620	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-06	Bridge over Kaigili Canal on Kukrul road near Jummapara Eidgah at Ch. 1+520m to 1+570m and Ch. 1+590m to 1+640m under Rangpur City					0.001															
621	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-07	Jahaj Company moar to Burirhat Road via Keranipara Chowrasta moar, Ch. 0+000-4+350m, Link-1, Length 76m, Link-2, Length 108m, Link-3,					0.05574															
622	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-07	Company moar to Burirhat Road via Keranipara Chowrasta moar, Ch. 00-385m. L/S Ch. 00-200m R/S, Link-2, Length 108m L/S, Ch. 2+372 to 2+672					0.02043	9.60							1314.12416	23-05-2017	MRC & Kh (JV)	19-04-1903	03-06-2017	02-06-2018	1	Cancelled
623	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-08	from Lalbag Rail Gate to Tajhat Ashratput Ch. 0+000 to 1+750, Link-1, Length 140m, Link-2: Length 160m, Link-3: Length 160m and including 6					0.02294								586.39	31-05-2017	RK & AZ -JV	06-06-1901	09-06-2017	08-06-2018	41	Ongoing Works
624	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-09	a. Rehabilitation of road from Burirthat Eidgah to Monohar Shukanchaki by Bituminous Carpeting Ch.0000-3730km.					0.0373	129.00														
625	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-09	Burirhat Eidgah to Monohar Shukanchaki road at Ch. 1500km 2100km 2150km 2565km 2590km 2905km 6nos. & 1.6mx 1.6mx1.6mx8m Box						22.80														
626	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-09	c. Rehabilitation of road from Burirhat Jute Jute Mill to Harati by RCC and Bituminous Carpeting Ch.0200-1700km.					0.015	125.00							1512.919472	02-11-2017	zzaman-EpicBuilders&Engineering	20-08-1903	09-11-2017	01-11-2018	50	Ongoing Works
627	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-09	d. Construction of RCC Drain from Burirhat Jute Mill to Harati Ch.0000-2400km					0.024							0.024								
628	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-09	e. Supplying fitting & fixing of Street Lights starting from Burirhat Jute Mill to Harati Ch.0000-1700km											0.017									
629	394	Rangpur City Corporation	MGSP/RCC/2016-17/W-10	Station road to Guptapara internal road (2075m), Shaipara (380m), from Milonir More to Shyamashundari Canal near Tatipara Bridge					0.05275								1610.76851	05-07-2018	Md. Khairul Kabir Rana	12-08-1904	14-07-2018	14-07-2019	25	Ongoing Works
630	394	Rangpur City Corporation	MGSP/RCC/2017-18/W-11	Raghu Bazar to Anonapath Primary School at Pirgasa road by Bituminous Carpeting (Ch. 0+000-6+300km)					0.063	1400.00														
631	394	Rangpur City Corporation	MGSP/RCC/2017-18/W-11	Ch. 552m, 2600m, 3200m, 3380m, 4340m, 4930m & 6150m respectively, 3 nos. single vent 3mX2m, Ch. 2098m, 2700m & 3780m respectively, 2 vent						34.00							1107.810443	20-05-2018	SA-RB (JV)	13-10-1902	10			

[illegible]

[illegible]

[illegible]

[illegible]

753	478	Shaistagonj	MGSP/PBG/STG/2018-19/W-07	starting from Railway Culvert (Eidgha) to Jamtoly Bazar moar via Abdul Kadir's house. (Effective length-297.00m.)					0.00297							62.0180384								0	
754	237	Shariatpur	MGSP/SHA/W-01	Pourashava BC road to (house of Mr.Onu Chaudhary) to house of Mojid Chairman via Sadar Hospital via house of Salma Councilor (Ch.0.00-					0.0027		115.00														
755	237	Shariatpur	MGSP/SHA/W-01	from RHD Road brside BWDB Office to Nilkandi via RHD road to house of Mr.Opu Ghos.(Ch. 0.00.-1980m) (Total Length: 1980m)					0.0198		318.00														
756	237	Shariatpur	MGSP/SHA/W-01	Ch.1282m on of carpeting road from starting from RHD Road beside BWDB Office to Nilkandi via RHD road to house of Mr.Opu Ghos.(Ch. 0.00.-							2.50														
757	237	Shariatpur	MGSP/SHA/W-01	at Ch.1743m on Carpeting road starting from RHD Road beside BWDB Office to Nilkandi via RHD road to house of Mr.Opu Ghos.(Ch. 0.00.-1980m)						3.50						508.32749	27-05-2015	M/S Waliur Rahman & KSA (JV)	16-06-1901	03-06-2015	25-05-2016	100	Completed		
758	237	Shariatpur	MGSP/SHA/W-01	Police Line RHD to house of Mr.Siddik Munshi via Shariatpur Stadium via house of Mr.Abdul Hai Sikder (Ch.0.00-982m) (Total Length: 982m)					0.00982		340.00														
759	237	Shariatpur	MGSP/SHA/W-01	RHD road beside BRAC Office to RHD road beside Billal Sader via H/O Iman Khan (Ch.0.00-620m) (Total Length: 620m)					0.0062		180.00														
760	237	Shariatpur	MGSP/SHA/W-01	Office to Ansar VDP Barak (Uttar Bazar Mosque) via Paccar Matha, Bot-tala and Pubali Bank (Ch. 0.00-1800m) (Total Length: 1800m)					0.018		160.00														
761	237	Shariatpur	MGSP/SHA/2015-16/W-02	a) Improvement of carpeting road from Angaria bazar to Rajgonj bazar. (ch. 0.00- 3300.00m).					0.033		1500.00														
762	237	Shariatpur	MGSP/SHA/2015-16/W-02	b) Construction of RCC drain from Palong bazar to Kotol bari via Palong Horishava. Length (750+615+320) =1685.00m.					0.01685					0.01685	1433.0533	26-09-2016	PE-RC-RIMP (JV)	30-06-1903	26-09-2016	22-02-2019	57	Ongoing Works			
763	237	Shariatpur	MGSP/SHA/2015-16/W-02	c) Construction of RCC drain from Palong thana to Zila Porishad basgriha via Santinagar. Length (582.00+845.0) =1427.00m.					0.01427					0.01427											
764	237	Shariatpur	MGSP/PBG/SHA/2017-18/W-03	a) Rehabilitation of Carpating Road from Palong School to KurasheBalakhana under ShariatpurPourashava. Ch. 0.00-2430m					0.0243		135.00				49.1013	16-01-2018	M/S Mollah Enterprise	18-02-1900	18-01-2018	01-04-2018	100	Completed			
765	237	Shariatpur	MGSP/SHA/2017-18/W-04	Stand to Kurasibalakhana road vaiKongshobonik house under ShariatpurPourashava Ch. 0+0.00 ~ 1+315 (CIP-09)					0.01315		295.00														
766	237	Shariatpur	MGSP/SHA/2017-18/W-04	b) Construction of BC road from Palong School road to Premtola under ShariatpurPourashava Ch. 0+0.00 ~ 1+980m. (CIP-11)					0.0198		330.00														
767	237	Shariatpur	MGSP/SHA/2017-18/W-04	ShornoghushDighirpar road, under ShariatpurPourashava Ch. 0+0.00 ~ 2+550m. (CIP-19)					0.0255		370.00				856.1448938	03-04-2018	Hazi Sheikh Progoti JV	29-04-1902	03-04-2018	10-09-2019	29	Ongoing Works			
768	237	Shariatpur	MGSP/SHA/2017-18/W-04	d) Environmental Management Budget																					
769	237	Shariatpur	MGSP/SHA/2017-18/W-05	Connecting road, at Char Palong School Road, at brikhatala & at Angaria Bazar to Rajgonj Bazar road, (CIP No-42,43,44 & 35)						90.70					548.08982	01-11-2018	M.A.H. Construction Ltd.	07-06-1901	07-11-2018	06-11-2019	0	Tender Process			
770	237	Shariatpur	MGSP/SHA/2017-18/W-06	Construction of road from DC Office to Atong end of Pourashava.					0.04192						922.82291										
771	237	Shariatpur	MGSP/SHA/2017-18/W-06	Construction of road from Palong School to Kanar Bazar with Palong school to Uttar Bazar link Road.					0.02878																
772	237	Shariatpur	MGSP/SHA/2017-18/W-06	c) Environmental Works																					
773	237	Shariatpur	MGSP/PBG/SHA/2018-19/W-07	(a) Rehabilitation of Carpeting Road From Police Line RHD Road To Angaria Bazar (Ch-00-1450m) (CIP-03)																					

[illegible]

809	64	Sitakunda	MGSP/SIT/2015-16/W-02	by RCC & BC (starting from Dhaka-Chittagong highway to shibpur primary school, ch. 0+00-0+200m, 0+200-1+610m) Total length=1610m				0.0161																	
810	64	Sitakunda	MGSP/SIT/2015-16/W-02	wall (Chara side ch. 0+07-0+29m, 0+380-0+459m, 0+499-0+547m, 0+559-1+610m=1200m, Pond side ch. 0+439-0+424m.0+837-0+860m, ch.0+954-						1238.00															
811	64	Sitakunda	MGSP/SIT/2015-16/W-02	(c) Improvement of Fokirhat to ECO park road by BC (starting from Dhaka-Chittagong highway) ch.00+00-1+00m				0.01							1099.1919	25-10-2016	M/s. Nipa Enterprise-BB (JV)	14-11-1902	25-10-2016	07-07-2018	85	Ongoing Works			
812	64	Sitakunda	MGSP/SIT/2015-16/W-02	(d) Improvement of Fokirhat to ECO park pond side retaining wall (ch.0+274-0+294m, ch.0+330-0+347m, 0+369-0+385m) total length =53m						53.00															
813	64	Sitakunda	MGSP/SIT/2015-16/W-02	(e) Improvement of Fokirhat to ECO park road Box culvert (ch.0+04m, ch.0+197m, ch.0+620m)						24.00															
814	64	Sitakunda	MGSP/PBG/SIT/2017-18/W-03	guide wall at ward no-03, under SitakundaPourashava. CTG (Ch-0+00-0+285m), CIP-06				0.00285		142.00															
815	64	Sitakunda	MGSP/PBG/SIT/2017-18/W-03	fokirtila by RCC and brick guide wall at ward no-02, under SitakundaPourashava. CTG (Ch-0+00-0+260m), CIP-02				0.0026		106.00					70.5617674	29-01-2018	M/s. Thohid & Brothers	01-03-1900	29-01-2018	27-07-2018	100	Completed			
816	64	Sitakunda	MGSP/PBG/SIT/2017-18/W-03	Construction of RCC drain at beside Golabaria Sea road at ward no-07, under SitakundaPourashava. CTG (Ch-0+000-0+100m), CIP-03				0.001						0.00062											
817	64	Sitakunda	MGSP/SIT/2017-18/W-04	(a) Civil Works for Construction of Community Center at Sitakunda Pourashava								1													
818	64	Sitakunda	MGSP/SIT/2017-18/W-04	(b) Water Supply and Plumbing work for Construction of Community Center at Sitakunda Pourashava											447.8042	10-06-2018	M/S Nipa Enterprise BB (JV)	21-03-1901	10-06-2018	09-06-2019	5	Ongoing Works			
819	64	Sitakunda	MGSP/SIT/2017-18/W-04	(c) Electrical Works for Construction of Cpmmunity Center at Sitakunda Pourashava.																					
820	64	Sitakunda	MGSP/SIT/2018-19/W-05	a) Improvement of Khamar Bari Road from ch. 0+00-0+650				0.0065																	
821	64	Sitakunda	MGSP/SIT/2018-19/W-05	b) Improvement of Nunochara to ECO Park Road including RCC Retaining Wall From Ch. 0+807-1+507				0.007																	
822	64	Sitakunda	MGSP/SIT/2018-19/W-05	and Ch. 1+296m. (2Nos) under (Improvement off Nunochara to ECO Park Road including RCC Retaining Wall From Ch. 0+807 to 1+507)						2.00					244.1330707										
823	64	Sitakunda	MGSP/SIT/2018-19/W-05	bii) Road Protection by the RCC Cantilever Retaining Wall Length 186m						186.00															
824	64	Sitakunda	MGSP/PBG/SIT/2018-19/W-06	Pavement (Starting from Habib Ullah Road) at Ward no-07, Under Sitakunda Pourashava. (Ch. 0+00 - 0+280m.				0.0028																	
825	64	Sitakunda	MGSP/PBG/SIT/2018-19/W-06	RCC & RCC Palisading work at Ward no-06, Under Sitakunda Pourashava. (Ch. 0+00 - 0+402m & Link – 0+00 – 0+65m)				0.00467							112.5427642										
826	64	Sitakunda	MGSP/PBG/SIT/2018-19/W-06	Road (Starting from over Bridge) at Ward no-07, Under Sitakunda Pourashava. CTG (Ch. 0+00 - 0+100m.					0.001																
827	452	Sylhet City Corporation	MGSP/SCC/W-01	From Boshu Khal to Osmani Medical Road to Under Sylhet City Corporation (Ch.45.00-232.00m L/S, Ch.85.00-130.00m R/S, Ch.161.00m-754.00				0.0235						0.004											
828	452	Sylhet City Corporation	MGSP/SCC/W-01	(Starting From Osmani Medical Road to Kazirbazar road Both Side) Under Sylhet City Corporation (Ch.0.00m - 965.00m R/S & Ch.0.00-1145.00m)				0.0211						0.01											
829	452	Sylhet City Corporation	MGSP/SCC/W-01	Osmani Medical Road to Kazirbazar road with Asphalt Under Sylhet City Corporation (Ch.00-1145.00m) Length=1145.00m				0.01145																	
830	452	Sylhet City Corporation	MGSP/SCC/W-01	Osmani Medical road to Lamabazar Point with Asphalt Under Sylhet City Corporation (Ch.00-1115.00m) Length=1115.00m				0.01115							1023.56488	13-10-2015	M/S Abdus Samad (JV)	23-05-1902	10-11-2015	30-04-2017	100	Completed			
831	452	Sylhet City Corporation	MGSP/SCC/W-01	from Kazirbazar Bridge to Sheikhghat Jame Mosque) Under Sylhet City Corporation (Ch.00-280.00m) Length=280.00m				0.0028																	
832	452	Sylhet City Corporation	MGSP/SCC/W-01	Road (Starting from Sheikhghat Jame Moshjid to New Fish Market) Under Sylhet City Corporation (Ch.00 -210.00m) Length=210.00m				0.0021																	
833	452	Sylhet City Corporation	MGSP/SCC/2015-16/W-02	(Humayun Rashid Chatter to Bandorghat via Shibbari) under Sylhet City Corporation, Sylhet (Ch.115.00-1665.00m).				0.0155						0.0128	1113.92579	26-09-2016	DC-HC (JV)	15-05-1902	03-10-2016	20-02-2018	12	Cancelled			
834	452	Sylhet City Corporation	MGSP/SCC/2016-17/W-03	Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation.				0.01425																	
835	452	Sylhet City Corporation	MGSP/SCC/2016-17/W-03	Keen Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation.					0.0285					0.021											
836	452	Sylhet City Corporation	MGSP/SCC/2016-17/W-03	from Keen Bridge to Humayun Rashid Chottar via Muktijodhdha Chottor (Ch. 0+000-1+425m) by BC under Sylhet City Corporation.									0.01425		2051.98876	05-02-2017	Rana Builders (Pvt) Ltd	24-11-1904	24-02-2017	30-05-2019	68	Ongoing Works			

[illegible]

865	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 11	c) Construction of Sylhet Bus terminal (Departure Terminal- Plumbing works) at Kadomtoli Part-1													2852.717006								0	
866	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 11	d) Construction of Sylhet Bus terminal (Departure Terminal- Electrical works) at Kadomtoli Part-1																						
867	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 12	a) Construction of Sylhet Bus Terminal at Kadomtoli(Arrival Terminal) Part-2											1											
868	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 12	(b) Construction of Sylhet Bus Terminal at Kadomtoli (Arrival Circular Bldg.) Part-2																						
869	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 12	(c) Construction of Sylhet Bus Terminal at Kadomtoli (Truss of Arrival Terminal) Part-2																						
870	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 12	(d) Construction of Sylhet Bus Terminal at Kadomtoli (Truss of Connecting Bridge) Part-2													2746.547154								0	
871	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 12	(e) Construction of Sylhet Bus Terminal at Kadomtoli (Road & Yard) Part-2																						
872	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 12	(f) Construction of Sylhet Bus Terminal at Kadomtoli (Storm Sewer Drainage), Length =940.50m, Part-2																						
873	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 12	(g) Construction of Sylhet Bus Terminal at Kadomtoli (Plumbing Works of Arrival Terminal & Tower Building) Part-2																						
874	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 12	(h) Construction of Sylhet Bus Terminal at Kadomtoli (Electrical works for Arrival Lighting) Part-2																						
875	452	Sylhet City Corporation	MGSP/SCC/2018-19/W- 12	(i) Construction of Sylhet Bus Terminal at Kadomtoli (Electrical works for Tower Building) Part-2																						
876	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(1) Development of Bongobir Road (Kazi Bazar bridge to Abdus Samad chattar via LawaL) Ch: 0.00 - 2000.00m				0.02																		
877	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(2) Development of Kazolshah RIA Road by Asphalt. Ch: 0.00- 560.00m				0.0056																		
878	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(3) Development of Housig Estate Road -No. -2 by Asphalt (Ch: 0.00-1027.00m)				0.01027																		
879	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	0.00-104.20m); Lane -3 (Ch: 0.00-81.00m) bylane-4 (Ch:0.00-91.50m); bylane-S (Ch: 0.00-91.50m); bylane-6 (Ch: 0.00-70.00m); bylane-7 (ch: 0.00-				0.00502																		
880	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	0.00-50.00m); Lane -5A (Ch: 0.00-81.00m) bylane-6A (Ch:0.00-60.00m); bylane-7A (Ch: 0.00-150.00m) bylane-7 (ch: 0.00-65.00)				0.00406																		
881	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(6) Development of Ambarkhana Monipuripara road. Ch: 0.00-160.o0m				0.0016																		
882	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(7) Development of Elaskandi Road by Asphalt (Ch: Ch: 0.00-272.00) & Development of Elaskandi bylane at Ch:183.oo, Ch: 0.00-98.00m				0.00553									625.2599695								0	
883	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(8) Development of road at Syed Mugni by Asphalt (Ch: 0.00-248.00 rn),				0.00248																		
884	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(9) Development of Bon Kolapara to Nurani Road (Ch: 0.00-1500.00m)				0.015																		
885	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(10) Development of Nowapara Main Road by Asphalt. (Ch: 0.00-1155.00m).				0.01155																		
886	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(11) Development of Hawladerpara Main Road by ASphalt. (Ch: 125.00-1605.00m) length= 1480m				0.0148																		
887	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(12) Development of Bagbari Road. (Ch: 0.00-675.00m)				0.00675																		
888	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-13	(13) Development of Surma RIA to Sunamgonj Road by Asphalt Ch: 0.00-487.00m) & 10 nos. bylane 0.00-1440.o0m)				0.01927																		
889	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-14	(1) Development of road at Chalibandor Bridge to Law College. Ch: 0.00-285.00m				0.00285																		
890	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-14	(2) Development of Chalibandor Road. (Ch: 0.00-460.00m)				0.0046																		
891	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-14	(3) Development of road at Shahchat road. (Ch: 0.00-800.00 m				0.008																		
892	452	Sylhet City Corporation	MGSP/PBG/SCC/2 018-19/W-14	(4) Development work of Mitaly (Raynagar) Road .Ch: 0.00-1330.00m				0.0133																		

[illegible]

[illegible]

[illegible]

977	183	Trishal	MGSP/TRI/2016-17/W-03	University road and drain from Trishal Kacha Bazar to End of Pourashava Border by RCC road and bituminous Carpeting under Trishal																				
978	183	Trishal	MGSP/TRI/2016-17/W-04	Mymensingh Highway to end point of Pourashava Boundary (Ch. 0+000 to 2+216 km) under Trishal Pourashava.				0.02216																
979	183	Trishal	MGSP/TRI/2016-17/W-04	from Dhaka-Mymensingh Highway to end point of Pourashava Boundary (Ch. 0+000 to 0+961 km) under Trishal Pourashava.				0.00961							683.58745	16-08-2017	AKB-MRE (JV)	10-11-1901	17-08-2017	07-02-2019	61	Ongoing Works		
980	183	Trishal	MGSP/TRI/2016-17/W-04	starting at Kakchar Road from Dhaka-Mymensingh Highway to end point of Pourashava Boundary (Ch. 0+000 to 2+216 km) under Trishal									0.02216											
981	183	Trishal	MGSP/PBG/TRI/2017-18/W-05	work of the PouraBhaban connecting road starting from JatyaKabiNazrul Islam University Road to PouraBhaban at Ward no-3, under				0.00067																
982	183	Trishal	MGSP/PBG/TRI/2017-18/W-05	work of Mondal Bari Road starting from Dhaka-Mymensing high way to Sutia River at Ward no-4, under TrishalPourashava. Ch. 0.00-50.00m				0.0005							57.17943	18-12-2017	M/s. Rokeya Enterprise	22-02-1900	31-12-2017	03-07-2018	100	Completed		
983	183	Trishal	MGSP/PBG/TRI/2017-18/W-05	(4.00m x 3.00m7.32m Length) on Fulbaria road at Ch. 2057.00m Ward no-1 under TrishalPourashava. '						4.00														
984	183	Trishal	MGSP/PBG/TRI/2017-18/W-05	work of the road Starting from Main road to Jam-E-Mosque road at Ward no-4 under TrishalPourashava.				0.000846																
985	183	Trishal	MGSP/TRI/2017-18/W- 06	starting from Haji Resot Ali road from TrisalPorabari road to Islami center road and Link NurpurCinemahall&Pachpara road, (Main Drain				0.01018																
986	183	Trishal	MGSP/TRI/2017-18/W- 06	(b) Improvement of majibari road side drain from Dhaka- Mymensing to kakchar via Balipara road. (Main Drain Ch. 0.00-1115.00m, Link-1 Ch.0.00-				0.01348							649.87722	22-02-2018	RFL Plastics Limited	09-10-1901	25-02-2018	21-02-2019	46	Ongoing Works		
987	183	Trishal	MGSP/TRI/2017-18/W- 06	(c) Construction of RCC drain from with cover slab starting from Haji Resot Ali road from TrisalPorabari road to Islami center road and Link Nurpur Cinemahall &Pachpara road, (Main Drain																				
988	183	Trishal	MGSP/TRI/2017-18/W-07	(a) Rehabilitation of Fulbaria road from Gohata Bazar to end of Pourashava boundary by RCC/Bituminous carpeting under Trishal				0.0321																
989	183	Trishal	MGSP/TRI/2017-18/W-07	(b) Construction of RCC Drain at Fulbaria road from Gohata Bazar to end of Pourashava				0.00437																
990	183	Trishal	MGSP/TRI/2017-18/W-07	(c) Construction of 2 nos. Box Culvert (2.00m x 2.00m) at Ch. 1215m and Ch. 2670m on Fulbaria road from Gohata Bazar to end of Pourashava boundary						4.00					572.7876427	08-11-2018	Md. Monjurul Haque (Monju)- N H Enterprise (JV),	25-07-1901	14-11-2018	13-11-2019	0	Ongoing Works		
991	183	Trishal	MGSP/TRI/2017-18/W-07	(d) Supplying, fitting & fixing of Street lights from Gohata Bazar to end of Pourashava boundary under Trishal Pourashava. Ch. 0+0.00-3+110 & link									0.0321											
992	183	Trishal	MGSP/PBG/TRI/2018-19/W-08	Rehabilitation of Sekandar Chairman Road by Bituminous Carpeting work starting from Commissioner Road to end of Pourashava at				0.01447							81.62035							0		