

**Greater Pabna-Bogra Rural Infrastructure Development Project (GPBRIDP)**

**Monthly Progress Report (Physical & Financial)**

District: Joypurhat.

Reporting Date: 19-08-2019

Sl. No.	Constituency No.	Upazila	Package No.	Name of Scheme with location (Chainage)/ Road ID No.	Quantity			Estimated Cost (Tk.)			Tender Receiving Date	Name of Contractor	Date of Contract	Contract Amount (Tk.)	Physical Progress (%)	Pland/Actual Date of Completion	Payment Status			Remarks
					Road (km)	Protoc. (m)	Stru(m)	Road (Tk)	Str. (Tk)	Total (Tk)							Final bill (Tk.)	Payment made (Tk.)	Remaining Payment (Tk.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
<b>Category -01</b>																				
1	Joypurhat-1	Panchbibi	GPBRIDP/Rd-462	Improvement of Dharanji UP Office-Khangoirhat Road ch.1400m-2352m,ID No:138743012. [Panchbibi]	1.00	0.00	0.00	5286531.00	0.00	5286531.00	24/02/2016	M/S Bahar Traders Panchbibi,Joypurhat.	17/03/2016	5275521.000	100%	14/02/2017	5275521.00	5275521.00	0.00	Final
2	Joypurhat-1	Sadar	GPBRIDP/Rd-425	Improvement of Joypurhat(Khanjanpur)-Rukindipur via Nurpur Road ch.5850m-7180m(ID No:138472011). [Sadar]	1.33	0.00	0.00	7531153.03	0.00	7531153.03	23/02/2016	M/S Zaman Bricks Sadar Road,Joypurhat.	22/03/2016	7509662.498	100%	18/11/2016	7508859.00	7508859.00	0.00	Final
3	Joypurhat-1	Sadar	GPBRIDP/Mw-112	Maintenance of Simulia road ch.00-1600m (ID No:1384 75018) [Sadar]	1.60	26.00	0.00	7135988.00	107773.00	7243761.00	10/3/2016	M/S Didarul Haque & Sonce Jamalganj Bazar,Akkelpur,	25/04/2016	7236160.06	100%	8/12/2016	6956646.00	6956646.00	0.00	Final
4	Joypurhat-1	Panchbibi	GPBRIDP/Rd-460	Improvement of Atapur UP Office(Uchai Bazar)-Feska hat Road ch.3000-4300m(ID No:138743010) [Panchbibi]	1.30	0.00	0.00	6872490.00	0.00	6872490.00	24/02/2016	M/S Liton Traders Sadar Road,Joypurhat.	3/4/2016	6862370.450	100%	8/1/2017	6861999.00	6861999.00	0.00	Final
5	Joypurhat-1	Sadar	GPBRIDP/Rd-426	Improvement of Dogachi UP Office-Jamtali via Dalaher Road ch.1314m-2314m ,(ID No:13847 3003). [Sadar]	1.00	0.00	0.00	5816046.93	0.00	5816046.93	23/02/2016	M/S Zahid Traders Dewanpara,Sadar,Joypurhat.	28/03/2016	5812026.998	100%	20/09/2016	5704159.00	5704159.00	0.00	Final
6	Joypurhat-1	Sadar	GPBRIDP/Rd-423	Improvement of Khejurtali-Durgadaha Road ch. 4320m -5320m (ID No: 138472003)[Sadar]	1.00	0.00	0.00	6665047.48	0.00	6665047.48	23/02/2016	M/S Jabbar Traders, Nischinta bazar,	29/03/2016	5864561.478	100%	6/12/2016	5864008.00	5864008.00	0.00	Final
7	Joypurhat-1	Panchbibi	GPBRIDP/Rd-459	Improvement of Bagzana-Jibonpur-Mazhinahat Road ch. 5150m-6150m,(ID No:138743004) [Panchbibi]	1.00	0.00	0.00	5286531.00	0.00	5286531.00	23/02/2016	M/S Haque Nirmata Sadar Road,Joypurhat.	30/03/2016	5274362.00	100%	23/12/2016	5274362.00	5274362.00	0.00	Final
8	Joypurhat-1	Sadar	GPBRIDP/Rd-424	Improvement of Puranapoi-R&H via Tajpur Road ch. 1600m-2600m,(ID No:138472008) [Sadar]	1.00	0.00	0.00	5865631.70	0.00	5865631.70	23/02/2016	M/S Khalequzzaman Traders Sadar Road,Joypurhat.	24/03/2016	5856074.267	100%	9/10/2016	5855090.00	5855090.00	0.00	Final
9	Joypurhat-1	Sadar	GPBRIDP/Rd-430	Improvement of Dogachi (Uttor Joypur)-Baguan road Ch 750-1250m (ID No:138475013) [Sadar]	0.50	10.00	0.00	2647919.00	298947.00	2946866.00	10/3/2016	M/S Zahid Traders Dewanpara,Sadar,Joypurhat.	8/5/2016	2946366.000	100%	30/05/2017	2939404.00	2939404.00	0.00	Final
10	Joypurhat-1	Sadar	GPBRIDP/Rd-427	Improvement of Chalkbarkat UP Office-Pagladawan Hat road ch.00-1480m (ID	1.48	100.00	0.00	8109479.00	414513.00	8523992.00	10/3/2016	M/S Azam Builders Bazar goli,Joypurhat sadar.	20/04/2016	8515084.699	100%	27/05/2017	8514827.00	8514827.00	0.00	Final
11	Joypurhat-1	Panchbibi	GPBRIDP/Rd-461	Improvement of Atapur UP Office-Mazhina Road ch. 1584m-2450m,(ID No: 138743011).[Panchbibi]	1.00	0.00	0.00	5286531.00	0.00	5286531.00	24/02/2016	M/S Rawshanara Enterprise Balighata,Panchbibi,Joypurh	30/03/2016	5052589.000	100%	27/10/2017	5052193.00	5052193.00	0.00	Final
12	Joypurhat-1	Panchbibi	GPBRIDP/Rd-463	Improvement of Nondail-Dharanji Road ch.00m-500m (ID No: 138744001).[Panchbibi]	0.50	0.00	0.00	2660370.27	0.00	2660370.27	24/02/2016	M/S Defence Enterprise Biswaspara,Joypurhat.	10/4/2016	2659439.415	100%	26/10/2017	2659315.00	2659315.00	0.00	Final
13	Joypurhat-1	Sadar	GPBRIDP/Rd-431	Improvement of Thiot-Nengapir road ch 00-500m (ID No:138474008) [Sadar]	0.50	0.00	0.00	2504435.00	0.00	2504435.00	5/4/2016	M/S Haque Nirmata Sadar Road,Joypurhat.	30/05/2016	2496451.678	100%	12/11/2017	2489181.00	2489181.00	0.00	Final
14	Joypurhat-1	Sadar	GPBRIDP/Rd-432	Improvement of Kadamtoli-Kallyanpur road ch 00-500m (ID No:138474001) [Sadar]	0.50	0.00	0.00	3069843.00	0.00	3069843.00	5/4/2016	M/S Haque Nirmata Sadar Road,Joypurhat.	30/05/2016	3060010.254	100%	9/11/2017	3057777.00	3057777.00	0.00	Final
15	Joypurhat-1	Sadar	GPBRIDP/Rd-433	Improvement of Shalpara-DharanjeeUP Office Via Korja road ch 1168-2168m (ID No:138474027) [Sadar]	1.00	0.00	0.00	2728642.00	0.00	2728642.00	5/4/2016	M/S Haque Nirmata Sadar Road,Joypurhat.	30/05/2016	2720496.629	100%	7/11/2017	2719365.00	2719365.00	0.00	Final
16	Joypurhat-1	Sadar	GPBRIDP/Rd-434	Improvement of Kadamtali more-Dargaghat-(Koria BOP) road ch 00-500m (ID No:138474071) [Sadar]	0.50	0.00	0.00	2263540.00	0.00	2263540.00	5/4/2016	M/S Haque Nirmata Sadar Road,Joypurhat.	30/05/2016	2255538.252	100%	7/11/2017	2255538.00	2255538.00	0.00	Final
17	Joypurhat-1	Sadar	GPBRIDP/Rd-435	Improvement of Dostopur more-Hallofi Govt.Pry. School road ch 00-500m (ID No:138475033) [Sadar]	0.50	0.00	0.00	2969027.00	0.00	2969027.00	5/4/2016	M/S Haque Nirmata Sadar Road,Joypurhat.	30/05/2016	2965135.108	100%	7/11/2017	2927860.00	2927860.00	0.00	Final
18	Joypurhat-1	Sadar	GPBRIDP/Rd-428	Improvement of Durgadah-Pakarmatha via Moham mad UP road ch.4225-5395munder Sadar Upazila District Joypurhat. ID No 138473006	1.17	0.00	0.00	6255946.00	0.00	6255946.00	17/05/2017	M/S Zahid Traders Dewanpara,Sadar,Joypurhat.	4/7/2017	6253338.984	100%	9/2/2018	6236232.00	6236232.00	0.00	Final
19	Joypurhat-1	Sadar	GPBRIDP/Rd-503	(a) Improvement of Uttar Joypur-Baguan Road , from ch. 1250-1550m,ID.138475013 (b) Improvement of Paschim Dogachi-Pakurtoli Road, from ch. 00-700m, ID No:13847 5013(Salvage Value:BDT.413644.00) under Upazila: sadar, District:Joypurhat.	1.00	0.00	0.00	5269924.00	0.00	5269924.00	8/11/2017	M/S Mahadi Construction Main Road,C.O.Colony, Joypurhat.	28/12/17	5192643.174	100%	11/4/2018	5109080.00	5109080.00	0.00	Final
20	Joypurhat-1	Panchbibi	GPBRIDP/Rd-514	Improvement of Atapur UP Office(Uchai Bazar)-Faska Hat road at (ch.4355-5250m)ID No:13874 3010 under Panchbibi Upazila District: Joypurhat	0.90	0.00	0.00	5680532.00	0.00	5680532.00	19/12/2017	M/S Kazol Enterprise Akkelpur, Joypurhat.	30/01/2018	5632006.476	100%	5/6/2018	5626367.00	5626367.00	0.00	Final
21	Joypurhat-1	Sadar	GPBRIDP/Rd-504	Improvement of Salpara GC-Dharanji UP Office via Korja Hat Road from ch.1700-2800m (ID No:1384730 08) under Upazila:Joypurhat sadar, District: Joypurhat	1.10	0.00	0.00	6352331.00	0.00	6352331.00	8/11/2017	M/S Liton Traders Sadar Road,Joypurhat.	28/12/17	6010180.110	100%	11/6/2018	6009372.00	6009372.00	0.00	Final

Sl. No.	Constituency No.	Upazila	Package No.	Name of Scheme with location (Chainage)/ Road ID No.	Quantity			Estimated Cost (Tk.)			Tender Receiving Date	Name of Contractor	Date of Contract	Contract Amount (Tk.)	Physical Progress (%)	Pland/Actual Date of Completion	Payment Status			Remarks	
					Road (km)	Protoc. (m)	Stru(m)	Road (Tk)	Str. (Tk)	Total (Tk)							Final bill (Tk.)	Payment made (Tk.)	Remaining Payment (Tk.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
22	Joypurhat-1	Sadar	GPBRIDP/Rd-489	Improvement of Kadamtali-Dargahat road at ch500-1000m ID No.138474071 ID NO.138474071.under Joypurhat Sadar Upazila District Joypurhat.	0.500	0.00	0.00	2212797.00	0.00	2212797.00	20/06/2017	M/S Defence Enterprise Aramnagar, Sadar, Joypurhat.	25/07/2017	2169881.627	100%	13/06/2018	2166881.00	2166881.00	0.00	Final	
23	Joypurhat-1	Panchbibi	GPBRIDP/Rd-464	Improvement of Aymaraspur-Shimultali road ch.1162-1662m under Panchbibi Upazila District Joypurhat. ID No 138744004	0.50	0.00	0.00	2645020.00	0.00	2645020.00	17/05/2017	M/S Rahman Traders Jhowtola, Bogra.	21/06/2017	2578669.550	100%	14/06/2018	2578669.00	2578669.00	0.00	Final	
24	Joypurhat-1	Panchbibi	GPBRIDP/Rd-465	Improvement of Shimultali-Birnagar via Kashpur road ch.520-1020m Salvage Value Tk. 81779.00 under Panchbibi Upazila District Joypurhat IDNo. 138744007	0.50	0.00	0.00	2639579.00	0.00	2639579.00	17/05/2017	M/S Rahman Traders Jhowtola, Bogra.	21/06/2017	2573455.633	100%	18/06/2018	2571523.00	2571523.00	0.00	Final	
25	Joypurhat-1	Panchbibi	GPBRIDP/Rd-467	Improvement of Golakata-Angra road Ch.1500-2000m under Panchbibi Upazila District Joypurhat. ID No 13874 4013	0.50	0.00	0.00	2638567.00	0.00	2638567.00	17/05/2017	M/S Rahman Traders Jhowtola, Bogra.	21/06/2017	2598538.158	100%	18/06/2018	2597309.00	2597309.00	0.00	Final	
26	Joypurhat-1	Panchbibi	GPBRIDP/Rd-487, 488	a. Improvement of Dargahat-Kadamtali road at ch00-525m ID NO 138744059. b.Improvement of Karia-Lakma road at ch1000-1200m ID NO 138745038. under Panchbibi Upazila District	0.725	0.00	0.00	3899061.00	0.00	3899061.00	20/06/2017	M/S Rahman Traders Jhowtola, Bogra.	23/07/2017	3842653.521	100%	18/06/2018	3841806.00	3841806.00	0.00	Final	
27	Joypurhat-1	Sadar	GPBRIDP/Rd-501	Improvement of Helkunda-Halatti Road from ch.00m-1745m. ID No:138475037 under upazila : Sadar , District: Joypurhat	1.75	0.00	0.00	8909851.00	0.00	8909851.00	8/11/2017	M/S Progoti Nirman East Janier Bagan, Joypurhat.	28/12/17	8881237.396	100%	18/06/2018	8839223.00	8839223.00	0.00	Final	
28	Joypurhat-1	Sadar	GPBRIDP/Rd-502	Improvement of Chaksyme-Uttar Joypur Road from ch.00m-1000m, ID No:138474016 (Salvage value: BDT. 673232.00) under Upazila: sadar, District: Joypurhat	1.00	0.00	0.00	6082643.00	0.00	6082643.00	8/11/2017	M/S Azam Builders Bazar goli, Joypurhat sadar.	28/12/17	5776023.584	100%	18/06/2018	5770758.00	5770758.00	0.00	Final	
29	Joypurhat-1	Panchbibi	GPBRIDP/Rd-513	Improvement of Nandael-Dharabge road at (ch.500-1355m) ID No:138744001 under Panchbibi Upazila District: Joypurhat	0.86	0.00	0.00	5073031.00	0.00	5073031.00	19/12/2017	M/S Kazol Enterprise Akkelpur, Joypurhat.	30/01/2018	5017719.989	100%	30/09/2018	5015785.00	5015785.00	0.00	Final	
30	Joypurhat-1	Panchbibi	GPBRIDP/Rd-466	A.Improvement of Sikta-Sonapur road Ch.00-500m. ID No.138744004 under Panchbibi Upazila District Joypur hat. B.Improvement of BairaKhidirpur-Dugurpara road Ch.950-1450m. ID No.138744042 under Panchbibi Upazila District: Joypurhat	1.00	0.00	0.00	5743046.00	0.00	5743046.00	20/06/2017	M/S Rahman Traders Jhowtola, Bogra.	23/07/2017	5607632.913	100%	13/09/2018	5607154.00	5607154.00	0.00	Final	
31	Joypurhat-1	Panchbibi	GPBRIDP/Rd-505	Improvement of Dharanje UP Office-Salpara GC Via koria hat Road from ch.00-2000m (ID No: 138743013) Under Upazila: Panchbibi, District: Joypurhat.	2.00	0.00	0.00	12740881.00	0.00	12740881.00	8/11/2017	M/S Sukra Enterprise Chakshutrapur, Badurtola, Bogra.	28/12/17	12740963.744	100%	24/04/19	12739398.00	12739398.00	0.00	Final	
Category -02																					
Category -03																					
Category -04																					
Constituency wise sub Total Joypurhat-1:					29.20	136.00	0.00	158842414.41	821233.00	159663647.41				157236794.64	100.00		156625661.00	156625661.00	0.00		
Category -01																					
32	Joypurhat-2	Kalai	GPBRIDP/Mw-115	Maintenance of Kalai- Boiragipara -Matrai road ch.3300-5000m (ID No:138582011) [Kalai]	1.700	0.00	0.00	2253453.00	0.00	2253453.00	10/3/2016	M/S Masfa Enterprise 1 No.Rail Gate, Bogra.	27/04/2016	1845581.610	100%	10/6/2016	1845325.00	1845325.00	0.00	Final	
33	Joypurhat-2	Akkelpur	GPBRIDP/Rd-469	Improvement of Sonamukhi Hat-Gopinathpur UP Office via Vnurkanda Road ch.2482m-3500m (ID No: 1381330 02) [Akkelpur]	1.018	0.00	0.00	5290798.80	0.00	5290798.80	24/02/2016	M/S Rina Enterprise Akkelpur, Joypurhat.	22/03/2016	5198212.763	100%	2/12/2016	5198212.00	5198212.00	0.00	Final	
34	Joypurhat-2	Akkelpur	GPBRIDP/Rd-473	Improvement of Gopinathpur UP Office-Kuranu Hat Via Madertali Ghat Road ch.4500m-5500m (IDNo:1381 330 09)[Akkelpur]	1.00	0.00	0.00	5994365.18	0.00	5994365.18	25/02/2016	M/S Rina Enterprise Akkelpur, Joypurhat.	22/03/2016	5992764.807	100%	17/12/2016	5992440.00	5992440.00	0.00	Final	
35	Joypurhat-2	Akkelpur	GPBRIDP/Rd-480	Improvement of Rukindipur UP Office-Bottolihat Road ch.1860m-2860m, (ID No:138133014). [Akkelpur]	1.00	0.00	0.00	6118528.73	0.00	6118528.73	8/3/2016	M/S Kazol Enterprise Akkelpur, Joypurhat.	26/04/2016	6107282.463	100%	2/11/2016	6105782.00	6105782.00	0.00	Final	
36	Joypurhat-2	Khetlal	GPBRIDP/Mw-114	Maintenance of Benai Milghar-fashitola Via Benai Govt. Primary School road ch.00-1300m (ID No: 1386 14011) Khetlal]	1.300	0.00	0.00	2303141.00	0.00	2303141.00	10/3/2016	Kalicharan Agarwala Old Hospital Road, Joypurhat.	21/04/2016	2295290.815	100%	24/12/2016	2295002.00	2295002.00	0.00	Final	
37	Joypurhat-2	Khetlal	GPBRIDP/Rd-439	Improvement of Monjharhat-Dhantola Mamudpur UP Office Road ch.00m-1700m, (IDNo:138613004) [Khetlal]	1.700	0.00	0.00	9239655.90	0.00	9239655.90	3/5/2016	Zia International Enterprise Arafat Nagar, Joypurhat.	29/06/2016	9197446.85	100%	11/5/2017	9197446.00	9197446.00	0.00	Final	
38	Joypurhat-2	Khetlal	GPBRIDP/Rd-436	Improvement of Matigar-hope Hat road ch.946-2966m (ID No:138612007) [Khetlal]	2.00	20.00	0.00	13302086.00	383284.00	13685370.00	10/3/2016	M/S Progoti Nirman East Janier Bagan, Joypurhat.	27/04/2016	14129716.00	100%	1/5/2017	14100074.00	14100074.00	0.00	Final	
39	Joypurhat-2	Kalai	GPBRIDP/Rd-448	Improvement of Molangari-Atmul-Shibgonj Road ch. 2351m-2562m, 2799m-2830m & 3092m-3230m, (ID No: 138582011), [Kalai]	0.380	0.00	0.00	2881727.45	0.00	2881727.45	9/3/2016	M/S Rubina Construction Kalai, Joypurhat.	27/04/2016	2874444.885	100%	8/10/2017	2796015.00	2796015.00	0.00	Final	
40	Joypurhat-2	Akkelpur	GPBRIDP/Rd-478	Improvement of Gopinathpur UP Office(Karitoli)-Raikali UP Office Road ch.1525m-2525m (ID No: 1381 33010) [Akkelpur]	1.00	0.00	0.00	5477159.49	0.00	5477159.49	8/3/2016	Kalicharan Agarwala Old Hospital Road, Joypurhat.	27/04/2016	5465147.079	100%	30/10/2017	5398276.00	5398276.00	0.00	Final	

Sl. No.	Constituency No.	Upazila	Package No.	Name of Scheme with location (Chainage)/ Road ID No.	Quantity			Estimated Cost (Tk.)			Tender Receiving Date	Name of Contractor	Date of Contract	Contract Amount (Tk.)	Physical Progress (%)	Pland/Actual Date of Completion	Payment Status			Remarks
					Road (km)	Protoc. (m)	Stru(m)	Road (Tk)	Str. (Tk)	Total (Tk)							Final bill (Tk.)	Payment made (Tk.)	Remaining Payment (Tk.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
41	Joypurhat-2	Akkelpur	GPBRIDP/Rd-470	Improvement of Tilokpur UP Office-Sujaldighi Hat Via Marma Road ch.2270m-3270m (ID No: 138133004) . [Akkelpur]	1.00	0.00	0.00	5401013.85	0.00	5401013.85	5/4/2016	M/S Kazol Enterprise Akkelpur, Joypurhat.	25/05/2016	5349273.858	100%	23/12/2017	5349089.00	5349089.00	0.00	Final
42	Joypurhat-2	Khetlal	GPBRIDP/Rd-438	Improvement of MamudpuUP Office-Sannastola Ghat road ch.5000-6000m (ID No:138613006) [Khetlal]	1.00	0.00	0.00	5286531.00	0.00	5286531.00	10/3/2016	M/S Kazol Enterprise Akkelpur, Joypurhat.	26/04/2016	5279229.00	100%	13/10/2017	5279229.00	5279229.00	0.00	Final
43	Joypurhat-2	Kalai	GPBRIDP/ Rd-452	Improvement of Moslemgonj-Panitola Road ch.1960m-3360m (ID No:138583002).[Kalai]	1.400	0.00	0.00	8254149.37	0.00	8254149.37	9/3/2016	M/S Zia Enterprise BattaliBazar,Khetlal,Joypurh	27/04/2016	8253821.445	100%	26/12/2017	8178127.00	8178127.00	0.00	Final
44	Joypurhat-2	Akkelpur	GPBRIDP/Rd-471	Improvement of Mohonpur Hat-Sonamukhi UP Via Koya Village Road ch.1655m-2655m IDNo:138133007 [Akkelpur]	1.00	0.00	0.00	5537752.75	0.00	5537752.75	25/02/2016	M/S Mondal Traders Chalkbaria,Naogaoan.	30/03/2016	5537474.426	100%	25/02/2018	5536646.00	5536646.00	0.00	Final
45	Joypurhat-2	Akkelpur	GPBRIDP/Rd-476	Improvement of Sonamukhi UP Office (Simultali More)-Raikali UP Office (Munjia)Road ch.3450m-4550m.(ID No:138133005).[Akkelpur]	1.10	0.00	0.00	5815184.10	0.00	5815184.10	8/3/2016	M/S Mondal Traders Chalkbaria,Naogaoan.	5/5/2016	5815047.150	100%	15/03/2018	5804474.00	5804474.00	0.00	Final
46	Joypurhat-2	Akkelpur	GPBRIDP/Rd-472	Improvement of Raikali UP Office-Horisadi Hat Via Pun duria Road 1920m-2990m(ID No:138133008) Akkelpur.	1.070	0.00	0.00	6010755.54	0.00	6010755.54	3/5/2016	M/S Rina Enterprise Akkelpur, Joypurhat.	28/06/2016	6312284.234	100%	4/4/2018	6310791.00	6310791.00	0.00	Final
47	Joypurhat-2	Akkelpur	GPBRIDP/Rd-483	Improvement of Raikali-Debishawal road with link Road ch.1215m-1715m,(ID No:138134009). [Akkelpur]	0.50	0.00	0.00	2747796.60	0.00	2747796.60	17/08/2016	M/S Alaya Construction Sultangoanjpara,Goalgary, Bogra	6/10/2016	2666790.000	100%	28/02/2018	2666730.00	2666730.00	0.00	Final
48	Joypurhat-2	Akkelpur	GPBRIDP/Rd-474	Improvement of Tilokpur UP-Chatiangram Ht Road ( Akkelpur Portion)ch.2370m-2746m(ID No: 138133011) Akkelpur.	0.376	0.00	0.00	2070502.63	0.00	2070502.63	26/05/2016	M/S Alaya Construction Sultangoanjpara,Goalgary, Bogra	28/06/2016	2053529.124	100%	26/02/2018	2052519.00	2052519.00	0.00	Final
49	Joypurhat-2	Khetlal	GPBRIDP/Rd-440	Improvement of Moushumi Bazar RHD-Gopinath pur GC via Samantahar-Barail GPS road Khetlal part Ch.2475-3100m Salvage Value Tk.63903.ID No.1386 12009 Old ID No.138613007.under Khetlal Upazila ,District-Joypurhat.	0.625	0.00	0.00	3550524.00	0.00	3550524.00	20/06/2017	M/S Sukra Enterprise Chalk Sutrapur,Badurtola,Bogra.	14/07/2017	3720508.989	100%	30/05/2018	3720103.00	3720103.00	0.00	Final
50	Joypurhat-2	Kalai	GPBRIDP/Rd-455	Improvement of Silimpur-Binsara roadCh. 1800-2300m under Kalai Upazila DistrictJoypurhat.ID No 138474008	0.50	0.00	0.00	3165628.00	0.00	3165628.00	17/05/2017	M/S Nazrul Islam Kalai,Joypurhat.	5/7/2017	3267506.982	100%	10/4/2018	3267138.00	3267138.00	0.00	Final
51	Joypurhat-2	Kalai	GPBRIDP/Rd-451	Improvement of Kalai Chinema hall-Gongadashpur Road ch.3320m-4320m,(ID No:138583001).[Kalai]	1.00	0.00	0.00	6415445.82	0.00	6415445.82	9/3/2016	M/S Rubina Construction Kalai, Joypurhat.	24/04/2016	6403737.791	100%	2/5/2018	6403737.00	6403737.00	0.00	Final
52	Joypurhat-2	Akkelpur	GPBRIDP/Rd-475	Improvement of Vikoni Hat -Sonamukhi UP Office Road ch.575m-1735m,(ID No:138133013) [Akkelpur]	1.16	0.00	0.00	6262062.96	0.00	6262062.96	8/3/2016	M/S Rina Enterprise Akkelpur, Joypurhat.	24/04/2016	6399323.739	100%	26/04/2018	6397998.00	6397998.00	0.00	Final
53	Joypurhat-2	Khetlal	GPBRIDP/Rd-509	Improvement of Karimpur-Damghor-Noshipur Road Jamghor-Nashipur Road from ch.836-1336m,ID No:13868 615074 Under Upazila: Khetlal, District: Joypurhat	0.50	0.00	0.00	3017201.00	0.00	3017201.00	8/11/2017	M/S Progoti Nirman Moon Super Market, Sadar, Joypurhat.	12/2/2018	3046581.145	100%	14/06/2018	3046199.00	3046199.00	0.00	Final
54	Joypurhat-2	Kalai	GPBRIDP/Rd-457	Improvement of Bafalari-Shikta-Dingapara road ch.2026-2526m Salvage Value Tk.732141under Kalai Upazila District Joypurhat.ID No.138474005	0.50	0.00	0.00	3154766.00	0.00	3154766.00	17/05/2017	M/S Alaya Construction Sultangoanjpara,Goalgary, Bogra	21/06/2017	2975912.172	100%	5/6/2018	2975903.00	2975903.00	0.00	Final
55	Joypurhat-2	Khetlal	GPBRIDP/Rd-446	Improvement of Dakhin Hatshaher-Mainam Bandighi road ch.590-1090m ID No.138614013 under Khetlal Upazila, District-Joypurhat.	0.500	0.00	0.00	2668923.00	0.00	2668923.00	20/06/2017	M/S Defence Enterprise Aramnagar, Sadar, Joypurhat.	25/07/2017	2605057.817	100%	30/08/2018	2605057.00	2605057.00	0.00	Final
56	Joypurhat-2	Khetlal	GPBRIDP/Rd-447	Improvement of JamghoKarimpur Bazarr-Nasirpur road Ch.336-836m.ID No.138615014 under Khetlal Upazila District-Joypurhat.	0.500	0.00	0.00	2732227.00	0.00	2732227.00	20/06/2017	M/S Defence Enterprise Aramnagar, Sadar, Joypurhat.	25/07/2017	2666884.094	100%	30/08/2018	2664382.00	2664382.00	0.00	Final
57	Joypurhat-2	Akkelpur	GPBRIDP/Rd-529	Improvement of Akkelpur College hat-Kesobpur Embank ment Road (ch.188-585m) (Road ID: 138134022) under Upazila : Akkelpur District : Joypurhat.	0.397	0.00	0.00	2073243.00	0.00	2073243.00	16/04/2018	Md. Mostafizur Rahman Paksi Ishordi,Pabna.	20/05/2018	1969580.85	100%	13/08/2018	1969580.00	1969580.00	0.00	Final
58	Joypurhat-2	Akkelpur	GPBRIDP/Rd-481	Improvement of Tilakpur karamje Noagar Road ch500-1030m Salvage ValueTk. 140149 under Akkelpur Upazila DistrictJoypurhat.ID No 138134006	0.53	0.00	0.00	2934100.00	0.00	2934100.00	17/05/2017	M/S Alaya Construction Sultangoanjpara,Goalgary, Bogra	21/06/2017	2843292.972	100%	27/06/2018	2843292.00	2843292.00	0.00	Final
59	Joypurhat-2	Akkelpur	GPBRIDP/Rd-482	Improvement of Kathalbari-Halholia road Ch.500-745 & 2025-2280m under Akkelpur Upazila District Joypurhat. ID No 138134012	0.50	0.00	0.00	2643266.00	0.00	2643266.00	17/05/2017	M/S Alaya Construction Sultangoanjpara,Goalgary, Bogra	21/06/2017	2548773.250	100%	27/06/2018	2548773.00	2548773.00	0.00	Final
60	Joypurhat-2	Akkelpur	GPBRIDP/Rd-486	Improvement of Akkelpur- Tilokpur Upazila road to Kadoa Kholagari road ch.700-1192m Salvage Value Tk.33963 under Akkelpur Upazila District Joypurhat. ID No 138134021	0.492	0.00	0.00	2663447.00	0.00	2663447.00	17/05/2017	M/S Alaya Construction Sultangoanjpara,Goalgary, Bogra	21/06/2017	2538303.274	100%	27/06/2018	2479168.00	2479168.00	0.00	Final

Sl. No.	Constituency No.	Upazila	Package No.	Name of Scheme with location (Chainage)/ Road ID No.	Quantity			Estimated Cost (Tk.)			Tender Receiving Date	Name of Contractor	Date of Contract	Contract Amount (Tk.)	Physical Progress (%)	Pland/Actual Date of Completion	Payment Status			Remarks
					Road (km)	Protoc. (m)	Stru(m)	Road (Tk)	Str. (Tk)	Total (Tk)							Final bill (Tk.)	Payment made (Tk.)	Remaining Payment (Tk.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
61	Joypurhat-2	Akkelpur	GPBRIDP/Rd-506	Improvement of Tilokpur-Baragram Upazila Road Road to Bamnigram Village Road from ch.00-820m ID No:1381350 26(Salvage Value:BDT.697334.00) Under Upazila: Akkelpur, District:Joypurhat	0.820	0.00	0.00	6805457.00	0.00	6805457.00	8/11/2017	M/S Sukra Enterprise Chalk Sutrapur,Badurtola,Bogra.	28/12/17	6405460.934	100%	10/11/2018	6316057.00	6316057.00	0.00	Final
62	Joypurhat-2	Kalai	GPBRIDP/Rd-458	Improvement of Itail-Panchgram road ch.00-764m under Kalai Upazila District, Joypurhat. ID No 138474006	0.764	0.00	0.00	4132565.00	0.00	4132565.00	17/05/2017	M/S Nazrul Islam Kalai, Joypurhat.	21/06/2017	4289094.998	100%	5/11/2018	4289094.00	4289094.00	0.00	Final
63	Joypurhat-2	Khetlal	GPBRIDP/Rd-441	Improvement of Shakaranja Shapmara More Basota more via Nashinpur hat road Ch.3970-4970m ID No.13 86140 24. under Khetlal Upazila District Joypurhat	1.000	0.00	0.00	5381331.00	0.00	5381331.00	20/06/2017	M/S Sukra Enterprise Chalk Sutrapur, Badurtola,Bogra.	14/07/2017	5639474.350	100%	25/11/2018	5639220.00	5639220.00	0.00	Final
64	Joypurhat-2	Akkelpur	GPBRIDP/Rd-507	Improvement of Sreerampur Bridge (Gonipur) Holholia Railway Bridge Road from ch.00-1000m (ID No.1381350 97) Under Upazila: Akkelpur, District: Joypurhat.	1.00	0.00	0.00	5684054.00	0.00	5684054.00	8/11/2017	M/S Mondal Traders Chalkbaria,Naogoan.	28/12/17	5620000.718	100%	29/11/2018	5619999.00	5619999.00	0.00	Final
65	Joypurhat-2	Kalai	GPBRIDP/Rd-450	Improvement of Moslemgon(st.Mandai)-Chottro gram Road ch.950m -2450m, (ID No:13858 3005).[Kalai]	1.500	0.00	0.00	8720666.26	0.00	8720666.26	9/3/2016	M/S Nazrul Islam Kalai, Joypurhat.	27/04/2016	9156056.567	100%	30/06/2018	9155897.00	9155897.00	0.00	Final
66	Joypurhat-2	Akkelpur	GPBRIDP/Rd-479	Improvement of Gopinathpur UP Office-Kashira Hat Road ch.1010m-2010m(ID No:138133012). [Akkelpur]	1.00	0.00	0.00	5769107.85	0.00	5769107.85	8/3/2016	M/S Mondal Traders Chalkbaria,Naogoan.	5/5/2016	5775067.334	100%	30/12/2018	5774393.00	5774393.00	0.00	Final
67	Joypurhat-2	Kalai	GPBRIDP/Rd-508	Improvement of Katahar-Hatior road from ch.3282-4282m ID No:138584010Under Upazila: Kalai , District: Joypurhat	1.00	0.00	0.00	6177096.00	0.00	6177096.00	8/11/2017	Md.Munjurul Alam Mohon Chalk Sutrapur,Bogra.	18/02/2018	5989900.161	100%	24/02/2019	5937424.00	5937424.00	0.00	Final
68	Joypurhat-2	Akkelpur	GPBRIDP/Rd-515	Improvement of Kanupur GPS (Porbari Kanupur Kanda) (ch.00m-845m) ID NO: 138135085 .Salvage value: BDT. 712913.00 under,Akkelpur,Upazila, District:Joypurhat.	0.85	0.00	0.00	6160686.00	0.00	6160686.00	19/12/2017	M/S Mondal Traders Chalkbaria,Naogoan.	6/2/2018	5841316.051	100%	5/2/2019	5551920.00	5551920.00	0.00	Final As per work done
69	Joypurhat-2	Kalai	GPBRIDP/Rd-449	Improvement of Matrai-Beala-Aligram-Kamdia Road ch. 3340m-4480m, (ID No:138583004). [Kalai]	1.040	0.00	0.00	6827009.15	0.00	6827009.15	9/3/2016	M/S Nazrul Islam Kalai, Joypurhat.	24/04/2016	7169515.203	100%	30/06/2018	7169414.00	7169414.00	0.00	Final
Category -02																				
70	Joypurhat-2	Khetlal	GPBRIDP/Rd-442	Improvement of Borotara Up Office-UttarhatShahor-Gorshal Road Ch. 1500- 2000m ID No 138613008 under Khetlal Upazila	0.500	0.00	0.00	2866649.00	0.00	2866649.00	20/06/2017	M/S Defence Enterprise Aramnagar, Sadar, Joypurhat.	25/07/2017	2830564.319	100%	30/08/2018		2778574.00	51990.32	Work Completed
Category -03																				
71	Joypurhat-2	Akkelpur	GPBRIDP/BRG-33	Construction of 69m Long Bridge at ch.100m on Lengapir Mazar (Sonamukhi Ghat)-Rajkanda Mallapara Road, ID No. 138135032 (Akkelpur).	0.000	0.00	69.00	0.00	32386846.00	32386846.00	25.10.2016	M/S Mondal Traders Chalkbaria,Naogoan.	28/11/2016	25793873.490	80%	30/12/2018		22304534.00	3489339.49	
72	Joypurhat-2	Khetlal	GPBRIDP/Rd-510	Improvement of Shakharanjo Shahpara more to Basotamore via Nashipur hat Road from ch.2113-2766m and ch.4970-5317m ID No:138614024 Under Upazila: Khetlal, District: Joypurhat	1.00	0.00	0.00	6008722.00	0.00	6008722.00	8/11/2017	Md.Munjurul Alam Mohon Chalk Sutrapur,Bogra.	18/02/2018	5827807.053	90%	30/04/2019		4078769.00	1749038.05	Time Extention Approved by Xen.
73	Joypurhat-2	Akkelpur	GPBRIDP/Rd-530	(Part-A).Improvement of Kalanja-Ambari road Ch.00-1300m.(Salvage Value: BDT.1692260.00) (Road ID: 13813 4008),(Part-B).03 Nos U-Drain (625mmx600mm) on the same road at ch. 6m,205m & 603m,Road ID: 138134008(Part-C).Improvement of Kalanja Commu nity Clinic- house of Mizanur Rahman road ch.00-560m(Salvage Value:BDT. 66183.00) Road ID:1381350 45,(Part-D).01 No U-drain (625mmx600mm) on the same road at ch.90m Road ID: 138135045 under Akkelpur Upazila, District: Joypurhat	1.86	0.00	0.00	10812287.00	0.00	10812287.00	16/04/2018	Multifarious Engineers Jolesharitola,Bogra	30/05/2018	10271672.65	70%	5/6/2019		6588952.00	3682720.65	
74	Joypurhat-2	Akkelpur	GPBRIDP/BRG-32	Construction of 42.00 m long RCC girder bridge on Rukindi pur UP office Battala hat road at Ch. 5190 m (Road ID: 138133014 ) Under Upazila: Akkelpur District: Joypurhat	0.00	0.00	42.00	0.00	20369242.00	20369242.00	16/04/2018	M/S Binoy Chandra Akkelpur, Joypurhat.	15/05/2018	19443020.08	80%	21/05/2019		14217585.00	5225435.08	
Category -04																				
				Constituency wise sub Total Joypurhat-2:	38.08	20.00	111.00	210611065.43	53139372.00	263750437.43				255411623.49	98.14		190480925.00	240449339.00	14198523.59	
				Constituency wise Grand Total (Joypurhat-1+2) :	67.28	156.00	111.00	369453479.84	53960605.00	423414084.84				412648418.14	99.07		347106586.00	397075000.00	14198523.59	

Summary					
Constituency	Category-1	Category-2	Category-3	Category-4	Total
Joypurhat-1	31	0	0	0	31
Joypurhat-2	38	1	4	0	43
Total	69	1	4	0	74

Sl. No.	Constituency No.	Upazila	Package No.	Name of Scheme with location (Chainage)/ Road ID No.	Quantity			Estimated Cost (Tk.)			Tender Receiving Date	Name of Contractor	Date of Contract	Contract Amount (Tk.)	Physical Progress (%)	Pland/Actual Date of Completion	Payment Status			Remarks
					Road (km)	Protec. (m)	Stru(m)	Road (Tk)	Str. (Tk)	Total (Tk)							Final bill (Tk.)	Payment made (Tk.)	Remaining Payment (Tk.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

Accountant  
LGED, Joypurhat.

Assistant Engineer  
LGED, Joypurhat.

Senior Assistant Engineer  
LGED, Joypurhat.

Executive Engineer  
LGED, Joypurhat.