

**Monthly Progress Report of Schemes under Rajshahi Division (Except Sirajganj dist.) Rural Infrastructure Development Project (RDRIDP).
Financial Year : 2017-2018.**

District: Joypurhat.

UP to month: July/2019

Reporting Date: 26/08/2019

Sl. No	Package no. with Tender ID	Scheme Name with Location (Ch to Ch.)	Road ID	Effective Quantity						Approved Estimated Cost (Tk)	Contract Amount (Tk)	Name of Contractor	Contract Date	Commencement Date	Completion Date as per Contract	Actual Completion Date	Phy. Pro. (%)	Financial Progress		Fund Received (Tk)	Information of Performance Security		Remarks							
				BC road (km)	RCC road (km)	School connecting road (km)	BC road maint (km)	Road Widening (km)	Structure (m)									Amount Spent (Tk)	In (%)		Date of Issue & Amount (BG/PO/PG)	Validity Date								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24							
Upazila : Sadar																														
1	RDRIDP/Joy/Sadar-01/17-18 ID.185198	(a). Chakbarkot UP Office - Pagladewan hat road at ch.1480 - 1545.00m & 1645.00-2580.00m (Road ID. 138473004)	138473004	1.000	0.00	0.00	0.00	0.00	0.00	5640686.00	5358651.70	M/S Kazol Enterprise Jamalganj, Akkelpur, Joypurhat	27/05/18	3/6/2018	3/6/2019	1/12/2018	100%	5334546.00	100%	225000000.00	date 24/05/2018 Tk.5,58,464.25 P.O	26/12/2019	Final bill Paid							
		(b). Dhalarhar School-Jamtoli(Atthok Grameen Bank-Dhalarhar School) at ch.00-1000.00m (Salvage Cost BDT. 892150.00) (Road ID.138474003). Upazila:Joypurhat sadar District:Joypurhat	138474003	1.000							6116456.00							5810633.20	100%					5777698.00	100%					
Package Sub-Total				2.000	0.00	0.00	0.00	0.00	0.00	11757142.00	11169284.90							11112244.00												
2	RDRIDP/Joy/Sadar-02/17-18 ID.185200	(a).Thiot - Nengapir road at ch.500-1500m (Road ID. 138474008)	138474008	1.000	0.00	0.00	0.00	0.00	0.00	5604513.00	5324287.35	M/S Zehad Enterprise Gopalpur,Sadar, Pabna.	27/05/18	3/6/2018	2/6/2019	30/10/18	100%	5324286.00	100%	225000000.00	date 24/05/2018 Tk.3,95,671.87 P.O	25/05/2020	Final bill Paid							
		(b).Aushgara-Teghora road at ch.00-475m (Road ID:138474014) (Salvage Cost BDT:991153.00) Upazila: Joypurhat sadar District:Joypurhat.	138474014	0.475							2725421.00							2589149.95	100%					2588944.00	100%					
Package Sub-Total				1.475	0.00	0.00	0.00	0.00	0.00	8329934.00	7913437.30							7913230.00												
3	RDRIDP/Joy/Sadar-03/17-18 ID.185201	(a).Beltoli-Khaspanada Mission road at ch.00-1000m (Road ID:138474025) (Salvage Cost BDT:733647.00)	138474025	1.000	0.00	0.00	0.00	0.00	0.00	5596368.00	5316549.20	M/S Sukra Enterprise Chakshutrapur,Badurtola Bogura	30/05/18	6/6/2018	6/6/2019	Ext.18/8/19	85%	3765890.00	59.4%	225000000.00	date 23/05/2018 Tk.3,98,934.64 P.O	23/05/2018	on going							
		(b) Gopalpur-Bashkata road at ch.2000-2500.00m (Road ID:138474030) Upazila:Sadar District: Joypurhat .	138474030	0.500							2802256.00							2662143.60											970398.00	
Package Sub-Total				1.500	0.00	0.00	0.00	0.00	0.00	8398624.00	7978692.80							4736288.00												
4	RDRIDP/Joy/Sadar-04/17-18 ID.185203	(a). Puranapoil-Karimnagar road at ch.00-1150.00m (Road ID:138474031)	138474031	1.150	0.00	0.00	0.00	0.00	0.00	6450190.00	6127680.50	Md. Abdul Jalil Kahaloo Bazar, kahaloo, Bogura	30/05/18	6/6/2018	6/6/2019	20/04/19	100%	5859566.00	100%	225000000.00	date 24/05/2018 Tk.7,05,705.60 B.G	23/05/2019	Final bill Paid							
		(b). Bhadsha-Haripur road at ch 1000-2500 (Road ID: 138474043) Upazila: Joypurhat sadar District: Joypurhat	138474043	1.500							8406770.00							7986431.50	100%					8252646.00	100%					
Package Sub-Total				2.650	0.00	0.00	0.00	0.00	0.00	14856960.00	14114112.00							14112212.00												
5	RDRIDP/Joy/Sadar-05/17-18 ID.198917	a.Improvement of Suktahar Pali road at ch.00.00-1020.00m Salvage Value BDT= 44787.00 Road ID.138474056	138474056	1.020	0.00	0.00	0.00	0.00	0.00	6862334.00	5519217.30	M/S Kazol Enterprise Jamalganj, Akkelpur, Joypurhat	12/7/2018	19/07/18	18/07/19		85%	4537121.00	82%	225000000.00	date 09/07/2018 Tk.6,39,756.03 P.O	8/7/2019	on going							
		b. Improve ment of Beltoli-Chak Dadra road at Ch.00-1000.00m Road ID.138474057 Upazila Joypurhat-Sadar	138474057	1.000							6606214.00							6275903.30											6276853.00	
Package Sub-Total				2.020	0.00	0.00	0.00	0.00	0.00	13468548.00	11795120.60							10813974.00												
6	RDRIDP/Joy/Sadar -06/17-18 ID.198919	a. Improvement of Jamalpur-Chatrapukur road at Ch.00-1000.00m Salvage Value BDT 86545.00 Road ID.1384 74051	138474051	1.000	0.00	0.00	0.00	0.00	0.00	6606114.00	6275808.30	M/S Saiful Traders Nagor Bandar, Shibgonj, Bogra.	15/07/18	22/07/18	21/07/19		55%	4588938.00	73%	225000000.00	date 09/07/2018 Tk.5,92,880.04 B.G	8/7/2019	on going							
		b Improvement of Pakurtoli-Jamalgonj Hat road at ch.00-1000.00m Road ID.138474040 Upazila Joypurhat Sadar District Joypurhat .	138474040	1.000							5875571.00							5581792.45											208186.00	
Package Sub-Total				2.000	0.00	0.00	0.00	0.00	0.00	12481685.00	11857600.75							4797124.00												
7	RDRIDP/Joy/Sadar -07/18-19 ID.287203	Improvement of (a)Amdoi UP-Rangta road Trimohoni GhatPaikor Amdoy from ch.1200-2200m Road ID.138474022	138474022	1.000	0.00	0.00	0.00	0.00	0.00	7309419.00	6852998.53	MN Trade & Haque Nirmata (J.V)	6/5/2019	13/05/19	12/5/2020		70%	4502585.00	66%	225000000.00	date 29/04/2019 Tk.12,08424.92 B.G	27/10/2019 Ext.31/05/20	on going							
		(b) Rangta Polykadowa Mirgram Via kadowa road from ch.00-1000m Road ID.13847 4024	138474024	1.000							6838643.00							6396407.67										4328805.00		
		(c) Teghor-Pali road from ch.210-1460m Road ID.138474042	138474042	1.250							8332276.00							7760663.21											5157202.00	
		(d)Karimnagar-Nishirmore Road from ch.1480-1960m ID No.138474061 Upazila Joypurhat Sadar District Joypurhat .	138474061	0.480							3378800.00							3158428.88											2104196.00	
Package Sub-Total				3.730	0.00	0.00	0.00	0.00	0.00	25859138.00	24168498.29							16092788.00												
8	RDRIDP/Joy/Sadar -08/18-19 ID.287205	Improvement of (a)Ichuanawapara-Pagladewan road from ch.00-1420m Road ID.138474044Joypurhat .	138474044	1.420	0.00	0.00	0.00	0.00	0.00	10608737.00	9933327.64	ZT & RT JV Sadar,Joypurhat.	6/5/2019	13/05/19	12/5/2020		50%	0.00	0%	225000000.00	date 21/05/2019 Tk.10,54,095.69 B.G	26/04/2020	on going							
		(b) Teghor Charnatha-Sahapur road from ch.1000-2012m Road ID.138474048	138474048	1.012							7360535.00							6793693.13										0.00		
		(c) Kanduli road from ch.00-720m Road ID.138475039 Upazila Joypurhat Sadar District	138475039	0.720							4864786.00							4354893.09											0.00	
Package Sub-Total				3.152	0.00	0.00	0.00	0.00	0.00	22834058.00	21081913.86							0.00												
	RDRIDP/Joy/Sadar -09/18-19 ID.287206	Improvement of (a)Kazirhat-Komargram road from ch.1235-2470m Road ID.138474047	138474047	1.235	0.00	0.00	0.00	0.00	0.00	8928006.00	8227479.44	ZT & RT JV Sadar,Joypurhat.	6/5/2019	13/05/19	12/5/2020		35%	0.00	0%	225000000.00	date 02/05/2019 Tk.12,06,497,16	26/04/2020	on going							

Sl. No	Package no. with Tender ID	Scheme Name with Location (Ch to Ch.)	Road ID	Effective Quantity						Approved Estimated Cost (Tk)	Contract Amount (Tk)	Name of Contractor	Contract Date	Commencement Date	Completion Date as per Contract	Actual Completion Date	Phy. Pro. (%)	Financial Progress		Fund Received (Tk)	Information of Performance Security		Remarks		
				BC road (km)	RCC road (km)	School connecting road (km)	BC road maint (km)	Road Widening (km)	Structure (m)									Amount Spent (Tk)	in (%)		Date of Issue & Amount (BG/PO/PG)	Validity Date			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		
9	ID.237200	(b) Doanighat-Dogachi Board Bazar road from ch.778-2013m Road ID.138475019	138475019	1.235							8904796.00	8457068.37						0.00			B.G				
		(c) Jamalpur UP Office -Beparipara more-Shiaichara road from ch.00-1100m Road ID. 138475085 Upazila Joypurhat Sadar District Joypurhat .	138475085	1.100								7992072.00	7445395.31						0.00						
Package Sub-Total				3.570	0.00	0.00	0.00	0.00	0.00	25824874.00	24129943.12							0.00							
10	RDRIDP/Joy/Sadar-10/18-19 ID.239914	A. Improvement of Pakurtoli Pucca Road-Hawoaimat from ch.00m-800m,	138475086	0.800	0.00	0.00	0.00	0.00	0.00		5488670.00	5238211.64	ZT & RT JV Sadar,Joypurhat.	8/4/2019	15/04/19	14/04/20		65%	889036.00	17%		date 02/04/2019 Tk.15,64,607.19 B.G	1/4/2020	on going	
		B.Improvement of Shaympur RHD-Puranapoi Road from ch.00m-850m,	138475054	0.850							5527366.00	5304331.80							5304331.00	100%					
		C.Improvement of Jamalpur-Chatra Pukur Road from ch.1000m-2100m,	138474051	1.100							7607254.00	7258899.39							0%	0.00					0%
		D.Improvement of Raghobpur-Ichuanawapara Road from ch.2000m-3250m ,	138474028	1.250							8381785.00	8248616.73								4650203.00					56%
		E. Improvement of Pakurtoli-Jamalgonj hat Road from ch.1000m-1785m	138474040	0.785							5449910.00	5242082.08							0%	0.00					0%
Package Sub-Total				4.785	0.00	0.00	0.00	0.00	0.00	32454985.00	31292141.64							10843570.00							
11	RDRIDP/Joy/Joypurhat-S/Maintenance-01/18-19 ID.254454	A. Maintenance of Bhadsha UP Office Durgadah GC-Puccarmatha via Mohammadabad UP Office Road from Ch.00m-3500m & 4675m-5100m,	138473006	3.925	0.00	0.00	0.00	0.00	0.00		9827210.00	9335849.50	M/S Asmaul Husna Latifpur Coloni, Bogra	12/2/2019	19/02/19	18/07/19	30/04/19	100%	9143332.00	100%		date 30/01/2019 Tk.6,62,120.84 B.G	29/07/19	Final bill Paid	
		B. Maintenance of Raghobpur- Ichuanawapara Road from Ch.00m-1060m	138474028	1.060							4112176.00	3906567.20							100%	3776119.00					100%
Package Sub-Total				4.985	0.00	0.00	0.00	0.00	0.00	13939386.00	13242416.70							12919451.00							
Sub-Total (Upazila)			29	31.867	0.00	0.00	0.00	0.00	0.00	190205334.00	178743161.96						73%	93340881.00	52%	225000000.00					
Upazila :Panchbibi																									
1	RDRIDP/Joy/Panchbibi -01/17-18 ID.185205	(a). Galakata-Angra road at ch.4500-5500m (Road ID: 138744013)	138744013	1.000	0.00	0.00	0.00	0.00	0.00		5709500.00	5424025.00	M/S Sukra Enterprise Chakshutrapur,Badurtola Bogura	30/05/18	6/6/2018	6/6/2019		80%	5419235.00	100%		date 21/05/2018 Tk.6,41,117.71 B.G	16/05/2019 Ext.28/07/19	on going	
		(b). Fotipur-Bhatal road at ch.00-1250m (Road ID: 138745022) (Salvage Cost BDT:1305680.00) Upazila: Panchbibi District: Joypurhat	138745022	1.250							7787715.00	7398329.25							0.00						
Package Sub-Total				2.250	0.00	0.00	0.00	0.00	0.00	13497215.00	12822354.25							5419235.00							
2	RDRIDP/Joy/Panchbibi -02/17-18 ID.185207	(a). Shimultoli-Birnagar via Kashpur road at Ch.1020-2595m (Road ID: 138744007)	138744007	1.575	0.00	0.00	0.00	0.00	0.00		9014633.00	8563901.35	M/S maa Tasin Enterprise, Gabtoli,Bogura	31/05/18	7/6/2018	6/6/2019		65%	2526814.00	30%		date 21/05/2018 Tk.6,97,820.17 B.G	20/05/2019 Ext.16/11/19	Proposed Time Ext. 15/11/19 sent to H/Q	
		(b). Aymarsulpur-Shimi Itoli road at Ch.1662-2662m (Road ID: 138744004) Upazila: Panchbibi District: Joypurhat	138744004	1.000							5676318.00	5392502.10							1416728.00						
Package Sub-Total				2.575	0.00	0.00	0.00	0.00	0.00	14690951.00	13956403.45							3943542.00							
3	RDRIDP/Joy/Panchbibi -03/17-18 ID.185208	Panchbibi GC(REB Sub Station)-Habibpurhat Madhaina gar GC road at Ch.3700-5550m (Road ID: 138742010) (Salvage Cost BDT: 56571.00) Upazila: Panchbibi District: Joypurhat	138742010	1.850	0.00	0.00	0.00	0.00	0.00		14188182.00	13478772.90	M/S Sukra Enterprise Chakshutrapur,Badurtola Bogura	30/05/18	6/6/2018	6/6/2019		50%	4940142.00	37%		date 21/05/2018 Tk.6,73,938.65 B.G	16/05/2019 Ext.28/07/19	on going	
Package Sub-Total				1.850	0.00	0.00	0.00	0.00	0.00	14188182.00	13478772.90							4940142.00							
4	RDRIDP/Joy/Panchbibi -04/18-19 ID.226350	Improvement of (a). Barokandi-Palikordaria road St.Punglu Community Clinic from ch.2593-3770m Road ID: 138744029	138744029	1.177	0.00	0.00	0.00	0.00	0.00		7834661.00	7653698.49	Ram Babu Guduri Bazar, Thakurgaon.	31/01/19	7/2/2019	6/2/2020		65%	5259468.00	69%		date 06/01/2019 Tk.21,81,329.08 B.G	12/1/2020	on going	
		(b). Peara-kathali-Pingloi road from ch.1850-3537m Road ID:138744032	138744032	1.687							11513677.00	11889194.38							7853013.00						
		(c) Bindhara GC-Nandigram Amirpur RHD Road from ch.2470-5243m Road ID:138742004 Upazila: Panchbibi District: Joypurhat	138742004	2.773							24292999.00	24083688.72							14488381.00						
Package Sub-Total				5.637	0.00	0.00	0.00	0.00	0.00	43641337.00	43626581.59							27600862.00							
5	RDRIDP/Joy/Panchbibi -05/18-19 ID.287207	Improvement of (a)Panchbibi GC REB Sub-Station-Habibpurhat-Madhainagar GC road from ch.1000-2932m Road	138742010	1.932	0.00	0.00	0.00	0.00	0.00		15578952.00	14551128.75	MN Trade & Haque Nirmata (J.V)	6/5/2019	13/5/19	12/5/2020		10%	0.00	0%		date 29/04/2019 Tk.14,25,464.82 B.G	28/04/2020		
		(b). Aymarasulpur-Simultoli road from ch.2662-3839m Road ID:13874 4004	138744004	1.177							7967528.00	7444096.21							0.00						
		(c) Galakata Angra Road from ch.5500-6500m Road ID:138744013 Upazila: Panchbibi District: Joypurhat	138744013	1.000							6950285.00	6514071.52							0.00						
Package Sub-Total				4.109	0.00	0.00	0.00	0.00	0.00	30496765.00	28509296.48							0.00							
6	RDRIDP/Joy/Panchbibi -06/18-19	Improvement of (a)Bihigram-Khatail road from ch.00-1436m Road ID:138745042	138745042	1.436	0.00	0.00	0.00	0.00	0.00		9276328.00	8756307.11	Kalicharan Agarwala Old Hospital Road,	26/05/19	2/6/2019	1/6/2020		0%	0.00	0%		date 21/05/2019 Tk.11,27,782.43	14/05/2020		

Sl. No	Package no. with Tender ID	Scheme Name with Location (Ch to Ch.)	Road ID	Effective Quantity						Approved Estimated Cost (Tk)	Contract Amount (Tk)	Name of Contractor	Contract Date	Commencement Date	Completion Date as per Contract	Actual Completion Date	Phy. Pro. (%)	Financial Progress		Fund Received (Tk)	Information of Performance Security		Remarks
				BC road (km)	RCC road (km)	School connecting road (km)	BC road maint (km)	Road Widening (km)	Structure (m)									Amount Spent (Tk)	in (%)		Date of Issue & Amount (BG/PO/PG)	Validity Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
	00/18-19 ID.288338	(b).Sukurmoy-Bakila road from ch.00-2780m Road ID:138745018 Upazila: Panchbibi District: Joypurhat	138745018	2.078						14557031.00	13799332.09	Joypurhat.						0.00			B.G		
Package Sub-Total				3.514	0.00	0.00	0.00	0.00	0.00	23833359.00	22555639.20							0.00					
	RDRIDP/Joy/ Panchbibi - 07/18-19 ID.288543	Improvement of (a)Runihali Village road from ch.00-805m Road ID:138744045 (b).Shailotti Technical collage-Binnipara road from ch.00-2322m Road ID:138744047 Upazila: Panchbibi District: Joypurhat	138744045 138744047	0.805 2.322	0.00	0.00	0.00	0.00	0.00	6057361.00 16245144.00	6279603.40 15296453.99	Tajwar Trade Systems Limited, Bijoynagar,Paltan,Dh aka.	26/05/19	2/6/2019	1/6/2020		0%	0.00	0%		date 21/05/2019 Tk.10,78,802.87 P.O	1/5/2022	
Package Sub-Total				3.127	0.00	0.00	0.00	0.00	0.00	22302505.00	21576057.39							0.00					
	RDRIDP/Joy/ Panchbibi - 08/18-19 ID.288544	Improvement of (a)Surail Bazar-Sukurmoy road from ch.1500-2100m Road ID:138744021 (b).Sreehatti-Raigram road from ch.1858-3950m Road ID:138744027 (c) Dhayaipur RHD-Uchai Khirapathar Road from ch.00-1767m ID No.138744062 Upazila: Panchbibi District: Joypurhat	138744021 138744027 138744062	0.600 2.092 1.767	0.00	0.00	0.00	0.00	0.00	4644256.00 14134610.00 12040723.00	4553207.65 13917930.52 11694990.63	Ram Babu Guduri Bazar, Thakurgaon.	26/05/19	2/6/2019	1/6/2020		0%	0.00	0%		date 21/05/2019 Tk.15,08,306.44 B.G	12/5/2020	
Package Sub-Total				4.459	0.00	0.00	0.00	0.00	0.00	30819589.00	30166128.80							0.00					
Sub-Total (Upazila)			18	27.521	0.00	0.00	0.00	0.00	0.00	193469903.00	186691234.06						34%	41903781.00	22%				
Upazila : Akkelpur																							
	RDRIDP/Joy/ Akkelpur-01/17-18 ID.185225	a. Rukindipur-Shahpur road at Ch.1650-2150m Road ID 138135004 b.Rukindipur-Pali road at Ch.1000-1500m Road ID 138135005 c. Kesermore-Bottoli road at Ch. 1000-1500m Road ID 138134035 d. Tilokpur-Karamjee Naozar road at ch.1000-2100m Road ID 138134006 Upazila Akkelpur District Joypurhat .	138135004 138135005 138134035 138134006	0.500 0.500 0.500 1.100	0.00	0.00	0.00	0.00	0.00	2863600.00 3198970.00 2921951.00 6284659.00	2720420.00 3039021.50 2775853.45 5970426.05	M/S Sriti Traders, Kazi Bhabon 3 Matha, Rail Gate, Puran Bogra,Bogra	24/06/18	1/7/2018	1/7/2019	25/04/19	100% 100% 100% 100%	2285698.00 2926958.00 2775585.00 5768406.00	84% 96% 100% 97%		date 30/05/2018 Tk.7,25,286.05 B.G	30/05/2019 Ext.01/08/19	Final bill Paid
Package Sub-Total				2.600	0.00	0.00	0.00	0.00	0.00	15269180.00	14505721.00							13756647.00	95%				
	RDRIDP/Joy/ Akkelpur-02/17-18 ID.185226	a. Gopinathpur UP office-Kuranuh via Madartoli ghat road at Ch. 800-2300m Road ID 138133009 Salvage Cost BDT 842315.00 b. Naldanga-Palsha road at ch. 1000-1525m Road ID 138134032 Upazila Akkelpur District Joypurhat .	138133009 138134032	1.500 0.525	0.00	0.00	0.00	0.00	0.00	8728349.00 3061394.00	8291931.55 2908324.30	M/S Mosnobi Enterprise Shantahar Road, Namazghor, Bogra	10/6/2018	17/06/18	16/06/19 Ext.27/08/19		55%	2860966.00	35%		date 10/06/2018 Tk.5,60,012.79 B.G	9/6/2019 Ext.01/09/19	on going
Package Sub-Total				2.025	0.00	0.00	0.00	0.00	0.00	11789743.00	11200255.85							4835227.00					
	RDRIDP/Joy/ Akkelpur-03/17-18 ID.185229	a. Bhiknihat Sonamukhi UP office road at Ch.00.00-575.00 & 1735.00-2000.00m Road ID 138133013 Salvage Cost BDT 313818.00 b. Raikali UP office-Horishadi hat via Punduria road at ch.2990-4550m Road ID 138133008 Salvage Cost BDT 1128516.00 Upazila Akkelpur District Joypurhat .	138133013 138133008	0.840 1.560	0.00	0.00	0.00	0.00	0.00	4726713.00 8728083.00	4490377.35 8291678.85	M/S A.R. Enterprise Thonthonia, Bogra	24/06/18	1/7/2018	1/7/2019		50%	4356276.00	97%		date 08/06/2018 Tk.6,39,102.81 B.G	6/6/2019 Ext.22/08/19	on going
Package Sub-Total				2.400	0.00	0.00	0.00	0.00	0.00	13454796.00	12782056.20							4356276.00					
	RDRIDP/Joy/ Akkelpur-04/ 18-19 ID.232449	Improvement of (a) Tilokpur UP office-Sujaldighih road via Marma Road from ch.3270-3660m (b) Tanga pur-Rouair Road from ch.1275-1885m (c)Mohon pur hat-Sonamukhi UP office via Koya village Road from ch.2655-4502m (d) Chiarigram-Mohoipur Eidgah Field Road from ch.00-1000m (e)Akkelpur-Rukindipur UNR-Goalpara village Road from ch.00-500m	138133004 138134002 138133007 138134004 138135036	0.390 0.610 1.847 1.000 0.500	0.00	0.00	0.00	0.00	0.00	2575176.00 5559667.00 11743671.00 6879673.00 3262305.00	2420665.44 5226086.98 11039050.74 6466892.62 3066566.70	M/S Milon Traders Dewan Bazar,Main Road,Naogaon.	24/01/19	1/2/2019	1/5/2020		35%	0.00	0%		date 15/01/2019 Tk.14,10,963.12 B.G	7/7/2020	on going
Package Sub-Total				4.347	0.00	0.00	0.00	0.00	0.00	30020492.00	28219262.48							0.00					
	RDRIDP/Joy/ Akkelpur-05/ 18-19 ID.232453	Improvement of (a) Ramshala-Temaria Road from ch.00-500m (b)Tilokpur Beragram-Tilokpur Chatian gram via Tilokpur UP office Road from ch.300-500m (c)Mohitur-Kathalbari Road from ch.00-500m (d) Naldanga-Jalaipur Road from ch.00-500m (e)Raikali-Debeshaoil Road from ch.00-725m&1725-2180m (f)Mohonpur-Sarossati via Shampur road from ch.00-500m.	138134036 138134049 138134024 138135001 138134009 138134028	0.500 0.200 0.500 0.500 0.455 0.500	0.00	0.00	0.00	0.00	0.00	3168478.00 1272701.00 3450482.00 3566199.00 8071713.00 3561970.00	2978369.32 1196338.94 3243453.08 3352227.06 7587410.22 3348251.80	M/S Milon Traders Dewan Bazar,Main Road,Naogaon.	24/01/19	1/2/2019	1/5/2020		30%	0.00	0%		date 15/01/2019 Tk.10,85,302.52 B.G	7/7/2020	on going
Package Sub-Total				2.655	0.00	0.00	0.00	0.00	0.00	23091543.00	21706050.42							0.00					

Sl. No	Package no. with Tender ID	Scheme Name with Location (Ch to Ch.)	Road ID	Effective Quantity						Approved Estimated Cost (Tk)	Contract Amount (Tk)	Name of Contractor	Contract Date	Commencement Date	Completion Date as per Contract	Actual Completion Date	Phy. Pro. (%)	Financial Progress		Fund Received (Tk)	Information of Performance Security		Remarks
				BC road (km)	RCC road (km)	School connecting road (km)	BC road maint (km)	Road Widening (km)	Structure (m)									Amount Spent (Tk)	in (%)		Date of Issue & Amount (BG/PO/PG)	Validity Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Sub-Total (Upazila)				19	14.027	0.00	0.00	0.00	0.00	0.00	93625754.00	88413345.95					71%	22948150.00	26%				
Upazila : Khetlal																							
1	RDRIDP/Joy/Khetlal-01/17-18 ID.185213	a.Part-A Tawsara-Roir road at ch. 1000-2000m Part-B Construction of 5 nos 0.625x0.60m U-drain at ch.1170m 1235m1540m1730m&1900m Road ID138614005	138614005	1.000	0.00	0.00	0.00	0.00	2.625	5902418.00	5607297.10	M/S Rokib Traders Namzghor, Bogra	24/06/18	1/7/2018	1/7/2019		100%	5448875.00	97%		date 08/06/2018 Tk.5,58,044.01 B.G	6/6/2019	Work Completed
		b.Part-A Hinda-Nasipur-Buripukur road at ch. 00-1000m Part-B Construction of 02 nos 0.625x 0.60m U-drain at ch.545m 680m Road ID 138614003 Upazila Khetlal District Joypurhat .	138614003	1.000						5845877.00	5553583.15						100%	4151413.00					
Package Sub-Total				2.000	0.00	0.00	0.00	0.00	2.625	11748295.00	11160880.25							9600288.00					
2	RDRIDP/JOY/Khetlal-02/17-18 ID.185215	Borail UP office-Modhupukur Hat via Shakharanja & Alampur road Sha kharanjo Shah Para more Basotamo re via Nashipur Hat road at ch.5317-6742m Road ID 138613002 Salvage Cost BDT 93931.00 Upazila Khetlal District Joypurhat .	138613002	1.425	0.00	0.00	0.00	0.00	0.00	8277328.00	7863461.60	M/S Anju Traders Sultangang Para, Sadar, Bogra	24/06/18	1/7/2018	1/7/2019		30%	0.00	0%		date 10/06/2018 Tk.3,93,173.08 B.G	7/3/2019 Ext.08/06/19	on going
Package Sub-Total				1.425	0.00	0.00	0.00	0.00	0.00	8277328.00	7863461.60							0.00					
3	RDRIDP/JOY/Khetlal-03/17-18 ID.185217	a. R&H road Majhiasthal road at ch.00-330m & Const ruction of 0.375mx0.45m U-Drain on Same road at ch.65.00m Road ID138615003 Salvage Cost BDT 222851.00	138615003	0.330	0.00	0.00	0.00	0.00	0.168	1927687.00	1831302.65	M/S Mosnobi Enterprise Shantahar Road, Namazghor, Bogra	10/6/2018	17/06/18	16/06/19		40%	0.00	0%		date 10/06/2018 Tk.2,28,427.31 B.G	9/6/2019	on going
		b.Tarakul Krishnonogar Fakirpara RHD road at ch.1000-1500m Road ID138614012 salvage Cost BDT344083.00 Upazila Khetlal DistrictJoypurhat .	138614012	0.500						2881309.00	2737243.55												
Package Sub-Total				0.830	0.00	0.00	0.00	0.00	0.168	4808996.00	4568546.20							0.00					
4	RDRIDP/JOY/Khetlal-04/17-18 ID.185218	a. Shibpur Fuldighi road Panchuil Noyapara road at ch. 00-500m.&Construction of 02 nos 0.625mx0.600m u-drain and 0.375mx0.450m on same road at Ch.332m &380m Road ID 138615116 Salvage Cost BDT 232652.00	138615116	0.500	0.00	0.00	0.00	0.00	0.750	3395984.00	3226184.80	M/S Sriti Traders Kazi Bhabon 3 Matha, Rail Gate, Puran Bogra,Bogra	24/06/18	1/7/2018	1/7/2019		45%	0.00	0%		date 30/05/2018 Tk.3,01,079.08 B.G	30/05/2019	on going
		b. Talshon Eidgah math Ikorgara road at Ch.00-500m Road ID138615029.Upazila Khetlal District Joypurhat	138615029	0.500						2942523.00	2795396.85												
Package Sub-Total				1.000	0.00	0.00	0.00	0.00	0.750	6338507.00	6021581.65							0.00					
5	RDRIDP/JOY/Khetlal-05/17-18 ID.185220	a. Alampur high School Dhakhin Para road at Ch.00-500.00m & 03nos 0.625mx0.600m U-Drain on same road at Ch.128m311m 355m Road ID 138615111 Salvage Cost BDT 227053.00	138615111	0.500	0.00	0.00	0.00	0.00	1.125	3857329.00	3664462.55	M/S S.B Traders Madla, Shajahanpur, Bogra	24/06/18	1/7/2018	1/7/2019	Ext.11/09/19	35%	0.00	0%		date 10/06/2018 Tk.3,15,953.90 B.G	6/6/2019 Ext.01/09/19	on going
		b. Ikorgara Embankment road at Ch.00-500.00m Road ID138615055 Upazila Khetlal District Joypurhat .	138615055	0.500						2794332.00	2654615.40							933608.00					
Package Sub-Total				1.000	0.00	0.00	0.00	0.00	1.125	6651661.00	6319077.95							933608.00					
6	RDRIDP/Joy/Khetlal-06/17-18 ID.185222	Mohabbatpur Govt Primary School Madartoli road at Ch.00-500.00m & Construction of 03nos Size 0.675m x0.600m U-Drain at Ch.127m164m &320m Road ID 138615068 Salvage Cost BDT 90892.00 Upazila Khetlal District Joypurhat .	138615068	0.500	0.00	0.00	0.00	0.00	1.215	3195032.00	3035280.40	M/S Bani Construction Puran Bogra, Rail Gate Bogra	24/06/18	1/7/2018	1/7/2019	15/05/19	100%	3030175.00	100%		date 30/05/2018 Tk.1,51,764.02 B.G	30/05/2019	Final bill Paid
Package Sub-Total				0.500	0.00	0.00	0.00	0.00	1.215	3195032.00	3035280.40							3030175.00					
7	RDRIDP/Joy/Khetlal-07/18-19 ID.269612	A.Improvement of Burail Trimohoni-Moheshpur Road from ch.340-1540m	138614004	1.200	0.00	0.00	0.00	0.00	0.000	7949190.00	8300584.28	M/S. Liton Traders Sadar Road, Joypurhat	25/04/19	2/5/2019	2/5/2020		0%	0.00	0%		date 16/04/2019 Tk.9,99,442.49 B.G	15/10/2019	
		B.(Part-A)Improvement of Binai-Fashitola Road from ch.1550-2550m(Part-B)Const.of 1.30mx1.00m RCC Box Culvert on Binai-Fashitola Road at ch.2114m	138614008	1.000						6966162.00	7296220.48						0%	0.00	0%				
		C.Improvement of Raghunathpur-Hasanbad Road from ch.500-1000m.	138615024	0.500						4139604.00	4392044.33						0%	0.00	0%				
Package Sub-Total				2.700	0.00	0.00	0.00	0.00	0.00	19054956.00	19988849.09							0.00					
8	RDRIDP/Joy/Khetlal-08/18-19 ID.232445	A.Improvement of Zamuhali-Shiamlmari Road from ch.00-1000m	138614002	1.000	0.00	0.00	0.00	0.00	0.000	6669075.00	6964390.91	ZT & RT JV Sadar,Joypurhat.	25/07/19	1/8/2019	1/8/2020			0.00	0%		Date 16/07/2019 Tk.1020926.17 B.G	8/10/2020	
		B.Shuheli Road from ch.00-500m.	138615030	0.500						3268809.00	3413533.35							0.00					
		C.Chototara Road from ch.00-500m	138615053	0.500						3342757.00	3486658.46							0.00					
		D.Noongola Khari Road from ch.00-500m.	138615103	0.500						2941244.00	3075200.84							0.00					

Sl. No	Package no. with Tender ID	Scheme Name with Location (Ch to Ch.)	Road ID	Effective Quantity						Approved Estimated Cost (Tk)	Contract Amount (Tk)	Name of Contractor	Contract Date	Commencement Date	Completion Date as per Contract	Actual Completion Date	Phy. Pro. (%)	Financial Progress		Fund Received (Tk)	Information of Performance Security		Remarks	
				BC road (km)	RCC road (km)	School connecting road (km)	BC road maint (km)	Road Widening (km)	Structure (m)									Amount Spent (Tk)	in (%)		Date of Issue & Amount (BG/PO/PG)	Validity Date		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
		E.(Part-A) Fuldighi-Kanaipukur Road from ch.00-500m (Part-B)Const.of 0.625mx 0.600m U-Drain on Fuldighi-Kanaipukur Road at ch.03m &357m.	138615117	0.500						3321560.00	3478739.88							0.00						
Package Sub-Total					3.000	0.00	0.00	0.00	0.00	19543445.00	20418523.44							0.00						
Sub-Total (Upazila)				18	12.455	0.00	0.00	0.00	0.00	79618220.00	79376200.58						45%	13564071.00	17%					
Upazila : Kalai																								
1	RDRIDP/Joy/Kalai-01/17-18 ID.185210	Part-A Chilimpur-Binsira road from ch.2300.00-3600.00m Part-B.Construction of 4 nos U-Drain size 600 mmx625mm x600mm at ch.2488m 2813m 3288m & 3598m on Same road. Road ID 138584008	138584008	1.300	0.00	0.00	0.00	0.00	1.500	7906397.00	7511077.15	M/S Ritu Enterprise Dhunut, Bogra	24/06/18	1/7/2018	1/7/2019		70%	2703619.00	36%		date 10/06/2018 Tk.8,42,471.31 B.G	9/6/2019 Ext.01/09/19	on going	
		b. Nunuj-Basuria-Multia road at ch.2193.00-3813.00m Road ID 138584017 Upazila Kalai District Joypurhat .	138584017	1.620					-	9829841.00	9338348.95							1560551.00						
Package Sub-Total				2.920	0.00	0.00	0.00	0.00	1.500	17736238.00	16849426.10							4264170.00						
2	RDRIDP/Joy/Kalai-02/17-18 ID.185211	Moslemgonj GC-Kamdia GC via Chottragarm road at Ch. 2450.00-4450.00m Road ID 138582013 Upazila: Kalai, District: Joypurhat	138582013	2.000	0.00	0.00	0.00	0.00	0.00	12206644.00	11596311.80	M/S Arnob Traders Kichok, Sibgong, Bogra	24/06/18	1/7/2018	1/7/2019 Ext.11/09/19		35%	3088068.00	27%		date 10/06/2018 Tk.5,79,815.59 B.G	6/12/2018 Ext.04/02/20	on going	
Package Sub-Total				2.000	0.00	0.00	0.00	0.00	0.00	12206644.00	11596311.80							3088068.00						
3	RDRIDP/Joy/Kalai-03/18-19 ID.227513	Improvement Of (a) Udoipur UP Moslemgonj-Panitola Bazar Kalai Portion road from ch. 00-1000m Road ID 138583002	138583002	1.000	0.00	0.00	0.00	0.00	0.00	8050862.00	8029101.15	M/S Liton Traders Sadar Road, Joypurhat.	3/2/2019	10/2/2019	9/2/2020		55%	4385953.00	55%		date 16/01/2019 Tk.14,44,559.44 B.G	15/01/2020	on going	
		(b) Begungram-Punot Road from ch.1430-2710m Road ID 138584001.	138584001	1.280						8706959.00	8715187.19							5644322.00						
		(c)Begungram-Dhap Road from ch.00-1000m Road ID 138584004.	138584004	1.000						5960996.00	5971648.83							3289988.00						
		(d)Zhamutpur-Dakinpara-Uttarpara Road from ch.00-1300m Road ID 138585005.Upazila Kalai District Joypurhat	138585005	1.300						6164404.00	6175251.64							0.00						
Package Sub-Total				4.580	0.00	0.00	0.00	0.00	0.00	28883221.00	28891188.81							13320263.00						
4	RDRIDP/Joy/Kalai-04/18-19 ID.227514	Improvement Of (a) Ghaturia-Bakhra road from ch. 00-1200m Road ID.138584002.	138584002	1.200	0.00	0.00	0.00	0.00	0.00	7645985.00	7636644.92	Kalicharan Agarwala Old Hospital Road, Joypurhat.	31/01/19	7/2/2019	6/2/2020		55%	6827481.00	89%		date 13/01/2019 Tk.13,33,023.88 B.G	8/1/2020	on going	
		(b)Kadirpur-Molamgari Road from ch.00-1200m Road ID.138584003.	138584003	1.200						7856326.00	7846378.31							1268835.00						
		(c)Madhai Primary school Road from ch.00-870m Road ID 138584026.	138584026	0.870						5253830.00	5247623.52							3549298.00						
		(d) Gopinathpur-Shantinagar Road from ch.00-1000m Road ID 138585030.Upazila Kalai District Joypurhat	138585030	1.000						5895294.00	5929830.87							0.00						
Package Sub-Total				4.270	0.00	0.00	0.00	0.00	0.00	26651435.00	26660477.62							11645614.00						
Sub-Total (Upazila)				11	13.770	0.00	0.00	0.00	0.00	1.500	85477538.00	83997404.34						54%	32318115.00	38%				
Grand-Total				95	99.640	0.00	0.00	0.00	0.00	7.383	642396749.00	617221346.89						55%	204074998.00	33%	225000000.00			

Accountant
LGED, Joypurhat.

Assistant Engineer
LGED, Joypurhat.

Senior Assistant Engineer
LGED, Joypurhat.

Executive Engineer
LGED, Joypurhat.