

Municipal Governance and Services Project (MGSP)
Base Allocation and Performance Based Allocation
Contract-Sub Projects Components Component Wise Analysis

Accumulate Report: Up to February 2019

Name of Pourashava	Road		Drain		Footpath		Retaining / Protection wall		Culvert / Bridge / Cross Drain		Electrification		Community Center		Kitchen Market		Super/ Pourashava		Public Toilet		Bus Terminal		Park/Public Place		Contract Amount in BDT	Disbursement in BDT	Overall Physical Progress (%)	Overall Financial Progress (%)
	Approved Length (m)	Completed Length (m)	Approved Length (m)	Completed Length (m)	Approved Length (m)	Completed Length (m)	Approved Length (m)	Completed Length (m)	Approved Length (m)	Completed Length (m)	Approved Length (m)	Completed Length (m)	Appr. Qty (Nos)	Comp Qty (Nos)	Appr. Qty (Nos)	Comp Qty (Nos)	Appr. Qty (Nos)	Comp Qty (Nos)	Appr. Qty (Nos)	Comp Qty (Nos)	Appr. Qty (Nos)	Comp Qty (Nos)	Appr. Qty (Nos)	Comp Qty (Nos)				
Bhairab	14257	7836	15627	9109	4912	4457			60		3776				1								1		553,035,635	228,520,140	50	41
Bhaluka	13218	10575	3267	1683	813	813	290	290	25	24	7250	3545					1								309,280,408	170,510,068	64	55
Chakoria	25037	9080	6384	4504	4769	4104	350	350	22	15	4075				2		1								523,675,214	263,915,024	61	50
Chandina	9101	7783	9583	5603	5603	5603	369	369			2458	0	1												172,749,384	137,150,622	92	79
Choudagram	14770	7542	2988	1225			3485	684	56	18	5010														224,220,501	97,101,520	57	43
Comilla City Corporation	30409	19070	9163	7340	5383	5383	4220	3320	348	241	5319									1					853,223,937	515,831,171	75	60
Cox's Bazar																									0			
Daudkandi	13004	7411	4576	4396	4396	4396	960	209	3		5735	2720													289,729,716	174,586,273	71	60
Elenga	10027	7500	4306	3786	2400	2400			33		1430	1430													237,106,171	154,333,741	83	65
Feni	10900	8285	22582	11555	8435	6980			255	15															766,875,788	519,578,713	78	68
Gobindaganj	14387	8038	3835	2410	1220	1220	379	337	86		4994	800													224,549,202	102,998,226	64	46
Gopalganj	8247	4066	5585	4433	1752	650			27		2530		1				2						1		682,718,229	244,913,584	47	36
Madaripur	12945	4285	9449	4045	3342	867	911	200	12	3	3625		1		1					1					749,081,180	216,650,310	33	29
Madhabdi	14517	7209	8057	2426	1371	716	408		64		8235	3879													359,783,214	177,355,209	63	49
Madhabpur	7035	2800	2822	1938	2345	2190			50	11	2780														192,729,995	83,066,152	62	43
Mirsarai	10944	3527	1905	1226	1905	1422	532	133	19		2500				1										159,219,871	45,358,502	35	28
Narayanganj City Corporation	15874	11009	19568	11700	9513	1945	4818		292		6008								1				1		2,419,811,718	493,428,502	29	20
Patiya	10527	8199	11010	3776	4680	2500					6865				1										442,632,045	180,551,153	47	41
Rangpur City Corporation	72637	25816	30809	17042	6160	4820	2235	1023	121	30	17380	2990													1,154,149,964	403,134,379	47	35
Saidpur	28665	19285	27507	10981	9678	9678			11	6	11411	4820	1				1								727,785,888	391,355,965	61	54
Shaistaganj	9680	5430	11778	10139	9085	8064	1389	1344	195	127	4710				4										348,575,842	216,414,383	72	62
Shariatpur	27757	11142	3112	2245	3112	2245	3743	2996	97	6															437,412,275	166,325,117	50	38
Sherpur	8301	6435	8849	4186							6150				1										1,566,626,921	157,412,803	11	10
Sitakunda	8502	4206	208	108	62	62	2413	2227	30	28			1												226,172,363	118,121,969	58	52
Sylhet City Corporation	35578	13704	21582	7001	11662	4162					2430	1005									3				1,868,063,238	279,943,229	24	15
Tangail	39321	21331	24595	14355	14520	5385	1008	511	134	131	10835	260											1		986,798,596	452,790,549	59	46
Tekhnaf																									0			
Trishal	12500	5775	7555	6745	4747	4747			13	9	7226	1800													333,427,247	231,284,026	78	69
Grand Total	478141	247340	276702	153957	121865	84809	27510	13993	1951	664	132732	23249	5		11		5		1		5		4		16809434540	6222631330	46	37